

DISTRIBUTION SHEET

To DISTRIBUTION	From W. S. Lewis	Page 1 of 1
Project Title/Work Order Sludge Stabilization Operability Test Report		Date 11/8/94
		EDT No. 129860
		ECN No.

Name	MSIN	Text With All Attach.	Text Only	Attach./Appendix Only	EDT/ECN Only
R. Bocanegra	T5-50	X			
G. B. Chronister	T5-50	X			
M. W. Gibson	T5-55	X			
D. R. Groth	T4-19	X			
T. E. Huber	T3-01	X			
W. S. Lewis (5)	T5-55	X			
C. S. Sutter	T5-12	X			
W. D. Seaborg	T5-50	X			
D. W. Templeton	R3-79	X			
Central Files	L8-04	X			
O.S.T.I. (2)	L8-07	X			

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

NOV 15 1994
55 Sta. 5

ENGINEERING DATA TRANSMITTAL

1. EDT 129860

2. To: (Receiving Organization)

Distribution

3. From: (Originating Organization)

PFP Process Engineering

4. Related EDT No:

NA

7. Purchase Order No:

NA

5. Proj/Prog/Dept/Div:

15530

6. Cog/Proj Engr: WS Lewis

9. Equip/Component No:

NA

8. Originator Remarks:

Operation Test Report from OTP to test the HC-21C Sludge Stabilization Furnaces

10. System/Bldg/Facility:

73T/234-5Z/PFP

12. Major Assm Dwg No:

NA

11. Receiver Remarks:

13. Permit/Permit Application No.

NA

14. Required Response Date:

15. DATA TRANSMITTED

(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev No.	(E) Title or Description of Data Transmitted	(F) Impact Level	(G) Reason for Transmittal	(H) Originator Disposition	(I) Receiver Disposition
1	WHC-SD-CP-OTR-151	1	0	Sludge Stabilization Operability Test Report	SQ	1	1	

16. KEY

Impact Level (F)	Reason for Transmittal (G)	Disposition (H) & (I)
1, 2, 3, or 4 see MRP 5.43 and EP-1.7	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

(G)	(H)	17. SIGNATURE/DISTRIBUTION (See Impact Level for required signatures)								(G)	(H)
Reason	Disp	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp
1	1	Cog./Proj. Eng	<i>WS Lewis</i>	10/10/94	TS-55						
1	1	Cog./Proj. Eng. Mgr.	<i>WJ Sil</i>	10/24/94	TS-55						
1	1	QA	<i>GRhotz</i>	10-24-94	JH-19						
1	1	Safety	<i>JD Duescher</i>	10/28/94	1478						

18. Signature of EDT Originator <i>WS Lewis</i> Date: 10/10/94	19. Authorized Representative for Receiving Organization N/A Date	20. Cognizant/Project Engineer's Manager <i>mwsil</i> Date: 10/25/94	21. DOE APPROVAL (if required) Ltr No. _____ <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments
--	---	--	---

RELEASE AUTHORIZATION

Document Number: WHC-SD-CP-OTR-151, REV.0


Document Title: Sludge Stabilization Operability Test Report

Release Date: November 10, 1994

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:


Kara M. Broz

November 10, 1994

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from:

U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650


SUPPORTING DOCUMENT		1. Total Pages 64		
2. Title Sludge Stabilization Operability Test Report		3. Number WHC-SD-CP-OTR-151	4. Rev No. 0	
5. Key Words OTP, HC-21C, OTR, Sludge, Thermal, Stabilization, PFP		6. Author Name: W. S. Lewis <i>W. S. Lewis</i> Signature Organization/Charge Code 15530/K6F21		
<p><i>KMS 11/1/94</i></p> <p>APPROVED FOR PUBLIC RELEASE</p>				
7. Abstract Document provides the results of the Operability Test Procedure performed to test the operability of the HC-21C thermal stabilization process. The OTP assured all equipment functioned properly and established the baseline temperature profile for glovebox HC-21C.				
<p>DISCLAIMER</p> <p>This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.</p>				
8. RELEASE STAMP				
<table border="1"> <tr> <td> OFFICIAL RELEASE BY WHC DATE NOV 15 1994 55 <i>Sta. 5</i> </td> </tr> </table>				OFFICIAL RELEASE BY WHC DATE NOV 15 1994 55 <i>Sta. 5</i>
OFFICIAL RELEASE BY WHC DATE NOV 15 1994 55 <i>Sta. 5</i>				

TABLE OF CONTENTS


I.	INTRODUCTION	3
II.	ROAD MAP	3
III.	Analysis of Data	11
	A. Equipment Functionality	11
	B. Controller Programming	12
	C. Glovebox Temperature Profile	18
	D. Boat Cool Down Time	22
IV.	Conclusions	24
	APPENDIX A	21

September 29, 1994

1:58pm



THINK **ALARA** IN ALL WE DO



OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 3 OF 64
--	---	--

I. INTRODUCTION

Operability Test Procedure SD-CP-OTP-151, "Sludge Stabilization," was started on August 7, 1994 and successfully completed on September 2, 1994. This test report includes a "road map" that describes the sequence of events during the OTP, a description of the exceptions and resolutions, an analysis of the data and some conclusions/recommendations.

The primary objects of the OTP were to verify functionality of equipment, verify controller programming, obtain a baseline temperature profile for the glovebox, and to determine time required for the boat to cool once placed in the desiccator. Typical operating steps/sequences and human factors were also observed to provide input to development of procedures and best ALARA practices. All objectives of the OTP were met and are further discussed in the analysis of data and conclusions/recommendations section.

II. ROAD MAP

During operation of an OTP because equipment is being functionally tested problems are often encountered that do not allow the OTP to be performed as smoothly as an operating procedure. This section of the OTR provides a road map of the timing and problems encountered during the OTP.

TIME LINE OF EVENTS DURING THE OTP

- 8-7-94
 - Pre-job for OTP
 - All of section 4.1 of the OTP performed and the CBRS job cards signed off with the exception of two job cards missing from the work package. These were signed off the following day.
- 8-8-94
 - Started sections 4.2, 4.3, and 4.4 of the OTP.
 - Unable to get reading on off-gas filter DP gauges. (Exception #1)
 - Discovered CO₂ flow to Furnace 2 is blocked. (Exception #2)
 - Insufficient vacuum to rotameters @ 40 cfh (Exception #4)
 - Started both furnaces with program 3 (Pnr3) and completed the program.
 - Noticed temperature differences between TIC and TAS. (Exception #5)

September 29, 1994

1:58pm



THINK **ALARA** IN ALL WE DO



OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 4 OF 64
--	---	--

- Furnace deviation alarm repeatedly received. (Exception #6)
 - Discovered water in both rotameters, drained once by disconnecting the rotameters and water returned. (Exception #3)
- 8-9-94 • Started and completed program 4 (Pnr 4) with both furnaces.
- 8-10-94 • Plant Status: Seismic outage
10" - 12" of water discovered in Demister # 1
- 8-11-94 • Plant Status: Seismic outage
10" - 12" of water in Demister # 1 - 26" vacuum system can not be operated for OTP until water from Demister # 1 can be removed
- 8-12-94 • Plant Status: 10" - 12" of water in Demister # 1 (workplan being re-written to drain Demister # 1)
Cap 4 is not operable
- 8-13-94 • Weekend - No Work
- 8-14-94 • Weekend - No Work
- 8-15-94 • Tuned temperature controllers for both furnaces.
• Plant Status: 10" - 12" of water in Demister # 1 (workplan can not be performed due to Cap 4 being down)
Cap 4 is not operable
- 8-16-94 • Plant Status: 10" - 12" of water in Demister # 1
Cap 4 is not operable
- 8-17-94 • Plant Status: 10" - 12" of water in Demister # 1
Cap 4 is not operable
- 8-18-94 • Installed off-gas filter for Furnace 2
• Plant Status: 10" - 12" of water in Demister # 1
Cap 4 is not operable
- 8-19-94 • Demister # 1 is drained.
• Drained rotameters on the furnaces off-gas system.

September 29, 1994

1:58pm

OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 5 OF 64
--	---	--

- 8-20-94
 - CO₂ system for Furnace 2 worked on, V-21C-4 turned around. Still no flow of CO₂ to furnace.
 - Needle valves on off-gas system were replaced with a larger valve to increase flow. Off-gas flow not affected, need to look at the 26" vacuum system.
 - Halon released to the glovebox due to fire maintenance work being done.
- 8-21-94
 - Weekend - No Work
- 8-22-94
 - Trouble shoot the 26" vacuum system and found pancake gasket in flange on V-21C-10.
 - Halon primary bottles switched to secondary bottles.
 - Started both furnaces with program 1 (Pnr 1).
- 8-23-94
 - Rotameters filled with water during program 1.
 - Rotameters were dried out using the 26" vacuum system. Increase in air flow caused the furnace temperatures to deviate from the temperature controller. Deviation alarms occurred on both furnaces. (Exception #7)
 - Furnace 1 continued testing by starting program 3.
 - Furnace 2 was restarted using program 1. After several deviation alarms the furnace was shutdown.
 - Furnace 1 completed the combination of programs 1 and 3.
 - Boat was placed in desiccator and cooling temperatures recorded.
 - CO₂ lines are rodded out and discovered configuration is wrong. Piping corrected and CO₂ for Furnace 2 operable.
 - Drained other piping legs off the 26" vacuum branch. Gasket was sucked up into the 26" vacuum system during this task. 26" vacuum system is not functioning correctly.
- 8-24-94
 - 26" vacuum system operating.
 - Off-gas piping for connection into the 26" vacuum system is relocated to line for HC-18M.
- 8-25-94
 - Completed 26" tie in for HC-21C off-gas system. Discovered masking tape in valve V-2031-23B (new valve number V-21C-10).
 - Started both furnaces on program 2 (Pnr 2).
 - Small amount of water is discovered in the rotameters.
 - Furnace 1 fails to complete program 2. Failed during the 1000° C dwell time. Tried to restart manually - not able to. (Exception 8)
- 8-26-94
 - Completed program 2 with Furnace 2.

September 29, 1994

1:58pm



THINK **ALARA** IN ALL WE DO



OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 6 OF 64
--	---	--

- Started program 1 with both furnaces.
 - Furnace 1 failed, was not ramping correctly due to a failed fuse.
 - Furnace 2 completes program 1.
 - Furnace 1 has fuse replaced and program 1 is restarted.
- 8-27-94
- Furnace 1 completes program 1.
 - Filter DP gauge for Furnace 1 functionally checked.
- 8-28-94
- Weekend - No Work
- 8-29-94
- Filter DP gauge for Furnace 2 trouble shoot. Gauge functionally tested.
- 9-2-94
- OTP signed off as complete.

Table 1 provides a breakdown of the events and problems encountered during the OTP.

September 29, 1994



THINK **ALARA** IN ALL WE DO

1:58pm



OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 7 OF 64
--	---	--

TABLE 1

TEST ITEM	MAIN TASKS/CONDITION	CONTINGENCIES	PROBLEMS
(4.1) Instrumentation Check	CBRS cards completed - (see OTP)	Instrumentation for the process installed.	Two job cards not in package added 8/8/94 to complete section
(4.2) CO ₂ Flow Check	CBRS Job Cards • B0416-1 completed 8/8/94	CO ₂ System must be operable for Furnace 1	N/A
	• B0416-2 completed 8/24/94	CO ₂ System must be operable for Furnace 2	No CO ₂ flow to Furnace 2, changed check valve around and re-piped. Completed 8/23/94 EXCEPTION #2
(4.3) Check Exhaust Flow Rate	CBRS Job Cards • B0414-1 completed 8/27/94	Need 26" vacuum system operable. Need exhaust filter #1 installed.	Insufficient flow to receive reading on DP gauge. EXCEPTION #1
	• B0414-2 completed 8/25/94	Need 26" vacuum system operable.	N/A
	• B0415-1 completed 8/25/94	Need 26" vacuum system operable. Need exhaust filter #2 installed. Completed 8/18/94	Insufficient flow to receive reading on DP gauge. EXCEPTION #1
	• B0415-2 completed 8/25/94	Need 26" vacuum system operable.	N/A

September 29, 1994


1:58pm

OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 8 OF 64
--	---	--

(4.4) Check CO ₂ & Exhaust Flow Rate	To take readings of the off-gas for both furnaces with the exhaust and CO ₂ systems functional.	Need: Both off-gas filters installed. Completed 8/18/94 Both furnace's CO ₂ systems must be functional. Completed 8/23/94 26" vacuum system operational (Demister #1 drained.) Completed 8/19/94	No CO ₂ flow to Furnace 2. EXCEPTION #2 Off-gas flow problems. New tie-in to 26" vacuum system. Completed 8/25/94
(4.5) Furnace Cycle Program 1	First Run - Furnace 1 Completed with program 3 after dwell time.	Need exhaust system and CO ₂ . Need 26" vacuum system opefable.	* Water in the rotameters. Water was purged by increasing the off-gas flow which caused the furnace temperature to deviate from the controller and a deviation alarm was received. Program was restarted using program 3.
	Second Run - Furnace 1 Terminated due to bad fuse (FU-21C-3.)	Need exhaust system and CO ₂ . Need 26" vacuum system opefable.	Fuse (FU-21C-3) blew and no power could be supplied to the furnace. Exception #8
	Third Run - Furnace 1 Completed 8/27/94.	Need exhaust system and CO ₂ . Need 26" vacuum system opefable.	N/A

September 29, 1994

1:58pm



OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 9 OF 64
--	---	--

	First Run - Furnace 2 Terminated after dwell time.	Need exhaust system and CO ₂ . Need 26" vacuum system operable.	See * problem in previous block. Trouble-shooting was done to see how the furnace could be restarted when a deviation alarm was received. After several alarms the furnace was allowed to cool.
	Second Run - Furnace 2 Completed 8/26/94.	Need exhaust system and CO ₂ . Need 26" vacuum system operable.	Very small amount of water in rotameters.
(4.5) Furnace Cycle Program 2	Completed program 2 with Furnace 2 and part of program with Furnace 1.	Need exhaust system and CO ₂ . Need 26" vacuum system operable.	Very small amount of water in rotameters. Furnace 1 received a deviation alarm during the 1000 °C dwell time and program was not completed. EXCEPTION #8
(4.5) Furnace Cycle Program 3	Completed program 3 with both furnaces and one filter installed.	Need exhaust system and CO ₂ . Need 26" vacuum system operable. No CO ₂ system needed.	Water in rotameters. Drained out 8/8/94
(4.5) Furnace Cycle Program 4	Completed program 4 with both furnaces.	No exhaust was needed. (No 26" vacuum system or CO ₂)	N/A

September 29, 1994

1:58pm

III. Analysis of Data

A. Equipment Functionality

All equipment is functioning properly. However, as noted in the road map section several deficiencies were identified that required resolution.

Difficulty was encountered while trying to functionally test the differential pressure (DP) gauges across the exhaust filters. The problem was that the gauges are rated 0-10 psi. With the small air flow (2-3 cfm) and the relatively rough filter (2 micron), no measurable pressure drop is seen. Flow through the filter was inhibited by disconnecting and plugging the line at the "T" above the filter. The gauge then responded and the functional test job cards were signed off.

While functionally testing the CO₂ lines there was no flow to furnace number 2. Troubleshooting revealed that the line had been hooked up incorrectly and was plugged. This was corrected and adequate flowrates established.

When the 26 inch vacuum system was initially valved in a slug of roughly 1 liter of water drained into the exhaust rotameters. This solution was drained. As the furnaces heated up the water started collecting in the rotameters again. The water is believed to have come from two sources. The first was water draining from other inactive drops on the same 1 inch header that the HC-21C drop was connected. This problem was solved by tying directly into the 2 inch vacuum header. The second source of water was residual water from the piping, filters, and furnace fire brick. At the start of the OTP water was appearing in the rotameters when they reached about 300°C. By the end of the OTP a very small amount of water (<20 ml) collected in the rotameters when the temperature reached about 950°C. This water should disappear completely as the system operates. The small amount of water seen at the end of the "program run" would not affect operation and can be eliminated from the system by momentarily increasing the exhaust flowrate.

Another problem encountered with the vacuum system was trying to establish adequate flowrates. Troubleshooting identified a Teflon blank with a small pinhole had been installed in the vacuum line above V-21C-10. The blank was removed and adequate flows were established. Slightly larger needle valves were installed in the off gas line to further enhance the flow characteristics (especially in functionally testing the DP gauges, and removing water from the rotameters).

The fuse for power to furnace number 1 blew during a portion of the testing. The fuse was replaced. Troubleshooting of the system

September 29, 1994

1:58pm

OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 11 OF 64
--	---	---

determined that furnace number one was wired incorrectly. Only 2 of the 4 heating elements were functioning. This caused the current draw to be much greater to try and maintain the same temperature. The furnace was rewired and is operating properly.

During the heating cycles the temperature difference between the Controller and the High Temperature Alarm at time differed by as much as 20°C. This was due to the fact that the thermocouples tended to slide out of place in the back of the furnace allowing differing quantities of air flow past the thermocouples. A high temperature cement was used to cement the thermocouples to the insulating inserts. This solved the problem.

B. Controller Programming

The controllers were each programmed with 4 different programs. The programs were for PRF Sludge items (Pnr 1), RMC Line Oxalate items (Pnr 2), RMC Line Oxide (Pnr 3), and desiccant drying (Pnr 4). Each of the programs were successfully completed for each furnace. The results are graphically displayed in Figures 1 - 4.

During initial heat up the temperature tended to overshoot significantly causing the deviation alarm to shut off power to the furnaces. As long as the ramp was in the first sequence of the program the controller could be restarted. The controllers were reprogrammed to use Proportional Integral Derivative (PID) control rather than strictly Proportional control. This reduced the overshoot so that the deviation alarm did not go off but an overshoot of around 10-15°C was being observed when the temperatures reached the 175°C soak temperature.

After completion of the OTP, the programs for PRF Sludge and RMC Line Oxalate (Pnr 1 & 2) were modified to slow the ramp rate down once the temperature approached the soak temperature. Instead of ramping at 300°C per hour all the way to the soak temperature of 175°C, the controller will ramp at 300°C until 160°C then reduce the rate to 100°C per hour up to the 175°C soak temperature. The controllers are only overshooting by 3-4°C with the new programming, as shown by the attached recorder strip chart of a 9/26/94 test run (Figure 5).

September 29, 1994

1:58pm



THINK **ALARA** IN ALL WE DO



Figure 1




Figure 2




Figure 3




Figure 4





Figure 5



C. Glovebox Temperature Profile

One of the primary objectives of the OTP was to establish a temperature profile in the glovebox and assure that it was well below the set point for the Halon fire suppression system (93°C). The OSD limit for the glovebox temperature and high glovebox temperature shutdown interlock are set at 65°C. The temperatures in the glovebox rose to 63°C during the initial run. The air flow in the glovebox was increased (exhaust damper opened) and the temperature dropped back down to 58°C. Once the higher glovebox flow rates were established, the glovebox temperature never rose above 58°C. Figure 5 shows a typical temperature profile through a furnace program once the glovebox flow rates were increased.

A secondary objective of the OTP was to determine the effectiveness of the exhaust system heat exchangers. Figures 6 and 7 show typical temperature profiles for the two heat exchangers. Peaks and dips in the temperature measurements are associated to changing the exhaust flow rates. At peak furnace temperatures the heat exchangers provided as much as a 20°C temperature differential. Maximum temperatures exiting the heat exchangers was less than 50°C. This is adequate for reducing temperature going to the 26 inch vacuum system.

September 29, 1994

1:58pm

Figure 6

Glovebox Temperature Profile




Figure 7





Figure 8



D. Boat Cool Down Time


One run was performed with a boat filled with 500 grams sand in the furnace. This was performed to determine the durability of the boat and to determine the affects the boat would have on the heat up and cool down rates. Figure 8 shows a comparison of a run with the boat and one without. As expected, the boat tends to slightly depress the temperatures during ramp up and increase the cool down time. The boat, when removed from the furnace was covered with a black layer which left a small layer of black ash in the bottom of the furnace. The degradation of the boat is expected and within acceptable limits (no warping observed).

The boat was removed from the furnace when the furnace temperature reached 200°C and placed in a desiccator. A thermometer was placed in the boat and readings taken every 15 minutes. The maximum temperature on the thermometer was 100°C so readings were not take initially. The data was plotted and a regression method used to fit the data to an equation. Extrapolation of the data showed that it would take less than 45 minutes for the boat to cool from 200°C to 75°C where it can be handled.

September 29, 1994

1:58pm

Figure 9



IV. Conclusions

All of the objectives of the OTP were met. All of the equipment is functioning properly. Some minor modifications are being made to make the system more ergonomic. These modifications include relocation of the CO2 shutoff valves, relocation of the exhaust system needle valves, and the addition of vacuum isolation valves in room 230A. The controller programs are all functioning properly. Modification of the programs and controller tuning has minimized overshoot of the controllers. The glovebox temperature profile is acceptable. The differential pressure on the outlet filter for glovebox HC-21C will need to be observed periodically to assure adequate air flow in the glovebox. The time required for the boat to remain in the desiccator to cool down was determined and has been incorporated into the operating procedure.

Finally this OTP also provided an excellent opportunity for the operators to obtain OJT training.

September 29, 1994


1:58pm

This page intentionally
Left blank.

OPERABILITY TEST REPORT APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST REPORT	WHC-SD-CP-OTR-151 REV-0 PAGE 24 OF 64
--	---	--

APPENDIX A

September 29, 1994



THINK **ALARA** IN ALL WE DO

1:58pm



18. Originator Signature of EDT L. I. Cunningham Date 7/25/94		19. Authorized Representative Date N/A for Receiving Organization N/A		20. Cognizant/Project Date 7/25/94 Engineer's Manager M. W. Gibson		21. DOE APPROVAL (if required) Ltr. No. N/A Approved w/comments Disapproved w/comments		
17. (G) (H)	SIGNATURE DISTRIBUTION (See Impact Level for required signatures)							
16. Impact Level (F)	Reason for Transmittal (G)							
1. 2, 3, or 4 (see MRP 5.43)	1. Approval		2. Release		3. Information		4. Reviewed no/comment	
	5. Post-Review		6. Dist. (Receipt Acknow. Required)		7. Disapproved w/comment		8. Receipt acknowledged	
15. DATA TRANSMITTED								
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data	(F) Impact Level	(G) Reason for Transmittal	(H) Original Station	(I) Receiver Station
1	WHC-SD-CP-OTP-151	1	0	Sludge Stabilization Operability Test Procedure	SD	1	1	1
8. Originator Remarks: Operation Test Procedure for testing the HC-21C Sludge Stabilization Furnaces is routed for approval.								
9. Equip./Component No.:								
10. System/Stdg./Facility: 731/234-5Z/PPF								
11. Receiver Remarks:								
12. Major Assm. Dwg. No.:								
13. Permit/Permit Application No.:								
14. Required Response Date:								
2. To: (Receiving Organization)		3. From: (Originating Organization)		4. Related EDT No.:		5. Proj./Prog./Dept./Div.:		
Distribution		PPF Process Control Engineering		7. Purchase Order No.:		6. Cog. Engr.:		
						W. S. Lewis		

111 25 1994

Date Received: July 25, 1994

Reference: WHC-CM-3-4

Complete for all Types of Release			
Purpose <input type="checkbox"/> Speech or Presentation <input type="checkbox"/> Full Paper (Check only one suffix) <input type="checkbox"/> Summary <input type="checkbox"/> Abstract <input type="checkbox"/> Visual Aid <input type="checkbox"/> Speakers Bureau <input type="checkbox"/> Poster Session <input type="checkbox"/> Videotape		<input type="checkbox"/> Reference <input checked="" type="checkbox"/> Technical Report <input type="checkbox"/> Thesis or Dissertation <input type="checkbox"/> Manual <input type="checkbox"/> Brochure/Flier <input type="checkbox"/> Software/Database <input checked="" type="checkbox"/> Controlled Document <input type="checkbox"/> Other	
		ID Number (include revision, volume, etc.) WHC-SD-CP-OTR-151, REV. 0	
		List attachments.	
		Date Release Required July 25, 1994	

Title	Sludge Stabilization Operability Test Procedure	Unclassified Category	UC-	Impact Level	SQ
-------	---	-----------------------	-----	--------------	----

New or novel (patentable) subject matter? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes If "Yes", has disclosure been submitted by WHC or other company? <input type="checkbox"/> No <input type="checkbox"/> Yes (Disclosure Noted).	Information received from others in confidence, such as proprietary data, trade secrets, and/or inventions? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Identify)
---	---

Copyrights? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes If "Yes", has written permission been granted? <input type="checkbox"/> No <input type="checkbox"/> Yes (Attach Permission)	Trademarks? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Identify)
---	---



Complete for Speech or Presentation	
Title of Conference or Meeting	Group or Society Sponsoring

Date(s) of Conference or Meeting	City/State	Will proceedings be published?	<input type="checkbox"/> Yes <input type="checkbox"/> No
		Will material be handed out?	<input type="checkbox"/> Yes <input type="checkbox"/> No

Title of Journal

CHECKLIST FOR SIGNATORIES			
Review Required per WHC-CM-3-4	Yes	No	Reviewer - Signature Indicates Approval
			Name (printed) Signature Date
Classification/Unclassified Controlled Nuclear Information	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Patent - General Counsel	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Legal - General Counsel	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Applied Technology/Export Controlled Information or International Program	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
WHC Program/Project	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Communications	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
RL Program/Project	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Publication Services	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Other Program/Project	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Information conforms to all applicable requirements. The above information is certified to be correct.

References Available to Intended Audience <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Transmit to DOE-HQ/Office of Scientific and Technical Information <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Author/Requestor (Printed/Signature) <u>L.T. Cunningham</u>  Date <u>7/25/94</u> Intended Audience <input type="checkbox"/> Internal <input checked="" type="checkbox"/> Sponsor <input type="checkbox"/> External Responsible Manager (Printed/Signature) <u>M.W. Gibson</u>  Date <u>7/25/94</u>	INFORMATION RELEASE ADMINISTRATION APPROVAL STAMP Stamp is required before release. Release is contingent upon resolution of mandatory comments.
Date Cancelled	Date Disapproved

SUPPORTING DOCUMENT

1. Total Pages 30

<p>2. Title Sludge Stabilization Operability Test Procedure</p>	<p>3. Number WHC-SD-CP-OTP-151</p>	<p>4. Rev No. 0</p>
<p>5. Key Words HC-21C, OTP, Sludge, Thermal, Stabilization, PFP</p>	<p>6. Author Name: L. T. Cunningham <i>[Signature]</i> 7/25/94 Signature Organization/Charge Code 15530/K6JC3</p>	
<p>7. Abstract DOCUMENT PROVIDES INSTRUCTIONS FOR PERFORMING THE OPERABILITY TEST OF THE SLUDGE STABILIZATION PROCESS IN GLOVEBOXES HC-21A AND HC-21C IN BUILDING 234-5Z AT THE PLUTONIUM FINISHING PLANT.</p>		
<p>8. PURPOSE AND USE OF DOCUMENT - This document was prepared for use within the U.S. Department of Energy and its contractors. It is to be used only to perform, direct, or integrate work under U.S. Department of Energy contracts. This document is not approved for public release until reviewed.</p> <p>PATENT STATUS - This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance of work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise disseminated or used for purposes other than specified above before patent approval for such release or use has been secured, upon request, from the Patent Counsel, U.S. Department of Energy Field Office, Richland, WA.</p> <p>DISCLAIMER - This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.</p>	<p>10. RELEASE STAMP</p> <div data-bbox="1088 685 1496 922" style="border: 1px solid black; padding: 5px;"> <p>OFFICIAL RELEASE BY WHC DATE JUL 25 1994 55</p> </div>	
<p>9. Approval Designation: 50</p>		

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 2 OF 30
---	--	--

1.0 TEST PLAN 3

2.0 SAFETY 4

3.0 TOOLS, EQUIPMENT, AND SUPPLIES 4

4.0 PROCEDURE 6

 4.1 Instrumentation Check 7

 4.2 CHECK CO₂ FLOW RATE 12

 4.3 CHECK EXHAUST FLOW RATE 12

 4.4 CHECK CO₂ AND EXHAUST FLOW RATE 13

 4.5 ENERGIZE MUFFLE FURNACES 14

5.0 TEST EXCEPTION LIST 20

6.0 OTP ACCEPTANCE SHEET 21

APPENDIX A 22

July 25, 1994

1:45pm



THINK **SARVA** IN ALL WE DO



OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 3 OF 30
---	--	--

1.0 TEST PLAN

- 1.1 This Operability Test Procedure (OTP) provides instructions for testing operability of the Thermal Stabilization Process located in glovebox HC-21C, room 230A and HC-21A, room 230B, in 234-Z at the Plutonium Finishing Plant (PFP), in the 200 West Area of the Hanford Site.

The Thermal Stabilization Process is an old process (formerly performed in the HA-21I glovebox), redesigned, allowing Operations to safely stabilize plutonium bearing material. Temperatures of 1000 °C are sustained to produce impure high fired plutonium oxide.

The Thermal Stabilization Process consists primarily of two Thermolyne model FA1630 muffle furnaces controlled by Eurotherm temperature controllers. A variety of thermocouples inform the controller of various temperature profiles within the furnaces and glovebox.

- 1.2 The test objectives are to functionally test the electrical performance of the process equipment and the ergonomics of the installed equipment. Temperature ramp rates along with interlocks within the controller will be tested. Data will be collected in order to provide an indication of a baseline temperature profile. Results of the tests will be summarized in an Operational Test Report (OTR).

July 25, 1994

1:45pm

THINK **ALARA** IN ALL WE DO

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 4 OF 30
---	--	--

2.0 SAFETY

Applicable Safety Documents - Provisions of the *Radiological Control Manual*, WHC-CM-1-6, *Industrial Safety*, WHC-CM-4-3, *Industrial Hygiene*, WHC-CM-4-40 and Radiation Work Permit or others as specified in the Job Control System (JCS) work package, apply to all work performed under this OTP.

A pre-job safety meeting shall be conducted and documented in Table 1 by the Test Engineer (TE) prior to work start to discuss the scope of work and the safety issues. This OTP shall be read and discussed in detail by all personnel involved with its performance.

An operator will need to be stationed in room 230A at all times to monitor glovebox temperatures. It may be necessary to turn off the power to the muffle furnaces if the glovebox temperatures get too high (>65°C). Also the operator may need to hold down the Halon fire suppressant button to interrupt the fire suppressant system if the glovebox temperature gets over 93°C and the Halon injection system activates. The Halon injection system is only needed if there is a fire within the glovebox. Halon will not cool down the glovebox temperature if it overheats.

Gloves near furnaces will be pulled out of the glovebox prior to energizing the furnaces to protect them from overexposure to heat or coming in contact with hot objects. The furnaces tests will be aborted if gloves fail.

3.0 TOOLS, EQUIPMENT, AND SUPPLIES

Portable Thermocouple and Readout Instrument
 Misc. hand tools
 Thermometer
 Leather Gloves

Writing Utensil
 Others as needed per direction of test engineer and lead operator.
 07-GN-044, Wiring Disconnects/Reconnects

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 5 OF 30
---	--	--

TABLE 1
PRE-JOB SAFETY/OPERABILITY BRIEFING LIST

ATTENDEE		DATE	ORGANIZATION
PRINT NAME	SIGNATURE		
Darryl Orth	<i>[Signature]</i>	8-7-94	OPS
David Romine	<i>[Signature]</i>	8-7-94	OPS
DAVID C. JESSEN	<i>[Signature]</i>	8-7-94	INST
Edward L. KLEVER	<i>[Signature]</i>	8-7-94	OPS
Dave Floyd	<i>[Signature]</i>	8-7-94	OPS
Scott W. Harder	<i>[Signature]</i>	8-7-94	OPS
William A. Ruhlman	<i>[Signature]</i>	8-7-94	OPS-POB
Michael R. Kevout	<i>[Signature]</i>	8-7-94	INST.
W S Lewis	<i>[Signature]</i>	8-7-94	Env.
R.F. HORAN	<i>[Signature]</i>	8-7-94	ELECT
Ken Gray	<i>[Signature]</i>	8-7-94	ELECT
Barry Orth	<i>[Signature]</i>	8-22-94	OPS
Scott W. HARDER	<i>[Signature]</i>	8-22-94	OPS
W S Lewis	<i>[Signature]</i>	8/22/94	Env.

*ire/spp
8/22/94*

July 25, 1994

1:45pm

THINK **ALARA** IN ALL WE DO

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 6 OF 30
---	--	--

4.0 PROCEDURE

The Test Engineer shall be designated by the Cognizant Engineer from PFP Process Engineering and has overall responsibility and authority over the OTP performance. Testing will be conducted by the Test Engineer (TE) and Nuclear Operations. PFP Quality Assurance (PFP-QA) will provide verification in spaces identified. Each step shall be initialed, as it is completed, by the Test Engineer or designee. Initials will be placed in the space provided to the left of the sequence step. Test section completion verification will be signed by the Cognizant Engineer or designee in the space provided. Data recording will be performed by TE or designee.

Discrepancies will be noted on the Exceptions List provided (Section 6.0) and according to provisions in Appendix L of WHC-CM-6-1, Standard Engineering Practices.

If equipment is faulty, the OTP will be discontinued until the Cognizant Engineer is notified and the problem is resolved.

Adjustments to the OTP may be necessary in the field as the test run progresses. Therefore, the Test Engineer is permitted to authorize test site personnel to ink in minor changes to the OTP with the concurrence of the Cognizant Engineer.

- a. Each change must be signed by the cognizant engineer and the responsible manager. Additional signatures will be specified by the Cognizant Engineer as required by WHC-CM-3-5. Change authorizations obtained by the telephone shall be noted as such.
- b. The Cognizant Engineer or his/her designee shall ensure that the job site changes remain within the scope of the OTP and any limits specified therein. The Cognizant engineer may authorize the continuation of the OTP prior to obtaining Exception or Pen and Ink signatures if determined to have a non-safety impact.

July 25, 1994

1:45pm

THINK **ALARA** IN ALL WE DO

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 7 OF 30
---	--	--

4.0 PROCEDURE (cont.)

The following tests are presented in the order that the tests should be performed. Deviation from the testing order must be approved by the cognizant engineer or his/her designee. The test section(s) may be re-performed if needed.

Existing data sheets or applicable test sections may be copied and added to this test plan if needed to re-perform a section of the test. The page number of the page added will be appended with an alphabetical (a-z) suffix.

4.1 Instrumentation Check

NOTE - Calibrations/functional checks to be verified with either current calibration stickers or check for completion with work package 2Z-94-1313.

Handwritten notes:
 11/11/94
 Approvals: N
 11/11/94
 11/11/94

WBL

4.1.1 Verify that furnace temperature controllers (TIC-21C-A and TIC-21C-B) have been functionally checked. *QC*

WBL

4.1.2 Verify that High Temperature Alarm Switches (TAS-21C-A and TAS-21C-B) have been functionally checked. *QC*

WBL

4.1.3 Verify temperature recorder (TR-21C) is calibrated. *7-27-94 to 7-27-95*

WBL

4.1.4 Verify glovebox high temperature alarm switch (TAS-21C-C) is calibrated. *7/25/94 to 7-25-95*

WBL

4.1.5 Close the door to muffle furnace #1. Verify that light IL-21C-C is ON. *QC*

WBL

4.1.6 Start any heating cycle program (1-4) on TIC-21C-A. Verify that green light HS-21C-A is ON. *QC*

WBL

4.1.7 Press hand switch HS-21C-A. Verify that green light HS-21C-A is OFF and red light HS-21C-B is ON. *QC*

WBL

4.1.8 Verify heating light IL-21C-A is ON. *QC*

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WMC-SD-CP-OTP-151 REV-0 PAGE 8 OF 30
---	--	--

4.1 Instrumentation Check (cont.)

- WBL 4.1.9 Open the door to muffle furnace #1. Verify that lights IL-21C-A and IL-21C-C are OFF. ac ✓
- WBL 4.1.10 Press HS-21C-B.
- WBL 4.1.11 Close the door to muffle furnace #1. Verify that light IL-21C-C is ON. ac ✓
- WBL 4.1.12 Sign off CBRS card B0410-C. ✓ ac
- WBL 4.1.13 Start any heating cycle program (1-4) on TIC-21C-A. Verify that green light HS-21C-A is ON. ✓ ac
- WBL 4.1.14 Press hand switch HS-21C-A. Verify that green light HS-21C-A is OFF and red light HS-21C-B is ON. ✓ ac
- WBL 4.1.15 Verify heating light IL-21C-A is ON. ac ✓
- WBL 4.1.16 Change TAS-21C-A AL 2 setpoint to a temperature below the current temperature reading on TAS-21C-A.
- WBL 4.1.17 Verify heating light IL-21C-A is OFF and annunciator FURNACE #1 OVERHEAT alarms. Acknowledge alarm on alarm panel. ✓ ac
- WBL 4.1.18 Return TAS-21C-A AL 2 setpoint to 1025°C.
- WBL 4.1.19 Press HS-21C-B.
- WBL 4.1.20 Sign off CBRS card B0410-B.
- WBL 4.1.21 Start any heating cycle program (1-4) on TIC-21C-A. Verify that green light HS-21C-A is ON. ✓ ac
- WBL 4.1.22 Press hand switch HS-21C-A. Verify that green light HS-21C-A is OFF and red light HS-21C-B is ON. ac ✓
- WBL 4.1.23 Verify heating light IL-21C-A is ON. ac ✓

July 25, 1994

1:45pm

THINK ALARA IN ALL WE DO

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 9 OF 30
---	--	--

4.1 Instrumentation Check (cont.)

WBA 4.1.24 Press HS-21C-B. Verify that green light HS-21C-A is ON, red light HS-21C-B is OFF. *vac*

WBA 4.1.25 Verify heating light IL-21C-A is OFF. *vac*

WBA 4.1.26 Sign off CBRS cards B0410-1, B0410-6, B0410-7, and B0410-8. *vac*
ALM Approval 8/7/94
STP 6.30.8/7/94

WBA 4.1.27 ~~Disconnect leads from contacts 5 and 6 on EIC-21C-A using maintenance procedure 07-GN-044; Wiring Disconnects/Reconnects.~~ *vac*
Disconnect leads from furnace control panel

WBA 4.1.28 Start any heating cycle program (1-4) on TIC-21C-A. Verify that green light HS-21C-A is ON. *vac*

WBA 4.1.29 Press hand switch HS-21C-A. Verify that green light HS-21C-A is OFF and red light HS-21C-B is ON. Record time: ~~15:57~~ 16:23 *vac*
WBA 8/7/94

Note - Heating light IL-21C-A will not illuminate due to EIC-21C-A control signal being disconnected. *vac*

WBA 4.1.30 Verify that FURNACE #1 TEMPERATURE DEVIATION alarm annunciates and lights HS-21C-A and HS-21C-B go OFF. Record time of these events: 16:27. *vac*

WBA 4.1.31 Sign off CBRS card B0410-5. *vac*
WBA Not in package

WBA 4.1.32 Close the door to muffle furnace #2. Verify that light IL-21C-D is ON. *vac*
WBA 8/7/94

WBA 4.1.33 Start any heating cycle program (1-4) on TIC-21C-B. Verify that green light HS-21C-C is ON. *vac*

WBA 4.1.34 Press hand switch HS-21C-C. Verify that green light HS-21C-C is OFF and red light HS-21C-D is ON. *vac*

WBA 4.1.35 Verify heating light IL-21C-B is ON. *vac*

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 10 OF 30
---	--	---

4.1 Instrumentation Check (cont.)

- WSD
 4.1.36 Open the door to muffle furnace #2. Verify that ^{✓ ac} lights IL-21C-B and IL-21C-D are OFF.
- WSD
 4.1.37 Press HS-21C-D. <sup>Wb Lewis 8/29/94
Mark WSD 8/30/94
Addl. Approvals: NA</sup>
- WSD
 4.1.38 Close the door to muffle furnace #2. Verify that ^{✓ ac} light IL-21C-D is ON.
- WSD
 4.1.39 Sign off CBRS card B0411-C.
- WSD
 4.1.40 Start any heating cycle program (1-4) on TIC-21C-B. ^{✓ ac} Verify that green light HS-21C-C is ON.
- WSD
 4.1.41 Press hand switch HS-21C-B. Verify that green light ^{✓ ac} HS-21C-C is OFF and red light HS-21C-D is ON.
- WSD
 4.1.42 Verify heating light IL-21C-B is ON. ^{✓ ac}
- WSD
 4.1.43 Change TAS-21C-B AL 2 setpoint to a temperature below ^{✓ ac} the current temperature reading on TAS-21C-B.
- WSD
 4.1.44 Verify heating light IL-21C-B is OFF and annunciator ^{✓ ac} FURNACE #2 OVERHEAT alarms. Acknowledge alarm on alarm panel.
- WSD
 4.1.45 Return TAS-21C-B AL 2 setpoint to 1025°C.
- WSD
 4.1.46 Press HS-21C-D.
- WSD
 4.1.47 Sign off CBRS card B0411-B.
- WSD
 4.1.48 Start any heating cycle program (1-4) on TIC-21C-B. ^{✓ ac} Verify that green light HS-21C-C is ON.
- WSD
 4.1.49 Press hand switch HS-21C-C. Verify that green light ^{✓ ac} HS-21C-C is OFF and red light HS-21C-D is ON.
- WSD
 4.1.50 Verify heating light IL-21C-B is ON. ^{✓ ac}

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SO	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 11 OF 30
---	--	---

4.1 Instrumentation Check (cont.)

- WSB 4.1.51 Press HS-21C-D. Verify that green light HS-21C-C is ON, red light HS-21C-C is OFF. ✓ ac
- WSB 4.1.52 Verify heating light IL-21C-B is OFF. ✓ ac
- WSB 4.1.53 Sign off CBRS card B0411-1, B0411-6, B0411-7, and B0411-8.
- WSB 4.1.54 Disconnect leads from contacts 5 and 6 on EIC-21C-A using maintenance procedure 07-GN-044, Wiring Disconnects/Reconnects.
- WSB 4.1.55 Start any heating cycle program (1-4) on TIC-21C-A. Verify that green light HS-21C-A is ON. ✓ ac
- WSB 4.1.56 Press hand switch HS-21C-A. Verify that green light HS-21C-A is OFF and red light HS-21C-B is ON. Record time: 16:57. ✓ ac
- Note - Heating light IL-21C-A will not illuminate due to EIC-21C-A control signal being disconnected.
- WSB 4.1.57 Verify that FURNACE #1 TEMPERATURE DEVIATION alarm annunciates and lights HS-21C-A and HS-21C-B go OFF. Record time of these events: 17:01. ✓ ac
- WSB not in package 4.1.58 Sign off CBRS card B0411-5. WSB 8/7/94 Approval - NA WSB 8/30/94 mw 7/30/94
- WSB 4.1.59 Start any heating cycle program (1-4) on temperature controllers TIC-21C-A and TIC-21C-B. Verify that green lights HS-21C-A and HS-21C-C are ON. ✓ ac
- WSB 4.1.60 Press hand switches HS-21C-A and HS-21C-C.
- WSB 4.1.61 Verify heating lights IL-21C-A and IL-21C-B are ON. ✓ ac
- WSB 4.1.62 Press Emergency Shutdown Button HS-21C-E. ✓ ac
- WSB 4.1.63 Verify heating lights IL-21C-A and IL-21C-B are OFF. ✓ ac

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 12 OF 30
---	--	---

4.1 Instrumentation Check (cont.)

WJA 4.1.64 Sign off CBRS card B0412-1.

QC Verification: Instrumentation specified are calibrated/functionally tested:

Rodney R. Thorne Rodney R. Thorne 8-26-94
 Print/Sign Name Date

4.2 CHECK CO₂ FLOW RATE

- LTC 4.2.1 Open the CO₂ bottle valves.
- LTC 4.2.2 Open valve V-21C-9 at the CO₂ cabinet.
- LTC 4.2.3 Open V-21C-3 and adjust the flow through FI-21C-3 to 35 ± 2 cfh.
- LTC 4.2.4 Verify FI-21C-3 responds to flow. Sign off CBRS card B0416-1.
- WJA 4.2.5 Open V-21C-4 and adjust the flow through FI-21C-4 to 35 ± 2 cfh.
- LTC 4.2.6 Verify FI-21C-4 responds to flow. Sign off CBRS card B0416-2.
- WJA 4.2.7 Record the flow rates of FI-21-3 and FI-21-4.
 FI-21-3 36 cfh FI-21-4 35 cfh
- WJA 4.2.8 Close valves V-21C-3, V-21C-4 and V-21C-9.

4.3 CHECK EXHAUST FLOW RATE

- LTC 4.3.1 Request power operations to start the 26 vacuum system per Z0-060-602, "Operate 26" Process Vacuum".
- LTC 4.3.2 Open vacuum isolation valve V-21C-10.

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 13 OF 30
---	--	---

4.3 CHECK EXHAUST FLOW RATE (cont.)

LTC

4.3.3 Open V-21C-1 and adjust flow on rotameter FI-21C-1 to read 130 ± 5 cfh. (V-21C-1 may need to be throttled down.)

AM

4.3.4 Verify FI-21C-1 and DPI-21C-1 responds to flow. Sign off CBRS cards B0414-1 and B0414-2.

LTC

4.3.5 Open V-21C-2 and adjust flow on rotameter FI-21C-2 to read 130 ± 5 cfh. (V-21C-2 may need to be throttled down.)

AM 8-20-94
see exception 5

4.3.6 Verify FI-21C-2 and DPI-21C-2 responds to flow. Sign off CBRS cards B0415-1 and B0415-2.

LTC

4.3.7 Open valves V-21C-7 and V-21C-8. Record dP from DPI-21C-1 and flow rate from FI-21C-1.

NOTE: If dP is >10 psig, stop and notify cognizant engineer.

DPI-21C-1 ~ 0.5 psi FI-21C-1 130 cfh

LTC

4.3.8 Open valves V-21C-5 and V-21C-6. Record dP from DPI-21C-2 and flow rate from FI-21C-2.

DPI-21C-2 NO. 5 psi FI-21C-2 130 cfh

LTC

4.3.9 Close valves V-21C-1 and V-21C-2.

4.4 CHECK CO₂ AND EXHAUST FLOW RATE

LTC

4.4.1 Open valve V-21C-9 at the CO₂ cabinet.

LTC

4.4.2 Open V-21C-3 and adjust the flow through FI-21C-3 to 35 ± 2 cfh.

AM

4.4.3 Open V-21C-4 and adjust the flow through FI-21C-4 to 35 ± 2 cfh.

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 14 OF 30
---	--	---

4.4 CHECK CO₂ AND EXHAUST FLOW RATE (cont.)

- LTC 4.4.4 Open V-21C-1 and adjust flow on rotameter FI-21C-1 to read 130 ± 5 cfh.
- WBL 4.4.5 Open V-21C-2 and adjust flow on rotameter FI-21C-2 to read 130 ± 5 cfh.
- BRM 4.4.6 Record dPs from DPI-21C-1 and DPI-21C-2 and flow rates from FI-21C-1, FI-21C-2, FI-21C-3 and FI-21C-4.

See except 5
 DPI-21C-1 0.5 psi DPI-21C-2 1.5 psi
 FI-21C-1 130 cfh FI-21C-2 130 cfh
 FI-21-3 ~~36~~ 35 cfh FI-21-4 ~~35~~ 35 cfh
- BRM 4.4.7 Proceed to Section 4.5 or close valves.

4.5 ENERGIZE MUFFLE FURNACES

This section of the OTP tests the operation of the furnaces and the temperature limits within the glovebox. The furnaces should be started at about the same time for each test. All four programs will be tested. Icon Prn1 is for PRF Sludge cycle. Icon Prn2 is for RMC Oxalate cycle. Icon Prn3 is for RMC Oxide. Icon Prn4 is for drying desiccant.

NOTE - The Emergency Shutdown switch is to be pressed if the glovebox temperature exceeds 65°C.

- Response to an alarm will be per Z0-160-800.

- LTC 4.5.1 Request power operations to start 26" vacuum per Z0-060-602, "Operate 26" Process Vacuum".
- LTC 4.5.2 Weigh a boat using balance in HC-21A. Record weight on Desiccator Cooldown Data Sheet. *no empty boat weight*
- LTC 4.5.3 Place approximately 500 grams of MgO sand into boat. Record total weight on Desiccator Cooldown Data Sheet.

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 15 OF 30
---	--	---

4.5 ENERGIZE MUFFLE FURNACES (cont.)

- LTC 4.5.4 Place boat into muffle furnace #1 and close furnace door.
- LTC 4.5.5 Open valve V-21C-10 (located in room 263).
- LTC 4.5.6 Open V-21C-1 and adjust flow on rotameter FI-21C-1 to read 130 ± 5 cfh.
- LTC 4.5.7 Open V-21C-2 and adjust flow on rotameter FI-21C-2 to read 130 ± 5 cfh.
- LTC 4.5.8 Record DPI-21C-1 and DPI-21C-2 on PRF Sludge Program (Prnl) Data Sheet.
- WBL 4.5.9 Adjust the flow through the rotometers as necessary for changes in temperature. Note changes in comment area on data sheets.
- LTC 4.5.10 Pull out EMERGENCY SHUTDOWN button HS-21C-E. Red light HS-21C-E should be illuminated.
- LTC 4.5.11 IF red DOOR CLOSED lights (IL-21C-C and IL-21C-D) are not ON, THEN close furnace doors.

WARNING

Interior surfaces of furnace will reach temperatures that could cause gloves to melt on contact. Melted gloves could lead to a breach of glovebox containment.

- LTC 4.5.12 Pull gloves out of glovebox and tie together using bungi cord(s) during heatup/cooldown cycle.
- LTC 4.5.13 Press SCROLL key on each temperature controller (TIC-21C-A and TIC-21C-B) until Prnl appears on the display window, THEN press the RUN key.

2

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 16 OF 30
---	--	---

4.5 ENERGIZE MUFFLE FURNACES (cont.)

WTC 4.5.14 Press the START CYCLE buttons (HS-21C-A and HS-21C-C) for both furnaces.

WTC 4.5.15 Verify the red CYCLE IN PROGRESS lights (HS-21C-B and HS-21C-D) come on for each furnace. IF red light does not come on, press the STOP CYCLE buttons (HS-21C-B and HS-21C-D) for both furnaces and notify test engineer.

WTC 4.5.16 WHEN heating starts, record time on PRF Sludge Program (Prn1) Data Sheet.

NOTE- Use portable thermocouple and readout instrument to obtain room, glovebox wall, and heat exchanger top, bottom and exhaust temperatures.

WTC 4.5.17 Observe furnaces and record required data on PRF Sludge Program (Prn1) Data Sheets every 30 minutes until furnace temperature reaches approximately 200°C during cooldown cycle.

CAUTION

The Halon fire suppression system is designed to be activated by temperatures in excess of 93°C. The glovebox high temperature alarm should alarm and shut off power to both furnaces if the glovebox temperature reaches 65°C.

WSP 4.5.18 IF glovebox temperature raises above 65°C, press EMERGENCY SHUTDOWN button and notify supervision. IF Halon system is activated, press HALON RELEASE HOLD button. The HALON RELEASE HOLD button must be held down continuously.

WSP 4.5.19 IF a fire starts during the furnace heating cycle, press the EMERGENCY SHUTDOWN button and leave the room immediately.

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WMC-SD-CP-OTP-151 REV-0 PAGE 17 OF 30
---	--	---

4.5 ENERGIZE MUFFLE FURNACES (cont.)

BD

4.5.20 AFTER processing cycle has completed, check that power has been removed from the furnace. The red system power lights (IL-21C-A and IL-21C-B) are OFF.

BD

4.5.21 Allow furnace to cool.

CRITICALITY

Minimum edge-to-edge spacing of 10 inches shall be maintained between any two charges, loaded ovens, or combination of both.

NO

4.5.22 WHEN the furnace temperature indicated on TIC's is $\leq 200^{\circ}\text{C}$, remove boats from furnace #1 using boat handling tools.

BD

4.5.23 Place a thermometer in the boat to monitor temperature of boat and contents.

BD

4.5.24 Immediately place the boat into a desiccator. Record time boat was placed in desiccator on Desiccator Cooldown Data Sheet.

NOTE - The second heating cycle should be started while boat is cooling in desiccator. This will provide a worse case for glovebox temperature (boat cooling and furnace heating).

WBL

4.5.25 Record the boat temperature on Desiccator Cooldown Data Sheet every 15 minutes until the temperature reaches 75°C .

KC

4.5.26 WHEN boat has cooled to $\leq 75^{\circ}\text{C}$, remove from desiccator.

WJL

4.5.27 Pull gloves out of glovebox and tie together using bungi cord(s) during heatup/cooldown cycle.

July 25, 1994

1:45pm



THINK **ALARA** IN ALL WE DO



OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 18 OF 30
---	--	---

4.5 ENERGIZE MUFFLE FURNACES (cont.)

- WBL 4.5.28 Press SCROLL key on each temperature controller (TIC-21C-A and TIC-21C-B) until Prn2 appears on the display window, THEN press the RUN key.
- WBL 4.5.29 Press the START CYCLE buttons (HS-21C-A and HS-21C-C) for both furnaces.
- WBL 4.5.30 Verify the red CYCLE IN PROGRESS lights (HS-21C-B and HS-21C-D) come on for each furnace. IF red light does not come on, press the STOP CYCLE buttons (HS-21C-B and HS-21C-D) for both furnaces and notify test engineer.
- WBL 4.5.31 WHEN heating starts, record time on RMC Oxalate Program (Prn2) data sheet.

WARNING

Interior surfaces of furnace will reach temperatures that could cause gloves to melt on contact. Melted gloves could lead to a breach of glovebox containment.

NOTE- Use portable thermocouple and readout instrument to obtain room, glovebox wall, and heat exchanger top, bottom and exhaust temperatures.

- WTC 4.5.32 Observe furnaces and record required data on RMC Oxalate Program (Prn2) Data Sheets every 30 minutes until furnace temperature reaches approximately 200°C during cooldown cycle.

July 25, 1994

1:45pm

THINK **SAFETY** IN ALL WE DO

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 19 OF 30
---	--	---

4.5 ENERGIZE MUFFLE FURNACES (cont.)

CAUTION

The Halon fire suppression system is designed to be activated by temperatures in excess of 93°C. The glovebox high temperature alarm should alarm and shut off power to both furnaces if the glovebox temperature reaches 65°C.

NOTE - Should Halon system annunciate, press HALON RELEASE HOLD button. The HALON RELEASE HOLD button must be held down continuously until C line gloveboxes can be checked for fire. The HALON RELEASE HOLD button must continue to be held until the fire department resets the system if no fire is found.

N/A *LC*

4.5.33 IF glovebox temperature raises above 65°C, press EMERGENCY STOP button and notify supervision.

N/A *LC*

4.5.34 IF a fire starts during the furnace heating cycle, press EMERGENCY STOP button and exit the room.

LC

4.5.35 AFTER processing cycle has completed, check that power has been removed from the furnace. The red system power lights (IL-21C-A and IL-21C-B) are OFF.

LC


4.5.36 Allow furnace to cool to $\leq 75^\circ\text{C}$.

LC


4.5.37 Repeat 4.5.28 to 4.5.36 for Prn3 and Prn4 using RMC Oxide Program (Prn3) Data Sheet and Desiccant Drying Program (Prn4) Data Sheet, respectively.

July 25, 1994

1:45pm



THINK *SAFETY* IN ALL WE DO



OPERABILITY TEST PROCEDURE IMPACT LEVEL 3SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 17 OF ??
---	--	---

17

6.0 TEST EXCEPTION LIST

Sludge Stabilization OTP Exceptions List


STEP	EXCEPTION	RESOLUTION	INITIALS
4.3.4 4.3.6 4.3.7 4.3.8	DP guage for off gas Filter not calibrated prior to running furnaces (sect 4.5)	Insufficient flow to get reading on guages. Plugged lines out of Filter housing to	WSL
		establish sufficient to get reading off guage. (XS Package 94-382)	
4.2.5 4.2.7	Unable to establish CO ₂ Flow to Furnace #2. Will skip testing of CO ₂ flow until problem resolved.	Troubleshoot in 94-382. Check valves backwards, piping hooked up wrong. Corrected.	WSL
	CO ₂ not essential to running section 4.5.	Normal Flows established and recorded step 4.2.7 and 4.4.6	
4.3.2 Section 4.5	Water showed up (~1 liter) in off gas rotometers when V-21C-10 opened.	Drained. When more water appeared decided water from inactive leg of 26" vac sys.	WSL

August 30, 1994

3:15pm



THINK ~~ALARA~~ IN ALL WE DO



OPERABILITY TEST PROCEDURE IMPACT LEVEL 3SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 17 OF ??
---	--	---

17 A

6.0 TEST EXCEPTION LIST

Sludge Stabilization OTP Exceptions List

STEP	EXCEPTION	RESOLUTION	INITIALS
J	Drained. Water problem	rerouted line from	
	continued as furnace	HC-21C to 2" header	
	temp increased.	(bypass inactive legs) Solution from inactive	
		legs and from moist	
		filters and furnace firebrick	
		Continued OTP to dry	
		out systems. By end	
		of OTP almost all	
		moisture gone. (JCS 94-382)	
E	4.3.7	Could only get ~40cfh	WSP
	4.3.8	in each off gas	
	sect 4.5	rotameter. Continue with OTP carefully	
		Troubleshoot per 94-382 Found pancake in valve V-21C-10 (duct level) established	
	monitor glovebox	adequate (marginal)	
	temperatures.	Flows. Changed to	
		larger needle valves (94-382), used flows	

August 30, 1994

3:16pm

OPERABILITY TEST PROCEDURE IMPACT LEVEL 3SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 17 OF ??
---	--	---

17B

6.0 TEST EXCEPTION LIST

Sludge Stabilization OTP Exceptions List

STEP	EXCEPTION	RESOLUTION	INITIALS
5) 4.5	Temperature readings between TAs + TIC differ due to thermocouples being partially pulled out of furnace. Continue with OTP but verify thermocouples fully in furnace prior to starting cycle.	Will cement thermocouples into ceramic inserts with high temp cement. per JCS 94-1658	WSL
	The TAS is a backup to the TIC deviation alarm.		
6) 4.5.17	Furnace temperature overshoots TK setpoint causes deviation alarm to shut off power to furnaces - operator instructed by test engineer to reset alarm and restart TIC.	TIC retuned by test engineer changed from Proportional band control to PID to provide better response. Controlled well.	WSL

August 30, 1994

3:32pm

OPERABILITY TEST PROCEDURE IMPACT LEVEL 3SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 17 OF ??
---	--	---

17C

6.0 TEST EXCEPTION LIST

Sludge Stabilization OTP Exceptions List

STEP	EXCEPTION	RESOLUTION	INITIALS
4.5.17	To remove water from rotameter test engineer instructed operator to increase exhaust flow.	Mill re run program 1 for both furnaces. Rerun was completed.	WSK
	This caused deviation alarm. Unable to restart Program 1 post first ramp.	see data sheets 25a, 25b, 25c + 25d.	
4.5.32	During final soak period of program 2 Furnace #1 lost power. Because program 2	Fuse FU-21C-3 blew. Replaced with JCS 94-385. Long term fix	WSK
	had cycled through all ramps and soaks successfully test eng instructed operators	replace fuse with slow blow fuse. Existing fuse adequate to	
	to continue taking readings during cool down. Program will not have to be rerun.	complete testing per JCS 94-1659	

August 30, 1994

3:55pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 21 OF 30
---	--	---

6.0 OTP ACCEPTANCE SHEET

- 6.1 Any equipment non-conformance or anomalies will be listed on the Exceptions List.

- 6.2 Upon test completion and acceptance, the Cognizant Engineer will prepare an Operational Test Report (OTR) from the original OTP with field entries and transmit it to Central Files via Engineering Data Transmittal (EDT).

- 6.3 The undersigned concur that the OTP was completed successfully.

Quality Assurance R.R. Thorne / Rodney R. Thorne / Date 8-27-94
 Print Signature

Cognizant Engineer WS Lewis / WS Lewis / Date 8/27/94
 Print Signature

Cognizant Engineer M W Gibson / Mark W Gibson / Date 8/31/94
 Group Manager Print Signature

Operations Manager GJB CHRISTENSEN / GJB CHRISTENSEN / Date 8/31/94
 Print Signature

PFP Plant Manager R.D. Redekop / R.D. Redekop / Date 9/2/94
 Print Signature

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 22 OF 30
---	--	---

APPENDIX A
TEST DATA SHEETS

July 25, 1994



THINK  IN ALL WE DO

1:45pm



OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 23 OF 30
---	--	---

Appendix A

OTP step 4.5.1 Desiccator Cooldown Data Sheet

see data sheet pg 24 furnace #1 readings for heatup with 8/1/94

Boat Weight Empty - <u>TARED (0)</u> g	Boat Weight with MgO - <u>509.7</u> g								
<u>8/23/94</u>	Start	0:15	0:30	0:45	1:00	1:15	1:30	1:45	2:00
Time	13:55	14:10	14:25	14:40	14:55	15:10	15:25	15:45	16:00
Boat Temperature	110°C	107°C	75°C	58°C	48°C	41°C	37°C	33°C	31°C
	2:15	2:30	2:45	3:00	3:15	3:30	3:45	4:00	4:15
Time									
Boat Temperature									
Time Boat Placed into Desiccator - <u>13:55</u>									
Time Boat and MgO sand Reaches 75°C - <u>14:25</u>									

July 25, 1994

1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WMC-SD-CP-OTP-151 REV-0 PAGE 24 OF 30
---	---	---------------------------------------

Wed 7/1/94

OTP step 4.5.13

Furnace #1 & 2 Run #1 started 8/22/94

Furnace #1 Run #2 Time Furnaces started -

Appendix A
PRF Sludge Program (Prnl) Data Sheet

	DPI-21C-1 < 0.5										DPI-21C-2 < 0.5						
	0.0	0.5	1.0	1.5	2.0	2.5	3.0	3.5	4.0	4.5	5.0	5.5	6.0	6.5	7.0		
Time 23:16	23:16	23:46	20:16	20:46	01:16	01:46	02:16	02:46	03:16	03:46	04:16	04:46	05:16	05:46	06:16		
Record Time	25	171	175	175	175	333	439	475	587	650	721	834	876	945	984		
TIC-21C-A (°C)	24	170	175	175	175	331	465	363	286	230	216	133	107	88	710		
TIC-21C-B (°C)	23	23	24	25	26	27	29	31	32	34	36	38	39	41	42		
Glovebox TC #1 (°C)	22	23	24	25	26	27	29	30	31	32	33	35	38	41	43		
Glovebox TC #2 (°C)	22	23	24	25	26	27	29	30	31	32	33	35	38	41	43		
Glovebox TC #3 (°C)	22	23	24	25	26	27	29	30	31	32	33	35	38	41	43		
Glovebox Wall (°F)	75	75	75	75	76	75	77	77	78	78	79	81	83	83	82		
Heat Ex. Top (°F)	74	75	73	73	74	74	74	75	75	75	76	77	78	78	78		
Heat Ex. Bottom (°F)	73	75	81	80	80	87	91	95	98	93	96	101	108	108	107		
Heat Ex. Exhaust (°F)	75	74	75	75	76	78	78	81	87	87	84	83	80	80	81		
Room Temp. (°F)	73	73	76	73	73	72	73	73	72	72	73	73	72	73	73		
Exh. Flow Rate (cfh)	130	134	130	130	130	130	130	130	130	130	130	130	130	130	130		

Portable Thermocouple can't measure in °F
WMC-CP-8-22-94
App. Design. M/A
GSC 8/22/94

COMMENTS: 4 Gallon Dippers were full of water but ran between 120-140 w/water

NOTE: TAG-21C-1A was reading about 25° to 30° lower than 71C-21C-A controller.
Deviation alarm when tried to suck water out of rotameters. An increasing exhaust flow to 200 CFH. Restarted furnace #1 on program 3. Will have to rerun July 25, 1994 program #1 for both furnaces. 1:45pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 25 OF 30
---	--	---

Appendix A
PRF Sludge Program (Prn1) Data Sheet

Time	7.5	8.0	8.5	9.0	9.5	10.0	10.5	11.0	11.5	12.0	12.5	13.0	13.5	14
Record Time	06:40	07:16	07:46	08:10	08:46	09:16	09:46	10:16	10:46	11:16	11:46	12:17	12:46	13:16
TIC-21C-A (°C)	993	1000	1000	800	683	590	517	441	385	344	309	278	248	219
TIC-21C-B (°C)	66	64	58	53	49	46	43	46	44	43	41	40	37	38
Glovebox TC #1 (°C)	44	44	45	45	43	43	41	39	38	37	36	35	34	33
Glovebox TC #2 (°C)	43	44	43	43	42	41	40	38	37	36	35	34	33	31
Glovebox TC #3 (°C)	40	41	41	40	39	38	37	36	35	34	33	32	31	30
Glovebox Wall (°F)	84	85	86	83	84	84	86	84	84	86	86	86	84	84
Heat Ex. Top (°F)	84 / 73	76 / 73	81 / 73	81 / 73	80 / 73	79 / 73	78 / 75	77 / 73	77 / 74	76 / 73	76 / 74	76 / 74	76 / 74	74 / 75
Heat Ex. Bottom (°F)	104 / 88	130 / 85	130 / 86	126 / 85	124 / 84	120 / 84	112 / 84	113 / 74	109 / 76	107 / 76	105 / 75	102 / 75	102 / 74	101 / 74
Heat Ex. Exhaust (°F)	102 / 77	120 / 76	117 / 76	117 / 76	117 / 75	108 / 76	102 / 76	90 / 73	90 / 74	89 / 73	85 / 73	82 / 74	80 / 74	78 / 74
Room Temp. (°F)	71	70	74	70	70	70	74	75	73	73	74	75	74	77
Exh. Flow Rate (cfh)	130	130	120 / 130	130 / 120	130 / 130	130 / 130	120 / 130	120 / 130	130	130	120	115	120	120

Add. Approval: N/A
W/S Jans
8/30/94
m.w.s. Jan
8/30/94

COMMENTS: # 1 detector PR full of water
5451 down
12.05 more water in F1-21C-1. Indicator fluctuating

July 25, 1994

1:45pm

WHC-SD-CP-OTP-151 REV-0 PAGE 25 OF 30

25 a of 30

WPK 9/1/94

Appendix A

WPK RMC Oxide Program (Prn) Data Sheet

OTP Step 4.5.13
Furnace #1, Run #3, started on 8/26/94

Time	7.5	8.0	8.5	9.0	9.5	10.0	10.5	11.0	11.5	12.0	12.5	13.0	13.5	14
Record Time	13:10	13:40	14:10	14:40	15:10	15:40	16:10	16:40	17:10	17:40	18:10	18:40	19:10	19:40
TIC-21C-A (°C)	57	182	175	175	200	356	513	607	709	769	830	891	931	965
TIC-21C-B (°C)	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
Glovebox TC #1 (°C)	38	36	35	34	35	33	35	35	37	38	40	41	42	41
Glovebox TC #2 (°C)	40	39	38	37	38	36	36	36	37	37	38	39	39	40
Glovebox TC #3 (°C)	41	41	39	38	40	38	36	36	35	35	35	37	37	38
Glovebox Wall (°F)	79°	87°	86°	85	85	82	82	82	81	81	83	85	86	86
Heat Ex. Top (°F)	73°	75°	75°	75°	75	75°	75	76	76	76	77	77	76	77
Heat Ex. Bottom (°F)	77°	83° 95	95	96	99	102	106	104	114	115	119	120	115	135
Heat Ex. Exhaust (°F)	73°	76° 80	80	78	80	80	80	81	80	81	84	87	89	93
Room Temp. (°F)	72°	72	77	73	73	74	74	75	74	74	74	76	76	76
Exh. Flow Rate (cfh)	130	130	130	130	130	130	130	120	120	120	120	130	130	130

ALL
Appr'd: N
WPK
8/27/94
MUS
160314

COMMENTS Only running furnace #1 only taking readings for furnace #1, DPI reading not take because furnace #2 ramped up. Test engineer indicates not necessary.

August 8, 1994

7:01pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 28 OF 30
---	--	---

256

Appendix A
~~RMG Oxide Program (Prn3)~~ Data Sheet
 PRF PRN 1

Time	7.5	8.0	8.5	9.0	9.5	10.0	10.5	11.0	11.5	12.0	12.5	13.0	13.5	14
Record Time	2010	2040	2110	2140	2210	2240	2310	2340	0010	0040	0110	0140	0210	
TIC-21C-A (°C)	1000	1000	994	758	628	562	490	440	385	336	302	262	232	
TIC-21C-B (°C)	N/A	N/A	N/A	N/A	N/A	N/A	N/A	46	44	42	41	40	39	
Glovebox TC #1 (°C)	45	47	47	45	43	42	40	38	37	36	35	33	32	
Glovebox TC #2 (°C)	41	42	43	42	41	39	38	37	35	34	33	32	31	
Glovebox TC #3 (°C)	39	40	40	39	38	37	36	35	34	33	32	31	30	
Glovebox Wall (°F)	88	86	85	89	89	85	86	80	86	85	85	81	81	
Heat Ex. Top (°F)	77	78	78	78	77	77	77	75/72	74/72	74/71	73/71	73/71	74/73	
Heat Ex. Bottom (°F)	135	142	146	136	123	124	109	115/72	111/72	112/72	112/73	111/74	113/72	
Heat Ex. Exhaust (°F)	91	100	101	101	97	93	90	83/72	80/73	79/72	78/73	76/73	81/73	
Room Temp. (°F)	75	74	74	73	72	74	72	72	72	71	72	72	73	
Exh. Flow Rate (cfh)	130	130	140	120	120	120	120	120/0	120/0	120/0	120/0	120/0	130/0	

Add Aug. 14
 W/S
 8/30/94
 MWJ
 2/30/94

COMMENTS Only Running Furnace # 1

WHC-SD-CP-OTR-151 REV-0 PAGE 57 OF 64

August 8, 1994

7:01pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 24 OF 30
---	---	---------------------------------------

25C

used 9/1/94

Appendix A
PRF Sludge Program (Prn1) Data Sheet

OTR Step 4.5.13 Run 2 started 8/26/94

Time	DPI-21C-1 < 0.5 psi										DPI-21C-2 < 0.5 psi																			
	0.0	0.5	1.0	1.5	2.0	2.5	3.0	3.5	4.0	4.5	5.0	5.5	6.0	6.5	7.0	0.0	0.5	1.0	1.5	2.0	2.5	3.0	3.5	4.0	4.5	5.0	5.5	6.0	6.5	7.0
Record Time	0320	0350	0420	0450	0520	0550	0620	0650	0720	0750	0820	0850	0920	0950	1020	0320	0350	0420	0450	0520	0550	0620	0650	0720	0750	0820	0850	0920	0950	1020
TIC-21C-A (°C)	130	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
TIC-21C-B (°C)	133	174	175	175	288	420	552	641	732	803	869	915	948	948	1000	732	803	869	915	948	948	1000	1000	1000	1000	1000	1000	1000	1000	1000
Glovebox TC #1 (°C)	35	34	32	32	31	31	32	33	35	36	38	39	40	42	42	35	34	32	32	31	31	32	33	35	36	38	39	40	42	42
Glovebox TC #2 (°C)	36	34	33	32	32	32	33	34	35	36	38	39	40	41	42	35	34	32	32	31	31	32	33	35	36	38	39	40	41	42
Glovebox TC #3 (°C)	34	33	32	32	31	32	32	33	35	36	38	39	40	41	42	35	34	32	32	31	31	32	33	35	36	38	39	40	41	42
Glovebox Wall (°C)	84	84	79	82	80	81	79	78	80	80	82	83	82	82	82	80	80	82	82	83	83	82	82	80	80	82	82	82	82	
Heat Ex. Top (°C)	76	75	74	73	73	72	73	73	71	72	73	75	74	75	76	71	72	73	73	72	72	73	73	71	72	74	74	75	76	
Heat Ex. Bottom (°C)	114	102	93	86	89	93	97	98	98	98	97	96	95	94	92	98	98	98	98	97	97	98	98	98	98	97	96	95	94	
Heat Ex. Exhaust (°C)	83	79	77	76	76	77	76	76	77	77	77	77	78	78	79	77	77	76	76	77	77	77	77	77	78	78	79	79		
Room Temp. (°C)	74	73	72	70	71	71	72	71	70	71	71	71	71	71	71	70	70	71	71	71	71	71	71	71	71	71	71	71		
Exh. Flow Rate (cfh)	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130	130		

Add App note: N/A
M/Laura
8/30/94
MNDJ
7/30/94

COMMENTS TIC-21C-B overshoot the 175°C by 182 to 193°C. All readings after time are for Furnace #2
only. TIC-21C-B held at 175°C for one hour then started sampling 4/10
After deviation alarm switched to Program 3 for Furnace #2 Program #1
will have to be re-run in both furnaces. NBL 8/27/94 see page 24 of OTR.

August 3, 1994

3:39pm

THINK AGAIN IN ALL WE DO

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 26 OF 30
---	--	---

Wbd 9/1/94
OTA step 4.5.28

Appendix A
RMC Oxalate Program (Prn2) Data Sheet

Furnace #1 + 2, started 8/25/94

Time furnaces started - ^{Since 8:25 AM} 08:42	DPI-21C-1 0.5 Psi								DPI-21C-2 0.5 Psi						
Time	0.0	0.5	1.0	1.5	2.0	2.5	3.0	3.5	4.0	4.5	5.0	5.5	6.0	6.5	7.0
Record Time	08:40	1411	1435	1511	1535	1611	1640	1711	1740	1811	1840	1911	1940	2011	2040
TIC-21C-A (°C)	166°	183°	175°	175°	304°	485	599	695	753	822	881	926	963	1001	872
TIC-21C-B (°C)	277°	187°	174°	175°	312°	491	598	699	755	825	883	929	965	1002	1000
Glovebox TC #1 (°C)	23°	24°	25°	25°	27°	29°	32°	36°	39°	42°	47°	50°	52°	56°	57°
Glovebox TC #2 (°C)	23°	24°	25°	26°	28°	30°	33°	36°	39°	43°	46°	48°	51°	54°	55°
Glovebox TC #3 (°C)	23°	24°	24°	25°	26°	29°	32°	35°	37°	41°	44°	47°	49°	52°	53°
Glovebox Wall (°C/F)	77°	77°	77°	77°	78°	78°	78°	80°	80°	82°	82°	87°	89°	91°	93°
Heat Ex. Top (°C/F)	74°/73°	73°/74°	73°/74°	74°/74°	75°/75°	75°/76°	77°/77°	77°/78°	78°/79°	79°/80°	80°/80°	80°/82°	81°/84°	81°/84°	82°/84°
Heat Ex. Bottom (°C/F)	75°/75°	80°/78°	82°/82°	81°/85°	82°/86°	84°/82°	84°/89°	84°/89°	88°/88°	92°/104°	96°/107°	100°/115°	104°/118°	105°/120°	111°/120°
Heat Ex. Exhaust (°C/F)	75°/75°	76°/75°	77°/76°	77°/76°	78°/77°	80°/82°	81°/89°	84°/89°	88°/98°	92°/104°	96°/107°	100°/115°	104°/118°	105°/120°	111°/120°
Room Temp. (°C/F)	75°	75°	76°	76°	76°	75°	77°	77°	77°	76°	77°	77°	76°	76°	78°
Exh. Flow Rate (cfh)	130	130	130	130	130	130	130	130	130	140	160	160	160	160	170

Change from
celcius to
Fahrenheit
Approval
Designator N/A
11/11/94
GSC r/s/ky

COMMENTS Temperature Controller TIC-21C-A went above HOLD degrees 183°, same with Temperature controller TIC-21C-B went above Temperature HOLD point 187°.

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WHC-SD-CP-OTP-151 REV-0 PAGE 27 OF 30
---	--	---

Appendix A
RMC Oxalate Program (Prn2) Data Sheet

Time	7.5	8.0	8.5	9.0	9.5	10.0	10.5	11.0	11.5	12.0	12.5	13.0	13.5	14
Record Time	2111	2140	2211	2240	2310	2340	2410	2440	0110	0140	0210			
TIC-21C-A (°C)	923	718	597	513	457	407	362	320	292	263	235			
TIC-21C-B (°C)	958	725	595	508	441	385	337	293	263	234	207			
Glovebox TC #1 (°C)	50°	55°	53°	50°	49°	47°	45°	44°	42°	40°	38°			
Glovebox TC #2 (°C)	56°	55°	54°	51°	50°	47°	45°	44°	42°	40°	39°			
Glovebox TC #3 (°C)	540	53°	51°	48°	46°	45°	43°	41°	40°	38°	37°			
Glovebox Wall (°C)	92°	90°	92°	94°	93°	90°	90°	87°	87°	85°	86°			
Heat Ex. Top (°C)	82.2	83.2	84.2	81.2	79.2	77.2	75.2	76.2	75.2	72.2	73.2			
Heat Ex. Bottom (°C)	140	135.2	125.2	119.2	120.2	110.2	109.2	107.2	105.2	105.2	105.2			
Heat Ex. Exhaust (°C)	110	103	106	98	93	88	83	82	83	79	76			
Room Temp. (°C)	75	76	76	74	75	77	72	72	72	74	72			
Exh. Flow Rate (cfh)	150	100	120	120	120	120	120	120	120	120	120			

*Change from
°C to °F
to Fahrenheit
Approved
Vignath, M
S-25-94
S-25-94
for Mr. Goh
8-25-94*

COMMENTS Both Rotameters were opened completely to allow condensate to drain, (at 13.00h. (2120 hrs.) 2.205 - Reset Rotameters to 120° per TAC STA,

WBA 2/1/94

Appendix A

RMC Oxide Program (Prn3) Data Sheet

OTP step 4.5.37
Furnace #1+2, started 8/8/94

Time furnaces started -	DPI-21C-1 4.0.5 psi								DPI-21C-2 4.0.5 psi							
Time	0.0	0.5	1.0	1.5	2.0	2.5	3.0	3.5	4.0	4.5	5.0	5.5	6.0	6.5	7.0	
Record Time	9:15	10:00	10:15	10:45	11:15	11:45	12:15	12:45	1:18	1:45	1:15	1:45	1:15	1:45	1:15	
TIC-21C-A (°C)	40	108	233	371	503	601	703	765	837	887	930	967	1001	1002	954	
TIC-21C-B (°C)	58	104	173	344	478	583	686	754	826	875	923	962	996	1001	963	
Glovebox TC #1 (°C)	23	24	25	27	29	31	34	40	45	48	53	53	53	54	56	
Glovebox TC #2 (°C)	23	25	26	28	30	33	38	42	47	51	55	56	56	57	58	
Glovebox TC #3 (°C)	23	24	24	29	21	35	39	44	50	54	59	59	57	57	62	
Glovebox Wall (°C/F)	-	-	-	76°F	78°F	78°F	80°F	82°F	82°F	100°F	88°F	90°F	93°F	90°F	94°F	
Heat Ex. Top (°C/F)	-	-	-	99°F	80°F	78°F	79°F	81°F	84°F	84°F	86°F	88°F	91°F	91°F	95°F	
Heat Ex. Bottom (°C/F)	-	-	-	80°F	130°F	120°F	120°F	125°F	149°F	165°F	149°F	167°F	176°F	184°F	191°F	
Heat Ex. Exhaust (°C/F)	-	-	-	76°F	87°F	92°F	97°F	102°F	109°F	122°F	103°F	155°F	176°F	165°F	150°F	
Room Temp. (°C/F)	-	-	-	75°F	80°F	78°F	78°F	80°F	80°F	80°F	80°F	84°F	83°F	76°F	77°F	
Exh. Flow Rate (cfh)	60	60	60	100	55	55	55	55	55	55	55	80	80	60	60	

Barbale
Thermocouple
only available
in °F.
KTC Unit 9/8/94
App. Computer: MHA
Mentel
GBC 2/20/94
Inlet
Outlet

COMMENTS Halted at 0915 to drain water from rotameters. PROGRAM CONTINUED TO DWELL AT 1000°C AFTER THE ONE HOUR DWELL TIME AT 1000°C. STOPPED PROGRAM AT 16:10. ACKNOWLEDGED DEVIATION ALARM.

July 25, 1994

1:45pm

Appendix A
RMC Oxide Program (Prn3) Data Sheet

Time	7.5	8.0	8.5	9.0	9.5	10.0	10.5	11.0	11.5	12.0	12.5	13.0	13.5	14
Record Time	1645	1715	1745	1815	1845	1915	1945	2015	2045	2115	2145	2215	2245	
TIC-21C-A (°C)	768	668	586	527	461	410	367	330	290	265	237	220	201	
TIC-21C-B (°C)	750	638	547	488	421	369	325	290	252	228	204	182	166	
Glovebox TC #1 (°C)	55	53	51	49	47	46	44	42	40	39	37	37	35	
Glovebox TC #2 (°C)	57	55	52	49	48	46	44	42	40	38	37	36	35	
Glovebox TC #3 (°C)	61	55	54	50	48	46	44	42	39	38	36	36	34	
Glovebox Wall (°C)	90°F	95°F	94°F	91°F	90°F	89°F	89°F	86°F	82°F	86°F	82°F	84°F	80°F	
Heat Ex. Top (°C)	88° 87	90° 91	82° 88°F	80° 84	84° 82	83° 82	82° 80	84° 82	81° 78	76° 76	75° 75	74° 74	74° 74	
Heat Ex. Bottom (°C)	169° 163	165° 148	160° 134	149° 147	135° 130	125° 122	116° 113	116° 106	105° 93	104° 93	93° 89	90° 85	86° 84	
Heat Ex. Exhaust (°C)	140° 148	130° 147	117° 123	96° 98	94° 100	91° 90	87° 88	87° 86	85° 83	81° 79	80° 79	78° 77	76° 76	
Room Temp. (°C)	87	82	77	77	75	76	78	75	72	76	73	73	72	
Exh. Flow Rate (cfh)	60 70	60 70	60 70	60 70	70 60	60 65	60 60	50 60	60 60	65 60	60 50	60 50	60 70	

PORTABLE THERM.
ONLY AVAILABLE
IN °F
L 8/8/94
MJS: L 8/27/94
App. Designer
OGL 8/25/94
DVS

COMMENTS LOST 26" INCH VACUUM FOR APPROX 5 MIN FROM 1755 - 1800. POWER
SHUT OFF AND THEN TURNED BACK ON AFTER WE CALLED THEM. FURNACE OPENED AT 200°C. AFTER
~5 MINUTES, THE GLOVEBOX TEMP INCREASE 2°C (FROM 37°C TO 39°C) AND FURNACE TEMP DROPPED TO ~170°C. ONLY ONE
FURNACE WAS OPENED AT 2155. FURNACE TEMP INCREASED BACK TO 184°C AFTER DOOR WAS CLOSED. BOTH FURNACE DOORS OPENED AT
22:47. FURN.#1 AT 200°C AND FURN.#2 AT 165°C. GLOVE BOX TEMP REACHED 40°C FROM 2245 READINGS.

August 8, 1994

7:01pm

OPERABILITY TEST PROCEDURE APPROVAL DESIGNATOR SQ	SLUDGE STABILIZATION OPERABILITY TEST PROCEDURE	WMC-SD-CP-OTP-151 REV-0 PAGE 30 OF 30
---	---	---------------------------------------

WSD 8/1/94

Appendix A
 Drying Desiccant Program (Prn4)
 OTP step 4-5-37
 Furnace # 1 + #2, started 8/7/94

Time furnaces started -	DPI-21C-1 N/A							DPI-21C-2 N/A							
	0.0	0.5	1.0	1.5	2.0	2.5	3.0	3.5	4.0	4.5	5.0	5.5	6.0	6.5	7.0
Time	0850	0920	0950	10:00	1050	11:20			1250	1117					
Record Time															
TIC-21C-A (°C)	54	176	177	177	177	119			68	63					
TIC-21C-B (°C)	43	186	178	177	178	144			80	73					
Glovebox TC #1 (°C)	24	24	24	25	25	30			29	29					
Glovebox TC #2 (°C)	23	23	24	25	26	31			29	29					
Glovebox TC #3 (°C)	23	23	24	24	25	29			28	28					
Glovebox Wall (°F)	-	-	-	-	-	-			-	-					
Heat Ex. Top (°F)	-	-	-	-	-	-			-	-					
Heat Ex. Bottom (°F)	-	-	-	-	-	-			-	-					
Heat Ex. Exhaust (°F)	-	-	-	-	-	-			-	-					
Room Temp. (°F)	-	-	-	-	-	-			-	-					
Exh. Flow Rate (cfh)	-	-	-	-	-	-			-	-					

ADH. Appendix
 W. Garcia
 8/30/94
 MWJ
 8/30/94

COMMENTS Exhaust system was not started for this program #4

July 25, 1994

1:45pm

THINK ANARA IN ALL WE DO