





**AIM**

**Association for Information and Image Management**




1100 Wayne Avenue, Suite 1100  
Silver Spring, Maryland 20910  
301/587-8202



Centimeter



Inches



MANUFACTURED TO AIM STANDARDS  
BY APPLIED IMAGE, INC.

**1 of 1**

ENHANCING THE USE OF COALS BY  
GAS REBURNING-SORRENT INJECTION

DE-FC22-87PC 79796

Quarterly Report No. 27  
For the Period  
April 1 through June 30, 1994

Prepared for  
U.S. Department of Energy  
Gas Research Institute  
State of Illinois Department of  
Energy and Natural Resources

Prepared by  
Energy and Environmental Research Corporation  
18 Mason  
Irvine, California 92718

July 15, 1994

U.S. DOE PATENT CLEARANCE IS NOT REQUIRED  
PRIOR TO THE PUBLICATION OF THIS DOCUMENT

MASTER 870

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacture, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

## TABLE OF CONTENTS

<b>LEGAL NOTICE</b>	.....	ii
<b>1.0 SUMMARY</b>	.....	1-1
<b>2.0 INTRODUCTION</b>	.....	2-1
<b>3.0 PROJECT DESCRIPTION</b>	.....	3-1
<b>4.0 PROJECT STATUS</b>	.....	4-1
<b>4.1 Task 1 - Project Management</b>	.....	4-1
<b>4.2 Task 2 - Technology Demonstration</b>	.....	4-1
<b>4.3 Task 3 - Evaluation of Results</b>	.....	4-2
<b>4.4 Task 4 - Restoration</b>	.....	4-3
<b>4.5 Task 5 - Technology Transfer</b>	.....	4-3
<b>5.0 PLANNED ACTIVITIES</b>	.....	5-1
<b>6.0 REPORT DISTRIBUTION LIST</b>	.....	6-1

## LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), and the State of Illinois Department of Energy and Natural Resources (ENR). Neither, GRI, DOE, ENR, nor members of GRI, DOE, ENR, nor any person acting on their behalf;

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or
- b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

The objective of this project is to evaluate and demonstrate a cost effective emission control technology for acid rain precursors, oxides of nitrogen (NO<sub>x</sub>) and sulfur (SO<sub>x</sub>), on two coal fired utility boilers in Illinois. The units selected are representative of pre-NSPS design practices: tangential and cyclone fired. Work on a third unit, wall fired, has been stopped because of funding limitations. The specific objectives are to demonstrate reductions of 60 percent in NO<sub>x</sub> and 50 percent in SO<sub>x</sub> emissions, by a combination of two developed technologies, gas reburning (GR) and sorbent injection (SI).

With GR, about 80-85 percent of the coal fuel is fired in the primary combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO<sub>x</sub> is converted to N<sub>2</sub>. The combustion process is completed by overfire air addition. SO<sub>x</sub> emissions are reduced by injecting dry sorbents (usually calcium based) into the upper furnace. The sorbents trap SO<sub>x</sub> as solid sulfates that are collected in the particulate control device.

This project is conducted in three phases at each site: (1) Design and Permitting, (2) Construction and Startup, and (3) Operation, Data Collection, Reporting and Disposition. Technology transfer to industry is accomplished through the formation of an industry panel. Phase I of the project commenced on June 5, 1987. Phases I and II have been completed and Phase III is now in progress at the CWLP site. Site activities are complete at Hennepin and the Final Report is being prepared.

In phase AIII at Hennepin - Testing, Data Collection, Reporting and Disposition - Gas Reburning runs were made that indicate as high as 77% reduction in NO<sub>x</sub> emission using about 18% gas. Gas Reburning - Sorbent Injection test results indicated as high as 62% reduction in SO<sub>2</sub>. These results are significantly higher than the project emission reduction goals of 60% NO<sub>x</sub> and 50% SO<sub>2</sub> and provided a wide safety margin for maintaining the 60% and 50% emission reductions during long term routine testing. A year of long term testing was completed in October, 1992. During late October and November of 1992, Hennepin Unit 1 was down for

a scheduled outage. Ultrasonic tube thickness measurements were made to determine wear rates in the various areas of the boiler. In December 1992, and January 1993, a series of parametric tests was conducted on three promoted sorbents with significantly improved SO<sub>2</sub> capture and calcium utilization.

Illinois Power chose to retain the gas reburning (GR) system for possible use in meeting regulatory limits in 1995 or subsequent years. A limited restoration of the Sorbent Injection (SI) system was completed in December, 1993. A final project report has been drafted, reviewed, and will be issued the third quarter of 1994.

Phase CIII at Lakeside, Task 1 - Project Management: Project management activities continued throughout the quarter.

Phase CIII at Lakeside, Task 2 - Technology Demonstration: Gas Reburn parametrics, Sorbent Injection parametrics, and GR-SI combined parametric tests were completed in the third quarter of 1993. The start of long term GR-SI demonstration began in October 1993, and will continue through the third quarter of 1994.

### Key Words

SO <sub>x</sub>	Ash	Emission
SO <sub>2</sub>	Coal	Control
NO <sub>x</sub>	Gas	Boiler
NO	Sorbent	Precipitator (ESP)
Pond	Construction	Flue Gas
Startup	Instrumentation	Contracts
CEMS	Industry Panel	Ducts
Reburning	Injection	PromiSORB™
Humidification	BPMS	Restoration

## 2.0 INTRODUCTION

The specific goal of this project is to demonstrate NO<sub>x</sub> and SO<sub>x</sub> emission reductions of 60 percent and 50 percent, respectively, on two coal fired utility boilers having the design characteristics mentioned above. Host Site Agreements have been signed by EER and utility companies in the State of Illinois: Illinois Power Company (Test Site A, Hennepin Unit 1, 71 MW<sub>net</sub> tangentially fired boiler in Hennepin), and City Water Light and Power (Test Site C, Lakeside Unit 7, 33 MW<sub>net</sub> cyclone fired boiler in Springfield).

To achieve the objectives of the project, it is being conducted in the following three phases at each host site.

Phase I: Design and Permitting

Phase II: Construction and Startup

Phase III: Operation, Data Collection, Reporting and Disposition

Phase I is complete

Phase II is complete

Phase III: Phase AIII GR-SI Long Term Testing was completed at Hennepin in 1992, followed by Alternate Sorbents tests. In December 1993, a limited restoration of the Sorbent Injection (SI) system was completed after Illinois Power chose to keep the gas reburning (GR) system. Phase CIII parametric testing of Gas Reburning and Sorbent Injection systems has occurred at the Lakeside site as has the combined gas reburning-sorbent injection (GR-SI) optimization. The long term load following gas reburning-sorbent injection (GR-SI) testing began in early October, 1993.



During the past quarter the principal objectives of the work performed were as follows:

A. Hennepin Unit 1

1. Continue project management activities.
2. Revise drafts and issue Hennepin Final Report.
3. Implement release of escrow funds.

B. Lakeside Unit 7

1. Continue project management activities.
2. Continue long term GR-SI operation under load dispatch conditions.  
Unit #7 operation is dependent on system demand.
3. Resolve availability of alternate sorbents for demonstration testing.
4. Continue work on the Parametric Test Report.

### 3.0 PROJECT DESCRIPTION

Within the final phase of the project, the following tasks will be performed to demonstrate the cost effective control of NO<sub>x</sub> and SO<sub>x</sub> emissions from pre-NSPS coal fired utility boilers:

#### Phase III: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

##### Task 1 - Project Management

- Continuation of Phases 1 and 2 project management activities.
- Conducting final project review at conclusion of project.

##### Task 2 - Technology Demonstration

###### Subtask 2.1 - Optimization Testing

- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

###### Subtask 2.2 - Evaluation of Alternative Coals and Sorbents

- Evaluation of performance of alternative sorbents:
  - Selection of sorbents from modified high surface area hydrated limes.

###### Subtask 2.3 - Long-Term Testing

- Operation of GR-SI equipment under optimized conditions for approximately one-year duration at each host site.
- Measurement of emission control system performance.
- Determination of boiler impacts.

##### Task 3 - Evaluation of Demonstration Results

- Analysis of test data.
- Preparation of guideline manuals for application of GR-SI technology, including design recommendations, cost projection and comparisons with competing technologies.

##### Task 4 - Restoration

- Disposition of GR-SI equipment installation:
  - To be retained by host site or removal and restoration work.

##### Task 5 - Technology Transfer

- Continuation of technology transfer activities from Phases I and II.
- Meeting with Industry Panel at one host site to review results obtained there and plans for other host sites.
- Meeting with Industry Panel at completion of project.

#### 4.0 PROJECT STATUS

##### 4.1 Task 1 - Project Management

Monthly and other reporting activities were fulfilled according to the reporting requirements of the Cooperative Agreement.

Work Progress was monitored continuously. Coordination with IP and CWLP took place at monthly meetings and by telephone. The project co-funders were apprised of progress and developments through telephone conferences and meetings.

Discussions with CWLP were held to review the details and scheduling of the Long Term testing during the quarter.

##### 4.2 Task 2 - Technology Demonstration

Hennepin - Demonstration, operations and testing were completed in January, 1993.

Lakeside - The emphasis this quarter was on continuous process operation three extended runs were carried out:

1. A 38 hour continuous GR-SI run which was terminated because of a baghouse failure.
2. A 115 hour continuous GR run which was terminated because of cyclone flame scanner failure.
3. A 66 hour GR-SI run which was terminated by a lock hopper problem in the ash silo.

These runs demonstrated that continuous GR and GR-SI operation is quite feasible with a cyclone fired boiler. No significant boiler or ESP deterioration was observed in any of the runs. All of the runs were terminated by boiler controls or ash silo problems, not by failure of the GR-SI process and technology.

The Compliance Tests for Particulate Emission required by the IEPA permit were run on June 2, 1994. The test results were very favorable with average particulate emissions of 0.016 lbs/mmbtu compared to the regulatory limit of 0.1 lbs/mmbtu. The 1989 baseline results gave average emissions of 0.0072 with coal only. Considering that GR-SI operation increases the inlet dust loading to the ESP by a factor of 6-7, this is very good performance indeed and attests to the excellent design of the ESP.

Following the Compliance Tests, a 15 hour SI only test was performed to show that the boiler and ESP could handle the increased dust loading without problems. This run continued until the lime silo was empty as planned. No operating problems were experienced with the boiler or the ESP.

#### 4.2.1 Contracts

Hennepin - None to report.

Lakeside - A contract continues with Johnson Controls to perform calibration of instruments and minor systems modifications as needed.

#### 4.2.2 Construction Drawings

Hennepin - Drawings are being updated to provide "as left" records for Illinois Power's incorporation into the Hennepin plant drawings. These drawings were completed and should be issued during the next quarter.

Lakeside - Vendor record drawings for the dry ash handling system have been received for EER review.

#### 4.2.3 Equipment Purchasing

Hennepin - No equipment was purchased for the Hennepin Site during this quarter.

Lakeside - Purchase orders placed during the quarter were largely in support of the testing program.

#### 4.2.4 Miscellaneous

Hennepin - One third of the Hennepin escrow amount has been received and the remainder has been requested.

Lakeside - The project budget is under increasing scrutiny as the remaining work is being completed.

#### 4.3 Task 3 - Evaluation of Results

Hennepin - A first draft of the Hennepin Final Report was issued for comment on September 8, 1993. As comments have been received, modifications to the report have been made.

Lakeside - NO<sub>x</sub> and SO<sub>2</sub> removal results during long term testing exceeded the 60% and 50% reduction goals.

The first draft of the parametric test report has been prepared.

4.4            Task 4 - Restoration

Hennepin - In May 1993, Illinois Power announced a decision to retain the Gas Reburning system, but to remove/restore the Sorbent Injection system. The restoration work was completed during the last quarter of 1993.

Lakeside - Specifications and other documentation were prepared and preliminary pricing obtained for restoration contracts.

4.5            Task 5 - Technology Transfer

A presentation entitled "Reburning on a Cyclone Boiler at Kodak Park" was made to the Gas Research Institute by EER, Eastman Kodak, Amoco Energy Trading Co., Consolidated Natural Gas, Rochester Gas and Electric and Tenneco Gas, April 19, 1994.

A paper titled "Gas Reburning In a Tangentially Fired Coal Boiler" was presented at the NO<sub>x</sub> Controls for Utility Boilers EPRI Workshop May 11 - 13, 1994 in Scottsdale, Arizona.

A paper titled "Gas Reburning for NO<sub>x</sub> Reduction - An Integrable Cost Effective Technology for International Applications" was presented at the Clean Fuel Technology Conference, May 19, 1994 in London, England.

## 5.0 PLANNED ACTIVITIES

During the next quarter (April through June, 1994) the following work is planned.

### A. Hennepin Unit 1

1. Continue project management activities.
2. Complete and issue final "as left" drawings of the project installation at Hennepin Unit #1.
3. Revise drafts and issue Hennepin Final Report.
4. Implement final release of remaining escrow funds.

### B. Lakeside Unit 7

1. Continue project management activities.
2. Begin writing the Lakeside Final Report.
3. Continue the editing of the Lakeside Parametric Test Report.
4. Resolve testing of two alternate sorbents in September, 1994.

6.0 REPORT DISTRIBUTION LIST

The number in parentheses ( ) indicates the total number of copies submitted.

6.1 Funding Organization Distribution

6.1.1 U.S. Department of Energy

Mr. Harry J. Ritz (2)  
PETC Technical Project Manager  
Mail Stop 920-L  
U.S. Department of Energy/PETC  
P.O. Box 10940  
Pittsburgh, PA 15236

Mr. John Augustine (1)  
Contracting Specialist  
AD-24, Mail Stop 921-118  
U.S. Department of Energy/PETC  
P.O. Box 10940  
Pittsburgh, PA 15236

Mr. Douglas Uthus (1)  
HQ Program Manager  
FE-22, 3E-042, Forrestal  
U.S. Department of Energy  
Washington, DC 20545

Office of Patent Counsel (1)  
U.S. Department of Energy  
9800 South Cass Avenue  
Argonne, IL 60439

Department of Energy (3)  
Office of Technology Transfer  
Mail Stop 58-105  
U.S. Department of Energy/PETC  
P.O. Box 10940  
Pittsburgh, PA 15236

Dr. S.N. Roger Rao (1)  
Burns and Roe Technical Group Manager  
P.O. Box 18288  
Pittsburgh, PA 15236

Mr. Charles Drummond (1)  
Mail Stop 920-L  
U.S. Department of Energy/PETC  
P.O. Box 10940  
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)  
Associate Deputy for Clean Coal  
Office of Clean Coal Technology  
FE-24, C-178  
U.S. Department of Energy  
Washington, DC 20545

6.1.2        Gas Research Institute

Mr. John Pratapas (2)  
Gas Research Institute  
8600 West Bryn Mawr Avenue  
Chicago, IL 60631

6.1.3        Illinois Department of Energy and Natural Resources

Mr. Kim Underwood (2)  
Illinois Department of Energy and Natural Resources  
325 West Adams Street  
Springfield, IL 62706



6.2            Host Utility Distribution

6.2.1        City Water Light and Power

Mr. James Rechner (1)  
Electric Division Manager  
City Water Light and Power  
Municipal Building  
Springfield, IL 62757

6.2.2        Illinois Power Company

Mr. T. J. May (6)  
Illinois Power Company  
500 South 27th Street  
Decatur, IL 62521

6.2.3        Central Illinois Light Company

Mr. James F. Wittmer (1)  
Central Illinois Light Company  
300 Liberty Street  
Peoria, IL 61602

**DATE**

**FILMED**

**9/16/94**

**END**

