DOE/PC/89650-T2

DOE/PC/89650--T3

DE92 018216

INNOVATIVE CLEAN COAL TECHNOLOGY

Prepared by:

**Southern Company Services, Inc.
Birmingham, Alabama**

MASTER

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DEMONSTRATION OF INNOVATIVE APPLICATIONS OF TECHNOLOGY FOR COST REDUCTIONS TO THE CT-121 FGD PROCESS

Quarterly Report No. 4
For the Period
January - March 1991

DOE Contract
DE-FC22-90PC89650

SCS Contract
C-90-000284

May 15, 1991

Patents Cleared by Chicago on May 20, 1991

LEGAL NOTICE

This report was prepared by Southern Company Services, Inc., pursuant to a cooperative agreement partially funded by the U.S. Department of Energy and neither Southern Company Services, Inc., nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (a) Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (b) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinion of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

Section 1

SUMMARY

The objective of this project is to demonstrate on a commercial scale several innovative applications of cost-reducing technology to the Chiyoda Thoroughbred-121 (CT-121) process. CT-121 is a second generation flue gas desulfurization (FGD) process which is considered by the Electric Power Research Institute (EPRI) and Southern Company Services (SCS) to be one of the most reliable and lowest cost FGD options for high-sulfur coal-fired utility boiler applications. Demonstrations of the following innovative design approaches will further reduce the cost and provide a clear advantage for CT-121 relative to competing technology:

- Use of fiberglass reinforced plastic (FRP) to construct the absorber vessel, wet ducts, and chimney (stack)
- Elimination of flue gas reheat
- Elimination of the need for a spare absorber
- Use of a single vessel to obtain simultaneous particulate and SO₂ removal

The demonstration will be performed at Georgia Power Company's Plant Yates Unit No. 1 (100-MW capacity) near Newnan, Georgia. The project is funded by the U.S. Department of Energy (DOE), SCS (on behalf of The Southern Company), and EPRI. SCS is the participant responsible for managing all aspects of this project. The project is being conducted in the following three phases:

- Phase I - Permitting and Preliminary Engineering
- Phase II - Detailed Engineering, Construction, and Startup
- Phase III - Operation, Testing, and Disposition

During the January - March 1991 quarter, activities in both Phase I and Phase II proceeded. For Phase I, permitting activities continued; all environmental permit applications necessary for the Yates project have been submitted. A draft of the design basis document, a primary Phase I activity which outlines the basis of important process design decisions made during preliminary engineering, was provided to Chiyoda Corporation for comments.

In Phase II, the mechanical design package was finalized and issued for bids. Other detailed engineering activities included the completion of the design of the mist eliminator housing, the development of specifications for the mist eliminator blades/internals, and the evaluation of bids and the award of contracts in a number of key areas. Electrical and instrumentation design continued on the plant control and digital data acquisition system. Construction activities involved fabrication work by Ershigs and excavation and foundation work by Georgia Power. Ershigs completed spinning the Jet Bubbling Reactor (JBR) and limestone slurry shells and made significant progress on the installation of nozzles, floor panels, and other fittings in both tanks. Foundations, piers, and footings were poured for the gypsum slurry tank, limestone slurry tank, washing water tank, I.D. fan, and 480-V switchgear. The chimney caissons were installed and the control building was delivered and erected.

Section 2

INTRODUCTION

The Innovative Clean Coal Technology (ICCT) Program is designed to demonstrate clean coal technologies that are capable of retrofitting or repowering existing facilities to achieve significant reduction in sulfur dioxide (SO_2) and/or nitrogen oxides (NO_x) emissions. The technologies selected for demonstration are capable of being commercialized in the 1990s and are expected to be more cost effective than current technologies.

This ICCT project is jointly funded by the U.S. Department of Energy (DOE), the Electric Power Research Institute (EPRI), and by Southern Company Services (SCS) on behalf of The Southern Company. The project's objective is to demonstrate innovative applications of technology for cost reduction for the Chiyoda Thoroughbred-121 (CT-121) process. The CT-121 process is a second generation flue gas desulfurization (FGD) process that EPRI and SCS consider to be one of the least cost FGD processes in its current commercial configuration. Further cost reductions will only make this process more competitive and attractive to electric utilities.

The CT-121 process is a wet FGD process that removes SO_2 , can achieve simultaneous particulate control, and can produce a salable byproduct gypsum thereby eliminating solid waste production. Figure 1 shows a flow schematic of the process. CT-121 removes SO_2 and particulate matter in a unique limestone-based scrubber called the JBR. In the JBR, flue gas bubbles beneath the slurry, SO_2 is absorbed, and particulate matter is removed from the gas. The agitator circulates slurry to ensure that fresh slurry is always available in the bubbling or froth zone so that SO_2 removal can proceed at a rapid rate. Air is introduced into the bottom of the JBR to oxidize the absorbed SO_2 to sulfate, and limestone is added to neutralize the acid slurry and form gypsum. The JBR is designed to allow time for complete oxidation of the SO_2 , for complete reaction of the limestone, and for growth of large gypsum crystals. The gypsum slurry is continuously withdrawn from the JBR and can be dewatered in a gypsum stack. The stacking technique involves filling a diked area with gypsum slurry, allowing the gypsum solids to settle, and removing clear liquid from the top of the stack and returning it to the process.

The CT-121 process is in commercial use in Japan and in the United States. At the University of Illinois, a 45-MW process began operations in 1988 on a stoker boiler, which is not a typical utility boiler. In Japan, commercial CT-121 processes are used to treat the flue gas from boilers which burn oil or low-sulfur coal. Some of the oil-fired units do not include particulate control devices upstream of the CT-121 processes.

The purpose of this ICCT project is to demonstrate the process on high-ash and high-sulfur U.S. coal using several design modifications that will reduce the estimated cost of the present CT-121 process by 23 percent for power plant retrofit applications and 50 percent for new power plant installations. This will be accomplished while

Figure 1 - CT-121 process Flow Diagram

maintaining 90 percent SO₂ removal and high particulate removal efficiency. A reusable gypsum byproduct will also be produced during the project.

The major cost-reducing design changes to be demonstrated are:

- Use of less expensive materials of construction
- Elimination of a spare absorber module
- Elimination flue gas reheat
- Combustion of SO₂ and particulate removal in a single vessel

Utility-scale units with the CT-121 processes currently include a prescrubber for control of soluble chloride concentration and use JBRs made of stainless steel, which is relatively expensive. Typically, outlet ducts are lined or made of alloys, and the chimney is lined. Liners have to be replaced after a period of time, which adds additional expense and inconvenience. For this demonstration project, the prescrubber has been removed; the JBR, outlet duct, and chimney will be made of solid fiberglass-reinforced plastic (FRP), which is unaffected by chloride or other corrosion mechanisms normally experienced in FGD processes. A successful demonstration of FRP in this project will eliminate the need for a prescrubber in the CT-121 process and will demonstrate a material which is less expensive than 316L stainless steel.

Current Federal New Source Performance Standards (NSPS) require that spare scrubbers normally be installed on utility FGD systems. This project is intended to demonstrate that the CT-121 process using a JBR made of FRP is highly reliable and does not require a spare absorber module to effectively control SO₂ emissions.

Another cost-saving modification to be demonstrated in this project is the elimination of flue gas reheat downstream of the scrubber. The flue gas leaving any scrubber is at its water dewpoint, and, without reheat, subsequent cooling in the ductwork and stack causes moisture to condense into small droplets. These water droplets absorb traces of SO₂ and form acid droplets that cause severe corrosion in ducts and stacks. In addition, these droplets tend to fall near the base of the stack, causing damage to surrounding structures and vehicles. To prevent these problems, this project will use operating techniques and equipment designs that will eliminate the need for costly reheating.

The final cost-saving modification is simultaneous removal of SO₂ and particulate matter in the JBR. Typically, an electrostatic precipitator (EPS) or fabric filter is used upstream of the scrubber to remove particulate matter. In the CT-121 process, greater than 90 percent of the SO₂ and 99 percent of the particulate matter in the entering flue gas can be removed in the JBR. When used in new power plants, the elimination of the ESP or fabric filter will result in substantial capital and operating cost reductions. Thus, the CT-121 process provides a cost effective alternative to conventional wet FGD systems.

This project is being constructed at Georgia Power Company's Plant Yates, Unit No. 1. The plant is located about 40 miles southwest of Atlanta near Newnan and Carrollton. The CT-121 process to be installed for this demonstration project will treat

the whole flue gas stream generated by the 100-MW Unit 1 boiler. The coal to be burned during the project will be a blend of Illinois 5 and 6 coals and will contain between 2.5- and 3-percent sulfur coal.

The demonstration project is being conducted over an 81-month period with project activities including environmental monitoring, permitting, design, construction, operation, process evaluation, and gypsum byproduct evaluation. The project is organized into three phases: (1) Phase I - Permitting and Preliminary Engineering; (2) Phase II - Detailed Engineering, Construction, and Startup; and (3) Phase III - Operation, Testing, and Disposition. Phase I is scheduled for 8 months, Phase II is scheduled for 27 months with a 6-month overlap with Phase I, and Phase III is scheduled for 52 months. Operations are planned for 24 months with the remainder of Phase III activities dedicated to gypsum byproduct utilization and gypsum stack groundwater monitoring studies. The cooperative agreement was signed April 2, 1990, and the project completion is projected to be mid-1996. The total estimated project costs are \$35,843,678. The co-funders are SCS (\$11,297,032), DOE (\$17,546,646), and EPRI (\$7,000,000).

Section 3

PROJECT DESCRIPTION

Within the three phases of the project, the following tasks will be conducted to effectively demonstrate a reduced-cost CT-121 process:

- Phase I - Permitting and Preliminary Engineering
- Task 1 - Development of Environmental Monitoring Program
 - Task 2 - Permitting Activities
 - Task 3 - Preliminary Engineering
 - Task 4 - Gypsum Stack Site Characterization and Groundwater Well Siting Activities
 - Task 5 - Process Engineering Support
 - Task 6 - Georgia Power Engineering Coordination
 - Task 7 - Project Management and Reporting
 - Task 8 - Preliminary Gypsum Stacking and Byproduct Studies
- Phase II - Detailed Design, Construction, and Startup
- Task 1 - Detailed Design Engineering
 - Task 2 - Process Engineering Support
 - Task 3 - Georgia Power Engineering Coordination
 - Task 4 - Construction
 - Task 5 - Test Plan Development
 - Task 6 - Training of Operations and Maintenance Personnel
 - Task 7 - Startup
 - Task 8 - Baseline Groundwater Monitoring
 - Task 9 - Environmental Data Management and Reporting
 - Task 10 - Project Management and Reporting
 - Task 11 - Phase II Gypsum Stack Design and Byproduct Studies
- Phase III - Operations, Testing, and Disposition
- Task 1 - Operations and Maintenance
 - Task 2 - Process Evaluation
 - Task 3 - Gypsum Stacking and Byproduct Evaluation
 - Task 4 - Groundwater Monitoring
 - Task 5 - Environmental Data Management and Reporting
 - Task 6 - Economic Analysis
 - Task 7 - Disposition
 - Task 8 - Project Management and Reporting

Section 4

PROJECT STATUS

Progress during the January - March 1991 quarter is summarized below. Activities continued in the environmental, engineering, and construction areas.

PHASE I - PERMITTING AND PRELIMINARY ENGINEERING

Task 1 - Development of Environmental Monitoring Program

The Environmental Monitoring Plan was completed by Radian, reviewed by SCS, and submitted to DOE during the previous quarter. DOE is currently reviewing the plan.

Task 2 - Permitting Activities

The permits required for the project are in three categories: (1) those required during construction, (2) air permits required for operation, and (3) water permits for operation of the process and the gypsum stack. Georgia Power and SCS have continued efforts in all three areas. Previously, Georgia Power obtained permission to conduct fiberglass manufacturing operations at Plant Yates.

A letter has been received from Coweta County stating that a rezoning meeting will not be required for the gypsum stack. This letter grants county approval for the stack. State of Georgia permitting for the gypsum stack requires both site approval and design approval. During April, a State geologist is scheduled to visit the site as a part of the site acceptability review. Site approval is expected by the end of May. Following site approval, the State Environmental Protection Division will consider the stack design. Actual permitting to operate the stack is anticipated some time in July. To avoid delays in the construction of the gypsum stack, final drawings and specifications will be prepared while the stack site and design are under review.

In addition, lighting at the top of the chimney stack will not be required by the Federal Aviation Administration. Finally, the railroad crossing permit for the gypsum slurry lines has been requested by Georgia Power.

Task 3 - Preliminary Engineering and Task 5 - Process Engineering Support

In late February, a system design basis document was provided to Chiyoda Corporation in draft form for review. Chiyoda engineers are currently studying this material. During April they are scheduled to visit the site and meet with SCS engineers to review the present design and discuss P&IDs, the JBR, and process and instruments and controls issues. A nonproprietary version of the design basis document will be released later this year.

Task 4 - Gypsum Stack Site Characterization and Groundwater Well Siting Activities

Activities to support the gypsum stack permitting effort were completed during the third quarter of 1990.

Task 6 - Georgia Power Engineering Coordination

Phase I activities in this area have been completed. Similar coordination activities are being continued in Phase II.

Task 7 - Project Management and Reporting

These activities have been completed for Phase I. Similar activities continue in Phase II.

Task 8 - Preliminary Gypsum Stacking and Byproduct Studies

The activities in Phase I have been completed. Additional work is continuing in Phase II.

PHASE II - DETAILED DESIGN, CONSTRUCTION, AND STARTUP

Task 1 - Detailed Engineering, Task 2 - Process Engineering Support, and Task 3 - Georgia Power Engineering Coordination

The engineering schedule continues to be highly integrated with a number of activities close to the critical path. The following items summarize progress in the detailed engineering task:

- Bids were evaluated and contracts were awarded for the chimney support steel, ductwork, main flue gas damper, flue gas monitors, 115-kV circuit switcher, continuous emission monitor system, agitators, 4160-V cable bus, and photostress lamination testing. Chiyoda has been asked to begin fabrication of the sparger tube assemblies.
- The mechanical design package was finalized and issued. A bidders meeting is planned for early April, and contractor selection will be made in late May with mobilization planned for the first week of July. The mist eliminator field fabrication and erection inquiry will be issued separately.
- The mist eliminator design was changed from Ershigs' scope to SCS's scope to reduce costs. Currently, SCS has completed design of the mist eliminator housing. An existing contract with a fabricator will be amended to include this scope of work. A specification for the mist eliminator blades/internals has been written and the inquiry has been issued.

- Weekly meetings were held among civil, electrical, I&C, mechanical, and process engineering disciplines to facilitate communications. Weekly conference calls were held with the construction manager at the jobsite and monthly project review meetings were held at Plant Yates.
- A sketch locating the continuous emissions monitoring system building has been provided to the Plant Yates management for comments.
- Fabrication of the ball mill shell has begun.

Task 4 - Construction

Construction activities proceeded satisfactorily during the first quarter of 1991. Significant accomplishments are listed below.

- Ershigs completed fabrication of the JBR and the limestone slurry shells and started the installation of nozzles, floor panels, and other fittings in both tanks.
- Georgia Power excavated and poured foundations, piers, and footings for the gypsum slurry tank, limestone slurry tank, limestone slurry tank, washing water tank, I.D. fan, and the 480-V switchgear. The four chimney caissons were installed and work on the ductwork support foundations is proceeding.
- The control building was delivered to the jobsite and erection is essentially complete.
- Fabrication of the chimney stack sections is in progress.

Task 8 - Baseline Groundwater Monitoring

Groundwater samples are collected every 2 months from wells around the gypsum stack site.

Task 10 - Project Management and Reporting

The management information system continues to be used to control budget and schedule and to help fulfill DOE reporting requirements. Monthly reports have been submitted. Weekly meetings were conducted with lead engineers and construction management and monthly project review meetings were held.

Task 11 - Phase II Gypsum Stack Design and Byproduct Studies

In this task, SCS has coordinated with Ardaman and Associates to collect site and laboratory data required to perform gypsum stack design calculations. Clay, local to the Plant Yates site, has been evaluated for its potential use as a gypsum stack liner material. Based on this evaluation, local materials will be used for the liner subbase but not for the primary liner; a synthetic liner has been included in the gypsum stack design

as a primary liner. This design provided the basis for the permit application submitted to the State and will be the basis of the design and operating plan required by the State. Preliminary agricultural studies with gypsum from other FGD sites in the United States continued at the University of Georgia. The results of these preliminary tests will be used to complete final test plans for the agricultural studies with the Plant Yates CT-121 gypsum. Gypsum and gypsum/ash mixtures are being used to screen potential plants for crop yield and for revegetation of the gypsum stack area. Further tests with Yates gypsum will be performed when it becomes available.

Section 5

PLANNED ACTIVITIES

During the April - June quarter, the following activities are planned:

- Ershigs will complete work on the JBR nozzles/internals and the limestone slurry tank will undergo a 24-h hydro test.
- The mechanical contractor will be selected in May with mobilization at the jobsite planned for the first of July.
- The fabrication of the chimney support steel will continue and chimney erection will begin.
- Drawings and specifications for the gypsum stack bid package will be completed.
- Comments are expected from Chiyoda on the design basis document. Representatives from Chiyoda are scheduled to visit the jobsite in April and meet with SCS to discuss the current design.
- Excavation and foundation work will proceed for the JBR inlet duct, limestone slurry pump, gypsum drawoff pump, and ball mill. Foundations for the substation bus support, transformer, limestone storage silo, washing water, gas cooling pump, and gypsum slurry pump will be completed.
- Interaction will continue with the State of Georgia on permitting activities. Site approval for the gypsum stack is expected from the State of Georgia by the end of May. Work to permit the design and operation of the stack will continue.
- Environmental, project management, and reporting activities will continue.

END

**DATE
FILMED
9/01/92**