TECHNICAL PROGRESS REPORT

October 1991 - December 1991

For:

U.S. Department of Energy
Pittsburgh Energy Technology Center

Under:

DOE Contract No. DE-AC22-90PC90155

Development and Testing of Commercial-
Scale, Coal-Fired Combustion Systems:
Phase III

By:

MANUFACTURING AND TECHNOLOGY CONVERSION
INTERNATIONAL, INC.
P.O. Box 21, Columbia, Maryland 21045-0021

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

PREFACE

This fifth Quarterly Technical Progress Report presents the results of work accomplished during the period September 30, 1991 through December 29, 1991 (October - December) under Contract No. DE-AC22-90PC90155 entitled "Development and Testing of Commercial-Scale, Coal-Fired Combustion Systems: Phase III." The first quarterly report included subsections on background and the Statement of Work. These are omitted from this quarterly progress report.

During this fifth quarter, preliminary system tests have been initiated for instrument calibration according to the revised Test Plan that was approved by the Department of Energy (DOE) on December 12, 1991. System controls have been completed. Stack gas analysis system is being mounted in a trailer. Signal wiring to the data acquisition hardware has been completed. The Genesis data management software is currently being configured. The solid handling system for the daily storage and transfer has been completed together with their site preparation outside the building. The biweekly storage and transfer system to the daily system, including a coal pulverizer, has been deferred. One of the two 2.5 MMBtu/hr air rotation units is completely installed for boiler integration with the warehouse heating system. The second air rotation unit is being installed.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

TABLE OF CONTENTS

	<u>Page</u>
1.0 INTRODUCTION	1
1.1 OBJECTIVES	1
1.2 SUMMARY STATUS	4
2.0 TECHNICAL DISCUSSION OF WORK ACCOMPLISHED DURING THE REPORTING PERIOD	5
2.1 TASK 1: DESIGN, FABRICATE AND INTEGRATE COMPONENTS	5
2.1.1 Subtask 1.3: Component Integration	5
2.2 TASK 2: PERFORM PRELIMINARY SYSTEM TESTS	6
2.2.1 Subtask 2.1: Test Plan	6
2.2.2 Subtask 2.2: System Tests	6
3.0 PLANS FOR NEXT PERIOD	12

LIST OF FIGURES

	<u>Page</u>
FIGURE 1: MOBILE UNIT CONFIGURATION OF GAS ANALYSIS SYSTEM	7
FIGURE 2: DATA ACQUISITION SYSTEM SCHEMATIC	8
FIGURE 3: DESIGN OF DAILY COAL HOPPER	9
FIGURE 4: DAILY COAL AND LIMESTONE HOPPERS	10
FIGURE 5: AIR ROTATION UNIT	11

SECTION 1.0

INTRODUCTION

The U.S. Department of Energy's Pittsburgh Energy Technology Center (PETC) is actively pursuing the development and testing of coal-fired combustion systems for residential, commercial, and industrial market sectors. In response, MTCI initiated the development of a new combustor technology based on the principle of pulse combustion under the sponsorship of PETC (Contract No. DE-AC22-83PC60419). The initial pulse combustor development program was conducted in three phases (MTCI, Development of a Pulsed Coal Combustor Fired with CWM, Phase III Final Report, DOE Contract No. DE-AC22-83PC60419, November 1986). Phase I included a review of the prior art in the area of pulse combustion and the development of pulse combustor design concepts. It led to the conclusion that pulse combustors offer technical and base-of-operation advantages over conventional burners and also indicated favorable economics for replacement of oil- and gas-fired equipment.

1.1 OBJECTIVES

The objective of this Phase III program for the development of a commercial-scale, coal-fired combustion system is to develop and integrate all system components from fuel through total system controls building upon the prior Phase I and II development accomplishments of the MTCI pulse combustion technology and to then field test the complete system in order to evaluate its potential marketability.

The component, system and proof-of-concept test program will be conducted at the MTCI development facility in Baltimore, Maryland. Steady-state tests will be performed to determine combustion efficiency, sulfur capture efficiency, gaseous and particulate emissions, thermal efficiency and turndown ratio of the system as a function of several variables. The parameters to be investigated include: firing rate (1 to 5 MMBtu/hr), multiple air staging (different stoichiometries in the primary, secondary and tertiary air addition zones), Ca/S molar ratio (1 to 3), fuel type (natural gas, 3 different coals), and sorbent type (limestone and dolomite). Start-up, shutdown, steady-state

and upset operations of the system will be to evaluate the operability, reliability and availability of the unit. The actual expenditures incurred in operating and maintaining the system will be monitored and recorded.

The long-term, steady-state site demonstration tests to characterize performance, operability, reliability, availability, emissions compliance, fuel flexibility and economics will be conducted at the Streigel Supply Company's warehouse. After long-term testing (~ 1,000 hours), the unit will be dismantled and inspected to verify the integrity of the materials and the method of construction.

The overall objective of this Phase III for the Development and Testing of a Commercial-Scale, Coal-Fired Combustion System is to demonstrate and analyze the performance of a fully integrated system at the 5 to 6 MMBtu level to evaluate its potential marketability. The application assumes the availability of both a coal-based fuel and the equipment required to deliver such fuel to a building, store it within the building or in a storage container or tank adjacent to the building, and transport it from storage to the burner. The fuel is delivered and stored either in the form of a coal-water fuel or as a dry powder.

This program consists of six technical tasks and two additional tasks for program management and reporting. The latter are omitted from the following discussion. The details of each technical task required to meet the following performance goals as specified in the Statement of Work are briefly described in the first quarterly report:

The Project will focus on advanced systems capable of firing rates in the range of 2 to 5 MMBtu/hr, with the following performance goals:

Primary Fuel: ^{(1),(2)}	Coal-water fuel or dry powder
Secondary Fuel:	Natural gas or petroleum fuels
Ignition:	Fully automatic start-up with system purge and ignition verification
Turndown Ratio:	3:1

Reliability/Safety:	Comparable to oil-fired commercial boilers
Thermal Efficiency:	> 80%
Combustion Efficiency:	> 99%
Routine Operating/Maintenance Labor:	Less than one dedicated man-hour per day and an additional two man-hours per week
Ash Removal:	Dust-free and automatic or semiautomatic
Scheduled Maintenance:	≤ twice a year
Service Life:	Overall system ≥ 20 years
Emissions: ⁽³⁾	1.2 lb SO ₂ /MMBtu 0.3 lb NO _x /MMBtu 0.03 lb particulates/MMBtu

⁽¹⁾The coal(s) must be economically recoverable and have sufficient reserves to support a coal-water fuel industry that supplies the proposer-defined application(s) and geographic market sector(s).

⁽²⁾The 1986 PRDA that initiated Phases I and II characterized the fuel as having a mineral matter content less than 1 lb/10⁶ Btu and a sulfur content of 0.5 lb or less/10⁶ Btu. These restrictions do not apply here; however, it is emphasized that in order to meet the emissions specifications listed and limit the users ash handling requirements, it is assumed that some coal beneficiation will be necessary.

⁽³⁾There are wide variations in state and local air pollution control regulations for commercial-scale space-heating systems. In addition, these regulations are all subject to change. Therefore, the aforementioned emissions specification chosen as the goal for this RFP are those that are anticipated to be achieved based on the present state of development of coal cleaning, combustion, and flue gas cleanup technologies. However, for coal-fired systems to become environmentally and hence commercially acceptable, emissions levels will ultimately need to be comparable to those produced by fuel oil-fired commercial-scale units, viz.:

0.4 lb SO₂/MMBtu
0.2 lb NO_x/MMBtu
0.02 lb particulates/MMBtu

In summary, the system should be designed to enable further emission reductions, e.g., via advanced flue gas treatment, to be readily applied when necessary.

1.2 SUMMARY STATUS

During this fifth quarter, preliminary system tests have been initiated for instrument calibration according to the revised Test Plan that was approved by the Department of Energy (DOE) on December 12, 1991. System controls have been completed. Stack gas analysis system is being mounted in a trailer. Signal wiring to the data acquisition hardware has been completed. The Genesis data management software is currently being configured. The solid handling system for the daily storage and transfer has been completed together with their site preparation outside the building. The biweekly storage and transfer system to the daily system, including a coal pulverizer, has been deferred. One of the two 2.5 MMBtu/hr air rotation units is completely installed for boiler integration with the warehouse heating system. The second air rotation unit is being installed. A TimeLine schedule for the three-month period is provided below.

Schedule Name : PETC
Responsible : JAMAL DUQUM
As-of Date : 16-Jan-92

Schedule File : PETC

COMMERCIAL

Select filter : KEN

WBS Task Name	Start Date	End Date	91											
			Sep 30	Oct 7	15	21	28	Nov			Dec			
CONTRACT AWARD	14-Sep-90	14-Mar-94	=====											
1 DESIGN, FABRICATE, INTEGRATE	17-Jan-91	16-Jan-92	=====											
1.1 COMPONENT DESIGN	17-Jan-91	27-Aug-91	.	.	.	.	.	.	.	.	.	.	.	.
1.2 + COMPONENT FABRICATION	16-Oct-91	14-Jan-92	.	.	=====									
1.3 + COMPONENT INTEGRATION	15-Aug-91	16-Jan-92	=====											
2 PRELIMINARY SYSTEM TESTS	11-Oct-91	22-Sep-92	.	=====										
2.1 TEST PLAN	11-Oct-91	11-Oct-91	.	Δ.	.	.	.	.	.	.	.	.	.	.
2.2 SYSTEM TESTS	6-Jan-92	22-Sep-92	.	.	.	.	.	.	.	.	.	.	.	.
3 PROOF OF CONCEPT TESTS	30-Sep-92	13-Nov-92	.	.	.	.	.	.	.	.	.	.	.	.
4 ECONOMIC/COMMERCIALIZATION PLN	16-Nov-92	26-May-93	.	.	.	.	.	.	.	.	.	.	.	.
4.1 ECONOMIC EVALUATION	16-Nov-92	26-May-93	.	.	.	.	.	.	.	.	.	.	.	.
4.2 COMMERCIALIZATION PLAN	16-Nov-92	26-May-93	.	.	.	.	.	.	.	.	.	.	.	.
5 CONDUCT SITE DEMONSTRATION	27-May-93	10-Feb-94	.	.	.	.	.	.	.	.	.	.	.	.
5.1 DEMONSTRATION PLAN	27-May-93	30-Jul-93	.	.	.	.	.	.	.	.	.	.	.	.
5.2 SITE DEMONSTRATION	30-Jul-93	10-Feb-94	.	.	.	.	.	.	.	.	.	.	.	.
6 DECOMMISSION TEST FACILITY	10-Feb-94	14-Mar-94	.	.	.	.	.	.	.	.	.	.	.	.
7 REPORTING	14-Sep-90	14-Mar-94												
8 PROGRAM MANAGEMENT	14-Sep-90	10-Feb-94												

..... Detail Task ===== Summary Task ***** Baseline
 (Progress) == (Progress) >>> Conflict
 (Slack) == (Slack) Resource delay
 Progress shows Percent Achieved on Actual Δ Milestone
 ----- Scale: 8 hours per character -----

TIME LINE Gantt Chart Report, Strip 1, Page 1

SECTION 2.0

TECHNICAL DISCUSSION OF WORK ACCOMPLISHED DURING THE REPORTING PERIOD

System controls have been completed. A stack gas analysis system is being mounted in a trailer. Signal wiring to the data acquisition hardware has been completed. The Genesis data management software is currently being configured. The solid handling system for the daily storage and transfer has been completed together with their site preparation outside the building. The biweekly storage and transfer system, including a coal pulverizer, has been deferred. One of the two 2.5 MMBtu/hr air rotation units is completely installed for boiler integration with the warehouse heating system. The second air rotation unit is being installed. Preliminary system tests have been initiated for instrument calibration according to the revised Test Plan that was approved by the DOE on December 12, 1991.

2.1 TASK 1: DESIGN, FABRICATE AND INTEGRATE COMPONENTS

2.1.1 SUBTASK 1.3: COMPONENT INTEGRATION

To optimize NO_x emissions through the staged combustion of the system, a four-pronged gas/air injector has been designed, fabricated, and installed in the decoupler through the back cover of the boiler. Each prong is centered on one of the four tailpipes. The secondary gas/air injector manifold comprises two concentric tubes. The inner tube carries the secondary natural gas injected through a series of small holes and is surrounded by the outer tube which carries the staged air. The injector is designed for a secondary natural gas capacity of 20 percent of the design firing rate of the pulse combustor (i.e., 1 MMBtu/hr), and a staged air capacity of 20 percent of the total air.

System controls have been completed. This allows for a fully automatic start-up with system purge and ignition verification.

The stack gas analysis system from Horiba/Enertec, a full line of continuous emission monitoring system, has been purchased. This system is being mounted in a suitably prepared trailer and is presently at Enertec Inc. for installation. The MTCI mobile unit configuration is shown in Figure 1. This gas analysis system measures the flue gas composition on a dry basis but does not measure particulate matter concentration.

All parts for the data acquisition system (Figure 2) have been purchased. The manufacture for the hardware is Connecticut Microcomputer, Inc. The data management software package (Genesis) is developed by Iconics, Inc. of Massachusetts. Signal wiring to the data acquisition hardware has been completed. The Genesis data management software is currently being configured. This will provide a user-friendly interface for the data acquisition system.

The daily hoppers for coal and limestone have been fabricated, installed, and integrated to the system as can be seen from Figures 3 and 4. An ash overflow pipe has also been fabricated and integrated with the boiler, the ash eductor, and the ash pot for coal-fired testing.

The installation of one air rotation unit has been completed, as shown in Figure 5, and integrated to the boiler for heating the warehouse. The installation of the second air rotation unit has been initiated and is in progress.

2.2 TASK 2: PERFORM PRELIMINARY SYSTEM TESTS

2.2.1 SUBTASK 2.1: TEST PLAN

The revised Test Plan of December 6, 1991 was approved on December 12, 1991 by the PETC Project Manager.

2.2.2 SUBTASK 2.2: SYSTEM TESTS

Preliminary system tests have been initiated for instrument calibration according to Table 1 of the revised Test Plan.

FIGURE 1: MOBILE UNIT CONFIGURATION
OF GAS ANALYSIS SYSTEM

FIGURE 2: DATA ACQUISITION SYSTEM SCHEMATIC

NOTE: ALL PLATES ARE
0.25' C.S. PLATES

FIGURE 3: DESIGN OF DAILY COAL HOPPER

FIGURE 4: DAILY COAL AND LIMESTONE HOPPERS

FIGURE 5: AIR ROTATION UNIT

SECTION 3.0
PLANS FOR NEXT PERIOD

- Continue the schedule program for preliminary system tests.
- Complete the installation of the second air rotation unit.
- Complete the data management software of the data acquisition system.
- Procurement of pulverized limestone.
- Procurement of the solid handling system for biweekly storage and transfer to the daily hoppers including a pulverizer.

END

**DATE
FILMED
9/01/92**