431
5-3-82

I-2847

①

16, 469

RFP-3300
UC-60

MASTER

FISCAL YEAR 1980 ANNUAL REPORT

Technical and Management
Support for the
Development of
Small Wind Systems

Reporting Period:
October 1, 1979 - September 30, 1980

August 1981

DO NOT MICROFILM
COVER

ROCKY FLATS PLANT WIND SYSTEMS PROGRAM

Rockwell International Corporation
Energy Systems Group
P.O. Box 464
Golden, Colorado 80402

As a Part of the
UNITED STATES DEPARTMENT OF ENERGY
WIND ENERGY TECHNOLOGY DIVISION
FEDERAL WIND ENERGY PROGRAM

Contract No. DE-AC04-76DP03533

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

DISCLAIMER

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Department of Energy, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, mark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Printed in the United States of America

Available from

National Technical Information Service
U.S. Department of Commerce
5285 Port Royal Road
Springfield, VA 22161

Printed Copy: \$11.00 Microfiche: \$3.50

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

RFP-3300
UC-60

RFR--3300

DE82 013678

Fiscal Year 1980 ANNUAL REPORT

Technical and Management Support
for the Development
of Small Wind Systems

Reporting Period:
October 1, 1979 - September 30, 1980

August 1981

Wind Systems Program

Rockwell International Corporation
Energy Systems Group
P.O. Box 464
Golden, Colorado 80401

UNITED STATES DEPARTMENT OF ENERGY
WIND ENERGY TECHNOLOGY DIVISION
FEDERAL WIND ENERGY PROGRAM

Contract No. DE-AC04-76DP03533

IP-72(97)-2:bh

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

ABSTRACT

The Fiscal Year 1980 Annual Report of the Rocky Flats Wind Systems Program for October 1979 through September 1980 describes the status and achievements of a program sponsored by the United States Department of Energy for the development, testing, and commercialization of wind energy systems rated under 100 kilowatts. Section 1.0, OBJECTIVES AND ORGANIZATION, describes the organization structure and task definition used to promote the production, marketing, and acceptance of small systems, and details the Work Breakdown Structure under which the program is organized.

Section 2.0, PROJECT STATUS, contains reports which describe the status of contracts funded by the Federal Wind Energy Program and managed by the Rocky Flats Wind Systems Program. These project reports, sequenced according to the Department of Energy Work Breakdown Structure, name the principal investigators involved, and discuss achievements and progress made during Fiscal Year 1980. Of forty-four projects, seven were completed during the Fiscal Year. The Work Breakdown Structure Index at the beginning of Section 2.0 details the organization sequence.

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

TABLE OF CONTENTS

	<u>Page</u>
SUMMARY	1
1.0 OBJECTIVES AND ORGANIZATION	3
<u>Small Wind Systems Program Objectives</u>	3
<u>Program Organization and Management</u>	3
1.1 TASK SUMMARIES	8
<u>Test Operations</u>	8
Test Support	10
Test	10
<u>Project Operations</u>	11
Technology Development	11
Systems Development	11
Supporting Research and Technology	12
Institutional Projects	13
Field Projects	14
1.2 WORK BREAKDOWN STRUCTURE SUMMARY	15
<u>Planning, Management, and Analysis (WBS 1.0)</u>	15
<u>Wind Characteristics (WBS 2.0, no projects)</u>	15
<u>Technology Development (WBS 3.0)</u>	15
<u>Engineering Development (WBS 4.0)</u>	18
<u>Implementation and Market Development (WBS 5.0)</u>	18
2.0 PROJECT STATUS	19
2.1 WORK BREAKDOWN STRUCTURE INDEX	21
2.2 PLANNING, MANAGEMENT, AND ANALYSIS	27
2.3 TECHNOLOGY DEVELOPMENT	39

TABLE OF CONTENTS (Continued)

	<u>Page</u>
2.4 ENGINEERING DEVELOPMENT	91
2.5 IMPLEMENTATION AND MARKET DEVELOPMENT	143
2.6 PROGRAM MANAGEMENT	161
REFERENCES	165

TABLES

		<u>Page</u>
I.	SCHEDULE AND DELIVERY COMMITMENTS	16
II.	PROGRAM ELEMENTS - FEDERAL WIND ENERGY PROGRAM	17
III.	ACHIEVABLE ENERGY COSTS BY 1990	91
IV.	ROTOR DESIGN FEATURES OF THE 4 kW PROTOTYPES	106
V.	15 kW SYSTEM SPECIFICATIONS	124
VI.	DESIGN CHARACTERISTICS OF UTRC 15 kW SYSTEM	129
VII.	PREDICTED ANNUAL ENERGY OUTPUT VS MEAN ANNUAL WIND SPEED FOR UTRC'S 15 kW WIND SYSTEM	131
VIII.	ROTOR DESIGN FEATURES OF THE 15 kW PROTOTYPES	132
IX.	LIMITED EVENT SCHEDULE	152
X.	FIELD EVALUATION MACHINE INSTALLATION FY 1980	158
XI.	EXPECTED MACHINE INSTALLATION FY 1980	159

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

FIGURES

	<u>Page</u>
1. Rocky Flats SWECS Initial Program Organization	4
2. Organization Structure for Rocky Flats Wind Program	7
3. Layout of Test Site	9
4. 10 kW Dynamometer	43
5. 40 kW Dynamometer	44
6. Dynamometer Test Results Data: A	54
7. Dynamometer Test Results Data: B	55
8. Vibration Data: A	57
9. Autospectrum Vibration Data: B.....	58
10. Effect of Guy Wire Stiffness (K_C) and Location on Tower Frequency	65
11. Effect of Tower-Top Weight on Tower Frequencies (Rohn 45 GSR Double Guyed Tower)	67
12. Lateral Wake Profiles at Various Downstream Locations (Drawn to Scale)	76
13. Normalized Centerline Wind Speed as a Function of Downstream Distance	77
14. Normalized Velocity Deficit on Wake Centerline and System Power Coefficient at Different Freestream Wind Speeds	78
15. SWECS Cost of Energy (¢/kWh)	86
16. SWECS Performance vs System Weight (kWh/yr/lb)	87
17. System Efficiency	88
18. SWECS Cost per Pound ($\text{\$/lb}$)	89
19. Sketch of North Wind Power Company 4-kW Wind System	102
20. Sketch of Structural Composites, Inc., 4-kW Wind System.....	103

FIGURES (Continued)

	<u>Page</u>
21. Sketch of Tumac 4-kW Darrieus Wind System	104
22. System Power Output vs Wind Speed of UTRC 8 kW Prototype	112
23. Appearance of Windworks 8 kW Prototype After Loss of Blade	114
24. Sketch of Windworks' Blade Root Showing Area of Failure	115
25. Two-Bladed Rotor Being Rolled Over by High Winds (Damage to several steps due to blade impact can be seen.)	117
26. Power Curve Obtained by Windworks for Original 8 kW Prototype (Data Taken at Approximately 230 m Elevation)	119
27. Enertech 15 kW System Concept	122
28. Proposed Power Output vs Windspeed Curve for Enertech 15 kW Wind System	125
29. 15 kW Integrated System Configuration for Enertech 15 kW Design	126
30. Schematic of UTRC - 15 kW Prototype	128
31. Predicted System Power vs Wind Speed (Power Curve) for UTRC's 15 kW Wind System	130
32. A 40 kW WTG Location of Operating Points on Maximum Rotor Power Envelope	134
33. 40 kW WTG Power Output vs Wind Speed	134
34. McDonnell 40-kW Giromill Undergoing Field Testing at Rocky Flats	137
35. Giromill Annual Energy	138
36. Giromill Power Output	139
37. Monthly Inquiries Received by Rocky Flats	155

FISCAL YEAR 1980 ANNUAL REPORT

Technical and Management Support for the Development of Small Wind Systems

SUMMARY

Operated by the Rockwell International, Energy Systems Group, the Rocky Flats Wind Systems Program provides technical and management support to the Department of Energy (DOE) for the development, testing, and commercialization of small wind systems (machines with an output of less than 100 kW) designed primarily for farm, home, and industrial use.

The Federal Wind Energy Program (FWEP), under which the Rocky Flats (RF) program is funded, is designed to support the earliest possible commercialization of wind power to help meet national energy requirements. At RF, this goal is being pursued by simultaneously developing advanced small wind systems, addressing the technical, economic, and institutional requirements, and stimulating commercial utilization of these systems. This report summarizes the RF Wind Systems Program activities during Fiscal Year (FY) 1980.

Widespread commercialization of small wind energy conversion systems (SWECS) depends upon achieving energy costs competitive with costs of power obtained from conventional sources. The achievement of competitive costs (by whatever means) will not in itself assure widespread use of SWECS if consumer and institutional acceptance has not been achieved. Close coupling of testing and development activities with research projects oriented toward potential for wind power use is required to develop the industry and help create an institutional and consumer environment conducive to SWECS commercialization.

Section 1.0, OBJECTIVES AND ORGANIZATION, describes the organization structure and task definition used to promote the production, marketing, and acceptance of small systems and details the Work Breakdown Structure as organized under the U.S. Department of Energy. Section 2.0, PROJECT STATUS, contains reports on each funded project.

1.0 OBJECTIVES AND ORGANIZATION

1.0 OBJECTIVES AND ORGANIZATION

Small Wind Systems Program Objectives

The primary objectives of the Rocky Flats Small Wind Systems Program are to stimulate the development and manufacture of small wind systems in the private sector, accelerate public acceptance and utilization of small wind systems, and provide technical and analytical support to the Federal Wind Energy Program. To achieve these objectives, Rocky Flats performs specific functions that have been directed by DOE.

Establish and maintain sources of small wind system technical data.

Reduce development risks through the conduct of a development and evaluation program.

Reduce wind systems capital costs and life-cycle costs.

Help increase SWECS reliability.

Establish and operate a national SWECS testing facility.

Operate a field evaluation and federal application pilot program for SWECS.

Provide appropriate technical support for the formation of standards.

Perform special studies of institutional issues.

Disseminate technical information generated by the program.

Provide continually updated technological and programmatic data to the DOE.

In concert with DOE objectives, prepare plans, budgets, and periodic progress comparisons.

Program Organization and Management

During most of FY 1980 the Rocky Flats Wind Systems Program continued operations under a task management system whereby a program manager worked through functional line managers responsible for overall task performance. The program direction and control was conducted by the program manager, who defined program requirements and objectives to the line organization in terms of program plans, budgets, schedules, and performance measurements. Figure 1 depicts the FY 1980 program organization initially set up and shows the principal participating organizations and task areas.

Figure 1

Rocky Flats SWECS Initial Program Organization

The function of each task area during FY 1980 is described briefly.

<u>Task</u>	<u>Responsibility</u>	<u>Function</u>
I	PROGRAM MANAGEMENT	Provides overall management direction through a matrix-type organization structure. Coordinates with, and reports to DOE.
II	TEST CENTER DEVELOPMENT	Provides facilities and testing capability requirement for Test Center Operations.
III	TEST OPERATIONS	Tests commercially available systems and prototypes developed under Task IV (Systems Development). Provides test reports and data for dissemination to consumers, manufacturers, the utility industry, and others.
IV	SYSTEMS DEVELOPMENT	Provides engineering development of advanced SWECS over a range of performance characteristics. Provides prototypes for testing to Test Center Operations and subsequently to Field Evaluation. Prepares reports for subsequent distribution.
V	SUPPORTING RESEARCH AND TECHNOLOGY (SRT)	Performs research and technology development in specialized technical areas to increase SWECS reliability and performance per unit cost. Prepares reports for subsequent distribution.
VI	FIELD EVALUATION	Installs, instruments, and tests commercially available systems and interconnects these systems with an electric utility at selected user sites. Provides system performance data and information on operational capabilities. Provides reports on utility interface requirements, state and local siting requirements, and other institutional issues.
VII	SPECIAL STUDIES	Performs integration analyses, market studies, and institutional studies particularly related to hardware to determine the potential of and address barriers to SWECS commercialization. Defines SWECS characteristics required

<u>Task</u>	<u>Responsibility</u>	<u>Function</u>
VII	(Continued)	for optimum use. Prepares reports for subsequent distribution.
VIII	TECHNICAL SUPPORT	Provides specialized technology development support to other task areas to promote the technical potential of small wind system concepts, subsystems, components, processes, and utilization.
IX	PLANNING	Provides long-term and operational planning for the RF portion of the Small Wind Systems Program. Prepares the SWECS planning documents for the DOE Wind Energy Systems Division.
X	STANDARDS	Assists private industry in development of consensus standards. Obtains technical information from Test Operations, Systems Development, Special Studies, and other task areas and evaluates such information for application to standards development.
XI	INFORMATION DISSEMINATION	Processes and distributes technical reports, program reports, and special articles produced under other task areas. Coordinates workshops, answers public and private inquiries, and prepares and disseminates special information data.

In late FY 1980, the program was reorganized to accommodate a project management system as shown in Figure 2.

The Wind Systems Program now functions through a structure that coordinates functional management with project activities and identifies responsibility for all major tasks leading to commercialization of small wind machines. Accomplishment of program objectives is assured through project teams. Overall direction of the program and responsibility for work performance rest with functional management, and project accomplishment is assured through assignment of responsibility to a Project Leader. Through the expertise of the Wind Systems Program staff, the Project Leader coordinates technical, budgetary, and schedule requirements for each project.

The organization consists of staff management for Advanced Programs and Program Business, and line management for Engineering, Project Operations, and Test Operations.

Figure 2
Organization Structure for Rocky Flats Wind Program

Program Manager	Provides overall management direction. Coordinates with and reports to DOE.
Advanced Programs Manager	Provides planning and implementation of new projects.
Program Business Manager	Provides management for general program business operations.
Engineering Manager	Provides technical expertise and systems analysis capability.
Project Operations Manager	Provides planning and conduct of projects in three subgroups: Technology Development Field Projects Institutional Projects
Test Operational Manager	Provides facilities and testing capabilities for the National Wind Energy Test Center and provides test data on commercially available and prototype systems. Work is accomplished under two subgroups: Test Test Support

1.1 TASK SUMMARIES

In general, the following summaries describe tasks performed under the reorganized program structure, but include all work done during the reporting period (1979-1980). Additional background data have been provided when necessary to distinguish between early or later tasks.

Test Operations

The primary objective of Test Operations is to develop, maintain, and operate a national test site for the testing of small wind energy conversion systems. A layout of the test site is shown in Figure 3. The test facilities and capabilities currently available and under development are designed to provide: (1) a sound data base; (2) unbiased and accurate reliability, safety, and performance information; (3) information on installation and maintenance to allow evaluation of SWECS for potential Federal purchases; (4) a highly controlled test environment for the evaluation and solution of field problems; and (5) the capability to conduct research and development to sustain future growth of alternate energy systems.

Figure 3
Layout of Test Site

Position	SWECS	kW	Position	SWECS	kW
1.1	Dunlite	2	2.6	Pinson C2E	4
1.2	Altos	1.5	2.7	Dakota Wind and Sun	4
1.4	Pinson 24 UDC	1.2	3.2	Whirlwind	2
1.5	Northwind	2	3.3	Skyhawk	2.5
1.6	Kedco	3	3.4	UTRC	8
1.8	Sencenbaugh	2	3.5	Windworks	8
1.9	Aero Power	1	3.7	Storm Master	18
1.10	Enertech 1500	1.5	3.8	Jay Carter	25
2.1	Parris Dunn	1	4.4	Mehrkam Energy Development	40
2.2	Grumman	15	5.1	Alcoa Sandia	100
2.3	Millville	10	CVT Pad	1/3 UTRC	2
2.4	A.W.T.	2			

The test capability of Test Operations encompasses the measurement, recording, and analysis phenomena in the disciplines of aerodynamics/aeroelasticity, structural statics and dynamics, and electromagnetic interference. Equally important are the areas of a highly controlled test environment for the evaluation and solution of field problems and the capability to conduct research and development to sustain future growth of alternate energy systems.

Test Support

Test Support provides the engineering, development, and construction of facilities needed to test all SWECS, including configurations ranging from stand-alone to utility intertied and hybrid systems. The facilities provide the capability of testing direct current (dc) electrical output, constant and variable frequency alternating current (ac) electrical output, and mechanical and thermal output of the stand-alone systems. Test capabilities for the utility-intertied systems include energy output forms which require closely regulated 60 Hertz (Hz) ac electrical, utilized as single units or, in aggregate, as mini-windfarms. Mini-grid and hybrid system configurations could include SWECS coupled to diesel generator, photovoltaic, solar thermal, and fly wheel systems. The facilities include capabilities for atmospheric, dynamometer, vibration, controlled velocity, and electrical/electronic testing. Noise and television interference (TVI) can also be characterized.

Test Support also provides development, implementation, and maintenance of hardware and software systems necessary for data acquisition and analysis. The data systems include both digital and analog recording capability.

General maintenance of the Wind Systems Test Center (WSTC), support for the machine installation, and special test hardware fabrication and installation were also provided by Test Support.

Test

The Test group is responsible for the conduct of all test activities at WSTC, and provides engineering capability for tests, data analysis, and data interpretation. Final technical reports, summary performance reports, failure reports, technical memoranda and notes are written based upon test results obtained. The test group also plans, develops, and defines the testing procedures and techniques required to obtain the desired engineering data to: (1) evaluate performance, (2) define safety and reliability characteristics, (3) improve SWECS design, (4) establish an engineering data base, and (5) address research and development questions.

Project Operations

Technology Development

Tasks of Technology Development have been partitioned into two groups: (1) Systems Development and (2) Supporting Research and Technology. The division permits each group to emphasize particular tasks while retaining a pool of technical interests common to both.

Systems Development

Systems Development funds the development of new wind systems through private business subcontractors. These machines are designed to meet environmental, performance, and cost criteria deemed necessary for wind systems to receive widespread acceptance. Through these development contracts, the wind industry is supported during its infancy while suitable products are being designed. In addition, technology developed through DOE funding is made available to the wind industry as a whole.

In 1977 Rockwell initiated competitive procurements for development of wind systems producing 1-, 2-, 8-, and 40 kW at a rated wind speed of 9 meters per second (m/s) [20 miles per hour (mph)] winds. Criteria were set for those systems in areas of high wind survivability, environmental exposure, and FOB costs that challenged the contractors to create designs embodying new technologies. The resulting prototypes, delivered to Rocky Flats for testing during FY 1980, represented a new generation of wind systems over that available three years earlier. Additionally, information made public at conferences and in the contractor's design reports has been used by the wind industry to improve or modify their commercial systems.

During FY 1979, a second set of competitive procurements was conducted for development of wind systems in the 4- and 15-kW size ranges. These systems were to be designed for operation in low wind regimes, having an average annual velocity of 4.5 m/s (10 mph). Consequently the 4 kW systems have been designed with rotor-swept areas comparable to the 8 kW systems (78 m^2). As in the case of the first round of development contracts, multiple contracts were awarded, and the resulting designs embody a variety of new and innovative approaches--teetering rotors, direct-drive synchronous alternators, multispeed generators, cantilevered (nonguyed) Darrieus, new braking systems, and a generator-torque-activated blade pitch control system. Prototypes of these new designs are slated for initial testing and delivery to Rocky Flats in FY 1981.

The prototype development contracts represent the first step in creating new wind systems for the commercial market. Following initial prototype testing, additional units of improved design,

embodying changes ranging from minor to fairly significant, are to be tested in a range of environmental conditions. The first field testing efforts are described under the New England Wind Project (NEWP). Four of the 2- and 8-kW prototype designs were selected for the initial test program. It is intended that additional units of other designs also will be placed in the field as they demonstrate their suitability for such testing.

One conclusion from a technology assessment conducted at RF during 1980 was that significant reductions in wind system costs should be attainable through the use of new materials and design approaches. During FY 1981, further assessments of the state-of-the-art will be used to plan future development efforts to produce new wind systems that will meet user needs not presently addressed, or more reliable systems capable of being manufactured at substantially lower costs.

Supporting Research and Technology

The design of reliable, efficient, and cost-effective wind systems requires improved analytical techniques and hardware component technologies. As a result, a series of Supporting Research and Technology (SRT) projects was initiated to improve the technological base and provide information needed by wind systems designers.

The SRT projects are conducted under subcontract as a result of competitive procurements and, in certain limited cases, are conducted at Rocky Flats. The selection and scope of each project are based on the needs identified through Rocky Flats experience with wind systems field evaluations and from testing activities at the WSTC, as well as inputs from the wind industry and the Federal Wind Energy Program (FWEP).

Seven projects have been initiated since the SRT task was established in October 1978. In FY 1979, a contract was awarded to the New Alchemy Institute for the development of a design methodology to compare specific rotor torque characteristics to driven load requirements. The final report was submitted in FY 1980, and is in review. In October 1979 a contract was awarded to Science Applications, Inc., to analyze and document the technical and economic considerations associated with the design and selection of cost-effective yaw control techniques. The Phase I report, covering the findings of a literature and patent search on yaw control techniques, has been accepted for publication in FY 1980. Contracts were also awarded in FY 1980 to Oregon State University, United Technologies Research Center, Aerospace Systems, Inc., and AeroVironment, Inc., to determine the accuracies and limitations of a variety of rotor performance analytical models. Phase I prediction reports from each contractor have been submitted to Rocky Flats for review. Texas A&M

University was awarded a contract in January 1980 to prepare a catalog of low Reynolds number airfoils for applications in wind turbine performance analysis and design. A contract was awarded to Aerospace Systems, Inc. in January, 1980 to study the dominant features of dynamic stall and determine its effects on wind system performance and blade stresses.

In addition to the contracted projects, two in-house studies have been pursued. A study designed to quantitatively measure the nature and extent of the wake behind a horizontal-axis wind system began in FY 1980. Wake measurements were successfully made in August 1980 during the Controlled Velocity Testing (CVT) activities at Pueblo, Colorado. The second in-house project involves an examination of the dynamics of both guyed and free-standing towers and the evaluation of various structural dynamics modeling techniques as applied to tower dynamic problems. A technical report on the effects of guy-wire tension on tower dynamics was prepared.

Future SRT projects are being directed toward technology improvements which the wind industry does not have the resources to pursue, but which have potential for improving system performance, reliability, and cost.

Institutional Projects

The overall goal of activities in Institutional Projects has been to assist in creating an institutional environment conducive to the commercialization of SWECS. This work occurs in four general steps:

1. Reconnaissance: identifying, analyzing, and documenting institutional barriers to rapid SWECS use in the marketplace and in government.
2. Education: sensitizing federal, state, and local officials to institutional barriers within their jurisdiction and to the need for a coordinated effort to resolve them.
3. Strategy development: devising plans and methods bringing together key policymakers to consider ways to resolve legal and other problems in installing SWECS in the states and territories.
4. Capacity development: assisting states, local governments, and utility companies in developing ways to use SWECS efficiently and effectively.

One of the major activities of Institutional Projects during FY 1980 has been to help initiate and analyze a field assessment of institutional barriers to the installation of SWECS throughout the states and territories. Information about these experiences will be available in

reports during FY 1981. The following progress was made on a number of specific research projects.

1. A total of 120 information briefings were organized and provided to state and territorial officials as well as utility companies participating in the Field Evaluation Program and the New England Wind Project.
2. Multiyear planning activities for FY 1981 through FY 1983 were carried out providing overall Rocky Flats Wind Program direction. This effort sought to define the required actions and resources and to integrate the technical and institutional sectors necessary to help develop a self-supporting industry.
3. A market study was initiated to assist the SWECS industry in identifying future applications so it might expand and develop strategies to meet anticipated consumer needs.
4. Development of SWECS consensus standards was begun in FY 1980. Technical support is provided to American Wind Energy Association in the development of standards over a two-year period. Work in this area is key in establishing the public and institutional confidence in SWECS to meet the requirements of building inspectors, lenders, zoning boards, and insurance underwriters.
5. An extensive information outreach program was carried on during the year with technical reports and general information being mailed to audiences in government, education, the public, and the SWECS industry. Three displays were exhibited at eight major energy-related events. Individuals from Institutional Projects gave presentations about wind energy to groups in Colorado, Minnesota, South Dakota, and Wyoming.

During FY 1980, Institutional Projects initiated and continued program activities to assess the institutional constraints to installing SWECS. This work is designed to complement Rockwell International's engineering support to hardware development and testing. The result is an integrated program to provide a technology base of information supporting SWECS commercialization.

Field Projects

The principal objectives of the Field Evaluation Program support early commercialization of SWECS through: (1) identification and resolution of institutional barriers to the widespread utilization of small wind systems as an energy alternative; (2) providing incentives and support to the wind energy industry; (3) gathering, evaluating, and disseminating data gathered from field installations of commercially available SWECS. To accomplish these objectives, commercially available SWECS were ordered from a variety of manufacturers in equal

quantities for installation in all states, Puerto Rico, the Virgin Islands, and U.S. Protectorates in the South Pacific. A total of 112 sites, all utility intertied, will provide interface experience, operating experience, and data gathering opportunities.

The initial procurement represented 10 units each from 11 manufacturers. One manufacturer immediately withdrew from the group and several others have been unable to meet schedule and delivery commitments. One set of units (10) were unusable as delivered, representing a serious safety hazard. At the end of FY 1980, 65 units had been delivered as shown in Table I.

The delays in manufacturer deliveries have necessitated a new procurement activity for FY 1981.

The 29 units installed have demonstrated the need for continuing evaluation. Numerous failures have generated considerable activity on behalf of the manufacturers to improve their products, but the machines have not produced significant operational data.

1.2 WORK BREAKDOWN STRUCTURE SUMMARY

Currently all projects managed by the Rocky Flats Wind Systems Program are organized under the DOE Work Breakdown Structure (WBS). The five program elements of the FWEP, listed in Table II, are summarized below. All projects reported on in this document are listed under the Work Breakdown Structure Index in Section II.

Planning, Management, and Analysis (WBS 1.0)

The first WBS element concerns the systematic study of FWEP issues directed toward a better definition of wind system requirements for technology development. Market and impact analyses focus on the evaluation of potential paybacks from investments, and the impact of issues concerned with environment, incentives, and market implementation.

Wind Characteristics (WBS 2.0, no projects)

No projects managed by Rocky Flats.

Technology Development (WBS 3.0)

Technology development uses knowledge and understanding gained from Economic Analysis, Operations and Applications Requirements (under Element 1) as compared with results from Engineering Development. The objective is to achieve wind system technical feasibility and to determine the technical potential of wind system concepts, subsystems, components, and processes. Technology development is a primary link in the continuous program planning process. The element supplies analytical tools and provides component performance data for use in improving performance, identifying potential cost reductions, and analyzing utility interface requirements.

TABLE I.
SCHEDULE AND DELIVERY COMMITMENTS

<u>Manufacturer</u>	<u>Ordered</u>	<u>Delivered (9-30-80)</u>	<u>Installed (a)</u>	<u>Planned FY 1981</u>
WPS Storm Master	10	1	1	9
Dynergy VAWT	10	1	1	0
IES Sky Hawk 4000	10	3	2	1
PEC Cycloturbine C2E2	10	10	7	3
Mehrkam 440	10	1	1	0
Millville 10-3-IND	10	10	6	4
Dakota Wind & Sun SI4	10	8	3	5
Enertech 1500	10	10	5	5
Kedco 1620	10	1	1	3
Whirlwind A240	10	10	2	4(b)
Sencenbaugh	10	0(c)	0	0
Wind Jennie	<u>10</u>	<u>10</u>	<u>0(d)</u>	<u>0</u>
	120	65	29	34

-
- (a) Includes planned (committed) deliveries.
 (b) Remaining units failed in tests (damaged beyond repair).
 (c) Withdrawn from procurement.
 (d) Unusable for safety reasons.

TABLE II.

PROGRAM ELEMENTS - FEDERAL WIND ENERGY PROGRAM

1.0 Planning, Management and Analysis

- 1.1 Economic Analysis
- 1.2 Operations and Applications Requirements
- 1.3 Institutional/Environmental/Planning

2.0 Wind Characteristics

- 2.1 Wind Energy Prospecting
- 2.2 Support for Design and Operations
- 2.3 Site Evaluation

3.0 Technology Development

- 3.1 Small Systems Technology
- 3.2 Intermediate and Large Systems Technology
- 3.3 Evolving Technologies
- 3.4 Innovative Concepts

4.0 Engineering Development

- 4.1 Small Systems
- 4.2 Intermediate Systems
- 4.3 Large Systems

5.0 Implementation and Market Development

- 5.1 Small Systems
- 5.2 Intermediate Systems
- 5.3 Large Systems
- 5.4 User Outreach Program

Engineering Development (WBS 4.0)

Engineering development uses the results gained from technology development to implement detailed design of prototype wind machines. It includes the full-scale testing of prototype concepts for performance, maintainability, reliability, and availability. Engineering development represents the first step toward commercialization by supplying relevant data to determine the economics of production, and to eliminate the predominant technical problems to meet performance goals. This effort provides the basic building blocks to improve industry design and production capability.

Implementation and Market Development (WBS 5.0)

This element includes verification of economic, environmental, and technical goals integrated for commercial applications. It also includes the demonstration of full-scale wind system performance capabilities in an operational environment. Data from the implementation and market development efforts, together with results from engineering development, provide the technology baseline to support the commercialization process. Involved in this effort are manufacturers, utilities, state utility regulatory agencies, and state energy offices. The primary activities at Rocky Flats include a field assessment of institutional barriers, through a program of interconnecting commercial wind systems with utilities throughout the United States, and a user outreach project.

2.0 PROJECT STATUS

2.0 PROJECT STATUS

Section 2.0 contains reports which describe the status of contracts funded by the Federal Wind Energy Program and managed by the Rocky Flats Wind Systems Program. These project reports, sequenced according to the Department of Energy Work Breakdown Structure, name the principal involved and discuss achievements and progress made during Fiscal Year 1980. Of forty-four projects, seven were completed during the fiscal year.

Most Rocky Flats reports referenced in this document are available at cost from the National Technical Information Service (NTIS), 5285 Port Royal Road, Springfield, VA 22161. Reports not yet available from NTIS may be ordered in limited quantities from Rockwell International, Energy Systems Group, Golden, CO 80402-0464. Rocky Flats does not charge for reports, but requests cannot be honored when limited supplies are exhausted.

The following Work Breakdown Structure Index lists each project, giving its WBS number, management organization at Rocky Flats, and page number in this report.

**THIS PAGE
WAS INTENTIONALLY
LEFT BLANK**

WORK BREAKDOWN STRUCTURE INDEX

<u>WBS NUMBER</u>	<u>PROJECT NAME</u>	<u>MANAGEMENT*</u>	<u>PAGE</u>
1.0	PLANNING, MANAGEMENT, AND ANALYSIS		
1.1	Economic Analysis		
1.1.1	Dispersed		
	SWECS Market Study	PO (IP)	29
1.2	Operations and Applications Requirement		
1.2.1	Dispersed		
	Study of Dispersed Small Wind Systems Inter-connected with a Utility Distribution System	PO (IP)	30
	SWECS Qualifications for State Incentive Programs and a Listing of Current State Incentive Programs	PO (IP)	31
1.3	Institutional/Environmental Analysis		
1.3.3	Standards		
	Technical Support in Standards Development	PO (IP)	33
1.4	Program Development/Planning		
1.4.1	Mission Analysis		
	Mission Analysis	PO (IP)	35
1.4.3	Technology Overviews/Studies/Planning		
	Planning	PO (IP)	36
3.0	TECHNOLOGY DEVELOPMENT		
3.1	Small Systems Technology		
3.1.1	Small Systems (Rocky Flats)		
3.1.1.1	Test Center Development		
3.1.1.1.1	Atmospheric Test Site		
3.1.1.1.2	Power Management System		
	Utility Intertie Component Testing Facility	TO (TS)	41
3.1.1.1.4	Components and Testing Capability		
	Dynamometer Testing Facility	TO (TS)	42
	Vibration Test Capability	TO (TS)	46

*Management Organizations

E - Engineering

FO - Field Operations

IP - Institutional Projects

PM - Program Management

PO - Project Operations

T - Test

TD - Technology Development

TO - Test Operations

TS - Test Support

WORK BREAKDOWN STRUCTURE INDEX

<u>WBS NUMBER</u>	<u>PROJECT NAME</u>	<u>MANAGEMENT*</u>	<u>PAGE</u>
3.1.1.2	Test Center Operations		
3.1.1.2.1	Atmospheric Testing		
	Rocky Flats Atmospheric Testing	TO (TS)	47
3.1.1.2.2	Controlled Velocity Testing		
	Controlled Velocity Testing	TO (TS)	51
3.1.1.2.3	Component Testing		
	Dynamometer Testing	TO (TS)	53
	Vibration Testing	TO (TS)	56
3.1.1.2.5	Electrical Testing		
	SWECS Electrical Systems Testing	TO (TS)	60
	Grid Intertie Testing	TO (TS)	61
3.1.1.3	Components Development		
3.1.1.4	Design Technology		
3.1.1.4.1	Components Analysis		
	Development of Low Reynolds Number Airfoil Data Catalog	PO (TD)	62
	Synthesis of Tower Dynamics	PO (TD)	64
3.1.1.4.2	Systems Analysis		
	Study of Dynamic Stall as it Affects SWECS Design	PO (TD)	68
	Analysis of SWECS Yaw Control	PO (TD)	70
	SWECS Rotor Performance Model Comparison Study	PO (TD)	73
	Rotor Wake Measurements	PO (TD)	75
	SWECS Rotor Capabilities to Drive Loads	PO (TD)	80
	Feasibility of Using Wind Power for Space Heating	PO (TD)	82
3.1.1.5	Special Technical Support, Technology		
	Technology Assessment	E	84

*Management Organizations

E - Engineering	PM - Program Management	TD - Technology Development
FO - Field Operations	PO - Project Operations	TO - Test Operations
IP - Institutional Projects	T - Test	TS - Test Support

WORK BREAKDOWN STRUCTURE INDEX

<u>WBS NUMBER</u>	<u>PROJECT NAME</u>	<u>MANAGEMENT*</u>	<u>PAGE</u>
4.0	ENGINEERING DEVELOPMENT		
4.1	Small Systems Development		
4.1.1	Remote and Residential (1-5 kW)		
4.1.1.1	2 kW (HR)		
4.1.1.1.1	Prototype Development		
	High Reliability 1-2 kW Development	PO (TD)	95
	Enertech Corporation North Wind Power Company Aerospace Systems, Inc.		
4.1.1.1.3	Applications Test		
4.1.1.2	4 kW		
	4 kW Development	PO (TD)	100
	North Wind Power Company Structural Composites Industries, Inc. Tumac Industries, Inc.		
4.1.1.2.1	Prototype Development		
4.1.2	Residential with Heating and Agriculture (6-20 kW)		
4.1.2.1	8 kW		
	8 kW Development	PO (TD)	108
	Grumman Energy Systems, Inc. United Technologies Research Center Windworks, Inc.		
4.1.2.1.1	Prototype Development		
4.1.2.1.3	Applications Test		
4.1.2.2	15 kW		
4.1.2.2.1	Prototype Development		
	15 kW Development	PO (TD)	121
	Enertech Corporation United Technologies Research Center		
4.1.3	Large Agricultural (21-100 kW)		

*Management Organizations

E - Engineering	PM - Program Management	TD - Technology Development
FO - Field Operations	PO - Project Operations	TO - Test Operations
IP - Institutional Projects	T - Test	TS - Test Support

WORK BREAKDOWN STRUCTURE INDEX

<u>WBS NUMBER</u>	<u>PROJECT NAME</u>	<u>MANAGEMENT*</u>	<u>PAGE</u>
4.1.3.1	40 kW		
	40 kW Development	PO (TD)	133
	Kaman Aerospace Corporation McDonnell Aircraft Company		
4.1.3.1.1	Prototype Development		
4.1.3.1.3	Applications Test		
4.1.5	Special Technical Support, Engineering		
	SWECS Heat-Churn System Integration	PO (TD)	140
4.1.6	New England Wind Project		
	New England Wind Project	PO (FO)	141
5.0	IMPLEMENTATION AND MARKET DEVELOPMENT		
5.2	Wind Turbine Siting Support		
5.2.1	Planning Siting Programs		
5.3	Industry Implementation		
5.3.2	Industry Incentives		
5.3.3	Infrastructure Development		
5.3.4	Reliability Implementation		
	Product Liability Insurance Issues Related to SWECS	PO (IP)	145
	Financial Problems Facing Manufacturers of Small Wind Energy Conversion Systems	PO (IP)	147
	Identification of Government Constraints for the Small Wind Energy Conversion Systems (SWECS) Field Evaluation Program	PO (IP)	148
5.4	Market Development		
5.4.1	Residential Market		
	Residential Conservation Service (RCS) Program Audit Development	PO (IP)	149
5.5	User Outreach		
	Information Generation and Dissemination (Outreach Program)	PO (IP)	151

*Management Organizations

E - Engineering

FO - Field Operations

IP - Institutional Projects

PM - Program Management

PO - Project Operations

T - Test

TD - Technology Development

TO - Test Operations

TS - Test Support

WORK BREAKDOWN STRUCTURE INDEX

<u>WBS NUMBER</u>	<u>PROJECT NAME</u>	<u>MANAGEMENT*</u>	<u>PAGE</u>
5.6	Special and Multimarket Programs		
5.6.1	Field Evaluation Program		
	<u>Field Evaluation Program</u>	<u>PO (FO)</u>	<u>157</u>
X.0	PROGRAM MANAGEMENT		
	<u>Program Management</u>	<u>PM</u>	<u>163</u>

*Management Organizations

E - Engineering	PM - Program Management	TD - Technology Development
FO - Field Operations	PO - Project Operations	TO - Test Operations
IP - Institutional Projects	T - Test	TS - Test Support

**THIS PAGE
WAS INTENTIONALLY
LEFT BLANK**

PLANNING, MANAGEMENT AND ANALYSIS

**THIS PAGE
WAS INTENTIONALLY
LEFT BLANK**

SWECS Market Study

Subcontract No.: PF978996

Subcontractor Name and Address:

JBF Scientific Corporation
2 Jewel Drive
Wilmington, MA 01887

Principal Investigator: Robert Neal

Contract Monitor/Project Manager: Judith L. Porpotage/
M. E. Nightengale

Objectives:

1. Provide a basis for assisting the Department of Energy (DOE) in planning research and development programs which will advance the industry;
2. Identify the quantitative estimates of market size versus break-even cost applications and enable the SWECS industry to use the estimates to effectively plan the expansion of production capacity and the development of marketable product lines;
3. Identify marketing strategies for SWECS industry use to attain financing from the investment community and to achieve sales goals; and
4. Provide DOE with marketing data that will assist in determining actions, incentives, and legislation needed to achieve the goal of a commercially viable industry.

Program Status:

The Analysis of Five Selected Applications report has been received from JBF and reviewed by Rocky Flats and DOE. Substantial need for rewriting has been identified.

Progress FY 1980:

A preliminary screening and priority rating of marketing applications were performed and five selected applications received detailed economic analysis. A market plan was formulated.

Expected Progress FY 1981:

Extensive revision of the report, Five Selected Applications, will be performed and the market strategies section will be further delayed. Thereafter, the 35 remaining applications will be analyzed.

Study of Dispersed Small Wind Systems Interconnected with a Utility Distribution System

Subcontract No.: PF94445L

Subcontractor Name and Address:

Systems Control, Inc.
1801 Page Mill Road
Palo Alto, CA 94304

Principal Investigator: Fred S. Ma

Contract Monitor/Project Manager: Judith L. Porpotage/
M. E. Nightengale

Objectives:

The objective is to determine the feasibility of and develop strategies for the safe interconnection of a number of dispersed SWECS with an electrical utility distribution system. This includes an analysis of the technical and operational impacts of dispersed SWECS on the utility to which they are intertied and on other users served by the utility.

Program Status:

The final technical report and executive summary have been received, reviewed, and transmitted to SCI for revisions.

Progress FY 1980:

The entire series of analyses examining utility personnel safety, sufficiency of wind turbine protection equipment, effects of wind turbine power output on distribution voltage and line losses, and the effect of output fluctuations on load frequency control has been completed. An interim report has been written and published March 1980.

Expected Progress FY 1981:

The final report on the project will be rewritten, printed, and disseminated.

Reports and Publications:

"Study of Dispersed Small Wind Systems Interconnected with a Utility Distribution System, Interim Report - Preliminary Hardware Assessment," March 1980, D. Curtice, et al., Systems Control Inc., RFP-3093.

SWECS Qualifications for State Incentives Programs and a Listing of
Current State Incentive Programs

Subcontract No.: PF05480N

Subcontractor Name and Address:

Science Applications, Inc.
1764 Old Meadow Lane
McLean, VA 22102

Principal Investigator: Theodore R. Kornreich

Contract Monitor/Project Manager: Margaret F. Hickey/
M. E. Nightengale

Objectives:

The objectives are to:

1. Prepare a current summary report describing State incentive programs for SWECS, and
2. Provide a range of qualification documents reflecting three levels of stringency: extremely demanding, moderately demanding, and relatively relaxed sets of requirements to serve as models for the States to structure qualification guidelines incorporating residential SWECS in tax incentive programs.

Program Status:

The contract was awarded September 28, 1979 and completed in July 1980.

Progress FY 1980:

State-by-state incentives qualifications were compiled and presented in the final reports. The material is intended for use by users evaluating the economics associated with purchase of a wind system, and for policy makers in need of information on the current configuration of incentive requirements in their determinations to initiate, perpetuate, or deactivate specific incentives programs.

Expected Progress FY 1981:

No further work anticipated.

SWECS Qualifications for State Incentives Programs and a Listing of
Current State Incentive Programs (Continued)

Reports and Publications:

Current State Incentives Programs for SWECS, Final Report, July 1980.
T. R. Kornreich, et al., SAI, RFP-3128.

SWECS Qualifications for State Programs, July 1980, T. R. Kornreich,
et al., SAI, RFP-3127.

Technical Support in Standards Development

Subcontract No.: PFN05659W, and Albuquerque Operations Office

Subcontractor Names and Addresses:

Donovan, Hamester & Rattien, Inc. (DHR)
1055 Thomas Jefferson St., N.W., Suite 414
Washington, D.C. 20007

American Wind Energy Association (AWEA)
1609 Connecticut Ave., N.W.
Washington, D.C. 20009

Principal Investigators:

Ralph P. Cingo, Rockwell International Corp., Rocky Flats Plant
Richard Silberglitt, DHR
Tom O. Gray, AWEA

Contract Monitor/Project Manager: Margaret F. Hickey/
M. E. Nightengale

Objectives:

The overall objective is to accelerate the development of standards for SWECS which will aid in the commercialization process by increasing public and institutional confidence. The objective was accomplished by:

1. Developing standards for the Residential Conservation Service (RCS) program and implementing an interim basis for use of standard;
2. Determining interorganizational roles appropriate for consensus standards development;
3. Drafting consensus technical standards through AWEA subcommittee program; and
4. Providing technical assistance to the above efforts through the Rocky Flats Standards Committee.

Program Status:

Standards for the Residential Conservation Services Act (RCS) program were finalized and published in the Federal Register on September 24, 1980. The consensus standards development is proceeding with funding provided through a two-year Cooperative Agreement between DOE and AWEA.

Technical Support in Standards Development (Continued)

Progress FY 1980:

The initial report of the RCS standards was prepared with support from the Rocky Flats Standards Committee and published in the November 1979 issue of the Federal Register. Comments received have been used to revise the proposed standards and a response document was provided to all DOE reading rooms in June 1980. The study, completed in September 1980 through a subcontract with DHR, details the recommended organization roles in the standards-making process. The basis of the work has been through parallels within the solar industry and extensive interviews with all groups appropriate to a national consensus standard.

A two-year Cooperative Agreement was initiated in June 1980 between the DOE and AWEA to provide technical support and funding to AWEA subcommittees in nine standards task areas: interim, performance rating and testing, design, electrical power subsystems, terminology, certification and labeling, siting, installation, and safety. The AWEA established a Standards Manager position and formalized the procedures in the consensus standards development program. A "Manual of Practices" was issued August 1980.

The plan, budget, and schedule for the performance subcommittee was approved for funding and a subcommittee meeting was held in August 1980. The technical content of the proposed standard was formulated and the preliminary document distributed for review. A formal agreement was reached in September 1980 between AWEA and the American Society of Testing and Materials (ASTM) concerning the processing through ASTM of the AWEA draft standards. After extensive balloting, the standards will eventually be submitted as national consensus standards to the American National Standards Institute.

Expected Progress FY 1981:

The eight remaining subcommittees will submit their plans, budgets, and schedules for drafting standards in their respective technical areas. On approval, each subcommittee will draft a working document outlining the scope of the standard, conduct a broad-based review, and hold a subcommittee meeting prior to issuing a draft proposed standard.

It is expected that standards in the areas of performance rating and testing, interim, terminology, electrical power subsystems, and safety will be developed sufficiently for ASTM processing during FY 1981.

Mission Analysis

Subcontract No.: PFF16290W

Subcontractor Name and Address: To be designated.

Principal Investigator: To be designated.

Contract Monitor/Project Manager: Margaret F. Hickey/
M. E. Nightengale

Objectives:

The primary objective is to determine quantitatively the short term (1981-1986), mid-term (1987-1991), and long term (1992-2000) potential of SWECS for fulfilling energy needs of the U.S., and specific actions required to achieve this full potential. An associated goal is to define SWECS configurations and costs which are required to achieve the greatest penetration of the U.S. energy market and identify remaining barriers to widespread SWECS commercialization.

Program Status:

All preliminary work to facilitate selection of a contractor to conduct the Mission Analysis Study was completed in FY 1980.

Progress FY 1980:

A comprehensive Statement of Work for the Mission Analysis was prepared in the third quarter and a Request for Proposal issued in June 1980. Responses to the request were received and evaluated in September 1980.

Expected Progress FY 1981:

With final source selection, the contract will be awarded. Five months after contract award, a technical report will be prepared to detail the data as key factors which influence SWECS potential within each of the twelve Battelle wind regimes, described in the contract.

Planning

Contract Monitor/Project Manager: Michael McCall/M. E. Nightengale

Objectives:

The objective is to develop fiscal year and long-range plans for use as guides that will promote SWECS commercialization activities. This will be consistent with orderly product development, the integration of all involved sectors to optimize commercialization using innovative and existing technologies, and development of other practices to promote a self-supporting industry.

Program Status:

The FY 1981 Program Plan was written and submitted to DOE in September 1980. The basic format of the plan was based on DOE specified Work Breakdown Structure and integrated with the projects authorized by DOE through the prototype project list. The plan provided basic project planning information for the time period 1981 through 1983.

Progress FY 1980:

The DOE Wind Systems Branch, in conjunction with RF Wind Systems and other wind systems contractors, developed a Work Breakdown Structure (WBS) during FY 1980. A WBS is an aggregate set of related tasks to be performed in a cost-effective, logical sequence which results in the delivery of identifiable end items defined by the customer. The WBS has been used as the basis for developing the FY 1980 Wind Systems program plan and allows a common framework for planning. It is a formalized recognition of what can be done by physically depicting the project by task. Thus, it is possible to develop a scope of work, build a schedule, develop manpower required, and assign a budget. As a result, expenditures and technical achievements can be monitored according to a predetermined schedule. In addition to providing the format for the program plan, the WBS was used during FY 1980 to develop a computerized cost collection system for budget tracking during FY 1981. Also, a Prioritized Project List (PPL) was developed in WBS format has proved to be invaluable when dealing with budget cuts and reallocations. The list was discussed through channels, modified, rediscussed, and changed again until a finalized PPL was reached.

During FY 1980, by direction of DOE, a Small Wind Systems Technology Assessment team of RF wind systems personnel conducted a technical planning study (see Technology Assessment, page 84). The objective of this study was to define the current state-of-the-art for small wind energy conversion systems (SWECS) and project future SWECS characteristics and energy costs. The following projects were identified as

Planning (Continued)

Progress FY 1980: (Continued)

having high potential for improving the state-of-the-art and were placed on the PPL for FY 1981:

- Advanced Pultruded Components
- Delta 3 Hinge Development
- SWECS/Heat Churn Integration & Evaluation
- Right-Angle Drive Power Train Development
- Passive Rotor Control Tradeoff
- High Performance Airfoils
- Low Cost Towers
- Advanced Generator Design Development
- Advanced Transmissions
- Designer's Handbook

Results from tests conducted at the Rocky Flats Plant and the DOE/RF Field Evaluation Program substantiate that SWECS reliability is a major problem in the commercialization goal for SWECS. Consequently, DOE Headquarters directed Rocky Flats Wind Systems personnel to plan for and initiate an aggressive Safety/Reliability Improvement Program directed at the entire SWECS industry. A number of projects were planned in FY 1980 with the safety/reliability objective in mind. The projects that were placed on the FY 1981 PPL as a result include:

- Management Awareness and Commitment Program
- Safety/Reliability Steering Committee
- Industry Support Team
- Safety/Reliability and Analysis System
- Training Programs
- Certification Programs

In FY 1980, planning effort in the RF Wind Program provided preliminary inputs to the Wind Energy Systems Division which provided input in the development of the Wind Energy Systems Act of 1980 (WESA-80).

Expected Progress FY 1981:

Rocky Flats Wind Systems personnel are already planning input for a FY 1982 Operational Program Plan. Data will be gathered and assembled and the plan will eventually be circulated for approval through the system by the end of FY 1981. The Small Wind Systems Multi-Year plan will be revised and extended during the year. Planning personnel will continue to provide support to various projects and to the Wind Energy Systems Division.

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

TECHNOLOGY DEVELOPMENT

**THIS PAGE
WAS INTENTIONALLY
LEFT BLANK**

Utility Intertie Component Testing Facility

Contract No.: DE-AC04-76DP03533

Principal Investigator: George P. Mingos

Contract Monitor/Project Manager: Irwin B. Allen

Objectives:

The objective is to provide a quality national SWECS power laboratory capable of performing applicable electrical/electronic tests of utility and electrical island intertied SWECS electrical components. Such tests will provide analyses of electrical components separate from aerodynamic and mechanical components.

Program Status:

Planning, some design efforts, and a few hardware purchases were initiated in FY 1980. This provided a power laboratory with the capability to support machines up to 10 kW. Efforts to complete the power laboratory to support machines up to 40 kW continue.

Progress FY 1980:

As part of the preparations for testing in Row 5 of the WSTC, a power grid expansion was designed and engineered. A 300 kilovolt-amp (kVA) substation, 15 kVA cabling and 15 kVA radial feed hardware for high power load distribution were specified and ordered. In addition, a 13.2 kVA feeder electrical power line was designed and installed. This allows complete WSTC control of the primary power grid being established at the test site. Capacity has now been brought up to 1000 kVA, thereby allowing the handling of output from all 30 test sites. Installation of a 480 V transfer system to assist the site distribution system load balancing and flexibility eliminated the need to purchase uninterruptable power source equipment.

Expected Progress FY 1981:

Efforts initiated in FY 1980 will be expanded to include development and completion of a central power laboratory to test components up to 40 kW in FY 1981 and up to 100 kW by FY 1983. The laboratory will have the capability to accurately measure operating electrical parameters traceable to the National Bureau of Standards. Development of an electronics laboratory for tests of electronic control systems will parallel the power laboratory.

Dynamometer Testing Facility

Contract No.: DE-AC04-76DP03533

Principal Investigator: Gary D. Price

Contract Monitor/Project Manager: Irwin B. Allen

Objectives:

The objective is to expand the dynamometer facility to provide test capabilities for machines up to 100 kW.

Program Status:

The WSTC Dynamometer Testing Facility was made totally operational during FY 1980. The facility is now capable of testing SWECS with outputs up to 40 kW.

Progress FY 1980:

The WSTC Dynamometer Testing Facility was made totally operational during FY 1980. The facility is now capable of testing all types of rotating and static power producing/conditioning SWECS equipment with outputs up to 40 kW. Testing is designed to define generator/gearbox performance for a variety of loads under controlled input. Data readout gives measurements for input torque, rotor rotational speed, gearbox temperature, and output power (watts). Vibration, frequency, power quality, and other parameters of interest can also be measured under simulated operating conditions. With these capabilities, the WSTC can now test rotating machines requiring any nominal voltage/frequency used in the world. Configurations of the 10 kW and 40 kW dynamometers are depicted in Figures 4 and 5, respectively.

Capabilities of the WSTC Dynamometer Facility now include:

- Computerized power quality analyses (frequency, phase, dc, ripple)

- Motor/generator electrical impedance characteristics

- Electrical/mechanical signature analysis

- Power measurements from dc to 1 kHz

- Rpm measurements from 0 to 4000

- Torque measurements 1 to 100,000 in/lbs

- Gearbox temperature measurements from -40°C to +160°C

Figure 4
10 kW DYNAMOMETER

Figure 5

40 kW DYNAMOMETER

Dynamometer Testing Facility (Continued)

Progress FY 1980: (Continued)

Vibration from dc to 750 Hz

Predictions and modeling studies of: power, power factor, slip, torque, and generator/gearbox efficiency

Expected Progress FY 1981:

The SWECS components test capability will be expanded to 100 kW in FY 1982. Expenditure of design efforts during the first three quarters of FY 1981 and initiation of hardware purchases during the last quarter will support that goal. Expertise gained will be used in the design and operation of the present 10 kW and 40 kW test stands.

Reports and Publications:

Second Interim Report. Rocky Flats Small Wind Systems Test Center Activities, July 1979. Volume II, Controlled Velocity, Vibration, and Dynamometer Testing of Small Wind Energy Conversion Systems.
RFP-3004-1.

Vibration Test Capability

Contract No.: DE-AC04-76DP03533

Principal Investigator: James H. Sexton

Contract Monitor/Project Manager: Irwin B. Allen

Objectives:

The objectives are to develop capability to define modal parameters of a wide range of structures (e.g., towers, blades, or complete systems), and to provide excitation input for components and systems definition of response characteristics.

Program Status:

At present, vibration testing is limited to systems at Rocky Flats. Testing capability does not include fatigue testing for reliability analyses.

Progress FY 1980:

The vibration test facility was made totally operational during FY 1980. Equipment was received to provide the capability for field shaker tests. A request for a van to establish portable vibration test capability has been approved by the Rocky Flats Area Office and DOE.

Expected Progress FY 1981:

The portable vibration test capability will be established during FY 1981. The design, fabrication, and installation of the fatigue test facility have also been planned.

Reports and Publications:

First Semiannual Report. Rocky Flats Small Wind Systems Test Center Activities. Volume I, Description of the National Small Wind Systems Test Center. 97 pp., RFP-2920-1.

Second Interim Report. Rocky Flats Small Wind Systems Test Center Activities, July 1979. Volume II, Controlled Velocity, Vibration, and Dynamometer Testing of Small Wind Energy Conversion Systems. RFP-3004-2.

Rocky Flats Atmospheric Testing

Contract No.: DE-AC04-76DP03533

Principal Investigator: John C. Balcerak

Contract Monitor/Project Manager: John C. Balcerak

Objectives:

The objective of atmospheric testing of commercial SWECS at Rocky Flats is: (1) to obtain accurate, reliable, and consistent data on SWECS configurations for use in product improvement and development by industry; (2) as an aid in SWECS selection based on siting characteristics; and (3) in preparation of future special tests in anticipation of product improvement needs by industry.

Program Status:

Atmospheric testing of 16 commercially available machines, 9 contractor prototype machines, and 1 commercial prototype machine has begun.

Progress FY 1980:

Sixteen commercially available SWECS were tested under atmospheric conditions at the WSTC. Details of results are listed below:

Tests Completed:	Whirlwind A120
	Kedco 1200
	American Wind Turbine AWP-16
	Sencenbaugh 1000-14
	Aero Power SL1000
	Dunlite 81/002550
	North Wind Eagle 3
	Altos 8B
	Elektro WV50G

Tests Continue:	Pinson C2E
	Enertech 1500
	Jay Carter Mod 25
	Dakota Wind & Sun SI-4*
	Mehrkam 440*
	Storm Master*
	Whirlwind A240M*

Installation Phase Started:	Kedco 1620*
	Skyhawk 4-2008*
	Millville 10-3-IND*

* Machine used in DOE Field Evaluation Program.

Rocky Flats Atmospheric Testing (Continued)

Progress FY 1980: (Continued)

Machines Ordered: Dynergy 5-m*
 Wind Jennie*

Orders Cancelled: Mehrkam 445*
 Sencenbaugh 2000*

Fifteen of the prototypes were in some phase of atmospheric testing.
Details are given below:

High Reliability Prototypes (9 Machines)

North Wind Power Company:

Experienced failures - 2
Under installation - 1

Enertech Corporation:

Under limited test - 1
Sent back to the manufacturer - 1
Undergoing run-in tests - 1

ASI/Pinson:

Underwent CVT and dynamometer testing - 1
Partial shipment of additional machines received - 2

8 kW Prototypes (3 Machines)

Grumman Energy Systems:

Atmospheric tests completed - 1

United Technologies Research Center (UTRC):

Atmospheric tests completed - 1

Windworks, Inc.

Atmospheric tests completed - 1
(Machine failure.)

* Machine used in DOE Field Evaluation Program.

Rocky Flats Atmospheric Testing (Continued)

Progress FY 1980: (Continued)

40 kW Prototypes (2 machines)

McDonnell Aircraft Company:

Installed and undergoing operational checkout.

Kaman Aerospace:

Under installation.

VAWT Alcoa/Sandia Prototype

Undergoing operational checkout prior to atmospheric testing in preparation for certification testing by Alcoa/Sandia.

Expected Progress FY 1981:

Plans for 1981 include continuation of atmospheric testing on eighteen commercial machines. Twelve of these machines will be carryovers from FY 1980 and six will be new purchases. Additional tests will be initiated on four commercial prototype machines. The first of these will be the Alcoa/Sandia 17-m Darrieus which was installed during FY 1980.

Reports and Publications:

First Semiannual Report. Rocky Flats Small Wind Systems Test Center Activities. 97 pp., RFP-2920.

Altos Model 8B Wind Turbine Generator, Failure Analysis, June 18, 1979, K. K. Higashi and M. J. Carr, 17 pp., RFP-3035.

Dunlite Model 81/002550 Wind Turbine Generator, Failure Analysis, June 1, 1979, K. K. Higashi, M. J. Carr, V. K. Grotzky, 17 pp., RFP-3028.

Millville Wind Turbine Generator, Failure Analysis and Corrective Design Modification, July, 1979, C. A. Waldon, M. J. Carr, V. K. Grotzky, 19 pp., RFP-2992.

North Wind Eagle 3 Wind Turbine Generator Final Test Report, January, 1980, J. H. Sexton, 18 pp., RFP-3071.

Sencenbaugh Model 1000-14 Wind Turbine Generator, Performance Report, July, 1979, K. K. Higashi, 9 pp., RFP-3034.

Rocky Flats Atmospheric Testing (Continued)

Reports and Publications: (Continued)

Zephyr Wind Dynamo Wind Turbine Generator Final Test Report, October, 1979, J. H. Sexton, 17 pp., RFP-3041.

Adjustment of SWECS Power Curves for Air Density Variations, March, 1980, A. C. Hansen, 6 pp., TM-T0/80-2.

Controlled Velocity Testing

Contract No.: DE-AC04-76DP03533

Principal Investigator: Kenneth K. Higashi

Contract Monitor/Project Manager: John C. Balcerak

Objectives:

The primary objective of controlled velocity testing (CVT) is to obtain various data on SWECS under a controlled wind regime. The performance and effects of changes in rotor or load parameters can be obtained and evaluated in a short time using this method.

Program Status:

A recommendation by Rocky Flats for a dedicated CVT facility was approved early in 1980. As a result, two surplus railroad flatcars have been modified and dedicated to CVT. Testing of three SWECS was completed.

Progress FY 1980:

Controlled Velocity Testing (CVT) is a testing technique developed by the WSTC that has proven to be invaluable in quickly and accurately defining SWECS performance characteristics. Performed at the Department of Transportation Rail Test Center in Pueblo, Colorado, CVT involves mounting a SWECS on a rail flatcar which is then pushed down a section of precision track by a locomotive. Speed experienced by the tested machine is a combination of train speed and ambient wind speed and direction. Locomotive speed can be precisely controlled at any level up to 60 miles per hour. The track section used for CVT is 2.5 miles (4000 meters) in length and has an incline of approximately 1 degree.

Instrumentation used during CVT is identical to that used during atmospheric testing at the WSTC and is capable of collecting data relative to: wind velocity profiles, acceleration/deceleration forces, rotor yaw, power output, rotor rpm, power coefficient, wake measurements, and flow visualization. Data collected are fed into a microcomputer where they are digitized and fed into an on-line printer for quick readout. All processing instrumentation is located on a second flatcar which also serves to minimize aerodynamic interference between the tested SWECS and the locomotive.

As a result of favorable CVT results during FY 1979, added emphasis was placed on such testing during FY 1980. Two surplus railcars were acquired and refurbished, and a CVT simulation tower was installed at

Controlled Velocity Testing (Continued)

Progress FY 1980: (Continued)

the WSTC to allow checkout of a WTG and its instrumentation prior to actual testing.

During FY 1980, testing was completed on three SWECS: the ASI/Pinson High Reliability Prototype, the Enertech 1500, and the 1/3 Scale Model UTRC special test machine. Publication of test data is scheduled for FY 1981. Preparations for two additional tests to be conducted during FY 1981 were also started.

Expected Progress FY 1981:

The completion of CVT of 12 machines has been planned for FY 1981.

Reports and Publications:

Second Interim Report. Rocky Flats Small Wind Systems Test Center Activities, July 1979. Volume II, Controlled Velocity, Vibration, and Dynamometer Testing of Small Wind Energy Conversion Systems.
RFP-3004-2.

Controlled Velocity Testing of Small Wind Energy Conversion Systems, An Evaluation of a Technique, November 1980. J. C. Balcerak,
RFP-3189.

Dynamometer Testing

Contract No.: DE-AC04-76DP03533

Principal Investigator: Gary D. Price

Contract Monitor/Project Manager: John C. Balcerak

Objectives:

The prime objective of dynamometer testing at WSTC is to electrically test and characterize alternators and generators and associated mechanical drive trains. Although this is normally performed prior to atmospheric testing, schedules sometimes require that dynamometer tests be performed later.

Program Status:

Development of the 10 kW and 40 kW facilities and the beginning of routine dynamometer tests have been completed within the FY 1980 schedule commitment.

Progress FY 1980:

Six SWECS and one special test machine underwent dynamometer testing during FY 1980. These tests were used to determine the electrical operating characteristics of generators/gearboxes. Balance and vibration at operating speeds were also checked and, when required, locked rotor and no load motor tests were performed to develop equivalent circuits and circle diagrams. Data reflecting generator rpm, input rpm, torque, volts, amps, watt output, efficiency, and power factor were disseminated to interested SWEC manufacturers/designers. Two forms of data are shown in Figures 6 and 7.

Expected Progress FY 1981:

Dynamometer tests on 12 machines and the publication of 12 test reports are scheduled for completion in FY 1981.

Reports and Publications:

Second Interim Report. Rocky Flats Small Wind Systems Test Center Activities, July 1979. Volume II, Controlled Velocity, Vibration, and Dynamometer Testing of Small Wind Energy Conversion Systems.
RFP-3004-2.

Figure 6

Dynamometer Test Results Data: A

Amb Temp(degC) = 21

SLIP %	RPM gen	RPM in	TORQ inlbs	VOLTS	AMPS	KWATTS	KVARS	EFF %	PF %
0.00	1800	71.60	600	471	8.8	0.0	7.2	0	0
0.25	1805	71.78	9400	485	11.8	5.3	8.4	66	53
0.49	1809	71.95	11600	488	13.3	6.9	8.9	70	62
0.83	1815	72.19	15750	493	16.9	10.1	10.3	75	70
0.91	1816	72.25	16300	493	17.5	10.7	10.4	77	72
0.98	1818	72.30	17650	496	18.9	11.8	11.2	78	73
1.06	1819	72.36	19250	496	20.0	12.7	11.6	77	74
1.23	1822	72.48	22600	500	23.3	15.2	13.3	78	75
1.31	1824	72.54	24950	504	25.0	16.7	14.1	78	76
1.48	1827	72.66	27400	505	27.8	18.7	15.5	80	77
1.64	1829	72.77	29500	509	30.0	20.4	16.9	80	77
1.72	1831	72.83	31000	511	31.3	21.3	17.7	80	77
1.80	1832	72.89	34100	514	34.0	23.3	19.3	79	77

Figure 7

Dynamometer Test Results Data : B

Vibration Testing

Contract No.: DE-AC04-76DP03533

Principal Investigator: James H. Sexton

Contract Monitor/Project Manager: John C. Balcerak

Objectives:

The objective of vibration testing is to identify potential sources of failures on an assembled system and on components, such as tower and blades. Life expectancy predictions of components in a cyclic load environment are also produced from the test data.

Program Status:

A number of components and complete systems have undergone vibration tests, and continue as a routine test program.

Progress FY 1980:

Structural frequency response testing (vibration testing) is designed to define modal parameters and response characteristics of a SWECS, its subassemblies, and critical components in a controlled optimum environment. Defining modal parameters is often the key to solutions for many structural and dynamics problems including excessive vibration fatigue and noise and is essential in predicting system performance and dynamic response.

Vibration testing is accomplished by exciting a structure (impact, sine sweeps, and random sweeps) and collecting frequency response data. Once these data are obtained, they are processed to obtain the natural frequencies, damping factors, and characteristic mode shapes for predominant modes of vibration.

During FY 1980, the WSTC Vibration Facility purchased eight electrodynamic shakers ranging in weight from 1-1/2 lbs to 100 lbs. These shakers now supplement the portable hammer excitation system which was previously used. In addition, a motorized van for housing and moving vibration test equipment was received during FY 1980. This van now gives the WSTC the option of applying modal analysis to linear and nonlinear wind systems at fixed or remote locations.

Testing of 13 SWECS and/or their support structures was completed during FY 1980. Data generated by these tests were distributed to the appropriate SWECS manufacturer. An example of WSTC-produced vibration data is shown in Figures 8 and 9.

FIRST MODE BENDING
15.3 HZ

WIND SYSTEMS TEST CENTER
VIBRATION TEST FACILITY

Figure 8

Vibration Data: A

Figure 9

Autospectrum Vibration Data: B

Vibration Testing (Continued)

Expected Progress FY 1981:

Twelve machines are scheduled for the vibration test program in FY 1981.

Reports and Publications:

Second Interim Report. Rocky Flats Small Wind Systems Test Center Activities, July 1979. Volume II, Controlled Velocity, Vibration, and Dynamometer Testing of Small Wind Energy Conversion Systems.
RFP-3004-1.

SWECS Electrical Systems Testing

Contract No.: DE-AC04-76DP03533

Principal Investigator: George P. Minges

Contract Monitor/Project Manager: John C. Balcerak

Objectives:

The objective of electrical systems testing is two-fold. First, to document the system and supply the exact load, as specified by the manufacturer, similar to that found in an actual user installation. Such specific loads have not as yet been specified by the manufacturers in the detail required. Second, to provide calibrated instrumentation to obtain operating parameter measurements useful for WSTC engineers in documentation of overall testing.

Program Status:

Electrical performance and operational safety checkout testing of 16 commercially available machines, 9 contractor prototype machines, and 1 commercial prototype machine have been completed.

Progress FY 1980:

Electrical performance and operational safety checkout tests were completed on all contractor prototype and commercial SWECS installed at the Wind Systems Test Center during FY 1980, and tests were completed on one Gemini and one PDI inverter.

Expected Progress FY 1981:

Electrical performance and operational safety checkout tests will continue in support of the atmospheric test program of commercially available, commercial prototype, and contractor prototype machines. Specific electrical problems associated with in-rush, flicker, interaction, ripple, etc., will also be addressed. The first reports on inverter test results will be completed.

Grid Intertie Testing

Contract No: DE-AC04-76DP03533

Principal Investigator: Larry D. States

Contract Monitor/Project Manager: John C. Balcerak

Objectives:

The grid intertie project will study SWECS characteristics and problems relating to system electrical interties from small electrical islands to infinite busses of utility companies. Grid intertie testing will provide answers to the current concerns ranging from safety and reliability to power quality and quantity.

Program Status:

The majority of test planning, hardware, and instrumentation acquisition was completed in anticipation of testing effort in FY 1981.

Progress 1980:

A significantly higher level of activity in grid intertie testing occurred during FY 1980 than in FY 1979. Nine SWECS are presently intertied to the local utility with a combined capacity of 200 kVA. The WSTC is now approaching significant co-generation status with the Public Service Company of Colorado (PSCo). Close liaison with PSCo has been maintained throughout this process. Testing of 4 and 8 kW Gemini Synchronous (line-commutated) Inverters as single and multiple (using a mini-grid) units of penetration to the PSCo were completed in FY 1980. Formal reports containing data from these tests are being prepared.

Expected Progress FY 1981:

Effort under this project will include inverter testing, island testing, spectrum analysis, interaction tests, machine analysis, self-excitation, characterization of load flow and site parameters, radio frequency interference/television interference, and continuation of effort on standards development. Tests will be performed on the increasingly popular induction motor for potential application in small electrical islands and by utility companies.

Development of Low Reynolds Number Airfoil Data Catalog

Subcontract No.: PFY-12781-W

Subcontractor Name and Address:

Texas A&M Research Foundation
Texas A&M University
Colletge Station, TX 77843

Principal Investigator: Stan J. Miley

Contract Monitor/Project Manager: D. Chris Shepherd/Roger L. Moment

Objectives:

The objective is to develop a low Reynolds Number (less than 3 million) airfoil data catalog which is applicable to SWECS performance analyses and design.

Program Status:

The contract, awarded in February 1980 and scheduled to be completed in one year, has been extended three months to provide additional time to analyze the data acquired and to prepare the illustrations necessary for the catalog.

Progress FY 1980:

Work began with a first-level literature survey of turbulent flow airfoil data available from the Texas A&M University Library. This literature survey extended from the present back to 1910 and encompassed references from the National Advisory Committee for Aeronautics (NACA), International Aerospace Abstracts (IAA), British Aeronautical Research Committee, dissertations, abstracts, and various U.S. Government R&D reports. Copies of all pertinent references were then obtained through interlibrary loan, National Technical Information Service, Technical Information Center, etc. The references were screened and new reports were identified from the bibliographies.

A subsequent second level literature survey was then initiated. This survey included the newly identified reports and foreign sources and trips to the NASA Langley Research Center and the Massachusetts Institute of Technology library. The NASA discussions were held with airfoil research personnel concerning availability of current U.S. data and European data.

Later the task was increased to include modern high-lift laminar flow airfoils based on recommendations from Professor U. Hutter. Laminar flow airfoils were not initially included in the literature search since those developed prior to 1955 depended on upper surface,

Development of Low Reynolds Number Airfoil Data Catalog (Continued)

Progress FY 1980: (Continued)

leading-edge laminar flow which is sensitive to surface erosion. However, recently developed laminar flow airfoils possess high degrees of aft camber to generate additional lift and are not believed to be as sensitive to leading-edge erosion.

The two-level literature search has resulted in over 200 references. To insure the catalog includes the most promising airfoils, merit criteria for selection have been established. These criteria include the airfoil lift-drag ratio, stall angle, angle-of-attack range, Reynolds Number range, and roughness effects. Chosen airfoils must be tolerant of a moderate amount of leading-edge erosion without adversely affecting their performance.

The format of the airfoil data catalog was established and agreed to by Rocky Flats personnel. Airfoil data, such as lift coefficient, drag coefficient, lift-drag ratio, and moment coefficient will be presented in both graphical and tabular form. Discussion of the validity of the data and other pertinent information will be presented. The data will be compiled into the catalog according to thickness and camber families.

Expected Progress FY 1981:

Data reduction and analysis will be completed and the catalog published.

Synthesis of Tower Dynamics

Contract No.: DE-AC04-76DP03533

Principal Investigators: Charles P. Butterfield
Alan D. Wright
James H. Sexton

Contract Monitor/Project Manager: Roger L. Moment

Objectives:

The objective is to identify structural dynamic analyses appropriate for modeling wind turbine towers and to verify their accuracy by comparison with test data.

Program Status:

The project began in FY 1979 and is scheduled for completion in FY 1981.

Progress FY 1980:

Five different tower dynamics analysis methods and computer codes were evaluated and compared with test data obtained at Rocky Flats. Towers tested included a Rohn 25G double-guyed truss tower, a Rohn 45 GSR double-guyed truss tower, the Grumman 8 kW guyed steel pole tower, and a free-standing Rohn SSV truss tower. Comparing the model predictions with actual test data for guyed towers has shown that the guy wires play an important role in tower dynamics. Using a guyed Rohn 45 GSR tower, it was found that if the guy tension was low, but not to the point of sagging due to gravity, the tower fundamental bending frequency was substantially less than that predicted by linear dynamics. However, if the guy tension is high enough that its fundamental frequency is 30 percent greater than that of the tower, the system's frequency will be within 90 percent of that predicted by a linear structural model.

An analysis was also made of the effects of guy wire attachment level and stiffness on the tower's first fundamental frequency. Figure 10 shows these effects for a single guyed tower with uniform mass and stiffness distributions. The horizontal axis shows the guy level attachment height as a percent of the tower height. The vertical axis shows a dimensionless fundamental frequency parameter (W) which is dependent upon the first natural frequency of the tower, its height, and the stiffness and mass distribution of the tower at its base. The figure shows the effects of changes in guy stiffness, kilocycles (Kc), and guy attachment level on the first mode frequencies. Note

Figure 10

EFFECT OF GUY WIRE STIFFNESS (K_c) AND LOCATION ON TOWER FREQUENCY

Synthesis of Tower Dynamics (Continued)

Progress FY 1980: (Continued)

that the frequencies increase the most with an increase in guy stiffness for attachment levels of 75 to 95 percent of the tower height. For a given guy stiffness, the frequencies rise up to a certain peak, and then actually decrease with a further increase in attachment level.

Vibration tests of a double-guyed Rohn 45 GSR tower were also made in FY 1980 with different tower-top weights. It was found, as expected, that the first bending mode frequency becomes lower with additional tower-top weight, while the second bending mode and first torsional mode were relatively insensitive to changes in weight. Figure 11 shows the first and second tower bending modes, the first torsional mode, and the guy frequencies for the Rohn 45 GSR tower. These results were obtained using an impact hammer to excite the tower.

In the case of free-standing towers, it has been found that a simple hand calculator analysis technique, as well as the MIT Rayleigh program, can be used to determine the first tower bending mode within ± 5 percent. To find the second mode for free-standing towers, more complicated analyses must be used. The MIT program MITGUY, the Thresher TI-59 program, and the structural code SAPIV have all been found to be suitable for guyed and free-standing towers.

Expected Progress FY 1981:

Topical reports on the dynamics of selected towers will be prepared and a final report describing the selection and use of various structural dynamic computer codes will be published.

Reports and Publications:

Effects of Guy Wires on SWECS Tower Dynamics, July, 1970, C. P. Butterfield, K. R. Pykkonen, J. H. Sexton, 12 pp., TM-TD/81-1.

Figure 11
EFFECT OF TOWER-TOP WEIGHT ON TOWER FREQUENCIES
(ROHN 45 GSR DOUBLE GUYED TOWER)

Study of Dynamic Stall as it Affects SWECS Design

Subcontract No.: PF-02535

Subcontractor Name and Address:

Aerospace Systems, Inc. (ASI)
121 Middlesex Turnpike
Burlington, MA 01803

Principal Investigator: Richard Noll

Contract Monitors/Project Manager: Harold H. Nelson/Roger L. Moment

Objectives:

The objective is to provide the small wind system designer with an analytical method to determine the influence of dynamic stall on wind turbine performance and blade loading.

Program Status:

The contract was awarded in January 1980 and was scheduled for completion in March 1981. Due to unforeseen complexity in formulation of the dynamic stall theory to include rotor aeroelastic modes, a two month no-cost schedule delay was anticipated.

Progress FY 1980:

A literature search was conducted to identify dynamic stall effects and flow conditions relevant to dynamic stall in relation to helicopter and wind turbine rotor airfoils. Most of the literature surveyed pertains to dynamic stall in relation to helicopter rotor airfoils. However, a limited amount of literature has appeared which recognizes that dynamic stall can occur in wind systems rotors, particularly vertical-axis rotors. Evaluation of the literature showed that theoretical methods are not used in practical prediction of dynamic stall effects.

Five semi-empirical methods have been developed based on experimental use in the helicopter industry. These methods are used for estimating the forces and moments on airfoils undergoing an oscillatory angle-of-attack change. A combination of the Massachusetts Institute of Technology (MIT) method and another method developed by Boeing-Vertol for determining stall angle, was chosen for analyzing the effects of dynamic stall on SWECS. The new method developed for use on SWECS was found to be superior for predicting an airfoil's force and moment coefficients during oscillatory motion. Using these techniques, dynamic stall theory has been developed into a computer program,

Study of Dynamic Stall as it Affects SWECS Design (Continued)

Progress FY 1980: (Continued)

AERO4, for calculating vertical-axis wind turbine (VAWT) aerodynamic loads with dynamic stall effects.

The AERO4 program has been combined with a VAWT dynamic response program. The new program, DYNRES, is a rigid body dynamic response analysis. A companion program to AERO4, called "STALL" has been developed for calculating VAWT aerodynamic performance with dynamic stall effects. According to the original work statement, the program under report was also to include aeroelastic effects. However, formulation of these effects in the program added unforeseen complexity to both the computer program and its checkout. Consequently, aeroelastic effects are being deleted from the computer program to facilitate the contract schedule and to preclude a cost overrun. The deletion is not expected to significantly alter the scope of the contract, as the aeroelastic mathematical models will be included in the final report. The aeroelastic equations for the horizontal-axis wind turbine (HAWT) have been formulated.

Expected Progress FY 1981:

Checkout of the VAWT program will continue with only the rigid body effects. Also, only the rigid body portion of the HAWT equations will be programmed. The HAWT dynamic response program will be added to DYNRES as a subroutine that permits DYNRES to be used for VAWT or HAWT analysis.

Dynamic stall effects will be assessed to determine their impact on SWECS response. Results of this study, with supporting analyses, will be included in the final report to be published in FY 1981.

Analysis of SWECS Yaw Control

Subcontract No.: PF-01920-T

Subcontractor Name and Address:

Science Applications, Inc. (SAI)
Alternate Energy Systems Division
505 Marquette NW, Suite 1200
Albuquerque, NM 87102

Principal Investigator:

Jerry M. Alcone

Contract Monitors/Project Manager: Harold H. Nelson/Roger L. Moment

Objectives:

The purpose is to develop analysis procedures that will help SWECS designers select and design reliable and cost-effective yaw control subsystems.

Program Status:

Awarded in October 1979 and scheduled to be completed in October 1980, the contract was extended to provide additional detailed blade-load analysis information of significant value to the SWECS designer and will be completed in February 1981.

Progress FY 1980:

Initial effort of the Yaw Control Study was an in-depth literature and patent survey to identify yaw control concepts (YCC) and their related design procedures. From this survey, 37 horizontal-axis wind turbine (HAWT) configurations and 6 YCC were identified. At present, the most popular SWECS yaw control concepts are the free yaw, downwind, and the upwind with tail vane. A collection of abstracts and report summaries from the survey was published in August 1980 for limited distribution as educational material for the SWECS community.

Due to the large number of possible SWECS-YCC combinations, the design methodology and selection procedures were generalized to address as large a portion of the design community as possible. The combinations were divided into four generic groups, identified below, selected to represent the range of analysis requirements and techniques required of a general purpose design methodology.

Analysis of SWECS Yaw Control (Continued)

Progress FY 1980: (Continued)

<u>Yaw Control</u>	<u>Hub</u>	<u>Rotor</u>	<u>Orientation</u>
tailvane	rigid	3 blade	upwind
free/damp	rigid	2 blade	downwind
free/damp	flapping	3 blade	downwind
free/damp	teetering	2 blade	downwind

Criteria for the selected grouping were based on results of the literature survey, as well as concerns of the analysis team, such as analysis requirements, aerodynamic characteristics, reliability, and basic operating principles.

Overall reliability of each selected group was assessed and a detailed dynamic analysis was performed for each selected group. The analysis included general equations-of-motion from which more specific equations for a particular machine configuration can be derived. These equations take into account tower, nacelle, hub, blade hinge, tail vane, and blade dynamics. From the specific equations for a particular configuration, various design criteria can be derived using the control dynamics and stability analysis approach. Parameters such as machine center-of-gravity, location, rotor configuration and size, nacelle size, etc., can be selected by a designer from such equations, once he specifies the dynamic response and steady state values needed for a wind turbine.

Based on the reliability assessment and the dynamic analyses, selection procedures and simplified analyses were developed for determining yaw subsystem interactions with the entire SWECS. These simplified procedures have been designed for inclusion in a handbook.

Expected Progress FY 1981:

Simple analytical relationships will be provided for the estimation of the structural load and motion characteristics, of primary interest to SWECS designers, in the presence of simple blade motion. These characteristics include peak amplification factors for blade root load and motion responses to step changes in aeroforces and moments, and similarly for step changes in yaw rate and rotor spin rate.

Also the existing equations-of-motion developed for this study will be used to establish simplified design aids which incorporate simplified analytical descriptions of the basic aerodynamic characteristics of SWECS blades.

Analysis of SWECS Yaw Control (Continued)

Progress FY 1980: (Continued)

A final report will be written to detail the results and supporting analyses of the study.

Reports and Publications:

J. Alcone et al., Yaw Control Abstracts, Science Applications, Inc., 483 pp.

SWECS Rotor Performance Model Comparison Study

Subcontract Nos.:

PFN-13318-W (OSU)

PFN-13470-W (AI)

PFN-13317-W (ASI)

PFN-13570-W (UTRC)

Subcontractor Names and Addresses:

Oregon State University (OSU)
Dept. of Mechanical Engineering
Corvallis, OR 97331

Aerospace Systems, Inc. (ASI)
121 Middlesex Turnpike
Burlington, MA 01801

Aerovironment Inc. (AI)
145 Vista Avenue
Pasadena, CA 91107

United Technologies Research
Center (UTRC)
Silver Lane
East Hartford, CT 06108

Principal Investigators:

R. E. Wilson (OSU)
Robert Radkey (AI)

Richard Noll (ASI)
Jack Landgrebe (UTRC)

Contract Monitor/Project Manager: Harold H. Nelson/Roger L. Moment

Objectives:

The objective is to determine the accuracies and limitations of a variety of different rotor performance models and to provide the SWECS designer with unbiased comparisons among the models.

Program Status:

Oregon State University (OSU), Aerospace Systems, Inc. (ASI), and Aerovironment Inc. (AI) began in January 1980 and United Technologies Research Center (UTRC) was awarded in April 1980, with scheduled completion in December 1980. Due to difficulties in acquiring rotor performance test data of the three SWECS used in this project, a decision was made to use the controlled velocity test (CVT) method in lieu of the atmospheric tests. With this time-saving work-around, completion of the correlation studies was scheduled for May 1981.

Progress FY 1980:

Four subcontractors, OSU, ASI, AI, and UTRC were chosen to provide rotor performance predictions and correlation with actual test data for two specific horizontal-axis wind turbines. The ASI subcontractor was also chosen to conduct this comparison for an articulated vertical-axis wind turbine.

SWECS Rotor Performance Model Comparison Study (Continued)

Progress FY 1980: (Continued)

The first phase of the contracting efforts originated with Rocky Flats providing the subcontractors with geometric data for the machines under consideration, along with the desired operating conditions. Using this information, the subcontractors calculated the performance of the respective machines utilizing in-house performance prediction analyses. Upon completion of this task, the subcontractors submitted prediction reports to Rocky Flats for evaluation. All reports fulfilled the requirements and were found acceptable. Predicted performance developed in the various reports for a given machine was not in agreement. These discrepancies will be addressed upon completion of the correlation between predicted performance and actual test data.

The second phase of the subcontractor activities involves a comparative analysis between subcontractor-predicted performance and Rocky Flats furnished test data for each machine. Dynamometer tests, which define the generator and transmission efficiencies, were performed on the various machines at Rocky Flats. Due to the extended problems in obtaining atmospheric test data on the machines, the decision was made to expedite the program by conducting CVT at the Department of Transportation's (DOT) rail test center near Pueblo, Colorado. Testing of one horizontal-axis machine was completed.

Expected Progress FY 1981:

The remaining horizontal-axis and vertical-axis machines will undergo CVT at Pueblo. Data packages, which consist of the dynamometer data and performance data obtained by CVT, will be completed and furnished to the four subcontractors for their correlation studies.

The four subcontractors are expected to complete their rotor-performance model comparison studies and submit final correlation reports to Rocky Flats in May 1981.

Rotor Wake Measurements

Contract No.: DE-AC04-76DP03533

Principal Investigators: A. Craig Hansen

Contract Monitor/Project Manager: Roger L. Moment

Objectives:

The objective of this project is to quantitatively measure the nature and extent of the wake around a horizontal-axis SWECS and to provide data necessary to validate rotor wake models.

Program Status:

The project began in FY 1979 and is scheduled for completion in FY 1981.

Progress FY 1980:

The rotor wake measurement experiment was essentially completed. The experiment was designed, test fixtures were fabricated, data systems installed, and actual measurements taken. Preliminary data analyses were also completed, although final data analysis and reporting will not be completed until FY 1981.

Three component wind velocity measurements were made in the wake of an Aero Power SL1000 SWECS using two fast-response ultrasonic anemometers. Lateral profiles of the three mean and fluctuating components of wind velocity were obtained at downwind stations ranging from 2 to 15 rotor diameters ($D = 3.05$ m) behind the rotor. Most measurements were made at a constant free-stream wind speed (V_{ref}) of 9 m/s (20 mph) where the SWECS system power coefficient was maximum. One additional set of measurements determined the dependence of the wake strength upon the free-stream wind speed. In addition to actual wake measurements, calibration runs were made at regular intervals with the SWECS not operating in order to verify the uniformity of the flow field and stability of the anemometer measurements.

Early results of the project have been reported in a technical memorandum to be published in FY 1981. Detailed results will also be presented in a final report in FY 1981. A few key results of the experiments are presented in Figures 12, 13, and 14. Figure 12 shows the lateral profile of the wake at various distances (X) downstream from the rotor plane. As seen in the accompanying Figure 13, the mean velocity wake at centerline to the rotor (V_c) was found to still be detectable 14 diameters from the rotor. Figure 14 shows the dependence of the wake strength and SWECS power coefficient upon the free-stream wind speed. As shown, the normalized wake deficit, defined as $\Delta V/V_{ref}$, where $\Delta V = V_c - V_{ref}$, is highest at lower free-stream

Figure 12

LATERAL WAKE PROFILES AT VARIOUS DOWNSTREAM LOCATIONS (DRAWN TO SCALE)

Figure 13

NORMALIZED CENTERLINE WIND SPEED AS A FUNCTION OF DOWNSTREAM DISTANCE

Figure 14

NORMALIZED VELOCITY DEFICIT ON WAKE CENTERLINE AND SYSTEM POWER
COEFFICIENT AT DIFFERENT FREESTREAM WIND SPEEDS

Rotor Wake Measurements (Continued)

Progress FY 1980: (Continued)

wind speeds. The curves, combined with the wind rose of a given wind farm site, provide necessary input to the optimization of rotor spacing in a wind farm. However, the reader is cautioned against using them alone in determining rotor spacing as the results would be far too conservative. Economic, wind variability, and other site-specific characteristics must be included when making decisions on spacing wind turbines at a specific location.

Expected Progress FY 1981:

A technical memorandum and the final report will be published in FY 1981. These will describe the experimental methods used and document the test results in a format useful to SWECS researchers and designers.

SWECS Rotor Capabilities to Drive Loads

Subcontract No.: PF-98655-N

Subcontractor Name and Address:

The New Alchemy Institute
P.O. Box 47
Woods Hole, MA 02543

Principal Investigator: J. B. Seale

Contract Monitors/Project Manager:

David L. Fergason and A. F. Sferrazza/Roger L. Moment

Objectives:

The objective is to develop a low-cost methodology that SWECS designers can use to optimally match rotor output characteristics with a variety of load-torque requirements.

Program Status:

The contract awarded in August 1979 was originally scheduled for completion in July 1980. The revised completion date is July 1981.

Progress FY 1980:

The contracted effort was divided into two phases. Phase I was completed in FY 1980, and Phase II was partially completed in FY 1980.

In Phase I, the subcontractor successfully developed a mathematical model employing nondimensional variables for predicting and optimizing the energy output for a given system design and wind site. The model uses either a Weibull or Rayleigh distribution to represent the wind regime. The effect of the wind turbine generator's governing schedule is accounted for. Sample calculations using a matrix of seven rotor types and five load types were performed. Five of the seven rotors examined were the horizontal-axis type with varying solidity and tip speed ratio; the other two studied were the vertical-axis Savonius and Darrieus types. The five load types studied were: (1) utility interconnected induction generators, (2) synchronous and nonsynchronous alternators, (3) hydrodynamic friction heaters, (4) centrifugal water pumps, and (5) positive displacement water pumps. Empirical data from a literature survey of wind distributions, load type, and rotor characteristics were collected and used to validate the model developed. A draft report entitled "Optimum Matching of Wind Turbines, Shaft Power Conversion Devices, and Wind Regimes" was completed. Using the above model, a wind system designer

SWECS Rotor Capabilities to Drive Loads (Continued)

Progress FY 1980: (Continued)

is able to optimize the rotor-load gear ratio and maximum power governing schedule for a given rotor configuration, load type, and wind regime.

As required in Phase II, the subcontractor completed writing and testing a computer program, called LDMTCH, for the computer system used at the subcontractor's facility.

Expected Progress FY 1981:

The final report will be reviewed and edited. The computer program will be modified to be compatible with a CDC main-frame computer.

Feasibility of Using Wind Power for Space Heating

Subcontract No.: PF-67025-F

Subcontractor Name and Address:

Department of Mechanical Engineering
University of Massachusetts
Amherst, MA 01003

Principal Investigator: Duane E. Cromack

Contract Monitor/Project Manager: D. Chris Shepherd/Roger L. Moment

Objectives:

The objective is to conclude a series of experimental tests and analytical studies investigating the feasibility of using small wind turbine generators for space heating.

Program Status:

The work performed has been concluded and the contract was closed out in September 1980.

Progress FY 1980:

Six technical reports were submitted by the University of Massachusetts in FY 1980 for review and possible publication. Topics included: design procedures for wind-powered heating systems; a technical and economic analysis of using multiple wind turbine generators in three different applications; design and evaluation of a kilowatt-hour meter; analysis of the wind field around a horizontal-axis WTG; wind turbine tower-wake interference; analysis of using hydraulic energy converters and wind turbines for heating purposes; and a simplified design procedure for wind-powered heating systems. Several of these reports were unsuitable for publication without significant rewriting and additional cost. These reports will be submitted to the DOE-TIC with a preface of statements which addressed the concerns of the Peer Review Committee. Review and editing of the remaining reports continued through FY 1980.

Three other reports (listed below) were accepted, printed, and published in FY 1980.

Expected Progress FY 1981:

No further contract work has been planned for FY 1981. The reports which are technically acceptable and do not require significant editing or rewriting will be printed and published.

Feasibility of Using Wind Power for Space Heating (Continued)

Reports and Publications:

F. S. Stoddard, Structural Dynamic, Stability and Control of High Aspect Ratio Wind Turbines, December, 1978, University of Massachusetts, RFP-3027.

D. E. Cromack, Investigation of the Feasibility of Using Wind Power for Space Heating in Colder Climates, Annual Report for the Period Ending June 30, 1979, RFP-3060.

P. H. Sarkesian and J. G. McGowan, A Preliminary Investigation of Three Advanced Wind Furnace Systems for Residential and Farm Applications, Volumes I and II, April, 1979, RFP-3059-1/2.

Technology Assessment

Principal Investigator: A. Craig Hansen

Contract Monitor/Project Manager: A. Craig Hansen

Objectives:

The objective is to assess the current SWECS technology, suggest advances in the state of the technology, and evaluate potential benefits and costs of such advances.

Program Status:

As an ongoing in-house project, the first assessment was completed in FY 1980. Subsequent assessments will be performed each year.

Progress FY 1980:

A report was published on results of the first assessment. Excerpts from the Executive Summary of that report are reproduced in the pages that follow.

The methodology used was to: (1) define the state-of-the-art with the aid of a series of figures-of-merit (i.e., cost of energy, dollars per pound, kilowatt hours per year per pound, and kilowatt hours per year per rotor area (square meters)); (2) project achievable, very near-term improvements; (3) project further near term improvements (3-5 years) which could be made; (4) define hypothetical advanced systems incorporating these improvements; (5) define figures-of-merit (FOM) for these hypothetical systems; and (6) define Supporting Research and Technology projects which would be required to develop these systems.

For purposes of assessing the current status of SWECS, six commercially available systems (CA) and seven DOE-funded first generation prototype systems (PT-1) were used. Complete performance data for these systems are not available, since the CA units are recently developed systems (and have not been sufficiently tested at Rocky Flats. The DOE prototypes have only been recently fabricated. In the absence of data, manufacturer estimates were used. These estimates were subjected to detailed analysis and conservatively adjusted when the analysis required such a change in order to produce the most accurate FOM's possible.

Near-term improvements have been projected by improving DOE prototypes to create second generation units (PT-2). The modifications used were proposed by the systems subcontractors or indicated by Rocky Flats analysis. Improvements which could be realized later in 1980 are presented in a series of Advanced Concepts (AC) for three size ranges

Technology Assessment (Continued)

Progress FY 1980: (Continued)

(3 to 6, 6 to 12, and 12 to 25 meters) with significant potential in remote dc, utility interconnection, and direct heating applications.

Several system configurations are excluded from various stages of the analysis. All Advanced Concepts are horizontal-axis systems. Several "cyclogiro" concepts were explored, but their figures-of-merit were poor. Darrieus systems were omitted from all phases of this assessment due to Rocky Flats' current inexperience with these systems.

SWECS State-of-the-Art

Figures-of-merit for commercially available, PT-1, and PT-2 units are shown in Figures 15, 16, 17, and 18. While specific modifications were not proposed for commercially available units, a number of strategies for improving their FOM's were identified. These include improved rotor efficiency (increased annual energy output), more reliable and material-efficient transmissions and generators, and reduced installation and maintenance costs.

The PT-1 units have FOM's which are generally better than commercially available units in the 3 to 6 meter-size range and have figures comparable to those for 6 to 12 meter and 12 to 25 meter commercially available systems. The prototype FOM's represent figures for machines developed to meet design criteria specifications for severe environments and high reliability. These specifications are more stringent than those to which the commercially available units were designed and this should be taken into account in making comparisons.

Improved (PT-2) prototypes (with modifications to improve performance, decrease weight, and reduce fabrication costs) have consistently better FOM's than the commercially available and PT-1 units.

Four Advanced Concept systems in 3 to 6, 6 to 12, and 12 to 25 meter-size ranges have dramatically better FOM's than the other units evaluated. These systems are hypothetical designs which incorporated passive system controls; dynamically "soft" components; custom-designed gearboxes, generators, housings, and towers; and features which allow ease of maintenance and reduction of maintenance requirements.

SRT Requirements

Supporting Research and Technology (SRT) projects required to develop AC units would include systems integration studies to prioritize development work; analysis and development of the "delta-three" hinged rotor and other concepts to reduce fabrication costs and increase

Figure 15
SWECS Cost of Energy (¢/kWh)

kWh/Yr/Lb

Figure 16

SWECS Performance vs System Weight (kWh/yr/lb)

Figure 17
System Efficiency

* - Extremely high figures indicate manufacturer's data are unreliable.

Figure 18
 SWECS Cost per Pound (\$/lb)

Technology Assessment (Continued)

Progress FY 1980: (Continued)

performance; work on new integral transmission and gearbox sub-assemblies; development and testing of appropriate field-modulated induction generators and heat churn power converters, and development of aesthetic, lightweight, freestanding "soft" towers designed to reduce installation costs and be compatible with "soft" rotor and drive systems.

Conclusions

The study concluded that significant cost of energy improvements can be made in SWECS of all size ranges. These improvements can be realized primarily by simplified controls, increases in performance (annual energy output), and the development of components specifically designed for SWECS (through increased reliability, longer system life, and lower hardware cost).

Projected production schedules for the units in this study using a doubling of production rates every 3 to 5 years (from an initial run of 1,000 units) and a 95 percent learning curve, indicated the achievable energy costs for the year 1990 listed in Table III.

Expected Progress FY 1981:

The second assessment will be performed and a draft report will be completed. The results of the assessment will provide inputs to planning of future projects.

Reports and Publications:

Bollmeier, W. S., et al., Small Wind Systems Technology Assessment: State of the Art and Near Term Goals, February, 1980, RFP-3136.

TABLE III
Achievable Energy Costs by 1990

SIZE RANGE	1990 COST OF ENERGY* (1980 Dollars)			
	COM.AVAIL.	PT-1	PT-2	AC
3-6 meter	10.8	9.1	8.5	5.8
6-12 meter (electrical)	8.6	5.1	4.1	3.3
6-12 meter (mechanical)	---	---	---	2.2
12-25 meter	none	2.8	2.2	1.8

* Calculated with Fixed Charge Rate Formula.

**THIS PAGE
WAS INTENTIONALLY
LEFT BLANK**

ENGINEERING DEVELOPMENT

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

High Reliability 1-2 kW Development

Subcontract Nos.:

PF-64410-F (EC)
PF-71777-F (ASI)

PF-71768-F (NWPC)

Subcontractor Names and Addresses:

Enertech Corporation (EC)
P.O. Box 420
Norwich, VT 05055

North Wind Power Company (NWPC)
P.O. Box 315
Warren, VT 05674

Aerospace Systems, Inc. (ASI)
121 Middlesex Turnpike
Burlington, MA 01803

Principal Investigators:

William Drake (EC)
John Zvara (ASI)

Don Mayer (NWPC)

Contract Monitor/Project Manager: Warren S. Bollmeier/Roger L. Moment

Objectives:

The objective is to develop a technology base for the design, fabrication, and production of high reliability wind systems in the 1 to 2 kW size for rural and remote applications; to provide fabrication cost data in sufficient detail to determine the economic viability of systems in this size; and to fabricate and deliver three units of each design for test evaluation.

Program Status:

This project was initiated in FY 1978 with the award of three contracts. The design phase on all three was completed during FY 1979 and prototype units were fabricated and underwent developmental testing at the contractor facilities. The North Wind prototype unit was selected for the New England Wind Project (page 141).

Progress FY 1980:

1. Enertech

The first Enertech prototype unit was delivered to Rocky Flats in October 1979. In the blade and system vibration tests conducted through November, particular attention and additional effort was required to balance the rotor hub and to calibrate strain gages on the tension/torsion bars for measurement of blade pitch.

High Reliability 1-2 kW Development (Continued)

Progress FY 1980: (Continued)

The unit was installed on its tower on December 5, 1979. During initial tests in high wind conditions, the lightning rod failed and separated from the unit. Since system vibration interactions were believed to be the cause, additional vibration analyses were conducted. Following these studies, Enertech recommended that a second set of tower-guy cables be installed. The modification was made and atmospheric testing continued in February 1980.

During March and April, testing of the first unit continued and additional system problems emerged. The unit appeared to be sluggish, needing sustained winds of 9 to 10 m/s (20 to 22 mph) or more to start up. Several preset blade pitch angles were tried in an effort to improve performance, but these attempts did not result in recognizable differences in the startup characteristics. When the winds were high enough to operate the rotor, the unit was monitored closely because of continued system interactions. The tower guy-wire modification apparently had not resolved the rotor/tower interaction problems.

Because of the sluggish startup and the tower vibrations, the unit did not accumulate significant operating time during the wind season. When the system did operate the power output was low, but there was insufficient data to pin down specific reasons for poor performance. A letter was sent by Rocky Flats to Enertech, requesting recommendations for the resolution of these problems, and a meeting was held to discuss the problems and redesign options.

A decision was made to pursue improvements in the startup characteristics through contractual arrangements in FY 1981. Solutions to the tower/machine interaction problem were unresolved, but will be addressed in FY 1981 through additional efforts at Rocky Flats.

The second and third units were delivered in January 1980. During transport at Rocky Flats the second unit was damaged and had to be shipped back to Enertech for repair.

2. North Wind

Early in FY 1980, blade and tower vibration tests indicated possible system interaction between the blades and tower. Both North Wind and Rocky Flats personnel investigated the problem and a decision was made to begin atmospheric testing and to monitor system interactions closely. Concurrently, North Wind began a redesign of the rotor. The first unit was installed at Rocky Flats in November 1979. During the initial tests, several

High Reliability 1-2 kW Development (Continued)

Progress FY 1980: (Continued)

problems were encountered. The positive ground of the electrical system was incompatible with the negative ground of the Rocky Flats data acquisition system, and was modified to negative ground.

During a maintenance operation in which the rotor was tilted back for shutdown by actuating the pullout cable, one of the blades impacted the tail as the rotor tilted back beyond 90°. An interim modification was made to prevent the rotor from tilting more than 90°. The unit continued under test but was noisy aerodynamically. The alternator required above 200 revolutions per minute to become excited. The spring of the Variable Axis Rotor Control System (VARCS) appeared to stick in certain orientations, hampering smooth operation in the tilt-back mode. Each of these problems contributed to the generally low power output observed during the initial test period.

In January, test center personnel discovered that the rotor shaft had been bent. Testing was discontinued and an investigation begun. Independent analyses performed at Rocky Flats and North Wind concluded that a static load was the most likely cause for the bent shaft and that redesign was required for a larger diameter shaft using a stronger material.

A second unit was then shipped to Rocky Flats to expedite testing of the redesigned rotor, but with the same rotor shaft design. To minimize the risk of bending the rotor shaft, extreme caution in handling was exercised. At North Wind expense the shaft was redesigned and tests were conducted on the third unit in Vermont to verify design changes to the rotor, alternator, and VARCS.

Installed at Rocky Flats during April 1980, the second unit operated much smoother than the first; however, it appeared to have similar problems with self-excitation of the alternator and the binding VARCS spring. While the unit was under test, North Wind completed and recommended design changes for the rotor shaft, VARCS, and alternator. These changes were then incorporated into the production units. A retrofit was considered for each of the three prototype units. To expediate the changes, a decision was made to exchange the three prototype units for three of the North Wind production units, hereafter referred to as Improved High Reliability (HR) units.

The improved configuration was selected for inclusion in the New England Wind Project (NEWP). Technology Development worked closely with the Field Projects group at Rocky Flats to define quality control requirements and test procedures to verify that

High Reliability 1-2 kW Development (Continued)

Progress FY 1980: (Continued)

all of the initial concerns had been answered. The first Improved HR unit was received in late August 1980 and at the end of the reporting period was in final preparation for controlled velocity testing (CVT) at the U.S. Department of Transportation's Rail Test Facility in Pueblo, Colorado.

3. ASI/PEC

In FY 1980, ASI continued developmental testing of the first prototype unit at Pinson Energy Corporation (PEC) facilities in Marstons Mills, Massachusetts. During FY 1979, the control system for the rotor had been redesigned, but the essential components for the automatic shutdown of the unit in high winds, i.e., the wing/vane assembly and "trip" mechanism, had not been tested. In October, preliminary tests to balance the rotor and to measure control loads were conducted on the unit on a spin test stand at the PEC facilities. In November, the prototype was installed on the test tower at the ASI/PEC test site at New Seabury, Massachusetts. Testing was hampered by the lack of winds during the normally windy month of November on Cape Cod. A decision was made to discontinue testing and the unit was shipped to Rocky Flats in December 1979.

Initial vibration tests were conducted on the blades and tower in preparation for installation of the unit. During this period, it was discovered that parts of the unit, notably the trip mechanism and tilt-cam assembly, had not been delivered. Subsequently, ASI forwarded a letter to Rocky Flats expressing concerns regarding the proper operation of the unit, since ASI tests had not verified safe operation into or out of the shutdown mode. Consequently, a decision was made to conduct CVT on the unit prior to atmospheric tests. The missing components were delivered and the unit was prepared for CVT, while dynamometer tests were conducted on the alternator. The CVT was conducted during July. The basic operation of the unit, including shutdown, was verified in these tests. During the course of these tests, however, several problems were encountered. Damage had occurred to the wing/V-Vane assembly, both during shipment to Pueblo and during tests. The assembly was repaired and modified during tests, but there was concern regarding the structural integrity and reliability of the wind/V-Vane assembly. The maximum electrical power output was significantly higher (2300 W) than was predicted (1300 W). However, the power measured at 9 m/s was lower (600 W, uncorrected to sea level) than predicted. ASI was asked to address these and several other minor problems. At the end of the reporting period, the question of possible redesigns to fix problems identified during the CVT was unresolved.

High Reliability 1-2 kW Development (Continued)

Progress FY 1980: (Continued)

Meanwhile, the remaining two prototype units were delivered to Rocky Flats.

Expected Progress FY 1981:

Development efforts will continue on all three contracts in FY 1981, both at Rocky Flats and at the contractor's facilities. An effort to improve the Enertech HR design will be considered. If approved, such modifications would be made to one of the existing Enertech units, and verification tests would be performed by Enertech. The improved unit would then be delivered to Rocky Flats for further test evaluation, including CVT. One of the improved North Wind HR units will also undergo further CVT at Pueblo, prior to reinstallation at Rocky Flats for long-term atmospheric testing. An improvement effort will also be considered on the ASI/PEC HR design. Atmospheric tests will be conducted at Rocky Flats on one of their units. The contractor design reports will be completed and the existing contracts will be closed out. Final Rocky Flats test reports will be written to complete the project.

Reports and Publications:

W. Drake et al., Development of a 2 Kilowatt High Reliability Wind Machine, Phase I, Design and Analysis, Volume I, Executive Summary and Volume II, Technical Report, Enertech Corporation, January 1980, RFP-3025-1/2.

4 kW Development

Subcontract Nos.:

PF-08501-C (NWPC)
PF-07420-C (SCI)
PF-08194-N (TI)

Subcontractor Name and Address:

North Wind Power Company (NWPC)
P.O. Box 315
Warren, VT 05674

Structural Composites Industries, Inc. (SCI)
6344 N. Irwindale Avenue
Azusa, CA 91702

Tumac Industries, Inc.
650 Ford Street
Colorado Springs, CO 80915

Principal Investigators:

Don Mayer (NWPC)
Oscar Weingart (SCI)
Gale Curtis (TI)

Contract Monitor/Project Manager: James E. Gerwitz/Roger L. Moment

Objectives:

The objectives are to: (1) develop a complete, detailed design of a 4 kW wind system capable of generating electrical energy at a cost competitive with conventional energy sources; (2) construct a prototype of this complete system and ship it to Rocky Flats for test and evaluation; and (3) provide drawings and specifications of the complete wind system in sufficient detail to allow a suitably equipped manufacturer to fabricate additional units.

Program Status:

The North Wind Power Company and Tumac Industries, whose contracts were awarded December 7, 1979, and Structural Composites Industries, Inc., whose contract was awarded on October 19, 1979, have completed all design and analytical efforts through the Critical Design Review. Delivery of the prototypes to Rocky Flats has been planned for January 1981 (TI) and late summer 1981 (NWPC and SCI).

4 kW Development (Continued)

Progress FY 1980:

1. North Wind Power Company (NWPC)

NWPC is designing a two-bladed, horizontal-axis, downwind rotor which uses laminated wooden blades attached to a teetering hub with delta-three hinge coupling. A slow-speed synchronous generator will be directly driven by the rotor. A guyed, 18.3-m (60-ft) wooden utility pole will be used as the support tower as illustrated in Figure 19. The NWPC has completed testing a one-half scale model (5-m diameter) of the 4 kW prototype. Bench testing was completed on the first of three full-scale experimental generators which will eventually lead to the best design for the prototype. The Preliminary and Critical Design Reviews were successfully completed and the concrete foundation for the support tower at the NWPC test site was finished.

2. Structural Composites Industries, Inc. (SCI)

SCI will produce a three-bladed, horizontal-axis, downwind rotor system and a fiberglass tower similar to that in Figure 20. The blades are comprised of a transverse filament fiberglass tape (TFT) wound "D" spar and a foam afterbody, both of which are wrapped in fiberglass skin, molded, and cured. The blades utilize the NACA 44XX series airfoil with a linear taper and linear twist. The tubular tower will also be wound on a tapered steel mandrel utilizing the same TFT process as the blade "D" spars. Integral metal fittings at both ends of the tower will interface with the foundation and the wind system. A unique generator-case/torque control system will control the blade pitch angle electromechanically, maintaining the full rated power up to 15.6 m/s (35 mph), above which wind speed the blades are fully feathered. In the event of temporary utility failure, a fail-safe emergency rotor-control system will utilize the inertia of the rotor itself to drive the blades to the feathered position. SCI has successfully completed the Preliminary and Critical Design Reviews and fabricated and tested a control system mockup during this reporting period.

3. Tumac Industries (TI)

Tumac Industries is designing a three-bladed, vertical-axis, Darrieus rotor, positioned atop a free-standing tubular steel tower. A sketch of Tumac's design is shown in Figure 21. An interesting facet of the system design is the microprocessor-controlled, multispeed generator. Tumac has taken a readily available RCA microprocessor and has developed a controlling circuit with electronic switching to simulate a three-phase excitation from a single-phase source, of a standard three-phase

Figure 19
Sketch of North Wind Power Company 4-kW Wind System

Figure 20

Sketch of Structural Composites, Inc., 4-kW Wind System

Figure 21

Sketch of Tumac 4-kW Darrieus Wind System

4 kW Development (Continued)

Progress FY 1980: (Continued)

induction motor, providing a single-phase output of the motor/generator. The resultant machine has been operated as a motor and a generator at various speeds (in increments of 300 rpm) up to its rated output. This generator is expected to allow the SWECS to produce more energy and operate more efficiently at lower wind speeds.

The rotor blades will consist of a pultruded fiberglass skin enclosing a low density foam core. The straight blades will be elastically formed to the troposkein shape at the location where the wind system is installed. The 244-mm (9.6-in.) chord, NACA 0015 airfoil blades will be 15.8 m (52 ft) in length with a total rotor swept area of 75 m² (811 ft²).

A centrifugal braking system has been incorporated as the emergency overspeed protection device for the rotor. Three centrifugally actuated mechanical brakes are normally stored and hounded against the vertical rotor shaft and retained there with permanent magnets. As the rotor starts to overspeed, the centrifugal force releases the emergency brakes by overcoming the retaining force of the permanent magnets. Releasing the brakes deploys the brake pads against the stationary part of the tower, stopping the rotor. As the rotor stops, the brakes return to the stored position against the permanent magnets on the rotating part of the tower.

Rotor design features of the 4-kW prototypes are presented in Table IV.

Expected Progress FY 1981:

At the Final Design Review in March 1981, NWPC will present the final prototype drawings. After receiving approval of the final design, NWPCo will manufacture, test, and deliver a prototype system to Rocky Flats. The Phase I report will be submitted in mid-1981.

After completing the Final Design Review, which includes preparation of the final prototype engineering drawings, SCI will manufacture, test, and deliver a prototype system to Rocky Flats during FY 1981. The selected test site of SCI will be in the San Geronio pass near Palm Springs, California, where there should be more than adequate winds available for testing through the summer of 1981. A Phase I report will be submitted in mid-1981.

TABLE IV

ROTOR DESIGN FEATURES OF THE 4 kW PROTOTYPES

	<u>NWPCo.</u>	<u>SCI</u>	<u>TUMAC</u>
Rotational Axis/Blade Location	Horizontal/Downwind	Horizontal/Downwind	Vertical/Darrieus
Number of Blades	2	3	3
Blade Chord Length	80 mm (tip) 300 mm (root)	152 mm (tip) 381 mm (root)	244 mm
Airfoil Series	G0 797	NACA 4412 (tip) 4415 (0.7R) 4418 (0.4R)	NACA 0015
Blade Precone	6°	5°	N/A
Solidity of Rotor	≈1%	≈5%	13%
Blade Pitch at Startup	3.2° (tip)	90°	N/A (fixed pitch)
Rotor Diameter	9.5 m	9.5 m	11.9 m height 9.5 m diameter
Rated wind Speed, V rated*	9.4 m/s	17 m/s	11.2 m/s
Blade Tip Speed at V rated	71 m/s	112 m/s	83 m/s
Blade Pitch at V rated	3.2° (tip)	≈25°	N/A (fixed pitch)
Max. Rotor Cp/Tip Speed Ratio	0.39/12	0.43/8.3	0.38/(variable)
Cut-in/Cutout Wind Speeds	3.5/20 m/s	4/17 m/s	3.6/18 m/s
Blade Material	Wood Laminate	Fiberglass/foam	Fiberglass
Blade Weight (each)	16 kg	32 kg	57 kg
Rotor Weight	100 kg	≈240 kg	1,236 kg (ind. rot. tower)
Blade Twist	24.5°	6.23°	N/A - 0
Blade Taper	Linear (two stage)	Linear	N/A - 0
Rotor Operation Speed	150 rpm	91-95 rpm	35-70 rpm
Maximum Rotor Speed	225 rpm	95 rpm	105 rpm

* V rated is wind speed at which the wind system produces maximum power.

4 kW Development (Continued)

Progress FY 1980: (Continued)

Tumac Industries will complete the Final Design Review, present the final prototype drawings, and will manufacture, test, and deliver a prototype system to Rocky Flats after approval of the final design. The Phase I report will be submitted in mid-1981.

8 kW Development

Subcontract Nos.:

PF-71787-F (GES)
PF-68186-F (UTRC)
PF-64086-F (WI)

Subcontractor Names and Addresses:

Grumman Energy Systems, Inc. (GES)
10 Orville Drive
Bohemia, NY 11716

United Technologies Research Center (UTRC)
East Hartford, CT 06108

Windworks, Inc. (WI)
Route 3, Box 44A
Mukwonago, WI 53149

Principal Investigators:

Frank M. Adler (GES)
M. C. Cheney, Jr. (UTRC)
Hans Meyer (WI)

Contract Monitor/Project Manager: Joseph F. Boland/Roger L. Moment

Objectives:

The goal is to develop small wind energy conversion systems (SWECS) with the potential for rapid commercialization and produce systems economically viable in rural and residential areas.

Program Status:

Tests of the Grumman prototype were successfully completed at Rocky Flats. Periods of field testing at UTRC's test facility and also at the Rocky Flats WSTC were completed. The UTRC 8 kW prototype was returned to UTRC for examination and refurbishment in preparation for its installation on Moon Island in Boston Harbor. The initial Windworks 8 kW contract was terminated in September 1980. Fracture of one of the three aluminum blade yokes which attached the blade to the hub ended the Rocky Flats testing of the prototype at the start. Rather than repair the original prototype, it was decided that further testing should be performed on an advanced 8 kW prototype being designed and funded by Windworks. These three, Grumman, UTRC, and Windworks, 8 kW designs have been selected for the New England Wind Project.

8 kW Development (Continued)

Progress FY 1980:

1. Grumman Energy Systems (GES)

The Grumman 8 kW development program was performed in two consecutive phases. Phase I, or the design phase, is discussed in the FY 1979 Annual Report, and in Grumman's Phase I Report, published in March 1980. The majority of Phase II, or the fabrication and testing phase, was conducted during this reporting period.

An eight-month period of performance was originally scheduled for Phase II, with shipment of the prototype to Rocky Flats scheduled for 3 to 4 weeks after the start of the contractor's in-house test program. Grumman's test program was originally intended only to functionally check the system prior to its delivery to Rocky Flats for extended field testing. However, the test period was extended to permit Grumman to test the system during hurricane "David" which was expected to bring winds in excess of 30 m/s (70 mph). The tests conducted during these high winds uncovered a design weakness in the pitch-control system's secondary actuator. After the failure of that component, additional analytical and dynamic testing of the pitch-control system was conducted, resulting in a subsequent redesign of the secondary actuator and control system linkage.

The Grumman prototype was installed at Rocky Flats in December 1979 to establish a power curve. Other objectives were to verify the pitch schedule of the rotor in terms of both rotor and wind speed and to evaluate the yaw-tracking characteristics. Prior to atmospheric testing at Rocky Flats, vibration tests were conducted on the blades, tower, and then on the total system.

Minor electronic and electrical control problems plagued the prototype during its initial operation at Rocky Flats. The problems were solved with Grumman's assistance, as they arose, but the down time significantly reduced the amount of data obtained. After approximately one year of intermittent operation at Rocky Flats, the prototype needed several modifications to the hub and blades. These modifications were identified by Grumman as being necessary to eliminate some fatigue problems encountered on two duplicate prototypes being tested in New York. It was decided to return the original prototype to New York to incorporate these modifications prior to completing long-term atmospheric testing at Rocky Flats.

8 kW Development (Continued)

Progress FY 1980: (Continued)

2. United Technologies Research Center (UTRC)

Field testing of the 8 kW prototype was in process at UTRC at the beginning of FY 1980. The precessional yaw problem which was reported last year was eliminated by the decrease in blade-cone angle from 8° to 3° . Unfortunately, this shallower cone angle contributed to a failure of the rotor system in November 1979. On this occasion, with winds gusting to 18 m/s (40 mph), but with the rotor braked due to the temporary absence of UTRC personnel from the test site, the nacelle/rotor became stabilized in a position 90° from the wind direction (sideways). Upon returning to the test site, the personnel were surprised to note that, upon releasing the brake, the rotor would not turn and the nacelle remained stable in the sideways position. In order to coax the system to weathervane properly, the induction motor was energized briefly to start the rotor turning. The rotor speed began to increase slowly on its own after this "bump" start, however the nacelle failed to reorient to the normal position. After several revolutions of the rotor, the blade tips struck the guy cables, causing the shattering of the graphite/epoxy flexbeam. The blades fell to the base of the tower.

Analysis by UTRC of this failure, apparently caused by the negative lift force on the blades as they passed through the lower portion of their revolution, indicated the need to provide a rearward shift in the center-of-pressure of the nacelle/rotor system to improve the weathervaning. The most expedient way to accomplish this modification was to shift the yaw pivot position about 0.6 m (2 ft) forward (upwind). By doing this, UTRC increased the system weight by about 91 kilograms (kg) (200 lb) and shifted the center-of-gravity a comparable distance (0.6 m) downwind from the tower axis. In addition, UTRC lowered, by about 2.4 m (8 ft), the point of attachment of the upper set of three guy cables, thus providing more clearance from the blade tips. These modifications were successful in preventing a recurrence of the blade/guy cable impact problem and also improved the ability of the system to remain aligned with the wind.

After completion of testing at UTRC, the prototype system was installed at Rocky Flats in April 1980 where it operated continuously until September 1980. The wind turbine was removed from the tower and shipped back to UTRC where it will be reconditioned and prepared for further field testing in the marine atmosphere at Moon Island, Boston Harbor.

8 kW Development (Continued)

Progress FY 1980: (Continued)

2. United Technologies Research Center (UTRC)

Performance data from the prototype were collected during the five months of operation at Rocky Flats and will be available in a separate report. Preliminary analysis of the data indicates, however, that the power curve for the system is sensitive to minor adjustments in the pendulum flyweights which control the blade pitch schedule. A few such adjustments were made during the course of testing at Rocky Flats and the perturbations to the power curve were closely monitored. Interestingly, these adjustments made to the pitch control system only served to degrade the system performance from that obtained on the system in the "as-received" condition, which is shown in Figure 22. It should be noted in this power curve that the difference between the data collected by UTRC and Rocky Flats is somewhat greater than expected, based solely upon the air density differences between the two test sites. The 1,000 number of data samples may be responsible for this disparity.

There were no major operating problems with the UTRC 8 kW prototype during its initial period of testing at Rocky Flats, but a few undesirable characteristics were observed. The most persistent of these, a shrill whistling noise emanating from the rotor blades, had no apparent effect on energy production, but was considered a nuisance.

The UTRC attributed the noise to the laminar airflow leaving the trailing edge of the blade and judged that the initial set of blades, which were made by the hand layup process, was too smooth. An attempt to trip the laminar airflow by installing a strip of aluminum tape on the pressure side of the blade at approximately 3/4 cord, near the blade tip worked until about two months into the testing program at Rocky Flats, when the tape began unpeeling. It is expected that this problem will be corrected when the pultruded fiberglass blades are installed on the prototype. These blades have a rougher surface than the handmade blades and this should provide a natural trip to the airflow.

A problem seldom observed, but which would eventually result in a slight decrease in energy production, was the tendency for the rotor to become stable in the upwind position on those occasions when the wind would die and then return from the opposite direction. In this situation the rotor/nacelle was more likely to remain stable if the rotor were stopped with the blades in the 10-til 4 o'clock position (viewed with observer's face into the wind). UTRC believes that the unconed and flatter pitched blades

Figure 22
SYSTEM POWER OUTPUT VS WIND SPEED OF UTRC 8kW PROTOTYPE

8 kW Development (Continued)

Progress FY 1980: (Continued)

2. United Technologies Research Center (UTRC) (Continued)

on their upcoming advanced 8 kW prototype will alleviate or eliminate this yaw problem.

A source of potential trouble from fatigue was observed at UTRC and confirmed by vibration analyses performed at Rocky Flats. The second tower natural frequency (at 8.8 Hz) was found to occur within the operating range of rotor speed. The excitation of this vibrational mode causes the maximum tower bending to occur near the mid-point, where the tower sections are bolted together, and where the lower three guy cables are attached. Although the amplitude of this vibration is not great, the large number of fasteners located at the tower mid-section accentuated the concern. Regular visual examination during the period of operation of the prototype at Rocky Flats did not identify any damage or loosening of these fasteners. However, UTRC has chosen to reduce the tower height from 16.8 m (55 ft) to 15.2 m (50 ft) on their advanced prototype in an effort to avoid exciting this natural frequency.

3. Windworks, Inc. (WI)

The Windworks system underwent a long period of field testing at the contractor's facility. The major problems identified by Windworks during the first five months of testing were reported in the FY 1979 Annual Report (RFP-3126-2, pages 45-49). The final two months of testing by the contractor were uneventful and the system was shipped to Rocky Flats in December 1979. Installation of the prototype was accomplished in February 1980. The initial checkout by Windworks was performed and the system began operating normally. The following day the rotor was observed to be turning at higher-than-normal speed. When personnel from the test site arrived at the control shed, the rotor had automatically feathered the blades and the rotor was at idle speed. The anemometer support tower had not been installed and testing was not officially ready to begin, so the system was allowed to remain idle.

When the nacelle was opened, it was found that the rotor over-speed switch and the excess vibration switch had been activated. Both devices were reset. Five days later (March 8), it was discovered that a blade had fallen at the base of the tower, having broken at the hinged end of the blade yoke as depicted in Figures 23 and 24. The prototype appeared stable

Figure 23

Appearance of Windworks 8-kW Prototype After Loss of Blade

Figure 24

Sketch of Windworks' Blade Root Showing Area of Failure

8 kW Development (Continued)

Progress FY 1980: (Continued)

3. Windworks, Inc. (WI) (Continued)

in this two-bladed configuration so no attempt to lower the tower was planned until the next regular working day, March 10.

On Sunday, March 9, the wind velocity began to increase steadily, indicating the onset of a downslope wind storm. The two-bladed rotor (blades were feathered to the 60° position) was observed rocking back and forth with increasing amplitude until finally the rotor made several complete revolutions. A blade/tower impact then brought the rotor to a stopped, but metastable position, and this process was repeated many times during the ensuing wind storm. Figure 25 shows the rotor blade just before impacting the tower. Several tower steps were severely bent and both fiberglass blade tips were destroyed by the numerous impacts. Test Center personnel were not able to safely stop the rotor from turning because this would have required climbing the tower, opening the nacelle, and manually applying a brake. Video and still cameras were used to record these events.

By the next morning, a second blade had fallen at the tower base in a position nearly identical to the first one. The winds had calmed and the tower was safely lowered to near ground level. Windworks had been notified of the failure on March 9 and their technical personnel arrived soon after the tower was lowered. Rocky Flats formed a failure analysis team which began to examine and carefully disassemble the wind system for study.

It was found that severe porosity within a critically stressed region of the aluminum yoke, coupled with fatigue cracking of the bolt that attached the spring bungee to the rotor hub, and a machined notch located in the highly stressed region of the yoke casting, combined to cause failure of the first blade. The second blade, which failed after numerous tower impacts, also possessed a yoke containing porosity, but of a lesser amount than that in the first yoke. The fracture of the second yoke indicated that the machined notch present on all three blades contributed considerably to the failures.

Windworks later performed static bend tests of an aluminum yoke, using a coating of brittle stress lacquer to identify the regions of maximum stress. Strain gages were then applied to these highly stressed regions and the instrumented yoke was installed in the advanced prototype. Measurement of the strains obtained during operation suggested that a redesign of this component was necessary in order to achieve the 25-year minimum life expectancy. This redesign was completed and the new yoke castings are

Figure 25

Two-Bladed Rotor Being Rolled Over by High Winds
(Damage to several steps due to blade impact can be seen.)

8 kW Development (Continued)

Progress FY 1980: (Continued)

3. Windworks, Inc. (WI) (Continued)

being manufactured. The quality control procedures for inspection of these yokes have also been tightened to prevent the future use of unsound castings.

Rocky Flats is planning to test one of the advanced prototypes which incorporates all modifications identified by Windworks as necessary to improve the reliability and performance of their system. This advanced prototype is expected to produce power according to the same curve generated by the original prototype during testing by Windworks, as noted in Figure 26. In the figure, the maximum power level (10 kW) was limited by the rating of the Gemini synchronous inverter, which is the electrical interface between the wind turbine generator, utility network, and electrical load.

Expected Progress FY 1981:

During FY 1981, the Grumman prototype will be returned to Grumman for refurbishment and the incorporation of several modifications to the hub and blades. The prototype will then be returned to Rocky Flats for additional atmospheric testing, but not under this development contract. The Grumman 8-kW prototype contract will be closed out and the Phase II Report will be published in 1981.

An advanced 8 kW prototype is being developed at UTRC expense. An instrumented version of this new design will be obtained by Rocky Flats and will be subjected to strenuous field testing beginning in the spring of 1981.

Field testing of the advanced Windworks prototype at Rocky Flats, which will begin during the spring of 1981, will be accomplished under a separate project.

Reports and Publications:

Development of an 8 kW Wind Turbine Generator for Residential Type Applications, Phase I - Design and Analysis, March, 1980, F. M. Adler, et al., Grumman Energy Systems, Inc., Volume I - Executive Summary, 10 pp., RFP-3007-1, Volume II - Technical Report, RFP-3007-2.

Results of Vibration Testing of United Technologies Research Center (UTRC) 8 kW Prototype Wind Turbine Generator, Technical Note, June, 1980, J. H. Sexton, Rockwell International, Rocky Flats Plant, TN:80.06.009.

Figure 26

POWER CURVE OBTAINED BY WINDWORKS FOR ORIGINAL 8kW PROTOTYPE
(DATA TAKEN AT APPROXIMATELY 230 m ELEVATION)

8 kW Development (Continued)

Reports and Publications: (Continued)

Development of an 8 kW Wind Turbine Generator for Residential Type Applications, Phase I - Design and Analysis, June 25, 1979, M. C. Cheney, et al., United Technologies Research Center, Volume I - Executive Summary, RFP-3006-1; Volume II - Technical Report, RFP-3006-2.

15 kW Development

Subcontract Nos.:

PF-07711-T

PF-93652-T

Subcontractor Name and Address:

Enertech Corporation (EC)

P.O. Box 420

Norwich, VT 05055

United Technologies Research Center (UTRC)

East Hartford, CT 06108

Principal Investigators:

Robert M. Zickefoose (EC)

M. C. Cheney, Jr. (UTRC)

Contract Monitor/Project Manager:

Martin P. Schroeder (EC)

Joseph F. Boland (UTRC)/Roger L. Moment

Objectives:

The objective of the Enertech 15-kW project is to develop, assemble, and test a complete, detailed design of a wind system capable of generating electrical energy at a cost competitive with conventional energy sources. The electrical output is specified as 13 to 18 kW at a wind speed between 7.1 and 9.0 m/s.

The objective of the UTRC 15 kW project is to develop the concept proposed by UTRC for a 15 kW wind system capable of supplying household electrical energy cost-competitive with conventional energy sources, and to use appropriate analytical programs to predict the performance, stresses, and cost of energy for the optimized design. The resulting design will be described by engineering drawings and specifications before being fabricated and field tested as a prototype.

Program Status:

With the successful completion of the Enertech final design review, contractor efforts are under way to manufacture and assemble the 15-kW prototype (Figure 27).

The UTRC contract began in September 1979, proceeded through the Final Design Review on July 8-9, and fabrication of the prototype was begun.

Figure 27

ENERTECH 15 kW SYSTEM CONCEPT

15 kW Development (Continued)

Progress FY 1980:

1. Enertech Corporation (EC)

During FY 1980, revisions to the originally proposed SWECS design were addressed and approved. The revisions included the following:

The induction generator specification was changed from 3Ø electrical output to 1Ø. Although 3Ø output is generally more efficient than 1Ø, the 1Ø has greater widespread applicability with the use of a 15-kW wind system. Design efforts have been geared to improve 1Ø generator efficiency.

The original fixed-pitch blade design relied on electrical motoring (3Ø) of the turbine rotor to promote startup during low wind speeds. Use of a 1Ø induction motor as programmed for the 15-kW system, to motor the turbine rotor for startup, significantly increases the motor in-rush current over the 3Ø design. To alleviate the high in-rush current considered undesirable by power companies, the rotor blade was redesigned for self-starting operation. By modifying the blade taper and twist, rotor starting can be achieved without the use of motoring.

With approval of the final SWECS prototype design, Phase II of the development program was started. Phase II will include the construction, assembly, and testing of the SWECS prototype. The general prototype specifications are listed in Table V, 15 kW system specification. The projected power curve anticipated by Enertech for the 15-kW design is shown in Figure 28. Figure 29 shows the component arrangement within the nacelle.

2. United Technologies Research Center (UTRC)

UTRC performed the design tradeoffs and analyses required for the final design. Detailed engineering drawings were completed late in the reporting period and long lead-time components were placed on order. The tooling to be used by Morrison Molded Fiberglass for the pultrusion of the 0.457-m (18-in.) chord blade was completed. With the Preliminary, Critical, and Final Design Reviews done by the close of the fiscal year, the program was about two months short of the originally planned schedule. The delay resulted from incorporation of changes to the original work statement which required UTRC to perform additional analytical and design effort. The design completed under Phase I will be fully described by UTRC in a forthcoming report.

TABLE V
15 kW SYSTEM SPECIFICATIONS

System Electrical Output:	<p>45,000 to 55,000 kWh/yr in a mean annual wind regime of 5.4 m/s (12 mph) measured 9.1 m (30 ft) above grade level</p> <p>240/480 $\pm$5% Vac, 1-phase, 60 Hz, tie-in with a utility system, 3-phase supply optional</p> <p>Design envelope: 12-18 kW at a wind speed between 7.1 and 9.0 m/s (16 and 20 mph)</p>
Operating Wind Range:	<p>Cut-in: minimize with respect to Cutout: maximize minimizing energy costs</p> <p>Survival (peak gust) - 56 m/s (125 mph)</p>
Operation Environment:	<p>-30°C to +60°C (-22°F to +140°F)</p> <p>Ice 1 in. thick*</p> <p>Rain, dust, lightning</p>
Operation Availability:	95% availability factor
Controls:	Automatic startup and shutdown. Brake for locking rotor during maintenance. Rotor overspeed protection.
System Life:	25 years minimum
Energy Cost Goal:	3c/kWh for 10,000th production system (based on calculation described in Appendix A, Energy Cost Calculations, 1978 dollars)

* Machine need not operate with ice coatings. It shall be designed to shut down or otherwise protect itself from damage should ice build up occur during operation.

Figure 28

PROPOSED POWER OUTPUT VS WINDSPEED CURVE FOR ENERTECH 15kW WIND SYSTEM

Figure 29

15 kW Integrated System Configuration for Enertech 15 kW Design

15 kW Development (Continued)

Progress FY 1980: (Continued)

2. United Technologies Research Center (UTRC) (Continued)

The criteria for the system design were detailed in a competitive Request for Proposal, No. PF-93652-F, which was issued by Rockwell International early in 1979. The essential technical requirements of this RFP are summarized in Table V.

In meeting the requirements of the RFP, UTRC drew upon their recent field experience with their 8-kW wind system (see page 110) of this report). The resulting design for the 15 kW system was also driven by the requirement that it be manufactured at low cost in quantities of 10,000 units per year. The UTRC design (Figure 30) uses a specially fabricated gearbox to support both the rotor and the generator which are hung from the transmission in cantilever fashion. The gearbox case also attaches to the tower adapter which contains the yaw-bearing and slip-ring assembly. The entire assembly is located atop a free-standing, tapered aluminum pole. An optional fiberglass nacelle, which covers the gearbox, hub, generator, and tower adapter, will be available. A brief description of the major components in the UTRC system is given in Table VI.

Based upon analysis of the rotor, transmission, and generator efficiencies, UTRC has predicted that the overall system power output will follow the curve shown in Figure 31. Using the power curve and the Rayleigh wind speed distribution, UTRC has calculated the annual energy output from their system, assuming various mean annual wind velocities. Table VII summarizes these predictions.

Rotor design features of the 15 kW prototypes are presented in Table VIII.

Expected Progress FY 1981:

During the next reporting period, Enertech's effort will include prototype fabrication, assembly, and initial field testing.

The fabrication and assembly of UTRC's prototype should be completed by the end of February 1981. The system will then undergo extended field testing at UTRC's facility in East Hartford, Connecticut. Depending upon the nature or severity of problems encountered, these preliminary tests could continue until mid-summer. After the satisfactory completion of the shakedown tests, the prototype will be shipped to the Small Wind Systems Test Center at Rocky Flats for more field testing beginning in September 1981.

Figure 30
Schematic of UTRC - 15 kW Prototype

TABLE VI
DESIGN CHARACTERISTICS OF UTRC 15 kW SYSTEM

<u>Component</u>	<u>Description</u>
Rotor	Two-bladed, downwind, 15-m (50-ft) diameter, 75 rpm rated speed
Blades	Pultruded, glass-reinforced plastic skin, urethane foam core, 5.8-m (19-ft) long, 0.457-m (18-in.) chord, NACA 23112 airfoil
Flexbeam	Pultruded, glass-reinforced plastic, 3-m (10-ft) long, 213-mm (8.4-in.) wide, 21.3-mm (0.84-in.) thick
Blade Pitch Control Mechanism	Pendulum weights (2) attached to pendulum arms and spring steel flexstraps, actuated by centrifugal force
Transmission	In-line, two-stage, helical gears, 1:25.5 ratio
Generator	Induction machine, 240 V, single phase or three phase, 22.5 kW (30 hp), 1,800 rpm
Tower	Free standing, 12-m (39-ft) tall, tapered aluminum alloy pole (tower can be pivoted about a base hinge using optional winch and gin pole)
Nacelle (optional)	Molded fiberglass, two piece construction for easy access to interior components

Figure 31
PREDICTED SYSTEM POWER VS WIND SPEED (POWER CURVE) FOR UTRC'S 15kW WIND SYSTEM

TABLE VII
 PREDICTED ANNUAL ENERGY OUTPUT VS MEAN ANNUAL WIND SPEED FOR
 UTRC'S 15 kW WIND SYSTEM

<u>Mean Annual Wind Speed,* m/s (mph)</u>	<u>Annual Energy Output, kWh</u>
5.4 (12)	55,000
6.3 (14)	72,000
6.7 (15)	79,000
7.2 (16)	86,500
8 (18)	96,000

* Wind velocity measured at 9 m (30 ft) elevation.

TABLE VIII
 ROTOR DESIGN FEATURES OF THE 15 KW PROTOTYPES

	ENERTECH	UTRC
Rotational Axis/Blade Location	Horizontal/ Downwind	Horizontal/ Downwind
Number of Blades	3	2
Blade Chord Length	0.56 m (tip) 0.61 m (root)	0.46 m
Airfoil Series	NACA 4415 (mod)	NACA 23112
Blade Precone	6°	0
Solidity of Rotor	8%	4%
Blade Pitch at Start-up	0° (at blade tip) (fixed pitch)	10°
Rotor Diameter	13.4 m	14.6 m
Rated Wind Speed, V Rated*	13.4 m/s	12.5 m/s
Blade Tip Speed at V Rated	42.1 m/s	59 m/s
Blade Pitch at V Rated	0° (at blade tip) (fixed pitch)	0 to 1°
Maximum Rotor Cp/Tip Speed Ratio	0.35/6.5	0.405/9.6
Cut-in/Cut-out Wind Speed	3.6/17.9 m/s	4.5/29+ m/s
Blade Material	Wood Laminate	E glass/vinyl ester/foam
Blade Weight (each)	75.6 kg	56 kg (w/o flexbeam)
Rotor Weight	385 kg	204 kg
Blade Twist	5-1/2°	0
Blade Taper	Linear	0
Rotor Operating Speed	54 rpm	77 rpm
Max. Rotor Speed	60 rpm	124 rpm (unloaded)

* V rated is wind speed at which the wind system produced maximum power.

40 kW Development

Subcontract Nos.:

PF-69895-F (Kaman)
PF-64100-F (McDonnell)

Subcontractor Names and Addresses:

Kaman Aerospace Corporation
Old Windsor Road
Bloomfield, CT 06002

McDonnell Aircraft Company
P.O. Box 516
St. Louis, MO 63166

Principal Investigator:

H. Howes (Kaman)
John W. Anderson (McDonnell)

Contract Monitor/Project Manager: Martin P. Schroeder/Roger L. Momen

Objectives:

The objective is to develop a technology capable of designing, building, and selling (at a cost competitive with alternate energy costs) wind turbine generators for use in a number of rural or remote applications. The system output is specified as either 40 kW electrical or 54 horsepower mechanical output, produced at an average wind speed of 9 m/s (20 mph). Modification of the McDonnell from electrical to mechanical output is to be accomplished using a changeover kit, eliminating the generator and adding a right-angle drive gearbox.

Program Status:

With the recent delivery and assembly of the wind turbine prototypes at the Rocky Flats Wind Systems Test Center (WSTC), initial field testing of the units to determine performance characteristics began.

Progress FY 1980:

1. Kaman

During FY 1980, the design, fabrication, and assembly of the prototype at Rocky Flats were completed by Kaman. Figures 32 and 33 show the performance characteristics projected by Kaman. Additional information on the prototype characteristics is contained in the Rocky Flats FY 1979 Annual Report.

Figure 32

40kW WTG LOCATION OF OPERATING POINTS ON MAXIMUM ROTOR POWER ENVELOPE

Figure 33

40kW WTG POWER OUTPUT VS WIND SPEED

40 kW Development (Continued)

Progress FY 1980: (Continued)

1. Kaman (Continued)

As a result of initial field tests of the prototype conducted at Kaman Aerospace, some modifications to the tower construction and yaw control were made to correct unstable tower vibration and yaw response. The prototype yaw system was modified by adding two self-contained hydraulic motors to act as viscous dampers to the yaw-rotation rate. Use of the hydraulic motors slowed the yaw-rotation rate and corrected previous dynamic problems.

In addition, the tower was stiffened to eliminate detrimental dynamic vibration modes. As a temporary correction, shear plates were added to the tower at the apex, and stiffening rods were welded along the length of the tower legs (lower two sections). Larger diameter tower legs were used on the two upper sections of the tower. In the production design the stiffening rods will be removed and the diameter of the lower tower legs will be increased to provide the added stiffness. Field testing at Rocky Flats will help to determine the tower stiffness requirements.

2. McDonnell

Design, fabrication, and assembly of the prototype were completed by McDonnell. Figure 34 shows the Giromill during testing at Rocky Flats. Figures 35 and 36 show the performance characteristics projected by McDonnell. The Phase I report describing the design and analysis effort was completed and approved and presently awaits publication.

Expected Progress FY 1981:

During the next report period, field testing of the prototype will be completed and Kaman will submit the Phase I report, describing the design and analysis effort, and the Phase II report, describing the prototype fabrication and assembly.

Field testing of the McDonnell prototype will continue. The Phase II report, describing the fabrication and assembly of the prototype, as well as the WSTC field test report describing the prototype performance characteristics, will be completed during the next reporting period.

Reports and Publications:

The Phase I reports will be available soon through the National Technical Information Service.

Figure 34

McDonnell 40-kW Giromill Undergoing Field Testing at Rocky Flats

Figure 35

ROTOR CENTERLINE AT $h = 75$ FT
 HIGH WIND CUTOFF 40 MPH
 LOW WIND CUTOFF 10 MPH

GIROMILL ANNUAL ENERGY

Figure 36
GIROMILL POWER OUTPUT

SWECS/Heat-Churn System Integration

Subcontract No: To be determined.

Principal Investigator: M. P. Shroeder (303) 441-1313

Project Manager: R. L. Moment (303) 441-1316

Objectives:

The objective is to assess the feasibility of a SWECS/heat-churn system which would provide competitive energy in the form of high temperature fluid heat, and to establish a technology for the design and evaluation of a SWECS/heat-churn prototype.

Program Status:

Efforts are continuing towards the completion of the finalized SWECS/heat-churn assessment report. The assessment report will outline the economic potential for early widespread utilization of SWECS/heat-churn systems, describe important system integration design considerations, and recommend additional analysis and tests to further the development of the SWECS/heat-churn.

Progress FY 1980:

Preliminary investigations were conducted to determine the economic potential of SWECS/heat-churn systems. An initial study concluded that these systems could significantly reduce power generation costs over existing SWECS designs, and would be competitive with conventional energy sources. An internal technical report was completed which predicted cost per kWh, and defined a possible test bed configuration for experimental studies.

Expected Progress FY 1981:

The assessment report will be published. Additional tradeoff studies and analyses will be conducted to complete project objectives and the prototype SWECS/heat-churn design to be tested at Rocky Flats.

New England Wind Project

Contract No.: DE-AC04-76DP03533

Principal Investigator: David L. Fergason

Contract Monitor/Project Manager: David L. Fergason/Roger L. Moment

Objectives:

The objectives are to evaluate the technical performance and reliability of various DOE-funded prototype SWECS designs in the environmental conditions of the Northeastern states region; to provide technical information and public visibility regarding the capability of small wind systems in a high-oil-cost, high-oil-usage area; to provide for continuing involvement of regional state energy offices; and to provide continuity to small wind systems manufacturers during the time between delivery of their initial experimental unit and the time future projects and commercial sales provide other sustaining support.

Program Status:

Prototypes were reviewed and siting criteria defined for each design judged operationally safe and technically acceptable for the regional field-test project.

Progress FY 1980:

Briefings were held in each of the seven Northeastern states and approximately eighty candidate sites were inspected in cooperation with the respective State Energy Offices. The first site was chosen and a DOE User Agreement with the City of Boston was completed. A United Technology Research Center 8 kW prototype will be installed to provide power to Boston's Fire Department Training Center. Excess energy will be purchased by the Boston Edison Utility Company.

Procurement efforts were initiated with the four selected Rocky Flats development prototype manufacturers and one purchase order for 2 kW-sized prototypes was initiated.

Expected Progress FY 1981:

The thirteen remaining sites will be selected, all hardware will be procured, and the fourteen installations will be completed.

An improved instrumentation unit will be developed and used to collect performance and reliability data from each prototype. Quarterly reports will be published describing the results of the field test project.

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

IMPLEMENTATION AND MARKET DEVELOPMENT

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

Product Liability Insurance Issues Related to SWECS

Subcontract No.: PF-97896-L

Subcontractor Name and Address:

Hans W. Wynholds Company
20480 Pacifica Drive
Cupertino, CA 95015

Principal Investigator: Hans W. Wynholds

Contract Monitor/Project Manager: Judith L. Porpotage/
M. E. Nightengale

Objectives:

The objectives are to determine the criteria that affect the cost and availability of products liability insurance for small wind systems and to formulate strategies for making products liability insurance more readily available and more reasonably priced for small wind system manufacturers and distributors.

Program Status:

The project was completed and the final report is undergoing revision prior to printing.

Progress FY 1980:

The contract was awarded, the analysis performed, and the report drafted during FY 1980. The following conclusions were reached by the study:

Insurability is primarily related to size and maturity of the company.

Products liability insurance is available for most SWECS companies, but securing it requires informed and aggressive approaches by SWECS businesses.

Existing failure, safety, and reliability data are insufficient for accurate analysis of the insurance problem. Current insurance determinations are largely based upon subjective rather than empirical data.

Confidence in SWECS is hindered by the lack of product standards.

Government intervention in support of industry insurability is not likely in the present social and governmental climate.

Product Liability Insurance Issues Related to SWECS (Continued)

Expected Progress FY 1981:

After needed revisions, the report will be printed and disseminated.

Reports and Publications:

None.

Financial Problems Facing Manufacturers of Small Wind Energy Conversion Systems

Subcontract No.: PF-97897-L

Subcontractor Name and Address:

JDB and Company
1629 K Street, N.W., Suite 700
Washington, D.C. 20006

Principal Investigator: Thomas G. Bolle

Contract Monitor/Project Manager: Judith L. Porpotage/
M. E. Nightengale

Objectives:

The objective is to identify and assess the issues which affect the availability of venture capital and loans to SWECS manufacturers, and to recommend strategies to resolve these issues.

Program Status:

The project is completed.

Progress FY 1980:

The project was completed and the report disseminated during FY 1980. The following conclusions were reached:

The financing problems of SWECS businesses fall into two categories: those normally associated with startup businesses and those associated with unfulfilled expectations resulting from discrepancies between government-stated SWECS national potential and federal actions to achieve those goals. Recommendations are made for two target groups: specific manufacturers and policy makers, to enhance the ability of these "infant businesses" to survive and sustain momentum in a harsh business climate.

Expected Progress FY 1981:

None.

Reports and Publications:

Financial Problems Facing Manufacturers of Small Wind Energy Conversion Systems, November 1979, T. G. Bolle, RFP-3068.

Identification of Government Constraints for the Small Wind Energy
Conversion Systems (SWECS) Field Evaluation Program

Subcontract No.: Not assigned.

Subcontractor Name and Address:

Environmental Research and Technology, Inc.
Fort Collins, CO 80522

Principal Investigators: R. MacGregor
B. Zimmerman

Contract Monitor/Project Manager: Margaret Hickey/M. E. Nightengale

Objectives:

The objective is to identify existing federal, state, and territorial government agency constraints to the installation of SWECS under the Field Evaluation Program (FEP).

Program Status:

The review of both constraints to and involvement in the FEP by government agencies has been completed and the final report submitted to aid in RF planning.

Progress FY 1980:

Federal agencies, together with agencies in all the states and U.S. territories, were queried either by mail or telephone to determine their interest and involvement with the installation of SWECS within their jurisdictions. The emphasis was to discover existing or potential barriers to installing SWECS under the FEP and to also analyze whether these barriers would exist for consumers trying to install a privately owned SWECS.

An extensive review of federal, state, and territorial laws was performed to identify requirements for permits, reviews, or other processes necessary for SWECS installations. This information served as baseline information for determining institutional constraints and requirements as the FEP was initiated in each of the states and territories.

The findings revealed that "substantially greater government involvement" at the federal, state, and territorial levels was required in the DOE-sponsored FEP than at a private installation. It was also determined that more extensive research of local government's involvement with private SWECS installations was needed.

Residential Conservation Service (RCS) Program Audit Development

Contract No.: DE-AC04-76DP03533

Principal Investigator: James M. Sherman

Project Manager: M. Eugene Nightengale

Objectives:

The objective is to develop technical support material for SERI in the effort to include "wind energy devices" as a renewable resource measure in the Residential Conservation Services program. This involved the development of a model audit for use by utility auditors in analyzing the feasibility and benefits of a Small Wind Energy Conversion System (SWECS), the development of an RCS wind standard, an auditor training course and a trainer course, development of post-installation inspection guidelines, and regulatory analysis to propose changes to the rule to more fairly reflect the state of the art for wind energy devices.

Program Status:

The contract began May 1, 1980 and is due for completion in early FY 1981. Ongoing work and additional contracts are expected through 1981.

Progress FY 1980:

A two-volume document combining the RCS audit procedures for conservation, solar, and wind was published and made available to all states and involved utilities to provide a technical basis for state plans. Rocky Flats also provided technical review for the wind energy device section of each state plan to assure compliance with the National Energy Conservation Policy Act as part of public law 95-619.

Two training courses were prepared and presented around the country for two groups: the auditors and the auditor trainers. RF prepared the written material, 65 slides, and viewgraphs to give the utility auditors an understanding of wind resource, wind energy devices, and the RCS audit procedure.

Post-installation inspection guidelines were developed as technical assistance for states in complying with requirements as listed in the RCS Final Rule.

Expected Progress FY 1981:

Ongoing work in the development of installation-inspection guidelines as technical assistance to the states is an immediate requirement.

Residential Conservation Service (RCS) Program Audit Development
(Continued)

Expected Progress FY 1981: (Continued)

Commercial and Residential Service (CACS) is also a task which could require an effort equal to RCS.

Reports and Publications:

Sherman, J. M., "Introduction to Wind Energy Systems," 1980, pp. 109-118, RCS Auditor Trainee Manual: Renewable Resource Measures, SERI/SP-722-739.

Sherman, J. M., "Wind Energy Measures," 1980, Chapter 10, Residential Conservation Service: Market Audit, U.S. Department of Energy.

Sherman, J. M., "Wind Energy Systems," 1980, Chapter 15, Residential Conservation Service - Auditor Training Manual, U.S. Department of Energy, Office of the Assistant Secretary for Conservation and Solar, Office of Building and Community Systems, August 1980.

Information Generation and Dissemination (Outreach Program)

Contract No.: DE-AC04-76DP03533

Principal Investigator: Darrell M. Dodge

Project Manager: M. E. Nightengale

Objectives:

The objective is to stimulate the commercialization of SWECS by increasing national awareness of the technology's potential benefits. This objective is in support of a prime goal of the RF effort--to help make the social/legal and institutional environment in the U.S. more conducive to SWECS development and use.

Program Status:

Outreach activities have been performed at Rocky Flats since 1976. During FY 1980, funding for these activities was reduced, and supplemental funding (\$50,000) from DOE through SERI was required to maintain reduced exhibit activities. The project will continue in FY 1981, with restored funding. Expanded activities are planned in the areas of inquiry response and display exhibition.

Progress FY 1980:

Outreach activities were performed in three areas: (1) displays and exhibits, (2) special publications, and (3) inquiry service.

Displays and Exhibits

As a result of funding cuts early in the year, display activities had to be curtailed until April. At that time, DOE agreed to fund limited activities through a \$50,000 purchase order from SERI.

A limited eight-event schedule (Table IX) was prepared and three displays were updated to accommodate it. The displays included two six-panel modular units and one large "technical" display wall.

Display manners noted a marked increase in technical questions regarding SWECS as well as a general increase in the interest aroused by the displays. Of particular interest to display viewers was a panel which outlined several steps required to determine the practicality of a wind system at a particular residential, farm, or industrial site.

Late in the fiscal year, Rocky Flats funds were used to update an old exhibit for display at a major U.S. trade fair in the People's Republic of China. The display was sent to Beijing (Peking), China. Management and technical personnel from RF were to man the display early in FY 1981.

TABLE IX
LIMITED EVENT SCHEDULE

<u>No.</u>	<u>Event</u>	<u>Location</u>	<u>Date</u>
1.	AIAA/SERI Conference	Boulder, Colorado	April 9-11, 1980
2.	SEIA Solar Exhibition - Large Display	Houston, Texas	May 7-14, 1980
3.	AWEA Conference - Large Display	Pittsburgh, Pennsylvania	June 8-11, 1980,
4.	Warren County Fair - Module	Lebanon, Ohio	July 15-20, 1980
5.	Bangor State Fair - Large Display	Bangor, Maine	July 23 - August 3, 1980
6.	Alaska State Fair - Module	Fairbanks, Alaska	August 10-19, 1980
7.	Tennessee Valley Fair - Large Display	Knoxville, Tennessee	September 4-10, 1980
8.	Denver Energy Exposition - Large Display	Denver, Colorado	September 26-28, 1980

Information Generation and Dissemination (Outreach Program) (Continued)

Progress FY 1980: (Continued)

Special Publications

Several new special publications were prepared, including a new Performance Summary Sheet format for data reports and several articles for periodicals. Other special publications were continually updated during the year.

The new Rocky Flats Performance Summary Sheet format was prepared to reduce the expense and speed the availability of SWECS data reports. Each sheet is a complete data report on a SWECS tested at Rocky Flats. The first side presents manufacturers specifications, a photograph, and a U.S. contact for the machine. The reverse side presents RF performance data, including measured characteristics (cut-in/cut-out speed, survival wind speed, output at rated speed, and measured noise in dBA); a power curve; a table showing estimated annual energy production; and a summary describing highlights of the test program. Four such summaries were prepared at the end of the fiscal year.

Other special publications included articles intended for specialized audiences not usually reached by RF or DOE information dissemination activities. A wind energy chapter was prepared for a supplement to Energy for Rural Development (National Academy of Sciences) intended for planners and general readers in developing countries. An article entitled "Wind Energy - A New Image for the 80's" was prepared for the Journal of Contemporary Business, with an audience of corporate executives and planners in the U.S. and Canada.

In lieu of a new RF newsletter, a regular column describing RF activities was submitted for publication in the Windletter, the monthly newsletter of the American Wind Energy Association.

Publications updated during the year included "Commercially Available Wind Systems and Equipment," a checklist which includes basic specifications of all small wind systems known to be marketed in the U.S., addresses for all known U.S. manufacturers and dealers, and sources of anemometers, inverters, batteries, and wind system plans. The publication "Is the Wind a Practical Source of Energy for You?," designed for potential SWECS purchasers, was also extensively revised and updated in September 1980.

Inquiry Service

Over 12,000 inquiries on small wind systems were received and answered by Rocky Flats during FY 1980. This represents a 120 percent increase in volume over the previous year. Of the inquiries, approximately 10,000 were received by mail (200 per week) and 2,000 were phoned in

Information Generation and Dissemination (Outreach Program) (Continued)

Progress FY 1980: (Continued)

Inquiry Service (Continued)

(40 per week). The dramatic increase in inquiry volume near the end of the fiscal year is shown in Figure 37. At the end of the year, volumes over 1,200 per month were predictable, indicating another substantial annual increase could be expected in FY 1981.

The inquiries were placed in five categories to facilitate quick response.

1. General Inquiries (9,500) - Answered with basic information package which includes:
 - Letter.
 - To Catch the Wind (brochure on RF program).
 - Commercially Available Wind Systems and Equipment.
 - Is the Wind a Practical Source of Energy for You?
 - One page bibliography.
2. Requests for Data (500) - Answered with basic information package and available data sheets or data reports.
3. Special Requests (1,900) - These include requests for specific technical reports. When supplies of such reports are available, copies are sent to the requestor. When supplies are exhausted, requestors are referred to NTIS.
4. Media Inquiries (50) - Inquiries from media representatives and reporters are answered in a manner appropriate to the request. This includes the granting of interviews and supplying copies of reports and photographs.
5. Inventors or Highly Technical Requests (50 - not including inquiries received by other RF groups) - Inventors are referred to organizations responsible for the evaluation of innovative concepts, including SERI and the National Bureau of Standards. Technical questions are referred to the appropriate individual or group at RF.

Expected Progress FY 1981:

Display and exhibit activities are expected to increase during the next fiscal year. An additional large display and several portable displays for use by the four Regional Solar Energy Centers are planned, as well as updates of existing special publications. Printed quantities are expected to increase substantially to handle requests

Figure 37
MONTHLY INQUIRIES RECEIVED BY ROCKY FLATS

Information Generation and Dissemination (Outreach Program) (Continued)

Expected Progress FY 1981: (Continued)

and support display activities. An additional 10 to 12 performance summaries should be published.

Reports and Publications:

Is the Wind a Practical Source of Energy for You?, Information pamphlet, Rocky Flats Wind Systems Program, March 1979.

Commercially Available Small Wind Systems and Equipment, Information booklet, Rocky Flats Wind Systems Program, April 15, 1980.

To Catch the Wind, Brochure, Rocky Flats Wind Systems Program, November 1979.

Selected References on Small Wind Energy Conversion Systems, Reference sheet, Rocky Flats Wind Systems Program, April 1979.

Wind Power for Electrical Applications, September 1980, 1981 Sweet's Catalog for electrical contractors.

Rocky Flats Performance Summary Sheets

Altos Model 8B, August 1980.

Dunlite Model 81/002550, August 1980.

Kedco Model 1200, August 1980.

Sencenbaugh Model 1000-14, August 1980.

Instruction Sheet, August 1980.

D. M. Dodge, "Wind Energy: A New Image for the 80's," Journal of Contemporary Business, Vol. 9, No. 1., May 1980.

Field Evaluation Program

Contract No.: DE-AC04-76DP03533

Project Manager: Jim Alexander & Roger Moment (FY80)

Objectives:

The objectives are to investigate, isolate, and identify barriers to the widespread utilization of small wind energy conversion systems through the actual placement of utility-intertied systems in a wide variety of locales; and, also, through the associated procurement and installation processes, to provide incentives and support to the wind industry toward rapid commercialization. Using the installed units, data will be compiled and processed for dissemination to users, industry, utilities, and government agencies.

Program Status:

Installations for the FEP are 26 percent complete, with installation of the remaining 83 units planned for FY 1981, contingent on the prompt delivery of machines.

Progress FY 1980:

The total number of machines installed and their relatively high failure rate do not permit meaningful reliability calculations, but preliminary data have been generated for each installation and distributed to the user, state energy offices, and participating utilities.

Communications with responsible state agencies resulted in consultations with all but 11 states. Those states not yet participating are: Alabama, Arizona, Florida, Georgia, Kentucky, Louisiana, Mississippi, North Carolina, South Carolina, and Virginia. Briefings for these 11 states are scheduled early in FY 1981.

Table X lists the FEP installations for FY 1980.

Expected Progress FY 1981:

The remaining states will be briefed and preliminary siting information distributed by early FY 1981. Table XI lists the machines on hand and site of expected installation.

A new procurement action will be launched during FY 1981 to obtain the approximately 49 units necessary to complete installations as planned. Pending the delivery of these units, it is anticipated that the FEP completion, scheduled for FY 1981, can be accomplished, permitting appropriate data gathering activities to proceed.

TABLE X
Field Evaluation Machine Installation
FY 1980

<u>Location</u>	<u>Wind System</u>	<u>KW</u>
Alaska, Kotzebue	Enertech 1500	2.2
California, Petaluma	Storm Master	18
Hawaii, Hoolehua	Millville 10-3-IND	10
Hawaii, Kohala	Mehrkam 440	40
Iowa, Lacona	Dakota SIV	4
Kansas, Cimarron	Pinson C2E2	2
Kansas, Jennings	Millville 10-3-IND	10
Maine, Ellsworth	Enertech 1500	2.2
Massachusetts, Ashby	Dakota SIV	4
Massachusetts, Williamstown	Whirlwind A240	2
Minnesota, Hawley	Pinson C2E2	2
Montana, Big Timber	Enertech 1500	2.2
Montana, Cutbank	Pinson C2E2	2
Nebraska, Grand Island	Whirlwind A240	2
Nebraska, Lincoln	Pinson C2E2	2
New Hampshire, Colebrook	Enertech 1500	2.2
New Hampshire, Epping	Pinson C2E2	2
New Mexico, Springer	Millville 10-3-IND	10
Oklahoma, Tyrone	Millville 10-3-IND	10
Oregon, The Dalles	Pinson C2E2	2
Oregon, Sixes	Millville 10-3-IND	10
Texas, Brownsville	Dynergy	5
Texas, Iowa Park	Dakota SIV	5
Utah, Milford	Dakota SIV	5
Vermont, Lake Elmore	Pinson C2E2	2
Vermont, Ralldolph Center	Skyhawk	4
Washington, Westport	Skyhawk	4
Wyoming, Bondurant	Enertech 1500	2.2
Wyoming, Wheatland	Millville 10-3-IND	10

TABLE XI

Expected Machine Installation
FY 1981

<u>Location</u>	<u>Wind System</u>	<u>KW</u>
Alaska, Homer	Storm Master 10-18	18
California, Bald Mountain	Dakota SIV	4
Colorado, Otis	Dakota SIV	4
Colorado, Fairplay	Enertech 1500	1.5
Iowa, Dennison	Storm Master 10-18	18
Maine, Caribou	Storm Master 10-18	18
Minnesota, Owatonna	TBA*	
Missouri, Dadeville	TBA	
Oklahoma, Stroud	Skyhawk 78	4
New Jersey, Clinton	TBA	
New Jersey, Greenwich	Dakota SIV	4
New Mexico, Tucumcari	TBA	
New York, Dunkirk	TBA	
North Dakota, Devil's Lake	Kedco 1620	2
North Dakota, Minot	Storm Master 10-18	18
Utah, Spanish Forks	Kedco 1620	2
Pennsylvania, Glencoe	Kedco 1620	2
Pennsylvania, Northeast	Dakota SIV	4
South Dakota, Aberdeen	Storm Master 10-18	18
South Dakota, Scenic	Kedco 1620	2
Washington, Ridgefield	Pinson C2E2	2
Puerto Rico, Cayey	Pinson C2E2	2
Puerto Rico, Fajardo	TBA	
Virgin Islands, St. Croix	Storm Master 10-18	18
Virgin Islands, St. John	Pinson C2E2	2
Virgin Islands, St. Thomas	TBA	
Guam	Storm Master 10-18	18
Majuro	Enertech 1500	1.5
Palau	Enertech 1500	1.5
Samoa	Storm Master 10-18	18
Samoa	Enertech 1500	1.5
Saipan	Storm Master 10-18	18
Yap	Enertech 1500	1.5

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

PROGRAM MANAGEMENT

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

Program Management

Contract No.: DE-AC04-76DP03533

Principal Investigators: Terry J. Healy
Ralph P. Cingo
Richard A. Williams

Project Manager: Terry J. Healy

Objectives:

The objective is to provide the general management functions necessary to achieve rapid SWECS commercialization in support of the Federal Wind Energy Program.

Program Status:

Initiated in 1976, the program has grown into a complex activity involving numerous companies, personnel, disciplines, and projects. The various components have been organized and are being designed to achieve program objectives within constraints of budgets and schedules. Program Management includes the planning, organizing, staffing, and directing necessary to accelerate the rapid commercialization of SWECS. The project continues at a relatively constant level of effort through program duration.

Progress FY 1980:

Several major changes in Program Management were enacted during 1980.

The most important change was the conversion to DOE's prioritized project bookkeeping system for planning and reporting. The system permits tracking of individual projects against a total estimated project cost while allowing short-term responses to questions regarding impact of potential program-budget revisions.

The Rocky Flats Program was reorganized to include a Manager of Advanced Programs. Designed to insure the smooth integration of new and advanced projects into the program structure, this change insured maximum responsiveness in support of WESA-80.

Finally, two key documents were submitted to DOE: the first assesses the current technology of SWECS, and the second provides an initial input on a five-year plan for SWECS.

Expected Progress FY 1981:

Direction and definition of the overall program and funding requirements will be refined to insure continued progress toward rapid commercialization of SWECS.

Program Management (Continued)

Reports and Publications:

FY 1979 Annual Report

FY 1980 Program Summary

REFERENCES

1. Program

*Technical and Management Support for the Development of Wind Systems for Farm, Remote and Rural Use, Annual Report for the Period October 1976-September 1977, October, 1977, 125 pp., \$6.50, (RFP-2721/3533/78-2).

*Technical and Management Support for the Development of Small Wind Systems, Annual Report for the period October 1, 1977 - September 30, 1978, February 1979, 144 pp., \$7.25, (RFP-2974/3533/79-2).

*FY 1979 Program Summary, Technical and Management Support for the Development of Small Wind Systems, October 1, 1978, 31 pp., (RFP-2882/3533/79-1).

*FY 1980 Program Summary, Technical and Management Support for the Development of Small Wind Systems, March 1, 1980, 35pp., \$ 6.00. (RFP-3121/3533/80-8)

*FY 1979 Annual Report, Technical and Management Support for the Development of Small Wind Systems, December 1979, 122 pp., \$10.00. (RFP-3126/3533/80-2)

2. Conferences and Workshops

*Proceedings, Small Wind Turbine Systems 1979, (February 27-March 1, 1979), Volume I, R&D Requirements, 271 pp., Volume II Utility Interface/Institutional Issues, 220 pp., (RFP-3014/3533/79-8).

3. Test Reports

*First Semiannual Report, Rocky Flats Small Wind Systems Test Center Activities, Volume I, Description of the National Small Wind Systems Test Center, 97 pp., \$6.00, (RFP-2920/3533/78/6-1); Volume II, Experimental Data Collected from Small Wind Energy Conversion Systems, 101 pp., \$6.50, (RFP-2920/3533/78/6-2), September 28, 1978.

*Second Interim Report, Rocky Flats Small Wind Systems Test Center Activities, July 1979. Volume I, Atmospheric Test Data Collected from Small Wind Energy Conversion Systems, 133 pp., \$9.00, Volume II, Controlled Velocity, Vibration and Dynamometer Testing of Small Wind Energy Conversion Systems, 42 pp., \$6.00, (RFP-3004/3533/ 79/7-1 and 7-2).

*Altos-Model 8B Wind Turbine Generator Performance Report, July 1979, K. K. Higashi, 10 pp., \$4.00, (RFP-3033/3533/79-4).

*Available from NTIS.

*Altos-Model 8B Wind Turbine Generator, Failure Analysis, June 18, 1979, K. K. Higashi and M. J. Carr, 17 pp., (RFP-3035/3533/79-10).

*Dunlite Model 81/002550, Performance Report, July 1979, K. K. Higashi, 9 pp., \$4.00, (RFP-3026/3533/79-6).

*Dunlite Model 81/002550 Wind Turbine Generator, Failure Analysis, June 1, 1979, K. K. Higashi, M. J. Carr, V. K. Grotzky, 17 pp., (RFP-3028/3533/79-12).

*Millville Wind Turbine Generator, Failure Analysis and Corrective Design Modification, July 1979, C. A. Waldon, M. J. Carr, V. K. Grotzky, 19 pp., \$4.00, (RFP-2992/3533/79-3).

*North Wind Eagle 3 Wind Turbine Generator Final Test Report, January, 1980, J. H. Sexton, 18 pp. (RFP-3071/3533/80/9)

*Sencenbaugh-Model 1000-14 Wind Turbine Generator, Performance Report, July 1979, K. K. Higashi, 9 pp., \$4.00, (RFP-3034/3533/79-5).

*Zephyr Wind Dynamo Wind Turbine Generator Final Test Report, October 1979, J. H. Sexton, 17 pp. (RFP-3041/3533/79/13)

Adjustment of SWECS Power Curves for Air Density Variations, March 1980, A.C. Hansen, 6 pp. (TM-T0/80-2).

4. Systems Development

*Development of an 8 kW Wind Turbine Generator for Residential Type Applications, Phase I - Design and Analysis, March 1980, F.M. Adler, et. al., Grumman Energy Systems Inc. Volume I - Executive Summary, 10 pp. (RFP-3007/71787/3533/79/15-1), Volume II - Technical Report, 81 pp., (RFP-3007/71787/3533/79/15-2).

*Development of a 8kW Wind Turbine Generator for Residential Type Applications, Phase I - Design and Analysis, June 25, 1979, M. C. Cheney, et al., United Technologies Research Center, Volume I - Executive Summary, 10 pp. (RFP-3006/68186/3533/79/14-1); Volume II - Technical Report, 202 pp. (RFP-3006/68186/3533/79/14-2)

*Development of a 2 kilowatt High Reliability Wind Machine, Phase I, Design and Analysis, January 1980, W. Drake, et. al., Enertech Corporation, Volume I, Executive Summary, 18 pp., \$5.00, (RFP-3025/64410/3533/79/16-1); Volume II, Technical Report, 78 pp., \$8.00, (RFP-3025/64410/3533/79/16-2).

Cor-Ten Steel, Its Applications and Limitations in Wind Systems Structures, August 1980, J. Boland, 8 pp. (TM-TD/80-4)

*Available from NTIS.

5. Supporting Research and Technology

*Structural Dynamics, Stability and Control of High Aspect Ratio Wind Turbines, December 1978, F. S. Stoddard, University of Massachusetts, 294 pp., (RFP-3027/67025/3533/79-9).

*Investigation of the Feasibility of Using Wind Power for Space Heating in Colder Climates, Annual Report for the Period Ending June 30, 1979, D. E. Cromack, 110 pp. (RFP-3060/67025/3533/80-3)

*A Preliminary Investigation of Three Advanced Wind Furnace Systems for Residential and Farm Applications, April 1979, P. H. Sarkisian and J. G. McGowan, Volume I - Executive Summary, 17 pp. (RFP-3059/67025/3533/80/4-1), Volume II - Technical Report, 245 pp. (RFP-3059/67025/3533/80/4-2).

Yaw Control Abstracts, January 1980, J. Alcone, et. al., Science Applications, Inc., 483 pp.

Effects of Guy-Wires on SWECS Tower Dynamics, July 1980, C.P. Butterfield, K.R. Pykkonen, J.H. Sexton, 12 pp. (TM-TD/81-1).

6. Institutional Issues

*Financial Problems Facing the Manufacturers of Small Wind Energy Conversion Systems, Final Report, November 1979, T. G. Bolle, JBD & Company, 58 pp. (RFP-3068/97897/3533/80/1)

*Study of Dispersed Small Wind Systems Interconnected with a Utility Distribution System, Interim Report - Preliminary Hardware Assessment, March 1980, D. Curtice, et. al, Systems Control Inc. 102 pp. (RFP-3093/94445/3533/80-7).

*Current State Incentives Programs for Small Wind Energy Conversion Systems, Final Report, July 1980, T.R. Kornreich, et. al., Science Applications, Inc., 76 pp., \$7.00. (RFP-3128/05480/3533/80-0)

*SWECS Qualifications for State Programs, Final Report, July 1980, T.R. Kornreich, et. al., Science Applications, Inc., 31 pp., \$6.00. (RFP-3127/05480/80-11)

Noise Measurements of Two Small Wind Energy Conversion Systems, April 1980, A.C. Hansen, 5 pp. (TM-II/80-1)

7. General Information

*An Index of Manufacturers, Researchers and Distributors Currently Involved in the Development of Wind Energy Conversion Systems, American Wind Energy Association, February 1978, 72 pp., (DOE/RF/3533-78/1).

*Available from NTIS

*A Guide to Commercially Available Wind Machines, prepared with the assistance of the American Wind Energy Association, April 3, 1978, 121 pp., \$7.25, Contract E(29-2)-3533. (RFP-2836/3533/78/3).

*Wind Power for Farms, Homes and Small Industry, Nielsen Engineering and Research, Inc., J. Park and D. Schwind, September 1977, 230 pp., \$11.00, (RFP-2841/1270/78/4).

Is the Wind a Practical Source of Energy for You?, Rocky Flats Wind Systems Program, March 1979, 8 pp.

Commercially Available Small Wind Systems and Equipment, Rocky Flats Wind Systems Program, April 15, 1980, 22 pp.

To Catch the Wind (brochure), Rocky Flats Wind Systems Program, November, 1979.

Selected References on Small Wind Energy Conversion Systems, Rocky Flats Wind Systems Program, April 1979, 10 pp.

Wind Power for Electrical Applications, September 1980, 4 pp. Reprint of catalog insert from 1981 Sweet's Catalog for electrical contractors.

8. Performance Summaries

Performance Summaries are prepunched sheets intended for collection in a 3-ring notebook. They include a photo of the wind system; manufacturer specifications; and basic Rocky Flats test data, including a power curve and an energy output table.

Rocky Flats Performance Summary Sheets (Instruction Sheet) August 1980.

Altos Model 8B August 1980.

Dunlite Model 81/002550 August 1980.

Kedco Model 1200, August 1980.

Sencenbaugh Model 1000-14, August 1980.

AVAILABILITY