DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

EVALUATION OF GAS-REBURNING AND LOW NO_x BURNERS ON A WALL FIRED BOILER

DOE/PC/90547--T5

DE92 008687

Technical Progress Report No. 5
For the Period
October 1 through December 31, 1991

DE-FC~~27~~91 PC 90547

Prepared for
U.S. Department of Energy
Gas Research Institute
Public Service Company of Colorado
Colorado Interstate Gas Company
Electric Power Research Institute

Prepared by
Energy and Environmental Research Corporation
18 Mason
Irvine, California 92718

January 15, 1992

U.S. DOE PATENT CLEARANCE IS NOT REQUIRED
PRIOR TO THE PUBLICATION OF THIS DOCUMENT

MASTER

1000-10-000

TABLE OF CONTENTS

LEGAL NOTICE	ii
1.0 SUMMARY	1-1
2.0 INTRODUCTION	2-1
3.0 PROJECT DESCRIPTION	3-1
4.0 PROJECT STATUS	4-1
4.1 Phase I Design & Permitting	4-1
4.2 Phase II Construction & Startup	4-2
5.0 PLANNED ACTIVITIES	5-1
6.0 REPORT DISTRIBUTION LIST	6-1

LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), Colorado Interstate Gas Company (CIG), and the Electric Power Research Institute (EPRI). Neither, GRI, DOE, CIG, EPRI, nor members of GRI, DOE, CIG, EPRI nor any person acting on their behalf;

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or
- b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

Clean Coal Technology (CCT) implies the use of coal in an environmentally acceptable manner. Coal combustion results in the emission of oxides of nitrogen (NO_x), which are precursors of both acid rain and ozone formation. The primary objective of this CCT project is to evaluate the use of Gas Reburning and Low NO_x Burners (GR-LNB) for NO_x emission control from a wall fired boiler. It is anticipated that, if the demonstration is successful, the GR-LNB technology could become commercialized during the 1990's and will be capable of (1) achieving significant reduction in the emissions of nitrogen oxides and sulfur dioxide (another acid rain precursor) from existing facilities to minimize environmental impacts such as transboundary and interstate pollution and/or (2) providing for future energy needs in an environmentally acceptable manner.

Low NO_x burners are designed to delay the mixing of the coal fuel with combustion air to minimize the NO_x formation. Typically, one may obtain up to 50% reduction in NO_x emissions through the use of LNB. For LNB applications, the technology is developed and a number of LNB designs are commercially available.

With GR, about 80-85 percent of the coal fuel is fired in the main combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO_x is converted to N_2 . The combustion process is completed by over-fire air addition. SO_x emissions are reduced to the extent that natural gas replaces sulfur-containing coal. The level of NO_x reduction achievable with 15-20% natural gas is on the order of 50-60%. Thus the emission reduction target of the combination of these two developed technologies is about 75%.

Specifically, the technical objectives of this project are to:

1. Demonstrate the full effectiveness of GR-LNB for NO_x emission control. This includes the performance of the separate technologies and of the integrated GR-LNB technology.

2. Demonstrate the compatibility of GR-LNB with existing wall fired boilers.
3. Demonstrate the additional reductions in SO₂, particulate and CO₂ achievable with GR-LNB.
4. Demonstrate the synergism of GR-LNB with sorbent injection for SO₂ control if a sorbent injection system is installed outside the scope of this project.
5. Develop a data base which can be used to establish the commercial viability of GR-LNB to meet existing and projected emission control regulations.
6. Transfer the project results to industry to ensure that GR-LNB is a recognized cost effective competitor for utility boiler emission control.

This project is being conducted in three phases at the host site, a 172 MW_e wall fired boiler of Public Service Company of Colorado (PSCo), Cherokee Unit 3 in Denver, Colorado: Phase I - Design and Permitting, Phase II - Construction and Start-up, and Phase III - Operation, Data Collection, Reporting and Disposition.

Technology transfer to industry is accomplished through the formation of an industry panel. Phase I of the project commenced on October 13, 1990. It includes six tasks as follows:

Task 1	- Project Management
Task 2	- Process Design
Task 3	- Engineering Design
Task 4	- Environmental Reports, Permitting, Plans and Design
Task 5	- Baseline Test and Phase III Test Plan
Task 6	- Technology Transfer

The Host Agreement was signed with the owner-operator of the wall-fired boiler on September 6, 1990. Phase I scheduling and preliminary testing work started during December. The process design has been completed and a report is being prepared. The engineering design has been completed. The baseline test has been completed and the report is being prepared.

Phase II of the project commenced on June 13, 1991. It includes the four tasks as follows:

Task 1 - Project Management

Task 2 - Installation / Check-out

Task 3 - Technology Transfer

Task 4 - Restoration

Project management is focusing on Phase II. Installation will be finished during the first quarter of 1992. Check-out will commence the last part of the first quarter of 1992.

Key Words

SO _x	Ash	Emission
SO ₂	Coal	Control
NO _x	Gas	Boiler
NO	Low NO _x Burners	Precipitator
Burners	Construction	Flue Gas
Start-up	Instrumentation	Contracts
CEMS	Industry Panel	Control
Reburning	Injection	Ducts
Humidification		

Clean Coal Technology implies the use of coal in an environmentally acceptable manner. Coal combustion results in the emission of two acid rain precursors: oxides of sulfur (SO_x) and oxides of nitrogen (NO_x). In addition, NO_x emissions contribute to ozone formation, a major problem in ozone non-attainment areas. This clean coal technology project will demonstrate a combination of two developed technologies to reduce both NO_x and (to some extent) SO_x emissions: gas reburning and low NO_x burners. The demonstrations will be conducted on a pre-NSPS utility boiler representative of U.S. boilers that contribute significantly to the inventory of acid rain precursor emissions: a wall fired unit.

Low NO_x burners operate on the principle of delayed mixing between the coal fuel and burner air, so that less NO_x is formed. Gas reburning is a combustion modification technique that consists of firing 80-85 percent of the fuel corresponding to the total heat release in the lower furnace. Reduction of NO_x to molecular nitrogen (N_2) is accomplished via the downstream injection of the remaining fuel requirement in the form of natural gas (which also reduces the total SO_x emissions). In a third stage, burnout air is injected at the lower temperatures in the upper furnace to complete the combustion process without generating significant additional NO_x .

The specific goal of this project is to demonstrate NO_x emission reductions of 75 percent or more as a result of combining LNB and GR on a utility boiler having the design characteristics mentioned above. A Host Site Agreement has been signed by EER and a utility company in the State of Colorado: Public Service Company of Colorado (Cherokee Unit No. 3, 172 MW_e) front wall fired boiler near Denver.

Co-funding for this project is provided by the Gas Research Institute (GRI), the Public Service Company of Colorado (PSCo), Colorado Interstate Gas Company (CIG), Electric Power Research Institute (EPRI) and Energy and Environmental Research Corporation (EER)--the Other Funding Participants. These organizations are responsible for funding one-half of the total

project costs, while the U.S. Department of Energy will contribute the other one-half of the total project costs.

To achieve the objectives of the project, it is being conducted in the following three phases at the host site.

Phase I: Design and Permitting

Phase II: Construction and Start-up

Phase III: Operation, Data Collection, Reporting and Disposition

Phase I of the project (Design and Permitting) officially began October 13, 1990 with Task 1, Project Management work. Phase I is 99.9% complete as of this past quarter.

Phase II of the project (Construction and Start-up) officially began June 13, 1991 with demolition of old on-site equipment to make room for new equipment. Phase II is proceeding on schedule and is approximately 67% complete as of this past quarter.

Major work performed during this past quarter was as follows:

1. Installation of all the new boiler penetrations including installation of refractory and insulation. Unit was returned to service as scheduled.
2. Installation of OFA ducts, FGR flues and its supporting steel continued on schedule.
3. OFA and FGR fan foundations were completed.
4. Placement and alignment of OFA and FGR fans started.

3.0 PROJECT DESCRIPTION

Within the three phases of the project, the following tasks will be performed to demonstrate the cost effective control of NO_x and SO_x emissions from pre-NSPS coal fired utility boilers:

Phase I: DESIGN AND PERMITTING

Task 1 - Project Management

EER will provide the overall management necessary for completing successfully all aspects of Phase I. This will include the following:

- Coordination of all Participant and subcontractor efforts.
- Coordination with the host site.
- Planning and scheduling all tasks.
- Monitoring all technical efforts.
- Keeping DOE, GRI, PSCo, CIG and EPRI fully informed of project status.
- Continual review of relevant ongoing technical developments, particularly EER's Gas Reburning and Sorbent Injection CCT project, as well as other work supported by DOE, GRI, EPRI, EPA and commercial firms.

Task 2 - Process Design

In the Process Design task, GR-LNB process designs will be prepared. The process designs will be based on the maximum NO_x emission control commensurate with the design and operating constraints of the unit, improved unit operability and minimum cost of power generation to the maximum extent possible. The following work will be done:

- Brief field measurements will be conducted to obtain performance data necessary for process design.

The design and operation will be analyzed to provide functional designs and specifications for all components of the gas reburning and low NO_x burner system.

- Bench scale tests will be conducted as required to define key process parameters. This will include isothermal modeling of furnace/convective pass flow patterns and mixing studies.
- Thermal and emission reduction performances of the GR-LNB NO_x emissions control system will be predicted.
- Optimum designs for GR-LNB will be established based on isothermal kinetic and thermal modeling and on baseline characterization of the unit.
- The process design will be documented in a report submitted to DOE.

Task 3 - Engineering Design

Following approval of the process design (prepared in Task 2) EER will proceed with detailed engineering design. The engineering design will include preparation of the following:

- Site specific engineering, including process, civil, structural, mechanical and electrical design.
- Engineering drawings.
- Construction plans and schedule.
- Construction cost estimates.
- Start-up plan.

Task 4 - Environmental Reporting, Permitting, Plans and Design

A variety of environmental activities will be conducted. This will include the following:

- Preparation of relevant environmental data for obtaining NEPA approval. (This was updated during the Agreement negotiation phase.)
- Preparation of Environmental Monitoring Plan.
- Assistance to host site in obtaining environmental permits.

Task 5 - Technology Transfer

To help ensure the timely commercialization of this technology, the following technology transfer activities will be conducted:

- Formation of an Industry Panel for technology transfer.
- Arrangement of Panel meetings on (1) process design and (2) detailed engineering design and plans for Phases II and III.
- Prepare and present technical papers at appropriate conferences and industry meetings.

Phase II: CONSTRUCTION AND START-UP

Task 1 - Project Management

- Continuation of Phase I project management activities.
- Arrangement of project review meetings at approximately the 40 and 90 percent completion points.

Task 2 - Installation and Check-out

- Installation of the emission control and auxiliary equipment.

- Check-out of functional operation of all components.

Task 3 - Technology Transfer

- Continuation of technology transfer activities initiated in Phase I.
- Meetings with Industry Panel to review installations and plans.

Task 4 - Restoration

- Decision on disposition of test equipment if project is discontinued: to be retained by host site or removal and restoration work.

Phase III: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

Task 1 - Project Management

- Continuation of Phases I and II project management activities.
- Conducting final project review at conclusion of project.

Task 2 - Optimization Testing

- Optimization of LNB installation.
- Optimization of GR-LNB technology
- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

Task 3 - Long Term Tests

- Operation of GR-LNB equipment under optimized conditions for approximately one-year duration.
- Measurement of emission control system performance.
- Determination of boiler impacts.

Task 4 - Evaluation of Field Test Results

- Analysis of test data.
- Preparation of guideline manuals for application of GR-LNB technology, including design recommendations, cost projection and comparisons with competing technologies.

Task 5 - Restoration

- Disposition of GR-LNB equipment installation:
To be retained by host site or removal and restoration work.

Task 6 - Technology Transfer

- Continuation of technology transfer activities from Phases I and II.
- Meeting with Industry Panel to review results obtained.

4.0 PROJECT STATUS

4.1 Phase I Design and Permitting

4.1.1 Task 1 - Project Management

A Project Participants Review meeting was held in Denver, Colorado on September 24, 1991. The purpose of the meeting was to review the design and the results of the baseline testing. On September 25, 1991 a project inauguration conference was also held in Denver for the purpose of publicly announcing the Cherokee Clean Coal Technology Project. Work under this Task is complete.

4.1.2 Task 2 - Process Design

Computer and isothermal modeling of the Gas Reburning System for Cherokee 3 has been completed and the process design report has been prepared. The report is being reviewed by EER and will be submitted to the DOE and the Project funders for their review and comment.

4.1.3 Task 3 - Engineering Design

The Engineering Design of the Over-fire Air, Flue Gas Recirculation, and Natural Gas distribution systems has been completed. Mechanical and electrical detail design drawings have been released for construction. Work under this Task is complete.

4.1.4 Task 4 - Environmental Reporting, Permitting, Plans and Design

A meeting to review the Environmental Monitoring Plan (EMP) with DOE and PSCo was held on September 11, 1991 in Denver, Colorado. The EMP is now being circulated for the final comment and approval.

4.1.5 Task 5 - Baseline Test and Phase III Test Plan

The Baseline Testing was completed on July 26, 1991. A Baseline Test Report and the Phase III Test Plan are being prepared.

4.1.6 Task 6 - Technology Transfer

A technical paper entitled Field Evaluation of Gas Reburning with Low NO_x Burners for NO_x Emission Control in a Wall-fired Boiler was prepared for presentation at the International Joint Power Generation Conference in San Diego, California on October 8, 1991.

4.2 Phase II Construction and Startup

4.2.1 Task 1 - Project Management

The Project Management task is now focused on Phase II. A detailed construction activities schedule was prepared and EER is coordinating site activities with PSCo. Preparation of the Phase III Continuation Application has started.

4.2.2 Task 2 - Installation and Checkout

EER established a Cherokee site Construction Office on July 1, 1991. In order to make space for the over-fire air and flue gas recirculation fans, an old electrostatic precipitator, no longer in use at Cherokee, was removed. The Cherokee Unit 3 outage began on August 16, 1991 to allow for the installation of the Low NO_x burners (PSCo responsibility), boiler penetrations and nozzle cooling fans and associated ductwork. This outage work was completed by October 23, 1991 with the unit being returned to service October 25, 1991. The installation of mechanical and electrical equipment for the Gas Reburning and Low NO_x Burners is continuing on schedule.

5.0

PLANNED ACTIVITIES

During the next quarter (January through March, 1992) the following work is planned:

1. Continue Project Management activities.
2. Complete the Baseline Test Report and the Phase III Test Plan.
3. Complete the Process and Engineering Design Reports.
4. Complete the installation of mechanical and electrical equipment, including the OFA and FGR fans, interconnecting ductwork, foundations, structural support steel, electrical switchgear, and instrumentation and controls.
5. Continue Technology Transfer by attending conferences and presenting symposia technical papers.
6. Start checkout and startup of individual equipment and the total system.

6.0 REPORT DISTRIBUTION LIST

The number in parentheses () indicates the total number of copies submitted.

6.1 Funding Organization Distribution

6.1.1 U.S. Department of Energy

Mr. Harry J. Ritz (2)
PETC Technical Project Manager
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. John Augustine (1)
Contracting Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
Associate Deputy for Clean Coal
Office of Clean Coal Technology
FE-24, C-178
U.S. Department of Energy
Washington, DC 20545

Mr. Paul A. Gottlieb (1)
Office of Patent Counsel
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Office of Technology Transfer (3)
Mail Stop 58-MEZZ
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. S.N. Roger Rao (1)
Burns and Roe Technical Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Dr. Larry M. Joseph (1)
HQ DOE Program Manager
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, D.C. 20585\

6.1.2 Gas Research Institute

Mr. Paul Bautista (10)
Gas Research Institute
8600 W. Bryn Mawr Ave.
Chicago, Illinois 60631

6.1.3 Colorado Interstate Gas Company

Mr. John R. Grossmann (2)
Manager, Planning Evaluation
Colorado Interstate Gas Company
P.O. Box 1087
Colorado Springs, Colorado 80944

6.1.4 Electric Power Research Institute

Mr. Angelos Kokkinos (2)
Electric Power Research Institute
3412 Hillview Avenue
Palo Alto, California 94303

6.2 Host Utility Distribution

Ms. Melissa Browning-Sletten (6)
Maintenance Services Manager
Public Service Company of Colorado
5900 East 39th Avenue
Denver, Colorado 80207

END

**DATE
FILMED**

4 / 06 / 92