✓

MASTER

TECHNICAL PROGRESS REPORT

Contract No. EF-78-C-01-2771

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

For Period: ~~FY-79, Fourth Quarter~~, Ending September 30, 1979

A. The following activity has been accomplished during the fourth quarter of this contract:

- 1.1 Project planning reported complete in second quarterly report.
- 1.2 The Welding Process Review is draft-typed and under audit - it will be published during the next quarter. There is not a broad base of process information available using A387-22-2. However, ASTM A542 (similar except for higher strength) has extensive data available. As a result, the review will encompass the (2 1/4 Cr - 1 Mo) A542. It is to be noted that increased strength influences weld metal selection, residual stress levels and stress relief temperatures.
- 2.2 Facility Rearrangement reported complete in first quarterly report.
- 2.3/ Plate procurement as previously reported, has been seriously delayed by
3.1 the difficulty of finding a vendor who would deliver plate for the contract, to SA 387-22-2 and Section VIII-2 heat treatments. During the past quarter an overseas vendor was found who was willing to quote to the above requirements. A P.O. has been initiated and is awaiting DOE approval. Where the resultant late delivery of this pedigree plate affects the Planned Completion Date of a task, it is noted.
- 2.4 Modifications of torch design* reported complete in third quarterly report. A special gas sampling tube - using the configuration of the welding torch and electrode - has been built to evaluate the optimization of shielding effectiveness in the required groove positions.
- 2.5 The oscillation aspect of Process Mechanical Control is under study. Preliminary conclusions are that (high frequency - minimal displacement) oscillation may be an asset. However, if 8" deep single preps are used, accessibility may be limited in the bottom portion of such a joint. Completion of this sub-task will be extended (6) months as a result of late plate delivery of sub-task 2.3.
- 2.6/ Evaluation of a more restricted joint design (in 2G position) is continu-
3.7 ing with included angle as the present primary variable. Completion of this sub-task will be extended (6) months as a result of late plate delivery of sub-task 2.3.
- 2.7/ FILLER WIRE PROCUREMENT is near completion. The remaining third of three
3.5 heats is ordered. - its delivery is eminent. This item is not on the critical path.

* Independent W narrow groove torch design under separate W funding - same design is being built now from W design for DOE.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

- 2.8 NON-DESTRUCTIVE EVALUATION: Initial NDT evaluation has begun. Completion of this sub-task will be extended (6) months as a result of late plate delivery of sub-task 2.3.
- 2.10/ FLAT, HORIZONTAL & VERTICAL POSITION PARAMETERS are being evaluated for optimization and range. These three tasks cannot be completed until the pedigree 2 1/4 Cr - 1 Mo plate is delivered in March 1980. The late delivery of this plate will extend the Planned Completion Date approximately (9) months for tasks 2.10, 2.11, 2.12, 2.13 and 2.14.
- 2.11/
- 2.12
- 3.2 PLAN FOR DEMO. FACILITY: In order to realistically and effectively simulate the welding operations anticipated in the field construction of the pressure vessel, an analogy of the methods employed is presented. These operations are described in a series of (19) concept sketches described below and illustrated on the following pages:

Fig. 1 An off-site vendor shapes a quenched and tempered 120° sector of the course (25' x 10' x 8", Wgt. 41 tons) by press brake to required radius. Before shipment to the field site, the vendor has machined the 3G (vertical position) weld preps on each end of the sector and "trued-up" the 2G (horizontal position) edges to each other relative to the centerline of the radius and of the 3G weld preps. Prior to the 3G prep machining, the run-off tabs shown in Fig 4 right have been welded. Since the site may not have navigatable water at this time, shipment will be by rail or truck.

Fig. 2 It will be unloaded by crane.

Fig. 3 Using plate clamps over the 2G edges

Fig. 4 And lowered onto a course assembly fixture. This same fixture is subsequently used for the 3G welding. The fixture has the capability of moving the sectors radially in or out or rolling around the circumference for alignment of the 3G preps. Alignment is done over each of (3) three 6' deep working pits.

Fig. 5&6 Rising out of the (3) joint pits will be one to three vertical weld heads on the course OD and the same on the ID. The course assembly/3G weld area is housed in a weather-proof structure with removable roof. Here vertical (3G) welding and all non-destructive testing is performed, producing a ring course sub-assembly.

Fig. 7 has the run-off tabs removed.

Fig. 8 The transfer of the course from the welding to the machining center is made.

INSTALLATION

FIG. 1

COURSE SEGMENT BRAKE—FORMED BY VENDOR

TRUCK OR RAIL CAR SHIPMENT TO SITE

INSTALLATION

FIG. 2

UNLOADING OF COURSE SEGMENT

INSTALLATION

FIG. 3

POSITIONING OF COURSE SEGMENT
FOR 3G WELDING FOR COURSE ASSEMBLY

INSTALLATION

FIG. 4

COURSE ASSEMBLY

POSITIONING OF COURSE SEGMENT

FOR 3G WELDING & ADDITION OF RUN-OFF TABS

INSTALLATION

FIG. 5

COURSE ASSEMBLY

COURSE SECTOR, 3G WELDING, ASSEMBLY AREA

INSTALLATION

FIG. 6

COURSE ASSEMBLY

3G WELDING OF COURSE SEGMENTS

INSTALLATION

FIG. 7

COURSE ASSEMBLY

REMOVAL OF RUN-OFF TABS

INSTALLATION

FIG. 8

TRANSFER OF COURSE FROM WELDING
ASSEMBLY AREA TO MACHINING CENTER

INSTALLATION

FIG. 9

COURSE MACHINING CENTER

MACHINING 2G WELD PREPS ON COURSE

INSTALLATION

FIG. 40

COURSE MACHINING CENTER

SETTING COURSE FOR MACHINING

INSTALLATION

FIG. 11

COURSE MACHINING CENTER

ALIGNMENT FIXTURES FOR MACHINING OF COURSE

INSTALLATION

FIG. 12

COURSE MACHINING CENTER

MILLING OPERATION ON COURSE ENDS

INSTALLATION

FIG. 13 -

COURSE MACHINING CENTER

UPENDING OF COURSE FOR MACHINING 2G PREP ON OPPOSIT END

REPEAT OF STEPS SHOWN IN

FIG. 10 THRU FIG. 12 TO FOLLOW

INSTALLATION

FIG. 14

MISCELLANEOUS WELDING AT COURSE ASSEMBLY

COURSE ASSEMBLY AREA

INSTALLATION

FIG. 15

2G WELDING AT COURSE ASSEMBLY

INSTALLATION OF STUDS TO COURSE, FOR WELD TRACK POSITIONING

INSTALLATION

FIG. 16

2G WELDING AT COURSE ASSEMBLY

TRANSFER OF COURSE FROM

MACHINING CENTER TO 2G WELDING AREA

INSTALLATION

FIG. 17

2G WELDING AT COURSE ASSEMBLY

POSITION OF WELDING CONTROL CENTER

INSTALLATION

FIG 18

2G WELDING AT COURSE ASSEMBLY

2G INTERNAL & EXTERNAL WELDING EQUIPMENT

IN PLACE WITH FOUL WEATHER SHROUD

INSTALLATION

FIG. 19

2G WELDING AT COURSE ASSEMBLY
OPERATORS CARRIAGE AND WELDING APPARATUS
IN POSITION FOR 2G WELDING

- Fig. 9 The machining center is housed in a weather-proof structure with removable roof.
- Fig. 10 The course is dropped into a slot between the OD and the ID tracks.
- Fig. 11 The base of the slot has alignment capability to make the course concentric to the tracks.
- Fig. 12 A leveling clean-up cut is made by one or more milling heads on each track (referenced to each other) followed by the machining of the weld prep.
- Fig. 13 The course is lifted out of the machining center, turned and lowered back into the center to repeat Fig. 12 for the other 2G (horizontal) prep.
- Fig. 14 Illustrates scaffolding rigged for miscellaneous welding such as: manways, nozzles, piping, equipment hatches, etc.
- Fig. 15 Prior to the placement on the vessel of the next course, preparation is made for the installation of the track supports, both OD and ID. This is done by welding a double row of studs (conventional materials, procedure and equipment) where each of the track supports is to be located. The supports are bolted in place, the doweled and keyed track is brought up in sectors, assembled and leveled with respect to the weld prep.
- Fig. 16 This sketch diagrams the flow of the course sectors into the 3G welding center, then into the machining center and then to placement on the vessel. In lowering the course on the vessel, its alignment is established by ID radial alignment pins (or equivalent) previously welded in place prior to the shell course leaving the machining center.
- Fig. 17 The location of the Welding Control Center is shown with the manner of festooning the cables indicated. Internal festooning is presented. Alternatively, welding cables, etc., can be carried up externally.
- Fig. 18 One of three possible welding carriages on each track is shown. The operator and the weld joint area may be enclosed in a climate controlled capsule. The total track assembly, carriages and joint area, are shrouded from rain, snow, sun and high winds. Preheating is done electrically with heaters jacketed for safety, comfort and efficiency.

Fig. 19 Assuming three weld carriages to a track, one operator could be welding approximately a 25' sector of the 2G joint. Starting from one end of the sector he would weld on the advance until he step-tied into the next operator's start. While his carriage was quick-retracting to his start point, an automatic power wirebrushing mechanism would clean the weld followed by visual examination of the same. During this time, inspection of the geometry of the tungsten electrode, torch and wire adjustment for the next bead can be made. At this station welding, non-destructive testing and stress relief can be accomplished.

The above methodology is based on techniques with similar equipment used in production and/or in a simulated production atmosphere. Assessment of the advantages are as follows:

1. The maximum amount of off-site work will be vendor accomplished.
2. There are no obvious transportation problems presented by the vendor supplied components.
3. The maximum amount of site sub-assembly is done at ground level elevation.
4. Site sub-assembly fixturing results in precision assembly, welding and machining of the course.
5. As a result of the precision machined components, the alignment of the new course to the vessel is a simple, consistent and accurate fitup for the 3G groove.
6. As a result of precision machined components, the variation of course diameter is minimized, resulting in a minimal joint face fairing welding.
7. Because the weld land of the prep is located midway in the plate thickness, local variations of course diameter are not critical in course-to-course assembly.
8. Adequate weather-fixturing will isolate the weld arc from critical hostile environment.
9. Parallel 2G and 3G operations may be carried on simultaneously.
10. Proposed fixturing permits up to (6) operators welding simultaneously in each of the positions.

- 3.3 The design of the simulated field demonstration facility is based on an analogy of the above anticipated field sequence concepts. Pertinent key areas in this design will be made in facsimile of the field production equipment. These are as follows:

- Fig. 1 The 2G (horizontal) demonstration, double preped, weld test plate is illustrated with the welded-on end tabs shown dotted. These tabs serve to maintain assembly alignment, to provide welding fields' circuit paths during initial welding and provide some test plate restraint if one side is filled appreciably earlier than the other.
- Fig. 2 The 3G demonstration, double preped, weld test plate is illustrated with the welded-on end tabs shown dotted. These tabs have the same function as in Fig. 1.
- Fig. 3 This illustrates the basic welding components but does not show the test plate holding fixture of Fig. 4. Starting on the left is a stable track assembly with carriage carrying the welding head and the operator. The carriage also carries the automatic power wirebrush, the fore and aft fiber optics arc viewing, closed circuit TV viewing (if desired), operator's manual torch/hot wire adjustments and the oscillator. The welding head and the operator's facility are capable of reorientation when changing weld position. The center console contains the electronic controls and power supplies of the welding process. These are completely enclosed in weather-proof unitized cabinets, and like their field counterparts, are environmentally protected. On the far right, the gas distribution system is indicated. This includes the (6) cylinder, all welded, stainless steel manifold, all stainless steel distribution system, and the gas quality monitoring equipment.
- Fig. 4 This sketch is the test plate holding fixture. It will take both 2G and 3G assemblies and is accessible from both sides. The end piece frame members are pinned and pivoted for assembly loading. Mechanical adjustment is provided for assembly alignment.
- Fig. 5 This illustration is of the 2G field weld simulation, combining Fig. 3 and 4. It is shown with the track assembly oriented, aligned and locked in place for front side welding.
- Fig. 6 This sketch is for the same simulation as Fig. 5, except for the back side welding. The track assembly has been moved to the back side and repinned.
- Fig. 7 The 3G field simulation places the track assembly in the vertical position and then pinned and locked to the plate fixture, with the welding heads, operator's platform and controls reoriented for the front side weld.

FIELD SIMULATION DEMONSTRATION

FIG. 1

PREPARATION & ASSEMBLY OF TEST PLATES

FOR 2G WELD DEMONSTRATION

FIELD SIMULATION DEMONSTRATION

FIG. 2

PREPARATION & ASSEMBLY OF TEST PLATES

FOR 3G WELD DEMONSTRATION

FIELD SIMULATION DEMONSTRATION

FIG. 3

FIELD DEMONSTRATION WELDING EQUIPMENT

FOR 2G & 3G WELDING

FIELD SIMULATION DEMONSTRATION

FIG. 4

FIELD DEMONSTRATION WELDING FIXTURE

2G & 3G WELDING POSITIONS

FIELD SIMULATION DEMONSTRATION

FIG. 5

WELDING IN 2G POSITION

FRONT SIDE

FIELD SIMULATION DEMONSTRATION

FIG. 6

WELDING IN 2G POSITION

BACK SIDE

FIELD SIMULATION DEMONSTRATION

FIG. 7

WELDING IN 3G POSITION

FRONT SIDE

FIELD SIMULATION DEMONSTRATION

FIG. 8

WELDING IN 3G POSITION

BACK SIDE

Fig. 8 This sketch is for the same simulation as Fig. 7, except for the back side welding. The track has been moved to the back side and repinned.

SUMMARY: The assessment of the demonstration facility and demonstration unit is as follows:

1. The weld arc (from field concepts) is isolated from any hostile field environment. Consequently the demonstration facility will be located inside a building and not subject to adverse environmental conditions.
2. Weld prep milling capability need not be demonstrated. Previous experience in production utilized similar track-mounted milling apparatus.
3. Alignment of carriage and tracks to the workpiece is a duplication of field concepts.
4. Electronic and electrical equipment packaging duplicates the environmentally sealed field concepts including moisture tight cable connections.
5. Shielding gas manifolding, distribution, quality monitoring duplicates site concepts.
6. All process aspects (i.e., preheating, welding, parameters, heat treating, inspection, etc.), shall be according to the Process Specification called for in task 4.0.
7. The complete flow of operations of the simulated field demonstration weldment shall be documented and QA verified on a Weld Test Plate Routing form.

NOTE: The weld equipment vendor (Merrick Corp.) has been provided with the specifications for the field demonstration welding unit. With the completed concept sketches of task 3.3 above, an RFQ will be issued to provide the BOM (Bill of Materials), delivery, and price.

- 3.4 POST WELD HEAT TREATMENT: Late delivery of the pedigree 2 1/4 CR- 1 Mo 8" test plate (sub-task 2.3) will extend the completion of this sub-task 18 months.
- 3.5 The purchase of filler wire of task 2.7 and 3.5 have been combined. See task 2.7 for status. If Full Section Process Refinement (sub-task 3.7) indicates a modification of anticipated filler wire chemistry, the late delivery of the plate of 2.3/3.1 will result in a (6) months postponment for completion of this task.
- 3.7 Full Section Process Refinement is dependent upon the plate delivery of 2.3/3.1. Late plate delivery extends this sub-task (3) months minimum.

U. S. ENERGY RESEARCH AND DEVELOPMENT ADMINISTRATION
MILESTONE PLAN AND MANAGEMENT REPORT

1. Contract Identification DEVELOPMENT OF AUTOMATED WELDING PROCESS FOR FIELD FABRICATION OF THICK WALLED PRESSURE VESSELS		2. Reporting Period 06-29-79 through 09-30-79	3. Contract Number EF-78-C-01-2771
4. Contractor (name, address) WESTINGHOUSE ELECTRIC CORPORATION NUCLEAR EQUIPMENT DIVISIONS P.O. BOX 19218 TAMPA, FLA. 33626		5. Contract Start Date 09-29-78 6. Contract Completion Date 09-28-81	

7. Identification Number	8. Reporting Category (e.g., contract line item or work breakdown structure element)	9. Fiscal Years and Months																		10. Percent Completed
		FY 79				FY 80				FY 81										
		01	02	03	04	01	02	03	04	01	02	03	04							
3.10	Horizontal Position Welding - PWHT																			
3.11	Vertical Position Welding - PWHT																			
3.12	Non Destructive Evaluation																			
3.13	Mechanical Testing - Demonstration Welds																			
3.14	Weld Demonstration Report																			
3.15	Quarterly Reports	▲	▲	▲	▲	▲	▲	▲	▲	▲	▲	▲	▲							
4.0	WELDING PROCESS PROCEDURE HANDBOOK																			
4.1	Process Specification																			
4.2	Operation Manual																			

11. Remarks	
12. Signature of Contractor's Project Manager and Date	13. Signature of Government Technical Representative and Date

MILESTONE PLAN AND MANAGEMENT REPORT

1. Contract Identification		2. Reporting Period		3. Contract Number																		
DEVELOPMENT OF AUTOMATED WELDING PROCESS, FOR FIELD FABRICATION OF THICK WALLED PRESSURE VESSELS		06-29-79 through 09-30-79		EF-78-C-01-2771																		
4. Contractor (name, address)				5. Contract Start Date																		
WESTINGHOUSE ELECTRIC CORPORATION NUCLEAR EQUIPMENT DIVISIONS P.O. BOX 19218 TAMPA, FLA. 33626				09-29-78																		
				6. Contract Completion Date																		
				09-28-81																		
7. Identification Number	8. Reporting Category (e.g., contract line item or work breakdown structure element)	9. Fiscal Years and Months																10. Percent Complete				
		FY 79				FY 80				FY 81												
		01	02	03	04	01	02	03	04	01	02	03	04									
2.11	Horiz. Position Parameters				△				◇													
2.12	Vert. Position Parameters								△				◇									
2.13	Mechanical Testing & Qual.								△				◇									
2.14	Quarterly Report & Final Task Report	▲	▲	▲	▲	△	△	△	△	△	△	△	△									
3.0	FIELD DEMONSTRATIONS																					
3.1	Material Procurement								△													60
3.2	Plan for Demonstration Facility								△													100
3.3	Demo Facility - Field Assembly Assessment								△													80
3.4	Post Weld Heat Treatment								△				◇									
3.5	Procure Filler Wire								△													70
3.6	Equipment Qualification								△													
3.7	Full Section Process Refinements												△									
3.8	Finalize Demonstration Procedures																					
3.9	Field Site Preparation												△									10
11. Remarks																						
12. Signature of Contractor's Project Manager and Date											13. Signature of Government Technical Representative and Date											

U. S. ENERGY RESEARCH AND DEVELOPMENT ADMINISTRATION
MILESTONE PLAN AND MANAGEMENT REPORT

PAGE 01

U. S. ENERGY RESEARCH AND DEVELOPMENT ADMINISTRATION
FORM EDA 535

1. Contract Identification DEVELOPMENT OF AUTOMATED WELDING PROCESS FOR FIELD FABRICATION OF THICK WALLED PRESSURE VESSELS										2. Reporting Period 06-29-79 through 09-30-79										3. Contract Number EF-78-C-01-2771									
4. Contractor (name, address) WESTINGHOUSE ELECTRIC CORPORATION NUCLEAR EQUIPMENT DIVISIONS P.O. BOX 19218 TAMPA, FLA. 33626										5. Contract Start Date 09-29-78										6. Contract Completion Date 09-28-81									
7. Identification Number	8. Reporting Category (e.g., contract line item or work breakdown structure element)	9. Fiscal Years and Months																10. Percent Complete											
		FY 79				FY 80				FY 81																			
		01	02	03	04	01	02	03	04	01	02	03	04																
1.0	REVIEW OF CURRENTLY AVAILABLE WELD PROC. AND PROJ. PLANNING																												
1.1	Project Planning																							100					
1.2	Welding Processes Review																							95					
2.0	DEVELOPMENT OF PROCESS AND LABORATORY DEMONSTRATION																												
2.1	Consultation																												
2.2	Facility Rearrangement																							100%					
2.3	Materials Procurement																							50					
2.4	Torch and Shield Adaptation																							100					
2.5	Process Mechanical Control																							60					
2.6	Joint Design Evaluation																							35					
2.7	Filler Wire Optimization																							30					
2.8	Non Destructive Evaluation																							20					
2.9	Repair Techniques																												
2.10	Flat Position Parameters																							70					
11. Remarks																													
12. Signature of Contractor's Project Manager and Date												13. Signature of Government Technical Representative and Date																	

MILESTONE LOG

TASK	DESCRIPTION	PLANNED COMPLETION DATE	ACTUAL COMPLETION DATE	COMMENTS
1.0	REVIEW OF CURRENTLY AVAILABLE WELD PROC. AND PROJ. PLANNING			
1.1	Project Planning	4/1/79	3/20/79	
1.2	Welding Processes Review	8/1/79		
2.0	DEVELOPMENT OF PROC. AND LABORATORY DEMONSTRATION			
2.1	Consultation	4/1/80		
2.2	Facility Rearrangement	2/1/79	12/31/78	
2.3	Materials Procurement	10/1/79		Materials up to 4" thickness received & in use. 4" material combined with 3.1 - extended to 6/1/80.
2.4	Torch and Shield Adaptation	6/1/79	6/29/79	
2.5	Process Mechanical Control	11/1/79		Extended to 6/1/80 result of late plate delivery of 2.3
2.6.	Joint Design Evaluation	11/1/79		Extended to 6/1/80 result of late plate delivery of 2.3
2.7	Filler Wire Optimization	7/1/80		
2.8	Non Destructive Evaluation	11/1/79		Extended to 6/1/80 result of late plate delivery of 2.3
2.9	Repair Techniques	5/1/80		
2.10	Flat Position Parameters	8/1/79		Extended to 5/15/80 result of late plate delivery of 2.3
2.11	Horiz. Position Parameters	10/1/79		Extended to 6/30/80 result of late plate delivery of 2.3
2.12	Vert. Position Parameters	7/1/80		Extended to 2/15/81 result of late plate delivery of 2.3
2.13	Mechanical Testing & Qual.	8/1/80		Extended to 3/1/81 result of late plate delivery of 2.3
	Quarterly Report & Final	As	As	Quarterly Reports: Jan., April, July, Oct.
2.14	Task Report	Req'd	Req'd	Final Report: 10/1/80

MILESTONE LOG

TASK	DESCRIPTION	PLANNED COMPLETION DATE	ACTUAL COMPLETION DATE	COMMENTS
3.0	FIELD DEMONSTRATION			
3.1	Material Procurement	6/1/80		
3.2	Plan for Demonstration Facility	1/1/80	9/30/79	
3.3	Demo Facility - Field Assembly Assessment	4/1/80		Typographic error corrected to 4/1/80
3.4	Post Weld Heat Treatment	5/1/80		Completion of this sub-task extended 18 months as as result of late plate delivery of sub-task 2.3
3.5	Procure Filler Wire	4/1/80		
3.6	Equipment Qualification	9/1/80		
3.7	Full Section Process Refinements	1/1/81		
3.8	Finalize Demonstration Procedures	4/1/81		
3.9	Field Site Preparation	1/1/81		
3.10	Horiz. Position Welding PWHT	6/1/81		
3.11	Vert. Position Welding PWHT	8/1/81		
3.12	Non Destructive Evaluation	9/1/81		
3.13	Mechanical Testing - Demonstration Welds	9/1/81		
3.14	Weld Demonstration Report	9/28/81		
3.15	Quarterly Reports	As Req'd		Quarterly Reports: Jan., April, July, Oct.
4.0	WELDING PROCESS PROCEDURE HANDBOOK			
4.1	Process Specification	6/1/81		
4.2	Operation Manual	9/28/81		