MHD Integrated Topping Cycle Project

Eighteenth Quarterly Technical Progress Report

Report No. MHD-ITC-92-168

Date Submitted: July 1992

Period Covered: November 1991 through January 1992

Reporting Organization: Applied Technology Division
TRW Space and Technology Group
One Space Park
Redondo Beach, California 90278

Sponsoring Organization: U.S. Department of Energy
Pittsburgh Energy Technology Center

Contract Number: DE-ACC22-87PC90274

MASTER

TABLE OF CONTENTS

	Page
Executive Summary	vii
1. INTRODUCTION	1-1
2. PROJECT DESCRIPTION	2-1
3. SYSTEMS ENGINEERING (TASK 1)	3-1
3.1 SYSTEM/SUBSYSTEM DOCUMENTATION	3-1
3.1.1 Interface Documentation	3-1
3.1.2 Channel Requirements Document	3-1
3.1.3 Channel Dryout Requirements	3-1
3.1.4 Deliverable Documentation	3-2
3.1.5 Integrated Schedule Review	3-2
3.1.6 Contractors' Review Meeting	3-2
4. COMBUSTION SUBSYSTEM DESIGN AND FABRICATION (TASK 2)	4-1
4.1 COMBUSTION SUBSYSTEM DESIGN ACTIVITIES (SUBTASK 2.1.3)	4-1
4.1.1 Drawing Updates	4-1
4.1.2 Second Stage Brazing Development	4-1
4.1.3 Panel Coolant Channel Cleaning	4-3
4.2 COMBUSTION SUBSYSTEM MANUFACTURING (SUBTASK 2.2.1)	4-3
4.2.1 Prototypical Combustor Manufacturing	4-3
4.2.2 Low Pressure Cooling Subsystem (LPCS) Acceptance Test	4-6
5. PROTOTYPICAL CHANNEL SUBSYSTEM DESIGN AND FABRICATION (TASK 3)	5-1
5.1 CHANNEL DESIGN STATUS	5-1
5.2 CHANNEL FABRICATION STATUS	5-3
5.2.1 Schedule	5-3
5.2.2 Cathode Wall	5-3
5.2.3 Sidewalls	5-3
5.2.4 Anode Wall	5-3
5.2.5 Other	5-9
6. CURRENT CONSOLIDATION SUBSYSTEM DESIGN AND FABRICATION (TASK 5)	6-1
6.1 CONSTRUCTION STATUS	6-1
6.2 TEST PLANNING	6-2
6.2.1 Component and Subassembly Tests	6-2
6.2.2 System Requirements Tests	6-4
6.2.2.1 Current Consolidator Circuit Performance Test	6-5
6.2.2.2 Control System Tests	6-6

TABLE OF CONTENTS

	Page
7. CDIF TESTING	7-1
7.1 WORKHORSE POWER TRAIN TESTING AT THE CDIF (SUBTASK 6.3)	7-2
7.1.1 Objectives of Workhorse Test Program	7-2
7.1.2 Approach	7-2
7.1.3 Test Summaries	7-2
7.1.4 Power Train Hardware Test Configuration	7-3
7.1.4.1 Combustor Configuration	7-3
7.1.4.2 CDIF 1A1 Channel Test Configuration	7-3
7.1.4.3 Facility Configuration	7-12
7.1.5 Test Results	7-12
7.1.5.1 CFPC Endress and Hauser Meter Calibration	7-12
7.1.5.2 Thermal/Electrical Checkout Tests of Power Train	7-15
7.1.5.3 Electrical Testing of the Power Train	7-16
7.1.5.4 Design Verification Testing of the Continuous Slag Rejection System	7-17
7.1.5.5 Coal Fines	7-17
7.2 FACILITY SYSTEM ACTIVITIES	7-18
7.2.1 Primary Cooling Water (PCW) System	7-18
7.2.2 Iron Oxide System	7-18
7.2.3 Coal System	7-19
7.2.4 Seed System	7-20
7.2.5 Magnet	7-20
7.2.6 Oxygen System Upgrade	7-20
7.2.7 Data Acquisition System (DAS)	7-20
7.2.8 Stack Emissions Compliance	7-21
7.3 TEST PLANS	7-21
8. MODELING AND PERFORMANCE ANALYSIS ACTIVITIES (SUBTASK 1.3)	8-1
8.1 SUMMARY OF PRECOMBUSTOR FLOW CALIBRATION TEST RESULTS	8-1
8.2 PRELIMINARY EVALUATION OF SECOND STAGE PERFORMANCE	8-1
8.3 PRELIMINARY EVALUATION OF THE SIMULATED SEGMENTED NOZZLE AND DIFFUSER	8-1
9. TTIRC AND POC INTEGRATION TASK FORCE ACTIVITIES (TASK 8)	9-1
10. PLANNED ACTIVITIES	10-1
11. SUMMARY	11-1
12. QUARTERLY REPORT DISTRIBUTION LIST	12-1
APPENDIX A. NOMENCLATURE	A-1

LIST OF FIGURES

Figure		Page
4-1	Drawing Tree	4-2
4-2	Precombustor Internals Assembly	4-4
4-3	Precombustor Air Inlet Section	4-4
4-4	Exit Section R'TV31 Fill	4-5
4-5	Slagging Stage Baffle	4-5
4-6	Slagging Stage Endplate Assembly	4-6
5-1	1A4 Channel Sidewall Gas-Side Material Zone Layout	5-2
5-2	1A4 Sidewall Z-Bar Elements	5-2
5-3	1A4 Schematic of Sidewall Element Locations	5-3
5-4	1A4 Z-Bar Sidewall Design	5-4
5-5	Channel Fabrication Schedule, 1 of 3	5-5
5-6	Channel Fabrication Schedule, 2 of 3	5-6
5-7	Channel Fabrication Schedule, 3 of 3	5-7
5-8	Cathode Wall Showing Hosing in Progress. Manifolds are Installed and Wiring is Completed	5-8
5-9	Sidewall Showing Assembly of Elements in Progress	5-8
5-10	Results from Ultrasonic Inspection of Tungsten Cap to Copper Base for Anodes	5-9
5-11	View of Completed Inlet Frame	5-10
6-1	Anode Power Cabinets	6-1
6-2	Anode Power Cabinet Internal View	6-2
6-3	SCR Gate Drive Check List	6-3
6-4	GTO Gate Drive Check List	6-4
6-5	Consolidation Circuit Test Configuration	6-5
6-6	System Test Configuration	6-6
7-1	Schematic of Forward PTO/Simulated Nozzle during 1A1 Bleed Resistor Tests	7-10
7-2	Schematic of Aft PTO/Simulated Diffuser during 1A1 Bleed Resistor Tests	7-11
7-3	Cathode Wall External Shorting Pattern	7-12
7-4	Locations of Voltage Measurements on Left Sidewall during 1A1 Bleed Resistor Tests	7-13
7-5	Locations of Voltage Measurements on Right Sidewall during 1A1 Bleed Resistor Tests	7-14
7-6	Graded Bleed Resistors on Anode Wall of Simulated Diffuser	7-16
7-7	Iron Oxide Flow Circuit Instrumentation	7-19
8-1	Measured Voltages Across Simulated Nozzle at 1.7 Tesla during 92-CHEK-3	8-2
8-2	Measured Voltages Across Simulated Diffuser at 1.7 Tesla during 92-CHEK-3	8-2
8-3	Measured Voltages Across Simulated Nozzle at 2.2 Tesla during 92-ELEC-2	8-3
8-4	Measured Voltages Across Simulated Diffuser at 2.2 Tesla during 92-ELEC-2	8-4

LIST OF TABLES

Table		Page
2-1	MHD ITC Task Objectives	2-2
7-1	CDIF Testing Summary Report - 18th Quarter	7-3
7-2	CDIF Workhorse Test Objectives - 18th Quarter	7-4
7-3	Nominal Test Conditions and Preliminary Results Fall/Winter Workhorse Test Series - 18th Quarter	7-8
7-4	Summary of Facility Test Operations - 18th Quarter	7-9

EXECUTIVE SUMMARY

This eighteenth quarterly technical progress report of the MHD Integrated Topping Cycle Project presents the accomplishments during the period November 1, 1991 to January 31, 1992. A summary of the work completed during this reporting period is presented in this Executive Summary.

SYSTEMS ENGINEERING (SECTION 3)

The Interface Document was sent out for signature prior to CADM release.

The Channel Requirements Document, Revision B, was released.

The POC Test Plan was sent out for review prior to final revision and release.

The overall integrated schedule for MSE, TRW, TDS, and Westinghouse was reviewed.

MHD personnel from TRW, TDS, and Westinghouse attended the annual Contractors' Review Meeting.

COMBUSTION SUBSYSTEM DESIGN AND FABRICATION (SECTION 4)

The precombustor is fully assembled. Manufacturing of all slagging stage components has been completed. All cooling panels were welded in place and the panel/shell gap was filled with RTV. Final combustor assembly is in progress.

The low pressure cooling subsystem (LPCS) was delivered to the CDIF.

Second stage brazing issues were resolved.

PROTOTYPICAL CHANNEL SUBSYSTEM DESIGN AND FABRICATION (SECTION 5)

In the 1A4 channel, the copper base design for the sidewall elements is the primary design and the tungsten-copper base design is the backup design. Both primary and backup design elements will be included in the initial channel build for DVT testing.

The assembly of the channel related hardware continued. Delivery of the 1A4 hardware to the CDIF remains scheduled for May 1992. Final assembly of the cathode wall, including manifolding and hosing, is complete. Brazing of caps on sidewall elements and brazing of the water tubes is complete. Installation of the bars onto the sidewalls is almost complete. A slippage in the anode wall schedule occurred because of problems encountered in the ultrasonic inspection of the braze bond between the platinum/tungsten cap and copper base. The inlet frame fabrication is complete. Forward and aft diffuser fabrication has been initiated.

CURRENT CONSOLIDATION SUBSYSTEM DESIGN AND FABRICATION (SECTION 6)

The construction of the two anode power cabinets was completed this quarter. A series of acceptance tests will be performed before the anode system is shipped to the CDIF. The component and subassembly tests have already been performed during the construction of the system. A test plan was formulated to test the completed consolidation power circuits and their associated controls. These tests will be conducted during the next quarter.

CDIF TESTING (SECTION 7)

Test activities at the CDIF during this quarter were focused on several test objectives including: re-establishing baseline performance of CFBC and slagging stage based on new coal and air split calibration; checkout operation of modified slag tank vent, funnel, and grinder; checkout slag rejector and slag removal system under long duration power operations; establish baseline performance of rectangular second stage configuration; establish baseline performance of "bleed resistor" network on simulated segmented nozzle and diffuser; establish baseline performance of resistive consolidation network on forward PTO; evaluate cause of high speed current fluctuations; investigate the "undercutting" resistance of Cu and 75W-25Cu

base sidewall elements by utilizing external cathode shorts in order to establish high intercathode gaps; and checkout facility modifications.

A total of 12 tests were conducted accumulating 23.7 thermal hours and 5.2 power hours (at condition). The majority of the combustor and channel test objectives were accomplished. Longer duration tests are planned during the 19th quarter in order to confirm the long duration operating characteristics of: 1) the CFPC in terms of slagging behavior, 2) the slag rejector/slag removal system under power, and 3) iron oxide injection on the cathode wall.

MODELING AND PERFORMANCE ANALYSIS ACTIVITIES (SECTION 8)

Power train modeling and performance activities were focused on the following areas: evaluation and analysis of coal flow calibration testing; preliminary analysis of the precombustor, the slag rejection system, and the second stage performance; and performance of the simulated segmented nozzle and diffuser during the current test series at the CDIF.

Following recalibration of the combustor coal split, the coal-fired precombustor did not have any slagging or fouling problems during approximately 23 hours of operation during the most recent test series. Results from slag rejector checkout testing have been favorable, although longer duration testing at full power is still required to complete checkout of the system. The newly installed rectangular second stage performed as expected, with values of heat loss, plasma conductivity and MHD channel power nearly identical to the baseline square second stage.

The 1A1 channel was configured to simulate the segmented nozzle and diffuser on the 1A4 prototypical channel. The capability of implementing an external "bleed" resistor network was provided by wiring open gaps to the existing facility resistive load bank. Any potentially high voltages in the simulated nozzle region were eliminated by connecting 2-ohm resistors across all floating elements. In the aft region, the only location where the gap voltage remained high was between anode 280 and the diffuser. Although this voltage was not excessive (~50 V), it was felt that the bleed resistor network could be further optimized to minimize the high interface voltage.

TTIRC (SECTION 9)

A POC Integration meeting was held in conjunction with the annual MHD Contractor's Review meeting in Pittsburgh, PA. The focus of the meeting was to review the proposed conditions for the 2000-hour bottoming cycle POC test with Western coal. The proposed test conditions were based on several short duration (<100-hour) characterization tests using Western coal.

SCHEDULE

The overall schedule for the ITC project is shown on the following pages.

Revised Schedule

Updated March, 1992

OTM 90.431.04

MHD ITC Project

Revised Schedule (Continued)

Updated March, 1992

	GOVERNMENT FISCAL YEAR					
	1988	1989	1990	1991	1992	1993
TASK 4 - 50MW, DIFFUSER DESIGN, FAB AND SHIPMENT						
4.1 DIFFUSER SECTION DESIGN						
4.2 DIFFUSER SECTION FABRICATION						
4.3 DIFFUSER SECTION TESTING AT AVCO						
4.4 DIFFUSER SECTION SHIPMENT						
TASK 5 - CURRENT CONSOLIDATION SUBSYSTEM DESIGN, FABRICATION AND SHIPMENT						
5.1 CONSOLIDATION BREADBOARD FAB AND TEST						
5.2 DETAIL DESIGN OF CONSOLIDATION CIRCUITS						
5.4 FABRICATION OF CONSOLIDATION CIRCUITS						
5.5 TASK MANAGEMENT						
TASK 6 - TEST ENGINEERING ACTIVITIES AT THE CDIF						
6.1 PROTO P/T INTEGRATION AND DVT						
6.2 PROTO P/T DURATION TESTING						
6.3 WORKHORSE P/T TESTING						
TASK 7 - HARDWARE REPAIR/REPLACEMENT						
7.1 REPAIR/REPLACE PROTO COMBUSTOR HARDWARE						
7.2 REPAIR/REPLACE PROTO CHANNEL HARDWARE						
7.3 REPAIR/REPLACE PROTO CONSOLIDATION HARDWARE						
7.4 REPAIR/REPLACE WORKHORSE COMBUSTOR HARDWARE						
TASK 8 CHARTER AND PARTICIPATE IN TTIRC						
8.1 PREPARE AND SUBMIT CHARTER						
8.2 SEMI-ANNUAL CONTRACTURAL REPORTING						
8.3 SEMI-ANNUAL INTEGRATION MEETINGS						
8.4 TASK MANAGEMENT						
TASK 9 - QUALITY ASSURANCE						
• QA PLAN						
• QA/CMO FOR ITC PROJECT						
TASK 10 - INTEGRATED PROJECT MANAGEMENT						

1. INTRODUCTION

The Magnetohydrodynamics (MHD) Integrated Topping Cycle (ITC) Project represents the culmination of the proof-of-concept (POC) development stage in the U.S. Department of Energy (DOE) program to advance MHD technology to early commercial development stage utility power applications. The project is a joint effort, combining the skills of three topping cycle component developers: TRW, TDS, and Westinghouse. TRW, the prime contractor and system integrator, is responsible for the 50 thermal megawatt (50 MW_t) slagging coal combustion subsystem. TDS is responsible for the MHD channel subsystem (nozzle, channel, diffuser, and power conditioning circuits), and Westinghouse is responsible for the current consolidation subsystem.

The ITC Project will advance the state-of-the-art in MHD power systems with the design, construction, and integrated testing of 50 MW_t power train components which are prototypical of the equipment that will be used in an early commercial scale MHD utility retrofit. Long duration testing of the integrated power train at the Component Development and Integration Facility (CDIF) in Butte, Montana will be performed, so that by the early 1990's, an engineering data base on the reliability, availability, maintainability and performance of the system will be available to allow scaleup of the prototypical designs to the next development level.

Ten tasks comprise the ITC Project.

- Task 1 - Systems Engineering Studies
- Task 2 - 50 MW_t Combustor Design, Fabrication, and Shipment
- Task 3 - 50 MW_t Channel Design, Fabrication, and Shipment
- Task 4 - Diffuser Design, Fabrication, and Shipment
- Task 5 - Power Conditioning Design, Fabrication, and Shipment
- Task 6 - Test Engineering Activities at the CDIF
- Task 7 - Hardware Repair/Replacement
- Task 8 - MHD Technology Transfer/Integration
- Task 9 - Quality Assurance
- Task 10 - Integrated Project Management

This Eighteenth Quarterly Technical Progress Report covers the period November 1, 1991 to January 31, 1992. The report is organized into sections which roughly follow the above task structure. The first section is this introduction. Section 2 contains a concise description of the contract tasks to be performed and their objectives. Section 3 summarizes the systems engineering activities in Subtask 1.1. Sections 4 through 7 summarize progress on the combustion subsystem (Task 2), channel subsystem (Tasks 3 and 4), and current consolidation subsystem (Task 5) for this reporting period, and discuss testing at the CDIF (Subtasks 1.2 and 6.3). Section 8 reports the results of ongoing power train performance analyses which are part of Subtask 1.3. Activities of the Technology Transfer, Integration and Review Committee (TTIRC) are reported in Section 9. Planned activities during the next reporting period are summarized in Section 10. Section 11 is a brief summary of the work performed during the quarter, and Section 12 is the distribution list for this report.

2. PROJECT DESCRIPTION

The overall objective of the project is to design and construct prototypical hardware for an integrated MHD topping cycle, and conduct long duration proof-of-concept tests of the integrated system at the U.S. DOE Component Development and Integration Facility (CDIF) in Butte, Montana. The results of the long duration tests will augment the existing engineering design data base on MHD power train reliability, availability, maintainability, and performance, and will serve as a basis for scaling up the topping cycle design to the next level of development, an early commercial scale power plant retrofit.

The components of the MHD power train to be designed, fabricated, and tested include:

- A slagging coal combustor with a rated capacity of 50 MW thermal input, capable of operation with an Eastern (Illinois No. 6) or Western (Montana Rosebud) coal,
- A segmented supersonic nozzle,
- A supersonic MHD channel capable of generating at least 1.5 MW of electrical power,
- A segmented supersonic diffuser section to interface the channel with existing facility quench and exhaust systems,
- A complete set of current control circuits for local diagonal current control along the channel, and
- A set of current consolidation circuits to interface the channel with the existing facility inverter.

Specific objectives of the ten contract tasks are shown in Table 2-1. The overall approach to meeting these objectives is to: 1) utilize the design and operational experience gained from workhorse hardware to design and construct prototypical hardware, 2) conduct design verification tests on the prototypical hardware, and 3) integrate and operate the components for 1000 hours as a complete power train at the CDIF. At the current stage of the project, the technical approach is focusing on item (1) above. Fabrication of prototypical hardware for the combustion, channel, and current consolidation subsystems continued this quarter. Fabrication and checkout of the low pressure cooling system (LPCS) was completed and the LPCS was delivered to the CDIF. Systems engineering disciplines are ensuring compatibility of each of the prototypical subsystems with the overall topping cycle system as well as with the CDIF where they eventually will be integrated. Finally, the TTIRC is disseminating information on the POC program and airing the major integration issues involved in retrofitting an existing power plant so as to permit utilities, the potential future users of the technology, to assume an active role in the U.S. MHD program.

TABLE 2-1. MHD ITC TASK OBJECTIVES

SYSTEMS ENGINEERING STUDIES (TASK 1)	<p>Perform power train/facility integration activities to ensure compatibility of topping cycle components with the existing test bay at the CDIF</p> <p>Define system level requirements and specifications for the integrated topping cycle power train</p> <p>Provide test planning and performance data analysis support for CDIF power train testing</p>
PROTOTYPICAL 50 MW_t COMBUSTOR DESIGN, FABRICATION, AND SHIPMENT (TASK 2)	<p>Design, fabricate and deliver to the CDIF a prototypical coal-fired combustor for the integrated topping cycle power train</p> <p>Conduct testing in support of the prototypical design effort or to evaluate the risks and benefits of proceeding to the development of an early commercial scale retrofit MHD power plant</p>
PROTOTYPICAL 50 MW_t CHANNEL (TASK 3)	<p>Design, fabricate and deliver to the CDIF a prototypical MHD channel (including the inlet nozzle and diagonal current controls) for the integrated topping cycle power train</p> <p>Conduct testing in support of the prototypical design effort or to evaluate the risks and benefits of proceeding to the development of an early commercial scale retrofit MHD power plant</p>
DIFFUSER (TASK 4)	<p>Design, fabricate and deliver to the CDIF a diffuser section for the integrated topping cycle power train</p>
POWER CONDITIONING AND INVERTER (TASK 5)	<p>Design, fabricate and deliver to the CDIF current consolidation circuits for the prototypical channel</p>
TEST ENGINEERING ACTIVITIES AT THE CDIF (TASK 6)	<p>Provide to CDIF personnel technical direction and guidance for the installation, checkout and testing of CDIF MHD power train components and appropriate auxiliary equipment</p>
HARDWARE REPAIR/REPLACEMENT (TASK 7)	<p>Provide for the repair or replacement of power train components that show excessive wear, are damaged, or fail as a result of operations and testing at the CDIF</p>
CHARTER AND PARTICIPATE IN AN MHD TECHNOLOGY TRANSFER, INTEGRATION AND REVIEW COMMITTEE (TASK 8)	<p>Organize, charter and co-chair a committee that will permit potential users of MHD technology in the private sector to assume an active role in the MHD Program</p> <p>Review and integrate POC program schedules and integration issues and provide for technology transfer to potential future users</p>
QUALITY ASSURANCE (TASK 9)	<p>Prepare and implement a plan to assure that prototypical power train components are manufactured per the approved design</p>
INTEGRATED PROJECT MANAGEMENT (TASK 10)	<p>Provide for overall technical, programmatic and subcontract management for the project</p>

3. SYSTEMS ENGINEERING (TASK 1)

Systems engineering activities related to the power train integration and testing at the CDIF are discussed in this section. These activities comprise Subtask 1.1 of the ITC Project.

A principal objective of the systems engineering task is to focus the program's technical effort so that the subsystems designed and built for the topping cycle not only perform well by themselves, but also perform well when interconnected and integrated into the 50 MW_t power train at the CDIF. The integrated topping cycle system must be prototypical, and it must be designed to operate at conditions which closely approximate the operating state of a 250 MW_t retrofit power plant.

To attain these objectives, systems engineering studies are being performed on specific issues as they arise, and systems engineering documentation is being developed and maintained current to provide a consistent basis for the design, fabrication and testing of the prototypical power train. The status of the systems engineering documentation for the project is reported below.

3.1 SYSTEM/SUBSYSTEM DOCUMENTATION

Requirements, technical criteria, specifications and interfaces for the power train hardware are being documented to insure that Statement of Work requirements are met and that the subsystems designed and built for the power train are compatible with each other and with the test facility at the CDIF.

3.1.1 Interface Documentation

During this quarter, the interface document, which had been reviewed during the last reporting period, was sent out for signature. Prior to its release for signature, the interface listing, instrumentation lists, process flow diagram, cooling water flow diagram, and both instrumentation diagrams were updated based upon the final review comments. At the completion of the signature cycle, the document will be released through the TRW Configuration and Data Management (CADM) system. This document, after its release from CADM, will become part of the configuration management of this program. The release is scheduled for early February.

3.1.2 Channel Requirements Document

Revision B of the Channel Requirements Document was issued to MSE at the beginning of December. This revision finalized changes, which had initially been introduced in Revision A, to the forward and aft PTO arrangements showing how the nozzle and diffuser segments will be used as "spreading" elements for current transients. The electrical connection for conductivity measurements were included in this version. A description of the mid-channel support was added and the diffuser figure was updated to reflect the finalized 1A4 diffuser dimensions. The channel dryout requirements, as iterated and agreed upon by TDS and MSE, were included in this revision.

3.1.3 Channel Dryout Requirements

During the last quarter, TDS and MSE worked to define the channel dryout requirements that will accomplish the goals required by TDS to maintain proper conditions within the channel and that will result in the minimum impact on the facility. This quarter, TDS released the requirements for channel dryout between tests as part of the Channel Requirements Document update.

Under normal conditions, a continuous flow of controlled chemistry cooling water is required through the channel cooling passages and 1 cfm of continuous warm air (or nitrogen) purge is required through the channel bore to prevent condensation. Under conditions where water is present in the channel, a warm air (or nitrogen) purge at 28 cfm is required until the channel is dry. Once dry, the purge can be reduced to the 1 cfm flowrate.

3.1.4 Deliverable Documentation

The initial preparation of documentation required to be delivered with the hardware was started this quarter. This documentation consists of the Design Document and the O&M manuals for each of the subsystems.

This quarter, the preparation of the Design Document, which describes the finalized design of the ITC hardware, was initiated. This document will contain a system overview as well as the details of the design for the combustion subsystem, the channel subsystem, and the current consolidation subsystem. All of the design changes that have occurred as a result of the Critical Design Reviews and the manufacturing processes will be included in this document.

The preparation of the O&M manual for the combustion subsystem was initiated this quarter as well. This document will be delivered in early February, approximately one month before the delivery of the hardware to the CDIF. Similarly, the current consolidation O&M manual for the anode hardware is under preparation. This manual will be shipped with the hardware at the beginning of March.

3.1.5 Integrated Schedule Review

During this quarter, a detailed look was taken at the schedules for all of the parties involved in the POC testing: 1) MSE, to understand the facility modifications and available test time; 2) TRW, to look at the manufacturing and delivery schedules for the combustion subsystem and the LPCS; 3) TDS, to look at the channel manufacturing and delivery schedule; and 4) Westinghouse, for the current consolidation manufacturing and delivery schedule. The testing requested by the component developers was also included in the schedule review. These schedules were integrated to assess the status of the entire program. The main focus this quarter was the impact of the testing program on the overall schedule, particularly in light of the delayed start of the Fall/Winter test series and the unavailability of the magnet in December and early January due to a cooling water leak.

The schedule issues will continue to be addressed in the coming months to ensure that these schedules do not impact the baseline scheduled start of the duration testing. A bi-weekly telecon between TRW and MSE has been established to allow continual conversation between the component developers and MSE to ensure that all issues are addressed as they surface, to provide the maximum amount of time to prepare work-arounds, and to ensure that these issues do not become problems which could jeopardize the schedule.

3.1.6 Contractors' Review Meeting

MHD personnel from TRW, TDS, and Westinghouse attended the annual Contractor's Review Meeting. Presentation material that was prepared and submitted in advance included a summary of the program objectives, work accomplished during 1991, and future plans along with the viewgraph presentation that was given at the Review Meeting.

4. COMBUSTION SUBSYSTEM DESIGN AND FABRICATION (TASK 2)

Task 2 combustion subsystem design support engineering and prototypical design activities are discussed in this section. Three subtasks comprise Task 2 of the ITC project: Subtask 2.1, prototypical combustor design; Subtask 2.2, prototypical combustor fabrication and assembly; and Subtask 2.3, prototypical combustor shipment.

During this quarterly reporting period, the efforts were concentrated on Subtasks 2.1 and 2.2. The 2.1 subtask encompasses design support engineering and testing, as well as the actual design of prototypical combustor hardware, and procurement specification development for the low pressure cooling subsystem (LPCS). The 2.2 subtask encompasses the combustor and LPCS fabrication and assembly.

Subtask 2.1 was originally comprised of five elements:

- Subtask 2.1.1, Design confirmation testing at TRW. This subtask has been completed and the results have been reported.
- Subtask 2.1.2, Wall construction evaluations. Also completed and the results reported.
- Subtask 2.1.3, Design of prototypical combustor.
- Subtask 2.1.4, Low pressure oxidant second stage testing and design. This subtask was deleted from the program.
- Subtask 2.1.5, 20 MW_t combustor/channel characterization. Also completed and the results reported.

Subtask 2.2 includes the following elements:

- Subtask 2.2.1, Component fabrication and assembly.
- Subtask 2.2.2, Hot fire DVT testing at TRW. This subtask was deleted from the program.

Section 4.1 titled Combustion Subsystem Design Activities includes elements of Subtask 2.1.3. Section 4.2 titled Combustion Subsystem Manufacturing includes elements of Subtask 2.2.1.

4.1 COMBUSTION SUBSYSTEM DESIGN ACTIVITIES (SUBTASK 2.1.3)

As a part of the combustion subsystem design development, the following activities occurred during this reporting period:

- A top level subsystem assembly drawing (D441134) has been updated and updates of the other drawings were initiated.
- Optimization of the second stage brazing parameters was completed.
- A process for cleaning the panel cooling channels was developed.

4.1.1 Drawing Updates

A top level combustion subsystem installation drawing (D441134) which includes the combustor, low pressure cooling subsystem (LPCS), interconnecting piping, and water electrical isolators was updated. A new top level subsystem assembly drawing tree consistent with the drawing is shown in Figure 4-1.

Per the TRW combustion subsystem QA program, all nonconformance of the parts with the drawings are registered on the Supplier Information Request (SIR) forms. Upon a nonconformance resolution, a drawing will be revised to be consistent with the "as built" configuration. This process of drawing updating has been initiated and is well in progress.

4.1.2 Second Stage Brazing Development

The second stage brazing problems were reported in Section 4.2.1 of the 16th Quarterly Technical Progress Report. Many frames had random unacceptable voids between the stainless steel (SS446) liners and the base copper material after brazing. A development task was initiated, as reported in Section 4.1.4

Figure 4-1. Drawing Tree

of the 17th Quarterly Technical Progress Report, to address and review the brazing. Multiple high quality reproducible braze coupons and high quality liner-to-frame second stage braze joints were produced upon the completion of the development efforts. The high quality braze joints were made with both gold (BAu-4) and silver (BAG-8) braze alloys.

The high quality was achieved by:

- 1) Nickel plating both the stainless steel liner (which is usual) and the copper frame (new step).
- 2) Assuring high degree of flatness of the liner and the frame (new step).
- 3) Using 0.004-inch thick braze foil.
- 4) Careful monitoring of the braze cycle temperatures.
- 5) Clamping the liner and frame.

Items 1 and 2 are the new features of the braze procedure. Nickel plating by itself or high flatness by itself are not sufficient to assure high quality braze joints.

4.1.3 Panel Coolant Channel Cleaning

A procedure for removal of a stable oxide layer from the low alloy steel cooling panel internal water passages was developed and verified. The two-step procedure includes: 1) an approximately 8-hour long cleaning step during which an organic acid solution is circulated at ≈ 3 ft/sec velocity (3 GPM), and 2) a 24-hour passivation step which also requires a solution circulation at 3 GPM flow rate. This procedure will be used to clean coolant channels if the combustor cooling loop shows a high water conductivity level which cannot be eliminated by flushing deionized water through the coolant channels.

4.2 COMBUSTION SUBSYSTEM MANUFACTURING (SUBTASK 2.2.1)

The prototypical combustor manufacturing activities are summarized in Section 4.2.1, and a summary of the low pressure cooling system acceptance test is provided in Section 4.2.2.

4.2.1 Prototypical Combustor Manufacturing

Manufacturing of the precombustor transition ring and transition section was completed. The precombustor assembly has also been completed. Figure 4-2 shows the assembled precombustor internals section which includes: the combustion can, the baffle, the swirl can, and the precombustor endplate. The precombustor air inlet shell and its water cooling manifolds are shown in Figure 4-3.

Manufacturing of all combustor cooling panels has been completed including leak, proof and flow calibration testing and corrosion inhibiting procedures for both flow passages and the panel backside surfaces. All panels were fit-checked in the pressure shell and welded in place. The back space between the panels and the shell was filled with RTV31 using vacuum pumping. Figure 4-4 shows the slagging stage exit section during the fill process.

Manufacturing of the slagging stage baffle was completed. The two plate assembled baffle (Figure 4-5) was leak and proof tested and it is ready for installation. The assembly of the head endplate (Figure 4-6) and the exit endplate was completed. Final assembly of the combustor is well in progress. The slag dump, baffle, and exit sections were mated and the plumbing of the cooling panels to the water supply/return manifolds is continuing. The 8-inch water supply/return headers and the manifolds/headers interconnecting piping were manufactured and are ready for installation. Manufacturing of the remaining second stage frames is well in progress.

Manufacturing of the combustion subsystem support stand and servicing platforms is close to completion. Manufacturing of the coal and seed injectors and the water electrical isolators is in progress.

Figure 4-2. Precombustor Internals Assembly

Figure 4-3. Precombustor Air Inlet Section

Figure 4-4. Exit Section RTV31 Fill

Figure 4-5. Slagging Stage Baffle

Figure 4-6. Slagging Stage Endplate Assembly

4.2.2 Low Pressure Cooling Subsystem (LPCS) Acceptance Test

The low pressure combustor cooling subsystem (Ellis and Watts Model LTL-1500 Heat Exchanger) was delivered to the CDIF on January 6, 1992. Prior to shipment, the LPCS passed the Acceptance Test per the TRW Statement of Work. During the test, the LPCS performance parameters were exceeding the SOW design requirements. An actual flow of 1520 GPM with 208 psid across interface flanges was observed, whereas, the design requirement is 1500 GPM with 190 psid across interface flanges.

5. PROTOTYPICAL CHANNEL SUBSYSTEM DESIGN AND FABRICATION (TASK 3)

During the last reporting period, a decision was made regarding the primary and backup element designs for the sidewall elements of the 1A4 channel. As a result of coupon manufacturing and the 1A1 design confirmation testing, it became evident that the tungsten-copper base designs had not matured sufficiently to be carried forward as the primary design without affecting the overall delivery of the 1A4 channel. Therefore, a decision was made to go forward with the copper base designs as the primary design and to utilize the tungsten-copper base elements as the backup design. During this reporting period, the impact of that decision on the configuration of the 1A4 channel for the DVT test series was defined in greater detail. The configuration is presented in Section 5.1.

The fabrication and assembly status of the 1A4 channel and diffuser is presented in Section 5.2. The cathode wall manifolding and hosing is complete. Brazing of sidewall elements is complete and installation of the elements onto the left sidewall is finished. All of the platinum-to-tungsten cap brazes and 90% of the platinum/tungsten cap-to-copper base brazes for the anode wall are complete. Additional details are provided in Sections 5.2.1 through 5.2.5.

5.1 CHANNEL DESIGN STATUS

During the previous reporting period, a decision was made regarding the primary and backup element designs for the sidewall elements of the 1A4 channel. At the channel CDR in 1991, an agreement was reached to carry forward into the 1A4 sidewall manufacturing phase two designs, designated primary and backup. As illustrated in Figures 5-1 and 5-2, the initial primary design consisted of tungsten capped tungsten-copper in Zone 1, tungsten capped copper in Zone 2, and solid tungsten-copper in Zone 3. The backup design featured the same gas-side protection but with a copper base in Zones 1 and 3. As a result of coupon manufacturing and design confirmation testing on the 1A1 channel at the CDIF, it became evident that the tungsten-copper based designs had not matured sufficiently to be carried forward as the primary design without affecting the overall delivery of the 1A4 channel. Therefore, a decision was made to go forward with the copper based design in Zones 1 and 3 as the primary design and utilize the tungsten-copper base elements as the backup design.

This approach provides the capability of immediately proceeding with the 1A4 sidewall manufacturing while, at the same time, carrying to completion the manufacturing development and confirmation testing of the tungsten-copper base elements. The tungsten-copper base elements will continue to be carried forward in order to address concerns with potential "undercutting" (arc erosion) of the gas-side capping in the presence of cathode wall voltage nonuniformities. Both primary and backup design elements will be included in the initial channel build for DVT testing.

Although test data obtained to date indicate either design will meet the design lifetime requirements, it was deemed appropriate to enter into the DVT test series using both. The copper bases braze easily, but they do not provide the best electrochemical protection against undercutting of the cap. Conversely, tungsten-copper bases have good resistance to electrochemical corrosion, but they are more difficult to braze and can have a water-side corrosion product buildup if the water chemistry is not controlled. Because of these trade-offs, it was elected to install both primary and backup design elements for the DVT test series.

The layout of the DVT channel is shown in Figure 5-3. The gas-side materials are unchanged from that originally agreed to. In addition, approximately fifty (50) columns of the DVT channel (Zone 4 in Figure 5-3) will incorporate the backup design of tungsten-copper base elements. The tungsten-copper base elements will be incorporated in rows 1, 2 and 3 of this region. Details of the proposed design for the 1A4 sidewalls in Figure 5-4 show the segmentation and orientation of the bars as well as Zones 1 through 4. This approach allows additional confirmation testing of the tungsten-copper base elements should their use be necessary during the POC tests.

Figure 5-1. 1A4 Channel Sidewall Gas-Side Material Zone Layout

Figure 5-2. 1A4 Sidewall Z-Bar Elements

1A4 Sidewall DVT Configuration

1. W cap on Cu base - Primary
2. WCu cap on Cu base - Primary
3. W cap on Cu base - Alternate
4. W cap on WCu base - Alternate

P6448

Figure 5-3. 1A4 Schematic of Sidewall Element Locations

5.2 CHANNEL FABRICATION STATUS

5.2.1 Schedule

The 1A4 nozzle, channel and diffuser fabrication schedules are shown in Figures 5-5 through 5-7. Completed activities are shown in black and ongoing ones in gray. Delivery of the 1A4 hardware to the DOE test facility in Butte, Montana remains scheduled for May 1992.

5.2.2 Cathode Wall

Final assembly, including manifolding and hosing is complete. Figure 5-8 shows the cathode wall as hoses are being installed between the manifolds and electrodes. Once hydrostatic and flow tests are finished, the cathode will be ready for placement on the strongback in preparation for final assembly of the channel.

5.2.3 Sidewalls

Brazing of caps on sidewall elements and brazing of the water tubes is complete. Installation of the bars onto the left sidewall is finished and installation of bars onto the right sidewall is 90% complete. Figure 5-9 shows this assembly process in progress.

Installation of jumper hoses, manifolds and hosing of the manifolds on both sidewalls has been rescheduled as shown in Figure 5-6. Final assembly of the channel schedule logic was changed to accommodate the slip in the anode wall completion date, thus slippage of the sidewall completion date does not impact the channel assembly.

5.2.4 Anode

A slippage in the anode wall schedule occurred because of problems encountered in the ultrasonic inspection of the braze bond between the platinum/tungsten cap and copper base. Inspection of the

Figure 5-4. 1A4 Z-Bar Sidewall Design

1A4 CHANNEL AND DIFFUSER FABRICATION SCHEDULE

P 6468

Figure 5-5. Channel Fabrication Schedule, 1 of 3

1A4 CHANNEL AND DIFFUSER FABRICATION SCHEDULE

P6469

Figure 5-6. Channel Fabrication Schedule, 2 of 3

1A4 CHANNEL AND DIFFUSER FABRICATION SCHEDULE

P6470

Figure 5-7. Channel Fabrication Schedule, 3 of 3

Figure 5-8. Cathode Wall Showing Hosing in Progress. Manifolds are Installed and Wiring is Completed

Figure 5-9. Sidewall Showing Assembly Of Elements in Progress

platinum/tungsten cap to copper base bond joint required passing the ultrasonic inspection signal through the platinum-to-tungsten bond joint. This added interface reduced the signal strength that impinges on the tungsten-to-copper braze joint. Thus, the noise to signal ratio increased and, because of the settings chosen on the ultrasonic inspection equipment, resulted in erroneous indications of disbond at the braze joint interface. To remedy the situation, a new ultrasonic inspection procedure had to be developed and verified.

Results from an ultrasound inspection for several anode bars are shown in Figure 5-10. Included in this figure is an ultrasound scan of the calibration piece which has machined voids of a predetermined size at the tungsten-to-copper base braze interface.

To keep the project on schedule, the channel assembly logic was reworked as shown in Figures 5-5 through 5-7. In addition, manloading of the task was adjusted to accommodate the work-around.

All of the platinum-to-tungsten cap brazes and 90% of the platinum/tungsten cap to copper base brazes are finished and inspected.

5.2.5 Other

The inlet frame fabrication is complete and the unit has been flow checked and hydrostatically tested. The finished frame is shown in Figure 5-11.

Forward and aft diffuser fabrication efforts have been initiated. A mid-joint support adapter that will provide a transition between the 1A4 channel and the existing 1A1 channel support structure was designed and placed on order.

The diffuser-to-quench joint fabrication effort was eliminated due to a change in interface requirements at the CDIF. Use of the afterburner results in the diffuser interfacing with a moveable section of the afterburner, hence, a slip joint at the interface of the diffuser and the facility is unnecessary.

Figure 5-10. Results From Ultrasonic Inspection of Tungsten Cap to Copper Base for Anodes

Figure 5-11. View of Completed Inlet Frame

6. CURRENT CONSOLIDATION SUBSYSTEM DESIGN AND FABRICATION (TASK 5)

The construction of the two anode power cabinets was completed this quarter. A series of acceptance tests will be performed before the anode system is shipped to the CDIF. The component and subassembly tests have already been performed during the construction of the system. A test plan was formulated to test the completed consolidation power circuits and their associated controls. These tests will be conducted during the next reporting period.

6.1 CONSTRUCTION STATUS

The construction of the two anode power cabinets was completed this quarter. Figure 6-1 shows the two cabinets and Figure 6-2 shows an internal view of a cabinet. Each cabinet is 84 inches wide by 72 inches deep by 90 inches high and weighs approximately 7 tons.

Each power cabinet contains 15 consolidation circuits. For the mechanical design, the consolidation circuit is viewed as two subassemblies: the filter network and the switch module. The filter network consists of the L-C-L output filter and comprises the bulk of the weight of the circuit. The switch module contains the SCR and GTO switches and their associated snubber networks, gate drive circuits, fuses and other support circuitry.

The lower portion of the cabinets consists of the consolidation circuit filter networks, arranged in 3 rows of 5 filters each. The first row is visible in the front view of the power cabinet (Figure 6-2). The switch modules are shelved on fiberglass structural sections in the upper portion of the cabinet. These modules are also arranged in 3 rows of 5 modules each, with easy access from the front of the cabinet.

Figure 6-1. Anode Power Cabinets

Figure 6-2. Anode Power Cabinet Internal View

Some wiring work is still required in the construction of the control system. A wire list of approximately 650 wires was tabulated this quarter. These wires are presently being installed in the anode local control system.

6.2 TEST PLANNING

A series of acceptance tests will be performed before the anode system is shipped to the CDIF. The component and subassembly tests have already been performed during the construction of the system. A brief review of some of these tests is summarized in Section 6.2.1. Section 6.2.2 outlines the tests to be performed on the completed system to verify the overall system operation. The following are factors that are considered for each test:

- Test description and purpose
- Test condition/hardware configuration
- Test instrumentation requirements
- Test data to be obtained
- Accept/fail criteria
- Test reporting

6.2.1 Component and Subassembly Tests

All components that were custom manufactured by subcontractors for this program were tested before installation into the system. The degree to which they have been tested depends on the function of the component in the system. The following is a brief description of some of the key component checks that were performed.

- 1) Filter Induction Component Tests - Checked that the two custom filter inductor designs, 104 mH and 52 mH, met the mechanical, electrical and thermal requirements. A sample unit of each was subjected to the thermal test. All units were measured for proper inductance and checked with the hi-pot tester.
- 2) Transformer Component Tests - All transformers that were custom manufactured for this project were checked for the correct voltage isolation level, input/output voltage relationship, and power rating as required.
- 3) Diode Stack Subassembly Tests - The results of these tests were reported in Section 6.1 of the 17th Quarterly Technical Progress Report. The tests verified that the diode stack that was installed in the high voltage room met all operational requirements.
- 4) SCR and GTO Drive Subassembly Test - These assemblies are used to activate the SCR and GTO devices in the switch modules. These modules were designed by Westinghouse. Each assembled gate drive was checked to ensure that it met a series of criteria that are necessary for SCR and GTO activation. All test criteria that are necessary for SCR and GTO activation. All test criteria for SCR gate drives are shown in Figure 6-3. GTO gate drive test criteria are shown in Figure 6-4.

Each box was powered with an AC input voltage that was low by 10% with respect to the nominal value. This was done to assure that all specifications would be met even with a drop in the nominal line voltage. A fiber optic test drive box was used to simulate signals to the assemblies being tested. An oscilloscope was used to check the waveform rise times, durations, and delays. These values were recorded on the test sheets for each assembly.

SCR GATE DRIVE TEST RESULTS		Unit No. <u>544-001</u>
Test Parameter	Measurement	Acceptable Range
+17 V voltage (-10% line, 103.5 VAC)	<u>15.53V</u>	15 to 17 V
+12 V voltage	<u>11.83V</u>	11.3 to 12.7 V
-12 V voltage	<u>-12.11V</u>	-11.3 to -12.7 V
Remaining tests done at 115 VAC		
Positive fuse status trip	<u>36.9V</u>	25 to 40 V
Negative fuse status trip	<u>-36.9V</u>	-25 to -35 V
Turn-on delay	<u>4.9μs</u>	4 to 7.5 μ s
Hardfire risetime (0 to 0.6 A)	<u>0.4μs</u>	1 μ s max.
Hardfire amplitude	<u>1.12 A</u>	0.8 to 1.2 A
Hardfire duration (>0.5 A)	<u>21μs</u>	14 to 25 μ s
Backporch current	<u>0.23 A</u>	0.2 to 0.3 A
Turn-off delay	<u>6.1μs</u>	5 to 8 μ s
Tester <u>R.T.W.</u> Date <u>7/18/91</u>		
Approved _____ Date _____		

Figure 6-3. SCR Gate Drive Check List

GTO GATE DRIVE TEST RESULTS

Unit No. GTO

<u>Test Parameter</u>	<u>Measurement</u>	<u>Acceptable Range</u>
+17 V voltage (-10% line, 103.5 VAC)	<u>15.88V</u>	15 to 17 V
-12 V voltage	<u>-11.91V</u>	-11.3 to -12.7 V
Adjust input ac voltage to perform next two tests		
+17 V status trip	<u>13.02V</u>	12 to 14 V
-12 V status trip	<u>-10.0V</u>	-9.2 to -10.8 V
Remaining tests done at 115 VAC		
Turn-on delay	<u>6.4μs</u>	4 to 7.5 μ s
Hardfire risetime (0 to 15 A)	<u>0.9μs</u>	1 μ s max.
Hardfire amplitude	<u>29A</u>	25 to 35 A
Hardfire duration (>4 A)	<u>15μs</u>	13 to 25 μ s
Minimum gate drive duration	<u>121μs</u>	100 μ s
Turn-off delay	<u>14.4μs</u>	10 to 20 μ s
Backporch current (min)	<u>2.3A</u>	2 A
(max)	<u>3.2A</u>	4 A
(ripple freq.)	<u>14.5kHz</u>	10 to 25 kHz
Positive fuse status trip	<u>35.8V</u>	35 to 45 V
Negative fuse status trip	<u>-57.0V</u>	-45 to -60 V

Tester PTMDate 7/16/81

Approved _____

Date _____

Figure 6-4. GTO Gate Drive Check List

- 5) Power Cabinet Assembly Hi-pot Tests - Tests were performed on the power cabinets at various stages of construction to assure that each step was completed without violating the high voltage isolation requirements. To conduct the test, the metal of the cabinet was grounded and the hi-pot tester was connected to the high voltage assembly under test inside the cabinet. The cabinet was tested to 12 kV at each construction stage.

6.2.2 System Requirements Tests

A test plan was formulated to test the completed consolidation power circuits and their associated controls. These tests will be conducted during the next quarter. The nature of these tests and their expected results are described in the following sections.

6.2.2.1 Current Consolidator Circuit Performance Tests

Each individual GTO and SCR-type consolidation circuit will be tested to assure it meets all required specifications. Figure 6-5 shows the circuit under test, with a test load consisting of a variable resistor and a power supply. The control used to operate the circuit can be either the actual control system or a test fixture that allows the SCRs or GTOs to be triggered in a variable fashion. Operation with the different taps on the transformer will also be checked.

The type of data to be obtained during these tests is as follows:

- 1) The maximum output voltage swing across the consolidation circuit as a function of SCR and GTO firing angle will be measured. This voltage will be determined for all tap settings on the transformer. The maximum output voltage for the highest tap on the input transformer should be ± 375 VDC at end stops of operation, as per the CDR requirements.
- 2) The maximum voltage stress across SCRs and GTOs during commutation will be measured. The maximum voltage stress on the device occurs at this time. This stress can exceed the normal off state blocking voltage. The maximum voltage stress on a device at turn off should not exceed 2000 volts. The GTO devices are rated for 2500 V, and the SCR devices are rated for 2400 V, thus there will be at least a 400 V margin. Oscillograph photos of SCR and GTO voltages during operation will be obtained to document the maximum voltage stress.
- 3) The output voltage ripple as a function of load resistance around a firing angle of 90 degrees will be measured. At a firing angle around 90 degrees, the peak of the 120 Hz ripple voltage at a load resistance of 2 ohms should be less than 4 V.
- 4) The sensor output readings will be checked against laboratory calibrated instruments to assure that they are reading within tolerance. The signals will be checked at the end of the cable harness that

Figure 6-5. Consolidation Circuit Test Configuration

connects to the local control cabinet, which will assure the continuity of the cable and all of the internal power cabinet wiring. The sensor outputs should be within 1% accurate at full scale output.

- 5) The current level where conduction through the consolidator SCRs and GTOs becomes discontinuous will be determined. The "discontinuous current" level is characteristic of all power converters of this type and occurs at a low level of current. The level is primarily determined by the output inductance. This measurement is for information only and is used to characterize operation of the converter.

6.2.2.2 Control System Tests

The purpose of these tests is to evaluate the overall system performance with multiple consolidators. Ideally, it would be best to test the system with 25 electrode currents active, as it will be with the channel. However, there are limitations with simulating the whole channel with the laboratory power supply. In order to operate at a reasonable level of current in each electrode, a limited number of electrodes will be used in each test. It is expected that 8 electrodes operating around an average current of 10 amps is possible. Figure 6-6 shows a proposed configuration for a system test with 8 electrodes. All electrodes of interest will be actively controlled. A path simulating the connection to the nozzle is also provided.

The type of data to be obtained during these tests is as follows:

- 1) The current consolidator response to a step change in reference current will be determined. A step response of 300 msec to steady-state or better should be achieved.
- 2) Operation with groups of consolidators will be checked. Check for proper current distribution. Document the steady-state error in the electrode currents. Check that current distribution changes at operator request.

Figure 6-6. System Test Configuration

- 3) Loss of consolidator tests. Check for proper redistribution of current after a consolidator is lost.
- 4) Power on/off sequencing tests. Breaker off/on, gate drives off/on. Check response to I/O signals, temperature and building interlock.
- 5) Transfer to resistive consolidation. Due to delivery of the diode stack to the CDIF, this test can only be performed at the CDIF site.

7. CDIF TESTING

Workhorse power train testing at the CDIF is divided into two phases: 1) Design Verification Testing (DVT) of the coal-fired precombustor (CFPC) and 2) the Confirmation Test Series. During previous reporting periods, the precombustor DVT program was completed and the confirmation testing was initiated. The Confirmation Test Series is focused on confirming the design and performance characteristics of the individual prototypical power train components prior to installation of the entire prototypical power train.

Test activities at the CDIF during the 18th quarter were focused on several test objectives:

Combustor:

- Re-establish baseline performance of CFPC and slagging stage based on new coal and air split calibration.
- Checkout operation of modified slag tank vent, funnel, and grinder.
- Checkout slag rejector and slag removal system under long duration power operations.
- Verify new slag rejection measurement and sampling procedure.
- Establish baseline performance of rectangular second stage configuration.
- Evaluate the cause of high speed current fluctuations.

Channel:

- Establish baseline performance of "bleed resistor" network on simulated segmented nozzle and diffuser.
- Establish baseline performance of resistive consolidation network on forward PTO.
- Establish baseline performance of TDS current controls on aft PTO.
- Establish baseline performance of "electrically shortened" 1A1 channel, including voltage-current characteristics.
- Evaluate cause of high speed current fluctuations.
- Investigate the "undercutting" resistance of Cu and 75W-25Cu base sidewall elements by utilizing external cathode shorts in order to establish high intercathode gaps.
- Evaluate the baseline performance of Z-bar sidewalls with the anode sidebar shorted to the anode middle bar.

Facility:

- Checkout facility modifications:
 - a) Performance of slag removal system.
 - b) New DAS.
 - c) Oxygen system expansion.
 - d) Iron oxide modified pump performance and flow meter operation.

A total of 12 tests were conducted accumulating 23.7 thermal hours and 5.2 power hours (at condition). The majority of the combustor and channel test objectives were accomplished. Longer duration tests are planned during the 19th quarter in order to confirm the long duration operating characteristics of: 1) the CFPC in terms of slagging behavior, 2) the slag rejector/slag removal system under power, and 3) iron oxide injection on the cathode wall.

7.1 WORKHORSE POWER TRAIN TESTING AT THE CDIF (SUBTASK 6.3)

7.1.1 Objectives of Workhorse Test Program

The workhorse test program continues to have three main areas of emphasis at this time:

- 1) To provide operational and test data input to the POC component design such as:
 - Combustor and slag rejector design
 - Current consolidator design
 - Channel design and material verification
 - Power takeoff (PTO) and transition region design
 - Iron oxide
- 2) To develop long duration facility operational experience, and
- 3) To provide design verification testing of POC components as follows:
 - Current controls as consolidators
 - Rectangular second stage
 - Continuous slag rejection/removal system

These items comprise the level of effort necessary to provide the ITC program with the confidence for a 2000-hour POC design.

7.1.2 Approach

The approach used during the fall/winter workhorse testing includes:

- 1) Short duration testing (4 to 6-hour electrical tests) to obtain operational and test data on component designs and modifications.
- 2) Longer duration testing (12 to 16-hour electrical tests) to provide design confirmation data such as the continuous slag rejector system and longer duration facility experience.

7.1.3 Test Summaries

The test activities during the 18th quarter can be grouped into four distinct test series. The first tests comprised a series of primarily thermal checkout tests designed to calibrate the coal feed/splitting system and to verify proper thermal operation of the combustor and the newly installed prototypical second stage. The final checkout test culminated with the checkout/operation of the CDIF iron core magnet which had undergone extensive repair and evaluation in the previous reporting period.

The second series of tests were designed to provide a thorough checkout of the electrically reconfigure 1A1 channel, specifically characterization of the simulated 1A4 segmented nozzle and diffuser, tailoring of the external "bleed" resistor network, baseline evaluation of an electrically shortened 1A1 channel, and design verification testing of current controls used as consolidators in the aft power takeoff region.

The third test series was focused on obtaining longer duration design verification testing of the continuous slag rejection/removal system under nominal POC power conditions.

The forth and final test was a diagnostic test to evaluate facility and combustor performance when the coal fines (typically rejected during processing) are remixed with the coal.

The following sections contain a brief description of the test activities. A chronological summary report is tabulated in Table 7-1. The test objectives for the testing performed during this quarter are provided in Table 7-2. A summary of nominal operating conditions and preliminary test results are tabulated in Table 7-3. Table 7-4 provides a summary of facility test operation/performance during the quarter.

TABLE 7-1. CDIF TESTING SUMMARY REPORT - 18TH QUARTER

DATE	DESIGNATION	TEST	TIME (MINUTES)				POWER AT CONDITION	TEST OBJECTIVE
			OFV	CFPC	CFC	MAGNET		
12/04/91	92-CALB-01	C	32	30	0	0	0	91 - E+H CALIBRATION TEST
12/06/91	92-CALB-02	C	44	39	0	0	0	91 - E+H CALIBRATION TEST
12/13/91	92-CALB-03	A	57	53	0	0	0	91 - E+H CALIBRATION TEST
12/17/91	92-CHEK-01	F	81	75	65	0	0	91 - THERMAL/CONDUCTIVITY CHECKOUT TEST
12/18/91	92-CHEK-02	C	305	304	298	0	0	91 - THERMAL/CONDUCTIVITY CHECKOUT TEST
12/19/91	92-CHEK-03	F	119	117	108	59	0	91 - ELECTRICAL CHECKOUT TEST
(1)								
01/22/92	92-ELEC-01	F	72	65	26	0	0	92 - ELECTRICAL CHECKOUT TEST
01/23/92	92-ELEC-02	C	179	171	159	103	0	92 - ELECTRICAL CHECKOUT TEST
01/27/92	92-ELEC-03	C	147	141	126	69	0	92 - ELECTRICAL CHECKOUT TEST
01/28/92	92-RJRM-01	C	265	247	228	163	100	92 - SLAG REJECTOR/SLAG REMOVAL TEST
01/29/92	92-RJRM-02	C	259	255	245	156	138	92 - SLAG REJECTOR/SLAG REMOVAL TEST
01/31/92	92-FINE-01	A	179	177	166	134	76	92 - COAL FINES TEST

NOTE:
(1) DOWN FOR REPAIR OF MAGNET

RANKING:
A MET ALL TEST OBJECTIVES
B MET MOST TEST OBJECTIVES BUT WAS CONSUMABLES LIMITING AND REQUIRED FOLLOW-UP ON NEXT TEST
C MET SOME TEST OBJECTIVES
F MET NO TEST OBJECTIVES

7.1.4 Power Train Hardware Test Configuration

The combustor and channel configurations were essentially the same as during the previous test period. Specific modifications incorporated for this test series are discussed in the following sections.

7.1.4.1 Combustor Configuration

The changes incorporated in the combustor configuration for this test series included:

- Installation of the prototypical rectangular second stage assembly to replace the original square workhorse assembly.
- Modification of the slag tank vent line configuration to incorporate features which will minimize plugging.
- Modification of the grinder/funnel configuration in the slag tank to minimize potential for blockage.

All of these modifications were discussed in detail in previous (16th and 17th) quarterly reports.

7.1.4.2 CDIF 1A1 Channel Test Configuration

The 1A1 channel which has been modified with numerous 1A4-style electrodes and sidewall elements was utilized for this test series. Details of the coupon designs and locations are discussed in previous quarterly reports. The electrical modifications (primarily the high voltage room [HVR] wiring) and instrumentation requirements provided by the Power Management Working Group were completed during the current reporting quarter. These modifications and instrumentation requirements allowed characterization of the following:

TABLE 7-2. CDIF WORKHORSE TEST OBJECTIVES - 18TH QUARTER

TEST DESIGNATION	TEST OBJECTIVES
92-CALB-01 92-CALB-02 92-CALB-03	CALIBRATION OF COAL FLOW SPLIT BETWEEN CFPC AND CFC. CALIBRATION OF AIR FLOW SPLIT IN CFPC COMBUSTION CAN
92-CHEK-01 92-CHEK-02	ESTABLISH BASELINE PERFORMANCE OF CFPC AND SLAGGING STAGE BASED ON NEW COAL AND AIR SPLIT CALIBRATION ESTABLISH BASELINE PERFORMANCE OF MODIFIED SLAG REJECTION AND REMOVAL SYSTEM UNDER CONDUCTIVITY ESTABLISH BASELINE PERFORMANCE OF PROTOTYPICAL RECTANGULAR SECOND STAGE UNDER CONDUCTIVITY
92-CHEK-03	ELECTRICAL CHECKOUT OF NEW HARDWARE AND FACILITY MODIFICATIONS. INITIATE POWER MANAGEMENT TEST SERIES ESTABLISH PERFORMANCE OF REPAIRED MAGNET UNDER ACTUAL OPERATING CONDITIONS ESTABLISH BASELINE PERFORMANCE OF BACKUP RESISTIVE CONSOLIDATION DIODE NETWORK ON FORWARD PTO ESTABLISH BASELINE PERFORMANCE OF TDS CURRENT CONTROLS AS CONSOLIDATORS ON AFT PTO ESTABLISH BASELINE PERFORMANCE (V-I CHARACTERISTICS) OF ELECTRICALLY SHORTENED 1A1 CHANNEL ESTABLISH CATHODE WALL SHORTING DISTRIBUTION ESTABLISH BASELINE PERFORMANCE OF Z-WALL WITH ANODE SIDEBAR-MIDBAR SHORTING

TABLE 7-2. CDIF WORKHORSE TEST OBJECTIVES - 18TH QUARTER (CONTINUED)

TEST DESIGNATION	TEST OBJECTIVES
92-ELEC-01	<p>ELECTRICAL CHECKOUT OF NEW HARDWARE AND FACILITY MODIFICATIONS. INITIATE POWER MANAGEMENT TEST SERIES</p> <p>ESTABLISH PERFORMANCE OF REPAIRED MAGNET UNDER ACTUAL OPERATING CONDITIONS</p> <p>ESTABLISH BASELINE PERFORMANCE OF "BLEED" RESISTOR NETWORK ON SIMULATED SUPERSONIC NOZZLE AND DIFFUSER</p> <p>ESTABLISH BASELINE PERFORMANCE OF BACKUP RESISTIVE CONSOLIDATION DIODE NETWORK ON FORWARD PTO</p> <p>ESTABLISH BASELINE PERFORMANCE OF TDS CURRENT CONTROLS AS CONSOLIDATORS ON AFT PTO</p> <p>ESTABLISH BASELINE PERFORMANCE (V-I CHARACTERISTICS) OF ELECTRICALLY SHORTENED 1A1 CHANNEL</p> <p>ESTABLISH CATHODE WALL SHORTING DISTRIBUTION</p> <p>ESTABLISH BASELINE PERFORMANCE OF Z-WALL WITH ANODE SIDEBAR-MIDBAR SHORTING</p>
92-ELEC-02	<p>ELECTRICAL CHECKOUT OF NEW HARDWARE AND FACILITY MODIFICATIONS. INITIATE POWER MANAGEMENT TEST SERIES</p> <p>ESTABLISH PERFORMANCE OF REPAIRED MAGNET UNDER ACTUAL OPERATING CONDITIONS</p> <p>ESTABLISH BASELINE PERFORMANCE OF "BLEED" RESISTOR NETWORK ON SIMULATED SUPERSONIC NOZZLE AND DIFFUSER</p> <p>ESTABLISH BASELINE PERFORMANCE OF BACKUP RESISTIVE CONSOLIDATION DIODE NETWORK ON FORWARD PTO</p>

TABLE 7-2. CDIF WORKHORSE TEST OBJECTIVES - 18TH QUARTER (CONTINUED)

TEST DESIGNATION	TEST OBJECTIVES
92-ELEC-02 CONTINUED	<p>ESTABLISH BASELINE PERFORMANCE OF TDS CURRENT CONTROLS AS CONSOLIDATORS ON AFT PTO</p> <p>ESTABLISH BASELINE PERFORMANCE (V-I CHARACTERISTICS) OF ELECTRICALLY SHORTENED 1A1 CHANNEL</p> <p>ESTABLISH CATHODE WALL SHORTING DISTRIBUTION</p> <p>ESTABLISH BASELINE PERFORMANCE OF Z-WALL WITH ANODE SIDEBAR-MIDBAR SHORTING</p> <p>ESTABLISH PERFORMANCE OF BLEED RESISTOR NETWORK WITH 2-OHM RESISTORS INSTALLED BETWEEN ALL OPEN GAPS</p>
92-ELEC-03	<p>ELECTRICAL CHECKOUT OF NEW HARDWARE AND FACILITY MODIFICATIONS. INITIATE POWER MANAGEMENT TEST SERIES</p> <p>ESTABLISH PERFORMANCE OF REPAIRED MAGNET UNDER ACTUAL OPERATING CONDITIONS</p> <p>ESTABLISH BASELINE PERFORMANCE OF BACKUP RESISTIVE CONSOLIDATION DIODE NETWORK ON FORWARD PTO</p> <p>ESTABLISH BASELINE PERFORMANCE OF TDS CURRENT CONTROLS AS CONSOLIDATORS ON AFT PTO</p> <p>ESTABLISH BASELINE PERFORMANCE (V-I CHARACTERISTICS) OF ELECTRICALLY SHORTENED 1A1 CHANNEL</p> <p>ESTABLISH CATHODE WALL SHORTING DISTRIBUTION</p> <p>ESTABLISH BASELINE PERFORMANCE OF Z-WALL WITH ANODE SIDEBAR-MIDBAR SHORTING</p>

TABLE 7-2. CDIF WORKHORSE TEST OBJECTIVES - 18TH QUARTER (CONTINUED)

TEST DESIGNATION	TEST OBJECTIVES
92-ELEC-03 CONTINUED	ESTABLISH PERFORMANCE OF GRADED BLEED RESISTOR NETWORK ON AFT ANODE WALL
92-RJRM-01	EVALUATE MODIFIED SLAG REJECTION SYSTEM LOGIC UNDER POWER
92-RJRM-02	CONTINUE EVALUATION OF MODIFIED SLAG REJECTOR SYSTEM LOGIC AND DETERMINE LEAKAGE CURRENT DURING LONGER DURATION OPERATION EVALUATE PERFORMANCE OF RECTANGULAR SECOND STAGE DURING PH1-02 SWEEP EVALUATE Z-WALL ELECTRICAL BEHAVIOR DURING IRON OXIDE TRANSIENTS EVALUATE CHANNEL ELECTRICAL PERFORMANCE DURING INVERTER VOLTAGE SWEEP
92-FINE-01	EVALUATE IMPACT OF FACILITY AND POWER TRAIN PERFORMANCE WHEN COAL FINES ARE RECYCLED INTO THE COAL FEED SYSTEM

TABLE 7-3. NOMINAL TEST CONDITIONS AND PRELIMINARY RESULTS
FALL/WINTER WORKHORSE TEST SERIES - 18TH QUARTER

TEST DESIGNATION	DATE	N/O	PRE-HEAT	PHI1	PHI2	%K	(1) ADDITIVES	LOAD VOLTAGE	LOAD CURRENT	B-FIELD	POWER
92-CHEK-01	12/17/91	0.70	1200/2900	0.55	0.9	1.7	4-C	N/A	N/A	N/A	N/A
92-CHEK-02	12/18/91	0.70	1200/2900	0.55	0.90	1.7	4-C	900 (2)	33	N/A	N/A
		0.75	1200/2900	0.55	0.90	1.7	4-C	900	29	N/A	N/A
		0.75	1200/2900	0.55	0.95	1.7	4-C	900	37.5	N/A	N/A
		0.75	1200/2900	0.55	1.00	1.7	4-C	900	29	N/A	N/A
92-CHEK-03	12/19/91	0.76	1200/2900	0.55	0.90	1.7	4-C	1500	22	0.90	0.07
		0.76	1200/2900	0.55	0.90	1.7	4-C	2140	130	1.70	0.28
92-ELEC-01	01/23/92	0.76	1200/2900	0.55	0.90	1.7	4-C	N/A	N/A	N/A	N/A
92-ELEC-02	01/23/92	0.76	1200/2900	0.55	0.90	1.7	4-C	1500-2130	20-200	0.9-2.2	0.07-0.44
92-ELEC-03	01/27/92	0.76	1200/2900	0.55	0.90	1.7	4-C	1500-5000	20-200	0.9-2.7	0.07-1.0
92-RJRM-01	01/28/92	0.76	1200/2900	0.55	0.90	1.7	4-C	1500-6000	20-200	0.9-2.9	0.07-1.1
92-RJRM-02	01/29/92	0.76	1200/2900	0.55	0.90	1.7	4-C	6000	182	2.9	1.10
		0.76	1200/2900	0.55	0.95	1.7	4-C	6000	230	2.9	1.4
		0.76	1200/2900	0.55	1.00	1.7	4-C	6000	? 200	2.9	1.2
		0.76	1200/2900	0.55	0.90	1.7	0	2000	314	2.9	0.70
		0.76	1200/2900	0.55	0.90	1.7	4-C	4000	225	2.9	0.9
92-FINE-01	01/31/92	0.76	1200/2900	0.55	0.90	1.7	4-C	5000	225	2.9	TDB
		0.76	1200/2900	0.55	0.90	1.7	4-C	6000	225	2.9	TDB
		0.76	1200/2900	0.55	1.00	1.7	4-C	5000	200	2.9	1.0
		0.76	1200/2900	0.55	1.00	1.7	4-C	6000	175	2.9	1.20

NOTES:

(1) C - CATHODE WALL ONLY

(2) CONDUCTIVITY

TABLE 7-4. SUMMARY OF FACILITY TEST OPERATIONS - 18TH QUARTER

TEST DESIGNATION	DATE	NUMBER OF TEST STARTS	CAUSE OF TEST TERMINATION
92-CHEK-01	12-17-91	1	COMBUSTOR TRIP DUE TO LOW PRESSURE ON PRECOMBUSTOR
92-CHEK-02	12-18-91	1	COMBUSTOR SECURED FOLLOWING NORMAL SHUTDOWN SEQUENCE
92-CHEK-03	12-19-91	1	COMBUSTOR SECURED FOLLOWING NORMAL SHUTDOWN SEQUENCE
92-ELEC-01	01-22-92	2	COMBUSTOR TRIP DUE TO LOW DELTA P ON SEED INJECTION PRESSURE COMBUSTOR TRIP DUE TO LOW DELTA P ON SEED INJECTION PRESSURE
92-ELEC-02	01-23-92	1	COMBUSTOR TRIP DUE TO HIGH DELTA T ON CFPC COAL PINTLE
92-ELEC-03	01-27-92	2	TEST ABORT DUE TO LOW COOLING WATER FLOW TO CHANNEL ESS DUE TO LEAK IN CHANNEL COOLING WATER HEADER
92-RJRM-01	01-28-92	5	ESS DUE TO SHORT TO GROUND (ARC) AT SLAG TANK/DENSEVEYOR PRESSURE EQUALIZATION LINE COMBUSTOR TRIP DUE TO LOW DELTA P ON SEED INJECTION PRESSURE PRECOMBUSTOR TRIP DUE TO LOSS OF FLAME INDICATION COMBUSTOR TRIP DUE TO LOW DELTA P ON SEED INJECTION PRESSURE VISUAL OBSERVATION OF SLAG TANK/DENSEVEYOR PRESSURE EQUALIZATION LINE LEAK. COMBUSTOR SECURED FOLLOWING NORMAL SHUTDOWN SEQUENCE
92-RJRM-02	01-29-92	2	DENSEVEYOR PRESSURE TRANSMITTER NOT INSTALLED. SLAG REJECTION SYSTEM WOULD NOT OPERATE. COMBUSTOR SECURED FOLLOWING NORMAL SHUTDOWN SEQUENCE BURNED WIRE IN HVR FORWARD PTO DUE TO WIRING ERROR. COMBUSTOR SECURED FOLLOWING NORMAL SHUTDOWN SEQUENCE
92-FINE-01	01-31-92	2	LARGE LEAKAGE CURRENT FROM SLAG REJECTION SYSTEM DUE TO CONDUCTIVE AIR HOSE. COMBUSTOR SECURED FOLLOWING NORMAL SHUTDOWN SEQUENCE ESS DUE TO SHORT TO GROUND (ARC) AT DIFFUSER FROM WIRE BUNDLE FROM CHANNEL

- Simulation of the 1A4 segmented supersonic nozzle and diffuser.
- Characterization of the backup resistive consolidation network, including diode stack in the forward PTO.*
- Characterization of the TDS current controls as consolidators in the aft PTO.
- External shorting for simulation of high intercathode voltage gaps typical of a polarized wall to assess undercutting of the protective gas-side capping on the sidewall elements.

The forward PTO region is shown in Figure 7-1. It incorporates the backup resistive consolidation diode arrangement that will be wired in parallel with the Westinghouse circuits. The SCR trigger switch (electrically jumpered for these tests) activates the backup consolidation network when the buss to electrode voltage exceeds 585 volts. The PTO electrodes have been shifted forward 5 anodes, and in the corresponding transition region have been shifted forward 3 cathodes. These floating electrodes simulated the segmented supersonic nozzle on the 1A4 channel since an external "bleed" resistor arrangement may be used on the 1A4 to grade any excessive interface voltages between loaded and unloaded regions. Each floating electrode was wired to the High Voltage Room (HVR) for a possible connection to a resistor in the facility resistive load bank (RLB). These values could be varied from open or 0 to 128 ohms.

Figure 7-1. Schematic of Forward PTO/Simulated Nozzle During 1A1 Bleed Resistor Tests

* The Westinghouse Consolidation Subsystem was originally scheduled for testing, however, contractual problems precluded delivery for the fall/winter test series.

The forward PTO was instrumented with 17 sensors for high speed data. At any given time, 13 channels of high speed data were recorded on an analog tape for subsequent playback through the data acquisition system (DAS). Most of the data recorded were electrical parameters; however, several combustor parameters were monitored to assist in the evaluation of the high speed current fluctuations.

The aft PTO region is shown in Figure 7-2. The aft PTO has been shifted upstream eight (8) electrodes to simulate the 1A4 supersonic diffuser. A similar external bleed resistor arrangement was used as described above for the forward PTO. The PTO electrodes incorporate the TDS current controls as consolidators. To prevent the positive inverter buss from floating significantly above ground potential, it is tied to ground through an RLB resistor. In the aft PTO, existing electrode instrumentation was used to measure voltage and currents across each bleed resistor connection, both anode and cathode wall, including the diffuser interface. Special instrumentation was added to measure the buss-to-ground voltage and current and buss to electrode voltage across current controls 257, 266 and 272. In addition, diagonal voltages 255-270 and 256-271 and Faraday voltages 272 and 280 were measured.

In order to simulate the high intercathode voltages typical of a fully polarized cathode wall, selected cathodes were externally shorted. The purpose was to further investigate the need for non-copper base material due to under cutting below the gas-side capping. Cathodes 80 through 83 were shorted in the vicinity of copper-based sidewall elements, while cathodes 87 through 94 were shorted to simulate high voltage gap conditions at the tungsten-copper based sidewall elements. The cathode shorting pattern is illustrated in Figure 7-3.

The 1A4 prototypical Z-wall regions of both the left and right sidewalls were instrumented for voltage measurements to assess their electrical behavior. Jumper wires are provided to externally short neighboring

Figure 7-2. Schematic of Aft PTO/Simulated Diffuser During 1A1 Bleed Resistor Tests

Figure 7-3. Cathode Wall External Shorting Pattern

sidebar elements together to assess the resulting voltage distributions. Figures 7-4 and 7-5 show schematics of the left and right sidewalls, respectively, along with the locations of voltage measurements and external jumpers.

7.1.4.3 Facility Configuration

The facility modifications prior to the start of this test series included:

- Installation of the new Data Acquisition System (DAS),
- Installation of increased oxygen storage capacity,
- Installation of the facility slag removal system,
- Modifications to the iron oxide slurry pumps in order to attain the lower end flow rate, and
- In-situ repair and functional checkout of the iron core magnet.

7.1.5 Test Results

7.1.5.1 CFPC Endress and Hauser Meter Calibration

92-CALB-01, 02 and 03 were precombustor flow calibration tests to verify the coal split from the primary coal injection vessel to the precombustor and to the main slagging stage of the coal combustion system. During the first two tests (92-CALB-01 and 02), the operating times were not sufficient to obtain reliable, steady-state calibration data. This resulted primarily from startup transients in the CFPC and CFC coal flows. The third test, 92-CALB-03 was conducted for approximately 53 minutes specifically to gather steady-state data. The last 24 minutes of this test provided sufficient steady-state data to determine the relative coal split and meter calibration constants.

ACAD #4510203
REV. F 1/22/92

Figure 7-4. Locations of Voltage Measurements on Left Sidewall During 1A1 Bleed Resistor Tests

7.1.5.2 Thermal/Electrical Checkout Tests of Power Train

One of the primary objectives of 92-CHEK-01 and 02 was to reconfirm the baseline performance of the CFPC following the coal split and air split calibration tests. The test was run at a nominal CFPC preheat temperature of 2900°F. The primary diagnostic, CFPC chamber and filler section heat fluxes were at their baseline levels. Post-test observations after a controlled combustor shutdown revealed no slag in the CFPC combustion can, transition, and filler sections. Conductivity was measured to begin characterization and evaluation of the prototypical rectangular second stage. The overall combustor stoichiometry (PHI2) was varied between 0.90 and 1.00 and, based on the current measured from the conductivity power supply, appeared to peak at a nominal PHI of 0.95.

92-CHEK-03 was intended to be the first electrical test of the newly installed hardware, channel configuration, and facility modifications. Most importantly, this would be the first electrical operation of the repaired magnet under MHD power generation conditions since the leak was discovered on the West half of the magnet in pancake No. 2. The primary objective of 92-CHEK-03 was to establish the baseline performance characteristics of: 1) the "bleed resistor" network, and 2) the slag rejector/slag removal system under power.

During this test, all of the bleed resistors in the forward and aft regions of the channel were open and the positive buss-to-ground resistor was set to 64 ohms. Since this was the initial electrical test, the magnetic field was brought up very slowly from 0.9 T to 1.7 T in 0.3 T increments. The inverter voltage was adjusted from 1500 volts to approximately 2000 volts as the magnetic field was increased. Careful observations for excessive voltages and currents in the simulated nozzle/diffuser were made. With no bleed resistors in place, the voltages between the nozzle and first electrode (anode) and the last electrodes (anode and cathode) to diffuser approached 40 volts. These voltages might become unacceptable once the magnet/inverter were brought up to full conditions.

The slag rejector/removal system did not operate correctly in the automatic mode (due to an error in the logic) and, hence, the system was operated manually for this test. The pressure relief valve on the denseveyor tank blew due to an accidental over-pressurization of the tank during manual operation. Post-test and on-line observations identified several potential areas where problems could develop during operation of the system for long duration under power. Several changes were incorporated to mitigate the potential problem areas prior to the next test. These included:

- Restricting the water pressure at the inlet of the denseveyor to prevent inadvertent over-pressurization of the system in manual mode.
- Ducting the outlet of the denseveyor pressure relief valve away from facility steel.
- Modifying the logic such that the dumping of the collection tank occurs following two dumps of the denseveyor tank (versus three) in order to minimize the potential for overflowing the collection tank.

Another test objective of 92-CHEK-03 was to investigate the effect of an increased CFPC coal preheat temperature on CFPC slagging behavior. This portion of the test was conducted at a CFPC preheat of 3300°F. Preliminary evaluations, based on heat flux and visual observations, were that the operation of the CFPC at 3300°F was similar to nominal CFPC operation at 2900°F.

The test was terminated when a loss in Hall voltage was detected. It was eventually traced to a short to ground (arc) from the CFPC coal line to the voltage limiting device (VLD) bracket attached to the combustion air supply pipe. Post-test observations revealed an internal leak in the magnet at approximately the same location as the previous repair. This required a second repair cycle using the thermosetting resin system. Testing was suspended for approximately one month.

7.1.5.3 Electrical Testing of the Power Train

The focus of 92-ELEC-01, 02 and 03 was characterization of the electrical performance of the workhorse power train. The detailed objectives are listed in Table 7-2.

No power hours were achieved during 92-ELEC-01 due to several combustor trips due to a low differential pressure between the seed injection pressure and the combustor pressure. The problem was eventually traced to a leak in the pneumatic signal line causing plugging and/or faulty transducer readings.

Test 92-ELEC-02 was initiated on January 23. Problems with the slag rejection system (SRS) logic were corrected prior to the test such that the SRS could be operated in the automatic mode. To mitigate the high interface voltages in the nozzle and diffuser region, 2-ohm resistors were installed across all floating electrodes. The repaired magnet was brought up slowly from 0.9 T to 1.7 T. A full slag rejection system cycle was performed at this low power condition (two denseveyor dumps and collection tank dump). There was no evidence of arcing or significant leakage current during the cycle. The magnetic field was increased to approximately 2.2 T at an inverter reference voltage of 2140 V. The potential high voltages in the simulated nozzle region were completely eliminated through the implementation of the 2-ohm resistor network (<10 IAV and ICV). In the aft end, the only location where the gap voltage remained high was the anode 280 to diffuser interface (~50 volts). The test was aborted due to a faulty delta temperature on the precombustor coal pintle cooling water circuit.

Test 92-ELEC-03 was a continuation of the objectives from the previous tests, specifically the electrical characterization of the channel and design verification testing of the slag rejection system under power. For this test, the bleed resistor values remained at 2 ohms except in the unloaded aft anode segments which were graded as shown in Figure 7-6.

Figure 7-6. Graded Bleed Resistors on Anode Wall of Simulated Diffuser

The magnet was brought on-line at 0.9 T and 1500 volts on the inverter. The magnetic field and inverter reference voltage were quickly brought up to 2.76 T and 5000 V. The slag rejection system operated through several denseveyor/collection tank dump cycles without any evidence of arcing. However, the leakage current and valve/switch sequencing suggest some anomalous performance. The graded bleed resistor network shown in Figure 7-6 did not substantially improve the voltage profile in the aft anode wall, particularly the anode 280 to diffuser interface. Although this voltage was marginally acceptable at approximately 60 volts, the resulting leakage current to the diffuser was approximately 30 amps. The test was terminated via an emergency shutdown due to a leak in a cooling water hose to the channel.

7.1.5.4 Design Verification Testing of the Continuous Slag Rejection System

Tests 92-RJRM-01 and 02 were designed to operate the power train for a longer duration (~12 hours electrical) to characterize the slag rejection system performance and gain longer duration facility operating experience. 92-RJRM-01 was characterized by a number of aborts/emergency shutdowns of the power train. During this test, the facility was brought up to full B-field (2.9 T) and 6000 volts on the inverter. Two emergency shutdowns occurred as a result of a rupture in the pressure equalization hose between the slag tank and denseveyor.

The original design had specified a stainless steel line (versus rubber hose) for the pressure equalization line. However, due to the inability to electrically isolate the feedback switches on the isolation valve in the line, a decision was made to temporarily ground the valve and utilize a non-conductive hose as the pressure equalization line. The hose was overheating and rupturing due to the high current flow through the dirty water sitting stagnant in the line. Prior to the next test, the system and logic were modified to eliminate the pressure equalization line.

92-RJRM-02 was a continuation of the test objectives of 92-RJRM-01. The test train was operated at full magnetic field and a load sweep was conducted at 6000, 4000 and 2000 inverter reference voltages. In addition, to further characterize the performance of the prototypical rectangular second stage, a PHI2 sweep was conducted at 0.90, 0.95 and 1.00 stoichiometry with the power train at 2.92 T and 6000 volts. This data will augment the conductivity results obtained in 92-CHEK-02.

The slag rejection system performed well during this test (approximately 2 1/2 hours at power). There appeared to be a trend evident in the leakage current from the slag rejection system. There was typically no leakage current during the first denseveyor dump into the collection tank. However, there was leakage current to ground during the second denseveyor dump/collection tank dump cycle. There also appeared to be a gradual increase in leakage as a function of test time. Possible causes of this trend include: 1) water splashing on the top of the collection tank during the second dump of the denseveyor, 2) water overflowing the collection tank vent, 3) water from the collection tank "back-filling" the hose which is used to flush out the tank when it is dumping, and 4) sticky electrical switches. Prior to the next test, item 1 was investigated by adding an air purge across the top of the collection tank in order to prevent the water from forming a continuous, conductive path. This test was terminated during the load sweep due to a burned wire in the forward PTO region.

7.1.5.5 Coal Fines

This test was aimed at determining the impact on facility and power train components resulting from recycling the coal fines back in with the feed coal.

The flow control of finer coal was more erratic, characterized by large flow rate and pressure oscillations. There was no evidence of excessive slagging in the CFPC combustion can or filler section. Overall, the slag coverage in the main stage combustor was good. Preliminary results indicated that power levels may be lower at the nominal operating condition than with the normal coal grind. The slag rejection system was operated in the manual mode during the entire test due to a failure in the vent flow switch. Post-test evaluation revealed that the flow switch was affected by the magnetic field. The logic was

modified for future tests to eliminate the flow switch and utilize a timer to determine when the denseveyor is full of water. Further characterization of system performance will be conducted during the upcoming tests. The test was terminated via an emergency shutdown when a bundle of channel wires arced to the grounded diffuser.

7.2 FACILITY SYSTEM ACTIVITIES

The key facility projects completed during the 18th quarter included:

- 1) Checkout and operation of the new Data Acquisition System (DAS),
- 2) Checkout and operation of the expanded oxygen storage system,
- 3) Checkout of the gear-type (intrusive) and Coriolis-type (non-intrusive) flow meters in the iron oxide system,
- 4) Calibration of the Endress & Hauser (E+H) coal flow meters in the precombustor and main stage coal lines, and
- 5) Repair and operation of the magnet.

7.2.1 Primary Cooling Water (PCW) System

The prototypical channel and several of the prototypical combustor components (i.e. second stage assembly, coal injectors, seed injector) are cooled utilizing the facility PCW system. Due to the presence of tungsten-copper base (i.e. water-side) elements in the channel, it is necessary to control the pH and dissolved oxygen (D.O.) content of the PCW in order to minimize water-side corrosion of the tungsten-copper. TDS performed bench scale experiments on tungsten-copper elements in order to determine the water chemistry requirements. The results of these experiments were utilized to specify the following: $\text{pH} = 7.0 \pm 0.5$ and $\text{D.O.} \leq 3.5$ ppm. In order to meet these requirements, MSE began developing a data base for the water chemistry of the existing PCW and initiated a small pilot program to investigate the cause of the variation in pH readings (the pH values varied from 5.3 to 6.7). The preliminary results indicated that the procedures for installing resins into the demineralizer tanks need to be modified, and activated carbon filters need to be installed upstream of the demineralizer tanks in order to remove chlorine (chloride increases the degradation of the resin and reduces the effectiveness of the regeneration process). The Title II design for the "A-Bay Modifications" issued during this reporting period incorporated these modifications into the PCW system plans.

Dissolved oxygen measurements have also been made on the PCW water at the CDIF. The initial report indicates that the dissolved oxygen content in the PCW may be out of range (above 3.5 ppm). If this is true, then the atmospheric vented tanks in the system will be blanketed with nitrogen.

Additional measurements of the PCW pH and dissolved oxygen were taken during the 18th quarter. The workhorse tungsten-copper base elements which will be removed at the conclusion of the workhorse test series (during the 19th quarter) will be: 1) subjected to a bench scale test to evaluate the heat transfer characteristics of the water-side scale, and 2) cross-sectioned in order to determine the scale thickness and morphology. The results of this investigation, in conjunction with the PCW water chemistry data base, will be used to confirm the PCW water chemistry requirements for the prototypical channel.

7.2.2 Iron Oxide System

The requirement for iron oxide slurry (50 weight percent in hydraulic oil) addition into the prototypical MHD channel requires dedicated pumps supplying each of 4 injectors. A single circuit schematic of the iron oxide system is presented in Figure 7-7. Two injectors are located on the cathode wall while two are located on the anode wall. The required range of flow for each pump is 1 to 4 pounds of slurry per minute. Testing during the 15th and 16th quarters indicated that, for this application, progressive cavity pumps perform best; however, the lowest flow rate pump was supplying more than the minimum requirement of 1 pound/minute.

Figure 7-7. Iron Oxide Flow Circuit Instrumentation

During the 17th quarter, the two 4-stage progressive cavity pumps were modified in order to incorporate a reduced speed motor. Testing during the 17th quarter confirmed that this modification provided low end flow rates of 1.1 lbs/min of slurry. In addition, two 8-stage progressive cavity pumps were procured since the pump manufacturer indicated that the 8-stage design was more suitable for reduced flow rates. Testing during the 17th quarter identified that the new 8-stage pumps were not capable of meeting the low end flow rate requirement. During the current quarter, reduced gear sets were procured for the 8-stage pumps. These will be installed and checked out off-line during the 19th quarter. In addition, new gear-type flow meters and a Coriolis flow meter were installed and checked out during this quarter. The gear-type flow meters were subject to plugging within an hour of initiating flow and, hence, were bypassed during the power train tests. The Coriolis flow meter performed well and 4 new flow meters have been procured to be installed in each of the flow lines.

7.2.3 Coal System

During this reporting period, the Endress and Hauser (E+H) coal flow meters installed in the precombustor and main stage coal feed lines were recalibrated. The purpose of the calibrations was to verify the coal feed split between the precombustor and main stage. The recalibration of the E+H meters had been initially performed in May 1991; however, post-test analysis indicated a high degree of uncertainty in the results due to the test setup. The primary changes incorporated in the test setup for the recalibration tests performed this quarter were: 1) recirculating the coal to ensure uniform coal properties, 2) installation of a filter receiver in the system to account for coal fines in the mass balance, and 3) "off-line" tests to determine the measurement errors in the individual E&H meters and a comparison of the individual load cell readings. In brief, 6 tests were conducted. The first 3 tests were "off-line" and simply involved flowing the coal from the primary injector vessel to the Blue vessel at either the nominal CHPC or main stage coal

flow rate with the appropriate E+H meter installed in the line. During the CFPC E+H meter test, the back pressure in the Blue vessel was varied from ~45 psia to 85 psia.

These "off-line" tests demonstrated that:

- 1) The load cell readings of the primary injector vessel and the Blue vessel agree well with each other,
- 2) The main E+H meter provides reliable, repeatable results provided the coal properties (particularly coal moisture) remain fairly constant,
- 3) The CFPC E+H meter gives a typical measurement error in the range of 9 to 15%, and
- 4) The CFPC E+H measurement error is independent of the back pressure.

The final tests were conducted "on-line" (92-CALB-01, 02 and 03). The first two on-line tests consisted of two phases: 1) coal flow to the CFPC only, and 2) coal flow to the CFPC at the nominal CFPC flow rate and coal flow to the Blue vessel at the nominal CFC rate. The final on-line test was a long duration (50 minute) precombustor only test. These on-line tests demonstrated that the recalibration coal flow data and subsequent change in the CFPC E+H meter constant obtained in May 1991 was in error. Instead of decreasing the CFPC coal flow rate by 20%, the new results show that the CFPC coal flow rate should have instead been increased by 12%.

7.2.4 Seed System

No new work was accomplished on this system at the CDIF during this reporting period. Modifications scheduled for this system for POC testing have been delayed so that the ash hopper could be used to store coal fines from the baghouse for coal fines testing during the current quarter. The modifications, including replacement of the silo rotary feeder, installation of a new filter receiver on the silo, and converting the flyash bin to a dust collector are currently scheduled for completion coincident with startup of the hot-fire checkout of the prototypical combustor.

7.2.5 Magnet

As reported previously, the CDIF iron core magnet developed an internal cooling water leak in the number 2 pancake of the West half of the magnet early in the 15th quarter. The leak was "repaired" during the 17th quarter utilizing an in-situ thermosetting resin process. However, during the first electrical power train test performed during the current quarter, there were indications of a leak in the same vicinity as the original leak. Post-test inspection revealed a crack in the 90° turn at the inlet of the coolant circuit. The in-situ repair process was repeated and a helium leak check was performed to confirm that the "repair" was successful. In addition, two operational changes were made to reduce the stresses on the magnet: 1) the coolant circuit inlet pressure was reduced from 350 psi to 150 psia, and 2) the power train abort sequence was modified in order to reduce the number of conditions under which the magnet would be rapidly tripped off-line.

7.2.6 Oxygen System Upgrade

The oxygen storage capacity at the CDIF was increased to a total of 48 hours during the 17th quarter. The System Operating Test Procedure (SOTP) was conducted on the system during the current quarter. During these functional tests, several problems were identified including operational problems with one of the pumps and problems with the initial priming of the system. The pump was returned to the factory for rework and was reinstalled later during the quarter. Problems with priming of the system continued during this reporting period, and modifications are planned during the 19th quarter in order to mitigate the problems.

7.2.7 Data Acquisition System (DAS)

The new data acquisition system (DAS) was installed during the 16th quarter. Standard of performance testing was initiated late during the 17th quarter and continued for 30 days. The DAS was operated continuously for the 30-day time period without any failures of the system. Following the conclusion of the

SOTP, the power train testing was initiated. During the power train testing, some software problems with new DAS were identified and corrected.

7.2.8 Stack Emissions Compliance

During the 17th quarter, work was initiated on planning and implementation of a scheme to reduce carbon monoxide emissions at the CDIF. The maximum allowable yearly emission of carbon monoxide is 250 tons. During power train operation at an overall equivalence ratio of 0.90, the nominal carbon monoxide emission is 2.4 tons/hr. The total test hours at the CDIF will be restricted until the scheme for reducing CO emissions is implemented.

During this reporting period, this activity continued. Specifically, various options for reducing CO emissions were evaluated, and analyses were performed to predict stack emissions for the different options. A decision was made to utilize an existing afterburner, supplied by TRW, to complete the combustion of CO to CO₂. The afterburner was delivered to the CDIF during this reporting period, and designs for integrating the hardware into the facility were initiated. The afterburner is scheduled to be installed during April 1992, prior to the prototypical combustor hot-fire checkout.

7.3 TEST PLANS

During the next quarter, longer duration tests are planned in order to confirm the long duration operating characteristics of:

- The CFPC in terms of slagging behavior
- The slag rejector/removal system under power
- Iron oxide injection on the cathode wall.

The plant will be modified after testing is complete to install the following prototypical components:

- Test stand
- Combustor
- LPCS
- Anode consolidation circuits
- Cathode diode stacks
- Auxiliary diode stacks and inductor/varistors.

8. MODELING AND PERFORMANCE ANALYSIS ACTIVITIES (SUBTASK 1.3)

Subtask 1.3 of the ITC program, Power Train Performance Analysis, encompasses a broad range of activities aimed at: 1) understanding the fundamental chemical, electrical, and flow phenomena which occur in an MHD topping cycle power train, and 2) analyzing and interpreting the results of the CDIF test program to determine hardware performance. By thoroughly understanding the basic processes and knowing how the components and subsystems perform, information is obtained on ways to design better equipment and assess the risks of scaling up to the next level of development.

Modeling and performance analysis are ongoing parts of the ITC program. Two major efforts which are part of this subtask and which will continue throughout the contract are cold flow modeling of the combustion subsystem components and analysis of power train performance data obtained during testing at the CDIF. From time to time, other modeling and analysis activities arise from or are performed to support these major modeling and performance analysis efforts.

During this quarter, power train modeling and performance analysis activities were focused on the following areas: evaluation and analysis of coal flow calibration testing; preliminary analysis of precombustor, slag rejection system, and second stage performance; and performance of the simulated segmented nozzle and diffuser during the current test series at the CDIF. A summary of these activities is given below.

8.1 SUMMARY OF PRECOMBUSTOR FLOW CALIBRATION TEST RESULTS

A number of precombustor flow calibration tests were recently performed at the CDIF to verify the coal split between the precombustor and main stage of the combustor and to verify the equivalence ratio within the precombustor combustion chamber. These latest results confirmed that the previous coal split calibration performed in May 1991 was in error. Instead of decreasing the CFPC coal flow rate by 20%, the new results show that the coal flow rate should have instead been increased by 12%. A CFPC air flow calibration was also performed which confirmed that the orifice plate pressure drop measurement has changed since the initial calibration in March 1989, due to a change in pressure tap location. Now that both of these factors have been properly corrected, it is possible to determine the actual precombustor equivalence ratio for previous tests with a higher level of confidence.

The CFPC was operated for a total of approximately 40 hours during the most recent test series. The CFPC operated with little or no slagging activity as evidenced by on-line heat flux measurements and post-test observations. Additional long duration precombustor tests are required to ensure that CFPC operating time is not limited by slagging or fouling behavior.

8.2 PRELIMINARY EVALUATION OF SECOND STAGE PERFORMANCE

The performance of the prototypical rectangular second stage was also evaluated during the December 1991 through February 1992 test series. Preliminary indications were that the performance of the new rectangular second stage was nearly identical to the workhorse square second stage in terms of heat loss, plasma conductivity, and MHD channel power. Peak performance was obtained at an equivalence ratio of 0.95, which is consistent with the old baseline. A detailed analysis of second stage performance is in the process of being performed and will be presented in the next quarterly report.

8.3 PRELIMINARY EVALUATION OF THE SIMULATED SEGMENTED NOZZLE AND DIFFUSER

The 1A1 channel was configured as described in Section 7.1.4.2 to simulate the segmented nozzle and diffuser on the 1A4 prototypical channel. The capability of implementing an external "bleed" resistor network was provided by wiring open gaps to the existing facility resistive load bank.

During the initial power test (92-CHEK-3), all of the "bleed resistors were left open and the buss-to-ground resistor was set at 64 ohms. Figures 8-1 and 8-2 show schematics of the forward and aft bleed

Figure 8-1. Measured Voltages Across Simulated Nozzle at 1.7 Tesla During 92-CHEK-3

Figure 8-2. Measured Voltages Across Simulated Diffuser at 1.7 Tesla During 92-CHEK-3

resistor region, respectively, along with the typical measured interelement voltages. The power train was operated at partial power conditions of 1.7 T and 2 kV inverter reference voltage. Although at reduced B-field, it can be seen that with no bleed resistors in place, the voltages between the nozzle and the first unloaded anode and the last electrodes (both anode and cathode) to the diffuser would likely become excessive (>60 volts) once full field conditions were achieved.

The second power test was conducted on January 23, 1992 and was designated as 92-ELEC-2. To mitigate the high interface voltage observed in the previous test, 2-ohm bleed resistors were connected across all floating elements. Data in the bleed resistor region was obtained at 2.2 T and 2 kV inverter reference voltage. Figures 8-3 and 8-4 are schematics of the gap voltages in the nozzle and diffuser regions, respectively. It can be observed from Figure 8-3 that any potentially high voltages in the simulated nozzle region were eliminated through the implementation of the 2-ohm network. In the aft region (Figure 8-4), the only location where the gap voltage remained high was between anode 280 and the diffuser. Although this voltage was not excessive (~50 V), it was felt that the bleed resistor network could be further optimized to minimize the high interface voltage.

It was also noted that the positive inverter buss-to-ground voltage drop was quite high (>100 volts). This resulted from the bleed resistors across the floating cathodes reducing the potential from cathode 272 to the diffuser to nearly zero. Since the buss-to-ground resistor was dropping greater than 100 volts (leaking ~2 amps), the majority of that potential was supported by the connection between cathode 272 and the channel. This also resulted in a high interelectrode gap voltage between cathodes 271 and 272.

These interface areas will be addressed in future tests by further tailoring and refining the bleed resistor profiles. A detailed analysis of the bleed resistor performance, including comparison to model predictions, is in the process of being performed and will be reported in the next quarterly report.

Figure 8-3. Measured Voltages Across Simulated Nozzle at 2.2 Tesla During 92-ELEC-2

Figure 8-4. Measured Voltages Across Simulated Diffuser at 2.2 Tesla during 92-ELEC-2

9. TTIRC AND POC INTEGRATION TASK FORCE ACTIVITIES (TASK 8)

The Task 8 activities of the ITC program relate to the operation of the MHD Technology Transfer, Integration and Review Committee (TTIRC) and TRW's role in ensuring the integration of the three POC programs: Integrated Topping Cycle, Integrated Bottoming Cycle and Seed Regeneration Process. The integration function is the responsibility of the POC Integration Task Force.

A POC Integration meeting was held in conjunction with the annual MHD Contractor's Review meeting in Pittsburgh, PA. The focus of the meeting was to review the proposed conditions for the 2000-hour bottoming cycle POC test with Western coal. The proposed test conditions were based on several short duration (<100-hour) characterization tests using Western coal.

Final distribution of the fifth and sixth semi-annual status reports has been completed.

10. PLANNED ACTIVITIES

Task 1

- Maintain the detailed, integrated schedule for the manufacturing phase of the program.
- Release the CADM controlled version of the Interface Document.
- Release the Test Plan for the POC testing.
- Deliver the Design Document and O&M manuals for the hardware to be delivered in March.
- Perform detailed analysis of rectangular second stage performance.
- Evaluate slag rejection system operation during checkout testing.
- Analyze high speed load current fluctuations.
- Issue topical report on combustor slag rejection.

Task 2

- Complete the combustor assembly and ship to the CDIF.
- Complete manufacturing of the support stand, the servicing platforms and the LPCS/combustor interconnecting piping and ship to the CDIF.
- Complete manufacturing of the water electrical isolators.
- Update drawings to incorporate the "as-built" configurations.

Task 3

- Complete assembly of sidewalls.
- Complete assembly of anode.
- Complete hosing and manifolding of sidewalls.
- Complete hosing, manifolding and wiring of anode wall.
- Initiate assembly of channel.

Task 4

- Complete assembly of forward diffuser.
- Initiate assembly of aft diffuser sections.

Task 5

- Complete comprehensive system testing of anode consolidation circuits and deliver to the CDIF.
- Complete assembly of cathode diode stack and forward/aft PTO auxiliary diode stacks and deliver to the CDIF.
- Initiate assembly of the cathode power cabinets.

Task 6

- Complete the following tests from the fall/winter test series prior to prototypical component installation:
 - Longer duration slag rejector/removal system testing
 - Iron oxide testing

- Complete and/or continue the following facility upgrades:
 - Oxygen system
 - Iron oxide system
 - Stack emissions compliance
- Complete and/or initiate the following preparations for prototypical component installation:
 - Test cell teardown
 - A-Bay modifications
 - 1A4 channel electrical modifications
 - Coal/seed system modifications
 - Nitrogen system
- Initiate the following prototypical component installations:
 - Test stand
 - Combustor
 - LPCS
 - Anode consolidation circuits
 - Cathode diode stacks
 - Auxiliary diode stacks and inductor/varistors

11. SUMMARY

The precombustor is fully assembled. Manufacturing of all slagging stage components has been completed. All cooling panels were welded in place and the panel/shell gap was filled with RTV. Final combustor assembly is in progress. The low pressure cooling subsystem (LPCS) was delivered to the CDIF.

The assembly of the channel related hardware continued. Final assembly of the cathode wall, including manifolding and hosing, is complete. Brazing of caps on sidewall elements and brazing of the water tubes is complete. Installation of the bars onto the sidewalls is almost complete. The inlet frame fabrication is complete. Forward and aft diffuser fabrication has been initiated.

The construction of the two anode power cabinets is complete. A test plan was formulated to test the completed consolidation power circuits and their associated controls.

Test activities at the CDIF were focused on several test objectives including: re-establishing baseline performance of CFPC and slagging stage based on new coal and air split calibration; checkout operation of modified slag tank vent, funnel, and grinder; checkout slag rejector and slag removal system under long duration power operations; establish baseline performance of rectangular second stage configuration; establish baseline performance of "bleed resistor" network on simulated segmented nozzle and diffuser; establish baseline performance of resistive consolidation network on forward PTO; evaluate cause of high speed current fluctuations; investigate the "undercutting" resistance of Cu and 75W-25Cu base sidewall elements by utilizing external cathode shorts in order to establish high intercathode gaps; and checkout facility modifications. A total of 12 tests were conducted accumulating 23.7 thermal hours and 5.2 power hours (at condition).

Power train modeling and performance activities were focused on the following areas: evaluation and analysis of coal flow calibration testing; preliminary analysis of the precombustor, the slag rejection system, and the second stage performance; and performance of the simulated segmented nozzle and diffuser during the current test series at the CDIF.

A POC Integration meeting was held which focused on reviewing the proposed conditions for the 2000-hour bottoming cycle POC test with Western coal.

12. QUARTERLY REPORT DISTRIBUTION LIST
Required U.S. Department of Energy Distribution

Dr. Harold Chambers
Technical Project Office
PM-40, MS 922-206
U.S. Department of Energy
Pittsburgh Energy Technology Center
P.O. Box 10940
Pittsburgh, PA 15236

Ms. Debra Ball
Contracting Officer
AD-22, MS 921-165
U.S. Department of Energy
Pittsburgh Energy Technology Center
P. O. Box 10940
Pittsburgh, PA 15236

Dr. Victor Der
U. S. Department of Energy
Office of Fossil Energy
FE-32
Washington, DC 20545

General Counsel for Patents
U.S. Department of Energy
Chicago Operations Office
9800 South Cass Avenue
Argonne, IL 60439

U.S. Department of Energy *
Office of Technology Transfer
P. O. Box 10940, MS 922
Pittsburgh, PA 15236

* First obtain clearance from Office of Patent Counsel, Chicago, then mail copies to OTT with statement, "Patents Cleared by Chicago Office of Patent Counsel on (Insert Date) ".

Additional Distribution

Dr. William Swift
Argonne National Laboratory
9700 South Cass Avenue
Argonne, IL 60439

Dr. R. Kessler
Avco Research Laboratory
2385 Revere Beach Parkway
Everett, MA 02149

Mr. John Rackley
Babcock & Wilcox
1562 Beeson Street
Alliance, OH 44601

Dr. J. L. Bates
Battelle Pacific Northwest Labs
PSL Building 3000 Area
Box 999
Richland, WA 99352

Dr. Bert Zauderer
Coal Tech Corporation
P. O. Box 154
Merion Station, PA 19066-0154

Mr. R. King
U.S. Department of Energy
Butte Project Office
P.O. Box 3462
Butte, MT 59702

Mr. G. Staats
U.S. Department of Energy
Pittsburgh Energy Technology Center
P.O. Box 10940, PM-20/MS 922-208
Pittsburgh, PA 15236

Dr. R. Rosa
Montana State University
Department of Mechanical Engineering
Bozeman, MT 59715

Mr. L. Farrar
Montec Associates
P.O. Box 4182
Butte, MT 59702

Mr. Norm Swift
U.S. Department of Energy
Chicago Operations Office
9800 South Cass Avenue
Argonne, IL 60439

Dr. R. A. Carabetta
U.S. Department of Energy
Pittsburgh Energy Technology Center
P.O. Box 10940
Pittsburgh, PA 15236

Mr. Leo Makovsky
U.S. Department of Energy
Pittsburgh Energy Technology Center
P. O. Box 10940, MS 922-206
Pittsburgh, PA 15236

Dr. A. Cohn
Electric Power Research Institute
P.O. Box 10412
3412 Hillview Avenue
Palo Alto, CA 94303

Mr. A. C. Dolbec
Electric Power Research Institute
P. O. Box 10412
3412 Hillview Avenue
Palo Alto, CA 94303

Dr. William Owens
Gilbert/Commonwealth, Inc.
19664 Club House Road, Suite 820
Gaithersburgh, MD 20879

Dr. Peter Marston
MIT/Plasma Fusion Center
175 Albany Street
NW17-207
Cambridge, MA 02139

Dr. W. S. Shepard
Mississippi State University
D.I.A.L.
P.O. Drawer MM
Mississippi State, MS 39762

Dr. C. Kruger
Stanford University
Terman Mech. Eng., Room 214
Stanford, CA 94305

Mr. Stephen Myrick
TRW
P.O. Box 3767
Industrial Park
Butte, MT 59702

Mr. G. Funk
MSE, Inc.
P.O. Box 3767
Industrial Park
Butte, MT 59702

Mr. J. Sherick
MSE, Inc.
P.O. Box 3767
Industrial Park
Butte, MT 59702

MSE, Inc.
P.O. Box 3767
Industrial Park
Butte, MT 59702
Attn: Librarian

Dr. W. Thielbahr
U.S. Department of Energy
Idaho Operations Office
785 Doe Place
Idaho Falls, ID 83402

Mr. L. Kovalsky
Westinghouse Electric Corp.
Research and Development Center
1310 Beulah Road
Pittsburgh, PA 15235

Mr. M. Tuck
MSE, Inc.
P.O. Box 3767
Industrial Park
Butte, MT 59702

Dr. Bob Wright
U. S. Department of Energy
Office of Fossil Energy
FE-32
Washington, DC 20545

Dr. Joel Muehlhauser
Univ. of Tennessee
Space Institute
Tullahoma, TN 37388

Mr. S. Demetriades
STD Corporation
P.O. Box "C"
Arcadia, CA 91006

Mr. C. Maxwell
STD Corporation
P.O. Box "C"
Arcadia, CA 91006

Mr. N. Johanson
University of Tennessee Space
Institute
Tullahoma, TN 37388

Dr. Susan Wu
Engineering Research and
Consulting, Inc.
P. O. Box 417
Tullahoma, TN 37388

Mr. L. Van Bibber
Westinghouse Electric Corporation
Advanced Energy Systems Division
P.O. Box 10864
Pittsburgh, PA 15236

Mr. W. Irving
WMI, Inc.
236 N. Falmouth Highway
North Falmouth, MA 02556

Dr. Carl C. P. Pian
Avco Research Laboratory
2385 Revere Beach Parkway
Everett, MA 02149

Mr. J. M. Bauer
TRW Space and Technology Group
One Space Park, O1/1160
Redondo Beach, CA 90278

APPENDIX A. NOMENCLATURE

Abbreviations

1. AIC - Ash Injected Combustor
2. CDIF - Component Development and Integration Facility
3. CDR - Critical Design Review
4. CFC - Coal-Fired Combustor
5. CFPC - Coal-Fired Precombustor
6. CTS - Capistrano Test Site (TRW)
7. DCT - Design Confirmation Test
8. DOE - Department of Energy
9. DVT - Design Verification Test
10. FETS - Fossil Energy Test Site (TRW)
11. GOX - Gaseous oxygen
12. ITC - Integrated Topping Cycle
13. MEF - Material Evaluation Fixture
14. OFV - Oil-Fired Vitiator
15. PDR - Preliminary Design Review
16. POC - Proof-of-Concept
17. PRD - Project Requirements Document
18. PEM - Performance Evaluation Module
19. TTIRC - Technology Transfer, Integration and Review Committee

Symbols

20. β - Beta - Hall parameter
21. δ - Boundary layer thickness (Meters)
22. σ - Plasma Conductivity (Mhos/m) - There are several definitions for plasma conductivity, as follows:
 1. Mid-channel conductivity - the conductivity at the channel mid-point determined experimentally from a plot of conductivity vs. channel axial length. This is the conductivity most often used in presenting test results. Unless otherwise specified, σ refers to this conductivity.
 2. Inlet conductivity - the conductivity at the channel inlet. This parameter can be determined experimentally by extrapolating the conductivity vs. channel length curve to zero.
 3. Bulk conductivity - the conductivity determined in the 1A1 channel at CDIF by taking the voltage drop divided by the current. This parameter is available on-line and is used to spot conductivity changes during testing.
 4. PEM conductivity - the conductivity measured at the Performance Evaluation Module at CTS at subsonic (stagnation) conditions.
23. ϕ_{O_2} - Precombustor Equivalence Ratio - Ratio of oxygen input to the coal-fired precombustor combustion chamber to stoichiometric oxygen required for complete combustion of fuels.

24. ϕ_1 - First Stage Equivalence Ratio - Ratio of oxygen input to the first stage to stoichiometric oxygen required for complete combustion of fuels.
25. ϕ_2 - Overall Equivalence Ratio - Ratio of total oxygen inputs to stoichiometric oxygen required for complete combustion of fuels.
26. AR - Aspect Ratio - The height H (anode to cathode distance) divided by the width D (sidewall to sidewall distance) of the channel
27. B - Magnetic field (Tesla)
28. E_x - Axial electric field (volts/m)
29. I_e - Electric current (amps)
30. I_{sc} - Short circuit current (amps)
31. I_x - Axial current (amps)
32. I_{leak} - Constant current leakage that is proportional to the Hall voltage (relating to cathode wall nonuniformities, plasma nonuniformities, and/or voltage drops) (amps).
33. J_y - Faraday current density (amps/cm²)
34. %K - Amount of potassium injected as a percent of total mass flow through power train.
35. L/D - Length -to-hydraulic diameter ratio (second stage)
36. MW_e - Electric megawatts (power output)
37. MW_t - Thermal megawatts (heat input rate)
38. N/O - Molar ratio of nitrogen to oxygen inputs (all input streams).
39. N_{ovlp} - Number of overlapped electrodes in channel.
40. P - electrode pitch (m)
41. P_b - burner pressure (atm)
42. P_{diss} - Power dissipated in ballast resistors (watts)
43. R - Resistance between shorted cathode gaps (ohms/gap)
44. R_{leak} - An end-to-end resistance that is independent of Hall voltage (i.e., current transport through the liquid slag layer) (ohms/gap).
45. R_{link} - Resistance value of link resistor (ohms)
46. T₂₅₀ - Temperature at which slag viscosity equals 250 poise
47. V_{oc} - Open-circuit voltage (volts)
48. ΔV - Transverse voltage drop (e.g., ΔV_{bl} - across boundary layer) (volts)

Definitions

49. Heat Flux - Heat loss per unit area (watts/cm²).
50. Heat Loss - Sensible heat loss to cooling circuits, usually stated as a percent of total thermal input to the combustor.
51. Slag Recovery - Weight of dry slag collected in slag tank as a percentage of dry, SO₃-free ash fed to the combustor (SO₃ is volatile and is not found in the slag).
52. Weight Percent Oxygen in First Stage (wt. % O₂) - Weight percent of oxygen in vitiated gases entering combustor first stage.

END

DATE
FILMED

11 / 19 / 92