Feb-April 92

DOE/MC/27205-3189

DOE/MC27205-1

DOE/MC/27205--3189

DE93 006663

AFBC CO-FIRING OF COAL AND HOSPITAL WASTE

CONTRACT: DE-FC21-91MC27205

by

E. James Coulthard
Richard R. Roy

DONLEE Technologies Inc.
693 North Hills Road
York, PA 17402

Prepared for the

U.S. DEPARTMENT OF ENERGY

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

062
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TABLE OF CONTENTS

	<u>Page</u>
I. INTRODUCTION	1
A. Project Objective.....	1
B. Reporting Period.....	1
C. Report Layout	1
II. TASK ONE - Design, Specify, Procure, Install and Start-Up Facility.....	2
A. Subtask 1A Design	2
1. Progress	2
2. Problems Encountered.....	2
3. Plan for next Period.....	2
B. Subtask 1B Equipment Purchase and Fabrication.....	3
1. Progress	3
2. Problems Encountered.....	3
3. Plan for next Period.....	3
C. Subtask 1C Installation	5
1. Progress	5
2. Problems Encountered.....	5
3. Plan for next Period.....	5
D. Subtask 1D Shredder System Verification.....	6
1. Progress	6
2. Problems Encountered.....	7
3. Plan for next Period.....	7
E. Subtask 1E Start-Up	8
1. Progress	8
2. Problems Encountered.....	8
3. Plan for next Period.....	8

III.	TASK TWO - Obtain Permits.....	9
	A. Progress	9
	B. Problems Encountered.....	9
	C. Plan for next Period.....	9
IV.	TASK THREE - Procure Coal, Limestone and Ash Disposal Contracts.....	10
	A. Progress	10
	B. Problems Encountered.....	10
	C. Plan for next Period.....	10
V.	TASK FOUR - Conduct One Year Test Program.....	11
	A. Progress	11
	B. Problems Encountered.....	11
	C. Plan for next Period.....	11
VI.	TASK FIVE - Prepare Final Report	12
	A. Progress	12
	B. Problems Encountered.....	12
	C. Plan for next Period.....	12
VIII.	PROJECT COSTS	-
	A. Additions to the contract.....	13
	B. Equipment Costs	13
	C. Monthly Costs.....	13
IX.	SUMMARY.....	21

I. INTRODUCTION

A. PROJECT OBJECTIVE

The unit to be installed at Lebanon Veteran's Affairs Medical Center will prove that circulating fluidized bed combustion can provide economically viable and efficient hospital waste destruction and steam generation.

B. REPORTING PERIOD

The reporting period is from January 31, 1992 to April 30, 1992.

C. REPORT LAYOUT

The intent in the report layout is to mirror the Management Plan in structure. This consistency will help in tracking the many facets of the project. The Management Plan will provide the original focus for each task and subtask. The Progress Reports will show progress and direction for each task and subtask. The Final Technical Report will also mirror the Management Plan in structure thus providing a coherent chronology of tasks and subtasks throughout the project.

II. TASK ONE - Design, Specify, Procure, Install and Start-Up Facility

A. SUBTASK 1A - DESIGN

Progress: The design check and the part load calculations have been completed. The process of filling out data sheets for each piece of equipment has begun. There is considerable involvement in the development of drawings.

Part load calculations were performed again using anthracite coal. The ash production and limestone usage are reduced due to the lower sulphur content in anthracite coal.

Foundation layout with preliminary equipment weights has been completed. The foundation and building can be designed from this layout.

Subsystems such as flyash reinjection, shredder sterilization and bed material cleaning have been designed.

The 50% design review meeting was held on March 15, 1992. The process design is essentially completed. The design of the combustor and shredding system was reviewed. Equipment procurement status was reviewed. The preliminary results from the shredder tests was presented. Preliminary information on the solids (coal, limestone and ash) contracts were reviewed.

The expenditures on the subcontract on this task to Skelly and Loy has been terminated as their portion of the task is complete.

Problems: None

Plans: Continue filling out data sheets, continue work with drafting.

B. SUBTASK 1B - EQUIPMENT PURCHASE AND FABRICATION

Progress: Specifications of all equipment have been submitted to DOE for review. Vendor quotations have been received. Vendors have been selected for all major pieces of equipment. NEPA approval has not been received so fabrication cannot take place. The status for each major piece of equipment in the procurement process is shown on Table 1 Equipment Status. N/A on the Equipment Status refers to equipment which need not be released for engineering due to it's simplicity in design. The full requirements under the "Engineering Only" contract can be seen in the individual specifications under Engineering Services and Documentation.

The expenditures on the subcontract on this task to Skelly and Loy has been suspended pending NEPA approval.

Problems: Equipment fabrication cannot be started without NEPA approval which has not been given.

Plans: Release remaining equipment under "Engineering Only" purchase orders:

Foundation design will be initiated by Steckbeck Engineering Associates with the equipment weights that have been provided thus far. The foundation design will only proceed to a 30% complete stage; the foundation design will be completed after foundation design review by Donlee, DOE and VA and receipt of all vendor equipment information.

Building design will be initiated by Steckbeck Engineering Associates.

Release all equipment for fabrication as soon as NEPA approval is granted.

Lebanon VA Equipment Status

Equipment Description	Spec Submittal	PO Submittal	Engineering Release	Fabrication Release	Vendor
Refrigerated Room	27-Nov-91				
Building and Support Steel	21-Oct-91				
Foundation	27-Nov-91				
Refractory	26-Aug-91				
Ducts and Pipes	26-Aug-91		N/A		Donlee
Insulation	26-Aug-91		N/A		
Bed Material Cleaning	26-Aug-91				CSI Systems
Baghouse	26-Aug-91	15-May-92			Aeropulse
Controls	26-Aug-91				
Electrical Equipment	26-Aug-91				
Emissions Monitoring	26-Aug-91	6-May-92	22-May-92		Enertec
Instruments	26-Aug-91		N/A		
Flyash Reinjection System	26-Aug-91		N/A		Donlee
Start-up burner	26-Aug-91		N/A		Eclipse
Waste Sterilization	20-Sep-91		N/A		Donlee
Ash Conditioner	20-Mar-92				
Air Compressor	20-Mar-92		N/A		
Limestone Handling System	26-Aug-91	14-Jan-92	6-Mar-92		Macawber
Fluidized Bed Combustor	26-Aug-91	21-Jan-92	15-Feb-92		Donlee
Waste heat boiler	26-Aug-91	18-Feb-92	1-Mar-92		Donlee
Economizer	26-Aug-91	18-Feb-92	1-Mar-92		Donlee
Cooling Bed & Lift Fan	26-Aug-91	24-Jan-91	9-Mar-92		Spencer
Coal Handling System	26-Aug-91	18-Feb-92	6-Mar-92		Beaumont Birch
Ash Handling System	26-Aug-91	18-Feb-92	11-Mar-92		Macawber
Chimney	26-Aug-91	18-Feb-92	11-Mar-92		Tri-Fab
PA and ID Fan	26-Aug-91	18-Feb-92	9-Mar-92		Robinson
Ash Blowers	26-Aug-91	18-Feb-92	N/A		Roots
Hospital Waste Skip Hoist	1-Oct-91	20-Feb-92	11-Mar-92		Essex
Economizer Sootblower	26-Aug-91	20-Mar-92	21-May-92		Copes-Vulcan
Boiler Sootblower	26-Aug-91	20-Mar-92	21-May-92		Fuel Efficiency

C. SUBTASK 1C - INSTALLATION

Progress: Negotiations with the General Contractors did not go well. The construction work will be broken into smaller contracts. This allows us to take advantage of smaller constructors who specialize in portions of the construction package.

The civil engineer has been chosen as Steckbeck Engineering associates.

Soil borings have been completed by Schnabel Engineering Associates.

Problems: None.

Plans: The construction work will be broken down into smaller contracts and resubmitted to vendors with specialties in those contract areas.

-

D. SUBTASK 1D - SHREDDER SYSTEM VERIFICATION AND TESTING

Part of Phase One Contract, testing to be done at DONLEE Pilot facility.

Progress: General waste from the Lebanon VA Medical Center was transported to the pilot facility in York. The waste was fed into the unit starting December 18, 1992. The waste feed rate was adjusted to approximately 150 lb/hr. The shredding system meters waste volumetrically, the mass flow was deduced by hopper weight. The shredding system operated without incident.

The stack monitoring portion of the shredder testing was conducted on January 28th and 29th. The heat input was approximately 6×10^6 BTU/HR on both days. On the first day only coal and limestone were fed into the unit. On the second day hospital waste, coal and limestone was fed into the unit.

On both days of testing data included:

- coal, limestone and ash samples and flowrates
- all air flows,
- stack flue gas flow,
- combustor, cyclone, boiler and baghouse temperatures and pressures,
- stack concentration of dioxins and furans,
- stack concentration of heavy metals,
- stack concentration of HCl, and
- stack concentration of PAH.

There was a shredder blockage just before the testing due to shredder overfeed. That was the only shredder blockage encountered. There were no blockages before that time. There have been no blockages since that time.

The hospital waste feed during the second test was approximately 150 lb/hr.

The PA DER requested that the Lebanon facility use Anthracite coal only. Ten tons of anthracite was purchased for testing. On February fourth the unit was lit off on anthracite coal. Operation on anthracite stabilized at a 1650°F combustor temperature. Hospital waste was fed into the unit while on anthracite without incident.

Sulphur capture testing while on anthracite was completed in mid-March. Sulphur capture was monitored with combustor operating temperatures of 1650°F and 1675°F. There was little difference between the results with these two operating temperatures. The tests provided stack emission rates within NSPS regulations.

A draft of the Shredder Test report (includes testing from December through March) has been submitted to the DOE and VA for comment. The report includes extrapolation of the pilot plant results to the Lebanon facility. The results of the extrapolation indicate that the Lebanon facility will meet both the Federal NSPS (New Source Performance Standards) and the State of Pennsylvania BAT (Best Available Technology) guidelines.

Problems: None.

Plans: Complete final draft of Shredder Report.

E. SUBTASK 1E - START-UP

Progress: None.

Problems: None.

Plans: Work will begin on the Training Program and the Operation and Maintenance Manual.

Please see Management Plan.

III. TASK TWO - Obtain Permits

- A. Progress: The permit applications were completed by and submitted on October 28th. All adjacent land owners, government and city officials have been contacted. Public notices were printed October 30, November 6 & 13 in the Lebanon Daily News, as required by DER.

There have been a number of positive articles in area newspapers.

The Air Quality division of the DER has requested that anthracite coal be used at the Lebanon site. The DER will require continuous emissions monitoring if bituminous is used. Skelly and Loy has completed an investigation into coal sources and an economic evaluation; please see Task Three. There is a cost benefit for anthracite coal use. The VA agreed to the use of anthracite only; PA DER was notified and the DER Air Quality Permit will specify anthracite coal.

The expenditures on the subcontract on this task to Skelly and Loy has been terminated as their portion of the task is complete.

- B. Problems: None.

- C. Plans: Respond to PA DER questions or requirements as necessary.

The BAT guidelines and many future regulations will be risk based. Donlee will begin a risk assessment to determine future needs and liability. The risk assessment will also be instrumental in the event of a public meeting.

The basis for the risk assessment will be the predicted emissions based on the Shredder Testing. The EPA Screen model will be utilized to determine ambient pollutant concentrations.

IV. TASK THREE - Procure Coal, Limestone and Ash Disposal Contracts

- A. Progress: Quotations have been received concerning all contracts. There was a concern with the coal contract; the PA DER has requested anthracite only. It was found that there are a multitude of anthracite supplier in the vicinity of Lebanon. It was also determined that the anthracite is a lower overall cost fuel. The economic evaluation considered the coal costs, the associated limestone costs and the associated ash disposal costs; a high sulphur fuel may be lower in purchase price but will require additional limestone and generate additional ash.

The most likely candidates for the contracts as a result of the economic evaluation are:

- Anthracite Coal
  - 1) Lehigh Coal and Navigation
  - 2) Kobin Coal
  - 3) Centralia Coal Supply Company
- Limestone
  - 1) Meckley
  - 2) Millard
- Coal and Medical waste firing "municipal waste"
Greater Lebanon Refuse Authority
- Coal firing "residual waste"
Return to Coal supplier.

The expenditures on the subcontract to Skelly and Loy has been terminated as their portion of the task is complete.

- B. Problems: None.

- C. Plans: The coal, limestone and ash disposal contracts could not be finalized because the initial supply date is in question due to NEPA approval related delays. The most likely suppliers were found. The issue will need to be reborn when the supply contracts inception date can be determined.

V. TASK FOUR - Conduct One Year Test Program

- A. Progress: None.
- B. Problems: None.
- C. Plans: Please see Management Plan.

VI TASK FIVE - Prepare Final Report

- A. Progress: None.
- B. Problems: None.
- C. Plans: Please see Management Plan.

*Budget remained.
oh*

IX. SUMMARY

External engineering will continue to move forward under "Engineering Only" vendor contracts.

The State permitting process is proceeding. The air quality division of the Department of Environmental Resources has requested the use of anthracite coal only. Anthracite has a much lower sulphur content than bituminous coal. The use of the anthracite coal has been approved by the Department of Veteran's Affairs. The DER permit will specify the use of anthracite coal. The State permitting approval is expected in the near future.

Testing with the shredding system at the Donlee Pilot facility has been completed. The results predict the Lebanon VA facility will meet both NSPS regulations and the BAT guidelines proposed by the State of Pennsylvania.

There have been no significant problems encountered to date.

END

DATE
FILMED

3 / 19 / 93