DOE/PC/92/59--T1
TECHNICAL PROGRESS REPORT NO. 1 AUGUST - DECEMBER 1992

DE-AC22-92PC92159
CE Inc. Contract 10392

DISTRIBUTION

DOE/PC/92159--T1

Document Control Center (7)
U.S. Department of Energy
Pittsburgh Energy Technology Center
Pittsburgh, PA 15236-0940

DE93 010849

ABB Combustion Engineering

Mr. G. F. Barcikowski
Mr. B. J. Basile
Mr. W. P. Bauver
Mr. R. W. Borio
Mr. C. R. Bozzuto
Mr. P. E. Bryant
Mr. D. H. Burr
Mr. A. M. Chester
Mr. M. J. Hargrove
Mr. G. D. Jukkola
Mr. A. A. Levasseur
Mr. J. L. Marion
Mr. C. H. Neuschaefer
Dr. N. Y. Nsakala
Mr. M. Palkes
Mr. M. J. Rini
Mr. E. S. Sadlon
Mr. J. P. Sutton
Dr. M. A. Toqan
Mrs. M. G. Wood

Subcontractors

ABB Environmental Systems
Mr. J. D. Wesnor (2)
Dr. E. Bakke

United Engineers & Constructors
Mr. R. S. Kaminski (2)
Mr. K. C. Robertson

Energy & Environmental Research Corp.
Dr. R. Seeker (2)

Consultants

Dr. J. Beér
Dr. J. McGowan

Advisors

AEIC - Mr. P. Moor
AES - Mr. R. Hemphill
EPRI - Mr. G. Offen

TECHNICAL PROGRESS REPORT NO. 1 AUGUST - DECEMBER 1992

U.S. DEPARTMENT OF ENERGY
PITTSBURGH ENERGY TECHNOLOGY CENTER
CONTRACT DE-AC22-92PC92159

FOR

ENGINEERING DEVELOPMENT OF ADVANCED COAL-FIRED
LOW-EMISSION BOILER SYSTEM

SUBMITTED BY:

COMBUSTION ENGINEERING, INC.
1000 PROSPECT HILL ROAD
P.O. BOX 500
WINDSOR, CONNECTICUT 06095-0500

FEBRUARY 26, 1993

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by the United States Government. Neither the United States Government nor the United States Department of Energy, nor Combustion Engineering, Inc., nor any of their employees, subcontractors, suppliers or vendors, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

PATENT STATUS

Patents cleared by Chicago OIPC on February 2, 1993.

TABLE OF CONTENTS

	Page
Introduction	4
Summary	7
Task 1 - Project Management	8
Task 2 - Concept Development	10
Plans for Next Quarter	16
Task 1	16
Task 2	16
Task 3	16
Appendix A - Summary Report (DOE Form 1332.2)	

INTRODUCTION

The Pittsburgh Energy Technology Center of the U.S. Department of Energy (DOE) has contracted with Combustion Engineering, Inc. (ABB CE) to perform work on the "Engineering Development of Advanced Coal-Fired Low-Emission Boiler Systems" Project and has authorized ABB CE to complete Phase I on a cost-reimbursable basis.

The overall objective of the Project is the expedited commercialization of advanced coal-fired low-emission boiler systems. The specified primary objectives are:

- NO_x emissions not greater than one-third NSPS.
- SO_x emissions not greater than one-third NSPS.
- Particulate emissions not greater than one-half NSPS.

The specific secondary objectives are:

- Improved ash disposability and reduced waste generation.
- Reduced air toxics emissions.
- Increased generating efficiency.

The final deliverables are a design data base that will allow future coal-fired power plants to meet the stated objectives and a preliminary design of a commercial generation unit.

The deliverables for Phase I are a Project Work Plan covering all four phases, concept and component evaluation and selection, an R&D Test Plan, a preliminary Commercial Generating Unit design, and a Phase I Report. The work in Phase I which will cover a 24-month period, is organized in the following six Tasks:

- Task 1 - Prepare, and obtain DOE approval of, a comprehensive Management Plan and manage the Project as described therein. Prepare a detailed Project Work Plan, Milestone Schedule/Plan, Cost Plan, Notice of Energy R&D Project, QA/QC Plan, and Hazardous Substance Plan.
- Task 2 - A comprehensive assessment and system analysis of candidate technologies which have the potential to achieve the primary objectives and one or more of the secondary objectives. This work includes coal selection, subsystem technical assessment, concept development and evaluation, a Concept Selection Report,

and preliminary engineering design of subsystems to demonstrate uncertain technologies.

- Task 3 -** Produce the Research, Development and Test (R&DT) Plan. The process will involve preparation of a draft R&DT Plan; preparation of a Design Deficiency Analysis which identifies information and data required, recommended approach to generating it, and estimated resources and time required; preparation of a detailed R&DT Plan to include engineering analysis, component development via generating design data and experimental work, and finally subsystem testing.
- Task 4 -** Implement component definition with engineering analysis, modeling, and experimental R&D and testing to support preliminary design of a low-emission boiler system, design of the POC Test Facility, and the Subsystem Test Design. An additional objective is to identify the POC Test Facility site.
- Task 5 -** Using the results of the preceding activities, select one low-emission boiler system concept from the Concept Selection Report and develop a Preliminary Engineering Design for a 350 MWe coal-fired unit. With this design in view, the Design Deficiency analysis and the R&DT Plan will be reviewed to ensure that Phase II R&D and testing satisfy system development needs.
- Task 6 -** Issue a Phase I Final Report which will include a summary and description of the results of the work performed in Phase I, through documentation of the Commercial Generating Unit Design, a detailed documentation of all R&D and testing conducted in Phase I, and a thorough description of the updated Project Work Plan for Phases II and III.

The Project will be managed by ABB CE as the contractor and the work will be accomplished and/or guided by this contractor and the following team members:

- United Engineers and Constructors, Inc.
- ABB Environmental Systems, Inc.
- Energy and Environmental Research Corporation
- Dr. Jonas Beér, MIT and Dr. John McGowan, U. of Mass.

- **Electric Power Research Institute**
- **Association of Edison Illuminating Companies - Power Generation Committee**
- **Advanced Energy Systems Corporation**

SUMMARY

Upon receipt of a Contract Award on August 17, 1992, work commenced on Task 1. Since that date all required Plans and Reports have been submitted on or ahead of schedule. All costs are at or below Plan. No significant cost or schedule variances are anticipated.

Work on Task 2 commenced on schedule. Following a literature and file search, ten emission control technologies were selected for further evaluation in an advanced supercritical plant. Work on NO_x technologies fell behind schedule but a recovery plan was implemented in December and it is anticipated that Task 2 will be completed on scheduled.

Attended meetings at DOE-PETC on October 16 and December 3, 1992. Agreed to a lower NO_x target and to rearranging the sequence of Proof-of-Concept Test Facility design work to reduce schedule and cost.

Plans for the next quarter are to complete Task 2 by March 19 and commence Task 3 on January 18, all as scheduled.

See Appendix A for summaries of the status of Cost, Labor, and Milestones.

TASK 1- PROJECT PLANNING AND MANAGEMENT

Work on Task 1 commenced on receipt of a Contract Award August 17, 1992. This work is identified by two Subtasks:

- Subtask 1.1 - Project Work Plan (due 30 days after award)
- Subtask 1.2 - Project Management

The following deliverables were required and were submitted on or ahead of schedule:

- Management Plan
- Project Work Plan (Section V of the Management Plan)
- Milestone Schedule
- Cost Plan
- Notice of Energy R&D Project
- QA/QC Plan
- Hazardous Substance Plan

All of the above were approved.

In addition, monthly Status, Summary, Milestone Schedule, and Cost Reports were submitted as required. Miscellaneous deliverables such as Property Reports and Subcontracting Plans were also submitted as required. The quarterly Key Personnel Staffing Report is being issued at the same time as this Technical Report.

Project Management (Subtask 1.2) activities included finalizing subcontracts with the major subcontractors: ABB Environmental Systems, United Engineers and Constructors, and Energy and Environmental Research Corporation. In addition, Purchase Orders were issued to consultants. Subtask 1.2 will continue through the end of Phase I.

During a meeting with DOE and the three LEBS contractors on October 16, ABB CE suggested shifting detailed design of the Proof-of-Concept Test Facility from Phase III to Phase IV in order to reduce cost and shorten the schedule. It was further suggested that all LEBS contractors use common values for certain site and cost parameters for such activities as preliminary design of a commercial generating unit and calculating its cost of electricity. ABB CE subsequently submitted suggested definitions and parameters produced by United Engineers & Constructors. We understand many of these will be utilized by DOE in preparing a revised Statement of

Work.

Following discussions between ABB CE and DOE regarding the NOx target, DOE will incorporate a lower NOx target into the revised Statement of Work.

TASK 2 - CONCEPT DEVELOPMENT

Candidate low-emission boiler system technologies are selected and evaluated for possible incorporation into the LEBS plant. Several subsystems that have the potential to meet the low emissions objectives, as well as the cost of electricity objective, are analyzed with respect to boiler performance, plant performance, and costs.

2.1 COAL SELECTION

Three coals were selected as "test coals" and one was designated as the "design coal." These coals are shown in Table 2.1. The Illinois #6 coal is the "design coal" for the Phase I design work. The other two test coals are selected tentatively, subject to the planning Task 3.

2.2 SUBSYSTEM TECHNICAL ASSESSMENT

Data in the literature and in the team members' files were reviewed and ten emission control subsystems were selected for further evaluation. For NO_x control, these include:

1. Advanced Tangential Combustion Systems using fuel and air staging. (LNFTS)
2. Reagent Injection (SNCR, urea or ammonia).
3. Advanced Reburn (microfine coal or EER concept).
4. Catalytic Filter (fabric or ceramic).
5. SCR for cost comparison.

For SO₂ and particulate control, the selected systems include:

1. Advanced Wet Limestone Scrubber with EP.
2. Thioclear Scrubber Process with EP.
3. WSA-SNO_x Process with Baghouse.
4. Catalytic Baghouse with WSA Tower.
5. Catalytic Baghouse with Wet Scrubber.

When determining which candidate subsystems to study ABB reviewed technologies that are expected to meet project goals and selected those with the best chances of becoming commercially feasible within the project's timeframe. Commercial feasibility in this sense encompasses not only technical and economic feasibility but also acceptance by the utility industry.

The utility industry in general is extremely conservative with respect to new air pollution control technologies. Demonstrating an economic advantage with new technology over present-day technology is not always a guarantee of acceptance. The utility marketplace is primarily interested in technologies that will:

Table 2.1
ASTM STANDARD ANALYSES OF COALS*

QUANTITY	ILLINOIS #6 hvCb	PITTSBURGH #8 hvAb	UPPER FREEPORT mvb
	FEED COAL	FEED COAL	FEED COAL
HHV (Btu/lb)	11477	13025	13615
Ultimate (Wt. %)			
Hydrogen	4.2	5.0	4.7
Carbon	65.3	71.4	76.9
Sulfur	4.5	4.5	1.8
Nitrogen	1.0	1.2	1.3
Oxygen	6.6	4.6	8.4
Ash	18.2	9.5	10.7
Ash Fus. Temps. (RED. ATM)			
IDT (°F)	1950	2130	2010
ST (°F)	2030	2390	2380
FT (°F)	2150	2490	2400
Ash Composition (Wt.%)			
SiO ₂	45.0	39.3	43.8
Al ₂ O ₃	18.0	20.2	24.2
Fe ₂ O ₃	20.0	31.4	18.8
CaO	7.0	3.0	3.1
MgO	1.0	0.8	0.9
Na ₂ O	0.6	0.5	0.3
K ₂ O	1.9	1.5	2.2
TiO ₂	1.0	1.0	0.9
P ₂ O ₅	0.2	0.1	0.2
SO ₃	3.5	2.1	3.9

* All analyses are on dry basis

- ° Demonstrate high reliability - the air pollution control system will not cause reduction of system availability.
- ° Demonstrate lower maintenance requirements - either the system has proven mechanical equipment or the amount of mechanical equipment has been reduced.
- ° Demonstrate simplified process operations - the system staff requirements can be easily integrated into plant engineering and operations staff and will not require specialized or additional dedicated engineering, operations, or maintenance staff.
- ° Demonstrate the potential of disposing of generated "waste" as a beneficial product.

Near-term technologies were screened to determine those that best fit the criteria mentioned above. From the remaining candidates, rough economic comparisons were made to compare system installation costs and annualized operation and maintenance costs. ABB believes that utilities will select a technology that meets the above criteria and also has the lowest evaluated cost to the utility. The perceived lowest evaluated cost may vary depending on the financial condition of a particular utility. Some will tend to shop for low capital cost technologies, although annual operating and maintenance costs may be higher. Others will shop for technologies with a lower lifetime cost.

Comments specific to the NO_x control subsystems are as follows:

1. LNTFS: This combustion system is the heart of ABB CE's low NO_x approach for the evolutionary development of tangential firing. The classic advantage of tangential firing over wall firing has been the ability to accurately control the mixing rates and stoichiometric history of the fuel and air. This control enables LNTFS to rapidly devolatilize the coal in a hot substoichiometric environment and then gradually mix in the remaining combustion air at a rate that minimizes NO_x formation. Pilot-scale tests in ABB CE's Boiler Simulation Facility have demonstrated NO_x emissions below 0.20 lb/million Btu with reasonable carbon loss. Several topics to be covered in the design deficiency analysis portions of the LEBS program remain to be addressed.
2. Reagent Injection: Technologies in this area have produced mixed results. Through recent pilot-scale tests, ABB CE has demonstrated the drawbacks of classic SNCR (injection at 1800-1500°F) with urea. Significant ammonia slips were measured, as well as unacceptable sensitivity to temperature. Based on work by EER, however, the high temperature injection (2800-2200°F) of urea (or ammonia) may have merit. It is recommended that some bench-scale tests be conducted in Task 4 to answer some unknowns in this area.

3. Advanced Reburn: Reburn with natural gas has been shown by ABB CE and EER to provide significant reductions when applied to high baseline NOx systems. Coal reburn was used with good results by B&W on a cyclone boiler at Nelson Dewey Station and will be tested shortly by TVA at Shawnee Station. The unanswered question for LEBS is how effective this process will be when applied to a low NOx firing system. At this time, ABB CE feels that meaningful NOx reductions can be obtained by adding micronized coal reburning to the LNTFS approach. Work will be proposed in Task 4 to support this topic.
4. Catalytic Filtration: On going work at University of North Dakota and CeraMem have demonstrated the potential of NOx removal in the system baghouse. We intend to follow this work under LEBS.
5. SCR: Over the last several years SCRs have dropped in cost by a factor of approximately two to three. They also produce no negative factors in boiler operation, such as might be a consequence of the very low furnace stoichiometries of an ultra low NOx firing system. Since the ultimate goal of the LEBS project is to produce a commercial product, we intend to keep abreast of SCR technology and keep it as a point of cost comparison to the other alternatives.

Comments specific to the SOx and particulate control subsystem are as follows:

1. Advanced Wet Limestone Scrubber with EP: This technology is widely accepted by the utility market, with over 100,000 MWe of installed capacity. The information gained in the advancement of this technology base would be available to both new and retrofit applications. Commercial application of this technology is within a 2-5 year timeframe.
2. ThioClear Scrubber Process with EP: This technology simply presents a new twist on common technology, sharing the open-spray tower using a alkaline absorbent with the limestone wet FGD. The ThioClear process uses much of the same equipment. It has the potential of achieving high SO₂ removal efficiencies (approximately 98%) at low additional cost while producing gypsum and magnesium hydroxide, a byproduct that can be used within the coal-fired powerplant boundaries. Commercial application of this technology is within a 5-9 year timeframe.
- 3-5. Various combination of the SNOx Process and Catalytic Filter: As an alternative to wet systems or gypsum-producing systems, ABB Environmental Systems selected the SNOx processes to be studied within the scope of the project. The traditional SNOx process could be integrated into

the plant heat cycle, thereby improving plant thermal efficiency, while reducing particulate, NO_x and SO_x emissions. The SNOx - "Hot" Scheme will allow greater improvement in overall plant thermal efficiency while achieving particulate, NO_x and SO_x emissions control. Both processes produce commercial grade sulfuric acid as a byproduct.

As the feasibility and cost of waste or byproduct disposal will vary with local situations, systems producing gypsum and sulfuric acid, both of which are industrial commodities, will be studied. Studying these products, which are common to most desulfurization systems, would allow the determination of which process is best suited for different market areas.

In selecting the subsystems that will be studied further, ABB believes it has found a good blend and that the information obtained within this work will provide utilities a low-cost, high-efficiency system to suit their individual needs. Further, ABB believes that the subsystems selected for the Low-Emission Boiler Systems project have a high probability of commercialization and acceptance by the utility market, and is committed to their full examination.

Also selected was a 350 MW generating system to which the above subsystems would be applied. This system was designed under a previous project for steam conditions of 4500 psi/1100°/1100°/1100°F and results in a gross plant efficiency of approximately 42% (39% net) using current technology. The difference between the net and gross plant efficiencies is that the net plant efficiency includes the effect of an estimate of the power plant auxiliary loads. That is, the net plant efficiency reflects the power available to the grid (generator step-up transformer high voltage terminals), while the gross plant efficiency reflects the power available at the generator terminals. Efficiency can be increased approximately 0.4 percentage points by lowering the turbine back-pressure by 0.5" Hg. Also, a 750 MWe system has efficiency approximately 0.7 percentage points higher than a 350 MWe system. The plant gross and net efficiencies will be optimized in Task 5.

All the selected technologies were presented to DOE at a review meeting on December 3, 1992.

2.3 CONCEPT DEVELOPMENT AND EVALUATION

The subsystems selected above were further documented with respect to their performance impact on the boiler and balance of plant. The boiler performance model was then set up to start the analyses of the effects of each subsystem. Areas investigated include: effects of fuel and air staging on furnace performance; effects of lower excess air on boiler efficiency and performance; integration of stack gas cleanup system temperature requirements with the heat exchange sections; and economics.

An additional subsystem was selected for evaluation to improve plant efficiency. This subsystem is a low-temperature economizer located between the air heater and the stack gas scrubber to recover more heat from the stack gas. Literature on low-level-economizer design, materials, cost, and operating experience was reviewed. This type of heat exchanger is being considered for lowering flue gas stack temperature below the acid dew point. Consolidated Edison in N.Y. was visited to view two installations utilizing condensing heat exchangers in an acidic environment. These exchangers employ 1 1/8 inch O.D. Cu tubes protected against acid corrosion by 0.015 inch thick teflon. One of the heat exchangers, installed at the 74th St. Station, has been in operation for over a year. The boiler at this station is oil fired. The heat exchanger performance has been very favorable so far. The projected payback period is two years. However, the economics are site specific.

PLANS FOR NEXT QUARTER

TASK 1 - Project Planning and Management

Continue to execute the Management Plan, the Project Work Plan and the QA/QC Plan as written. Respond to anticipated revisions to DOE's Statement of Work. Continue to issue all reports as scheduled. Closely monitor manpower availability. Assess the value of continuing monthly video teleconferences between ABB CE and UE&C. Evaluate the use of electronic mail between ABB CE and subcontractors. Initiate QA/QC surveillance by the QA/QC Officer.

Submit an abstract of a paper to be presented at the Tenth Annual International Pittsburgh Coal Conference in September 1993. Write a paper for presentation at the International Joint Power Generation Conference in October 1993.

TASK 2 - Concept Development

The performance evaluation of the selected subsystems as they impact the boiler and balance of plant operation and economics will be completed. The results will point to the few subsystems to be further evaluated in Tasks 3, 4, and 5. This work will be reviewed at a meeting with the DOE. The technical and economic evaluation will be documented in the Concept Selection Report, which will be completed in March 1993.

TASK 3 - Research, Development, and Test Plan

Work on Task 3 will commence upon receipt of the revised Statement of Work which is expected to modify the original plan for writing a Research, Development, and Test Plan. DOE has advised verbally that this RD&T Plan, which originally was to cover all future work, will now cover only Phase IB and a second RD&T Plan covering future Phases will be submitted with the Phase I Final Report.

APPENDIX A

SUMMARY REPORT

1. IDENTIFICATION NUMBER DE-AC22PC92PC159		2. PROGRAM/PROJECT TITLE Eng. Dev. of Adv. Coal-Fired Low Emission Boiler Systems		3. REPORTING PERIOD Aug. 17 - Sept. 30, 1992											
4. PARTICIPANT NAME AND ADDRESS Combustion Engineering, Inc. P.O. Box 500, J. W. Regan 9005-0301 Windsor, CT 06095-0500				5. START DATE: August 17, 1992											
				6. COMPLETION DATE August 31, 1994											
7. FY 92	8. MONTHS	A	S												
9. COST STATUS															
a. \$ Expressed in: Thousands		300													
		280													
b. Budget and Reporting No.		260													
		240													
c. Cost Plan Date		220													
Sept. 4, 1992		200													
d. Actual Costs Prior Years N/A		180													
		160													
e. Planned Costs Prior Years N/A		140													
		120													
f. Total Estimated Cost for Contract		100													
2934		80													
g. Total Contract Value		60													
2934		40													
h. Estimated Subsequent Reporting Period		20													
174		0													
Accrued Costs	g. Planned	15	35												
	h. Actual	13	11												
	i. Variance	2	24												
	j. Cumulative Variance	2	26												
10. LABOR STATUS		16													
a. Labor Expressed in: Hundreds		15													
		14													
b. Labor Plan Date:		13													
Sept. 4, 1992		12													
c. Planned Labor Prior Fiscal Years N/A		11													
		10													
d. Actual Labor Prior Fiscal Years N/A		9													
		8													
e. Total Estimated Labor for Contract		7													
159		6													
f. Total Contract Labor		5													
159		4													
LEGEND		3													
Planned: - - - - -		2													
Actual: - - - - -		1													
Projected:		0													
Labor	g. Planned	1.6	1.7												
	h. Actual	1.4	1.2												
	i. Variance	0.2	0.5												
	j. Cumulative Variance	0.2	0.7												
11. MILESTONES		STATUS												COMMENTS	
a. 1 Proj. Mgt. & Plan														Sept. 17, 1992	
b.															
c.															
d.															
e.															
f.															
g.															
12. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE															
J. W. Regan														JAN. 8, 1993	

1. IDENTIFICATION NUMBER DE-AC22PC92PC159		2. PROGRAM/PROJECT TITLE Eng. Dev. of Adv. Coal-Fired Low Emission Boiler Systems		3. REPORTING PERIOD Oct. 1, 1992 -													
4. PARTICIPANT NAME AND ADDRESS Combustion Engineering, Inc. P.O. Box 500, J. W. Regan 9005-0301 Windsor, CT 06095-0500				5. START DATE: August 17, 1992													
				6. COMPLETION DATE August 31, 1994													
7. FY 93	8. MONTHS	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
9. COST STATUS																	
a. \$ Expressed in: Thousands		3000															
b. Budget and Reporting No.		2800															
c. Cost Plan Date Sept. 4, 1992		2600															
d. Actual Costs Prior Years		2400															
e. Planned Costs Prior Years		2200															
f. Total Estimated Cost for Contract 2934		2000															
g. Total Contract Value 2934		1800															
h. Estimated Subsequent Reporting Period		1600															
		1400															
		1200															
		1000															
		800															
		600															
		400															
		200															
		0															
g. Planned		174	283	206	234	284	133	76	68	37	38	36	35	37	37	86	
h. Actual		27	32	101													
i. Variance		147	251	105													
j. Cumulative Variance		173	424	529													
10. LABOR STATUS		160															
a. Labor Expressed in: Hundreds		150															
b. Labor Plan Date: Sept. 4, 1992		140															
c. Planned Labor Prior Fiscal Years 3.3		130															
d. Actual Labor Prior Fiscal Years		120															
e. Total Estimated Labor for Contract 159		110															
f. Total Contract Labor 159		100															
LEGEND		90															
Planned: - - - - -		80															
Actual: _____		70															
Projected:		60															
		50															
		40															
		30															
		20															
		10															
		0															
g. Planned		12.8	11.4	4.4	16.6	16.8	5.0	3.7	2.4	2.1	2.1	2.2	2.4	3.4	3.6	8.3	
h. Actual		2.4	4.2	5.0													
i. Variance		10.4	7.2	(0.6)													
j. Cumulative Variance		11.1	18.3	17.7													
11. MILESTONES		STATUS														COMMENTS	
a.1.1 Mgt. & Final Plan																10/16/92	
b.2 Concept Development																	
c.2.4 Concept Sel. Report																3/19/93	
d.2.5 Subsystem Prel. Des.																3/19/93	
e.3 R&D Test Plan																4/19/93	
f.3.1 Des. Def. Analy.																3/19/93	
g.4 Component Definition																	
12. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE																	
		J. W. Regan JAN. 8, 1993															

1. IDENTIFICATION NUMBER DE-AC22PC92PC159		2. PROGRAM/PROJECT TITLE Eng. Dev. of Adv. Coal-Fired Low Emission Boiler Systems		3. REPORTING PERIOD Oct. 1, 1993													
4. PARTICIPANT NAME AND ADDRESS Combustion Engineering, Inc. P.O. Box 500, J. W. Regan 9005-0301 Windsor, CT 06095-0500		5. START DATE: August 17, 1992		6. COMPLETION DATE August 31, 1994													
7. FY 94	8. MONTHS	O	N	D	J	F	M	A	M	J	J	A					
9. COST STATUS																	
a. \$ Expressed in: Thousands		3000														Obligation	
b. Budget and Reporting No.		2800															
c. Cost Plan Date Sept. 4, 1992		2600															
d. Actual Costs Prior Years		2400															
e. Planned Costs Prior Years 1654		2200															
f. Total Estimated Cost for Contract 2934		2000															
g. Total Contract Value 2934		1800															
h. Estimated Subsequent Reporting Period		1600															
		1400															
		1200															
		1000															
		800															
		600															
		400															
		200															
		0	37	37	86	132	162	237	216	173	86	56	58				
Accrued Costs	g. Planned																
	h. Actual																
	i. Variance																
	j. Cumulative Variance																
10. LABOR STATUS		160															
a. Labor Expressed in: Hundreds		150															
b. Labor Plan Date: Sept. 4, 1992		140															
c. Planned Labor Prior Fiscal Years 85.2		130															
d. Actual Labor Prior Fiscal Years		120															
e. Total Estimated Labor for Contract 159		110															
f. Total Contract Labor 159		100															
LEGEND		90															
Planned: - - - - -		80															
Actual: _____		70															
Projected:		60															
		50															
		40															
		30															
		20															
		10															
		0															
Labor	g. Planned	3.4	3.6	8.3	9.7	13.0	12.8	9.3	6.3	2.3	2.7	2.4					
	h. Actual																
	i. Variance																
	j. Cumulative Variance																
11. MILESTONES		STATUS														COMMENTS	
a. 1 Proj. Mgmt.																	
b. 4 Component Definition																	
c. 5 CGU Design																6/20/94	
d. 6 Final Report																8/31/94	
e.																	
f.																	
g.																	
12. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE																	
		J. W. Regan														JAN. 8, 1993	

END

**DATE
FILMED**

5 / 20 / 93