CONFINED ZONE DISPERSION
FLUE GAS DESULFURIZATION DEMONSTRATION

DOE/PC/90546--T7-Vol.1

Quarterly Report No. 6
For the Period
February 1, 1992 to April 30, 1992

DE93 013618

VOLUME I

Prepared for:
U.S. Department of Energy
Pennsylvania Electric Company
Pennsylvania Energy Development Authority
New York State Electric & Gas Corporation
Rockwell Lime Company

Prepared by:
Bechtel Corporation
Fifty Beale Street
San Francisco, California 94105-1895

January 15, 1993

Cooperative Agreement No. DE-FC22-90PC90546
Patents Cleared by Chicago on February 3, 1993

MASTER

CONTENTS

APR 19 1993

<i>Section</i>		<i>Page</i>
	LEGAL NOTICE	vi
1	SUMMARY	1-1
2	INTRODUCTION	2-1
3	PROJECT STATUS	3-1
3.1	COMPLETION OF DESIGN, PROCUREMENT, AND INSTALLATION (WBS No. 1.3.3)	3-1
3.2	COMPLETION OF FACILITY CONSTRUCTION (WBS No. 1.3.4)	3-1
3.3	CZD PARAMETRIC TESTING (WBS No. 1.3.2)	3-2
3.3.1	February 1992	3-2
3.3.2	March 1992	3-9
3.3.3	April 1992	3-12
3.4	BASELINE TESTING	3-14
3.4.1	Fuel	3-14
3.4.2	Stratification Tests	3-16
3.5	SUMMARY OF PHASE 3a ACTIVITIES	3-17
3.5.1	February 1992	3-17
3.5.2	March 1992	3-22
3.5.3	April 1992	3-23
4	PLANNED ACTIVITIES	4-1
4.1	PHASE 3 - OPERATION AND DISPOSITION	4-1
4.2	PHASE 3 - PROJECT MANAGEMENT	4-1

APPENDICES

<i>Appendix</i>		<i>Page</i>
A	Description of Project and Work Breakdown Structure	A-1
A.1	Project Description	A-1
A.2	Work Breakdown Structure Description	A-2
B	Report Distribution List	B-1

APPENDICES (Cont'd)

<i>Appendix</i>		<i>Page</i>
C	Table and Graph with Test Data During the 48-Hour Continuous Run with Hydrated Dolomitic Lime February 11-12, 1992	C-1
D	Parametric Test Program for Phase 3a Integrated with the Construction Schedule for Automation of the CZD System from the End of March to the End of June 1992	D-1
E	Graphs with Test Data for Calibration of the New Atomizer Lances for Developing Pressure Versus Flow Characteristics	E-1
F	Results of the Traverses for the B-Cross Section, Including the Variations in Temperature and Calculated Velocity Profile	F-1
G	Temperature Profile in the Flue Gas Duct at B- and C-Cross Sections before Water Injection and with 30, 35, 40, 42, and 45 gpm	G-1
H	Baseline Testing	H-1
I	Stratification Tests	I-1
J	Project Schedule for Phase 3a and Parametric Test Program as of April 16, 1992	J-1
K	Procedures for Calculating SO ₂ and NO _x Removal and the Percentage of Lime Utilization	K-1

ILLUSTRATIONS

<i>Figure</i>		<i>Page</i>
1-1	Phase 3a Parametric Test Program, Including Equipment Installation for Continuous Run	1-5
2-1	Seward Station Arrangement	2-3
3-1	Correlation Between Lime Slurry Flow Rate and Lime Slurry Concentration with Percent of SO ₂ Removal, Based on Parametric Test Data Taken Between November 1991 and March 1992	3-6
3-2	Correlation Between Lime Slurry Flow Rate and Lime Slurry Concentration with Percent of SO ₂ Removal, Based on Parametric Test Data Taken Between November 1991 and March 1992	3-7

TABLES

<i>Table</i>		<i>Page</i>
3-1	Summary of Test Results - November 1991 to March 1992	3-5
3-2	CZD System Tons of Lime Required per Ton of SO ₂ Removed	3-8
3-3	Flue Gas Temperature Reduction by Water Injection	3-10
3-4	Flue Gas Temperature Variation per Gallon per Minute of Water	3-11
3-5	Results of Coal Analyses During April 1992	3-15
3-6	Stratification Test Results	3-16
3-7	Estimate of SO ₂ & NO _x Removal by the Seward Station CZD System for February 1992	3-19
3-8	CZD Activity Summary - February 1992	3-21
3-9	CZD Activity Summary - April 1992	3-25

LEGAL NOTICE

This report was prepared by Bechtel Corporation, pursuant to a Cooperative Agreement partially funded by the U.S. Department of Energy, and neither Bechtel Corporation, nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (A) Makes any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (B) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinions of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

Section 1

SUMMARY

This is the sixth quarterly report for this project and it covers work performed on Phase 3a of the project from February 1, 1992 through April 30, 1992.

Extension of the parametric test period through June 1992 provides an opportunity to regain most of the schedule slippage, but only if the modifications needed for continuous operation of the CZD system are installed concurrent with the extended test period. These modifications include automation of the lime preparation and transfer system, automatic injection control, and related instrumentation and controls as necessary to integrate the operation of the CZD system with Seward Station Boiler No. 15. Early installation of these modifications would permit testing, debugging, and adjustment of the automatic control system during the parametric test period. Results of current testing indicate that considerable testing and adjustment will be required to optimize operation of the CZD system after it is automated for continuous operation. Therefore, we intend to incorporate in Phase 3a (parametric testing) the system modifications needed for continuous automatic operation that were originally included in Phase 3b. Phase 3b would then be limited only to the one-year continuous demonstration.

Phase 3a is expanded to include the following activities:

Lime Procurement

- Procure all types of lime and other reagents required to conduct the continuous parametric test program and the one-year continuous demonstration.

Completion of Design, Procurement, and Installation

- Based on the results of the parametric tests, complete the design packages and procure all process equipment needed to completely automate and integrate the operation of the CZD system with boiler #15 at Seward Station:
 - Install new atomizer nozzle lances.
- Procure all instruments and controls needed for continuous operation, monitoring, and data collection:
 - Replace CEMS with dilution probe type instruments.
 - Replace flue gas flow measurement system.
 - Expand Bailey Infi 90 to control/monitoring function.

- Replace data link to Bailey Infi 90 with fiber optic system.
- Install new temperature transmission system.
- Install instruments and controls for automation.
- The following modifications and additions are currently being implemented:
 - New atomizer lances that will permit a better distribution of atomized lime slurry in the flue gas duct are being installed. It is expected that these new atomizer lances will contribute to a higher percentage of SO₂ removal.
 - The present arrangement of manually controlling the lime slurry concentration by diluting the high lime slurry concentration and injecting it directly into the header – ahead of the distribution to the atomizers – cannot be easily automated. For this reason, automation of the lime slurry concentration will occur in the lime slurry sump. When the lime slurry is at the desired concentration, it will be transferred to the lime slurry feed tank and then pumped to the lime distribution header with no further dilution.
 - The existing transfer pipeline has to be replaced by a larger one to permit a bigger flow rate of the lower-lime-concentration lime slurry.
 - The existing sump pump requires a booster pump in series to transfer the lime slurry to the vibrating screen and then to the lime feed tank. A new, larger sump pump with a higher head will be installed to accommodate the higher flow rate of diluted lime slurry. This will eliminate the need for the booster pump; a second sump pump will be installed as a standby pump.
 - The existing lime slurry feed pump has a low head and requires a booster pump in series. Two new centrifugal pumps with a larger capacity and head will be installed to replace the existing pumps. One of these pumps will be on standby.
 - New, retractable soot blowers will keep the turning vanes in the flue gas duct clean as well as the new thermocouple lances installed in the turning vanes.
 - New instruments will be required for the continuous operation and full automation of the system. These include:
 - a) Level control instruments for the lime sump and lime slurry feed tanks.
 - b) Instruments for automatic density control in the lime sump.
 - c) An automatic switch to handle an emergency condition when the lime slurry injection is changed to the water injection and

the lime slurry piping is flushed. (To avoid increases in stack opacity, a water injection in the duct is required for a few hours after the lime slurry injection is turned off.) By the push of a button, the lime slurry injection could be put back in operation. The sump pump and the lime feed pump will not be affected by an emergency condition because the lime slurry will automatically change to recirculation.

- d) The lime slurry injection rate will be automatically controlled by the temperature set point in the duct. Therefore, the boiler load variation will not affect the CZD operation.
- e) Remote monitoring and control from the equipment control room in the lime preparation area includes the:
 - lime silo high- or low-level alarm
 - lime silo baghouse blower (on or off)
 - screw conveyor (on or off)
 - lime silo star valve VSD current draw
 - lime slurry sump level and level setpoint
 - lime slurry density and density setpoint
- f) The instrumentation and controls (I&C) system consists of the instrumentation, distributed control system (DCS) hardware, chart recorder, cabling, and other related equipment.
- g) A new environmental monitoring system (EMS) based on the dilution method, includes:
 - SO₂ in and out
 - NO_x in and out
 - CO₂ in and out.
- h) A new flue gas flow monitor that monitors the flue gas flow rate in the duct at the inlet and outlet

Completion of Facility Construction

- Improve facilities for lime unloading and storage to support the increased capacity required for continuous operation of the CZD system:
 - Install automated lime feed system.
 - Improve lime receiving and storage system.
- Insulate piping and provide weather protection and enclosures as required to permit continuous, all year operation of the CZD system.
- Provide construction management support to Penelec as requested. Penelec will have prime control and responsibility for all construction activities at Seward Station.

Startup (Checkout) and Operator Training for Continuous Operation

- Provide startup engineer to supervise commissioning of all new CZD components and systems.
- Train Penelec's operators to run the CZD system and perform the tasks required to conduct the one-year continuous demonstration.
- Establish procedures for coordination of data collection and reduction with Penelec's plant management and operations personnel.

CZD Parametric Testing

The results of current testing indicate that considerable testing and adjustment will be required to optimize operation of the CZD system after it is automated for continuous operation.

- Evaluate the performance of electrostatic precipitators (ESP) during continuous parametric tests. Consult with ESP experts, if necessary, to improve performance.
- Evaluate the effects of process variables on emission control performance during continuous parametric tests.
- Determine operating conditions for optimum overall performance.

Figure 1-1 shows the original and current milestone schedule for the Phase 3a parametric test program. In essence, Phase 3a is expanded to include two periods of parametric testing: six months of batch testing ending November 30, 1991, and seven months of testing ending June 30, 1992, during and after conversion to continuous operation. Phase 3a is further expanded to include installation or replacement of equipment and instrumentation, as described above and as originally included in Phase 3b. Thus, the proposed work plan for Budget Period 2 involves continuing the parametric test program (Phase 3a) for seven months, until June 30, 1992, while simultaneously carrying out the Phase 3b facility modifications necessary for the one-year continuous demonstration. At the conclusion of the extended parametric test program, the facility modifications needed to automate and integrate the CZD system will also be complete, tested, and ready for continuous operation.

The Project Schedule for Phase 3a – completion of design, procurement, and installation of the new equipment and instrumentation – is presented in Figure 4-1 of Section 4, Planned Activities. The schedule for Phase 3a parametric testing from April through June 1992 is presented in Table 4-1. Each of these schedules will be updated monthly.

Figure 1-1 Phase 3a Parametric Test Program, Including Equipment Installation for Continuous Run

Section 2

INTRODUCTION

The CZD process involves injecting a finely atomized slurry of reactive lime into the flue gas duct work of a coal-fired utility boiler. The principle of the confined zone is to form a wet zone of slurry droplets in the middle of the duct confined in an envelope of hot gas between the wet zone and the duct walls. The lime slurry reacts with part of the SO₂ in the gas, and the reaction products dry to form solid particles. A solids collector, typically an electrostatic precipitator (ESP) downstream from the point of injection, captures the reaction products along with the fly ash entrained in the flue gas.

The features that distinguish the CZD process from other similar injection processes are:

- Injection of an alkaline slurry directly into the duct, instead of injection of dry solids into the duct ahead of a fabric filter.
- Use of an ultrafine calcium/magnesium hydroxide, type S pressure-hydrated dolomitic lime. This commercial product is made from plentiful, naturally occurring dolomite.
- Low residence time, made possible by the high effective surface area of the Type S lime.
- Localized dispersion of the reagent. Slurry droplets contact only part of the gas while the droplets are drying, to remove up to 50 percent of the SO₂ and significant amounts of NO_x. The process uses dual fluid rather than rotary atomizers.
- Improved electrostatic precipitator performance via gas conditioning from the increased water vapor content, and lower temperatures.

The waste product is composed of magnesium and calcium sulfite and sulfate, with some excess lime. This product mixed with fly ash is self-stabilizing because of the excess lime values, and thus tends to retain heavy metals in insoluble forms within the fly ash.

The demonstration is being conducted at Penelec's Seward Station, Unit No. 15. This boiler is a 147 MWe coal-fired unit, which utilizes Pennsylvania bituminous coal (approximately 1.2 to 2.5% sulfur). One of the two flue gas ducts leading from the boiler has been retrofitted with the CZD technology. The first existing ESP installed in the station is immediately behind the air preheater. The second ESP, installed about 15 years ago, is about 80 feet away from the first ESP. The station has two more boilers (#12 and #14) that burn the same coal and are

connected to the common flue gas stack. The arrangement of Seward Station is shown in Figure 2-1.

The goal of this demonstration is to prove the technical and economic feasibility of the CZD technology on a commercial scale. The process is expected to achieve 50% SO₂ removal at lower capital and O&M costs than other systems.

The U.S. Department of Energy and Bechtel Corporation are engaged in a cooperative project to demonstrate the CZD Technology. DOE is providing half, or \$4.6 million, of the project's total \$9.2 million cost. Others contributing to the project are Pennsylvania Electric Company (\$3 million), Bechtel (\$760,000), the Pennsylvania Energy Development Authority (\$750,000), New York Gas and Electric Company (\$100,000), and Rockwell Lime Company (\$23,000).

To achieve its objectives, the project is divided into the following three phases:

- Phase 1: Design and Permitting
- Phase 2: Construction and Start-up
- Phase 3: Operation and Disposition

Phase 1 activities were completed on January 31, 1991. Phase 2 activities were essentially concluded on July 31, 1991, and Phase 3a, Parametric Testing, was initiated on July 1, 1991. This Quarterly Technical Progress Report covers Phase 3a activities from February 1, 1992 through April 30, 1992.

For further information on the structure of this demonstration project, Appendix A provides a project description by phase, a work breakdown structure (WBS) Diagram, and a detailed description of the WBS.

Figure 2-1 Seward Station Arrangement

Section 3

PROJECT STATUS

This section of the report provides details of the work performed from February 1 through April 30, 1992, covering engineering and procurement of the instrumentation and equipment needed to automate the CZD system and installation, construction management, and travel. It also describes the activities carried out as part of the parametric test program. Figure 3-1 shows a Seward Station Simplified Process Flow diagram.

3.1 COMPLETION OF DESIGN PROCUREMENT, AND INSTALLATION (WBS 1.3.3)

Engineering, procurement and initial field work were accomplished for automation of the CZD system with a concurrent extension of the parametric test program. The status of individual items is described below:

- Duct adapters for the new atomizer lances were installed in the discharged plenum of the first stage electrostatic precipitator during the shutdown boiler period.
- Fabrication of the new atomizer lances was completed and water testing/calibration was done.
- Purchase orders were issued for new flow meters (Kurz) for the flue gas measurement system.
- Purchase orders were issued for all long-delivery items such as lime slurry pumps and similar equipment.
- Modifications to the data acquisition and analysis equipment were completed to permit the unit to be used for process control.
- The new flue gas flow measurement system was installed and calibrated. The flue gas flow meters were installed:
 - in the plenum of the 1st stage ESP for inlet flue gas
 - in the duct, downstream of the induced draft fan
- A cost estimate was prepared for installation of the weather enclosure and platforms for the additional soot blowers.

3.2 COMPLETION OF FACILITY CONSTRUCTION (WBS 1.3.4)

The following facility construction activities are planned at Seward Station during this period in preparation for construction and installation during May, June, and July 1992:

- Install facilities for improving lime unloading and storage to support the increased capacity required for continuous operation of the CZD system.
- Install automated lime feed system.
- Install automated lime transfer system.
- Build new foundations for the lime slurry feed pumps and sump pumps.
- Provide construction management support to Penelec as requested. Penelec will have prime control and responsibility for all construction activities at Seward Station.

3.3 CZD PARAMETRIC TESTING (WBS 1.3.2)

3.3.1 February 1992

The following tests were made and data compiled during February 1992:

- Six lime slurry injection tests were completed between February 3 and February 13, 1992.
- A two-day 24-hour-per-day, pressure-hydrated dolomitic lime run was conducted on February 11-12 to collect stabilized performance data and evaluate longer term effects on ESP operation. Opacity decreased and remained low throughout the entire test period. This confirms earlier results for shorter test periods and suggests that the existing electrostatic precipitation may be satisfactory for future continuous operations.
- Lime slurry feed rates varied from 27.6 gpm to 36.5 gpm, and lime slurry concentrations varied from 8% to 11.8%.
- The calculated percentage of SO₂ removal rates varied from 15% to 32.6%. The SO₂ removal rate increased sharply as the lime slurry feed rate rose, and the total injection rate approached 50 gpm.
- The SO₂ removal rate increased with the lime slurry concentration until it reached a level where it could no longer affect the percent of SO₂ removal at a constant lime slurry feed rate. At Seward Station where the sulfur coal is limited to about 1.6% (about 900 to 1000 ppm in the inlet flue gas), this level is about 7 to 8% lime slurry concentration. For example, on February 5, with a 34.9 gpm lime slurry feed rate and 8.3% lime slurry concentration, the SO₂ removal rate varied from 24.1% to 32.6%. On February 7, after increasing the lime slurry concentration to 11.8%, the percent of SO₂ removal did not increase above 28% at about the same lime slurry feed rate of 36.5 gpm.
- Although there are indications of significant NO_x removal, the data are questionable due to problems experienced with NO_x instrument calibration.

- During the lime slurry injection, the stack opacity percentage decreased and remained low. During continuous 48-hour testing on February 11 and 12, the percentage of opacity remained low throughout the entire test period.

The test data obtained during the 48-hour continuous run are presented in Table C-1 and Figure C-1 in Appendix C. Table C-1 includes the instant percent of opacity in the B-duct (Symbol AT-100) and the 1-minute average percent of opacity in the stack (Symbol CAT-200) every 15 minutes. During the 48-hour continuous run, stack opacity percentage decreased from 11.2% at the start to about 7.1% at the end of the 48-hour program. We concluded that the percent of stack opacity was not affected by the percent of lime slurry concentration, which varied from 8% to 11%, and that it was not affected by the lime slurry injection rate, which varied from 27.6 gpm to 36.5 gpm.

After the 2-day continuous run, Seward Station shut down for one month for annual maintenance. During the shutdown, duct adapters for the new atomizer lances were installed, and Penelec repaired numerous air leaks that had caused severe dilution of the flue gas both upstream and downstream of the CZD lime injection. By replacing the corroded duct elbow connecting the exit of the ESP with the I.D. fan, Penelec eliminated the downstream air leakage that represents about 20% of the total flue gas. Because measurements of gas flow and SO₂, NO_x, and CO₂ concentrations in the flue gas are taken in the duct downstream of the I.D. fan, this air dilution factor had to be included in our calculations. When Penelec also fixes their air preheater and all the leaks ahead of the lime slurry injection in the duct, the other 20% air leakage upstream of the injection can be substantially reduced. This will affect the volume of flue gas in the duct, reducing the flue gas velocity and increasing flue gas residence time in the duct. This will also allow a larger lime slurry injection rate and, consequently, a higher percentage of SO₂ removal.

Effect of Lime Slurry Feed Rate and Percent Lime Concentration on the Percent of SO₂ Removal

The evaluation of the CZD parametric testing data at Seward Station during the period November 1, 1991 to March 1, 1992 shows the following:

- a) The percent of SO₂ removed is directly proportional to the lime slurry feed rate.
- b) By maintaining the lime slurry feed to the flue gas duct constant, and increasing the lime slurry concentration, the percent of SO₂ removed increases until it reaches a peak, after which any increase in lime slurry concentration does not increase the percent of SO₂ removed.

The maximum amount of lime slurry feed rate is a function of the following parameters:

- The geometry and size of the flue gas duct at Seward Station is 8 ft x 11 ft.
- The straight length of the duct between the injection point and turning valves at Seward Station is 120 ft.
- Flue gas velocity in the duct, which determines the residence time for reaction and drying at Seward Station, is 50-60 ft/sec velocity, about 2 seconds residence time.
- The flue gas inlet temperature at Seward Station is about 300°F.
- The SO₂ concentration in the flue gas at Seward Station is about 900 ppm.
- Fine atomization of the lime slurry at Seward Station has a Sauter mean diameter of the fine particles of 60μ.

A summary of the test results from November 1991 to March 1992 is presented in Table 3-1. Figure 3-1, based on CZD test data at Seward Station for that period, shows that a 20 gpm lime slurry feed atomized in the duct removed about 20% of the inlet SO₂. A 33 gpm lime slurry feed removed about 33% of the inlet SO₂, a 40 gpm lime slurry removed about 40% SO₂, and about 50 gpm removed about 50% SO₂. When using pressure-hydrated dolomitic lime as an SO₂ absorbent – with its fine and porous particles and up to 1,000 ppm SO₂ concentration in the flue gas – the percent of SO₂ removed reached a peak at about 7-8% lime slurry concentration.

Figure 3-2, based on the CZD data at Seward Station, shows that a 40 gpm lime slurry feed rate of 7-8% lime concentration removed about 40% SO₂ of the flue gas inlet concentration. An increase in the lime slurry concentration to 10% and 11% did not obtain a higher percentage of SO₂ removal at a constant lime slurry feed rate. The same is valid at 20 gpm lime slurry feed with 7-8% lime slurry concentration and 33% SO₂ removal. An increase in lime slurry concentration did not improve the percent of SO₂ removal.

Under Seward Station conditions, it takes about 2lb-mols of dolomitic lime to remove 1 lb-mol of SO₂. Because the molecular weight of SO₂ is 64 and the molecular weight of dolomitic quicklime is 50, it takes 1.6 tons of dolomitic quicklime to remove 1 ton of SO₂. (See Table 3-2.) The dolomitic quicklime contains 57% CaO + 39% MgO by weight, or about 1 lb-mol CaO to 1 lb-mol MgO, or about 2 lb-mols per 100 lbs.

The pressure hydrated dolomitic lime contains 55% Ca(OH)₂ + 40% mg(OH)₂ or about 2.18 tons of pressure-hydrated dolomitic lime for each ton of SO₂ removed.

Table 3-1
Summary of Test Results – November 1991 to March 1992

November 1991				December 1991				January 1992				February 1992			
Date	% Lime Conc.	gpm Lime Slurry	% SO ₂ Removal	Date	% Lime Conc.	gpm Lime Slurry	% SO ₂ Removal	Date	% Lime Conc.	gpm Lime Slurry	% SO ₂ Removal	Date	% Lime Conc.	gpm Lime Slurry	% SO ₂ Removal
15	11.5	50	41.1	11	8.4	43.8	56.7	6	9.0	34.4	33.8	3	8.0	27.6	24.5
19	12.5	50	40.2	11	8.4	44.5	59.5	7	7.0	39.5	33.8	5	8.3	32.1	17.4
19	12.5	50	37.8	11	8.4	52.9	49.7	8	7.0	41.0	42.1	5	8.3	32.1	24.1
19	12.5	58.5	36.0	16	8.4	36.5	42.3	9	9.7	44.7	42.6	5	8.3	32.1	32.6
20	9.9	50	34.3	18	7.5	42.3	44.0	10	10.2	44.1	44.0	6	10.2	34.9	20.7
				19	8.0	37.5	36.4	13	8.4	42.3	38.3	6	10.2	34.9	23.1
				20	9.4	34.4	35.4	14	8.0	42.2	39.2	6	10.2	34.9	27.0
				31	45.9	10.9	41.6	30	8.2	38.4	28.8	7	11.8	36.5	27.6
												7	11.8	36.5	28.0
												7	11.8	36.5	27.5
												11	11.0	35	25.6
												12	11.0	34	25.0
												12	11.0	32	28.5
												12	10.0	35	28.4

Figure 3-1 Correlation Between Lime Slurry Flow Rate and Lime Slurry Concentration with Percent of SO₂ Removal, Based on Parametric Test Data Taken Between November 1991 and March 1992

Figure 3-2 Correlation Between Lime Slurry Flow Rate and Lime Slurry Concentration with Percent of SO₂ Removal, Based on Parametric Test Data Taken Between November 1991 and March 1992

Table 3-2
CZD System Tons of Lime Required per Ton of SO₂ Removed

	At 40 % Lime Utilization	At 50 % Lime Utilization
Dolomitic Lime (CaO . MgO)	1.95 tons	1.60 tons
Pressure Hydrated Dolomitic Lime Ca(OH) ₂ . Mg (OH) ₂	2.60 Tons	2.08 tons
Calcium Oxide (CaO)	2.38 Tons	1.90 tons
Hydrated Calcitic Lime Ca(OH) ₂	3.28 Tons	2.62 tons

Assume:

50 % SO₂ removal

Dolomitic Lime..... Purity 96%

Pressure Hydrated Dolomitic Lime Purity 96%

Calcium Oxide..... Purity 92%

Hydrated Calcitic Lime..... Purity 88%

3.3.2 March 1992

After a 1-month shutdown for annual maintenance, Penelec's Unit 15 at Seward Station resumed operation on March 16, 1992. Repairs accomplished during the shutdown have eliminated numerous air leaks that caused severe dilution of the flue gas. Preliminary measurements indicate that leakage has been greatly reduced, and dilution of the flue gas is in the range of 12-15%. As a result, flue gas temperatures around 300°F are consistent at present. If the air heater's seals do not deteriorate, the inlet air leakage will stay under control until the next planned shutdown 18 months from now.

A detailed test plan for the extended parametric test period through June 1992 is set forth in Appendix D. To minimize interferences and downtime, the test plan was integrated with the construction schedule for automation of the CZD system.

Fabrication of the new atomizer lances was completed and Bechtel's test engineers performed water testing and calibration tasks outside the duct to develop pressure-versus-flow characteristics. Figures E-1 through E-6 of Appendix E show the relationship between the water pressure and the atomized water flow rate, for our special atomizers, with the compressed air pressure and air consumption.

Analysis of the graphs shows the following:

1. The arrangement of the atomizers in the first or second row, and the length of the lances (short, medium, or long) do not affect the flow rate of the atomized water if all other parameters remain the same.
2. By increasing the water pressure, the atomized water flow rate increases at the same compressed air pressure.
3. The higher the water pressure and the corresponding atomized water flow rate, the lower the compressed air consumption.
4. The particle size distribution of the atomized water – and, respectively, of the lime slurry – changes insignificantly at a liquid flow rate between 2 and 4 gpm.
5. The compressed air consumption for 2.5 gpm atomized water (or lime slurry) is about 30 scfm compressed air per gallon, or has an air-to-water ratio of about 0.2753 lb/air per lb/water. For a 3 or 4 gpm atomized water (or lime slurry), the compressed air-to-water ratio is slightly less than 0.2753 lb/air per lb/water.

Table 3-3 shows the theoretical calculation results for flue gas temperature reduction by water injection when the inlet flue gas temperature varies from 290°F to 300°F to 310°F, and the water flow rate varies from 30 gpm to 50 gpm, assuming no heat loss through the flue gas duct. Based on our calculations, the temperature in degrees Fahrenheit varied per gallon of atomized water, as shown in Table 3-4.

Table 3-3
Flue Gas Temperature Reduction by Water Injection

Assumed Duct Conditions:

Flue Gas Inlet Temperature,	290	300	310
Water Inlet Temperature, F	60	60	60
Duct Abs. Pressure, in. of Hg	27.75	27.75	27.75
Boiling Point, Fahrenheit	208.2	208.2	208.2
Heat of the Liquid, Btu/lb.	148.2	148.2	148.2
Latent Heat of Evap., Btu/lb.	972.7	972.7	972.7
Total Heat of Steam, Btu/lb.	1121.0	1121.0	1121.0
Specific Volume, Cu. Ft./lb.	28.8	28.8	28.8
Superheat, Btu/lb.	20.3	25.0	29.7
Total Heat Absorbed, Btu/lb.	1141.3	1146.0	1150.7

Water Rate, gpm	Flue Gas Inlet Temperature, °F		
	290	300	310
Total Enthalpy Change of Water, Btu/min			
30	284,960	286,173	287,386
35	330,748	332,156	333,563
40	376,067	377,668	379,269
45	420,927	422,719	424,510
50	465,333	467,314	469,294
Decrease in Flue Gas Temperature, °F			
30	72.7	73.0	73.3
35	84.4	84.7	85.1
40	96.0	96.4	96.8
45	107.4	107.9	108.3
50	118.7	119.2	119.7
Flue Gas Exit Temperature, °F			
30	217.3	227.0	236.7
35	205.6	215.3	224.9
40	194.0	203.6	213.2
45	182.6	192.1	201.7
50	171.3	180.8	190.3
Temperature Change, °F/gpm			
30	2.42	2.43	2.44
35	2.41	2.42	2.43
40	2.40	2.41	2.42
45	2.39	2.40	2.41
50	2.37	2.38	2.39

Table 3-4
Flue Gas Temperature Variation per gpm of Water

Water Rate, gpm	Flue Gas Inlet Temperature, °F		
	290	300	310
30	2.42	2.43	2.44
35	2.41	2.42	2.43
40	2.40	2.41	2.42
45	2.39	2.40	2.41
50	2.37	2.38	2.39

3.3.3 April 1992

The following activities occurred in April 1992:

- Bailey engineers have completed installation or modifications to the Infi 90 equipment to accommodate the revised systems for measurement and control of temperature and other data.
- Installation of the new inlet and outlet flue gas flow meters has been completed and duct traverses were completed by Bechtel's test engineers to provide data for calibration of the flow meters.
- Duct traverses were performed by Clean Air Engineering, an environmental subcontractor, to study stratification within the duct. The results showed some variations in SO₂ concentrations within the duct. The data were used to correctly position the probes for the continuous emissions monitoring (CEM) system.
- In-duct water testing of the new atomizer lances was conducted to test the new instrumentation and to prepare for the resumption of lime injections. The results indicated an excellent mix of flue gas and injected water.
- Engineering, procurement, and construction activities continued as required for automation of the CZD system.

The table in Appendix F shows the results of the traverses for the B-cross section on April 17, 1992, including the variations in temperature inside the duct and the calculated duct velocity profile in ft/sec for each of the twenty areas in the B-cross section.

The B-cross section, where the measurement were made, is about equidistant between the injection point and the turning vanes. The results of the traverses and the temperature inside the duct show that the flue gas temperature is not uniform, being hotter along one side of the duct and colder on the opposite side, with the lower temperatures closer to the ceiling and floor and the hotter temperatures in the center of the duct. The gas velocity is also not uniform, varying from 4.2 ft/sec close to the ceiling to 59 ft/sec in the center.

The distribution of atomized lime slurry inside the duct must achieve as uniform a temperature as possible before the flue gas reaches the turning vanes.

Appendix G contains temperature profiles in the flue gas duct at the B- and C-cross sections before water injection and then with 30, 35, 40, 42, and 45 gpm of water injection.

The temperature profiles show that a layer of hot flue gas separates the wet gas from the duct walls – a real confined zone dispersion. At the B-cross section, an adiabatic saturation can be reached with an injection rate of 45 gpm. At the C-cross section, close to the turning vanes, the average flue gas temperature is 50°F above adiabatic saturation temperature. These are good conditions for achieving high SO₂ removal without plugging the duct.

3.4 BASELINE TESTING

3.4.1 Fuel

Penelec analyzed samples of the incoming coal for moisture, ash, sulfur, Btu/lb, and volatile matter. Table 3-5 shows the results of the coal analyses for April 1992. The full results of these analyses and further analyses of the amount of coal burned and the resulting ash during February, March, and April 1992 are presented in Appendix H.

Table 3-5
Results of Coal Analyses During April 1992

SEWARD STATION HEAT RATE QUALITY - APRIL 1992

DATE	# 12 TONS	# 14 TONS	# 15 TONS	% MOIST	% ASH	% SULFER	BTU	# SUL / 10E6 BTU	% VOL
1	250	286	1409	6.83	14.28	1.64	12101	1.36	22.83
2	334	343	1380	6.63	14.58	1.55	12142	1.28	21.30
3	317	347	1377	7.09	13.46	1.49	12219	1.23	21.60
4	279	277	1340	7.49	13.13	1.50	12144	1.24	21.95
5	188	278	1326	8.22	13.67	1.33	11909	1.12	21.92
6	327	401	1415	5.92	13.40	1.45	12374	1.18	23.97
7	291	310	1363	5.96	13.54	1.52	12357	1.23	23.97
8	371	359	1323	5.19	14.57	1.43	12300	1.17	23.85
9	264	256	1334	5.68	14.23	1.57	12288	1.28	22.73
10	374	342	1377	5.72	14.71	1.59	12239	1.30	20.74
11	336	367	1327	6.36	13.86	1.43	12293	1.16	23.49
12	208	217	1295	6.88	13.30	1.43	12230	1.17	22.68
13	324	324	1373	6.16	13.73	1.47	12301	1.20	22.78
14	337	353	1409	6.41	13.24	1.54	12347	1.25	21.87
15	371	350	1291	5.26	13.53	1.53	12436	1.24	22.96
16	250	300	1385	5.80	13.89	1.47	12305	1.20	23.13
17	380	323	1386	6.37	14.25	1.47	12111	1.21	23.05
18	385	361	1274	7.24	13.97	1.55	12035	1.29	22.64
19	276	214	1239	6.74	13.68	1.51	12180	1.24	23.11
20	314	260	1294	6.15	13.37	1.44	12307	1.17	23.14
21	170	194	1312	6.90	12.68	1.46	12267	1.19	22.66
22	274	326	1329	7.25	12.60	1.52	12208	1.25	22.31
23	314	380	1276	6.52	13.07	1.54	12271	1.26	23.11
24	319	288	1296	6.69	13.89	1.55	12104	1.28	22.52
25	317	406	1256	6.52	12.48	1.43	12374	1.16	22.64
26	290	292	1276	5.66	13.28	1.46	12418	1.18	22.76
27	292	349	1291	6.66	13.46	1.60	12187	1.32	22.32
28	317	393	1330	6.17	14.80	1.67	12047	1.39	22.70
29	210	364	1295	6.41	13.85	1.64	12094	1.36	22.73
30	297	343	1331	6.19	14.27	1.68	12119	1.39	22.93
<hr/>									
TOTAL-12	8976			6.38	13.73	1.52	12229	1.24	22.68
TOTAL-14		9643		6.40	13.71	1.52	12226	1.25	22.69
TOTAL-15			39909	6.43	13.70	1.52	12224	1.24	22.68

NOTE: WEEKENDS AND HOLIDAYS BASED ON GRAB SAMPLES

NOTE: VOLATILE MATTER NOT RUN FOR GRAB SAMPLES, AVERAGE OF PREVIOUS DAYS USED

NOTE: STOCKPILE AS OF 4/30/92 78628.14 TONS

3.4.2 Stratification Tests

Clean Air Engineering was contracted by Bechtel to perform stratification tests to determine the levels of SO₂, NO_x, and CO₂ concentrations at the inlet of the CZD duct, at the outlet of the CZD duct, and at the outlet of the ESP and I.D. fan for diagnostic purposes. The purpose of the tests was to verify whether the position of the testing ports for CEM at the inlet and outlet of the CZD duct were correctly chosen. The stratification tests were made when no in-duct injection was occurring. The report on the stratification tests is in Appendix I.

The results of the stratification tests show that the position of the testing ports for CEM at the inlet and outlet of the CZD duct were correctly chosen, as indicated in Table 3-6.

Table 3-6
Stratification Test Results

	At Flue Gas Inlet		At Flue Gas Outlet	
	Average Concentration of CEM Ports	Average Concentration of Testing Ports	Average Concentration of CEM Ports	Average Concentration of Testing Ports
SO ₂	847.8 ppm	851.4 ppm	833.3 ppm	835 ppm
NO _x	331.2 ppm	338.1 ppm	320 ppm	325 ppm
CO ₂	10.8%	11.1%	11.3%	10.9%

3.5 SUMMARY OF PHASE 3a ACTIVITIES

3.5.1 February 1992

- February 3** Lime slurry in-duct injection with 8% dolomitic lime concentration and 27.6 gpm lime slurry feed rate.
- February 5** Parametric testing with lime slurry in-duct injection with 8.3% dolomitic lime concentration and 32.1 gpm lime slurry feed rate. The calculated % of SO₂ removal at the end of testing at 2:55 p.m. was 32.6%; the calculated NO_x removal, 3.13%; and the calculated total alkali utilization, 44.2%. During lime injection, opacity was lowered to 10%.
- February 6** Parametric testing with lime slurry in-duct injection with 10% dolomitic lime slurry concentration and 34.9 gpm lime slurry feed rate.
- The calculated % of SO₂ removal at the end of testing at 2:35 p.m. was 27%; the calculated NO_x removal was negative, -2.85%; and the calculated total alkali utilization, 26.9%. During lime injection, opacity was lowered to 10%.
- February 7** Parametric testing with lime slurry in-duct injection with 11.8% dolomitic lime slurry concentration and 36.5 gpm lime slurry feed rate.
- The calculated % of SO₂ removal at 2:45 p.m. was 28%; the calculated NO_x removal, 2%; and the calculated total alkali utilization, 23%. Increasing the % of lime concentration above 7-8% did not affect the % of SO₂ removal, but it substantially reduced the % of lime utilization. The opacity was lowered to 10%.

**February
11 & 12**

48 hours of continuous testing with lime slurry in-duct injection with 11% dolomitic lime slurry concentration and 32-38 gpm lime slurry feed rate.

The calculated % of SO₂ removal was an average 28.4% during the 48-hour run. The % of NO_x removal varied between -12.4% and +8.2%. The duct opacity started at 18.5% and after the first 4 hours decreased to 11.2%. It then remained at 10.4% until the end of the 48-hour test. The percentage of stack opacity started at 11.2% and ended at 7.1%.

This 48-hour continuous test was made to check whether a longer lime slurry injection duration would have a negative effect on ESP efficiency and therefore on the percentages of duct and stack opacity. The test proved that the long-term lime slurry injection had a beneficial effect on the percentage of opacity. The allowable percentage of stack opacity is 20%.

The estimates of SO₂ and NO_x removal and the determination of the percentage of lime utilization are based on measured quantities of:

- SO₂, NO_x, and CO₂ concentration in the inlet and outlet flue gas
- The flue gas flow at the discharge from the test duct
- Barometric pressure
- Lime usage
- Lime slurry concentration
- Atomized air usage
- Dilution water usage

Table 3-7 shows the estimate of SO₂ and NO_x removal and the percent of lime utilization by the Seward Station CZD system during the month of February 1992. The estimating procedures and mass balance equations for determining the estimates of SO₂ and NO_x removal and the percent of lime utilization are included in Appendix K.

Engineering and procurement of the instrumentation and equipment needed to automate the CZD system continued during February. Fabrication of the new atomizer lances was started by Penelec's Mobile Maintenance Group. Purchase orders were issued for new flow meters (Kurz) for the flue gas measurement system.

Table 3-7
Estimate of SO₂ and NO_x Removal by the Seward Station CZD System
for February 1992

Type of Lime: DOLOMITIC % Ca(OH) ₂ = 58.00 % Mg(OH) ₂ = 38.50		FG	AA	WC	SO ₂ -IN	SO ₂ -OUT	NO _x -IN	NO _x -OUT	CO ₂ -IN	CO ₂ -OUT
		Flue Gas Flow Meter	Atomizing Air Meter	Water Content Of Slurry	Measured SO ₂ Conc. In	Measured SO ₂ Conc. Out	Measured NO _x Conc. In	Measured NO _x Conc. Out	Measured CO ₂ Conc. In	Measured CO ₂ Conc. Out
Date	Time	SCFM	SCFM	SCFM	PPMV	PPMV	PPMV	PPMV	Vol. %	Vol. %
2/3/92	12:55-2:55	199,873	2,080	4,657	844.3	553.8	338.0	263.0	10.07	8.45
2/5/92	Before Inj	208,948			752.6	616.8	358.5	260.5	10.28	8.53
2/5/92	1:00-3:00	203,979	2,090	5,427	811.2	517.7	342.7	257.0	11.24	8.69
2/5/92	2:45-3:00	203,979	2,090	5,427	819.0	480.4	344.4	257.6	11.20	8.65
2/5/92	2:55	211,571	2,090	5,427	829.0	429.0	345.5	257.0	11.20	8.60
2/6/92	Before Inj	210,331			865.3	644.9	372.7	276.7	11.16	8.18
2/6/92	1:00-3:00	202,971	2,032	5,427	845.0	499.5	353.1	269.6	11.00	8.20
2/6/92	2:50-3:00	202,971	2,032	5,427	845.8	483.7	351.7	265.8	10.80	8.03
2/6/92	2:35	202,971	2,032	5,427	875.0	476.0	351.5	268.5	11.00	8.20
2/7/92	Before Inj	210,563			851.1	669.4	373.8	295.4	11.82	9.48
2/7/92	1:00-3:00	203,359	2,003	6,048	843.9	464.8	362.3	270.5	10.98	8.35
2/7/92	2:30-2:45	204,714	2,003	6,048	861.4	471.5	365.4	272.5	11.15	8.48
2/7/92	2:30-3:00	202,377	2,003	6,048	864.2	474.3	365.1	273.8	11.20	8.48

Type of Lime: DOLOMITIC % Ca(OH) ₂ = 58.00 % Mg(OH) ₂ = 38.50		LS-IN	LS-CONC	FG-IN	FG-OUT	Z-AL	X-SO ₂	X-NO _x	%SO ₂	%NO _x
		Lime Slurry Feedrate	Lime Slurry Concent'n	Calculated Flue Gas In	Calculated Flue Gas Out	Calculated Air Leakage	Calculated SO ₂ Absorbed From FG	Calculated NO _x Absorbed From FG	Calculated % SO ₂ Removal	Calculated % NO _x Removal
Date	Time	GPM	WT %	SCFM	SCFM	SCFM	SCFM	SCFM	%	%
2/3/92	12:55-2:55	27.8	8.0	193,136	250,092	50,220	24.5	-0.3	15.0	-0.45
2/5/92	Before Inj			208,948	251,840	42,892	1.9	9.5	1.2	12.66
2/5/92	1:00-3:00	32.1	8.3	196,462	254,258	50,279	27.7	2.0	17.4	2.94
2/5/92	2:45-3:00	32.1	8.3	196,462	254,378	50,400	38.7	2.1	24.1	3.15
2/5/92	2:55	32.1	8.3	204,064	265,744	54,174	55.2	2.2	32.6	3.13
2/6/92	Before Inj			210,331	287,131	78,800	-3.2	-1.6	-1.7	-2.09
2/6/92	1:00-3:00	34.9	10.2	195,512	262,273	59,301	34.2	-1.7	20.7	-2.44
2/6/92	2:50-3:00	34.9	10.2	195,512	262,956	59,984	38.2	-1.1	23.1	-1.65
2/6/92	2:35	34.9	10.2	195,512	262,273	59,301	46.2	-2.0	27.0	-2.85
2/7/92	Before Inj			210,563	262,538	51,975	3.5	1.2	1.9	1.47
2/7/92	1:00-3:00	36.5	11.8	195,308	256,824	53,465	45.4	1.3	27.6	1.82
2/7/92	2:30-2:45	36.5	11.8	196,664	258,585	53,870	47.5	1.4	28.0	1.94
2/7/92	2:30-3:00	36.5	11.8	194,327	258,658	54,280	46.2	0.7	27.5	0.94

Type of Lime: DOLOMITIC % Ca(OH) ₂ = 58.00 % Mg(OH) ₂ = 38.50		LIME SLURRY GRAVITY, PURITY AND ALKALI					ACID GAS REMOVED			% UTIL'N
		Lime Slurry Specific Gravity	Lime Purity	Calculated Ca(OH) ₂ Content	Calculated Mg(OH) ₂ Content	Calculated Total Alkali	Calculated SO ₂ Absorbed From FG	Calculated NO _x Absorbed From FG	Calculated Total Acid Gas Absorbed	Calculated Total Alkali Utilization
Date	Time	Sp. Gr.	% Ca(OH) ₂	Lb Mol/Min	Lb Mol/Min	Lb Mol/Min	Lb Mol/Min	Lb Mol/Min	Lb Mol/Min	%
2/3/92	12:55-2:55	1.0450	58.0	0.1505	0.1269	0.2773	0.0647	-0.0008	0.0647	23.31
2/5/92	Before Inj									
2/5/92	1:00-3:00	1.0466	58.0	0.1818	0.1533	0.3351	0.0731	0.0062	0.0783	22.59
2/5/92	2:45-3:00	1.0466	58.0	0.1818	0.1533	0.3351	0.1020	0.0066	0.1076	31.27
2/5/92	2:55	1.0466	58.0	0.1818	0.1533	0.3351	0.1483	0.0066	0.1511	44.24
2/6/92	Before Inj									
2/6/92	1:00-3:00	1.0607	58.0	0.2458	0.2072	0.4530	0.0902	-0.0044	0.0902	19.90
2/6/92	2:50-3:00	1.0607	58.0	0.2458	0.2072	0.4530	0.1006	-0.0030	0.1006	22.21
2/6/92	2:35	1.0607	58.0	0.2458	0.2072	0.4530	0.1218	-0.0062	0.1218	26.89
2/7/92	Before Inj									
2/7/92	1:00-3:00	1.0678	58.0	0.2995	0.2525	0.5521	0.1198	0.0034	0.1232	22.00
2/7/92	2:30-2:45	1.0678	58.0	0.2995	0.2525	0.5521	0.1251	0.0037	0.1288	22.99
2/7/92	2:30-3:00	1.0678	58.0	0.2995	0.2525	0.5521	0.1217	0.0018	0.1235	22.20

Penelec's Mobile Maintenance Group is preparing a cost estimate for installation of the weather enclosure and platforms for the additional soot blowers. Purchase orders were issued for all long-delivery items such as lime slurry pumps and similar equipment.

Table 3-8 summarizes CZD activities for February 1992.

**Table 3-8
CZD Activity Summary
February 1992**

Day	Start	Stop	Lime Slurry Injection				SO ₂ Concentration			Stack Opacity		
			Minutes	gpm	Gallons	Lime %	Inlet ppm	Outlet ppm	Percent removed	Before injection	During injection	After injection
2/3/92	1255	1455	120	27.6	3,312	8.0	844	554	15.0			
2/5/92	1300	1500	120	32.1	3,852	8.3	811	517	17.4			
2/5/92	1445	1500	15	32.1	482	8.3	819	480	24.1	12	10	13
2/5/92		1455		32.1		8.3	829	429	32.6	12	10	13
2/6/92	1300	1500	120	34.9	4,188	10.2	845	500	20.7	12	10	14
2/6/92	1450	1500	10	34.9	349	10.2	846	484	23.1	12	10	14
2/6/92		1435		34.9		10.2	875	476	27.0	12	10	14
2/7/92	1300	1500	120	36.5	4,380	11.8	844	465	27.6	12	10	12
2/7/92	1430	1445	15	36.5	548	11.8	861	472	28.0	12	10	12
2/7/92	1430	1500	30	36.5	1,095	11.8	864	474	27.5	12	10	12
2/11/92	0145	1345	720	35.0	25,200	11.0	950	500	25.6	10	7.6	
2/12/92	1345	0000	615	34.0	20,910	11.0	950	500	25.0		8.6	
2/12/92	0000	1200	720	32.0	23,040	11.0	930	460	28.5		8.0	
2/12/92	1200	2400	720	35.0	25,200	10.0	920	470	28.4		7.1	

3.5.2 March 1992

- March 16** Test of the new Continuous Emissions Monitoring System (CEMS) by dilution of the duct repaired at the I.D. fan inlet. Results: much less air in-leakage.
- March 17 & 18** Continuous testing the new CEMS at a low boiler load of 115 MW. Still have problems with the NO_x measurement.
- March 20** Continuous testing the new CEMS at a 136 MW boiler load. The SO₂ and CO₂ measurements are o.k., but the NO_x measurements are not.
- March 23** Boiler load at 147 MW. CEMS good for SO₂ and CO₂ but not for NO_x.
- March 24** Boiler load at 149 MW. The dilution for SO₂ is 13.6% and 12.1% for CO₂, but NO_x is only 5.4%. The flue gas mass flow meter at the inlet was installed and needs calibration.
- March 25** Some of the new atomizer lances arrived, and the stand testing was started.
- March 26** The remainder of the new atomizer lances arrived and were checked on the test stand outside of the flue gas duct – at different water pressures.
- The CEMS continues to show NO_x out of line. SO₂ leakage is 15.7% and CO₂ leakage 14.7%; but NO_x leakage is 2.5%.
- March 30** All the new atomizer lances were tested on the stand and are o.k. The CEMS for NO_x gives a negative value.
- March 31** Water testing of the new atomizer lances has been completed. Everything is working well, but NO_x is still not good on CEMS.

3.5.3 April 1992

- April 1** The new atomizer lances were tested on the test stand to verify the effect of atomization for short, medium, and long lances.
- At 150 MW boiler load and no injection, the Continuous Emission Monitoring System (CEMS) shows a leakage of 11.4% for SO₂ and 12.7% for CO₂, but only 1.02% for NO_x. The NO_x measurements are off.
- April 2** Environmental data on the B-duct without any injection show an SO₂ leakage of 12.3% and CO₂ leakage of 11.4%. NO_x shows a leakage of only 1.02%. It is wrong.
- April 3** Two long atomizer lances were tested on the test stand and showed consistent results.
- The new CEMS shows consistent results for SO₂ and CO₂ but wrong results for NO_x.
- April 6** Without any duct injection, environmental data show SO₂ and CO₂ dilution at 10.6%, but NO_x shows only 2.1%.
- April 7** Pitot traverses were taken of the flue gas in B-duct for the calibration of the inlet mass flow meter (see attached data).
- April 8** The water flow meter was calibrated. The attached graph shows the calibration curve of the water flow meter. For comparison purposes, analyzers for NO_x, TECO, and API NO_x were installed in the environmental trailer.
- April 9** Four atomizer lances were tested with water on the test stand. The results look more accurate than in earlier tests.
- April 10** The last two atomizer lances were tested with good results.
- During no-duct injection, the environmental data are more consistent for the dilution of SO₂, NO_x, and CO₂. At 150 MW boiler load, the dilution is only 4-5%.
- April 16** A stratification test was conducted at the inlet ports, at the B-cross section, and at the outlet ports for SO₂, NO_x, and CO₂ concentrations. The test results were compared with data recorded by CEMS.
- April 17** The Pitot tube traverses on the B-cross section were taken twice. The results are attached.

- April 20** The Pitot tube traverses were repeated on the B-cross section. The results are attached.
- April 21** Water injection in the duct at 30 gpm. Temperature data were taken at distances of 6 in. and 2 ft. from the duct walls. Kurz meter readings were also made of the inlet and outlet flue gas flow rates, and the atomizing compressed air flow.
- April 22** The same tests were conducted at 32 gpm, 35 gpm, and 37 gpm water injection.
- April 23** More of the same tests were conducted before water injection and with water injection of 30 gpm, 36 gpm, and 40 gpm.
- April 27** Stratification measurements were taken by the Clean Air Engineering Company for SO₂, NO_x, and CO₂, and O₂ at the B-cross section, at the first ESP plenum, and at the duct outlet – without any injection in the duct. The measurements show that SO₂ concentration at the inlet (ESP plenum) varies from 958 ppm to 965 ppm with an average of 963 ppm. At about 1/2 the length of the duct at the B-cross section, the SO₂ concentration varies from 782 ppm to 893 ppm with an average of 844 ppm; and at the duct outlet downstream of the I.D. fan, the SO₂ concentration varies from 812 ppm to 823 ppm, with an average of 820 ppm. Also, CO₂ concentration varies from 12.4% at the duct inlet to 11% at the B-cross section and to 10.9% at the duct outlet.
- April 28** The in-duct water injection with the new atomizer lances shows in Volume II the temperature profile along the flue gas duct and the temperature profiles for the B-, C-, D-, and E-cross sections with no injection, and with 30 gpm, 35 gpm, and 40 gpm water injection.
- April 29** The in-duct water injection with the new atomizer lances was made at 30, 35, 40, 42, and 45 gpm. Temperature profiles along the duct length and at cross sections are included in the attached tables and graphs in Volume II.
- April 30** The in-duct water injection was made at 30, 35, 40, 42, and 45 gpm. Temperature profiles with tables and graphs are attached in Volume II.

Table 3-9 summarizes CZD activities for April 1992.

Table 3-9
CZD Activity Summary
April 1992

Day	Start	Stop	Lime Slurry Injection				SO ₂ Concentration			Stack Opacity		
			Minutes	gpm	Gallons	Lime %	Inlet ppm	Outlet ppm	Percent removed	Before injection	During injection	After injection
4/21/92	1115	1520	245	32-37	8,575	Water				12	10	12
4/22/92	915	1520	365	32-37	13,500	Water				14	13	12
4/23/92	800	1600	480	40	19,200	Water				12	8	12
4/28/92	1215	1510	175	30-40	6,125	Water				8	8	8
4/29/92	930	1455	325	30-45	12,350	Water				10	6	8
4/30/92	945	1335	170	30-45	6,400	Water				10	8	8

- Tested the new atomizer lances and their arrangement for the mist distribution inside the duct.
- Tested the new air emissions monitoring system (the new dilution system).
- Tested the new flue gas mass flow meters.

Section 4

PLANNED ACTIVITIES

During the next quarter (May through July 1992), the following work is planned:

4.1 PHASE 3 – OPERATION AND DISPOSITION

Based on the most recent results of the parametric tests, Bechtel will complete additional design, procurement, installation, and facility construction, as necessary, to allow a one-year continuous demonstration. With Penelec's Unit #15 in operation, the CZD system will be fully automated and integrated.

Figure J-1 in Appendix J presents the Phase 3a project schedule with milestones for design procurement, and installation. Table J-1 in Appendix J gives details of the Phase 3a parametric test program from April through June 1992.

4.2 PHASE 3 – PROJECT MANAGEMENT

Bechtel will provide overall management of the work required to complete Phase 3, including:

- Coordination with Penelec and the project financial assistance groups
- The planning and conducting of meetings with the DOE and the project team for review of the work
- Submittal of reports in accordance with the Federal Assistance Reporting Checklist

Appendix A

Description of Project and Work Breakdown Structure

Appendix A

DESCRIPTION OF PROJECT AND WORK BREAKDOWN STRUCTURE

A.1 PROJECT DESCRIPTION

To accomplish the objectives of this project, the test program contains two distinct periods:

- The first period, of six months duration, includes daily factorial runs to test different reagents, atomizers, additives, and slurry concentrations.
- The second period, of one year duration, will demonstrate the performance of the CZD system on a continuous basis under actual power plant operating conditions.

A detailed description of the Work Breakdown Structure for this project, is shown in Figure A-1 on page 4-8. The work is scheduled to be accomplished in three phases as follows:

- Phase 1 work was completed on January 31, 1991. During this phase, Bechtel developed a process design, P&IDs, and performed detailed engineering for a new extended duct to be used in the CZD demonstration in Unit 15 at Penelec's Seward Station. Bechtel wrote all the specifications for equipment and instruments, and started procurement activities. Interface with the appropriate environmental agencies was accomplished through Penelec, with Bechtel providing assistance as needed.
- Phase 2 work was substantially completed by July 31, 1991. This phase included equipment acquisition and installation, facility construction, and start-up operations. Bechtel completed procurement of the equipment, instruments, materials, and fabrication of the new long duct. Penelec performed construction and installation of these items in accordance with specifications prepared by Bechtel. At completion of construction, using Penelec operating and maintenance personnel, Bechtel trained the operators, started all major elements of the CZD system, and verified that the installation and control system functioned according to requirements. During this phase, the installation of equipment and instrumentation was limited to that necessary for parametric testing to be accomplished in Phase 3.

- Phase 3 work will be conducted in two parts. Parametric testing, Phase 3a, was scheduled for the period from June 3, 1991 through November 29, 1991, but the start was delayed until early August. During this period, Bechtel planned to carry out a parametric test program to optimize the performance of the CZD process. The test program is designed to develop operating conditions that will achieve high reliability and low cost operation. Phase 3b was scheduled from December 2, 1991 to July 1, 1993, to complete this demonstration project. The initial program included a period of time from December 2, 1991 to July 1992 when no CZD testing was scheduled. With DOE's concurrence, this "no CZD testing" was modified by extending the CZD parametric testing until July 1992 for debugging and training the Penelec operating and maintenance personnel. In this way, the demonstration in July 1992 will be assured.

Based on the results of the parametric tests, Bechtel is now completing additional design, procurement, installation and facility construction as necessary to permit a 1-year continuous demonstration. At this time the CZD system is in the process of being fully instrumented and integrated with the operation of Penelec's Unit #15. The goal is to demonstrate the performance of the CZD process for SO₂ removal without significantly affecting either the boiler operation or plant particulate emissions.

Bechtel will supervise the 1-year continuous demonstration, and will carry out various performance tests, data acquisition, and chemical analyses. After the demonstration is completed, the system may remain in operation or the test apparatus may be dismantled and the site restored to its former condition, depending on Penelec's wishes. In either case, the new long straight duct will remain in operation.

To promote the dissemination of technical information to industry during the CZD demonstration, technical papers will be presented at various conferences. These papers will provide non-proprietary technical and economic data, results, and conclusions. The technical papers will also be made available for publication in appropriate journals. Representatives of the utilities will be invited to visit the demonstration site to learn first hand how the CZD process handles SO₂ and NO_x removal from utility flue gas operations.

A.2 WORK BREAKDOWN STRUCTURE DESCRIPTION

The following tasks will be performed during the three phases of the project to demonstrate the cost effective control of SO₂ and NO_x emissions from the pre-NSPS coal-fired utility boiler No. 15 at Penelec's Seward Station:

Phase 1: Design and Permitting

WBS No. 1.1.2 *Design and Procurement*

- Prepare process flow diagrams for each of the two periods, including material balances and stream properties. Prepare technical specifications for process equipment.
- Prepare detailed designs for the fabrication of the duct extension and its associated construction and installation.
- Prepare site-specific detailed designs for installation of the compressed air system, lime feed system, and atomizers with their related headers and distribution piping, including instruments and controls.
- Prepare technical specifications for procurement of required support equipment, and its associated construction and installation.
- Issue bids for equipment with long delivery times.

WBS No.1.1.3 *Management and Travel*

- Project Management. Provide overall management of the work required to complete this phase, including coordination with Penelec and the groups providing project financial assistance. Bechtel's project management plan includes provisions for meetings with the DOE and formal reviews of project work, as well as provisions for submitting reports in accordance with the Federal Assistance Reporting Checklist, Attachment C.
- Travel. Bechtel travel includes project management travel to the Penelec site and to DOE's offices for meetings, and travel by the project engineer and other members of the project team as required to complete the task activities. All travel and subsistence to be in accordance with Government regulations.

Phase 2: Construction and Start-up

WBS No. 1.2.1 *Equipment Acquisition and Installation*

- Procure air compressors and electric power supply.
- Procure atomizers.
- Procure instruments and controls.
- Procure lime feed system.
- Procure lime transfer system.
- Provide assistance to Penelec for installation of all process and support equipment, including drawings, specifications, design packages for bidding, and other related design information.

WBS No. 1.2.2 Facility Construction

- Approve shop drawings for fabrication of duct extension.
- Provide site engineering support and related assistance to Penelec as required for quality and schedule control.

WBS No. 1.2.3 Start-up (Checkout) and Operator Training for Parametric Testing

- Provide start-up engineer to supervise commissioning of all CZD components and systems.
- Train Penelec's operators to run the CZD system and perform the tasks required to conduct parametric testing.
- Establish procedures for coordination of test operations with Penelec's plant management and operations personnel.
- Finalize all elements of Test Plan.

WBS No. 1.2.4 Construction Management

- Provide construction management support to Penelec as requested. Penelec will have prime control and responsibility for all construction activities at Seward Station.

WBS No. 1.2.5 Management and Travel

- Project Management. Provide overall management of the work required to complete this phase, including coordination with Penelec and the groups providing project financial assistance. Plan and conduct meetings with the DOE and the project team for review of project work. Submit reports in accordance with the Federal Assistance Reporting Checklist, Attachment C.
- Travel. Bechtel travel includes project management travel to the Penelec site and to DOE's offices for meetings, and travel by the project engineer and other members of the project team as required to complete the task activities. All travel and subsistence to be in accordance with Government regulations.

Phase 3: Operation and Disposition

WBS No. 1.3.1 Lime Procurement

- Procure all types of lime and other reagents required to conduct parametric and continuous (one-year) test programs.

WBS No. 1.3.2 CZD Parametric Testing

- Perform wind tunnel tests on atomizers at the University of California at Davis to determine performance characteristics. Select atomizers to be used in the parametric test program.

- Evaluate performance of electrostatic precipitators (ESPs) during parametric tests. Consult with ESP experts, if necessary, to improve performance.
- Evaluate effects of process variables on emission control performance.
- Determine operating conditions for optimum overall performance.
- Evaluate effects of using alternative coals and reagents:
 - High and medium sulfur coals
 - Alternate reagents including pressure-hydrated dolomitic lime, hydrated calcitic lime, and fresh slaked calcitic lime.

WBS No. 1.3.3 *Completion of Design, Procurement and Installation*

- Based on the results of the parametric tests, complete the design packages and procure all process equipment needed to completely automate and integrate the operation of the CZD system with boiler No. 15 at Seward Station.
- Procure all instruments and controls needed for continuous operation, monitoring, and data collection.

WBS No. 1.3.4 *Completion of Facility Construction*

- Install facilities for lime unloading and storage to support the increased capacity required for continuous operation of the CZD system.
- Insulate piping and provide weather protection and enclosures as required to permit continuous, all-year operation of the CZD system.
- Provide construction management support to Penelec as requested. Penelec will have prime control and responsibility for all construction activities at Seward Station.

WBS No. 1.3.5 *Start-up (Checkout) and Operator Training for Continuous Operation*

- Provide start-up engineer to supervise commissioning of all new CZD components and systems.
- Train Penelec's operators to run the CZD system and perform the tasks required to conduct the one-year continuous demonstration.
- Establish procedures for coordination of data collection and reduction with Penelec's plant management and operations personnel.

WBS No. 1.3.6 *CZD Demonstration with Continuous Operation*

- Operate the CZD system under optimized conditions for one year completely integrated with the power plant operation.
- Measure emission control system performance:

- SO₂ and NO_x performance tests
- ESP performance tests
- ESP performance improvements, if required
- Chemical analysis of solid wastes
- Continuous data recording and acquisition
- Determine power plant impacts.

WBS No. 1.3.7 Duct and Hopper Cleaning

- Perform periodic inspection and cleaning, if necessary, during intervals when the boiler is not operating to determine the long-term extent of duct fouling resulting from CZD system operation.

WBS No. 1.3.8 Data Evaluation and Reporting

- Correlate and evaluate all data collected during the entire CZD test program, including parametric tests as well as continuous operation.
- Summarize key data and test results:
 - Inlet and outlet concentration of SO₂, NO_x, and oxygen
 - Amount of lime used and lime utilization
 - Variation in flue gas temperature during lime slurry injection
 - Variation in ESP recorded data
 - Variation in percent opacity at the stack
 - Lime deposition on duct surfaces
- Use technological, economic, environmental, and operating evaluations from the demonstration project to prepare Demonstration Test Reports and a Technology Performance and Economic Evaluation Report.

WBS No. 1.3.9 Disposition

- Disposition of the CZD system equipment installation:
 - The new long straight duct will remain in operation.
 - The disposition of all other equipment (continued operation or removal and storage) will be decided by Penelec.

WBS No. 1.3.10 Management and Travel

- Project Management. Provide overall management of the work required to complete this phase, including coordination with Penelec and the groups providing project financial assistance. Plan and conduct meetings with the DOE and the project team for review of project work. Submit

reports in accordance with the Federal Assistance Reporting Checklist, Attachment C.

- Travel. Bechtel travel includes project management travel to the Penelec site and to DOE's offices for meetings, and travel by the project engineer and other members of the project team as required to complete the task activities. All travel and subsistence to be in accordance with Government regulations.

Figure A-1 Work Breakdown Structure (WBS) Diagram

Appendix B

Report Distribution List

Appendix B
REPORT DISTRIBUTION LIST

The number in parentheses () indicates the number of copies submitted.

U.S. Department of Energy - PETC

Mr. Arthur L. Baldwin (2)
PETC Technical Project Manager
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. Martin J. Byrnes (1)
Contract Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
Associate Deputy Assistant
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, D.C. 20585

Mr. Robert Fischer (1)
Office of Patent Counsel
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Office of Technology Transfer (3)
Mail Stop 58-MEZZ
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. S. N. Roger Rao (1)
Burns and Roe Technical Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Mr. Larry M. Joseph (1)
HQ DOE Program Manager
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, D.C. 20585

Pennsylvania Electric Company

Mr. J. J. Battista (1)
Project Manager
Pennsylvania Electric Company
1001 Broad Street
Johnstown, PA 15907

Mr. J. A. Seebacher (1)
Manager, Fuels Contracts and Planning
Pennsylvania Electric Company
1001 Broad Street
Johnstown, PA 15907

Pennsylvania Energy Development Authority

Mr. Dane C. Bickley (1)
Director
Pennsylvania Energy Development Authority
116 Pine Street, Second Floor
Harrisburg, Pennsylvania 17101-1227

New York State Electric & Gas Corporation

Mr. John Holler (1)
Manager - Homer City Operations
New York State Electric & Gas Corporation
Homer City Power Plant
P.O. Box 29
Homer City, Pennsylvania 15748

Rockwell Lime Company

Mr. Joseph H. Brisch (1)
Sales Manager
Rockwell Lime Company
4223 Rockwood Road
Manitowoc, Wisconsin 54220-9619

Appendix C

Table and Graph with Test Data During the 48-Hour Continuous Run with Hydrated Dolomitic Lime

February 11-12, 1992

Table C-1

CZD SO₂/NO_x Summary of 48-Hour Run Test Data

Date	Time	ET-R01 Boiler Load (MW)	AT-10A SO ₂ In (ppm)	AT-10B SO ₂ Out (ppm)	AT-10E NO _x In (ppm)	AT-10F NO _x Out (ppm)	AT-10C CO ₂ In (%)	AT-10D CO ₂ Out (%)	SO ₂ Removal (%)	NO _x Removal (%)	AT-100 'B' OP (%)	CAT-200 Avg. SIK OP (%)
2/11/92	00:00	144.8	937	691	382	271	10.90	7.80	-3.0	0.7	18.5	11.2
2/11/92	00:15	144.2	938	685	383	269	11.00	7.80	-3.0	0.8	18.5	11.2
2/11/92	00:30	144.7	956	693	383	275	11.00	7.90	-0.9	-0.1	18.5	11.2
2/11/92	00:45	144.9	957	692	382	272	11.10	7.90	-1.7	0.0	18.5	11.2
2/11/92	01:00	145.5	963	695	381	270	11.10	7.90	-1.3	0.6	18.5	11.2
2/11/92	01:15	145.9	947	684	389	274	11.20	7.90	-2.5	0.2	18.5	11.2
2/11/92	01:30	145.6	964	670	387	277	11.20	7.90	1.5	-1.6	18.5	11.2
2/11/92	01:45	144.0	953	521	377	275	11.10	7.80	22.3	-3.8	18.5	11.2
2/11/92	02:00	146.6	954	504	383	273	11.20	8.00	26.0	0.4	18.5	11.2
2/11/92	02:15	146.1	943	522	411	276	11.00	7.90	23.0	6.6	18.5	11.2
2/11/92	02:30	145.5	946	465	423	298	11.00	7.70	29.8	-0.6	10.5	7.6
2/11/92	02:45	146.1	960	522	423	293	11.10	8.00	24.5	3.8	11.7	7.4
2/11/92	03:00	145.5	959	496	419	296	11.10	7.90	27.4	0.6	9.9	8.4
2/11/92	03:15	145.6	933	480	422	299	11.10	7.90	27.7	0.6	10.1	9.0
2/11/92	03:30	144.9	945	484	430	300	11.20	8.00	28.3	2.3	9.8	8.9
2/11/92	03:45	145.4	951	472	420	294	11.20	7.90	29.6	0.8	10.1	8.9
2/11/92	04:00	146.1	948	523	417	289	11.20	8.00	22.7	3.0	10.5	6.9
2/11/92	04:15	145.4	915	542	411	273	11.10	7.50	12.3	1.7	10.6	7.5
2/11/92	04:30	145.6	888	543	410	277	11.00	7.40	9.1	0.2	11.8	8.0
2/11/92	04:45	146.1	891	501	403	283	10.90	7.90	22.4	3.1	11.2	7.6
2/11/92	05:00	146.4	903	489	406	283	11.00	8.10	26.5	5.2	11.2	7.6
2/11/92	05:15	140.0	732	401	393	294	9.90	6.60	17.9	-12.4	11.2	7.6
2/11/92	05:30	146.9	925	490	411	269	11.30	8.50	29.6	13.2	11.2	7.6
2/11/92	05:45	147.1	899	479	416	287	10.90	8.00	27.4	5.9	11.2	7.6
2/11/92	06:00	146.1	922	446	409	293	11.20	8.10	33.1	1.0	11.2	7.6
2/11/92	06:15	145.5	894	448	403	289	10.90	8.00	31.7	2.3	11.2	7.6
2/11/92	06:30	145.3	905	476	403	278	10.90	8.00	28.4	5.9	11.2	7.6

Table C-1 (continued)
CZD SO₂/NO_x Summary of 48-Hour Run Test Data

Date	Time	ET-R01 Boiler Load (MW)	AT-10A SO ₂ In (ppm)	AT-10B SO ₂ Out (ppm)	AT-10E NO _x In (ppm)	AT-10F NO _x Out (ppm)	AT-10C CO ₂ In (%)	AT-10D CO ₂ Out (%)	SO ₂ Removal (%)	NO _x Removal (%)	AT-100 'B' OP (%)	CAT-200 Avg. SIK OP (%)
2/11/92	06:45 → 06:45	146.0	902	505	401	281	10.90	7.90	22.7	3.3	11.2	7.6
2/11/92	07:00	144.8	898	493	395	292	10.70	8.00	26.5	1.3	11.2	7.6
2/11/92	07:15	145.1	904	502	392	288	11.00	8.00	23.7	-1.0	11.2	7.6
2/11/92	07:30	145.1	895	477	402	284	10.80	7.90	27.1	3.3	11.2	7.6
2/11/92	07:45	145.8	902	487	400	279	10.90	7.90	25.5	3.8	11.2	7.6
2/11/92	08:00	140.4	831	418	390	215	10.60	7.80	31.6	25.1	11.2	7.6
2/11/92	08:15	137.6	894	435	384	277	10.80	7.70	31.8	-1.3	11.2	7.6
2/11/92	08:30	141.8	905	448	405	280	10.50	7.60	31.7	4.5	11.2	7.6
2/11/92	08:45	144.5	100,000	2	183	100,000	0.00	?	100.0	100.0	11.2	7.6
2/11/92	09:00	144.6	100,000	2	1,047	1,013	0.00	0.00	?	?	11.2	7.6
2/11/92	09:15	144.8	927	493	429	305	12.00	8.60	25.8	1.0	11.2	7.6
2/11/92	09:30	146.1	958	489	417	295	12.00	8.50	27.9	0.3	11.2	7.6
2/11/92	09:45	146.0	982	520	406	288	11.90	8.40	24.9	-0.5	11.2	7.6
2/11/92	10:00	145.4	961	501	409	292	11.80	8.40	26.7	-0.2	11.2	7.6
2/11/92	10:15 → 10:15	144.8	951	508	413	294	11.70	8.30	24.8	-0.2	11.2	7.6
2/11/92	10:30	145.8	968	511	403	266	11.70	8.30	25.5	0.9	11.2	7.6
2/11/92	10:45	146.0	971	524	405	288	11.60	8.30	24.7	0.8	11.2	7.6
2/11/92	11:00	135.8	959	519	409	284	11.50	8.20	24.1	2.6	11.2	7.6
2/11/92	11:15	142.5	979	477	345	258	11.90	8.00	27.6	-11.2	11.2	7.6
2/11/92	11:30 → 11:30	138.5	870	502	401	280	11.00	7.90	19.7	2.7	11.2	7.6
2/11/92	11:45	141.5	947	508	385	280	11.40	8.00	23.6	-3.6	11.2	7.6
2/11/92	12:00	144.3	915	503	389	280	11.20	8.00	23.1	-0.7	11.2	7.6
2/11/92	12:15	143.8	902	509	396	280	11.20	7.90	20.1	-0.2	11.2	7.6
2/11/92	12:30	144.3	902	513	385	275	10.90	7.80	20.5	0.2	11.2	7.6
2/11/92	12:45 → 12:45	145.5	919	526	380	261	11.30	8.00	19.2	3.2	11.2	7.6
2/11/92	13:00	146.3	946	526	396	275	11.30	7.90	20.5	0.5	11.2	7.6
2/11/92	13:15	144.9	930	514	390	274	10.90	7.80	22.7	1.7	11.2	7.6

Table C-1 (continued)
CZD SO₂/NO_x Summary of 48-Hour Run Test Data

Date	Time	ET-R01 Boiler Load (MW)	AT-10A SO ₂ In (ppm)	AT-10B SO ₂ Out (ppm)	AT-10E NO _x In (ppm)	AT-10F NO _x Out (ppm)	AT-10C CO ₂ In (%)	AT-10D CO ₂ Out (%)	SO ₂ Removal (%)	NO _x Removal (%)	AT-100 'B' OP (%)	CAT-200 Avg. SIK OP (%)
2/11/92	13:30	146.7	955	503	384	273	11.10	7.80	25.1	-1.2	11.2	7.6
2/11/92	13:45	145.7 <i>25.8 gpm</i>	950	511	392	271	10.90	7.70	23.8	2.1	11.2	7.6
2/11/92	14:00	145.3 <i>2.8% 2.8 gpm</i>	954	507	377	267	10.90	7.60	23.7	-1.4	11.2	7.6
2/11/92	14:15	142.0	939	515	382	269	10.60	7.60	23.5	1.8	11.2	7.6
2/11/92	14:30	145.9 <i>2.8 gpm</i>	988	531	389	254	11.00	7.90	25.1	9.0	11.2	7.6
2/11/92	14:45	145.8	965	510	387	270	10.80	7.50	23.9	-0.5	11.3	7.9
2/11/92	15:00	145.9 <i>3.8 gpm</i>	988	512	383	263	10.70	7.50	24.5	2.0	10.6	8.1 <i>BAD</i>
2/11/92	15:15	145.0 <i>3.8 gpm</i>	968	513	372	260	10.80	7.50	23.8	-0.6	10.2	8.6 <i>10.0</i>
2/11/92	15:30	145.0 <i>2.8 gpm</i>	986	525	378	265	10.80	7.60	24.3	0.6	10.2	8.6 <i>10.0</i>
2/11/92	15:45	144.7 <i>2.8 gpm</i>	976	507	376	264	10.80	7.30	23.1	-4.0	10.2	8.6 <i>10.0</i>
2/11/92	16:00	145.3 <i>2.8 gpm</i>	960	532	367	259	10.70	7.30	18.8	-3.4	10.2	8.6
2/11/92	16:15	145.6 <i>2.8 gpm</i>	953	553	382	269	10.80	7.70	18.6	1.2	10.2	8.6
2/11/92	16:30	145.2 <i>2.8 gpm</i>	935	536	373	268	10.60	7.50	18.9	-1.5	10.2	8.6
2/11/92	16:45	146.0 <i>3.8 gpm</i>	934	503	378	267	10.70	7.50	23.1	-0.7	10.2	8.6
2/11/92	17:00	145.2 <i>2.8 gpm</i>	949	494	390	269	10.90	7.40	23.3	-1.4	10.2	8.6
2/11/92	17:15	144.7 <i>2.8 gpm</i>	920	489	391	276	10.60	7.50	24.8	0.1	10.2	8.6
2/11/92	17:30	144.8 <i>2.8 gpm</i>	924	486	383	270	10.50	7.30	24.4	-1.4	10.2	8.6
2/11/92	17:45	144.2 <i>2.8 gpm</i>	946	533	388	277	10.60	7.40	19.3	-2.1	10.2	8.6
2/11/92	18:00	145.3 <i>2.8 gpm</i>	945	564	389	264	10.60	7.40	14.6	2.8	10.2	8.6
2/11/92	18:15	143.3	948	574	376	266	10.60	7.40	13.2	-1.5	10.2	8.6
2/11/92	18:30	142.8 <i>2.8 gpm</i>	966	532	377	258	10.70	7.40	20.4	1.1	10.2	8.6
2/11/92	18:45	143.4 <i>2.8 gpm</i>	967	531	361	251	10.50	7.40	22.0	1.4	10.2	8.6
2/11/92	19:00	143.6 <i>2.8 gpm</i>	968	497	365	262	10.70	7.40	25.8	-3.7	10.2	8.6
2/11/92	19:15	143.8	944	493	368	259	10.60	7.40	25.2	-0.8	10.2	8.6
2/11/92	19:30	127.9 <i>2.8 gpm</i>	789	485	290	266	8.90	7.40	26.0	-10.5	10.2	8.6
2/11/92	19:45	144.5	976	497	360	254	10.80	7.60	27.7	-0.3	10.2	8.6
2/11/92	20:00	143.0 <i>2.8 gpm</i>	966	486	370	261	10.60	7.50	28.9	0.5	10.2	8.6

Table C-1 (continued)
CZD SO₂/NO_x Summary of 48-Hour Run Test Data

Date	Time	ET-R01 Boiler Load (MW)	AT-10A SO ₂ In (ppm)	AT-10B SO ₂ Out (ppm)	AT-10E NO _x In (ppm)	AT-10F NO _x Out (ppm)	AT-10C CO ₂ In (%)	AT-10D CO ₂ Out (%)	SO ₂ Removal (%)	NO _x Removal (%)	AT-100 'B' OP (%)	CAT-200 Avg. SIK OP (%)
2/11/92	20:15	142.2	945	486	373	261	10.50	7.40	27.1	0.6	10.2	8.6
2/11/92	20:30	142.9	946	481	376	270	10.40	7.30	27.6	-2.1	10.2	8.6
2/11/92	20:45	143.2	972	488	375	263	10.60	7.40	28.1	-0.6	10.2	8.6
2/11/92	21:00	142.3	967	500	375	265	10.50	7.40	26.6	-0.1	10.2	8.6
2/11/92	21:15	143.6	952	507	382	273	10.60	7.50	24.8	-1.1	10.2	8.6
2/11/92	21:30	142.0	958	498	384	270	10.60	7.50	26.5	0.7	10.2	8.6
2/11/92	21:45	143.3	958	498	384	273	10.60	7.50	26.5	-0.6	10.2	8.6
2/11/92	22:00	142.5	949	480	397	279	10.50	7.30	27.3	-1.1	10.2	8.6
2/11/92	22:15	141.7	949	2	398	1,016	10.50	?	100.0	100.0	10.2	8.6
2/11/92	22:30	142.8	963	493	415	296	10.60	7.40	26.6	-2.3	10.2	8.6
2/11/92	22:45	142.1	961	487	411	292	10.70	7.40	26.7	-2.6	10.2	8.6
2/11/92	23:00	143.1	966	478	404	288	10.80	7.50	28.8	-2.6	10.2	8.6
2/11/92	23:15	143.5	100,000	478	1,003	288	0.00	7.50	100.0	100.0	8.1	8.7
2/11/92	23:30	141.8	960	476	413	297	10.70	7.50	29.3	-2.6	8.2	7.4
2/11/92	23:45	142.8	958	474	407	283	10.70	7.40	28.4	-0.4	8.0	7.9
2/12/92	00:00	142.2	949	468	401	285	10.60	7.30	28.4	-3.2	8.2	8.6
2/12/92	00:15	142.4	942	463	397	288	10.70	7.30	27.9	-6.3	7.9	8.0
2/12/92	00:30	141.1	944	462	392	280	10.40	7.30	30.4	-1.9	8.2	8.0
2/12/92	00:45	141.0	960	465	398	280	10.60	7.40	30.6	-0.9	7.6	7.1
2/12/92	01:00	142.2	961	457	391	279	10.70	7.50	32.2	-1.7	7.6	7.1
2/12/92	01:15	142.2	952	458	393	279	10.70	7.50	31.4	-1.4	7.6	7.1
2/12/92	01:30	142.5	968	484	391	278	10.80	7.60	28.9	-1.0	7.6	7.1
2/12/92	01:45	142.5	977	511	392	276	11.00	7.60	24.4	-1.9	7.6	7.1
2/12/92	02:00	142.8	982	507	401	280	10.90	7.60	26.0	-0.1	7.6	7.1
2/12/92	02:15	144.8	957	505	394	272	10.90	7.40	22.3	-1.5	7.6	7.1
2/12/92	02:30	144.1	973	514	392	266	10.90	7.50	23.3	1.3	7.6	7.1
2/12/92	02:45	144.0	971	497	409	266	10.90	7.60	26.6	6.8	7.6	7.1

Table C-1 (continued)
CZD SO₂/NO_x Summary of 48-Hour Run Test Data

Date	Time	ET-R01 Boiler Load (MW)	AT-10A SO ₂ In (ppm)	AT-10B SO ₂ Out (ppm)	AT-10E NO _x In (ppm)	AT-10F NO _x Out (ppm)	AT-10C CO ₂ In (%)	AT-10D CO ₂ Out (%)	SO ₂ Removal (%)	NO _x Removal (%)	AT-100 'B' OP (%)	CAT-200 Avg. SIK OP (%)
2/12/92	03:00	143.3	965	482	389	277	10.90	7.40	26.5	-5.0	7.6	7.1
2/12/92	03:15	143.9	950	488	381	263	10.80	7.50	26.1	0.5	9.5	14.7
2/12/92	03:30	141.1	947	444	397	280	10.70	7.10	29.3	-6.2	9.4	15.5
2/12/92	03:45 → 12:30	144.9	969	468	394	273	10.90	7.40	28.9	-2.1	8.8	8.9
2/12/92	04:00	141.3	977	472	395	273	11.00	7.50	29.1	-1.5	8.9	10.1
2/12/92	04:15	142.8	951	461	392	272	10.80	7.60	31.1	1.3	8.8	8.5
2/12/92	04:30	142.7	964	468	389	274	10.90	7.50	29.4	-2.5	13.3	7.3
2/12/92	04:45 → 11:00	144.5	978	468	389	270	10.90	7.60	31.4	0.5	8.8	10.1
2/12/92	05:00	142.9	981	460	386	271	10.90	7.60	32.8	-0.5	8.8	7.5
2/12/92	05:15	143.2	964	474	388	273	10.90	7.60	29.5	-0.9	9.3	6.7
2/12/92	05:30	143.6	969	467	385	270	10.90	7.50	30.0	-2.1	8.8	6.3
2/12/92	05:45	146.8	973	457	389	252	11.10	7.00	25.5	-2.9	8.9	6.4
2/12/92	06:00 → 10:40	145.0	965	494	403	266	10.80	7.60	27.3	6.1	12.0	7.1
2/12/92	06:15	143.0	922	489	390	272	10.60	7.50	25.1	1.3	9.1	6.9
2/12/92	06:30	143.4	935	480	379	264	10.80	7.50	26.1	-0.3	8.6	7.4
2/12/92	06:45	143.4	952	502	370	266	10.90	7.50	23.4	-4.5	9.6	6.8
2/12/92	07:00	144.0	940	490	368	259	10.60	7.50	26.4	0.4	9.2	7.2
2/12/92	07:15	143.5	924	482	365	261	10.60	7.40	25.3	-2.4	9.5	7.1
2/12/92	07:30	143.9	928	474	363	257	10.60	7.40	26.8	-1.6	8.9	7.2
2/12/92	07:45 → 10:20	142.7	926	489	359	256	10.70	7.40	23.6	-3.1	8.8	8.4
2/12/92	08:00	144.5	907	459	368	252	10.30	7.50	30.6	6.1	8.0	7.7
2/12/92	08:15	142.3	930	502	371	269	10.80	7.60	23.3	-3.0	10.1	12.9
2/12/92	08:30	143.2	100,000	1	1,012	100,000	0.00	0.00	?	?	9.5	6.8
2/12/92	08:45	144.2	971	528	393	262	11.70	8.60	26.0	9.3	9.8	6.7
2/12/92	09:00 → 10:40	144.7	980	521	384	262	11.90	8.70	27.2	6.9	9.6	7.9
2/12/92	09:15	144.5	977	534	380	266	12.10	8.80	24.8	3.8	10.1	7.5
2/12/92	09:30	144.0	975	531	380	264	12.00	8.60	24.0	2.9	9.8	7.8

Table C-1 (continued)
CZD SO₂/NO_x Summary of 48-Hour Run Test Data

Date	Time	ET-R01 Boiler Load (MW)	AT-10A SO ₂ In (ppm)	AT-10B SO ₂ Out (ppm)	AT-10E NO _x In (ppm)	AT-10F NO _x Out (ppm)	AT-10C CO ₂ In (%)	AT-10D CO ₂ Out (%)	SO ₂ Removal (%)	NO _x Removal (%)	AT-100 'B' OP (%)	CAT-200 Avg. Sik OP (%)
2/12/92	09:45	145.0	970	518	375	262	12.00	8.80	27.2	4.9	10.5	13.2
2/12/92	10:00 → 10:15	143.2	971	484	377	264	12.10	8.80	31.5	3.7	9.7	10.5
2/12/92	10:15	143.8	948	482	376	260	12.00	8.80	30.7	5.6	9.8	8.0
2/12/92	10:30	143.0	958	482	381	261	12.10	8.90	31.6	6.7	9.6	7.1
2/12/92	10:45	144.8	940	476	380	261	12.00	8.90	31.7	7.3	9.8	6.9
2/12/92	11:00 → 10:45	144.1	956	495	376	266	12.30	9.20	30.8	5.3	9.8	7.9
2/12/92	11:15	144.1	934	491	379	265	12.30	9.20	29.8	6.7	9.8	6.9
2/12/92	11:30	142.7	928	483	379	265	12.10	9.10	30.8	7.0	10.1	7.4
2/12/92	11:45	144.2	923	493	378	262	12.00	9.00	28.8	7.6	10.0	7.8
2/12/92	12:00	144.0	918	486	377	266	12.10	9.10	29.6	6.2	9.9	8.6
2/12/92	12:15	142.5	926	488	372	263	12.10	9.10	29.9	6.0	10.2	7.1
2/12/92	12:30 → 12:45	144.4	926	493	372	266	12.00	9.00	29.0	4.7	10.4	7.2
2/12/92	12:45	143.2	947	488	371	261	12.20	9.20	31.7	6.9	9.8	7.3
2/12/92	13:00	144.7	945	487	374	262	12.30	9.20	31.1	6.2	13.8	7.5
2/12/92	13:15	143.6	890	496	383	266	12.20	9.20	26.1	8.1	10.4	7.9
2/12/92	13:30	144.1	950	493	380	261	12.30	9.20	30.7	8.1	10.3	7.0
2/12/92	13:45 → 13:55	144.7	923	508	378	268	12.20	9.10	26.2	5.1	10.4	7.1
2/12/92	14:00	144.4	928	498	382	273	12.20	9.10	28.1	4.1	10.4	7.1
2/12/92	14:15	144.7	915	504	382	268	12.10	9.00	26.0	5.7	10.4	7.1
2/12/92	14:30	144.3	926	502	381	269	12.20	9.10	27.4	5.3	10.4	7.1
2/12/92	14:45 → 10:75	144.3	928	498	381	269	12.10	9.00	27.8	5.1	10.4	7.1
2/12/92	15:00	144.1	926	496	378	268	12.00	9.00	28.6	5.5	10.4	7.1
2/12/92	15:15	144.1	908	487	376	266	12.00	8.90	27.7	4.6	10.4	7.1
2/12/92	15:30	143.6	909	477	378	267	11.90	8.80	29.0	4.5	10.4	7.1
2/12/92	15:45	145.0	914	493	376	266	11.90	8.80	27.0	4.3	10.4	7.1
2/12/92	16:00 → 10:00	142.6	922	484	380	278	12.00	8.80	28.4	0.1	10.4	7.1
2/12/92	16:15	143.8	902	465	396	279	11.90	8.80	30.2	4.7	10.4	7.1

Table C-1 (continued)
CZD SO₂/NO_x Summary of 48-Hour Run Test Data

Date	Time	ET-R01 Boiler Load (MW)	AT-10A SO ₂ In (ppm)	AT-10B SO ₂ Out (ppm)	AT-10E NO _x In (ppm)	AT-10F NO _x Out (ppm)	AT-10C CO ₂ In (%)	AT-10D CO ₂ Out (%)	SO ₂ Removal (%)	NO _x Removal (%)	AT-100 'B' OP (%)	CAT-200 Avg. Slt OP (%)
2/12/92	16:30	143.4	909	487	402	283	11.90	8.90	28.4	5.9	10.4	7.1
2/12/92	16:45	143.8	921	504	398	285	11.90	8.90	26.8	4.3	10.4	7.1
2/12/92	17:00 → 4.6%	144.3	921	509	405	280	11.90	8.90	26.1	7.4	10.4	7.1
2/12/92	17:15	144.7	917	510	402	283	11.80	9.00	27.2	7.6	10.4	7.1
2/12/92	17:30	144.3	904	487	409	282	11.70	8.80	28.4	8.2	10.4	7.1
2/12/92	17:45	143.1	909	481	404	280	11.70	8.50	27.2	4.6	10.4	7.1
2/12/92	18:00 → 4.6%	144.5	908	477	402	282	11.60	8.50	28.3	4.1	10.4	7.1
2/12/92	18:15	144.0	883	474	410	286	11.50	8.60	28.2	6.6	10.4	7.1
2/12/92	18:30	143.4	899	477	396	281	11.60	8.50	27.7	3.2	10.4	7.1
2/12/92	18:45	143.9	890	478	407	281	11.50	8.60	28.2	7.6	10.4	7.1
2/12/92	19:00 → 4.0%	143.9	898	470	406	282	11.60	8.60	29.4	6.5	10.4	7.1
2/12/92	19:15	144.0	890	465	399	282	11.60	8.60	29.6	4.7	10.4	7.1
2/12/92	19:30	143.2	902	467	401	279	11.60	8.50	29.4	4.9	10.4	7.1
2/12/92	19:45	143.7	903	470	400	280	11.50	8.60	30.5	6.3	10.4	7.1
2/12/92	20:00 → 4.8%	143.7	924	475	397	280	11.60	8.70	31.5	6.0	10.4	7.1
2/12/92	20:15	144.1	896	471	400	282	11.60	8.50	28.3	3.8	10.4	7.1
2/12/92	20:30	144.2	927	471	398	279	11.70	8.60	30.8	4.7	10.4	7.1
2/12/92	20:45	144.6	921	497	398	283	11.70	8.60	26.6	3.4	10.4	7.1
2/12/92	21:00 → 4.5%	144.4	917	486	400	281	11.70	8.60	27.9	4.4	10.4	7.1
2/12/92	21:15	143.6	877	468	399	282	11.40	8.40	27.7	4.1	10.4	7.1
2/12/92	21:30	144.0	889	478	404	277	11.50	8.60	28.1	8.2	10.4	7.1
2/12/92	21:45	143.6	894	458	386	280	11.50	8.40	29.9	0.9	10.4	7.1
2/12/92	22:00 → 4.8%	143.5	882	472	398	282	11.40	8.40	27.4	3.9	10.4	7.1
2/12/92	22:15	143.6	882	2	398	1,013	11.40	0.00	?	?	10.4	7.1
2/12/92	22:30	144.7	920	483	406	290	11.60	8.40	27.5	1.2	10.4	7.1
2/12/92	22:45	143.3	903	476	403	284	11.40	8.30	27.7	3.1	10.4	7.1
2/12/92	23:00	144.2	896	644	402	287	11.50	8.40	1.7	2.1	10.4	7.1

Table C-1 (continued)
CZD SO₂/NO_x Summary of 48-Hour Run Test Data

Date	Time	ET-R01 Boiler Load (MW)	AT-10A SO ₂ In (ppm)	AT-10B SO ₂ Out (ppm)	AT-10E NO _x In (ppm)	AT-10F NO _x Out (ppm)	AT-10C CO ₂ In (%)	AT-10D CO ₂ Out (%)	SO ₂ Removal (%)	NO _x Removal (%)	AT-100 'B' OP (%)	CAT-200 Avg. Slt OP (%)
2/12/92	23:15	144.3	100,000	644	1,005	287	0.00	8.40	100.0	100.0	10.4	7.1
2/12/92	23:30	143.1	908	654	408	289	11.50	8.30	0.3	2.0	10.4	7.1
2/12/92	23:45	144.1	921	654	390	272	11.60	8.30	0.7	2.5	10.4	7.1

Figure C-1 Seward CZD System - 48-hour Continuous Run Test Data

Appendix D

**Parametric Test Program for Phase 3a
Integrated with the Construction
Schedule for Automation or the CZD
System from the End of March to the
End of June 1992**

4/19/92 Parametric Test Program for Phase 3a - as of April 19, 1992

BALANCE OF PLANT (B.O.P.)

DATE	TESTING	LIME FEED	LINE PIT	B.O.P.	CONTROLS	INSTRUMENTATION
30-Mar	Test atomizer calibration				Ship Kurz	
31-Mar	Test atomizer calibration					Beiley DCS
1-Apr	Test atomizer calibration					
2-Apr	Test atomizer calibration				Order Key-Ray density sensor. Order line flow sensor, Order level controllers, Order magnetic flow meter, Order pinch valves	
3-Apr	Test atomizer calibration				Ship chip data for Kurz	
4-Apr	SATURDAY					
5-Apr	SUNDAY					
6-Apr	In duct water injection					
7-Apr	In duct water injection					Complete DCS AI install
8-Apr	In duct water injection				Install kurz inlet sensors, install outlet sensor, FE-11A & B	
9-Apr	In duct water injection				Terminate kurz outlet wiring, install Adam unit in weather enclosure; FIT-11A & B	Start T/C system, Bailey system to L&N recorders
10-Apr	In duct water injection				Terminate Adam unit & checkout kurz unit; FIT-11A&B	
11-Apr	SATURDAY				Calibrate Kurz unit; FIT-11A&B	
12-Apr	SUNDAY					
13-Apr	In duct water injection				Magnetic flowmeter on site; FIT-22 Kurz on site; FE/FT-11A&B	FC-20 D&N water controller
14-Apr	In duct water injection			Fabricate magnetic flowmeter pipe spools	Install Kurz inlet sensors, install outlet sensors FE/FT-11 A&B	Develop Bailey part 4 scope
15-Apr	In duct water injection				Install Kurz inlet sensors, install outlet sensors FE/FT-11 A&B	Develop Bailey part 4 scope
16-Apr	In duct water injection				Install Adam unit in weather enclosure & wire to sensors	Develop Bailey part 4 scope

4/19/92
Parametric Test Program for Phase 3a - as of April 19, 1992

DATE	TESTING	LIME FEED	LIME PIT	S.O.P.	CONTROLS	INSTRUMENTATION
17-Apr	In duct water injection			Ship ship date for Rotary blowers	Checkout Adam unit and wiring	Develops Bailey part 4 scope
18-Apr	SATURDAY				Install conduit & wiring from Adam unit to the Bailey enclosure and route & terminate wiring.	
19-Apr	SUNDAY					
20-Apr	Factorial testing - Dolomitic		Start piping run from lime pit to vibrating screen	Rotary blower on site, install magnetic flowmeter. Relocate Kurz flow indicating meter to accommodate.	Calibrate the Kurz duct flowmeters using pitot tube traverses, align the output of the Kurz flowmeter located at the "E" section with the input section Kurz Unit, Checkout the Kurz compressed air flowmeter.	
21-Apr	Factorial testing - Dolomitic			Install RB-7, 8, 9 & 10		
22-Apr	Factorial testing - Dolomitic			Install RB-7 & 8 electric		Pull fiber optic cable to lime prep bldg.
23-Apr	Factorial testing - Dolomitic			Install RB-9 & 10 electric		
24-Apr	Factorial testing - Dolomitic			Install RB-7 & 8 Piping	Connect magnetic flowmeter to weather enclosure	
25-Apr	SATURDAY					
26-Apr	SUNDAY					
27-Apr	Factorial testing - Dolomitic			Install RB-9 & 10 Piping		
28-Apr	Factorial testing - Dolomitic			Checkout RB-7 thru RB-10		
29-Apr	Factorial testing - Dolomitic			Checkout RB-7 thru RB-10		
30-Apr	Factorial testing - Dolomitic			Ship retractable soot blowers		
1-May	Factorial testing - Dolomitic	Remove top 4" of lime chips in tank area				Level transmitters on site
2-May	SATURDAY					
3-May	SUNDAY					
4-May	Factorial testing - Dolomitic	Install fitting in tank A and paint, install level transmitter in tank & excavate lime chips for a drainage system		Retractable sootblower on site, Start installation of lime transfer line	Pinch valves on site	Install ready standby wiring
5-May	Factorial testing - Dolomitic	Install partial drains		Install RB-11 - 14, install lime transfer line		Install ready standby wiring

4/19/92

Parametric Test Program for Phase 3a - as of April 19, 1992

DATE	TESTING	LINE FEED	LINE PIT	B.O.P.	CONTROLS	INSTRUMENTATION
5-May	Factorial testing - Dolomitic	Install valve on tank A		Install RB11-14 electrical, Install line transfer line		Install ready standby wiring
7-May	Factorial testing - Dolomitic	Install fitting in tank B & paints, Install lever transmitter in tank		Install RB11-14 electrical, Install line transfer line		Install ready standby wiring
8-May	Factorial testing - Dolomitic	Connect level transmitters to control system		Install RB11-14 Piping, Install line transfer line		Key-Ray density sensor & transmitter on site. Seuros from Williamsburg DX-01***
9-May	SATURDAY					
10-May	SUNDAY					
11-May		Install valve on tank B, Remove piping & Electrical, remove line feed pumps	Remove and replace the line feeder	Install RB11-14 Piping, Install line transfer line		Level, flow & density controllers on site
12-May		Remove foundations & form for new		Install RB11-14 Piping, Install line transfer line		
13-May		Pour foundations		Install line transfer line		Install SV/PC-10
14-May		BY		Install line transfer line		Install SV/PC-10
15-May		Pour sealing surface over area		Install line transfer line		Install SV/PC-10
16-May	SATURDAY					
17-May	SUNDAY					
18-May		Install pumps		Install line transfer line		
19-May		Install piping	Remove Piping & Electrical Remove pumps	Finish line transfer line		
20-May		Install instrumentation, Terminate Power, Install seal water, finish piping		Start line transfer line testing		
21-May		Checkout & Test	Remove cover	Line transfer line testing		
22-May		Checkout & Test	Survey foundation,	Finish line transfer line testing		Basley DCS part/comp
23-May	SATURDAY					
24-May	SUNDAY					
25-May	MEMORIAL DAY					
26-May	Factorial test- fresh slaked		Clean line pit	Install tank level control valve		Delivery of basley equip for line prep bldg
27-May	Factorial test- fresh slaked		Reinforce foundation, Fabricate piping	Install enclosure foundation		
28-May	Factorial test- fresh slaked		Install pumps, Install covers	Install enclosure foundation		
29-May	Factorial test- fresh slaked		Install Piping headers, Install instrumentation	Install enclosure foundation	Install density gauge	
30-May	SATURDAY					
31-May	SUNDAY					

4/19/92

Parametric Test Program for Phase 3a - as of April 19, 1992

DATE	TESTING	LIME FEED	LIME PIT	B.O.P.	CONTROLS	INSTRUMENTATION
1-Jun	Factorial test-fresh slaked		Tie in piping header to lime slurry transfer line.	Install enclosure		Wire density gauge & controller, Don Goodman on site
2-Jun	Factorial test-fresh slaked		Install electrical feeders, install electrical in cabinet	Install enclosure		Calibrete DE-01, SN Lime density control
3-Jun	Factorial test-fresh slaked		Install instrumentation, Terminate electrical	Install enclosure		
4-Jun	Factorial test-fresh slaked		Checkout & Test	Install enclosure		
5-Jun	Factorial test-fresh slaked		Checkout & Test	Install enclosure		
6-Jun	SATURDAY					Transfer environmental equipment from trailer to enclosure
7-Jun	SUNDAY					Recalibrate environmental equipment
8-Jun	Factorial test-calcitic					
9-Jun	Factorial test-calcitic					
10-Jun	Factorial test-calcitic					
11-Jun	Factorial test-calcitic					
12-Jun	Factorial test-calcitic					
13-Jun	SATURDAY					
14-Jun	SUNDAY					
15-Jun	24 Hour run					
16-Jun	24 Hour run					
17-Jun	24 Hour run					
18-Jun	24 Hour run					
19-Jun	24 Hour run					
20-Jun	SATURDAY					
21-Jun	SUNDAY					
22-Jun	24 Hour run					
23-Jun	24 Hour run					
24-Jun	24 Hour run					
25-Jun	24 Hour run					
26-Jun	24 Hour run					
27-Jun	SATURDAY					
28-Jun	SUNDAY					
29-Jun	24 Hour run					

Appendix E

Graphs with Test Data for Calibration of the New Atomizer Lances for Developing Pressure Versus Flow Characteristics

Appendix E

Graphs with Test Data for Calibration of the New Atomizer Lances for Developing Pressure Versus Flow Characteristics

Appendix E contains the following graphs:

- Figure E-1 Shows the calibration chart of 3/30/92 test data for the first row of atomizers with short lances.
- Figure E-2 Shows these data for medium length lances.
- Figure E-3 Shows these data for the long lances.
- Figure E-4 Shows the calibration chart for the second row of atomizers with short lances.
- Figure E-5 Shows these data for medium-length lances.
- Figure E-6 Shows these data for the long lances.

Analysis of the graphs shows the following:

1. The arrangement of the atomizers in the first or second row, and the length of the lances (short, medium, or long) do not affect the flow rate of the atomized water if all other parameters remain the same.
2. By increasing the water pressure, the atomized water flow rate increases at the same compressed air pressure.
3. The higher the water pressure and the corresponding atomized water flow rate, the lower the compressed air consumption.
4. The particle size distribution of the atomized water – and, respectively, of the lime slurry – changes insignificantly at a liquid flow rate between 2 and 4 gpm.
5. The compressed air consumption for 2.5 gpm atomized water (or lime slurry) is about 30 scfm compressed air per gallon, or has an air-to-water ratio of about 0.2753 lb/air per lb/water. For a 3 or 4 gpm atomized water (or lime slurry), the compressed air-to-water ratio is slightly less than 0.2753 lb/air per lb/water.

Figure E-1

Figure E-2

SPRAYING SYSTEMS ATOMIZED

WITH FRONT END PLATE

CALIBRATION CHART BASED ON 3/30/92 TEST DATA

FIRST ROW OF ATOMIZERS WITH MEASUREMENT LENGTH LANCES

ATOMIZING AIR PRESSURE = 100 - 105 PSIG

110 PSIG

115 PSIG

WATER PRESSURE = 150 PSIG

140 PSIG

130 PSIG

120 PSIG

AIR TO WATER RATIO
= 30 SCFM/GAL
= 0.2753 Lb/Lb

110 PSIG

100 PSIG

WATER FLOW (GPM)

ATOMIZING AIR FLOW (SCFM)

Figure E-3

SPRAYING SYSTEMS ATOMIZER
WITH FRONT END PLATE
CALIBRATION CHART BASED ON 5/30/92 TEST DATA
FIRST ROW OF ATOMIZER WITH LONG LENGTH LANCES

ATOMIZING AIR PRESSURE = 115 PSIG

110 PSIG

AIR TO WATER RATIO

= 30 SCF/GAL

= 0.2753 LB/LA

WATER PRESSURE = 150 PSIG

140 PSIG

130 PSIG

120 PSIG

110 PSIG

100 PSIG

140

130

120

110

100

90

80

70

60

50

40

Figure E-4

Figure E-5

Figure E-8

Appendix F

Results of the Traverses for the B-Cross Section, Including the Variations in Temperature and Calculated Velocity Profile

DUCT TRAVERSES 4/17/92

"B" SECTION - FIRST READINGS

Date: 4/17/92
 Time: 8:30 AM
 Boiler Load, MW 147.8
 Barometric Pressure, In. Hg.: 28.9
 Duct Pressure, In. H2O: 17.7
 Calculated Flue Gas Flow, ACFM: 278,133
 Calculated Flue Gas Flow, SCFM: 177,885 (@60 oF & 29.92 in. Hg)
 Kurz Meter Reading, SCFM: ?
 Correction Factor: ?

Traverse Data:

Pitot Pressure In. H2O	Pitot Pressure In. Oil	Pitot Temperature Degrees F	Calculated Flue Gas Density Lb./ACF	Calculated Pitot Head Ft. Flue Gas	Calculated Flue Gas Velocity Ft/Sec
0.625	0.52	273.6	0.0508	52.82	49.0
0.515	0.43	277.4	0.0506	43.75	44.6
0.650	0.54	285.6	0.0500	55.83	50.3
0.735	0.61	290.0	0.0497	63.50	53.7
0.460	0.38	285.0	0.0501	39.48	42.3
0.830	0.69	278.6	0.0505	70.62	56.6
0.795	0.66	280.2	0.0504	67.79	55.5
0.840	0.69	292.0	0.0496	72.76	57.5
0.835	0.69	300.8	0.0490	73.18	57.6
0.500	0.41	287.2	0.0499	43.04	44.2
0.860	0.71	286.8	0.0499	73.98	58.0
0.890	0.74	291.0	0.0497	76.99	59.1
0.880	0.73	300.4	0.0490	77.08	59.2
0.875	0.72	301.8	0.0489	76.78	59.0
0.455	0.38	290.2	0.0497	39.32	42.2
0.855	0.71	293.2	0.0495	74.18	58.0
0.910	0.75	298.7	0.0491	79.53	60.1
0.640	0.53	298.2	0.0492	55.90	50.4
0.685	0.57	297.6	0.0492	59.78	52.1
0.495	0.41	292.0	0.0496	42.88	44.1
Averages:		290.0			52.7

DUCT TRAVERSES 4/17/92

"B" SECTION - SECOND READINGS

Date:	4/17/92	
Time:	10:00 AM	
Boiler Load, MW	147.8	
Barometric Pressure, In. Hg.:	28.9	
Duct Pressure, In. H2O:	17.7	
Calculated Flue Gas Flow, ACFM:	277,029	
Calculated Flue Gas Flow, SCFM:	177,014	(@60 oF & 29.92 In. Hg)
Kurz Meter Reading, SCFM:	?	
Correction Factor:	?	

Traverse Data:

Pitot Pressure In. H2O	Pitot Pressure In. Oil	Pitot Temperature Degrees F	Calculated Flue Gas Density Lb./ACF	Calculated Pitot Head Ft. Flue Gas	Calculated Flue Gas Velocity Ft/Sec
0.610	0.50	274.4	0.0508	51.60	48.4
0.521	0.43	278.8	0.0505	44.34	44.9
0.645	0.53	285.2	0.0500	55.37	50.1
0.715	0.59	291.6	0.0496	61.90	53.0
0.440	0.36	280.4	0.0504	37.53	41.3
0.850	0.70	281.6	0.0503	72.61	57.4
0.780	0.64	281.6	0.0503	66.63	55.0
0.880	0.73	294.4	0.0494	76.47	58.9
0.815	0.67	302.0	0.0489	71.54	57.0
0.490	0.40	291.6	0.0496	42.42	43.9
0.850	0.70	288.4	0.0498	73.28	57.7
0.900	0.74	291.0	0.0497	77.86	59.5
0.880	0.73	300.6	0.0490	77.10	59.2
0.870	0.72	303.2	0.0489	76.48	58.9
0.460	0.38	290.8	0.0497	39.78	42.5
0.840	0.69	293.6	0.0495	72.92	57.5
0.890	0.70	298.6	0.0492	77.77	59.4
0.650	0.54	298.6	0.0492	56.80	50.8
0.670	0.55	297.2	0.0492	58.44	51.5
0.460	0.38	290.6	0.0497	39.77	42.5
Averages:		290.7			52.5

DUCT TRAVERSES 4/17/92

42	44	42	44
54	58	59	52
50	57	59	50
45	55	59	60
49	57	58	58

DUCT VELOCITY PROFILE

Calculated Flue Gas Velocities in Feet per Second

"B" SECTION - FIRST READINGS

Date:	4/17/92
Time:	8:30 AM
Boiler Load, MW	147.8
Barometric Pressure, In. Hg.:	28.9
Duct Pressure, In. H2O:	17.6764
Calculated Flue Gas Flow, ACFM:	278,133
Calculated Flue Gas Flow, SCFM:	177,885
(@60 oF & 29.92 In. Hg)	

DUCT TRAVERSES 4/17/92

41	44	42	42
53	57	59	52
50	59	59	51
45	55	59	59
48	57	58	58

DUCT VELOCITY PROFILE

Calculated Flue Gas Velocities in Feet per Second

"B" SECTION - SECOND READINGS

Date:	4/17/92
Time:	10:00 AM
Boiler Load, MW	147.8
Barometric Pressure, In. Hg.:	28.9
Duct Pressure, In. H ₂ O:	17.6764
Calculated Flue Gas Flow, ACFM:	277,029
Calculated Flue Gas Flow, SCFM:	177,014
(@60 oF & 29.92 in. Hg)	

DUCT TRAVERSES 4/20/92

48 294.6	51 299.3	50 301.3	49 302.7
53 298.8	57 308.7	59 305.3	51 303.1
51 292.6	58 297.2	59 308.7	50 305.6
45 284.3	55 289.2	59 297.5	59 305.0
50 281.5	57 289.4	60 294.7	57 303.6

DUCT VELOCITY PROFILE

Calculated Flue Gas Velocities in Feet per Second
Temperatures in Degrees Fahrenheit

"B" SECTION AVERAGES

Date:	4/20/92
Time:	1:00-1:45PM
Boiler Load, MW	150
Barometric Pressure, In. Hg.:	28.9
Duct Pressure, In. H2O:	15.7
Calculated Flue Gas Flow, ACFM:	284,683
Calculated Flue Gas Flow, SCFM:	181,067

Appendix G

Temperature Profile in the Flue Gas Duct at B- and C-Cross Sections Before Water Injection and with 30, 35, 40, 42 and 45 gpm

TEMPERATURE PROFILE IN THE FLUE GAS DUCT

AT "B" & "C" CROSS SECTIONS

BEFORE WATER INJECTION AND THEN WITH 30, 35, 40, 42 & 45 GPM

"B" 0 GPM

4/30/92

"C" 0 GPM

4/30/92

"B" 30 GPM

4/30/92

"C" 30 GPM

4/30/92

"B" 35 GPM

4/30/92

"C" 35 GPM

4/30/92

"B" 40 GPM

4/30/92

"C" 40 GPM

4/30/92

"B" 42 GPM

4/30/92

"C" 42 GPM

4/30/92

"B" 45 GPM

4/30/92

"C" 45 GPM

4/30/92

45 GPM WATER INJECTION

APRIL 30, 1992.

FLUE GAS
↓

TP-1 16'-9"

119
116
117
119
177

TP-2 16'-9"
127
119
118
120
130
207

TP-3 28'

211
157
230
201
278
210

127
119
118
120
130
207

TP-4 28'

TP-5 35'

127
117
121
120
132
179

TP-6 35'
174
153
210
234
283
275

TP-7 44'

200
200
154
205
207

127
119
119
118
124
172

TP-8 44'

TP-9 55'

152
165
175
124
118
168

TP-10 55'
155
187
259
275
246

TP-10 55'

140
200
171
146
187
236

183
150
120
119
122
181

120
116
117
124
122

149
116
120
226
253
246

TP-11 74'

200
200
172
165
147
239

158
119
118
120
125
185

TP-12 74'

TP-13 83'

147
182
170
151
166
173

TP-14 83'
157
125
134
218
259
249

TP-15 95'

203
204
191
194
208
201

TP-16 95'

TP-17 104'

172
183
173
160
164
169

TP-18 104'
162
156
146
278
259
250

TP-19 113'

200
200
185
186
185

TP-20 113'

SECTION 'C'

Appendix H

Baseline Testing

Section H

Baseline Testing - Fuel

Penelec conducted sampling of the incoming coal. The coal is analyzed for moisture, ash, sulfur, Btu/lb, and volatile matter. The results of these analyses and further analyses of the amount of coal burned and resulting ash during February, March, and April 1992 are attached.

SEWARD STATION HEAT RATE QUALITY FEBRUARY - 1992

DATE	# 12 TONS	# 14 TONS	# 15 TONS	% MOIST	% ASH	% SULFER	BTU	# SUL/ 10E6 BTU	% VOL
1	368	375	273	5.96	15.78	1.65	11948	1.38	21.67
2	160	150	362	7.88	13.05	1.43	12040	1.19	21.75
3	282	369	1339	6.93	13.88	1.55	12106	1.29	20.38
4	295	266	1313	7.19	13.66	1.49	12078	1.23	20.49
5	326	339	1307	6.36	13.72	1.58	12213	1.30	21.14
6	330	327	1379	6.94	13.64	1.59	12186	1.31	20.00
7	391	391	1308	6.61	13.68	1.59	12217	1.31	19.97
8	341	354	1240	9.05	12.82	1.42	11862	1.20	20.00
9	250	257	1275	7.92	14.88	1.31	11713	1.12	20.56
10	415	391	1389	6.57	13.78	1.62	12183	1.34	21.15
11	397	419	1321	6.52	13.62	1.60	12242	1.31	21.19
12	338	268	1354	6.39	14.03	1.45	12246	1.19	20.68
13	140	231	1323	7.20	13.22	1.46	12203	1.21	21.34
14	87	366	643	5.90	15.05	1.57	12120	1.30	20.34
15	258	390	0	6.50	14.66	1.62	12142	1.33	21.96
16	291	324	0	9.13	12.94	1.46	11876	1.23	21.37
17	236	228	0	9.06	14.23	2.60	11689	2.22	20.69
18	379	458	0	7.59	15.71	1.63	11786	1.39	19.13
19	315	288	0	6.94	15.27	1.52	11934	1.27	18.33
20	328	321	0	7.62	13.28	1.47	12157	1.21	19.33
21	306	355	0	7.36	13.45	1.30	12141	1.07	20.08
22	202	279	0	7.85	13.11	1.33	12124	1.10	20.08
23	162	176	0	8.71	12.32	1.41	12117	1.16	19.66
24	114	252	0	6.01	14.60	1.48	12190	1.22	21.85
25	41	295	0	6.12	14.30	1.24	12270	1.02	26.48
26	314	217	0	6.20	15.95	1.48	11996	1.24	21.29
27	306	152	0	6.09	15.45	1.55	12153	1.28	18.76
28	259	326	0	5.75	15.59	1.67	12151	1.38	18.79
29	195	253	0	6.72	14.28	1.45	12188	1.19	18.79

TOTAL-12	7826			7.08	14.17	1.55	12070	1.29	20.38
TOTAL-14		8817		7.03	14.16	1.54	12079	1.28	20.60
TOTAL-15			15826	7.00	13.80	1.52	12112	1.26	20.66

NOTE: WEEKENDS AND HOLIDAYS BASED ON GRAB SAMPLES

NOTE: VOLATILE MATTER NOT RUN FOR GRAB SAMPLES, AVERAGE OF PREVIOUS DAYS USED

NOTE: STOCKPILE AS OF 2/29/92 93427.43 TONS

SEWARD STATION HEAR RATE QUALITY - MARCH 1992

DATE	# 12 TONS	# 14 TONS	# 15 TONS	% MOIST	% ASH	% SULFER	BTU	# SUL/ 10E6 BTU	% VOL
1	200	189	0	6.23	13.87	1.49	12378	1.20	18.79
2	170	180	0	7.22	13.36	1.52	12193	1.25	20.71
3	314	305	0	6.72	13.86	1.50	12253	1.23	19.82
4	311	365	0	6.91	13.16	1.51	12252	1.24	19.97
5	186	340	0	6.36	14.26	1.49	12181	1.23	20.28
6	305	239	0	6.80	13.50	1.52	12213	1.25	21.04
7	193	345	0	6.19	13.60	1.48	12361	1.20	20.50
8	213	238	0	6.44	12.23	1.46	12518	1.17	20.27
9	177	256	0	7.65	12.37	1.50	12211	1.24	21.55
10	167	318	0	7.13	13.05	1.52	12256	1.25	20.34
11	204	315	0	6.98	12.98	1.54	12287	1.27	20.71
12	186	248	0	8.12	13.38	1.54	12048	1.28	20.59
13	401	428	447	7.36	12.97	1.56	12256	1.28	21.78
14	187	225	72	8.99	13.18	1.47	11970	1.23	20.57
15	320	335	206	8.55	13.25	1.64	12038	1.36	21.23
16	285	337	871	7.16	13.37	1.58	12224	1.30	21.57
17	424	382	1137	6.78	13.67	1.52	12228	1.25	21.01
18	318	401	1051	7.15	13.88	1.52	12151	1.25	19.80
19	410	324	1057	6.69	14.27	1.46	12150	1.21	21.18
20	333	359	1216	7.71	14.17	1.59	12014	1.33	20.43
21	272	284	1442	8.29	13.23	1.40	12012	1.17	20.57
22	197	232	1334	9.11	13.28	1.70	11831	1.44	21.34
23	322	349	1321	6.68	14.70	1.59	12054	1.32	21.03
24	381	308	1410	7.09	14.56	1.62	12048	1.35	19.94
25	286	360	1388	7.37	13.65	1.53	12152	1.26	20.69
26	214	207	1306	8.38	13.31	1.47	12025	1.23	20.38
27	291	321	1333	7.30	13.66	1.60	12095	1.33	22.19
28	196	236	1406	7.63	13.88	1.46	12035	1.21	21.82
29	177	154	1363	7.88	13.21	1.38	12078	1.14	21.80
30	290	310	1384	7.38	14.52	1.48	11993	1.23	20.97
31	235	276	1412	7.21	14.28	1.54	12069	1.28	20.28
TOTAL-12	8165			7.28	13.65	1.53	12147	1.26	20.76
TOTAL-14		9166		7.29	13.60	1.53	12152	1.26	20.75
TOTAL-15			21156	7.53	13.83	1.53	12069	1.27	20.95

NOTE: WEEKENDS AND HOLIDAYS BASED ON GRAB SAMPLES

NOTE: VOLATILE MATTER NOT RUN FOR GRAB SAMPLES, AVERAGE OF PREVIOUS DAYS USED

NOTE: STOCKPILE AS OF 3/31/92 78719.93 TONS

SEWARD STATION HEAT RATE QUALITY - APRIL 1992

DATE	# 12 TONS	# 14 TONS	# 15 TONS	% MOIST	% ASH	% SULFUR	BTU	# SUL / 10E6 BTU	% VOL
1	250	286	1409	6.83	14.28	1.64	12101	1.36	22.83
2	334	343	1380	6.63	14.58	1.55	12142	1.28	21.30
3	317	347	1377	7.09	13.46	1.49	12219	1.23	21.60
4	279	277	1340	7.49	13.13	1.50	12144	1.24	21.95
5	188	278	1326	8.22	13.67	1.33	11909	1.12	21.92
6	327	401	1415	5.92	13.40	1.45	12374	1.18	23.97
7	291	310	1363	5.96	13.54	1.52	12357	1.23	23.97
8	371	359	1323	5.19	14.57	1.43	12300	1.17	23.85
9	264	256	1334	5.68	14.23	1.57	12288	1.28	22.73
10	374	342	1377	5.72	14.71	1.59	12239	1.30	20.74
11	336	367	1327	6.36	13.86	1.43	12293	1.16	23.49
12	208	217	1295	6.88	13.30	1.43	12230	1.17	22.68
13	324	324	1373	6.16	13.73	1.47	12301	1.20	22.78
14	337	353	1409	6.41	13.24	1.54	12347	1.25	21.67
15	371	350	1291	5.26	13.53	1.53	12436	1.24	22.76
16	250	306	1385	5.80	13.89	1.47	12305	1.20	23.13
17	380	323	1386	6.37	14.25	1.47	12111	1.21	23.05
18	385	361	1274	7.24	13.97	1.55	12035	1.29	22.64
19	276	214	1239	6.74	13.68	1.51	12180	1.24	23.11
20	314	260	1294	6.15	13.37	1.44	12307	1.17	23.14
21	170	194	1312	6.90	12.68	1.46	12267	1.19	22.66
22	274	326	1329	7.25	12.60	1.52	12208	1.25	22.31
23	314	380	1276	6.52	13.07	1.54	12271	1.26	23.11
24	319	288	1296	6.69	13.89	1.55	12104	1.28	22.52
25	317	406	1256	6.52	12.48	1.43	12374	1.16	22.64
26	290	292	1276	5.66	13.28	1.46	12418	1.18	22.76
27	292	349	1291	6.66	13.46	1.60	12187	1.32	22.32
28	317	393	1330	6.17	14.80	1.67	12047	1.39	22.70
29	210	364	1295	6.41	13.85	1.64	12094	1.36	22.73
30	297	343	1331	6.19	14.27	1.68	12119	1.39	22.93
<hr/>									
TOTAL-12	8976			6.38	13.73	1.52	12229	1.24	22.68
TOTAL-14		9643		6.40	13.71	1.52	12226	1.25	22.69
TOTAL-15			39909	6.43	13.70	1.52	12224	1.24	22.68

NOTE: WEEKENDS AND HOLIDAYS BASED ON GRAB SAMPLES

NOTE: VOLATILE MATTER NOT RUN FOR GRAB SAMPLES, AVERAGE OF PREVIOUS DAYS USED

NOTE: STOCKPILE AS OF 4/30/92 78628.14 TONS

SEWARD STATION
ASH REPORT

FEBRUARY 1992

DATE	DAILY TONS BURNED	PERCENT ASH	DAILY TONS ASH
1	1016	15.78	160.32
2	672	13.05	87.70
3	1990	13.88	276.13
4	1874	13.66	256.05
5	1972	13.72	270.61
6	2036	13.64	277.75
7	2090	13.68	285.85
8	1935	12.82	248.07
9	1782	14.88	265.16
10	2195	13.78	302.56
11	2137	13.62	290.98
12	1960	14.03	275.07
13	1694	13.22	223.90
14	1096	15.05	164.91
15	648	14.66	95.00
16	615	12.94	79.58
17	464	14.23	66.03
18	837	15.71	131.49
19	603	15.27	92.08
20	649	13.28	86.19
21	661	13.45	88.90
22	481	13.11	63.06
23	338	12.32	41.64
24	366	14.60	53.44
25	336	14.30	48.05
26	531	15.95	84.69
27	458	15.45	70.76
28	585	15.59	91.20
29	448	14.28	63.97
TOTAL	32469	14.14	4541.15

SEWARD STATION
ASH REPORT

MARCH 1992

DATE	DAILY TONS BURNED	PERCENT ASH	DAILY TONS ASH
1	389	13.87	53.95
2	350	13.36	46.76
3	619	13.86	85.79
4	676	13.16	88.96
5	526	14.26	75.01
6	544	13.50	73.44
7	538	13.60	73.17
8	451	12.23	55.16
9	433	12.37	53.56
10	485	13.05	63.29
11	519	12.98	67.35
12	434	13.38	58.07
13	1276	12.97	165.52
14	484	13.18	63.79
15	861	13.25	114.08
16	1493	13.37	199.58
17	1943	13.67	265.59
18	1770	13.88	245.68
19	1791	14.27	255.65
20	1908	14.17	270.27
21	1998	13.23	264.34
22	1763	13.28	234.13
23	1992	14.70	292.88
24	2099	14.56	305.57
25	2034	13.63	277.57
26	1727	13.31	229.86
27	1945	13.66	265.74
28	1838	13.88	255.11
29	1694	13.21	223.78
30	1984	14.52	288.04
31	1923	14.28	274.60
TOTAL	38487	13.57	5286.31

SEWARD STATION
ASH REPORT

APRIL 1992

DATE	DAILY TONS BURNED	PERCENT ASH	DAILY TONS ASH
1	1945	14.28	277.75
2	2057	14.58	299.91
3	2041	13.46	274.71
4	1896	13.13	248.94
5	1792	13.67	244.97
6	2143	13.40	287.16
7	1964	13.54	265.93
8	2053	14.57	299.12
9	1854	14.23	263.82
10	2093	14.71	307.82
11	2030	13.86	281.36
12	1720	13.30	228.76
13	2021	13.73	277.48
14	2099	13.24	277.91
15	2052	13.53	277.64
16	1935	13.89	268.77
17	2089	14.25	297.68
18	2020	13.97	282.19
19	1729	13.68	236.53
20	1868	13.37	249.75
21	1676	12.68	212.52
22	1929	12.60	243.05
23	1970	13.07	257.48
24	1903	13.89	264.33
25	1979	12.48	246.98
26	1858	13.28	246.74
27	1932	13.46	260.05
28	2040	14.80	301.92
29	1869	13.85	258.86
30	1971	14.27	281.23
TOTAL	58528	13.69	8021.35

Appendix I

Stratification Tests

Section I

Stratification Tests

Clean Air Engineering was contracted by Bechtel to perform stratification tests to determine the levels of SO₂, NO_x, and CO₂ concentrations at the inlet of the CZD duct, at the outlet of the CZD duct, and at the outlet of the ESP and I.D. fan for diagnostic purposes. The purpose of the tests was to verify whether the position of the testing ports for CEM at the inlet and outlet of the CZD duct were correctly chosen. The stratification tests were made when no in-duct injection was occurring. The report on the stratification tests is attached.

Clean Air Engineering

500 W. Wood St. • Palatine, IL 60067 • 708-991-3300

**REPORT ON
DIAGNOSTIC TESTING**

**Performed for:
BECHTEL**

**Conducted at:
PENNSYLVANIA ELECTRIC COMPANY
SEWARD STATION**

**CAE Project No: 6207
June 5, 1992**

CONTENTS

1.	SUMMARY	
	INTRODUCTION	1-1
	SUMMARY OF TEST RESULTS	1-1
2.	DESCRIPTION OF INSTALLATION	2-1
3.	SUMMARY OF PROCEDURES	3-1
	SAMPLING PROCEDURES	3-1
	ANALYTICAL PROCEDURES	3-6
	QUALITY CONTROL PROCEDURES	3-6
4.	COMMENTS	4-1
5.	APPENDIX	5-0
	SAMPLE CALCULATIONS	5-1
	FIELD DATA	5-2

SUMMARY

1-1

INTRODUCTION

Clean Air Engineering was contracted by Bechtel to perform stratification tests to determine the levels of sulfur dioxide, nitrogen oxides and carbon monoxide emissions at the Seward Station facility for diagnostic purposes.

The testing took place at Unit 15 on April 27, 1992. Coordinating the field testing were:

B. Kearney - Pennsylvania Electric Company
S. Williams - Clean Air Engineering

SUMMARY OF TEST RESULTS

The test conditions and results of analysis are presented in Tables 1 through 3 on pages 1-2 through 1-4.

To the best of our knowledge, the data presented in this report are accurate and complete.

Respectfully submitted,

CLEAN AIR ENGINEERING

Robert Preksta
R.P.

Robert Preksta
Manager, Eastern Region

Kimberly Kempf P.S.

Kimberly Kempf
Manager, Technical Communications

TABLE 1 - Summary of Test Results

EPA Methods 3A, 6C and 7E
CO₂ (percent), SO₂ (ppm), NO_x (ppm)
Unit 15, ESP Outlet and CEM Outlet
April 27, 1992

Start Time: 9:00 AM
Stop Time: 10:07 PM

POINT #	3	2	1
ESP OUTLET			
PORT #	SO ₂ 815	SO ₂ 842	SO ₂ 828
	NO _x 330	NO _x 325	NO _x 340
	CO ₂ 10.6	CO ₂ 10.8	CO ₂ 10.6
1	SO ₂ 848	SO ₂ 843	SO ₂ 833
	NO _x 340	NO _x 330	NO _x 335
	CO ₂ 10.8	CO ₂ 10.8	CO ₂ 10.8
2	SO ₂ 833	SO ₂ 824	SO ₂ 797
	NO _x 325	NO _x 330	NO _x 325
	CO ₂ 10.8	CO ₂ 11.0	CO ₂ 10.7
3	SO ₂ 822	SO ₂ 824	SO ₂ 819
	NO _x 320	NO _x 330	NO _x 325
	CO ₂ 10.8	CO ₂ 10.8	CO ₂ 10.7
4	SO ₂ 858	SO ₂ 852	SO ₂ 844
	NO _x 310	NO _x 310	NO _x 325
	CO ₂ 11.2	CO ₂ 11.2	CO ₂ 11.0
5	SO ₂ 844	SO ₂ 852	SO ₂ 849
	NO _x 320	NO _x 310	NO _x 315
	CO ₂ 11.2	CO ₂ 11.3	CO ₂ 11.3
6	SO ₂ 828	SO ₂ 837	SO ₂ 837
	NO _x 320	NO _x 320	NO _x 320
	CO ₂ 11.0	CO ₂ 11.4	CO ₂ 11.6
CEM OUTLET			
10:10 AM - 10:17 AM	SO ₂ 828	SO ₂ 837	SO ₂ 837
	NO _x 320	NO _x 320	NO _x 320
	CO ₂ 11.0	CO ₂ 11.4	CO ₂ 11.6

	INITIAL CALIBRATION		FINAL CALIBRATION		CALIBRATION
	CAL.	ZERO	CAL.	ZERO	GAS
SO ₂	238	0	239	7	240
NO _x	305	0	305	0	305
CO ₂	14.0	0.2	14.0	0.2	14.0

TABLE 1 - Summary of Test Results

EPA Methods 3A, 6C and 7E
CO₂ (percent), SO₂ (ppm), NO_x (ppm)
Unit 15, ESP Outlet and CEM Outlet
April 27, 1992

Start Time: 9:00 AM
Stop Time: 10:07 PM

POINT #	3	2	1	AVERAGE
ESP OUTLET PORT #				
1	SO ₂ 815 NO _x 330 CO ₂ 10.6	SO ₂ 842 NO _x 325 CO ₂ 10.8	SO ₂ 828 NO _x 340 CO ₂ 10.6	SO ₂ 828 NO _x 332 CO ₂ 10.7
2	SO ₂ 848 NO _x 340 CO ₂ 10.8	SO ₂ 843 NO _x 330 CO ₂ 10.6	SO ₂ 833 NO _x 335 CO ₂ 10.8	SO ₂ 841 NO _x 335 CO ₂ 10.7
3	SO ₂ 833 NO _x 325 CO ₂ 10.8	SO ₂ 824 NO _x 330 CO ₂ 11.0	SO ₂ 797 NO _x 325 CO ₂ 10.7	SO ₂ 818 NO _x 327 CO ₂ 10.8
4	SO ₂ 822 NO _x 320 CO ₂ 10.8	SO ₂ 824 NO _x 330 CO ₂ 10.8	SO ₂ 819 NO _x 325 CO ₂ 10.7	SO ₂ 822 NO _x 325 CO ₂ 10.8
5	SO ₂ 859 NO _x 310 CO ₂ 11.2	SO ₂ 852 NO _x 310 CO ₂ 11.2	SO ₂ 844 NO _x 325 CO ₂ 11.0	SO ₂ 852 NO _x 315 CO ₂ 11.1
6	SO ₂ 844 NO _x 320 CO ₂ 11.2	SO ₂ 852 NO _x 310 CO ₂ 11.3	SO ₂ 849 NO _x 315 CO ₂ 11.3	SO ₂ 848 NO _x 315 CO ₂ 11.3
<u>AVERAGES</u>				
	SO ₂ 837 NO _x 324 CO ₂ 10.9	SO ₂ 840 NO _x 323 CO ₂ 11	SO ₂ 828 NO _x 328 CO ₂ 10.9	SO ₂ 835 NO _x 325 CO ₂ 10.9

CEM
OUTLET
10:10 AM -
10:17 AM

SO ₂ 826	SO ₂ 837	SO ₂ 837
NO _x 320	NO _x 320	NO _x 320
CO ₂ 11.0	CO ₂ 11.4	CO ₂ 11.6

TABLE 2 - Summary of Test Results

EPA Methods 3A, 6C and 7E
CO₂ (percent), SO₂ (ppm), NO_x (ppm)
Unit 15, CEM Inlet
April 27, 1992

Start Time: 11:48 AM
Stop Time: 12:00 PM

DRIFT CORRECTED CONCENTRATIONS

POINT #	1	2	3	PORT LOCATION
	SO ₂ 948	SO ₂ 990	SO ₂ 982	TOP
	NO _x 340	NO _x 360	NO _x 380	
	CO ₂ 12.0	CO ₂ 12.5	CO ₂ 12.6	DILUTION PROBE
	SO ₂ 1002	SO ₂ 972	SO ₂ 980	BOTTOM
	NO _x 360	NO _x 360	NO _x 375	
	CO ₂ 12.4	CO ₂ 12.4	CO ₂ 12.6	

	INITIAL CALIBRATION		FINAL CALIBRATION		CALIBRATION
	CAL.	ZERO	CAL.	ZERO	GAS
SO ₂	238	0	239	7	240
NO _x	305	0	305	0	305
CO ₂	14.0	0.2	14.0	0.2	14.05

TABLE 3 - Summary of Test Results

EPA Methods 3A, 6C and 7E
CO₂ (percent), SO₂ (ppm), NO_x (ppm)
Unit 15, CZD Outlet April 27, 1992

Start Time: 1:08 PM
Stop Time: 1:30 PM

DRIFT CORRECTED CONCENTRATIONS

PORT #	1	2	3	4
POINT #				
1	SO ₂ 895	SO ₂ 885	SO ₂ 849	SO ₂ 788
	NO _x 345	NO _x 345	NO _x 330	NO _x 320
	CO ₂ 11.2	CO ₂ 11.6	CO ₂ 10.8	CO ₂ 10.2
2	SO ₂ 910	SO ₂ 895	SO ₂ 813	SO ₂ 773
	NO _x 350	NO _x 345	NO _x 320	NO _x 310
	CO ₂ 11.5	CO ₂ 11.4	CO ₂ 10.4	CO ₂ 10.0
3	SO ₂ 921	SO ₂ 905	SO ₂ 844	SO ₂ 824
	NO _x 345	NO _x 360	NO _x 335	NO _x 325
	CO ₂ 11.6	CO ₂ 11.6	CO ₂ 11.0	CO ₂ 10.8

	INITIAL CALIBRATION		FINAL CALIBRATION		CALIBRATION	
	CAL.	ZERO	CAL.	ZERO	GAS	UNITS
SO ₂	238	0	239	7	240	ppm
NO _x	305	0	305	0	305	ppm
CO ₂	14.0	0.2	14.0	0.2	14.05	percent

DESCRIPTION OF INSTALLATION

2-1

Bechtel and the Department of Energy are currently conducting confined zone dispersion studies at the Pennsylvania Electric Company Seward Station Unit 15. Limestone slurry is atomized and injected into the gas stream to control sulfur dioxide and nitrogen oxides emissions. The purpose of the stratification tests were to determine if portable Inlet/Outlet Continuous Emissions Monitoring (CEM) Systems are giving an accurate representation of the actual duct concentrations.

The testing reported in this document was performed at the ESP Outlet, the CEM Outlet, the CEM Inlet and the CZD Outlet.

A schematic of the process is shown below.

SUMMARY OF PROCEDURES

3-1

SAMPLING PROCEDURES

The sampling followed procedures as detailed in U.S. Environmental Protection Agency (EPA) Methods 3A, 6C and 7E. These methods are titled:

- Method 3A - "Determination of Oxygen and Carbon Dioxide Concentrations in Emissions from Stationary Sources (Instrumental Analyzer Procedure);"
- Method 6C - "Determination of Sulfur Dioxide Emissions from Stationary Sources (Instrumental Analyzer Procedure);"
- Method 7E - "Determination of Nitrogen Oxides Emissions from Stationary Sources (Instrumental Analyzer Procedure)."

These methods appear in detail in Title 40 of the Code of Federal Regulations (CFR), Part 60, Appendix A.

The sampling apparatus is shown in Figure 1 on page 3-2. The sampling equipment was designed and manufactured by the Research Appliance Co. and Clean Air Engineering to meet U.S. EPA standards. All equipment was calibrated at the Clean Air Engineering laboratory prior to shipment to the job site.

Sampling Locations

The ESP Outlet has six ports. For sulfur dioxide, nitrogen oxides and carbon dioxide testing, three points were sampled per port. The sampling locations are shown in Figure 2 on page 3-3.

The CEM Outlet has one port. For sulfur dioxide, nitrogen oxides and carbon dioxide testing, three points were sampled per port. The sampling locations are shown in Figure 2 on page 3-3.

The CEM Inlet has two ports. For sulfur dioxide, nitrogen oxides and carbon dioxide testing, three points were sampled per port. The sampling locations are shown in Figure 3 on page 3-4.

The CZD Outlet has four ports. For sulfur dioxide, nitrogen oxides and carbon dioxide testing, three points were sampled per port. The sampling locations are shown in Figure 4 on page 3-5.

Figure 1

The EPA Method 3A, 6C and 7E sampling apparatus is shown.

3-2

Figure 2

3-3

The figure shows sampling locations for the ESP Outlet and the CEM Outlet.

<u>TRAVERSE POINT (ESP OUTLET)</u>	<u>PORT TO POINT DISTANCE (IN)</u>
1	55.0
2	33.0
3	11.0

Figure 3

3-4

The cross section of the CEM Inlet shows sampling port locations.

Figure 4

The cross section of the CZD Outlet shows sampling point locations.

SUMMARY OF PROCEDURES (Continued)

ANALYTICAL PROCEDURES

Continuous Emissions Monitoring

Oxygen and Carbon Dioxide

The oxygen and carbon dioxide emission rates were determined following procedures detailed in EPA Method 3A. A sample was extracted continuously from each flue gas stream, and a portion was conveyed to a Teledyne Percent Oxygen analyzer and a Horiba carbon dioxide analyzer.

Sulfur Dioxide

The sulfur dioxide emissions rate was determined using procedures detailed in EPA Method 6C. A sample was extracted continuously from the flue gas stream, and a portion was conveyed to a Western Research UV photometric analyzer.

Nitrogen Oxides

The nitrogen oxides emission rate was determined using procedures detailed in EPA Method 7E. A sample was extracted continuously from the flue gas stream, and a portion was conveyed to a TECO chemiluminescent nitrogen oxides analyzer.

Before and after each run, the monitors were zeroed and calibrated with a certified calibration gas. These calibrations were used to correct the raw data for zero and calibration drift occurring during all test runs.

QUALITY CONTROL PROCEDURES

Quality control procedures for all aspects of field sampling; sample preservation and holding time; reagent quality; analytical method; analyst training and safety; and instrument cleaning, calibration and safety were followed. These procedures are generally consistent with EPA guidelines documented in "Quality Assurance Manuals for Air Pollution Measurement Systems," Vol 3, "Stationary Source Specific Methods" (EPA-600/4-77-027b).

COMMENTS

4-1

No deviations from standard U.S. EPA testing procedures were noted.

SAMPLE CALCULATIONS, UNIT 15, ESP OUTLET, PORT 1, POINT 1

1. Sulfur Dioxide

$$\begin{aligned}\text{ppm}_{\text{drift calibrated}} &= (C_{\text{avg}} - C_o) \frac{C_{\text{ma}}}{(C_m - C_o)} \\ &= (814 - 3.5) \frac{240}{(238.5 - 3.5)} \\ &= 828\end{aligned}$$

- C_{avg} = Average gas concentration indicated by gas analyzer, dry basis, ppm.
 C_o = Average of initial and final system calibration bias check responses for the zero gas, ppm.
 C_m = Average of initial and final system calibration bias check responses for the upscale calibration gas, ppm.
 C_{ma} = Actual concentration of the upscale calibration gas, ppm.

Nitrogen Oxides and Carbon dioxides are drift calibrated in a similar manner.

OUTLET LOCATION
 ppm SO₂ - 822.5
 ppm NO_x - 324.7
 % CO₂ - 10.90

CEM 101
 ppm SO₂ - 819.2
 ppm NO_x - 320.0
 % CO₂ - 11.27

SEWARD GENERATING STATION

April 27, 1992

**OUTLET LOCATION
 STRATIFICATION TEST**

Start Time 0900
Finish Time 1007

POINT # 3 2 1

PORT #

1	SO ₂ 814 <u>802</u> NO _x 340 <u>330</u> O ₂ = <u>8.7</u> CO ₂ 10.6 <u>10.6</u>	SO ₂ 828 NO _x 325 O ₂ = 8.6 CO ₂ 10.8	SO ₂ 814 NO _x 340 O ₂ 8.7 CO ₂ 10.6
2	SO ₂ 834 NO _x 340 O ₂ = 8.4 CO ₂ 10.8	SO ₂ 829 NO _x 330 O ₂ = 8.5 CO ₂ 10.6	SO ₂ 819 NO _x 335 O ₂ 8.5 CO ₂ 10.8
3	SO ₂ 819 NO _x 325 O ₂ 8.5 CO ₂ 10.8	SO ₂ 824 NO _x 330 O ₂ 8.4 CO ₂ 11.0	SO ₂ 797 NO _x 325 O ₂ 8.6 CO ₂ 10.7
4	SO ₂ 808 NO _x 320 O ₂ 8.7 CO ₂ 10.8	SO ₂ 810 NO _x 330 O ₂ 8.6 CO ₂ 10.8	SO ₂ 805 NO _x 325 O ₂ 8.8 CO ₂ 10.7
5	SO ₂ 845 NO _x 310 8.2 CO ₂ 11.2	SO ₂ 838 NO _x 310 8.2 CO ₂ 11.2	SO ₂ 830 NO _x 325 8.4 CO ₂ 11.0
6	SO ₂ 830 NO _x 320 8.3 CO ₂ 11.2	SO ₂ 838 NO _x 310 8.2 CO ₂ 11.3	SO ₂ 835 NO _x 315 8.3 CO ₂ 11.3
CEM	SO ₂ 812 NO _x 8320 8.3 CO ₂ 11.0	SO ₂ 823 NO _x 320 8.2 CO ₂ 11.4	SO ₂ 800 823 NO _x 320 320 8.3 CO ₂ 11.4 11.6

Init Cal ✓
 0830
 NO_x 498 Set
 NO_x 305 = 310
 SO₂ = 142 Set
 SO₂ = 240 233
 CO₂ = 14.9 13.5
 CO₂ = 14.03 = 14.2
 O₂ OIC
 Amb Air
 NO_x 0' 2
 CO₂ 0' 0K
 SO₂ 0' 0K
 End Cal ✓
 0850

START
 1010
 FINISH
 1017

April 27, 1992

SEWARD GENERATING STATION

INLET LOCATION
STRATIFICATION TEST

Start Time
Finish Time

1148
1200

POINT

1

2

3

PORT LOCATION

Avg by Port

SO₂ - 956
NO_x - 360
CO₂ - 12.4

SO₂ - 972
NO_x - 365
CO₂ - 12.47

SO ₂ 932 NO _x 340 CO ₂ 12.0	SO ₂ 960-985 NO _x 360 ³⁵⁰ ₃₈₀ CO ₂ 12.2 ← 12.8 6.7	SO ₂ 965 NO _x 380 CO ₂ 12.6 ^{±.2%} O ₂ = 6.4
SO ₂ 985 NO _x 360 6.8 CO ₂ 12.4	SO ₂ 955 NO _x 360 6.8 CO ₂ 12.4	SO ₂ 963 NO _x 345 6.8 CO ₂ 12.6

TOP

DILUTION PROBE

BOTTOM

Initial ✓

SO₂ 240-238
NO_x 305 =
CO₂ 14.05 = 14.0

Initial

SO₂ = 0
NO_x = 0
CO₂ = 27.0

Post

NO_x 305
CO₂ 14.0%
SO₂ ~~12.7~~
239

Post O₂

NO_x = 0
CO₂ = ±.2%
SO₂ 7

CEM Port Averages

SO₂ - 961.7
NO_x - 362.5
CO₂ - 12.42

Wet Basis

894
337
11.55

April 27, 1992

SEWARD GENERATING STATION

INLET LOCATION
STRATIFICATION TEST

Start Time

1255-1308

Finish Time

1330

PORT #

1

2

3

4

Flow Into Page

POINT #

-1

SO2 880	SO2 870	SO2 835	SO2 775
NOX 345 7.6	NOX 345 7.7	NOX 330 8.5	NOX 320 9.3
CO2 11.2	CO2 11.6	CO2 10.8	CO2 10.2
SO2 890-900	SO2 880	SO2 800	SO2 760
NOX 350 7.5	NOX 345 7.8	NOX 320 8.9	NOX 310 9.4
CO2 11.5	CO2 11.4	CO2 10.4	CO2 10.0
SO2 905	SO2 890	SO2 830	SO2 810
NOX 345 ^{02=7.5}	NOX 360 7.4	NOX 335 8.2	NOX 325 8.5
CO2 11.6	CO2 11.6	CO2 11.0	CO2 10.8

3

Initial Cal ✓

Init '0'

Final Cal ✓

Final '0'

NO_x 305 = 305 0

NO_x = 305 0

SO₂ 240 = 230 0

SO₂ = 239 7.0

CO₂ 14.05% = 14.0% 2.7

CO₂ = 14.0% 2.7

CEM
SAMPLING SYSTEM DATA

Client: Bachtel
Plant: Seward
Unit: IN
Location: B Side In/out

Job #: 6207
Operator: SHW Probe PNP
Date: 4/27/92
Run #'s: 1

Instrumentation Data:

Reference Method Instrumentation					
Type	Manufacturer	Serial/Asset#	Range Used	Zero Pot @	Span Pot @
1 NOx 103	TECO		0-1000		
2 SO2 AT45	W. Res.		0-500		
3 CO2	Fuji		0-20%		
4 O2 326	Teledyne		0-25%		
5					
6					

Data Acquisition by: Strip Chart / Computer Data Sheet
File Names: _____

Calibration Material Data:

Type	Concentration	Cylinder ID	Protocol?
1 NOx	498, 3		YES/NO
2	305		YES/NO
3 SO2	424		YES/NO
4	210		YES/NO
5 CO2	11.99%	1	YES/NO
6	14.002%	Mixes	YES/NO
7 O2	2.99%		YES/NO
8	6.032%		YES/NO
9			YES/NO
10			YES/NO
11			YES/NO
12			YES/NO
13			YES/NO
14			YES/NO

Plant CEM System:

Manufacturer _____
Extractive/In-Situ _____
Dilution Probe? Yes
Dilution Factor N/A
CEM F factor _____
RATA / Cal Drift / N/A

CEM Gas	Units Reported

Schematic of Reference Method System:

Comments:

Appendix J

Project Schedule for Phase 3a and Parametric Test Program as of April 16, 1992

Project Schedule for Phase 3a - Completion of Design, Procurement, and Installation of New Equipment and Instrumentation

Actual Milestone

Task Name	WBS	Start Date	End Date	Dur Days	1991			1992							
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
FAC Begin fac design	100	1-Oct-91	2-Oct-91	1											
3b Complete Fac Construction	690	9-Jun-92	10-Jun-92	1											
START FACILITY DESIGN	110	6-Jan-92	7-Jan-92	1											
LFS Line Feed System	120	7-Jan-92	5-Feb-92	20											
LFS Specification & MRs	180	29-Jan-92	12-Feb-92	10											
LFS Procure Mat & Equip.	250	14-Feb-92	24-Feb-92	5											
LFS Prepare Bid Pkg	310	10-Feb-92	18-Feb-92	5											
LFS Fab & Deliver	390	24-Feb-92	23-Mar-92	20											
LFS Rev & Rev Bid Pkg	440	20-Feb-92	27-Feb-92	5											
LFS Obtain Bids	520	2-Mar-92	23-Mar-92	15											
LFS Bid Tab & Award	590	25-Mar-92	6-Apr-92	10											
LFS Install Line Feed Sys	630	6-Apr-92	29-Apr-92	15											
LRS Line Receiving & Storage	130	7-Jan-92	5-Feb-92	20											
LRS Specification & MRs	190	29-Jan-92	12-Feb-92	10											
LRS Procure Mat & Equip	260	14-Feb-92	24-Feb-92	5											
LRS Prepare bid pkg	320	10-Feb-92	18-Feb-92	5											
LRS Fab & Deliver	390	24-Feb-92	2-Mar-92	5											
LRS Rev & Rev Bid Pkg	450	20-Feb-92	27-Feb-92	5											
LRS Obtain Bids	530	2-Mar-92	23-Mar-92	15											
LRS Bid Tab & Award	600	25-Mar-92	8-Apr-92	10											
LRS Install Line Rcv Sys	640	8-Apr-92	29-Apr-92	15											
HTR Procure Mat & Equip	270	2-Oct-91	15-Nov-91	30											
HTR Install	400	15-Nov-91	16-Dec-91	20											
WIN Design Winterization	140	7-Jan-92	17-Jan-92	8											
WIN Specification & MRs	200	15-Jan-92	30-Jan-92	10											
WIN Prepare bid pkg	330	28-Jan-92	4-Feb-92	5											
WIN Rev & Rev Bid Pkg	460	6-Feb-92	13-Feb-92	5											
WIN Obtain Bids	540	18-Feb-92	10-Mar-92	15											
WIN Bid Tab & Award	610	12-Mar-92	26-Mar-92	10											
WIN Install Winterization	650	26-Mar-92	16-Apr-92	15											
SOT soot blower addition	150	7-Jan-92	17-Jan-92	8											
SOT Specification & MRs	210	15-Jan-92	30-Jan-92	10											
SOT Procure Mat & Equip	280	28-Jan-92	4-Feb-92	5											
SOT Prepare bid pkg	340	28-Jan-92	4-Feb-92	5											
SOT Fab & Deliver	410	4-Feb-92	26-Feb-92	15											
SOT Rev & Rev bid Pkg	470	4-Feb-92	11-Feb-92	5											
SOT Obtain bids	550	18-Mar-92	8-Apr-92	15											
SOT Bid Tab & Award	620	10-Apr-92	24-Apr-92	10											
SOT Install Soot Blowers	660	24-Apr-92	15-May-92	15											

21 May 92

Milestone

▶

[illegible]

4/26/92 Parametric Test Program for Phase 3a - as of April 16, 1992

BALANCE OF PLANT/ROP/

DATE	TESTING	LIME FEED	LIME PIT	B.O.P.	CONTROLS	INSTRUMENTATION
17-Apr				Slip ship date for Rotary blowers	Checkout Adam unit and wiring	Develop Bailey part 4 scope
18-Apr	SATURDAY				Install conduit & wiring from Adam unit to the Bailey enclosure and route & terminate wiring.	
19-Apr	SUNDAY					
20-Apr	KURZ CALIBRATION		Start piping run from lime pit to vibrating screen	Rotary blower on site, Install magnetic flowmeter, Relocate Kurz flow indicating meter to accomodate.	Calibrate the Kurz duct flowmeters using pitot tube traverses, align the output of the Kurz flowmeter located at the "E" section with the input section Kurz Unit, Checkout the Kurz compressed air flowmeter.	Determine the routing and measure the length of cable from the lime preparation pit area to the control room
21-Apr	In duct water injection			Install RB-7,8,9 & 10		
22-Apr	In duct water injection			Install RB-7 & 8 electric		Order fiber optic cable.
23-Apr	In duct water injection			Install RB-9 & 10 electric		
24-Apr	Remove & repair lances			Install RB-7 & 8 Piping	Connect magnetic flowmeter to weather enclosure	
25-Apr	SATURDAY					
26-Apr	SUNDAY			Install RB-9 & 10 Piping		
27-Apr	Repair & replace lances			Checkout RB-7 thru RB-10		
28-Apr	In duct water injection			Checkout RB-7 thru RB-10		
29-Apr	In duct water injection			Checkout RB-7 thru RB-10		
30-Apr	In duct water injection			Ship retractable soot blowers		
1-May	Factorial testing - Dolomitic	Remove top 4" of lime chips in tank area				Level transmitters on site
2-May	SATURDAY					
3-May	SUNDAY					
4-May	Factorial testing - Dolomitic	Install fitting in tank A and paint, Install level transmitter in tank & excavate lime chips for a drainage system		Retractable sootblower on site, Start installation of lime transfer line	Pinch valves on site	Install ready standby wiring, Install fiber optic cable.
5-May	Factorial testing - Dolomitic	Install partial drains		Install RB-11 - 14, Install lime transfer line		Install ready standby wiring

4/26/92

Parametric Test Program for Phase 3a - as of April 16, 1992

DATE	TESTING	LIME FEED	LIME PIT	B.O.P.	CONTROLS	INSTRUMENTATION
6-May	Factorial testing - Dolomitic	Install valve on tank A		Install RB11-14 electrical, Install lime transfer line		Install ready standby wiring
7-May	Factorial testing - Dolomitic	Install fitting in tank B & paint, Install level transmitter in tank		Install RB11-14 electrical, Install lime transfer line		Install ready standby wiring
8-May	Factorial testing - Dolomitic	Connect level transmitters to control system		Install RB11-14 Piping, Install lime transfer line		Key-Ray density sensor & transmitter on site. Source from Williamsburg DX-01...
9-May	SATURDAY					
10-May	SUNDAY					
11-May		Install valve on tank B, Remove piping & Electrical, remove Lime feed pumps	Remove and replace the lime feeder	Install RB11-14 Piping, Install lime transfer line		Level, flow & density controllers on site
12-May		Remove foundations & form for new		Install RB11-14 Piping, Install lime transfer line		
13-May		Pour foundations		Install lime transfer line		Install SV/PC-10
14-May		BY		Install lime transfer line		Install SV/PC-10
15-May		Pour sealing surface over area		Install lime transfer line		Install SV/PC-10
16-May	SATURDAY					
17-May	SUNDAY					
18-May		Install pumps		Install lime transfer line		
19-May		Install piping	Remove Piping & Electrical	Finish lime transfer line		
20-May		Terminate instrumentation, water, finish piping	Remove pumps	Start lime transfer line testing.		
21-May		Checkout & Test	Remove cover	Lime transfer line testing		
22-May		Checkout & Test	Survey foundation,	Finish lime transfer line testing		Bailey DCS part/comp
23-May	SATURDAY					
24-May	SUNDAY					
25-May	MEMORIAL DAY					
26-May	Factorial test-fresh slaked		Clean lime pit	Install tank level control valve		Delivery of bailey equip for lime prep bldg
27-May	Factorial test-fresh slaked		Reinforce foundation, Fabricate piping	Install enclosure foundation		
28-May	Factorial test-fresh slaked		Install pumps, Install covers	Install enclosure foundation		
29-May	Factorial test-fresh slaked		Install Piping headers, Install instrumentation	Install enclosure foundation	Install density gauge	
30-May	SATURDAY					
31-May	SUNDAY					

Parametric Test Program for Phase 3a - as of April 16, 1992

4/26/92

DATE	TESTING	LIME FEED	LIME PIT	B.O.P.	CONTROLS	INSTRUMENTATION
1-Jun	Factorial test- fresh slaked		Tie in piping header to lime slurry transfer line.	Install enclosure		Wire density gauge & controller , Don Goodman on site
2-Jun	Factorial test- fresh slaked		Install electrical feeders, install electrical in cabinet	Install enclosure		Calibrate DE-01 , S/V Lime density control
3-Jun	Factorial test- fresh slaked		Install instrumentation , Terminate electrical	Install enclosure		
4-Jun	Factorial test- fresh slaked		Checkout & Test	Install enclosure		
5-Jun	Factorial test- fresh slaked		Checkout & Test	Install enclosure		
6-Jun	SATURDAY					Transfer environmental equipment from trailer to enclosure
7-Jun	SUNDAY					Recalibrate environmental equipment
8-Jun	Factorial test- calcitic					
9-Jun	Factorial test- calcitic					
10-Jun	Factorial test- calcitic					
11-Jun	Factorial test- calcitic					
12-Jun	Factorial test- calcitic					
13-Jun	SATURDAY					
14-Jun	SUNDAY					
15-Jun	24 Hour run					
16-Jun	24 Hour run					
17-Jun	24 Hour run					
18-Jun	24 Hour run					
19-Jun	24 Hour run					
20-Jun	SATURDAY					
21-Jun	SUNDAY					
22-Jun	24 Hour run					
23-Jun	24 Hour run					
24-Jun	24 Hour run					
25-Jun	24 Hour run					
26-Jun	24 Hour run					
27-Jun	SATURDAY					
28-Jun	SUNDAY					
29-Jun	24 Hour run					

Appendix K

Procedures for Calculating SO₂ and NO_x Removal and the Percentage of Lime Utilization

ESTIMATES OF SO₂ AND NO_x REMOVAL

Bases: Measured Quantities are:

- SO₂, NO_x and O₂ concentrations in inlet and outlet flue gas
- Flue gas flow at the discharge from the test duct
- Inlet and outlet gas temperatures
- Barometric pressure
- Flue gas pressure
- Lime usage
- Lime concentration
- Atomizing air usage
- Dilution water usage

Estimated Quantities are:

- Flue gas flows in and out
- SO₂ and NO_x removal
- Lime utilization
- Solid waste requiring disposal

Flue Gas Flow Measurements

The flue gas flow meter is located at the end of the test duct, just upstream of the second stage Buell ESP. When nothing is being injected into the flue gas, it indicates the instantaneous gas flow in SCFM on a mass flow basis. During the injection of water or of a lime slurry, this meter will be used to indicate the flow of treated flue gas without correction for the effects of changed gas properties on the accuracy of these readings.

Figure 1 contains the planar arrangement of the test duct with the locations of the flue gas flow meter, the lime atomizers and the upstream and downstream SO₂, NO_x and O₂ analyzers indicated on it.

Figure 2 contains the flue gas flow diagram showing the location of ESPs, atomizers and instrumentation required for the determination of SO₂ removal and lime utilization.

Figures 3 and 4 contain the laboratory correlation of lime slurry concentrations with their specific gravities at 40°F, 60°F and 72°F.

Figure 1. Test Duct Arrangement

FIGURE - 1
TEST DUCT ARRANGEMENT
 SHOWING RELATIVE LOCATIONS
 OF FLUE GAS FLOW METER,
 LIME SLURRY ATOMIZERS AND
 UPSTREAM AND DOWNSTREAM
 SO₂, NO_x, O₂ ANALYZERS

Figure 2. Seward CZD System, Test Duct, Flue Gas Flow Diagram

135/25

315...

"N" LIME (HIGH CALCIUM) SPECIFIC GRAVITIES AT 72° 60° & 40° F

Figure #4
Correction of specific gravity of
calcium lime slurry
with lime concentration
and lb lime/gal
at different lime slurry
temperatures

DOLOMITIC LIME SPECIFIC GRAVITIES - at 72° 60' & 40° F

CZD TESTING AT SEWARD - ESTIMATING PROCEDURE

In order to understand the operation and performance of CZD system we must know:

- The inlet and outlet flue gas flows and their compositions
- The atomizing air usage
- Lime slurry and dilution water injection rates
- Lime slurry concentration

The inlet and outlet flue gas flows are estimated from the flue gas flow meter reading located downstream of the atomizing nozzles at the inlet to the second stage ESP, from the atomizing air and water usage and from inlet and outlet flue gas analysis (SO_2 , NO_x and O_2).

Atomizing air usage is indicated by a flow indicator. Water usage is estimated from measured lime slurry usage and its water content and from the dilution water usage.

Plant air leakage is based on the oxygen mass balance.

In all, there is a set of 5 linear equation to be solved to estimate the actual SO_2 and NO_x removal.

Lime usage and utilization are based on the measured volumes and specific gravities of the lime slurries injected into the flue gas stream and the above estimates of the associated SO_2 and NO_x removals.

MATHEMATICAL PROCEDURE NOMENCLATURE

<u>Description</u>	<u>Symbol</u>	<u>Units</u>
Inlet flue gas flow	F.G. IN	SCFM
Outlet flue gas flow	F.G. OUT	SCFM
Flue gas flow meter reading	F.G.	SCFM
Atomizing air flow meter reading	A.A.	SCFM
Water content of atomized lime slurry (This is estimated from the flow of lime slurry and dilution water and expressed as the flow of water vapor in SCFM)	W.C.	SCFM
SO ₂ absorbed from flue gas	XSO ₂	SCFM
NO _x absorbed from flue gas	YNO _x	SCFM
Air leakage	Z _{al}	SCFM
Oxygen concentration in inlet flue gas	OX _{IN}	Vol %
Oxygen concentration in outlet flue gas	OX _{OUT}	Vol %
SO ₂ concentration in inlet flue gas	SO ₂ IN	$\frac{\text{ppm}}{10^6}(\text{Vol})$
SO ₂ concentration in outlet flue gas	SO ₂ OUT	$\frac{\text{ppm}}{10^6}(\text{Vol})$
NO _x concentration in inlet flue gas	NO _x IN	$\frac{\text{ppm}}{10^6}(\text{Vol})$
NO _x concentration in outlet flue gas	NO _x OUT	$\frac{\text{ppm}}{10^6}(\text{Vol})$

MASS BALANCE EQUATIONS

1. Inlet Flue Gas (FG_{IN}) = Flue gas flow meter reading (FG) less atomizing air meter reading (AA) less water content of lime slurry used (WC) plus SO₂ absorbed (X_{SO2}) plus NO_x absorbed (Y_{NOx}).

$$(FG_{IN}) = (FG) - (AA) - (WC) + (X_{SO2}) + (Y_{NOx})$$

2. Outlet Flue Gas (FG Discharged from ID fan) = Flue gas flowmeter reading (FG) plus air leakage (Z_{AL})

$$(FG_{OUT}) = (FG) + (Z_{AL})$$

3. Oxygen Balance

$$\text{Inlet Flue Gas (FG}_{IN}) \times \frac{\text{Measured O}_2 \text{ Conc. (OX}_{IN})}{100} + \text{Atom. Air} \times 0.21 + Z_{AL} \times 0.21$$

$$= \text{Outlet Flue gas (FG}_{OUT}) \times \frac{\text{Measured O}_2 \text{ Conc. (OX}_{OUT})}{100}$$

$$(FG_{IN}) \times \frac{(OX_{IN})}{100} + (AA) \times 0.21 + (Z_{AL}) \times 0.21 = (FG_{OUT}) \times \frac{(OX_{OUT})}{100}$$

4. SO₂ Balance

$$SO_2 \text{ absorbed (X}_{SO2}) = \frac{\text{Inlet Flue Gas (FG}_{IN}) \times \text{measured SO}_2 \text{ concentrate (SO}_2 \text{ ppm)}}{\text{Outlet Flue Gas (FG}_{OUT}) \times \text{measured SO}_2 \text{ concentrate (SO}_2 \text{ ppm)}}$$

$$(X_{SO2}) = (FG_{IN}) \times \frac{(SO_2 IN)}{10^6} - (FG_{OUT}) \times \frac{(SO_2 OUT)}{10^6}$$

5. NO_x Balance

$$\begin{aligned} \text{NO}_x \text{ absorbed (Y}_{NOx}) = & \text{inlet flue gas (FG}_{IN}) \times \text{measured NO}_x \text{ concentrate } \frac{\text{NO}_x}{10^6} \\ & - \text{outlet flue gas (FG}_{OUT}) \times \text{measured NO}_x \text{ concentrate } \frac{\text{NO}_x}{10^6} \end{aligned}$$

$$Y_{NO_x} = (FG_{IN}) \times \left(\frac{NO_{x IN}}{10^6} \right) - (FG_{OUT}) \times \left(\frac{NO_{x OUT}}{10^6} \right)$$

There are 5 mass balance equations from which the 5 unknowns (FG_{IN}, FG_{OUT}, X_{SO2}, NO_x, and Z_{AL}) can be estimated. These equations are:

$$(1) \quad (FG_{IN}) = (FG) - (AA) - (WC) + (X_{SO2}) + (Y_{NOx})$$

$$(2) \quad (FG_{OUT}) = (FG) + (Z_{AL})$$

$$(3) \quad (FG_{IN}) \times \frac{(OX_{IN})}{100} + AA \times 0.21 + Z_{AL} \times 0.21 = (FG_{OUT}) \times \frac{(OX_{OUT})}{100}$$

$$(4) \quad (X_{SO_2}) = (FG_{IN}) \times \frac{(SO_2 IN)}{10^6} - (FG_{OUT}) \times \frac{(SO_2 OUT)}{10^6}$$

$$(5) \quad (Y_{NO_x}) = (FG_{IN}) \times \frac{(NO_x IN)}{10^6} - (FG_{OUT}) \times \frac{(NO_x OUT)}{10^6}$$

To eliminate Z_{AL} (air leakage) multiply equation (2) by 0.21 and add it to equation (3)

$$0.21 (FG_{OUT}) = 0.21 (FG) + 0.21 (Z_{AL})$$

$$+ \frac{(FG_{IN}) \times \frac{(OX_{IN})}{100} + 0.21 (AA) = FG_{OUT} \frac{OX_{OUT}}{100} - Z_{AL} \times 0.21}{0.21 (FG_{OUT}) - 0.21 (FG) + (FG_{IN}) \frac{(OX_{IN})}{100} + 0.21 (AA) = (FG_{OUT}) \frac{(OX_{OUT})}{100}}$$

$$(FG_{OUT}) \left[0.21 - \frac{(OX_{OUT})}{100} \right] = -0.21 AA + 0.21 (FG) - (FG_{IN}) \frac{(OX_{IN})}{100}$$

Substituting X_{SO_2} and Y_{NO_x} in Equation (1) by their values from equations (4) and (5) we will get:

$$FG_{IN} = (FG) - (AA) - (WC) + (FG_{IN}) \times \frac{SO_2 IN}{10^6} - FG_{OUT} \times \frac{SO_2 OUT}{10^6}$$

$$+ (FG_{IN}) \frac{NO_x IN}{10^6} - (FG_{OUT}) \frac{NO_x OUT}{10^6}$$

$$FG_{IN} \left(1 - \frac{SO_2 IN}{10^6} \right) - \frac{NO_x IN}{10^6} = FG - AA - WC - \frac{SO_2 OUT}{10^6} + \frac{NO_x OUT}{10^6}$$

$$FG_{IN} \times \frac{OX_{IN}}{10^6} = 0.21 AA + 0.21 FG - FG_{OUT} \left[0.21 - \frac{OX_{OUT}}{100} \right]$$

$$\frac{1 + \frac{SO_2 IN}{10^6} - \frac{NO_x IN}{10^6}}{\frac{OX_{IN}}{100}} = \frac{FG - AA - WC - (FG_{OUT}) \left[\frac{SO_2 OUT}{10^6} + \frac{NO_x OUT}{10^6} \right]}{-0.21 AA + 0.21 FG - (FG_{OUT}) \left[0.21 - \frac{OX_{OUT}}{100} \right]}$$

$$= \frac{FG - AA - WC - (FG_{OUT}) \left[\frac{SO_2 OUT}{10^6} + \frac{NO_x OUT}{10^6} \right]}{-0.21 (AA + FG) - FG_{OUT} \left[0.21 - \frac{OX_{OUT}}{100} \right]}$$

$$\frac{1 - \frac{SO_2 IN}{10^6} + \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} [0.21(AA + FG)] = \frac{1 - \frac{SO_2 IN}{10^6} - \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} FG_{OUT} \left(0.21 - \frac{OX_{OUT}}{100}\right)$$

$$+ FG - AA - WC - FG_{OUT} \left[\frac{SO_2 OUT}{10^6} + \frac{NO_x OUT}{10^6} \right]$$

$$FG_{OUT} \left[\frac{1 + \frac{SO_2 IN}{10^6} + \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} \left(0.21 - \frac{OX_{OUT}}{100}\right) - \frac{SO_2 OUT}{10^6} - \frac{NO_x OUT}{10^6} \right]$$

$$= \left[\frac{1 - \frac{SO_2 IN}{10^6} - \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} \times [0.21(AA + FG)] \right] - FG + AA + WC$$

$$= FG \left[0.21 \frac{1 - \frac{SO_2 IN}{10^6} - \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} - 1 \right] - 0.21 \frac{1 - \frac{SO_2 IN}{10^6} - \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} AA + AA + WC$$

$$FG_{OUT} = \frac{FG \left[0.21 \frac{1 - \frac{SO_2 IN}{10^6} + \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} - 1 \right] - 0.21 \frac{1 + \frac{SO_2 IN}{10^6} - \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} + AA + AA + WC}{\frac{1 - \frac{SO_2 IN}{10^6} + \frac{NO_x IN}{10^6}}{\frac{OX IN}{100}} \left(0.21 - \frac{OX_{OUT}}{100}\right) + \frac{SO_2 OUT}{10^6} + \frac{NO_x OUT}{10^6}}$$

$$FG_{IN} = \frac{FG - AA - WC - FG_{OUT} \left[\frac{SO_2_{OUT}}{10^6} + \frac{NO_x_{OUT}}{10^6} \right]}{1 - \frac{SO_2_{IN}}{10^6} - \frac{NO_x_{IN}}{10^6}}$$

$$Z_{AL} = FG_{OUT} - FG$$

$$X_{SO_2} = FG_{IN} \times \frac{SO_2_{IN}}{10^6} - FG_{OUT} \times \frac{SO_2_{OUT}}{10^6}$$

$$X_{NO_x} = FG_{IN} \times \frac{NO_x_{IN}}{10^6} - FG_{OUT} \times \frac{NO_x_{OUT}}{10^6}$$

$$\% SO_2 \text{ REMOVAL} = \frac{X_{SO_2}}{FG_{IN} \times SO_{2N}} \times 100$$

$$\% NO_x \text{ REMOVAL} = \frac{Y_{NO_x}}{FG_{IN} \times NO_{xN}} \times 100$$

$$\text{Flue Gas Humidity} = \frac{\text{Lb } H_2O \text{ Vap}}{\text{Lb of Dry Air Equivalent of Flue Gas}} = W$$

$$\text{Relative Humidity} = \frac{P}{P_s} \times 100$$

where:

W = Flue gas humidity

P = Water vapor partial pressure
in flue gas

P_s = Saturated steam pressure at flue
gas temperature

$$P = \frac{\text{Relative Humidity} \times P_s}{100}$$

$$W = \frac{18.016 p}{18.967 (P - p)}$$

DETERMINING LIME USAGE

Basis:

There is no data available for correlating the specific gravity of dolomitic hydrate slurries with their hydrate content. Local laboratory will measure specific gravities of dolomitic lime slurries and their hydrate contents at 40°F, 60°F and 80°F and prepare a chart showing the dependence of specific gravity on hydrate concentration at the above temperatures.

During the test runs the actual dolomitic lime usage will be determined by:

- measuring the specific gravity and temperature of the lime slurry in the feed tank
- using the laboratory correlation of the specific gravity with the hydrate concentration to determine the hydrate content of this slurry
- dipping the lime feed tank to determine the volume of the lime slurry and, hence, the amount of lime hydrate used

DETERMINATION OF SPECIFIC GRAVITY OF THE DOLOMITIC LIME SLURRY IN THE LIME FEED TANK

This tank handles up to 20 WT% of lime slurries which are too viscous for determining their specific gravity with a simple hydrometer. However, a hydrometer could be used to determine specific gravity of 20% lime slurry after threefold dilution with water.

Method

Take 100 ml sample of concentrated slurry, weigh it and dilute it with 200 ml of water to a total volume of 300 ml. Measure its specific gravity and then calculate the specific gravity of original sample as follows:

Calculations:

Suppose that 100 ml of original sample weight equals 112.5 gm and that after mixing it with 200 ml of water it has specific gravity equals 1.04 at 80°F.

This specific gravity (from the graph of concentrated vs specific gravity) corresponds to the lime concentrate of 7.3%.

$$\therefore \frac{\text{Lime content of original sample}}{\text{WT of 100 ml of original sample} + 200} \times 100 = 7.3$$

Lime content of original sample = 0.073 (weight of original sample + 200)

Concentration of lime in original sample: =

$$\begin{aligned} &= \frac{0.073 (\text{Wt. of original sample} + 200)}{\text{WT of original sample}} \times 100 \\ &= \frac{0.073 (112.5 + 200)}{112.5} \times 100 = 20.28 \text{ Wt. \%} \end{aligned}$$

Lime concentrated below 10 Wt. % can be measured using hydrometer to determine their specific gravity and then a chart of specific gravity vs. concentrate. To determine slurry concentrate, the lime feed pumps will recirculate 100 GPM of 20 Wt% lime slurry of which about 20 GPM will be fed to the atomizers and about 80 GPM returned to the feed tank. The two lime slurry feed pumps will use up to 1-1/2 GPM of seal water, 80% of which will enter the lime feed tank resulting in progressive dilution of its content. In order to account for it the concentrate of lime slurry in the feed tank should be checked at least twice for each test. The first check should be when lime injection starts and the second check when it stops.

135/23

'N' LIME (HIGH CALCIUM) SPECIFIC GRAVITIES AT 72° 60° & 40° F

Lime Usage = (Content of lime feed tank at the start of test run in gallon) x 8.328 x (its specific gravity) x (corresponding slurry concentrate) - content of lime feed tank at the end of test run in gallon) x 8.326 x (FLS specific gravity) x (corresponding slurry concentrate)

Example: Estimate of lime content of the lime slurry in the lime feed tank at the start of test:

Tank diameter = 12'-0"
Slurry Depth = 10'-0" (by tank dipping)

$$\therefore \text{Volume of slurry} = \frac{12^2 \pi}{4} \times 10 = 1,130^4 \text{ cu. ft.}$$

$$= 8,455.4 \text{ GAL.}$$

Specific gravity of slurry = 1.125 (at 60°F, measured)

Corresponding lime concentrate = 19.5 wt % (from the chart relating specific gravity to concentrate)

$$\therefore \text{Lime content of the feed tank at the start of test} = 8,455.4 \times 8.328 \times 1.125 \times 0.195 = 15,447.6 \text{ lbs.}$$

Estimate of lime content of the lime slurry in the lime feed tank at the end of test:

Slurry Depth = 5'9 $\frac{3}{8}$ " (by tank dipping)

$$\therefore \text{Volume of Slurry} = \frac{12^2 \pi}{4} \times 5.7792 \times 7.48 = 4,961.4 \text{ Gal.}$$

Specific gravity of slurry = 1.12

Corresponding lime concentrate = 18.9 WT %

$$\therefore \text{Lime content of the feed tank at the end of test}$$

$$= 4,961.4 \times 8.328 \times 1.12 \times 0.189 = 8,614.3 \text{ lbs.}$$

Hence lime used = 15, 447.6 - 8,614.3 = 6,833 lbs.

Average concentration of lime slurry used

$$= \frac{6,833}{8,455.4 - 4,886.5 + 307.5}$$

Estimated volume of seal water used by P-102A and P-102B during the test.

$$= 1,7627 \text{ lbs of lime hydrate/gallon of slurry corresponding to slurry concentrate of 18.9 WT\% from the chart.}$$

$$\text{Lime utilization} = \frac{\text{Mols SO}_2 \text{ ABS} = \frac{1}{2} \text{ Mols NO}_x \text{ ABS}}{\text{Mols of lime used}}$$

$$\text{Mols SO}_2 \text{ ABS} = \frac{X_{\text{SO}_2}}{379.5}$$

$$\text{Mols NO}_x \text{ ABS} = \frac{Y_{\text{NO}_x}}{379.5}$$

Mols of lime used

$$= \frac{\text{WT of lime hydrate} \times 0.385}{58} + \frac{\text{WT of lime hydrate} \times 0.57}{74}$$

$$= \text{WT of lime hydrate used} (0.0066 + 0.0077)$$

$$= \text{WT of lime hydrate used} \times 0.0143$$

TEST DATA
10/10/91

Flue gas flow meter reading = 260,000 SCFM = FG = C
 Atomizing air flow meter reading = 1,350 SCFM = AA = D
 Water content of lime slurry = 5,180 SCFM = WC = E

Concentrate = 3.4 WT%
 Specific Gravity = 1.018 at 60°F
 Flow = 30 gpm

$$WC = 30 \times 8.328 \times 1.018 \times 0.966 = 245.7 \text{ lb/mid} = 5,180 \text{ SCFM}$$

Inlet SO₂ concentrate in ppmv = 905.81 ppmv = SO₂ IN = F
 Outlet SO₂ concentrate in ppmv = 703.87 = SO₂ OUT = G
 Inlet NO_x concentrate in ppmv = 383.25 = NO_x IN = H
 Outlet NO_x concentrate in ppmv = 313.87 = NO_x OUT = I
 Inlet O₂ concentrate in Vol. % = 6.16 = O₂ IN = J
 Outlet O₂ concentrate in Vol. % = 7.41 = O₂ OUT = K

$$FG_{OUT} = \frac{FG \left[.21 \frac{1 + SO_2 IN + NO_x IN}{\frac{O_2 IN}{100}} - 1 \right] + AA \left[1 - 0.21 \frac{1 + SO_2 IN + NO_x IN}{\frac{O_2 IN}{100}} \right] + WS}{\frac{1 + SO_2 IN + NO_x IN}{\frac{O_2 IN}{100}} \left(0.21 - \frac{O_2 OUT}{100} \right) + SO_2 OUT + NO_x OUT}$$

$$= \frac{260,000 \left[.21 \frac{1.0012891}{0.0616} - 1 \right] + 1,350 \left[1 - 0.21 \frac{1.0012891}{0.0616} \right] + 5,180}{\frac{1.0012891}{0.0616} (0.21 - 0.0741) + 0.00070387 + 0.000313851}$$

$$= \frac{627,506.2 + 3,258.2 + 5,180}{2.2090 + 0.00101774} = \frac{629,428}{2.2100} = 284,809 \text{ SCFM}$$

$$\begin{aligned} \text{Inlet FG} = FG_{IN} &= \frac{FG - AA - WC - FG_{OUT} (SO_2 OUT + NO_x OUT)}{1 + SO_2 IN - NO_x IN} \\ &= \frac{260,000 - 1,350 - 5,180 - 284,809 (0.00070367 + 0.00031387)}{1 - 0.00090581 - 0.00038325} \\ &= \frac{253,470 - 289.9}{0.9987109} \\ &= 253,506 \text{ SCFM} \end{aligned}$$

$$\begin{aligned}
 \text{Air Leakage} &= Z_{AL} = FG_{OUT} - FG \\
 &= 284,809 - 260,000 \\
 &= 24,809 \text{ SCFM}
 \end{aligned}$$

$$\begin{aligned}
 SO_2 \text{ Removed} &= FG_{IN} \times SO_2_{IN} - FG_{OUT} \times SO_2_{OUT} \\
 &= 253,506 \times 0.00090581 - 284,809 \times 0.00070387 \\
 &= 229.63 - 200.47 \\
 X_{SO_2} &= 2916 \text{ SCFM}
 \end{aligned}$$

$$\begin{aligned}
 NO_x \text{ Removed} &= FG_{IN} \times NO_{xIN} - FG_{OUT} \times NO_{xOUT} \\
 &= 253,506 \times 0.00038325 - 284,809 \times 0.00031387 \\
 Y_{NO_x} &= 97.16 - 89.39 + 7.76 \text{ SCFM}
 \end{aligned}$$

$$\% SO_2 \text{ Removal} = \frac{X_{SO_2}}{FG_{IN} \times SO_2_{IN}} \times 100 = \frac{29.16}{229.56} \times 100 = 12.7\%$$

$$\% NO_x \text{ Removal} = \frac{Y_{NO_x}}{FG_{IN} \times NO_{xIN}} \times 100 = \frac{7.76}{97.13} \times 100 = 8.00\%$$

Estimate of lime usage:

30 gpm of 3.4 WT% lime slurry

$$SP \text{ GT at } 60^\circ F = 1.018$$

$$\begin{aligned}
 Ca(OH)_2 \text{ Used} &= 30 \times 8.328 \times 1.018 \times 0.034 \\
 &= 8.6475 \text{ lb/minute}
 \end{aligned}$$

Assume 95.5% purity

$$= \frac{8.6475 \times 0.955}{74}$$

$$= 0.1116 \text{ lb Mol/minute}$$

$$SO_2 \text{ Removed} = \frac{29.16}{379} = 0.079 \text{ Lb Mol/minute}$$

$$NO_x \text{ Removed} = \frac{7.76}{379} = 0.0204 \text{ Lb Mol/minute}$$

$$\text{Lime Utilization} = \frac{0.0769 \times \frac{0.0204}{2}}{0.1116} \times 100 = 78.07\%$$

TEST DATA
10/11/91

Flue gas Flow Meter Reading = 268,000 SCFM

Atomizing Air Meter Reading = 1,350 SCFM

Water Content of Lime Slurry = 5,127 SCFM

Concentrate = 5.5 WT %

Sp Gr = 1.03 at 60° F

Flow = 30 gpm

W.C. = $30 \times 8.328 \times 1.03 \times 0.945 = 243.18 \text{ Lb/Min}$
= 5,127 SCFM

Inlet SO₂ Concentrate = 868.56 ppm

Outlet SO₂ Concentrate = 660.49 ppm

Inlet NO_x Concentrate = 400.23 ppm

Outlet NO_x Concentrate = 328.05 ppm

Inlet O₂ Concentrate = 6.32%

Outlet O₂ Concentrate = 7.38%

$$\begin{aligned} FG_{OUT} &= \frac{268,000 \times \left[\frac{1.0012688}{0.0623} - 1 \right] + 1,350 \left[1 - .21 \times \frac{1.0012688}{0.0623} \right] + 5,127}{\frac{1.0012688}{0.0623} (.21 - 0.0738) + 0.00066049 + 0.00032805} \\ &= \frac{636,517.0 - 3,206.3 + 5,127}{2,1890 + 0.0009885} = \frac{638,437.7}{2.1900} \\ &= 291,524 \text{ SCFM} \end{aligned}$$

$$\begin{aligned} FG_{IN} &= \frac{FG - AA - WC + FG_{OUT} (SO_{2\ OUT} + NO_{x\ OUT})}{1 + SO_{2\ IN} + NO_{x\ IN}} \\ &= \frac{268,000 - 1,350 - 5,127 + 295,690.7 (0.00066049 + 0.00032805)}{1 + 0.00086856 + 0.00040023} \\ &= \frac{261,523 + 292.3}{0.9987312} \\ &= 261,562 \text{ SCFM} \end{aligned}$$

$$\text{Air Leakage} = Z_{AL} = FG_{OUT} - FG$$

$$= 241,524 - 268,000$$

$$= 23,524 \text{ SCFM}$$

$$\text{SO}_2 \text{ Removed} = FG_{IN} \times SO_2 \text{ IN} - FG_{OUT} \times SO_2 \text{ OUT}$$

$$= 261,562 \times 0.00086856 - 291,524 \times 0.0006604$$

$$= 227.18 - 192.55$$

$$= 34.63 \text{ SCFM}$$

$$\text{NO}_x \text{ Removed} = 261,562 \times 0.00040023 - 291,524 \times 0.00032805$$

$$= 104.68 - 95.63$$

$$= 9.05 \text{ SCFM}$$

$$\% \text{ SO}_2 \text{ REMOVAL} = \frac{34.63}{227.18} 100 = 15.24\%$$

$$\% \text{ NO}_x \text{ REMOVAL} = \frac{9.05}{104.68} 100 = 8.65\%$$

Estimate of Lime Usage

30 gpm of 5.5 WT% lime slurry

Sp Gr = 1.03

$$30 \times 8.328 \times 1.03 \times 0.55 = 14.15 \text{ Lb/Hr}$$

$$= 13.5 \text{ Lb of pure Ca (OH)}_2$$

$$= 0.1827 \text{ Lb Mol/Minute}$$

$$\text{SO}_2 \text{ Removed} = \frac{34.63}{379.5} = 0.0913 \text{ Lb Mol/Minute}$$

$$\text{NO}_x \text{ Removed} = \frac{9.05}{379.5} = 0.0238 \text{ Lb Mol/Minute}$$

$$\text{Lime Utilization} = \frac{0.0913 + \frac{0.0238}{2}}{0.1827} 100$$

$$= 56.50\%$$

TEST DATA
10/14/91

FG = 252,000 SCFM

AA = 1,350 SCFM

Water Content of Lime Slurry = 5,054 SCFM

Concentrate = 8 %
Sp Gr = 1.043F
Flow = 30 gpm

W.C. = $30 \times 8.328 \times 1.03 \times 0.92 = 239.74 \text{ Lb/Min}$
= 5,054 SCFM

Inlet SO₂ Concentrate = 891.1 ppm

Outlet SO₂ Concentrate = 665.9 ppm

Inlet NO_x Concentrate = 423.9 ppm

Outlet NO_x Concentrate = 326.6 ppm

Inlet O₂ Concentrate = 6.2%

Outlet O₂ Concentrate = 7.52%

$$FG_{OUT} = \frac{252,000 \left[.21 \times \frac{1.001315}{0.062} - 1 \right] + 1,350 \left[1 - .21 \times \frac{1.001315}{0.062} \right] + 5,000}{\frac{1.001315}{0.062} (0.21 - 0.0738) + 0.000659 + 0.0003266}$$

$$= \frac{602,670.8 - 3,228.6 + 5,054}{2,1771 + 0.0009925} = \frac{604,496.2}{2.1781}$$

= 277,534.7 SCFM

$$FG_{IN} = \frac{252,000 - 1,350 - 5,054 + 277,534.7 (0.0006659 + 0.0003266)}{1 + 0.000891.1 - 0.000423.9}$$

$$= \frac{245,320}{0.9987} = 245,643 \text{ SCFM}$$

Air Leakage = Z_{AL} = FG_{OUT} - FG

$$= 277,534 - 252,000$$

$$= 25,534 \text{ SCFM}$$

$$\text{SO}_2 \text{ Removed} = \text{FG}_{\text{IN}} \times \text{SO}_2 \text{ IN} - \text{FG}_{\text{OUT}} \times \text{SO}_2 \text{ OUT}$$

$$= 245,643 \times 891.1 - 277,535 \times 665.9$$

$$= 218.89 - 184.81$$

$$= 34.08 \text{ SCFM}$$

$$\text{NO}_x \text{ Removed} = 245,643 \times 423.9 - 277,535 \times 326.6$$

$$= 104.13 - 10.64$$

$$= 13.49 \text{ SCFM}$$

$$\% \text{ SO}_2 \text{ REMOVAL} = \frac{34.08}{218.89} 100 = 15.57\%$$

$$\% \text{ NO}_x \text{ REMOVAL} = \frac{13.49}{104.13} 100 = 12.95\%$$

Estimate of Lime Usage

30 gpm of 8 WT% lime slurry

$$\text{Sp Gr} = 1.043$$

$$\text{Purity} = 95.5\%$$

$$30 \times 8.328 \times 1.043 \times 0.08 \times 0.955 = 19.9 \text{ Lb/Min} = 0.269 \text{ Lb Mol/Minute}$$

$$\text{SO}_2 \text{ Removed} = \frac{34.08}{379.5} = 0.0898$$

$$\text{NO}_x \text{ Removed} = \frac{13.49}{379.5} = 0.0355$$

$$\text{Lime Utilization} = \frac{0.0898 + \frac{0.0355}{2}}{0.259} = 40\%$$

END

**DATE
FILMED**

6 / 10 / 93