DOE/PC/90547--T8

EVALUATION OF GAS-REBURNING AND LOW NO_x
BURNERS ON A WALL FIRED BOILER

DOE/PC/90547--T8

DE93 005989

DE-FC22-91PC 90547

Technical Progress Report No. 8
For the Period
July 1 through September 30, 1992Prepared for
U.S. Department of Energy
Gas Research Institute
Public Service Company of Colorado
Colorado Interstate Gas Company
Electric Power Research InstitutePrepared by
Energy and Environmental Research Corporation
18 Mason
Irvine, California 92718

October 15, 1992

U.S. DOE PATENT CLEARANCE IS NOT REQUIRED
PRIOR TO THE PUBLICATION OF THIS DOCUMENT**DISCLAIMER**

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TABLE OF CONTENTS

LEGAL NOTICE	ii
1.0 SUMMARY	1-1
2.0 INTRODUCTION	2-1
3.0 PROJECT DESCRIPTION	3-1
4.0 PROJECT STATUS	4-1
4.1 Phase I Design & Permitting	4-1
4.2 Phase II Construction & Startup	4-2
4.3 Phase III Operation, Data Collection,	
Reporting and Disposition	4-3
5.0 PLANNED ACTIVITIES	5-1
6.0 REPORT DISTRIBUTION LIST	6-1

LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), Colorado Interstate Gas Company (CIG), and the Electric Power Research Institute (EPRI). Neither, GRI, DOE, CIG, EPRI, nor members of GRI, DOE, CIG, EPRI nor any person acting on their behalf;

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or
- b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

Clean Coal Technology (CCT) implies the use of coal in an environmentally acceptable manner. Coal combustion results in the emission of oxides of nitrogen (NO_x), which are precursors of both acid rain and ozone formation. The primary objective of this CCT project is to evaluate the use of Gas Reburning and Low NO_x Burners (GR-LNB) for NO_x emission control from a wall fired boiler. It is anticipated that, if the demonstration is successful, the GR-LNB technology could become commercialized during the 1990's and will be capable of (1) achieving significant reduction in the emissions of nitrogen oxides and sulfur dioxide (another acid rain precursor) from existing facilities to minimize environmental impacts such as transboundary and interstate pollution and/or (2) providing for future energy needs in an environmentally acceptable manner.

Low NO_x burners are designed to delay the mixing of the coal fuel with combustion air to minimize the NO_x formation. Typically, one may obtain up to 50% reduction in NO_x emissions through the use of LNB. For LNB applications, the technology is developed and a number of LNB designs are commercially available.

With GR, about 80-85 percent of the coal fuel is fired in the main combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO_x is converted to N_2 . The combustion process is completed by over-fire air addition. SO_x emissions are reduced to the extent that natural gas replaces sulfur-containing coal. The level of NO_x reduction achievable with 15-20% natural gas is on the order of 50-60%. Thus the emission reduction target of the combination of these two developed technologies is about 75%.

Specifically, the technical objectives of this project are to:

1. Demonstrate the full effectiveness of GR-LNB for NO_x emission control. This includes the performance of the separate technologies and of the integrated GR-LNB technology.

2. Demonstrate the compatibility of GR-LNB with existing wall fired boilers.
3. Demonstrate the additional reductions in SO₂, particulate and CO₂ achievable with GR-LNB.
4. Demonstrate the synergism of GR-LNB with sorbent injection for SO₂ control if a sorbent injection system is installed outside the scope of this project.
5. Develop a data base which can be used to establish the commercial viability of GR-LNB to meet existing and projected emission control regulations.
6. Transfer the project results to industry to ensure that GR-LNB is a recognized cost effective competitor for utility boiler emission control.

This project is being conducted in three phases at the host site, a 172 MW_e wall fired boiler of Public Service Company of Colorado (PSCo), Cherokee Unit 3 in Denver, Colorado: Phase I - Design and Permitting, Phase II - Construction and Start-up, and Phase III - Operation, Data Collection, Reporting and Disposition.

Technology transfer to industry is accomplished through the formation of an industry panel. Phase I of the project commenced on October 13, 1990. It includes six tasks as follows:

Task 1	- Project Management
Task 2	- Process Design
Task 3	- Engineering Design
Task 4	- Environmental Reports, Permitting, Plans and Design
Task 5	- Baseline Test and Phase III Test Plan
Task 6	- Technology Transfer

The Host Agreement was signed with the owner-operator of the wall-fired boiler on September 6, 1990. Phase I scheduling and preliminary testing work started during December of 1990. The process design and subsequent report has been completed. The report has been sent to DOE and all other cofunders. The engineering design has been completed. The baseline test and report have been completed. The report has been sent to DOE and all other cofunders.

Phase II of the project commenced on June 13, 1991. It includes the four tasks as follows:

- Task 1 - Project Management
- Task 2 - Installation / Check-out
- Task 3 - Technology Transfer
- Task 4 - Restoration

Task 2 was completed on June 30, 1992. Task 3 was completed on September 2, 1992 with the Participant's meeting covering both Phase II and Phase III. Task 4 has been moved to Phase III.

Phase III of the project was approved and commenced on April 15, 1992. It includes the six tasks as follows:

- Task 1 - Project Management
- Task 2 - Optimization Testing
- Task 3 - Long Term Testing
- Task 4 - Evaluation of Results
- Task 5 - Restoration
- Task 6 - Technology Transfer

Phase III activities during this reporting involved initial scheduling and reporting requirements. Pulverizers were rebuilt during July and August so EER site activities were reduced to a minimum during this period. Task 2 was started mid-September with check-out and start-up of test equipment. Initial work for obtaining baseline data with the LNB in operation was started.

Key Words

SO _x	Ash	Emission
SO ₂	Coal	Control
NO _x	Gas	Boiler
NO	Low NO _x Burners	Precipitator

•
Burners
Start-up
CEMS
Reburning
BPMS

Construction
Instrumentation
Industry Panel
Injection

Flue Gas
Contracts
Baghouse
Ducts

Clean Coal Technology implies the use of coal in an environmentally acceptable manner. Coal combustion results in the emission of two acid rain precursors: oxides of sulfur (SO_x) and oxides of nitrogen (NO_x). In addition, NO_x emissions contribute to ozone formation, a major problem in ozone non-attainment areas. This clean coal technology project will demonstrate a combination of two developed technologies to reduce both NO_x and (to some extent) SO_x emissions: gas reburning and low NO_x burners. The demonstrations will be conducted on a pre-NSPS utility boiler representative of U.S. boilers that contribute significantly to the inventory of acid rain precursor emissions: a wall fired unit.

Low NO_x burners operate on the principle of delayed mixing between the coal fuel and burner air, so that less NO_x is formed. Gas reburning is a combustion modification technique that consists of firing 80-85 percent of the fuel corresponding to the total heat release in the lower furnace. Reduction of NO_x to molecular nitrogen (N_2) is accomplished via the downstream injection of the remaining fuel requirement in the form of natural gas (which also reduces the total SO_x emissions). In a third stage, burnout air is injected at the lower temperatures in the upper furnace to complete the combustion process without generating significant additional NO_x .

The specific goal of this project is to demonstrate NO_x emission reductions of 75 percent or more as a result of combining LNB and GR on a utility boiler having the design characteristics mentioned above. A Host Site Agreement has been signed by EER and a utility company in the State of Colorado: Public Service Company of Colorado (Cherokee Unit No. 3, 172 MW,) front wall fired boiler near Denver.

Co-funding for this project is provided by the Gas Research Institute (GRI), the Public Service Company of Colorado (PSCo), Colorado Interstate Gas Company (CIG), Electric Power Research Institute (EPRI) and Energy and Environmental Research Corporation (EER)--the Other Funding Participants. These organizations are responsible for funding one-half of the total

project costs, while the U.S. Department of Energy will contribute the other one-half of the total project costs.

To achieve the objectives of the project, it is being conducted in the following three phases at the host site.

Phase I: Design and Permitting

Phase II: Construction and Start-up

Phase III: Operation, Data Collection, Reporting and Disposition

Phase I of the project (Design and Permitting) officially began October 13, 1990 with Task 1, Project Management work. Phase I is complete.

Phase II of the project (Construction and Start-up) officially began June 13, 1991 with demolition of old on-site equipment to make room for new equipment. Phase II is complete.

Phase III of the project (Operation, Data Collection, Reporting and Disposition) officially began on April 15, 1992 with Task 1, Project Management work. Due to delays such as the rebuilding of pulverizers, Task 2, Optimization commenced mid-September, 1992.

Major work performed during this past quarter was as follows:

1. Continuous Emissions Monitoring System (CEMS) set-up completed and operational.
2. Boiler Performance Monitoring System (BPMS) input validation was started.
3. Initial baseline testing with LNB in operation started.
4. Reburn system start-up initiated.

3.0 PROJECT DESCRIPTION

Within the three phases of the project, the following tasks will be performed to demonstrate the cost effective control of NO_x and SO_x emissions from pre-NSPS coal fired utility boilers:

Phase I: DESIGN AND PERMITTING

Task 1 - Project Management

EER will provide the overall management necessary for completing successfully all aspects of Phase I. This will include the following:

- Coordination of all Participant and subcontractor efforts.
- Coordination with the host site.
- Planning and scheduling all tasks.
- Monitoring all technical efforts.
- Keeping DOE, GRI, PSCo, CIG and EPRI fully informed of project status.
- Continual review of relevant ongoing technical developments, particularly EER's Gas Reburning and Sorbent Injection CCT project, as well as other work supported by DOE, GRI, EPRI, EPA and commercial firms.

Task 2 - Process Design

In the Process Design task, GR-LNB process designs will be prepared. The process designs will be based on the maximum NO_x emission control commensurate with the design and operating constraints of the unit, improved unit operability and minimum cost of power generation to the maximum extent possible. The following work will be done:

- Brief field measurements will be conducted to obtain performance data necessary for process design.

- The design and operation will be analyzed to provide functional designs and specifications for all components of the gas reburning and low NO_x burner system.
- Bench scale tests will be conducted as required to define key process parameters. This will include isothermal modeling of furnace/convective pass flow patterns and mixing studies.
- Thermal and emission reduction performances of the GR-LNB NO_x emissions control system will be predicted.
- Optimum designs for GR-LNB will be established based on isothermal kinetic and thermal modeling and on baseline characterization of the unit.
- The process design will be documented in a report submitted to DOE.

Task 3 - Engineering Design

Following approval of the process design (prepared in Task 2) EER will proceed with detailed engineering design. The engineering design will include preparation of the following:

- Site specific engineering, including process, civil, structural, mechanical and electrical design.
- Engineering drawings.
- Construction plans and schedule.
- Construction cost estimates.
- Start-up plan.

Task 4 - Environmental Reporting, Permitting, Plans and Design

A variety of environmental activities will be conducted. This will include the following:

- Preparation of relevant environmental data for obtaining NEPA approval. (This was updated during the Agreement negotiation phase.)
- Preparation of Environmental Monitoring Plan.
- Assistance to host site in obtaining environmental permits.

Task 5 - Technology Transfer

To help ensure the timely commercialization of this technology, the following technology transfer activities will be conducted:

- Formation of an Industry Panel for technology transfer.
- Arrangement of Panel meetings on (1) process design and (2) detailed engineering design and plans for Phases II and III.
- Prepare and present technical papers at appropriate conferences and industry meetings.

Phase II: CONSTRUCTION AND START-UP

Task 1 - Project Management

- Continuation of Phase I project management activities.
- Arrangement of project review meetings at approximately the 40 and 90 percent completion points.

Task 2 - Installation and Check-out

- Installation of the emission control and auxiliary equipment.

- Check-out of functional operation of all components.

Task 3 - Technology Transfer

- Continuation of technology transfer activities initiated in Phase I.
- Meetings with Industry Panel to review installations and plans.

Task 4 - Restoration

- Decision on disposition of test equipment if project is discontinued: to be retained by host site or removal and restoration work.

Phase III: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

Task 1 - Project Management

- Continuation of Phases I and II project management activities.
- Conducting final project review at conclusion of project.

Task 2 - Optimization Testing

- Optimization of LNB installation.
- Optimization of GR-LNB technology
- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

Task 3 - Long Term Tests

- Operation of GR-LNB equipment under optimized conditions for approximately one-year duration.
- Measurement of emission control system performance.
- Determination of boiler impacts.

Task 4 - Evaluation of Field Test Results

- Analysis of test data.
- Preparation of guideline manuals for application of GR-LNB technology, including design recommendations, cost projection and comparisons with competing technologies.

Task 5 - Restoration

- Disposition of GR-LNB equipment installation:
To be retained by host site or removal and restoration work.

Task 6 - Technology Transfer

- Continuation of technology transfer activities from Phases I and II.
- Meeting with Industry Panel to review results obtained.

4.0 PROJECT STATUS

4.1 Phase I Design and Permitting

4.1.1 Task 1 - Project Management

Work under this Task is complete. See section 4.3.1 below for further Project Management activities.

4.1.2 Task 2 - Process Design

Computer and isothermal modeling of the Gas Reburning System for Cherokee 3 has been completed and the process design report has been prepared and submitted to the DOE and the Project funders for their review and comment.

4.1.3 Task 3 - Engineering Design

The Engineering Design of the Over-fire Air, Flue Gas Recirculation, and Natural Gas distribution systems has been completed. Mechanical and electrical detail design drawings have been released for construction. Work under this Task is complete.

4.1.4 Task 4 - Environmental Reporting, Permitting, Plans and Design

A meeting to review the Environmental Monitoring Plan (EMP) with DOE and PSCo was held on September 11, 1991 in Denver, Colorado. The EMP has been conditionally approved. Final approval is dependent on resolving whether air toxics should be measured during Phase III testing.

4.1.5 Task 5 - Baseline Test and Phase III Test Plan

The Baseline Testing was completed on July 26, 1991. A Baseline Test Report and the Phase III Test Plan was submitted to DOE and the Project funders for their review and comments. No comments were received on the baseline test report. Comments on the test plan were received and the test plan is currently being revised to reflect pertinent comments.

4.1.6 Task 6 - Technology Transfer

Work under this task is complete.

4.2 Phase II Construction and Startup

4.2.1 Task 1 - Project Management

Work under this Task is complete. See section 4.3.1 below for further Project Management activities.

4.2.2 Task 2 - Installation and Checkout

Work under this Task is complete.

4.2.3 Task 3 - Technology Transfer

Work under this task is complete.

4.3 Phase III Operation, Data Collection, Reporting and Disposition

4.3.1 Task 1 - Project Management

Project management activities continued, but at a reduced level during the first two months of the reporting period. The host (PSCo) rebuilt the pulverizers on the test unit so site activity was reduced to a minimum. Project management consisted of Optimization Test planning and reporting. Full site activity was resumed mid-September, 1992.

4.3.2 Task 2 - Optimization Testing

Task 2 began in mid-September with check-out of the CEMS and BPMS. The CEMS became operational September 18, 1992. The BPMS is in the process of validating input and output values. As part of Task 2, initial baseline tests with LNB in operation were started which will be used to gauge and optimize GR operation.

4.3.3 Task 3 - Long Term Testing

Long term testing will begin after the completion of the optimization testing.

4.3.4 Task 4 - Evaluation of Results

Data evaluation will be done throughout the entire test program.

4.3.5 Restoration

If requested by the host, restoration will be done after completion of all testing.

4.3.6 Technology Transfer

Meetings will be held when test results become available.

5.0

PLANNED ACTIVITIES

During the next quarter (October through December, 1992) the following work is planned:

1. Project Management continues into the next quarter concentrating on successful completion of the Optimization task involving parametric tests to determine the best settings for maximum NO_x reduction from the BR-LNB system.
2. Complete the BPMS validations to allow on-line operation of the BPMS during Optimization and Long Term testing.
3. Complete all work associated with Optimization, which includes parametric tests varying various operational parameters affecting NO_x reduction, analysis of data taken and final controls set based on these tests to allow for automatic control of the GR-LNB system.

6.0 REPORT DISTRIBUTION LIST

The number in parentheses () indicates the total number of copies submitted.

6.1 Funding Organization Distribution

6.1.1 U.S. Department of Energy

Mr. Harry J. Ritz (2)
PETC Technical Project Manager
Mail Stop 920-I.
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. John Augustine (1)
Contracting Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
Associate Deputy for Clean Coal
Office of Clean Coal Technology
FE-24, C-178
U.S. Department of Energy
Washington, DC 20545

Mr. Paul A. Gottlieb (1)
Office of Patent Counsel
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Office of Technology Transfer (3)
Mail Stop 58-MEZZ
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

•
Dr. S.N. Roger Rao (1)
Burns and Roe Technical Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Mr. Douglas Uthus (1)
HQ DOE Program Manager
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, D.C. 20585

6.1.2 Gas Research Institute

Mr. Paul Bautista (2)
Gas Research Institute
8600 W. Bryn Mawr Ave.
Chicago, Illinois 60631

6.1.3 Colorado Interstate Gas Company

Mr. John R. Grossmann (2)
Manager, Planning Evaluation
Colorado Interstate Gas Company
P.O. Box 1087
Colorado Springs, Colorado 80944

6.1.4 Electric Power Research Institute

Mr. Angelos Kokkinos (2)
Electric Power Research Institute
3412 Hillview Avenue
Palo Alto, California 94303

6.2 Host Utility Distribution

Ms. Melissa Browning-Sletten (6)
Maintenance Services Manager
Public Service Company of Colorado
5900 East 39th Avenue
Denver, Colorado 80207

**DATE
FILMED**
3/19/93