MASTER

DOE/CS/40037-T3
Distribution Categories UC-95 and UC-95f

PULVERIZED COAL FIRING OF ALUMINUM-MELTING FURNACES

SECOND ANNUAL TECHNICAL PROGRESS REPORT
FOR PERIOD 1979 JULY THROUGH 1980 JUNE

CHARLES E. WEST
DONALD L. STEWART, JR.

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

ALUMINUM COMPANY OF AMERICA
ALCOA LABORATORIES
ALCOA CENTER, PA 15069

PREPARED FOR THE
DEPARTMENT OF ENERGY
OFFICE OF THE ASSISTANT SECRETARY FOR
CONSERVATION AND SOLAR APPLICATIONS
DIVISION OF INDUSTRIAL ENERGY CONSERVATION
UNDER CONTRACT DEAC01-78CS40037
(previously EM-78-C-01-4203)

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

i No folio

Back-up blank

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

TABLE OF CONTENTS

	<u>Page No</u>
ABSTRACT.	2
PROGRESS	
Task No. 2 - Design Burner "A"	3
Task No. 3 - Purchase Stack Gas Sampling Inst.	7
Task No. 5 - Process Equipment Design & Layout	8
Task No. 7 - Purchase Process Equipment.	17
Task No. 8 - Fabricate Burner "A"	18
Task No.13 - Install Process Equipment	19
Task No.16 - Design Slag Handling System	25
Task No.19 - Fabricate Slag Handling System	26
STATUS REPORT ON PHASE I DATA DELIVERABLES.	27
AMENDMENT/MODIFICATION TO CONTRACT.	30
COST SUMMARY.	32
PROGRAM MANAGEMENT.	33

LIST OF FIGURES

Figure

2.1 - Cross-sectional View of Combustor	4
2.2 - General Arrangement - Coal Combustor.	5
2.3 - First Stage Combustor Section	6
5.1 - Process Flow Diagram - Part 1	14
5.2 - Process Flow Diagram - Part 2	15
5.3 - Equipment Layout.	16
13.1 - Process Development Unit.	20
13.2 - Coal & Additive Feeders	21
13.3 - Process Control Room.	22
13.4 - Process Control Panel	23
13.5 - Data Acquisition Panel.	24

LIST OF TABLES

Table

5.1 - Major Equipment Items	13
---------------------------------------	----

ABSTRACT

Phase I of the subject 5-1/2 year, two phase contract was started in May of 1978. At the end of the 2nd year, the program for Phase I is estimated to be 73% completed with 69% of the planned cost expended.

The ultimate objective of this program is the commercial demonstration of an efficient, environmentally acceptable coal firing process suitable for implementation on melting furnaces throughout the aluminum industry. To achieve this goal, the program has been divided into two phases.

- 1) Phase I has proceeded through design and construction of a 350 pound (coal) per hour staged slagging cyclone combustor (SSCC) attached to a 7-ft diameter aluminum melting ladle furnace. Process development will culminate with a 1000 pph prototype SSCC firing a 40,000 pound capacity open hearth melting furnace at the Alcoa Laboratories.
- 2) Phase II implementation is currently planned for Alcoa's Lafayette, IN, Works, where two of the ingot plant's five open hearth melting furnaces will be converted to utilize coal. In addition to confirmation of data gathered in Phase I, the effect of extended production schedule operation on equipment and efficiencies will be determined. This work would begin in 1982 pursuant to technical and economic evaluation of the process development at that time.

Task No. 2 - "Design Burner A"

The preparation of fabrication drawings on the first prototype of a cyclonic, slagging two-stage coal combustor has been completed. The unit is designed to substoichiometrically burn (0.55 Ø) up to 350 lb/hr of pulverized coal and alkali metal salt additives in the slagging first stage; the low-BTU gas produced is consumed in the second stage immediately downstream. The additives are injected to suppress the slag fusion temperature and maximize the capture of sulfur compounds in the molten slag.

Under the terms of a subcontract negotiated earlier in the contract, General Electric Space Science Laboratory provided the detailed design of the coal/gas injector and the conceptual design of the staged combustion unit, based on the successful operation of the GE/DOE closed cycle MHD coal combustor.

A schematic cross-sectional view of the Alcoa/GE combustor is shown in Figure 2.1. Figure 2.2 shows the combustor with a 7 foot diameter ladle for the firing chamber. Figure 2.3 shows a pictorial representation of the General Electric combustor which, except for stoichiometric combustion without additives, is conceptually similar to the first stage of the Alcoa unit. Natural gas, combustion air, coal and additives enter the first stage through the integrated coal/gas injector, which imparts an axial swirl to the incoming reactants, propelling the solids to the wall where combustion takes place. Molten slag, which collects on the walls of the unit, flows to the bottom and out the slag tap at the downstream end. The first stage combustor (as well as the downstream sampler and swirl sections) is lined with an inner layer of slag-resistant refractory and an outer layer of insulating refractory. Cooling air, which controls the temperature of the slag layer, enters the upstream end of the unit and passes through grooves cut in the outside of a metal tube located between the refractory layers. The heated (600°F) cooling air exits the first stage at the downstream end at a slight positive pressure.

This task is complete.

Alcoa/GE 2 Stage Combustor-Cross Section

Figure 2.1

A-306532-ED

VIEW A-A

Figure 2.2

ALUMINUM COMPANY OF AMERICA PRODUCTION EQUIPMENT LABORATORY	
CARL COMBUSTOR GENERAL REARRANGMENT	
DATE: 3/8/61	BY: JH/ED
A-306532-ED	

Figure 2.3

1ST STAGE COMBUSTOR SECTION

This section through the axial injection cyclonic combustor design by General Electric Space Science Laboratories illustrates the prominent features of the 1st stage combustor.

REGENERATIVELY AIR COOLED COAL COMBUSTOR

Task No. 3 - "Purchase Stack Gas Sampling Instrumentation"

An integrated stack gas analysis system has been received from Mine Safety Appliances Company. The system will automatically withdraw, condition (cool, dry and filter), analyze and record gaseous samples from stage 1 product gas (partially combusted) or stack gas, or both on a preset timed cycle. Gaseous components determined by the system, range of concentrations and method of analysis are as follows:

a) Reducing atmosphere (partially combusted as -- outlet of stage one)

- 1) CO by Infra-red; 0-25%
- 2) CO₂ by Infra-red; 0-10%
- 3) CH₄ by Infra-red; 0-2%
- 4) H₂ by Thermal Conductivity; 0-20%

b) Oxidizing atmosphere (stack gas)

- 1) CO by Infra-red; 0-2000 ppm
- 2) CO₂ by Infra-red; 0-20%
- 3) SO₂ by Infra-red; 0-5000 ppm
- 4) NO_x by Infra-red; 0-2000 ppm
- 5) O₂ by Paramagnetic Analysis: 0-25%

The analysis unit is shown in Figure 13.3.

This task is complete.

Task No. 5 - "Process Equipment Design and Layout"

Mechanical and electrical design of the coal combustion pilot facility has been completed, except for possible design revisions necessitated during installation and operation. Process flow diagrams and equipment layout are shown in Figures 5.1, 5.2 and 5.3, respectively. The process description for the facility is also included.

Specifications for major mechanical and electrical equipment items are summarized in Table 5.1.

This task is complete.

PROCESS DESCRIPTION - COAL COMBUSTOR PILOT PLANT

The Alcoa/GE coal combustor is a two-stage, slagging cyclonic unit designed to direct fire an aluminum melting furnace at a rate of approximately 4.4 mm Btu/hr (300 lb coal/hr). The coal and an additive to trap sulfur compounds in the slag, is burned substoichiometrically in the first stage at 0.55 ϕ (55% of stoichiometric air) in the design case. Gaseous products leaving the first stage pass through a short analysis section and into the second stage, where sufficient air to complete combustion (total air = 10% excess) is injected. The hot (>3000°F) products of combustion pass directly into a melting furnace, which will be a 7-foot diameter ladle for the first combustor (Burner A), and to the stack. In future tests, an energy cascading system, where hot gas leaving the melting furnace passes through a holding furnace, will be evaluated.

The pilot system consists of the following subsystems:

- 1) gas burner system
- 2) coal and additive feed system
- 3) coal combustion air system
- 4) cooling air system
- 5) slag handling system
- 6) deionized water cooling system

The gas burner system (Figure 5.2) is designed to control the flow of combustion air and natural gas to the combustor during startup operations, and is equipped with the mandated safety features. Air from the Schwitzer blower enters the burner system and is controlled through one of two flow control systems. For low flows (7-70 scfm), FCV-1 (enabled by SV-1) is used, while an equivalent, larger system (SV-2 and FCV-2) is used for higher flows (45-450 scfm). The duplicate system (primary flow element and control valve) is necessary because of the large design turndown ratio. A bypass around the automatic flow control systems, consisting of SV-5 and a manual valve and rotometer, allows a small air purge through the swirl valves when the natural gas system is off. A low pressure switch on inlet air and a prepurge rate flow signal on the high air rate system are interlocked through the flame control unit with the gas safety valving.

Natural gas enters the system from an upstream pressure regulator (not shown) through the required manual and dual vented safety valve system. Low and high pressure switches are interlocked through the flame safety control unit with the safety shutoff valving. As with the air system, a duplicate primary flow element/control valve system is required for flow control of gas to the burner. The low flow system, consisting of SV-3, FCV-3 and an appropriate flow element, is used to control from 0.75 to 7.50 scfm gas by ratio control with the low air flow (FCV-1 controller) system. High firing rates (4.2 - 42 scfm gas) are controlled (SV-4 and FCV-4) by ratio with the high air rate (FCV-2) system.

The firing rate, or BTU input, of the natural gas system as designed is entirely determined by reactant (gas and air) flow control. The downstream temperature will be monitored, but will not be a control variable. The final element in the gas burner safety system is a flame monitoring device (probably UV), which will shut the system down on loss of flame (5 second delay). In order to control flame shape and intensity at high firing rates, it may be necessary to inject part of the natural gas combustion air through the secondary air system (Figure 5.1). In this case, either the ratio control driving FCV-4 will be adjusted or the flow element used by the FCV-2 flow controller will be located immediately downstream of the air blower.

The coal and additive feed system is designed to safely transport 50-350 lb coal/hr and 3.5-25 lb additive/hr with primary air to the combustor. Approximately one ton of coal, which is sufficient for six hours of operation, will be batch pulverized in the existing Riley Stoker Co. Attrita coal pulverized at rates of 1000 - 4000 lb/hr. The pulverized coal (average particle size: 50 μ) will be transported to the cyclone above the coal hopper with about 60,000 scfh air, where 97-99% of the coal will be separated from the transport gas. The dust-laden air passes on to either a small filter baghouse for final dust removal or to a hot flue, where the remaining dust will be consumed.

The coal hopper, a Vibrascrew LBB-4-50 50 cu ft live bottom bin, will be suspended on a load cell in order to monitor charge and discharge rates. The hopper will be purged with N₂ at a low rate during charging and at a rate sufficient to inert the atmosphere in the vessel thereafter, as determined by an O₂ sensor and alarm in the head space. The types of coal to be utilized in the combustion experiments require inerting to ~15-17% O₂ to be non-explosive; the O₂ alarm set-point will be significantly lower to provide a large safety factor. The coal feeder, a Vibrascrew 2" screw feeder, is designed for accurate control of 90-900 lb coal/hr.

The additive hopper/feeder is an existing integral Vibra-Screw SCR-20 screw feeder with 3/4" screw. This unit will be manually charged with various additives from bags or small drums. Suspension from a load cell will provide indication of discharge rates.

During operation, coal and additive will be metered by the two screw feeders and transported by N₂ or gravity to the fluid bed mixer. The mixer is designed to thoroughly mix the solid components and provide a means of assuring a predictable constant feed to the combustor. The bed is fluidized with N₂, which passes overhead with transport N₂ to the baghouse for dust removal. Solids are conveyed vertically from the unit through two dip-tubes with N₂ flows controlled by FCV-5A and 5B. Downstream of the fluid bed mixer, primary air controlled by FCV-6A and 6B is injected at a design rate of 150 lb/hr into each of the lines, which then split into four 3/8" tubes to provide feed to the 8 combustor injection ports.

A Schwitzer Model 7108 Air Power Unit will provide up to 2100 scfm air at 15 psig (max) for the coal combustion and cooling air systems, in addition to the natural gas combustion air discussed previously. Excess air exiting the positive displacement compressor will be vented through PCV-1 in order to avoid over-pressurizing the air system. The pressure controller driving PCV-1 will be set slightly (<1 psig) above the highest downstream pressure requirement, which will normally be the cooling air system. Cooling air and natural gas combustion air at 200-225°F are cooled to <100°F in the air cooler, a water cooled shell-and-tube heat exchanger. Immediately downstream of the cooler, gas combustion air passes through PCV-3 (outlet pressure ~2 psig) and on to the burner system described above. Controls on the cooling air system are minimal: flow control with FCV-7 (100-550 scfm) on the cold air and back-pressure control at ~1 psig with PCV-4 on the hot air existing the combustor. The temperature of air entering and existing the unit is monitored; high temperature alarms on both will be provided.

Coal combustion air exiting the compressor passes through PCV-2 (outlet pressure ~2 psig) to the air heater, an electric resistance heater controlled on exit gas temperature. The unit is sufficiently large to preheat secondary air to 1000°F. Protection for the heater is provided by a low flow alarm on the inlet air and a high temperature shutdown switch on the last heating element. Flow of hot secondary air (50-382 scfm) to the combustor is controlled with FCV-8.

Flow of tertiary air, which is injected into the second stage of the combustor, is controlled with FCV-9 (100-440 scfm). The temperature of the tertiary air is controlled (Ambient-300F) with TCV-2 by varying bypass flow around the heater. In order to provide good control, an air trim valve (PCV-5) is provided, which operates via a position controller in the control room.

The slag handling system (Figure 5.2) is designed to quench and filter slag leaving the first stage of the combustor. In order to keep the slag tap open, approximately 1% of the hot stage one gas exits through the tap and leaves the slag quench pipe near the top after a 180° flow reversal. The gas is cooled (jacketed pipe section) and passes through a fixed orifice which determines the flow rate to the stack. If the slag tap appears to be closing (visually determined by closed circuit television focused on the port), the amount of gas exiting via the tap can be increased by opening SV-9.

In the quench pipe, molten slag droplets fall into water which is maintained at depth of 15 to 25 inches. Water enters the unit through two tangential ports somewhat below the lowest water level. Water is fed at a constant rate through SV-8 (automatic shut-off valve), a manual flow control valve and a rotometer. Water and slag exit the pipe through SV-7, the water level control valve, and SV-6, the low level shutoff valve. The level is controlled by a control unit, equipped with high and low audible alarms. that opens SV-7 at the high control point and closes the valve at the low point. An additional high level switch closes SV-8 (inlet

water shut-off; automatic reset), while a low level switch closes SV-6 (outlet shut-off; manual reset). Water leaving the unit is screened and filtered for slag collection and analysis prior to entering the drain system.

The D.I. Water system (Figure 5.2) is a totally enclosed cooling water system for the injector and view ports. Water is pumped (125 gpm and 100 psig: design conditions) from the base of the D.I. water surge tank through a filter and heat exchanger to a manifold serving the cooling water users. The filter is a standard dual cartridge unit with 3-way valves to allow filter changes during operation. The temperature of the cooling water (135°F design) is controlled by TCV-1, which allows a variable bypass around the city water cooled shell-and-tube exchanger. Each of the D.I. cooling water users is equipped with a manual flow control valve, rotometer, and high temperature alarm (audible) on the outlet. Standard procedure will be to increase the flow to an area when the exit temperature becomes excessive. A low flow into the exit manifold from the inlet manifold is maintained by a manual flow control valve and pressure gauge. In case of cooling system failure, a time-delayed control system to start city water cooling with SV-10 and SV-11 (3-way valves) has been specified.

Table 5.1

Major Equipment Items

<u>Vendor - Model</u>	<u>Size, Rating, Etc.</u>
Schwitzer Model 7018-200P-2500 Air Pump	200 hp--2100 icfm @ 15 psig outlet pressure
Allis Chalmers 1-1/2X1X8 CSO Water Pump	20 hp--125 gpm @ 100 psi T.D.H.
American Standard Model 08036-HCF-B Air Cooler	1100 scfm air @ 15 psig--300 to 100 F
American Standard Model 08084-HCF-B Water Cooler	63 gpm water -- 170 to 100 F
Vibra-screw Model LBB-4-50 Live Bottom Bin	50 cubic feet pulverized coal
Vibra-screw Model 7-24 Feeder (2")	50-400 lb/hr coal
Vibra-screw Model SCR-20 Feeder (3/4")	10-100 lg/hr additive
Sly Pactecon Model PC-103 Baghouse	1000-4000 lb/hr coal in 1000 cfm transport air
Soltec Model VP-6232S Recorder	Data recording
Kaye Model RP-10 Data Processor	Data recording
Leeds and Northrup Model 250 Recorder	Data recording
Ircon Model Q-45F05 Temperature Measurement System	1500-4500°F - Stage one temperature
Hitachi Model FP-205 FP-205 Camera	Slag tap monitor
Gould Modicon Model 384-B Programmable Controller	Process control

Figure 5.1

ALUMINUM COMPANY OF AMERICA PRODUCTION EQUIPMENT LABORATORY			
PROCESS FLOW DIAGRAM MELTING FURNACE, COAL COMBUSTOR PART I			
D. STEWART	2. GLOZIK	3. GLOZIK	4. GLOZIK
1. GLOZIK	2. GLOZIK	3. GLOZIK	4. GLOZIK
A-306138-ED			

A-306139-ED

Figure 5.2

ALUMINUM COMPANY OF AMERICA PRODUCTION EQUIPMENT LABORATORY	
PROCESS FLOW DIAGRAM MELTING FURNACE COAL COMBUSTOR PART 1	
DESIGNED BY J. STEWART	DATE 1-15-61
CHECKED BY S. GLAZIK	DATE 1-15-61
A-306139-ED

Figure 5.3

Task No. 7 - "Purchase Process Equipment"

Purchase orders have been issued for all major equipment items summarized in Table 5.1.

This task is complete.

Task No. 8 - "Fabricate Burner A"

The fabrication of the coal/gas injector and sample and swirl sections (including molds and mandrels for refractory installation) has been completed. The completion of the stage one combustor has been delayed due to major problems in fabrication of the integral wall cooler (see Task 2).

The design calls for the machining of full length longitudinal air cooling grooves along the periphery of the 30" diameter X 72" long X 1/2" wall steel cylinder. The combined impact of deviations in out-of-roundness and straightness along with the shape instability during machining have resulted in an inordinate amount of time required to set up to machine the grooves and the end seal surfaces. In the design of further prototypes and production units, efforts will be made to eliminate this problem.

This task is 90% complete.

Task No. 13 - "Install Process Equipment"

The installation of process equipment in Alcoa's Arnold Laboratory has continued; Figure 13.1 shows progress achieved to date. The Schwitzer blower with inlet and outlet silencers can be seen at the extreme left of the photograph. Major air piping and some instrumentation have been installed on a rack extending from the compressor to the combustor support platform in the center of the figure. Following refractory installation, the combustor will be installed on the open portion of the support platform with the seven foot ladle for a firing chamber. To the right of the figure, the multilevel coal handling tower can be seen. The baghouse, coal hopper and coal and additive feeders are installed on the tower. Figure 13.2 shows the installation of the additive feeder on the right and the coal hopper and feeder on the left on the second level of the tower.

Figure 13.3 shows the installation of the MSA Analyzer cabinet and the graphic panelboard in the control room. Figure 13.4 and 13.5 show more detailed views of the panelboard and data acquisition panel, respectively. Controls on the panel allow automatic or manual control of all major process variables through the Gould Modicon Programmable Controller with the keypads located in the lower-center section of the panel. The programming CRT shown at the left of the panel is only used to make changes to the basic control program. The data acquisition section (Figure 13.5) houses the Kaye Data Processor, recorders, Ircon Temperature Measurement System and the closed circuit television monitor for control of the slag tap. The latter two devices were not installed when the photograph was taken.

This task is 50% complete.

During the next report period, the bulk of the remaining electrical and mechanical installation work should be completed.

Figure 13.1

PROCESS DEVELOPMENT UNIT

This view shows the PDU under construction. The combustor (not shown) will rest on the parallel rails and attach to the refractory lined melting ladle at the white flanged area at the right of the picture.

Figure 13.2

COAL AND ADDITIVE FEEDERS

Pulverized coal (left) and chemical additive (right) are introduced to a mixing station (not shown here) where thorough blending occurs. Coal and additive blend is then delivered by the primary air stream to the 1st stage axial injector.

Figure 13.3

PROCESS CONTROL ROOM

The blue cabinet at left is the process gas sampling system which monitors concentration of CO , CO_2 , SO_x , NO_x , O_2 and C_xH_y at two sample positions in the process. Position 1 is between the 1st and 2nd stages of the combustor and position 2 is downstream of the melting furnace.

At center is the process control panel.

At far right is the data acquisition and recording section.

Figure 13.4

PROCESS CONTROL PANEL

The color coded control panel embodies the complete process flow diagram including all warning indicators accurately positioned to facilitate rapid reaction to potential problems.

Figure 13.5

DATA ACQUISITION SECTION

An array of digital readouts and stripchart recorders allow for "real time" monitoring of critical process parameters. In addition, the Ramp data logger stores all data on paper tape for analysis at a later date. Missing from the panel are the video tape recorder and receiver used in conjunction with a camera positioned to continuously observe the slag flow out of the 1st stage combustor through the slag tap opening.

Task No. 16 - "Design Slag Handling System"

The design of the slag handling system has been completed. Details of the operation are included in the Process Description included with Task No. 5. The slag quench tube consists of a 30" long section of 10 inch Schedule 40 pipe which is flange mounted to the base of the stage one combustor. At the base of the tube are two pneumatic, rubber-lined valves for control of the water level in the vessel. The rubber-lined valves were selected to minimize the possibility of jamming due to the hardness of frozen slag particles. A dual filter located below the outlet valves will remove slag particles from the water for analysis and mass balance determinations.

This task is complete.

Task No. 19 - "Fabricate Slag Handling System"

The slag quench tube and dual filter described in Task No. 16 have been fabricated and will be installed following installation of the combustor.

This task is complete.

STATUS REPORT ON PHASE I DATA DELIVERABLES

As of June 30, 1980.

A. Theoretical Combustion Reactions

1. Provide Abstracts
2. Use CEP to investigate reactions
3. Bench Scale verification of (2)
4. Recommendations of Initial Test reaction.

COMPLETED	IN PROGRESS	NEXT QUARTER	NOT APPLICABLE
X			
X			
			X
X			

B. Design Burner "A"

1. Provide abstracts on important lit.refs.
2. Summarize mass & heat balance equations.
3. Provide schematic diagram of process.
4. Provide design dwgs. of key elements.
5. Specify range of fuel and additive compositions.

X			
X			
X			
X			
X			

C. Purchase Stack Gas Sampling Instrumentation

1. Obtain info & quotations from manufacturers.
2. Specify and select appropriate equipment.

X			
X			

D. Slag Chemistry Bench Scale investigation

1. Laboratory investigation
 - a) Literature search
 - b) Slag Development
2. Combustion Tests
3. Refractory Selection
 - a) Test for slag corrosion resistance - static
 - b) Test for slag corrosion resistance - dynamic

X			
X			
X			
X			
X			
X			

Status Report of Phase I Data Deliverables

E. Design Coal Handling Equipment

1. Coal and additive bunkers.
2. Conveyors..
3. Feeders.

COMPLETED	IN PROGRESS	NEXT QUARTER	NOT APPLICABLE
X			
X			
X			

F. Design Heat Recuperation Equipment

1. Calculate heat transfer potential.
2. Design furnace ducting.
3. Specify heat transfer device.
4. Design mechanical and electrical controls.

X			
X			
X			

G. Install Stack Gas Sampling Equipment, Coal Handling Equipment & Recuperation Equipment.

1. Specify site location and logistics.
2. Tabulate material flow specifications.
3. Tabulate hardware and materials items requisitioned.

X			
X			
X			

H. Test Burner "A"

1. List combustion parameters to be monitored.
2. List operating conditions of tests.
3. Outline scope of test period showing expected test durations and milestones.
4. Tabulate results.

		X	
		X	
		X	

I. List additional design parameters to be investigated.

--	--	--	--

J. Design Slag Handling System

1. Provide design drawings and specify materials.

X			
---	--	--	--

Status Report on Phase I Data Deliverables

K. Test Burner "B"

1. List parameters to be monitored in addition to those from Burner "A".
2. List operating conditions for tests.
3. Outline scope of test period showing expected test durations and milestones.
4. Tabulate results.

COMPLETED	IN PROGRESS	NEXT QUARTER	NOT APPLICABLE

L. Design and Operate Burner "C"

1. Provide design drawing of the prototype combustor.
2. Specify all material to construction.
3. Outline scope of test period showing expected test durations and milestones.
4. Tabulate results.

M. Cast Ingot and Examine for Quality Assurance.

1. Extract bath samples and analyze composition to assess impact of contamination from coal combustion.
2. Cast product and monitor its quality through various fabrication processes.

AMENDMENT/MODIFICATION TO CONTRACT

To date, the following Amendment/Modifications have been issued by DOE:

<u>Amend/ Mod No.</u>	<u>Effective Date</u>	<u>Description</u>
A001	1978 Sept.25	<p>In order to increase the fund allotted for obligation from \$850,000, by \$560,000, to \$1,410,000, ARTICLE 3.2 - LIMITATION OF FUNDS is hereby deleted in its entirety and the following is substituted in lieu thereof:</p> <p>"Pursuant to Clause 3.2.4, Limitation of Funds, total funds in the amount of \$1,410,000 have been allotted for obligation and are available for payment of allowable costs to be incurred from the effective date of this contract through the period estimated to end September 30, 1978."</p>
A002	1979 March 19	<p>The purpose of this modification is to change the Contract Administration office noted in Block 6.</p> <p>DCASMA, Pittsburgh Attn: Contract Management Office 1610 S. Federal Bldg. 1000 Liberty Ave Pittsburgh, PA 15222</p> <p>All other terms and conditions of the contract remain unchanged.</p>
A003	1979 April 06	<p>In order to increase the fund allotted for obligation from \$1,410,000 by \$100,000 to \$1,510,000, ARTICLE 3.2 - LIMITATION OF FUNDS is hereby deleted in its entirety and the following is substituted in lieu thereof:</p> <p>"Pursuant to Clause 3.2.4, limitation of Funds, total funds in the amount of \$1,510,000 have been allotted for obligation and are available for payment of allowable costs to be incurred from the effective date of this contract through the period estimated to end September 30, 1979.</p>
A004	1979 Sept.29	<p>In order to increase the fund allotted for obligation from \$1,510,000 by \$1,700,000 to \$3,210,000. ARTICLE 3.2 - LIMITATION OF FUNDS is hereby deleted in its entirety and the following is substituted in lieu thereof:</p>

AMENDMENT/MODIFICATION TO CONTACT - Page 2

A004 1979 Sept 29 Cont'd

"Pursuant to Clause 3.2.4, limitation of Funds, total funds in the amount of \$3,210,000 have been allotted for obligation and are available for payment of allowable costs to be incurred from the effective date of this contract through the period estimated to end September 30, 1980.

COST SUMMARY

During the second year, the funds expended totaled \$1,408,126. First year spending totaled \$322,985. Total expenditures for the contract to date is \$1,731,111. The current Cost Plan dated 1980 June 01 shows Total Planned Cost of \$2,518,043. Phase I costs through FY 1980 are estimated at \$1,837,698. Costs for FY 1981 and FY 1982 are estimated at \$439,143 and \$241,202 respectively.

Considering that Phase II would not commence until the first quarter of FY 1982, and that the results of Phase I activities and inflation will undoubtedly require revision of the original Phase II cost projections, no attempt has been made at this time to adjust the previous Phase II cost estimates. Revised Phase II estimates will be forthcoming at a later date.

PROGRAM MANAGEMENT

Throughout the second year of the contract, Mr. C. E. West has functioned as Program Manager while Mr. Donald L. Stewart, Jr. has coordinated system design, engineering and construction activities.

Principal program management activities outside of Alcoa have been with General Electric Space Science Laboratory in the execution of their combustor design subcontract. That activity culminated in the delivery of design detail drawings suitable for fabrication of the two-stage coal combustor.

Within Alcoa, Program Management activity has focused on the coordination and implementation of the full and part time efforts of 17 exempt and 70 non-exempt employees from 8 separate divisions and departments.

Construction and debugging will be concluded in August of 1980 and parametric testing will begin before the end of FY 1980.