X-OE-231, Vol. 11

MARTIN MARIETTA

Revised STI

FEB 21 1992

Preliminary Decommissioning Study Reports

Volume 11: Old Hydrofracture Facility

W. R. Reed

September 1984

Oak Ridge National Laboratory
Oak Ridge, Tennessee 37830

operated by
Martin Marietta Energy Systems, Inc.
for the
DEPARTMENT OF ENERGY

OPERATED BY
MARTIN MARIETTA ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from (615) 576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

NTIS price codes—Printed Copy: A10 Microfiche A01

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

ORNL/M--1924

DE92 008114

Engineering Division

Preliminary Decommissioning
Study Reports

Volume 11: Old Hydrofracture Facility

W. R. Reed

APPROVED BY:

F. J. Peretz 9/24/84
F. J. Peretz, Principal Engineer, Engineering Division

N. W. Durfee 9/24/84
N. W. Durfee, Project Engineer, Engineering Division

T. E. Myrick 9/24/84
T. E. Myrick, ORNL Surplus Facilities Management Program

Prepared for U.S. Department of Energy
under U.S. Government Contract DE-AC05-84OR-21400

MASTER

CONTENTS

	<u>Page</u>
1. INTRODUCTION	1
2. FACILITY DESCRIPTION	2
2.1 Location and Adjacent Facilities	2
2.2 Physical Description	2
2.3 Facility Use and Current Condition	15
2.4 Radiological Characterization	18
3. DECOMMISSIONING ALTERNATIVES ASSESSMENT	22
4. DESCRIPTION OF DECOMMISSIONING PLAN	26
5. COST ESTIMATE	28
6. SCHEDULE	30
7. REFERENCES	32
APPENDIX	35

LIST OF FIGURES

<u>Number</u>	<u>Title</u>	<u>Page</u>
1	Location of the Old Hydrofracture Facility at the Oak Ridge National Laboratory	3
2	Site Plan of the Old Hydrofracture Facility	4
3	Photograph of the Old Hydrofracture Facility, Looking Southeast	5
4	Hydrofracture Process Description	6
5	Isometric of the Old Hydrofracture Facility	8
6	Schematic Flow Diagram of the Old Hydrofracture Facility	9
7	Underground Lines at the Old Hydrofracture Facility ..	16
8	Decommissioning Schedule, Waste Volume Estimates, and Costs by Fiscal Year	31

LIST OF TABLES

<u>Number</u>	<u>Title</u>	<u>Page</u>
1	Dimensions for Building 7852	13
2	Buried Tanks at OHF	15
3	Radiation Levels in 7852 and in Pump House	19
4	Alternative Summary for the OHF Site	24
5	Estimated Annual Rates of Waste Generation During Decommissioning of OHF	27
6	Cost Estimate Summary for D&D of OHF	29

1. INTRODUCTION

The Old Hydrofracture Facility (OHF) is one of approximately 76 facilities currently managed by the Oak Ridge National Laboratory (ORNL) Surplus Facilities Management Program (SFMP). This program, as part of the Department of Energy (DOE) national SFMP, is responsible for the maintenance and surveillance and the final decommissioning of radioactively contaminated surplus ORNL facilities. A long-range planning effort is being conducted that will outline the scope and objectives of the ORNL program and establish decommissioning priorities based on health and safety concerns, budget constraints, and other programmatic constraints. In support of this SFMP planning activity, preliminary engineering assessments are being conducted for each of the ORNL surplus facilities currently managed under the program. These efforts are designed to: (1) provide an initial assessment of the potential decommissioning alternatives, (2) choose a preferred alternative and provide a justification for that choice, and (3) provide a preliminary description of the decommissioning plan, including cost and schedule estimates. This report presents the results of the preliminary analysis for the OHF.

2. FACILITY DESCRIPTION

2.1 Location and Adjacent Facilities

The Old Hydrofracture Facility (OHF) is located approximately 1.1 miles southwest of the main complex of the Oak Ridge National Laboratory (ORNL) Bethel Valley facilities. As shown in Fig. 1, it is between White Oak Creek and Melton Branch, upstream of the confluence of these two small streams. Immediately to the east of OHF is the western fenced boundary of Solid Waste Storage Area 5 (SWSA), a previously filled ORNL burial ground. Shield plugs from other ORNL facilities are stored in a brushy area approximately 150 yards north of the OHF.

2.2 Physical Description

Figures 2 and 3 show supporting facilities and Building 7852 that contains the OHF injection well. The road in Fig. 2 provides orientation on the map in Fig. 1. The view in Fig. 3 is toward the southeast with the foreground structures being the waste pit enclosure on the left and the Pump House on the right.

The major facility closest to OHF is the replacement (see Sect. 7, Refs. 1 and 2) New Hydrofracture Facility (Bldg. 7860), approximately 800 ft southwest of OHF. Both hydrofracture facilities provide for the permanent disposal of liquid radioactive waste in impermeable shale formations at a depth of about 1000 ft. As illustrated in Fig. 4, the liquid is combined with blended solids (cement and other solids) and mixed to form a pumpable grout (see Sect. 7, Ref. 2). The grout is injected through a slotted well casing into the shale where it solidifies

Fig. 1. Location of the Old Hydrofracture Facility at the Oak Ridge National Laboratory.

Fig. 2. Site plan of the Old Hydrofracture Facility.

ORNL PHOTO 3725-82

Fig. 3. Photograph of the Old Hydrofracture Facility, looking southeast.

EACH INJECTION IS A LARGE BATCH OPERATION THAT REQUIRES ABOUT 10 h TO COMPLETE

Fig. 4. Hydrofracture process description.

in thin sheets extending nearly horizontally (depending on the orientation of the formation) around the well in a generally elliptical pattern. A typical sheet was 0.3 in. thick and reached 500 ft in diam (see Sect. 7, Ref. 2). More than 2 million gal of waste grout mixture containing over 600,000 curies of radionuclides were injected through the single injection well at OHF. The depths of the several injections were 790 ft or deeper. Figure 5, not accurate as to detail, shows the general orientation of OHF as viewed looking to the northwest. Because OHF is a disposal facility, decommissioning activities do not deal with the lower depths of the well or with the surrounding monitoring wells and observation wells that are used to prove the reliability of the hydrofracture disposal concept. The focus of this study is on the equipment, piping, and structures located either on the surface or at a shallow depth of burial.

Construction of the OHF began in the spring of 1963 (see Sect. 7, Ref. 3). The site was selected because it is remote from the ORNL Bethel Valley complex, its surface drains to White Oak Lake (ORNL) which is monitored, and it was near the waste transfer lines from Bethel Valley to the disposal sites in Melton Valley. Seven hydrofracture-related experiments were performed at the OHF from February 1964 until August 1965. The concept of hydraulic fracturing, employed at OHF, is founded upon methods developed by the petroleum industry, but the hardware has been installed in appropriate shielding to protect personnel from the radioactivity of the waste (see Fig. 6). A grout development program was conducted and the surrounding earth was monitored to ensure that the hydraulically pressured grout was behaving as expected.

ORNL-DWG 63-3830

Fig. 5. Isometric of the Old Hydrofracture Facility.

ORNL-DWG 63-397 R-1

Fig. 6. Schematic flow diagram of the Old Hydrofracture Facility.

After the seven experiments were completed at OHF, a weigh tank was added and a bin was installed for storing clay. Operations Division then performed 18 operational injections from 1966 until 1979, pausing during 1970-1972 for a safety review (see Sect. 7, Ref. 4).

Typically, preparations for an injection required several days. Liquid waste and a blend of solids (cement, fly ash, clay, and other additives) were collected and stored in separate buried hold tanks (liquid waste) and in elevated bins (solids).

In addition to the permanently installed (purchased) high-pressure oil field type pump, a backup high-pressure water pump was rented and brought on site for the injection. The actual injection required 4-12 hrs of continuous operation at an average 180 gpm injection rate.

Somewhat less frequently, the OHF activities included slotting the casing at a new depth. A sand slurry was circulated through special nozzles in the bottom of the well and up the well annulus. Degraded sand was settled out in a "waste pit" so that the contaminated water could be reused.

For safety and preservation of the site for continued use, a ventilation system was operated during the injection and an emergency waste trench was available for dumping large quantities of grout should an emergency arise.

Near the end of OHF operation, an experiment was attempted with injecting pelletized simulated waste. Some of the special instrumentation for this experiment remains in the OHF control room.

Referring to Figs. 2 and 4, the grade at the OHF slopes downward from the water tank in the southeast corner of the site to the retention pond (or emergency waste trench) in the northwest corner of the site. The area around Building 7852 and the four bulk solids storage bins is gravel-covered and generally flat. Tank T-5 and Pump P-3 in the southeast corner are used to ensure an adequate water reserve.

Four empty vertical cylindrical bulk solids storage bins with conical bottoms are elevated to permit gravity flow through air slides to Building 7852. Only one air slide is now connected to the mix hopper in Building 7852. Each bin is 12 ft in diameter by 20 ft high (straight side dimension). The bins are interconnected by piping and by a catwalk. Under another bin (No. 4) is a small vessel once used to contain a very short-lived radioactive tracer fluid; concrete shielding blocks surround this small vessel.

Building 7852 includes a mixing cell, a pump cell for the head end of the injection pump, a well cell, a transite-roof-covered engine pad (to the south), and a control room (to the north). The three cells have 12-in. thick concrete walls that are not lined (but are painted inside). Windows into the hot cells are of bullet-proof glass and a mirror is installed in the mixing cell. The cell roofs are of a triple-layered steel (two 1/4-in. plates on either side of steel grating). The roof of

the mixing cell is fixed in place, but the roofs of the pump cell and well cell are removable. The roof of the control room is metal decking. Table 1 lists the dimensions for Building 7852.

The mixing cell contains a mixer assembly (5-ft diam vertical cylinder with conical bottom, 9-ft overall height, with jet-type mixer attached at the bottom) and a grout mix "tub" (3-ft diam and 6.5 ft high) with its agitator. The tops of both of these vessels and the motor for the agitator are exposed to the elements because they extend through the roof of the mixing cell. The cell also contains valves and piping.

The pump cell contains minor equipment (hoses, ladders, etc.)

The well contains a small drum-sized tank (T-8), piping, valves, and the top of the injection well.

The control room includes an elevated observation platform at the window in the north wall of the mixing cell; it also contains several instruments.

On the roof of Building 7852 are a hoist, an air filter and blower, and three disconnected solids conveyors from the solid bins.

In the ground outside the southwest corner of Building 7852 are tops of two vertical buried pipes in which well tools were stored.

Table 1. Dimensions for Building 7852 (in feet).

Room	Length	Width	Height
Mixing cell	12.5	11.5	8
Pump cell	10	7.5	8
Well cell	11	11	10
Control room	14.5	10.7	10.2
Engine pad	30	10	9-10

Northwest of Building 7852 and down the hill is a concrete block pump house built partly in an excavation with only the roof and the southeast corner (at the door) being fully exposed. The 360 ft² building contains two 30 hp Moyno-type pumps and their drivers in its east end. These pumps were used to empty the nearby buried waste storage tanks and to feed waste to the mixing assembly in Building 7852 (through underground piping). The west end of the pump house has its floor at the same elevation as the rest of the building, but it has four short walls (no door) that barely extend out of the ground. This end of the building is called a valve pit and it has been extended to the south. The entire valve pit is 6 ft 4 in. x 21 ft in plan area, and it is covered with metal plates through which valve handles extend upwards (to the outdoors).

North of the pump house is a waste pit composed of three separate concrete-walled cells. The original pit was the south-most cell, but it was contaminated and filled with grout during an experimental injection. The next two cells were extended in a line to the north. All three are

12 ft x 12 ft x 9 ft deep and are covered with a low corrugated plastic roof. The two north cells contain water-covered sludge. The waste pit was used to allow maximum recycle of water during slotting and washup (minimizing the need to inject waste water).

A long, narrow shelf or step is contoured into the hillside at the northwest corner of the OHF area for a 100,000-gal retention pond (also called an emergency waste trench.) The 1963 era construction drawing (C-10002-EA-002-D) indicates that the pond bottom was sprayed with "liquid asphalt-type RC-1" at 0.5 to 0.7 gal/yd² to control erosion. The main purpose for the pond was to guarantee an empty reservoir sufficient to receive any emergency backflow of grout from the well or any other source. This presence would prevent accidental "grouting-in" a well or the equipment. An 18-in. line was available from Building 7852 to the pond. Earlier, during the experimental injections (between Injections 4 and 5), a plastic sheet (liner) was installed in the pond, and during Injections 5 and 6 the pond served as temporary storage for synthetic waste. However, this synthetic waste, brought from Y-12, did not contain the radioactive constituents. The pond was built with a flat rectangular bottom (20 ft x 100 ft) and with dikes and sides sloping at 1.5 to 1 (horizontal to vertical). When full, at 5 ft deep, it contained 100,000 gal.

The OHF used five buried carbon steel tanks for storing liquid waste. The tanks were installed on concrete pads in open pits that were furnished with concrete dividing walls to separate the tanks and allow monitoring each tank for leakage. All the tanks are covered with 4 ft

of earth (minimum) and are cathodically protected. Air sparging was used to keep material in suspension in the tanks. The air from the tanks was filtered before it was released. The tanks are further described in Table 2.

There are many underground pipelines in the OHF area as well as buried conduit. See Fig. 7 for the locations of these lines. There is a flow measuring station in a covered pit [3 ft x 8.5 ft x 5 ft deep] at the southeast corner of the pump house.

Table 2. Buried tanks at OHF.

Tank	Outside Diameter (ft)	Overall Length (ft)	Comment
T-1	8	44.15	Carbon steel
T-2	8	44.15	Carbon steel
T-3	10.5	42	Carbon steel & rubber lining
T-4	10.5	42	Carbon steel & rubber lining
T-9	10	19.5	(straight side dimension) Carbon steel

2.3 Facility Use and Current Condition

Some of the OHF equipment was moved to New Hydrofracture when it was constructed. Included were the high-pressure injection pump and driver, the weigh tank, and two blend tanks (for solids).

Fig. 7. Underground lines at the Old Hydrofracture Facility.

Current activities at OHF include storage of furniture and spare parts in Building 7853, storage of water in Tank T-5 (for possible use in fire protection), and storage of radioactive samples (eight 2-gal cans) in the Control Room of Building 7852.

Equipment and structures requiring periodic inspection for safety include Building 7852, the pump house, the waste pit enclosure, and the buried storage tanks that must be vented continuously through filters. Cathodic protection of the buried tanks must be checked, and in winter freeze protection must be provided in the Pump House.

The waste retention pond (or trench) receives rain water from the hillside and therefore has a variable water level. During the recent radiological characterization study (see Sect. 7, Ref. 5) of the OHF, the water depth was only 16 in. although the pond also contained an 8-in thick layer of sediment over a 4-in. layer of soft clay liner. During the summer, the pond is thick with algae. The edge of the pond is covered with large stone rip-rap.

The buried storage tanks are still connected to the LLW (formerly called ILW) transfer line allowing the tanks to serve as a possible emergency storage site.

The Moyno pumps in the pump house are operable and are occasionally used to pump waste water from the waste pit to the LLW system. The Moyno pump at the water Tank T-5 is not operable.

2.4 Radiological Characterization

The recent preliminary radiological characterization study (see Sect. 7, Ref. 5) of the OHF is abstracted here for its most significant findings. The data provided in that study should be viewed as very preliminary results; samples and measurements were limited with respect to what is needed for a final decommissioning plan. The site is discussed first in general terms, and then specifically from southeast to northwest.

The soil throughout the area was sampled at various depths and found to present no significant radiological hazard. The characterization study suggested that, in general, the soil be left as is (moving soil only when necessary to excavate lines or equipment or to remove any localized contamination).

The tank and pump (T-5 and P-3) used for water, the Butler building warehouse (7853) and the four bulk solid bins and appurtenances (blower, baghouse, air lines, vent lines, and air slides) were believed to be "clean" (not radioactively contaminated).

As expected, 7852 was found to be contaminated; radiation levels are listed in Table 3. The pump house was also contaminated and its readings are also summarized in Table 3.

The three waste pit cells are slightly higher in elevation than the waste retention pond. The sealed south-most cell is filled with grout which is known to be radioactive. The other two cells contain contaminated water

Table 3. Radiation levels in 7852 and in Pump House.

Location	Direct $\beta - \gamma$ (mrad/hr)	Radiation Level	
		Smearable (per 100 cm ²)	
		α (dpm)	$\beta - \gamma$ (mrad/hr) except as noted
<u>7852</u>			
Mixing cell	Avg. 2500 Max. 4000	Generally <20 Max. 102 (1 location)	Avg. 16 Max. 30
Pump cell	Avg. 625 Max. 2000	<20	Avg. 2.4 Max. 5
Well cell	Avg. 1320 Max. 3000	<20	Avg. 23 Max. 35
Engine pad	Avg. 130 Max. 300	Generally <20 Max. 27 (1 location)	Avg. 0.85 Max. 1
Control room	Avg. 75-80 except max. 600 (at stored items)	21 - 36	21,000 - 49,000 dpm
<u>Pump House</u>			
Pump room	Avg. 1340 except for Max. 8,000 (under lead shield)	<20	0.5-16 mrad/hr
Valve pit	5	Not given	Not given

and sediments over an undetermined layer of set-up grout. The direct dose rates under the roof were 10-40 mrad/hr. The middle cell had a layer of 18-in. thickness of water over a layer of 4-in. thickness of sediment. The north cell had a layer of 36-in. thickness of sediment. Presumably the two cells contain solidified grout in the very bottom (beneath the sediment). Perhaps as much as 3 ft of grout could be in each cell. As a total, there are 20,000 L (5300 gal) of water containing 7×10^9 Bq (0.2 Curies) and 3000 L (800 gal) of sediment containing

10×10^9 (0.3 Curies) in the two cells. The results on ^{90}Sr were not available. The draft report indicated that of the contributors listed in the pit, ^{137}Cs was highest in both the water [$3.8 \times 10^9\text{Bq}$ or 0.1 Curies] and in the sediment [$10 \times 10^9\text{Bq/g}$ or 0.3 Curies]. The middle cell sediments contained relatively more ^{238}Pu than the north cell [0.8 nCi/g vs 0.5 nCi/g] and also contained relatively more ^{239}Pu [2.6 nCi/g vs 1.1 nCi/g]. However, the sediments in the middle all were lower in ^{244}Cm than the north cell [1.5 nCi/g vs 16 nCi/g]. Both cells contained similar amounts of ^{241}Am in sediments [0.35-0.45 nCi/g]. The average levels for transuranics listed in sediments were summed, and approximately 3.9 nCi/g was obtained for the middle cell and 2 nCi/g for the north cell.

The direct dose rate 10 cm (approximately 4 in.) above the surface of the retention pond was reported as 100-300 mrad/hr. The pond was analyzed at low water level of 0.4 m (16 in.). This level is a condition where less water would require treatment for disposal, but it allows a more severe radiation level. The study estimated that the pond held 74,000 L (20,000 gal) of water having $2 \times 10^9\text{Bq}$ (0.05 Curies) of activity with $1.1 \times 10^9\text{Bq}$ being ^{137}Cs and the other 45% being mostly ^{90}Sr . The pond was also estimated to contain an 8-in. layer of sediment over a 4-in. layer of soft clay. The sediment volume was estimated to be 37,000 L (or approximately 10,000 gal) and to be carrying 540 Curies of radioactivity. The sediment's radioactive constituents were mostly ^{137}Cs , but ^{90}Sr and ^{60}Co were also present in significant amounts. The listed average concentrations of TRU-type materials were added together to give a total reading of 0.54 nCi/g for the sediments. However, there is also

4.3 nCi/g of ^{244}Cm in the sediments. The 4-in. layer of soft clay was estimated to occupy 19,000 L (5000 gal or 570 ft³) and to carry 8 Ci (mostly ^{137}Cs and ^{90}Sr). The average level of listed TRU-type materials was 0.13 nCi/g in the soft clay (along with 0.9 nCi/g of ^{244}Cm). Besides the radiological hazard, the pond sediment contains an average of 3.5 ppm PCB (a maximum reading of 15 ppm) and several heavy metals that would cause the contents to be labelled hazardous (Cr, As, Se, Hg, Sb).

In the study, the five buried storage tanks (T-1, T-2, T-3, T-4, and T-9) were assumed to have material with radioactivities similar to the original grout mixture (0.26 mCi/ml). If each tank contains a 12-in. thick layer of such sludge, the tanks might hold 600-1000 Curies each, or a total of 4600 Curies in 20,000 L (5200 gal) of sludge.

3. DECOMMISSIONING ALTERNATIVES ASSESSMENT

As with other decommissioning studies of this series, an ad hoc review committee was formed to review summary descriptions of the Old Hydrofracture Facility (OHF), its condition, and the recent radiological characterization study. The summary (see Sect. 7, Ref. 6) outlined several decommissioning alternatives for the various OHF facilities and thereby served as an agenda for an ad hoc committee meeting in which appropriate decommissioning approaches were identified for the equipment and other facilities at OHF. The decision was made to proceed with estimating for decommissioning although the OHF has some unknown value as a test site and as a backup for the new hydrofracture facility which has replaced it. The waste delivery line is still available for such backup use and the necessary auxiliary equipment could be relocated back to its original site (OHF) if the new facility were seriously damaged or contaminated. The "leave as-is for backup" alternative was rejected as a final site condition because the facility is contaminated and is deteriorating rapidly in its unused state. Reconditioning it to a safe and relatively smooth-running facility would be both expensive and time-consuming; the same effort would probably be equally effective if spent in expanding or modifying the existing new hydrofracture facility. Other research uses are also unlikely for the OHF facility for the same reasons.

Dismantlement and disposal of all the facilities as LLW in the shallow land burial sites away from the OHF site was rejected because similar

facilities are immediately adjacent to OHF and a rearrangement of the boundary of SWSA5 could easily enclose the OHF site.

The ad hoc committee directed that cost estimation proceed according to the decommissioning methods outlined for the OHF components in Table 4. Basically, only 7853 (a "Butler" or portable-type structure) is to be left as is for continued use as storage space. The uncontaminated bulk-solids-storage bins are assumed to be removed to an equipment storage area that holds equipment potentially useful in the various ORNL solid waste storage areas. Otherwise, uncontaminated items and structures go to salvage or the land fill.

The plan assumes that all aboveground structures (7852 hot cells and pump house) would be decontaminated to levels that would allow for safe dismantlement of the structure. Such material would be sent to the Solid Waste Storage Area (SWSA) for burial. The injection well would be grouted to a point 10 ft below grade and 10 ft of concrete and earth would be removed from the top of the casing so that the wellhead and top 10 ft could be removed to make room for a concrete monolith. A permanent marker would be supplied to identify the site. The observation wells surrounding the site would not be plugged as a part of this decommissioning effort in order to maintain long-term monitoring capabilities for this and the New Hydrofracture sites. Entombment or in-situ stabilization was specified for the buried waste tanks, the waste pit cells, and the emergency waste trench (pond). The tanks would require a campaign to resuspend the sludge prior to fixing it in cement

within the tank cavities. The waste pits are already almost completely entombed and would require only a final clean-out and concrete capping to complete the stabilization efforts.

Table 4. Alternative summary for the OHF site.⁷

Facility	Leave As Is	Salvage/ Landfill	Dismantle/ SWSA	Entomb
<u>Uncontaminated</u>				
Building 7853	X			
Remaining Equipment		X		
<u>Contaminated</u>				
Building 7852			X	
Well and well head				X
Pump house/valve pit			X	
Waste pits				X
Waste tanks				X
Underground piping				X
Retention pond				X

The waste retention pond poses some difficulty because its contents, although not well characterized at this point, may be hazardous to the decommissioning workers. Yet, the contents would be difficult to remove completely or to fix in place because rip-rap is present around the edge of the pond. Material might be trapped in crevices between the large (3-in. to 8-in. size) stones. Nevertheless, the decision was made to stabilize the pond in-place by solidifying the residual sludge and sediment on the pond bottom, utilizing the contaminated water in the processing if feasible. The pond site would be further stabilized by consolidation of the remaining materials (rip-rap) into a compact, grouted or otherwise fixed form. The site grade over the entombed structures would be made consistent with the lay of the land and burial ground requirements.

Any underground piping would be left in-place, but grouted to limit the impacts of groundwater transfer.

4. DESCRIPTION OF THE DECOMMISSIONING PLAN

Prior to any detailed design work, a better information base is needed for selecting alternatives for the buried tanks, waste pits, and waste retention pond. Some investigative work is planned in the near future specifically for the pond.

In this study, decontamination activities are allocated to the Department of Energy (DOE) Oak Ridge National Laboratory (ORNL) cost plus award fee (CPAF) operating contractor (OC) (Martin Marietta Energy Systems, Inc.).

Except for specialized cement grouting and pond stabilization such as are normally performed by subcontractors, the decommissioning activities will resemble construction-type activities and are allocated to the DOE ORNL CPAF construction contractor.

The grouting of the well, the buried tanks and the buried piping are to be a joint operation between an experienced subcontractor (such as Halliburton that has participated in most ORNL hydrofracture well injection operation) and the operating contractor. This arrangement follows the precedent at the hydrofracture operation itself which is very similar in both procedure and in materials. Although grout specifications must be developed through testing and leach measurements, preliminary recipes have been provided for this study by E. W. McDaniel of the ORNL Cement Laboratory. Much of the pumping equipment is assumed to be temporarily relocated from the gunite tank facility in ORNL. Spare parts and new sluicers are provided for in the estimate.

The stabilization of the pond is best handled with a subcontractor specializing in such work. The cost estimate has been predicated on temporarily dividing the pond into north and south portions by means of a precast dam that is lowered into place by a lifting crane. Such division of the volume should allow better quality control during the stabilization. Some of the equipment, contaminated in this task, will require disposal in the Solid Waste Storage Area (SWSA).

The estimated volumes of contaminated wastes resultant from decommissioning OHF are compiled on an annual basis in Table 5.

Table 5. Estimated annual rates of waste generation during decommissioning of OHF.

Period	Category	Volume
First year	Not applicable	None
Second year	Not applicable	None
Third year	Rubble (LLW)	110 CY
	Metal (LLW)	43 CY
Fourth year	Rubble (LLW)	50 CY
	Metal (LLW)	29 CY
	Miscellaneous solid material (LLW)	16 CY
	Liquid (LLW)	5200 gal
Fifth year	Metal (LLW)	8 CY
	Miscellaneous solid material (LLW)	12 CY
	Liquid (LLW)	2600 gal

5. COST ESTIMATE

Decommissioning of the Old Hydrofracture Facility (OHF) has been estimated to cost \$2,890,000 in FY 1985 first quarter dollars. See Table 6 for the itemized summary. The handwritten cost estimating sheets are included in Appendix I.

Project integration costs include development and testing of grouts. Leach testing is included. A cost estimate for this service (300,000 in current dollars) was provided by E. W. McDaniel of the cement laboratory at the Oak Ridge National Laboratory (ORNL).

The same account includes \$100,000 for further site characterization studies, specifically for the sludge in tanks and in the pond. Burial ground expenses were estimated based on using an ORNL Solid Waste Storage Area (SWSA), for this purpose a burial trench could be excavated at the OHF site or another active ORNL burial site could be used.

Table 6. Cost estimate summary for D&D of OHF (in FY-84-3 dollars unless otherwise noted).

- DOE ORNL CPAF operations contractor	
1. Project integration	\$ 600,000
2. Grouting support	384,600
3. Refurbish and return borrowed equipment	38,000
4. Burial ground expense	<u>50,000</u>
Subtotal	1,072,600
- Fixed price subcontractor	
1. Grouting	54,000
2. Pond stabilization	<u>200,000</u>
Subtotal	254,000
- DOE ORNL CPAF construction contractor	
1. Direct costs	355,800
2. Indirects	<u>280,200</u>
Subtotal	636,000
- Engineering	318,400
- Contingency (back calculated at 23%)	520,000
- Grand Total	2,801,000
- Escalation to First Quarters FY-85	<u>89,000</u>
GRAND TOTAL (First Quarter of FY-85)	<u>\$2,890,000</u>

6. SCHEDULE

Figure 8 depicts the schedule for decommissioning the Old Hydrofracture Facility (OHF). The first year is dedicated to site investigations and final alternative selection, but the remainder of the activities are scheduled under the assumption that the recommendations of the ad hoc review committee will be found to be valid.

Five years are projected to be necessary if the grout testing (18 months) is completed before the service contracts are let for both the grouting of the buried items and the stabilization of the pond. It is assumed that grouting the well is already a "known" procedure for which adequate materials can be readily specified.

It is assumed that there will be no large amount of contaminated earth to be moved.

Fig. 8. Decommissioning schedule, waste volume estimates, and costs by fiscal year.

7. REFERENCES

1. Report - ORNL/CF-81/245, Disposal of Radioactive Wastes by Hydraulic Fracturing, by H. O. Weeren, J. H. Coobs, C. S. Haase, R. J. Sun, T. Tamura, May 1982.
2. Visitor's handout brochure - Oak Ridge National Laboratory New Hydrofracture Facility (U. S. Government Printing Office: 1981-546-067/272), dated 10/81.
3. Report-ORNL-4259, Engineering Development of Hydraulic Fracturing as a Method for Permanent Disposal of Radioactive Wastes, by W. de Laguna, T. Tamura, H. O. Weeren, E. G. Struxness, W. C. McClain, and R. C. Sexton, August 1968.
4. Report-ORNL-4665, Safety Analysis of Waste Disposal by Hydraulically Fracturing at Oak Ridge, by W. de Laguna, H. O. Weeren, F. T. Binford, E. J. Witkowski, E. G. Struxness, September 1971.
5. Report-ORNL-CF-202, Preliminary Radiological Characterization of a Retired Old Hydrofracture Facility (OHF), by S. F. Huang, C. R. Guinn, J. B. Watson, N. A. Teasley, J. S. Elridge, and T. W. Oakes, to be issued.
6. Letter - D&D of Old Hydrofracture Facility (OHF), W. R. Reed (Martin Marietta Energy Systems - Engineering Division) to T. E. Myrick (Operations Division), May 29, 1984.

7. Letter - Minutes of the SFMP Ad Hoc Review Committee Meeting on the Old Hydrofracture Facility, T. E. Myrick to distribution, June 1, 1984.

APPENDIX I

COST SHEETS

UNION CARBIDE CORPORATION NUCLEAR DIVISION		LOCATION ☐ K-25 ☒ K-10 ☐ K-12		COST ESTIMATE SUMMARY SHEET				PROJECT TITLE AND NUMBER CFMP - OLD HEMPFLAND TOWN B-106 7952		ESTIMATE VALID UNTIL DATE 6/84 DATE DATE		ESO OR UNDER NO. F. ENGR. 1111 LAM F. ENGR. FJ BRETTE DISTRIBUTION:		
TYPE OF ESTIMATE ☐ 1 ☐ 2 ☒ 3 ☐ 4 ☐ 5 ☐ 6 ☐ 7 ☐ 8 ☐ 9 ☐ 10 ☐ 11 ☐ 12 ☐ 13 ☐ 14 ☐ 15 ☐ 16 ☐ 17 ☐ 18 ☐ 19 ☐ 20 ☐ 21		OTHER ☐ MARKED PRINTS ☐ PRELIM. DESIGN ☐ FINAL DESIGN		CONSTRUCTED BY ☐ DCNO ☐ CPFF ☐ LSCC ☐ REVISION BY REVISION DATE REVISION DATE REVISION DATE		BASE COST DATE ESTIMATED BY CHECKED BY APPROVED BY		TOTAL						
1	ITEM		SHEET NO.		CIVIL		FJ BRETTE							
2	Sub Total		2		636,000		1,072,600		254,000		1,962,600		(2) BRETTE (1) BRETTE	
3	ENGINEERING		2				318,400				318,400			
4	(ENGINEERING (NEW))				191,000 (20%)		270,000 (20%)		51,000 (20%)		520,000			
5	FYSIS TOTALS				821,000		1,661,000		305,000		2,801,000			
6	EVALUATION COSTS										89,000			
7	TOTAL FYSIS-1										2,890,000			
8														
9														
10														
11														
12														
13														
14														
15														
16														
17														
18														
19														
20														
21														

ESTIMATE SHEET / OF 50

UNION CARBIDE CORPORATION NUCLEAR DIVISION OAK RIDGE, TENNESSEE 37830				COST ESTIMATE SUMMARY SHEET				PROJECT TITLE AND INCLUDING STAMP - AND HYDROLOGICAL PAGE 1552			
TYPE OF ESTIMATE ☐ C ☐ I ☐ II ☒ OTHER		LOCATION ☐ N-25 ☒ N-10 ☐ Y-12		CONSTRUCTED BY ☐ UICUD ☐ CPFF ☐ LSSC		BASE COST DATE F194-3		ESTIMATE VALID UNTIL		FSD OR ORDER NO.	
ESTIMATE BASED ON: ☒ VERBAL INFORMATION ☒ SKETCHES ☐ MARKED PRINTS ☐ PRELIM. DESIGN ☐ FINAL DESIGN				DATE		ESTIMATED BY		DATE		P. ENGR.	
FUND SOURCE ☐ ENP ☐ EPT ☐ GPP ☐				DATE		CHECKED BY		DATE		F. ENGR.	
ITEM				SHEET NO.		LAF LABOR		DATE		ENGINEERING	
1	PROJECT INTEGRATION			4							
2	GROUT BURIED TANKS			6		53,500	23,700	600,000*	42,000		
3	RUG INJECTION WELL			20		600	7,200	378,000	4,000		
4	DISMANTLE PUMP HOUSE & VALVE KIT			22		500	23,500	-			
5	DISMANTLE HOT CELLS			24		2,700	45,500	6,600			
6	GROUT FILL WASTE PITS			30		53,300	7,500				
7	GROUT FILL BURIED PIPING			33		4,200	46,000				
8	RETURN BEROVERD ITEMS			36				38,000*	8,000		
9	SIGNATURE POND CONCRETE			38		18,000	94,800		200,000		
10	REMOVE UNCONTAMINATED EQUIP			44			11,800	50,000*			
11	FILLAL GROUND			46		1,000	8,000				
12	RESTORE SITE			49							
13											
14											
15	Sub Total					27,600	318,000				
16	PROJECT COST SUMMARY/DETAIL LAB.					1,900	279,200				
17											
18	Sub Total					39,700	596,300	1,072,600	254,000	318,400	
19											
20											
21											

* NOT SUBJECT TO ENGR.

ESTIMATE SHEET 2 OF 5

UNION CARBIDE CORPORATION

JOB TITLE AND BUILDING		SUBTITLE	
9 PRELIM DECOMMISSIONING STUDY REPORT, OHF (7852)		41 OLD HYDROFRACTURE	
WORK ORDER NO.		BILL OF MATERIAL NO.	
9 1A2620A-A2		41 BM-2620-11	
CATEGORY (LANDFILL, RLDG AND, ETC.)		BILL OF MATERIAL	
9 DECOMMISSIONING		41 IN W DUFFEE	
CONSTRUCTION BY		PROJECT ENGINEER	
9		41 F J FERETZ	
LEVEL OF ESTIMATE		SHEET	
9		01	
SAVING OR OTHER SOURCE			

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	CFT	RATE	CFT	
1.01	Project Integration	38.39	46.47	50.51	56.57	172.73	78.79	86
1.02	Grout Buried Tanks							
1.03	Plug Injection Well							
1.04	Dismantle Pump House & Valve Pit							
1.05	Dismantle Hot Cells							
1.06	Grout Fill Waste Pits							
1.07	Grout Fill Buried Piping							
1.08	Return borrowed items							
1.09	Stabilize pond contents							
1.10	Remove contaminated equipment							
1.11	Burial Ground Expense							
1.12	Restore Site							
TOTAL								

JCN 51255 1235 3 821	LISTED BY WR 2.8	DATE 6/12/84	ESTIMATED BY	DATE	ESTIMATE SHEET 3	OF 50
-------------------------	---------------------	-----------------	--------------	------	---------------------	----------

DRAWING OR OTHER SOURCE		COST ESTIMATE (CONTINUATION SHEET)		PROJECT INFORMATION		DATE		ESTIMATE SHEET	
DRAWING OR OTHER SOURCE		COST ESTIMATE (CONTINUATION SHEET)		PROJECT INFORMATION		DATE		ESTIMATE SHEET	
1	2	3	4	5	6	7	8	9	10
ITEM NO.	QUANTITY	UNIT	MATERIAL	UNIT COST	TOTAL	HOURS	RATE	CT	TOTAL
1.01	Project Integration								600,000
<p>TOTAL</p> <p>WR Recd 6/12/84</p> <p>DATE 6/12/84</p> <p>ESTIMATE SHEET 4</p>									

1.01 Project Integration

600,000

DATE 6/12/84

ESTIMATE SHEET 4

BILL OF MATERIALS									
<div> <div> <div>WORK ORDER NUMBER</div> <div>A 2620A-AZ</div> </div> <div> <div>CATEGORY</div> <div>Project Integration</div> </div> </div> <div> <div>PROJECT NUMBER</div> <div>BM-2620-11-</div> </div> <div> <div>SHEET</div> <div>010/01</div> </div>									
COST ESTIMATE (CONTINUATION SHEET)									
DRAWING OR OTHER SOURCE									
PRELIM DECOMMISSIONING STUDY REPORT, 7852									
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL	
				UNIT COST	TOTAL	UNIT	RATE	CFT	TOTAL
2	7	8	10	11	12	13	14	15	16
10101	Soil basic exam & report for QHE including contents of pond, buried piping & tanks, waste pits, & hot cells	36.39	46.47	50.51	56.57	64	72.73	78.79	80
10102	Prepare Design Criteria								
10103	QA Assessment								
10104	Safety Assessment								
10105	Environmental Assessment								
10106	Grout Development								
10107	Provide Training for visiting contractors, fit mask, familiarize with site (estimate 30 min days)								
10108	Write summary report								
TOTAL									

UCN 51251 (1235 382)	LISTED BY WR Reed	DATE 6/14/84	ESTIMATED BY	DATE	ESTIMATE SHEET 5	OF
-------------------------	----------------------	-----------------	--------------	------	---------------------	----

PROJECT NO. 11-11-11 TITLE: DECONTAMINATION, SURVEY REPORT, 11-11-11		A 2620A-A1- 11-11-11	
DRAWING OR OTHER SHEET		020	

COST ESTIMATE

(CONTINUATION SHEET)

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				U.S.	UNIT COST		HR	RATE	
1.02	GROUP BURIED TANKS Transfer equipment, obtain new equipment, pulverize waste in Tanks T-1, T-2, T-3, T-4, and T-9, mix with cement/fly ash/water, and deposit in Tanks T-1, T-2, T-3, and T-4. Fill Tank T-9 with cement/fly ash/water.					4500			7300
	CPAF SUB TOTAL					1,000		15	6500
	5% LAB. F&T @ 10%					5,000			7,100
	11% LAB. @ 50% Allow. Mat.								25,100
	CPAF DIR. TOTAL					19,500		55	234,400
	CRNL SUB TOTAL					5,500			117,500
	31% LAB. @ 50% Allow. Mat.					26,200			555,000
	CRNL TOTAL								
	FPSC TOTAL			42,000					

TOTAL		DATE		ESTIMATE DATE	
WR Reed		6/12/84		6	

PRELIM DECOMMISSIONING STUDY REPORT 7852		COST ESTIMATE (CONTINUATION SHEET)		WORK ORDER NUMBER A 2620A-AZ		BILL OF MATERIAL NO. BM-2620-11-				
DRAWING OR OTHER SOURCE		CATEGORY Grout Buried Tanks		SHEET 0201 OF						
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	HOURS UNIT	TOTAL	LABOR RATE	CFT	TOTAL
1011	Transfer 2 Mayno pumps from ORNL 3507 Area (the completed Gunite tank project) to OHF Pumphouse. Bring motors and power equip to de drives. Install temporary hook-ups. Buried Tank modifications	38.39		56.57	1,000	65	120	72.73	78.79	80
1012	Remove earth to top of buried tanks (T-1, T-2, T-3, T-4, T-9) at three nozzle locations for each tank. 30 holes - 6 ft deep. Gunite the exposed earth to seal it and give clean working area.				1,500		320			
1013	Remove floats from 5 tanks						100			
1014	Install 2 18 inch flanged manway nozzles (CS) on each of 5 tanks				5,000		200			
TOTAL										
LISTED BY W R Reed		DATE 6/12/84		ESTIMATED BY		DATE		ESTIMATE SHEET 7 OF		

PRELIM DECOMMISSIONING STUDY REPORT 7852		COST ESTIMATE (CONTINUATION SHEET)		A 2620A-AZ		BILL OF MATERIAL NO. PM-2620-11-	
DRAWING OR OTHER SOURCE		CATEGORY Grout Swirl Tanks		SHEET 0202			

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL			TOTAL	LABOR			TOTAL
				UNIT COST	56.57	164		UNIT	HOURS	RATE	
1	Grout Tank Modification (Unit 1)	3839									
2	Install central withdrawal nozzle (vertically adjustable) in middle of Tank T-9.						500		165	72.73	75.79
3	Install two 16 in dia x 9 ft high wells in ends (through the new 18 inch nozzles) of Tank T-9. Install 2 inch water line beside each well to bottom of tank. Install flange on two 18 inch nozzles. Each flange to have two 3 inch flanged nozzles attached to it.						3000		1130		
4	Obtain In-line (rotatable) mixer Kenics 3 inch diameter, 30 ft stainless steel 150 lb flange. (One is fine)	2	ea				5000		200		
5	Vendor estimates \$/EQU EACH										
	TOTAL						5000		1130		

ESTIMATED BY WR Reed	DATE 6/12/84	ESTIMATED BY S	DATE 6/12/84
-------------------------	-----------------	-------------------	-----------------

PRELIM DECOMMISSIONING STUDY REPORT, 7852										COST ESTIMATE (CONTINUATION SHEET)				BILL OF MATERIAL NO. A 2620A-AZ BILL OF MATERIAL Grout Purified Tanks SHEET 0203 OF			
DRAWING OR OTHER SOURCE										MATERIAL				LABOR			
ITEM NO.	MATERIAL AND DESCRIPTION			QUANTITY	UNIT	UNIT COST			TOTAL	UNIT	HOURS	TOTAL	RATE	CFT	TOTAL		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
10204	ORNL	Move trailer with TV monitoring from ORNL 3507 Area (completed Granite Project) to OMF.			1	Job				56.57							
10205	ORNL	Move Bauxite wetting unit from ORNL Granite Tank area (temporarily) to OMF.			1	Job				50.51							
10206	ORNL	Remove magnetic flow meters from ORNL Granite Project area to OMF. Install in pipelines.			2	EA											
TOTAL																	
TOTAL										1,000	5,160						
LISTED BY WR Reed										DATE 6/12/84	ESTIMATED BY	DATE	ESTIMATE SHEET				
UCN 51291 11235 3 821													9				

PRELIM DECOMMISSIONING STUDY REPORT 7852

COST ESTIMATE (CONTINUATION SHEET)

WATER LINE NUMBER
A 2620A-AZ
CATEGORY
Grout Buried Taps
BILL OF MATERIAL
BM-2620-11-
SHEET 0206 OF

DRAWING OR OTHER SOURCE

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	HOURS		RATE	CFT	TOTAL
				UNIT COST			UNIT	TOTAL			
1020	Pipe to remove sludge from T-4	38.39	46.42	50.51	56.57	64	55	1273		178.79	86
A	Obtain and install 2 sluicing nozzles in two new 18" manways in Tank T-4. Sluicers are 2 1/2" pipe with 3" nozzles at surface.					1,200		80			
B	Fabricate adjustable suction pipe for use in Tanks T-1, T-2, T-3, T-4					1,000		80			
C	Fabricate and install 3" piping from well nozzle on T-2 to the suction of large Mayne Pump. Also from Pump Disch. to 2 Med nozzles on T-4					7,000		120			
D	Discharge 2" Small Mayne Pump suction piping from T-9 central nozzle. Connect it to center with 2" nozzle in T-4. Leave discharge piping as it is (to grinder) but change feed point to higher elevation in T-9 so it won't plug.					500		120			
E	Install 7/8" couman in T-4					-		10			
TOTAL											
						2,800	2,800				

UCN 51251 (1235 382)	LISTED BY WR Reed	DATE 6/12/84	ESTIMATED BY	DATE	ESTIMATE SHEET 12 OF
-------------------------	----------------------	-----------------	--------------	------	-------------------------

PRELIM DECOMMISSIONING STUDY REPORT 7852		COST ESTIMATE (CONTINUATION SHEET 1)		WORK ORDER NUMBER A 2620A-AZ		BILL OF MATERIAL NO. BM-2620-11-	
FOR TITLE AND BUILDING		CATEGORY Cement Buying Tanks		SHEET 0207 OF			
UPRISING OR OTHER SOURCE		MATERIAL AND DESCRIPTION		QUANTITY	UNIT	MATERIAL	
ITEM NO.						UNIT COST	TOTAL
7 5	10 11	38 39	45 47	50 51	55 57	64	
10211	Sluice with water, move T-4 sludge to T-9, grinding them. Store in T-9 temporarily. (Approx 3000 gal total)						
10212	Engine to sluice T-3 to T-9						
A.	Relocate TV camera from T-4 to T-3						
B.	Remove sluicers from T-4 to T-3. (Just all material on T-4)						
C.	Relocate piping from large storage pump to T-3 (vs T-4)						
D.	Remove withdrawal nozzle from T-4 to T-3						
E.	Relocate with drawal piping (T-4 to 50024 storage) to T-3						
10213	Sluice T-3 contents (2800 gal incl water) to T-9, grinding them, leave T-3 and T-4 empty and T-9 containing pulverized sludge from T-9, T-3, T-4						
TOTAL							
LISTED BY WR Reed		DATE 6/12/84	ESTIMATED BY	DATE	400	760	ESTIMATE SHEET 13 OF

DATE AND TIME
12/12/84 10:00 AM

PROJECT NO.
A 2620AAZ

PROJECT NAME
Grout Buried Tanks

DATE AND TIME
12/12/84 10:00 AM

PROJECT NO.
A 2620AAZ

PROJECT NAME
Grout Buried Tanks

DATE AND TIME
12/12/84 10:00 AM

PROJECT NO.
A 2620AAZ

PROJECT NAME
Grout Buried Tanks

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY			UNIT	MATERIAL			TOTAL	HOURS			LABOR			TOTAL
		48	49	50		51	52	53		54	55	56	57	58	59	
1025	Bring rented cement mixing rig (from oil field well cementing firm) on site. Connect water supply (100 gpm). Connect discharge of cement slurry pump (with rig) to Wye at 17-line mixer.															
1026	First 1350 gallons (5% of tank to be pure cement/fly ash water mixture (no waste)															
1027	Secondly 2400 gallons (90% in middle of tank to be mixture of waste, bentonite and water blended with cement/fly ash & water															
1028	Last 1350 gallons (5%) to be only cement slurry & water															
TOTAL																

DATE
12/12/84

ESTIMATED BY
WR Reed

ESTIMATE SHEET
15

DATE
12/12/84

ESTIMATED BY
WR Reed

ESTIMATE SHEET
15

DATE
12/12/84

ESTIMATED BY
WR Reed

ESTIMATE SHEET
15

COST ESTIMATE (CONTINUATION SHEET)

DATE: 10/12/18
BY: A. 2620A-AZ
PROJECT: Great empty Tanks
SHEET: 0213

ITEM NO.	DESCRIPTION AND QUANTITY	UNIT PRICE			TOTAL			HOURS			LABOR			TOTAL
		QTY	UNIT	PRICE	QTY	UNIT	PRICE	QTY	UNIT	PRICE	QTY	UNIT	PRICE	
10224	Fill tank T-2 with grout (A) First 5%, use cement/ fly ash/water slurry (B) Secondly, fill 90% with waste/bentonite/water slurry blended through in-line mixer with fly ash/ cement/water slurry. (C) Top (last) 5%, use cement/ fly ash/water slurry (no waste).	LS			8,000			40						
10225	Move piping, from T-2 to T-1 (Two 2 inch connections)	LS			8,000			40						
10226	Fill T-1 with grout like T-2	LS			6,000			40						
10227	Move piping from T-1 to T-9 (Two 2 inch connections)	LS			6,000			40						
10228	Fill Tank T-9 with mixture of cement, fly ash, and water (Approx 13m³)	LS												
	Send Oil Field Ring back													
TOTAL					22,000			140						

DATE: 10/12/18
BY: W.R. Reed

DATE: 10/12/18
BY: W.R. Reed

ESTIMATE NO. 22,000

ESTIMATE SHEET 19

ITEM NO.		MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
1	2				LS	UNIT COST		HR	RATE	
1031	1031	Remove opening in roof of well cell. Enter cell. Test drain to the waste pit and to pond, using water.	1	hr	50.00	50.00	50.00	2.00	20.00	70.00
1032	1032	Make connection with well center tubing and extend to outdoors for connection to oil field type well cementing rig	1	hr	50.00	50.00	50.00	2.00	20.00	70.00
1033	1033	Call rental cementing rig on site. Brief him. Provide men to connect in hot cell.	1	hr	50.00	50.00	50.00	2.00	20.00	70.00
1034	1034	Cement the well in with 100% volume excess being overflowed into waste pits for later entombment. Experienced vendor estimates cost to be \$3066 excluding any radioactive material handling	1	hr	50.00	50.00	50.00	2.00	20.00	70.00
TOTAL					400.00	400.00	400.00	8.00	320.00	800.00

W.R. Reed	6/12/84	4000	500	142	21
DATE	ESTIMATE	ESTIMATE	ESTIMATE	ESTIMATE	ESTIMATE

COST ESTIMATE

CONTINUATION SHEET

W.R. Reed, Project Manager, 1031, 1032, 1033, 1034

A 26-20A A1

1031, 1032, 1033, 1034

Plug injection well

1031

ITEM NO.		MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL	
					UNIT PRICE	TOTAL	UNIT	RATE	TOTAL	
1.040	1.040	Disconnect 1/4" pipelines and plug temporarily	300	ft	1.20	360	120	2.75	330	
1.042	1.042	Disconnect piping from 2 Moyno pumps and plug lines temporarily. (6 plugs)	100	ft	1.00	100	40	2.75	110	
1.043	1.043	Remove 19 pipeline spools (short) by A. Sand to SWSA for burial					80	2.75	220	
1.044	1.044	Remove (2) Motors & (2) Pumps and send to SWSA					40	2.75	110	
1.045	1.045	Remove air filter, bag, send to SWSA					20	2.75	55	
1.046	1.046	Disassemble Pump house and send to SWSA					240	2.75	660	
1.047	1.047	Disassemble Valve Pit & send to SWSA. It is at west end of Pump house & includes block walls & metal covering					200	2.75	550	
TOTAL						240	140		23	

COST ESTIMATE

Project: 2620A-A2
 Location: Disassemble Pump house & Valve Pit
 Date: 6/12/84
 Estimated by: [Signature]
 Estimated date: 23

Project: 2620A-A2
 Location: Disassemble Pump house & Valve Pit
 Date: 6/12/84
 Estimated by: [Signature]
 Estimated date: 23

COST ESTIMATE (CONTINUED FROM SHEET 1)		A 2420A-1 Disarm the Cells		104-10-10-11- C51	
ITEM NO.	DATE AND DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	TOTAL
10501	Strip control room Vacuum Clean walls and Floor. Paint interior Surfaces to seal. Room is 14.5 ft x 10.7 ft x 10.2 ft high, 8" block walls.	~ 600	SF		100
10502	Remove equipment from control room. Send to SWSD. Leave elevated observation plot form at mix cell window.				226
10503	Remove steel roof and 8 in. block type exterior walls to landfill				50
10504	Remove transit roof (10' x 30') from engine pad. Send to landfill				120
10505	Enter Mix Cell (12.5 ft x 11.5 ft x 8 ft high), Pump Cell (10 ft x 7.5 ft x 8 ft high), and Well Cell (11 ft x 11 ft x 10 ft high) and vacuum surfaces.	~ 100	SF		
TOTAL					496
W/R Rcd				61	184
TOTAL					25

UNIT NO.		DATE		PROJECT NO.		SHEET NO.	
10567		10/12/84		10567		053	
COST ESTIMATE TO CONSTRUCTION UNIT				Disruptive Hot Cuts A. 2620A-A7- 10567			
ITEM NO. 10567				QUANTITY 1200			
DESCRIPTION AND DETAIL Strip Well Cell (A) Remove roof of 12.5 ft x 11.5 ft and send to SWSA (B) Remove bagged items (estimate 6 CY) to SWSA (C) Remove North, South, & West walls of "Well Cell" - Approx. 360 SF x 1 ft thick Sent to SWSA Strip Pump Cell (A) Remove roof to SWSA (10 ft x 8 ft) (B) Remove Junk from Pump Cell. Sent to SWSA Estimate 6 CY (C) Remove East Wall of Pump Cell (approx 64 SF x 1 ft thick) (D) Remove metal South Wall of Pump Cell (approx 80 SF x 2 in. thick).				UNIT PRICE 1200			
TOTAL 1200				ESTIMATE 27			

ITEM NO.		QUANTITY		MATERIAL AND DISPOSITION		UNIT PRICE		TOTAL		HOURS		RATE		TOTAL	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
10511	(A)	Strip Mixing Cell													
	(B)	Remove roof of 12.5 ft x 11.5 ft													
	(C)	Send to SWSA													
	(D)	Remove Bagged Items													
	(E)	Send to SWSA													
	(F)	Mix Hopper & Mixer													
	(G)	Mix Tub & Agitator													
	(H)	Miscellaneous													
	(I)	Remove observation platform													
	(J)	on north side (outside													
	(K)	of hot cell)													
	(L)	Remove 4 walls of hot													
	(M)	cell (approx 384 SF x													
	(N)	1 ft thick) Send to SWSA													
TOTAL															
<div style="display: flex; justify-content: space-between;"> <div> WORK ORDER NO. 10511 PROJECT NAME: Strip Mixing Cell </div> <div> DATE: 10/12/84 BY: WRK </div> <div> ESTIMATE NO. 320 ESTIMATE SHEET 28 </div> </div>															

DATE: 10/12/84
 PROJECT NAME: Strip Mixing Cell
 DATE: 10/12/84
 BY: WRK

ESTIMATE NO. 320
 ESTIMATE SHEET 28

COST ESTIMATE
 10/12/84

DATE: 10/12/84
 PROJECT NAME: Strip Mixing Cell
 DATE: 10/12/84
 BY: WRK

ITEM NO.		QUANTITY		UNIT		MATERIAL		TOTAL		HOURS		LABOR		TOTAL					
1.06		Fill waste pits with cement mixture and dismantle roof structure covering pits.		38.10		46.17		30.51		64		5,200		230		15		3,500	
		CPAF Sub Total																2,400	
		SC/LAB. fact. @ 70%																1,600	
		HP @ 25' area / 1400 sq ft																7,500	
		CPAF D.D. Total																	
		ORNL Sub Total																4,700	
		HP @ 50% LAB																2,400	
		ORNL Total																6,600	
TOTAL																			

DATE	6/12/84	ESTIMATE NO.	30	or	
DATE	6/12/84	ESTIMATE NO.	30	or	

WORK ORDER NO. 2620A-A7
 DATE 6/12/84
 PROJECT 060
 Groat Fill Waste Pits

COST ESTIMATE (CONTINUATION SHEET)

DRAWING OR OTHER SOURCE
 1.06 FILL WASTE PITS WITH CEMENT MIXTURE AND DISMANTLE ROOF STRUCTURE COVERING PITS.

WORK ORDER NO. 2620A-A7
 DATE 6/12/84
 PROJECT 060
 Groat Fill Waste Pits

FOR FILE AND RECORD		COST ESTIMATE (CONTINUED SHEET 1)		A 2620A-AZ DATE 10/1/84 Gravel Fill Waste Pits		DATE OF MEET 10/1/84 BY 10/1/84 CGL	
ITEM NO.	DESCRIPTION	QUANTITY	UNIT	MATERIAL	LABOR	TOTAL	UNIT
				UNIT PRICE	UNIT PRICE		
1000	Park ORNL TANK TRUCK DOWN HILL FROM Waste Pits and siphon (pump) water layer from middle pit (1800 gal) and north pit (3600 gal) to the truck for disposal in LLW system (formerly ILW system). Requires approx. 100 ft. hose.	2	EA			200	
1001	Cut hole in transit wall of covering over waste pit and install short chute through opening. Install flap cover for opening.						
TOTAL				200		200	
TOTAL				200		200	
DATE 10/12/84				DATE 10/12/84		DATE 10/12/84	
WR Reed				WR Reed		WR Reed	

FOR LISTS AND MODIFICATIONS		COST ESTIMATE		A 2620A-A-1		DATE OF ESTIMATE					
FOR LISTS AND MODIFICATIONS		COST ESTIMATE		A 2620A-A-1		DATE OF ESTIMATE					
FOR LISTS AND MODIFICATIONS		COST ESTIMATE		A 2620A-A-1		DATE OF ESTIMATE					
ITEM NO.		MATERIAL AND DESCRIPTION		QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	LABOR HOURS	UNIT	RATE	TOTAL
10603		Fill center waste pit within 6 inches of top of pit wall with grout Requires 8 CY		8	CY		1,000	40			
10604		Fill north pit within 6 in. of top of pit wall with grout Requires 16 CY		16	CY		1,800	30			
10605		Remove transite covering					-	40			
10606		Build forms for over-hanging concrete lid/ plug for all three waste pits. Install reinforcing wires Requires approx. 20 CY concrete (14 ft x 20 ft x 1 ft thick).		20	CY		2,200	80			
TOTAL							5,000	170			
W R K C C		6/12/84		ESTIMATED BY		DATE		ESTIMATE SHEET		32	

JOB TITLE AND BUILDING PRELIM DECOMMISSIONING STUDY REPORT, 7852	COST ESTIMATE (CONTINUATION SHEET)	WORK ORDER NUMBER A 2620A-AZ CATEGORY Grout fill buried piping	BILL OF MATERIAL NO. BM-2620-11- BILL OF MATERIAL SHEET 070 OF
--	--	---	---

DRAWING OR OTHER SOURCE

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	UNIT		HOURS	RATE	
107	Grout fill buried piping	38.39	L.S.	56.57	164	65	72.73	76.79	13,500
	CPAF Sub Total								4,500
	80% LAB 47.6 70%								23,000
	HR @ 100% LAB / Above Amt								16,000
	CPAF DW. TOTAL								
	FPSC TOTAL								
	TOTAL								

LISTED BY WR Reed	DATE 6/13/84	ESTIMATED BY	DATE	ESTIMATE SHEET 33	OF
-----------------------------	------------------------	--------------	------	-----------------------------	----

UCN 51281
(1235 387)

JOB TITLE AND NUMBER		WORK ORDER NUMBER		BILL OF MATERIAL NO	
PRELIM DECOMMISSIONING STUDY REPORT, 7852		A 2620A-AZ		BM-2620-11-	
DRAWING OR OTHER SOURCE		CATEGORY		BILL OF MATERIAL	
		Grout fill buried piping		SHEET 271 OF	

COST ESTIMATE (CONTINUATION SHEET)

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL			TOTAL	LABOR			TOTAL
				L.S.	56.57	64		UNIT	HOURS	RATE	
10701	Excavate approximately 41 holes (at both ends of buried lines). Estimate 6 ft deep to expose lines.	41	ea				-		220		
10702	Obtain approximately 4 stainless steel 55 gallon drums. Attach 20 ft of 1 inch rubber hose to drums.	4	ea				1,000		-		
10703	Move drums, cut line, attach hose to pipe to be fitted. Use excess grout and to insure grout fills the line.	41	times				2,000		220		
10704	Obtain services of oil field well cementing type contractor. Use for approximately 4 days. Cut 38 lines, attach hose for grout filling.	38	ea				-		220		
10705	Obtain 4 drums.										
TOTAL											

UCN 5125T (1235 382)	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	OF
	WR Reed	6/13/84	6,000	3,200	660	30

COST ESTIMATE (CONTINUATION SHEET)		A 2620A-A2 UNIT COST		ESTIMATE NO. 11- ESTIMATE DATE 0720	
PROJECT NO. 1052		PROJECT NAME		PROJECT LOCATION	
DESCRIPTION OF QUANTITY		MATERIAL AND DESCRIPTION		QUANTITY	
ITEM NO.	UNIT	UNIT COST	UNIT	QUANTITY	UNIT
10705	Send approximately 84 pieces of pipe, 1 ft to 6 ft long to SWSA for burial. Enclose in bags, 1 piece is 18 inch, 6 pieces are 8 inch, remainder are 3/4 inch & 6 inch diameter	INCL 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100	UNIT	UNIT COST	TOTAL
10706	Fill earth in 41 holes after grouting piping.	240			
TOTAL		240			

WR Recd

6/13/84

ESTIMATE NO.

DATE

ESTIMATE NO. 35

UNION PRICE (12% TR)

FOR TITLE AND NUMBERING				COST ESTIMATE (CONTINUATION SHEET 1)				WORK ORDER NUMBER A 2620A-AZ CATEGORY Return borrowed equipment				BILL OF MATERIAL NO. BM-2620-11- BILL OF MATERIAL SHEET 080 OF			
DRAWING OR OTHER SOURCE				PREFIN DECOMMISSIONING STUDY REPORT, 7852				ESTIMATE SHEET 36 OF				DATE 6/13/84			
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	HOURS UNIT	HOURS TOTAL	LABOR RATE	CFT	TOTAL					
108	Return equipment to ORNL borrowed from Granite Project	38.339	46.42	56.51	64	55	172.73	12.7980							
	ORNL TOTAL				53,000		100	55		53,000					
							38,000								
TOTAL															

UCM 51251
(1235 3 R2)

LISTED BY

WR Reed

DATE

6/13/84

ESTIMATED BY

DATE

ESTIMATE SHEET

36 OF

PRELIM DECOMMISSIONING STUDY REPORT 7852

COST ESTIMATE (CONTINUATION SHEET)

A 2620A-AZ

PM-2620-11-

Return bearing equipment

SHEET 081

DRAWING OR OTHER SOURCE

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL			TOTAL	LABOR			TOTAL
				UNIT COST	64	56.52		UNIT	TOTAL	RATE	
10801	Return trailer with video monitors	38.39	46.47	50.51				55	172.73		
10802	Return 2 TV cameras & fixtures								100		
10803	Return 2 magnetic flow recorders								20		
10804	Return 2 Atomic pumps with motors & speed controls								100		
10805	Return Grinder & Motor								100		
10806	Return bentonite mixing unit										
10807	Spare parts replacement						5000				
	TOTAL						5,000				

LISTED BY

UCN 51201
(1235 382)

DATE

6/13/84

ESTIMATED BY

ESTIMATE SHEET

DATE

57

JOB TITLE AND BUILDING		COST ESTIMATE (CONTINUATION SHEET)		WORK ORDER NUMBER		BILL OF MATERIAL NO	
PRELIM DECOMMISSIONING STUDY REPORT 7852				A 2620A-AZ		BM-2620-11-	
DRAWING OR OTHER SOURCE				CATEGORY		SHEET 092 OF	
				Subsize Pond Contents			
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR	
				UNIT COST	TOTAL	UNIT	TOTAL
10904	Relocate 100 gpm (small) Mayne Pump from OHF area near Pump House. Erect temporary building 8' x 10' for pump motor. Install HEPA Filter in Building. Make power hook-up.	38.39	46.47	56.57	64	155	72.73
10905	Remove "Clean" dry riprap pond from around edge of crane and store temporarily in separate piles on heavy plastic. Estimate 16-6 CF of stone. Store in 2 piles, 13 ft dia x 6 ft high. Use 400 sf of plastic for storing.				200	220	78.73
TOTAL					5,200	160	
LISTED BY		DATE	ESTIMATED BY	DATE	ESTIMATE SHEET		
WR Reed		6/1/84			40		

COST ESTIMATE OF CONSTRUCTION		A 7420A-A.2 Stable Pond Contents		11- 073	
ITEM NO.	DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	TOTAL
10906	Place concrete beam across pond at middle, sand bag the gaps at the ends. Use long boom crane to place beam. Need about 20 bags (min.)				1,500
10907	Place swimming pool cover over north end of pond and insert suction hose (approx 80 ft 3" dia hose and 40 ft 3" dia hose as alternates) under cover. Use hose and Mogyo pump to pump water/sediment slurry from north end of pond to south end of pond. Add water as necessary with separate hose, to sweep material to the suction hose.				320
					480
					1,820
TOTAL					480
W.R. Reed				DATE 6/13/84	ESTIMATE NO. 41

ITEM NO.		MATERIAL AND DESCRIPTION	QUANTITY	UNIT	PRICE	TOTAL	DATE	TOTAL
1.0000		Remove remainder of rip-rap from wall of north (empty) half of pond to center of the same empty half of pond.						
1.0009		Obtain services of contractor to stabilize the contents						
(A)		Mix stored sludge with cement/fly ash and water and deposit in north half of pond.	L.S.		200,000			
(B)		Remove beam divider and bags. Lay in bottom of south (empty) half of pond.						
(C)		Remove dirty rip-rap from walls of south half of pond to middle of same south half of pond. Cover with cement/fly ash concrete in alternate layers.						
TOTAL						200,000		

ITEM NO.	DATE	ESTIMATED BY	DATE	ESTIMATED BY
WR No. 1	6/13/84		42	

COST ESTIMATE

A 2620A-A1

11-11-11

Slovic Pond Controls

094

JOB TITLE AND BUILDING		COST ESTIMATE (CONTINUATION SHEET)		WORK ORDER NUMBER		BILL OF MATERIAL NO.			
PRELIM DECOMMISSIONING STUDY REPORT, 7852				A 2620A-AZ		BM-2620-11-			
DRAWING OR OTHER SOURCE				CATEGORY		BILL OF MATERIAL			
				Stabilize Pond Conting's		SHEET 075 OF			
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	HOURS TOTAL	LABOR RATE	CFT	TOTAL
10909	GROUT fill pond (cont'd)	38.39		56.57	64	55	72.73	78.79	80
(D)	Add "clean" rip-rap fill to both halves of pond in alternate layers with cement slurry 166 CY					1160			
(E)	Use 1000 Gallon tank for small batch type testing of waste and grout mixtures before dumping material (by gravity) from 1000 gallon tank to the pond. Monitor agitator for crude estimate of grout consistency and to add solids if needed.					400			
TOTAL									
LISTED BY		DATE	ESTIMATED BY	DATE	ESTIMATE SHEET				
WR Reed		6/13/84			560		43 OF		

PRELIM DECOMMISSIONING STUDY REPORT, 7852

COST ESTIMATE
(CONTINUATION SHEET)

PROJECT NUMBER
A 2620A-AZ
CATEGORY
Removal, dismantling, scrap, etc.
SHEET 101 OF 104

DATE FOR MATERIALS AND
BILL OF MATERIALS
BM-2620-11-

DRAWING OR OTHER SOURCE

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL			TOTAL	LABOR			TOTAL
				UNIT COST	56.27	64		HOURS	RATE	CFT	
1.101	Cut piping and isolate each of 4 solids storage bins from all other equipment. Leave piping, valves, bag house, feed valves installed on bins. Remove overhead catwalk and lighting and air slides. Send storage bin and supporting legs to SWSA equipment storage area for possible re-use. Send disconnected catwalks, lights, etc. to Salvage.	1	CF					320		76.79	
1.102	Remove air compressor & tank to SALVAGE (Inst. & Air Tank)							40			
1.103	Remove Roots Blower to SALVAGE (part of conveying system)							40			
1.104	Remove Mayra pump P-3 to SWSA. Send motor to Salvage							20			
TOTAL											120

UCN 51251
(1235 3 82)

LISTED BY
WR Reed

DATE
6/14/84

ESTIMATED BY
DATE

ESTIMATE SHEET
45 OF

ITEM NO.		MATERIAL AND DESCRIPTION	QUANTITY	UNIT	RATE		TOTAL		LARGE		TOTAL
					UNIT COST		UNIT	TOTAL	RATE	UNIT	
<p>COST ESTIMATE ESTIMATED DATE 6/14/84 ESTIMATED BY WR Reed DATE 6/14/84 ESTIMATED BY 47</p>											
<p>ITEM NO. 11101 Hot Cell Equipment & Structure</p>											
<p>Mix Hopper & Mixer 12 CY</p>											
<p>Mix Tub & Agitator 3 CY</p>											
<p>Ventilator 1 CY</p>											
<p>Air Filter 1 CY</p>											
<p>Piping & Conduit 8 CY</p>											
<p>Metal Beams, plates 17 CY</p>											
<p>Rubble 110 CY</p>											
<p>ITEM NO. 11102 Pump House Equipment & Structure</p>											
<p>Pumps 3 CY</p>											
<p>Valves & Piping 2 CY</p>											
<p>Structure (metal) 18 CY</p>											
<p>Rubble 50 CY</p>											
<p>ITEM NO. 11103 Structure over waste pits (transit)</p>											
<p>Construction shank (wood) 16 CY</p>											
<p>S.S. drums with excess 8 CY</p>											
<p>grout from line filling 4 drums</p>											
<p>ITEM NO. 11104 End connections of piping</p>											
<p>Flats from buried tanks 4 CY</p>											
<p>ITEM NO. 11105 Soil (Estimate to be used during future work)</p>											
<p>10 CY</p>											
<p>TOTAL</p>											

JOB TITLE AND BILLING		COST ESTIMATE (CONTINUATION SHEET)		BILL OF MATERIALS		SHEET 120 OF	
PRELIM DECOMMISSIONING STUDY REPORT 7852		A 2620AAZ Restore S'40		RM-2620-11-			
DRAWING OR OTHER SOURCE		MATERIAL AND DESCRIPTION		MATERIAL		LABOR	
ITEM NO.	QUANTITY	UNIT	UNIT COST	TOTAL	UNIT	RATE	TOTAL
1.12	35.39	46.47	156.57	64	65	172.73	178.79
Restore S'40							
CPAF Sub TOTAL				1,000	280	15	4,200
Subtotal 20%							5,000
APPROX LAB							500
CPAF Sub TOTAL				1,000			5,200
TOTAL							
TOTAL							

LISTED BY WR Reed	DATE 6/13/84	ESTIMATED BY	DATE	ESTIMATE SHEET 47	OF
----------------------	-----------------	--------------	------	----------------------	----

JOB TITLE AND BILLING				COST ESTIMATE (CONTINUATION SHEET)				WORK ORDER NUMBER A 2620A-AZ CATEGORY Reserve Site				BILL OF MATERIAL NO BM-2620-11- BILL OF MATERIAL SHEET 121 OF			
DRAWING OR OTHER SOURCE				PRELIM DECOMMISSIONING STUDY REPORT 7852				TOTAL				TOTAL			
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL				HOURS		LABOR		TOTAL			
				UNIT COST	TOTAL	UNIT	TOTAL	RATE	CFT						
1.1201	Fill earth over retention pond approx 2' thick x 60' w x 140' l	600	CY	56.57	33,942	150.51	64	65	120	72.73	78,79.80				
1.1202	Fill earth over site of pump house and waste pits 30' x 50' x 3' avg depth	167	CY						40						
1.1203	Remove tank and shed from pond area to SURSA	20	CY						80						
1.1204	Seed the area	2	acres						40						
TOTAL															
TOTAL															
LISTED BY WR Reed				ESTIMATED BY				DATE		ESTIMATE SHEET		DATE			
6/14/84				6/14/84				50		50		50			

END

**DATE
FILMED**

4 / 01 / 92