DEC 09 1994
35 Station 21

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 609339

2. To: (Receiving Organization) Special Projects				3. From: (Originating Organization) Special Projects				4. Related EDT No.: N/A					
5. Proj./Prog./Dept./Div.: Major Maintenance Upgrades				6. Cog. Engr.: J. B. Roberts				7. Purchase Order No.: N/A					
8. Originator Remarks: ETN-94-0046								9. Equip./Component No.: N/A					
								10. System/Bldg./Facility: 242-T					
11. Receiver Remarks:								12. Major Assm. Dwg. No.: N/A					
								13. Permit/Permit Application No.: N/A					
								14. Required Response Date: N/A					
15. DATA TRANSMITTED													
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted				(F) Approval Designator	(G) Reason for Transmittal	(H) Originator Disposition	(I) Receiver Disposition		
1	WHC-SD-WM-DB-026		0	T-Farm Complex Arlarm Upgrades				N/A	1	1	1		
16. KEY													
Approval Designator (F)			Reason for Transmittal (G)					Disposition (H) & (I)					
E, S, O, D or N/A (see WHC-CM-3-5, Sec.12.7)			1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)					1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged					
(G)	(H)	17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)								(G)	(H)		
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.		
1	1	Cog.Eng.	J. B. Roberts	11/16/94	HS-108								
1	1	Cog. Mgr.	R. K. Brown	11-16-94	HS-108								
		QA				Central Files (orig. #2)		18-04					
		Safety				OSTI (2)		18-07					
		Env.											
18. Signature of EDT Originator J. B. Roberts				19. Authorized Representative for Receiving Organization R. K. Brown				20. Cognizant Manager R. K. Brown				21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
Date 11/16/94				Date 11-16-94				Date 11-16-94					

BD-7400-172-2 (04/94) GEF097

RECEIVED
JAN 18 1995
OSTI

BD-7400-172-1

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

RELEASE AUTHORIZATION

Document Number: WHC-SD-WM-DB-026, Rev. 0

Document Title: ~~T-Fam~~^{Farm} Complex Alarm Upgrades

Release Date: 12/08/94

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

V. L. Birkland

V. L. Birkland

12/08/94

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America.

Westinghouse Hanford Company P.O. Box 1970 Richland, WA 99352		APPLICATION FOR PERMISSION TO USE YOUR COPYRIGHTED MATERIAL	
To: Panalarm Div of Ametek 701 N. Hamlin Ave. Skokie, IL 60076 FAX (708) 675-3011		Date: 11/30/94	
Permission is requested to reproduce the following copyrighted material from: The attached 7 pages from your PANALARM catalog. We wish to include these pages in our design basis document titled "T-Farm Complex Alarm Upgrades". Selections from text (specify by date of issue, page, paragraph, or illustration; if desired, attach a copy of the material in question): Title of work or project in which this material will be included: T-Farm Complex Alarm Upgrades Estimated publication date: 12/30/94 Author: J B Roberts Publisher (if applicable): N/A If the copyrighted material is not to be used in a published work, please provide a brief description of how it is to be used: As reference material in a design basis document.			
A self-addressed stamped envelope is enclosed for your reply.			
Name: Stuart A Krieg FAX (509) 376-0349		MSIN: H5-68 Date: 11/30/94	
Signature: <u>Stuart A. Krieg</u>		Westinghouse Hanford Company	
Credit line (if required): 			
Application approved by:			
Name: <u>FRANK KNOPF</u>		Date: <u>12/1/94</u>	
Company Name: <u>AMETEK, INC. / PANALARM, Div.</u>		Signatory's Position: <u>MGR MKTG, Sales</u>	
Signature: <u>[Signature]</u>		(on behalf of) _____	

SUPPORTING DOCUMENT		1. Total Pages <i>265</i>
2. Title T-Farm Complex Alarm Upgrades		3. Number WHC-SD-WM-DB-026
		4. Rev No. 0
5. Key Words ETN-94-0046, ER5188, T-Complex Alarms		6. Author Name: J. B. Roberts <i>J. B. Roberts</i> for Signature Organization/Charge Code 8D220/N3218
7. Abstract The alarms and controls associated with the T, TX, and TY farms are located in the 242-T control room. The design data for replacement and upgrades of the alarm panels is in this document. This task was canceled previous to the 90% design review point.		

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

8. RELEASE STAMP

OFFICIAL RELEASE BY WHC DATE DEC 09 1994 35 Station 21

ETN-94-0046

**T-FARM COMPLEX ALARM UPGRADES
W.O. #ER-5188
INCOMPLETE PROJECT TURNOVER FILES
SEPTEMBER, 1994**

TABLE OF CONTENTS

SECTION 1	-TASK PLAN FOR T FARM COMPLEX ALARM UPGRADES, REV. 2
SECTION 2	-DESIGN MEDIA
SECTION 3	-SUPPORTING DOCUMENTS
SECTION 4	-DRAFT SPECIAL WORK INSTRUCTIONS
SECTION 5	-DRAFT PROCEDURE/CBRS CHANGES
SECTION 6	-ENGINEERING DOCUMENTS
	-ENG-1.1.1 LETTERS TO CLIENT GENERATED BY P/ES
	-ENG-2.1 LETTER OF INSTRUCTION/MINI-TASK PLAN
	-ENG-2.2 INTERFACE MANAGEMENT PLAN
	-ENG-3.3 ENGINEERING/CONSTRUCTION CHANGE
	-ENG-4.1 TRANSMITTALS
	-ENG-7.8 TECHNICAL DATA CHECKLIST

T-COMPLEX ALARM UPGRADE
ESTIMATE TO COMPLETION

I. ASSUMPTIONS:

Previous task at 90% design review point when canceled. New task to pick up at this point with new personnel and follow to design completion.

II. TASKS TO BE COMPLETED:

1. Walkdowns: To include reverification of drawings removed from "project status."
4 weeks (2 Eng., 1 Elect., .5 HPT) \$35K
2. Complete Design: To include release of ECN and preparation of supporting documents.
8 weeks (2 Eng.) \$50K
3. WHC Oversight:
12 weeks (.25 Eng.) \$10K
QA REVIEW \$ 1K
USQ REVIEW \$ 5K
4. GA/CSP \$10K
Assume 25.5% for WHC and 8.6% for KH
- TOTAL \$111K
- TIME 12 WEEKS

**KAISER
ENGINEERS
HANFORD**

ER-5188-001

KAISER ENGINEERS HANFORD COMPANY
POST OFFICE BOX 888
RICHLAND, WASHINGTON 99352

REG. NO. KAISEEH134BM

September 27, 1994

Mr. R. K. Brown
Westinghouse Hanford Company
P. O. Box 1970
Richland, Washington 99352

Dear Mr. R. K. Brown:

TURNOVER OF PROJECT ER5188 T FARM COMPLEX ALARM UPGRADES

Please find the attached Kaiser Engineers Hanford (KEH) Turnover Transmittal form TR-ER5188-RM-716 which lists the records included in the Records Turnover Package for Project ER5188. These records are being turned over to Westinghouse Hanford Company (WHC) in accordance with the Department of Energy (DOE) RL Implementing Procedure (RLIP) 4700.1A. As required by the RLIP, WHC has the responsibility to maintain these records in accordance with applicable retention requirements.

Once WHC has received the Records Turnover Package and has verified its completeness, please sign and date in the "Received" box on the Turnover Transmittal Form and return the original to KEH Engineering Document Control, S3-10. Upon retiring the project records to Records Holding Area (RHA), please send a copy of the Records Transfer/Data Input Sheet or Quality Assurance Record Transmittal that contains the box number(s) in which the records were retired, to KEH Records Management, G7-13.

If there are any questions, please give me a call at 376-3561. Your attention to this matter is greatly appreciated.

Sincerely,

Tom V. Anderson, Manager
Records Management

TVA:tlk

Attachment

cc: R. K. Brown - WHC
S. V. Cook - WHC

Mr. R. K. Brown
September 27, 1994
Page 2, ER5188-001

bcc: T. L. Ostrander - KEH
Engineering Document Control - KEH
Construction Document Control - KEH
Records Management - KEH

TURNOVER PACKAGE FOR PROJECT/WORK ORDER ER5188

R. K. Brown	WHC	H5-68
S. V. Cook	WHC	N2-12
T. L. Ostrander	KEH	S2-54
Engineering Document Control	KEH	S3-10
Records Management	KEH	G7-13
Construction Document Control	KEH	S2-53

TURNOVER TRANSMITTAL

Department DOC. MANAGEMENT	Custodian R. K. BROWN	Location ETC2/72/RCHN	Telephone 372-0288	Transmittal No. TR-ER5188-RM-716	Sheet <u>1</u> of <u>1</u>
-------------------------------	--------------------------	--------------------------	-----------------------	-------------------------------------	----------------------------

To: Mr. R. K. Brown WESTINGHOUSE HANFORD COMPANY P.O. Box 1970 Richland, Washington 99352	Date Submitted <u>09/27/94</u> New Submittal <u>Y</u> Resubmitted _____
	Contract No. <u>N/A</u>
	Project No. <u>N/A</u>
	Work Order No. <u>ER-5188</u>

Box No.	Description of Record
	<p>PLEASE SEE ATTACHED INDEX FOR ENGINEERING PROJECT FILES. NO TECHNICAL REVIEW REQUIRED. SAFETY CLASS IV TURNOVER.</p> <p>DOCUMENTATION TURNOVER AS REQUESTED PER ER5195-003, DATED AUGUST 29, 1994. KEH LETTER FROM R.T. STEEN TO STUART A. KRIEG.</p> <p>EXCEPTIONS:</p> <p>NONE</p> <p>PLEASE RETURN RECEIPT ACKNOWLEDGEMENT TO ENGINEERING DOCUMENT MANAGEMENT. Station #35 c/o S. J. Schrank S3-10.</p>

Transfer Requested By R. K. Brown	Transfer Approved T. V. Anderson <i>[Signature]</i>	Date Entered 09/27/94	Box Sent 09/28/94
Received Signature _____ Date _____	Acceptance by the Operating Contractor Signature <i>R. K. Brown</i> Date <u>10/21/94</u> Type or Print <u>R. K. Brown</u>		

PACKAGE ACCEPTANCE RECORD

[illegible]

KAISEN ENGINEERS HANFORD		PROJECT RECORDS LIST	
Project/Work Order Number ER5188		Project/Work Order Title T FARM COMPLEX ALARM UPGRADES	Page 1 of 3

Project/Work Order Initiation Phase			Active Phase	Project Close Out and Turnover Phase
Standard Filing System		Turnover Required		Open File
File No.	File Title			
0.0	PACKAGE REVIEW AND ACCEPTANCE/ PROJECT RECORDS LIST	YES	X	INCLUDED
ENG-1.1.1	LETTERS TO CLIENT GENERATED BY P/ES	YES	X	INCLUDED
ENG-1.1.2	LETTERS TO OTHERS GENERATED BY P/ES	YES		NOT GENERATED
ENG-1.1.3	INTEROFFICE MEMORANDUMS GENERATED BY P/ES	YES		NOT GENERATED
ENG-1.1.4	DON'T SAY ITS GENERATED BY P/ES	YES		NOT GENERATED
ENG-1.2.1	LETTERS FROM CLIENT RECEIVED BY P/ES	YES		NOT GENERATED
ENG-1.2.2	LETTERS FROM OTHERS RECEIVED BY P/ES	YES		NOT GENERATED
ENG-1.2.3	INTEROFFICE MEMORANDUMS RECEIVED BY P/ES	YES		NOT GENERATED
ENG-1.2.4	DON'T SAY ITS RECEIVED BY P/ES	YES		NOT GENERATED
ENG-2.1	LETTER OF INSTRUCTION	YES	X	INCLUDED
ENG-2.2	WORK BREAKDOWN STRUCTURE	NO		NOT GENERATED
ENG-2.3	ENGINEERING STUDY/REPORTS	YES		NOT GENERATED
ENG-2.4	FUNCTIONAL DESIGN CRITERIA (FDC)	NO		NOT GENERATED
ENG-2.5.1	QUALITY ASSURANCE PLAN - KEH	YES		NOT GENERATED
ENG-2.5.2	QUALITY ASSURANCE PLAN - OPERATING CONTRACTOR	NO		NOT GENERATED
ENG-2.6	OTHER CRITERIA	YES		NOT GENERATED
ENG-2.6.1	OTHER CRITERIA - OPERATING CONTRACTOR	NO		NOT GENERATED
ENG-2.7	ENVIRONMENTAL EVALUATION	NO		NOT GENERATED

KAISEN ENGINEERS HANFORD		PROJECT RECORDS LIST	
Project/Work Order Number ER5188		Project/Work Order Title T FARM COMPLEX ALARM UPGRADES	Page 2 of 3

Project/Work Order Initiation Phase			Active Phase	Project Close Out and Turnover Phase
Standard Filing System		Turnover Required		Open File
File No.	File Title			
ENG-2.10	VALUE ENGINEERING STUDY/STUDY ANALYSIS SESSION	YES		NOT GENERATED
ENG-2.11	PRELIMINARY SAFETY EVALUATION	NO		NOT GENERATED
ENG-2.12	RECORD OF FIELD WALKDOWNS	YES		NOT GENERATED
ENG-2.13	ENGINEER/CONSTRUCTOR MANAGEMENT PLAN (ECMP)	YES		NOT GENERATED
ENG-3.1	WORK ORDERS	NO		NOT GENERATED
ENG-3.2	CHANGE REQUESTS	YES		NOT GENERATED
ENG-3.3	ENGINEERING/CONSTRUCTION CHANGE	YES	X	INCLUDED
ENG-3.4	WORK ORDER RECORD/MAINTENANCE/ ASSIGNMENT	NO		NOT GENERATED
ENG-3.5	NOTICE OF ASSIGNMENT CLOSEOUT	NO		NOT GENERATED
ENG-4.1	TRANSMITTALS	YES	X	INCLUDED
ENG-4.3	TELEPHONE LOGS	NO		NOT GENERATED
ENG-4.4	MEETING MINUTES (CREATED BY P/ES)	YES		NOT GENERATED
ENG-4.5	MONTHLY REPORTS	NO		NOT GENERATED
ENG-5.1	LETTER REPORTS	YES		NOT GENERATED
ENG-5.2	CONCEPTUAL DESIGN REPORTS	NO		NOT GENERATED
ENG-5.3	CALCULATION	YES		NOT GENERATED
ENG-5.7	DRAWINGS	YES		NOT GENERATED
ENG-5.8	SPECIFICATIONS	YES		NOT GENERATED
ENG-5.8.1	CONSTRUCTION SPECIFICATION	YES		NOT GENERATED
ENG-5.8.2	PROCUREMENT SPECIFICATION	YES		NOT GENERATED

**KAISER ENGINEERS
HANFORD**
PROJECT RECORDS LIST
Project/Work Order Number
ER5188

Project/Work Order Title
T FARM COMPLEX ALARM UPGRADES

Page 3 of 3

Project/Work Order Initiation Phase			Active Phase	Project Close Out and Turnover Phase
Standard Filing System		Turnover Required		File Content/Comments
File No.	File Title		Open File	
ENG-5.8.3	CEM SPECIFICATION	YES		NOT GENERATED
ENG-5.9	ACCEPTANCE TEST PROCEDURE (NOT WITNESSED)	NO		NOT GENERATED
ENG-5.10	OTHER REPORTS	YES		NOT GENERATED
ENG-5.10.1	OTHER REPORTS - OPERATING CONTRACTOR	NO		NOT GENERATED
ENG-5.11	DESIGN VERIFICATION SCREENING CRITERIA/RECORD	YES		NOT GENERATED
ENG-6.1	ENGINEERING COST ESTIMATES/LIFE CYCLE COST ANALYSIS	YES		NOT GENERATED
ENG-6.1.1	WORK ELEMENT PLANNING SHEETS/COST ACCOUNT PLANS	NO		NOT GENERATED
ENG-6.1.2	STATEMENT OF WORK	YES		NOT GENERATED
ENG-6.1.3	ENGINEERING WORK PLAN	YES		NOT GENERATED
ENG-6.2	PROJECT COST ESTIMATES	YES		NOT GENERATED
ENG-6.3	SCHEDULES	YES		NOT GENERATED
ENG-6.4	OTHER ESTIMATES	YES		NOT GENERATED
ENG-7.2	REVIEW COMMENTS/RECORDS	YES		NOT GENERATED
ENG-7.3	PHOTOGRAPHS	YES		NOT GENERATED
ENG-7.8	TECHNICAL DATA CHECKLIST	YES	X	INCLUDED
ENG-7.9	ENGINEERING FINAL DESIGN CHECKLIST	YES		NOT GENERATED
CE-5.2	ENGINEERING CHANGE NOTICE	YES*		*Originals kept by CDC

ICF KAISER
PROJECT CLOSE OUT
PROJECT NO: ER5188
TITLE: T-FARM COMPLEX ALARM UPGRADES

FILE NO.	TITLE	CONTENTS
0.0	PACKAGE REVIEW AND ACCEPTANCE	
ENG-1.1.1	LETTERS TO CLIENT GENERATED BY P/ES	
ENG-2.1	LETTER OF INSTRUCTION	
ENG-3.3	ENGINEERING/CONSTRUCTION CHANGE	
ENG-4.1	TRANSMITALS	
ENG-7.8	TECHNICAL DTA CHECKLIST	

**T-FARM COMPLEX ALARM UPGRADES
SECTION 1
TASK PLAN**

TASK PLAN
FOR
T FARM COMPLEX ALARM UPGRADES

ETN-94-0046

Revision 2

M. P. Richards
PREPARED BY

3/21/94
DATE

R. J. Stone
ICF KH PROJECT MANAGER

3/24/94
DATE

R. Brown
WHC WORK PACKAGE MANAGER

3-24-94
DATE

1.0 INTRODUCTION

1.1 TECHNICAL

The existing alarm and controls associated with T, TX, and TY Farms located in the 242-T control room are a combination of old and new equipment. In some cases the equipment is non-operational and parts are difficult to obtain. The entire tank alarm system in 242-T control room requires an engineering evaluation with subsequent modification and/or replacement.

1.2 ORGANIZATIONAL

Approval of this Task Plan by the respective WTO support organizations (Waste Tank Plant Engineering, Safety, Shift Operations, QA, Maintenance Engineering, etc.) indicates acceptance of a commitment to provide timely review, approval, participation, or other applicable support, per the attached schedule, to the funded Major Maintenance Upgrade efforts needed to assure completion of the Deliverables described in Section 2.2 of this Task Plan.

2.0 SCOPE

2.1 OBJECTIVES

The objective of this task is to provide the design to relocate all required alarms/instruments located in the 242-T control room into the 242-TC (CASS substation) building located next to 242-T.

2.2 DELIVERABLES

The FY 94 deliverables that ICF KH will provide in conjunction with performing this task will include:

1. Design media consisting of new released ICF KH H-2 drawings and/or ECNs for the new alarm panels in 242-TC.
2. Supporting documents for the design, to include:
 - A. Calculation(s).
 - B. Procurement specification(s).
 - C. Design basis documentation.
3. Informal 30% and 60% design review packages and a formal 90% design review package for WHC review.
4. Draft special work instructions that may be required for inclusion into the JCS work packages, including a Bill of Materials.

5. Draft change notices for plant operating procedures (POPs), preventative maintenance procedures (PMPs), CBRs, and instrument calibration procedures, as required. *

3.0 DESCRIPTION

3.1 PHYSICAL DESCRIPTION

Upon completion of this task, released design media will be provided that will relocate the required alarms/instruments located in the 242-T control room to a new alarm panel(s) located in the 242-TC building. All alarm panels in 242-T will be abandoned in place and any disconnected wiring will be placed in a safe condition.

The following is a list of alarms/instruments that will be relocated to the 242-TC building:

<u>TAG NUMBER</u>	<u>DESCRIPTION</u>
<u>ANNUNCIATORS</u>	
LDA-1	LK DET XFER LINE, PUMP FLUSH INSTR & FILTER PITS
LDA-3	LD DET SYS TROUBLE-XFER LINE PUMP, FLUSH INSTR FLTR & SUMP PITS
LDA-2	LEAK DETECTED SUMP PIT
FA-244-TX-1	LOW FLOW TRANSFER LINE
LLA-1	LOW LEVEL DRAIN TRAP PUMP, FLUSH INSTR & FILTER PIT
MSA-1	TRANSFER PUMP SHUTDOWN
MSA-4	EXHAUST FAN SHUTDOWN
PA-244-TX-1	FLUSH LINE HIGH PRESSURE
PA-244-TX-3	LOSS OF VACUUM EXH STACK SAMPLE PUMP
PA-244-TX-2	LOSS OF VACUUM ANNULUS SAMPLE PUMP
RA-244-TX-2	HIGH BETA-GAMMA EXHAUST STACK
RA-244-TX-4	BETA-GAMMA SYSTEM FAILURE EXHAUST STACK
LA-244-TX-1	HIGH LEVEL RECEIVER TANK
LA-244-TX-2	LOW LEVEL RECEIVER TANK
HTA-2	OVER TEMP SUPERNATANT LINES HEAT TRACE
HTA-1	UNDER TEMP SUPERNATANT LINES HEAT TRACE
RA-244-TX-1	HIGH RADIATION ANNULUS
RA-244-TX-3	SYSTEM FAILURE ANNULUS
FA-244-TX-2	LOW FLOW FLUSH LINE
RA-244-TX-5	NEUTRONS DETECTED RECEIVER TANK
LDA-4A	LEAK DETECTED Z-PLANT WASTE ENCASEMENT
PA-244-TX-4	HIGH PRESSURE AGITATOR PUMP
MSA-2	AGITATOR PUP SHUTDOWN
RA-244-TX-6	NEUTRON SYSTEM FAILURE RECEIVER TANK
RA-244-TX-7	HIGH ALPHA EXH STACK
RA-244-TX-8	ALPHA SYSTEM FAILURE EXHAUST STACK
DPA-244-TX-1	HEPA FILTERS HIGH DIFF PRESS
IA-1	FILTER PIT HTR HTC-1 FAILURE

LDA-241-T-1	AREA RADIATION HIGH-LOW
LDA-241-T-2	MASTER PUMP SHUTDOWN
PA-241-T-104-2	AREA RADN/LEAK DETECTED 241-T PUMP PITS
MSA-241-T-104	LEAK DETECTION 241-T SYSTEM TROUBLE
PA-241-T-107-2	HIGH PRESSURE FLUSH LINE
MSA-241-T-107	SALT WELL JET PUMP SHUTDOWN
MSA-241-T-110-2	HIGH PRESSURE FLUSH LINE
MSA-241-T-110	SALT WELL JET PUMP SHUTDOWN
LDA-C-1	HIGH PRESSURE FLUSH LINE
LDA-S-1	SALT WELL JET PUMP SHUTDOWN
	EXCHANGE PIT LEAK DETECTED
	PUMP PIT LEAK DETECTED
	PIT LEAK ALL TRANSFER PUMPS SHUTDOWN
	K2 EXHAUST HEATER LOW TEMPERATURE
	K2 EXHAUST FANS NOT RUNNING
	K2 EXHAUST SYSTEM HIGH VACUUM
RA-K2-5-1	HIGH BETA/GAMMA RADIATION IN 242-T EXHAUST STACK
RA-K2-5-2	HIGH ALPHA RADIATION IN 242-T EXHAUST STACK
XA-K2-5-1	242-T EXHAUST SYSTEM FAIL
WFA-SUMP-1	242-TA SUMP WEIGHT FACTOR HIGH
	HIGH ALARM HOT CELL SUMP
	SUMP ELECTRODE 12"
	ANNUNCIATOR PANEL ACKNOWLEDGE
	ANNUNCIATOR PANEL TEST

GAUGE

242-T EVAPORATOR CELL PRESSURE

ALARMS

SGAS-241-T-104-1	TANK 104-T SPECIFIC GRAVITY ALARM SWITCH
SGAS-241-T-107-1	TANK 107-T SPECIFIC GRAVITY ALARM SWITCH
SGAS-241-T-110-1	TANK 110-T SPECIFIC GRAVITY ALARM SWITCH

CONTROLLERS

SGIC-241-T-104-1	TANK 104-T SPECIFIC GRAVITY
SGIC-241-T-107-1	TANK 107-T SPECIFIC GRAVITY
SGIC-241-T-110-1	TANK 110-T SPECIFIC GRAVITY

CONTROL

PB-T-1	MASTER PUMP SHUTDOWN
--------	----------------------

3.2 ENGINEERING TASKS

ICF KH will provide engineering manpower and technical support for producing the design media for this task.

Specific items that will be accomplished to complete this task include, but are not limited to, the following:

1. Detailed walkdowns and analysis of the current 242-T control room alarms.
2. Prepare and release all calculations required for equipment sizing and operation.
3. Determine, prepare and release required demolition drawings as part of the design media.
4. Prepare and release new ICF KH H-2 drawings and ECNs as applicable for the new alarm panels.
5. Prepare and release required procurement specification(s).
6. Prepare and release a design basis documentation package.
- 7.. Attend regularly scheduled status meetings.

3.3 VERIFICATION

Field verification of existing systems will be performed as part of field walkdowns. Design verification will be according to ICF KH Procedures.

3.4 PROCUREMENT TASKS

Required procurement specification(s) will be completed and released for this task. No equipment procurement will be performed under this task.

3.5 INSTALLATION TASKS

There are no installation tasks associated with this task.

3.6 PRE-OPERATIONAL AND OPERATIONAL TESTS

There are no tests associated with this task.

4.0 ORGANIZATION

The following organization has been setup to complete this task:

WHC-CE-Responsible Engr	-- Jay B. Roberts
ICF KH-Task Lead	-- Terry L. Ostrander
ICF KH-PLE	-- Greg A. Edwards

5.0 SCHEDULE

This task is estimated to be completed August 30, 1994 for the design and September 30, 1994 for the supporting documentation. For a more detailed schedule, refer to schedule attached to this task.

6.0 COST ESTIMATE

	MAN HOURS	ESTIMATED \$
INSTRUMENTATION	2990	230,230
ELECTRICAL	1040	80,080
CIVIL/STRUCTURAL	260	20,020
HVAC	1105	85,085
PROJECT MANAGEMENT	650	50,0550
PLANNING	2470	190,190
TOTALS	8515	655,655

7.0 QUALITY ASSURANCE.

The Safety Class for this task is three (3) and the Impact Level is 3 SQE. The QA requirements for this task are identified in ICF KH Quality Management Program.

8.0 POTENTIAL FOLLOW-ON SCOPE (NOT IN CURRENT SCOPE)

8.1 The following items are FY 95 tasks associated with this design (to be funded separately in FY 95):

1. ATP's.
2. OTP's.
3. O&M manual.
4. Input for CVI files and spare parts inventory listing.
5. Field support for design implementation.

9.0 REFERENCES

- 9.1 WHC LOI 9359161, "TANK FARM MAJOR MAINTENANCE UPGRADES", dated October 21, 1993.

10.0 ASSUMPTIONS

- 10.1 All design media and supporting documentation will be produced under ICF KH procedures, unless no ICF KH procedure exist for a specific task and then WHC procedures will be used as guidelines.
- 10.2 All design media will be stamped by a PE.
- 10.3 All field walkdowns will verify equipment status by observation only. No sensor operability will be determined outside observation in the control room. WHC will verify operability of all alarms/instruments prior to relocation.
- 10.4 Obsolete, incompatible, or out of service equipment that is required will be replaced with upgraded equipment as required.
- 10.5 Safety Class 3 and Impact Level 3 SQE are assumed for this task.
- 10.6 WHC will perform any required Unresolved Safety Question (USQ) screening.
- 10.7 WHC will provide required support (such as tank farm entry support, cog engineer support, etc.) in a timely manner.
- 10.8 Load calculations will be performed only to verify that the additional power required for this task does not adversely affect the existing power system.
- 10.9 Alarm panel signal tie-in locations will be outside 242-T. The signal tie-locations will be determined by current drawings and no digging will be performed during design to locate the signal wires.
- 10.10 All alarms/instruments will be relocated to the 242-TC building only.
- 10.11 No new alarms will be connected to CASS that are not already connected into CASS.
- 10.12 After removal of alarms/instruments that are to be relocated, the old panels and remaining alarms/instruments will be abandoned in place and the wiring placed in a safe condition.
- 10.13 No fire protection will be provided for the 242-TC building.
- 10.14 An HVAC system will be provided for the 242-TC building.

ACTIVITY NUMBER	DESCRIPTION	PCT CMP	EARLY START	1993 1994											
				DEC	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEP	OCT	
1000	Proj Start	0	15DEC93												
1010	Trng/walkdown/anal	0	15DEC93												
1030	Revise task plan/est	0	25MAR94E												
1040	Design start	0	25MAR94E												
1050	Detailed design	0	25MAR94												
1052	30% design review	0	20MAY94E												
1054	60% design review	0	01JUL94E												
1090	Support docs	0	05JUL94												
1056	90% design review	0	15AUG94E												
1080	Design complete	0	30AUG94E												
1300	FY 94 task complete	0	28SEP94												
				<p> </p>											
				<p> RUN DATE 17MAR94 START DATE 15DEC93 DATA DATE 15DEC93 FINISH DATE 27SEP94 </p>											
				<p> T FARM ALARM UPGRADES ETN-94-0046 </p>											
				<p> SURETRAK T FARM ALARM UPGRA </p>											

TASK PLAN
FOR
T FARM COMPLEX ALARM UPGRADES

ETN-94-0046

Revision 1

MARK RICKENBACH by Pe
PREPARED BY

R. J. Steen
KEH PROJECT MANAGER

R. Brown
WHC WORK PACKAGE MANAGER

2/16/94
DATE

2/16/94
DATE

2-16-94
DATE

1.0 INTRODUCTION

1.1 TECHNICAL

The existing alarm and controls associated with T, TX, and TY Farms located in the 242-T control room are a combination of old and new equipment. In some cases the equipment is non-operational and parts are difficult to obtain. The entire tank alarm system in 242-T control room requires an engineering evaluation with subsequent modification and/or replacement.

1.2 ORGANIZATIONAL

Approval of this Task Plan by the respective WTO support organizations (Waste Tank Plant Engineering, Safety, Shift Operations, QA, Maintenance Engineering, etc.) indicates acceptance of a commitment to provide timely review, approval, participation, or other applicable support, per the attached schedule, to the funded Major Maintenance Upgrade efforts needed to assure completion of the Deliverables described in Section 2.2 of this Task Plan.

2.0 SCOPE

2.1 OBJECTIVES

The objective of this task is to provide the design to relocate or replace all required alarms located in the 242-T control room.

2.2 DELIVERABLES

The FY 94 deliverables that KEH will provide in conjunction with performing this task will include:

1. Design media consisting of new released KEH H-2 drawings and/or ECNs for the new alarms panels.
2. Supporting documents for the design, to include:
 - A. Calculations.
 - B. Procurement specification.
 - C. Design basis documentation.
3. Informal 30% and 60% design review packages and a formal 90% design review package for WHC review.
4. Draft special work instructions that may be required for inclusion into the JCS work packages, including a Bill of Materials.

5. Draft change notices for plant operating procedures (POPs), preventative maintenance procedures (PMPs), CBRs, and instrument calibration procedures, as required.

3.0 DESCRIPTION

3.1 PHYSICAL DESCRIPTION

Upon completion of this task, released design media will be provided that will provide and install new alarms panels located in the 242-T control room. Alarm panel equipment that is no longer required will be removed from the panels and the holes in the panels covered up. All wiring that is no longer required will be put in a "safe" condition.

The following is a list of alarms/instruments that will be replaced/relocated as required in the 242-T building:

	<u>Alarm</u>	<u>Description</u>
1.	RA-K2-5-2 RR-K2-5-2	High Alpha rad in 242-T exhaust stack
2.	RA-K2-5-1 RR-K2-5-2	High Beta/Gamma rad in 242-T exhaust stack
3.	WFA-SUMP-1	242-TA sump WF high
4.	WFA	Hot cell sump high (242-T)
5.	XA-K2-5-1	242-T exhaust system failure
6.	Annun.	K2 exhaust fans not running (242-T)
7.	Annun.	K2 exhaust system high vacuum (242-T)
8.	Gauge	242-T hot cell pressure
9.	LDA-C-1	Exchange pit leak detector (241-TX)
10.	LDA-S-1	Pump pit leak detector (241-TX)
11.	RA-244-TX-7	High alpha exhaust stack (244-TX)
12.	RA-244-TX-2	High beta/gamma exhaust stack (244-TX)
13.	RA-244-TX-1	High radiation annulus (244-TX)
14.	RA-244-TX-5	Neutron detector rec. tank (244-TX)
15.	LA-244-TX-1	High level rec. tank (244-TX)
16.	LDA-1	Leak detector trans. line pump (244-TX)
17.	LDA-2	Leak detector sump pit (244-TX)
18.	LDA-3	Leak detector system tr: Xline pump (244-TX)
19.	LDA-4A	Leak detector Z-pit waste encase. (244-TX)
20.	RA-244-TX-8	Alpha system fail exhaust stack (244-TX)
21.	RA-244-TX-3	Annulus system failure (244-TX)
22.	IA-1	Filter pit heat HTC-1 failure (244-TX)

- (22) 244-TX
23.	MSA-1	Transfer pump shut-down
24.	RA-244-TX-4	Beta/gamma system failure exhaust stack (244-TX)
25.	RA-244-TX-6	Neutron system failure rec. tank (244-TX)
26.	PA-244-TX-1	Flush line high pressure (244-TX)
27.	DPA-244-TX-1	HEPA filter high DP (244-TX)
28.	PA-244-TX-4	High pressure agitator pump (244-TX)
29.	PA-244-TX-3	Loss of vacuum exhaust stack sample (244-TX)
30.	HTA-1	Under T supply line heat trace (244-TX)
31.	HTA-2	Over T supply line heat trace (244-TX)
32.	MSA-4	Exhaust fan shutdown (244-TX)
33.	PA-244-TX-2	Loss of vacuum annulus sample pump (244-TX)

3.2 ENGINEERING TASKS

KEH will provide engineering manpower and technical support for producing the design media for this task.

Specific items that will be accomplished to complete this task include, but are not limited to, the following:

1. Detailed walkdowns and analysis of the current 242-T control room alarms.
2. Prepare and release all calculations required for equipment sizing and operation.
3. Determine, prepare and release required demolition drawings as part of the design media.
4. Prepare and release new KEH H-2 drawings and ECNs as applicable for the new alarm panels.
5. Prepare and release required procurement specifications.
6. Prepare and release a design basis documentation package.
7. Attend regularly scheduled status meetings.

3.3 VERIFICATION

Field verification of existing systems will be performed as part of field walkdowns. Design verification will be according to KEH Quality Management Program and Engineering Services Manual.

3.4 PROCUREMENT TASKS

Required procurement specifications will be completed and released for this task. No equipment procurement will be performed under this task.

3.5 INSTALLATION TASKS

There are no installation tasks associated with this task.

3.6 PRE-OPERATIONAL AND OPERATIONAL TESTS

There are no tests associated with this task.

4.0 ORGANIZATION

The following organization has been setup to complete this task:

WHC-CE-Responsible Engr	-- Jay B. Roberts
KEH-Task Lead	-- Jack L. Poe
KEH-PLE	-- Mark D. Rickenbach

5.0 SCHEDULE

This task is estimated to be completed May 27, 1994 for the design and August 30, 1994 for the supporting documentation. For a more detailed schedule, refer to schedule attached to this task.

6.0 COST ESTIMATE

	MAN HOURS	ESTIMATED \$
INSTRUMENTATION	3820	262,990
ELECTRICAL	485	36,360
CIVIL/STRUCTURAL	115	8,740
PROJECT MANAGEMENT	345	27,255
ADMINISTRATION	115	6,325
PLANNING	580	40,680
TOTALS	5460	382,350

7.0 QUALITY ASSURANCE

The Safety Class for this task is three (3) and the Impact Level is 3 SQE. The QA requirements for this task are identified in KEH Quality Management Program.

8.0 POTENTIAL FOLLOW-ON SCOPE (NOT IN CURRENT SCOPE)

8.1 The following items are FY 95 tasks associated with this design (to be funded separately in FY 95):

1. ATP's.
2. OTP's.
3. O&M manual.
4. Input for CVI files and spare parts inventory listing.
5. Field support for design implementation.

8.2 The future of the 242-T building is in question. Follow-on scope may be to remove all alarms and other equipment from the 242-T building and place them in a new building or another existing building.

9.0 REFERENCES

- 9.1 WHC LOI 9359161, "TANK FARM MAJOR MAINTENANCE UPGRADES", dated October 21, 1993.
- 9.2 Internal Memo #86124-90-068, "ENGINEERING STUDY FOR RELOCATION OF INSTRUMENTATION LOCATED AT 242-T", dated November 29, 1990.

10.0 ASSUMPTIONS

- 10.1 All design media and supporting documentation will be produced under KEH procedures, unless no KEH procedure exists for a specific task and then WHC procedures will be used as guidelines.
- 10.2 All design media will be stamped by a PE.
- 10.3 All field walkdowns will verify equipment status by observation only. No sensor operability will be determined outside observation in the control room.
- 10.4 Obsolete, incompatible, or out of service equipment that is required will be replaced with upgraded equipment as required.
- 10.5 Safety Class 3 and Impact Level 3 SQE are assumed for this task.
- 10.6 WHC will perform any required Unreviewed Safety Question (USQ) screening.

- 10.7 WHC will provide required support (such as tank farm entry support, cog engineer support, etc.) in a timely manner.
- 10.8 Power for the alarm panels will be provided by existing panel board circuit breakers in 242-T and no load calculations will be performed beyond individual circuit breaker loading and rated capacity.
- 10.9 Alarm panel signal tie-in locations will be at or near the present alarm panels.
- 10.10 Alarm panel upgrades in this scope of work will be located exclusively in 242-T.
- 10.11 Alarms and instruments in the scope of this task are identified in Reference 9.2. Panel equipment in 242-T not listed in Reference 9.2 is assumed to be no longer required for operation and may be removed.
- 10.12 Alarm panels in the scope of this project include panels A - F and alarm switch panel in 242-T.
- 10.13 No new alarms will be connected to CASS that are not already connected into CASS.
- 10.14 After removal of alarms and instruments that are not needed from the alarm panels and the other are consolidated into fewer panels, the old panels will have the holes covered and they will remain in place.

TASK PLAN
FOR
T FARM COMPLEX ALARM UPGRADES

ETN-94-0046

Revision 0

M. D. Ruckelshaus
PREPARED BY

12/14/93
DATE

R. J. Steen
PROJECT MANAGER

12/15/93
DATE

CUSTOMER CONCURRENCE

DATE

1.0 INTRODUCTION

The existing alarm and controls associated with T, TX, and TY Farms located in the 242-T control room are old and in some cases, non-operational. Due to the uncertain fate for this building and the status of the alarms and controls, the entire system requires replacement and relocation to a new building.

2.0 SCOPE

2.1 OBJECTIVES

The objective of this task is to provide the design to relocate or replace all required alarms, controls and associated support systems that are located in the 242-T control room to a new building.

2.2 DELIVERABLES

The FY 94 deliverables that KEH will provide in conjunction with performing this task will include:

1. A revised task plan and estimate upon completion of a detailed analysis of the task and the requirements for the alarms and controls for the new building.
2. Design media consisting of new released KEH H-2 drawings and ECNs for the new building, alarms and controls.
3. Supporting documents for the design, to include:
 - A. Calculations.
 - B. Procurement specification.
 - C. Design basis documentation.
4. All design media and supporting documentation will be produced under KEH procedures, unless no KEH procedure exist for a specific task and then WHC procedures will be used as guidelines.
5. Design review packages for a 30%, 60% and 90% review by WHC.

The following items are FY 95 deliverables (to be funded separately in FY 95):

1. Supporting documents for the design, to include:
 - A. ATP's.
 - B. OTP's.

- C. Special work instructions that may be required for inclusion into the JCS work packages, including a Bill of Materials.
- D. O&M manual.
- E. Input into plant operating procedures (POPs), preventative maintenance procedures (PMPs), CBRs, and instrument calibration procedures, as required.
- F. Input for CVI files and spare parts inventory listing.

3.0 DESCRIPTION

3.1 PHYSICAL DESCRIPTION

Upon completion of this task, released design media will be provided that will provide and install a new building for the T Farm complex alarms and controls that are currently located in the 242-T control room. The design media will also relocate and/or upgrade the required alarms and controls located in 242-T control room in the new building and provide all required supporting services.

3.2 ENGINEERING TASKS

KEH will provide engineering manpower and technical support for producing the design media for this task.

Specific items that will be accomplished to complete this task include, but are not limited to, the following:

1. Detailed walkdowns and analysis of the current 242-T control room alarms and controls and requirements for the new building, alarms, controls and services.
2. Prepare a revision to task plan to detail proposed new building, alarms and control relocation.
3. Review required regulatory requirements.
4. Prepare and release all calculations required for equipment sizing and operation.
5. Determine, prepare and release required demolition drawings.
6. Prepare and release new KEH H-2 drawings and ECNs for new system.
7. Prepare and release required procurement specifications.

8. Prepare and release a design basis documentation package.
9. Attend regularly scheduled status meetings.

3.3 VERIFICATION

Field verification of existing systems will be performed as part of field walkdowns. Design verification will be according to KEH Quality Management Program and Engineering Services Manual.

3.4 PROCUREMENT TASKS

Required procurement specifications will be completed and released for this task. No equipment procurement will be performed under this task.

3.5 INSTALLATION TASKS

There are no installation tasks associated with this task.

3.6 PRE-OPERATIONAL AND OPERATIONAL TESTS

There are no tests associated with this task.

4.0 ORGANIZATION

The following organization has been setup to complete this task:

WHC-CE-Responsible Engr	-- Jay B. Roberts
KEH-PLE	-- Mark D. Rickenbach
KEH-PM	-- Jack Poe

5.0 SCHEDULE

This task is estimated to be completed June 29, 1994 for the design and August 30, 1994 for the supporting documentation. For a more detailed schedule, refer to schedule attached to this task.

6.0 COST ESTIMATE

A detailed cost estimate is not available for this revision of the task plan. A revision to the task plan including a cost estimate is scheduled for completion by January 7, 1994.

7.0 QUALITY ASSURANCE

The safety class for this task is three (3). The QA requirements for this task are identified in KEH Quality Management Program.

8.0 POTENTIAL FOLLOW-ON SCOPE (NOT IN CURRENT SCOPE)

This has not been any identified follow-on scope associated with this task plan.

9.0 REFERENCES

- 9.1 WHC LOI 9359161, "TANK FARM MAJOR MAINTENANCE UPGRADES", dated October 21, 1993.

10.0 ASSUMPTIONS

- 10.1 All drawings and documentation will be produced under KEH procedures.
- 10.2 All design media will be stamped by a PE.
- 10.3 All field walkdowns will verify equipment status by observation only. No sensor operability will be determined outside observation in the control room.
- 10.4 All equipment in the 242-T control room will be abandoned in place or relocated to the new building. Obsolete, incompatible, or out of service equipment will be replaced with upgraded equipment as required.
- 10.5 For any signals or power that may come from other buildings or locations, no modifications will be performed to those buildings or locations except those necessary to provide the signals or power to the new building.
- 10.6 The new building will not be designed for continuous occupancy.
- 10.7 The new building will be a pre-fabricated type of building.
- 10.8 The building will be insulated to ASHRAE 90.1-1989.
- 10.9 All HVAC controls will be locally mounted.
- 10.10 No HEPA filtration will be required.
- 10.11 No special humidity control will be required.
- 10.12 Building size will be determined upon completion of the analysis of requirements and existing conditions.
- 10.13 Safety class 3 is assumed for complete task.
- 10.14 WHC will performed any required Unresolved Safety Question (USQ) screening.

10.15 WHC will provided required support (such as tank farm entry support, cog engineer support, etc.) in a timely manner.

1-24

WHC-SD-WM-DB-026
REV. 0

FLOAT
MILESTONE
HIGHLIGHTED
PROGRESS

RUN DATE 14DEC93
 START DATE 15DEC93
 DATA DATE 15DEC93
 FINISH DATE 11OCT94

T FARM ALARM UPGRADES

ETN-94-0046

SURETRAK

T FARM ALARM UPGRADE

**KAISER
ENGINEERS
HANFORD**

KAISER ENGINEERS HANFORD COMPANY
POST OFFICE BOX 888
RICHLAND, WASHINGTON 99352

REG. NO. KAISEEH134BM

December 7, 1993

Mr. R. K. Brown
Westinghouse Hanford Company
1100 Jadwin
Richland, Washington 99352

Dear Mr. Brown:

DRAFT FOR MAJOR MAINTENANCE UPGRADE TASK PLANS

Enclosed are the draft detailed Task Plans for the seven Tank Farm Major Maintenance Upgrade Tasks. These are issued for your comments and we are currently scheduled to issue the final, For Approval, version on December 13, 1993.

Please review these and provide us your comments by December 8. As you are aware, a comment meeting has been scheduled for that day.

Should you have any questions, please call me at 372-0874.

Very truly yours,

Richard T. Steen
Project Manager

RTS/ssm
attachments
cc:

R.T. French	E6-61
D.F. Hicks	H5-71
S.A. Krieg	H5-68
J.B. Roberts	L4-90

Mr. R. K. Brown
December 7, 1993
Page 2,

bcc:
R.B. Johnson G7-01
D.T. Vladimiroff w/a R4-02
J.L. Poe w/a S2-54
M.D. Rickenbach w/a S3-10
B.K. Rarig w/a G7-01
C.E. Carlson w/a E6-25
C.M. Dunkin w/o G7-54
P.A. Higginson w/o E6-05

1.1.1-2

**T-FARM COMPLEX ALARM UPGRADES
SECTION 2
DESIGN MEDIA**

STATUS SUMMARY

- 1 - ECN: 46 draft pages attached. Pages 1-44 issued for 90% review, comments not received. Pages 45 & 46 added to relocate Master Pump shutdown switch PB-TX-1, not checked or reviewed. ECN needs to be checked by ICF KH. WHC review comments and check comments need to be resolved and/or incorporated.
- 2 - Drawings: preliminary 90% attached. Instrumentation drawings were checked by ICF KH and issued to WHC for 90% review. No 90% comments were received. HVAC drawing ICF KH checking status unknown, but drawing was issued to WHC for 90% review comments. The changes listed below were made since the drawings were issued for 90% review to pick up a scope change (added master shutdown pushbutton) and to correct other design changes/errors. The new drawings need, 1) to be revised as listed below, 2) go through a final engineering "check", and 3) to have any customer comments resolved and/or incorporated.

* * * * *

- I. Modifications made since 90% review drawings sent out for comment (Review numbers incremented once to indicate changes made).
 - A. H-2-823442, Sh 1, Review #5
 1. Note 17 - changed the number of cables from three to four.
 2. Note 17 - deleted the word output after "reconnect".
 3. Note 20 - completely changed.
 - B. H-2-823442, Sh 2, Review #8
 1. Zone C5 - deleted note 20 from "SEE NOTES" for TBX-T-4.
 2. Zone A4 - added note 20 to "SEE NOTES" under view title.
 3. Zone B6-C6 - added K-RAT-36A, P202 & DB cable.
 - C. H-2-823443, Sh 1, Review #9
 1. Zone F7 - added conduits C01 & C02 to 242-TC plan view.
 2. View D & F - added Master Pump Shutdown switch PB-TX-1.
 3. Part Number 4, increased quantity of pushbuttons from 5 to 6.
 4. Annunciator legend:
 - a. Corrected tag number for 242-TC-A, window 2-4.
 - b. Deleted legend for 242-TC-A, window 8-1.
 - c. Deleted all "SPARE" entries from legend.
 5. Nameplate legend - added "M - PB-TX-1 MASTER PUMP SHUTDOWN"
 - D. H-2-823445, Sh 2, Review #8 (same review # as before but date change)
 1. Zone E5-F7 - added PB-TX-1 and wiring.
 - E. H-2-823445, Sh 4, Review #9
 1. Zone C4-C5 - added wiring to terminals 205-209.

- F. H-2-823446, Sh 1, Review #8
 - 1. Zone D7 - corrected tag number for window 4-1.
 - G. H-2-823447, Sh 1, Review #8
 - 1. Note 1 - added type E cable and ref dwg H-2-71613, Sh 1.
 - 2. Note 3 - added wire run #268 and ref dwg H-2-70849, Sh 3.
 - 3. WR #36 - changed #, type, size of wire columns & added 2 PR SP.
 - 4. WR #26 - changed # of wires & added 2 wire numbers.
- II. Modifications that need to be made.
- A. H-2-823442, Sh 1
 - 1. Change Legend description for - - DB - - to "DIRECT BURY CABLE"
 - 2. Change items listed in note 20 from numeric to alpha.
 - 3. Note 17 - modify reconnect instructions from "original terminations" to be consistent with dwg H-2-71785, Sh 2, Rev 8, and the related project ECN (page 32?).
 - B. H-2-823443, Sh 1
 - 1. Change ann 242-TC-A, window 3-1, legend (ZN F3) to read: "LK DET'D XFER LINE, PMP FL INSTR & FLTR PITS (LDA-1)".
 - C. H-2-823444, Sh 1
 - 1. Change P/N 32 QTY from 152 to 78 & verify correct.
 - D. H-2-823445, Sh 3
 - 1. Change bottom terminal number in TBX-C2 to 37.
 - E. H-2-823445, Sh 4
 - 1. Offset TBX-C5 terminations 198-201 so MS-15 & -16 are NOT connected (i.e. move right side connections down one terminal).
 - F. H-2-823448, Sh 1
 - 1. Change conduit sizes (downsize) per latest shown on calculations.
 - G. H-2-823449, Sh 1
 - 1. Add references on drawing to SECTION VIEW D & E.
 - 2. Change index number in title block to same as on dwg list?
 - 3. Change drawing title to match instrumentation titles.

ENGINEERING CHANGE NOTICE

Page 1 of 44

1. ECN 611499

Proj. ECN ER5188-1

2. ECH Category (mark one) Supplemental ☒ Direct Revision ☐ Change ECH ☐ Temporary ☐ Standby ☐ Supersedure ☐ Cancel/Void ☐		3. Originator's Name, Organization, MSIN, and Telephone No. ICF KH, S2-54		4. Date August 15, 1994	
		5. Project Title/No./Work Order No. T-FARM COMPLEX ALARM UPGRADES ER-5188	6. Bldg./Sys./Fac. No. 242-T/242-TB/242-TC	7. Approval Designator SC3/4	
		8. Document Numbers Changed by this ECH (includes sheet no. and rev.) SEE BLOCK 12	9. Related ECH No(s). SEE BLOCK 12	10. Related PD No.	
11a. Modification Work ☐ Yes (fill out Blk. 11b) ☐ No (NA Blks. 11b, 11c, 11d)		11b. Work Package No. UNKNOWN	11c. Modification Work Complete Cog. Engineer Signature & Date		11d. Restored to Original Condition (Temp. or Standby ECH only) Cog. Engineer Signature & Date
12. Description of Change CONTINUED ON PAGE 3 DRAFT DRAFT SC3					
13a. Justification (mark one) Criteria Change ☒ Design Improvement ☐ Environmental ☐ As-Found ☐ Facilitate Const. ☐ Const. Error/Omission ☐ Design Error/Omission ☐					
13b. Justification Details T-Farm Complex Alarm Panels, instruments and controls in 242-T building are to be upgraded and relocated per WHC Letter of Instruction # 9360303.					
14. Distribution (include name, MSIN, and no. of copies)				RELEASE STAMP	

7900-013-2 (06/94) GEF095

A-7900-013-1 (06/92)

ENGINEERING CHANGE NOTICE				Page 2 of 44	1. ECH (use no. from pg. 1) ER5188-1
15. Design Verification Required [] Yes [] No		16. Cost Impact ENGINEERING Additional [] \$ Savings [] \$ CONSTRUCTION Additional [] \$ Savings [] \$		17. Schedule Impact (days) Improvement [] Delay []	
18. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 12. Enter the affected document number in Block 19.					
SDD/DD	[]	Seismic/Stress Analysis	[]	Tank Calibration Manual	[]
Functional Design Criteria	[]	Stress/Design Report	[]	Health Physics Procedure	[]
Operating Specification	[]	Interface Control Drawing	[]	Spares Multiple Unit Listing	[]
Criticality Specification	[]	Calibration Procedure	[]	Test Procedures/Specification	[]
Conceptual Design Report	[]	Installation Procedure	[]	Component Index	[]
Equipment Spec.	[]	Maintenance Procedure	[]	ASME Coded Item	[]
Const. Spec.	[]	Engineering Procedure	[]	Human Factor Consideration	[]
Procurement Spec.	[]	Operating Instruction	[]	Computer Software	[]
Vendor Information	[]	Operating Procedure	[]	Electric Circuit Schedule	[]
OM Manual	[]	Operational Safety Requirement	[]	ICRS Procedure	[]
FSAR/SAR	[]	IEFD Drawing	[]	Process Control Manual/Plan	[]
Safety Equipment List	[]	Cell Arrangement Drawing	[]	Process Flow Chart	[]
Radiation Work Permit	[]	Essential Material Specification	[]	Purchase Requisition	[]
Environmental Impact Statement	[]	Fac. Proc. Samp. Schedule	[]	Tickler File	[]
Environmental Report	[]	Inspection Plan	[]		[]
Environmental Permit	[]	Inventory Adjustment Request	[]		[]
19. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.					
Document Number/Revision		Document Number/Revision		Document Number Revision	
20. Approvals					
Signature		Date		Signature	
OPERATIONS AND ENGINEERING				ARCHITECT-ENGINEER	
Cog. Eng.				PE	
Cog. Mgr.				QA	
QA				Safety	
Safety				Design	
Environ.				Environ.	
Other				Other	
				DEPARTMENT OF ENERGY	
				Signature or a Control Number that tracks the Approval Signature	
				ADDITIONAL	

ENGINEERING CHANGE NOTICE CONTINUATION SHEET

Page 3 of 44

ECN ER5188-1

Date
August 15, 1994DESCRIPTION OF CHANGE (CONT.)

H-2-27282, SH 1, REV 7	H-2-37548, SH 1, REV 1	H-2-73796, SH 4, REV 0
H-2-27295, SH 1, REV 4	H-2-37548, SH 2, REV 1	H-2-73815, SH 1, REV 3
H-2-27296, SH 1, REV 1	H-2-38934, SH 1, REV 3	H-2-73815, SH 2, REV 3
H-2-27298, SH 1, REV 1	H-2-70847, SH 3, REV 3	H-2-73821, SH 1, REV 4
H-2-27299, SH 1, REV 1	H-2-70849, SH 4, REV 2	H-2-73824, SH 1, REV 4
H-2-27335, SH 1, REV 2	H-2-70850, SH 1, REV 4	H-2-73824, SH 2, REV 4
H-2-34534, SH 1, REV 7	H-2-70850, SH 4, REV 2	H-2-73834, SH 2, REV 3
H-2-36601, SH 1, REV 4	H-2-70854, SH 2, REV 4	H-2-73951, SH 1, REV 1
H-2-36627, SH 1, REV 3	H-2-71609, SH 1, REV 1	H-2-91116, SH 1, REV 7
H-2-36629, SH 1, REV 6	H-2-71613, SH 1, REV 1	H-2-93434, SH 1, REV 2
H-2-37253, SH 1, REV 4	H-2-71616, SH 1, REV 2	H-2-93434, SH 2, REV 1
H-2-37253, SH 2, REV 3	H-2-71780, SH 1, REV 5	
H-2-37256, SH 1, REV 0	H-2-71785, SH 2, REV 8	
H-2-37539, SH 1, REV 1	H-2-73796, SH 3, REV 1	

DRAFTH-2-27282, SH 1

PAGE 7: Zone D3-D4 ANN-3G is shown disconnected on the elementary, ANNUNCIATOR DIAGRAM and a reference added. Zone B3-B4 ANN-11G and -12G are shown disconnected on the elementary, ANNUNCIATOR DIAGRAM and a reference added. Zone D1-D2 note "2" was added.

H-2-27295, SH 1

PAGE 8: Zone F5-G9 PANEL G ANNUNCIATOR was clouded and cross hatched, and a note was added. Zone A7-C9 ANNUNCIATOR LEGEND was clouded and cross hatched.

H-2-27296, SH 1

PAGE 9: Zone E5-F7 WFAS-SUMP-1 was clouded and cross hatched, and a reference was added. Zone E11-F12 PANEL G ANNUNCIATOR was clouded and cross hatched, and a reference was added. Zone B1-B2 a note "5" was added.

H-2-27298, SH 1

PAGE 10: Zone D6-F6 WFAS-SUMP-1 will be field located and a general mounting location below WFT-SUMP-1 is given, and a note was added. The pneumatic signal line, from WFT-SUMP-1, was relocated.

H-2-27299, SH 1

PAGE 11: Zone E8-G11 PANEL G ANNUNCIATOR and WFAS-SUMP-1 has been clouded and crossed hatched, and a note was added.

H-2-27335, SH 1

PAGE 11: Zone F1-G5 WFAS-SUMP-1 was relocated from 242-T to the 242-TB building. WFA-SUMP-1 was relocated from 242-T to the 242-TC building. WFI-SUMP-1, which was removed prior to this project, is shown removed.

H-2-34534, SH 1

PAGE 12: Zone E7-F9 EVAP SHELL PRESSURE indicator and Sump Leak Detection circuit were clouded and cross hatched, and a note was added.

H-2-36601, SH 1

PAGE 12: Zone F8-F11 a note was added to LDA-S-1 and LDA-C-1.

ENGINEERING CHANGE NOTICE CONTINUATION SHEET

Page 4 of 44

ECN ER5188-1

Date
August 15, 1994DESCRIPTION OF CHANGE (CONT.)**DRAFT**H-2-36627, SH 1

PAGE 13: Zone C7-F9 replaced note below the bubble around the ANNUNCIATOR CONTROL DIAGRAM for Panel F, and disconnected ANN-3F, -4F and -7F. Zone G1-G2 changed TO designation for CABLE RUN NO. 8.

H-2-36629, SH 1

PAGE 14: Zone F6-G12 clouded and crossed hatched Panel F annunciator front and rear views. Zone B10-C12 replaced note below the bubble around the ANNUNCIATOR LEGEND for Panel F.

H-2-37253, SH 1

PAGE 15: Zone D4-D5 Panel F Annunciator was clouded and crossed hatched, and a note was replaced. Zone B8-C13 conduit from JB-1 to Panel F in 242-T has been clouded and cross hatched, a note for Panel F has also been replaced. A conduit from JB-1 and a reference has been added. The ANNUNCIATOR LEGEND has been removed.

H-2-37253, SH 2

PAGE 16: Zone E6-G12 elementary drawings for Panel F annunciators #10, #11 and #15 have been clouded and crossed hatched, and a note has been added. Zone A8-B13 elementary drawings for Panel F annunciators #12, #13 and #14 have been clouded and crossed hatched, and a note has been added.

H-2-37256, SH 1

PAGE 17: Zone F1-F5 WFAS-SUMP-1 is shown relocated from 242-T to the 242-TB building. The WFA-SUMP-1 is shown relocated from 242-T to the 242-TC building. WFI-SUMP-1, which was removed prior to this project, is shown removed.

H-2-37539, SH 1

PAGE 17: Zone F6-G8 EVAPORATOR SUMP circuit power labels and note were changed.
PAGE 18: Zone D3-F5 ENCLOSURE COMPONENT LAYOUT was clouded and cross hatched, and a note was added. Zone D10-D11 the reference drawing on the PLAN view was replaced.
PAGE 19: Zone A5-C10 the FRONT ELEVATION for Panel C and associated NAME PLATES area was clouded and crossed hatched, and a reference note was added. On the REAR ELEVATION the conduit to the Panel C Annunciators was removed. A conduit with a reference was added to the REAR ELEVATION.

H-2-37548, SH 1

Page 20: Zone G3 changed quantity number from 2 to 1. Zone F3-G6 deleted 3/4" conduit and K-S1-242T relay, cross hatched Panel F annunciators, and changed the note attached to annunciators. Zone E7-G10 deleted cable 22, inside 242-T, and associated note outside 242-T Control Room, cross hatched conduit and changed note inside 242-T.

H-2-37548, SH 2

Page 21: Zone F2-G5 clouded and cross hatched elementary for ANN-7F, and added a note. Zone B3-B4 changed cable 22 destination.

H-2-38934, SH 1

Page 22: Zone G1-G3 changed spare breaker designations on CKT NO 4 and 12, reassigned CKT NO 9 and 11 to new heat pump.

ENGINEERING CHANGE NOTICE CONTINUATION SHEET

Page 5 of 44

ECN ER5188-1

Date
August 15, 1994DESCRIPTION OF CHANGE (CONT.)**DRAFT**H-2-70847 SH 3

PAGE 23: Zone G1-G3 disconnected annunciators. Zone B3-D6 disconnected annunciators.
PAGE 24: Zone E6-G8 disconnected annunciators and added a note.

H-2-70849, SH 4

PAGE 25: Zone D1-E9 number of cables change to 4 in wire run #322 and wire numbers modified accordingly. Wire Run #323 was created.

H-2-70850, SH 1

PAGE 25: Zone F8-G13 clouded and cross hatched disconnected alarms, and added note.
PAGE 26: Zone B7-F8 clouded and cross hatched disconnected alarms.

H-2-70850, SH 4

PAGE 27: Zone C9-D10 clouded and cross hatched disconnected wires, and added note.

H-2-70854, SH 2

PAGE 27: Zone F8-F9 added note.

H-2-71609, SH 1

PAGE 28: Change location of ALARM INTERFACE from 242-T to 242-TC.

H-2-71613, SH 1

PAGE 28: Delete conduit and cable type reference between CASS SUBSTATION T and existing 2-1/2" outside 242-TC building as shown.

H-2-71616, SH 1

PAGE 29: Change location of alarm transmitter board from TBX-T-4 in 242-T to TBX-C1 in 242-TC as shown.

H-2-71780, SH 1

PAGE 29: Change TERMINAL BOX SCHEDULE for TBX-T-4 as shown.
PAGE 30: Zone E5-G7, change type & number of cables in 2-1/2" conduit as shown. Zone C8-E11, delete conduit and cable type reference between CASS SUBSTATION T and existing 2-1/2" outside 242-TC building as shown.

H-2-71785, SH 2

PAGE 31: Cross hatch partial ANNUNCIATOR CONNECTION DIAGRAM and add note for current elem diagram as shown. Change ANNUNCIATOR CONNECTION DIAGRAM by adding wiring connection arrows as shown.
PAGE 32: Change ALARM TRANSMITTER BOARD connections as shown.

H-2-73796, SH 3

PAGE 33: Change building location as shown.

H-2-73796, SH 4

PAGE 33: Change building location, relay designation, and relay connections as shown.

H-2-73815, SH 1

PAGE 34: Zone F9, delete part number bubble as shown. Zone C8-E10, cross hatch DETAIL 2 ANNUNCIATOR ARRGT 2 and add notes as shown. Zone E1-G3, change parts list by deleting PN 2 quantities and descriptions as shown.

ENGINEERING CHANGE NOTICE CONTINUATION SHEET

Page 6 of 44

ECN ER5188-1

Date
August 15, 1994DESCRIPTION OF CHANGE (CONT.)**DRAFT**H-2-73815, SH 2

PAGE 35: Cross hatch ANNUNCIATOR WIRING for ANN-242-T and add note as shown.
PAGE 36: Change DETAIL 2 and add note as shown.

H-2-73821, SH 1

PAGE 37: Cross hatch ANNUNCIATOR ELEM DIAGRAM and add note as shown.
PAGE 38: Change ANNUNCIATOR ALARM & ACKNOWLEDGE BUTTON ELEMENTARY DIAGRAM as shown.

H-2-73824, SH 1

PAGE 39: Change aerial cable drops at 242-T as shown.

H-2-73824, SH 2

PAGE 40: Change SECTION C & VIEW B as shown.

H-2-73834, SH 2

PAGE 41: Change wire run #107 VIA & TO columns as shown. Change wire run #110 VIA & TO columns as shown. Change wire run #113 TO column as shown. Change wire run #116 FROM & WIRE NUMBERS columns as shown.

H-2-73951, SH 1

PAGE 42: Zone B10-G13 disconnected, clouded and cross hatched annunciators, and added note.

H-2-91116, SH 1

PAGE 43: Zone B6 symbol attached to MASTER PUMP SHUTDOWN pushbutton was changed. Zone C2 symbol was added to SYMBOL LEGEND.

H-2-93434, SH 1

PAGE 44: Zone C8 Panel F annunciators were clouded and cross hatched, and a note was added.

H-2-93434, SH 2

PAGE 44: Zone C5-E5 removed annunciator connections at PANEL F and connections at CASS JBX, new wire designations and a note were added. Zone B4-B6 changed items for WIRE RUN NO. 3 in VIA and TO columns.

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Dwg.
H-2-27282Sh.
1Rev.
7Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1Page
7**DRAFT**

ZONE D3-D4

ZONE B3-B4

ANNUNCIATOR DIAGRAM
242-T BLDG(FOR PNL "G" ANN. H-2-34535)
(FOR PNL "F" ANN. H-2-36630)

ZONE D1-D2

AREA OF
CHANGE**NOTES:**

1. SYMBOLS ARE ANSI UNLESS OTHERWISE NOTED
2. PANEL G, 242-T BUILDING, HAS ABANDONED IN PLACE. ANN-3G, -11G AND -12G WERE RELOCATED TO 242-TC BUILDING. SEE H-2-B23446, SHEET 1, FOR ELEMENTARY DIAGRAM.

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.
H-2-27295

Sh.
1

Rev.
4

Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1

Page
8

DRAFT

ZONE F5-G9

ZONE A7-9C

ANNUNCIATOR LEGEND

PANEL "C"

15- SUPERNATE, FLOW (HI)(FA-F2-1)

PANEL "G"

- 1- TK-B1, WEIGHT FACTOR (HI)(WFA-B1-1)
- 2- TK-R1, WEIGHT FACTOR (HI)(WFA-R1-1)
- 3- 242-TA SUMP, WEIGHT FACTOR(HI)(WFA-SUMP-1)
- 4- EXH STACK, RADIATION (HI)(RA-B1-1)
- 5- TK-B1, WEIGHT FACTOR (LI)(WFA-B1-2)
- 6- TK-R1, WEIGHT FACTOR (LI)(WFA-R1-2)
- 7- STACK PRESSURE (LI)(PA-R1-1)
- 8- EXH TEMPERATURE (LI)(TA-1-1)
- 9- EVAPORATOR TANK, RADIATION (HI)(RA-EVAP-1)
- 10- TK-B1, RADIATION (HI)(RA-B1-1)
- 11- SPARE
- 12- EVAPORATOR SUMP

AREA OF CHANGE

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Dwg.
H-2-27296Sh.
1Rev.
1Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1Page
9

ZONE E5-F7

ZONE E11-F12

SEE H-2-27245
ELEC. INSTR
SEE H-2-27244

ZONE B1-B2

GENERAL NOTES:

AREA OF
CHANGE

1. ALL EQUIPMENT SHALL BE AS SPECIFIED OR APPROVED EQUAL.
2. FOR PANEL LOCATION SEE H-2-27297.
3. FOR FRONT PANEL ARRANGEMENT SEE H-2-27295.
4. FOR PANEL WIRING SEE H-2-27299.

5. ANNUNCIATOR IN PANEL G, 242-T, WAS ABANDONED IN PLACE. ANN-3G, -11G AND -12G WERE RELOCATED IN 242-1C, REFER TO H-2-823443, SII 1. WFAS-SUMP-1, IN 242-T, WAS ABANDONED IN PLACE. A REPLACEMENT WFAS-SUMP-1 IS LOCATED IN THE 242-TB BUILDING, REFER TO H-2-823442, SII 2.

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Def. Dwg. H-2-27298	Sh. 1	Rev. 1	Prepared By LR FAYLER	Checked By DRAFT	ECN No. ER5188-1	Page 10
------------------------	----------	-----------	--------------------------	----------------------------	---------------------	------------

ZONE D6-F6

FRONT
ELEVATION

DETAIL-I

H-2-27299, SH 1, REV. 1

ZONE E8-G11

PANEL G ANNUNCIATOR WAS ABANDONED IN PLACE.
ANN-3G, -11G AND -12G WERE RELOCATED TO
242-TC BLDG, SEE H-2-823443, SH 1.
WFAS-SUMP-1 WAS ABANDONED IN PLACE.
A REPLACEMENT IS LOCATED IN THE 242-TB BLDG,
REFER TO H-2-823442, SH 2.

AREAS OF
CHANGE

SEE NOTE 10(TYP)

H-2-27335, SH 1, REV. 2

ZONE F1-G5

AREA OF
CHANGE

Ref. Dwg.
SEE BELOW

KAISER ENGINEERS
HANFORD

Sh. Rev.
— —

Prepared By
LR FAYLER

Checked

ECN No.
ER5188-1

Page
11

ENGINEERING CHANGE NOTICE SKETCH

WMC-SD-WM-DB-026, REV. 0

NOT

2-13

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg. SEE BELOW	Sh. —	Rev. —	Prepared By LR FAYLER	ECN No. ER5188-1	Page 12
------------------------	----------	-----------	--------------------------	---------------------	------------

H-2-34534, SH 1, REV 7

ZONE E7-F9

H-2-36601, SH 1, REV 4

ZONE F8-F11

2-14

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-36627

Sh.

1

Rev.

3

Prepared By

LR FAYLER

Checked By

ECN No.

ER5188-1

Page

13

ZONE C7-F9

CONTROL
TRANSFORMER
480-120V CONTROLLER
(S-1)AREAS OF
CHANGE ANNUNCIATOR CONTROL DIAGRAM
(REF DWG H-2-36629) 242-T PNL 'F'PANEL F ANNUNCIATOR WAS ABANDONED
IN PLACE. ANN-3F, -4F, -7F, AND
-10F THRU -15F HAVE BEEN RELOCATED
IN 242-TC, SEE H-2-823443, SH 1.

ZONE G1-G2

AREA OF
CHANGE

3	N/C #8	4	PUMP P-01 INTR CONT	GUTTER, DB	PUMP P-C-1 VALVE PITS	P-C-1-T1, -T2, -T3, GRD
4	S/C #12	3	INST. ENCLOSURE	DB	TBX2	A1H, A(1-3)M, LDE-S-1A, -1B, GRD
5	3/C #12		MFA-S-1, PUMP PIT	-		A1H, A(1-3)M, GRD
6	3/C #12		LDE-S-1, PUMP PIT	-		LDE-S-1A, -1B, GRD
7	3/C #12		INST. ENCLOSURE	DB		LDE-C-1A, -1B, GRD
8	2N/C #12		INST. ENCLOSURE	DB	TBX-C5	ANN-H, -2, -3, -4, -5, L1M, -9, -10, P-S-1-CT1, -CT2, -2, -5, A-1H, A(1-3)M, P-C-1-3, -4, -5, -CT1, -CT2, 9, 10, GRD, FR-2(4), FR-C-2(2).

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.
H-2-36629

Sh.
1

Rev.
6

Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1

Page
14

DRAFT

AREAS OF
CHANGE

ZONE F6-G12

PANEL 'G'
(H-2-27295)

ANN-51/C1

16

11

14

15

22

18 TYP.

ZONE B10-C12

NAME PLATE LEGEND

- A- TEMPERATURE (TR-015-1/C-1)
- POINT 1 DIFF. TEMP. COOLING WATER/SLURRY
- P-2 SLURRY PUMP OUTLET
- P-3 COOLING WATER - STM MIX OUTLET
- E- TEMPERATURE CONTROLLER (C-1) (TC-CIS-1)
- C- TEMPERATURE (FR-03/TA-C2/TC-C-3)
- POINT #1 SLURRY FLOW
- P-2 STEAM-WATER INLET
- P-3 RAW WATER
- D-FLOW/PRESSURE (FR/PR-S-1)
- ANN-51-SLURRY PUMP OUTLET - FLOW
- ANN-52-SLURRY PUMP OUTLET - PRESSURE
- E- RADIATION, WASTE COOLING WATER (RR-C-1)
- F- P-S-1, SLURRY PUMP
- G- P-C-1, COOLING WATER RECYCLE PUMP
- H- VALVE CONTROLLER (VC-C-1) STM TO CW
- J- RESET (PB-S-1) SLURRY PUMP START
- K- DE-SCALING CYCLE TIMER (TIMER C-2)
- L- SLURRY PUMP START DELAY AFTER DE-SCALING (TIMER C-3)
- M- MANUAL DE-SCALE (PB-S-3)
- N- MASTER PUMP SHUTDOWN SWITCH

ANNUNCIATOR LEGEND

- 1- VESSEL VENT - BETA GAMMA
- 2- SPARE
- 3- NEAR EXCHANGER PIT-LEAKAGE (LDA-C-1)
- 4- SLURRY PUMP PIT- (LDA-S-1)
- 5- STEAM FLESH PRESSURE - HI (PA-S-2)
- 6- COOLING WATER TEMPERATURE - HI (TA-C-2)
- 7- PIT LEAK-ALL TRANSFER PUMPS SHUTDOWN
- 8- HIGH SURFACE CONTAMINATION
- 9- SLURRY PUMP LUBRICATION LOW-OIL-LEVEL (LDA-S-3)
- 10- RADIATION MONITOR-REMY LOSS (TR-015-1)
- 11- SPARE
- 12- "
- 13- "
- 14- "
- 15- "

PANEL F ANNUNCIATOR HAS BEEN
ABANDONED IN PLACE. ANN-3F,
-4F, -7F, AND -10F THRU -15F
HAVE BEEN RELOCATED TO 242-TC.

AREA OF
CHANGE

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg. H-2-37253	Sh. 1	Rev. 4	Prepared By LR. FAYLER	Checked By	ECN No. ER5188-1	Page 15
------------------------	----------	-----------	---------------------------	------------	---------------------	------------

ZONE D4-D5

ZONE B8-C13

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.
H-2-37253

Sh.
2

Rev.
3

Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1

Page
16

DRAFT

ZONE E6-G12

ZONE A8-B13

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

SEE BELOW

Sh.

Rev.

Prepared By

LR FAYLER

Redeemed by

ECN No.

ER5188-1

Page

17

H-2-37256, SH 1, REV 0 ZONE F1-F5

INUED ON SHEET 2

H-2-37539, SH 1, REV 1 ZONE F6-G8

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.
H-2-37539

Sh.
1

Rev.
1

Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1

Page
18

DRAFT

ZONE D3-F5

ZONE D10-D11

KAISER ENGINEERS HANFORD		ENGINEERING CHANGE NOTICE SKETCH		
Ref. Dwg. H-2-37539	Sh. 1	Rev. 1	Prepared By LR FAYLER	ECN No. ER5188-1
				Page 19

DRAFT

ZONE A5-C10

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

F. Dwg.
H-2-37548Sh.
1Rev.
1Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1Page
20

ZONE G3

AREA OF
CHANGE

QTY.	PT. NO.	DESCRIPTI.
18	1	LEAK DETECTOR ASSEM MODIFIED AS SHOWN IN
1	2	INDUCTION RELAY - 120VAC AND 150VAC SECONDARY NEMA TYPE 1 ENCLOSURE
6	3	CONTROL RELAY - 120 V. 6 N.O. CONTACTS, GENE TYPE 3R ENCLOSURE.
1	4	PUSHBUTTON - 120VAC, 1 OIL TIGHT, HEAVY DUTY, R EXTENDED GUARD.
4	5	ENCLOSURE - 12" x 12" NEMA TYPE 3R WITH
AR	6	CABLE - 5 CONDUCTOR THERMOPLASTIC JACKED DIRECT BURIAL. (D.B.)
AR	7	NAMEPLATE - PER HAI

ZONE F3

PANEL F ANNUNCIATOR
ABANDONED IN PLACE.
ANN-3F, -4F, -7F AND
ANN-10F THRU -15F
HAVE BEEN RELOCATED
TO 242-TC BLDG, SEE
H-2-823443, SH 1.

EXISTING PANEL 'F'
FRONT ELEVATION

REF. DWG. H-2-36429

ZONE E7-G10

E CABLE (3)
ROUND & TAPE ENDS.

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-37548

Sh.

2

Rev.

1

Prepared By

LR FAYLER

Checked By

ECN No.

ER5188-1

Page

21

ZONE F2-G5

ENTER

41-1

A2

LOAD CENTER #1
PUMP SHUTDOWN,
PUMPS TK-113-TX,
114-TX, 115-TX, 117-TX,
118-TX.

TECTOR
TX
/E PIT

ZONE B3-B4

AREA OF
CHANGE

TK-105	"	"	"	152-TX DIVERSION BOX ENCL	G1, G3, MS-40, MS-38, 1 SPARE
TK-106	"	"	"	TK-107 PUMP PIT ENCL	G1, G3, MS-38, MS-34, 1 SPARE
TK-107	"	"	"	TK-108 " " "	G1, G3, MS-36, MS-34, 1 SPARE
TK-106	"	"	"	TK-102 " " "	G1, G3, MS-34, MS-26, D1, D3, 4 SPARES
TK-102	"	"	"	TK-101-TX ABOVE GRADE	G1, G3, MS-32, MS-30, 1 SPARE
TK-102	"	"	"	TK-103 PUMP PIT ENCL	G1, G3, MS-30, MS-26, D1, D3, 4 SPARES
TK-103	"	"	"	LOAD CENTER #4, RELAY	D1, D3, 3 SPARES
TK-103	"	"	"	TK-104 PUMP PIT ENCL	G1, G3, MS-28, MS-26, 1 SPARE
TK-110	"	"	"	TK-114 " " "	A1, A3, MS-26, MS-1, E3, E4, 4 SPARES
TK-114	"	"	"	TK-114-14B VALVE PIT ENCL	A1, A2, MS-24, MS-22, 1 SPARE
TK-114	"	"	"	TK-113 PUMP PIT ENCL	A1, A2, MS-22, MS-20, 1 SPARE
TK-114	"	"	"	TK-115-TX INSTRUMENT ENCL	A1, A2, MS-20, MS-18, 115-1, 115-5, 4 SPARES
TK-114	"	"	"	TK-117 PUMP PIT ENCL	A1, A2, A1, A3, MS-18, MS-1, E3, E4, 115-1, 115-5
TK-117	"	"	"	242-T-151 DIVERSION BOX ENCL	A1, A2, MS-18, MS-15, E3, E4, 4 SPARES
242T-151 DIV. BOX ENCLOSURE	"	"	"	TK-118 PUMP PIT ENCL	E3, E4, MS-16, MS-15, 1 SPARE
TK-117 PUMP PIT ENCL	"	"	"	TK-118 PUMP PIT ENCL	A1, A2, MS-13, MS-11, 1 SPARE
TK-117	"	"	"	YARD LOAD CENTER #1	A1, A2, A1, A3, MS-11, MS-1, 115-1, 115-5, 2 SPARES
YARD LOAD CENTER #1	"	"	"	TK-103-TY PUMP PIT ENCL	B1, B3, MS-11, MS-1, 1 SPARE
TK-103-TY PUMP PIT ENCL	"	"	"	TK-104-TY " " "	B1, B2, MS-7, MS-5, 1 SPARE
TK-103-TY " " "	"	"	"	TK-101-TY " " "	B1, B2, MS-5, MS-1, B3
TK-101-TY " " "	"	"	"	TY LOAD CENTER	B1, B2, B1, B3, 1 SPARE
TK-101-TY " " "	"	"	"	TK-102-TY PUMP PIT ENCL	B1, B2, MS-3, MS-1, 1 SPARE
TK-118-TX PUMP PIT ENCL	"	"	"	TK-118-TX 42" RISER ENCL	13D, 13B, A1, A2, 1 SPARE
TK-103-TY PUMP PIT ENCL	"	"	"	TK-105-TY FUTURE ENCL	(FUTURE) 5 SPARES

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.
H-2-38934Sh.
1Rev.
3Prepared By
R.R. ELLISON

Checked By

ECN No.

Page

22

DRAFTZN G1-G3

PANELBOARD: "LP-1" LOCATION: BLDG 242T		VOLTAGE: 120/240 ONE LINE DWG NO:		FEEDER BRKR TYPE: CUTLER-HAM	
FED FROM: BLDG 242T		100 AMP BUS		MAIN BRKR RATING (AIC): 10,000	
NEMA TYPE: 1		100 AMP NEUT		FEEDER BRKR RATING (AIC): 10,000	
SURFACE MOUNT		GROUND BUS			
FLUSH MOUNT					
MAIN BREAKER					
LUGS ONLY					
TOP BOTTOM FEED					
WATTS HP		CKT WATTS HP		LOAD DESCRIPTION	
CTK NO.		CTK NO.			
INSIDE RCPT	360 1	20 20	200 2	HOESMAN A/C	
OUTSIDE RCPT	360 3	20 20	450 4	INSTRUMENT PANEL	
LIGHTS	400 5	20 20	360 6	BUFFER ZONE BLDG RECEIPT	
SURVEILLANCE SYS SILS STA T	7	20 20	360 8	BUFFER ZONE BLDG LIGHTS	
HEAT PUMP	4350 9	20 20	500 10	UPS SYSTEM	
	11	20 20	60 12	ALARM RELAYS	

2-24

TFAPNL

KEH-0159.00 (1/88) AC

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Dwg. H-2-70847	Sh. 3	Rev. 3	Prepared By LR FAYLER	Checked By DRAFT	ECN No. ER5188-1	Page 23
-------------------	----------	-----------	--------------------------	----------------------------	---------------------	------------

ZONE G1-G3

ZONE B3-D6

ANNUNCIATOR ELEMENTARY DIAGRAM

NOTES

1. ALL DEVICE CONTACTS FOR A OPEN. THE CONTACTS CLOSE NORMAL. THE CONTACTS DI CONDITIONS.
2. THE MOTOR CONTROLLER FO BE WIRED AS SHOWN. THE PUMP TX106 IS TO BE PRE4 PUMP 106. SEE DWG H-2-
3. WHEN TANK TX 241-TX-103 TANK TO A SALT WELL, WIR DISCONNECTED FROM ANN ANNUNCIATOR 19.
4. WHEN TANK TX 241-TX-10 TO A RECEIVER TANK, DISCONNECTED FROM AN TO ANNUNCIATOR 27.

CAUTION

Not complete without using ECNS from data base or

EFFECTIVE
DATE

JUL 25

PLANNING

ENGINEERING CHANGE NOTICE SKETCH

. Dwg.
H-2-70847

35

Rev.
3

Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1

Page
24

ZONE E6-G8

Checked By: **DRAFT**
AREA OF CHANGE: 7

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-70850

Sh.

1

Rev.

4

Prepared By

LR FAYLER

Checked

DRAFT

ECN No.

ER5188-1

Page

26

ZONE B7-F8

AREAS OF
CHANGE

TRANSFER LINE	80
80 - HIGH PRESSURE (PA-241-TX-115-2)	89
FLUSH LINE	
81 - SALT WELL JET PUMP TK-241-TX-115	190
SHUTDOWN (MSA-241-TX-115)	
82 - LOW PRESSURE (PA-241-TX-116-1)	91
TRANSFER LINE	
83 - HIGH PRESSURE (PA-241-TX-116-2)	92
FLUSH LINE	
84 - SALT WELL JET PUMP TK-241-TX-116	93
SHUTDOWN (MSA-241-TX-116)	
85 - LOW PRESSURE (PA-241-TX-117-1)	94
TRANSFER LINE	
86 - HIGH PRESSURE (PA-241-TX-117-2)	95
FLUSH LINE	
87 - SALT WELL JET PUMP TK-241-TX-117	96
SHUTDOWN (MSA-241-TX-117)	
88 - LOW PRESSURE (PA-241-TX-118-1)	97
TRANSFER LINE	
89 - HIGH PRESSURE (PA-241-TX-118-2)	98
FLUSH LINE	
90 - SALT WELL JET PUMP TK-241-TX-118	99
SHUTDOWN (MSA-241-TX-118)	
91 - AREA RADN/LEAK DETECTED 241-T PUMP PITS	100
(LDA-241-T-1)	
92 - LEAK DETECTION	101
241-T SYSTEM TROUBLE (LDA-241-T-2)	
93 - AREA RADN/LEAK DETECTED 241-T PUMP PITS	102
(LDA-241-TY-1)	
94 - LEAK DETECTION	103
241-TY SYSTEM TROUBLE (LDA-241-TY-2)	
95 - AREA RAD.	104
241-T	
96 - AREA RAD.	105
241-TY	
97 - HIGH PRESSURE (PA-241-T-101-2)	106
FLUSH LINE	
98 - SALT WELL JET PUMP TK-241-T-101	107
SHUTDOWN (MSA-241-T-101)	
99 - HIGH PRESSURE (PA-241-T-101-2)	108
FLUSH LINE	
100 - SALT WELL JET PUMP TK-241-T-104	109
SHUTDOWN (MSA-241-T-104)	
101 - HIGH PRESSURE (PA-241-T-105-2)	110
FLUSH LINE	
102 - SALT WELL JET PUMP TK-241-T-105	111
SHUTDOWN (MSA-241-T-105)	
103 - HIGH PRESSURE (PA-241-T-107-2)	112
FLUSH LINE	
104 - SALT WELL JET PUMP TK-241-T-107	113
SHUTDOWN (MSA-241-T-107)	
105 - HIGH PRESSURE (PA-241-T-109-2)	114
FLUSH LINE	
106 - SALT WELL JET PUMP TK-241-T-109	115
SHUTDOWN (MSA-241-T-109)	
107 - HIGH PRESSURE (PA-241-T-110-2)	116
FLUSH LINE	
108 - HIGH PRESSURE (PA-241-T-111-2)	117
FLUSH LINE	

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

SEE BELOW

Sh.

Rev.

Prepared By

LR FAYLER

Checked

ECN No.

ER5188-1

Page

27

H-2-70850, SH 4, REV 2 ZONE C9-D10

PROJECT B-136b PROJECT B-171c

H-2-70854, SH 2, REV 4 ZONE F8-F9

) SEE H-2-70847, SH 1

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

F. Dwg.	Sh.	Rev.	Prepared By	Checked By	ECN No.	P
SEE BELOW	--	--	K.E. LEE		ER5188-1	20

DRAFT

H-2-71609, SH 1, REV 1

ZN E5

AREA OF CHANGE

H-2-71613, SH 1, REV 1

ZN F4-G6

ENLARGED BLDG PLAN

242-TC BLDG, SUBSTATION T
SCALE: 1/4" = 1'-0"

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg. SEE BELOW	Sh. --	Rev. --	Prepared By K.E. LEE	Checked DRAFT	ECN No. ER5188-1	Page 29
------------------------	-----------	------------	-------------------------	-------------------------	---------------------	------------

H-2-71616, SH1, REV 2
ZN A8-D9

CONNECTION DIAGRAM D
ALARM TRANSMITTER BOARD CONNECTION DIAGRAM

H-2-71780, SH1, REV 5
ZN B1-C3

AREAS OF
CHANGE

10A-1-4	TERMINALS	TERMINALS #	21x17 PANEL	W/A-24P20 PANEL
TBX-T-3	TC TERMINALS	24 PAIR TC TERMINALS	24x16x6 ENCL 21x13 PANEL	HOFFMAN #A-24K OGLP W/A-24P20 PANEL
TBX-T-4	ALARM INTERFACE	1 MOTHER BOARD	30x24x12 ENCL 27x21 PANEL	HOFFMAN #A-302412LP W/A-30P21 PANEL
TBX-U-1	ALARM LOOP INTERFACE	ALARM LOOP TRANSMITTER	16x12x6 ENCL 13x9 PANEL	HOFFMAN #A-161226LP W/A-16P12 PANEL
TBX-DW	DRYWELL INTERFACE		6x6x4"	RAINTIGHT

▲ SEE NOTE 1
■ SEE MOUNTING PANEL DRILLING DETAIL DWG H-2-71781 SH 4
* THERMOCOUPLE TERMINAL STRIPS TO BE TYPE 'J'
(COPPER CONSTRUCTION)
FOR GEN. NOTES SEE DWG H-2-71779

⊕ TBX-T-4 ALARM INTERFACE MOTHERBOARD AND
ENCLOSURE PANEL RELOCATED TO 242-TC BLDG.
REF DWG H-2-B23442.

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Dwg. H-2-71780	Sh. 1	Rev. 5	Prepared By K.E. LEE	Checked	ECN No. ER5188-1	Page 30
-------------------	----------	-----------	-------------------------	---------	---------------------	------------

DRAFTZN E5-G7 ZN C8-E11

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-71785

Sh.

2

Rev.

8

Prepared By

K.E. LEE

Checked By

ECN No.

ER5188-1

Page

31

ZN A5-D8

AREA OF CHANGE

SEE H-2-823446
FOR CURRENT ELEM
DIAGRAMS

2-34

AREAS OF
CHANGE

ZN B1-E5

DRAFT

Ref. Dwg.	H-2-71785	Sh.	2	Rev.	8	Prepared By	K.E. LEE	Checked By	ER5188-1	ECN No.	Page
-----------	-----------	-----	---	------	---	-------------	----------	------------	----------	---------	------

KAISER ENGINEERS HANFORD
WHC-SD-WM-DB-026, REV. 0
ENGINEERING CHANGE NOTICE SKETCH

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

f, Dwg.
SEE BELOW

Sh.

--

Rev.

--

Prepared By
K.E. LEE

Checked

ECN No.

ER5188-1

Page

33

H-2-73796, SH 3, REV 1

ZN F5

DRAFT

AREA OF CHANGE

242-TC-BLDG

H-2-73796, SH 4, REV 0

ZN E5-F7

AREAS OF CHANGE

AREA OF CHANGE

242-S BLDG

242-TC-BLDG

244-TX INSTRUMENT BLDG

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-73815

Sh.

1

Rev.

3

Prepared By

K.E. LEE

Checked By

ECN No.

ER5188-1

54

ZN F9 ZN G8-E10ABANDON
IN PLACESEE
H-2-823443
FOR
REPLACEMENT ZN E1-G3AREA OF
CHANGE

QTY	PN	DESCRIPTION	
	1	PARTIAL PANEL ARRGT	241-BY-254 BLDG
	2		241-BY-271
	3	ANNUNCIATOR PANEL ARRGT	ANNEX BLDG
	4	EXST ANN-G3 ARRGT	242-A BLDG
	5	EXST ANN-G1 ARRGT	242-S BLDG
	6	ANNUNCIATOR (ANN), 30 DROPS, PANEL MTD	SPEC B-180-PI
	7		
	8	HORN	
	9	PUSHBUTTON, HEAVY DUTY OIL-TIGHT, 600 VAC 10 AMP CONTINUOUS DUTY WITH SPDT MOMENTARY CONTACTS, RED BUTTON, NAMEPLATE "TEST"	CUTLER HAMMER 102.50T102, 71 M36
2	10	PUSHBUTTON (MS), SAME AS PN 9 EXCEPT WITH NAMEPLATE "ACKNOWLEDGE"	SAME AS PN 9
	11	RELAY (ANNK-1)	CONSTR SPEC B-180-C1
2	12	RELAY (ANNK-2 & 3), INDUCTION TYPE	
	13	PANEL, 1/4" STEEL PLATE	HPS I-2-1
2	14	NAMEPLATE, SIZE AS REQUIRED	HPS I-2-7
1	15	PUSH BUTTON OPERATOR	SQUARE D CO CLASS 9001 TYPE KA-U SERIES F#07470 EJ
1	16	CONTACT BLOCK I-HO, I-H-C HVY DUTY	SQUARE D CO CLASS 9001 TYPE KA-I SERIES F#00000 EJ
	17	PUSHBUTTON SAME AS PN 9 EXCEPT W/NAMEPLATE "RESET"	SAME AS PN 9

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Dwg.

H-2-73815

Sh.

2

Rev.

3

Prepared By

K.E. LEE

Checked By

ECN No.

ER5188-1

Page

35

DRAFT**ZN E7-G10**

ALL ANNUNCIATOR FIELD WIRING DISCONNECTED &
ANNUNCIATOR ABANDONED IN PLACE. SEE H-2-823443
FOR REPLACEMENT ANNUNCIATOR 242-TC-A.

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

DRAFT

Dwg. H-2-73815	Sh. 2	Rev. 3	Prepared By K.E. LEE
-------------------	----------	-----------	-------------------------

ECN No. ER5188-1	Page 3
---------------------	-----------

ZN B7-D9

WIRING TO IC TERM BOX FROM 244-TX INSTR BLDG
DISCONNECTED AT IC TERM BOX & REROUTED TO
TBX-C5 (SEE H-2-823442 FOR NEW LOCATION & DETAILS).
IC TERM BOX ABANDONED IN PLACE.

37

ANN-RV-H

24VDC

KDP-A

ANN-RV-27

(27)

KAM

ANN-RV-28

(28)

(ANN-29 AND -30 SPARES)

ANN-RV-31

100A

100A

ANN-RV-HA

KDP-A

ANN

KAM

ANI

FTR PIT HTR

HEPA FILTERS

HIGH DIFF PRESS

(IA-I)

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Dwg.

H-2-73821

Sh.

1

Rev.

4

Prepared By

K.E. LEE

ECN No.

ER5188-1

Po

30

DRAFTZN DI-G4 AREA OF
CHANGE
(TYP)ANNUNCIATOR ALARM &
ACKNOWLEDGE BUTTON
ELEMENTARY DIAGRAMSEE DWG H-2-B23445 & H-2-73803
FOR WIRING DIAGRAMS

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-73824

Sh.

1

Rev.

4

Prepared By

K.E. LEE

DRAFT

ECN No.

ER5188-1

Page

39

ZN D4-E5

2-41

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-73824

Sh.

2

Rev.

4

Prepared By

K.E. LEE

ECN No.

ER5188-1

Page

40

DRAFT

ZN A2-D5

MOVE DROP ATTACHMENTS FROM
JUST BELOW ROOF UP AS REQD TO
PROVIDE 20' CLEARANCE ACROSS
DRIVE FROM DEAD END POLE
NORTH OF BLDG

OPEN SPIRAL
BRIDAL RINGS,
MAXIMUM
SPACING 2 F

GROUNDING ASSY
PER HPS E-3-2,
2 PLACES

TERMINAL BLOCKS ACCOMMODATE
100 POINTS IN EACH ENCLOSURE

FIELD TO DETERMINE BEST
BLDG PENETRATION LOCATION

1" / 2" C
CROUSE-HINDS
TYPE CGB FITTING,
SIZE AS REQD

GROUND ROD,
PL

SECTION
SCALE: NONE

AREAS OF CHANGE

RAT-36
K-RAT-36B & K-241-T-LDA
CASS
TBX-T-4
RELAY CABINET

POLE NO. W306
HPS E-4-8
N42200.0
CONT ON DWG
H-2-823444, SH 2
ZONE F7
CONT SH 1, ZONE E-4

HPS E-9-30
DETAIL 4
INST TBX
HPS E-9-30 DETAIL
SLACK SPANS

1" C, 4-1/C #12 WIRE
NO ANN-RV-1B,-2B,-3B,-N

EVAPORATOR
BLDG 242-T

1C TBX, SEE DWG
H-2-73815, SH 2
DETAIL 2

P47
TX THERMOCOUPLE BX
INST JB
CONT JB

TO
A
SH 1

242-T
CONTROL ROOM

PNL G
K-RAT-36A

PNL F

PNL E
P180 (B136b)

P52

P50

P54

P51

P51

P51

P51

P51

P51

P51

K-RAT-36
RELAYS K-RAT-36B
& K-241-T-LDA, SEE DWG
H-2-73959 (PROJ B-171c)
241-C TANK FARM

1" C, 4-1/C #12, WIRE NO
ANN-62A,-62H,TY4,TY5

1" C, 4-1/C #12 AWG, WIRE
NO 244-TX-11-4,-5,-6,-7
SEE DWG H-2-73821

1" C, 2-1/C #12 AWG,
WIRE NO ANN-H-62

ANN-242-T, ABANDONED
IN PLACE, SEE H-2-823443
FOR REPLACEMENT (242-TC-A)

K-241-TY-LDA
P55

N42135.0

P72-1" CND-120 VAC TO ANN CABINET

K-241-TY-LDA & K-MSA TBX-1
TBX-2

VIEW
SCALE: NONE

242

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

f. Dwg.
H-2-73834

Sh.
2

Rev.
3

Prepared By
K.E. LEE

Checked By

ECN No.
ER5188-1

Page
41

DRAFT

WIRE NO	SIZE OF WIRE	TYPE OF WIRE	FROM	TO	WIRE NUMBERS
107	16	16	16	16	16
108	16	16	16	16	16
109	16	16	16	16	16
110	16	16	16	16	16
111	16	16	16	16	16
112	16	16	16	16	16
113	16	16	16	16	16
114	16	16	16	16	16
115	16	16	16	16	16
116	16	16	16	16	16
117	16	16	16	16	16
118	16	16	16	16	16
119	16	16	16	16	16
120	16	16	16	16	16
121	16	16	16	16	16
122	16	16	16	16	16
123	16	16	16	16	16
124	16	16	16	16	16
125	16	16	16	16	16
126	16	16	16	16	16
127	16	16	16	16	16
128	16	16	16	16	16
129	16	16	16	16	16
130	16	16	16	16	16
131	16	16	16	16	16
132	16	16	16	16	16
133	16	16	16	16	16
134	16	16	16	16	16
135	16	16	16	16	16
136	16	16	16	16	16
137	16	16	16	16	16
138	16	16	16	16	16
139	16	16	16	16	16
140	16	16	16	16	16
141	16	16	16	16	16
142	16	16	16	16	16
143	16	16	16	16	16
144	16	16	16	16	16
145	16	16	16	16	16
146	16	16	16	16	16
147	16	16	16	16	16
148	16	16	16	16	16
149	16	16	16	16	16
150	16	16	16	16	16
151	16	16	16	16	16
152	16	16	16	16	16
153	16	16	16	16	16
154	16	16	16	16	16
155	16	16	16	16	16
156	16	16	16	16	16
157	16	16	16	16	16
158	16	16	16	16	16
159	16	16	16	16	16
160	16	16	16	16	16
161	16	16	16	16	16
162	16	16	16	16	16
163	16	16	16	16	16
164	16	16	16	16	16
165	16	16	16	16	16
166	16	16	16	16	16
167	16	16	16	16	16
168	16	16	16	16	16
169	16	16	16	16	16
170	16	16	16	16	16
171	16	16	16	16	16
172	16	16	16	16	16
173	16	16	16	16	16
174	16	16	16	16	16
175	16	16	16	16	16
176	16	16	16	16	16
177	16	16	16	16	16
178	16	16	16	16	16
179	16	16	16	16	16
180	16	16	16	16	16
181	16	16	16	16	16
182	16	16	16	16	16
183	16	16	16	16	16
184	16	16	16	16	16
185	16	16	16	16	16
186	16	16	16	16	16
187	16	16	16	16	16
188	16	16	16	16	16
189	16	16	16	16	16
190	16	16	16	16	16
191	16	16	16	16	16
192	16	16	16	16	16
193	16	16	16	16	16
194	16	16	16	16	16
195	16	16	16	16	16
196	16	16	16	16	16
197	16	16	16	16	16
198	16	16	16	16	16
199	16	16	16	16	16
200	16	16	16	16	16

AREAS OF CHANGE

2-43

KAISER ENGINEERS
HANFORD.

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-73951

Sh.

1

Rev.

1

Prepared By

LR FAYLER

Checked By _____

Checked By

DRAFT

ECN No.

ER5188-1

Pa.

42

ZONE C9-D10

241-1-1Y AFFILIATION
ELEMENTARY DIAGRAM
(SEE PAGE 112 70847, 513
112 70847 C, 511)

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

F. Dwg.

H-2-91116

Sh.

1

Rev.

7

Prepared By

LR FAYLER

Checked By

ECN No.

ER5188-1

Page

43

DRAFT

ZONE A5-B6

RADIATION/LEAK DETECTION/
MASTER SHUTDOWN
ELEMENTARY DIAGRAM

ZONE C1-C2

- ▲ FOR: 241-C LOCATED ON INSTRUMENT PNL 241-CR-271-CONTROL BLDG
 241-T } LOCATED ON INSTRUMENT PNL 242-T CONTROL BLDG
 241-TY }

■ LOCATED IN PUMP PIT

◇ LOCATED IN 241-T-701 CONTROL BLDG

▽ LOCATED IN 242-T CONTROL BLDG (SEE H-2-92443)

⊗ LOCATED IN 242-CR-271 BLDG

⊠ LOCATED IN 242-TC BLDG

AREA OF
CHANGE

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Ref. Dwg.

H-2-93434

Sh.

—

Rev.

—

Prepared By

LR FAYLER

ECN No.

ER5188-1

Page

44

SH 1, REV 2 ZONE C8

DRAFT

SH 2, REV 1 ZONE C5-E5

AREA OF CHANGE		WIRE
TO	VA	WR1- WR5-
296-T-17 STACK MONITOR POWER DISTRIBUTION MAIN CIRCUIT BREAKER	EXIST 1/2" CND AND JB-1, PI	WR1-
296-T-17 STACK MONITOR CONNECTION BOX, TB2-1, -8	EXIST 1/2" CND AND JB-1, PI	WR2-
BLDG 242-T CONTROL ROOM PANEL BETA-GAMMA RECORDER (+) & (-)	P2	WR3-
BLDG 242-T CONTROL ROOM PANEL G ALPHA RECORDER (+) & (-)	P2	WR4- WR5-

ZONE B4-B6

WIRE RUN LIST

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Dwg.
H-2-70847Sh.
1Rev.
4Prepared By
LR FAYLER

Checked By

ECN No.
ER5188-1Page
45

ZONE B3-C4

7A JF 1/2

7A JF 1/2

RE TR 20

7A JF 1/2

7A JF 1/2

48 102

22 141

I	J	K	L
K116LD	K113LD	K109LD	K105LD
K116LD	K113LD	K109LD	K105LD
K116LD	K113LD	K109LD	K105LD
K116LD	K113LD	K109LD	K105LD
K117LD	K114LD	K110LD	K106LD
K117LD	K114LD	K110LD	K106LD
K117LD	K114LD	K110LD	K106LD
K118LD	K115LD	K111LD	---
K118LD	K115LD	K111LD	---
K118LD	K115LD	K111LD	---
K112LD	K108LD	K103LD	---
K112LD	K108LD	K103LD	---
K104LD	K102LD	---	---
K104LD	K102LD	---	---

AREA OF CHANGE

PB-TX-1 MASTER PUMP
SHUTDOWN ON 242-TC
INSTRUMENT PANEL.
SEE H-2-823443, SH 1CKT P1-18 OR -20 (SEE DWG H-2-70847 SH 2)
120 VAC

NOTES

1. SEE DWG H-7-1275
 2. SEE CONSTRUCTION FOR MATERIAL AND FOR INSTALLATION
- 15-8 IN WP ENCL (HOL TO OPEN DOV-4-1)

RELAY CONTROL
ELEMENTARY WIRING DIAGRAM

REVISION	DATE	DESCRIPTION
1	1/1/88	CONFIGURATION. ZN 10-B. VERIFIED AS-BUILT PER ESR#1527. (2) REVD LIGHTS PUMP D'AG ZN 10-B. PER FCN 55216. (4) REVD
2	1/1/88	REVIEW DWGS. (2) C-A (4) ADDED QA 1 ZN 10-B. (2) C-C (4) ADDED QA 1 ZN 10-B. (2) C-D (4) ADDED QA 1 ZN 10-B. (2) C-E (4) ADDED QA 1 ZN 10-B. (2) C-F (4) ADDED QA 1 ZN 10-B. (2) C-G (4) ADDED QA 1 ZN 10-B. (2) C-H (4) ADDED QA 1 ZN 10-B. (2) C-I (4) ADDED QA 1 ZN 10-B. (2) C-J (4) ADDED QA 1 ZN 10-B. (2) C-K (4) ADDED QA 1 ZN 10-B. (2) C-L (4) ADDED QA 1 ZN 10-B. (2) C-M (4) ADDED QA 1 ZN 10-B. (2) C-N (4) ADDED QA 1 ZN 10-B. (2) C-O (4) ADDED QA 1 ZN 10-B. (2) C-P (4) ADDED QA 1 ZN 10-B. (2) C-Q (4) ADDED QA 1 ZN 10-B. (2) C-R (4) ADDED QA 1 ZN 10-B. (2) C-S (4) ADDED QA 1 ZN 10-B. (2) C-T (4) ADDED QA 1 ZN 10-B. (2) C-U (4) ADDED QA 1 ZN 10-B. (2) C-V (4) ADDED QA 1 ZN 10-B. (2) C-W (4) ADDED QA 1 ZN 10-B. (2) C-X (4) ADDED QA 1 ZN 10-B. (2) C-Y (4) ADDED QA 1 ZN 10-B. (2) C-Z (4) ADDED QA 1 ZN 10-B.
3	1/1/88	ADDED QA LEVEL 4 ZN 10-B. (2) C-A (4) ADDED QA 1 ZN 10-B. (2) C-C (4) ADDED QA 1 ZN 10-B. (2) C-D (4) ADDED QA 1 ZN 10-B. (2) C-E (4) ADDED QA 1 ZN 10-B. (2) C-F (4) ADDED QA 1 ZN 10-B. (2) C-G (4) ADDED QA 1 ZN 10-B. (2) C-H (4) ADDED QA 1 ZN 10-B. (2) C-I (4) ADDED QA 1 ZN 10-B. (2) C-J (4) ADDED QA 1 ZN 10-B. (2) C-K (4) ADDED QA 1 ZN 10-B. (2) C-L (4) ADDED QA 1 ZN 10-B. (2) C-M (4) ADDED QA 1 ZN 10-B. (2) C-N (4) ADDED QA 1 ZN 10-B. (2) C-O (4) ADDED QA 1 ZN 10-B. (2) C-P (4) ADDED QA 1 ZN 10-B. (2) C-Q (4) ADDED QA 1 ZN 10-B. (2) C-R (4) ADDED QA 1 ZN 10-B. (2) C-S (4) ADDED QA 1 ZN 10-B. (2) C-T (4) ADDED QA 1 ZN 10-B. (2) C-U (4) ADDED QA 1 ZN 10-B. (2) C-V (4) ADDED QA 1 ZN 10-B. (2) C-W (4) ADDED QA 1 ZN 10-B. (2) C-X (4) ADDED QA 1 ZN 10-B. (2) C-Y (4) ADDED QA 1 ZN 10-B. (2) C-Z (4) ADDED QA 1 ZN 10-B.
4	1/1/88	AS-BUILT (2) C-A (4) ADDED QA 1 ZN 10-B. (2) C-C (4) ADDED QA 1 ZN 10-B. (2) C-D (4) ADDED QA 1 ZN 10-B. (2) C-E (4) ADDED QA 1 ZN 10-B. (2) C-F (4) ADDED QA 1 ZN 10-B. (2) C-G (4) ADDED QA 1 ZN 10-B. (2) C-H (4) ADDED QA 1 ZN 10-B. (2) C-I (4) ADDED QA 1 ZN 10-B. (2) C-J (4) ADDED QA 1 ZN 10-B. (2) C-K (4) ADDED QA 1 ZN 10-B. (2) C-L (4) ADDED QA 1 ZN 10-B. (2) C-M (4) ADDED QA 1 ZN 10-B. (2) C-N (4) ADDED QA 1 ZN 10-B. (2) C-O (4) ADDED QA 1 ZN 10-B. (2) C-P (4) ADDED QA 1 ZN 10-B. (2) C-Q (4) ADDED QA 1 ZN 10-B. (2) C-R (4) ADDED QA 1 ZN 10-B. (2) C-S (4) ADDED QA 1 ZN 10-B. (2) C-T (4) ADDED QA 1 ZN 10-B. (2) C-U (4) ADDED QA 1 ZN 10-B. (2) C-V (4) ADDED QA 1 ZN 10-B. (2) C-W (4) ADDED QA 1 ZN 10-B. (2) C-X (4) ADDED QA 1 ZN 10-B. (2) C-Y (4) ADDED QA 1 ZN 10-B. (2) C-Z (4) ADDED QA 1 ZN 10-B.

REVIEW NUMBER	DATE	THI	ROC	REV
1	1/1/88			
2	1/1/88			
3	1/1/88			
4	1/1/88			

QUALITY ASSUR.

337	MODIFICATION TO 241-TX SYSTEM
82	LEAK, HT, TRACE, & ANN. ELBM. DIAG.
347	ONE LINE DIAGRAM
75	ELECTRICAL SYMBOL LIST
CI	CONSTRUCTION SPECIFICATION
347	DRAWING INDEX

KAISER ENGINEERS
HANFORD

ENGINEERING CHANGE NOTICE SKETCH

Dwg.
H-2-70849Sh.
3Rev.
1Prepared By
K.E. LEE

Checked By

ECN No.
ER5188-1Page
4**DRAFT**ZN G3-G6

257	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
258	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
259	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
260	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
261	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
262	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
263	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
264	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
265	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
266	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
267	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
268	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
269	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111
270	WTNAR	20	5	CENTRAL CONTROL RM. ANL. F	P119, DB, P121	WEIGHT FACTOR ENCL. TX-111

NOTES:

FOR TYPE OF WIRE FOR EACH WIRE RUN SEE CORRESPONDING NOTE
NUMBER SHOWN IN "TYPE OF WIRE" COLUMN. NOTES LISTED ON
DWG. H-2-70849, SM. 1 OF 4.

AREA OF CHANGE

PROJECT TITLE:

T-FARM COMPLEX ALARM U

FOR:

WESTINGHOUSE HANFORD C

BY:

ICF KAISER HANFORD COMP

DRAWING LIST

INSTRUMENTATION

<u>DRAWING NO.</u>	<u>INDEX NO.</u>	<u>TITLE</u>
H-2-823442 SH 1	5901	INSTRUMENTATION SITE PLAN DRAWING LIST & NOTES
H-2-823442 SH 2	5901	INSTRUMENTATION SITE PLAN
H-2-823443	5907	INSTRUMENTATION PANEL ARRANGEMENT
H-2-823444 SH 1	5901	INSTRUMENTATION ELEVATIONS/DETAILS
H-2-823444 SH 2	5901	INSTRUMENTATION ELEVATIONS/DETAILS
H-2-823444 SH 3	5901	INSTRUMENTATION ELEVATIONS/DETAILS
H-2-823445 SH 1	5903	INSTRUMENTATION WIRING DIAGRAM REAR PANEL
H-2-823445 SH 2	5903	INSTRUMENTATION WIRING DIAGRAM REAR PANEL
H-2-823445 SH 3	5903	INSTRUMENTATION WIRING DIAGRAM MISC
H-2-823445 SH 4	5903	INSTRUMENTATION WIRING DIAGRAM MISC
H-2-823446	5903	INSTRUMENTATION ELEMENTARY DIAGRAM
H-2-823447	5903	INSTRUMENTATION INTERCONNECTION DIAGRAM
H-2-823448	5902	INSTRUMENTATION WIRE RUN LIST

HEATING, VENTILATION AND AIR CONDITIONING

<u>DRAWING NO.</u>	<u>INDEX NO.</u>	<u>TITLE</u>
H-2-823449	9000	HVAC HEAT PUMP INSTALLATION

NOTES:

1. FIELD ROUT
2. MINIMUM C
3. LOCATE TWO
TBX DISC
JB-1 INSID
823448) AS
STRIP IN T
4. USE RIGID
MECHANICAL
ELECTRICAL
ELECTRICAL
5. PERMANENTI
LIST (REF.
LABEL AT T
6. USE GALVAN
ENCLOSURES
OUTDOORS
7. USE 1-HOLE
SECURE CON
NPPA (70) P
8. SET UP JOI
WITH HIGH
SEALANT.
9. INSTALL PY
RECOMMEND
INSTALLATI
10. MARK EACH
BEFORE DIS
11. LOCATE IN
FOR ANN-10
WIRING BET
SPLICE NEW
FROM TBX-C
WIRING IN
12. LOCATE IN
SUMP PROB
TO THE SUM
C14, TBX-1
13. LOCATE THE
C. 242-T. L
IN THE REL
LABELED 11
TWO EXISTI
WIRES LABE
ROUTE THE
TBX-1-4, AN
14. LOCATE THE
PANEL F. 2
PIT LEAK
DIRECT BUR
CONDUIT C
H-2-823445
15. LOCATE THE
242-T. LABE
ASSOCIATED
REMOVE WIR
ASSOCIATED
THE 242-T
IN TBX-C5.

242-1C-A

- 242-TC-B

- 12, 15
14 (TYP)

A - 242-TC-A
B - 242-TC-B
C - TEST
D - M5-ACK-1
E - 242-T EVAPORATOR CELL PRESSURE PI-ECB-1 0-5 IN WC
F - TEST
G - ACKNOWLEDGE
H - PB-T-1 MASTER PUMP SHUTDOWN
J - TB1
K - TB2
L - PB-C3
M - PB-TX-1 MASTER PUMP SHUTDOWN

NOTES:

1. REMOVE EXISTING 2-1/2" CONDUIT BETWEEN CASS SURVEILLANCE SYSTEM SUBSTATION AND CONDUIT FITTING AT EXTERIOR OF 242-C BUILDING WALL (REF. P-2-823442, SH. 1, NOTE 17. FOR REMOVAL OF CABLES BEFORE REMOVING CONDUIT). INSTALL 2-1/2" CONDUIT THROUGH BUILDING WALL TO NEW PULLBOX PB-C4
2. FIELD MOUNT PANDUIT, TERMINAL STRIPS, AND POWER SUPPLY AS REQUIRED. LOCATE APPROXIMATELY AS SHOWN.
3. CONNECT INSTRUMENT PANEL TO BUILDING GROUND GRID USING #5 AWG CONDUCTOR. GROUND PLATE IS LOCATED IN FLOOR NEAR PANEL UP-1.
4. UTILIZE WIRING DUCT P/N 6 OR FIELD FABRICATE SHEET METAL CONDUIT FOR PUSHBUTTON TRAINING ROOM. PREVENT ACCIDENTAL CONTACT WITH ENERGIZED CIRCUITS.

[illegible]

QTY	PT NO	DESCRIPTION (CONTINUED)	MAT/REF
2	30	ANGLE FITTING, P1315	UNISTRUT
2	31	WING SHAPE FITTING, P2347	UNISTRUT
152	32	CHANNEL NUTS W/SPRING, 1/2" P1010	UNISTRUT
22	33	CHANNEL NUTS W/SPRING, 3/8" P1008	UNISTRUT
12	34	CHANNEL NUTS W/SPRING, 1/4" P1006-142G	UNISTRUT
76	35	SCREWS, HEX HEAD CAP, 1/2" x 15/16", HMC505094EG	UNISTRUT
22	36	SCREWS, HEX HEAD CAP, 3/8" x 1", HMC5037100EG	UNISTRUT
12	37	SCREWS, HEX HEAD CAP, 1/4" x 3/4", HMC5025075EG	UNISTRUT
80	38	WASHER, FLAT, 1/2", HFLW050EG	UNISTRUT
22	39	WASHER, FLAT, 3/8", HFLW037EG	UNISTRUT
12	40	WASHER, FLAT, 1/4", HFLW025EG	UNISTRUT
4	41	WASHER, LOCK, 1/2", HFLW050EG	UNISTRUT
2	42	THREADED STEEL ROD, 1/2" DIA x LAR, HTHR050	UNISTRUT
4	43	NUT, HEX, 1/2", HMXN050EG	UNISTRUT
4	44	ANCHOR BOLTS, 3/8" x 2-1/4", C.S., KWIK BOLT II	HILTI
3	45	ANCHOR BOLTS, 1/4" x 2-1/4", C.S., KWIK BOLT II	HILTI
2	46	ANGLE, 2" x 2" x 1/8" x 3' LONG, C.S.	COMMERCIAL
3	47	BACKET, CONDUIT SUPPORT #24S05W	WORFAB
12	48	LAG SCREWS (FOR P/N 47)	COMMERCIAL
3	49	CONDUIT CLAMP, 3", P2558-30	UNISTRUT
AR	50	CONDUIT SEALING COMPOUND	COMMERCIAL
AR	51	CONDUIT, GRS, 3" DIA	COMMERCIAL
1	52	HUB, 3" THREADED CONDUIT	COMMERCIAL

QTY	PT NO	DESCRIPTION	MAT/REF
1	1	TRANSMITTER, 2-WIRE PRESSURE, 0-5" WATER COLUMN, 4-20MA, 1/4" FNPT PRESSURE CONNECTIONS, 1/2" FNPT ELECTRICAL CONNECTION, CAT. NO. CIN-5-C-XB-25-42-ST01-SIW	ASCHROFT
1	2	SWITCH, WEIGHT FACTOR PRESSURE, 3-30 PSI, 1/4" FNPT BRASS PRESSURE CONNECTION, 1/2" FNPT ELECTRICAL CONNECTION, NEMA 4, 15A SPDT, MODEL PSW-107	OMEGA
3	3	CONNECTOR, MALE, 1/4" TUBE TO 1/4" FNPT, CAT. NO. B-400-1-4	SWAGELOK
AR	4	TUBING, 1/4" O.D. COPPER	COMMERCIAL
1	5	ENCLOSURE, 30"H x 24"W x 12"D, NEMA 12, CAT. NO. A-302412LP	HOFFMAN
1	6	ENCLOSURE, 24"H x 24"W x 6"D, NEMA 4, W/21" x 21" PANEL, CAT. NO. A-24H24ALP & A-24P24	HOFFMAN
1	7	ENCLOSURE, 20"H x 20"W x 8"D, NEMA 12, W/17" x 17" PANEL, CAT. NO. A-20200BLP & A-20P20	HOFFMAN
1	8	ENCLOSURE, 20"H x 16"W x 6"D, NEMA 4, W/17" x 13" PANEL, CAT. NO. A-20H16ALP & A-20P16	HOFFMAN
1	9	ENCLOSURE, 12"H x 12"W x 6"D, NEMA 4, W/10.75" x 10.88" PANEL, CAT. NO. A-1212CHNF & A-12P12	HOFFMAN
2	10	ENCLOSURE, 8"H x 8"W x 6"D, NEMA 1, 16 GAUGE, CAT. NO. A-SE8x8-6NK	HOFFMAN
2	11	GROUNDING LUG KIT FOR ENCLOSURES, WIRE SIZE #2-#14 CAT. NO. A-GLK2	HOFFMAN
1	12	RELAY, INDUCTION, OPEN CHASSIS, 120 VAC PRIMARY, 220 VAC SECONDARY, 1 N.O. & 1 N.C. CONTACT	B/W CONTROLS NO. 1100-D-L1-S7-OC
3	13	RELAY, INDUCTION, OPEN CHASSIS, 120 VAC PRIMARY, 40 VAC SECONDARY, 1 N.O. & 1 N.C. CONTACT	B/W CONTROLS NO. 1100-D-L1-S3-OC
1	14	RELAY, GENERAL PURPOSE, TUBULAR BASE, 10 AMP RATED DPDT CONTACTS, 24 VDC COIL	SQUARE D CLASS 8501 TYPE KP012V53
1	15	RELAY, GENERAL PURPOSE, TUBULAR BASE, 10 AMP RATED DPDT CONTACTS, 120 VAC COIL	SQUARE D CLASS 8501 TYPE KP012V20
2	16	SOCKET, RELAY, 8 PIN TUBULAR, SINGLE TIER SCREW TERMINAL, 10A, 300V RATING	SQUARE D CLASS 8501 TYPE NRS1
1	17	RHEOSTAT, 10K OHMS, 12-1/2 WATT	OHMITE SERIES E
1	18	PILOT LIGHT, RED, 120 VAC TRANSFORMER TYPE	ALLEN-BRADLEY CAT. NO. 800T-P16R
1	19	PUSHBUTTON, RED, MOMENTARY CONTACT, 1 N.O. & 1 N.C. HEAVY DUTY, FLUSH HEAD	ALLEN-BRADLEY CAT. NO. 800T-A6A
376	20	TERMINAL BLOCK, 3 CONDUCTOR THROUGH, CAGE CLAMP TYPE CONNECTION, AWG 26-12	WAGO NO. 281-631
4	21	END PLATE, TERMINAL BLOCK (FOR P/N 20)	WAGO NO. 281-312
16	22	TERMINAL BLOCK, 2 CONDUCTOR GROUND, CAGE CLAMP TYPE CONNECTION, AWG 26-12	WAGO NO. 281-907
5	23	END PLATE, TERMINAL BLOCK (FOR P/N 22)	WAGO NO. 281-328
16	24	END STOP, SCREWLESS	WAGO NO. 249-116
31	25	JUMPER, INSULATED HORIZONTAL (MIN QTY REQD)	WAGO NO. 281-402
3	26	MOUNTING RAIL, TS 35, PERFORATED, 2M LONG	WAGO NO. 210-112
18	27	NAMEPLATE, SIZE AS REQUIRED	IMPS 1-2-7
AR	28	FRAMING CHANNEL, 1-5/8", PRE-GALVANIZED, P1000	UNISTRUT
24	29	FLAT PLATE FITTING, P1036 EG	UNISTRUT

NAMEPLATE LEGEND

- A - TBX-C1
- B - 242-T EVAPORATOR SUMP LEAK DETECTION
- C - TROUBLE
- D - RESET
- E - TBX-C2
- F - PB-C1
- G - PB-C2
- H - TBX-C3
- J - TBX-C5
- K - TBX-C4
- L - POT-ECP-1
- M - WFAS-SUMP-1
- N - K-51-242-T
- P - K-241-T-LDA
- Q - LD1
- R - ANNK-2
- S - LC2
- T - ANNK-1

NOTES:

- DISCONNECT AERIAL CABLES CONT #1 AND CONT #2 FROM EXISTING TERMINAL BOX CONT-TBX. PULL BACK TO EXISTING POLE #W306. ROUTE CABLES TO TBX-C3 AND TERMINATE AS SHOWN (REF. H-2-823445, SH 4).
- FIELD FABRICATE RHEOSTAT MOUNTING BRACKET.
- CONDUITS IN ELEVATIONS/SECTIONS SHOWN FOR REFERENCE ONLY.
- PAINT ANGLE WITH EXTERIOR TYPE PAINT.
- SEE H-2-27258, SH 1, FOR GENERAL MOUNTING PLACEMENT OF WFAS-SUMP-1.
- SEE H-2-823447, SH 1, FOR INTERCONNECTION DIAGRAM.
- DELINEATE AREA SURROUNDING SUMP LEAK DETECTION LIGHT, PUSHBUTTON, AND NAMEPLATES WITH SUITABLE MARKING TAPE OR PAINT.
- SEAL TOP OF CONDUIT WITH P/N 50 AS REQUIRED.
- SPACE FIRST CONDUIT SUPPORT WITHIN THREE FEET OF ENCLOSURE TOP AND OTHER SUPPORT(S) SPACED MAXIMUM 10' APART.
- ENCLOSURE IS GROUNDED USING P/N 11. REF WR #12 AND #34, H-2-823448.
- FIELD MOUNT RELAYS AND TERMINAL STRIP RAILS.

H-2-823447: INSTW SITE PLAN DWG LIST & NOTES
H-2-27258: INSTW IMPULSE PIPING PLAN
ARRANGEMENT & DETAILS
242-TB BLOC

REVISION		DATE		BY	
1		10/1/88		J. PHILLIPS	
2		10/1/88		J. PHILLIPS	
3		10/1/88		J. PHILLIPS	
4		10/1/88		J. PHILLIPS	
5		10/1/88		J. PHILLIPS	
6		10/1/88		J. PHILLIPS	
7		10/1/88		J. PHILLIPS	
8		10/1/88		J. PHILLIPS	
9		10/1/88		J. PHILLIPS	
10		10/1/88		J. PHILLIPS	
11		10/1/88		J. PHILLIPS	
12		10/1/88		J. PHILLIPS	
13		10/1/88		J. PHILLIPS	
14		10/1/88		J. PHILLIPS	
15		10/1/88		J. PHILLIPS	
16		10/1/88		J. PHILLIPS	
17		10/1/88		J. PHILLIPS	
18		10/1/88		J. PHILLIPS	
19		10/1/88		J. PHILLIPS	
20		10/1/88		J. PHILLIPS	
21		10/1/88		J. PHILLIPS	
22		10/1/88		J. PHILLIPS	
23		10/1/88		J. PHILLIPS	
24		10/1/88		J. PHILLIPS	
25		10/1/88		J. PHILLIPS	
26		10/1/88		J. PHILLIPS	
27		10/1/88		J. PHILLIPS	
28		10/1/88		J. PHILLIPS	
29		10/1/88		J. PHILLIPS	
30		10/1/88		J. PHILLIPS	
31		10/1/88		J. PHILLIPS	
32		10/1/88		J. PHILLIPS	
33		10/1/88		J. PHILLIPS	
34		10/1/88		J. PHILLIPS	
35		10/1/88		J. PHILLIPS	
36		10/1/88		J. PHILLIPS	
37		10/1/88		J. PHILLIPS	
38		10/1/88		J. PHILLIPS	
39		10/1/88		J. PHILLIPS	
40		10/1/88		J. PHILLIPS	
41		10/1/88		J. PHILLIPS	
42		10/1/88		J. PHILLIPS	
43		10/1/88		J. PHILLIPS	
44		10/1/88		J. PHILLIPS	
45		10/1/88		J. PHILLIPS	
46		10/1/88		J. PHILLIPS	
47		10/1/88		J. PHILLIPS	
48		10/1/88		J. PHILLIPS	
49		10/1/88		J. PHILLIPS	
50		10/1/88		J. PHILLIPS	
51		10/1/88		J. PHILLIPS	
52		10/1/88		J. PHILLIPS	
53		10/1/88		J. PHILLIPS	
54		10/1/88		J. PHILLIPS	
55		10/1/88		J. PHILLIPS	
56		10/1/88		J. PHILLIPS	
57		10/1/88		J. PHILLIPS	
58		10/1/88		J. PHILLIPS	
59		10/1/88		J. PHILLIPS	
60		10/1/88		J. PHILLIPS	
61		10/1/88		J. PHILLIPS	
62		10/1/88		J. PHILLIPS	
63		10/1/88		J. PHILLIPS	
64		10/1/88		J. PHILLIPS	
65		10/1/88		J. PHILLIPS	
66		10/1/88		J. PHILLIPS	
67		10/1/88		J. PHILLIPS	
68		10/1/88		J. PHILLIPS	
69		10/1/88		J. PHILLIPS	
70		10/1/88		J. PHILLIPS	
71		10/1/88		J. PHILLIPS	
72		10/1/88		J. PHILLIPS	
73		10/1/88		J. PHILLIPS	
74		10/1/88		J. PHILLIPS	
75		10/1/88		J. PHILLIPS	
76		10/1/88		J. PHILLIPS	
77		10/1/88		J. PHILLIPS	
78		10/1/88		J. PHILLIPS	
79		10/1/88		J. PHILLIPS	
80		10/1/88		J. PHILLIPS	
81		10/1/88		J. PHILLIPS	
82		10/1/88		J. PHILLIPS	
83		10/1/88		J. PHILLIPS	
84		10/1/88		J. PHILLIPS	
85		10/1/88		J. PHILLIPS	
86		10/1/88		J. PHILLIPS	
87		10/1/88		J. PHILLIPS	
88		10/1/88		J. PHILLIPS	
89		10/1/88		J. PHILLIPS	
90		10/1/88		J. PHILLIPS	
91		10/1/88		J. PHILLIPS	
92		10/1/88		J. PHILLIPS	
93		10/1/88		J. PHILLIPS	
94		10/1/88		J. PHILLIPS	
95		10/1/88		J. PHILLIPS	
96		10/1/88		J. PHILLIPS	
97		10/1/88		J. PHILLIPS	
98		10/1/88		J. PHILLIPS	
99		10/1/88		J. PHILLIPS	
100		10/1/88		J. PHILLIPS

ELEVATION K
SCALE: 3" = 1'-0"
(SHOWN WITH DOOR REMOVED)
SEE NOTE 11

NOTES:

SEE SHEET 1 FOR NOTES.

20, 22, 24, 26 (TYP)
21, 23, 25

H-2-823447 INSTRUMENTATION ELEVATION LIST & NOTES

DRAWN BY: PHILLIPS, B.L. CHECKED BY: [blank] DATE: [blank] SCALE: [blank] SHEET: 2 OF 3		U.S. DEPARTMENT OF ENERGY RICHMOND OPERATIONS OFFICE ICF KAISER HANFORD COMPANY INSTRUMENTATION ELEVATIONS/DETAILS	
PROJECT: FARM COMPLEX ALARM UPGRADES DRAWING NO: H-2-823444 SHEET: 2 OF 3		DATE: 12/21/81 BY: [blank]

C SECTION
H-2-823442 SH 2 1\"/>

8 DETAIL
SCALE: 3\"/>

H ELEVATION
H-2-823443 SH 1 SCALE: 3\"/>

2 DETAIL
H-2-823443 SH 1 SCALE: 3\"/>

6 DETAIL
SH 1 SCALE: 3\"/>

1 DETAIL
H-2-823442 SH 2 SCALE: NONE
ANCHOR BOLTS OMITTED FOR CLARITY
SEE NOTE 6

SECTION L
SCALE: NONE

3 DETAIL
H-2-823443 SH 1 SCALE: 3/4"=1'-0"

5 DETAIL
SCALE: NONE

NOTES:

SEE SHEET 1 FOR NOTES.

7 DETAIL
H-2-823442 SH 2 SCALE: NONE
SEE NOTE 5 AND 6

REVISIONS		DATE		BY		APP'D		CHECKED		DATE		BY		APP'D	
1		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
2		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
3		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
4		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
5		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
6		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
7		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
8		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
9		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
10		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
11		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
12		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
13		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
14		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
15		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
16		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
17		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
18		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
19		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
20		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
21		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
22		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
23		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
24		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
25		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
26		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
27		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
28		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
29		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
30		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
31		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
32		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
33		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
34		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
35		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
36		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
37		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
38		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
39		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
40		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
41		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
42		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
43		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
44		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
45		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
46		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
47		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
48		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
49		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
50		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
51		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
52		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
53		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
54		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
55		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
56		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
57		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
58		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
59		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
60		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
61		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
62		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
63		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
64		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
65		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
66		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
67		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
68		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
69		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
70		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
71		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
72		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
73		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
74		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
75		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
76		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
77		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
78		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
79		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
80		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
81		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
82		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
83		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
84		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
85		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
86		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
87		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
88		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
89		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
90		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
91		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
92		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
93		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
94		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
95		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
96		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
97		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
98		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
99		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	
100		10/10/82		JPH		JPH		JPH		10/10/82		JPH		JPH	

242-TC-B

WIRING
DUCT (TYP)

TEST

CONT ZN F8
SH 2

REAR PANEL WIRING
SEE NOTE 2

023443 : 0

62

TBX-C4 WIRING

NOTES:

SEE SHEET 1 FOR NOTES & LEGEND.

H-2-823447 INSTR SITE PLAN DWG LIST & NOTES NUMBER TITLE 1 H-2-823447 INSTR SITE PLAN DWG LIST & NOTES		DRAWN BY TW PHILLIPS CHECKED BY DATE 8/23/85		U.S. DEPARTMENT OF ENERGY RICHLAND OPERATIONS OFFICE ICF KAISER HANFORD COMPANY INSTRUMENTATION WIRING DIAGRAM MISC	
PROJECT NO. 8823445C 28 DEC 1985		SHEET NO. 3 OF 4		H-2-823445 .0

TEBX-C5 WIRING

TBX-C3 WIRING

NOTES:

SEE SHEET 1 FOR NOTES.

H-2-823445 INSTR. WIRING PLAN AND LIST & NOTES

DESIGNED BY PHILLIPS		DATE 3		PRELIMINARY	
PROJECT		U.S. DEPARTMENT OF ENERGY			
SUBJECT		RICHMOND OPERATIONS OFFICE			
SAFETY		ICF KAISER HANFORD COMPANY			
DRAWN		INSTRUMENTATION			
CHECKED		WIRING DIAGRAM			
APPROVED		MISC			
PROJECT		T-FARM COMPLEX ALARM UPGRADES			
REV. 1		DATE 11/1/82		BY 10	
REV. 2		DATE 11/1/82		BY 10	
REV. 3		DATE 11/1/82		BY 10	
REV. 4		DATE 11/1/82		BY 10	
REV. 5		DATE 11/1/82		BY 10	
REV. 6		DATE 11/1/82		BY 10	
REV. 7		DATE 11/1/82		BY 10	
REV. 8		DATE 11/1/82		BY 10	
REV. 9		DATE 11/1/82		BY 10	
REV. 10		DATE 11/1/82		BY 10	

LOCATED IN BLDG 242-TC

LOCATED IN BLDG 242-TC

CONTINUED Z F-5.6

LOCATED IN BLDG 242-TC

LEGEND:

- X - CONTACT (NORMALLY CLOSED)
 I - CONTACT (NORMALLY OPEN)
 (R-C) - ANNUNCIATOR (ROW-COLUMN)
 F - FUSE
 ▲ - LOCATED ON INSTRUMENT PANEL IN 244-TX INSTRUMENT HOUSE
 ◇ - LOCATED IN MOTOR CONTROL CENTER IN 244-TX INSTRUMENT HOUSE
 □ - LOCATED IN CONTROL RELAY ENCL. 244-TX INSTRUMENT HOUSE
 ▲ - LOCATED IN THE ANNULUS UNIT ENCLOSURE (W-2-73812 SH 1)

[illegible]

CELL PRESSURE INTERCONNECTION DIAG

WEIGHT FACTOR INTERCONNECTION DIAG

<div style="display: flex; justify-content: space-between; margin-bottom: 5px;"> 4 3 2 1 </div> <div style="display: flex; justify-content: space-between; margin-top: 5px;"> A B C D E F </div>		<div style="text-align: right; margin-bottom: 5px;">PRELIMINARY</div> <div style="text-align: center;"> U.S. DEPARTMENT OF ENERGY RICHLAND OPERATIONS OFFICE ICF KAISER HANFORD COMPANY </div> <div style="text-align: center;"> INSTRUMENTATION INTERCONNECTION DIAGRAM </div> <div style="font-size: small;"> PROJECT: T-FARM COMPLEX ALARM UPGRADES DRAWING NO: F-242-T-5903 SHEET: 1 OF 1 DATE: 08 DEC 1993 BY: [blank] </div>
<div style="display: flex; justify-content: space-between; margin-bottom: 5px;"> 4 3 2 1 </div> <div style="display: flex; justify-content: space-between; margin-top: 5px;"> A B C D E F </div>		<div style="font-size: x-small;"> DESIGNED BY: PHILLIPS DRAWN BY: [blank] CHECKED BY: [blank] DATE: [blank] SCALE: [blank] TITLE: [blank] </div>
<div style="display: flex; justify-content: space-between; margin-bottom: 5px;"> 4 3 2 1 </div> <div style="display: flex; justify-content: space-between; margin-top: 5px;"> A B C D E F </div>		<div style="font-size: x-small;"> PROJECT: T-FARM COMPLEX ALARM UPGRADES DRAWING NO: F-242-T-5903 SHEET: 1 OF 1 DATE: 08 DEC 1993 BY: [blank] </div>

WIRE RUN NO	NO OF WIRES	SIZE OF WIRE	TYPE OF WIRE	FROM	VIA	TO	
1	4	10	1	IPNL LP-1 (242-TC)	IP101	ICPT HP-1 (242-TC)	LP-1-9-L1, -
2	2	12	1	IPNL LP-1 (242-TC)	IP102, PB-C1, C01	INSTR PNL (242-TC)	LP-1-4-L, -N
3	2	12	1	IPNL LP-1 (242-TC)	IP102, PB-C1, C03	IBX-C2	LP-1-12-L, -
4	2	12	1	IPNL LP-1 (242-TC)	IP102	IPB-C1	LP-1-GND
10	14	16	1	INSTR PNL (242-TC)	IC01, PB-C1, C05	IBX-C1	1-A-102-H, -
11	14	16	1	INSTR PNL (242-TC)	IC02, PB-C2, C06	IBX-C1	1-A-201-H, -
12	1	12	1	IPB-C1	IC05	IBX-C1	LP-1-GND
13	4	12	1	IBX-C2	IC03, PB-C1, C01	INSTR PNL (242-TC)	ANN-HB-1, -
14	6	12	1	IBX-C2	IC04, PB-C2, C02	INSTR PNL (242-TC)	ANN-HVDCI,
15	1	12	1	IPB-C1	IC03	IBX-C2	LP-1-GND
16	6	16	1	IBX-C3	IC08, PB-C2, C04	IBX-C2	244-TX-AA-5
17	12	16	1	IBX-C3	IC08, PB-C2, C02	INSTR PNL (242-TC)	FA-244-TX-1
18	1	14	1	IBX-C3	IC08, PB-C2, C04	IBX-C2	LP-1-GND
19	2	16	1	IBX-C3	IC08, PB-C2, C04, IBX-C2, C03, PB-C1, C09, PB-C3, EXST 2-1/2" CND, IBX-1-4, C22	JB-1 (242-T)	K-MSA-1, -2
20	9	12	1	IBX-C4	IC11, PB-C1, C01	INSTR PNL (242-TC)	ANN-10F, -1
21	1	12	1	IBX-C4	IC11	IPB-C1	LP-1-GND
22	1	14	1	IPOT-ECP-1 (242-T)	IC12	IBX-C4	LP-1-GND
23	11-2/C	16	2	IPOT-ECP-1 (242-T)	IC12, IBX-C4, C10, PB-C2, C02	IP1-ECP-1 (242-TC)	IPOT-ECP-1(+)
24	2	12	1	RELAY ENCL (242-T)	IC15, IBX-1-4, EXST 2-1/2" CND, PB-C3, C09, PB-C1, C01	INSTR PNL (242-TC)	ANN-11C, AN
25	4	12	1	EXST SUMP LEAK DET ENCL (242-T)	IC14, IBX-1-4, EXST 2-1/2" CND, PB-C3, C09, PB-C1, C03	IBX-C2	SUMP-1, -2
26	9	12	1	IBX-C5	IC17, PB-C1, C01	INSTR PNL (242-TC)	ANN-3G, ANN
27	42	12	1	IBX-C5	IC16, PB-C2, C02	INSTR PNL (242-TC)	ANN-RV-H, -
28	2	12	1	IBX-C5	IC17, PB-C1, C03	IBX-C2	E-3, -4
29	3	12	1	IBX-C5	IC16, PB-C2, C04	IBX-C2	244-TX-AA-2
30	17	12	1	IBX-C5	IC21	PANEL F (242-T)	LI3M, P-5-1
31	2	12	1	INSTR XMTR RACK (242-TB)	IC20	IBX-C5	ANN-3G, ANN
32	1	12	1	IBX-C5	IC17	PB-C1	LP-1-GND
33	3-18/C	SEE NOTE 1	SEE NOTE 1	IBX-C1	C07	CASS SURVEILLANCE SYSTEM SUBSTATION (242-TC)	SEE NOTE 1
34	1	12	1	IBX-C2	IC04	PB-C2	LP-1-GND
35	10	12	1	IBX-C4	IC13	JB-1	ANN-10F, -1
36	1-8/C	SEE NOTE 1	SEE NOTE 1	IBX-C1	C07	CASS SURVEILLANCE SYSTEM SUBSTATION (242-TC)	1-A-1X-302C

WIRE TYPE:

1. THHN/THWN, 600 VOLT, COPPER STRANDED
2. TWISTED, SHIELDED PAIR, #16 AWG, BELDEN #9342.

WIRE NUMBERS

-GND

-6. -7. -8. -9. -10. -11. -12. T-A-103-H. -C. -J. -7.
-2. -3. -4. -5. -6. -7. -8. -9. -10. -11. -12

H-12G, E-5

2. АННХ-2-ОВ, АННХ-1-ОВ, АННХ-3А-АК. -07

7. ANN-MKVDC: -62M. -62A

44-TX-AA-4, AM-61, -69, -70, -73, -74, -77, -78, LOT-14, PT-7-n

2F, -13F, -14F, -15F, ANN-HB-5, (2) SP

1. SPED

ANN-3. -4. ANN-HVACL PX-20-H. 30. (2) SPARE

-3, -4, -5, -6, -7, -8, -9, -10, -11, -12, -13, -14, -15, -16, -17, -18, -19, -20, -21, -22, -23.
-28, -A, -18A, 24A-TX-AA-3, ANN-E8, ANN-MEVDG, (8) SPARE

19

-CT2, -2, -5, A-1M, A(1-3)M, P-C-1-3, -4, -5, -CT1, -CT2, 9, 16, CRD, FR-C-2(+), -2(-), MS-15, -16

2F. -13F. -14F. -15F. (4) ANN-HB-5 SEE NOTE 4

-PS. -LD. 2 PR SP

CONDUIT SCHEDULE

CNO NO	CNO GIVE	WIRE RUN NUMBERS
P101	3/4"	11
P1C2	3/4"	12, 3, 4
C01	11/1/21	2, 10, 13, 26, 24, 26
C02	2"	11, 14, 17, 23, 27
C03	1"	13, 13, 15, 15, 25, 28
C04	1"	14, 16, 18, 15, 25, 34
C05	3/4"	110, 12
C06	3/4"	111
C07	11/1/21	33, 36
C08	1"	116, 17, 18, 19
C09	3/4"	119, 24, 25
C10	11/2"	123
C11	3/4"	120, 21
C12	11/2"	122, 23
C13	3/4"	135
C14	11/2"	125
C15	11/2"	124
C16	11/1/21	27, 29
C17	3/4"	126, 28, 32
C18	3"	ISEE NOTE 2
C19	2"	ISEE NOTE 3
C20	3/4"	131
C21	1"	30
C22	11/2"	119

CONDUIT SCHEDULE

[illegible]

NOTES:

1. EXISTING TYPE "B" AND "C" CABLES FROM TBX-1-4 (242-7-1) TO CASS SURVEILLANCE SYSTEM SUBSTATION (242-7-1) WERE PULLED BACK TO THE SUBSTATION AND REROUTED TO TBX-C1 (242-7-1) REF. --2-71613, SM 1, AND H-2-71725, SM 2, FOR WIRE TYPE AND WIRE DESIGNATION.
2. DIRECT BURIED CABLES WERE PULLED BACK FROM 242-7 AND ROUTED TO TBX-CS, FOR CONTINUATION OF EXISTING FIELD WIRING REFER TO H-2-73834, SM 2, WIRE RUN #107 AND #110, AND H-2-70545, SM 4, NEW WIRE RUN #323.
3. DIRECT BURIED CABLES WERE PULLED BACK FROM 242-7 AND ROUTED TO TBX-CS, FOR CONTINUATION OF EXISTING FIELD WIRING REFER TO H-2-37548, SM 1, WIRE RUN #22, AND H-2-36627, SM 1, WIRE RUN #8, AND H-2-70845, SM 2, WIRE RUN #268.
4. FOR CONTINUATION OF EXISTING FIELD WIRING (ANN-13F, -14F, -15F) TO 296-1-17 STACK MONITOR CABINET REFER TO H-2-53434, SM 2, FOR CONTINUATION OF EXISTING FIELD WIRING (ANN-10F, -11F, -12F) TO THERMISTOR AND THERMISTOR SWITCH CABINET, ENCLOSURE REFER TO H-2-37253, SM 1, AND AFFECTING, BUT UNINCORPORATED, SCN 132247.

RECORDING IN <u>2-1</u> <u>IDS</u> <u>BLK</u> DATE <u>10/1</u> TIME <u>1000</u> BY <u>1000</u>		SAFETY CLASS <u>3</u> REP <u>100</u> PRELIMINARY	
U.S. DEPARTMENT OF ENERGY RICHMOND OPERATIONS OFFICE ICF KAISER HANFORD COMPANY			
SAFETY <u>SEE DR/AT FORM</u> DOWNS <u>SEE DR/AT FORM</u> DASH <u>SEE DR/AT FORM</u> LAD <u>SEE</u>		INSTRUMENTATION WIRE RUN LIST	
RECORDING VOL. <u>E</u> CR-18 <u>100</u>		T-FARM COMPLEX ALARM UPGRADES	
PROJECT <u>7-FARM COMPLEX ALARM UPGRADES</u> DATE <u>10/1</u> TIME <u>1000</u> BY <u>1000</u>		F182-18 H-2-823448	
WORK <u>1000</u> DATE <u>10/1</u>		TOTAL <u>1000</u> SHOWN <u>1000</u>	
2 PLUG SCALE-11 11-11-11		11-11-11 11-11-11

242-TC BLDG FLOOR PLAN
SCALE: 1/2" = 1'

(A) SECTION VIEW

(D) SECTION VIEW
NTS

(E) SECTION VIEW
NTS

GENERAL NOTES

1. HEAT PUMP TO BE INSTALLED PER MANUFACTURERS INSTRUCTIONS AND/OR RECOMMENDATIONS.
2. DIMENSIONS TO BE VARIFIED WITH EQUIPMENT PURCHASED.
3. HEAT PUMP TO BE AN AIR-TO-AIR ELECTRIC ROOM HEAT PUMP. HEAT PUMP TO BE RATED AT 12,100 BTUH NOMINAL HEATING, 15,000 BTUH NOMINAL COOLING WITH ELECTRIC HEAT COIL RATED AT 14,600 BTUH NOMINAL.

EXISTING OPENING
TO BE MODIFIED
TO FIT NEW HEAT PUMP.
REPAIR WALL TO
MATCH EXISTING CONSTRUCTION.

3) INTERIOR ELEVATION VIEW

REPAIR EXTERIOR STEEL SIDING TO
MATCH EXISTING CONSTRUCTION.

INSULATE GAP BETWEEN
HEAT PUMP AND BUILDING
FRAME THEN CAULK GAP
AROUND UNIT USING SEALANT
CONFORMING TO FS TT-5-00230.
TYPE II, CLASS A 1-COMPONENT
POLYURETHANE, NONSAG TYPE

C) ELEVATION VIEW

2
7-21
1994 PRELIMINARY

NOT APPROVED FOR CONSTRUCTION

[illegible]

2 PLO
2-62

Westinghouse
Hanford Company

Internal
Memo

From: TWRS Engineering Support 93600303.1
Phone: 372-0288
Date: August 12, 1994
Subject: REVISION 2 TO LETTER OF INSTRUCTION FOR TANK FARM MAJOR
MAINTENANCE UPGRADE TO T FARM COMPLEX ALARM UPGRADE, WORK ORDER
#ER5188; *dated*

To: R. T. Steen S2-54

cc: M. E. Witherspoon B4-52
T. L. Ostrander S2-54
M. D. Rickenbach S3-08
RKB:JBR File/LB

- References: (1) Richard K. Brown, Internal Memo 9358988, "Mini-Task Plans For Nine Tank Farm Major Maintenance Upgrades", October 19, 1993.
- (2) Richard K. Brown, Internal Memo 9358927, "Letter Of Instruction--Tank Farm Major Maintenance Upgrades", October 21, 1993.
- (3) Richard K. Brown, Internal Memo 9359617, "Letter Of Instruction For Tank Farm Major Maintenance Upgrade To T Farm Complex Alarm Upgrade", Work Order #ER5188, November 5, 1993.
- (4) Richard K. Brown, Internal Memo 9360303, "Rev. 1 To Letter Of Instruction For Tank Farm Major Maintenance Upgrade To T Farm Complex Alarm Upgrade", Work Order #ER5188, December 2, 1993.

Introduction

Reference 1 forwarded to Kaiser Engineers Hanford Company (ICF KH) the mini task plan for T Farm Complex Alarm Panel Upgrade. The mini-task plan described the work to be performed on this task. Reference 2 forwarded the work order for the preliminary planning and initiation of the engineering work order. Reference 3 forwarded the Letter of Instruction (LOI) to ICF KH for the T Farm Complex Alarm Panel Upgrade. Reference 3 forwarded Rev. 1 of the LOI which directed that the alarm panel was to be removed from the 242-T building. This letter is Rev. 2 to the LOI.

Description

ICF KH is requested to prepare the deliverables as stated in Rev. 2 of the "Task Plan For T Farm Complex Alarm Upgrades" with the following changes:

R. T. Steen
August 15, 1994
Page 2 of 2

93600303.1

1. In addition to the alarms/instruments listed in Section 3.1 of the task plan, relocate to the 242-TC building the TX Master Pump Shutdown switch.
2. The following alarms that appear in Section 3.1 of the task plan will not be relocated:

SGAS-241-T-104-1	Tank 104-T Specific Gravity Alarm Switch
SGAS-241-T-107-1	Tank 107-T Specific Gravity Alarm Switch
SGAS-241-T-110-1	Tank 110-T Specific Gravity Alarm Switch

3. The following controllers that appear in Section 3.1 of the task plan will not be relocated:

SGIC-241-T-104-1	Tank 104-T Specific Gravity
SGIC-241-T-107-1	Tank 107-T Specific Gravity
SGIC-241-T-110-1	Tank 110-T Specific Gravity

Cost Baseline

ICF KH will perform the activities defined by this Revised Letter Of Instruction within the existing \$550,000 budget. Work Order ER5188 was previously provided to fund the task.

Richard K. Brown, Manager
TWRS Engineering Support

Westinghouse
Hanford Company

Internal
Memo

From: Remote Systems Engineering 9360303
Phone: 372-0288
Date: December 2, 1993
Subject: Revision 1 to Letter of Instruction for Tank Farm Major
Maintenance Upgrade to T Farm Complex Alarm Upgrade, Work Order
#ER5188

To: M. W. Hultgren G7-01
cc: M. E. Witherspoon E6-61
R. T. Steen E6-61
R. H. Beers E6-20
D. T. Vladimiroff G7-01

- References:
- (1) Richard K. Brown, Internal Memo 9358988, "Mini-Task Plans For Nine Tank Farm Major Maintenance Upgrades", October 19, 1993.
 - (2) Richard K. Brown, Internal Memo 9358927, "Letter of Instruction--Tank Farm Major Maintenance Upgrades" October 21, 1993.
 - (3) Richard K. Brown, Internal Memo 9359617, "Letter of Instruction for Tank Farm Major Maintenance Upgrade to T Farm Complex Alarm Upgrade", Work Order #ER5188, November 5, 1993.

Introduction

Reference 1 forwarded to Kaiser Engineers Hanford Company (KEH) the mini task plan for T Farm Complex Alarm Panel Upgrade. The mini-task plan described the work to be performed on this task. Reference 2 forwarded the work order for the preliminary planning and initiation of the engineering work order. Reference 3 forwarded the Letter of Instruction (LOI) to KEH for the T Farm Complex Alarm Panel Upgrade. This letter is Rev. 1 to the LOI.

Description

KEH is requested to prepare the deliverables as stated in the mini-task plan for T Farm Complex Alarm Panel Upgrade with the following changes:

1. In addition to upgrading the T Farm Complex Alarm Panel, the alarm panel is to be removed from the 242-T building and installed in a new building.

M. W. Hultgren
Page 2
December 2, 1993

9360303

2. The T Farm Complex instruments and controls now located in the 242-T building are also to be moved and installed in the new building.
3. An engineering assessment must be made of the type of building to be used for housing the above equipment. It may be remodeling of the existing CASS substation or a new building. The design for a new building or remodeling of an existing building to house the above equipment and any associated support equipment is to be included in the deliverables.

Cost Baseline

Work Order ER5188 has been provided at an initial amount of \$75,000 to fund the T-Farm Complex Alarm Upgrade. The work order will be supplemented as required to complete the task.

R. K. Brown, Manager
Remote Systems Engineering

scr

Rev. 3

12/02/93

RKB 12-3-93
WHC - RSE
Richard K. Brown

C. W. Dunbar 12/13/93
WHC - TWUS
C. W. Dunbar

MINI TASK PLAN
FOR
T FARM COMPLEX ALARM PANEL UPGRADE

1.0 INTRODUCTION

The existing alarm system is a complex of original equipment and various modifications accomplished over the past 40 years. Some of the equipment is out of service because of failure and some is antiquated with no availability of spare parts. The entire system including alarm sensors no longer meets the needs and regulatory requirements for the intended service. The entire system requires an engineering evaluation with subsequent modification and/or replacement. Resolution of this item resolves a "Grumbly" issue.

The existing alarm system is housed in the 242-T building. This building is scheduled for D & D. The alarms must be removed from the building and housed in a different building. Along with the removal of the alarms, the instruments and controls associated with the T Farm Complex that are located in 242-T must also be removed.

Program assumptions which could affect cost and/or schedule for the deliverables stated below are contained in the transmittal letter for this plan, R. K. Brown to J. D. Thomson, "MINI TASK PLANS FOR NINE TANK FARM MAJOR MAINTENANCE UPGRADES", No. 9358988, dated October 19, 1993.

2.0 SCOPE

2.1 OBJECTIVES

Evaluate the present system, *determine building requirements for relocation of alarms and associated instruments and controls*, and provide the design media for a system *including building to house it* which will provide required information alarms for safe operation of the farms and meet existing regulatory requirements.

Rev. 3

12/02/93

2.2 DELIVERABLES

The deliverables shall be a complete design package including design drawings, calculations, specifications and supporting documents. The supporting documents shall consist mainly of ATP,s, OTP,s and special work instructions. The design documents shall be provided in the form of an ECN for release into the WHC document control system.

SUMMARY OF FY 94 DELIVERABLES:

- Released drawings and/or released ECNs to existing drawings
- Released Supporting Documents (SDs) per EP-1.12 for design calculations
- Complete material listing. Including all material requirements for procurement, fabrication, qualification, installation, and testing (see Section 3.4)
- Released procurement specifications per EP-1.2, as required.
- Using the procedure provided in WHC-IP-0842, Section 9.5, a complete technical input to the Job Control System (JCS) Work Instructions shall be prepared and delivered to the Mechanical Major Maintenance group (Waste Tank Maintenance) for their use in planning and assembling the JCS Work Package.
- Prepare other applicable supporting documentation for Mechanical Major Maintenance, including, but not limited to:
 - 1) An O&M Manual
 - 2) Acceptance Test Procedures (ATPs) and/or Operational Test Procedures (OTPs) and/or technical input for the J-4 RESOLUTION/RETEST, Field 10 (see Section 3.6)
 - 3) Input for changes to the plant operating procedures (POPs), preventive maintenance procedures (PMPs), and instrument calibration procedures
 - 4) Input to the Component Based Recall System (CBRS)
 - 5) Input documents for the CVI Files and spare parts inventory listings

Rev. 3

12/02/93

3.0 DESCRIPTION

3.1 PHYSICAL DESCRIPTION

The T Tank Farm Complex alarm system is shown on the H-2- drawings for the T Farms; T, TX, and TY.

3.2 ENGINEERING TASKS

Past experience has shown the engineering work must be divided into 2 distinct sections; (1) field verification walkdowns, with an engineering assessment recommendations and, (2) preparation of design documents. Very little design can be accomplished until the assessment is completed and recommendations for modification and/or replacement are approved. *The assessment will include relocation of the alarms, instruments, and controls in a different building (new or modification of existing).*

Due to the inadequacy of the present drawings each portion of the alarm system must be physically checked by walkdowns. The check must also include alarm sensing instruments and associated wiring systems. The field checks must be sufficiently detailed to provide information which is necessary to determine compatibility of old equipment and new equipment.

KEH Engineering will provide all the necessary design drawings and supporting calculations as a WHC ECN. The ATP,s and OTP,s along with special work instructions shall be supplied as supporting documentation.

3.3 VERIFICATION

Design verification shall be performed per EP-4.1, WHC-CM-6-1.

3.4 PROCUREMENT TASKS

There are no procurement tasks associated with this plan. Engineering input for procurement will be provided at the earliest possible date.

3.5 INSTALLATION TASKS

There are no installation tasks defined for FY-94 for this plan. In FY-95, KEH engineering shall provide technical assistance for installation of equipment in the field. Where possible engineers responsible for the design shall be utilized for construction technical assistance.

Rev. 3

12/02/93

3.6 PRE-OPERATIONAL AND OPERATIONAL TESTS

For FY-94, KEH will prepare the ATP and the OTP (if required). In FY-95, the necessary technical assistance for the performance of these tests will be required.

4.0 ORGANIZATION

WHC-CE-Cog Engineer - Jay B. Roberts
KEH-PM: Jack Poe
KEH-PL: Mark Rickenbach

Other personnel will be added as warranted by the engineering assessment

5.0 SCHEDULE

The schedule for this task will be established when the engineering assessment is complete. The target for this task is to have the design and supporting documentation complete in FY-94 (8/26/94). The schedule for this task will be coordinated with the task for the U Farm Alarm upgrade and will include procurement and installation phases (FY-95).

6.0 COST ESTIMATE

The overall cost estimate for this task is \$690 K for FY-94. This estimate was provided by WHC Plant Systems.

7.0 QUALITY ASSURANCE

Document impact level assignments shall be per WHC MRP 5.43. The Quality Assurance Program Plan will be included in the engineering task plan.

8.0 REFERENCES

ECN 198249 and ECN 198250, S Evaporator Alarm Panel Upgrade

9.0 APPROVALS

Approvals for Rev. 3 are on page 1.

**Westinghouse
Hanford Company**

**Internal
Memo**

From: Remote Systems Engineering
Phone: 372-0288
Date: November 5, 1993
Subject: LETTER OF INSTRUCTION - T FARM COMPLEX ALARM UPGRADE

9359617

To: M. W. Hultgren G7-01

cc: M. E. Witherspoon E6-61
R. T. Steen E6-61
R. H. Beers E6-20
D. T. Vladimiroff G7-01

- Reference:** (1) Letter of Instruction 9358927, "Tank Farm Major Maintenance Upgrade", October 21, 1993.
- (2) Richard K. Brown, Internal Memo 9358988, "Mini-Task Plans For Nine Tank Farm Major Maintenance Upgrades", October 19, 1993.

Introduction

Reference 1 forwarded to Kaiser Engineers Hanford Company (KEH) the mini task plan for T Farm Complex Alarm Panel Upgrade. The mini-task plan described the work to be performed on this task. Reference 2 forwarded the work order for the preliminary planning and initiation of the engineering work order.

Description

KEH is requested to prepare the deliverables as stated in the mini-task plan for T Farm Complex Alarm Panel Upgrade.

Cost Baseline

KEH will perform the activities defined within this Letter Of Instruction for a total cost of \$75,000 budget. Work Order ER5188 has been provided to fund these activities and shall be supplemented as required.

Richard K. Brown
Manager

scr

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
J. K. Brown	M. W. Hultgren	9359617

Subject: LETTER OF INSTRUCTION (LOI)--T FARM COMPLEX ALARM UPGRADE

INTERNAL DISTRIBUTION

Name	Location	w/att
D. M. Burgess <i>DMB</i>	H5-72	
S. A. Krieg	H5-68	
J. D. Thomson	R1-30	
E. Biebesheimer	S0-09	
W. W. Jenkins	S2-24	
C. W. Dunbar	R1-30	
D. F. Hicks	H5-68	
J. B. Roberts <i>JBR</i>	L4-90	
J. A. Crawford	S0-09	
RKB File/LB		

WHC-CE/ICF KH Interface Management Plan

for

Six Major Maintenance Upgrades Tasks

Revision 0
January 20, 1994

C. W. Dunbar
TWRS-WTUS

4/5/94
DATE

R. K. Brown
WHC-CE

1-24-94
DATE

R. T. Steen
ICF KH Project Manager

2/1/94
DATE

Table of Contents

1.0	INTERFACE MANAGEMENT PLAN DEFINITION	1
2.0	MAINTENANCE UPGRADES OBJECTIVES	1
2.1	TECHNICAL OBJECTIVES	1
2.2	SCHEDULE OBJECTIVES	2
2.3	COST OBJECTIVES	2
3.0	WESTINGHOUSE HANFORD COMPANY AND KAISER ENGINEERS HANFORD COMPANY RESPONSIBLE, COGNIZANT AND DESIGN ENGINEER RESPONSIBILITIES	2
3.1	WESTINGHOUSE HANFORD COMPANY RESPONSIBLE ENGINEER	2
3.2	WESTINGHOUSE HANFORD COMPANY COGNIZANT ENGINEER	8
3.3	ICF Kaiser Hanford Company PROJECT MANAGER	8
3.4	KAISER ENGINEERING HANFORD LEAD ENGINEER	8
3.5	PROFESSIONAL ENGINEERING CERTIFICATION	8
4.0	WASTE TANK FARM SITE ACCESS	8
4.1	WORK INSTRUCTIONS	8
4.2	SITE ACCESS TRAINING	8
5.0	TASK PLANS	9
5.1	PURPOSE	9
5.2	PRELIMINARY WHC-CE MINI-TASK PLANS	9
5.3	ICF Kaiser Hanford Company DETAILED TASK PLANS	10
6.0	TASK MANAGEMENT AND CONTROL	12
6.1	TASK TEAM ORGANIZATION	12
6.2	WORK BREAKDOWN STRUCTURE	12
6.3	TASK SCHEDULING	14
6.4	TASK COST ESTIMATES	14
6.5	CHANGE CONTROL	14
6.6	TASK PERFORMANCE TRACKING	14
6.7	TASK MEETINGS	15
6.8	TASK DOCUMENT CONTROL	15
6.9	TASK DESIGN PROCESS	17
6.10	WORK AUTHORIZATION	17
7.0	DESIGN VERIFICATION	17
7.1	REQUIREMENTS AND RESPONSIBILITIES	17
7.2	DOCUMENT REVIEW AND APPROVAL	17
8.0	INSTALLATION/CONSTRUCTION	18
9.0	SAFETY	18
10.0	QUALITY ASSURANCE	18

11.0 ENVIRONMENTAL ASSURANCE	18
12.0 REFERENCES	19

Table of Contents Cont'd

13.0 BIBLIOGRAPHY	19
APPENDIX	A-1

Figures

Figure 1. Task Team Organization	13
Figure 2. The Design Flow Process for ECN's	16
Figure 3. The Design Flow Process for New Drawings	16

Tables

Table 1. Summary Task Schedule	4
Table 2. Summary Task Budget Estimate	4
Table 3. Design Budget Cost Summary, Excluding GA/CSP	5
Table 3a. Design Budget Cost Summary, Including GA/CSP	6
Table 4. Major Maintenance Upgrade Design Participants	7
Table 5. Tank Farm Training Requirement Matrix	10
Table 6. Task Plan Final Signoff Approvals	12

2.2-3

1.0 INTERFACE MANAGEMENT PLAN DEFINITION

The Interface Management Plan will provide the overall joint agreements necessary to effectively define and coordinate the efforts of Westinghouse Hanford Company (WHC) and ICF Kaiser Hanford Company (ICF KH) Company to complete assigned tasks on time and within budget.

This interface plan covers the following tasks with their associated Engineering Task Number (ETN):

Task	Engineering Task Number
242-S Evaporator Effluent Discharge	ETN-94-0041
241-AP Closed Loop Cooling	ETN-94-0043
244-AR Closed Loop Cooling	ETN-94-0044
200 E/W CAM Cabinet Cooling	ETN-94-0045
"T" Farm Complex Alarm Upgrades	ETN-94-0046
Tank Farm Stack Monitoring System	ETN-94-0048

Tasks that involve modification of existing facilities will eventually be turned over from the construction/design organization to the customer for operational use. This process is known as Acceptance for Beneficial Use (ABU). This process begins with task planning, includes design and construction of the equipment, and is not complete until all supporting tasks for its operation have been tested and accepted. Although these tasks are not scheduled for turnover this FY, all planning and execution of these tasks will be accomplished assuming the funding will be available next FY and the tasks will be completed and accepted for beneficial use by the customer.

2.0 MAINTENANCE UPGRADES OBJECTIVES

2.1 TECHNICAL OBJECTIVES

The main technical objective of this plan is to ensure that the resources of both WHC and ICF KH have been integrated to complete maintenance upgrade design tasks, while minimizing duplication of effort on the part of both parties.

For those tasks requiring work packages for field installation, provide the deliverables defined in each approved task plan.

Select the ECN and drawing processes and procedures necessary to accomplish the tasks.

2.2 SCHEDULE OBJECTIVES

The duration of each task will be scheduled from start of initial planning until the task field work has been completed (as appropriate) and accepted by Waste Tank Operations (WTO). However, initial funding will only be provided for the task scope to be completed in Fiscal Year (FY) 1994. For planning purposes, those activities known to be needed for Acceptance for Beneficial Use (ABU) are shown in Table 1.

ICF KH shall develop and maintain all schedules. As a minimum, ICF KH will update all schedules on a monthly basis. Using PRIMAVERA, each task plan shall contain a detailed FY 1994 schedule to support the target completion dates. A master schedule integrating all tasks shall be developed using PRIMAVERA to level load the resources necessary to complete all tasks.

The design and other deliverables, as defined in each approved tank farm major maintenance upgrade task plan, are to be completed by the end of FY 1994, with field work started on 242-S Evaporator Effluent Elimination. Table 1 shows the completion milestones for each task.

2.3 COST OBJECTIVES

A cost estimate for the duration of the task will be developed, from start of initial planning until the task has been installed and accepted by Waste Tank Operations.

Table 2 shows the Task Budget Summary estimates and Tables 3 and 3a show the Design Budget Cost Summary. These tables are expected to change as the cost estimates are refined.

ICF KH and WHC shall jointly validate task budget estimates and include the details as part of each task plan. If walkdowns or other events disclose deviations from the above task budget estimates, the task budget estimate shall be adjusted in accordance with WHC change control policies and procedures.

3.0 WESTINGHOUSE HANFORD COMPANY AND KAISER ENGINEERS HANFORD COMPANY RESPONSIBLE, COGNIZANT AND DESIGN ENGINEER RESPONSIBILITIES

Table 4 shows the WHC Responsible Engineers and Cognizant Engineers and ICF KH Lead Engineers assigned to the Tank Farm Major Maintenance Upgrade Tasks.

3.1 WESTINGHOUSE HANFORD COMPANY RESPONSIBLE ENGINEER

The WHC Responsible Engineer activities are assigned to WHC Central Engineering (WHC-CE). The WHC-CE Responsible Engineers coordinated the major maintenance upgrade tasks assigned to WHC-CE and provide technical direction, financial reporting, and task scheduling. Technical direction in this case is covered

WAC-SD-WM-DB-026
REV. 0

by the definition of the duties of the cognizant engineer defined in the Standard Engineering Practices (WHC-CM-6-1) Glossary. The glossary defines the cognizant engineer as the WHC engineer assigned complete technical responsibility for design, procurement, fabrication, installation, preventative maintenance, removal, or modification of equipment, systems, or components, as well as responsibility for evaluating the adequacy of spares, and maintenance.

The responsible engineer (cognizant engineer) must obtain the Waste Tank Operation/Plant Engineering Cognizant Engineer's approval to release design media for tank farm facilities. The responsible engineer bears all of the responsibilities identified in WHC-CM-6-1 for cognizant engineer and in addition must obtain the tank farm cognizant engineer's approval.

Table 1. Summary Task Schedule.

Task	Design Complete	Support Media Complete	Procurement Activities Started	Installation Construction Complete	ABU Complete
"T" Farm Complex Alarm Panel Upgrade	June 24, 1994	FY 1995	October 1994	FY 1995	FY 1995
242-S Evaporator Effluent Elimination	March 22, 1994	FY 1995	May 1994	March 1995	April 1995
241 AP Closed Loop Cooling	April 22, 1994	FY 1995	October 1994	FY 1995	FY 1995
244 AR Closed Loop Cooling	April 22, 1994	FY 1995	October 1994	FY 1995	FY 1995
200 E/W Continuous Air Monitor Cabinets	May 27, 1994	FY 1995	October 1994	July 1995	FY 1995
Tank Farms Stack Monitoring System	June 1, 1994	N/A	N/A	N/A	N/A

Note: Schedule activities shown subsequent to FY 1994 are contingent upon funding for FY 1995

Table 2. Summary Task Budget Estimate.

Task	Design Complete	Support Media Complete	Procurement Deliveries Complete	Installation Construction Complete	ABU Complete
"T" Farm Complex Alarm Panel Upgrade	\$615,000	TBD	TBD	TBD	TBD
242-S Evaporator Effluent Elimination	771,600	TBD	TBD	TBD	TBD
241 AP Closed Loop Cooling	327,000	TBD	TBD	TBD	TBD
244 AR Closed Loop Cooling	330,500	TBD	TBD	TBD	TBD
200 E/W Continuous Air Monitor Cabinets	635,200	TBD	TBD	TBD	TBD
Tank Farms Stack Monitoring System	426,700	TBD	TBD	TBD	TBD
Total	\$3,106,000				

2.2-7

Table 3. Design Budget Cost Summary, Excluding GA/CSP.

TASK	Estimated Component Direct Task Costs			Direct Task Costs		Additional Other Support Costs		Total Task Cost	
	ICF KH	WMC-CE	LATA	SUB TOTAL	SUB TOTAL	OTHER	OTHER	TOTAL	TOTAL
	EAC	EAC	EAC	EAC	BAC	EAC	BAC	EAC	BAC
"T" Farm Complex Alarm Panel	382.4	75.7	6.7	464.8	410.5	102.5	102.5	567.3	513.0
242-S Evaporator Effluent Elimination	481.0	139.3	6.7	627.0	641.3	73.5	73.5	700.5	714.8
241 AP Closed Loop Cooling	211.3	45.1	6.6	263.0	105.3	36.7	36.7	299.7	142.0
244 AR Closed Loop Cooling	212.8	46.6	6.6	266.0	94.4	36.7	36.7	302.7	131.1
200 E/W Continuous Air Monitor Cabinets	501.7	43.7	6.7	552.1	124.0	34.9	34.9	587.0	158.9
Tank Farms Stack Monitoring System	280.8	35.1	6.7	322.6	301.1	74.1	74.1	396.7	375.2
Total Dollars(x1000)	2,070.0	385.5	40.0	2,495.5	1,676.6	358.3	358.3	2,853.9	2,035.0

EAC--Estimated Cost At Completion
BAC--Budgeted Cost At Completion

Table 3a. Design Budget Cost Summary, Including GA/CSP.

TASK	Estimated Task Costs			Budgeted Task Costs		
	SUB TOTAL	GA/CSP	TOTAL	SUB TOTAL	GA/CSP	TOTAL
	EAC	EAC	EAC	BAC	BAC	BAC
"T" Farm Complex Alarm Panel	567.3	47.7	615.0	513.0	127.2	640.2
242-S Evaporator Effluent Elimination	700.5	71.1	771.6	714.8	178.6	893.4
241 AP Closed Loop Cooling	299.7	27.4	327.0	142.0	32.5	174.5
244 AR Closed Loop Cooling	302.7	27.9	330.5	131.1	29.8	160.9
200 E/W Continuous Air Monitor Cabinets	587.0	48.2	635.2	158.9	36.9	195.8
Tank Farms Stack Monitoring System	396.7	29.6	426.7	375.2	92.0	467.2
Total Dollars(x1000)	2,853.9	252.3	3,106.0	2,035.0	497.0	2,532.0

EAC--Estimated Cost At Completion
BAC--Budgeted Cost At Completion

Table 4. Major Maintenance Upgrade Design Participants.

Maintenance Upgrade Tasks	Responsible Engineer WHC-CE	Plant Engineer Cognizant Manager	Operations Manager	Safety WHC [ICF KH]	Quality Assurance WHC [ICF KH]	Environ. WHC [ICF KH]	ICF KH Lead Engineer
T Farm Complex Alarm Panel	J Roberts	S H Rifaey	J H Wicks	M N Islam [L Smith]	D C Board [R Lacey]	L Diediker [R Booker]	T Ostrander
242-S Evaporator Effluent Elimination	S Krieg	S H Rifaey	W E Ross	M N Islam [L Smith]	D C Board [R Lacey]	L Diediker [R Booker]	B. Rarig
241 AP Closed Loop Cooling	D Hicks	R A Dodd	R Ni	M N Islam [L Smith]	D C Board [R Lacey]	L Diediker [R Booker]	T Ostrander
244 AR Closed Loop Cooling	D Hicks	R A Dodd	R Ni	M N Islam [L Smith]	D C Board [R Lacey]	L Diediker [R Booker]	T Ostrander
200 E/W Continuous Air Monitor Cabinet	D Hicks	R D Gustavson	J H Wicks R Ni	M N Islam [L Smith]	D C Board [R Lacey]	L Diediker [R Booker]	M Rickenbach
Tank Farms Stack Monitoring System	J Roberts	R D Gustavson	R Ni J H Wicks	M N Islam [L Smith]	D C Board [R Lacey]	L Diediker [R Booker]	M Rickenbach

2.2-10

3.2 WESTINGHOUSE HANFORD COMPANY COGNIZANT ENGINEER

The WHC Cognizant Engineer responsibilities are assigned to Waste Tank Operations/Plant Engineering (WTO/PE). WTO/PE organization has the exclusive authority to approve the design of Waste Tank Systems, Structures, and Equipments as the Waste Tank Cognizant Engineer. As such, his signature designates that he has approved the document in question relative to operability, reliability, maintainability, safety, and engineering excellence.

3.3 ICF Kaiser Hanford Company PROJECT MANAGER

The ICF KH Project Manager is responsible for managing ICF KH resources, budgets and design schedules. The ICF KH Project Manager shall provide estimates, project and contract change notification and justification and verification documentation as required for task changes.

3.4 KAISER ENGINEERING HANFORD LEAD ENGINEER

The ICF KH Lead Engineer directs the technical work on the tasks and provides task performance data to the project manager, day-to-day scheduling of the work and training as required to the task team members.

3.5 PROFESSIONAL ENGINEERING CERTIFICATION

All new drawings and ECN's prepared by ICF KH will be stamped by a Professional Engineer, registered in the State of Washington. Revisions to existing drawings will be accomplished using a ICF KH ECN.

4.0 WASTE TANK FARM SITE ACCESS

4.1 WORK INSTRUCTIONS

Work instructions are to be prepared by ICF KH for tank farm walkdowns and field work in accordance with JCS Manual WHC-CM-8-8, JCS-1 and appendices.

4.2 SITE ACCESS TRAINING

Both ICF KH and WHC will provide a training program for their personnel before they are authorized to enter the tank farms. The development of a Job Hazard Analysis (JHA) per WHC-CM-4-3, "Industrial Safety Manual, Vol. I (Safety Standards), is required prior to assigning personnel in the field. Documentation that requirements identified in the JHA have been completed, in addition to the minimum training requirements, will be required prior to tank farm entry. WHC Waste Tank Operations--Maintenance is responsible to ensure that all the training requirements for a task have been defined and that all personnel have met the training requirements prior to entering the tank farm to work on a task. In addition to the basic training required for site access (HGET), Table 5 shows the Minimum Tank Farm Specific Entry Training

WHC-SD-WM-DB-026
REV. 0

2.2-11

Requirements. There have been several revisions to the training requirements in the past two months and further revisions can be expected.

5.0 TASK PLANS

5.1 PURPOSE

Task plans shall be generated to establish the scope of work, the schedule commitments, the task participants and estimated costs to complete the task design. The task plans also identify responsibilities and indicates that task plan approval designates commitment to fulfill these responsibilities. The document shall be a "living document", one that is kept current and revised when conditions change. The document will continue to evolve and changes to it will be made through the use of ECN revisions coordinated by the WHC-CE Responsible Engineers and released through WHC Document Control. ICF KH Lead Engineers will provide all technical information for the task plans.

5.2 PRELIMINARY WHC-CE MINI-TASK PLANS

Mini-Task plans were generated to determine the preliminary scope of work of waste tank operation additions, modifications or upgrading of systems or equipment recommended by WFO. Mini-Task plans also provided rough order of magnitude cost estimates and high-level implementation schedule information allowing management to make early prioritization decisions. The Mini-Task Plans provided the format for the Detailed Task Plans. Since they were intended only as preliminary documents, no attempt will be made to update the Mini-Task plans after ICF KH Detailed Task Plans have been generated, reviewed and approved.

Table 5. Tank Farm Training Requirement Matrix.

Course Title	WMC Basic Course# <Retraining Course#>	ICF KH Basic Course# <Retraining Course#>
Facility Orientation	350710/NESO <350760/HGET>	OSH-080025 OSH-081006 OSH-081018 <OSH-081031>
RAD Worker II Initial	020001 <020003>	OSH-020001 <OSH-020008>
24 HR. Hazardous Waste with SKAPAK	031110 <032030> 8 Hr.	OSH-060015 <OSH-060014> 8 Hr.
Building Emergency Plan (Facility Specific Hazardous Material/Waste Orientation)	3E060 <3E060>	OSH-001032 <OSH-001032>
RAD Worker II Refresher	20702 <20702>	OSH-020004 <OSH-020004>
Generator Hazards Safety Training	020066 <020066>	OSH-060005 <OSH-060005>
Lock and Tag--Affected Worker	003035 <003035>	OSH-081027 <OSH-081027>
Proper Handling, Segregation and Packaging of Waste with Tank Farms.	350560 <350560>	OSH-081030 <OSH-081030>
Dosimetry	N/A <N/A>	N/A <N/A>
Hazardous Waste Medical Evaluation	N/A <N/A>	N/A <N/A>

5.3 ICF Kaiser Hanford Company DETAILED TASK PLANS

5.3.1 Objective

The large number of participating organizations within WMC and ICF KH demands that consistency in format, content and processing of task plans be achieved, if confusion and errors are to be avoided. The task plans will provide detailed task scope, affected organizations, planned task team members, cost estimates and milestone completion dates, enabling more informed prioritization and validation of the planned work.

5.3.2 Document and Change Control

Task plans shall be assigned an Engineering Task Number (ETN), obtained from Central Engineering/Configuration Management. The format for the ETN is ETN-94-XXXX-Task Plan. The task plans shall be controlled by the WHC-CE Responsible Engineer with revisions made using WHC ECN procedures.

5.3.3 Task Plan Approval

Task plans and revisions are to be approved by those shown in Table 4. Documents will be transmitted and approvals obtained using the Engineering Data Transmittal (EDT) control system. Final signoff of each task plan shall be as shown in Table 6.

Then task plans cover only the FY-94 portion of the tasks. the complete task scope includes installation, testing and acceptance for Beneficial use ABU. These tasks are planned for FY-94 as shown in Table 1.

5.3.4 Task Plan Format

The following outline is to be used for the task plans:

- 1.0 Introduction
- 2.0 Scope
 - 2.1 Objectives
 - 2.2 Deliverables
- 3.0 Description
 - 3.1 Physical Description
 - 3.2 Engineering Tasks
 - 3.3 Verification
 - 3.4 Procurement Tasks
 - 3.5 Installation Tasks
 - 3.6 Pre-Operational and Operational Tests
- 4.0 Organization
- 5.0 Schedule
- 6.0 Cost Estimate
- 7.0 Quality Assurance
- 8.0 Potential Follow-on Scope (Not in Current Scope)
- 9.0 References
- 10.0 Assumptions

Table 6. Task Plan Final Signoff Approvals.

Maintenance Upgrade Task	WMC-CE Responsible Engineer	WMC-CE Responsible Manager	ICF KH Project Manager
"T" Farm Complex Alarm Panel	J. Roberts	R. K. Brown	R.T. Steen
242-S Evaporator Effluent Elimination	S. Krieg	R. K. Brown	R.T. Steen
241 AP Closed Loop Cooling	D. Hicks	R. K. Brown	R.T. Steen
244 AR Closed Loop Cooling	D. Hicks	R. K. Brown	R.T. Steen
200 E/W Continuous Air Monitor Cabinet	D. Hicks	R. K. Brown	R.T. Steen
Tank Farms Stack Monitoring System	J. Roberts	R. K. Brown	R.T. Steen

6.0 TASK MANAGEMENT AND CONTROL

6.1 TASK TEAM ORGANIZATION

There are multiple customers: Within TWRs discrete customers include Upgrade Programs, Waste Tank Operation, and TWRs Engineering. The point of contact with TWRs is Waste Tanks Upgrades Support (CW Dunbar). To complete the required maintenance upgrade designs, each task will have a WHC Central Engineering Responsible Engineer assigned to coordinate the design task and function as the cognizant engineer. The ICF KH will assign a project manager to manage the design effort for the six tasks. The ICF KH will assign task leads to coordinate the design process and prepare the actual designs. Figure 1 shows the task team organizational chart.

6.2 WORK BREAKDOWN STRUCTURE

ICF KH shall develop and maintain the Work Breakdown Structure (WBS) using the Kaiser Engineers Management System (KEMS). The WBS shall be in line with the schedules that are developed for each task package. The KEMS system collects costs and physical progress data on a weekly and monthly basis for status reporting.

Figure 1. Task Team Organization

Six - Task WHC-CE/KEH Tank Farms Major Maintenance Upgrades Organization.

6.3 TASK SCHEDULING

For the working level schedules, ICF KH will utilize the P3 Primavera Scheduling System to set up three (3) schedules. The first schedule will be a detailed schedule showing all activities associated with each Work Package. The schedule will be set up in such a manner to ensure that there is at least one deliverable per month. The second schedule will roll up those detailed activities to the work package level, facilitating the determination of the percent complete of each individual Work Package. The third schedule will roll the work package schedules up into one effort to determine the percent complete for the entire effort. The percent complete will feed the WBS as discussed in Section 6.6.

6.4 TASK COST ESTIMATES

Detailed task cost estimates will be developed by ICF KH as part of the task scope definition. WHC Responsible Engineers will revise each of the estimates to include the WHC costs. WHC Responsible Engineers will prepare the necessary change requests to reflect the new estimates.

6.5 CHANGE CONTROL

Any changes recommended for a task will be sent to the WHC Responsible Engineer who will review the recommendation and if appropriate, prepare the Letter Of Instruction (LOI) to implement the change. The WHC Responsible Engineers will coordinate all changes which affect the budget, schedule and scope of work assigned to ICF KH. The LOI will define the change and contain the signatures of those authorized to approve the change. Each LOI must contain, as a minimum, the signatures of R. K. Brown, WHC-CE and C. W. Dunbar (WTUS). Each Responsible Engineer will maintain a log, by task, of all LOI's issued to ICF KH.

6.6 TASK PERFORMANCE TRACKING

ICF KH will report monthly progress to each WHC Responsible Engineer, using the modified milestone method of progress reporting. The schedule shall be developed to include at least one measurable milestone each month. ICF KH will use the KEMS to report task status.

The Parade Cost Module will be utilized to set up a Bar Chart S-Curve which is a graphic pictorial of schedule, budget and cost information. The curve will show budgets by Task Package (BCWS), show percent complete by task package (BCWP) and show actual monthly or weekly cost by task package (ACWP). From this information, the Earned Value Ratios will be determined showing the performance progress for each task.

6.7 TASK MEETINGS

6.7.1 Task Team Weekly Meeting

A weekly (usually Tuesday morning) progress joint task review meeting will be held to review and address all unresolved task issues. The WHC Responsible Engineers will lead the discussion related to their tasks. As a minimum, the ICF KH Project Manager and all ICF KH lead engineers should attend these meetings. The Responsible Engineer shall determine which other personnel should attend. Schedule, resources, proposed changes and other conflicts will be resolved. An action item list will be updated and issued by the close of business of the day following the meeting. The action item list will contain target completion dates and responsibilities for each item.

The following is a suggested agenda outline:

- Task Budget & Schedule
- Resource Problems
- Technical Issues
- Action Items
- Open Items

6.7.2 Weekly Activity Manager Review Meeting

Progress will be reported by the WHC Responsible Engineers and ICF KH Project Manager to the TWRS Activity Manager at the weekly Major Maintenance and Conduct of Operations Activity Meeting, normally held on Thursday morning.

6.7.3 Quarterly Executive Review

A quarterly status review will be held for executive management of WHC Central Engineering, WHC-TWRS and ICF KH Projects/Engineering. Progress, cost, schedule, technical performance and any critical issues will be addressed at this meeting.

6.8 TASK DOCUMENT CONTROL

6.8.1 Drawing Format

Until a mutually agreeable change is made, ICF KH drawing media will be used. The design flow will occur as shown on the flow charts in Figures 2 and 3.

Figure 2. The Design Flow Process for ECN's.

Figure 3. The Design Flow Process for New Drawings.

6.8.2 As-Built Update Documentation

As-builts and ECN incorporation into the documents is not included as part of any task scope of work or cost estimate.

6.9 TASK DESIGN PROCESS

The design flow process for ECN's is shown in Figure 2 and new drawings Figure 3.

6.10 WORK AUTHORIZATION

The Work Authorization for field work will be conducted in accordance with the Job Control Manual WHC-CM-8-8 and Tank Farms Project Administration WHC-IP-0842.

7.0 DESIGN VERIFICATION

7.1 REQUIREMENTS AND RESPONSIBILITIES

ICF KH will perform design verification according to their approved procedures prior to the issue of documents to WHC for design approval. WHC will obtain WHC design approvals as deemed necessary by the WHC Responsible Engineer.

7.2 DOCUMENT REVIEW AND APPROVAL

At a minimum, ICF KH will perform design verification at approximately the 50% complete stage; with WHC participation. The WHC Responsible Engineers will assist with distribution of the documents and solicitation of written comments, if required. The WHC Responsible Engineers shall schedule a review meeting to present the design and resolve all comments received. All comments received will be recorded, along with their resolution, on the appropriate RCR forms.

Following ICF KH's internal review and approval, ICF KH will provide final task design documents to the WHC Responsible Engineer. WHC will distribute the documents, obtain written comments and coordinate comment resolution. The WHC Responsible Engineer shall ensure that all necessary reviews have been completed, including a Constructability Review by Waste Tank Maintenance. All comments received will be recorded, along with their resolution on RCR forms. After all comments have been resolved and approvals obtained, the WHC Responsible Engineer will ensure that all required sign-offs have been completed and then release the design documents per WHC established procedures.

8.0 INSTALLATION/CONSTRUCTION

ICF KH will provide Waste Tank Operations (WTO) the necessary input to perform a Plan Forces Work Review. The involvement of ICF KH will be required throughout the installation phase and Acceptance for Beneficial Use (ABU).

9.0 SAFETY

Tank Farm Major Maintenance Upgrade Tasks shall be designed and installed in accordance with all applicable WHC and ICF KH safety requirements and procedures. Special safety requirements shall be defined in the Detailed Task Plans

No later than January 28, 1994, the Safety Class of each affected system, structure, piece of equipment or component part shall have been identified by WHC-CE Responsible Engineers. An "Engineering Assessment of Safety Class" Supporting Document (SD) will be submitted to the cognizant tank farms safety organization for concurrence no later than February 18, 1994. (Ref: WHC-SD-WM-SEL-026, Rev. 1, Section 7.0, GLOSSARY).

Unresolved Safety Questions (USQ) shall be resolved in accordance with standard WHC procedures. The organization responsible for the resolution of USQ's shall be identified in the Detailed Task Plans.

10.0 QUALITY ASSURANCE

Tank Farm Major Maintenance Upgrade Tasks shall be designed and installed in accordance with all applicable WHC and ICF KH QA requirements and procedures. Other requirements, i.e., separate Quality Assurance Program Plans, will be considered for inclusion in the Detailed Task Plans only after discussions with QA representatives.

11.0 ENVIRONMENTAL ASSURANCE

Tank Farm Major Maintenance Upgrade Tasks shall be designed and installed in accordance with all applicable WHC and ICF KH Environmental requirements and procedures. As appropriate, RCRA Part B permitting requirements are to be addressed by WHC and coordinated by the Responsible Engineer. Any special requirements shall be defined in the detailed task plans.

12.0 REFERENCES

DI # 1, rev. 0, 10/15/1993

DI # 2, rev. 0, 10/15/1993

DI # 3, rev. 0, 10/15/1993

Leliefeld ltr to Kehler (ICF KH), 12/2/93 (9360027)

13.0 BIBLIOGRAPHY

None

APPENDIX

None

**T-FARM COMPLEX ALARM UPGRADES
SECTION 3
SUPPORTING DOCUMENTS**

STATUS SUMMARY

- 1 - Calculations.
 - a) HVAC - completed and checked.
 - b) Electrical/Instrumentation - load requirement & conduit fill calculations are completed but need to be checked, and revised if required.
 - c) Structural (seismic) - calculations not done. Requirements were discussed with a structural engineer but formal calculations have not been done (no known revisions to the drawings are expected per these discussions).
- 2 - Procurement specification: nothing done.
- 3 - Design basis documentation (note - all scope change documents included here need to be formalized via a revision to the LOI prior to issue of final design):
 - a) 30% Design Review Meeting Minutes.
 - b) 60% Design Review Meeting Minutes.
 - c) WHC cc:mail add Master Pump Shutdown switch for TX Farm.
 - d) WHC cc:mail annunciator legend correction comment.
 - e) Record of Field Walkdowns attached.

KAISER ENGINEERS
HANFORD

Calc. No.

Revision 0

Page No. 1 of 11

DESIGN ANALYSIS

client WHC

subject Heat & Cooling load calcs

Location T Farm

WO/Job No.

Date 5-18-94

Checked

Revised

By R Hale

By

By

OBJECTIVE:

Determine heating and cooling loads for the T complex alarm panel.

DESIGN CRITERIA:Criteria: Task plan #
Letter of Instruction #

Given: SDC 5.1 non personnel comfort 99% Summer 1% Winter

Winter Design data = 2°F

Summer Design data = 101°F db, 68°F wb

ASSUMPTIONS:

- 1) Use 75°F summer and 65°F winter as design temps based on the W066 calcs.
- 2) Building will not have wet fire protection system.
- 3) Building not occupied.
- 4) HVAC unit will be sized to include load imposed from CASS cooling unit. (8000 Btuh).

REFERENCES:

- 1) 1993 ASHRAE Fundamentals
- 2) SDC 5.1 Hanford Plant Standards
- 3) DOE 6430.1a
- 4) ASHRAE Standard 62-1989, "Ventilation for Acceptable Indoor Air Quality".
- 5) LOI No. 9, 7F520-94-018. "Project W-151, Tank 101-AZ Waste Retrieval System, Definitive Design.
- 6) ASHRAE GRP 158 Cooling and Heating Load Calculation Manual.

DESIGN ANALYSIS

Client WHC

Subject Heat & Cooling load calcs

Location T Farm

WO/Job No.

Date 5-18-94

Checked

Revised

By R Hale

By

By

CALCULATION:

Basic building size is 12' x 12' x 11' High.

"R" values:

Walls

Outside air film:	0.17
Steel siding 0.018"	0.00
3.5" mineral fiber	11.00
Steel siding 0.018"	0.00
Inside air film	<u>0.61</u>
Total	11.78

"U" value = $1/11.78$
= 0.085

Roof

Outside air film:	0.17
Steel siding 0.018"	0.00
6.0" mineral fiber	19.00
Steel siding 0.018"	0.00
Inside air film	<u>0.61</u>
Total	19.78

"U" value = $1/19.78$
= 0.051

Door on West wall.

Assume steel door 1.75" thick with insulation "R" value of 0.47.
(Ref 6 page 3.14)

West wall = (3' x 7' door) = 21 ft²

Area of North wall	= 12' x 11' high	= 132 ft ²
Area of East wall	= 12' x 11'	= 132 ft ²
Area of South wall	= 12' x 11'	= 132 ft ²
Area of West wall	= (12' x 11') - 21ft ²	= 111 ft ²
Area of Roof	= 12' x 12'	= 144 ft ²

CLTD for roof @ hour 15 (Roof grp 2)	= 82
CLTD for North wall @ hour 15 group 1 wall	= 28
CLTD for East wall @ hour 15 group 1 wall	= 30
CLTD for South wall @ hour 15 group 1 wall	= 59
CLTD for West wall @ hour 15 group 1 wall	= 58
CLTD for West door @ hour 15 group 1 wall	= 58

DESIGN ANALYSIS

Client WHC

Subject Heat & Cooling load calcs

Location T Farm

WO/Job No.

Date 5-18-94

Checked

Revised

By R Hale

By

By

Average daily temp (To) = $97^{\circ}\text{F} - 30/2 = 82^{\circ}\text{F}$ Corr CLTDc = $\text{CLTD} + (78 - 75) + (82 - 85)$ Roof CLTDc = $82 + (78 - 75) + (82 - 85) = 82$ North CLTDc = $28 + (78 - 75) + (82 - 85) = 28$ East CLTDc = $30 + (78 - 75) + (82 - 85) = 30$ South CLTDc = $59 + (78 - 75) + (82 - 85) = 59$ West CLTDc = $58 + (78 - 75) + (82 - 85) = 58$

Floor factor

Assume no insulation on slab floor exterior.

Heat loss coefficient = $0.68 \text{ Btuh/Hr} \cdot ^{\circ}\text{F} \times 1\text{f} \times \text{CLTD}$
 $= 0.68 \times 48 \times 9$

= 294 Btuh

Lights 320 watt $\times 3.413$

= 1092 Btuh

Infiltration

Assume 1 AC/hr = $1584 \text{ ft}^3/\text{hr} = 26 \text{ cfm}$ $26 \text{ ft}^3/\text{min} \times 1.10 \times (101 - 75)$

= 744 Btuh

DESIGN ANALYSISclient WHC
Subject Heat & Cooling load calcs
Location T FarmWO/Job No.
Date 5-18-94
Checked
RevisedBy R Hale
By
ByLOADS

	Area	U	Δt_c	Δt_h	Qc	Qh
Roof	144	0.051	82	63	602	463
North wall	132	0.085	28	63	314	707
East wall	132	0.085	30	63	337	707
South wall	132	0.085	59	63	662	707
West wall	111	0.085	58	63	547	594
West door	21	2.128	58	63	2595	2815
Floor	48	.068		63		206
Lights					1092	
Infiltration	26 ft ³ /min x 1.10	26	63		744	1802
Equipment loads						
a) CASS system cooling unit					8000	
Total					14,893 Btuh	8001 Btuh

DESIGN ANALYSIS

Client WHC

Subject Heat & Cooling load calcs

Location T Farm

WO/Job No.

Date 5-18-94

Checked

Revised

By R Hale

By

By

CONCLUSION

Use window mounted heat pump rated at 15,000 BTUH cooling and 3kw heat rating.

KAISER ENGINEERS
HANFORD

Calc. No.

Revision

Page No. 1 of 1

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 5/24/94

By Linda Fayler

Location 242-T & Vicinity

Checked

By

Revised

By

PANEL:**LOAD CALCULATIONS FOR 242-TC-A PANALARM**

for 8 Rows by 4 Columns with 24VDC input from field devices:

			<u>Totals</u>
Each Sequence Card:	Single Point	1.3W	
	<u>Add for 24VDC T input</u>	<u>0.072W</u>	
	Total for each card	1.372W	31 * 1.372W = 42.532W
Each light box	4 lamps at 1W each	4.0W	31 * 4.0W = 124.0W
Each Digital Display		9.5W	9.5W
Each Flasher Card		1.5W	1.5W
Each Audible Horn		1.5W	<u>1.5W</u>
	Total 242-TC-A Load		179.032W

LOAD CALCULATIONS FOR 242-TC-B PANALARM

for 8 Rows by 4 Columns with 120VAC input from field devices on rows 1-4, and 24VDC input from field devices on rows 5-8:

			<u>Totals</u>
Each Sequence Card:	Single Point	1.3W	
	<u>Add for 120VAC KN input</u>	<u>0.375W</u>	
	Total for each card	1.675W	16 * 1.675W = 26.80W
	Single Point	1.3W	
	<u>Add for 24VDC T input</u>	<u>0.072W</u>	
	Total for each card	1.372W	15 * 1.372W = 20.58W
Each light box	4 lamps at 1W each	4.0W	31 * 4.0W = 124.0W
Each Digital Display		9.5W	9.5W
Each Flasher Card		1.5W	1.5W
Each Audible Horn		1.5W	<u>1.5W</u>
	Total 242-TC-B Load		183.88W

Total Power for 242-T-A &-B Panels 362.912W

Available Power 450.0W

450W Power Supply converts 120VAC to 24VDC power supply

RELAY BOX:

6 relays at approximately 10VA each for 60VA

KAISER ENGINEERS
HANFORD

Calc. No.

Revision

Page No. 1 of 9

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Location 242-T & VICINITY

Checked

By

Revised

By

GENERAL NOTE: VAC AND VDC SIGNALS REQUIRE SEPARATE CONDUITS

P101: Wire Run #1

FOR 240VAC CIRCUITS:

4 CONDUCTORS @ 10 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 10 AWG 0.0184 SQ IN	.0184 SQ IN * 4 = 0.0736 SQ IN
TOTAL AREA 0.0736 SQ IN	

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
1/2" ALLOWS 0.12 SQ IN FILL

SUMMARY: USE 1/2" CONDUIT

P102: Wire Run #2, 3, 4

FOR 120VAC CIRCUITS:

5 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 5 = 0.0585 SQ IN
TOTAL AREA 0.0585 SQ IN	

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
1/2" ALLOWS 0.12 SQ IN FILL

SUMMARY: USE 1/2" CONDUIT

C01: Wire Run #2, 10, 13, 20, 24, 26

FOR 120VAC CIRCUITS:

40 CONDUCTORS, 14 @ 16 AWG & 26 @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN	.0079 SQ IN * 14 = 0.1106 SQ IN
APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 26 = 0.3042 SQ IN
TOTAL AREA 0.4148 SQ IN	

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
1-1/4" ALLOWS 0.60 SQ IN FILL
1-1/2" ALLOWS 0.82 SQ IN FILL

SUMMARY: USE 1-1/2" CONDUIT

**KAISER ENGINEERS
HANFORD**

Calc. No.

Revision

Page No. 2 of 9

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Location 242-T & VICINITY

Checked

By

Revised

By

C02: Wire Run #11, 14, 17, 23, 27

FOR 24VDC CIRCUITS:

76 CONDUCTORS, 26 @ 16 AWG, 48 @ 12 AWG & 1-2/C @ 16 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN .0079 SQ IN * 26 = 0.2054 SQ IN

APPROX AREA FOR 12 AWG 0.0117 SQ IN .0117 SQ IN * 48 = 0.5616 SQ IN

1 TWISTED, SHIELDED PAIR, 2 CONDUCTORS @ 16 AWG (BELDEN #9342)

FROM VENDOR INFORMATION OUTER DIAMETER IS 0.304"

APPROX AREA = $\pi (0.304)^2 \text{ IN}^2 / 4 = 0.0726 \text{ IN}^2$ 0.0726 SQ INTOTAL AREA 0.8396 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1-1/2" ALLOWS 0.82 SQ IN FILL

2" ALLOWS 1.34 SQ IN FILL

2-1/2" ALLOWS 1.92 SQ IN FILL

SUMMARY: USE 2" CONDUIT

C03: Wire Run #3, 13, 15, 19, 25, 28

FOR 120VAC CIRCUITS:

15 CONDUCTORS, 13 @ 12 AWG & 2 @ 16 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN .0079 SQ IN * 2 = 0.0158 SQ IN

APPROX AREA FOR 12 AWG 0.0117 SQ IN .0117 SQ IN * 13 = 0.1521 SQ IN

TOTAL AREA 0.1679 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

3/4" ALLOWS 0.21 SQ IN FILL

1" ALLOWS 0.34 SQ IN FILL

SUMMARY: USE 1" CONDUIT

C04: Wire Run #14, #16, 18, 19, 29, 34

FOR 24VDC CIRCUITS:

19 CONDUCTORS, 10 @ 12 AWG, 1 @ 14 AWG AND 8 @ 16

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN .0079 SQ IN * 8 = 0.0632 SQ IN

APPROX AREA FOR 14 AWG 0.0087 SQ IN .0087 SQ IN * 1 = 0.0087 SQ IN

APPROX AREA FOR 12 AWG 0.0117 SQ IN .0117 SQ IN * 10 = 0.1170 SQ IN

TOTAL AREA 0.1889 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

3/4" ALLOWS 0.21 SQ IN FILL

1" ALLOWS 0.34 SQ IN FILL

SUMMARY: USE 1" CONDUIT

KAISER ENGINEERS
HANFORD

Calc. No.

Revision

Page No. 3 of 9

DESIGN ANALYSIS

client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Location 242-T & VICINITY

Checked

By

Revised

By

C05: Wire Run #10, 12FOR 120VAC CIRCUITS:

15 CONDUCTORS, 14 @ 16 AWG & 1 @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN

 $.0079 \text{ SQ IN} * 14 = 0.1106 \text{ SQ IN}$

APPROX AREA FOR 12 AWG 0.0117 SQ IN

 $.0117 \text{ SQ IN} * 1 = 0.0117 \text{ SQ IN}$ TOTAL AREA 0.1223 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1/2" ALLOWS 0.12 SQ IN FILL

3/4" ALLOWS 0.21 SQ IN FILL

SUMMARY: USE 3/4" CONDUIT

C06: Wire Run #11FOR 24VDC CIRCUITS:

14 CONDUCTORS @ 16 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN

 $.0079 \text{ SQ IN} * 14 = 0.1106 \text{ SQ IN}$ TOTAL AREA 0.1106 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1/2" ALLOWS 0.12 SQ IN FILL

3/4" ALLOWS 0.21 SQ IN FILL

SUMMARY: USE 3/4" CONDUIT

C07: Wire Run #33, 36FOR COMMUNICATIONS:

18 PAIR (20 AWG CONDUCTORS) SHIELDED CABLE, 3 CABLES AND 4 PAIR (22 AWG) SHIELDED CABLE, DB, 1 CABLE

FROM VENDOR DATA ALPHA 3918 (USED FOR APPROX AREA)

1 CABLE OUTER DIA .420 IN APPROX AREA $(.420 \text{ IN}/2)^2 * \pi = 0.13854 \text{ SQ IN}$ TOTAL AREA FOR 3 CABLES 0.13854 SQ IN * 3 = 0.41563 SQ IN

FROM VENDOR DATA (USED FOR APPROX AREA)

1 CABLE OUTER DIA .690 IN APPROX AREA $(.690 \text{ IN}/2)^2 * \pi = 0.37393 \text{ SQ IN}$ TOTAL AREA 0.78956 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1-1/4" ALLOWS 0.60 SQ IN FILL

1-1/2" ALLOWS 0.82 SQ IN FILL

SUMMARY: USE 1-1/2" CONDUIT

KAISER ENGINEERS
HANFORD

Calc. No.

Revision

Page No. 4 of 9

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Location 242-T & VICINITY

Checked

By

Revised

By

C08: Wire Run #16, 17, 18, 19
FOR 24VDC CIRCUITS:21 CONDUCTORS, 20 @ 16 AWG & 1 @ 14 AWG
FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN

 $.0079 \text{ SQ IN} \times 20 = 0.1580 \text{ SQ IN}$

APPROX AREA FOR 14 AWG 0.0087 SQ IN

0.0087 SQ IN

TOTAL AREA 0.1667 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
3/4" ALLOWS 0.21 SQ IN FILL
1" ALLOWS 0.34 SQ IN FILL

SUMMARY: USE 1" CONDUIT

C09: Wire Run #19, 24, 25
FOR 120VAC CIRCUITS:8 CONDUCTORS, 2 @ 16 AWG & 6 @ 12 AWG
FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN

 $.0079 \text{ SQ IN} \times 2 = 0.0158 \text{ SQ IN}$

APPROX AREA FOR 12 AWG 0.0117 SQ IN

.0117 SQ IN \times 6 = 0.0702 SQ IN

TOTAL AREA 0.0860 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
1/2" ALLOWS 0.12 SQ IN FILL
3/4" ALLOWS 0.21 SQ IN FILL

SUMMARY: USE 3/4" CONDUIT

C10: Wire Run #23
FOR 24VDC CIRCUITS:1 TWISTED, SHIELDED PAIR, 2 CONDUCTORS @ 16 AWG (BELDEN #9342)
FROM VENDOR INFORMATION OUTER DIAMETER IS 0.304"APPROX AREA = $\pi (0.304)^2 \text{ IN}^2 / 4 = 0.0726 \text{ IN}^2$

0.0726 SQ IN

TOTAL AREA 0.0726 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
1/2" ALLOWS 0.12 SQ IN FILL

SUMMARY: USE 1/2" CONDUIT

KAISER ENGINEERS
HANFORD

Calc. No.

Revision

Page No. 5 of 9

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Location 242-T & VICINITY

Checked

By

Revised

By

C11: Wire Run #20, 21**FOR 120VAC CIRCUITS:**

10 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 10	= 0.1170 SQ IN
TOTAL AREA		0.1170 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1/2" ALLOWS 0.12 SQ IN FILL

3/4" ALLOWS 0.21 SQ IN FILL

SUMMARY: USE 3/4" CONDUIT

C12: Wire Run #22, 23**FOR 24VDC CIRCUITS:**

1 TWISTED, SHIELDED PAIR, 2 CONDUCTORS @ 16 AWG (BELDEN #9342) & 1 @ 14 AWG

FROM VENDOR INFORMATION OUTER DIAMETER IS 0.304"

APPROX AREA = $\pi (0.304)^2 \text{ IN}^2 / 4 = 0.0726 \text{ IN}^2$

0.0726 SQ IN

APPROX AREA FOR 14 AWG 0.0087 SQ IN

0.0087 SQ IN

TOTAL AREA 0.0813 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1/2" ALLOWS 0.12 SQ IN FILL

SUMMARY: USE 1/2" CONDUIT

C13: Wire Run #35**FOR 120VAC CIRCUITS:**

10 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 10	= 0.1170 SQ IN
TOTAL AREA		0.1170 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

3/4" ALLOWS 0.21 SQ IN FILL

SUMMARY: USE 3/4" CONDUIT

KAISER ENGINEERS
HANFORD

Calc. No.

Revision

Page No. 6 of 9

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Location 242-T & VICINITY

Checked

By

Revised

By

C14: Wire Run #25**FOR 220VAC CIRCUITS:**

4 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 4 =	0.0468 SQ IN
TOTAL AREA		0.0468 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
1/2" ALLOWS 0.12 SQ IN FILL

SUMMARY: USE 1/2" CONDUIT

C15: Wire Run #24**FOR 120VAC CIRCUITS:**

2 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 2 =	0.0234 SQ IN
TOTAL AREA		0.0234 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
1/2" ALLOWS 0.12 SQ IN FILL

SUMMARY: USE 1/2" CONDUIT

C16: Wire Run #27, 29**FOR 24VDC CIRCUITS:**

45 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 45 =	0.5265 SQ IN
TOTAL AREA		0.5265 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL
1-1/4" ALLOWS 0.60 SQ IN FILL
1-1/2" ALLOWS 0.82 SQ IN FILL

SUMMARY: USE 1-1/2" CONDUIT

KAISER ENGINEERS
HANFORD

Calc. No.

Revision

Page No. 7 of 9

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Checked

By

Location 242-T & VICINITY

Revised

By

C17: Wire Run #26, 28, 32

FOR 120VAC CIRCUITS:

12 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN .0117 SQ IN * 12 = 0.1404 SQ IN
TOTAL AREA 0.1404 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1/2" ALLOWS 0.12 SQ IN FILL

3/4" ALLOWS 0.21 SQ IN FILL

SUMMARY: USE 3/4" CONDUIT

C18: Wire Run #107 & 110 (H-2-73834, SH 2), #323 (H-2-70849, SH 4)

FOR 24VDC CIRCUITS:

1-19 CONDUCTOR @ 12 AWG, 4-12 CONDUCTOR @ 12 AWG, 1-16 PAIR @ 20 AWG, ALL DB

FROM VENDOR INFORMATION:

1-19 CONDUCTOR @ 12 AWG OUTER DIAMETER IS 0.800"

APPROX AREA = $\pi (0.800)^2 \text{ IN}^2 / 4 = 0.5027 \text{ IN}^2$ 0.5027 SQ IN

4-12 CONDUCTOR @ 12 AWG OUTER DIAMETER IS 0.685"

APPROX AREA = $4 \pi (0.685)^2 \text{ IN}^2 / 4 = 1.4741 \text{ IN}^2$ 1.4741 SQ IN

1-16 PAIR @ 20 AWG OUTER DIAMETER IS APPROXIMATELY 0.8185"

APPROX AREA = $\pi (0.8185)^2 \text{ IN}^2 / 4 = 0.5262 \text{ IN}^2$ 0.5262 SQ IN

TOTAL AREA 2.5030 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

2-1/2" ALLOWS 1.92 SQ IN FILL

3" ALLOWS 2.95 SQ IN FILL

SUMMARY: USE 3" CONDUIT

C19: Wire Run #22 (H-2-37548, SH 2), #8 (H-2-36627, SH 1), #268 (H-2-70848, SH 3)

FOR 120VAC CIRCUITS:

2-5 CONDUCTOR @ 12 AWG, 1-24 CONDUCTOR @ 12 AWG

FROM VENDOR INFORMATION:

2-5 CONDUCTOR @ 12 AWG OUTER DIAMETER IS 0.460"

APPROX AREA = $2 \pi (0.460)^2 \text{ IN}^2 / 4 = 0.3324 \text{ IN}^2$ 0.3324 SQ IN

1-24 CONDUCTOR @ 12 AWG OUTER DIAMETER IS 0.995"

APPROX AREA = $\pi (0.995)^2 \text{ IN}^2 / 4 = 0.7776 \text{ IN}^2$ 0.7776 SQ IN

TOTAL AREA 1.1099 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

2" ALLOWS 1.34 SQ IN FILL

2-1/2" ALLOWS 1.92 SQ IN FILL

SUMMARY: USE 2" CONDUIT

**KAISER ENGINEERS
HANFORD**

Calc. No.

Revision

Page No. 8 of 9

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Location 242-T & VICINITY

Checked

By

Revised

By

C20: Wire Run #31**FOR 120VAC CIRCUITS:**

2 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 2 = 0.0234 SQ IN
	TOTAL AREA 0.0234 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1/2" ALLOWS 0.12 SQ IN FILL

3/4" ALLOWS 0.21 SQ IN FILL

SUMMARY: USE 3/4" CONDUIT

C21: Wire Run #30**FOR 120VAC CIRCUITS:**

17 CONDUCTORS @ 12 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 12 AWG 0.0117 SQ IN	.0117 SQ IN * 17 = 0.1989 SQ IN
	TOTAL AREA 0.1989 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1" ALLOWS 0.34 SQ IN FILL

SUMMARY: USE 1" CONDUIT

C22: Wire Run #19**FOR 24VDC CIRCUITS:**

2 CONDUCTORS @ 16 AWG

FROM TABLE 5 COL 7 (PAGE 70-825):

APPROX AREA FOR 16 AWG 0.0079 SQ IN	.0079 SQ IN * 2 = 0.0158 SQ IN
	TOTAL AREA 0.0158 SQ IN

FROM TABLE 4 (PAGE 70-824) OVER 2 COND 40% FILL

1/2" ALLOWS 0.12 SQ IN FILL

SUMMARY: USE 1/2" CONDUIT

KAISER ENGINEERS
HANFORD

Calc. No.

Revision

Page No. 9 of 9

DESIGN ANALYSIS

Client WHC

WO/Job No. ER-5188

Subject T-FARM COMPLEX ALARM UPGRADES
ELECTRICAL/INSTRUMENTATION CALCULATIONS

Date 8-19-94

By Linda Fayler

Checked

By

Location 242-T & VICINITY

Revised

By

PB-C1: Wire Run # 2, 3, 4, 10, 12, 13, 15, 19, 20, 21, 24, 25, 26, 28, 32

FOR 120VAC CIRCUITS:

TOTAL WIRES THROUGH (55):

39 @ 12 AWG @ 2.25 CUBIC IN EACH	$2.25 \text{ CU IN} * 39 =$	87.75 CU IN	16
@ 16 AWG @ 1.75 CUBIC IN EACH	$1.75 \text{ CU IN} * 16 =$	28.00 CU IN	
TOTAL WIRE AREA		115.75 CU IN	

10 CONNECTOR BLOCKS @ 2.32"x1.44"x0.236" OR 0.7884 CU IN EACH

 $0.7884 \text{ CU IN} * 10 = 7.8842 \text{ CU IN}$
 TOTAL AREA 123.6342 CU IN

HOFFMAN CATALOG SCREW COVER PULL BOXES NEMA 1:

8.00x8.00x6.00 CU IN (384.00 CU IN)

10.00x8.00x6.00 CU IN (480.00 CU IN)

SUMMARY: USE THE 8"x 8" x 6" BOX

PB-C2: Wire Run #11, 14, 16, 17, 18, 19, 23, 27, 29, 34

FOR 24VDC CIRCUITS:

TOTAL WIRES THROUGH (89): (use approximation of 16 AWG for 1-2/C cable)

52 @ 12 AWG @ 2.25 CUBIC IN EACH	$2.25 \text{ CU IN} * 52 =$	117.00 CU IN	1
@ 14 AWG @ 2.0 CUBIC IN EACH	$2.0 \text{ CU IN} * 1 =$	2.0 CU IN	
36 @ 16 AWG @ 1.75 CUBIC IN EACH	$1.75 \text{ CU IN} * 36 =$	63.00 CU IN	
TOTAL AREA		182.00 CU IN	

HOFFMAN CATALOG SCREW COVER PULL BOXES NEMA 1:

8.00x8.00x6.00 CU IN (384.00 CU IN)

10.00x8.00x6.00 CU IN (480.00 CU IN)

SUMMARY: USE THE 8"x 8"x 6" BOX

PB-C3: Wire Run #19, 24, 25

FOR 120VAC CIRCUITS:

TOTAL WIRES THROUGH (8):

6 @ 12 AWG @ 2.25 CUBIC IN EACH	$2.25 \text{ CU IN} * 6 =$	13.50 CU IN	2
@ 16 AWG @ 1.75 CUBIC IN EACH	$1.75 \text{ CU IN} * 2 =$	3.50 CU IN	
TOTAL AREA		17.00 CU IN	

HOFFMAN CATALOG SCREW COVER PULL BOXES NEMA 1:

6.00x6.00x4.00 CU IN (144.00 CU IN)

SUMMARY: USE THE 6"x 6"x 4" BOX

ICF Kaiser Hanford Company		MINUTES OF MEETING	
Type 30% Design Review	Meeting No.	Date June 2, 1994	
Project or Work Order No. and Title ER5188 T Farm Complex Alarm Panel Upgrade	Distribution		
References	M.G. Al-Wazani T4-08		
	J. Chauvin S2-53		
	L.R. Fayler S2-54		
	O.A. Halvorson S4-08		
	J.W. Kissel S0-09		
	K.E. Lee S2-54		
	T.L. Ostrander S2-54		
Attendees (see attached list)	M.D. Rickenbach S3-08		
	J.B. Roberts L4-90		
	R.T. Steen G7-01		
	S.L. Swaney T4-07		
	J.J. Verderber S1-57		

The following were items addressed during the meeting:

The HVAC Load Calculations were reviewed. An observation was made that the CASS system in the 242-TC building intakes air from the building and exhausts to an outside vent. The HVAC calculations do not appear to take this into consideration. A suggestion was made by the client, Westinghouse Hanford Company (WHC), to shut down the CASS environmental controls and to implement the HVAC system provided by this project. The HVAC calculations are to be performed considering the additional load presented by the CASS system. ACTION: R. Hale

The question of whether the CASS system is to be replaced was discussed. The client indicated that plans are being made to replace the CASS system. The new system could be operable within ten years but not in the immediate future. The possible replacement of the CASS system will not effect this project. ACTION: None

Jeff Kissel, Major Maintenance Program Administrator for WHC, is the lead for the construction and installation of the equipment for this project. He would appreciate being informed when walkdowns of 242-T will be performed so that his people can become familiar with the project as soon as possible. ACTION: L. Fayler

The Electrical Panelboard Schedule modification was reviewed. WHC agreed that an additional panelboard would not be necessary, as one spare breaker would still be available after the completion of this project. ACTION: None

A project by WHC is currently underway to rename and relabel all existing equipment in tank farms. John Purcell is leading this effort and must be contacted for the new names for the alarms and equipment involved in this project. ACTION: L. Fayler

The Annunciator Window Color Matrix was reviewed. The client explained that there is currently confusion as to which color standard is required by DOE. The solution suggested by the client was to order a red and yellow filter for each annunciator window to be used. Once a color scheme is agreed upon, the filters will be on hand. ACTION: L. Fayler

Prepared By Title INSTRUMENT ENGINEER	Approved By Title Control Sys Engr. PLE
--	---

ICF Kaiser Hanford Company

MINUTES OF MEETING - CONTINUED

Type 30% Design Review	Meeting No.	Date June 2, 1994
Project or Work Order No. and Title ER5188 T Farm Complex Alarm Panel Upgrade	Page No. Page 2 of 3	

Jeff Kissel needs a list of drawings affected by this project. ACTION: L. Fayler

The client indicated that, as a result of problems encountered during construction for a similar project in the 242-S Evaporator, a group has been organized to review lessons learned. Jay Roberts is on this committee and has agreed to review these lessons with the engineers on this project. ACTION: J. Roberts

The question was raised whether the trip point for the WFAS-SUMP-1, associated with the 242-TB sump, is on a increasing or decreasing pressure was raised. Maintenance records have to be investigated to determine the trip point. ACTION: J. Kissel

The assumption for leaving relay K-RAT-36A in 242-T was reviewed. The client stated that a WHC project is underway to remove all surface radiation monitoring and associated equipment. Jeff Kissel agreed to interface with that project to determine if the relay is to be removed from service. ACTION: J. Kissel

The assumptions made about the SGAS's and SGIC's were discussed. WHC indicated that this equipment may be slated for upgrade under a separate project headed by Mike Ostrom. Even if not slated for upgrade, the equipment might not be moved. Jay Roberts has agreed to determine if this equipment should remain on the list for alarms/instrumentation to be relocated by this project. This project will terminate the wires from the aerial cables, associated with this equipment, in the junction box at the base of Pole #W306 even if the equipment is not relocated or upgraded. ACTION: J. Roberts

A question as to the correct placement of the Master Pump Shutdown Switch was raised by WHC. Hal Halvorson stated that the switch should not be in line with other switches because it may confuse an operator during a period of crisis. There was some uncertainty as to the type of switch that should be used, since no one knew of an existing standard. Hal Halvorson indicated that the switch should probably not be covered but have a button that is recessed in a metal guard to prevent accidental activation. The button placement will be reviewed. ACTION: ICF KH

WHC expressed concern about the CASS change over during construction. There were two possible options for performing the change over. Optimally, parts and interface boards for the CASS system could be located, new or from spares, and preassembled. The new CASS interfaces could then be wired in parallel allowing for no alarm outage. The other option is to complete the junction box mounting and wiring to terminals in the box, and then move the existing CASS interfaces. This would minimize the outage time for the alarms. This requires further investigation and will be addressed again at the 60% review. ACTION: L. Fayler

During review of the draft drawings Jeff Kissel questioned whether a junction box was necessary near the exhaust stack pad. Linda Fayler could not provide a definite answer

Prepared By	Approved By
Title	Title Control Sys Eng., PLE

ICF Kaiser Hanford Company

MINUTES OF MEETING - CONTINUED

Type 30% Design Review	Meeting No.	Date June 2, 1994
Project or Work Order No. and Title ER5188 T Farm Complex Alarm Panel Upgrade	Page No. Page 3 of 3	
<p>without further study. Jeff Kissel also questioned whether the footing on the panel could be designed using 4-inch channel rather than concrete. Jeff Kissel also indicated that alarm panels from Panalarm are wired differently from panels ordered previously and thus required ECN's to allow for the changes. A panel is currently in one of the shops and available for the engineers to inspect. Jerry Chauvin is the contact for inspection of the panels. John Verderber observed some discrepancies in alarm titles and typos which Linda Fayler noted for correction. ACTION: ICF KH</p> <p>Unless the preparer is notified within 5 working days, these minutes are assumed to be correct as written.</p>		
Prepared By <i>Linda Fayler</i>	Approved By <i>M. D. Kishner</i>	
Title	Title <i>Control sys. Emb, RLE</i>	

ICF Kaiser Hanford Company		MINUTES OF MEETING	
Type 60% Design Review		Meeting No.	Date July 14, 1994
Project or Work Order No. and Title ER5188 T Farm Complex Alarm Panel Upgrade		Distribution	
References		W.L. Adams S1-57	
		M.G. Al-Wazani T4-08	
Attendees (see attached list)		J. Chauvin S2-53	
		L.R. Fayler S2-54	
		R.G. Hale S3-08	
		O.A. Halvorson S4-08	
		J.W. Kissel S0-09	
		K.E. Lee S2-54	
		T.L. Ostrander S2-54	
		M.D. Rickenbach S3-08	
		J.B. Roberts L4-90	
		R.T. Steen G7-01	
		S.L. Swaney T4-07	
		J.J. Verderber S1-57	
<p>The following were items addressed during the meeting:</p> <p>Jeff Kissel noted on the site plan drawing that the conduit run from South terminal box to 242-TC had the maximum number of turns allowed by code, a total of 360°. Kissel suggested that a pull box be added to the run, preferably just outside the 241-TX fence. Kissel is to determine whether a pull box is required and where it should be placed. A pull box, if required, will be sized and placed on the Site Plan drawing. ACTION: J. Kissel</p> <p>Jeff Kissel inquired whether the aerial cables to the terminal box, shown on Sheet 2 of the Instrumentation Elevation/Details drawing, could be brought into the box from above. Hal Halvorson indicated that there was also a question of whether the electrical code would allow the cable to be suspended that low. The use of a weather head was suggested or the use of foam fill to seal a conduit from above. The code and requirements will be investigated in order to determine the best course of action. ACTION: K. Lee</p> <p>Jeff Kissel noted that the Evaporator Cell Differential Pressure Transmitter on the Instrumentation Wiring Diagram Rear Panel drawing Sheet 1 needed labeling. ACTION: L. Fayler</p> <p>There were several questions raised with regard to Instrumentation Wiring Diagram Rear Panel Sheet 2. The horns had three wires and the flasher cards in the annunciator panels are different than the panel alarms systems currently being installed. The information for the drawings was from vendor literature. The PANALARM company will be contacted for drawings with the correct connections and card placement for the system to be ordered. ACTION: J. Kissel</p> <p>The drawings on the Drawings Effected By Panel Alarm Upgrade list are the drawings which are to be ECN'd. The drawings must be put in Project Status. ACTION: J. Roberts</p>			

Prepared By <i>Linda Fayler</i>	Approved By <i>M. Rickenbach</i>
Title CONTROL SYSTEMS ENGR.	Title P.E.

ICF Kaiser Hanford Company
MINUTES OF MEETING - CONTINUED

Type 60% Design Review	Meeting No.	Date July 14, 1994
Project or Work Order No. and Title ER5188 T Farm Complex Alarm Panel Upgrade	Page No. <p style="text-align: center;">Page 2 of 3</p>	

Linda Fayler addressed the problem of reconnecting alarms and other instrumentation in 242-T. Cables, in addition to containing alarms slated to be moved, also contain other instrumentation signals. Originally the alarms and instrumentation which weren't be moved to 242-TC were to be reconnected in 242-T. A common hot out to the alarms, and possibly some of the instrumentation, is being used for the alarms to be moved and the power source is from the 242-TC building. If the other alarms and instrumentation share this common hot and are reconnected into 242-T a second hot is introduced into 242-T and becomes a safety issue. The field wiring for the 242-T equipment could be terminated separately from the wires which are connected to the associated equipment in 242-T. Should a problem arise from not reconnecting this equipment a jumper may be placed between the field and equipment terminations in the terminal box outside 242-T. This solution has been incorporated into the current design.

The status of the action items from the 30% meeting is as follows:

The first action item was to have Ron Hale review the HVAC calculations and take into consideration the possible additional load presented by the CASS system, in the 242-TC building. Ron Hale has reworked the HVAC calculations to include the CASS load.
ACTION: Complete

Jeff Kissel had requested he be being informed when walkdowns of 242-T will be performed so that his people can become familiar with the project as soon as possible.
ACTION: Complete

John Purcel was contacted to determine what impact the relabeling project would have on T Farm project. Purcel said that Dan Stenkamp could direct the T Farm Upgrade project engineers on what to change. None of the existing alarms or equipment names will be changed during this upgrade project, which was determined through correspondence with Stenkamp. ACTION: Complete

Red and yellow filters for each annunciator window will be ordered, to avoid any problems later on by the current confusion as to which alarm color standard is required by DOE. ACTION: Complete

A list of drawings affected by this project has been forwarded to Jeff Kissel.
ACTION: Complete

The client indicated that, as a result of problems encountered during construction for a similar project in the 242-S Evaporator, a group has been organized to review lessons learned. Jay Roberts still needs to evaluate the lessons learned with the engineers on this project. ACTION: J. Roberts

Jeff Kissel addressed the action item concerning the question of whether the trip point for the WFAS-SUMP-1, associated with the 242-TB sump, is on a increasing or decreasing

Prepared By <hr/> Title	Approved By <hr/> Title
----------------------------	----------------------------

ICF Kaiser Hanford Company

MINUTES OF MEETING - CONTINUED

Type 60% Design Review	Meeting No.	Date July 14, 1994
Project or Work Order No. and Title ER5188 T Farm Complex Alarm Panel Upgrade	Page No. Page 3 of 3	
<p>pressure. Maintenance records were investigated but none pertaining to that switch could be located by Kissel. Kissel and Fayler agreed that the trip point would be assumed to be on increasing pressure, unless determined otherwise. ACTION: Complete</p> <p>Jeff Kissel contacted Dan Stenkamp with regards to the surface radiation alarm. Dan Stenkamp is writing an ECN to remove all surface radiation monitoring and associated equipment, including the relay K-RAT-36A in 242-T. The associated surface radiation alarm from this project has been removed. The approval for this change in the work scope was given verbally, when a written change of work scope is received this action item will be complete. ACTION: J. Roberts</p> <p>Verbal consent was received from Jay Roberts to remove the SGAS's and SGIC's equipment from the project work scope. The Alarm Panel Upgrade Project will terminate the associated field wiring, in aerial cables, in a terminal box near 242-TC for possible future use. When a written change of work scope is received this action item will be complete. ACTION: J. Roberts</p> <p>The action item to change the placement of the Master Pump Shutdown Switch was reviewed by the Kaiser design engineers. The panel layout was altered, placing the switch below the Evaporator Cell Differential Pressure Indicator, well away from any other switches. ACTION: Complete</p> <p>The eleventh action item addressed the CASS change over during construction. A new terminal box with the same dimensions as the current CASS box will be mounted and conduit will be routed to it before the CASS connection is severed. The whole back panel, on which the CASS boards are currently mounted, will be moved to the new terminal box. Concurrently, the cables to the old CASS terminal box will be pulled back into 242-TC and pulled to the new CASS terminal box for reconnection. This plan should minimize the down time experienced by this portion of the CASS system. ACTION: Complete</p> <p>Linda Fayler has reviewed Jeff Kissel's question as to whether a junction box was necessary near the exhaust stack pad. A terminal box is necessary to reduce the number of 120VAC hot wires which must be pulled to the exhaust system. The box will also act as a pull box for the 4-20mA signal of the differential pressure transmitter from the 242-T building. ACTION: Complete</p> <p>Unless the preparer is notified within 5 working days, these minutes are assumed to be correct as written.</p>		
Prepared By _____ Title	Approved By _____ Title	

Master Pump Shutdown Switch for TX Farm

For Purposes of this T-Complex Alarm Upgrade Task, the TX master pumpdown switch will be moved out of the 242-TC building along with all associated wiring/interlocks needed to allow the master pump shutdown switch to control the system as required.

242-T Alarm Panel

The 242-T control room alarm panel, ANN-242-T (Redundant 244-TX Alarm Panel) window #6, is incorrectly labeled "Transfer Pump Shutdown (MSA-1)" and will be changed to "High Pressure Xfer line/stop (PAH-244-TX-1)".

RECORD OF FIELD WALKDOWN

WHC-SD-WM-DB-026, REV. 0

Job No. ER-5188	Performed By KEN LEE & LINDA FAYLER	Date 11-10-93	Location 242-T	Pictures Taken ☒ Yes ☐ No	Quantity 13
Method Used ☐ Survey Equipment ☐ Item or Component in General Location as it was Supposed to Be				Degree of Accuracy ± _____	
Reference Dwgs. N/A			Drawing/Document Data Will Be Used On: N/A		
Purpose INITIAL FIELD SURVEY/WALKDOWN OF 242-T CONTROL ROOM FOR ARM PANEL UPGRADE PLANNING.			Scope (if affects only a portion of dwg. or other media) N/A

BLDG 242T CONTROL ROOM
PANEL F & G (PARTIAL)

BLDG 242T CONTROL ROOM
PANEL G (LOWER)

BLDG 242T Control Room
Panel B & C (partial)

BLDG 242T Control Room
Panel B (partial) & C

BLDG 242T Control Room
Panel D (looking East)

BLDG 242T Control Room
Annunciator (looking East)

BLDG 242T Control Room
Panel E (looking South)

BLDG 242T Control Room
Panel behind Panel F

BLDG 242T Control Room
Rear Wiring Panels F & G (looking South)
Lower view

BLDG 242T Control Room
Wiring Panels F & G (looking South)
Higher view

BLDG 242T Control Room
North wall (behind Panels A, B, & C)

BLDG 242T Control Room
North wall (behind Panels A, B, & C)

BLDG 242T Control Room
North wall (behind Panels A, B, & C)

RECORD OF FIELD WALKDOWN

WHC-SD-WM-DB-026, REV. 0

WO/Job No. ER-5188	Performed By KEN LEE & LINDA FAYLER	Date 12-6-93	Location 242-T/242-TC	Pictures Taken ☒ Yes ☐ No	Quantity 49
------------------------------	---	------------------------	---------------------------------	---	-----------------------

Method Used ☐ Survey Equipment ☐ Item or Component in General Location as it was Supposed to Be	☐ Tape Measure ☒ Other: As-Found	Degree of Accuracy ±
--	--	--------------------------------

Reference Dwgs. N/A	Drawing/Document Data Will Be Used On: N/A
-------------------------------	--

Purpose Determine the panel arrangement of instrumentation and the status of each instrument, if possible.	Scope (if affects only a portion of dwg. or other media) N/A
--	---

NORTH
↑

242-T CONTROL ROOM PANEL ARRANGEMENT

BLDG 242-T Control Room
Partial Panel C (looking North)

BLDG 242-T Control Room
Panel A & B (looking North)

Panel B

BLDG 242-T Control Room
Partial Panel B

Bottom of Panel B

BLDG 242-T Control Room
Partial Panel B

PANEL G

BLDG 242-T Control Room
Panel G (partial)

(UPPER) PANEL G

BLDG 242-T Control Room
Panel G (partial)

PANEL G (middle)

BLDG 242-T Control Room
Panel G (partial)

PANEL G - BOTTOM

BLDG 242-T Control Room
Panel G (partial)

BLDG 242-T Control Room
Panel F and G (looking West)

↑
PANEL G

BLDG 242-T Control Room
Side view of Panel G
(looking South)

BLDG 242-T Control Room
Rear View Panel F & G
(looking South)

CVT 81-1
SIDE-BOTTOM PANEL G

BLDG 242-T Control Room
Side-bottom View Panel G
(looking South)

BLDG 242-T Control Room
Panel F (partial)

Panel F

BLDG 242-T Control Room
Panel F (partial)

Panel F

BLDG 242-T Control Room
Panel F (partial)

Middle Front Panel F

BLDG 242-T Control Room
Panel F (partial)

RECORD OF FIELD WALKDOWN

WHC-SD-WM-DB-026, REV. 0

Panel F

BLDG 242-T Control Room
Panel F (partial)

Middle-Left Panel F

BLDG 242-T Control Room
Panel F (partial)

Panel F

BLDG 242-T Control Room
Panel F (partial)

BACK Panel F

BLDG 242-T Control Room
Rear of Panel F

BLDG 242-T Control Room
Rear View Panel F & G
(looking South)

BLDG 242-T Control Room
Rear View Panel F & G
(looking South)

BLDG 242-T Control Room
Rear View Panel F & G
(looking South)

BLDG 242-T Control Room
Panel E (looking Southwest)

BLDG 242-T Control Room
Junction Box (looking Southwest)

BLDG 242-T Control Room
Behind Panel E (looking Southwest)

BLDG 242-T Control Room
Behind Panel E

BLDG 242-T Control Room
Junction Boxes (looking West)

R-TEX

BLDG 242-T Control Room
West Wall (looking Southwest)

CONTROL INVT-JB
JB

BLDG 242-T Control Room
Junction Boxes (looking West)

BLDG 242-T Control Room
Incoming Conduit (Southwest)

BLDG 242-T Control Room
Partial West Wall

BLDG 242-T Control Room
Partial West Wall
(looking Northeast)

BACK OF Panels C & D B
TBX-T-4 W.B. H-n ve 7JC

BLDG 242-T Control Room
Rear View Panel B & C

ANN-242-T

ANN-242-T

BLDG 242-T Control Room
ANN-242-T (looking East)

BLDG 242-T Control Room
ANN-242-T (looking East)

ANN-242-T

BLDG 242-T Control Room
ANN-242-T (looking East)

[illegible]

2 1

PANEL B ARRANGEMENT
242-T CONTROL ROOM

[illegible]

PANEL_C.XLS 12/20/93

WHC-SD-WM-DB-026, REV. 0

PANEL C ARRANGEMENT

242-T CONTROL ROOM

[illegible]

Pr 1

WHC-SD-WM-DB-026, REV. 0

PANEL D ARRANGEMENT
242-T CONTROL ROOM

[illegible]

- 1 - Replace with new
- 2 - Relocate
- 3 - At _____ in place

PANEL E ARRANGEMENT
242-T CONTROL ROOM

242-T EQUIPMENT LIST (PANEL F)

Ref	Instrument I.D.	Function / Description	General Notes	Upgrade*	Panel F Dwg(s)
1	ANN-S-1 / C-1	(Ann-S-1/C-1 lagged for service 4-6-92)	Tagged "Inactive"	3	H-2-27295, Sh 1
2	ANN-S-1 / C-1		Tagged "Inactive"	3	H-2-27299, Sh 1
3	ANN-S-1 / C-1	LDA-C-1 EXCHANGE PIT LEAK		1	H-2-36297
4	ANN-S-1 / C-1	LDA-S-1 PUMP PIT LEAK		1	H-2-36298, Sh 1
5	ANN-S-1 / C-1		Tagged "Inactive"	3	H-2-36300
6	ANN-S-1 / C-1		Tagged "Inactive"	3	H-2-36627, Sh 1
7	ANN-S-1 / C-1	PIT LEAK ALL TRANSFER PUMPS SHUTDOWN		3	H-2-36629, Sh 1
8	ANN-S-1 / C-1		Tagged "Inactive"	3	H-2-36630
9	ANN-S-1 / C-1		Tagged "Inactive"	3	H-2-70850, Sh 2
10	ANN-S-1 / C-1	K2 EXHAUST HEATER LOW TEMPERATURE		3	H-2-70850, Sh 3
11	ANN-S-1 / C-1	K2 EXHAUST FANS NOT RUNNING		1	
12	ANN-S-1 / C-1	K2 EXHAUST SYSTEM HIGH VACUUM	Tagged "Service Required 10-4-93)	1	H-2-93434
13	ANN-S-1 / C-1	HI-BETA GAMMA RAD RA-K2-5-1		1	H-2-37253
14	ANN-S-1 / C-1	HI-ALPHA RAD RA-K2-5-2		1	H-2-36601
15	ANN-S-1 / C-1	SYSTEM FAIL XA-K2-5-1		1	
16		B/G STACK SAMPLER	I.D. tag & panel cutout only, no equipment found	3	
17		K252		3	
18		K251		3	
19		RUN	Indicating light (red)	3	
20		STAND BY	Indicating light (green)	3	
21		STAND BY	Indicating light (green)	3	
22		RUN	Indicating light (red)	3	
23	FAS-241-TX-103-2		Tag only, not clear if this relates to items 17-22	3	
24	PB-T-1	MASTER PUMP SHUTDOWN		3	
25		MASTER PUMP SHUTDOWN	No identification number (next to PB-T-1)	3	
26		TEST	ANN-S-1/C-1	3	
27		ACKNOWLEDGE	ANN-S-1/C-1	3	
28	PB-TY-1	MASTER PUMP SHUTDOWN		3	
29	SGIC-241-T-101-1	TANK 241-T-101 SPECIFIC GRAVITY		3	
30	SGIC-241-T-104-1	TANK 241-T-104 SPECIFIC GRAVITY		3	
31	SGIC-241-T-105-1	TANK 241-T-105 SPECIFIC GRAVITY		3	
32	SGIC-241-T-107-1	TANK 241-T-107 SPECIFIC GRAVITY		3	
33	SGIC-241-T-109-1	TANK 241-T-109 SPECIFIC GRAVITY		3	
34	SGIC-241-T-110-1	TANK 241-T-110 SPECIFIC GRAVITY		3	
35	SGIC-241-T-111-1	TANK 241-T-111 SPECIFIC GRAVITY		3	
36	SGIC-241-TY-101-1	TANK 241-TY-101 SPECIFIC GRAVITY		3	
37	SGIC-241-TY-103-1	TANK 241-TY-103 SPECIFIC GRAVITY		3	
38	SGIC-241-TY-105-1	TANK 241-TY-105 SPECIFIC GRAVITY		3	
39	FI-241-TX-106-1	AE-TANK 241-TX-106 FLOW		3	
40			case for instrument, unknown type or identification	3	
41	SGIC-241-TX-101-1	TANK 241-TX-101 SPECIFIC GRAVITY	tag only, no instrument or case for instrument	3	
42	SGIC-241-TX-102-1	TANK 241-TX-102 SPECIFIC GRAVITY	tag only, no instrument or case for instrument	3	
43	SGIC-241-TX-105-1	TANK 241-TX-105 SPECIFIC GRAVITY	tag only, no instrument or case for instrument	3	
44	SGIC-241-TX-106-1	TANK 241-TX-106 SPECIFIC GRAVITY	tag only, no instrument or case for instrument	3	
45	SGIC-241-TX-108-1	TANK 241-TX-108 SPECIFIC GRAVITY	tag only, no instrument or case for instrument	3	
46	SGIC-241-TX-109-1	TANK 241-TX-109 SPECIFIC GRAVITY	tag only, no instrument or case for instrument	3	
47	SGIC-241-TX-110-1	TANK 241-TX-110 SPECIFIC GRAVITY	tag only, no instrument or case for instrument	3	
48	SGIC-241-TX-111-1	TANK 241-TX-111 SPECIFIC GRAVITY	tag & case for instrument only	3	
49	SGIC-241-TX-112-1	TANK 241-TX-112 SPECIFIC GRAVITY		3	
50	FI-241-TX-103-1	TANK 241-TX-103 FLOW		3	
51	SGIC-241-TX-113-1	TANK 241-TX-113 SPECIFIC GRAVITY		3	
52	SGIC-241-TX-114-1	TANK 241-TX-114 SPECIFIC GRAVITY		3	
53	SGIC-241-TX-115-1	TANK 241-TX-115 SPECIFIC GRAVITY	tag & backplane only, no instrument	3	
54	SGIC-241-TX-116-1	TANK 241-TX-116 SPECIFIC GRAVITY	tag & backplane only, no instrument	3	
55	SGIC-241-TX-117-1	TANK 241-TX-117 SPECIFIC GRAVITY	tag & backplane only, no instrument	3	
56	SGIC-241-TX-118-1	TANK 241-TX-118 SPECIFIC GRAVITY		3	

*Upgrade Codes:
 1 - Replace with new
 2 - Relocate
 3 - Don in place

PANEL F ARRANGEMENT
242-T CONTROL ROOM

3-57

242-T EQUIPMENT LIST (AUX PANEL F)					
Ref	Instrument I.D.	Function / Description	General Notes	Upgrade*	Panel F Dwg(s)
1	SGAS-241-T-101-1	Specific gravity alarm switch			H-2-70850, Sh 4
2	SGAS-241-T-104-1	Specific gravity alarm switch			
3	SGAS-241-T-105-1	Specific gravity alarm switch			
4	SGAS-241-T-107-1	Specific gravity alarm switch			
5	SGAS-241-T-109-1	Specific gravity alarm switch			
6	SGAS-241-T-110-1	Specific gravity alarm switch			
7	SGAS-241-T-111-1	Specific gravity alarm switch			
8	SGAS-241-TY-101-	Specific gravity alarm switch			
9	SGAS-241-TY-103-	Specific gravity alarm switch			
10	SGAS-241-TY-105-	Specific gravity alarm switch			
11	FAS-241-TX-103-2	Specific gravity alarm switch			
12	SGAS-241-TX-101-	Specific gravity alarm switch			
13	SGAS-241-TX-102-	Specific gravity alarm switch	tag & case only, no instrument		
14	SGAS-241-TX-103-	Specific gravity alarm switch	tag only, no instrument or case		
15	SGAS-241-TX-105-	Specific gravity alarm switch	tag only, no instrument or case		
16	SGAS-241-TX-106-	Specific gravity alarm switch	tag & backplane only, no instrument		
17	SGAS-241-TX-108-	Specific gravity alarm switch			
18	SGAS-241-TX-109-	Specific gravity alarm switch	tag & backplane only, no instrument		
19	SGAS-241-TX-110-	Specific gravity alarm switch	tag & backplane only, no instrument		
20	SGAS-241-TX-111-	Specific gravity alarm switch	tag & backplane only, no instrument		
21	SGAS-241-TX-112-	Specific gravity alarm switch			
22	SGAS-241-TX-113-	Specific gravity alarm switch	tag & backplane only, no instrument		
23	SGAS-241-TX-114-	Specific gravity alarm switch			
24	SGAS-241-TX-115-	Specific gravity alarm switch			
25	SGAS-241-TX-116-	Specific gravity alarm switch			
26	SGAS-241-TX-117-	Specific gravity alarm switch			
27	SGAS-241-TX-118-	Specific gravity alarm switch			
		12/8/93			
		ITEMS 1-27 NEED FIELD VERIFICATION			
		FOR ACCURACY			

*Upgrade Codes:

1 - Replace with new

2 - Relocate

3 - A ton in place

AUX PANEL F ARRANGEMENT
242-T CONTROL ROOM

242-T EQUIPMENT LIST (PANEL G)					
Ref	Instrument I.D.	Function / Description	General Notes	Upgrade*	Panel F Dwg(s)
1	ANN-1G	TK-B1, WEIGHT FACTOR (H) (WFA-B1-1)	Tagged "Inactive"		H-2-27295
2	ANN-2G	TK-R1, WEIGHT FACTOR (H)(WFA-R1-1)	Tagged "Inactive"		H-2-27295
3	ANN-3G	242-TA SUMP, WEIGHT FACTOR (H) (WFA-SUMP-1)			H-2-27295
4	ANN-4G	EXH STACK, RADIATION (H)(RA-R1-1)	Tagged "Inactive"		H-2-27295
5	ANN-5G	TK-B1, WEIGHT FACTOR (L)(WFA-B1-2)	Tagged "Inactive"		H-2-27295
6	ANN-6G	TK-R1, WEIGHT FACTOR (L)(WFA-R1-2)	Tagged "Inactive"		H-2-27295
7	ANN-7G	STACK PRESSURE (L)(PA-R1-1)	Tagged "Inactive"		H-2-27295
8	ANN-8G	EXH TEMPERATURE (L)(TA-1-1)	Tagged "Inactive"		H-2-27295
9	ANN-9G	EVAPORATOR TANK, RADIATION (H)(RA-EVAP-1)	Tagged "Inactive"		H-2-27295
10	ANN-10G	TK-B1, RADIATION (H)(RA-B1-1)	Tagged "Inactive"		H-2-27295
11	ANN-11G	HI ALARM HOT CELL SUMP			
12	ANN-12G	SUMP ELECTRODE 12"			
13	PI-B1-1	PRESSURE BLEND TANK	Tagged "Inactive"		
14	ACK	ALARM ACKNOWLEDGE PUSH BUTTON			
15	RESET	ALARM RESET PUSH BUTTON			
16	RR - K2- 51	296T-17 STACK MONITORING BETA-GAMMA RECORDER (roll chart)	Tagged as requiring service		
17	RR-K2-52	296T-17 STACK MONITORING ALPHA RECORDER (roll chart)	Tagged as requiring service		
18	WFR-B1-1/SGR-B1-1	roll chart	Tagged as requiring service		
19		red light			
20		TANK R1 LOW LEVEL BYPASS (keyswitch)			
21		D5 TRANSFER KEY (keyswitch)			
22		STOP (pushbutton)			
23		START (pushbutton)	written on panel "NOT IN USE 1/18/90"		
24		RAT 36 BYPASSED (light)			
25		PUSH TO BYPASS AREA MONITORS 10-MIN LIGHT ON WHEN BYPASSED (pushbutton)			
26	RAMP-TX-1	rack mounted indicator, MR/HR, (Model GA-2TMO)			
27	RAMP-TX-4	rack mounted indicator, MR/HR, (Model GA-2TMO)			
28	RAMP-TY-1	rack mounted indicator, MR/HR, (Model GA-2TMO)			
29	RAMP-TY-2	rack mounted indicator, MR/HR, (Model GA-2TMO)			
30	RAMP-TY-3	rack mounted indicator, MR/HR, (Model GA-2TMO)			
	*Upgrade Codes:				

Page 1

PANEL G.XLS 12/10/93

WHC-SD-WM-DB-026, REV. 0

PANEL G ARRANGEMENT

242-T CONTROL ROOM

242-T EQUIPMENT LIST (ANN-242-T)						
Ref	Instrument I.D.	Function / Description	General Notes	Wire #	Upgrade*	ANN-242-T Dwg(s)
1	ANN-242-T	LK DET'D-XFER LINE PMP FL INSTR & FLTR PITS (LDA-1)		ANN-RV-1	1	H-2-73815, Sh 1
2	ANN-242-T	LK DET SYS TBL-XFER LINE PMP FL INSTR FLTR & SUMP PITS (LDA-3)		ANN-RV-2	1	H-2-73815, Sh 2
3	ANN-242-T	LEAK DETECTED SUMP PIT (LDA-2)		ANN-RV-3	1	
4	ANN-242-T	LOW FLOW TRANSFER LINE (FA-244-TX-1)		ANN-RV-4	3	
5	ANN-242-T	LO LVL-DR TRAP PMP FL INSTR & FLTR PITS (LLA-1)		ANN-RV-5	3	
6	ANN-242-T	TRANSFER PUMP SHUTDOWN (MSA-1)		ANN-RV-6	1	
7	ANN-242-T	EXHAUST FAN SHUTDOWN (MSA-4)		ANN-RV-7	1	
8	ANN-242-T	FLUSH LINE HIGH PRESSURE (PA-244-TX-1)		ANN-RV-8	1	
9	ANN-242-T	LOSS OF VACUUM EXH STACK SMPL PMP (PA-244-TX-3)		ANN-RV-9	1	
10	ANN-242-T	LOSS OF VACUUM ANNULUS SAMPLE PMP (PA-244-TX-2)		ANN-RV-10	1	
11	ANN-242-T	HIGH BETA-GAMMA EXHAUST STACK (RA-244-TX-2)		ANN-RV-11	1	
12	ANN-242-T	BETA-GAMMA SYSTEM FAILURE EXHAUST STACK (RA-244-TX-4)		ANN-RV-12	1	
13	ANN-242-T	HIGH LEVEL RECEIVER TANK (LA-244-TX-1)		ANN-RV-13	1	
14	ANN-242-T	LOW LEVEL RECEIVER TANK (LA-244-TX-2)		ANN-RV-14	3	
15	ANN-242-T	OVER TEMPERATURE SUPERNATANT LINES HEAT TRACE (HTA-2)		ANN-RV-15	1	
16	ANN-242-T	UNDER TEMPERATURE SUPERNATANT LINES HEAT TRACE (HTA-1)		ANN-RV-16	1	
17	ANN-242-T	HIGH RADIATION ANNULUS (RA-244-TX-1)		ANN-RV-17	1	
18	ANN-242-T	SYSTEM FAILURE ANNULUS (RA-244-TX-3)		ANN-RV-18	1	
19	ANN-242-T	LOW FLOW FLUSH LINE (FA-244-TX-2)		ANN-RV-19	3	
20	ANN-242-T	NEUTRONS DETECTED RECEIVER TANK (RA-244-TX-5)		ANN-RV-20	1	
21	ANN-242-T	LK DET'D Z-PLANT WASTE ENCASEMENT (LDA-4A)		ANN-RV-21	1	
22	ANN-242-T	HIGH PRESSURE AGITATOR PUMP (PA-244-TX-4)		ANN-RV-22	1	
23	ANN-242-T	AGITATOR PUMP SHUTDOWN (MSA-2)		ANN-RV-23	3	
24	ANN-242-T	NEUTRON SYSTEM FAILURE RECEIVER TANK (RA-244-TX-6)		ANN-RV-24	1	
25	ANN-242-T	HIGH ALPHA EXHAUST STACK (RA-244-TX-7)		ANN-RV-25	1	
26	ANN-242-T	ALPHA SYSTEM FAILURE EXHAUST STACK (RA-244-TX-8)		ANN-RV-26	1	
27	ANN-242-T	HEPA FILTERS HIGH DIFF PRESS (DPA-244-TX-1)		ANN-RV-27	1	
28	ANN-242-T	FILTER PIT HTR HTC-1 FAILURE (IA-1)		ANN-RV-28	1	
29	ANN-242-T		Blank window (i.e. no engraving)		3	
30	ANN-242-T	AREA RADIATION HIGH-LOW			3	

*Upgrade Codes.

1 - Replace with new

2 - Relocate

3 - Abandon in place

242-TC Building housing
CASS Equipment (looking West)

242-TC Building
(looking Northwest)

242-TC Building
(looking Southwest)

242-TC Building
(looking Southeast)

RECORD OF FIELD WALKDOWN

WHC-SD-WM-DB-026, REV. 0

242-TC Building
(looking Northeast)

242-TC Building
Air Vent to CASS Modem

21
CASS

242-TC Building
Cass Modem
(looking Southeast)

242-TC Building
Air Conditioner
(looking West)

CASS

242-TC Building
Junction Box (looking North)

CASS

242-TC Building
Junction Box (looking South)

CASS

242-TC Building
CASS Modem
(looking East)

CASS

242-TC Building
CASS Modem
(looking East)

RECORD OF FIELD WALKDOWN

W0/Job No. ER5188	Performed By Ken Lee, Linda Fayler	Date 3/1/94	Location 242-T, 242-TC	Pictures Taken [] Yes [X] No	Quantity
Method Used [] Survey Equipment [] Item or Component in General Location as it was Supposed to Be		[] Tape Measure [X] other: cognizant engineer		Degree of Accuracy ± NA	
Reference Dwg. NA		Drawing/Document Data Will be Used On: design documentation			
Purpose Determine which alarms/instruments are to be upgraded and/or moved per direction of the T Farm cog engineer, Steve Swaney.		Scope (if affects only a portion of dwg. or other media) NA			

The following alarms/instruments were identified by cog engineer as being within the scope of the project:

Panel F:

ANNUNCIATORS
 LDA-C-1 EXCHANGE PIT LEAK DETECTED
 LDA-S-1 PUMP PIT LEAK DETECTED
 K2 EXHAUST FANS NOT RUNNING
 K2 EXHAUST SYSTEM HIGH VACUUM
 RA-K2-5-1 HIGH BETA/GAMMA RADIATION IN 242-T EXHAUST STACK
 RA-K2-5-2 HIGH ALPHA RADIATION IN 242-T EXHAUST STACK
 XA-K2-5-1 242-T EXHAUST SYSTEM FAIL

Panel G:

ANNUNCIATORS
 WFA-SUMP-1 242-TA SUMP WEIGHT FACTOR HIGH
 WFA HOT CELL SUMP HIGH
RECORDERS
 RA-K2-5-1 HIGH BETA/GAMMA RADIATION IN 242-T EXHAUST STACK
 RA-K2-5-2 HIGH ALPHA RADIATION IN 242-T EXHAUST STACK

PANEL C:

GAUGE
 242-T HOT CELL PRESSURE

RECORD OF FIELD WALKDOWN

WHC-SD-WM-DB-026, REV. 0

WO/Job No. ER-5188	Performed By K. Lee/L. Faylor/T. Phillips	Date 5/4-6/1994	Location 242-T	Pictures Taken ☒ Yes ☐ No	Quantity 41
Method Used ☐ Survey Equipment ☐ Item or Component in General Location as it was Supposed to Be			☐ Tape Measure ☒ Other: As found		Degree of Accuracy = N/A
Reference Dwgs. See text below.			Drawing/Document Data Will Be Used On: New ECN (drawings TBD)		
Purpose Detailed walkdown of terminal & junction boxes and locations behind panels in radiation zones.			Scope (if affects only a portion of dwg. or other media) N/A		

FIELD NOTES:

- 1 - CASS terminal box TBX-T-4 is 30"H x 24"W x 12"D.
- 2 - Wire numbers T-A-TX-302C-H, - PS, - LD, & - C go directly from TBX-T-4 to the CASS substation in the 242-TC building (Ref dwg H-2-71785, Sh 2).
- 3 - Connections to CASS alarm receiver boards in TBX-T-4 are basically as shown on H-2-71785, Sh 2.
- 4 - Copy of CASS Alarm Transmitter Circuit Locator sketch found in TBX-T-4 attached to this document.
- 5 - Large conduit out bottom of TBX-T-4 (2-1/2") goes to 242-TC, CASS substation.
- 6 - Three conduits out top of TBX-T-4:
First - (left side) goes to Panels F & G.
Second - (center) goes to ANN-242-T.
Third - (right side) goes to Panel C.
- 7 - The two 2-1/2" underground conduits between 242-T & 242-TC contain the following:
First - 4 cables (3 larger, 1 smaller) for CASS, from TBX-T-4 to CASS substation
Second - thermocouple cable(s), may not be connected to CASS.
- 8 - Relay K-RAT-36A found above & behind Panel F (242-T), is Square D type KP13, and appears to be the contacts for the Area Radiation High-Low window (ANN-242-T).
- 9 - Relays, NE corner 242-T building; reference two walkdown pictures & dwg H-2-34533, Detail 1.
- 10 - INSTR-JB : all four cables enter box thru P50, one goes out P47, and three go out P46.
No terminations are made in JB.
- 11 - CONT-JB: all six cables enter box thru P51, one goes out P52, three go out thru P53, & two go out P54.
No terminations are made in JB.

CASS Alarm Transmitter Circuit Locator

WHC-SD-WM-DB-026, REV. 0

Inputs
from
Sensors

Alarm Transmitter
Mother Board

Outputs
to
the CASS
System

The circuitry for each alarm interface
is located directly behind each pair
of LEDs

Green - Alarm off
Red - Alarm on

ANN-242-T

ANN-242-T

ANN-242-T

3-63

ANN-242-T

Panel Alarm (E)

3-64

3-65

CONT
JB
INSTR

IC
TBX

TBX-1
Behind Panel E

TBX-1

WR

SGAS
AUX. PANEL - FRONT

SGAS
AUX. PANEL - FRONT

SGAS - FRONT
3-66.

SGAS-REAR

SGAS-REAR

TERMINAL BOX ABOVE
PANEL F

367

TX-BOX ABOVE
PANEL F

ANNUNCIATOR F
REAR

SGIC - REAR

ANNUNCIATOR F
REAR

ANNUNCIATOR F - REAR
F

3-68

BOTTOM
PANEL F - REAR

PANEL F REAR

~~ATTN: 18 RUK~~ K-RAT-36A

MASTER SHUTDOWN
3-69 SWITCH

↑
WFAS-SUMP-1

ANNUNCIATOR G-REAR

PANEL G - REAR

JB-1

TBX-T-4
(CASS)

TOP

JBX-3
RAT-36B K-241-T-LDA

TBX-T-4
(CASS)

BOTTOM

3-71

NE CORNER 242-T
RELAYS

3-72

NE CORNER 242-T
RELAYS

3-72

CONT
TBX

INSTR
TBX

CONT
TBX

INSTR
TBX

3-73

3-73

INSTR
TBX

CONT
TBX

3-74

SOUTH SIDE
242-T
LOOKING N

←
242-TC
EAST WALL
3-76

3-76

PELE #
W306

377

377

JB-1
OUTSIDE
242-T
(NORTH SIDE)

296-T-17

8-2-93072
Pul. RCT 0
No 24977

296-T-17
STACK
MONITOR
CABINET

LOCAL ALARM
PANEL

LOW RECORD FLOW	LOW ALPHA FLOW	LOW BETA FLOW	HIGH ALPHA RAD.	ALPHA MON. FAIL	HIGH BETA RAD.	BETA MON. FAIL	HI/LOW CAB. TEMP.
-----------------------	----------------------	---------------------	-----------------------	-----------------------	----------------------	----------------------	-------------------------

RESET

296-T-17

H-2-93432
P/N1 REV.0
S/N 24917

TBX-T-4

381

3-81

WHC-SD-WM-DB-026, REV. 0

SWITCHES
BEHIND MCC
NORTH OF
242-T

3-82

TBX-T-4

3-83

3-83

TBX-1

3-84

3-84

TBX-1

3-85

3-85

WHC-SD-WM-DB-026, REV. 0

PANEL
D

PANEL
E
3-86

3-86

WHC-SD-WM-DB-026, REV. 0

PANEL E

ANN-242-T
INSIDE DOOR

3-87

3-87

↑
Top of
ANN-242-T

3-89

3-89

TOP OF
PANEL G

BEHIND
PANEL B
NORTH WALL
242-T CONTROL

RECORD OF FIELD WALKDOWN

WHC-SD-WM-DB-026, REV. 0

1/Job No. ER5188	Performed By Ken Lee & Linda Fayler	Date 5/17/94	Location 242-T	Pictures Taken [] Yes [X] No	Quantity
Method Used [] Survey Equipment [] Item or Component in General Location as it was Supposed to Be		[] Tape Measure [X] other: As Found			Degree of Accuracy ± NA
Reference Dwgs. NA		Drawing/Document Data Will be Used On: Design Documents TBD			
Purpose Field verify relay K-RAT-36A configuration data.		Scope (if affects only a portion of dwg. or other media) NA			

Relay is located in a junction box above Panel F.

Relay information: SQ D
Class 8501
Type KP13
3PDT

Information on relay board: BST 11

SYMBOLS:

- * cable (4/c, 2 are spares) which goes to T-241-TY-LDA & K-MSA TBX-1 (cable goes out the right side)
- 2 1/c wires go to ANN-242-T (wires go out the back of the box)
- cable (black, white, green), BLACK Master Pump Shutdown SW wire is spliced to a Black wire in this cable, which goes through the wall (out top of box)
- ◻ cable (3/c, green is spare) through the bottom to j-box and RAT-36

REF DWG:
H-2-70847, SH 1
H-2-73821, SH 1

file: krat36a

RELAY K-RAT-36A

WMC-SD-WM-DB-026, REV. 0

Top of
ANN-242-T

BEHIND
 PANEL B
 NORTH WALL
 242-T CONTROL

RECORD OF FIELD WALKDOWN

WHC-SD-WM-DB-026, REV. 0

No.	Performed By	Date	Location	Pictures Taken	Quantity
R5188	Ken Lee & Linda Fayler	5/17/94	242-T	[] Yes [X] No	
Used	☐ Survey Equipment ☐ Item or Component in General Location as it was Supposed to Be			☐ Tape Measure ☒ Other: As Found	Degree of Accuracy ± NA
ence Dwg.			Drawing/Document Data Will be Used On: Design Documents TBD		
se Field verify relay K-RAT-36A figuration data.			Scope (if affects only a portion of dwg. or other media) NA		

ay is located in a junction box above Panel F.

ay information: SQ D
Class 8501
Type KP13
3PDT

ormation on relay board: BST 11

30LS:

- * cable (4/c, 2 are spares) which goes to T-241-TY-LDA & K-MSA TBX-1 (cable goes out the right side)
- 2 1/c wires go to ANN-242-T (wires go out the back of the box)
- cable (black, white, green), BLACK Master Pump Shutdown SW wire is spliced to a Black wire in this cable, which goes through the wall (out top of box)
- ▣ cable (3/c, green is spare) through the bottom to j-box and RAT-36

REF. DWG:
H-2-70847, SH 1
H-2-73821, SH 1

file: krat36a

RELAY K-RAT-36A

Project Number and Title ER5188 / T-Farm Complex Alarm Upgrades		Originator M.D. Rickenbach		Date 8/16/94
Classification ☐ Class I ☐ Class II ☒ Class III		Customer Work Order No. ER5188		Change No. ER 5188-003
Reference(s) WHC Internal Memo 77600303.1 Dtd Aug. 12, 1994, Rev. 2 to L.O.I. for Tank Farm major maint. upgrade to T-Farm		CAM Approval M.D. Rickenbach	Date 8/16/94	
General Description of Change (attached detailed backup) Complex Alarm Upgrade, W.O. ER5188		Project Manager Approval Terry L. Osterlund	Date 8/16/94	
<p>The change described in the LOI relates 8 instruments and adds one that are different from the Approved Task Plan. This change is required to add the 241-TX master shut down switch. The additional work required is: drawing research, field walkdown, changing 7 new drawings and modifying ECU. This change will add three weeks to the time required to complete the design.</p>				
Labor				
EAC				
Budget				
Cost Account	MH's	Rate	Cost	Schedule
11010029100	60	\$68.00	\$4080	3 WEEKS
Subtotal				
Contracts, Material, and Equipment				
Cost Account	Direct	Indirect	Cost	N/A
Subtotal				
Total Budget Adjustment	\$ 4080 15 Days			
Total EAC Adjustment/Funds Request	\$ 4080 15 Days			

• KEH-1080.00 (01/91)

ENGINEERING/CONSTRUCTION CHANGE								
Project Number and Title ER-5188 T FARM COMPLEX ALARM UPGRADES				Originator K. E. LEE			Date 4-1-94	
Classification ☐ Class I ☐ Class II ☒ Class III				Customer Work Order No. ER-5188		Change No. EL 5188-002		
Reference(s)				CAM Approval		Date		
				Project Manager Approval <i>Tung H. Oetland</i>		Date 4-1-94		
General Description of Change Provide Construction Force's support for planning and implementation of detailed walkdown at the 242-T facilities. Specifically the work includes preparation of appropriate safety plans/documents, and opening and documenting terminal and junction boxes in the 242-T facilities in support of the T Farm complex alarm panel upgrade design.								
Labor								
EAC					Budget			
Cost Account	MH's	Rate	Cost	Schedule	MH's	Rate	Cost	Schedule
11770029100.	80	74 ⁰⁰	*5920					
Subtotal								
Contracts, Material, and Equipment								
Cost Account	Direct	Indirect	Cost	N/A	Direct	Indirect	Cost	N/A
Subtotal								
				\$ 5920				
Total Budget Adjustment						\$ Days		
Total EAC Adjustment/Funds Request				\$ Days	*5920			

KEK 1080.00 (1/91) KEF018

ENGINEERING/CONSTRUCTION CHANGE								
Project Number and Title ER-5188 T FARM COMPLEX ALARM UPGRADES					Originator K. E. LEE		Date 3-18-94	
Classification ☐ Class I ☐ Class II ☒ Class III				Customer Work Order No. ER-5188		Change No. EK 5188-001		
Reference(s) TASK PLAN FOR T FARM COMPLEX ALARM UPGRADES, ETN-94-0046, REV 1, and cc:mail From Jay Roberts, Dated 3-8-94				CAM Approval		Date		
				Project Manager Approval <i>Terry K. Osterlander</i>		Date 3-18-94		
General Description of Change Modification of work scope (location of upgraded panel and list of required alarms/instruments to be relocated). Cost to be determined upon approval of revised task plan.								
Labor								
EAC					Budget			
Cost Account	MH's	Rate	Cost	Schedule	MH's	Rate	Cost	Schedule
Subtotal								
Contracts, Material, and Equipment								
Cost Account	Direct	Indirect	Cost	N/A	Direct	Indirect	Cost	N/A
Subtotal					\$			
Total Budget Adjustment							\$ Days	
Total EAC Adjustment/Funds Request					\$ Days			

KEH 1080.00 (1/91) KEF018

**T-FARM COMPLEX ALARM UPGRADES
SECTION 4
DRAFT SPECIAL WORK INSTRUCTIONS**

STATUS SUMMARY

- 1 - Special work instructions for JCS work packages: nothing done.
- 2 - Bill of Materials: not done, preliminary data only.
 - a) Catalog cuts and equipment descriptions for Panalarm Series 90 annunciator are attached.
 - b) Miscellaneous terminal marking items.

CABINET: 94RS84

Flush mount cabinet with 8 rows and 42 columns

SEQUENCE CARDS: 91AF1KNB120AC4C3CP

91 Series 90 single point sequence card: 91

Operational Sequence

AF1 ISA sequence "A" (lock-in) and "A-4" (non lock-in)

BASIC FLASHING	TEST OR ALERT	ACKNOWLEDGE	RETURN TO NORMAL
Visual	Flashing	Steady On	Off
Audible	On	Off	Off

Input Type

KN Opto-isolator (TB1, TB2)

Input Voltage

120 Optical isolated input for specified voltage

Voltage Type

A AC voltage

Auxiliary Output Signal

C Form "C" Contact (TB4, 5 & 6)

4 Contact follower, does not operate on test

3CP Single point sequence card, generates the status signal

ANALOG SEQUENCE CARDS: 91AF1DM12DC4YC4C3CP

91AF1 Same as above sequence cards

DM Direct (for meter set analog 91AD)

12DC Voltage Type

4Y Polarizing key option for "DM" sequence card, certain cards may be keyed to allow insertion into only card slots for which they are wired

ANALOG INPUT CARD: 91AD1PXD3

91AD Series 90 single point meter set card: 91AD

1 Single setpoint

PXD3 Input code: Passive Instrumentation Signal, Input 4.0 to 20.0 mA, scale display 0.0-100.0E (percent)

DIGITAL DISPLAY: 90AF1

Analog display panel with display controls are all front access hand-addressed switches

REMOTE MOUNTING POWER SUPPLY: 90P2X120AC24FC450W

90 Series 90

P2X Remote Mounting Power Supply

120AC Input Voltage

24FC FC Voltage 24 available on all input voltages

450W Output power

PROCESSOR CARD: 90CPX2

Processor card, located in the Meter Display module

COMMUNICATIONS CARD: 90CPC1

Communications card to communicate with Host computer. Will be located in the Meter Display module of cabinet or chassis group #1.

METER DISPLAY CARD: 90FD3

Meter Display, function switches and address selectors on its front panel beneath the digital display

AUXILIARY POWER CARD: 90P7X24DC5DC15W

Auxiliary power card, 1 per meter display, located outside of (but close to) the Meter Display module.

MATRIX CARD: 90YMA

1 per cabinet over 5 modules wide or up to 20 chassis

ANNUNCIATOR LIGHTBOXES: 91LA01

91 Single nameplate configuration

LA Annunciator lightbox

01 Standard variation code

NAMEPLATES: 91NP1WH

91 Single nameplate configuration

NP1 Standard variation code

WH White

FLASHER AUDIBLE CARDS: 90F1X1PB

Standard flasher. Has fast flash oscillator output (9FFbus), slow flash oscillator output (SF bus), first (alarm) horn enable input (FH bus) which initiates first horn output (flasher term. 7), second (ringback) horn enable input (SH bus) which initiates second horn output (flasher term. 6), and allows for use with pushbutton station.

FLASHER AUDIBLE CARDS: 90F1X1DN

Dim lamps in normal. This option must be used in Meter Set Analog Systems.

INTERNAL HORN RELAY: 90AXC1X

Auxiliary relay for horn output, common contacts on alarm and for grouping electronic outputs. Provides three Form C outputs. Relay is de-energized in normal state.

NOVATONE HORN: NT2-120A

Remote horn, 120VAC

Per phone call to Panalarm on April 1, 1994:

Given that the -KN option 120VAC, Opto-isolator input, is to be used:

The input voltage range is 100-130VAC (the alarm drops out at 95VAC)

Distributed capacitance may be great enough that the alarm may not drop out until the voltage is 105VAC, to correct place a resistor in parallel with the input resistance (giving the capacitance a discharge path)

Input resistance is 10k Ω

Page 18 of Series90 catalog indicates that the sequence cards to be used in conjunction with analog input cards receive inputs via cross-over links between adjacent sockets (A and B), the sequence cards must have input options DM12DC for meter set system or DB12DC for blind set systems

Per phone call to Panalarm on May 20, 1994:

Wire the 24 volt inputs per drawing Detail B page 17 in catalog, jumper the FCC (field contact common) to 0V, this defeats the isolating the field contacts from the power supply so order the T input type

SEN is used for dual power supplies, senses when the other power supply fails

F1 is 7A slow blow for protecting the primary coil, 120VAC

F2 is 20A fast blow for protecting the secondary, +24VDC

F3 is 1A for protecting the FC (field contact)

Per phone call to PANALARM on July 22, 1994:

The horns require all three wires and agreed that the current configuration of H-2-823445 Sh 1 is correct.

The fuse to protect the 120VAC inputs should be 0.5 Amp.

SERIES 90 RS-422/485/232 COMMUNICATION LINK SYSTEM

ORDERING INFORMATION

There can be from 1 to 7 cabinets/chassis groups in a 90RS System. A cabinet/chassis group can be as large as 800 points (400 card slots) in the form of an integral cabinet up to 10 high x 10 wide or up to 20 remote logic chassis with 20 card slots each.

INTEGRAL LOGIC TYPE SYSTEM

Use cabinet model number 94RS h w in lieu of 94CA h w shown in Catalog A-90C, e.g., 94RS45. If the meter display will be the remote keyboard version, the cabinet must be a minimum of 2 rows high. Select lightboxes, flasher, pushbuttons, power supply and audible device from Catalog A-90C. Surface mount enclosures, shown in Catalog A-90C, containing 94RSS h w cabinets (3 wide, min.) are available

REMOTE LOGIC TYPE SYSTEM

Select lamp cabinet, lightboxes, flasher, pushbuttons, power supply and audible device from Catalog A-90C. Select logic chassis from the following:

19" Rack Mount, rear access terminals.

94RR02 "Basic" chassis, with RS422 port, for meter display, aux. power supply, flasher and with 14 available card slots (13 if remote keyboard is used) One required, per "chassis group"

94RR01 "Expansion" chassis, with 20 available card slots, up to 19 per "chassis group"

19" Wall/Surface mount, front access terminals.

94RW02 "Basic" chassis, with RS422 port, for meter display, aux. power supply, flasher and with 14 available card slots (13 if remote keyboard is used) One required per "chassis group"

94RW01 "Expansion" chassis, with 20 available card slots, up to 19 per "chassis" group.

RS Remote logic chassis are available with MS type lamp output cable connectors. Consult your local PANALARM Representative for details.

BALANCE OF SYSTEM (INTEGRAL OR REMOTE LOGIC TYPE)

COMMUNICATION CARD (1 per system, up to 7 cabinets or up to 140 chassis)

90CPC1, Communication card to communicate with Host computer. Will be located in the Meter Display module of cabinet or chassis group #1.

METER DISPLAY AND ASSOCIATED CARDS (1 per Cabinet or Chassis Group)

There are two choices of Meter Displays for use with 90RS Systems.

90FD3, Meter Display, function switches and address selectors on its front panel beneath the digital display.

90FD5 Meter Display, functions and address selections are performed via a separate remote keyboard.

PROCESSOR CARD (1 per Meter Display)

90CPX2 Processor card, located in the Meter Display module.

MATRIX CARD, located in the Meter Display module.

90YM3 Matrix card (1 per cabinet up to 5 modules wide or up to 10 chassis)

or 90YM4 Matrix card (1 per cabinet over 5 modules wide or up to 20 chassis)

AUXILIARY POWER CARD (1 per meter display)

90P7X24DC5DC15W Auxiliary power card, located outside of, but close to, the Meter Display module.

SEQUENCE CARDS

Select sequence cards from Catalog A-90C and add the following to card model number as required:

Single Point sequence cards;

3CP Example: 91AF1NL24DC3CP(8GP)

2VT For lamp output on (TB6)

Twin Point sequence cards;

2CP Example: 92AF1NL24DC2CP(8GP)

56VT For lamp outputs on (TB5), upper point and on (TB6), lower point

ANALOG CARDS (Optional)

Blind Set analog cards only convert sequence cards from dry contact to analog inputs and 90RS will communicate sequence card status only. However, with Meter Set analog cards, not only sequence card status but also analog data is made available to the Host computer.

91AB— Blind Set (Also, change input option on sequence card from NL24DC to DB12DC).

91AD— Meter Set (also requires the addition of "1DN" option to the flasher card and changing input option on sequence card from NL24DC to DM12DC).

SIGNAL CONVERSION/ISOLATION

659001 RS422/RS232 isolated converter with screw terminal cable connections. Unless Host computer has an RS422 communication port, an RS422/RS232 converter is required.

IMPORTANT:

Electrical isolation must be provided between the Series 90 System and Host computer system to prevent possible signal degradation should simultaneous grounds occur on both systems. The PANALARM 659001 provides both isolation (RS422/RS422) and isolation plus signal conversion (RS422/RS232).

If customers do not wish to purchase the 659001 isolated converter, they may provide their own isolating device.

APPLICATION SOFTWARE

90PGR1X Application software for use at 9600 baud with IBM PC/AT and compatibles under MS/DOS version 3.3 or higher, 640K minimum memory, EGA graphics, 360K floppy disk drive and 10MB free hard disk space.

TERMS Net 30 days, F.O.B., factory, freight collect. Shipments are normally made by Parcel Post, Truck or U.P.S. For faster shipment, specify Air Freight, Air Parcel Post, etc.

CONFIRMATION Avoid duplication of Purchase Order by marking confirming Purchase Order "CONFIRMATION."

WARRANTY Three year warranty in accordance with Terms and Conditions of Sale, Form AP-85.

DELIVERY Normal delivery is approximately eight (8) weeks. However, please check with your nearest PANALARM representative's office.

Specifications and designs subject to change without notice.

PANALARM DIVISION • 7401 N. Hamlin Ave. • Skokie, IL 60076 • U.S.A.
Phone: (708) 675-2500 • Fax: (708) 675-3011

PANALARM MANUFACTURING DIVISIONS ALSO AT:

PANALARM LTD Eastern Way, Bury St. Edmunds, Suffolk, England IP32 7AQ
Phone: (284) 764921 Telex: (851) 81357 Fax: (284) 753541

AMETEK (CANADA) INC. 3085 Lenworth Drive, Mississauga, Ontario Canada L4X 2G4
Phone: (416) 625-1790 Telex: 06961172 Fax: (416) 625-0482

SERIES90 INTEGRAL Packaging/Dimensions

WHC-SD-WM-DB-026, REV. 0

Modular Flexibility

For integral logic systems, Series 90 offers a choice of modular flush mount or wall mount cabinetry. Each Annunciator cabinet is assembled using four terminal blocks per module. Each module will accommodate 1, 2, 3, or 4 logic cards.

Model Number Explanation:

① ② ③ ④ ⑤ ⑥

① 94 = Series 90, 4 terminal blocks per module

② CA = Type of cabinet (flush mount)

③ 1 to 10 = Module rows high

④ 2 to 10 = Module rows wide

⑤ CF1 = One cabinet cooling fan, 120V, 50/60 Hz (Required only for cabinets with 11-25 analog input cards)

CF2 = Two cabinet cooling fans, 120V, 50/60 Hz (Required only for cabinets with more than 25 analog input cards)

⑥ G7 = Optional gold plated bus (card edge contact) finish

G8 = Optional gold flashed bus (card edge contact) finish

Module 94CA Flush Mount Cabinets

Suitable for any number of modules from 1 H by 2 W to 10 H by 10 W. Lamps accessible by removing snap-off window nameplates. Plug-in alarm cards accessible by removing pull-out lightbox assemblies. Refer to pages 12 & 13 for lightbox information.

CABINET SIZE		"A" DIMENSION	"B" DIMENSION
MODULE ROWS HIGH	MODULE COLUMNS WIDE		
1	—	127 (5)	103 (4-1/16)
2	2	215 (8-15/32)	191 (7-17/32)
3	3	303 (11-15/16)	279 (11)
4	4	391 (15-13/32)	368 (14-15/32)
5	5	479 (18-7/8)	456 (17-15/16)
6	6	568 (22-11/32)	544 (21-13/32)
7	7	656 (25-13/16)	632 (24-7/8)
8	8	744 (29-9/32)	720 (28-11/32)
9	9	832 (32-3/4)	808 (31-13/16)
10	10	920 (36-7/32)	896 (35-9/32)

NEMA 4 or 12 Surface Mount Cabinets

94CA cabinets are available mounted and wired in surface mount enclosures. Enclosures for cabinets up to 5 high by 8 wide are available in either NEMA 4 or NEMA 12 versions. Larger enclosures, NEMA 12 only.

To order a 94CA57 in an enclosure, for example, specify a type C5, NEMA 4 (or NEMA 12) surface mount cabinet.

Door mounted pushbuttons and audible devices are optional.

TYPE	ROWS WIDE	DIMENSIONS	
		"W"	"MDW"
A	3 OR 4	24-3/4 (629)	20-3/4 (527)
B	5 OR 6	32-1/2 (826)	28-1/2 (724)
C	7 OR 8	40-1/4 (1022)	36-1/4 (921)

TYPE	ROWS HIGH	DIMENSIONS	
		"H"	"MDH"
1	1	18 (457)	19-1/2 (495)
3	2 OR 3	34 (864)	35-1/2 (902)
5	4 OR 5	50 (1270)	51-1/2 (1308)
7	6 OR 7	65 (1651)	66-1/2 (1689)

SERIES 90

Operational Sequences

WHC-SD-WM-DB-026, REV. 0

Refer to pages 20-23 for additional sequences

Nine standard operational sequences are offered which satisfy the majority of application requirements. Additional sequences and variations are available to satisfy unique requirements. Series 90 offers over 35 sequence variations without modification to the internal chassis wiring and includes but is not limited to ISA Standard Sequences. This means versatility when ordering or even after installation. Consult the PANALARM representative in your area or call us direct if

you desire a sequence variation not shown in the catalog.

Note: Test is full functional for all sequences. Lamp test is optional. The 90F1X1PB Flasher is used with all sequences. For systems exceeding 300 points, a slave flasher Model 90F2X must be added to the system for synchronized flashing rates. Dim on normal in lieu of lamp test is a Flasher and Sequence card option. (Specify 1LT on point cards and 1DN on flasher.)

AF (AF1)

ISA SEQUENCE "A" (LOCK-IN) AND "A-1" (NON LOCK-IN)

Basic Flashing	Test or Alert	Acknowledge	Return to Normal
Visual	Flashing	Steady On	Off
Audible	On	Off	Off

1. Non-lock-in Option returns Alert condition to normal without operator Acknowledge if input signal returns to normal.
2. Pushbuttons: (2), Acknowledge and Test.
3. Standard plug-in card for trouble contact input: 91AF1T24DC or 92AF1NL24DC (twinpoint).

FR (AF2)

ISA SEQUENCE "A-1-2"

Basic Flashing, Separate Flasher Reset	Test or Alert	Acknowledge	Flash Reset	Return to Normal
Visual	Flashing	Flashing	Steady On	Off
Audible	On	Off	Off	Off

1. Pushbuttons: (3), Acknowledge, Flash Reset, and Test.
2. Standard plug-in card for trouble contact input: 91AF2T24DC or 92AF2NL24DC (twinpoint).

AM (AF3)

ISA SEQUENCE "M"

Basic Flashing, Manual Reset	Test or Alert	Acknowledge	Return to Normal	Reset to Normal
Visual	Flashing	Steady On	Steady On	Off
Audible	On	Off	Off	Off

1. Pushbuttons: (3), Acknowledge, Flash Reset, and Test.
2. Standard plug-in card for trouble contact input: 91AF3T24DC or 92AF3NL24DC (twinpoint).

FRM (AF4)

ISA SEQUENCE "M-1-2"

Basic Flashing, Separate Flasher Reset and Manual Reset	Test or Alert	Acknowledge	Flash Reset	Return to Normal	Reset to Normal
Visual	Flashing	Flashing	Steady On	Steady On	Off
Audible	On	Off	Off	Off	Off

1. Pushbuttons: (4), Acknowledge, Flash Reset, Reset, and Test.
2. Standard plug-in card for trouble contact input: 91AF4T24DC or 92AF4NL24DC (twinpoint).

ARR (AR1)

ISA SEQUENCE "R"

Basic Flashing With Return Slow Flash and Return Audible	Test or Alert	Acknowledge	Return to Normal	Reset to Normal
Visual	Flashing	Steady On	Slow Flashing	Off
Audible #1	On	Off	Off	Off
Audible #2	Off	Off	On	Off

1. Pushbuttons: (3), Acknowledge, Reset, and Test.
2. Standard plug-in card for trouble contact input: 91AR1T24DC or 92AR1NL24DC (twinpoint).
3. If only one horn is desired for both alert and return to normal, horn output terminals are connected together at flasher card terminal block.

SERIES90

WHC-SD-WM-DB-026, REV. 0

Sequence Card "On Board" Options

The options on these two pages are part of the Series 90 standard systems design and may be added to sequence cards as required. Multiple options are available on one card. All options described are available

for both single and twinpoint cards, unless otherwise stated. Options are ordered by adding option code designations to the end of the standard sequence card model number. Check terminal requirements for mul-

INPUT OPTIONS

Input Signal Configuration—Option Code KN or NL

The standard T input will satisfy dry contact inputs for single point cards. However, other input configurations (KN or NL) are available. KN—optical isolated input for AC or DC; specify voltage in model number. See Specifications Pg. 4 for input voltages available. NL—dry contact input (standard on twinpoint cards), uses a common return wire from field for all points. Substitute KN or NL in sequence card model number.

Transistor Switch Inputs—Option Code *PR or *PC

Transistors may be used as switching inputs to Series 90. It may be necessary to have a pull-up resistor (Ref. Doc. 900320, Application Guide). The pull-up resistor is mounted on sequence card. Specify Resistor Code No. for desired resistance value.

Opto Isolator Input (with FC Interlock)—Option Code KP

Same as option code KN except by using customer terminals 1

and 2 for signal input and option busses P1 and P2 for isolated power source input, card removal disconnects voltage from the signal wiring.

Signal Wiring Monitor—Option Code TWM

For single point cards only. An open circuit in the signal contact wiring loop will cause the sequence card to alarm. After acknowledgement, the lamp display will

blink (a 100 ms flash) at two second intervals. An end-of-line resistor (shipped loose with each card) must be field installed across each signal contact.

Series Contact Monitor—Option Code KNA

With this option on a first-out sequence card, up to nine series contacts in a 120 VAC control loop can be monitored. The first contact to open will initiate the first-out alarm.

OUTPUT OPTIONS

Auxiliary Output Operation Modes

(For Integral Aux Contacts, Optical Couplers and Electronic Outputs, replace asterisk in option code with the selected mode number.)

Specify Mode Number	Operation Mode
1	Contact follower, operates on test.
3	Lamp output follower, provides steady signal when lamp is on or flashing, operates on test.
4	Contact follower, <i>does not</i> operate on test.
5	Lamp output follower, provides steady signal when lamp is on or flashing, <i>does not</i> operate on test.
6	Horn output follower, on only when horn is active.
7	Lamp output follower, follows flashing or on. Operates on test.

Integral Auxiliary Contacts—Option Codes *A, *B, or *C

Available for a variety of operating modes. Develop Option Code by selecting mode number (1 or 3 thru 7) from Auxiliary Output Operation Modes Table and letter designation (A, B, or C) for contact configuration: A—normally open, SPST; B—normally closed, SPST; C—single pole double throw. Energized or deenergized in normal is field selectable. (Available on twinpoint cards when used with analog input or option 9A for NL inputs.)

Optical Couplers—Option Codes *KT, *KC, or *KE

Isolated transistor switch output for connection to customer instrumentation and associated voltage. Transistor rating 30VDC; 10mA max. Saturation Voltage 0.3VDC @ 5mA. Develop Option Code by selecting mode num-

ber (1 or 3 thru 7) from Auxiliary Output Operation Modes Table and letter designation (KT, KC, or KE) for optical coupler wiring: KT—Collector and emitter wired out; KC—collector pull-up resistor (2.2K ohm), collector and emitter wired out; KE—collector, emitter, and emitter resistor (2.2K ohm) wired out. Energized or deenergized in normal is field selectable.

Electronic Outputs—Option Codes *EA thru *EH, *EJ thru *EM

Open collector (NPN) output to drive remote auxiliary relay (90AX1 or 90AX2). Transistor rating is 18VDC; 10mA max. Saturation Voltage 2.0VDC @ 10mA. Emitter is connected to system common (OV). May be grouped to achieve common function. Develop Opti Code by selecting mode number (1 or 3 thru 7) from Auxiliary Output Operation Modes Table and letter designation for wiring desired.

Using 1, 2, 3, OR 4 GI Cards (1 Point Per Card)

1 Flasher is normally located in the lower right module viewed from front (in systems with integral power supplies flasher is located in the module to the left of the power supply.) Flasher is wired to its module's left side terminal block (D). Capacity is 300 points.

2 Integral power supply & chassis wiring board (when used) is normally located in the lower right module, viewed from front (card position & terminals (C) & (D) are not available).

3 Remote lamp(s). Max load (total of combined integral and remote lamps): 320 mA at 24VDC.

1	— Input Signal
2	— Field Contact Voltage Output (Type T Input Cards)
3	— First Out Grouping (or Special Option Function)
4	— Output Option Wiring
5	
6	— Lamp Output (Remote Logic) or Special Option Function (Integral Logic)
7	— Slave Lamp Output (Integral Logic)

1	— Input Signal Point #1 (Upper Nameplate)
2	— Input Signal Point #2 (Lower Nameplate)
3	— First Out Grouping (or Special Option Function)
4	— Output Option Wiring
5	
6	— Lamp Output Point #2 (Rempte Logic)
7	— Lamp Output Point #1 (Remote Logic)

or Special Option Function
(Integral Logic)

FC	Field Contact Supply Voltage	L(+)	Customer's Primary Input Voltage
FC		N(-)	Common Side of Field Contact Voltage (for T or NL Input Type Connect FCC to OV)
FC		FCC	
FC		OV	Logic and Lamp System Common Connects to OV (External Wire) on Left Main Bus
FC		OV	
FC		+24	Logic and Lamp Power Connect to +24 (External Wire) on Left Main Bus
FC		+24	

SERIES 90

Sequence TFS Information

WHC-SD-WM-DB-026, REV. 0

Pushbutton-Wiring Details

Audible Signal Device Wiring

(1) MODEL NT2-24D NOVATONE HORN
REF DWG. #57100-48

Common Auxiliary Relay Wiring

FOR CUSTOMER USE IF REQUIRED

Terminal Grouping Diagram

(3) FORM "C" CONTACTS RATED AT 5 AMPS RESISTIVE AT 28VDC OR 120 VAC & 0.5 AMP AT 125VDC.

Operational Sequence TFS

Input Status	First Visual	Subsequent Visual	Audible
1st Alarm or Test	Interm. Fast Fl.	Off	On
Subsequent Alarm	Interm. Fast Fl.	Fast Flash	On
Acknowledge	Slow Flash	Steady-On	Off
First Reset	Steady-On	Steady-On	Off
Return to Normal	Off	Off	Off

TYPICAL TERMINAL AND INPUT WIRING DESIGNATIONS

Customer Left Main Bus
One per cabinet or remote chassis, coded White.

P1	Option Bus #1 Typically Used for Lamp Test or Dimmer Control Options
FO	First Out Reset Pushbutton Connection
AK	Acknowledge Pushbutton Connection
P2	Option Bus #2 Typically Used for Special Sequence Pushbutton Connection
P3	Option Bus #3 Typically Used as Field Contact Voltage Distribution Bus
OV	System Common Connection (Connect to OV on power supply)
+24	System Logic and Lamp Voltage Connection (Connect to +24 on power supply)

Customer Right Main Bus
One per cabinet or remote chassis, coded White.

FF	Fast Flash Oscillator Bus
SF	Slow Flash Oscillator Bus
FT	Functional Test Pushbutton Connection
FR	Flasher Reset Pushbutton Connection
MR	Manual Reset Pushbutton Connection
SH	Ringback Horn Enable Bus
FH	Alert Horn Enable Bus

Flasher Location
Coded Red

1	Dimmer Control Output (1DN Option Must Be Specified)
2	Flash Rate Inputs on 90F2X Slave Flasher only. 2 is Fast Flash Rate and 3 is Slow Flash Rate
3	
4	Remote Dimmer Level Control (1DN Option Must Be Specified)
5	Return Audible (NT2-24D) or Common Return Auxiliary Relay (90AX1) Connection
6	
7	Alarm Audible (NT2-24D) or Common Auxiliary Relay (90AX1) Connection

Normally Located In Lower Right Hand Module Position (Front Viewed)

411

Model 90P2 Power Supply (For Remote Mounting)

Model 90P2X power supply for remote mounting.

[illegible]

WATTAGE RATING IS BASED ON NOMINAL LINE VOLTAGE.
** THE SOURCE FREQUENCY MUST BE BETWEEN 48 & 62 HZ.
*** INRUSH WAS AT HIGH LINE FULL LOAD.

MODEL NO. EXPLANATION

90 P2X —
AC —
FC —
450W IM —
100ms POWER INTERRUPT CAPACITY —
OUTPUT IN WATTS —
ONLY.

STANDARD POWER INTERRUPTION CAPACITY IS 16ms.
SPECIFY OPTION "1M" IF 100ms INTERRUPTION CAPACITY IS
REQUIRED. OPTION "1M" MUST ALSO BE SPECIFIED FOR
PLUG-INS, AND IS AVAILABLE FOR AC INPUT 24V FC MODELS

NOTES:

1. THE 90P2XXACXFC450W WEIGHS 12.9 kg (28 lbs, 6 oz.)
2. OPERATING TEMPERATURE 0°C TO 50°C.

90 P2X

89 AC

88 FC

87 450W

86 IN

85 ROOMS POWER INTERRUPT CAPACITY

84 OUTPUT IN WATTS

83 FC VOLTAGE

82 125 AVAILABLE ON ALL INPUT VOLTAGES

81 48 AVAILABLE ON ALL INPUT VOLTAGES

80 24 AVAILABLE ON ALL INPUT VOLTAGES

79 INPUT VOLTAGE (240 AC, 120 AC)

78 REMOTE MOUNTING POWER SUPPLY

77 SERIES 90

McLaren inc.

QUOTATION

DATE SEPTEMBER 24, 1992REFERENCE MP882PAGE 1 OF 1TO WESTINGHOUSE HANFORD COFROM PANALARM, DIV. OF AMETEKC/O MC LAREN INC.P. O. BOX 219118PORTLAND, OR 97225ATTENTION: RON JONESPHONE: (509) 373-5632PHONE NO. (503) 627-0757FAX: (509) 373-5576FACSIMILI NO. (503) 626-3408

ITEM #	QUANTITY	DESCRIPTION	UNIT PRICE	TOTALS
1.	(1)	SERIES 90 ANNUNCIATORS, CONSISTING OF THE FOLLOWING: (1) 94RS ⁴⁵ Cabinet, ⁴ 5 rows high x ⁵ 5 rows wide. (21) 91LA01 Dual Lightbox. (21) 91NP1WH Nameplates. (21) 91AF1KN120AC4C3CP8GP Alarm Cards. (1) 90F1X1PB Flasher. (1) 90P2X120AC24FC450 Remote Power Supply. (1) 90AXC1X Integral Horn Relay. (As Required) 90200-121-4-1 Yellow Filters. (As Required) 90200-121-3-1 Red Filters. (1) NT2-120A Horn. (1) 90FD3 Meter Display, Cabinet Position 5-4. (1) 90CPC1 Communication Card. (1) 90CPX2 Processor Card. (1) 90YM3 Matrix Card. (1) 90P7X24DC5DC15W Aux Power Card, Position 5-3D.	\$ 4,805.28	\$ 4,805.28

SHIP SCHEDULE 8 WEEKS AFTER RECEIPT OF ORDERQUOTATION TIME LIMIT 60 DAYS

4-13

Signed By.

Sheet 7 of 7

DELIVERY

EMERGENCY JUSTIFICATION

Work Request No. 2E-92-01217/m B.O.M. Suppl. Ø

ECN No. 193382

Title/End Use C-FARIR ALARM UPGRADES

Cost Code 7C410

Date: 3-31-93

☒ Desired☐ **Mandatory**

Delivery Location IND-407 / 116 / 300 E

ITEM	QTY	UNIT	DESCRIPTION/SPECIFICATION Attach Drawing, Specifications, Catalog Cuts, etc. If applicable include all quality documentation requirements.	EST. COST	IMPACT LEVEL	QC APPROVAL	STOCK NO. STORAGE LOCATION	SOURCE/ DOCUMENT NO. PR/PO/SO
1	1	EA	PANEL ANNUNCIATOR, 4 HIGH X 5 WIDE, ALUMINUM SERIES 90, GRAY-85 CABINET CONSTRUCTION OF THE FOLLOWING: 1) EA - 71LA01 SINGLE LIGHT BOXES 1) EA - 91MPIWH NAME PLATES 1) EA - 91AEIKNB120AC4CPCP86A ALARM CARDS 1) EA - 90FEXJPA FLASHER 1) EA - 90R2X120AC34EC45OW REMOTE POWER SUPPLY		3	3 R		

SPECIAL INSTRUCTIONS, INSPECTION REQUIREMENTS

(V) Claus.C

002

Planner/PIC

W. K. W.

Planner/PLC

2.11.73
Date

MSIN

Phone

2-11-93 Date :

MSIN

Phone

Material Coordinator

Date _____

MSIN

Phone

Other

Date

MSIN

Phone

BILL OF MATERIAL Continuation Sheet

Work Request No. 2E-92-02114

B. O. M. Suppl. Q

Sheet 2 of 2

WHC-SD-WM-DB-026, REV

ITEM	QTY	UNIT	DESCRIPTION/SPECIFICATION Attach Drawing, Specifications, Catalog Cuts, etc. If applicable include all quality documentation requirements.	EST. COST	IMPACT LEVEL	QC APPROVAL	STOCK NO. STORAGE LOCATION	SOURCE/ DOCUMENT NO. PR/PO/SO
			1.EA-90AXCLX INTEGRAL HORN RELAY		3			
			1.EA-9022-120A NOVAHORN HORN		3			
			1.EA-9022PS1 COMMUNICATIONS CARD		3			
			1.EA-9022PS1 MELEA DISPLAY, CABINET POSITION 5-4		3			
			1.EA-9022PS1 PROCESSOR CARD		3			
			1.EA-9022PS1 MATRIX CARD		3			
			1.EA-9022PS1 50C15W AUX. POWER CARD, POSITION 5-30		3			
			1.EA-9022PS1 INTEGRAL AUDIO-ACK CARD		3			
			1.EA-9022PS1-121-3-1 RED FILTERS		3			
			1.EA-9022PS1-121-4-1 YELLOW FILTERS		3			

TERMINAL MARKERS REQ'D:

REAR PANEL:

TERMINALS: 209-666 (1 CARD)
209-607 (1 CARD)

FUSES AND GND: 209-501 (14 MARKERS)
210-110 (1 PEN)

TBX-C2:

TERMINALS: 209-666 (1/2 CARD)

GND: 209-501 (3 MARKERS)

TBX-C3:

TERMINALS: 209-666 (1/2 CARD)
209-607 (1/2 CARD)

GND: 209-501 (1 MARKER)

TBX-C4:

TERMINALS: 209-666 (1/2 CARD)

GND: 209-501 (1 MARKER)

TBX-C5:

TERMINALS: 209-666 (1/2 CARD)
209-607 (1/2 CARD)
209-608 (1/2 CARD)
209-609 (1/2 CARD)
209-610 (1 CARD)

GND: 209-501 (1 MARKER)

PB-C1:

GND: 209-501 (10 MARKERS)

TOTALS:

REQ'D: 209-501 (30 MARKERS) COME AS 5 CARDS OF 100 MAKERS PER CARD
210-110 (1 PEN)
209-666 (3 CARDS) COME AS 5 CARDS
209-607 (2 CARDS) COME AS 5 CARDS
209-608 (1/2 CARD) COME AS 5 CARDS
209-609 (1/2 CARD) COME AS 5 CARDS
209-610 (1 CARD) COME AS 5 CARDS

ORDER 1 OF EACH OF ABOVE.

WSB-quick marking system

to 285

Horizontal marking Consecutive numbers per strip for terminal block widths 0.197 - 0.689 in (5 - 17.5 mm) Series 280 to 285	Vertical marking Consecutive numbers per strip for terminal block widths 0.197 - 0.689 in (5 - 17.5 mm) Series 280 to 285	Vertical marking Consecutive numbers per strip for terminal block widths 0.157 in (4 mm) Series 279
---	---	---

Marking per card	Item-No.	Pack-unit pcs.	Marking per card	Item-No.	Pack-unit pcs.	Marking per card	Item-No.	Pack-unit pcs.
1 ... 10 (10x)	209-502	5 cards	1 ... 10 (10x)	209-602	5 cards	1 ... 10 (10x)	209-702	5 cards
11 ... 20 (10x)	209-503	5 cards	11 ... 20 (10x)	209-603	5 cards	11 ... 20 (10x)	209-703	5 cards
21 ... 30 (10x)	209-504	5 cards	21 ... 30 (10x)	209-604	5 cards	21 ... 30 (10x)	209-704	5 cards
31 ... 40 (10x)	209-505	5 cards	31 ... 40 (10x)	209-605	5 cards	31 ... 40 (10x)	209-705	5 cards
41 ... 50 (10x)	209-506	5 cards	41 ... 50 (10x)	209-606	5 cards	41 ... 50 (10x)	209-706	5 cards
51 ... 60 (10x)	209-569	5 cards	51 ... 60 (10x)	249-601	5 cards			
61 ... 70 (10x)	209-570	5 cards	61 ... 70 (10x)	249-602	5 cards			
71 ... 80 (10x)	209-571	5 cards	71 ... 80 (10x)	249-603	5 cards			
81 ... 90 (10x)	209-572	5 cards	81 ... 90 (10x)	249-604	5 cards			
91 ... 100 (10x)	209-573	5 cards	91 ... 100 (10x)	249-605	5 cards			
1 ... 50 (2x)	209-566	5 cards	1 ... 50 (2x)	209-666	5 cards	1 ... 50 (2x)	209-766	5 cards
51 ... 100 (2x)	209-507	5 cards	51 ... 100 (2x)	209-607	5 cards	51 ... 100 (2x)	209-707	5 cards
101 ... 150 (2x)	209-508	5 cards	101 ... 150 (2x)	209-608	5 cards	101 ... 150 (2x)	209-708	5 cards
151 ... 200 (2x)	209-509	5 cards	151 ... 200 (2x)	209-609	5 cards	151 ... 200 (2x)	209-709	5 cards
201 ... 300 (1x)	209-510	5 cards	201 ... 300 (1x)	209-610	5 cards	201 ... 300 (1x)	209-710	5 cards
301 ... 400 (1x)	209-511	5 cards	301 ... 400 (1x)	209-611	5 cards	301 ... 400 (1x)	209-711	5 cards
401 ... 500 (1x)	209-512	5 cards	401 ... 500 (1x)	209-612	5 cards	401 ... 500 (1x)	209-712	5 cards
501 ... 600 (1x)	209-513	5 cards	501 ... 600 (1x)	209-613	5 cards	501 ... 600 (1x)	209-713	5 cards
601 ... 700 (1x)	209-514	5 cards	601 ... 700 (1x)	209-614	5 cards	601 ... 700 (1x)	209-714	5 cards
701 ... 800 (1x)	209-515	5 cards	701 ... 800 (1x)	209-615	5 cards	701 ... 800 (1x)	209-715	5 cards
801 ... 900 (1x)	209-516	5 cards	801 ... 900 (1x)	209-616	5 cards	801 ... 900 (1x)	209-716	5 cards
901 ... 1000 (1x)	209-517	5 cards	901 ... 1000 (1x)	209-617	5 cards	901 ... 1000 (1x)	209-717	5 cards
1 ... 9 (10x)	209-565	5 cards	1001 ... 1100 (1x)	209-688	5 cards	1 ... 9 (10x)	209-765	5 cards
			1101 ... 1200 (1x)	209-669	5 cards			
			1201 ... 1300 (1x)	209-670	5 cards			
			1301 ... 1400 (1x)	209-671	5 cards			
			1401 ... 1500 (1x)	209-672	5 cards			
			1501 ... 1600 (1x)	209-901	5 cards			
			1601 ... 1700 (1x)	209-902	5 cards			
plain, for self-marking	209-501	5 cards	1701 ... 1800 (1x)	209-903	5 cards	plain, for self-marking	209-701	5 cards
			1801 ... 1900 (1x)	209-912	5 cards			
			1901 ... 2000 (1x)	209-913	5 cards			
Marking pen with fibre tip, for permanent inscription	210-110	1	1 ... 9 (10x)	209-665	5 cards	Marking pen with fibre tip, for permanent inscription	210-110	1
			101, 101, 101, ...					
			... 130, 130, 130 (1x)	209-667	5 cards			
			131, 131, 131, ...					
			... 160, 160, 160 (1x)	209-668	5 cards			
Ink pen	200-107	1				Ink pen	200-107	1
Special ink, for permanent inscription (30 cm ³)	200-106	1	1, 3, 5, 7, 9, 11, ... 99			Special ink, for permanent inscription (30 cm ³)	210-106	1
			and 2, 4, 6, 8, 10, 12 ... 100 (1 x)	209-699	5 cards			
			101, 103, 105, ... 149					
			and 102, 104, 106, ... 150 (2x)	209-900	5 cards			
WSB-double marker carrier, 0.157 in (4 mm) wide	209-128	100				WSB-double marker carrier, 0.157 in (4 mm) wide	209-128	100
(see also page 1.12)						(see also page 1.12)		

9/21/94

ICF KH TRANSMITTAL LOG

Page 1

PROJECT: ER5188

TRANS NO.	DATE ISSUED	ORIGINATOR	DESCRIPTION	CLK
001	12/20/93	STEEN,RT	TASK PLAN FOR SIGNATURE	CMD
002	12/21/93	STEEN,RT	TASK PLAN FOR INFO	CMD
003	1/04/94	STEEN,RT	LETTER OF INSTRUCTIONS FOR INFO	CMD
004	4/14/94	OSTRANDER,TL	TDC, REV 0, APPROVED 4-11-94	SJS
005	8/17/94	OSTRANDER,TL	LOI MAJOR MAINTANANCE UPGRADE DLG REV. 2	
006	8/17/94	OSTRANDER,TL	ECC T-FARM UPGRADE	DLG

ICF Kaiser Hanford Company		DOCUMENT TRANSMITTAL	Transmittal No. TR-ER5188-006
Date AUGUST 17, 1994			Page 1 of 4
To DISTRIBUTION		From <i>T. L. Ostrander</i> T. L. OSTRANDER	
Project/Work Order Number ER-5188			
Project/Work Order Title T FARM COMPLEX ALARM UPGRADES			
Subject ENGINEERING/CONSTRUCTION CHANGE NOS.# ER5188-001;ER5188-002;ER5188-003			
No. of Copies	Company and Distribution		Mailing Address

KEH

1	T. L. OSTRANDER	S2-53
1	R. T. STEEN	S2-53
1	M. D. RICKENBACH	S3-08
1	G. R. GIBBONS	S2-53
1*	ENG-DOC-CONTROL	S3-10

* ORIGINAL

Attached Are	Purpose	Comments	Please
☐ Prints	☒ Information	☐ Preliminary	☐ Comment
☐ Specifications	☐ Action	☐ Unchecked	☐ Approve
☐ Travelers	☐ Signature	☐ Checked	☐ Destroy Previous Issue
☐ Appr. Data	☐ Update	☒ Final	☐ Return Previous Issue
☐ Forms	☐ Review	☐ Approved	☐ Note Revision
☐ Library Material	☐	☐ Working Copies	☐ Note Holds
☐ Procedures	☐	☐ Controlled Copies	☒ File
☒ Other:	☐	☐ Other:	☐

Document Numbers, Titles, and/or Comments

ENGINEERING/CONSTRUCTION CHANGE NUMBER: ER5188-001

ENGINEERING/CONSTRUCTION CHANGE NUMBER: ER5188-002

ENGINEERING/CONSTRUCTION CHANGE NUMBER: ER5188-003

TL0/1ps

☐ Check here if receipt acknowledgment is required.

Receipt Acknowledgment:

Please sign below acknowledging receipt of documents listed above and return receipt to at .

Signature

Date

ICF Kaiser Hanford Company		DOCUMENT TRANSMITTAL	Transmittal No. TR-ER5188-005
Date AUGUST 17, 1994			Page 1 of 3
To DISTRIBUTION		From <i>T. L. Ostrander</i> T. L. OSTRANDER	
Project/Work Order Number ER5188			
Project/Work Order Title REV.2 LETTER OF INSTRUCTION			
Subject REVISION 2 TO LETTER OF INSTRUCTION FOR TANK FARM MAJOR MAINTENANCE UPGRADE TO T FARM COMPLEX UPGRADE, DATED AUGUST 12, 1994			
No. of Copies	Company and Distribution		Mailing Address

KEH

1 T. L. OSTRANDER S2-54
 1 M. D. RICHENBACH S3-08
 1 R. T. STEEN S3-54
 1* ENG. DOC. CONTROL S3-10

* ORIGINAL

Attached Are	Purpose	Comments	Please
☐ Prints	☒ Information	☐ Preliminary	☐ Comment
☐ Specifications	☐ Action	☐ Unchecked	☐ Approve
☐ Travelers	☐ Signature	☐ Checked	☐ Destroy Previous Issue
☐ Appr. Data	☐ Update	☐ Final	☐ Return Previous Issue
☐ Forms	☐ Review	☐ Approved	☐ Note Revision
☐ Library Material	☐	☐ Working Copies	☐ Note Holds
☐ Procedures	☐	☐ Controlled Copies	☒ File
☒ Other:LOI	☐	☐ Other:	☐

Document Numbers, Titles, and/or Comments

REFERENCE: WMC INTERNAL MEMO # 93600303.1: REVISION 2 TO LOI FOR TANK FARM MAJOR MAINTENANCE UPGRADE TO T FARM COMPLEX ALARM UPGRADE, WORK ORDER # ER5188. RECEIVED FROM TWSR ENGINEERING SUPPORT.

TL0/1ps

☐ Check here if receipt acknowledgment is required.

Receipt Acknowledgment:

Please sign below acknowledging receipt of documents listed above and return receipt to at .

Signature

Date

**KAISER ENGINEERS
HANFORD****DOCUMENT TRANSMITTAL**

Transmittal No.

TR-ER5188-004

Date April 14, 1994

Page 1 of 1

To
DistributionFrom *T. L. Ostrander*
T. L. Ostrander, Project Manager

Project/Work Order Number ER5188

Project/Work Order Title T-FARM COMPLEX ALARM UPGRADES

Subject Technical Data Checklist

No. of
Copies

Company and Distribution

Mailing Address

KEH

1 G. A. Edwards
 1 T. L. Ostrander
 1 M. D. Rickenbach
 1* ~~Eng. Doc. Control~~

S2-54

S2-54

S3-08

~~S3-10~~

*Original

Attached Are	Purpose	Comments	Please
☐ Prints	☒ Information	☐ Preliminary	☐ Comment
☐ Specifications	☐ Action	☐ Unchecked	☐ Approve
☐ Travelers	☐ Signature	☐ Checked	☐ Destroy Previous Issue
☐ Appr. Data	☐ Update	☐ Final	☐ Return Previous Issue
☐ Forms	☐ Review	☒ Approved	☐ Note Revision
☐ Library Material	☐	☐ Working Copies	☐ Note Holds
☐ Procedures	☐	☐ Controlled Copies	☒ File
☒ Other: TDC	☐	☐ Other:	☐

Document Numbers, Titles, and/or Comments

- Technical Data Checklist, Rev. 0, dated 2/11/94, approved 4/11/94.

TLO:clh
 Attachment

☐ Check here if receipt acknowledgment is required.

Receipt Acknowledgment:

Please sign below acknowledging receipt of documents listed above and return receipt to at .

Signature

Date

**KAISER ENGINEERS
HANFORD****DOCUMENT TRANSMITTAL**

Transmittal No.

TR-ER5188-03

Date January 4, 1994

Page 1 of 1

To
DISTRIBUTIONFrom
R. T. Steen

Project/Work Order Number ER5188

Project/Work Order Title T Farm Complex Alarm Upgrades

Subject Letters of Instruction

No. of
Copies

Company and Distribution

Mailing Address

KEH

1	Engineering Document Control
1	R. T. Steen
1	J. L. Poe
1	M. D. Rickenback
1	J. P. Ferry

G7-54
G7-01
S2-54
S3-10
E6-05

WHC

1 R. E. Lacey

E6-03

Attached Are	Purpose	Comments	Please
☐ Prints	☒ Information	☐ Preliminary	☐ Comment
☐ Specifications	☐ Action	☐ Unchecked	☐ Approve
☐ Travelers	☐ Signature	☐ Checked	☐ Destroy Previous Issue
☐ Appr. Data	☐ Update	☐ Final	☐ Return Previous Issue
☐ Forms	☐ Review	☐ Approved	☐ Note Revision
☐ Library Material	☐	☒ Working Copies	☐ Note Holds
☐ Procedures	☐	☐ Controlled Copies	☒ File
☒ Other: LOI	☐	☐ Other:	☐

Document Numbers, Titles, and/or Comments

Project ER5188. Attached are copies of two Letter of Instructions, LOI-9360303, dated December 2, 1993, and LOI-9359617, dated November 5, 1993, for your information and/or action.

RTS/cmd

☐ Check here if receipt acknowledgment is required.

Receipt Acknowledgment:

Please sign below acknowledging receipt of documents listed above and return receipt to at .

Signature

Date

KAISER ENGINEERS HANFORD		DOCUMENT TRANSMITTAL	Transmittal No. TR-ER5188-02
Date December 21, 1993		Page 1 of 1	
To DISTRIBUTION		From R. T. Steen	
Project/Work Order Number ER5188			
Project/Work Order Title T Farm Complex Alarm Upgrades			
Subject Task Plan			
No. of Copies	Company and Distribution		Mailing Address

KEH

1	Engineering Document Control	G7-54
0	R. T. Steen	G7-01
1	J. L. Poe	S2-54
1	M. D. Rickenback	S3-10
1	B. K. Rarig	G7-01
0	R. B. Johnson	G7-01
1	D. T. Vladimiroff	R4-02
1	P. A. Higginson	E6-05

WHC

1	R. E. Lacey	E6-03
---	-------------	-------

Attached Are	Purpose	Comments	Please
☐ Prints	☒ Information	☐ Preliminary	☐ Comment
☐ Specifications	☐ Action	☐ Unchecked	☐ Approve
☐ Travelers	☐ Signature	☐ Checked	☐ Destroy Previous Issue
☐ Appr. Data	☐ Update	☐ Final	☐ Return Previous Issue
☐ Forms	☐ Review	☐ Approved	☐ Note Revision
☐ Library Material	☐	☒ Working Copies	☐ Note Holds
☐ Procedures	☐	☐ Controlled Copies	☒ File
☒ Other: Task Plan	☐	☐ Other:	☐

Document Numbers, Titles, and/or Comments

Project ER5188. Attached is a copy of the Task Plan, Rev. 0, for your information and/or action.

RTS/cmd

☐ Check here if receipt acknowledgment is required.

Receipt Acknowledgment:

Please sign below acknowledging receipt of documents listed above and return receipt to at .

Signature

Date

KAISER ENGINEERS HANFORD		DOCUMENT TRANSMITTAL	Transmittal No. TR-ER5188-01
Date December 21, 1993			Page 1 of 1
To DISTRIBUTION		From R. T. Steen	
Project/Work Order Number ER5188			
Project/Work Order Title T Farm Complex Alarm Upgrades			
Subject Task Plan			
No. of Copies	Company and Distribution		Mailing Address

KEH		
1	Engineering Document Control	G7-54
0	R. T. Steen	G7-01

WHC		
1*	R. K. Brown	H5-68

Attached Are	Purpose	Comments	Please
☐ Prints	☐ Information	☐ Preliminary	☐ Comment
☐ Specifications	☐ Action	☐ Unchecked	☒ Approve
☐ Travelers	☒ Signature	☐ Checked	☐ Destroy Previous Issue
☐ Appr. Data	☐ Update	☒ Final	☐ Return Previous Issue
☐ Forms	☐ Review	☐ Approved	☐ Note Revision
☐ Library Material	☐	☐ Working Copies	☐ Note Holds
☐ Procedures	☐	☐ Controlled Copies	☐ File
☒ Other: Task Plan	☐	☐ Other:	☐

Document Numbers, Titles, and/or Comments

Project ER5188. Attached is the original Task Plan, Rev. 0, for your approval and signature.

* = Original hand carried December 15, 1993

RTS/cmd

☐ Check here if receipt acknowledgment is required.

Receipt Acknowledgment:

Please sign below acknowledging receipt of documents listed above and return receipt to at .

Signature	Date
-----------	------

**T-FARM COMPLEX ALARM UPGRADES
SECTION 5
DRAFT PROCEDURE/CBRS CHANGES**

STATUS SUMMARY

1 - Change notice(s) for procedures: nothing done.

TECHNICAL DATA CHECKLIST

Revision: <u>0</u>	Date: <u>2/11/94</u>	TDC Author: <u>M.P. Rickenbach</u>		
Project No./Title or Work Order: <u>T Farm Complex Alarm Upgrades</u> <u>ER-5188</u>				
TECHNICAL DATA ITEM	PLE	E/C PM	OC PM	OTHER
1. APPROVED FUNCTIONAL DESIGN CRITERIA Document/Rev. No.: <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
2. APPROVED CONCEPTUAL DESIGN REPORT Document/Rev. No.: <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
3. CUSTOMER PROJECT MANAGEMENT PLAN PROVIDED BY QC Document/Rev. No.: <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
4. PROJECT-SPECIFIC QA PLAN PROVIDED BY QC Document/Rev. No.: <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
5. SUPPLEMENTAL DESIGN REQUIREMENTS DOCUMENT(s) Document/Rev. No.: <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
6. OTHER RELEASED DESIGN INPUT DOCUMENTS (e.g. Drawings) Document/Rev. No.: <u>TASK PLAN, ETN-94-0046, Rev. 1</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>Rev. 2</u> <u>JBR</u> <u>4/11/94</u>	
*7. LETTERS OF INSTRUCTION(S) (LOI) PROVIDING SCOPE, CLARIFICATION OR DESIGN INPUT. (Use attachments, if necessary) <u>LOI # 9359617 dtd 5 Nov 1993</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
8. EXISTING FACILITIES INFORMATION				
*a. Design basis of existing facilities/process has not been verified against current requirements for adequacy - E/C to provide. <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
*b. Existing facility/process has not been design verified and final verification documentation will be available to E/C. <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
*c. Existing facility/process has not been design verified and E/C will not be funded to perform verification. <u>YES</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
*d. The E/C is assigned the responsibility for evaluating the current facility drawings and analyses to verify that the physical configuration is represented at job initiation. <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
*e. The E/C is assigned the responsibility for assuring that the E/C design does not effect the ability of the existing structures, systems, or components to perform the original functions for which the structures, systems, or components were designed. <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
*f. E/C to provide as-documented drawings at work completion. <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
*g. E/C to provide field verified as-built drawings at work completion. <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	
*h. E/C to perform energy audit/survey. <u>NA</u>	<u>WDR</u> <u>2-11-94</u>	<u>TLO</u> <u>2-28-94</u>	<u>JBR</u> <u>4/11/94</u>	

TECHNICAL DATA CHECKLIST				Page 2 of 3
TECHNICAL DATA ITEM	PLE	E/C PM	OC PM	OTHER
9. DESIGN VERIFICATION SCOPE				
a. Independent design verification per NQA-1 method(s) (Mandatory for SC 1): NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
b. Independent design verification per NQA-1 method(s) for ECNs within the E/C scope (Mandatory for SC 1): NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
c. E/C to provide final design review with responsibility for overall design adequacy of the system or building including the cumulative evaluation of all impacts to the system/building caused by this activity: NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
10. SAFETY BASIS AND FACILITY DESIGNATION				
a. Safety Analysis Documentation NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
b. Hazards Classification/Category NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
*c. Safety Classification of Structures, Systems, Components Safety Class 3 (SC3)	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
d. Facility type per DOE Order 6430.1A General	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
e. Special Facility Designation per DOE Order 6430.1A NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
f. Has the facility been designated a critical/vital facility by DOE per DOE 6430.1A? NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
*g. Natural Phenomena Loading Requirements Important / Low Hazard (SC3)	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
h. Fire Hazards Analysis NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
i. Shielding Requirements NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
11. DOE ORDER 6430.1A COMPLIANCE DOCUMENTATION PER SPECIFIC CUSTOMER REQUIREMENT(S) NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
12. ENVIRONMENTAL				
a. Support provided by E/C for permitting efforts NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	
*1. Support provided by E/C for permitting efforts NA	MOR 2-11-94	TLO 2-28-94	JBR 4/11/94	

TECHNICAL DATA CHECKLIST (Continued)				Page 3 of 3
TECHNICAL DATA ITEM	PLE	E/C PM	OC PM	OTHER
2. WDOH Design Reports NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
3. PE Stamping of Design Documents yes	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
4. Construction Quality Assurance (CQA) Plan input and/or development in support of Part B permit. NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
b. OC to provide independent assessments required by WAC 173-303-640. NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
c. E/C, Title III Acceptance Inspection, to provide independent assessment required by WAC 173-303-640.				
1. Design NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
2. Completed Work NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
13. INVENTORY/SOURCE TERMS				
a. Provided by OC NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
b. Not provided. E/C to develop/identify. NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
c. Target limits identified (WDOE release limits, waste disposal limits) NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
d. If inventory/source terms are not provided or not finalized potential impacts to the project are assessed and identified. NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
e. Mass balance NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
14. EQUIPMENT LIST (ARRANGEMENT, REQUIREMENTS, FLOOR LOADING, ETC.)	NA	TLO 2-28-94		
a. Provided by OC NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
b. Not provided; E/C to develop/identify. NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
c. If equipment list is not provided or not finalized, potential impacts to the project are assessed and identified. NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
15. SPECIAL REQUIREMENTS				
a. Security NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
b. Operations (e.g., ORR Support) NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
c. Special Test Procedures (other than ATPs) NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
d. PE stamping of design documents (required for work performed by offsite firm) NA	WJR 2-11-94	TLO 2-28-94	JBL 4/1/94	
16. OTHER REQUIREMENTS, CLARIFICATIONS OR CUSTOMER/CLIENT DIRECTION (INCLUDE ON ATTACHMENTS)				