TIDD PFBC DEMONSTRATION PROJECT
TECHNICAL PROGRESS REPORT

SECOND QUARTER, CY 1992

DOE/MC/24132--3276

DE93 009647

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the Ohio Power Company, the American Electric Power Service Corporation, or the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process or service by tradename, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Ohio Power Company, the American Electric Power Service Corporation, and the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Ohio Power Company, the American Electric Power Service Corporation, and the United States Government or any agency thereof.

Prepared by:

American Electric Power Service Corporation
Columbus, Ohio 43215

Prepared for:

The United States Department of Energy
Under DOE Instrument No. DE-FC21-87 MC-24132.000

July, 1992

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TABLE OF CONTENTS

	PAGE
GLOSSARY OF ACRONYMS AND ABBREVIATIONS USED IN THIS REPORT	ii
I. INTRODUCTION AND SUMMARY	1
II. DESIGN AND PERMITTING	2
A. Mechanical Engineering Division	2
1) Engineering and Design	2
2) Meetings	5
3) Phase III - Testing and Data Collection	5
B. Instrumentation and Controls Division	15
1) Balance of Plant Design Major Systems Worked On or Completed	15
2) Meetings	17
C. Environmental and Technical Assessment Division	17
D. Electrical Engineering Department	18
1) Vendor Meetings/Plant Trips	18
2) Other Engineering Activities	19
III. PROJECT MANAGEMENT AND CONSTRUCTION	20
1) Major Construction Activities	20
IV. TIDD PFBC PLANT OPERATIONS	21
A. Operations	21
B. Maintenance	29
C. Performance	31
V. MANPOWER REPORT	32
VI. COST DATA	34

GLOSSARY OF ACRONYMS AND ABBREVIATIONS USED IN THIS REPORT

AARP	Annunciator Alarm Response Procedures
AB	ASEA Babcock - A business partnership between a subsidiary of ABBC and the Babcock & Wilcox Company (USA)
AEP	American Electric Power Company, Inc.
AEPSC	American Electric Power Service Corporation, a subsidiary of AEP
AFC	Approved for Construction
AFL	Approved for Layout
ABBC	ABB Carbon - a subsidiary of ASEA-Brown Boveri (subcontractor)
AOP	Abnormal Operating Procedure
B&W	The Babcock & Wilcox Company (subcontractor)
BWCC	The Babcock & Wilcox Construction Company (subcontractor)
BOP	Balance of Plant
CBI	Chicago Bridge and Iron, Inc. (subcontractor)
CSWD	Cable Schematics Wiring Drawings
DOE	Department of Energy (United States)
DRC	Design Review Committee
E&SC	Electrical Equipment Service Corporation (subcontractor)
ECP	Engineering Control Procedure
EMP	Environmental Monitoring Plan
EOP	Emergency Operating Procedure
EPA	Environmental Protection Agency
ESP	Electrostatic Precipitator
FAT	Net 90 - Factory Acceptance Test
GSU	Generator Step-up Transformer
HVAC	Heating, Ventilating & Air Conditioning
I&C	Instrumentation & Control
IOI	Initial Operating Instructions
MCR	Material Control Record
MCS	Management Command System

GLOSSARY OF ACRONYMS AND ABBREVIATIONS USED IN THIS REPORT

MCC	Motor Control Center
MED	Mechanical Engineering Division
NDE	Nondestructive Examination
NEMA	National Electric Manufacturers Association
NOP	Normal Operating Procedure
NOVAA	North Ohio Valley Air Authority
NPDES	National Pollutant Discharge Elimination System
OEPA	Ohio Environmental Protection Agency
OCDO	Ohio Coal Development Office - a part of Ohio Department of Development
OPCo	Ohio Power Company
PES	Plant Electrical Systems
PFBC	Pressurized Fluidized Bed Combustion
PMP	Project Management Plan
POPS	Plant Operations and Performance System
ppb	Parts Per Billion
PTI	Permit to Instal
PTO	Permit to Operate
PWHT	Post Weld Heat Treatment
RDR	Request for Drawing Revision
RFQ	Request for Quotation
SD-0	System Description (Rev. 0)
SD-1	System Description (Rev. 1)
SD-2	System Description (Rev. 2)
SD-2.5	System Description (Rev. 2.5)
SD-3.0	System Description (Final)
SPCC	Spill Prevention Control & Countermeasures

I. INTRODUCTION AND SUMMARY

This is the 21st Technical Progress Report submitted to the Department of Energy in connection with the Cooperative Agreement between the DOE and the Ohio Power Company for the Tidd PFBC Demonstration Plant. This report covers the period from April 1, 1992 to June 30, 1992.

Major activities during this period involve:

- Operation on coal for 553 hours, including the longest continuous run on coal to date. The longest coal fire was 510 hours beginning at 0800 hours on June 9, 1992, and the unit was still in service at the end of the quarter.
- During the quarter, total gross generation was 25,849 MWH, and coal consumed was 12,816 tons.
- The LP gas turbine blades were replaced. Cracks were discovered in the original blades.
- The AB acceptance tests were completed.

Major items planned for the next period include:

- Continue with the operation and testing of the unit. Testing will focus on characterizing and optimizing various operating parameters and on improving sorbent utilization. Preliminary tests using limestone as sorbent will be conducted.

II. DESIGN AND PERMITTING

A. Mechanical Engineering Division

1. Engineering and Design

The Mechanical Engineering Division has been involved in the following engineering and design activities during this reporting period:

- A screw feeder was installed between the coal paste mixer and paste tank in order to provide a more uniform feed of coal paste to the horizontal hour glass shaped paste tank. This new feed point provided uniform paste distribution across the paste tank during the recently completed 31-day continuous run.
- Three new heavy duty material samplers were designed, fabricated, and delivered to the Tidd site. One sampler will be installed on the sorbent injection system directly above the east sorbent injection vessel. The other two samplers will be installed in the primary cyclone ash removal system, one at the ash discharge of the ash disentrainment cyclone and the other at the ash discharge of the cyclone bag house, both located atop the ash silo.
- The old primary ash sampler was relocated to the secondary ash transport pipe just prior to the economizer outlet duct.

- Development and fabrication of a new design primary ash line tee bend was continued. This new design will incorporate a welded connection which will eliminate the current bolted flange connection.
- Primary cyclone dip leg heat shields were designed, fabricated, and installed on a 10 foot portion of the primary cyclone dip leg.
- The #S21 secondary cyclone was eliminated as part of the hot gas clean up tie-in outage.
- The P11 primary cyclone was temporarily blanked off as part of the temporary bypassing of the hot gas clean up system.
- A unit outage was in progress at the beginning of the quarter until gas turbine roll on May 20, 1992. The following work was completed on the gas turbine:
 - The LPT blading was replaced with new blades of a modified design. The new blading was designed to eliminate a resonance vibration problem that caused high cycle fatigue cracking of 9 out of 45 blades in the blade root area. The design modifications consisted of trimming the trailing edge, machining a larger radius in the blade root hook fit, shot peening the blade root hook fit, and installing dampener buttons between the

blades. In addition, six blades had strain gauges installed for telemetry testing of the blade stresses over the operating load range.

- The HPC was inspected to replace or blend damaged blading found during an October, 1991 borescope inspection. A total of 121 blades were replaced, including all 79 of the 1st stage. All of the rest of the blading was cleaned, blended as necessary, and reinstalled.
- The anti-rotation pin in the HPT outlet guide vane ring at the Escatron gas turbine sheared in service. As a result, a machine bolt was installed at Tidd through the turbine outer casing to act as an extra anti-rotation pin.
- The inlet throttle valve seal (HCV-T101) had been leaking unfiltered air into the gas turbine. The inner and outer seals were replaced with new seals from stock. A backing ring was installed underneath the seals as a modification to provide more compression in the seal.
- The LPC coupling was removed to inspect the fit to the shaft. Vartan and Escatron both had a loose fit under the coupling. The Tidd coupling

was also loose. The coupling bore was chrome plated to restore the fit to acceptable tolerances.

- Twenty-nine test thermocouples were installed around the gas turbine to be used to determine air leakage locations.

2. Meetings

The Tidd Test Committee met on the following dates:

April 29, 1992

May 6, 1992

May 14, 1992

June 15, 1992

June 30, 1992

3. Phase III - Testing and Data Collection

- A series of coal crusher tests were conducted at the Tidd site to determine what effect various coals' grindability and raw coal top size has on the final production of -325 mesh fines in the coal paste.

- A series of coal crusher tests were conducted at the Tidd site to evaluate and finalize recycle operation on the crusher in order to provide consistent -325 mesh fines in the range of 18% to 22% -325 mesh fines. Recycle operation of the coal crusher is now an acceptable operating mode.
- A series of coal crusher tests were conducted at Allis MPSI in York, PA to evaluate their mills for possible use as a slipstream coal crusher at Tidd.
- A series of coal crusher tests were conducted at General Comminution, Inc. in Toronto, Canada to evaluate their mill for possible use as a slipstream coal crusher at Tidd.
- Test data from the LPT blading telemetry and the air leakage thermocouples were taken during the two start-ups following the outage ending May 20, 1992. A report of the test results is pending from ABBC.
- Results of the following tests run during the First Quarter were reported on during the Second Quarter of 1992. The following are the key findings of these tests:

- Freeboard Injection Test

50" Bed Level

In general, freeboard injection achieved good mixing of the gas, as evidenced by cyclone inlet gas temperatures and cyclone string O₂ readings. In addition, it served to redistribute ash loading to the various cyclone strings, as evidenced by cyclone suction nozzle temperatures. This was especially evident while feeding sorbent to one side of the bed.

The effects of freeboard injection continued to improve with increased flow up to wide open valve position (6600 lbs/hr flow).

The most dramatic effects occurred from 0 to 3300 lbs/hr flow; however, significant improvements occurred at higher flows. As such, a flow of 5300 lbs/hr (650 psi pressure set point) was selected for the next run.

125" Bed Level

The test to reduce freeboard injection flow to determine its function at high loads was never run.

The positive effects at low load and the desire to achieve full bed height precluded this test. We may want to permit this test in the future.

- Sorbent Swap Test - Feeding sorbent to the north side only, then the south side only.

No evidence of any side-to-side sorbent maldistribution was found.

The front corner cyclones (11 or 17 respectively) showed the greatest drop/increase in suction nozzle temperatures as the sorbent feed was taken off/initiated to that side. This showed that cyclones 11 and 17 were getting a higher proportion of the total dust with the sorbent feed tee configuration. Initiation of freeboard injection reapportioned the ash.

The bed temperature on the side without feed went up as expected; however, the magnitude of this was greater than expected.

Splitting Air Test

50" Bed Level

A dramatic effect on front-to-rear wall bed temperatures was evidenced with changes in splitting air. The most even front-to-rear wall temperatures in Zone 2 were found with a splitting air flow of 1.5 times the existing curve.

125" Bed Level

Splitting air had less effect on front-to-rear wall temperatures; however, it had a significant effect on above bed temperatures. The best condition with the lowest post-bed temperatures was attained at a flow of 1.1 times the existing curve.

The splitting air operating curve will be modified in accordance with these findings.

- Full Bed Height

The steam flow leveled off at approximately 140" bed height. No appreciable post-bed combustion was present. Bed temperature was increased to 1575°F for a short period, and a steam flow of approximately 430,000 lbs/hr was attained. There was still no appreciable post-bed combustion.

• Acceptance Tests

Performance tests were run on June 13 through June 15, 1992, to determine the performance of the Tidd Plant relative to the contract goals and guarantees.

The performance of the unit on goal and guarantee parameters is summarized below. The unit met all performance guarantees, except gas turbine MW output. The maximum heat input is limited to approximately 93% of original full load design by the air available for combustion.

Performance Guarantees:

	06/14/92	06/15/92	Goal	Guarantee
Gas turbine output, MW (1)	13.2	12.5	16.8	15.0
Main steam temperature, deg F	923	922	925 ± 10	925 ± 10
Ca/S @ 90% Sr (2)	1.82	1.93	1.64	2.00
NOx emissions, lb/mmBtu	0.18	0.18	0.25	0.60
Combustion efficiency, % (3)	99.4	99.3	----	98.0
Water side pressure drop, psi (4)	557	558	648	687

- (1) Test data not corrected for gas temp. drop, excess air, etc.
- (2) Ca/S not corrected for bed temperature, etc.
- (3) Based on assumed 0 ppm CO in freeboard.

(4) Corrected to 440,500 lbs/hr steam flow.

Performance Goals:

	06/14/92	06/15/92	Goal
Dust loading to gas turbine, ppmw (5)	313	---	250
Gas side pressure drop, psi	24.1	24.5	24.0
GT apparent heat rate, Btu/kwh	49,187	51,122	42,200
Economizer gas outlet temp., deg F	419	419	322-355
Mean bed temperature, deg F	1550	1532	1580
Gas flow to hpt, klb/hr	651.2	647.3	719.0
Gas temperature to hpt, deg F	1541	1520	1525
Excess air, percent	20.1	21.3	25.0
Air flow to combustor, klb/hr	593.0	589.3	655.2
Combustor efficiency, percent	98.8	98.6	97.5

(5) From test conducted June 23, 1992, with six cyclone strings in service, No. 24 cyclone plugged - preliminary results.

These tests were conducted during the 30-day reliability run. During the 30-day period from June 10 to July 10, the unit operated at a capacity factor of 69.4%. The load factor for this period was 81.0%. A 100-hour full load endurance run was also completed during this start-up.

A preliminary test was conducted June 12-13, 1992, to evaluate test procedures and equipment. The data acquisition system failed to operate reliably, and data collection stopped several times during the data collection period. For this reason, it was necessary to station an engineer at the data acquisition computer during the data collection periods. To allow for unattended data collection, I&C is developing an alternate method for collecting performance test data.

On the morning of June 13, egg-sinters were found in the bed ash. This was attributed to operating with low splitting air flow on June 13. Since the two performance tests were not run at the same operating point, it is not clear what effect this may have had on unit performance.

The ash split was determined during the dust loading tests conducted on June 23, 1992. This test predicted 42.5% of total ash was bed ash, and 57.5% was cyclone ash.

Unit heat input was limited to approximately 93% of the original design value of 206 MWt. Although air flow to the compressor was at the full load design value, excess leakage (12.3% vs 4.4% design) caused a reduction in air flow available to sustain combustion. During the tests, the low pressure compressor speed was 100 rpm below the operating limit of 5650 rpm, and the guide vanes could have been opened to increase air flow. Air flow was not further increased because the high pressure compressor outlet temperature was at the set point value of 572 deg F (alarm 590 deg F, trip 610 deg F), and the intercooler flow control valve was at 100% open. (The intercooler heat duty was 19% above design.)

A bed temperature of 1580 deg F and 7% more air to the bed would be required to achieve full load at 20% excess air. It is possible that the air flow could be

achieved at reduced outside air temperature (less than 30 deg F). It is not clear if gas temperature limits would be encountered at this bed temperature before reaching a firing rate of 206 MWt. At a bed temperature of 1540 deg F in the redesigned bed, it is likely that the bed would not be able to transfer sufficient energy to the steam side, that is, the bed may still be undersized.

Process Performance:

	06/14/92	06/15/92	Design
Bed level, inches	142	136	126
Mean bed temperature, deg F	1550	1532	1580
Mean freeboard temperature, deg F	1557.1	1539.5	1549.0
Freeboard oxygen, percent wet	3.3	3.4	3.8
Excess air, percent	20.1	21.3	25.1
Firing rate, MW	190.3	187.3	206.3
Firing rate, %	92.2	90.8	100.0
Gas turbine, MW	13.2	12.5	15.4
Air leakage, percent (4)	12.8	11.8	4.4
Steam turbine, MW	47.0	46.1	57.1
Steam flow, klb/hr	395.0	390.0	442.0
Gas temp. to stack, deg F	419	419	352
Unit heat rate, Btu/kwh	10803	10905	9708
Paste flow, lb/hr	68400	67500	72924
Paste moisture, percent	25.2	25.3	25.0
Sorbent flow, lb/hr	20928	22049	18882
Bed ash flow, lb/hr	10533	10959	10741
Cyclone ash flow, lb/hr	14251	14826	13943
Ambient Temperature, deg F	59.1	62.3	59.0
Ambient Pressure, psia	14.4	14.4	14.3
Ambient Relative Humidity, percent	76.3	73.7	60.0
Feedwater flow, klb/hr	378.4	373.5	426.1
Feedwater temperature, deg F	456.5	454.7	485.1
Feedwater pressure, psia	1726.0	1724.0	1889.3
Attemperation flow, klb/hr	16.7	16.5	15.5
Attemperation temperature, deg	299.7	300.0	298.9
Attemperation pressure, psia	1772.0	1762.0	1889.3
Main steam flow, klb/hr	395.1	389.9	441.6
Main steam temperature, deg F	923.0	922.0	925.0
Main steam pressure, psia	1324.0	1324.0	1334.8

The environmental performance of the unit was good. Emissions were well within the permit limitations during the test periods.

Environmental Performance:

	06/14/92	06/15/92	Design
SO ₂ emissions, lb/mmBtu	0.36	0.36	0.52
NO _x emissions, lb/mmBtu	0.18	0.18	0.25
CO ₂ emissions, lb/mmBtu	213.3	212.2	206.1
CO emissions, lb/mmBtu	0.0	0.0	0.0

Sulfur capture vs design is tabulated below. The calcium to sulfur molar ratio was predicted at 90% sulfur retention, 95% sulfur retention, and at the design bed temperature of 1580 F using the following correlation developed at the CTF:

$$R = 1 - \exp(-mC)$$

Where R = Sulfur Retention, Dimensionless

$$m = A * \exp(-3500/T_{bed}, \text{deg K})$$

(A = Constant)

C = Calcium to Sulfur Molar Ratio, Dimensionless

Sorbent Utilization:

	06/14/92	06/15/92	Design
Sulfur Retention, %	92.6	92.9	90.0
Test Ca/S	2.05	2.21	---
-Ca/S for 90% Retention (Predicted)	1.81	1.93	1.64
Ca/S for 95% Retention - (Predicted)	2.36	2.50	---
Mean Bed Temperature, deg F	1550	1532	1580
Sulfur Retention at 1580 deg F, % (Predicted)	93.5	94.2	
Ca/S for 90% Retention at 1580 deg F (Predicted)	1.73	1.78	
Ca/S for 95% Retention at 1580 deg F (Predicted)	2.25	2.32	

Additional testing has been proposed to define the

shape of the experimental curve.

It has been theorized that the sorbent distribution in the bed includes regions of high concentrations of sorbent fines. This could be seen as sorbent "plumes", which could result in most of the sorbent fines leaving the bed without reacting. This theory seems to be supported by the analysis of the cyclone ash samples. We have proposed injecting a portion sorbent fines with the coal paste to investigate if this could improve sorbent fines distribution in the bed and result in better sorbent utilization. Also, additional analysis of the cyclone ash will be performed to confirm that unreacted sorbent is present in the cyclone ash.

The gas turbine did not meet the guarantee output of 15 MW. It is likely that even if air leakage and firing rate were at design, it would not be possible to meet the guarantee output.

B. Instrumentation and Controls Division

1. Balance of Plant Design Major Systems Worked On or Completed

- Work continued on the O₂ analyzer problems of condensation in the sample lines, and plugging of the pressure reducing orifices. The plant conducted temperature tests which confirmed that the sample lines were not maintained at a high enough temperature

to prevent condensation. Special heat traced and insulated tube sections were purchased and these appear to have solved the condensation and plugging problems.

- With input from the plant and environmental, the QA/QC document was completed and forwarded to the OEPA.
- During the months of April and May, the training simulator was upgraded with the new logic. The vertical separator module is currently being reworked, but all other systems are functioning properly and the simulator has been released for operator training.
- A review of the gas turbine trips and combustor trips was completed this quarter. This resulted in the elimination of 23 of the 89 gas turbine trips and 138 of the 290 combustor trips.
- The data collection system for B&W was connected up to our POPS system to allow them to gather on-line operational data at their Barberton headquarters. Communications and protocol formats were developed by the Plant Monitoring Section. The system began operation on May 21, 1992.

- Logic was developed and material ordered for four additional economizer sootblowers. Currently, the blowers work in manual, but the logic for automatic operation will be installed in the near future.

2. Meetings

- On May 5, 1992, N. A. Sisco and H. K. Stogran met with T. R. Marosi (Tidd), Bob Hembry (ABB), and Steve Stalter (B&W) to establish the conditions under which POPS data would be provided to the proposed B&W computer data link.
- May 11, 1992--Sorbent Fines Project Kick Off Meeting. Mechanical Engineering, Material Handling, Structural Design, and Instrumentation and Controls sections attended the meeting.

C. Environmental and Technical Assessment Division

- All air-related monthly and quarterly reports were filed with the North Ohio Valley Air Authority and Ohio EPA, as required.
- Comments were issued on draft terms and conditions for the Permit to Operate for the main unit at Tidd. Permit issuance is anticipated during the Third Quarter of 1992.

- The initial compliance inspection on the new portable emergency diesel generator was performed on June 4. No problems were noted during the inspection. A Permit to Operate is expected to be issued in the Third Quarter of this year.
- The DOE's Environmental Monitoring Plan requires quarterly reports be filed within 60 days of the quarter's end. In compliance with that requirement, the EMP Quarterly Report for the First Quarter (January - March), 1992 was submitted to DOE in late May.
- Monitoring of solid, liquid and gaseous waste streams, as detailed in the operations phase monitoring requirements in the EMP, were performed throughout the quarter. Results of the monitoring will be included in the Second Quarter, 1992 EMP report due to DOE at the end of August.

D. Electrical Engineering Department

1. Vendor Meetings/Plant Trips

On June 4, a Plant Electrical Systems (PES) engineer traveled to Tidd Plant to assist in the initial start-up of the backup emergency diesel generator. The diesel was started and ran successfully from both local and main control panels. Three minor problems involving the air dampers, fuel gauge, and local control panel connections were resolved by the service engineer. The diesel generator started and ran at near full load with excellent voltage

regulation, load response, and engine parameters within their expected ranges.

2. Other Engineering Activities

- Reviewed vendor quotation for the sorbent sampler on May 21, 1992.
- Drafted operating procedures for the backup emergency diesel generator, currently being reviewed by plant staff.

III. PROJECT MANAGEMENT AND CONSTRUCTION

1. Major Construction Activities

Significant accomplishments, developments, or concerns since the last report include:

- Inspection of the gas turbine, followed by replacement of the low pressure turbine blades and reassembly of the machine by Plant Maintenance and Performance personnel.
- Completion of repairs to the combustor bed pre-heater flame head vanes by Babcock & Wilcox (B&W).
- Performance of miscellaneous combustor outage-related tasks by B&W.

B&W demobilized from the job site on May 19, 1992, following completion of the unit outage which started on March 23, 1992.

IV. TIDD PFBC PLANT OPERATIONS

A. Operations

The following is a summary of accumulated operating data for the period April 1, 1992, through June 30, 1992.

Steam Turbine Generation	21,101 MWH
Gas Turbine Generation	4,748 MWH
Total Gross Generation	25,849 MWH
Peak Generation for 1 Hour	68 MWH
 Total Oil Fire Operating Time	 32 Hours
Total Coal Fire Operating Time	553 Hours
 Total Coal Injected	 12,816 Tons
Total Sorbent Injected	9,708 KLB

The unit was operated for a total of 606 hours (including gas turbine pre-warming). There were two gas turbine starts, three bed pre-heating starts, and three operating periods with coal fire. The peak gross output of 68 MWH was for the period of 2200 hours to 2300 hours on June 12, 1992. The longest coal fire was 510 hours beginning at 1800 hours on June 9, 1992, and the unit was still in service at the end of the quarter (740 hours at shutdown on July 10, 1992).

1. Start-up TD-SU-92-08-01 - May 20-23, 1992

The combustor was released by the Maintenance Department at 1545 hours on May 19, 1992. Warming this start-up included hot gas clean up bypass cyclone and associated inlet and outlet piping. Secondary cyclone warming was aided by pulling a vacuum on the line during start-up.

A number of attempts at rolling the gas turbine up to speed were unsuccessful due to HPC outlet pressure taps being plugged, causing false trips on HPC low efficiency.

The gas turbine was successfully rolled at 1917 hours on May 20, 1992, and air flow was established at 2012 hours. There was a hold while pre-heating with the gas turbine to dry out the HGCU refractory.

The bed pre-heater was lit off at 0429 hours on May 21, 1992. The bypass cyclone was noted to have several hot spots right after the oil fire, with the manway nozzle being at 150°F for a 450°F gas temperature to the cyclone. Oil fire was held to maintain temperature requirements for HGCU refractory curing.

At 1221 hours on May 21, 1992, the steam turbine was rolled; parallel occurred at 1411 hours.

Coal fire was initiated at 2026 hours on May 21, 1992. At 2110 hours, #6 paste pump tripped on low-low splitting air flow. Number 6 pump could not be returned to service until 2342 hours on May 21, 1992, due to difficulties getting the line and splitting air nozzle blown clear.

During the early morning hours of May 22, 1992, testing was conducted, with ABB involvement, to get the LPT blade strain gauge data.

Number 24 cyclone plugged during the start-up and remained plugged to this point despite several air flow increases and resultant pressure vessel pressure increases.

At 0700 hours on May 22, 1992, conditions were:

Bed Level	58 inches
Bed Temp	1525°F
ST MW	14.5
GT MW	0
GT Opacity	79
Stack Opacity	70
Fuel Flow	25 kpph
Air Flow	530 kpph
Pressure Vessel Pressure	100 psig
Bypass Cyclone Inlet	955°F
Splitting Air Bias	1.0
Sorbent Flow	8 kpph

The unit had been experiencing high opacity, and after trying all combinations of rapper and TR set adjustments, the TR sets were put into "intermittent" operation one at a time and the stack opacity took four distinct step changes from 70% to approximately 40%. It appeared that the fields were in a "back corona" problem.

At 0715 hours, the unit went once through. Bed level was increased to 75 inches, where additional GT tests were run for LPT blade testing (up to 5750 rpm LP shaft speed).

HGCU piping continued to have hot spots. Overall, piping was hotter than expected. Fans were required on several expansion joints and sections of piping.

At 1405 hours on May 22, 1992, the TR sets were placed back in energy management from intermittent operation as a test. Opacity dropped from 36% to 20%. Back corona testing showed that it was no longer present.

At 1715 hours, May 22, 1992, #24 cyclone was unplugged by pulsing the stirring air.

During the early morning hours of May 23, 1992, the 43% inlet guide vane gas turbine tests were run (additional LPT blade stress testing).

The bed level was increased to 141 inches, with a bed temperature of 1535°F. The HPT disc temperature reached 840°F, and bed level was dropped to 135 inches at a bed temperature of 1525°F.

At approximately 0741 hours on May 23, 1992, the combustor and GT were tripped due to failure of the #4 expansion joint in the hot gas clean up system.

2. Start-up TD-SU-92-09-01 - June 8 - July 10, 1992

The #1 cyclone string was effectively blocked off and following other outage work being completed, the combustor was released by the Maintenance Department at 0947 hours on June 7, 1992. Normal gas recirc warming was accomplished on the six internal cyclone ash strings. The vacuum on the secondary ash line was again used.

The gas turbine was rolled at 0515 hours on June 8, 1992, but a high vibration trip was experienced from #1 and #3 & 4 bearings before reaching 250 rpm hold speed.

The gas turbine was successfully rolled at 0604 hours, paralleled at 0624 hours, and air flow established through the combustor at 0629 hours.

Start bed level was established with sand and the bed pre-heater was lit off at 1048 hours on June 8, 1992.

The steam turbine was rolled and paralleled at 1412 hours on June 8, 1992.

A coal fire was established at 1805 hours on June 8, 1992.

Bed level was then increased. The #24 secondary cyclone plugged during start-up, but was successfully pulsed open.

A problem with indicated bed level caused unit control problems. The main steam temperature control station ran into saturation, and main steam temperature was extremely high, which resulted in a combustor trip at 0211 hours on June 9, 1992.

The unit was secured, bed level was lowered to below the paste nozzles, and the paste lines were reversed and clean-blown with air.

The bed level was reduced to no indicated differential on bed level taps, and the bed pre-heater was started again at 0950 hours on June 9, 1992.

The steam turbine was rolled and paralleled at 1336 hours.

Coal fire was initiated at 1800 hours.

Bed level was increased and once through boiler operation was achieved at 0622 hours on June 10, 1992.

Gas turbine inlet guide vane testing was done at 40, 50, 70, 80, 90 and 100" bed levels.

The stack opacity fluctuated around 22% from start bed level to 90", and no improvement could be made with the precipitators.

The #24 cyclone plugged again during this coal fire period. (No. 24 remained plugged for the entire run.)

The gas turbine #1 bearing vertical and #3 & 4 bearing vertical and horizontal vibration were in and out of alarm several times during the start-up and run.

During the entire run, the paste tank level was limited because of agitator amps (due to drier paste which was achieved due to the crusher producing desired fines).

Full load acceptance testing was accomplished on June 12, 13 and 14, 1992, with a bed ash production test being performed on June 16, 1992 (9200 lbs/hr at 131" bed level).

On June 16, 1992, a failing current transformer (CT) was found on the steam turbine generator "A" winding Phase 2 neutral winding. The temperature of the CT was monitored closely. The loading of the steam turbine generator was limited to approximately 40 MW to limit overheating of this CT.

A dust loading test on the economizer/GT duct was conducted on June 23, 1992. A short bed ash production test was conducted during this dust loading test (9000 lbs/hr at 115" bed level).

On June 26, 1992, the Phase 2 ST generator "A" winding CT temperature started to increase. The load was reduced on the generator, the steam diverted to the condenser, bed level dropped, and the steam turbine was tripped at 1158 hours. Bed level was reduced to approximately 55 inches, steam flow lowered to 155 kpph, and the boiler circulation pump started. The CT was replaced, and at 0112 hours on June 27, 1992, the steam turbine was paralleled and load backup.

During the run, the performance of the sorbent prep system deteriorated to the point where we could only hold our own at 116" bed level (approximately 18-20 kpph). This was with all material, including the fines, going to the storage vessel. The percentage of fines (-60 mesh) was sometimes as high as 40%.

During this run, both of the expansion joints on the sorbent storage vessel outlets failed. The east one was contained very quickly. The west one caused a considerable mess before it was repaired.

During this run, one of the LPT speed pickups failed. The spare one was connected.

The #2 precipitator TR field shorted to ground, tripped, and could not be reset. (During the outage inspection, a broken wire was found.) Also, the #3 TR set tripped several times on low D.C. voltage, causing several opacity exceedances. Opacity was a continuing problem throughout the run. The fields seemed to "saturate" with ash and would not clear unless they were de-energized.

Several control systems were tuned during the run, including the bed mass controller and the combustion master.

B. Maintenance

1. Outage TD-OT-92-07 - April 1 - May 20, 1992 (Continued from First Quarter)

Replaced four thrust bearing thermocouples on steam turbine.

Installed coal wetting for Polysius crusher.

Cut 12 grooves in Polysius crusher rolls.

Changed seal on gas turbine LPC inlet shutoff damper.

Chromed L.P. compressor coupling fit.

Replaced L.P.T. blades (first row).

Cleaned H.P.C. blades and replaced damaged blades.

Installed test equipment on G.T. for ABBC.

2. Outage TD-OT-92-08 - May 23 - June 7, 1992

Installed bypass for six cyclone string operation.

Replaced sorbent transport line between thermal sleeve and HCV-B840 and HCV-B850.

Installed screw feeder to north coal paste tank.

Installed three of four additional slag blowers in economizer.

Installed recirc chute for Polysius crusher.

Installed secondary ash sampler in line near economizer.

Replaced east air compressor motor.

Found clinkers in reinjection (south) vessel.

Repaired tube leak in auxiliary boiler.

Installed 4 mm orifice in secondary cyclone transport air.

C. Performance

1. Added controls and logic for Net 90 control of steam seal system.
2. Modified O₂ analyzer sample tubing and heat trace.
3. Calibrated instrumentation for acceptance testing.
4. Initially operated and checked diesel generator #2.

V. MANPOWER REPORT

Phases I and II AEPSC Engineering and Design and Project Support are considered complete. As of June 30, 1992, the cumulative work-hours were 584,172 or 107.6% of the total 542,715 work-hours projected for these two phases. The increase in the AEPSC work-hours is mainly due to the extended start-up period and the work related to the combustor modifications.

As of June 30, 1992, AEPSC actual work-hours for the Phase III accounted for 17.8% of the total budget of 135,098. Figure 1 represents the budget versus actual work-hours for this phase.

END

DATE
FILMED
5/11/93