**Systems Engineering Plan and Project Record Configuration
Management Plan for the Mixed Waste Disposal Initiative**

**W. E. Bryan
L. B. Oakley**

**Environmental Restoration Program
P.O. Box 2003
Oak Ridge, Tennessee 37831-7298**

Date Issued—April 1993

**Prepared by
Systems Engineering
Energy Systems Central Engineering Services
Oak Ridge, Tennessee 37831-6337**

**Prepared for
U.S. Department of Energy
Office of Environmental Restoration and Waste Management
under budget and reporting code EW 20**

**MARTIN MARIETTA ENERGY SYSTEMS, INC.
managing the**

**Oak Ridge K-25 Site
Oak Ridge Y-12 Plant
Oak Ridge National Laboratory
under contract DE-AC05-84OR21400**

**Paducah Gaseous Diffusion Plant
Portsmouth Gaseous Diffusion Plant
under contract DE-AC05-76OR00001**

**for the
U.S. DEPARTMENT OF ENERGY**

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

**Systems Engineering Plan and Project Record Configuration
Management Plan for the Mixed Waste Disposal Initiative**

ES/ER/TM-54

Approved by:

T. L. Sams, ERWM MWDI project manager

4-6-93

Date

A. R. Belt, project engineer

4/6/93

Date

R. S. Seigler, principal engineer

4/6/93

Date

This document is designated System 2 by Engineering
procedures pertaining to Design Document Change Control.

CONTENTS

EXECUTIVE SUMMARY	iv
1. INTRODUCTION	1
2. SYSTEMS ENGINEERING ASSESSMENT	1
3. CONFIGURATION MANAGEMENT PLAN	1
3.1 CONFIGURATION CONTROL BOARD	2
3.2 ROLES AND RESPONSIBILITIES	2
3.3 DESIGN-DOCUMENT CHANGE CONTROL	3
3.4 RECORDING AND REPORTING	4
3.5 POST-PROJECT CONFIGURATION MANAGEMENT	4

EXECUTIVE SUMMARY

This document summarizes the systems engineering assessment that was performed for the Mixed Waste Disposal Initiative (MWDI) Project to determine what types of documentation are required for the success of the project. The report also identifies the documents that will make up the MDWI Project Record and describes the Configuration Management Plan for maintaining and controlling all MWDI Project documentation. The Configuration Management Plan describes the responsibilities and process for making changes to project documentation.

1. INTRODUCTION

The systems approach will be integrated into the management, technical development, and verification of the Mixed Waste Disposal Initiative (MWDI) project. Pursuant to the guidelines for a Systems Engineering Management Plan (SEMP) presented in Department of Energy (DOE) Order 4700.1, Chapter III, this document presents a concise assessment of the systems effort identified by the project team for the MWDI. The management and conduct of the technical and engineering activities encompassed by this systems engineering process, typically presented in an SEM, are to be integrated into the MWDI Project Management Plan. The documentation identified in this Systems Engineering Plan (SEP) will make up the MWDI Project Record.

This document will also serve as the Configuration Management Plan (CMP) for the MWDI Project Record. The CMP describes how the MWDI project team will manage changes to and deviations from the Project Record.

2. SYSTEMS ENGINEERING ASSESSMENT

The functional diagram in Fig. 1 identifies the key activities and interfaces required for completion of the MWDI. Identification of the elements included in MWDI systems integration is performed by applying the project activities and requirements checklist proposed by Martin Marietta Energy Systems, Inc., Systems Engineering personnel to each functional block in Fig. 1. Each item is evaluated as needed, depending upon its technical necessity or perceived value added to the project. Each assessment is made by the MWDI project team and is to be considered a starting point from which specific tasks are developed. Table 1 presents the resulting activities, identified by functional area, for a successful and auditable project. The project team's assignment of lead responsibility for each activity is based on the expertise and availability of project participants.

3. CONFIGURATION MANAGEMENT PLAN

The resulting documentation for the activities listed in Table 1 will make up the MWDI Project Record and shall be maintained and controlled in accordance with the Environmental Restoration Program record management procedures, all configuration management policies and procedures of DOE and Energy Systems, and MWDI project-specific requirements. If, during the course of this project, a conflict arises between this document and DOE orders or Energy Systems procedures, this document shall be revised as necessary to reflect resolution of the conflict.

Because project-design documents are subject to engineering change-control procedures and because changes to design documents may result in changes to the project record, this document addresses change control for project-design documents.

The key Energy Systems procedures governing configuration management will be followed in completing this project.

3.1 CONFIGURATION CONTROL BOARD

A Configuration Control Board (CCB) will be established to review and approve proposed changes to the project record. The CCB for this project will consist of the following project team members:

MWDI Project Manager (PM) - Chairman
Project Engineer (PJ)
Principal Engineer (PE)
Systems Engineer (SE)

Temporary members who have the appropriate knowledge, will be appointed to the CCB to evaluate proposed changes that involve:

- Safety and Health issues
- Quality Assurance issues
- Transportation issues
- Environmental issues
- Waste Management issues

Representatives from the operating divisions, engineering disciplines, and other organizations will be consulted as needed to provide guidance on technical and/or operational issues.

3.2 ROLES AND RESPONSIBILITIES

The primary role of the CCB is to administer the project record of the MWDI. In performing this function, the CCB will be responsible for the following actions:

1. Providing traceability of all issues and dispositions by maintaining a log of all issues and changes referred to the board for action.
2. Reviewing and investigating, as required, all issues and changes referred to the board for technical feasibility and conformance to the project's mission requirements.
3. Approving or disapproving proposed resolutions to project-related issues and changes.
4. Ensuring that all impacts on the project baseline resulting from board actions are identified and documented.
5. Ensuring that the necessary changes to the project record and project baseline as a result of the resolution of an issue or project change are initiated upon approval and recorded.

6. Reviewing every Project Change Order (PCO) associated with the project to determine its potential impacts on cost and/or schedule or technical requirements and ensuring that each PCO is processed in accordance with the Engineering procedure pertaining to Project Change Control.

It is the responsibility of all members of the MWDI project team to bring to the attention of the CCB any changes, or issues that may result in change. The CCB has the responsibility to determine if the proposed change is justified and if the impact of the change has been adequately scoped. If the magnitude of the change exceeds the authority of the CCB, then the proposed change must be elevated to the appropriate change control level at DOE.

The CCB will meet either formally or informally, as required, to carry out these responsibilities. CCB meetings will be called by the chairperson to provide appropriate and timely evaluation of the proposed change(s). Minutes of the CCB meetings will document all CCB actions and contain the approved changes to the current project record documents. Concurrence of at least three members of the CCB, including the project manager and the project engineer, is required for approval of a change. In the event that disputes arise that cannot be resolved among the members of the CCB, the issue will be referred to the ERWM MWDI project manager.

3.3 DESIGN-DOCUMENT CHANGE CONTROL

Project documents that are deemed "design documents" are subject to the Engineering procedure pertaining to Design Document Change Control, which establishes the Change Control System for review and approval of project design documents. Documents designated as "System 1" include project design requirements that are prescribed by DOE; changes to these documents must be reviewed and approved by the CCB and DOE. Documents designated as "System 2" include requirements from several Energy Systems organizations; changes to these documents must be reviewed and approved by the CCB and representatives from the appropriate organizations. Documents designated as "System 3" include requirements generated within the project team; changes to these documents are reviewed and approved by the project engineer and the principal engineer with timely input from appropriate members of the project team. All design documents will have a Change Control System designation when they are issued upon approval.

3.4 RECORDING AND REPORTING

Each change approved by the CCB, as well as the final CCB log, shall be treated as a Project Record copy in accordance with ER Program record management procedures.

The approved PCOs will be transmitted to the appropriate project team members and to appropriate levels of Energy Systems and DOE management.

3.5 POST-PROJECT CONFIGURATION MANAGEMENT

The project's transition plans will ensure a smooth transition to the operation divisions at the project's completion. The operating divisions will be responsible for identifying configured items and establishing a baseline and Configuration Management Plan for the operations. The systems requirements document, as-built design documents, specifications and drawings, safety analysis and assessments, vendor data, maintenance procedures, spare parts specifications, operating procedures, and training documents will form the basis of the operations baseline documentation.

Fig. 1. Mixed Waste Disposal Initiative functional flow diagram.

Table 1. Systems Integration for Mixed Waste Disposal Initiative

Activity	Lead responsibility
<i>Project planning and integration</i>	
Systems Engineering Plan/Configuration Management Plan	Systems engineer
System Requirements Document	ERWM
Feasibility Study	Principle engineer
Current Year Work Plan	Project manager
Action Plan for Off-Site Disposal of K-25 Pond Waste	Project manager
Project Management Implementation Plan	Systems engineer
Project Quality Assurance Plan	K-25 Waste Management Dept.
Operational Readiness Review Plan	ERWM
NEPA Documentation	Project manager
RCRA Permitting	K-25 Environmental Management Dept.
Order 5820.2A Exemption	Project manager
Nuclear Material Transaction Report	Project manager
Evaluation of Available Mixed Waste Disposal Sites	Project manager
<i>Packaging and shipment</i>	
Shipping container specification and independent design review	Principle engineer
Configuration Management Plan (Waste Management Operations)	K-25 Waste Management Dept.
<i>On-site operations</i>	
Transportation, handling, and packaging work instructions (job-specific)	Principle engineer
Secondary Waste Management Plan	To be determined
Safety assessment	System safety engineer
On-site risk assessment	Systems engineer
Site health and safety plan	Systems engineer
Spill Prevention Control and Countermeasures Plan (Best Management Practices Plan)	K-25 Waste Management Dept.
<i>Inventory management</i>	
Waste certification plan	Project manager
IMIS downloading instructions	K-25 Waste Management Dept.
Waste manifests	K-25 Waste Management Dept.

Table 1. (continued)

Activity	Lead responsibility
<i>Off-site shipment</i>	
Transportation risk assessment/analysis	Project manager
Safety assessment	Project manager
Security plan	Project manager
Contingency plan and notification procedures	Project manager
<i>Waste characterization</i>	
Statistical sampling plan	K-25 Statistical sampling
Analytical report	K-25 Statistical sampling
Characterization summary report	Project manager
<i>Transportation contract (DOE to countersign)</i>	
K-25 Traffic Department	
Life-cycle cost analysis for locomotive	Systems engineer
Locomotive lease	Project manager
<i>Disposal site contract (DOE-OR)</i>	
Waste acceptance criteria	Disposal site

DISTRIBUTION

1. J. K. Bailey	24. H. B. Nennstiel
2. D. T. Bell	25. L. B. Oakley
3. A. R. Belt	26-27. P. T. Owen
4. M. E. Bennett	28. S. M. Parsons
5. J. E. Brewer	29-30. E. J. Powell
6. W. E. Bryan	31. E. Raines, Jr.
7. J. M. Cash	32. J. R. Rivers
8. L. D. Charles	33. G. E. Rymer
9. H. M. Clancy	34-38. T. L. Sams
10. M. F. P. DeLozier	39. R. S. Seigler
11. D. M. Dutton	40. M. J. Shelton
12. C. D. Goins	41. J. G. Snipes
13. J. A. Graudons	42. D. F. Stancell
14. J. T. Grumski	43. R. K. White
15. P. J. Halsey	44. J. S. Colley
16. F. K. Heacker, Jr.	45. D. R. Watkins
17. M. J. Landguth	46. Central Research Library
18. A. C. Lay	47-51. ER Document Management
Center-RC
19. B. Lester	52. ORNL Laboratory Records
20. L. W. Little	
21-23. D. M. Matteo	
53. D. M. Carden, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541	
54. D. W. Swindle, Radian Corporation, 120 South Jefferson Circle, Oak Ridge, TN 37830	
55-56. R. L. Nace, Branch Chief, Nonenrichment Facilities, Oak Ridge Program Division, Office
of Eastern Area Programs, Office of Environmental Restoration, EM-423, Trevion 2, U.S.
Department of Energy, Washington, DC 20585	
57-61. E. J. Powell, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541	
62-63. H. M. Thron, Chief, Enrichment Facilities, Oak Ridge Program Division, Office of
Eastern Area Programs, Office of Environmental Restoration, EM-423, Trevion 2, U.S.
Department of Energy, Washington, DC 20585	
64-65. Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831	

END

**DATE
FILMED
6/11/93**