DOE/PC/89659--T7

DOE/PC/89659--T7

DE92 009071

Received
MAR 16 1992

**Coal Reburning for Cyclone
Boiler NOx Control Demonstration**

**Quarterly Report No. 6
July, August and September, 1991**

DOE Agreement No.: DE-FC22-90PC89659

B&W CRD Agreement No.: CRD-1229

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Prepared by:

**Babcock & Wilcox
a McDermott Company**

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

JAN 1 8 1952

Table of Contents

- I. Executive Summary
- II. Introduction
- III. Project Description
- IV. Project Status
- V. Planned Activities (for next quarter)
- VI. Summary
- VII. Report Distribution List

DISCLAIMER

This report was prepared by Babcock & Wilcox pursuant to a cooperative agreement partially funded by the U.S. Department of Energy and neither Babcock & Wilcox nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (a) Makes any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (b) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinions of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

1.0 EXECUTIVE SUMMARY

The Coal Reburning for Cyclone Boiler NOx Control Demonstration project (DOE Agreement No. DE-FC22-90PC89659) progress for July, August, and September 1991 is identified in this sixth quarterly report and pertains to the on-going activities of Phase I - Design and Permitting, Phase IIA - Long Lead-Time Item Procurement, and Phase IIB - Construction and Start-up. The project involves retrofitting/testing the reburning technology at Wisconsin Power & Light's 100 MWe Nelson Dewey Unit #2 in Cassville, Wisconsin to determine the commercial applicability of this technology to reduce NOx emission levels.

Under Phase I Project Management activities, the final electrical and controls installation bid prices were reviewed and M.J. Electric of Iron Mountain, Michigan was selected. They were mobilized on site in mid-July. The third Advisory Committee meeting was held on August 14 in Cleveland, Ohio. Additional Phase I activities included completion of engineering work and the release of the Final Design Report. The final Baseline Characterization Test Report was also issued.

For Phase IIA, Long Lead-Time Procurement, all major items had been received on site to allow installation to proceed.

Under Phase IIB, Fabrication, Installation, Start-Up and Shakedown Project Management activities included submittal of the Project Evaluation Report for Phase IIB as well as the Continuation Application for Phase III. Approval by DOE to move into Phase III testing activities is expected in November.

Fabrication of pulverizer components was completed at B&W's Paris, Texas plant and shipped to the site. Burners and overfire air ports, coal piping and pressure part modifications were also completed and shipped to the site.

Azco Hennes, the mechanical/structural contractor continued construction work at the site. As of the middle of September, the pulverizer installation was complete as was the reburn coal feed system, the 150 ton storage silo and pulverizer enclosure. The coal piping and most of the major ductwork was complete up to the tie-in points at the boiler. On September 12, the boiler outage was initiated to allow installation of the pressure part modifications, burners and overfire air ports. As of the end of the quarter, the boiler tie-in work was well under way with the intent of performing a hydrostatic pressure test in early October after pressure part modifications are complete.

Electrical construction activities include installation of the Bailey Net 90 reburn system control cabinets, the 480 Volt motor control center, and the 4160/480 Volt power distribution transformer.

Start-up activities included calibration of the reburn system sensors throughout the plant as well as control loop checks as the wiring to each item was completed.

2.0 INTRODUCTION

As per the Cooperative Agreement No. DE-FC22-90PC89659 dated April 2, 1990, the following quarterly report has been prepared for the Coal Reburning for Cyclone Boiler NOx Control Demonstration Project. The period covered by this quarterly report is July through September 1991. This report represents the sixth three-month period of the project.

The subject of this report identifies progress during the quarter for Phase I - Design and Permitting, Phase IIA - Long Lead-Time Item Procurement, and Phase IIB - Construction and Start-up. The general engineering activities are complete except for field installation support on an as needed basis. All long lead-time items have arrived at the site to support the installation schedule. B&W supplied equipment was also completed and shipped to the site in support of the installation effort. The details of construction as to items completed are summarized in this quarterly report. Construction activities are broken down into pre-outage and outage work. The outage was started on September 12, 1991, and it is scheduled to continue through October. Outage work is that which requires the boiler to be out of service in order to be performed. Outage work status as of the end of the quarter is reviewed in this report.

3.0 PROJECT DESCRIPTION

3.1 PROJECT OVERVIEW

The current energy policy of the United States includes the expanded use of coal in utility and industrial applications. However, the increased use of coal must not conflict with environmental goals and thus requires development of cost-effective technology to control the pollutants resulting from coal combustion. Of major concern is the problem of oxides of nitrogen in the Northeastern United States and portions of Canada.

The reduction of NO_x and SO₂ emissions from fossil fired boilers has been a major objective of the DOE, the EPA, and all of the major boiler and burner manufacturers for many years. This is demonstrated by a number of concurrent efforts that have been and are being conducted to develop lower NO_x burners for pulverized coal applications. Reduction of NO_x emissions via combustion modifications presents many options for most coal-fired utility boilers, but not for the 26,000 MWe of cyclone boiler generating capacity. The operating characteristics of a cyclone boiler do not lend themselves to delayed mixing or staged combustion which are the two major low-NO_x alternatives for coal-fired boilers. The reburning process is the best known technically and economically feasible low-NO_x alternative via combustion modification for cyclone boilers. Back-end NO_x removal systems, such as Selective Catalytic Reduction (SCR) technology offers promise of NO_x control for cyclones but at high capital and operating costs.

B&W engineering studies followed by pilot-scale testing has developed/confirmed the potential of utilizing gas, oil or coal reburning as a viable NO_x reduction technology. To date, two U.S. sponsored programs promote natural gas/oil as a reburning fuel because it was believed that gas/oil will provide significantly higher combustion efficiency than using coal at the reburn zone. Although B&W has shown that gas/oil reburning will play a role in reducing NO_x emissions from cyclone boilers, B&W coal reburning research has also shown that coal as a reburning fuel performs nearly as well as gas/oil without deleterious effects on combustion efficiency. This means that boilers using reburning for NO_x control can maintain 100% coal usage instead of switching to 20% gas/oil for reburning. As a result of the B&W performed coal reburning research, the technology has advanced to the point which it is now ready for demonstration on a commercial scale.

The coal reburning equipment is to be installed in the furnace of the boiler, downstream of the cyclone burners. The equipment consists of coal reburning burners and overfire air ports and associated control systems. Outside of the boiler, a coal pulverizer will be installed as well as coal piping to the reburn burners. The reburn system will inject 20% to 30% of the coal feed

directly into the boiler, bypassing the cyclones and reducing cyclone load to 80% to 70% of normal. An increase in ash particulate, which is substantially removed in the cyclones will occur within the boiler, increasing ash collection requirements at the precipitator. The majority of plant's precipitators should be capable of handling the increased ash loading.

The coal reburning for cyclone boiler NOx control system consists of commercially available equipment, such as a pulverizer, burners, a pneumatic coal transfer system, overfire air ports and a control system, all of which are well proven, reliable equipment that can be readily installed. Extensive power plant modification is not required to implement the reburn technology which will increase the potential for commercialization.

The coal reburning technology will be a desirable alternative for cyclone boiler NOx control by offering:

- o A technically and economically feasible low-NOx alternative for cyclone boilers to achieve a 50% to 60% NOx reduction where one currently does not exist.
- o Significant reductions in emission-levels of oxides of nitrogen achieved at a low capital cost and very low operating costs (compared to the SCR technology).
- o No need for a supplemental fuel. Reburn will be carried out using the present boiler fuel which is coal.
- o A system that will maintain boiler reliability, operability, and steam production performance after retrofit.

The coal reburning for cyclone boiler NOx control demonstration project will be carried out at the Nelson Dewey Station Unit No. 2 of Wisconsin Power and Light in Cassville, Wisconsin. Unit No. 2 is small enough (100 MWe) to limit project costs, but large enough to assure that the reburning technology can be successfully applied to the cyclone-fired utility boiler population. As part of the project, B&W's 6 million Btu/hr SBS pilot facility will be utilized to duplicate the operating practices of WP&L's Nelson Dewey Unit #2. The coal which is fired at Nelson Dewey will be fired in the SBS cyclone and will also be utilized as the reburn fuel. During the field test phase at Nelson Dewey Station, emission and performance data will be acquired and analyzed before and after the coal reburn conversion to determine the NOx reduction and impact on boiler performance. Combining these combustion test results with physical and numerical flow modeling of the technology as applied to Dewey Unit #2, will provide a comprehensive test program not only for successful application of WP&L's Unit, but for the cyclone population as a whole.

3.2 OBJECTIVES

It is the objective of the Coal Reburning for Cyclone Boiler NOx Control Project to fully establish that the coal reburning clean coal technology offers cost-effective alternatives to cyclone operating electric utilities for overall oxides of nitrogen control. The project will evaluate the applicability of the reburning technology for reducing NOx emissions in full scale cyclone-fired boilers which use coal as a primary fuel. The performance goals while burning coal are:

- o Greater than 50 percent reduction in NOx emissions, as referenced to the uncontrolled (baseline) conditions at full load.
- o No serious impact on cyclone combustor operation, boiler efficiency or boiler fireside performance (corrosion and deposition), or boiler ash removal system performance.

3.3 BACKGROUND

Boilers equipped with cyclone furnaces have many important advantages over conventional pulverized-coal-fired boilers, such as the capability to burn a range of low-grade fuels and simpler, more economical coal preparation and feeding system. However, cyclone units utilize extremely fast mixing between the coal and combustion air and, therefore, inherently promote well mixed combustion and elevated NOx emissions. It is estimated that 21% of the total NOx emissions from coal fired power stations in the U.S. come from cyclone fired boilers. The majority of the existing 26,000 MW of cyclone boiler generating capacity will probably continue to operate for the next 20 years. Thus, cyclone boilers are prime candidates for mandated reduction in the emissions of oxides of nitrogen. Currently there is no proven retrofit low NOx combustion control technology for cyclone boilers. The previous attempts to apply staged combustion have not been successful due to operational problems (cyclone corrosion).

The use of Selected Catalytic Reduction (SCR) technology offers promise of controlling NOx from these units, but at high capital and operating cost. Reburning is therefore a promising alternative NOx reduction approach for cyclone equipped units at a more reasonable operating cost.

Reburning is a process by which NOx produced in the cyclone is reduced (decomposed to molecular nitrogen) in the main furnace by injection of a secondary fuel. The secondary (or reburning) fuel creates an oxygen deficient (reducing) region which accomplishes decomposition of the NOx. Since reburning can be applied while the cyclone operates under its normal oxidizing condition, its effects on cyclone performance can be minimized. Sometime ago, B&W

performed a feasibility analysis for applying reburn technology to utility cyclone-fired boilers, and the results were very encouraging. Based on the results of the feasibility analysis, pilot scale evaluation of cyclone reburn was undertaken. B&W's 6 million Btu/hr Small Boiler Simulator (SBS) was utilized to perform the pilot-scale cyclone reburning tests. Three different reburning fuels, natural gas, #6 oil, and pulverized coal were utilized. The results indicate that 50 to 80% NOx reduction from baseline conditions can be achieved while utilizing 15 to 25% reburning fuel. Additionally, the tests revealed that the potential side effects of the technology (e.g., changes in combustion efficiency, deposition, and corrosion) would not adversely affect boiler performance.

3.4 HOST SITE BOILER

The host site is Wisconsin Power and Light's Nelson Dewey Unit No. 2. The following is a summary of pertinent information.

- o UTILITY: Wisconsin Power & Light
- o UNIT ID: Nelson Dewey Unit No. 2
- o LOCATION: County Trunk VV, Cassville, Grant County, Wisconsin 53806
- o NAME PLATE RATE: 100 MWe
- o TYPE: Steam Turbine
- o PRIMARY FUEL: Bituminous Coal
- o OPERATION DATE: October 1962 - Unit No. 2
- o BOILER ID: B&W RB-369
- o BOILER CAPACITY: Nominal 110 MWe
- o BOILER GENERAL CONDITION: Good
- o BOILER MANUFACTURER: Babcock & Wilcox
- o BOILER TYPE: Cyclone Fired RB Boiler
- o REBURNING DEMONSTRATION FUEL: Indiana (Lamar) Bituminous Coal, Medium Sulfur (1.87%)
- o BURNERS: Three B&W Vortex-Type Burners, Single-wall fired
- o PARTICULATE CONTROL: Research Cottrell ESP
- o BOILER AVAILABILITY: 90% Availability

3.5 PROJECT TEAM

The Coal Reburning Project organization consists of the U.S. Department of Energy, The Babcock & Wilcox Company, Wisconsin Power & Light and the Electric Power Research Institute (EPRI). Team members from B&W represent the Research and Development Division (R&DD), the Fossil Power Division (FPD), The Energy Service Division (ESD) and the Contract Research Division (CRD).

Major subcontractors are Acurex and Sargent & Lundy. Acurex has been designated to perform continuous emissions monitoring activities as well as various analytical requirements during the testing program. Sargent & Lundy will perform those activities pertaining to the coal handling system supplying coal to the coal pulverizer in addition to various structural steel and electrical design specification activities.

A summary of the overall project organization is as follows:

Project Organization

- o Department of Energy - 50% funding co-sponsor
- o Babcock & Wilcox - Prime contractor and project manager
- o Wisconsin Power & Light - Host site utility and funding co-sponsor
- o EPRI - Technical advisor and funding co-sponsor
- o State of Illinois - funding co-sponsor
- o Utility funding co-sponsors
- o Acurex Corporation - testing subcontractor
- o Sargent & Lundy - architect engineer subcontractor

3.6 PROJECT PHASES

The coal reburn project, which is a \$10.65 million project, consists of four separate phases which are planned to occur over a 43 month period. These are:

- o Phase I - Design and Permitting

During this phase, collection of baseline emissions and performance data, along with performance of general boiler system assessment, will be completed at WP&L's Nelson Dewey Unit #2 prior to the coal reburning retrofit. The coal reburn system will be designed based upon B&W's pilot-scale

combustion tests, physical and numerical flow modeling tests, and experience/knowledge of full-scale burner/OFA port/control system retrofits.

- o Phase IIA - Long Lead-Time Item Procurement

In order to meet the construction schedule, long lead-time equipment will be ordered during the design and permitting phase. To facilitate the funding of this procurement activity, Phase II is divided into two parts, Phase IIA and Phase IIB.

- o Phase IIB - Construction and Start-up

The coal reburn system will be fabricated and installed at Nelson Dewey No. 2 and started up to provide a fully operational system prior to testing.

- o Phase III - Operation and Disposition

Parametric/optimization and performance tests will assess the potential of the technology from both the resulting emission reductions and boiler performance capability aspects. Both full load and reduced load operations will be evaluated for the cyclone reburn technology. Finally, readiness for commercialization will be determined from both a technical and economic viewpoint.

4.0 PROJECT STATUS

The time period covered by this Quarterly Report #6 is July, August, and September 1991. Progress will be discussed on a task basis for each of the Phase I, Phase IIA and Phase IIB activities.

4.1 PHASE I - DESIGN AND PERMITTING

Activities in Phase I include the following tasks: Management and Reporting, review of the Reburn Technology, and Reburn System Design, and Permitting.

4.1.1 Task 1 - Management and Reporting

Monthly reports covering the time period of July, August and September were completed and issued to DOE/PETC on schedule. The Final Design Report and the Baseline Test Report were issued.

The major activities concentrated on completing the design work. Design work has focused on the electrical and control systems. Revised bid prices were received in July in response to updated addenda to the Electrical Specification which were issued to improve bid price accuracy. M.J. Electric of Iron Mountain Michigan was chosen based on lowest evaluated bid price. The third Advisory Committee Meeting was held on August 14, 1991 in Cleveland, Ohio.

4.1.2 Task 2 - Review of Reburning Technology and Pilot-Scale Cyclone Boilers Tests

All activities are complete.

4.1.3 Task 3 - Numerical and Physical Flow Modeling

All activities are complete.

4.1.4 Task 4 - Baseline Characterization Tests

Baseline Characterization Tests are complete. The final Baseline Characterization Test Report was issued in July, 1991.

4.1.5 Task 5 - Design of Reburning System and Development of Test Plan

All activities are essentially complete on reburn system design. Remaining activity is related to construction and installation support which occurs on a sporadic basis as problems in the field arise.

The final design report for the coal reburning system was issued in August.

4.1.6 Permitting

All permits required for the project to proceed are being acquired as necessary by Wisconsin Power & Light.

A meeting was held with Acurex and DOE/PETC personnel at the main offices of Acurex to provide guidance as to what is required in the Environmental Monitoring Plan. A draft of the plan should be ready in October.

4.2 PHASE IIA - LONG LEAD-TIME ITEM PROCUREMENT

Activities of Phase IIA include Management and Reporting, and Long Lead-Time Item Procurement.

4.2.1 Task 1 - Management and Reporting

This activity concentrated on long lead-time item procurement to support the planned installation schedule of June through October, 1991. Monthly reports for the period of July, August and September were completed and issued to DOE/PETC.

4.2.2 Task 2 - Long Lead-Time Item Procurement

The long lead-time item procurement process was completed with the following items received at the site:

- 1) The 480 volt Motor Control Center (MCC)
- 2) Cable Bus to Connect the Transformer and MCC
- 3) Coal Pipe Isolation Slide Gate Valves
- 4) Pulverizer & PA Fan Seal Air System
- 5) Hydraulic Drive for Rotating Classifier
- 6) MPS Pulverizer Gear Drive
- 7) PA Fan Motor
- 8) MPS Pulverizer Motor
- 9) Attenuator Spray Control Valves
- 10) Data Acquisition System

As of the end of the quarter, All major items have been received at the site.

4.3 PHASE IIB - FABRICATION, INSTALLATION, START-UP AND SHAKEDOWN

Activities in Phase IIB include Management and Reporting Procurement and Fabrication of the Reburning System and Installation Start-Up and Shakedown of the equipment. A description of activities expected in each task is provided, followed by reported activity.

4.3.1 Task 1 - Management and Reporting

The management activities as described in Phase I, Task 1.0 will be continued. Costs and work progress will be monitored. Reports and plans will be issued as required.

The monthly reports for July, August, and September were completed and issued to DOE/PETC.

M.J. Electric was chosen as the electrical contractor based on lowest evaluated bid price. Meetings have occurred between B&W/WP&L and M.J. Electric to resolve issues on cost of work which is in addition to the original specification.

The Project Evaluation Plan and Project Evaluation Report for Phase IIB were issued to DOE. The Continuation Application for Phase III was provided to DOE during the first week of September. Approval to move into Phase III is expected by November 1, 1991.

4.3.2 Task 2 - Procurement and Fabrication of the Reburning System

This task consists of procurement of materials necessary for fabrication of B&W supplied systems and subsequent release for fabrication of those items.

Activities under this task are those related to fabrication of the B&W supplied equipment.

Fabrication of all pulverizer components was completed at B&W's Paris, Texas plant. These were shipped to the site for erection.

Fabrication of the burners and overfire air ports was completed. These items were shipped to the site for use during the September 16, 1991 outage.

As of the end of September, the following B&W supplied equipment was completely fabricated and on site.

- 1) Pulverizer system and auxiliaries including the top housing with rotating classifier.
- 2) Coal piping and hangers.
- 3) Reburn burners
- 4) Overfire Air Ports
- 5) Pressure part modifications for eight boiler penetrations (4 OFA ports, 4 burners).

4.3.3 Task 3 - Installation and Start-Up/Shakedown

The activities of this task are installation of the reburn system and subsequent start-up and shakedown or elimination of equipment operating problems.

System installation activities have occurred in three distinct segments: 1) Foundation work in November and December, 1990, as outlined in Quarterly Report No. 3 2) Spring outage activities in March, 1991, as outlined in Quarterly Report No. 4 and 3) Reburn system installation in June through October, 1991. The activities for July through September are outlined below.

Construction work was divided into two separate periods for Reburn System installation: pre-outage activities (June 3, 1991 through September 12, 1991) and outage activities (September 12, 1991 through October 31, 1991).

Pre-outage Activities

The status of structural/mechanical activity carried out during this quarter is as follows:

- 1) Installation of a "dog house" (10 ft. x 18 ft. wide) at the present tripper conveyor floor level was completed.
- 2) The structure of the pulverizer enclosure including siding was completed.
- 3) Installation of a 150 Ton silo was completed.
- 4) A chute from the tripper conveyor "dog-house" into the silo was installed.
- 5) A gravimetric feeder and associated chute work was installed between the silo discharge to the pulverizer inlet.
- 6) The MPS-67 Pulverizer with associated gear drive, lube oil system, motor, inching drive, and hydraulic drive for rotating classifier was installed.
- 7) A primary air (PA) fan with motor was installed in the pulverizer enclosure.
- 8) Primary air duct from the air heater to PA fan inlet was completed except for the tie-in point.
- 9) Installation of the tempering air duct from the forced draft (FD) fan to the PA fan inlet was initiated.
- 10) Secondary air duct installation from air heater to burner was started.
- 11) Flue gas recirculation (FGR) duct take-off from the existing FGR system to a junction point with the secondary air duct was completed except for the tie-in.
- 12) Four (4) 12 inch coal pipes with shut off valves and ceramic lining through the first elbow after the pulverizer were installed up to the burner location.
- 13) Overfire air duct from existing hot air recirculation to the overfire air ports was completed up to the boiler except for the air supply tie-in.

- 14) Air flow monitors and dampers and damper drives were installed in the appropriate ducts.
- 15) The pyrite removal system was installed from the pulverizer to an existing slag tank.
- 16) Installation of field routed piping and valves necessary for cooling water, plant air, instrument air and steam supply requirements was started.

For electrical installation activities, M.J. Electric mobilized on site in mid-July, 1991. Work was initiated on conduit installation. During the remainder of the quarter, the following electrical progress was made:

- 1) The Bailey Net 90 Reburn System control cabinets were installed powered up, and tied into the existing plant Net 90 control system.
- 2) The 480 Volt Motor Control Center was installed and conduit runs were completed to it.
- 3) The 4160/480 Volt power distribution transformer was installed. Cable was pulled to the transformer and it was powered up.
- 4) The data acquisition system was powered up and is recording data on boiler operation.
- 5) Conduit installation was completed and pulling of cable to make the electrical connections was well under way.

Outage Activities

On September 12, 1991, the boiler outage was initiated to allow installation of reburn system pressure part modifications and equipment at the boiler. The following is a list of outage items and progress as of the end of the quarter:

- 1) Cut and remove the existing boiler tubes at the burner level and overfire air (OFA) port level (8 locations). These are complete.
- 2) Install new boiler tubes at the burner level (4 locations) and OFA level (4 locations) to provide the boiler penetrations for the burners and OFA ports. This work was substantially complete as of the end of the quarter. A hydrostatic pressure test is scheduled to occur on October 4, 1991, completing this work.
- 3) The burners and OFA ports have been moved to the appropriate installation locations. Once pressure part modifications are complete, these can be moved quickly into position and installed.
- 4) Upgraded superheater attemperator spray flow control valves were installed.

The following start-up shakedown activities were carried out during the last month of the quarter (September, 1991):

- 1) Calibration of coal reburning system sensors throughout the plant. These also include skid mounted sensors.
- 2) The 4160 Volt power feed line was meggered to the reburn transformer prior to powering up the unit.
- 3) The reburn Net 90 control system was powered up. Accordingly, control loop checks are being carried out to the extent possible as the electricians progress.
- 4) Various manually operated valves and dampers have been set in desired positions to the extent possible in anticipation of firing up the system.
- 5) The pulverizer lube oil system was flushed and run for a period of time to clear any debris which may have collected during installation.
- 6) All drive motors were bumped for direction of rotation and aligned.
- 7) The pyrite removal system was run to verify operation.

5.0 PLANNED ACTIVITIES

Planned activities for the next quarter, October, November, and December 1991 will focus on completion of the electrical and mechanical/structural installation of the reburn system. Other activities will include shakedown and start-up of the system as part of Phase IIB.

Plans also are to receive approval by DOE to proceed with Phase III - Operation and Disposition. Initial Phase III activities will be preparation for Parametric Optimization Testing. Ultrasonic thickness testing of the unit will also be carried out as part of the corrosion evaluation work.

Finally, the Environmental Monitoring Plan should be issued to DOE for review and approval.

6.0 SUMMARY

The coal reburning for cyclone boiler NOx control demonstration project's 6th Quarterly Report covering the time period of July, August, and September 1991 involves the work performed in Phase I - Design and Permitting, Phase IIA - Long Lead-Time Item Procurement, and Phase IIB - Fabrication, Construction, Start-Up, and Shakedown.

Phase I - Design and Permitting work included the selection of M.J. Electric, Inc. as the electrical contractor on a competitive bid basis. Also, the final editions of the Baseline Characterization Test Reports and the Final Design Report were issued.

Phase IIA - Long Lead-Time Item Procurement activities were completed with all major items received on site in support of the construction schedule.

Phase IIB - Fabrication, Installation, and Start-up activities witnessed great progress on pre-outage work by Azco Hennes, Inc., the structural/mechanical contractor, at the job site. The pulverizer enclosure structural steel, structural steel modifications within the main boiler house, coal feed modifications and pulverizer installation have been completed.

Outage activities which include pressure part modifications and installation of the burners and overfire air ports were well under way as of the end of the quarter. The boiler is scheduled to be back on line by the end of October and construction emphasis is now on allowing this to occur.

7.0 REPORT DISTRIBUTION LIST

- (1) Mr. Ronald W. Corbett
PETC Technical Project Manager
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236
- (2) Mr. David L. Hunter
Contracting Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236
- (3) Dr. C. Lowell Miller
Associate Deputy Assistant
Secretary for Clean Coal Technology
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, DC 20585
- (4) Office of Patent Counsel
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439
- (5) Department of Energy (1)
Office of Technology Transfer
Mail Stop 58-MEZZ
Pittsburgh Energy Technology Center
P.O. Box 10940
Pittsburgh, PA 15236
- (6) Dr. S. N. Roger Rao
Burns and Roe Technical Group
Manager
P.O. Box 18288
Pittsburgh, PA 15236
- (7) Mr. George Weth
HQ DOE Program Manager
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, DC 20585

END

**DATE
FILMED
4 129192**