1 of 1

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

FINAL REPORT

MARCH 5, 1991

PREPARED FOR:

**ENVIRONMENTAL RESTORATION PROGRAM, TECHNICAL SUPPORT OFFICE
LOS ALAMOS NATIONAL LABORATORY
LOS ALAMOS, NEW MEXICO**

CONTRACT NO. 9-XGO-D6649-1

EVALUATION OF OPEN PLAN SOFTWARE

PREPARED BY:

**JACOBS ENGINEERING GROUP
ALBUQUERQUE OPERATIONS OFFICE
ALBUQUERQUE, NEW MEXICO**

MASTER

CP

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TABLE OF CONTENTS

	<u>Page</u>
Section 1.0 Abstract	
1.1 Background	1
1.2 Overall Objective.....	1
1.3 Summary of Results Attained	2
1.4 Recommendations	3
Section 2.0 Task 1 - Planning and Assessment	
2.1 Objective	3
2.2 Effort Performed.....	3
2.3 Results	3
Section 3.0 Task 2 - Install and Configure Software	
3.1 Objective	4
3.2 Effort Performed.....	4
3.3 Results	4
Section 4.0 Task 3 - Investigate Data Transfer Methods	
4.1 Subtask 3.1 - Import TIMELINE Data into OPEN PLAN	
4.1.1 Objective	4
4.1.2 Effort Performed.....	4
4.1.3 Results	5
4.2 Subtask 3.2 - Resource Leveling	
4.2.1 Objective	5
4.2.2 Effort Performed.....	5
4.2.3 Results	7
4.3 Subtask 3.3 - Review ER WBS	
4.3.1 Objective	10
4.3.2 Effort Performed.....	10
4.3.3 Results	10

Section 5.0	Task 4 - Assist in Report Design	
	5.1 Objective	10
	5.2 Effort Performed	11
	5.3 Results	11
Section 6.0	Task 5 - Provide Training	
	6.1 Objective	11
	6.2 Effort Performed	11
	6.3 Results	11
Section 7.0	Task 6 - Produce Final Report	
	7.1 Objective	11
	7.2 Effort Performed	12
	7.3 Results	12
Section 8.0	Task 7 - ER Cost and Schedule Tracking System Support	
	8.1 Objective	12
	8.2 Effort Performed	12
	8.3 Results	12

LIST OF FIGURES

Figure 4-1	Resource Histogram for 3,896 Activity Project.....	6
Figure 4-2	ER Resource Leveling Conflict Summary Report.....	7
Figure 4-3	Resource Leveling Verification Histogram.....	8
Figure 4-4	Proposed Resource Leveling System.....	9

APPENDICES

Appendix A	ER Program Management System Development Plan
Appendix B	ER WBS: TSO Provided and Jacobs Recommended
Appendix C	OPEN PLAN Reports
Appendix D	Spreadsheet Based Reports

1.0 ABSTRACT

1.1 BACKGROUND

The Technical Support Office (TSO) of the Environmental Restoration (ER) program decided that the ability of their project scheduling software TIMELINE (Version 3.0) lacked needed capabilities. The ability to process increased data volume and produce more complex reports prompted the TSO to conduct an internal evaluation of alternate software packages. The OPEN PLAN software system was tentatively identified as a candidate replacement for TIMELINE.

Before a final decision could be made and a new system implemented, the TSO needed to evaluate the suitability of OPEN PLAN to process existing ER data. Jacobs Engineering Group (JEG) was selected to perform the evaluation.

1.2 OVERALL OBJECTIVE

The objective of this contract was to provide support to the TSO in determining if an OPEN PLAN based system could be utilized to manipulate cost and schedule data for the ER TSO. In addition, the Jacobs team would use the results of this testing, plus other project experience, to assist the TSO in evaluating potential systems and make recommendations concerning modifications to the existing TIMELINE and LOTUS 1-2-3 system and define requirements for development of a database system that would meet all ER requirements.

The effort was originally divided into six discrete tasks. As the result of a modification to the contract, a seventh task was added. Since this contract had begun in March 1990, a new version of TIMELINE had been released (Version 4.0). Until this contract extension, all work had been performed using TIMELINE Version 3.0. Certain findings from the Jacobs testing were modified due to the upgraded capabilities found in the new version. The tasks and subtasks specified in the contract are listed below:

Task 1. Planning and Assessment.

Task 2. Installation and configuration of software.

Task 3. Investigate data transfer methods.(3 Subtasks).

Subtask 3.1 Import TIMELINE Data Into OPEN PLAN.

Subtask 3.2 Resource leveling.

Subtask 3.3 Review ER Work Breakdown Structure (WBS).

Task 4. Assist in Report Design.

Task 5. Provide training.

Task 6. Produce Final Report.

Task 7. ER Cost and Schedule Tracking System Support.

1.3 SUMMARY OF RESULTS ATTAINED

The overall results of the tasks performed on this contract demonstrated that OPEN PLAN could be used in conjunction with TIMELINE to provide resource leveling and meet all reporting requirements. Specifically, Subtask 3.1 established the viability of importing TIMELINE data into OPEN PLAN without losing or altering data. The results were checked by comparing reports from both TIMELINE and OPEN PLAN and verifying that the project schedules were the same. Subtask 3.2 demonstrated that OPEN PLAN could effectively level resources for a schedule with more than 3,000 activities. The "EPA" resource which had been loaded into the TSO provided sample schedules was successfully re-scheduled to avoid overloading. The review of the existing ER Work Breakdown Structures (WBSs), Subtask 3.3, provided insight into the feasibility of using them in a project control software environment in which TIMELINE is used in conjunction with OPEN PLAN. Some redefinition and restructuring of these WBSs was recommended, but it was determined that either the existing or recommended WBSs could be implemented into an integrated TIMELINE/OPEN PLAN system.

Task 4 confirmed that OPEN PLAN's report generator could automatically produce reports which were equivalent to existing ER cost reports being produced manually or using spreadsheets by the TSO.

Task 5 provided TSO personnel with training for JEG implemented software. The JEG written program for TIMELINE to OPEN PLAN transfer (Subtask 3.1) was installed on the designated TSO computer. User documentation was provided and on-site training was performed. A presentation of the automated report formats which were written for Task 4 was also completed.

The result of the cost and schedule tracking system support, Task 7, was the creation of new spreadsheet based reports using TIMELINE (Version 4.0) and LOTUS 1-2-3 (Version 3.0). To make the system easier to learn, keystroke macros were written for both packages. The resulting automation was made available for use at all ER installations. Some additional modifications may still need to be made to these macros to incorporate installation specific needs as well as any changes in reporting requirements. It was decided to use these packages due to the short length of time available to produce an interim system, that would be simple to use and would allow the transfer of data into dBase formats (i.e. dBase III, Clipper, Foxpro) at a later date.

1.4 RECOMMENDATIONS

JEG recommends that the interim ER cost and schedule reporting system be upgraded to a database system as tracking and reporting demands increase. In the near-term, due to time limitations and the current reliance of the ER program on the software packages TIMELINE and LOTUS 1-2-3 (Version 3.0), enhancing the current system is the best initial action. Upgrades to the existing macro driven system allow more time to properly implement a system which will handle all reporting requirements. For example, since TIMELINE does not save monthly status data, the need for reporting monthly cost and schedule figures would require the storage of twelve monthly LOTUS spreadsheet files for each fiscal year. Using a database storage method, report specifications could be written to more easily compute monthly totals from the cumulative data. As an additional example, future ER cost and schedule tracking may include a requirement to conform with the DOE Cost/Schedule Control Systems Criteria (C/SCSC). In this case, the storage of cost and schedule information in database format would allow greater efficiency in data storage and retrieval and in the development of new report specifications.

It is also recommended that further study of the existing ER WBS be undertaken. At a minimum, this work should include direct contact with members of the team that developed the Draft WBS and ER personnel at the DOE Albuquerque Operations office. This work should include preparation of an additional WBS option in complete detail.

2.0 TASK 1 - PLANNING AND ASSESSMENT

2.1 OBJECTIVES

The objective of this task was to assist the TSO Technical Representative (TR) in defining the evaluation work plan and to assess results obtained during the course of the project.

2.2 EFFORT PERFORMED

All meetings with the TR and internal JEG meetings to communicate goals were performed on this task. In addition, all contract status reporting was done under this task.

2.3 RESULTS

The result of this task was effective two-way communication between the ER TSO and JEG. Regular contacts with the TSO TR allowed needed information to be exchanged. Included in this task was the submittal of a recommended Environmental Restoration Program Management System Development Task Plan (Attachment A). This is a list of activities that are recommended to be performed in order to create a full featured management system.

3.0 TASK 2 - INSTALL AND CONFIGURE SOFTWARE

3.1 OBJECTIVES

The effort on this task was to install and configure appropriate software on an IBM-PC compatible microcomputer at the Jacobs office for use during the software evaluation. In addition, assistance was provided to the TSO in configuring a designated microcomputer system at LANL to permit the transfer of the capabilities achieved on the Jacob's evaluation system.

3.2 EFFORT PERFORMED

OPEN PLAN and FOXBASE+ were loaded on both the TSO microcomputer system at LANL and on the designated microcomputer at the JEG Albuquerque Operations Office. When task 3.1 was completed, a copy of the program to import TIMELINE data into OPEN PLAN was also loaded onto the TSO system. The report specifications developed as a part of task 4.0 were also placed on the TSO system in order to provide the training required under task 5.0.

3.3 RESULTS

The ER TSO has received executable files, documented code and user documentation with which to perform all of the data manipulation and reporting accomplished during this task.

4.0 TASK 3 - INVESTIGATE DATA TRANSFER METHODS

4.1 SUBTASK 3.1 - IMPORT TIMELINE DATA INTO OPEN PLAN

4.1.1 OBJECTIVE

The objective of this subtask was to create a system which transfers existing TIMELINE data to create an exact copy of a schedule in OPEN PLAN format and to verify accuracy of the data.

4.1.2 EFFORT PERFORMED

TIMELINE keystroke macros were written which exported the TIMELINE data into dBase format. A program to batch process the resulting files and perform required QA/QC was created and the exported data was manipulated. Finally, the data was merged into OPEN PLAN using a Jacobs-modified version of an import utility available with OPEN PLAN.

4.1.3 RESULTS

The ability to automate the translation of TIMELINE data into OPEN PLAN format was successfully demonstrated. No significant problems were encountered in using existing TIMELINE data to create an equivalent OPEN PLAN schedule.

To obtain a more detailed description and analysis of this effort refer to Jacobs Technical Report: "TIMELINE to OPEN PLAN Data Translation" which was submitted to the ER TSO on April 20, 1990.

4.2 SUBTASK 3.2 - RESOURCE LEVELING

4.2.1 OBJECTIVE

A limitation of TIMELINE is that a maximum of approximately 3,000 activities can be loaded into a schedule, thus limiting the number of activities that can be resource leveled. The objective of this subtask was to demonstrate the ability of OPEN PLAN to provide an automated resource leveling capability for large projects (greater than 3,000 activities) and to verify the accuracy of the resulting data.

4.2.2 EFFORT PERFORMED

Sample ER data, provided by the TSO, was exported from TIMELINE, imported into OPEN PLAN, and resource leveled. Each task schedule was imported into OPEN PLAN using a JEG modified TIMELINE to OPEN PLAN import program. The sample schedule was then resource leveled on the "EPA" resource (which had been loaded into the TIMELINE schedule) using OPEN PLAN's resource leveling feature. To observe the results of the resource leveling a histogram was produced using OPEN PLAN's report writer. Figure 4-1 shows the resulting resource histogram. Each group of two histogram bars shows the original and leveled assignments of the "EPA" resource compared to the total available. This histogram verified that a valid resource leveling solution was achieved by showing that no reprofiled resource demand histogram bars exceeded the resource availability for the "EPA" resource.

OPEN PLAN (22)
Report : ER_RES2
Project : ALL_PROJ
Time Now: 01JAN90
Date : 14JUN90
Time : 12:48:38

SUMMARY OF ALL SAMPLE DATA FILES

Resource Histogram

Tracer

FTEs EARLY AND SCHEDULED DATES FOR - EPA REVIEW: EPA

EACH BAR REPRESENTS APPROXIMATELY 1 MONTH

FIGURE 11. RESOURCE HISTOGRAM FOR 1990 ACTIVITY PROJECT

A report was produced (Figure 4-2) that lists all of the activities that have been rescheduled along with their adjusted dates. Each activity's original start date and the total number of days that the activity has slipped is also provided. An OPEN PLAN histogram was generated showing the leveled resource requirements for the task (Figure 4-3).

REPORT: ER_080PT								17-MAY-90	
PAGE NO: 1		ER RESOURCE LEVELING CONFLICT SUMMARY							
Sequence		Rescheduled		Original					
Number	Start	End	Start	End	Slip	Description			
-----	-----	-----	-----	-----	-----	-----			
-- Project HQ6									
83	27-DEC-91	27-JAN-92	16-AUG-91	13-SEP-91	94	OEPA/EPA REVIEW			
92	27-DEC-91	27-JAN-92	21-AUG-91	20-SEP-91	89	OEPA/EPA REVIEW			
99	27-DEC-91	27-JAN-92	28-AUG-91	27-SEP-91	84	OEPA/EPA REVIEW			
106	27-DEC-91	27-JAN-92	05-SEP-91	04-OCT-91	79	OEPA/EPA REVIEW			
179	27-DEC-91	27-JAN-92	20-AUG-91	19-SEP-91	90	OEPA/EPA REVIEW			
188	28-JAN-92	03-FEB-92	20-SEP-91	26-SEP-91	90	OEPA/EPA COMMENT RESOLUTION			
189	20-DEC-91	20-JAN-92	10-DEC-91	08-JAN-92	8	OEPA/EPA REVIEW			
190	21-JAN-92	03-MAR-92	13-JAN-92	26-FEB-92	6	INCORPORATE EPA COMMENTS/MTG			
191	04-MAR-92	18-MAR-92	27-FEB-92	04-MAR-92	4	EPA/OEPA APPROVAL/PUBLIC REL			
192	11-MAR-92	10-MAR-92	05-MAR-92	04-MAR-92	4	COMPLETE BAA			
228	17-JUL-91	13-AUG-91	05-JUL-91	05-AUG-91	8	OEPA/EPA REVIEW			
229	16-AUG-91	16-AUG-91	06-AUG-91	06-AUG-91	8	OEPA/EPA COMMENT RESOLUTION			
231	16-AUG-91	13-AUG-91	06-AUG-91	05-AUG-91	8	FINISH TECH MEM 4			
248	17-APR-92	18-MAY-92	26-MAR-92	22-APR-92	18	OEPA/EPA REVIEW			
269	19-MAY-92	19-MAY-92	23-APR-92	23-APR-92	18	OEPA/EPA COMMENT RESOLUTION			

FIGURE 4-2, ER RESOURCE LEVELING CONFLICT SUMMARY REPORT

4.2.3 RESULTS

OPEN PLAN can easily handle the requirements of the TSO to resource level schedules which contain more than 3,000 activities. Figure 4-4 shows a possible system for TIMELINE to OPEN PLAN resource leveling. Program status updates can be entered into TIMELINE at ER site offices and periodic data extractions can be performed for input into OPEN PLAN. This project data can then be combined with task priority data and resource limitations to facilitate resource leveling. "Solution" dates may then be provided back to the field offices via hardcopy for manual entry back into TIMELINE.

Please refer to the Jacobs Technical Report: "Resource Leveling" which was submitted to the ER TSO on April 20, 1990 to obtain a more detailed description and analysis of this effort.

EACH BAR REPRESENTS APPROXIMATELY 1 MONTH

FIGURE 4-3, RESOURCE LEVELING VERIFICATION HISTOGRAM

FIGURE 4-4, PROPOSED RESOURCE LEVELING SYSTEM

4.3 SUBTASK 3.3 - REVIEW ER WBS

4.3.1 OBJECTIVE

The objective of this subtask was to review two WBSs provided by the TSO and to make recommendations regarding the feasibility of using these WBSs in a project control software environment in which TIMELINE is used in conjunction with OPEN PLAN.

4.3.2 EFFORT PERFORMED

The TSO provided WBSs were called the "Preferred WBS" and the "Alternate WBS". JEG reviewed these WBSs and assessed their usefulness in providing appropriate segregation of costs, the efficiency and understandability of the inherent coding scheme, and their adaptability for use in the designated software environment. JEG then developed two recommended alternative WBSs for the TSO to consider. These were called the "Additional Alternate WBS" and the "Additional Alternate Number 2 WBS".

In order to fully analyze the WBSs, graphics were created for both of the TSO provided WBSs and also the recommended alternative WBSs. These are provided as Appendix B. The graphics facilitated the study and visualization of the relationships shown or implied.

4.3.3 RESULTS

The two WBSs provided by the TSO can be implemented into an integrated TIMELINE/OPEN PLAN system. However, the JEG developed alternative WBSs provide several advantages. For example, the first Jacobs recommended WBS ("Additional Alternate") reduces the length of the existing WBS structures by utilizing letters instead of two digit numbers. This also aids in the recognition of the meaning of each element description. The second alternative ("Additional Alternate Number 2") also uses letters but has the added advantage of providing uniform numbering levels for all of the lowest level elements shown.

To obtain a more detailed description of this review, refer to Jacobs Technical Report: "Review ER WBS" which was submitted to the ER TSO on May 15, 1990.

5.0 TASK 4 - ASSIST IN REPORT DESIGN

5.1 OBJECTIVE

The objective of this task was to create reports which corresponded to sample reports provided by the ER TSO. The reporting language to be used for programming these reports was OPEN PLAN's Welcom Reporting Language (WRL). The resulting report specifications were to be tested by running them against data which had been exported from TIMELINE into OPEN PLAN.

5.2 EFFORT PERFORMED

The sample data that was obtained from the TSO was exported from TIMELINE (V 4.0) and imported into OPEN PLAN. In addition, library files were created to simulate a fully functional management system environment. These files contained special descriptions and "dummy" data for actual costs since the TIMELINE files provided did not contain certain information which was required to be displayed on the sample reports. These library files, in conjunction with the imported TIMELINE data, allowed for the automation of four report specifications.

5.3 RESULTS

All of the sample reports which were submitted for programming were successfully produced using WRL, as shown in Appendix C. OPEN PLAN can generate these reports automatically; an attractive alternative to producing them manually with word processors, graphics software and spreadsheets. This automation eliminates operator input errors and greatly reduces the amount of time required to produce the reports.

To obtain a more detailed description of this review, refer to Jacobs Technical Report: "Programming of Selected Reports" which was submitted to the ER TSO on July 3, 1990.

6.0 TASK 5 - PROVIDE TRAINING

6.1 OBJECTIVE

The objective of this task was to provide instruction to designated TSO personnel on use of the data transfer, resource leveling, and report generation systems created.

6.2 EFFORT PERFORMED

ER TSO personnel were trained on the use of the TIMELINE to OPEN PLAN translation utility as well as all of the sample report specifications.

6.3 RESULTS

All of the software that was provided to the TSO was delivered with user documentation in addition to documented source code. This simplified the training process considerably because the user only had to be shown the software once and then could refer to the documentation.

7.0 TASK 6 - PRODUCE FINAL REPORT

7.1 OBJECTIVE

The objective of this task was to summarize the results of the TIMELINE/OPEN PLAN evaluation, provide a conclusion regarding the suitability of OPEN PLAN and TIMELINE to meet ER Program needs, and provide recommendations for further work leading to full system implementation.

7.2 EFFORT PERFORMED

A summary of all the work performed by JEG was compiled into the Final Report with references to the more detailed technical reports submitted previously.

7.3 RESULTS

This report contains the results of this task.

8.0 TASK 7 - ER COST AND SCHEDULE TRACKING SYSTEM SUPPORT

8.1 OBJECTIVE

The objective of this task was to assist the TSO in implementing the current, spreadsheet based cost and schedule tracking system for the ER program. This effort involved examining the prototype system being developed at the TSO and assisting with its modification and implementation.

The performance of this task also includes assisting the TSO in developing preliminary ER cost and schedule plans in support of initial ER Program planning.

8.2 EFFORT PERFORMED

Jacobs assisted in writing TIMELINE keystroke macros to assist in exporting budget and schedule information into LOTUS 1-2-3 format. This data was then processed using LOTUS 1-2-3 macros to produce a Current Year Work Plan and Five Year Plan to provide the basis for monthly reporting. Attachment D shows an example of the formatted output.

Work was performed to prove that a macro-driven, spreadsheet based system could produce monthly reporting formats which had been previously produced using a combination of a graphics package, word processor and/or a spreadsheet.

Support was also provided to finalize a Fiscal Year 1991 baseline for all of the ER tasks at the Mound installation. This baseline data was then incorporated into the TSO's submittal to the Albuquerque DOE office.

8.3 RESULTS

Near-term planning of the TSO reporting system focused on the TIMELINE/LOTUS 1-2-3 based system. Our assessment of possible future reporting needs of the ER Program indicates that a database based system would be a more favorable approach since the long term needs of the system include not only TSO use in generating summary reports but also installation use for what-if analysis. A database based system has several major advantages over the current TIMELINE/LOTUS 1-2-3 system: (1) much greater data volume can be handled on a standard 640K RAM desktop computer; (2) virtually unlimited flexibility is available to format reports which relate the existing data in various ways; (3) much faster processing speed is realized, particularly as the total data volume increases; and (4) significantly less labor is required to operate the system.

APPENDIX A

ER PROGRAM MANAGEMENT SYSTEM

DEVELOPMENT PLAN

Schedule Name : ER-PLAN

Responsible : Larry Pinkel

As-of Date : 2-Jan-91

Schedule File : ER-PLAN

ER Program Managment System Development Plan

(Note, schedule is provided to indicate recommended sequencing of activities only. No relationship to on-going work is intended).

Task Name	Start Date	End Date	91												92					
			Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
			2	1	1	1	1	3	1	1	3	1	1	2	2	3	2	1	1	1
Monthly Reporting Automation	2-Jan-91	31-Jan-91	■																	
System Requirements Definition	1-Feb-91	28-Feb-91		■																
Summary System Description	1-Mar-91	30-Apr-91			■															
Dev ER Reporting Specification	1-May-91	31-May-91						■												
TRAC ER System Development	3-Jun-91	30-Sep-91							■											
Prototype Site PMCS Dev	5-Aug-91	29-Nov-91									■									
Cost Estimating Sys Implement	2-Dec-91	28-Feb-92													■					
Risk Assessment System	2-Mar-92	29-May-92															■			
Priority Ranking System	3-Jun-91	3-Jun-92							■											

■ Detail Task ■■■■ Summary Task ***** Baseline
■■■ (Progress) ■■■■ (Progress) >>> Conflict
■ (Slack) ■■■■ (Slack) ..■ Resource delay
Progress shows Percent Achieved on Actual ▲ Milestone
----- Scale: 5 days per character -----

ENVIRONMENTAL RESTORATION PROGRAM
PROJECT MANAGEMENT REPORTING SYSTEM DEVELOPMENT TASKS

IMPLEMENTATION MILESTONES

- o ER WBS Approved
- o Approve Implementation Plan
- o Draft ER Project Management Plan Issued
- o Requirements Definition Complete
- o Overall System Definition Complete
- o Reporting Specification Complete
- o TRAC ER System Operational
- o Prototype Site PMCS Operational
- o Sites Begin Reporting

REQUIREMENTS DEFINITION

- o C/SCSC and validated systems requirements
- o Site reporting requirements
- o AL reporting requirements
- o HQ reporting requirements
- o Five Year Plan Preparation
- o Budget Preparation
- o Change Control Requirements

OVERALL SYSTEM DEFINITION

- o ER Work breakdown Structures
 - Finalize high level WBS
 - Develop standardized lower level WBSs

- o **Conceptual System Description**
 - **Features and Capabilities**
 - **Allocation of Requirements**
 - + **TRAC ER at TSO/AL**
 - + **Site PMCSs at Sites**
 - **Information Flow and timing**
 - **Responsibilities**

DEVELOP ER REPORTING SPECIFICATION

- o **Frequency and Timing**
 - **Monthly reports (i.e., Monthly Status Report)**
 - **Quarterly reports (i.e., PMPR)**
 - **As Required Reports (5 YP, Fed budget, funds forecast, etc)**
- o **Content**
 - **Order of major sections/reports**
 - **WBS level**
 - **Precision and scale**
 - **Data element Definitions and Basis**
 - **Schedule data definition**
- o **Format**
 - **Page layouts for hardcopy reports**
 - **File structure/protocol for electronic transfer**

TRAC ER SYSTEM DEVELOPMENT

- o **Conceptual Design**
 - **Subsystem definition and requirements allocation**
 - **Summary Data Flows and Data Dictionary**
 - **Data volume and processing analysis**

- o **System Components Specification**
 - **Hardware and Software Trades**
 - **Component Recommendations**
- o **System Implementation**
 - **Procure HW and SW**
 - **Install and configure HW and SW**
 - **Detailed Design**
 - + **Structure Charts**
 - + **Detailed Data Flows and Data Dictionary**
 - **Initial Operations Programming and Test**
 - **Begin Initial Operation**
 - **Report Programming and Test**
 - **Begin Full System Operation**
- o **System Documentation**
 - **Draft System Description (SD)**
 - + **Subsystem preliminary descriptions**
 - + **Procedure Outlines**
 - + **Review of SD**
 - **Draft System Reference Manual (RM)**
 - **Final System Documentation**

PROTOTYPE SITE PMCS DEVELOPMENT

- o **System Components Specification**
 - **Allocate PMCS Requirements**
 - **Hardware and Software Trades**
 - **Component Recommendations**

- o **Prototype Implementation**
 - **Procure, install, and configure HW and SW**
 - **Pre/Post Processor Programming and Test, if needed**
 - **Set Up Sample Task(s)**
 - **Program Reports/Macros, as needed**
- o **System Documentation**
 - **Draft System Description (SD)**
 - + **Subsystem preliminary descriptions**
 - + **Procedure Outlines**
 - + **Review of SD**
 - **Draft System Reference Manual (RM)**
 - **Final System Documentation**
- o **User Training**
 - **Develop User Training Course**
 - **Conduct User Training, as requested**

SITES OBTAIN AND/OR CONFIGURE EXISTING PMCS

- o **Procure hardware and software**
- o **Install and configure system**
- o **Load data and debug system**
- o **Train personnel**
- o **Begin Parallel System Operation**
- o **Begin Full System Operation**

APPENDIX B

ER WORK BREAKDOWN STRUCTURES

ER TSO PROVIDED

AND

JACOBS RECOMMENDED

PREFERRED WBS

Preferred WBS

ALTERNATE WBS

"Alternate" WBS

ADDITIONAL ALTERNATE

ADDITIONAL ALTERNATE NO. 2

Additional Alternate Number 2 WBS

APPENDIX C

OPEN PLAN REPORTS

ENVIRONMENTAL RESTORATION PROGRAM

JANUARY 1990

FY 90 Mound Plant Schedule *

Activity Description	Scheduled Start Date	Scheduled Finish Date	Planned Start Date	Planned Finish Date
AL-MD-1				
RI/FS FIELD WORK	DEC 12, 1989	JUL 31, 1990	DEC 12, 1989 A	JUL 31, 1994
REMEDIAL INVESTIGATION REPORT	AUG 06, 1990	SEP 09, 1991	AUG 06, 1990	SEP 09, 1991
BASELINE RISK ASSESSMENT	AUG 21, 1990	JUL 08, 1991	AUG 21, 1990	JUL 08, 1991
FEASIBILITY STUDY REPORT	MAR 20, 1990	AUG 24, 1992	MAR 20, 1990	AUG 24, 1992
NEPA	OCT 01, 1990	MAR 12, 1993	OCT 01, 1990	MAR 12, 1993
PROPOSED PLAN (RAP)	DEC 12, 1991	OCT 23, 1992	DEC 12, 1991	OCT 23, 1992
ROD	AUG 25, 1992	MAR 22, 1993	AUG 25, 1992	MAR 22, 1993
COMPLETION	MAR 16, 1993	MAR 16, 1993	MAR 16, 1993	MAR 16, 1993
AL-MD-2				
RI/FS WORK PLAN/SAP	JAN 08, 1990	DEC 21, 1990	JAN 08, 1990	DEC 21, 1990
RI/FS FIELD WORK	OCT 10, 1990	MAY 23, 1991	OCT 10, 1990	MAY 23, 1991
REMEDIAL INVESTIGATION REPORT	MAY 10, 1991	JUN 18, 1992	MAY 10, 1991	JUN 18, 1992
BASELINE RISK ASSESSMENT	MAY 24, 1991	JUN 11, 1992	MAY 24, 1991	JUN 11, 1992
FEASIBILITY STUDY REPORT	NOV 06, 1990	APR 16, 1993	NOV 06, 1990	APR 16, 1993
NEPA	OCT 01, 1990	NOV 16, 1993	OCT 01, 1990	NOV 16, 1993
PROPOSED PLAN (RAP)	AUG 03, 1992	MAY 24, 1993	AUG 03, 1992	MAY 24, 1993
ROD	APR 26, 1993	NOV 16, 1993	APR 26, 1993	NOV 16, 1993
COMPLETION	NOV 17, 1993	NOV 17, 1993	NOV 17, 1993	NOV 17, 1993
AL-MD-3				
RECONNAISSANCE SAMPLING PLAN	JAN 08, 1990	JUL 12, 1990	JAN 08, 1990	JUL 12, 1990
LIMITED FIELD INVESTIGATION	MAY 01, 1990	DEC 12, 1990	MAY 01, 1990	DEC 12, 1990
RI/FS WORK PLAN/SAP	OCT 19, 1990	AUG 06, 1991	OCT 19, 1990	AUG 06, 1991
RI/FS FIELD WORK	JUL 18, 1991	MAR 02, 1992	JUL 18, 1991	MAR 02, 1992
REMEDIAL INVESTIGATION REPORT	FEB 18, 1992	MAR 22, 1993	FEB 18, 1992	MAR 22, 1993
BASELINE RISK ASSESSMENT	MAR 03, 1992	JAN 07, 1993	MAR 03, 1992	JAN 07, 1993
FEASIBILITY STUDY REPORT	JUN 10, 1991	NOV 16, 1993	JUN 10, 1991	NOV 16, 1993
NEPA	OCT 01, 1990	JUN 17, 1994	OCT 01, 1990	JUN 17, 1994
PROPOSED PLAN (RAP)	MAR 08, 1993	DEC 23, 1993	MAR 08, 1993	DEC 23, 1993
ROD	NOV 24, 1993	JUN 17, 1994	NOV 24, 1993	JUN 17, 1994
COMPLETION	JUN 20, 1994	JUN 20, 1994	JUN 20, 1994	JUN 20, 1994

* Not formally approved by Mound, USEPA, or Ohio EPA, and may be changed when the agreement(s) is(are) finalized.

ER PROGRAM TECHNICAL SUPPORT OFFICE
ENVIRONMENTAL RESTORATION PROGRAM
JANUARY 1990
MOUND

TASK ID NO.	TASK TITLE	SUBTASKS	NO. OF RELEASE SITES	PRINCIPAL POTENTIAL CONTAMINANTS	% OF FY90 SUBTASK SCHEDULED	% OF FY90 SUBTASK COMPLETED	FY90/91 BUDGET (\$K)	FY90 COSTS (\$K)
AL-MD-1	AREA B		4	Organic compounds/ plutonium				
		RI/FS FIELD WORK			1	2	695/ 0	243.3
		REMEDIAL INVESTIGATION REPORT			0	0	55/ 204	0
		BASELINE RISK ASSESSMENT			0	0	29/ 24	0
		FEASIBILITY STUDY REPORT			0	0	73/ 229	0
		NEPA			0	0	0/ 0	0
		PROPOSED PLAN (RAP)			0	0	0/ 0	0
		ROD			0	0	0/ 0	0
		COMPLETION			0	0	0/ 0	0
AL-MD-2	MAIN HILL SEEPS		10	Tritium/possible hazardous				
		RI/FS WORK PLAN/SAP			0	0	0/ 0	0
		RI/FS FIELD WORK			0	0	0/ 0	0
		REMEDIAL INVESTIGATION REPORT			0	0	0/ 0	0
		BASELINE RISK ASSESSMENT			0	0	0/ 0	0
		FEASIBILITY STUDY REPORT			0	0	0/ 0	0
		NEPA			0	0	0/ 0	0
		PROPOSED PLAN (RAP)			0	0	0/ 0	0
		ROD			0	0	0/ 0	0
		COMPLETION			0	0	0/ 0	0
AL-MD-3	MISC. SITES		16	Hazardous				
		RECONNAISSANCE SAMPLING PLAN			0	0	0/ 0	0
		LIMITED FIELD INVESTIGATION			0	0	0/ 0	0
		RI/FS WORK PLAN/SAP			0	0	0/ 0	0
		RI/FS FIELD WORK			0	0	0/ 0	0
		REMEDIAL INVESTIGATION REPORT			0	0	0/ 0	0

(1) Includes risk assessment.
(2) Includes NEPA.

ER PROGRAM TECHNICAL SUPPORT OFFICE
 ENVIRONMENTAL RESTORATION PROGRAM
 JANUARY 1990
 MOUND

TASK ID NO.	TASK TITLE	SUBTASKS	NO. OF RELEASE SITES	PRINCIPAL POTENTIAL CONTAMINANTS	% OF FY90 SUBTASK SCHEDULED	% OF FY90 SUBTASK COMPLETED	FY90/91 BUDGET (\$K)	FY90 COSTS (\$K)
		BASELINE RISK ASSESSMENT			0	0	0/ 0	0
		FEASIBILITY STUDY REPORT			0	0	0/ 0	0
		NEPA			0	0	0/ 0	0
		PROPOSED PLAN (RAP)			0	0	0/ 0	0
		ROD			0	0	0/ 0	0
		COMPLETION			0	0	0/ 0	0
							853.3	243.35

(1) Includes risk assessment.

(2) Includes NEPA.

ALBUQUERQUE OPERATIONS OFFICE
ENVIRONMENTAL RESTORATION PROGRAM

FY90 Current-Year Work Plan

Installation: Mound Plant

Responsible Party: ERISO (X) M&O Contractor []		Program Phase: RI/FS(CERCLA/SARA/RCRA 3004(u)) (X) RCRA Closure Plan []										RD/RA(CERCLA/SARA/RCRA 3004(u)) [] RCRA Closure []		
Planned Current Fiscal Year Costs (\$K)														
Task							FY90							Planned(2)
ID No.	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	FY90 Total(1) BL/EST/CV	Costs FY91
=====														
AL-MD-1, AREA B														
Plan	0	0	9	9	7	206	226	219	19	45	38	70	1721/1721/0	403
Act	0	0	0	243										

AL-MD-2, MAIN HILL SEEPS														
Plan	0	0	0	0	0	0	0	0	0	0	0	0	1730/1730/0	0
Act	0	0	0	0										

AL-MD-3, MISC. SITES														
Plan	0	0	0	0	0	0	0	0	0	0	0	0	2676/2676/0	0
Act	0	0	0	0										

Total														
Plan	0	0	9	9	7	206	226	219	19	45	38	70	6127/6127/0	403
Act	0	0	0	243										

Signature of Preparer and Date				Signature of DOE Area Office ER Program Manager and Date				Signature of AL ER Program Project Engineer and Date						

(1) BL=baseline;EST=estimate;CV=cost variance.

(2) FY91 new starts are not shown, therefore the total does not represent the actual FY91 budget.

(3) Includes Installation General, FFA negotiations, CYWP, 5 Year Plan, cost estimates, peer review, \$200K for state reimbursement costs, etc.

Albuquerque Operations Office
Environmental Restoration Program

FY90 Current-Year Work Plan -- FY90/FY91 Major Milestone Report Sheet *

Installation: Mound Plant

=====								
Milestone Completion Date								
Task No.	Control Milestone Description	Scheduled Start Date (Baseline)	Planned Start Date	Scheduled Finish Date (Baseline)	Planned Finish Date	FY90 % Scheduled	FY90 % Completed	Variance
=====								
AL-MD-1	RI/FS	DEC 12, 1989	DEC 12, 1989 A	JUL 31, 1990	JUL 31, 1994	0	2	2
	RIR	AUG 06, 1990	AUG 06, 1990	SEP 09, 1991	SEP 09, 1991	0	0	0
AL-MD-2	RI/FS	OCT 10, 1990	OCT 10, 1990	MAY 23, 1991	MAY 23, 1991	0	0	0
	RIR	MAY 10, 1991	MAY 10, 1991	JUN 18, 1992	JUN 18, 1992	0	0	0
AL-MD-3	RI/FS	JUL 18, 1991	JUL 18, 1991	MAR 02, 1992	MAR 02, 1992	0	0	0
	RIR	FEB 18, 1992	FEB 18, 1992	MAR 22, 1993	MAR 22, 1993	0	0	0
=====								

* Not formally approved by Mound, USEPA, or Ohio EPA.

APPENDIX D

SPREADSHEET BASED REPORTS

CURRENT YEAR WORK PLAN (CYWP) & FIVE YEAR PLAN

1. PROJECT IDENTIFICATION		2. ASSESSMENT ACTIVITIES												3. Start Date: 10/01/89		4. End Date: 07/01/93		5. Planned Future Fiscal Years		6. Plan Cost Columns	
7. Task		8. Planned Current Fiscal Year												9. Planned Future Fiscal Years		10. Plan Subsequent FY		11. Total Plan Cost Columns			
12. WBS	13. Task	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	TOTAL	92	93	94	95	96	TO COMPL	11. Total Plan Cost Columns
MD1001	AL-MID-1 AREA B	61.5	62.7	42.9	32.0	81.5	94.2	134.2	112.3	60.5	64.9	100.6	82.3	969.6	768.2	142.3					1880.0
MD1001.0	RIFS FIELD WORK	18.9	29.0	29.0	30.5	27.6	30.5	31.9	31.9	29.0	31.9	31.9	29.0	351.3	367.3	74.0					792.6
MD1001.0	REMEDIAL INVESTIGATION	25.1	23.6	2.8	8.0	7.5	32.4	54.9	16.3	9.3	4.5	19.0	11.6	215.0	34.1						249.1
MD1001.0	NEPA PRELIMINARY INVEST	12.5	7.1	7.1	7.5	6.8	14.9	13.4	2.9					72.2							72.2
MD1001.0	BASELINE RISK ASSESSMENT	4.8	0.7	2.1	0.5	1.7	7.9	19.1	17.0	2.2	25.5	6.1	2.6	90.3	17.3						107.6
MD1001.0	FEASIBILITY STUDY REPORT	0.3	2.2	1.8	5.6	37.9	8.5	14.9	44.2	19.9	23.0	43.5	39.0	240.8	286.4	38.9					566.1
MD1001.0	PROPOSED PLAN (RAP)														43.3	25.1					68.4
MD1001.0	ROD (CERCLA)														19.8	4.2					24.0
MD1001.0	COMPLETION																				
MD2001	AL-MID-2 MAJOR HILL SEEPS	139.8	122.5	88.5	107.2	98.2	318.0	446.9	361.1	372.2	237.6	125.1	101.8	2518.8	838.9	294.5	160.3	19.1			3831.5
MD2001.0	RIFS WORK PLAN/SAP	32.0	28.7	6.9										67.6							67.6
MD2001.0	RIFS FIELD WORK	99.0	83.4	67.2	97.3	91.3	282.4	386.0	345.7	351.0	223.5	62.7		2089.6							2089.6
MD2001.0	REMEDIAL INVEST RPT													73.9	350.0	55.6					479.5
MD2001.0	NEPA PRELIM INVESTIGATION	4.4	6.7	2.8	3.3	2.9	29.2	32.0	8.6	9.9	7.6	11.1	8.6	127.1	34.1	7.7					168.9
MD2001.0	BASELINE RISK ASSESSMENT													30.6	166.7	5.9					203.2
MD2001.0	FEASIBILITY STUDY REPORT	4.3	3.7	11.5	6.6	4.0	6.4	28.9	6.8	11.3	6.4	12.0	28.0	129.9	288.1	190.9	69.8				678.7
MD2001.0	PROPOSED PLAN (RAP)														34.4	34.4	68.7				103.0
MD2001.0	ROD																21.8	19.1			40.9
MD2001.0	COMPLETION																				
MD3001	AL-MID-3 MISC. SITES	7.0	39.4	120.0	155.9	103.6	99.7	74.3	17.9					617.6	137.5	1032.0	604.7	328.3	26.4		2746.4
MD3001.0	RECONNAISSANCE SMP PLAN																				617.6
MD3001.0	LIMITED FIELD INVESTIGATION	7.0	39.4	120.0	155.9	103.6	99.7	74.3	17.9					617.6	137.5	1032.0	604.7	328.3	26.4		2746.4
MD3001.0	INTEGRATE TASK 3 W/ TASK 7																				
MD3001.0	RIFS WORK PLAN/SAP																				
MD3001.0	RIFS FIELD WORK																				
MD3001.0	REMEDIAL INVEST RPT																				
MD3001.0	NEPA PRELIMINARY INVEST																				
MD3001.0	BASELINE RISK ASSESSMENT																				
MD3001.0	FEASIBILITY STUDY REPORT																				
MD3001.1	PROPOSED PLAN (RAP)																				
MD3001.1	ROD (CERCLA)																				
MD3001.1	COMPLETION																				
15. Remarks														16. Dollars THOUSANDS		17. Cost Plan Date 05/20/90		18. Signature of DOE Technical Representative & Date			
18. Signature of Project Manager & Date														19. Signature of Authorized Financial Representative(s) & Date		20. Signature of DOE Technical Representative & Date					

CURRENT YEAR WORK PLAN (CYWP) & FIVE YEAR PLAN

1 PROJECT IDENTIFICATION

GROUND ASSESSMENT ACTIVITIES

2 Contractor (Name, Address, Phone #, FAX #)
Environmental Restoration Technical Support Office
LANL, MS K485
Los Alamos, NM 87545
FTS 843-2415
FAX FTS 843-0154

3 Start Date: 10/01/89

4 End Date: 07/01/93

5 ADS #, WBS

7. TASK

8. PLANNED CURRENT FISCAL YEAR

9. PLANNED FUTURE FISCAL YEARS

10. PLAN SUBSEQUENT FY TO COMPLETION

11. TOTAL PLAN COST (COLUMNS 8, 9 & 10)

5. ADS #	6. WBS	7. TASK	8. PLANNED CURRENT FISCAL YEAR												YEARS					SUBSE- QUENT FY TO COMPL	PLAN COS (COLUMNS 8, 9 & 10
			OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	TOTAL	92	93	94	95		
	MD4001	AL-MD-4 MIAMI-ERIE CANAL	62.9	42.8	57.2	75.1	312.7	551.4	570.1	573.2	555.5	444.1	122.3	81.7	3248.9	814.2	207.2	238.0	17.4		4325.7
	MD4001.0	RUI'S WORK PLAN/SAP	16.1	4.4	25.2	13.0									58.7						58.7
	MD4001.0	RUI'S FIELD WORK	41.9	33.9	26.8	46.4	293.2	530.8	547.7	551.5	310.8	401.3	99.2	68.0	2951.5	81.8	82.2				3033.3
	MD4001.0	REMEDIAL INVEST RPT																			347.3
	MD4001.0	NEPA PRELIM INVESTIGATION	1.9	2.3	3.5	5.7	13.0	18.1	18.9	18.9	11.6	10.1	10.1	9.2	123.2	23.5	23.2				146.7
	MD4001.0	BASELINE RISK ASSESSMENT														160.8	23.2				183.9
	MD4001.0	FEASIBILITY STUDY REPORT	2.9	2.2	1.7	10.0	6.6	2.5	3.4	2.8	33.1	32.7	13.0	4.5	115.4	283.2	101.8	113.9	99.6		614.3
	MD4001.0	PROPOSED PLAN (RAP)																99.6			99.6
	MD4001.0	ROD																24.5	17.4		41.9
	MD4001.0	COMPLETION																			
	MD5001	AL-MD-5 RAD SOILS	3.3	17.8	25.0	3.3	54.6	283.2	408.2	348.2	302.1	332.3	211.3	37.0	2026.2	546.5	341.3	32.2			2966.3
	MD5001.0	RUI'S WORK PLAN/SAP	3.3	17.8	24.8	0.2									46.2						46.2
	MD5001.0	RUI'S FIELD WORK			0.1	3.0	54.6	283.2	408.2	348.2	302.1	332.3	22.3	18.1	1912.9						1912.9
	MD5001.0	REMEDIAL INVEST RPT														190.5	34.1				264.9
	MD5001.0	NEPA PRELIM INVEST																			
	MD5001.0	BASELINE RISK ASSESSMENT																			119.6
	MD5001.0	FEASIBILITY STUDY REPORT																			537.2
	MD5001.0	PROPOSED PLAN (RAP)																			61.5
	MD5001.0	ROD (CERCLA)																			24.0
	MD5001.0	COMPLETION																			
	MD6001	AL-MD-6 MOUND D&D	26.3	8.5	15.2	6.2	13.8	10.0	23.2	58.7	38.6	23.1	10.9	52.8	287.3	1612.8	1386.1	451.3	212.2	54.8	4004.5
	MD6001.0	REMEDIAL INV/FEAS STUDY	21.5	4.1	10.8	1.5	9.6	5.4	18.4	53.9	34.2	18.3	6.1	48.4	179.3	96.6					53.0
	MD6001.0	RUI'S WORK PLAN/SAP																			275.8
	MD6001.0	RUI'S FIELD WORK														1355.7	684.0				2039.7
	MD6001.0	REMEDIAL INVEST RPT																			485.1
	MD6001.0	NEPA PRELIM INVEST																			145.3
	MD6001.0	BASELINE RISK ASSESSMENT	1.7	1.5	1.5	1.6	1.4	1.6	1.7	1.7	1.5	1.7	1.7	1.5	18.8	87.3	39.1	39.2			201.2
	MD6001.0	FEASIBILITY STUDY REPORT																			680.5
	MD6001.0	PROPOSED PLAN (RAP)	3.2	2.9	2.9	3.0	2.7	3.0	3.2	3.2	2.9	3.2	3.2	2.9	36.2	73.2	104.2	263.8	115.9	7.1	103.0
	MD6001.0	ROD																	96.3	6.8	
	MD6001.1	COMPLETION																	40.9	40.9	40.9

15. Remarks

18 Signature of Project Manager & Date

19 Signature of Authorized Financial Representative(s) & Date

20 Signature of DOE Technical Representative & Date

16 Dollars THOUSANDS

17 Cost Plan Date 05/20/90

PROJECT IDENTIFICATION

2. Contractor (Name, Address, Phone #, FAX #)
Environmental Restoration Technical Support Office
LANL, MS K4B5
Los Alamos, NM 87545
TTS 843-2415

3. Scan Date: 10/01/09

Date: 07/01/79

[illegible]

Remarks

Signature of Project Manager & Date

19 Signature of Authorized Financial Representative(s) & Date

Signature of DOE Technical Representative & Date

SAMPLE DOE-AL REPORT

**U.S. DEPARTMENT OF ENERGY
ENVIRONMENTAL RESTORATION PROGRAM**
(Dollars in Thousands)

SHOWING MONTHLY FORMAT (SAMPLE ACTUALS)

PROJECT NAME/NUMBER SNLL Assessment Activities				SUBMITTED BY: Signature		TITLE: Resource Manager		DATE: May 7, 1990		REVISION: 2				
2 Contractor (Name, Address, Phone #, FAX #) Environmental Restoration Technical Support Office LANL, MS K485 Los Alamos, NM 87545 FIS 813 2415 FAX FTS 843-0154				REPORTING LEVEL: ADS - 1 (Albuquerque Operation Level)						REPORTING PERIOD: 04/01/90 To 04/30/90				
				ADS Number(s): 1314 (SL-2), 1316 (SL-3), 1321 (SL-77), 1318 (NEPA)										
6 WBS	7 TASK	----- CURRENT PERIOD ----->					<----- CUMULATIVE TO DATE ----->					<---- AT COMPLETION ---->		
ALL UNDER 1 A 27		BUDGETED COST		ACTUAL COST WORK PERFORMED	VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED	VARIANCE		BUDGETED	LATEST REVISED EST.	VAR.
		WORK SCHEDULED	WORK PERFORMED		SCHED ULE	COST	WORK SCHEDULED	WORK PERFORMED		SCHED ULE	COST			
1 2 01	AL-SL-2 FUEL OIL SPILL	114.6	104.6	103.3	-10.0	1.3	377.4	372.3	352.0	-5.1	20.3	516	516	0
1 2 01 1	BENCH SCALE STUDIES	47.7	47.7	46.0	0.0	1.7	244.3	244.3	222.0	0.0	22.3	247	247	0
1 2 01 2	FEASIBILITY STUDY RPT	66.9	56.9	57.3	-10.0	-0.4	133.1	128.0	130.0	-5.1	-2.0	269	269	0
1 2 02	AL-SL-3 NAVY LANDFILL						105.3	105.3	110.7	0.0	-5.4	420	420	0
1 2 02 1	REMEDIAL INVEST RPT						105.3	105.3	110.7	0.0	-5.4	132	132	0
1 2 02 2	FS RPT (NON NPL SITE)											287	287	0
1 2 03	AL-SL-77 MISC SITES											904	904	0
1 2 03 1	SCOPING OF PROBLEM											95	95	0
1 2 03 2	RI/FS WORK PLAN/SAP											144	144	0
1 2 03 3	RI/FS FIELD WORK											258	258	0
1 2 03 4	REMEDIAL INVEST RPT											132	132	0
1 2 03 5	FEASIBILITY STUDY RPT											275	275	0
1 2 04	NEPA INSTALLATION WIDE											3050	3050	0
1 2 04 1	START NEPA (EIS)											50	50	0
1 2 04 2	FINISH NEPA (EIS)											3000	3000	0
1 2 05	INSTALLATION GENERAL	6.5	6.5	5.3	0.0	1.2	43.1	39.8	38.2	-3.3	1.6	76	76	0
1 2 05 1	NLP LYSIMETER SAMPLES	2.6	1.3	1.4	-1.3	-0.1	17.1	13.8	14.0	-3.3	-0.2	30	30	0
1 2 05 2	GENERAL ACTIVITIES	3.9	3.9	3.9	0.0	0.0	26.0	26.0	24.2	0.0	1.8	46	46	0
1 2 06	ER TSO MANAGEMENT	5.7	5.7	5.7	0.0	0.0	37.9	37.9	37.9	0.0	0.0	67	67	0
1 2 07	SNLL MANAGEMENT	2.5	2.5	2.5	0.0	0.0	16.7	16.7	16.7	0.0	0.0	30	30	0
2 1 01	CONTINGENCY											13	13	0
2 1 02	ESCALATION											1264	1264	0
												444	444	0
	TOTAL	129.3	119.3	116.8	-10.0	2.5	580.4	572.0	555.5	-8.4	16.5	6771	6771	0
15. Remarks											REVIEWED BY:		DATE:	
NLP Lysimeter Sampling (WBS 1 2 05 1) is three weeks behind schedule.														

**U.S. DEPARTMENT OF ENERGY
ENVIRONMENTAL RESTORATION PROGRAM
(Dollars in Thousands)**

PROJECT NAME/NUMBER SNLL Assessment Activities								DATE: May 7, 1990			REVISION: 2					
2. Contractor (Name, Address, Phone #, FAX #) Environmental Restoration Technical Support Office 1 ANL, MS K-185 Los Alamos, NM 87545 FTS 843-2415 FAX FTS 843-0154		REPORTING LEVEL: ADS -1 (Albuquerque Operation Level)									REPORTING PERIOD: 04/01/90 To 04/30/90					
		ADS Number(s): 1314 (SL-2), 1316 (SL-3), 1321 (SL-77), 1318 (NEPA)														
6. WBS	7. TASK	<- Current Period ->		<----- CUMULATIVE TO DATE ----->					<-- PERFORMANCE INDICES -->			<----- AT COMPLETION ----->				
		CV %	SV %	CV %	SV %	% SCHED	% COMP	% SPENT	SPI	CPI	TCPI	LRE	EAC 1*	DELTA (LRE - EAC 1)	EAC 2*	DELTA (LRE - EAC 2)
ALL UNDER 1.A.27																
1.2.01	AL-SL-2 FUEL OIL SPILL	1.3%	-8.7%	5.5%	-1.4%	73.1%	72.2%	68.2%	0.99	1.06	0.88	516	487.9	28.1	495.7	20.3
1.2.01.1	BENCH SCALE STUDIES	3.7%	0.0%	9.1%	0.0%	98.9%	98.9%	89.9%	1.00	1.10	0.11	247	224.5	22.5	224.7	22.3
1.2.01.2	FEASIBILITY STUDY RPT	-0.7%	-14.9%	-1.6%	-3.8%	49.5%	47.6%	48.3%	0.96	0.98	1.01	269	273.2	-4.2	271.0	-2.0
1.2.02	AL-SL-3 NAVY LANDFILL								1.00	0.95	1.02	420	441.5	-21.5	425.4	-5.4
1.2.02.1	REMEDIAL INVEST RPT								1.00	0.95	1.25	132	138.8	-6.8	137.4	-5.4
1.2.02.2	FS RPT (NON NPL SITE)											287				
1.2.03	AL-SL-77 MISC SITES											904				
1.2.03.1	SCOPING OF PROBLEM											95				
1.2.03.2	RI/FS WORK PLAN/SAP											144				
1.2.03.3	RI/FS FIELD WORK											258				
1.2.03.4	REMEDIAL INVEST RPT											132				
1.2.03.5	FEASIBILITY STUDY RPT											275				
1.2.04	NEPA INSTALLATION WIDE											3050				
1.2.04.1	START NEPA (EIS)											50				
1.2.04.2	FINISH NEPA (EIS)											3000				
1.2.05	INSTALLATION GENERAL	22.6%	0.0%	4.0%	-7.7%	56.7%	52.4%	50.3%	0.92	1.04	0.96	76	72.9	3.1	74.4	1.6
1.2.05.1	NLF LYSIMETER SAMPLES	-7.1%	-50.0%	-1.4%	-19.3%	57.0%	46.0%	46.7%	0.81	0.99	1.01	30	30.4	-0.4	30.2	-0.2
1.2.05.2	GENERAL ACTIVITIES	0.0%	0.0%	6.9%	0.0%	56.5%	56.5%	52.6%	1.00	1.07	0.92	46	42.8	3.2	44.2	1.8
1.2.06	ER TSO MANAGEMENT	0.0%	0.0%	0.0%	0.0%	56.6%	56.6%	56.6%	1.00	1.00	1.00	67	67.0	0.0	67.0	0.0
1.2.07	SNLL MANAGEMENT	0.0%	0.0%	0.0%	0.0%	55.7%	55.7%	55.7%	1.00	1.00	1.00	30	30.0	0.0	30.0	0.0
												13				
2.1.01	CONTINGENCY											1264				
2.1.02	ESCALATION											444				
	TOTAL	2.1%	-7.7%	2.9%	-1.4%	8.6%	8.4%	8.2%	0.99	1.03	1.00	6771	6575.7	195.3	6754.5	16.5
15. Remarks												REVIEWED BY:		DATE:		
NLF Lysimeter Sampling (WBS 1.2.05.1) is three weeks behind schedule.																

* EAC 1 = Actuals to date + the CPI times the remaining budget; EAC 2 = Actuals to date + the remaining budget

Albuquerque Operations Office
Environmental Restoration Program
DOE AL FY90 FIELD OFFICE MONTHLY REPORT*
(\$ Thousands)
Report Period: MAY 1990

Installation	Costs	FY 1990												FY 90 TOTAL		
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	BL	EST	CV (1)
KC	Plan	145.5	379.6	153.5	278.5	283.0	197.1	95.1	148.5	267.1	268.0	158.0	395.1	3,080.0	2,769.0	(311.0)
	Act	20.5	356.1	279.5	292.5	112.2	138.6	401.0	171.5							
LA	Plan	1,021.2	506.2	496.1	561.1	589.1	707.1	1,125.1	1,470.1	1,367.0	1,296.0	1,235.0	1,312.0	12,009.0	11,686.0	(323.0)
	Act	800.2	339.2	265.1	978.1	291.1	361.1	688.1	877.1							
MD	Plan	103.1	90.5	182.8	266.4	244.6	246.4	281.9	418.5	478.6	525.7	639.5	936.0	4,377.0	4,414.0	37.0
	Act	47.2	84.0	94.0	230.2	405.0	387.1	198.8	316.0							
PX	Plan	20.1	26.2	51.1	150.1	190.1	(90.3)	239.9	296.9	452.9	509.9	598.9	777.6	3,224.0	3,223.4	(0.6)
	Act	20.8	25.5	26.2	30.1	72.4	130.7	137.1	171.2							
PI	Plan	7.4	13.4	14.2	46.1	40.2	91.7	266.6	363.5	312.3	211.5	222.1	486.1	2,075.0	2,075.1	0.1
	Act	13.4	19.7	13.4	41.7	51.2	82.0	97.5	632.7							
RF	Plan	12.5	12.3	12.3	12.3	12.3	12.3	12.3	12.6	12.3	12.3	12.3	12.3	148.0	148.0	0.0
	Act	12.5	12.3	12.3	12.3	12.3	12.3	12.3	12.6							
SA	Plan	31.9	72.5	87.5	123.6	117.6	190.6	351.6	377.7	363.6	455.6	792.6	934.6	3,900.0	3,899.4	(0.6)
	Act	31.9	72.5	87.5	123.6	117.6	190.6	340.6	472.7							
SL	Plan	46.3	28.6	31.9	70.3	163.4	222.3	149.6	196.3	169.9	161.3	163.7	169.3	1,573.0	1,572.9	(0.1)
	Act	7.1	32.3	26.1	25.7	39.4	219.5	117.1	307.7							
SV	Plan	13.7	7.3	2.0	2.0	2.0	1.5	0.0	0.0	0.0	1,600.0	0.0	4,738.0	6,367.0	6,366.5	(0.5)
	Act	19.9	1.6	1.5	0.0	0.0	0.0	0.0	0.0							
Total	Plan	1,401.7	1,136.6	1,031.4	1,510.4	1,642.3	1,578.7	2,522.1	3,284.0	3,423.7	5,040.3	3,822.1	9,761.0	36,753.0	36,154.3	(598.7)
	Act	973.5	943.1	805.7	1,734.2	1,101.2	1,521.8	1,992.5	2,961.5							
Signature of Preparer and Date		Signature of DOE Area Office ER Program Manager and Date												Signature of AL ER Program Project Engineer and Date		

(1) BL=baseline, EST=estimated, CV=cost variance

* Costs represent both ER TSO - managed tasks/activities as well as Installation - managed tasks/activities where data are available.

ENVIRONMENTAL RESTORATION PROGRAM

ALBUQUERQUE FIELD OFFICE MONTHLY STATUS REPORT

(DOLLARS IN THOUSANDS)

Monthly Scheduled	1,401.6	1,136.6	1,031.5	1,510.4	1,642.3	1,570.6	2,522.0	4,004.0	3,423.5	3,440.3	3,022.2	9,760.0
Monthly Actual Costs	973.5	943.1	805.7	1,734.2	1,101.1	1,521.0	1,992.5	2,961.5				
Cumulative Scheduled	1,401.6	2,538.2	3,569.7	5,080.1	6,722.4	8,301.0	10,823.0	15,707.0	19,130.5	22,570.0	26,393.0	36,154.0
Cumulative Actual Costs	973.5	1,916.6	2,722.3	4,456.5	5,557.6	7,079.4	9,071.9	12,033.4				

DATE

FILMED

4 / 5 / 94

END