INNOVATIVE CLEAN COAL TECHNOLOGY

Prepared by:

**Southern Company Services, Inc.
Birmingham, Alabama**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DEMONSTRATION OF INNOVATIVE APPLICATIONS OF TECHNOLOGY FOR COST REDUCTIONS TO THE CT-121 FGD PROCESS

Quarterly Report No. 3
For the Period
October - December 1990

DOE Contract
DE-FC22-90PC89650

SCS Contract
C-90-000284

February 15, 1991

Patents Cleared by Chicago on February 25, 1991

RECEIVED
FEB 26 1991
91 MAR 23 11:12 AM
ASST. DIR. - Tech. Serv. Div.
MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

LEGAL NOTICE

This report was prepared by Southern Company Services, Inc., pursuant to a cooperative agreement partially funded by the U.S. Department of Energy and neither Southern Company Services, Inc., nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (a) Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (b) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinion of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

Section 1

SUMMARY

The objective of this project is to demonstrate on a commercial scale several innovative applications of cost-reducing technology to the Chiyoda Thoroughbred-121 (CT-121) process. CT-121 is a second generation flue gas desulfurization (FGD) process which is considered by the Electric Power Research Institute (EPRI) and Southern Company Services (SCS) to be one of the most reliable and lowest cost FGD options for high-sulfur coal-fired utility boiler applications. Demonstrations of the following innovative design approaches will further reduce the cost and provide a clear advantage to CT-121 relative to competing technology:

- use of fiberglass reinforced plastic (FRP) to construct the absorber vessel, wet ducts, and chimney (stack),
- elimination of flue gas reheat,
- elimination of the need for a spare absorber, and
- use of a single vessel to obtain simultaneous particulate and SO₂ removal.

The demonstration will be performed at Georgia Power Company's Plant Yates Unit No. 1 (100 MW capacity) near Newnan, Georgia. The project will be funded by the U. S. Department of Energy (DOE), SCS (on behalf of the entire Southern electric system), and EPRI. SCS is the participant responsible for managing all aspects of this project.

The project is being conducted in the following three phases:

- Phase I - Permitting and Preliminary Engineering;
- Phase II - Detailed Engineering, Construction, and Startup; and
- Phase III - Operation, Testing, and Disposition.

During the October-December 1990 quarter, activities in both Phase I and Phase II were continued. In Phase I, permitting activities were continued by both SCS and Georgia Power to obtain air and gypsum disposal permits. All environmental permit applications necessary for the Yates Project were submitted during the quarter. The Environmental Monitoring Plan was also completed and submitted to DOE for review. A second set of groundwater samples was obtained from the gypsum stack site, and environmental reporting activities were initiated. The primary Phase I activity remaining for 1991 is completion of the system design basis document which will outline the basis of important process design decisions made during preliminary engineering. Detailed engineering activities continued with development of specifications, inquiry packages, evaluation of bids, and award of contracts in several areas. Construction activities increased with fabrication of the Jet Bubbling Reactor (JBR) by Ershigs and preparation of several foundations by Georgia Power Company.

Section 2

INTRODUCTION

The Innovative Clean Coal Technology (ICCT) Program is designed to demonstrate clean coal technologies that are capable of retrofitting or repowering existing facilities to achieve significant reduction in sulfur dioxide (SO_2) and/or nitrogen oxides (NO_x) emissions. The technologies selected for demonstration are capable of being commercialized in the 1990s and are expected to be more cost effective than current technologies.

This ICCT project is jointly funded by the U.S. Department of Energy, the Electric Power Research Institute (EPRI), and by Southern Company Services (SCS) on behalf of the entire Southern electric system. The project's objective is to demonstrate innovative applications of technology for cost reduction for the Chiyoda Thoroughbred-121 (CT-121) process. The CT-121 process is a second generation flue gas desulfurization (FGD) process that EPRI and SCS consider to be one of the least cost FGD processes in its current commercial configuration. Further cost reductions will only make this process more competitive and attractive to electric utilities.

The CT-121 process is a wet FGD process that removes SO_2 , can achieve simultaneous particulate control, and can produce a salable by-product gypsum thereby eliminating solid waste production. Figure 1 shows a flow schematic of the process. CT-121 removes SO_2 and particulate matter in a unique limestone-based scrubber called the Jet Bubbling Reactor (JBR). In the JBR, flue gas bubbles beneath the slurry, SO_2 is absorbed, and particulate matter is removed from the gas. The agitator circulates slurry to ensure that fresh slurry is always available in the bubbling or froth zone so that SO_2 removal can proceed at a rapid rate. Air is introduced into the bottom of the JBR to oxidize the absorbed SO_2 to sulfate, and limestone is added to neutralize the acid slurry and form gypsum. The JBR is designed to allow time for complete oxidation of the SO_2 , for complete reaction of the limestone, and for growth of large gypsum crystals. The gypsum slurry is continuously withdrawn from the JBR and can be dewatered in a gypsum stack. The stacking technique involves filling a diked area with gypsum slurry, allowing the gypsum solids to settle, and removing clear liquid from the top of the stack and returning it to the process.

The CT-121 process is in commercial use in Japan and in the United States. At the University of Illinois, a 45 MW process began operations in 1988 on a stoker boiler, which is not a typical utility boiler. In Japan, commercial CT-121 processes are used to treat the flue gas from boilers which burn oil or low-sulfur coal. Some of the oil-fired units do not include particulate control devices upstream of the CT-121 processes.

The purpose of this ICCT project is to demonstrate the process on high-ash and high-sulfur U.S. coal using several design modifications that will reduce the estimated cost of the present CT-121 process by 23 percent for power plant retrofit

Figure 1 - CT-121 Process Flow Diagram

applications and 50 percent for new power plant installations. This will be accomplished while maintaining 90 percent SO₂ removal and high particulate removal efficiency. A reusable gypsum byproduct will also be produced during the project.

The major cost-reducing design changes to be demonstrated are:

- using less expensive materials of construction,
- eliminating a spare absorber module,
- eliminating flue gas reheat, and
- combining SO₂ and particulate removal in a single vessel.

Utility scale units with the CT-121 processes currently include a prescrubber for control of soluble chloride concentration and use JBRs made of stainless steel, which is relatively expensive. Typically, outlet ducts are lined or made of alloys, and the chimney is lined. Liners have to be replaced after a period of time which adds additional expense and inconvenience. For this demonstration project, the prescrubber has been removed; the JBR, outlet duct, and chimney will be made of solid fiberglass-reinforced plastic (FRP) which is unaffected by chloride or other corrosion mechanisms normally experienced in FGD processes. A successful demonstration of FRP in this project will eliminate the need for a prescrubber in the CT-121 process and will demonstrate a material which is less expensive than 316L stainless steel.

Current Federal New Source Performance Standards (NSPS) require that spare scrubbers normally be installed on utility FGD systems. This project is intended to demonstrate that the CT-121 process using a JBR made of FRP is highly reliable and does not require a spare absorber module to effectively control SO₂ emissions.

Another cost-saving modification to be demonstrated in this project is the elimination of flue gas reheat downstream of the scrubber. The flue gas leaving any scrubber is at its water dewpoint, and, without reheat, subsequent cooling in the ductwork and stack causes moisture to condense into small droplets. These water droplets absorb traces of SO₂ and form acid droplets that cause severe corrosion in ducts and stacks. In addition, these droplets tend to fall near the base of the stack, causing damage to surrounding structures and vehicles. To prevent these problems, this project will use operating techniques and equipment designs that will eliminate the need for costly reheating.

The final cost-saving modification is simultaneous removal of SO₂ and particulate matter in the JBR. Typically, an electrostatic precipitator or fabric filter is used upstream of the scrubber to remove particulate matter. In the CT-121 process, greater than 90 percent of the SO₂ and 99 percent of the particulate matter in the entering flue gas can be removed in the JBR. When used in new power plants, the elimination of the ESP or fabric filter will result in substantial capital and operating cost reductions. Thus, the CT-121 process provides a cost effective alternative to conventional wet FGD systems.

This project will be performed at Georgia Power Company's Plant Yates, Unit No. 1. This plant is located about 40 miles southwest of Atlanta near Newnan and Carrollton. The CT-121 process to be installed for this demonstration project will treat the whole flue gas stream generated by the 100 MW Unit 1 boiler. The coal to be burned during the project will be a blend of Illinois 5 and 6 coals and will contain between 2.5 and 3 percent sulfur coal.

The demonstration project will be conducted over an 81-month period with project activities including environmental monitoring, permitting, design, construction, operation, process evaluation, and gypsum by-product evaluation. The project is organized into three phases: (1) Phase I - Permitting and Preliminary Engineering; (2) Phase II - Detailed Engineering, Construction, and Startup; and (3) Phase III - Operation, Testing, and Disposition. Phase I is scheduled for 8 months, Phase II is scheduled for 27 months with a six-month overlap with Phase I, and Phase III is scheduled for 52 months. Operations are planned for 24 months with the remainder of Phase III activities dedicated to gypsum byproduct utilization and gypsum stack groundwater monitoring studies. The cooperative agreement was signed April 2, 1990, and the project completion date is projected to be mid-1996. The total estimated project costs are \$35,843,678. The co-funders are SCS (\$11,297,032), DOE (\$17,546,646), and EPRI (\$7,000,000).

Section 3

PROJECT DESCRIPTION

Within the three phases of the project, the following tasks will be conducted to effectively demonstrate a reduced-cost CT-121 process:

- Phase I - Permitting and Preliminary Engineering
- Task 1 - Development of Environmental Monitoring Program
 - Task 2 - Permitting Activities
 - Task 3 - Preliminary Engineering
 - Task 4 - Gypsum Stack Site Characterization and Groundwater Well Siting Activities
 - Task 5 - Process Engineering Support
 - Task 6 - Georgia Power Engineering Coordination
 - Task 7 - Project Management and Reporting
 - Task 8 - Preliminary Gypsum Stacking and Byproduct Studies
- Phase II - Detailed Design, Construction, and Startup
- Task 1 - Detailed Design Engineering
 - Task 2 - Process Engineering Support
 - Task 3 - Georgia Power Engineering Coordination
 - Task 4 - Construction
 - Task 5 - Test Plan Development
 - Task 6 - Training of Operations and Maintenance Personnel
 - Task 7 - Startup
 - Task 8 - Baseline Groundwater Monitoring
 - Task 9 - Environmental Data Management and Reporting
 - Task 10 - Project Management and Reporting
 - Task 11 - Phase II Gypsum Stack Design and Byproduct Studies
- Phase III - Operations, Testing, and Disposition
- Task 1 - Operations and Maintenance
 - Task 2 - Process Evaluation
 - Task 3 - Gypsum Stacking and Byproduct Evaluation
 - Task 4 - Groundwater Monitoring
 - Task 5 - Environmental Data Management and Reporting
 - Task 6 - Economic Analysis
 - Task 7 - Disposition
 - Task 8 - Project Management and Reporting

Section 4

PROJECT STATUS

Progress during the October-December 1990 quarter is summarized below. Activities continued in the environmental and engineering tasks, and construction activities were brought into full swing.

PHASE I - PERMITTING AND PRELIMINARY ENGINEERING

Task 1 - Development of Environmental Monitoring Program

The Environmental Monitoring Plan was completed by Radian, reviewed by SCS, and submitted to DOE during the quarter. This plan includes a quality assurance/quality control project plan and sampling and analyses procedures manual.

Task 2 - Permitting Activities

The permits required for the project are in three categories: (1) those required during construction, (2) air permits required for operation, and (3) water permits for operation of the process and the gypsum stack. Georgia Power and SCS have continued efforts in all three areas. Previously, Georgia Power obtained permission to conduct fiberglass manufacturing operations at Plant Yates.

Georgia Power and SCS also continued work on the air permit application required for operations. During the previous quarter, an application was prepared and submitted to the Georgia Environmental Protection Division for approval. The State responded with a request for additional information and clarification, and Georgia Power and SCS responded with the requested information. The form of required reports still has to be clarified with operations and testing personnel, but the State has given permission for the CT-121 process to be erected at Plant Yates.

A permit application for construction and operation of the gypsum stack was formally submitted to the State of Georgia for approval. The State was also notified of the intent to discharge from the gypsum stack only in the case of emergency (e.g., in the case of the 10-year, 24-hour rainfall event.) A revision to the NPDES permit should not be required.

Task 3 - Preliminary Engineering and Task 5 - Process Engineering Support

Conceptual process engineering continued during the period. Most process decisions had been made in the previous quarter during meetings and correspondence with Chiyoda. However, Ershigs completed their design activities in December and reported a major increase in cost to SCS over their original 1988 estimate. Several changes in the design bases were the cause of most of the increase. SCS decided to eliminate the prescrubber to reduce the amount of the cost increase. This decision will not affect program goals since the amount of flyash entering the JBR can be controlled

by controlling the number of fields active in the ESP. The major activity remaining in preliminary engineering is the development of a system design basis document which is expected to be completed in the first half of 1991.

Task 4 - Gypsum Stack Site Characterization and Groundwater Well Siting Activities

Activities to support the gypsum stack permitting effort were completed during the previous quarter.

Task 6 - Georgia Power Engineering Coordination

Phase I activities in this area have been completed. Similar coordination activities are being continued in Phase II.

Task 7 - Project Management and Reporting

These activities have been completed for Phase I. Similar activities continue in Phase II.

Task 8 - Preliminary Gypsum Stacking and Byproduct Studies

The activities in Phase I have been completed. Additional work is continuing in Phase II.

PHASE II - DETAILED DESIGN, CONSTRUCTION, AND STARTUP

Task 1 - Detailed Engineering. Task 2 - Process Engineering Support, and Task 3 - Georgia Power Engineering Coordination

The engineering schedule continues to be highly integrated with a number of activities close to the critical path. Thus far, the changes required in schedule in engineering and construction have not affected the May 1992 startup date. The following summarize progress in the detailed engineering task:

- Evaluated bids and awarded contracts for the digital data acquisition and control system, miscellaneous power transformer, limestone handling equipment, vertical and horizontal centrifugal pumps, agitators, plant air compressor and motor, and oxidation air blowers.
- Developed specifications and sent inquiry packages to vendors for the flue gas dampers and continuous emissions monitors.
- Completed design of FRP vessels and completed negotiations with Ershigs concerning the FRP equipment. Due to a cost increase from the 1988 budgetary estimate, SCS elected to eliminate the prescrubber from the design and to build the mist eliminator housing from an alloy clad material rather than FRP. These changes do not affect the project objectives and

will result in a substantial reduction in project cost. The primary reason for the FRP cost increase was a change in the design basis from that assumed in 1988. The contract between Ershigs and SCS is expected to be signed in January 1991.

- Held weekly meetings among Civil, Electrical, I&C, Mechanical, and Process Engineering disciplines to facilitate communications. Weekly conference calls were held with the Construction Manager. Monthly project review meetings were held at Plant Yates.
- Completed foundation design for control room, JBR, prescrubber, limestone storage tank, and chimney.
- Initiated flow modeling work with DynaGen to design collectors for wet duct and chimney operation.

Task 4 - Construction

Construction site activities were begun in earnest during the final quarter of 1990. Georgia Power completed installation of temporary construction facilities and monuments for horizontal and vertical controls and installed control room and JBR foundations. The foundation and general area for Ershigs to begin work were prepared. Ershigs completed winding of the JBR shell and mounted it on its foundation.

Task 8 - Baseline Groundwater Monitoring

A second set of groundwater samples was collected in September from the wells around the gypsum stack site. Analyses of the first set of samples were reported. Additional sets of samples are planned every 2 months for the next year.

Task 10 - Project Management and Reporting

The management information system continues to be used to control budget and schedule and to help fulfill DOE reporting requirements. Monthly reports have been submitted. Weekly meetings with lead engineers and construction management and monthly project review meetings were conducted. Negotiations with Ershigs continued for the FRP manufacturing contract and were completed in late December.

Task 11 - Phase II Gypsum Stack Design and Byproduct Studies

In this task, SCS has coordinated with Ardaman and Associates to collect site and laboratory data required to perform gypsum stack design calculations. Clay, local to the Plant Yates site, has been evaluated for its potential use as a gypsum stack liner material. Based on the options available, a synthetic liner has been included in the gypsum stack design at Plant Yates. During the quarter, the design of the gypsum stack was completed. This design provided the basis for the permit application submitted to the State and will be the basis of the design and operating plan required by the State.

Preliminary agricultural studies with gypsum from other FGD sites in the United States continued at the University of Georgia. Additional gypsum samples from the University of Illinois CT-121 process, St. John's River Authority (Jacksonville, Florida), and Dallman Station (Springfield, Illinois) were shipped to the University of Georgia. The results of these preliminary tests will be used to complete final test plans for the agricultural studies with the Plant Yates CT-121 gypsum. Gypsum and gypsum/ash mixtures are being used to screen potential plants for revegetation of the gypsum stack area. Further tests with Yates gypsum will be performed when it becomes available.

Section 5

PLANNED ACTIVITIES

During the January - March 1991 quarter, the following activities are planned:

- Continue interaction with the State of Georgia on all permitting activities.
- Write the system design basis document and send to Chiyoda for review. Hold a meeting with Chiyoda after their review is completed.
- Sign contract with Ershigs for FRP equipment. Approve required drawings so that construction can continue.
- Continue all detailed engineering and construction activities to keep the project on schedule. One critical item is preparation of the mechanical erection specification and subsequent submittal to potential contractors. Another activity for which SCS has assumed direct responsibility is design and procurement of the mist eliminator.
- Continue all environmental, project management, and reporting activities.

END

**DATE
FILMED
9/01/92**