DOE/PC/90550--T6

DOE/PC/90550--T6

INTEGRATED DRY NO_x/SO₂ EMISSIONS CONTROL SYSTEM

DE92 019717

QUARTERLY REPORT NO. 5

FOR PERIOD - JANUARY 1 - MARCH 31, 1992

MAY 15, 1992

DOE COOPERATIVE AGREEMENT NO. DE-FC22-91PC90550

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DOE/PC/90550--T6
AUG 21 1992

Prepared by:

Public Service Company of Colorado

Patents Cleared By Chicago on June 18, 1992

MASTER

ds
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

JUN 8 0 1982

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
<u>DISCLAIMER</u>	1
1.0 EXECUTIVE SUMMARY	2
2.0 INTRODUCTION	3
3.0 PROJECT DESCRIPTION	4
3.1 BACKGROUND	4
3.2 PROCESS DESCRIPTION	4
4.0 PROJECT STATUS	7
4.1 PHASE I - ENGINEERING AND DESIGN	7
4.1.1 Flyash System 1211	7
4.1.2 Dry Sorbent Injection System 1212	7
4.1.3 Humidification System 1213	7
4.1.4 Urea Injection System 1220	7
4.1.5 Burners and NO _x Ports 1230	7
4.1.6 Continuous Emissions Monitor 1241	7
4.1.7 Distributed Control System 1242	7
4.1.8 Project Management 1251	7
4.1.9 Consulting 1252	8
4.1.10 Engineering Research 1260	8
4.2 PHASE IIA - PROCUREMENT	8
4.2.1 Flyash System 1311	8
4.2.2 Dry Sorbent Injection System 1312	8
4.2.3 Humidification System 1313	8
4.2.4 Urea Injection System 1320	8
4.2.5 Burners and NO _x Ports 1330	8
4.2.6 Continuous Emissions Monitor 1341	8
4.2.7 Distributed Control System 1342	8
4.3 PHASE IIB - CONSTRUCTION AND STARTUP	8
4.3.1 Flyash System 1411	8
4.3.2 Dry Sorbent Injection System 1412	8
4.3.3 Humidification System 1413	9

4.3.4	Urea Injection System 1420	9
4.3.5	Burners and NO _x Ports 1430	9
4.3.6	Continuous Emissions Monitor 1441	9
4.3.7	Distributed Control System 1442	9
4.3.8	Project Management 1451	9
4.3.9	Consulting 1452	9
4.3.10	Construction Management 1453	10
4.3.11	Engineering Research 1460	10
4.3.12	Testing 1471	10
4.3.13	Operations and Maintenance 1472	10
5.0	PLANNED ACTIVITIES	11
6.0	SUMMARY	12
7.0	REPORT DISTRIBUTION	13

DISCLAIMER

This report was prepared by Public Service Company of Colorado pursuant to a Cooperative Agreement partially funded by the U. S. Department of Energy, and neither Public Service Company of Colorado, any of its subcontractors, the U. S. Department of Energy, nor any person acting on behalf of either:

- (a) makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method or process disclosed in this report may not infringe privately-owned rights; or
- (b) assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U. S. Department of Energy. The views and opinions of authors expressed herein do not necessarily state or reflect those of the U. S. Department of Energy.

1.0 EXECUTIVE SUMMARY

This Quarterly Report summarizes the Integrated Dry NO_x/SO₂ Emissions Control System Project (DOE Agreement No. DE-FC22-91PC90550) progress for the months of January, February and March, 1992.

Public Service Company of Colorado ("PSCC") activities focused on review and approval of drawings issued for construction of the various systems. The dry sorbent injection system ("DSI") design is approximately eighty percent completed. The design of the humidification system is seventy-five percent completed. Specifications were written, bid proposals were issued and some contracts awarded to procure the various systems that are more specifically described in Section 4.0 below. About eighty percent of the materials have been purchased for erection and setup of the DSI system. Most of the equipment and supply purchases have been made for the distributed control system ("DCS"). The Unit 4 outage started March 20, 1992 for the installation of remaining project equipment. Overall field construction activities continued on the flyash, boiler, dry sorbent injection and humidification systems. The Environmental Monitoring Plan was conditionally approved by the DOE for distribution, pending a decision on air toxics monitoring. Public Service hosted a DOE project review meeting March 11, 1992.

Stone & Webster Engineering Corporation ("SWEC") focused on design activities. Drawings were issued for the control panel construction of the DSI system and demolition drawings were completed for the main control board for the DCS.

Noell, Inc. ("Noell") performed startup and testing activities for the urea injection system.

Fossil Energy Research Corp. ("FERCO") completed baseline urea injection tests March 6, 1992. Preliminary analyses were reviewed at a project review meeting on March 11, 1992.

Babcock & Wilcox ("B&W") mobilized on site. Demolition and construction activities began to support the future installation of the low NO_x burners and ports.

Colorado School of Mines ("CSM") completed the batch reactor vessel.

2.0 INTRODUCTION

The DOE Cooperative Agreement No. DE-FC22-91PC90550 dated March 11, 1991, Public Service Company of Colorado has prepared the following quarterly report for Phases I, IIA, and IIB of the Integrated Dry NO_x/SO₂ Emissions Control System Project. This project includes low NO_x burners with NO_x ports (post firing air injection), humidification and dry sorbent injection. This quarterly report covers the quarterly period January, February and March, 1992. This report covers project activities for the fifth three month period of the project.

The subject of this report is the project progress during the quarter for Phase I - Engineering and Design, Phase IIA - Procurement, and Phase IIB - Construction and Startup.

Under Phase I, engineering and design of the mechanical and the piperack were completed for the DSI. Construction drawings were issued for the mechanical, electrical and control panel for the DSI system. Demolition drawings were completed for the main control board for the distributed control system. The Environmental Monitoring Plan was conditionally approved by the DOE for distribution, pending a decision on air toxics monitoring.

Under Phase IIA, purchasing activities of materials and equipment for the major systems continued. Construction contracts were awarded for a mechanical contractor for the humidification building and a scaffolding contractor for the boiler to support construction activities.

Phase IIB - Construction and Startup: The Unit 4 outage started March 20, 1992 to continue installation of the remaining project equipment. Overall field construction activities continued on the ash, boiler, dry sorbent injection and humidification systems. Babcock & Wilcox construction crews moved on site January 6, 1992 and began construction of the low NO_x burners. Noell performed startup and testing activities for the urea injection system. Fossil Energy Research Corp. completed baseline urea injection tests March 6, 1992. Preliminary analyses were reviewed at a project review meeting on March 11, 1992. Colorado School of Mines completed the batch reactor vessel.

3.0 PROJECT DESCRIPTION

3.1 BACKGROUND

The goal of this project is to demonstrate the removal up to 70% of the NO_x and 70% of the SO_2 emissions from coal fired utility boilers. It will establish an alternative emissions control technology integrating a combination of several processes, while minimizing capital expenditures and limiting waste production to dry solids that are handled with conventional ash removal equipment. These processes include low- NO_x burners, NO_x ports and urea injection for NO_x control, sodium or calcium based sorbent injection for SO_2 control, and flue gas humidification to enhance the reactivity of the SO_2 control compound.

The low NO_x burners reduce NO_x formation by a combination coal/air combustion staging and the use of NO_x ports. Urea injection downstream of the burners reacts chemically with NO_x to form nitrogen and water.

Sodium and calcium based reagents react with the SO_2 in the flue gas to form sulfites and sulfates, lowering the emissions of SO_2 . Humidification of the flue gas increases the reactivity of the calcium reactants. The solid reacted sorbent is removed with the flyash in the existing fabric filter.

A sodium based injection system can convert nitrogen oxide (" NO ") to nitrogen dioxide (" NO_2 ") which is one form of NO_x , and is visible in the stack plume under certain conditions. Ammonia, from the urea injection, reduces the NO_2 concentration by reacting with the NO_2 . Thus, system integration will alleviate a potential undesirable side effect of SO_2 removal.

The demonstration program is directed at down-fired boilers, but the process can be utilized on other types of boilers. This project will be the first United States application of low- NO_x burners to a down-fired boiler.

The project objectives also include demonstrating the cost effectiveness of the process and demonstrating that the process has no negative effects on normal boiler operation and does not create any other unwanted releases of gaseous or solid emissions.

3.2 PROCESS DESCRIPTION

The Integrated Dry NO_x/SO_2 Emissions Control System is a multi-part process in which low- NO_x burners, NO_x ports, and urea injection is used to control NO_x . Sodium based sorbent injection or calcium based sorbent injection, combined with in-duct humidification is used for SO_2 removal.

B&W DRB-XCL™ Burner

NO_x , formed during the combustion of fossil fuels, consists of NO_x formed from fuel bound nitrogen, thermal NO_x , and prompt NO_x . NO_x formed from fuel bound nitrogen results from the oxidation of nitrogen which is bonded to the fuel molecules. Thermal NO_x forms when nitrogen in the combustion air dissociates and oxidizes at flame temperatures in excess of 2800°F. Prompt NO_x forms during the combustion process when hydrocarbon radicals dissociate atmospheric nitrogen, which then oxidizes.

The B&W DRB-XCL™ burner achieves increased NO_x reduction effectiveness by incorporating fuel staging along with air staging. Most of low- NO_x burners reduce NO_x by the use of air staging. Air staging reduces the amount of combustion air during the early stages of combustion. Fuel staging involves the introduction of the fuel downstream of the flame under fuel-rich conditions, causing hydrocarbon radicals to be generated. These radicals reduce NO_x levels. This is accomplished by the coal nozzle/flame stabilizing ring design of the

burner. In addition, combustion air is accurately measured and regulated to each burner to provide balanced air and fuel distribution for optimum NO_x reduction and combustion efficiency. Further, the burner assembly is equipped with adjustable burner vanes to provide swirl for flame stabilization and fuel/air mixing.

NO_x Ports

NO_x ports are used in conjunction with low-NO_x burners to increase the effectiveness of air staging. NO_x ports provide the final air necessary to ensure complete combustion. Conventional single jet NO_x ports are not capable of providing adequate mixing across the entire furnace. The B&W dual zone NO_x ports, however, incorporates a central zone which produces an air jet that penetrates across the furnace and a separated outer zone that diverts and disperses the air in the area of the furnace near the NO_x port. The central zone is provided with a manual air control disk for flow control and the outer zone incorporates manually adjustable spin vanes for air swirl control.

The combined use of the B&W DRB-XCLTM burners and dual zone NO_x ports is expected to reduce NO_x emissions by up to 70%.

Urea Injection

NO_x reduction in utility boilers can also be accomplished by injecting urea into the furnace. The urea reacts with the NO_x and oxygen in the gases and forms nitrogen, carbon dioxide and water. A urea injection system is capable of removing 40% to 50% of the remaining NO_x from the combustion process.

The optimum urea injection reaction temperature range is between 1700°F and 1900°F. At lower temperatures, side reactions can occur, resulting in the undesirable formation of ammonia. At higher temperatures, additional NO_x is formed. Chemical additives can be injected with the urea to widen the optimum temperature range and minimize the formation of ammonia.

The urea is generally injected into the boiler as an aqueous solution through atomizers. The atomizing medium can be either air or steam. The urea and any additive are stored as a liquid and pumped into the injection atomizers.

Dry Sorbent Injection

The dry sorbent injection system consists of equipment for storing, conveying, pulverizing, and injecting sodium based products into the flue gas between the air heater and the particulate removal equipment or calcium products between the economizer and the air heater. The SO₂ formed during the combustion reacts with the sodium or calcium based reagents to form sulfates and sulfites. These reaction products are collected in the particulate removal equipment together with the fly ash and the unreacted reagent and removed for disposal. The system is expected to remove up to 70% SO₂ while using sodium based products and maintaining high sorbent utilization.

Dry sorbent injection systems reduce SO₂ emissions. However, NO₂ formation has been observed in some applications. NO₂ is red/brown gas. A visible plume may form as the NO₂ in flue gas exits the stack. Previous tests have shown that ammonia slip from the urea injection system reduces the formation of NO₂, while removing the ammonia which would otherwise exit the stack.

In certain areas of the country, it may be more economically advantageous to use calcium based reagents, rather than sodium based reagents, for SO₂ removal. SO₂ removal using calcium based reagents involves the dry injection of the reagent into the furnace at a point where the flue gas temperature is approximately 1000°F. Calcium based materials can also be injected into the flue gas ductwork

downstream of the air heater, but at reduced SO₂ removal effectiveness.

Humidification

In addition to the selection of the proper injection point, the effectiveness of the calcium based reagent in reducing SO₂ emissions can be increased by flue gas humidification. Flue gas conditioning by humidification involves injecting water into the flue gas stream downstream of the air heater and upstream of any particulate removal equipment. The water is injected into the duct by dual fluid atomizers which produce a fine spray that can be directed downstream and away from the duct walls. The subsequent evaporation causes the flue gas to cool, thereby decreasing its volumetric flow rate and increasing its absolute humidity. It is important that the water be injected in such a way as to prevent it from wetting the duct walls and to ensure complete evaporation before the gas enters the particulate removal equipment or contacts the duct turning vanes. Since calcium-based reagent are not as reactive as sodium-based reagents, the presence of water in the flue gas, which contains unreacted reagent, provides for additional SO₂ removal. Up to 50% SO₂ removal is expected when calcium reagents are used in conjunction with flue gas humidification.

Participants

Public Service Company of Colorado is the Project Manager for the project, and is responsible for all aspects of project performance. PSCC will engineer the dry sorbent injection system and the modifications to the fly ash system, provide the host site, train the operators, provide selected site construction services, provide start-up services and maintenance and assist in the testing program.

Babcock & Wilcox is responsible for engineering, procurement, fabrication, installation, and shop testing of the DRB-XCL™ burners, NO_x ports, humidification equipment, and associated controls, will assist in the testing program, and will provide for the commercialization of the technology. Noell, Inc. is responsible for the engineering, procurement and fabrication of the urea system. Fossil Energy Research Corp. will conduct the testing program. Western Research Institute will characterize the waste materials and recommend disposal options. Colorado School of Mines will provide research in the areas of bench scale chemical kinetics for the NO_x formation reaction. Stone & Webster Engineering Corporation will assist PSCC with the engineering efforts. Cyprus Coal, Amax Coal, and Coastal Chemical, Inc. will supply the coal and urea for the project.

4.0 PROJECT STATUS

This project Quarterly Report Number 5 covers the quarterly period for January, February, and March, 1992. This report discusses progress on a task basis for Phases I, IIA and IIB. The numbers after the task descriptions below have been assigned by PSCC for accounting purposes.

4.1 PHASE I - ENGINEERING AND DESIGN

4.1.1 Flyash System 1211: SWEC issued electrical wiring design drawings and schematics of the control panel for the sodium and fly ash systems February 24, 1992.

4.1.2 Dry Sorbent Injection System 1212: SWEC issued final mechanical piping drawings for construction for the dry sorbent injection system ("DSI") March 11, 1992. SWEC also continued wiring schematics of the control panel for the DSI system. PSCC completed the piperack design for the DSI system March 27, 1992.

4.1.3 Humidification System 1213: SWEC issued electrical wiring design drawings and schematics of the control panel for the humidifier system. SWEC began wiring and mechanical piping design for the humidifier system. B&W completed the humidification lance flow tests and submitted shield air requirements to PSCC. PSCC completed engineering and design work on the humidifier building foundation and drawings were issued for construction. The calcium injection location was moved to the superheater section of the boiler due to lower than expected temperatures at the economizer.

4.1.4 Urea Injection System 1220: FERCO completed analysis of the baseline coal and ash sample data taken in December during the baseline tests, and issued a baseline test report. FERCO completed the draft test plan for the February urea testing with the existing burners.

4.1.5 Burners and NO_x Ports 1230: B&W reviewed and issued steel drawings for construction. B&W completed the operating instruction manuals for all of the systems. B&W discussed with PSCC the functional design considerations for the pitot tubes and spacers between the inner and outer barrels of the NO_x ports. B&W also revised the NO_x port wall panel drawings by lowering them two feet to simplify installation of the NO_x ports. SWEC completed wiring design for the burner system.

4.1.6 Continuous Emissions Monitor 1241: The continuous emissions monitor system ("CEM") design was completed last quarter. The flow monitor design was delayed until additional regulations are issued by the Environmental Protection Agency.

4.1.7 Distributed Control System 1242: SWEC completed and issued annunciator wiring verification of the instruments and controls, relay design and drawings of the main control and common gauge boards. SWEC revised Westinghouse's distributed control system ("DCS") drawings to PSCC format. SWEC began final checkouts of the remote junction box wiring design and input/output cabinet wiring drawings. SWEC issued local control panel construction drawings, schematics and wiring diagrams and completed local control panel internal wiring design. SWEC also issued control panel demolition wiring drawings for the main control panel. The soot blower logic program was completed and loaded into the simulator. PSCC started engineering and design on the fire detection system for the control and auxiliary buildings. PSCC's engineering continued work on the graphics program for the DCS.

4.1.8 Project Management 1251: PSCC met with the DOE and congressional aides for a site tour, January 27, 1992. PSCC received an executed participation agreement by and between Electrical Power Research Institute

("EPRI"). PSCC held a kick-off outage meeting at Arapahoe, March 10, 1992 to discuss the construction schedule and engineering responsibilities and activities during the Unit 4 outage. A project review meeting and site tour was held March 11, 1992 with all of the major participants to discuss project status.

4.1.9 Consulting 1252: The Environmental Monitoring Plan prepared by Radian was submitted February 28, 1992 and approved by the DOE pending a decision on air toxics monitoring.

4.1.10 Engineering Research 1260: Colorado School of Mines completed engineering design of the bench scale batch reactor for NO_x formation research. They also completed final design of the reactor vessel. All material was order for the assembly of the batch reactor and gas handling systems.

4.2 PHASE IIA - PROCUREMENT

4.2.1 Flyash System 1311: All major procurement activity for the flyash system was completed last quarter. The fly ash silo and auxiliary equipment was delivered in early February. Procurement of miscellaneous piping and small equipment will continue throughout construction. A contract was issued to RAM for mechanical equipment on the fly ash system. The ash water pump was purchased February 14, 1992.

4.2.2 Dry Sorbent Injection System 1312: PSCC ordered splitter boxes for the DSI. PSCC issued bid proposals and purchase orders for the DSI control panel, piping material and trench covers. SWEC issued a preliminary bill of materials on the mechanical work for the DSI.

4.2.3 Humidification System 1313: PSCC issued bid packages for the humidification pumps and awarded a contract to Quadra-Paramount on February 14, 1992. B&W fabrication and procurement of equipment for the humidification system continued throughout the quarter. SWEC issued bill of materials for the mechanical humidification system local control panel.

4.2.4 Urea Injection System 1320: PSCC issued purchase orders for the catch basin, sewage pump and equipment for the urea building.

4.2.5 Burners and NO_x Ports 1330: PSCC issued scaffolding bid proposals and awarded a contract for scaffolding for the installation of equipment and ductwork during the Unit outage. B&W issued various purchase orders for materials and equipment for the NO_x burners and ports. B&W shipped the steel grating, burner roof tube panels, NO_x duct air monitors, burner supports, coal piping, fittings, center support fabrication and humidification lances on site.

4.2.6 Continuous Emissions Monitor 1341: PSCC issued purchase orders for the Altech Continuous Emission Monitor system.

4.2.7 Distributed Control System 1342: PSCC issued purchase orders for the Bailey I/P control equipment. Various transmitters and miscellaneous equipment for the DCS was delivered throughout the quarter.

4.3 PHASE IIB - CONSTRUCTION AND STARTUP:

4.3.1 Flyash System 1411: PSCC's Construction completed the fly ash system foundation and RAM Construction began erecting the silo steel and floor deck. RAM also erected the ash piping and silo for the fly ash system.

4.3.2 Dry Sorbent Injection System 1412: PSCC's Results department at Arapahoe and SWEC completed the motor control center relay settings. PSCC's

Construction erected the sorbent silo for the DSI system and began system construction on March 20, 1992.

4.3.3 Humidification System 1413: PSCC installed anchor bolts for the humidifier building and the foundation was erected. Construction began the HVAC ductwork and startup of the HVAC unit in the engineering building. DSP Contractors started erecting the humidifier building. B&W installed the ductwork for the outer support frame for the humidification lances, and the rapper system. B&W also completed erection of the humidification steel.

4.3.4 Urea Injection System 1420: The construction of the urea injection system was completed January 31, 1992 and system checkout began February 3, 1992. The insulation contractor, AFIC completed the urea/quench tank insulation. Start-up activities were completed on the water softener and Turbolex compressor. Noell, Inc. completed field support for mechanical and electrical construction. Noell is on site and began continuity checks and control system function tests and arranged for paint touch-ups on the urea tanks. PSCC completed the urea pipe insulation and installed lights outside the building. The main breaker for the building was trip tested and couplings were aligned to begin urea system startup. Construction replaced a water line that was causing the urea injection pump to cavitate. Noell also detected and documented "bugs" in the programmable logic controller that controls the urea system which will be debugged during the next urea test phase in October, 1992.

4.3.5 Burners and NO_x Ports 1430: Certified Insulators removed asbestos from the gas recirculation duct. AFIC also removed asbestos roofing and siding panels. B&W modified duct supports on the boiler roof to accommodate the precast concrete roof and drawings were field marked accordingly. B&W construction crews mobilized on site January 6, 1992, they started field erection work on the burner system. The crane was set up for installation of the NO_x burners and ports. Demolition and construction activities began to support the future installation of the low NO_x burners and NO_x ports. The secondary air ducts, NO_x plenums and steel are on site. B&W started installation of the secondary air ducts. B&W repaired welding on ductwork received on site that was incorrectly welded. Terry Sheffler from PSCC's Quality Assurance department met with the duct fabricator to discuss ductwork weld problems. B&W also erected seventy-five percent of the steel for the boiler and humidification system. Glenn's Scaffolding erected scaffolding inside the boiler. Construction removed asbestos from the boiler turbine generator board and tile floor in the control room and various other areas of the boiler.

4.3.6 Continuous Emissions Monitor 1441: No activity to report this quarter on the Continuous Emissions Monitor.

4.3.7 Distributed Control System 1442: PSCC's Electricians ran conduit for the pressure transmitters. All distributed processing units were moved into the enclosure area and holes were drilled into the concrete for the cable tray. PSCC's Substations moved the air conditioner conduit into the distributed processing unit ("DPU") enclosure and started running data highway conduit between the engineering building and DPU enclosure. Conduit was also installed for the transmitters inside the Plant. PSCC's Construction set trench covers both inside and outside of the electrical room. PSCC's Construction installed the cable tray into the DPU enclosure room. The DPU in the housepower room was powered up and grounded.

4.3.8 Project Management 1451: PSCC began coordination of the construction and final design activities. Reporting requirements to DOE continues for all required reports and other management activities.

4.3.9 Consulting 1452: No consulting activities to report this quarter.

4.3.10 Construction Management 1453: Construction meetings started and are scheduled every Wednesday to report on Unit outage project matters and progress. PSCC has stationed a full-time engineer on site to manage the daily construction activities.

4.3.11 Engineering Research 1460: CSM completed construction on the batch reactor vessel for NO_x formation research. CSM began replumbing the gas chromatograph which will be used for SO₂ and NO_x analyses. CSM also began assembly of the reactor system and gas handling equipment.

4.3.12 Testing 1471: Noell, Inc. completed final electrical installation and startup tasks on the urea injection system and FERCO moved on site February 3, 1992 to begin testing activity. Initial testing was conducted at a 28 gallons per minute total liquid flow rate at various boiler load conditions. The lower injection level provided good results, with full load and NO_x reduction of 50% at a net stoichiometric ratio of 1.0. However, ammonia slips at these injection rates were higher than expected. Removal rates of approximately 50% could be obtained at minimal ammonia slips. Reduced load NO_x reduction was also 40% to 50%, but ammonia slip significantly increased due to cooler flue gas temperatures. Removals of only 10% to 20% could be obtained with acceptable ammonia slips at the lower loads. Due to these problems, it was decided to run a short test using aqueous ammonia verses urea. This testing was completed in two days on March 5 and 6, 1992. This testing showed that aqueous ammonia reacted faster than urea with less ammonia slip. A complete test series report will be issued June 1, 1992 which will provide details of the testing. FERCO completed and issued a baseline test report. FERCO completed the baseline urea and aqueous ammonia tests, March 6, 1992. The gas emission probes and lines for sampling used for the boiler baseline and urea injection baseline tests were removed from the Unit. The equipment used for gas sampling was stored on site and will be used in conjunction with the continuous emissions monitor system. Coal samples obtained during the urea tests were sent to an independent laboratory for analysis. FERCO removed and shipped the continuous ammonia monitor used for the urea tests. Baseline and preliminary baseline urea injection test results were presented at the project review meeting.

4.3.13 Operations and Maintenance 1472: PSCC issued purchase orders for the urea reagent and the rental of the variable speed drive to test urea injection water levels. Both urea and aqueous ammonia reagents were purchased to support the test program. Only a few minor maintenance problems such as filter changes were required during the test program.

5.0 PLANNED ACTIVITIES

The planned activities for the next quarter, April, May and June, 1992, include the following:

1. PSCC will erect and/or install pulverizers, blowers, exchangers, air lock, pour piperack foundations, install boiler penetration pipes, duct ports for probes, test baghouse inlet ports and install injection probes for the DSI system. Essentially, construction of the DSI will be completed during the second quarter. The CEM for the DCS will be set. The majority of the humidification system will be constructed. All major equipment will be installed, for example, the compressors will be set, the inlet/outlet water piping, air piping and duct work will all be completed. Compressors, air piping inside building and air piping to duct for the DCS will be installed. PSCC will complete all asbestos removal and boiler piping and utility tie-ins. PSCC will begin electrical checkout and preparation for startup of the boiler. Sturgeon will complete all electrical wiring construction on the burner firing aisle. PSCC will host the DOE formal project review meeting, May 5, 1992.
2. SWEC will issue input/output cabinet wiring diagrams and cable schedules for the DCS. SWEC will issue piping and wiring drawings for the compressor and bill of material for the humidifier system. SWEC will also issue all burner wiring design drawings and control panel wiring drawings for the burner and main control panel, respectively. SWEC will continue checkout of the software and hardware for the burner management system and continue to offer any other professional engineering services as requested.
3. B&W will complete fabrication of the burners and the lighter, and inspect burners in assembly at the Paris, Texas plant. B&W will also complete scheduled equipment fabrication. B&W will schedule service and startup support. B&W will complete all construction erection activities and the low NO_x burners will be in operation.
4. CSM will complete the assembly of the reactor system and the gas handling equipment which they will use to calibrate the gas chromatograph. CSM will add known amounts of pollutant gases to the reactor to produce simulated flue gases with known compositions for which samples will be collected and injected into the gas chromatograph to accomplish the calibration. CSM will complete the assembly of the reactor system and the gas handling equipment and will use this equipment to calibrate the gas chromatograph.
5. FERCO will issue the draft urea test series report and continue construction of the multipoint gas sample system. FERCO will also revise, as required, the Phase III test plan.

6.0 SUMMARY

Phase I - Engineering and Design: The DSI system design is approximately eighty percent completed. The design of the humidification system is seventy-five percent completed. Design of the humidification building foundation and the piperack for the dry sorbent injection system were completed. Design and drawings were issued for the control panel construction of the DSI system and demolition drawings were completed for the main control board for the DCS. The Environmental Monitoring Plan was conditionally approved by the DOE for distribution, pending a decision on air toxics monitoring. Design and drawings were issued for construction for the mechanical and electrical installation of the DSI system.

Phase IIA - Procurement: About eighty percent of the materials have been purchased for erection and setup of the DSI system. Most of the equipment and supply purchases have been made for the DCS.

Phase IIB - Construction and Startup: The Unit 4 outage started March 20, 1992 for the installation of the remaining project equipment. Overall field construction activities continued on the flyash, boiler, dry sorbent injection and humidification systems. Noell performed startup and testing activities for the urea injection system. FERCO completed baseline urea injection tests March 6, 1992. Preliminary analyses were reviewed at a project review meeting on March 11, 1992. The HVAC platform and duct work for the DCS was installed. B&W mobilized on site. Demolition and construction activities began to support the future installation of the low NO_x burners and ports. CSM completed the batch reactor vessel. The sorbent and flyash silos were erected for the DSI system. The humidification building was erected and piping for the fly ash silo started.

7.0 REPORT DISTRIBUTION

U. S. Department of Energy:

U.S. DEPARTMENT OF ENERGY/PETC (2)
Attn: Mr. Thomas W. Arrigoni
PETC Technical Project Manager
Mail Stop 920L
P.O. Box 10940
Pittsburgh, PA 15236

U.S. DEPARTMENT OF ENERGY/PETC
Attn: Mr. David L. Hunter
Contract Specialist
AD-24, Mail Stop 921-118
P.O. Box 10940
Pittsburgh, PA 15236

U.S. DEPARTMENT OF ENERGY/PETC (3)
Office of Technology Transfer
Mail Stop 58-MEZZ
P.O. Box 10940
Pittsburgh, PA 15236

U.S. DEPARTMENT OF ENERGY
Attn: Dr. C. Lowell Miller
Associate Deputy Assistant
FE-22, 3E-042, Forrestal
Washington DC 20585

U. S. DEPARTMENT OF ENERGY
Office of Patent Counsel
Attn: Mr. Hugh Glenn
9800 S. Cass Avenue
Argonne, IL 60439

BURNS AND ROE
Attn: Dr S. N. Roger Rao
Burns and Roe Technical Group Manager
P. O. Box 18288
Pittsburgh, PA 15236

U.S. DEPARTMENT OF ENERGY
Attn: Mr. Douglas B. Uthus
HQ DOE Office of Clean Coal Technology
FE-22, EE-052, Forrestal
U.S. Department of Energy
Washington, DC 20585

Project Participants:

BABCOCK & WILCOX
Attn: Mr. John Doyle
7401 West Mansfield Ave.
Lakewood, CO 80235

COLORADO SCHOOL OF MINES
Attn: Mr. Victor Yesavage
Department of Chemical Engineering
Golden, CO 80401

FOSSIL ENERGY RESEARCH CORP.
Attn: Mr. Larry Muzio
23342 C South Pointe
Laguna Hills, CA 92653

NOELL, INC
Attn: Mr. Dale Jones
2420 E. Hillcrest Ave.
Visalia, CA 93277

STONE & WEBSTER ENGINEERING CORP.
Attn: Mr. Edward Walsh
P.O. Box 5406
Denver, CO 80217

WESTERN RESEARCH INSTITUTE
University of Wyoming Research Corp.
Attn: Mr. John Nordin
P.O. Box 3395
Laramie, WY 82071-3395

ELECTRIC POWER RESEARCH INSTITUTE
Attn: Mr. Jeffrey Stallings
P.O. Box 10412
Palo Alto, CA 94303

**DATE
FILMED**

10 / 9 / 92