1 of 1

ROUTE AND COVER SHEET

FROM— Fred C. Schlermer

USAC, Richmond, Wash

ADDRESSED TO— Walter J. Williams
 USAC, Wash, D.C.

DATE 4/22/49

SERIAL NO. 23866

POSTAL REGISTRY NO. US 1545

DESCRIPTION Weekly Activity Report

COPY RECEIVED Mimeo cy 16A

NUMBER OF ENCLOSURES AND ATTACHMENTS

☐ LETTER ☐ MEMO ☐ REPORT ☐ DRAWING ☐ OTHER (Indicate) ☐ SIGNED ORIGINAL ☐ CARBON ☐ PHOTOSTAT ☐ TYPED

REFERRED TO—	DATE	RECEIVED BY— (Signature)	REMARKS
Mullenbach 32	4/25/49	<i>A. Rindley</i> 4/24	DECLASSIFIED
<i>Furnham</i>		<i>JF</i>	
Classification Cancelled and Changed To DECLASSIFIED			
By Authority of <i>W.A. Smyth</i> CG-PR-2 5-25-93			
By <i>James M. Gley</i> 6-3-93			
Verified By <i>J. E. Sandoz</i> 6-14-93			
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>NATIONAL SECURITY INFORMATION</p> <p>author subject to</p> <p>administrative Sanctions</p> </div> <div style="width: 35%; border: 1px solid black; padding: 5px;"> <p>US DOE ARCHIVES</p> <p>RG 326 U.S. ATOMIC ENERGY COMMISSION</p> <p>Collection 1708</p> <p>Box 3- <i>Hanford</i></p> <p>Folder 4- <i>weekly Reports</i></p> </div> </div>			

TO REMAIN ON TOP OF CORRESPONDENCE AT ALL TIMES

☆ U. S. GOVERNMENT PRINTING OFFICE: 1947 - 754672

93HDOT135

AIR MAIL

23866

TO:

Walter J. Williams, USABO, Washington, D. C.

FROM:

Fred C. Schlemmer, Manager, Hanford Operations
Office, Richland, Washington

EVENTS OF IMPORTANCE FOR WEEK ENDING APRIL 20, 1949

SYMBOL: IOH:RHR

Enclosed is subject report for week ending April 20, 1949.

W. J. Williams

Encl: Copies #1 thru #16

DOE ARCHIVES

MASTER

When separated from enclosures, handle
this document as Unclassified

yes
DISTRIBUTION RESTRICTED TO U.S. ONLY

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

AIR MAIL

-3866

(This document consists of 4 pages. No. 16 of 18 copies. Series "A")

EVENTS OF IMPORTANCE FOR WEEK ENDING APRIL 20, 1949

Hanford Operations Office
Richland, Washington

DECLASSIFIED

I - ADMINISTRATION:

Effective 0200, Sunday, April 24, 1949, the Hanford Works will begin observing daylight savings time.

Representatives of labor and management met in accordance with grievance procedures as established by the August 16, 1947, agreement and could not resolve the grievance between the International Brotherhood of Electrical Workers and the subcontractor. A fifth member of a grievance committee, Mr. F. P. Griffith, President, Portland Gas and Electric Company, was named by both labor and management to the committee. The committee will meet on Tuesday, April 26, 1949, to resolve the dispute. Meanwhile the electrical workers are remaining on the job.

II - OPERATIONS:

Alpha-Rolled Metal:

On April 6, 1949, there were 61 tubes of Group 4 metal discharged from the D pile with an average enrichment of 323. This comprised 3904 pieces of four inch slugs. Two of the process tubes stuck during this discharge due to the presence of two warped slugs. Subsequent examination showed these slugs to be warped approximately $\frac{1}{4}$ inch in their length.

DOE ARCHIVES

These two warped slugs were fabricated on July 7, 1948, and it is not certain whether there was a complete transformation of the metal structure; consequently these particular slugs may have warped due to incomplete transformation. It is believed that this incident should not change the philosophy of continuing the exposure of this type of metal to higher levels of enrichment, but that a much more careful examination should be made of each subsequent discharge.

One tube of this type of metal was difficult to discharge from F pile on April 20. The next scheduled metal push is on April 26, 1949, when 1,280 pieces with an average enrichment of 338 are to be discharged. These pieces will be examined very carefully, and if there is no significant warping it will be considered safe to continue to the next higher enrichment level.

1708-3-4-36

DECLASSIFIED

Health and Biology:

A two-year lump sum research contract, totaling \$15,621, was signed with Washington State College.

Redox:

The scale-up unit resumed operation in the 321 Building on April 17. The 5-inch column is to be operated during the next two weeks as a I A and I C units; the 8-inch as I B.

Metal Recovery and Separations Processes:

Copies of a report (HOD-HEP-22) by the Operations Division reviewing the various proposed separations and recovery processes, and combinations thereof, were forwarded to Washington on April 15.

Reactor Materials Testing Program:

The General Electric Company will be represented at the Materials Testing Reactor meeting in Oak Ridge, April 25, by Messrs. C. N. Gross, C. W. J. Wende, and W. E. Johnson.

III - CONSTRUCTION:

Process Areas:

100 (Pile) Areas:

100-H - Work in progress on the 105-H Building includes installation of the 10th tier of "B" blocks on the inlet face and the 9th tier on the outlet face; installation continues on the side cast iron blocks, base cast iron, cooling tubes, gunbarrels, bellows and donuts. Lamination installation on the near and far sides is almost complete. Progress is generally good throughout the area. The 105-H Building is considered 62% complete, and the total "H" project is 72% complete.

P-10-A - This project is 15% complete.

DOE ARCHIVES

General - Repair to the 107-DR retention basin is underway, and the drilling of the test wells has been completed. The 111-F Metallurgical Mockup is complete, and final inspection has been made. The vertical rod replacement program is 70% complete except for flexible rods. Specifications and design work for Rala are proceeding. A revised project of reduced scope for the experimental animal farm has been submitted, and pending approval no field work has been started.

DECLASSIFIED

200 (Separation) Areas:

234-5 - Balancing of the ventilating system in the 234-5 Building was begun April 18; piping work should be completely tested by April 25. This building is considered 98.7% complete, and the total project is 98% complete.

Waste Storage - The 241-BY tank farm is now 65% complete and nearly up to schedule. Walls are concreted on ten tanks, and the first dome was poured April 20.

Redox - Redox design is being delayed pending a consultants report to be submitted to Washington for decision.

300 (Metal Fabrication) Area, General:

Sanitary Sewage System - Flow tests to determine design requirements of the 300 Area sanitary sewage system expansion are expected to show that additional filters will provide sufficient capacity. Work on this project is scheduled as follows: (1) Design to start May 1, 1949; (2) Construction to start June 1, 1949; (3) Ready for use Sept. 1, 1949.

Experimental Metallurgical Laboratory - This project has been postponed, and no work has been accomplished.

Richland Village:

Housing - Painting of the balance of the 1,000 "ranch" type houses should be complete May 1. Streets, sidewalks, curbs, and gutters are approximately 95% complete.

Schools - The Junior High School gymnasium was accepted April 13, with minor exceptions; site work is now 85% complete and total construction 98.5% complete. The Spalding School cafeteria will commence operation April 20. The cafeteria at the Marcus Whitman School began operation April 13.

Miscellaneous Construction:

DOE ARCHIVES

Hospital - Invitations to bid on the Kadlec Hospital addition await approval to advertise publicly.

Aerial Survey - Invitations to bid for the topographic aerial survey are being held pending AEC approval.

Yakima River Bridge - Field forces are preparing to install the Bailey bridge unit between the remaining portions of the timber trestle over the Yakima River on the by-pass highway system.

115 KV Transmission Line - Work on this project is considered 71% complete. General Electric forces have completed their work on Substation 1152-B and have completed 95% of their work on

DECLASSIFIED

Substation 1152-A. The sixth feeder at the latter unit is to be energized April 21.

Telephone Project - Construction on the automatic dial system for Richland is 79% complete. General Electric is preparing to re-advertise for bids on the telephone work in the "ranch" type house area. Only one bid was received as a result of the first call for bids. The crossing towers over the Yakima River which provide additional trunk service to Kennewick have been erected and warning lights installed; this connection is now 80% complete.

Personnel:

There are approximately 547 architect-engineer (less Turnbull) and 9,020 construction employees on the pay roll. Construction camp population is now 8,389 persons, and there are 439 trailer spaces available for occupancy.

IV - VISITORS:

An average of about 25 press and radio representatives of the Pacific Northwest attended two conferences conducted by Mr. David E. Lilienthal, in Richland, on April 18-19.

Mr. H. E. Bakken, Assistant Director of Research for the Aluminum Company of America, and Mr. Conrad Nagel, Jr., Chief Metallurgist, from New Kensington, Pennsylvania, visited to discuss metallurgy.

Mr. Donald Ellsworth from Lybrand, Ross Bros., and Montgomery, Seattle, is visiting here in connection with the Plant Appraisal Program. He will remain in the area through June, 1949.

Mr. K. J. Granquist and Mr. K. C. Coryell, of the Walla Walla District, Corps of Engineers, were in Richland to obtain plot plans of the Village, Hanford, and White Bluffs.

Mr. Frank A. Banks, Director of Reclamation at Coulee City, and Mr. Newell, Mr. H. A. Parker, and Mr. Thoralf Torgeson, all from the Bureau of Reclamation at Coulee City, attended the conferences with Mr. Lilienthal, concerning the Columbia Basin Irrigation District.

DOE ARCHIVES

Representative Henry M. Jackson, Second Congressional District of Washington, and Messrs. Wayne P. Brobeck and Harold Bergman, Staff Members of the Joint Committee on Atomic Energy, were here to confer with project officials on school subsidies and other project matters.

Handwritten signature: Fred C. [unclear]

**DATE
FILMED**

10 / 13 / 93

END