Transition Projects FY 1995 Multi-Year Program Plan (MYPP)/ Fiscal Year Work Plan (FYWP) WBS 1.3.1 and 7.1

D. B. Cartmell

Date Published
September 1994

Prepared for the U.S. Department of Energy
Office of Environmental Restoration and
Waste Management

Westinghouse
Hanford Company

P.O. Box 1970
Richland, Washington

Hanford Operations and Engineering Contractor for the
U.S. Department of Energy under Contract DE-AC06-87RL10930

MASTER *JP*

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Approved for Public Release

LEGAL DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced from the best available copy.
Available in paper copy and microfiche.

Available to the U.S. Department of Energy
and its contractors from
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831
(615) 576-8401

Printed in the United States of America

DISCLM-3.CHP (1-91)

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

RELEASE AUTHORIZATION

Document Number: WHC-SP-1126, Volume I,II, III, and IV

Document Title: Transition Projects FY 1995 Multi-Year Program Plan (MYPP)\Fiscal Year Work Plan (FYWP) WBS 1.3.1 and 7.1

Release Date: 09/22/94

* * * * *

This document was reviewed following the
procedures described in WHC-CM-3-4 and is:

APPROVED FOR PUBLIC RELEASE

* * * * *

WHC Information Release Administration Specialist:

Kara Broz

(Signature)

09/22/94

(Date)

7.1.1

PUREX/ UO_3

PROGRAM PERFORMANCE BASELINE SCHEDULES
(PPBS)

Per the PUREX Project Management Plan

1993	1994	
10ct	1Jan	1Apr

		CODE1		CODE2		1993		
						1Oct	1Jan	1Apr
2.01								
2.01	203-A FACILITY DEACTIVATION	1069.000	WMS	DEFERRED ES		10Oct93		
2.01.1								
2.01.1	RESOLVE REGULATORY ISSUES (203-A FACILITY)	462.000	ROBERTSON	JH		10Oct93		
2.01.111.309	NEPA	114.000	LUKE	JH FLS - OCT93		10Oct93		31Mar94
2.01.113.309	AIR	114.000		JH		10Oct93		31Mar94
2.01.115.325	RADIATION WORK PERMITS (RMPs)	95.000						
2.01.2								
2.01.2	ESTABLISH RELEASE/STABILIZATION CRITERIA	137.000						
2.01.211.308	IDENTIFY/CLASSIFY CONTAMINATION LEVELS	40.000						
2.01.213.309	IDENTIFY/NEGOTIATE RELEASE & STABILIZATION LEVELS	110.000						
2.01.215.313	IDENTIFY/APPROVE FIXATIVE AGENTS & METHODS	110.000						
2.01.217.310	PREPARE/APPROVE DOCUMENT	22.000						
2.01.3								
2.01.3	IDENTIFY TANK HEEL REMOVAL SYSTEM	167.000						
2.01.311.312	PREPARE ENGINEERING WORK PLANS	22.000						
2.01.312.300	USE AND HAZARD EVALUATION	5.000						
2.01.313.305	TRAINING	2.000						
2.01.314.300	PLANT REVIEW COMMITTEE REVIEW	5.000						
2.01.315.313	PREPARE WORK PACKAGES	11.000						
2.01.317.314	PROCURE MATERIALS/EQUIPMENT	90.000						
2.01.318.313	PREPARE WORK PACKAGES	11.000						
2.01.31A.305	FAB REQUIRED MODIFICATIONS	22.000						
2.01.31C.352	INSTALL HEEL REMOVAL SYSTEM	11.000						
2.01.4								
2.01.4	EMPTY TANK HEELS	89.000						
2.01.411.312	PREPARE ENGINEERING WORK PLANS	15.000		JH				
2.01.413.300	USE AND HAZARD EVALUATION	5.000						
2.01.415.305	TRAINING	2.000						
2.01.417.300	PLANT REVIEW COMMITTEE REVIEW	5.000						
2.01.419.308	EMPTY TANK HEELS	15.000		JH				
2.01.5								
2.01.5	FLUSH TANKS & FLUSH/ISOLATE PIPING	292.000						
2.01.511.312	PREPARE ENGINEERING WORK PLANS	22.000		JH				
2.01.513.300	USE AND HAZARD EVALUATION	5.000						
2.01.515.305	TRAINING	2.000						
2.01.517.300	PLANT REVIEW COMMITTEE REVIEW	5.000						
2.01.519.313	PREPARE WORK PACKAGES	11.000						
2.01.51A.305	FABRICATION	11.000						
2.01.51C.372	COMPLETE TANK/PIPING FLUSHES	37.000		JH				
2.01.51E.308	SAMPLE/ANALYZE	44.000						
2.01.51G.383	ISOLATE PIPING	11.000		JH				
2.01.51H.385	IEPD UPDATE/SYSTEM DOCUMENTATION	11.000						
Activities Included By Selected Logic								
2.01.517.373	DECON ALL BUMPS & CONTAINMENTS	33.000	KEH	JH				
2.01.51J.310	FINAL PROJECT DOCUMENTATION	15.000						
2.15.48	BATCH 2 DESIGN & CONTIN'S STEPS 1-8 FOR 78 STCHS	551.000		JH				4May94

Legend

Early CPN

CTIVATION SCHEDULE
Page 1 of 3

203-A FACILITY
October 12, 1

		CODE1	CODE2	1993 10ct	1994 1Jan	1994 1Apr
2.01.6						
2.01.6	INDIVIDUAL SYSTEMS ELECTRICAL ISOLATIONS	78.000				
2.01.611.312	PREPARE ENGINEERING WORK PLANS	15.000				
2.01.613.300	USQ AND HAZARD EVALUATION	5.000				
2.01.615.305	TRAINING	2.000				
2.01.617.300	PLANT REVIEW COMMITTEE REVIEW	5.000				
2.01.619.313	PREPARE WORK PACKAGES	15.000				
2.01.61A.361	PERFORM ELECTRICAL DISCONNECTS/VERIFICATIONS	32.000				
2.01.61C.320	IEFD UPDATE/SYSTEM DOCUMENTATION	11.000				
2.01.7						
2.01.7	SECURE ACCESS POINTS & PENETRATIONS	97.000				
2.01.711.312	PREPARE ENGINEERING WORK PLANS	22.000				
2.01.713.300	USQ AND HAZARD EVALUATION	5.000				
2.01.715.305	TRAINING	2.000				
2.01.717.300	PLANT REVIEW COMMITTEE REVIEW	5.000				
2.01.719.313	PREPARE WORK PACKAGES	15.000				
2.01.71A.365	FABRICATION	22.000				
2.01.71C.365	SECURE ALL PENETRATIONS	33.000				
2.01.8						
2.01.8	BUMPS & SECONDARY CONTAINMENT STABILIZATION	743.000	KEH	10ct93		
2.01.811.300	ESTABLISH CONTRACT	70.000	KEH			
2.01.813.309	OBTAIN REQUIRED AIR PERMITS	114.000	KEH	FLS - 10CT93	10ct93	31Mar94
2.01.815.309	OBTAIN NEPA REVIEW FOR CORE DRILLING DIKES	114.000	KEH	FLS - OCT93	10ct93	31Mar94
2.01.817.373	DECON ALL BUMPS & CONTAINMENTS	33.000	KEH JH			
2.01.819.373	CHIP & REMOVE CONTAMINATED CONCRETE	22.000	KEH			
2.01.81A.365	GROUT DRAINS	11.000	KEH			
2.01.81C.365	CORE DRILL DIKES	27.000	KEH			
2.01.81E.365	PAINT/FIX ALL AREAS	22.000	KEH			
2.01.819.310	SURVEY/DOCUMENT	15.000	KEH			
2.01.81J.373	CLEAN/DECON 203-A BUILDING	22.000	KEH JH			
2.01.9						
2.01.9	FACILITY LAYUP	187.000				
2.01.911.312	PREPARE ENGINEERING WORK PLANS	33.000				
2.01.913.300	USQ AND HAZARD EVALUATION	5.000				
2.01.915.305	TRAINING	2.000				
2.01.917.300	PLANT REVIEW COMMITTEE REVIEW	5.000				
2.01.919.313	PREPARE WORK PACKAGES	22.000				
2.01.91A.314	PROCURE MATERIALS	66.000				
2.01.91C.365	FABRICATION	22.000				
2.01.91E.371	PERFORM ACTIVITIES	66.000				
2.01.919.320	IEFD UPDATE/SYSTEM DOCUMENT	15.000				
Activities Included By Selected Logic						
2.01.919.363	ISOLATE PIPING	11.000	JH			
2.01.919.325	FINAL FACILITY SURVEY	11.000	JH			
2.01.91J.310	FINAL PROJECT DOCUMENTATION	15.000				

ACTIVATION SCHEDULE

203-A FACILITY
October 12,

				CODE1	CODE2	1993				1994			
						10Oct	1Jan	1Apr	1Jul				
2.01.A													
2.01.A	EMPTY TK-P8 AND FLUSH HEEL			118.000									
2.01.A11.312	PREPARE ENGINEERING WORK PLANS			20.000									
2.01.A13.300	USQ AND HAZARD EVALUATION			5.000									
2.01.A15.305	TRAINING			2.000									
2.01.A17.300	PLANT REVIEW COMMITTEE REVIEW			5.000									
2.01.A19.313	PREPARE WORK PACKAGES			5.000									
2.01.A1A.365	FABRICATION			5.000									
2.01.A1C.372	COMPLETE TANK AND PIPING FLUSH			5.000									
2.01.A1E.366	SAMPLE/ANALYZE			5.000									
2.01.A1G.363	ISOLATE PIPING			5.000									
2.01.A1H.320	IEFD UPDATE/SYSTEM DOCUMENTATION			5.000									
2.01.C													
2.01.C	ELEC DISCONNECTS/SECURE ACCESS PTS (P8 RELATED)			117.000									
2.01.C11.312	PREPARE ENGINEERING WORK PLANS			20.000									
2.01.C13.300	USQ AND HAZARD EVALUATION			5.000									
2.01.C15.305	TRAINING			2.000									
2.01.C17.300	PLANT REVIEW COMMITTEE REVIEW			5.000									
2.01.C19.313	PREPARE WORK PACKAGES			5.000									
2.01.C1A.361	PERFORM ELECTRICAL ISOLATIONS/VERIFICATIONS			5.000									
2.01.C1C.365	SECURE ALL ACCESS POINTS			5.000									
2.01.C1E.320	IEFD UPDATE/SYSTEM DOCUMENTATION			11.000									
2.01.E													
2.01.E	FINAL FACILITY LAYUP			501.000									
2.01.E11.312	PREPARE ENGINEERING WORK PLANS			20.000									
2.01.E13.300	USQ AND HAZARD EVALUATION			5.000									
2.01.E15.305	TRAINING			2.000									
2.01.E17.300	PLANT REVIEW COMMITTEE REVIEW			5.000									
2.01.E19.313	PREPARE WORK PACKAGES			5.000									
2.01.E1A.366	CORE DRILL DIKES			11.000	KEH								
2.01.E1C.361	ELECTRICAL ISOLATIONS/VERIFICATIONS			11.000									
2.01.E1E.369	SAFETY SHOWERS/EYEWASH STATIONS DEACTIVATED			11.000									
2.01.E1G.325	FINAL FACILITY SURVEY			11.000		JH							
2.01.E1J.310	FINAL PROJECT DOCUMENTATION			15.000									
2.01.E1Z.850	203-A UNH AREA DEACTIVATED			0.000	MS-MHC	JH							
Activities Included By Selected Logic													
2.01.G1H.320	IEFD UPDATE/SYSTEM DOCUMENTATION			11.000									
2.01.G1C.320	IEFD UPDATE/SYSTEM DOCUMENTATION			11.000									
2.01.G1J.373	CLEAN/DECON 203-A BUILDING			22.000	KEH	JH							
2.01.G1B.320	IEFD UPDATE/SYSTEM DOCUMENT			15.000									
2.03.DCC.372	FLUSH AND CLOSE OUT TK-F15/16/18 & D5/E5			20.000		JH							
4.02.VYY.800	FINAL CHARACTERIZATION OF FACILITY COMPLETE			0.000									

DEACTIVATION SCHEDULE

993 Page 3 of 3

2: 1-A DEACTIVATION SCHEDULE
October 12, 1993 Page 1 of 2

		CODE1	CODE2	19931994			
				10ct	3Jan	1Apr	11Ju
2.02							
2.02	**211-A DEACTIVATION	8190	MHS	DEFERRED ES	10ct93		
2.02.1							
2.02.1	RESOLVE REGULATORY ISSUES (211-A FACILITY)	1140	ROBERTSON	JH	10ct93		31Mar94
2.02.111.309	211-A NEPA	1140	WELLS	JH	10ct93		31Mar94
2.02.113.309	211-A AIR	1140	LUKE	JH	10ct93		31Mar94
2.02.2							
2.02.2	AMU TO 211-A PIPING/EQUIPMENT FLUSH & ISOLATION	1580					
2.02.211.312	PREPARE ENGINEERING WORK PLANS	270					
2.02.213.300	USQ AND HAZARD EVALUATION	50					
2.02.215.305	TRAINING	20					
2.02.217.300	PLANT REVIEW COMMITTEE REVIEW	50					
2.02.219.313	PREPARE PAPERWORK (PLANNING)	150					
2.02.21A.365	FAB FLUSH CONNECTOR (SHOPS)	100					
2.02.21C.372	FLUSH/ISOLATE SYSTEMS	330		JH			
2.02.21E.362	PREP PAPERWORK/ACCOMPLISH VACUUM XFER TANK HEELS	440					
2.02.3							
2.02.3	FLUSH TANKS WITH SPRAY SYSTEM	2180					
2.02.311.312	PREPARE ENGINEERING WORK PLANS	270					
2.02.313.300	USQ AND HAZARD EVALUATION	50					
2.02.315.305	TRAINING	20					
2.02.317.300	PLANT REVIEW COMMITTEE REVIEW	50					
2.02.319.313	PREPARE PAPERWORK (SCHEDULING)	100					
2.02.31A.365	FAB ADAPTER PLATE	100					
2.02.31C.372	COMPLETE TANK FLUSHES	100		JH			
2.02.31E.365	SAMPLE/ANALYSIS	220					
2.02.319.314	PROCUREMENT FOR TRUCKS TO VACUUM TRANSFER TANKS	330					
2.02.4							
2.02.4	INDIVIDUAL SYSTEMS ELECTRICAL ISOLATION	1260					
2.02.411.312	PREPARE ENGINEERING WORK PLANS	220					
2.02.413.300	USQ AND HAZARD EVALUATION	50					
2.02.415.305	TRAINING	20					
2.02.417.300	PLANT REVIEW COMMITTEE REVIEW	50					
2.02.419.313	PREPARE PAPERWORK (SCHEDULING)	100					
2.02.41A.361	PERFORM ELECTRICAL DISCONNECTS & VERIFICATIONS	330					
2.02.41C.320	IEFD UPDATE SYSTEM DOCUMENTATION	110					
Activities Included By Selected Logic							
2.02.51C.365	SECURE ALL PENETRATIONS ISOLATE/BLANK	270		JH			
2.02.513.372	WASH DOWN/CLEAN ALL SUMPS & CONTAINMENTS	50	KEH				
2.02.711.312	PREPARE ENGINEERING PAPERWORK FOR FP/SS	2980					1Apr84
2.02.71N.361	PERFORM ISOLATIONS/ZERO ENERGY CHECKS	330		JH			
2.02.71P.320	IEFD UPDATE FINAL BLDG INSPECTION	220					
2.03.741.357	BLANK INLETS & OUTLETS OF SCD CAISSON	630					

Legend
Early CPM ☐

1995					1996				1997
30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	6Jan

19Mar97

20Oct95 16Apr96

20Oct95 7Nov95

8Nov95 14Nov95

29Nov95 30Nov95

15Nov95 28Nov95

29Nov95 19Dec95

SS 50

6Dec95 19Dec95

1Mar96 16Apr96

20Oct95 7Dec95

20Oct95 17Jun96

20Oct95 7Nov95

8Nov95 14Nov95

29Nov95 30Nov95

15Nov95 28Nov95

29Nov95 12Dec95

SS 50

6Dec95 19Dec95

17Apr96 30Apr96

SS 50

24Apr96 23May96

SS 50

1May96 17Jun96

20Oct95 16Feb96

20Oct95 31Oct95

1Nov95 7Nov95

15Nov95 15Nov95

8Nov95 14Nov95

15Nov95 5Dec95

6Dec95 31Jan96

1Feb96 16Feb96

18Jun96 31Jul96

24May96 30May96

30Jul96 13Sep96

FS -100

30Aug96 10Oct96

21Mar96 17Jun96

Project: WORKING 211A1 Date: 14OCT93 9:12

PUREX/UO3 DEACTIVATION PROJECT

Page: 1 PUREX/UO3 OUTAGE PLANNING

211-A DEACTIVATION SCHEDULE
October 12, 1993 Page 2 of 2

				CODE1 CODE2		<table><tr><th>1993</th><th colspan="4">1994</th></tr><tr><th>1Oct</th><th>3Jan</th><th>1Apr</th><th>1Jul</th><th>3Oct</th></tr></table>					1993	1994				1Oct	3Jan	1Apr	1Jul	3Oct
1993	1994																			
1Oct	3Jan	1Apr	1Jul	3Oct																
2.02.5																				
2.02.5	SECURE ACCESS PTS & PENETRATIONS TO BLDGS & TKS	247D																		
2.02.511.312	PREPARE ENGINEERING WORK PLANS	22D																		
2.02.513.300	USQ AND HAZARD EVALUATION	5D																		
2.02.515.305	TRAINING	2D																		
2.02.517.300	PLANT REVIEW COMMITTEE REVIEW	5D																		
2.02.519.313	PREPARE PAPERWORK (SCHEDULING)	11D																		
2.02.51A.305	FAB BLANKS/ETC.	22D																		
2.02.51C.305	SECURE ALL PENETRATIONS ISOLATE/BLANK	27D	JH																	
2.02.51E.320	IEFD UPDATE SYSTEM CONFIGURATION	22D																		
2.02.6																				
2.02.6	BUMPS AND SECONDARY CONTAINMENT STABILIZATION	248D	KEH																	
2.02.611.313	DAVIS BACON REVIEW	22D																		
2.02.613.372	WASH DOWN/CLEAN ALL BUMPS & CONTAINMENTS	5D	KEH																	
2.02.615.305	CORE DRILL ONCE TANKS ARE FLUSHED & EMPTY	15D	KEH																	
2.02.617.305	GROUT DRAINS	5D	KEH																	
2.02.619.373	CHIP AND REMOVE CONCRETE	11D	KEH																	
2.02.61A.373	PAINT/FIX AREAS	11D	KEH																	
2.02.7																				
2.02.7	FINAL FACILITY LAY UP	705D																		
2.02.711.312	PREPARE ENGINEERING PAPERWORK FOR FP/SS	298D																		
2.02.713.300	USQ AND HAZARD EVALUATION	5D																		
2.02.715.305	TRAINING	2D																		
2.02.717.300	PLANT REVIEW COMMITTEE REVIEW	5D																		
2.02.719.313	PREPARE WORK PACKAGES FP/SS	15D																		
2.02.71A.312	PREPARE ENGINEERING PAPERWORK (UTILITIES/HVAC)	33D																		
2.02.71C.300	USQ AND HAZARD EVALUATION	5D																		
2.02.71E.305	TRAINING	2D																		
2.02.719.300	PLANT REVIEW COMMITTEE REVIEW	5D																		
2.02.71J.313	PREPARE WORK PACKAGE (UTILITIES)	22D																		
2.02.71L.305	FABRICATION	22D																		
2.02.71M.361	PERFORM ISOLATIONS/ZERO ENERGY CHECKS	33D	JH																	
2.02.71P.320	IEFD UPDATE FINAL BLDG INSPECTION	22D																		
2.02.7Y.800	211-A FACILITY DEACTIVATION COMPLETE	0D	JH																	
2.02.7Z.800	211-A CHEMICAL STORAGE AREA DEACTIVATED	0D	MS-MHC																	
Activities Included By Selected Logic																				
2.02.111.309	211-A NEPA	114D	WELLS	JH																
2.02.119.309	211-A AIR	114D	LUKE	JH																
2.02.31E.305	SAMPLE/ANALYSIS	22D																		
2.02.319.314	PROCUREMENT FOR TRUCKS TO VACUUM TRANSFER TANKS	33D																		
2.02.41A.361	PERFORM ELECTRICAL DISCONNECTS & VERIFICATIONS	33D																		
2.02.41C.320	IEFD UPDATE SYSTEM DOCUMENTATION	11D																		
2.10.51E.371	PERFORM FACILITY LAYUP	11D																		

1Apr94

1Apr94

10Oct93

31Mar94

10Oct93

31Mar94

1995				1996				1997
in	3Apr	10Jul	20ct	3Jan	1Apr	8Jul	10ct	6Jan

		CODE1	CODE2	1993			
				1Nov	1Jan	1Mar	1May
2.03.1							
2.03.1	ALUMINUM CLAD FUEL	ENGHUSEN	P61	10Oct93			
2.03.10							
2.03.10	REGULATORY REVIEW/APPROVALS - ALUMINUM CLAD FUEL	ROBERTSON		10Oct93			29Apr
2.03.101.309	NEPA DOCUMENTATION - PREPARATION & APPROVAL	WELLS	JH	10Oct93			31Mar94
2.03.103.309	DEPARTMENT OF HEALTH - PREPARATION & APPROVAL	LUKE	JH	10Oct93			31Mar94
2.03.106.312	RESOLVE UNREVIEWED SAFETY QUESTIONS (URG)					1Apr94	29Apr
2.03.107.310	PREPARE SARP ECH			10Oct93	6Dec93		
2.03.12							
2.03.12	BASKET YOKE FABRICATION - ALUMINUM CLAD FUEL			10Oct93		15Feb94	
2.03.123.305	FABRICATE BASKET YOKE FOR PUREX			10Oct93		14Jan94	
2.03.127.305	FABRICATE BASKET YOKE FOR 100-K BASIN			10Oct93		15Feb94	
2.03.14							
2.03.14	CASK CAR PREPARATION - ALUMINUM CLAD FUEL	ENGHUSEN		10Oct93		3Mar94	
2.03.141.345	CASK INSPECTION	ENGHUSEN		10Oct93	28Oct93		
2.03.143.345	CAR INSPECTION	ENGHUSEN		29Oct93	12Nov93		
2.03.145.345	TRACK INSPECTION	ENGHUSEN		10Oct93	12Nov93		
2.03.147.345	CASK PM				4Jan94	3Mar94	
2.03.16							
2.03.16	100-K BASIN - ALUMINUM CLAD FUEL	ENGHUSEN		10Oct93			
2.03.161.312	PROCESS STANDARDS DOCU MODIFS. -100K BASIN		JH			1Apr94	
2.03.163.312	PROCEDURE MODIFICATIONS -100-K BASIN					1Apr94	
2.03.165.312	EVALUATE CAR PULLER	ENGHUSEN		10Oct93	29Oct93		
2.03.167.345	PERFORM CAR PULLER PM AND REQUIRED MAINTENANCE			1Nov93	20Dec93		
2.03.17							
2.03.17	TRANSFER ALUMINUM CLAD FUEL					30May94	
2.03.172.351	LOAD ALUMINUM CLAD FUEL INTO CASK CAR					FS 21D 30May94	
2.03.174.351	TRANSFER ALUMINUM FUEL TO K BASIN						13Jun94
2.03.18							
2.03.18	BASIN CLEANUP -ALUMINUM CLAD FUEL	ENGHUSEN	DEFERRED ES	10Oct93			
2.03.180.357	PREPARE FOR WATER REMOVAL FROM BASIN	ENGHUSEN	RLB = APR96	10Oct93		11Nov93	
2.03.182.351	REMOVE WATER FROM BASIN		JH				
2.03.184.312	EVALUATE BASIN CONDITIONS						
2.03.186.372	FLUSH BASIN						
2.03.186.800	ALUMINUM CLAD FUEL TRANSFERED AND BASIN FLUSHED		JH				
2.03.187.850	BLUG STORAGE BASIN DEACTIVATED	MS-MHC	JH				
2.03.12							
2.03.122.850	SINGLE-PASS FUEL RETURNED	MS-RL	P61				
Activities Included By Selected Logic							
2.03.241.345	PREPARE WEST CRANE FOR FUEL REMOVAL			10Oct93		20Dec93	
2.03.25A.351	CLEAR CANYON DECK & 2 CELL POSITIONS (PHASE 1)	ENGHUSEN		10Oct93		3Jan94	
2.03.25C.351	CLEAR CANYON DECK & 2 CELL POSITIONS (PHASE 2)					4Jan94	18J
2.03.25E.351	RECOVER FUEL FROM B-CELL & LOAD CASK CAR		JH				15Jun94
2.03.25N.351	TRANSFER FUEL TO 100-K BASIN						
4.03.VTY.800	TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT						

Legend
Early CPM

1995									1996					
1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov

4Dec96

ay94

ay94

ay94

1Aug94

Jun94

1Aug94

4Dec96

13Apr95

19Jul95

20Jul95

15Sep95

18Sep95

16Oct95

16Oct95

4Dec96

17Oct94

21Sep94

1Mar95

12Apr95

7May98

Project: WORKING	ALU1	Date: 14Oct93 11:09
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

DISSOLVER CELL FUELS

October 12,

CODE1

2.03.2

2.03.2	**DISSOLVER CELL FUELS (ZIRCONIUM CLAD FUEL)	ENGHUSEN	10ct93
--------	--	----------	--------

2.03.20

2.03.20	REGULATORY REVIEW/APPROVALS (DISSOLVER CELL FUEL)	ROBERTSON	10ct93
---------	---	-----------	--------

2.03.203.310	NEPA DOCUMENTATION - PREPARATION & APPROVAL		10ct93
--------------	---	--	--------

2.03.205.309	DEPARTMENT OF HEALTH - PREPARATION & APPROVAL		10ct93
--------------	---	--	--------

2.03.207.309	PREPARE SARP		10ct93
--------------	--------------	--	--------

2.03.209.312	RESOLVE UNREVIEWED SAFETY QUESTIONS (USQ)		
--------------	---	--	--

2.03.22

2.03.22	DEVELOP FUEL RETRIEVAL EQUIPMENT		10ct93
---------	----------------------------------	--	--------

2.03.221.312	DESIGN FUEL RETRIEVAL EQUIPMENT		10ct93
--------------	---------------------------------	--	--------

2.03.223.355	FAB FUEL RETRIEVAL EQUIPMENT		
--------------	------------------------------	--	--

2.03.225.355	TEST AND MODIFY FUEL RETRIEVAL EQUIPMENT		
--------------	--	--	--

2.03.24

2.03.24	PREPARE CRANES FOR DISSOLVER CELL FUEL REMOVAL		10ct93
---------	--	--	--------

2.03.241.345	PREPARE WEST CRANE FOR FUEL REMOVAL		10ct93
--------------	-------------------------------------	--	--------

2.03.245.345	PREPARE EAST CRANE FOR ZIRC CLAD FUEL REMOVAL		10ct93
--------------	---	--	--------

2.03.25

2.03.25	DEVELOP FUEL PACKAGING EQUIPMENT		
---------	----------------------------------	--	--

2.03.253.312	DESIGN FUEL PACKAGING EQUIPMENT		
--------------	---------------------------------	--	--

2.03.255.355	FAB FUEL PACKAGING EQUIPMENT		
--------------	------------------------------	--	--

2.03.257.355	TEST & MODIFY FUEL PACKAGING EQUIPMENT		
--------------	--	--	--

2.03.26

2.03.26	OBTAIN SUPPORT EQUIPMENT FOR ZIRCONIUM CLAD FUEL		10ct93
---------	--	--	--------

2.03.263.312	PREPARE RAIL CARS & LINERS FOR TUNNEL		10ct93
--------------	---------------------------------------	--	--------

2.03.265.355	PREPARE CELL LIFTING YOKES		10ct93
--------------	----------------------------	--	--------

2.03.267.345	CASK CAR PREPARATION		10ct93
--------------	----------------------	--	--------

Activities Included By Selected Logic

2.03.172.351	LOAD ALUMINUM CLAD FUEL INTO CASK CAR		
--------------	---------------------------------------	--	--

2.03.29E.351	RECOVER FUEL FROM B-CELL & LOAD CASK CAR		
--------------	--	--	--

Legend

Early CPM

(PUREX TRANSITION PROJECT)

993 Page 1 of 2

1993		1994						1995						1996	
	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar

3May95

Project: WORKING	DISCEL1	Date: 130C93 13: 49
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

DISSOLVER CELL FUELS (PUREX T

October 12, 1993 P

CODE1

1993
1Nov 1J

2.03.27

2.03.27 K-BASIN PREPARATORY WORK

10ct93 6De

2.03.273.345 PREPARE K-BASIN RECEIVING EQUIPMENT

10ct93 6De

2.03.275.312 PREPARE & UPDATE K-BASIN PROCEDURES

10ct93 30De

2.03.29

2.03.29 RECOVER & TRANSFER ZIRCONIUM CLAD FUEL

ENGHUSEN

10ct93

2.03.292.312 PREPARE WORK PLANS & CCO'S FOR FUEL RECOVERY

ENGHUSEN

10ct93

2.03.294.300 USG AND HAZARD EVALUATION

40ct93

2.03.296.305 TRAINING

150ct93 SS 10D

2.03.296.300 PLANT REVIEW COMMITTEE REVIEW

40ct93

2.03.29A.351 CLEAR CANYON DECK & 2 CELL POSITIONS (PHASE 1)

ENGHUSEN

10ct93

2.03.29C.351 CLEAR CANYON DECK & 2 CELL POSITIONS (PHASE 2)

4Jan94

2.03.29E.351 RECOVER FUEL FROM B-CELL & LOAD CASK CAR

2.03.296.351 RECOVER FUEL FROM C-CELL & LOAD CASK CAR

2.03.29I.351 RECOVER FUEL FROM A-CELL & LOAD CASK CAR

OPER-B .5M

2.03.29K.800 REGULATORY ISSUES COMP. K-BASIN READY TO RECEIVE

2.03.29N.351 TRANSFER FUEL TO 100-K BASINS

2.03.29P.351 CLEANUP CANYON DECK

2.03.29R.800 DISSOLVER CELL FUELS COMPLETE

2.03.29Z.850 N REACTOR FUEL RETURNED

MS-RL

Activities Included By Selected Logic

2.03.147.345 CASK PH

4Jan94

2.03.172.351 LOAD ALUMINUM CLAD FUEL INTO CASK CAR

2.03.182.351 REMOVE WATER FROM BASIN

2.03.205.309 DEPARTMENT OF HEALTH - PREPARATION & APPROVAL

10ct93

2.03.209.312 RESOLVE UNREVIEWED SAFETY QUESTIONS (USG)

16Feb9

2.03.225.355 TEST AND MODIFY FUEL RETRIEVAL EQUIPMENT

15M

2.03.245.345 PREPARE EAST CRANE FOR ZIRC CLAD FUEL REMOVAL

10ct93

2.03.257.355 TEST & MODIFY FUEL PACKAGING EQUIPMENT

2.03.263.312 PREPARE RAIL CARS & LINERS FOR TUNNEL

10ct93

2.03.265.355 PREPARE CELL LIFTING YOKES

10ct93

2.03.267.345 CASK CAR PREPARATION

10ct93

2.03.35R.371 PASSIVATE (C) DISSOLVER

2.03.579.371 CONDUCT INSPECTIONS -- HOT PIPE TRENCH

2.03.819.365 SEAL OFF ANNEX

-EAST CMP ANNEX

2.03.831.312 PREPARE WORK PLAN FOR WEST CRANE MAINT PLATFORM

2.03.851.312 PREPARE ECNS AND WORK PLANS FOR RR TUNNEL

TRANSITION PROJECT)

Page 2 of 2

1994					1995						1996	
1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar

ug 18ep 10ct

19Oct94

19Oct94

21Sep94

23Apr98

HEEL Date: 130C93 13: 00

ACTIVATION PROJECT

E PLANNING

Legend

Early CPM

1995			1996				1997		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

22Jul96

17Feb96

17Feb96

17Feb96

24Oct96

17Mar96

FF 400

12May96

12May96

31Jul96

29Aug96

24Oct96

12Jun96

31Jul96

28Aug96

24Oct96

4Mar96

2Mar96

20May96

17Feb96

22Jul96

22Jul96

18Jun96 22Jul96

23Jul96 6Aug96

20May96

1Aug96 28Aug96

30Oct96 4Nov96

29Nov96 20Jan97

11Aug97 30Sep97

Project: WORKING	DOES	Date: 130C33 13:20
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

CANYON CELL F
October 12, 1993

CODE1

1993		
	3Jan	1Mar

2.03.5				
2.03.5	WMCANYON CELL FLUSHES	7550	ENGHUSEN	10Oct93
2.03.51				
2.03.51	REGULATORY COMPLIANCE FOR CANYON CELL FLUSHES	82D	ROBERTSON	10Oct93
2.03.511.309	ESTAB REQUIREMENTS/APPROVAL OF DEPT OF HEALTH	82D	LUKE	10Oct93
2.03.513.309	SCREENING/PREP AND APPROVAL - NEPA DOCUMENTATION	82D	WELLS	10Oct93
2.03.515.309	MEETING/AGREEMENT - TSD CLOSURE AGREEMENT	82D	LEBARON	10Oct93
2.03.55				
2.03.55	FLUSH CANYON EQUIPMENT - INTERNAL	261D	ENGHUSEN	5Nov93
2.03.551.312	PREPARE WORK PLANS - CANYON EQUIP INTERNAL FLUSH	87D	ENGHUSEN	5Nov93
2.03.553.300	USQ AND HAZARD EVALUATION	78D	ENGHUSEN	18Nov93
2.03.555.300	PLANT REVIEW COMMITTEE REVIEW	77D	ENGHUSEN	19Nov93
2.03.557.305	TRAINING	72D	ENGHUSEN	30Dec93
2.03.559.372	PREPARE CCO'S - CANYON EQUIP INTERNAL FLUSH	77D	LICHEY	19Nov93
2.03.55A.355	DESIGN/FAB JUMPERS & ROUTES FOR CANYON SIDE	129D	FALON	19Nov93
2.03.55C.355	DESIGN/FAB JUMPERS & ROUTES FOR COLD SIDE FLUSH	129D	DALE, R/FALON	19Nov93
2.03.55E.372	CONDUCT FLUSH - CANYON EQUIPMENT (INTERNAL)	106D		28Feb94
2.03.57				
2.03.57	HOT PIPE TRENCH	235D		30Mar94
2.03.571.312	PREPARE 1 WORK PLAN & CCO'S -- HOT PIPE TRENCH	42D		30Mar94
2.03.573.300	USQ AND HAZARD EVALUATION	5D		27May94
2.03.575.300	PLANT REVIEW COMMITTEE REVIEW	5D		6Jun94
2.03.577.305	TRAINING	2D		13Jun94
2.03.579.371	CONDUCT INSPECTIONS -- HOT PIPE TRENCH	40D		
2.03.57A.372	FLUSH LEAK AREAS -- HOT PIPE TRENCH	39D		
2.03.57C.800	INSPECTIONS & FLUSHES COMPLETE - HOT PIPE TRENCH	0D		
2.03.59				
2.03.59	FLUSH AIR TUNNEL	198D		27May94
2.03.591.312	PREPARE 1 WORK PLAN & CCO'S - FLUSH AIR TUNNEL	42D		27May94
2.03.593.300	USQ AND HAZARD EVALUATION	5D		
2.03.595.300	PLANT REVIEW COMMITTEE REVIEW	5D		
2.03.597.305	TRAINING	2D		
2.03.599.355	DESIGN/FAB FLUSH MAND TO FLUSH AIR TUNNEL	43D		13Jun94
2.03.59A.372	FLUSH AIR TUNNEL	60D		
Activities Included By Selected Logic				
2.03.59P.351	CLEANUP CANYON DECK	20D		
2.03.5A1.312	PREP WORK PLAN & CCO TO FLUSH CANYON & EQUIP	80D		
2.03.5AA.372	FLUSH CANYON AND EQUIPMENT SURFACES	127D		
2.03.5CA.312	CONDUCT INSPECTIONS (VIDEO RECORDING OF CANYON)	501D		28Feb94

Legend

SHES

Page 1 of 2

94		1995							1996				
11Jul	1Sep	4Jan	1Mar	1May	10Jul	1Sep	1Nov	3Jan	1Mar	1May	8Jul	3Sep	1Nov

4Dec96

3Aug94

10Jun94

10Jun94

3Aug94

16May95

26May94

3Jun94

10Jun94

14Jun94

8Mar95

2May95

SS 110

23Mar95

16May95

16May95

16Aug95

3Aug94

Aug94 10Aug94

1Aug94 17Aug94

18Aug94 19Aug94

SS 100 18Aug94

17May95 16Aug95

7Feb95

7Mar95

1Aug94 1Dec94

FF 200

17Aug95

1Mar96

2Apr96

Project: WORKING CANYON1 Date: 15OCT93 12:44

PUREX/UO3 DEACTIVATION PROJECT

Page: 1

PUREX/UO3 OUTAGE PLANNING

CANYON CELL FLUSHES

October 12, 1993 Page 2

				CODE1	1993	1994				
						3Jan	1Mar	2May	11Jul	1
2.03.5A										
2.03.5A	FLUSH CANYON & EQUIPMENT SURFACES	639D	ENGHUSEN						4Aug94	FF
2.03.5A1.312	PREP WORK PLAN & CCO TO FLUSH CANYON & EQUIP	80D							4Aug94	FF
2.03.5A3.300	USQ AND HAZARD EVALUATION	71D							17Aug94	SS 9D
2.03.5A5.300	PLANT REVIEW COMMITTEE REVIEW	70D							18Aug94	SS 1D
2.03.5A7.305	TRAINING	65D							25Aug94	SS 5D
2.03.5A9.312	DESIGN/FAB FLUSH WAND - FLUSH CANYON & EQUIP	43D								
2.03.5AA.372	FLUSH CANYON AND EQUIPMENT SURFACES	127D								
2.03.5C										
2.03.5C	VIDEO RECORDING OF CANYON	668D	ENGHUSEN		0ct93					
2.03.5C1.312	PREPARE WORK PLANS FOR VIDEO RECORDING OF CANYON	557D	ENGHUSEN		0ct93					
2.03.5C3.300	USQ AND HAZARD EVALUATION	548D			140ct93					
2.03.5C5.300	PLANT REVIEW COMMITTEE REVIEW	547D			150ct93					
2.03.5C7.305	TRAINING	542D			220ct93					
2.03.5C9.313	PREPARE CCO'S FOR VIDEO RECORDING OF CANYON	507D	LICHY		150ct93					
2.03.5CA.312	CONDUCT INSPECTIONS (VIDEO RECORDING OF CANYON)	501D						28Feb94		FF
2.03.5CC.372	FLUSH AND CLOSE OUT TK-F15/16/18 & DS/ES	20D								
2.03.5Y										
2.03.5YY.800	CANYON FLUSHES COMPLETE	0D								
2.03.5Z										
2.03.5ZZ.850	PUREX CANYON FLUSHING COMPLETED	0D	MS-RL							
Activities Included By Selected Logic										
2.01.A1C.372	COMPLETE TANK AND PIPING FLUSH	5D								
2.03.460.8058	PERFORM CO-PRESIP ACTIVITY	60D								
2.03.4YY.800	DS/ES METAL SOLUTIONS COMPLETE	0D								
2.03.50E.372	CONDUCT FLUSH - CANYON EQUIPMENT (INTERNAL)	106D								
2.03.57C.800	INSPECTIONS & FLUSHES COMPLETE - HOT PIPE TRENCH	0D								
2.03.591.312	PREPARE 1 WORK PLAN & CCO'S - FLUSH AIR TUNNEL	42D								
2.03.59A.372	FLUSH AIR TUNNEL	60D								
2.03.5YY.800	E-F11 OPERATIONS COMPLETE	0D								
2.03.7C5.357	FLUSH & BLANK WASTE TRANSFER LINES - PHASE 2	23D								
2.03.839.800	REMOVE EXCESS EQUIPMENT -WEST CMP	20D								
2.03.863.368	SEAL DOORS -RAILROAD TUNNEL	63D								
2.06.222.351	DRAIN AND DEACTIVATE HI PRESS SPRAY	11D								
2.09.267.312	PREPARE WORK PLANS & ECHO-HEADER FLUSH (PHASE 2)	26D								
2.09.269.372	CONDUCT HEADER FLUSHES (PHASE 2)	11D								
2.10.25E.372	FLUSH/ISOLATE TANKS	11D								
2.12.151.312F	REMOVAL OF LAST 4 PAFMS	3D								
2.12.3A1.371B	SHUTDOWN OF FILTERS	160D								
2.15.YYY.800	RECOVERED ACID PROCESS COMPLETE	0D								
4.04.502.317	PREPARE DISPOSITION FORMS	62D								

Legend

1995						1996					
4Jan	1Mar	1May	10Jul	18Sep	1Nov	3Jan	1Mar	1May	6Jul	30Sep	1Nov

1 Mar96

Project: WORKING	CANYON2	Date: 15OCT93 12:30
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

E-F11 OPERATIONS

October 12, 1993 Page

Legend

1 of 1

1995					1996				
01	10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr	1Jul	10ct

4Dec96

20Mar96

20Mar96

20Mar96

4Dec96

22Jul96

Project: WORKING	EF110PS	Date: 130C93 14:03
PUREX/U03 DEACTIVATION PROJECT		
Page: 1	PUREX/U03 OUTAGE PLANNING	

ISOLATE CRIB LINES & DIV
October 12, 1993

		CODES	1993	1994				
			10ct	1Jan	1Apr	1Jul	1Oct	1Jan
2.03.7								
2.03.7	ISOLATE CRIB LINES & DIVERSION BOX LINE	ENHUNEN	10ct83					
2.03.71	PROCESS CONDENSATE LINE TO CRIB		10ct83			31Mar84		
2.03.712.300	NEPA DOCUMENTATION - PREPARATION & APPROVAL		10ct83			31Mar84		
2.03.714.300	DEPARTMENT OF HEALTH - PREPARATION & APPROVAL		10ct83			31Mar84		
2.03.72	PROCESS CONDENSATE LINE TO CRIB			1Apr84		27Jun84		
2.03.720.307	BLANK E-JO CONDENSATE LINE			1Apr84		28Apr84		
2.03.720.307	BLANK LINE IN 205AB			29May84		27Jun84		
2.03.73	TRANSFER LINES TO TK F12		10ct83				22Aug84	
2.03.731.307	BLANK H2S SCRUBBER LINES TO TK F12		10ct83		10c 83			
2.03.730.307	BLANK LINE FROM 210-A-42 TO TK F12					28Jun84	22Aug84	
2.03.74	STEAM CONDENSATE LINE TO CRIB							
2.03.741.307	BLANK INLETS & OUTLETS OF SCD CABINON							
2.03.740.307	FLUSH & BLANK PROCESS LINES TO/FROM P-TANK AREA							
2.03.75	COOLING WATER LINE TO CRIB					23Aug84	21Oct84	
2.03.751.307	BLANK LINE INTO 241A-001 PUMP PIT					23Aug84	21Oct84	
2.03.76	AMONIXIA STACK OFF GAS LINE					24Oct84		
2.03.761.307	BLANK AMONIXIA STACK OFF GAS LINES					24Oct84		
2.03.760.307	BLANK LIQUID WASTE RETURN LINE						05 21D	1Mar85
2.03.77	210-A-TK1 & 210-A-TK2 SHUTDOWN							27Apr85
2.03.771.307	INSTALL PUMP ROUTE TO TANK FARM							27Apr85
2.03.770.307	INSTALL MONITORING SYSTEM							
2.03.78	BACKUP FACILITY LINE TO TK-F3							27Apr85
2.03.781.307	FLUSH & BLANK BACKUP FACILITY LINE TO TK-F3							27Apr85
2.03.7A	BLU STORAGE BASIN							
2.03.7A1.307	EXCAVATE & BLANK BLU STORAGE BASIN OVERFLOW							
2.03.7C	WASTE TRANSFER LINES		10ct83					
2.03.7C1.311	WORK PLAN FOR FLUSH & BLANK WASTE TRANSFER LINES		10ct83			14Mar84		
2.03.7C0.307	FLUSH & BLANK WASTE TRANSFER LINES - PHASE 1							
2.03.7C0.307	FLUSH & BLANK WASTE TRANSFER LINES - PHASE 2							
2.03.7C7.307	BLANK LINES AT NEAREST DIVERSION BOX							
2.03.7C0.307	BLANK DISSOLVER OFF-GAS LINES TO BACKUP FACILITY							
2.03.7C7.000	CRIB LINES & DIVERSION BOX LINE ISOLATE COMPLETE							
2.03.7C2.000	TANK FARM WASTE LINES ISOLATED	MB-PL						
Activities Included By Selected Logic								
2.03.840.314	PROCUREMENT FOR TRUCKS TO VACUUM TRANSFER TANKS							
2.03.8Y7.000	CANYON FLUMES COMPLETE							
2.03.80A.301	SHUTDOWN CRANE							
2.03.8Y7.000	N CELL STABILIZATION COMPLETE							
2.25.Y77.000	RECOVERED ACID PROCESS COMPLETE							
4.03.010.310	VERIFY THAT SYS REMAINING IN OPER ARE IDENTIFIED							
4.03.Y22.000	PUREX DEACTIVATION COMPLETED	MB-H0						

Legend

SION BOX LINE

ge 1 of 1

1995		1996				1997				1998	
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

2Jun97

CRANE MAINTENANCE PLAT
October 12, 1993

CODE1

1993	
10ct	1Jan

2.03.8			
2.03.8	**CRANE MAINTENANCE PLATFORM & RR TUNNEL	ENGHUSEN	10ct93
2.03.80			
2.03.801.309	NEPA REVIEW		10ct93
2.03.803.309	AIR PERMIT REVIEW		10ct93
2.03.81			
2.03.81	EAST CRANE MAINTENANCE PLATFORM		1Apr94
2.03.811.312	PREPARE ECNS AND WORK PLANS FOR EAST CMP		1Apr94
2.03.813.300	USE AND HAZARD EVALUATION		2May94
2.03.815.305	TRAINING		16May9
2.03.817.300	PLANT REVIEW COMMITTEE REVIEW		9May94
2.03.819.365	SEAL OFF ANNEX	-EAST CMP ANNEX	
2.03.81A.359	REMOVE EXCESS EQUIPMENT	-EAST CMP ANNEX	
2.03.81C.373	SURVEY, CLEAN/FIX CONTAMINATION	-EAST CMP ANNEX	
2.03.83			
2.03.83	WEST CRANE MAINTENANCE PLATFORM		
2.03.831.312	PREPARE WORK PLAN FOR WEST CRANE MAINT PLATFORM		
2.03.833.300	USE AND HAZARD EVALUATION		
2.03.835.305	TRAINING		
2.03.837.300	PLANT REVIEW COMMITTEE REVIEW		
2.03.839.800	REMOVE EXCESS EQUIPMENT	-WEST CMP	
2.03.83A.361	SHUTDOWN CRANE		
2.03.83C.373	SURVEY, CLEAN OR FIX CONTAMINATION	-WEST CMP	
2.03.85			
2.03.85	RAILROAD TUNNEL		
2.03.851.312	PREPARE ECNS AND WORK PLANS FOR RR TUNNEL		
2.03.853.365	SEAL DOORS	-RAILROAD TUNNEL	
2.03.855.373	SURVEY, CLEAN/FIX CONTAMINATION	-RAILROAD TUNNEL	
2.03.857.310	CONDUCT FINAL SURVEY & RECORD OF AREA	1MW BCSR SERVICE	
2.03.85Y.800	CRANE MAINTENANCE PLATFORM & RR TUNNEL COMPLETE		
2.03.85Z.800	CANYON CRANES DEACTIVATED	MS-WHC	
Activities Included By Selected Logic			
2.03.29R.800	DISOLVER CELL FUELS COMPLETE		
2.03.5YY.800	CANYON FLUSHES COMPLETE		
2.03.7CS.367	FLUSH & BLANK WASTE TRANSFER LINES - PHASE 2		
4.02.860.310	PREPARE PLANT RADIOLOGIC RESIDUE MAP		

Legend

RM & RAILROAD TUNNEL
Page 1 of 1

1994			1995				1996				1997
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	

28Feb97

r94
r94

17Oct95

9Apr94

6May94
17May94
13May94

PUREX ANCILLARY
October 12,

CIDE1

1993	
10Oct	3Jan

2.05				
2.05	**PUREX ANCILLARY BUILDINGS DEACTIVATION	1108D	HN3	10Oct93
2.05.1				
2.05.1	RESOLVE REGULATORY ISSUES (ANCILLARY BUILDINGS)	114D		10Oct93
2.05.111.309	NEPA	114D	WE LS	10Oct93
2.05.113.309	AIR	114D	LU CE	10Oct93
2.05.2				
2.05.2	ESTABLISH RELEASE/STABILIZATION CRITERIA	168D		
2.05.211.358	IDENTIFY/CLASSIFY GENERAL CONTAMINATION LEVELS	40D		
2.05.213.309	IDENTIFY/NEGOTIATE RELEASE & STABILIZATION LIMIT	50D		
2.05.215.310	PREPARE/APPROVE DOCUMENT	40D		
2.05.4				
2.05.4	PERF. ANCILLARY BLDG DEACT	690D		
2.05.41	BUILDING 1 DEACTIVATION	411D		
2.05.411.371	PERFORM SPECIFIC BUILDING WALKDOWN	10D		
2.05.413	UPDATE BUILDING SPECIFIC DOCUMENTATION	231D		
2.05.413.312A	OBTAIN REQUIRED PRINTS/DRAWINGS	10D		
2.05.413.312C	PREPARE/APPROVE BUILDING SPECIFIC WORKPLAN	15D		
2.05.413.300E	USQ AND HAZARD EVALUATION	5D		
2.05.413.305B	TRAINING	2D		
2.05.413.300J	PLANT REVIEW COMMITTEE REVIEW	5D		
2.05.413.313L	PREPARE BUILDING SPECIFIC WORK PACKAGES	10D		
2.05.413.325P	PREPARE/APPROVE BUILDING SPECIFIC RMPs	15D		
Activities Included By Selected Logic				
2.05.415.359C	REMOVE ALL PORTABLE EQUIPMENT	10D		
2.05.415.371A	REMOVE ALL LOOSE MATERIALS	5D		
2.05.420.371	GROUP 1 DEACTIVATION (TRAP PITS)	143D		
4.03.102.310	PREPARE DEACTIVATION CHECKSHEETS	501D		

Legend

BUILDINGS DEACTIVATION

93 Page 1 of 2

1994			1995				1996				1997				1998	
Apr	11Jul	30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	6Jan	1Apr	1Jul	10Oct	5Jan	

1Jun98

11Mar94

11Mar94

11Mar94

Project: WORKING	ANCIL1	Date: 14OCT93 13:03
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

		CODE1	CODE2	1993 10ct	1994 3Jan	1994 1Apr
2.05.41						
2.05.415	PERFORM REQUIRED DEACTIVATION ACTIVITIES	2000				
2.05.415.371A	REMOVE ALL LOOSE MATERIALS	50				
2.05.415.380C	REMOVE ALL PORTABLE EQUIPMENT	100				
2.05.415.373D	DECONTAMINATE/STABILIZE BUILDING INTERIOR	100				
2.05.415.372E	FLUSH/ISOLATE PIPING	150				
2.05.415.373F	SPALL LOOSE/CONTAMINATED CONCRETE	50				
2.05.415.380B	GROUT DRAINS/PENETRATIONS	200				
2.05.415.381H	PERFORM ELECTRICAL DISCONNECTS	100				
2.05.415.373J	PAINT/FIX ALL AREAS	50				
2.05.415.380L	SECURE ALL ACCESS POINTS	50				
2.05.415.380R	REMOVE/ISOLATE SAFETY SHOWERS/EYE WASHES	50				
2.05.415.312W	FINAL BUILDING INSPECTION	50				
2.05.42						
2.05.420.371	GROUP I DEACTIVATION (TRAP PITS)	1430				15Sep
2.05.422.000	GROUP 1 DEACTIVATION	00	NS-MHC			
2.05.43						
2.05.430.371	GROUP II DEACT (208A, 208A, 2714/214A)	4000	EQUAL TO 4 BLDGS			
2.05.432.000	GROUP 2 DEACTIVATION	00	NS-MHC			
2.05.44						
2.05.440.371	GROUP III DEACT. (5 OF REMAINING EMU IV BLDGS)	4000	EQUAL TO 5 BLDGS			
2.05.442.000	GROUP 3 DEACTIVATION	00	NS-MHC			
2.05.45						
2.05.450.371	GROUP IV DEACT. (5 OF REMAINING EMU IV BLDGS)	3000	E			
2.05.452.000	GROUP 4 DEACTIVATION	00	NS-MHC			
2.05.46						
2.05.460.371	GROUP V DEACT. (5 OF REMAINING BUILDINGS)	3000				
2.05.462.000	GROUP 5 DEACTIVATION	00	NS-MHC			
2.05.47						
2.05.470.371	GROUP VI DEACT. (4 REMAINING BUILDINGS)	5120				
2.05.472.000	GROUP 6 DEACTIVATION	00	NS-MHC			
2.05.47						
2.05.47Y.000	PUREX ANCILLARY BUILDING DEACTIVATION COMPLETE	00				
2.05.42						
2.05.422.000	ANCILLARY BUILDINGS DEACTIVATED	00	NS-FL P00			
Activities Included By Selected Logic						
2.05.111.300	NEPA	1140	WELLS	10ct93		31Mar
2.05.113.300	AIR	1140	LUKE	10ct93		31Mar
2.05.413.3000	TRAINING	20				
2.05.413.313L	PREPARE BUILDING SPECIFIC WORK PACKAGES	100				
2.05.413.320P	PREPARE/APPROVE BUILDING SPECIFIC RFPs	100				
2.12.905.310E	EQUIPMENT REMOVAL	100				
4.02.940.310	VERIFY PHYSICAL CONDITIONS WITHIN CLOSED BLDGS	220				
4.02.YYY.000	FINAL CHARACTERIZATION OF FACILITY COMPLETE	00				

Legend

of 5

1995				1996				1997
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

19Mar97

23May95

3Mar95

1Apr96

Project: WORKING	PR1	Date: 15Oct93 9:55
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

PR ROOM STABILIZATION
October 12, 1993 Page 2 of 5

		CODE2	1993	1994				
			1Oct	1Jan	1Apr	1Jul	1Oct	1Jan
2.06.114								
2.06.114	L11 GLOVEBOX	JH					1Dec94	
2.06.114.312A	ISSUE ECNs						1Dec94	15Dec94
2.06.114.313B	PLANNING						16Dec94	16Jan95
2.06.114.374C	DISASSEMBLE EQUIPMENT/BLANK PENETRATIONS	JH						3Apr95
2.06.114.320D	HPT SUPPORT							3Apr95
2.06.114.320E	BAS OUT EQUIPMENT							10Apr95
2.06.114.374F	NDA WASTE & PACKAGE							10Apr95
2.06.114.374G	SHIP WASTE							10Apr95
2.06.115								
2.06.115	L10 GLOVEBOX	JH					1Dec94	
2.06.115.312A	ISSUE ECNs						1Dec94	7Dec94
2.06.115.313B	PLANNING						8Dec94	14Dec94
2.06.115.374C	DISASSEMBLE EQUIPMENT	JH						10May95
2.06.115.320D	HPT SUPPORT							10May95
2.06.115.374E	BAS OUT EQUIPMENT							10May95
2.06.115.374F	NDA WASTE & PACKAGE							10May95
2.06.115.374G	SHIP WASTE							17May95
2.06.12								
2.06.12	PHASE II REMOVE LARGE EQUIPMENT						1Dec94	
2.06.121								
2.06.121	PREPARE PHASE II PAPERWORK						1Dec94	24Jan95
2.06.121.312A	PREPARE WORK PLAN						1Dec94	6Jan95
2.06.121.300C	URG AND HAZARD EVALUATION						9Jan95	13Jan95
2.06.121.300E	TRAINING						23Jan95	24Jan95
2.06.121.300F	PLANT REVIEW COMMITTEE REVIEW						16Jan95	20Jan95
2.06.121.312H	REVIEW COMMENTS						9Jan95	13Jan95
2.06.121.312J	ISSUE WORK PLAN						16Jan95	20Jan95
2.06.121.320L	PREPARE RADIATION WORK PERMIT						1Dec94	23Jan95
2.06.121.317N	PROCURE WASTE BOXES						1Dec94	23Jan95
2.06.122								
2.06.122	L14 GLOVEBOX	JH					1Dec94	
2.06.122.312A	ISSUE ECNs						1Dec94	15Dec94
2.06.122.313B	PLANNING						23Jan95	8Feb
2.06.122.320H	HPT SUPPORT							23Mar
Activities Included By Selected Logic								
2.06.122.374C	DISASSEMBLE EQUIPMENT/BLANK PENETRATIONS	JH						10Mar95
2.06.122.340C	BUILD GREENHOUSE							17May
2.06.122.374F	NDA WASTE & PACKAGE							1Jul
2.06.122.374G	SHIP WASTE							1Jul

1995		1996				1997
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

9May95

9May95

9May95

9May95

9May95

9May95

23May95

16May95

16May95

16May95

16May95

23May95

15Sep95

22Jun95

22Jun95

Mar95

23May95

22Jun95

22Jun95

1Apr95

PR ROOM
October 12,

		CODE2	1993	1994	
			10ct	1Jan	1Apr
2.06.123					
2.06.123	L9 GLOVEBOX	JH			
2.06.123.312A	ISSUE ECNs				
2.06.123.313B	PLANNING				
2.06.123.345C	BUILD GREENHOUSE				
2.06.123.374D	REMOVE EQUIPMENT	JH			
2.06.123.345E	REMOVE GREENHOUSE				
2.06.123.374F	NDA WASTE & PACKAGE				
2.06.123.374G	SHIP WASTE				
2.06.123.325H	HPT SUPPORT				
2.06.124					
2.06.124	L11 GLOVEBOX	JH			
2.06.124.312A	ISSUE ECNs				
2.06.124.313B	PLANNING				
2.06.124.345C	BUILD GREENHOUSE				
2.06.124.374D	DISSASSEMBLE/REMOVAL EQUIPMENT	JH			
2.06.124.345E	REMOVE GREENHOUSE				
2.06.124.374F	NDA WASTE & PACKAGE				
2.06.124.374G	SHIP WASTE				
2.06.124.325H	HPT SUPPORT				
Activities Included By Selected Logic					
2.06.122.345E	REMOVE GREENHOUSE				
2.06.132.371P	DECON GLOVEBOXES				
2.06.1YY.800Y	PR ROOM STABILIZATION COMPLETE	JH			
2.12.153.314E	DEACTIVATION OF CRITICALITY MONITORS				

ABILIZATION

993 Page 3 of 5

		1995				1996				1997
1	10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr	1Jul	10ct	1Jan

4Jan95 28Jul95

4Jan95 10Jan95

11Jan95 25Jan95

23Jun95 29Jun95

30Jun95 21Jul95

24Jul95 28Jul95

14Jul95 28Jul95

14Jul95 28Jul95

30Jun95 28Jul95

20Jan95 1Sep95

20Jan95 3Feb95

6Feb95 21Feb95

31Jul95 4Aug95

7Aug95 25Aug95

28Aug95 1Sep95

11Aug95 1Sep95

11Aug95 1Sep95

3Aug95 1Sep95

16Jun95 22Jun95

5Sep95 3Nov95

1Apr96

1Aug96 28Aug96

PR ROOM STA
October 12, 199

CODE2

1993	199	
10ct	1Jan	1Apr

2.08.13
2.08.13 PHASE III DECON AND/OR REMOVAL OF GLOVEBOXES

2.08.131
2.08.131 ENGINEERING EVALUATION OF GLOVEBOX REMOVAL

2.08.132
2.08.132 GLOVEBOX DECON (ASSUME DECISION AGAINST REMOVAL)

2.08.132.312A PREPARE WORK PLAN

2.08.132.300C USQ AND HAZARD EVALUATION

2.08.132.305E TRAINING

2.08.132.300B PLANT REVIEW COMMITTEE REVIEW

2.08.132.312J REVIEW COMMENTS

2.08.132.312L ISSUE WORK PLAN

2.08.132.317N PROCURE MATERIALS

2.08.132.371P DECON GLOVEBOXES

2.08.132.373R FIX RESIDUAL CONTAMINATION

2.08.132.325T HPT SUPPORT

2.08.132.374V NDA WASTE & PACKAGE

2.08.132.374W SHIPE WASTE

2.08.132.374X BLANK GLOVEPORTS AND BAG OUT PORTS JH

2.08.133
2.08.133 GLOVEBOX VENT ISOLATION
2.08.133.325A DETERMINE CONTAMINATION LEVELS IN OG DUCTS

2.08.133.312B PREPARE ECNs TO BLANK DUCTS

2.08.133.313C PREPARE WORK PACKAGE

2.08.133.317D PROCURE MATERIALS

2.08.133.345E BUILD GREENHOUSES

2.08.133.345F INSTALL BLANKS IN OG DUCTS JH

2.08.133.345B REMOVE GREENHOUSES

2.08.133.325H HPT SUPPORT

Activities Included By Selected Logic

2.08.124.345E REMOVE GREENHOUSE

2.08.1YY.800Y PR ROOM STABILIZATION COMPLETE JH

2.08.222.351 DRAIN AND DEACTIVATE HI PRESS SPRAY

UTILIZATION

Page 4 of 5

		1995				1996				1997
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

1Feb95 1Apr96

1Feb95 10Mar95

2Mar95 23Jan96

13Mar95 3Apr95

4Apr95 10Apr95

18Apr95 19Apr95

11Apr95 17Apr95

4Apr95 10Apr95

11Apr95 17Apr95

2Mar95 17Apr95

5Sep95 3Nov95

6Nov95 23Jan96

5Oct95 23Jan96

12Oct95 23Jan96

12Oct95 23Jan96

13Nov95 23Jan96

20Feb95 1Apr96

20Feb95 13Mar95

27Feb95 13Mar95

14Mar95 28Mar95

7Mar95 28Mar95

24Jan96 15Feb96

16Feb96 8Mar96

11Mar96 1Apr96

1Mar96 1Apr96

28Aug95 1Sep95

1Apr96

23Jul96 6Aug96

PR ROOM
October 12,

CODE1 CODE2

1993	1994		
10Oct	1Jan	1Apr	1

2.08.1YY

2.08.1YY.800Y PR ROOM STABILIZATION COMPLETE JH

2.08.1ZZ

2.08.1ZZ.850 PR ROOM DEACTIVATION COMPLETED MS-RL P60

Activities Included By Selected Logic

2.08.111.317T PROCURE STANDARD WASTE BOXES

2.08.112.374B SHIP WASTE

2.08.113.374B SHIP WASTE

2.08.114.374B SHIP WASTE

2.08.115.374B SHIP WASTE

2.08.122.325H HPT SUPPORT

2.08.123.325H HPT SUPPORT

2.08.124.325H HPT SUPPORT

2.08.132.374X BLANK GLOVEPORTS AND BAG OUT PORTS JH

2.08.133.325H HPT SUPPORT

2.08.135.345 BLANK HPT TTY & CHEM AND LINES JH

STABILIZATION

993 Page 5 of 5

1995					1996				1997
10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr	1Jul	10ct	1Jan

Legend

Early CPM

UT
1 OF 1

1995			1996				1997			
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct

14Apr97

12Sep96

23Jul96

6Aug96

7Aug96

13Aug96

14Aug96

20Aug96

21Aug96

12Sep96

21Aug96

12Sep96

6Aug96

12Sep96

1Apr96

en95

Jan96

Jan96

14Feb96

18Mar96

1Apr96

12Sep96

14Apr97

5Mar96

28May96

22Jul96

12Oct96

23Jan96

10Feb96

6Mar96

1Apr96

29Nov96

20Jan97

Project: WORKING HOT Date: 14Oct93 12:08

PUREX/UO3 DEACTIVATION PROJECT

Page: 1 PUREX/UO3 OUTAGE PLANNING

N CELL S
OCTOBER 12, 1

		CODE1	CODE2		1993				
					10ct	5Nov	3Dec	7Jan	4Feb
2.06.3									
2.06.3	NNN CELL STABILIZATION		JH	10ct93					
2.06.31									
2.06.31	PHASE I / REMOVAL OF SMALL EQUIPMENT			10ct93					
2.06.311									
2.06.311.345A	S6SAS UPGRADE COMPLETE		HERRY						
2.06.311.346B	COMPLETE ENGINEERING STUDY								
2.06.311.312C	PREPARE WORK PLAN FOR N CELL EQUIPMENT REMOVAL		WESTRA						
2.06.311.312D	REVIEW COMMENTS		WESTRA						
2.06.311.312E	ISSUE WORK PLAN		WESTRA						
2.06.311.325F	PREPARE RMP		GRAY						
2.06.311.317G	PROCURE (35) TRU DRUMS		MUELLER						
2.06.311.317H	PROCURE (10) STANDARD WASTE BOXES (SWB)		MUELLER						
2.06.311.317I	PROCURE PORTABLE NDA EQUIPMENT		MUELLER						
2.06.311.312J	TRAIN ON NDA EQUIPMENT		MUELLER						
2.06.311.309K	RESOLVE NEPA ISSUES		JH	10ct93					
2.06.311.309L	RESOLVE REGULATORY ISSUES		JH	10ct93					
2.06.312									
2.06.312	GLOVE BOXES N7 & N6		JH		10Dec93				
2.06.312.312A	ISSUE ECN		DALE		10Dec93		14Dec93		
2.06.312.313B	PLANNING		FALON			15Dec93		11Jan94	
2.06.312.345C	DISASSEMBLE EQUIPMENT		BAILEY JH						1A
2.06.312.325D	HPT SUPPORT		GRAY						1A
2.06.312.374E	BAG OUT EQUIPMENT		HERRY						
2.06.312.374F	NDA WASTE & PACKAGE		HERRY						
2.06.312.374G	SHIP WASTE								
2.06.313									
2.06.313	N3/N4 MAINTENANCE GLOVE BOX		JH	10ct93					
2.06.313.313A	PLANNING		FALON	10ct93		70ct93			
2.06.313.374B	DISASSEMBLE EQUIPMENT		BAILEY JH						
2.06.313.325C	HPT SUPPORT		GRAY						
2.06.313.374D	BAG OUT EQUIPMENT		HERRY						
2.06.313.374E	NDA WASTE & PACKAGE		HERRY						
2.06.313.374F	SHIP WASTE								
Activities Included By Selected Logic									
2.06.314.374C	DISASSEMBLE EQUIPMENT		BAILEY JH						
2.06.322.374F	NDA WASTE & PACKAGE								
2.06.3YY.600	N CELL STABILIZATION COMPLETE		JH						
2.12.410.371E	VALVE OUT & REMOVE HALON BOTTLES								

Legend
Early CPM ☐

ABILIZATION

93 PAGE 1 OF 5

1994										1995									
1Apr	6May	3Jun	1Jul	5Aug	2Sep	7Oct	4Nov	2Dec	6Jan	3Feb	3Mar	7Apr	5May	2Jun	7Jul	4Aug	19Sep

				N CELL STAB						
				OCTOBER 12, 1993						
				1993						
				10Oct	5Nov	30Dec	7Jan	4Feb	4Mar	1Apr
2.08.314										
2.08.314	N2C GLOVE BOX		JH			1Dec93				
2.08.314.312A	ISSUE ECN	DALE				1Dec93		14Dec93		
2.08.314.313B	PLANNING	FALON				15Dec93			4Jan94	
2.08.314.374C	DISASSEMBLE EQUIPMENT	BAILEY	JH							6May
2.08.314.325D	HPT SUPPORT	GRAY								6May
2.08.314.374E	BAG OUT EQUIPMENT	MERRY								13
2.08.314.374F	NDA WASTE AND PACKAGE	MERRY								13
2.08.314.374B	SHIP WASTE									6Ma
2.08.315										
2.08.315	GLOVE BOX N2B & N1B		JH			10Oct93				
2.08.315.312A	ISSUE ECN	DALE				10Oct93		14Oct93		
2.08.315.313B	PLANNING	FALON				15Oct93		21Oct93		
2.08.315.374C	DISASSEMBLE EQUIPMENT	BAILEY	JH							
2.08.315.325D	HPT SUPPORT	GRAY								
2.08.315.374E	BAG OUT EQUIPMENT	MERRY								
2.08.315.374F	NDA WASTE & PACKAGE	MERRY								
2.08.315.374B	SHIP WASTE									
2.08.316										
2.08.316	GLOVE BOXES N2A & N1A		JH						15Mar94	
2.08.316.312A	ISSUE ECN	DALE							15Mar94	
2.08.316.313B	PLANNING								29Mar94	
2.08.316.374C	DISASSEMBLE EQUIPMENT	BAILEY	JH							
2.08.316.325D	HPT SUPPORT	GRAY								
2.08.316.374E	BAG OUT EQUIPMENT	MERRY								
2.08.316.374F	NDA WASTE & PACKAGE									
2.08.316.374B	SHIP WASTE									
2.08.317										
2.08.317	DIASSEMBLY OF M CELL STORAGE TANKS		JH							21Apr
2.08.317.312A	ECN FOR EACH M CELL	DALE								21Apr
2.08.317.313B	PLANNING	FALON								
2.08.317.374C	DISASSEMBLE EQUIPMENT	MERRY	JH							
2.08.317.325D	HPT SUPPORT	GRAY								
2.08.317.374E	BAG EQUIPMENT	MERRY								
2.08.317.374F	NDA WASTE & PACKAGE	MERRY								
2.08.317.374B	SHIP WASTE									
Activities Included By Selected Logic										
2.08.313.374B	DISASSEMBLE EQUIPMENT	BAILEY	JH							22Apr
2.08.316.374D	DISASSEMBLY EQUIPMENT	BAILEY	JH							

1994								1995								
6May	3Jun	1Jul	5Aug	2Sep	7Oct	4Nov	2Dec	6Jan	3Feb	3Mar	7Apr	5May	2Jun	7Jul	4Aug	1Sep

26May94

26May94
26May94
26May94
26May94
26May94

11Jul94

11Jul94
11Jul94
11Jul94
11Jul94
11Jul94
11Jul94

15Aug94

15Aug94
15Aug94
15Aug94
15Aug94
15Aug94
15Aug94

21Sep94

21Sep94
21Sep94
21Sep94
21Sep94
21Sep94
21Sep94
21Sep94

22Sep94 130ct94

31Aug95

N CELL S
OCTOBER 12, 1993

CODE1 CODE2

1993				
10Oct	5Nov	30Dec	7Jan	4Feb

2.06.318
2.06.318 DISASSEMBLY OF PIPE CHASE TANKS JH
2.06.318.312A ECH FOR PIPE CHASE DALE
2.06.318.313B PLANNING FALON
2.06.318.345C BUILD GREENHOUSE
2.06.318.374D DISASSEMBLY EQUIPMENT BAILEY JH
2.06.318.325E HPT SUPPORT GRAY
2.06.318.374F BAG EQUIPMENT MERRY
2.06.318.374G NDA WASTE & PACKAGE
2.06.318.374H SHIP WASTE
2.06.318.345I REMOVE GREENHOUSE MERRY

2.06.32
2.06.32 PHASE II / CUTTING UP & REMOVAL OF LARGE EQUIP.

10Oct93

2.06.321

2.06.321 INSTALLATION OF CUTTING EQUIPMENT
2.06.321.317A PROCURE 11 CELL HOISTS & SAW (CUTTING TOOLS) MUELLER

10Oct93

17Dec93

2.06.321.312B DEVELOP & ISSUE DESIGN PACKAGE ROAL

10Oct93

12Jun94

2.06.321.312C PREPARE WORK PLAN (DRAFT) WESTRA

13Jan94

2.06.321.300E USG AND HAZARD EVALUATION

2.06.321.305G TRAINING

2.06.321.300J PLANT REVIEW COMMITTEE REVIEW

2.06.321.312L REVIEW COMMENTS WESTRA

11Feb94

2.06.321.312N ISSUE WORK PLAN WESTRA

7Mar

2.06.321.313P PLANNING FALON

2.06.321.345R INSTALL HOIST MERRY

2.06.321.345T INSTALL SAW IN MAINTENANCE GLOVEBOX MERRY

2.06.322

2.06.322 CUT UP AND REMOVE LARGE EQUIPMENT

2.06.322.312A ISSUE ECH'S

2.06.322.313B PLANNING

2.06.322.345C CUT UP EQUIPMENT JH

2.06.322.325D HPT SUPPORT

2.06.322.374E BAG OUT EQUIPMENT

2.06.322.374F NDA WASTE & PACKAGE

2.06.322.374G SHIP WASTE

Activities Included By Selected Logic

2.06.311.312J TRAIN ON NDA EQUIPMENT MUELLER

2.06.317.374C DISASSEMBLE EQUIPMENT MERRY JH

2.06.323.374K DECON GLOVE BOXES

JH

ABILIZATION

1994										1995									
4Mar	1Apr	6May	3Jun	1Jul	5Aug	2Sep	7Oct	4Nov	20Dec	6Jan	3Feb	3Mar	7Apr	5May	2Jun	7Jul	4Aug	19Sep

N CELL STABILIZATION
OCTOBER 12, 1993 P/

COI/E2

1993					
Oct	Nov	Dec	Jan	Feb	Mar

2.08.323

- 2.08.323 DECON GLOVE BOXES
- 2.08.323.312A PERFORM ENGINEER EVALUATION OF GLOVEBOX REMOVAL
- 2.08.323.312C PREPARE WORK PLAN
- 2.08.323.300D USG AND HAZARD EVALUATION
- 2.08.323.305E TRAINING

2.08.323.300F PLANT REVIEW COMMITTEE REVIEW

2.08.323.312B REVIEW COMMENTS

2.08.323.312H ISSUE WORK PLAN

2.08.323.317J PROCURE MATERIALS

2.08.323.374K DECON GLOVE BOXES

2.08.323.374L FIX RESIDUAL CONTAMINATION

2.08.323.325N HPT SUPPORT

2.08.323.374P NDA WASTE & PACKAGE

2.08.323.374B SHIP WASTE

2.08.324

- 2.08.324 GLOVE BOX ISOLATION
- 2.08.324.374A DETERMINE CONTAMINATION LEVELS IN OG DUCT
- 2.08.324.312B PREPARE ECN's TO BLANK DUCTS
- 2.08.324.312C PREPARE WORK PACKAGE
- 2.08.324.317D PROCURE MATERIALS
- 2.08.324.345E BUILD GREEN HOUSES
- 2.08.324.345F INSTALL BLANKS
- 2.08.324.345G REMOVE GREEN HOUSES
- 2.08.324.325H HPT SUPPORT

2.08.325

- 2.08.325.810 DOCUMENT FINAL STATUS

Activities Included By Selected Logic

- 2.08.322.374G SHIP WASTE

1994												1995							
Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		

15Aug94 20Jul95

15Aug94 19Sep94

20Sep94 10Oct94

11Oct94 17Oct94

25Oct94 26Oct94

18Oct94 24Oct94

11Oct94 17Oct94

18Oct94 24Oct94

20Sep94 31Oct94

4May95 22Jun95

23Jun95 13Jul95

4May95 20Jul95

25May95 22Jun95

25May95 22Jun95

30Oct94 31Aug95

30Oct94 14Oct94

17Oct94 28Oct94

31Oct94 11Nov94

31Oct94 11Nov94

14Jul95 27Jul95

28Jul95 17Aug95

18Aug95 31Aug95

6Apr95 31Aug95

21Jul95 31Aug95

23Mar95 3May95

31Aug95

N CELL
OCTOBER 12,

CODE1 CODE2

1993					
10ct	5Nov	30Dec	7Jan	4Feb	4Mar

2.06.3YY

2.06.3YY.800 N CELL STABILIZATION COMPLETE

JH

2.06.3ZZ

2.06.3ZZ.850 N CELL STABILIZATION COMPLETED PROGRAM MILESTONE

Activities Included By Selected Logic

2.03.7C3.367 FLUSH & BLANK WASTE TRANSFER LINES - PHASE 1

2.06.312.326D HPT SUPPORT

GRAY

1Apr84

2.06.312.374G SHIP WASTE

2.06.313.326C HPT SUPPORT

GRAY

22A

2.06.313.374F SHIP WASTE

2.06.314.326D HPT SUPPORT

GRAY

2.06.314.374G SHIP WASTE

2.06.315.326D HPT SUPPORT

GRAY

2.06.315.374G SHIP WASTE

2.06.316.326D HPT SUPPORT

GRAY

2.06.316.374G SHIP WASTE

2.06.317.326D HPT SUPPORT

GRAY

2.06.317.374G SHIP WASTE

2.06.318.326E HPT SUPPORT

GRAY

2.06.318.346I REMOVE GREENHOUSE

MERRY

2.06.322.326D HPT SUPPORT

2.06.323.326H HPT SUPPORT

2.06.323.374G SHIP WASTE

2.06.324.326H HPT SUPPORT

2.06.326.810 DOCUMENT FINAL STATUS

2.12.153.314E DEACTIVATION OF CRITICALITY MONITORS

2.12.313.367N INSTALLATION COMPLETE

BUEL JH

2.12.315.367N INSTALLATION COMPLETE

BUEL JH

2.12.317.367N INSTALLATION COMPLETE

BUEL JH

2.12.31A.367N INSTALLATION COMPLETE

JH

2.12.31D.367N INSTALLATION COMPLETE

JH

2.12.410.322A OBTAIN APPROVALS FOR N-CELL HALON SYS SHUTDOWN

ABILIZATION

03 PAGE 5 OF 5

J-CELL STABILIZATION October 12, 1993 Page 1 of 3

CODE1 CODE2

1993	1994		
10ct	1Jan	1Apr	

2.06.4				
2.06.4	##G-CELL STABILIZATION	WESTRA JH	10ct93	
2.06.41				
2.06.41	EMPTY AND ISOLATE EQUIPMENT			
2.06.411.312	PREPARE WORK PLAN			
2.06.413.300	URG AND HAZARD EVALUATION			
2.06.415.305	TRAINING			
2.06.417.300	PLANT REVIEW COMMITTEE REVIEW			
2.06.419.312	REVIEW COMMENTS ON WORK PLAN			
2.06.41A.313	ISSUE ENGINEERING WORK PLANS			
2.06.41C.351	REMOVE RESIDUAL SOLUTIONS & FLUSH			
2.06.41E.312	PREPARE DESIGN - ISSUE ECNs			
2.06.41G.313	PREPARE WORK PACKAGE/SCHEDULE WORK			
2.06.41J.357	BLANK PROCESS LINES			
2.06.42				
2.06.42	REMOVE EQUIPMENT FROM MAINTENANCE GLOVEBOX	JH	10ct93	
2.06.422.321	RESOLVE NEPA ISSUES	JH	10ct93	31Mar94
2.06.424.309	RESOLVE REGULATORY ISSUES	JH	10ct93	31Mar94
2.06.425.312	PREPARE ENGINEERING WORK PLANS			
2.06.426.300	URG AND HAZARD EVALUATION			
2.06.42A.305	TRAINING			
2.06.42C.300	PLANT REVIEW COMMITTEE REVIEW			
2.06.42E.312	REVIEW COMMENTS			
2.06.428.312	ISSUE ENGINEERING WORK PLANS	JH		
2.06.42J.358	PREPARE RMP			
2.06.42L.312	PREPARE DESIGN/ISSUE ECNs			
2.06.42N.313	PLAN JOB PACKAGE - SCHEDULE WORK			
2.06.42P.357	DISASSEMBLE EQUIPMENT	JH		
2.06.42R.331	BAGOUT EQUIPMENT			
2.06.42T.331	HDA WASTE AND PACKAGE			
2.06.42U.337	SHIP WASTE			
2.06.43				
2.06.432.312	ENGINEERING EVALUATION OF GLOVEBOX REMOVAL			
Activities Included By Selected Logic				
2.06.442.312	PREPARE WORK PLAN			
2.06.44J.573	DECON GLOVEBOX			
2.06.47Y.600	G-CELL STABILIZATION COMPLETE	JH		

Legend

Early CPM ☐

1995					
1	10ct	1Jan	1Apr	1Jul	10ct

9Jan96

31Jan96

Project: WORKING QCELL1 Date: 15Oct93 14:05

PUREX/UO3 DEACTIVATION PROJECT

Page: 1 PUREX/UO3 OUTAGE PLANNING

CODE2

1993	
10ct	1Jan

2.06.44

2.06.44 MAINT. GLOVEBOX DECON (ASSUME DECISION-NO REMOVE JH

2.06.442.312 PREPARE WORK PLAN

2.06.444.300 USQ AND HAZARD EVALUATION

2.06.446.305 TRAINING

2.06.448.300 PLANT REVIEW COMMITTEE REVIEW

2.06.44A.312 REVIEW COMMENTS ON WORK PLAN

2.06.44C.312 ISSUE WORK PLAN

2.06.446.314 PROCURE MATERIALS

2.06.44J.373 DECON GLOVEBOX

2.06.44L.373 FIX RESIDUAL CONTAMINATION

2.06.44N.356 NDA WASTE & PACKAGE

2.06.44P.351 SHIP WASTE

2.06.45

2.06.45 ISOLATE GLOVEBOX VENTS JH

2.06.452.312 PREPARE WORK PLAN FOR GLOVEBOX VENTS

2.06.454.300 USQ AND HAZARD EVALUATION

2.06.456.305 TRAINING

2.06.458.300 PLANT REVIEW COMMITTEE REVIEW

2.06.45A.312 REVIEW COMMENTS

2.06.45C.312 ISSUE ENGINEERING WORK PLANS

2.06.45E.312 PREPARE DESIGN & ISSUE ECN

2.06.458.313 PLAN JOB PACKAGE/SCHEDULE WORK

2.06.45J.341 BUILD GREENHOUSES

2.06.45L.357 INSTALL BLANKS JH

2.06.45N.341 REMOVE GREENHOUSES

Activities Included By Selected Logic

2.06.42P.357 DISASSEMBLE EQUIPMENT JH

2.06.432.312 ENGINEERING EVALUATION OF GLOVEBOX REMOVAL

2.06.47Y.800 Q-CELL STABILIZATION COMPLETE JH

1994			1995				
	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct

Q-CELL 9

October 12, .

COI E1 CODE2

1993

10ct

2.06.46

2.06.46 REMOVE LOADOUT HOODS
 2.06.462.312 PREPARE WORK PLAN

 2.06.464.300 USQ AND HAZARD EVALUATION
 2.06.466.305 TRAINING

 2.06.468.300 PLANT REVIEW COMMITTEE REVIEW

 2.06.46A.312 REVIEW WORK PLAN COMMENTS

 2.06.46C.312 ISSUE ENGINEERING WORK PLANS

 2.06.46E.312 PREPARE DESIGN - ISSUE ECN

 2.06.466.313 PREPARE WORK PACKAGE - SCHEDULE WORK

 2.06.46J.341 BUILD GREENHOUSE

 2.06.46L.364 REMOVE HOODS

 2.06.46N.341 REMOVE GREENHOUSE

 2.06.46P.351 SHIP WASTE

2.06.47

2.06.47Y.800 Q-CELL STABILIZATION COMPLETE JH

 2.06.47Z.850 Q CELL CLEANOUT COMPLETED MS-I HC

Activities Included By Selected Logic

2.06.41J.357 BLANK PROCESS LINES
 2.06.42U.337 SHIP WASTE
 2.06.44P.351 SHIP WASTE
 2.06.45N.341 REMOVE GREENHOUSES

2.12.315.357W INSTALLATION COMPLETE BUEL JH

ABILIZATION

993 Page 3 of 3

1994				1995				
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	

1Nov94 1Mar95

1Nov94 28Nov94

29Nov94 5Dec94

13Dec94 14Dec94

6Dec94 12Dec94

29Nov94 5Dec94

6Dec94 12Dec94

29Nov94 12Dec94

13Dec94 19Dec94

4Jan95 10Jan95

11Jan95 7Feb95

8Feb95 1Mar95

22Feb95 1Mar95

29Mar95

9Jan96

20Jan95 2Feb95

17Jan95 31Jan95

8Feb95 1Mar95

23Mar95 29Mar95

29Nov96 → 20Jan97

STORAGE GALL
October 12, 1

		CODE1	CODE2
2.07			
2.07	**STORAGE GALLERY	843D *MS	JH ES DEFERRED
2.07.1			
2.07.1	RESOLVE REGULATORY ISSUES	543D ROBERTSON	JH
2.07.111.309	NEPA	114D WELLS	JH
2.07.113.309	AIR	114D LUKE	JH
2.07.115.325	RADIATION WORK PERMITS	16D	
2.07.2			
2.07.2	ESTABLISH RELEASE/STABILIZATION CRITERIA	207D	
2.07.211.358	IDENTIFY/CLASSIFY CONTAMINATION LEVELS	11D	
2.07.213.309	IDENTIFY/NEGOTIATE RELEASE & STABILIZATION	100D	
2.07.215.313	ID/APPR'V FIXATIVE AGENTS, SHIELDING, & METHODS	44D	
2.07.217.310	PREPARE/APPROVE EVALUATION DOCUMENT	37D	
2.07.219.314	PROCURE FIXATIVES, SHIELDING AND PAINT MATERIALS	66D	
2.07.3			
2.07.3	STABILIZE RCA'S	252D	JH
2.07.311.312	PREPARE ENGINEERING WORK PLANS	27D	JH
2.07.313.300	USQ AND HAZARD EVALUATION	5D	
2.07.315.305	TRAINING	2D	
2.07.317.300	PLANT REVIEW COMMITTEE REVIEW	5D	
2.07.319.313	PREPARE WORK PACKAGES	16D	
2.07.31A.373	SET UP GREENHOUSE ENCLOSURE	11D	
2.07.31C.373	CHIP AND REMOVE CONTAMINATED CONCRETE	66D	JH
2.07.31E.373	REMOVE GREENHOUSE ENCLOSURE	22D	
2.07.316.358	IDENTIFY/CLASSIFY/DOCUMENT CONTAMINATION LEVELS	11D	
2.07.31J.373	FINAL DECON WITH RAGS	16D	
2.07.31L.358	IDENTIFY/CLASSIFY/DOCUMENT CONTAMINATION LEVELS	11D	
Activities Included By Selected Logic			
2.07.413.313	PREPARE WORK PACKAGES	11D	
2.07.415.371	SHIELD HIGH LEVEL AREAS	22D	JH
2.07.417.373	PAINT FLOOR	16D	

Legend

Early CPM ☐

Y LAYUP SCHEDULE

3 Page 1 of 2

1994			1995				1996				1997	
1Apr	11Jul	30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	6Jan	

10ct93 22Apr97

10ct93 18Jan96

10ct93 31Mar94

10ct93 31Mar94

18Dec95 18Jan96

1Dec95 15May96

1Dec95 15Dec95

1Dec95 1May96

1Dec95 13Feb96

1Dec95 1Feb96

14Feb96 15May96

1Dec95 13Sep96

1Dec95 18Jan96

19Jan96 25Jan96

2Feb96 5Feb96

26Jan96 1Feb96

2Feb96 26Feb96

27Feb96 12Mar96

13Mar96 13Jun96

14Jun96 22Jul96

22Jul96 6Aug96

6Aug96 28Aug96

28Aug96 13Sep96

13Sep96 30Sep96

30Sep96 30Oct96

30Oct96 28Nov96

Project: WORKING STORAGE1 Date: 14OCT93 12: 51

PUREX/UO3 DEACTIVATION PROJECT

Page: 1 PUREX/UO3 OUTAGE PLANNING

STORAGE GALLERY
October 12, 199

CODE1 CODE2

2.07.4			
2.07.4	SHIELD RCA'S	301D	
2.07.411.313	DAVIS BACON REVIEW	22D	
2.07.413.313	PREPARE WORK PACKAGES	11D	
2.07.415.371	SHIELD HIGH LEVEL AREAS	22D	JH
2.07.417.373	PAINT FLOOR	16D	
2.07.5			
2.07.5	BLANK WATER, AIR, AND STEAM	37D	
2.07.511.312	PREPARE ECNs	11D	
2.07.513.313	PREPARE WORK PACKAGE	11D	
2.07.515.355	FAB BLANKS	11D	
2.07.517.345	INSTALL BLANKS	11D	JH
2.07.6			
2.07.6	DEACTIVATE SUMPS	50D	
2.07.611.313	DAVIS BACON REVIEW	22D	
2.07.613.325	SURVEY SUMPS	5D	
2.07.615.373	DECONTAMINATE SUMPS	11D	
2.07.617.325	SURVEY/DOCUMENT SUMPS	5D	
2.07.619.373	GROUT SUMPS	11D	
2.07.61A.325	SURVEY/DOCUMENT SUMPS	5D	
2.07.7			
2.07.7	EXCESS SALVAGEABLE EQUIPMENT (SPARE PARTS)	22D	
2.07.711.312	PREPARE DECLARATION OF EXCESS MATERIAL LIST	22D	
2.07.Y			
2.07.YYY.800	STORAGE GALLERY LAYUP COMPLETE	0D	JH
2.07.Z			
2.07.ZZZ.850	STORAGE GALLERY DEACTIVATED	0D	MS-WHC
Activities Included By Selected Logic			
2.07.219.314	PROCURE FIXATIVES, SHIELDING AND PAINT MATERIALS	66D	
2.07.31L.358	IDENTIFY/CLASSIFY/DOCUMENT CONTAMINATION LEVELS	11D	
2.12.319.357M	INSTALLATION COMPLETE	30D	BUEL JH

LAYUP SCHEDULE

Page 2 of 2

1994			1995				1996				1997	
1Apr	11Jul	30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	6Jan	

1Dec95 28Nov96

1Dec95 11Jan96

13Sep96 30Sep96

30Sep96 30Oct96

30Oct96 28Nov96

1Dec95 19Jan96

1Dec95 15Dec95

1Dec95 15Dec95

11Dec95 FS -5D
4Jan96

5Jan96 19Jan96

1Dec95 28Feb96

1Dec95 11Jan96

22Jan96 26Jan96

29Jan96 13Feb96

6Feb96 13Feb96

14Feb96 28Feb96

22Feb96 28Feb96

1Dec95 11Jan96

1Dec95 11Jan96

28Nov96

22Apr97

14Feb96 15May96

28Aug96 13Sep96

28Nov96 23Jan97

SAMPLE GALLERY
October 12, 1993

		CODE1	CODE2	1993 10ct
2.08				
2.08	**SAMPLE GALLERY	8430	*MS JH	10ct93 ☐
2.08.1				
2.08.1	RESOLVE REGULATORY ISSUES	1720	ROBERTSON JH	10ct93 ☐
2.08.111.309	NEPA	1140	WELLS JH	10ct93 ☐
2.08.113.309	AIR	1140	LUKE JH	10ct93 ☐
2.08.115.325	RADIATION WORK PERMITS	160		
2.08.2				
2.08.2	FLUSH/BLANK/ISOLATE ASD & POD NEUTRALIZATION SYS	1600		
2.08.211.312	IDENTIFY FLUSH CRITERIA	50		
2.08.213.313	IDENTIFY FLUSH ROUTES	50		
2.08.215.312	PREPARE ENGINEERING WORK PLANS	330	JH	
2.08.217.300	USQ AND HAZARD EVALUATION	50		
2.08.219.305	TRAINING	20		
2.08.21A.300	PLANT REVIEW COMMITTEE REVIEW	50		
2.08.21C.313	PREPARE WORK PACKAGES	160		
2.08.21E.305	FABRICATE TEMPORARY CONNECTIONS	160		
2.08.21G.372	FLUSH/ISOLATE NEUTRALIZATION SYSTEMS	220	JH	
2.08.21J.361	ELECTRICALLY ISOLATE NEUTRALIZATION SYSTEMS	110	JH	
2.08.21L.310	DOCUMENT FINAL SYSTEM CONFIGURATION	50		
2.08.3				
2.08.3	FLUSH AND ISOLATE N-CELL CHEM ADD TANKS	1490	JH	
2.08.311.368	SAMPLE/ANALYZE TANK CONTENTS	160		
2.08.313.313	IDENTIFY FLUSH ROUTES	50		
2.08.315.312	PREPARE ENGINEERING WORK PLANS	330		
2.08.317.300	USQ AND HAZARD EVALUATION	50		
2.08.319.305	TRAINING	20		
2.08.31A.300	PLANT REVIEW COMMITTEE REVIEW	50		
2.08.31C.313	PREPARE WORK PACKAGES	220		
2.08.31E.305	FABRICATE TEMPORARY CONNECTIONS	160		
2.08.31G.372	FLUSH/ISOLATE N-CELL FEED TANKS	220	JH	
2.08.31J.310	DOCUMENT FINAL SYSTEM CONFIGURATION	50		
Activities Included By Selected Logic				
2.08.411.312	IDENTIFY FLUSH CRITERIA (FLUSH VOLUME ETC)	220		

Legend

Early CPH ☐

SCHEDULE

Page 1 of 3

1994				1995				1996				1997
Jan	1Apr	11Jul	30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	6Jan

22Apr97

Project: WORKING SAMPLE1 Date: 14OCT93 12:55

PUREX/UO3 DEACTIVATION PROJECT

Page: 1

PUREX/UO3 OUTAGE PLANNING

SAMPLE GALLERY SCH
October 12, 1993 Pa

CODE1 CODE2

1993	
10Oct	3Jan

2.08.4			
2.08.4	FLUSH/ISOLATE HEADERS	123D	
2.08.411.312	IDENTIFY FLUSH CRITERIA (FLUSH VOLUME ETC)	22D	
2.08.413.312	PREPARE ENGINEERING WORK PLANS (WP, ECNs, ETC)	33D	
2.08.415.300	USQ AND HAZARD EVALUATION	5D	
2.08.417.305	TRAINING	2D	
2.08.419.300	PLANT REVIEW COMMITTEE REVIEW	5D	
2.08.41A.313	PREPARE WORK PACKAGE	22D	
2.08.41C.355	FAB BLANKS	11D	
2.08.41E.372	FLUSH DRAIN & ISOLATE HEADERS	16D	1
2.08.5			
2.08.5	PERFORM STABILIZATION EFFORT	583D	1 5Nov93
2.08.511.312	PREPARE ENGINEERING WORK PLANS	33D	5Nov93 11Jan94
2.08.513.300	USQ AND HAZARD EVALUATION	5D	12Jan94 18Jan94
2.08.515.305	TRAINING	2D	26Jan94 27Jan94
2.08.517.300	PLANT REVIEW COMMITTEE REVIEW	5D	19Jan94 25Jan94
2.08.519.313	PREPARE WORK PACKAGES	22D	26Jan94 25Feb94
2.08.51A	TASK 1	58D	28Jan94
2.08.51A.371A	STEP 1* DISASSEMBLE SAMPLER ASSEMBLY	5D	28Jan94 3Feb94
2.08.51A.371B	STEP 2* SET UP GREEN HOUSE PARTITION	16D	4Feb94 28Feb94
2.08.51A.373C	STEP 3* DECON GROSS CONTAM. FIX & SEAL PORTS	11D	1Mar94 15Mar94
2.08.51A.373D	STEP 4* FIX & SEAL VALVE PIT COVER BLOCKS	11D	16Mar94 31Mar94
2.08.51A.373E	STEP 5* FOAM FILL THE EXHAUST DUCT WORK	5D	31Mar94 7Apr94
2.08.51A.371F	STEP 6* REMOVE GREENHOUSE PARTITION & DECON AREA	5D	7Apr94 14Apr94
2.08.51A.325G	STEP 7* IDENTIFY/CLASSIFY/DOCUMENT CONTAM. LVLS	5D	14Apr94 20May94
2.08.51C	BEGIN TASKS 2-10, STEPS 1 THROUGH 7	480D	
Activities Included By Selected Logic			
2.03.460.8056	PERFORM CO-PRESIP ACTIVITY	60D	
2.08.31J.310	DOCUMENT FINAL SYSTEM CONFIGURATION	5D	
2.08.61A.314	PROCURE FIXATIVES/FOAMING AGENTS	33D	5Nov93 11Jan94
2.08.911.373	PERFORM GENERAL SURVEY/DECON HOT SPOTS	16D	
2.08.CYY.800	SAMPLE GALLERY COMPLETE	0D	1
2.12.155.316A	WORKPLACE AIR SAMPLE DOCUMENT	10D	
2.12.323.357W	INSTALLATION COMPLETE	13D	BUEL 1
2.12.325.357W	INSTALLATION COMPLETED	15D	BUEL 1

ULE

2 of 3

1994		1995					1996				1997	
11Jul	30Oct	4Jan	3Apr	10Jul	20Oct		3Jan	1Apr	8Jul	10Oct	6Jan	

23Aug95 19Feb96

23Aug95 22Sep95

25Sep95 8Nov95

9Nov95 15Nov95

30Nov95 10Dec95

16Nov95 29Nov95

30Nov95 10Jan96

11Jan96 25Jan96

26Jan96 19Feb96

28May96

Apr94

4

94

Apr94

Apr94

Apr94

Apr94

28May96

5Mar96

28May96

16Aug95 22Aug95

3May96

28May96

29Oct96

1Apr97 14Apr97

31Mar97 16Apr97

26Mar97 15Apr97

October 12, 19

		CODE1	CODE2	1993	10ct	3
2.08.6				10ct93		
2.08.6	ESTABLISH RAD STABILIZATION/RELEASE CRITERIA	161D	GRAY	10ct93		
2.08.611.325	IDENTIFY/CLASSIFY CONTAM. LVLS (PORTS & DUCTNK)	22D	GRAY RL : = APR94	10ct93		1Nov
2.08.613.325	DETERMINE FINAL CONTAMINATION STATUS	22D	RL : = APR94	80ct93		8Nov
2.08.615.325	OBTAIN FINAL CONTAMINATION STATUS APPROVAL	16D	RL : = APR94	150ct93		5Nov
2.08.617.313	IDENTIFY STABILIZATION METHODS	5D	RL : = APR94	220ct93		280ct
2.08.619.313	ID/APPROVE DECON/FIXATIVE AGENTS/FOAM AGENTS	5D	RL : = MAY94	290ct93		4Nov
2.08.61A.314	PROCURE FIXATIVES/FOAMING AGENTS	33D		5Nov93		
2.08.8						
2.08.8	LAYUP MANIPULATOR SHOP	115D				
2.08.811.359	SURVEY & EXCESS/DISPOSE SPARE MANIPULATOR EQUIP.	44D				
2.08.813.373	SURVEY/DECON WORK AREA	22D				
2.08.817.373	APPLY FIXATIVE TO WORK AREA	11D				
2.08.9						
2.08.9	PAINT SAMPLE GALLERY FLOOR	60D				
2.08.911.373	PERFORM GENERAL SURVEY/DECON HOT SPOTS	16D				
2.08.913.373	PREP FLOOR SURFACE	11D				
2.08.915.373	PAINT FLOOR	22D				
2.08.917.310	PERFORM FINAL SURVEY/DOCUMENT RESULTS	11D				
2.08.A						
2.08.A	BLANK & ISOLATE UTILITIES (WATER, AIR, STEAM)	508D				
2.08.A11.312	OBTAIN ISOLATION REQUIREMENTS/OBTAIN PRINTS	11D				
2.08.A13.313	PREPARE ENGINEERING WORK PLANS	33D				
2.08.A14.313	PREPARE WORK PACKAGES	22D	JH			
2.08.A15.355	FABRICATE REQUIRED BLANKS	22D				
2.08.A17.345	INSTALL BLANKS	22D				
2.08.A19.310	DOCUMENT ISOLATIONS	5D				
2.08.C						
2.08.C	FINAL FACILITY WALKDOWN	47D				
2.08.C11.325	FINAL GENERAL SURVEY	11D				
2.08.C13.310	FINAL FACILITY INSPECTION/DOCUMENTATION	22D				
2.08.CYY.800	SAMPLE GALLERY COMPLETE	0D	JH			
2.08.CZZ.850	SAMPLE GALLERY DEACTIVATED	0D	MS-RL PG			
Activities Included By Selected Logic						
2.08.41E.372	FLUSH DRAIN & ISOLATE HEADERS	16D	JH			
2.08.511.312	PREPARE ENGINEERING WORK PLANS	33D				5Nov93
2.08.51C	BEGIN TASKS 2-10, STEPS 1 THROUGH 7	480D				
2.12.319.357W	INSTALLATION COMPLETE	30D	BUEL JH			

DULE

1994			1995				1996				1997	
1Apr	11Jul	30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	6Jan	

an94

in94

n94

y94

WHITE ROOM
October 12, 1993

CODE1

1993

10ct

1Jan

1Apr

2.09.1

2.09.1

WHITE ROOM DEACTIVATION

ENGHUSEN

2.09.10

2.09.102.362 CLEAN AND DEACTIVATE PULSER GLOVE BOX

2.09.103.343 CLEAN SURFACES AND RECOAT WHITE ROOM WITH FIXANT

2.09.104.800 WHITE ROOM DEACTIVATION COMPLETE

Activities Included By Selected Logic

2.09.226.372 CONDUCT WORK PLANS

2.12.331.357M INSTALLATION COMPLETE

BUEL

2.12.333.357M INSTALLATION COMPLETED

BUEL

2.12.A25.850 WHITE ROOM EXHAUST DEACTIVATED

MS-WHC

Legend

Early CPM

DEACTIVATION

3 Page 1 of 1

P&O GALLE
October 12, 1

CODE1

1993	1994		
10ct	1Jan	1Apr	

2.09.2
2.09.2 P&O GALLERY DEACTIVATION ENGHUSEN

2.09.22
2.09.22 TANK FLUSHING AND DEACTIVATION
2.09.222.312 PREPARE ECNs AND WORK PLANS -TANK FLUSHING
2.09.224.372 INSTALL TANK FLUSHING MODIFICATIONS
2.09.226.372 CONDUCT WORK PLANS

2.09.24
2.09.24 SEAL OPEN PENETRATIONS -P&O GALLERY
2.09.242.312 PREPARE ECNs TO SEAL OPEN PENETRATIONS
2.09.244.365 INSTALL ISOLATION BLANKS (PHASE 1)
2.09.246.365 INSTALL ISOLATION BLANKS (PHASE 2)

2.09.26
2.09.26 HEADER FLUSH & DEACTIVATION - P&O GALLERY
2.09.262.312 PREP WORK PLANS & ECNs - HEADER FLUSH (PHASE 1)
2.09.264.359 PREP WORK PKGS/REMOVE-INSTALL BLANKS (PHASE 1)
2.09.266.372 CONDUCT HEADER FLUSHES (PHASE 1)
2.09.267.312 PREPARE WORK PLANS & ECNs-HEADER FLUSH (PHASE 2)
2.09.268.359 PREP WORK PKGS/REMOVE-INSTALL BLKS (PHASE 2)
2.09.269.372 CONDUCT HEADER FLUSHES (PHASE 2)

2.09.2Y
2.09.2YY.800 P&O GALLERY DEACTIVATION COMPLETE

2.09.2Z
2.09.22Z.850 PIPE OPERATING GALLERY DEACTIVATED MS-RL

Activities Included By Selected Logic
2.03.5CC.372 FLUSH AND CLOSE OUT TK-F15/16/18 & D5/E6
2.03.5YY.800 CANYON FLUSHES COMPLETE
2.09.102.362 CLEAN AND DEACTIVATE PULSER GLOVE BOX
2.10.25E.372 FLUSH/ISOLATE TANKS
2.12.333.357W INSTALLATION COMPLETED BUEL

Legend
Early CPH ☐

DEACTIVATION

93 Page 1 of 1

AMU SCHEDULE
October 12, 1993

CODE1

1993
10ct

2.10				
2.10	**AMU SCHEDULE	787D	*M	10ct93
2.10.1				
2.10.1	REGULATORY ISSUES (AMU)	114D	ROI ERTSON	10ct93
2.10.11				
2.10.111.309	AMU NEPA	114D	WEI LS	10ct93
2.10.113.309	AMU AIR	114D	LUI E	10ct93
2.10.2				
2.10.2	SYSTEM FLUSHES	467D		
2.10.21				
2.10.21	GROUP I TANKS AND PIPING	233D		
2.10.211.312	IDENTIFY FLUSH CRITERIA & ZONE RELEASE REQ'MENTS	44D		
2.10.213.313	PREPARE PAPERWORK (ENGINEERING)	44D		
2.10.215.313	PREPARE WORK PACKAGES	27D		
2.10.217.355	FABRICATE TEMP CONNECTORS	22D		
2.10.219.372	FLUSH/ISOLATE TANKS	11D		
2.10.21A.356	SAMPLE/ANALYZE	22D		
2.10.21C.310	RELEASE VERIFICATION/SYSTEM DOCUMENTATION	22D		
2.10.23				
2.10.23	GROUP II TANKS AND PIPING	300D		
2.10.231.312	IDENTIFY FLUSH CRITERIA FOR GROUPS 2 & 3	22D		
2.10.233.313	IDENTIFY GROUP 2 FLUSH ROUTES	5D		
2.10.235.313	PREPARE PAPERWORK (ENGINEERING)	22D		
2.10.237.313	PREPARE WORK PACKAGES	15D		
2.10.239.355	FABRICATE TEMP CONNECTORS	22D		
2.10.23A.372	FLUSH/ISOLATE TANKS	33D		
2.10.23C.356	SAMPLE/ANALYZE	33D		
2.10.23E.310	RELEASE VERIFICATION/SYSTEM DOCUMENTATION	33D		
Activities Included By Selected Logic				
2.10.25E.372	FLUSH/ISOLATE TANKS	11D		
2.10.271.313	IDENTIFY REQ'D ISOLATIONS - GROUPS I, II, & III	15D		
2.10.27C.361	PERFORM ELECTRICAL DISCONNECTS/ISOLATIONS	10D		
2.10.518.310	IEFD UPDATE/FACILITY INSPECTION & DOCUMENTATION	22D		

Legend

Early CPM ☐

1994				1995				1996				
an	1Apr	11Jul	30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	
												31Jan97

31Mar94

31Mar94

31Mar94

4Jan95 8Nov96

4Jan95 7Aug95

4Jan95 7Mar95

FS -25D

31Jan95 3Apr95

4Apr95 10May95

FS -5D

4May95 5Jun95

6Jun95 20Jun95

FS -5D

14Jun95 20Jul95

FS -10D

30Jun95 7Aug95

4Jan95 16Aug95

4Jan95 2Feb95

3Feb95 9Feb95

10Feb95 14Mar95

15Mar95 4Apr95

FS -5D

29Mar95 27Apr95

28Apr95 13Jun95

FS -15D

23May95 14Jul95

FS -10D

26Jun95 16Aug95

23Jul96 6Aug96

17Aug95 7Sep95

15Dec95 9Jan96

26Nov96 8Jan97

Project: WORKING AMU1 Date: 14OCT93 9:56

PUREX/UO3 DEACTIVATION PROJECT

Page: 1 PUREX/UO3 OUTAGE PLANNING

AMU SCHEDULE

October 12, 1993

Page 2 of 4

CODE2	1993					
	10ct	3Jan	1Apr	11Jul	30ct	4Jan
2.10.25						
2.10.25 GROUP III TANKS AND PIPING						1Jun
2.10.251.313 IDENTIFY FLUSH ROUTES						1Jun
2.10.253.312 PREPARE WORK PLANS						1Jun
2.10.255.300 USE AND HAZARD EVALUATION						22J
2.10.257.305 TRAINING						13
2.10.259.300 PLANT REVIEW COMMITTEE REVIEW						20
2.10.25A.313 PREPARE WORK PACKAGES						13
2.10.25C.355 FAB TEMP CONNECTORS						
2.10.25E.372 FLUSH/ISOLATE TANKS						
2.10.259.355 SAMPLE/ANALYZE						
2.10.25J.310 RELEASE VERIFICATION/SYSTEM DOCUMENTATION						
2.10.27						
2.10.27 ELECTRICAL DISCONNECTIONS						167D
2.10.271.313 IDENTIFY REQ'D ISOLATIONS - GROUPS I, II, & III						15D
2.10.273.312 PREPARE WORK PLANS						33D
2.10.275.300 USE AND HAZARD EVALUATION						5D
2.10.277.305 TRAINING						2D
2.10.279.300 PLANT REVIEW COMMITTEE REVIEW						5D
2.10.27A.313 PREPARE WORK PACKAGES						22D
2.10.27C.361 PERFORM ELECTRICAL DISCONNECTS/ISOLATIONS						10D
2.10.27E.320 IEFD UPDATE/SYSTEM DOCUMENTATION						33D
2.10.278.313 PREPARE GROUP III PAPERWORK (ENGINEERING)						11D
2.10.27J.313 PREPARE WORK PACKAGES						11D
2.10.27L.361 PERFORM ELECTRICAL DISCONNECTS/ISOLATIONS						15D
2.10.27N.320 IEFD UPDATE/SYSTEM DOCUMENTATION						15D
Activities Included By Selected Logic						
2.03.5YY.800 CANYON FLUSHES COMPLETE						0D JH
2.09.259.372 CONDUCT HEADER FLUSHES (PHASE 2)						11D
2.09.2YY.800 P&O GALLERY DEACTIVATION COMPLETE						0D
2.10.219.372 FLUSH/ISOLATE TANKS						11D
2.10.23A.372 FLUSH/ISOLATE TANKS						33D
2.10.23E.310 RELEASE VERIFICATION/SYSTEM DOCUMENTATION						33D
2.10.31C.371 PERFORM AREA CLEANUP/STABILIZATION						44D
2.10.41J.371 PERFORM AREA CLEANUP/STABILIZATION						15D
2.10.51E.371 PERFORM FACILITY LAYUP						11D
2.10.518.310 IEFD UPDATE/FACILITY INSPECTION & DOCUMENTATION						22D

6Ju

28Apr95

26

1995	1996					
10 Jul	20 Oct	3 Jan	1 Apr	8 Jul	10 Oct

AMU SCHEDULE
October 12, 1993

1993	1994	
10ct	3Jan	1Apr

2.10.3		
2.10.3	CLEAN AND PAINT FLOORS	3: 8D
2.10.31		
2.10.311.312	IDENTIFY CHEMICALLY IMPREGNATED AREAS	5D
2.10.313.312	ESTABLISH RELEASE ENDPOINT CRITERIA	5D
2.10.315.312	PREPARE WORK PLANS	: 1D
2.10.317.300	USQ AND HAZARD EVALUATION	5D
2.10.319.305	TRAINING	2D
2.10.31A.300	PLANT REVIEW COMMITTEE REVIEW	5D
2.10.31C.371	PERFORM AREA CLEANUP/STABILIZATION	: 4D
2.10.31E.310	PREPARE TASK DOCUMENTATION	: 3D
2.10.4		
2.10.4	TK-113 SUMP LAYUP	3: 1D
2.10.41		
2.10.411.313	IDENTIFY CLEANUP/STABILIZATION REQUIREMENTS	: 5D
2.10.413.312	HEMF/PNL IDENTIFY ALGAECIDE/DISINFECTANT	: 2D
2.10.415.313	IDENTIFY METHODS OF CLEANING	: 2D
2.10.417.312	PREPARE WORK PLANS	: 5D
2.10.419.300	USQ AND HAZARD EVALUATION	5D
2.10.41A.305	TRAINING	2D
2.10.41C.300	PLANT REVIEW COMMITTEE REVIEW	5D
2.10.41E.313	PREPARE WORK PACKAGES	: 5D
2.10.41B.314	PROCUREMENT OF REQUIRED MATERIALS	: 5D
2.10.41J.371	PERFORM AREA CLEANUP/STABILIZATION	: 5D
2.10.41L.320	IEFD UPDATE/SYSTEM DOCUMENTATION	: 5D
Activities Included By Selected Logic		
2.10.25E.372	FLUSH/ISOLATE TANKS	: 1D
2.10.27C.361	PERFORM ELECTRICAL DISCONNECTS/ISOLATIONS	: 3D
2.10.51E.371	PERFORM FACILITY LAYUP	: 1D
2.10.51B.310	IEFD UPDATE/FACILITY INSPECTION & DOCUMENTATION	: 2D

1995					1996				
Jul	30ct	4Jan	3Apr	10Jul	20ct	3Jan	1Apr	8Jul	10ct

1Jun95 29Mar96

1Jun95 7Jun95
 8Jun95 14Jun95
 15Jun95 29Jun95
 30Jun95 13Jul95
 21Jul95 24Jul95
 14Jul95 20Jul95

10Jan96 12Mar96
 14Feb96 29Mar96
 FS -20D

1Jun95 11Sep96

1Jun95 21Jun95
 22Jun95 28Jul95
 22Jun95 28Jul95
 31Jul95 18Aug95
 21Aug95 25Aug95
 5Sep95 6Sep95
 28Aug95 1Sep95
 5Sep95 25Sep95
 31Jul95 18Aug95

7Aug96 27Aug96
 21Aug96 11Sep96
 FS -5D

23Jul96 6Aug96
 15Dec95 9Jan96
 11Nov96 2Dec96
 26Nov96 8Jan97
 FS -5D

AMU

October 12, 1994

CODE1 CODE2

19

10

2.10.5		
2.10.5	FINAL FACILITY LAYUP	195D
2.10.51		
2.10.511.312	IDENTIFY LAYUP REQUIREMENTS	11D
2.10.513.312	PREPARE WORK PLANS	33D
2.10.515.300	USQ AND HAZARD EVALUATION	5D
2.10.517.305	TRAINING	2D
2.10.519.300	PLANT REVIEW COMMITTEE REVIEW	5D
2.10.51A.313	PREPARE WORK PACKAGES	22D
2.10.51C.355	FABRICATE REQUIRED BLANKS AND PLUGS	33D
2.10.51E.371	PERFORM FACILITY LAYUP	11D
2.10.516.310	IEFD UPDATE/FACILITY INSPECTION & DOCUMENTATION	22D
2.10.5Y		
2.10.5YY.800	AMU COMPLETE	0D
2.10.5Z		
2.10.5ZZ.850	AMU DEACTIVATED	0D MS-WHC
Activities Included By Selected Logic		
2.02.7YY.800	211-A FACILITY DEACTIVATION COMPLETE	0D JH
2.10.21C.310	RELEASE VERIFICATION/SYSTEM DOCUMENTATION	22D
2.10.27E.320	IEFD UPDATE/SYSTEM DOCUMENTATION	33D
2.10.27N.320	IEFD UPDATE/SYSTEM DOCUMENTATION	15D
2.10.31E.310	PREPARE TASK DOCUMENTATION	33D
2.10.41J.371	PERFORM AREA CLEANUP/STABILIZATION	15D
2.10.41L.320	IEFD UPDATE/SYSTEM DOCUMENTATION	15D
4.04.YYY.800	ASSET DISPOSITION COMPLETE	0D
4.05.YYY.800	SAFETY STRATEGY COMPLETED	0D

SCHEDULE

33 Page 4 of 4

1994				1995				1996				
3Jan	1Apr	11Jul	30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	

1Jun95 31Jan97

OUTSIDE RAD ZONES CHA

October 12, 1

1May

2.11

2.11 **OUTSIDE RAD ZONES CHARACTERIZATION/STABILIZATN 107D

1May96

2.11.1

2.11.1 PREPARE REQUIRED DOCUMENTATION

123D

1May96

2.11.111.312 PREPARE PROJECT DOCUMENTATION

55D

1May96

2.11.113.325 PREPARE RADIATION WORK PERMIT

22D

1May96

2.11.2

2.11.2 PERFORM RAD ZONES SURVEYS/CLASSIFICATION

159D

2.11.21 ZONE 1 (EXAMPLE)

26D

2.11.211.325 STEP 1* SURVEY & MAP RAD ZONES

11D

2.11.213.371 STEP 2* PERFORM REQUIRED STABILIZATION

11D

2.11.215.310 STEP 3* CHARACTERIZE AND DOCUMENT RESULTS

11D

2.11.22 BEGIN ZONES 2 - 15, STEPS 1 THROUGH 3

159D

2.11.3

2.11.300.310 PREPARE FINAL DOCUMENTATION

33D

2.11.3YY.800 OUTSIDE RAD ZONES CHARACTER/STABILIZ COMPLETE

0D

Activities Included By Selected Logic

4.02.860.310 PREPARE PLANT RADIOLOGIC RESIDUE MAP

151D

Legend

Early CPM

ACTERIZATION/STABILIZATION

93 Page 1 of 1

1996							1997							
in	8Jul	1Aug	3Sep	10ct	1Nov		6Jan	3Feb	3Mar	1Apr	1May	2Jun	1Jul	1Aug

12Aug97

24Jul96

24Jul96

lay96

Jul96 2Jul97

Jul96 16Aug96

Jul96 8Aug96

Jul96 8Aug96

FS -5D

FS -5D

2Aug96 16Aug96

9Aug96 2Jul97

19Jun97 FS -10D 12Aug97

12Aug97

ul96 12Aug97

Project: WORKING OUTRAD1 Date: 14OCT93 9: 43

PUREX/U03 DEACTIVATION PROJECT

Page: 1

PUREX/U03 OUTAGE PLANNING

CODE1 CODE2

1993	1994			
1Oct	1Jan	1Apr	1Jul	

2.12.1					
2.12.1	***RADIATION PROTECTION SYSTEM		10 t93		
2.12.10.					
2.12.10.800H	All Regulatory Issues Complete	JH		31Mar94	
2.12.130					
2.12.130.309	REGULATORY REVIEWNOTIFICATION		10 t93	31Mar94	
Activities Included By Selected Logic					
2.12.180.310B	INTERIM SAFETY EVALUATION - READY FOR REVIEW		10 t93		
2.12.181.312D	REMOVAL OF 19 PARMS				
2.12.310.309A	NEPA	HOBART JH	10 t93	31Mar94	
2.12.310.309C	AIR	HOBART JH	10 t93	31Mar94	
2.12.311.357T	INSTALLATION PREPARATION	BUEL			
2.12.313.357T	INSTALLATION PREPARATION	BUEL			
2.12.315.357T	INSTALLATION PREPARATION				
2.12.317.357T	INSTALLATION PREPARATION	BUEL			
2.12.319.357T	INSTALLATION PREPARATION	BUEL			
2.12.31A.357T	INSTALLATION PREPARATION	BUEL			
2.12.31D.357T	INSTALLATION PREPARATION				
2.12.321.309	REGULATORY	HOBART	10 t93	31Mar94	
2.12.323.357T	INSTALLATION PREPARATION	BUEL			
2.12.325.357T	INSTALLATION PREPARATION	BUEL			
2.12.330.309	REGULATORY	HOBART	10 t93	31Mar94	
2.12.331.357T	INSTALLATION PREPARATION	BUEL			
2.12.333.357T	INSTALLATION PREPARATION	BUEL			
2.12.335.357T	INSTALLATION PREPARATION	BUEL			
2.12.337.357T	INSTALLATION PREPARATION	BUEL			
2.12.350.309	REGULATORY	HOBART	10 t93	31Mar94	
2.12.351.357T	INSTALLATION PREPARATION	BUEL			
2.12.353.357T	INSTALLATION PREPARATION	BUEL			
2.12.355.357T	INSTALLATION PREPARATION	BUEL			
2.12.370.309	REGULATORY AIR/NEPA	HOBART	10 t93	31Mar94	
2.12.372.357T	INSTALLATION PREPARATION	BUEL			
2.12.374.357T	INSTALLATION PREPARATION	BUEL			
2.12.380.309	REGULATORY		10 t93	31Mar94	
2.12.382.357T	INSTALLATION PREPARATION	BUEL			
2.12.3A0.309	REGULATORY	TBD	10 t93	31Mar94	
2.12.300.309	REGULATORY		10 t93	31Mar94	
2.12.3E7.357T	INSTALLATION PREPARATION	BUEL			
2.12.361.357T	INSTALL EQUIPMENT PREPARATION	BUEL			
2.12.363.357T	INSTALLATION PREPARATION	BUEL			
2.12.365.357T	INSTALLATION PREPARATION	BUEL			

Legend

Early CPM

DETECTION SYSTEMS

93 PAGE 1 OF 2

	1995				1996				1997				1998	
Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

12Jun97

17Apr97 30Apr97

11Apr96 16May96

12Aug96 7Oct96

10Sep96 28Nov96

23Aug96 20Sep96

2Aug96 13Sep96

17Jan97 4Feb97

11Jun96 15Jul96

20Feb97 28Mar97

21Jan97 25Mar97

21Jan97 18Feb97

20Dec96 21Jan97

10Dec96 9Jan97

12Dec96 5Feb97

15Nov96 13Jan97

6Dec96 7Jan97

21Jan97 3Feb97

12Nov96 5Dec96

10Dec96 9Jan97

9Oct96 10Dec96

19Aug96 14Oct96

23Jan97 31Jan97

26Nov96 12Dec96

5Nov96 9Dec96

Project: WORKING RAD Date: 14Oct93 10:08

PUREX/UO3 DEACTIVATION PROJECT

Page: 1 PUREX/UO3 OUTAGE PLANNING

CODE1 CODE2

1993	1994		
10ct	1Jan	1Apr	1Jul

2.12.150
2.12.150.310B INTERIM SAFETY EVALUATION - READY FOR REVIEW
2.12.150.310C INTERIM SAFETY EVALUATION - WESTINGHOUSE REVIEW
2.12.150.310D INTERIM SAFETY EVALUATION - FL REVIEW
2.12.150.310E INTERIM SAFETY EVALUATION - HEADQUARTERS REVIEW

2.12.151
2.12.151 PARMS
2.12.151.312A HPT EVALUATION OF REMOVAL OF 10 PARMS
2.12.151.312B ENGINEERING DOCUMENTATION
2.12.151.312C WORK PACKAGE
2.12.151.312D REMOVAL OF 10 PARMS
2.12.151.312E DOE APPROVAL
2.12.151.312F REMOVAL OF LAST 4 PARMS

17Jan94 1

17 Jan 84

2.12.153
2.12.153 CRITICALITY MONITORS
2.12.153.314A ENGR EVAL OF DEACTIVATION OF CRITICAL MONITORS
2.12.153.314B ENGINEERING DOCUMENTATION
2.12.153.314C WORK PLAN
2.12.153.314D WORK PACKAGE
2.12.153.314E DEACTIVATION OF CRITICALITY MONITORS
2.12.153.314Z CRITICALITY ALARM SYSTEM DEACTIVATED

MS-WHC

2.12.155	
2.12.155	CAND
2.12.155.316A	WORKPLACE AIR SAMPLE DOCUMENT
2.12.155.316B	ENGINEERING DOCUMENTATION
2.12.155.316C	WORK PLAN
2.12.155.316D	DEVELOP WORK PACKAGES
2.12.155.316E	EQUIPMENT REMOVAL

2.12.157
2.12.157 REMOVAL OF PORTAL MONITORS (PCMO)
2.12.157.316A HPT EVALUATION
2.12.157.316B ENGINEERING DOCUMENTATION
2.12.157.316C DEVELOP WORK PACKAGES
2.12.157.316D EQUIPMENT REMOVAL

2.12.1YY
2.12.1YY.000 RAD PROTECTION SYSTEM COMPLETE

Activities Included By Selected Logic

2.03.460.0058 PERFORM CO-PRESSP ACTIVITY
2.03.57Y.000 CANYON FLUSHES COMPLETE
2.05.430.371 GROUP II DEACT (208A, 203A, 2714/214A)
2.06.124.3740 DISSASSEMBLE/REMOVAL EQUIPMENT
2.06.37Y.000 N CELL STABILIZATION COMPLETE

JH
EQUAL TO 4 BLDGS

५५

५५

2.08.51C BEGIN TASKS 2-10, STEPS 1 THROUGH 7

20 May 94

2.12.150.302 REGULATORY REVIEWNOTIFICATION
2.12.310.000 ALL HVAC PHYSICAL WORK COMPLETE

10 Oct 93 [redacted] 31 Mar 94

JH

4.09.709.310 PREPARE SEM SAFETY DOCUMENTATION PACKAGE

1996					1996					1997					1998	
1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

ELECTRICAL
OCTOBER 12,

		CODE1	CODE2	1993 1Oct	1994 1Jan	1Apr	1Jul	1Oct
2.12.2								
2.12.2	##ELECTRICAL SYSTEMS CONSOLIDATION			10ct13				
2.12.210								
2.12.210.308A	REGULATORY			10ct13			31Mar94	
2.12.210.312C	FINAL SWITCHOVER ENGINEERING WORKPLAN		TBD					
2.12.210.314F	ELECTRICAL MODIFICATION/SWITCHOVER							
2.12.210.313H	FINAL ELECTRICAL/HVAC CONVERSION COORDINATION		TBD					
2.12.221								
2.12.221	ENGINEERING STUDIES (LOADS, SHORTS, COORDINATIO						1Jun94	
2.12.221.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE					1Jun94	
2.12.232								
2.12.232	480V SWITCHGEAR REPLACES							
2.12.232.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.232.312C	PREPARE WORK PLAN	HOBART						
2.12.232.300E	URS AND HAZARD EVALUATION							
2.12.232.300B	TRAINING							
2.12.232.300K	PLANT REVIEW COMMITTEE REVIEW							
2.12.232.313M	PREPARE WORK PACKAGE	FALON						
2.12.232.317P	PROCURE MATERIAL	MUELLER						
2.12.232.340N	INSTALLATION	BUEL						
2.12.232.345T	FINAL SHUT OVER							
2.12.232.000Y	INTERNAL BUILDING DEACTIVATION COMPLETE							
Activities Included By Selected Logic								
2.12.233.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.233.340N	INSTALLATION	BUEL						
2.12.244.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.244.340N	INSTALLATION	BUEL						
2.12.255.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.255.340N	INSTALLATION	BUEL						
2.12.255.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.255.340N	INSTALLATION	BUEL						
2.12.277.312A	PREPARE ENGINEERING DESIGN DOCUMENTS							
2.12.277.340N	INSTALLATION							
2.12.288.312A	PREPARE ENGINEERING DESIGN DOCUMENTS							
2.12.288.340N	INSTALLATION							
2.12.299.312A	PREPARE ENGINEERING DESIGN DOCUMENTS							
2.12.299.340N	INSTALLATION							
2.12.2YY.000	ELEC CONSOLIDATION COMPLETE							
2.12.305.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.370.000	ALL HVAC PHYSICAL WORK COMPLETE		JH					

Legend

Early CPM ☐

1995				1996				1997				1998			
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

CONSOLIDATION
PAGE 3 OF 3

HVAC CONSOLIDATIONS

October 12, 1993

Legend

Early CPM

UTDOWN VENTILATION SYSTEM

3 Page 1 of 15

1995				1996				1997				1998		
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

25Jun97

12Jun97

CODE	DESCRIPTION	PERSON	1993		1994		1995		
			10Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr
2.12.31									
2.12.315	MAIN CELL MODS/HOT SHOP/NO AIR LOCK/N-CELL DUCTS	HOBART							
2.12.315.315A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE							20Oct95
2.12.315.315C	PREPARE WORK PLAN	HOBART							20Oct95
2.12.315.300E	URS AND HAZARD EVALUATION								
2.12.315.300B	TRAINING								
2.12.315.300K	PLANT REVIEW COMMITTEE REVIEW								
2.12.315.315N	PREPARE WORK PACKAGE	FALON							
2.12.315.314P	PROCURE MATERIALS	MUELLER							
2.12.315.300R	FABRICATE EQUIPMENT	200N							
2.12.315.307T	INSTALLATION PREPARATION								
2.12.315.307N	INSTALLATION COMPLETE	BUEL							
2.12.317	MAIN FAN DEACTIVATION/DECONTAMINATION (OUTSIDE)	HOBART							
2.12.317.317A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE							
2.12.317.317C	PREPARE WORK PLANS	HOBART							
2.12.317.300E	URS AND HAZARD EVALUATION								
2.12.317.300B	TRAINING								
2.12.317.300K	PLANT REVIEW COMMITTEE REVIEW								
2.12.317.317N	PREPARE WORK PACKAGE	FALON							
2.12.317.314P	PROCURE MATERIAL	MUELLER							
2.12.317.300R	FABRICATE EQUIPMENT	200N							
2.12.317.307T	INSTALLATION PREPARATION	BUEL							
2.12.317.307N	INSTALLATION COMPLETE	BUEL							
2.12.319	WHISTORSE GALLERY MODIF. BLANK/SHUTDOWN EXH FAN	HOBART							
2.12.319.319A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE							
2.12.319.319C	PREPARE WORK PLAN	HOBART							
2.12.319.300E	URS AND HAZARD EVALUATION								
2.12.319.300B	TRAINING								
2.12.319.300K	PLANT REVIEW COMMITTEE REVIEW								
2.12.319.319N	PREPARE WORK PACKAGE	FALON							
2.12.319.314P	PROCURE MATERIAL	MUELLER							
2.12.319.300R	FABRICATE EQUIPMENT	200N							
2.12.319.307T	INSTALLATION PREPARATION	BUEL							
2.12.319.307N	INSTALLATION COMPLETE	BUEL							
Activities Included by Selected Logic									
2.03.400.0000	PERFORM CO-PROCESS ACTIVITY								
2.06.004.301	DEACTIVATE N CELL MANIPULATOR & DRAIN OIL								
2.06.07Y.000	HOT SHOP/N CELL CLEANOUT COMPLETE								
2.06.37Y.000	N CELL STABILIZATION COMPLETE								
2.06.47Y.000	S-CELL STABILIZATION COMPLETE								
2.07.77Y.000	STORAGE GALLERY LAYUP COMPLETE								
2.08.07Y.000	SAMPLE GALLERY COMPLETE								
2.12.10.000N	All Regulatory Issues Complete								
2.12.31N.301	PROCESS	HOBART							
2.12.312.000	673' HVAC COMPLETION								
2.12.301.312	PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER								20Oct95
2.12.300.X00N	SWITCH OVER MODIFICATIONS								
2.12.070.000	ALL HVAC PHYSICAL WORK COMPLETE								
2.12.000	UPDATE IEPD'S FOR ALL SYSTEMS								

ON SYSTEM 15

1996					1997				1998		
Oct	1 Jan	1 Apr	1 Jul	1 Oct	1 Jan	1 Apr	1 Jul	1 Oct	1 Jan	1 Apr	1 Jul

HVAC CONSOLIDATIONS/SHUTDOWN

October 12, 1993

CODE1

1993	1994				
1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

2.12.31

2.12.31A ***PR PLENUM 4 BLANKS

2.12.31A.312A PREPARE ENGINEERING DESIGN

2.12.31A.312C PREPARE WORK PLAN

2.12.31A.300E URS AND HAZARD EVALUATION

2.12.31A.300B TRAINING

2.12.31A.300J PLANT REVIEW COMMITTEE REVIEW

2.12.31A.312L PREPARE WORK PACKAGES

2.12.31A.314M PROCURE MATERIALS

2.12.31A.300P FABRICATE

2.12.31A.307T INSTALLATION PREPARATION

BUEL

2.12.31A.307M INSTALLATION COMPLETE

2.12.31D ***PR ROOF FILTER UNIT DEACTIV (SAMPLE GALLERY)

10Jul93

2.12.31D.312A PREPARE ENGINEERING DESIGN

10Jul93

2.12.31D.312C PREPARE WORK PLAN

2.12.31D.300E URS AND HAZARD EVALUATION

2.12.31D.300B TRAINING

2.12.31D.300K PLANT REVIEW COMMITTEE REVIEW

2.12.31D.312M PREPARE WORK PACKAGE

2.12.31D.314P PROCURE MATERIALS

2.12.31D.300R FABRICATION

2.12.31D.307T INSTALLATION PREPARATION

2.12.31D.307M INSTALLATION COMPLETE

2.12.31W ***WASTE BOX-BASEMENT LEVEL 673' ELEVATION

2.12.31W.314 PROCURE MATERIAL (1-1/2 LBA & 10 SWS)

2.12.31W.301 PROCESS

HOBART

2.12.31Z.000 673' HVAC COMPLETION

Activities Included By Selected Logic

2.06.37Y.000 N CELL STABILIZATION COMPLETE

2.12.10.000M All Regulatory Issues Complete

2.12.311.307M INSTALLATION COMPLETE

BUEL

2.12.313.307M INSTALLATION COMPLETE

BUEL

2.12.315.307M INSTALLATION COMPLETE

BUEL

2.12.317.307M INSTALLATION COMPLETE

BUEL

2.12.319.307M INSTALLATION COMPLETE

BUEL

2.12.323.307M INSTALLATION COMPLETE

BUEL

2.12.325.307M INSTALLATION COMPLETED

BUEL

2.12.381.312 PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER

2.12.370.000 ALL HVAC PHYSICAL WORK COMPLETE

2.12.385 UPDATE IEPD'S FOR ALL SYSTEMS

31Mar94

VENTILATION SYSTEM

Page 3 of 15

1996		1997				1998		
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

HVAC CONSOLIDATIONS

October 12, 1993

	CODE1			1994				
				1993	1994	1994	1994	1994
				10ct	1Jan	1Apr	1Jul	10ct
2.12.32								
2.12.32	HW700' ELEVATION SAMPLE GALLERY	HOBART	10ct93					
2.12.321.309	REGULATORY	HOBART	10ct93					
2.12.323	HWWSUPPLY DUCT ANALYSIS/MODIFICATION	HOBART						
2.12.323.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.323.312C	PREPARE WORK PLAN	HOBART						
2.12.323.300E	USG AND HAZARD EVALUATION							
2.12.323.306G	TRAINING							
2.12.323.300K	PLANT REVIEW COMMITTEE REVIEW							
2.12.323.313N	PREPARE WORK PACKAGE	FALON						
2.12.323.314P	PROCURE MATERIAL	MUELLER						
2.12.323.300R	FABRICATION	ZOOM						
2.12.323.357T	INSTALLATION PREPARATION	BUEL						
2.12.323.357W	INSTALLATION COMPLETE	BUEL						
2.12.325	HWCOLUMN 1: COLUMN 42 STAIRWELL MODIFICATION	HOBART						
2.12.325.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.325.312C	PREPARE WORK PLAN	HOBART						
2.12.325.300E	USG AND HAZARD EVALUATION							
2.12.325.306G	TRAINING							
2.12.325.300J	PLANT REVIEW COMMITTEE REVIEW							
2.12.325.313L	PREPARE WORK PACKAGE	FALON						
2.12.325.314N	PROCURE MATERIAL	MUELLER						
2.12.325.300P	FABRICATION	ZOOM						
2.12.325.357T	INSTALLATION PREPARATION	BUEL						
2.12.325.357W	INSTALLATION COMPLETED	BUEL						
2.12.327	HWWASTE BOX PROCESSING - SAMPLE GALLERY							
2.12.327.314A	PROCURE MATERIAL (1-1/2 LBA)							
2.12.327.351C	PROCESS	HOBART						
Activities Included By Selected Logic								
2.08.51C	BEGIN TASKS 2-10, STEPS 1 THROUGH 7							
2.12.10.800M	All Regulatory Issues Complete							
2.12.312.800	573' HVAC COMPLETION							
2.12.381.312	PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER							
2.12.370.800	ALL HVAC PHYSICAL WORK COMPLETE							
2.12.3M5	UPDATE IEPD'S FOR ALL SYSTEMS							
2.14.118.359	REMOVE/CLEAN/EXCESS OR DISPOSE OF EQUIPMENT							

20May94

31Mar94

SHUTDOWN VENTILATION SYSTEM

3 Page 4 of 15

1996				1996				1997				1998		
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

HVAC CONSOLIDATIONS/ October 12, 1

				1993				
				10ct	1Jan	1Apr	1Jul	10ct
2.12.33								
2.12.33	##712 ELEVATION / P&O GALLERY	HOBART	10ct93					
2.12.330.309	REGULATORY	HOBART	10ct93					
2.12.331	###SUPPLY DUCT MODIFICATION/ANALYSIS	HOBART						
2.12.331.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.331.312C	PREPARE WORK PLAN	HOBART						
2.12.331.300E	USG AND HAZARD EVALUATION							
2.12.331.3089	TRAINING							
2.12.331.300J	PLANT REVIEW COMMITTEE REVIEW							
2.12.331.313L	PREPARE WORK PACKAGE	FALON						
2.12.331.314N	PROCURE MATERIAL	MUELLER						
2.12.331.308P	FABRICATION	200W						
2.12.331.357T	INSTALLATION PREPARATION	BUEL						
2.12.331.357W	INSTALLATION COMPLETE	BUEL						
2.12.333	###WHITE ROOM FLOW DMERT	HOBART						
2.12.333.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.333.312C	PREPARE WORK PLAN	HOBART						
2.12.333.300E	USG AND HAZARD EVALUATION							
2.12.333.3089	TRAINING							
2.12.333.300J	PLANT REVIEW COMMITTEE REVIEW							
2.12.333.313L	PREPARE WORK PACKAGE	FALON						
2.12.333.314N	PROCURE MATERIAL	MUELLER						
2.12.333.308P	FABRICATION	200W						
2.12.333.357T	INSTALLATION PREPARATION	BUEL						
2.12.333.357W	INSTALLATION COMPLETED	BUEL						
Activities Included By Selected Logic								
2.09.103.343	CLEAN SURFACES AND RECOAT WHITE ROOM WITH FIXANT							
2.09.104.800	WHITE ROOM DEACTIVATION COMPLETE							
2.09.277.800	P&O GALLERY DEACTIVATION COMPLETE							
2.12.10.800M	All Regulatory Issues Complete							
2.12.339.351C	WASTE BOX PROCESSING - P&O GALLERY	HOBART						
2.12.351.312	PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER							
2.12.370.800	ALL HVAC PHYSICAL WORK COMPLETE							
2.12.395	UPDATE IEFD'S FOR ALL SYSTEMS							

31Mar94

31Mar94

SHUTDOWN VENTILATION SYSTEM

3 Page 5 of 15

1995				1996				1997				1998		
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

HVAC CONSOLIDATIONS/

October 12, 1

	CODE1	1993					1994				
		10ct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan
2.12.33											
2.12.336 ***ECMP FLOW REGULATION	HOBART										
2.12.336.312A PREPARE ENGINEERING DESIGN DOCUMENTS	DALE										
2.12.336.312C PREPARE WORK PLAN	HOBART										
2.12.336.300E USG AND HAZARD EVALUATION											
2.12.336.3056 TRAINING											
2.12.336.300J PLANT REVIEW COMMITTEE REVIEW											
2.12.336.313L PREPARE WORK PACKAGE	FALON										
2.12.336.314N PROCURE MATERIAL	MUELLER										
2.12.336.366P FABRICATION	200M										
2.12.336.367T INSTALLATION PREPARATION	BUEL										
2.12.336.367M INSTALLATION COMPLETED	BUEL										
2.12.337 ***ECMP ZONE ISOLATION											
2.12.337.312A PREPARE ENGINEERING DESIGN DOCUMENTS	DALE										
2.12.337.312C PREPARE WORK PLANS	HOBART										
2.12.337.300E USG AND HAZARD EVALUATION											
2.12.337.3056 TRAINING											
2.12.337.300J PLANT REVIEW COMMITTEE REVIEW											
2.12.337.313L PREPARE WORK PACKAGE	FALON										
2.12.337.314N PROCURE MATERIAL	MUELLER										
2.12.337.366P FABRICATION	FALON										
2.12.337.367T INSTALLATION PREPARATION	BUEL										
2.12.337.367M INSTALLATION COMPLETED	BUEL										
2.12.339 ***WASTE BOX PROCESSING - P&O GALLERY											
2.12.339.314A PROCURE MATERIAL (3-1/2 LSA & 1 SMB)											
2.12.339.361C WASTE BOX PROCESSING - P&O GALLERY	HOBART										
Activities Included By Selected Logic											
2.12.10.000M All Regulatory Issues Complete											
2.12.331.367M INSTALLATION COMPLETE	BUEL										
2.12.333.367M INSTALLATION COMPLETED	BUEL										
2.12.361.312 PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER											
2.12.370.000 ALL HVAC PHYSICAL WORK COMPLETE											
2.12.385 UPDATE IEFD'S FOR ALL SYSTEMS											

G-31Mar94

DOWN VENTILATION SYSTEM
Page 6 of 15

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

HVAC CONSOLIDATIONS/ October 12, 1

				1993	1994			
				10ct	1Jan	1Apr	1Jul	10ct
2.12.35								
2.12.35	HR CELL HVAC MODIFICATION	HOBART	10ct93					
2.12.350.309	REGULATORY	HOBART	10ct93					
2.12.351	HR SEAL COVER BLOCKS	HOBART						
2.12.351.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.351.312C	PREPARE WORK PLAN	HOBART						
2.12.351.300E	USQ AND HAZARD EVALUATION							
2.12.351.3059	TRAINING							
2.12.351.300J	PLANT REVIEW COMMITTEE REVIEW							
2.12.351.313L	PREPARE WORK PACKAGE	FALON						
2.12.351.314N	PROCURE MATERIAL	MUELLER						
2.12.351.305P	FABRICATION	200N						
2.12.351.357T	INSTALLATION PREPARATION	BUEL						
2.12.351.357W	INSTALLATION COMPLETED	BUEL						
2.12.353	HR SEAL OFF VENTILATION SUPPLY	HOBART						
2.12.353.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.353.312C	PREPARE WORK PLANS	HOBART						
2.12.353.300E	USQ AND HAZARD EVALUATION							
2.12.353.3059	TRAINING							
2.12.353.300J	PLANT REVIEW COMMITTEE REVIEW							
2.12.353.313L	PREPARE WORK PACKAGE	FALON						
2.12.353.314N	PROCURE MATERIAL	MUELLER						
2.12.353.305P	FABRICATION	200N						
2.12.353.357T	INSTALLATION PREPARATION	BUEL						
2.12.353.357W	INSTALLATION COMPLETED	BUEL						
Activities Included By Selected Logic								
2.12.10.800M	All Regulatory Issues Complete							
2.12.357.3518	PROCESS							
2.12.359.357K	INSTALLATION							
2.12.351.312	PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER							
2.12.370.800	ALL HVAC PHYSICAL WORK COMPLETE							
2.12.3M5	UPDATE IEPD'S FOR ALL SYSTEMS							

31Mar94

31Mar94

SHUTDOWN VENTILATION SYSTEM

13 Page 7 of 15

1995				1996				1997				1998		
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

8Apr97

1May96 30Jan97

1May96 29May96

30May96 26Jun96

1Aug96 7Aug96

10Oct96 20Oct96

8Aug96 14Aug96

15Aug96 5Sep96

6Sep96 31Oct96

1Nov96 14Nov96

15Nov96 13Jan97

14Jan97 30Jan97

1May96 18Jan97

1May96 29May96

30May96 26Jun96

1Aug96 7Aug96

15Aug96 18Aug96

8Aug96 14Aug96

15Aug96 5Sep96

6Sep96 31Oct96

1Nov96 5Dec96

6Dec96 7Jan97

8Jan97 16Jan97

19Feb97 8Apr97

19Feb97 26Feb97

20Oct95 4Apr96

16Apr97

16Apr97

HVAC CONSOLIDATIONS/ October 12, 1994

	CODE1	1993	1994			
		10Oct	1Jan	1Apr	1Jul	10Oct
2.12.36						
2.12.366	***AIRLOCK #9 MODIFICATIONS					
2.12.366.312A	PREPARE ENGINEERING DESIGN DOCUMENTS					
2.12.366.312C	PREPARE WORK PLANS					
2.12.366.300E	USG AND HAZARD EVALUATION					
2.12.366.306G	TRAINING					
2.12.366.300J	PLANT REVIEW COMMITTEE REVIEW					
2.12.366.313L	PREPARE WORK PACKAGE					
2.12.366.314M	PROCURE MATERIAL					
2.12.366.366P	FABRICATION					
2.12.366.367T	INSTALLATION PREPARATION					
2.12.366.367M	INSTALLATION COMPLETED					
2.12.367	***WASTEDOX PROCESSING - R-CELL					
2.12.367.314A	PROCURE MATERIAL - 1/2 LSA BOX & 15MB BOX					
2.12.367.361B	PROCESS					
2.12.369	***REMOVE R CELL INTERNAL HVAC FILTERS					
2.12.369.313E	PREPARE WORK PACKAGE					
2.12.369.367K	INSTALLATION					
Activities Included By Selected Logic						
2.12.10.800N	All Regulatory Issues Complete					31Mar94
2.12.210.314F	ELECTRICAL MODIFICATION/SWITCHOVER					
2.12.361.367M	INSTALLATION COMPLETED					
2.12.363.367M	INSTALLATION COMPLETED					
2.12.377.313E	PREPARE WORK PACKAGES					
2.12.381.312	PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER					
2.12.370.800	ALL HVAC PHYSICAL WORK COMPLETE					
2.12.3M5	UPDATE IEPD'S FOR ALL SYSTEMS					

OUTDOWN VENTILATION SYSTEM

3 Page 8 of 15

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

HVAC CONSOLIDATIONS, October 12, 1993

				1993	1994			
				10ct	1Jan	1Apr	1Jul	10ct
CODE1								
2.12.37								
2.12.37	MMU CELL HVAC MODIFICATION		10ct93					
2.12.370.309	REGULATORY AIR/NEPA	HOBART	10ct93	31Mar94				
2.12.372	MMSEAL COVER BLOCKS							
2.12.372.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.372.312C	PREPARE WORK PLANS	HOBART						
2.12.372.300E	USQ AND HAZARD EVALUATION							
2.12.372.300G	TRAINING							
2.12.372.300H	PLANT REVIEW COMMITTEE REVIEW							
2.12.372.313J	PREPARE WORK PACKAGE	FALON						
2.12.372.314L	PROCURE MATERIAL	MUELLER						
2.12.372.300N	FABRICATION	BUEL						
2.12.372.367T	INSTALLATION PREPARATION	BUEL						
2.12.372.367W	INSTALLATION COMPLETE	BUEL						
2.12.374	MMSEAL OFF VENTILATION SUPPLY							
2.12.374.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE						
2.12.374.312C	PREPARE WORK PLANS	HOBART						
2.12.374.300E	USQ AND HAZARD EVALUATION							
2.12.374.300G	TRAINING							
2.12.374.300J	PLANT REVIEW COMMITTEE REVIEW							
2.12.374.313L	PREPARE WORK PACKAGE	FALON						
2.12.374.314N	PROCURE MATERIAL	MUELLER						
2.12.374.300P	FABRICATION	200N						
2.12.374.367T	INSTALLATION PREPARATION	BUEL						
2.12.374.367W	INSTALLATION COMPLETE	BUEL						
Activities Included By Selected Logic				31Mar94				
2.12.10.800M	ALL Regulatory Issues Complete							
2.12.376.3610	PROCESS							
2.12.377.367K	INSTALLATION							
2.12.381.312	PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER							
2.12.370.800	ALL HVAC PHYSICAL WORK COMPLETE							
2.12.385	UPDATE IEPD'S FOR ALL SYSTEMS							

31Mar94

31Mar94

UTDOWN VENTILATION SYSTEM

3 Page 9 of 15

1996				1996				1997				1998		
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

October 12, 19

		1993		1994			
		10ct	1Jan	1Apr	1Jul	10ct	
2.12.37							
2.12.378	***WASTE PROCESSING						
2.12.378.314A	PROCURE MATERIAL - (1/2 LBA)						
	MUELLER						
2.12.378.351B	PROCESS						
2.12.377	***REMOVE U CELL INTERNAL HVAC FILTERS						
2.12.377.313E	PREPARE WORK PACKAGES						
2.12.377.357K	INSTALLATION						
2.12.38							
2.12.38	***HVAC SUPPLY AIR HEATING	10ct93					
2.12.380.309	REGULATORY	10ct93					
2.12.382	***PROVIDE SHUTDOWN AIR/PREHEAT ELECTRICAL CASE						
2.12.382.312A	PREPARE ENGINEERING DESIGN DOCUMENTS						
	DALE						
2.12.382.312C	PREPARE WORK PLANS						
	HOBART						
2.12.382.300E	URG AND HAZARD EVALUATION						
2.12.382.305G	TRAINING						
2.12.382.300J	PLANT REVIEW COMMITTEE REVIEW						
2.12.382.313L	PREPARE WORK PACKAGE						
	FALON						
2.12.382.314N	PROCURE MATERIAL						
	MUELLER						
2.12.382.305P	FABRICATION						
	200N						
2.12.382.357T	INSTALLATION PREPARATION						
	BUEL						
2.12.382.357N	INSTALLATION COMPLETED						
	BUEL						
2.12.385	***WASTE PROCESSING						
2.12.385.314A	PROCURE MATERIAL (2 LBA)						
2.12.385.351B	PROCESSING						
2.12.3A							
2.12.3A	***MAIN CANYON VENTILATION FILTERS	10ct93					
2.12.3A0.309	REGULATORY	10ct93					
2.12.3A1	SHUTDOWN FILTER #1 & 2 MODIFY FILTER #3						
2.12.3A1.312A	ENGRS SUPT OF FILTER #1 & #2						
2.12.3A1.371B	SHUTDOWN OF FILTERS						
Activities Included By Selected Logic							
2.03.5YY.800	CANYON FLUSHES COMPLETE						
2.12.10.800M	All Regulatory Issues Complete						
2.12.380.357K	INSTALLATION						
2.12.372.357N	INSTALLATION COMPLETE						
	BUEL						
2.12.374.357N	INSTALLATION COMPLETE						
	BUEL						
2.12.38J.XXXA	EXHAUST SYSTEM DECONTAMINATION (IF REQUIRED)						
2.12.381.312	PREPARE OVERALL WORK PLANS FOR HVAC SWITCHOVER						
2.12.370.800	ALL HVAC PHYSICAL WORK COMPLETE						
2.12.3M5	UPDATE IEPD'S FOR ALL SYSTEMS						
2.12.3YY.800	HVAC COMPLETE						

UTDOWN VENTILATION SYSTEM

Page 10 of 15

1995				1996				1997				1998		
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

HVAC CONSOLIDATIONS/ October 12, 1993

CODE:

1993	1994			
1Oct	1Jan	1Apr	1Jul	1Oct

2.12.30
2.12.300 202A BLDG. HVAC ITEMS
2.12.300.300 REGULATORY
2.12.301 202A BLDG. HVAC ITEMS
2.12.301.312A PERFORM ENGINEERING EVALUATION
2.12.301.314E PROCURE MATERIALS AND FABRICATE
2.12.301.3136 PREPARE WORK PACKAGE
2.12.301.322H DRAIN NO 1 TUNNEL DOOR
2.12.301.307K INSTALL BLANKS OR PLUGS IN TUNNEL AREA DRAINS
2.12.301.301H REMOVE/DISPOSE OF LOOSE MATERIAL
2.12.301.312P PREPARE ENGINEERING DOCUMENTATION
2.12.302 202-A BUILDING ROOF
2.12.302.312A INSPECT ROOF
2.12.302.312C PERFORM ENGINEERING EVALUATION
2.12.302.313E PREPARE WORK PACKAGES
2.12.302.3010 REMOVE LOOSE MATERIALS/DECON
2.12.302.312M PREPARE ENGINEERING DOCUMENTATION
2.12.304.XXXA ENGINEER ANALYSIS ANY/ALL OUTSIDE OPENINGS/DOORS
2.12.306.XXXA SECURE & SEAL ALL OUTSIDE OPENINGS/DOORS
2.12.307 202A BLDG. AIR INLEAKAGE
2.12.307.312A ENGINEERING REVIEW OF BLDG. AIR INLEAKAGE
2.12.307.312C BLDG. AIR INLEAKAGE MODIFICATIONS
2.12.30A.XXXA BURIAL TUNNEL #2 DOOR SEAL
2.12.30C.XXXC BURIAL TUNNEL #1 DOOR SEAL; #2 EXHAUST BLANKS
2.12.30E.XXXE MAIN EXHAUST FAN DAMPER MODIFICATIONS
2.12.308.XXXA EXHAUST SYSTEM RAD SURVEY
2.12.30J.XXXA EXHAUST SYSTEM DECONTAMINATION (IF REQUIRED)

10Oct93

10Oct93

31Mar94

Activities Included By Selected Logic

2.12.10.800H All Regulatory Issues Complete
2.12.3A1.371B SHUTDOWN OF FILTERS
2.12.301.307M INSTALL EQUIPMENT COMPLETE
2.12.303.307M INSTALLATION COMPLETE
2.12.3T0.800 ALL HVAC PHYSICAL WORK COMPLETE
2.12.3MS UPDATE IEPD'S FOR ALL SYSTEMS
2.12.3TY.800 HVAC COMPLETE

BUEL

BUEL

31Mar94

SHUTDOWN VENTILATION SYSTEM

3 Page 11 of 15

1996				1996				1997				1998		
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

HVAC CONSOLIDATIONS/
October 12, 1993

CODE1	1993					
	10ct	1Jan	1Apr	1Jul	1Oct	1Jan
2.12.3E						
2.12.3E3						
2.12.3E3						
2.12.3E7						
2.12.3E7.312A						
2.12.3E7.312C						
2.12.3E7.300E						
2.12.3E7.309B						
2.12.3E7.300J						
2.12.3E7.313L						
2.12.3E7.314M						
2.12.3E7.308P						
2.12.3E7.357T						
2.12.3E7.357M						
2.12.3E8						
2.12.3E8.314A						
2.12.3E8.351C						
Activities Included By Selected Logic						
2.12.10.800M						
2.12.361.357M						
2.12.363.357M						
2.12.365.357M						
2.12.361.312						
2.12.370.800						
2.12.3M5						

BUEL

31Mar94

BUEL

BUEL

UTDOWN VENTILATION SYSTEM

Page 12 of 15

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

October 12, 1964

CODE 1

1993	1994			
10Oct	1Jan	1Apr	1Jul	10Oct

2.12.36		
2.12.36	##RR OUTSIDE TUNNEL DOORS MODIFICATIONS	
2.12.361	##DUCTWORK/INBL FILTER INSTALLED+BACKFLOW DAMP	
2.12.361.312A	PREPARE ENGINEERING DESIGN DOCUMENT	DALE
2.12.361.312C	PREPARE WORK PLANS	HOBART
2.12.361.300E	USG AND HAZARD EVALUATION	
2.12.361.300G	TRAINING	
2.12.361.300J	PLANT REVIEW COMMITTEE REVIEW	
2.12.361.312L	PREPARE WORK PACKAGE	FALON
2.12.361.314N	PROCURE MATERIAL	MUELLER
2.12.361.300P	FABRICATION	BUEL
2.12.361.357T	INSTALL EQUIPMENT PREPARATION	BUEL
2.12.361.357N	INSTALL EQUIPMENT COMPLETE	BUEL
2.12.363	##ELECTRICAL PREHEATER INSTALLED	
2.12.363.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE
2.12.363.312C	PREPARE WORK PLAN	HOBART
2.12.363.300E	USG AND HAZARD EVALUATION	
2.12.363.300G	TRAINING	
2.12.363.300J	PLANT REVIEW COMMITTEE REVIEW	
2.12.363.312L	PREPARE WORK PACKAGE	FALON
2.12.363.314N	PROCURE MATERIAL	MUELLER
2.12.363.300P	FABRICATION	200N
2.12.363.357T	INSTALLATION PREPARATION	BUEL
2.12.363.357N	INSTALLATION COMPLETE	BUEL

Activities Included By Selected Logic

2.12.10.000N All Regulatory Issues Complete

2,12,300,300 REGULATORY

10Oct69

31 Mar 94

31 Mar 84

2.12.253.251C PROCESSING

2.12.201.912 PREPARE OVERALL WORK PLANS FOR HYAC SWITCHOVER

2.12.310.800 ALL HVAC PHYSICAL WORK COMPLETE

2.12.2003 UPDATE DEFENDERS FOR ALL SYSTEMS

UTDOWN VENTILATION SYSTEM
 Page 13 of 15

[illegible]

October 12, 1993 Page 15 of 15

CODE1	1983				1984				1985			
	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul
8.12.37												
8.12.370.000	ALL HVAC PHYSICAL WORK COMPLETE											
8.12.38												
8.12.380	UPDATE IEPD'S FOR ALL SYSTEMS											
8.12.37												
8.12.377.000	HVAC COMPLETE											
8.12.32												
8.12.322.000	HVAC SYSTEM CONSOLIDATION COMPLETED											
Activities Included By Selected Logs												
8.12.304.3120	REMOVAL OF 10 PANS											
8.12.307.3120	EQUIPMENT REMOVAL											
8.12.310.3120	FINAL SWITCHOVER ENGINEERING WORKPLAN											
8.12.311.307N	INSTALLATION COMPLETE											
8.12.312.307N	INSTALLATION COMPLETE											
8.12.313.307N	INSTALLATION COMPLETE											
8.12.314.307N	INSTALLATION COMPLETE											
8.12.315.307N	INSTALLATION COMPLETE											
8.12.316.307N	INSTALLATION COMPLETE											
8.12.317.307N	INSTALLATION COMPLETE											
8.12.318.307N	INSTALLATION COMPLETE											
8.12.319.307N	INSTALLATION COMPLETE											
8.12.31A.307N	INSTALLATION COMPLETE											
8.12.310.307N	INSTALLATION COMPLETE											
8.12.303.307N	INSTALLATION COMPLETE											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.301.307N	INSTALLATION COMPLETE											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.307.307N	INSTALLATION COMPLETED											
8.12.301.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COMPLETED											
8.12.300.307N	INSTALLATION COM											

1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Jul

FIRE PRO
OCTOBER 12,

CODE1 CODE2

1993	1994		
10ct	1Jan	1Apr	1

2.12.4
2.12.4 **FIRE SYSTEMS SHUTDOWN

2.12.405
2.12.405 APPROVAL OF OVERALL FIRE SYSTEM SHUTDOWN
2.12.405.300A PLANT & MHC APPROVAL
2.12.405.316C FIRE MARSHALL APPROVAL
2.12.405.316E MHC FIRE PROTECTION APPROVAL
2.12.405.316B FACTORY MUTUAL (FM) REPRESENTATIVE SURVEY
2.12.405.322H SAFETY APPROVAL
2.12.405.889J DOE APPROVAL

2.12.410
2.12.410 N-CELL HALON SYSTEM SHUTDOWN
2.12.410.322A OBTAIN APPROVALS FOR N-CELL HALON SYS SHUTDOWN

2.12.410.313C PREPARE WORK PACKAGE
2.12.410.371E VALVE OUT & REMOVE HALON BOTTLES

2.12.410.345B TRANSFER BOTTLES TO STORAGE (OUTSIDE PUREX)
2.12.410.312H PREPARE DOCUMENTATION

2.12.412
2.12.412 CRANE HALON SYSTEM SHUTDOWN
2.12.412.322A OBTAIN APPROVALS FOR CRANE HALON SYSTEM SHUTDOWN

2.12.412.313C PREPARE WORK PACKAGE
2.12.412.371E VALVE OUT & REMOVE HALON BOTTLES

2.12.412.345B TRANSFER BOTTLES TO STORAGE (OUTSIDE PUREX)
2.12.412.312H PREPARE DOCUMENTATION

Activities Included By Selected Logic
2.08.313.374E NDA WASTE & PACKAGE MERRY
2.08.3YY.800 N CELL STABILIZATION COMPLETE JH

2.12.415.322A OBTAIN APPROVALS FOR FOAM SYSTEM SHUTDOWN
2.12.422.899 FIRE SYSTEMS SHUTDOWN COMPLETE

29Apr94 ☐ 5May94

Legend
Early CPH ☐

CTION SYSTEM

93 PAGE 1 OF 3

1995					1996					1997		
10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr	1Jul	

19Sep95 28Aug97

Project: WORKING	FIRE	Date: 130ct93 11:04
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

FIRE PRO
OCTOBER 12,

CODE1

CODE2

1993

10ct

1Jan

1A

2.12.415

2.12.415 MAIN FOAM SYSTEM SHUTDOWN

2.12.415.322A OBTAIN APPROVALS FOR FOAM SYSTEM SHUTDOWN

2.12.415.312C PREPARE WORK PLAN

2.12.415.300E USE AND HAZARD EVALUATION

2.12.415.305B TRAINING

2.12.415.300H PLANT REVIEW COMMITTEE REVIEW

2.12.415.313J PREPARE WORK PACKAGE

2.12.415.371L VALVE OUT & REMOVE CONCENTRATED FOAM-P&O GALLERY

2.12.415.371N DRAIN WATER FROM BACK UP FOAM SYSTEM TANK TO CSL

2.12.415.371P VALVE OUT & REMOVE CONCENTRATED FOAM-STOR GALLERY

2.12.415.371Q TRANSFER FOAM FROM P&O GALLERY

2.12.415.371R TRANSFER FOAM FROM STORAGE GALLERY

2.12.415.371T DISPOSAL OF ACTIVE FOAM

2.12.415.312V PREPARE DOCUMENTATION

2.12.420

2.12.420 MAIN STACK HALON

2.12.420.099A DOE MANDATE FOR REMOVAL

DOE MANDATE TIME TBD

2.12.420.312C PERFORM ENGINEERING STUDY OF FIRE SYSTEM REQ'TS

2.12.420.322E OBTAIN APPROVALS FOR MAIN STACK HALON SHUTDOWN

2.12.420.313B PREP WORK PKG TO REMOVE MAIN STACK HALON SYSTEM

2.12.420.345H VALVE OUT & REMOVE HALON BOTTLES

2.12.420.345K TRANSFER BOTTLES TO STORAGE

2.12.420.312N PREPARE DOCUMENTATION

Activities Included By Selected Logic

2.12.405.999J DOE APPROVAL

2.12.422.899 FIRE SYSTEMS SHUTDOWN COMPLETE

2.12.845.371C FIRE MONITORING - DIESEL

2.12.845.371E FIRE MONITORING - ESWER

2.12.845.371B FIRE MONITORING - MAIN STACK

1994		1995				1996				1997		
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

FIRE PRO
OCTOBER 12,

		CODE1	CODE2	1993		11
				10ct	1Jan	1Apr
2.12.425						
2.12.425	DELUGE SYSTEM					
2.12.425.312A	ENGINEERING STUDY OF SHUTDOWN FIRE REQUIREMENTS					
2.12.425.322C	OBTAIN APPROVALS FOR DELUGE SYSTEM SHUTDOWN		DURATION/RESOURC	BD		
2.12.425.371E	PHASE I - SHUT OFF WATER (BY ZONES)		DURATION/RESOURC			
2.12.425.371B	PHASE I - DRAIN PIPE		DURATION/RESOURC			
2.12.425.374H	PHASE I - DISPOSE OF ANTIFREEZE (LAB AREA)		DURATION/RESOURC			
2.12.425.371J	PHASE II - SHUT OFF WATER					
2.12.425.374L	PHASE II - DRAIN PIPE					
2.12.425.374N	PHASE II - DISPOSE OF ANTIFREEZE					
2.12.425.800X	DRAIN HIGH TANK					
2.12.425.899Z	FIRE SUPPRESSION SYSTEMS DEACTIVATION		MS-WHC			
2.12.42Z						
2.12.42Z.899	FIRE SYSTEMS SHUTDOWN COMPLETE					
Activities Included By Selected Logic						
2.12.37Y.800	HVAC COMPLETE					
2.12.410.312H	PREPARE DOCUMENTATION					
2.12.412.312H	PREPARE DOCUMENTATION					
2.12.415.312V	PREPARE DOCUMENTATION					
2.12.420.312N	PREPARE DOCUMENTATION					
2.12.853.351T	ISOLATE/DRAIN/BLANK SANITARY WATER LINES					H
2.12.852.363M	PLUG INLET & OUTLET LINES FOR MANHOLD #4					H
2.12.852.366J	REMOVE LOOSE MATERIAL/EQUIPMENT					
2.12.852.366K	DECONTAMINATE/STABILIZE MANHOLE INTERIOR

STEAM/AIR
OCTOBER 12,

	CODE1	CODE2	1993				1994			
			10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr	1Jul
2.12.6										
2.12.6	HWSTEAM/WATER/AIR ISOLATION		10ct93							
2.12.61										
2.12.61	ISOLATE RAW WATER SYSTEM									
2.12.615										
2.12.615.3126	PREPARE ENGINEERING DESIGN DOCUMENTATION									
2.12.615.312H	PREPARE WORK PLANS									
2.12.615.300J	USQ AND HAZARD EVALUATION									
2.12.615.305K	TRAINING									
2.12.615.300L	PLANT REVIEW COMMITTEE REVIEW									
2.12.615.313M	PREPARE WORK PACKAGES									
2.12.615.314P	PROCURE MATERIALS									
2.12.615.305Q	FABRICATE MATERIALS									
2.12.615.371R	ISOLATE/DRAIN RAW WATER LINES									
2.12.615.367S	INSTALL NW BLANK									
2.12.615.367T	INSTALL BLANK (203-A AREA)									
2.12.615.367V	INSTALL EAST BLANK									
2.12.615.367W	INSTALL MISCELLANEOUS (3) BLANKS									
2.12.615.372X	BLOW OUT ISOLATED LINES									
2.12.615.312Y	PREPARE IEPD UPDATE/SYSTEM DOCUMENTATION									
2.12.615.860Z	RAW WATER SYSTEM ISOLATED	MS-MHC								
Activities Included by Selected Logic										
2.12.606.367A	ISOLATE HP STEAM SYSTEM LINES	WEATHER DELAY								
2.12.601.346K	ISOLATE ONE OF JOY COMPRESSORS	JH								
2.12.600.800A	CONSOLIDATE IEPD UPDATE & SYSTEM DOCUMENTATION									

Legend
Early CPN ☐

ATER ISOLATION

93 PAGE 1 OF 4

1995					1996					1997					1998		
10Oct	1Jan	1Apr	1Jul	10Oct	1Jan	1Apr	1Jul	10Oct	1Jan	1Apr	1Jul	10Oct	1Jan	1Apr	1Jul		
															22Jun98		

10Oct96 8Feb98

Project: WORKING	STEAM	Date: 13Oct93 16:37
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

STEAM/AIR
OCTOBER 12,

		CODE1	CODE2	<table><tr><th>1993</th><th colspan="3">1994</th></tr><tr><th>1Oct</th><th>1Jan</th><th>1Apr</th><th></th></tr></table>				1993	1994			1Oct	1Jan	1Apr	
1993	1994														
1Oct	1Jan	1Apr													
2.12.03															
2.12.03	ISOLATE SANITARY WATER SYSTEM	JH		10Oct93	<div></div>										
2.12.031															
2.12.031	EVALUATE REGULATORY ISSUES			10Oct93	<div></div>										
2.12.031.000C	AIR	JH		10Oct93	<div></div> 31Mar94										
2.12.031.000E	NEPA	JH		10Oct93	<div></div> 11Mar94										
2.12.031.0100	DAVIS BACON REVIEW														
2.12.033															
2.12.033.012H	PREPARE ENGINEERING DESIGN DOCUMENTATION														
2.12.033.012K	PREPARE WORK PLANS														
2.12.033.000L	USE AND HAZARD EVALUATION														
2.12.033.000M	TRAINING														
2.12.033.000P	PLANT REVIEW COMMITTEE REVIEW														
2.12.033.0100	PREPARE WORK PACKAGE														
2.12.033.0101	PROCURE MATERIALS														
2.12.033.0000	FABRICATE MATERIALS														
2.12.033.0017	ISOLATE/DRAIN/BLANK SANITARY WATER LINES	JH													
2.12.033.000V	INSTALL 12 INCH HEADER BLANK														
2.12.033.000W	INSTALL 6 INCH LOOP BLANK														
2.12.033.070X	BLOW OUT ISOLATED LINES														
2.12.033.012Z	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION														
2.12.032															
2.12.032.000	SANITARY WATER SYSTEM ISOLATED	NO-MHC													
Activities Included By Selected Logic															
2.12.070.000	ALL HVAC PHYSICAL WORK COMPLETE	JH													
2.12.020.071E	PHASE I - SHUT OFF WATER (BY ZONES)	DURATION/REBORG													
2.12.000.007A	ISOLATE HP STEAM SYSTEM LINES	WEATHER DELAY													
2.12.000.000A	CONSOLIDATE IEFD UPDATE & SYSTEM DOCUMENTATION														
2.12.010.071C	REVISE VAC SYSTEM FOR ZERO EFFLUENTS/MAKEUP														
2.12.002.000M	PLUG INLET & OUTLET LINES FOR MANHOLD #4	JH													

WATER ISOLATION
993 PAGE 2 OF 4

1995					1996					1997					1998		
10Oct	1Jan	1Apr	1Jul	10Oct	1Jan	1Apr	1Jul	10Oct	1Jan	1Apr	1Jul	10Oct	1Jan	1Apr	1Jul		

130Oct97

22Feb96

STEAM/AIR

OCTOBER 12, 1994

1993	10ct	1Jan	1Apr	1Jul	10
------	------	------	------	------	----

CODE1 CODE2

2.12.00 ISOLATE HP STEAM SYSTEM

2.12.001 2.12.001.912A PREPARE ENGINEERING DESIGN DOCUMENTATION

2.12.001.912C PREPARE WORK PLANS

2.12.001.900E USG AND HAZARD EVALUATION

2.12.001.900E TRAINING

2.12.001.900J PLANT REVIEW COMMITTEE REVIEW

2.12.001.913L PREPARE WORK PACKAGE

2.12.001.914M PROCURE MATERIALS

2.12.001.900P FABRICATE MATERIALS

2.12.000 ISOLATE/BLANK HP STEAM SYSTEM LINES

2.12.000.907A ISOLATE HP STEAM SYSTEM LINES

2.12.000.907C INSTALL WEST FRV BLANK

2.12.000.907E INSTALL STEAM TURBINE BLANK

2.12.000.907H INSTALL EAST FRV BLANK

2.12.000.907H INSTALL HEADER BLANK, 203-A/211-A

2.12.000.907J INSTALL TIE INS FOR NEW LINE TO 275-EA BUILDING

2.12.000.907K INSTALL MISCELLANEOUS (7) BLANKS

2.12.000.907M BLOW OUT ISOLATED LINES

2.12.000.912P PREPARE IEPD UPDATE/SYSTEM DOCUMENTATION

2.12.002.900 MAIN STEAM HEADER ISOLATED

2.12.07

2.12.07 INSTALL TIE INS FOR NEW LINE TO 275-EA BUILDING

2.12.071

2.12.071.912A PERFORM ENGINEERING DESIGN

2.12.071.914C PROCURE MATERIALS

2.12.071.900E FABRICATE MATERIALS

2.12.071.907H INSTALL LINE

Activities Included by Selected Logic

2.12.910.900 ALL HVAC PHYSICAL WORK COMPLETE

2.12.915.971H ISOLATE/DRAIN RAN WATER LINES

2.12.923.973X BLOW OUT ISOLATED LINES

2.12.981.940K ISOLATE ONE OF JOY COMPRESSORS

2.12.990.900A CONSOLIDATE IEPD UPDATE & SYSTEM DOCUMENTATION

2.12.712.913L PREPARE WORK PACKAGES

2.12.942.973J DECONTAMINATE/STABILIZE CASBON

2.12.943.973K DECONTAMINATE/STABILIZE BUILDING

2.12.944.973K PLUS VENT AT RAILROAD TUNNEL

1995				1996				1997				1998		
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

STEAM/AIR
OCTOBER 12.

		CODE1	CODE2					
				1993	1994			
				10Oct	1Jan	1Apr	1Jul	
2.12.00								
2.12.00	ISOLATE PROCESS AIR/INSTRUMENT AIR	JH		1 Oct 93				
2.12.001								
2.12.001.309A	EVALUATE REGULATORY ISSUES	JH		1 Oct 93			31 Mar 94	
2.12.001.312C	PREPARE ENGINEERING/DESIGN DOCUMENTATION							
2.12.001.314D	PROCURE & FABRICATE MATERIALS							
2.12.001.312E	PREPARE WORK PLANS							
2.12.001.300F	URS AND HAZARD EVALUATION							
2.12.001.305G	TRAINING							
2.12.001.300H	PLANT REVIEW COMMITTEE REVIEW							
2.12.001.313J	PREPARE WORK PACKAGES							
2.12.001.340K	ISOLATE ONE OF JOY COMPRESSORS	JH						
2.12.001.300L	INSTALL 2ND PORTABLE AIR COMPRESSOR	JH						
2.12.001.340M	ISOLATE SANITARY WATER SUPPLY							
2.12.001.340P	SHUTDOWN REMAINING COMPRESSORS-FULL BREAKERS							
2.12.001.300R	BLANK COMPRESSORS/RAM WATER SUPPLY							
2.12.001.373S	REMOVE/PACKAGE/SHIP FILTERS							
2.12.001.373T	REMOVE/PACKAGE/SHIP LUBRICANTS							
2.12.001.373V	INSTALL INHIBITED LUBRICANTS							
2.12.001.312N	PERFORM IEFD/UPDATE/SYSTEM DOCUMENTATION							
2.12.000								
2.12.000.000	COMPRESSED AIR SYSTEMS DEACTIVATED	MS-MFC	JH					
2.12.000.000A	CONSOLIDATE IEFD UPDATE & SYSTEM DOCUMENTATION							
2.12.000.000B	STEAM, WATER & AIR ISOLATION COMPLETE							
Activities Included By Selected Logic								
2.12.070.000	ALL HVAC PHYSICAL WORK COMPLETE	JH						
2.12.015.312Y	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION							
2.12.015.372X	BLOW OUT ISOLATED LINES							
2.12.003.312Z	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION							
2.12.005.312P	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION							
2.12.005.373W	BLOW OUT ISOLATED LINES							
4.02.YYY.000	FINAL CHARACTERIZATION OF FACILITY COMPLETE							
4.03.YYY.000	TURNOVER TO HAMFORD SURPLUS FACILITY PROG COMPLT							

WATER ISOLATION

993 PAGE 4 OF 4

1995				1996				1997				1998	
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

11Dec97

SURVEILLANCE
October 12, 1

MONITORING SYSTEMS

13 Page 1 of 4

1995				1996				1997				1998
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

13Feb98

22Jul97

3Jun96

10Jan97

23Jul97 15Oct97

17Apr97 14May97

22Jul97

Project: WORKING	SURMON1	Date: 12Oct93 14:08
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

SURVEILLANCE
October 12, 1993

		1993					1994			
		10ct		1Jan	1Apr	1Jul	1Oct			
2.12.62										
2.12.620	MAIN STACK VACUUM SYSTEM MONITORING	10ct93	I							
2.12.620.309A	REGULATORY	10ct93	I	31Mar94						
2.12.620.371C	VACUUM PUMP STATUS									
2.12.620.371E	REMOTE VACUUM MONITORING									
2.12.620.800Y	MAIN STACK VACUUM MONITORING COMPLETE									
2.12.625	MONITORING MAIN VENTILATION	10ct93	I							
2.12.625.309A	REGULATORY	10ct93	I	31Mar94						
2.12.625.371C	REMOTE FILTER DEN PT									
2.12.625.371E	REMOTE FILTER DPs									
2.12.625.371G	REMOTE FILTER 3 SUMP									
2.12.625.371J	REMOTE STREAM TEMP									
2.12.625.367L	INSTALL DATA MODULE AND TIE-IN (MAIN VENTIL)									
2.12.625.800Y	MAIN VENT MONITORING COMPLETE									
2.12.63										
2.12.630	OUTER ZONES MONITORING	10ct93	I							
2.12.630.309A	REGULATORY	10ct93	I	31Mar94						
2.12.630.371C	293 BASEMENT LIQUID (LOCAL LEVEL)									
2.12.630.371E	REMOTE 218-A-2 TK LEVEL									
2.12.630.800Y	OUTER ZONE MONITORING COMPLETE									
Activities Included By Selected Logic										
2.12.286.345R	INSTALLATION									
2.12.650.367A	INTERCONNECT FROM VENTILATION MOD (HEPA 4)									

MONITORING SYSTEMS

93 Page 2 of 4

SURVEILLANCE
October 12,

CODE1

1993	1994		
10ct	1Jan	1Apr	1Jul

2.12.63			
2.12.636	ELECTRICAL MONITORING	10 t83	
2.12.636.309A	REGULATORY	10 t83	31Mar84
2.12.636.371C	MONITOR ELECTRICAL POWER		
2.12.636.371E	MONITOR EMERGENCY STATUS		
2.12.636.3676	INSTALL DATA MODULE AND TIE-IN (ELECT MONITOR)		
2.12.636.800Y	ELECTRICAL MONITORING COMPLETE		
2.12.636.860Z	ELECTRONIC MONITORING SYSTEM OPERATIONAL	MS-MHC	
2.12.64			
2.12.640	MAIN EXHAUST FAN MONITORING	10 t83	
2.12.640.309A	REGULATORY	10 t83	31Mar84
2.12.640.371C	MOTOR CURRENT		
2.12.640.371E	MOTOR TEMPERATURE		
2.12.640.3716	BEARING TEMPERATURE		
2.12.640.371J	EXHAUST PLENUM VACUUM		
2.12.640.371K	VIBRATION		
2.12.640.367N	INSTALL DATA MODULE AND TIE-IN (MAIN EXHST FAN)		
2.12.640.800Y	MAIN EXHAUST FAN MONITORING COMPLETE		
2.12.645	OTHER MONITORING	10 t83	
2.12.645.309A	REGULATORY	10 t83	31Mar84
2.12.645.371C	FIRE MONITORING - DIESEL		
2.12.645.371E	FIRE MONITORING - EDWOR		
2.12.645.3716	FIRE MONITORING - MAIN STACK		
2.12.645.800Y	OTHER MONITORING COMPLETE		
Activities Included By Selected Logic			
2.12.200.340R	INSTALLATION		
2.12.420.312C	PERFORM ENGINEERING STUDY OF FIRE SYSTEM REQ'TS		
2.12.660.367C	INTERCONNECT FROM 202A MODULE		
2.12.660.367E	INTERCONNECT FROM EXHAUST FAN MODULE		
4.02.YYY.800	FINAL CHARACTERIZATION OF FACILITY COMPLETE		

MONITORING SYSTEMS

Page 3 of 4

SURVEILLANCE
October 12, 1

1993	1994			
10ct	1Jan	1Apr	1Jul	10ct

2.12.65
2.12.650 INSTALL DATA ACQUISITION NETWORK
2.12.650.357A INTERCONNECT FROM VENTILATION MOD (HEPA 4)
2.12.650.357C INTERCONNECT FROM 202A MODULE
2.12.650.357E INTERCONNECT FROM EXHAUST FAN MODULE
2.12.650.357B INTERCONNECT FROM MAIN STACK MODULE
2.12.650.357J INSTALL ACCESSORY EQUIPMENT MAIN STACK
2.12.650.357L INSTALL CENTRAL TERMINAL IN GUARD HOUSE
2.12.650.800Y INTERCONNECTS COMPLETE AND NETWORK ONLINE

Activities Included By Selected Logic

2.12.288.345R INSTALLATION
2.12.605.800Y STACK MONITORING COMPLETE
2.12.610.800Y 202A MONITORING COMPLETE
2.12.625.800Y MAIN VENT MONITORING COMPLETE
2.12.635.800Y ELECTRICAL MONITORING COMPLETE
2.12.640.800Y MAIN EXHAUST FAN MONITORING COMPLETE

MONITORING SYSTEMS

33 Page 4 of 4

1995				1996				1997				1998
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

1Dec95 22Jul97

MISCELLANEOUS
October 13, 1993

		1993		1994			
		1Nov	1Jan	1Mar	1May	1Jul	1Sep
2.12.7							
2.12.7	MISC. UTILITY ITEMS	10Oct93					
2.12.71							
2.12.71	DRAIN/BLANK STEAM TURBINE	10Oct93					
2.12.712.302A	EVALUATE REGULATORY ISSUES	10Oct93				31Mar94	
2.12.712.312B	PREPARE ENGINEERING/DESIGN DOCUMENTATION						
2.12.712.317C	PROCURE MATERIALS						
2.12.712.312D	PREPARE WORK PLANS						
2.12.712.300E	USE AND HAZARD EVALUATION						
2.12.712.305G	TRAINING						
2.12.712.300J	PLANT REVIEW COMMITTEE REVIEW						
2.12.712.313L	PREPARE WORK PACKAGES						
2.12.712.317N	FABRICATE MATERIALS						
2.12.712.371P	BLANK/DRAIN STEAM TURBINE						
2.12.712.374R	DISPOSE OF LUBRICANTS/WASTE						
2.12.712.374T	LAYUP TURBINE						
2.12.712.312V	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION						
Activities Included By Selected Logic							
2.03.400.8058	PERFORM CO-PRESIP ACTIVITY						
2.12.370.800	ALL HVAC PHYSICAL WORK COMPLETE						
2.12.808.367E	INSTALL STEAM TURBINE BLANK						
2.12.750.8008	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION						

Legend

Early CPM ☐

S UTILITY ITEMS

93 Page 1 of 3

1995						1996						1997					
1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep

14Nov97

14Nov97

Project: WORKING MISC1 Date: 12Oct93 15: 17

PUREX/UO3 DEACTIVATION PROJECT

Page: 1

PUREX/UO3 OUTAGE PLANNING

MISCELLANEOUS
October 13, 1964

1993		1994				
	1Nov	1Jan	1Mar	1May	1Jul	1Se

2.12.72

2.12.72 ISOLATE SANITARY SEWER SYSTEM

10oct83

2.12.722.302A EVALUATE REGULATORY ISSUES

10oct93

31Mar94

2.12.722.3120 PREPARE ENGINEERING/DESIGN DOCUMENTATION

2.12.722.917C PROCURE & FABRICATE MATERIALS

2.12.722.3120 PREPARE WORK PLAN

2.12.722.900E USG AND HAZARD EVALUATION

2.12.722.3058 TRAINING

2.12.722.300J PLANT REVIEW COMMITTEE REVIEW

2.12.722.313K PREPARE WORK PACKAGE

2.12.722.971N BLANK MAIN SANITARY SEWER DRAIN FROM BUILDING

2.12.722.371P BLANK OR CAP ALL SEWER LINE VENTS ON ROOF

2.12.722.912R PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

Activities Included By Selected Logic

2.12.750.6008 CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION
K202A RESIDENTS OUT OF 202A FACILITY

S UTILITY ITEMS

33 Page 2 of 3

1995						1996						1997					
1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep

29Aug96

MISCELLANEOUS
October 13, 1993

		1993		1994				
		1Nov	1Jan	1Mar	1May	1Jul	1Sep	
2.12.73								
2.12.732	REPLACE BACKUP DIESEL FUEL TANK							10Oct93
2.12.732.309A	EVALUATE REGULATORY ISSUES							10Oct93
2.12.732.313B	DAVIS-BACON REVIEW							31Mar94
2.12.732.312C	PERFORM ENGINEERING DESIGN							
2.12.732.317D	PROCURE MATERIALS							
2.12.732.312E	PREPARE WORK PLANS							
2.12.732.300F	USG AND HAZARD EVALUATION							
2.12.732.305G	TRAINING							
2.12.732.300H	PLANT REVIEW COMMITTEE REVIEW							
2.12.732.313I	PREPARE WORK PACKAGES							
2.12.732.271J	POUR CONCRETE PAD FOR NEW TANKS							
2.12.732.271K	INSTALL NEW TANKS							
2.12.732.271L	UPGRADE FUEL SYSTEM							
2.12.732.271N	REMOVE OLD TANK							
2.12.732.312P	UPDATE IEFD/SYSTEM DOCUMENTATION							
2.12.732.374Q	PACKAGE/SHIP WASTE							
2.12.75								
2.12.750.800G	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION							
2.12.7Y								
2.12.7YY.800	MISC. UTILITY ITEMS COMPLETE							
Activities Included By Selected Logic								
2.12.712.312V	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION							
2.12.722.312R	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION							
4.02.YYY.800	FINAL CHARACTERIZATION OF FACILITY COMPLETE							

S UTILITY ITEMS

93 Page 3 of 3

1995						1996						1997					
Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep

10Nov97

292AB MAIN STACK BLD
OCTOBER 12,

CODE1

1993			
1Nov	1Jan	1Mar	

2.12.8

2.12.8 **292AB MAIN STACK BLDG/291AE 4th HEPA BLDG HEAT

10ct93

2.12.81

2.12.81 **292AB MAIN STACK BLDG HEAT/COOLING

10ct93

2.12.811.309 REGULATORY

10ct93

2.12.813 **REVIEW A/C & INSTALL/MODIFY

2.12.813.312A PREPARE ENGINEERING DESIGN DOCUMENTS

DALE

2.12.813.317C PROCURE MATERIAL

MUELLER

2.12.813.312E PREPARE WORK PLAN

HOBART

2.12.813.3009 USQ AND HAZARD EVALUATION

2.12.813.305J TRAINING

2.12.813.300L PLANT REVIEW COMMITTEE REVIEW

2.12.813.313N PREPARE WORK PACKAGE

FALON

2.12.813.345P INSTALLATION

BUEL

2.12.815 **INSTALL ELECTRIC HEAT IN 292AB

2.12.815.312A PREPARE ENGINEERING DESIGN DOCUMENTS

DALE

2.12.815.317C PROCURE MATERIAL

MUELLER

2.12.815.312E PREPARE WORK PLAN

HOBART

2.12.815.3009 USQ AND HAZARD EVALUATION

2.12.815.305J TRAINING

2.12.815.300L PLANT REVIEW COMMITTEE REVIEW

2.12.815.313N PREPARE WORK PACKAGE

FALON

2.12.815.345P INSTALLATION

BUEL

Activities Included By Selected Logic

2.12.800.800 STACK COMPLETE

Legend

Early CPM ☐

291AE 4TH HEPA BLDG HEAT

3 PAGE 1 OF 2

1994				1995						1996						1997	
1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	

29Apr97

1Apr97

10Oct96 18Mar97

10Oct96 14Oct96

15Oct96 16Dec96

17Dec96 20Jan97

21Jan97 27Jan97

4Feb97 5Feb97

28Jan97 3Feb97

4Feb97 18Feb97

19Feb97 18Mar97

10Oct96 1Apr97

10Oct96 28Oct96

29Oct96 13Jan97

14Jan97 3Feb97

4Feb97 10Feb97

19Feb97 20Feb97

11Feb97 18Feb97

19Feb97 4Mar97

5Mar97 1Apr97

29Apr97

Project: WORKING	292AB1	Date: 12Oct93 16:25
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

292AB MAIN STACK BLD
OCTOBER 12,

		CODE1	1993			
			1Nov	1Jan	1Mar	1Apr
2.12.82						
2.12.82	**291AE MAIN STACK BLDG HEAT/COOLING		10ct93			
2.12.821.309	REGULATORY		10ct93			31Mar94
2.12.823	***REDUCE HVAC FLOW IN 291AE	BUEL				
2.12.823.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE				
2.12.823.312E	PREPARE WORK PLAN	HOBART				
2.12.823.300B	USG AND HAZARD EVALUATION					
2.12.823.305J	TRAINING					
2.12.823.300L	PLANT REVIEW COMMITTEE REVIEW					
2.12.823.313N	PREPARE WORK PACKAGE	FALON				
2.12.823.345P	INSTALLATION/DEACTIVATION	BUEL				
2.12.825	***INSTALL NEW SWITCHGEAR AND HEATER (291AE)					
2.12.825.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE				
2.12.825.317C	PROCURE MATERIAL	MUELLER				
2.12.825.312E	PREPARE WORK PLAN	HOBART				
2.12.825.300B	USG AND HAZARD EVALUATION					
2.12.825.305J	TRAINING					
2.12.825.300L	PLANT REVIEW COMMITTEE REVIEW					
2.12.825.313N	PREPARE WORK PACKAGE	FALON				
2.12.825.345P	FABRICATION/DUCT WORK	200M				
2.12.825.345R	INSTALLATION	BUEL				
2.12.85						
2.12.850.800	STACK COMPLETE					
Activities Included By Selected Logic						
2.12.813.345P	INSTALLATION	BUEL				
2.12.815.345P	INSTALLATION	BUEL				
4.02.YYY.800	FINAL CHARACTERIZATION OF FACILITY COMPLETE					

/291AE 4TH HEPA BLDG HEAT

93 PAGE 2 OF 2

94			1995						1996						1997	
1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar	1May	1Jul	1Sep	1Nov	1Jan	1Mar

29Apr97

10Oct96 10Feb97

10Oct96 20Dec96

30Dec96 6Jan97

7Jan97 13Jan97

21Jan97 22Jan97

14Jan97 20Jan97

21Jan97 3Feb97

4Feb97 10Feb97

10Oct96 29Apr97

10Oct96 11Nov96

12Nov96 27Jan97

28Jan97 18Feb97

19Feb97 26Feb97

5Mar97 6Mar97

26Feb97 4Mar97

5Mar97 8Mar97

19Mar97 1Apr97

2Apr97 29Apr97

29Apr97

19Feb97 18Mar97

5Mar97 1Apr97

23Apr98

LIQUID EFFL

October 12, 1993

1993	10ct	1Jun	1Apr	1Jul	1Oct	1Jan
------	------	------	------	------	------	------

CODE2

2.12.8	MLIQUID EFFLUENTS	10ct83	
2.12.800	EVALUATE REGULATORY ISSUES	10ct83	JH
2.12.800.308A	AIR	10ct83	JH
2.12.800.308C	NEPA	10ct83	JH
2.12.800.308E	DAVIS BACON REVIEW	31Mar84	

2.12.81
2.12.81
PROCESS CONDENSATE SYSTEM (POD) ISOLATION

2.12.813
ISOLATE 280-AS BUILDING & CAISSON

2.12.813.312A
PREPARE ENGINEERING/DESIGN DOCUMENTATION

2.12.813.320B
PERFORM RADIATION SURVEY

2.12.813.312C
PREPARE WORK PLANS

2.12.813.300D
USE AND HAZARD EVALUATION

2.12.813.300E
TRAINING

2.12.813.300F
PLANT REVIEW COMMITTEE REVIEW

2.12.813.317B
PROCURE MATERIALS

2.12.813.313H
PREPARE WORK PACKAGES

2.12.813.308I
FABRICATE MATERIALS

2.12.813.306J
REMOVE LOOSE MATERIAL/PORTABLE EQUIPMENT

2.12.813.371K
DECONTAMINATE/STABILIZE CAISSON INTERIOR

2.12.813.371L
DECONTAMINATE/STABILIZE BUILDING INTERIOR

2.12.813.363M
BLANK POD LINE FROM CAISSON/CAP POD VENT

2.12.813.363N
DISCONNECT/PLUG SANITARY WATER IN CAISSON

2.12.813.363P
DISCONNECT/PLUG SAMPLE/RAIN LINES IN 280-AS

2.12.813.371B
SEAL CAISSON OPENING

2.12.813.308N
SALVAGE EQUIPMENT/INSTRUMENTATION

2.12.813.308I
DEACTIVATE POWER

2.12.813.304T
SECURE HVAC

2.12.813.343U
PAINT/PTX BUILDING SURFACES

2.12.813.368N
FINAL BUILDING LAYOUT/INSPECTION

2.12.813.312X
PREPARE IEPD UPDATE/WRITTEN DOCUMENTATION

2.12.813.301Y
PACKAGE/SHIP WASTE GENERATED

Activities Included By Selected Logic

2.12.813.301P
DEACTIVATE INSTRUMENTATION/POWER

2.12.813.303P
BLANK LINES TO/FROM 218-A-5 SAMPLER PIT

2.12.813.303N
VERIFY LINES TO CRIBS ISOLATED

2.12.800.800
CONSOLIDATE IEPD UPDATE/WRITTEN DOCUMENTATION

2.12.813.800
LIMIT EFFLUENTS COMPLETE

Legend
Event Code

1995			1996			1997			1998	
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct

17Jun98

25Apr96

1Mar96 25Apr96

1Mar96 16Oct97

1Mar96 16Oct97

1Mar96 20Mar96

20Mar96 11Apr96

12Apr96 9May96

10May96 16May96

24May96 20May96

17May96 23May96

26Mar96 23May96

24May96 21Jun96

24May96 7Jun96

24Jun96 5Jul96

8Jul96 2Aug96

5Aug96 18Aug96

18Aug96 30Aug96

18Aug96 30Aug96

25Sep96 13Sep96

16Sep96 27Sep96

30Sep96 11Oct96

14Oct96 25Oct96

29Oct96 6Nov96

11Nov96 7Mar97

10Mar97 21Mar97

24Mar97 4Apr97

F8 200

21Apr97 16Oct97

8Jul96 12Jul96

3Mar97 14Mar97

26Apr96 2May96

23Apr98

23Apr98

LIQUID EF
October 12, 1993

	CODE2	1993	1994			
		10ct	1Jan	1Apr	1Jul	10ct
2.12.814						
2.12.814	ISOLATE NEUTRALIZATION TANK, TK-218-A-5	JH				
2.12.814.321A	SAMPLE/ANALYZE MATERIALS IN TANK					
2.12.814.312C	PREPARE ENGINEERING/DESIGN DOCUMENTATION					
2.12.814.328D	PERFORM RADIATION SURVEY					
2.12.814.312E	PREPARE WORK PLANS					
2.12.814.3008	URG AND HAZARD EVALUATION					
2.12.814.305J	TRAINING					
2.12.814.300L	PLANT REVIEW COMMITTEE REVIEW					
2.12.814.317H	PROCURE & FABRICATE MATERIALS					
2.12.814.313P	PREPARE WORK PACKAGES					
2.12.814.374R	REMOVE PH PROBE	JH				
2.12.814.305T	CAP CHARGING RISER					
2.12.814.305V	CREATE DRAINAGE FOR CONCRETE DIKE					
2.12.814.312X	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.815						
2.12.815	ISOLATE 218-A-5 SAMPLER PIT	JH				
2.12.815.312A	PREPARE ENGINEERING/DESIGN DOCUMENTATION					
2.12.815.325C	PERFORM RADIATION SURVEY					
2.12.815.312D	PREPARE WORK PLAN					
2.12.815.300F	URG AND HAZARD EVALUATION					
2.12.815.305H	TRAINING					
2.12.815.300J	PLANT REVIEW COMMITTEE REVIEW					
2.12.815.317L	PROCURE & FABRICATE MATERIALS					
2.12.815.313N	PREPARE WORK PACKAGE					
2.12.815.301P	DEACTIVATE INSTRUMENTATION/POWER					
2.12.815.373Q	DECONTAMINATE/STABILIZE PIT INTERIOR					
2.12.815.3038	VERIFY/INSTALL BLANK TO 218-A-5 CRIB	JH				
2.12.815.303T	BLANK RAW WATER TO PIT					
2.12.815.305V	SEAL COVER ON SAMPLER PIT	JH				
2.12.815.312W	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.815.312X	PACKAGE SHIP WASTE GENERATED					
Activities Included By Selected Logic						
2.12.900.300C	NEPA	JH	10Oct93			31Mar94
2.12.815.303P	BLANK LINES TO/FROM 218-A-5 SAMPLER PIT	JH				
2.12.900.800	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.900.800	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION	JH				

JENTS

Page 2 of 14

1995			1996				1997				1998	
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

31Mar97 to 14Mar97

23Apr98

23Apr98

LIQUID EF

October 12, 1993

1993	10ct	1Jan	1Apr	1Jul	10ct
------	------	------	------	------	------

CODE2

2.12.816

ISOLATE FOD DIVERSION TANK

JH

PREPARE ENGINEERING/DESIGN DOCUMENTATION

PERFORM RADIATION SURVEY

PREPARE WORK PLAN

USG AND HAZARD EVALUATION

TRAINING

PLANT REVIEW COMMITTEE REVIEW

PROCURE & FABRICATE MATERIALS

PREPARE WORK PACKAGE

BLANK LINES 10/FROM 216-A-5 SAMPLER PIT

JH

SALVAGE TANK & ASSOCIATED EQUIPMENT

PREPARE IEED UPDATE/RYSTEN DOCUMENTATION

2.12.817

ISOLATE 206-AE BUILDING

JH

PREPARE ENGINEERING/DESIGN DOCUMENTATION

PERFORM RADIATION SURVEY

PREPARE WORK PLAN

USG AND HAZARD EVALUATION

TRAINING

PLANT REVIEW COMMITTEE REVIEW

PROCURE AND FABRICATE MATERIALS

PREPARE WORK PACKAGES

PLUMB/CAP DRAINING/SAMPLE LINES

JH

SALVAGE INSTRUMENTATION

DEACTIVATE POWER

SECURE/SALVAGE HVAC

SALVAGE BUILDING

PREPARE IEED UPDATE/RYSTEN DOCUMENTATION

Activities Included By Selected Logic

2.12.800.909C NEPA

SEAL COVER ON SAMPLER PIT

JH

VERIFY LINES TO CRIBS ISOLATED

USG AND HAZARD EVALUATION

10ct83

31Mar84

1995			1996				1997				1998	
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

October 12, 1993

1894

E667

23003

1001

4873

1 Apr

154

1001

8.12.91

2.12.818 ISOLATE VALVE PIT TO CRIBS

2.12.910.912A PREPARE ENGINEERING/DESIGN DOCUMENTATION

2.12.916.820C PERFORM RADIATION SURVEY

2.12.818.818D PREPARE WORK PLAN

2.12.818.3007 USA AND HAZARD EVALUATION

2,12,510,300H TRAINING

2.12.818.300J PLANT REVIEW COMMITTEE REVIEW

2.12.910.913L PREPARE WORK PACKAGE

2.12.910.303N VERIFY LINES TO CRIBS ISOLATED

2.12.918.306P DECONTAMINATE/STABILIZE PIT INTERIOR

2.12.818.300R SEAL COVER

2.12.010.0127 PREPARE IEDD UPDATE/SYSTEM DOCUMENTATION

8.13.2014 PACKAGE/SHIP WASTE GENERATED

28.12.82

8.12.82 MONROVIA SCHLACHTEN DISTILLATE (LSD) SYSTEM

2.18.022

8.12.822 ISOLATE AND VALVE PIT

2.12.22.910A PREPARE ENGINEERING DESIGN/DOCUMENTATION

2.12.922.225C PERFORM RADIATION SURVEY

8.12.2022.9130 PREPARE WORK PLAN

2.12.522.300F URM AND HAZARD EVALUATION

2.12.22.2021 TRAINING

2.18.822.900J PLANT NEXIDEN COMMITTEE NEXIDEN

2.18.922.317L PROCURE & FABRICATE MATERIALS

2.12.2023.915H PREPAID WORK PACKAGE

2.12.022.97BP DECONTAMINATE/STABILIZE VALVE FIT

8.12.002.0000 TURN BLACK ON LINE TO TK-412

2.12.22.30CM CAP VENT LINE AT IN TUNNEL

2.12.022.807 BLANK LINE FROM 210-A-42A PUMP STATION

2.18.522.3004 SEAL VALVE PIT COVER

2.18.822.818M PREPARE IEDD UPDATE/SYSTEM DOCUMENTATION

2. 12, 202, 201X PACKAGE/SHIP WASTE GENERATED

Activities Included by Selected Logic

8.12.000.305C MEPA

8.12.17.204V SECURE/BALVAGE HVAL

2,12,666,000 CONSOLIDATE IED UPDATE/SYSTEM DOCUMENTATION

LIQUID EF

October 12, 1993

1994

CODES

1993

10ct

10ct

10ct

10ct

10ct

2.12.923

2.12.923

ISOLATE 295-AZ CAISSON & 295A BLDG.

JH

2.12.923.912A PREPARE ENGINEERING/DESIGN DOCUMENTATION

2.12.923.920C PERFORM 295-ZZ CAISSON RA

2.12.923.920D PERFORM 295-A BUILDING RADIATION SURVEY

2.12.923.912E PREPARE WORK PLAN

2.12.923.900F URB AND HAZARD EVALUATION

2.12.923.900G TRAINING

2.12.923.900H PLANT REVIEW COMMITTEE REVIEW

2.12.923.917I PROCURE & FABRICATE MATERIALS

2.12.923.918J PREPARE WORK PACKAGES

2.12.923.974K REMOVE LOOSE MATERIAL/PORTABLE EQUIPMENT

2.12.923.979L DECONTAMINATE/STABILIZE CAISSON

2.12.923.979M DECONTAMINATE/STABILIZE BUILDING

2.12.923.980N SEAL ACCESS TO CAISSON

2.12.923.983P CUT/CAF/PLUG SAMPLE / AIR & DRAIN LINES

2.12.923.980Q CUT AND CAP SANITARY WATER AT FLOOM

2.12.923.980R SALVAGE EQUIPMENT/INSTRUMENTATION

2.12.923.981S DEACTIVATE POWER

2.12.923.984T SECURE HVAC

2.12.923.940V PAINT/FLX BUILDING SURFACES

2.12.923.980N FINAL BUILDING LAYOUT/INSPECTION

2.12.923.912X PREPARE IERD UPDATE/SYSTEM DOCUMENTATION

2.12.923.951Z PACKAGE/SHIP WASTE GENERATED

Activities Included by Selected Logic

2.12.988.800 CONSOLIDATE IERD UPDATE/SYSTEM DOCUMENTATION

1995			1996				1997				1998	
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

LIQU
October 12, 1

	CODE2	1993	1994			
		10ct	1Jan	1Apr	1Jul	10ct
2.12.83						
2.12.83	CML EFFLUENT SYSTEM					
	JH					
2.12.831						
2.12.831.313D	DAVIS BACON REVIEW					
2.12.832						
2.12.832	ISOLATE 241-A-201 PUMP PIT/295-AD BUILDING					
	JH					
2.12.832.312A	PREPARE ENGINEERING/DESIGN DOCUMENTATION					
2.12.832.325B	PERFORM RADIATION SURVEY 295-AD BUILDING					
2.12.832.325C	PERFORM RADIATION SURVEY 241-A-201 PUMP PIT					
2.12.832.312D	PREPARE WORK PLANS					
2.12.832.300E	USE AND HAZARD EVALUATION					
2.12.832.305F	TRAINING					
2.12.832.300G	PLANT REVIEW COMMITTEE REVIEW					
2.12.832.313H	PREPARE WORK PACKAGES					
2.12.832.317I	PROCURE & FABRICATE MATERIALS					
2.12.832.374J	REMOVE LOOSE MATERIAL/PORTABLE EQUIPMENT					
	JH					
2.12.832.373K	DECON/STABILIZE PUMP PIT					
2.12.832.373L	DECON/STABILIZE 295-AB BUILDING					
2.12.832.365M	PLUG INLET TO PUMP PIT					
	JH					
2.12.832.365N	BLANK TUNNEL DOOR DRAIN					
2.12.832.363P	PLUG/CAP BUILDING DRAIN/SAMPLE LINES					
2.12.832.365Q	SALVAGE EQUIPMENT/INSTRUMENTATION					
2.12.832.361R	DEACTIVATE POWER					
2.12.832.364S	SECURE HVAC					
2.12.832.343T	PAINT/FIX BUILDING SURFACES					
2.12.832.366U	FINAL BUILDING LAYUP/INSPECTION					
2.12.832.365W	SEAL PIT COVER					
2.12.832.312X	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.832.351Y	PACKAGE/SHIP WASTE GENERATED					
Activities Included By Selected Logic						
2.12.999.800	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.9YY.800	LIQUID EFFLUENTS COMPLETE					
	JH					

EFFLUENTS

Page 6 of 14

LIQUI
October 12,

	CODE1	CODE2	1993	1994			
			10Oct	1Jan	1Apr	1Jul	10Oct
2.12.94							
2.12.94	STEAM CONDENSATE DISCHARGE (SCD) SYSTEM ISOLATION	JH					
2.12.942							
2.12.942	ISOLATE 202-A-417 CAISSON	JH					
2.12.942.850	PUREX LIQUID EFFLUENT DISCHARGE DISCONTINUED	MS-RL P6K					
2.12.942.312A	PREPARE ENGINEERING/DESIGN DOCUMENTATION						
2.12.942.325C	PERFORM RADIATION SURVEY						
2.12.942.312D	PREPARE WORK PLAN						
2.12.942.300E	USQ AND HAZARD EVALUATION						
2.12.942.305F	TRAINING						
2.12.942.300B	PLANT REVIEW COMMITTEE REVIEW						
2.12.942.313H	PREPARE WORK PACKAGES						
2.12.942.317I	PROCURE & FABRICATE MATERIALS						
2.12.942.373J	DECONTAMINATE/STABILIZE CAISSON						
2.12.942.357K	BLANK 6 INCH PUMP OUTLET PIPING	JH					
2.12.942.363L	DISCONNECT/PLUG MISCELLANEOUS PIPING	JH					
2.12.942.363M	INSTALL BLANKS AT HVAC BACK FLOW PREVENTERS						
2.12.942.357N	INSTALL BLANK ON FILTERED AIR TO CAISSON						
2.12.942.351P	REMOVE HEPA FILTERS						
2.12.942.371Q	SEAL CAISSON						
2.12.942.312R	PREPARE IEPD UPDATE/SYSTEM DOCUMENTATION						
2.12.942.351S	PACKAGE/SHIP WASTE GENERATED						
Activities Included By Selected Logic							
2.12.942.357A	ISOLATE HP STEAM SYSTEM LINES	WEATHER DELAY					
2.12.942.373K	DECONTAMINATION/STABILIZE BUILDING						
2.12.942.800	CONSOLIDATE IEPD UPDATE/SYSTEM DOCUMENTATION						
2.12.942.800	LIQUID EFFLUENTS COMPLETE	JH

LIQU
October 12,

	CODE2	1993				
		10ct	1Jan	1Apr	1Jul	10ct
2.12.943						
2.12.943	ISOLATE 295-AA BUILDING SCD SPL BLDG.					JH
2.12.943.312A	PREPARE ENGINEERING/DESIGN DOCUMENTATION					
2.12.943.325C	PERFORM RADIATION SURVEY					
2.12.943.312D	PREPARE WORK PLAN					
2.12.943.300E	USQ AND HAZARD EVALUATION					
2.12.943.305F	TRAINING					
2.12.943.300B	PLANT REVIEW COMMITTEE REVIEW					
2.12.943.317H	PROCURE MATERIALS					
2.12.943.313J	PREPARE WORK PACKAGES					
2.12.943.373K	DECONTAMINATION/STABILIZE BUILDING					
2.12.943.371L	DISCONNECT/PLUG MISCELLANEOUS LINES/DRAINS					
2.12.943.363N	PLUG RAW WATER LINE AT HEADER					
2.12.943.374P	REMOVE/SALVAGE INSTRUMENTATION					
2.12.943.371Q	PAINT/FIX BUILDING SURFACES					
2.12.943.361R	DEACTIVATE POWER					
2.12.943.366S	FINAL BUILDING LAYUP/INSPECTION					JH
2.12.943.312T	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.943.351V	PACKAGE/SHIP WASTE GENERATED					
Activities Included By Selected Logic						
2.12.885.357A	ISOLATE HP STEAM SYSTEM LINES					WEATHER DELAY
2.12.942.313H	PREPARE WORK PACKAGES					
2.12.999.800	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.9YY.800	LIQUID EFFLUENTS COMPLETE					JH

EFFLUENTS

93 Page 8 of 14

LIQU
October 12,

	CODE2	1993	1994			
		10ct	1Jan	1Apr	1Jul	10ct
2.12.944						
2.12.944	ISOLATE LINES TO DIVERSION SYSTEM/CRIBS					JH
2.12.944.312A	PREPARE ENGINEERING/DESIGN DOCUMENTATION					
2.12.944.325C	PERFORM RAD SURVEYS AS NEEDED					
2.12.944.312D	PREPARE WORK PLANS					
2.12.944.300E	USQ AND HAZARD EVALUATION					
2.12.944.305F	TRAINING					
2.12.944.300B	PLANT REVIEW COMMITTEE REVIEW					
2.12.944.317H	PROCURE & FABRICATE MATERIALS					
2.12.944.313J	PREPARE WORK PACKAGES					
2.12.944.373K	PLUG VENT AT RAILROAD TUNNEL					
2.12.944.373L	OPEN SCD SAMPLE PIT					
2.12.944.373N	PLUG SAMPLER PIT INLET & OUTLET					
2.12.944.373P	SEAL SAMPLER PIT					
2.12.944.363Q	BLANK BYPASS MAIN 211-A-42C VALVE BOX					JH
2.12.944.363R	SEAL 211-A-42-C VALVE BOX					
2.12.944.312S	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.944.351T	PACKAGE/SHIP WASTE GENERATED					
Activities Included By Selected Logic						
2.12.999.357A	ISOLATE HP STEAM SYSTEM LINES					WEATHER DELAY
2.12.999.800	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.9YY.800	LIQUID EFFLUENTS COMPLETE					JH

EFFLUENTS

93 Page 9 of 14

1995				1996				1997				1998	
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

LIQUI
October 12, 1

		1993	1994			
		10ct	1Jan	1Apr	1Jul	10ct
2.12.95						
2.12.95	CSL SYSTEM ISOLATION	JH				
2.12.952						
2.12.952	ISOLATE MANHOLE #4 & 295-AC BUILDING	JH				
2.12.952.312A	PREPARE ENGINEERING/DESIGN DOCUMENTATION					
2.12.952.325B	PERFORM RAD SURVEY					
2.12.952.312C	PREPARE WORK PLANS					
2.12.952.300D	USQ AND HAZARD EVALUATION					
2.12.952.305E	TRAINING					
2.12.952.300F	PLANT REVIEW COMMITTEE REVIEW					
2.12.952.313B	PREPARE WORK PACKAGES					
2.12.952.317H	PROCURE & FABRICATE MATERIALS					
2.12.952.366J	REMOVE LOOSE MATERIAL/EQUIPMENT					
2.12.952.366K	DECONTAMINATE/STABILIZE MANHOLE INTERIOR					
2.12.952.366L	DECONTAMINATE/STABILIZE BUILDING INTERIOR					
2.12.952.363M	PLUG INLET & OUTLET LINES FOR MANHOLD #4	JH				
2.12.952.361N	DEACTIVATE ELECTRICAL FOR MANHOLE					
2.12.952.369P	SEAL MANHOLD #4					
2.12.952.363Q	DISCONNECT/PLUG 295-AC MISCELLANEOUS LINES	JH				
2.12.952.373R	DISCONNECT SAFETY SHOWER					
2.12.952.371S	DEACTIVATE POWER FOR BUILDING					
2.12.952.374T	SALVAGE EQUIPMENT/INSTRUMENTATION					
2.12.952.371V	PAINT/FIX BUILDING INTERIOR					
2.12.952.368W	FINAL BUILDING LAYOUT/INSPECTION					
2.12.952.312X	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.952.351Z	PACKAGE/SHIP WASTE GENERATED					
Activities Included By Selected Logic						
2.12.425.800X	DRAIN HIGH TANK					
2.12.427.899	FIRE SYSTEMS SHUTDOWN COMPLETE					
2.12.533.351T	ISOLATE/DRAIN/BLANK SANITARY WATER LINES	JH				
2.12.961.371H	DECONTAMINATE/STABILIZE DIVERSION BOX					
2.12.961.371S	DEACTIVATE POWER					
2.12.962.374L	REMOVE LOOSE MATERIAL/EQUIPMENT					
2.12.963.374L	DECONTAMINATE/STABILIZE 216-A-42B VALVE BOX					
2.12.999.800	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.9YY.800	LIQUID EFFLUENTS COMPLETE	JH				

EFFLUENTS

93 Page 10 of 14

LIQUI

October 12,

	CODE2	1993	1994			
		10Oct	1Jan	1Apr	1Jul	10Oct
2.12.98						
2.12.98	216-A-42D DIVERSION	JH				
2.12.981						
2.12.981	ISOLATE 216-A-42-D DIVERSION BOX	JH				
2.12.981.313C	DAVIS BACON REVIEW					
2.12.981.312D	PREPARE ENGINEERING/DESIGN DOCUMENTATION					
2.12.981.325E	PERFORM RADIATION SURVEY					
2.12.981.312F	PREPARE WORK PLANS					
2.12.981.300B	USO AND HAZARD EVALUATION					
2.12.981.305H	TRAINING					
2.12.981.300J	PLANT REVIEW COMMITTEE REVIEW					
2.12.981.317K	PROCURE & FABRICATE MATERIALS					
2.12.981.313L	PREPARE WORK PACKAGES					
2.12.981.371N	DECONTAMINATE/STABILIZE DIVERSION BOX					
2.12.981.367P	PLUG OUTLET TO PONDS	JH				
2.12.981.367Q	PLUG OUTLET TO DIVERSION BASIN	JH				
2.12.981.367R	PLUG OUTLET FROM 216-A-42B VALVE BOX					
2.12.981.371S	DEACTIVATE POWER					
2.12.981.369T	SEAL 216-A-42D COVER					
2.12.981.312V	PREPARE IEFD UPDATE/SYSTEM DOUCMENTATION					
2.12.981.361W	PACKAGE/SHIP WASTE GENERATED					
Activities Included By Selected Logic						
2.12.982.361N	DEACTIVATE ELECTRICAL FOR MANHOLE					
2.12.982.366W	FINAL BUILDING LAYUP/INSPECTION					
2.12.982.374L	REMOVE LOOSE MATERIAL/EQUIPMENT					
2.12.999.800	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION					
2.12.9YY.800	LIQUID EFFLUENTS COMPLETE	JH				

EFFLUENTS

3 Page 11 of 14

LIQUI

October 12, 19

CODE2	1993				1994			
	10ct	1Jan	1Apr	1Jul	1Oct			
2.12.962								
2.12.962	ISOLATE 216-A-42-A PUMP STATION							JH
2.12.962.312A	PREPARE ENGINEERING/DESIGN DOCUMENTATION							
2.12.962.325C	PERFORM RAD SURVEY							
2.12.962.312D	PREPARE WORK PLANS							
2.12.962.300E	USG AND HAZARD EVALUATION							
2.12.962.305F	TRAINING							
2.12.962.300B	PLANT REVIEW COMMITTEE REVIEW							
2.12.962.317H	PROCURE MATERIALS							
2.12.962.317J	FABRICATE MATERIALS							
2.12.962.313K	PREPARE WORK PACKAGES							
2.12.962.374L	REMOVE LOOSE MATERIAL/EQUIPMENT							
2.12.962.374N	DECONTAMINATE/STABILIZE 216-A42-A PUMP STATION							JH
2.12.962.345P	BLANK 3 LINES FROM DIVERSION STATION							
2.12.962.345Q	BLANK LINE TO 216-A-42-B VALVE BOX							
2.12.962.345R	BLANK LINE TO ASD VALVE PIT							
2.12.962.345S	BLANK LINE TO 216-A-42-C VALVE BOX							
2.12.962.345T	DEACTIVATE POWER							
2.12.962.374V	SALVAGE INSTRUMENTATION							
2.12.962.371W	SEAL 216-A42-A PUMP STATION							
2.12.962.312X	PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION							
2.12.962.351Z	PACKAGE/SHIP WASTE							
Activities Included By Selected Logic								
2.12.962.361N	DEACTIVATE ELECTRICAL FOR MANHOLE							
2.12.961.369T	SEAL 216-A-42D COVER							
2.12.963.374L	DECONTAMINATE/STABILIZE 216-A-42B VALVE BOX							
2.12.999.800	CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION							
2.12.9YY.800	LIQUID EFFLUENTS COMPLETE							JH

EFFLUENTS

Page 12 of 14

LIQUI

October 12 19

CODE2

1993	1994			
10c'	1Jan	1Apr	1Jul	1Oct

2.12.963
 2.12.963 ISOLATE REMAINDER OF DIVERSION SYSTEM
 2.12.963.312A PREPARE ENGINEERING/DESIGN DOCUMENTATION
 2.12.963.325B PERFORM RAD SURVEY 216-A-42B VALVE
 2.12.963.325C PERFORM RAD SURVEY 216-A-42E VALVE
 2.12.963.325D PERFORM RAD SURVEY 216-A-42C VALVE
 2.12.963.312E PREPARE WORK PLANS
 2.12.963.300F USQ AND HAZARD EVALUATION
 2.12.963.305G TRAINING
 2.12.963.300H PLANT REVIEW COMMITTEE REVIEW
 2.12.963.317I PROCURE MATERIALS
 2.12.963.317J FABRICATE MATERIALS
 2.12.963.313K PREPARE WORK PACKAGES
 2.12.963.374L DECONTAMINATE/STABILIZE 216-A-42B VALVE BOX
 2.12.963.374M BLANK 216-A-42B VALVE BOX LINE/DIVERSION BASIN
 2.12.963.371N DEACTIVATE POWER TO 216-A-42B VALVE BOX
 2.12.963.371P SEAL 216-A-42B VALVE BOX
 2.12.963.371Q DECONTAMINATE/STABILIZE 216-A-42E
 2.12.963.371R BLANK 216-A-42E LINE TO 216-B3
 2.12.963.371S BLANK LINE IN 216-A-42E FROM MANHOLE #4
 2.12.963.371T DEACTIVATE POWER IN 216-A-42E
 2.12.963.371U SEAL 216-A-42E
 2.12.963.371W DECONTAMINATE/STABILIZE 216-A-42C VALVE BOX
 2.12.963.371X BLANK MV BYPASS LINE IN 216-A-42
 2.12.963.371Y DEACTIVE POWER IN 216-A-42C
 2.12.963.371Z SEAL 216-A-42C VALVE BOX
 2.12.963.312a PREPARE IEFD UPDATES/SYSTEM DOCUMENTATION
 2.12.963.351c PACKAGE/SHIP WASTE
 Activities Included By Selected Logic
 2.12.962.361N DEACTIVATE ELECTRICAL FOR MANHOLE
 2.12.962.371W SEAL 216-A42-A PUMP STATION
 2.12.969.800 CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION
 2.12.97Y.800 LIQUID EFFLUENTS COMPLETE

JH

EFFLUENTS

Page 13 of 14

LIQU

October 12, 1

CODE1 CODE2

1993	1994			
1 Oct	1 Jan	1 Apr	1 Jul	1 Oct

2.12.999

2.12.999.600 CONSOLIDATE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.9YY

2.12.9YY.600 LIQUID EFFLUENTS COMPLETE

JH

Activities Included By Selected Logic

2.12.913.312X PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.913.351Y PACKAGE/SHIP WASTE GENERATED

2.12.913.353M BLANK POD LINE FROM CANYON/CAP POD VENT

2.12.914.312X PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.915.312M PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.915.312X PACKAGE SHIP WASTE GENERATED

2.12.916.312T PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.917.312X PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.918.312T PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.918.351V PACKAGE/SHIP WASTE GENERATED

2.12.922.312M PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.922.351X PACKAGE/SHIP WASTE GENERATED

2.12.923.312X PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.923.351Z PACKAGE/SHIP WASTE GENERATED

2.12.932.312X PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.932.351Y PACKAGE/SHIP WASTE GENERATED

2.12.942.312S PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.942.351S PACKAGE/SHIP WASTE GENERATED

2.12.942.650 PUREX LIQUID EFFLUENT DISCHARGE DISCONTINUED MS-RL PGK

2.12.943.312T PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.943.351V PACKAGE/SHIP WASTE GENERATED

2.12.944.312S PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.944.351T PACKAGE/SHIP WASTE GENERATED

2.12.952.312X PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.952.351Z PACKAGE/SHIP WASTE GENERATED

2.12.961.312V PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.961.351W PACKAGE/SHIP WASTE GENERATED

2.12.962.312X PREPARE IEFD UPDATE/SYSTEM DOCUMENTATION

2.12.962.351Z PACKAGE/SHIP WASTE

2.12.963.312a PREPARE IEFD UPDATES/SYSTEM DOCUMENTATION

2.12.963.351c PACKAGE/SHIP WASTE

4.02.YYY.600 FINAL CHARACTERIZATION OF FACILITY COMPLETE

EFFLUENTS

Page 14 of 14

GASEOUS
OCTOBER 12,

1993	1994
10ct	10pt
1Jan	1Jul

CODE1 CODE2

2.12.A	**GASEOUS EFFLUENT SYSTEMS				
2.12.A1					
2.12.A1	AMMONIA GASEOUS EFFLUENT SYSTE				
2.12.A12	201AH SPL BLDG DEACTIVATION				
2.12.A12.302A	REGULATORY				
2.12.A12.346C	EMPTY EQUIPMENT				
2.12.A12.371E	ISOLATE FROM SYSTEM				
2.12.A12	201AD FILTER BUILDING				
2.12.A12.346A	REMOVE FILTERS				
2.12.A12.371C	ISOLATE BUILDING				
2.12.A12.371E	BLANK OR DISMANTLE STACK				
2.12.A12.322B	SURVEY 201AH & 201AD				
2.12.A12	201AD FILTER BUILDING (WITH DECON)				
2.12.A12.302A	REGULATORY				
2.12.A12.373C	DECONTAMINATION				
2.12.A12.322C	REURVEY				
2.12.A12.371B	APPLY FIXER				
2.12.A12.361H	WASTE PROCESSING				
2.12.A2					
2.12.A2	LABORATORY GASEOUS EFFLUENT (ELE ELM)				
2.12.A21	ELE DEACTIVATE/ELEM DEACTIVATE				
2.12.A21.050	EAST/WEST LABORATORY HOOD EXHAUST DEACTIVATED NS-MHC				
2.12.A21.302A	REGULATORY				
2.12.A21.371C	BLANK EXHAUST PLENUM TO OUTSIDE				
2.12.A21.371E	BLANK STACKS ELE/ELEM				
2.12.A21.050	EAST SAMPLE GALLERY EXHAUST DEACTIVATED NS-MHC				
2.12.A21	EAST SAMPLE GALLERY ROOM (200E)				
2.12.A21.302A	REGULATORY				
2.12.A21.346C	REMOVE HEPA FILTERS				
2.12.A21.371E	DECON HOUSING				
2.12.A21.371B	BLANK SUCTION SIDE				
2.12.A21.371J	BLANK STACK				
2.12.A21.322L	DEACTIVATE INSTRUMENTS/CONTROLS				
2.12.A21.361H	WASTE BOX				
Activities Included By Selected Logic					
2.12.310.000	ALL HVAC PHYSICAL WORK COMPLETE				
2.12.AVY.000	GASEOUS EFFLUENT SYSTEM COMPLETE				
2.14.290.367H	INSTALLATION				
Legend					
Empty CPM					

LUENT SYSTEM

3 PAGE 1 OF 2

OCTOBER 12, 1993 PAGE 2

[illegible]

		1996				1997				1998
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

DEACTIVATION
October 12, 19

1993	1994			
10ct	1Jan	1Apr	1Jul	10ct

2.14.1					
2.14.1	***DEACTIVATION OF PUREX LABORATORY				4Jan ☐
2.14.11					
2.14.11	D5 CAVE CLEAN UP				4Jan ☐
2.14.111.312	PREPARE WORK PLAN				4Jan ☐
2.14.113.300	USE AND HAZARD EVALUATION				8
2.14.115.305	TRAINING				2
2.14.117.300	PLANT REVIEW COMMITTEE REVIEW				15
2.14.119.325	PREPARE RADIATION WORK PERMIT				4Jan ☐
2.14.11A.373	CLEAN CAVE				2
2.14.11C.351	SHIP WASTE				
2.14.11E.371	PAINT CAVE				
2.14.116.369	REMOVE/CLEAN/EXCESS OR DISPOSE OF EQUIPMENT				
2.14.13					
2.14.13	HOOD CLEAN UP				4Jan ☐
2.14.131.325	PREPARE RADIATION WORK PERMIT				4Jan ☐
2.14.133.373	HOOD CLEANING				3Feb ☐
2.14.135.351	WASTE REMOVAL & DISPOSAL				
2.14.137.366	PAINTING AND CLOSURE OF LAB ROOMS				
2.14.139.366	DRAINING AND BLANKING OF VACUUM AND GAS LINES				
2.14.15					
2.14.15	EQUIPMENT EXCESS/TRANSFER/DISPOSAL				4Jan ☐
2.14.151.313	IDENTIFY EQUIPMENT				4Jan ☐
2.14.153.312	PREPARE EBRs/ECNs				8
2.14.155.359	DISCONNECT EQUIPMENT - PHASE I				
2.14.157.359	EXCESS/TRANSFER/DISPOSE OF EQUIPMENT - PHASE I				
2.14.159.359	DISCONNECT EQUIPMENT - PHASE II				
2.14.15C.359	EXCESS/TRANSFER/DISPOSE OF EQUIPMENT - PHASE II				
Activities Included By Selected Logic					
2.12.323.357M	INSTALLATION COMPLETE				
2.12.325.357M	INSTALLATION COMPLETED				
2.14.1YN.800	ALL WASTE REMOVED				
2.14.1YY.800	PUREX LAB DEACTIVATION COMPLETE				
2.14.220.357R	INSTALL BLANKS AND REMOVE FLUE				

Legend

Early CPM ☐

PUREX LABORATORY

Page 1 of 2

DEACTIVATION
October 12, 1994

1993	1994
10ct	1Jan 1Apr 1Jul 10ct 1

2.14.17

2.14.17 ADMINISTRATIVE ACTIVITIES REQ'D FOR FAC. DEACT.

4Jan ☐

2.14.171.313 IDENTIFY REQUIREMENTS

4Jan ☐

2.14.173.313 DEACTIVATE PROCEDURES

2.14.175.313 EXCESS PLAN FOR PEOPLE

2.14.177.313 IDENTIFY ANALYTICAL REQ'S WITH LAB CLOSED

2.14.179.368 DEACTIVATE PROCEDURES

2.14.17C.850 ANALYTICAL LABORATORY DEACTIVATED

2.14.17C.368 CLOSE 202A LAB

2.14.17E.368 CLOSE MO-409

2.14.19

2.14.19 CHEMICAL DISPOSAL

2.14.191.309 APPLY FOR SHIPPING DISPOSAL APPROVAL RECORDS

2.14.193.361 PACKAGE CHEMICALS

2.14.195.361 SHIP CHEMICALS

2.14.1Y

2.14.1YN.800 ALL WASTE REMOVED

2.14.1YY.800 PUREX LAB DEACTIVATION COMPLETE

Activities Included By Selected Logic

2.14.11C.361 SHIP WASTE

2.14.11B.369 REMOVE/CLEAN/EXCESS OR DISPOSE OF EQUIPMENT

2.14.135.361 WASTE REMOVAL & DISPOSAL

2.14.137.368 PAINTING AND CLOSURE OF LAB ROOMS

2.14.139.368 DRAINING AND BLANKING OF VACUUM AND GAS LINES

2.14.157.369 EXCESS/TRANSFER/DISPOSE OF EQUIPMENT - PHASE I

2.14.15C.369 EXCESS/TRANSFER/DISPOSE OF EQUIPMENT - PHASE II

4.02.YYY.800 FINAL CHARACTERIZATION OF FACILITY COMPLETE

PUREX LABORATORY

3 Page 2 of 2

1995				1996				1997				1998	
	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

LABORATORY D
OCTOBER 12, 19

CODE1

1993	
10ct	1Jan

2.14.2			
2.14.2	LABORATORY DECON & MATERIAL REMOVAL	10ct93	
2.14.211			
2.14.211.309	REGULATORY NOTIFICATION	10ct93	
2.14.22			
2.14.22	FINAL CLEANING & CLOSURE		
2.14.220			
2.14.220.312A	PREPARE ENGINEERING DESIGN DOCUMENTS	DALE	
2.14.220.312C	PREPARE WORK PLANS	HOBART	
2.14.220.300E	USQ AND HAZARD EVALUATION		
2.14.220.305G	TRAINING		
2.14.220.300J	PLANT REVIEW COMMITTEE REVIEW		
2.14.220.313L	PREPARE WORK PACKAGE	FALON	
2.14.220.314N	PROCURE MATERIAL	MUELLER	
2.14.220.355P	FABRICATION	200W	
2.14.220.357R	INSTALL BLANKS AND REMOVE FLUE	BUEL	
2.14.24			
2.14.24	FINAL VENTILATION FLUE REMOVAL		
2.14.240			
2.14.240.312A	TECHNICAL REVIEW OF REMOVAL & DISPOSAL	DALE	
2.14.240.312B	SOLID WASTE DISPOSAL REVIEW		
2.14.240.312D	PREPARE WORK PLAN	HOBART	
2.14.240.300E	USQ AND HAZARD EVALUATION		
2.14.240.305B	TRAINING		
2.14.240.300J	PLANT REVIEW COMMITTEE REVIEW		
2.14.240.313L	PREPARE WORK PACKAGE	FALON	
2.14.240.314N	PROCURE MATERIAL	MUELLER	
2.14.240.357P	INSTALLATION	BUEL	
Activities Included By Selected Logic			
2.14.137.366	PAINTING AND CLOSURE OF LAB ROOMS		
2.14.260.351N	DISPOSAL		
2.14.270.351	HEPA FILTER REMOVAL		
2.14.2YY.800	LABORATORY DECON & MATERIAL REMOVAL COMPLETE		

Legend

Early CPM ☐

LABORATORY
OCTOBER 12,

CODE1 CODE :

1993	
10ct	1Jan

2.14.26
2.14.26 WASTE BOX PROCESSING

2.14.260
2.14.260.3146 PROCURE MATERIAL MUELLER
2.14.260.351N DISPOSAL

2.14.270
2.14.270.351 HEPA FILTER REMOVAL

2.14.28
2.14.28 HEPA ENCLOSURE DECON/OR REMOVAL 10ct93

2.14.280
2.14.280.312A TECHNICAL REVIEW OF DECON/FIXERS DALE 10ct93 140ct93
2.14.280.312C PREPARE WORK PLANS HOBART 150ct93 280ct93
2.14.280.300E USG AND HAZARD EVALUATION
2.14.280.3058 TRAINING
2.14.280.300J PLANT REVIEW COMMITTEE REVIEW
2.14.280.313L PREPARE WORK PACKAGE FALON
2.14.280.314N PROCURE MATERIAL MUELLER 150ct93 210ct93
2.14.280.355P FABRICATION 200W 220ct93 280ct93
2.14.280.357R INSTALLATION BUEL

2.14.2YY
2.14.2YY.800 LABORATORY DECON & MATERIAL REMOVAL COMPLETE

Activities Included By Selected Logic

2.12.A21.371C BLANK EXHAUST PLENUM TO OUTSIDE JH
2.14.220.357R INSTALL BLANKS AND REMOVE FLUE BUEL
2.14.240.357P INSTALLATION BUEL
4.02.YYY.800 FINAL CHARACTERIZATION OF FACILITY COMPLETE

ECON & MATERIAL

93 PAGE 2 OF 2

RECOVERED A
October 12, 19

CODE1 CODE2

2.15					
2.15	**RECOVERED ACID DISPOSITION	564.00 J	*MS	P6E	10ct93
2.15.1					
2.15.1	RESOLVE REGULATORY ISSUES (RECOVERED ACID)	114.00 J		JH	10ct93
2.15.110.309	AIR	114.00 J		JH	10ct93
2.15.120.309	RCRA (RECOVERED ACID)	114.00 J			10ct93
2.15.130.309	NEPA	114.00 J		JH	10ct93
2.15.2					
2.15.2	PREPARE REQUIRED DOCUMENTATION	124.00 J			10ct93
2.15.205.356	LABORATORY WORK	61.00 J			10ct93
2.15.207.312	ENGINEERING STUDY	61.00 J			10ct93
2.15.209.313	CANYON CHANGE ORDERS	15.00 J			10ct93
2.15.210.325	PREPARE RADIATION WORK PERMIT	20.00 J			10ct93
2.15.230.312	PREPARE WORK PLANS	30.00 J			15N
2.15.250.300	USQ AND HAZARD EVALUATION	5.00 J			
2.15.270.305	TRAINING	2.00 J			
2.15.290.300	PLANT REVIEW COMMITTEE REVIEW	5.00 J			
2.15.200.313	PREPARE WORK PACKAGES	10.00 J			
2.15.2E0.313	REWORK PAPER WORK	10.00 J			
2.15.3					
2.15.3	PERFORM PRESTART ACTIVITIES	131.00 J			10ct93
2.15.310.314	SUGAR PROCUREMENT	70.00 J			10ct93
2.15.330.355	JUMPER FABRICATION	30.00 J			220ct93
2.15.350.345	CANYON JUMPER INSTALLATION	10.00 J			
2.15.370.345	EQUIPMENT PISCES/PM'S	10.00 J			
2.15.373.345	TEST EQUIPMENT	40.00 J			
2.15.375.345	ESTABLISH MONITORING SYSTEM	30.00 J			
Activities Included By Selected Logic					
2.15.410.351	MONITOR COMPLIANCE TESTING	575.00 J			
2.15.412.351	STEP 1 TRANSFER ACID 203A TO 202A	1.00 J		JH	

Legend

Early CPM ☐

ID DISPOSITION

3 Page 1 of 2

1993	1994				1995				1996
10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr	1Jul	10ct	1Jan

23Feb96

31Mar94
31Mar94
31Mar94
31Mar94

14Apr94

14Jan94

14Jan94

210ct93

280ct93

14Jan94

17Jan94 21Jan94

31Jan94 1Feb94

24Jan94 28Jan94

31Jan94 11Feb94

1Apr94 14Apr94

25Apr94

27Jan94

9Dec93

Dec93 6Jan94

15Feb94 28Feb94

1Mar94 25Apr94

1Mar94 11Apr94

27Apr94

6Jan96

26Apr94 26Apr94

Project: WORKING

ACID1

Date: 130ct93 13:20

PUREX/UO3 DEACTIVATION PROJECT

Page: 1

PUREX/UO3 OUTAGE PLANNING

RECOVERED A
October 12, 19

CODE1 CODE2

2.15.4				
2.15.4	PERFORM DISPOSAL ACTIVITIES (80 BATCHES TOTAL)	399.00D	JH	
2.15.41	BATCH 1	399.00D		
2.15.410.351	MONITOR COMPLIANCE TESTING	575.00D		
2.15.411.351	PROCESS MONITORING SUPPORT	398.00D		
2.15.412.351	STEP 1 TRANSFER ACID 203A TO 202A	1.00D	JH	
2.15.413.351	STEP 2 SUGAR/DIGEST	4.00D	JH	
2.15.415.351	STEP 3 TRANSFER F15 TO F16/SAMPLE	1.00D	JH	
2.15.417.356	STEP 4 ANALYZE	1.00D	JH	
2.15.419.351	STEP 5 NEUTRALIZESAMPLE	1.00D	JH	
2.15.41A.356	STEP 6 ANALYZE	1.00D	JH	
2.15.41C.351	STEP 7 FINAL NEUTRALIZATION	1.00D	JH	
2.15.41E.351	STEP 8 TRANSFER TO TANK FARMS	2.00D	JH	
2.15.42	BATCH 2 BEGINS & CONTIN'S STEPS 1-8 FOR 79 BTCHS	561.00D	JH	
2.15.Y				
2.15.YYY.800	RECOVERED ACID PROCESS COMPLETE	0.00D	JH	
2.15.Z				
2.15.ZZZ.850	NITRIC ACID DISPOSAL COMPLETED	0.00D	MS-RL	P6E
Activities Included By Selected Logic				
2.01.419.362	EMPTY TANK HEELS	15.00D	JH	
2.03.500.372	FLUSH AND CLOSE OUT TK-F15/16/18 & D5/E6	20.00D	JH	
2.03.741.357	BLANK INLETS & OUTLETS OF SCD CAISSON	63.00D		
2.03.743.357	FLUSH & BLANK PROCESS LINES TO/FROM P-TANK AREA	44.00D		
2.15.2E0.313	REWORK PAPER WORK	10.00D		
2.15.310.314	SUGAR PROCUREMENT	70.00D		
2.15.350.345	CANYON JUMPER INSTALLATION	10.00D		
2.15.370.345	EQUIPMENT PISCES/PM'S	10.00D		
2.15.373.345	TEST EQUIPMENT	40.00D		
2.15.375.345	ESTABLISH MONITORING SYSTEM	30.00D		
0 00 000 800M	TANK FARM EVAPORATOR OPERATING	0.00D		

D DISPOSITION

Page 2 of 2

1993	1994				1995				1996
10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr	1Jul	10ct	1Jan

UJ3 TRANSITION SCHEDULE - PHASE

October 12, 1993

Page 1 of

		CAL	CODE1	CODE1	1Apr	1May	1Jun
3.							
3.	****UJ3 TRANSITION****	1			7Jul92		
3.01					7Jul92		
3.01	STABILIZATION CAMPAIGN	1					
3.02							
3.02	211-U CHEMICAL STORAGE	1			7Jul92		
3.02.11							
3.02.11	SHIP ACID/UH1 TO PUREX	1	COTTRELL				11Jun93 A
3.02.111.313	PREPARE WORK PACKAGE	1					11Jun93 A
3.02.113.345	INSTALL FLEX TO C1, TRUCK VENT	1	HEBERLEIN				11Jun93 A
3.02.115.351	SHIP ACID (35 TOTAL SHIPMENTS)	1	COTTRELL	P/O SHIFT			18Jun93
3.02.12							23Jun93
3.02.12	INVENTORY	1	MILLWARD				
3.02.13							
3.02.13	FLUSH/CLEANOUT ACID TANKS	1	COTTRELL		19Apr93 A		
3.02.131.313	PREPARE WORK PLAN (WP UO-93-001)	1	DEVRIES		19Apr93		
3.02.133.312	PREPARE ECH	1	DALE	ESR 0487	19Apr93 A		
3.02.135.313	PREPARE WORK PACKAGES	1		93-00380	19Apr93		
3.02.137.345	PIPING MODIFICATIONS 211-U, INSTALL FLEX TO C7	1	DEBBAN				24Jun93
3.02.139.372	FIRST FLUSH TRANSFERRED TO PUREX	1		P/O SHIFT			
3.02.13A.372	FLUSH TANKS AND PROCESS SOLUTION THROUGH TK-C2	1	COTTRELL	306, 307, 308			
3.02.13C.372	SPRAY INSIDE OF TANKS FOR CLEANOUT	1					
3.02.13E.362	COMPLETE TANK ISOLATION	1					
Activities Included By Selected Logic							
3.02.145.345	INSTALL ROUTE TO X-37	1	COTTRELL				
3.02.147.371	TRANSFER TK-301 TO U-17 CRIB	1		P/O SHIFT			
3.02.155.363	DRAIN AND AIRBLOW LINE	1					
3.02.177.351	VENDOR DISPOSE OF ACID	1	BERGMANN				
3.04.115.372	WATER ADDITIONS TO TK-X-1, & TK-X-2 TO C2	1		P/O Shift			
3.04.11A.345	INSTALL FLEX	1	DEBBAN				

Legend

Target: 1 A=V

1993						1994				
1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May

22Aug94
28Apr95

n93
un93

17Nov93
130ct93

29Jul93
27Jul93

un93
Jun93

30
Jun93
3Jun93

29Jul93
27Jul93

31Aug93
23Sep93
15Sep93
10ct93

20Sep93
130ct93

20Jul93
20Jul93

193
3Aug93
22Jul93

FF 10
4Aug93
27Jul93

5Aug93
10Aug93
10Aug93

11Aug93
12Aug93
13Aug93
18Aug93

13Aug93
26Aug93
20Aug93
27Aug93

27Aug93
20Aug93
24Aug93
20Sep93

20Sep93
130ct93

21Sep93
22Sep93
30Aug93
30Aug93

23Sep93
31Aug93
3Nov93
70ct93

4Nov93
8Nov93
110ct93
130ct93

31Aug93
7Sep93
22Sep93
24Sep93

193
20Jul93
30Jul93

13Aug93
16Aug93
6Aug93
10Aug93

Data Date
80ct93

Project: SHUTDOWN	U03TRAN1	Date: 110ct93 15:29
ENGINEER: A. G. WESTRA		
Page: 1	PUREX/U03 OUTAGE PLANNING	

UO3 TRANSITION SCHEDULE - P

October 12, 1993

Page 2

		CAL	CODE1	CODE2	
					1Apr 1
3.02.14					
3.02.14	TRANSFER TK-301 TO U-17 CRIB FOR DISPOSAL	1			
3.02.141.313	PCA NEUTRALIZATION PROCEDURE	1	DEVRIES		
3.02.143.313	PREPARE WORK PACKAGE	1	HEBERLEIN	93-0 386	
3.02.145.345	INSTALL ROUTE TO X-37	1	COTTRELL		
3.02.147.371	TRANSFER TK-301 TO U-17 CRIB	1		P/O SHIFT	
3.02.15					
3.02.15	DRAINING & AIRBLOWING LINE FROM 224-U	1			
3.02.151.313	PREPARE WORK PLAN (MP UO-93-012)	1	DEVRIES		
3.02.153.313	PREPARE WORK PACKAGE	1	HEBERLEIN	93-0 387	
3.02.155.363	DRAIN AND AIRBLOW LINE	1			
3.02.16					
3.02.16	CLEAN OUT P307 PUMP PIT & 211-U PIPE TRENCH	1			
3.02.17					
3.02.17	VENDOR DISPOSAL OF ACID IN TK-302 & 303	1	BERGMANN		7Jul92
3.02.171.314	PROCURE VENDOR	1			7Jul92
3.02.173.313	PREPARE WORK PLAN (MP UO-0061)	1	DEVRIES		7Jul92 27Jul92
3.02.175.313	REVISE WORK PACKAGE	1	HEBERLEIN	92-3 8/92-359	27Jul92
3.02.177.361	VENDOR DISPOSE OF ACID	1	BERGMANN		
3.03					
3.03	224-UA CALCINERS & POWDER SYSTEM	1			26Apr93
3.03.11					
3.03.11	DEPLETED UO3 FOR MARTIN MARIETTA	1	BERGMANN		26Apr93
3.03.111.313	PREPARE WORK PLAN (MP-UO-93-003)	1	RISEWAY		26Apr93
3.03.113.313	PREPARE WORK PACKAGE	1	HEBERLEIN	93-0 366	26Apr93
3.03.115.361	OVERPACK UO3 & LOAD ON TRUCK	1	BERGMANN		
Activities Included By Selected Logic					
3.02.12	INVENTORY	1	WILLWARD		
3.02.13C.372	SPRAY INSIDE OF TANKS FOR CLEANOUT	1			
3.02.13E.362	COMPLETE TANK ISOLATION	1			
3.04.11F.351	TRANSFER UNH TO PUREX	1	BERGMANN

UC3 TRANSITION SCHEDULE - P
October 12, 1993 Page

		CAL	CODE1	CODE2	1Apr	1May	1Jun
3.03.12							
3.03.12	CALCINER CLEANOUT (EXCEPT H)	1			3May93		
3.03.121.313	PREPARE WORK PLAN (WP-UO-93-006)	1	RISENMA		3May93		
3.03.122.312	ISSUE CALCINER PIPING ECN	1		ESR UO- 199	3May93		
3.03.123.313	PREPARE WORK PACKAGE	1	HEBERLEIN	93-0037			21Jun93
3.03.124.313	ISSUE WORK PACKAGE 93-00463	1					21Jun93
3.03.125.344	RESOLVE HOIST 3RD PARTY INSPECTION	1					7Jun93
3.03.127.352	REMOVE ASBESTOS	1					7Jun93
3.03.129.345	REMOVE 1ST CALCINER LID	1	DEBBAN				28Jun93
3.03.12A.351	VACUUM OUT POWDER IN FIRST CALCINER	1					28Jun93
3.03.12C.345	REPLACE LID ON FIRST CALCINER	1					
3.03.12D.345	REMOVE SECOND CALCINER LID	1	COTTRELL				
3.03.12E.351	VACUUM OUT POWDER IN SECOND CALCINER	1					
3.03.12F.345	REPLACE LID ON SECOND CALCINER	1					
3.03.12G.345	REMOVE THIRD CALCINER LID	1					
3.03.12H.351	VACUUM OUT POWDER IN THIRD CALCINER	1					
3.03.12J.345	REPLACE LID ON THIRD CALCINER	1					
3.03.12K.345	REMOVE FOURTH CALCINER LID	1					
3.03.12L.351	VACUUM OUT POWDER IN FOURTH CALCINER	1					
3.03.12P.345	REPLACE LID ON FOURTH CALCINER	1					
3.03.12Q.345	REMOVE FIFTH CALCINER LID	1					
3.03.12R.351	VACUUM OUT POWDER IN FIFTH CALCINER	1					
3.03.12S.345	REPLACE LID ON FIFTH CALCINER	1					
Activities Included By Selected Logic							
3.03.135.345	REMOVE H CALCINER LID	1	DEBBAN				
3.04.12A.372	FLUSH ACID RECOVERY SYSTEM & FUME VENT	1

J03 TRANSITION SCHEDULE
October 12, 1993

		CAL	CODE	CODE2	1Apr
3.03.13					
3.03.13	H CALCINER CLEAN OUT	1			3May 3May
3.03.131.313	PREPARE WORK PLAN (WP-U0-0055)	1	RISENMA		3May 3May
3.03.133.313	PREPARE WORK PACKAGE	1	HEBERLE N	91-00313	
3.03.135.345	REMOVE H CALCINER LID	1	DEBBAN		
3.03.137.351	CLEAN OUT URANIUM	1	COTTREL		
3.03.139.345	REPLACE CALCINER LID	1			
3.03.13A.351	RECYCLE/DISPOSE OF URANIUM FROM CLEANOUT	1			
3.03.14					
3.03.14	REDUCE POWDER LOADING - BAG FILTERS	1			
3.03.141	CLEAN OUT LOAD OUT VACUUM	1			
3.03.141.313A	PREPARE WORK PLAN (WP-U0-93014)	1	RISENMA		
3.03.141.313C	PREPARE WORK PACKAGE	1	HEBERLE N		
3.03.141.351E	REMOVE POWDER	1	BERGMAN I		
3.03.141.371B	ISOLATE SYSTEM	1	BERGMAN I		
3.03.143	CLEAN OUT BAG FILTERS	1			
3.03.143.313A	PREPARE PCA PROCEDURE	1	DEVRIES		
3.03.143.312C	ISSUE TEMPORARY PCA	1	RISENMA		
3.03.143.351E	PERFORM CLEAN OUT	1	BERGMAN I		
3.03.143.351B	LOAD OUT POWDER	1	BERGMAN I		
Activities Included By Selected Logic					
3.03.128.345	REPLACE LID ON FIFTH CALCINER	1			
3.05.155.372	FLUSH ROOF 224-UA	2			
3.06.145.373	DECON BUILDING INTERIOR, AND FLUSH/CLEAR DRAINS	1			

- PHASE I
ge 4 of 6

U03 TRANSITION SCHEDULE - PHASE
October 12, 1993 Page 5 of

			CAL	CODE1	CODE2	1Apr	1May	1Jun
3.04						19Apr93		
3.04	UNH/ACID SYSTEMS FLUSH	1				19Apr93		
3.04.11						19Apr93		
3.04.11	UNH PROCESS VESSEL FLUSH AND BLANKING	1	BERGMANN			19Apr93		
3.04.111.313	PREPARE WORK PLAN (MP-U0-93-004)	1	PARKMAN			19Apr93		
3.04.113.313	PREPARE WORK PACKAGE	1	HEBERLEIN	93-003.1		28Jun93		
3.04.115.372	WATER ADDITIONS TO TK-X-1, & TK-X-2 TO C2	1		P/Q Sh Ft		14Jul93		
3.04.117.313	PREPARE WORK PLAN (MP-U0-93-013)	1	PARKMAN			12Jul93		
3.04.119.313	PREPARE WORK PACKAGE	1	HEBERLEIN	93-003.1		20Jul		
3.04.11A.345	INSTALL FLEX	1	DEBBAN			26Jul		
3.04.11C.371	TRANSFER X-30 TO TK-C1	1	BERGMANN			6A		
3.04.11D.371	RECIRC/FILTER TK-C2	1	BERGMANN			11		
3.04.11E.371	TRANSFER TK-C2 TO TK-C1	1	BERGMANN			10		
3.04.11F.351	TRANSFER UNH TO PUREX	1	BERGMANN			10		
3.04.11G.345	REMOVE FLEX	1	DEBBAN			1		
3.04.11H.372	WATER ADDITIONS TO TK-X-1 AND TK-X-2	1				1		
3.04.11J.372	FLUSH UNH PROCESS SYSTEM	1				8		
3.04.11K.372	FLUSH TK-X-30	1				14Jul93		
3.04.11L.312	PREPARE ECH FOR BLANKING	1	DALE	ESR 04:9		14Jul93		
3.04.11P.313	ADD J7 TO WORK PACKAGE 93-00381	1				22Jul		
3.04.11Q.314	PROCUREMENT	1				20Jul		
3.04.11R.362	BLANK TK-36	1				14Jul93		
3.04.11T.365	BLANK CONCENTRATOR VENTS	1				15Jul93		
Activities Included By Selected Logic								
3.01	STABILIZATION CAMPAIGN	1				26		
3.02.139.372	FIRST FLUSH TRANSFERRED TO PUREX	1		P/Q SH FT		14		
3.02.145.345	INSTALL ROUTE TO X-37	1	COTTRELL					

1993						1994				
1	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May

23Nov93
17Dec93

80ct93
200ct93

3Jul93
17Sep93

3Jul93
14Jul93

20Jul93
30Jul93

16Jul93
26Jul93

3Aug93
27Jul93

16Aug93
10Aug93

18Aug93
11Aug93

24Aug93
10Aug93

26Aug93
10Aug93

30Aug93
11Aug93

1Sep93
18Aug93

22Sep93
16Aug93

23Sep93
11Oct93

24Sep93
11Oct93

22Jul93
5Aug93

22Jul93
11Aug93

27Jul93
4Aug93

29Jul93
12Oct93 13Oct93

30Sep93
12Oct93 80ct93 200ct93

12Aug93
18Aug93

21Sep93
30Aug93

Data Date
80ct93

U03 TRANSITION
October 12, 199

		CAL	CODE1	CODE2	
3.04.12					
3.04.12	224-U ACID RECOVERY FLUSH	1			19Apr
3.04.121.313	PREPARE WORK PLAN (WP-U0-93-005)	1	PARKM, N		19Apr
3.04.122.313	REWORK WORK PLAN (WP-U0-93-005)	1			19Apr
3.04.123.313	PREPARE WORK PACKAGE	1	HEBERLEIN	93-00382	
3.04.127.371	TRANSFER TK-C3 TO TK-C1 TO PUREX	1			
3.04.129.345	INSTALL FLEXES AND SPECIAL CONNECTIONS	1	DEBBAI		
3.04.12A.372	FLUSH ACID RECOVERY SYSTEM & FUME VENT	1			
3.04.12C.345	REMOVE FLEXES AND SPECIAL CONNECTIONS	1	DEBBAI		
3.04.12E.371	DRAIN SEAL LOOPS	1	BERGM, NN		
3.04.12G.312	PREPARE ECN FOR BLANKING	1	DALE	ESR 0488	
3.04.12J.312	PERFORM STRUCTURAL ASSESSMENT	1	R. DALE		
3.04.12L.313	ADD J7 TO WORK PACKAGE 93-00382	1			
3.04.12P.314	PROCUREMENT (BLANKS)	1			
3.04.12R.345	INSTALL BLANKS	1			
3.04.12T.374	REMOVE/CLEANOUT CALCINER 45s	1			
3.04.12W.372	FLUSH TK-C-4	1			
Activities Included By Selected Logic					
3.03.129.345	REMOVE 1ST CALCINER LID	1	DEBBAI		

SCHEDULE - PHASE I

Page 6 of 6

1993									1994				
Apr	1May	1Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May

U03 TRANSITION SCHED

October 12, 1993

CODE1

1993			
10ct	1Nov	1Dec	1J

3.05					
3.05	U03 STORMWATER CONTROL	228.00D		10ct93	
3.05.11					
3.05.11	RESOLVE REGULATORY & ENVIRONMENTAL ISSUES	114.00D	PEIFFER	10ct93	
3.05.113.309	AIR	114.00D		10ct93	
3.05.12					
3.05.12	WORK SCOPE EVALUATIONS	43.00D		10ct93	7Dec93
3.05.121.313	ROOF REPAIR SCOPING STUDY	27.00D		10ct93	8Nov93
3.05.125.313	DAVIS BACON REVIEW RESULTS FOR ROOF REPAIR	16.00D		9Nov93	7Dec93
3.05.127.313	WORK PLAN FOR ROOF DECON	27.00D		10ct93	8Nov93
3.05.129.312	INSPECT TRENCHES AND SUMPS FOR WORK SCOPE	22.00D		10ct93	1Nov93
3.05.13					
3.05.13	224-U AWNING REMOVAL	22.00D		10ct93	1Nov93
3.05.14					
3.05.14	272-U ROOF	115.00D		10ct93	
3.05.141.313	272-U ROOF ECN PREPARATION	15.00D		10ct93	21Oct93
3.05.143.313	272-U ROOF WORK PACKAGE PREPARATION	5.00D		15Oct93	21Oct93
3.05.145.372	FLUSHING 272-U ROOF	5.00D		22Oct93	28Oct93
3.05.147.345	GUTTER REMOVAL 272-U ROOF	10.00D		29Oct93	11Nov93
3.05.149.343	272-U ROOF RESURFACING	20.00D	KEH		
3.05.14A.325	SURVEY 272-U ROOF	4.00D			
3.05.15					
3.05.15	224-UA ROOF	167.00D		10ct93	
3.05.151.313	224-UA ROOF ECN PREPARATION	15.00D		10ct93	21Oct93
3.05.153.313	224-UA ROOF WORK PACKAGE PREPARATION	5.00D		15Oct93	21Oct93
3.05.155.372	FLUSH ROOF 224-UA	10.00D			
3.05.157.343	ROOF RESURFACING 224-UA	40.00D	KEH		
3.05.159.325	SURVEY 224-UA ROOF	4.00D			
Activities Included By Selected Logic					
3.05.165.372	FLUSHING 224-U ROOF	10.00D			
3.05.165.371	ERECT GREEN HOUSE	15.00D		17Nov93	14Dec93
3.05.161.313	WORK PLAN AND ECN PREPARATION	33.00D		2Nov93	
3.05.161.313	WORK PLAN AND ECN PREPARATION	33.00D		2Nov93	
3.05.165.372	FLUSHING	10.00D			
3.05.161.313	WORK PLAN AND ECN PREPARATION	15.00D		2Nov93	29Nov93
3.05.161.313	WORK PLAN AND ECN PREPARATION	33.00D		2Nov93	
3.05.241.371	FLUSH A, B, C, D CELLS	11.00D			

Legend

1994										1995					
1Feb	1Mar	1Apr	1May	1Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May

U03 TRANSITION SCHE
October 12, 1993

CODE1

1993			
10ct	11Nov	1Dec	1J

3.05.16			
3.05.16	224-U ROOF	171.00D	10ct93
3.05.161.313	224-U ROOF ECN PREPARATION	15.00D	10ct93
3.05.163.313	224-U ROOF WORK PACKAGE PREPARATION	5.00D	150ct93
3.05.165.372	FLUSHING 224-U ROOF	10.00D	
3.05.167.345	GUTTER REMOVAL 224-U ROOF	15.00D	
3.05.169.343	ROOF RESURFACING 224-U	40.00D KEH	
3.05.16C.325	SURVEY 224-U ROOF	8.00D	
3.05.17			
3.05.17	272-U SUMP PIT AND PAD	103.00D	10ct93
3.05.171.313	WORK PLAN AND ECN PREPARATION	33.00D	10ct93
3.05.173.313	WORK PACKAGE PREPARATION	5.00D	10Nov93
3.05.174.371	PERROUTE CONDENSATE/COOLING WATER TO 207-U	5.00D	17Nov93
3.05.175.371	ERECT GREEN HOUSE	4.00D	1Dec93
3.05.177.372	FLUSH 272-U SUMP PIT AND PAD	5.00D	
3.05.179.371	GROUT	5.00D	
3.05.17A.325	SURVEY	2.00D	
3.05.18			
3.05.18	203-UX TANK ENCLOSURES	123.00D	10ct93
3.05.181.313	WORK PLAN AND ECN PREPARATION	33.00D	10ct93
3.05.183.313	WORK PACKAGE PREPARATION	5.00D	10Nov93
3.05.185.371	ERECT GREEN HOUSE	15.00D	17Nov93
3.05.187.372	FLUSH/DECON	10.00D	
3.05.189.325	SURVEY	2.00D	
3.05.18A.371	PAINT	2.00D	
3.05.18C.371	GROUT SUMPS	2.00D	
3.05.18E.368	MAKE HOLES IN ENCLOSURE WALLS	11.00D	
3.05.18Y.800	203-UX TANK ENCLOSURES COMPLETE	0.00D	
Activities Included By Selected Logic			
3.05.113.309	AIR	114.00D	10ct93
3.05.13	224-U AWNING REMOVAL	22.00D	10ct93
3.05.197.372	FLUSHING	10.00D	
3.06.219.363	BLOWDOWN/ISOLATE UNNEEDED STEAM LINES	11.00D TBD	
3.06.241.371	FLUSH A, B, C, D CELLS	11.00D	
3.09.YYY.800	U03 TRANSITION COMPLETE	0.00D	

ULE - PHASE II

Page 2 of 9

1994											1995				
1Feb	1Mar	1Apr	1May	1Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May

U03 TRANSITION SCHEDULE
October 12, 1993

				1993			
				10ct	1Nov	1Dec	1Jan
3.05.19							
3.05.19	203-U TANK ENCLOSURE	228.000		10ct93			
3.05.191.313	WORK PLAN AND ECH PREPARATION	33.000		10ct93	16Nov93		
3.05.193.313	WORK PACKAGE PREPARATION	5.000		10Nov93	16Nov93		
3.05.195.371	ERECT GREEN HOUSE	20.000		17Nov93	4J		
3.05.197.372	FLUSHING	10.000					
3.05.199.325	SURVEY	4.000					
3.05.19A.371	PAINTING	4.000					
3.05.19C.371	GROUT SUMPS AND PIPE TRENCH	4.000					
3.05.19E.366	SAMPLE/EVALUATE FLUSH SOLUTION, RUN OFF	22.000					
3.05.19G.366	MAKE HOLES IN ENCLOSURE WALLS	10.000	JH				
3.05.19Z.850	U03 STORMWATER DIVERSION COMPLETED	0.000	MS-MHC				
3.05.1C							
3.05.1C	224-UA PAD DRAINS AND PAD	148.000		10ct93			
3.05.1C1.313	WORK PLAN AND ECH PREPARATION	33.000		10ct93	16Nov93		
3.05.1C3.313	WORK PACKAGE PREPARATION	5.000		10Nov93	16Nov93		
3.05.1C5.371	ERECT GREENHOUSE	4.000		17Nov93	29Nov93		
3.05.1C7.372	FLUSHING	20.000					
3.05.1C9.325	SURVEY	2.000					
3.05.1CA.371	PAINTING	5.000					
3.05.1CC.371	GROUT	5.000					
3.05.1D							
3.05.1D	BACK PAD DECON SINK SUMP	163.000		2Nov93			
3.05.1D1.313	WORK PLAN AND ECH PREPARATION	33.000		2Nov93	G.		
3.05.1D3.313	WORK PACKAGE PREPARATION	5.000			17Dec93 G.		
3.05.1D5.372	FLUSHING	5.000					
3.05.1D7.325	SURVEY	2.000					
3.05.1D9.371	PAINTING	5.000					
3.05.1DA.371	GROUT	5.000					
Activities Included By Selected Logic							
3.05.129.312	INSPECT TRENCHES AND SUMPS FOR WORK SCOPE	22.000		10ct93	1Nov93		
3.05.187.372	FLUSH/DECON	10.000					
3.05.1H5.372	FLUSHING	10.000					
3.05.1NA.325	SURVEY	2.000					
3.05.1P5.372	FLUSHING	5.000					
3.05.241.371	FLUSH A, B, C, D CELLS	11.000					
3.05.24A.372	FLUSH TK-C2 AND NEUTRALIZATION EQUIPMENT	18.000					
3.09.YYY.800	U03 TRANSITION COMPLETE	0.000					

- PHASE II
ge 3 of 9

1994												1995				
1Feb	1Mar	1Apr	1May	1Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May	

19Sep94

18May94

19Jul94

28Apr95

1993							
Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May

[illegible]

1994							1995				
1Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May

1Jun94

6May94

18May94

1Jun94

17Jun94

31May94

3Jun94

10Jun94

17Jun94

16Jun94

7Jun94

14Jun94

16Jun94

11Aug94

20Jul94 26Jul94

27Jul94 28Jul94

29Jul94 4Aug94

5Aug94 11Aug94

y94

23Jun94

13Jul94 19Jul94

14Jul94

27Jul94 17Aug94

28Apr95

U03 TRANSITION

October 12,

COD :1 CODE2

10ct

3.06				
3.06	FACILITY LAYUP	382.00D	BERGM JN	10ct93
3.06.1				
3.06.1	224-UA BUILDING	154.00D	BERGM JN	10ct93
3.06.11				
3.06.11	HVAC HEATER INSTALLATION	54.00D		10ct93
3.06.111.312	PREPARE ECNs	33.00D		10ct93
3.06.113.314	PROCURE HEATERS	22.00D		180ct93
3.06.115.313	PREPARE WORK PACKAGE	5.00D		17Nov93
3.06.117.345	INSTALL HEATERS	16.00D		10ct93
3.06.12				
3.06.12	STEAM/SOUTHSIDE WATER ISOLATION	102.00D		10ct93
3.06.121.313	PREPARE WORK PLAN	27.00D		10ct93
3.06.123.312	PREPARE ECNs	22.00D		80ct93
3.06.125.313	PREPARE WORK PACKAGE	5.00D		9Nov93
3.06.127.371	BLANK STEAM AND WATER HEADERS	16.00D		16Nov93
3.06.129.371	BLOW DOWN STEAM & WATER LINES	11.00D		
3.06.13				
3.06.13	REMOVE TOOLS, SUPPLIES, AND SPARE PARTS	73.00D		10ct93
3.06.14				
3.06.14	NORTH SIDE WATER ISOLATION	127.00D		10ct93
3.06.141.313	PREPARE WORK PLAN	33.00D	DEVRI S	10ct93
3.06.142.312	PREPARE ECNs	22.00D		180ct93
3.06.143.313	PREPARE WORK PACKAGES	5.00D		17Nov93
3.06.145.373	DECON BUILDING INTERIOR, AND FLUSH/CLEAR DRAINS	22.00D		
3.06.147.371	BLANK WATER HEADER	10.00D		
3.06.149.371	BLOWDOWN WATER LINES	11.00D		
3.06.14A.371	BLANK PROCESS AND DRAIN LINES	11.00D		
3.06.15				
3.06.15	BUILDING PENETRATIONS	48.00D		10ct93
3.06.151.312	PREPARE ECNs TO SEAL BUILDING PENETRATIONS	22.00D		10ct93
3.06.153.313	PREPARE WORK PACKAGE	5.00D		2Nov93
3.06.155.365	SEAL PENETRATIONS	22.00D		9Nov93
3.06.16				
3.06.16	REMOVE/IDENTIFY HAZARDOUS MATERIALS	44.00D		10ct93
Activities Included By Selected Logic				
3.06.17A.364	SHUTDOWN HVAC/AIR/CAN VACUUM	11.00D		
3.06.17B.364	BLANK HVAC INLET AND EXHAUSTERS, AIR & VAC LINES	11.00D	JH	
3.06.185.365	SECURE BUILDING DOORS	5.00D		

SCHEDULE - PHASE II

1993 Page 5 of 9

U03 TRANSITION SC
October 12, 1993

		CODE1	CODE2	1993	
				10ct	1Nov
3.06.17					
3.06.17	HVAC DEACTIVATION AND ISOLATION	149.00D		10ct93	
3.06.17A.364	SHUTDOWN HVAC/AIR/CAN VACUUM	11.00D			
3.06.17C.312	PREPARE ECNs FOR HVAC ISOLATION	10.00D		10ct93	14oct93
3.06.17E.313	PREPARE WORK PACKAGES	5.00D			
3.06.17G.364	BLANK HVAC INLET AND EXHAUSTERS, AIR & VAC LINES	11.00D	JH		
3.06.18					
3.06.18	FINAL FACILITY LAYUP	16.00D			
3.06.181.361	ELECTRICAL/FIRE PROTECTION DISCONNECTS	11.00D			
3.06.183.312	BUILDING WALKDOWN	11.00D			
3.06.185.365	SECURE BUILDING DOORS	5.00D			
3.06.2					
3.06.2	224-U, 203-U, 203-UX LAYUP	314.00D	TBD	10ct93	
3.06.21					
3.06.21	WINTERIZATION	102.00D		10ct93	
3.06.211.313	PREPARE WORK PLAN	27.00D		10ct93	8Nov
3.06.213.312	PREPARE ECNs	27.00D		10ct93	8Nov
3.06.215.313	PREPARE WORK PACKAGE	3.00D		9Nov93	11Nov
3.06.217.345	REPLACE X36 AND X37 HEATING SYSTEMS	11.00D		12Nov93	
3.06.219.363	BLOWDOWN/ISOLATE UNNEEDED STEAM LINES	11.00D	TBD		
3.06.22					
3.06.22	MODIFY COMPRESSED AIR SYSTEM	104.00D		10ct93	
3.06.221.312	ENGINEERING EVALUATION	44.00D		10ct93	
3.06.223.312	INTEGRATE PLANS WITH U PLANT	44.00D		10ct93	
3.06.225.312	PREPARE ECNs	22.00D			9Dec93
3.06.227.313	PREPARE WORK PACKAGE	11.00D			
3.06.229.317	PROCURE SMALLER COMPRESSORS	33.00D			9Dec93
3.06.22A.367	INSTALL COMPRESSORS	22.00D			
3.06.22C.366	SEGREGATE UO3/U PLANT AIR SYSTEMS	5.00D			
3.06.23					
3.06.23	LEGACY EQUIPMENT	66.00D	##TBD##	10ct93	
3.06.231.366	EVALUATE E CELL AIRBORNE CONTAMINATION	66.00D	##TBD##	10ct93	
3.06.233.371	STABILIZE ASBESTOS ON ABANDONED CALCINERS	33.00D	##TBD##	10ct93	11Nov
3.06.235.310	RESEARCH FILES/DOCUMENT STATUS OF EQUIPMENT	33.00D	##TBD##	10ct93	11Nov
3.06.236.371	SEAL POWDER HANDLING EQUIPMENT AGAINST LEAKS	22.00D	##TBD##	10ct93	11Nov
Activities Included By Selected Logic					
3.06.189.325	SURVEY	2.00D			
3.06.129.371	BLOW DOWN STEAM & WATER LINES	11.00D			
3.06.14A.371	BLANK PROCESS AND DRAIN LINES	11.00D			
3.06.155.365	SEAL PENETRATIONS	22.00D			9Nov93
3.06.16	REMOVE/IDENTIFY HAZARDOUS MATERIALS	44.00D		10ct93	
3.09.YYY.800	UO3 TRANSITION COMPLETE	0.00D			

DULE - PHASE II

Page 6 of 9

1994												1995				
1Jan	1Feb	1Mar	1Apr	1May	1Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr	1May

U03 TRANSITION SCHEDULE - PHASE II

October 12, 1993

Page 7 of 9

Legend

Early CPN

UO3 TRANSITION SCHEDULE
October 12, 1993

CODE1

1993		
10Oct	1Nov	3Jan

9.06.3				
9.06.3	ANCILLARY BUILDINGS LAYUP	6890	10Oct93	
9.06.31				
9.06.31	272-U/UA BUILDING LAYUP	1130	10Oct93	
9.06.311.359	REMOVE/EXCESS UNNEEDED EQUIPMENT & SUPPLIES	660	10Oct93	21
9.06.313.361	REMOVE HAZARDOUS MATERIALS	660	10Oct93	21
9.06.315.373	DECON HOT SHOP	110		24Jan94
9.06.317.371	STEAM/WATER ISOLATION	110		8Feb94
9.06.319.365	SEAL PENETRATIONS/COVER WINDOWS	110		24Feb94
9.06.31A.361	ELECTRICAL/FIRE PROTECTION DISCONNECTS	50		14
9.06.31C.379	COMPLETE WALKDOWN/SECURE BUILDING	160		24Feb94
9.06.32				
9.06.32	2715-U, 2715-UA, AND 2716-U LAYUP	700		
9.06.321.361	REMOVE HAZARDOUS MATERIALS	220		
9.06.323.373	HOUSEKEEPING/DECON	220		
9.06.325.365	SEAL PENETRATIONS	110		
9.06.327.361	ELECTRICAL/FIRE PROTECTION DISCONNECTS	50		
9.06.329.379	COMPLETE WALKDOWN/SECURE BUILDINGS	160		
9.06.33				
9.06.33	2714-U BUILDING LAYUP	6890	10Oct93	
9.06.331.313	DETERMINE DISPOSITION OF DEPLETED UO3	1320	10Oct93	
9.06.333.361	SCHEDULE AND SHIP DEPLETED UO3	1320		
9.06.333.650	UO3 SHN FINAL ACCOUNTABILITY RECONCILED	00	HS-RL	
9.06.335.313	DETERMINE DISPOSITION OF WASTE MGMT SAMPLES	660		
9.06.337.361	SCHEDULE AND DISPOSE OF SAMPLES	660		
9.06.339.313	DETERMINE DISPOSITION OF PFP EQUIPMENT	660		
9.06.33A.369	SCHEDULE AND DISPOSE OF PFP EQUIPMENT	660		
9.06.33C.313	DETERMINE DISPOSITION OF UO3 EQUIPMENT	660		
9.06.33E.369	SCHEDULE & DISPOSE OF UO3 EQUIPMENT	660		
9.06.336.361	DISCONNECT ALTERNATIVE POWER SOURCE	110	10Oct93	15Oct93
9.06.33J.365	FENCE BREEZENAY	110	10Oct93	15Oct93
9.06.33L.373	CLEAN/DECON BUILDING INTERIOR	330		
9.06.33N.371	REPAIR ROOF/SEAL PENETRATIONS	220		
9.06.33P.361	ELECTRICAL/FIRE PROTECTION DISCONNECTS	50		
9.06.33R.379	COMPLETE WALKDOWN/SECURE BUILDING	220		
Activities Included By Selected Logic				
9.09.113.361	LOAD T-HOPPERS FOR SHIPMENT TO VENDOR	330	COTTRELL	9Nov93
9.09.117.359	SCHEDULE AND SHIP EMPTY T-HOPPERS	1320		13J
9.09.YYY.600	UO3 TRANSITION COMPLETE	00		

E - PHASE II
Page 8 of 9

UO3 TRANSITION SCHEDULE - PHASE II
October 12, 1993 Page 9 of 9

CODES

October 12, 1994

1993	1994				
10ct	1Jan	1Apr	1Jul	10ct	1

4.06.10

4.06.100 *CODES AND STANDARDS

4.06.100.312A IDENTIFY TRANSITION ACTIVITIES

4.06.100.312C DEVELOP IMPLEMENTATION PLAN & ESH CONFIGURATION

4.06.100.312E EVALU OF QUALIFICATIONS & PERSONNEL TRAINING

4.06.100.312G PREPARE DRAFT RID'S

4.06.100.312J DETERMINATION OF APPICABILITY & PUREX EXPERT REV

4.06.100.312K DEVELOP CHARACTERIZATION CRITERIA

4.06.100.312L PERFORM ACTIV CHARACTERIZATION/DEFINE ESH ENVELOP

4.06.100.312M DEVELOP ACTIVITY WORK PACKAGES

4.06.100.312N VALIDATION BY DOE-HQ SUBJECT MATER EPERT (SME)

4.06.100.312P VALIDATION BY DOE-RL

4.06.100.312R SELECTION & TRAINING OF PERSONNEL FOR RID COMP

4.06.100.312S PERFORMANCE OF ASSESSMENT

4.06.100.312T DETERMINATION OF CORRECTIVE ACTION

4.06.100.300M MHC MANAGEMENT APPROVAL

Activities Included By Selected Logic

4.03.YYY.800 TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT

Legend

Early CPW

STANDARDS

1995			1996				1997				1998	
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

SAFE
October 12, 1994

CODE1 CODE2

1993	1994			
1Oct	1Jan	1Apr	1Jul	1Oct

4.05.1					
4.05.1	NSAFETY STRATEGY				30Oct94 ☐
4.05.11					
4.05.11	NSCROSSWALK APPROVAL				
4.05.110					
4.05.110.312A	REVIEW EXISTING CROSSWALK DOCUMENT				
4.05.110.312C	WRITE PUREX SAFETY DOCUMENT CROSSWALK				
4.05.110.312E	PUREX REVIEW				
4.05.110.312G	MHC APPROVAL				
4.05.110.312H	DOE CONCURRENCE/APPROVAL				
4.05.13					
4.05.13	NSAFETY DOCUMENTATION FOR D & D				30Oct94 ☐
4.05.130					
4.05.130.850	PROJECT SAFETY BASIS PACKAGE SUBMITTED	NS-RL	PGR		
4.05.130.312A	DEFINE REQUIREMENTS				30Oct94 ☐
4.05.130.312C	PREPARE DOCUMENTATION				17Oct94
4.05.130.312E	PUREX REVIEW				
4.05.130.312G	MHC REVIEW AND APPROVAL				
4.05.130.312H	RL REVIEW AND APPROVAL				
4.05.130.312K	HQ REVIEW AND APPROVAL				
4.05.15					
4.05.15	NSOBR APPLICABILITY REVIEW				
4.05.150					
4.05.150.312A	REVIEW CURRENT DOCUMENT				
4.05.150.312C	IDENTIFY ADDITIONAL TECHNICAL SUPT/JUSTIFICATION				
4.05.150.312E	INCORPORATE CHANGES				
4.05.150.312G	MHC REVIEW				
Activities Included By Selected Logic					
4.05.180.312A	UPDATE PCN				
4.05.YYY.800	SAFETY STRATEGY COMPLETED				

Legend

Early CPN ☐

STRATEGY

93 Page 1 of 5

1995				1996				1997				1998	
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

1 8Apr98

3Jan96 13Nov96

3Jan96 16Feb96

19Feb96 10May96

13May96 27Jun96

28Jun96 16Aug96

19Aug96 13Nov96

11Jul96

11Apr95

16Jan95

11Apr95

12Apr95 12Jul95

13Jul95 5Oct95

6Oct95 16Jan96

17Jan96 11Jul96

1Aug95 16May96

1Aug95 28Sep95

28Sep95 20Dec95

21Dec95 4Mar96

5Mar96 16May96

5Mar96 16May96

8Apr98

Project: WORKING	SAFETY1	Date: 130C83 16:15
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

SAFET
October 12, 1

1993		1994			
10ct	1Jan	1Apr	1Jul	10ct	1Jan

4.05.16
4.05.16 **PCM DOCUMENTATION

4.05.160
4.05.160.312A UPDATE PCM

4.05.160.312C MHC REVIEW
4.05.160.312E RL APPROVAL
4.05.160.312B HQ APPROVAL

Activities Included By Selected Logic

4.03.703.313 REVISE SUREVEILLANCE PM PROCEDURES
4.05.150.312B MHC REVIEW
4.05.181.312A FIRST DRAFT
4.05.193.312A DRAFT
4.05.184.312A FIRST DRAFT
4.05.195.312A FIRST DRAFT
4.05.196.312A DRAFT REVISIONS
4.05.198.312A DRAFT REVISION
4.05.199.312A FIRST DRAFT
4.05.19A.305A PREPARE PACKAGES/PLAN

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

5Mar96 18Mar97

5Mar96 16May96

17May96 25Jul96

26Jul96 30Oct96

31Oct96 18Mar97

5Mar96 16May96

19Mar97 24Sep97

19Mar97 25Jun97

19Mar97 8Apr97

19Mar97 26Jun97

19Mar97 18Jun97

19Mar97 18Jun97

19Mar97 4Jun97

18Mar97

19Mar97 11Jun97

October 12, 1964

1993	1994				
10ct	1Jan	1Apr	1Jul	10ct	1Jan

4.05.17
4.05.17 **WORKER HEALTH & SAFETY ASSESSMENT

4.05.170
4.05.170 ***IDENTIFY & EVALUATE SAFETY/HEALTH RIGHTS
4.05.170.312A SCENARIO DEVELOPMENT
4.05.170.312C CONSEQUENCE
4.05.170.312E WRITE UP
4.05.170.312B PEER REVIEW
4.05.170.312H RESOLVE PEER REVIEW COMMENTS (B)
4.05.170.312K RESOLVE PEER REVIEW COMMENTS (A)
4.05.170.312N FUNCTIONAL REVIEW
4.05.170.312P RESOLVE FUNCTIONAL REVIEW COMMENTS
4.05.170.312R RESOLVE FUNCTIONAL REVIEW COMMENTS (A)
4.05.170.312T MHC REVIEW
4.05.170.312V PL REVIEW
4.05.170.312M HQ REVIEW

4.06.173
4.06.173 ***UPDATE SAFETY AND HEALTH PROGRAMS
4.06.173.312C REVIEW MHC S&H PROGRAM
4.06.173.312E INCORPORATE REVISIONS TO MHC S&H PROGRAM
4.06.173.312G REVIEW PUREX S&H PROGRAM
4.06.173.312H INCORPORATE REVISIONS TO PUREX S&H PROGRAM
4.06.173.312K IMPLEMENT PUREX SAFETY & HEALTH PGM FOR D&D

Activities Included By Selected Logic

4.05.YYY.800 SAFETY STRATEGY COMPLETED

STRATEGY

13 Page 3 of 5

1995			1996				1997				1998	
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	

3Jan96 [] 7Jan97

3Jan96 [] 7Jan97

3Jan96 [] 23Jan96

24Jan96 [] 28Feb96

29Feb96 [] 6Mar96

7Mar96 [] 13Mar96

7Mar96 [] 13Mar96

7Mar96 [] 13Mar96

14Mar96 [] 27Mar96

14Mar96 [] 27Mar96

14Mar96 [] 27Mar96

28Mar96 [] 22May96

23May96 [] 19Aug96

20Aug96 [] 7Jan97

3Jan96 [] 18Oct96

3Jan96 [] 28Feb96

29Feb96 [] 22May96

23May96 [] 25Jul96

26Jul96 [] 18Oct96

18Oct96

8Apr98

SAFETY
October 12, 1994

1993	1994				
10ct	1Jan	1Apr	1Jul	10ct	1Jan

4.05.18	
4.05.18	###USQ EVALUATIONS
4.05.180	
4.05.180	###EVALUATE & PREPARE SAFETY DOCU
4.05.180.312A	EVALUATE POTENTIAL USQ'S
4.05.180.322C	PREPARE ADDITIONAL SAFETY DOCUMENTS
4.05.180.312E	REVIEW/REVISE/OBTAIN MHC/DOE APPROVAL OF DOCU
4.05.19	
4.05.19	###OSR IMPLEMENTATION
4.05.191	
4.05.191	###REVISE PROCEDURES
4.05.191.312A	FIRST DRAFT
4.05.191.312C	REVIEW/EDIT
4.05.191.312E	FINAL DRAFT
4.05.191.312G	ISSUE
4.05.193	
4.05.193	###REVISE HP PROCEDURES
4.05.193.312A	DRAFT
4.05.193.312C	REVIEW/EDIT DRAFT
4.05.193.312E	ISSUE
4.05.194	
4.05.194	###REVISE PM'S
4.05.194.312A	FIRST DRAFT
4.05.194.312C	REVIEW/EDIT
4.05.194.312E	FINAL DRAFT
4.05.194.312G	ISSUE
4.05.194.312H	COG. ENGR'S IDENTIFY PROCEDURES/EXTEND FOR MOD
Activities Included By Selected Logic	
4.05.180.312G	HQ APPROVAL
4.05.YYY.800	SAFETY STRATEGY COMPLETED

STRATEGY

33 Page 4 of 5

SAFETY

October 12, 1994

1993		1994			
10ct	1Jan	1Apr	1Jul	10ct	1Jan

4.05.195

4.05.195 ***REVISE ADMINISTRATION PROCEDURES

4.05.195.312A FIRST DRAFT

4.05.195.312C REVIEW/EDIT

4.05.195.312E FINAL DRAFT

4.05.195.312G APPROVED

4.05.196

4.05.196 REVISE PISCES

4.05.196.312A DRAFT REVISIONS

4.05.196.312C FINAL REVISIONS

4.05.198

4.05.198 ***REVISE SAFETY EQUIPMENT LIST (SEL)

4.05.198.312A DRAFT REVISION

4.05.198.312C REVIEW

4.05.198.312E EDIT

4.05.198.312G APPROVE/ISSUE

4.05.199

4.05.199 ***CRITICALITY SPEC REVISIONS

4.05.199.312A FIRST DRAFT

4.05.199.312C FINAL DRAFT

4.05.199.312G ISSUE

4.05.19A

4.05.19A ***TRAINING

4.05.19A.305A PREPARE PACKAGES/PLAN

4.05.19A.305C PERFORM TRAINING

Activities Included By Selected Logic

4.05.190.312G HQ APPROVAL

4.05.190.312G SAFETY STRATEGY COMPLETED

STRATEGY

33 Page 5 of 5

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

19Mar97 240ct97

19Mar97 18Jun97

19Jun97 26Sep97

29Sep97 240ct97

240ct97

19Mar97 7Aug97

19Mar97 18Jun97

19Jun97 7Aug97

19Mar97 28Aug97

19Mar97 4Jun97

5Jun97 2Jul97

3Jul97 31Jul97

1Aug97 28Aug97

◇ 18Mar97

◇ 18Mar97

◇ 18Mar97

◇ 18Mar97

19Mar97 31Jul97

19Mar97 11Jun97

12Jun97 31Jul97

31Oct96 18Mar97

8Apr98

October 12.

18

4.04.902.391 MAKE CUSTODIAL REASSIGNMENT TO HSFP

Early CPM ☐

DISPOSITION

93 Page 1 of 2

1995			1996				1997				1998	
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

ASSET
October 12,

		CODE1	1993	1994			
			10ct	1Jan	1Apr	1Jul	10ct
4.04.0							
4.04.0	MAINTENANCE MATERIALS DISPOSITION						
4.04.00							
4.04.002.317	PREPARE PUREX/UO3 MAINT. MAT'LS DISPOSITION LIST						
4.04.004.301	COMPLETE DISPOSITION FORMS						
4.04.006.301	MAINTENANCE MATERIALS DISPOSAL	NEED RESOURCES					
4.04.0							
4.04.0	CUSTODIAL TRANSFER TO HSFP						
4.04.00							
4.04.002.301	MAKE CUSTODIAL REASSIGNMENT TO HSFP						
4.04.A2							
4.04.A20.310	VERIFY DISPOSITION OF ASSETS PER DEACT'ION PLAN						
4.04.A4							
4.04.A40.310	VERIFY MAT'LS INVENTORIED = PHYSICAL INSPECTION						
4.04.B							
4.04.B	REVIEW/CONFIRM OPER SYS INVENTORY-AS LEFT INVENT						
4.04.B2							
4.04.B20.310	REVIEW/CONFIRM COMPONENT, HARDWARE INVENTORY						
4.04.B4							
4.04.B40.310	REVIEW/CONFIRM SPARE PART INVENTORY						
4.04.YY							
4.04.YYY.000	ASSET DISPOSITION COMPLETE						
Activities Included By Selected Logic							
2.10.5YY.000	AMU COMPLETE						
4.03.YYY.000	TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT						
4.04.206.301	SPARE PARTS DISPOSAL						
4.04.306.301	SPARE EQUIPMENT DISPOSAL						
4.04.406.301	CONVENIENT STORAGE DISPOSAL						
4.04.504.301	SPARE PROCESS JUMPER DISPOSAL						
4.04.606.301	OFFICE EQUIPMENT DISPOSAL						
4.04.740.301	STORAGE GALLERY EQUIPMENT DISPOSAL						

DISPOSITION

3 Page 2 of 2

TURNOVER TO HANFORD SURPLUS FA
October 12, 1993 Page

1993	1994	1995
1Oct	1Jan 1Apr	1Jul 1Oct 1Jan 1Apr 1Jul

4.03.7
4.03.7 SURVEILLANCE AND MAINTENANCE PLAN
4.03.701.313 PREPARE SURVEILLANCE & MAINTENANCE PLAN
4.03.701.800 PUREX PLANT SURVEILLANCE & MAINTENANCE PLAN COMP
4.03.702.313 REVISE SURVEILLANCE OPERATING PROCEDURES
4.03.702.800 PUREX SURVEILLANCE PROCEDURES COMPLETED
4.03.703.313 REVISE SURVEILLANCE PM PROCEDURES
4.03.708.310 PREPARE SHM SAFETY DOCUMENTATION PACKAGE

4.03.A
4.03.A VERIFY APPLIC TURNOVER DOCS HAVE BEEN PROVIDED
4.03.A02.310 VERIFY INFO/DOCS PROVIDED FOR OPERATING SYSTEMS
4.03.A04.310 VERIFY FACILITY RECORDS PKB HAS BEEN PROVIDED

4.03.B
4.03.B VERIFY TURNOVER ACTIONS HAVE BEEN COMPLETED
4.03.B02.310 VERIFY STATUS MEETING ACTION ITEMS
4.03.B04.310 VERIFY INTERIM WALKDOWN ACTION ITEMS

4.03.C
4.03.C VERIFY FINAL FACILITY TURNOVER WALKDOWNS COMPLET
4.03.C02.310 VERIFY FACILITY WALKDOWN PUNCH LIST RESOLVED
4.03.C04.310 VERIFY PHYSICAL CONDITION OF FACILITY

4.03.E
4.03.E00.310 PERFORM FACILITY SURVEILLANCE FOR BASELINE INFO

4.03.H
4.03.H OBTAIN SIGNATURES AND DATES
4.03.H10.300 OBTAIN INDIVIDUAL SIGS/DATES (PUREX ORGANIZATION)
4.03.H20.300 OBTAIN INDIVIDUAL SIGS/DATES (DND ORGANIZATION)

4.03.V
4.03.VVY.800 TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLY
4.03.VZZ.800 PUREX DEACTIVATION COMPLETED

Activities Included By Selected Logic

2.03.188.800 ALUMINUM CLAD FUEL TRANSFERRED AND BASIN FLUSHED
2.03.707.307 BLANK LINES AT NEAREST DIVERSION BOX
2.06.415.312M FINAL BUILDING INSPECTION
2.12.1YY.800 RAD PROTECTION SYSTEM COMPLETE
2.12.580.800B STEAM, WATER & AIR ISOLATION COMPLETE
4.01.VVY.800 DOCUMENTATION AND ARCHIVING COMPLETE
4.02.2YY.800 DOCUMENTATION PACKAGE TRANSFERRED TO HFFP
4.02.4YY.800 DOCUMENTATION PACKAGE TRANSFERRED TO HFFP
4.02.6YY DOCUMENTATION PACKAGE TRANSFERRED TO HFFP
4.02.8YY.800 DOCUMENTATION TRANSFERRED TO HFFP

4.02.VVY.800 FINAL CHARACTERIZATION OF FACILITY COMPLETE
4.03.184.310 TRANSFER DEACTIVATION CHECKSHEETS TO HFFP
4.03.204.310 TRANSFER DEACTIVATION LOGBOOKS TO HFFP
4.03.308.310 TRANSFER RECORDS TO HFFP
4.03.404.313 MODIFY PERMITS
4.03.620.310 TRANSFER RECORDS, PMs TO HFFP
4.03.640.310 TRANSFER RECORDS TO HFFP
4.04.VVY.800 ASSET DISPOSITION COMPLETE
4.06.180.312B H8 APPROVAL
4.06.VVY.800 SAFETY STRATEGY COMPLETED
4.06.100.300M MHC MANAGEMENT APPROVAL
4.06.100.312M DEVELOP ACTIVITY WORK PACKAGES
4.07.400 PROJECT MANAGEMENT FY87

4.07.878M PUREX SURVEILLANCE & MAINTENANCE COMPLETE

18Jul 11-25

1May

25Jul

ITY PROGRAM
of 2

FINAL CHARACTE
October 12, 1

CODE1

1993	1994			
10ct	1Jan	1Apr	1Jul	10ct

4.02	FINAL CHARACTERIZATION OF FACILITY	WASHENFELDER	30ct94	☐
4.02.2	PLANT SPILL AND CLEANUP RECORDS		30ct94	☐
4.02.22	LOCATE SPILL AND CLEANUP RECORDS		30ct94	☐
4.02.24	EVALUATE SPILL AND CLEANUP RECORDS			
4.02.26	COMPLETE SPILL AND CLEANUP DATABASE			
4.02.28	COMPLETE SUPPLEMENTAL CHARACTERIZATION			
4.02.2A	PREPARE DOCUMENTATION PACKAGE			
4.02.2Y	DOCUMENTATION PACKAGE TRANSFERRED TO HSP			
4.02.4	YARD SPILL AND CLEANUP RECORDS		30ct94	☐
4.02.42	LOCATE YARD SPILL AND CLEANUP RECORDS		30ct94	☐
4.02.44	EVALUATE YARD SPILL AND CLEANUP RECORDS			
4.02.46	COMPLETE YARD SPILL AND CLEANUP RECORD DATA BASE			
4.02.48	COMPLETE SUPPLEMENTAL CHARACTERIZATION			
4.02.4A	PREPARE DOCUMENTATION PACKAGE			
4.02.4Y	DOCUMENTATION PACKAGE TRANSFERRED TO HSP			
4.02.6	INACCESSIBLE AREA CHARACTERIZATION		30ct94	☐
4.02.62	DEFINE INACCESSIBLE AREAS		30ct94	☐
4.02.64	LOCATE INACCESSIBLE AREA RECORDS			
4.02.66	COMPLETE SUPPLEMENTAL CHARACTERIZATION			
4.02.68	PREPARE DOCUMENTATION PACKAGE			
4.02.6Y	DOCUMENTATION PACKAGE TRANSFERRED TO HSP			
Activities Included By Selected Logic				
4.02.YYY.800	FINAL CHARACTERIZATION OF FACILITY COMPLETE			
4.03.YYY.800	TURNOVER TO HAMFORD SURPLUS FACILITY PROG COMPT			

Legend

Early CPN ☐

IZATION OF FACILITY

93 Page 1 of 2

1995				1996				1997				1998	
1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

CODE1		1993		1994			1995		
		1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	
4.02.0									
4.02.0	RADIOLOGICAL AND CHEMICAL CHARACTERIZATION								20
4.02.02									
4.02.020.310	PREPARE FINAL NDA RECONCILIATION								
4.02.020.000	PUREX 80N FINAL ACCOUNTABILITY RECONCILED								MS-RL
4.02.04									
4.02.040.311	PREPARE 80N LOCATION RECORDS								
4.02.06									
4.02.060.310	PREPARE PLANT RADIOLOGIC RESIDUE MAP								
4.02.08									
4.02.080.310	PREPARE PLANT RADIOLOGIC SUMMARY								
4.02.0A									
4.02.0A0.310	PREPARE PLANT CHEMICAL RESIDUE MAP								20
4.02.0C									
4.02.0C0.310	PREPARE PLANT CHEMICAL SUMMARY								
4.02.0Y									
4.02.0YY.000	DOCUMENTATION TRANSFERRED TO HFFP								
4.02.0									
4.02.0	VERIFICATIONS								
4.02.01									
4.02.010.310	VERIFY THAT SYS REMAINING IN OPER ARE IDENTIFIED								
4.02.02									
4.02.020.310	VERIFY PROPER POSTINGS/MARKINGS FOR RAD AREAS								
4.02.03									
4.02.030.310	VERIFY THAT RADIATION SURVEYS ARE CURRENT								
4.02.04									
4.02.040.310	VERIFY PHYSICAL CONDITIONS WITHIN CLOSED BLDGS								
4.02.05									
4.02.050.310	VERIFY ACCESS CONTROL TO CLOSED BLDGS IN PLACE								
4.02.06									
4.02.060.310	VERIFY REMAINING PROPERTY INVENTORY LISTS CURRENT								
4.02.0Y									
4.02.0YY.000	FINAL CHARACTERIZATION OF FACILITY COMPLETE								
Activities Included By Selected Logic									
2.01.01J.310	FINAL PROJECT DOCUMENTATION								
2.03.2YY.000	DISSOLVER HEELS PASSIVATION COMPLETE								
2.03.7CY.000	GRID LINES & DIVERSION BOX LINE ISOLATE COMPLETE								
2.03.8SY.000	CRANE MAINTENANCE PLATFORM & RR TUNNEL COMPLETE								
2.05.400.371	GROUP I DEACTIVATION (TRAP PIT)								
2.05.420.371	GROUP II DEACT (200A, 200B, 2714/214A)								
2.05.440.371	GROUP III DEACT. (5 OF REMAINING BUILDINGS)								
2.05.460.371	GROUP IV DEACT. (5 OF REMAINING BUILDINGS)								
2.05.480.371	GROUP V DEACT. (5 OF REMAINING BUILDINGS)								
2.05.470.371	GROUP VI DEACT. (4 REMAINING BUILDINGS)								
2.05.4YY.000	PUREX ANCILLARY BUILDING DEACTIVATION COMPLETE								
2.11.3YY.000	OUTSIDE RAD ZONES CHARACTER/STABILIZ COMPLETE								
2.12.2YY.000	ELEC CONSOLIDATION COMPLETE								
2.12.000.0000	STEAM, WATER & AIR ISOLATION COMPLETE								
2.12.000.000Y	ELECTRICAL MONITORING COMPLETE								
2.12.7YY.000	MISC. UTILITY ITEMS COMPLETE								
2.12.000.000	STACK COMPLETE								
2.12.0YY.000	LIQUID EFFLUENTS COMPLETE								
2.12.4YY.000	GASEOUS EFFLUENT SYSTEM COMPLETE								
2.14.1YY.000	PUREX LAB DEACTIVATION COMPLETE								
2.14.2YY.000	LABORATORY DECON & MATERIAL REMOVAL COMPLETE								
4.02.2YY.000	DOCUMENTATION PACKAGE TRANSFERRED TO HFFP								
4.02.0YY	DOCUMENTATION PACKAGE TRANSFERRED TO HFFP								
4.02.000.310	VERIFY STATUS MEETING ACTION ITEMS								
4.03.0YY.000	TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT

DOCUMENTA
October 12,

CODE1

893	1894			
Oct	1Jan	1Apr	1Jul	1Oct

4.01				
4.01	DOCUMENTATION & ARCHIVING	MASHENFELDER		4Jan95
4.01.10				
4.01.100.305	NON-RECORD DATA DISPOSAL			
4.01.101.305	PLANT RECORDS DISPOSITION AND TRANSFER			
4.01.103.305	RECORD ASSIGNMENT TO D & D			
4.01.105.305	PLANT RECORDS STORAGE			4Jan95
4.01.YY				
4.01.YYY.800	DOCUMENTATION AND ARCHIVING COMPLETE			
Activities Included By Selected Logic				
4.03.A04.310	VERIFY FACILITY RECORDS PKG HAS BEEN PROVIDED			

Legend

Early CPM ☐

ON & ARCHIVING

13 Page 1 of 1

1995				1996				1997				1998	
Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr

24Feb98

3Jan96 40ct96
3Jan96 40ct96
3Jan96 40ct96

24Feb98

24Feb98

1Dec97 24Feb98

Project: WORKING	DOCU	Date: 130C93 14:18
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

U03 SURVEILLANCE & MAINTENANCE
October 12, 1993 **Page 1 of 3**

1993						
1Oct	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr

K201			
K201	U03 OPERATIONS SURV & MAINT	10ct93	☐
K201.0A			
K201.0A	U03 OPERATIONS SURV & MAINT	10ct93	☐
K201.0A.1A	MINIMUM SURVEILLANCE PHASE I	10ct93	☐
K201.0A.1ABM	OPERATIONS PHASE I BEGINNING MILESTONE	◇ 10ct93	
K201.0A.1AEM	OPERATIONS PHASE I ENDING MILESTONE		
K201.0A.1B	MINIMUM SURVEILLANCE PHASE II		
K201.0A.1BEM	OPERATIONS PHASE II BEGINNING MILESTONE		
K201.0A.1BEM	OPERATIONS PHASE II ENDING MILESTONE		
K201.4A			
K201.4A	TRAINING & RELIEF	10ct93	☐
K201.4A.4A	TRAINING & RELIEF PHASE I	10ct93	☐
K201.4A.4ABM	TRAINING & RELIEF PHASE I BEGINNING MILESTONE	◇ 10ct93	
K201.4A.4AEM	TRAINING & RELIEF PHASE I ENDING MILESTONE		
K201.4A.4B	TRAINING & RELIEF PHASE II		
K201.4A.4BEM	TRAINING & RELIEF PHASE II BEGINNING MILESTONE		
K201.4A.4BEM	TRAINING & RELIEF PHASE II ENDING MILESTONE		
K201.6A			
K201.6A	ENGINEERING SUPPORT	10ct93	☐
K201.6A.2	SURV/MAINT ENGRG SUPT	10ct93	☐
K201.6A.5	ECO REGULATORY	10ct93	☐
K201.6A.5A	ECO REGULATORY	10ct93	☐
K201.6A.2A	SURV/MAINT ENGRG SUPT PHASE I	10ct93	☐
K201.6A.2ABM	SURV/MAINT ENGRG SUPT PHASE I BEGINNING MILESTONE	◇ 10ct93	
K201.6A.2AEM	SURV/MAINT ENGRG SUPT PHASE I ENDING MILESTONE		
K201.6A.2B	SURV/MAINT ENGRG SUPT PHASE II		
K201.6A.2BEM	SURV/MAINT ENGRG SUPT PHASE II BEGINNING MILESTONE		
K201.6A.2BEM	SURV/MAINT ENGRG SUPT PHASE II ENDING MILESTONE		
K202			
K202	U03 MAINTENANCE	10ct93	☐
K202.A1			
K202.A1	MINIMUM U03 SURVEILLANCE SUPPORT	10ct93	☐
K202.A1.2A	U03 MAINTENANCE PHASE I	10ct93	☐
K202.A1.2ABM	U03 MAINTENANCE PHASE I BEGINNING MILESTONE	◇ 10ct93	
K202.A1.2AEM	U03 MAINTENANCE PHASE I ENDING MILESTONE		
K202.A1.2B	U03 MAINTENANCE PHASE II		
K202.A1.2BEM	U03 MAINTENANCE PHASE II BEGINNING MILESTONE		
K202.A1.2BEM	U03 MAINTENANCE PHASE II ENDING MILESTONE		
K202A			
K202A	RESIDENTS OUT OF 202A FACILITY		
Activities Included By Selected Logic			
2.12.9T0.800	ALL HVAC PHYSICAL WORK COMPLETE		
2.12.722.371P	BLANK OR CAP ALL SEWER LINE VENTS ON ROOF		
3.06.24C.371	BLANK LINE TO U17 CRIB		
3.06.27C.365	SECURE BUILDING DOORS		
<div> Legend </div> <div> Early CPH ☐ </div>			

1994							1995	
1Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb

U03 SURVEILLANCE & MAINTENANCE
October 12, 1993 **Page 2 of 3**

1993						
10c	1Nov	1Dec	1Jan	1Feb	1Mar	1Apr

K203						
K203	MU03 SUPPORT	10ct93				
K203.1A						
K203.1A	MMU03 PLANNING & SCHEDULING	10ct93				
K203.1A.2	MMHLONG RANGE PLANNING	10ct93				
K203.1A.1	MMWORK CONTROL	10ct93				
K203.1A.1A	WORK CONTROL PHASE I	10ct93				
K203.1A.2A	LONG RANGE PLANNING PHASE I	10ct93				
K203.1A.1A2M	WORK CONTROL PHASE I BEGINNING MILESTONE	◇	10	t93		
K203.1A.2A2M	LONG RANGE PLANNING PHASE I BEGINNING MILESTONE	◇	10	t93		
K203.1A.2A2M	LONG RANGE PLANNING PHASE I ENDING MILESTONE					
K203.1A.1A2M	WORK CONTROL PHASE I ENDING MILESTONE					
K203.1A.1B	WORK CONTROL PHASE II					
K203.1A.2B	LONG RANGE PLANNING PHASE II					
K203.1A.2B2M	LONG RANGE PLANNING PHASE II BEGINNING MILESTONE					
K203.1A.1B2M	WORK CONTROL PHASE II BEGINNING MILESTONE					
K203.1A.1B2M	WORK CONTROL PHASE II ENDING MILESTONE					
K203.1A.2B2M	LONG RANGE PLANNING PHASE II ENDING MILESTONE					
K203.2A						
K203.2A	MHEALTH PHYSICS	10ct93				
K203.2A.2	MMHPT MAINTENANCE/OPER RADIOD	10ct93				
K203.2A.2A	HPT MAINT/OPER RAD BUPT PHASE I	10ct93				
K203.2A.2A2M	HPT MAINT/OPER RAD BUPT PHASE I BEGIN MILESTONE	◇	10	t93		
K203.2A.2A2M	HPT MAINT/OPER RAD BUPT PHASE I ENDING MILESTONE					
K203.2A.2B	HPT MAINT/OPER RAD BUPT PHASE II					
K203.2A.2B2M	HPT MAINT/OPER RAD BUPT PHASE II BEGIN MILESTONE					
K203.2A.2B2M	HPT MAINT/OPER RAD BUPT PHASE II END MILESTONE					
K203.3A						
K203.3A	MU03 MISCELLANEOUS SUPPORT	10ct93				
K203.3A.8	MU03 IFM COMPUTER/NETWORK MAINT	10ct93				
K203.3A.4	MMU03 KAISER SUPPORT	10ct93				
K203.3A.8	MU03 SURVEILLANCE/MAINTENANCE MATERIALS	10ct93				
K203.3A.8	HEHF SUPPORT	10ct93				
K203.3A.8.84	HEHF SUPPORT FY84	10ct93				
K203.3A.8.84	IFM COMP/NETWK MAINT FY84	10ct93				
K203.3A.8.84	SURVEILLANCE/MAINT MATLS FY84	10ct93				
K203.3A.4.84	KAISER SUPORT FY84	10ct93				
K203.3A.8.85	SURVEILLANCE/MAINT MATLS FY85					
K203.3A.8.85	IFM COMP/NETWK MAINT FY85					
K203.3A.8.85	HEHF SUPPORT FY85					
K203.3A.4.85	KAISER SUPPORT FY85					
K203.3A.8.85	HEHF SUPPORT COMPLETE					
K203.3A.8.85	IFM COMP/NETWK MAINT COMPLETE					
K203.3A.4.85	KAISER SUPPORT COMPLETE					
K203.3A.8.85	SURVEILLANCE/MAINT MATLS COMPLETE					
Activities Included By Selected Logic						
3.08.24C.371	BLANK LINE TO U17 CRIB					
3.08.27C.306	SECURE BUILDING DOORS					
9 04 27C 371	U03 SURVEILLANCE & MAINTENANCE COMPLETE					

1994							1995	
Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb

☐ 8Feb95
☐ 8Feb95
☐ 8Feb95
☐ 8Feb95
☐ 24Aug94
☐ 24Aug94

☐ 24Aug94
☐ 24Aug94
☐ 18Aug94
☐ 18Aug94
☐ 18Aug94
☐ 18Aug94
☐ 8Feb95
☐ 8Feb95
☐ 8Feb95
☐ 8Feb95
☐ 24Aug94
☐ 24Aug94
☐ 18Aug94
☐ 18Aug94
☐ 8Feb95
☐ 8Feb95

☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 30Sep94
☐ 30Sep94
☐ 30Sep94
☐ 30Sep94
☐ 30Oct94
☐ 30Oct94
☐ 30Oct94
☐ 30Oct94
☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 4Jan95
☐ 18Aug94
☐ 24Aug94
☐ 2Feb95
☐ 8Feb95
☐ 8Feb95

1993					
1Oct	1Nov	1Dec	1Jan	1Feb	1Mar

K204					
K204	*U03 ASSESSMENTS	10ct93			
K204.01					
K204.01	**U03 STEAM ASSESSMENTS	10ct93			
K204.01.94	STEAM ASSESSMENT FY94	10ct93			
K204.01.95	STEAM ASSESSMENT FY95				
K204.01.96	STEAM ASSESSMENT COMPLETE				
K204.02					
K204.02	**U03 BPA ASSESSMENTS	10ct93			
K204.02.94	BPA ASSESSMENT FY94	10ct93			
K204.02.95	BPA ASSESSMENT FY95				
K204.02.96	BPA ASSESSMENT COMPLETE				
K204.03					
K204.03	**U03 ELEC UTILITY ASSESSMENTS	10ct93			
K204.03.94	ELEC UTILITY/MAINT ASSESSMENT FY94	10ct93			
K204.03.95	ELEC UTILITY/MAINT ASSESSMENT FY95				
K204.03.96	ELEC UTILITY/MAINT ASSESS COMPLETE				
K204.04					
K204.04	**U03 LAUNDRY/MASKS ASSESSMENTS	10ct93			
K204.04.94	LAUNDRY/MASKS ASSESSMENT FY94	10ct93			
K204.04.95	LAUNDRY/MASKS ASSESSMENT FY95				
K204.04.96	LAUNDRY/MASKS ASSESS COMPLETE				
K204.08					
K204.08	*U03 JOB CONTROL ASSESSMENTS	10ct93			
K204.08.94	JCS ASSESSMENT FY94	10ct93			
K204.08.95	JCS ASSESSMENT FY95				
K204.08.96	JCS ASSESSMENT COMPLETE				
K204.11					
K204.11	*U03 IRM NETWORK MAINT ASSESS	10ct93			
K204.11.94	IRM NETWORK ASSESSMENT FY94	10ct93			
K204.11.95	IRM NETWORK ASSESSMENT FY95				
K204.11.96	IRM NETWORK ASSESSMENT COMPLETE				
K204.14					
K204.14	*U03 TRAINING ASSESSMENTS	10ct93			
K204.14.94	TRAINING ASSESSMENT FY94	10ct93			
K204.14.95	TRAINING ASSESSMENT FY95				
K204.14.96	TRAINING ASSESSMENT COMPLETE				
Activities Included By Selected Logic					
3.08.27C.875 U03 SURVEILLANCE & MAINTENANCE COMPLETE					

NCE
of 3

1994									1995	
1Apr	1May	1Jun	1Jul	1Aug	1Sep	1Oct	1Nov	1Dec	1Jan	1Feb

PROJEC
October 12, 1

CR DE1

1993	
10ct	3Jan

4.07				
4.07	PROJECT MANAGEMENT	952D	10ct93
4.07.10				
4.07.100	PROJECT MANAGEMENT FY94	237D	10ct93
4.07.105	PREPARE DEACTIVATION COST ESTIMATE	21D	10ct93	290ct93
4.07.10Z	DEACTIVATION COST ESTIMATE SUBMITTED	0D MS-RL		290ct93
4.07.20				
4.07.200	PROJECT MANAGEMENT FY95	237D		
4.07.30				
4.07.300	PROJECT MANAGEMENT FY96	239D		
4.07.40				
4.07.400	PROJECT MANAGEMENT FY97	239D		
Activities Included By Selected Logic				
4.03.YYY.800	TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT	0D		

Legend

Early CPM

MANAGEMENT

93 Page 1 of 1

1994			1995				1996				1997				1998		
Apr	11Jul	30Oct	4Jan	3Apr	10Jul	20Oct	3Jan	1Apr	8Jul	10Oct	6Jan	1Apr	1Jul	10Oct	5Jan	1Apr	1Jul

Project: WORKING	PROJ MNT	Date: 15OCT93 13:54
PUREX/UO3 DEACTIVATION PROJECT		
Page: 1	PUREX/UO3 OUTAGE PLANNING	

PUREX SURVEILLANCE
October 12, 1994

1993	1994				
1 Oct	1 Jan	1 Apr	1 Jul	1 Oct	1 Dec

K101			
K101	MPUREX SURVEILLANCE & MAINTENANCE	10 Oct 93	
K101.01			
K101.01	MINIMUM SHIFT SURVEILLANCE	10 Oct 93	
K101.01.1A	MINIMUM SHIFT SURV PHASE I	10 Oct 93	
K101.01.1ADM	MINIMUM SHIFT SURV PHASE I BEGINNING MILESTONE	10 Oct 93	
K101.01.1AEM	MINIMUM SHIFT SURV PHASE I ENDING MILESTONE	10 Oct 93	
K101.01.1B	MINIMUM SHIFT SURV PHASE II		
K101.01.1BDM	MINIMUM SHIFT SURV PHASE II BEGINNING MILESTONE		
K101.01.1BEM	MINIMUM SHIFT SURV PHASE II ENDING MILESTONE		
K101.01.1C	MINIMUM SHIFT SURV PHASE III		
K101.01.1CDM	MINIMUM SHIFT SURV PHASE III BEGINNING MILESTONE		
K101.01.1CEM	MINIMUM SHIFT SURV PHASE III ENDING MILESTONE		
K101.01.1D	MINIMUM SHIFT SURV PHASE IV		
K101.01.1DDM	MINIMUM SHIFT SURV PHASE IV BEGINNING MILESTONE		
K101.01.1DEM	MINIMUM SHIFT SURV PHASE IV ENDING MILESTONE		
K101.02			
K101.02	OPER MAINTENANCE SUPPORT	10 Oct 93	
K101.02.2A	OPER MAINTENANCE SUPT PHASE I	10 Oct 93	
K101.02.2ADM	OPER MAINTENANCE SUPT PHASE I BEGINNING MILESTONE	10 Oct 93	
K101.02.2AEM	OPER MAINTENANCE SUPT PHASE I ENDING MILESTONE	10 Oct 93	
K101.02.2B	OPER MAINTENANCE SUPT PHASE II	10 Oct 93	
K101.02.2BDM	OPER MAINTENANCE SUPT PHASE II BEGINNING MILESTONE	10 Oct 93	
K101.02.2BEM	OPER MAINTENANCE SUPT PHASE II ENDING MILESTONE	10 Oct 93	
K101.02.2C	OPER MAINTENANCE SUPT PHASE III		
K101.02.2CDM	OPER MAINTENANCE SUPT PHASE III BEGINNING MILESTONE		
K101.02.2CEM	OPER MAINTENANCE SUPT PHASE III ENDING MILESTONE		
K101.02.2D	OPER MAINTENANCE SUPT PHASE IV		
K101.02.2DDM	OPER MAINTENANCE SUPT PHASE IV BEGINNING MILESTONE		
K101.02.2DEM	OPER MAINTENANCE SUPT PHASE IV ENDING MILESTONE		
K101.03			
K101.03	WASTE HANDLING	10 Oct 93	
K101.03.3A	WASTE HANDLING PHASE I	10 Oct 93	
K101.03.3ADM	WASTE HANDLING PHASE I BEGINNING MILESTONE	10 Oct 93	
K101.03.3AEM	WASTE HANDLING PHASE I ENDING MILESTONE	10 Oct 93	
K101.03.3B	WASTE HANDLING PHASE II		
K101.03.3BDM	WASTE HANDLING PHASE II BEGINNING MILESTONE		
K101.03.3BEM	WASTE HANDLING PHASE II ENDING MILESTONE		

Activities Included By Selected Logic
 2.03.8YY.800 CANYON FLUSHES COMPLETE
 2.12.8YY.800 HYAC COMPLETE
 2.12.890.8008 STEAM, WATER & AIR ISOLATION COMPLETE
 4.03.YYY.800 TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT

Legend
 Facility (PM) []

ANCE & MAINTENANCE

Page 1 of 15

1995			1996				1997				1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul

PUREX SURVEIL
October 12, 1993

1993	1994			
1 Oct	1 Jan	1 Apr	1 Jul	1 Oct

K101.04
K101.04 ##0000.3B OCCURENCE REPORTING 10ct93 ☐
K101.04.4A 5000.3B OCCUR REPT PHASE I 10ct93 ☐
K101.04.4ABM 5000.3B OCCUR REPT PHASE I BEGINNING MILESTONE ◇ 10ct93
K101.04.4AEM 5000.3B OCCUR REPT PHASE I ENDING MILESTONE

K101.04.4B 5000.3B OCCUR REPT PHASE II
K101.04.4BBM 5000.3B OCCUR REPT PHASE II BEGINNING MILESTONE
K101.04.4BEM 5000.3B OCCUR REPT PHASE II ENDING MILESTONE

K101.05
K101.05 ##CANYON CRANE OPERATIONS 10ct93 ☐
K101.05.5A CANYON CRANE OPER PHASE I 10ct93 ☐
K101.05.5ABM CANYON CRANE OPER PHASE I BEGINNING MILESTONE ◇ 10ct93
K101.05.5AEM CANYON CRANE OPER PHASE I ENDING MILESTONE

K101.05.5B CANYON CRANE OPER PHASE II
K101.05.5BBM CANYON CRANE OPER PHASE II BEGINNING MILESTONE
K101.05.5BEM CANYON CRANE OPER PHASE II ENDING MILESTONE

K101.06
K101.06 ##GENERAL OPERATIONS 10ct93 ☐
K101.06.6A GENERAL OPERATIONS PHASE I 10ct93 ☐
K101.06.6ABM GENERAL OPERATIONS PHASE I BEGINNING MILESTONE ◇ 10ct93
K101.06.6AEM GENERAL OPERATIONS PHASE I ENDING MILESTONE

K101.06.6B GENERAL OPERATIONS PHASE II
K101.06.6BBM GENERAL OPERATIONS PHASE II BEGINNING MILESTONE
K101.06.6BEM GENERAL OPERATIONS PHASE II ENDING MILESTONE

K101.06.6C GENERAL OPERATIONS PHASE III
K101.06.6CBM GENERAL OPERATIONS PHASE III BEGINNING MILESTONE
K101.06.6CEM GENERAL OPERATIONS PHASE III ENDING MILESTONE

K101.06.6D GENERAL OPERATIONS PHASE IV
K101.06.6DBM GENERAL OPERATIONS PHASE IV BEGINNING MILESTONE
K101.06.6DEM GENERAL OPERATIONS PHASE IV ENDING MILESTONE

Activities Included By Selected Logic

2.03.5YY.800 CANYON FLUSHES COMPLETE
2.12.5YY.800 HVAC COMPLETE
2.12.090.8000 STEAM, WATER & AIR ISOLATION COMPLETE
4.03.YYY.800 TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT

PUREX SURVEIL

October 12, 1994

1993	1994			
1 Oct	1 Jan	1 Apr	1 Jul	1 Oct

K101.07
 K101.07 #TRAINING & RELIEF
 K101.07.7A TRAINING & RELIEF PHASE I
 K101.07.7ABM TRAINING & RELIEF PHASE I BEGINNING MILESTONE
 K101.07.7AEM TRAINING & RELIEF PHASE I ENDING MILESTONE
 K101.07.7B TRAINING & RELIEF PHASE II
 K101.07.7BEM TRAINING & RELIEF PHASE II BEGINNING MILESTONE
 K101.07.7BEM TRAINING & RELIEF PHASE II ENDING MILESTONE
 K101.07.7C TRAINING & RELIEF PHASE III
 K101.07.7CEM TRAINING & RELIEF PHASE III BEGINNING MILESTONE
 K101.07.7CEM TRAINING & RELIEF PHASE III ENDING MILESTONE

10ct93
 10ct93
 ◇ 10:193

K101.08
 K101.08 #OPERATIONS SUPPORT
 K101.08.8A OPERATION SUPPORT PHASE I
 K101.08.8ABM OPERATION SUPPORT PHASE I BEGINNING MILESTONE
 K101.08.8AEM OPERATION SUPPORT PHASE I ENDING MILESTONE
 K101.08.8B OPERATION SUPPORT PHASE II
 K101.08.8BEM OPERATION SUPPORT PHASE II BEGINNING MILESTONE
 K101.08.8BEM OPERATION SUPPORT PHASE II ENDING MILESTONE
 K101.08.8C OPERATION SUPPORT PHASE III
 K101.08.8CEM OPERATION SUPPORT PHASE III BEGINNING MILESTONE
 K101.08.8CEM OPERATION SUPPORT PHASE III ENDING MILESTONE

10ct93
 10ct93
 ◇ 10:193

K102
 K102 #MAINTENANCE

10ct93

K102.11
 K102.11 #O&R MAINTENANCE
 K102.11.1A O&R MAINTENANCE PHASE I
 K102.11.1ABM O&R MAINTENANCE PHASE I BEGINNING MILESTONE
 K102.11.1AEM O&R MAINTENANCE PHASE I ENDING MILESTONE
 K102.11.1B O&R MAINTENANCE PHASE II
 K102.11.1BEM O&R MAINTENANCE PHASE II BEGINNING MILESTONE
 K102.11.1BEM O&R MAINTENANCE PHASE II ENDING MILESTONE
 K102.11.1C O&R MAINTENANCE PHASE III
 K102.11.1CEM O&R MAINTENANCE PHASE III BEGINNING MILESTONE
 K102.11.1CEM O&R MAINTENANCE PHASE III ENDING MILESTONE
 K102.11.1D O&R MAINTENANCE PHASE IV
 K102.11.1DEM O&R MAINTENANCE PHASE IV BEGINNING MILESTONE
 K102.11.1DEM O&R MAINTENANCE PHASE IV ENDING MILESTONE

10ct93
 10ct93
 ◇ 10:193

Activities Included By Selected Logic

2.03.0YY.800 CANYON FLUSHES COMPLETE
 2.12.3YY.800 HWAC COMPLETE
 2.12.080.8000 STEAM, WATER & AIR ISOLATION COMPLETE
 4.03.YYY.800 TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT

1994	10ct	10ct	10ct	10ct	10ct
------	------	------	------	------	------

K108.15	MAINTENANCE ADMINISTRATION	10ct83	10ct83	10ct83	10ct83
K108.15.0A	MAINTENANCE ADMIN PHASE I	10ct83	10ct83	10ct83	10ct83
K108.15.0AM	MAINTENANCE ADMIN PHASE I BEGINNING MILESTONE	10ct83	10ct83	10ct83	10ct83
K108.15.0AM	MAINTENANCE ADMIN PHASE I ENDING MILESTONE	10ct83	10ct83	10ct83	10ct83
K108.15.0B	MAINTENANCE ADMIN PHASE II	10ct83	10ct83	10ct83	10ct83
K108.15.0BM	MAINTENANCE ADMIN PHASE II BEGINNING MILESTONE	10ct83	10ct83	10ct83	10ct83
K108.15.0BM	MAINTENANCE ADMIN PHASE II ENDING MILESTONE	10ct83	10ct83	10ct83	10ct83
K108.15.0C	MAINTENANCE ADMIN PHASE III	10ct83	10ct83	10ct83	10ct83
K108.15.0CM	MAINTENANCE ADMIN PHASE III BEGINNING MILESTONE	10ct83	10ct83	10ct83	10ct83
K108.15.0CM	MAINTENANCE ADMIN PHASE III ENDING MILESTONE	10ct83	10ct83	10ct83	10ct83
K108.15.0D	MAINTENANCE ADMIN PHASE IV	10ct83	10ct83	10ct83	10ct83
K108.15.0DM	MAINTENANCE ADMIN PHASE IV BEGINNING MILESTONE	10ct83	10ct83	10ct83	10ct83
K108.15.0DM	MAINTENANCE ADMIN PHASE IV ENDING MILESTONE	10ct83	10ct83	10ct83	10ct83

K108	PUREX ASSESSMENTS	10ct83	10ct83	10ct83	10ct83
K108.01	STEAM	10ct83	10ct83	10ct83	10ct83
K108.01.04	STEAM ASSESSMENT FY 1984	10ct83	10ct83	10ct83	10ct83
K108.01.05	STEAM ASSESSMENT FY 1985	10ct83	10ct83	10ct83	10ct83
K108.01.06	STEAM ASSESSMENT FY 1986	10ct83	10ct83	10ct83	10ct83
K108.01.07	STEAM ASSESSMENT FY 1987	10ct83	10ct83	10ct83	10ct83
K108.01.08	STEAM ASSESSMENT FY 1988	10ct83	10ct83	10ct83	10ct83
K108.02	ELECTRICITY	10ct83	10ct83	10ct83	10ct83
K108.02.04	ELECTRICAL ASSESSMENT FY 1984	10ct83	10ct83	10ct83	10ct83
K108.02.05	ELECTRICAL ASSESSMENT FY 1985	10ct83	10ct83	10ct83	10ct83
K108.02.06	ELECTRICAL ASSESSMENT FY 1986	10ct83	10ct83	10ct83	10ct83
K108.02.07	ELECTRICAL ASSESSMENT FY 1987	10ct83	10ct83	10ct83	10ct83
K108.02.08	ELECTRICAL ASSESSMENT FY 1988	10ct83	10ct83	10ct83	10ct83
K108.03	UTILITY MAINTENANCE	10ct83	10ct83	10ct83	10ct83
K108.03.04	UTILITY MAINTENANCE FY 1984	10ct83	10ct83	10ct83	10ct83
K108.03.05	UTILITY MAINTENANCE FY 1985	10ct83	10ct83	10ct83	10ct83
K108.03.06	UTILITY MAINTENANCE FY 1986	10ct83	10ct83	10ct83	10ct83
K108.03.07	UTILITY MAINTENANCE FY 1987	10ct83	10ct83	10ct83	10ct83
K108.03.08	UTILITY MAINTENANCE FY 1988	10ct83	10ct83	10ct83	10ct83

K108.03	ACTIVITIES Included By Selected Logistic	10ct83	10ct83	10ct83	10ct83
K108.03.03	MAINTENANCE	10ct83	10ct83	10ct83	10ct83
K108.03.04	UTILITY MAINTENANCE FY 1984	10ct83	10ct83	10ct83	10ct83
K108.03.05	UTILITY MAINTENANCE FY 1985	10ct83	10ct83	10ct83	10ct83
K108.03.06	UTILITY MAINTENANCE FY 1986	10ct83	10ct83	10ct83	10ct83
K108.03.07	UTILITY MAINTENANCE FY 1987	10ct83	10ct83	10ct83	10ct83
K108.03.08	UTILITY MAINTENANCE FY 1988	10ct83	10ct83	10ct83	10ct83
K108.04	TURNOVER TO HAWFORD SUPPLY FACILITY FROM COMPT	10ct83	10ct83	10ct83	10ct83
K108.04.00	STEAM, WATER & AIR ISOLATION COMPLETE	10ct83	10ct83	10ct83	10ct83
K108.04.01	HVAC COMPLETE	10ct83	10ct83	10ct83	10ct83
K108.04.02	CANYON FLUDES COMPLETE	10ct83	10ct83	10ct83	10ct83

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

PUREX SURVEIL
October 12, 1994

		1993		1994	
		10ct	1Jan	1Apr	1Jul
					10ct
					1Jan
					1Apr
K103.04					
K103.04	##LAUNDRY/MASKS	10ct93			
K103.04.94	LAUNDRY/MASKS FY 1994	10ct93			30Sep94
K103.04.95	LAUNDRY/MASKS FY 1995				30ct94
K103.04.96	LAUNDRY/MASKS FY 1996				
K103.04.97	LAUNDRY/MASKS FY 1997				
K103.04.98	LAUNDRY/MASKS FY 1998				
K103.06					
K103.06	##RAIL	10ct93			
K103.06.94	RAIL ASSESSMENT FY 1994	10ct93			30Sep94
K103.06.95	RAIL ASSESSMENT FY 1995				30ct94
K103.06.96	RAIL ASSESSMENT FY 1996				
K103.06.97	RAIL ASSESSMENT FY 1997				
K103.06.98	RAIL ASSESSMENT FY 1998				
K103.08					
K103.08	##JOB CONTROL SYSTEM	10ct93			
K103.08.94	JCS ASSESSMENT FY 1994	10ct93			30Sep94
K103.08.95	JCS ASSESSMENT FY 1995				30ct94
K103.08.96	JCS ASSESSMENT FY 1996				
K103.08.97	JCS ASSESSMENT FY 1997				
K103.08.98	JCS ASSESSMENT FY 1998				
K103.10					
K103.10	##SOLID WASTE BURIAL	10ct93			
K103.10.94	SOLID WASTE BURIAL FY 1994	10ct93			30Sep94
K103.10.95	SOLID WASTE BURIAL FY 1995				30ct94
K103.10.96	SOLID WASTE BURIAL FY 1996				
K103.10.97	SOLID WASTE BURIAL FY 1997				
K103.10.98	SOLID WASTE BURIAL FY 1998				

ANCE & MAINTENANCE 3 Page 5 of 15

		1996				1997				1998		
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul
											31Mar98	
29Sep95												
20Oct95	30Sep96											
10Oct96					30Sep97							
10Oct97									31Mar98			
											31Mar98	
29Sep95												
20Oct95	30Sep96											
10Oct96					30Sep97							
10Oct97									31Mar98			
											31Mar98	
29Sep95												
20Oct95	30Sep96											
10Oct96					30Sep97							
10Oct97									31Mar98			
											31Mar98	
29Sep95												
20Oct95	30Sep96											
10Oct96					30Sep97							
10Oct97									31Mar98			
											31Mar98	
29Sep95												
20Oct95	30Sep96											
10Oct96					30Sep97							
10Oct97									31Mar98			
											31Mar98	

PUREX SURVEIL
October 12, 1

		1993		1994				
		10ct	1Jan	1Apr	1Jul	10ct	1Jan	1Apr
K103.11								
K103.11	**IRM NETWORK MAINTENANCE	10ct93						
K103.11.94	IRM NETWORK MAINT FY 1994	10ct93				30Sep94		
K103.11.95	IRM NETWORK MAINT FY 1995					30ct94		
K103.11.96	IRM NETWORK MAINT FY 1996							
K103.11.97	IRM NETWORK MAINT FY 1997							
K103.11.98	IRM NETWORK MAINT FY 1998							
K103.12								
K103.12	FIRE SYSTEM MAINTENANCE	10ct93						
K103.12.94	FIRE SYSTEMS ASSESSMENTS FY 1994	10ct93				30Sep94		
K103.12.95	FIRE SYSTEMS ASSESSMENTS FY 1995					30ct94		
K103.12.96	FIRE SYSTEMS ASSESSMENTS FY 1996							
K103.12.97	FIRE SYSTEMS ASSESSMENTS FY 1997							
K103.12.98	FIRE SYSTEMS ASSESSMENTS FY 1998							
K103.13								
K103.13	**OCCUPANCY	10ct93						
K103.13.94	OCCUPANCY ASSESSMENTS FY 1994	10ct93				30Sep94		
K103.13.95	OCCUPANCY ASSESSMENTS FY 1995					30ct94		
K103.13.96	OCCUPANCY ASSESSMENTS FY 1996							
K103.13.97	OCCUPANCY ASSESSMENTS FY 1997							
K103.13.98	OCCUPANCY ASSESSMENTS FY 1998							
K103.14								
K103.14	**TRAINING	10ct93						
K103.14.94	TRAINING ASSESSMENTS FY 1994	10ct93				30Sep94		
K103.14.95	TRAINING ASSESSMENTS FY 1995					30ct94		
K103.14.96	TRAINING ASSESSMENTS FY 1996							
K103.14.97	TRAINING ASSESSMENTS FY 1997							
K103.14.98	TRAINING ASSESSMENTS FY 1998							

NCE & MAINTENANCE

3 Page 6 of 15

1995		1996				1997				1998		
1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul
												31Mar98

[illegible]

Page 7 of 15

[illegible]

1994	1 Jan	1 Apr	1 Jul	1 Oct
------	-------	-------	-------	-------

K104.00	HEALTH PHYSICS TRAINING & RELIEF	10-1-53	=====
K104.00.4A	TRAINING & RELIEF PHASE I	10-1-53	=====
K104.00.4AM	TRAINING & RELIEF PHASE I BEGINNING MILESTONE	10-1-53	=====
K104.00.4AM	TRAINING & RELIEF PHASE I ENDING MILESTONE	10-1-53	=====
K104.00.4B	TRAINING & RELIEF PHASE II		
K104.00.4BM	TRAINING & RELIEF PHASE II BEGINNING MILESTONE		
K104.00.4BM	TRAINING & RELIEF PHASE II ENDING MILESTONE		
K104.00.4BM	TRAINING & RELIEF PHASE II ENDING MILESTONE		

	10-68	◆
	10-68	
	10-68	
	10-68	

_____ 683301

653: 05 ☒

_____ ☐ 653:01

_____ ☐ 653:02

TIME	DESCRIPTION	STATUS	LOCATION
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE I BEGIN WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE I END WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE II BEGIN WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE II END WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE III BEGIN WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE III END WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE IV BEGIN WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE IV END WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE V BEGIN WILBERT
01.15M	END OVERSITE (SAFETY & BA)	OVERSIGHT	PHASE V END WILBERT

ACTIVITIES INCLUDED BY SELECTED LOGIC		
CANYON FLUTES COMPLETE	2.03.87Y.800	
HVAC COMPLETE	2.12.87Y.800	
STEAM, WATER & AIR ISOLATION COMPLETE	2.12.880.8008	
TURNOVER TO HAWKORD SUPPLIES FACILITY PROG COMPL	4.03.87Y.800	

ANCE & MAINTENANCE

Page 8 of 15

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

		PUREX SURVEILLANCE					
		October 12, 1994					
		1993	1994				
		10Oct	1Jan	1Apr	1Jul	1Oct	1Jan
K106							
K106	##PURCHASED SUPPORT	10Oct93					
K106.01							
K106.01	##KAISER SUPPORT	10Oct93					
K106.01.94	KAISER SUPPORT FY94	10Oct93				30Sep94	
K106.01.96	KAISER SUPPORT FY96					30Oct94	
K106.01.98	KAISER SUPPORT FY98						
K106.01.97	KAISER SUPPORT FY97						
K106.01.98	KAISER SUPPORT FY98						
K106.02							
K106.02	##BC3R-IRM SUPPORT	10Oct93					
K106.02.94	COMPUTER/NETWK MAINT SUPT FY94	10Oct93				30Sep94	
K106.02.96	COMPUTER/NETWK MAINT SUPT FY96					30Oct94	
K106.02.98	COMPUTER/NETWK MAINT SUPT FY98						
K106.02.97	COMPUTER/NETWK MAINT SUPT FY97						
K106.02.98	COMPUTER/NETWK MAINT SUPT FY98						
K106.03							
K106.03	##SURVEILLANCE/MAINTENANCE MATERIAL PURCHASES	10Oct93					
K106.03.94	SURV/MAINT MATL PURCHASES FY94	10Oct93				30Sep94	
K106.03.96	SURV/MAINT MATL PURCHASES FY96					30Oct94	
K106.03.98	SURV/MAINT MATL PURCHASES FY98						
K106.03.97	SURV/MAINT MATL PURCHASES FY97						
K106.03.98	SURV/MAINT MATL PURCHASES FY98						
K106.04							
K106.04	##SPARE EQUIPMENT WAREHOUSING	10Oct93					
K106.04.94	SPARE EQUIP WAREHOUSING FY94	10Oct93				30Sep94	
K106.04.96	SPARE EQUIP WAREHOUSING FY96					30Oct94	
K106.04.98	SPARE EQUIP WAREHOUSING FY98						
K106.04.97	SPARE EQUIP WAREHOUSING FY97						
K106.04.98	SPARE EQUIP WAREHOUSING FY98						
K106.07							
K106.07	##HEF ASBESTOS	10Oct93					
K106.07.94	HEF ASBESTOS FY94	10Oct93				30Sep94	
K106.07.96	HEF ASBESTOS FY96					30Oct94	
K106.07.98	HEF ASBESTOS FY98						
K106.07.97	HEF ASBESTOS FY97						
K106.07.98	HEF ASBESTOS FY98						

NCE & MAINTENANCE
 Page 9 of 15

1995				1996				1997				1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	
													31Mar98	
													31Mar98	
29Sep95														
20Oct95						30Sep96								
					10Oct96						30Sep97			
										10Oct97	31Mar98			
													31Mar98	
													31Mar98	
29Sep95														
20Oct95						30Sep96								
					10Oct96						30Sep97			
										10Oct97	31Mar98			
													31Mar98	
													31Mar98	
29Sep95														
20Oct95						30Sep96								
					10Oct96						30Sep97			
										10Oct97	31Mar98			
													31Mar98	
													31Mar98	
29Sep95														
20Oct95						30Sep96								
					10Oct96						30Sep97			
										10Oct97	31Mar98			
													31Mar98	
													31Mar98	
29Sep95														
20Oct95						30Sep96								
					10Oct96						30Sep97			
										10Oct97	31Mar98			
													31Mar98	
													31Mar98	
29Sep95														
20Oct95						30Sep96								
					10Oct96						30Sep97			
										10Oct97	31Mar98			
													31Mar98	
													31Mar98	
29Sep95														
20Oct95						30Sep96								
					10Oct96						30Sep97			
										10Oct97	31Mar98			
													31Mar98	
													31Mar98	

PUREX SURVEILLANCE
October 12, 1994

1993	1994			
1 Oct	1 Jan	1 Apr	1 Jul	1 Oct

K108				
K108	WORK CONTROL	10 Oct 93		
K108.11				
K108.11	WORK CONTROL	10 Oct 93		
K108.11.1A	JOB CONTROL PHASE I	10 Oct 93		
K108.11.1A2M	JOB CONTROL PHASE I BEGINNING MILESTONE	10 Oct 93		
K108.11.1A2M	JOB CONTROL PHASE I ENDING MILESTONE	10 Oct 93		
K108.11.1B	JOB CONTROL PHASE II			
K108.11.1B2M	JOB CONTROL PHASE II BEGINNING MILESTONE			
K108.11.1B2M	JOB CONTROL PHASE II ENDING MILESTONE			
K108.11.1C	JOB CONTROL PHASE III			
K108.11.1C2M	JOB CONTROL PHASE III BEGINNING MILESTONE			
K108.11.1C2M	JOB CONTROL PHASE III ENDING MILESTONE			
K108.11.1D	JOB CONTROL PHASE IV			
K108.11.1D2M	JOB CONTROL PHASE IV BEGINNING MILESTONE			
K108.11.1D2M	JOB CONTROL PHASE IV ENDING MILESTONE			
K108.13				
K108.13	LONG RANGE SCHEDULING	10 Oct 93		
K108.13.3A	LONG RANGE PLANNING PHASE I	10 Oct 93		
K108.13.3A2M	LONG RANGE PLANNING PHASE I BEGINNING MILESTONE	10 Oct 93		
K108.13.3A2M	LONG RANGE PLANNING PHASE I ENDING MILESTONE	10 Oct 93		
K108.13.3B	LONG RANGE PLANNING PHASE II			
K108.13.3B2M	LONG RANGE PLANNING PHASE II BEGINNING MILESTONE			
K108.13.3B2M	LONG RANGE PLANNING PHASE II ENDING MILESTONE			
K108.13.3C	LONG RANGE PLANNING PHASE III			
K108.13.3C2M	LONG RANGE PLANNING PHASE III BEGINNING MILESTONE			
K108.13.3C2M	LONG RANGE PLANNING PHASE III ENDING MILESTONE			
K108.13.3D	LONG RANGE PLANNING PHASE IV			
K108.13.3D2M	LONG RANGE PLANNING PHASE IV BEGINNING MILESTONE			
K108.13.3D2M	LONG RANGE PLANNING PHASE IV ENDING MILESTONE			

Activities Included By Selected Logic

2.03.5YY.800 CANYON FLUSHES COMPLETE
2.12.3YY.800 HVAC COMPLETE
2.12.580.8000 STEAM, WATER & AIR ISOLATION COMPLETE

2.12.580.8000 STEAM, WATER & AIR ISOLATION COMPLETE

ICE & MAINTENANCE
Page 10 of 15

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

PUREX SURVEIL
October 12, 19

1993	1994			
1 Oct	1 Jan	1 Apr	1 Jul	1 Oct

K108.14

K108.14 MATERIAL CONTROL
K108.14.4A MATERIAL CONTROL PHASE I
K108.14.4ADM MATERIAL CONTROL PHASE I BEGINNING MILESTONE
K108.14.4AEM MATERIAL CONTROL PHASE I ENDING MILESTONE

K108.14.4B MATERIAL CONTROL PHASE II
K108.14.4BDM MATERIAL CONTROL PHASE II BEGINNING MILESTONE
K108.14.4BEM MATERIAL CONTROL PHASE II ENDING MILESTONE

K108.14.4C MATERIAL CONTROL PHASE III
K108.14.4CDM MATERIAL CONTROL PHASE III BEGINNING MILESTONE
K108.14.4CEM MATERIAL CONTROL PHASE III ENDING MILESTONE

K108.14.4D MATERIAL CONTROL PHASE IV
K108.14.4DDM MATERIAL CONTROL PHASE IV BEGINNING MILESTONE
K108.14.4DEM MATERIAL CONTROL PHASE IV ENDING MILESTONE

10ct83

10ct83

◇ 10ct83

K108.15

K108.15 MATERIAL PLANNING
K108.15.5A PLANNING PHASE I
K108.15.5ADM PLANNING PHASE I BEGINNING MILESTONE
K108.15.5AEM PLANNING PHASE I ENDING MILESTONE

K108.15.5B PLANNING PHASE II
K108.15.5BDM PLANNING PHASE II BEGINNING MILESTONE
K108.15.5BEM PLANNING PHASE II ENDING MILESTONE

K108.15.5C PLANNING PHASE III
K108.15.5CDM PLANNING PHASE III BEGINNING MILESTONE
K108.15.5CEM PLANNING PHASE III ENDING MILESTONE

K108.15.5D PLANNING PHASE IV
K108.15.5DDM PLANNING PHASE IV BEGINNING MILESTONE
K108.15.5DEM PLANNING PHASE IV ENDING MILESTONE

10ct83

10ct83

◇ 10ct83

Activities Included By Selected Logic

2.03.6YY.800 CANYON FLUSHES COMPLETE
2.12.3YY.800 HVAC COMPLETE
2.12.090.800 STEAM, WATER & AIR ISOLATION COMPLETE

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

PUREX SURVEILL
October 12, 19

1983	1994				
1 Oct	1 Jan	1 Apr	1 Jul	1 Oct	1 Dec

K100.10					
K100.10	##ADMINISTRATION	10Oct83			
K100.10.0A	ADMINISTRATION PHASE I	10Oct83			
K100.10.0A0M	ADMINISTRATION PHASE I BEGINNING MILESTONE				
K100.10.0A0M	ADMINISTRATION PHASE I ENDING MILESTONE				
K100.10.0B	ADMINISTRATION PHASE II				
K100.10.0B0M	ADMINISTRATION PHASE II BEGINNING MILESTONE				
K100.10.0B0M	ADMINISTRATION PHASE II ENDING MILESTONE				
K100.10.0C	ADMINISTRATION PHASE III				
K100.10.0C0M	ADMINISTRATION PHASE III BEGINNING MILESTONE				
K100.10.0C0M	ADMINISTRATION PHASE III ENDING MILESTONE				
K100.10.0D	ADMINISTRATION PHASE IV				
K100.10.0D0M	ADMINISTRATION PHASE IV BEGINNING MILESTONE				
K100.10.0D0M	ADMINISTRATION PHASE IV ENDING MILESTONE				

K100					
K100	##ENGINEERING SUPPORT	10Oct83			
K100.10					
K100.10	##SHIFT SURVEILLANCE SUPPORT	10Oct83			
K100.10.1A	SHIFT SURVEIL SPT PHASE I	10Oct83			
K100.10.1A0M	SHIFT SURVEIL SPT PHASE I BEGINNING MILESTONE				
K100.10.1A0M	SHIFT SURVEIL SPT PHASE I ENDING MILESTONE				
K100.10.1B	SHIFT SURVEIL SPT PHASE II				
K100.10.1B0M	SHIFT SURVEIL SPT PHASE II BEGINNING MILESTONE				
K100.10.1B0M	SHIFT SURVEIL SPT PHASE II ENDING MILESTONE				
K100.10.1C	SHIFT SURVEIL SPT PHASE III				
K100.10.1C0M	SHIFT SURVEIL SPT PHASE III BEGINNING MILESTONE				
K100.10.1C0M	SHIFT SURVEIL SPT PHASE III ENDING MILESTONE				

K100.20					
K100.20	##MAINTENANCE SUPPORT	10Oct83			
K100.20.2A	MAINTENANCE SUPPORT PHASE I	10Oct83			
K100.20.2A0M	MAINTENANCE SUPPORT PHASE I BEGINNING MILESTONE				
K100.20.2A0M	MAINTENANCE SUPPORT PHASE I ENDING MILESTONE				
K100.20.2B	MAINTENANCE SUPPORT PHASE II				
K100.20.2B0M	MAINTENANCE SUPPORT PHASE II BEGINNING MILESTONE				
K100.20.2B0M	MAINTENANCE SUPPORT PHASE II ENDING MILESTONE				
K100.20.2C	MAINTENANCE SUPPORT PHASE III				
K100.20.2C0M	MAINTENANCE SUPPORT PHASE III BEGINNING MILESTONE				
K100.20.2C0M	MAINTENANCE SUPPORT PHASE III ENDING MILESTONE				
K100.20.2D	MAINTENANCE SUPPORT PHASE IV				
K100.20.2D0M	MAINTENANCE SUPPORT PHASE IV BEGINNING MILESTONE				
K100.20.2D0M	MAINTENANCE SUPPORT PHASE IV ENDING MILESTONE				

Activities Included By Selected Logic
 2.03.5YY.800 CANYON FLUSHES COMPLETE
 2.12.3YY.800 HVAC COMPLETE
 2.12.000.8000 STEAM, WATER & AIR ISOLATION COMPLETE
 1.03.5YY.800 THERMOPHORE TO HANFORD SURPLUS FACILITY PROG COMPT

1995			1996			1997			1998		
1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan	1Apr	1Jul	1Oct	1Jan

PUREX SURVEIL
October 12, 19

1983	1984			
1 Oct	1 Jan	1 Apr	1 Jul	1 Oct

K109.30
K109.30 **OPERATIONS SUPPORT 10ct83 _____
K109.30.3A OPERATIONS SUPPORT PHASE I 10ct83 _____
K109.30.3ADM OPERATIONS SUPPORT PHASE I BEGINNING MILESTONE ◇ 10 t83
K109.30.3AEM OPERATIONS SUPPORT PHASE I ENDING MILESTONE

K109.30.3B OPERATIONS SUPPORT PHASE II
K109.30.3BDM OPERATIONS SUPPORT PHASE II BEGINNING MILESTONE
K109.30.3BEM OPERATIONS SUPPORT PHASE II ENDING MILESTONE

K109.40
K109.40 **SAFETY/ENGRG SUPPORT 10ct83 _____
K109.40.4A SAFETY/ENGRG SUPPORT PHASE I 10ct83 _____
K109.40.4ADM SAFETY/ENGRG SUPPORT PHASE I BEGINNING MILESTONE ◇ 10 t83
K109.40.4AEM SAFETY/ENGRG SUPPORT PHASE I ENDING MILESTONE

K109.40.4B SAFETY/ENGRG SUPPORT PHASE II
K109.40.4BDM SAFETY/ENGRG SUPPORT PHASE II BEGINNING MILESTONE
K109.40.4BEM SAFETY/ENGRG SUPPORT PHASE II ENDING MILESTONE

K109.40.4C SAFETY/ENGRG SUPPORT PHASE III
K109.40.4CDM SAFETY/ENGRG SUPPORT PHASE III BEGIN MILESTONE
K109.40.4CEM SAFETY/ENGRG SUPPORT PHASE III ENDING MILESTONE

K109.80
K109.80 **ECO REGULATORY COMP 10ct83 _____
K109.80.8A ECO REGULATORY PHASE I 10ct83 _____
K109.80.8ADM ECO REGULATORY PHASE I BEGINNING MILESTONE ◇ 10 t83
K109.80.8AEM ECO REGULATORY PHASE I ENDING MILESTONE

K109.80.8B ECO REGULATORY PHASE II
K109.80.8BDM ECO REGULATORY PHASE II BEGINNING MILESTONE
K109.80.8BEM ECO REGULATORY PHASE II ENDING MILESTONE

K109.80.8C ECO REGULATORY PHASE III
K109.80.8CDM ECO REGULATORY PHASE III BEGINNING MILESTONE
K109.80.8CEM ECO REGULATORY PHASE III ENDING MILESTONE

K109.80.8D ECO REGULATORY PHASE IV
K109.80.8DDM ECO REGULATORY PHASE IV BEGINNING MILESTONE
K109.80.8DEM ECO REGULATORY PHASE IV ENDING MILESTONE

Activities Included By Selected Logic

2.03.5YY.800 CANYON FLUSHES COMPLETE
2.12.5YY.800 HVAC COMPLETE
2.12.890.8009 STEAM, WATER & AIR ISOLATION COMPLETE
4.03.YYY.800 TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLT

NCE & MAINTENANCE
Page 13 of 15

October 12, 1993

1993	1994				
10oct	1Jan	1Apr	1Jul	10oct	1Jan

K111	LABORATORY ANALYTICAL SUPPORT	10ct93	
K111.01			
K111.01	LABORATORY SUPPORT	10ct93	
K111.01.1A	LAB ANALYTICAL SUPT PHASE I	10ct93	
K111.01.1ABM	LAB ANALYTICAL SUPT PHASE I BEGINNING MILESTONE		10ct93
K111.01.1AEM	LAB ANALYTICAL SUPT PHASE I ENDING MILESTONE		
K111.01.1B	LAB ANALYTICAL SUPT PHASE II		
K111.01.1BDM	LAB ANALYTICAL SUPT PHASE II BEGINNING MILESTONE		
K111.01.1BEM	LAB ANALYTICAL SUPT PHASE II ENDING MILESTONE		
K111.01.1C	LAB ANALYTICAL SUPT PHASE III		
K111.01.1CDM	LAB ANALYTICAL SUPT PHASE III BEGINNING MILESTONE		
K111.01.1CEM	LAB ANALYTICAL SUPT PHASE III ENDING MILESTONE		
K111.01.1D	LAB ANALYTICAL SUPT PHASE IV		
K111.01.1DDM	LAB ANALYTICAL SUPT PHASE IV BEGINNING MILESTONE		
K111.01.1DEM	LAB ANALYTICAL SUPT PHASE IV ENDING MILESTONE		
K112	OUTSIDE SERVICES	10ct93	
K112.10			
K112.10	CRANE & RIGGING SUPPORT	10ct93	
K112.10.1A	CRANE & RIGGING PHASE I	10ct93	
K112.10.1ABM	CRANE & RIGGING PHASE I BEGINNING MILESTONE		10ct93
K112.10.1AEM	CRANE & RIGGING PHASE I ENDING MILESTONE		
K112.10.1B	CRANE & RIGGING PHASE II		
K112.10.1BDM	CRANE & RIGGING PHASE II BEGINNING MILESTONE		
K112.10.1BEM	CRANE & RIGGING PHASE II ENDING MILESTONE		
K112.10.1C	CRANE & RIGGING PHASE III		
K112.10.1CDM	CRANE & RIGGING PHASE III BEGINNING MILESTONE		
K112.10.1CEM	CRANE & RIGGING PHASE III ENDING MILESTONE		
K113	SAFEGUARDS & SECURITY	10ct93	
K113.00			
K113.00	SAFEGUARDS & SECURITY SUPPORT	10ct93	
K113.00.2A	SAFEGUARDS & SECURITY PHASE I	10ct93	
K113.00.2ABM	SAFEGUARDS & SECURITY PHASE I BEGINNING MILESTONE		10ct93
K113.00.2AEM	SAFEGUARDS & SECURITY PHASE I ENDING MILESTONE		
K113.00.2B	SAFEGUARDS & SECURITY PHASE II		
K113.00.2BDM	SAFEGUARDS & SECURITY PHASE II BEGIN MILESTONE		
K113.00.2BEM	SAFEGUARDS & SECURITY PHASE II ENDING MILESTONE		
K113.00.2C	SAFEGUARDS & SECURITY PHASE III		
K113.00.2CDM	SAFEGUARDS & SECURITY PHASE III BEGIN MILESTONE		
K113.00.2CEM	SAFEGUARDS & SECURITY PHASE III ENDING MILESTONE		
K113.00.2D	SAFEGUARDS & SECURITY PHASE IV		
K113.00.2DDM	SAFEGUARDS & SECURITY PHASE IV BEGIN MILESTONE		
K113.00.2DEM	SAFEGUARDS & SECURITY PHASE IV ENDING MILESTONE		
Activities Included By Selected Logic			
2.03.5YY.000	CANYON FLUSHES COMPLETE		
2.12.3YY.000	HYAC COMPLETE		
2.12.580.0000	STEAM, WATER & AIR ISOLATION COMPLETE		
4.03.YYY.000	TURNOVER TO HANFORD SURPLUS FACILITY PROG COMPLET

PUREX SURVEIL
October 12, 19

		1993		19 4		199		
		10Oct	1Jan	1Apr	1Jul	10Oct	1Jan	1Apr
K114								
K114	*INVENTORY	10Oct93						
K114.0A								
K114.0A	**INVENTORY CHANGE	10Oct93						
K114.0A.94	INVENTORY CHANGE FY94	10Oct93	30Sep94					
K114.0A.95	INVENTORY CHANGE FY95		30Oct94					
K114.0A.96	INVENTORY CHANGE FY96							
K114.0A.97	INVENTORY CHANGE FY97							
K114.0A.98	INVENTORY CHANGE FY98							

Page 15 of 15

10Oct97 31Mar98