du Pont de Nemours & Company iplosives lepartment Wilmington elelaware Classification Cancel Changed H. Worthington - V. 4 - L. G. Peery - SRP. By Authority of S. Danser - SRP M. H. Wahl - SRL J. B. TINKER (#1) ies Series FROM: R. J. CHRISTL 200 AREA WEEKLY REPORT SOLVENT EXTRACTION PLANTS 200 R Area - Operations Status The plant has averaged 4.2 batches per day over the 21 Building past week. At this rate the feed jets to the first ovele run at maximum steam pressure and control becomes difficult as the feed tank level is depleted. A new jet, intended to be operable over the 4-8 batch range, is being tested at TML. As soon as a plant prototype of this jet becomes available it will be tested on the first cycle feed. Orders are being placed for the total requirements of 221 F and H. In bead and, batch size has been increased to permit mandling the equivalent of 5 canyon batches per preipitation and centrifugation couring continues to be a precieu in the high and low ctivity waste everyorators but it is being controlled to the use of silicone enti-form. The capacity of a hese evaporators is bordarling and it has been necesary, at times, to send inconcentrated waste to atorage avoid production losses. The hydrofluorination operation has been erretic. On plant assistance man has been assigned to study this "B" Line

problem.

Bertha values on this week's Durtone ranged from 1971 to 22.0 and represents P-1 material

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DPW-55-R-9

nan Idaa

Operations normal. Encouraging analytical results have been obtained on product from recent batches made under conditions designed to minimize cycle time. This program will be resumed.

221-H Building - Sampling of 2A Mixer-Settler

In addition to the sampler standpipe to be installed on stage 5 (as reported in 2/9/55 Weekly Report), a second standpipe is to be installed on stage 4 to permit the future installation of a criticality monitor.

The standpipes installed earlier on stage 9 of all 221-H boxes are to be vented to the mixer-settler vent line which in turn connects to the process vent system. This will minimize the possibility of spreading aerosol type contamination resulting from the air bleed through the level dip tube.

200 F - Water Utilities

It appears that the present cooling water facilities should be sufficient for summer operation at a 4 batch rate. The plant has been asie to reduce process cooling water flows from 16,000 to 10,000 GPM. The 7,000 GPM required for the refrigeration systems gives a total indicated flow of 17,000 GPM which approximates the design forecast. Further economies of process cooling water are expected. The plant has one man assigned to this study.

The three existing pumps, exclusive of the spare steam pump (5,000 GPM), are rated at 15,000 GPM total and may supply 17,000 before the pressure drops below that required to pressurize canyon vessel coils.

The temperature rise at a 15,000 GPM rate is expected to be approximately 12°F compared to the tower rating of 40°F.

221-F Building "A" Line - Increased Capacity

Paste up equipment arrangement drawings have been made showing the equipment to be added for increased capacity. These arrangements were approved by process and operating groups.

to the pullding to be added for new equipment is a 3-bay extension to the pull of the edisting "A" line building denitrator room. In elevation there is a desemble for furnaces with an enclosed pet room above. The barricaded are for the new hydrate evaporators is an inset on the west side of the building addition above the second level rather than an enclosure external to the building as at present. Plans are to install three pots and two hydrate evaporators. The adequacy of auxiliary equipment is being studied. A 4,000 gallon tank for surge space between hydrate evaporators and denitrator pots will be included in equipment additions.



DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

28 VVI

The urgency with which this added equipment is needed has led to the setting up of priority package units as a guide for priority design, procurement and construction. These priority units are:

- 1. Building addition.
- 2. a. At least one but preferably two denitrator pots, off-gas equipment.
 - b. 4,000 gallon hydrate surge tank.
- 3. One denitrator pot, two hydrate evaporators, condensate tanks.
- 4. EM demitrator pot of improved design.

Design and construction schedules are being developed.

221-F Building - Canyon Heat Load Study

Data obtained during a canyon heat load test have been transmitted to Engineering. The adequacy of the canyon air cooling equipment will be determined from this information.

221-F Building "A" Line - 5-Ton Product Shipping Container

The scope of work for conversion of the shipping facility to handling oxide shipments in 5-ton containers has been given to the Engineering Estimating Section for an order-of-magnitude estimate. It is anticipated that this will be available March 15 for review.

221-H Building - Solvent Washing and Decanting

Planning and design are proceeding on tank modifications required to permit continuous solvent washing and decanting in "H" Area. Agreement has been obtained on most details to permit utilization of existing tanks, The scope is being reviewed by Construction and Production to establish timing on the required changes.

DISCLAIMER

RJC : pm

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.