DOE/PC/79796--T29

DOE/PC/79796--T29

DE93 004945

ENHANCING THE USE OF COALS BY
GAS REBURNING-SORBENT INJECTION

DE-FC 22-87PC 79796

Quarterly Report No. 20
For the Period
July 1 through September 30, 1992

Prepared for
U.S. Department of Energy
Gas Research Institute
State of Illinois Department of
Energy and Natural Resources

Prepared by
Energy and Environmental Research Corporation
18 Mason
Irvine, California 92718

October 15, 1992

U.S. DOE PATENT CLEARANCE IS NOT REQUIRED
PRIOR TO THE PUBLICATION OF THIS DOCUMENT

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

TABLE OF CONTENTS

LEGAL NOTICE	ii
1.0 SUMMARY	1-1
2.0 INTRODUCTION	2-1
3.0 PROJECT DESCRIPTION	3-1
4.0 PROJECT STATUS	4-1
4.1 Task 1 - Project Management	4-1
4.2 Task 2 - Technology Demonstration	4-1
4.3 Task 3 - Evaluation of Results	4-3
4.4 Task 4 - Restoration	4-4
4.5 Task 5 - Technology Transfer	4-4
5.0 PLANNED ACTIVITIES	5-1
6.0 REPORT DISTRIBUTION LIST	6-1

LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), and the State of Illinois Department of Energy and Natural Resources (ENR). Neither, GRI, DOE, ENR, nor members of GRI, DOE, ENR, nor any person acting on their behalf;

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or
- b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

The objective of this project is to evaluate and demonstrate a cost effective emission control technology for acid rain precursors, oxides of nitrogen (NO_x) and sulfur (SO_x), on two coal fired utility boilers in Illinois. The units selected are representative of pre-NSPS design practices: tangential and cyclone fired. Work on a third unit, wall fired, has been stopped because of funding limitations. The specific objectives are to demonstrate reductions of 60 percent in NO_x and 50 percent in SO_x emissions, by a combination of two developed technologies, gas reburning (GR) and sorbent injection (SI).

With GR, about 80-85 percent of the coal fuel is fired in the primary combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO_x is converted to N_2 . The combustion process is completed by overfire air addition. SO_x emissions are reduced by injecting dry sorbents (usually calcium based) into the upper furnace. The sorbents trap SO_x as solid sulfates that are collected in the particulate control device.

This project is conducted in three phases at each site: (1) Design and Permitting, (2) Construction and Startup, and (3) Operation, Data Collection, Reporting and Disposition. Technology transfer to industry is accomplished through the formation of an industry panel. Phase I of the project commenced on June 5, 1987 and concluded on May 15, 1989. It included five tasks as follows:

Task 1 - Project Management

Task 2 - Process Design

Subtask 2.1 - Host Site Characterization

Subtask 2.2 - Process Specification

Task 3 - Project Engineering

Task 4 - Environmental Reports, Permitting Plans and Design

Task 5 - Technology Transfer

Phase AIII at Hennepin - Testing, Data Collection, Reporting and Disposition proceeded in parallel with the completion of the Phase AII activities. Gas reburning runs were made that indicate as high as 77% reduction in NO_x emission using about 18% gas. Gas Reburning - Sorbent Injection test results indicated as high as 62% reduction in SO₂. These results are significantly higher than the project emission reduction goals of 60% NO_x and 50% SO₂ and provide a wide safety margin for maintaining the 60% and 50% emission reductions during long term routine testing. Long term load following testing has been underway since early January, 1992, but was suspended April 28 pending DOE release of additional funds.

Phase CIII at Lakeside, Task 1 - Project Management: Project management activities continued throughout the quarter. Approval for additional funds was granted by the DOE during the past quarter, but not in time to perform any significant activity (such as parametric testing) during the summer.

Phase CIII at Lakeside, Task 2 - Technology Demonstration: Minor construction as a result of problems experienced in startup began in September and will be completed in mid-October.

Key Words

SO _x	Ash	Emission
SO ₂	Coal	Control
NO _x	Gas	Boiler
NO	Sorbent	Precipitator (ESP)
Pond	Construction	Flue Gas
Startup	Instrumentation	Contracts
CEMS	Industry Panel	Ducts
Reburning	Injection	
Humidification	BPMS	

Clean Coal Technology implies the use of coal in an environmentally acceptable manner. Coal combustion results in the emission of two acid rain precursors: oxides of sulfur (SO_x) and oxides of nitrogen (NO_x). This clean coal technology project will demonstrate a combination of two developed technologies to reduce both NO_x and SO_x emissions: gas reburning and calcium based dry sorbent injection. The demonstrations will be conducted on two pre-NSPS utility boilers representative of the U.S. boilers which contribute significantly to the inventory of acid rain precursor emissions: tangentially fired and cyclone fired units. (A demonstration on another representative boiler type, wall fired, has been stopped because of funding limitations.)

Gas reburning is a combustion modification technique that consists of firing 80-85 percent of the fuel corresponding to the total heat release in the lower furnace. Reduction of NO_x to molecular nitrogen (N_2) is accomplished via the downstream injection of the remaining fuel requirement in the form of natural gas (which also reduces the total SO_x emissions). In a third stage, burnout air is injected at lower temperatures in the upper furnace to complete the combustion process without generating significant additional NO_x .

Dry sorbent injection consists of injecting calcium based sorbents (such as limestone, dolomite, or hydrated lime) into the combustion products. For sulfation of the sorbent to CaSO_4 , an injection temperature of about 1230 °F is optimum, but calcium-sulfur reactions can also take place at lower temperatures. Thus, the sorbent may be injected at different locations, such as with the burnout air, at the exit from the superheater, or into the ducting downstream of the boiler with H_2O added for humidification. The calcium sulfate and sulfite products are collected together with unreacted sorbent by the particulate collection device, usually an electrostatic precipitator or bag filter.

The specific goal of this project is to demonstrate NO_x and SO_x emission reductions of 60 percent and 50 percent, respectively, on two coal fired utility boilers having the design characteristics mentioned above. Host Site Agreements have been signed by EER and utility

companies in the State of Illinois: Illinois Power Company (Test Site A, Hennepin Unit 1, 71 MW_{net} tangentially fired boiler in Hennepin), Central Illinois Light Company (Test Site B, Edwards Unit 1, 117 MW_{net} front wall fired boiler in Bartonville), and City Water Light and Power (Test Site C, Lakeside Unit 7, 33 MW_{net} cyclone fired boiler in Springfield). (As discussed above, GR-SI demonstrations are now planned only at sites A and C.)

Co-funding for this project is provided by the Gas Research Institute (GRI) and the State of Illinois Department of Energy and Natural Resources (ENR)--the other Funding Participants. GRI and ENR are responsible for funding approximately one-third and one-sixth, respectively, of the total project costs.

To achieve the objectives of the project, it is being conducted in the following three phases at each host site.

Phase I: Design and Permitting

Phase II: Construction and Startup

Phase III: Operation, Data Collection, Reporting and Disposition

Phase I of the project was conducted in parallel for test sites A, B and C over a period of 22 months, starting in June 1987. During the period of May 15-August 15, 1989, Phase AII-A pre-engineering overlap work was conducted on the tangentially fired site A. After continuing negotiations with the host of site A, a Host Agreement Modification was signed on January 19, 1990. Phase AII-B (the balance of the Construction and Startup work) was resumed immediately, and essentially completed during the third quarter of 1991. Also, Phase AIII GR and GR/SI optimization testing was completed at Hennepin, while Phase CII Construction and Startup work continued at Lakeside. Phase AIII Long Term Testing is now nearing completion and Phase CIII testing will soon begin.

During the past quarter the principal objectives of the work performed were as follows:

A. Hennepin Unit 1

1. Continue standard project management activities of preparation of deliverables, coordination of the project team's activities, and reporting events and issues to the project sponsors on a timely basis.
2. Experimentation with several different sootblowing scenarios to allow extended operation with tolerable furnace exit temperature and ESP performance.
3. Testing of an improved humidification nozzle as a possible means of improving the humidification duct performance (with attendant ESP enhancement).
4. Verification of the heat transfer performance in the backpasses for comparison with BPMS calculations.
5. Demonstration of extended hours of GR/SI operation for periods compatible with IP's system demands.
6. Log as many hours as is practicable with GR/SI load following operation.
7. Perform additional ESP characterization and SO₃ measurements.
8. Perform the particulate compliance tests in accordance with IP's permit requirements.

B. Lakeside Unit 7

1. Continue project management activities.
2. Resume site activities.
3. Secure subcontractor for construction items.
4. Perform construction activities.
5. Begin Phase CIII parametric test program.

3.0 PROJECT DESCRIPTION

Within the three phases of the project, the following tasks will be performed to demonstrate the cost effective control of NO_x and SO_x emissions from pre-NSPS coal fired utility boilers:

Phase I: DESIGN AND PERMITTING

Task 1 - Project Management

- Coordination of all Participant and subcontractor efforts
- Coordination with the host sites
- Planning and scheduling all tasks
- Monitoring all technical efforts
- Keeping DOE, GRI, and ENR fully informed of project status
- Continual review of relevant ongoing technical developments

Task 2 - Process Design

Subtask 2.1 - Host Site Characterization

- Establishment of the condition of each host site, including field evaluations.

Subtask 2.2 - Process Specification

- Preparation of GR-SI process designs, aiming at 60% and 50% reduction in NO_x and SO_x, respectively.
- Continuing bench scale tests to define key process parameters.

Task 3 - Project Engineering

- Preparation of site specific detailed engineering designs, construction plans and schedules, cost estimates, startup plans and Phase III test plans.

Task 4 - Environmental Reporting, Permitting, Plans and Design

- Preparation of relevant environmental data for obtaining NEPA approval.
- Preparation of Environmental Monitoring Plan.
- Assistance to host sites in obtaining environmental permits.

Task 5 - Technology Transfer

- Formation of an Industry Panel for technology transfer.
- Arrangement of Panel meetings on (1) process design and (2) detailed engineering design and plans for Phases II and III.

Phase II: CONSTRUCTION AND STARTUP

Task 1 - Project Management

- Continuation of Phase I project management activities.
- Arrangement of project review meetings at approximately the 40 and 90 percent completion points for each site.

Task 2 - Installation and Checkout

- Installation of the emission control and auxiliary equipment.
- Checkout of functional operation of all components.

Task 3 - Technology Transfer

- Continuation of technology transfer activities initiated in Phase I.
- Meetings with Industry Panel to review installations and plans.

Task 4 - Restoration

- Decision on disposition of test equipment if project is discontinued: to be retained by host sites or removal and restoration work.

Phase III: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

Task 1 - Project Management

- Continuation of Phases 1 and 2 project management activities.
- Conducting final project review at conclusion of project.

Task 2 - Technology Demonstration

Subtask 2.1 - Optimization Testing

- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

Subtask 2.2 - Evaluation of Alternative Coals and Sorbents

- Evaluation of performance of alternative sorbents:
 - Selection of sorbents from modified high surface area hydrated limes.

Subtask 2.3 - Long-Term Testing

- Operation of GR-SI equipment under optimized conditions for approximately one-year duration at each host site.
- Measurement of emission control system performance.
- Determination of boiler impacts.

Task 3 - Evaluation of Demonstration Results

- Analysis of test data.
- Preparation of guideline manuals for application of GR-SI technology, including design recommendations, cost projection and comparisons with competing technologies.

Task 4 - Restoration

- Disposition of GR-SI equipment installation:
 - To be retained by host site or removal and restoration work.

Task 5 - Technology Transfer

- Continuation of technology transfer activities from Phases I and II.
- Meeting with Industry Panel at one host site to review results obtained there and plans for other two host sites.
- Meeting with Industry Panel at completion of project.

4.0 PROJECT STATUS

4.1 Task 1 - Project Management

Monthly and other reporting activities were fulfilled according to the reporting requirements of the Cooperative Agreement.

Work Progress was monitored continuously. Coordination with IP took place at monthly meetings in Hennepin and by telephone. The project co-funders were apprised of progress and development through telephone conferences and meetings.

The suspension of activities at the Lakeside site continued until September coinciding with the release of additional funds. However, the summer boiler availability to the project for parametric testing was lost for the summer. The boiler will not be available again until mid-December due to low boiler dispatch in the fall months. Construction modifications will be performed in September and October.

4.2 Task 2 - Technology Demonstration

Hennepin - Operations resumed on July 27 after a three month shutdown due to funding problems. The heat transfer model calculations were verified by High Velocity Thermocouple (HVT) measurements in the boiler backpasses. Extensive sootblowing experiments showed that it was practical to operate for extended periods of time without serious degradation of boiler or ESP performance.

The Compliance Tests were performed successfully on September 2 - 3, with results showing outlet grain loadings only one fifth as high as the allowable levels. Three runs were performed at full load. These results indicate that humidification can produce good ESP performance at approximately twice the design inlet dust loading.

As a result of the knowledge gained from the sootblowing experiments, we were able to carry out four extended GR/SI runs as follows:

1. A 12 hour run at full load (70 MWe) on 9/14
2. A 32 hour run with variable load (45 - 58 MWe) on 9/22 - 23
3. A 24 hour run with variable load (45 - 70 MWe) on 9/24 - 25
4. A 55 hour run with variable load (45 - 62 MWe) on 9/30 - 10/7

These runs clearly demonstrate that GR/SI can operate for extended periods if sufficient sootblowing is used to control furnace exit gas temperature. No problems were encountered with the ESP performance during these tests.

The Ingersoll-Rand (IR) sootblowing air compressor failed in late September and this limited the maximum load in the 55 hour test to 62 MWe since IP's sootblowing air compressor system had to be shared between the two Hennepin units. IR is replacing the failed air unit under warranty and once the replacement unit is operational, extended operation tests will be resumed with emphasis on as much high load operation as possible, commensurate with IP's system demands.

Lakeside - No testing occurred during the quarter due to the suspension of activity at the site.

4.2.1 Contracts

Hennepin - A local electrical/mechanical contractor has provided support as needed during the operation/testing phase of the project.

Lakeside - A contract was let to B&W Construction Co. to perform construction modifications in September and October.

4.2.2 Construction Drawings

Hennepin - All construction drawings are complete. As-built installation documentation was completed in the second quarter, 1992.

Lakeside - All construction drawings have been completed. Minor drawing revisions were performed in support of the September construction modifications.

4.2.3 Equipment Purchasing

Hennepin - Purchase orders for materials and services were placed during this quarter. The purchases were largely intended to provide replacement parts for "wear" items and consumables such as calibration gas, lime, and CO₂.

Lakeside - None.

4.2.4 Miscellaneous

Hennepin - Meetings between Illinois Power and EER were held at Hennepin on an as needed basis during the past quarter.

Lakeside - A four week construction segment was initiated to perform system modifications resulting from startup problems. Included in this are installation of FGR nozzles and duct connections, installation of FGR duct tight-shutoff dampers, installation of a pinch valve in the sorbent hose, and installation of a receiver tank for the silo air compressor.

4.3 Task 3 - Evaluation of Results

Hennepin - Data evaluation activities were resumed at the site along with testing on July 27, 1992.

Lakeside - None.

4.4 Task 4 - Restoration

No activity took place at either site during this quarter.

4.5 Task 5 - Technology Transfer

A paper was presented on the Hennepin GR/SI project by T. J. May and M. S. Kruger of Illinois Power Company at the EPRI NO_x Emissions Control Workshop in Boston, Mass. on July 8.

A paper was presented on the Hennepin GR/SI project at the First Annual Clean Coal Technology Conference in Cleveland, Ohio on September 22 - 23.

A presentation on Hennepin SI (as part of GR/SI) was given at the Final Working Group Meeting of the DOE-PETC Duct Injection Technology Development Program in Johnstown, Pa. on September 30 - October 1.

5.0 PLANNED ACTIVITIES

During the next quarter (July through September, 1992) the following work is planned.

A. Hennepin Unit 1

1. IP has a three week planned outage beginning October 23. Until that time, we plan to resume extended testing at as high a load as the IP system demands will permit and hope to extend the operating time beyond the 55 hour record set this past week.
2. During the outage, another extensive set of UT measurements are planned, in essence duplicating those performed in September of 1990 before GR/SI operations began. These measurements will be used to assess the extent of tube wear experienced during the demonstration period. Several tubes in the GR and SI sections will be cut out for metallurgical comparison with pre-GR/SI specimens obtained in 1990. Other outage activities will include repair or replacement of some components in the sorbent handling system such as the rotary metering valve just below the weigh hopper and flapper valve on the Fuller-Kenyon screw pump. Both valves have been inspected recently and showed considerable wear.
3. Following the outage, tests will be performed with two alternate sorbents developed by EER. These new materials offer the prospect of improved capture of SO₂, based on results with pilot scale equipment. These tests will continue until the shutdown for the Christmas Holidays.

B. Lakeside Unit 7

1. Continue project management activities.
2. Complete construction activities (mid-October).
3. Begin parametric test activities (mid-December).

6.0 REPORT DISTRIBUTION LIST

The number in parentheses () indicates the total number of copies submitted.

6.1 Funding Organization Distribution

6.1.1 U.S. Department of Energy

Mr. Harry J. Ritz (2)
PETC Technical Project Manager
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. John Augustine (1)
Contracting Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. Douglas Uthus (1)
HQ Program Manager
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, DC 20545

Office of Patent Counsel (1)
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Department of Energy (3)
Office of Technology Transfer
Mail Stop 58-105
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. S.N. Roger Rao (1)
Burns and Roe Technical Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Mr. Charles Drummond (1)
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
Associate Deputy for Clean Coal
Office of Clean Coal Technology
FE-24, C-178
U.S. Department of Energy
Washington, DC 20545

6.1.2 Gas Research Institute

Mr. John Pratapas (2)
Gas Research Institute
8600 West Bryn Mawr Avenue
Chicago, IL 60631

6.1.3 Illinois Department of Energy and Natural Resources

Mrs. Carol Rowe (2)
Illinois Department of Energy and Natural Resources
325 West Adams Street
Springfield, IL 62706

6.2 Host Utility Distribution

6.2.1 City Water Light and Power

Mr. James Rechner (1)
Electric Division Manager
City Water Light and Power
Municipal Building
Springfield, IL 62757

6.2.2 Illinois Power Company

Mr. T. J. May (6)
Illinois Power Company
500 South 27th Street
Decatur, IL 62521

6.2.3 Central Illinois Light Company

Mr. James F. Wittmer (1)
Central Illinois Light Company
300 Liberty Street
Peoria, IL 61602

**DATE
FILMED**

1 / 15 / 93