PFBC HGCU Test Facility
Technical Progress Report

Fourth Quarter, CY 1991

DOE/MC/26042--T12

DE92 017667

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the Ohio Power Company, the American Electric Power Service Corporation, or the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process or service by tradename, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Ohio Power Company, the American Electric Power Service Corporation, and the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Ohio Power Company, the American Electric Power Service Corporation, and the United States Government or any agency thereof.

Prepared by:

American Electric Power Service Corp.
Columbus, Ohio 43215

Prepared for:

The United States Department of Energy
Under DOE Instrument No. DE-FC21 89MC-26042

January, 1992

APPROVED FOR RELEASE OR
PUBLICATION BY
BY *CEB* 7/28/92

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

I. INTRODUCTION

This is the ninth technical progress report submitted to the Department of Energy (DOE) in connection with the Cooperative Agreement between DOE and Ohio Power Company for the Tidd PFBC Hot Gas Clean Up Test Facility. This report covers the period of work completed during the Fourth Quarter of CY 1991.

During the reporting period, work focused on completing Task 2, HGCU Detailed Design and Task 4, Procurement Activities to support the installation of the Westinghouse advanced particle filter. The project is on schedule. The current project schedule is attached as Appendix 1. Table I summarizes the status of key work elements at the end of the Fourth Quarter, 1991.

The following significant events occurred during this report period:

- The mechanical/structural contractor (Pullman Power Products) mobilized at the Tidd site in December and began erecting steel framing for the APF.
- A contract modification was issued to Babcock & Wilcox Co. for the supply of piping materials required for the combustor internal modifications.
- A contract was awarded to ANARAD, Inc. for a gas analysis system.

- A contract was prepared and is being processed for electrical erection. The contractor is M. J. Electric Co.

TABLE I
PROJECT STATUS AS OF DECEMBER 31, 1991

<u>Work Element</u>	<u>Percent Complete*</u>
2.1 Detailed Design - Engineering	87%
2.2 Detailed Design - Design	92%
2.3 Westinghouse Engineering & Design	99%
3.2 Test Plan	40%
4.1 Combustor Modifications (Engr. & Design)	100%
4.2.1 Ducting	100%
4.3 Westinghouse APF	100%
4.5 Backup & Bypass Cyclones	100%
4.6 Westinghouse Backpulse System	100%
4.8.1 Ash Cooling	100%
4.8.2 Ash Depressurization	100%
4.9 Service (Well) Water	95%
4.10 Instrument & Controls	98%
4.12 Special Instrumentation	90%
4.13 Computer/DABAS	100%
4.16 Miscellaneous Valves	100%

*Task 4 percent complete values reflect engineering and procurement activities only, and not manufacturing or installation status.

II. WORK ACCOMPLISHED DURING THE REPORTING PERIOD

2.1 Detailed Design - Engineering

The following major items were completed during this quarter:

- Purchased small bore piping, tubing, fittings and valves.
- Purchased special pressure reducers for cyclone ash transport lines.
- Requisitioned spare parts for backpulse air compressor, backpulse solenoid valves, APF gaskets and filter candle gaskets.
- Visited Westinghouse facilities and inspected tubesheet, expansion cone and backpulse skid.
- Visited Badger Industries to inspect expansion joint fabrication.
- Issued Modification No. 4 to the Westinghouse APF contract to cover additional small valves, transport cart for candle clusters, cross beam assembly for lifting the APF vessel, and reimbursement of costs incurred from temporarily accelerating the project schedule in December, 1990.

- Visited Denver Equipment Co. in Colorado Springs, CO, and Curtis Fluid Controls, Inc. in Denver, CO, to inspect the screw cooler and associated hydraulic skid prior to final assembly.

2.2 Detailed Design - Design

All detailed design has been completed. The only remaining activities will be site support during construction and drawing revisions as required.

2.3 Westinghouse Engineering & Design

See Appendix 2.

3.2 Test Plan

Three operating procedures were written and routed for internal review during this quarter. The procedures cover the following:

1. NOP-314.1 - "HGCU Advanced Particle Filter System"
2. NOP-314.2 - "HGCU Ash Removal System"
3. NOP-314.3 - "HGCU Closed Cycle Cooling Water System"

The procedures should be finalized and approved during the next quarter.

4.1 Combustor Modifications

B&W Co. obtained quotations for internal piping and expansion joints. After technical review of B&W's recommendations, we issued a contract modification authorizing B&W to proceed with the procurement of this material. Two orders will be placed by B&W as follows:

<u>Item</u>	<u>Vendor</u>
Piping, Fittings and Thermal Sleeve	PX Engineering
Expansion Joints	Hyspan

4.2.1 Ducting

The remaining two refractory lined instrumentation spools were ordered during this quarter. Review and approval of all Connex drawings is complete.

4.3 Westinghouse APF

See Appendix 2.

4.4 APF 2

As discussed in the previous report, a proposal was submitted by Westinghouse requesting partial funding for the Karhula Test Program. After review by AEP, a contract modification was prepared to implement this program. We are currently awaiting DOE approval before issuing the contract modification. The

contract modification will cover Westinghouse engineering, in-house testing, material fabrication, project management, filter equipment/facility interface effort, and the test support.

4.5 Backup and Bypass Cyclones

The cyclones have been fabricated, but need to have the refractory lining installed. Completion of the cyclones is scheduled for the last week of January, 1992. A visit is planned to the vendor's shop in early January.

4.6 Westinghouse Backpulse System

On 12/3/91 we visited the Westinghouse subvendor and inspected the backpulse skid. Mechanical work was essentially complete and electrical work was in progress. During this inspection, it was discovered that some instrument isolation valves were omitted. They were subsequently installed.

A visit is scheduled to the backpulse air compressor manufacturer's shop in mid-January to witness factory testing of the compressor.

4.7 Preheat System

The air preheater and its control panel were delivered during this quarter.

4.8 Ash Removal System

4.8.1 Ash Cooling

Denver Eqpt. Co. issued final certified drawings for the screw cooler and hydraulic skid. All components of the screw cooler and hydraulic skid have been fabricated and are in stages of final assembly and testing. Denver should be able to ship the material in late January.

The screw cooler Closed Cycle Cooling Water (CCCW) System expansion tank, cooler, and electric preheater have been received. The CCCW pumps are scheduled to ship by 1/24/92. A purchase order was issued to Lonergan for the safety valves required on this system.

4.8.2 Ash Depressurization

United Conveyor Corporation issued revised piping drawings, P&ID's, and general arrangement drawings, as well as their first issue of logic diagrams. All drawings have been returned to UCC either approved or with minor comments. UCC and their subvendors are working on fabrication and assembly of the lockhoppers and ash piping and will be ready for on-site delivery by 1/30/92 - 2/19/92. Contract Change #2 was issued to UCC to include priming of the ash piping. Installation and Operation Instruction Manuals will be forthcoming in February, 1992.

4.8.3 Cyclone Ash Removal

Fisher-Klosterman issued revised drawings for the ash collection vessels that will be shipped with the cyclones around 1/27/92. All drawings have been approved. The cyclone ash transport line details were completed and a purchase order was issued to U.S. Carbide Mfg. Co. for the pressure reducing nozzles at the end of the line.

4.10 Instrumentation and Controls

All the instrumentation has been ordered. The racks and instrument stands will be delivered in the First Quarter of 1992.

Engineering Control Procedures (ECPs) for this project are completed.

The electrical diagrams have been reviewed and approved for construction. The mechanical instrumentation and control diagrams have been reviewed and approved for construction.

A meeting was held at the Westinghouse site to review the Operations and Maintenance Manuals. The backpulse skid was also inspected at this time.

4.12 Special Instrumentation

A contract was awarded to ANARAD, Inc. of Santa Barbara, CA, for a gas conditioning/analysis system. The system will continuously monitor SO₂ and SO₃ in the gas downstream of the APF. The contract includes the process gas analysis system, data acquisition and control system, sample tubing, and start-up services. Delivery is expected in May, 1992.

A preliminary Scope of Work was issued to Southern Research for ash sampling. SRI is preparing a detailed Scope of Work for our approval.

4.13 Computer/DABAS

Logic development for the programmable logic controller is continuing. Revision A, of the configuration and mimic screens for the process control computer, has been sent out for review. The database for the process control computer is 75% complete. The factory acceptance testing began in December and will be completed in January, 1992.

*Cost. data &
milestones reviewed.
ds*

ADVANCED PARTICLE FILTER

Technical Progress Report No. 6
October through December 1991

Prepared by

Westinghouse Science and Technology Center
Pittsburgh, Pennsylvania

For

American Electric Power Service Corporation
Columbus, Ohio

AEPSC Contract No. C8014

ADVANCED PARTICLE FILTER

GENERAL

Activities during this quarter included finalizing operational procedures for the Advanced Particle Filter (APF), and furthering fabrication of all APF components. The updated schedule and status of milestones, shown in Table 1, indicates the progress achieved during this period.

One review was held with AEP at Westinghouse to discuss modifications to the operation and maintenance manual and schedules. AEP inspected the tubesheet and back pulse skid. Subcontractor site visits were held at the vessel fabricator/insulation installer, tubesheet fabricator, pulse skid assembler, and filter cluster internals fabricator to resolve manufacturing questions.

Table 1
Milestone Schedule and Status

	<u>Scheduled Date</u>	<u>Status</u>
1. Proof-of-Concept Test Requirements	8/13/90	Completed
2. APF Control Logic Descriptions (Prel)	10/01/90	Completed
3. APF Structural Requirements (Prel)	10/15/90	Completed
4. APF Flow Diagrams/General Arrangement	11/05/90	Completed
5. APF Structural Requirements (Final)	12/24/90	Completed
6. APF Control Logic (Final)	01/07/91	Completed
7. Equipment Specifications (Final)	03/25/91	Completed
8. Layout and Erection Requirements (Final)	06/24/91	Completed
9. Electrical Physical Drawings (Final)	08/17/91	Completed
10. APF Vessel Delivery	11/18/91	Needed 2/4/92
11. Tubesheet	01/20/92	Needed 2/6/92
12. Clusters	01/20/92	Needed 2/11/92
13. Back Pulse Skid	12/2/91	Needed 1/16/92
14. Compressor	12/16/91	Needed 1/20/92
15. Complete Acceptance Test	09/15/92	

INFORMATIONAL MILESTONES:

Informational packages sent to AEP since the previous report include:

- Operation and Maintenance Manual
(Preliminary Issue - October 25, 1991)
- Erection Manual (Revised Issue - November 20, 1991)
- List of anticipated Westinghouse Tidd site activities
- Recommendations and pricing concerning spare parts
- Recommendations concerning data handling
- Contract amendment scope and pricing information
- Revised drawings

APF SYSTEM DESIGN AND SUPPLY

Table 2 provides an overall status summary by major component.

1. APF Vessel and Refractory

All vessel welding is complete. Refinement of liner details, fabrication of back pulse pipes, application of acid liner, manufacture of insulation and final design of cross-shaped lifting beam is underway.

2. APF Internals

The filter clusters are being final assembled. Materials required for the transport cart are being procured.

Tubesheet fabrication is complete. Insulation, attachment of thermocouples and refinement of insulation covers is underway.

Table 2 - Summary of AEP/APF Major Procurement Activity

<u>Item</u>	<u>Reference Drawings</u>	<u>Supplier and Address</u>	<u>Scheduled Delivery</u>	<u>Purchase Order No.</u>
1. APF Vessel, Flange Internal Liners and Piping	1302J20 1302J21 1505E61	Penn Iron Works 700 Old Fritstown Rd. Montrose Manor Reading, PA 19608	2/4/92 • Fabrication complete • Lining underway	34-38901-PA (12/12/90)
2. Refractory Lining	1302J22	BMI 27 Noblestown Rd. Carnegie, PA 15104	2/4/92 • Insulation being manufactured.	34-35890-PA (2/12/91)
3. High Alloy Materials		Rolled Alloys Box 310 Temperance, Michigan	• Complete	34-39644-PA (12/04/90)
4. Tubesheet Structure	1505E87	Alloy Engineering Co. 844 Thacker Street Berea, Ohio 44017	2/6/92 • Fabrication complete • Insulation underway	34-42824-CM (3/21/91)
5. Candle Cluster and Mounts	1505E85 1505E26 1D33218	FC Machine Tool & Design 1474 Main Street Cuyahoga Falls, Ohio 44221	2/11/92 • Final assembly underway.	34-38950-CA (2/12/91)
6. Candle Elements		Schumacher GmbH & Co. Zur Flugelau 70 Postfach 15 62, D-7180 Crailsheim, Germany	2/13/92 • All candles inspected.	34-39379-CM (12/03/90)
7. Pulse Compressor	1505E62	Norwalk Company, Inc. Box 5 N. Water Street South Norwalk, CT 06856	1/20/92 • Final assembly underway.	34-40424-PM (1/30/91)
8. Instrumentation and Controls	1505E73(1-2) 1505E74 1505E75 1505E76(1-3) 1505E94	Varied	1/16/92 • Back pulse skid assembly complete.	Varied

3. Back Pulse Delivery System

Mechanical and electrical assembly of the back pulse system is complete. Final checkout and painting are nearly complete. Modifications requested during AEP inspection of the system on 12-3-91 have been incorporated.

4. Back Pulse Air Compressor

The back pulse compressor final assembly is underway including mounting of components, installing piping and arranging the V-belts. The dryer has passed hydrotest.

OPERATING PROCEDURES

Westinghouse delivered an Operating and Maintenance Manual, Preliminary Issue, to AEP, describing the entire APF system and its operation. AEP provided review comments which are now being used in preparing the Final Submittal for this document. Westinghouse reviewed the overall Tidd HGPU operating procedure for consistency with the Westinghouse procedure.

Control logic details for the back pulse system were determined by AEP and Westinghouse, and incorporated into the Operating and Maintenance Manual.

AEP and Westinghouse are currently working to finalize details on data acquisition, display, and logging for the APF system. Westinghouse has requested the incorporation of several calculated values (face velocity, permeability) in the data to be collected and displayed.

PROOF-OF-CONCEPT TESTING

During this quarter testing was done in two areas: the effect of alkali exposure on glass-bonded silicon carbide candle materials; and filter performance utilizing flyash from the Tidd plant ESP.

Task 1.4.1 Alkali Exposure

Objective - Assess long range chemical durability potential of SiC and oxide-based candles.

Based upon prior studies, Westinghouse has suspected that the stability of silicon carbide filter elements, such as the Schumacher filter elements to be used at Tidd, may be an issue. The reason is possible alkali attack on the glass binders used to hold the SiC particles together.

To investigate this possibility, a 2-inch long cylindrical slice of a Schumacher silicon carbide candle was mounted in a test furnace. At 1600°F, air containing 20 ppmv NaCl and 5 to 7 % water vapor was passed through the section for 400 hr at a velocity of approximately 10 ft/min. Results were as follows:

- There was no significant change in measured pressure drop.
- The sample was intact after testing, without visible signs of change to either the outer membrane or the coarse support wall.
- The hot strength (C-rings) of the exposed material had fallen to about 1/4 its original hot strength. This did not occur with sections heated in the absence of alkali.

Instrumental analyses revealed that the alkali vapor reacted with the clay binder phase, producing sodium silicate phases which convert the initially brittle structure into a plastic, weaker structure. In addition, an increase in the porosity of the coarse silicon carbide structure resulted from removal of the binder phase. The alkali also reacted with the aluminosilicate fiber outer membrane, causing debonding and "peeling away" of this layer in several locations. Removal of the low-pore-size outer layer enhances the probability for fines penetration through the coarse support wall and into the clean gas outlet. These results suggest a possibility that the plastic product phases may become sticky, with permanent ash adhesion.

Mullite and alumina based filter materials tested in a similar manner have shown reaction with alkali vapors, but with gain rather than loss of material strength. This is primarily the result of phase crystallization and of the absence of a clay binder which bonds large particles together. The reaction products of the mullite and alumina filter materials are in these cases not plastic.

Task 5. Filter Cake Tests

Objectives - Determine fine dust cake properties for use in specification of Tidd blowback operating strategy.

In this task, the performance of three 1-meter candles was evaluated in the HTHP test facility, using each of five ashes, selected to cover a wide range of ash properties. Conditions were representative of the Tidd PFBC application. During this quarter, an ash obtained from the Tidd plant was successfully tested.

The five different test dusts used were:

- The Grimethorpe ash normally used in this facility
- A coarser ash from a circulating fluid bed combustor
- A finer, more cohesive Grimethorpe ash (red in appearance)
- A classified fine fraction of the older Grimethorpe ash
- Ash from Tidd.

For each, testing was divided into two portions. In the first, clean candles were subjected to a single cycle, during which the dust cake built up on the filter and pressure drop increased. After the test, the cake was removed, weighed, and characterized, providing data on dust permeability. In the second portion, multiple cycles were run, with the blowback pressure varied to determine a minimum, to assess the adhesive force of the cake to the filter.

The feed dusts and the dusts from the candles were characterized for particle size distribution, as well as for bulk density and cohesivity, with the aim of being able to relate permeability and adhesivity properties to particle size and/or other standard measurable properties.

Table 3 summarizes properties of materials used in this study. The critical issue is cleanability, the ability to detach a dust cake from a candle with a blowback pulse. As the facility was initially constructed, the system blowback pressure was limited to 550 psig, and the blowback nozzle was small at 1/2 inch. Under these conditions the CFB ash and the standard Grimethorpe ash were easily cleanable. The "red" Grimethorpe ash was not cleanable at all.

Figure 1 shows the final day's multiple-cycle test results for the Tidd ash with the original blowback system configuration. Conditions were 1550°F, 150 psig, 5.8 ft/min. Cleaning was not stable. The baseline pressure drop tended to increase steadily (sometimes to 45 iwg) during

Table 3 - Ash Properties

	<u>Cake Bulk Density, lb/ft³</u>	<u>Flow Resistance,* psi</u>	<u>Particle Size, microns</u>		<u>Cleanability</u>
			<u>W</u>	<u>SRI</u>	
Old Grimethorpe	38	1.1	5.5	5.3	Good
New Grimethorpe	14	4.1	5.5	4.0	Poor
CFBC	25	0.6	7.7	7.8	Excellent
Classified	22	2.4	3.7	4.4	Inconclusive
Tidd	17	1.6	3.6	3.5	Fair

* Pressure drop at 1550°F, 10 ft/min, per 100 g/ft² surface coverage

Figure 1 - Tidd Ash Test Results - Original Test Blowback System

each day's operation, returning to about the original conditioned candle pressure drop (22 inwg at 6.5 fpm) only after the first pulse of each new day after overnight cool-down. Based on these results, the cleanability of this material was in some doubt.

The blowback system was then upgraded to permit the use of a 3/4-inch nozzle, 1000 psig blowback gas capacity, and larger diameter piping between reservoir and nozzle. The blowback eductor was also modified by reducing the throat diameter and increasing the throat length. The eductor modification resulted in an increase in pressure drop of approximately 9 inches of water relative to the original configuration. The system was run at 1550°F, 130 psig, 6.4 ft/min. Results of a typical day's multiple-cycle testing are illustrated in Figure 2. Blowing back at 500 psig was capable of efficiently cleaning the filters. Increasing the blowback pressure to 600 psig resulted in only a slight reduction in baseline pressure drop.

These results showed that the Tidd ash could be cleaned in this system with enough blowback capacity. Actual performance at Tidd may be affected by change in particle size and/or chemical effects. As shown in Table 2, Southern Research Institute (SRI) determined a mean particle size of 3.5 microns for this material, using a sample sent from Westinghouse. Earlier, using a sample from a different Tidd test received directly from AEP, SRI had measured a mean particle size of 1.9 microns. We would expect such a finer dust to have a much greater adhesivity, and therefore to be much more difficult to clean. The presence of alkali vapors can also cause particles and candle surfaces to become sticky, resulting in increased adhesive force.

Figure 2 - Tidd Ash Test Results - Improved Test Blowback System

END

**DATE
FILMED**

9 / 11 / 92