DISTRIBUTION SHEET

To Distribution	From G. A. Ritter	Page 1 of 1
Project Title/Work Order Acceptance Test Report, 241-SY-101 Flexible Receiver System, Phase II Testing		Date 1/26/95
		EDT No. 609853 ECN No. NA

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
B. L. Aftanas	H5-70				
K. F. Armatis	N1-27				
T. R. Benegas	N1-27				
S. M. Demiter	L6-38				
C. E. Hanson	H5-09				
B. L. Hopkins	L6-38				
R. F. Jimenez	S4-43				
R. P. Johnson	H5-09				
L. S. Krogsrud	R3-08				
J. W. Lentsch	R2-78				
M. L. McElroy	S1-57				
M. J. Ostrom	H5-70				
G. A. Ritter	H0-38				
S. P. Roblyer	H0-38				
T. I. Stokes	H5-09				
J. R. Thielges	L6-38				
H. Toffer	H0-38				
Project Files	H5-09				
Central Files (2)	L8-04				
OSTI (2)	L8-07				

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

A-6000-135 (01/93) WEF067

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DLC

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

2. To: (Receiving Organization) See Distribution List		3. From: (Originating Organization) Nuclear Analysis and Characterization		4. Related EDT No.: NA							
5. Proj./Prog./Dept./Div.: 241-SY-101		6. Cog. Engr.: G. A. Ritter		7. Purchase Order No.: NA							
8. Originator Remarks: See attached Acceptance Test Report for the 241-SY-101 Flexible Receiver System Phase II Testing for your approval.				9. Equip./Component No.: NA							
				10. System/Bldg./Facility: 241-SY-101							
11. Receiver Remarks:				12. Major Assm. Dwg. No.: NA							
				13. Permit/Permit Application No.: NA							
				14. Required Response Date: ASAP							
15. DATA TRANSMITTED											
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	(F) Impact Level	(G) Reason for Transmittal	(H) Originator Disposition	(I) Receiver Disposition			
1.	WHC-SD-WM-ATR-092	A11	0	Acceptance Test Report, 241-SY-101 Flexible Receiver System, Phase II Testing	SQ	1					
16. KEY											
Impact Level (F)		Reason for Transmittal (G)			Disposition (H) & (I)						
1, 2, 3, or 4 (see MRP 5.43)		1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)			1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged						
17. SIGNATURE/DISTRIBUTION (See Impact Level for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.
1	1	Cog. Eng.	GA Ritter	1/26/95	H0-38	OSTI (2)		1/27/95	H5-09		
1	1	Cog. Mgr.	CE Hanson	1/27/95	H5-09						
1	1	QA	ML McElroy	2-2-95	S1-57						
1	1	Safety	LS Krogsrud	1/27/95	R3-08						
		Env.									
		Proj/Prog.									
1	1	Other	MJ Ostrom	2-2-95	H5-68						
18.		19.		20.		21. DOE APPROVAL (if required) Ltr. No.					
G. A. Ritter Signature of EDT Originator		C. E. Hanson Authorized Representative for Receiving Organization		H. Toffer Cognizant/Project Engineer's Manager		☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments					
1/26/95		2/16/95		1/27/95							

RELEASE AUTHORIZATION

Document Number: WHC-SD-WM-ATR-0928, Rev. 0

Document Title: Acceptance Test Report, 241-SY-101 Flexible Receiver System, Phase II Testing

Release Date: 2/06/95

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

V.L. Birkland
V.L. Birkland

2/6/95

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from:

U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650

SUPPORTING DOCUMENT		1. Total Pages 34
2. Title Acceptance Test Report, 241-SY-101 Flexible Receiver System, Phase II Testing	3. Number WHC-SD-WM-ATR-092	4. Rev No. 0
5. Key Words Phase II mitigation retrieval system 241-SY-101 load test flexible receiver	6. Author Name: G. A. Ritter Signature Organization/Charge Code 8D520/N2B2K	
7. Abstract This report summarizes the results of the load testing of the 241-SY-101 Flexible Receiver System containment bag performed at the MASF Facility. This acceptance test verified the strength of the containment bag to ensure that the bag could support waste that may drain from the pump internals during removal and handling of the test mixer pump from Tank 241-SY-101.		
		8. RELEASE STAMP <div style="border: 1px solid black; padding: 5px; width: fit-content;"> OFFICIAL RELEASE BY WHC DATE FEB 06 1995 <i>Sta. 21</i> </div>

CONTENTS

1.0	INTRODUCTION	1
2.0	DESCRIPTION OF TEST	1
2.1	TEST METHOD AND TEST EQUIPMENT	1
2.2	TEST EXCEPTIONS	2
3.0	TEST RESULTS	2
4.0	CONCLUSIONS AND RECOMMENDATIONS	2
5.0	REFERENCES	3
	APPENDIX A - ACCEPTANCE TEST PROCEDURE TEST CONTROL COPY	A-1

MASTER

ACCEPTANCE TEST REPORT 241-SY-101 FLEXIBLE RECEIVER SYSTEM PHASE II TESTING

1.0 INTRODUCTION

This document summarizes the results of the phase II acceptance test of the 241-SY-101 Flexible Receiver System (FRS). The FRS is one of six major components of the Equipment Removal System, which has been designed to retrieve, transport, and store the test mixer pump currently installed in Tank 241-SY-101. The purpose of this acceptance test is to verify the strength of the containment bag and bag bottom cinching mechanism. It is postulated that 68 gallons of waste could be trapped inside the pump internals. The bag must be capable of supporting this waste if it shakes loose and drains to the bottom of the bag after the bag bottom has been cinched closed. This test encompasses test requirements for the Phase II test as defined in WHC-SD-WM-TP-257, *Test Plan for Qualification Testing of the 241-SY-101 Flexible Receiver System*.

This acceptance test was performed at the Maintenance & Storage Facility (MASF) Facility in the 400 area on January 23, 1995. The test was performed following JCS work package #4A-94-80/W and witnessed by a TWRS Quality Assurance representative and the FRS cognizant engineer. Funding for this test was provided by the 101-SY Hydrogen Mitigation Program.

2.0 DESCRIPTION OF TEST

2.1 TEST METHOD AND TEST EQUIPMENT

The details of the test are given in Appendix A, which contains the test control copy of the acceptance test procedure (ATP). A brief summary of the test is given in this section. Phase II testing for load holding capability of the containment bag was performed by using a mock containment bag that was approximately 17.4 m (57 feet) long and was without the absorbent lining material. The pump cap assembly was installed on a test fixture that mocks up the top of the SY-101 mixer pump. The containment bag was then attached to the pump cap and the entire assembly was suspended by the MASF overhead crane. A load cell was installed below the crane load block for measuring the weight of water added to the bag. The bottom of the bag was cinched and raised to one side using the bag cinching mechanism.

The bag assembly was then hoisted above the MASF Large Diameter Cleaning Vessel (LDCV) to catch any water if bag failure occurred. The LDCV is a large water tank that has been used for performing run-in testing of the SY-101 mixer pump. A small vertical slit was cut in the bag and the water supply hose was inserted. The bag was then filled with 910 kg (2000 lb.) of water to load the bag with a test weight. The bottom of the bag was closely observed during the test to identify and leakage or holes in the bag. After 910 kg (2000 lb.) of water had been added, the load was held for approximately 40 minutes. To verify the bag was not held up in the LDCV because of expansion of the bag bottom from filling with water, the crane was raised up and down

and the bag was jostled by MASF Facility personnel. No change in the load cell reading was observed. There was no indication of leakage or damage to the bag.

The bag was then lowered into the LDCV to release the water. After the water had drained, the bag was lowered to the ground and laid out from end to end to inspect for damage. Key areas inspected consisted of the grommets on the top and bottom of the bag, the bag material around the band clamps, the cinch mechanism/buckle assembly, and the bag material surrounding the buckle assembly. No damage was found and the test was considered successful.

2.2 TEST EXCEPTIONS

Three test exceptions to the original ATP occurred and are documented in Appendix A. The first exception is that a "secondary bag" between the primary bag and pump cap was not used; the primary bag attaches directly to the pump cap, which is a simplified design. The second test exception is that the test was performed at the MASF Facility above the LDCV and not at the Crane & Rigging Facility in the 600 area. Finally, test exception #3 consisted of using a load cell to directly measure the weight of water added to the bag instead of measuring the volume of water and calculating the weight.

3.0 TEST RESULTS

The results for this acceptance test, taken from Appendix A, are summarized in the table below. The uncertainties on the load cell reading are ± 9 kg (± 20 lb.) The measured weight added to the bag was 920 kg (2020 lb.).

	Time	Load Cell Reading kg (lb.)
Begin filling water	1:55 p.m.	455 (1000)
Stop filling water	2:15 p.m.	1370 (3020)
Drain water	2:55 p.m.	1370 (3020)

4.0 CONCLUSIONS AND RECOMMENDATIONS

The bag assembly supported the weight of 920 kg (2020 lb.) of water with no leakage or damage to the bag. This value meets the acceptance criteria of 910 kg (2000 lb.) of water and therefore the results were found to be acceptable. The maximum volume of liquid expected to be held up in the pump internals is 258 L (68 gallons), which corresponds to 410 kg (910 lb.). This test weight gives just over a safety factor of 2. The bag also supported a

small shock load while it was filled with water when the crane hoisted the bag assembly up and down. Based on the strength rating of the bag components, the bag assembly should support 2 - 3 times the test weight of 910 kg (2000 lb.).

5.0 REFERENCES

- WHC, 1994, *Test Plan for Qualification Testing of the 241-SY-101 Flexible Receiver System*, WHC-SD-WM-TP-257, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1995a, *Flexible Receiver Drawing Tree*, drawing H-2-821385, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1995b, *Flexible Receiver Assembly*, drawing H-2-821386, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1995c, *Flexible Receiver Blast Shield Assembly*, drawing H-2-821387, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1995d, *Flexible Receiver Bag Assembly*, drawing H-2-821391, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1995e, *Flexible Receiver Installation*, drawing H-2-821392, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1995f, *Flexible Receiver Pump Cap*, drawing H-2-821393, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1995g, *Flexible Receiver Mock Pump Top*, drawing H-2-821394, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.

APPENDIX A - ACCEPTANCE TEST PROCEDURE TEST CONTROL COPY

OCT 31 1994
35 Station 21

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 605834

2. To: (Receiving Organization) See Distribution List		3. From: (Originating Organization) Nuclear Analysis and Characterization		4. Related EDT No.: NA	
5. Proj./Prog./Dept./Div.: 241-SY-101		6. Cog. Engr.: G. A. Ritter		7. Purchase Order No.: NA	
8. Originator Remarks: See attached Acceptance Test Procedure for the 241-SY-101 Flexible Receiver System Phase II Testing for your approval.				9. Equip./Component No.: NA	
				10. System/Bldg./Facility: 241-SY-101	
11. Receiver Remarks:				12. Major Assm. Dwg. No.: NA	
				13. Permit/Permit Application No.: NA	
				14. Required Response Date: ASAP	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Impact Level	Reason for Transmittal	Originator Disposition	Receiver Disposition
1.	WHC-SD-WM-ATP-092	A11	0	Acceptance Test Procedure, 241-SY-101 Flexible Receiver System, Phase II Testing	SQ	1		

16. KEY					
Impact Level (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
1, 2, 3, or 4 (see MRP 5.43)		1. Approval 2. Release 3. Information		4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	
		4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)		1. Approved 2. Approved w/comment 3. Disapproved w/comment	

17. SIGNATURE/DISTRIBUTION (See Impact Level for required signatures)									
(G)	(H)	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN
Reason	Disp.								
1		Cog. Eng.	GA Ritter	10/25/94	H0-38				
1		Cog. Mgr.	CE Hanson	10/25/94	H5-09				
1		QA	ML McElroy	10/27/94	H451-57				
1		Safety	LS Kroger	10/25/94	H5-08				
		Env.							
1		Proj./Prog.	JW Lentsch	10/25/94	R2-78				
1		Other	MJ Ostrom	10/25/94	H5-68				

18. Signature of EDT Originator G.A. Ritter 10/25/94		19. Authorized Representative Date for Receiving Organization C. E. Hanson 10/25/94		20. Cognizant/Project Engineer's Manager H. Toffler 10-25-94		21. DOE APPROVAL (if required) Ltr. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
---	--	--	--	---	--	--	--

TEST CONTROL COPY

RELEASE AUTHORIZATION

Document Number: WHC-SD-WM-ATP-092, REV.0

Document Title: Acceptance Test Procedure, 241-SY-101 Flexible Receiver System, Phase II Testing

Release Date: October 31, 1994

This document was reviewed following the
procedures described in WHC-CM-3-4 and is:

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Niki Solis

Niki Solis

10/31/94

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from:

U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650

TEST CONTROL COPY

SUPPORTING DOCUMENT		1. Total Pages 2224
2. Title Acceptance Test Procedure, 241-SY-101 Flexible Receiver System, Phase II Testing		3. Number WHC-SD-WM-ATP-092
4. Rev No. 0		
5. Key Words Phase II 241-SY-101 load test containment bag test criteria flexible receiver flowmeter/totalizer		6. Author Name: G. A. Ritter <i>GL A. Ritter</i> Signature Organization/Charge Code 8D520/N2B2K
7. Abstract This Acceptance Test Procedure is for the 241-SY-101 Flexible Receiver System. The procedure will test the strength of the containment bag assembly by subjecting the bag assembly to a load test.		
<p>APPROVED FOR PUBLIC RELEASE 10/31/94/RS</p>		
<p>8. PURPOSE AND USE OF DOCUMENT - This document was prepared for use within the U.S. Department of Energy and its contractors. It is to be used only to perform, direct, or integrate work under U.S. Department of Energy contracts. This document is not approved for public release until reviewed.</p> <p>PATENT STATUS - This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance of work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise disseminated or used for purposes other than specified above before patent approval for such release or use has been secured, upon request from the Patent Counsel, U.S. Department of Energy Field Office, Richland, WA.</p> <p>DISCLAIMER - This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.</p>		<p>10. RELEASE STAMP</p> <div style="border: 1px solid black; padding: 10px; text-align: center;"> <p>OFFICIAL RELEASE BY WHC DATE OCT 31 1994 35 Station 21</p> </div>
9. Impact Level SQ		

CONTENTS

1.0	INSTRUCTION SECTION	1
1.1	PURPOSE/SCOPE	1
1.2	REFERENCES	1
1.3	RESPONSIBILITIES	2
1.4	SYSTEM DESCRIPTION	4
1.5	TEST CONDITIONS AND EQUIPMENT REQUIRED	4
1.6	ACCEPTANCE TEST	5
1.7	TEST DATA SHEETS	9
1.8	TEST EQUIPMENT SHEETS	9
2.0	CHANGE CONTROL AND EXCEPTIONS TO ACCEPTANCE TEST SECTION	10
2.1	TEST EXECUTION	10
2.2	RECORDING AND RESOLVING EXCEPTIONS	11
	APPENDIX A - TEST EQUIPMENT SHEET	A-1
	APPENDIX B - TEST DATA SHEETS	B-1
	APPENDIX C - TEST EXCEPTION SHEET	C-1
	APPENDIX D - TEST LOG SHEET	D-1
	APPENDIX E - TEST EXECUTION SHEET	E-1

ACCEPTANCE TEST PROCEDURE
241-SY-101 FLEXIBLE RECEIVER SYSTEM
PHASE II TESTING

1.0 INSTRUCTION SECTION

1.1 PURPOSE/SCOPE

The purpose of this acceptance test procedure is to provide a means of verifying that the Flexible Receiver System (FRS) is capable of performing its intended function adequately by meeting specified test criteria. Specifically, this procedure will test the strength of the containment bag and bag bottom closure mechanism. This test procedure encompasses test requirements for the Phase II test as defined in WHC-SD-WM-TP-257, *Test Plan for Qualification Testing of the 241-SY-101 Flexible Receiver System*.

The Phase II test consists of a load test of the containment bag for the FRS. It is postulated that 68 gallons of waste could be trapped inside the pump internals. The bag must be capable of supporting this waste if it shakes loose and drains to the bottom of the bag after the bag bottom has been cinched closed. All parts of this test must be completed before the FRS is either rejected or accepted. Testing is scheduled to begin in late-November, 1994 and will take approximately 3 days to complete.

1.2 REFERENCES

- WHC, 1994a, *Test Plan for Qualification Testing of the 241-SY-101 Flexible Receiver System*, WHC-SD-WM-TP-257, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1994b, *Flexible Receiver Drawing Tree*, drawing H-2-821385, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1994c, *Flexible Receiver Bag Assembly*, drawing H-2-821391, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1994e, *Flexible Receiver Installation*, drawing H-2-821392, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1994f, *Flexible Receiver Pump Cap*, drawing H-2-821393, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1994g, *Flexible Receiver Mock Pump Top*, drawing H-2-821394, Rev. 0, Draft, Westinghouse Hanford Company, Richland, Washington.
- DOE-RL, 1992, *Hanford Site Hoisting and Rigging Manual*, DOE-RL-92-36, U.S. Department of Energy Field Office, Richland, Washington.

1.3 RESPONSIBILITIES

1.3.1 Equipment Removal System Cognizant Manager

- Responsible for overall control of the Equipment Removal System (ERS), including the testing of the FRS.
- Assigns responsibilities related to the ERS, which includes the FRS.

1.3.2 Equipment Removal System Project Engineer

- Identifies and specifies testing requirements for the ERS.
- Approves test procedures and criteria changes as required.
- Provides technical expertise during testing of the FRS.
- Approves acceptability of test activities and results.

1.3.3 FRS Cognizant Engineer

- Responsible for preparing test specifications and procedures.
- Identifies equipment and facilities for the acceptance test.
- Acts as a liaison between the participants in FRS testing.
- Ensures informal testing and inspection is complete.
- Provides guidance and technical expertise during the acceptance test.
- Designates a recorder for this ATP.
- Takes necessary action to clear exceptions to this ATP.
- Approves acceptability of test activities and results.

1.3.4 Quality Assurance Manager

- Assigns and manages Quality Assurance representatives to participate in the FRS testing.

1.3.5 Quality Assurance Representative

- Approves Acceptance Criteria changes.
- Witnesses the acceptance test.

- Evaluates results of testing and approves field changes and exceptions to the ATP.
- Assists in maintenance and control of test records.

1.3.6 Safety Engineering

- Reviews the test procedure and specifications for safety conformance.
- Provides test facility inspection and support as needed to conduct testing within the safety standards of WHC.

1.3.7 Equipment, Design, and Fabrication Group Manager

- Assigns personnel to perform this acceptance test.
- Responsible for training of personnel who will be performing the test.

1.3.8 Equipment, Design, and Fabrication Group Technicians

- Responsible for transporting equipment to the test facility.
- Responsible for equipment set-up and instrument calibration, if necessary.
- Assists the FRS cognizant engineer in performing this acceptance test.

1.3.9 Hoisting and Rigging Manager and Operators

- Responsible for providing a facility for testing.
- Responsible for providing a crane and rigging hardware for performing this acceptance test.
- Responsible for operating the crane during acceptance testing per the *Hanford Site Hoisting and Rigging Manual*, DOE-RL-92-36.

1.3.10 Test Recorder

- Observes test, records test data using black ink, and maintains Test Log (Appendix D).
- Records names of all designated personnel on the Test Execution sheet (Appendix E) on the Test Control copy of the ATP prior to testing.

- Initials and dates every test step on the Test Control copy as it is completed, next to the step number or on a table, when provided.
- Records authorized field changes to the ATP.
- Records exceptions and test steps that are not performed on a Test Exception sheet (Appendix C). Additional Exception sheets will be reproduced as needed.
- Assigns page numbers to Test Data sheets and Test Exceptions sheets after the ATP is complete, and submits the completed Test Control copy of the ATP for approval signatures.

1.4 SYSTEM DESCRIPTION

The FRS is one of six major components of the Equipment Removal System, which has been designed to retrieve, transport, and store the existing mixer pump that may require removal from Tank 241-SY-101. The FRS is designed to contain the waste during the removal and handling of the pump prior to insertion of the pump into the storage container.

The FRS consists of a containment bag, pump cap, blast shield, and gamma detector system. The containment bag is a long cylindrical fiber-reinforced plastic bag that is slipped over the pump as it is lifted from the tank. The bag is 1.8 m (70 in.) in diameter, and approximately 17.7 m (58 ft.) long. A manually operated cinching mechanism closes the bag bottom and pulls it up to one side of the pump. The pump cap is a two-piece sheet-metal cap that is used to seal off the top of the pump above the mounting flange and provides a sealing interface between the bag and pump. The blast shield is a large diameter steel cylinder that provides a sealing surface to the load distribution frame (LDF) and contains the spray water from the high pressure nozzles located in the LDF. The blast shield protects the containment bag from the impingement of the wash water blast and also supports the containment bag prior to the pump removal. The gamma detector system is mounted to the base of the blast shield to measure dose rates as the pump is lifted from the tank.

Other equipment associated with the FRS includes the lifting yoke, the yoke brace, and the aluminum stages. The lifting yoke is a below-the-hook lifting device that is used to lift the test mixer pump. It attaches to the two lugs on the pump mounting flange. The yoke brace secures the yoke to the upper pump column so that the crane can be disconnected from the yoke and the FRS can be lowered over the yoke and onto the LDF. The aluminum stages serve as access platforms for rigging and manual manipulation of attachment hardware.

1.5 TEST CONDITIONS AND EQUIPMENT REQUIRED

The test for Phase II will be conducted at the Hoisting and Rigging Facility in the 600 Area. The test will be outside the building where water drainage can be provided.

Phase II testing for load holding capability of the containment bag will be performed by using a mock containment bag that is approximately ~~12.2 meters~~ ⁵⁷ (40 feet) long and is without the ~~elastic cords and absorbent lining material~~. The bag assembly will be suspended by a crane and the bottom of the bag will be cinched and raised to one side using the bag cinching mechanism. The bag will then be filled with a measured ~~volume~~ ^{weight} of water to load the bag with a test weight. The ~~volume~~ ^{weight} of water to be added is ~~908 L (240 gal.)~~ or until the bag fails. ~~This volume corresponds to a test weight of approximately 910 kg (2000 lb.).~~ If failure occurs, the ~~volume~~ ^{weight} of water added will be recorded. The bottom of the bag will be closely observed during the test to identify any significant leakage or holes in the bag.

The following equipment will be required for this ATP:

- Mock primary containment bag of approximately ~~12.2 m~~ ⁵⁷ (40 ft.) length equipped with a bag bottom cinching mechanism. The bags will be without the ~~elastic cords and absorbent liner~~. The bag will feature a fill valve in the side near the bottom for connecting a hose to add water to the bag.
- ~~Secondary bag, which connects primary bag above to the pump cap assembly.~~
- Test fixture to mock up top of pump.
- Pump cap assembly.
- Rigging for supporting the containment bag and test fixture.
- A crane with a minimum lift height of 12.2 m ⁶⁰ (40 ft) and 1800 kg (2-ton) lift capacity. As an alternate to the crane, a support structure to suspend the load may be used with a hoisting device for lifting and lowering the load.
- A water supply with hoses and connectors.
- A ~~flow totalizer~~ ^{LOAD CELL} with a minimum accuracy of ~~± 5%~~ ^{ok} and a minimum range of ~~950 L (250 gal.)~~ ^{3000 lb} for measuring the volume of water added to the bag.

1.6 ACCEPTANCE TEST

The test is to be performed per the following sequence of step-by-step instructions.

1.6.1 Preliminary Conditions

The following shall be satisfactorily completed before performing Section 1.6.2.

- ✓ 1.6.1.1 All equipment (listed in Section 1.5) required for the test is located at the test site.

- ✓ 1.6.1.2 The ~~primary and secondary~~ ^{SEE TE #1} containment bags ^{HAS} have been inspected for workmanship and for compliance with design.
- ✓ 1.6.1.3 The pump cap assembly has been inspected for workmanship and for compliance with design.
- ✓ 1.6.1.4 All rigging meets the inspections requirements in the *Hanford Site Hoisting and Rigging Manual*, DOE-RL-92-36.
- ✓ 1.6.1.5 All nameplates, equipment tags, etc. are installed/attached.
- ✓ 1.6.1.6 All test instruments requiring calibration have a currently valid calibration stamp attached that indicates a calibration traceable to the National Institute of Standards and Technology.
- ✓ 1.6.1.7 Personnel responsible for directing and witnessing the performance of the test described in this ATP have read and understand their roles.
- ✓ 1.6.1.8 The location for the test will provide adequate drainage for draining the water from the bag and for a sudden release of a large volume of water in the event of a bag failure.
- ✓ 1.6.1.9 ^{TEST PERFORMED AT MASF FACILITY IN THE 400 AREA.}
If the ATP is performed outside the 200 Areas, the Safety Organization for that area shall provide overview at the ATP. If the ATP is performed in the 200 Areas, TWRS Industrial Health and Safety will provide overview. The safety representatives have performed a job walk down, a Pre-Job Safety Meeting has been conducted, and a Hanford Job Hazard Analysis Checklist has been completed.
- JCS PACKAGE #
4A-94-80/W
- ✓ 1.6.1.10 All personnel have hard hats to be worn during crane operation.

1.6.2 Bag Assembly Setup

- ✓ 1.6.2.1 Verify that all of the steps in section 1.6.1 are complete.
- ✓ 1.6.2.2 Install pump cap assembly on the mock pump test fixture by inserting and tightening the provided bolts per drawing H-2-821392.
- N/A 1.6.2.3 ~~Attach secondary bag to pump cap using pump cap band clamp per drawing H-2-821392. SEE TE #1 GMA 1/23/95~~
- ✓ 1.6.2.4 ~~Attach secondary bag to primary bag~~ ^{TO PUMP CAP} using ^{TWO} band clamps per drawing H-2-821392.
- N/A 1.6.2.5 ~~Bundle/compress the secondary bag on top of the pump cap assembly. SEE TE #1 GMA 1/23/95~~
- ✓ 1.6.2.6 Attach rigging to the mock pump test fixture and lift the bag assembly to an elevation that will locate the bottom of the

LDCV SEE TE#2

bag approximately 0.610 meters (2 feet) above the ground.
Using the bag cinching mechanism, cinch the bottom of the bag.

- ✓ 1.6.2.7 Connect the hose from the building standard water supply to the flow totalizer. ~~Connect the hose from the flow totalizer to the fill valve on the bag. Verify that the flow totalizer is located a safe distance from the bag in case of bag failure.~~ SEE TE#3 AND INSERT HOSE THROUGH A VERTICAL SLIT IN THE BAG.

1.6.3 Test Procedure

- ✓ 1.6.3.1 Verify that all of the steps in section 1.6.2 have been performed.
- ✓ 1.6.3.2 Verify that the ^{LOAD CELL} flow totalizer is functional and record the initial totalizer reading.
- ✓ 1.6.3.3 Add ^{LOAD CELL} 908 L (240 gal) ^{2000 lb.} to the initial totalizer reading and record this value on the test data sheet.
- ✓ 1.6.3.4 A technician is required to man the water supply valve for the duration of this test. Open the water supply valve and start adding water to the bag. Approximate fill rate should be 38 - 76 L/min. (10 - 20 gpm). Verify that the flow totalizer is indicating flow and volume. ^{LOAD CELL}
- NOTE: Observe the ^{LOAD CELL} totalizer indication as the bag is filling to avoid exceeding the maximum ^{ADDITIONAL WEIGHT} volume of ^{2000 lb.} 908 liters (240 gal). The technician manning the water valve shall be ready to respond quickly to shut the valve if the bag fails so that the final ^{LOAD CELL} totalizer reading will be accurate.
- ✓ 1.6.3.5 Observe the bag for leaks while filling and record comments from observations on the Test Log (Appendix D). The ^{LOAD CELL} totalizer's volume indication at the occurrence of the leak should be recorded with the comments. Also, a rough estimate of the leak rate should be recorded.
- ✓ 1.6.3.6 Shut off water supply valve after ^{LOAD CELL} flow totalizer reading exceeds value recorded in step 1.6.3.3. Record final ^{WEIGHT} totalizer reading on the test data sheet. The volume of water added to the bag has reached ^{2000 lb.} 908 liters (240 gallons), and the test is considered complete.
- ✓ 1.6.3.7 Lower the bag assembly to the ^{LDCV TO RELEASE WATER TE#2} ground and inspect for damage. Record a description of any damage on the Test Log. If no damage to the bag assembly occurred and no leaks occurred during the test, the bag has met its acceptance criteria for this test. If leakage occurred, an estimate of the total volume that leaked should be recorded on the test data sheet.
- ✓ 1.6.3.8 As the last step in this test, review the test to verify that all steps have been completed.

1.7 TEST DATA SHEETS

The Test Data Sheets are to provide a record of the test and to document any procedure steps requiring verification. Instructions for filling out the data sheets are provided below. The Test Data Sheets are provided in Appendix B.

1. Date: Record the date the test is performed.
2. Test Section Title: There are several sections of this acceptance test being performed, e.g., the preliminary conditions, equipment setup, etc.
3. Test Unit Number: Record the unit number of the test unit, if any.
4. Test Performed By: Print the name of the person performing the test.
5. Procedure Step Number: This column contains the test steps requiring verification.
6. Attribute: This column contains the item being verified or the parameter being measured/recorded.
7. Value: This column is for recording the quantitative or qualitative measure of the item being verified, i.e. a line voltage may have a value of 120V, whereas a pump may have a value of ON or OFF.
8. Range: This column indicates the anticipated value of the item being measured. If a value is recorded for later analysis, there may not be a tolerance associated with it.
9. Accept/Reject: Indicate whether the value obtained is acceptable in comparison with the Range. If a value is recorded for later analysis, the accept/reject decision may be determined later.
10. Comment: Provide any pertinent observations or comments. If the value is rejected, give a justification for denial.
11. Complete Sig/Init: Initial in this column to indicate the step has been completed.

1.8 TEST EQUIPMENT SHEETS

The Test Equipment Sheets provide a record of equipment used for the acceptance test. The Test Equipment Sheets are provided in Appendix A and can be copied as needed. Provide a description of the equipment used and record the equipment serial number. For instrumentation, record the calibration expiration date, if applicable.

2.0 CHANGE CONTROL AND EXCEPTIONS TO ACCEPTANCE TEST SECTION

Acceptance testing is to be conducted in accordance with the steps and requirements specified in this procedure. Any required field changes or other discrepancies must be recorded as an exception and resolved/approved following the method described in this section.

2.1 TEST EXECUTION

The acceptance test procedures detailed in Section 1.6 shall be performed in sequential steps starting with Section 1.6.1. As required by Section 1.3.10, the Recorder will initial and date every test step in the space provided on the Test Control copy of the ATP as each step is completed. Any step that requires verification must also be recorded on the Test Data Sheet. The Test Execution Sheet (Appendix E) will be completed per the following directions.

2.1.1 Without Exception

- 2.1.1.1 Check applicable space on the Test Execution Sheet (Appendix E) to show that the ATP has been performed and no exceptions have been recorded.
- 2.1.1.2 Sign and date in the spaced provided in the Test Execution and Test Approval and Acceptance sections of the Test Execution Sheet.
- 2.1.1.3 Distribute the Test Control copy of the ATP as required.

2.1.2 With Exception/Resolved

- 2.1.2.1 Check applicable space on the Test Execution Sheet to show that the ATP has been performed with exceptions recorded and resolved.
- 2.1.2.2 Sign and date in the spaced provided in the Test Execution and Test Approval and Acceptance sections of the Test Execution Sheet.
- 2.1.2.3 Distribute the Test Control copy of the ATP as required.

2.1.3 With Exception/Outstanding

- 2.1.3.1 Check applicable space on the Test Execution Sheet to show that the ATP has been performed with exceptions recorded, part or all of which are presently outstanding, unresolved.
- 2.1.3.2 Sign and date in the spaces provided in the Test Execution section of the Test Execution Sheet.
- 2.1.3.3 Distribute the Test Control copy of the ATP as required.

- 2.1.3.4 After all outstanding exceptions have been resolved, sign and date in the spaces provided in the Test Approval and Acceptance section of the Test Execution Sheet.

2.2 RECORDING AND RESOLVING EXCEPTIONS

2.2.1 GENERAL

Exceptions to the ATP are sequentially numbered and recorded on individual Exception Sheets (Appendix C). This enables case-by-case resolution, recording, approval, and distribution of each exception.

2.2.2 RECORDING

- 2.2.2.1 Number each exception sequentially as it occurs and record it on an Exception Sheet.
- 2.2.2.2 Enter name and organization of objecting party for each exception.
- 2.2.2.3 Enter planned action to resolve each exception when such determination is made.

2.2.3 RETEST/RESOLUTION

- 2.2.3.1 Record the action taken to resolve each exception. Action taken may not be the same as planned action.
- 2.2.3.2 When action taken results in an acceptable retest, complete Retest Execution section of the Exception Sheet.
- 2.2.3.3 When action taken does not involve an acceptable retest, strike out the Retest Execution and Acceptance section of the Exception Sheet. Resolve exception per section 2.2.4 below.

2.2.4 APPROVAL AND ACCEPTANCE

- 2.2.4.1 The Cognizant Engineer is responsible for resolving exceptions to the ATP and obtaining final approval and acceptance of exceptions by checking one of the following on the Exception Sheet:
- Acceptable Retest Performed: Applicable when Retest Execution and Acceptance section is completed.
 - Exception Accepted-As-Is: Requires detailed explanation.
 - Other: Requires detailed explanation.
- 2.2.4.2 The Cognizant Engineer signs and dates the Exception Sheet and obtains other approvals, if required.

2.2.5 DISTRIBUTION

Attach completed Exception Sheets to the Test Control copy of the ATP and distribute for final approval.

APPENDIX A - TEST EQUIPMENT SHEET
(Copy as needed)

A-19

APPENDIX B - TEST DATA SHEETS

TEST DATA SHEET

Date of test: 1/23/95			Test Unit Number:			
Test Section Title: Flexible Receiver Phase II Acceptance Test			R = Recorder E = Cognizant Engineer Q = Quality S = Safety O = Other Defined: _____			
Test Performed By: MASS FACILITY						
Procedure Step Number	Attribute	Value	Range	Accept/Reject	Comment	Complete Sig/Init
1.6.2.1	Section 1.6.1	YES	Completed (yes)	A		E G.H. Q 6.12
1.6.3.1	Section 1.6.2	YES	Completed (yes)	A		E G.H. Q 6.12
1.6.3.2	Flow totalizer initial reading	1000 lb.	Record	NA		E G.H. Q 6.12
1.6.3.3	Projected final totalizer ^{LOAD CELL} reading	3000 lb.	Record	NA		E G.H. Q 6.12
1.6.3.4	Flow totalizer ^{LOAD CELL} function	YES	Functional (yes)	A		E G.H. Q 6.12
1.6.3.6	Final totalizer ^{LOAD CELL} reading	3020	greater than value in step 1.6.3.3	A		E G.H. Q 6.12
1.6.3.7	Bag assembly inspection	NO DAMAGE	Damage (none)	A		E G.H. Q 6.12
1.6.3.8	Section 1.6.3	YES	Completed (yes)	A		E G.H. Q 6.12

APPENDIX C - TEST EXCEPTION SHEET
(Copy as needed)

TEST EXCEPTION SHEET # 1

Test Title: Acceptance Test Procedure, 241-SY-101 Flexible Receiver System Phase II Testing			Test Item Number:	
EXCEPTIONS			RESOLUTION	
Procedure Step Number	Date	Description	Planned Action	Action Taken
1.6.1.1 1.6.2.3 1.6.2.5	1/23/95	SECONDARY BAG IS NO LONGER USED - DELETE STEPS 1.6.2.3 AND 1.6.2.5	/	/

OBJECTING PARTY: N/A

Recorder

Date

RETEST EXECUTION AND ACCEPTANCE:

Date of test:			Test Unit Number:			
Test Section Title:			R = Recorder E = Cognizant Engineer Q = Quality S = Safety O = Other Defined: _____			
Test Performed By:						
Procedure Step Number	Attribute	Value	Range	Accept/Reject	Comment	Complete Sig/Init

CORRECTION APPROVAL:

___ ACCEPTABLE RETEST PERFORMED

☒ EXCEPTION ACCEPTED AS-ISEXPLAIN: DESIGN SIMPLIFICATION TO NOT USE ASECONDARY BAG - CONNECT THE PRIMARY BAGDIRECTLY TO THE PUMP CAP ASSEMBLY.___ OTHER
EXPLAIN:

Quality

Date

Cognizant Engineer

Date

Safety

Date

**POOR COPY RECEIVED
DOCUMENT PROCESSING**

TEST EXCEPTION SHEET # 2

Test Title: Acceptance Test Procedure, 241-SY-101. Flexible Receiver System Phase II Testing			Test Item Number:	
EXCEPTIONS			RESOLUTION	
Procedure Step Number	Date	Description	Planned Action	Action Taken
1.6.2.6	1/23/95	TEST WAS PERFORMED ABOVE THE LOCU AT THE WAFB FACILITY INSTEAD OF ABOVE GROUND.	/	/

OBJECTING PARTY: N/A Recorder _____ Date _____

RETEST EXECUTION AND ACCEPTANCE:

Date of test:			Test Unit Number:			
Test Section Title:			R = Recorder E = Cognizant Engineer Q = Quality S = Safety O = Other Defined: _____			
Test Performed By:						
Procedure Step Number	Attribute	Value	Range	Accept/Reject	Comment	Complete Sig/Init

CORRECTION APPROVAL:

____ ACCEPTABLE RETEST PERFORMED

☒ EXCEPTION ACCEPTED AS-IS
EXPLAIN: _____

____ OTHER
EXPLAIN: _____

Quality 1-23-95 Date 1/23/95 Cognizant Engineer [Signature] Date 1/23/95
Safety N/A Date _____

POOR COPY RECEIVED
DOCUMENT PROCESSING

TEST EXCEPTION SHEET # 3

Test Title: Acceptance Test Procedure, 241-SY-101 Flexible Receiver System Phase II Testing			Test Item Number:	
EXCEPTIONS			RESOLUTION	
Procedure Step Number	Date	Description	Planned Action	Action Taken
1.6.2.7	1/23/95	A LOAD CELL WAS USED INSTEAD OF A FLOW TOTALIZER TO MEASURE THE AMOUNT OF WATER ADDED TO THE BAG.	/	/

OBJECTING PARTY: N/A Recorder _____ Date _____

RETEST EXECUTION AND ACCEPTANCE:

Date of test:			Test Unit Number:			
Test Section Title:			R = Recorder E = Cognizant Engineer Q = Quality S = Safety O = Other Defined: _____			
Test Performed By:						
Procedure Step Number	Attribute	Value	Range	Accept/Reject	Comment	Complete Sig/Init

CORRECTION APPROVAL:

____ ACCEPTABLE RETEST PERFORMED

☒ EXCEPTION ACCEPTED AS-IS
 EXPLAIN: LOAD CELL WILL PROVIDE MORE ACCURATE MEASUREMENT OF TEST WEIGHT.

____ OTHER
 EXPLAIN: _____

Quality 1-23-95 Date GL A Little Cognizant Engineer 1/23/95 Date

Safety N/A Date

APPENDIX D - TEST LOG SHEET
(Copy as needed)

TEST LOG

DATE/TIME	COMMENTS
1/23/95 1:55 p.m.	Begin filling BAT w/water. INITIAL LOAD CELL REMOVAL IS EXACTLY 1000 lb - WEIGHT OF BAT, PUMP CAP + ROCK PUMP TOR
1/23/95 2:15 p.m.	STAYED FILLING BAT - LOAD CELL REMOVAL OSCILLATING BETWEEN 3020 + 3040 lb. NO LEAKS HAVE BEEN OBSERVED. CONTINUE TO HOLD LOAD ON BAT - LEAK WAS HELD FOR 40 MINUTES WITH NO CHANGE IN LOAD CELL REMOVAL.
1/23/95 2:55 p.m.	STOP HOLDING LOAD ON BAT AND LOWER BAT DOWN INTO LOAD TO RELEASE WATER. TAKE BAT OUT OF LOAD TO INSPECT FOR DAMAGE. NO VISUAL DAMAGE TO THE BAT AND BAT CAN BE RECHARGED. TEST RESULTS ARE ACCEPTABLE!

RECEIVED
DO NOT WRITE IN THESE SPACES

APPENDIX E - TEST EXECUTION SHEET

TEST EXECUTION SHEET

Date: <u>1/23/95</u>		Document Number: WHC-SD-WM-ATR-092, Rev. 0	
Test Unit Number:			
TEST PERSONNEL			
Cognizant Engineer: <u>GLENN A. RITTER</u>		Recorder: <u>GLENN A. RITTER</u>	
Safety: <u>N/A</u>		Quality: <u>ERNEST N. WEGENER</u>	
Others: <u>KIM MANATIS, MAIF FACILITY PERSONNEL:</u> <u>JR VINCENT (MAIF PIC)</u> <u>BRIAN BEAGLIN (TEST ENGINEER)</u> <u>JOHN LOZMO - (CRAFT PIC)</u>			
TEST EXECUTION			
<div style="display: flex; justify-content: space-between; align-items: center;"> <u> </u> Without Exception <u> X </u> With Exception/Resolved <u> </u> With Exception/Outstanding </div>			
<u>G L A Ritter</u>	<u>1/23/95</u>	<u>G L A Ritter</u>	<u>1/23/95</u>
Cognizant Engineer	Date	Recorder	Date
<u>N/A</u>			<u>1-23-95</u>
Safety	Date	Quality	Date
TEST APPROVAL AND ACCEPTANCE			
<u>G L A Ritter</u>	<u>1/23/95</u>		<u>1-23-95</u>
Cognizant Engineer	Date	Quality	Date
<u>N/A</u>			
Safety	Date		