Sta 4 (3)

DEC 17 1996

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT 161635

2. To: (Receiving Organization) WRAP 1		3. From: (Originating Organization) WRAP 1		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: W026/Solid Waste Construction		6. Design Authority/ Design Agent/Cog. Engr.: TL Watson		7. Purchase Order No.: N/A	
8. Originator Remarks: For release				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: N/A	
11. Receiver Remarks: 11A. Design Baseline Document? ☐ Yes ☒ No				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: N/A	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-W026-ATP-013		0	Fire Alarm System Test Plan	Q	2	1	
2	WHC-SD-W026-ATR-013		0	Fire Alarm System Test Report	Q	2	1	

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval	4. Review	1. Approved	4. Reviewed no/comment
		2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment
		3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	DESIGN AUTHORITY: TL Watson	<i>TL Watson</i>	12/13/96	T4-52						
1	1	Proj. Engr.: JB Payne	<i>JB Payne</i>	12/13/96	T4-02						
1	1	Cog. Eng.: KL Humphrys	<i>KL Humphrys</i>	12/13/96	T4-52						
1	1	Cog. Mgr.: RJ Bottenus	<i>RJ Bottenus</i>	12/13/96	T4-52						
1	1	QA: JR McGee	<i>JR McGee</i>	12/13/96	T4-02						
		Safety									
		Env.									

18. JB Payne Signature of EDT Originator Date: 12/13/96		19. RJ Bottenus Authorized Representative for Receiving Organization Date: 12/13/96		20. RJ Bottenus Design Authority/Cognizant Manager Date: 12/13/96		21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
---	--	---	--	---	--	---	--

W-026, Acceptance Test Report Fire Alarm System (Submittal # 1571.1)

TL Watson

Westinghouse Hanford, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-87RL10930

EDT/ECN: 161635 UC:
Org Code: 04E00 Charge Code: P1JF18
B&R Code: 39EW3130020 Total Pages: 92

Key Words: ATR, WRAP 1, Fire Alarm, Fire Detection, Fire Suppression

Abstract: This Acceptance Test Report was written by 3-D Protection Systems, Inc., and PCL Construction. WRAP 1 Facility Engineering, Solid Waste Fire Safety, Kaiser Acceptance Inspector and Hanford Fire Department personnel witnessed this test. All exceptions were resolved. The resolutions are attached. Contractor's Material and Test Certificates are attached. Results from Solid Waste Industrial Hygiene sound level surveys are also included.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WHC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approved

12/16/96
Date

Release Stamp

Approved for Public Release

KH-5366-ATP REV. 4

ACCEPTANCE TEST PROCEDURE KH-5366-ATP REV. 4 DATE 4/26/96

TEST TITLE FIRE ALARM SYSTEM

LOCATION WASTE RECEIVING & PROCESSING FACILITY

PROJECT NUMBER W-026 (F-5918-P)

PROJECT TITLE WASTE RECEIVING & PROCESSING FACILITY

Prepared by
3-D PROTECTION SYSTEMS, INC.
for ICF KAISER ENGINEERS
Contract KH-5366

PROCEDURE APPROVAL

ICF KAISER HANFORD COMPANY (ICF KH)

<u>[Signature]</u> Project Department	<u>4/26/96</u> Date	<u>[Signature]</u> Quality Assurance	<u>4/29/96</u> Date
<u>[Signature]</u> Safety L. E. ANDERSON	<u>4/26/96</u> Date	<u>[Signature]</u> Operations	<u>4/26/96</u> Date
<u>[Signature]</u> Hanford Fire Department	<u>4/26/96</u> Date		

KH-5366-ATP REV. 4

EXECUTION AND TEST APPROVAL

EXECUTED BY

James L. Smith
Test Director

5-3-96
Date

Jeffrey D. Kean
Test Operator

5-3-96
Date

Douglas A. Smith
Recorder

5/3/96
Date

WITNESSES

Mark W. Brown
Title III Acceptance Inspector/ICF-KH

5-3-96
Date

William L. Humphreys
WRAP 1 Engineering/WHC

5/3/96
Date

Larry E. Anderlini
Liquid/Solid Waste Safety-Fire Protection/WHC

5/3/96
Date

Richard D. Adams for R. Jordan
Hanford Fire Department/WHC

5/4/96
Date

TEST APPROVAL AND ACCEPTANCE

ICF KAISER HANFORD

Mark W. Brown 5/6/96
Project Manager Date

WESTINGHOUSE HANFORD COMPANY (WHC)

William L. Humphreys 5/6/96
Project Manager Date

Without exceptions _____
exceptions resolved _____

With exceptions Outstanding ☒
Mark W. Brown 5/6/96
Manager, WRAP 1 Engineering Date

Larry E. Anderlini 5/3/96
Liquid/Solid Waste Safety Date
Fire Protection

Richard D. Adams 5/6/96
Hanford Fire Department Date

KH-5366-ATP REV. 4

TABLE OF CONTENTS

1.0	PURPOSE	1
2.0	REFERENCES	1
2.1	DRAWINGS	1
2.2	SPECIFICATIONS	1
2.3	ENGINEERING CHANGE NOTICES (ECN)	1
3.0	RESPONSIBILITIES	2
3.1	GENERAL	2
3.2	TEST DIRECTOR	2
3.3	WITNESSES	3
3.4	RECORDER	3
3.5	TEST OPERATOR	4
4.0	CHANGE CONTROL	4
5.0	EXECUTION	4
5.1	OCCUPATIONAL SAFETY AND HEALTH	5
5.2	PERFORMANCE	5
6.0	EXCEPTIONS	5
6.1	GENERAL	5
6.3	RETEST/RESOLUTION	6
6.4	APPROVAL AND ACCEPTANCE	6
6.5	DISTRIBUTION	6
7.0	PREREQUISITES AND EQUIPMENT REQUIRED	7
7.1	PREREQUISITES	7
7.2	EQUIPMENT AND INSTRUMENTS	8
7.3	ABBREVIATIONS	8
8.0	FIRE ALARM SYSTEM TESTS	9
8.1	PREPARATION	9
8.2	POWER TRANSFER	10
8.3	CIRCUIT SUPERVISION	11
8.4	BELL/STROBE BYPASS TEST	17
8.5	SHUTDOWN BYPASS TEST	18
8.6	ALARM AND SUPERVISORY TEST	19
8.7	HIGH/LOW PRESSURE SWITCH TEST	31
8.8	PIV AND TAMPER SWITCH TEST	32
8.9	DRY CHEMICAL SYSTEM AND SHUTDOWN TEST	33
8.10	AUXILIARY POWER SUPPLY SUPERVISION TEST	36
8.11	SHUTDOWN RELAY POWER SUPERVISION	37
8.12	PLANT MANAGEMENT SYSTEM TEST	37
8.13	BATTERY DRAW DOWN	38
9.0	SECURE FROM ACCEPTANCE TEST	41
APPENDIX A: INSTALLER CHECKLIST		
APPENDIX B: EXCEPTION SHEETS		

KH-5366-ATP REV. 4

ACCEPTANCE TEST PROCEDURE
FOR THE 2336-W
WASTE RECEIVING AND PROCESSING FACILITY
MODULE 1 (WRAP 1)

1.0 PURPOSE

This Acceptance Test Procedure (ATP) has been prepared to demonstrate that the Fire Protection system functions as required by the project criteria.

The test results will be issued as an acceptance test report (ATR) after all testing is complete. The number assigned to the ATR is KH-5366-ATR.

2.0 REFERENCES

- 2.1 DRAWINGS
3-D PROTECTION SYSTEMS, INC. P-5918-P SHEETS 1,2,3, 4, 5, & 6
- 2.2 SPECIFICATIONS
16720, 15300, 15370, 16050, 16110, 16120, AND 16152
- 2.3 ENGINEERING CHANGE NOTICES

KH-5366-ATP REV. 4

3 RESPONSIBILITIES

3.1 GENERAL

Each company or organization participating in this ATP will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The designees shall become familiar with this ATP and the systems involved to the extent that they can perform their assigned duties.

3.2 TEST DIRECTOR

- 3.2.1 Coordinates testing with ICF-KH and directs acceptance testing.
- 3.2.2 Acts as liaison between the participants in acceptance testing.
- 3.2.3 Distributes the approved testing schedule before start of testing.
- 3.2.4 Schedules and conducts a pretest kickoff meeting with test participants before start of testing when necessary.
- 3.2.5 Notifies the persons performing and witnessing the test 2 working days before the start of testing.
- 3.2.6 Schedules a dry run when necessary.
- 3.2.7 Notifies concerned parties when a change is made in the testing schedule.
- 3.2.8 Takes necessary action to clear exceptions to the test.
- 3.2.9 Confirms that field testing and inspection of the system or portion of the system to be tested has been completed.
- 3.2.10 Stops any test which, in his/her judgment, may cause damage to the system until the problem has been resolved.
- 3.2.11 After verifying there is no adverse impact, may alter the sequence in which systems or subsystems are tested.
- 3.2.12 Ensures that required environmental conditions are maintained.
- 3.2.13 If a test is to be suspended for a period of time, ensures that the system is left in a safe mode.

KH-5366-ATP REV. 4

- 3.2.14 Before restarting suspended test, revalidates the test prerequisites.
- 3.2.15 Initiates ECNs to document required changes to the ATP.
- 3.2.16 Reviews recorded data, discrepancies, and exceptions.
- 3.2.17 Obtains information or changes necessary to clear or resolve objections during the performance of the test.
- 3.2.18 Signs Execution and Test Approval page when test has been performed.
- 3.2.19 Signs Exception form when exception has been resolved.
- 3.2.20 Obtains required signatures on the ATP Master prior to reproduction and distribution.
- 3.3 WITNESSES (Provided by Participating Organizations. One witness shall be a ICF-KH Title III acceptance inspector.)
 - 3.3.1 Witness the tests.
 - 3.3.2 Review results of testing.
 - 3.3.3 Assist the Test Director when requested.
 - 3.3.4 Sign Execution and Test Approval page when test has been performed.
 - 3.3.5 Sign Exception form when exception has been resolved.
- 3.4 RECORDER
 - 3.4.1 Prepares a Field copy from the ATP Master.
 - 3.4.2 Records names of designated personnel on Field copy of ATP prior to start of testing.
 - 3.4.3 Records test instrument identification numbers and calibration expiration dates.
 - 3.4.4 Initials and dates each test step on the Field copy as it is completed, next to the step number, or on a data sheet when provided. Records Test Data. On data sheets where there is not room for both the initial and date, date may be entered at bottom of column.
 - 3.4.5 Records objections and exceptions on an Exception form. Transfers information in ink or type to an Exception form master. Uses additional Exception forms as needed.

KH-5366-ATP REV. 4

- 3.4.6 Signs Execution and Test Approval page when test has been performed.
- 3.4.7 After test is finished, assigns alpha numeric page numbers to added data sheets and Exception forms. Records page numbers in the Table of Contents.
- 3.4.8 Transfers changes and the final test results with Recorder's signature and dates for each step to the Master in ink or type. Submits the completed Master to the Test Director for approval signature routing. Transmits the Field copy to ICF-KH when test has been accepted and exceptions closed-out.
- 3.4.9 Signs Exception form when exception has been resolved, and transmits to Test Director.

3.5 TEST OPERATOR

- 3.5.1 Performs test under direction of the Test Director.
- 3.5.2 Provides labor, equipment, and test instruments required for performing tests which have not been designated as being provided by others.
- 3.5.3 Requests in writing from ICF-KH those services, materials, or equipment that have been designated as being supplied by others.
- 3.5.4 Confirms that equipment required for performing test will be available at the start of testing.
- 3.5.5 Signs the Execution and Test Approval page.

4 CHANGE CONTROL

Required changes to this ATP must be processed on ECNs in accordance with company procedures. If a need for change is discovered in the course of running the test, the test shall be stopped until the ECN is approved. However, this does not prevent the running of another portion of the test unaffected by the change.

5 EXECUTION

5.1 OCCUPATIONAL SAFETY AND HEALTH

Individuals shall carry out their assigned work in a safe manner to protect themselves and others from undue hazards and to prevent damage to property and environment. Facility line managers shall assure the safety of activities within their areas to prevent injury, property damage, or interruption of operation. Performance of test activities shall always include safety and health aspects.

KH-5366-ATP REV. 4

5.2 PERFORMANCE

5.2.1 Use ICF-KH concurred copy of this ATP.

5.2.2 Conduct test meeting responsibility requirements of Section 3 of this ATP.

5.2.3 Perform test in accordance with steps in Section(s) 8 (9, etc) of the ATP.

5.2.4 When test has been completed, obtain signatures of test executioners and witnesses.

5.2.5 Submit the test report to ICF-KH for approval.

NOTE 1: At this point, the "procedure" becomes a "report".

NOTE 2: There may be exceptions outstanding.

5.2.6 Clear exceptions and submit to ICF-KH for approval.

NOTE: Ideally, the cleared exceptions would be submitted with the report. Coordinate with ICF-KH as to allowable delay between test completion and submittals.

6 EXCEPTIONS

6.1 GENERAL

Exceptions to the required test results are sequentially numbered and recorded on individual Exception forms. This enables case-by-case resolution and approval of each exception.

Errors/exceptions in the ATP itself shall NOT be processed as test exceptions (see Section 4).

6.2 RECORDING

6.2.1 Number each exception sequentially as it occurs and record it on Exception form KH-428 (sample appended), or an approved substitute.

6.2.2 Enter name and organization of objecting party for each exception.

6.2.3 Enter planned action to resolve each exception when such determination is made.

6.3 RETEST/RESOLUTION

Record the action taken to resolve each exception. Action taken may not be the same as planned action.

KH-5366-ATP REV. 4

6.3.1 When action taken results in an acceptable retest, sign and date Retest Execution and Acceptance section of the Exception form.

6.3.2 When action taken does not involve an acceptable retest, strike out the Retest Execution and Acceptance section of the Exception form.

6.4 APPROVAL AND ACCEPTANCE

ICF-KH provides final approval and acceptance of exceptions by checking one of the following on Exception form:

6.4.1 Retest Approved and Accepted: Applicable when Retest Execution and Acceptance section is completed.

6.4.2 Exception Accepted-As-Is: Requires detailed explanation.

6.4.3 Other: Requires detailed explanation.

ICF-KH signs and dates the Exception form and obtains their customer approval, as required.

6.5 DISTRIBUTION

A copy of the approved Exception form is distributed to each participant. The signed original is attached to the ATP Master.

KH-5366-ATP REV. 4

7.0 PREREQUISITIES AND EQUIPMENT REQUIRED

7.1 PREREQUISITES

The following conditions shall exist at the start of the testing for that portion of the system being tested.

- OK 7.1.1 Systems have been inspected for compliance with construction documents
- OK 7.1.2 Reference documents including this ATP have been verified for correct revision number and outstanding ECNs.
- OK 7.1.3 Appendix A for this ATP has been satisfactorily completed and signed by installer and witness.
- OK 7.1.4 The RFAR panel has been verified operational and placed in service with alarms bypassed.
- OK 7.1.5 FACP/RFAR zone and trouble conductors have been terminated.
- OK 7.1.6 Power is available.
- OK 7.1.7 Test instruments have a valid calibration stamp attached.
- SEE ATTACHED #1 7.1.8 Contractor's Material & Test Certificate for Aboveground Piping has been completed in accordance with NFPA 13, as applicable.
- SEE ATTACHED #2 7.1.9 Contractor's Material & Test Certificate for Underground Piping has been completed in accordance with NFPA 24, as applicable.

KH-5366-ATP REV. 4

7.2 EQUIPMENT AND INSTRUMENTS

All equipment and instruments are to be supplied by the Test Operator, Installer, or Contractor.

* 7.2.1 Portable Volt-ohmmeters (VOM): Range 0-50 volts DC and 0-1 megohm.

Instrument No. 80719018 Calibration Expiration Date 4/30/97

7.2.2 Portable Ammeter: Range 0-10 amperes.

* Instrument No. 63850299 Calibration Expiration Date 4/30/97

7.2.3 Portable Decibel Meter: Range 0-20db

Instrument No. SEE ATTACHED #3 Calibration Expiration Date SEE ATTACHED #3

7.3 ABBREVIATIONS

ECN - Engineering Change Notice
 FACP - Fire Alarm Control Panel
 RFAR - Radio Fire Alarm Reporting Box
 ATP - Acceptance Test Procedure
 ATR - Acceptance Test Report
 HFD - Hanford Fire Department
 ICF-KH - Integrated Construction Forces, Kaiser Hanford
 LED - Light Emitting Diode
 PMS - Plant Management System
 WHC - Westinghouse Hanford Company
 VOM - Volt-Ohmmeter

* cont. of Cal.

Tag# BEL-IC96-10 model 10 Fluke cal report #10
 Tag# BEL-IC96-11 Model 153 Beckman-BEL 96

KH-5366-ATP REV. 4

8.0 FIRE ALARM SYSTEM TESTS

This ATP will test the Pyrotechnics System fire alarm control panel (FACP), and interfaces with the RFAR, alarm/supervisory initiating devices, and alarm indicating appliances.

8.1 PREPARATION

- OK 8.1.1 Verify prerequisites of Subsection 7.1 have been met.
- OK 8.1.2 Request the Hanford Fire Department dispatcher bypass all signals from the RFAR 2730 and acknowledge all supervisory and alarms received.
- OK 8.1.3 Announce to personnel in building that a fire alarm test is in progress; evacuation is not required.
- OK 8.1.4 Install RFAR door tamper switch override device.
- DL 8.1.5 Verify both FACP doors are keyed to open with CAT 60 Key.
- DL 8.1.6 Depress lamp test switch on FACP and verify all LEDs come on.
- OK 8.1.7 Place a momentary ground on one of the bell circuit terminals and verify that the Ground Fault LED and the System Trouble LED come ON. #32 + 35 To $\bar{E}$
- OK 8.1.8 Place a momentary ground on one of the zone input circuit terminals and verify that the Ground Fault LED and System Trouble LED come ON.

✱

KH-5366-ATP REV. 4

8.2 POWER TRANSFER

This test will verify automatic transfer to battery upon AC power interruption and turn to normal upon restoration of AC power.

- OK 8.2.1 At power supply panel, open FACP supply breaker to interrupt AC power to FACP.
- OK 8.2.2 Verify FACP AC power LED is OFF and trouble buzzer is SOUNDING. Silence trouble buzzer.
- OK 8.2.3 At power supply panel, open RFAR supply breaker to interrupt AC power to RFAR.
- OK 8.2.4 Verify 2730 "Local Panel Trouble" message followed after approximately 90 second delay by "Comm Trbl RFAR" message received by dispatcher.
- OK 8.2.5 Reset FACP and RFAR.
- OK 8.2.6 Place a momentary jumper between Terminals 2 and 5, on Module 2D of FACP.
- OK 8.2.7 Verify 2730 Zone 10 FACP and RFAR alarm LEDs come ON and systems alarm gongs SOUND AND STROBES FLASH.
- OK 8.2.8 Verify 2730 "Zone 10 Alarm" message received by dispatcher.
- OK 8.2.9 Close breakers to restore AC power to FACP and RFAR.
- OK 8.2.10 Verify FACP and RFAR AC power LEDs come ON.
- OK 8.2.11 Reset FACP and RFAR.

KH-5366-ATP REV. 4

8.3 CIRCUIT SUPERVISION

This test will verify RFAR Zone switch position and that both the gong and the input zone wiring are supervised.

8.3.1 RFAR Switch And Circuit Supervision

- OK 8.3.1.1 Request Radio Maintenance to switch all RFAR zones to OFF.
- OK 8.3.1.2 Verify all RFAR zone trouble LEDs come ON.
- OK 8.3.1.3 Verify 2730 "Comm Trouble (RFAR)" message received by dispatcher.
- OK 8.3.1.4 Request Radio Maintenance to switch all RFAR zone ON and reset.
- OK 8.3.1.5 Verify all RFAR alarm and trouble LEDs are OFF.

KH-5366-ATP REV. 4

8.3.2 FACP ZONE SUPERVISION

Record the following steps for the items shown on Data Sheet 8.3.2.

- 8.3.2.1 Disconnect the end of line (E.O.L) device for the indicated zone.
- 8.3.2.2 Verify FACP system and zone/audible circuit trouble LEDs are ON.
- 8.3.2.3 Verify 2730 "Local Panel Trouble" message for RFAR received by dispatcher.
- 8.3.2.4 Reconnect the E.O.L. device. Reset FACP.
- 8.3.2.5 Verify FACP system, zone/audible circuit, and RFAR trouble LEDs are OFF.

DATA SHEET 8.3.2						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		Z1	Z2	Z3	Z4	Z5
8.3.2.1	Disconnect E.O.L. Device	OK	OK	OK	OK	OK
8.3.2.2	Trouble LEDs are ON	OK	OK	OK	OK	OK
8.3.2.3	Trouble message received	OK	OK	OK	OK	OK
8.3.2.4	Reconnect E.O.L. device	OK	OK	OK	OK	OK
8.3.2.5	Trouble LEDs are OFF	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.3.2						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	26	27	28	29	210 * EX 10-40
9.3.2.1	Disconnect E.O.L. Device DEVICE # 10-40	ok	ok	ok	ok	ok
9.3.2.2	Trouble LEDs are ON	ok	ok	ok	ok	ok
9.3.2.3	Trouble message received	ok	ok	ok	ok	ok
9.3.2.4	Reconnect E.O.L. device	ok	ok	ok	ok	ok
9.3.2.5	Trouble LEDs are OFF	ok	ok	ok	ok	ok

DATA SHEET 8.3.2						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	211	212	213	214 EX-147	215
8.3.2.1	Disconnect E.O.L. Device	OK	OK	OK	OK	OK
8.3.2.2	Trouble LEDs are ON	OK	OK	OK	OK	OK
8.3.2.3	Trouble message received	OK	OK	OK	OK	OK
8.3.2.4	Reconnect E.O.L. device	OK	OK	OK	OK	OK
8.3.2.5	Trouble LEDs are OFF	OK	OK	OK	OK	OK

* EXCEPTION #1

KH-5366-ATP REV. 4

DATA SHEET 8.3.2						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		Z16	Z17	Z18	Z19	Z20* EOL 20-9
8.3.2.1	Disconnect E.O.L. Device	OK	OK	OK	OK	OK
8.3.2.2	Trouble LEDs are ON	OK	OK	OK	OK	OK
8.3.2.3	Trouble message received	OK	OK	OK	OK	OK
8.3.2.4	Reconnect E.O.L. device	OK	OK	OK	OK	OK
8.3.2.5	Trouble LEDs are OFF	OK	OK	OK	OK	OK

DATA SHEET 8.3.2						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		Z21	Z22	Z23	Z24	Z25
8.3.2.1	Disconnect E.O.L. Device	OK	OK	OK	OK	OK
8.3.2.2	Trouble LEDs are ON	OK	OK	OK	OK	OK
8.3.2.3	Trouble message received	OK	OK	OK	OK	OK
8.3.2.4	Reconnect E.O.L. device	OK	OK	OK	OK	OK
8.3.2.5	Trouble LEDs are OFF	OK	OK	OK	OK	OK

* EXCEPTION #1

KH-5366-ATP REV. 4

DATA SHEET 8.3.2						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		Z26	Z31	Z32	Z33	Z34
8.3.2.1	Disconnect E.O.L. Device	OK	OK	OK	OK	OK
8.3.2.2	Trouble LEDs are ON	OK	OK	OK	OK	OK
8.3.2.3	Trouble message received	OK	OK	OK	OK	OK
8.3.2.4	Reconnect E.O.L. device	OK	OK	OK	OK	OK
8.3.2.5	Trouble LEDs are OFF	OK	OK	OK	OK	OK

DATA SHEET 8.3.2						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		Z35	Z36	STACHE 15	STACHE 25	SELL 13
8.3.2.1	Disconnect E.O.L. Device	OK	OK	OK	OK	OK
8.3.2.2	Trouble LEDs are ON	OK	OK	OK	OK	OK
8.3.2.3	Trouble message received	OK	OK	OK	OK	OK
8.3.2.4	Reconnect E.O.L. device	OK	OK	OK	OK	OK
8.3.2.5	Trouble LEDs are OFF	OK	OK	OK	OK	OK

DID THIS AT PANEL, NOT AT DEVICE
EXCEPTION #8

KH-5366-ATP REV. 4

DATA SHEET 8.3.2						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		BELL 2B	BELL 3B	BELL 4B		
8.3.2.1	Disconnect E.O.L. Device	OK	OK	OK		
8.3.2.2	Trouble LEDs are ON	OK	OK	OK		
8.3.2.3	Trouble message received	OK	OK	OK	--	--
8.3.2.4	Reconnect E.O.L. device	OK	OK	OK		
8.3.2.5	Trouble LEDs are OFF	OK	OK	OK		

KH-5366-ATP REV. 4

8.4 BELL/STROBE BYPASS TEST

This test will verify the supervision and performance of the bell/bypass switch.

- ok 8.4.0 Bypass bells and strobes. *Design will ONLY BYPASS Bells*
EXCEPTION #2
- ok 8.4.1 Verify system trouble LED is ON.
- ok 8.4.2 Verify trouble message received by dispatcher.
- ok 8.4.3 Verify trouble signal on plant management system.
- ok 8.4.4 Short across terminals 2 and 5 on module 2D.
- ok 8.4.5 Verify FACP zone alarm LED is ON.
- ok 8.4.6 Verify FACP system alarm LED is ON.
- ok 8.4.7 Verify bells and strobes are OFF.
- ok 8.4.8 Verify RFAR zone alarm received by dispatcher.
- ok 8.4.9 Return bypass switch to normal position.
- ok 8.4.10 Verify operation of the bells and strobes.
- ok 8.4.11 Acknowledge system alarm.
- ok 8.4.12 Return bypass switch to normal position.
- ok 8.4.13 Reset FACP and verify FACP/RFAR clear of alarm and trouble.

KH-5366-ATP REV. 4

8.5 SHUTDOWN BYPASS TEST

This test will verify the supervision and performance of the bypass switch.

- OK 8.5.0 Bypass shutdown function.
- OK 8.5.1 Verify system trouble LED is ON.
- OK 8.5.2 Verify trouble message received by dispatcher.
- OK 8.5.3 Verify trouble signal on plant management system.
- OK 8.5.4 Short across terminals 2 and 5 on module 3C.
- OK 8.5.5 Verify FACP zone alarm LED is ON.
- OK 8.5.6 Verify FACP system alarm LED is ON.
- OK 8.5.7 Verify AHU 203-AH-11-401 did not shutdown (Relay 5D-36) ADMINISTRATION
EXCEPTION #1 AHU
- OK 8.5.8 Verify RFAR zone alarm received by dispatcher.
- OK 8.5.9 Return the by-pass switch to the normal position.
- OK 8.5.10 Verify Shutdown function.
- OK 8.5.11 Acknowledge system alarm.
- OK 8.5.12 Return bypass switch to normal position.
- OK 8.5.13 Reset FACP and verify FACP/RFAR clear of alarm and trouble.

KH-5366-ATP REV. 4

8.6 ALARM AND SUPERVISORY TEST

This test will verify the initiation device capability of all alarm and supervisory input devices. Record steps 8.6.1 through 8.6.6 on Data Sheet 8.6 for each device listed.

- OK 8.6.0 Bypass bell and strobe circuits.
- OK 8.6.1 Activate the device.
- OK 8.6.1.1 Verify waterflow bell is operating (Zones 1, 2 and 3 only).
- OK 8.6.2 Verify FACP zone alarm/trouble LED is ON.
- OK 8.6.3 Verify FACP system alarm/trouble LED is ON.
- OK 8.6.4 Verify RFAR zone alarm/trouble message received by dispatcher. This is required first device in each zone only.
- OK 8.6.4.1 Verify AHU shutdown, for duct detectors only.
- OK 8.6.5 Reset the initiating device.
- OK 8.6.6 Reset FACP and verify FACP/RFAR clear of alarm and trouble.

KH-5366-ATP REV. 4

DATA SHEET 8.6

STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		FS 1-1	FS 2-1	FS 3-1	F 9-1	F 9-2
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.1.1	Waterflow bell is operating	OK	OK	OK	N/A	N/A
8.6.2	Zone alarm/trouble LED is ON	A OK	A OK	A OK	A OK	A OK
8.6.3	System alarm/trouble LED is ON	A OK	A OK	A OK	A OK	A OK
8.6.4	Zone alarm message received	OK	OK	OK	OK	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

* EXCEPTION #3

LATCH SHEET 9.6		INBU/ALBU/LE ZONE				
STEP	PERFORM/VERIFY	5-9	5-9	5-10	5-11	5-12
8.6.1	Activate device	✓	✓	✓	✓	✓
8.6.2	Zone alarm trouble LED is ON	✓	✓	✓	✓	✓
8.6.3	System alarm/trouble LED is ON	✓	✓	✓	✓	✓
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset intruding device	✓	✓	✓	✓	✓
8.6.6	Reset FACP	✓	✓	✓	✓	✓

DATA SHEET 8.6		INOUT/AUDIBLE ZONE	
STEP	PERFORM/VERIFY	9-3	9-4
9.6.1	Activate device	OK	OK
9.6.2	Zone alarm/trouble LED is ON	OK	OK
9.6.3	System alarm/trouble LED is ON	OK	OK
9.6.4	Zone alarm message received	N/A	N/A
	Zone trouble message received	N/A	N/A
9.6.5	Reset initiating device	OK	OK
9.6.6	Reset EACP	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	T 9-13	T 9-14	T 9-15	T 9-16	F 10-1
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	OK
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

DATA SHEET 8.6						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	T 10-2	T 10-3	T 10-4	T 10-5	T 10-6
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	T 10-7	T 10-8	T 10-9	F 10-10	T 10-11
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

DATA SHEET 8.6						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	T 10-12	T 10-13	T 10-14	T 10-15	T 10-16
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		T 10-17	T 10-18	T 10-19	M 10-20	T 10-21
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

DATA SHEET 8.6						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		T 10-22	T 10-23	T 10-24	T 10-25	T 10-26
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	T 10-27	T 10-28	T 10-29	T 10-30	T 10-31
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

DATA SHEET 8.6						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	T 10-32	T 10-33	T 10-34	T 10-35	T 10-36
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6						
		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	T 10-37	T 10-39	T 10-39	T 10-40	T 10-41
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

DATA SHEET 8.6				
		INPUT/AUDIBLE ZONE		
STEP	PERFORM/VERIFY	T 10-42	F 10-43	F 13-1
8.6.1	Activate device	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK
8.6.3	Zone alarm/trouble LED is ON	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	OK
	Zone trouble message received	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6

STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		T 13-2	T 13-3	T 13-4	T 13-5	T 13-6
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset PACP	OK	OK	OK	OK	OK

DATA SHEET 8.6

STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		T 13-7	T 13-8	T 13-9	F 14-1	T 14-2
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	OK	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset PACP	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6							
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE					T 14-16
		F 14-3	T 14-4	T 14-5	T 14-6	T 14-7	
8.6.1	Activate device	OK	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK	OK

DATA SHEET 8.6							
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE					T 14-15
		F 14-8	T 14-9	T 14-10	T 14-11	T 14-12	
8.6.1	Activate device	OK	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6

STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		T 14-13	F 14-14	D 15-1	D 16-1	D 17-1
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	N/A	N/A	OK	OK	OK
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
	AHU shutdown	N/A	N/A	OK	OK	OK
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

DATA SHEET 8.6

STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		D 18-1	D 19-1	T 20-1	T 20-2	F 20-3
8.6.1	Activate device	OK	OK	OK	OK	OK
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK
8.6.4	Zone alarm message received	OK	OK	OK	N/A	N/A
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A
	AHU shutdown	OK	OK	N/A	N/A	N/A
8.6.5	Reset initiating device	OK	OK	OK	OK	OK
8.6.6	Reset FACP	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.6									
		INPUT/AUDIBLE ZONE							
STEP	PERFORM/VERIFY	T 20-4	T 20-5	T 20-6	T 20-7	T 20-9			
8.6.1	Activate device	OK	OK	OK	OK	OK			
8.6.2	Zone alarm trouble LED is ON	OK	OK	OK	OK	OK			
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK			
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A			
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A			
8.6.5	Reset initiating device	OK	OK	OK	OK	OK			
8.6.6	Reset FACP	OK	OK	OK	OK	OK			

DATA SHEET 8.6									
		INPUT/AUDIBLE ZONE							
STEP	PERFORM/VERIFY	F 20-9	T 20-10	VESDA 31-1	VESDA 32-1	VESDA 12-1			
8.6.1	Activate device	OK	OK	OK	OK	OK			
8.6.2	Zone alarm/trouble LED is ON	OK	OK	OK	OK	OK			
8.6.3	System alarm/trouble LED is ON	OK	OK	OK	OK	OK			
8.6.4	Zone alarm message received	N/A	N/A	N/A	N/A	N/A			
	Zone trouble message received	N/A	N/A	N/A	N/A	N/A			
8.6.5	Reset initiating device	OK	OK	OK	OK	OK			
8.6.6	Reset FACP	OK	OK	OK	OK	OK			

KH-5366-ATP REV. 3

8.8 PIV AND TAMPER SWITCH TESTING

- OK
1 3/4
OK
OK
OK
OK
OK
- 8.8.1 Activate the supervisory device by turning the valve.
- 8.8.2 Record the number of turns required (less than 2).
- 8.8.3 Verify FACP zone trouble LED is on.
- 8.8.4 Verify FACP system trouble.
- 8.8.5 Verify RFAR system trouble message received.
- 8.8.6 Reset supervisory device.
- 8.8.7 Reset FACP.

DATA SHEET 8.8						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		PIV 34-1	TS 35-1	TS 35-2	TS 36-1	TS 36-2
8.8.1	Trip device by turning valve.	OK	OK	OK	N/A	N/A
8.8.2	Record number of turns in 8.8.1	1 3/4	3/4	3/4	3/4	3/4
8.8.3	FACP zone trouble LED ON	OK	OK	OK	—	—
8.8.4	FACP system trouble LED ON	OK	OK	OK	—	—
8.8.5	RFAR trouble message received	OK	OK	OK	—	—
8.8.6	Reset device	OK	OK	OK	—	—
8.8.7	Reset FACP	OK	OK	OK	—	—

XCH 6/27/96

XCH 6/27/96

XCH 6/27/96

XCH 6/27/96

XCH 6/27/96

XCH 6/27/96

XCH 6/27/96

KH-5366-ATP REV. 4

8.9 OPERATION OF DRY CHEMICAL SYSTEMS AND SHUTDOWNS

Simulate alarm condition by shorting across FACP terminals #2 and #5, or #8 and #11, as appropriate for each dry chemical system. Simulate the trouble condition by lifting one end of the EOL device.

- OK* 8.9.1 Lift one end of EOL device.
- OK* 8.9.2 Verify FACP zone trouble LED is ON.
- OK* 8.9.3 Verify FACP system trouble LED is ON.
- OK* 8.9.4 Verify RFAR trouble message received.
- OK* 8.9.5 Short across appropriate terminals to simulate alarm condition.
- OK* 8.9.6 Verify FACP zone alarm LED is ON.
- OK* 8.9.7 Verify FACP zone alarm LED is ON.
- OK* 8.9.8 Verify RFAR zone alarm received.
- OK* 8.9.9 Verify glovebox system shutdown. *4?*
- OK* 8.9.10 Terminate EOL device.
- OK* 8.9.11 Reset FACP.
- OK* 8.9.12 Bypass shutdown.
- OK* 8.9.13 Verify system trouble LED.
- OK* 8.9.14 Verify trouble message received.
- OK* 8.9.15 Repeat step 8.9.5.
- OK* 8.9.16 Verify shutdown does not occur.
- OK* 8.9.17 Reset FACP.

KH-5366-ATP REV. 4

DATA SHEET 8.9							
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE					
		REL 4-1	REL 5-1	REL 6-1	REL 7-1	REL 8-1	REL 11-1
8.9.1	Lift one end of EOL.	OK	OK	OK	OK	OK	OK
8.9.2	FACP zone trouble LED ON	OK	OK	OK	OK	OK	OK
8.9.3	System trouble LED ON	OK	OK	OK	OK	OK	OK
8.9.4	RFAR trouble message received	OK	OK	OK	OK	OK	OK
8.9.5	Short across #2 and #5	OK	N/A	OK	N/A	OK	N/A
	Short across #8 and #11	N/A	OK	N/A	OK	N/A	OK
8.9.6	FACP zone alarm LED ON	OK	OK	OK	OK	OK	OK
8.9.7	System alarm LED ON	OK	OK	OK	OK	OK	OK
8.9.8	RFAR alarm message received	OK	OK	OK	OK	OK	OK
8.9.9	Glovebox system shutdown	OK	OK	OK	OK	OK	OK
8.9.10	Terminate EOL device	OK	OK	OK	OK	OK	OK
8.9.11	Reset FACP	OK	OK	OK	OK	OK	OK
8.9.12	Bypass shutdowns	OK	OK	OK	OK	OK	OK
8.9.13	System trouble LED ON	OK	OK	OK	OK	OK	OK
8.9.14	RFAR trouble message received	OK	OK	OK	OK	OK	OK
8.9.15	Repeat step 8.9.5	OK	OK	OK	OK	OK	OK
8.9.16	Shutdown does not occur	OK	OK	OK	OK	OK	OK
8.9.17	Reset FACP	OK	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.9							
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE					
		REL 21-1	REL 22-1	REL 23-1	REL 24-1	REL 25-1	REL 26-1
8.9.1	Lift one end of EOL.	OK	OK	OK	OK	OK	OK
8.9.2	FACP zone trouble LED ON	OK	OK	OK	OK	OK	OK
8.9.3	System trouble LED ON	OK	OK	OK	OK	OK	OK
8.9.4	RFAR trouble message received	OK	OK	OK	OK	OK	OK
8.9.5	Short across #2 and #5	N/A	OK	N/A	OK	N/A	OK
	Short across #3 and #11	OK	N/A	OK	N/A	OK	N/A
8.9.6	FACP zone alarm LED ON	OK	OK	OK	OK	OK	OK
8.9.7	System alarm LED ON	OK	OK	OK	OK	OK	OK
8.9.8	RFAR alarm message received	OK	OK	OK	OK	OK	OK
8.9.9	Glovebox system shutdown	OK	OK	OK	OK	OK	OK
8.9.10	Terminate EOL device	OK	OK	OK	OK	OK	OK
8.9.11	Reset FACP	OK	OK	OK	OK	OK	OK
8.9.12	Bypass shutdowns	OK	OK	OK	OK	OK	OK
8.9.13	System trouble LED ON	OK	OK	OK	OK	OK	OK
8.9.14	RFAR trouble message received	OK	OK	OK	OK	OK	OK
8.9.15	Repeat step 8.9.5	OK	OK	OK	OK	OK	OK
8.9.16	Shutdown does not occur	OK	OK	OK	OK	OK	OK
8.9.17	Reset FACP	OK	OK	OK	OK	OK	OK

KH-5366-ATP REV. 4

8.10 TESTING SUPERVISION OF AUXILIARY POWER SUPPLY

- OK 8.10.1 Disconnect AC power from auxiliary power supply.
- OK 8.10.2 Verify yellow fault LED is flashing.
- OK 8.10.3 Verify FACP system trouble LED is ON.
- OK 8.10.4 Verify system trouble message receive.
- OK 8.10.5 Restore AC power.
- OK 8.10.6 Very system trouble restored.
- exception 8.10.7 Remove battery connection.
- exception 8.10.8 Repeat steps 8.10.2-8.10.4.
- exception 8.10.9 Restore AC power.
- exception 8.10.10 Reconnect battery.
- OK 8.10.11 Verify system normal.

KH-5366-ATP REV. 4

8.11 TEST POWER SUPERVISION TO SHUTDOWN RELAYS

- 8.11.1 Remove wire 4G-5 from module 1F, terminal 5.
- 8.11.2 Verify system trouble LED is ON.
- 8.11.3 Verify trouble message is received.
- 8.11.4 Connect wire 4G-5 to module 1F, terminal 5.
- 8.11.5 Verify system normal.

8.12 TEST OF PLANT MANAGEMENT SYSTEM (PMS)

- 8.12.1 Bypass bells and strobes.
- 8.12.2 Verify system trouble received by PMS.
- 8.12.3 Short across terminals 2 and 5, module 2E.
- 8.12.4 Verify system alarm received by PMS.
- 8.12.5 Reset FACP.
- 8.12.6 Turn bell bypass switch to normal.
- 8.12.7 Verify system clear of alarms and trouble.

ANNUL.
PNL.

KH-5366-ATP REV. 4

8.13 BATTERY DRAW DOWN

This test will verify battery capacity and system recharge capability as well as verify audibility of the fire alarm appliances.

- OK 8.13.1 Disconnect one battery lead and verify FACP system trouble LED is ON.
- OK 8.13.2 Connect ammeter in battery/panel circuit and verify FACP system trouble LED is OFF.
- OK 8.13.3 Record battery voltage. FACP 27.0 VDC AUX 26.9 VDC
(24V min, 30V max) (24V min, 30V max)
- OK 8.13.4 Record battery current. FACP .03 A AUX .14 A
(0A min, 2A max) (0A min, 2A max)
- OK 8.13.5 Open the FACP supply breaker to interrupt AC power. Record date/time 6-11-96/10:10
- OK 8.13.6 Verify AC power trouble indication.
- OK 8.13.7 Record battery voltage. FACP 25.64 VDC AUX 26.6 VDC
(21V min, 30V max) (21V min, 30V max)
- OK 8.13.8 Record battery discharge current. FACP .55 A AUX .92 A MDW-05
(0A min, 4.7A max) (0A min, 4.7A max)
- OK 8.13.9 Repeat steps 8.13.1 thru 8.13.8 for aux power supply.
- OK 8.13.10 Place a momentary short between Module 1A Terminals 2 and 5.
- OK 8.13.11 Verify that building alarms sound and flash.
- OK 8.13.12 Place a momentary short between Module 1A Terminals 8 and 11.
- OK 8.13.13 Verify FACP Zones 1 and 2 and RPAR zone alarm LEDs are ON.
- OK 8.13.14 Verify three rounds of fire alarm messages 2730 "Zone 1" and 2730 "Zone 2" are received in sequence by the dispatcher.
- OK 8.13.15 Verify building alarms SOUND for a minimum of 5 minutes, and perform steps 8.13.16 and 8.13.17 during this period.

RETESTED 6/11/96
M4/2/96 (3-D)

KH-5366-ATP REV. 4

8.13 BATTERY DRAW DOWN

This test will verify battery capacity and system recharge capability as well as verify audibility of the fire alarm appliances.

- OK 8.13.1 Disconnect one battery lead and verify FACP system trouble LED is ON.
- OK 8.13.2 Connect ammeter in battery/panel circuit and verify FACP system trouble LED is OFF.
- OK 8.13.3 Record battery voltage. FACP 26.82 VDC (24V min, 30V max) AUX 27.60 VDC (24V min, 30V max)
- OK 8.13.4 Record battery current. FACP .03 A (0A min, 2A max) AUX .56 A (0A min, 2A max)
- OK 8.13.5 Open the FACP supply breaker to interrupt AC power. Record date/time 5/2/96 / 15:15
- OK 8.13.6 Verify AC power trouble indication.
- OK 8.13.7 Record battery voltage. FACP 26.5 VDC (21V min, 30V max) AUX 26.70 VDC (21V min, 30V max)
- OK 8.13.8 Record battery discharge current. FACP .15 A (0A min, 4.7A max) AUX .06 A (0A min, 4.7A max)
- OK 8.13.9 Repeat steps 8.13.1 thru 8.13.8 for aux power supply.
- OK 8.13.10 Place a momentary short between Module 1A Terminals 2 and 5.
- OK 8.13.11 Verify that building alarms sound and flash.
- OK 8.13.12 Place a momentary short between Module 1A Terminals 8 and 11.
- OK 8.13.13 Verify FACP Zones 1 and 2 and REAR zone alarm LEDs are ON.
- OK 8.13.14 Verify three rounds of fire alarm messages 2730 "Zone 1" and 2730 "Zone 2" are received in sequence by the dispatcher.
- OK 8.13.15 Verify building alarms SOUND for a minimum of 5 minutes, and perform steps 8.13.16 and 8.13.17 during this period.

KH-5366-ATP REV. 4

RETESTED
6/11/96

- OK 8.13.16 Conduct a walking survey of the entire area serviced by audible alarms operated by the FACP of this ATP. Verify all audible devices have a sound 10db above background at the time of test. Record on data sheets 8.13.16. Document noncompliances as exception to the ATP.
- 8.13.17 Verify all strobes. Record on data sheet 8.13.17.
- OK 8.13.18 Record battery voltage. FACP 24.45 VDC AUX 26.4 VDC
(2.05V/cell) (2.05V/cell)
- OK 8.13.19 Record discharge current. FACP 2.26 A AUX 1.4 A
(0A min, 4.7A max) (0A min, 4.7A max)
- OK 8.13.20 Silence alarm gongs.
- OK 8.13.21 Close and secure FACP supply breaker.
- OK 8.13.22 Record battery charge current FACP 1.57 A AUX 2.8 A
(0A min, 2A max) (0A min, 2A max)
- OK 8.13.23 Reset FACP.
- OK 8.13.24 FACP I₂ (8.13.8) × 60 ÷ 5/60 × I_A (8.13.19) = 33.18 AMP hours.
- OK 8.13.25 Aux I₂ (8.13.8) × 60 ÷ 5/60 × I_A (8.13.19) = 3.02 AMP hours.

RETESTED
6-11-96

DATA SHEET 8.13.16

		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	BELL 13-1	BELL 13-2	BELL 13-3	BELL 13-4	BELL 23-1
8.13.16.1	Bell is operating.					
8.13.16.2	Record db reading					

SEE FOLLOWING SHEET

DATA SHEET 8.13.16

		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	BELL 23-2	BELL 23-3	BELL 23-4	BELL 33-1	BELL 33-2
8.13.16.1	Bell is operating.					
8.13.16.2	Record db reading					

RH-5366-ATP REV. 3

- 8.13.16 Conduct a walking survey of the entire area serviced by audible alarms operated by the FACP of this ATP. Verify all audible devices have a sound 10db above background at the time of test. Record on data sheets 8.13.16. Document noncompliances as exception to the ATP.
- 8.13.17 Verify all strobes. Record on data sheet 8.13.17.
- 8.13.18 Record battery voltage. FACP 24.6 VDC AUX 24.8 VDC
(2.05V/cell) (2.05V/CELL)
- 8.13.19 Record discharge current. FACP 2.5 A AUX 2.8 A
(0A min, 4.7A max) (0A min, 4.7A max)
- 8.13.20 Silence alarm gongs.
- 8.13.21 Close and secure FACP supply breaker.
- 8.13.22 Record battery charge current FACP 1.59 A AUX 3.4 A
(0A min, 2A max) (0A MIN, 2A max)
- 8.13.23 Reset FACP.
- 8.13.24 FACP I_s (8.13.8) $\times$ 60 + 5/60 $\times$ I_A (8.13.19) = 302 AMP hours.
- 8.13.25 Aux I_s (8.13.8) $\times$ 60 + 5/60 $\times$ I_A (8.13.19) = 3.2 AMP hours.

DATA SHEET 8.13.16						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		BELL 1B-1	BELL 1B-2	BELL 1B-3	BELL 1B-4	BELL 2B-1
8.13.16.1	Bell is operating.	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>
8.13.16.2	Record db reading	<u>68/72</u> <u>74/85</u>	<u>68/72</u> <u>74/84</u>	<u>63/64</u> <u>74/83</u>	<u>72/72</u> <u>74/84</u>	<u>70/81</u>

DATA SHEET 8.13.16						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		BELL 2B-2	BELL 2B-3	BELL 2B-4	BELL 3B-1	BELL 3B-2
8.13.16.1	Bell is operating.	OK	OK	OK	OK	OK
8.13.16.2	Record db reading	70/74	70/74	68/79	69/80	69/80

KH-5366-ATP REV. 4

4 min
5-1-74

- 8.13.16 Conduct a walking survey of the entire area serviced by audible alarms operated by the FACP of this ATP. Verify all audible devices have a sound 10db above background at the time of test. Record on data sheets 8.13.16. Document noncompliances as exception to the ATP.
- 8.13.17 Verify all strobes. Record on data sheet 8.13.17.
- 8.13.18 Record battery voltage. FACP 24.6 VDC AUX 24.8 VDC
(2.05V/cell) (2.05V/CELL)
- 8.13.19 Record discharge current. FACP 2.5 A AUX 2.8 A
(0A min, 4.7A max) (0A min, 4.7A max)
- 8.13.20 Silence alarm gongs.
- 8.13.21 Close and secure FACP supply breaker.
- 8.13.22 Record battery charge current. FACP 1.69 A AUX 3.4 A
(0A min, 2A max) (0A MIN, 2A max)
- 8.13.23 Reset FACP.
- 8.13.24 $FACP I_3 (8.13.8) \times 60 + 5/60 \times I_A (8.13.19) = \underline{302} \text{ AMP hours.}$
- 8.13.25 $Aux I_3 (8.13.8) \times 60 + 5/60 \times I_A (8.13.19) = \underline{3.2} \text{ AMP hours.}$

DATA SHEET 8.13.16						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		BELL 1B-1	BELL 1B-2	BELL 1B-3	BELL 1B-4	BELL 2B-1
8.13.16.1	Bell is operating.	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>
8.13.16.2	Record db reading	<u>69/75</u>	<u>68/72</u> <u>74/134</u>	<u>63/64</u> <u>74/134</u>	<u>72/72</u> <u>74/116</u>	<u>70/81</u>

*

DATA SHEET 8.13.16						
STEP	PERFORM/VERIFY	INPUT/AUDIBLE ZONE				
		BELL 2B-2	BELL 2B-3	BELL 2B-4	BELL 3B-1	BELL 3B-2
8.13.16.1	Bell is operating.	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>	<u>OK</u>
8.13.16.2	Record db reading	<u>70/74</u>	<u>70/74</u>	<u>68/79</u>	<u>69/80</u>	<u>69/80</u>

*

39 of 41

* SEE ATTACHED INDUSTRIAL HYGIENIST
REPORT. EXCEPTION #6.

KH-5366-ATP REV. 4

DATA SHEET 8.13.16					
		INPUT/AUDIBLE ZONE			
STEP	PERFORM/VERIFY	BELL 3B-3	BELL 3B-4	BELL 4B-1	BELL 4B-2 4B-3
8.13.16.1	Bell is operating.	69/64	OK	OK	OK
8.13.16.2	Record db reading	69/80	68/79	69/75	68/67 N. Stairwell

DATA SHEET 8.13.17					
		INPUT/AUDIBLE ZONE			
STEP	PERFORM/VERIFY	STROBE 1S-1	STROBE 1S-2	STROBE 1S-3	STROBE 1S-4 1S-5
8.13.17	Strobe is operating.	OK	OK	OK	OK

DATA SHEET 8.13.17					
		INPUT/AUDIBLE ZONE			
STEP	PERFORM/VERIFY	STROBE 1S-6	STROBE 1S-7	STROBE 1S-8	STROBE 1S-9 1S-10
8.13.17	Strobe is operating.	OK	OK	OK	OK

DATA SHEET 8.13.17					
		INPUT/AUDIBLE ZONE			
STEP	PERFORM/VERIFY	STROBE 1S-11	STROBE 2S-1	STROBE 2S-2	STROBE 2S-3 2S-4
8.13.17	Strobe is operating.	OK	OK	OK	OK

DATA SHEET 8.13.17					
		INPUT/AUDIBLE ZONE			
STEP	PERFORM/VERIFY	STROBE 2S-5	STROBE 2S-6	STROBE 2S-7	STROBE 2S-8 2S-9
8.13.17	Strobe is operating.	OK	OK	OK	OK

KH-5366-ATP REV. 4

DATA SHEET 8.13.16

		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	BELL 3B-3	BELL 3B-4	BELL 4B-1	BELL 4B-2	BELL 4B-3
8.13.16.1	Bell is operating.	69/81	02	02	02	02
8.13.16.2	Record db reading	69/80	68/79	69/75	65/67 N. Stairwell	66/70

DATA SHEET 8.13.17

		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	STROBE 1S-1	STROBE 1S-2	STROBE 1S-3	STROBE 1S-4	STROBE 1S-5
8.13.17	Strobe is operating.	02	02	02	02	02

DATA SHEET 8.13.17

		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	STROBE 1S-6	STROBE 1S-7	STROBE 1S-8	STROBE 1S-9	STROBE 1S-10
8.13.17	Strobe is operating.	02	02	02	02	02

DATA SHEET 8.13.17

		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	STROBE 1S-11	STROBE 2S-1	STROBE 2S-2	STROBE 2S-3	STROBE 2S-4
8.13.17	Strobe is operating.	02	02	02	02	02

DATA SHEET 8.13.17

		INPUT/AUDIBLE ZONE				
STEP	PERFORM/VERIFY	STROBE 2S-5	STROBE 2S-6	STROBE 2S-7	STROBE 2S-8	STROBE 2S-9
8.13.17	Strobe is operating.	02	02	02	02	02

40 of 41

* SEE ATTACHED INDUSTRIAL HYGIENIST
REPORT. EXCEPTION #6.

KH-5366-ATP REV. 4

- 9.0 SECURE FROM ACCEPTANCE TEST
- OK 9.1 Verify all detection devices have been reset and are in NORMAL condition.
- OK 9.2 Verify FACP is in NORMAL condition and secured.
- OK 9.3 Remove RFAR door tamper switch override device.
- OK 9.4 Reset and secure RFAR box.
- OK 9.5 Request Hanford Fire Department to restore all zones on the RFAR.
- OK 9.6 Verify RFAR is in NORMAL condition and secured.
- OK 9.7 Depress button on front of RFAR box.
- OK 9.8 Verify three rounds for the RFAR front button received by the dispatcher.
- OK 9.9 Advise the dispatcher that testing is complete.
- OK 9.10 Announce to building personnel that testing is complete.

END OF TEST

KH-5366-ATP REV. 4

APPENDIX A
INSTALLER CHECKLIST

KH-5366-ATP REV. 4

APPENDIX A

A. PURPOSE

This appendix is provided as a checklist of activities and verifications to be performed by the fire alarm system installer to ensure proper installation and operation. Responsibility for completion of the following items are the responsibility of the installer, both to meet NFPA 72H installation testing requirements and to insure that the ATP proceeds in an efficient manner.

B. INSTALLER

- 1.0 Prior to termination conductors that have been laid or pulled outside of the fire alarm panel, perform and document the following:

OK

- 1.1 Verify that all conductors other than those intentionally and permanently grounded have been tested for isolation from ground.

OK

- 1.2 Verify that all conductors have been tested for conductor-to-conductor isolation.

OK

- 1.3 Verify that external circuit loop resistance measurements are within the following limits:

- a. Maximum 36 ohms for initiating device input circuits.
- b. Maximum 1.5 ohms for alarm/bell output circuits.

OK

- 2.0 The PACP standby batteries have been load tested at the 1 or 2 hour discharge rate and verified to hold at least 100% of the nameplate rated capacity. The batteries have been recharged and have been on a charger for at least 48 hours in the past week.

- a. Battery enclosure batteries
- b. Auxiliary power supply batteries

OK

- 3.0 Complete and submit alarm system Certificate of Compliance in accordance with NFPA 72.

KH-5366-ATP REV. 4

C. INSTALLER AND INSPECTOR

After completing the terminations of the system and conductors in accordance with the installation drawings, perform and verify the following:

- OK 1. Verify that the system is installed and wired in accordance with the installation drawings.
- OK 2. Inspect each initiating device and alarm output device and verify that the conductors are properly wired for supervision.
- OK 3. Verify that each required end-of-line device is in place.
- OK 4. With battery installed and normal power supplied, verify that the FACP is in a NORMAL supervisory condition as defined by the manufacturer's manual.
- OK 5. By lifting leads or end-of-line devices, verify that each supervised zone produces proper trouble indication.
- OK 6. Verify that each alarm/supervisory initiating device produces proper alarm conditions when activated.
- OK 7. Verify that alarm bells/chimes/strobes operate properly.
- OK 8. Verify that auxiliary functions (eg., HVAC shutdown) operate correctly per the design.

KH-5366-ATP REV. 4

APPENDIX B
EXCEPTION SHEETS

KH-5366-ATP REV. 4

EXCEPTION SHEET

EXCEPTION NUMBER: 1

DATE: 5/3/96

EXCEPTION: DRAWING CHANGES
SEE ATTACHED.

PLANNED ACTION: AS BUILT

ACTION TAKEN: _____

DATE: 7/11/96

THE TRACKING OF THE AS-BUILT DRAWINGS IS BEING ACCOMPLISHED BY THE ITEM #6 ON THE OFFICIAL PROJECT PUNCHLIST, "WRAP Module I Spec Section 16720 Fire Alarm and Smoke Detection," DATED 5/13/96.

EXCEPTION/RETEST APPROVAL: _____

____ Retest approved
and accepted

____ Exception
accepted as is
(Need details)

____ ☒ Other
(Need details)

Details:

AS-BUILTS ARE STILL NEEDED. THE PUNCHLIST WILL ENSURE
THAT AS-BUILTS ARE PROVIDED.

William H. Humphrey 07/11/96
Client's Signature Date

L.E. Odeh 7/11/96
Engineer's Signature Date

Bruce Young 7-11-96
KEH A-1

FACP Exceptions:

1. Drawing Changes:

- a. Designate wiring # & breaker # for RFAR and FACP
 - RFAR X11733, 23, PP-11-102 A, electric room
 - FACP X11734, 39, PP-11-102 A, electric room
- b. Bells, strobes, pull stations located incorrectly
1S-5, 1B-2, 2S-6, 2B-3 (relocate on drawing)
- c. EOL located incorrectly (relocate on drawing)
zone 10, 14 and 20
EOL = 10-40, 14-7, 20-9
- d. Zone 36 devices do not exist (remove from drawing)
- e. Zones 27 and 28 are "flow switches" for "main alarm check valve" and "hose rack"
- f. Both Process Area AHU's and Computer Control Room AHU's shutdown when required
- g. Only zone 11 needs to shutdown equipment inside the GB detecting fire
- h. There are 2 heat detectors in the shipping/receiving area which are not shown on the drawing
- i. FACP A and FACP B need to be reversed on plan

KH-5366-ATP REV. 4

EXCEPTION SHEET

EXCEPTION NUMBER: 2 DATE: 5/3/96
 EXCEPTION: STROBES CAN NOT BE BY PASSED (PAGE 17
8.4.0.

PLANNED ACTION: Submit RFI

ACTION TAKEN: RFI #1254 SUBMITTED DATE: 5/10/96
ANSWER RECEIVED

EXCEPTION/RETEST APPROVAL: _____

Retest approved
and accepted

☒ Exception
accepted as is
(Need details)

☐ Other
(Need details)

Details:

AE RESPONDED ADDRESSING REQUIREMENTS OF CODE & ACCEPT-
 ABILITY. OK AS IS. ACCEPT AS IS.

Kathryn L. Humphreys 06/27/96
 Client's Signature Date

Larry E. Andolini 5/30/96
 Engineer's Signature Date

Mark H. Brown 7-2-96

ICF-KH AT

KH-5366-ATP REV. 4

EXCEPTION SHEET

EXCEPTION NUMBER: 3 DATE: _____

EXCEPTION: DID NOT TEST ZONES 27+28
RELAB# 27 "MAIN ALARM CHECK VALVE FLOW SWITCH"

PLANNED ACTION: TEST ON FOLLOW UP ATP.

ACTION TAKEN: TESTED ZONES 27 AND 28 DATE: 5/20/96
INSTALLED NEW LABE

EXCEPTION/RETEST APPROVAL: _____

☒ Retest approved and accepted	☐ Exception accepted as is (Need details)	☐ Other (Need details)
---	--	--

Details:

<u>Kathryn A. Humphreys</u> Client's Signature	<u>06/27/96</u> Date	<u>Larry E. Indentini</u> Engineer's Signature	<u>5/20/96</u> Date
---	-------------------------	---	------------------------

Mel A Brown 7-1-96
 ICF-KH AI

KH-5366-ATP REV. 4

EXCEPTION SHEET

EXCEPTION NUMBER: 4DATE: 5/3/96EXCEPTION: DID NOT TEST GLOVEBOX 307 (PAGE 35
DRY CHEMICAL8.9.1
8.9.17PLANNED ACTION: TEST ON FOLLOW UP ATPACTION TAKEN: RETESTED GLOVEBOX 307DATE: 6/27/96

EXCEPTION/RETEST APPROVAL: _____

☒ Retest approved
and accepted☐ Exception
accepted as is
(Need details)☐ Other
(Need details)

Details:

TESTED OKAnthony L. Thompson 06/27/96
Client's Signature DateL.E. Andolini
Engineer's Signature6/27/96
Date

Malcolm Brown

7-1-96

ICF-KH AT

KH-5366-ATP REV. 4

EXCEPTION SHEET

EXCEPTION NUMBER: 5

DATE: 5/3/96

EXCEPTION: DID NOT TEST DRY PIPE
Hi / Low AIR PRESSURE SWITCH

PLANNED ACTION: TEST ON FIRE PROTECTION A.T.P.

ACTION TAKEN: TESTED ON FIRE PROTECTION
A.T.P. PASSED REQUIREMENTS

DATE: 5/20/96

EXCEPTION/RETEST APPROVAL: _____

☒ Retest approved
and accepted

☐ Exception
accepted as is
(Need details)

☐ Other
(Need details)

Details:

Nathan D. Humphreys 06/27/96
Client's Signature Date

Larry E. Anderson 5/30/96
Engineer's Signature Date

Mod 2 Bm
ICF-KH AI

7-1-96

KH-5366-ATP REV. 4

EXCEPTION SHEET

EXCEPTION NUMBER: 6DATE: 5/3/96EXCEPTION: NEED MORE BELLS AND STROBESPLANNED ACTION: INSTALL MORE BELLS/STROBESACTION TAKEN: ADDED MORE BELLS AND STROBES DATE: 6/7/96
PASSED AUDIBEL ALARM SURVEY

due to May 2
sound level tests were
done by Audeline from
Valerie's method

Added by
Mack
on 5/23

EXCEPTION/RETEST APPROVAL: _____

☒ Retest approved
and accepted

☐ Exception
accepted as is
(Need details)

☐ Other
(Need details)

Details:

ADDITIONAL STROBE CHECKED

Anthony L. Stimpf 6/27/96
Client's Signature Date

L.E. Audeline 6/7/96
Engineer's Signature Date

Mod D Brown
ICF-KH AI

7-1-96

KH-5366-ATP REV. 4

EXCEPTION SHEET

EXCEPTION NUMBER: 7 DATE: 5/3/96
 CAN ^{YIP 7/1/96} AUX.
 EXCEPTION: DID NOT TEST BATTERY SUPERVISION

PLANNED ACTION: ACCEPT AS IS

ACTION TAKEN: ACCEPT AS IS DATE: 7/1/96

EXCEPTION/RETEST APPROVAL: _____

Retest approved and accepted _____
☒ Exception accepted as is (Need details)
 _____ Other (Need details)

Details:

THERE IS NO REQUIREMENT FOR THE AUX. BATTERY POWER TO BE SUPERVISED IN THE CONSTRUCTION SPECIFICATIONS, NFPA 72, NOR NFPA 1221. THE CHANGE TO THIS ATP WAS REVIEWED/AUTHORIZED ON SUBMITTAL 1571.E.

William J. Humphrey 7/1/96 R.E. Andolini 7/2/96
 Client's Signature Date Engineer's Signature Date

Mark A. Brown 7-1-96
 RCF-KH AI

KH-5366-ATP REV. 4

EXCEPTION SHEET

EXCEPTION NUMBER: 8 DATE: 5/3/96EXCEPTION: ZONE 36 NOT TESTEDPLANNED ACTION: EXCEPT AS IS (FUTURE ZONE)

ACTION TAKEN: _____ DATE: _____

EXCEPTION/RETEST APPROVAL: _____

PCN 5/30/96 KAT
☒ Retest approved and accepted
☒ Exception accepted as is (Need details)
☐ Other (Need details)

Details:

AS PANEL EXISTS THIS IS A SPARE ZONE

AS PANEL EXISTED, THIS WAS A SPARE ZONE IN MAY 1996. KAT

Kathryn A. Humphreys 06/27/96
 Client's Signature Date

Larry E. Anderson 5/20/96
 Engineer's Signature Date

Mol 9 Bm 7-1-96
 TCF-KH AT

13-66

INSTALLATION OF SPRINKLER SYSTEMS

DRY Sys.

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR ABOVEGROUND PIPING

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filed out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way precludes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME

WRAP MODULE 1

DATE 8-22-95

PROPERTY ADDRESS

HANDED SITE 200 WEST, RICHLAND, WASH

ACCEPTED BY APPROVING AUTHORITIES (NAMES)

OWNER

PLANS

INSTALLATION CONFORMS TO ACCEPTED PLANS

YES ☐ NO ☐

EQUIPMENT USED IS APPROVED

YES ☐ NO ☐

IF NO, EXPLAIN DEVIATIONS

INSTRUCTIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT?

YES ☐ NO ☐

IF NO, EXPLAIN

HAVE COPIES OF THE FOLLOWING BEEN LEFT ON THE PREMISES:

1. SYSTEM COMPONENTS INSTRUCTIONS
2. CARE AND MAINTENANCE INSTRUCTIONS
3. NFPA 95 25

YES ☐ NO ☐YES ☐ NO ☐YES ☐ NO ☐

LOCATION OF SYSTEM

SUPPLIES BUILDINGS

WRAP 1 - DRY Sys. -

SPRINKLERS

MAKE	MODEL	YEAR OF MANUFACTURE	ORifice SIZE	QUANTITY	TEMPERATURE RATING
GEM	F950	1985	1/2	18	162°

PIPE AND FITTINGS

Type of Pipe SCH. 40
Type of Fittings C.I.

ALARM VALVE OR FLOW INDICATOR

ALARM DEVICE			MAXIMUM TIME TO OPERATE THROUGH TEST CONNECTION	
TYPE	MAKE	MODEL	MIN	SEC

DRY PIPE OPERATING TEST

DRY VALVE				Q.O.D.			
MAKE		MODEL	SERIAL NO.	MAKE		MODEL	SERIAL NO.
GEM		F3021	40177	N/A			
TIME TO TRIP THRU TEST CONNECTION		WATER PRESSURE	AIR PRESSURE	TRIP POINT AIR PRESSURE	TIME WATER REACHED TEST OUTLET	ALARM OPERATED PROPERLY	
MIN	SEC	PSI	PSI	PSI	MIN	SEC	YES NO
		90					X
WATER Q.O.D.							
WATER Q.O.D.							

IF NO, EXPLAIN

NOT HOOKED UP.

* MEASURED FROM TIME INSPECTOR'S TEST CONNECTION IS OPENED.
ISA (10-48) PRINTED IN U.S.A.

(OVER)

Figure 8-1(a).

SYSTEM ACCEPTANCE

13-67

DELUGE & PREACTION VALVES	OPERATION		☐ PNEUMATIC ☐ ELECTRIC ☐ HYDRAULIC ☐ YES ☐ NO ☐ DETECTING MEDIA SUPERVISED ☐ YES ☐ NO	
	DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS		☐ YES ☐ NO	
	IS THERE AN ACCESSIBLE FACILITY IN EACH ROOM FOR TESTING		IF NO, EXPLAIN	
	☐ YES ☐ NO MAKE MOOD DOES EACH CIRCUIT OPERATE SUPERVISION LOSS ALARM DOES EACH CIRCUIT OPERATE VALVE REDDRESS MAXIMUM TIME TO OPERATE RELEASE		YES NO YES NO MIN. SEC.	
TEST DESCRIPTION	HYDROSTATIC: Hydraulic tests shall be made at not less than 200 psi (13.6 bars) for two hours or 30 psi (2.1 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours. Differential dry-pipe valve supports shall be set open during test to prevent damage. Ad arrangement piping leakage shall be stopped. PNEUMATIC: Establish 40 psi (2.7 bars) air pressure and pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.			
TESTS	ALL PIPING HYDROSTATICALLY TESTED AT <u>200</u> PSI FOR <u>2</u> HRS. IF NO, STATE REASON DRY PIPING PNEUMATICALLY TESTED ☐ YES ☐ NO EQUIPMENT OPERATES PROPERLY ☐ YES ☐ NO DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT ADDITIVES AND CORROSIVE CHEMICALS, SODIUM SILICATE OR DERIVATIVES OF SODIUM SILICATE, BRINE, OR OTHER CORROSIVE CHEMICALS WERE NOT USED FOR TESTING SYSTEMS OR STOPPING LEAKS? ☐ YES ☐ NO DRAIN READING OF GAGE LOCATED NEAR WATER RESIDUAL PRESSURE WITH VALVE IN TEST TEST SUPPLY TEST CONNECTION: <u>90</u> PSI CONNECTION OPEN WIDE <u>88</u> PSI UNDERGROUND MAINS AND LEAD IN CONNECTIONS TO SYSTEM RISERS FLUSHED BEFORE CONNECTION MADE TO SPRINKLER PIPING. VERIFIED BY COPY OF THE U FORM NO. 458 ☐ YES ☐ NO OTHER EXPLAIN FLUSHED BY INSTALLER OF UNDERGROUND SPRINKLER PIPING ☐ YES ☐ NO By <u>PCL</u>			
BLANK TESTING GASKETS	NUMBER USED	LOCATIONS	NUMBER REMOVED	
	<u>0</u>	<u>TEST AGAINST 0394</u>	<u>0</u>	
	WELDED PIPING	☐ YES ☐ NO	IF YES...	
	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.1 LEVEL A-A3			
	DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.1 LEVEL A-A3			
	DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLUG AND OTHER WELDING RESIDUE ARE REMOVED, AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED			
CUTOUTS (DISCS)	DO YOU CERTIFY THAT YOU HAVE A CONTROL FEATURE TO ENSURE THAT ALL CUTOUTS (DISCS) ARE RETRIEVED?			
HYDRAULIC DATA NAMEPLATE	NAME PLATE PROVIDED		IF NO, EXPLAIN	
	☒ YES ☐ NO			
REMARKS	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:			
	NAME OF SPRINKLER CONTRACTOR			
	<u>FIRE SYSTEMS WEST</u>			
SIGNATURES	FOR PROPERTY OWNER (SIGNED)		TITLE	
	<u>[Signature]</u>		<u>AI</u>	
	FOR SPRINKLER CONTRACTOR (SIGNED)		TITLE	
	<u>[Signature]</u>		<u>FOREMAN</u>	
			DATE	
			<u>8/22/95</u>	
			DATE	
			<u>8/22-95</u>	
ADDITIONAL EXPLANATION AND NOTES				

ASA BACK

Figure 8-1(a). (cont.)

13-66

INSTALLATION OF SPRINKLER SYSTEMS

OVER HEADCONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR **A** ABOVEGROUND PIPING

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and systems set in service before contractor's departure from the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way precludes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME

WRAP MODULE 1

DATE

B-22-95

PROPERTY ADDRESS

HANFORD SITE 200 WEST RICHLAND, WASH.

ACCEPTED BY APPROVING AUTHORITIES (NAMES)

OWNER

PLANS

ADDRESS

INSTALLATION CONFORMS TO ACCEPTED PLANS

YES: ☐ NO: ☐

EQUIPMENT USED IS APPROVED

YES: ☐ NO: ☐

IF NO, EXPLAIN DEVIATIONS

INSTRUCTIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION

YES: ☐ NO: ☐

OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT

IF NO, EXPLAIN

HAVE COPIES OF THE FOLLOWING BEEN LEFT ON THE PREMISES:

YES: ☐ NO: ☐

1. SYSTEM COMPONENTS INSTRUCTIONS

YES: ☐ NO: ☐

2. CARE AND MAINTENANCE INSTRUCTIONS

YES: ☐ NO: ☐

3. NFPA 704

YES: ☐ NO: ☐

LOCATION OF SYSTEM

SUPPLIES BUILDINGS

WRAP 1 OVER HEAD AREA

SPRINKLERS

MAKE	MODEL	YEAR OF MANUFACTURE	ORifice SIZE	QUANTITY	TEMPERATURE RATING
<u>GEM</u>	<u>E.C.</u>	<u>95</u>	<u>1 1/2</u>	<u>310</u>	<u>286</u>
<u>1</u>	<u>E972</u>	<u>95</u>	<u>1/2</u>	<u>15</u>	<u>155</u>
<u>1</u>	<u>E950</u>	<u>95</u>	<u>1/2</u>	<u>3</u>	<u>165</u>
<u>1</u>	<u>E985</u>	<u>95</u>	<u>1/2</u>	<u>7</u>	<u>155</u>

PIPE AND FITTINGS

Type of Pipe SCN- 40Type of Fittings C.I.

ALARM VALVE OR FLOW INDICATOR

TYPE	ALARM DEVICE MAKE	MODEL	MAXIMUM TIME TO OPERATE THROUGH TEST CONNECTION MIN.	SEC.
<u>FLOWY</u>	<u>POTTER</u>	<u>VSR-F</u>		

DRY PIPE OPERATING TEST

DRY VALVE				O.O.D.			
MAKE	MODEL	SERIAL NO.	MAKE	MODEL	SERIAL NO.		
TIME TO TRIP THRU TEST CONNECTION		WORKER PRESSURE	AIR PRESSURE	TRIP POINT AIR PRESSURE	WIRE WATER REACHED TEST OUTLET	ALARM OPERATED PROPERLY	
MIN.	SEC.	PSI	PSI	PSI	MIN. SEC.	YES	NO
Without O.O.D.							
With O.O.D.							
IF NO, EXPLAIN							

* MEASURED FROM TIME INSPECTOR'S TEST CONNECTION IS OPENED.
ISA (10-44) PRINTED IN U.S.A.

(OVER)

Figure 8-1(a).

SYSTEM ACCEPTANCE

13-67

DELUGE & PREACTION VALVES	OPERATION		☐ PNEUMATIC ☐ ELECTRIC ☐ HYDRAULIC ☐ YES ☐ NO		☐ DETECTING MEDIA SUPERVISED ☐ YES ☐ NO	
	DOES VALVE OPERATE FROM REMANUAL TRIP AND/OR REMOTE CONTROL STATIONS		☐ YES ☐ NO		☐ YES ☐ NO	
	IS THERE AN ACCESSIBLE FACILITY IN EACH STATION FOR TESTING		☐ YES ☐ NO		☐ YES ☐ NO	
TEST DESCRIPTION	NAME	MODEL	DOES EACH CIRCUIT OPERATE SUPERVISION LOSS ALARM		DOES EACH CIRCUIT OPERATE VALVE RELEASE	
			☐ YES ☐ NO		☐ YES ☐ NO	
			MAXIMUM TIME TO OPERATE MIN: SEC			
TESTS	HYDRAULIC: Hydrostatic tests shall be made at not less than 300 psi (2.0 bar) for two hours or 50 psi (3.4 bar) above design pressure in a vessel at 150 psi (10.2 bar) for two hours. Differential drypipe valve clapping shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped.					
	PNEUMATIC: Establish 40 psi (2.7 bar) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bar) in 24 hours. Test pressure shall be normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 psi (0.1 bar) in 24 hours.					
	ALL PIPING HYDROSTATICALLY TESTED AT 200 PSI FOR 2 HRS. IF NO, STATE REASON: N/A DRY PIPING PNEUMATICALLY TESTED ☐ YES ☐ NO EQUIPMENT OPERATES PROPERLY ☐ YES ☐ NO					
BLANK TESTING CASSETS	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT ADDITIVES AND CORROSIVE CHEMICALS, SODIUM SILICATE OR DERIVATIVES OF SODIUM SILICATE, BRINE, OR OTHER CORROSIVE CHEMICALS WERE NOT USED FOR TESTING SYSTEMS OR STOPPING LEAKS? ☐ YES ☐ NO					
	DRAIN TEST		READING OF GAGE LOCATED NEAR WATER SUPPLY TEST CONNECTION: 90 PSI		RESIDUAL PRESSURE WITH VALVE IN TEST CONNECTION OPEN WIDE: 88 PSI	
	UNDERGROUND MAINS AND LEAD IN CONNECTIONS TO SYSTEM RISERS FLUSHED BEFORE CONNECTION MADE TO SPRINKLER PIPING. VERIFIED BY COPY OF THE U FORM NO. 658 ☐ YES ☐ NO OTHER EXPLAIN: By PCL FLUSHED BY INSTALLER OF UNDERGROUND SPRINKLER PIPING ☐ YES ☐ NO					
WELDING	NUMBER USED	LOCATIONS	NUMBER REMOVED			
	0	TEST AGAINST --0584	0			
	WELDED PIPING ☐ YES ☐ NO					
CUTOUTS (OSCS)	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D11.4 LEVEL AAS					
	DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D11.4 LEVEL AAS					
	DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL OSCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER WELDING RESIDUE ARE REMOVED, AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED					
HYDRAULIC DATA NAME/PLATE	NAME PLATE PROVIDED		IF NO, EXPLAIN			
	☒ YES ☐ NO					
	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:					
REMARKS	NAME OF SPRINKLER CONTRACTOR: FIRE SYSTEMS WEST					
	TESTS WITNESSED BY					
	SIGNATURES: FOR PROPERTY OWNER (SIGNED) [Signature] TITLE: AF DATE: 8/22/95 FOR SPRINKLER CONTRACTOR (SIGNED) [Signature] TITLE: FOREMAN DATE: 12-22-95					
ADDITIONAL EXPLANATION AND NOTES						

65A BACK

Figure 8-1(b) (cont.)

13-66

INSTALLATION OF SPRINKLER SYSTEMS

HOSE RACKS

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR ABOVEGROUND PIPING

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owner, and contractor. It is understood the owner's representative's signature in no way constitutes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME

WRAP MODULE 1

DATE 8-22-95

PROPERTY ADDRESS

HANFORD SITE 200 WEST BREKLAND WASH

ACCEPTED BY APPROVING AUTHORITIES (NAMES)

OWNER

PLANS

ADDRESS

INSTALLATION CONFORMS TO ACCEPTED PLANS

YES ☐ NO ☐

EQUIPMENT USED IS APPROVED

YES ☐ NO ☐

IF NO, EXPLAIN DEVIATIONS

INSTRUCTIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT?

YES ☐ NO ☐

IF NO, EXPLAIN

HAVE COPIES OF THE FOLLOWING BEEN LEFT ON THE PREMISES:

1. SYSTEM COMPONENTS INSTRUCTIONS
2. CARE AND MAINTENANCE INSTRUCTIONS
3. NFPA 13A

YES ☐ NO ☐YES ☐ NO ☐YES ☐ NO ☐

LOCATION OF SYSTEM

SUPPLIES BUILDINGS

HOSE RACKS

SPRINKLERS

MAKE

MODEL

YEAR OF MANUFACTURE

ORIFICE SIZE

QUANTITY

TEMPERATURE RATING

N/A

PIPE AND FITTINGS

Type of Pipe SCH. 40

Type of Fittings C.I.

ALARM VALVE OR FLOW INDICATOR

TYPE

ALARM DEVICE

MAKE

MODEL

MAXIMUM TIME TO OPERATE THROUGH TEST CONNECTION

MIN.

SEC.

FLOW

POTTER VSR-F

DRY PIPE OPERATING TEST

MAKE

MODEL

SERIAL NO.

MAKE

MODEL

SERIAL NO.

TIME TO TRIP THRU TEST CONNECTION

WATER PRESSURE

AIR PRESSURE

TRIP POINT

TIME WATER REACHED TEST OUTLET

ALARM OPERATED PROPERLY

MIN. SEC.

PSI

PSI

PSI

MIN. SEC.

YES NO

WATER O.O.D.

WATER O.O.D.

IF NO, EXPLAIN

* MEASURED FROM TIME INSPECTOR'S TEST CONNECTION IS OPENED.
ISA (10-84) PRINTED IN U.S.A.

(OWNER)

Figure 8-1(a).

SYSTEM ACCEPTANCE

13-67

DELUCE & PREACTION VALVES	OPERATION									
	☐ PNEUMATIC ☐ ELECTRIC ☐ HYDRAULIC PIPING SUPERVISED ☐ YES ☐ NO DETECTING MEDIA SUPERVISED ☐ YES ☐ NO DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS ☐ YES ☐ NO IS THERE AN ACCESSIBLE FACILITY IN EACH FACILITY FOR TESTING ☐ YES ☐ NO EXPLAIN									
	MAKE		MODEL		DOES SEARCH CIRCUIT OPERATE SUPERVISION LOSS ALARM		DOES SEARCH CIRCUIT OPERATE VALVE RELEASE		MAXIMUM TIME TO OPERATE RELEASE	
					YES NO		YES NO		TIME SEC.	
TEST DESCRIPTION	HYDROSTATIC: Hydrostatic tests shall be made at yes less than 200 psi (13.6 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for two hours. Differential dry-pipe valve clappers shall be left open during test to prevent damage. All above-ground piping installation shall be checked. PNEUMATIC: Establish 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.									
	ALL PIPING HYDROSTATICALLY TESTED AT 200 PSI FOR 2 HRS. IF NO, STATE REASON: DRY PIPING PNEUMATICALLY TESTED ☒ YES ☐ NO <i>NOT 1/4" NA</i> EQUIPMENT OPERATES PROPERLY ☒ YES ☐ NO DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT AGGRESSIVE AND CORROSIVE CHEMICALS, SODIUM SILICATE OR DERIVATIVES OF SODIUM SILICATE, BRINE OR OTHER CORROSIVE CHEMICALS WERE NOT USED FOR TESTING SYSTEMS OR STOPPING LEAKS? ☒ YES ☐ NO									
TESTS	DRAWN READINGS OF GAGE LOCATED NEAR WATER TEST SUPPLY TEST CONNECTION: 90 PSI UNDERGROUND MAINS AND LEAD IN CONNECTIONS TO SYSTEM RISERS FLUSHED BEFORE CONNECTION MADE TO SPRINKLER PIPING. VERIFIED BY COPY OF THE U FORM NO. 858 ☐ YES ☐ NO OTHER EXPLAIN FLUSHED BY INSTALLER OF UNDERGROUND SPRINKLER PIPING ☐ YES ☐ NO					RESIDUAL PRESSURE WITH VALVE IN TEST CONNECTION OPEN WIDE 88 PSI By P.C.L.				
	BLANK TESTING CASSETS NUMBER USED 0 LOCATIONS TEST AGAINST 0534 NUMBER REMOVED 0									
WELDING	WELDED PIPING ☒ YES ☐ NO IF YES... DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.1, LEVEL A-B? ☒ YES ☐ NO DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.1, LEVEL A-B? ☒ YES ☐ NO DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER WELDING RESIDUE ARE REMOVED, AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED? ☒ YES ☐ NO									
	CUTOUTS (DISCS) DO YOU CERTIFY THAT YOU HAVE A CONTROL FEATURE TO ENSURE THAT ALL CUTOUTS (DISCS) ARE RETRIEVED? ☒ YES ☐ NO									
	HYDRAULIC DATA NAME/PLATE ☒ YES ☐ NO IF NO, EXPLAIN									
	REMARKS DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:									
SIGNATURES	NAME OF SPRINKLER CONTRACTOR FIRE SYSTEMS WEST TESTS WITNESSED BY									
	FOR PROPERTY OWNER (SIGNED) <i>[Signature]</i> TITLE <i>AT</i> DATE <i>8/22/95</i> FOR SPRINKLER CONTRACTOR (SIGNED) <i>[Signature]</i> TITLE <i>FOREMAN</i> DATE <i>8-22-95</i>									
ADDITIONAL EXPLANATION AND NOTES										

ASA BACK

Figure 8-1(a) (cont.).

13-66

INSTALLATION OF SPRINKLER SYSTEMS

OFFICE AREA

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR ABOVEGROUND PIPING

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owner, and contractor. It is understood the owner's representative's signature is no way prejudicial any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinance.

PROPERTY NAME

WRAP MODULE 1

DATE

8-22-95

PROPERTY ADDRESS

HANFORD SITE 200 WEST, RICHLAND, WASH.
OWNER

PLANS

ADDRESS

INSTALLATION CONFORMS TO ACCEPTED PLANS

YES O NO

EQUIPMENT USED IS APPROVED

YES O NO

IF NO, EXPLAIN DEVIATIONS

INSTRUCTIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION

YES O NO

OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT?

IF NO, EXPLAIN

HAVE COPIES OF THE FOLLOWING BEEN LEFT ON THE PREMISES:

YES O NO

1. SYSTEM COMPONENTS INSTRUCTIONS

YES O NO

2. CARE AND MAINTENANCE INSTRUCTIONS

YES O NO

3. NFPA 12A

YES O NO

LOCATION OF SYSTEM

SUPPLIES BUILDINGS

WRAP 1 - OFFICE AREA

SPRINKLERS

MAKE	MODEL	YEAR OF MANUFACTURE	ORifice SIZE	QUANTITY	TEMPERATURE RATING
GEM	F 972	95	1/2	129	135
	F 950	95	1/2	22	165
	F 950-Q48	2	1/2	2	165
	F 950-Q48	1	1/2	1	165

PIPE AND FITTINGS

Type of Pipe SCH. 40
Type of Fitting C.I.

ALARM VALVE OR FLOW INDICATOR

TYPE	ALARM DEVICE		MAXIMUM TIME TO OPERATE THROUGH TEST CONNECTION	
	MAKE	MODEL	MIN.	SEC.
FLOW	POWELL	VSR-1		

DRY PIPE OPERATING TEST

DRY VALVE				C.O.D.			
MAKE	MODEL	SERIAL NO.		MAKE	MODEL	SERIAL NO.	
TIME TO TRIP THRU TEST CONNECTION*		WATER PRESSURE	AIR PRESSURE	TRIP POINT AIR PRESSURE	WATER REACHED TEST OUTLET*	ALARM OPERATED PROPERLY	
MIN.	SEC.	PSI	PSI	PSI	MIN.	SEC.	YES NO
WITHOUT C.O.D.							
WITH C.O.D.							
IF NO, EXPLAIN							

* MEASURED FROM TIME INSPECTOR'S TEST CONNECTION IS OPENED.
ISA (10-88) PRINTED IN U.S.A.

(OVER)

Figure 8-1(a).

SYSTEM ACCEPTANCE

13-67

DELUGE & PREACTION VALVES	OPERATION		☐ PNEUMATIC ☐ ELECTRIC ☐ HYDRAULIC			
	PIPING SUPERVISED		☐ YES ☐ NO	DETECTING MEDIA SUPERVISED ☐ YES ☐ NO		
	DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS		☐ YES ☐ NO			
	IS THERE AN ACCESSIBLE FACILITY IN EACH CIRCUIT FOR TESTING		☐ YES ☐ NO			
TEST DESCRIPTION	MAKE	MODEL	DOES EACH CIRCUIT OPERATE SUPERVISION LOSS ALARM	DOES EACH CIRCUIT OPERATE VALVE RELEASE	MAXIMUM TIME TO OPERATE RELEASE MIN. SEC.	
			☐ YES ☐ NO	☐ YES ☐ NO		
TESTS	HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for two hours or 80 psi (5.4 bars) above static pressure in excess of 150 psi (10.2 bars) for two hours. Differential dry pipe valve closures shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped.					
	PNEUMATIC: Examine 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.					
	ALL PIPING HYDROSTATICALLY TESTED AT 200 PSI FOR 2 HRS. IF NO, STATE REASON: DRY PIPING PNEUMATICALLY TESTED ☒ YES ☒ NO ☒ NA EQUIPMENT OPERATES PROPERLY ☒ YES ☐ NO					
	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT ADDITIVES AND CORROSIVE CHEMICALS, SODIUM SILICATE OR DERIVATIVES OF SODIUM SILICATE, BRINE, OR OTHER CORROSIVE CHEMICALS WERE NOT USED FOR TESTING SYSTEMS OR STOPPING LEAKS? ☐ YES ☐ NO					
BLANK TESTING CASSETS	NUMBER USED		LOCATIONS	NUMBER REMOVED		
	0		TEST AGAINST 03 & 4	0		
	WELDED PIPING		☐ YES ☐ NO			
			IF YES...			
WELDING	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.2, LEVEL 2B3					
	DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.2, LEVEL 2B3					
	DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER WELDING RESIDUE ARE REMOVED AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED					
	DO YOU CERTIFY THAT YOU HAVE A CONTROL FEATURE TO ENSURE THAT ALL CUTOUTS (DISCS) ARE RETRIEVED? ☒ YES ☐ NO					
HYDRAULIC DATA NAMEPLATE	NAME PLATE PROVIDED		IF NO, EXPLAIN			
	☐ YES ☒ NO		N.A.			
REMARKS	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:					
SIGNATURES	NAME OF SPRINKLER CONTRACTOR					
	FIRE SYSTEMS WEST					
	TESTS WITNESSED BY					
ADDITIONAL EXPLANATION AND NOTES	FOR PROPERTY OWNER (SIGNED)		TITLE	DATE		
	FOR SPRINKLER CONTRACTOR (SIGNED)		TITLE	DATE		
18-22-95						

SEA BACK

Figure B-1(a) (cont.)

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR UNDERGROUND PIPING

COCKDORE

in conclusion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and work left in service before contractor's personnel finally leave the job.

and tests shall be filed out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way precludes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or all ordinances.

PROPERTY NAME WASTE RECEIVING AND PROCESSING FACILITY MOBILE DATE 5-17-94PROPERTY ADDRESS 200 W. HANFORD 23RD & DAYTON

PLANS

ACCEPTED BY APPROVING AUTHORITY(S) NAME UNITED ENGINEERS & CONSTRUCTORSADDRESS P.O. BOX 10 Richland Wa 99352INSTALLATION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NO EQUIPMENT USED IS APPROVED ☒ YES ☐ NO

IF NO, STATE DEVIATIONS _____

INSTRUCTIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT? ☒ YES ☐ NO IF NO, EXPLAIN _____HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS BEEN LEFT ON PREMISES? ☒ YES ☐ NO

IF NO, EXPLAIN _____

LOCATION

SUPPLIES BUILDINGS TEIN 16 TO F.H. LOC 21 REF H-2-131791 A

UNDERGROUND PIPES AND JOINTS

PIPE TYPES AND CLASS DIP 6" CLASS 52 TYPE JOINT TYTON JOINT PER ANSI A21.51 & 21.4PIPE CONFORMS TO _____ STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____FITTINGS CONFORM TO _____ STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH NEPA 24 STANDARD ☒ YES ☐ NO

IF NO, EXPLAIN _____

TEST DESCRIPTION

FLUSHING:

Flow the required rate until water is clear as indicated by no collection of foreign material in buffer bags at outlets such as hydrants and blow-offs. Flush at flows not less than 200 gpm (1416 L/min) for 4-in. pipe, 810 gpm (6208 L/min) for 6-in. pipe, 1800 gpm (1321 L/min) for 8-in. pipe, 1500 gpm (1135 L/min) for 10-in. pipe, 2440 gpm (1825 L/min) for 12-in. pipe, and 3520 gpm (2632 L/min) for 14-in. pipe. When supply cannot produce required flow rates, obtain maximum available.

HYDROSTATIC:

Hydrostatic tests shall be made at not less than 200 psi (12.8 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours.

LEAKAGE:

Have pipe laid with rubber gasketed joints shut. If the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 gpi per hr (1.28 L/min per 100 joints irrespective of pipe diameter). The amount of allowable leakage specified above may be increased by 1 ft per in. valve diameter per hr (20 mL/25 mm/hr) for each metal seated valve isolating the test section. If dry barrel hydrants are tested with the main valve open so that the hydrants are under pressure, an additional 5 gpi per min (150 mL/min) leakage is permitted for each hydrant.

Figure A-3-9.1 Typical Contractor's Material and Test Certificate for Underground Piping

FLUSHING TESTS

NEW UNDERGROUND PIPING FLUSHED ACCORDING TO NO STANDARD ☐ YES ☒ NO

BY (COMPANY)

IF NO, EXPLAIN TO BE PERFORMED AT A LATER DATE.HOW FLUSHING FLOW WAS OBTAINED: ☐ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☐ HYDRANT BUTT ☐ OPEN PIPELEAD-INS FLUSHED ACCORDING TO STANDARD ☐ YES ☐ NO

BY (COMPANY)

IF NO, EXPLAIN HOW FLUSHING FLOW WAS OBTAINED: ☐ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☐ T CONN. TO FLANGE & SPIGOT ☐ OPEN PIPE

HYDROSTATIC TEST

ALL NEW UNDERGROUND PIPING HYDROSTATICALLY TESTED AT 225 PSI FOR 2 HOURSJOINTS COVERED ☒ YES ☐ NO

LEAKAGE TEST

TOTAL AMOUNT OF LEAKAGE MEASURED 0 GALLONS 2 HOURSALLOWABLE LEAKAGE 0 GALLONS 2 HOURS

HYDRANTS

NUMBER INSTALLED 1 TYPE AND MAKE METALLION ALL OPERATE SATISFACTORILY ☒ YES ☐ NO

CONTROL VALVES

WATER CONTROL VALVES LEFT WIDE OPEN ☒ YES ☐ NO IF NO, STATE REASON NPSI THREADS OF FIRE DEPARTMENT CONNECTIONS AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM ☐ YES ☐ NO

REMARKS

DATE LEFT IN SERVICE 5-17-94 REMARKS

SIGNATURES

NAME OF INSTALLING CONTRACTOR

Wells E. Potts for Wells Construction, Inc.

TESTS WITNESSED BY

FOR PROPERTY OWNER (SIGNED)

J. E. Potts

TITLE

ICF KH-ATDATE 5-17-94

FOR INSTALLING CONTRACTOR (SIGNED)

Wells E. Potts

TITLE

SuptDATE 5-17-94

ADDITIONAL EXPLANATION AND NOTES

James Noble (PCU)5/18/94

APPENDIX A

24-23

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR UNDERGROUND PIPING

RECEIVED ONSITE

W.R.A.P. #1

MAY 25 1994

PCL CONST. SERVICES

PROCEDURE

Upon completion of work, inspection and test shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood that neither representative's signature in no way precludes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME WASTE RECEIVING AND PROCESS FAC MOD. 1 DATE 5-24-94
PROPERTY ADDRESS 200 W HANFORD 23 RD DAYTON

PLANS

ACCEPTED BY APPROVING AUTHORITY(IES) NAMES UNITED ENGINEERS & CONSTRUCTORS
ADDRESS P.O. Box 10 RICHLAND, WA 99352

INSTALLATION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NO EQUIPMENT USED IS APPROVED ☒ YES ☐ NO
IF NO, STATE DEVIATIONS _____

INSTRUCTIONS

HAS PERSON IN CHARGE OF PUMP EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT? ☒ YES ☐ NO IF NO, EXPLAIN _____

HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS BEEN LEFT ON PREMISES? ☒ YES ☐ NO
IF NO, EXPLAIN _____

LOCATION

SUPPLY BUILDINGS TIE IN POINTS (16) & (18) REF H-2-131791

UNDERGROUND PIPES AND JOINTS

PIPE TYPES AND CLASS _____ TYPE JOINT _____

PIPE CONFORMS TO _____ STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____

FITTINGS CONFORM TO DI 6350 STANDARD ☒ YES ☐ NO IF NO, EXPLAIN PER ANSI/AWWA A21.10/C110
& ANSI/AWWA A21.11/C111 & ANSI A21.4/AWWA C104

JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH NFPA 24 STANDARD ☒ YES ☐ NO

IF NO, EXPLAIN _____

TEST DESCRIPTION

PRESSURE

Flow the required rate until water is clear as indicated by no collection of foreign material in bucket bags at outlets such as hydrants and blow-offs. Flush at flows not less than 300 gpm (1116 L/min) for 4-in. pipe, 610 gpm (2293 L/min) for 6-in. pipe, 880 gpm (3331 L/min) for 8-in. pipe, 1520 gpm (5695 L/min) for 10-in. pipe, 2440 gpm (9193 L/min) for 12-in. pipe, and 3530 gpm (13,323 L/min) for 14-in. pipe. When supply cannot produce regulated flow rates, obtain maximum available.

HYDROSTATIC

Hydrostatic tests shall be made at not less than 200 psi (13.8 bar) for two hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.3 bar) for two hours.

LEAKAGE

New pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 gpi per ft (1.23 L/m) per 100 joints or percentage of pipe diameter. The amount of allowable leakage specified above may be increased by 1 ft of pipe in, valve closed or per ft (1.23 L/m) per ft for each metal limited valve reducing the test section. If dry barrel hydrants are tested with the main valve open so that the hydrants are under pressure, an additional 8 gpi per ft (150 mL/min) leakage is permitted for each hydrant.

Figure A-8-9.1 Typical Contractor's Material and Test Certificate for Underground Piping

4-14

PRIVATE FIRE SERVICE MAINS AND THEIR APPURTENANCES

FLUSHING TESTS

NEW UNDERGROUND PIPING FLUSHED ACCORDING TO NO STANDARD ☐ YES ☒ NO

BY COMPANY

IF NO, EXPLAIN TO BE PERFORMED BY OTHERS (KETH WATER PERVEYERS)HOW FLUSHING FLOW WAS OBTAINED: ☐ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☐ HYDRANT BUTT ☐ OPEN PIPELEAKS FLUSHED ACCORDING TO STANDARD ☐ YES ☒ NO

BY COMPANY

IF NO, EXPLAIN

HOW FLUSHING FLOW WAS OBTAINED: ☐ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☐ T. CONN. TO FLANGE & SMOOT ☐ OPEN PIPE

HYDROSTATIC TEST

ALL NEW UNDERGROUND PIPING HYDROSTATICALLY TESTED AT 104 PSI FOR 2 HOURSJOINTS COVERED ☐ YES ☒ NO

LEAKAGE TEST

(IN SERVICE TEST)

TOTAL AMOUNT OF LEAKAGE MEASURED 0 GALLONS 2 HOURSALLOWABLE LEAKAGE 0 GALLONS 2 HOURS

HYDRANTS

NUMBER INSTALLED TYPE AND MAKE ALL OPERATE SATISFACTORILY ☐ YES ☒ NO

CONTROL VALVES

WATER CONTROL VALVES LEFT WIDE OPEN ☐ YES ☒ NO IF NO, STATE REASONHOSE THREADS OF FIRE DEPARTMENT CONNECTIONS AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM ☐ YES ☒ NO

REMARKS

DATE LEFT IN SERVICE 5-24-94 REMARKS AFTER IN SERVICE TEST - KETH WATER PERVEYER TURNED SYSTEM OVER TO CONTRACTOR FOR USE.

SIGNATURES

NAME OF INSTALLING CONTRACTOR

Will E. Petty FOR Watts Construction, Inc.

TESTS WITNESSED BY

FOR PROPERTY OWNER (SIGNED)

FOR INSTALLING CONTRACTOR (SIGNED)

TITLE ICF-KH-ATDATE 5-24-94TITLE SuptDATE 5-24-94

ADDITIONAL EXPLANATION AND NOTES

Trey Noyes (PCL) QA-ENGINEER 5-24-94
Jim E. Thacker - ICF-KH

APPENDIX A

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR UNDERGROUND PIPING

creation of work, responsibility and control shall be made by the architect's representatives and witnessed by an owner's representative. All defects shall be corrected and it is agreed before contractor's possession of the job.

It shall be filed and approved by both representatives. Copies shall be prepared for architect, owner, and contractor. It is understood the owner's signature in no way relinquishes any claim against contractor for faulty material, poor workmanship, or failure to comply with architect's requirements.

TYPE NAME WASTE RECEIVING & PROCESS FACILITY Mobile 1 DATE 5-25-94
 CITY ADDRESS 200 W HANFORD - 23RD & DAYTON

ITY ADDRESS 200 W HAMFORD - 23RD & DAYTON

INS

DESIGNED BY APPROVING AUTHORITY/COMPANY NAME: UNITED ENGINEERS & CONSTRUCTORS (UEC)
 ADDRESS: P.O. Box 10, Richland, WA 99352

RESS PO. Box 10 Richland, WA 99352

COLLECTION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NO EQUIPMENT USED IS APPROVED ☒ YES ☐ NO

- 3. STATE DEVIATIONS

INSTRUCTIONS

14. HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT? ☒ YES ☐ NO IF NO, EXPLAIN _____

HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS BEEN LEFT ON PREMISES? ☒ YES ☐ NO
IF NO, EXPLAIN _____

LOCATION

SUPPLIES BUILDINGS TIE IN 18 TO F.H. LOC 17 REF. H2-131741 1/2

UNDERGROUND PIPES AND JOINTS

PIPE TYPES AND CLASS DIP CL 57 TYPE JOINT TYTEN JOINT PER ANSI A21.51 $\neq$ 21.4

PIPE CONFORMS TO _____ STANDARD YES OR NO IF NO, EXPLAIN _____

FITTINGS CONFORM TO _____ STANDARD ~~YES~~ ~~NO~~ ~~EXPLAIN~~

JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH NFPA 24 STANDARD PIPE CLAMP

IF NO, EXPLAIN

TEST DESCRIPTION

FLUSHING

See the required pipe length listed in column as indicated by the collection of foreign material in burial bags at makers such as hydromats and blow-mats. Allow at least one extra bag for 1000 gpm (47.8 L/min) for 4-in. pipe, 814 gpm (322.2 L/min) for 6-in. pipe, 880 gpm (332.1 L/min) for 8-in. pipe, 1200 gpm (567.6 L/min) for 10-in. pipe, 2440 gpm (922.8 L/min) for 12-in. pipe, and 3570 gpm (13.2 L/min) for 14-in. pipe. When water cannot produce sustained flow rate, lower minimums are applicable.

KY DESISTANCE

1. The following information is being furnished to you for your information only and is not to be used for any other purpose.

22-1146

[illegible]

Figure A-3-9.1 Typical Contractor's Material and Test Certificate for Underground Piping

24-24

PRIVATE FIRE SERVICE MAINS AND THEIR APPURTENANCES

FLUSHING TESTS

NEW UNDERGROUND PIPING FLUSHED ACCORDING TO NO STANDARD ☐ YES ☒ NO

BY COMPANY

IF NO, EXPLAIN TO BE PERFORMED AT A LATER DATE BY OTHERSHOW FLUSHING FLOW WAS OBTAINED: ☐ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☐ HYDRANT BUTT ☐ OPEN PIPELEADS FLUSHED ACCORDING TO STANDARD ☐ YES ☒ NO

BY COMPANY

IF NO, EXPLAIN

HOW FLUSHING FLOW WAS OBTAINED: ☐ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☐ T CONN. TO FLANGE & SPIGOT ☐ OPEN PIPE

HYDROSTATIC TEST

ALL NEW UNDERGROUND PIPING HYDROSTATICALLY TESTED AT 240 PSI FOR 2 HOURSJOINTS COVERED ☒ YES ☐ NO

LEAKAGE TEST

TOTAL AMOUNT OF LEAKAGE MEASURED 0 GALLONS 2 HOURSALLOWABLE LEAKAGE 0 GALLONS 2 HOURS

HYDRANTS

NUMBER INSTALLED 1 TYPE AND MAKE CLOW (MEDALLION) ALL OPERATE SATISFACTORILY ☒ YES ☐ NO

CONTROL VALVES

WATER CONTROL VALVES LEFT WIDE OPEN ☒ YES ☐ NO IF NO, STATE REASONHOSE THREADS OF FIRE DEPARTMENT CONNECTIONS AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM ☐ YES ☒ NO

REMARKS

DATE LEFT IN SERVICE 5-25-94 REMARKS

SIGNATURES

NAME OF INSTALLING CONTRACTOR Willie S. Potts, Jr. Water Construction Inc.

TESTS WITNESSED BY

FOR PROPERTY OWNER (SIGNED)

TITLE

DATE

FOR INSTALLING CONTRACTOR (SIGNED)

TITLE

DATE

ADDITIONAL EXPLANATION AND NOTES

T. NOBLES (PL)

QA ENGINEER

5/26/94

APPENDIX A

WHC-SD-W026-ATR-013, Rev. 0 Page 76

RECEIVED ONSITE
W.R.A.P. #1

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR UNDERGROUND PIPING

JUN 21 1994

PCL CONST. SERVICE

PROCEDURE

On completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and items left in service before contractor's personnel finally leave the job.

Certificates shall be prepared for approving authorities, owner, and contractor. It is understood the owner's certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owner, and contractor. It is understood the owner's representative's signature in no way precludes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or all ordinances.

FILE:

02-09-90

CC: DL
TN

PROPERTY NAME

Waste Receiving and Processing Mod #1

PROPERTY ADDRESS

200 West Highland 23rd Dayton

PLANS

ACCEPTED BY APPROVING AUTHORITY'S NAMES

WBE & C
PO Box 10

Richland WA 99352

ADDRESS

INSTALLATION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NOEQUIPMENT USED IS APPROVED ☐ YES ☐ NO

IF NO, STATE DEVIATIONS

INSTRUCTIONS

HAS PERSON IN CHARGE OF FINE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT? ☒ YES ☐ NO IF NO, EXPLAIN

HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS BEEN LEFT ON PREMISES? ☒ YES ☐ NO

IF NO, EXPLAIN

LOCATION

SUPPLIES BUILDING Tie in #16 To F.H. Location #21 Rd H-2-131741

UNDERGROUND PIPES AND JOINTS

PIPE TYPES AND CLASS DEPC 415 PIPE JOINT

Tyton Joint Per ANSI A21.51 21.4

PIPE CONFORMS TO STANDARD ☒ YES ☐ NO IF NO, EXPLAINFITTINGS CONFORM TO STANDARD ☒ YES ☐ NO IF NO, EXPLAINJOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH AFPA 24 STANDARD ☒ YES ☐ NO

IF NO, EXPLAIN

TEST DESCRIPTION

FLUSHING:

Flow the required rate until water is clear as indicated by no collection of foreign material in bucket bags at outlets such as hydrants and blow-offs. Flush at flows not less than 300 gpm (1175 L/min) for 4-in. pipe, 610 gpm (2300 L/min) for 6-in. pipe, 880 gpm (3331 L/min) for 8-in. pipe, 1500 gpm (5676 L/min) for 10-in. pipe, 2440 gpm (9225 L/min) for 12-in. pipe, and 3520 gpm (13,322 L/min) for 14-in. pipe. When supply cannot produce stipulated flow rates, obtain maximum available.

HYDROSTATIC:

Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for two hours or 50 psi (3.4 bars) above service pressure in excess of 150 psi (10.3 bars) for two hours.

LEAKAGE:

How pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 cc per hr (1.49 L/min) per 100 joints irrespective of pipe diameter. The amount of allowable leakage specified above may be increased by 1 ft (0.3 m) per in. valve diameter per hr (0.0025 m³/min) for each manual closed valve existing in the test section. If dry barrel hydrants are tested with the main valve open so that the hydrants are under pressure, an additional 6 cc per min (150 mL/min) leakage is permitted for each hydrant.

Figure A-3-3.1 Typical Contractor's Material and Test Certificate for Underground Piping

24-24

PRIVATE FIRE SERVICE MAINS AND THEIR APPURTENANCES JHC-SD-W026-ATR-013, Rev. 0 Page 77

FLUSHING TESTS

NEW UNDERGROUND PIPING FLUSHED ACCORDING TO NFPA STANDARD ☒ YES ☐ NOBY (COMPANY) PCL / KEH

IF NO, EXPLAIN _____

HOW FLUSHING FLOW WAS OBTAINED: ☒ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☒ HYDRANT BUTT ☐ OPEN PIPELEAKING FLUSHED ACCORDING TO NFPA STANDARD ☒ YES ☐ NO

BY (COMPANY) _____

IF NO, EXPLAIN _____

HOW FLUSHING FLOW WAS OBTAINED: ☒ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☐ Y CONNECTION TO FLANGE & SPIGOT ☐ OPEN PIPE

HYDROSTATIC TEST

ALL NEW UNDERGROUND PIPING HYDROSTATICALLY TESTED AT 245 PSI FOR 2 HOURSJOINTS COVERED ☐ YES ☐ NO

LEAKAGE TEST

TOTAL AMOUNT OF LEAKAGE MEASURED 0.0 GALLONS _____ HOURS

ALLOWABLE LEAKAGE _____ GALLONS _____ HOURS

HYDRANTS

NUMBER INSTALLED 1 TYPE AND MAKE Medallion ALL OPERATE SATISFACTORILY ☒ YES ☐ NO

CONTROL VALVES

WATER CONTROL VALVES LEFT WIDE OPEN ☐ YES ☒ NO IF NO, STATE REASON Bac T. Test ResultsHOSE THREADS OF FIRE DEPARTMENT CONNECTIONS AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM ☐ YES ☐ NO

REMARKS

DATE LEFT IN SERVICE _____ REMARKS _____

SIGNATURES

NAME OF INSTALLING CONTRACTOR PCLTESTS WITNESSED BY Robert K. H.FOR PROPERTY OWNER (SIGNED) K. H. H.FOR INSTALLING CONTRACTOR (SIGNED) K. H. H.TITLE ICF-KH ATDATE 6-20-99TITLE K-FDATE 6-20-99

ADDITIONAL EXPLANATION AND NOTES

T. News PCL-0A

Figure A-4-3.1 (continued)

APPENDIX A

WHC-SD-W026-ATR-013, Rev. 0 Page 78

RECEIVED ONSITE
W.R.A.P. #1

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR UNDERGROUND PIPING

AUG 19 1994

PCL CONST. SERVICES

39.5

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

Certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way precludes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME WRAP MOB 1 DATE 8-18-94
 PROPERTY ADDRESS 200 W HANFORD 2350 DANTON

PLANS

ACCEPTED BY APPROVING AUTHORITY'S NAMES UE & C
 ADDRESS PO. BOX 10 RICHLAND, WA 99352

INSTALLATION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NO EQUIPMENT USED IS APPROVED ☒ YES ☐ NO

IF NO, STATE DEVIATIONS _____

INSTRUCTIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW

EQUIPMENT? ☒ YES ☐ NO IF NO, EXPLAIN _____

HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS BEEN LEFT ON PREMISES? ☒ YES ☐ NO

IF NO, EXPLAIN _____

LOCATION

4" PORTABLE CAST IRON FLANGE @ TRANSITION TO COPPER
 SUPPLIES BUILDINGS TIE IN # 23 TO REF H-2-131741A 131874

UNDERGROUND PIPES AND JOINTS

PIPE TYPES AND CLASS DIP TYPE JOINT TIGHTEN & MECHANICAL JOINTS

PIPE CONFORMS TO STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____

FITTINGS CONFORM TO STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____

JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH NFPA 24 STANDARD ☒ YES ☐ NO

IF NO, EXPLAIN _____

TEST DESCRIPTION

FLUSHING:

Flow rate required rise and water is clear as indicated by no collection of foreign material in burles bags at outlets such as hydrants and blow-offs. Flush at flows not less than 250 gpm (1476 L/min) for 4-in. pipe, 610 gpm (2308 L/min) for 5-in. pipe, 860 gpm (3231 L/min) for 6-in. pipe, 1500 gpm (5678 L/min) for 8-in. pipe, 2440 gpm (9233 L/min) for 10-in. pipe, and 3520 gpm (13273 L/min) for 12-in. pipe. When supply cannot produce stipulated flow rates, obtain maximum available.

HYDROSTATIC:

Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours.

LEAKAGE:

New pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 gals per hr (7.6 L/hr) per 100 joints irrespective of pipe diameter. The amount of allowable leakage specified above may be increased by 1 ft of pipe in, valve diameter per hr (20 mL/min) for each metal seated valve isolating the test section. If dry burst hydrants are tested with the main valve open so that the hydrants are under pressure, an additional 5 gal per min (190 mL/min) leakage is permitted for each hydrant.

Figure A-8-9.1 Typical Contractor's Material and Test Certificate for Underground Piping

24-24

PRIVATE FIRE SERVICE MAINS AND THEIR APPUR TENNIS WHC-SD-W026-ATR-013, Rev. 0 Page 79

FLUSHING TESTS

NEW UNDERGROUND PIPING FLUSHED ACCORDING TO NFPA STANDARD ☒ YES ☐ NO

BY (COMPANY) _____

IF NO, EXPLAIN _____

HOW FLUSHING FLOW WAS OBTAINED: ☐ PUBLIC WATER ☐ TANK OR RESERVOIR ☒ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☒ HYDRANT GUY ☐ OPEN PIPELEAKAGE FLUSHED ACCORDING TO NFPA STANDARD ☐ YES ☐ NO

BY (COMPANY) _____

IF NO, EXPLAIN _____

HOW FLUSHING FLOW WAS OBTAINED: ☒ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☒ GUY CONN. TO FLANGE & SHOOT ☐ OPEN PIPE

HYDROSTATIC TEST

ALL NEW UNDERGROUND PIPING HYDROSTATICALLY TESTED AT 240 PSI FOR 2 HOURSJOINTS COVERED ☐ YES ☒ NO

LEAKAGE TEST

TOTAL AMOUNT OF LEAKAGE MEASURED 0 GALLONS 2 HOURSALLOWABLE LEAKAGE 0 GALLONS 2 HOURS

HYDRANTS

NUMBER INSTALLED 0 TYPE AND MAKE _____ ALL OPERATE SATISFACTORILY ☐ YES ☐ NO

CONTROL VALVES

WATER CONTROL VALVES LEFT WIDE OPEN ☒ YES ☐ NO IF NO, STATE REASON _____HOSE THREADS OF FIRE DEPARTMENT CONNECTIONS AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM ☐ YES ☐ NO

REMARKS

DATE LEFT IN SERVICE 8/18/94 REMARKS _____

SIGNATURES

NAME OF INSTALLING CONTRACTOR PCI

TESTS WITNESSED BY

FOR PROPERTY OWNER (SIGNED) [Signature]FOR INSTALLING CONTRACTOR (SIGNED) T. [Signature] (PCI)TITLE Accept. InspDATE 8-18-94TITLE QADATE 8-18-94

ADDITIONAL EXPLANATION AND NOTES

Figure A-4-9.1 (continued)

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR UNDERGROUND PIPING

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authority, owner, and contractor. It is understood the owner's representative's signature in no way precludes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME HANFORD WRAAP MOB DATE 8-22-94
PROPERTY ADDRESS 200 W / 23RD / DAYTON

PLANS

ACCEPTED BY APPROVING AUTHORITY'S NAME UEPC
ADDRESS PO BOX 10 RICHLAND WA 99352

INSTALLATION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NO EQUIPMENT USED IS APPROVED ☒ YES ☐ NO
IF NO, STATE DEVIATIONS _____

INSTRUCTIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT? ☒ YES ☐ NO IF NO, EXPLAIN TO BE PERFORMED AT TIME OF TURNOVER

HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS BEEN LEFT ON PREMISES? ☐ YES ☐ NO
IF NO, EXPLAIN _____

LOCATION

6" FIRE LINE
SUPPLIES BUILDINGS POINT # 24 TO 33 REF: DWG # 131741 REV 2

UNDERGROUND PIPES AND JOINTS

PIPE TYPES AND CLASS DIP TYPE JOINT TIGHTEN & MECHANICAL
PIPE CONFORMS TO NFPA STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____
FITTINGS CONFORM TO NFPA STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____

JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH NFPA STANDARD ☒ YES ☐ NO
IF NO, EXPLAIN _____

TEST DESCRIPTION

FLUSHING:

Flow the required rate until water is clear as indicated by no collection of foreign material in buried traps at outlets such as hydrants and blow-offs. Flush at flows not less than 250 gpm (1476 L/min) for 4-in. pipe, 610 gpm (3209 L/min) for 6-in. pipe, 880 gpm (5231 L/min) for 8-in. pipe, 1500 gpm (8305 L/min) for 10-in. pipe, 2440 gpm (13225 L/min) for 12-in. pipe. When supply cannot produce regulated flow rates, obtain maximum available.

HYDROSTATIC:

Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours.

LEAKAGE:

New pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have free or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 gpi per hr (1.88 L/hr) per 100 joints irrespective of pipe diameter. The amount of allowable leakage specified above may be increased by 1 ft as per in. valve diameter per hr (30 mL/25 mm/hr) for each metal seated valve opening the test section. If dry barrel hydrants are tested with the main valve open so that the hydrants are under pressure, an additional 8 gal per min (150 mL/min) leakage is permitted for each hydrant.

Figure A-8-9.1 Typical Contractor's Material and Test Certificate for Underground Piping

RECEIVED ONSITE
W.R.A.P. #1

AUG 24 1994

1992 Edition

PCL CONST. SERVICES

FILE: 36.5

24-24

PRIVATE FIRE SERVICE MAINS AND THEIR ATTACHANCES

WHC-SQ-W026-ATR-013, Rev. 0 Page 81

FLUSHING TESTS

NEW UNDERGROUND PIPING FLUSHED ACCORDING TO N/A STANDARD ☒ YES ☐ NO

BY (COMPANY) _____

IF NO, EXPLAIN _____

HOW FLUSHING FLOW WAS OBTAINED: ☒ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☒ HYDRANT BUTT ☐ OPEN PIPELEAKS FLUSHED ACCORDING TO N/A STANDARD ☐ YES ☐ NOBY (COMPANY) KEH PUMPHOUSES

IF NO, EXPLAIN _____

HOW FLUSHING FLOW WAS OBTAINED: ☒ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☒ T CONN. TO FLANGE & SPGOT ☐ OPEN PIPE

HYDROSTATIC TEST

ALL NEW UNDERGROUND PIPING HYDROSTATICALLY TESTED AT 225 PSI FOR 2 HOURSJOINTS COVERED ☐ YES ☒ NO

LEAKAGE TEST

TOTAL AMOUNT OF LEAKAGE MEASURED 0 GALLONS 2 HOURSALLOWABLE LEAKAGE 0 GALLONS 2 HOURS

HYDRANTS

NUMBER INSTALLED 0 TYPE AND MAKE _____ ALL OPERATE SATISFACTORILY ☐ YES ☐ NO

CONTROL VALVES

WATER CONTROL VALVES LEFT WIDE OPEN ☒ YES ☐ NO IF NO, STATE REASON _____HOSE THREADS OF FIRE DEPARTMENT CONNECTIONS AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM ☐ YES ☐ NO

REMARKS

DATE LEFT IN SERVICE 8/1/94 REMARKS _____

SIGNATURES

NAME OF INSTALLING CONTRACTOR PCL

TESTS WITNESSED BY

FOR PROPERTY OWNER (SIGNED) [Signature]TITLE TITLE III/AIDATE 8-24-94FOR INSTALLING CONTRACTOR (SIGNED) T. Noakes

PCL

TITLE QA.DATE 8-24-94

ADDITIONAL EXPLANATION AND NOTES

WITNESSED FLUSHING:

T. Noakes PCL 8-24-94

Figure A-9-9.1 (continued)

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR UNDERGROUND PIPING

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and items left in service before contractor's personnel finally leave the job.

Certificates shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's or representative's signature in no way precludes any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or regulations.

PROPERTY NAME HANFORD WATER MOP 1 DATE B.22.94
PROPERTY ADDRESS 200 W / ZORO + DAYTON

PLANS

ACCEPTED BY APPROVING AUTHORITY(S) NAME HE + C
ADDRESS PO BOX 10 RICHLAND WA 99352

INSTALLATION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NO EQUIPMENT USED IS APPROVED ☒ YES ☐ NO

IF NO, STATE DEVIATIONS _____

INSTRUCTIONS

HAS PERSON IN CHARGE OF PIPE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW

EQUIPMENT? ☐ YES ☒ NO IF NO, EXPLAIN At time of turn over

HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS BEEN LEFT ON PREMISES? ☐ YES ☐ NO

IF NO, EXPLAIN _____

LOCATION

4" IRRIGATION
SUPPLIES BUILDINGS POINT # 23 TO 36 REF: DWG # 131741 REV. 2

UNDERGROUND PIPES AND JOINTS

PIPE TYPES AND CLASS DIP TYPE JOINT TIGHTEN + MECHANICAL

PIPE CONFORMS TO NEPA STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____

FITTINGS CONFORM TO NEPA STANDARD ☒ YES ☐ NO IF NO, EXPLAIN _____

JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH NEPA STANDARD ☒ YES ☐ NO

IF NO, EXPLAIN _____

TEST DESCRIPTION

FLUSHING:

Flow the required rate until water is clear as indicated by no collection of foreign material in burial bags at outlets such as hydrants and blowoffs. Flush at flows not less than 250 gpm (1478 L/min) for 4-in. pipe, 610 gpm (3309 L/min) for 5-in. pipe, 880 gpm (4931 L/min) for 6-in. pipe, 1500 gpm (8505 L/min) for 8-in. pipe, 2440 gpm (13225 L/min) for 10-in. pipe, and 3520 gpm (19323 L/min) for 12-in. pipe. When supply cannot produce stipulated flow rates, obtain maximum available.

HYDROSTATIC:

Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours.

LEAKAGE:

New pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 gts per hr (1.25 L/hr) per 100 joints irrespective of pipe diameter. The amount of allowable leakage specified above may be increased by 1 ft of pipe per in. valve diameter per hr (30 m/25 mm/hr) for each manual closed valve adding to the test section. If dry barrel hydrants are tested with the main valve closed so that the hydrants are under pressure, an additional 5 gts per min (150 mL/min) leakage is permitted for each hydrant.

Figure A-8-9.1 Typical Contractor's Material and Test Certificate for Underground Piping

24-24

PRIVATE FIRE SERVICE MAINS AND THEIR APPURTENANCES

WHC-SD-W026-ATR-013, Rev. 0 Page 83

FLUSHING TESTS

NEW UNDERGROUND PIPING FLUSHED ACCORDING TO NEPA STANDARD ☒ YES ☐ NOBY COMPANY PCL

IF NO, EXPLAIN _____

HOW FLUSHING FLOW WAS OBTAINED: ☒ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☐ HYDRANT BUTT ☒ OPEN PIPELEAD-INS FLUSHED ACCORDING TO N/A STANDARD ☐ YES ☐ NOBY COMPANY KEH PULVER

IF NO, EXPLAIN _____

HOW FLUSHING FLOW WAS OBTAINED: ☒ PUBLIC WATER ☐ TANK OR RESERVOIR ☐ FIRE PUMPTHROUGH WHAT TYPE OPENING: ☒ CONN. TO FLANGE & SPIGOT ☐ OPEN PIPE

HYDROSTATIC TEST

ALL NEW UNDERGROUND PIPING HYDROSTATICALLY TESTED AT 225 PSI FOR 2 HOURSJOINTS COVERED ☐ YES ☒ NO

LEAKAGE TEST

TOTAL AMOUNT OF LEAKAGE MEASURED 0 GALLONS 2 HOURSALLOWABLE LEAKAGE 0 GALLONS 2 HOURS

HYDRANTS

NUMBER INSTALLED 6 TYPE AND MAKE _____ ALL OPERATE SATISFACTORILY ☒ YES ☐ NO

CONTROL VALVES

WATER CONTROL VALVES LEFT WHOLE OPEN ☒ YES ☐ NO IF NO, STATE REASON _____HOSE THREADS OF FIRE DEPARTMENT CONNECTIONS AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM ☐ YES ☐ NO

REMARKS

DATE LEFT IN SERVICE 8/1/94 REMARKS _____

SIGNATURES

NAME OF INSTALLING CONTRACTOR PCL

TESTS WITNESSED BY

FOR PROPERTY OWNER (SIGNED) MD. [Signature] TILLOT/ATTITLE TIL/ATDATE 8-23-94FOR INSTALLING CONTRACTOR (SIGNED) [Signature]TITLE General ForemanDATE 8-23-94

ADDITIONAL EXPLANATION AND NOTES

WITNESS FLUSH: T. Naves (PCL) 8.16.94

Figure A-8-9.1 (continued)

DON'T SAY IT --- Write It!

DATE: May 2, 1996

WHC-SD-W026-ATR-013, Rev. 0 Page 84

TO: Larry Anderlini

FROM: Valerie S. Mitchell
SWD Industrial Hygienecc: DJ Hart
RJ Koil

Telephone: 372-3932

SUBJECT: WRAP 1 FIRE ALARM SOUND LEVEL TESTS

Per your request, on May 1, 1996, I conducted a sound survey at the WRAP 1 facility during the ATP for the facility's fire alarm bells.

A Quest Model 2800 Impulse Integrating Type II Sound Level Meter (serial # HS5080028, IHEL #N018) was used to measure the sound levels. The instrument was factory calibrated, traceable to NIST standards, on 9/26/95 and is due for factory re-calibration by 9/26/96. The meter was also field-calibrated, per the manufacturer's instructions, immediately prior to and after use with a Quest QC-10 Acoustic Calibrator (serial # QE5090032, IHEL # NC20). The QC-10 calibrator was calibrated by the WHC Industrial Hygiene Equipment Laboratory (IHEL) on 9/26/95 and is due for re-calibration by 9/26/96. The pre-and post-job calibrations were 114.1 dBA, acceptably close to the 114.0 dBA noise level produced by the calibrator. During the survey, the meter was set for slow response on the A-weighted scale, as is standard for surveys of this type and as recommended by WHC-IP-0030, section.

The survey results are summarized in the following table. Both the ambient" and "During" levels noted were averages for the room/area.

ROOM #	ROOM DESCRIPTION	AMBIENT (PRE-ALARM) NOISE LEVEL (dBA)	(DURING) ALARM NOISE LEVEL (dBA)
101	shipping/receiving	69	80
102	s & r office	64	64
103	office	69	locked
104	NDE/NDA	68	79
107	process area	70	74
109	sample management	71	65
113	process HVAC	70	81
116	switchgear room	72	72
118	mechanical room	92	N/A
120	RPT room	64	64
121	storage	64	64
122	RCD management	63	63
123	operations mgr	63	63
125	secretarial	65	79

ROOM #	ROOM DESCRIPTION	AMBIENT (PRE-ALARM) NOISE LEVEL (dBA)	(DURING) ALARM NOISE LEVEL (dBA)
126	reception/waiting	66	85
128/129	conf/lunch room	64	64
124	RPT	66	(locked)
131	soiled laundry	66	66
131	clean laundry	65	67
134	storage	65	72
136	storage	67	68
139	equip. maint.	63	64
140/141	women's locker	66	66
144	women's SWP/PCM	65	65
146	men's SWP/PCM	66	66
148/150	men's locker	66	66
149	men's shower	67	68
152	material prep.	64	64
North stairwell	-----	65	67
South stairwell	-----	64	not taken
201	control room	66	76
201A	control office	68	71
202	computer room	66	76
203	mechanical room	69	75

In six of the rooms/areas -- 101, 104, 113, 125, 126, and 201 -- the sound levels measured during the alarm were at least 10 dBA higher than the "ambient" (pre-alarm) levels. In the remainder of the rooms/areas, the noise level difference was less than the 10 dBA difference specified in the WRAP 1 FDC, SDC 7.8.

It is important to note that the "ambient" levels observed were those present at the time of the survey and are not necessarily indicative of what sound levels will be when the facility is operational and/or occupied.

If you have any questions, please call me at 372-3932 or stop by to see me.

DATE: June 3, 1996

TO: Larry Anderlini

FROM: Valerie S. Mitchell
SWD Industrial Hygienecc: DJ Hart
RJ Koll

Telephone: 372-3932

SUBJECT: WRAP 1 FIRE ALARM SOUND LEVEL TESTS CONDUCTED ON 6/3/96

Per your request, on June 3, 1996, I conducted a sound level survey at the WRAP 1 facility during an ATP for the facility's audible fire alarm devices. These devices were installed to replace the fire alarm bell system previously tested on 5/2/96 (see DSI, VS Mitchell to L. Anderlini, dated 5/2/96).

A Bruel & Kjaer Model 2231 Modular Precision Integrating Type I Sound Level Meter (serial # 1735186, IHEL #N007) was used to measure the sound levels. The instrument was factory calibrated, traceable to NIST standards, on 1/08/96 and is due for factory re-calibration by 1/07/97. The meter was also field-calibrated, per the manufacturer's instructions, immediately prior to and after use with a Bruel & Kjaer Type 4231 Acoustical Calibrator (serial # 1795583, IHEL # NC14). The 4231 calibrator was calibrated on 1/08/96 and is due for re-calibration by 1/07/97. The pre-and post-alarm calibrations were 94.2 dBA, acceptably close to the 94.0 dBA noise level produced by the calibrator. During the survey, the meter was set for slow response on the A-weighted scale, as is standard for surveys of this type and as recommended by WHC-IP-0030, Section 1H 1-10

The survey results are summarized in the following table. Both the "Ambient" and "During" levels noted are averages for the room/area, except in those cases where it was felt that a range more appropriately characterized the noise levels.

ROOM #	ROOM DESCRIPTION	AMBIENT (PRE-ALARM) NOISE LEVEL (dBA)	(DURING) ALARM NOISE LEVEL (dBA)
101	shipping/receiving	64	89
102	s & r office	(locked)	(locked)
103	office	(locked)	(locked)
104	NDE/NDA	65	86
107	process area	68	89
109	sample management	62	100
113	process HVAC	60	86
116	switchgear room	70	90
118	mechanical room	66 (compressor OFF)	74 (compressor OFF)
120	RPT room	53	98
121	storage	55	63/78 (closed/open)

ROOM #	ROOM DESCRIPTION	AMBIENT (PRE-ALARM) NOISE LEVEL (dBA)	(DURING) ALARM NOISE LEVEL (dBA)
122	RCD management	51	95
123	operations mgr	51	97
125	secretarial	61	85
126	reception/waiting	63	96
128/129	conf/lunch room	58	96
124	RPT	51	100
131	soiled laundry	53	65
131	clean laundry	52	66
134	storage	52	74
136	storage	52	69
139	equip. maint.	51	94
140/141	women's locker	59	85-93
144	women's SWP/PCM	57	64
146	men's SWP/PCM	60	67
148/150	men's locker	61	85-lowest
149	men's shower	64	86
152	material prep.	55	93
North stairwell	-----	50	65
South stairwell	-----	57	71
201	control room	60	78
201A	control office	57	89
202	computer room	59	65
203	mechanical room	56	85-92

In five of the rooms/areas where noise levels were measured both pre- and during alarms -- 118 (mechanical room), 121 (storage room), 144 (women's SWP/PCM room), 146 (men's SWP/PCM room) and 202 (computer room), -- the sound levels measured during the alarm were less 10 dBA higher than the "ambient" (pre-alarm) levels. In the remainder of the rooms/areas, the noise level difference was at least the 10 dBA difference specified in the WRAP 1 FDC, SDC 7.8.

It is important to note that the "ambient" levels observed were those present at the time of the survey and are not necessarily indicative of what sound levels will be when the facility is operational and/or occupied.

If you have any questions, please call me at 372-3932 or stop by to see me.

72-26

NATIONAL FIRE ALARM CODE

Certificate of Completion

Name of Protected Property: KEH-5366-WRAP
Address: 23rd & Dayton, 200 West Area, Richland, WA 99352
Rep. of Protected Prop. (name/phone): ICF Kaiser-Hanford Co.
Authority Having Jurisdiction: Hanford Fire Chief
Address/Phone Number: _____

1. Type(s) of System or Service:

- ____ NFPA 72, Chapter 3 — Local
If alarm is transmitted to location(s) off premise, list where received: _____
- ____ NFPA 72, Chapter 3 — Emergency Voice/Alarm Service
Quantity of voice/alarm channels: _____ Single: _____ Multiple: _____
Quantity of speakers installed: _____ Quantity of speaker zones: _____
Quantity of telephones or telephone jacks included in system: _____
- ____ NFPA 72, Chapter 4 — Auxiliary
Indicate type of connection:
Local energy: _____ Shunt, _____ Parallel telephone
Location and telephone number for receipt of signals: _____
- ____ NFPA 72, Chapter 4 — Remote Station
Alarm: _____
Supervisory: _____
- ☒ NFPA 72, Chapter 4 — Proprietary
If alarms are retransmitted to public fire service communications center or others, indicate location and telephone number of the organization receiving alarm:
Hanford Fire Station
- Indicate how alarm is retransmitted:
RFAR Radio Transmitter
- ____ NFPA 72, Chapter 4 — Central Station
The Prime Contractor: _____

Central Station Location: _____

Means of transmission of signals from the protected premise to the central station:

____ McCulloch _____ Multiplex _____ One-Way Radio
____ Digital Alarm Communicator _____ Two-Way Radio _____ Others

Means of transmission of alarms to the public fire service communications center:

1. _____
2. _____

System Location: _____

	Organization Name/Phone	Representative Name/Phone
Installer	<u>Plateau Electric</u>	<u>Richard Schneehagen (206) 881-5127</u>
Supplier	<u>3-D Protection Systems</u>	<u>Dennis Latt (503) 221-0299</u>
Service Organization	<u>3-D Protection Systems</u>	<u>Doug Perske (503) 221-0299</u>

Figure 1-7.2.1 Certificate of Completion.

(From NFPA 72 - 1990, 2-2.2 modified, and NFPA 71, 1-4.3 modified)

72-28

NATIONAL FIRE ALARM CODE

Electric Fire Pump:

- e) ☐ Fire Pump Power
f) ☐ Fire Pump Running
g) ☐ Phase Reversal

Engine-Driven Fire Pump:

- h) ☐ Selector in Auto Position
i) ☐ Engine or Control Panel Trouble
j) ☐ Fire Pump Running

Engine-Driven Generator:

- k) ☐ Selector in Auto Position
l) ☐ Control Panel Trouble
m) ☐ Transfer Switches
n) ☐ Engine Running

Other Supervisory Function(s) (specify): _____

6. Alarm Notification Appliances and Circuits

Quantity of indicating appliance circuits connected to the system: 7

Types and quantities of alarm indicating appliances installed:

- a) 16 Bells 10 Inch
Speakers
b) ☐ Horns
c) ☐ Chimes
d) ☐ Other: _____
e) 19 Visual Signals Type: Strobe
☐ with audible ☒ w/o audible
f) ☐ Local Annunciator

7. Signaling Line Circuits:

Quantity and Style (See NFPA 72, Table 3-6.1) of signaling line circuits connected to system:

Quantity: _____ Style: _____

8. System Power Supplies

- a) Primary (Main): Nominal Voltage: 120 VAC Current Rating: 3.5 AMP
Overcurrent Protection: Type: CKT. BREAKER Current Rating: _____
Location: _____
b) Secondary (Standby):
☒ Storage Battery: Amp-Hour Rating 17.2 A/H
Calculated capacity to drive system, in hours: 24 60
☐ Engine-driven generator dedicated to fire alarm system:
Location of fuel storage: _____
c) Emergency or Standby System used as backup to Primary Power Supply, instead of using a Secondary Power Supply:
☐ Emergency System described in NFPA 70, Article 700
☐ Legally Required Standby System described in NFPA 70, Article 701
☐ Optional Standby System described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701

9. System Software

- a) Operating System Software Revision Level(s): _____
b) Application Software Revision Level(s): _____
c) Revision Completed by: _____ (name) (firm)

10. Comments:

(signed) for Central Station or Alarm Service Company

(title)

(date)

Figure 1-7.2.1 Certificate of Completion. (cont.)

[From NFPA 72 - 1990, 2-2.2 modified, and NFPA 71, 1-4.3 modified]

FUNDAMENTALS OF FIRE ALARM SYSTEMS

72-27

Location of Record (As-Built) Drawings:

3-D Protection Systems, 0110 S.W. Porter St., Portland, OR 97201

Location of Owners Manuals:

3-D Protection Systems

Location of Test Reports:

3-D Protection Systems

A contract, dated _____, for test and inspection in accordance with NFPA standard(s) No.(s) _____, dated _____, is in effect.

2. Certification of System Installation

(Fill out after installation is complete and wiring checked for opens, shorts, ground faults, and improper branching, but prior to conducting operational acceptance tests.)

This system has been installed in accordance with the NFPA standards as listed below, was inspected by _____ on _____, includes the devices listed below and has been in service since _____

☒ NFPA 72, Chapters 1 3 4 5 6 7 (circle all that apply)

☒ NFPA 70, National Electrical Code, Article 760

☒ Manufacturer's Instructions

____ Other (specify): _____

Signed: _____ Date: _____

Organization: Plateau Electrical

3. Certification of System Operation

All operational features and functions of this system were tested by _____ on _____ and found to be operating properly in accordance with the requirements of:

☒ NFPA 72, Chapters 1 3 4 5 6 7 (circle all that apply)

☒ NFPA 70, National Electrical Code, Article 760

☒ Manufacturer's Instructions

____ Other (specify): _____

Signed: _____ Date: _____

Organization: 3-D Protection Systems

4. Alarm Initiating Devices and Circuits (Use blanks to indicate quantity of devices.)

MANUAL

a) 13 Manual Stations ☒ Noncoded, Activating _____ Transmitters _____ Coded

b) _____ Combination Manual Fire Alarm and Guard's Tour Coded Stations

AUTOMATIC

Coverage: Complete: ☒ Partial: _____

a) 5 Smoke Detectors _____ Ion _____ Photo

b) 5 Dual Detectors _____ Ion ☒ Photo

c) 79 Heat Detectors _____ FT ☒ RR _____ FT/RR _____ RC

d) 3 Sprinkler Water Flow Switches: ☒ Noncoded, activating _____ Transmitters _____ Coded

e) 1 Other (list): Air Sampling Detector

5. Supervisory Signal Initiating Devices and Circuits (Use blanks to indicate quantity of devices.)

GUARD'S TOUR

a) _____ Coded Stations

b) _____ Noncoded Stations Activating _____ Transmitters

c) _____ Compulsory Guard Tour System Comprised of _____ Transmitter Stations and _____ Intermediate Stations

Note: Combination devices recorded under 4(b) and 5(a).

SPRINKLER SYSTEM

a) _____ Coded Valve Supervisory Signaling Attachments
Valve Supervisory Switches Activating _____ Transmitters

b) _____ Building Temperature Points

c) _____ Site Water Temperature Points

d) _____ Site Water Supply Level Points

Figure 1-7.2.1 Certificate of Completion, (cont.)

[From NFPA 72 - 1990, 2-2.2 modified, and NFPA 71, 1-4.3 modified]

FUNDAMENTALS OF FIRE ALARM SYSTEMS

72-27

Location of Record (As-Built) Drawings:

3-D Protection Systems, 0110 S.W. Porter St., Portland, OR 97201

Location of Owners Manuals:

3-D Protection Systems

Location of Test Reports:

3-D Protection Systems

A contract, dated _____, for test and inspection in accordance with NFPA standard(s) No.(s) _____, dated _____, is in effect.

2. Certification of System Installation

(Fill out after installation is complete and wiring checked for opens, shorts, ground faults, and improper branching, but prior to conducting operational acceptance tests.)

This system has been installed in accordance with the NFPA standards as listed below, was inspected by _____ on _____, includes the devices listed below and has been in service since _____

☒ NFPA 72, Chapters 1 3 4 5 6 7 (circle all that apply)

☒ NFPA 70, National Electrical Code, Article 760

☒ Manufacturer's Instructions

Other (specify): _____

Signed: _____ Date: _____

Organization: Plateau Electrical

3. Certification of System Operation

All operational features and functions of this system were tested by _____ on _____ and found to be operating properly in accordance with the requirements of:

☒ NFPA 72, Chapters 1 3 4 5 6 7 (circle all that apply)

☒ NFPA 70, National Electrical Code, Article 760

☒ Manufacturer's Instructions

Other (specify): _____

Signed: _____ Date: _____

Organization: 3-D Protection Systems

4. Alarm Initiating Devices and Circuits (Use blanks to indicate quantity of devices.)

MANUAL

a) 13 Manual Stations ☒ Noncoded, Activating _____ Transmitters _____ Coded

b) _____ Combination Manual Fire Alarm and Guard's Tour Coded Stations

AUTOMATIC

Coverage: Complete: ☒ Partial: _____

a) _____ Smoke Detectors _____ Ion _____ Photo

b) 5 Duct Detectors _____ Ion ☒ Photo

c) 79 Heat Detectors _____ FT ☒ RR _____ FT/RR _____ RC

d) 3 Sprinkler Water Flow Switches: ☒ Noncoded, activating _____ Transmitters _____ Coded

e) 1 Other (list): Air Sampling Detector

5. Supervisory Signal Initiating Devices and Circuits (Use blanks to indicate quantity of devices.)

GUARD'S TOUR

a) _____ Coded Stations

b) _____ Noncoded Stations Activating _____ Transmitters

c) _____ Compulsory Guard Tour Comprised of _____ Transmitter Stations and _____ Intermediate Stations

Note: Combination devices recorded under 4(b) and 5(a).

SPRINKLER SYSTEM

a) _____ Coded Valve Supervisory Signaling Attachments

Valve Supervisory Switches Activating _____ Transmitters

b) _____ Building Temperature Points

c) _____ Site Water Temperature Points

d) _____ Site Water Supply Level Points

Figure 1-7.2.1 Certificate of Completion. (cont.)

[From NFPA 72 - 1990, 2-2.2 modified, and NFPA 71, 1-4.3 modified]

DISTRIBUTION SHEET

To	From	Page 1 of 1
Distribution	WRAP 1 Facility	Date 12/12/96
Project Title/Work Order		EDT No. 161635
Project W-026, Fire Alarms System Test ATP & ATR		ECN No.

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
------	------	-----------------------------	-----------	------------------------------	-----------------

TL Watson	T4-02				X
JB Payne	T4-02				X
KL Humphrys	T4-52				X
RJ Bottenus	T4-52				X
JR McGee	T4-02				X
JK Kersten	T4-52	X			
WRAP 1 DMC	T4-02	X			