DISTRIBUTION

Number of Copies

ONSITE

24

Westinghouse Hanford Company

S.L. Carmichael	S6-71
A.F. Crane	S6-71
T.W. Dallas	S6-71
D.L. Flyckt	S6-71
F.A. Graf, Jr.	S6-71
P.J. Haigh	S6-71
D.T. Heimberger	S6-71
R.J. Huth	S6-71
L.L. Lin	S6-71
E.A. McNamar	S6-71
D.P. Nelsen	S6-71
R.S. Pavlina	S6-71
M.W. Peres	S6-71
J.M. Petty	S6-71
N.J. Sullivan	S6-71
F.J. Ulmer	S6-71
D.A. Vasquez	S6-71
R.B. Wurz	S6-71
A.K. Yoakum	S6-71
Central Files (2)	L8-04
OSTI (2)	L8-07
Publication Services	R1-08

RECEIVED
MAR 09 1995
OSTI

ENGINEERING CHANGE NOTICE

Page 1 of 21. ECN **192519**Proj.
ECN

2. ECN Category (mark one) Supplemental ☐ Direct Revision ☒ Change ECN ☐ Temporary ☐ Standby ☐ Supersedeure ☐ Cancel/Void ☐	3. Originator's Name, Organization, MSIN, and Telephone No. A.F. Crane, LEF Proc. Eng., S6-71, 372-3152	3a. USQ Required? ☐ Yes ☒ No	4. Date 02/08/95
	5. Project Title/No./Work Order No. LEF 200 Area TEDF	6. Bldg./Sys./Fac. No. 200 Area TEDF	7. Approval Designator NA
	8. Document Numbers Changed by this ECN (includes sheet no. and rev.) WHC-SD-LEF-TS-001, Rev 1	9. Related ECN No(s). NA	10. Related PO No. NA
11a. Modification Work ☐ Yes (fill out Blk. 11b) ☒ No (NA Blks. 11b, 11c, 11d)	11b. Work Package No. NA	11c. Modification Work Complete NA _____ Cog. Engineer Signature & Date	11d. Restored to Original Condition (Temp. or Standby ECN only) NA _____ Cog. Engineer Signature & Date
12. Description of Change The requirement to demonstrate automatic closure of the electric check valves at Pump Stations 1 & 2 on loss of power has been removed as the normal operation of the check valves relies on the emergency solenoid pilot valve to open when the power to the valve is shut off. Pages 5, 6 & 24 typographical errors were corrected to provide items 20 through 28 for Pump Station 1 and eliminate duplicate entries.			
13a. Justification (mark one) Criteria Change ☒ Design Improvement ☐ Environmental ☐ Facility Deactivation ☐ As-Found ☐ Facilitate Const ☐ Const. Error/Omission ☐ Design Error/Omission ☐			
13b. Justification Details Correction to reflect proper test requirements.			
14. Distribution (include name, MSIN, and no. of copies) Attached		RELEASE STAMP OFFICIAL RELEASE BY WHC DATE FEB 09 1995 SIA 4	

A-7900-013-2 (11/94) GEF095

A-7900-013-1 (06/92)

[illegible]

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

RELEASE AUTHORIZATION

Document Number: WHC-SD-LEF-TS-001, REV 2

Document Title: 200 Area Treated Effluent Disposal Facility
Operational Test Specification

Release Date: 2/9/95

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Kara M. Broz

February 9, 1995

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from:

U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650

SUPPORTING DOCUMENT		2/9/95 1. Total Pages 24
2. Title 200 Area Treated Effluent Disposal Facility Operational Test Specification	3. Number WHC-SD-LEF-TS-001	4. Rev No. 2
5. Key Words ATP, OTP, Test Specification, 200 Area TEDF	6. Author Name: A.F. Crane <div style="text-align: right;"> <i>A.F. Crane</i> 02/08/95 Signature </div> Organization/Charge Code 86230/A2107	
7. Abstract <p>This document identifies the test specification and test requirements for the 200 Area Treated Effluent Disposal Facility (200 Area TEDF) operational testing activities. These operational testing activities, when completed, demonstrate the functional, operational and design requirements of the 200 Area TEDF have been met.</p>		

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

8. RELEASE STAMP

[illegible]

200 AREA TREATED EFFLUENT DISPOSAL FACILITY
OPERATIONAL TEST SPECIFICATION

1.0 PURPOSE

This document shall identify the test specification and test requirements for the 200 Area Treated Effluent Disposal Facility (200 Area TEDF) operational testing activities. This test specification identifies the operational testing which demonstrates functional, operational and design requirements of the 200 Area TEDF have been met.

2.0 APPLICABLE DOCUMENTS

The following documents, of the exact issue shown, form a part of the Basis of Design to the extent specified in the applicable sections of this document. In the event of conflict between documents referenced herein and the requirements of this specification, the requirements of this specification shall take precedence.

WHC-SD-W049H-FDC-001, Rev 1 Functional Design Criteria for the 200 Area Treated Effluent Disposal Facility, Project W-049H

WHC-SD-W049H-FDC-001, Rev 1A Functional Design Criteria for the 200 Area Treated Effluent Disposal Facility, Project W-049H

WHC-SD-W049H-FDC-001, Rev 1B Functional Design Criteria for the 200 Area Treated Effluent Disposal Facility, Project W-049H

W-049H-C1, As-Built Rev 1 Construction Specification For Divisions 2 Through 16 Piping And Pump System Collection System 200 Area Treated Effluent Disposal Facility

W-049H-C2, As-Built Rev 1 Construction Specification For Construction Specification For Instrumentation And Telecommunication System For Disposal System Package 2

W-049H-C3, As-Built Rev 1 Construction Specification For Disposal System: Package 1 200 Area Treated Effluent Disposal Facility

3.0 TECHNICAL REQUIREMENTS

The technical requirements for operational testing of the 200 Area TEDF are defined by the test requirements presented in Appendix A. These test requirements demonstrate the following:

Pump station #1 and associated support equipment operate both automatically and manually.

MASTER

Pump station #2 and associated support equipment operate both automatically and manually.

Water is transported through the collection and transfer lines to the disposal ponds with no detectable leakage.

The disposal ponds accept flow from the transfer lines with all support equipment operating as designed.

The control systems operate and status the 200 Area TEDF including monitoring of appropriate generator discharge parameters.

Testing will utilize Acceptance Test Procedures and Operational Test Procedures to demonstrate operability of the 200 Area TEDF. Validation of Plant Operating Procedures, Component Index Data Sheet information and Calibration Procedures will be included during these test activities.

4.0 INITIAL FACILITY CONDITIONS

Testing will be conducted as the individual subsystems become operational to demonstrate the operability of the 200 Area TEDF. At the completion of testing, the 200 Area TEDF will be fully operational in both manual and automatic modes, and ready to accept waste from individual generating facilities after completion of final tie-in activities.

5.0 TEST REQUIREMENTS

Completion of the test requirements presented in Appendix A will demonstrate that the technical requirements identified in Section 3.0 have been met. Completion of each test requirement will be verified by the LEF Process Engineering Cognizant Engineer or his representative.

Table A-1 200 Area TEDF Pump Station #1

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
1	Normal power is available.	Power supply is available at the MCC	WHC-SD-W049H-ATP-002, Rev 0	
2	Hoist (68A-HOIST-01) & lifting cables have been load tested.	Load test certifications are stamped on hoist & lifting cables	WHC-SD-W049H-ATP-002, Rev 0	
3	Flow switches (FSL-68A-007, -021, -033, -68A-041) functionally tested to verify activation of internal micro switch & wiring to LCU & MCC.	As measured at the MCC & LCU: - Open contact resistance >5 megohms - Vane activated closed contact resistance approximately 0 ohms	WHC-SD-W049H-ATP-002, Rev 0	
4	Level switches (LSL/LE-68A-005, -031) functionally tested to verify operation.	As measured at the LCU: - Open contact resistance >5 megohms - Closed contact resistance (grounded liquid level electrode) approximately 0 ohms	WHC-SD-W049H-ATP-002, Rev 0	
5	Pressure indicating transmitters (PIT-68A-003U, -003D, -008U, -008D, -020U, -020D, -025U, -025D) functionally tested to verify operation	As measured at the PIT & LCU: - at 4 mA the reading is ≤ 0 psi - at 20 mA the PIT reading is 100 psi - verify pressure readings at LCU display	WHC-SD-W049H-ATP-002, Rev 0 OSP-68-011	
6	Flow meter (FE/FT-68A-052) functionally tested to verify generation of a meter signal & wiring to LCU	As measured at the flow sensor - voltage across TP 12 & TP 8 is between -2.0 & -3.0 V dc - voltage across TP 13 & TP 8 is between -2.0 & -3.0 V dc	WHC-SD-W049H-ATP-002, Rev 0	
7	Temperature transmitters (TE/TT-68A-056, -68WA-001) functionally tested to show change in output signal & verify wiring to LCU	As measured at the LCU - current in mA rises with increasing temperature - current in mA decreases with decreasing temperature	WHC-SD-W049H-ATP-002, Rev 0	
8	Position switches (ZSH/ZSL-68A-004N, -004C, -009N, -009C, 021N, -021C, -026N, -026C) functionally tested to verify operation of position indicating limit switches	As measured at the valve & LCU - Closed contact measures 0 ohms resistance - Open contact measures >5 megohms resistance	WHC-SD-W049H-ATP-002, Rev 0	

Table A-1 200 Area TEDF Pump Station #1

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
9	Electric check valve (ZSH-68A-003N, -008N, -020N, -025N) functionally tested to verify operation of solenoid type valves & roller cam type micro switch and wiring to LCU	As measured at the microswitch <ul style="list-style-type: none"> - Open contact resistance >5 megohms - Closed contact resistance approximately 0 ohms 	WHC-SD-W049H-ATP-002, Rev 0	
10	Solenoids (PV-68A-014, -015, -016, -017, -018, -019, -028, -029) are functional	As measured at the solenoid <ul style="list-style-type: none"> - magnetic compass deflection noted when power is applied to the solenoid & returns to normal position when power is turned off 	WHC-SD-W049H-ATP-002, Rev 0	
11	Electric check valves (68A-ECV-003/-008/-020/-025)	As measured at the valve <ul style="list-style-type: none"> - demonstrate automatic operation - demonstrate manual operation using the normal solenoid pilot valves 	WHC-SD-W049H-ATP-003, Rev 0	
12	Automatic transfer switch functionally tested for automatic transfer of power feed to backup upon failure of primary power feed	As measured at the automatic transfer switch <ul style="list-style-type: none"> - power feed is transferred to standby power feed within 5 minutes of primary power supply failure 	WHC-SD-W049H-ATP-002, Rev 0	
13	Influent valves (MV-68A-001, -002), position indicators (ZSH-68A-001N, -001C, -002N, -002C) & fail safe units are functionally tested	As measured at the valve <ul style="list-style-type: none"> - valve opens & closes manually - two lower limit switches are set to indicate closure - two upper limit switches are set to indicate open - valve opens upon power failure 	WHC-SD-W049H-ATP-002, Rev 0	
14	Pumps (68A-P-A1, -A2, -B1, -B2) are functionally tested	As measured at the pump <ul style="list-style-type: none"> - pump oil level is correct - pump rotation & operation is correct - pump installation is correct 	WHC-SD-W049H-ATP-002, Rev 0	

Table A-1 200 Area TEDF Pump Station #1

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
15	Sluice gate (68A-SLG-01) does not leak	As measured in the wet well Side A & B	WHC-SD-W049H-ATP-002, Rev 0	
16	Flow switch, pump current & line pressure test	As measured at <ul style="list-style-type: none"> - the MCC: pump motor current - the current transmitter: current output - the pressure transmitter: pressure - the surge relief valve: relieves at >90 psi 	WHC-SD-W049H-ATP-002, Rev 0	
17	Level element (LE/LT-68A-004, -030) verification	As measured at the level element <ul style="list-style-type: none"> - set 0 level at 4 mA - set full level at 20 mA 	WHC-SD-W049H-ATP-002, Rev 0	
18	Verify hydraulic design of pumping systems	As measured at the pressure transmitters <ul style="list-style-type: none"> - system head 	WHC-SD-W049H-ATP-002, Rev 0	
19	Verify pumps (68A-P-A1, -A2, -B1, -B2) can be started & stopped at the MCC	As measured at the MCC	WHC-SD-W049H-ATP-003, Rev 0	
20	Verify all I & C communication between the Control Room and Pump Station 1	As measured at the MCS Operator Control Station and Pump Station 1 (LCU 55C20)	WHC-SD-W049H-ATP-003, Rev 0	
21	System 68A equipment has been calibrated	By individual calibration procedures	OSP-68-011	
22	All switches and alarms have been verified to actuate at given set values/alarm points	As measured at the LCU (55C20) & MCS	WHC-SD-W049H-ATP-003, Rev 0 OSP-68-011	

Table A-1 200 Area TEDF Pump Station #1

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
23	Verify all valves listed in Table A-2 can be stroked fully open and fully closed with manual & electrical actuators	As measured at the valve	WHC-SD-W049H-ATP-002, Rev 0 WHC-SD-W049H-ATP-003, Rev 0 OSP-68-011	
24	System 68A equipment returns to a fail safe position on failure of the system, including a loss of utilities	As measured at the equipment	WHC-SD-W049H-ATP-002, Rev 0 OSP-68-011	
25	Pumps 68A-P-A1/B1/A2/B2 operate automatically at set points	As measured from floor of wet well: <ul style="list-style-type: none"> - -A1/-B1 start at the level setpoint of 54 inches. - -A1/-B1 shut down at the low level setpoint of 36 inches. - -A1/-B1 shut down at the high level setpoint of 60 inches. - -A2/-B2 start at the level setpoint of 60 inches. - -A2/B2 shut down at the low level setpoint of 36 inches. - the high level alarm is activated at the setpoint of 72 inches. 	OSP-68-011	

Table A-1 200 Area TEDF Pump Station #1

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
26	Pumps 68A-P-A1/A2/B1/B2 can be operated manually and automatically for both single & dual side operation according to documented logic	As measured by <ul style="list-style-type: none"> - Manual operation from the MCC, LCU-55C-20 and MCS operator control stations - Automatic operation from LCU-55C-20 and MCS operator control stations - pump shuts down when STOP switch is activated from LCU-55C-20 and MCS operator control stations. 	OSP-68-011	
27	Pumps 68A-P-A1/B1/A2/B2 meet design minimum flow specifications	As measured at LCU-55C-20 or MCS operator control stations <ul style="list-style-type: none"> - -A1/-B1 at 225 gpm - -A2/-B2 at 490 gpm 	WHC-SD-W049H-ATP-002, Rev 0	
28	Pumps 68A-P-A1/-A2/-B1/-B2 operational status and current demand (amperage) is monitored & displayed	As measured at LCU-55C-20 and MCS operator control stations	WHC-SD-W049H-ATP-002, Rev 0	
29	Fans (68A-FAN-01/-02/-03) & damper (68A-DPR-1) are operational	As measured at the fan <ul style="list-style-type: none"> - fan rotation & operation is correct - damper opens on fan start & damper shuts on fan stop 	WHC-SD-W049H-ATP-002, Rev 0	
30	Air conditioner (68A-FCU-001) & electric heater (68A-EUH-001) are operable.	Building temperature is maintained at 50-85 degrees F	OSP-68-011	

Table A-2 Pump Station 1 Valve Operation Verification

Equipment Number	Functional Description/Criteria	Completion per Procedure	Verification Date/Initials
MV-68A-001 MV-68A-002	Diversion Valves: - manual operation at valve - manual operation at LCU-55C-020 & operator control stations - fail open - position indication at LCU-55C-020 & MCS operator control stations	WHC-SD-W049H -ATP-002, Rev 0 WHC-SD-W049H -ATP-003, Rev 0 OSP-68-011	
68A-V-04 68A-V-05 68A-V-09 68A-V-10 68A-V-11 68A-V-13 68A-V-15 68A-V-16 68A-V-17 68A-V-18 68A-V-19 68A-V-21 68A-V-22 68A-V-26 68A-V-27	Manual Valves: - manual operation at valve - position indication at LCU-55C-20 & MCS operator control stations for: 68A-V-04 68A-V-09 68A-V-21 68A-V-26	WHC-SD-W049H -ATP-002, Rev 0 WHC-SD-W049H -ATP-003, Rev 0 OSP-68-011	
68A-SLG-51	Sluice Gate: - manual operation at valve - manual operation at LCU-55C-020 & MCS operator control stations - fail as is - position indication at LCU-55C-020 & MCS operator control stations	WHC-SD-W049H -ATP-003, Rev 0 OSP-68-011	

Table A-3 200 Area TEDF Pump Station #2

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
1	Normal power is available.	Power supply is available at the MCC	WHC-SD-W049H-ATP-002, Rev 0	
2	Hoist (68B-HOIST-01) & lifting cables have been load tested.	Load test certifications are stamped on hoist & lifting cables	WHC-SD-W049H-ATP-002, Rev 0	
3	Flow switches (FSL-68B-007, -025) functionally tested to verify activation of internal micro switch & wiring to LCU & MCC.	As measured at the MCC & LCU: - Open contact resistance >5 megohms - Vane activated closed contact resistance approximately 0 ohms	WHC-SD-W049H-ATP-002, Rev 0	
4	Level switches (LSL/LE-68B-005, -023) functionally tested to verify operation.	As measured at the LCU: - Open contact resistance >5 megohms - Closed contact resistance (grounded liquid level electrode) approximately 0 ohms	WHC-SD-W049H-ATP-002, Rev 0	
5	Pressure indicating transmitters (PIT-68B-003U, -003D, -021U, -021D) functionally tested to verify operation	As measured at the PIT & LCU: - at 4 mA the U PIT's reading is ≤ 0 psi - at 20 mA the PIT reading is 100 psi - verify there is a pressure reading at the LCU display	WHC-SD-W049H-ATP-002, Rev 0 OSP-68-011	
6	Flow meter (FE/FT-68B-042) functionally tested to verify generation of a meter signal & wiring to LCU	As measured at the flow sensor - voltage across TP 12 & TP 8 is between -2.0 & -3.0 V dc - voltage across TP 13 & TP 8 is between -2.0 & -3.0 V dc	WHC-SD-W049H-ATP-002, Rev 0	
7	Temperature transmitters (TE/TT-68B-046, -68WB-001) functionally tested to show change in output signal & verify wiring to LCU	As measured at the LCU - current in mA rises with increasing temperature - current in mA decreases with decreasing temperature	WHC-SD-W049H-ATP-002, Rev 0	

Table A-3 200 Area TEDF Pump Station #2

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
8	Position switches (ZSH/ZSL-68B-004N, -004C, -022N, -022C, -041N, -041C) functionally tested to verify operation of position indicating limit switches	As measured at the valve & LCU - Closed contact measures 0 ohms resistance - Open contact measures >5 megohms resistance	WHC-SD-W049H-ATP-002, Rev 0	
9	Electric check valve (68B-ECV-003, -021) functionally tested to verify operation of solenoid type valves & roller cam type micro switch and wiring to LCU	As measured at the microswitch - Open contact resistance >5 megohms - Closed contact resistance approximately 0 ohms	WHC-SD-W049H-ATP-002, Rev 0	
10	Electric check valves (68B-ECV-003/-021)	As measured at the valve - demonstrate automatic operation - demonstrate manual operation using the normal solenoid pilot valves	WHC-SD-W049H-ATP-003, Rev 0	
11	Solenoids (PV-68B-014, -015, -031, -032) are functional	As measured at the solenoid - magnetic compass deflection noted when power is applied to the solenoid & returns to normal position when power is turned off	WHC-SD-W049H-ATP-002, Rev 0	
12	Automatic transfer switch functionally tested for automatic transfer of power feed to generator upon failure of primary power feed	As measured at the automatic transfer switch - power feed is transferred to standby power feed within 5 minutes of primary power supply failure	WHC-SD-W049H-ATP-002, Rev 0	
13	Influent valves (MV-68B-001, -002), position indicators (ZSH-68B-001N, -001C, -002N, -002C) & fail safe units are functionally tested	As measured at the valve - valve opens & closes manually - two lower limit switches are set to indicate closure - two upper limit switches are set to indicate open - valve opens upon power failure	WHC-SD-W049H-ATP-002, Rev 0	

Table A-3 200 Area TEDF Pump Station #2

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
14	Pumps (68B-P-A1, -B1) are functionally tested	As measured at the pump & fan - pump oil level is correct - pump rotation & operation is correct - pump installation is correct	WHC-SD-W049H-ATP-002, Rev 0	
15	Sluice gate (68B-SLG-41) does not leak	As measured in the wet well Side A & B	WHC-SD-W049H-ATP-002, Rev 0	
16	Flow switch, pump current & line pressure test	As measured at - the MCC: pump motor current - the current transmitter: current output - the pressure transmitter: pressure	WHC-SD-W049H-ATP-002, Rev 0	
17	Level element (LE/LT-68B-004, -022) verification	As measured at the level element - set 0 level at 4 mA - set full level at 20 mA	WHC-SD-W049H-ATP-002, Rev 0	
18	Verify hydraulic design of pumping systems	As measured at the pressure transmitters - system head	WHC-SD-W049H-ATP-002, Rev 0	
19	Verify pumps (68B-P-A1, -B1) can be started & stopped at the MCC	As measured at the MCC	WHC-SD-W049H-ATP-003, Rev 0	
20	Verify all I & C communication between the Control Room and Pump Station 2	As measured at the MCS Operator Control Stations and Pump Station 2 (LCU 55C10)	WHC-SD-W049H-ATP-003, Rev 0	
21	System 68B equipment has been calibrated	By individual calibration procedures	OSP-68-011	
22	All switches and alarms have been verified to actuate at given set values/alarm points.	As measured at LCU 55C10 & MCS	WHC-SD-W049H-ATP-003, Rev 0 OSP-68-011	

Table A-3 200 Area TEDF Pump Station #2

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
23	Verify all valves listed in Table A-4 can be stroked fully open and fully closed with manual & electrical actuators	As measured at the valve	WHC-SD-W049H-ATP-002, Rev 0 WHC-SD-W049H-ATP-003, Rev 0 OSP-68-011	
24	System 68B equipment returns to a fail safe position on failure of the the system, including a loss of utilities.	As measured at the equipment	WHC-SD-W049H-ATP-002, Rev 0 OSP-68-011	
25	Pumps 68B-P-A1/B1 operate automatically at set points	As measured from floor of wet well: - -A1/-B1 start at the level setpoint of 48 inches. - -A1/-B1 shut down at the low level setpoint of 36 inches. - the high level alarm is activated at the setpoint of 54 inches.	OSP-68-011	
26	Pumps 68B-P-A1/B1 can be operated manually & automatically for both single & dual side operation according to documented logic	As measured by - Manual operation from the MCC & LCU-55C-10 - Automatic operation from LCU-55C-20 and MCS operator control stations - pump shuts down when STOP switch is activated from LCU-55C-10 & MCS operator control station	OSP-68-011	
27	Pumps 68B-P-A1/B1 meet design minimum flow specifications	As measured at LCU-55C-10 or MCS operator control stations - -A1/-B1 at 340 gpm	WHC-SD-W049H-ATP-002, Rev 0	

Table A-3 200 Area TEDF Pump Station #2				
#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
28	Pumps 68B-P-A1/B1 operational status and current demand (amperage) is monitored & displayed	As measured at LCU-55C-10 and MCS operator control stations	WHC-SD-W049H-ATP-002, Rev 0	
29	Fans (68B-FAN-04/-05/-06) & damper (68B-DPR-1) are operational	As measured at the fan - fan rotation & operation is correct - damper opens on fan start & damper shuts on fan stop	WHC-SD-W049H-ATP-002, Rev 0	
30	Air conditioner (68B-FCU-001) & electric heater (68B-EUH-001) are operable.	Building temperature is maintained at 50-85 degrees F	OSP-68-011	

Table A-4 Pump Station 2 Valve Operation Verification

Equipment Number	Functional Description	Completion per Procedure	Verification Date/Initials
MV-68B-001 MV-68B-002	Diversion Valves: - manual operation at valve - manual operation at LCU-55C-010 & MCS operator control stations - fail open - position indication at LCU-55C-010 & MCS operator control stations	WHC-SD-W049H -ATP-002, Rev 0 WHC-SD-W049H -ATP-003, Rev 0 OSP-68-011	
68B-V-04 68B-V-05 68B-V-06 68B-V-07 68B-V-08 68B-V-09 68B-V-10 68B-V-20 68B-V-22 68B-V-23	Manual Valves: - manual operation at valve - position indication at LCU-55C-10 & MCS operator control stations for: 68B-V-04 68B-V-22	WHC-SD-W049H -ATP-002, Rev 0 WHC-SD-W049H -ATP-003, Rev 0 OSP-68-011	
68B-SLG-41	Sluice Gate: - manual operation at valve - manual operation at LCU-55C-010 & MCS operator control stations - fail as is - position indication at LCU-55C-010 & MCS operator control stations	WHC-SD-W049H -ATP-002, Rev 0 WHC-SD-W049H -ATP-003, Rev 0 OSP-68-011	

Table A-5 200 Area TEDF Collection System

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
1	H Line flowmeter (FE/FT-68B-100) & multiplexers (MUX-1A, MUX-1B) functions verified	As measured at the flowmeter & LCU's: - 4 mA at 0 gpm - 12 mA at 385 gpm - 20 mA at 770 gpm	WHC-SD-W049H-ATP-002, Rev 0	
2	Verify integrity of transfer & facility collection lines	As measured by hydrostatic testing & visual inspection	W-049H-C1 Collection System Construction Spec. WHC-SD-W049H-ATP-002, Rev 0	
3	Verify all valves listed in Table A-6 can be stroked fully open and fully closed with manual actuators	As measured at the valve	WHC-SD-W049H-ATP-002, Rev 0	

Table A-6 Collection & Transfer Valve Operation Verification			
Equipment Number	Functional Description	Completion per Procedure	Verification Date/Initials
68T-BV-01 68T-BV-02 68T-BV-03 68T-BV-04 68T-BV-05 68T-BV-06 68T-BV-07 68T-BV-08 68T-BV-09 68T-BV-10 68T-BV-11 68T-BV-12 68T-BV-13 68T-BV-15 68T-BV-16 68T-BV-18 68T-BV-20 68T-BV-21 68T-BV-22 68T-BV-23 68T-BV-24 68T-BV-25 68T-BV-26 68T-BV-27 68T-BV-28 68T-BV-30 68T-BV-31 68T-BV-32 68T-BV-33 68T-BV-34 68T-BV-35 68T-BV-36 68T-BV-37 68T-BV-38 68T-BV-39 68T-BV-40 68T-BV-41 68T-BV-42	Transfer Line Sectional Isolation Valves: - manual operation at valve	WHC-SD-W049H -ATP-002, Rev 0	
68S-BV-02 68S-BV-03 68H-BV-04	Facility Collection Line Sectional Isolation Valves: - manual operation at valve	WHC-SD-W049H -ATP-002, Rev 0	

Table A-6 Collection & Transfer Valve Operation Verification			
Equipment Number	Functional Description	Completion per Procedure	Verification Date/Initials
68T-GV-01	Transfer Line Air/Vacuum Relief Isolation Valves: - manual operation at valve	WHC-SD-W049H -ATP-002, Rev 0	
68T-GV-02			
68T-GV-03			
68T-GV-04			
68T-GV-05			
68T-GV-06			
68T-GV-07			
68T-GV-08			
68T-GV-09			
68T-GV-10			
68T-GV-11			
68T-GV-12			
68T-GV-13			
68T-GV-15			
68T-GV-16			
68T-GV-18			
68T-GV-20			
68T-GV-21			
68T-GV-22			
68T-GV-23			
68T-GV-24			
68T-GV-25			
68T-GV-26			
68T-GV-27			
68T-GV-28			
68T-GV-30			
68T-GV-31			
68T-GV-32			
68T-GV-33			
68T-GV-34			
68T-GV-35			
68T-GV-36			
68T-GV-37			
68T-GV-38			
68T-GV-39			
68T-GV-40			
68T-GV-41			
68T-GV-43			

Table A-6 Collection & Transfer Valve Operation Verification			
Equipment Number	Functional Description	Completion per Procedure	Verification Date/Initials
68S-GV-02 68S-GV-03 68E-GV-02 68E-GV-03 68F-GV-02 68F-GV-03 68H-GV-04 68H-GV-05 68H-GV-06 68H-GV-08 68H-GV-09	Facility Collection Line Air/Vacuum Relief Isolation Valves: - manual operation at valve	WHC-SD-W049H -ATP-002, Rev 0	

Table A-6 Collection & Transfer Valve Operation Verification			
Equipment Number	Functional Description	Completion per Procedure	Verification Date/Initials
68T-VBAR-01 68T-VBAR-02 68T-VBAR-03 68T-VBAR-04 68T-VBAR-05 68T-VBAR-06 68T-VBAR-07 68T-VBAR-08 68T-VBAR-09 68T-VBAR-10 68T-VBAR-11 68T-VBAR-12 68T-VBAR-13 68T-VBAR-15 68T-VBAR-16 68T-VBAR-18 68T-VBAR-20 68T-VBAR-21 68T-VBAR-22 68T-VBAR-23 68T-VBAR-24 68T-VBAR-25 68T-VBAR-26 68T-VBAR-27 68T-VBAR-29 68T-VBAR-30 68T-VBAR-31 68T-VBAR-32 68T-VBAR-33 68T-VBAR-34 68T-VBAR-35 68T-VBAR-36 68T-VBAR-37 68T-VBAR-38 68T-VBAR-39 68T-VBAR-40 68C-VBAR-41	Transfer Line Air/Vacuum Relief Valves: - no leakage at valve	WHC-SD-W049H -ATP-002, Rev 0	

Table A-6 Collection & Transfer Valve Operation Verification			
Equipment Number	Functional Description	Completion per Procedure	Verification Date/Initials
68S-VBAR-02 68S-VBAR-03 68E-VBAR-02 68F-VBAR-02 68H-VBAR-04 68H-VBAR-05 68H-VBAR-06 68H-VBAR-08 68H-VBAR-09	Facility Collection Line Air/Vacuum Relief Valves: - no leakage at valve	WHC-SD-W049H -ATP-002, Rev 0	
68E-GV-03 68F-GV-03 68H-GV-09	Facility Collection Line Isolation Valves: - manually operated at valve	WHC-SD-W049H -ATP-002, Rev 0	
68H-CV-08	Facility Collection Line Check Valves: - no operational checks required	NA	
68T-DV-14 68T-DV-17 68T-DV-19 68T-DV-29	Transfer Line Drain Valves: - manually operated at valve	WHC-SD-W049H -ATP-002, Rev 0	
68S-DV-03 68H-DV-07	Facility Collection Line Drain Valves: - manually operated at valve	WHC-SD-W049H -ATP-002, Rev 0	

Table A-7 200 Area TEDF Monitor & Control System				
#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
1	MCS receives, displays and sends all required 200 Area TEDF signals	At MCS <ul style="list-style-type: none"> - verification of design drawing logic diagrams - operation of TEDF - verification of alarms 	OSP-68-011	

Table A-8 200 Area TEDF Disposal System

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
1	Normal power is available.	Power supply is available at the MCC	WHC-SD-W049H-ATP-003, Rev 0	
2	Disposal line flowmeter (FE/FT-68C-003), fault detection (FXS-68C-003) & current isolator (IB-68C-003) functions verified	As measured at the flowmeter & current isolator <ul style="list-style-type: none"> - 4 mA at 0 gpm - 6 mA at 400 gpm - 12 mA at 1500 gpm - 20 mA at 3000 gpm 	WHC-SD-W049H-ATP-001, Rev 0	
3	Temperature transmitters (TE/TT-68C-09) functionally tested to show change in output signal & verify wiring to LCU 55C16	As measured at LCU 55C16 <ul style="list-style-type: none"> - current in mA rises with increasing temperature - current in mA decreases with decreasing temperature 	WHC-SD-W049H-ATP-001, Rev 0	
4	Influent valves (MV-68C-004, -005), position indicators (ZSH-68C-004N, -004C, -005N, -005C) are functionally tested	As measured at the valve & LCU <ul style="list-style-type: none"> - valve opens & closes manually - closed contact measures 0 ohms resistance - open contact measures infinite ohms - two lower limit switches are set to indicate closure - two upper limit switches are set to indicate open - both valves cannot be shut at the same time 	WHC-SD-W049H-ATP-001, Rev 0 WHC-SD-W049H-ATP-003, Rev 0 OSP-68-011	
5	Level element (LE/LT-68C-007/-008) verification	As measured at the level element <ul style="list-style-type: none"> - set 0 level at 4 mA - set full level at 20 mA 	WHC-SD-W049H-ATP-001, Rev 0 WHC-SD-W049H-ATP-003, Rev 0	
6	Samplers (68C-SMPL-1/-2) functionally tested	As measured at the sampler <ul style="list-style-type: none"> - programs entered - samples drawn 	WHC-SD-W049H-ATP-001, Rev 0 WHC-SD-W049H-ATP-002, Rev 0	

Table A-8 200 Area TEDF Disposal System

#	Test Requirement	Acceptance Criteria	Completion Req'd By (Document)	Verification Initials/Date
7	Verify pressure relief valves (PSV-68C-001/-002) relieve excess pressure	As measured at the pressure relief valves - valve discharges at 18-22 psig - valve reseats	WHC-SD-W049H-ATP-001, Rev 0	
8	System 68C equipment has been calibrated	By individual calibration procedures	OSP-68-011	
9	All switches and alarms have been verified to actuate at given set values/alarm points.	As measured at LCU 55C16 & MCS	OSP-68-011	
10	Verify all valves in Table A-9 can be stroked fully open and fully closed with manual & electrical actuators	As measured at the valve	WHC-SD-W049H-ATP-002, Rev 0 WHC-SD-W049H-ATP-003, Rev 0 OSP-68-011	
11	System 68C equipment returns to a fail safe position on failure of the the system, including a loss of utilities.	As measured at the equipment	WHC-SD-W049H-ATP-003, Rev 0 OSP-68-011	
12	Air conditioner (68C-FCU-001) & electric heater (68C-EUH-001) are operable.	Building temperature is maintained at 50-85 degrees F	OSP-68-011	

Table A-9 Disposal Valve Operation Verification

Equipment Number	Functional Description	Completion per Procedure	Verification Date/Initials
MV-68C-004 MV-68C-005	Motor operated valves: - manual operation at valve - manual operation at LCU-55C-016 & operator control stations - fail as is - position indication at LCU-55C-016 & operator control stations	WHC-SD-W049H -ATP-001, Rev 0 WHC-SD-W049H -ATP-003, Rev 0 OSP-68-011	
68C-V-01 68C-V-02 68C-V-03 68C-V-04	Manual Valves: - manually operated at valve	WHC-SD-W049H -ATP-001, Rev 0 OSP-68-011	
68C-SLG-06 68C-SLG-07 68C-SLG-08	Sluice Gate: - manual operation at valve	WHC-SD-W049H -ATP-001, Rev 0 OSP-68-011	