LOCKHEED MARTIN

ORNL/ER-325/R1

**ENVIRONMENTAL
RESTORATION
PROGRAM**

**Life Cycle Baseline Summary for
ADS 6504IS Isotopes Facilities
Deactivation Project at Oak Ridge
National Laboratory,
Oak Ridge, Tennessee**

RECEIVED

JAN 29 1997

OSTI

MASTER

This document has been approved for release
to the public by the ORNL Technical
Information Officer. Date: 4-4-96

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

MANAGED BY
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

UCN-17580 (6-8-95)

ENERGY SYSTEMS

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from 423-576-8401 (fax 423-576-2865).

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

Energy Systems Environmental Restoration Program

**Life Cycle Baseline Summary for
ADS 6504IS Isotopes Facilities
Deactivation Project at Oak Ridge
National Laboratory,
Oak Ridge, Tennessee**

Date Revised—November 1995

Prepared for the
U.S. Department of Energy
Office of Environmental Management
under budget and reporting code EW 20

Environmental Management Activities at the
OAK RIDGE NATIONAL LABORATORY
Oak Ridge, Tennessee 37831-8169
managed by

LOCKHEED MARTIN ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF ENERGY
under contract DE-AC05-84OR21400

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

Lifecycle Baseline Summary
for
ADS 6504IS
Isotopes Facilities Deactivation Project
at
Oak Ridge National Laboratory
Oak Ridge, Tennessee

WBS 1.6.6.2.10.2

B. Patton
Facility Manager

10-12-95
Date

R. E. Gile
Project Manager

10-12-95
Date

C. W. Burnette
M&O Program Manager

10/13/95
Date

Valita A. Boston
DOE Program Manager

10/13/95
Date

Rayton L. H.
DOE ERD Branch Chief

10/13/95
Date

Pat C. Ste
DOE ERD Director

10/16/95
Date

PREFACE

The baseline plan was prepared to establish a technical, cost, and schedule baseline for the deactivation of various facilities on the Oak Ridge Reservation that, in the past, have been used to prepare radioactive isotopes. This element of work is not part of the Comprehensive Environmental Response Compensation and Liability Act, although it is being accomplished in accordance with the substantive requirements of the act. This project is listed under Work Breakdown Structure 1.6.6.2.10.02 Isotopes Facilities Deactivation Project, Activity Data Sheet 6504IS. This revision incorporates editorial changes, better defines work in several facilities, and identifies work completed in two ancillary buildings. Fiscal reports have been rerun to include LMES overhead in the report rather than as a separate line.

CONTENTS

EXECUTIVE SUMMARY	v
1. INTRODUCTION	1-1
1.1 GENERAL SCOPE BY PROJECT	1-1
1.1.1 Project Integration	1-1
1.1.2 Surveillance and Maintenance	1-1
1.1.3 Building 3026 Facility Deactivation	1-1
1.1.4 Building 3028 Facility Deactivation	1-2
1.1.5 Building 3029 Facility Deactivation	1-2
1.1.6 Center Circle (3030 - 3034, 3118) Facility Deactivation	1-2
1.1.7 Building 3038 Facility Deactivation	1-2
1.1.8 Building 3047 Facility Deactivation	1-3
1.1.9 Building 3517 Facility Deactivation	1-3
1.1.10 Building 7025 Facility Deactivation	1-3
1.1.11 Other Facility Deactivation and Support	1-3
1.2 REGULATORY DRIVERS	1-4
1.3 GEOGRAPHIC LOCATION	1-5
2. ASSUMPTIONS	2-1
2.1 CENTRAL ER PROGRAMMATIC ASSUMPTIONS	2-1
2.2 ORNL SITE-SPECIFIC ASSUMPTIONS	2-2
2.3 ADS OR-6504IS PROJECT SPECIFIC ASSUMPTIONS	2-3
2.3.1 Project Integration	2-3
2.3.2 Surveillance and Maintenance	2-3
2.3.3 Building 3026 Facility Deactivation	2-4
2.3.4 Building 3028 Facility Deactivation	2-4
2.3.5 Building 3029 Facility Deactivation	2-5
2.3.6 Center Circle (3030 - 3034, 3118) Facility Deactivation	2-5
2.3.7 Building 3038 Facility Deactivation	2-6
2.3.8 Building 3047 Facility Deactivation	2-6
2.3.9 Building 3517 Facility Deactivation	2-7
2.3.10 Building 7025 Facility Deactivation	2-7
2.3.11 Other Facility Deactivation and Support	2-8
3. ADS OR-6504IS LIFE CYCLE SUMMARY	3-1
3.1 ADS OR-6504IS WORK BREAKDOWN STRUCTURE	3-1
3.2 ADS OR-6504IS WBS DICTIONARY	3-4
3.3 ADS OR-6504IS SCHEDULE SUMMARY	3-27
3.4 ADS OR-6504IS BASIS OF ESTIMATE	3-50
3.5 ADS OR-6504IS FISCAL YEAR COST LIFECYCLE PLAN	3-52
3.6 ADS OR-6504IS PROJECT/PARTICIPANT SUMMARY	3-54

EXECUTIVE SUMMARY

The purpose of the Isotopes Facility Deactivation Project (IFDP) is to place former isotopes production facilities at the Oak Ridge National Laboratory in a safe, stable, and environmentally sound condition; suitable for an extended period of minimum surveillance and maintenance (S&M) and as quickly and economically as possible. A companion document, Work Plan for Isotopes Facilities Deactivation Project (ORNL/ER-249), has been prepared to document the project schedule, the estimated project cost, and the technical approach for the project. Specific buildings involved are also identified. This Baseline Plan establishes the official target schedule for completing the deactivation work and the associated budget required for deactivation and the necessary S&M.

Deactivation of the facilities 3026C, 3026D, 3028, 3029, 3038E, 3038M, and 3038AHF, the Center Circle buildings 3047, 3517, and 7025 will continue through Fiscal Year (FY) 1999. The focus of the project in the early years will be on the smaller buildings that require less deactivation and can bring an early return in reducing S&M costs.

This baseline plan covers the period from FY 1995 through FY 2000. Deactivation will continue in various facilities through FY 1999. A final year of S&M will conclude the project in FY 2000. The estimated total cost of the project during this period is \$51M. Schedule and estimate costs of the project are summarized in Fig. ES-1 and Table ES-1.

Arranged By: WBS

Fiscal Year Range 1994 - 2000

		Fiscal Year -----							
		1994	1995	1996	1997	1998	1999	2000	Total

2.10.2.01	PROJECT INTEGRATION	1658	689	719	743	670	696	456	5631
2.10.2.02	SURVEILANCE AND MAINTENANCE	2653	4437	4337	3572	3379	1995	909	21282
2.10.2.04	BUILDING 3026 FACILITY DEACTIVATION	0	453	426	267	1610	340	.	3096
2.10.2.06	BUILDING 3028 FACILITY DEACTIVATION	0	415	195	.	.	.	.	610
2.10.2.08	BUILDING 3029 FACILITY DEACTIVATION	0	136	668	.	.	.	.	804
2.10.2.10	CENTER CIRCLE 3030/3034.3118 FACILITY DEACTIVATION	0	556	1077	111	321	.	.	2065
2.10.2.12	BUILDING 3038 FACILITY DEACTIVATION	0	331	735	908	247	.	.	2221
2.10.2.14	BUILDING 3047 FACILITY DEACTIVATION	0	709	.	1216	994	19	.	2938
2.10.2.16	BUILDING 3517 FACILITY DEACTIVATION	0	639	503	1967	2489	722	.	6320
2.10.2.18	BUILDING 7025 FACILITY DEACTIVATION	0	115	213	.	.	.	.	328
2.10.2.20	OTHER FACILITY SUPPORT AND DEACTIVATION	0	924	886	526	547	568	589	4040
=====									
Sub-Total		4311	9404	9759	9310	10257	4340	1954	49335
Contingency		0	270	422	390	3071	1302	587	6042
=====									
Grand Total		4311	9674	10182	9700	13328	5642	2541	55378

Overhead included in body of report.

Table ES1. Isotopes Facilities Deactivation Project Cost Summary

1. INTRODUCTION

1.1 GENERAL SCOPE BY PROJECT

The scope of this Activity Data Sheet (ADS) is to provide a detailed plan for the Isotopes Facilities Deactivation Project (IFDP) at the Oak Ridge National Laboratory (ORNL). This project places the former isotopes production facilities in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M) until the facilities are included in the Decontamination and Decommissioning (D&D) Program. The facilities included within this deactivation project are Buildings 3026-C, 3026-D, 3028, 3029, 3038-AHF, 3038-E, 3038-M, 3047, 3517, 7025, and the Center Circle Facilities (Buildings 3030, 3031, 3032, 3033, 3033-A, 3034, 3093, 3099, and 3118).

The scope of deactivation identified in this Baseline Report include surveillance and maintenance activities for each facility, engineering, contamination control and structural stabilization of each facility, radioluminescent (RL) light removal in Building 3026, re-roofing Buildings 3030, 3118, and 3031, Hot Cells Cleanup in Buildings 3047 and 3517, Yttrium (Y) Cell and Barricades Cleanup in Building 3038, Glove Boxes & Hoods Removal in Buildings 3038 and 3047, and Inventory Transfer in Building 3517. For a detailed description of activities within this Work Breakdown Structure (WBS) element, see the Level 6 and Level 7 Element Definitions in Section 3.2 of this report.

1.1.1 Project Integration (1.6.6.2.10.2.01)

The identified Project Integration activities are: Project Management (PM) and development/maintenance of a Project Plan. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.2 Surveillance and Maintenance (1.6.6.2.10.2.02)

To ensure that facilities are maintained in a safe condition during the post-deactivation surveillance period while awaiting the start of D&D activities, surveillance and maintenance activities will be performed for each facility included in the IFDP. Surveillance activities will include checks of building integrity, security, radiological surveys, external housekeeping, and proper warning postings and exposure controls. Maintenance activities include items such as testing and replacement of filters, repairs to HVAC systems and periodic calibration of instrumentation, and other items as identified for each specific facility in the Final Facility Report and S&M Plan. This project will be composed of the following activities: Utilities, Building 3026, Building 3028, Building 3029, Center Circle Facilities (3030 - 3034, 3118), Building 3038, Building 3047, Building 3517, Building 7025, and Other Facility Deactivation and Support. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.3 Building 3026 Facility Deactivation (1.6.6.2.10.2.04)

Building 3026 is divided into Buildings 3026-C and 3026-D. Building 3026-C (Krypton-85 Enrichment Facility) is a two-story wooden structure located on Central Avenue to the west of the Isotopes Circle facilities. Building 3026-C contains offices, low- and high-level radioactivity laboratories, an instrument shop and a counting room. Building 3026-C shares a common wall and utilities with adjacent Building 3026-D. A reinforced concrete tritium facility is located at the northwest corner of Building 3026-C. A major structure within

Building 3026-C is two banks, each consisting of four hot cells. The major structure within Building 3026-D is a two-story, 5-ft-thick concrete cell which is divided into two connecting radioactive material handling cells. The deactivation activities for this project are Contamination Control, Structural Stabilization, RL Lights Removal, and development of a Final Facility Report. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.4 Building 3028 Facility Deactivation (1.6.6.2.10.2.06)

Building 3028 is the Alpha Powder Facility, built to separate ^{131}I and later ^{133}Xe and other short-lived fission products from uranium-aluminum targets. The structure contains 7 processing cells used to handle alpha powder and process ^{147}Pm and ^{133}Xe . The structure also contains a ^{133}Xe recovery and purification cubicle. The deactivation activities for this project are Contamination Control, Structural Stabilization, and development of a Final Facility Report. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.5 Building 3029 Facility Deactivation (1.6.6.2.10.2.08)

Building 3029 was the Source Development Laboratory and is located in the west-central area of the Isotopes Circle. The structure contains 4 hot cells which were used to process high-level beta/gamma sources, monitor ^{192}Ir and process short-lived materials. The structure also contains a ^{60}Co storage and irradiation area, 2 laboratory hoods, and 2 glove boxes. The deactivation activities for this project are Contamination Control, Structural Stabilization, and development of a Final Facility Report. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.6 Center Circle (3030 - 3034, 3118) Facility Deactivation (1.6.6.2.10.2.10)

Building 3030, 3031 and 3118, the Radioisotopes Production Laboratories C, D, and H, were used for limited production and development processing of reactor-produced beta/gamma-emitting radioisotopes. Building 3033, the Tritium and Krypton Production Facility, was used to process tritium and krypton materials. The ancillary building 3093 Krypton Storage Cubicle has been deactivated. Building 3033-A, the Actinide Fabrication facility, was used for the handling and packaging of small quantities of actinide materials. Building 3032 (the adjacent storage pad, Building 3099, requires no deactivation) was used as the Radioisotope Area Services building, and Building 3034 was used as the Radioisotope Production Laboratory. The deactivation activities for this project are Contamination Control, Structural Stabilization, Re-roof buildings 3030, 3118, 3031, and development of a Final Facility Report. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.7 Building 3038 Facility Deactivation (1.6.6.2.10.2.12)

Building 3038 contains the Isotopes Research Materials Laboratory, Isotopes Shipping, Isotopes Technology, and Alpha Handling facilities. The structure contains glove boxes and hoods which were used for the fabrication of radioactive targets and for examination of materials by both destructive and non-destructive tests, a process cell area, a shielded counting room, a concrete barricade, a remote pipefitting station, a canning station and a packaging station. The deactivation activities for this project are Contamination Control, Structural Stabilization, Yttrium Cell Cleanup, Glove Box & Hoods Removal, Barricades Cleanup, and development of a Final Facility Report. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.8 Building 3047 Facility Deactivation (1.6.6.2.10.2.14)

Building 3047, the Radioisotope Development Laboratory, contains 4 high-level, beta-gamma hot cells, 1 alpha handling hot cell, 7 laboratories for handling low-level materials, 2 glove boxes, and a decontamination room. The deactivation activities for this project are Contamination Control, Structural Stabilization, Hot Cells Cleanup, Glove Boxes & Hoods Removal, and development of a Final Facility Report. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.9 Building 3517 Facility Deactivation (1.6.6.2.10.2.16)

Building 3517, the Fission Product Development Laboratory, was used to recover long-lived fission products from aqueous wastes generated in reprocessing irradiated reactor fuel elements, purify feed materials from other DOE sites, and prepare radioactive sources. The structure contains 23 process, manipulator, service and tank farm cells used for producing radioactive sources. The deactivation activities for this project are Inventory Transfer, Hot Cells Cleanup, Structural Stabilization, and development of a Final Facility Report. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.10 Building 7025 Facility Deactivation (1.6.6.2.10.2.18)

Building 7025, the Tritium Target Fabrication facility, was used for fabricating titanium tritide targets, preparing metallurgical samples for helium embrittlement studies, and preparing thin films of ThO_2/UO_2 . The building is located about 1.4 miles northeast of the central ORNL site within the perimeter fence of the ORNL 7000 area, and is isolated from other nearby buildings. The structure contains 2 hoods. The deactivation activities for this project are Contamination Control, Structural Stabilization, and development of a Final Facility Report. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.1.11 Other Facility Deactivation and Support (1.6.6.2.10.2.20)

Other Facility Deactivation and Support activities include providing non-building specific engineering and planning. For a detailed description of activities within this WBS element, see the Level 7 Element Definition in Section 3.2 of this report.

1.2 REGULATORY DRIVERS

- U. S. Department of Energy (DOE) Policy Memorandum for Acceptance of Facilities for Environmental Restoration (ER) Program, dated March 15, 1991
- DOE Order 5820.2A, Radioactive Waste Management
- DOE Order 5480.11, Radiation Protection for Occupational Workers
- DOE Order 5480.6, Radiological Control Manual
- DOE Order 5400.3B, Occurrence Reporting and Processing of Operations Information
- DOE Order 5400.1, General Environmental Protection Program
- DOE Order 5400.3, Hazardous and Radioactive Waste Program
- Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA):
  - Response Authorities [42 U. S. Code (USC) 9604 § 104]
  - Cleanup Standards (42 USC 9621 § 121)
- Applicable or Relevant and Appropriate Requirements [40 Code of Federal Regulations (CFR) 300]:
  - Permit Requirements (40 CFR 300.404)
  - Oversight (40 CFR 300.404)
  - Resource Conservation and Recovery Act (RCRA):
    - Hazardous Waste Management Units (40 CFR 260-268)
- National Environmental Policy Act (NEPA)
- Occupational Safety and Health Administration (OSHA) (29 CFR 1910)
- Federal Facilities Act (FFA)

1.3 GEOGRAPHIC LOCATION

ADS OR-6504IS activities are located at the central ORNL complex in close proximity to the main administrative building (4500N) and research facilities. One facility, Building 7025, is located in the 7000 area approximately 1.4 miles east of the main ORNL complex. The location of the main isotopes facilities is shown in Fig. 1.1.

Fig 1.1. Location of Isotopes Facilities at ORNL

2. ASSUMPTIONS

2.1 CENTRAL ER PROGRAMMATIC ASSUMPTIONS

- D&D Program will accept facilities no later than 2 full years after deactivation.
- D&D will be initiated within 10 years after transfer of facilities to the D&D program.
- The Facility Transition Program will follow the substantive requirements of CERCLA.
- The scope of the baseline is limited to the site/facilities accepted into the ER Program as of October 1, 1994.
- Estimates are based on assumptions made by project teams familiar with the history and character of facilities concerning the most probable cleanup activities. Assumptions are conservative but not worst case.
- Contingency shall be included to fall within the ranges specified in the Cost Assessment Team manual.
- Program Management must be consistent relative for the magnitude of the program. Based on U.S. Department of Energy Headquarters guidance, not more than approximately 10% of the total program should be designated as program management.
- All facilities will be deactivated and turned over to the D&D program by the beginning of FY 2001.
- Liquid Low-Level waste (LLLW) will continue to be transferred via underground lines to WC-10 until the end of FY-1998.

2.2 ORNL SITE-SPECIFIC ASSUMPTIONS

- Lockheed Martin Energy Systems, Inc. (Energy Systems) will be the lead participant and facility manager. Selected deactivation activities will be sub-contracted, with oversight and verification by Energy Systems.
- The IFDP will be integrated with the LMES ER Program as appropriate.
- The ORNL Waste Management System has the capacity and resources required to manage all waste generated by the IFDP.

2.3 ADS OR-6504IS PROJECT SPECIFIC ASSUMPTIONS

General

- Contamination Control shall include bonding and labeling fixed contamination, removing potential airborne contamination from hoods and glove boxes, characterizing, packaging, and removing all wastes, removing loose unanchored equipment from hot cells, hoods, and glove boxes, and removing abandoned equipment from operating areas.
- Structural Stabilization shall include repairing deficiencies in primary containment systems, deactivating all services to hoods and glove boxes, sealing drains, repairing roofs, and sealing and locking all hot cell access ports.
- Final Facility Report activities include documenting facility history, documenting the "as-left" facility condition, and developing procedures for post-deactivation S&M and for unplanned entries.
- Special nuclear materials; reactor fuels; and solid and liquid radioactive, hazardous, and mixed waste shall be removed from the facility or the location, and controls shall be documented and approved for those materials for which an end condition cannot be determined. Any exceptions of nuclear and hazardous material remaining in the facility shall be identified and characterized by location, type, and quantity.

2.3.1 Project Integration (1.6.6.2.10.2.01)

Technical

- Project Integration consists of Project Management, Project Planning, and coordination of all interface with the Energy Systems ER Program, ORNL, and the DOE. These functions are non-building specific activities.

Estimate

None

Schedule

None

2.3.2 Surveillance and Maintenance (1.6.6.2.10.2.02)

Post deactivation S&M will reflect the following general guidelines:

Technical

- The facilities shall be in a physical condition adequate to contain and monitor any radioactive contamination. An "as left" radiation contamination survey of the facilities and surrounding areas will be included in the deactivation records.
- Security systems and procedures shall be adequate to prevent unauthorized entry.
- S&M of the facilities and access control during the post-deactivation period include surveillance of doors for security and access protection, external housekeeping to avoid

accumulation of combustibles near the facilities; inspection of the exterior structure, roof, and access doors to verify no indication of potential or ongoing degradation of the structure or accesses; inspection of the interior to ensure that deactivated facilities conditions are constant and to reduce the risk of contamination spread due to intrusion by small animals or birds; and inspection to verify that signs and restricted area posting/barriers exist to ensure that proper warnings and exposure controls are in place for worker protection.

Estimate

- Weekly surveillance will be performed on ventilation system differential pressure, personnel access control, and a weekly surveillance "walk thru" of Buildings 3047 and 3517 will be performed.
- Monthly surveillance will be performed on grounds housekeeping, exterior signs, and restricted area posting/barriers.
- Quarterly surveillance will be performed on fire alarm systems, and quarterly internal and external facilities inspections will be performed.

Schedule

None

2.3.3 Building 3026 Facility Deactivation (1.6.6.2.10.2.04)

Technical

- Buildings 3026-C and 3026-D are included within this WBS element. Activities for this WBS element include contamination control, Structural Stabilization, RL light removal, and preparation of a Final Facility Report as defined in the General Project Specific assumptions.
- Items to be addressed in the deactivation of Building 3026-C include tritium labs 7 & 16; Kr-85 shipping cylinder disposal; krypton columns 1-4 cleanup; piping, utilities, and alarm deactivation; chill water system deactivation; and ductwork.
- Items to be addressed in the deactivation of Building 3026-D include clean out and deactivation of cells; piping, utilities, and alarm deactivation.
- Numerous ³H-filled RL lights are to be inventoried, disassembled as needed, and placed in Type A packages suitable for transfer off-site. RL lights that cannot be shipped offsite will be packaged as solid low level radioactive waste.

Estimate

None

Schedule

None

2.3.4 Building 3028 Facility Deactivation (1.6.6.2.10.2.06)

Technical

- Items to be addressed in the deactivation of Building 3028 include clean out and deactivation of cells; piping, utilities, and alarm deactivation; fire protection system modification to a dry pipe system; and sealing the building exterior. Activities for this WBS element include contamination control, Structural Stabilization, and preparation of a Final Facility Report as defined in the General Project Specific assumptions.

Estimate

None

Schedule

None

2.3.5 Building 3029 Facility Deactivation (1.6.6.2.10.2.08)*Technical*

- Items to be addressed in the deactivation of Building 3029 include clean out and deactivation of cells; ¹³⁷Cs powder clean-up and lead disposal; piping, utilities, and alarm deactivation; fire protection system modification to a dry pipe system ; and sealing the building exterior. Activities for this WBS element include contamination control, Structural Stabilization, and preparation of a Final Facility Report as defined in the General Project Specific assumptions.

Estimate

None

Schedule

None

2.3.6 Center Circle (3030 - 3034, 3118) Facility Deactivation (1.6.6.2.10.2.10)*Technical*

- Items to be addressed in the deactivation of Building 3030 include clean out and deactivation of cells; deactivation of hoods; piping, utilities, and alarm deactivation; re-roofing; and sealing the building exterior.
- Items to be addressed in the deactivation of Building 3031 include clean out and deactivation of cells; deactivation of hoods; deactivating piping services and alarm deactivation; and re-roofing.
- Items to be addressed in the deactivation of Building 3118 include re-roofing; cleaning the floors, sealing cells, and alarm deactivation.
- Items to be addressed in the deactivation of Building 3033 include inerting tritium traps; krypton equipment and alarm deactivation; and sealing the building exterior.

- Items to be addressed in the deactivation of Building 3033-A include cleaning and removing the glove box and hood; roof repair; utilities, alarm, system ductwork, and glove box deactivation.
- Deactivation of Buildings 3030, 3031, 3032, 3033, 3034, and 3118 include contamination control, Structural Stabilization, and preparation of a Final Facility Report as defined in the General Project Specific assumptions.

Estimate

- Building 3034 was added to the estimate. Costs associated are actual costs supplied by Energy Systems project personnel.
- Building 3032 is a composite estimate using Building 3034 and Building 3047 (Hoods).

Schedule

- Building 3034 is complete except for disposal of electrical cables and development of the Final Facility Report.
- Building 3032 was not in the Revision 0 *Work Plan for the Isotopes Facilities Deactivation Project at Oak Ridge National Laboratory*. The schedule for activities in this building is assumed to be similar to the Hood and Sink removal in Building 3047; General Cleanup is assumed to be similar to that activity in Building 3034.

2.3.7 Building 3038 Facility Deactivation (1.6.6.2.10.2.12)

Technical

- Items to be addressed in the deactivation of Alpha Handling facility include cell clean up; drain repair; utilities and alarm deactivation, and glove box deactivation.
- Items to be addressed in the deactivation of Building 3038-E include sealing and removing glove boxes; Yttrium Cell Clean-up; piping, utilities, and alarm deactivation.
- Items to be addressed in the deactivation of Building 3038-M include barricade clean out; piping, utilities, and alarm deactivation; and relocating packaging and shipping operations.
- Deactivation of Building 3038 includes contamination control, Structural Stabilization, and preparation of a Final Facility Report as defined in the General Project Specific assumptions.

Estimate

None

Schedule

None

2.3.8 Building 3047 Facility Deactivation (1.6.6.2.10.2.14)

Technical

- Items to be addressed in the deactivation of Building 3047 include chill water system deactivation; C-14 glove box clean-up; hood deactivation; vacuum pit clean-up; filter house clean-up; Cell A, B, C, D clean-up, Cell D sump sludge cleanup; Room 110 clean-up; Gadolinium press glove box deactivation; fire protection system modification to a dry pipe system; and piping, utilities, and alarm deactivation.
- Deactivation of Building 3047 includes contamination control, Structural Stabilization, and preparation of a Final Facility Report as defined in the General Project Specific assumptions.

Estimate

None

Schedule

None

2.3.9 Building 3517 Facility Deactivation (1.6.6.2.10.2.16)*Technical*

- Items to be addressed in the deactivation of Building 3517 include preparing a justification for repackaging; facility upgrades; ^{244}Cm transfer, packaging Co, Eu, Gd for retrievable storage, repackaging ^{137}Cs ; repackaging ^{90}Sr ; Cells 10, 11, 12, 13, 14, 15, 16, and 18 clean-up; fire protection system modification to a dry pipe system; and piping, utilities, and alarm deactivation.
- Deactivation of Building 3517 includes contamination control, Structural Stabilization, and preparation of a Final Facility Report as defined in the General Project Specific assumptions.

Estimate

- The resumption of repackaging operations will require an Operational Readiness Review (ORR) or a Readiness Assessment.

Schedule

None

2.3.10 Building 7025 Facility Deactivation (1.6.6.2.10.2.18)*Technical*

- Items to be addressed in the deactivation of Building 7025 include tritium and hot smear clean-up; utilities, water system, and alarm deactivation; and the clean up of equipment and disposal of sheds.

- Deactivation of Building 7025 includes contamination control, Structural Stabilization, and preparation of a Final Facility Report as defined in the General Project Specific assumptions.

Estimate

None

Schedule

None

2.3.11 Other Facility Deactivation and Support (1.6.6.2.10.2.20)

Technical

- Items to be addressed include non-building specific engineering, health and safety studies, planning, and other studies that are required to support deactivation.

Estimate

None

Schedule

None

3. ADS OR-6504IS LIFE CYCLE SUMMARY

3.1 ADS OR-6504IS WORK BREAKDOWN STRUCTURE

Fig. 3.1 depicts the WBS for ADS OR-6504IS, WBS 1.6.6.2.10.2.

OR-6504IS
IFDP WORK BREAKDOWN STRUCTURE SUMMARY

- 1.6.6 EM 60
  - 1.6.6.2 EM 60 - OR1
    - 1.6.6.2.10 ORNL
      - 1.6.6.2.10.2 Isotopes Facilities Deactivation Project
- 2.10.2.01 Project Integration
  - 2.10.2.01.01 Project Management
  - 2.10.2.01.02 Project Planning
- 2.10.2.02. Surveillance and Maintenance
  - 2.10.2.02.01 Utilities
  - 2.10.2.02.04 B 3026 S&M
  - 2.10.2.02.06 B 3028 S&M
  - 2.10.2.02.08 B 3029 S&M
  - 2.10.2.02.10 Center Circle Facilities S&M
  - 2.10.2.02.12 B 3038 S&M
  - 2.10.2.02.14 B 3047 S&M
  - 2.10.2.02.16 B3517 S&M
  - 2.10.2.02.18 B 7025 S&M
  - 2.10.2.02.20 Other S and M
- 2.10.2.04 Building 3026 Facility Deactivation
  - 2.10.2.04.01 Contamination Control
  - 2.10.2.04.02 Structural Stabilization
  - 2.10.2.04.08 RL Lights Removal
  - 2.10.2.04.10 Final Facility Report
- 2.10.2.06 Building 3028 Facility Deactivation
- 2.10.2.08 Building 3029 Facility Deactivation
- 2.10.2.10 Center Circle (3030-3034, 3118) Facility Deactivation
  - 2.10.2.10.01 Contamination Control
  - 2.10.2.10.02 Structural Stabilization
  - 2.10.2.10.07 Reroof Buildings 3030, 3118, 3031
  - 2.10.2.10.10 Final Facility Report

Fig. 3.1. ADS OR-6504IS Work breakdown structure summary

- 2.10.2.12 Building 3038 Facility Deactivation
  - 2.10.2.12.01 Contamination Control
  - 2.10.2.12.02 Structural Stabilization
  - 2.10.2.12.04 Yttrium Cell Cleanup
  - 2.10.2.12.05 Glove Boxes and Hoods Removal
  - 2.10.2.12.06 Barricade Cleanup
  - 2.10.2.12.10 Final Facility Report

- 2.10.2.14 Building 3047 Facility Deactivation
  - 2.10.2.14.01 Contamination Control
  - 2.10.2.14.02 Structural Stabilization
  - 2.10.2.14.03 Hot Cell Cleanup
  - 2.10.2.14.05 Glove boxes and Hoods Removal
  - 2.10.2.14.10 Final Facility Report

- 2.10.2.16 Building 3517 Facility Deactivation
  - 2.10.2.16.02 Structural Stabilization
  - 2.10.2.16.03 Hot Cell Cleanup
  - 2.10.2.16.09 Inventory Transfer
  - 2.10.2.16.10 Final Facility Report

- 2.10.2.18 Building 7025 Facility Deactivation
  - 2.10.2.18.01 Contamination Control
  - 2.10.2.18.02 Structural Stabilization
  - 2.10.2.18.10 Final Facility Report

- 2.10.2.20 Other Facility Deactivation and Support
  - 2.10.2.20.1 Other Support

Fig. 3.1. ADS OR-6504IS Work breakdown structure summary(continued)

3.2 ADS OR-6504IS WBS DICTIONARY

The following pages are the Level 6 and Level 7 WBS Element Definition sheets for the ADS and for each project within the ADS.

U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT Environmental Restoration/Lockheed Martin Energy Systems	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-840R21400
4. WBS ELEMENT CODE AND ADS 1.6.6.2.10.2 ADS OR-6504IS	5. WBS ELEMENT TITLE Isotopes Facilities Deactivation Project	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0	8. DATE 08/01/95
9. APPROVED CHANGES		
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER
12. ELEMENT TASK DESCRIPTION a. Cost Content Labor Material Overhead Subcontractor Effort b. Technical Content The scope of this Activity Data Sheet (ADS) is to provide a detailed plan for the Isotopes Facilities Deactivation Project (IFDP) at the Oak Ridge National Laboratory (ORNL). This project places the former isotopes production facilities in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). The facilities included within this deactivation project are Buildings 3026-C, 3026-D, 3028, 3029, 3038-AHF, 3038-E, 3038-M, 3047, 3517, 7025, and the Center Circle (Buildings 3030, 3031, 3032, 3033, 3033-A, 3034, 3118) Facilities. The proposed deactivation for various projects within this ADS are found in the Work Statement section of this Dictionary Sheet • Area Throughout the ORNL complex • Location All Isotopes facilities, except Building 7025, are located within the central ORNL complex in close proximity to the main administrative building (4500N) and research facilities. Building 7025 is located in the 7000 area approximately 1.4 miles east of the main ORNL complex.		

U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT Environmental Restoration/Lockheed Martin Energy Systems	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-840R21400						
4. WBS ELEMENT CODE AND ADS 1.6.6.2.10.2 ADS OR-6504IS	5. WBS ELEMENT TITLE Isotopes Facilities Deactivation Project							
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0	8. DATE 08/01/95						
9. APPROVED CHANGES								
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER						
12. ELEMENT TASK DESCRIPTION • Contaminants: • Radionuclides - ⁶⁰Co, ⁹⁰Sr, ¹³⁷Cs, ⁸⁵Kr, ¹²⁹I, ⁷⁹Se, ¹⁰⁷Pd, ¹⁴⁷Pm, ⁹⁹T, ²³⁷Np, ¹⁴⁰Ba, ¹⁹²Ir, and others • various hazardous wastes including asbestos and lead based paints • Related Items Covered Outside Scope of ADS OR-6504IS: • Decontamination and decommissioning of buildings and above ground facilities, ADS 3701 c. Work Statement The Isotopes Facilities Deactivation Project has been divided into the following major activities: • Project Integration - Project Management and development of the Project Plan. • Surveillance and Maintenance - Periodic surveillance and maintenance of buildings in the scope of the IFDP. • Deactivation of the Facilities in the scope of the IFDP. Detailed work statements are included in the Level 7 Element Definition sheets. There are no Level 1 milestones scheduled to occur within the lifecycle of the project. Generally, the work is to be performed as follows: <table style="width: 100%; margin-top: 10px;"> <tr> <td style="width: 50%;">Surveillance and Maintenance</td> <td style="width: 50%;">Lockheed Martin Energy Systems, Inc. (Energy Systems)</td> </tr> <tr> <td>Project Integration</td> <td>Energy Systems</td> </tr> <tr> <td>Facility Deactivation</td> <td>Energy Systems/Construction Management Contractor</td> </tr> </table>			Surveillance and Maintenance	Lockheed Martin Energy Systems, Inc. (Energy Systems)	Project Integration	Energy Systems	Facility Deactivation	Energy Systems/Construction Management Contractor
Surveillance and Maintenance	Lockheed Martin Energy Systems, Inc. (Energy Systems)							
Project Integration	Energy Systems							
Facility Deactivation	Energy Systems/Construction Management Contractor							

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400				
4. WBS ELEMENT CODE 1.6.6.2.10.2.01 ADS OR-6504IS	5. WBS ELEMENT TITLE Project Integration					
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0	8. DATE 08/01/95				
9. APPROVED CHANGES						
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER				
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of Project Integration is to provide project management and develop and to integrate the project plan with the Oak Ridge National Laboratory (ORNL) Decontamination and Decommissioning (D&D) Baseline. SCOPE This project consists of the following activities: • Project Management - Includes providing the services of a Project Manager and Manager for Planning and Control and their support staff for the duration of the program. Activities include directing, controlling, planning, reporting, and staffing. Additional support for the activities of the ORNL Isotopes Facilities Deactivation Project may be provided by other ORNL divisions, outside subcontractors, or DOE prime contractors. • Project Plan - Includes the development, update, and periodic revision of the Isotopes Facilities Deactivation Project project plan. Also includes the development and application of the Facility Disposition Decision Model (FDDM) to provide a defensible basis for decisions regarding when, how and to what extent to deactivate surplus federal facilities. DELIVERABLES There are no Level 1 and 2 Milestones schedule during the lifecycle of the project. PARTICIPANTS The primary participants for the following activities are: <table style="width: 100%; margin-top: 10px;"> <tr> <td style="width: 30%;">Project Management</td> <td>Lockheed Martin Energy Systems, Inc. (Energy Systems)</td> </tr> <tr> <td>Project Plan</td> <td>Energy Systems</td> </tr> </table>			Project Management	Lockheed Martin Energy Systems, Inc. (Energy Systems)	Project Plan	Energy Systems
Project Management	Lockheed Martin Energy Systems, Inc. (Energy Systems)					
Project Plan	Energy Systems					

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS		2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-ACO5-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.02 ADS OR-6504IS		5. WBS ELEMENT TITLE Surveillance and Maintenance	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0		8. DATE 08/01/95
9. APPROVED CHANGES			
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER	
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of this Activity Data Sheet (ADS) is to perform periodic Surveillance and Maintenance (S&M) of Isotopes Facilities Deactivation Program (IFDP) sites until the commencement of Decontamination and Decommissioning (D&D) activities. SCOPE This Project consists of the following activities: • Utilities - Activities include the supplying of electrical power, fire protection alarms, heat and ventilation necessary to support the performance of periodic surveillance in each IFDP facility. • Building 3026 - Activities include weekly surveillance on ventilation system differential pressure, personnel access control; monthly surveillance on grounds housekeeping and exterior signs and restricted area posting/barriers; quarterly surveillance on fire alarm systems, internal and external facility inspections. • Building 3028 - Activities include weekly surveillance on ventilation system differential pressure, personnel access control; monthly surveillance on grounds housekeeping and exterior signs and restricted area posting/barriers; quarterly surveillance on fire alarm systems, internal and external facility inspections. • Building 3029 - Activities include weekly surveillance on ventilation system differential pressure, personnel access control; monthly surveillance on grounds housekeeping and exterior signs and restricted area posting/barriers; quarterly surveillance on fire alarm systems, internal and external facility inspections. • Center Circle Facilities - Activities include weekly surveillance on ventilation system differential pressure, personnel access control; monthly surveillance on grounds housekeeping and exterior signs and restricted area posting/barriers; quarterly surveillance on fire alarm systems, internal and external facility inspections. • Building 3038 - Activities include weekly surveillance on ventilation system differential pressure, personnel access control; monthly surveillance on grounds housekeeping and exterior signs and restricted area posting/barriers; quarterly surveillance on fire alarm systems, internal and external facility inspections.			

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.02 ADS OR-6504IS	5. WBS ELEMENT TITLE Surveillance and Maintenance	

12. ELEMENT TASK DESCRIPTION (continued)

SCOPE (continued)

- Building 3047 - Activities include weekly surveillance on ventilation system differential pressure, personnel access control; monthly surveillance on grounds housekeeping and exterior signs and restricted area posting/barriers; quarterly surveillance on fire alarm systems, internal and external facility inspections. Also included is a weekly "walk thru" of the building.
- Building 3517 - Activities include weekly surveillance on ventilation system differential pressure, personnel access control; monthly surveillance on grounds housekeeping and exterior signs and restricted area posting/barriers; quarterly surveillance on fire alarm systems, internal and external facility inspections. Also included is a weekly "walk thru" of the building.
- Building 7025 - Activities include weekly surveillance on ventilation system flow, personnel access control; monthly surveillance on grounds housekeeping and exterior signs and restricted area posting/barriers; quarterly surveillance on fire alarm systems, internal and external facility inspections.
- Other - Activities include the annual inspection of the Actinide Facility (located in Building 9204-3 at Y-12) and the conduct of numerous audits and assessments performed by various organizations both internal and external to Energy Systems.

DELIVERABLES

There are no Level 1 and 2 Milestones scheduled during the lifecycle of the project.

PARTICIPANTS

The primary participants for the following activities are:

Surveillance and Maintenance	Lockheed Martin Energy Systems, Inc. (Energy Systems)
Utilities	Energy Systems

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11

(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS		2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.04 ADS OR-6504IS		5. WBS ELEMENT TITLE Building 3026 Facility Deactivation	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0		8. DATE 08/01/95
9. APPROVED CHANGES			
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER	
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Building 3026 Facility Deactivation is to place Buildings 3026-C and 3026-D in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). SCOPE This Project consists of the following activities: • Contamination Control - Includes the removal of residual ³H contamination from labs 7 & 16 in Building 3026-C and disposal of numerous gas cylinders used in the ⁸⁵Kr program by venting the cylinders in accordance with allowable release limits, dismantling the valve assemblies and packaging the cylinders as waste. Also included is the deactivation of ⁸⁵Kr Columns 1 through 4 in Building 3026-C by deactivating all services to the ⁸⁵Kr thermal diffusion columns, deactivating the cooling tower servicing the columns, disposing of ⁸⁵Kr contaminated waste, decontaminating all storage tanks, removing all pumps from the storage system and packaging the pumps for disposal as waste, and deactivating all services to the storage system. In the six manipulator hot cells located in Building 3026-D, the irradiated metal specimens will be removed from the cells and transferred to other Oak Ridge National Laboratory (ORNL) facilities; the Zn-Br filled shield windows will be drained and the Zn-Br disposed as waste. All other waste and loose equipment will be removed from the cells, a general washdown performed, the primary containment of each cell stabilized, each service line to the cells identified, labeled, and plugged, all cell drains plugged, the final radiological condition of each cell documented, and each cell interior access secured. • Structural Stabilization - Includes the disconnection and draining of all water, air, and gas piping service lines coming into each building. The fire protection wet sprinkler system each building will remain in service. The steam supply shall remain in order to provide minimum heating to prevent the fire suppression systems from freezing. The Building 3026-C chilled water system will be drained, disconnected, and the compressor salvaged. Electrical service not essential to S&M requirements will be disconnected. All radiation protection instruments and alarms will be removed. Ductwork ventilating Labs 7 and 16 in Building 3026-C will be disconnected and blanked. • Radioluminescent (RL) Lights Removal - Includes the inventory, disassembly and packaging and transport of numerous ³H filled RL lights located in Building 3026-C into Type A containers suitable for transfer off-site, or packaged and managed as solid low level radioactive waste.			

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.04 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 3026 Facility Deactivation	

12. ELEMENT TASK DESCRIPTION (continued)

SCOPE (continued)

- Final Facility Report - Includes preparation of a report providing documentation of the history, physical and radiological condition of the facility, as-is drawings of essential facility support systems, and S&M requirements and procedures.

DELIVERABLES

The following Level 1 and 2 Milestones will be performed during the lifecycle of the project:

Building 3026-C Deactivation Complete
Building 3026-D Deactivation Complete

PARTICIPANTS

The primary participants for the following activities are:

Maintenance	Lockheed Martin Energy Systems, Inc. (Energy Systems)
Construction	DOE Prime Construction Contractor or Energy Systems Subcontractor
Contamination Control	Energy Systems, Subcontractor
Final Decontamination	Energy Systems, Subcontractor
Inventory Reduction	Energy Systems, Subcontractor

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11

(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS		2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.06 ADS OR-6504IS		5. WBS ELEMENT TITLE Building 3028 Facility Deactivation	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0		8. DATE 08/01/95
9. APPROVED CHANGES			
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER	
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Building 3028 Facility Deactivation is to place Building 3028 in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). SCOPE This project consists of the following activities: • Contamination Control - Includes the deactivation of seven highly contaminated hot cells. All waste and loose equipment will be removed from the cells, a general washdown performed, the primary containment of each cell stabilized, each service line to the cells identified, labeled, and plugged, each manipulator boot and in-cell filter replaced, all cell drains plugged, the final radiological condition of each cell documented, and the cell interior access secured. The water-filled shielding tanks in front of Cells 1 through 5 will be drained and the chilled water system associated with these shielding tanks will be deactivated. The charging area behind Cells 1 through 5 will also be cleaned to remove potential airborne contamination. • Structural Stabilization - Includes the disconnection and draining of all water, air, steam, and gas piping service lines coming into each building. The fire protection wet sprinkler system will be converted to a manually activated dry system. Electrical service not essential to S&M requirements will be disconnected. All radiation protection instruments and alarms will be removed. The exterior of the building will also be sealed. • Final Facility Report - Includes preparation of a report providing documentation of the history, physical and radiological condition of the facility, as-is drawings of essential facility support systems, and S&M requirements and procedures.			

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.06 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 3028 Facility Deactivation	

12. ELEMENT TASK DESCRIPTION (continued)

DELIVERABLES

The following Level 1 and 2 Milestones will be performed during the lifecycle of the project:

Building 3028 Deactivation Complete

PARTICIPANTS

The primary participants for the following activities are:

Construction	DOE Prime Construction Contractor, Subcontractor
Structural Stabilization	Lockheed Martin Energy Systems, Inc. (Energy Systems)
Final Facility Report	Energy Systems Subcontractor

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.08 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 3029 Facility Deactivation	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0	8. DATE 08/01/95
9. APPROVED CHANGES		
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Building 3029 Facility Deactivation is to place Building 3029 in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). SCOPE This project consists of the following activities: • Contamination Control - Includes the deactivation of four manipulator hot cells and four glove boxes. For each of the hot cells, the waste and loose equipment will be removed from the cells, a general washdown performed, the primary containment of each cell stabilized, each service line to the cells identified, labeled, and plugged, each manipulator boot and in-cell filter replaced, all cell drains plugged, the final radiological condition of each cell documented, and the cell interior access secured. The two ¹³¹I glove boxes will be cleaned, sealed and left in the building. The ¹⁴C and ⁹⁹T glove boxes will be removed and managed as Solid Low Level Waste (SLLW). • Structural Stabilization - Includes the disconnection and draining of all water, air, steam, and gas piping service lines coming into each building. The fire protection wet sprinkler system will be converted to a manually activated dry system. Electrical service not essential to S&M requirements will be disconnected. All radiation protection instruments and alarms will be removed. The exterior of the building will also be sealed. • Final Facility Report - Includes preparation of a report providing documentation of the history, physical and radiological condition of the facility, as-is drawings of essential facility support systems, and S&M requirements and procedures.		

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.08 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 3029 Facility Deactivation	
12. ELEMENT TASK DESCRIPTION (continued) DELIVERABLES The following Level 1 and 2 Milestones will be performed during the lifecycle of the project: Building 3029 Deactivation Complete PARTICIPANTS The primary participants for the following activities are: Construction DOE Prime Construction Contractor, Subcontractor Structural Stabilization Lockheed Martin Energy Systems, Inc. (Energy Systems) Final Facility Report Energy Systems Subcontractor		

U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.10 ADS OR-6504IS	5. WBS ELEMENT TITLE Center Circle Facility (3030 - 3034, 3118) Deactivation	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0	8. DATE 08/01/95
9. APPROVED CHANGES		
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Center Circle Facility Deactivation Project is to place Buildings 3030, 3031, 3032, 3033, 3033-A, 3118, and 3034 in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). SCOPE This project consists of the following activities: • Contamination Control - Includes deactivation of hot cells and hoods in Buildings 3030, and 3031. For each of the hot cells, the waste and loose equipment will be removed from the cells, a general washdown performed, the primary containment of each cell stabilized, each service line to the cells identified, labeled, and plugged, all cell drains plugged, the final radiological condition of each cell documented, and the cell interior access secured for each hood all waste will be removed, internal surfaces cleaned, and a fixative coating applied. The sashes will be locked shut. The ³H system in Building 3033 will be deactivated. The ³H traps will be inerted, removed from the ³H processing system, and packaged for disposal. The ³H processing hood will be cleaned and all hood support systems will be labeled and deactivated. The ⁸⁵Kr purification system in the building will also be deactivated. The charcoal traps and roughing pumps from the ⁸⁵Kr processing system will be removed, packaged, and disposed of as waste. All contamination control activities have been completed in Building 3033-A. • The five hoods in Building 3032 will be disconnected and removed from the building. • Structural Stabilization - Includes the disconnection and draining of all water, air, steam, and gas piping service lines coming into Building 3030 and 3031. Electrical service not essential to S&M requirements will be disconnected. All radiation protection instruments and alarms will be removed. The roof of Building 3033-A is to be repaired and the exteriors of Buildings 3030 and 3033 will be sealed. Buildings 3032 and 3034 will remain occupied following deactivation until all IFDP facilities are transferred to the D&D Program. Utility services will remain connected to these buildings until transfer to D&D ownership.		

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.10 ADS OR-6504IS	5. WBS ELEMENT TITLE Center Circle Facility Deactivation	

12. ELEMENT TASK DESCRIPTION (continued)

SCOPE (continued)

- Re-Roof Buildings 3030, 3118, 3031 - Includes activities to re-roof the complex consisting of Buildings 3030, 3118, and 3031.
- Final Facility Report - Includes preparation of a report providing documentation of the history, physical and radiological condition of each of the buildings, as-is drawings of essential facility support systems, and S&M requirements and procedures.

DELIVERABLES

The following Level 1 and 2 Milestones will be performed during the lifecycle of the project:

Building 3030 Building Deactivation Complete
 Building 3031 Building Deactivation Complete
 Building 3032 Building Deactivation Complete
 Building 3033-A Building Deactivation Complete
 Building 3033 Building Deactivation Complete
 Building 3034 Building Deactivation Complete
 Building 3118 Building Deactivation Complete

PARTICIPANTS

The primary participants for the following activities are:

Construction	DOE Prime Construction Contractor, Subcontractor
Structural Stabilization	Lockheed Martin Energy Systems, Inc. (Energy Systems)
Final Facility Report	Energy Systems Subcontractor

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS		2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.12 ADS OR-6504IS		5. WBS ELEMENT TITLE Building 3038 Facility Deactivation	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0		8. DATE 08/01/95
9. APPROVED CHANGES			
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER	
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Building 3038 Facility Deactivation Project is to place the facility (which Buildings 3038-Alpha Handling Facility (AHF), 3038-E, and 3038-M) in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). SCOPE This project consists of the following activities: • Contamination Control - Includes the deactivation of five hot cells in Building 3038-AHF. For each of the hot cells, the waste and loose equipment will be removed from the cells, a general washdown performed, the primary containment of each cell stabilized, each service line to the cells identified, labeled, and plugged, all cell drains plugged, the final radiological condition of each cell documented, and the cell interior access secured. The water-filled shielding tanks in front of the hot cells will be drained and the chilled water system associated with these shield tanks will be deactivated. The operating area in front of the hot cells will be cleaned to remove potential airborne contamination. • Structural Stabilization - Includes repairs to the drains in Building 3038-AHF which have been sealed to prevent use due to leaks in the underground transfer lines, converting the Building 3038-AHF fire detection system to a manually activated dry system, and the disconnection and draining of all water, air, steam, and gas piping service lines coming into Buildings 3038-E and 3038-M. Electrical service not essential to S&M requirements will be disconnected. All radiation protection instruments and alarms in Buildings 3038-E and 3038-M will be removed. • Yttrium Cell Cleanup - Includes removing the waste and loose equipment will be removed from the Yttrium cell in Building 3038-E. A general wipedown will be performed, the primary containment of stabilized, each service line to the cells identified, labeled, and plugged, the final radiological condition of the cell documented, and the cell interior access secured.			

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 11/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.12 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 3038 Facility Deactivation	

12. ELEMENT TASK DESCRIPTION (continued)

SCOPE (continued)

- **Glove Box & Hoods Deactivation** - Includes deactivation of the seven glove boxes in Building 3038-AHF and the eleven glove boxes and eight hoods in Building 3038-E. The rolling mill box in the north lab and two inert glove boxes in the south lab of Building 3038-E will be cleaned to remove all transferable contamination from their interior, painted to bond any fixed contamination, and all ports sealed. All service piping and drains will be disconnected and sealed. The hoods will be wiped down to remove transferrable contamination, liquid low-level (radioactive) waste (LLLW) drains will be plugged, and the hood locked and tagged out-of-service. All utility services to the hoods will be disconnected.
- **Barricade Cleanup** - Includes the deactivation of the barricade in Building 3038-M. All waste from the barricade area will be removed, the area cleaned, and all service lines to the barricade will be deactivated. Access to the barricade will be secured.
- **Final Facility Report** - Includes preparation of a report providing documentation of the history, physical and radiological condition of each of the buildings, as-is drawings of essential facility support systems, and S&M requirements and procedures.

DELIVERABLES

The following Level 1 and 2 Milestones will be performed during the lifecycle of the project:

Building 3038-E Building Deactivation Complete
 Building 3038-M Building Deactivation Complete
 Building 3038-AHF Building Deactivation Complete

PARTICIPANTS

The primary participants for the following activities are:

Construction	DOE Prime Construction Contractor, Subcontractor
Structural Stabilization	Lockheed Martin Energy Systems, Inc. (Energy Systems)
Final Facility Report	Energy Systems Subcontractor

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11

(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS		2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-ACO5-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.14 ADS OR-6504IS		5. WBS ELEMENT TITLE Building 3047 Facility Deactivation	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0		8. DATE 08/01/95
9. APPROVED CHANGES			
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER	
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Building 3047 Facility Deactivation Project is to place Building 3047 in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). SCOPE This project consists of the following activities: • Contamination Control - Includes clean up of the vacuum pit, decontamination of the vacuum system surge tank, and cleanup of the filter house. Pieces of contaminated, high-efficiency particulate air filter media that are lodged on the control damper to the filter house in the west airlock will be removed. • Structural Stabilization - Includes deactivation of the building chilled water system, converting the fire protection system to a manually activated dry system, and the disconnection and draining of all water, air, steam, and gas piping service lines coming into the building. Electrical service not essential to S&M requirements will be disconnected. All radiation protection instruments and alarms in the building will be removed. The chilled water system will be drained, pipes and electrical services disconnected, and the pumps salvaged. • Hot Cells Cleanup - Includes the deactivation of Hot Cells A, B, C, D and the alpha cell in Room 110. All waste and loose equipment will be removed from the cells. A general washdown will be performed, the primary containment of each cell stabilized, each service line to the cells identified, labeled, and plugged, all cell drains plugged, the final radiological condition of the cell documented, and each cell interior access secured. The sludge in the sump under Cell D will also be removed. • Glove Boxes & Hoods Removal - Includes the deactivation and removal of the gadolinium press box and ¹⁴C glove boxes. All services will be disconnected and the box interiors cleaned and fixed with a sealant. The hoods in Rooms 105, 109, 208, 209, and 210 will be wiped down to remove transferrable contamination, liquid low-level (radioactive) waste (LLLW) drains will be plugged, and the hood locked and tagged out-of-service. All utility services to the hoods will be disconnected. • Final Facility Report - Includes preparation of a report providing documentation of the history, physical and radiological condition of each of the buildings, as-is drawings of essential facility support systems, and S&M requirements and procedures.			

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-ACO5-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.14 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 3047 Facility Deactivation	

12. ELEMENT TASK DESCRIPTION (continued)

DELIVERABLES

The following Level 1 and 2 Milestones will be performed during the lifecycle of the project:

Building 3047 Building Deactivation Complete

PARTICIPANTS

The primary participants for the following activities are:

Construction	DOE Prime Construction Contractor, Subcontractor
Structural Stabilization	Lockheed Martin Energy Systems, Inc. (Energy Systems)
Final Facility Report	Energy Systems Subcontractor

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11

(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.16 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 3517 Facility Deactivation	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0	8. DATE 08/01/95
9. APPROVED CHANGES		
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Building 3517 Facility Deactivation Project is to place Building 3517 in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). SCOPE This project consists of the following activities: • Structural Stabilization - Includes conversion of the fire protection system to a manually activated dry system and the disconnection and draining of all water, air, steam, and gas piping service lines coming into the building. Electrical service not essential to S&M requirements will be disconnected. All radiation protection instruments and alarms in the building will be removed. • Hot Cells Cleanup - Includes the deactivation of cells 10, 11, 12, 13, 14, 15, 16, and 18. All waste and loose equipment will be removed from the cells. A general washdown will be performed, the primary containment of each cell stabilized, each service line to the cells identified, labeled, and plugged, all cell drains plugged, the final radiological condition of the cell documented, and each cell interior access secured. • Inventory Transfer - Includes transferring seventeen containers of ²⁴⁴Cm to the Chemical Engineering Development Center at the Oak Ridge National Laboratory (ORNL), repackaging Eu and Gd materials for retrievable storage and transferring the materials to the solid waste storage area, repackaging all ¹³⁷Cs and ⁹⁰Sr sources to meet Waste Encapsulation Storage Facility (WESF) criteria and transferring the sources to WESF. Once waste acceptance criteria have been received from WESF, repackaging requirements and the extent of process operation that must be resumed to perform repackaging operations will be determined and the options of using Building 3517 or some other ORNL facility will be evaluated. If the use of Building 3517 is evaluated as the best option, a justification for resumption of repackaging operation will be prepared and all necessary physical upgrades to the facility to resume source repackaging operations will be performed.		

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-ACO5-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.16 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 3517 Facility Deactivation	

12. ELEMENT TASK DESCRIPTION (continued)

SCOPE (continued)

- Final Facility Report - Includes preparation of a report providing documentation of the history, physical and radiological condition of each of the building, as-is drawings of essential facility support systems, and S&M requirements and procedures.

DELIVERABLES

The following Level 1 and 2 Milestones will be performed during the lifecycle of the project:

Building 3517 Building Deactivation Complete

PARTICIPANTS

The primary participants for the following activities are:

Construction	DOE Prime Construction Contractor, Subcontractor
Structural Stabilization	Lockheed Martin Energy Systems, Inc. (Energy Systems)
Final Facility Report	Energy Systems Subcontractor

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11
(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS		2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-AC05-84OR21400
4. WBS ELEMENT CODE 1.6.6.2.10.2.18 ADS OR-6504IS		5. WBS ELEMENT TITLE Building 7025 Facility Deactivation	
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0		8. DATE 08/01/95
9. APPROVED CHANGES			
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER	
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Building 7025 Facility Deactivation Project is to place Building 7025 in a safe, stable, and environmentally sound condition suitable for an extended period of minimum surveillance and maintenance (S&M). SCOPE This project consists of the following activities: • Contamination Contr ol - Includes deactivation of the ³H target fabrication system which houses the fabrication system. All waste will be removed and the hood cleaned. • Structural Stabilization - Includes the disconnection and draining of all water, air, steam, and gas piping service lines coming into the building. Electrical service not essential to S&M requirements will be disconnected. All radiation protection instruments and alarms in the building will be removed. • Final Facility Report - Includes preparation of a report providing documentation of the history, physical and radiological condition of each of the building, as-is drawings of essential facility support systems, and S&M requirements and procedures. DELIVERABLES The following Level 1 and 2 Milestones will be performed during the lifecycle of the project: Building 7025 Building Deactivation Complete			

(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS	2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-ACO5-84OR21400						
4. WBS ELEMENT CODE 1.6.6.2.10.2.18 ADS OR-6504IS	5. WBS ELEMENT TITLE Building 7025 Facility Deactivation							
12. ELEMENT TASK DESCRIPTION (continued) PARTICIPANTS The primary participants for the following activities are: <table> <tr> <td>Construction</td> <td>DOE Prime Construction Contractor, Subcontractor</td> </tr> <tr> <td>Structural Stabilization</td> <td>Lockheed Martin Energy Systems, Inc. (Energy Systems)</td> </tr> <tr> <td>Final Facility Report</td> <td>Energy Systems Subcontractor</td> </tr> </table>			Construction	DOE Prime Construction Contractor, Subcontractor	Structural Stabilization	Lockheed Martin Energy Systems, Inc. (Energy Systems)	Final Facility Report	Energy Systems Subcontractor
Construction	DOE Prime Construction Contractor, Subcontractor							
Structural Stabilization	Lockheed Martin Energy Systems, Inc. (Energy Systems)							
Final Facility Report	Energy Systems Subcontractor							

**U. S. DEPARTMENT OF ENERGY
WORK BREAKDOWN STRUCTURE DICTIONARY
PART II - ELEMENT DEFINITION**

DOE F1332.11

(11-84)

1. PROJECT TITLE/PARTICIPANT ADS OR-6504IS		2. DATE 08/01/95	3. IDENTIFICATION NUMBER DE-ACO5-84OR21400				
4. WBS ELEMENT CODE 1.6.6.2.10.2.20 ADS OR-6504IS		5. WBS ELEMENT TITLE Other Facility Deactivation and Support					
6. INDEX LINE NO.	7. REVISION NO. AND AUTHORIZATION 0		8. DATE 08/01/95				
9. APPROVED CHANGES							
10. SYSTEM DESIGN DESCRIPTION		11. BUDGET AND REPORTING NUMBER					
12. ELEMENT TASK DESCRIPTION OBJECTIVES The purpose of the Other Facility Deactivation and Support Project is to provide non-building specific engineering, planning, studies and analysis. SCOPE This project consists of the following activities: • Other Support - Includes non-building specific engineering and planning support. DELIVERABLES There are no Level 1 and 2 Milestones scheduled during the lifecycle of the project. PARTICIPANTS The primary participants for the following activities are: <table style="width: 100%; border: none;"> <tr> <td style="width: 30%;">Other Support</td> <td>Lockheed Martin Energy Systems, Inc. (Energy Systems)</td> </tr> <tr> <td>Audits and Assessments</td> <td>Energy Systems</td> </tr> </table>				Other Support	Lockheed Martin Energy Systems, Inc. (Energy Systems)	Audits and Assessments	Energy Systems
Other Support	Lockheed Martin Energy Systems, Inc. (Energy Systems)						
Audits and Assessments	Energy Systems						

3.3 ADS OR-6504IS SCHEDULE SUMMARY

The following section contains the schedule summaries for ADS OR-6504IS. The project gantt charts and milestone schedules are shown in Fig. 3.2.

There are no milestones scheduled for this element

Fig 3.2. Gantt charts and milestone schedules (continued)

There are no milestones scheduled for this element

Fig 3.2. Gantt charts and milestone schedules (continued)

Fig 3.2. Gantt charts and milestone schedules (continued)

REPORTING PERIOD: 10/01/93 - 09/29/00

3-33

Fig 3.2. Gantt charts and milestone schedules (continued)

Fig 3.2. Gantt charts and milestone schedules (continued)

MILESTONE LOG

ISOTOPES FACILITY DEACTIVATION PROJECT
BUILDING 3028 FACILITY DEACTIVATION
LEVEL 2A MILESTONES

CURRENT DATE: 12/20/95

REPORTING PERIOD: 10/01/93 - 09/29/00

[illegible]

MONTHLY SCHEDULE STATUS REPORT (MSSR) LOG

EAP MSSAPICK Revised 02/02/95 GNC

Fig 3.2. Gantt charts and milestone schedules (continued)

3-35

MILESTONE LOG

ISOTOPES FACILITY DEACTIVATION PROJECT

BUILDING 3029 FACILITY DEACTIVATION

LEVEL 2A MILESTONES

CURRENT DATE: 12/20/95

REPORTING PERIOD: 10/01/93 - 09/29/00

[illegible]

MONTHLY SCHEDULE STATUS REPORT (MSSR) LOG

ERP MSSAPICK Revised 02/02/95 GMC

Fig 3.2. Gantt charts and milestone schedules (continued)

REPORTING PERIOD: 10/01/93 - 09/29/00

3-39

EAP MSSAPICK Revised 02/02/95 GNC

Fig 3.2. Gantt charts and milestone schedules (continued)

Fig 3.2. Gantt charts and milestone schedules (continued).

REPORTING PERIOD: 10/01/93 - 09/29/00

3-41

Fig 3.2. Gantt charts and milestone schedules (continued).

REPORTING PERIOD: 10/01/93 - 09/29/00

3-43

EAP MSSAPICK Revised 02/02/95 GMC

REPORTING PERIOD: 10/01/93 - 09/29/00

3-45

EAP MSSAPICK Revised 02/02/95 GMC

Fig 3.2. Gantt charts and milestone schedules (continued)

REPORTING PERIOD: 10/01/93 - 09/29/00

3-47

ERP MSSAPTCK Revised 02/02/95 GMC

Fig 3.2. Gantt charts and milestone schedules (continued)

There are no milestones scheduled for this element

Fig 3.2. Gantt charts and milestone schedules (continued)

3.4 ADS OR-6504IS BASIS OF ESTIMATE

- D&D activities will not be performed for at least 10 years beyond the completion of deactivation activities.
- Technical staff is knowledgeable of procedures required to manage specific work task.
- All of the deactivation activities are covered by existing ORNL National Environmental Policy Act (NEPA) documentation. Any additional NEPA documentation will be completed in parallel with other project activities with additional resources.
- Waste tanks WC-10 will be available to support deactivation activities through FY 1997.
- Trained and qualified personnel are available to perform deactivation activities.
- ORRs will be conducted by the project staff or by an appointed review committee. No other ORRs will be required.
- Technical planning bases for the project will be implemented as described. Appropriate project contingency will be provided and identified.
- Work inefficiencies are expected for radiation work involving respirators or supplied air.
- The only activity that has been identified as potentially requiring an ORR is the resumption of repackaging operations in Building 3517.
- Budget will be provided as planned in the funding profile.
- The cost estimate was compiled by Energy Systems Engineering from the estimates prepared by the ORNL organizations performing the work. The estimating methodologies and practices conform to the Energy Systems *Project Estimating and Scheduling Standard Operating Manual*, the DOE-ORO *Estimating and Cost Control Manual for Construction Projects*, and the *Cost Estimating Hand Book for Environmental Restoration Projects*. The estimate is an activity-based cost estimate.
- The resource data used to prepare the cost estimate are derived from current cost data and staffing requirements for existing work elements that continue for the duration of the project and from technical work descriptions and schedules prepared for each deactivation activity. These activities are described with cost data in the Isotopes Facilities Shutdown Program.
- The resources were priced using the ERDEC94C Standard Value File. The indirect costs, including steam and water use assessments, organization overheads, material procurement, and general and administrative burdens, were developed similarly.
- Utility costs for water, steam, air, electricity, etc. are collected as a part of the surveillance and maintenance cost.
- Work is performed in a 40-hour work week. Overtime can be used as needed.
- Utility and S&M costs are extended for five years after deactivation of the facility or through FY2000, whichever comes first. Costs are based on a projection of S and M activities and cost from LMES.

- Contingency was originally set at up to 30% in the outyears and lower (0-5%) in the early years because of better project definition.
- All waste generated will be turned over to Waste Management for disposal.

3.5 ADS OR-6504IS FISCAL YEAR COST LIFECYCLE PLAN

The following section presents the fiscal year cost profile by WBS element. The report provides the total budget outlay for the life cycle.

ISOTOPE DEACTIVATION PROGRAM BASELINE BY YEAR REPORT (Dollars in thousands)*								
	Fiscal Year							
Description	Prior Years	1995	1996	1997	1998	1999	2000	TOTAL
10.2.01 Proj Integ	1,658	689	720	743	670	696	456	5,630
10.2.02 S and M	2,653	4,438	4,336	3,572	3,379	1,995	909	21,284
10.2.04 Bldg 3026	0	453	426	267	1,610	340	0	3,097
10.2.06 Bldg 3028	0	415	195	0	0	0	0	610
10.2.08 Bldg 3029	0	137	667	0	0	0	0	804
10.2.10 Bldg CC	0	557	1,076	111	321	0	0	2,064
10.2.12 Bldg 3038	0	331	735	908	247	0	0	2,219
10.2.14 Bldg 3047	0	710	0	1,216	994	19	0	2,939
10.2.16 Bldg 3517	0	640	503	1,967	2,489	722	0	6,322
10.2.18 Bldg 7025	0	115	213	0	0	0	0	328
10.2.20 Other Sup	0	923	885	526	548	568	589	4,040
2.10.2 SUBTOTAL	4,311	9,408	9,756	9,310	10,257	4,340	2,112	49,335
CONTINGENCY	0	266	426	390	3,071	1,302	429	6,042
2.10.2 TOTAL	4,311	9,674	10,182	9,700	13,328	5,642	2,541	55,378

* This table now includes FY94 actual cost.

Fig 3.5.1 Isotope Deactivation Program Baseline by Year Report

3.6 ADS OR-6504IS PROJECT/PARTICIPANT SUMMARY

The following pages contain the participant summaries for ADS OR-6504IS.

ISOTOPE DEACTIVATION PROGRAM

FISCAL YEAR SUMMARY

\$1 = \$1000

11/16/1995

Arranged By: WBS / Participant Code
Fiscal Year Range 1995 - 2000

	Fiscal Year						Sub
	1994	1995	1996	1997	1998	1999	Total
2.10.2.01 PROJECT INTEGRATION							
C069 CENTRAL ENGINEERING	81	220	230	237	174	180	1122
C087 ENVIRONMENTAL RESTORATION	217	469	490	506	495	515	2692
Y041 WASTE MANAGEMENT	1147						1147
X036 OFC OF SAF & HEALTH PROT	41						41
Total PROJECT INTEGRATION	1658	689	720	743	669	695	5174
2.10.2.02 WBS 2.10.2.02							
X003 CHEMICAL TECHNOLOGY	1347	1987	1945	1623	1550	948	9427
X021 PLANT & EQUIPMENT	669	1243	1216	995	931	475	5529
X024 OFC OF QUAL PROGS & INSP	.	128	123	93	88	57	489
X034 INST & CONTROLS	63	220	219	175	162	111	950
X036 OFC OF SAF & HEALTH PROT	547	860	833	686	649	405	3980
Total WBS 2.10.2.02	2653	4438	4336	3572	3380	1996	20375
2.10.2.04 BUILDING 3026 FACILITY DEACTIV							
C069 CENTRAL ENGINEERING	.	.	.	.	8	8	16
C087 ENVIRONMENTAL RESTORATION	.	.	.	.	6	6	12
MK51 MK-F OAK RIDGE FPSC	.	.	.	.	174	.	174
TS01 TECH SUPPORT CONTRACTOR	.	.	.	.	47	49	96
X003 CHEMICAL TECHNOLOGY	.	401	323	67	545	161	1497
X021 PLANT & EQUIPMENT	.	9	41	123	357	53	583
X036 OFC OF SAF & HEALTH PROT	.	43	62	78	473	63	719
Total BUILDING 3026 FACILITY DEACTIV		453	426	268	1610	340	3097
2.10.2.06 BUILDING 3028 FACILITY DEACTIV							
C069 CENTRAL ENGINEERING	.	.	7	.	.	.	7
C087 ENVIRONMENTAL RESTORATION	.	.	5	.	.	.	5
MK63 MK-F DE, OAK RIDGE	.	.	63	.	.	.	63
TS01 TECH SUPPORT CONTRACTOR	.	.	43	.	.	.	43
X003 CHEMICAL TECHNOLOGY	.	267	7	.	.	.	274
X021 PLANT & EQUIPMENT	.	131	55	.	.	.	186
X036 OFC OF SAF & HEALTH PROT	.	17	15	.	.	.	32
Total BUILDING 3028 FACILITY DEACTIV	.	415	195	.	.	.	610
2.10.2.08 BUILDING 3029 FACILITY DEACTIV							
C069 CENTRAL ENGINEERING	.	.	15	.	.	.	15
C087 ENVIRONMENTAL RESTORATION	.	.	11	.	.	.	11
MK51 MK-F OAK RIDGE FPSC	.	12	31	.	.	.	43
MK63 MK-F DE, OAK RIDGE	.	.	70	.	.	.	70

Overhead included in body of report...

ISOTOPE DEACTIVATION PROGRAM

FISCAL YEAR SUMMARY

\$1 = \$1000

11/16/1995

Arranged By: WBS / Participant Code
Fiscal Year Range 1995 - 2000

	Fiscal Year						Sub
	1994	1995	1996	1997	1998	1999	Total
TS01 TECH SUPPORT CONTRACTOR	.	.	56	.	.	.	56
X003 CHEMICAL TECHNOLOGY	.	101	292	.	.	.	393
X021 PLANT & EQUIPMENT	.	9	122	.	.	.	131
X036 OFC OF SAF & HEALTH PROT	.	15	70	.	.	.	85
Total BUILDING 3029 FACILITY DEACTIV	.	137	667	.	.	.	804
2.10.2.10 CENTER CIRCLE 3030/3034.3118 F							
C069 CENTRAL ENGINEERING	.	8	61	8	.	.	77
C087 ENVIRONMENTAL RESTORATION	.	6	34	6	.	.	46
TS01 TECH SUPPORT CONTRACTOR	.	22	100	23	.	.	145
X003 CHEMICAL TECHNOLOGY	.	264	498	37	44	.	843
X021 PLANT & EQUIPMENT	.	157	236	22	231	.	646
X036 OFC OF SAF & HEALTH PROT	.	100	147	15	45	.	307
Total CENTER CIRCLE 3030/3034.3118 F	.	557	1076	111	320	.	2064
2.10.2.12 BUILDING 3038							
C069 CENTRAL ENGINEERING	.	.	.	.	25	.	25
C087 ENVIRONMENTAL RESTORATION	.	.	.	.	20	.	20
MR63 MK-F DH, OAK RIDGE	.	.	.	87	.	.	87
TS01 TECH SUPPORT CONTRACTOR	.	.	.	.	144	.	144
X003 CHEMICAL TECHNOLOGY	.	188	403	432	29	.	1052
X021 PLANT & EQUIPMENT	.	98	248	285	.	.	631
X036 OFC OF SAF & HEALTH PROT	.	45	84	103	28	.	260
Total BUILDING 3038	.	331	735	907	246	.	2219
2.10.2.14 BUILDING 3047 FACILITY DEACTIV							
C069 CENTRAL ENGINEERING	.	.	.	.	17	3	20
C087 ENVIRONMENTAL RESTORATION	.	.	.	.	14	2	16
MR63 MK-F DH, OAK RIDGE	.	34	.	.	.	.	34
TS01 TECH SUPPORT CONTRACTOR	.	.	.	.	56	9	65
X003 CHEMICAL TECHNOLOGY	.	402	.	801	608	3	1814
X021 PLANT & EQUIPMENT	.	212	.	350	252	.	814
X036 OFC OF SAF & HEALTH PROT	.	62	.	65	47	2	176
Total BUILDING 3047 FACILITY DEACTIV	.	710	.	1216	994	19	2939
2.10.2.16 BUILDING 3517 FACILITY DEACTIV							
AE01 ARCHITECT-ENGINEER	.	.	.	.	.	.	0
C069 CENTRAL ENGINEERING	.	.	.	.	.	17	17

Overhead included in body of report...

ISOTOPE DEACTIVATION PROGRAM

FISCAL YEAR SUMMARY

\$1 = \$1000

11/16/1995

Arranged By: WBS / Participant Code

Fiscal Year Range 1995 - 2000

	Fiscal Year						Sub
	1994	1995	1996	1997	1998	1999	Total
C087 ENVIRONMENTAL RESTORATION	.	.	.	.	.	13	13
MK63 MK-F DE, OAK RIDGE	.	.	.	.	.	139	139
TS01 TECH SUPPORT CONTRACTOR	.	.	.	.	.	187	187
X003 CHEMICAL TECHNOLOGY	.	550	501	1774	1749	230	4804
X021 PLANT & EQUIPMENT	.	87	.	109	685	73	954
X036 OFC OF SAF & HEALTH PROT	.	3	2	85	56	62	208
Total BUILDING 3517 FACILITY DEACTIV	.	640	503	1968	2490	721	6322
2.10.2.18 BUILDING 7025 FACILITY DEACTIV							
C069 CENTRAL ENGINEERING	.	.	8	.	.	.	8
C087 ENVIRONMENTAL RESTORATION	.	.	6	.	.	.	6
TS01 TECH SUPPORT CONTRACTOR	.	.	22	.	.	.	22
X003 CHEMICAL TECHNOLOGY	.	57	86	.	.	.	143
X021 PLANT & EQUIPMENT	.	52	76	.	.	.	128
X036 OFC OF SAF & HEALTH PROT	.	6	15	.	.	.	21
Total BUILDING 7025 FACILITY DEACTIV	.	115	213	.	.	.	328
2.10.2.20 OTHER FACILITY SUPPORT AND DEA							
AE01 ARCHITECT-ENGINEER	.	40	42	43	45	47	217
C064 MMES PROCUREMENT	.	231	535	164	171	177	1278
C069 CENTRAL ENGINEERING	.	173	180	186	194	201	934
C087 ENVIRONMENTAL RESTORATION	.	16	.	.	.	.	16
SC01 OFFSITE SUBCONTRACT	.	61	64	66	69	71	331
X003 CHEMICAL TECHNOLOGY	.	61	64	66	69	71	331
X008 HEALTH SCIENCES RESEARCH	.	341	.	.	.	.	341
Total OTHER FACILITY SUPPORT AND DEA	.	923	885	525	548	568	3448
Sub-Total	4311	9408	9756	9310	10257	4340	47382
Contingency	0	266	426	390	3071	1302	5455
Grand Total	4311	9674	10182	9700	13328	5642	52837

Overhead included in body of report...

ISOTOPE DEACTIVATION PROGRAM

FISCAL YEAR SUMMARY

\$1 = \$1000

11/16/1995

Arranged By: WBS / Participant Code
Fiscal Year Range 1995 - 2000

	Fiscal Year 2000	Total
	-----	-----
2.10.2.01 PROJECT INTEGRATION		
C069 CENTRAL ENGINEERING	.	1128
C087 ENVIRONMENTAL RESTORATION	456	3148
Y041 WASTE MANAGEMENT	.	1147
X036 OFC OF SAF & HEALTH PROT	.	41
Total PROJECT INTEGRATION	456	5630
2.10.2.02 WBS 2.10.2.02		
X003 CHEMICAL TECHNOLOGY	491	8544
X021 PLANT & EQUIPMENT	129	4989
X024 OFC OF QUAL PROGS & INSP	31	520
X034 INST & CONTROLS	52	939
X036 OFC OF SAF & HEALTH PROT	206	3639
Total WBS 2.10.2.02	909	21284
2.10.2.04 BUILDING 3026 FACILITY DEACTIV		
C069 CENTRAL ENGINEERING	.	16
C087 ENVIRONMENTAL RESTORATION	.	12
MK51 MK-F OAK RIDGE FPSC	.	174
TS01 TECH SUPPORT CONTRACTOR	.	96
X003 CHEMICAL TECHNOLOGY	.	1497
X021 PLANT & EQUIPMENT	.	583
X036 OFC OF SAF & HEALTH PROT	.	719
Total BUILDING 3026 FACILITY DEACTIV	.	3097
2.10.2.06 BUILDING 3028 FACILITY DEACTIV		
C069 CENTRAL ENGINEERING	.	7
C087 ENVIRONMENTAL RESTORATION	.	5
MK63 MK-F DE, OAK RIDGE	.	63
TS01 TECH SUPPORT CONTRACTOR	.	43
X003 CHEMICAL TECENOLGY	.	274
X021 PLANT & EQUIPMENT	.	186
X036 OFC OF SAF & HEALTH PROT	.	32
Total BUILDING 3028 FACILITY DEACTIV	.	610
2.10.2.08 BUILDING 3029 FACILITY DEACTIV		
C069 CENTRAL ENGINEERING	.	15
C087 ENVIRONMENTAL RESTORATION	.	11
MK51 MK-F OAK RIDGE FPSC	.	43
MK63 MK-F DE, OAK RIDGE	.	70

Overhead included in body of report...

ISOTOPE DEACTIVATION PROGRAM

FISCAL YEAR SUMMARY

\$1 = \$1000

11/16/1995

Arranged By: WBS / Participant Code
Fiscal Year Range 1995 - 2000

	Fiscal Year	
	2000	Total
TS01 TECH SUPPORT CONTRACTOR	.	56
X003 CHEMICAL TECHNOLOGY	.	393
X021 PLANT & EQUIPMENT	.	131
X036 OFC OF SAF & HEALTH PROT	.	85
Total BUILDING 3029 FACILITY DEACTIV	.	804
2.10.2.10 CENTER CIRCLE 3030/3034.3118 F		
C069 CENTRAL ENGINEERING	.	77
C087 ENVIRONMENTAL RESTORATION	.	46
TS01 TECH SUPPORT CONTRACTOR	.	145
X003 CHEMICAL TECHNOLOGY	.	843
X021 PLANT & EQUIPMENT	.	646
X036 OFC OF SAF & HEALTH PROT	.	307
Total CENTER CIRCLE 3030/3034.3118 F	.	2064
2.10.2.12 BUILDING 3028		
C069 CENTRAL ENGINEERING	.	25
C087 ENVIRONMENTAL RESTORATION	.	20
MK63 MK-F DE, OAK RIDGE	.	87
TS01 TECH SUPPORT CONTRACTOR	.	144
X003 CHEMICAL TECHNOLOGY	.	1052
X021 PLANT & EQUIPMENT	.	631
X036 OFC OF SAF & HEALTH PROT	.	260
Total BUILDING 3028	.	2219
2.10.2.14 BUILDING 3047 FACILITY DEACTIV		
C069 CENTRAL ENGINEERING	.	20
C087 ENVIRONMENTAL RESTORATION	.	16
MK63 MK-F DE, OAK RIDGE	.	34
TS01 TECH SUPPORT CONTRACTOR	.	65
X003 CHEMICAL TECHNOLOGY	.	1814
X021 PLANT & EQUIPMENT	.	814
X036 OFC OF SAF & HEALTH PROT	.	176
Total BUILDING 3047 FACILITY DEACTIV	.	2939
2.10.2.16 BUILDING 3517 FACILITY DEACTIV		
AE01 ARCHITECT-ENGINEER	.	0
C069 CENTRAL ENGINEERING	.	17

Overhead included in body of report...

ISOTOPE DEACTIVATION PROGRAM

FISCAL YEAR SUMMARY

\$1 = \$1000

11/16/1995

Arranged By: WBS / Participant Code
Fiscal Year Range 1995 - 2000

	Fiscal Year	
	2000	Total
C087 ENVIRONMENTAL RESTORATION	.	13
MK63 MK-F DE, OAK RIDGE	.	139
TS01 TECH SUPPORT CONTRACTOR	.	187
X003 CHEMICAL TECHNOLOGY	.	4804
X021 PLANT & EQUIPMENT	.	954
X036 OFC OF SAF & HEALTH PROT	.	208
Total BUILDING 3517 FACILITY DEACTIV	.	6322
2.10.2.18 BUILDING 7025 FACILITY DEACTIV		
C069 CENTRAL ENGINEERING	.	8
C087 ENVIRONMENTAL RESTORATION	.	6
TS01 TECH SUPPORT CONTRACTOR	.	22
X003 CHEMICAL TECHNOLOGY	.	143
X021 PLANT & EQUIPMENT	.	128
X036 OFC OF SAF & HEALTH PROT	.	21
Total BUILDING 7025 FACILITY DEACTIV	.	328
2.10.2.20 OTHER FACILITY SUPPORT AND DEA		
AE01 ARCHITECT-ENGINEER	49	266
C064 NMES PROCUREMENT	184	1462
C069 CENTRAL ENGINEERING	209	1143
C087 ENVIRONMENTAL RESTORATION	.	16
SC01 OFFSITE SUBCONTRACT	74	405
X003 CHEMICAL TECHNOLOGY	74	405
X008 HEALTH SCIENCES RESEARCH	.	341
Total OTHER FACILITY SUPPORT AND DEA	590	4038
Sub-Total	1955	49335
Contingency	586	6042
Grand Total	2541	55378

Overhead included in body of report...

DISTRIBUTION

1. J. W. Autrey	32. R. C. Mason
2. C. A. Bednarz	33. T. J. Newsom
3. J. B. Berry	34-35. P. T. Owen
4. T. Bonine	36. L. D. Owens
5. H. L. Boston	37. R. S. Owens
6. W. D. Brickeen	38. R. D. Patton
7. R. A. Brown	39. P. A. Pehlman
8. T. W. Burwinkle	40. H. X. Phillips
9. C. Clark, Jr.	41. D. W. Ramey
10. R. H. Coe	42. P. D. Ramsey
11. K. Constant	43. G. Q. Rennich
12. A. G. Croff	44. S. M. Robinson
13-22. R. E. Eversole (10)	45. P. A. Schrandt
23. S. B. Garland	46. S. D. Van Hoesen
24. K. W. Haff	48. A. B. Walker
25. C. T. Higdon	49. M. L. Whitehead
26. J. J. Hooyman	50. P. S. Wood
27. L. L. Kaiser	51. ORNL ER Doc. Manage. Center
28. E. A. Krispin	52. Central ER Doc. Manage. Center
29. A. J. Kuhaida	53. Laboratory Records Dept.
30. J. R. Lyon II	54. ORNL Patent Section
31. D. W. Malkemus	55. Central Research Library
-
56. Office of Assistant Manager for Energy Research and Development, DOE Oak Ridge Operations Office, P.O. Box 2001, Oak Ridge, TN 37831-8600
- 57-58. Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831
59. V. F. Boston, DOE Oak Ridge Operations Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
60. C. S. Gist, DOE Oak Ridge Operations Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
61. C. T. Williams, DOE Oak Ridge Operations Office, P.O. Box 2001, Oak Ridge, TN 37831-8541