RMIS View/Print Document Cover Sheet

This document was retrieved from the Documentation and Records Management (DRM) ISEARCH System. It is intended for Information only and may not be the most recent or updated version. Contact a Document Service Center (see Hanford Info for locations) if you need additional retrieval information.

Accession #: D295189265

Document #: SD-WM-PTR-012

Title/Desc:

TANK 241AZ101 STEAM BUMPING & SETTLING PROCESS
TEST REPORT

Pages: 52

DEC 04 1005

16

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT

No 611819

2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) Evaporator Project		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: Evaporator Project, Tank Farm Transition Projects, Tank Waste Remediation Systems		6. Cog. Engr.: C.M. Winkler		7. Purchase Order No.: N1784	
8. Originator Remarks: Approval of Reference Process Test Report Key Words: ALC, airlift circulators, Process Test, settling, and sludge washing.				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: Tank 241-AZ-101	
11. Receiver Remarks:				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: N/A	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Trans- mittal	Origi- nator Dispo- sition	Receiv- er Dispo- sition
1	WHC-SD-WM-PTR-012	N/A	0	Tank 241-AZ-101 Steam Bumping and Settling Process Test Report	N/A	1		

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec. 12.7)		1. Approval 2. Release 3. Information	4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment	4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G)	(H)	(J) Name (K) Signature (L) Date (M) MSIN				(J) Name (K) Signature (L) Date (M) MSIN				(G)	(H)
Reason	Disp.									Reason	Disp.
1	1	C.M. Winkler Cog. Eng.		12-1-95	SS-14						
1	1	J.E. Geary Cog. Mgr.		12-1-95	SS-22						
		Safety									
		Env.									

18. Signature of EDT Originator		19. Authorized Representative for Receiving Organization		20. Cognizant Manager		21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
Date 12-1-95		Date		Date 12/4			

TANK 241-AZ-101 STEAM BUMPING AND SETTLING PROCESS TEST REPORT

C. M. Winkler

Westinghouse Hanford Company, Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-87RL10930

EDT/ECN: 611819

UC: 2030

Org Code: 7C500

Charge Code: N1784

B&R Code: EW3120071

Total Pages: 48

Key Words: ALC, airlift circulators, Process Test, settling, sludge washing.

Abstract: This report summarizes the Process Test in which the airlift circulators in Tank 241-AZ-101 were shutdown. The test was successful, in that no extreme temperature excursions occurred. Only general data was obtained through the use of a gamma energy probe.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WHC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

OK Salazar
Release Approval

12/4/95
Date

Approved for Public Release

TANK 241-AZ-101 STEAM BUMPING AND SETTLING PROCESS TEST REPORT

C. M. Winkler

TABLE OF CONTENTS

ABSTRACT	iii
1.0 INTRODUCTION	1
2.0 DESCRIPTION OF TEST, TEST METHOD AND EQUIPMENT	1
2.1 Test Method	1
2.2 Equipment	2
3.0 TEST RESULTS	3
3.1 Test Objectives	3
3.2 Results	3

LIST OF TABLES

1 General Temperature Results	3
2 Catch Tank Liquid Levels	5

LIST OF FIGURES

1-8 101-AZ Thermocouples Locations	F-1
9 Insulating Concrete Temps. TE-101-AZ-2, 10, 13	F-9
10 Airlift Circulator Temps. TE-101-AZ-37, 40, 53	F-10
11 Solution Temps. TE-101-AZ-60, 68	F-11
12 Tank Dome Temps. TE-101-AZ-83, 84	F-12
13 Aging Waste Tank 101-AZ Process Test 0" (08/04/93)	F-13
14 Aging Waste Tank 101-AZ Process Test 0" (09/30/93)	F-14
15 Aging Waste Tank 101-AZ Process Test 0" (11/21/93)	F-15
16 Aging Waste Tank 101-AZ Process Test 4" (08/04/93)	F-16
17 Aging Waste Tank 101-AZ Process Test 4" (09/30/93)	F-17
18 Aging Waste Tank 101-AZ Process Test 4" (11/21/93)	F-18
19 Aging Waste Tank 101-AZ Process Test 158" (08/04/93)	F-19
20 Aging Waste Tank 101-AZ Process Test 158" (09/30/93)	F-20
21 Aging Waste Tank 101-AZ Process Test 158" (11/21/93)	F-21
22 Aging Waste Tank 101-AZ Process Test 300" (08/04/93)	F-22
23 Aging Waste Tank 101-AZ Process Test 300" (09/30/93)	F-23
24 Aging Waste Tank 101-AZ Process Test 300" (11/21/93)	F-24
25 101-AZ Liquid Level ALC Process Test	F-25
26 A-417 Liquid Level ALC Process Test	F-26
27 151-AZ Liquid Level ALC Process Test	F-27
28 152-AX Liquid Level ALC Process Test	F-28
29 Comparison of Neutron Count-Rates Well 130168	F-29
30 Comparison of Neutron Count-Rates Well 130168 E	F-30
31 Comparison of Neutron Count-Rates Well 130176	F-31

WHC-SD-WM-PTR-012 REV. 0

32	Comparison of Neutron Count-Rates	Well 130176 E	.	.	.	.	.	.	.	.	.	.	.	.	.	.	F-32
33	Total Gamma Above Cs-137	From Solids Well 13-01-68	.	.	.	.	.	.	.	.	.	.	.	.	.	.	F-33
34	Total Gamma Above Cs-137	From Solids Well 13-01-68 E	.	.	.	.	.	.	.	.	.	.	.	.	.	.	F-34
35	Total Gamma Above Cs-137	From Solids Well 13-01-76	.	.	.	.	.	.	.	.	.	.	.	.	.	.	F-35
36	Total Gamma Above Cs-137	From Solids Well 13-01-76 E	.	.	.	.	.	.	.	.	.	.	.	.	.	.	F-36

REFERENCES	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	.	7
------------	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

**TANK 241-AZ-101 STEAM BUMPING AND
SETTLING PROCESS TEST REPORT**

C. M. Winkler

ABSTRACT

This report summarizes the Process Test in which the airlift circulators in Tank 241-AZ-101 were shutdown. The test was successful, in that no extreme temperature excursions occurred. Only general settling data was obtained through the use of a gamma energy probe.

1.0 INTRODUCTION

The current baseline Tank Waste Remediation System flowsheet specifies that waste sludges will be pretreated in the double shell tanks using a sludge washing process as a minimum. The sludge washing process involves simple settle/decant as the means for initial solids liquid separation. In order to perform the settle/decant, the sludges in the tank must be allowed to settle undisturbed. Since the Aging Waste Tanks have Airlift Circulators (ALCs) operating, which are designed to prevent an uncontrolled steam bump by keeping the solids in the waste suspended, a test was required to ensure the solids would settle properly without causing an extreme temperature excursion in the tank.

A Process Test was performed in waste tank 241-AZ-101 on August 5, 1993 through November 23, 1993. The test involved shutting down the ALCs while monitoring tank temperatures, sludge levels and the ventilation system. The test was sponsored by Pretreatment Engineering (7E822) and supported by East Tank Farms Plant Engineering (71710) and Tank Farm Operations (7C300). The test was completed per the requirements outlined in the Process Test Plan (WHC-SD-WM-PTP-025), the Process Test Procedure (PTP-T-995-00011), Waste Tank Project Administration Manual (WHC-IP-0842) and the Standard Engineering Practices Manual (WHC-CM-6-1). All requirements outlined in the Safety Analysis Report (WHC-SD-HS-SAR-010) and Operation Specification Document (OSD-T-151-00017) were strictly adhered to.

2.0 DESCRIPTION OF TEST, TEST METHOD AND EQUIPMENT

The test was performed in the Aging Waste Tank Complex, specifically Tank 241-AZ-101, and involved shutting down the Airlift Circulators (ALCs). There are 22 ALCs in the tank that are used to prevent excessive temperature excursions by slowly mixing the tank and keeping the solids in suspension. Approximately, 50-100 scfm of process air is pumped into the ALCs when the system is operating normally. The annulus exhauster is also used to provide cooling for the tank and was shutdown during the test to examine the temperature changes in 241-AZ-101 during a near "worst case" scenario from a tank cooling perspective. A detailed description of the Aging Waste Facility and 241-AZ-101 can be found in the Aging Waste Tank Facility Description Manual (FDM-T-200-00003).

2.1 Test Method

The test was broken down into three stages: 1) Prestart conditions with ALCs ON and the annulus exhauster ON; 2) ALCs OFF with the annulus exhauster ON; 3) ALCs OFF with the annulus exhauster OFF. Temperature, pressure, liquid level and sludge level data was taken prior to initiating the test, then taken at specific intervals throughout the duration of the test. Below is a Chronology of the events which occurred before and during the test.

<u>Date</u>	<u>Event</u>
May 6, 1993	Issued Process Test Plan WHC-SD-WM-PTP-025.
June 16, 1993	USQ Screening determines Process Test in within the bounds of the existing Safety Analysis.
July 7, 1993	Completed temporary TMACs installation.
August 3, 1993	Issued Process Test Procedure PTP-T-995-00011.
August 4, 1993	Completed pretest drywell scans in AZ-101.
	Initiated Process Test at 2000 hrs. Airlift circulators off, AZ annulus exhauster operating. Maximum temperature 174° F.
August 5, 1993	Completed second drywell scans in AZ-101.
August 6, 1993	Completed third drywell scans in AZ-101.
August 9, 1993	Completed fourth drywell scans in AZ-101.
August 12, 1993	Administrative Hold declared. Process Test allowed to continue.
September 3, 1993	Issued Process Memo 93-107 to shutdown AZ annulus exhauster.
October 1, 1993	Shutdown AZ annulus exhauster. Maximum temperature 177° F.
November 17, 1993	Completed fifth drywell scans of AZ-101.
November 22, 1993	Maximum temperature remains steady at 187° F. Recommendation that test be terminated.
November 23, 1993	AZ annulus exhauster restarted, test officially terminated.
February 8, 1994	Completed sixth drywell scans in AZ-101.

2.2 Equipment

Tank 241-AZ-101 is equipped with 94 thermocouples that are located in the waste sludge, supernatant, vapor space, insulating concrete and foundation. During the test, all 94 points were monitored once per shift while a data logger was used to monitor 48 key points every 15 minutes.

The ventilation system was monitored during the test. Specific parameters were tank pressure and HEPA filter differential pressure.

The aging waste catch tanks were also monitored during the test in order to observe if changes in condensate generation rates from AZ-101 occur while the ALCs are off.

Sludge measurements were taken of 101-AZ throughout the test by raising a gamma probe in the drywell to obtain a radiological profile of the tank which was used to calculate sludge level. A detailed description of the process can be found in Reference 2.

3.0 TEST RESULTS

3.1 Test Objectives

The test had three primary objectives which are documented in the Process Test Plan (Reference 1) and outlined below:

1. To demonstrate that the operation of the ALCs in AZ-101 can be terminated without experiencing an over pressurization, or "steam bump" ($<-.25$ " Water Gauge) in the tank vapor space.
2. To demonstrate that the operation of the ALCs in AZ-101 can be terminated without exceeding the structural temperature and temperature gradient limits. To also obtain field data of the temperature profile of the tank with the ALCs off.
3. To obtain sludge level measurements of the tank at various stages of the test to provide information of the solids settling behavior while the ALCs are off.

All of these objectives were met or exceeded during the test and are discussed in detail in Section 3.2.

3.2 Results

General Temperature Results

The temperatures increased as expected when the ALCs were initially turned off. Table 1 shows temperatures for specific dates during the test. The September 30 temperatures were taken after the temperatures had stabilized with the ALCs OFF and the annulus exhauster ON. The November 23 temperatures were taken after the temperatures had stabilized with both the ALCs and annulus exhauster OFF.

Table 1

	Initial Aug. 4	Sept. 30		Final Nov. 23	
	Temp.	Temp.	Diff.	Temp.	Diff
Average Solution	136.3	141.3	5	146.7	10.4
Average Sludge	141.1	148.1	7	153.3	12.2
Maximum Temperature	173	177	4	187	15

It is interesting to note that the maximum temperature in the tank was found at thermocouple TE-101-AZ-10 through the first phase of the test, then TE-101-AZ-2 was the hottest after the annulus exhauster was shutdown. Both of

these thermocouples are located in the insulating concrete but TE-101-AZ-2 is located in the center of the tank, near where the annulus air flow first enters the air grid (See Figures F1-F8 for thermocouple locations).

Temperatures Profiles and Contours

Figures F13-F24 show profile and contour temperature plots for specific levels of the tank. There are three contours presented for each level: 1) August 4, 1994 Initial Test Conditions; 2) September 30, 1993 after the temperatures have stabilized with the ALCs off and the annulus exhaustor on; 3) November 23, 1994 after the temperatures have stabilized with the ALCs off and the annulus exhaustor off.

Insulating Concrete

The insulating concrete thermocouples are located underneath the tank, just touching the metal bottom. These thermocouples showed small temperature increases from turning off the ALCs (3-5° F). The highest temperature occurred at TE-101-AZ-10 which climbed to 179° F on September 30, 1993. This small temperature increase can be explained by the fact that little solids settling occurred over the thermocouples. If a thick blanket of sludge would have settled over the thermocouples, an insulating effect would have caused the temperatures to rise even more. The small temperature increase observed was caused from the lack of the cooling effect the ALCs provided from simple heat transfer from cool dry air bubbling through the warmer liquid.

Much larger temperature increases were observed (8-10° F) in the insulating concrete after the annulus exhaustor was shutdown. TE-101-AZ-20 showed a substantial increase from 170° F to 189° F after the annulus was shutdown. This was also expected because the annulus exhaustor is designed to route air underneath the tank to provide cooling of the insulating concrete and sludge. The test simply verified the effectiveness of the system.

Airlift Circulator Temperatures

The ALC temperatures increased (8-10° F) when the ALCs were turned off. This is due to the thermocouples being in close proximity to the cool air being injected through the ALC. The ALC thermocouples are 4 inches above the bottom of the tank while the bottom of the ALC is 30 inches from the floor of the tank. It is believed that the ALCs have carved out an area in the sludge under each ALC giving the sludge a topography similar to an egg carton. With this crater under the ALC the thermocouple is more susceptible to changes from the ALCs.

The ALC thermocouples also showed significant effects when the annulus exhaustor was shutdown. Temperature increases from 163° F to 173° F were observed. This is because the thermocouples are only 4" from the tank bottom and are influenced from changes in the annulus exhaust system.

Solution Temperatures

The solution temperatures showed moderate temperature increases (138° F-144° F) when the ALCs were shutdown. As would be expected in a liquid solution, the temperatures are fairly consistent. The changes that did occur are due to the lack of simple heat transfer the ALCs provided when the cool ALC air is bubbled through the warmer solution.

Tank Pressures

The tank never experienced an over pressurization throughout the testing period. Pressures remained steady between -1.0 and -2.0 inches W.G. This is, of course, because the temperatures never approached boiling anywhere in the tank. Any fluctuation in the vacuums are due to changes in the general plant status (i. e. inlet air flow, switching exhaust fans). The absence of a "steam bump" is further supported by the consistency of the catch tank level. A steam bump would have generated a great deal of steam which would have shown noticeable rises in the catch tank liquid levels. The catch tank liquid increases are discussed in the following section.

Catch Tank Liquid Levels

The three 702-A ventilation system catch tanks (151-AZ, 152-AX and A-417) and Tank 241-AZ-101 liquid level were closely monitored throughout the test. The plots of these results are shown in Figures F25-F28. The data is not conclusive as to whether there is any change in condensate generation rate before and after the test as shown in Table 2.

Table 2

Tank	Before Test (gallons/day)	After Test (gallons/day)	ALCs Effect On Generation Rate
101-AZ	-195	-217	increase
A-417	+595	+490	decrease
151-AZ	+84	+84	unchanged
152-AX	poor data*	poor data*	N/A

*152-AX data is poor from a trending stand point. Erratic readings were observed and periodic flushes of the system were completed making a reliable trend difficult.

The effect the ALCs have on condensate generation rate was not a primary objective of the test, however, the data was compiled in order to show any significant effects. From the data obtained, it does not appear there is any.

Suspended Solids

An attempt was made to determine settling behavior by monitoring changes in suspended solids concentration at various levels in the tank. A probe was lowered down drywells 13-01-68 and 13-01-76 at six different times during the test. The probe was slowly raised while counts were taken and collected on a multi-channel analyzer, then plotted. Two techniques were used:

The first technique used is called Total Gamma Above Cesium (TGAC). It involves measurements with a cadmium telluride (CdTe) detector of the total gamma interactions that are more energetic than the gamma-ray emitted from Cs-137. A region of interest (above the Cs-137 photopeak) was collected and plotted to generate activity profiles.

The second technique was used as a check of the first and it involves measuring a gross neutron count. A boron trifluoride detector is used to detect neutrons in the waste. Since the TRU isotopes emit neutrons and the TRU isotopes are solid, a profile of the neutrons detected can be plotted versus height.

The activity profiles of both detectors are similar as can be seen in Figures 29 and 36. Both profiles show that the sludge level remained steady at 18-20 inches. Unfortunately, specific settling behavior of the solids could not be determined using either probe.

CONCLUSIONS

The process test to shut down the ALCs in 241-AZ-101 was successful in that the three objectives outlined in the Process Test Plan were met. Under current 241-AZ-101 conditions, the airlift circulators can be shut down without experiencing an large or rapid temperature increase or a tank bump. In fact the tank will not reach the boiling point, even with the annulus exhauster shutdown.

The gamma probes did not work as well as expected, therefore, specific settling data (total suspended solids and settling rates) was not obtained. General information regarding total suspended solids was obtained from the sludge level data which the gamma probe provided. There was no increased sludge level in 241-AZ-101 during the test which implies the tank solids were already settled before the test. This means either the ALCs do not suspend the solids or there is not enough solids to suspend (i.e. only 18 inch sludge level).

RECOMMENDATIONS

1. It is recommended that the airlift circulators in 241-AZ-101 remain off indefinitely. The temperature data should continue to be monitored to ensure slow rises in temperature do not unexpectedly occur. 241-AZ-102 heat load, temperature and sludge level data should be evaluated to permit turning off the ALCs in this tank as well. Periodic flushing of the ALCs should continue to prevent the ALCs from plugging in case they are needed in the future.
2. Plans should continue to demonstrate the viability of In-Tank Sludge Washing. This includes completing decant pump and mixer installation in tank 241-AZ-101.

REFERENCES

1. WHC-SD-WM-PTP-025, "AZ-101 Steam Bumping and Settling Process Test Plan," G. T. MacLean, C. M. Winkler, dated May 6, 1993.
2. Keele, B. D., G. R. Blewett, and G. L. Troyer, "Final Test of the Sludge Monitoring Radiation Detector System, "WHC-SD-W151-TI-001," dated May 1993.
3. Internal Memo, B. D. Keele to G. T. MacLean, "2 Radionuclide Setting in 241-AZ-101," 8E-920-SAS94-086, dated May 3, 1994.

FIGURE 1

FIGURE 2

FIGURE 3

FIGURE 4

FIGURE 5

FIGURE 6

FIGURE 7

FIGURE 8

Insulating Concrete Temps
TE-101-AZ-2, 10, 13

WMC-SD-WM-PTR-012 REV. 0
FIGURE 9

FIGURE 10

Airlift Circulator Temps
TE-101-AZ-37, 40, 53

FIGURE 11

Solution Temps
TE-101-AZ-60, 68

F-12

FIGURE 13

TEMPERATURE

1°F
193.235
191.471
189.706
187.941
186.176
184.412
182.647
180.882
179.117
177.352
175.587
173.824
172.059
170.294
168.529
166.764
165
163.235
161.471
159.706
157.941
156.176
154.412
152.647
150.882
149.117
147.353
145.588
143.824
142.059
140.294
138.529
136.765
135

Aging Waste Tank 101-AZ Process Test: Termination of Airlift Circulators
(Temperature at Insulating Concrete Level) 0"

August 4, 1993

Kristin/Sathya
February 3, 1994

Aging Waste Tank 101-AZ Process Test: Termination of Airlift Circulators
(Temperature at Insulating Concrete Level) 0"

September 30, 1993

TEMPERATURE

195
193.235
191.471
189.706
187.941
186.176
184.412
182.647
180.882
179.118
177.353
175.588
173.824
172.059
170.294
168.529
166.765
165
163.235
161.471
159.706
157.941
156.176
154.412
152.647
150.882
149.118
147.353
145.588
143.824
142.059
140.294
138.529
136.765
135

WHC-SD-WM-PTR-012 REV. 0
FIGURE 14

Kristin/Sathya
February 3, 1994

Aging Waste Tank 101-AZ Process Test: Termination of the Operation of Airlift Circulators
and Annulus Exhauster (Temperaure at Insulating Concrete Level) 0"

November 21, 1993

WHC-SD-WM-PTF-012 REV. 0

FIGURE 15

Kristin/Sathya
February 3, 1994

Aging Waste Tank 101-AZ Process Test: Termination of the Operation of Airlift Circulators
(Temperature at Airlift Circulator Level) 4"

August 4, 1993

F-16

WHC-SD-WM-PTR-012 REV. 0
FIGURE 16

Kristin/Sathya
February 3, 1994

Aging Waste Tank 101-AZ Process Test: Termination of the Operation of Airlift Circulators
(Temperature at Airlift Circulator Level) 4"
September 30, 1993

Kristin/Sathya
February 4, 1994

Aging Waste Tank 101-AZ Process Test: Termination of Airlift Circulators
and Annulus Exhausters (Temperature at Airlift Circulator Level) 4"

November 21, 1993

Kristin/Sathya
February 4, 1994

Aging Waste Tank 101-AZ Process Test: Termination of the Operation of Airlift Circulators
(Temperature at Supernatant Level) 158"

August 4, 1993

WHC-SD-WM-PTR-012 REV. 0
FIGURE 19

Kristin/Sathya
February 4, 1994

Aging Waste Tank 101-AZ Process Test: Termination of the Operation of Airlift Circulators
(Temperature at Supernatant Level) 158"

September 30, 1993

Kristin/Sathya
February 7, 1994

Aging Waste Tank 101-AZ Process Test: Termination of Airlift Circulators and Annulus Exhausters (Temperature at Supernatant Level) 158"

November 21, 1993

Kristin/Sathya
February 7, 1994

Aging Waste Tank 101-AZ Process Test: Termination of the Operation of Airlift Circulators

(Temperature at Supernatant Level) 300"

August 4, 1993

WHC-SD-WM-PT-012 REV. 0
FIGURE 22

Kristin/Sathya
February 7, 1994

Aging Waste Tank 101-AZ Process Test: Termination of the Operation of Airlift Circulators

(Temperature at Supernatant Level) 300"

September 30, 1993

Kristin/Sathya
February 7, 1994

Aging Waste Tank 101-AZ Process Test: Termination of Airlift Circulators and Annulus
Exhausters (Temperature at Supernatant Level) 300"

November 21, 1993

Kristin/Sathya
February 7, 1994

FIGURE 25

101-AZ Liquid Level
ALC Process Test

Days into Test

FIGURE 26

A-417 Liquid Level
ALC Process Test

F-26

FIGURE 27

151-AZ Liquid Level
ALC Process Test

FIGURE 28

152-AX Liquid Level
ALC Process Test

COMPARISON OF NEUTRON COUNT-RATES

241-AZ-101, Well 130168

WHC-SD-WM-PTR-012 REV. 0

FIGURE 29

COMPARISON OF NEUTRON COUNT-RATES

241-AZ-101, Well 130168 (Expanded)

FIGURE 31

COMPARISON OF NEUTRON COUNT-RATES

241-AZ-101, Well 130176

COMPARISON OF NEUTRON COUNT-RATES

241-AZ-101, Well 130176 (Expanded)

FIGURE 33

Total Gamma Above Cs-137 (From Solids)

AZ-101 well 13-01-68

FIGURE 34

Total Gamma Above Cs-137 (From Solids)

AZ-101 well 13-01-68 (Expanded)

FIGURE 35

Total Gamma Above Cs-137 (From Solids)

AZ-101, well 13-01-76

FIGURE 36

Total Gamma Above Cs-137 (From Solids)

AZ-101, well 13-01-76 (Expanded)

DISTRIBUTION SHEET

To	From	Page 1 of 1
Those Listed	C. M. Winkler	Date 11/20/95
Project Title/Work Order	EDT No. 611819	
Tank 241-AZ-101 Steam Bumping and Settling Process Test Report	ECN No. N/A	

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
W. B. Barton	R2-11	X			
G. T. MacLean	H5-49	X			
W. J. Powell	H5-27	X			
E. A. Smith	H5-56	X			
G. R. Tardiff	S5-05	X			
C. M. Winkler	S5-14	X			

Technical Data Service Center S5-00 X

Central Files A3-88 (2)