LA-SUB--96-4

**LOS ALAMOS NATIONAL LABORATORY
SUBCONTRACT 1293M00014-3Z**

with

**NFS-RPS
10 Vista Drive
Old Lyme, CT 06371**

FINAL REPORT

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

ph
MASTER

This Final Report is submitted in accordance with item B0006 of Subcontract 1293M0014-3Z.

DISCLAIMER

**Portions of this document may be illegible
in electronic image products. Images are
produced from the best available original
document.**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Los Alamos National Laboratory Subcontract 1293M00014-3Z

ABSTRACT

On September 13, 1994, Los Alamos National Laboratory entered into this subcontract with NFS-Radiation Protection Systems, 10 Vista Drive, Old Lyme, CT 06371.

The purpose of the subcontract was to provide radiological engineering services for the design of special contamination containments. These containments were to be used during the replacement of leaking and damaged gaskets on the glove boxes in Technical Area - 55 (TA-55). The damaged gaskets involved 18 windows and five interconnecting spool pieces in fuel processing glove boxes. The work scope included the design and manufacture of special contamination containment enclosures (containments), the preparation of procedures and tool lists to support gasket replacement while using the containments, and the training of appropriate TA-55 personnel in the proper installation, operation and removal of the containments. TA-55 is under the cognizance of Nuclear Metals Technologies - 9 (NMT-9).

It was originally anticipated that two basic containment designs would be required, one for the windows and one for spool pieces. Upon examination of the glove boxes it was evident that the individual space envelopes and interferences associated with each glove box would require uniquely designed containments for effective gasket replacement. This resulted in 13 individual containment designs that accomodated the interferences and allowed gasket replacement within the containment.

A training and qualification program was conducted in the TA-55 training area using mockup glove boxes. Containment prototype designs were tested and refined, while personnel involved with the gasket maintenance program were trained in containment work practices, containment installation, operation and removal, and hands-on training on the glove box mockups. The maintenance procedures were also refined based upon the mockup findings.

Upon successful completion of the training program, two window gaskets were replaced without any release of contamination to the environment or exposure to personnel.

Successful use of the containments for glove box gasket replacement was a significant accomplishment. The operation has proven that a properly managed containment program can enhance routine maintenance of the glove boxes while preventing a contamination release. The ability to perform these operations in containments reduces costs by preventing a contaminant release and eliminating the associated cleanup expenses, reduced radioactive waste and fuel processing down time.

Los Alamos National Laboratory Subcontract 1293M00014-3Z

Scope of Work

The work scope for this contract included the design and fabrication of special containments to be used for the replacement of deteriorating gaskets in the TA-55, PF-4 glove boxes. Eighteen window gaskets and five spool gaskets were earmarked for replacement.

The containment design work and training was to be performed by an on-site Radiological Engineer, with off-site support and management provided by the NFS-RPS home office. The Radiological Engineer performed the containment designs, conducted training, wrote procedures and tool lists and prepared the containments for use.

Materials to be provided under the contract included 30 window containments, 18 for the actual gasket replacement with 12 spares, and 8 spool piece containments, 5 for gasket replacement and 3 spares.

Additional support items were supplied as necessary to perform the work.

The original contract performance period was from Sept. 26, 1994 with completion Nov. 9, 1994. A contract extension was granted through Dec. 9, 1994.

Contract Objectives

The primary objectives to be accomplished under this contract were:

1. Design and fabrication of 18 windows containments and 5 spool containments of two basic designs.
2. Manufacture of the window and spool containments.
3. Procedure and tool list preparation.
4. Personnel training.
5. Replacement of Gaskets.

A discussion of the achievement of each objective follows:

Los Alamos National Laboratory Subcontract 1293M00014-3Z

Accomplishments**1. Containment Design**

The scope of work for this contract anticipated the design of two containment types. One design for window gasket replacement and one design for spool piece gasket replacement. The basic designs would vary only in their dimensions, such as length, width and height. The dimensional variations would accommodate the different size windows and spool dimensions that would be encountered.

Upon closer inspection of the glove boxes while obtaining dimensions for the containment design, it was found that this precept of two basic designs would not be possible. There were many interferences unique to each glove box. These interferences included piping, electrical conduit, junction boxes, shielding, shielding attachment studs and adjacent glove boxes. It was determined that each glove box, each window and spool on each glove box would require a containment that would accomodated the as-built conditions encountered. This development resulted in increasing the containment design requirements from 2 drawings to 14 separate design drawings.

Obtaining the dimensional data to support the increased number of containments caused a time delay in the design work. Many more entries into the glove box area were required to allow the photographing and recording the dimensional data required for the designs.

The final final deliverable consists of 14 containment drawings. Thirteen of the drawings are for containments proper, one drawing delineates a design modification that may be combined with two of the other drawings to manufacture two additional types of containments. The result is a capability to generate a total of 15 unique containments.

A Drawing List and Application Information is attached as Exhibit A. An inventory list of the containments provided through this contract is attached as Exhibit B.

2. Containment Manufacture

Consistent with the unforcast design requirements, the 14 drawings complicated the manufacture of the containments.

Los Alamos National Laboratory Subcontract 1293M00014-3Z

As the design process was spread out over a longer than anticipated period, so was the fabrication. Each drawing was reviewed for errors, corrected and submitted to manufacturing. Manufacturing clarifications were answered and construction started. Because of the uniqueness of each design, tooling set up was done on a one at a time basis and each containment was custom made. The quantities involved would not support a production normal run process.

As drawings were completed, the containments were constructed and shipped to the site to support mockup training and gasket replacement.

3. Procedure / Tool List Preparation

To ensure proper use of the containments, procedures for the installation, operation, and removal of the containments were required. Working in and around containments entails certain precautions to ensure containment integrity is not breached during the work process. Additionally, the containment design itself depends upon detailed knowledge of the work process and the tools which must be used inside the containments, when they are required, and how they must be passed into or out of the containment during work performance.

A review of the existing work procedures was performed, then an addendum was written to incorporate the containment requirements. The addendum insured that the containments were designed properly for the glove box to be worked on, installed properly, approved by Health Physics prior to use, and were properly decontaminated prior to removal. The work process was supervised by Health Physics during the gasket replacement. Procedure sign-off requirements precluded unauthorized work in a containment, while work process and release surveys monitored containment integrity throughout the process.

Mockup training tested the effectiveness of the procedures prior to use using them for the actual gasket replacement.

4. Personnel Training

TA-55 personnel were used to perform the actual gasket replacement operation. Since this work had not previously been done in a containment, a comprehensive mockup training program was carried out.

Los Alamos National Laboratory Subcontract 1293M00014-3Z

The training program objectives were three fold:

1. Ensure the containment design was correct for its intended purpose.
2. Quality check the tool list and procedures for accuracy and completeness.
3. Train the personnel in the containment work process and skills required to accomplish the job with minimal radiation exposure and quality workmanship.

An unqualified objective was to instill a sense of team work and worker involvement (ownership) in the containment program. Assigned personnel were observed for skill level as well as a "can-do attitude" towards the program, as a successful containment program requires a commitment by management and the workforce to succeed. A personnel error could result in a failure of containment integrity (release of contaminants). Personnel who did not seem receptive to the containment program were replaced with other personnel by NMT-9 management.

Upon successful completion of the training program and with NMT-9 Management and Health Physics approval, the actual gasket replacement commenced.

5. Replacement of Gaskets

Window gasket replacement was successfully performed on two glove box windows. There was no release of contamination during the replacement process or during the containment removal following completion of the work. Additional gasket replacement was not performed as originally intended due to the many unexpected delays encountered.

TA-55 / NMT-9 has successfully instituted a containment program. The containment designs are complete, the personnel have been trained, the procedures instituted and a can-do attitude established. Follow on gasket replacement activities can be scheduled around glove box availability on a not-to-interfere basis. Personnel confidence will continue to build and strengthen the program.

Contract Performance Difficulties

Inexperience in working with containments was evident. Some people felt the containment program could not work and **personnel changes** were made during the training phase. NMT-9 management was successful in over coming this mindset.

Inaccessibility to the PF-4 area was the primary cause for delay in containment design and manufacture and why the targeted gaskets were not replaced. Gasket replacement activities were allowed to proceed on a not-to-interfere basis with the fuel processes being conducted in the area.

Project work, such as the removal of the glove box interferences, was delayed by PF-4 **fuel production activities**.

Access restrictions to PF-4 delayed containment design measurements, which in turn delayed the construction schedule for the containments. This coupled with the increased complexity in the number of designs, delayed delivery of the spare containments past the contract end date of Dec. 9, 1994. These delays necessitated a contract extension to complete the work scope.

Los Alamos National Laboratory Subcontract 1293M00014-3Z

EXHIBIT A - Drawing List and Application Information		
Drawing Number	Containment Description	PF-4 Glovebox Installation Location
W-1	Middle Front Window- Left Hand	216 Right Side /Middle Front 218 Right Side / Middle Front 218 Center / Middle Front
W-2	Middle Front Window- Right Hand	216 Left Side /Middle Front 218 Left Side / Middle Front
W-1/W-3	Front Window	216 Right Side / Lower Front 218 Right Side / Upper Front 218 Right Side / Lower Front 218 Center /Upper Front 218 Center / Lower Front
W-2/W-3	Front Window	216 Left Side / Lower Front 218 Left Side / Upper Front 218 Left Side / Lower Front
W-5	Top Right Window	216 Right Side /Top
W-6	Top Left Window	216 Left Side / Top
W-7	Top Center Window	218 Center / Top
W-8	Top Right Window	218 Right Side / Top
W-9	Top Left Window	218 Left Side / Top with Tools
W-10	Mockup Spool Piece	Mockup
W-11	Spool Piece	216 / 218 Spool
W-12	End Spool Blank	216 Blank
W-13	Spool Piece	205 / 206 Spool
W-14	Spool Piece	223/266 Spool

NOTES:

Drawing number W-4 is not used. Design was voided.

Los Alamos National Laboratory Subcontract 1293M00014-3Z

EXHIBIT B - MATERIAL REQUIRED BY SUBCONTRACT			
Item	Description	QTY. Req'd. By Contract	Delivered
1	Prototype Window Containment	1	1
2	Prototype Spool Containment	1	1
3	Window Containment *	30	34
4	Spool Containment *	8	6
5	Type 4302 Containment	3	3
6	Type 4309 Containment	12	12
7	Add-on Sleeve Accessory	12	12
8	Cloth tape, roll	10	10
9	Gloves	12	12
10	Tie-Offs/clamps	AR	AR
	Total	89	91
Material Provided in Addition to Contract			
11	Molded Tie-offs	NR	20
12	Pouch Attachments	NR	12

***NOTE:**

Total quantity of containments was changed by job requirements. Specially designed containments were required for each Window type and Spool location. This necessitated more containments than was anticipated and quantities differing from those originally planned. Changes were concurred in by TA55, NMT-9 Team Leader, Robert Mathews.

Contract anticipated:

18 Window
5 Spool
12 Window spares
3 Spool spares
38 Total

Actually Delivered:

34 Window
06 Spool
02 Prototypes
42 Total