~~XXXX~~ RMIS View/Print Document Cover Sheet ~~XXXX~~

This document was retrieved from the Boeing ISEARCH System.

Accession #: D196071685

Document #: SD-WM-ATR-080

Title/Desc:

ACCEPTANCE TEST REPORT FOR SY TANK FARM
REPLACEMENT EXHAUSTER UNIT

OCT 12 1995

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT NO 612752

2. To: (Receiving Organization) DISTRIBUTION		3. From: (Originating Organization) TEST ENGINEERING		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: FLAMMABLE GAS PROGRAM		6. Cog. Engr.: J. McCLEES		7. Purchase Order No.: WDW-XVV-281212	
8. Originator Remarks: NONE - For release				9. Equip./Component No.: VTP-EF-3102 EXHAUSTER	
				10. System/Bldg./Facility: 241-SY	
11. Receiver Remarks: NONE				12. Major Assm. Dwg. No.: H-2-85593	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: N/A	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-WM-ATR-080	-	0	ACCEPTANCE TEST REPORT FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT	N/A	1	-	-

16. KEY											
Approval Designator (F)		Reason for Transmittal (G)				Disposition (H) & (I)					
E, S, Q, D or N/A (see WHC-CM-3-5, Sec. 12.7)		1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)				1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged					
(G)	(H)	17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)						(G)	(H)		
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
1	1	Proj. Cog. Eng. J McCLEES	<i>J McClees</i>	10/10/95							
1	1	Proj. Cog. Mgr. R.W. Reed	<i>R.W. Reed</i>	10/10/95							
		QA									
		Safety									
		Env.									
1	1	Facility Cog. Eng. T.D. Kaiser	<i>T.D. Kaiser</i>	10/10/95							

18. Signature of EDT Originator <i>J. McClees</i> Date: 10/10/95		19. Authorized Representative Date for Receiving Organization		20. Cognizant Manager Date <i>R.W. Reed</i> Date: 10/10/95		21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
--	--	---	--	--	--	---	--

RELEASE AUTHORIZATION

Document Number: WHC-SD-WM-ATR-080, REV 0

Document Title: Acceptance Test Report for SY Tank Farm Replacement
Exhauster Unit

Release Date: 10/12/95

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Kara Broz

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy. Printed in the United States of America. To obtain copies of this report, contact:

Westinghouse Hanford Company - Document Control Services
P.O. Box 1970, Mailstop H6-08, Richland, WA 99352
Telephone: (509) 372-2420; Fax: (509) 376-4989

SUPPORTING DOCUMENT

1. Total Pages **64**

2. Title

ACCEPTANCE TEST REPORT FOR SY TANK FARM
REPLACEMENT EXHAUSTER UNIT.

3. Number

WHC-SD-WM-ATR-080

4. Rev No.

0

5. Key Words

SY, TANK FARM, EXHAUSTER

6. Author

Name: J. McCLEES

Signature

Organization/Charge Code 77640/N2169

7. Abstract

THIS TEST REPORT SERVES TO DOCUMENT THE RESULTS OF ACCEPTANCE TESTING PERFORMED ON
THE NEW SY TANK FARM EXHAUSTER, PER WHC-SD-WM-ATP-080, REV. 1-A.

8. RELEASE STAMP

OFFICIAL RELEASE
BY WHC

DATE OCT 12 1995

Sta 4

**ACCEPTANCE TEST REPORT FOR SY TANK FARM
REPLACEMENT EXHAUSTER UNIT**

WHC-SD-WM-ATR-080
REVISION 0

OCTOBER 1995

TABLE OF CONTENTS

•	SUMMARY OF WHC-SD-WM-ATP-080, REV. 1-A, "ACCEPTANCE TEST PROCEDURE FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT"	3
•	EXCEPTIONS TO WHC-SD-WM-ATP-080, REV. 1-A.	4
•	ECNs ISSUED AGAINST WHC-SD-WM-ATP-080, REV. 1	7
•	COMPLETED ACCEPTANCE TEST PROCEDURE FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT, REV. 1-A.	12

Summary of WHC-SD-WM-ATP-189, Rev 1-A "ACCEPTANCE TEST PROCEDURE FOR SY TANK FARM REPLACEMENT EXHAUSTER"

Testing commenced on 08/23/95 and was successfully completed on 09/12/95. The completed procedure was signed off by the Test Director, Project Engineer, and Cog Engineer on 09/27/95.

The completed procedure consists of 15 tests, which verified the correct functioning of all the alarm and control circuits associated with the exhauster which provide operating controls and/or signals to local alarm annunciator panels. Alarms, warning lights, controls, and local readouts for the exhauster were verified to be acceptable for proper operation of the exhauster. All sections of the ATP were completed or excepted with dispositions documented.

There were two ECNs written against the ATP. ECN #622553 completely revised revision 0 of the ATP to include steps for testing the added design features to the exhauster. ECN #706709 changed pages 15 and 16 (sections 7.2.12 to 7.2.21) of the ATP to remove the duct heater shutdown on low stack flow. These steps were removed because of a design change that now derives the shutdown function from a calibrated stack flow instrument. The checks performed per steps 7.2.12 to 7.2.21 became redundant and could not be run at that specified low flow setting without bypassing the inlet high vacuum shutdown.

Twelve test exceptions were found during testing, noted on the ATP Exception Log, and dispositions/resolutions were documented accordingly. The noted exceptions did not compromise testing activities or results, and were accepted as is. Redline changes were made in various places to correct minor editorial changes. Although the Beta CAM deenergizing relay was acceptably tested per the ATP, the circuit was redesigned and testing was rolled into the Operational Test Procedure (OTP), WHC-SD-WM-OTP-189, Rev. 0-A.

The remainder of this Acceptance Test Report (ATR) consists of related ECNs, summary of test exceptions, and completed pages from the ATP. The completed ATP describes the tests that were conducted and attests to the results that were obtained. The page numbers for the ATR appear in the upper right corner of each page. The page numbers of the OTP performed are left for reference.

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

EXCEPTION NUMBER	STEP NUMBER	EXCEPTION DESCRIPTION	EXCEPTION RESOLUTION	RESOLUTION APPROVED BY:	DATE RESOLVED
1	7.1.10	High radiation shutdown did not allow motor to be started	Installed a jumper from wire 22 to wire 23 to bypass the shutdown contact. Later moved to wires 10 and 70 on TB-3 (step 7.1.16)	Jim L. Jim L.	8/23/95
2	7.1.16	Stack sampler cabinet is not available at this time. (removing butt splices)	Will keep jumper installed in steps 7.1.10 and 7.1.16 in until Air Monitor Cabinet is available, then retest those steps that were skipped. Rewiring complete, jumpers removed 8/28/95.	Jim L. Jim L.	8/23/95
3	7.1.21	The seal pot high level switch is not working	Switch by passed at it's connection box, new switch ordered. ^{4/2/95} Installed 9/7/95. Tested 9/8/95	Jim L. Jim L.	8/25/95
4	7.1.21	The duct heater fuses are not installed	Fuses are to be delivered on Monday Fuses installed 9/5/95. Tested 9/9/95 ^{Jim L. 9-21-95}	Jim L. Jim L.	9/5/95

Attachment 1: Exception List

DOCUMENT NO:	REVISION	PAGE NO
WHC-SD-WM-ATP-080	1	44a OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

5	7.2.12	Skip steps 7.2.12 to 7.2.21		Heater shutdown on low flow has been redesigned, it now will be controlled by the Data Logger. The Data Logger uses the stackflow meter output and this instrument was calibrated by the factory rep. last week. This instrument was within 1% for 7.2.8 reading. Also the exhauster as setup cannot be run at that low of flow due to low inlet suction pressure. Function will be tested per OTP.	Jim L. Jim L.	9/5/95
6	7.15	Stack Flow Switch Redesigned		Redlined procedure to test the new design	Jim L. Jim L.	9/9/95
7	General	Minor editorial changes and 1, "Push the Reset Button" and 2, "Pump Starts Automatically"		Red lined the procedure. These changes do not impact the results of this ATP.	Jim L. Jim L.	9/9/95
8	7.8	This part of the procedure requires the fan to be off. When the fan is off, you already have a low delta-P alarm so the alarm horn is already sounding or silenced.		Note "Horn will not sound" and continue	Jim L. Jim L.	9/8/95
9	7.10	Alarms from stackmonitoring cabinet not available due to tracing the wiring		Bypass the alarms see bottom of Page 30	Jim L. Jim L.	9/8/95
10	7.13	Beta Monitor shutdown circuit did not work as installed		Changed circuit to be driven by the Data Logger. Redlined test accordingly. Jim L. 9-27-95	Jim L. Jim L.	9/12/95

Attachment 1: Exception List

DOCUMENT NO.

WHC-SD-WM-ATP-080

REVISION

1

PAGE NO.

44b OF 46

Excp. #	Step #	Exception Description	Exception Resolution	Resolution Approved	Date Resolved
11	7.9	Two Legs of the 4 that were tested did not have enough current to register on the current meter	Accept as is. Due to the elevated temperature and short length of heat tape, current was below the detectable level of the clamp on amp meter	Jim L <i>Jim L</i>	9-27-95
12	7.10.3	The overtemperature controller was set too low	Reset to 160 +/- 20 F and retested	Jim L <i>Jim L</i>	9-27-95

ENGINEERING CHANGE NOTICE				Jm 9/26/95 Page 1 of <u>2</u>	1. ECN N₂ 706709
2. ECN Category (mark one) Supplemental ☐ Direct Revision ☒ Change ECN ☐ Temporary ☐ Standby ☐ Supersedure ☐ Cancel/Void ☐	3. Originator's Name, Organization, MSIN, and Telephone No. Jim Langdon, 74770, S2-02, 373-4701	3a. USQ Required? TF-94-0330 ☐ Yes ☒ No	4. Date 9-26-95		
5. Project Title/No./Work Order No. New SY Farm Exhauster ATP N2DBC		6. Bldg./Sys./Fac. No. 241-SY		7. Approval Designator SQ	
8. Document Numbers Changed by this ECN (includes sheeting and title) WHC-SD-WM-ATR-080, rev. 1		9. Related ECN No(s). N/A		10. Related PO No. N/A	
11a. Modification Work ☐ Yes (fill out Blk. 11b) ☒ No (NA Blks. 11b, 11c, 11d)	11b. Work Package No. N/A	11c. Modification Work Completed N/A Cog. Engineer Signature & Date		11d. Restored to Original Condition (Temp. or Standby ECNs only) N/A Cog. Engineer Signature & Date	
12. Description of Change <p>This ECN revises the Acceptance Test Procedure (ATP) for testing the replacement exhauster.</p> <p>The changes are to remove the test for the duct heater shutdown on low stack flow shown in steps 7.2.12 to 7.2.21. These steps can be removed because of a design change that now derives the shutdown function from a calibrated stack flow instrument. The check done in the above mentioned steps then becomes redundant. Also, the test setup that is available could not be run at that low of flow with out bypassing the inlet high vacuum shutdown.</p>					
13a. Justification (mark one) Criteria Change ☐ Design Improvement ☒ Environmental ☐ Facility Deactivation ☐ As-Found ☐ Facilitate Const. ☐ Const. Error/Omission ☐ Design Error/Omission ☐	13b. Justification Details <p>The replacement exhauster design was modified to improve operability and comply with safety requirements. The ATP needed updating to reflect these changes.</p>				
14. Distribution (include name, MSIN, and no. of copies)				RELEASE STAMP	
Tom Moore H5-09 R R True T4-08 Jorge McClees R1-51 Jim Kriskovich S2-24 Ron Reed R1-51 Terry Kaiser T4-07 Steve Krogsrud R3-08				<div style="border: 1px solid black; padding: 10px; display: inline-block;"> OFFICIAL RELEASE BY WHC DATE SEP 26 1995 <i>Sta. 4</i> </div>	
One Advance Copy for Jim Langdon					

A-7320-005 (08/91) WEF168

SUPPORTING DOCUMENT		1. Total Pages 46
2. Title ACCEPTANCE TEST PROCEDURE FOR SY TANK FARM REPLACEMENT EXHAUSTER	3. Number WHC-SD-WM-ATR-080	4. Rev No. 1-A
5. Key Words SY TANK FARM EXHAUSTER	6. Author Name: J. MCCLEES Signature Organization/Charge Code 77640/N2DBB	
7. Abstract THIS ACCEPTANCE TEST PROCEDURE WILL VERIFY THAT THE CONTROLS, ALARMS, INTERLOCKS, AND INTERFACES WITH OTHER SY TANK FARM EQUIPMENT AND REMOTE MONITORIN STATIONS ARE ALL FUNCTIONING CORRECTLY FOR THE SY FARM REPLACEMENT EXHAUSTER UNIT.		
8. RELEASE STAMP <div style="border: 1px solid black; padding: 5px; width: fit-content; margin: 10px auto;"><div>OFFICIAL RELEASE BY WHC 3</div><div>DATE SEP 26 1995</div><div>Sta. 4</div></div>		

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

NOTE: 1) $Q = AV$ where: Q = flow rate (cfm)
 A = cross-section area
 V = air velocity
(as measured per 7.2.7)

2) To convert to "scfm", multiply "1)" by:
 $p(st)/p(a)$ Where: $p(a)$ = air density at ambient temp.
 $p(st)$ = air density at 25 C (77°F)

$p(st)$ and $p(a)$ should be obtained from an Air Density chart or table.

- 7.2.8 Convert the velometer reading to cubic feet per minute (cfm), correct for standard, and record the corrected value.
Stack flowrate measured: _____ (scfm)
- 7.2.9 Verify that the corrected reading is 1000 scfm $\pm$ 100 scfm.
Verified by Test Engineer: _____ Date: _____
- 7.2.10 Switch the fan "ON/OFF" switch to OFF.
- 7.2.11 Remove the jumper installed at line 760 (H-2-85591, sht. 5) between wire 10 and 68 (STACK SAMPLE FAILURE).
- ~~7.2.12 Switch the fan "ON/OFF" switch to ON.~~
- ~~7.2.13 Push the "PUMP START/STOP" button.~~
- ~~7.2.14 Adjust the valve on system inlet piping until the "LOW STACK FLOW" ALARM annunciates and lock into position.~~
- ~~7.2.15 Using a velometer, take a 10 point traverse reading across the stack outlet.~~
- ~~7.2.16 Record the velometer readings in Table 4.~~

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

Table 4, Stack Transverse Velometer Readings for LOW STACK FLOW

READING NO.	POSITION	VALUE OBTAINED (FPM)	READING NO.	POSITION	VALUE OBTAINED (FPM)
1	1/4"		6	5 1/4"	
2	5/8"		7	6 1/4"	
3	1 1/8"		8	6 7/8"	
4	1 3/4"		9	7 3/8"	
5	2 3/4"		10	7 3/4"	
	subtotal			subtotal	

7.2.17 Calculate and record the average velometer reading.

Average reading: _____ (FPM).

7.2.18 Convert the velometer reading to cubic feet per minute (cfm), correct for standard air, and record the corrected value.

Stack flowrate measured: _____ (scfm)

7.2.19 Verify that the corrected reading is 750 scfm $\pm$ 50 scfm.

Verified by Test Engineer: _____ Date: _____

7.2.20 Fully open the valve on system inlet piping and lock in position.

7.2.21 Switch the fan "ON/OFF" switch to OFF.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: _____ Date: _____

ENGINEERING CHANGE NOTICE

Page 1 of 49

1. ECN No 622553

Proj.
ECN

2. ECN Category (mark one) Supplemental ☐ Direct Revision ☒ Change ECN ☐ Temporary ☐ Standby ☐ Supersedure ☐ Cancel/Void ☐	3. Originator's Name, Organization, MSIN, and Telephone No. J. McClees, 77640, R1-51, 373-4240 5. Project Title/No./Work Order No. SY FARM REPLACEMENT EXHAUSTER 8. Document Numbers Changed by this ECN (includes sheet no. and rev.) WHC-SD-WM-ATP-080, REV. 0	3a. USQ Required? TF-94-0330 ☐ Yes ☒ No 6. Bldg./Sys./Fac. No. 241-SY 9. Related ECN No(s). NA	4. Date August 17, 1995 7. Approval Designator SO 10. Related PO No. NA
11a. Modification Work ☐ Yes (fill out Blk. 11b) ☒ No (NA Blks. 11b, 11c, 11d)	11b. Work Package No. NA	11c. Modification Work Complete NA Cog. Engineer Signature & Date	11d. Restored to Original Condition (Temp. or Standby ECN only) NA Cog. Engineer Signature & Date
12. Description of Change THIS ECN REVISES THE ACCEPTANCE TEST PROCEDURE (ATP) FOR TESTING THE REPLACEMENT EXHAUSTER PRIOR TO INSTALLATION AT SY TANK FARM.			
13a. Justification (mark one) Criteria Change ☐ Design Improvement ☒ Environmental ☐ Facility Deactivation ☐ As-Found ☐ Facilitate Const ☐ Const. Error/Omission ☐ Design Error/Omission ☐			
13b. Justification Details THE REPLACEMENT EXHAUSTER DESIGN WAS MODIFIED TO IMPROVE OPERABILITY AND COMPLY WITH REGULATORY REQUIREMENTS.			
14. Distribution (include name, MSIN, and no. of copies) J McClees R1-51 R W Reed R1-51 T D Kaiser T4-07 L S Krogsrud R3-08 R R True T4-08 J Langdon S2-02 J R Kriskovich S2-24			RELEASE STAMP OFFICIAL RELEASE (59) BY WHC DATE AUG 22 1995 STA #4

ENGINEERING CHANGE NOTICE

Page 2 of 48

1. ECN (use no. from pg. 1)

622553

[illegible]

SUPPORTING DOCUMENT		1. Total Pages 46
2. Title ACCEPTANCE TEST PROCEDURE FOR SY TANK FARM REPLACEMENT EXHAUSTER	3. Number WHC-SD-WM-ATP-080	4. Rev No. 1
5. Key Words SY TANK FARM EXHAUSTER	6. Author Name: J. MCCLEES Signature Organization/Charge Code 77640/N2DBB	
7. Abstract THIS ACCEPTANCE TEST PROCEDURE WILL VERIFY THAT THE CONTROLS, ALARMS, INTERLOCKS, AND INTERFACES WITH OTHER SY TANK FARM EQUIPMENT AND REMOTE MONITORIN STATIONS ARE ALL FUNCTIONING CORRECTLY FOR THE SY FARM REPLACEMENT EXHAUSTER UNIT.		
8. RELEASE STAMP

**ACCEPTANCE TEST PROCEDURE FOR SY TANK FARM
REPLACEMENT EXHAUSTER UNIT**

**WHC-SD-WM-ATP-080
REVISION 1**

AUGUST 1995

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

TABLE OF CONTENTS

1.0	PURPOSE/SCOPE	3
2.0	REFERENCES	3
3.0	RESPONSIBILITIES	4
4.0	DESCRIPTION OF THE SYSTEM	5
5.0	TEST CONDITIONS	6
6.0	PREREQUISITES	6
7.0	ACCEPTANCE TEST	8
7.1	<u>Exhauster Fan Controls Operability Check</u>	8
7.2	<u>Exhauster Unit System Flowrate Check</u>	14
7.3	<u>Exhauster Unit System Inlet HI VACUUM ALARM, HI HI VAC SHUTDOWN, and LO VAC ALARM Checks</u>	17
7.4	<u>Prefilter HIGH AP ALARM Check</u>	20
7.5	<u>HEPA 1 LO AP ALARM, HI AP ALARM, and HI HI AP SHUTDOWN Checks</u>	21
7.6	<u>HEPA 2 LO AP ALARM, HI AP ALARM, and HI HI AP SHUTDOWN Checks</u>	23
7.7	<u>SYSTEM HI AP ALARM and HI HI AP SHUTDOWN Checks</u>	26
7.8	<u>Exhauster Unit Mist Eliminator Spray-Down System and Seal Pot Hi and Lo Liquid Level Alarm Checks</u>	28
7.9	<u>Exhauster Unit Heat Tracing System Checks</u>	30
7.10	<u>Exhauster Unit Duct Heat System Checks</u>	30
7.11	<u>Sample Vacuum Pumps Operability Check</u>	34
7.12	<u>Exhauster Fan Status Shutdown Check</u>	37
7.13	<u>Stack Sampler (Beta Monitor) Failure Shutdown Check</u>	37
7.14	<u>HI Radiation Shutdown Check</u>	39
7.15	<u>Stack LOW FLOW Heater Shutdown Check</u>	40
8.0	ATTACHMENTS	43
	Attachment 1: Exception List	44
	Attachment 2: Measurement and Test Equipment Record Sheet	45
	Attachment 3: Final Procedure Acceptance Sheet	46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT**1.0 PURPOSE/SCOPE**

The proper functioning of a new 241-SY Tank Farm replacement exhaustor will be acceptance tested, to establish operability and to provide an operational baseline for the equipment.

During this test, a verification of all of the alarm and control circuits associated with the exhaustor, which provide operating controls and/or signals to local alarm/annunciator panels, shall be performed. Test signals for sensors that provide alarms, warnings, and/or interlocks will be applied to verify that alarm, warning, and interlock setpoints are correct.

Alarm and warning lights, controls, and local readouts for the exhaustor will be verified to be adequate for proper operation of the exhaustor.

Testing of this exhaustor system shall be conducted in two phases. The scope of this ATP is limited ONLY to the first phase of testing, to verify alarm, warning, and interlock setpoints primarily, and will be performed in the MO-556, Kaiser Fab Shop. The second phase of testing, to verify proper operation and acceptable interface with other tank farm systems, will be conducted per a separate Operational Test Procedure (OTP) after the exhaustor and all associated support and monitoring equipment have been installed in the SY Tank Farm.

2.0 REFERENCES

- 2.1 H-2-85591, "SY Farm K1-1 Exhaustor Alarm Annunciator Panel", Sheets 1, 3, 4, 5
- 2.2 WHC-CM-6-1, Standard Engineering Practices Manual, EP-1.12, "Supporting Documents Requirements"
- 2.3 WHC-IP-1026, Engineering Practice Guidelines, EPG-1.12, "Supporting Documents"
- 2.4 WHC-IP-1026, Engineering Practice Guidelines, Appendix K, "Test Plans, Specifications, Procedures, and Reports"
- 2.5 Vendor Test 93052ATP, Rev. 1, "Acceptance Test Procedure (ATP) for 241-SY Tank Farm Replacement Exhaustor Unit Specification WHC-S-0193, Rev. 0"
- 2.6 Vendor Test AMC W. O. #22445, "Factory Acceptance Test Procedure of Sampling/Monitoring System for 241-SY Tank Farm Replacement Exhaustor Stack Westinghouse Hanford Company P. O. No. MDW-XVV-281221"
- 2.7 Vendor Information, "Sequence of Operation Air Sampling and Monitoring System for the 241-SY Tank Farm Exhaustor Stack AMC W. O. No. 22445"
- 2.8 H-2-85591, "K1A Exhaustor Stack Monitor Wiring Diagram", sheets 7, 8.

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	3 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 2.9 Vendor Drawing (Air Monitor Corporation), W22445FA, "Sample Monitoring Controls System Schematic"
- 2.10 H-2-85593, "General Arrangement Tank Farm Exhauster", Sheets 2, 3, 8.
- 2.11 Vendor Drawing (Barnebey & Sutcliffe Corp), 24592, "Process & Instrumentation Diagram Exhauster (241-SY Tank Farm)", Sheet 3 of 4, Rev. C
- 2.12 H-2-85591, "K1A Exhauster Duct Heater Control Cabinet" Sheet 4.
- 2.13 The provisions of the following manuals apply to all work performed under this procedure:
- WHC-CM-4-3, Industrial Safety Manual, Vols 1-4
 - WHC-CM-4-40, Industrial Hygiene Manual
 - WHC-CM-1-10, Safety Manual
 - HSRM-1, Hanford Site Radiological Control Manual
 - WHC-CM-6-1, Standard Engineering Practices Manual, EP-4.2, Testing Requirements

3.0 RESPONSIBILITIES

The following personnel will be required for the performance of this procedure:

- Test Director: The engineer assigned shift responsibility for performance of the test.

Jim Langdon

Name (Print)

Signature

Initials

Owen Nelson

Name (Print)

Signature

Initials

- Test Engineer: The engineer assigned to assist and relieve the Test Director during the performance of the test.

JORGE McCLEES

Name (Print)

Signature

Initials

NA

Name (Print)

Signature

Initials

NA

Name (Print)

Signature

Initials

- Support Personnel: Fab Shop or other Craft personnel assigned to support testing activities.

DOCUMENT NO.

WHC-SD-WM-ATP-080

REVISION

1

PAGE NO.

4 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

The Test Director shall direct and observe testing activities, and will review, validate, and accept test data. The Test Engineer will perform and direct testing, review, validate and accept test data, as instructed by the Test Director. At least one engineer acting as a Test Director is required to be present at the exhaustor skid during testing. One or more support persons could also be required to conduct testing activities.

If, during testing, any indicated parameter or control function is not correct or appears to be malfunctioning, then the engineer conducting this test shall make a determination as to the feasibility of continuing testing. If actual exhaustor operation is not occurring, there will be no safety impact to continuing the test and completing corrective actions later. A record of all noted deficiencies will be kept on Attachment 1, "Exception List".

At the completion of all testing, approval of all data collected and exhaustor system performance shall be documented on Attachment 3, "Final Procedure Acceptance Sheet".

Test procedure administrative or editorial changes required during testing may be accommodated as exceptions in the released test report, if the changes cannot affect operating facility safety, function, or performance and will not compromise or influence test data (see suggested test procedures/test report content and format guidelines contained in WHC-IP-1026, Appendix K). Recording provisions for handling such changes shall be established in the test procedure.

All other changes to this procedure shall be directly red-lined into this procedure, initialed and dated by the test engineer/director, and documented on the exception list at the back of this procedure.

4.0 DESCRIPTION OF THE SYSTEM

The KIA exhaustor has been designed to provide approximately 1000 scfm of ventilation flow rate for SY Tank Farm. It consists of a blower, a stack, a sampling system, and a plenum housing two HEPA filters, a prefilter, a demister, and an electric duct heater. The exhaustor system is mounted on a skid and will eventually be located in the SY tank farm, receives input signals from a variety of sensors mounted on the skid and associated equipment. These sensors provide information such as:

- Exhaustor system inlet vacuum pressure
- Prefilter and HEPA filter differential pressures
- Exhaust stack sampler status
- Exhaust fan status
- System status (running/shut down)
- Radiation monitoring systems status

The output of these sensors is transmitted to the exhaustor annunciator panel where the signals are displayed and monitored for out-of-specification conditions.

This procedure will test the signals transmitted between the exhaustor skid, the annunciator panel, and the stack sampling system.

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	5 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT**5.0 TEST CONDITIONS**

5.1 The provisions of the following manuals apply to all work performed under this procedure:

- WHC-CM-4-3, Industrial Safety Manual, Vols 1-4
- WHC-CM-4-40, Industrial Hygiene Manual
- WHC-CM-1-10, Safety Manual
- HSRCM-1, Hanford Site Radiological Control Manual

5.2 Jumpers and Lifted Leads

In this procedure, there are several occasions when leads are lifted and landed at various terminals. Some of these leads must be energized to perform an adequate test. Required hand and eye protection shall be worn, and insulated tools shall be used, when working on energized circuits (> 150 Vac).

5.3 Unexpected Alarms

If unexpected, non-exhauster, alarms or abnormal indications are received during testing, then exhauster testing shall be immediately suspended and action, as prescribed in approved Building Emergency Plans, shall be taken by Kaiser personnel to place the equipment in a safe, stable condition. When the reason for the unexpected condition is understood and resolved, then exhauster testing activities may be resumed after permission to do so is received from the responsible Kaiser Maintenance Shops Supervisor.

6.0 PREREQUISITES

6.1 Prior to initiation of testing, the following items shall be verified:

- 6.1.1 The exhauster skid has been received in the M0-566 Fab Shop and assembled, as directed by the Test Director, to conduct testing of alarms and interlocks.

Verified by: Jim Longden 10-23-95
(Test Director) Date

- 6.1.2 The exhauster skid has been supplied with temporary electrical power, temporary water supply, and a temporary prefilter and HEPA filters. Temporary electrical power must be grounded.

Verified by: Jim Longden 10-23-95
(Test Director) Date

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	6 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 6.1.3 Necessary scaffolding has been erected at the exhaustor skid to allow access to the stack sampling enclosure during testing.

Verified by: Jim Langdon 10-23-95
(Test Director) Date

- 6.1.4 Documented deficiencies (e.g., Non Conformance Reports, NEC inspection noncompliance, etc.) have been corrected and closed
per verbal from J. Langdon

Verified by: Jim Langdon 10-23-95
(Test Director) Date

- 6.2 Prior to initiation of testing, the following equipment shall be available for use:
- 6.2.1 Insulated hand tools normally required for accessing equipment cabinets and terminal boards.
 - 6.2.2 Calibrated velometer, capable of measuring 1100 scfm
 - 6.2.3 Calibrated signal generator, capable of supplying 4 - 20 mA
 - 6.2.4 Voltmeter (calibration not required); Range: 0.00 - 30.00 (nominal) Vdc, 0.00 - 500.00 (nominal) Vac
 - 6.2.5 Calibrated Type J T/C simulator with temperature reading
 - 6.2.6 Type J T/C with approximately 3 feet of T/C wire leads
 - 6.2.7 Vise Grip type pliers (4 pr)
 - 6.2.8 Calibrated probe-type thermometer, 0 - 212 °F, with accuracy to ± 1 °F
 - 6.2.9 Clamp-On ammeter (calibration not required), capable of measuring 0.1 amps.
 - 6.2.10 An air density chart/table for varying atmospheric temperature and pressure.
- 6.3 Calibration and use information for all Measuring and Test Equipment (M & TE) used during the performance of this procedure shall be recorded on Attachment 2, Measurement and Test Equipment Record Sheet.
- 6.4 The alarm horns and bell may be temporarily muffled during this test at the test director's discretion.

DOCUMENT NO.

WHC-SD-WM-ATR-080

REVISION

1

PAGE NO.

7 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT**7.0 ACCEPTANCE TEST**

- 7.0.1 If any discrepancy is noted during testing, then record a description of the condition in Attachment 1.
- 7.0.1.1 For each discrepancy recorded, enter an identifying number in the "EXCEPTION NUMBER" Column of Attachment 1.
- 7.0.1.2 Reproduce Attachment 1 as needed, and attach the additional pages to this procedure, to record all discrepancies noted during testing.

7.1 Exhauster Fan Controls Operability Check

- 7.1.1 Open the fill port cap on the seal pot reservoir.
- 7.1.2 Using any available source of water and a convenient container or hose, fill the seal pot reservoir through the fill port; to approximately half full.
- 7.1.3 Replace the fill port cap.

NOTE: There are 7 individual circuit breakers in the 480 Volt (EDS-DP-307) Power Distribution panel located on the exhauster skid. These circuit breakers should be OPEN/OFF prior to closing the power supply to the 480 Volt Power Distribution Panel and close as needed for the exhauster system testing.

- 7.1.4 Open the 480 Volt Power Distribution Panel (EDS-DP-307) doors and ensure that the 7 circuit breakers inside the panel are OPEN or OFF.
- 7.1.5 Close the power supply to the 480 Volt Power Distribution Panel (EDS-DP-307).
- 7.1.6 Close the 5 circuit breakers NOT labeled "SPARE" in the Power Distribution Panel (EDS-DP-307) one at a time, pausing after each breaker is closed, to observe the exhauster skid for unusual conditions.
- 7.1.7 When all 5 circuit breakers are closed, then close the Power Distribution Panel (EDS-DP-307) doors.

NOTE: When the exhauster motor is "bumped" in Step 7.1.10, the test engineer must be in a position to verify proper direction-of-rotation of the exhauster fan.

- 7.1.8 Remove plug on fan housing.
- 7.1.9 Ensure that "FAN NOT RUNNING", "POWER ON", and "SYSTEM SHUTDOWN" lights are lit.

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

Exception ① Bypass High Radiation Shutdown wire 22 to 23. Jim 8-23-85

7.1.10 Switch the "FAN ON/OFF" switch to ON then quickly switch back to STOP to "bump" the exhauster fan motor.

7.1.11 Press the "SILENCE" button to silence the horn.

7.1.12 Verify that the direction-of-rotation of the exhauster fan was in the direction of the arrow on the fan housing.

Verified by Test Engineer: Jim Longden Date: 8-23-85

7.1.13 If the exhauster fan motor direction-of-rotation was NOT correct, then stop testing and repeat Steps 7.1.10 through 7.1.12 after corrections have been made.

7.1.14 Press the "ALARM RESET" button to clear the alarm.

7.1.15 Reinstall plug on fan housing.

NOTE: The following step jumpers out the STACK SAMPLE FAILURE alarm so that the following test can be performed without starting the stack sample vacuum pumps.

Exception

②

7.1.16 Install a jumper at line 760 (H-2-85591) between wire 10 and 68 on TB-3 (STACK SAMPLE FAILURE).

7.1.17 Switch the exhauster "ON/OFF" switch to ON.

NOTE: The shaded sections in Table 1 indicates the INCORRECT light condition for the applicable test.

7.1.18 Verify the indicator light condition on the alarm annunciator panel per table 1 (CHECK 1) and initial the unshaded box in the "CHECK 1" column, for every light displaying the correct condition.

7.1.19 Push and hold the "TEST" button.

7.1.20 Verify the following:

- The fan is ON.
- The alarm horn is sounding.
- The (BLUE) ALARM ACTIVE light is NOT lit.
- The (BLUE) SHUTDOWN ACTIVE light is lit.
- The indicator light condition on the alarm annunciator panel per table 1 (CHECK 2).

Verified by Test Engineer: Jim Longden Date: 9-9-85

7.1.21 Initial the unshaded box in the "CHECK 2" column, for every light displaying the correct condition.

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

Table 1

Light DESCRIPTION	INDICATOR LIGHT	CHECK 1 TEST BUTTON NOT PUSHED		CHECK 2 TEST BUTTON PUSHED	
		LIGHT ON	LIGHT OFF	LIGHT ON	LIGHT OFF
PREFILTER HI ΔP	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
HEPA 1 LO ΔP	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
HEPA 1 HI ΔP	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
HEPA 1 HI HI ΔP	OK	Jim L		Jim L	
	SHUTDOWN		Jim L	Jim L	
HEPA 2 LO ΔP	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
HEPA 2 HI ΔP	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
HEPA 2 HI HI ΔP	OK	Jim L		Jim L	
	SHUTDOWN		Jim L	Jim L	
SYSTEM HI ΔP	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
SYSTEM HI HI ΔP	OK	Jim L		Jim L	
	SHUTDOWN		Jim L	Jim L	
STACK SAMPLER	OK (AA)	Jim L		Jim L	
	OK (BD)	Jim L		Jim L	
	SHUTDOWN		Jim L	Jim L	
HIGH RADIATION	OK	Jim L		Jim L	
	SHUTDOWN		Jim L	Jim L	
SYSTEM INLET LO VACUUM	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	

DOCUMENT NO.

WHC-SD-WM-ATR-080

REVISION

1

PAGE NO.

10 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

Table 1, Continued

Light DESCRIPTION	INDICATOR LIGHT	CHECK 1 TEST BUTTON NOT PUSHED		CHECK 2 TEST BUTTON PUSHED	
		LIGHT ON	LIGHT OFF	LIGHT ON	LIGHT OFF
SYSTEM INLET HI VACUUM	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
SYSTEM INLET HI HI VACUUM	OK	Jim L		Jim L	
	SHUTDOWN		Jim L	Jim L	
ALARM ON		✓	Jim L	Jim L	
④ DUCT HEATER LO ΔT	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
④ DUCT HEATER HI ΔT	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
③ SEAL POT HI LIQUID LEVEL	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L	
SEAL POT LO LIQUID LEVEL	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L.	
② LOW STACK FLOW	OK	Jim L		Jim L	
	ALARM		Jim L	Jim L.	

7.1.22 Depress the "TEST" button.

7.1.23 Push the "SILENCE" button to silence the alarm.

7.1.24 Press the "ALARM RESET" push button.

7.1.25 Press the "EMERGENCY STOP" button and verify the following:

- The fan stops.
- All Indicator lights turn off.
- The Dwyer & Watlow (ΔP and ΔT) displays remain running.

Verified by Test Engineer: Jim Longdon Date: Aug. 25, 1995

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.1.26 Pull out the "EMERGENCY STOP" button to restore power to the controls and verify the fan restarts.

Verified by Test Engineer: Jim Ferguson

Date: 8-25-85

7.1.27 Refer to Table 2 for testing the "FAIL SAFE" feature of the annunciator panel relays.

WARNING

Testing per steps 7.1.28 through 7.1.38 requires access to energized electrical components in an energized control panel. Voltages as high as 480 Vac are present inside the panel. All required safety precautions for work inside energized panels shall be followed and all required personal protective equipment shall be worn during panel access.

NOTE: During "FAIL SAFE" testing of the relays listed in Table 2, relays may be tested in any convenient order, at the direction of the Test Director. The fan starter relay will jumpered so as not to subject the fan to multiple starts.

- 7.1.28 Install a jumper at line 210 (H-2-85591, sht. 5) across wire 11 and 12 (on the SD relay).
- 7.1.29 Switch the fan "ON/OFF" switch to ON.
- 7.1.30 Select a relay listed in the "RELAY DESCRIPTION" column of Table 2.
- 7.1.31 Carefully remove the relay from the annunciator panel socket and verify:
- The associated GREEN "OK" light remains lit.
 - The alarm horn is sounding.
 - Verify that the "ALARM ON" light is lit.
 - If the expected condition is a system SHUTDOWN, verify that the "SYSTEM SHUTDOWN" light is lit.
- 7.1.32 Press the alarm "SILENCE" push button.
- 7.1.33 Reinstall the relay in the annunciator panel socket.
- 7.1.34 Press the "ALARM RESET" push button.
- 7.1.35 Verify that the lights lit in Step 7.1.31 are NOT lit, and that the associated GREEN "OK" light is lit.
- 7.1.36 Initial the "INITIALS" column of Table 2 for each relay that was tested satisfactorily.

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.1.37 Repeat Steps 7.1.30 through 7.1.36 until all relays listed in Table 2 have been tested.

Table 2: Alarm and Shutdown Relays

RELAY DESCRIPTION	EXPECTED CONDITION	INITIALS
LO INLET VACUUM	ALARM ON	Jim L.
HI INLET VACUUM	ALARM ON	Jim L.
HI HI INLET VACUUM	SYSTEM SHUTDOWN	Jim L.
HI PREFILTER ΔP	ALARM ON	Jim L.
LO HEPA #1 ΔP	ALARM ON	Jim L.
HI HEPA #1 ΔP	ALARM ON	Jim L.
HI HI HEPA #1 ΔP	SYSTEM SHUTDOWN	Jim L.
LO HEPA #2 ΔP	ALARM ON	Jim L.
HI HEPA #2 ΔP	ALARM ON	Jim L.
HI HI HEPA #2 ΔP	SYSTEM SHUTDOWN	Jim L.
HI SYSTEM ΔP	ALARM ON	Jim L.
HI HI SYSTEM ΔP	SYSTEM SHUTDOWN	Jim L.
STACK SAMPLER SYSTEM (failure)	SYSTEM SHUTDOWN	Jim L.
HI RADIATION	SYSTEM SHUTDOWN	Jim L.
HI SEAL POT LEVEL	ALARM ON	Jim L.
LO SEAL POT LEVEL	ALARM ON	Jim L.
STACK FLOW (low)	ALARM ON	Jim L.
HI DUCT HEATER ΔT	ALARM ON	Jim L.
LO DUCT HEATER ΔT	ALARM ON	Jim L.

7.1.38 Remove the jumper installed per step 7.1.28 at line 210 (H-2-85591, sht. 5) across wire 11 and 12 (on the SD relay).

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Langdon Date: 9.9.95

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.2 Exhauster Unit System Flowrate Check

- 7.2.1 Switch the fan "ON/OFF" switch to ON.
- 7.2.2 Adjust valve on system inlet piping until the SYSTEM INLET VACUUM indicator reads approximately $2.5" \pm .5"$ w.g., and lock valve in position.
- 7.2.3 Measure the ambient temperature and record. Temp.: 76 °F.
- 7.2.4 Call the weather station at 373-2716, and record the barometric pressure.: 29.376 mm Hg. (760 mm Hg = 14.7 psi = 1 atm = 101 KPa)
- 7.2.5 Using a velometer, take a 10-point traverse reading across the stack at the probe access port near the stack base.
- 7.2.6 Record the velometer readings in Table 3.

Table 3, Stack Transverse Velometer Readings

READING NO.	POSITION	VALUE OBTAINED (FPM)	READING NO.	POSITION	VALUE OBTAINED (FPM)
1	1/4"	2626	6	5 1/4"	3102
2	5/8"	3076	7	6 1/4"	3102
3	1 1/8"	3351	8	6 7/8"	3076
4	1 3/4"	3327	9	7 3/8"	2916
5	2 3/4"	3327	10	7 3/4"	2746
	subtotal	15,707		subtotal	14,942

- 7.2.7 Calculate and record the average velometer reading.

Average reading: 3,064.9 (FPM).

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

NOTE:

1)

$$Q = AV$$

where: Q = flow rate (cfm)

A = cross-section area

V = air velocity

(as measured per 7.2.7)

2) To convert to "scfm", multiply "1)" by:

$$p(st)/p(a)$$

Where: p(a) = air density at ambient temp.

p(st) = air density at 25 C (77°F)

p(st) and p(a) should be obtained from an Air Density chart or table.

7.2.8 Convert the velometer reading to cubic feet per minute (cfm), correct for standard, and record the corrected value.

Stack flowrate measured: 1069 (scfm)

7.2.9 Verify that the corrected reading is 1000 scfm $\pm$ 100 scfm.

Verified by Test Engineer: O. Wilson Date: 9/5/95

7.2.10 Switch the fan "ON/OFF" switch to OFF.

7.2.11 Remove the jumper installed at line 760 (H-2-85591, sht. 5) between wire 10 and 68 (STACK SAMPLE FAILURE).

- See exception #5 -
4-5-95
Jml.

7.2.12 Switch the fan "ON/OFF" switch to ON.

7.2.13 Push the "PUMP START/STOP" button.

7.2.14 Adjust the valve on system inlet piping until the "LOW STACK FLOW" ALARM annunciates and lock into position.

7.2.15 Using a velometer, take a 10-point traverse reading across the stack outlet.

7.2.16 Record the velometer readings in Table 4.

DOCUMENT NO.

WHC-SD-WM-ATR-080

REVISION

1

PAGE NO.

15 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

Table 4, Stack Transverse Velometer Readings for LOW STACK FLOW

READING NO.	POSITION	VALUE OBTAINED (FPM)	READING NO.	POSITION	VALUE OBTAINED (FPM)
1	1/4"		6	5 1/4"	
2	5/8"		7	6 1/4"	
3	1 1/8"		8	6 7/8"	
4	1 3/4"		9	7 3/8"	
5	2 3/4"		10	7 3/4"	
	subtotal			subtotal	

7.2.17 Calculate and record the average velometer reading.

Average reading: _____ (FPM).

7.2.18 Convert the velometer reading to cubic feet per minute (cfm), correct for standard air, and record the corrected value.

Stack flowrate measured: _____ (scfm)

7.2.19 Verify that the corrected reading is 750 scfm $\pm$ 50 scfm.

Verified by Test Engineer: _____ Date: _____

7.2.20 Fully open the valve on system inlet piping and lock in position.

7.2.21 Switch the fan "ON/OFF" switch to OFF. *Jim L 9-5-95*

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: *Jim Jorgensen* Date: *9-5-95*

DOCUMENT NO.

WHC-SD-WM-ATR-080

REVISION

1

PAGE NO.

16 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.3 Exhauster Unit System Inlet HI VACUUM ALARM, HI HI VAC SHUTDOWN, and LO VAC ALARM Checks

NOTE: The System Inlet HI VACUUM ALARM setpoint is 4.5" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

Note: The ATP does not call for reading the calibrated source but it was also compared as in step 7.3.6, Typical for section 7.

7.3.1 Connect a calibrated pressure source to the System Inlet Ashcroft AP23 transmitter calibration port and set the pressure source at 2.5" w.g. $\pm$.5" w.g.

7.3.2 Switch the fan "ON/OFF" switch to ON.

7.3.3 Push the "PUMP START/STOP" button.

7.3.4 Slowly adjust the pressure source until the System Inlet HI VACUUM ALARM is actuated.

7.3.5 Record the SYSTEM INLET VACUUM reading when the alarm actuates.
Reading: 4.52 " w.g.

7.3.6 Verify that the reading is 4.5" w.g. $\pm$.1" w.g.

Verified by Test Engineer: Jim Longden Date: 8-25-95

7.3.7 Verify that the horn is sounding at the annunciator panel.

Verified by Test Engineer: Jim Longden Date: 8-29-95

7.3.8 Press the alarm "SILENCE" push button.

7.3.9 Verify the following:

- (RED) System Inlet HI VACUUM ALARM light is lit.
- (RED) ALARM ON light is lit.
- (GREEN) System Inlet HI VACUUM OK light is NOT lit.
- (GREEN) System Inlet HI HI VAC OK light is lit.

Verified by Test Engineer: Jim Longden Date: 8-29-95

7.3.10 Slowly adjust the pressure source until the SYSTEM INLET VACUUM indicator reads approximately 2.5" w.g. $\pm$.5" w.g.

7.3.11 Verify the following (RED) ALARM ON light is lit.

Verified by Test Engineer: Jim Longden Date: 8-27-95

7.3.12 Press the "ALARM RESET" button.

DOCUMENT NO.

WHC-SD-WM-ATR-080

REVISION

1

PAGE NO.

17 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.3.13 Verify the following (RED) ALARM ON light is NOT lit.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

NOTE: The System Inlet HI HI VAC SHUTDOWN setpoint is 5.9" w.g. $\pm$.1" w.g.). Readings are taken at the applicable Dwyer digital indicator.

7.3.14 Slowly adjust the pressure source until the System Inlet HI HI VACUUM SHUTDOWN is actuated.

7.3.15 Record the SYSTEM INLET VACUUM reading when the shutdown is initiated. Reading: 5.90 " w.g.

7.3.16 Verify that the reading is 5.9" w.g. $\pm$.1" w.g.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.3.17 Verify that the horn is sounding at the annunciator panel.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.3.18 *Note: horn on at 4.50" water (See exception 7-29/26/95)*
Press the alarm "SILENCE" push button.

7.3.19 Verify the following:

- The fan has stopped.
- The (GREEN) System Inlet HI HI VAC OK light is NOT lit.
- The (YELLOW) SYSTEM SHUTDOWN light is lit.
- The (YELLOW) System Inlet HI HI VAC SHUTDOWN light is lit.
- The (RED) ALARM ON light is lit.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.3.20 Slowly adjust the pressure source until the SYSTEM INLET VACUUM indicator reads approximately 2.5" w.g. $\pm$.5" w.g.

7.3.21 Press the "ALARM RESET" push button.

7.3.22 Verify the following:

- The (YELLOW) SYSTEM SHUTDOWN light is NOT lit.
- The (GREEN) System Inlet HI HI VAC OK light is lit.
- The (RED) System Inlet HI VACUUM ALARM light is NOT lit.
- The (YELLOW) System Inlet HI HI VAC SHUTDOWN light is NOT lit.
- The (RED) ALARM ON light is NOT lit.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

NOTE: The System Inlet LO VACUUM ALARM setpoint is 0.25" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

- 7.3.23 Switch the fan "ON/OFF" switch to ON.
see exception for Alarm Reset 8-25-95 Jnl
- 7.3.24 Push the ~~"PUMP START/STOP"~~ button.
- 7.3.25 Slowly adjust the pressure source until the System Inlet LO VACUUM ALARM actuates.
- 7.3.26 Record the SYSTEM INLET VACUUM reading when the alarm is actuated.
Reading: 0.25 " w.g.
- 7.3.27 Verify that the reading is 0.25" w.g. $\pm$.1" w.g.
Verified by Test Engineer: Jim Langdon Date: 8-28-95
- 7.3.28 Verify that the horn is sounding at the annunciator panel.
Verified by Test Engineer: Jim Langdon Date: 8-28-95
- 7.3.29 Press the alarm "SILENCE" push button.
- 7.3.30 Verify the following:
- (RED) System Inlet LO VACUUM ALARM light is lit.
 - (RED) ALARM ON light is lit.
 - (GREEN) System Inlet LO VACUUM OK light is NOT lit.
 - The exhauster fan is still running.
- Verified by Test Engineer: Jim Langdon Date: 8-28-95
- 7.3.31 Slowly adjust the pressure source until the SYSTEM INLET VACUUM indicator reads 2.5" w.g. $\pm$.5" w.g.
- 7.3.32 Verify that the (RED) ALARM ON light is lit.
Verified by Test Engineer: Jim Langdon Date: 8-28-95
- 7.3.33 Press the "ALARM RESET" push button and verify the following:
- (RED) System Inlet LO VACUUM ALARM light is NOT lit.
 - (RED) ALARM ON light is NOT lit.
 - (GREEN) System Inlet LO VACUUM OK light is lit.
- Verified by Test Engineer: Jim Langdon Date: 8-29-95
- 7.3.34 Switch the fan "ON/OFF" switch to OFF.

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 7.3.35 Disconnect the pressure source installed per step 7.3.1 and return Ashcroft transmitter to its original configuration.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Langdon Date: 8-29-95

7.4 Prefilter HIGH ΔP ALARM Check

- 7.4.1 Connect a calibrated pressure source to the PREFILTER Ashcroft ΔP transmitter calibration port and set the pressure source at .5" w.g. ± .5" w.g.
- 7.4.2 Switch the fan "ON/OFF" switch to ON.
- 7.4.3 Push the "~~PUMP START/STOP~~" button. *Alarm Reset 8-29-95 Jim L*
See exception list 7 9-10-95

NOTE: The PREFILTER HI ΔP ALARM setpoint is 1.5" w.g. ± .1" w.g. Readings are taken at the applicable Dywer indicator.

- 7.4.4 Slowly adjust the pressure source until the PREFILTER HI ΔP ALARM is actuated.
- 7.4.5 Record the PREFILTER ΔP reading when the alarm is actuated.
Reading: 1.50 " w.g.
- 7.4.6 Verify that the reading is 1.5" w.g. ± .1" w.g.
Verified by Test Engineer: Jim Langdon Date: 8-29-95
- 7.4.7 Verify that the horn is sounding at the annunciator panel.
Verified by Test Engineer: Jim Langdon Date: 8-29-95
- 7.4.8 Press the alarm "SILENCE" push button.
- 7.4.9 Verify the following:
- (RED) PREFILTER HI ΔP ALARM light is lit.
 - (RED) ALARM ON light is lit.
 - (GREEN) PREFILTER HI ΔP OK light is NOT lit.
 - The fan is still running.
- Verified by Test Engineer: Jim Langdon Date: 8-29-95
- 7.4.10 Switch the fan "ON/OFF" switch to OFF.

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 7.4.11 Disconnect the calibrated pressure source installed per 7.4.1 and restore the the PREFILTER ΔP Ashcroft transmitter to its original configuration.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Langdon Date: 8-29-95

7.5 HEPA 1 LO ΔP ALARM, HI ΔP ALARM, and HI HI ΔP SHUTDOWN Checks

- 7.5.1 Connect a calibrated pressure source to the HEPA 1 Ashcroft ΔP transmitter calibration port and set the pressure source at 2.5" w.g. $\pm$.5" w.g.
- 7.5.2 Press the "ALARM RESET" button.
- 7.5.3 Switch the fan "ON/OFF" switch to ON.
- 7.5.4 Push the "PUMP START/STOP" button. *Alarm Reset 8-29-95 Jim Langdon* See Exception # 7 TK 9/26/95

NOTE: The HEPA 1 LO ΔP ALARM setpoint is 0.3" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

- 7.5.5 Slowly adjust the pressure source until the HEPA 1 LO ΔP ALARM actuates.
- 7.5.6 Record the HEPA 1 ΔP reading when the alarm is actuated. Reading: .30 " w.g.
- 7.5.7 Verify that the reading is 0.3" w.g. $\pm$.1" w.g.
- Verified by Test Engineer: Jim Langdon Date: 8-29-95
- 7.5.8 Verify that the horn is sounding at the annunciator panel.
- Verified by Test Engineer: Jim Langdon Date: 8-29-95
- 7.5.9 Press the alarm "SILENCE" push button.
- 7.5.10 Verify the following:
- (RED) HEPA 1 LO ΔP ALARM light is lit.
 - (RED) ALARM ON light is lit.
 - (GREEN) HEPA 1 LO ΔP OK light is NOT lit.
 - The fan is still running.

Verified by Test Engineer: Jim Langdon Date: 8-29-95

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	21 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

⑦ Minor Edited
Changes

- 7.5.11 Slowly adjust the ^{Pressure Source Jim L. 9-27-95} ~~signal generator~~ output until the HEPA 1 Δ P indicator reads 2.0" w.g. $\pm$.5" w.g.
- 7.5.12 Press the "ALARM RESET" push button.

NOTE: The HEPA 1 HI Δ P ALARM setpoint is 4.0" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

- 7.5.13 Slowly adjust the pressure source until the HEPA 1 HI Δ P ALARM actuates.
- 7.5.14 Record the HEPA 1 Δ P reading when the alarm is actuated. Reading: 4.03 " w.g.
- 7.5.15 Verify that the reading is 4.0" w.g. $\pm$.1" w.g.
Verified by Test Engineer: Jim Langdon Date: 8-28-95
- 7.5.16 Verify that the horn is sounding at the annunciator panel.
Verified by Test Engineer: Jim Langdon Date: 8-29-95
- 7.5.17 Press the alarm "SILENCE" push button.
- 7.5.18 Verify the following:
- (RED) HEPA 1 HI Δ P ALARM light is lit.
 - (RED) ALARM ON light is lit.
 - (GREEN) HEPA 1 HI Δ P OK light is NOT lit.
 - The fan is still running.
- Verified by Test Engineer: Jim Langdon Date: 8-28-95
- 7.5.19 Slowly adjust the pressure source until the HEPA 1 Δ P indicator reads 2.0" w.g. $\pm$.5" w.g.
- 7.5.20 Press the "ALARM RESET" push button.

NOTE: The HEPA 1 HI HI Δ P SHUTDOWN setpoint is 4.5" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

- 7.5.21 Slowly adjust the pressure source until the HEPA 1 HI HI Δ P shutdown is initiated.
- 7.5.22 Record the HEPA 1 Δ P reading when the shutdown is initiated. Reading: 4.50 " w.g.

DOCUMENT NO.

WHC-SD-WM-ATP-080

REVISION

1

PAGE NO.

22 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.5.23 Verify that the reading is 4.5" w.g. $\pm$.1" w.g.

Verified by Test Engineer: Jim Longden Date: 8-28-95

7.5.24 Verify that the horn is sounding at the annunciator panel.

Verified by Test Engineer: Jim Longden Date: 8-28-95

7.5.25 *Note: Alarm sounded at 4.5" (see exception 7 8/29/95)*
Press the alarm "SILENCE" push button.

7.5.26 Verify the following:

- (RED) ALARM ON light is lit.
- (YELLOW) HEPA 1 HI HI Δ P SHUTDOWN light is lit.
- (GREEN) HEPA 1 HI HI Δ P OK light is NOT lit.
- (YELLOW) SYSTEM SHUTDOWN light is lit.
- The exhauster fan is NOT running.

Verified by Test Engineer: Jim Longden Date: 8-28-95

7.5.27 *Turn Fan to OFF 8-28-95 (see exception 7 9/26/95)*
Press the "ALARM RESET" push button.

7.5.28 Disconnect the calibrated pressure source installed per step 7.5.1 and restore the HEPA 1 Δ P Ashcroft transmitter to its original configuration.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Longden Date: 8-29-95

7.6 HEPA 2 LO Δ P ALARM, HI Δ P ALARM, and HI HI Δ P SHUTDOWN Checks

7.6.1 Connect a calibrated pressure source to the HEPA 2 Ashcroft Δ P transmitter calibration port and set the pressure source at 2.5" w.g. $\pm$.5" w.g.

7.6.2 Press the "ALARM RESET" button.

7.6.3 Switch the fan "ON/OFF" switch to ON.

7.6.4 ~~Push the "PUMP START/STOP" button.~~ *8-24-95 (see exception 7 8/29/95)*
Jim

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	23 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

NOTE: The HEPA 2 LO Δ P ALARM setpoint is 0.3" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

- 7.6.5 Slowly adjust the pressure source until the HEPA 2 LO Δ P ALARM actuates.
- 7.6.6 Record the HEPA 2 Δ P reading when the alarm is actuated. Reading: .28 " w.g.
- 7.6.7 Verify that the reading is 0.3" w.g. $\pm$.1" w.g.
Verified by Test Engineer: Jim Fargher Date: 8-28-95
- 7.6.8 Verify that the horn is sounding at the annunciator panel.
Verified by Test Engineer: Jim Fargher Date: 8-29-95
- 7.6.9 Press the alarm "SILENCE" push button.
- 7.6.10 Verify the following:
- (RED) HEPA 2 LO Δ P ALARM light is lit.
 - (RED) ALARM ON light is lit.
 - (GREEN) HEPA 2 LO Δ P OK light is NOT lit.
 - The fan is still running.
- Verified by Test Engineer: Jim Fargher Date: 8-29-95
- 7.6.11 Slowly adjust the signal generator output until the HEPA 2 Δ P indicator reads 2.0" w.g. $\pm$.5" w.g.
- 7.6.12 Press the "ALARM RESET" push button.

NOTE: The HEPA 2 HI Δ P ALARM setpoint is 4.0" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

- 7.6.13 Slowly adjust the pressure source until the HEPA 2 HI Δ P ALARM actuates.
- 7.6.14 Record the HEPA 2 Δ P reading when the alarm is actuated. Reading: 4.01 " w.g.
- 7.6.15 Verify that the reading is 4.0" w.g. $\pm$.1" w.g.
Verified by Test Engineer: Jim Fargher Date: 8-29-95
- 7.6.16 Verify that the horn is sounding at the annunciator panel.
Verified by Test Engineer: Jim Fargher Date: 8-29-95

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	24 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.6.17 Press the alarm "SILENCE" push button.

7.6.18 Verify the following:

- (RED) HEPA 2 HI Δ P ALARM light is lit.
- (RED) ALARM ON light is lit.
- (GREEN) HEPA 2 HI Δ P OK light is NOT lit.
- The fan is still running.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.6.19 Slowly adjust the pressure source until the HEPA 2 Δ P indicator reads 2.0" w.g. $\pm$.5" w.g.

7.6.20 Press the "ALARM RESET" push button.

NOTE: The HEPA 2 HI HI Δ P SHUTDOWN setpoint is 4.5" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

7.6.21 Slowly adjust the pressure source until the HEPA 2 HI HI Δ P shutdown is initiated.

7.6.22 Record the HEPA 2 Δ P reading when the shutdown is initiated.
Reading: 4.50 " w.g.

7.6.23 Verify that the reading is 4.5" w.g. $\pm$.1" w.g.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.6.24 Verify that the horn is sounding at the annunciator panel.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.6.25 Press the alarm "SILENCE" push button. *Note: Alarm sounded at 4.00 (see exception 7 9/26/95)*

7.6.26 Verify the following:

- (RED) ALARM ON light is lit.
- (YELLOW) HEPA 2 HI HI Δ P SHUTDOWN light is lit.
- (GREEN) HEPA 2 HI HI Δ P OK light is NOT lit.
- (YELLOW) SYSTEM SHUTDOWN light is lit.
- The exhauster fan is NOT running.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.6.27 Press the "ALARM RESET" push button. *Turn fan to off Jim L 8-28-95 (see exception 7 9/26/95)*

7.6.28 Disconnect the calibrated pressure source installed per step 7.6.1 and restore the HEPA 2 Δ P Ashcroft transmitter to its original configuration.

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	25 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Langdon Date: 8-28-95

7.7 SYSTEM HI ΔP ALARM and HI HI ΔP SHUTDOWN Checks

7.7.1 Connect a calibrated pressure source to the SYSTEM Ashcroft ΔP transmitter calibration port and set the pressure source at 2.5" w.g. ± .5" w.g.

7.7.2 Press the "ALARM RESET" button.

7.7.3 Switch the fan "ON/OFF" switch to ON.

7.7.4 ~~Push the "PUMP START/STOP" button.~~ 8-28-95 Jim (see exception 7 of 9/26/95)

NOTE: The SYSTEM HI ΔP ALARM setpoint is 4.5" w.g. ± .1" w.g. Readings are taken at the applicable Dwyer digital indicator.

7.7.5 Slowly adjust the pressure source until the SYSTEM HI ΔP ALARM actuates.

7.7.6 Record the SYSTEM ΔP reading when the alarm is actuated. Reading: 4.51 " w.g.

7.7.7 Verify that the reading is 4.5" w.g. ± .1" w.g.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.7.8 Verify that the horn is sounding at the annunciator panel.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.7.9 Press the alarm "SILENCE" push button.

7.7.10 Verify the following:

- (RED) SYSTEM HI ΔP ALARM light is lit.
- (RED) ALARM ON light is lit.
- (GREEN) SYSTEM HI ΔP OK light is NOT lit.
- The fan is still running.

Verified by Test Engineer: Jim Langdon Date: 8-28-95

7.7.11 Slowly adjust the pressure source until the SYSTEM ΔP indicator reads 2.0" w.g. ± .5" w.g.

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	26 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.7.12 Press the "ALARM RESET" push button.

NOTE: The SYSTEM HI HI Δ P SHUTDOWN setpoint is 5.9" w.g. $\pm$.1" w.g. Readings are taken at the applicable Dwyer digital indicator.

7.7.13 Slowly adjust the pressure source until the SYSTEM HI HI Δ P shutdown is initiated.

7.7.14 Record the SYSTEM Δ P reading when the shutdown is initiated.
Reading: 5.91 " w.g.

7.7.15 Verify that the reading is 5.9" w.g. $\pm$.1" w.g.

Verified by Test Engineer: Jim Langdon Date: 8-29-95

7.7.16 Verify that the horn is sounding at the annunciator panel.

Verified by Test Engineer: Jim Langdon Date: 8-29-95

7.7.17 *Note: Alarm went off at 4.5" (see exception 7 9/26/95)*
Press the alarm "SILENCE" push button.

7.7.18 Verify the following:

- (RED) ALARM ON light is lit.
- (YELLOW) SYSTEM HI HI Δ P SHUTDOWN light is lit.
- (GREEN) SYSTEM HI HI Δ P OK light is NOT lit.
- (YELLOW) SYSTEM SHUTDOWN light is lit.
- The exhaustor fan is NOT running.

Verified by Test Engineer: Jim Langdon Date: 8-29-95
turn the fan to Δ P Jim L. 8-29-95 (see exception 7 9/26/95)

7.7.19 Press the "ALARM RESET" push button.

7.7.20 Disconnect the calibrated pressure source installed per step 7.7.1 and restore the SYSTEM Δ P Ashcroft transmitter to its original configuration.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Langdon Date: 8-29-95

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	27 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.8 Exhauster Unit Mist Eliminator Spray-Down System and Seal Pot Hi and Lo Liquid Level Alarm Checks

NOTE: The following tests are performed without starting the exhauster fan.

- 7.8.1 Close the main water supply valve (V-3103B).
- 7.8.2 Ensure Seal Pot valve alignment as follows:
- Valve V-3183 Closed High Level
 - Valve V-3184 Closed Low Level
 - Valve V-3185 Open Drain
- 7.8.3 Connect water to water supply connection on exhauster.
- 7.8.4 Close both the upstream and downstream Mist Eliminator water supply valves (V-3105A and V-3105B).
- 7.8.5 Open the main water supply valve (V-3103B).
- 7.8.6 Open the Mist Eliminator upstream water supply valve (V-3105A).
- 7.8.7 Verify that water is flowing from the drain line and that the pressure gauge (PI-3101) indicates water pressure.
Verified by Test Engineer: Jim Langdon Date: 8-30-95
- 7.8.8 Close the Mist Eliminator upstream water supply valve (V-3105A) and open the downstream water supply valve (V-3105B).
- 7.8.9 Verify that water is flowing from the drain line and that the pressure gauge (PI-3102) indicates water pressure.
Verified by Test Engineer: Jim Langdon Date: 8-30-95
- 7.8.10 Open the Mist Eliminator upstream water supply valve (V-3105A).
- 7.8.11 Verify that an increased amount of water is flowing from the drain line.
Verified by Test Engineer: Jim Langdon Date: 8-30-95
- 7.8.12 Close the Seal Pot drain line valve (V-3185).
- 7.8.13 When the SEAL POT HI LIQUID LVL ALARM actuates, quickly close the main water supply valve.
- 7.8.14 ~~Verify that the horn is sounding. Horn will not sound without the fan running.~~ Jim Langdon Date: 9-8-95

FD 8
excepture

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	28 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.8.15 Press the alarm "SILENCE" push button.

7.8.16 Verify the following:

- (GREEN) SEAL POT HI LIQUID LVL OK light is NOT lit.
- The (RED) SEAL POT HI LIQUID LVL ALARM light is lit.
- The (RED) ALARM ON light is lit.

Verified by Test Engineer: Jim Longdon Date: 9-8-95

7.8.17 Open the seal pot overflow line valve (V-3183) and verify that water begins to flow from the overflow drain line.

7.8.18 Press the "ALARM RESET" push button.

7.8.19 Verify the following:

- (RED) SEAL POT HI LIQUID LVL ALARM light is NOT lit.
- The (RED) ALARM ON light is lit.
- The (GREEN) SEAL POT HI LIQUID LVL OK light is lit.

Verified by Test Engineer: Jim Longdon Date: 9-8-95

7.8.20 Open valve (V-3185) to drain water from the seal pot reservoir.

7.8.21 Verify that the horn is sounding.

Verified by Test Engineer: Alarm will not sound Date: _____

7.8.22 Press the alarm "SILENCE" push button. without the fan running. Jim L 9-8-95

7.8.23 Verify the following:

- (GREEN) SEAL POT LO LIQUID LVL OK light is NOT lit.
- (RED) SEAL POT LO LIQUID LVL ALARM light is lit.
- (RED) ALARM ON light is lit.

Verified by Test Engineer: Jim Longdon Date: 8-30-95

7.8.24 Close Seal Pot drain valve (V-3185).

7.8.25 Open main supply valve to fill the Seal Pot approximately half full.

7.8.26 Press the "ALARM RESET" push button.

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.8.27 Verify the following:

- The (RED) SEAL POT LO LIQUID LVL ALARM light is NOT lit.
- The (RED) ALARM ON light is NOT lit.
- The (GREEN) SEAL POT LO LIQUID LVL OK light is lit.

Verified by Test Engineer: Jim Longden Date: 8-30-95

7.8.28 Open valve (V-3185) to drain water from the seal pot reservoir.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Longden Date: 9-8-95

7.9 Exhauster Unit Heat Tracing System Checks

7.9.1 Record the initial setpoint value for the heat tracing system thermostat: 44 °F.

7.9.2 Adjust the thermostat to at least 5°F over ambient temperature.

7.9.3 Methodically place a clamp-on ammeter on every accessible heat traced ~~drain line~~ and verify that current is flowing through the heat tracing Jim L 8-31-95 see exception 7 R 9/26/95

Verified by Test Engineer: Jim Longden Date: 8-31-95

7.9.4 Note: only found indications on 2 out of 4 available, readings very low (temp > 85°F) Record any exceptions on attachment 1. total was ~5 Amps Jim L 8-31-95 see exception 7 R 9/26/95

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Reset thermostat to 44 °F Jim L 8-31-95 see exception 7 R 9/26/95
Test Director: Jim Longden Date: 8-31-95

7.10 Exhauster Unit Duct Heat System Checks

NOTE: The following tests TC1 and TC2. The heater cycles on and off with a 4 second period. The voltmeter reading will also be cycling up and down.

7.10.1 Connect a voltmeter in parallel with the wire between Fuse 1 and SCR terminal L1.
Note: the Stack Monitoring Cabinet is not available during this test (section 7.10) due to wiring tracing for as-building the drawings. The High Radiation, Stack Monitor Failure, and Low Stack Flow Alarms/shutdowns will be bypassed. This will not impact any step in this section. Jim L 9-8-95 see exception 7 R 9/26/95

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	30 OF 46

Exception
a

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 7.10.2 Verify that the heater is not working by observing approximately 480 volts on the voltmeter. *see note 7/26/95 268V JmL 7-9-95*
 Verified by Test Engineer: Jim Langdon Date: 9-9-95
- 7.10.3 Switch the fan "ON/OFF" switch to ON.
- 7.10.4 ~~Push the "PUMP START/STOP" button.~~ *Jim L 9-9-95 see note exception 7 R 9/26/95*
- 7.10.5 Verify that the heater is working by observing approximately zero volts on the voltmeter. *3 volts*
 Verified by Test Engineer: Jim Langdon Date: 9-9-95
- 7.10.6 Switch the fan "ON/OFF" switch to OFF.
- 7.10.7 Disconnect T/C wires to terminals C3 and C4.
- 7.10.8 Connect a Type J T/C simulator to terminals C3 and C4. *Controller Jim L 9-22-95 see exception 7 R 9/26/95*

NOTE: Heater Overtemperature TC2 alarm setpoint is 160 °F ± 20 °F, raising.

- 7.10.9 Set T/C simulator to simulate 120 °F ± 20 °F.
- 7.10.10 Switch the fan "ON/OFF" switch to ON.
- 7.10.11 ~~Push the "PUMP START/STOP" button.~~ *9-9-95 Jim L see exception 7 R 9/26/95*
- 7.10.12 Slowly raise simulator output from approximately 120 °F ± 20 °F, observing voltmeter. *see exception 7 R 9/26/95*
- 7.10.13 Record simulated temperature when the HEATER OVERTEMP ALARM actuates, as observed on the voltmeter. Temperature: *Controller Jim L 154.4-9-95 130 °F*
Note: Setting had to be readjusted.
- 7.10.14 Verify the temperature recorded is 160 °F ± 20 °F.
 Verified by Test Engineer: Jim Langdon Date: 9-9-95
- 7.10.15 Switch the fan "ON/OFF" switch to OFF.
- 7.10.16 Remove simulator installed per step 7.10.8 and reconnect T/C wires.
- 7.10.17 Disconnect T/C wires to terminals C1 and C2.
- 7.10.18 Connect a Type J T/C simulator to terminals C1 and C2.

NOTE: Heater Overtemp Shutdown TC1 setpoint is 190 °F ± 20 °F, raising.

- 7.10.19 Set T/C simulator to simulate 150 °F ± 20 °F.

DOCUMENT NO.

WHC-SD-WM-ATP-080

REVISION

1

PAGE NO.

31 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 7.10.20 Switch the fan "ON/OFF" switch to ON.
- ~~7.10.21 Push the "PUMP START/STOP" button.~~ *9-9-95 Jim L. see exception 7-9/26/95*
- 7.10.22 Slowly raise simulator output from approximately 150 °F $\pm$ 20 °F, observing voltmeter.
- 7.10.23 Record simulated temperature when the heater stops working, as observed on the voltmeter. Temperature: 190 °F
- 7.10.24 Verify the temperature recorded is 190 °F $\pm$ 20 °F.
Verified by Test Engineer: Jim Langdon Date: 9-9-95
- 7.10.25 Set T/C simulator to simulate 150 °F $\pm$ 20 °F.
- 7.10.26 Press the HEATER RESET push button in the heater control cabinet.
- 7.10.27 Verify the heater is working.
Verified by Test Engineer: Jim Langdon Date: 9-9-95
- 7.10.28 Switch the fan "ON/OFF" switch to OFF.
- 7.10.29 Remove simulator installed per step 7.10.18 and reconnect T/C wires.
- 7.10.30 Remove voltmeter installed per step 7.10.1.
- 7.10.31 Disconnect the T/C wires T/C terminal board, terminals C5, C6, C7, and C8.
- 7.10.32 Connect a Type J T/C simulator to terminals C5 and C6 and set the simulator to simulate 110 °F $\pm$ 5 °F.
- 7.10.33 Connect a second Type J T/C simulator to terminals C7 and C8 and set the simulator to simulate 100 °F $\pm$ 5 °F.

NOTE: The HI DUCT AT ALARM setpoint is 25 °F $\pm$ 5 °F.

- 7.10.34 Switch the fan "ON/OFF" switch to ON.
- 7.10.35 ~~Push the "PUMP START/STOP" button.~~ *9-9-95 Jim L. see exception 7-9/26/95*
Push Reset Button
- 7.10.36 Adjust T/C simulator (of terminals C5 and C6) until the HI DUCT AT ALARM actuates.
- 7.10.37 Record the difference between the two T/C simulators when the alarm is actuated. DUCT AT Reading: 25°F °F.

DOCUMENT NO.

WHC-SD-WM-ATP-080

REVISION

1

PAGE NO.

32 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.10.38 Verify that the reading is $25^{\circ}\text{F} \pm 5^{\circ}\text{F}$.

Verified by Test Engineer: Jim Langdon Date: 9-9-95

7.10.39 Verify that the horn is sounding at the annunciator panel.

Verified by Test Engineer: Jim Langdon Date: 9-9-95

7.10.40 Press the alarm "SILENCE" push button.

7.10.41 Verify the following:

- (RED) DUCT HEATER HI TEMP ALARM light is lit.
- (RED) ALARM ON light is lit.
- (GREEN) DUCT HEATER HI TEMP OK light is NOT lit.
- The fan is still running.

Verified by Test Engineer: Jim Langdon Date: 9-9-95

7.10.42 Set the T/C simulator (on terminals C5 and C6) to simulate $110^{\circ}\text{F} \pm 5^{\circ}\text{F}$.

7.10.43 Press the "ALARM RESET" push button.

NOTE: The LO DUCT Δ T ALARM setpoint is $15^{\circ}\text{F} \pm 5^{\circ}\text{F}$.

7.10.44 Adjust T/C simulator (of terminals C5 and C6) until the LO DUCT Δ T ALARM actuates.

7.10.45 Record the difference between the two T/C simulators when the alarm is actuated. DUCT Δ T Reading: 10 $^{\circ}\text{F}$.

7.10.46 Verify that the reading is $15^{\circ}\text{F} \pm 5^{\circ}\text{F}$.

Verified by Test Engineer: Jim Langdon Date: 9-9-95

7.10.47 Verify that the horn is sounding at the annunciator panel.

Verified by Test Engineer: Jim Langdon Date: 9-9-95

7.10.48 Press the alarm "SILENCE" push button.

7.10.49 Verify the following:

- (RED) DUCT HEATER LO TEMP ALARM light is lit.
- (RED) ALARM ON light is lit.
- (GREEN) DUCT HEATER LO TEMP OK light is NOT lit.
- The fan is still running.

Verified by Test Engineer: Jim Langdon Date: 9-9-95

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	33 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.10.50 Switch the fan "ON/OFF" switch to OFF.

7.10.51 Disconnect the Type J T/C simulators installed per steps 7.10.32 and 7.10.33 and reconnect T/C terminal C5, C6, C7, and C8.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Longden Date: 9-9-95

7.11 Sample Vacuum Pumps Operability Check

7.11.1 Install a jumper at line 39 (H-2-85591, sht. 7), across TB1-12 and TB1-13, to simulate Exhuaster Fan ON.

7.11.2 Ensure that "PUMP 1 ON LEAD" light is lit.

7.11.3 Press the "PUMP START/STOP" button to start PUMP #1.

7.11.4 Verify the following:

- (GREEN) "POWER ON" light is lit.
- (GREEN) "PUMP 1 ON" light is lit.
- (GREEN) "PUMP 1 ON LEAD" light is lit.
- (GREEN) "PUMP 2 ON" light is NOT lit.
- (RED) "COMMON FAULT ALARM" is NOT lit.

Verified by Test Engineer: Jim Longden Date: 8-31-95

7.11.5 Verify that PUMP #1 stays ON.

Verified by Test Engineer: Jim Longden Date: 8-31-95

7.11.6 Press the "PUMP SWAP" button.

7.11.7 Verify that PUMP #1 stops and PUMP #2 automatically starts.

Verified by Test Engineer: Jim Longden Date: 8-31-95

7.11.8 Verify the following:

- (GREEN) "POWER ON" light is lit.
- (GREEN) "PUMP 2 ON" light is lit. not
- (GREEN) "PUMP 1 ON LEAD" light is lit.
- (GREEN) "PUMP 1 ON" light is NOT lit.
- (RED) "COMMON FAULT ALARM" is NOT lit.

Verified by Test Engineer: Jim Longden Date: 8-31-95

*Jim 8-31-95
see exception 7/26/95
(we switched them in
step 7.11.6)*

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	34 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 7.11.9 Verify that PUMP #2 stays ON.
Verified by Test Engineer: Jim Longdon Date: 8-31-95
- 7.11.10 Press the "PUMP SWAP" button.
- 7.11.11 Verify that PUMP #2 stops and PUMP #1 automatically starts.
Verified by Test Engineer: Jim Longdon Date: _____
- 7.11.12 Verify the following:
- (GREEN) "POWER ON" light is lit.
 - (GREEN) "PUMP 1 ON" light is lit.
 - (GREEN) "PUMP 1 ON LEAD" light is lit.
 - (GREEN) "PUMP 2 ON" light is NOT lit.
 - (RED) "COMMON FAULT ALARM" is NOT lit.
- Verified by Test Engineer: Jim Longdon Date: 8-31-95
- 7.11.13 Verify that PUMP #1 stays ON.
Verified by Test Engineer: Jim Longdon Date: 8-31-95
- 7.11.14 Press the "PUMP START/STOP" button to stop "PUMP #1".
- 7.11.15 Verify that "PUMP #1" stops.
Verified by Test Engineer: Jim Longdon Date: 8-31-95
- 7.11.16 Replace the pressure signal from PUMP 1 to PS-1 with a test pressure source and calibrated gage.
- 7.11.17 Set the pressure source to 5.0 ± 0.5 psig.
- 7.11.18 Press the "PUMP START/STOP" button to start PUMP #1.

NOTE: Record the pressure at which PUMP #1 turns OFF.

- 7.11.19 Slowly DECREASE the pressure source until PUMP #1 stops.
- 7.11.20 Verify that PUMP #2 automatically starts.
Verified by Test Engineer: Jim Longdon Date: 8-31-95
- 7.11.21 RECORD the pressure at which power is automatically switched from PUMP #1 to PUMP #2: 4.46 psig.
which see exception 7 8/9/95
4.43 - .465 on 3 tries
4.49 - .500 close on 3 tries

DOCUMENT NO.

WHC-SD-WM-ATP-080

REVISION

1

PAGE NO.

35 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 7.11.22 Verify that the pressure recorded is 0.5 ± 0.2 psig.
Verified by Test Engineer: Jim Longden Date: 9-1-95
- 7.11.23 Press the "PUMP START/STOP" button to stop PUMP #2.
- 7.11.24 Remove the calibrated pressure source and restore PS-1 to its original configuration.
- 7.11.25 Replace the pressure signal from PUMP 1 to PS-2 with a test pressure source and calibrated gage.
- 7.11.26 Set the pressure source to 5.0 ± 0.5 psig.
- ~~7.11.27 Ensure that "PUMP 1 ON LEAD" light is lit.~~
- ~~7.11.28 Press the "PUMP START/STOP" button to start PUMP #1.~~
- ~~7.11.29 Press the "PUMP SWAP" button to start PUMP #2.~~
- all ready on
pump 2
Jim L 9-1-95
see exception 7/9/26

NOTE: Be sure to record the pressure at which PUMP #2 turns OFF.

- 7.11.30 Slowly DECREASE the pressure source until PUMP #2 stops.
- 7.11.31 Verify that PUMP #1 automatically starts.
Verified by Test Engineer: Jim Longden Date: 9-1-95
- 7.11.32 RECORD the pressure at which power is automatically switched from PUMP #2 to PUMP #1: .36 psig.
- 7.11.33 Verify that the pressure recorded is 0.5 ± 0.2 psig.
Verified by Test Engineer: Jim Longden Date: 9-1-95
- 7.11.34 Press the "PUMP START/STOP" button to stop PUMP #1.
- 7.11.35 Remove the calibrated pressure source and restore PS-2 to its original configuration.
- 7.11.36 Remove the jumper on line 39 (H-2-85591, sht. 7), installed per step 7.11.1.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Longden Date: 9-1-95

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	36 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.12 Exhauster Fan Status Shutdown Check

- 7.12.1 Press the "ALARM RESET" push button.
- 7.12.2 Ensure "PUMP 1 ON LEAD" light is lit.
- 7.12.3 Turn the exhauster FAN switch to "ON".
- 7.12.4 Press the "PUMP START/STOP" button to start PUMP #1.
- 7.12.5 Press the "EMERGENCY STOP" button.
- 7.12.6 Verify that PUMP #1 STOPS.

Verified by Test Engineer: Jim Langdon Date: 9-1-95

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Langdon Date: 9-1-95

7.13 Stack Sampler (Beta Monitor) Failure Shutdown Check

NOTE: This section also tests the Beta monitor deenergizing relay. *See "Note" above.*

- Exception 10*
- 7.13.1 ~~Install a line switch (Closed Circuit) at line 111 (H-2 85591, sht. 8) of the FT-4 Terminal Board. (BETA Monitor)~~
Note: Wire has only BETA on H-2 85591. Will be done.
 - 7.13.2 ~~Turn the exhauster FAN switch to "ON".~~ *Fail the monitor by closing the Beta Flow Controller Isolation valve. Jim 9-12-95*
 - 7.13.3 ~~Press the "PUMP START/STOP" button to start PUMP #1.~~ *Automatically starts*
 - 7.13.4 ~~Open the circuit of line 111 per switch of step 7.13.1.~~ *Push the reset button Jim 9-12-95*
 - 7.13.5 Verify the following

- The audible HORN is sounding at the exhauster alarm panel.
- The audible HORN is sounding at the Air Monitor cabinet.
- The AMBER BEACON on the Air Monitor cabinet is lit.
- The Beta Monitor has been deenergized.

Verified by Test Engineer: Jim Langdon Date: 9-12-95

- 7.13.6 Press the alarm "SILENCE" push button on the exhauster alarm panel.
- 7.13.7 Press the "HORN ALARM ACKNOWLEDGE" on the Air Monitor cabinet to silence the alarm.

DOCUMENT NO.

WHC-SD-WM-ATR-080

REVISION

1

PAGE NO.

37 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.13.8 Verify the following:

(At the Exhauster)

- The fan has stopped.
- (GREEN) Stack Sampler OK (both) lights are NOT lit. *No*
- (YELLOW) Stack Sampler SHUTDOWN light is lit. *No*
- (YELLOW) System SHUTDOWN light is lit. *both cleared to OK mode when everything shutdown.*
- (RED) ALARM ON light is lit. *Jim L 9-12-95 see exception 10 TC 9/26/95*

(At the Air Monitor cabinet)

- The audible HORN has silenced.
- The sample pumps have stopped.
- ~~(GREEN) POWER ON light is NOT lit.~~ *No only power affects this.*
- (GREEN) PUMP 1 ON light light is NOT lit. *Yes Jim L 9-12-95*
- (GREEN) PUMP 2 ON light light is NOT lit. *Yes*
- (RED) COMMON FAULT Alarm light is lit. *No: not programmed to be on. Will be OK see exception 10*

Verified by Test Engineer: Jim Longden Date: 9-12-95

7.13.9 Close the jumper switch of step 7.13.1.

7.13.10 Depress the "HORN ALARM ACKNOWLEDGE" button and verify: *"Alarm Acknowledged" on the Data Logger Jim L 9-12-95 see exception 7 TC 9/26/95*

- (GREEN) Stack Sampler OK (both) lights are NOT lit. *No 2 Nov*
- (YELLOW) Stack Sampler SHUTDOWN light is lit. *No Latching*
- (YELLOW) System SHUTDOWN light is lit. *Jim L 9-12-95*
- (RED) ALARM ON light is lit. *see exception 10 TC 9/26/95*
- The HORN on the Air Monitor cabinet is silent. *✓*

Verified by Test Engineer: Jim Longden Date: 9-12-95

7.13.11 Press the "ALARM RESET" button on the exhauster. *Turn Data Logger off then on Jim L 9-12-95 see 40/exception 7 TC 9/26/95*

7.13.12 Turn the exhauster FAN switch to "ON".

7.13.13 Press the "PUMP START/STOP" button and verify: *Pumps automatically start Jim L 9-12-95 see exception 7 TC 9/26/95*

- The fan is ON.
- PUMP #1 is ON.
- (GREEN) Stack Sampler OK (both) lights are lit.
- (YELLOW) Stack Sampler SHUTDOWN light is NOT lit.
- (YELLOW) System SHUTDOWN light is NOT lit.
- (RED) ALARM ON light is NOT lit. *It is ON because the header low AT alarm. It cleared after a few minutes Jim L 9-12-95*

Verified by Test Engineer: Jim Longden Date: 9-12-95

7.13.14 Turn the exhauster FAN switch to "OFF".

See exception 7 TC 9/26/95

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	38 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 7.13.15 Remove the jumper switch installed per step 7.13.1 and restore line 111 (H-2-85591, sht. 8) to its original configuration.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Longdon Date: 9-12-95

7.14 HI Radiation Shutdown Check

- 7.14.1 ~~Install a jumper switch (Open Circuit) at line 79 (H-2-85591, sht. 8) (BETA Monitor)~~ Will pull wire off as needed
- 7.14.2 Turn the exhauster FAN switch to "ON". *Jim L 9-8-95*
- 7.14.3 ~~Press the "PUMP START/STOP" button to START "PUMP #1".~~ *See exception 7 OK 9/26/95*
- 7.14.4 Close the jumper switch of step 7.14.1. *automatically starts* *OK 9-8-95*
- 7.14.5 Verify the following *See exception 7 OK 9/26/95*
- The audible HORN is sounding at the annunciator panel.
 - The audible BELL is sounding at the Air Monitor cabinet.
 - The RED BEACON on the Air Monitor cabinet is lit.
- Verified by Test Engineer: Jim Longdon Date: 9-8-95
- 7.14.6 Press the alarm "SILENCE" push button on the exhauster alarm panel. *OK 9/26/95*
- 7.14.7 Press the "BELL ALARM ACKNOWLEDGE" on the Air Monitor cabinet to silence the alarm.
- 7.14.8 Verify the following:

(At the Exhauster)

- The fan has stopped.
- (GREEN) High Radiation OK light is NOT lit.
- (YELLOW) High Radiation SHUTDOWN light is lit.
- (YELLOW) System SHUTDOWN light is lit.
- (RED) ALARM ON light is lit.

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

(At the Air Monitor cabinet)

- The audible BELL has silenced
- The sample pumps have stopped.
- (GREEN) PUMP 1 ON light light is NOT lit.
- (GREEN) PUMP 2 ON light light is NOT lit.
- (RED) COMMON FAULT Alarm light is lit.

Verified by Test Engineer: Jim Langdon Date: 9-8-95

7.14.9 Open the jumper switch of step 7.14.1.

7.14.10 Depress the "BELL ALARM ACKNOWLEDGE" button.

7.14.11 Press the "ALARM RESET" push button.

7.14.12 Turn the exhauster FAN switch to "ON". ~~It should be~~ turn fan off then on

7.14.13 ~~Press the "PUMP START/STOP" button to START "PUMP #1".~~

7.14.14 Verify the following:

- The fan is ON.
- PUMP #1 is ON.
- (GREEN) High Radiation OK light is lit.
- (YELLOW) High Radiation SHUTDOWN light is NOT lit.
- (YELLOW) System SHUTDOWN light is NOT lit.
- (RED) ALARM ON light is NOT lit.

Verified by Test Engineer: Jim Langdon Date: 9-8-95

7.14.15 Turn the exhauster FAN switch to "OFF".

7.14.16 Remove the jumper switch installed per step 7.14.1 and restore line 79 (H-2-85591, sht. 8) to its original configuration.

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director: Jim Langdon Date: 9-8-95

7.15 Stack LOW FLOW Heater Shutdown Check

7.15.1 Connect a calibrated 4-20 mA (milliamp) signal generator between line 91 and 92 (H-2-85591, sht. 8) of the Stack Flow FI-1 terminal board in the Air Monitor cabinet.

exception 6/9/95
 (6) Stack Flow Switch was rewired on 9-6-95, it is now controlled by the Data Logger in the Stack monitor cabinet. Set point is 750 SCFM, calibration is from FI-1. This test is will change the set point at the data logger to test the circuit.

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	40 OF 46

Jim L 9-8-95

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

- 7.15.2 Set the signal generator to $(17.3 \text{ mA} \pm .1 \text{ mA})$, to simulate an air flow of 1000 scfm (standard cubic feet per minute). *attach a voltmeter to terminals H1 and H2 in the Heater Control Cabinet*
- 7.15.3 Turn the exhauster FAN switch to "ON". *Jim L 9-9-85*
- 7.15.4 Press the "PUMP START/STOP" button to START "PUMP #1". *See exception 6 to 9/26/85*
- 7.15.5 Press the "ALARM RESET" push button.

NOTE: Be sure to record the displayed milliamp signal at which the LOW STACK FLOW relay shuts down the Duct heater. The LOW STACK FLOW heater shutdown is set at 450 FPM or 750 scfm.

- 7.15.6 *Verify the heater is working by reading 400 Volts across the H1 and H2*
Slowly decrease the milliamp signal of step 7.15.1. *Jim L 9-9-85*
- 7.15.7 Record the displayed milliamp signal at which the LOW Flow relay shuts down the Duct heater, *MA*, and verify that the signal is $14 \text{ mA} \pm .1 \text{ mA}$. Set the set point for channel 1 alarm to a value above the reading on FT-1. *FT-1 = about 1030 set channel 1 alarm at 1100 CFM*
Verified by Test Engineer: *Jim Longden* Date: *9-9-85 9-9-85*
- 7.15.8 Verify the following:
- The sample pump in the Air Monitor cabinet is ON.
 - The exhauster fan is ON.
 - The (GREEN) STACK FLOW OK light is NOT lit.
 - The (RED) LOW STACK FLOW light is lit.
 - The DUCT HEATER is OFF.
- Verified by Test Engineer: *Jim Longden* Date: *9-9-85*
- 7.15.9 Set the signal generator to $(17.3 \text{ mA} \pm .1 \text{ mA})$, to simulate an air flow of 1000 scfm. Reset the channel 1 alarm to 750 scfm. *Jim L 9-9-85*
- 7.15.10 Verify the DUCT HEATER is ON.
- Verified by Test Engineer: *Jim Longden* Date: *9-9-85*
- 7.15.11 Press the "ALARM RESET" push button.
- 7.15.12 Verify the following:
- The sample pump in the Air Monitor cabinet is ON.
 - The exhauster fan is ON.
 - The (GREEN) STACK FLOW OK light is lit.
 - The (RED) LOW STACK FLOW light is NOT lit.
- Verified by Test Engineer: *Jim Longden* Date: *9-9-85*
- 7.15.13 Turn the exhauster FAN switch to "OFF".

*see exception 6
9/26/85*

DOCUMENT NO.

WHC-SD-WM-ATR-080

REVISION

1

PAGE NO.

41 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

7.15.14 Remove the calibrated milliamp source of step 7.15.1 and restore line 91 and 92 (H-2-85591, sht. 8) to their original configuration.
Remove Voltmeter from Heater Control Cabinet. see exception 6
Jim L 9-9-95 9/24/95

Testing as directed by this procedure section has been completed, and any discrepancies, listed on Attachment 1, Exception List, have been resolved.

Test Director:

Jim Longman

Date:

9-9-95

DOCUMENT NO.

WHC-SD-WM-ATR-080

REVISION

1

PAGE NO.

42 OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT**8.0 ATTACHMENTS**

Attachment 1: Exception List

Attachment 2: Measurement and Test Equipment Record Sheet

Attachment 3: Final Procedure Acceptance Sheet

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

EXCEPTION NUMBER	STEP NUMBER	EXCEPTION DESCRIPTION	EXCEPTION RESOLUTION	RESOLUTION APPROVED BY:	DATE RESOLVED
1	7.1.10	High radiation shutdown did not allow motor to be started	Installed a jumper from wire 22 to wire 23 to bypass the shutdown contact. Later moved to wires 10 and 70 on TB-3 (step 7.1.16)	Jim L. Jim L.	8/23/95
2	7.1.16	Stack sampler cabinet is not available at this time. (removing butt splices)	Will keep jumper installed in steps 7.1.10 and 7.1.16 in until Air Monitor Cabinet is available, then retest those steps that were skipped. Rewiring complete, jumpers removed 8/28/95.	Jim L. Jim L.	8/23/95
3	7.1.21	The seal pot high level switch is not working	Switch by passed at it's connection box, new switch ordered. Installed 9/7/95. Tested 9-8-95	Jim L. Jim L.	8/25/95
4	7.1.21	The duct heater fuses are not installed	Fuses are to be delivered on Monday Fuses installed 9/5/95. Tested 9-9-95	Jim L. Jim L.	9/5/95

Attachment 1: Exception List

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATP-080	1	44a OF 46

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

5	7.2.12	Skip steps 7.2.12 to 7.2.21	Heater shutdown on low flow has been redesigned, it now will be controlled by the Data Logger. The Data Logger uses the stackflow meter output and this instrument was calibrated by the factory rep. last week. This instrument was within 1% for 7.2.8 reading. Also the exhauster as setup cannot be run at that low of flow due to low inlet suction pressure. Function will be tested per OTP.	Jim L. Jim L.	9/5/95
6	7.15	Stack Flow Switch Redesigned	Redlined procedure to test the new design	Jim L. Jim L.	9/9/95
7	General	Minor editorial changes and 1, "Push the Reset Button" and 2, "Pump Starts Automatically"	Red lined the procedure. These changes do not impact the results of this ATP.	Jim L. Jim L.	9/9/95
8	7.8	This part of the procedure requires the fan to be off. When the fan is off, you already have a low delta-P alarm so the alarm horn is already sounding or silenced.	Note "Horn will not sound" and continue	Jim L. Jim L.	9/8/95
9	7.10	Alarms from stackmonitoring cabinet not available due to tracing the wiring	Bypass the alarms see bottom of Page 30	Jim L. Jim L.	9/8/95
10	7.13	Beta Monitor shutdown circuit did not work as installed	Changed circuit to be driven by the Data Logger. Redlined test accordingly. Jim L. 9-27-95	Jim L. Jim L.	9/12/95

Attachment 1: Exception List

DOCUMENT NO. WHC-SD-WM-ATP-080	REVISION 1	PAGE NO. 44b OF 46
-----------------------------------	---------------	-----------------------

Excp. Step #	Exception Description	Exception Resolution	Resolution Approved	Date Resolved
11 7.9	Two Legs of the 4 that were tested did not have enough current to register on the current meter	Accept as is. Due to the elevated temperature and short length of heat tape, current was below the detectable level of the clamp on amp meter	Jim L <i>Jim L</i>	9-27-95
12 7.10.3	The overtemperature controller was set too low	Reset to 160 +/- 20 F and retested	Jim L <i>Jim L</i>	9-27-95

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

		Serial No.	Calibration Due Date	Calibration Tracking Code	Use Description
FLUKE	8024 B MULTIMETER	3685020 MT+E#0341	N/A	950-45-08-010	TESTING HEATER CONTROL CABINET POWER
FLUKE	23 MULTIMETER	41090735 MT+E#0004	3-21-96	954-45-08-004	GENERAL POWER TESTING SY EXHAUSTER
AMPROBE	ULTRA	MT+E#0800	12-5-95	950-45-02-038	GENERAL POWER TESTING SY EXHAUSTER
TRANSMATION	PPS DIGITAL 1040	1040117387 MT+E#0166	4-7-96	953-13-20-001	THERMOCOUPLE TESTING
TRANSMATION	PPS DIGITAL 1040	104002758 SP MT+E#0103	4-28-96	988-13-20-002	THERMOCOUPLE TESTING
BIDDLE	VERSA-CAL	3148 MT+E#0947	2-28-96	950-13-55-002	THERMOCOUPLE TESTING
Druck	DPI 701 Digital Manometer	7012243008 MT+E 0753	3-31-96	950-35-40-001	ΔP Testing
Neotronics (Velometer)	MP 20 SR Micromanometer	NA	5-1-96	799-28-09-009	Stack Flowrate

ATP FOR SY TANK FARM REPLACEMENT EXHAUSTER UNIT

Completion of this procedure has demonstrated that:

- Each sensor that provides an audible and/or visual alarm has been verified to actuate the alarm at the proper setpoint, and the alarm function has been verified to be correct at the annunciator panel.
- The exhauster unit has been tested for proper operation of all controls and instrumentation.
- The exhauster unit components have been tested for proper operation (airflow, differential pressure, operating temperature, seal pot level, etc.).
- A record of all noted deficiencies was kept on Attachment 1, Exception List, and all recorded exceptions have been resolved and the resolutions approved.

Approved by:

 Jim Langdon, Test Director

 J. McClees, Project Engineer
 Plant Start-Up and Testing

 R. W. Reed, Manager
 Plant Start-Up and Testing

 T. D. Kaiser, Cog Engineer
 West Plant Engineering

9-27-95
~~9-14-95~~ Jim L 9-27-95
 Date

9/27/95
~~9/26/95~~ 9/27/95
 Date Jm.

9/27/95
~~26 Sep '95~~ Jorge McClees,
 Date FOR.

9/27/95
~~9/26/95~~ OK 9-27-95
 Date

Attachment 3: Final Procedure Acceptance Sheet

DOCUMENT NO.	REVISION	PAGE NO.
WHC-SD-WM-ATR-080	1	46 OF 46