CLOSEOUT FINAL REPORT

on

A Demonstration Test and Evaluation Of the Cannon Low-Nox Digester System

standpoint to the publication or dissemination of this material.

by

Mark P. Dvorscak

3-7-95

Office of Intellectual
Property Counsel

Date

DOE Field Office, Chicago

CANNON TECHNOLOGY, INC.

Subcontractor to

SOUTHERN CALIFORNIA GAS COMPANY

DOE Cooperative Research Grant No:
DE-FC-92PC92161

to

U.S. Department of Energy
Closeouts

Pittsburgh Energy Technical Center
Mail Stop 921-143
P.O. Box 10940
Pittsburgh PA 15236

RECEIVED
USDOE/PETC
95 FEB 13 PM 3:16
ACQUISITION & ASSISTANCE DIV.

MASTER

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

TABLE OF CONTENTS

1.0	Executive Summary	1
2.0	Program Objectives	2
2.1	System Overview	2
2.2	Chemical Reactions in Gas and Liquid Phases	5
2.2.1	Gas Phase	5
2.2.2	Liquid Phase	5
2.2.3	Reaction Rates	5
3.0	Description of Test Apparatus as Originally Designed	7
3.1	Gas Flow Path	7
3.2	Liquid Flow Paths	7
3.3	The Ozone Supply System	8
3.3.1	The Ozone Generator	8
3.3.2	The Oxygen Supply System	8
3.4	Gas Analysis	9
3.5	Liquid Analysis	9
3.6	The Data Acquisition and Control System	10
3.6.1	Data Acquisition	10
3.6.2	Process Control Logic	10
3.6.2.1	Fan Control Loop	10
3.6.2.2	Scrubber Sump Level Control Loop	10
3.6.2.3	Ozone Injection Control Loop	11
3.6.2.4	Scrubber Spray Pump Control Loop	11
3.6.2.5	Scrubber Sump pH Control Loop	11
3.6.2.6	Holding Tank HT-610 pH Control Loop	11
4.0	Project Objectives	12
5.0	Statements of Work	13
6.0	Progress Report for the Period of the Contract	23
6.1	Tasks Completed During Contract Period	23
6.2	Project Progress Reports	23
6.3	Project Activity Following the End of the Contract Period	23
6.3.1	Project Progress From September 29, 1993 to November 30, 1993	23
6.3.2	Packed Column Optimization Project	24
6.3.3	Slip Stream Tests at Duquesne Light Company's Elrama Power Station	24
6.3.4	Extension of SCAQMD Contracts	25

Cannon Technology

7.0	Financial Summary	26
7.1	Overview	26
7.2	Close-out Financial Forms	27
7.3	New Financing for Project Continuation	27
8.0	Progress Report on Activity After September 29, 1993	28
8.1	LTO System Design Changes	28
8.1.1	Overview	28
8.1.2	Detailed Changes in the LTO System	28
8.2	Changes in Test Protocol	29
8.2.1	Overview	29
8.2.2	New Test Protocol	29
8.3	New Project Schedule	29
9.0	Conclusions	30
10.0	Recommendations	31
Appendix A:	1. Original P. & I.D.	
	2. Latest P. & I.D.	32
Appendix B:	Project Reports September 30, 1992 to September 29, 1993	33
Appendix C:	Financial Forms and Reports	34
Appendix D:	New Test Protocol for Alta Dena Demonstration	35

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

1.0 EXECUTIVE SUMMARY

Since 1985, Cannon Boiler Works, Inc. has been carrying out research and development efforts to perfect a system for removing nitrogen oxides, NO_x, from the exhaust gases of furnaces, gas turbines, chemical reactors, incinerators and boilers. Computer simulations, bench-scale tests and pilot plant testing have proved that the system is capable of removing substantially all of the NO_x from natural gas-fired equipment exhaust streams. Furthermore when retrofit to industrial boilers, both capital costs and operating costs are lower than for competing processes, while performance is much better. The Cannon system for removing NO_x, originally designated as the Cannon NO_x Digester, has recently been renamed the Low Temperature Oxidation (LTO) System for NO_x and SO_x Reduction. It will be engineered and marketed by Cannon Technology, Inc, a wholly owned subsidiary of Cannon Boiler Works, Inc. Cannon has U. S. patents for the process and for the associated equipment and has patent applications pending in Europe.

Following successful pilot plant tests that were concluded in March of 1991, it was recognized that a full scale demonstration would be necessary before the system could be commercialized. Because California has implemented the strictest NO_x emission regulations in the United States, the industry in that state offered the best opportunity for the demonstration. Discussions in California with Cannon's agent in the Los Angeles area led to a proposal to Alta Dena Dairy located in the nearby City of Industry. That company was interested in a NO_x reduction system because at that time they were in violation of the Southern California Air Quality Management District's, (SCAQMD's) BACT Guidelines for boilers, in the burner input range of 4 to 33.5 Mbtuh and consequently were threatened with a shut down order. The Dairy's management, however, were unable to find the financial resources to pay for the Cannon LTO system and for the demonstration testing. Southern California Gas Company (SoCalGas), who was Alta Dena Dairy's fuel supplier, was approached for help. They pledged some financial resources and arranged a meeting with personnel at the U.S. DOE's Pittsburgh Energy Technical Center (PETC), late in 1991. An unsolicited proposal was submitted to DOE in the spring of 1992 and that

was followed by a Cooperative Research Agreement awarded to SoCalGas for the support of the "Cannon Low-NOx Digester System" with the work subcontracted by SoCalGas to Cannon Technology, Inc. The award was announced in the Federal Register of August 14, 1992. Engineering was begun immediately, with the project scheduled for completion at the end of September, 1993.

At the end of the contract period the engineering was completed except for the design of the control system, most of the materials and purchased equipment was requisitioned and some of it was delivered, some of the pre-fabrication was complete and all of the funds budgeted for the project had been expended. Work continued with Cannon internal funding until early in November of 1993 when the project was put on hold due to lack of funds.

A vigorous effort by Cannon to obtain additional funding for completing the project resulted in: 1) a pledge of additional funding from SoCalGas and 2) a licensing agreement with British Oxygen Corporation (BOC). These additional sources provided sufficient funding to ensure the completion of the demonstration.

During the time that the project was suspended, several engineering changes became necessary because of boiler room alterations at the Alta Dena Dairy. The project has now been restarted, all of the additional engineering and 75% of the procurement and has been completed. The current project schedule shows tests beginning on May 2, 1995 with a project completion date in 1996.

2.0 Description of the Cannon LTO Process

2.1 System Overview

Cannon's Low Temperature Oxidation, LTO, process has proved effective for reducing the levels of NOx, CO, CO₂, SO₂ and particulates from boiler flue gases. A schematic flow

diagram in Figure 1 on page 4 shows the basic elements that are used to carry out the processes. The principal elements in the system are: 1) a fan, 2) a heat exchanger, 3) an oxidation chamber, 4) a spray chamber acting as a gas/liquid absorber, 5) a demister, 6) An ozone generator (ozonator), 7) a liquid oxygen storage or dry air supply system for the ozonator, 8) a chemical storage and metering system for the caustic neutralizer and 10) a data acquisition and control system .

The fan provides a pressure rise in the gas that just overcomes the combined pressure drops in the rest of the process elements. The heat exchanger cools the gas to a more manageable temperature and in so doing becomes a heat source for thermal requirements in the boiler room or the associated plant. Possible uses for the recovered heat are feedwater and make-up water heating and domestic hot water heating. The ozone that is injected into the gas duct is a potent oxidizer. Although most of the pollutants are oxidized to some extent, the reaction rate of ozone and NO and ozone and NO₂ are so rapid in comparison with the other oxidation reactions, that most of the ozone is consumed in converting NO_x to N₂O₅. This oxide hydrates in the presence of water vapor in the gas phase to form HNO₃ and is then scrubbed out of the gas as it passes through the absorber. The absorber can be constructed as any of a number of possible gas-liquid contacting mass transfer devices. Possible configurations are cross flow, concurrent flow or counter flow spray chambers and random packed or structured packed spray towers. By carefully maintaining the proper pH of the scrubber liquid in a properly designed absorber, almost complete removal of NO_x, SO_x and HCl can be assured. At higher temperatures CO is partially oxidized by ozone to form CO₂.

Figure 1: LTO System Schematic Diagram

2.2 Chemical Reactions in Gas and Liquid Phases

In the reactor, only gas phase reactions occur; while in the scrubber both gas and liquid phase reactions occur simultaneously.

2.2.1 Gas Phase

An additional reaction of importance is the dissociation of ozone as given by:

2.2.2 Liquid Phase

2.2.3 Reaction Rates

The rates of production of the higher oxides by ozone reactions can be simplified to the following expression involving the products of the concentrations of the reacting species:

$$dC_3/dt = C_1 \times C_2 \times k_o \quad (11)$$

where C_1 is the concentration of the reacting species, C_2 is the concentration of ozone, C_3 is the concentration of the higher oxide and k_o is the rate constant for the particular oxidation reaction. k_o is a function of temperature only, as is indicated below:

$$k_o = A \times \text{EXP} (E/RT) \quad (12)$$

where A , a characteristic of the reaction, is a weak function of temperature, E is a constant for the reaction and R is the universal gas constant. Substituting the expression for k_o from equation (12) into equation (11):

$$dC_3/dt = C_1 \times C_2 \times A \times \text{EXP} (E/RT) \quad (13)$$

3.0 DESCRIPTION OF TEST APPARATUS AS ORIGINALLY DESIGNED

In the following subsections of Section 2.0, all equipment identification symbols and location designations refer to those shown on the Piping and Instrumentation Drawing (P. & I.D.) numbered D7390-1, Rev. H, dated June 26, 1993, which is found in Appendix A.

3.1 The Gas Flow Path

A portion of the flue gas from the existing boiler is returned back to the burner air inlet through the flue gas recirculation (FGR) duct. This return flow constitutes approximately 15% of the normal boiler flue gas exit flow and is effective in reducing the the thermal NOx generated in the boiler to a level below 40 ppmv. The remaining 85% of the exhaust gases, at a temperature of approximately 410° F, pass through a high temperature economizer HX-50 and leave at a temperature of approximately 267° F. The energy given up by the exhaust gases heat the boiler feed water, which is returned from the existing deaerator to the economizer. The gases are then diverted from the stack by the damper CD 23 and are drawn through a 24 inch tee and enter the fan F-10 through the flow measuring orifice FE 11. The orifice pressure drop is sensed by the differential pressure cell DPT-11.2 The fan is driven by an automatically controlled variable speed motor which supplies a pressure rise of magnitude to just overcome the pressure drop through the LTO system. Thus the fan is able to maintain normal boiler exhaust conditions. The gases then pass through a condensing economizer HX-30 which drops the gas temperature from approximately 257° F to 126° F and condenses approximately 4% by weight of the water vapor. The waste heat recovered by the economizer is used to heat the make-up water to the boiler which is then delivered to the deaerator. This is a successful strategy since the boiler requires 100% make-up water.

The gas leaving the economizer is injected with ozone before entering the static mixer SM-210, where it is well mixed with the ozone before entering the reactor vessel ND-200. The reactor is an empty cylinder designed with the dimensions which will give the gas a residence time of three (3) or four (4) seconds. This is the necessary time period which insures the complete oxidation of NO and NO₂ to N₂O₅. The N₂O₅ is partially hydrated to HNO₃ by the water vapor in the gas and the spray from the fog nozzles at the exit from the reactor. The gas then enters the vertical spray tower TW-400, where the remaining N₂O₅ and HNO₃ vapor are absorbed by the circulating spray water. The cleansed gas then passes through the demister DM-430 before it is released to the atmosphere.

3.2 The Liquid Flow Paths

The scrubber (absorber) tower TW-400 consists of two vertical stages in tandem. The scrubber liquid (either water, an alkaline solution, or an acid solution) is circulated in parallel through the two stages by pump P-410 and the flow is controlled by the valves

MC-402 and MC-409. The tower's sump/holding tank shown on the drawing as HT-420 is an integral part of the tower structure. The spray fluid is metered by the turbine type flow meters FT-401 and FT-408. The pH of the fluid, which is measured by pH meters PHT-422 and PHT-413, is controlled by adding sodium hydroxide (NaOH) to the absorbent at the circulating pump inlet.

The sodium hydroxide is stored in the 55 gallon drums CTK-650 and CTK-670 and is delivered to the scrubber by the chemical pump MP-640. The condensate from the condensing economizer is delivered by gravity to the holding tank HT-45 and the drainage from the reactor vessel to the holding tank HT-450. The spent absorbent from the tower sump, along with the contents of the holding tanks HT-45 and HT-450, is delivered to the metering tank HT-620 and then to the holding tank HT-610. The measuring tank, HT-620, is automatically dumped to the holding tank HT-610 when the solenoid valve DCV-631 is activated by the level control LAHH-621, when the tank is full. The number of times that the solenoid valve is activated is stored in a counter in the data acquisition and control system as a measure of the liquid discharged to the sewer. The pH meter PHT-611 controls the chemical pump MP-660 in order to adjust the pH within the limits mandated by the public sewer authority. The solenoid valve DCV-615 discharges the liquid in the holding tank HT-610 whenever signaled by the high level controller LAH-617.

3.3 The Ozone Supply System

Ozone for the oxidation of NO_x is generated on site, using a corona discharge ozonator with a capacity of 50 lb. per day of ozone, as a 6% by weight solution of ozone in oxygen. The ozonator is powered by a medium high frequency, high voltage, alternating current power supply. The oxygen is supplied by a pressure swing type, adsorbent-bed plant which separates oxygen from the ambient air.

3.3.1 The Ozone Generator

Oxygen is supplied to the ozonator through the metering orifice FT-527 and the flow is controlled by valve V-528. The cooling water for the generator comes from the chilled water system introduced through valve V-534. The cooling water flow is measured by the flow meter FT-545 as the water exits the generator. The ozone/oxygen mixture is injected into the boiler exhaust gas through valve V-534 at the inlet to the static mixer. The rate of ozone supply to the exhaust gas is regulated either by controlling the oxygen flow rate to the ozone generator or by controlling the corona discharge current, which changes the concentration of ozone in the oxygen. The ozone concentration, in per-cent by weight, is measured with meter O3-539.

3.3.2 The Oxygen Supply System

Ambient air is supplied to the oxygen supply system by the screw type compressor C-500, operating at 90 psig. Pulsations are damped out in the receiver tank T-510. The pressure

swing adsorption system consists of four (4) tanks, O2T-512, 522, 520 and 523, containing molecular sieves that concentrate the oxygen from the air. The oxygen generator delivers 900 scfh of oxygen at a purity of 90%.

3.4 Gas Analysis

Gas sampling ports for NO_x measurements are provided at these locations: 1) the condensing economizer exit (NO_x-43), 2) the entrance to the static mixer (NO_x-38) and 3) the exit from the scrubber tower (NO-433 and NO₂-439). A chemiluminescent type gas monitor is used to measure the concentrations of NO, NO₂ and NO_x. The instrument that is used is a Monitor Laboratory Model 8840, which is now being produced by Lear-Siegler Corporation. The instrument is direct reading, but also transmits the data to the data acquisition and control system (D.A. & C.) as a 4-20 ma signal.

The per-cent ozone meter, which measures the concentration, by weight, of the ozone in the ozone/oxygen mixture injected into the boiler exhaust gas, is an UV absorption type meter with the model designation HC made by PCI, Inc. It provides a panel indication as well as a 4-20 ma signal to the D.A. & C. System. The ozone concentration entering and exiting the ozone destructor is measured by an IN-USA Model IN-2000 UV absorption meter. This instrument also provides a panel indication as well as a 4-20 ma signal to the D.A. & C. System.

Electrochemical cells will be used for measuring NO, NO₂ and ozone concentrations for control purposes. They will all be EIT Corporation Series 4500 Sensor Sticks with transmitters to send 4-20 ma signals to the D.A. & C. System.

3.5 Liquid Analysis

The pH of the spray liquid and that of the contents of the chemical holding tanks are measured with Great Lakes, Model 6028PO transmitting pH meters, whose signals are transmitted to the D.A. & C. System for processing and storage.

Some external chemical analyses will be made on the scrubber liquids to determine the exact species of the solutes and their concentrations. These analyses will be done by a commercial laboratory using ion chromatography.

For several tests, liquid samples will be drawn from the scrubber sump, at measured intervals, during a period over which the flow rates of all liquids entering and leaving the sump will be carefully measured and recorded. Chemical tests of those samples will determine the concentrations of nitrates/nitrites of each and the rate of build-up of those species in the scrubber sump. This rate can be compared with the difference of the rate of NO_x flow into and out of the scrubber. This comparison will serve as a mass balance on Nitrogen for the LTO system and will constitute a quality control check on the test data and/or a physical confirmation of the validity of the process design.

3.6 The Data Acquisition and Control System

3.6.1 Data Acquisition

The data acquisition and control system is based upon a personal computer with an Intel 486D CPU running at 33 MHz clock speed and with a hard disc drive mass storage facility and floppy disc I/O drives. Data from all instrument and control sensor transmitters will be scanned at ten second intervals and temporarily stored. The data needed for control will be utilized immediately and then discarded. The archival data will be processed to give averages over an arbitrarily selected time period and the derived data set stored over a twenty four (24) hour period. Each days data will then be dumped to a floppy disc for eventual analysis and final storage.

The final demonstration tests of the Cannon LTO System will be witnessed by SCAQMD personnel and the stack emission tests will be made by an independent contractor, using a portable laboratory approved by SCAQMD.

3.6.2 Process Control Logic

3.6.2.1 Fan Control Loop

Fan FE-10 is required to move the entire boiler exhaust gas flow through the LTO system and the system will have an overall pressure drop that is a strong function of the flow. In order to ensure that the fan operating point is not dictating an excess backpressure on the boiler, it will be necessary to backfeed the static pressure at the boiler exit. The control philosophy for this loop is duct pressure feedback. The fan is directly driven by a variable speed motor controlled by a variable frequency drive. This motor drive has a built in controller for closed loop fan control applications which will respond to a signal from a PLC which is proportional to the static pressure deviation of the boiler exit from the outlet pressure setpoint.

3.6.2.2 Scrubber Sump Level Control Loop

The level of scrubber liquid in the sump is controlled by a modulating makeup valve MV-424 and a solenoid drain valve DCV-428. The makeup valve opens/closes in response to the level transmitter LT-423. Level switch LAH-427 will give a high level alarm (software alarm) when the sump level is 6 inches below the inlet gas duct level and will also send an "open" signal to drain valve DCV-428 in case the level transmitter fails to open the valve. Level switch LAL-426 will give a low level alarm (local and software) and send an "open" signal to the make up valve MV-424 in case the level transmitter fails to open the valve. An open overflow line (not shown on P. & I.D.) at the top of sump HT-420 will maintain the maximum level in the sump.

3.6.2.3 Ozone Injection Control Loop

The demand signal for ozone injection is derived from the flue gas flow as measured by the flow measuring orifice FE-11 and the NO_x concentration at port NO_x-43. The ozone injection rate is based on the process setpoint (PLC input) parameter of the molar ratio of ozone to NO_x (O₃/NO_x). This is a feedforward control signal that generates the setpoint for the ozone generator output controller. The ozone generator has an internal PLC for simultaneous regulation of O₂ input and %O₃ concentration.

The ozone injection control loop is configured to control the scrubber stack NO_x levels to below 2.0 ppmv. The actual NO_x and O₃ concentrations are fed back to adjust (bias) the ozone injection output setpoint. In situ analyzers (the EIT Sensor Sticks) will be used for feedback control because of their fast response time (10 to 15 seconds). The Sensor Sticks require a minimum oxygen concentration of 5 % by volume; thus precluding the use of the Sensor Sticks for feedforward control.

The ozone injection control algorithm uses the flue gas mass flow measurement (pressure and temperature compensated) from DPT-11.2 and the feedforward NO_x concentration in ppmv from port NO_x-43 and the process setpoint O₃/NO_x ratio to calculate the required ozone mass flow at any particular boiler load. This setpoint is then biased up or down from the feedback signals from port NO₂-439 to achieve minimum NO_x levels.

3.6.2.4 Scrubber Spray Pump Control Loop

The total flow of scrubber liquid to the nozzles of the scrubber sections is controlled by the position of control valves MC-402 and MC-409. The flows are measured by the turbine flowmeters FT-401 and FT-408 (Great Lakes Model F1A11B2/MHF 16H2). The required flows are used as operator input setpoints for the corresponding control valves.

3.6.2.5 Scrubber Sump pH Control Loop

The pH of the scrubber liquid is controlled by the injection of NaOH from either of the two chemical tanks (drums). There are two pH sensors in the loop (PHT-413 and PHT-422), one of them redundant, and they provide the feedback signal to control the caustic (NaOH) flow. The pH setpoint is an operator input signal.

3.6.2.6 Holding Tank HT-610 pH Control Loop

The pH of the spent liquor to be discharged to the sewer is controlled by the injection of NaOH from either of the two chemical tanks (drums). The pH sensor PHT-611 provides the feedback signal to control the caustic (NaOH) flow. The pH setpoint is an operator input signal.

4.0 PROJECT OBJECTIVES

The principal objectives of the demonstration of the Cannon LTO system at Alta Dena Dairy are:

1. to show that the Cannon LTO system is capable of removing all NO_x pollutants from the exhaust gas stream of a natural gas fired steam boiler as was indicated by bench tests, pilot plant tests and process modelling and simulation.
2. to provide the physical data needed for more accurately designing The LTO system for both similar sized and scaled up and scaled down systems. The most important parameters to be fixed are the required residence times for the exhaust gas in the reactor vessel and the scrubber and the required O₃/NO_x ratio for complete NO_x removal. When those three parameters are known, the sizes of the reactor vessel and the scrubber tower can be minimized and the ozone generator sized correctly.
3. for providing the test data required to optimize the scrubber operation. This includes the nozzle type, the scrubber liquor flow rate and the chemistry of the scrubber liquor.
4. to provide the physical data needed for accurately predicting the economics of the Cannon LTO system retrofit to a natural gas fired steam boiler. Realistic estimates of both the capital and operating costs are critically necessary in determining the market potential and the market success of the system.
5. to determine the ability of the control system to react to sudden changes in boiler operation so that NO_x emissions are minimized at all times, including startup and shutdown conditions. The data from non-steady state tests will be used to refine the control system design.
6. to minimize the NO_x emissions from the Alta Dena Dairy boiler(s) and thus to provide the company with NO_x Pollution offsets and/or credits.

5.0 Statements of Work

A copy of the Statement of Work from the U.S. DOE Contract DE-FC22-92PC92161 is found on pages 14 through 17. A copy of the Statement of Work from the SCAQMD Contract S-C93111 is found on pages 18 through 22.

Generally speaking, the two above referenced contracts required that Cannon Technology design, procure and/or construct, install and carry out a series of demonstration tests on a Cannon LTO System retrofitted to a process steam boiler at the Alta Dena Dairy in the City of Industry, California. The results of these tests were then to be reported back to the supporting agencies. The detailed work statements, found on the following pages of this section, elaborate on those tasks.

STATEMENT OF WORK

DE-FC22-92PC92161

DEMONSTRATION TEST AND EVALUATION OF THE CANNON LOW-NO_x DIGESTER SYSTEM

1.0 Background

The Pittsburgh Energy Technology Center has selected for award an unsolicited proposal from the Southern California Gas Company to install a new technology at the Alta-Dena Dairies in Los Angeles. Local air quality regulations mandate a reduction of NO_x emissions at the Dairies' natural gas-fired boiler from the current 85 ppm to less than 40 ppm. Retrofit equipment will be designed and fabricated by the Cannon Boiler Works of New Kensington, Pennsylvania.

The Cannon Low NO_x Digester system involves cooling the flue gases in a combustion air preheater, and the subsequent injection of ozone from an ozone generator. In passing through a reaction vessel, the insoluble oxides of nitrogen in the flue gases are converted to nitrogen pentoxide, which is removed by means of a water spray. The resulting acidic solution is neutralized continuously with a base to form a weak salt solution that can be discharged to the sanitary sewer. Tests conducted previously by Cannon indicate that the remnant NO_x effluent might be as low as 2 ppm.

2.0 Scope of Work

The Cannon Low-NO_x Digester treats the flue gases from a boiler to reduce the level of NO_x to a low, residual level. Although the system removes SO₂ also, the boiler selected for this project is fired on natural gas, which has an insignificant content of sulfur. Consequently, only NO_x reduction is relevant to this project.

The project involves retrofitting to an existing boiler the equipment comprising the Cannon technology: primarily heat exchangers, an ozone generator, a spray chamber, a reaction chamber, a demister, a neutralization system and associated instrumentation. After a shake-down period, the participant will conduct three phases of testing, each of about one month duration; in addition, there will be approximately four months of monitored, routine operation of the boiler. The entire project, including design, fabrication and installation of equipment, will occupy about one year.

2.1 Task 1: Retrofit & Preparation

The participant shall design, fabricate and install at the Alta-Dena Dairies all equipment comprising the Low-NO_x Digester System, as well as the accessories and instrumentation needed to perform the proposed demonstration and testing. Following the installation work, instruments shall be calibrated and shake-down procedures performed in preparation for test runs.

2.2 Task 2: Phase I Testing

2.2.1 Sub-task 2.1: Base-line Test

In order to establish a record of base-line conditions before application of the Cannon technology, the boiler shall be operated with flue gases passing through the digester equipment but by-passing the heat exchangers. The ozone generator and spray equipment shall not be activated during this period.

2.2.2 Sub-task 2.2: Recuperator Performance Test

Following the base-line test, the participant shall activate the recuperators. Ozone shall not be employed

during this test, the purpose being to determine the performance of the heat exchangers and the resulting improvement in boiler efficiency.

2.2.3 Sub-task 2.3: Regulatory Compliance Test

Subsequently, the full system shall be activated to allow a NO_x emission of 40 ppmv for the remainder of the Phase I period; this NO_x level corresponds to the maximum concentration allowed by the South Coast Air Quality Management District.

2.2.4 Sub-task 2.4: Interim Technical Report

At the completion of testing in Phase I, a report shall be prepared evaluating the performance of the Low-NO_x Digester System. Topics of interest include the stability of the system on automatic controls, response to load changes, and the economics of operating at regulatory compliance conditions. The report shall describe the condition of the ozone generator and the consumption of oxygen and power.

2.3 Task 3: Phase II Testing

2.3.1 Sub-task 3.1: Minimum NO_x Test

The participant shall operate the boiler to emit the lowest level of NO_x possible at the stack. Parametric testing shall be used to assess the effects of varying the water flow rate and droplet size in the spray chamber. The tests in this phase shall encompass both a circulating alkaline solution and external neutralizing of a water spray; several neutralizing agents shall be tested.

2.3.2 Sub-task 3.2: Determination of Optimum Conditions

Following the parametric testing, the participant shall select the preferred configuration and operating conditions for the low NO_x Digester System and shall determine the operating cost for the recommended NO_x reduction.

2.4 Task 4: Routine Operation

The boiler shall be operated on a routine basis at the optimum conditions selected by the participant. During this period the data from the system shall be monitored to check specifically for unexpected excursions or any degradation in performance.

2.5 Task 5: Phase III Testing

Following the period of routine operation, the participant shall review the configuration and operating conditions selected previously, and implement any changes that are indicated.

With final operating conditions established, the participant shall operate the boiler for a period of demonstration. Invitations to witness the operation shall be issued to the sponsors of the project.

FIELD DEMONSTRATION OF THE CANNON NO_x DIGESTER

WORK STATEMENT FOR CANNON BOILER WORKS, INC.

Emissions control technologies are perceived by end users to be capital intensive equipment that result in reduced boiler efficiency and increased operating and maintenance costs. This perception is particularly true of post-combustion, exhaust gas after-treatments such as Selective Catalytic Reduction (SCR). CONTRACTOR has developed an exhaust gas treatment technology that appears to offer a viable, cost-effective alternative for reduction of NO_x emissions from boilers. The objective of this project is to demonstrate the Cannon NO_x Digester on a 17 million Btu per hour boiler located at Alta-Dena Dairies in the City of Industry.

The Cannon NO_x Digester system is a combination of state-of-the-art heat transfer technology and aqueous absorber. A finned-tube, high temperature recuperator cools the exhaust gases from the boiler from about 400 F to about 300 F using boiler feedwater. The high temperature recuperator is followed by a condensing recuperator that reduces the exhaust gas temperature to about 130 F. The innovation of the condensing recuperator both conditions the exhaust gases for downstream NO_x reduction treatment and recovers heat energy typically lost up boiler stacks.

The cooled exhaust gases are mixed with ozone in a reaction chamber that oxidizes all the nitric oxide (NO) to nitrogen dioxide (NO₂) and higher order oxides of nitrogen. The higher order oxides of nitrogen, which are very soluble in water, are then removed in a downstream spray chamber/absorber. Pilot plant performance of a prototype system achieved NO_x reductions of over 95 percent and NO_x emission levels to about 2.0 ppm. This emissions reduction performance is comparable to the performance of SCR.

CONTRACTOR will conduct this demonstration through the following TASKS:

TASK 1 - DESIGN AND PROCUREMENT

CONTRACTOR will design a NO_x Digester system for installation on a 17 million Btu per hour boiler located at Alta-Dena Dairies in the City of Industry. The NO_x Digester design will include:

- 1.1. Development of process flow diagrams that specifies all process flowrates and mass balances for the Alta-Dena site installation of the Cannon NO_x Digester system.
- 1.2. Development of general arrangement drawings that lay out NO_x Digester system equipment locations at the site.
- 1.3. System detail drawings that specify system details for the site installation.

- 1.4. Development of construction drawings that specify structural components, foundation requirements, interfaces with existing site equipment, and other details required for construction and field installation of the NOx Digester system at the site.

TASK 2 - FABRICATION

CONTRACTOR will fabricate and manufacture all components and equipment required for the NOx Digester System to be installed at the site. The equipment will be fabricated to meet the specifications and design requirements developed in Task 1. The equipment will include the following:

- 2.1. Heat exchangers - High temperature economizer and condensing economizer to maximize energy efficiency.
- 2.2. Fan and fan housing - to maintain adequate draft through both the boiler and the NOx Digester system.
- 2.3. Ozone generator - to provide oxidant to convert NO to water soluble, higher orders of oxides of nitrogen.
- 2.4. Reaction chamber - to provide for adequate mixing and residence time for the ozone to completely react with the NO in the exhaust gas.
- 2.5. Spray chamber - to inject water that will absorb the higher oxides of nitrogen and to collect resulting aqueous solution.
- 2.6. Chemical feed system - to treat and maintain aqueous solution resulting from spray/absorption chamber.
- 2.7. Structural steel - required to support equipment.
- 2.8. Ductwork and steel - required to re-route boiler exhaust gases to NOx Digester system.
- 2.9. Fabricated piping - required for NOx Digester system process flows.
- 2.10. Electrical panel - for process equipment operation and system control.
- 2.11. Instrument and control package - instrumentation to monitor and control NOx Digester system.

TASK 3 - FIELD INSTALLATION

CONTRACTOR will construct and install all required NOx Digester equipment at the site. This on-site construction will include:

- 3.1. Site preparation - Preparation of the site to accept the NOx Digester system, including moving and/or relocating existing equipment, removing insulation on piping and ducting to prepare for interfacing NOx Digester equipment with existing site equipment, and other activities to facilitate installation of NOx Digester equipment.

- 3.2. Foundations - Preparation and installation of foundations to support NOx Digester equipment, including heat exchangers, fans, air compressor, ozone generator, reaction chamber, spray/absorption chamber, demister, and/or other system equipment requiring foundations.
- 3.3. Structural steel - Installation of structural steel supports for the NOx Digester equipment fabricated in Task 2.
- 3.4. Equipment installation - Installation of the NOx Digester system, described in Task 2, at the site.
- 3.5. Piping installation - Installation of piping required NOx Digester system, including the economizers, water spray system for spray/absorption chamber, chemical treatment system, compressed air, and other systems.
- 3.6. Electrical installation - Installation of all electrical components and wiring for the operation and control of the NOx Digester system.
- 3.7. Instrumentation installation - Installation of all instrumentation required to operate, monitor, and control the NOx Digester system.

TASK 4 - SYSTEM START-UP

CONTRACTOR will start-up the NOx Digester system to verify that all components are operating properly and to design specifications established in Task 1. This will include the heat exchangers (economizers), fan, spray systems in the spray/absorption chamber, control systems, ozone generator and monitor, and air preparation system. Start-up will include debugging of the system to adjust and/or repair equipment as necessary to achieve proper operation of all components.

TASK 5 - BASELINE TESTING

CONTRACTOR will conduct a 30-day, shake-down test of the NOx Digester system at the site. This will include the following:

- 5.1. CONTRACTOR will document uncontrolled boiler performance during the first week of testing. This will be accomplished by ducting the boiler exhaust gas to bypass the economizers and to pass through the NOx Digester, but without operating the ozone generator or water spray system. The objective of this testing is to provide an accurate basis with which to compare and evaluate the NOx Digester system when it is fully operational. The following test data will be recorded for the entire test period using a digital computer-based control and data acquisition system.
 - Temperatures of the exhaust gas stream at five locations between the boiler outlet to the stack.
 - Exhaust gas volume flow rate
 - NOx concentrations at the entrance and exit of the reaction chamber.
 - Ozone concentrations at the entrance and exit of the reaction chamber.
 - Ozone concentration at the stack exit.

- Water flow rate to the spray chamber.
 - Water pressure at the spray nozzles.
 - pH of spray solution.
 - pH of solution in holding tank.
 - pH of recuperator condensate.
 - Temperature of recuperators' inlet and outlet gas streams.
 - Pressures at five locations along the ducts.
 - Electrical energy used by the system.
 - Water quantity used by the system.
 - Time and date clock to correlate performance parameters with time.
 - Elapsed time meter.
 - Steam flow rate.
 - Feed water flow rate.
 - Make-up water flow rate.
 - For selected test periods, Oxygen (O_2), Carbon Monoxide (CO), and NOx will be measured at the stack exit.
- 5.2. CONTRACTOR will activate and evaluate system recuperators during the second week of baseline testing. The objective of this test period is to determine the heat exchanger performance and boiler efficiency improvement that results from the recuperators. All test data listed in subtask 5.1 will be recorded during this second week of testing.
- 5.3. CONTRACTOR will adjust the NOx Digester system to achieve NOx emission levels of 40 ppm (corrected to 3% O_2) and operate the system for the final two weeks of this baseline evaluation period. The objective of this testing is to evaluate system performance at conditions that comply with District Rule 1146. All test data listed in subtask 5.1 will be recorded during this test period. The results from this test period will be evaluated and an economic analysis of the system operating costs to maintain compliance will be summarized by the CONTRACTOR in an Interim Technical Report.

TASK 6 - CANNON NOX DIGESTER SYSTEM OPTIMIZATION

CONTRACTOR will optimize the NOx Digester system to operate at the minimum achievable NOx emissions, with the goal being less than 2.0 ppm (corrected to 3% O_2). The expected duration of these tests is about three weeks. All test data listed in subtask 5.1 will be recorded during this test period. The optimization tests will include:

- 6.1 Spray/Absorption chamber experiments - CONTRACTOR will determine optimum water spray rates and droplet size. Water flow rate will be optimized by varying the number of nozzles installed in the spray system. Spray droplet size will be optimized by changing spray nozzle orifice sizes and nozzles pressure.
- 6.2 Neutralizing methodology tests - CONTRACTOR will evaluate several neutralizing agents that can be used as to either neutralize a water absorbent spray in a separate process outside the spray/absorption chamber or to create a basic solution to be used as the absorbent in the spray/absorption chamber. Based on the results of these tests, CONTRACTOR will select the optimum, cost-effective neutralization scheme to be used for long term operation of the NOx Digester system.

TASK 7 - LONG TERM TESTING AND MONITORING

CONTRACTOR will establish optimum, minimum NOx operating conditions to be used for the long term operation of the NOx Digester system based on the results from Task 6. The NOx Digester will be operated by the site and monitored for a period of about nine months to demonstrate long term performance of the system. All test data listed in subtask 5.1 will be recorded during this test period.

At the end of this long term operating period, CONTRACTOR will conduct a 30 day test period of the system to make final adjustments to the system as indicated by the long term data and operators' experience. CONTRACTOR will coordinate testing from an independent, third party testing organization, witnessed by District personnel to verify final system performance.

TASK 8 - REPORTING

CONTRACTOR shall prepare and submit the following reports documenting this project:

- 8.1. Monthly progress reports (2 copies) due by the 10th day of the month following the reporting period. The progress reports should include the following information:
 - a. Reference to District contract number and title of project.
 - b. Reporting time period (month, year).
 - c. Description of work completed during the reporting period, including design; fabrication; installation; testing completed and any available test results; problems encountered and how those problems were resolved; progress of subcontracted efforts; and other relevant activities.
 - d. Discussion of work planned for the next reporting period.
 - e. Discussion of project status with respect to time schedule and steps being taken to resolve any delays.
 - f. Discussion of cost status with respect to budget status and work completed to date, costs to date, explanation of any overruns, and steps being taken to bring costs back into line.
- 8.2. Interim Technical Report (2 copies) submitted no later than one month following completion of Task 5. The Interim Technical Report should provide the following information:
 - a. Test planned for the baseline evaluation of the NOx Digester system.
 - b. Discussion of test actually completed with an explanation of any deviations from the test plan.
 - c. Presentation of all available test results and measurements including, as applicable, graphical data presentations.
 - d. Discussion of test results, including observations during testing, problems encountered, and explanation of any data inconsistencies.
 - e. Economic analysis of the NOx Digester based on the operating costs required to meet District Rule 1146 emission limits.
 - f. Appendix of all data collected during the tests.

6.0 PROGRESS REPORT FOR THE PERIOD OF THE CONTRACT

6.1 Tasks Completed During Contract Period

During the contract period from September 30, 1992 to September 29, 1993, the following tasks were completed:

1. Heat and mass balances for the Cannon LTO System were created.
2. The engineering was completed except for the data acquisition and control system
3. The P.& I.D. and the system layout drawings were made.
4. Materials for construction were ordered and delivered.
5. 75% of the in-house manufacture of system components was accomplished.
6. 100% of procured items were selected.
7. 80% of component procurement was accomplished.
8. Installation of a flue gas recirculation system on the Alta Dena boiler was made by a sub-contractor.

Although the completion of all of the above tasks was necessary before the system could be installed at the Alta Dena Dairy, none of those were specifically spelled out in the PETC Work Statement. The manufacture and procurement were approximately 80% completed, but installation of the Cannon LTO System had not begun when the project was halted.

The tasks that were completed or were at least 75% complete comprise tasks 1 and 2 in the SCAQMD Work Statement

6.2 Project Progress Reports

Copies of the Project Progress Reports submitted to SoCalGas and SCAQMD covering the period from September 30, 1992 to July 31, 1993 are found in Appendix B.

6.3 Project Activity Following the End of the Contract Period

6.3.1 Project Progress From September 29, 1993 to November 30, 1993

Work was continued, at no reduction in pace, until the end of November, 1993. At that time all of the money that had been committed for the project had been expended and Cannon had carried the project, using its own resources, as far as the company's financial condition would permit. By that time it had become apparent that projected changes in the Alta Dena Dairy boiler room would require significant alteration of the LTO system layout. The project was then suspended in November of 1993 until new financial support could be arranged.

6.3.2 Packed Column Optimization Project.

In December of 1993, Cannon Technology and Carnegie Mellon University, with support from the Ben Franklin Technology Center of Western Pennsylvania began a project to optimize the design of packed columns used for NO_x removal from flue gases. The results of the project was an optimization package that, when applied to one specific example of NO_x control for a nitric acid plant, found a design with a 25% cost improvement. This was reported in a paper by Suchak and Diwekar at the AIChE Spring Meeting on April 20, 1994 in Atlanta, Georgia.

6.3.3 Slip Stream Tests at Duquesne Light Company's Elrama Power Station.

Cannon Technology, Inc. proposed to Duquesne Light Company on January 19, 1993 that a slip-stream demonstration of the Cannon LTO System be carried out at the Elrama Power Plant.

On March 16, 1993, Cannon received from Duquesne Light Company a letter of intent to proceed with the preliminary work for the proposed demonstration and agreed to enter into negotiations to procure the said demonstration of the Cannon LTO System in a test series using a slip stream from the 501 Scrubber duct at the Elrama Power Plant, in accordance with Cannon's proposal. Subsequent contract negotiations resulted in a fully funded project through a contract, dated September 21, 1993 and amended on May 16, 1994, entered into by Cannon Technology and the following electric power companies: Duquesne Light Company, Metropolitan Edison Company, Pennsylvania Electric Company, Allegheny Electric Cooperative, Inc., Pennsylvania Power and Light Company and Philadelphia Electric Company. ESA, Inc. was selected as the sub-contractor for emissions testing. The test loop, the ozone generator, the loop instrumentation and ESA's emissions testing trailer were installed at the plant site and start-up procedures, which included instrument calibration and system de-bugging began on June 6, 1994 and was completed on June 14. Following a planned station outage, the regular testing program began on June 23 and was completed on July 22. At the request of Duquesne Light Company, two additional tests were run. A high temperature test was run on July 26 and a test, with lime slurry as the scrubber liquid, was carried out on July 27.

The test results indicated the following:

- high removal rates of NO_x pollutants from the exhaust gases of the coal-fired utility boiler under certain operating conditions,
- the ability of the system to operate at 300 F (which is the temperature of the exhaust gases leaving the ESPs) with a small penalty in additional ozone consumption,
- that neither carbon monoxide and sulfur dioxide gases or carbon particulates have significant effects on ozone consumption,
- that lime slurry is a suitable absorbent for N₂O₅,
- that there is no deterioration of scrubber performance due to the simultaneous absorption of N₂O₅ and SO₂ in either NaOH solutions or lime slurries.
- the effect of the pH of the scrubber liquid on the absorption of NO_x is negligible.
- the principal constituents of the scrubber effluent, calcium and magnesium sulfites and nitrates are both useful and possibly economically exploitable.
- the SO_x scrubbers for coal fired utility plants act as ozone distracters since ozone oxidizes the sulfites to sulfates.
- Stone and Webster's economic evaluation of the Cannon LTO process, applied to a full scale retrofit installation at the Elrama Power Station, reported a cost effectiveness for NO_x removal at \$2230 to \$3130 per ton of NO_x removed. With the recovery of nitrates, saleable as fertilizer, the cost could be reduced to as low as \$1200 to \$1400 per ton of NO_x removed.

6.3.4 Extension of SCAQMD Contract

On May 19, 1994, two amendments to the original contract with SCAQMD extending the time of project performance through April 28, 1995 were received by Cannon. The amendments expressly exempted SCAQMD from further financial obligation beyond that set forth in the original contract.

7.0 FINANCIAL SUMMARY

7.1 Overview

The contracted price for completion of the Demonstration was \$356,251.00. These funds were to be shared among five (5) interested parties in the following distribution:

U.S. DOE (Pittsburgh Energy Technical Center)	\$90,000
Southern California Gas Company	60,000
Alta Dena Dairy, City of Industry, CA	60,000
Southern California Air Quality Management District	30,000
Cannon Technology (Division of Cannon Boiler Works)	<u>116,251</u>
Total	\$356,251

On September 29, 1993, the end of the contract period, the expenses had accrued to the amounts shown:

Engineering Costs	\$23,046
Shop Labor	<u>25,809</u>
Sub-total Labor	\$48,855
Fringe Benefits	12,702
Sub-total Salaries and Wages	\$61,557
Procurement	193,409
Miscellaneous	1,500
Contractual	<u>36,460</u>
Total before General and Administrative	\$292,926
General and Administrative (30.6%)	<u>89,635</u>
Grand Total	\$382,561
Budget	356,251

The contribution of each participant and their share in per cent was as follows:

U.S. DOE	\$90,000	23.5 %
SoCalGas	60,000	15.7
Alta Dena Dairy	60,000	15.7
SCAQMD	27,000*	7.1
Cannon Technology	<u>145,561**</u>	<u>38.0</u>
Totals	\$382,561	100.0 %

Notes: * SCAQMD paid only 90 % of its original commitment. The remainder is being held until project is completed.

** The amount of \$26,310 which was the excess of expenses over the original estimate (contract price), and all subsequent expenses until October 1994, were absorbed by Cannon Technology. As of May 31, 1994 the excess stood at \$87,637 making Cannon's total contribution to the project \$202,714.

7.2 Close-out Financial Forms

The following relevant documents are found in Appendix C:

Copy of Standard Form 424A, Budget Information from DOE Award document.
Standard Form 269, Financial Status Report
Standard Form 270, Request for Advance or Reimbursement
Table 1, spreadsheet showing each participants portion of expenses

7.3 New Financing For Project Continuation

From December, 1993 until September of 1994, Cannon Technology carried out an active search for the additional funding required to complete the Cannon LTO System demonstration at the Alta Dena Dairy. In September of 1994 arrangements were concluded with two U.S. corporations, who jointly agreed to supply a total of approximately **\$250,000** for the completion of all of the remaining tasks in the Statements of Work included in the Pittsburgh Energy Technical Center's Award Agreement DE-FC22-92PC92161 with Southern California Gas Company.

8.0 PROGRESS REPORT ON ACTIVITIES AFTER SEPTEMBER 29, 1993

8.1 LTO System Design Changes

8.1.1 Overview

The necessity for re-engineering the LTO system offered real opportunities for drastic improvements. It permitted the lessons learned from the Elrama Slip Stream Test and the Ben Franklin Packed Tower Optimization Study to be incorporated into that design. It also gave additional time for a reconsideration of the data acquisition and control system design and for a final hazmat study. The newly designed system is simpler, smaller, more efficient and more tightly controlled. Fewer technicians will be required for running the test program. The system will require less maintenance and operate more reliably than the original system. An additional opportunity exists because of the addition of a flue gas recirculation system to the Alta Dena boiler. The Cannon LTO system will now be able to operate, as originally planned, with the FGR system deactivated or it can operate as a polishing system with the FGR system in operation.

8.1.2 Detailed Changes in the LTO System

After proposed boiler room changes were announced by Alta Dena Dairy, the LTO system was re-engineered. The new P. & I.D. is found in Appendix A as drawing number D-9000-1A. That drawing reveals the following major changes in the system:

1. The oxygen generating plant has been eliminated. The ozonator will now be supplied with liquid oxygen under a long term contract with a major supplier. A cryogenic storage tank on site will be supplied by truck.
2. The former reactor vessel has been replaced by a 24 inch round duct connecting the condensing economizer with the scrubber vessel.
3. The scrubber has been changed from a two stage, vertical, counterflow spray chamber to a single stage, vertical, packed tower with random packing.
4. The orifice meters for measuring gas flows have been changed to thermal instruments with inherently low pressure drop.
5. The condensate and spent liquor holding tanks, the liquid discharge measuring tank and the neutralizing tank have all been eliminated. pH control and spent liquor discharge are managed through the packed tower sump with pH sensors and level controllers.
6. All gas monitoring sensors for measurement and control are now electro-chemical cells, which have better response characteristics than chemiluminescent and NDIR monitors. The final test runs for U.S. EPA and SCAQMD approval will be done by a third party contractor using an EPA approved portable laboratory.
7. Liquid discharges from the LTO system will now be routed to the Alta Dena acid treatment station instead of going directly to the sanitary sewer.

8. The Alta Dena boiler has been fitted with a flue gas recirculation (FGR) system in order to bring the NO_x emissions below the State mandated level (40 ppmv). That would have been unnecessary had the Cannon LTO Demonstration Project been completed on time. In order for the Alta Dena Dairy to continue operation after September 29, 1993, it became necessary to bring the plant into compliance with current regulations. That was accomplished by retrofitting the boiler with the FGR system. The Cannon LTO system will be capable of operating with or without the FGR system being activated.

8.2 Changes in Test Protocol

8.2.1 Overview

The test program will proceed practically unchanged from that set forth in the SCAQMD Work Statement found in Section 5.0, Tasks 4 through 7. All of those tasks will be performed with the FGR system on the boiler disabled. This will be accomplished by deactivating the FGR fan. Additional tests will be run, however, with the FGR fan reactivated. Under these conditions the Cannon LTO System will be operated as a polishing system, removing as much of the boiler generated NO_x as is possible.

8.2.2 New Test Protocol

A copy of the latest draft of the test protocol is found in Appendix D.

8.3 New Project Schedule

The latest draft of the new test schedule is found as the GANTT charts in Appendix E.

9.0 CONCLUSIONS

The conclusions that were drawn from this project, to date, are:

1. The original project cost estimates were badly underestimated. They were based upon Cannon's experience as a manufacturer of thermal systems, but evidently did not take sufficiently into account the remaining development costs that would accrue, the cost of engineering and project management of a totally new and untried system, and the costs associated with administering government contracts and complying with California's air quality and construction regulations. Thus the project was seriously underfunded during the period of the Contract.
2. No financial contingency items were built into the original budget, so that when changes were made in the Alta Dena boiler room, the costs of re-engineering the LTO system for those changes were unfunded.
3. The outstanding success of the Elrama Power Station Demonstration, under much more severe conditions than those existing at Alta Dena, inspires a great deal of confidence in obtaining a favorable outcome for the Alta Dena demonstration.
4. The demonstration at Alta Dena will be more informative than originally planned, since the Cannon LTO System will be tested as both a primary NOx control system and also as a polishing system.
5. The project is now on the new schedule (for the new schedule see Appendix F) and will remain on that schedule for testing to begin on May 2, 1995.

10.0 RECOMENDATIONS

The next logical step to be taken in the further development of the Cannon LTO System for NO_x and SO_x reduction is to retrofit a full scale system to a utility plant. Because the Cannon LTO System can share an existing wet desulfurization scrubber with the power station, with no significant modifications required and with no deleterious interaction occurring between the sulfite/sulfate and nitrate absorptions, the demonstration platform to be selected should be a power station with a wet scrubber desulfurization system. Leading candidates should be plants owned by those utility companies that sponsored the Elrama Slip Stream Test Project (refer to Section 6.3.3) since they are familiar with the results of those tests and because those companies face a drastic downward revision of their existing NO_x emissions regulations following an expected recommendation of the Northeast States Ozone Transport Board. It is generally accepted that the required reduction in NO_x emissions will be from a present level of 0.6 lb of NO₂ per million BTUs of thermal input to 0.25 or 0.20 lb/10⁶ BTU.

The Report on the Elrama tests gave an estimate of costs for a full scale Cannon LTO System, for a utility plant with wet scrubbers, that varied from approximately \$2000 to \$3000 per ton of NO_x removed. That cost would be reduced if the LTO system were used as a polishing system, combined with one or more other less expensive but less efficient NO_x reduction systems. Included among the possibilities are low NO_x burners, SNCR systems, carbon reburn systems, natural gas injection system, etc. It appears that an economic study of the optimum use of the LTO system as a polisher should precede any full scale utility plant demonstration.

The Report also raises the strong possibility that the Calcium Nitrate might be recoverable from the scrubber and processed economically for sale. Cannon's present estimate is that for the Elrama Power Station that the Ca(NO₃)₂ yield could be as great as 17,900 tons per year. The present bulk market price in this area is over \$1000.00 per ton. A feasibility study should be done in conjunction with the LTO system study to determine the net costs and benefits of the LTO system use in large electric power plants. There are indications that the processing and sale of byproducts could easily result in a cost for NO_x reduction as low as \$1200 per ton of NO_x removed.

APPENDIX A

1. ORIGINAL P. & I.D.

2. LATEST P. & I.D.

2

FIELD ROUTING

LOCAL CONTROL PANEL

D

0

2

3

4

5

7

8

D

STEAM TO PLANT

ATMOSPHERE

24" ϕ TE
431

DM-430

12' x 30' ϕ MT
435FT
401

3" NPS

LINE LEGEND

MAJOR EQUIPMENT LINE
MINOR EQUIPMENT LINE
EXISTING MAJOR EQUIPMENT LINE
EXISTING MINOR EQUIPMENT LINE
NEW MAJOR EQUIPMENT LINE
ELECTRICAL LINE
PNEUMATIC LINE
MECHANICAL LINE

C

C

B

LIN	
	MAJ
	MIN
	EXIS
	EXIS
	NEW
	ELE
	PNL
	MEC
	HYD
	CAP

GEN	
1.)	CD - CONTROL
2.)	DCV - DIVERTI
	110 VOLT.
3.)	MV - MODULA
4.)	CV - CONTROL
5.)	MP - METERIN
6.)	P - CENT PUM
7.)	LA - DIGITAL I
8.)	FA - FLOW AL
9.)	MT - 4-20 m
	AND TRANSMITT
10.)	LT - 4-20 r
11.)	TE - "J" TYF
12.)	PT - 4-20 r
13.)	FT - 4-20 r
14.)	pHT - 4-20
15.)	DPT - 4-20
	TRANSMITTER.
16.)	IP - INLINE

LINE LEGEND

	MAJOR EQUIPMENT LINE
	MINOR EQUIPMENT LINE
	EXISTING MAJOR EQUIPMENT LINE
	EXISTING MINOR EQUIPMENT LINE
	NEW MAJOR EQUIPMENT LINE
	ELECTRICAL LINE
	PNEUMATIC LINE
	MECHANICAL LINE
	HYDRAULIC LINE
	CAPILLARY LINE

GENERAL NOTES

- 1.) CD - CONTROL DAMPER SWITCHED 110 VOLT.
- 2.) DCV - DIVERTING CONTROL VALVE SWITCHED 110 VOLT.
- 3.) MV - MODULATING VALVE 4-20 mA INPUT.
- 4.) CV - CONTROL VALVE 4-20 WITH mA INPUT.
- 5.) MP - METERING PUMP WITH 4-20 mA INPUT.
- 6.) P - CENT PUMP WITH 4-20 mA PWR METER.
- 7.) LA - DIGITAL LEVEL ALARM.
- 8.) FA - FLOW ALARM
- 9.) MT - 4-20 mA HUMIDITY MONITOR AND AND TRANSMITTER.
- 10.) LT - 4-20 mA LEVEL TRANSMITTER.
- 11.) TE - "J" TYPE THERMOCOUPLE ELEMENT.
- 12.) PT - 4-20 mA PRESSURE TRANSMITTER.
- 13.) FT - 4-20 mA FLOW TRANSMITTER.
- 14.) pH T - 4-20 mA pH TRANSMITTER.
- 15.) DPT - 4-20 mA DIFFERENTIAL PRESSURE TRANSMITTER.
- 16.) IP - INLINE PUMP

FILE NAME: J:\ALTA DENA\7390
 DRAWN BY: JRS
 DATE COMPLETE: 6/21/93
 JOB NUMBER: 7390
 NTS

PROJECT: NOX DIG
 CUSTOMER: ALTA DEN
 NEW KENSINGTON

- CANNON TECH
- DOUBLE CIRCLE IGNORE
- 17.) VP - VACUUM PUMP
 - 16.) IP - INLINE PUMP
 - TRANSMITTER.
 - 15.) DPT - 4-20 mA DIFF
 - 14.) PHT - 4-20 mA PH
 - 13.) FT - 4-20 mA FLOW
 - 12.) PT - 4-20 mA PRES
 - 11.) TE - "J" TYPE THERM
 - 10.) LT - 4-20 mA LEVEL
 - AND TRANSMITTER.
 - 9.) MT - 4-20 mA HUMID
 - 8.) FA - FLOW ALARM
 - 7.) LA - DIGITAL LEVEL AL
 - 6.) P - CENT PUMP WITH
 - 5.) MP - METERING PUMP
 - 4.) CV - CONTROL VALVE
 - 3.) MV - MODULATING VALV
 - 110 VOLT.
 - 2.) DCV - DIVERTING COOR

- 2.) DCV - DIVERTING CONTROL VALVE SWITCHED
110 VOLT.
- 3.) MV - MODULATING VALVE 4-20 mA INPUT.
- 4.) CV - CONTROL VALVE 4-20 WITH mA INPUT.
- 5.) MP - METERING PUMP WITH 4-20 mA INPUT.
- 6.) P - CENT PUMP WITH 4-20 mA PWR METER.
- 7.) LA - DIGITAL LEVEL ALARM.
- 8.) FA - FLOW ALARM
- 9.) MT - 4-20 mA HUMIDITY MONITOR AND
AND TRANSMITTER.
- 10.) LT - 4-20 mA LEVEL TRANSMITTER.
- 11.) TE - "J" TYPE THERMOCOUPLE ELEMENT.
- 12.) PT - 4-20 mA PRESSURE TRANSMITTER.
- 13.) FT - 4-20 mA FLOW TRANSMITTER.
- 14.) pH T - 4-20 mA pH TRANSMITTER.
- 15.) DPT - 4-20 mA DIFFERENTIAL PRESSURE
TRANSMITTER.
- 16.) IP - INLINE PUMP
- 17.) VP - VACUUM PUMP

CANNON TECHNOLOGY, INC.
NEW KENSINGTON, PA 15068

CUSTOMER: ALTA DENA DAIRY

PROJECT: NOx DIGESTER

PIPING AND INSTRUMENTATION DIAGRAM
SHOWING ALL EQUIPMENT
AND SAMPLING POINTS

FILE NAME:	J:\ALTADENA\7390-1.DWG		
DRAWN BY:	DATE COMPLETE	CHECKED BY:	DATE CHECKED
JRS	6/21/93		
SCALE	JOB NUMBER	DRAWING NUMBER	REV
NTS	7390	D-7390-1	H

B

A

TO SEWER

1

2

D

C

HX-50

FE 21

AI 12

AI C3

AI MD

VP-49
VACUUM PUMP
1/4" x 1/4"

AI 34 MT
AI 17 PT

HX-30

TE 33

TE 32

30.02
1 1/2"

30.03
1 1/2"

FE 12

FE 12

AI

30.01
1 1/2"

SRV 28

1/2" x 1/2" (S-40)

VENT

F-10
SYSTEM FAN
13" x 12" x 12"

VSD 25

24" x 30" x 10"

CD 23

PDT 16

PT 36

AI

TO ATMOSPHERE

AIR

1/4" x 1/2" (S-40)

1-03-451-SI-40

CV 519

1/4" x 1/2" (S-40)

020
REFE
D-9C

OZONE FEED
REFERENCE DWG.
D-9000-1C

6

7

7

8

STEAM TO PLANT

ATMOSPHERE

D

C

AI

TE
431

MT
435

AI

AI

PT
403

FT
401

AI

CS-70-3-4

"THIS DOCUMENT CONTAINS INFORMATION PROPRIETARY TO CANNON BOILER WORKS, INC. IT IS SUBMITTED IN CONFIDENCE AND IS TO BE USED SOLELY FOR THE PURPOSE FOR WHICH IT IS FURNISHED AND RETURNED IMMEDIATELY UPON REQUEST OR COMPLETION OF USE. THIS DOCUMENT AND SUCH INFORMATION IS NOT TO BE REPRODUCED, TRANSMITTED, DISCLOSED OR USED OTHERWISE, IN WHOLE OR IN PART, WITHOUT THE WRITTEN AUTHORIZATION OF CANNON BOILER WORKS, INC."

GENERAL NOTES

- 1.) REFERENCE DRAWING 9000-1A SYMBOLS AND TAGGING STANDARDS FOR SYSTEM DRAWINGS.
- 2.) REFERENCE DRAWING 9000-1B SYSTEM FLOW SCHEMATIC AND MASS BALANCE.
- 3.) REFERENCE DRAWING 9000-1C OXYGEN AND

-160
ING FOR FAN

3' x 2'

T
97

152
1 1/2"

AMPLE COOLER

CW
CW

H-40
HOLDING TANK
x

SM-210
STATIC MIXER
(3) 12' x 24"

CHEVRON TYPE
MIST ELIMINATOR

TFM
29

41

2-21-201-51-40

CAUSTIC PUMPS TO HAVE
3 SIDED LUCITE SHIELDS.
CAUSTIC LINES TO BE HEAT
TRACED TO MAINTAIN TEMP.
ABOVE 60°F.
PROPER SAFETY CLOTHING
AND HEAD GEAR TO BE WORN
AT ALL TIMES WHEN WORKING
WITH CAUSTIC.

LAL
671

T-670
CAUSTIC DRUM

x 1/2"

MP-680
CAUSTIC PUMP
5 GPH
1/2" x 1/2"

CHEMICAL PUMPS
HAVE ANTI-SIPHON
AND OVER PRESSURE
CAPABILITIES

GENE	
1.)	REFERENCE DRAW
	TAGGING STANDAR
2.)	REFERENCE DRAW
	SCHEMATIC AND
3.)	REFERENCE DRAW
	OZONE SYSTEM
3.)	REFERENCE DRAW
	COOLING WATER,
4.)	SAMPLE TAPS PE
	OF EQUIPMENT S
CANNON T	
NEW KE	
CUSTOMER:	ALTA I
PROJECT:	NOx
	PIPING AND IN
	SHOWING
	AND S
FILE NAME:	C:\ALTAD
DRAWN BY:	DATE COMPLE
JRS	12/26
SCALE	JOB NUM
NONE	900

1	REMOVED OZONE DESTRUCTOR	CHK	DATE

NOTE: PROVIDE A DOUBLE DRIP PAN FOR PUMP P-410

TO SEWER TO ALTA DENA ACID TREATMENT STATION

GENERAL NOTES

- 1.) REFERENCE DRAWING 9000-1A SYMBOLS AND TAGGING STANDARDS FOR SYSTEM DRAWINGS.
- 2.) REFERENCE DRAWING 9000-1B SYSTEM FLOW SCHEMATIC AND MASS BALANCE.
- 3.) REFERENCE DRAWING 9000-1C OXYGEN AND OZONE SYSTEM P&ID.
- 3.) REFERENCE DRAWING 9000-1D SYSTEM STEAM, COOLING WATER, DRAIN AND VENT P&ID.
- 4.) SAMPLE TAPS PROVIDED ON ALL PIECES OF EQUIPMENT SUPPLIED BY CANNON.

CANNON TECHNOLOGY, INC.

NEW KENSINGTON, PA 15068

CUSTOMER:

ALTA DENA DAIRY

PROJECT:

NOx DIGESTER

PIPING AND INSTRUMENTATION DIAGRAM
SHOWING ALL EQUIPMENT
AND SAMPLING POINTS

FILE NAME: C:\ALTADENA\9000-1.DWG

DRAWN BY:	DATE COMPLETE	CHECKED BY:	DATE CHECKED
JRS	12/26/94		
SCALE	JOB NUMBER	DRAWING NUMBER	REV
NONE	9000	D-9000-1	1

VED OZONE
STRUCTOR

CHK

DATE

B

A

APPENDIX B

PROJECT REPORTS

SEPTEMBER 30, 1992 TO SEPTEMBER 29, 1993

Cannon Project Progress Report

Funding Source	South Coast Air Quality Management District		
Contract Number	DE-Fe22-92PC92161 SCAQMD-S-C93111	Project Title	Alta Dena Dairy
Report Period	9/30/92 to 12/31/93	Report Author	Wesley M. Rohrer <i>[Signature]</i> Wes Rohrer
Work Completed	<p>The following tasks have been completed. 1) Heat & Mass balances completed. 2) P & ID completed. 3) Major system components specified and purchase orders sent out. 4) Fan, oxygen plant, ozone generator completed and awaiting shipment. 5) Heat exchangers being fabricated in Cannon's shops. 6) Design completed for reaction chamber, spray chamber and packed tower. 7) Nozzles, valves and instrument sensors have ben specified. 8) General arrangement has been specified. 9) Three visits to Alta Dena Dairy.</p>		
Work Planned	<p>1) Complete all remaining purchase orders and send to vendors. 2) Complete the General Arrangement drawing. 3) Complete fabrication of Heat Exchangers, reaction chamber, spray chamber and packed tower. 4) Design ducting and piping. 5) Complete control system design; 6) Assemble equipment skids for shipment. 7) Begin writing Start-up Manual, Operations Manual & Testing Manual.</p>		
Time Schedule Status	On-time according to our Gantt chart. No bottle-necks foreseen.		

-- Cannon Project Progress Report

Funding Source	South Coast Air Quality Management District		
Contract Number	DE-FC22-92PC92161	Project Title	Alta Dena Dairy
Report Period	1/1/93 to 3/1/93	Report Author	Wes Rohrer
Work Completed	<p>The following work was complete on March 1, 1993: 1) Two visits to Alta-Dena Dairy, 2) P and ID for instrument and control system completed, 3) Instruments are specified, 4) High temperature economizer fabrication complete, 5) Spray manifolds designed, 6) Fan delivered, 7) Oxygen supply ready for shipment, 8) Ozonator nearing completion.</p>		
Work Planned	<p>1) Complete all purchasing, 2) Fabricate condensing economizer 3) Fabricate oxidation and spray chambers, 4) Install high temperature economizer at Alta-Dena, 5) Design ducting and piping, 6) Complete general arrangement drawing, 7) Fabricate ducting and piping, 8) Fabricate control panel, 9) Write start-up manual, 10) Begin Operations and Testing Manuals, Assemble equipment skids and shipping crates for shipment.</p>		
Time Schedule Status	<p>Schedule has slipped about three weeks. We will try to make it up this next quarter.</p>		

- Cannon Project Progress Report

Funding Source	South Coast Air Quality Management District		
Contract Number	DE-FC22-92PC 92161	Project Title	Alta Dena Dairy
Report Period	3/1/93 to 6/1/93	Report Author	Wes Rohrer
Work Completed	<p>The following work completed on June 1, 1993: 1). Completed all purchasing with the exception of some instruments and controls. 2). Completed fabrication of condensing economizer and the oxidation chamber. 3). Ozone generator and oxygen supply completed. 4). Finished design of control system and specified instrumentation. 5). Finished design of spray chamber and packed tower. 6). Started fabrication of spray chamber.</p>		
Work Planned	<p>1). Complete all fabrication. 2). Ship all components to Alta Dena. 3). Install complete system. 4). Make equipment checks and attempt system start-up. 5). Write Test and Procedure Manuals. 6). Write control code for digital control system.</p>		
Time Schedule Status	<p>Schedule has slipped approximately 90 days partly due to delays in transfer of funds from support agencies.</p>		

Cannon Project Progress Report

Funding Source	South Coast Air Quality Management District		
Contract Number	DE-FC22-92PC 92161	Project Title	Alta Dena Dairy
Report Period	6/1/93 to 7/31/93	Report Author	<i>Wesley W. Rohrer</i> Wes Rohrer
Work Completed	The following work was completed in the period ending 7/31/93: 1). All components and system design was complete, 2). Oxidation chamber and all duct fabrication was completed, 3). All materials and purchased equipment have been requisitioned, 4). The condensing economizer has been built, 5). First drafts of the Testing Manual and Start-up Manual have been completed, 6). The Bill of Materials has been completed, 7). General Arrangement Drawings are completed.		
Work Planned	1). Complete fabrication of Spray Tower, 2). Assemble equipment skids, 3). Assemble Control Panels, 4). Assemble Master Control System, 5). Program the digital control code, 6). Write Operations Manual, 7). Crate and ship all material to Alta Dena, 8). Install system at Alta Dena Dairy, 9). Carry out test programs, 10). Write reports.		
Time Schedule Status	Latest target completion date: October 31, 1993.		

APPENDIX C

FINANCIAL FORMS AND REPORTS

REQUEST FOR ADVANCE OR REIMBURSEMENT

Approved by Office of Management and
Budget, No. 80-RO183

PAGE 1 OF 1 PAGES

1. TYPE OF
PAYMENT
REQUESTED

a. "X" one, or both boxes

☐ ADVANCE ☒ REIMBURSE-
MENT

b. "X" the applicable box

☒ FINAL

☐ PARTIAL

2. BASIS OF REQUEST

☐ CASH

☒ ACCRUAL

(See instructions on back)

3. FEDERAL SPONSORING AGENCY AND ORGANIZATIONAL ELEMENT TO
WHICH THIS REPORT IS SUBMITTED

U.S. Department of Energy
Pittsburgh Energy Technical Center

4. FEDERAL GRANT OR OTHER
IDENTIFYING NUMBER ASSIGNED
BY FEDERAL AGENCY 92161

DE-FC22-92PC

5. PARTIAL PAYMENT REQUEST
NUMBER FOR THIS REQUEST

6. EMPLOYER IDENTIFICATION
NUMBER

95-1240705

7. RECIPIENT'S ACCOUNT NUMBER
OR IDENTIFYING NUMBER

25-1242492

8. PERIOD COVERED BY THIS REQUEST

FROM (month, day, year)

December 1, 1992

TO (month, day, year)

December 31, 1992

9. RECIPIENT ORGANIZATION

Name : Southern California Gas Co./
Cannon Technology
555 W. Fifth Street
Number and Street : Los Angeles, CA 90013-1011
City, State and ZIP Code :

Name :
Number and Street :
City, State and ZIP Code :

11. COMPUTATION OF AMOUNT OF REIMBURSEMENTS/ADVANCES REQUESTED

PROGRAMS/FUNCTIONS/ACTIVITIES ►	(a)	(b)	(c)	TOTAL
a. Total program outlays to date (As of date) 9/29/93	\$ 382,561	\$	\$	\$
b. Less: Cumulative program income	382,561			
c. Net program outlays (Line a minus line b)	-0-			
d. Estimated net cash outlays for advance period	-0-			
e. Total (Sum of lines c & d)	-0-			
f. Non-Federal share of amount on line e	292,561			
g. Federal share of amount on line e	90,000			
h. Federal payments previously requested	90,000			
i. Federal share now requested (Line g minus line h)	-0-			
j. Advances required by month, when requested by Federal grantor agency for use in making prescheduled advances	1st month			
	2nd month			
	3rd month			

12. ALTERNATE COMPUTATION FOR ADVANCES ONLY

a. Estimated Federal cash outlays that will be made during period covered by the advance	\$
b. Less: Estimated balance of Federal cash on hand as of beginning of advance period	
c. Amount requested (Line a minus line b)	\$

13. CERTIFICATION

I certify that to the best of my knowledge and belief the data above are correct and that all outlays were made in accordance with the grant conditions or other agreement and that payment is due and has not been previously requested.

SIGNATURE OF AUTHORIZED CERTIFYING OFFICIAL

For SoCalGas Company

Wesley M. Rohrer, Jr.
TYPED OR PRINTED NAME AND TITLE

Wesley M. Rohrer, Jr.
Cannon Technology

DATE REQUEST
SUBMITTED

TELEPHONE (AREA
CODE, NUMBER,
EXTENSION)

This space for agency use

270-102

STANDARD FORM 270 (7-76)
Prescribed by Office of Management and Budget
Cir. No. A-110

FINANCIAL STATUS REPORT

(Long Form)

(Follow instructions on the back)

1. Federal Agency and Organizational Element to Which Report is Submitted U.S. Department of Energy Pittsburgh Energy Technical Ctr.	2. Federal Grant or Other Identifying Number Assigned By Federal Agency DE-FC22-92PC-92161	OMB Approval No. 0348-0039	Page 1	of 1 pages
---	--	--------------------------------------	------------------	----------------------

3. Recipient Organization (Name and complete address, including ZIP code)
 Southern California Gas Company/Cannon Technology
 555 W. Fifth Street
 Los Angeles, CA 90013-1011

4. Employer Identification Number	5. Recipient Account Number or Identifying Number	6. Final Report ☒ Yes ☐ No	7. Basis ☐ Cash ☒ Accrual
--	--	---	--

8. Funding/Grant Period (See instructions) From: (Month, Day, Year) 9/30/92	To: (Month, Day, Year) 9/29/93	9. Period Covered by this Report From: (Month, Day, Year) 9/30/92	To: (Month, Day, Year) 9/29/93
--	-----------------------------------	--	-----------------------------------

10. Transactions:	I Previously Reported	II This Period	III Cumulative
a. Total outlays	356,251	26,310	382,561
b. Refunds, rebates, etc.			
c. Program income used in accordance with the deduction alternative			
d. Net outlays (Line a, less the sum of lines b and c)	356,251	26,310	382,561

Recipient's share of net outlays, consisting of:			
e. Third party (in-kind) contributions	266,251	26,310	292,561
f. Other Federal awards authorized to be used to match this award			
g. Program income used in accordance with the matching or cost sharing alternative			
h. All other recipient outlays not shown on lines e, f or g			
i. Total recipient share of net outlays (Sum of lines e, f, g and h)	266,251	26,310	292,561

j. Federal share of net outlays (line d less line i)	90,000	-0-	90,000
k. Total unliquidated obligations			
l. Recipient's share of unliquidated obligations			
m. Federal share of unliquidated obligations			
n. Total federal share (sum of lines j and m)			90,000
o. Total federal funds authorized for this funding period			90,000
p. Unobligated balance of federal funds (Line o minus line n)			-0-

Program Income, consisting of:			
q. Disbursed program income shown on lines c and/or g above			
r. Disbursed program income using the addition alternative			
s. Undisbursed program income			
t. Total program income realized (Sum of lines q, r and s)			

11. Indirect Expense	a. Type of Rate (Place "X" in appropriate box) ☐ Provisional ☒ Predetermined ☐ Final ☐ Fixed	b. Rate 30.6%	c. Base 292,926	d. Total Amount 89,635	e. Federal Share 24,007
-----------------------------	---	-------------------------	---------------------------	----------------------------------	-----------------------------------

12. Remarks: Attach any explanations deemed necessary or information required by Federal sponsoring agency in compliance with governing legislation.

13. Certification: I certify to the best of my knowledge and belief that this report is correct and complete and that all outlays and unliquidated obligations are for the purposes set forth in the award documents.

Typed or Printed Name and Title

Wesley M. Rohrer, Jr., Director of Development

Telephone (Area code, number and extension)

412-826-3117

Signature of Authorized Certifying Official

For Southern California Gas Co.

Wesley M. Rohrer

Date Report Submitted

2/9/95

Previous Editions not Usable
NSN 7540-01-012-4285

269-103

Standard Form 269 (REV 4-88)
Prescribed by OMB Circulars A-102 and A-110

BUDGET INFORMATION — Non-Construction Programs

SECTION A - BUDGET SUMMARY

Grant Program Function or Activity	Catalog of Federal Domestic Assistance Number	Estimated Unobligated Funds			New or Revised Budget	
		Federal (c)	Non-Federal (d)	Federal (e)	Non-Federal (f)	Total (g)
Demonstration of 'Cannon Digester		\$	\$	\$90,000	\$266,251	\$356,251
2.						
3.						
4.						
5. TOTALS		\$	\$	\$	\$	\$

SECTION B - BUDGET CATEGORIES

GRANT PROGRAM FUNCTION OR ACTIVITY

Object Class Categories	(1)	(2)	(3)	(4)	Total (5)
a. Personnel	\$55,516	\$	\$	\$	\$55,516
b. Fringe Benefits					
c. Travel	8,220				8,220
d. Equipment	178,129				178,129
e. Supplies					
f. Contractual	38,185				38,185
g. Construction					
h. Other					
1. Total Direct Charges (sum of 6a - 6h)	280,050				280,050
1. Indirect Charges	76,201				76,201
2. TOTALS (sum of 6i and 6j)	\$356,251	\$	\$	\$	\$356,251
7. Program Income	\$	\$	\$	\$	\$

SECTION C - NON-FEDERAL RESOURCES

(a) Grant Program	(b) Applicant	(c) State	(d) Other Sources	(e) TOTALS
8. Demonstration of Cannon Digester	\$ 116,249	\$ 30,000	\$ 120,002	\$ 266,251
9.				
10.				
11.				
12. TOTALS (sum of lines 8 and 11)	\$ 116,249	\$ 30,000	\$ 120,002	\$ 266,251

SECTION D - FORECASTED CASH NEEDS

	Total for tot Year	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter
13. Federal	\$ 90,000	\$ 54,000	\$ 27,000	\$ 4,500	\$ 4,500
14. Nonfederal	266,251	159,750	79,876	13,313	13,312
15. TOTAL (sum of lines 13 and 14)	\$ 356,251	\$ 213,750	\$ 106,876	\$ 17,813	\$ 17,812

SECTION E - BUDGET ESTIMATES OF FEDERAL FUNDS NEEDED FOR BALANCE OF THE PROJECT

(a) Grant Program	FUTURE FUNDING PERIODS (Years)			
	(b) First	(c) Second	(d) Third	(e) Fourth
16. Demonstration of Cannon Digester	\$ 90,000	\$	\$	\$
17.				
18.				
19.				
20. TOTALS (sum of lines 16-19)	\$ 90,000	\$	\$	\$

SECTION F - OTHER BUDGET INFORMATION

(Attach additional Sheets if Necessary)

21. Direct Charges:	22. Indirect Charges: 76,201 Provisional
23. Remarks	

TABLE 1: DISTRIBUTION OF EXPENSES AMONG PARTICIPANTS							
Cost Category	Amount	Budget	U.S. DOE	SoCalGas	Alta Dena	SCAQMD	Cannon
LABOR:							
Engineering	\$23,046		\$5,422	\$3,614	\$3,614	\$1,627	\$8,769
Shop Labor	25,809		6,072	4,048	4,048	1,822	9,820
Sub-total	\$48,855	\$55,516	\$11,494	\$7,662	\$7,662	\$3,449	\$18,589
Fringe Benefits-26%	12,702		2,988	1,992	1,992	896	4,833
Sub-total Labor	\$61,557	\$55,516	\$14,482	\$9,654	\$9,654	\$4,345	\$23,422
Equipment	193,409	178,129	45,501	30,335	30,335	13,650	73,590
Travel	1,500	8,220	353	235	235	106	571
Contractual	36,460	38,185	8,577	5,718	5,718	2,573	13,873
Total before G. & A.	\$292,926	\$280,050	\$68,913	\$45,942	\$45,942	\$20,674	\$111,456
G and A	89,635	76,201	21,087	14,058	14,058	6,326	34,105
Grand Total*	\$382,561	\$356,251	\$90,000	\$60,000	\$60,000	\$27,000	\$145,561

APPENDIX D

**NEW TEST PROTOCOL
FOR ALTA DENA DEMONSTRATION**

ALTADENA DAIRY LOW NOX DEMONSTRATION PROJECT

Project: LOW NOX DEMO PROJECT
Date: 12/29/94

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

ALTADENA DAIRY LOW NOX DEMONSTRATION PROJECT

ID	Task Name	DUR	Start	Finish	RES	PRED	Nov				Dec				Jan				Feb				Mar				Apr				May			
							30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	5	12	19	26	2	9	16	23	30	7
22	EQUIPMENT	69d	11/14/94	2/23/95			<div></div>																											
23	OZONE GENERATOR	37d	11/14/94	1/9/95	BOC		<div></div> 75%																											
24	SHIP TO SITE	10d	1/10/95	1/23/95		23	<div></div> 0%																											
25	INSTRUMENTS & CONTROLS	20d	1/26/95	2/23/95	CANON	9,10	<div></div> 0%																											
26	OZONE DESTRUCTOR	16d	1/23/95	2/13/95	CANON		<div></div> 0%																											
27	MIST ELIMINATOR	16d	1/23/95	2/13/95	CANON		<div></div> 0%																											
28	CHEMICAL FEED PUMPS	10d	11/18/94	12/5/94	CANON		<div></div> 100%																											
29	HEAT EXCHANGERS	25d	12/15/94	1/20/95	CANON		<div></div> 75%																											
30	INSTALLATION	33d	3/16/95	5/1/95			<div></div>																											
31	CONCRETE FOUNDATION	7d	3/16/95	3/24/95	CONTRACTOR	52	<div></div> 0%																											
32	TOWER STRUCTURE/PLATFORM	11d	3/27/95	4/10/95	CONTRACTOR	31	<div></div> 0%																											
33	SCRUBBER TOWER	5d	4/11/95	4/17/95	CONTRACTOR	32	<div></div> 0%																											
34	HT ECONOMIZER	5d	3/27/95	3/31/95	CONTRACTOR	31	<div></div> 0%																											
35	CONDENSER ECONOMIZER & FAN	5d	3/27/95	3/31/95	CONTRACTOR	31	<div></div> 0%																											
36	PUMPS	5d	3/27/95	3/31/95	CONTRACTOR	31	<div></div> 0%																											
37	OZONE GENERATOR	5d	3/27/95	3/31/95	CONTRACTOR	31	<div></div> 0%																											
38	DUCTWORK	5d	4/18/95	4/24/95	CONTRACTOR	5,33,34,36,3	<div></div> 0%																											
39	PIPING	10d	4/18/95	5/1/95	CONTRACTOR	6,33,34,36,3	<div></div> 0%																											
40	ELECTRICAL/I&C	10d	4/18/95	5/1/95	CONTRACTOR	33,34,36,37	<div></div> 0%																											
41	CONTROL PANEL/PLC	1d	3/27/95	3/27/95	CONTRACTOR	19,31	<div></div> 0%																											
42	LOX STATION	5d	3/27/95	3/31/95	BOC REG	31	<div></div> 0%																											

Project: LOW NOX DEMO PROJECT Date: 12/29/94	Task		Summary		Rolled Up Progress	
	Progress		Rolled Up Task			
	Milestone	◆	Rolled Up Milestone	◇		

ALTADENA DAIRY LOW NOX DEMONSTRATION PROJECT

ID	Task Name	DUR	Start	Finish	RES	PRED	Nov					Dec					Jan					Feb					Mar					Apr					May					
							30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	5	12	19	26	2	9	16	23	30	7	14	21	28	4				
43	PROJECT MANAGEMENT	150d	11/3/94	6/7/95																																						
44	UPDATE SCHEDULE	150d	11/3/94	6/7/95	BOC	3SS,62FF																																				
45	P&ID REVIEW	1d	11/3/94	11/3/94	BOC		◆ 11/3																																			
46	HAZOP REVIEW 1	1d	11/8/94	11/8/94	BOC		◆ 11/8																																			
47	HAZOP REVIEW 2	1d	12/5/94	12/5/94	BOC							0%																														
48	PROJECT REVIEW MEETING	1d	12/20/94	12/20/94	BOC,CANON							0%																														
49	BID PACKAGE TO CONTRACTORS	10d	2/14/95	2/28/95	BOC	12,13																■ 0%																				
50	PROSPECTIVE CONTR WALK THRU	1d	3/3/95	3/3/95	BOC	49FS+2d																0%																				
51	BID RECEIVED/EVALUATED	2d	3/13/95	3/14/95	BOC	50FS+1w																					0%															
52	AWARD CONTRACTS	1d	3/15/95	3/15/95	BOC	51																					0%															
53	CONSTRUCTION PERMITS	10d	1/17/95	1/30/95	ALTA,CIVIL,BO												■ 0%																									
54	SUPERVISE INSTALLATION	31d	3/20/95	5/1/95	BOC	31SS,39FF																					■ 0%															
55	SOFTWARE - PLC/OPERATOR INT'FACE	40d	1/5/95	3/2/95																																						
56	PLC PROGRAMMING	30d	1/5/95	2/15/95	BOC																	■ 0%																				
57	OPERATOR INTERFACE PROG	10d	2/16/95	3/2/95	BOC	56																■ 0%																				
58	STARTUP AND TESTING	27d	5/2/95	6/7/95																																						
59	INITIAL START UP	5d	5/2/95	5/8/95	CANON,BOC	57,54																										■ 0%										
60	TUNE AND CALIBRATE	8d	5/9/95	5/18/95	CANON,BOC	59																										■ 0%										
61	TRAINING	3d	5/19/95	5/23/95	CANON,BOC	60																										■ 0%										
62	PHASE I TESTS	11d	5/24/95	6/7/95	CANON,BOC	61																															■					

Project: LOW NOX DEMO PROJECT
Date: 12/29/94

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

APPENDIX E

NEW TIME SCHEDULE FOR ALTA DENA DEMONSTRATION

**TEST PROTOCOL
ALTA DENA DEMONSTRATION
OF THE
CANNON TECHNOLOGY LTO SYSTEM**

1.0 START-UP TESTS

The system will be inspected for adherence to the installation drawings, the specifications and the P & I.D. The LTO system will then be started-up exactly as specified by the Cannon Technology "LTO Start-UP Manual". This test will verify that all components have been installed properly, are operating properly and adhere to design specifications. The components tested will include the two economizers, fan, pumps, spray systems in the packed tower, ozone generator, ducting and piping, control systems and instrumentation. Start-up will include debugging of the system to adjust/repair equipment as necessary to achieve proper operation of all components and the overall system.

2.0 BASELINE TESTING

A thirty day shake-down test will be conducted in three parts as explained below. During this entire period the following data will be recorded using a digital computer-based control and data acquisition system:

- a. Temperatures of the exhaust gas stream at least five (5) locations between the boiler outlet and the LTO stack.
- b. Exhaust gas flow rate at inlet to the fan.
- c. NO_x and oxygen (O₂) concentrations at the exit of the condensing economizer and NO_x at the entrance to the packed tower.
- d. Ozone concentration (in per cent by weight) at the exit of the ozone generator.
- e. NO_x, O₂, CO at the exit of the condensing economizer
NO_x, and CO at the entrance of the packed tower
CO, CO₂, O₂, O₃, NO and NO₂ at the exit of the ozone destructor unit.
O₃, NO and NO₂ at exit of the demister
- f. Water flow rate to the packed tower spray nozzles.
- g. Water pressure at the packed tower spray nozzles.
- h. pH of solution in the packed tower holding tank.
- j. Temperatures of the water entering and exiting the high temperature economizer.
- k. Temperatures of the exhaust gas entering and exiting the high temperature economizer.
- l. Temperatures of the water entering and exiting the condensing economizer.
- m. Temperatures of the exhaust gas entering and exiting the condensing economizer.
- n. Exhaust gas pressures at three (3) locations along the ducting between the fan inlet and the demister outlet.

- o. Electrical energy (Kw-hr) used by the ozonator, the fan and the pumps.
- p. Elapsed time for system operations from an elapsed time meter.
- q. Date and time tags on acquired data.
- r. Total water used for ozone generator cooling.
- s. Total system make-up water supplied.
- t. Total water release from packed tower.
- u. Boiler feed water flow rate.

2.1 Uncontrolled Boiler Performance Test

For one week of testing the boiler will be operated with the FGR system deactivated by switching the fan off and closing the FGR duct dampers. The LTO system will be operated with the ozone generator deactivated, with the packed tower dry and with no packing installed, and with both recuperators cooling water flows by-passed. The objective of this testing is to provide an accurate basis with which to compare and evaluate the Cannon LTO system when it is fully operational.

2.2 Economizer Performance Testing

For one week the system will be operated without activating the ozonator and with the packed tower dry, but with the water flows restored to the economizers. The objective of this test is to determine the heat exchanger performance and boiler efficiency improvement.

2.3 NO_x Emissions Compliance Testing*

For the last two weeks of the baseline testing, the LTO system will be fully activated and the O₃/NO molar ratio adjusted to achieve NO_x emission levels of 40 ppmv (corrected to 3% oxygen). The flue gas recycle fan must be turned off and the dampers closed in order to bring the NO_x levels, at input to the LTO system, to the uncontrolled values. Prior to installation of the FGR system the NO_x emission levels were near to 70 ppmv and it is assumed that approximately the same values will be seen during these tests. The objective of this test is to evaluate system performance at conditions that comply with SCAQMD District Rule 1146. Test data will be evaluated and used to perform an economic analysis for determining the system operating costs for maintaining compliance with District rules.

* Before proceeding to compliance testing, the tower will be operated as a spray column and the removal of NO_x will be studied at different NO_x levels and different O₃/NO_x ratios.

3.0 LTO SYSTEM OPTIMIZATION TESTS

Following the completion of the NOx emissions compliance tests, the FGR dampers will be adjusted to maintain a NOx emissions level of 40 ppmv (corrected to 3 % O₂) at inlet to the LTO system and the LTO system will be adjusted to maintain a NOx emission level of less than 2.0 ppmv (corrected to 3% O₂). The expected duration of these tests is three (3) weeks. The optimization is to proceed by adjusting liquid flow rates to the packed column and the selection of the best HNO₃ neutralizing methodology.

3.1 Packed Tower Spray Tests

The optimum flow rates will be determined by varying the flow to the packed tower nozzles using a bypass valve. The liquid flow will be reduced in steps to determine its effect on the removal of NOx.

3.2 Neutralization Methodology Tests

Tests will be carried out in acidic and alkaline media. For the alkaline medium, an alkali (either NaOH or Na₂CO₃) will be added to the scrubber water and the pH will be maintained above 7.0. For the acidic medium no caustic will be added and the HNO₃ formed in situ will lower the pH below 7.0. NOx removal efficiencies will be measured for each of the cases investigated.

4.0 LONG TERM TESTING AND MONITORING

4.1 Remote Monitoring Tests

For a period of nine (9) months the system will be operated by Alta Dena Dairy personnel and monitored in Pittsburgh, PA by Cannon Technology. Data will be transferred daily to Pittsburgh using non-dedicated telephone lines. The remote monitoring will establish the operating record for demonstrating the long term performance of the Cannon LTO system. System upsets and gradual drifts toward non-compliant emissions can be diagnosed in Pittsburgh and appropriate changes in system operation can be recommended and the resultant effects observed there through telephone hook-up.

4.2 Final Demonstration of System Performance.

A thirty (30) day test period will be carried out after Cannon's personnel make the final adjustments to the system as dictated by the long term data and the operator's experience. The LTO system will be under the control of Cannon personnel but the data

gathering will be done by a third party testing organization and will be witnessed by District personnel to verify final system performance. Instrumentation specified by the outside testing organization, other than that installed originally by Cannon, will be supplied by that organization or by the District.

5.0 POST TEST DISPOSITION OF LTO SYSTEM

After completion of the final demonstration test, the Cannon LTO system will be turned over to the Alta Dena Dairy, at their discretion, for their continuing use for NO_x emissions reduction.