LOCKHEED MARTIN

ORNL/ER-407

**ENVIRONMENTAL
RESTORATION
PROGRAM**

**Final Deactivation Report
on the Radioisotope Production Lab-H,
Building 3118,
at Oak Ridge National Laboratory,
Oak Ridge, Tennessee**

RECEIVED

AUG 28 1997

OSTI

MASTER

This document has been approved by the
ORNL Technical Information Office
for release to the public. Date: 8/12/97

MANAGED BY
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

UCN-17500 (8-8-95)

ENERGY SYSTEMS

**Final Deactivation Report
on the Radioisotope Production Lab-H,
Building 3118,
at Oak Ridge National Laboratory,
Oak Ridge, Tennessee**

Date Issued—August 1997

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Prepared for the
U.S. Department of Energy
Office of Environmental Management
under budget and reporting code EW 20

Environmental Management Activities at the
OAK RIDGE NATIONAL LABORATORY
Oak Ridge, Tennessee 37831
managed by
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF ENERGY
under contract DE-AC05-84OR21400

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

PREFACE

This is the *Final Deactivation Project Report on the Radioisotope Production Lab-H, Building 3118, at Oak Ridge National Laboratory, Oak Ridge, Tennessee (ORNL/ER-407)*. Although this element of work is not part of the Comprehensive Environmental Response, Compensation, and Liability Act of 1980, it was accomplished in accordance with the substantive requirements of the Act. This work was performed under Work Breakdown Structure 1.6.6.2.10.02, Activity Data Sheet 6504IS, "Isotopes Facilities Deactivation Project." This document provides the Environmental Management and Enrichment Facilities Program with the final report on the deactivation of Bldg. 3118.

CONTENTS

PREFACE	iii
TABLES	ix
ABBREVIATIONS	xi
DEFINITIONS	xiii
EXECUTIVE SUMMARY	xv
1. INTRODUCTION	1
1.1 Purpose	1
1.2 Scope	1
2. BACKGROUND	1
2.1 Facility Description	1
2.2 Facility History	1
3. FACILITY STATUS	2
3.1 Predeactivation Facility Status	2
3.1.1 Hazards Analysis	2
3.1.2 Internal Spaces	2
3.1.3 Building Structure and External Spaces	2
3.1.4 Process, Utility, and Support Systems	2
3.1.5 Radioactive Material, Contamination, and Waste	3
3.1.6 Hazardous Material and Waste	4
3.2 Post Deactivation Facility Status	4
3.2.1 Deactivation End Point Completion	4
3.2.2 Hazards Analysis	5
3.2.3 Internal Spaces	5
3.2.4 Building Structure and External Spaces	5
3.2.5 Process, Utility, and Support Systems	5
3.2.6 Radioactive Material, Contamination, and Waste	6
3.2.7 Hazardous Materials and Waste	6
4. Bldg. 3118 DEACTIVATION ACTIVITIES	7
4.1 Internal Spaces; Access Required	7
4.1.1 General Areas	7
4.2 Internal Spaces; No Access Required	7
4.2.1 Bldg. 3030 Hot Cell	7
4.2.2 Bldg. 3031 Hot Cell	7
4.3 External Spaces	7
4.3.1 Bldg. 3118 Structure	8
4.3.2 Bldg. 3118 Roof	8

4.4	Operational Systems	8
4.4.1	Electrical Power System	8
4.4.2	Fire Protection System	8
4.4.3	Hot Drain System	8
4.4.4	Process Drain System	8
4.5	"Mothballed" Systems	8
4.6	Abandoned Systems	8
4.6.1	Building Steam System	8
4.6.2	Potable Water System	9
4.6.3	Battery Charging Station	9
5.	TRANSITION ACTIVITIES	9
5.1	Memorandum of Agreement	9
5.2	Post-Transition Activities	9
6.	POSTDEACTIVATION S&M	9
7.	ABNORMAL ACTIVITIES/CONDITIONS	10
8.	TURNOVER PACKAGE DOCUMENTATION	10
8.1	Administrative Turnover Package	10
8.1.1	Final Deactivation Project Report	10
8.1.2	Regulatory Compliance Documentation	10
8.1.3	Interagency Agreements Documentation	10
8.1.4	Existing Permit Documentation	11
8.1.5	Corrective Action Documentation	11
8.1.6	Deactivation Locks and Keys	11
8.2	Technical Turnover Package	11
8.2.1	Updated Facility Drawings (Arrangements, PID, Loop, Etc.)	11
8.2.2	"As Left" Photos of Spaces and Major Equipment	12
8.2.3	Hazardous Materials Inventory and Survey	12
8.2.4	Safeguards and Security Documentation	12
8.2.5	Chemical Substance Inventory and Survey	12
8.2.6	Radioactive Materials Inventory and Survey	12
8.2.7	Facility Soil, Surface Water, and Groundwater Condition Report	12
8.3	S&M Turnover Package	12
8.3.1	Postdeactivation S&M Plan	12
8.3.2	Postdeactivation S&M Updated Safety Equipment List	13
8.3.3	Postdeactivation S&M Procedures	13
9.	REFERENCES	13
10.	ATTACHMENTS	13
	ATTACHMENT1 BLDG. 3118 FLOOR PLAN	1-1
	ATTACHMENT 2 BLDG. 3118 PREDEACTIVATION FACILITY PHOTOGRAPHS	2-1

ATTACHMENT 3 BLDG. 3118 POSTDEACTIVATION FACILITY PHOTOGRAPHS	3-1
ATTACHMENT 4 ADMINISTRATIVE TURNOVER PACKAGE CHECKLIST	4-1
ATTACHMENT 5 TECHNICAL TURNOVER PACKAGE CHECKLIST	5-1
ATTACHMENT 6 BLDG. 3118 DRAWING LIST	6-1
ATTACHMENT 7 BLDG. 3118 RADIOLOGICAL SURVEY DATA	7-1
ATTACHMENT 8 S&M TURNOVER PACKAGE CHECKLIST	8-1

TABLES

1. Predeactivation Radioactive Contamination Levels	4
2. Predeactivation Radiation Levels	4
3. Bldg. 3118 Predeactivation Hazardous Materials and Waste	4
4. Postdeactivation Radioactive Contamination Levels	6
5. Postdeactivation Radiation Levels	6
6. Bldg. 3118 Postdeactivation Hazardous Materials and Waste	7
7. Bldg. 3118 Updated Drawings	11

ABBREVIATIONS

DOE	U.S. Department of Energy
EM-40	Department of Energy Office of Environmental Restoration
EM-60	Department of Energy Office of Facility Transition and Management
FDPR	Final Deactivation Project Report
MOA	Memorandum of Agreement
ORNL	Oak Ridge National Laboratory
S&M	Surveillance and Maintenance

DEFINITIONS

Commitments	Tasks required to be accomplished to meet nonregulatory requirements (site, stakeholders, etc.)
Deactivation	The process of placing a facility in a safe and stable condition to minimize the long-term cost of a surveillance and maintenance program that is protective of workers, the public, and the environment until decommissioning is completed.
Decommissioning	Refers to the ultimate disposition of a facility. Also substitutes for previously used "D&D."
Decontamination	The removal or reduction of radioactive or hazardous contamination from facilities, equipment, or soils by washing, heating, chemical or electro-chemical action, mechanical cleaning or other techniques to achieve a stated objective or end condition.
Defense-in-Depth	Achieving required levels of safety and protection there is more than one layer of protection between the hazard and that which is being protected.
End Point	A detailed specification for the final deactivation condition of areas and hardware within a facility and related documentation. An individual milestone towards the deactivation and/or the decommissioning of a facility.
End Point Technical Information	A compilation of documents to support end point conclusions.
Stakeholder	Individuals and organizations (i.e., regulators, local municipalities, the public, etc.) who may be directly or indirectly impacted by activities associated with the Isotopes Facilities Deactivation Project.
Turnover Package	A compilation of project related documents to be given to a postdeactivation organization.

EXECUTIVE SUMMARY

The purpose of this report is to document the condition of Bldg. 3118, after completion of deactivation activities as outlined by the Department of Energy (DOE) Office of Nuclear Materials and Facility Stabilization Program (EM-60) guidance documentation. This report outlines the activities conducted to place the facility in a safe and environmentally sound condition for transfer to the DOE Office of Environmental Restoration Program (EM-40).

This report provides a history and profile of Bldg. 3118 prior to commencing deactivation activities and a profile of the building after completion of deactivation activities. Turnover items, such as the Postdeactivation Surveillance & Maintenance Plan, remaining hazardous materials, radiological controls, Safeguards and Security, quality assurance, facility operations, and supporting documentation provided in the Office of Nuclear Materials and Facility Stabilization Program (EM-60) Turnover package are discussed.

Building 3118 will require access to facilitate required S&M activities to maintain the building safety envelope. Building 3118 was stabilized during deactivation so that when transferred to the EM-40 program, only a minimal S&M effort would be required to maintain the building safety envelope. Other than the minimal S&M activities the building will be unoccupied and the exterior doors locked to prevent unauthorized access. The building will be entered only to perform the required S&M.

All materials have been removed from the building and all utility systems, piping, and alarms have been deactivated.

1. INTRODUCTION

1.1 PURPOSE

The purpose of this report is to document the condition of Bldg. 3118 after completion of deactivation activities as outlined by the Department of Energy (DOE) Office of Nuclear Materials and Facility Stabilization (EM-60) Program guidance documentation. This report outlines the activities conducted to place the facility in a safe and environmentally sound condition for transfer to DOE's Office of Environmental Restoration (EM-40) Program.

This report provides a profile of the facility before and after deactivation activities. Turnover items, such as the Postdeactivation Surveillance & Maintenance Plan, remaining hazardous materials, radiological controls, Safeguards and Security, QA, facility operations, and supporting documentation provided in the EM-60 Turnover package are also discussed.

1.2 SCOPE

This report addresses the activities performed during deactivation to place Bldg. 3118 in a safe and environmentally sound condition to await decommissioning and discusses the status of the facility and the activities required to maintain the facility following deactivation. Attachment 1, "Building 3118 Floor Plan," provides a floor plan of Bldg. 3118 that illustrates the physical boundaries and scope of this Final Deactivation Project Report (FDPR). The scope of this FDPR is limited to Bldg. 3118.

2. BACKGROUND

2.1 FACILITY DESCRIPTION

Building 3118 is located in the west central area of the Isotope Circle in the Oak Ridge National Laboratory (ORNL) Isotopes Area, north of Bldg. 3038. The facility is a steel frame structure, covered by corrugated aluminum siding, that was erected by roofing and enclosing the space between Bldgs. 3030 and 3031. Building 3118 provides access to the rear entry doors for the hot cells in Bldgs. 3030 and 3031. Building 3118 also provided general storage space, forklift storage, and temporary storage for contaminated waste.

2.2 FACILITY HISTORY

Building 3118 was constructed in the early 1960s to enclose the access to the rear entry doors for the hot cells in Bldgs. 3030 and 3031. Building 3118 provided a charging station and storage location for battery-powered forklifts and has also functioned as a storage shed for drums and containers of hazardous and radiological waste, radioactive shielding materials, and casks.

The primary purpose for Bldg. 3118 was to enclose the rear access areas to the hot cells in Bldgs. 3030 and 3031. Maintenance, decontamination, and process activities requiring access to the hot cells were conducted from within Bldg. 3118.

3. FACILITY STATUS

3.1 PREDEACTIVATION FACILITY STATUS

Following approximately 30 years of operational support activities, Bldg. 3118 was surplused. General housekeeping was not maintained, and the building structural integrity was allowed to lapse.

Attachment 2, "Predeactivation Facility Photographs," contains photographs of the building conditions prior to deactivation activities.

3.1.1 Hazards Analysis

No predeactivation hazards analysis was performed. Since no process activities were performed in Bldg. 3118, it was determined that the facility did not warrant a hazard analysis/safety analysis.

3.1.2 Internal Spaces

The general area contained furniture, cabinets, hazardous waste, radioactive waste, a fork lift, and various miscellaneous items used when the facility was in operation. The lead-based paint is chipping and peeling, providing a means of transferring contamination and endangering personnel and the environment.

Predeactivation radioactive contamination levels and radiation levels for the general area are listed in Tables 1 and 2, respectively. Table 3 lists predeactivation hazardous materials and waste located in the general area.

3.1.3 Building Structure and External Spaces

The structure and roof of Bldg. 3118 were inspected and found to be in generally good condition, with the exception of water inleakage through various paths.

3.1.4 Process, Utility and Support Systems

3.1.4.1 Electrical power system

Prior to deactivation the electrical power system provide power and distribution for the 480 VAC electrical service to Bldg. 3118. Typical electrical loads were the lighting, battery charger, heaters, and exhaust fans.

3.1.4.2 Fire protection system

Prior to deactivation, the fire protection system provided a dry pipe fire suppression system for Bldg. 3118. The general area was equipped with sprinkler heads and alarms as required by the local

fire code. In addition, fire extinguishers were placed strategically in and around Bldg. 3118. The fire protection system is not believed to be contaminated.

3.1.4.3 Building steam system

Prior to deactivation the building steam system provided steam for use in heating the general area of Bldg. 3118. Heat exchangers are located in Bldg. 3118; these provided space heating for personnel.

The building steam system is not believed to be contaminated. However, most of the steam piping within Bldg. 3118 is lagged with asbestos insulation materials.

3.1.4.4 Potable water system

Prior to deactivation, the potable water system provided water to the Bldg. 3118 safety shower, hot water heater, and sink. The potable water system is not believed to be contaminated.

3.1.4.5 Hot drain system

Prior to deactivation, the hot drain system provided a means of discharging liquid process wastes from the hot cells to the low-level liquid waste (LLLW) system. The hot drain system is a gravity drain system to the WC-10 tank in the ORNL LLLW system.

The hot drain system is highly contaminated from the process and cleaning activities performed prior to deactivation.

3.1.4.6 Process drain system

Prior to deactivation, the process drain system provided a means of removing liquids from the floor area to the ORNL Process Waste System and Treatment Facility. The process drain system is a gravity drain system.

The process drain system is contaminated from the process and cleaning activities performed prior to deactivation.

3.1.4.7 Battery charging station

A battery charging station located in the building provided DC electrical power for recharging fork lift batteries.

The battery charging station is not believed to be contaminated.

3.1.5 Radioactive Material, Contamination, and Waste

Table 1 lists the radioactive contamination levels identified on radiation surveys conducted prior to deactivation.

Table 1. Predeactivation Radioactive Contamination Levels

Identification	Description	Quantity
General area	beta/gamma smear - transferable contamination	less than 200 to 791 dpm/100cm ²
Bldg. 3030 hot cell exterior door area	beta/gamma smear - transferable contamination	less than 200 dpm/100cm ²
Bldg. 3031 hot cell exterior door area	beta/gamma smear - transferable contamination	less than 200 dpm/100cm ²

Table 2 lists radiation levels identified on radiation surveys conducted prior to deactivation:

Table 2. Predeactivation Radiation Levels

Identification	Description	Quantity
General area	fixed and transferable radiation levels	0.5 mRem/hr
Bldg. 3030 hot cell exterior door area	fixed and transferable radiation levels	3-6 mRem/hr
Bldg. 3031 hot cell exterior door area	fixed and transferable radiation levels	10 mRem/hr

3.1.6 Hazardous Materials and Waste

Table 3 lists the hazardous materials and waste identified during facility walkdowns prior to deactivation.

Table 3. Bldg. 3118 Predeactivation Hazardous Materials and Waste

Identification	Description	Quantity
Lead-based paint	Used as wall covering throughout building.	indeterminate
Asbestos lagging	Used as pipe lagging throughout the building	indeterminate
PCBs	Electrical devices and transformers	indeterminate
Lead shielding	Used to shield hot spots	indeterminate

3.2 POST DEACTIVATION FACILITY STATUS

Attachment 3, "Postdeactivation Facility Photographs," contains photographs of the building conditions following deactivation activities.

3.2.1 Deactivation End Point Completion

End point criteria for deactivation activities and end point completion documentation are not applicable for Bldg. 3118. The requirement and guidance for these program elements were not developed prior to Bldg. 3118 deactivation.

3.2.2 Hazards Analysis

No postdeactivation hazards analysis was performed. Since no process activities were performed in Bldg. 3118, it was determined that the facility did not warrant a hazard analysis/safety analysis.

3.2.3 Internal Spaces

The miscellaneous items abandoned when the facility was no longer in use have been removed from the general area, and no significant combustibles remain there. The general area of Bldg. 3118 was decontaminated to remove transferable contamination from access-required spaces. The lead-based paint is chipping and peeling, providing a means of transferring the lead contamination.

Postdeactivation radioactive contamination levels and radiation levels for this area are listed in Tables 4 and 5, respectively. Postdeactivation hazardous materials and waste located in this area are listed in Table 6.

3.2.4 Building Structure and External Spaces

The structure and roof of Bldg. 3118 were inspected and found to be in generally good condition, with the exception of water inleakage through various paths.

3.2.5 Process, Utility, and Support Systems

3.2.5.1 Electrical power system

All electrical services, with the exception of lighting, have been disconnected or de-energized at the main breaker box.

3.2.5.2 Fire protection system

The fire protection system for this building is a dry system and is available for use if there is a fire in the building.

3.2.5.3 Building steam system

The building steam system has been isolated, drained, and abandoned in place.

3.2.5.4 Potable water system

The potable water system has been isolated, drained, and abandoned in place.

3.2.5.5 Hot drain system

The hot drain system has been abandoned in place. All hot cell drains have been plugged to isolate the hot cells and to prevent the potential spread of contamination.

The hot drain system remains highly contaminated from the process and cleaning activities performed prior to deactivation.

3.2.5.6 Process drain system

The process drain system has been abandoned in place. However, the process drain system remains connected to the ORNL process waste system. This system remains contaminated from the process and cleaning activities performed prior to deactivation.

3.2.5.7 Battery charging station

The battery charging station has been de-energized and abandoned in place.

3.2.6 Radioactive Material, Contamination, and Waste

Table 4 lists the radioactive contamination levels identified on radiation surveys conducted following deactivation.

Table 4. Postdeactivation Radioactive Contamination Levels		
Identification	Description	Quantity
General area	alpha smear - transferable contamination	less than 20 dpm/100cm ²
General area	beta/gamma smear - transferable contamination	less than 200 dpm/100cm ²
Bldg. 3030 hot cell exterior door area	alpha smear - transferable contamination	less than 20 dpm/100cm ²
Bldg. 3030 hot cell exterior door area	beta/gamma smear - transferable contamination	less than 200 dpm/100cm ²
Bldg. 3031 hot cell exterior door area	alpha smear - transferable contamination	less than 20 dpm/100cm ²
Bldg. 3031 hot cell exterior door area	beta/gamma smear - transferable contamination	less than 200 dpm/100cm ²

Table 5 lists radiation levels identified on radiation surveys conducted following deactivation.

Table 5. Postdeactivation Radiation Levels		
Identification	Description	Quantity
General Area	fixed and transferable radiation levels	0.5 mRem/hr
3030 Hot Cell exterior door area	fixed and transferable radiation levels	3.0 mRem/hr
3031 Hot Cell exterior door area	fixed and transferable radiation levels	1.0 mRem/hr

3.2.7 Hazardous Materials and Waste

Table 6 lists the hazardous materials and waste identified during facility walkdowns following deactivation.

Table 6. Bldg. 3118 Postdeactivation Hazardous Materials and Waste

Identification	Description	Quantity
Lead based paint	Used as wall covering throughout building.	indeterminate
Asbestos lagging	Used as pipe lagging throughout the building	indeterminate
PCBs	Electrical devices and transformers	indeterminate

4. BLDG. 3118 DEACTIVATION ACTIVITIES

The following section addresses the major activities performed during the deactivation of Bldg. 3118. The objectives of the deactivation process were to place the facility in a passively safe and environmentally stable configuration that can be efficiently and cost-effectively maintained indefinitely. The major deactivation issues regarding Bldg. 3118 are listed in the following sections.

4.1 INTERNAL SPACES; ACCESS REQUIRED

4.1.1 General Area

All storage cabinets, desks, file cabinets and miscellaneous office materials were removed from the building. Some were green-tagged for reuse. The remaining items were disposed of. Asbestos pipe insulation was not removed.

Lead-based paint covers the walls throughout the building. Peeling and flaking areas have been repaired, but the remainder of the paint will remain as is. Paint condition is an inspection item in the surveillance and maintenance (S&M) plan for Bldg. 3118.

4.2 INTERNAL SPACES; NO ACCESS REQUIRED

4.2.1 Bldg. 3030 Hot Cell

No deactivation activities related to Bldg. 3118 were conducted with respect to this hot cell. All hot cell deactivation activities were conducted as part of Bldg. 3030 deactivation. The hot cell access doors were closed and locked.

4.2.2 Bldg. 3031 Hot Cell

No deactivation activities related to Bldg. 3118 were conducted with respect to this hot cell. All hot cell deactivation activities were conducted as part of Bldg. 3031 deactivation. The hot cell access doors were closed and locked.

4.3 EXTERNAL SPACES

4.3.1 Bldg. 3118 Structure

The exterior of Bldg. 3118 was inspected and found to be in generally good structural condition. The building exterior has been sealed to eliminate air inleakage and to provide effective containment for the building.

4.3.2 Bldg. 3118 Roof

The roof of Bldg. 3118 was inspected and found to be in generally good structural condition. The building exterior has been sealed to eliminate leakage and to provide effective containment for the building.

4.4 OPERATIONAL SYSTEMS

4.4.1 Electrical Power System

All electrical services (with the exception of lighting) that were not essential to the basic S&M operations were disconnected at the main breaker box.

4.4.2 Fire Protection System

The fire protection system is a dry pipe delivery system and is available for use if there is a fire in the building.

4.4.3 Hot Drain System

The hot drains from the hot cells were plugged with a Plexiglas plug to isolate the hot cells and prevent the spread of contamination. No decontamination of the hot drain system has been performed.

4.4.4 Process Drain System

The process floor drains remain in operation to direct any roof inleakage to the ORNL process waste system and prevent any contamination from leaving the building. No decontamination of the process drain system has been performed.

4.5 "MOTHBALLED" SYSTEMS

No "mothballed" systems are associated with Bldg. 3118.

4.6 ABANDONED SYSTEMS

4.6.1 Building Steam System

The building steam system supply was drained and valved off.

4.6.2 Potable Water System

The incoming line of the potable water system was capped to isolate the system from Bldg. 3118.

4.6.3 Battery Charging Station

The battery charging station was disconnected from the main breaker box.

5. TRANSITION ACTIVITIES

Building 3118 will be officially transferred from the DOE EM-60 program to the EM-40 program by a Memorandum of Agreement (MOA). The building will be accepted "as is" by EM-40 at the time of transfer.

5.1 MEMORANDUM OF AGREEMENT

The MOA documents the requirements agreed upon between EM-40 and EM-60. The signed MOA indicates acceptance by EM-40 that the criteria outlined in the MOA have been completed satisfactorily, with the exception of post-transition punchlist items, and that the level of deactivation of the facility is acceptable for transition to the EM-40 program.

Post-Transition punchlist items will be finished after deactivation is complete using EM-60 funding. The details of how the punchlist items will be completed and documented are addressed in the MOA.

5.2 POST-TRANSITION ACTIVITIES

No Post-Transition punchlist items have been identified for Bldg. 3118. All deactivation activities have been completed prior to transfer to EM-40.

6. POSTDEACTIVATION S&M

S&M activities associated with the interior spaces, operational and mothballed systems, and external areas related to Bldg. 3118 are as follows:

1. Ensure adequate containment of contamination,
2. Provide physical safety and security control,
3. Maintain the facility in a manner that will minimize potential hazards to the public, and
4. Provide a mechanism for the identification and compliance with applicable environmental, safety, and health requirements.

The operating procedure for Bldg. 3118 details the specific S&M items to be performed. S&M costs are based on previous operational costs associated with similar S&M activities at ORNL.

The S&M activities associated with Bldg. 3118 include the following types of activities:

- Walkdowns and inspections for structural integrity, safety, radioactive contamination, and hazardous material conditions;
- General housekeeping of the interior and exterior of the building as needed; and
- Maintenance activities required to maintain the security and safety envelope of the facility.

7. ABNORMAL ACTIVITIES/CONDITIONS

No Abnormal Activities/Conditions have been identified for Bldg. 3118.

8. TURNOVER PACKAGE DOCUMENTATION

8.1 ADMINISTRATIVE TURNOVER PACKAGE

Administrative turnover consists of a collection of administrative documents. This includes procedures, agreements, and other documents directly related to the physical facility. The level of detail depends on the conditions, requirements, and agreements specific to the facility. Attachment 4, "Administrative Turnover Package Checklist," reflects the documents required for this facility with respect to administrative turnover. The following sections detail the contents of the applicable sections required for the facility.

8.1.1 Final Deactivation Project Report

The FDPR is a management summary of the facility deactivation completion and general status and conditions that demonstrating conformance with DOE's specification of the overall end point. It identifies nonroutine management actions needed. Unresolved issues are also described.

8.1.2 Regulatory Compliance Documentation

Regulatory compliance documentation addresses the status/compliance of all regulatory commitments; for example, status of compliance with applicable regulations promulgated pursuant to statutes, such as Occupational Safety and Health Administration, RCRA, CERCLA, and the National Environmental Policy Act and the remediation process in the National Contingency Plan.

8.1.3 Interagency Agreements Documentation

Interagency Agreements identify the terms and milestones of agreements pending and entered into by DOE with federal, state, and local agencies and the status of compliance. This includes settlement agreements, administrative or consent orders, and compliance plans to settle outstanding notices of violation.

8.1.4 Existing Permit Documentation

Existing permit documentation addresses the status of existing permits, including National Pollutant Discharge Elimination System (NPDES), air permits, RCRA, and others associated with the facility.

8.1.5 Corrective Action Documentation

Corrective action documentation addresses the status of Corrective Actions completed and outstanding, from previous audits, inspections, and other similar activities (e.g., Tiger Team, Technical Safety Appraisal, Defense Nuclear Facility Safety Board, regulatory agencies, self assessments, business systems review), including identification of those items that need to be reevaluated and reviewed with respect to the facility's surplus condition.

8.1.6 Deactivation Locks and Keys

The deactivation locks and keys system monitors facility access, isolation of electrical components, chaining of valves, and other situations where physical access is to be controlled. The primary purpose of this system is to ensure control as the work force "backs out" of the facility as specified end points are achieved.

8.2 TECHNICAL TURNOVER PACKAGE

Technical turnover consists of a collection of technical documents that describe the facility, its equipment, and the conditions at the completion of all deactivation activities. The level of detail depends on the conditions, requirements, and agreements specific to the facility. Attachment 5, "Technical Turnover Package Checklist," reflects the documents required for this facility with respect to technical turnover. The following sections detail the contents of the applicable sections required for the facility.

8.2.1 Updated Facility Drawings (Arrangement, PID, Loop, Etc.)

Updated facility drawings include facility, room, and cell arrangement drawings—to the extent they exist. However, except in unique circumstances, as-builts of the deactivated conditions within the facility are not provided.

Facility drawings provide status (including drawings) of the deactivation/safe shutdown (if applicable). The documentation addresses systems, such as the water, sewer, air, electric, gas, process (mechanical and chemical), and fire protection systems. Table 7 lists updated drawings for Bldg. 3118. Attachment 6 contains the drawing list for Bldg. 3118.

Table 7. Bldg. 3118 Updated Drawings

Number	Rev.	Title
H21132EG-007-D		AC Elect. Struct. Plan Sects. Dets. AC Units Isotope AR
H3E-20011-G025	A	RWFI-Isotope Area - Bldg. 3118 Roof Plan, Cell Vent. & Off-Gas

8.2.2 "As Left" Photos of Spaces and Major Equipment

"As Left" photos include description/photos of spaces for which access is not anticipated during S&M.

8.2.3 Hazardous Material Inventory and Survey

The Hazardous Material Inventory and Survey addresses the location of fixed hazardous materials, wastes, and contamination with characterization information.

8.2.4 Safeguards and Security Documentation

Safeguards and security documentation provides for nuclear or other material remaining in the facility for which there is a requirement for accountability or protection from diversion.

8.2.5 Chemical Substance Inventory and Survey

The chemical substance inventory and survey inventories chemical and hazardous substances remaining, if any, and addresses characterization information.

8.2.6 Radioactive Materials Inventory and Survey

The radioactive materials inventory and survey addresses inventory of radioactive and fissile material remaining as contamination with characterization information, final radiological/hazardous materials survey records, final configuration and S&M requirements, available drawings, specifications, procedures, manuals, and unplanned occurrences records applicable to the facility. Attachment 7 contains radiological survey data.

8.2.7 Facility Soil, Surface Water, and Groundwater Condition Report

The Facility Soil, Surface Water, and Groundwater Condition Report provides all available data for those media, describes those conditions and the nature and extent of contamination therein, and identifies any known assessment requirements.

8.3 S&M TURNOVER PACKAGE

S&M turnover consists of a collection of documents required to support postdeactivation S&M activities. The level of detail depends on the S&M specific to the facility. Attachment 8, "S&M Turnover Package Checklist," reflects the documents required for this facility with respect to S&M turnover. The following sections detail the contents of the applicable sections required for the facility.

8.3.1 Postdeactivation S&M Plan

The Postdeactivation S&M Plan describes the S&M plan for the facility after deactivation is complete, up to the initiation of decommissioning. S&M activities will be integrated into the decommissioning work and phased out as decommissioning is completed.

8.3.2 Postdeactivation S&M Updated Safety Equipment List

The Postdeactivation S&M Updated Safety Equipment List describes the safety equipment that will remain in the facility during the postdeactivation S&M period.

8.3.3 Postdeactivation S&M Procedures

The "Building 3119 Facility Procedure" is to be followed during the postdeactivation S&M period. This procedure outlines the maintenance activities and special surveillances required to ensure that the facility conditions and safety envelope remain consistent until decommissioning can take place.

9. ASSOCIATED LITERATURE

Document Number	Document Title
DOE/EM-0246	Decommissioning Resource Manual. August 1995
ORNL/ER-249/R2	Martin Marietta Environmental Restoration Program; Work Plan for the Isotopes Facilities Deactivation Project at Oak Ridge National Laboratory, August 1995
	Oak Ridge National Laboratory; Local Emergency Manual, Isotope Area, Revision 94-1, January 1994

10. ATTACHMENTS

1. Bldg. 3118 Floor Plan
2. Bldg. 3118 Predeactivation Facility Photographs
3. Bldg. 3118 Postdeactivation Facility Photographs
4. Administrative Turnover Package Checklist
5. Technical Turnover Package Checklist
6. Bldg. 3118 Drawing List
7. Bldg. 3118 Radiological Survey Data
8. S&M Turnover Package Checklist

ATTACHMENT 1
BLDG. 3118 FLOOR PLAN

ORNL DWG 97C-257

ATTACHMENT 2
BLDG. 3118
PREDEACTIVATION FACILITY PHOTOGRAPHS

Fig. 2-1. Bldg. 3118: predeactivation.

Fig. 2-2. Bldg. 3118: predeactivation.

ATTACHMENT 3
BLDG. 3118
POSTDEACTIVATION FACILITY PHOTOGRAPHS

Fig. 3-1. Bldg. 3118: postdeactivation.

Fig. 3-2. Bldg. 3118: postdeactivation.

ATTACHMENT 4
ADMINISTRATIVE TURNOVER
PACKAGE CHECKLIST

Administrative Turnover Package Checklist

Item Number	Document	Applicable ?
1	FDPR	Yes
2	Emergency Response Plan	No
3	Safety Documentation (Category III or greater)	No
4	Regulatory Compliance Documentation	No
5	Interagency Agreements Documentation	No
6	Existing Permit Documentation	No
7	Corrective Action Documentation	No
8	Postdeactivation Punchlist	No
9	Deactivation Locks Log and Keys	Yes

ATTACHMENT 5
TECHNICAL TURNOVER
PACKAGE CHECKLIST

Technical Turnover Package Checklist

Item Number	Document	Applicable ?
1	End Point Determination Report	No
2	End Points Completion Report	No
3	End Point Technical Information	No
4	Deactivation Work Plans	No
5	Updated Facility Drawings (arrangement, PID, Loop, etc.)	Yes
6	"As Left" Photos of Spaces and Major Equipment	Yes
7	Hazardous Material Inventory and Survey	Yes
8	Safeguards and Security Documentation	Yes
9	Chemical Substance Inventory and Survey	Yes
10	Radioactive Materials Inventory and Survey	Yes
11	Facility Soil, Surface Water, and Groundwater Condition Report	No

ATTACHMENT 6
BLDG. 3118
DRAWING LIST

Bldg. 3118 Drawing List

Document Number	Revision	Title
C3E-020366-A001		Reroof Bldgs. 3030, 3118, and 3031 - Site Access Plan and Drawing Index
H21132EG-007-D		AC Elect. Struct. Plan Sects. Dets. AC Units Isotope AR
H3E-20011-G025	A	RWFI-Isotope Area - Bldg. 3118 Roof Plan, Cell Vent. & Off-Gas
H3E-20011-G034	A	RWFI-Isotope Area - Bldg. 3118 Attic Plan, Sections & Details
S3E-020366-B012		Reroof Bldgs. 3030, 3118, 3031 - Roof Plan, Sections & Details
S3E-020366-B013		Reroof Bldgs. 3030, 3118, 3031 - Sections & Details

ATTACHMENT 7
BLDG. 3118
RADIOLOGICAL SURVEY DATA

ORNL Radiological Survey Data

Deborah Crosson
626079

Survey Number: 3038-95-1294

3038 Field Office

Date: 12-14-95 Time: 0830

CTB-047

3038-11P+4B

Building 3118

Give only D/M of smear over
dpm/100 cm² &
dpm/100 cm² &

B	B
1	34
2	35
3	36
4	37
5	38
6	39
7	40
8	41
9	42
10	43
11	44
12	45
13	46
14	47
15	48
16	49
17	50
18	51
19	52
20	53
21	54
22	55
23	56
24	57
25	58
26	59
27	60
28	61
29	62
30	63
31	64
32	65
33	66

#	- Smear Location	Boundary Designations	
		RA - Radiation Area	BA - Radiological Buffer Area
#	- Large Area Smear	HR - High Radiation Area	CA - Contamination Area
#	- Contact Dose Rate	VR - Very High Radiation Area	HC - High Contamination Area
#	- 30 cm Dose Rate	AR - Airborne Radioactivity Area	FC - Fixed Contamination Area
#	- General Area Dose Rate	RM - Radioactive Materials Area	SC - Soil Contamination Area
[SOP]	- Step-off Pad	UM - Underground Radioactive Materials Area	
AS	- Air Sample Location		

Default units are in mR/hr and are for open window beta/gamma readings. Letter suffixes with the number indicate specific radiations: B - Beta (mRad/hr), G - Gamma (mR/hr), N - Neutron (mRem/hr). Boundary designations are looking from the designations into the zoned area.

ORNL Radiological Survey Data

Survey Number: 3038-96-1359

3038 Field Office

Date: 1-12-96 Time: 0830

CTB-047

3038-7P + 4B

Building 3118

One only D/M on labels over
dpm/100 cm² α
dpm/100 cm² β

B	B
1	34
2	35
3	36
4	37
5	38
6	39
7	40
8	41
9	42
10	43
11	44
12	45
13	46
14	47
15	48
16	49
17	50
18	51
19	52
20	53
21	54
22	55
23	56
24	57
25	58
26	59
27	60
28	61
29	62
30	63
31	64
32	65
33	66

#	Smear Location	Boundary Designations	
		RA - Radiation Area	BA - Radiological Buffer Area
#	Large Area Smear	HR - High Radiation Area	CA - Contamination Area
#	Contact Dose Rate	VR - Very High Radiation Area	HC - High Contamination Area
#	30 cm Dose Rate	AR - Airborne Radioactivity Area	FC - Fixed Contamination Area
#	General Area Dose Rate	RM - Radioactive Materials Area	SC - Soil Contamination Area
[SOP]	Step-off Pad	UM - Underground Radioactive Materials Area	
AS	Air Sample Location		

Default units are in mR/hr and are for open window beta/gamma readings. Letter suffixes with the number indicate specific radiations: B - Beta (mRad/hr), G - Gamma (mR/hr), N - Neutron (mRem/hr). Boundary designations are looking from the designations into the zoned area.

ORNL Radiological Survey Data

Survey Number: 3038-96-1399 3038 Field Office Date: 8-6-96 Time: 1100

Building 3118

Default units are in mR/hr and are for open window beta/gamma readings. Letter suffixes with the number indicate specific radiaions: B - Beta (mR/hr), G - Gamma (mR/hr), N - Neutron (mR/hr). Boundary designations are looking from the designations into the zoned area.

Symbol	Description
AS	Air Sample Location
SOP	Step-off Pad
#	General Area Dose Rate
#	30 cm Dose Rate
#	Contact Dose Rate
RA	Large Area Smear
RA	Radiation Area
BA	Radiological Buffer Area
CA	Contamination Area
HC	High Contamination Area
FC	Fixed Contamination Area
RM	Radiation Materials Area
UM	Underground Radioactive Materials Area

Building 3118

ORNL Radiological Survey Data

Survey Number: 3038-96-1399 Date: 8-6-96 Time: 1100

3038 Field Office

ORNL Radiological Survey Data

Survey Number: 3038-96-1532

3038 Field Office

Date: 4/16/96

Time: 10:00

Surveyor Badge Number: 34667

☐ Routine Survey

RWP Number: _____

Building: ~~34007~~ *3118*

Specific Location: FLOOR AREA ADJACENT TO WEST CELL.

Description:

PERFORMED NON-ROUTINE RADIATION / CONTAMINATION SURVEY OF FLOOR AREA UNDERNEATH THE LEAD SHIELDING.

Instruments Used and Calibration Due Date:

3038-1P	8/26/96	CTA-041	3/1/97	CTB-047	3/1/97	3038-7I	8/19/96

General Description of Radiological Conditions:

MAXIMUM DOSE RATES WERE 70 MR/HR @ CONTACT / 11 MR/HT @ 1 FOOT. AVERAGE WHOLE BODY DOSE RATE IN FRONT OF CELL ~4 MR/HR. AVERAGE DOSE RATE @ CONTACT WITH FLOOR ~8 MR/HR. TRANSFERABLE CONTAMINATION OF UP TO 725 DPM DETECTED ON EYEBOLT & SURROUNDING CONCRETE SURFACES OF HOLE. MULTIPLE DECON ATTEMPTS FAILED TO BRING LEVELS DOWN BELOW 200 DPM. COVERED EYEBOLT & HOLE WITH CONTAMINATION AREA TAPE. LEAD SHIELDING PUT BACK IN PLACE AT END OF SURVEY.

Division or Group Needing the Survey: CHEM TECH.

Person-hours spent on the survey: 3

# of Pages: 2

Completed By: *JH Coleman*

Reviewed by: _____

Date: _____

Smear Results (dpm/100 cm² unless noted)

Smear Number	α	β	Location	Smear Number	α	β	Location	Smear Number	α	β	Location
1	NC	5,000	LARGE AREA MASSLIN - SEE MAP.	2-3	NC	ND/GMT	LARGE AREA MASSLIN - SEE MAP.	4	NC	ND/GMT	RE-MASSLIN OF #1 AFTER DECON - SEE MAP.
5-10	<20	<200	SEE MAP.	11	<20	620	SMEAR OF EYEBOLT / CONCRETE - SEE MAP.	12	<20	725	RESMEAR OF #11 AFTER INITIAL DECON ATTEMPT.
13	<20	300	RESMEAR OF #11 AFTER FINAL DECON ATTEMPT.	14-17	<20	<200	LEAD SHIELDING FROM FLOOR.				

ORNL Radiological Survey Data

Survey Number: 3038-96-1532 Date: 4-16-96 Time: 10:00

3038 Field Office

Building 3118

34667

AS - Air Sample Location	UM - Underground Radioactive Materials Area
SOP - Step-off Pad	RM - Radioactive Materials Area
# - General Area Dose Rate	AF - Airborne Radioactivity Area
# - 30 cm Dose Rate	VR - Very High Radiation Area
# - Contact Dose Rate	HR - High Radiation Area
# - Large Area Smear	RA - Radiation Area
# - Smear Location	BA - Radiological Buffer Area
Boundary Designations	
CA - Contamination Area	
HC - High Contamination Area	
FC - Fixed Contamination Area	
SC - Soil Contamination Area	

Default units are in mR/hr and are for open window beta/gamma readings. Letter suffixes with the number indicate specific radiations: B - Beta (mRad/hr), G - Gamma (mR/hr), N - Neutron (mRem/hr). Boundary designations are looking from the designations into the zoned area.

A radiation area was set up
after this survey, until
lead replaced.

Deborah Crossno
626079

Page 3

ORNL Radiological Survey Data

Survey Number: 3038-96-1527

3038 Field Office

Date: 4-12-96 Time: 1400

3038-7I+2P

CTB-047

Building 3118

Give only D/M of locations over	
	dpm/100 cm ² @
	dpm/100 cm ² @
B	B
1	34
2	35
3	36
4	37
5	38
6	39
7	40
8	41
9	42
10	43
11	44
12	45
13	46
14	47
15	48
16	49
17	50
18	51
19	52

contact reading as marked

@ 30 cm
reading are Br

RSD-5 readings are mR/hr

CHARGER

Background readings
at waist level.

Probing
Background
200K here +
upto
400K at
cell doors
dpm/100 cm²
BS

at the X
blue X

* At contact with floor.

ORNL Radiological Survey Data *Helborath Crossline*

Survey Number: 3038-96-1725

3038 Field Office

Date: 8-10-96 Time: 0630

62607

Latest radiation survey 3038-2I

Building 3118

Give only DMA as shown over	
dpm/100 cm ² e	
dpm/100 cm ² s	
β	β
1	34
2	35
3	36
4	37
5	38
6	39
7	40
8	41
9	42
10	43
11	44
12	45
13	46
14	47
15	48
16	49
17	50
18	51
19	52
20	53
21	54
22	55
23	56
24	57
25	58
26	59
27	60
28	61
29	62
30	63
31	64
32	65
33	66

Average whole body dose $\approx 0.4 \text{ mR/hr}$ B

Boundary Designations	
W - Smear Location	RA - Radiation Area
W - Large Area Smear	HR - High Radiation Area
# - Contact Dose Rate	VR - Very High Radiation Area
# - 30 cm Dose Rate	HC - High Contamination Area
# - General Area Dose Rate	AR - Airborne Radioactivity Area
SC - Step-off Pad	RM - Radioactive Materials Area
AS - Air Sample Location	UM - Underground Radioactive Materials Area

Default units are in mR/hr and are for open window beta/gamma readings. Letter suffixes with the number indicate specific radiations: B - Beta (mRad/hr), G - Gamma (mR/hr), N - Neutron (mRem/hr). Boundary designations are looking from the designations into the zoned area.

ORNL Radiological Survey Data

626079

Survey Number: 3038-97-0132

3038 Field Office

Date: 2-14-97 Time: 0900

Latest contamination Survey

3038-8P CTB-047

Building 3118

Give only D/R on smear over
 20 dpm/100 cm² &
 200 dpm/100 cm² &

B	B
1	ND/SM
2	35
3	36
4	37
5	38
6	39
7	40
8	41
9	42
10	43
11	44
12	45
13	46
14	47
15	48
16	49
17	50
18	51
19	52
20	53
21	54
22	55
23	56
24	57
25	58
26	59
27	60
28	61
29	62
30	63
31	64
32	65
33	66

Boundary Designations	
① - Smear Location	RA - Radiation Area
② - Large Area Smear	BA - Radiological Buffer Area
③ - Contact Dose Rate	CA - Contamination Area
④ - 30 cm Dose Rate	HR - High Radiation Area
⑤ - General Area Dose Rate	VR - Very High Radiation Area
⑥ - Step-off Pad	AR - Airborne Radioactivity Area
⑦ - Air Sample Location	RM - Radioactive Materials Area
	SC - Soil Contamination Area
	UM - Underground Radioactive Materials Area

Default units are in mR/hr and are for open window beta/gamma readings. Letter suffixes with the number indicate specific radiations: B - Beta (mRad/hr), G - Gamma (mR/hr), N - Neutron (mRem/hr). Boundary designations are looking from the designations into the zoned area.

Page: 2

**ATTACHMENT 8
S&M TURNOVER
PACKAGE CHECKLIST**

S&M Turnover Package Checklist

Item Number	Document	Applicable ?
1	Postdeactivation S&M Plan	Yes
2	Postdeactivation S&M Updated Effluent Monitoring Plan	No
3	Postdeactivation S&M Updated Safety Equipment List	Yes
4	Postdeactivation S&M Procedures	Yes
5	Postdeactivation S&M Recommendations	No
6	Mothballed Systems Lay-up and Restart Documentation	No

DISTRIBUTION

1. L. V. Asplund
2. W. D. Brickeen
3. R. A. Brown
4. T. W. Burwinkle
5. K. Constant
- 6-15. R. E. Eversole
17. K. W. Haff
18. S. A. Herron
19. L. L. Kaiser
20. T. M. Koepp
21. P. T. Owen
22. L. D. Owens
23. B. D. Patton
24. L. B. Raulston
25. Central Research Library
26. File—EMEF DMC—RC