DOE/PC/90544--721

HEALY CLEAN COAL PROJECT

QUARTERLY TECHNICAL PROGRESS REPORT
No. 27

For the Reporting Period
July 1, 1997 Through September 30, 1997

RECEIVED

FFR 13 1998

OSTI

U.S. DEPARTMENT OF ENERGY COOPERATIVE AGREEMENT
DE-FC22-91PC90544

ALASKA INDUSTRIAL DEVELOPMENT AND EXPORT AUTHORITY
480 West Tudor Road
Anchorage, AK 99503

Patents Cleared By Chicago: November 14, 1997

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

MASTER

DTIC QUALITY INSPECTED 3

19980402 098

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

LEGAL NOTICE

This report was prepared by the Alaska Industrial Development and Export Authority (AIDEA) pursuant to a Cooperative Agreement between the U.S. Department of Energy and AIDEA. Neither AIDEA nor any of its subcontractors, nor the U.S. Department of Energy, nor any person acting on their behalf:

(A) Makes any warranty or representation, expressed, or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or

(B) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by AIDEA, or the U.S. Department of Energy. The views and opinions of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

ABSTRACT

The Healy Clean Coal Project, selected by the U.S. Department of Energy under Round III of the Clean Coal Technology Program is currently in construction. The project is owned and financed by the Alaska Industrial Development and Export Authority (AIDEA), and is cofunded by the U.S. Department of Energy. Construction is 99.8% complete and scheduled for physical completion on November 15, 1997, with startup activity concluding in early 1998. Demonstration testing and reporting of the results will take place in 1998, followed by commercial operation of the facility. The emission levels of nitrogen oxides (NO_x), sulfur dioxide (SO₂), and particulates from this 50-megawatt plant are expected to be significantly lower than current standards.

TABLE OF CONTENTS

Legal Notice	2
Abstract	3
Section 1 - Executive Summary	6
Section 2 - Introduction	6
Section 3 - Project Status	7
Section 4 - Summary and Plans for Next Quarter	12
Progress Schedule (Figure 1)	14

Acronyms and Abbreviations

AIDEA	Alaska Industrial Development and Export Authority
AK	Alaska
DOE	U.S. Department of Energy
EPA	U.S. Environmental Protection Agency
EMP	Environmental Monitoring Plan
FWEC	Foster Wheeler Energy Corporation
GVEA	Golden Valley Electric Association, Inc.
HC Price	H.C. Price Company
HCCP	Healy Clean Coal Project
NEPA	National Environmental Policy Act
NPDES	National Pollution Discharge Elimination System
No.	Number
NO _x	Nitrogen Oxides
OCIP	Owner Controlled Insurance Program
SCA	Sumitomo Corporation of America
SO ₂	Sulfur dioxide
SWEC	Stone and Webster Engineering Corporation
TRW	TRW, Inc.
UCM	Usibelli Coal Mine, Inc.

SECTION 1 - SUMMARY

Please refer to Quarterly Technical Progress Report No. 1, January 1, 1991, to June 30, 1991, for the project background and objectives for the Healy Clean Coal Project (HCCP). The report presented in the following text covers the period July 1, 1997, to September 30, 1997.

The plant design is finalized and all federal and state permits have been obtained for construction of the project. Construction of the project began in May of 1995 and is on schedule and within the budget established following the award of the general construction contract. Off-site manufacturing of equipment, including combustor supply and flue gas desulfurization system supply, is complete. Construction is 99.8% complete and is scheduled for early physical completion on November 15, 1997. Startup testing will be complete with the accomplishment of firing the combustors on coal during January of 1998, at which time the demonstration test period will begin.

Quarterly Technical Progress Report No. 27 summarizes the significant project development steps taken during the reporting period. The information is derived from the monthly reports, which are a more detailed chronology of events. The report concludes with a forecast of activities for the period of October 1, 1997, through December 31, 1997.

SECTION 2 - INTRODUCTION

This Quarterly Technical Progress Report is required under U.S. Department of Energy (DOE) Cooperative Agreement, Article XV, "Reporting Requirements" and Attachment C, "Federal Assistance Reporting Checklist". It covers the period of July 1, 1997, through September 30, 1997.

The primary objective of the HCCP is to conduct a cost-shared project that will demonstrate a new power plant design which features the innovative integration of an advanced combustor and heat recovery system coupled with both high- and low-temperature emission control processes. The parties anticipate that if the demonstration project is successful, the technology could become commercialized in the near term and will be capable of (1) achieving significant reductions in the emissions of sulfur dioxide (SO₂) and the oxides of nitrogen (NO_x) from existing facilities to minimize environmental impacts such as transboundary and interstate pollution and/or (2) providing for future energy needs in an environmentally acceptable manner.

The primary equipment elements comprising this new power plant design include entrained combustion (slagging) systems coupled with a boiler which will produce low-

NO_x levels, and function as a limestone calciner and first-stage SO₂ remover in addition to its heat recovery function; a single spray dryer absorber vessel for second-stage SO₂ removal; a baghouse for third-stage SO₂ and particulate removal; and a lime activation system which recovers unused reagent from particulate collected in the baghouse. The emission levels of SO₂, NO_x, and particulate to be demonstrated are expected to be less than the Federal New Source Performance Standards (NSPS).

The HCCP is a 50-megawatt, coal-fired power plant that is being built adjacent to the existing 25-megawatt Healy Unit No. 1 that is owned and operated by Golden Valley Electric Association (GVEA). The scope of the project consists of a power plant utilizing an entrained combustion (slagging) system, with limestone injection, that burns coal in stages, and a spray dryer.

The Alaska Industrial Development and Export Authority (AIDEA) is administering state funds, performing under the Cooperative Agreement, and financing and owning the project through advance funding and the sale of bonds. DOE is providing cost-shared funding under the Cooperative Agreement to demonstrate advanced coal utilization technologies. AIDEA has assembled a team to design, build, supply coal, and operate the HCCP generating facility: GVEA, a member-owned cooperative electric utility that provides generation, transmission, and distribution service to the Fairbanks area, will operate the facility under an agreement with AIDEA and will purchase the power generated; Usibelli Coal Mine will furnish coal to GVEA; Stone and Webster Engineering Corporation will provide overall project engineering and management services; TRW and Babcock and Wilcox will provide SO₂ and NO_x removal technology related to engineering, design, and manufacturing; and Foster Wheeler Energy Corporation will provide boiler expertise.

Construction of the project began in May of 1995. During the summer and fall of 1995, earthwork, foundation, and structural steel work were performed. No on-site construction was performed after the winter shutdown, which began in November of 1995. Construction began again in March of 1996. Equipment manufacture continued through the winter to be ready for installation throughout the balance of the construction process. Construction is 99.8% complete and is scheduled physical completion on November 15, 1997. Startup testing will be complete with the accomplishment of firing the combustors on coal during January of 1998, at which time the demonstration test period will begin. Additional schedule details are provided on Figure 1 - Progress Schedule.

SECTION 3 - PROJECT STATUS

The following status is for Phase II (construction) work performed during the period July 1, 1997, to September 30, 1997, and is presented in bullet format listed by major activities.

PROJECT MANAGEMENT

Project Team

The Healy Clean Coal Project (HCCP) team participants and their primary roles include:

- Alaska Industrial Development and Export Authority (AIDEA) - Ownership, overall project management, and financing.
- Golden Valley Electric Association, Inc. (GVEA) - Design input and review, operator, and purchaser of the HCCP electrical output.
- Usibelli Coal Mine, Inc. (UCM) - Design input and review, coal supplier, and ash disposal.
- TRW, Inc. (TRW) - Entrained combustion (slagging) system technology supplier.
- Babcock & Wilcox - Spray dryer, fabric filter, and ash recycle system technology supplier (formally Joy Environmental Technologies, Inc.).
- Stone and Webster Engineering Corporation (SWEC) - Architect/Engineer.

In addition, Foster Wheeler Energy Corporation (FWEC) has been contracted for design and supply of the boiler. Sumitomo Corporation of America (SCA) has been contracted for design and supply of the turbine/generator. H.C. Price Company (H.C. Price) has been contracted for general construction of the facility.

The required monthly reporting under the terms of the Cooperative Agreement, Article XV - Reporting Requirements, was fulfilled during this reporting period.

Construction Management

- AIDEA is leading the construction management effort with staff located in Anchorage and a project team located at the project site in Healy to manage the construction effort; administer all field services, supplier contracts, and material purchase orders; and provide direct construction coordination with the general contractor. AIDEA has retained an experienced manager, who has extensive international experience in power plant construction. The manager is assisted by staff from AIDEA and technical specialists from SWEC having backgrounds suited for work in progress. In addition, support is provided as required from the SWEC office in Denver, Colorado, and off-site fabricators of equipment components.
- Construction progress is slightly behind (0.2%) its early completion schedule with 99.8 percent of construction work completed. Earthwork, foundations preparation,

and the structural concrete were completed in September of 1995. Structural steel erection began on August 16, 1995, and is now complete.

- All thirty-four (34) vendors supplying the owner furnished equipment have made delivery. Over one hundred and ninety-three (193) train loads and five hundred and fifteen (515) truck loads of permanent materials and equipment were received at the site through October of 1996, at which time activity slowed dramatically. Materials and equipment receiving is now complete.
- On-site fabrication and erection of tanks and silos are complete. The tanks and silos were sandblasted and painted as installation occurred. On-site fabrication and installation of the Spray Dryer Absorber (SDA) is complete; on-site fabrication and erection of the stack was finished ahead of schedule; the Flue Gas Desulfurization (FGD) baghouse modules have been set and insulated; all ducting has been set in place; and only the insulation and lagging of the combustors and related piping remain to be complete to finish the boiler/combustor installation.
- Piping systems supporting the boiler hydrostatic tests were finished in March of 1997 and the boiler/combustor hydrostatic testing was completed successfully. The boiler chemical cleaning, boilout, and steam blows were successfully accomplished in June of 1997. Air compression and portions of the combined Unit No. 1 and HCCP coal handling system have been started up. Work on the mechanical and electrical tie-ins to Unit No. 1 is complete, and Unit No. 1 is now operating with the jointly shared coal handling systems and electrical control interfaces installed. During July of 1997, the boiler safety valves were set; the turbine main steam valve (MSV) was restored; the condenser and turbine systems were vacuum tested; and using steam produced by oil firing the boiler, the turbine was rolled, the generator was synchronized, and the turbine was loaded to produce 5 megawatts of electricity. Block construction throughout the plant and installation of the water treatment system equipment are finished, and work on the substation and 138 kv line is complete.
- Construction meetings were held weekly with H.C. Price to review the construction schedule and progress, interface owner furnished equipment fabrication schedules, and to coordinate with Babcock and Wilcox, TRW, SCA, and FWEC, respectively, for the flue gas desulfurization system, combustors, turbine, and boiler deliveries and erection with general construction activities. Change orders, when necessary, continue to be negotiated with the General Contractor and the suppliers.
- The final Environmental Monitoring Plan (EMP) was issued by AIDEA to DOE in April of 1997. DOE approved the final EMP in May of 1997.
- Work on the Demonstration Test Plan is underway. AIDEA has received input from Babcock and Wilcox, TRW, and DOE. A preliminary draft was submitted to DOE in September of 1997. A first complete draft is scheduled to be issued in mid-November of 1997.

- AIDEA's engineers and vender representatives have provided extensive on-the-job and classroom training for GVEA operators as individual plant systems have been started up. Operating Manuals and Maintenance Manuals have been developed by the plant equipment vendors for AIDEA. In addition, turnover packages are being completed for all the plant systems.

Finance

- The construction process is within budget, with the contractor receiving \$101,792,200 through September 30, 1997, in progress payments towards the contract total of \$103,054,060,000. This figure includes two large change orders (Numbers 3 and 7 in Table 1) which merged erection of the boiler and turbine systems into the General Construction contract. Savings from deletion of these responsibilities from the supplier contracts resulted in a no net change in the overall project budget. Other changes are allocated to reserves for such purposes. Therefore, the project remains on budget. A summary of change orders to date is noted in Table 1.

Table 1 – Summary of Change Orders to General Construction Contract

Change Order No.	Purpose	Cost
1	Alaska State Fire Marshall changes	\$825,000
2	Construction Camp insurance adjustment	\$400,000
3	Boiler Erection - Moved from supplier contract	\$14,576,611
4	Fencing - Deletion	(\$49,854)
5	Touch-up Painting - Deletion	(\$148,961)
6	Borough Bed Tax - Added after bid date	\$70,000
7	Turbine Erection - Moved from supplier contract	\$1,812,796
8	Boiler Clean - Deletion	(\$786,864)
9	Ash and Disposal Credit - Net	(\$167,538)
10	Miscellaneous small changes	\$52,654
11	Camp Extension - Interim capacity	\$180,000
12	Engineering claim	\$500,000
13	Electrical/Instrumentation Drawing Revision	\$212,801
14	Additional Fireproofing	\$1,340,218
15	Various Small Changes	\$24,473
16	Force Account - Labor	\$750,000
17	Various Small Changes (COP's)	\$217,060
	TOTAL CHANGE ORDERS TO DATE	\$19,808,396

- Through this budgeting period, \$231,816,600 of project expenditures have been made (95.8% of the project budget of \$267,190,000). The project remains on schedule and within budget.

PERMITTING/NEPA COMPLIANCE

The plant design is finalized and all federal and state permit related activities have been completed, and all permits necessary for the construction of the HCCP have been obtained. AIDEA is current in compliance with the permits, and representations made during the project's review under the provisions of the National Environmental Policy Act (NEPA). This review resulted in the issuance of a Final Environmental Impact Statement and Record of Decision that authorized construction of the Project. A Mitigation Action Plan Annual Reports were submitted to DOE in September of 1996, and August of 1997.

Requests for Proposals were issued in August of 1997 for Visibility and Air Quality Monitoring programs. The awards are expected to be made in October of 1997, with systems operating by January of 1998.

OWNER FURNISHED EQUIPMENT

All vendors supplying owner furnished equipment have been delivered. The FWEC and SCA-related erection work has been consolidated under the scope of work of H.C. Price by a change order, providing a no net change in the project budget.

Combustor Supply

All major components of the TRW combustion system and the FWEC boiler components have been set in place. The work remaining includes insulation and lagging of the combustors and related piping.

FGD System Supply

The Flue Gas Desulfurization (FGD) baghouse modules have been set in place. On-site fabrication and installation of the Spray Dryer Absorber (SDA) system is complete.

SCA

All components of the turbine, turbine auxiliary and piping, generator, embedded materials, electrical equipment, and instrumentation have been placed inside the plant in their final positions.

Other Systems

On-site fabrication and erection of the stack is finished and all of the ducting has been set in place. Placement of structural concrete is complete including floor slabs and foundations for the substation and coal handling system. Block construction throughout the plant, including the walls that adjoin Unit No. 1 and for the walls which form room partitions throughout the plant. Installation of the water treatment system equipment is

finished and work on the substation 138 kv line (electrical tie-ins to Unit No. 1) is complete. Healy Unit No. 1 is now operating with the jointly shared coal handling systems and electrical control interfaces installed.

Healy Unit No. 1 Retrofit

Healy Unit No. 1 retrofit, excluding the sorbent injection system, is complete and on line. The NO_x performance test of the boiler has been delayed until the fourth quarter of 1998. The retrofit includes the addition of a Continuous Emission Monitoring System (CEMS), a boiler retrofit of low-NO_x burners including necessary new pulverizers and air system modifications, and a sorbent injection system for SO₂ control. The modifications are required by the HCCP and Healy Unit No. 1 air quality permits and associated agreements.

SECTION 4: SUMMARY AND PLANS FOR NEXT QUARTER (October 1, 1997, to December 31, 1997)

SUMMARY: Engineering is complete and construction work at the HCCP site is expected to be completed as initial startup of the individual plant systems has occurred. Weatherization of the plant is finished, and all of the major components of the boiler, combustor, turbine and FGD systems have been placed inside the plant in their final positions. Major components of the boiler, combustor, turbine, and flue gas desulfurization systems have been pre operationally checked out. The only major construction activity to complete is the insulation and lagging of the combustors and related piping. Vender representatives for the Owner Furnished Equipment and the General Contractor Furnished Equipment will continue to be scheduled for job site visits, to witness and assist with equipment startup, and to provide on-the-job training to GVEA operators. Startup testing will be complete with the accomplishment of firing the combustors on coal, planned to be complete in January of 1998.

PLANS: Specific activities planned for next quarter include:

AIDEA

- Continued oversight of project construction and project management.
- Environmental Monitoring Plan is complete and has been approved by DOE; A preliminary draft of the Demonstration Test Plan was submitted to DOE in September of 1997, and a first complete draft is scheduled to be issued in mid-November of 1997.
- AIDEA engineers will continue to provide on-the-job and classroom training for GVEA operators.

- General contractor will complete construction testing and any punch list items. Startup testing will be complete with the accomplishment of firing the combustors on coal, planned to be completed in January of 1998.

Environmental

- All state and federal permits have been acquired and AIDEA remains in compliance.
- The Mitigation Action Plan Annual Report was issued in August of 1997.
- Requests for Proposals were issued in August of 1997 for Visibility and Air Quality Monitoring programs. The awards are expected to be made in October of 1997, with systems operating by January of 1998.

TRW

- Combustor systems were installed as part of the boiler erection. Insulation and lagging of the combustor and related piping work will be installed.

FWEC

- The boiler system was delivered in June of 1996 and has been installed.

Babcock & Wilcox

- Engineering, design, fabrication, and installation of the spray dryer absorber and ash recycle system are complete.

SCA

- Installation of the turbine, turbine auxiliary and piping, generator, embedded materials, and electrical equipment is complete and systems testing has been completed.

SWEC

- Construction phase service activities will continue, and include responding to requests for information from the general contractor, and construction inspection.

Healy Unit No. 1 Retrofit

- Healy Unit No. 1 retrofit is complete, excluding the sorbent injection system. The operational and performance testing have been delayed due to equipment problems.

FIGURE 1 -- PROGRESS SCHEDULE -- (HCCP Quarterly Report 27)
Phase II B -- Construction

Primary Activity (WBS)	Tasks	Status	Percent Complete	Completion Date (actual/anticipated)
Owner Activities	Project Management	Active, in support of construction	On-going	12/97
	Construction Management	Active, in support of construction	On-going	12/97
	Finance	Funds are available to complete the project	100%	4/91
Combustor Supply	Fabrication	Complete; released for shipment 1/96 - 2/96	100%	2/96
	Field Advisory Services	Start-up services	On-going	10/97
FGD System Supply	Contract Administration	Complete	100%	3/95
	Engineering and Design	Complete	100%	3/95
	Procurement	Complete; released for shipment 2/96	100%	2/96
	Field Services	Start-up services	On-going	10/97
Construction	Engineering support to Constr.	Active	99%	10/97
	Equipment Procurement	All 34 vendors have delivered	100%	12/96
	General Construction			
	*Civil/Structural	Underway	100%	7/97
	Components			
	*Mechanical Components	Underway	99%	10/97
	*Elec/I & C Components	Underway	95%	10/97
	*Combustors Erection	Underway	100%	7/97
	*All Other Construction	Underway	99.9%	11/97
Construction Review Startup	Engineering Reviews	Complete	100%	11/94
	Operation	As required for systems testing	5%	1/97-12/97
	Startup Testing	Follows construction completion	90%	9/97-2/98

<u>SUMMARY OF MAJOR ACTIVITIES</u>	<u>Completion Date (anticipated)</u>	<u>Schedule Status</u>
Design	November 1994	Completed
Construction	November 1997	On Schedule (Early Completion)
Operation (Demonstration Testing)	July 1999	Not Started

M98051922

Report Number (14) DOE/PC/90544 - -T21

Publ. Date (11) 199802

Sponsor Code (18) DOE/FE, XF

JC Category (19) UC-101, DOE/ER

DOE