S

ENGINEERING CHANGE NOTICE

H

1. ECN 660087

Page 1 of 2

Proj.
ECN

2. ECN Category (mark one)		3. Originator's Name, Organization, MSIN, and Telephone No.		4. USQ Required?	5. Date
Supplemental ☐		J. A. Diediker, Readiness to Proceed,		☐ Yes ☒ No	4/21/00
Direct Revision ☒		R2-53, 373-7752			
Change ECN ☐		6. Project Title/No./Work Order No.		7. Bldg./Sys./Fac. No.	8. Approval Designator
Temporary ☐		Programmatic Baseline Summary for		N/A	N/A
Standby ☐		Phase 1 Privatization for the TFC			
Supersedure ☐		9. Document Numbers Changed by this ECN (includes sheet no. and rev.)		10. Related ECN No(s).	11. Related PO No.
Cancel/Void ☐		HNF-1946, 1		N/A	N/A
12a. Modification Work		12b. Work Package No.	12c. Modification Work Completed		12d. Restored to Original Condition (Temp. or Standby ECNs only)
☐ Yes (fill out Blk. 12b)		N/A	N/A		N/A
☒ No (NA Blks. 12b, 12c, 12d)			Design Authority/Cog. Engineer Signature & Date		Design Authority/Cog. Engineer Signature & Date
13a. Description of Change			13b. Design Baseline Document? ☐ Yes ☒ No		
General changes due to name changes, program changes, and corporation changes.					
14a. Justification (mark one)		14b. Justification Details			
Criteria Change ☒					
Design Improvement ☐					
Environmental ☐					
Facility Deactivation ☐					
As-Found ☐					
Facilitate Const. ☐					
Const. Error/Omission ☐					
Design Error/Omission ☐					
15. Distribution (include name, MSIN, and no. of copies)					RELEASE STAMP
See Distribution Sheet					

ENGINEERING CHANGE NOTICE				Page 2 of <u>2</u>	1. ECN (use no. from pg. 1) 660087						
16. Design Verification Required ☐ Yes ☒ No	17. Cost Impact <div style="display: flex; justify-content: space-between;"> <div style="width: 48%;"> <p style="text-align: center;">ENGINEERING</p> <p>Additional ☐ \$ <u>N/A</u></p> <p>Savings ☐ \$ <u>N/A</u></p> </div> <div style="width: 48%;"> <p style="text-align: center;">CONSTRUCTION</p> <p>Additional ☐ \$ <u>N/A</u></p> <p>Savings ☐ \$ <u>N/A</u></p> </div> </div>			18. Schedule Impact (days) Improvement ☐ <u>N/A</u> Delay ☐ <u>N/A</u>							
19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20.											
<table style="width: 100%; border: none;"> <tr> <td style="width: 33%; vertical-align: top;"> <div style="display: flex;"> <div style="flex: 1;"> SDD/DD ☐ Functional Design Criteria ☐ Operating Specification ☐ Criticality Specification ☐ Conceptual Design Report ☐ Equipment Spec. ☐ Const. Spec. ☐ Procurement Spec. ☐ Vendor Information ☐ OM Manual ☐ FSAR/SAR ☐ Safety Equipment List ☐ Radiation Work Permit ☐ Environmental Impact Statement ☐ Environmental Report ☐ Environmental Permit ☐ </div> <div style="flex: 1;"> Seismic/Stress Analysis ☐ Stress/Design Report ☐ Interface Control Drawing ☐ Calibration Procedure ☐ Installation Procedure ☐ Maintenance Procedure ☐ Engineering Procedure ☐ Operating Instruction ☐ Operating Procedure ☐ Operational Safety Requirement ☐ IEFD Drawing ☐ Cell Arrangement Drawing ☐ Essential Material Specification ☐ Fac. Proc. Samp. Schedule ☐ Inspection Plan ☐ Inventory Adjustment Request ☐ </div> </div> </td> <td style="width: 33%; vertical-align: top;"> <div style="display: flex;"> <div style="flex: 1;"> Tank Calibration Manual ☐ Health Physics Procedure ☐ Spares Multiple Unit Listing ☐ Test Procedures/Specification ☐ Component Index ☐ ASME Coded Item ☐ Human Factor Consideration ☐ Computer Software ☐ Electric Circuit Schedule ☐ ICRS Procedure ☐ Process Control Manual/Plan ☐ Process Flow Chart ☐ Purchase Requisition ☐ Tickler File ☐ <u>NONE</u> ☒ </div> <div style="flex: 1;"> </div> </div> </td> </tr> </table>						<div style="display: flex;"> <div style="flex: 1;"> SDD/DD ☐ Functional Design Criteria ☐ Operating Specification ☐ Criticality Specification ☐ Conceptual Design Report ☐ Equipment Spec. ☐ Const. Spec. ☐ Procurement Spec. ☐ Vendor Information ☐ OM Manual ☐ FSAR/SAR ☐ Safety Equipment List ☐ Radiation Work Permit ☐ Environmental Impact Statement ☐ Environmental Report ☐ Environmental Permit ☐ </div> <div style="flex: 1;"> Seismic/Stress Analysis ☐ Stress/Design Report ☐ Interface Control Drawing ☐ Calibration Procedure ☐ Installation Procedure ☐ Maintenance Procedure ☐ Engineering Procedure ☐ Operating Instruction ☐ Operating Procedure ☐ Operational Safety Requirement ☐ IEFD Drawing ☐ Cell Arrangement Drawing ☐ Essential Material Specification ☐ Fac. Proc. Samp. Schedule ☐ Inspection Plan ☐ Inventory Adjustment Request ☐ </div> </div>	<div style="display: flex;"> <div style="flex: 1;"> Tank Calibration Manual ☐ Health Physics Procedure ☐ Spares Multiple Unit Listing ☐ Test Procedures/Specification ☐ Component Index ☐ ASME Coded Item ☐ Human Factor Consideration ☐ Computer Software ☐ Electric Circuit Schedule ☐ ICRS Procedure ☐ Process Control Manual/Plan ☐ Process Flow Chart ☐ Purchase Requisition ☐ Tickler File ☐ <u>NONE</u> ☒ </div> <div style="flex: 1;"> </div> </div>				
<div style="display: flex;"> <div style="flex: 1;"> SDD/DD ☐ Functional Design Criteria ☐ Operating Specification ☐ Criticality Specification ☐ Conceptual Design Report ☐ Equipment Spec. ☐ Const. Spec. ☐ Procurement Spec. ☐ Vendor Information ☐ OM Manual ☐ FSAR/SAR ☐ Safety Equipment List ☐ Radiation Work Permit ☐ Environmental Impact Statement ☐ Environmental Report ☐ Environmental Permit ☐ </div> <div style="flex: 1;"> Seismic/Stress Analysis ☐ Stress/Design Report ☐ Interface Control Drawing ☐ Calibration Procedure ☐ Installation Procedure ☐ Maintenance Procedure ☐ Engineering Procedure ☐ Operating Instruction ☐ Operating Procedure ☐ Operational Safety Requirement ☐ IEFD Drawing ☐ Cell Arrangement Drawing ☐ Essential Material Specification ☐ Fac. Proc. Samp. Schedule ☐ Inspection Plan ☐ Inventory Adjustment Request ☐ </div> </div>	<div style="display: flex;"> <div style="flex: 1;"> Tank Calibration Manual ☐ Health Physics Procedure ☐ Spares Multiple Unit Listing ☐ Test Procedures/Specification ☐ Component Index ☐ ASME Coded Item ☐ Human Factor Consideration ☐ Computer Software ☐ Electric Circuit Schedule ☐ ICRS Procedure ☐ Process Control Manual/Plan ☐ Process Flow Chart ☐ Purchase Requisition ☐ Tickler File ☐ <u>NONE</u> ☒ </div> <div style="flex: 1;"> </div> </div>										
20. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.											
<table style="width: 100%; border: none;"> <tr> <td style="width: 33%; text-align: center;">Document Number/Revision</td> <td style="width: 33%; text-align: center;">Document Number/Revision</td> <td style="width: 33%; text-align: center;">Document Number/Revision</td> </tr> <tr> <td style="text-align: center;">N/A</td> <td style="text-align: center;">N/A</td> <td style="text-align: center;">N/A</td> </tr> </table>						Document Number/Revision	Document Number/Revision	Document Number/Revision	N/A	N/A	N/A
Document Number/Revision	Document Number/Revision	Document Number/Revision									
N/A	N/A	N/A									
21. Approvals											
Signature		Signature									
Date		Date									
Design Authority _____ Cog. Eng. <u>J. A. Diediker</u> <u>4/22/00</u> Cog. Mgr. <u>R. D. Wojtasek</u> <u>4/22/00</u> QA _____ Safety _____ Environ. _____ Other _____ _____ _____ _____ _____ _____		Design Agent _____ PE _____ QA _____ Safety _____ Design _____ Environ. _____ Other _____ _____ _____ _____ _____ _____									
<div style="text-align: center;"> DEPARTMENT OF ENERGY Signature or a Control Number that tracks the Approval Signature <u>N/A</u> ADDITIONAL _____ _____ _____ _____ _____ </div>											

Programmatic Baseline Summary for Phase 1 Privatization for the Tank Farm Contractor

J. A. Diediker

CH2M HILL Hanford Group, Inc.

Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-99RL14047

EDT/ECN: 660087

UC: 2030

Cost Center: 71300

Charge Code: 108521/AA30

B&R Code: EW3130010

Total Pages: ~~128~~ 152

Key Words: River Protection Project, Retrieval and Disposal Mission
baseline summary

Abstract:

The document describes the systematic integrated baseline planning process and provides a summary of the Tank Farm Contractor scope, schedule and cost analysis developed in support of the Phase 1 Privatization mission.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approval Date 4/22/00

Approved For Public Release

[illegible]

HNF-1946
Volume 1
Revision 2

Programmatic Baseline Summary for Phase 1 Privatization for the Tank Farm Contractor

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

CH2MHILL
Hanford Group, Inc.

Richland, Washington

Contractor for the U.S. Department of Energy
Office of River Protection under Contract DE-AC06-99RL14047

Approved for Public Release; Further Dissemination Unlimited

HNF-1946
Volume I
Revision 2

Programmatic Baseline Summary for Phase 1 Privatization for the Tank Farm Contractor

J. A. Diediker

Date Published
April 2000

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

CH2MHILL
Hanford Group, Inc.

P. O. Box 1500
Richland, Washington

Contractor for the U.S. Department of Energy
Office of River Protection under Contract DE-AC06-99RL14047

Approved for Public Release; Further Dissemination Unlimited

LEGAL DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced from the best available copy.

Available in paper copy and microfiche.

Available electronically at

<http://www.doe.gov/bridge>. Available for a processing fee to the U.S. Department of Energy and its contractors, in paper, from:
U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
phone: 865-576-8401
fax: 865-576-5728
email: reports@adonis.osti.gov(423) 576-8401

Available for sale to the public, in paper, from:

U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161
Phone: 800-553-6847
fax: 703-605-6900
email: orders@ntis.fedworld.gov
online ordering:
<http://www.ntis.gov/ordering.htm>

Document Title: **Programmatic Baseline Summary for Phase 1
Privatization for the Tank Farm Contractor**

Approved by:

C.R. Hutchins, Vice President
Planning and Integration
CH2M HILL Hanford Group, Inc.

4/21/00
Date

EXECUTIVE SUMMARY

The Programmatic Baseline Summary for Phase 1 Privatization for the Tank Farm Contractor is one of several documents prepared to provide evidence of the readiness to proceed with Phase 1 of the U.S. Department of Energy, Office of River Protection, mission. CH2M HILL Hanford Group, Inc. (CHG), is the Tank Farm Contractor responsible for performing the planning and operations necessary for tank waste storage, retrieval, feed delivery, and disposal or shipment of the immobilized products in support of the River Protection Project.

The baseline summary provides a review of the scope, schedule, and associated costs developed to demonstrate the TFC's ability to execute the project mission.

Key areas of the document are as follows:

- Introduction and description of the Integrated Baseline planning process used to produce the scope, schedule, and cost exhibits
- Summary scope descriptions for the Tank Farm Contractor components of the River Protection Project
- Summary cost exhibits, including the Tank Farm Contractor Phase 1 cost summary profile, the Tank Farm Contractor Phase 1 detailed cost-loading report derived from the logic-driven, resource-loaded schedule, and a summary of life-cycle costs
- Schedule descriptions and exhibits, including the River Protection Project Master Schedule, Tank Farm Contractor Project Master Baseline Schedule for Phase 1, Tank Farm Contractor Critical Path Schedule by Tank, and the Tank Farm Contractor Integrated Resource-Loaded Detailed Schedule for Phase 1
- Summary program-level description of changes for Phase 1 from the *River Protection Project FY 2000 Multi-Year Work Plan Summary* (CHG 2000a) to the *Programmatic Baseline Summary for Phase 1 Privatization for the Tank Farm Contractor* (Diediker 2000).

The overall conclusion of this document is that the scope, schedule, and estimated costs support installing and operating selected tank farm system upgrades, infrastructure improvements, and immobilized waste management facilities to successfully execute the Privatization Phase 1 mission as contracted with the Tank Farm Contractor.

CONTENTS

1.0	INTRODUCTION.....	1-1
1.1	PURPOSE	1-1
2.0	INTEGRATED BASELINE SUMMARY.....	2-1
2.1	INTEGRATED BASELINE PLANNING PROCESS DETAILS.....	2-1
2.2	INTEGRATED BASELINE PLANNING PROCESS RESULTS	2-4
3.0	SCOPE	3-1
3.1	RIVER PROTECTION PROJECT LOGIC.....	3-1
3.2	RIVER PROTECTION PROJECT WORK BREAKDOWN STRUCTURE	3-1
3.3	TANK FARM CONTRACTOR PHASE 1 FEED DELIVERY, STORAGE AND DISPOSAL MISSION SUMMARY FOR 2006 HOT START	3-1
3.4	LEVEL 1 LOGIC.....	3-11
3.5	CROSSWALK FROM THE LEVEL 1 LOGIC TO THE WORK BREAKDOWN STRUCTURE.....	3-11
4.0	COST.....	4-1
4.1	PRICING BASIS.....	4-1
4.2	ESCALATION ASSUMPTIONS	4-1
4.3	SUMMARY COST TABLES	4-2
5.0	SCHEDULE BASELINE.....	5-1
5.1	PROJECT MASTER BASELINE SCHEDULE.....	5-1
5.2	CRITICAL PATH SCHEDULE	5-1
5.3	LIFE-CYCLE INTEGRATED RESOURCE-LOADED SCHEDULE	5-1
5.4	MILESTONE LIST.....	5-1
6.0	SUMMARY OF PROGRAM-LEVEL CHANGES FOR PHASE 1	6-1
6.1	RETRIEVAL PROJECT.....	6-1
6.2	PROCESS WASTE SUPPORT	6-2
6.3	INFRASTRUCTURE PROJECT.....	6-2
6.4	IMMOBILIZED WASTE	6-2
6.5	CHARACTERIZATION PROJECT	6-3
7.0	REFERENCES.....	7-1

APPENDICES

A	LEVEL 1 LOGICS.....	A-1
B	CROSSWALK FROM THE LEVEL 1 LOGIC TO THE WORK BREAKDOWN STRUCTURE LEVEL 6.....	B-1
C	TANK FARM CONTRACTOR INTEGRATED RESOURCE-LOADED SCHEDULE.....	C-1

FIGURES

Figure 1-1.	Tank Farm Contractor Document Structure.....	1-2
Figure 2-1.	River Protection Project Top-Level Document Relationships.	2-2
Figure 3-1.	River Protection Project Logic.	3-3
Figure 3-2	River Protection Project Work Breakdown Structure.	3-5
Figure 3-3.	Tank Farm Contractor Phase 1 Feed Delivery, Storage, and Disposal Mission Summary for 2006 Hot Start.....	3-7
Figure 4-1.	Total Cost by Project Baseline Summary for Fiscal Years 2000 through 2018—Unescalated. (\$ in 000's)	4-3

TABLES

Table 4-1. Escalation Assumptions Operating and Maintenance Projects/All Construction.....	4-1
Table 4-2. Retrieval and Disposal Phase 1 Costs by Project Baseline Summary for Fiscal Years 2000 through 2018—Unescalated.	4-3
Table 4-3. Retrieval and Disposal Phase 1 Costs by Work Breakdown Structure Level 6 – Unescalated.....	4-4
Table 4-4. Life-Cycle Cost Summary for the Tank Farm Contractor.	4-6
Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 – Unescalated (\$ in 000's) (FY 2000 through FY 2008).	4-7
Table 5-1. Tank Farm Contractor Key Milestones.	5-2

TERMS

BNFL	BNFL Inc.
CHG	CH2M Hill Hanford Group Inc.
CEIS	cost estimating input sheet
DOE	U.S. Department of Energy
DST	double-shell tank
FY	fiscal year
HLW	high-level waste
IHLW	immobilized high level waste
ILAW	immobilized low activity waste
LAW	low-activity waste
LCC	life-cycle cost
MYWP	multi-year work plan
ORP	Office of River Protection
RPP	River Protection Project
RTP	readiness to proceed
SST	single shell tank
TBR	technical basis review
TFC	tank farm contractor
WBS	work breakdown structure
WFD	Waste Feed Delivery

1.0 INTRODUCTION

As part of the U.S. Department of Energy, Office of River Protection (ORP), assessment of contractor readiness to proceed (RTP), the Tank Farm Contractor (TFC), CH2M HILL Hanford Group, Inc. (CHG), has prepared the Programmatic Baseline Summary for Phase 1 Privatization. This document, with additional supporting data, substantiates that the necessary systems, personnel, and equipment are ready to proceed with the Phase 1 mission.

The programmatic baseline consists of three interconnected elements: scope, schedule, and cost. All three elements are necessary to execute the following activities:

- Safely retrieve and deliver tank waste as feed for the waste treatment facilities
- Receive immobilized tank waste products for storage and disposal
- Receive secondary waste and specified byproducts for treatment or disposal
- Provide infrastructure support for the waste treatment facilities.

As shown in Figure 1-1, Tank Farm Contractor Document Summary, the programmatic baseline is integrated with the mission definition and management plans, and is based on the technical baseline documented in the *Technical Baseline Summary Description for the Tank Farm Contractor* (HNF-1901, Rev. 2).

1.1 PURPOSE

The Programmatic Baseline Summary describes the systematic, integrated baseline planning process and provides the results of the TFC's scope, schedule, and cost analysis for Phase 1 Privatization.

Figure 1-1. Tank Farm Contractor Document Structure.

2.0 INTEGRATED BASELINE SUMMARY

The TFC's Integrated Baseline Planning Process is a defined system and process that guides all aspects of the project to provide a consistent, efficient, and effective means for successful project development, performance, and delivery (CHG 1999a). The integrated baseline planning process includes a comprehensive set of management and control processes to identify and control risk, maintain configuration control, balance competing requirements, and integrate project work scope, providing a powerful management tool. Figure 2-1 shows the elements of the integrated baseline, their relationship to upper level guidance documents, and the River Protection Project (RPP) plans and procedures that control the integrated baseline development. The integrated baseline process is used to perform the following:

- Manage the TFC scope as a project
- Provide the foundation for integrated scope definition, estimating, and logic-driven, critical-path scheduling for all work scope
- Establish risk-based priorities
- Document the approved project scope, schedule, and cost for approval and work authorization
- Measure project progress and performance during project execution
- Incorporate changes to the baseline using strict change control procedures.

2.1 INTEGRATED BASELINE PLANNING PROCESS DETAILS

To conduct the RTP planning process, the contractor established multi-disciplined teams with technically knowledgeable and experienced representatives from Operations; Characterization; Retrieval and Disposal; Projects; Nuclear Safety & Licensing; Environmental, Safety, Health and Quality Assurance; Engineering; Planning & Integration; and Maintenance. The use of these subject matter experts ensures that performing organization interfaces are identified for each activity and series of activities and the work is integrated between the programs, projects, and operations.

The integrated baseline planning process can be subdivided into the three project management areas: (1) scope definition, (2) schedule integration, and (3) cost estimating.

The integrated baseline begins with the *River Protection Project Mission Analysis Report* (MAR) (ORP 2000), which captures the Hanford Site-level requirements assigned to the RPP, defines the initial and final end states, identifies major interfaces, and provides an initial assessment of activities that the RPP must execute to achieve the defined mission. The MAR is used to develop the RPP Mission Logic.

The RPP Mission Logic depicts the RPP mission as a sequence of activities necessary to meet the technical requirements. Section 3 addresses the major work that the RPP must perform, including safe storage, waste immobilization (Phase 1), waste immobilization and disposal completion (Phase 2), and closure. The RPP Mission Logic was used to define the technical scope for the TFC and is the top-level basis used for planning and traceable to lower level planning documentation.

CHG developed lower level scope activities and prepared the Tank Farm Contractor Phase 1 Feed Delivery, Storage and Disposal Mission Summary for 2006 Hot Start (RPP-5742, Rev. 1) diagram using *River Protection Project Key Planning Assumptions*, RPP-5993 (CHG 2000b), which defined the operating scenario, feed delivery sequence, and rates to the Privatization Contractor, with one exception. The programmatic baseline planning document is based on earlier draft assumptions, which indicated that the Privatization Contractor would deploy a sulfate-removal process and accommodate a vitrification ramp-up rate of 100 percent. The sulfate-removal assumption and vitrification ramp-up were modified just before issuance of the key enabling assumptions, which introduced the inconsistency between RPP-5993 and the integrated baseline. Preliminary analysis indicates that the net effect of these changes is within CHG's capabilities to resolve. The post-RTP gap analysis will address these issues.

The Tank Farm Contractor Phase 1 Feed Delivery, Storage and Disposal Mission Summary diagram summarizes the Retrieval, Projects, and Operations mission activities. To update the Mission Summary, the RTP planning team evaluated projects and operation baselines to determine how well they supported the preferred waste retrieval and disposal scenarios. The RTP team assessed candidate waste feed delivery, storage, and disposal scenarios for their capability to support the requirements and assumptions. Using the Hanford Tank Waste Operation Simulator (HTWOS), the RTP team evaluated these key data to determine the overall success of executing the mission. Detailed planning assumptions and information on tank waste composition and existing or planned equipment and operational capabilities are defined in HNF-SD-WM-SP-012, *Operation and Utilization Plan for the Tank Farm Contractor* (Kirkbride 2000).

CHG used activity-based planning to define work scope and develop Level 1 logics that depict unique activities, logical interdependencies, and the sequence of the technical scope necessary to achieve the Retrieval and Disposal mission. Scope driven by logic development ensures that work scope is consistent with the technical requirements and each activity on the Level 1 logic correlates to the RPP work breakdown structure (WBS).

Preparation of the technical basis review (TBR) packages was initiated on completion of the Level 1 logics. The TBR process provides for development of the lower levels of the WBS, generally at Level 7, and the lower levels of the schedule logic. TBR packages define the work to be performed; document the technical basis; list the reference documents, enabling assumptions, inputs, deliverables, trade studies, decisions, risk, labor and non-labor resources required to perform the work; and document organizational responsibilities for work performance. They also define how and when the work will be executed.

Each Level 1 activity and its logic was decomposed to the next level of detail necessary to prepare the required components of the TBR package. Components of each TBR package are as follows:

- TBR control/approval log
- Technical basis review narratives
- Primavera Project Planner¹ (P3)-generated subactivity (task) logic networks
- Sub-activity (task) cost-estimating input sheets (CEIS)
- P3-generated resource and cost-loading reports.

Activity-based cost estimating methodology is used to generate cost estimates, which are prepared to a level at which costs are tracked and performance is evaluated. Because of variations in the current phases of the TFC's projects, several estimating techniques are used to construct the cost estimate. Approved commercial and government estimating methods used include analogy, definitive, parametric, factored, cost review and update. In addition, formal construction project estimates are developed and maintained for the life of each line-item construction project in accordance with the U.S. Department of Energy (DOE) policy. Cost estimates are prepared in accordance with the G430.1-1, *DOE Cost Estimating Guide* (DOE 1997); DOE/RL-97-90, *Hanford Cost Estimating and Schedule Guide* (RL 1997); and RPP-PRO-585, *Cost Estimating* (CHG 1999). Each CEIS documents costs, including labor, equipment, materials, and subcontracts, and includes the estimate basis, assumptions, and exclusions for each TBR activity.

The TFC developed an integrated, resource-loaded schedule to support Phase 1 Privatization. The schedule, prepared in P3, was developed from, and is traceable to, the Level 1 logics, formal TBR package data, and the WBS. Resources from the CEISs were loaded and priced in P3 to produce the cost for each activity. The integrated resource-loaded schedule provides a time-phased plan with a logical sequence of interdependent activities, milestones, and constraints.

2.2 INTEGRATED BASELINE PLANNING PROCESS RESULTS

The implementation of the integrated planning process resulted in the development of the documentation described in the following paragraphs.

Electronic access can be used to view the Feed Delivery Storage and Disposal Mission Summary diagram, Level 1 logics, and TBR packages on the Hanford Intranet, RPP Technical Resources web site.

A Feed Delivery Storage and Disposal Mission Summary diagram was prepared that identifies 24 low-activity waste (LAW) feed batches and 50 high-level waste (HLW) feed batches in support of the Phase 1 mission.

¹ Primavera Project Planner is a trademark of Primavera Systems, Inc.

Fifty-seven sheets of Level 1 logics were prepared for Low-Activity Waste feed, High-Level Waste Feed, Immobilized LAW, Immobilized HLW, and Infrastructure Phase 1 projects; the Single-Shell Tank Program; the Management Assessment, Waste Feed Project Definition, and Waste Feed Delivery Programs; and the RPP Tank Waste Retrieval/Disposal Division.

The integrated resource-loaded P3 schedule contains more than 12,000 activities that identify the TF C's (TFC) ability to execute the mission as required to support the Privatization Contractor.

The RTP Team developed more than 900 TBR packages that document the TFC's Phase 1 scope. The final TBR packages consist of the TBR narrative descriptions, subactivity logics, P3 cost-loading reports, and detailed cost estimates. The final packages were reconciled to the approved schedule. Each TBR package has been approved by the program and performing organization managers and placed under configuration control.

This page intentionally left blank.

3.0 SCOPE

3.1 RIVER PROTECTION PROJECT LOGIC

The River Protection Project Logic, TWR-2086 (see Figure 3-1), is a tool for translating the RPP mission requirements identified in the MAR (ORP 2000) into a sequence of activities necessary to achieve the mission objectives. Figure 3-1 illustrates the major work that the RPP must perform to accomplish its mission including safe storage, waste immobilization (Phase 1), waste immobilization and disposal completion (Phase 2), and closure. A diagonal line through a task boxes indicates tasks that have been completed.

3.2 RIVER PROTECTION PROJECT WORK BREAKDOWN STRUCTURE

The RPP WBS (see Figure 3-2) has been organized to provide a common framework for work planning, scope definition, and integration of the baseline for all levels and components of the project. The RPP WBS consists of 10 major elements and provides these elements to CHG and the Privatization Contractor for further decomposition. The Programmatic Baseline Summary focuses on the subset of activities in the WBS for the TFC in support of Phase 1 scope. The subset of the WBS includes the following:

- TW01 Tank Waste Characterization
- TW03 Project W-314, Tank Farm Operations
- TW04 Retrieval
- TW05 Process Waste Support
- TW08 Privatization Infrastructure
- TW09 Immobilized Tank Waste Storage & Disposal.

3.3 TANK FARM CONTRACTOR PHASE 1 FEED DELIVERY, STORAGE AND DISPOSAL MISSION SUMMARY FOR 2006 HOT START

The Tank Farm Contractor Phase 1 Feed Delivery, Storage and Disposal Mission Summary for 2006 Hot Start (see Figure 3-3) shows the Retrieval, Projects, and Operations mission activities. The Mission Summary uses planning assumptions and information on tank waste composition, existing or planned equipment, and operational capabilities as defined in HNF-SD-WM-SP-012, *Tank Farm Contractor Operation and Utilization Plan* (Kirkbride 2000).

The Mission Summary operational need dates are indicated in Figure 3-3 by a black dot “•”, and are used as “reference points/Operational Need Dates” (OND) for a set of key programmatic dates supporting the TFC’s retrieval of tank waste for the Privatization Contractor under ORP’s direction. The black dot represents the programmatic date when all construction upgrades to individual tanks, tank farms, and the Privatization Contractor interfaces and the startup and

This page intentionally left blank

Figure 3-1. River Protection Project Mission Logic

RPP-1946 REV 2

① Percentages of waste from AW-103 transferred AY-102 and AW-104 are to maximize the oxide loading in the blended feed from C-107 and AW-104. 40% remaining will be retrieved in Phase 2

COLOR KEY

- ▲ Key Dates (Assumed [A], Derived [D])
- △ Batch Transfers Complete
- Delivery of Feed Batch to BNFL Feed Tank
- Operational Need Date
- Project Activities, MP-Mixer Pump Installation
- Certification Activities
- Processing Activities
 - Staging Activities: Mix or Mobilize (M), Transfer (T), Degas/Transfer (DT), Dissolve/Mix (DM)
 - SST Sluicing Activities
 - Miscellaneous: Backup Feed (B), Flush/Cleanout (F), Mix & Transfer Feed to BNFL (I)
 - BNFL/MDOE Certification
 - BNFL Pretreatment
 - ILAW and IHLW Facility Operation

turnover activities completed. At this point, Tank Waste Operations has accepted the upgrades and is maintaining the WFD systems in support of the Retrieval and Disposal mission.

The OND represents the point in time beyond which activities preceding them in the integrated schedule cannot slip without incurring programmatic risk in delivering waste to the Privatization Contractor. In addition, the OND is part of the tank backup strategy that permits the TFC to have tanks being delivered in Phase 1 backed up by succeeding tanks. The placement of the black dots represents bringing forward the next tank in sequence, certifying the waste, and delivering the waste to the Privatization Contractor in time to meet delivery requirements for the earlier waste if the waste from the primary tank is not certifiable.

3.4 LEVEL 1 LOGIC

The Level 1 Logic defines and details the Phase 1 scope and sequence of activities required to complete the Retrieval and Disposal mission as reflected in the WBS. Level 1 Logics were prepared for Low-Activity Waste Feed, High-Level Waste Feed, Immobilized LAW, and Immobilized HLW projects; Infrastructure Phase 1 activities; the Single-Shell Tank, Management Assessment, and Waste Feed Project Definition projects; the Waste Feed Delivery Program; and the RPP Tank Waste Retrieval/Disposal Division.

These logics were used to further define the scope, schedule, and cost estimates as documented in the TBR packages. Each activity on the Level 1 Logic represents a TBR package. Primary activity owners, including Operations, Projects, Environmental, Nuclear Safety & Licensing, Retrieval, Characterization, Maintenance, Management, and selected activities for ORP and the Privatization Contractor are identified on the Level 1 Logic diagram. A critical path for each feed batch is identified on the tank-specific logic diagrams.

3.5 CROSSWALK FROM THE LEVEL 1 LOGIC TO THE WORK BREAKDOWN STRUCTURE

Appendix B is a crosswalk for the Tank Waste Retrieval and Disposal Phase 1 Privatization scope as identified on the Level 1 Logic to Level 6 of the WBS.

This page intentionally left blank.

4.0 COST

The TFC budget requirements have been developed in accordance with ORP guidance and the PIO planning assumptions. This section provides the cost summaries, which resulted from a thorough analysis of the labor and non-labor resources needed to execute Phase 1 Privatization. Fiscal year 2001 funding has been constrained to \$382.1M. Budget/fund levels are unconstrained from FY 2002 through the life cycle and are tied to full compliance requirements.

The RTP integrated planning effort has reduced the funding requirements for Phase 1 from the FY 2000 Multi-Year Work Plan (MYWP) (CHG 2000a). Section 6.0 of this document identifies the major areas of scope changes and the *Financial Analysis for Phase 1 Privatization for the Tank Farm Contractor*, HNF-2017, Rev. 2, further explains the financial changes and adjustments for the TFC.

4.1 PRICING BASIS

The resources specified in the TBR package cost estimates were priced in the schedule using a P3 resource rate library based on rates provided to the ORP as referenced in Contract No. DE-AC06-99RL14047; *Revised Submittal of Fiscal Year 2000 Indirect Annual Work Plans* dated November 30, 1999 (Barrett 2000), and Contract No. DE-AC06-99RL14047; *Fiscal Year 2001 and Out-Year Pricing Rates*, dated December 16, 1999 (Short 2000a).

The labor and non-labor rates in the library are fully burdened with the applicable adders except for escalation.

4.2 ESCALATION ASSUMPTIONS

Escalation has been applied to the project costs as directed by Contract No. DE-A06-99RL14047, *U.S. Department of Energy, Office of River Protection (ORP) Mission Planning Guidance for Fiscal Year (FY) 2002*, Revision 1, dated February 03, 2000 (Short 2000b). Outyears beyond FY 2008 are escalated at 2.0% annually.

Table 4-1. Escalation Assumptions Operating and Maintenance
Projects/All Construction.

Fiscal Year	Annual Rate (%)	Cumulative Rate (%)
2001	2.0	2.0
2002	2.0	4.0
2003	2.0	6.1
2004	2.0	8.2
2005	2.0	10.4
2006	2.0	12.6
2007	2.0	14.9

4.3 SUMMARY COST TABLES

The cost tables (Tables 4-2 and Figure 4-1 and Tables 4-3 through 4-5) summarize the budget requirements by fiscal year through FY 2018. The cost tables cover the following items:

- **Retrieval and Disposal Phase 1 Costs by Project Baseline Summary.** Table 4-2 represents the time-phased budget requirements (unescalated) by Project Baseline Summary for the Retrieval and Disposal Phase 1 mission from FY 2000 through FY 2018. Figure 4-1 shows the relative size of each Project Baseline Summary for Phase 1.
- **Retrieval and Disposal Phase 1 Costs by Work Breakdown Structure – Level 6.** Table 4-3 represents the time-phased budget requirements (unescalated) by the WBS-Level 6 element for the Retrieval and Disposal Phase 1 mission.
- **Life-Cycle Cost Summary for the Tank Farm Contractor.** Table 4-4 provides the life-cycle cost profile for the TFC from FY 1997 through FY 2018.
- **Retrieval and Disposal Cost Loading Report.** Table 4-5 summarizes the Retrieval and Disposal costs by fiscal year (FY 2000 through FY 2018) necessary to perform work defined in the TBR packages in support of the Phase 1 mission.

Interfaces with other essential Hanford Site facilities have been coordinated and integrated. The cost for these facilities are not included in this document, but are funded and supported through Phase 1 by Fluor Hanford, Inc. (FHI). The excluded facility base operations are as follows:

- The 222-S Laboratory base operation costs to support tank characterization
- The 242-A Evaporator operations
- The Effluent Treatment Facility, which is necessary to support treatment of the 242-A Evaporator condensate and supports the Privatization Contractor
- The Liquid Effluent Retention Facility, which is necessary for treatment of radioactive or dangerous liquid effluents generated by the Privatization Contractor
- The Treated Effluent Disposal Facility, which is necessary to provide treatment of non-radioactive, non-dangerous liquid effluents generated by the Privatization Contractor.

Table 4-2. Retrieval and Disposal Phase 1 Costs by Project Baseline Summary for Fiscal Years 2000 through 2018—Unescalated. (\$ in 000's)

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	Sub Total	FY09 - FY18	Total
TW01 Characterization Support to Retrieval	\$ 17	\$ 10	\$ 8	\$ 6	\$ 9	\$ 6	\$ 6	\$ 3	\$ 5	\$ 70	\$ 36	\$ 106
TW03 Project W-314	\$ 26	\$ 51	\$ 68	\$ 31	\$ 31	\$ 11	\$ -	\$ -	\$ -	\$ 218	\$ -	\$ 218
TW04 Retrieval Project	\$ 51	\$ 70	\$ 171	\$ 195	\$ 132	\$ 132	\$ 138	\$ 107	\$ 93	\$ 1,089	\$ 637	\$ 1,726
Waste Feed Delivery Subtotal	\$ 94	\$ 131	\$ 247	\$ 232	\$ 172	\$ 149	\$ 144	\$ 110	\$ 98	\$ 1,377	\$ 673	\$ 2,050
TW05 Process Waste Support	\$ 1	\$ 1	\$ 1	\$ 2	\$ 2	\$ 2	\$ 2	\$ 2	\$ -	\$ 13	\$ -	\$ 13
TW08 Privatization Infrastructure	\$ 19	\$ 17	\$ 8	\$ 6	\$ 11	\$ 34	\$ 14	\$ 15	\$ 15	\$ 139	\$ 148	\$ 287
TW09 Immobilized Waste Storage and Disposal	\$ 9	\$ 10	\$ 11	\$ 19	\$ 39	\$ 65	\$ 44	\$ 13	\$ 24	\$ 234	\$ 590	\$ 824
Total Retrieval and Disposal Phase 1 \$ Reflect Budget Form	\$ 123	\$ 159	\$ 267	\$ 259	\$ 224	\$ 250	\$ 204	\$ 140	\$ 137	\$ 1,763	\$ 1,411	\$ 3,174

Figure 4-1. Total Cost by Project Baseline Summary for Fiscal Years 2000 through 2018—Unescalated. (\$ in 000's)

Based Upon Proposed Retrieval and Disposal Phase 1 Budget (\$3174M)

Totals may be slightly different from sum of values because of rounding.

10428 may be slightly different from sum of values because of rounding.																							
PRG	FT	WBS Desc	DESCRIPTION	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	TOTAL
TW01	1	10103010104	ACQUIRE SAMPLES & MEASUREMENTS	12,513	7,547	5,215	4,558	5,715	3,686	3,476	1,428	2,396	18	1,794	800	1,295	5,312	477	2,456	160	533	--	59,799
TW01	1	10101010105	SAMPLE ANALYSIS	4,470	2,230	2,044	1,292	3,430	2,541	2,378	2,084	2,286	--	2,139	4,465	2,906	5,698	2,843	4,300	--	--	11	45,377
TOTAL TW01				16,983	9,777	7,259	5,850	9,145	6,227	5,854	3,512	4,682	18	3,933	5,265	4,201	11,010	3,320	7,056	160	533	11	105,176
W-314				5,702	5,809	12,232	6,634	3,750	2,556	--	--	--	--	--	--	--	--	--	--	--	--	--	36,683
TW03	3	10103010110	PROJECT W-314																				
TW03	3	10103010110	PROJECT W-314	20,512	45,099	55,363	23,984	27,537	8,162	--	--	--	--	--	--	--	--	--	--	--	--	--	180,657
TOTAL W-314				26,213	50,908	67,595	30,618	31,287	10,719	--	--	--	--	--	--	--	--	--	--	--	--	--	217,340
TW04				9,098	6,671	13,449	10,678	13,541	27,630	24,615	10,588	10,672	10,630	10,630	10,630	10,588	10,789	10,789	10,832	10,746	10,746	234,111	
TW04	1	10104010101	DST PROJ MGMT & ADMIN																				
TW04	1	10104010102	PHEDPROCESS DEVELOPMENT	3,819	3,515	4,224	3,924	2,911	3,364	2,973	2,870	2,893	2,719	2,719	2,719	2,709	2,720	2,720	2,731	2,709	2,709	57,568	
TW04	1	10104010103	DST RETRIEVAL PROJ DEFINITION	7,544	6,096	4,187	5,228	4,255	4,111	3,815	3,661	3,269	3,370	3,269	3,370	3,269	2,079	2,079	2,087	2,071	2,071	67,896	
TW04	1	10104010104	W-151 (42-101 RETRIEVAL)	4,602	410	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	5,012	
TW04	1	10104010105	PROJ W-211, ITRIS	1,233	952	1,086	839	863	859	856	856	863	859	859	859	--	--	--	--	--	--	10,564	
TW04	1	10104010106	W-521, WFD SYSTEMS	4,004	2,396	562	515	517	515	513	513	517	515	515	515	513	515	515	515	517	--	12,110	
TW04	1	10104010107	W-522, DST RETRIEVAL PROJECTS	--	--	--	--	--	2,306	1,829	3,253	517	515	515	515	513	515	515	515	517	--	12,115	
TW04	1	10104010109	FUTURE DST RET & TRANSFER PROJ	--	845	4,586	3,844	2,257	9,554	9,093	314	317	315	315	315	314	315	315	315	317	314	314	33,959
TW04	1	10104010110	PHASE 1 DST RETRIEVAL OPS	2,069	7,117	14,840	21,660	17,681	11,630	11,862	13,126	12,705	12,599	14,224	13,279	11,435	11,113	10,461	12,532	9,016	8,995	9,044	224,818
TW04	1	10104010114	DST RETRIEVAL SYST DEVELOPMENT	6,374	6,085	4,454	3,597	2,149	2,093	2,085	2,085	2,079	2,071	2,071	2,071	2,082	1,913	1,913	1,913	1,920	1,782	1,267	49,843
TW04	1	10104010118	W-525, TF WFD UPGRADES	--	334	723	1,853	3,368	1,595	--	--	--	--	--	--	--	--	--	--	--	--	7,893	
TW04	1	10104010201	SST RET PROJ MGMT & ADMIN	1,708	1,271	1,696	1,696	1,703	1,696	1,690	1,690	1,703	1,696	1,696	1,696	1,690	1,697	1,697	1,704	1,690	1,690	31,806	
TW04	1	10104010202	SST RETRIEVAL SYST DEFINITION	268	404	630	400	844	697	885	694	705	1,425	1,350	697	694	694	--	--	--	--	40,404	
TW04	1	10104010203	SST RETR SYST DEMONSTRATION	437	4,549	8,830	8,901	616	--	--	--	--	--	--	--	--	--	--	--	--	--	23,333	
TW04	1	10104010204	SST RETRIEVAL PROJECTS DEFINIT	1,727	306	399	91	19	1,352	185	275	184	17	--	--	--	--	--	--	--	--	4,589	
TW04	1	10104010205	HANFORD TANKS INITIATIVE	23	1,727	963	844	7	--	--	--	--	--	--	--	--	--	--	--	--	--	3,564	
TW04	1	10104010206	SST TECHNOLOGY & ASSESSMENTS	1,431	1,658	1,404	864	920	918	914	914	921	918	918	918	914	167	167	168	167	166	14,613	
TW04	1	10104010207	FUTURE SST RETRIEVAL PROJECTS	--	--	1,677	3,251	3,200	--	--	1,041	2,042	2,034	2,034	977	--	--	--	--	--	--	16,257	
TW04	1	10104010209	PHASE 1 SST RETRIEVAL OPERNS	--	--	--	--	169	109	2,602	5,891	3,430	12	348	862	8,773	6,403	10,324	3,340	96	52	42,413	
TW04	1	10104010212	SST SAFETY BASIS	--	660	370	385	574	--	--	--	--	--	--	--	--	--	--	--	--	--	1,989	
TW04	1	10104010213	W-533, SST RETRIEVAL SYSTEMS	--	3,146	3,175	1,685	2,928	3,059	5,763	3,145	3,288	2,916	2,916	2,916	2,905	--	--	--	--	--	37,841	
TW04	1	10104010301	CLOSURE/ADDOSE ZONE PROJ MGMT	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
TW04	1	10104010302	CLOSURE SYSTEM DEFINITION	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
TW04	1	10104010303	VADOSE ZONE ACTIVITIES	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
TW04	2	10104010304	VADOSE ZONE ACTIVITIES	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
TW04	3	10104010103	DST RETRIEVAL PROJ DEFINITION	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
TW04	3	10104010103	PROJ W-211, ITRIS	6,436	12,486	36,521	28,892	11,691	12,205	15,343	14,132	14,177	6,387	1,090	304	654	64	--	--	--	--	160,582	
TW04	3	10104010105	W-521, WFD SYSTEMS	--	--	--	--	21,330	16,932	17,493	18,939	25,420	39,124	24,013	5,137	3,059	279	--	--	--	--	322,513	
TW04	3	10104010106	W-522, DST RETRIEVAL PROJECTS	--	9,481	61,629	79,707	21,330	16,932	17,493	18,939	25,420	39,124	24,013	5,137	3,059	279	--	--	--	--	88,397	
TW04	3	10104010107	W-522, DST RETRIEVAL PROJECTS	--	--	--	--	776	3,182	2,905	2,928	3,253	7,369	13,007	14,771	15,361	18,346	3,771	2,928	--	--	42,841	
TW04	3	10104010118	W-525, TF WFD UPGRADES	--	4,100	10,500	19,201	9,040	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
TW04	3	10104010207	FUTURE SST RETRIEVAL PROJECTS	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
TW04	3	10104010211	SST CHARACTERIZATION	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
TW04	3	10104010213	W-533, SST RETRIEVAL SYSTEMS	--	1,176	6,444	20,932	21,744	32,486	19,965	4,672	11,463	37,081	41,540	11,435	--	--	--	--	--	--	208,939	
TOTAL TW04				50,993	76,109	170,761	195,223	131,695	132,175	138,173	106,837	93,304	103,037	115,931	101,886	76,284	54,110	59,326	39,838	32,316	28,006	726,185	
TW05				1,219	1,276	1,717	1,592	1,598	1,592	1,586	1,548	--	--	--	--	--	--	--	--	--	--	--	12,128
TOTAL TW05				1,219	1,276	1,717	1,592	1,598	1,592	1,586	1,548	--	--	--	--	--	--	--	--	--	--	--	12,128

Table 4-3. Retrieval and Disposal Phase 1 Costs by Work Breakdown Structure Level 6 – Unescalated. (\$ in 000's) (2 sheets)

Totals may be slightly different from sum of values because of rounding.																							
PBS	PT	WBS Level	DESCRIPTION	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	TOTAL
TW08																							
TW08	1	10108010101	PHASE 1 INFRASTRUCTURE	2,973	6,927	6,920	6,287	7,585	34,415	14,087	14,851	14,969	14,910	14,910	14,910	14,851	14,685	14,675	14,675	14,734	14,617	14,617	256,596
TW08	3	10108010101	PHASE 1 INFRASTRUCTURE	15,638	10,457	1,039	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	27,133
TW08	4	10108010101	PHASE 1 INFRASTRUCTURE	--	--	--	248	3,596	--	--	--	--	--	--	--	--	--	--	--	--	--	--	3,844
TOTAL TW08				18,611	17,384	7,959	6,535	11,181	34,415	14,087	14,851	14,969	14,910	14,910	14,910	14,851	14,685	14,675	14,675	14,734	14,617	14,617	287,574
TW09																							
TW09	1	10109010101	ILAW PROJECT MANAGEMENT	542	541	541	490	551	548	546	546	551	548	548	548	531	466	513	513	516	511	502	10,052
TW09	1	10109010102	ILAW SYSTEMS DEFINITION	888	937	688	2,313	5,096	7,709	4,262	140	4,149	4,955	4,955	4,955	2,449	1,640	1,640	1,640	1,647	1,634	465	52,782
TW09	1	10109010103	ILAW PERFORMANCE ASSESSMENT	4,073	3,159	1,812	1,290	42	--	--	--	--	--	--	--	--	--	--	--	--	--	--	10,376
TW09	1	10109010104	W-520 ILAW DISPOSAL COMPLEX	--	1,399	1,204	971	1,042	862	2,036	1,630	--	--	--	--	--	--	--	--	--	--	--	9,093
TW09	1	10109010105	ILAW OPERATIONS	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW09	1	10109010107	ILAW OPERATIONS	--	--	537	490	443	439	3,156	2,694	13,450	15,314	15,314	15,253	7,699	7,699	7,699	7,779	7,668	7,665	128,562	
TW09	1	10109010401	ILAW D & D	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW09	1	10109020101	HLW PROJECT MANAGEMENT	739	541	541	490	551	549	547	547	551	549	549	549	532	466	514	514	516	512	500	3,009
TW09	1	10109020102	HLW SYSTEMS DEFINITION	1,129	702	750	617	971	1,639	850	40	--	1,375	16,496	16,496	16,430	7,264	7,264	7,264	7,293	7,235	7,120	100,935
TW09	1	10109020103	W-464 HLW INTERIM STOR FAC	1,528	1,150	1,347	1,022	1,456	1,937	1,959	2,738	675	--	--	--	--	--	--	--	--	--	--	13,812
TW09	1	10109020104	HLW OPERATIONS	--	--	--	--	--	--	--	--	207	1,020	5,156	5,156	5,135	1,891	1,891	1,899	1,884	1,884	28,015	--
TW09	1	10109030102	HLW FUTURE PROJ'S SYS. DEFN	--	--	--	--	298	72	47	47	47	47	47	47	47	47	47	47	47	46	936	
TW09	1	10109030103	HLW FUTURE PROJ'S OPERATIONS	--	--	--	--	--	3,581	4,681	4,862	720	82	82	82	81	82	68	--	--	--	--	14,337
TW09	2	10109010103	ILAW PERFORMANCE ASSESSMENT	--	--	--	--	--	--	--	--	--	--	--	--	--	--	696	2,620	--	--	--	3,316
TW09	2	10109010104	W-520 ILAW DISPOSAL COMPLEX	143	264	252	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	660
TW09	2	10109010105	ILAW OPERATIONS	--	--	--	--	157	461	--	--	--	--	--	--	--	--	--	--	--	--	--	618
TW09	3	10109010104	W-520 ILAW DISPOSAL COMPLEX	--	--	--	--	3,212	9,868	17,757	12,399	--	--	--	--	--	--	--	--	--	--	--	43,636
TW09	3	10109010105	ILAW OPERATIONS	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW09	3	10109010401	ILAW D & D	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW09	3	10109020103	W-464 HLW INTERIM STOR FAC	--	1,275	3,323	7,740	18,195	32,502	14,892	310	--	--	--	--	--	--	--	--	--	--	--	78,237
TW09	3	10109030103	HLW FUTURE PROJ'S	--	--	--	--	--	--	--	--	--	20,821	24,558	55,767	76,237	75,951	--	--	--	--	--	316,619
TOTAL TW09				9,042	9,988	10,994	18,585	38,972	64,702	44,699	13,372	24,492	45,349	67,704	98,913	116,695	96,008	84,119	22,691	20,151	19,992	18,684	825,151
TOTAL PHASE 1 COSTS (P3)																							
				129,764	148,818	275,847	266,866	232,340	258,292	212,861	146,682	145,906	163,314	280,078	228,974	212,831	175,813	161,448	84,260	87,360	63,668	81,318	3,173,559

Table 4-4. Life-Cycle Cost Summary for the Tank Farm Contractor. (\$ in 000's).

	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	TOTAL
PHASE 1 COSTS																				
TW01 CHARACTERIZATION	16,983	9,777	7,619	5,850	9,165	6,227	5,854	3,512	4,682	18	3,933	5,265	4,201	11,010	3,320	7,056	160	533	11	105,176
TW03 W-314	26,213	50,908	67,595	30,618	31,287	10,719	--	--	--	--	--	--	--	--	--	--	--	--	--	217,340
TW04 RETRIEVAL	50,693	70,109	170,701	195,223	131,095	132,175	138,173	106,857	93,304	103,037	113,931	101,886	76,284	54,110	59,326	39,838	32,316	28,526	28,006	1,726,188
TW05 PROCESS WASTE SUPPLY	1,219	1,276	1,717	1,592	1,598	1,592	1,586	1,548	--	--	--	--	--	--	--	--	--	--	--	12,128
TW08 INFRASTRUCTURE	18,611	17,384	7,958	6,535	11,181	34,415	14,087	14,851	14,969	14,910	14,910	14,910	14,851	14,685	14,675	14,675	14,734	14,617	14,617	287,574
TW09 IMMOB WASTE	9,042	9,988	10,994	18,585	38,972	64,702	44,699	13,372	24,492	45,349	67,704	98,913	116,695	96,008	84,119	22,691	20,151	19,592	18,684	825,153
TW10 MGMT SUPPORT	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TOTAL PHASE 1 COSTS IN SCHEDULE	122,760	159,441	266,585	258,404	223,898	269,830	304,399	140,140	137,446	163,314	200,478	220,974	212,031	375,813	161,440	84,260	67,340	63,668	61,318	3,173,559
REQUIRED PHASE 1 ADJUSTMENTS																				
TW01 CHARACTERIZATION	15,428	11,317	12,887	12,029	12,382	12,269	11,009	13,877	16,194	855	13,688	20,039	20,717	20,942	21,048	21,082	21,199	21,074	20,808	301,044
TW03 W-314	--	22	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	22
TW04 RETRIEVAL	--	(4,965)	17,892	(7,243)	20,193	86	7,238	9,260	7,378	(12,611)	(6,035)	3,273	252	3,221	3,500	3,500	3,500	3,500	3,500	55,439
TW08 INFRASTRUCTURE	--	(2,798)	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	(2,798)
TOTAL PHASE 1 SUPPORT COSTS	15,428	-3,576	30,779	4,786	32,775	12,355	20,247	33,137	23,572	(11,756)	7,563	23,312	20,960	24,163	24,548	24,582	24,669	24,574	24,308	353,397
TOTAL PHASE 1 COSTS	138,188	165,917	297,364	263,190	256,673	282,185	324,646	173,277	161,018	151,558	208,041	244,286	233,990	399,976	185,988	108,842	92,659	88,242	85,626	3,527,267
BALANCE OF TFC PROGRAM & PHASE 2 COSTS																				
TW01 CHARACTERIZATION	4,359	7,601	9,734	10,404	8,908	6,862	2,026	8,757	6,625	21,573	1,083	1,153	124	125	125	125	126	125	124	89,149
TW03 SAFETY	21,985	17,619	10,132	10,563	8,138	8,327	7,914	7,913	7,912	--	--	--	--	--	--	--	--	--	--	100,503
TW03 OPERATIONS	125,927	129,892	130,122	118,267	92,925	95,744	72,864	80,260	75,387	75,419	73,236	72,920	72,659	71,814	72,433	72,936	72,659	72,095	72,653	1,650,412
TW04 RETRIEVAL	7,493	7,561	8,402	7,613	9,441	9,918	8,804	16,621	36,248	48,505	283,297	439,577	608,372	673,666	706,439	662,495	606,926	404,624	245,979	4,791,933
TW05 PROCESS WASTE SUPPLY	7,000	8,577	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	159,431
TW08 INFRASTRUCTURE	--	603	4,580	4,923	1,049	1,045	4,256	13,028	14,840	42,615	42,615	13,603	73,458	73,752	73,752	73,752	74,043	73,458	73,458	658,829
TW09 IMMOB WASTE	3	--	--	1	--	465	1,077	525	18,107	65,990	59,253	59,063	83,635	132,566	239,712	298,859	291,890	210,947	208,110	1,669,802
TW10 MGMT SUPPORT	48,320	40,148	44,392	47,840	44,102	41,840	36,881	39,684	31,898	31,789	31,916	31,789	31,764	31,916	31,789	31,789	31,897	31,897	31,722	693,325
TOTAL	215,087	215,000	215,824	208,072	172,315	172,663	142,284	175,250	199,680	293,932	499,861	626,567	878,474	992,900	1,132,712	1,148,418	1,086,004	801,561	640,458	9,813,383
ADJUSTMENTS TO BALANCE OF TFC PROGRAM & PHASE 2 COSTS																				
TW01 CHARACTERIZATION	--	(45)	--	--	--	--	3,552	--	--	--	--	--	--	--	--	--	--	--	--	3,507
TW03 SAFETY	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW03 OPERATIONS	--	--	3,041	1,726	1,619	1,638	5,441	5,456	5,446	5,451	5,451	5,451	5,451	5,451	5,451	5,451	5,446	5,456	5,456	78,887
TW03 W-314	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW04 RETRIEVAL	--	--	53	781	4,425	1,634	10,552	34,159	49,486	30,506	26,313	37,358	22,168	51,095	22,725	10,066	3,775	526	--	305,632
TW05 PROCESS WASTE SUPPLY	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW08 INFRASTRUCTURE	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW09 IMMOB WASTE	--	(2)	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	(2)
TW10 MGMT SUPPORT	--	--	1,501	1,508	4,267	1,025	1,025	1,025	1,025	1,025	1,025	1,025	1,025	1,025	1,025	1,025	1,025	1,025	1,025	21,626
TOTAL	--	(47)	4,595	4,015	10,311	4,297	20,570	40,640	55,967	36,982	32,789	43,834	28,649	57,571	29,201	16,542	10,246	7,007	6,481	409,650
ACTUAL COSTS																				
TOTAL TFC ACTUALS & PROGRAM REQTS	FY 1997	FY 1998	FY 1999	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP	ACWP
TW01 CHARACTERIZATION	36,770	28,650	30,240	28,283	29,845	23,358	24,441	26,146	27,501	22,446	18,704	26,457	25,042	32,077	24,493	28,263	21,485	21,732	20,943	630,240
TW03 SAFETY	21,985	17,619	10,132	10,563	8,138	8,327	7,914	7,913	7,912	--	--	--	--	--	--	--	--	--	--	192,681
TW03 OPERATIONS	125,927	129,892	131,163	119,993	94,544	97,382	78,305	85,716	81,033	80,870	78,687	78,371	78,115	77,265	77,884	78,387	78,105	77,551	78,109	2,100,736
TW03 W-314	26,213	50,930	67,595	30,618	31,287	10,719	--	--	--	--	--	--	--	--	--	--	--	--	--	252,431
TW04 RETRIEVAL	58,186	72,705	197,048	196,374	165,754	143,813	164,767	166,897	186,426	169,437	417,506	582,094	707,076	782,092	791,990	715,899	646,517	437,176	277,435	7,020,130
TW05 PROCESS WASTE SUPPLY	8,219	9,853	10,179	10,054	10,060	10,054	10,048	10,010	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	8,462	193,387
TW08 INFRASTRUCTURE	18,611	15,189	12,539	11,455	12,330	33,459	18,343	27,879	29,809	57,524	57,524	28,512	88,309	88,437	88,437	88,437	88,777	88,075	88,075	954,893
TW09 IMMOB WASTE	9,045	9,986	10,994	18,586	38,972	65,167	43,776	13,897	42,999	110,939	126,957	157,976	200,330	228,374	32,831	321,550	312,041	230,939	226,794	2,514,093
TW10 MGMT SUPPORT	48,320	40,148	44,393	49,348	48,569	42,865	37,906	40,709	32,923	32,941	32,941	32,941	32,789	32,941	32,814	32,814	32,922	32,874	32,747	804,065
TOTAL TFC REQUIREMENTS	353,276	374,972	517,783	475,277	439,199	439,144	387,500	379,167	416,665	402,402	740,781	914,686	1,140,123	1,209,448	1,345,901	1,273,802	1,185,309	896,309	732,563	14,663,457
ESCALATION																				
TW01 CHARACTERIZATION	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW03 SAFETY	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW03 OPERATIONS	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW03 W-314	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW04 RETRIEVAL	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW05 PROCESS WASTE SUPPLY	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW08 INFRASTRUCTURE	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW09 IMMOB WASTE	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TW10 MGMT SUPPORT	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
TOTAL TFC ACTUALS & PROGRAM REQUIREMENTS (RECALCULATED)	353,276	382,139	537,495	502,755	473,524	482,542	434,843	433,285	485,147	573,654	699,729	1,133,312	1,441,649	1,611,656	1,773,109	1,768,090	1,624,764	1,438,972	1,168,445	16,650,445

Note: Totals may be slightly different than sum of values due to rounding.

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 --
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
1.01.01.01.01.04	ACQUIRE SAMPLES & MEASUREMENTS									
100.200	Rev/Dispositin BNFL Study Residue/Job Crl Samps	758	438	761	760	807	758	586		
100.C03	Updt Best Basis Inventory/Tank Char Rpt C-104	28								
100.C19	Obtin C-107 Core Snps/Prep Sub-Samps & Composites		1326							
100.C30	Perform C-107 Post Retrieval Verification									
100.C77	Perform C-104 Post Retrieval Verification								16	98
100.N01	Prov Post Part B2 Samp 3AN per ICD 23 to BNFL		845							
100.N05	Prov Post Part B2 Samp 4AN per ICD 23 to BNFL		236	609						
100.N08	Prov Post Part B2 Samp 2AN per ICD 23 to BNFL	843								
100.N09	Prov Post Part B2 Samp 7AN per ICD 23 to BNFL									
100.N11	Prov Post Part B2 Samp 5AN per ICD 23 to BNFL		845							
100.N47	Samp/Anlyz 7AN Samps per LAW Fd Cert DQO 7AN				804	3			173	31
100.N49	Samp/Anlyz 5AN Samps per LAW Fd Cert DQO 2AN									
100.N50	Samp/Anlyz 5AN Samps per LAW Fd Cert DQO 5AN									
100.N51	Samp/Anlyz 2AN Samps per LAW Fd Cert DQO 2AN							201	2	
100.N53	Samp/Anlyz 4AN Samps per LAW Fd Cert DQO 4AN							173	31	
100.N54	Samp/Anlyz 4AN Samps per LAW DQO AN-101							173	31	
100.N55	Samp/Anlyz 3AN Samps per LAW Fd Cert DQO 2AN									
100.N56	Samp/Anlyz 3AN Samps per LAW Fd Cert DQO 3AN									
100.N61	Sample 4AN Feed in 4AN and Analyze for Sulfates					18		225		
100.N62	Samp 4AN Feed in AN-101 and Analyze for Sulfates					18		129		
100.N63	Sample 5AN Feed in 5AN and Analyze for Sulfates									
100.N64	Sample 5AN Feed in 2AN and Analyze for Sulfates									
100.N65	Samp/Anlyz AP-106 Samp per LAW Fd Cert DQO 2AN									
100.P01	Sample AP-102		753							
100.P02	Sample AP-106			22	750					
100.P03	Samp/Anlyz AP-106 Samps per LAW DQO AP-106									
100.P04	Sample AP-108			8	750					
100.P05	Samp/Anlyz AP-108 Samps per LAW DQO AP-108									
100.P62	Sample AP-105			22	182					
100.P63	Sample SY-101 Feed in AP-104		203							
100.P65	Samp/Anlyz AP-102 Samps per LAW DQO AP-102					176	27			
100.P67	Samp/Anlyz AP-105 Samps per LAW DQO AP-104									
100.P68	Samp/Anlyz AP-105 Samps per LAW DQO AP-105									
100.P69	Samp/Anlyz AP-101 Samps per LAW DQO AP-101					203				
100.P71	Sample AP-101 per BNFL, ORP/WIT, and RPP Rqmts	169								
100.P77	Samp/Anlyz SY-101 Samps per LAW DQO AP-104					1573	3			

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.												
Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008		
100.S46	Samp/Anlyz S-105 Samps per LAW Fd Cert DQO 5AN											
100.S47	Samp/Anlyz S-102 Samps per LAW Fd Cert DQO 1AP											
100.S54	Sample SY-102 per BNFL Rqmts/Dlvr Sample to BNFL					778						
100.S56	Sample S-105			778								
100.S59	Perform S-102 Post Retrieval Verification											
100.SAZ	Perform S-105 Post Retrieval Verification											
100.SBA	Prov FY 2002 Samp of SY-101 per ICD 23 to BNFL			845								
100.W01	Prov FY 2002 Samp of 1AW per ICD 23 to BNFL	843										
100.W02	Obtn AW-103 Core Samps/ Prep Sub-Samps/ Comp	28										
100.W03	Sample AW-103 per BNFL Rqmts/Dlvr Sample to BNFL											
100.W07	Obtn 4AW (HLW) Core Samps/ Prep Sub-Samps/Comp			845								
100.W45	Samp/Anlyz 1AW Samps per LAW Feed Cert DQO 5AN						1547					
100.W46	Samp/Anlyz 1AW Samps per LAW Feed Cert DQO 1AW											
100.W49	Samp/Anlyz 4AW(LAW) Smps per LAW Fd Cert DQO 4AP											
100.Y05	Obtn SY-102 Core Samps/ Prep Sub-Samps/ Comp		2642									
100.Y43	Samp/Anlyz SY-101 Smp per LAW DQO AN-101											
100.Y44	Sample SY-103	2611	28									
100.Y45	Samp/Anlyz SY-103 Smp per LAW DQO AN-101											
100.Z01	Obtn AY-102 Core Samps/ Prep Sub-Samps/ Comp	3170										
100.Z03	Obtn AZ-102 Core Samps/ Prep Sub-Samps/ Comp	724										
100.Z04	Core Sample AZ-101	1571										
100.Z05	Post Part B2 Samp AZ-102 per ICD 23 to BNFL			75	703							
100.Z07	Prov FY 2002 Samp 2AY/C-106 per ICD 23 to BNFL	242	534									
100.Z09	Sample AZ-101 per BNFL Rqmts/Dlvr Sample to BNFL		778									
100.Z10	Post Part B2 Samp AZ-101 per ICD 23 to BNFL			778								
100.Z11	Samp/Anlyz AZ-101 Smp per HLW Feed Cert DQO					512	1063					
100.Z12	Samp/Anlyz AZ-102 Smp per HLW Feed Cert DQO					1547	28					
100.Z13	Samp/Anlyz 2AY/C-106 Smp per HLW Feed Cert DQO							1607				
100.Z16	Samp/Anlyz 1AY/C-104 Samps per HLW Feed Cert DQO								395	1180		
100.Z17	Samp/Anlyz SY-102 Smp per HLW DQO in AZ-101											
100.Z18	Obtn AY-101 Core Samps/ Prep Sub-Samps/ Comp	1418										
100.Z19	Samp AY-101 per BNFL Rqmts/Dlvr Samp to BNFL											
100.Z30	Perf AZ-101 Process Test Sampling and Analysis	108										
100.Z33	Anlyz BNFL Samp 1st Btch HLW DQO AZ-101							192				
100.Z34	Anlyz BNFL Samp 1st Btch HLW DQO AZ-102							341				
100.Z45	Anlyz BNFL Samp 1st Btch 2AY/C-106 HLW DQO 2AY									533		
100.Z48	Anlyz BNFL Samp 1st Btch 1AY/C-104 1AY HLW DQO											533

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
100.Z87	Anlyz BNFL Samp 1st Btch C-107/3AW HLW DQO 2AY									
100.ZAB	Samp/Anlyz C-107/3AW Smp per HLW DQO 2AY									
100.ZAC	Anlyz BNFL Samp 1st Btch SY-102 HLW DQO AZ-101									
10S.N47	Provide AN-107 Samples from AN-107 to BNFL								11	
10S.N49	Provide AN-105 Samples from AN-102 to BNFL									
10S.N50	Provide AN-105 Samples from AN-105 to BNFL									
10S.N51	Provide AN-102 Samples from AN-102 to BNFL							11		
10S.N53	Provide AN-104 Samples from AN-104 to BNFL							11		
10S.N54	Provide AN-104 Samples from AN-101 to BNFL							11		
10S.N55	Provide AN-103 Samples from AN-102 to BNFL							11		
10S.N56	Provide AN-103 Samples from AN-103 to BNFL									
10S.N65	Provide AP-106 Samples from AN-102 to BNFL									
10S.P03	Provide AP-106 Samples from AP-106 to BNFL									
10S.P05	Provide AP-108 Samples from AP-108 to BNFL									
10S.P65	Provide AP-102 Samples from AP-102 to BNFL					11				
10S.P67	Provide AP-105 Samples from AP-104 to BNFL									
10S.P68	Provide AP-105 Samples from AP-105 to BNFL									
10S.P69	Provide AP-101 Samples from AP-101 to BNFL					11				
10S.P77	Provide SY-101 Samples from AP-104 to BNFL					11				
10S.S46	Provide S-105 Samples from AN-105 to BNFL									
10S.S47	Provide S-102 Samples from AP-101 to BNFL									
10S.W08	Prov Separate AW-103 (HLW) Samps AW-103 to BNFL									
10S.W15	Prov Separate 4AW/HLW/AW-103 Samps to BNFL 4AW									
10S.W45	Provide AW-101 Samples from AN-105 to BNFL									
10S.W46	Provide AW-101 Samples from AW-101 to BNFL									
10S.W49	Prov AW-104 (LAW) Samples (from AP-104) to BNFL									
10S.Y43	Provide SY-101 Samples from AN-101 to BNFL									
10S.Y45	Provide SY-103 Samples from AN-101 to BNFL									
10S.Z11	Provide Separate AZ-101 Samples to BNFL							66		
10S.Z12	Provide Separate AZ-102 Samples to BNFL					66				
10S.Z13	Prov Separate AY-102/C-106 Samps to BNFL AY-102							11		
10S.Z16	Prov Separate AY-101/C-104 Samps to BNFL AY-101									11
10S.Z17	Prov Separate SY-102 Samples to BNFL from AZ-101									
10S.ZAB	Prov Separate C-107/AW-103 Samps to BNFL AY-102									
TOTAL	101.01.01.01.04	12513	7547	5215	4557	5735	3686	3476	1428	2395

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
1.01.01.01.01.05	SAMPLE ANALYSIS									
100.C19	Obtn C-107 Core Smpls/Prep Sub-Samps & Composites		1097	236						
100.C77	Perform C-104 Post Retrieval Verification									134
100.N01	Prov Post Part B2 Samp 3AN per ICD 23 to BNFL			21	105					
100.N05	Prov Post Part B2 Samp 4AN per ICD 23 to BNFL				140					
100.N08	Prov Post Part B2 Samp 2AN per ICD 23 to BNFL		46	94						
100.N09	Prov Post Part B2 Samp 7AN per ICD 23 to BNFL			140						
100.N11	Prov Post Part B2 Samp 5AN per ICD 23 to BNFL				140					
100.N47	Samp/Anlyz 7AN Samps per LAW Fd Cert DQO 7AN								228	1172
100.N49	Samp/Anlyz 5AN Samps per LAW Fd Cert DQO 2AN									
100.N50	Samp/Anlyz 5AN Samps per LAW Fd Cert DQO 5AN									
100.N51	Samp/Anlyz 2AN Samps per LAW Fd Cert DQO 2AN							1400		
100.N53	Samp/Anlyz 4AN Samps per LAW Fd Cert DQO 4AN							505	895	
100.N54	Samp/Anlyz 4AN Samps per LAW DQO AN-101							440	960	
100.N55	Samp/Anlyz 3AN Samps per LAW Fd Cert DQO 2AN									
100.N56	Samp/Anlyz 3AN Samps per LAW Fd Cert DQO 3AN									
100.N61	Sample 4AN Feed in 4AN and Analyze for Sulfates									33
100.P62	Sample AP-105				533					
100.P63	Sample SY-101 Feed in AP-104		533							
100.P65	Samp/Anlyz AP-102 Samps per LAW DQO AP-102					1400				
100.P67	Samp/Anlyz AP-105 Samps per LAW DQO AP-104									
100.P68	Samp/Anlyz AP-105 Samps per LAW DQO AP-105									
100.P69	Samp/Anlyz AP-101 Samps per LAW DQO AP-101					1400				
100.S46	Samp/Anlyz S-105 Samps per LAW Fd Cert DQO 5AN									
100.S47	Samp/Anlyz S-102 Samps per LAW Fd Cert DQO 1AP									
100.S54	Sample SY-102 per BNFL Rqmts/Dlvr Sample to BNFL					100				
100.S56	Sample S-105			1013	7					
100.S57	Sample S-102			1020						
100.S59	Perform S-102 Post Retrieval Verification									
100.W02	Obtn AW-103 Core Samps/ Prep Sub-Samps/ Comp	1068								
100.W03	Sample AW-103 per BNFL Rqmts/Dlvr Sample to BNFL			113						
100.W07	Obtn 4AW (HLW) Core Samps/ Prep Sub-Samps/Comp									1469
100.W08	Samp/Anlyz 3AW Samps 3AW per HLW Feed Cert DQO									
100.W09	Anlyz BNFL Smp 1st Btch 4AW(H)/3AW 4AW HLW DQO									
100.W15	Samp/Anlyz 4AW(HLW)/3AW Samps per HLW DQO 4AW									
100.W45	Samp/Anlyz 1AW Samps per LAW Feed Cert DQO 5AN									
100.W46	Samp/Anlyz 1AW Samps per LAW Feed Cert DQO 1AW									

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
100.W49	Sampl/Anlyz 4AW(LAW) Smpls per LAW Fd Cert DQO 4AP									
100.Y43	Sampl/Anlyz SY-101 Smp per LAW DQO AN-101									
100.Y45	Sampl/Anlyz SY-103 Smp per LAW DQO AN-101									
100.Z01	Obtn AY-102 Core Sampls/ Prep Sub-Sampls/ Comp	974								
100.Z04	Core Sample AZ-101	961								
100.Z05	Post Part B2 Samp AZ-102 per ICD 23 to BNFL				179					
100.Z07	Prov FY 2002 Samp 2AY/C-106 per ICD 23 to BNFL		179							
100.Z09	Sample AZ-101 per BNFL Rqmts/Divr Sample to BNFL		186	1						
100.Z10	Post Part B2 Samp AZ-101 per ICD 23 to BNFL				187					
100.Z11	Sampl/Anlyz AZ-101 Smp per HLW Feed Cert DQO						801			
100.Z12	Sampl/Anlyz AZ-102 Smp per HLW Feed Cert DQO					530	271			
100.Z16	Sampl/Anlyz 1AY/C-104 Sampls per HLW Feed Cert DQO									801
100.Z17	Sampl/Anlyz SY-102 Smp per HLW DQO in AZ-101									
100.Z18	Obtn AY-101 Core Sampls/ Prep Sub-Sampls/ Comp	1068								
100.Z19	Sampl AY-101 per BNFL Rqmts/Divr Samp to BNFL									179
100.Z30	Perf AZ-101 Process Test Sampling and Analysis	353								
TOTAL	1.01.01.01.01.05	4470	2230	2404	1292	3430	2541	2378	2084	2286
1.01.03.01.01.10	PROJECT W-314									
250.100	Project Mgmt for W-314	10134	13762	7896	8752	1551	2190			
250.D15	Dsn 244-S DCRT Compliance Upgrs and Obtain CD-3	488	893							
250.D45	Construct 244-S DCRT Compliance Upgrades			7682	1485					
250.D75	Startup and Test 244-S DCRT Compliance Upgrs			1105	638					
250.D95	Perf Mgmt Self Assmt for 244-S DCRT Compl Upgrs				408					
250.D97	Perf Cntr Ready Assmt 244-S DCRT Comp Upgrs				45	161				
250.E05	Dsn W-314 Ph 1 Wst Xfr Sys (WTS) Upgrs/Obt CD-3	3315	74							
250.E35	Startup/Test W-314 Master Pump Shutdown Upgrade	16	48	1168	417					
250.E50	Construct W-314 Ph 1 Waste Xfr Sys (WTS) Upgrs	805	9188	2228	610					
250.E60	Perform MSA for W-314 MSP Upgrades			29	379					
250.E80	Perform RA for W-314 MSP Upgrades				206					
250.N15	Dsn W-314 Ph 2 AN Farm Upgrs and Obtain CD-3	1500								
250.N25	Startup/Test W-314 Ph1 AN (AN-101 & 4AN) Upgrs		169	54	115					
250.N45	Construct W-314 Phase 2 AN Farm Upgrades		2859	7290	1789					
250.N55	Constr W-314 Ph 1 AN Upgrs for AN-101 and 4AN		8654	2688	1269					
250.N60	Mgmt Self-Assmt W314 Ph1 AN (AN-A/AN-B Ph) Upg	49								
250.N75	Startup and Test W-314 Phase 2 AN Farm Upgrs	79	1356	2458	503					
250.N95	Perf Mgmt Self-Assmt for W-314 Ph2 AN Farm Upgrs			352	56					

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 – Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
250.N97	Perf Cntr Ready Assmt W-314 Ph 2 AN Farm Upgrs				206					
250.P15	Dsn W-314 Ph 2 AP TF Upgrs and Obtain CD-3		552	1197						
250.P45	Construct W-314 Ph 2 AP Tank Farm Upgrades		23	15195	4738					
250.P75	Startup and Test W-314 Phase 2 AP TF Upgrs			1327	771					
250.P95	Perf Mgmt Self-Assmt for W-314 Ph 2 AP TF Upgrs			33	375					
250.P97	Perf Cntr Ready Assmt W-314 Ph 2 AP Farm Upgrs				206					
250.S15	Dsn W-314 Ph 2 SY Farm Upgrs and Obtain CD-3				1695					
250.S45	Construct W-314 Phase 2 SY Farm Upgrades	377			283	12603	1945			
250.S75	Startup and Test W-314 Phase 2 SY Farm Upgrs				15	260	2159			
250.W15	Dsn W-314 Ph 2 AW Farm Upgrs and Obtain CD-3				2773					
250.W35	Startup/Test W-314 Ph1 AW (AW-A/AW-B Ph) Upgr	70	157	203	9					
250.W45	Construct W-314 Phase 2 AW Farm Upgrades				2275	14776	3779			
250.W50	Const W-314 Ph 1 AW Farm (AW-A/AW-B Ph) Upgrs		7352	2348		1936	647			
250.W75	Startup and Test W-314 Phase 2 AW Farm Upgrs									
250.Y15	Dsn W-314 Ph 2 AY Farm Upgrs and Obtain CD-3			649						
250.Y35	Startup and Test W-314 Phase 1 AY Farm Upgrs	237	178	32						
250.Y45	Construct W-314 Phase 2 AY Farm Upgrades			2935	105					
250.Y50	Construct W-314 Phase 1 AY Farm Upgrades	7612	740							
250.Y75	Startup and Test W-314 Phase 2 AY Farm Upgrs			335	296					
250.Z15	Dsn W-314 Ph 2 AZ TF Upgrs and Obtain CD-3			654						
250.Z35	Startup and Test W-314 Phase 1 AZ TF Upgrs	86	191	102	24					
250.Z45	Construct W-314 Phase 2 AZ Farm Upgrades			3106	31					
250.Z50	Construct W-314 Phase 1 AZ Farm Upgrades	1446	4712	5668						
250.Z75	Startup and Test W-314 Phase 2 AZ Farm Upgrs			863	144					
TOTAL	1.01.03.01.01.10	26213	50908	67595	30618	31287	10719			
1.01.04.01.01.01	DST PROJECT MANAGEMENT & ADMINISTRATION									
130.B65	RPP Mgmt Assmt of Overall Readiness LAW Fd BNFL				48	403				
150.704	Manage Waste Feed Delivery Activities		1198	1198	1181	1186	1181	1177	1177	1186
150.715	Waste Feed Delivery Engineering Mgmt	1201	709	917	918	921	918	914	914	921
160.A18	RPP Mgmt Assmt Overall Ready Supply HLW Fd - BNFL					451				
710.702	Manage RPP Waste Retrieval Division	544		604	604	607	604	602	602	607
710.722	Waste Retrieval Division Business Mgmt	496	499	499	468	470	468	466	466	470
710.724	Waste Feed Delivery Program Analysis and Control	1305	1302	1302	1280	1285	1280	1275	1275	1285
710.740	TWR Program Integration	3324	874	3084	1063	3094	1063	3086	1059	1067
710.750	TWR Quality Assurance Program	130	181	181	181	182	181	181	181	182
710.760	TWR Program Improvement	1404	1400	1400	1718	1725	1718	1711	1711	1725

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
710.770	Obtain Retrieval Crane & Rigging Equipment			2517						
710.800	TWRD Risk Allowance						17000	12000		
710.900	RPP Disposal DOE-ORP Project Direction	117	506	1747	3217	3230	3217	3204	3204	3230
TOTAL	1.01.04.01.01.01	9097	6671	13449	10678	13554	27630	24615	10588	10672
1.01.04.01.01.02	FEED/PROCESS DEVELOPMENT									
120.B20	Est Dilution Rqmts /Dissolution Behvr for AP-104			192						
120.B29	Est Dilution Rqmts /Dissolution Behvr for AP-102				192					
120.C10	Est Dilution Rqmts /Dissolution Behvr for AP-106				192					
120.J10	Est Dilution Rqmts/Dissolution Behavior for 3AN	191								
120.K10	Est Dilution Rqmts/Dissolution Behavior for AN-107	73								
120.L10	Est Dilution Rqmts/Dissolution Behavior for 2AN		192							
120.N10	Est Dilution Rqmts /Dissolution Behvr for AP-105				192					
120.R10	Est Dilution Rqmts /Dissolution Behvr for SY-101			192						
120.T10	Est Dilution Rqmts /Dissolution Behvr for SY-103			192						
120.V10	Est Dilution Rqmts /Dissolution Behvr for AP-101		192							
120.W10	Est Dilution Rqmts/Dissolution Behavior for 4AW				170	18	22			
120.Y10	Est Dilution Rqmts /Dissolution Behvr for AP-108				174	235	233	233	233	235
130.028	Perform Special Cases and Studies	233	234	234	234	235	234	233	233	235
130.033	Support DOE/BNFL Proposals and Studies	184	185	185	93	93	93	92	92	93
130.B80	Assess 2nd Wst/Utils/Samp Anlys Agnst Plns (LAW)			5						
130.B90	Prepare LAW Feed Certification DQO	59								
150.726	Waste Feed Delivery Process Development	814	466	530	772	775	772	769	769	775
150.B08	WFD Char Needs Matrices/Specific DQOs/Samp Sched	95	150	150	150	151	150	150	150	151
150.B22	Maint Operations & Utilization Plan (O&UP)	1282	1235	1414	1390	1395	1390	1384	1384	1395
150.B26	Maintain Waste Feed Delivery ICDs 19 and 20	162	192	192	162	163	162	161	161	163
160.A15	Assess 2nd Wst/Utils/Samp Anlys Agnst Plns (HLW)			5						
160.A48	Perf and Doc AZ-101 Samp Anlys/ Rheology Testing	293								
160.A90	Prepare HLW Feed Certification DQO	59								
160.F10	Perf and Doc AZ-102 Samp Anlys/ Rheology Testing	293								
160.H10	Perf and Doc AY-102 Samp Anlys/ Rheology Testing		293							
160.P10	Perf and Doc SY-102 Samp Anlys/ Rheology Testing				293					
160.S10	Perf and Doc AY-101 Samp Anlys/ Rheology Testing			293						
160.U10	Perf and Doc AW-103 Samp Anlys/ Rheology Testing		294							
160.W10	Perf and Doc 4AW Samp Anlys/ Rheology Testing			557			212	81		
710.711	Waste Feed Delivery Technology Insertion Support	81	81	81	81	81	81	81	81	81
TOTAL	1.01.04.01.01.02	3819	3515	4224	3924	2911	3264	2973	2870	2893

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
1.01.04.01.01.03	DST RETRIEVAL PROJECT DEFINITION									
120.005	Devel/Issue Double Shell Tank Sys Spec and ICIDs	109								
120.010	Updt DST Sys Specification and ICIDs	737	312	737	738	741	738	491	491	495
120.015	Devel/Issue Double Shell Tank Component Specs	1371	18							
120.020	Updt Double Shell Tank Component Specification	685	1039	671	1044	1048	1032	696	696	701
120.A04	Perform Acquisition Strategy for AZ Tank Farm	28	24							
120.A08	Perform Acquisition Strategy for AY Tank Farm		14	38						
120.A12	Perform Acquisition Strategy for AW Tank Farm		25	27						
120.A16	Perform Acquisition Strategy for AN Tank Farm	28	24							
120.A20	Perform Acquisition Strategy for AP Tank Farm		25	27						
120.A24	Perform Acquisition Strategy for SY Tank Farm			14	38					
120.B30	Retr Prog Direction to Prj W-211 2AP/4AP	3								
120.C61	Prep Prj Def Technical Basis, PDC Prj W-522				1068					
120.D60	Prov Retr Program Direction to Prj W-211 for 5AN			3						
120.G38	Adjust WFD Acquisition Strategy for Ph I Tanks	734	295	484						
120.J40	Prov Retr Program Direction to Prj W-211 for 3AN	3								
120.L41	Prov Retr Program Direction to Prj W-211 for 2AN	3								
120.P32	Prov Retr Prog Direction to Prj W-211 for SY-102					3				
130.C35	Acq Cold Pump Test/Training/Mock-Up Facility	781	1743							
150.718	Manage Retrieval Project Definition	355	355	355	355	356	355	354	354	356
160.B05	Prep W-521 Prj Technical Baseline Document	124				112		101	101	
160.B15	Prep W-522 Prj Technical Baseline Document							195	41	
160.F30	Prov Retr Prog Direction to Prj W-211 for AZ-102	3								
160.H30	Prov Retr Prog Direction to Prj W-211 for AY-102	3								
710.720	Waste Retr Prj Development and Implementation	533	523							
710.725	Waste Feed Delivery Program Technical Analysis	657	655	655	655	658	655	653	653	658
710.727	Waste Feed Dlrvy Sys Engineering Implementation	275	283	283	270	271	270	269	269	271
710.730	TWR Program Engineering and Support	1111	763	892	1061	1065	1061	1056	1056	787
TOTAL	1.01.04.01.01.03	7544	6096	4187	5228	4255	4111	3815	3661	3269
1.01.04.01.01.04	W-151(AZ 101 RETRIEVAL)									
110.010	Project Mgmt for AZ-101 Process Test	826	146							
110.045	Issue AZ-101 Process Test Plans and Procedures	579								
110.050	Perf Cntr Independ Ready Assmt 1AZ Process Test	270								
110.055	Perf Mgmt Self-Assmt for AZ-101 Process Test	450								
110.070	Perform AZ-101 Process Test	697								
110.075	Perform AZ-101 Suspension and Settling Test	19	71							

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
110.090	Prepare AZ-101 Process Test Report		193							
110.095	Install and Test Monitoring Equipment in AZ-101	1761								
TOTAL	1.01.04.01.01.04	4602	410							
1.01.04.01.01.05	PROJECT W-211, ITRS									
120.A00	Project Mgmt for W-211	2101	2934	2649	2256	2738	2181	1952	3957	466
120.B37	Update Dsn for AP-102 & AP-104 Mixing & Retr Sys	424								
120.B42	Procure Eqmt for AP-102/AP-104 Mixing & Retr Sys		929	465						
120.B45	Construct AP-102 & AP-104 Mixing & Retr Sys			12320	6073	622				
120.D72	Procure Equipment for AN-105 Mixing & Retr Sys									
120.D75	Construct AN-105 Mixing and Retrieval System	1463	275	130			2854	1421	5604	6092
120.D82	Install AN-105 Mixer Pump & Related Systems									
120.E50	Design AN-104 Mixing and Retrieval System	1339								
120.E52	Procure Equipment for AN-104 Mixing & Retr Sys		1000	2214						
120.E55	Construct AN-104 Mixing/Retr System		2133	6775	2881					
120.E90	Install AN-104 Mixer Pump & Related Systems					146	760			
120.J50	Design AN-103 Mixing and Retrieval System			1678	718					
120.J52	Procure Equipment for AN-103 Mixing & Retr Sys									2313
120.J55	Construct AN-103 Mixing and Retrieval System									5814
120.J90	Install AN-103 Mixer Pump & Related Systems									
120.L50	Design AN-102 Mixing & Retr Sys/Obt CD-3	1341	1045	186						
120.L52	Procure Equipment for AN-102 Mixing & Retr Sys				2422	461				
120.L55	Construct AN-102 Mixing and Retrieval System				5093	4260	101			
120.P56	Procure Eqpt for SY-102 Mixing/Retr System					3287	1644			
120.P60	Construct SY-102 Mixing and Retrieval System						9648	4006	355	
160.F40	Design AZ-102 Mixing and Retrieval System	1000								
160.F50	Construct AZ-102 Mixing and Retrieval System		2805	4465	4168					
160.F52	Procure Eqpt for AZ-102 Mixing/Retr System		1000	3096						
160.H40	Design AY-102 Mixing and Retrieval System		1316	1330						
160.H50	Construct AY-102 Mixing and Retrieval System				8323	3492	2577			
160.H52	Procure Eqpt for AY-102 Mixing/Retr System			2297	2911					
TOTAL	1.01.04.01.01.05	7669	13438	37606	29752	12554	13065	16199	14988	15040
1.01.04.01.01.06	W-521, WFD SYSTEMS									
120.E31	Procure Equipment for AN-101 Mixing/Retr System			3103	905					
120.E33	Construct AN-101 Mixing and Retrieval System			6378	9322					
120.E35	Design AN-101 Mixing & Retr Sys/Obt CD-3		1252	1505						

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
120.G50	Design AW-101 Mixing/Retr System and Obtain CD-3								1015	1991
120.G52	Procure Equipment for AW-101 Mixing & Retr Sys								745	4282
120.G55	Construct IAW Mixing & Retr Sys less Mixer Pumps									97
120.G90	Install AW-101 Mixer Pump & Related Systems									
120.K50	Design AN-107 Mixing & Retr Sys/Obt CD-3					1003	1721			
120.K52	Procure Equipment for AN-107 Mixing & Retr Sys					285	1560	495		
120.K55	Construct AN-107 Mixing and Retrieval System						898	7776	3872	
120.R50	Design SY-101 Mixing/Retr System and Obtain CD-3							1889	3659	
120.R52	Procure Equipment for SY-101 Mixing & Retr Sys							1022	5828	1927
120.R55	Construct SY-101 Mixing and Retrieval System								106	8938
120.T50	Design SY-103 Mixing & Retr Sys/Obt CD-3								405	1897
120.T52	Procure Equipment for SY-103 Mixing & Retr Sys									1471
120.T55	Construct SY-103 Mixing and Retrieval System									
120.V90	Dsn AP Farm Waste Feed Delivery Xfr System		4009	16						
120.V92	Construct AP Farm Waste Feed Divry Xfr System			14028	7460					
120.W50	Design AW-104 Mixing & Retr Sys/Obt CD-3								403	1887
120.W52	Procure Equipment for AW-104 Mixing & Retr Sys									
120.W55	Construct AW-104 Mixing and Retrieval System									
160.A32	Design AZ-101 Retr System and Obtain CD-3		1245	1900						
160.A34	Procure Eqp for AZ-101 Retrieval System		1500	1412						
160.A36	Construct AZ-101 Retrieval System			20407	31638					
160.A43	Perf Conceptual Design for W-521 Retr Systems	4004								
160.A99	Project Mgmt for W-521		3172	3743	3432	3446	3432	3419	3419	3446
160.S40	Dsn AY-101 Mixing/Retr Sys and Obt CD-3			1167	2200					
160.S50	Construct AY-101 Mixing and Retrieval System					9875	9836	3396		
160.S52	Procure Eqp for AY-101 Mixing/Retr System			901	4728					
160.U40	Dsn AW-103 Mixing/Retr Sys and Obt CD-3		350	1733	711					
160.U50	Construct AW-103 Mixing and Retrieval System			832	9949	7238				
160.U52	Procure Eqp for AW-103 Mixing/Retr System		349	5064	9877					
TOTAL	1.01.04.01.01.06	4004	11877	62191	80222	21846	17447	17995	19452	25936
1.01.04.01.01.07	W-522, DST RETRIEVAL PROJECTS									
120.C43	Perform Conceptual Dsn for W-522 Retrieval Sys							1268	2740	
120.C50	Design AP-106 Mixing & Retr Sys/Obt CD-3									
120.C52	Procure Equipment for AP-106 Mixing & Retr Sys									
120.C55	Construct AP-106 Mixing and Retrieval System									
120.N50	Design AP-105 Mixing & Retr Sys/Obt CD-3									

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
120.N52	Procure Equipment for AP-105 Mixing & Retr Sys									
120.N55	Construct AP-105 Mixing and Retrieval System									
120.W99	Project Mgmt for W-522						3172	3743	3417	3445
120.Y50	Design AP-108 Mixing & Retr Sys/Obt CD-3									
120.Y52	Procure Equipment for AP-108 Mixing & Retr Sys									
120.Y55	Construct AP-108 Mixing and Retrieval System									
TOTAL	1.01.04.01.01.07						3172	5011	6158	3445
1.01.04.01.01.09	FUTURE DST RETRIEVAL & TRANSFER PROJECT									
130.020	Accomplish 222-S Lab Upgrades for Phase 1			2352	1121	925	315	314	314	317
150.G54	Repair/Upgr Existing AW TF Sys Rqrd for WFD Ph I									
150.K54	Repair/Upgr Existing AN TF Sys Rqrd for WFD Ph I		401	749	342		389			
150.P54	Repair/Upgr Existing SY TF Sys Rqrd for WFD Ph I							8849		
150.Y54	Repair/Upgr Existing AP TF Sys Rqrd for WFD Ph I			476	992	106				
160.A54	Repair/Upgr Existing AZ Farm Sys Rqrd Ph1 WFD		443	822	372					
160.H54	Repair/Upgr Existing AY TF Sys Rqrd for WFD Ph I			188	667	473				
TOTAL	1.01.04.01.01.09		845	4586	3844	2257	9554	9093	314	317
1.01.04.01.01.10	PHASE 1 DST RETRIEVAL OPERATIONS									
050.090	Sluice C-106 to AY-102		687							
120.B10	Define Rqmts/Dsn/Instl Central Ctrl Rm/Shift Ofc		84	1275						
120.B40	Prep Tanks AP-102/AP-104 Turnover to Prj Constr		204							
120.B50	Startup/Test AP-102 & AP-104 Mixing/Retr Sys				1072	726				
120.B60	Perf Cntr Std Startup Review AP-102 & AP-104					206				
120.B83	Mgmt Self-Assmt AP-102/AP-104 Mixing/Retr Sys				71	130				
120.C60	Startup and Test AP-106 Mixing/Retr System									
120.C70	Perf Contractor Std Startup Review for AP-106									
120.C83	Perf Mgmt Self-Assmt for AP-106 Mixing/Retr Sys									
120.D80	Startup/Test 5AN Mix/Retr Sys less Mixer Pumps									648
120.D83	Mgmt Self-Assmt 5AN Sys less Mixer Pumps									71
120.D84	Startup/Test AN-105 Mixer Pump and Related Sys									
120.D90	Perf Cntr SSR 5AN Mix/Retr Sys less Mixer Pumps									
120.E45	Comp AN-101 and 4AN Xfr Sys Prep/Integr Tstg			150	1481	786				
120.E60	Perf Mgmt Self-Assmt of Waste Feed Dlvry Xfr Sys				72	402				
120.E65	Startup/Test 4AN Mix/Retr Sys less Mixer Pumps			75	1004					
120.E79	Startup and Test AN-101 Mixing/Retr System				2066					
120.E80	Perf Cntr Independ ORR Wst Feed Dlvry Xfr Sys								374	

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
120.E85	Perf DOE ORR/Obt CD-4 Wst Feed Dlvry Xfr Sys					90				
120.E92	Startup/Test AN-104 Mixer Pump and Related Sys						519	80		
120.E95	Transfer AN-101 to AN-106			45						
120.G60	Startup/Test 1AW Mix/Retr Sys less Mixer Pumps									4
120.G70	Perf Cntr SSR 1AW Mix/Retr Sys less Mixer Pumps									
120.G83	Mgmt Self-Assmt 1AW Sys less Mixer Pumps									
120.G92	Startup/Test AW-101 Mixer Pump and Related Sys									
120.J65	Startup/Test 3AN Mix/Retr Sys less Mixer Pumps									9
120.J70	Perf Cntr SSR 3AN Mix/Retr Sys less Mixer Pumps									
120.J83	Mgmt Self-Assmt 3AN Sys less Mixer Pumps									
120.J92	Startup/Test AN-103 Mixer Pump and Related Sys									
120.K60	Startup and Test AN-107 Mixing/Retr System						51	150	1597	
120.K70	Perf Contractor Std Startup Review for AN-107								206	
120.K83	Perf Mgmt Self-Assmt for AN-107 Mixing/Retr Sys								201	
120.L60	Startup and Test AN-102 Mixing/Retr System						1382	416		
120.L70	Perf Contractor Std Startup Review for AN-102							206		
120.L83	Perf Mgmt Self-Assmt for 2AN Mixing/Retr Sys						71	130		
120.N60	Startup and Test AP-105 Mixing/Retr System									
120.N70	Perf Contractor Std Startup Review for AP-105									
120.N83	Perf Mgmt Self-Assmt for AP-105 Mixing/Retr Sys									
120.P22	Perf Cntr Independent ORR for SY-102 Xfr Sys									374
120.P25	Perf DOE-ORP ORR/Obt CD-4 SY-102 Xfr Sys									90
120.P70	Startup and Test SY-102 Mixing/Retr System								786	1012
120.P83	Perf Mgmt Self-Assmt for SY-102 Mixing/Retr Sys								71	402
120.R60	Startup and Test SY-101 Mixing/Retr System									
120.R70	Perf Contractor Std Startup Review for SY-101									
120.R83	Perf Mgmt Self-Assmt for SY-101 Mixing/Retr Sys									
120.T60	Startup and Test SY-103 Mixing/Retr System									
120.T70	Perf Contractor Std Startup Review for SY-103									
120.T83	Perf Mgmt Self-Assmt for SY-103 Mixing/Retr Sys									
120.V45	Replace AP-101 Xfr Pump/Jumpers/Associated Eqpt		1792	1741						
120.V60	Startup and Test AP-101 Transfer Pump		25	150	315					
120.V65	Comp AP-101 Xfr Sys Prep and Integrated Testing			150	2223	44				
120.V72	Perf Mgmt Self-Assessment for AP-101 Xfr Sys				257	218				
120.V78	Perf Cntr Independent ORR for AP-101 Xfr Sys					374				
120.V85	Perf DOE-ORP ORR/Obt CD-4 AP-101 Xfr Sys					90				
120.W60	Startup and Test AW-104 Mixing/Retr System									

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
120.W70	Perf Contractor Std Startup Review for AW-104									
120.W83	Perf Mgmt Self-Assmt for 4AW Mixing/Retr Sys									
120.Y60	Startup and Test AP-108 Mixing/Retr System									
120.Y70	Perf Contractor Std Startup Review for AP-108									
120.Y83	Perf Mgmt Self-Assmt for AP-108 Mixing/Retr Sys									
130.B05	Identify Rqd Spare Eqpt to Sppt LAW/HLW Ph 1 WFD		410							
130.B10	Procure Wst Feed Dlvry Spare Eqpt per Retr Spec	32	572	5460	4266	10				
130.B15	Prep to Maint Wst Feed Staging in Productn Mode	101	571							
130.B16	Maintain Waste Feed Delivery System Operable	783	2814	2275	1933	2871	5008	6810	8266	8322
130.B22	Prepare Process Control Plan for AP-102/AP-104			1	65					
130.B23	Xfr 5AN Fd betwn 2AN/5AN til Sulfate Anlys Acpt									
130.B25	Degas 5AN by Decant 1st Btch 5AN to AN-102									
130.B55	Prepare Process Control Plan for AN-105			2	123					
130.C25	Prepare Process Control Plan for AP-106									
130.C30	Mob and Retr AP-106 Wst and Receive Feed in 2AN									
130.E10	Degas AN-104 by Decant 1st Btch AN-104 to AN-101					41				
130.E20	Xfr 4AN Fd betwn 1AN/4AN til Sulfate Anlys Acpt					19		338		
130.E35	Prepare Process Control Plan for AN-104			2	123					
130.E40	Transfer AN-101 to AP-103					45				
130.G10	Degas AW-101 by Decant 1st Btch AW-101 to 5AN									
130.G25	Prepare Process Control Plan for AW-101									3
130.I27	Transfer S-105 Feed from AN-104 to AN-105									
130.I35	Cross-Site Xfr S-105 Feed from SY-103 to AN-105									
130.J10	Degas AN-103 by Decant 1st Btch AN-103 to AN-102				124					
130.J25	Prepare Process Control Plan for AN-103									
130.K20	Prepare Process Control Plan for AN-107						26	40		
130.L20	Prepare Process Control Plan for AN-102			1	65					
130.N25	Prepare Process Control Plan for AP-105									
130.N30	Mob/Retr Wst in AP-105/Rcv Fd AP-104								5	120
130.R25	Prepare Process Control Plan for SY-101									
130.R28	Transfer 2nd Batch of SY-101 Feed to SY-102									
130.R35	X-Site Xfr 2nd Btch SY-101 Fd SY-102 to AN-101									
130.T25	Prepare Process Control Plan for SY-103									
130.T35	Cross-Site Transfer SY-103 Feed to AN-101									
130.V25	Prepare Process Control Plan for AP-101			1	65		18			
130.W25	Prepare Process Control Plan for AW-104									
130.W30	Decant 4AW Waste/Receive (LAW) Feed in AP-104									

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
130.Y25	Prepare Process Control Plan for AP-108									
130.Z27	Transfer S-102 Feed from AN-104 to AP-101									
130.Z35	Cross-Site Xfr S-102 Feed from SY-103 to AN-104									
150.700	Prep Test/Evaluation Plan WFD Sys Verification	165	284							
150.702	WFD Op Readiness Planning and Implementation	247	243	97						
150.B05	Mix AP-102 Feed			33						
150.B25	Prov AP-102 Fd Info AP-102 to DOE-ORP									1
150.B35	Deliver AP-102 Feed from AP-102 to BNFL Facility									
150.B40	Prov AN-105 Feed Btch Info (AN-102) to DOE-ORP									
150.B44	Dlvr 1st Btch AN-105 Feed AN-102 to BNFL Facil									
150.B48	Mix Remaining AN-105 Feed									
150.B56	Prov AN-105 Feed Btch Info (AN-105) to DOE-ORP									
150.B60	Decant 2nd Btch 5AN Feed 5AN to BNFL Facil									
150.C05	Mix AP-106 Feed in AN-102									
150.C25	Prov AP-106 Feed Btch Info (AN-102) to DOE-ORP									
150.C35	Deliver AP-106 Feed from AN-102 to BNFL Facility									
150.C40	Mix Remaining AP-106 Feed									
150.C60	Prov AP-106 Feed Btch Info (AP-106) to DOE-ORP									
150.C70	Deliver AP-106 Feed from AP-106 to BNFL Facility									
150.E25	Prov AN-104 Fd Info AN-104 to DOE-ORP									1
150.E35	Dlvr 1st Btch AN-104 Feed AN-104 to BNFL Facil									
150.E40	Mix AN-104 Feed in AN-101							33		
150.E60	Prov AN-104 Feed Btch Info (AN-101) to DOE-ORP									1
150.E70	Decant 2nd Btch 4AN Feed AN-101 to BNFL Facil									
150.G25	Prov AW-101 Feed Btch Info (AN-105) to DOE-ORP									
150.G35	Dlvr 1st Btch AW-101 Feed AN-105 to BNFL Facil									
150.G40	Mix Remaining AW-101 Feed									
150.G60	Prov AW-101 Fd Info AW-101 to DOE-ORP									
150.G70	Decant 2nd Btch 1AW Feed 1AW to BNFL Facil									
150.I05	Mix S-105 Feed in AN-105									
150.I25	Prov S-105 Feed Btch Info from AN-105 to DOE-ORP									
150.I35	Deliver S-105 Feed from AN-105 to BNFL Facility									
150.J25	Prov AN-103 Feed Btch Info (AN-102) to DOE-ORP									
150.J35	Dlvr 1st Btch AN-103 Feed AN-102 to BNFL Facil									
150.J40	Mix Remaining AN-103 Feed									
150.J60	Prov AN-103 Feed Btch Info (AN-103) to DOE-ORP									
150.J70	Decant 2nd Btch 3AN Feed 3AN to BNFL Facil									

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
150.K05	Mix AN-107 Feed in AN-107								33	
150.K25	Prov AN-107 Fd Info AN-107 to DOE-ORP									1
150.K35	Decant AN-107 Feed from AN-107 to BNFL Facility									
150.L05	Mix AN-102 Feed in AN-102							33		
150.L25	Prov AN-102 Fd Info AN-102 to DOE-ORP								1	
150.L35	Decant 1st Btch 2AN Feed 2AN to BNFL Facil									
150.L70	Decant 2nd Btch 2AN Feed 2AN to BNFL Facil									
150.L75	Clean Out AN-102 and Flush to AN-106									
150.N05	Mix AP-105 Feed in AP-104									
150.N25	Prov AP-105 Fd Info AP-104 to DOE-ORP									
150.N35	Deliver AP-105 Feed from AP-104 to BNFL Facility									
150.N40	Mix AP-105 Feed in AP-105									
150.N60	Prov AP-105 Fd Info AP-105 to DOE-ORP									
150.N70	Deliver AP-105 Feed from AP-105 to BNFL Facility									
150.R05	Mix 1st Batch of SY-101 Feed in AP-104				33					
150.R25	Prov SY-101 Feed Btch Info (AP-104) to DOE-ORP						1			
150.R35	Dlvr 1st Btch SY-101 Feed AP-104 to BNFL Facil									
150.R40	Mix 2nd Batch of SY-101 Feed in AN-101									
150.R60	Prov SY-101 Feed Btch Info (AN-101) to DOE-ORP									
150.R70	Dlvr 2nd Btch SY-101 Feed AN-101 to BNFL Facil									
150.T05	Mix SY-103 Feed in AN-101									
150.T25	Prov SY-103 Feed Btch Info (AN-101) to DOE-ORP									
150.T35	Deliver SY-103 Feed from AN-101 to BNFL Facility									
150.V25	Prov AP-101 Feed Btch Info (AP-101) to DOE-ORP									
150.V35	Deliver AP-101 Feed from AP-101 to BNFL Facility					1				
150.W05	Mix AW-104 (LAW) Feed in AP-104							45		
150.W25	Prov 4AW (LAW) Feed Btch Info (4AP) to DOE-ORP									
150.W35	Dlvr AW-104 (LAW) Feed from AP-104 to BNFL Facil									
150.Y05	Mix AP-108 Feed in AP-108									
150.Y25	Prov AP-108 Feed Btch Info (AP-108) to DOE-ORP									
150.Y35	Deliver AP-108 Feed from AP-108 to BNFL Facility									
150.Z05	Mix S-102 Feed in AP-101									
150.Z25	Prov S-102 Fd Btch Info (frm AP-101) to DOE-ORP									
150.Z35	Deliver S-102 Feed from AP-101 to BNFL Facility									
160.010	Dlvr 1st Btch HLW Feed From AZ-101 to BNFL Facil							34		
160.020	Dlvr 2nd Btch HLW Feed From AZ-101 to BNFL Facil							5	30	
160.030	Dlvr 3rd Btch HLW Feed From AZ-101 to BNFL Facil							5	30	

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
160.040	Dlvr 4th Btch HLW Feed From AZ-101 to BNFL Facil							5		30
160.050	Dlvr 5th Btch HLW Feed From AZ-101 to BNFL Facil									34
160.060	Dlvr 6th Btch HLW Feed From AZ-101 to BNFL Facil									34
160.070	Dlvr 1st Btch HLW Feed From AZ-102 to BNFL Facil									34
160.080	Dlvr 2nd Btch HLW Feed From AZ-102 to BNFL Facil									34
160.090	Dlvr 3rd Btch HLW Feed From AZ-102 to BNFL Facil									34
160.100	Dlvr 4th Btch HLW Feed From AZ-102 to BNFL Facil									34
160.110	Dlvr 5th Btch HLW Feed From AZ-102 to BNFL Facil									34
160.120	Dlvr 6th Btch HLW Feed From AZ-102 to BNFL Facil									34
160.130	Dlvr 1st Btch 2AY/C-106 HLW Fd 2AY to BNFL									34
160.140	Dlvr 2nd Btch 2AY/C-106 HLW Fd 2AY to BNFL									5
160.150	Dlvr 3rd Btch 2AY/C-106 HLW Fd 2AY to BNFL									30
160.160	Dlvr 4th Btch 2AY/C-106 HLW Fd 2AY to BNFL									
160.170	Dlvr 5th Btch 2AY/C-106 HLW Fd 2AY to BNFL									
160.180	Dlvr 6th Btch 2AY/C-106 HLW Fd 2AY to BNFL									
160.190	Dlvr 7th Btch 2AY/C-106 HLW Fd 2AY to BNFL									
160.200	Dlvr 1st Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.210	Dlvr 2nd Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.220	Dlvr 3rd Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.230	Dlvr 4th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.240	Dlvr 5th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.250	Dlvr 6th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.260	Dlvr 7th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.270	Dlvr 8th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.280	Dlvr 9th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.290	Dlvr 10th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.300	Dlvr 11th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.310	Dlvr 12th Btch 1AY/C-104 HLW Fd 1AY to BNFL									
160.320	Dlvr 1st Btch SY-102 HLW Fd AZ-101 to BNFL Facil									
160.330	Dlvr 2nd Btch SY-102 HLW Fd AZ-101 to BNFL Facil									
160.340	Dlvr 3rd Btch SY-102 HLW Fd AZ-101 to BNFL Facil									
160.350	Dlvr 4th Btch SY-102 HLW Fd AZ-101 to BNFL Facil									
160.360	Dlvr 1st Btch C-107/AW-103 HLW Fd 2AY to BNFL									
160.370	Dlvr 2nd Btch C-107/AW-103 HLW Fd 2AY to BNFL									
160.380	Dlvr 3rd Btch C-107/AW-103 HLW Fd 2AY to BNFL									
160.390	Dlvr 4th Btch C-107/AW-103 HLW Fd 2AY to BNFL									
160.400	Dlvr 5th Btch C-107/AW-103 HLW Fd 2AY to BNFL									

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
160.410	Divr 6th Btch C-107/AW-103 HLW Fd 2AY to BNFL									
160.420	Divr 7th Btch C-107/AW-103 HLW Fd 2AY to BNFL									
160.430	Divr 8th Btch C-107/AW-103 HLW Fd 2AY to BNFL									
160.440	Divr 9th Btch C-107/AW-103 HLW Fd 2AY to BNFL									
160.450	Divr 1st Btch 4AW(HLW)/AW-103 Fd 4AW to BNFL									
160.460	Divr 2nd Btch 4AW(HLW)/AW-103 Fd 4AW to BNFL									
160.470	Divr 3rd Btch 4AW(HLW)/AW-103 Fd 4AW to BNFL									
160.480	Divr 4th Btch 4AW(HLW)/3AW Fd 4AW to BNFL									
160.490	Divr 5th Btch 4AW(HLW)/3AW Fd 4AW to BNFL									
160.500	Divr 6th Btch 4AW(HLW)/AW-103 Fd 4AW to BNFL									
160.A22	Prepare Process Control Plan for AZ-101				1	107				
160.A38	Startup and Test AZ-101 Mixing/Retr System			150	1190	726				
160.A40	Perf Contractor Independent ORR for AZ-101					374				
160.A42	Perf DOE-ORP ORR/Obt CD-4 AZ-101					90				
160.A64	Mix AZ-101 Feed to Suspend Solids					16	16			
160.A65	Comp AZ-101 Xfr Sys Prep and Integrated Testing			150	136	2131				
160.A76	1AZ MT Susp Solids/Ofcl Comp 1AZ to DOE-ORP						1			
160.A83	Perf Mgmt Self-Assmt of AZ-101 Mixing/Retr Sys				71	402				
160.F20	Prepare Process Control Plan for AZ-102			1	107					23
160.F60	Startup and Test AZ-102 Mixing/Retr System				507	1291				
160.F64	Mix AZ-102 Feed to Suspend Solids					33				
160.F76	2AZ MT Susp Solids/Ofcl Comp AZ-102 to DOE-ORP						1			
160.F80	Perf Contractor Std Startup Review for AZ-102					206				
160.F83	Perf Mgmt Self-Assmt for AZ-102 Mixing/Retr Sys				18	183				
160.H20	Prepare Process Control Plan for AY-102			1	107					
160.H60	Startup and Test AY-102 Mixing/Retr System									
160.H64	Mix AY-102/C-106 Feed to Suspend Solids						1488	310		
160.H76	2AY/6C MT Susp Solids/Ofcl Comp 1AY to DOE-ORP							33		
160.H80	Perf Contractor Std Startup Review for AY-102							1		0
160.H83	Perf Mgmt Self-Assmt for AY-102 Mixing/Retr Sys							206		
160.P25	Prepare Process Control Plan for SY-102									
160.P29	Mix as Ncsry/ Xfr SY-102 Slurry 4AN to AZ-101						104	97		
160.P72	Mix as Ncsry/ Xfr 2SY-4AN via X-St Slurry Xfr Ln									
160.P76	SY-102 MT Susp Solids/Ofcl Comp 1AZ to DOE-ORP									
160.Q64	Mix C-107/AW-103 Feed in AY-102									
160.Q76	7C/3AW MT Susp Solids/Ofcl Comp 2AY to DOE-ORP									
160.S20	Prepare Process Control Plan for AY-101					108				

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
160.S60	Startup and Test AY-101 Mixing/Retr System						770	1028		
160.S64	Mix AY-101/C-104 Feed to Suspend Solids									33
160.S72	Mix AY-101 Feed to Suspend Solids							33		
160.S76	1AY/4C MT Susp Solids/Ofcl Comp 1AY to DOE-ORP									1
160.S80	Perf Contractor Std Startup Review for AY-101							206		
160.S83	Perf Mgmt Self-Assmt for AY-101 Mixing/Retr Sys						71	130		
160.U25	Prepare Process Control Plan for AW-103				108					
160.U29	Transfer a portion of (35%) AW-103 to AY-102									
160.U60	Startup and Test AW-103 Mixing/Retr System				112	1624	62			
160.U64	Mix AW-103 Wst to Susp Solids prior to 2AY Xfr									
160.U72	Transfer a portion of (25%) AW-103 to AW-104									
160.U76	3AW MT Susp Solids/Ofcl Comp AW-103 to DOE-ORP									
160.U80	Perf Contractor Std Startup Review for AW-103						206			
160.U83	Perf Mgmt Self-Assmt for AW-103 Mixing/Retr Sys					21	180			
160.U85	Mix AW-103 Wst Increment to Susp Sol prior 4AW Xfr									
160.W20	Blend AW-104/AW-103 (HLW) Feed in AW-104									
160.W64	Mix AW-104 (HLW) Feed to Suspend Solids									
160.W76	4AW(HLW)/3AW MT Susp Sol/Ofcl Comp 4AW - DOE-ORP									
210.P60	Startup/Test Cross Site Slurry Transfer System				162	2256				
210.Y50	Complete Cross Site Slurry Transfer Line					39				
250.4E5	Prep AW TF for Construction Activities		204							
710.705	Manage Tank Waste Retr and Disposal Operations			3113	3113	1580	1573	1567	1567	1580
TOTAL	1.01.04.01.01.10	2099	7117	14840	21061	17681	11630	11861	13126	12705
1.01.04.01.01.14	DST RETRIEVAL SYSTEM DEVELOPMENT									
120.025	Maintain WFD Technical Basis	2737	1894	1450	1441	433	431	430	430	433
120.A03	Verify AZ TF Sys/Components Functionality	368								
120.A05	Perform AZ Tank Farm Trade Studies		199							
120.A07	Verify AY TF Sys/Components Functionality		380							
120.A09	Perform AY Tank Farm Trade Studies			199						
120.A11	Verify AW TF Sys/Components Functionality		380							
120.A13	Perform AW Tank Farm Trade Studies			199						
120.A15	Verify AN TF Sys/Components Functionality									
120.A17	Perform AN Tank Farm Trade Studies	379	199							
120.A19	Verify AP TF Sys/Components Functionality		380							
120.A21	Perform AP Tank Farm Trade Studies		199							
120.A23	Verify SY TF Sys/Components Functionality			380						

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
120.A25	Perform SY Tank Farm Trade Studies				199					
120.D34	Perform Waste Feed Delivery Trade Studies	1754	1078	1078	1078	792	789	786	786	792
130.B20	Prov Auth to Add Diluent/Wst to FG Watchlist DST		2	3						
130.B75	Comp RAM/O&M Cncept w/ Op Test Proc Results (LAW)					20				
150.708	Manage Retrieval Process Engineering		402	402	402	403	402	400	400	403
150.B14	Devel and Est Technical Safety Rqmts (TSRs)	137								
150.B16	Update or Amend Authorization Basis for DST	301	473							
150.B17	Maint Auth Basis/Criticality Safety Eval Reports	124	124	124	124	124	124	123	123	124
150.C01	Issue Criticality Sfty Eval Report for DST Retr			244						
160.A17	Comp RAM/O&M Cncept w/ Op Test Proc Results (HLW)					20				
620.070	Develop and Maint WFD Environmental Baseline	247	217	217	195	195	195	194	194	173
620.090	Align WFD Activities with Environmental Baseline	187	159	159	160	160	152	152	152	153
TOTAL	1.01.04.01.01.14	6233	6085	4455	3597	2149	2093	2085	2085	2079
1.01.04.01.01.18	W-525, TANK FARM WASTE FEED DELIVERY UPGRADES									
120.D15	Proj W-YYY Tk Farm Infrastructure & Compliance Upgd		334	4823	12353	22589	10635			
TOTAL	1.01.04.01.01.18		334	4823	12353	22589	10635			
1.01.04.01.02.01	SST RETRIEVAL PROJECT MANAGEMENT & ADM.									
710.716	Manage Retrieval SST Activities	1708	1271	1696	1696	1703	1696	1690	1690	1703
TOTAL	1.01.04.01.02.01	1708	1271	1696	1696	1703	1696	1690	1690	1703
1.01.04.01.02.02	SST RETRIEVAL SYSTEM DEFINITION									
120.I10	Est Dilution Rqmts/Dissolutn Behavior for S-105				192					
120.Z10	Est Dilution Rqmts/Dissolutn Behavior for S-102				191	1				
160.Q10	Perf and Doc C-107 Samp Anlys/ Rheology Testing			276	18					
270.210	Prepare Initial SST Program Plan		72							
270.310	Prep SST Retr Program Test & Evaluation Plan	176	132							
290.005	Retrieval System Selection AGA	45								
290.007	Update SST Level 1 Specification	47		143		143				6
290.010	Retrieval Integrated Risk Studies			231		700	697	686	694	699
290.015	Updt Prog Plan, Deployment Plan, & Risk Analysis									
290.A29	Perform C Tank Farm Trade Studies		199							
290.A33	Perform S Tank Farm Trade Studies							199		
TOTAL	1.01.04.01.02.02	268	404	650	400	844	697	885	694	705

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
SST RETRIEVAL SYSTEM DEMONSTRATION										
1.01.04.01.02.03	Perform Limits of Technology Demonstration	67	3684	6516	3284	516				
280.105										
280.305	Salicake Dissolution Retrieval Demonstrations	370	865	2314	5617	100				
TOTAL	1.01.04.01.02.03	437	4549	8830	8901	616				
SST RETRIEVAL PROJECTS DEFINITION										
1.01.04.01.02.04	Verify C TF Systems and Components Functionality	292	218							
290.A27										
290.A28	Perform Acquisition Strategy for C Tank Farm		27	25						
290.A31	Verify S TF Systems and Components Functionality						352	159		
290.A32	Perform Acquisition Strategy for S Tank Farm							27	25	
290.B25	Prep W-523 Prj Technical Baseline Document									184
290.161	Prj Def, Tech Basis, Prj Def Criteria Prj W-523	1465	61	124	93	19	1000		250	
TOTAL	1.01.04.01.02.04	1757	306	399	93	19	1352	185	275	184
HANFORD TANKS INITIATIVE										
1.01.04.01.02.05	SST Test & Demonstration Specification		230	180						
280.205										
280.210	Acquire Cold Test Capability		354	454	804	7				
280.215	Salicake Dissolution Cold Tests		1144							
280.220	Salicake Dissolution Hot Test Spec/Deploy Decn			329	41					
710.710	Perform Hanford Tanks Initiatives Activities	23								
TOTAL	1.01.04.01.02.05	23	1727	963	845	7				
SST TECHNOLOGY & ASSESSMENTS										
1.01.04.01.02.06	Evaluate Retrieval Technology Solutions	240	100	247						
270.610										
270.611	C-106 Residual Assessments	450	422							
270.615	Assess SST Tank Farm Infrastructure System Needs			327						
270.620	Evaluate Leak Detection Solutions	375	162							
270.630	Assess Tank Conditions	202	108	55	55	250	250	249	249	251
270.640	Define SST Retrieval Sequences	41	52	167	167	168	167	167	167	168
270.650	Determine Retrieval Risks	124	813	500	500	502	500	498	498	502
270.660	Determine Process Improvement Breakthroughs			107	142					
TOTAL	1.01.04.01.02.06	1431	1658	1404	864	920	918	914	914	921
FUTURE SST RETRIEVAL PROJECTS										
1.01.04.01.02.07	Repair/Upgrade Existing C Tank Farm Systems		1677		3251	3200			1041	2042
290.154										
290.754	Repair/Upgrade Existing S Tank Farm Systems									
TOTAL	1.01.04.01.02.07		1677		3251	3200			1041	2042

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
1.01.04.01.02.09	PHASE 1 SST RETRIEVAL OPERATIONS									
290.160	Startup and Test S-105 Retrieval System									
290.170	Perf Contractor Sid Startup Review for S-105									
290.183	Perf Mgmt Self-Assessment for S-105 Retr Sys									
290.160	Startup and Test C-104 Retrieval System			150				2232	36	
290.180	Perf Contractor Independent ORR for C-104								374	
290.183	Perf Mgmt Self-Assessment for C-104 Retr Sys							259	215	
290.190	Perf DOE-ORP ORR/Obt CD-4 C-104								90	
290.160	Startup and Test C-107 Retrieval System							112	226	1460
290.180	Perf Contractor Sid Startup Review for C-107									206
290.183	Perf Mgmt Self-Assessment for C-107 Retr Sys								36	165
290.260	Startup and Test S-102 Retrieval System									112
290.270	Perf Contractor Sid Startup Review for S-102									
290.283	Perf Mgmt Self-Assessment for S-102 Retr Sys									
300.125	Prepare Process Control Plan for S-105									
300.129	Retrieve S-105 into SY-103									
300.134	Perform S-105 Intrusion Prevention									
300.120	Prepare Process Control Plan for C-104				19		109			23
300.129	Retrieve C-104 into AY-101								4914	1239
300.134	Perform C-104 Intrusion Prevention									97
300.200	Prepare Process Control Plan for C-107									128
300.209	Retrieve C-107 into AY-102									
300.234	Perform C-107 Intrusion Prevention									
300.225	Prepare Process Control Plan for S-102									
300.229	Retrieve S-102 into SY-103									
300.234	Perform S-102 Intrusion Prevention									
TOTAL	1.01.04.01.02.09			169			109	2603	5891	3430
1.01.04.01.02.12	SST SAFETY BASIS									
270.105	Prepare SST Retrieval Licensing Strategy		118							
270.110	Perform SST Retrieval USQ Process		298	4						
270.201	Issue Criticality Sfty Eval Report for SST Retr		244							
270.216	Update or Amend Authorization Basis for SST Retr			366	385	574				
TOTAL	1.01.04.01.02.12		660	370	385	574				

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 – Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
1.01.04.01.02.13 W-523, SST RETRIEVAL SYSTEMS										
290.150	Design S-105 Retrieval System & Obtain CD-3									
290.152	Procure Equipment for S-105 Retrieval System									
290.155	Construct S-105 Retrieval System									
290.140	Design C-104 System and Obtain CD-3			1176	6444	869				
290.143	Perf Conc Des/Iss SST O&M Cncept W-523 Retrieve		2532	1910	357		143	2857	240	360
290.150	Construct C-104 Retrieval System					13642	15698	10092		
290.152	Procure Equipment for C-104 Retrieval System					2512	1801			
290.199	Project Mgmt for W-523		614	1265	1328	2928	2917	2905	2905	2928
290.140	Design C-107 Retrieval System & Obtain CD-3					3908	4245	337		
290.150	Construct C-107 Retrieval System							18073	19638	1721
290.152	Procure Equipment for C-107 Retrieval System							3985	328	2951
290.155	Design S-102 Retrieval System & Obtain CD-3									
290.150	Procure Equipment for S-102 Retrieval System									
290.152	Construct S-102 Retrieval System									
TOTAL	1.01.04.01.02.13		3146	4351	8129	23859	24804	38249	23111	7960
1.01.05.01.01.01 PROJECT MANAGEMENT										
150.B29	Manage Privatization Interface (TW-05)	1219	1276	1717	1592	1598	1592	1586	1548	
TOTAL	1.01.05.01.01.01	1219	1276	1717	1592	1598	1592	1586	1548	
1.01.08.01.01.01 PHASE 1 INFRASTRUCTURE										
330.010	Infra Prog Administration/Mgmt/Engineering	614	611	611	610	613	306	305	305	307
330.030	Infrastructure Systems Definition	454	454	454	453	455	453			
330.050	Dsn/Construction/Startup Infra Electrical Syss	10400	6333	30						
330.070	Dsn/Construction/Startup Infra Utility Syss	6571	4639	1436	28	15				
330.080	Provide Utilities for Construction		4072	4684	4162					
330.090	Provide Utilities During Startup				802	6282	6257	216		
330.100	Provide Utilities During Production							12223	13111	13216
330.105	Provide Solid Waste Disposal During Production	143	170	170	93	93	93	1343	1434	1446
330.120	Provide Vendor Training						26376			
330.210	Liquid Effluent Infrastructure Support	306	155	188	77	66	66			
330.A10	Replace 242-A Evaporator Condenser (EC-1)	124	674	108						
330.E20	Design 242-A Evaporator Life-Extension Upgrades		275	276	310					
330.E40	Construct 242-A Evaporator Life-Extension Upgrs					3658				
330.E60	Startup/Test 242-A Evap Life-Extension Upgrs									124
330.E80	WMH ORR 242-A Evap Life-Extension Upgrs									248

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
330.E90	Perf Contractor Independent ORR for 242-A Upgrs						400			
330.E95	Perf DOE-ORP ORR 242-A Upgrs						92			
TOTAL	1.01.09.01.01.01	18612	17383	7957	6535	11182	34415	14087	14850	14969
1.01.09.01.01.01	ILAW PROJECT MANAGEMENT									
460.005	ILAW Project Mgmt	545	540	540	490	551	548	546	546	551
TOTAL	1.01.09.01.01.01	545	540	540	490	551	548	546	546	551
1.01.09.01.01.02	ILAW SYSTEMS DEFINITION									
460.015	Maintain ICD 15	168	230	188	157	116	74	74	24	
460.030	Prepare/Maint Technical Rqmts for Disposal	388	422	157	237	163	203	171	116	117
460.037	Project Mgmt Plan Update	78		66		66				
460.040	Define Requirements for ILAW Sample Transport	184	112	38	38	38				
460.043	Define Requirements for ILAW Melter Disposal	51	181	80	40	40	52	52		
460.050	Design/Procure ILAW Sample Transport System			145	258	663	105			4033
460.055	Dsm/Proc/Fab ILAW Failed Melter Transport Sys	19	13	13	141	329	789	606		
460.060	Design/Permit/Prep Failed Melter Disposal Trench				1441	4280	6487	3360		
TOTAL	1.01.09.01.01.02	888	957	688	2313	5696	7709	4262	140	4149
1.01.09.01.01.03	ILAW PERFORMANCE ASSESSMENT									
460.145	Data Collection for 2001 Performance Assessment	1103	92							
460.155	2001 Performance Assessment	443	104	5						
460.160	Data Collection for Performance Assessment	2670	3227	2060	1290	42				
TOTAL	1.01.09.01.01.03	4216	3423	2065	1290	42				
1.01.09.01.01.04	W-520 ILAW DISPOSAL COMPLEX									
460.200	ILAW Disposal Facility Conceptual Design		993							
460.210	ILAW Disp Fac Advanced Conceptual Dsm/Validation			1001						
460.220	ILAW Disposal Facility Design				2810	3536	1345	1003		
460.230	ILAW Disposal Facility Equipment Procurement				783	3096	1505			
460.240	ILAW Disposal Facility Construction					3908	15231	12167		
460.250	Obtain ILAW Disposal Facil Environmental Permits		296	202	212	114	67			
460.260	ILAW Disp Facil Auth Basis Development and Appvl		110		328	413	759	153		
470.100	Startup and Test ILAW Disposal Facility						172	1428	785	
470.110	Perf Mgmt Self Assmt for ILAW Disposal Facil						86		387	

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
470.120	Perf Cntr Independent ORR for ILAW Disp Facil								374	
470.130	DOE-ORP Op Ready Rvw/Obt CD-4 ILAW Disp Fac								90	
TOTAL	1.01.09.01.01.04		1399	1204	4134	11067	19079	14837	1636	
1.01.09.01.01.07	ILAW OPERATIONS									
460.170	Maintain ILAW Part I Performance Assessment			537	490	443	439	437	437	343
470.035	Dispose of Failed Melters								1180	1998
470.075	ILAW Disposal Facility Operations								479	11109
470.140	Comp Startup/Ready for Failed Melter Disposal							2723	599	
TOTAL	1.01.09.01.01.07			537	490	443	439	3160	2695	13450
1.01.09.01.04.01	ILHW PROJECT MANAGEMENT									
470.080	Close ILAW Disposal Facilities									
TOTAL	1.01.09.01.04.01									
1.01.09.02.01.01	ILAW PROJECT MANAGEMENT									
440.010	ILHW Project Mgmt	739	541	541	490	551	549	547	547	551
TOTAL	1.01.09.02.01.01	739	541	541	490	551	549	547	547	551
1.01.09.02.01.02	ILHW SYSTEMS DEFINITION									
440.020	Maintain ICDs, IPT Process, and SNF Interface	434	310	310	323	213	112	112	37	
440.040	Maintain Technical Requirements for ILHW	411	172	172	72	97	24	14	3	
440.045	Define Requirements for ILHW Sample Transport	227	69	35	35	35				
440.048	Define Requirements for ILHW Melter Disposition	37	137	80	40	40	40	13		
440.050	Design/Procure ILHW Sample Transport System			131	14	258	663	105		
440.055	Dsn/Proc/Fab ILHW Failed Melter Transport Sys	20	15	22	134	329	799	606		
TOTAL	1.01.09.02.01.02	1129	702	750	617	971	1639	850	40	
1.01.09.02.01.03	W-464, ILHW INTERIM STORAGE FACILITY									
440.060	W-464 Advanced Conceptual Design/Revalidation	1420	653	44	46	49	49	49		
440.090	Procure Equipment W-464 ILHW Storage Facility				4447	13988	16777	4288		
440.100	Design W-464 ILHW Storage Facility		1153	3163	4100	5386	1707	1572		
440.115	Obtain W-464 Environmental Permits	108	177	160	169	53				
440.120	W-464 Authorization Basis Development and Approval		441	1303		175	974	602		
440.140	Construct W-464 ILHW Storage Facility						14931	10035	1141	
450.010	Startup and Test ILHW System						305	1651		
450.015	Perf Mgmt Self Assessment on ILHW System							259		213

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2000 through FY 2008). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2000	FY 2001	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008
450.020	Perf Contractor Independent ORR on IHLW Sys									374
450.025	Perf DOE-ORP ORR/Obt CD-4 on IHLW Sys									90
TOTAL	1.01.09.02.01.03	1528	2425	4670	8762	19651	34439	16851	3051	678
1.01.09.02.01.04	IHLW OPERATIONS									
450.030	Trans/Rcv/Interim Storage IHLW (Part 1) in CSB									207
TOTAL	1.01.09.02.01.04									207
1.01.09.03.01.02	IHLW FUTURE PROJECTS SYSTEM DEFINITION									
780.010	Define Proj Dsn Criteria for IHLW Module 1 W-XXX						298	72	47	47
TOTAL	1.01.09.03.01.02						298	72	47	47
1.01.09.03.01.03	IHLW FUTURE PROJECTS									
780.020	IHLW Module 1 W-XXX Conceptual Design							3403	4600	4780
780.050	IHLW Module 1 W-XXX Design									
780.060	IHLW Module 1 W-XXX Construction									
780.070	Obtain Permits for IHLW Module 1 W-XXX							61	81	82
780.080	IHLW Module 1 W-XXX Authorization Basis							116		
TOTAL	1.01.09.03.01.03							3581	4681	4862
1.01.09.03.01.04	IHLW FUTURE PROJECTS OPERATIONS									
450.050	Startup and Test Module 1 IHLW System									
450.060	Perf Mgmt Self Assessment on Module 1 IHLW Sys									
450.070	Perf Cntr Independent ORR on Module 1 IHLW Sys									
450.080	Perf DOE-ORP ORR/Obt CD-4 on Module 1 IHLW Sys									
TOTAL	1.01.09.03.01.04									
REPORT TOTAL		122763	159442	266584	258405	223911	249831	204405	140150	137448

This page cannot be converted.
Please view the native document
for the original page.

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
100.S46	Sample S-105										
100.S47	Samps per LAW Fd Cert DQO 5AN							203			
100.S54	Samps per LAW Fd Cert DQO 1AP					22	182				
100.S56	Sample SY-102 per BNFL Rqmts/Dlvr Sample to BNFL										
100.S59	Sample S-105										
100.SAZ	Perform S-102 Post Retrieval Verification						114				
100.SBA	Perform S-105 Post Retrieval Verification										
100.W01	Prov FY 2002 Samp of SY-101 per ICD 23 to BNFL							152	96		
100.W02	Prov FY 2002 Samp of LAW per ICD 23 to BNFL										
100.W03	Obtn AW-103 Core Samps/ Prep Sub-Samps/ Comp										
100.W07	Sample AW-103 per BNFL Rqmts/Dlvr Sample to BNFL										
100.W45	Obtn 4AW (HLW) Core Samps/ Prep Sub-Samps/Comp										
100.W46	Samp/Anlyz 1AW Samps per LAW Feed Cert DQO 5AN				200	4					
100.W49	Samp/Anlyz 1AW Samps per LAW Feed Cert DQO 1AW				156	122	81				
100.Y05	Samp/Anlyz 4AW(LAW) Smps per LAW Fd Cert DQO 4AP					48					
100.Y43	Obtn SY-102 Core Samps/ Prep Sub-Samps/ Comp										
100.Y44	Samp/Anlyz SY-101 Smp per LAW DQO AN-101		22	182							
100.Y45	Sample SY-103										
100.Z01	Samp/Anlyz SY-103 Smp per LAW DQO AN-101					203					
100.Z03	Obtn AY-102 Core Samps/ Prep Sub-Samps/ Comp										
100.Z04	Obtn AZ-102 Core Samps/ Prep Sub-Samps/ Comp										
100.Z05	Core Sample AZ-101										
100.Z07	Post Part B2 Samp AZ-102 per ICD 23 to BNFL										
100.Z09	Prov FY 2002 Samp 2AY/C-106 per ICD 23 to BNFL										
100.Z10	Sample AZ-101 per BNFL Rqmts/Dlvr Sample to BNFL										
100.Z11	Post Part B2 Samp AZ-101 per ICD 23 to BNFL										
100.Z12	Samp/Anlyz AZ-101 Smp per HLW Feed Cert DQO										
100.Z13	Samp/Anlyz AZ-102 Smp per HLW Feed Cert DQO										
100.Z16	Samp/Anlyz 2AY/C-106 Smp per HLW Feed Cert DQO										
100.Z17	Samp/Anlyz 1AY/C-104 Samps per HLW Feed Cert DQO										
100.Z18	Samp/Anlyz SY-102 Smp per HLW DQO in AZ-101		1547	28							
100.Z19	Obtn AY-101 Core Samps/ Prep Sub-Samps/ Comp										
100.Z30	Samp AY-101 per BNFL Rqmts/Dlvr Samp to BNFL										
100.Z33	Perf AZ-101 Process Test Sampling and Analysis										
100.Z34	Anlyz BNFL Samp 1st Bich HLW DQO AZ-101										
100.Z45	Anlyz BNFL Samp 1st Bich HLW DQO AZ-102										
100.Z48	Anlyz BNFL Samp 1st Bich 2AY/C-106 HLW DQO 2AY										
	Anlyz BNFL Samp 1st Bich 1AY/C-104 1AY HLW DQO				432	101					

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
100.Z87	Anlyz BNFL Samp 1st Bich C-107/3AW HLW DQO 2AY									533	
100.ZAB	Samp/Anlyz C-107/3AW Smp per HLW DQO 2AY				261	1346					
100.ZAC	Anlyz BNFL Samp 1st Bich SY-102 HLW DQO AZ-101							533			
10S.N47	Provide AN-107 Samples from AN-107 to BNFL			11							
10S.N49	Provide AN-105 Samples from AN-102 to BNFL			11							
10S.N50	Provide AN-105 Samples from AN-105 to BNFL										
10S.N51	Provide AN-102 Samples from AN-102 to BNFL										
10S.N53	Provide AN-104 Samples from AN-104 to BNFL										
10S.N54	Provide AN-104 Samples from AN-101 to BNFL										
10S.N55	Provide AN-103 Samples from AN-102 to BNFL				11						
10S.N56	Provide AN-103 Samples from AN-103 to BNFL					11					
10S.N65	Provide AP-106 Samples from AN-102 to BNFL					11					
10S.P03	Provide AP-106 Samples from AP-106 to BNFL										
10S.P05	Provide AP-108 Samples from AP-108 to BNFL							11			
10S.P65	Provide AP-102 Samples from AP-102 to BNFL										
10S.P67	Provide AP-105 Samples from AP-104 to BNFL							11			
10S.P68	Provide AP-105 Samples from AP-105 to BNFL							11			
10S.P69	Provide AP-101 Samples from AP-101 to BNFL										
10S.P77	Provide SY-101 Samples from AP-104 to BNFL										
10S.S46	Provide S-105 Samples from AN-105 to BNFL							11			
10S.S47	Provide S-102 Samples from AP-101 to BNFL						11				
10S.W08	Prov Separate AW-103 (HLW) Samps AW-103 to BNFL			11							
10S.W15	Prov Separate 4AW(HLW)/AW-103 Samps to BNFL 4AW										
10S.W45	Provide AW-101 Samples from AN-105 to BNFL				11						
10S.W46	Provide AW-101 Samples from AW-101 to BNFL										
10S.W49	Prov AW-104 (LAW) Samples (from AP-104) to BNFL						11				
10S.Y43	Provide SY-101 Samples from AN-101 to BNFL			11							
10S.Y45	Provide SY-103 Samples from AN-101 to BNFL										
10S.Z11	Provide Separate AZ-101 Samples to BNFL										
10S.Z12	Provide Separate AZ-102 Samples to BNFL										
10S.Z13	Prov Separate AY-102/C-106 Samps to BNFL AY-102										
10S.Z16	Prov Separate AY-101/C-104 Samps to BNFL AY-101										
10S.Z17	Prov Separate SY-102 Samples to BNFL from AZ-101		66								
10S.ZAB	Prov Separate C-107/AW-103 Samps to BNFL AY-102					66					
TOTAL	1.01.01.01.04	18	1794	800	1295	5312	476	2856	160	533	

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
1.01.01.01.01.05	SAMPLE ANALYSIS										
100.C19	Obtn C-107 Core Smpls/Prep Sub-Smps & Composites										
100.C77	Perform C-104 Post Retrieval Verification										
100.N01	Prov Post Part B2 Samp 3AN per ICD 23 to BNFL										
100.N05	Prov Post Part B2 Samp 4AN per ICD 23 to BNFL										
100.N08	Prov Post Part B2 Samp 2AN per ICD 23 to BNFL										
100.N09	Prov Post Part B2 Samp 7AN per ICD 23 to BNFL										
100.N11	Prov Post Part B2 Samp 5AN per ICD 23 to BNFL										
100.N47	Samp/Anlyz 7AN Smpls per LAW Fd Cert DQO 7AN										
100.N49	Samp/Anlyz 5AN Smpls per LAW Fd Cert DQO 2AN			1400							
100.N50	Samp/Anlyz 5AN Smpls per LAW Fd Cert DQO 5AN			1400							
100.N51	Samp/Anlyz 2AN Smpls per LAW Fd Cert DQO 2AN										
100.N53	Samp/Anlyz 4AN Smpls per LAW Fd Cert DQO 4AN										
100.N54	Samp/Anlyz 4AN Smpls per LAW DQO AN-101										
100.N55	Samp/Anlyz 3AN Smpls per LAW Fd Cert DQO 2AN				1400						
100.N56	Samp/Anlyz 3AN Smpls per LAW Fd Cert DQO 3AN										
100.N61	Sample 4AN Feed in 4AN and Analyze for Sulfates										
100.P62	Sample AP-105										
100.P63	Sample SY-101 Feed in AP-104										
100.P65	Samp/Anlyz AP-102 Smpls per LAW DQO AP-102							1400			
100.P67	Samp/Anlyz AP-105 Smpls per LAW DQO AP-104							1400			
100.P68	Samp/Anlyz AP-105 Smpls per LAW DQO AP-105										
100.P69	Samp/Anlyz AP-101 Smpls per LAW DQO AP-101										
100.S46	Samp/Anlyz S-105 Smpls per LAW Fd Cert DQO 5AN										
100.S47	Samp/Anlyz S-102 Smpls per LAW Fd Cert DQO 1AP										
100.S54	Sample SY-102 per BNFL Rqmis/Dlvr Sample to BNFL						1400				
100.S56	Sample S-105										
100.S57	Sample S-102										
100.S59	Perform S-102 Post Retrieval Verification										
100.W02	Obtn AW-103 Core Smpls/ Prep Sub-Smps/ Comp						43				
100.W03	Sample AW-103 per BNFL Rqmis/Dlvr Sample to BNFL										
100.W07	Obtn 4AW (HLW) Core Smpls/ Prep Sub-Smps/Comp										
100.W08	Samp/Anlyz 3AW Smpls 3AW per HLW Feed Cert DQO										
100.W09	Anlyz BNFL Smp 1st Bich 4AW(H)/3AW 4AW HLW DQO		1578	25							
100.W15	Samp/Anlyz 4AW(HLW)/3AW Smpls per HLW DQO 4AW										
100.W45	Samp/Anlyz 1AW Smpls per LAW Feed Cert DQO 5AN				106	1498					
100.W46	Samp/Anlyz 1AW Smpls per LAW Feed Cert DQO 1AW				1400				1400		

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 – Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
100.W49	Sampl/Anlyz 4A(W/LAW) Smpls per LAW Ed Cert DQO 4AP					1400					
100.Y43	Sampl/Anlyz SY-101 Smp per LAW DQO AN-101			1400							
100.Y45	Sampl/Anlyz SY-103 Smp per LAW DQO AN-101					1400					
100.Z01	Obtn AY-102 Core Smpls/ Prep Sub-Smpls/ Comp										
100.Z04	Core Sample AZ-101										
100.Z05	Post Part B2 Samp AZ-102 per ICD 23 to BNFL										
100.Z07	Prov FY 2002 Samp 2A Y/C-106 per ICD 23 to BNFL										
100.Z09	Sample AZ-101 per BNFL Rqmts/Divr Sample to BNFL										
100.Z10	Post Part B2 Samp AZ-101 per ICD 23 to BNFL										
100.Z11	Sampl/Anlyz AZ-101 Smp per HLW Feed Cert DQO										
100.Z12	Sampl/Anlyz AZ-102 Smp per HLW Feed Cert DQO										
100.Z16	Sampl/Anlyz 1AY/C-104 Smpls per HLW Feed Cert DQO										
100.Z17	Sampl/Anlyz SY-102 Smp per HLW DQO in AZ-101		561	240							
100.Z18	Obtn AY-101 Core Smpls/ Prep Sub-Smpls/ Comp										
100.Z19	Sampl AY-101 per BNFL Rqmts/Divr Samp to BNFL										
100.Z30	Perf AZ-101 Process Test Sampling and Analysis										
TOTAL	1.01.01.01.01.05		2139	4465	2906	5698	2843	4200			11
1.01.03.01.01.10	PROJECT W-314										
250.100	Project Mgmt for W-314										
250.D15	Dsn 244-S DCRT Compliance Upgrs and Obtain CD-3										
250.D45	Construct 244-S DCRT Compliance Upgrades										
250.D75	Startup and Test 244-S DCRT Compliance Upgrs										
250.D95	Perf Mgmt Self Assmt for 244-S DCRT Compl Upgrs										
250.D97	Perf Cntr Ready Assmt 244-S DCRT Compl Upgrs										
250.E05	Dsn W-314 Ph 1 Wst Xfr Sys (WTS) Upgrs/Obt CD-3										
250.E35	Startup/Test W-314 Master Pump Shutdown Upgrade										
250.E50	Construct W-314 Ph 1 Waste Xfr Sys (WTS) Upgrs										
250.E60	Perform MSA for W-314 MSP Upgrades										
250.E80	Perform RA for W-314 MSP Upgrades										
250.N15	Dsn W-314 Ph 2 AN Farm Upgrs and Obtain CD-3										
250.N25	Startup/Test W-314 Ph1 AN (AN-101 & 4AN) Upgrs										
250.N45	Construct W-314 Phase 2 AN Farm Upgrades										
250.N55	Constr W-314 Ph 1 AN Upgrs for AN-101 and 4AN										
250.N60	Mgmt Self-Assmt W314 Ph1 AN (AN-A/AN-B Ph) Upg										
250.N75	Startup and Test W-314 Phase 2 AN Farm Upgrs										
250.N95	Perf Mgmt Self-Assmt for W-314 Ph2 AN Farm Upgrs										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
250.N97	Perf Cntr Ready Assmt W-314 Ph 2 AN Farm Upgrs										
250.P15	Dsn W-314 Ph 2 AP TF Upgrs and Obtain CD-3										
250.P45	Construct W-314 Ph 2 AP Tank Farm Upgrades										
250.P75	Startup and Test W-314 Phase 2 AP TF Upgrs										
250.P95	Perf Mgmt Self-Assmt for W-314 Ph 2 AP TF Upgrs										
250.P97	Perf Cntr Ready Assmt W-314 Ph 2 AP Farm Upgrs										
250.S15	Dsn W-314 Ph 2 SY Farm Upgrs and Obtain CD-3										
250.S45	Construct W-314 Phase 2 SY Farm Upgrades										
250.S75	Startup and Test W-314 Phase 2 SY Farm Upgrs										
250.W15	Dsn W-314 Ph 2 AW Farm Upgrs and Obtain CD-3										
250.W35	Startup/Test W-314 Ph1 AW (AW-A/AW-B Pit) Upgr										
250.W45	Construct W-314 Phase 2 AW Farm Upgrades										
250.W50	Constr W-314 Ph 1 AW Farm (AW-A/AW-B Pit) Upgrs										
250.W75	Startup and Test W-314 Phase 2 AW Farm Upgrs										
250.Y15	Dsn W-314 Ph 2 AY Farm Upgrs and Obtain CD-3										
250.Y35	Startup and Test W-314 Phase 1 AY Farm Upgrs										
250.Y45	Construct W-314 Phase 2 AY Farm Upgrades										
250.Y50	Construct W-314 Phase 1 AY Farm Upgrades										
250.Y75	Startup and Test W-314 Phase 2 AY Farm Upgrs										
250.Z15	Dsn W-314 Ph 2 AZ TF Upgrs and Obtain CD-3										
250.Z35	Startup and Test W-314 Phase 1 AZ TF Upgrs										
250.Z45	Construct W-314 Phase 2 AZ Farm Upgrades										
250.Z50	Construct W-314 Phase 1 AZ Farm Upgrades										
250.Z75	Startup and Test W-314 Phase 2 AZ Farm Upgrs										
TOTAL	1.01.03.01.01.10										
1.01.04.01.01.01	DST PROJECT MANAGEMENT & ADMINISTRATION										
130.B65	RPP Mgmt Assmt of Overall Readiness LAW Fd BNFL										
150.704	Manage Waste Feed Delivery Activities	1181	1181	1181	1177	1182	1182	1182	1186	1177	1177
150.715	Waste Feed Delivery Engineering Mgmt	918	918	918	914	918	918	918	921	914	914
160.A18	RPP Mgmt Assmt Overall Ready Supply HLW Fd - BNFL										
710.702	Manage RPP Waste Retrieval Division	604	604	604	602	604	604	604	607	602	602
710.722	Waste Retrieval Division Business Mgmt	468	468	468	466	499	499	499	501	497	497
710.724	Waste Feed Delivery Program Analysis and Control	1280	1280	1280	1275	1267	1267	1267	1272	1262	1262
710.740	TWR Program Integration	1063	1063	1063	1059	1063	1063	1063	1068	1059	1059
710.750	TWR Quality Assurance Program	181	181	181	181	181	181	181	182	181	181
710.760	TWR Program Improvement	1718	1718	1718	1711	1719	1719	1719	1726	1712	1712

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
710.770	Obtain Retrieval Crane & Rigging Equipment										
710.800	TWRD Risk Allowance										
710.900	RPP Disposal DOE-ORP Project Direction	3217	3217	3217	3204	3355	3355	3355	3369	3342	3342
TOTAL	1.01.04.01.01.01	10630	10630	10630	10588	10789	10789	10789	10832	10746	10746
1.01.04.01.01.02	FEED/PROCESS DEVELOPMENT										
120.B20	Est Dilution Rqmts /Dissolution Behvr for AP-104										
120.B29	Est Dilution Rqmts /Dissolution Behvr for AP-102										
120.C10	Est Dilution Rqmts /Dissolution Behvr for AP-106										
120.J10	Est Dilution Rqmts/Dissolution Behavior for 3AN										
120.K10	Est Dilution Rqmts /Dissolution Behavior for AN-107										
120.L10	Est Dilution Rqmts/Dissolution Behavior for 2AN										
120.N10	Est Dilution Rqmts /Dissolution Behavior for AP-105										
120.R10	Est Dilution Rqmts /Dissolution Behavior for SY-101										
120.T10	Est Dilution Rqmts /Dissolution Behavior for SY-103										
120.V10	Est Dilution Rqmts /Dissolution Behavior for AP-101										
120.W10	Est Dilution Rqmts/Dissolution Behavior for 4AW										
120.Y10	Est Dilution Rqmts /Dissolution Behvr for AP-108										
130.028	Perform Special Cases and Studies	234	234	234	233	234	234	234	235	233	233
130.033	Support DOE/BNFL Proposals and Studies	93	93	93	92	93	93	93	93	92	92
130.B80	Assess 2nd Wst/Utils/Samp Anlys Agnst Plns (LAW)										
130.B90	Prepare LAW Feed Certification DQO										
150.726	Waste Feed Delivery Process Development	772	772	772	769	772	772	772	775	769	769
150.B08	WFD Char Needs Matrices/Specific DQOs/Samp Sched	150	150	150	150	150	150	150	151	150	150
150.B22	Maint Operations & Utilization Plan (O&UP)	1390	1390	1390	1384	1390	1390	1390	1395	1384	1384
150.B26	Maintain Waste Feed Delivery ICDs 19 and 20										
160.A15	Assess 2nd Wst/Utils/Samp Anlys Agnst Plns (HLW)										
160.A48	Perf and Doc AZ-101 Samp Anlys/ Rheology Testing										
160.A90	Prepare HLW Feed Certification DQO										
160.F10	Perf and Doc AZ-102 Samp Anlys/ Rheology Testing										
160.H10	Perf and Doc AY-102 Samp Anlys/ Rheology Testing										
160.P10	Perf and Doc SY-102 Samp Anlys/ Rheology Testing										
160.S10	Perf and Doc AY-101 Samp Anlys/ Rheology Testing										
160.U10	Perf and Doc AW-103 Samp Anlys/ Rheology Testing										
160.W10	Perf and Doc 4AW Samp Anlys/ Rheology Testing										
710.711	Waste Feed Delivery Technology Insertion Support	81	81	81	81	81	81	81	82	81	81
TOTAL	1.01.04.01.01.02	2719	2719	2719	2709	2720	2720	2720	2731	2709	2709

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
1.01.04.01.01.03	DST RETRIEVAL PROJECT DEFINITION										
120.005	Devel/Issue Double Shell Tank Sys Spec and ICDs										
120.010	Updt DST Sys Specification and ICDs	493	493	493	491	246	246	246	247	245	245
120.015	Devel/Issue Double Shell Tank Component Specs										
120.020	Updt Double Shell Tank Component Specification	699	699	699	696	344	344	344	345	343	343
120.A04	Perform Acquisition Strategy for AZ Tank Farm										
120.A08	Perform Acquisition Strategy for AY Tank Farm										
120.A12	Perform Acquisition Strategy for AW Tank Farm										
120.A16	Perform Acquisition Strategy for AN Tank Farm										
120.A20	Perform Acquisition Strategy for AP Tank Farm										
120.A24	Perform Acquisition Strategy for SY Tank Farm										
120.B30	Retr Prog Direction to Prj W-211 2AP/4AP										
120.C61	Prep Prj Def, Technical Basis, PDC Prj W-522										
120.D60	Prov Retr Program Direction to Prj W-211 for 5AN										
120.G38	Adjust WFD Acquisition Strategy for Ph 1 Tanks										
120.J40	Prov Retr Program Direction to Prj W-211 for 3AN										
120.L41	Prov Retr Program Direction to Prj W-211 for 2AN										
120.P32	Prov Retr Prog Direction to Prj W-211 for SY-102										
130.C35	Acq Cold Pump Test/Training/Mock-Up Facility										
150.718	Manage Retrieval Project Definition	355	355	355	354	355	355	355	357	354	354
160.B05	Prep W-521 Prj Technical Baseline Document										
160.B15	Prep W-522 Prj Technical Baseline Document	101		101							
160.F30	Prov Retr Prog Direction to Prj W-211 for AZ-102										
160.H30	Prov Retr Prog Direction to Prj W-211 for AY-102										
710.720	Waste Retr Prj Development and Implementation										
710.725	Waste Feed Delivery Program Technical Analysis	655	655	655	653	656	656	656	658	653	653
710.727	Waste Feed Dlvry Sys Engineering Implementation	270	270	270	269	273	273	273	274	271	271
710.730	TWR Program Engineering and Support	797	797	797	794	205	205	205	206	205	205
TOTAL	1.01.04.01.01.03	3370	3269	3370	3256	2079	2079	2079	2087	2071	2071
1.01.04.01.01.04	W-151(AZ 101 RETRIEVAL)										
110.010	Project Mgmt for AZ-101 Process Test										
110.045	Issue AZ-101 Process Test Plans and Procedures										
110.050	Perf Cntr Independ Ready Assmt 1AZ Process Test										
110.055	Perf Mgmt Self-Assmt for AZ-101 Process Test										
110.070	Perform AZ-101 Process Test										
110.075	Perform AZ-101 Suspension and Settling Test										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
110.090	Prepare AZ-101 Process Test Report										
110.095	Install and Test Monitoring Equipment in AZ-101										
TOTAL	1.01.04.01.01.04										
1.01.04.01.01.05	PROJECT W-211, ITRS										
120.A00	Project Mgmt for W-211	558	1615	724	-240	-26					
120.B37	Update Dsn for AP-102 & AP-104 Mixing & Retr Sys										
120.B42	Procure Eqmt for AP-102/AP-104 Mixing & Retr Sys										
120.B45	Construct AP-102 & AP-104 Mixing & Retr Sys										
120.D72	Procure Equipment for AN-105 Mixing & Retr Sys										
120.D75	Construct AN-105 Mixing and Retrieval System	81									
120.D82	Install AN-105 Mixer Pump & Related Systems	48	335								
120.E50	Design AN-104 Mixing and Retrieval System										
120.E52	Procure Equipment for AN-104 Mixing & Retr Sys										
120.E55	Construct AN-104 Mixing/Retr System										
120.E90	Install AN-104 Mixer Pump & Related Systems										
120.J50	Design AN-103 Mixing and Retrieval System										
120.J52	Procure Equipment for AN-103 Mixing & Retr Sys	1124									
120.J55	Construct AN-103 Mixing and Retrieval System	5634			893	90					
120.J90	Install AN-103 Mixer Pump & Related Systems										
120.L50	Design AN-102 Mixing & Retr Sys/Obt CD-3										
120.L52	Procure Equipment for AN-102 Mixing & Retr Sys										
120.L55	Construct AN-102 Mixing and Retrieval System										
120.P56	Procure Eqpt for SY-102 Mixing/Retr System										
120.P60	Construct SY-102 Mixing and Retrieval System										
160.F40	Design AZ-102 Mixing and Retrieval System										
160.F50	Construct AZ-102 Mixing and Retrieval System										
160.F52	Procure Eqpt for AZ-102 Mixing/Retr System										
160.H40	Design AY-102 Mixing and Retrieval System										
160.H50	Construct AY-102 Mixing and Retrieval System										
160.H52	Procure Eqpt for AY-102 Mixing/Retr System										
TOTAL	1.01.04.01.01.05	7446	1950	724	654	64					
1.01.04.01.01.06	W-521, WFD SYSTEMS										
120.E31	Procure Equipment for AN-101 Mixing/Retr System										
120.E33	Construct AN-101 Mixing and Retrieval System										
120.E35	Design AN-101 Mixing & Retr Sys/Obt CD-3										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.												
Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	
120.G50	Design AW-101 Mixing/Retr System and Obtain CD-3											
120.G52	Procure Equipment for AW-101 Mixing & Retr Sys	1371										
120.G55	Construct 1AW Mixing & Retr Sys Less Mixer Pumps	12223	6354									
120.G90	Install AW-101 Mixer Pump & Related Systems				153	279						
120.K50	Design AN-107 Mixing & Retr Sys/Obt CD-3											
120.K52	Procure Equipment for AN-107 Mixing & Retr Sys											
120.K55	Construct AN-107 Mixing and Retrieval System											
120.R50	Design SY-101 Mixing/Retr System and Obtain CD-3											
120.R52	Procure Equipment for SY-101 Mixing & Retr Sys											
120.R55	Construct SY-101 Mixing and Retrieval System	8655										
120.T50	Design SY-103 Mixing & Retr Sys/Obt CD-3	525										
120.T52	Procure Equipment for SY-103 Mixing & Retr Sys	1023										
120.T55	Construct SY-103 Mixing and Retrieval System	5362	7425	383								
120.V90	Dsn AP Farm Waste Feed Delivery Xfr System											
120.V92	Construct AP Farm Waste Feed Delivery Xfr System											
120.W50	Design AW-104 Mixing & Retr Sys/Obt CD-3	537										
120.W52	Procure Equipment for AW-104 Mixing & Retr Sys	1789	706									
120.W55	Construct AW-104 Mixing and Retrieval System	4722	6611	1836								
160.A32	Design AZ-101 Retr System and Obtain CD-3											
160.A34	Procure Eqpt for AZ-101 Retrieval System											
160.A36	Construct AZ-101 Retrieval System											
160.A43	Perf Conceptual Design for W-521 Retr Systems											
160.A99	Project Mgmt for W-521	3432	3432	3432	3419							
160.S40	Dsn AY-101 Mixing/Retr Sys and Obtain CD-3											
160.S50	Construct AY-101 Mixing and Retrieval System											
160.S52	Procure Eqpt for AY-101 Mixing/Retr System											
160.U40	Dsn AW-103 Mixing/Retr Sys and Obtain CD-3											
160.U50	Construct AW-103 Mixing and Retrieval System											
160.U52	Procure Eqpt for AW-103 Mixing/Retr System											
TOTAL	1.01.04.01.01.06	39639	24528	5652	3572	279						
1.01.04.01.01.07	W-522, DST RETRIEVAL PROJECTS											
120.C43	Perform Conceptual Dsn for W-522 Retrieval Sys											
120.C50	Design AP-106 Mixing & Retr Sys/Obt CD-3	336	2018	473								
120.C52	Procure Equipment for AP-106 Mixing & Retr Sys		1746	748								
120.C55	Construct AP-106 Mixing and Retrieval System			6851	6319							
120.N50	Design AP-105 Mixing & Retr Sys/Obt CD-3				1882	945						

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
120.N52	Procure Equipment for AP-105 Mixing & Retr Sys				1388	1106					
120.N55	Construct AP-105 Mixing and Retrieval System					4473	8697				
120.W99	Project Mgmt for W-522	3431	3431	3431	3417	3431	3431	3431	3445		
120.Y50	Design AP-108 Mixing & Retr Sys/Obt CD-3		689	2018	120						
120.Y52	Procure Equipment for AP-108 Mixing & Retr Sys				2156	338					
120.Y55	Construct AP-108 Mixing and Retrieval System					5583	6732	855			
TOTAL	1.01.04.01.01.07	3767	7884	13522	15283	15876	18860	4286	3445		
1.01.04.01.01.09	FUTURE DST RETRIEVAL & TRANSFER PROJECT										
130.020	Accomplish 222-S Lab Upgrades for Phase 1	315	315	315	314	315	315	315	317	314	314
150.G54	Repair/Upgr Existing AW TF Sys Rqrd for WFD Ph I										
150.K54	Repair/Upgr Existing AN TF Sys Rqrd for WFD Ph I										
150.P54	Repair/Upgr Existing SY TF Sys Rqrd for WFD Ph I										
150.Y54	Repair/Upgr Existing AP TF Sys Rqrd for WFD Ph I										
160.A54	Repair/Upgr Existing AZ Farm Syss Rqd Ph I WFD										
160.H54	Repair/Upgr Existing AY TF Sys Rqrd for WFD Ph I										
TOTAL	1.01.04.01.01.09	315	315	315	314	315	315	315	317	314	314
1.01.04.01.01.10	PHASE 1 DST RETRIEVAL OPERATIONS										
050.090	Sluice C-106 to AY-102										
120.B10	Define Rqmts/Dsm/Instl Central Ctrl Rm/Shift Ofc										
120.B40	Prep Tanks AP-102/AP-104 Turnover to Prj Constr										
120.B50	Startup/Test AP-102 & AP-104 Mixing/Retr Syss										
120.B60	Perf Cntr Std Startup Review AP-102 & AP-104										
120.B83	Mgmt Self-Assmt AP-102/AP-104 Mixing/Retr Syss										
120.C60	Startup and Test AP-106 Mixing/Retr System			112	1509	178					
120.C70	Perf Contractor Std Startup Review for AP-106					206					
120.C83	Perf Mgmt Self-Assmt for AP-106 Mixing/Retr Sys				71	130					
120.D80	Startup/Test 5AN Mix/Retr Sys less Mixer Pumps	431									
120.D83	Mgmt Self-Assmt 5AN Sys less Mixer Pumps	130									
120.D84	Startup/Test AN-105 Mixer Pump and Related Syss		599								
120.D90	Perf Cntr SSR 5AN Mix/Retr Sys less Mixer Pumps	206									
120.E45	Comp AN-101 and 4AN Xfr Sys Prep/Integr Tstg										
120.E60	Perf Mgmt Self-Assmt of Waste Feed Dlvry Xfr Sys										
120.E65	Startup/Test 4AN Mix/Retr Sys less Mixer Pumps										
120.E79	Startup and Test AN-101 Mixing/Retr System										
120.E80	Perf Cntr Independ ORR Wst Feed Dlvry Xfr Sys										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 --
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
120.E85	Perf DOE ORR/Obt CD-4 Wst Feed Dlvry Xfr Sys										
120.E92	Startup/Test AN-104 Mixer Pump and Related Syss										
120.E95	Transfer AN-101 to AN-106										
120.G60	Startup/Test 1AW Mix/Retr Sys less Mixer Pumps	108	1686								
120.G70	Perf Cntr SSR 1AW Mix/Retr Sys less Mixer Pumps			206							
120.G83	Mgmt Self-Assmt 1AW Sys less Mixer Pumps		186	15							
120.G92	Startup/Test AW-101 Mixer Pump and Related Syss					599					
120.J65	Startup/Test 3AN Mix/Retr Sys less Mixer Pumps	1011	58								
120.J70	Perf Cntr SSR 3AN Mix/Retr Sys less Mixer Pumps		206								
120.J83	Mgmt Self-Assmt 3AN Sys less Mixer Pumps	71	130								
120.J92	Startup/Test AN-103 Mixer Pump and Related Syss				511	89					
120.K60	Startup and Test AN-107 Mixing/Retr System										
120.K70	Perf Contractor Std Startup Review for AN-107										
120.K83	Perf Mgmt Self-Assmt for AN-107 Mixing/Retr Sys										
120.L60	Startup and Test AN-102 Mixing/Retr System										
120.L70	Perf Contractor Std Startup Review for AN-102										
120.L83	Perf Mgmt Self-Assmt for 2AN Mixing/Retr Sys										
120.N60	Startup and Test AP-105 Mixing/Retr System					112	770	917			
120.N70	Perf Contractor Std Startup Review for AP-105							206			
120.N83	Perf Mgmt Self-Assmt for AP-105 Mixing/Retr Sys						71	130			
120.P22	Perf Cntr Independent ORR for SY-102 Xfr Sys										
120.P25	Perf DOE-ORP ORR/Obt CD-4 SY-102 Xfr Sys										
120.P70	Startup and Test SY-102 Mixing/Retr System										
120.P83	Perf Mgmt Self-Assmt for SY-102 Mixing/Retr Sys										
120.R60	Startup and Test SY-101 Mixing/Retr System	1072	726								
120.R70	Perf Contractor Std Startup Review for SY-101		206								
120.R83	Perf Mgmt Self-Assmt for SY-101 Mixing/Retr Sys	71	130								
120.T60	Startup and Test SY-103 Mixing/Retr System	112	811	875							
120.T70	Perf Contractor Std Startup Review for SY-103			206							
120.T83	Perf Mgmt Self-Assmt for SY-103 Mixing/Retr Sys		71	130							
120.V45	Replace AP-101 Xfr Pump/Jumpers/Associated Eqpt										
120.V60	Startup and Test AP-101 Transfer Pump										
120.V65	Comp AP-101 Xfr Sys Prep and Integrated Testing										
120.V72	Perf Mgmt Self-Assessment for AP-101 Xfr Sys										
120.V78	Perf Cntr Independent ORR for AP-101 Xfr Sys										
120.V85	Perf DOE-ORP ORR/Obt CD-4 AP-101 Xfr Sys										
120.W60	Startup and Test AW-104 Mixing/Retr System	112		1686							

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
120.W70	Perf Contractor Std Startup Review for AW-104			206							
120.W83	Perf Mgmt Self-Assmt for 4AW Mixing/Retr Sys		15	186							
120.Y60	Startup and Test AP-108 Mixing/Retr System					112	210	1477			
120.Y70	Perf Contractor Std Startup Review for AP-108					71		206			
120.Y83	Perf Mgmt Self-Assmt for AP-108 Mixing/Retr Sys							130			
130.B05	Identify Rqd Spare Eqpt to Sppt LAW/HLW Ph 1 WFD										
130.B10	Procure Wst Feed Dlvry Spare Eqpt per Retr Spec										
130.B15	Prep to Maint Wst Feed Staging in Product Mode										
130.B16	Maintain Waste Feed Delivery System Operable	7178	7178	7178	7149	7178	7178	7178	7206	7149	7149
130.B22	Prepare Process Control Plan for AP-102/AP-104										18
130.B23	Xfr 5AN Fd betwn 2AN/5AN til Sulfate Anlys Acpt	21	32	77							
130.B25	Degas 5AN by Decant 1st Btch 5AN to AN-102	41									
130.B55	Prepare Process Control Plan for AN-105				35						
130.C25	Prepare Process Control Plan for AP-106			66					18		
130.C30	Mob and Retr AP-106 Wst and Receive Feed in 2AN					50					
130.E10	Degas AN-104 by Decant 1st Btch AN-104 to AN-101										
130.E20	Xfr 4AN Fd betwn 1AN/4AN til Sulfate Anlys Acpt										
130.E35	Prepare Process Control Plan for AN-104			35							
130.E40	Transfer AN-101 to AP-103				41						
130.G10	Degas AW-101 by Decant 1st Btch AW-101 to 5AN										
130.G25	Prepare Process Control Plan for AW-101	121						35			
130.I27	Transfer S-105 Feed from AN-104 to AN-105						5	40			
130.I35	Cross-Site Xfr S-105 Feed from SY-103 to AN-105						16	239			
130.J10	Degas AN-103 by Decant 1st Btch AN-103 to AN-102			5	36						
130.J25	Prepare Process Control Plan for AN-103						35				
130.K20	Prepare Process Control Plan for AN-107			18							
130.L20	Prepare Process Control Plan for AN-102	9	8								
130.N25	Prepare Process Control Plan for AP-105					66				18	
130.N30	Mob/Retr Wst in AP-105/Rcv Fd AP-104							50			
130.R25	Prepare Process Control Plan for SY-101				17	19					
130.R28	Transfer 2nd Batch of SY-101 Feed to SY-102		45								
130.R35	X-Site Xfr 2nd Btch SY-101 Fd SY-102 to AN-101		16	239							
130.T25	Prepare Process Control Plan for SY-103	124				35					
130.T35	Cross-Site Transfer SY-103 Feed to AN-101					255					
130.V25	Prepare Process Control Plan for AP-101										
130.W25	Prepare Process Control Plan for AW-104	84									
130.W30	Decant 4AW Waste/Receive (LAW) Feed in AP-104				41						

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 --
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
130.Y25	Prepare Process Control Plan for AP-108				66						18
130.Z27	Transfer S-102 Feed from AN-104 to AP-101					5	40				
130.Z35	Cross-Site Xfr S-102 Feed from SY-103 to AN-104					16	239				
150.700	Prep Test/Evaluation Plan WFD Sys Verification										
150.702	WFD Op Readiness Planning and Implementation										
150.B05	Mix AP-102 Feed										
150.B25	Prov AP-102 Fd Info AP-102 to DOE-ORP										
150.B35	Deliver AP-102 Feed from AP-102 to BNFL Facility										
150.B40	Prov AN-105 Feed Btch Info (AN-102) to DOE-ORP			1							40
150.B44	Dlvr 1st Btch AN-105 Feed AN-102 to BNFL Facil			18	23						
150.B48	Mix Remaining AN-105 Feed			33							
150.B56	Prov AN-105 Feed Btch Info (AN-105) to DOE-ORP			1							
150.B60	Decant 2nd Btch 5AN Feed 5AN to BNFL Facil				40						
150.C05	Mix AP-106 Feed in AN-102					33					
150.C25	Prov AP-106 Feed Btch Info (AN-102) to DOE-ORP						1				
150.C35	Deliver AP-106 Feed from AN-102 to BNFL Facility								40		
150.C40	Mix Remaining AP-106 Feed					33					
150.C60	Prov AP-106 Feed Btch Info (AP-106) to DOE-ORP						1				
150.C70	Deliver AP-106 Feed from AP-106 to BNFL Facility								40		
150.E25	Prov AN-104 Fd Info AN-104 to DOE-ORP										
150.E35	Dlvr 1st Btch AN-104 Feed AN-104 to BNFL Facil		40								
150.E40	Mix AN-104 Feed in AN-101										
150.E60	Prov AN-104 Feed Btch Info (AN-101) to DOE-ORP										
150.E70	Decant 2nd Btch 4AN Feed AN-101 to BNFL Facil		40								
150.G25	Prov AW-101 Feed Btch Info (AN-105) to DOE-ORP					1					
150.G35	Dlvr 1st Btch AW-101 Feed AN-105 to BNFL Facil						40				
150.G40	Mix Remaining AW-101 Feed					33					
150.G60	Prov AW-101 Fd Info AW-101 to DOE-ORP						1				
150.G70	Decant 2nd Btch 1AW Feed 1AW to BNFL Facil						40				
150.I05	Mix S-105 Feed in AN-105							33			
150.I25	Prov S-105 Feed Btch Info from AN-105 to DOE-ORP							1			
150.I35	Deliver S-105 Feed from AN-105 to BNFL Facility									40	
150.J25	Prov AN-103 Feed Btch Info (AN-102) to DOE-ORP				1						
150.J35	Dlvr 1st Btch AN-103 Feed AN-102 to BNFL Facil					40					
150.J40	Mix Remaining AN-103 Feed					33					
150.J60	Prov AN-103 Feed Btch Info (AN-103) to DOE-ORP					1					
150.J70	Decant 2nd Btch 3AN Feed 3AN to BNFL Facil					5	36				

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
150.K05	Mix AN-107 Feed in AN-107										
150.K25	Prov AN-107 Fd Info AN-107 to DOE-ORP										
150.K35	Decant AN-107 Feed from AN-107 to BNFL Facility			40							
150.L05	Mix AN-102 Feed in AN-102										
150.L25	Prov AN-102 Fd Info AN-102 to DOE-ORP										
150.L35	Decant 1st Btch 2AN Feed 2AN to BNFL Facil	36									
150.L70	Decant 2nd Btch 2AN Feed 2AN to BNFL Facil	40									
150.L75	Clean Out AN-102 and Flush to AN-106	48									
150.N05	Mix AP-105 Feed in AP-104							33			
150.N25	Prov AP-105 Fd Info AP-104 to DOE-ORP							1	0		
150.N35	Deliver AP-105 Feed from AP-104 to BNFL Facility									40	
150.N40	Mix AP-105 Feed in AP-105							33			
150.N60	Prov AP-105 Fd Info AP-105 to DOE-ORP							1	0		
150.N70	Deliver AP-105 Feed from AP-105 to BNFL Facility									40	
150.R05	Mix 1st Batch of SY-101 Feed in AP-104										
150.R25	Prov SY-101 Feed Btch Info (AP-104) to DOE-ORP										
150.R35	Dlvr 1st Btch SY-101 Feed AP-104 to BNFL Facil				40						
150.R40	Mix 2nd Batch of SY-101 Feed in AN-101			33							
150.R60	Prov SY-101 Feed Btch Info (AN-101) to DOE-ORP			1							
150.R70	Dlvr 2nd Btch SY-101 Feed AN-101 to BNFL Facil					40					
150.T05	Mix SY-103 Feed in AN-101					33					
150.T25	Prov SY-103 Feed Btch Info (AN-101) to DOE-ORP					1					
150.T35	Deliver SY-103 Feed from AN-101 to BNFL Facility							40			
150.V25	Prov AP-101 Feed Btch Info (AP-101) to DOE-ORP										
150.V35	Deliver AP-101 Feed from AP-101 to BNFL Facility										
150.W05	Mix AW-104 (LAW) Feed in AP-104										
150.W25	Prov 4AW (LAW) Feed Btch Info (4AP) to DOE-ORP				33	1					
150.W35	Dlvr AW-104 (LAW) Feed from AP-104 to BNFL Facil							40			
150.Y05	Mix AP-108 Feed in AP-108							33			
150.Y25	Prov AP-108 Feed Btch Info (AP-108) to DOE-ORP								1		
150.Y35	Deliver AP-108 Feed from AP-108 to BNFL Facility										40
150.Z05	Mix S-102 Feed in AP-101						33				
150.Z25	Prov S-102 Fd Btch Info (frm AP-101) to DOE-ORP						1				
150.Z35	Deliver S-102 Feed from AP-101 to BNFL Facility									40	
160.010	Dlvr 1st Btch HLW Feed From AZ-101 to BNFL Facil										
160.020	Dlvr 2nd Btch HLW Feed From AZ-101 to BNFL Facil										
160.030	Dlvr 3rd Btch HLW Feed From AZ-101 to BNFL Facil										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
160.040	Divr 4th Btch HLW Feed From AZ-101 to BNFL Facil										
160.050	Divr 5th Btch HLW Feed From AZ-101 to BNFL Facil										
160.060	Divr 6th Btch HLW Feed From AZ-101 to BNFL Facil										
160.070	Divr 1st Btch HLW Feed From AZ-102 to BNFL Facil										
160.080	Divr 2nd Btch HLW Feed From AZ-102 to BNFL Facil										
160.090	Divr 3rd Btch HLW Feed From AZ-102 to BNFL Facil										
160.100	Divr 4th Btch HLW Feed From AZ-102 to BNFL Facil										
160.110	Divr 5th Btch HLW Feed From AZ-102 to BNFL Facil										
160.120	Divr 6th Btch HLW Feed From AZ-102 to BNFL Facil										
160.130	Divr 1st Btch 2AY/C-106 HLW Fd 2AY to BNFL		5	30							
160.140	Divr 2nd Btch 2AY/C-106 HLW Fd 2AY to BNFL			34							
160.150	Divr 3rd Btch 2AY/C-106 HLW Fd 2AY to BNFL			34							
160.160	Divr 4th Btch 2AY/C-106 HLW Fd 2AY to BNFL			34							
160.170	Divr 5th Btch 2AY/C-106 HLW Fd 2AY to BNFL			34							
160.180	Divr 6th Btch 2AY/C-106 HLW Fd 2AY to BNFL			5	30						
160.190	Divr 7th Btch 2AY/C-106 HLW Fd 2AY to BNFL				34						
160.200	Divr 1st Btch 1AY/C-104 HLW Fd 1AY to BNFL				37						
160.210	Divr 2nd Btch 1AY/C-104 HLW Fd 1AY to BNFL				37						
160.220	Divr 3rd Btch 1AY/C-104 HLW Fd 1AY to BNFL				5	33					
160.230	Divr 4th Btch 1AY/C-104 HLW Fd 1AY to BNFL					37					
160.240	Divr 5th Btch 1AY/C-104 HLW Fd 1AY to BNFL					37					
160.250	Divr 6th Btch 1AY/C-104 HLW Fd 1AY to BNFL					37					
160.260	Divr 7th Btch 1AY/C-104 HLW Fd 1AY to BNFL					5	33				
160.270	Divr 8th Btch 1AY/C-104 HLW Fd 1AY to BNFL					5	33				
160.280	Divr 9th Btch 1AY/C-104 HLW Fd 1AY to BNFL						37				
160.290	Divr 10th Btch 1AY/C-104 HLW Fd 1AY to BNFL						37				
160.300	Divr 11th Btch 1AY/C-104 HLW Fd 1AY to BNFL						5	33			
160.310	Divr 12th Btch 1AY/C-104 HLW Fd 1AY to BNFL						5	33			
160.320	Divr 1st Btch SY-102 HLW Fd AZ-101 to BNFL Facil										
160.330	Divr 2nd Btch SY-102 HLW Fd AZ-101 to BNFL Facil										
160.340	Divr 3rd Btch SY-102 HLW Fd AZ-101 to BNFL Facil								30		
160.350	Divr 4th Btch SY-102 HLW Fd AZ-101 to BNFL Facil								34		
160.360	Divr 1st Btch C-107/AW-103 HLW Fd 2AY to BNFL								5	30	
160.370	Divr 2nd Btch C-107/AW-103 HLW Fd 2AY to BNFL									34	
160.380	Divr 3rd Btch C-107/AW-103 HLW Fd 2AY to BNFL									34	
160.390	Divr 4th Btch C-107/AW HLW Fd 2AY to BNFL									34	
160.400	Divr 5th Btch C-107/AW HLW Fd 2AY to BNFL									5	30

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.												
Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	
160.410	Dlvr 6th Btch C-107/AW-103 HLW Fd 2AY to BNFL									5	30	
160.420	Dlvr 7th Btch C-107/AW-103 HLW Fd 2AY to BNFL										34	
160.430	Dlvr 8th Btch C-107/AW-103 HLW Fd 2AY to BNFL										34	
160.440	Dlvr 9th Btch C-107/AW-103 HLW Fd 2AY to BNFL										34	
160.450	Dlvr 1st Btch 4AW(HLW)/AW-103 Fd 4AW to BNFL										34	
160.460	Dlvr 2nd Btch 4AW(HLW)/AW-103 Fd 4AW to BNFL										5	
160.470	Dlvr 3rd Btch 4AW(HLW)/AW-103 Fd 4AW to BNFL										5	
160.480	Dlvr 4th Btch 4AW(HLW)/3AW Fd 4AW to BNFL										5	
160.490	Dlvr 5th Btch 4AW(HLW)/3AW Fd 4AW to BNFL										3	
160.500	Dlvr 6th Btch 4AW(HLW)/AW-103 Fd 4AW to BNFL											
160.A22	Prepare Process Control Plan for AZ-101											
160.A38	Startup and Test AZ-101 Mixing/Retr System								23			
160.A40	Perf Contractor Independent ORR for AZ-101											
160.A42	Perf DOE-ORP ORR/Obt CD-4 AZ-101											
160.A64	Mix AZ-101 Feed to Suspend Solids											
160.A65	Comp AZ-101 Xfr Sys Prep and Integrated Testing											
160.A76	1AZ MT Susp Solids/Ofcl Comp 1AZ to DOE-ORP											
160.A83	Perf Mgmt Self-Assmt of AZ-101 Mixing/Retr Sys											
160.F20	Prepare Process Control Plan for AZ-102											
160.F60	Startup and Test AZ-102 Mixing/Retr System											
160.F64	Mix AZ-102 Feed to Suspend Solids											
160.F76	2AZ MT Susp Solids/Ofcl Comp AZ-102 to DOE-ORP											
160.F80	Perf Contractor Std Startup Review for AZ-102											
160.F83	Perf Mgmt Self-Assmt for AZ-102 Mixing/Retr Sys											
160.H20	Prepare Process Control Plan for AY-102				23							
160.H60	Startup and Test AY-102 Mixing/Retr System											
160.H64	Mix AY-102/C-106 Feed to Suspend Solids											
160.H76	2AY/6C MT Susp Solids/Ofcl Comp 1AY to DOE-ORP											
160.H80	Perf Contractor Std Startup Review for AY-102											
160.H83	Perf Mgmt Self-Assmt for AY-102 Mixing/Retr Sys											
160.P25	Prepare Process Control Plan for SY-102		23									
160.P29	Mix as Nesry/ Xfr SY-102 Slurry 4AN to AZ-101		41									
160.P72	Mix as Nesry/ Xfr 2SY-4AN via X-St Slurry Xfr La		304									
160.P76	SY-102 MT Susp Solids/Ofcl Comp 1AZ to DOE-ORP			1								
160.Q64	Mix C-107/AW-103 Feed in AY-102				22							
160.Q76	7C/3AW MT Susp Solids/Ofcl Comp 2AY to DOE-ORP					11						
160.S20	Prepare Process Control Plan for AY-101					1						
							23					

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
160.S60	Startup and Test AY-101 Mixing/Retr System										
160.S64	Mix AY-101/C-104 Feed to Suspend Solids										
160.S72	Mix AY-101 Feed to Suspend Solids										
160.S76	1AY/4C MT Susp Solids/Ofcl Comp 1AY to DOE-ORP										
160.S80	Perf Contractor Std Startup Review for AY-101										
160.S83	Perf Mgmt Self-Assmt for AY-101 Mixing/Retr Sys			23							
160.U25	Prepare Process Control Plan for AW-103			41							
160.U29	Transfer a portion of (35%) AW-103 to AY-102										
160.U60	Startup and Test AW-103 Mixing/Retr System										
160.U64	Mix AW-103 Wst to Susp Solids prior to 2AY Xfr			33							
160.U72	Transfer a portion of (25%) AW-103 to AW-104			41							
160.U76	3AW MT Susp Solids/Ofcl Comp AW-103 to DOE-ORP			1							
160.U80	Perf Contractor Std Startup Review for AW-103										
160.U83	Perf Mgmt Self-Assmt for AW-103 Mixing/Retr Sys										
160.U85	Mx AW-103 Wst Increment to Susp Sol prior 4AW Xfr		94	61							
160.W20	Blend AW-104/AW-103 (HLW) Feed in AW-104				33						
160.W64	Mix AW-104 (HLW) Feed to Suspend Solids				33						
160.W76	4AW(HLW)/3AW MT Susp Sol/Ofcl Comp 4AW - DOE-ORP					1					
210.P60	Startup/Test Cross Site Slurry Transfer System										
210.Y50	Complete Cross Site Slurry Transfer Line										
250.4E5	Prep AW TF for Construction Activities										
710.705	Manage Tank Waste Retr and Disposal Operations	1573	1573	1573	1567	1572	1572	1572	1578	1565	1565
TOTAL	1.01.04.01.01.10	12600	14224	13279	11435	11113	10461	12532	9016	8995	9044
1.01.04.01.01.14	DST RETRIEVAL SYSTEM DEVELOPMENT										
120.025	Maintain WFD Technical Basis	431	431	431	430	518	518	518	520	515	
120.A03	Verify AZ TF Sys/Components Functionality										
120.A05	Perform AZ Tank Farm Trade Studies										
120.A07	Verify AY TF Sys/Components Functionality										
120.A09	Perform AY Tank Farm Trade Studies										
120.A11	Verify AW TF Sys/Components Functionality										
120.A13	Perform AW Tank Farm Trade Studies										
120.A15	Verify AN TF Sys/Components Functionality										
120.A17	Perform AN Tank Farm Trade Studies										
120.A19	Verify AP TF Sys/Components Functionality										
120.A21	Perform AP Tank Farm Trade Studies										
120.A23	Verify SY TF Sys/Components Functionality										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
120.A25	Perform SY Tank Farm Trade Studies										
120.D34	Perform Waste Feed Delivery Trade Studies	789	789	789	786	524	524	524	526	522	522
130.B20	Prov Auth to Add Diluent/Wst to FG Watchlist DST										
130.B75	Comp RAM/O&M Cncept w/ Op Test Proc Results (LAW)										
150.708	Manage Retrieval Process Engineering	402	402	402	400	402	402	402	403	400	400
150.B14	Devel and Est Technical Safety Rqmts (TSRs)										
150.B16	Update or Amend Authorization Basis for DST										
150.B17	Maint Auth Basis/Criticality Safety Eval Reports	124	124	124	123	124	124	124	124	124	
150.C01	Issue Criticality Sfty Eval Report for DST Retr										
160.A17	Comp RAM/O&M Cncept w/ Op Test Proc Results (HLW)	172	172	172	171	171	171	171	171	170	170
620.070	Develop and Maint WFD Environmental Baseline	152	152	152	152	175	175	175	176	175	175
620.090	Align WFD Activities with Environmental Baseline										
TOTAL	1.01.04.01.01.14	2071	2071	2071	2062	1913	1913	1913	1920	1782	1267
1.01.04.01.01.18	W-525, TANK FARM WASTE FEED DELIVERY UPGRADES										
120.D15	Proj W-YYY Tk Farm Infrastructure & Compliance Upgd										
TOTAL	1.01.04.01.01.18										
1.01.04.01.02.01	SST RETRIEVAL PROJECT MANAGEMENT & ADM.										
710.716	Manage Retrieval SST Activities	1696	1696	1696	1690	1697	1697	1697	1704	1690	1690
TOTAL	1.01.04.01.02.01	1696	1696	1696	1690	1697	1697	1697	1704	1690	1690
1.01.04.01.02.02	SST RETRIEVAL SYSTEM DEFINITION										
120.I10	Est Dilution Rqmts/Dissolom Behavior for S-105										
120.Z10	Est Dilution Rqmts/Dissolom Behavior for S-102										
160.Q10	Perf and Doc C-107 Samp Anlys/ Rheology Testing										
270.210	Prepare Initial SST Program Plan										
270.310	Prep SST Retr Program Test & Evaluation Plan										
290.005	Retrieval System Selection AGA	292									
290.007	Update SST Level 1 Specification	697	697	697	694						
290.010	Retrieval Integrated Risk Studies	436	261								
290.015	Updt Prog Plan, Deployment Plan, & Risk Analysis	392									
290.A29	Perform C Tank Farm Trade Studies										
290.A33	Perform S Tank Farm Trade Studies										
TOTAL	1.01.04.01.02.02	1425	1350	697	694	694					

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
1.01.04.01.02.03 SST RETRIEVAL SYSTEM DEMONSTRATION											
280.105	Perform Limits of Technology Demonstration										
280.305	Saltcake Dissolution Retrieval Demonstrations										
TOTAL	1.01.04.01.02.03										
1.01.04.01.02.04 SST RETRIEVAL PROJECTS DEFINITION											
290.A27	Verify C TF Systems and Components Functionality										
290.A28	Perform Acquisition Strategy for C Tank Farm										
290.A31	Verify S TF Systems and Components Functionality										
290.A32	Perform Acquisition Strategy for S Tank Farm										
290.B25	Prep W-523 Prj Technical Baseline Document	17									
290.J61	Prj Def. Tech Basis, Prj Def Criteria Prj W-523										
TOTAL	1.01.04.01.02.04	17									
1.01.04.01.02.05 HANFORD TANKS INITIATIVE											
280.205	SST Test & Demonstration Specification										
280.210	Acquire Cold Test Capability										
280.215	Saltcake Dissolution Cold Tests										
280.220	Saltcake Dissolution Hot Test Spec/Deploy Decn										
710.710	Perform Hanford Tanks Initiatives Activities										
TOTAL	1.01.04.01.02.05										
1.01.04.01.02.06 SST TECHNOLOGY & ASSESSMENTS											
270.610	Evaluate Retrieval Technology Solutions										
270.611	C-106 Residual Assessments										
270.615	Assess SST Tank Farm Infrastructure System Needs										
270.620	Evaluate Leak Detection Solutions	250	250	250	249						
270.630	Assess Tank Conditions	167	167	167	167	167	167	167	168	167	166
270.640	Define SST Retrieval Sequences	500	500	500	498						
270.650	Determine Retrieval Risks										
270.660	Determine Process Improvement Breakthroughs										
TOTAL	1.01.04.01.02.06	918	918	918	914	167	167	167	168	167	166
1.01.04.01.02.07 FUTURE SST RETRIEVAL PROJECTS											
290.J54	Repair/Upgrade Existing C Tank Farm Systems										
290.Z54	Repair/Upgrade Existing S Tank Farm Systems	2034	2034	977							
TOTAL	1.01.04.01.02.07	2034	2034	977							

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
PHASE 1 SST RETRIEVAL OPERATIONS											
1.01.04.01.02.09	Startup and Test S-105 Retrieval System		112		1686						
290.160	Perf Contractor Std Startup Review for S-105				183	23					
290.170	Perf Mgmt Self-Assessment for S-105 Retr Sys			21	180						
290.183	Startup and Test C-104 Retrieval System										
290.160	Perf Contractor Independent ORR for C-104										
290.180	Perf Mgmt Self-Assessment for C-104 Retr Sys										
290.183	Perf DOE-ORP ORR/Obt CD-4 C-104										
290.190	Startup and Test C-107 Retrieval System										
290.160	Perf Contractor Std Startup Review for C-107										
290.183	Perf Mgmt Self-Assessment for C-107 Retr Sys										
290.160	Startup and Test S-102 Retrieval System			770	917						
290.170	Perf Contractor Std Startup Review for S-102				206						
290.183	Perf Mgmt Self-Assessment for S-102 Retr Sys			71	130					35	
300.125	Prepare Process Control Plan for S-105		124				5551	3321			
300.129	Retrieve S-105 into SY-103							19	78		
300.134	Perform S-105 Intrusion Prevention										
300.120	Prepare Process Control Plan for C-104										
300.129	Retrieve C-104 into AY-101										
300.134	Perform C-104 Intrusion Prevention										
300.120	Prepare Process Control Plan for C-107				1	22					
300.129	Retrieve C-107 into AY-102				5470						
300.134	Perform C-107 Intrusion Prevention					97					
300.120	Prepare Process Control Plan for S-102		12	112					19	17	
300.129	Retrieve S-102 into SY-103					6263	4676				
300.134	Perform S-102 Intrusion Prevention						96	0			
TOTAL	1.01.04.01.02.09	12	348	862	8773	6405	10323	3340	97	52	
SST SAFETY BASIS											
1.01.04.01.02.12	Prepare SST Retrieval Licensing Strategy										
270.105	Perform SST Retrieval USQ Process										
270.110	Issue Criticality Sfty Eval Report for SST Retr										
270.C01	Update or Amend Authorization Basis for SST Retr										
TOTAL	1.01.04.01.02.12										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 – Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
1.01.04.01.02.13	W-523, SST RETRIEVAL SYSTEMS										
290.150	Design S-105 Retrieval System & Obtain CD-3	5161	3329								
290.152	Procure Equipment for S-105 Retrieval System		1777	2536							
290.155	Construct S-105 Retrieval System		8123	19874	11435						
290.140	Design C-104 System and Obtain CD-3										
290.143	Perf Conc Des/Iss SST O&M Cncept W-523 Retrieve										
290.150	Construct C-104 Retrieval System										
290.152	Procure Equipment for C-104 Retrieval System										
290.199	Project Mgmt for W-523	2917	2917	2917	2905						
290.140	Design C-107 Retrieval System & Obtain CD-3										
290.150	Construct C-107 Retrieval System										
290.152	Procure Equipment for C-107 Retrieval System										
290.155	Design S-102 Retrieval System & Obtain CD-3	5539									
290.152	Procure Equipment for S-102 Retrieval System	137	4175								
290.155	Construct S-102 Retrieval System	625	19677	19130							
TOTAL	1.01.04.01.02.13	14379	39998	44457	14340						
1.01.05.01.01.01	PROJECT MANAGEMENT										
150.129	Manage Privatization Interface (TW-05)										
TOTAL	1.01.05.01.01.01										
1.01.08.01.01.01	PHASE 1 INFRASTRUCTURE										
330.010	Infra Prog Administration/Mgmt/Engineering	306	306	306	305	306	306	306	307	305	305
330.030	Infrastructure Systems Definition										
330.050	Dsn/Construction/Startup Infra Electrical Syss										
330.070	Dsn/Construction/Startup Infra Utility Syss										
330.080	Provide Utilities for Construction										
330.090	Provide Utilities During Startup										
330.100	Provide Utilities During Production	13164	13164	13164	13111	13176	13177	13177	13229	13125	13125
330.105	Provide Solid Waste Disposal During Production	1440	1440	1440	1434	1203	1193	1193	1197	1188	1188
330.120	Provide Vendor Training										
330.210	Liquid Effluent Infrastructure Support										
330.110	Replace 242-A Evaporator Condenser (EC-1)										
330.120	Design 242-A Evaporator Life-Extension Upgrades										
330.140	Construct 242-A Evaporator Life-Extension Upgrs										
330.160	Startup/Test 242-A Evap Life-Extension Upgrs										
330.180	WMH ORR 242-A Evap Life-Extension Upgrs										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
330 E90	Perf Contractor Independent ORR for 242-A Upgrs										
330 E95	Perf DOE-ORP ORR 242-A Upgrs										
TOTAL	1.01.09.01.01.01	14910	14910	14910	14850	14685	14676	14676	14733	14618	14618
1.01.09.01.01.01	ILAW PROJECT MANAGEMENT										
460.005	ILAW Project Mgmt	548	548	548	531	466	513	513	516	511	502
TOTAL	1.01.09.01.01.01	548	548	548	531	466	513	513	516	511	502
1.01.09.01.01.02	ILAW SYSTEMS DEFINITION										
460.015	Maintain ICD 15										
460.030	Prepare/Maint Technical Rqmts for Disposal	116	116	116	116	117	117	117	117	116	114
460.037	Project Mgmt Plan Update										
460.040	Define Requirements for ILAW Sample Transport										
460.043	Define Requirements for ILAW Melter Disposal										
460.050	Design/Procure ILAW Sample Transport System	4839	4839	4839	2333	1524	1524	1524	1530	1518	351
460.055	Dsn/Proc/Fab ILAW Failed Melter Transport Sys										
460.060	Design/Permit/Prep Failed Melter Disposal Trench										
TOTAL	1.01.09.01.01.02	4955	4955	4955	2449	1640	1640	1640	1647	1634	465
1.01.09.01.01.03	ILAW PERFORMANCE ASSESSMENT										
460.145	Data Collection for 2001 Performance Assessment										
460.155	2001 Performance Assessment										
460.160	Data Collection for Performance Assessment										
TOTAL	1.01.09.01.01.03										
1.01.09.01.01.04	W-520 ILAW DISPOSAL COMPLEX										
460.200	ILAW Disposal Facility Conceptual Design										
460.210	ILAW Disp Fac Advanced Conceptual Dsn/Validation										
460.220	ILAW Disposal Facility Design										
460.230	ILAW Disposal Facility Equipment Procurement										
460.240	ILAW Disposal Facility Construction										
460.250	Obtain ILAW Disposal Facil Environmental Permits										
460.260	ILAW Disp Facil Auth Basis Development and Appvl										
470.100	Startup and Test ILAW Disposal Facility										
470.110	Perf Mgmt Self Assmt for ILAW Disposal Facil										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
470.120	Perf Cntr Independent ORR for ILLAW Disp Facil										
470.130	DOE-ORP Op Ready Rvw/Obt CD-4 ILLAW Disp Fac										
TOTAL	1.01.09.01.01.04										
1.01.09.01.01.07	ILLAW OPERATIONS										
460.170	Maintain ILLAW Part 1 Performance Assessment	306	306	306	305						
470.035	Dispose of Failed Melters	1990	1990	1990	1983	203	203	203	204	202	199
470.075	ILLAW Disposal Facility Operations	13017	13017	13017	12966	7496	7496	7496	7525	7466	7466
470.140	Comp Startup/Ready for Failed Melter Disposal										
TOTAL	1.01.09.01.01.07	15313	15313	15313	15254	7699	7699	7699	7729	7668	7665
1.01.09.01.04.01	ILLW PROJECT MANAGEMENT										
470.080	Close ILLAW Disposal Facilities					502	502	502	504	500	500
TOTAL	1.01.09.01.04.01					502	502	502	504	500	500
1.01.09.02.01.01	ILLAW PROJECT MANAGEMENT										
440.010	ILLW Project Mgmt	549	549	549	532	466	514	514	516	512	502
TOTAL	1.01.09.02.01.01	549	549	549	532	466	514	514	516	512	502
1.01.09.02.01.02	ILLW SYSTEMS DEFINITION										
440.020	Maintain ICDs, IPT Process, and SNF Interface										
440.040	Maintain Technical Requirements for ILLW										
440.045	Define Requirements for ILLW Sample Transport										
440.048	Define Requirements for ILLW Melter Disposition										
440.050	Design/Procure ILLW Sample Transport System	1375	16496	16496	16430	7264	7264	7264	7293	7235	7120
440.055	Dsn/Proc/Fab ILLW Failed Melter Transport Sys										
TOTAL	1.01.09.02.01.02	1375	16496	16496	16430	7264	7264	7264	7293	7235	7120
1.01.09.02.01.03	W-464, ILLW INTERIM STORAGE FACILITY										
440.060	W-464 Advanced Conceptual Design/Revalidation										
440.090	Procure Equipment W-464 ILLW Storage Facility										
440.100	Design W-464 ILLW Storage Facility										
440.115	Obtain W-464 Environmental Permits										
440.120	W-464 Authorization Basis Development and Approval										
440.140	Construct W-464 ILLW Storage Facility										
450.010	Startup and Test ILLW System										
450.015	Perf Mgmt Self Assessment on ILLW System										

Table 4-5. Retrieval and Disposal Cost Loading Report by WBS Level 6 –
Unescalated (\$ in 000's) (FY 2009 through FY 2018). (25 sheets)

Totals may be slightly different from sum of values due to rounding.

Account	Account Title	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018
450.020	Perf Contractor Independent ORR on IHLW Sys										
450.025	Perf DOE-ORP ORR/Obt CD-4 on IHLW Sys										
TOTAL	1.01.09.02.01.03										
1.01.09.02.01.04	IHLW OPERATIONS										
450.030	Trans/Rcv/Interim Storage IHLW (Part 1) in CSB	1020	5156	5156	5135	1891	1891	1891	1899	1884	1884
TOTAL	1.01.09.02.01.04	1020	5156	5156	5135	1891	1891	1891	1899	1884	1884
1.01.09.03.01.02	IHLW FUTURE PROJECTS SYSTEM DEFINITION										
780.010	Define Prj Dsn Criteria for IHLW Module 1 W-XXX	47	47	47	47	47	47	47	47	47	46
TOTAL	1.01.09.03.01.02	47	47	47	47	47	47	47	47	47	46
1.01.09.03.01.03	IHLW FUTURE PROJECTS										
780.020	IHLW Module 1 W-XXX Conceptual Design	435									
780.050	IHLW Module 1 W-XXX Design	20821	24257	9722							
780.060	IHLW Module 1 W-XXX Construction			45504	75640	75941	63284				
780.070	Obtain Permits for IHLW Module 1 W-XXX	82	82	82	81	82	68				
780.080	IHLW Module 1 W-XXX Authorization Basis	204	301	541	597	10					
TOTAL	1.01.09.03.01.03	21541	24640	53849	76318	76033	63352				
1.01.09.03.01.04	IHLW FUTURE PROJECTS OPERATIONS										
450.050	Startup and Test Module 1 IHLW System						696	1689			
450.060	Perf Mgmt Self Assessment on Module 1 IHLW Sys							472			
450.070	Perf Cntr Independent ORR on Module 1 IHLW Sys							374			
450.080	Perf DOE-ORP ORR/Obt CD-4 on Module 1 IHLW Sys							90			
TOTAL	1.01.09.03.01.04						696	2626			
REPORT TOTAL		163314	200478	220974	212031	175813	161440	84260	67360	63668	61318

5.0 SCHEDULE BASELINE

The RPP Retrieval and Disposal P3 schedule has been prepared to reflect the technical and programmatic requirements necessary to execute the mission. The TFC schedules are developed in a hierarchical structure allowing for flow of performance measurement and reporting data from lower level schedules to higher level schedules.

The schedule products selected are presented in Appendix C and are discussed in Sections 5.1 through 5.4.

5.1 PROJECT MASTER BASELINE SCHEDULE

The Project Master Baseline Schedule (Appendix C) summarizes all activities and logic relationships for Phase 1. This schedule has been summarized from the lower level detail for each Level 1 Logic.

5.2 CRITICAL PATH SCHEDULE

The TFC Retrieval and Disposal P3 schedule with a critical path defined for each tank feed batch (Level 1 Logic) is provided in Appendix C. Constraining the "Provide Approval to Transfer" activity end-point for each feed batch as the "zero-float" activity generated this schedule. To create this critical path schedule, schedule contingency was removed. The P3 schedule was calculated and those activities that drive the end-point (within 60 days or less float) were selected and printed. This calculation was performed for each source tank logic sheet. (See Appendix C.)

5.3 LIFE-CYCLE INTEGRATED RESOURCE-LOADED SCHEDULE

The detailed resource-loaded schedule was developed from and can be traced to the Level 1 Logic diagrams, TBR package data, and the WBS developed to define the scope, schedule, and cost for Phase 1 activities. The schedule, prepared in P3, is task oriented, logic driven, and resource loaded. TBR cost estimates were loaded and priced in P3 to produce the labor and non-labor resources presented in this document. (See Appendix C.)

5.4 MILESTONE LIST

Table 5-1 provides a list of the major and key milestones in support of the TFC Phase 1 scope.

Table 5-1. Tank Farm Contractor Key Milestones.

Milestone Description	RTP P3 Target Dates	Tri-Party Agreement Milestone #
Regulatory		
Complete Sluicing Retrieval of Tank 241—C-106	31-Dec-99	M-45-03B
Complete Tank Farm Upgrades	16-Oct-03	M-43-00
Start Construction in 2nd Farm	01-Oct-99	M-43-13
Start Construction in 3rd Farm	03-Jul-00	M-43-14
Start Construction in 4th Farm	12-Apr-01	M-43-15
Start Construction in 5th Farm	24-Apr-02	M-43-16
Update SST Retrieval Sequence	29-Sep-17	M-45-02
Annual Update SST Retrieval Sequence	30-Sep-00	M-45-02E
Annual Update SST Retrieval Sequence	30-Sep-01	M-45-02F
Annual Update SST Retrieval Sequence	30-Sep-02	M-45-02G
Annual Update SST Retrieval Sequence	30-Sep-03	M-45-02H
Annual Update SST Retrieval Sequence	30-Sep-04	M-45-02I
Annual Update SST Retrieval Sequence	30-Sep-05	M-45-02J
Annual Update SST Retrieval Sequence	30-Sep-06	M-45-02K
Annual Update SST Retrieval Sequence	30-Sep-07	M-45-02L
Annual Update SST Retrieval Sequence	30-Sep-08	M-45-02M
Annual Update SST Retrieval Sequence	30-Sep-09	M-45-02N
Annual Update SST Retrieval Sequence	30-Sep-10	M-45-02O
Annual Update SST Retrieval Sequence	30-Sep-11	M-45-02P
Annual Update SST Retrieval Sequence	30-Sep-12	M-45-02Q
Annual Update SST Retrieval Sequence	30-Sep-13	M-45-02R
Annual Update SST Retrieval Sequence	30-Sep-14	M-45-02S
Annual Update SST Retrieval Sequence	30-Sep-15	M-45-02T
Annual Update SST Retrieval Sequence	29-Sep-16	M-45-02U
Annual Update SST Retrieval Sequence	29-Sep-17	M-45-02V
Complete Sluicing Retrieval of Tank 241-C-106	31-Dec-99	M-45-03B
Initial Retrieval from 2 SSTs	11-Feb-13	M-45-05-T02
Submit Annual LDMM Progress Reports	30-Sep-00	M-45-09E
Submit Annual LDMM Progress Reports	30-Sep-01	M-45-09F
Submit Annual LDMM Progress Reports	30-Sep-02	M-45-09G
Submit Annual LDMM Progress Reports	30-Sep-03	M-45-09H
Submit CSB part B Application to Ecology	31-May-02	M-20-56
Submit ILAW Disposal Part B Permit Application to Ecology	30-Aug-02	M-20-57

Table 5-1. Tank Farm Contractor Key Milestones.

Milestone Description	RTP P3 Target Dates	Tri-Party Agreement Milestone #
Complete W-520 Detailed Design	30-Jun-04	M-90-09-T01
CD 3-Initiate W-520 Construction	01-Jul-04	M-90-08
CD-4 Initiate Hot Operations W-520	08-Jun-07	M-90-10
Complete W-464 Construction (including startup)	05-Jun-08	M-90-11
Internal Milestones		
Phase 1 Pretreatment Facility		
ICD # 19 - PHMC Transfer LAW Feed Batch to BNFL	09-Jan-05	
ICD # 20 - PHMC Transfer HLW Feed Batch to BNFL	11-Aug-05	
Phase-1 Waste Retrieval: Waste Transfer System Upgrades		
Complete New AZ Pit	18-Jun-01	
Complete Pipeline - AN Farm to New AZ Valve	19-Dec-01	
Complete 200 East Area Construction	21-May-02	
Complete Site System Upgrades	25-Jun-04	
Phase-1 Waste Retrieval: AN Farm Upgrades		
Complete AN-Farm Upgrades	10-Nov-04	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AN-101		
Complete AN-101	17-Jul-03	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AN-102		
Complete AN-102	06-Apr-06	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AN--102		
Complete AN-102	12-Oct-06	
Phase 1 Waste Retrieval: Vitrify AN-102		
Complete AN-102	30-Sep-10	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AN-103		
Complete AN-103	12-Dec-12	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AN--103		
Complete AN-103	21-Jun-13	
Phase 1 Waste Retrieval: Vitrify AN-103		
Complete AN-103	30-Sep-14	

Table 5-1. Tank Farm Contractor Key Milestones.

Milestone Description	RTP P3 Target Dates	Tri-Party Agreement Milestone #
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AN-104		
Complete AN-104	12-Oct-05	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AN-104		
Complete AN-104	07-Feb-07	
Phase 1 Waste Retrieval: Vitrify AN-104		
Complete AN-104	30-Jun-11	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AN-105		
Complete AN-105	02-Sep-10	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AN-105		
Complete AN-105	21-Jun-11	
Phase 1 Waste Retrieval: Vitrify AN-105		
Complete AN-105	31-Jan-13	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AN-106		
Complete AN-106	28-Oct-02	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AN-107		
Complete AN-107	21-Aug-07	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AN-107		
Complete AN-107	03-Mar-08	
Phase 1 Waste Retrieval: Vitrify AN-107		
Complete AN-107	31-Mar-12	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AP-101		
Complete AP-101	24-Mar-04	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AP-101		
Complete AP-101	23-Sep-04	
Phase-1 Waste Retrieval: Waste Transfer AP-101		
Start AP-101	09-Jan-05	
Phase-1 Waste Retrieval: Pretreat AP-101		
Start AP-101 Pretreat	01-May-06	

Table 5-1. Tank Farm Contractor Key Milestones.

Milestone Description	RTP P3 Target Dates	Tri-Party Agreement Milestone #
Phase-1 Waste Retrieval: Vitrify AP-101		
Start AP-101 Vitrification	01-Dec-06	
Phase 1 Waste Retrieval: Vitrify AP-101		
Complete AP-101	31-Aug-09	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AP-102		
Complete AP-102	06-May-04	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AP-102		
Complete AP-102	11-Nov-04	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AP-103		
Complete AP-103	05-May-03	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AP-104		
Complete AP-104	13-Aug-03	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AP-105		
Complete AP-105	19-Mar-15	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AP-105		
Complete AP-105	05-Oct-15	
Phase 1 Waste Retrieval: Vitrify AP-105		
Complete AP-105	31-Jul-18	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AP-106		
Complete AP-106	11-Mar-13	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AP-106		
Complete AP-106	14-Nov-13	
Phase 1 Waste Retrieval: Vitrify AP-106		
Complete AP-106	31-Dec-16	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AP-107		
Complete AP-107	05-May-03	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AP-108		

Table 5-1. Tank Farm Contractor Key Milestones.

Milestone Description	RTP P3 Target Dates	Tri-Party Agreement Milestone #
Complete AP-108	13-May-15	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AP-108		
Complete AP-108	18-Nov-15	
Phase 1 Waste Retrieval: Vitrify AP-108		
Complete AP-108	31-Mar-19	
Phase-1 Waste Retrieval: AW Farm Upgrades		
Complete AW-Farm Upgrades	14-Jun-05	
Complete A-Farm Upgrades	03-Sep-04	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AW-101		
Complete AW-101	16-Sep-13	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AW-101		
Complete AW-101	27-Mar-14	
Phase 1 Waste Retrieval: Vitrify AW-101		
Complete AW-101	30-Sep-15	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AW-102		
Complete AW-102	07-Jul-04	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AW-103		
Complete AW-103	15-Sep-05	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AW-103		
Complete AW-103	07-Jan-11	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AW-104 (LAW)		
Complete AW-104 (LAW)	18-Sep-12	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AW-104 (LAW)		
Complete AW-104 (LAW)	25-Mar-13	
Phase 1 Waste Retrieval: Vitrify AW-104 (LAW)		
Complete AW-104 (LAW)	31-Jan-16	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AW-104 (HLW)		
Complete AW-104 (HLW)	13-Dec-05	

Table 5-1. Tank Farm Contractor Key Milestones.

Milestone Description	RTP P3 Target Dates	Tri-Party Agreement Milestone #
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AW-104 (HLW)		
Complete AW-104 (HLW)	15-Jul-13	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AW-105		
Complete AW-105	12-Mar-04	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AW-106		
Complete AW-106	28-May-04	
Phase-1 Waste Retrieval: AY Farm Upgrades		
Complete AY-Farm Upgrades	31-Jan-03	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AY-101		
Complete AY-101	10-Apr-06	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AY-101		
Complete AY-101	22-Jul-08	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AY-102		
Complete AY-102	20-Jan-06	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AY-102		
Complete AY-102	06-Oct-06	
Phase-1 Waste Retrieval: AZ Farm Upgrades		
Complete AZ-Farm Upgrades	18-Mar-03	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AZ-101		
Complete AZ-101	27-Sep-04	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AZ-101		
Complete AZ-101	16-Jun-05	
Phase-1 Waste Retrieval: Waste Transfer AZ-101		
Start AZ-101	03-Aug-05	
Phase-1 Waste Retrieval: Pretreat AZ-101		
Start AZ-101 Pretreat	01-Nov-06	
Phase-1 Waste Retrieval: Vitrify AZ-101		
Start AZ-101 Vitrification	01-Sep-08	

Table 5-1. Tank Farm Contractor Key Milestones.

Milestone Description	RTP P3 Target Dates	Tri-Party Agreement Milestone #
Complete AZ-101	31-Aug-08	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover AZ-102		
Complete AZ-102	26-Apr-04	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval AZ-102		
Complete AZ-102	14-Jan-05	
Phase-1 Waste Retrieval: C Farm Upgrades		
Complete C-Farm Upgrades	23-Sep-04	
Phase-1 Waste Retrieval: Tank C-104 Upgrades/Retrieval/Pretreatment/Vitrify		
Retrieve C-104 into AY-101	26-Mar-07	
Complete C-104 Retrieval into AY -101	31-Oct-07	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval C-107		
Complete C-107	17-Jun-13	
Phase-1 Waste Retrieval: S Farm Upgrades		
Complete S-Farm Upgrades	28-Mar-11	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval S-102		
Complete S-102	24-Sep-14	
Phase-1 Waste Retrieval: Vitrify S-102		
Complete S-102	30-Apr-17	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval S-105		
Complete S-105	13-Aug-15	
Phase-1 Waste Retrieval: Vitrify S-105		
Complete S-105	30-Sep-17	
Phase-1 Waste Retrieval: SY Farm Upgrades		
Complete SY-Farm Upgrades	28-Sep-06	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover SY-101		
Complete SY-101	10-Oct-10	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval SY-101		
Complete SY-101	21-Apr-11	

Table 5-1. Tank Farm Contractor Key Milestones.

Milestone Description	RTP P3 Target Dates	Tri-Party Agreement Milestone #
Phase-1 Waste Retrieval: Vitrify SY-101		
Complete SY-101	30-Sep-13	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover SY-102		
Complete SY-102	16-Apr-10	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval SY-102		
Complete SY-102	07-Jan-11	
Phase 1 Waste Retrieval: Eng/Design/Construction/Startup & Turnover SY-103		
Complete SY-103	14-Mar-11	
Phase 1 Waste Retrieval: Sample/Analysis, BNFL Approval SY-103		
Complete SY-103	19-Aug-13	
Phase-1 Waste Retrieval: Vitrify SY-103		
Complete SY-103	30-Apr-16	
Phase-1 Waste Retrieval: U Farm Upgrades		
Complete U-Farm Upgrades	30-Mar-01	
Infrastructure		
Complete Construction Power 7MW Complete for BNFL	30-Nov-00	
Complete Electrical Power for BNFL Operations	01-Aug-03	
Immobilized Waste: Phase-1 ILAW Disposal Facility Procurement/Title III		
W-520 Procurement/Title III	30-Jun-06	
M-90-10: CD 4-Initiate W-520 Hot Ops		
CD 4-Initiate Hot Operations W-520	08-Jun-07	
Immobilized Waste: ILAW Facility Initial Hot Operations		
Receive Last Phase 1 ILAW for Disposal	30-Sep-15	
ILAW Disposal Complete	28-Sep-18	
Immobilized Waste: Complete W-464 Detailed Design		
Complete W-464 Detailed Design	30-Jul-04	
Immobilized Waste: W-464 Operation		
Operation of HLW Canister Storage	06-Jun-08	
Receive Last Phase IHLW for Disposal	30-Apr-17	

This page intentionally left blank.

**Summary of Program-Level
Changes**

6.0 SUMMARY OF PROGRAM-LEVEL CHANGES FOR PHASE 1

This section provides a summary-level discussion of the scope, schedule, and cost changes between the Programmatic Baseline Summary for Phase 1 for the TFC and the RPP FY 2000 Multi-Year Work Plan Summary (RPP-5044, Rev. 1). This section specifically addresses the scope directly associated with executing the Retrieval and Disposal Phase 1 in support of the Privatization mission.

The TFC has reduced Phase 1 costs by approximately \$676M. This reduction is associated with the assumptions of unconstrained funding starting in FY 2001. However, because of scope shift and time phasing, as well as other programmatic adjustments, the majority of this reduction to Phase 1 is a reallocation to other program areas. The *Retrieval and Disposal Mission Phase 1 Financial Analysis*, HNF-2017, Rev. 2, further documents the life-cycle financial changes.

6.1 RETRIEVAL PROJECT

Based on preparation of Level 1 Logics and associated baseline review and updates, the following changes are noted.

DST Retrieval Project (\$230M)

A new DST retrieval sequence was implemented in this schedule based on guidance from ORP. AP-101 retrieval was accelerated by 11 years to become the first waste delivered to the Privatization Contractor, supporting ORP direction to start processing LAW before HLW. Schedule acceleration was accompanied by a simplification in the retrieval equipment installed in this tank to support a supernatant-only transfer. Consistent with the directed retrieval sequence, two DSTs were eliminated from W-522 Phase 1 feed delivery scope and estimates were refined for the retrieval equipment needed for three of the tanks. In addition, W-525 scope was further defined, resulting in a reduction for Phase 1 activities.

Single-Shell Tank Retrieval Project (\$318M)

The SST Retrieval Project made several significant changes to the FY 2000 MYWP planning basis during the RTP evaluation. The principal change driver was the directive from ORP (September 30, 1999, Work Authorization, Rev. 0) to incorporate the retrieval of tank 241-C-104 into the Phase 1, Waste Feed Delivery minimum order. This directive required the SST Retrieval Project to accelerate the retrieval of waste from Tank 241-C-104 from the MYWP date of FY 2010 to mid-FY 2007, and re-plan the balance of the Phase 1 SST retrieval projects to meet Waste Feed Delivery Phase 1 Extended Order delivery requirements.

The performance of the sluicing campaign in 241-C-106 resulted in a re-evaluation of the objectives of the "Limits of Technology" test and demonstration project. This project was planned as an alternative technology deployment to remove the anticipated hard heel from Tank 241-C-106. However, preliminary evaluation has indicated that a second retrieval campaign in Tank 241-C-106 may not be warranted. Activities have been included in RTP to

obtain a determination of operational closure for Tank 241-C-106 and the "Limits of Technology" test and demonstration project has been replanned.

In summary the major changes from the FY 2000 MYWP to the RTP-2 planning base for the SST Retrieval Project include:

1. Acceleration of Tank 241-C-104 retrieval from FY 2010 to FY 2007
2. Rescheduling of Tanks 241-C-107, 241-S-102, and 241-S-105 to meet revised feed delivery requirements
3. Replanning of the "Limits of Technology" project and elimination of the hard heel retrieval deployment in Tank 241-C-106
4. Acceleration of the Saltcake Dissolution test and demonstration project activities to support cost reduction initiatives and Phase 1 saltcake retrieval
5. Incorporation of new activities to plan and attain operational closure for Tank 241-C-106
6. Reallocation of test and deployment demonstration projects, not required to support the selected W-523 Phase 1 retrievals, to Phase 2 costs
7. Revised planning and estimating for FY 2000 W-523 and programmatic activities to support the accelerated Tank 241-C-104 schedule.

6.2 PROCESS WASTE SUPPORT

After preparation of the Level 1 Logics and associated baseline review and updates, no scope, schedule, or cost changes were made.

6.3 INFRASTRUCTURE PROJECT (\$9M)

Based on preparation of the Level 1 Logics and associated baseline review and updates, no scope or schedule changes occurred. The following cost changes were made.

Costs for Privatization Infrastructure Phase 1 activities are \$9.0 Million lower than those shown in the FY 2000 MYWP. The reduction is primarily attributable to a change in the labor rate table, and a reduction in the approved escalation rate table. No scope or schedule changes occurred.

6.4 IMMOBILIZED WASTE (\$59M)

Based on preparation of Level 1 Logics and associated baseline review and updates the following changes are noted.

6.4.1.1 Immobilized Low-Activity Waste Disposal Storage. CHG recommended and ORP approved cancellation of Project W-465, Interim Storage Facility, and the shift to a Remote

Handled Trench concept for disposal of ILAW. Project W-520, ILAW Disposal Facility, scope was revised to delete concrete vaults and incorporate the Remote Handled Trench architecture. Project W-520 design activities were accelerated from September 2005 to October 2002, and construction completion was accelerated from September 2010 to July 2006, with startup/turnover activities accelerated from May 2011 to June 2007. In addition, Disposal of Failed Melters was moved from the IHLW Program to ILAW Program.

6.4.1.2 Immobilized High-Level Waste Interim Storage. As a result of revised project delivery dates of IHLW to CHG, preparation and submittal of the Part B Permit for Project W-464 is deferred from FY 2000 to FY 2002 to match the revised Tri-Party Agreement milestone date. Completion of construction for Project W-464 was deferred from March 2005 to March 2007 consistent with the revised need date and startup of W-464 was deferred from March 2006 to June 2008.

6.5 CHARACTERIZATION PROJECT (\$65M)

Waste feed characterization sampling and analysis scope was reduced for Phase 1. Changes to requirements contained in ICDs 19, 20, and 23 reduced the number of HLW and LAW samples and associated laboratory analysis required to certify feed delivered to the privatization contractor. Significant changes were reducing the number of core samples from 2 to 1 for HLW tanks and analyzing only the first batch instead of all batches for high-level waste transfers.

This page intentionally left blank.

7.0 REFERENCES

- Barrett, M. K., 2000, "Contract No. DE-AC06-99RL14047 – The U.S. Department of Energy, Office of River Protection (ORP) Mission Planning Guidance for Fiscal Year (FY) 2002 – Revision 2," (letter 00-BMA-027 to M. P. DeLozier, CH2M HILL Hanford Group, Inc., April 4), U.S. Department of Energy, Office of River Protection, Richland, Washington.
- Short, J. J., II, 2000a, "Contract No. DE-AC06-99RL14047 – Office of River Protection (ORP) Mission Planning Guidance for Fiscal Year (FY) 2002," (letter 00-MSO-007 to M. P. DeLozier, CH2M HILL Hanford Group, Inc., January 31), U.S. Department of Energy, Office of River Protection, Richland, Washington.
- Short, J. J., II, 2000b, "Contract No. DE-AC06-99RL14047 – The U.S. Department of Energy, Office of River Protection (ORP) Mission Planning Guidance for Fiscal Year (FY) 2002 – Revision 1," (letter 00-MSO-009 to M. P. DeLozier, CH2M HILL Hanford Group, Inc., February 3), U.S. Department of Energy, Office of River Protection, Richland, Washington.
- CHG, 1999a, *Integrated Planning Process*, HNF-IP-0842, Rev. 0A, CH2M HILL Hanford Group, Inc., Richland, Washington.
- CHG, 1999, *Cost Estimating*, HNF-PRO-585, Rev. 0, CH2M HILL Hanford Group, Inc., Richland, Washington.
- CHG, 2000a, *River Protection Project FY 2000 Multi-Year Work Plan Summary*, RPP-5044, Rev. 1, CH2 M HILL Hanford Group, Inc., Richland, Washington.
- CHG, 2000b, *River Protection Project Key Planning Assumptions*, RPP-5993, Rev. 0, CH2M HILL Hanford Group, Inc., Richland, Washington.
- Diediker, J. A., 2000, *Programmatic Baseline Summary for Phase I Privatization for the Tank Farm Contractor*, HNF-1946, Rev. 2, CH2M HILL Hanford Group, Inc., Richland, Washington.
- DOE, 1997, *Cost Estimating Guide*, DOE G 430.1-1, U.S. Department of Energy, Washington, D.C.
- Kirkbride, R. A., 2000, *Tank Farm Contractor Operation and Utilization Plan*, HNF-SD-WM-SP-012, Rev. 2, CH2M HILL Hanford Group, Inc., Richland, Washington.
- LMHC, 1999, *River Protection Project FY 2000 Multi-Year Work Plan Summary*, RPP-5044, Rev. 0, Lockheed Martin Hanford Corporation, Richland, Washington.
- ORP, 2000, *River Protection Project Mission Analysis Report*, DOE/ORP-2000-10, Rev. 0, U.S. Department of Energy, Office of River Protection, Richland, Washington.

RL, 1997, *Hanford Site Cost Estimating and Scheduling Guide*, DOE/RL 97-90, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland, Washington.

Seeman, S. E., 2000, *River Protection Project Level-0 Logic*, TWR-2086, Rev. 2, CH2M HILL Hanford Group, Inc., Richland, Washington.

Sieracki, S. A., 2000, "Contract No. DE-AC06-96RL13200 – Fiscal Year (FY) 2001 and Out-year Pricing Rates," (letter 00-FIN-135 to R. D. Hanson, Fluor Daniel Hanford, Inc., April 17), U.S. Department of Energy, Richland Operations Office, Richland, Washington.

Wood, R. F., 1999, "Contract Number DE-AC06-99RL14047; Revised Submittal of Fiscal Year 2000 Indirect Annual Work Plans," (letter LMHC-9957721 R1 to J. J. Short, U.S. Department of Energy, Office of River Protection, November 30), Lockheed Martin Hanford Corporation, Richland, Washington.

APPENDIX A

LEVEL 1 LOGICS

This page intentionally left blank.

APPENDIX A**LEVEL 1 LOGICS**

Level 1 Logics have been prepared for the Phase 1 Privatization mission in three media formats: 10 sets of drawings, "C" size; 10 titled CD ROMs titled "RTP II" (4/00); and electronic access via the Hanford intranet, RPP Technical Resources web site.

A.1 LOW-ACTIVITY WASTE FEED BATCHES, LEVEL 1 LOGICS

Title	Drawing	Revision
Tank 241-AN-102	TWR-2097	2.0
Tank 241-AN-103	TWR-2093	2.0
Tank 241-AN-104	TWR-2091	2.0
Tank 241-AN-105	TWR-2090	2.0
Tank 241-AN-107	TWR-2096	2.0
Tank 241-AP-101	TWR-2094	2.0
Tank 241-AP-102/4	RPP-5009	1.0
Tank 241-AP-105	RPP-5021	1.0
Tank 241-AP-106	RPP-5928	0.0
Tank 241-AP-108	RPP-5929	0.0
Tank 241-AW-101	TWR-2092	2.0
Tank 241-AW-104	RPP-5010	1.0
Tank 241-S-102	RPP-5024	1.0
Tank 241-S-105	RPP-5013	1.0
Tank 241-SY-101	TWR-2099	2.0
Tank 241-SY-103	TWR-2100	2.0

A.2 HIGH-LEVEL WASTE FEED BATCHES, LEVEL 1 LOGICS

Title	Drawing	Revision
Tank 241-AW-103	RPP-5011	1.0
Tank 241-AW-104	RPP-5022	1.0
Tank 241-AY-101	TWR-2095	2.0
Tank 241-AY-102	TWR-2103	2.0
Tank 241-AZ-101	TWR-2101	2.0
Tank 241-AZ-102	TWR-2102	2.0
Tank 241-C-104	TWR-2104	2.0
Tank 241-C-107	RPP-5012	1.0
Tank 241-SY-102	RPP-5025	1.0

A.3 IMMOBILIZED LOW-ACTIVITY, HIGH LEVEL WASTE LOGICS AND INFRASTRUCTURE LOGICS

Title	Drawing	Revision
IILAW	TWR-2087	2.0
IHLAW	TWR-2088	2.0
Infrastructure	TWR-2089	2.0

A.4 WASTE FEED DELIVERY DEFINITION, PROGRAM MANAGEMENT AND SST PROGRAM LOGICS

Title	Drawing	Revision
RPP Retrieval	RPP-5027	1.0
Waste Feed Delivery (WFD)	RPP-5016	1.0
WFD Project Definition	RPP-5028	0
Management. Assessment	RPP-5026	1.0
SST Program	RPP-5015	0

APPENDIX B
TANK FARM CONTRACTOR INTEGRATED RESOURCE
LOADED SCHEDULE

This page intentionally left blank

APPENDIX B

TANK FARM CONTRACTOR INTEGRATED RESOURCE
LOADED SCHEDULE

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
050.090	Sluice C-106 to AY-102	1.01.04.01.01.10
100.200	Receive and Disposition BNFL Study Residue and Job Control Samples	1.01.01.01.01.04
100.C03	Update Best Basis Inventory and Tank Characterization Report for C-104	1.01.01.01.01.04
100.C19	Obtain C-107 Core Samples and Prepare Sub-Samples and Composites	1.01.01.01.01.04
100.C30	Perform C-107 Post Retrieval Verification	1.01.01.01.01.04
100.C77	Perform C-104 Post Retrieval Verification	1.01.01.01.01.04
100.N01	Provide Post Part B2 Sample of AN-103 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N05	Provide Post Part B2 Sample of AN-104 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N08	Provide Post Part B2 Sample of AN-102 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N09	Provide Post Part B2 Sample of AN-107 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N11	Provide Post Part B2 Sample of AN-105 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N47	Sample and Analyze AN-107 Feed Certification Samples per LAW Feed Cert DQO from AN-107	1.01.01.01.01.04
100.N49	Sample and Analyze AN-105 Feed Certification Samples per LAW Feed Cert DQO from AN-102	1.01.01.01.01.04
100.N50	Sample and Analyze AN-105 Feed Certification Samples per LAW Feed Cert DQO from AN-105	1.01.01.01.01.04
100.N51	Sample and Analyze AN-102 Feed Certification Samples per LAW Feed Cert DQO from AN-102	1.01.01.01.01.04
100.N53	Sample and Analyze AN-104 Feed Certification Samples per LAW Feed Cert DQO from AN-104	1.01.01.01.01.04
100.N54	Sample and Analyze AN-104 Feed Certification Samples per the LAW Feed Cert DQO from AN-101	1.01.01.01.01.04
100.N55	Sample and Analyze AN-103 Feed Certification Samples per LAW Feed Cert DQO from AN-102	1.01.01.01.01.04
100.N56	Sample and Analyze AN-103 Feed Certification Samples per LAW Feed Cert DQO from AN-103	1.01.01.01.01.04
100.N61	Sample AN-104 Feed in AN-104 and Analyze for Sulfates	1.01.01.01.01.04

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
100.N62	Sample AN-104 Feed in AN-101 and Analyze for Sulfates	1.01.01.01.01.04
100.N63	Sample AN-105 Feed in AN-105 and Analyze for Sulfates	1.01.01.01.01.04
100.N64	Sample AN-105 Feed in AN-102 and Analyze for Sulfates	1.01.01.01.01.04
100.N65	Sample and Analyze AP-106 Feed Certification Samples per LAW Feed Cert DQO from AN-102	1.01.01.01.01.04
100.P01	Sample AP-102	1.01.01.01.01.04
100.P02	Sample AP-106	1.01.01.01.01.04
100.P03	Sample and Analyze AP-106 Feed Certification Samples per LAW Feed Cert DQO from AP-106	1.01.01.01.01.04
100.P04	Sample AP-108	1.01.01.01.01.04
100.P05	Sample and Analyze AP-108 Feed Certification Samples per LAW Feed Cert DQO from AP-108	1.01.01.01.01.04
100.P62	Sample AP-105	1.01.01.01.01.04
100.P63	Sample SY-101 Feed in AP-104	1.01.01.01.01.04
100.P65	Sample and Analyze AP-102 Feed Certification Samples per LAW Feed Cert DQO from AP-102	1.01.01.01.01.04
100.P67	Sample and Analyze AP-105 Feed Certification Samples per LAW Feed Cert DQO from AP-104	1.01.01.01.01.04
100.P68	Sample and Analyze AP-105 Feed Certification Samples per LAW Feed Cert DQO from AP-105	1.01.01.01.01.04
100.P69	Sample and Analyze AP-101 Feed Certification Samples per LAW Feed Cert DQO from AP-101	1.01.01.01.01.04
100.P71	Sample AP-101 per BNFL, ORP/WIT, and RPP Requirements	1.01.01.01.01.04
100.P77	Sample and Analyze SY-101 Feed Certification Samples per LAW Feed Cert DQO from AP-104	1.01.01.01.01.04
100.S46	Sample and Analyze S-105 Feed Certification Samples per LAW Feed Cert DQO from AN-105	1.01.01.01.01.04
100.S47	Sample and Analyze S-102 Feed Certification Samples per LAW Feed Cert DQO from AP-101	1.01.01.01.01.04
100.S54	Sample SY-102 per BNFL Requirements and Deliver Sample to BNFL	1.01.01.01.01.04
100.S56	Sample S-105	1.01.01.01.01.04
100.S57	Sample S-102	1.01.01.01.01.05
100.S59	Perform S-102 Post Retrieval Verification	1.01.01.01.01.04

APPENDIX B

**TANK FARM CONTRACTOR INTEGRATED RESOURCE
LOADED SCHEDULE**

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
050.090	Sluice C-106 to AY-102	1.01.04.01.01.10
100.200	Receive and Disposition BNFL Study Residue and Job Control Samples	1.01.01.01.01.04
100.C03	Update Best Basis Inventory and Tank Characterization Report for C-104	1.01.01.01.01.04
100.C19	Obtain C-107 Core Samples and Prepare Sub-Samples and Composites	1.01.01.01.01.04
100.C30	Perform C-107 Post Retrieval Verification	1.01.01.01.01.04
100.C77	Perform C-104 Post Retrieval Verification	1.01.01.01.01.04
100.N01	Provide Post Part B2 Sample of AN-103 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N05	Provide Post Part B2 Sample of AN-104 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N08	Provide Post Part B2 Sample of AN-102 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N09	Provide Post Part B2 Sample of AN-107 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N11	Provide Post Part B2 Sample of AN-105 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.N47	Sample and Analyze AN-107 Feed Certification Samples per LAW Feed Cert DQO from AN-107	1.01.01.01.01.04
100.N49	Sample and Analyze AN-105 Feed Certification Samples per LAW Feed Cert DQO from AN-102	1.01.01.01.01.04
100.N50	Sample and Analyze AN-105 Feed Certification Samples per LAW Feed Cert DQO from AN-105	1.01.01.01.01.04
100.N51	Sample and Analyze AN-102 Feed Certification Samples per LAW Feed Cert DQO from AN-102	1.01.01.01.01.04
100.N53	Sample and Analyze AN-104 Feed Certification Samples per LAW Feed Cert DQO from AN-104	1.01.01.01.01.04
100.N54	Sample and Analyze AN-104 Feed Certification Samples per the LAW Feed Cert DQO from AN-101	1.01.01.01.01.04
100.N55	Sample and Analyze AN-103 Feed Certification Samples per LAW Feed Cert DQO from AN-102	1.01.01.01.01.04
100.N56	Sample and Analyze AN-103 Feed Certification Samples per LAW Feed Cert DQO from AN-103	1.01.01.01.01.04
100.N61	Sample AN-104 Feed in AN-104 and Analyze for Sulfates	1.01.01.01.01.04

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
100.N62	Sample AN-104 Feed in AN-101 and Analyze for Sulfates	1.01.01.01.01.04
100.N63	Sample AN-105 Feed in AN-105 and Analyze for Sulfates	1.01.01.01.01.04
100.N64	Sample AN-105 Feed in AN-102 and Analyze for Sulfates	1.01.01.01.01.04
100.N65	Sample and Analyze AP-106 Feed Certification Samples per LAW Feed Cert DQO from AN-102	1.01.01.01.01.04
100.P01	Sample AP-102	1.01.01.01.01.04
100.P02	Sample AP-106	1.01.01.01.01.04
100.P03	Sample and Analyze AP-106 Feed Certification Samples per LAW Feed Cert DQO from AP-106	1.01.01.01.01.04
100.P04	Sample AP-108	1.01.01.01.01.04
100.P05	Sample and Analyze AP-108 Feed Certification Samples per LAW Feed Cert DQO from AP-108	1.01.01.01.01.04
100.P62	Sample AP-105	1.01.01.01.01.04
100.P63	Sample SY-101 Feed in AP-104	1.01.01.01.01.04
100.P65	Sample and Analyze AP-102 Feed Certification Samples per LAW Feed Cert DQO from AP-102	1.01.01.01.01.04
100.P67	Sample and Analyze AP-105 Feed Certification Samples per LAW Feed Cert DQO from AP-104	1.01.01.01.01.04
100.P68	Sample and Analyze AP-105 Feed Certification Samples per LAW Feed Cert DQO from AP-105	1.01.01.01.01.04
100.P69	Sample and Analyze AP-101 Feed Certification Samples per LAW Feed Cert DQO from AP-101	1.01.01.01.01.04
100.P71	Sample AP-101 per BNFL, ORP/WIT, and RPP Requirements	1.01.01.01.01.04
100.P77	Sample and Analyze SY-101 Feed Certification Samples per LAW Feed Cert DQO from AP-104	1.01.01.01.01.04
100.S46	Sample and Analyze S-105 Feed Certification Samples per LAW Feed Cert DQO from AN-105	1.01.01.01.01.04
100.S47	Sample and Analyze S-102 Feed Certification Samples per LAW Feed Cert DQO from AP-101	1.01.01.01.01.04
100.S54	Sample SY-102 per BNFL Requirements and Deliver Sample to BNFL	1.01.01.01.01.04
100.S56	Sample S-105	1.01.01.01.01.04
100.S57	Sample S-102	1.01.01.01.01.05
100.S59	Perform S-102 Post Retrieval Verification	1.01.01.01.01.04

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
100.SAZ	Perform S-105 Post Retrieval Verification	1.01.01.01.01.04
100.SBA	Provide FY 2002 Sample of SY-101 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.W01	Provide FY 2002 Sample of AW-101 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.W02	Obtain AW-103 Core Samples and Prepare Sub-Samples and Composites	1.01.01.01.01.05
100.W03	Sample AW-103 per BNFL Requirements and Deliver Sample to BNFL	1.01.01.01.01.04
100.W07	Obtain AW-104 (HLW) Core Samples and Prepare Sub-Samples and Composites	1.01.01.01.01.04
100.W08	Sample and Analyze AW-103 Feed Certification Samples from AW-103 per HLW Feed Cert. DQO	1.01.01.01.01.05
100.W09	Analyze BNFL Provided Sample of 1st Batch of AW-104(HLW)/AW-103 Feed From AW-104 to HLW Feed Cert. DQO	1.01.01.01.01.05
100.W15	Sample and Analyze AW-104(HLW)/AW-103 Feed Certification Samples per HLW Feed Cert. DQO from AW-104	1.01.01.01.01.05
100.W45	Sample and Analyze AW-101 Feed Certification Samples per LAW Feed Cert DQO from AN-105	1.01.01.01.01.04
100.W46	Sample and Analyze AW-101 Feed Certification Samples per LAW Feed Cert DQO from AW-101	1.01.01.01.01.04
100.W49	Sample and Analyze AW-104 (LAW) Feed Certification Samples per LAW Feed Cert DQO from AP-104	1.01.01.01.01.04
100.Y05	Obtain SY-102 Core Samples and Prepare Sub-Samples and Composites	1.01.01.01.01.04
100.Y43	Sample and Analyze SY-101 Feed Certification Samples per LAW Feed Cert DQO from AN-101	1.01.01.01.01.04
100.Y44	Sample SY-103	1.01.01.01.01.04
100.Y45	Sample and Analyze SY-103 Feed Certification Samples per LAW Feed Cert DQO from AN-101	1.01.01.01.01.04
100.Z01	Obtain AY-102 Core Samples and Prepare Sub-Samples and Composites	1.01.01.01.01.04
100.Z03	Obtain AZ-102 Core Samples and Prepare Sub-Samples and Composites	1.01.01.01.01.04
100.Z04	Core Sample AZ-101	1.01.01.01.01.04
100.Z05	Provide Post Part B2 Sample of AZ-102 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.Z07	Provide FY 2002 Sample of AY-102/C-106 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.Z09	Sample AZ-101 per BNFL Requirements and Deliver Sample to BNFL	1.01.01.01.01.04
100.Z10	Provide Post Part B2 Sample of AZ-101 per ICD 23 Schedule to BNFL	1.01.01.01.01.04
100.Z11	Sample and Analyze AZ-101 Feed Certification Samples per HLW Feed Cert.	1.01.01.01.01.04

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
	DQO	
100.Z12	Sample and Analyze AZ-102 Feed Certification Samples per HLW Feed Cert. DQO	1.01.01.01.01.04
100.Z13	Sample and Analyze AY-102/C-106 Feed Certification Samples per HLW Feed Cert. DQO	1.01.01.01.01.04
100.Z16	Sample and Analyze AY-101/C-104 Feed Certification Samples per HLW Feed Cert. DQO	1.01.01.01.01.04
100.Z17	Sample and Analyze SY-102 Feed Certification Samples per HLW Feed Cert. DQO in AZ-101	1.01.01.01.01.04
100.Z18	Obtain AY-101 Core Samples and Prepare Sub-Samples and Composites	1.01.01.01.01.04
100.Z19	Sample AY-101 per BNFL Requirements and Deliver Sample to BNFL	1.01.01.01.01.04
100.Z30	Perform AZ-101 Process Test Sampling and Analysis	1.01.01.01.01.04
100.Z33	Analyze BNFL Provided Sample of 1st Batch of HLW Feed From AZ-101 to HLW Feed Cert. DQO	1.01.01.01.01.04
100.Z34	Analyze BNFL Provided Sample of 1st Batch of HLW Feed From AZ-102 to HLW Feed Cert. DQO	1.01.01.01.01.04
100.Z45	Analyze BNFL Provided Sample of 1st Batch of AY-102/C-106 HLW Feed From AY-102 to HLW Feed Cert. DQO	1.01.01.01.01.04
100.Z48	Analyze BNFL Provided Sample of 1st Batch of AY-101/C-104 HLW Feed From AY-101 to HLW Feed Cert. DQO	1.01.01.01.01.04
100.Z87	Analyze BNFL Provided Sample of 1st Batch of C-107/AW-103 HLW Feed From AY-102 to HLW Feed Cert. DQO	1.01.01.01.01.04
100.ZAB	Sample and Analyze C-107/AW-103 Feed Certification Samples per HLW Feed Cert. DQO from AY-102	1.01.01.01.01.04
100.ZAC	Analyze BNFL Provided Sample of 1st Batch of SY-102 HLW Feed From AZ-101 to HLW Feed Cert. DQO	1.01.01.01.01.04
10S.N47	Provide AN-107 Samples from AN-107 to BNFL	1.01.01.01.01.04
10S.N49	Provide AN-105 Samples from AN-102 to BNFL	1.01.01.01.01.04
10S.N50	Provide AN-105 Samples from AN-105 to BNFL	1.01.01.01.01.04*
10S.N51	Provide AN-102 Samples from AN-102 to BNFL	1.01.01.01.01.04
10S.N53	Provide AN-104 Samples from AN-104 to BNFL	1.01.01.01.01.04
10S.N54	Provide AN-104 Samples from AN-101 to BNFL	1.01.01.01.01.04
10S.N55	Provide AN-103 Samples from AN-102 to BNFL	1.01.01.01.01.04
10S.N56	Provide AN-103 Samples from AN-103 to BNFL	1.01.01.01.01.04

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
10S.N65	Provide AP-106 Samples from AN-102 to BNFL	1.01.01.01.01.04
10S.P03	Provide AP-106 Samples from AP-106 to BNFL	1.01.01.01.01.04
10S.P05	Provide AP-108 Samples from AP-108 to BNFL	1.01.01.01.01.04
10S.P65	Provide AP-102 Samples from AP-102 to BNFL	1.01.01.01.01.04
10S.P67	Provide AP-105 Samples from AP-104 to BNFL	1.01.01.01.01.04
10S.P68	Provide AP-105 Samples from AP-105 to BNFL	1.01.01.01.01.04
10S.P69	Provide AP-101 Samples from AP-101 to BNFL	1.01.01.01.01.04
10S.P77	Provide SY-101 Samples from AP-104 to BNFL	1.01.01.01.01.04
10S.S46	Provide S-105 Samples from AN-105 to BNFL	1.01.01.01.01.04
10S.S47	Provide S-102 Samples from AP-101 to BNFL	1.01.01.01.01.04
10S.W08	Provide Separate AW-103 (HLW) Samples from AW-103 to BNFL	1.01.01.01.01.04
10S.W15	Provide Separate AW-104(HLW)/AW-103 Samples to BNFL from AW-104	1.01.01.01.01.04
10S.W45	Provide AW-101 Samples from AN-105 to BNFL	1.01.01.01.01.04
10S.W46	Provide AW-101 Samples from AW-101 to BNFL	1.01.01.01.01.04
10S.W49	Provide AW-104 (LAW) Samples (from AP-104) to BNFL	1.01.01.01.01.04
10S.Y43	Provide SY-101 Samples from AN-101 to BNFL	1.01.01.01.01.04
10S.Y45	Provide SY-103 Samples from AN-101 to BNFL	1.01.01.01.01.04
10S.Z11	Provide Separate AZ-101 Samples to BNFL	1.01.01.01.01.04
10S.Z12	Provide Separate AZ-102 Samples to BNFL	1.01.01.01.01.04
10S.Z13	Provide Separate AY-102/C-106 Samples to BNFL from AY-102	1.01.01.01.01.04
10S.Z16	Provide Separate AY-101/C-104 Samples to BNFL from AY-101	1.01.01.01.01.04
10S.Z17	Provide Separate SY-102 Samples to BNFL from AZ-101	1.01.01.01.01.04
10S.ZAB	Provide Separate C-107/AW-103 Samples to BNFL from AY-102	1.01.01.01.01.04
110.010	Project Management for AZ-101 Process Test	1.01.04.01.01.04
110.045	Issue AZ-101 Process Test Plans and Procedures	1.01.04.01.01.04
110.050	Perform Contractor Independent Readiness Assessment for AZ-101 Process	1.01.04.01.01.04

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
	Test	
110.055	Perform Management Self-Assessment for AZ-101 Process Test	1.01.04.01.01.04
110.070	Perform AZ-101 Process Test	1.01.04.01.01.04
110.075	Perform AZ-101 Suspension and Settling Test	1.01.04.01.01.04
110.090	Prepare AZ-101 Process Test Report	1.01.04.01.01.04
110.095	Install and Test Monitoring Equipment in AZ-101	1.01.04.01.01.04
120.005	Develop and Issue the Double Shell Tank System Specification and ICDs	1.01.04.01.01.03
120.010	Update the Double Shell Tank System Specification and ICDs	1.01.04.01.01.03
120.015	Develop and Issue the Double Shell Tank Component Specifications	1.01.04.01.01.03
120.020	Update the Double Shell Tank Component Specification	1.01.04.01.01.03
120.025	Maintain WFD Technical Basis	1.01.04.01.01.14
120.A00	Project Management for W-211	1.01.04.01.01.05
120.A03	Verify AZ Tank Farm Systems and Components Functionality	1.01.04.01.01.14
120.A04	Perform Acquisition Strategy for AZ Tank Farm	1.01.04.01.01.03
120.A05	Perform AZ Tank Farm Trade Studies	1.01.04.01.01.14
120.A07	Verify AY Tank Farm Systems and Components Functionality	1.01.04.01.01.14
120.A08	Perform Acquisition Strategy for AY Tank Farm	1.01.04.01.01.03
120.A09	Perform AY Tank Farm Trade Studies	1.01.04.01.01.14
120.A11	Verify AW Tank Farm Systems and Components Functionality	1.01.04.01.01.14
120.A12	Perform Acquisition Strategy for AW Tank Farm	1.01.04.01.01.03
120.A13	Perform AW Tank Farm Trade Studies	1.01.04.01.01.14
120.A15	Verify AN Tank Farm Systems and Components Functionality	1.01.04.01.01.14
120.A16	Perform Acquisition Strategy for AN Tank Farm	1.01.04.01.01.03
120.A17	Perform AN Tank Farm Trade Studies	1.01.04.01.01.14
120.A19	Verify AP Tank Farm Systems and Components Functionality	1.01.04.01.01.14
120.A20	Perform Acquisition Strategy for AP Tank Farm	1.01.04.01.01.03

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
120.A21	Perform AP Tank Farm Trade Studies	1.01.04.01.01.14
120.A23	Verify SY Tank Farm Systems and Components Functionality	1.01.04.01.01.14
120.A24	Perform Acquisition Strategy for SY Tank Farm	1.01.04.01.01.03
120.A25	Perform SY Tank Farm Trade Studies	1.01.04.01.01.14
120.B10	Define Requirements, Design, Install Central Control Room, and Shift Office	1.01.04.01.01.10
120.B20	Establish Dilution Requirements and Dissolution Behavior for AP-104	1.01.04.01.01.02
120.B29	Establish Dilution Requirements and Dissolution Behavior for AP-102	1.01.04.01.01.02
120.B30	Provide Retrieval Program Direction to Project W-211 for AP-102 & AP-104	1.01.04.01.01.03
120.B37	Update the Design for the AP-102 & AP-104 Mixing and Retrieval Systems & Obtain CD-3	1.01.04.01.01.05
120.B40	Prepare Tanks AP-102 & AP-104 for Turnover to Project for Construction	1.01.04.01.01.10
120.B42	Procure Equipment for the AP-102 & AP-104 Mixing and Retrieval Systems	1.01.04.01.01.05
120.B45	Construct the AP-102 & AP-104 Mixing and Retrieval Systems	1.01.04.01.01.05
120.B50	Startup and Test the AP-102 & AP-104 Mixing and Retrieval Systems	1.01.04.01.01.10
120.B60	Perform Contractor Standard Startup Review for AP-102 & AP-104	1.01.04.01.01.10
120.B65	Provide CD-4 Approval for AP-102 & AP-104	1.01.04.01.01.10
120.B83	Perform Management Self-Assessment for the AP-102 and AP-104 Mixing and Retrieval Systems	1.01.04.01.01.10
120.C10	Establish Dilution Requirements and Dissolution Behavior for AP-106	1.01.04.01.01.02
120.C43	Perform Conceptual Design for W-522 Retrieval Systems	1.01.04.01.01.07
120.C50	Design the AP-106 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.07
120.C52	Procure Equipment for the AP-106 Mixing and Retrieval System	1.01.04.01.01.07
120.C55	Construct the AP-106 Mixing and Retrieval System	1.01.04.01.01.07
120.C56	Provide Critical Decision 1 Approval for Project W-522	1.01.04.01.01.10
120.C60	Startup and Test the AP-106 Mixing and Retrieval System	1.01.04.01.01.10
120.C61	Prepare Project Definition, Technical Basis, and PDC for Project W-522	1.01.04.01.01.03
120.C67	Provide Critical Decision 2 Approval for Project W-522	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
120.C70	Perform Contractor Standard Startup Review for AP-106	1.01.04.01.01.10
120.C75	Provide CD-4 Approval for AP-106	1.01.04.01.01.10
120.C83	Perform Management Self-Assessment for the AP-106 Mixing and Retrieval System	1.01.04.01.01.10
120.D15	Complete Tank Farm Infrastructure and Compliance Upgrades	1.01.04.01.01.18
120.D34	Perform Waste Feed Delivery Trade Studies	1.01.04.01.01.14
120.D60	Provide Retrieval Program Direction to Project W-211 for AN-105	1.01.04.01.01.03
120.D72	Procure Equipment for the AN-105 Mixing and Retrieval System	1.01.04.01.01.05
120.D75	Construct the AN-105 Mixing and Retrieval System	1.01.04.01.01.05
120.D80	Startup and Test the AN-105 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.D82	Install the AN-105 Mixer Pump and Related Systems	1.01.04.01.01.05
120.D83	Perform Management Self-Assessment for AN-105 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.D84	Startup and Test the AN-105 Mixer Pump and Related Systems	1.01.04.01.01.10
120.D90	Perform Contractor Standard Startup Review for AN-105 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.D95	Provide CD-4 Approval for AN-105 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.E31	Procure Equipment for AN-101 Mixing and Retrieval System	1.01.04.01.01.06
120.E33	Construct the AN-101 Mixing and Retrieval System	1.01.04.01.01.06
120.E35	Design the AN-101 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.06
120.E45	Complete AN-101 and AN-104 Transfer System Preparations and Integrated Testing	1.01.04.01.01.10
120.E50	Design the AN-104 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.05
120.E52	Procure Equipment for the AN-104 Mixing and Retrieval System	1.01.04.01.01.05
120.E55	Construct the AN-104 Mixing and Retrieval System	1.01.04.01.01.05
120.E60	Perform Management Self-Assessment of Waste Feed Delivery Transfer System	1.01.04.01.01.10
120.E65	Startup and Test the AN-104 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.E79	Startup and Test the AN-101 Mixing and Retrieval System	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
120.E80	Perform Contractor Independent Operational Readiness Review for Waste Feed Delivery Transfer System	1.01.04.01.01.10
120.E85	Perform DOE Operational Readiness Review and Obtain CD-4 for Waste Feed Delivery Transfer System	1.01.04.01.01.10
120.E90	Install the AN-104 Mixer Pump and Related Systems	1.01.04.01.01.05
120.E92	Startup and Test the AN-104 Mixer Pump and Related Systems	1.01.04.01.01.10
120.E95	Transfer AN-101 to AN-106	1.01.04.01.01.10
120.G38	Adjust WFD Acquisition Strategy for Phase 1 Tanks	1.01.04.01.01.03
120.G50	Design AW-101 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.06
120.G52	Procure Equipment for the AW-101 Mixing and Retrieval System	1.01.04.01.01.06
120.G55	Construct the AW-101 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.06
120.G60	Startup and Test the AW-101 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.G70	Perform Contractor Standard Startup Review for AW-101 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.G75	Provide CD-4 Approval for AW-101 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.G83	Perform Management Self-Assessment for AW-101 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.G90	Install the AW-101 Mixer Pump and Related Systems	1.01.04.01.01.06
120.G92	Startup and Test the AW-101 Mixer Pump and Related Systems	1.01.04.01.01.10
120.I10	Establish Dilution Requirements and Dissolution Behavior for S-105	1.01.04.01.02.02
120.J10	Establish Dilution Requirements and Dissolution Behavior for AN-103	1.01.04.01.02.02
120.J40	Provide Retrieval Program Direction to Project W-211 for AN-103	1.01.04.01.01.03
120.J50	Design the AN-103 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.05
120.J52	Procure Equipment for the AN-103 Mixing and Retrieval System	1.01.04.01.01.05
120.J55	Construct the AN-103 Mixing and Retrieval System	1.01.04.01.01.05
120.J65	Startup and Test the AN-103 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.J70	Perform Contractor Standard Startup Review for AN-103 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.J75	Provide CD-4 Approval for AN-103 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
120.J83	Perform Management Self-Assessment for AN-103 Mixing and Retrieval System less Mixer Pumps	1.01.04.01.01.10
120.J90	Install the AN-103 Mixer Pump and Related Systems	1.01.04.01.01.05
120.J92	Startup and Test the AN-103 Mixer Pump and Related Systems	1.01.04.01.01.10
120.K10	Establish Dilution Requirements and Dissolution Behavior for AN-107	1.01.04.01.01.02
120.K50	Design the AN-107 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.06
120.K52	Procure Equipment for the AN-107 Mixing and Retrieval System	1.01.04.01.01.06
120.K55	Construct the AN-107 Mixing and Retrieval System	1.01.04.01.01.06
120.K60	Startup and Test the AN-107 Mixing and Retrieval System	1.01.04.01.01.10
120.K70	Perform Contractor Standard Startup Review for AN-107	1.01.04.01.01.10
120.K75	Provide CD-4 Approval for AN-107	1.01.04.01.01.10
120.K83	Perform Management Self-Assessment for the AN-107 Mixing and Retrieval System	1.01.04.01.01.10
120.L10	Establish Dilution Requirements and Dissolution Behavior for AN-102	1.01.04.01.01.02
120.L41	Provide Retrieval Program Direction to Project W-211 for AN-102	1.01.04.01.01.03
120.L50	Design the AN-102 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.05
120.L52	Procure Equipment for the AN-102 Mixing and Retrieval System	1.01.04.01.01.05
120.L55	Construct the AN-102 Mixing and Retrieval System	1.01.04.01.01.05
120.L60	Startup and Test the AN-102 Mixing and Retrieval System	1.01.04.01.01.10
120.L70	Perform Contractor Standard Startup Review for AN-102	1.01.04.01.01.10
120.L75	Provide CD-4 Approval for AN-102	1.01.04.01.01.10
120.L83	Perform Management Self-Assessment for the AN-102 Mixing and Retrieval System	1.01.04.01.01.10
120.N10	Establish Dilution Requirements and Dissolution Behavior for AP-105	1.01.04.01.01.02
120.N50	Design the AP-105 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.07
120.N52	Procure Equipment for the AP-105 Mixing and Retrieval System	1.01.04.01.01.07
120.N55	Construct the AP-105 Mixing and Retrieval System	1.01.04.01.01.07
120.N60	Startup and Test the AP-105 Mixing and Retrieval System	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
120.N70	Perform Contractor Standard Startup Review for AP-105	1.01.04.01.01.10
120.N75	Provide CD-4 Approval for AP-105	1.01.04.01.01.10
120.N83	Perform Management Self-Assessment for AP-105 Mixing and Retrieval System	1.01.04.01.01.10
120.P22	Perform Contractor Independent Operational Readiness Review for SY-102 Transfer System	1.01.04.01.01.10
120.P25	Perform DOE-ORP Operational Readiness Review and Obtain CD-4 for SY-102 Transfer System	1.01.04.01.01.10
120.P32	Provide Retrieval Program Direction to Project W-211 for SY-102	1.01.04.01.01.03
120.P56	Procure Equipment for the SY-102 Mixing and Retrieval System	1.01.04.01.01.05
120.P60	Construct the SY-102 Mixing and Retrieval System	1.01.04.01.01.05
120.P70	Startup and Test the SY-102 Mixing and Retrieval System	1.01.04.01.01.10
120.P83	Perform Management Self-Assessment for the SY-102 Mixing and Retrieval System	1.01.04.01.01.10
120.R10	Establish Dilution Requirements and Dissolution Behavior for SY-101	1.01.04.01.01.02
120.R50	Design SY-101 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.06
120.R52	Procure Equipment for the SY-101 Mixing and Retrieval System	1.01.04.01.01.06
120.R55	Construct the SY-101 Mixing and Retrieval System	1.01.04.01.01.06
120.R60	Startup and Test the SY-101 Mixing and Retrieval System	1.01.04.01.01.10
120.R70	Perform Contractor Standard Startup Review for SY-101	1.01.04.01.01.10
120.R75	Provide CD-4 Approval for SY-101	1.01.04.01.01.10
120.R83	Perform Management Self-Assessment for the SY-101 Mixing and Retrieval System	1.01.04.01.01.10
120.T10	Establish Dilution Requirements and Dissolution Behavior for SY-103	1.01.04.01.01.02
120.T50	Design the SY-103 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.06
120.T52	Procure Equipment for the SY-103 Mixing and Retrieval System	1.01.04.01.01.06
120.T55	Construct the SY-103 Mixing and Retrieval System	1.01.04.01.01.06
120.T60	Startup and Test the SY-103 Mixing and Retrieval System	1.01.04.01.01.10
120.T70	Perform Contractor Standard Startup Review for SY-103	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
120.T75	Provide CD-4 Approval for SY-103	1.01.04.01.01.10
120.T83	Perform Management Self-Assessment for the SY-103 Mixing and Retrieval System	1.01.04.01.01.10
120.V10	Establish Dilution Requirements and Dissolution Behavior for AP-101	1.01.04.01.01.02
120.V12	Analyze AP-101 per BNFL, ORP/WIT, and RPP Requirements	1.01.04.01.01.02
120.V45	Replace AP-101 Transfer Pump, Jumpers, and Associated Equipment	1.01.04.01.01.10
120.V60	Startup and Test the AP-101 Transfer Pump	1.01.04.01.01.10
120.V65	Complete AP-101 Transfer System Preparations and Integrated Testing	1.01.04.01.01.10
120.V72	Perform Management Self-Assessment for AP-101 Transfer System	1.01.04.01.01.10
120.V78	Perform Contractor Independent Operational Readiness Review for AP-101 Transfer System	1.01.04.01.01.10
120.V85	Perform DOE-ORP Operational Readiness Review and Obtain CD-4 for AP-101 Transfer System	1.01.04.01.01.10
120.V90	Design the AP Farm Waste Feed Delivery Transfer System	1.01.04.01.01.06
120.V92	Construct the AP Farm Waste Feed Delivery Transfer System	1.01.04.01.01.06
120.W10	Establish Dilution Requirements and Dissolution Behavior for AW-104	1.01.04.01.01.02
120.W50	Design the AW-104 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.06
120.W52	Procure Equipment for the AW-104 Mixing and Retrieval System	1.01.04.01.01.06
120.W55	Construct the AW-104 Mixing and Retrieval System	1.01.04.01.01.06
120.W60	Startup and Test the AW-104 Mixing and Retrieval System	1.01.04.01.01.10
120.W70	Perform Contractor Standard Startup Review for AW-104	1.01.04.01.01.10
120.W75	Provide CD-4 Approval for AW-104	1.01.04.01.01.10
120.W83	Perform Management Self-Assessment for AW-104 Mixing and Retrieval System	1.01.04.01.01.10
120.W99	Project Management for W-522	1.01.04.01.01.07
120.Y10	Establish Dilution Requirements and Dissolution Behavior for AP-108	1.01.04.01.01.02
120.Y50	Design the AP-108 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.07
120.Y52	Procure Equipment for the AP-108 Mixing and Retrieval System	1.01.04.01.01.07
120.Y55	Construct the AP-108 Mixing and Retrieval System	1.01.04.01.01.07

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
120.Y60	Startup and Test the AP-108 Mixing and Retrieval System	1.01.04.01.01.10
120.Y70	Perform Contractor Standard Startup Review for AP-108	1.01.04.01.01.10
120.Y75	Provide CD-4 Approval for AP-108	1.01.04.01.01.10
120.Y83	Perform Management Self-Assessment for AP-108 Mixing and Retrieval System	1.01.04.01.01.10
120.Z10	Establish Dilution Requirements and Dissolution Behavior for S-102	1.01.04.01.02.02
130.020	Accomplish 222-S Laboratory Upgrades for Phase 1	1.01.04.01.01.09
130.028	Perform Special Cases and Studies	1.01.04.01.01.02
130.033	Support DOE/BNFL Proposals and Studies	1.01.04.01.01.02
130.B05	Identify Required Spare Equipment to Support LAW/HLW Phase 1 WFD	1.01.04.01.01.10
130.B10	Procure Waste Feed Delivery Spare Equipment per Retrieval Specification	1.01.04.01.01.10
130.B15	Prepare to Maintain Waste Feed Staging in the Production Mode	1.01.04.01.01.10
130.B16	Maintain Waste Feed Delivery System Operable	1.01.04.01.01.10
130.B20	Provide Authorization to Add Diluent and Waste to FG Watchlist DSTs	1.01.04.01.01.14
130.B22	Prepare Process Control Plan for AP-102/AP-104	1.01.04.01.01.10
130.B23	Transfer AN-105 Feed between AN-102 and AN-105 until Sulfate Analysis is Acceptable	1.01.04.01.01.10
130.B25	Degas AN-105 by Decanting the 1st Batch of AN-105 to AN-102	1.01.04.01.01.10
130.B55	Prepare Process Control Plan for AN-105	1.01.04.01.01.10
130.B65	Perform RPP Management Assessment of Overall Readiness to Supply LAW Feed to BNFL	1.01.04.01.01.01
130.B75	Compare RAM and O&M Concept with Operational Test Procedure Results (LAW)	1.01.04.01.01.14
130.B80	Assess Secondary Waste, Utilities and Sample Analysis Against Plans (LAW)	1.01.04.01.01.02
130.B90	Prepare the LAW Feed Certification DQO	1.01.04.01.01.02
130.C25	Prepare Process Control Plan for AP-106	1.01.04.01.01.10
130.C30	Mobilize and Retrieve AP-106 Waste and Receive Feed in AN-102	1.01.04.01.01.10
130.C35	Acquire Cold Pump Test, Training, and Mock-Up Facility	1.01.04.01.01.03
130.E10	Degas AN-104 by Decanting 1st Batch of AN-104 to AN-101	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
130.E20	Transfer AN-104 Feed between AN-101 and AN-104 until Sulfate Analysis is Acceptable	1.01.04.01.01.10
130.E35	Prepare Process Control Plan for AN-104	1.01.04.01.01.10
130.E40	Transfer AN-101 to AP-103	1.01.04.01.01.10
130.G10	Degas AW-101 by Decanting the 1st Batch of AW-101 to AN-105	1.01.04.01.01.10
130.G25	Prepare Process Control Plan for AW-101	1.01.04.01.01.10
130.I27	Transfer S-105 Feed from AN-104 to AN-105	1.01.04.01.01.10
130.I35	Cross-Site Transfer S-105 Feed from SY-103 to AN-105	1.01.04.01.01.10
130.J10	Degas AN-103 by Decanting 1st Batch of AN-103 to AN-102	1.01.04.01.01.10
130.J25	Prepare Process Control Plan for AN-103	1.01.04.01.01.10
130.K20	Prepare Process Control Plan for AN-107	1.01.04.01.01.10
130.L20	Prepare Process Control Plan for AN-102	1.01.04.01.01.10
130.N25	Prepare Process Control Plan for AP-105	1.01.04.01.01.10
130.N30	Mobilize and Retrieve Waste in AP-105 and Receive Feed in AP-104	1.01.04.01.01.10
130.R25	Prepare Process Control Plan for SY-101	1.01.04.01.01.10
130.R28	Transfer 2nd Batch of SY-101 Feed to SY-102	1.01.04.01.01.10
130.R35	Cross-Site Transfer 2nd Batch of SY-101 Feed from SY-102 to AN-101	1.01.04.01.01.10
130.T25	Prepare Process Control Plan for SY-103	1.01.04.01.01.10
130.T35	Cross-Site Transfer SY-103 Feed to AN-101	1.01.04.01.01.10
130.V25	Prepare Process Control Plan for AP-101	1.01.04.01.01.10
130.W25	Prepare Process Control Plan for AW-104	1.01.04.01.01.10
130.W30	Decant AW-104 Waste and Receive (LAW) Feed in AP-104	1.01.04.01.01.10
130.Y25	Prepare Process Control Plan for AP-108	1.01.04.01.01.10
130.Z27	Transfer S-102 Feed from AN-104 to AP-101	1.01.04.01.01.10
130.Z35	Cross-Site Transfer S-102 Feed from SY-103 to AN-104	1.01.04.01.01.10
150.700	Prepare Test and Evaluation Plan for WFD Systems Verification	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
150.702	Perform WFD Operational Readiness Planning and Implementation	1.01.04.01.01.10
150.704	Manage Waste Feed Delivery Activities	1.01.04.01.01.01
150.708	Manage Retrieval Process Engineering	1.01.04.01.01.14
150.715	Waste Feed Delivery Engineering Management	1.01.04.01.01.01
150.718	Manage Retrieval Project Definition	1.01.04.01.01.03
150.726	Waste Feed Delivery Process Development	1.01.04.01.01.02
150.B05	Mix AP-102 Feed in AP-102	1.01.04.01.01.10
150.B08	Maintain WFD Characterization Needs Matrices, Problem Specific DQOs, and Sample Schedule	1.01.04.01.01.02
150.B14	Develop and Establish Technical Safety Requirements (TSRs)	1.01.04.01.01.14
150.B16	Update or Amend Authorization Basis for DST Retrieval	1.01.04.01.01.14
150.B17	Maintain Authorization Basis and Criticality Safety Evaluation Reports	1.01.04.01.01.14
150.B22	Maintain the Operations & Utilization Plan (O&UP)	1.01.04.01.01.02
150.B25	Provide AP-102 Feed Batch Info from AP-102 to DOE-ORP	1.01.04.01.01.10
150.B26	Maintain Waste Feed Delivery ICDs 19 and 20	1.01.04.01.01.02
150.B29	Manage Privatization Interface (TW-05)	1.01.05.01.01.01
150.B30	Provide Approval to Deliver LAW Feed Batch #8	1.01.06
150.B31	Provide Approval to Deliver Spare LAW Feed Batch	1.01.06
150.B35	Deliver AP-102 Feed from AP-102 to BNFL Facility	1.01.04.01.01.10
150.B40	Provide AN-105 Feed Batch Info (from AN-102) to DOE-ORP	1.01.04.01.01.10
150.B44	Deliver 1st Batch of AN-105 Feed from AN-102 to BNFL Facility	1.01.04.01.01.10
150.B48	Mix Remaining AN-105 Feed	1.01.04.01.01.10
150.B56	Provide AN-105 Feed Batch Info (from AN-105) to DOE-ORP	1.01.04.01.01.10
150.B60	Decant 2nd Batch of AN-105 Feed from AN-105 to BNFL Facility	1.01.04.01.01.10
150.B65	Provide Approval to Deliver LAW Feed Batch #9	1.01.06
150.C01	Issue Criticality Safety Evaluation Report for DST Retrieval	1.01.04.01.01.14

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
150.C05	Mix AP-106 Feed in AN-102	1.01.04.01.01.10
150.C25	Provide AP-106 Feed Batch Info (from AN-102) to DOE-ORP	1.01.04.01.01.10
150.C30	Provide Approval to Deliver LAW Feed Batch #18	1.01.06
150.C35	Deliver AP-106 Feed from AN-102 to BNFL Facility	1.01.04.01.01.10
150.C40	Mix Remaining AP-106 Feed	1.01.04.01.01.10
150.C60	Provide AP-106 Feed Batch Info (from AP-106) to DOE-ORP	1.01.04.01.01.10
150.C65	Provide Approval to Deliver LAW Feed Batch #19	1.01.06
150.C70	Deliver AP-106 Feed from AP-106 to BNFL Facility	1.01.04.01.01.10
150.E25	Provide AN-104 Feed Batch Info from AN-104 to DOE-ORP	1.01.04.01.01.10
150.E30	Provide Approval to Deliver LAW Feed Batch #5	1.01.06
150.E35	Deliver 1st Batch of AN-104 Feed from AN-104 to BNFL Facility	1.01.04.01.01.10
150.E40	Mix AN-104 Feed in AN-101	1.01.04.01.01.10
150.E60	Provide AN-104 Feed Batch Info (from AN-101) to DOE-ORP	1.01.04.01.01.10
150.E65	Provide Approval to Deliver LAW Feed Batch #6	1.01.06
150.E70	Decant 2nd Batch of AN-104 Feed from AN-101 to BNFL Facility	1.01.04.01.01.10
150.G25	Provide AW-101 Feed Batch Info (from AN-105) to DOE-ORP	1.01.04.01.01.10
150.G30	Provide Approval to Deliver LAW Feed Batch #14	1.01.06
150.G35	Deliver 1st Batch of AW-101 Feed from AN-105 to BNFL Facility	1.01.04.01.01.10
150.G40	Mix Remaining AW-101 Feed	1.01.04.01.01.10
150.G54	Repair/Upgrade Existing AW Tank Farm Systems Required for WFD Phase 1	1.01.04.01.01.09
150.G60	Provide AW-101 Feed Batch Info from AW-101 to DOE-ORP	1.01.04.01.01.10
150.G65	Provide Approval to Deliver LAW Feed Batch #15	1.01.06
150.G70	Decant 2nd Batch of AW-101 Feed from AW-101 to BNFL Facility	1.01.04.01.01.10
150.I05	Mix S-105 Feed in AN-105	1.01.04.01.01.10
150.I25	Provide S-105 Feed Batch Info from AN-105 to DOE-ORP	1.01.04.01.01.10
150.I30	Provide Approval to Deliver LAW Feed Batch #21	1.01.06

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
150.I35	Deliver S-105 Feed from AN-105 to BNFL Facility	1.01.04.01.01.10
150.J25	Provide AN-103 Feed Batch Info (from AN-102) to DOE-ORP	1.01.04.01.01.10
150.J30	Provide Approval to Deliver LAW Feed Batch #12	1.01.06
150.J35	Deliver 1st Batch of AN-103 Feed from AN-102 to BNFL Facility	1.01.04.01.01.10
150.J40	Mix Remaining AN-103 Feed	1.01.04.01.01.10
150.J60	Provide AN-103 Feed Batch Info (from AN-103) to DOE-ORP	1.01.04.01.01.10
150.J65	Provide Approval to Deliver LAW Feed Batch #13	1.01.06
150.J70	Decant 2nd Batch of AN-103 Feed from AN-103 to BNFL Facility	1.01.04.01.01.10
150.K05	Mix AN-107 Feed in AN-107	1.01.04.01.01.10
150.K25	Provide AN-107 Feed Batch Info from AN-107 to DOE-ORP	1.01.04.01.01.10
150.K30	Provide Approval to Deliver LAW Feed Batch #7	1.01.06
150.K35	Decant AN-107 Feed from AN-107 to BNFL Facility	1.01.04.01.01.10
150.K54	Repair/Upgrade Existing AN Tank Farm Systems Required for WFD Phase 1	1.01.04.01.01.09
150.L05	Mix AN-102 Feed in AN-102	1.01.04.01.01.10
150.L25	Provide AN-102 Feed Batch Info from AN-102 to DOE-ORP	1.01.04.01.01.10
150.L30	Provide Approval to Deliver LAW Feed Batch #3 and #4	1.01.06
150.L35	Decant 1st Batch of AN-102 Feed from AN-102 to BNFL Facility	1.01.04.01.01.10
150.L70	Decant 2nd Batch of AN-102 Feed from AN-102 to BNFL Facility	1.01.04.01.01.10
150.L75	Clean Out AN-102 and Flush to AN-106	1.01.04.01.01.10
150.N05	Mix AP-105 Feed in AP-104	1.01.04.01.01.10
150.N25	Provide AP-105 Feed Batch Info from AP-104 to DOE-ORP	1.01.04.01.01.10
150.N30	Provide Approval to Deliver LAW Feed Batch #22	1.01.06
150.N35	Deliver AP-105 Feed from AP-104 to BNFL Facility	1.01.04.01.01.10
150.N40	Mix AP-105 Feed in AP-105	1.01.04.01.01.10
150.N60	Provide AP-105 Feed Batch Info from AP-105 to DOE-ORP	1.01.04.01.01.10
150.N65	Provide Approval to Deliver LAW Feed Batch #23	1.01.06

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
150.N70	Deliver AP-105 Feed from AP-105 to BNFL Facility	1.01.04.01.01.10
150.P54	Repair/Upgrade Existing SY Tank Farm Systems Required for WFD Phase 1	1.01.04.01.01.09
150.R05	Mix 1st Batch of SY-101 Feed in AP-104	1.01.04.01.01.10
150.R25	Provide SY-101 Feed Batch Info (from AP-104) to DOE-ORP	1.01.04.01.01.10
150.R30	Provide Approval to Deliver LAW Feed Batch #10	1.01.06
150.R35	Deliver 1st Batch of SY-101 Feed from AP-104 to BNFL Facility	1.01.04.01.01.10
150.R40	Mix 2nd Batch of SY-101 Feed in AN-101	1.01.04.01.01.10
150.R60	Provide SY-101 Feed Batch Info (from AN-101) to DOE-ORP	1.01.04.01.01.10
150.R65	Provide Approval to Deliver LAW Feed Batch #11	1.01.06
150.R70	Deliver 2nd Batch of SY-101 Feed from AN-101 to BNFL Facility	1.01.04.01.01.10
150.T05	Mix SY-103 Feed in AN-101	1.01.04.01.01.10
150.T25	Provide SY-103 Feed Batch Info (from AN-101) to DOE-ORP	1.01.04.01.01.10
150.T30	Provide Approval to Deliver LAW Feed Batch #17	1.01.06
150.T35	Deliver SY-103 Feed from AN-101 to BNFL Facility	1.01.04.01.01.10
150.V25	Provide AP-101 Feed Batch Info (from AP-101) to DOE-ORP	1.01.04.01.01.10
150.V30	Provide Approval to Deliver LAW Feed Batch #1	1.01.06
150.V35	Deliver AP-101 Feed from AP-101 to BNFL Facility	1.01.04.01.01.10
150.W05	Mix AW-104 (LAW) Feed in AP-104	1.01.04.01.01.10
150.W25	Provide AW-104 (LAW) Feed Batch Information (from AP-104) to DOE-ORP	1.01.04.01.01.10
150.W30	Provide Approval to Deliver LAW Feed Batch #16	1.01.06
150.W35	Deliver AW-104 (LAW) Feed from AP-104 to BNFL Facility	1.01.04.01.01.10
150.Y05	Mix AP-108 Feed in AP-108	1.01.04.01.01.10
150.Y25	Provide AP-108 Feed Batch Info (from AP-108) to DOE-ORP	1.01.04.01.01.10
150.Y30	Provide Approval to Deliver LAW Feed Batch #24	1.01.06
150.Y35	Deliver AP-108 Feed from AP-108 to BNFL Facility	1.01.04.01.01.10
150.Y54	Repair/Upgrade Existing AP Tank Farm Systems Required for WFD Phase 1	1.01.04.01.01.09

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
150.Z05	Mix S-102 Feed in AP-101	1.01.04.01.01.10
150.Z25	Provide S-102 Feed Batch Info (from AP-101) to DOE-ORP	1.01.04.01.01.10
150.Z30	Provide Approval to Deliver LAW Feed Batch #20	1.01.06
150.Z35	Deliver S-102 Feed from AP-101 to BNFL Facility	1.01.04.01.01.10
160.010	Deliver 1st Batch of HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.020	Deliver 2nd Batch of HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.030	Deliver 3rd Batch of HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.040	Deliver 4th Batch of HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.050	Deliver 5th Batch of HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.060	Deliver 6th Batch of HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.070	Deliver 1st Batch of HLW Feed From AZ-102 to BNFL Facility	1.01.04.01.01.10
160.080	Deliver 2nd Batch of HLW Feed From AZ-102 to BNFL Facility	1.01.04.01.01.10
160.090	Deliver 3rd Batch of HLW Feed From AZ-102 to BNFL Facility	1.01.04.01.01.10
160.100	Deliver 4th Batch of HLW Feed From AZ-102 to BNFL Facility	1.01.04.01.01.10
160.110	Deliver 5th Batch of HLW Feed From AZ-102 to BNFL Facility	1.01.04.01.01.10
160.120	Deliver 6th Batch of HLW Feed From AZ-102 to BNFL Facility	1.01.04.01.01.10
160.130	Deliver 1st Batch of AY-102/C-106 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.140	Deliver 2nd Batch of AY-102/C-106 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.150	Deliver 3rd Batch of AY-102/C-106 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.160	Deliver 4th Batch of AY-102/C-106 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.170	Deliver 5th Batch of AY-102/C-106 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.180	Deliver 6th Batch of AY-102/C-106 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.190	Deliver 7th Batch of AY-102/C-106 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.200	Deliver 1st Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase I Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
160.210	Deliver 2nd Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.220	Deliver 3rd Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.230	Deliver 4th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.240	Deliver 5th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.250	Deliver 6th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.260	Deliver 7th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.270	Deliver 8th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.280	Deliver 9th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.290	Deliver 10th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.300	Deliver 11th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.310	Deliver 12th Batch of AY-101/C-104 HLW Feed From AY-101 to BNFL Facility	1.01.04.01.01.10
160.320	Deliver 1st Batch of SY-102 HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.330	Deliver 2nd Batch of SY-102 HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.340	Deliver 3rd Batch of SY-102 HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.350	Deliver 4th Batch of SY-102 HLW Feed From AZ-101 to BNFL Facility	1.01.04.01.01.10
160.360	Deliver 1st Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.370	Deliver 2nd Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.380	Deliver 3rd Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.390	Deliver 4th Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.400	Deliver 5th Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.410	Deliver 6th Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.420	Deliver 7th Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
	Facility	
160.430	Deliver 8th Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.440	Deliver 9th Batch of C-107/AW-103 HLW Feed From AY-102 to BNFL Facility	1.01.04.01.01.10
160.450	Deliver 1st Batch of AW-104(HLW)/AW-103 Feed From AW-104 to BNFL Facility	1.01.04.01.01.10
160.460	Deliver 2nd Batch of AW-104(HLW)/AW-103 Feed From AW-104 to BNFL Facility	1.01.04.01.01.10
160.470	Deliver 3rd Batch of AW-104(HLW)/AW-103 Feed From AW-104 to BNFL Facility	1.01.04.01.01.10
160.480	Deliver 4th Batch of AW-104(HLW)/AW-103 Feed From AW-104 to BNFL Facility	1.01.04.01.01.10
160.490	Deliver 5th Batch of AW-104(HLW)/AW-103 Feed From AW-104 to BNFL Facility	1.01.04.01.01.10
160.500	Deliver 6th Batch of AW-104(HLW)/AW-103 Feed From AW-104 to BNFL Facility	1.01.04.01.01.10
160.A15	Assess Secondary Waste, Utilities & Sample Analysis Against Plans (HLW)	1.01.04.01.01.02
160.A17	Compare RAM and O&M Concept with Operational Test Procedure Results (HLW)	1.01.04.01.01.14
160.A18	Perform RPP Management Assessment of Overall Readiness to Supply HLW Feed to BNFL	1.01.04.01.01.01
160.A22	Prepare Process Control Plan for AZ-101	1.01.04.01.01.10
160.A32	Design the AZ-101 Retrieval System and Obtain CD-3	1.01.04.01.01.06
160.A34	Procure Equipment for the AZ-101 Retrieval System	1.01.04.01.01.06
160.A36	Construct the AZ-101 Retrieval System	1.01.04.01.01.06
160.A38	Startup and Test the AZ-101 Mixing and Retrieval System	1.01.04.01.01.10
160.A40	Perform Contractor Independent Operational Readiness Review for AZ-101	1.01.04.01.01.10
160.A42	Perform DOE-ORP Operational Readiness Review and Obtain CD-4 for AZ-101	1.01.04.01.01.10
160.A43	Perform Conceptual Design for W-521 Retrieval Systems	1.01.04.01.01.06
160.A48	Perform and Document AZ-101 Sample Analyses and Rheology Testing	1.01.04.01.01.02
160.A54	Repair/Upgrade Existing AZ Farm Systems Required for Phase 1 WFD	1.01.04.01.01.09
160.A64	Mix AZ-101 Feed to Suspend Solids	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
160.A65	Complete AZ-101 Transfer System Preparations and Integrated Testing	1.01.04.01.01.10
160.A67	Provide Critical Decision 2 Approval for Project W-521	1.01.04.01.01.10
160.A70	Provide Approval to Deliver AZ-101 Feed	1.01.04.01.01.06
160.A76	Provide AZ-101 MT of Suspended Solids and Official Composition from AZ-101 to DOE-ORP	1.01.04.01.01.10
160.A83	Perform Management Self-Assessment of the AZ-101 Mixing and Retrieval System	1.01.04.01.01.10
160.A90	Prepare the HLW Feed Certification DQO	1.01.04.01.01.02
160.A99	Project management for W-521	1.01.04.01.01.06
160.B05	Prepare the W-521 Project Technical Baseline Document	1.01.04.01.01.03
160.B15	Prepare the W-522 Project Technical Baseline Document	1.01.04.01.01.03
160.F10	Perform and Document AZ-102 Sample Analyses and Rheology Testing	1.01.04.01.01.02
160.F20	Prepare Process Control Plan for AZ-102	1.01.04.01.01.10
160.F30	Provide Retrieval Program Direction to Project W-211 for AZ-102	1.01.04.01.01.03
160.F40	Design the AZ-102 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.05
160.F50	Construct the AZ-102 Mixing and Retrieval System	1.01.04.01.01.05
160.F52	Procure Equipment for the AZ-102 Mixing and Retrieval System	1.01.04.01.01.05
160.F60	Startup and Test the AZ-102 Mixing and Retrieval System	1.01.04.01.01.10
160.F64	Mix AZ-102 Feed to Suspend Solids	1.01.04.01.01.10
160.F70	Provide Approval to Deliver AZ-102 Feed	1.01.06
160.F76	Provide AZ-102 MT of Suspended Solids and Official Composition from AZ-102 to DOE-ORP	1.01.04.01.01.10
160.F80	Perform Contractor Standard Startup Review for AZ-102	1.01.04.01.01.10
160.F83	Perform Management Self-Assessment for the AZ-102 Mixing and Retrieval System	1.01.04.01.01.10
160.F90	Provide CD-4 Approval for AZ-102	1.01.04.01.01.10
160.H10	Perform and Document AY-102 Sample Analyses and Rheology Testing	1.01.04.01.01.02
160.H20	Prepare Process Control Plan for AY-102	1.01.04.01.01.10
160.H30	Provide Retrieval Program Direction to Project W-211 for AY-102	1.01.04.01.01.03

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
160.H40	Design the AY-102 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.05
160.H50	Construct the AY-102 Mixing and Retrieval System	1.01.04.01.01.05
160.H52	Procure Equipment for the AY-102 Mixing and Retrieval System	1.01.04.01.01.05
160.H54	Repair/Upgrade Existing AY Tank Farm Systems Required for WFD Phase 1	1.01.04.01.01.09
160.H60	Startup and Test the AY-102 Mixing and Retrieval System	1.01.04.01.01.10
160.H64	Mix AY-102/C-106 Feed to Suspend Solids	1.01.04.01.01.10
160.H70	Provide Approval to Deliver AY-102/C-106 Feed from AY-102	1.01.06
160.H76	Provide AY-102/C-106 MT of Suspended Solids and Official Composition from AY-101 to DOE-ORP	1.01.04.01.01.10
160.H80	Perform Contractor Standard Startup Review for AY-102	1.01.04.01.01.10
160.H83	Perform Management Self-Assessment for the AY-102 Mixing and Retrieval System	1.01.04.01.01.10
160.H90	Provide CD-4 Approval for AY-102	1.01.04.01.01.10
160.J56	Provide Critical Decision 1 Approval for Project W-523	1.01.04.01.02.13
160.J58	Provide Critical Decision 2 Approval for Project W-523	1.01.04.01.02.13
160.P10	Perform and Document SY-102 Sample Analyses and Rheology Testing	1.01.04.01.01.02
160.P25	Prepare Process Control Plan for SY-102	1.01.04.01.01.10
160.P29	Mix as Necessary and Transfer SY-102 Slurry from AN-104 to AZ-101	1.01.04.01.01.10
160.P70	Provide Approval to Deliver SY-102 Feed from AZ-101	1.01.06
160.P72	Mix as Necessary and Transfer SY-102 to AN-104 via Cross-Site Slurry Transfer Line	1.01.04.01.01.10
160.P76	Provide SY-102 MT of Suspended Solids and Official Composition from AZ-101 to DOE-ORP	1.01.04.01.01.10
160.Q10	Perform and Document C-107 Sample Analyses and Rheology Testing	1.01.04.01.02.02
160.Q64	Mix C-107/AW-103 Feed in AY-102	1.01.04.01.01.10
160.Q70	Provide Approval to Deliver C-107/AW-103 Feed from AY-102	1.01.06
160.Q76	Provide C-107/AW-103 MT of Suspended Solids and Official Composition from AY-102 to DOE-ORP	1.01.04.01.01.10
160.S10	Perform and Document AY-101 Sample Analyses and Rheology Testing	1.01.04.01.01.02

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
160.S20	Prepare Process Control Plan for AY-101	1.01.04.01.01.10
160.S40	Design the AY-101 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.06
160.S50	Construct the AY-101 Mixing and Retrieval System	1.01.04.01.01.06
160.S52	Procure Equipment for the AY-101 Mixing and Retrieval System	1.01.04.01.01.06
160.S60	Startup and Test the AY-101 Mixing and Retrieval System	1.01.04.01.01.10
160.S64	Mix AY-101/C-104 Feed to Suspend Solids	1.01.04.01.01.10
160.S70	Provide Approval to Deliver AY-101/C-104 Feed from AY-101	1.01.06
160.S72	Mix AY-101 Feed to Suspend Solids	1.01.04.01.01.10
160.S76	Provide AY-101/C-104 MT of Suspended Solids and Official Composition from AY-101 to DOE-ORP	1.01.04.01.01.10
160.S80	Perform Contractor Standard Startup Review for AY-101	1.01.04.01.01.10
160.S83	Perform Management Self-Assessment for the AY-101 Mixing and Retrieval System	1.01.04.01.01.10
160.S90	Provide CD-4 Approval for AY-101	1.01.04.01.01.10
160.U10	Perform and Document AW-103 Sample Analyses and Rheology Testing	1.01.04.01.01.02
160.U25	Prepare Process Control Plan for AW-103	1.01.04.01.01.10
160.U29	Transfer a portion of (35%) AW-103 to AY-102	1.01.04.01.01.10
160.U40	Design the AW-103 Mixing and Retrieval System and Obtain CD-3	1.01.04.01.01.06
160.U50	Construct the AW-103 Mixing and Retrieval System	1.01.04.01.01.06
160.U52	Procure Equipment for the AW-103 Mixing and Retrieval System	1.01.04.01.01.06
160.U60	Startup and Test the AW-103 Mixing and Retrieval System	1.01.04.01.01.10
160.U64	Mix AW-103 Waste to Suspend Solids prior to AY-102 Transfer	1.01.04.01.01.10
160.U72	Transfer a portion of (25%) AW-103 to AW-104	1.01.04.01.01.10
160.U76	Provide AW-103 MT of Suspended Solids and Official Composition from AW-103 to DOE-ORP	1.01.04.01.01.10
160.U80	Perform Contractor Standard Startup Review for AW-103	1.01.04.01.01.10
160.U83	Perform Management Self-Assessment for the AW-103 Mixing and Retrieval System	1.01.04.01.01.10
160.U85	Mix AW-103 Waste by Incrementally Lowering Mixer Pump to Suspend	1.01.04.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
	Solids prior to AW-104 Transfer	
160.U90	Provide CD-4 Approval for AW-103	1.01.04.01.01.10
160.W10	Perform and Document AW-104 Sample Analyses and Rheology Testing	1.01.04.01.01.02
160.W20	Blend AW-104(HLW)/AW-103 Feed in AW-104	1.01.04.01.01.10
160.W64	Mix AW-104 (HLW) Feed to Suspend Solids	1.01.04.01.01.10
160.W70	Provide Approval to Deliver AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
160.W76	Provide AW-104(HLW)/AW-103 MT of Suspended Solids and Official Composition from AW-104 to DOE-ORP	1.01.04.01.01.10
210.P60	Startup and Test Cross Site Slurry Transfer System	1.01.04.01.01.10
210.Y50	Complete Cross Site Slurry Transfer Line	1.01.04.01.01.10
250.100	Project Management for W-314	1.01.03.01.01.10
250.4E5	Prepare the AW Tank Farm for Construction Activities	1.01.04.01.01.10
250.D15	Design the 244-S DCRT Compliance Upgrades and Obtain CD-3	1.01.03.01.01.10
250.D45	Construct the 244-S DCRT Compliance Upgrades	1.01.03.01.01.10
250.D75	Startup and Test the 244-S DCRT Compliance Upgrades	1.01.03.01.01.10
250.D95	Perform Management Self Assessment for 244-S DCRT Compliance Upgrades	1.01.03.01.01.10
250.D97	Perform Contractor Readiness Assessment for 244-S DCRT Compliance Upgrades	1.01.03.01.01.10
250.E05	Design the W-314 Phase 1 Waste Transfer System (WTS) Upgrades and Obtain CD-3	1.01.03.01.01.10
250.E35	Startup and Test the W-314 Master Pump Shutdown System (MPS) Upgrades	1.01.03.01.01.10
250.E50	Construct the W-314 Phase 1 Waste Transfer System (WTS) Upgrades	1.01.03.01.01.10
250.E60	Perform Management Self Assessment for W-314 MPS Upgrades	1.01.03.01.01.10*
250.E80	Perform Contractor Readiness Assessment for W-314 Master Pump Shutdown System	1.01.03.01.01.10
250.N15	Design the W-314 Phase 2 AN Farm Upgrades and Obtain CD-3	1.01.03.01.01.10
250.N25	Startup and Test the W-314 Phase 1 AN Farm (AN-101 & AN-104) Upgrades	1.01.03.01.01.10
250.N45	Construct the W-314 Phase 2 AN Farm Upgrades	1.01.03.01.01.10
250.N55	Construct the W-314 Phase 1 AN Farm Upgrades for AN-101 and AN-104	1.01.03.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
250.N60	Perform Management Self-Assessment for the W-314 Phase 1 AN Tank Farm (AN-A & AN-B Pit) Upgrades	1.01.03.01.01.10
250.N75	Startup and Test the W-314 Phase 2 AN Farm Upgrades	1.01.03.01.01.10
250.N95	Perform Management Self-Assessment for W-314 Phase 2 AN Farm Upgrades	1.01.03.01.01.10
250.N97	Perform Contractor Readiness Assessment for W-314 Phase 2 AN Farm Upgrades	1.01.03.01.01.10
250.P15	Design the W-314 Phase 2 AP Tank Farm Upgrades and Obtain CD-3	1.01.03.01.01.10
250.P45	Construct the W-314 Phase 2 AP Tank Farm Upgrades	1.01.03.01.01.10
250.P75	Startup and Test the W-314 Phase 2 AP Tank Farm Upgrades	1.01.03.01.01.10
250.P95	Perform Management Self-Assessment for W-314 Phase 2 AP Tank Farm Upgrades	1.01.03.01.01.10
250.P97	Perform Contractor Readiness Assessment for W-314 Phase 2 AP Farm Upgrades	1.01.03.01.01.10
250.S15	Design the W-314 Phase 2 SY Farm Upgrades and Obtain CD-3	1.01.03.01.01.10
250.S45	Construct the W-314 Phase 2 SY Farm Upgrades	1.01.03.01.01.10
250.S75	Startup and Test the W-314 Phase 2 SY Farm Upgrades	1.01.03.01.01.10
250.W15	Design the W-314 Phase 2 AW Farm Upgrades and Obtain CD-3	1.01.03.01.01.10
250.W35	Startup and Test the W-314 Phase 1 AW Farm (AW-A & AW-B Pit) Upgrades	1.01.03.01.01.10
250.W45	Construct the W-314 Phase 2 AW Farm Upgrades	1.01.03.01.01.10
250.W50	Construct the W-314 Phase 1 AW Farm (AW-A & AW-B Pit) Upgrades	1.01.03.01.01.10
250.W75	Startup and Test the W-314 Phase 2 AW Farm Upgrades	1.01.03.01.01.10
250.Y15	Design the W-314 Phase 2 AY Farm Upgrades and Obtain CD-3	1.01.03.01.01.10
250.Y35	Startup and Test the W-314 Phase 1 AY Farm Upgrades	1.01.03.01.01.10
250.Y45	Construct the W-314 Phase 2 AY Farm Upgrades	1.01.03.01.01.10
250.Y50	Construct the W-314 Phase 1 AY Farm Upgrades	1.01.03.01.01.10
250.Y75	Startup and Test the W-314 Phase 2 AY Farm Upgrades	1.01.03.01.01.10
250.Z15	Design the W-314 Phase 2 AZ Tank Farm Upgrades and Obtain CD-3	1.01.03.01.01.10
250.Z35	Startup and Test the W-314 Phase 1 AZ Tank Farm Upgrades	1.01.03.01.01.10
250.Z45	Construct the W-314 Phase 2 AZ Farm Upgrades	1.01.03.01.01.10

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
250.Z50	Construct the W-314 Phase 1 AZ Farm Upgrades	1.01.03.01.01.10
250.Z75	Startup and Test the W-314 Phase 2 AZ Farm Upgrades	1.01.03.01.01.10
270.105	Prepare SST Retrieval Licensing Strategy	1.01.04.01.02.12
270.110	Perform SST Retrieval USQ Process	1.01.04.01.02.12
270.210	Prepare Initial SST Program Plan	1.01.04.01.02.02
270.310	Prepare SST Retrieval Program Test & Evaluation Plan	1.01.04.01.02.02
270.610	Evaluate Retrieval Technology Solutions	1.01.04.01.02.06
270.611	C-106 Residual Assessments	1.01.04.01.02.06
270.615	Assess SST Tank Farm Infrastructure System Needs	1.01.04.01.02.06
270.620	Evaluate Leak Detection Solutions	1.01.04.01.02.06
270.630	Assess Tank Conditions	1.01.04.01.02.06
270.640	Define SST Retrieval Sequences	1.01.04.01.02.06
270.650	Determine Retrieval Risks	1.01.04.01.02.06
270.660	Determine Process Improvement Breakthroughs	1.01.04.01.02.06
270.C01	Issue Criticality Safety Evaluation Report for SST Retrieval	1.01.04.01.02.12
270.C16	Update or Amend Authorization Basis for SST Retrieval	1.01.04.01.02.12
280.105	Perform Limits of Technology Demonstration	1.01.04.01.02.03
280.205	SST Test & Demonstration Specification	1.01.04.01.02.05
280.210	Acquire Cold Test Capability	1.01.04.01.02.05
280.215	Saltcake Dissolution Cold Tests	1.01.04.01.02.05
280.220	Saltcake Dissolution Hot Test Specification & Deployment Decision	1.01.04.01.02.05
280.305	Saltcake Dissolution Retrieval Demonstrations	1.01.04.01.02.03
290.005	Retrieval System Selection AGA	1.01.04.01.02.02
290.007	Update SST Level 1 Specification	1.01.04.01.02.02
290.010	Retrieval Integrated Risk Studies	1.01.04.01.02.02
290.015	Update Program Plan, Deployment Plan, & Risk Analysis	1.01.04.01.02.02

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
290.A27	Verify C Tank Farm Systems and Components Functionality	1.01.04.01.02.04
290.A28	Perform Acquisition Strategy for C Tank Farm	1.01.04.01.02.04
290.A29	Perform C Tank Farm Trade Studies	1.01.04.01.02.02
290.A31	Verify S Tank Farm Systems and Components Functionality	1.01.04.01.02.04
290.A32	Perform Acquisition Strategy for S Tank Farm	1.01.04.01.02.04
290.A33	Perform S Tank Farm Trade Studies	1.01.04.01.02.02
290.B25	Prepare the W-523 Project Technical Baseline Document	1.01.04.01.02.04
290.I50	Design the S-105 Retrieval System and Obtain CD-3	1.01.04.01.02.13
290.I52	Procure Equipment for the S-105 Retrieval System	1.01.04.01.02.13
290.I55	Construct the S-105 Retrieval System	1.01.04.01.02.13
290.I60	Startup and Test the S-105 Retrieval System	1.01.04.01.02.09
290.I70	Perform Contractor Standard Startup Review for S-105	1.01.04.01.02.09
290.I75	Provide CD-4 Approval for S-105	1.01.04.01.02.09
290.I83	Perform Management Self-Assessment for the S-105 Retrieval System	1.01.04.01.02.09
290.J40	Design the C-104 Retrieval System and Obtain CD-3	1.01.04.01.02.13
290.J43	Perform Conceptual Design and Issue the SST O&M Concept for the W-523 Retrieval System	1.01.04.01.02.13
290.J50	Construct the C-104 Retrieval System	1.01.04.01.02.13
290.J52	Procure Equipment for the C-104 Retrieval System	1.01.04.01.02.13
290.J54	Repair/Upgrade Existing C Tank Farm Systems	1.01.04.01.02.07
290.J60	Startup and Test the C-104 Retrieval System	1.01.04.01.02.09
290.J61	Prepare Project Definition, Technical Basis, and Project Definition Criteria for Project W-523	1.01.04.01.02.04
290.J80	Perform Contractor Independent Operational Readiness Review for C-104	1.01.04.01.02.09
290.J83	Perform Management Self-Assessment for the C-104 Retrieval System	1.01.04.01.02.09
290.J90	Perform DOE-ORP Operational Readiness Review and Obtain CD-4 for C-104	1.01.04.01.02.09
290.J99	Project Management for W-523	1.01.04.01.02.13

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
290.Q40	Design the C-107 Retrieval System and Obtain CD-3	1.01.04.01.02.13
290.Q50	Construct the C-107 Retrieval System	1.01.04.01.02.13
290.Q52	Procure Equipment for the C-107 Retrieval System	1.01.04.01.02.13
290.Q60	Startup and Test the C-107 Retrieval System	1.01.04.01.02.09
290.Q80	Perform Contractor Standard Startup Review for C-107	1.01.04.01.02.09
290.Q83	Perform Management Self-Assessment for the C-107 Retrieval System	1.01.04.01.02.09
290.Q90	Provide CD-4 Approval for C-107	1.01.04.01.02.09
290.Z50	Design the S-102 Retrieval System and Obtain CD-3	1.01.04.01.02.13
290.Z52	Procure Equipment for S-102 Retrieval System	1.01.04.01.02.13
290.Z54	Repair/Upgrade Existing S Tank Farm Systems	1.01.04.01.02.07
290.Z55	Construct the S-102 Retrieval System	1.01.04.01.02.13
290.Z60	Startup and Test the S-102 Retrieval System	1.01.04.01.02.09
290.Z70	Perform Contractor Standard Startup Review for S-102	1.01.04.01.02.09
290.Z75	Provide CD-4 Approval for S-102	1.01.04.01.02.09
290.Z83	Perform Management Self-Assessment for the S-102 Retrieval System	1.01.04.01.02.09
300.I25	Prepare Process Control Plan for S-105	1.01.04.01.02.09
300.I29	Retrieve S-105 into SY-103	1.01.04.01.02.09
300.I34	Perform S-105 Intrusion Prevention	1.01.04.01.02.09
300.J20	Prepare Process Control Plan for C-104	1.01.04.01.02.09
300.J29	Retrieve C-104 into AY-101	1.01.04.01.02.09
300.J34	Perform C-104 Intrusion Prevention	1.01.04.01.02.09
300.Q20	Prepare Process Control Plan for C-107	1.01.04.01.02.09
300.Q29	Retrieve C-107 into AY-102	1.01.04.01.02.09
300.Q34	Perform C-107 Intrusion Prevention	1.01.04.01.02.09
300.Z25	Prepare Process Control Plan for S-102	1.01.04.01.02.09
300.Z29	Retrieve S-102 into SY-103	1.01.04.01.02.09

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
300.Z34	Perform S-102 Intrusion Prevention	1.01.04.01.02.09
330.010	Infrastructure Program Administration/Management/Engineering	1.01.08.01.01.01
330.030	Infrastructure Systems Definition	1.01.08.01.01.01
330.050	Design/Construction/Startup Infrastructure Electrical Systems	1.01.08.01.01.01
330.070	Design/Construction/Startup Infrastructure Utility Systems	1.01.08.01.01.01
330.080	Provide Utilities for Construction	1.01.08.01.01.01
330.090	Provide Utilities During Startup	1.01.08.01.01.01
330.100	Provide Utilities During Production	1.01.08.01.01.01
330.105	Provide Solid Waste Disposal During Production	1.01.08.01.01.01
330.110	Provide Utilities During Deactivation	1.01.08.01.01.01
330.120	Provide Vendor Training	1.01.08.01.01.01
330.210	Liquid Effluent Infrastructure Support	1.01.08.01.01.01
330.A10	Replace 242-A Evaporator Condenser (EC-1)	1.01.08.01.01.01
330.E20	Design 242-A Evaporator Life-Extension Upgrades	1.01.08.01.01.01
330.E40	Construct 242-A Evaporator Life-Extension Upgrades	1.01.08.01.01.01
330.E60	Startup and Test 242-A Evaporator Life-Extension Upgrades	1.01.08.01.01.01
330.E80	Perform WMH Operational Readiness Review for 242-A Evaporator Life-Extension Upgrades	1.01.08.01.01.01
330.E90	Perform Contractor Independent Operational Readiness Review for 242-A Upgrades	1.01.08.01.01.01
330.E95	Perform DOE-ORP Operational Readiness Review for 242-A Upgrades	1.01.08.01.01.01
350.010	Pretreat 1st LAW Feed Batch	1.01.06
350.015	Vitrify 1st LAW Feed Batch	1.01.06
350.020	Pretreat 2nd LAW Feed Batch	1.01.06
350.025	Vitrify 2nd LAW Feed Batch	1.01.06
350.030	Pretreat 3rd LAW Feed Batch	1.01.06
350.035	Vitrify 3rd LAW Feed Batch	1.01.06

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
350.040	Pretreat 4th LAW Feed Batch	1.01.06
350.045	Vitrify 4th LAW Feed Batch	1.01.06
350.050	Pretreat 5th LAW Feed Batch	1.01.06
350.055	Vitrify 5th LAW Feed Batch	1.01.06
350.060	Pretreat 6th LAW Feed Batch	1.01.06
350.065	Vitrify 6th LAW Feed Batch	1.01.06
350.070	Pretreat 7th LAW Feed Batch	1.01.06
350.075	Vitrify 7th LAW Feed Batch	1.01.06
350.080	Pretreat 8th LAW Feed Batch	1.01.06
350.085	Vitrify 8th LAW Feed Batch	1.01.06
350.090	Pretreat 9th LAW Feed Batch	1.01.06
350.095	Vitrify 9th LAW Feed Batch	1.01.06
350.100	Pretreat 10th LAW Feed Batch	1.01.06
350.105	Vitrify 10th LAW Feed Batch	1.01.06
350.110	Pretreat 11th LAW Feed Batch	1.01.06
350.115	Vitrify 11th LAW Feed Batch	1.01.06
350.120	Pretreat 12th LAW Feed Batch	1.01.06
350.125	Vitrify 12th LAW Feed Batch	1.01.06
350.130	Pretreat 13th LAW Feed Batch	1.01.06
350.135	Vitrify 13th LAW Feed Batch	1.01.06
350.140	Pretreat 14th LAW Feed Batch	1.01.06
350.145	Vitrify 14th LAW Feed Batch	1.01.06
350.150	Pretreat 15th LAW Feed Batch	1.01.06
350.155	Vitrify 15th LAW Feed Batch	1.01.06
350.160	Pretreat 16th LAW Feed Batch	1.01.06
350.165	Vitrify 16th LAW Feed Batch	1.01.06

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
350.170	Pretreat 17th LAW Feed Batch	1.01.06
350.175	Vitrify 17th LAW Feed Batch	1.01.06
350.180	Pretreat 18th LAW Feed Batch	1.01.06
350.185	Vitrify 18th LAW Feed Batch	1.01.06
350.190	Pretreat 19th LAW Feed Batch	1.01.06
350.195	Vitrify 19th LAW Feed Batch	1.01.06
350.200	Pretreat 20th LAW Feed Batch	1.01.06
350.205	Vitrify 20th LAW Feed Batch	1.01.06
350.210	Pretreat 21st LAW Feed Batch	1.01.06
350.215	Vitrify 21st LAW Feed Batch	1.01.06
350.220	Pretreat 22nd LAW Feed Batch	1.01.06
350.225	Vitrify 22nd LAW Feed Batch	1.01.06
350.230	Pretreat 23rd LAW Feed Batch	1.01.06
350.235	Vitrify 23rd LAW Feed Batch	1.01.06
350.240	Pretreat 24th LAW Feed Batch	1.01.06
350.245	Vitrify 24th LAW Feed Batch	1.01.06
350.250	Pretreat Spare LAW Feed Batch	1.01.06
350.255	Vitrify Spare LAW Feed Batch	1.01.06
360.010	Pretreat 1st Batch of HLW Feed from AZ-101	1.01.06
360.015	Vitrify HLW Feed Batches from AZ-101	1.01.06
360.020	Pretreat 2nd Batch of HLW Feed from AZ-101	1.01.06
360.030	Pretreat 3rd Batch of HLW Feed from AZ-101	1.01.06
360.040	Pretreat 4th Batch of HLW Feed from AZ-101	1.01.06
360.050	Pretreat 5th Batch of HLW Feed from AZ-101	1.01.06
360.060	Pretreat 6th Batch of HLW Feed from AZ-101	1.01.06
360.070	Pretreat 1st Batch of HLW Feed from AZ-102	1.01.06

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
360.075	Vitrify HLW Feed Batches from AZ-102	1.01.06
360.080	Pretreat 2nd Batch of HLW Feed from AZ-102	1.01.06
360.090	Pretreat 3rd Batch of HLW Feed from AZ-102	1.01.06
360.100	Pretreat 4th Batch of HLW Feed from AZ-102	1.01.06
360.110	Pretreat 5th Batch of HLW Feed from AZ-102	1.01.06
360.120	Pretreat 6th Batch of HLW Feed from AZ-102	1.01.06
360.130	Pretreat 1st Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.135	Vitrify 1st Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.140	Pretreat 2nd Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.145	Vitrify 2nd Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.150	Pretreat 3rd Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.155	Vitrify 3rd Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.160	Pretreat 4th Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.165	Vitrify 4th Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.170	Pretreat 5th Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.175	Vitrify 5th Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.180	Pretreat 6th Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.185	Vitrify 6th Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.190	Pretreat 7th Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.195	Vitrify 7th Batch of AY-102/C-106 HLW Feed from AY-102	1.01.06
360.200	Pretreat 1st Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.205	Vitrify 1st Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.210	Pretreat 2nd Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.215	Vitrify 2nd Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.220	Pretreat 3rd Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.225	Vitrify 3rd Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
360.230	Pretreat 4th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.235	Vitrify 4th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.240	Pretreat 5th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.245	Vitrify 5th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.250	Pretreat 6th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.255	Vitrify 6th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.260	Pretreat 7th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.265	Vitrify 7th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.270	Pretreat 8th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.275	Vitrify 8th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.280	Pretreat 9th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.285	Vitrify 9th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.290	Pretreat 10th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.295	Vitrify 10th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.300	Pretreat 11th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.305	Vitrify 11th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.310	Pretreat 12th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.315	Vitrify 12th Batch of AY-101/C-104 HLW Feed from AY-101	1.01.06
360.320	Pretreat 1st Batch of SY-102 HLW Feed from AZ-101	1.01.06
360.325	Vitrify 1st Batch of SY-102 HLW Feed from AZ-101	1.01.06
360.330	Pretreat 2nd Batch of SY-102 HLW Feed from AZ-101	1.01.06
360.335	Vitrify 2nd Batch of SY-102 HLW Feed from AZ-101	1.01.06
360.340	Pretreat 3rd Batch of SY-102 HLW Feed from AZ-101	1.01.06
360.345	Vitrify 3rd Batch of SY-102 HLW Feed from AZ-101	1.01.06
360.350	Pretreat 4th Batch of SY-102 HLW Feed from AZ-101	1.01.06
360.355	Vitrify 4th Batch of SY-102 HLW Feed from AZ-101	1.01.06

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
360.360	Pretreat 1st Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.365	Vitrify 1st Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.370	Pretreat 2nd Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.375	Vitrify 2nd Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.380	Pretreat 3rd Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.385	Vitrify 3rd Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.390	Pretreat 4th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.395	Vitrify 4th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.400	Pretreat 5th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.405	Vitrify 5th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.410	Pretreat 6th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.415	Vitrify 6th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.420	Pretreat 7th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.425	Vitrify 7th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.430	Pretreat 8th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.435	Vitrify 8th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.440	Pretreat 9th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.445	Vitrify 9th Batch of C-107/AW-103 HLW Feed from AY-102	1.01.06
360.450	Pretreat 1st Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.455	Vitrify 1st Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.460	Pretreat 2nd Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.465	Vitrify 2nd Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.470	Pretreat 3rd Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.475	Vitrify 3rd Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.480	Pretreat 4th Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.485	Vitrify 4th Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
360.490	Pretreat 5th Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.495	Vitrify 5th Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.500	Pretreat 6th Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
360.505	Vitrify 6th Batch of AW-104(HLW)/AW-103 Feed from AW-104	1.01.06
440.010	IHLW Project Management	1.01.09.02.01.01
440.020	Maintain ICDs, IPT Process, and SNF Interface	1.01.09.02.01.02
440.040	Maintain Technical Requirements for IHLW	1.01.09.02.01.02
440.045	Define Requirements for IHLW Sample Transport	1.01.09.02.01.02
440.048	Define Requirements for IHLW Melter Disposition	1.01.09.02.01.02
440.050	Design/Procure IHLW Sample Transport System	1.01.09.02.01.02
440.055	Design/Procure/Fabricate IHLW Failed Melter Transport System	1.01.09.02.01.02
440.060	W-464 Advanced Conceptual Design/Revalidation	1.01.09.02.01.03
440.090	Procure Equipment W-464 IHLW Storage Facility	1.01.09.02.01.03
440.100	Design W-464 IHLW Storage Facility	1.01.09.02.01.03
440.115	Obtain W-464 Environmental Permits	1.01.09.02.01.03
440.120	W-464 Authorization Basis Development and Approval	1.01.09.02.01.03
440.140	Construct W-464 IHLW Storage Facility	1.01.09.02.01.03
450.010	Startup and Test IHLW System	1.01.09.02.01.03
450.015	Perform Management Self Assessment on IHLW System	1.01.09.02.01.03
450.020	Perform Contractor Independent Operational Readiness Review on IHLW System	1.01.09.02.01.03
450.025	Perform DOE-ORP Operational Readiness Review and Obtain CD-4 on IHLW System	1.01.09.02.01.03
450.030	Transport/Receive/Interim Storage IHLW (Part 1) in CSB	1.01.09.02.01.04
450.050	Startup and Test Module 1 IHLW System	1.01.09.03.01.04
450.060	Perform Management Self Assessment on Module 1 IHLW System	1.01.09.03.01.04
450.070	Perform Contractor Independent Operational Readiness Review on Module 1 IHLW System	1.01.09.03.01.04

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
450.080	Perform DOE-ORP Operational Readiness Review and Obtain CD-4 on Module 1 IHLW System	1.01.09.03.01.04
460.005	ILAW Project Management	1.01.09.01.01.01
460.015	Maintain ICD 15	1.01.09.01.01.02
460.030	Prepare/Maintain Technical Requirements for Disposal	1.01.09.01.01.02
460.037	Project Management Plan Update	1.01.09.01.01.02
460.040	Define Requirements for ILAW Sample Transport	1.01.09.01.01.02
460.043	Define Requirements for ILAW Melter Disposal	1.01.09.01.01.02
460.050	Design/Procure ILAW Sample Transport System	1.01.09.01.01.02
460.055	Design/Procure/Fabricate ILAW Failed Melter Transport System	1.01.09.01.01.02
460.060	Design/Permit/Prepare Failed Melter Disposal Trench	1.01.09.01.01.02
460.145	Data Collection for 2001 Performance Assessment	1.01.09.01.01.03
460.155	2001 Performance Assessment	1.01.09.01.01.03
460.160	Data Collection for Performance Assessment	1.01.09.01.01.03
460.170	Maintain ILAW Part 1 Performance Assessment	1.01.09.01.01.07
460.200	ILAW Disposal Facility Conceptual Design	1.01.09.01.01.04
460.210	ILAW Disposal Facility Advanced Conceptual Design/Validation	1.01.09.01.01.04
460.220	ILAW Disposal Facility Design	1.01.09.01.01.04
460.230	ILAW Disposal Facility Equipment Procurement	1.01.09.01.01.04
460.240	ILAW Disposal Facility Construction	1.01.09.01.01.04
460.250	Obtain ILAW Disposal Facility Environmental Permits	1.01.09.01.01.04
460.260	ILAW Disposal Facility Authorization Basis Development and Approval	1.01.09.01.01.04
470.035	Dispose of Failed Melters	1.01.09.01.01.07
470.075	ILAW Disposal Facility Operations	1.01.09.01.01.07
470.080	Close ILAW Disposal Facilities	1.01.09.01.04.01
470.100	Startup and Test ILAW Disposal Facility	1.01.09.01.01.04

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
470.110	Perform Management Self Assessment for ILAW Disposal Facility	1.01.09.01.01.04
470.120	Perform Contractor Independent Operational Readiness Review for ILAW Disposal Facility	1.01.09.01.01.04
470.130	Conduct DOE-ORP Operational Readiness Review and Obtain CD-4 for ILAW Disposal Facility	1.01.09.01.01.04
470.140	Complete Startup and Readiness for Failed Melter Disposal	1.01.09.01.01.07
620.070	Develop and Maintain the WFD Environmental Baseline	1.01.04.01.01.14
620.090	Align Waste Feed Delivery Activities with the Environmental Baseline	1.01.04.01.01.14
710.702	Manage RPP Waste Retrieval Division	1.01.04.01.01.01
710.705	Manage Tank Waste Retrieval and Disposal Operations	1.01.04.01.01.10
710.710	Perform Hanford Tanks Initiatives Activities	1.01.04.01.02.05
710.711	Waste Feed Delivery Technology Insertion Support	1.01.04.01.01.02
710.716	Manage Retrieval SST Activities	1.01.04.01.02.01
710.720	Waste Retrieval Project Development and Implementation	1.01.04.01.01.03
710.722	Waste Retrieval Division Business Management	1.01.04.01.01.01
710.724	Waste Feed Delivery Program Analysis and Control	1.01.04.01.01.01
710.725	Waste Feed Delivery Program Technical Analysis	1.01.04.01.01.03
710.727	Waste Feed Delivery System Engineering Implementation	1.01.04.01.01.03
710.730	TWR Program Engineering and Support	1.01.04.01.01.03
710.740	TWR Program Integration	1.01.04.01.01.01
710.750	TWR Quality Assurance Program	1.01.04.01.01.01
710.760	TWR Program Improvement	1.01.04.01.01.01
710.770	Obtain Retrieval Crane and Rigging Equipment	1.01.04.01.01.01
710.800	TWRD Risk Allowance	1.01.04.01.01.01
710.900	RPP Disposal DOE-ORP Project Direction	1.01.04.01.01.01
730.100	Construct HLW & LAW Pretreatment/Immobilization Facility	1.01.08.01.01.01
730.200	Startup and Test HLW & LAW Pretreatment/Immobilization Facility	1.01.08.01.01.01

Table B-1. Crosswalk from the Level 1 Logic to the Work Breakdown Structure.

BNFL Inc. Phase 1 Privatization activities identified at WBS Level 3 (1.01.06).		
Level 1 Logic TBR Number	TBR Title	WBS Level 6
730.300	Operate HLW & LAW Pretreatment/Immobilization Facility	1.01.08.01.01.01
780.010	Define Project Design Criteria for IHLW Module 1 W-XXX	1.01.09.03.01.02
780.020	IHLW Module 1 W-XXX Conceptual Design	1.01.09.03.01.03
780.050	IHLW Module 1 W-XXX Design	1.01.09.03.01.03
780.060	IHLW Module 1 W-XXX Construction	1.01.09.03.01.03
780.070	Obtain Permits for IHLW Module 1 W-XXX	1.01.09.03.01.03
780.080	IHLW Module 1 W-XXX Authorization Basis	1.01.09.03.01.03

HNF-1946 REV 2

This page intentionally left blank.

**This document was too large to scan
as a single document. It has
been divided into smaller sections.**

Section 1 of 2

Document Information			
Document #	HNF-1946	Revision 2	
Title	PROGRAMMATIC BASELINE SUMMARY FOR PHASE 1 PRIVATIZATION FOR THE TANK FARM CONTRACTOR APPENDIX C. INTEGRATED RESOURCE LOAD SCHEDULE [VOL 2]		
Date	04/22/2000		
Originator	DIEDIKER JA	Originator Co.	CHG
Recipient		Recipient Co.	
References	ECN-660087		
Keywords	CRITICAL PATHS		
Projects	RPP,TFARM		
Other Information	SECTION 1 OF 2 CONTAINS CRITICAL PATHS		

Programmatic Baseline Summary for Phase 1 Privatization for the Tank Farm Contractor

Appendix C. Integrated Resource Loaded Schedule

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

CH2MHILL
Hanford Group, Inc.

Richland, Washington

Contractor for the U.S. Department of Energy
Office of River Protection under Contract DE-AC06-99RL14047

							FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24				
Activity ID	Activity Description	Est. ID	Orig. ID	Early Start	Early Finish	Total Float																								
A1B LAW Ph 1 Tank 1 - AN-101 Sht 2																														
T415V35BN	Start AP-101	2	0	06JAN05		648																								
T415V35B	Xfr Wst: AP101 Feed from AP101 to BNFL	2	13	06JAN05	21JAN05	648																								
T435010A	Pretreat 1st LAW Feed Batch (AP-101)	2	30	01MAY06	30MAY06	184																								
T435015A	Verify 1st LAW Feed Batch (AP-101)	2	731	01DEC08	30NOV08	0																								
T435020A	Pretreat 2nd LAW Feed Batch (Envelope B)	2	30	01NOV08	30NOV08	0																								
T435025A	Verify 2nd LAW Feed Batch (Envelope B)	2	274	01DEC08	31AUG09	0																								
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2																														
T415L30A	Provide Approval to Xfr AN-102 Feed Batch 1	2	30	13OCT06	11NOV06	983																								
T415L35B	Xfr Wst: AN102 Feed from AN102 to BNFL	2	11	20NOV06	30NOV06	244																								
T435030A	Pretreat 3rd LAW Feed Batch (AN-102 1st)	2	30	02AUG09	31AUG09	0																								
T415L70B	Xfr Wst: AN-102 Feed from AN-102 to BNFL	2	11	21AUG08	31AUG08	141																								
T435035A	Verify 3rd LAW Feed Batch (AN-102 1st)	2	212	01SEP09	31MAR10	0																								
T435040A	Pretreat 4th LAW Feed Batch (AN-102 2nd)	2	30	02MAR10	31MAR10	0																								
T435045A	Verify 4th LAW Feed Batch (AN-102 2nd)	2	183	01APR10	30SEP10	0																								
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2																														
T415E30A	Provide Approval to Xfr AN-104 Feed Batch 1	2	30	08FEB07	09MAR07	1,260																								
T415E65A	Provide Approval to Xfr AN-104 Feed Batch 2	2	30	14FEB07	15MAR07	1,405																								
T415E35B	Xfr Wst: AN-104 Feed from AN-104 to BNFL	2	11	21MAR10	31MAR10	153																								
T435050A	Pretreat 5th LAW Feed Batch (AN-104 1st)	2	30	01SEP10	30SEP10	0																								
T415E70B	Xfr Wst: AN-104 Feed from AN-101 to BNFL	2	11	20SEP10	30SEP10	121																								
T435055A	Verify 5th LAW Feed Batch (AN-104 1st)	2	151	01OCT10	28FEB11	0																								
T435060A	Pretreat 6th LAW Feed Batch (AN-104 2nd)	2	30	30JAN11	28FEB11	0																								
T435065A	Verify 6th LAW Feed Batch (AN-104 2nd)	2	122	01MAR11	30JUN11	0																								
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2																														
T415K30A	Provide Approval to Xfr AN-107 Feed Batch	2	30	04MAR08	02APR08	1,143																								
T415K35B	Xfr Wst: AN-107 Feed from AN-107 to BNFL	2	11	18FEB11	28FEB11	92																								
T435070A	Pretreat 7th LAW Feed Batch (AN-107)	2	30	01JUN11	30JUN11	0																								
T435075A	Verify 7th LAW Feed Batch (AN-107)	2	275	01JUL11	31MAR12	0																								
Start Date							01OCT99																						T488	
Finish Date							23OCT19																							
Data Date							01OCT99																							
Run Date							18APR00 09:03																							
RTP April 2000, Tank Farm Contractor, Overall Critical Path																												Sheet 1 of 6		
© Primavera Systems, Inc.																														

Activity ID	Cal ID	Orig Dur	Early Start	Early Finish	Total Float	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24	
ASB LAW PH 1 Tank 5 - AN-105 Sht 1																							
T415B30A	2	30	16JUN11	15JUL11	216																		
T415B65A	2	30	22JUN11	21JUL11	366																		
T415B44B	2	11	27SEP11	07OCT11	143																		
T435060A	2	30	02MAR12	31MAR12	0																		
T415B60B	2	11	21MAR12	31MAR12	123																		
T435065A	2	153	01APR12	31AUG12	0																		
T435060A	2	30	02AUG12	31AUG12	0																		
T435065A	2	153	01SEP12	31JAN13	0																		
ASB LAW PH 1 Tank 6 - SY-101 Sht 1																							
T415R30A	2	30	12NOV04	11DEC04	2,932																		
T415R65A	2	30	22APR11	21MAY11	669																		
T415R35B	2	11	21AUG12	31AUG12	123																		
T435100A	2	30	02JAN13	31JAN13	0																		
T415R70B	2	11	21JAN13	31JAN13	59																		
T435105A	2	89	01FEB13	30APR13	0																		
T435110A	2	30	01APR13	30APR13	0																		
T435115A	2	153	01MAY13	30SEP13	0																		
ASB LAW PH 1 Tank 7 - AN-103 Sht 2																							
T415J30A	2	30	26APR12	25MAY12	452																		
T415J35B	2	11	20APR13	30APR13	123																		
T415J65A	2	30	22JUN13	21JUL13	212																		
T435120A	2	30	01SEP13	30SEP13	0																		
T415J70B	2	11	08OCT13	18OCT13	134																		
T435125A	2	182	01OCT13	31MAR14	0																		
T435130A	2	30	02MAR14	31MAR14	0																		
T435135A	2	183	01APR14	30SEP14	0																		
ASB LAW PH 1 Tank 8 - AW-101 Sht 2																							
T415G30A	2	30	13OCT12	11NOV12	647																		
T415G35B	2	11	21MAR14	31MAR14	153																		
T415G65A	2	30	26MAR14	26APR14	267																		
T435140A	2	30	01SEP14	30SEP14	0																		
T415G70B	2	11	20SEP14	30SEP14	121																		
T435145A	2	151	01OCT14	28FEB15	0																		
T435150A	2	30	30JAN15	28FEB15	0																		

Activity ID	Orig ID	Orig Dur	Early Start	Early Finish	Total Float	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24
T435155A	2	214	01MAR15	30SEP15	0																				
S1B LAW Ph1 Ext Order Trk 1 - S-105 Sht 1																									
T415W30A	2	30	28MAR13	24APR13	848																				
T415W35B	2	11	18FEB15	28FEB15	184																				
T435160A	2	30	01SEP15	30SEP15	0																				
T435165A	2	123	01OCT15	31JAN16	0																				
B2B LAW Ph1 Ext Order Trk 2 - S-105 Sht 2																									
T415T30A	2	30	20AUG13	18SEP13	824																				
T415T35B	2	11	20SEP15	30SEP15	93																				
T435170A	2	30	02JAN16	31JAN16	0																				
T435175A	2	90	01FEB16	30APR16	0																				
B3B LAW Ph1 Ext Order Trk 3 - S-105 Sht 3																									
T415C30A	2	30	15NOV13	14DEC13	827																				
T415C35A	2	30	15NOV13	14DEC13	850																				
T415C35B	2	11	21JAN16	31JAN16	60																				
T435180A	2	30	01APR16	30APR16	0																				
T415C70B	2	11	20APR16	30APR16	93																				
T435185A	2	123	01MAY16	31AUG16	0																				
T435190A	2	30	02AUG16	31AUG16	0																				
T435195A	2	122	01SEP16	31DEC16	0																				
B4B LAW Ph1 Ext Order Trk 4 - S-105 Sht 4																									
T415Z30A	2	30	25SEP14	24OCT14	756																				
T415Z35B	2	11	21AUG16	31AUG16	92																				
T435200A	2	30	02DEC16	31DEC16	0																				
T435205A	2	120	01JAN17	30APR17	0																				
B5B LAW Ph1 Ext Order Trk 5 - S-105 Sht 5																									
T41530A	2	30	14AUG15	12SEP15	555																				
T41535B	2	11	21DEC16	31DEC16	80																				
T435210A	2	30	01APR17	30APR17	0																				
T435215A	2	153	01MAY17	30SEP17	0																				
B6B LAW Ph1 Ext Order Trk 6 - AP-105 Sht 2																									
T415N30A	2	30	06OCT15	04NOV15	655																				
T415N35A	2	30	06OCT15	04NOV15	805																				
T415N35B	2	11	20APR17	30APR17	123																				
T435220A	2	30	01SEP17	30SEP17	0																				

Activity ID		Cal ID	Orig Dur	Early Start	Early Finish	Total Float	FY05	FY06	FY07	FY08	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24	
T415N70B		2	11	20SEP17	30SEP17	121													Xfr Wst: AP-105 Feed from AP-105 to BNFL							
T435Z235A		2	151	01OCT17	28FEB18	0													Vitrify 22nd LAW Feed Batch (AP-105 1st)							
T435Z30A		2	30	30JAN18	28FEB18	0													Pretreat 23rd LAW Feed Batch (AP-105 2nd)							
T435Z35A		2	153	01MAR18	31JUL18	0													Vitrify 23rd LAW Feed Batch (AP-105 2nd)							
B15 HLW Ph 1 Tank 1 - AZ-101 Sht 2																										
T415Y30A		2	30	18NOV15	18DEC15	915													Provide Approval to Xfr AP-108 Feed							
T415Y35B		2	11	18FEB18	28FEB18	123													Xfr Wst: AP-108 Feed from AP-108 to BNFL							
T435Z40A		2	30	02JUL18	31JUL18	0													Pretreat 24th LAW Feed Batch (AP-108)							
T435Z45A		2	243	01AUG18	31MAR19	0													Vitrify 24th LAW Feed Batch (AP-108)							
C15 HLW Ph 1 Tank 1 - AZ-101 Sht 1																										
T416010BN		2	0	03AUG05		848													Start AZ-101							
T416010B		2	8	03AUG05	10AUG05	848													Xfr Wst: 1st Bich AZ-101 to BNFL							
T436010AM		2	0	01NOV08*		401													Start AZ-101 Pretreat							
T436010A		2	30	01NOV08*	30NOV06	401													Pretreat 1st Batch of HLW Feed from AZ-101							
T416020B		2	8	23NOV06	30NOV06	401													Xfr Wst: 2nd Bich AZ-101 to BNFL							
T436020A		2	30	01DEC06	30DEC06	401													Pretreat 2nd Batch of HLW Feed from AZ-101							
T416030B		2	8	23DEC06	30DEC06	401													Xfr Wst: 3rd Bich AZ-101 to BNFL							
T436030A		2	30	31DEC06	25JAN07	401													Pretreat 3rd Batch of HLW Feed from AZ-101							
T416040B		2	8	22JAN07	25JAN07	401													Xfr Wst: 4th Bich AZ-101 to BNFL							
T436040A		2	30	30JAN07	28FEB07	401													Pretreat 4th Batch of HLW Feed from AZ-101							
T416050B		2	8	21FEB07	28FEB07	401													Xfr Wst: 5th Bich AZ-101 to BNFL							
T436050A		2	30	01MAR07	30MAR07	401													Pretreat 5th Batch of HLW Feed from AZ-101							
T416060B		2	8	23MAR07	30MAR07	401													Xfr Wst: 6th Bich AZ-101 to BNFL							
T436060A		2	30	31MAR07	29APR07	401													Pretreat 6th Batch of HLW Feed from AZ-101							
T436015AN		2	0		31AUG08	0													Complete AZ-101							
T436015AM		2	0	01SEP08*		0													Start AZ-101 Vitrification							
T436015A		2	487	01SEP08*	31DEC09	0													Vitrify HLW Feed from AZ-101							
C2B HLW Ph 1 Tank 2 - AZ-102 Sht 2																										
T416F70A		2	30	15JAN05	13FEB05	1,198													Provide Approval to Xfr AZ-102 Feed							
T416070B		2	8	22APR07	29APR07	401													Xfr Wst: 1st Bich AZ-102 to BNFL							
T436070A		2	30	30APR07	29MAY07	401													Pretreat 1st Batch of HLW Feed from AZ-102							
T416080B		2	8	22MAY07	29MAY07	401													Xfr Wst: 2nd Bich AZ-102 to BNFL							
T436080A		2	30	30MAY07	28JUN07	401													Pretreat 2nd Batch of HLW Feed from AZ-102							
T416090B		2	8	21JUN07	28JUN07	401													Xfr Wst: 3rd Bich AZ-102 to BNFL							
T436090A		2	30	29JUN07	28JUL07	401													Pretreat 3rd Batch of HLW Feed from AZ-102							

Activity ID	Cal ID	Orig Dur	Early Start	Early Finish	Total Float	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24
T416100B	2	8	21JUL07	28JUL07	401																				
T438100A	2	30	29JUL07	27AUG07	401																				
T416110B	2	8	20AUG07	27AUG07	401																				
T438110A	2	30	29AUG07	26SEP07	401																				
T416120B	2	8	19SEP07	28SEP07	401																				
T438120A	2	30	27SEP07	28OCT07	401																				
T438075A	2	365	01JAN10	31DEC10	0																				
CSB HLW Ph 1 Tank 3 - AY-102 Silt 2																									
T416H70A	2	30	07OCT06	09NOV06	1,479																				
T416130B	2	8	19OCT07	26OCT07	1,132																				
T438130A	2	30	02DEC10	31DEC10	0																				
T416140B	2	8	24DEC10	31DEC10	57																				
T438135A	2	87	01JAN11	28MAR11	0																				
T438140A	2	30	27FEB11	28MAR11	0																				
T416150B	2	8	21MAR11	28MAR11	57																				
T438145A	2	87	29MAR11	23JUN11	0																				
T438150A	2	30	25MAY11	23JUN11	0																				
T416160B	2	8	16JUN11	23JUN11	57																				
T438155A	2	87	24JUN11	18SEP11	0																				
T438160A	2	30	20AUG11	18SEP11	0																				
T416170B	2	8	11SEP11	18SEP11	57																				
T438165A	2	87	19SEP11	14DEC11	0																				
T438170A	2	30	15NOV11	14DEC11	0																				
T416180B	2	8	07DEC11	14DEC11	57																				
T438175A	2	87	15DEC11	10MAR12	0																				
T438180A	2	30	10FEB12	10MAR12	0																				
T416190B	2	8	03MAR12	10MAR12	57																				
T438185A	2	87	11MAR12	05JUN12	0																				
T438190A	2	30	07MAY12	05JUN12	0																				
T438195A	2	87	06JUN12	31AUG12	0																				
CSB HLW Ph 1 Tank 5 - AY-101 Silt 2																									
T416S70A	2	30	23JUL08	21AUG08	1,433																				
T416200B	2	8	29MAY12	05JUN12	57																				
T438200A	2	30	02AUG12	31AUG12	0																				

Activity ID	Cal ID	Orig Dur	Early Start	Early Finish	Total Float	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24
T416210B	2	8	24AUG12	31AUG12	56									Xfr Wst: 2nd Bitch AY-101 to BNFL											
T436205A	2	86	01SEP12	25NOV12	0									Virify 1st Bitch AY-101/C-104 HLW Feed fm AY-101											
T436210A	2	30	27OCT12	25NOV12	0									Pretreat 2nd Bitch AY-101/C-104 HLW fm AY-101											
T416220B	2	8	18NOV12	25NOV12	56									Xfr Wst: 3rd Bitch AY-101 to BNFL											
T436215A	2	86	28NOV12	19FEB13	0									Virify 2nd Bitch AY-101/C-104 HLW Feed fm AY-101											
T436220A	2	30	21JAN13	19FEB13	0									Pretreat 3rd Bitch AY-101/C-104 HLW fm AY-101											
T416230B	2	8	12FEB13	19FEB13	56									Xfr Wst: 4th Bitch AY-101 to BNFL											
T436225A	2	86	20FEB13	18MAY13	0									Virify 3rd Bitch AY-101/C-104 HLW Feed fm AY-101											
T416240B	2	8	09MAY13	16MAY13	56									Pretreat 4th Bitch AY-101/C-104 HLW fm AY-101											
T436235A	2	86	17MAY13	10AUG13	0									Xfr Wst: 5th Bitch AY-101 to BNFL											
T436240A	2	30	12JUL13	10AUG13	0									Virify 4th Bitch AY-101/C-104 HLW Feed fm AY-101											
T416250B	2	8	03AUG13	10AUG13	56									Pretreat 5th Bitch AY-101/C-104 HLW fm AY-101											
T436245A	2	86	11AUG13	04NOV13	0									Xfr Wst: 6th Bitch AY-101 to BNFL											
T436250A	2	30	08OCT13	04NOV13	0									Virify 5th Bitch AY-101/C-104 HLW Feed fm AY-101											
T416260B	2	8	28OCT13	04NOV13	56									Pretreat 6th Bitch AY-101/C-104 HLW fm AY-101											
T436255A	2	86	05NOV13	29JAN14	0									Xfr Wst: 7th Bitch AY-101 to BNFL											
T436260A	2	30	31DEC13	29JAN14	0									Virify 6th Bitch AY-101/C-104 HLW fm AY-101											
T416270B	2	8	22JAN14	29JAN14	56									Pretreat 7th Bitch AY-101/C-104 HLW fm AY-101											
T436265A	2	86	30JAN14	25APR14	0									Xfr Wst: 8th Bitch C-104 to BNFL											
T436270A	2	30	27MAR14	25APR14	0									Virify 7th Bitch AY-101/C-104 HLW Feed fm AY-101											
T416280B	2	8	18APR14	25APR14	56									Pretreat 8th Bitch AY-101/C-104 HLW fm AY-101											
T436275A	2	86	26APR14	20JUL14	0									Xfr Wst: 9th Bitch C-104 to BNFL											
T436280A	2	30	21JUN14	20JUL14	0									Virify 8th Bitch AY-101/C-104 HLW Feed fm AY-101											
T416280B	2	8	13JUL14	20JUL14	56									Pretreat 9th Bitch AY-101/C-104 HLW fm AY-101											
T436285A	2	86	21JUL14	14OCT14	0									Xfr Wst: 10th Bitch C-104 to BNFL											
T436290A	2	30	15SEP14	14OCT14	0									Virify 9th Bitch AY-101/C-104 HLW Feed fm AY-101											
T416300B	2	8	07OCT14	14OCT14	56									Pretreat 10th Bitch AY-101/C-104 HLW fm AY-101											
T436295A	2	86	15OCT14	08JAN15	0									Xfr Wst: 11th Bitch C-104 to BNFL											
T436300A	2	30	10DEC14	08JAN15	0									Virify 10th Bitch AY-101/C-104 HLW fm AY-101											
T416310B	2	8	01JAN15	08JAN15	56									Pretreat 11th Bitch AY-101/C-104 HLW fm AY-101											
T436305A	2	86	09JAN15	04APR15	0									Xfr Wst: 12th Bitch C-104 to BNFL											
T436310A	2	30	06MAR15	04APR15	0									Virify 11th Bitch AY-101/C-104 HLW fm AY-101											
T436315A	2	87	05APR15	30JUN15	0									Pretreat 12th Bitch AY-101/C-104 HLW fm AY-101											

Activity ID	Cal ID	Orig Dur	Early Start	Early Finish	Total Float	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24	
C6B HLW Ph 1 Tank 6 - SY-102 Sht 2																										
T41670A	2	30	08JAN11	08FEB11	1,567																					
T416320B	2	8	28MAR15	04APR15	57																					
T436320A	2	30	01JUN15	30JUN15	0																					
T416330B	2	8	23JUN15	30JUN15	137																					
T436325A	2	167	01JUL15	14DEC15	0																					
T436330A	2	30	15NOV15	14DEC15	0																					
T416340B	2	8	07DEC15	14DEC15	138																					
T436335A	2	168	15DEC15	30MAY16	0																					
T436340A	2	30	01MAY16	30MAY16	0																					
T416350B	2	8	23MAY16	30MAY16	137																					
T436345A	2	167	31MAY16	13NOV16	0																					
T436350A	2	30	15OCT16	13NOV16	0																					
T436355A	2	168	14NOV16	30APR17	0																					
D1B HLW Ph 1 Ext Order Tk 1 - C-107 Sht 2																										
T416270A	2	30	18JUN13	17JUL13	1,345																					
T416360B	2	8	08NOV16	13NOV16	138																					
T436360A	2	30	01APR17	30APR17	0																					
T416370B	2	8	23APR17	30APR17	34																					
T436365A	2	64	01MAY17	03JUL17	0																					
T436370A	2	30	04JUN17	03JUL17	0																					
T416380B	2	8	26JUN17	03JUL17	34																					
T436375A	2	64	04JUL17	05SEP17	0																					
T436380A	2	30	07AUG17	05SEP17	0																					
T416390B	2	8	29AUG17	05SEP17	35																					
T436385A	2	65	06SEP17	08NOV17	0																					
T436390A	2	30	11OCT17	08NOV17	0																					
T416400B	2	8	02NOV17	08NOV17	34																					
T436395A	2	64	10NOV17	12JAN18	0																					
T436400A	2	30	14DEC17	12JAN18	0																					
T416410B	2	8	05JAN18	12JAN18	34																					
T436405A	2	64	13JAN18	17MAR18	0																					
T436410A	2	30	16FEB18	17MAR18	0																					
T416420B	2	8	10MAR18	17MAR18	35																					

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID	Cal ID	Orig Dur	Early Start	Early Finish	Total Float	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	FY21	FY22	FY23	FY24
T436415A	2	65	18MAR18	21MAY18	0																				
T436420A	2	30	22APR18	21MAY18	0																				
T416430B	2	8	14MAY18	21MAY18	34																				
T436425A	2	64	22MAY18	24JUL18	0																				
T436430A	2	30	25JUN18	24JUL18	0																				
T416440B	2	8	17JUL18	24JUL18	34																				
T436435A	2	84	25JUL18	28SEP18	0																				
T436440A	2	30	28AUG18	28SEP18	0																				
T436445A	2	65	27SEP18	30NOV18	0																				
D3B HLW Ph 1 Ext Order Tk 3 - AW-104 (HLW) S																									
T416470A	2	30	16JUL13	14AUG13	1,906																				
T416450B	2	8	19SEP18	28SEP18	45																				
T436450A	2	20	11NOV18	30NOV18	0																				
T416460B	2	8	23NOV18	30NOV18	5																				
T436455A	2	25	01DEC18	25DEC18	0																				
T436460A	2	20	08DEC18	25DEC18	0																				
T416470B	2	8	18DEC18	25DEC18	5																				
T436465A	2	25	28DEC18	19JAN19	0																				
T436470A	2	20	31DEC18	19JAN19	0																				
T416480B	2	8	12JAN19	19JAN19	5																				
T436475A	2	25	20JAN19	13FEB19	0																				
T436480A	2	20	25JAN19	13FEB19	0																				
T416490B	2	8	08FEB19	13FEB19	5																				
T436485A	2	25	14FEB19	10MAR19	0																				
T436490A	2	20	19FEB19	10MAR19	0																				
T416500B	2	8	03MAR19	10MAR19	5																				
T436495A	2	25	11MAR19	04APR19	0																				
T436500A	2	20	18MAR19	04APR19	0																				
T436505A	2	28	05APR19	30APR19	0																				

Provide Approval to Xir AW-104/AW-103 Feed

Xir Wst: 1st Bich AW3/AW4 from AW-104 to BNFL
 Pretreat 1st Bich (AW-104/AW-103) HLW fm AW-104
 Xir Wst: 2nd Bich AW3/AW4 from AW-104 to BNFL
 Verify 1st Bich (AW-104/AW-103) HLW fm AW-104
 Pretreat 2nd Bich (AW-104/AW-103) HLW fm AW-104
 Xir Wst: 3rd Bich AW3/AW4 from AW-104 to BNFL
 Verify 2nd Bich (AW-104/AW-103) HLW fm AW-104
 Pretreat 3rd Bich (AW-104/AW-103) HLW fm AW-104
 Xir Wst: 4th Bich AW3/AW4 from AW-104 to BNFL
 Verify 3rd Bich (AW-104/AW-103) HLW fm AW-104
 Pretreat 4th Bich (AW-104/AW-103) HLW fm AW-104
 Xir Wst: 5th Bich AW3/AW4 from AW-104 to BNFL
 Verify 4th Bich (AW-104/AW-103) HLW fm AW-104
 Pretreat 5th Bich (AW-104/AW-103) HLW fm AW-104
 Xir Wst: 6th Bich AW3/AW4 from AW-104 to BNFL
 Verify 5th Bich (AW-104/AW-103) HLW fm AW-104
 Pretreat 6th Bich (AW-104/AW-103) HLW fm AW-104
 Verify 6th Bich (AW-104/AW-103) HLW fm AW-104

Activity ID	Early Start	Early Finish	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07
LAW Ph 1 Tank 1 - AP-101 Sht 1										
250.P15	07MAY01*	03OCT01								
250.P45	04OCT01*	02DEC02								
250.P75	03DEC02*	30JAN03								
250.P85	05JUN02*	28FEB03								
250.P87	03MAR03*	21MAR03								
250.E05	10MAR00*	27OCT00								
250.E30	26MAR02*	31JUL02								
250.E35	31JUL02*	24OCT02								
250.E60	01JUL02*	12MAR03								
250.E80	13MAR03*	02APR03								
130.V25	30SEP02*	12DEC02								
120.V60	12DEC02*	17FEB03								
120.V90	02OCT00*	01OCT01								
120.V92	01OCT01*	14APR03								
120.V65A	12DEC02*	10MAY03								
120.V65B	11MAY03*	07OCT03								
120.V72	15JUL03*	06JAN04								
120.V78	07JAN04*	27JAN04								
120.V85	26JAN04*	24MAR04								
130.B65	19JUN03*	24MAR04								
LAW Ph 1 Tank 2 - AN-102 Sht 1										
120.B45	01OCT01*	25MAR02								
HLW Ph 1 Tank 1 - AZ-101 Sht 1										
160.A43	01OCT98*	29SEP00								
150.C01	02OCT01*	27SEP02								
160.A36	30MAY03*	29AUG03								
160.A38	26MAR03*	15JAN04								

Dsn W-314 Ph 2 AP TF Upgrs and Obtain CD-3

Construct W-314 Ph 2 AP Tank Farm Upgrades

Startup and Test W-314 Phase 2 AP TF Upgrs

Perf Mgmt Self-Assmt for W-314 Ph 2 AP TF Upgrs

Perf Cntr Ready Assmt W-314 Ph 2 AP Farm Upgrs

Dsn W-314 Ph 1 Wst Xfr Sys (WTS) Upgrs/Obt CD-3

Construct W-314 Ph 1 Waste Xfr Sys (WTS) Upgrs

Startup/Test W-314 Master Pump Shutdown Upgrade

Perform MSA for W-314 MSP Upgrades

Perform RA for W-314 MSP Upgrades

Prepare Process Control Plan for AP-101

Startup and Test AP-101 Transfer Pump

Dsn AP Farm Waste Feed Delivery Xfr System

Construct AP Farm Waste Feed Divry Xfr System

Comp AP-101 Xfr Sys Prep and Integrated Testing

Comp AP-101 Xfr Sys Prep and Integrated Testing

Perf Mgmt Self-Assessment for AP-101 Xfr Sys

Perf Cntr Independent ORR for AP-101 Xfr Sys

Perf DOE-ORP ORR/Obt CD-4 AP-101 Xfr Sys

RPP Mgmt Assmt of Overall Readiness LAW Fd BNFL

Construct AP-102 & AP-104 Mixing & Retr Sys

Perf Conceptual Design for W-521 Retr Systems

Issue Criticality Sfty Eval Report for D8T Retr

Construct AZ-101 Retrieval System

Startup and Test AZ-101 Mixing/Retr System

Critical Activities

(TF = 0)

Near Critical Activities

(TF < 61)

Sheet 1 of 2

RTP April 2000.
Tank Farm Contractor.
Critical Path to Transfer of AZ-101
(Summary Representation)

Activity ID	Early Start	Early Finish	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07
180.A65A	15SEP03*	11FEB04						Comp AZ-101 Xtr Sys Prep and Integrated Testing		
180.A65B	12FEB04*	08JUL04					Comp AZ-101 Xtr Sys Prep and Integrated Testing			
180.A63	21JAN04*	08JUL04					Perf Mgmt Self-Assmt of AZ-101 Mixing/Retr Sys			
180.A40	12JUL04*	30JUL04					Perf Contractor Independent ORR for AZ-101			
180.A42	03AUG04*	28SEP04					Perf DOE-ORP ORR/ORR CD-4 AZ-101			
180.A18	12NOV03*	27SEP04					RPP Mgmt Assmt Overall Ready Supply HLW Fd - BNFL			
HLW Ph 1 Tank 1 - AZ-101 Sht 2										
180.A64	28SEP04*	03OCT04						Mix AZ-101 Feed to Suspend Solids		
100.Z11	03OCT04*	07JUN05						Samp/Anlyz AZ-101 Smp per HLW Feed Cert DQO		
108.Z11	30OCT04*	05NOV04						Provide Separate AZ-101 Samples to BNFL		
180.A78	08JUN05*	16JUN05						AZ MT Susp Solids/Ofcl Comp 1AZ to DOE-ORP		
180.A70	17JUN05*	18JUL05						Provide Approval to Deliver AZ-101 Feed		
180.010	03AUG05*	10AUG05						Divr 1st Blch HLW Feed From AZ-101 to BNFL Facil		
HLW Ph 1 Tank 2 - AZ-102 Sht 1										
180.F50	04SEP01*	29MAY03						Construct AZ-102 Mixing and Retrieval System		
HLW Ph 1 Ext Order TK 2 - AW-103 Sht 1										
180.U10	04APR01*	18JAN02						Perf and Doc AW-103 Semp Anlyst Rheology Testing		
180.U40	02OCT00*	18JAN03						Den AW-103 Mixing/Retr Sys and Obtn CD-3		
180.U50	12APR02*	04APR03						Construct AW-103 Mixing and Retrieval System		
180.U52	02FEB01*	23DEC02						Procure Eqp for AW-103 Mixing/Retr System		
250.W35	08MAR00*	25MAR03						Startup/Test W-314 Ph 1 AW (AW-A/AW-B Ph) Upgr		
250.W50	21NOV00*	08SEP02						Constr W-314 Ph 1 AW Farm (AW-A/AW-B Ph) Upgr		
Management Assessment										
180.A17	18JAN04*	13FEB04						Comp RAM/O&M Cnpt w/ Op Test Proc Results (HLW)		
WFD Program Activities										
250.100	08MAR00*	08SEP02						Project Mgmt for W-314		

Activity ID	Early Start	Early Finish	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07
LAW Ph 1 Tank 1 - AP-101 Sht 1										
250.E05	06MAR00*	23OCT00	<p>Den W-314 Ph 1 Wst Xfr Sys (WTS) Upgrs/Obt CD-3</p> <p>Construct W-314 Ph 1 Waste Xfr Sys (WTS) Upgrs</p> <p>Startup/Test W-314 Master Pump Shutdown Upgrade</p> <p>Perform MSA for W-314 MSP Upgrades</p> <p>Perform RA for W-314 MSP Upgrades</p> <p>Den W-314 Ph 2 AP TF Upgrs and Obtain CD-3</p> <p>Construct W-314 Ph 2 AP Tank Farm Upgrades</p> <p>Startup and Test W-314 Phase 2 AP TF Upgrs</p> <p>Perf Mgmt Self-Assmt for W-314 Ph 2 AP TF Upgrs</p> <p>Perf Cntr Ready Assmt W-314 Ph 2 AP Farm Upgrs</p> <p>Prepare Process Control Plan for AP-101</p> <p>Startup and Test AP-101 Transfer Pump</p> <p>Den AP Farm Waste Feed Delivery Xfr System</p> <p>Construct AP Farm Waste Feed Delivery Xfr System</p> <p>Comp AP-101 Xfr Sys Prep and Integrated Testing</p> <p>Comp AP-101 Xfr Sys Prep and Integrated Testing</p> <p>Perf Mgmt Self-Assessment for AP-101 Xfr Sys</p> <p>Perf Cntr Independent ORR for AP-101 Xfr Sys</p> <p>Perf DOE-ORP ORR/Obt CD-4 AP-101 Xfr Sys</p> <p>RPP Mgmt Assmt of Overall Readiness LAW Fd BNFL</p> <p>Samp/Anlyz AP-101 Samps per LAW DOO AP-101</p> <p>Provide AP-101 Samples from AP-101 to BNFL</p> <p>Prov AP-101 Feed Btch Info (AP-101) to DOE-ORP</p> <p>Deliver AP-101 Feed from AP-101 to BNFL Facility</p>							
250.E50	26MAR02*	31JUL02								
250.E35	02AUG02*	28OCT02								
250.E60	13DEC02*	12MAR03								
250.E80	15MAR03*	04APR03								
250.P15	07MAY01*	03OCT01								
250.P45	07MAY01*	02DEC02								
250.P75	15MAY02*	30JAN03								
250.P95	03DEC02*	28FEB03								
250.P97	03MAR03*	21MAR03								
130.V25	30SEP02*	12DEC02								
120.V80	13DEC02*	18FEB03								
120.V90	02OCT00*	01OCT01								
120.V92	01OCT01*	14APR03								
120.V65A	12DEC02*	10MAY03								
120.V65B	11MAY03*	07OCT03								
120.V72	15JUL03*	06JAN04								
120.V78	07JAN04*	27JAN04								
120.V85	28JAN04*	24MAR04								
130.B85	19JUN03*	24MAR04								
LAW Ph 1 Tank 1 - AP-101 Sht 2										
100.P69	25MAR04*	14SEP04								
105.P89	07APR04*	13APR04								
150.V25	15SEP04*	23SEP04								
150.V35	06JAN05*	21JAN05								
LAW Ph 1 Tank 2 - AN-102 Sht 1										
120.B45	01OCT01*	25MAR02								
Critical Activities										
Near Critical Activities										
© Primavera Systems, Inc.										

Activity ID	Early Start	Early Finish	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07
HLW Ph 1 Tank 1 - AZ-101 Sht 1										
150.C01	02OCT01*	27SEP02								
160.A43	01OCT89*	29SEP00								
HLW Ph 1 Ext Order Tk 2 - AW-103 Sht 1										
160.U10	04APR01*	16JAN02								
160.U40	02OCT00*	16JAN03								
160.U50	12APR02*	04APR03								
160.U52	02FEB01*	23DEC02								
250.W35	06MAR00*	25MAR03								
250.W50	21NOV00*	08SEP02								
WFD Program Activities										
250.100	06MAR00*	06SEP02								

Issue Criticality Sfty Eval Report for DST Retr

Perf Conceptual Design for W-521 Retr Systems

Perf and Doc AW-103 Samp Anlys/ Rheology Testing

Dsn AW-103 Mixing/Retr Sys and Obtn CD-3

Construct AW-103 Mixing and Retrieval System

Procure Eqpt for AW-103 Mixing/Retr System

Startup/Test W-314 Ph1 AW (AW-A/AW-B Ph) Upgr

Constr W-314 Ph 1 AW Farm (AW-A/AW-B Ph) Upgrs

Project Mgmt for W-314

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05
A1A LAW Ph 1 Tank 1 - AP-101 Sht 1											
120.V60 Startup and Test AP-101 Transfer Pump											
T412V60A1	17	13DEC02	09JAN03	39	A1A	Prepare New Operating Procedure AP-101 Perf Startup Operational Training AP-101 Perform Rqd Operational Tests for AP-101 Prepare Operational Test Report for AP-101 Perform PM Routines AP-101 Complete SU Checklist					
T412V60B2	20	21JAN03	18FEB03	39	A1A						
T412V60D2	14	20JAN03	06FEB03	39	A1A						
T412V60D3	7	07FEB03	18FEB03	39	A1A						
T412V60E	6	10JAN03	17JAN03	39	A1A						
T412V60G	0		18FEB03	39	A1A						
120.V65 Comp AP-101 Xfr Sys Prep and Integrated Testing											
T412V65A00	0		14APR03	0	A1A	SU Turnover to Ops Integrated Testing Prepare New Operating Procd AP-101 & Intg Tst Prepare New Maintenance Procedure AP-101 Prep Proc Chg Auth (PCA) Process for Op AP-101 Prep Proc Chg Auth (PCA) Process - Maint AP-101 Prep Startup Operational Training Matls AP-101 Perf Startup Operational Training AP-101 Perform Drills AP-101 & Integr Test Perform Rqd Operational Tests for AP-101 Prepare Operational Test Report for AP-101 Preporm PM Routines AP-101 & Integr Test Complete SU Checklist					
T412V65A1	84	12DEC02	14APR03	0	A1A						
T412V65A2	84	12DEC02	14APR03	0	A1A						
T412V65A3	84	12DEC02	14APR03	0	A1A						
T412V65A4	84	12DEC02	14APR03	0	A1A						
T412V65B1	84	30DEC02	28APR03	51	A1A						
T412V65B2	62	11JUL03	07OCT03	0	A1A						
T412V65C	21	09SEP03	07OCT03	0	A1A						
T412V65D2	42	10JUL03	08SEP03	0	A1A						
T412V65D3	21	09SEP03	07OCT03	0	A1A						
T412V65E	60	15APR03	09JUL03	0	A1A	Conduct Plant Readiness Mgmt Self Assmt AP-101					
T412V65G	0		07OCT03	0	A1A						
120.V72 Perf Mgmt Self-Assessment for AP-101 Xfr Sys											
T412V72E	120	15JUL03	06JAN04	0	A1A	Perform Independ Contr ORR for Tank AP-101 Provide Tech/Admin ORR Suppt Tank AP-101 Closeout ORR Comments Tank AP-101					
T412V78A	15	07JAN04	27JAN04	0	A1A						
T412V78B	10	07JAN04	20JAN04	0	A1A						
T412V78C	5	21JAN04	27JAN04	0	A1A						
120.V85 Perf DOE-ORR ORR/ORT CD-4 AP-101 Xfr Sys											
T412V85A	25	28JAN04	03MAR04	0	A1A	Perform DOE ORR for Tank AP-101 ProvideTech/Admin DOE ORR Supt Tnk AP-101 Closeout DOE ORR Comments Tank AP-101					
T412V85B	15	28JAN04	18FEB04	0	A1A						
T412V85C	10	19FEB04	03MAR04	0	A1A						
Start Date	01OCT99					RTP April 2000, Tank Farm Contractor, Critical Path to AP-101 (T415V35B)					
Finish Date	23OCT19										
Data Date	01OCT99										
Run Date	17APR00 13:16										
© Primavera Systems, Inc.						Sheet 1 of 14

Activity ID	U.S. Dur	Early Start	Early Finish	Total Float	Logic Sheet		FY02	FY01	FY02	FY03	FY04	FY05
T412V92045	2	21NOV02	22NOV02	25	A1A							
T412V92051	5	09APR02	15APR02	1	A1A							
T412V92053	15	12JUL02	01AUG02	0	A1A							
T412V92054	15	06MAY02	24MAY02	0	A1A							
T412V92055	5	13SEP02	19SEP02	31	A1A							
T412V92056	5	15MAY02	21MAY02	0	A1A							
T412V92057	15	02AUG02	22AUG02	0	A1A							
T412V92058	20	22MAY02	18JUN02	0	A1A							
T412V92059	25	23AUG02	27SEP02	0	A1A							
T412V92060	5	20SEP02	26SEP02	31	A1A							
T412V92061	25	30SEP02	01NOV02	0	A1A							
T412V92062	20	16APR02	13MAY02	1	A1A							
T412V92063	0		17OCT02	31	A1A							
T412V92064	0		03DEC02	0	A1A							
T412V92066	20	06JAN03	31JAN03	0	A1A							
T412V92067	0		14FEB03	0	A1A							
T412V92068	40	18FEB03	14APR03	0	A1A							
T412V92069	0		14APR03	0	A1A							
T412V92070	20	04DEC02	03JAN03	0	A1A							
T412V92071	10	17DEC02	02JAN03	1	A1A							
T412V92072	15	07MAY02	28MAY02	1	A1A							
T412V92073	30	29MAY02	10JUL02	1	A1A							
T412V92074	5	27SEP02	03OCT02	31	A1A							
T412V92075	20	04NOV02	03DEC02	0	A1A							
T412V92076	10	04OCT02	17OCT02	31	A1A							
T412V92077	45	11JUL02	12SEP02	1	A1A							
T412V92078	40	13SEP02	07NOV02	1	A1A							
T412V92079	25	08NOV02	16DEC02	1	A1A							
T412V92080	15	11NOV02	03DEC02	20	A1A							
T412V92081	10	25NOV02	10DEC02	15	A1A							
T412V92082	15	11DEC02	03JAN03	15	A1A							
T412V92083	251	02OCT01	30SEP02	5	A1A							
T412V92084	236	23OCT01	30SEP02	5	A1A							
T412V92085	89	01OCT02	07FEB03	5	A1A							

Activity ID	Duration	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05
T412V92086	89	01OCT02	07FEB03	5	A1A						
T412V92087	34	01OCT01	15NOV01	0	A1A						
T412V92091	90	16NOV01	29MAR02	0	A1A						
T412V92092	0		29MAR02	57	A1A						
T412V92093	1	08APR02	08APR02	1	A1A						
T412V92094	0	01OCT01*		0	A1A						
T412V92095	15	28OCT02	15NOV02	25	A1A						
T412V92096	15	27JAN03	14FEB03	0	A1A						
T412V92101	15	20JUN02	11JUL02	0	A1A						
T412V92102	2	20JUN02	21JUN02	33	A1A						
T412V92103	5	24JUN02	28JUN02	33	A1A						
T412V92104	15	12JUL02	01AUG02	25	A1A						
T412V92105	5	02AUG02	08AUG02	25	A1A						
T412V92106	15	09AUG02	29AUG02	25	A1A						
T412V92107	10	30SEP02	11OCT02	15	A1A						
T412V92108	20	14OCT02	08NOV02	15	A1A						
T412V92109	5	11NOV02	15NOV02	29	A1A						
T412V92111	2	04NOV02	05NOV02	32	A1A						
T412V92112	1	18NOV02	18NOV02	29	A1A						
T412V92A	386*	01OCT01	14APR03	0	A1A						
130 B65 RPP Mgmt Assmt of Overall Readiness LAW Fd BNFL											
T413B65A	40	19JUN03*	14AUG03	2	A1A						
T413B65B	30	15AUG03	26SEP03	2	A1A						
T413B65C	120	01OCT03	24MAR04	0	A1A						
130V25 Prepare Process Control Plan for AP-101											
T413V25A	30	30SEP02	08NOV02	39	A1A						
T413V25B	22	11NOV02	12DEC02	39	A1A						
250.E05 Dsn W-314 Ph 1 Wst Xfr Sys (WTS) Upgrs/Oht CD-3											
SW25E05WA	147	06MAR00*	29SEP00	15	A1A						
SW25E05WA0	0	06MAR00*		34	A1A						
SW25E05WA1	40	06MAR00	28APR00	43	A1A						
SW25E05WA2	79	06MAR00	23JUN00	54	A1A						
SW25E05WA3	54	06MAR00	18MAY00	38	A1A						
SW25E05WA5	54	06MAR00	18MAY00	34	A1A						
SW25E05WA9	147	06MAR00	29SEP00	35	A1A						

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05
SW25E05WAA	147	06MAR00	29SEP00	35	A1A	DISCIPLINE SUPPORT FY00					
SW25E05WAC	40	24MAR00	18MAY00	34	A1A	PIPING 241-AW-A-MANIFOLD					
SW25E05WAD	65	03APR00	03JUL00	57	A1A	ELECTRICAL LAYOUT DETAILS					
SW25E05WAE	85	03APR00	03JUL00	57	A1A	ELECTRICAL CONDUIT LAYOUT					
SW25E05WAF	69	17APR00	24JUL00	43	A1A	INSTRUMENTATION LOOP					
SW25E05WAG	74	17APR00	31JUL00	38	A1A	PIPING 241-AW-B FABRICATION					
SW25E05WAH	54	17APR00	30JUN00	58	A1A	INSTRUMENTATION C-SPECS					
SW25E05WAI	52	21APR00	05JUL00	48	A1A	CIVIL COVER BLOCKS					
SW25E05WAJ	43	21APR00	21JUN00	40	A1A	CIVIL DRAWINGS					
SW25E05WAM	46	01MAY00	05JUL00	56	A1A	INSTRUMENTATION					
SW25E05WAN	48	01MAY00	07JUL00	54	A1A	ELECTRICAL WIRE RUN LIST					
SW25E05WAP	60	05MAY00	31JUL00	34	A1A	PIPING MISCELLANEOUS					
SW25E05WAQ	60	05MAY00	31JUL00	38	A1A	PIPING 241-AW-A FABRICATION					
SW25E05WAR	54	05MAY00	21JUL00	44	A1A	PIPING STRUCTURAL					
SW25E05WAS	25	05JUN00	10JUL00	53	A1A	PIPING JUMPER BALANCE ANALYSIS					
SW25E05WAT	25	05JUN00	10JUL00	53	A1A	PIPING JUMPER CRITICAL DIMENSIONS CALC					
SW25E05WAU	20	19JUN00	17JUL00	48	A1A	CIVIL C-SPECS					
SW25E05WAV	34	19JUN00	04AUG00	34	A1A	PIPING C-SPECS					
SW25E05WAW	15	22JUN00	13JUL00	40	A1A	CIVIL PIT MODS ANALYSIS					
SW25E05WAY	10	10JUL00	21JUL00	54	A1A	ELECTRICAL CHECKING					
SW25E05WAZ	10	14JUL00	27JUL00	40	A1A	CIVIL MISCELLANEOUS CALCS					
SW25E05WB1	10	25JUL00	07AUG00	43	A1A	INSTRUMENTATION CHECKING					
SW25E05WB2	10	28JUL00	10AUG00	40	A1A	CIVIL CHECKING					
SW25E05WB3	10	07AUG00	18AUG00	34	A1A	PIPING CHECKING					
SW25E05WB4	15	21AUG00	11SEP00	34	A1A	INTERDISCIPLINE REVIEW					
SW25E05WB5	10	12SEP00	25SEP00	34	A1A	SCHEDULE CONTINGENCY					
SW25E05WB6	4	26SEP00	29SEP00	34	A1A	CLIENT REVIEW FY00					
SW25E05WB7	15	02OCT00	20OCT00	35	A1A	ENGINEERING SUPPORT FY01					
SW25E05WB8	8	02OCT00	09OCT00	34	A1A	CLIENT REVIEW FY01					
SW25E05WB9	15	02OCT00	20OCT00	35	A1A	DISCIPLINE SUPPORT FY01					
SW25E05WBD	10	10OCT00	23OCT00	34	A1A	COMMENT INCORPORATION					
SW25E05WBE	0		23OCT00	34	A1A	COMPLETE DEF DESIGN - AW WBS 4F					
250.E35 Startup/Test W-314 Master Pump Shutdown Upgrade											
SW25E35F	50	01AUG02	10OCT02	41	A1A						

OTR/ETP for MPS

Activity ID		Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00 FY01 FY02 FY03 FY04 FY05				
SW25E35G		61	31JUL02	24OCT02	41	A1A	Procedure/Training/ABU for MPS				
250.E50 Construct W-314 Ph 1 Waste Xfr Sys (WTS) Upgrs.											
SW25E50MEC	5	26MAR02	01APR02		41	A1A	AP MPS ELECTRICAL / INSTRUMENTATION				
SW25E50MED	15	02APR02	22APR02		41	A1A	AP MPS TO AW MPS				
SW25E50MEH	5	23APR02	28APR02		41	A1A	AP MPS ELECTRICAL INSTRUMENTATION TESTING				
SW25E50MEI	5	30APR02	06MAY02		41	A1A	PUNCHLIST / WORK OFF ITEMS				
SW25E50MEJ	2	07MAY02	08MAY02		54	A1A	DEMOB				
SW25E50MEK	5	09MAY02	15MAY02		54	A1A	RECORDS TURNOVER				
SW25E50MEP	20	07MAY02	04JUN02		41	A1A	INSTALL PLC'S/HMI's & I/O's				
SW25E50MEQ	40	05JUN02	31JUL02		41	A1A	MPS ATP				
250.E60 Perform MSA for W-314 MSP Upgrades											
SW25E60A	45	01JUL02*	03SEP02		8	A1A	Dev Startup Notification Rpt W-314 MPS/WTs Upg				
SW25E60B	40	04SEP02	29OCT02		8	A1A	Develop POA W-314 MPS/WTs Upg				
SW25E60D	30	30OCT02	12DEC02		8	A1A	Develop Facility PRP W-314 MPS/WTs Upg				
SW25E60E	60	13DEC02	12MAR03		8	A1A	Conduct MSA & Prep for SSR W-314 MPS/WTs Upg				
250.E80 Perform RA for W-314 MSP Upgrades											
SW25E80A	15	13MAR03	02APR03		8	A1A	Test Contractor Standard Rvw W-314 MPS/WTs Upg				
SW25E80B	10	13MAR03	26MAR03		8	A1A	Provide Tec/Admin SSR Sppt W-314 MPS/WTs Upg				
SW25E80C	5	27MAR03	02APR03		8	A1A	Closeout SSR Comments W-314 MPS/WTs Upg				
250.P15 Dsn W-314 Ph 2 AP TF Upgrs and Obtain CD-3											
SW25P15166	102	07MAY01*	28SEP01		55	A1A	AP - Definitive Design-Phase 2				
SW25B0098	0	07MAY01*			16	A1A	Start AP Definitive Design				
SW25B1111	20	07MAY01	04JUN01		16	A1A	Drawings				
SW25B1112	20	07MAY01	04JUN01		16	A1A	Construction Specifications				
SW25B1113	20	07MAY01	04JUN01		16	A1A	Procurement Specifications				
SW25B1114	20	07MAY01	04JUN01		16	A1A	Calculations				
SW25B1115	10	05JUN01	18JUN01		16	A1A	Checking/Internal Reviews				
SW25B1116	5	18JUN01	25JUN01		16	A1A	Interdiscipline Reviews				
SW25B1117	10	26JUN01	10JUL01		16	A1A	Client Reviews				
SW25B1118	45	07MAY01	10JUL01		16	A1A	Support Activities for Engineering				
SW25B1118	0		10JUL01		16	A1A	60 % Design Review				
SW25B1121	10	11JUL01	24JUL01		16	A1A	Drawings				
SW25B1122	10	11JUL01	24JUL01		16	A1A	Construction Specifications				
SW25B1123	10	11JUL01	24JUL01		16	A1A	Procurement Specifications				
SW25B1124	10	11JUL01	24JUL01		16	A1A	Calculations				
SW25B1125	5	25JUL01	31JUL01		16	A1A	Checking/Internal Reviews

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
SW5B4J27C	25	18JUL02	21AUG02	21	A1A
SW5B4J28	15	22AUG02	12SEP02	21	A1A
250.P75 Startup and Test W-314 Phase 2 AP TF Upgrs					
SW3K5B3A1	30	15MAY02	26JUN02	55	A1A
SW3K5B3A3	30	15MAY02	26JUN02	55	A1A
SW3K5B3A5	30	30MAY02	11JUL02	55	A1A
SW3K5B3A6	30	12JUL02	22AUG02	55	A1A
SW3K5B3A9	30	23AUG02	04OCT02	55	A1A
SW3K5B3AA	40	03DEC02	30JAN03	16	A1A
250.P85 Perf Mgmt Self-Assmt for W-314 Ph 2 AP TF Upgrs					
SW25P95A	45	05JUN02	07AUG02	26	A1A
SW25P95B	40	08AUG02	03OCT02	26	A1A
SW25P95D	30	04OCT02	14NOV02	28	A1A
SW25P95E	60	03DEC02	28FEB03	16	A1A
250.P87 Perf Cntr Ready Assmt W-314 Ph 2 AP Farm Upgrs					
SW25P97A	15	03MAR03	21MAR03	16	A1A
SW25P97B	10	03MAR03	14MAR03	18	A1A
SW25P97C	5	17MAR03	21MAR03	16	A1A
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
100.P69 Samp/Anlyz AP-101 Sampls per LAW DQO AP-101					
T410P69G51	10	09JAN04	22JAN04	43	A1B
T410P69G52	20	09JAN04*	05FEB04	33	A1B
T410P69G53	9	25MAR04	06APR04	0	A1B
T410P69G54	86	07APR04	06AUG04	53	A1B
T410P69G55	26	09AUG04	14SEP04	53	A1B
108.P68 Provide AP-101 Samples from AP-101 to BNFL					
T410P69GHL	7	07APR04	13APR04	0	A1B
150.V25 Prov AP-101 Feed Bch Info (AP-101) to DOE-ORP					
T415V25A	2	15SEP04	16SEP04	53	A1B
T415V25B	5	17SEP04	23SEP04	53	A1B
150.V35 Deliver AP-101 Feed from AP-101 to BNFL Facility					
T415V35A	5	06OCT04*	12OCT04	58	A1B
T415V35B	13	09JAN05	21JAN05	0	A1B
T415V35BN	0	09JAN05		0	A1B
A2A LAW Ph 1 Tank 2 - AN-102 Sht 1					
120.B45 Construct AP-102 & AP-104 Mixing & Retr Sys					
T412B45AM	0	01OCT01*		41	A2A
T412B45JAA	120	01OCT01	25MAR02	41	A2A

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
T418U50211	10	26DEC02	09JAN03	6	D2A
T418U50212	10	10JAN03	23JAN03	6	D2A
T418U50213	10	24JAN03	06FEB03	6	D2A
T418U50214	10	07FEB03	21FEB03	6	D2A
T418U50215	5	24FEB03	28FEB03	6	D2A
T418U50216	2	29JAN03	30JAN03	11	D2A
T418U50217	1	31JAN03	31JAN03	11	D2A
T418U50218	1	03FEB03	03FEB03	11	D2A
T418U50219	1	04FEB03	04FEB03	11	D2A
T418U50220	2	05FEB03	06FEB03	11	D2A
T418U50221	3	07FEB03	11FEB03	11	D2A
T418U50222	2	12FEB03	13FEB03	11	D2A
T418U50223	1	14FEB03	14FEB03	11	D2A
T418U50224	1	18FEB03	18FEB03	11	D2A
T418U50225	3	19FEB03	21FEB03	11	D2A
T418U50226	20	12APR02	09MAY02	11	D2A
T418U50304	120	10MAY02	29OCT02	33	D2A
T418U50305	180	10MAY02	28JAN03	11	D2A
T418U50315	15	03MAR03	21MAR03	6	D2A
T418U50316	10	24MAR03	04APR03	6	D2A
T418U50B	237*	12APR02	21MAR03	6	D2A
180.U52 Procure Eqt for AW-103 Mining/Retr System					
T418U52002	300	02FEB01	11APR02	11	D2A
T418U52003	263	02FEB01	19FEB02	48	D2A
T418U52004	263	02FEB01	19FEB02	48	D2A
T418U52005	263	02FEB01	19FEB02	48	D2A
T418U52010	149	17MAY02	18DEC02	9	D2A
T418U52011	152	17MAY02	23DEC02	6	D2A
T418U52M01	0	17MAY02*		6	D2A
250.W35 Startup/Test W-314 Ph1 AW (AW-A/AW-B Ph1) Upgr					
SW25W35A	147	06MAR00	28SEP00	15	D2A
SW25W35B	131	02OCT00	10APR01	15	D2A
SW25W35C	119	12APR01	28SEP01	14	D2A
SW25W35D	252	01OCT01	30SEP02	14	D2A
SW25W35E	120	01OCT02	25MAR03	14	D2A

Activity ID		Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
250-W50 Constr W-314 Ph 1 AW Farm (AW-AJAW-B Ph) Upgrs						
SW25W50A	119	12APR01	28SEP01		30	D2A
SW25W50B	236	01OCT01	06SEP02		30	D2A
SW25W50C	79	15MAR01	05JUL01		14	D2A
SW25W50C1	0	09FEB01			30	D2A
SW25W50C2	60	09FEB01	04MAY01		30	D2A
SW25W50D	119	12APR01	28SEP01		14	D2A
SW25W50D01	215	21NOV00	28SEP01		30	D2A
SW25W50D02	10	21NOV00	06DEC00		30	D2A
SW25W50D03	0	21NOV00*			14	D2A
SW25W50D04	30	28DEC00	08FEB01		30	D2A
SW25W50D05	35	07DEC00	29JAN01		30	D2A
SW25W50D06	25	28DEC00	01FEB01		30	D2A
SW25W50D08	192	28DEC00	28SEP01		31	D2A
SW25W50D14	5	02FEB01	08FEB01		40	D2A
SW25W50D15	5	02FEB01	08FEB01		30	D2A
SW25W50D17	0	02FEB01			30	D2A
SW25W50D18	187	02FEB01	28SEP01		31	D2A
SW25W50D19	10	09FEB01	23FEB01		30	D2A
SW25W50D20	1	09FEB01	09FEB01		47	D2A
SW25W50D23	3	28FEB01	28FEB01		30	D2A
SW25W50D24	1	01MAR01	01MAR01		34	D2A
SW25W50D25	2	01MAR01	02MAR01		30	D2A
SW25W50D26	3	05MAR01	07MAR01		30	D2A
SW25W50D28	2	08MAR01	09MAR01		30	D2A
SW25W50D29	10	26MAR01	06APR01		30	D2A
SW25W50D30	2	12MAR01	13MAR01		30	D2A
SW25W50D31	1	12MAR01	12MAR01		34	D2A
SW25W50D35	3	14MAR01	16MAR01		30	D2A
SW25W50D36	15	19MAR01	06APR01		30	D2A
SW25W50D41	4	09APR01	12APR01		30	D2A
SW25W50D43	15	13APR01	03MAY01		30	D2A
SW25W50D54	30	04MAY01	15JUN01		30	D2A
SW25W50D62	5	18JUN01	22JUN01		35	D2A

FY00	FY01	FY02	FY03	FY04	FY05
	AW TF Upgrades-EM Support (FY01)	AW TF Upgrades-EM Support (FY02)			
	AW TF Upgrades-Procurement (FY01)				
	START PROCUREMENT - AW UPGRADES				
	PROC. BLANKS, CONN. VALVES				
	AW TF Upgrades-Construction (FY01)				
	TITLE ENGINE INSPECTION DURING CONST. FY02				
	SUBSURFACE SCAN				
	START CONSTRUCTION - AW FARM				
	PREPARE/APPROVE FABRICATION CWP				
	PREPARE/APPROVE FIELD JCS				
	PREPARE/APPROVE FIELD CWP				
	CF ADMINISTRATION FY01				
	LOCK & TAG				
	MOBILIZATION				
	START CONSTRUCTION AW-A PIT UPGRADES				
	CRAFT SUPPORT FY01				
	ASSEMBLE GREENHOUSE				
	MOB BURIAL BOXES				
	PLACE GREENHOUSE				
	MOB 110 TON CRANE				
	PREPARE COVER BLOCKS FOR REMOVAL				
	POWER WASH & SPRAY FIXATIVE				
	PULL COVER BLOCKS				
	REAB NOZZLE SEALS				
	REAP PIT (LMHC)				
	DEMOB 110 TON CRANE				
	MODIFY RWP AS REQUIRED (LMHC)				
	DEMO PIPING & REMOVE DEBRIS				
	INSTALL NOZZLE SEALS				
	CLEAN & PREP PIT SURFACES				
	SPC PIT A				
	LOCK & TAG				

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05
SW25W50D63	10	18JUN01	28JUN01	30	D2A		▲▲	ASSEMBLE GREENHOUSE & SHIELD WALLS			
SW25W50D64	1	18JUN01	18JUN01	47	D2A			MOB BURIAL BOXES			
SW25W50D65	20	18JUN01	16JUL01	59	D2A			FORM COVER BLOCKS			
SW25W50D66	0	18JUN01		30	D2A			START CONSTRUCTION AW-B PIT UPGRADES			
SW25W50D72	3	02JUL01	05JUL01	30	D2A			PLACE GREENHOUSE			
SW25W50D74	1	06JUL01	06JUL01	34	D2A			MOB 110 TON CRANE			
SW25W50D75	2	06JUL01	08JUL01	30	D2A			PREP COVER BLOCKS FOR REMOVAL			
SW25W50D82	3	10JUL01	12JUL01	30	D2A			POWER WASH & SPRAY FIXATIVE			
SW25W50D83	55	13JUL01	28SEP01	58	D2A			GENERAL REQUIREMENTS PIT 241-AZ-02A FY01			
SW25W50D84	2	13JUL01	16JUL01	30	D2A			PULL COVER BLOCKS			
SW25W50D86	2	17JUL01	18JUL01	30	D2A			MAP PIT (LMHC)			
SW25W50D87	1	17JUL01	17JUL01	34	D2A			DEMOB 110 TON CRANE			
SW25W50D88	3	17JUL01	19JUL01	59	D2A			POUR COVER BLOCKS			
SW25W50D95	3	19JUL01	23JUL01	30	D2A			MODIFY RWP AS REQUIRED (LMHC)			
SW25W50D99	15	24JUL01	13AUG01	30	D2A			DEMO PIPING & REMOVE DEBRIS			
SW25W50DA5	4	14AUG01	17AUG01	30	D2A			INSTALL NOZZLE SEALS			
SW25W50DA7	15	20AUG01	10SEP01	30	D2A			CLEAN & PREP PIT SURFACES			
SW25W50DA8	12	20AUG01	05SEP01	45	D2A			SET TARGETS & PERFORM PHOTOGRAMMETRY			
SW25W50DA9	30	22AUG01	03OCT01	45	D2A			FAB JUMPERS			
SW25W50DAD	5	29AUG01	05SEP01	59	D2A			SPC COVER BLOCKS			
SW25W50DAE	5	06SEP01	12SEP01	59	D2A			PAINT ID ON COVER BLOCKS			
SW25W50DAF	5	06SEP01	12SEP01	45	D2A			ANALYZE PHOTOGRAMMETRY			
SW25W50DAG	15	13SEP01	03OCT01	59	D2A			WIRE COVER BLOCKS & INSTL BOXES			
SW25W50DAH	9	18SEP01	28SEP01	30	D2A			SPC PIT B FY01			
SW25W50E	212	02NOV01	06SEP02	30	D2A			AWTF Upgrades—Construction (FY02)			
SW25W50E01	154	01OCT01	10MAY02	30	D2A			TITLE II ENGINEERING INSPECTION DURING CONST. FY02			
SW25W50E02	17	01OCT01	23OCT01	58	D2A			GENERAL REQUIREMENTS PIT 241-AZ-02A FY02			
SW25W50E03	10	04OCT01	17OCT01	59	D2A			TEST WIRE			
SW25W50E04	18	01OCT01	24OCT01	30	D2A			SPC PIT B FY02			
SW25W50E05	79	01OCT01	24JAN02	31	D2A			CF ADMINISTRATION FY02			
SW25W50E06	79	01OCT01	24JAN02	31	D2A			CRAFT SUPPORT FY02			
SW25W50E07	5	18OCT01	24OCT01	58	D2A			INSTALL CONDUIT			
SW25W50E08	5	25OCT01	31OCT01	59	D2A			PULL WIRE			
SW25W50E09	2	25OCT01	28OCT01	30	D2A			INSTALL JUMPERS R1 & R2 TO C, D, E			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05
SW25W50E10	2	28OCT01	30OCT01	30	D2A			INSTALL JUMPER R17 & R19 TO E			
SW25W50E11	10	01NOV01	14NOV01	59	D2A			TERMINATE WIRE			
SW25W50E12	2	31OCT01	01NOV01	30	D2A			INSTALL JUMPER R15 & R16 TO D			
SW25W50E13	2	02NOV01	05NOV01	30	D2A			INSTALL JUMPER R13 & R14 TO C			
SW25W50E14	2	09NOV01	07NOV01	30	D2A			INSTALL JUMPER R3 & R4 TO A & B			
SW25W50E15	2	08NOV01	09NOV01	30	D2A			INSTALL JUMPER R7 & R8 TO B			
SW25W50E16	3	12NOV01	14NOV01	30	D2A			INSTALL DRAIN PLUG			
SW25W50E17	3	15NOV01	19NOV01	59	D2A			TEST WIRE			
SW25W50E18	5	15NOV01	21NOV01	30	D2A			LEAK TEST PIT PIPING			
SW25W50E19	5	28NOV01	30NOV01	30	D2A			INSTALL DRAIN VALVE HANDLE			
SW25W50E20	2	03DEC01	04DEC01	30	D2A			INSTALL COVER BLOCKS			
SW25W50E21	2	05DEC01	06DEC01	37	D2A			REMOVE GREEN HOUSE			
SW25W50E22	2	05DEC01	06DEC01	46	D2A			GROUND COVER BLOCKS			
SW25W50E23	1	05DEC01	05DEC01	38	D2A			DEMOB 110 TON CRANE			
SW25W50E24	15	05DEC01	27DEC01	30	D2A			INSTALL VALVE ACTUATORS/HANDLES			
SW25W50E25	2	05DEC01	06DEC01	30	D2A			INSTALL LEAK DETECTION			
SW25W50E26	1	05DEC01	05DEC01	38	D2A			HAUL BURIAL BOXES			
SW25W50E27	2	07DEC01	10DEC01	37	D2A			GRADE FOR SHIELD COLLAR			
SW25W50E28	2	07DEC01	10DEC01	46	D2A			INSTALL COVER BLOCK CORD SETS			
SW25W50E29	1	07DEC01	07DEC01	47	D2A			TEST LEAK DETECTION			
SW25W50E30	8	07DEC01	18DEC01	30	D2A			PULL WIRE & TERMINATE			
SW25W50E31	4	11DEC01	14DEC01	37	D2A			SHIELD COLLAR REBAR			
SW25W50E32	3	11DEC01	13DEC01	38	D2A			FORM SHIELD COLLAR			
SW25W50E33	1	17DEC01	17DEC01	37	D2A			POUR SHIELD COLLAR			
SW25W50E34	1	19DEC01	19DEC01	37	D2A			STRIP SHIELD COLLAR FORMS			
SW25W50E35	10	19DEC01	04JAN02	30	D2A			INSTALL MISSILE SHIELD ON LDK PANEL			
SW25W50E36	5	28DEC01	04JAN02	30	D2A			TEST VALVE ACTUATORS			
SW25W50E37	15	07JAN02	25JAN02	30	D2A			ACCEPTANCE TEST PROCEDURE			
SW25W50E38	15	07JAN02	25JAN02	30	D2A			ACCEPTANCE TEST PROCEDURE			
SW25W50E39	4	08JAN02	11JAN02	37	D2A			SPC SHIELD COLLAR			
SW25W50E40	3	14JAN02	16JAN02	37	D2A			FINISH GRADING			
SW25W50E41	0		16JAN02	37	D2A			COMPLETE CONST AW-B PIT UPGRADES			
SW25W50E42	0		25JAN02	30	D2A			COMPLETE BULK CONSTRUCTION 241-AW UPGRADES			
SW25W50E43	74	28JAN02	10MAY02	30	D2A			WEATHER DELAY

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY04	FY05	FY06	FY07	FY08	FY09
T412L60A1	50	04MAY05	14JUL05	0	A2A		Prepare New Operating Procedure AN-102				
T412L60A2	42	16MAY05	14JUL05	0	A2A		Prepare New Maintenance Proc AN-102				
T412L60A3	50	04MAY05	14JUL05	0	A2A		Prep Proc Chg Auth (PCA) Ops AN-102				
T412L60A4	42	16MAY05	14JUL05	0	A2A		Prep Proc Chg Auth (PCA) - Maint AP-102/AP-104				
T412L60B1	42	31MAY05	28JUL05	21	A2A		Prep Startup Op Training Mats AN-102				
T412L60B2	62	29AUG05	23NOV05	0	A2A		Perf Startup Operational Training AN-102				
T412L60C	21	28OCT05	23NOV05	0	A2A		Perform Drills AN-102				
T412L60D2	42	26AUG05	25OCT05	0	A2A		Perform Rq'd Operational Tests for AN-102				
T412L60D3	21	26OCT05	23NOV05	0	A2A		Prep Operational Test Report for AN-102				
T412L60E	30	15JUL05	25AUG05	0	A2A		Perform PM Routines AN-102				
T412L60G	0		23NOV05	0	A2A		Complete ABU Checklist				
120L70 Perf Contractor Std Startup Review for AN-102											
T412L70A	15	24FEB06	18MAR06	0	A2A		Perform Contr SSR for Tank AN-102				
T412L70B	10	24FEB06	09MAR06	0	A2A		Provide Tech/Admin SSR Suppt Tank AN-102				
T412L70C	5	10MAR06	18MAR06	0	A2A		Closeout SSR Comments Tank AN-102				
120L75 Provide CD-4 Approval for AN-102											
T412L75A	15	17MAR06	06APR06	0	A2A		Provide CD-4 Approval for Tank AN-102				
120L83 Perf Mgmt Self-Assmt for 2AN Mixing/Retr Sys											
T412L83E	60	28NOV05	23FEB06	0	A2A		Conduct Plant Readiness Mgmt Self Assmt AN-102				
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2											
100LN51 Samp/Anlyz 2AN Samps per LAW Fd Cert DQO 2AN											
T410N51G51	10	15FEB06	01MAR06	30	A2B		Write Grab TSAP-AN-102				
T410N51G52	20	15FEB06	15MAR06	20	A2B		Plan/Schedule Mat'l for Grab-AN-102				
T410N51G53	9	13APR06	25APR06	0	A2B		Acquire 5 Litre Grab Sample-AN-102				
T410N51G54	86	28APR06	25AUG06	0	A2B		Grab Sample Analysis-AN-102				
T410N51G55	26	28AUG06	03OCT06	0	A2B		Issue Grab Data Report-AN-102				
150L05 Mix AN-102 Feed in AN-102											
T415L05A	6	07APR06	12APR06	0	A2B		Perf Mixing Operation on AN-102 Feed in AN-102				
150L23 Prov AN-102 Fd Info AN-102 to DOE-ORP											
T415L25A	2	04OCT06	05OCT06	0	A2B		Grab Transmit Ltr Data to DOE-ORP for AN-102				
T415L25B	5	06OCT06	12OCT06	0	A2B		Obtain CHG Appr for Transmit Ltrs AN-102				
150L30 Prov Approval to Deliver LAW Feed Blch #3 and #4											
T415L30A	30	13OCT06	11NOV06	0	A2B		Provide Approval to Ytr AN-102 Feed Batch 1				

A3A LAW Ph 1 Tank 3 - AN-104 Sht 1

120.E31 Procure Equipment for AN-101 Mixing/Retr System					
T412E31A01	300	01OCT01	09DEC02	21	A3A
T412E31A02	300	01OCT01	09DEC02	0	A3A
T412E31A05	152	01OCT01	08MAY02	23	A3A
T412E31A08	152	01OCT01	08MAY02	23	A3A
T412E31A09	152	01OCT01	08MAY02	23	A3A
T412E31A17	0	01OCT01		0	A3A

120.E33 Construct AN-101 Mixing and Retrieval System					
T412E33010	320	28MAR02	02JUL03	10	A3A
T412E33011	320	28MAR02	02JUL03	10	A3A
T412E33012	15	28MAR02	17APR02	10	A3A
T412E33013	8	04APR02	15APR02	18	A3A
T412E33014	10	04APR02	17APR02	16	A3A
T412E33015	270	11APR02	08MAY03	20	A3A
T412E33016	5	18APR02	24APR02	16	A3A
T412E33017	7	25APR02	03MAY02	16	A3A
T412E33018	10	08MAY02	17MAY02	16	A3A
T412E3301A	0	28MAR02		10	A3A
T412E3301M	0		02JUL03	10	A3A
T412E33020	37	28MAR02	17MAY02	11	A3A
T412E33021	5	20MAY02	24MAY02	11	A3A
T412E33022	1	28MAY02	28MAY02	11	A3A
T412E33023	1	28MAY02	28MAY02	15	A3A
T412E33024	2	29MAY02	30MAY02	11	A3A
T412E33025	1	31MAY02	31MAY02	11	A3A
T412E33026	1	03JUN02	03JUN02	11	A3A
T412E33027	2	04JUN02	05JUN02	11	A3A
T412E33028	3	06JUN02	10JUN02	11	A3A
T412E33029	2	11JUN02	12JUN02	11	A3A

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T412E33030	2	13JUN02	14JUN02	11	A3A		Install Spray Ring								
T412E33031	2	17JUN02	18JUN02	11	A3A		Remv Slurry Distr 01A & Instl In Disposal Contrlr.								
T412E33033	3	19JUN02	21JUN02	11	A3A		Transport to Disposal Facility								
T412E33036	5	28MAY02	03JUN02	20	A3A		Ops Review and Release Package to Field								
T412E33037	1	03JUL02	03JUL02	11	A3A		Relob AN-101 Riser 013								
T412E33038	1	05JUL02	05JUL02	11	A3A		Sniff Pit Prior to Manhole Cover Removal								
T412E33039	1	05JUL02	05JUL02	11	A3A		Remove Manhole Cover								
T412E33040	2	08JUL02	08JUL02	11	A3A		Remv Pressure Sensor & Instl in Container								
T412E33041	1	10JUL02	10JUL02	11	A3A		Install Depth Verification Plug								
T412E33042	2	11JUL02	12JUL02	11	A3A		Depth Verification AN-101 Pit Riser 013								
T412E33043	1	15JUL02	15JUL02	11	A3A		Demob Riser 013 tank AN-101								
T412E33044	5	04JUN02	10JUN02	20	A3A		Ops Review and Release Package to Field								
T412E33045	2	24JUN02	25JUN02	11	A3A		Install Remv Equip (LLCE, FR, Misc)								
T412E33046	2	26JUN02	27JUN02	11	A3A		Remove Transfer Pmp 01A With flex Rec								
T412E33048	1	28JUN02	28JUN02	11	A3A		Install Shield Plug								
T412E33049	1	01JUL02	01JUL02	11	A3A		Install Temporary Cover Blocks								
T412E33051	1	02JUL02	02JUL02	11	A3A		Demob Tank AN-101 Pit 01A								
T412E33053	2	19APR02	19APR02	10	A3A		Scan for Excavation permit								
T412E33054	17	22APR02	14MAY02	10	A3A		Generate Excavation Permit								
T412E33055	30	15MAY02	28JUN02	10	A3A		Prep CWP/JCS Work Package								
T412E33056	5	27JUN02	03JUL02	10	A3A		Ops Review and Release Package to Field								
T412E33057	3	05JUL02	09JUL02	11	A3A		Survey Location for Excavation								
T412E33058	4	05JUL02	10JUL02	10	A3A		Ops Lock Out of Required Systems								
T412E33059	5	11JUL02	17JUL02	10	A3A		Mobilize Excavation Equipment								
T412E33060	25	18JUL02	21AUG02	10	A3A		Excavate North/South Transfer Line								
T412E33061	5	22AUG02	28AUG02	10	A3A		Excavate 3" SN-822-M9								
T412E33062	5	29AUG02	05SEP02	10	A3A		Excavate 3" SN-823-M9 with Encasement								
T412E33063	5	06SEP02	12SEP02	10	A3A		Excavate 3" PW-102/104-M9 with Encasement								
T412E33064	10	13SEP02	26SEP02	10	A3A		Excavate 3" SN-825-M9								
T412E33065	5	27SEP02	03OCT02	10	A3A		Electrical Excavation								
T412E33066	5	04OCT02	10OCT02	10	A3A		Armored Cable Excavation								
T412E33067	2	11OCT02	14OCT02	10	A3A		Sono Tube Excavations for Elec. Term. Boxes								
T412E33069	10	15OCT02	28OCT02	10	A3A		Fab Piping & Test 1/2" Service Water 0304-M9								
T412E33075	3	29OCT02	31OCT02	10	A3A		Perform Field Welds 1/2" Service Water 0304-M9								

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T412E33079	2	01NOV02	04NOV02	10	A3A				Hydro Test 1/2" Service Water 0304-M9						
T412E33082	2	05NOV02	08NOV02	10	A3A				Insulate & Heat Trace 1/2" Service Water 0304-M9						
T412E33083	7	07NOV02	15NOV02	10	A3A				Fab Piping & Test 1/2" Service Water 0302-M9						
T412E33087	3	18NOV02	20NOV02	10	A3A				Perform Field Welds 1/2" Service Water 0302-M9						
T412E33090	2	21NOV02	22NOV02	10	A3A				Hydro Test 1/2" Service Water 0302-M9						
T412E33093	2	25NOV02	28NOV02	10	A3A				Insulate & Heat Trace 1/2" Service Water 0302-M9						
T412E33095	5	27NOV02	05DEC02	10	A3A				Fab New 8" Annulus Exhst. Piping & Test						
T412E33099	1	08DEC02	08DEC02	10	A3A				Remove Insulation from Existing 8" Annulus Exhst						
T412E33101	2	09DEC02	10DEC02	10	A3A				Perform Hot Tap 8" Annulus Exhaust						
T412E33103	2	11DEC02	12DEC02	10	A3A				Cut & Dispose of Existing 8" Annulus						
T412E33104	1	13DEC02	13DEC02	10	A3A				Stage 8" Annulus Pipe In Trench						
T412E33105	2	16DEC02	17DEC02	10	A3A				Weld Out & Cathodic Protection 8" Annulus Exhst.						
T412E33107	2	18DEC02	19DEC02	10	A3A				Testing 8" Annulus Exhaust						
T412E33109	3	20DEC02	28DEC02	10	A3A				Perform Tie-In Welds 8" Annulus Exhaust						
T412E33112	2	27DEC02	30DEC02	10	A3A				Anchor/Form & Pour Concrete 8" Annulus Exhst						
T412E33114	3	31DEC02	03JAN03	10	A3A				Inst. Insulation 8" Annulus Exhaust						
T412E33116	20	06JAN03	31JAN03	10	A3A				Fabricated Nitrogen Racks 2ea.						
T412E33128	3	03FEB03	05FEB03	10	A3A				Form/Rebar/Pour Nitrogen Rack Pads 2ea.						
T412E33129	2	06FEB03	07FEB03	10	A3A				Nitrogen Hose Installation						
T412E33130	2	10FEB03	11FEB03	10	A3A				Nitrogen Hose Installation						
T412E33131	1	12FEB03	12FEB03	10	A3A				Fab 1" Raw Water Line M5 01F Pit						
T412E33132	1	13FEB03	13FEB03	10	A3A				Perform Field Weld 1" Raw Water Line 01F Pit						
T412E33133	1	14FEB03	14FEB03	10	A3A				Test 1" Raw Water Line 04D Pit						
T412E33134	1	18FEB03	18FEB03	10	A3A				Apply Protective Coating 1" Raw Water 01F Pit						
T412E33135	1	19FEB03	19FEB03	10	A3A				Fab Instrument Air/Purge Line						
T412E33136	1	20FEB03	20FEB03	10	A3A				Test Instrument Air/Purge Line						
T412E33137	1	21FEB03	21FEB03	10	A3A				Tie-In Instrument Air/Purge Line to Existing						
T412E33138	2	24FEB03	25FEB03	10	A3A				Install Tubing Hangers To Instr. Air/Purge Line						
T412E33147	3	15OCT02	17OCT02	17	A3A				AN01A-EDS-DP-122						
T412E33148	3	18OCT02	22OCT02	17	A3A				AN01A-EDS-TBX-111						
T412E33149	2	23OCT02	24OCT02	17	A3A				AN01A-WST-TBX-101						
T412E33150	2	25OCT02	28OCT02	17	A3A				AN01A-EDS-TBX-100						
T412E33151	2	29OCT02	30OCT02	17	A3A				AN01A-WT-TBX-101						
T412E33152	2	31OCT02	01NOV02	17	A3A				AN01A-HT-TBX-100						

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T412E33153	4	04NOV02	07NOV02	17	A3A			AN01A-EDS-TBX-108							
T412E33154	1	08NOV02	08NOV02	17	A3A			AN01A-WT-CP-116/AP02D-WT-CP-117							
T412E33155	3	11NOV02	13NOV02	17	A3A			AN01A-EDS-TBX-102							
T412E33156	3	14NOV02	18NOV02	17	A3A			AN01F-EDS-TBX-101							
T412E33157	2	19NOV02	20NOV02	17	A3A			AN01F-WST-TBX-102							
T412E33158	3	21NOV02	25NOV02	17	A3A			AN01F-EDS-TBX-112							
T412E33159	2	26NOV02	27NOV02	17	A3A			AN01F-EDS-DP-123							
T412E33160	2	03DEC02	03DEC02	17	A3A			AN01F-WT-TBX-102							
T412E33161	2	04DEC02	05DEC02	17	A3A			AN01F-WT-TBX-101							
T412E33162	5	06DEC02	12DEC02	17	A3A			AN01F-EDS-TBX-109							
T412E33163	1	13DEC02	13DEC02	17	A3A			AN01F-WT-CP-118/119							
T412E33164	3	18DEC02	18DEC02	17	A3A			AN01F-EDS-TBX-103							
T412E33165	2	19DEC02	20DEC02	17	A3A			AN01F-WT-TBX-100 (Heat Trace)							
T412E33166	2	23DEC02	26DEC02	17	A3A			AN01F-WT-TBX-101 (Heat Trace Cabinet)							
T412E33167	4	07JAN03	10JAN03	5	A3A			Form/Rebar and Pour Concrete							
T412E33168	2	13JAN03	14JAN03	5	A3A			Mount Elec. Cable Support Frame							
T412E33169	2	15JAN03	16JAN03	5	A3A			Mount Terminal Boxes & Misc. Equipment							
T412E33170	2	17JAN03	20JAN03	5	A3A			Eab Scaffolding							
T412E33171	7	21JAN03	28JAN03	5	A3A			Terminate Conductors							
T412E33172	2	30JAN03	31JAN03	5	A3A			Continuity Testing							
T412E33173	6	28FEB03	05MAR03	10	A3A			Exc. & Pour Concrete/Terminal Boxes & Misc Elec.							
T412E33174	3	06MAR03	10MAR03	10	A3A			Install Conduit							
T412E33175	20	11MAR03	07APR03	10	A3A			Wire Pulls for Pumps							
T412E33176	2	09APR03	09APR03	10	A3A			Set Enclosure #100 Outside Caustic Area							
T412E33177	3	10APR03	14APR03	10	A3A			Lay Ground Wire & Yellow Jacket							
T412E33178	1	15APR03	15APR03	10	A3A			Set Camera Light Enclosures							
T412E33179	8	18APR03	25APR03	10	A3A			Run Armored Cable							
T412E33180	8	28APR03	07MAY03	10	A3A			Perform Terminations							
T412E33181	4	08MAY03	13MAY03	10	A3A			Continuity Testing							
T412E33183	20	23OCT02	19NOV02	11	A3A			Prep CWP/JCS Camera Installation Work Package							
T412E33184	5	20NOV02	26NOV02	45	A3A			Test Camera Systems at 306 Bldg.							
T412E33185	7	20NOV02	02DEC02	43	A3A			Ops Review & Release Package to Field							
T412E33186	3	03DEC02	05DEC02	43	A3A			Install CCTV Camera - Riser XXX							
T412E33187	30	04SEP02	15OCT02	11	A3A			Prep CWP/JCS Equip. Installation Work Packages							

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T412E33188	5	16OCT02	22OCT02	11	A3A				Ops Review and Release Package to Field						
T412E33189	5	10DEC02	18DEC02	0	A3A				Test Mixer Pump at MASF						
T412E33190	3	18DEC02	20DEC02	0	A3A				Install Riser Extension / Spray Wash						
T412E33191	3	23DEC02	27DEC02	0	A3A				Install Mounting Plate & Grout						
T412E33192	2	30DEC02	31DEC02	0	A3A				Install Shield Ring & Temp. Hose						
T412E33193	1	02JAN03	02JAN03	0	A3A				Stage Second Crane AN101						
T412E33194	2	03JAN03	06JAN03	0	A3A				Install Mixer Pump						
T412E33195	2	07JAN03	08JAN03	0	A3A				Install Flex Hose Connection						
T412E33196	2	08JAN03	10JAN03	0	A3A				Connect Temp Winch Controls						
T412E33197	1	13JAN03	13JAN03	0	A3A				Stage Two Cranes						
T412E33198	2	14JAN03	15JAN03	0	A3A				Install Transfer Pump						
T412E33199	2	05JUL02	08JUL02	16	A3A				Scan Area for Excavation Permit						
T412E33200	17	08JUL02	31JUL02	18	A3A				Excavation Permit Generation and Approval						
T412E33201	5	01AUG02	07AUG02	16	A3A				Ops Review and Release Package to Field						
T412E33202	3	15AUG02	19AUG02	11	A3A				Ops Lock Out of Required Systems						
T412E33219	1	17DEC02	17DEC02	0	A3A				Stage Crane PH 01A						
T412E33220	8	16JAN03	27JAN03	0	A3A				Install Jumpers - Pit 01A						
T412E33221	2	28JAN03	29JAN03	0	A3A				Install Cover Blocks - 01A						
T412E33224	30	10FEB03	24MAR03	0	A3A				ATP AN101						
T412E33225	40	26MAR03	20MAY03	10	A3A				Punchlist						
T412E33226	30	21MAY03	02JUL03	10	A3A				Sign-off						
T412E33227	5	11JUN02	17JUN02	30	A3A				Ops Review and Release Package to Field						
T412E33228	6	18JUL02	23JUL02	11	A3A				Install Removal Equipment - 8" Flex Rac TC#1						
T412E33229	1	24JUL02	24JUL02	11	A3A				Remove Thermocouple Tree with F/R TC#1						
T412E33230	1	25JUL02	25JUL02	11	A3A				Install Shield Plug TC#1						
T412E33231	2	26JUL02	28JUL02	11	A3A				Weld End Cap TC#1						
T412E33232	5	30JUL02	05AUG02	11	A3A				Grout Container TC#1						
T412E33233	5	08AUG02	12AUG02	11	A3A				Remove Removal Equipment TC#1						
T412E33234	2	13AUG02	14AUG02	11	A3A				Transport TIC to Disposal TC#1						
T412E33235	30	20NOV02	07JAN03	11	A3A				Prep CWP/JCS Temp Probe Install Work Pkg						
T412E33236	5	08JAN03	14JAN03	11	A3A				Ops Review and Release Pkg to Field						
T412E33237	1	30JAN03	30JAN03	0	A3A				Remove 12" Shield Plug - Riser TC#1						
T412E33238	2	31JAN03	03FEB03	0	A3A				Install Temperature Probe Assembly TC#1						
T412E33239	2	04FEB03	05FEB03	0	A3A				Run Cables - Temp Probe to TMAC Panel TC#1						

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T412E33240	2	06FEB03	07FEB03	0	A3A										
T412E33A	320*	28MAR02	02JUL03	10	A3A										
120.E35 Design AN-101 Mixing & Retr Sys/Dht CD-3															
T412E35A1	127	02APR01*	28SEP01	10	A3A										
T412E35A2	122	01OCT01	27MAR02	10	A3A										
120.E45 Comp AN-101 and 4AN Xtr Sys Pre/Integr Tstg															
T412E45A00	0		17JUL03	0	A3A										
T412E45A1	84	20MAR03	17JUL03	0	A3A										
T412E45A2	84	20MAR03	17JUL03	0	A3A										
T412E45A3	84	20MAR03	17JUL03	0	A3A										
T412E45A4	84	20MAR03	17JUL03	0	A3A										
T412E45B1	84	03APR03	31JUL03	51	A3A										
T412E45B2	62	14OCT03	14JAN04	0	A3A										
T412E45C	21	12DEC03	14JAN04	0	A3A										
T412E45D2	42	13OCT03	11DEC03	0	A3A										
T412E45D3	21	12DEC03	14JAN04	0	A3A										
T412E45E	80	18JUL03	10OCT03	0	A3A										
T412E45G	0		14JAN04	0	A3A										
120.E55 Construct AN-104 Mixing/Retr System															
T412E55028	70	02JUL01	09OCT01	38	A3A										
T412E55072	5	10OCT01	18OCT01	38	A3A										
T412E55083	5	30JAN02	05FEB02	38	A3A										
T412E55084	70	17OCT01	29JAN02	38	A3A										
T412E55085	3	08FEB02	08FEB02	38	A3A										
T412E55086	4	11FEB02	14FEB02	50	A3A										
T412E55087	5	11FEB02	15FEB02	38	A3A										
T412E55088	15	06MAR02	28MAR02	38	A3A										
T412E55089	5	27MAR02	02APR02	38	A3A										
T412E55090	5	03APR02	09APR02	38	A3A										
T412E55093	5	10APR02	16APR02	38	A3A										
T412E55094	5	17APR02	23APR02	38	A3A										
T412E55095	2	24APR02	25APR02	38	A3A										
T412E55096	11	19FEB02	05MAR02	38	A3A										
T412E55116	25	14AUG02	18SEP02	38	A3A										
T412E55117	5	19SEP02	25SEP02	38	A3A										

Activity ID	Orig Dur	Early Start	Early Finish	Total Fleet	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T412E55118	1	26SEP02	26SEP02	38	A3A	▲	▲	▲ De-Mobilization							
T412E55178	1	26APR02	29APR02	38	A3A			Install ANOMA-777 (TP-022 Term Box)							
T412E55179	1	26APR02	29APR02	38	A3A			Install ANOMA-777 (TP-022 Term Box)							
T412E55180	1	30APR02	30APR02	38	A3A			Install ANOMA-777 (TP-022 Switch)							
T412E55181	1	01MAY02	01MAY02	38	A3A			Install ANOMA-777 (Seal Gas Cntrl Panel)							
T412E55182	1	02MAY02	02MAY02	38	A3A			Install ANOMA-777 (TP Winch Cntrl Panel)							
T412E55183	1	03MAY02	03MAY02	38	A3A			Install ANOMA-777 (TP Winch Switch)							
T412E55184	1	06MAY02	06MAY02	38	A3A			Install ANVPA-WT-ENCL-102 (Press Switch Encl)							
T412E55185	5	07MAY02	13MAY02	38	A3A			Excavate Elec Cable Trenches							
T412E55186	5	14MAY02	20MAY02	38	A3A			Run Elec Cables AZ-158 to Farm							
T412E55187	4	21MAY02	24MAY02	38	A3A			Terminate Wires (In-Farm Equip/TBs)							
T412E55188	5	28MAY02	03JUN02	38	A3A			Continuity Testing							
T412E55189	4	04JUN02	07JUN02	38	A3A			Complete Backfill Elec Cable Trenches							
T412E55190	4	04JUN02	07JUN02	38	A3A			Exc for Elec Conduit - AZ-158 to HH#1							
T412E55191	2	10JUN02	11JUN02	38	A3A			Install Handhole #1							
T412E55192	2	12JUN02	13JUN02	38	A3A			Run (3)3" & (2)2" Conduits - AZ-158 to HH#1							
T412E55193	2	14JUN02	17JUN02	38	A3A			Pull Cables - AZ-158 to HH#1							
T412E55194	3	18JUN02	20JUN02	38	A3A			Complete Backfill Conduit - AZ-158 to HH#1							
T412E55195	5	21JUN02	27JUN02	38	A3A			Exc for Elec Conduit - HH#1 to HH#2							
T412E55196	2	28JUN02	01JUL02	38	A3A			Install Handhole #2							
T412E55197	3	02JUL02	05JUL02	38	A3A			Run (4)3" Conduits - HH#1 to HH#2							
T412E55198	2	08JUL02	09JUL02	38	A3A			Pull Cables - HH#1 to HH#2							
T412E55199	4	10JUL02	15JUL02	38	A3A			Complete Backfill Conduit - HH#1 to HH#2							
T412E55200	2	16JUL02	17JUL02	38	A3A			Exc for Elec Conduit - HH#2 to AN-271							
T412E55201	1	18JUL02	18JUL02	38	A3A			Run (2)3" & (1)2" Conduits - HH#2 to AN-271							
T412E55202	1	19JUL02	19JUL02	38	A3A			Pull Cables - HH#2 to AN-271							
T412E55203	2	22JUL02	23JUL02	38	A3A			Complete Backfill Conduits - HH#2 to AN-271							
T412E55204	1	24JUL02	24JUL02	38	A3A			Term Wires - AN-271 Cabinets/Boxes							
T412E55205	5	25JUL02	31JUL02	38	A3A			Exc for Elec Conduit - HH#1 to AZ-271							
T412E55206	3	01AUG02	05AUG02	38	A3A			Run (3)3" Conduits - HH#1 to AZ-271							
T412E55207	2	06AUG02	07AUG02	38	A3A			Pull Cables - HH#1 to AZ-271							
T412E55208	4	08AUG02	13AUG02	38	A3A			Complete Backfill Conduits - HH#1 to AZ-271							
T412E55229	2	27SEP02	30SEP02	38	A3A			Install Flex Hose Connection							
T412E55230	2	01OCT02	02OCT02	38	A3A			Connect Temp Winch Controls							

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T412E55231	1	03OCT02	03OCT02	38	A3A			Stage Two Cranes							
T412E55232	2	04OCT02	07OCT02	38	A3A			Verify Winch & Install Transfer Pump							
T412E55233	2	08OCT02	09OCT02	38	A3A			Make Elec Connections to Transfer Pump							
T412E55234	2	10OCT02	11OCT02	38	A3A			Install Nitrogen Hose to Transfer Pump							
T412E55256	1	14OCT02	14OCT02	38	A3A			Remove Temp Shield Plug							
T412E55259	5	15OCT02	21OCT02	38	A3A			Install CCTV Riser Ext/Shield Cover - Riser (XXB)							
T412E55273	3	22OCT02	24OCT02	38	A3A			Install Trurlion Guild Assy/Support							
T412E55274	3	25OCT02	28OCT02	38	A3A			Install Drain Hoist Assy/Pivot Arm							
T412E55275	3	30OCT02	01NOV02	38	A3A			Install Jumper Assy AN04A-(17)							
T412E55276	3	04NOV02	06NOV02	38	A3A			Install Jumper Assy AN04A-(27)							
T412E55277	3	07NOV02	11NOV02	38	A3A			Install Jumper Assy AN04A-(37)							
T412E55278	3	12NOV02	14NOV02	38	A3A			Install Jumper Assy AN04A-(47)							
T412E55279	3	15NOV02	19NOV02	38	A3A			Install Jumper Assy AN04A-(57)							
T412E55280	3	20NOV02	22NOV02	38	A3A			Install Jumper Assy AN04A-(67)							
T412E55281	3	25NOV02	27NOV02	38	A3A			Install Jumper Assy AN04A-(77)							
T412E55282	3	02DEC02	04DEC02	38	A3A			Install Jumper Assy AN04A-(87)							
T412E55283	3	05DEC02	09DEC02	38	A3A			Install MOV Funnel Assys							
T412E55284	2	10DEC02	11DEC02	38	A3A			Install New Cover Blocks - Pit AN04A							
T412E55285	2	12DEC02	13DEC02	38	A3A			Paint Cover Block Flow Diagrams							
T412E55286	2	18DEC02	17DEC02	38	A3A			Install MOV Actuator WT-MOV-608 / Term Wires							
T412E55287	2	18DEC02	19DEC02	38	A3A			Install MOV Actuator WT-MOV-609 / Term Wires							
T412E55288	2	20DEC02	23DEC02	38	A3A			Install MOV Actuator WT-MOV-811 / Term Wires							
T412E55289	2	28DEC02	27DEC02	38	A3A			Install MOV Actuator WT-FCV-810 / Term Wires							
T412E55300	40	30DEC02	25FEB03	38	A3A			ATP - AN-104							
T412E55M02	0	02JUL01*		38	A3A										
120.E60 Perf Mgmt Self-Assmt of Waste Feed Divry Xfr Sys								Start Construction							
T412E80E	120	16OCT03	08APR04	0	A3A										
120.E85 Startup/Test 4AN Mix/Retr Sys less Mixer Pumps															
T412E85A00	0		25FEB03	38	A3A										
T412E85A1	50	13DEC02	26FEB03	37	A3A			Construction Turnover to Operations							
T412E85A2	42	28DEC02	25FEB03	38	A3A			Prepare New Operating Procedure AN-104							
T412E85A3	50	12DEC02	25FEB03	38	A3A			Prepare New Maintenance Procedure AN-104							
T412E85A4	42	20DEC02	25FEB03	38	A3A			Prep Proc Chg Auth (PCA) Process for Op AN-104							
T412E85B1	42	10JAN03	11MAR03	45	A3A			Prep Proc Chg Auth (PCA) Process - Maint AN-104							
T412E85B2	45	24MAR03	23MAY03	37	A3A			Prep Startup Operational Training Malis AN-104							
								Perf Startup Operational Training AN-104							
Conduct Mgmt Self Assess Waste Transfer Sys Upg															

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T412E5D2	21	10APR03	09MAY03	37	A3A			▲							
T412E5D3	11	09MAY03	23MAY03	37	A3A			▲							
T412E5D4	30	27FEB03	09APR03	37	A3A			▲							
T412E5D5	0		23MAY03	37	A3A			▲							
120.E79 Startup and Test AN-101 Mixing/Rec System															
T412E7A00	0		24MAR03	0	A3A										
T412E7A01	50	13JAN03	24MAR03	0	A3A										
T412E7A02	42	23JAN03	24MAR03	0	A3A										
T412E7A03	50	13JAN03	24MAR03	0	A3A										
T412E7A04	42	23JAN03	24MAR03	0	A3A										
T412E7B01	42	06FEB03	07APR03	9	A3A										
T412E7B02	30	06MAY03	17JUN03	0	A3A										
T412E7B03	21	18JUN03	17JUL03	0	A3A										
T412E7B04	30	25MAR03	05MAY03	0	A3A										
T412E7B05	0		17JUL03	0	A3A										
120.E80 Perf Contr Independ ORR Wat Feed Divr Xfr Sys															
T412E80A	15	09APR04	29APR04	0	A3A										
T412E80B	10	09APR04	22APR04	0	A3A										
T412E80C	5	23APR04	29APR04	0	A3A										
120.E85 Perf DOE ORR/CD-4 Wat Feed Divr Xfr Sys															
T412E85A	25	30APR04	04JUN04	0	A3A										
T412E85B	15	30APR04	20MAY04	0	A3A										
T412E85C	10	21MAY04	04JUN04	0	A3A										
T412E85D	15	07JUN04	25JUN04	0	A3A										
120.E95 Transfer AN-101 to AN-106															
T412E95B	13	09FEB02	21FEB02	48	A3A										
130.E35 Prepare Process Control Plan for AN-104															
T413E35A	30	30SEP02	08NOV02	37	A3A										
T413E35B	22	11NOV02	12DEC02	37	A3A										
250.M45 Construct W-31d Phase 2 AN Farm Upgrades															
SW5A3A00	185	02APR01*	21DEC01	33	A3A										
SW5A4J05	51	26DEC01*	08MAR02	33	A3A										
SW5A4J11	3	05FEB02	07FEB02	33	A3A										
SW5A4J22B	8	03JAN02	14JAN02	38	A3A										
SW5A4J22C	8	15JAN02	24JAN02	38	A3A										

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
SW5AAJ22D	2	25JAN02	26JAN02	38	A3A		MC Manwells								
SW5AAJ22E	3	31JAN02	04FEB02	33	A3A		Liquid High Level Probes								
SW5AAJ22F	5	26DEC01	02JAN02	38	A3A		Demo Existing Instruments in 271								
SW5AAJ27A	20	26DEC01	23JAN02	33	A3A		Site Conduit Excavation								
SW5AAJ27B	5	24JAN02	30JAN02	33	A3A		Site Conduit Installation								
SW5AAJ27C	25	31JAN02	07MAR02	33	A3A		Site Conduit Backfill								
250.N55 Constr W-314 Ph 1 AN Upgrs for AN-101 and 4AN															
SW25N55D20	30	29DEC00	08FEB01	80	A3A										
SW25N55D33	40	12FEB01	08APR01	80	A3A		EXCAV/FILL & SUPPORT								
SW25N55D45	20	10APR01	07MAY01	60	A3A		EXCAVATION AND SHORING								
SW25N55D53	45	08MAY01	12JUL01	90	A3A		EXCAV/FILL & SUPPORT								
SW25N55D79	36	13JUL01	31AUG01	80	A3A		FITUP, WELD & NDE 3" CARRIER PIPE								
SW25N55DA2	8	04SEP01	13SEP01	80	A3A		HYDRO-CLEAN & BLOWDOWN 3" PIPE								
SW25N55DA5	11	14SEP01	28SEP01	80	A3A		FITUP, WELD & NDE 6" ENC PIPE FY01								
SW25N55E05	28	01OCT01	08NOV01	80	A3A		FITUP, WELD & NDE 6" ENC PIPE FY02								
SW25N55E13	8	09NOV01	20NOV01	80	A3A		HYDRO-CLEAN AND BLOWDOWN 6" PIPE								
SW25N55E14	5	21NOV01	29NOV01	80	A3A		SENSITIVE LEAK TEST AN-101 Transfer Lines								
SW25N55E15	5	30NOV01	06DEC01	80	A3A		INSTALL JUMPERS AN-01A CPP								
SW25N55E16	1	07DEC01	07DEC01	80	A3A		RE-INSTALL COVER BLOCKS								
SW25N55E17	2	10DEC01	11DEC01	80	A3A		REMOVE GREENHOUSE								
SW25N55E18	2	12DEC01	13DEC01	80	A3A		REMOVE PIT DECKING								
SW25N55E19	10	14DEC01	31DEC01	80	A3A		REMOVE SHORING & BACKFILL								
SW25N55E1A	1	08FEB02	08FEB02	33	A3A		ATP for AN-101 Jumper Installation								
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2															
100.N53 Samp/Anlyz 4AN Samps per LAW Fd Cert DQO 4AN															
T410N53G53	9	04AUG06	16AUG06	0	A3B								Acquire 5 Litre Grab Sample-AN-104		
T410N53G54	86	17AUG06	19DEC06	0	A3B								Grab Sample Analysis-AN-104		
T410N53G55	26	20DEC06	28JAN07	0	A3B								Issue Grab Data Report-AN-104		
100.N54 Samp/Anlyz 4AN Samps per LAW DQO AN-101															
T410N54G51	10	03JUL06	17JUL06	17	A3B								Write Grab TSAP-AN-101 (AN-104)		
T410N54G52	20	03JUL06	31JUL06	7	A3B								Plan/Schedule/Map for Grab-AN-101 (AN-104)		
T410N54G53	9	10AUG06	22AUG06	0	A3B								Acquire 5 Litre Grab Sample-AN-101 (AN-104)		
T410N54G54	88	23AUG06	27DEC06	0	A3B								Grab Sample Analysis-AN-101 (AN-104)		
T410N54G55	26	28DEC06	02FEB07	0	A3B								Issue Grab Data Report-AN-101 (AN-104)		
100.N81 Sample 4AN Feed in 4AN and Analyze for Sulfates															
T410N81G13	5	08DEC05	14DEC05	4	A3B								Acquire 1 Litre Grab Sample-AN-104		

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T410N81G14	20	15DEC05	18JAN06	4	A3B								Grab Sample Analysis-AN-104		
T410N81GA3	5	12JUN06	16JUN06	0	A3B								Acquire 1 Litre Grab Sample-AN-104		
T410N81GA4	20	19JUN06	17JUL06	0	A3B								Grab Sample Analysis-AN-104		
100.N62 Bump LAN Feed In AN-101 and Analyze for Sulfates															
T410N82G13	5	15DEC05	21DEC05	0	A3B								Acquire 1 Litre Grab Sample-AN-101 (AN-104)		
T410N82G14	20	22DEC05	23JAN06	0	A3B								Grab Sample Analysis-AN-101 (AN-104)		
120.E90 Install AN-104 Mixer Pump & Related Systems															
T412E90022	20	27JUL04	23AUG04	50	A3B								Mobilize for Mixer Pump Install AN-104		
T412E90027	5	21JAN05	27JAN05	0	A3B								Stage Equipment at Cold Test Facility		
T412E90028	10	28JAN05	10FEB05	0	A3B								Perform PM for LLCE Eqmt		
T412E90029	20	11FEB05	11MAR05	0	A3B								Training at CTF		
T412E90030	10	28JAN05	10FEB05	0	A3B								Modify CTF for Training		
T412E90058	25	14MAR05	15APR05	0	A3B								Prep WP, Review and Ops Release Package to Field		
T412E90057	6	18APR05	25APR05	0	A3B								Install Removal Equipment - 8" Flex Rec		
T412E90058	1	28APR05	26APR05	0	A3B								Remove Thermocouple Tree with FR		
T412E90058	5	09MAY05	13MAY05	0	A3B								Remove Removal Equipment		
T412E90060	1	27APR05	27APR05	0	A3B								Install Shield Plug		
T412E90061	2	16MAY05	17MAY05	0	A3B								Transport T/C to Disposal		
T412E90062	2	28APR05	29APR05	0	A3B								Weld End Cap		
T412E90063	5	02MAY05	09MAY05	0	A3B								Grout Container		
T412E90064	5	19APR05	22APR05	17	A3B								Ops Review and Release Package to Field		
T412E90065	6	18MAY05	25MAY05	0	A3B								Install Removal Equipment - 8" Flex Rec		
T412E90066	1	26MAY05	28MAY05	0	A3B								Remove MIT with FR		
T412E90067	5	09JUN05	15JUN05	0	A3B								Remove Removal Equipment		
T412E90068	1	27MAY05	27MAY05	0	A3B								Install Flange Cover		
T412E90069	2	16JUN05	17JUN05	0	A3B								Transport MIT to Disposal		
T412E90070	2	31MAY05	01JUN05	0	A3B								Weld End Cap		
T412E90071	5	02JUN05	08JUN05	0	A3B								Grout Container		
T412E90226	20	03NOV04	02DEC04	0	A3B								1-Tank Equipment Install Training at CTF		
T412E90227	70	27JUL04	02NOV04	0	A3B								Prep CWP/JCS Equip Install Work Pkgs		
T412E90235	5	10NOV04	16NOV04	20	A3B								Ops Review and Release Pig to Field		
T412E90236	5	03NOV04	09NOV04	22	A3B								Test Mixer Pump-1 at MASF		
T412E90237	2	14DEC04	15DEC04	0	A3B								Install Shield Ring & Temp. Hose		
T412E90238	1	18DEC04	16DEC04	1	A3B								Stage Two Cranes		
T412E90239	4	20DEC04	23DEC04	0	A3B								Install Mixer Pump-1 - Riser (XXX)		

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
T412E90240	2	28DEC04	29DEC04	0	A3B
T412E90241	2	16DEC04	17DEC04	0	A3B
T412E90242	2	30DEC04	31DEC04	0	A3B
T412E90243	5	03NOV04	09NOV04	34	A3B
T412E90244	5	10NOV04	16NOV04	30	A3B
T412E90245	2	05JAN05	06JAN05	0	A3B
T412E90246	1	04JAN05	04JAN05	0	A3B
T412E90247	4	11JAN05	14JAN05	0	A3B
T412E90248	2	17JAN05	18JAN05	0	A3B
T412E90249	2	07JAN05	10JAN05	0	A3B
T412E90250	2	19JAN05	20JAN05	0	A3B
T412E90251	5	03NOV04	09NOV04	15	A3B
T412E90252	1	03DEC04	03DEC04	0	A3B
T412E90253	2	06DEC04	07DEC04	0	A3B
T412E90254	2	08DEC04	09DEC04	0	A3B
T412E90255	2	10DEC04	13DEC04	0	A3B
T412E90300	40	20JUN05	15AUG05	0	A3B
T412E90301	40	19JUL05	13SEP05	16	A3B
T412E90302	5	14SEP05	20SEP05	16	A3B
T412E90402	0	27JUL04		0	A3B
T412E90403	0	21SEP05	20SEP05	16	A3B
T412E92A00	0		15AUG05	0	A3B
T412E92A2	42	16JUN05	15AUG05	0	A3B
T412E92A3	110	11MAR05	15AUG05	0	A3B
T412E92A4	42	16JUN05	15AUG05	0	A3B
T412E92B1	11	15AUG05	29AUG05	15	A3B
T412E92B2	16	21SEP05	12OCT05	0	A3B
T412E92D2	7	28SEP05	06OCT05	0	A3B
T412E92D3	4	07OCT05	12OCT05	0	A3B
T412E92E	30	16AUG05	27SEP05	0	A3B
T412E92G	0		12OCT05	0	A3B
130.E10 Degas AN-104 by Decant 1st Btch AN-104 to AN-101					A3B
T413E10A	5	07APR04	13APR04	90	A3B
T413E10B	9	09JUL04	21JUL04	0	A3B

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
T413E10C	3	22JUL04	26JUL04	0	A3B										
130.E20 Xfr 4AN Fd between TANMAN till Sulfate Anlyse Acpt															
T413E20A2	4	13OCT05	18OCT05	0	A3B										
T413E20B	30	19OCT05	01DEC05	0	A3B										
T413E20C2	4	02DEC05	07DEC05	0	A3B										
T413E20D	5	08DEC05	14DEC05	0	A3B										
T413E20E	8	24JAN06	02FEB06	0	A3B										
T413E20F	9	17JAN06	27JAN06	4	A3B										
T413E20G1	4	03FEB06	08FEB06	0	A3B										
T413E20G2	4	09FEB06	14FEB06	0	A3B										
T413E20H	30	15FEB06	29MAR06	0	A3B										
T413E20J1	4	30MAR06	04APR06	0	A3B										
T413E20J2	4	05APR06	10APR06	0	A3B										
T413E20K	5	11APR06	17APR06	0	A3B										
T413E20L1	4	18APR06	21APR06	0	A3B										
T413E20L2	4	24APR06	27APR06	0	A3B										
T413E20M	30	28APR06	09JUN06	0	A3B										
T413E20N2	4	18JUL06	21JUL06	0	A3B										
T413E20P	5	24JUL06	28JUL06	0	A3B										
T413E20Q2	4	31JUL06	03AUG06	0	A3B										
130.E40 Transfer AN-101 to AP-103															
T413E40A	5	20APR04	26APR04	43	A3B										
T413E40B	13	26JUN04	08JUL04	0	A3B										
140.E25 Prov AN-104 Fd Info AN-104 to DOE-ORP															
T413E25A	2	30JAN07	31JAN07	0	A3B										
T413E25B	5	01FEB07	07FEB07	0	A3B										
150.E30 Provide Approval to Deliver LAW Feed Batch #5															
T413E30A	30	08FEB07	08MAR07	0	A3B										
150.E40 Mix AN-104 Feed In AN-101															
T413E40A	6	04AUG06	09AUG06	0	A3B										
150.E80 Prov AN-104 Feed Bch Info (AN-101) to DOE-ORP															
T413E80A	2	05FEB07	06FEB07	0	A3B										
T413E80B	5	07FEB07	13FEB07	0	A3B										
150.E85 Provide Approval to Deliver LAW Feed Batch #6															
T413E85A	30	14FEB07	15MAR07	0	A3B										

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10
C1A HLW Ph 1 Tank 1 - AZ-101 Sht 1															
150.C01 Issue Criticality Sfty Eval Report for DST Retr															
T415C01A	30	02OCT01*	12NOV01	37	C1A										
T415C01B	40	13NOV01	14JAN02	37	C1A										
T415C01C	60	15JAN02	09APR02	37	C1A										
T415C01D	120	10APR02	27SEP02	37	C1A										

Review DST Tech Baseline & Review Against TL-757

Id Criticality Accidents & Eval Mech & Phenomena

Perform Neutronics & Physics Evaluation

Develop, Approve & Issue CSER & CPS

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY04	FY05	FY06	FY07	FY08	FY09
A4A LAW Ph 1 Tank 4 - AN-107 Sht 1											
120.K50 Design AN-107 Mixing & Retr Sys/Obt CD-3											
T412K50A	353	30/MAR/04	19/AUG/05	0	A4A						
120.K55 Construct AN-107 Mixing and Retrieval System											
T412K5021	380	22/AUG/05	28/FEB/07	28	A4A						
T412K5022	20	22/AUG/05	19/SEP/05	9	A4A						
T412K5023	380	20/SEP/05	28/MAR/07	9	A4A						
T412K5024	380	20/SEP/05	28/MAR/07	9	A4A						
T412K5025	380	22/AUG/05	28/FEB/07	34	A4A						
T412K5028	70	22/AUG/05	30/NOV/05	0	A4A						
T412K5027	5	29/AUG/05	02/SEP/05	52	A4A						
T412K5028	10	06/SEP/05	19/SEP/05	52	A4A						
T412K5029	20	20/SEP/05	17/OCT/05	52	A4A						
T412K5030	10	06/SEP/05	19/SEP/05	52	A4A						
T412K5031	1	08/DEC/05	08/DEC/05	17	A4A						
T412K5032	2	09/DEC/05	12/DEC/05	17	A4A						
T412K5033	1	13/DEC/05	13/DEC/05	17	A4A						
T412K5034	2	14/DEC/05	15/DEC/05	17	A4A						
T412K5035	3	16/DEC/05	20/DEC/05	17	A4A						
T412K5037	2	21/DEC/05	22/DEC/05	17	A4A						
T412K5038	6	23/DEC/05	04/JAN/06	17	A4A						
T412K5039	3	05/JAN/06	09/JAN/06	17	A4A						
T412K5040	1	17/JAN/06	17/JAN/06	17	A4A						
T412K5042	2	18/JAN/06	19/JAN/06	17	A4A						
T412K5043	2	20/JAN/06	23/JAN/06	17	A4A						
T412K5048	5	01/DEC/05	07/DEC/05	0	A4A						
T412K5049	5	10/JAN/06	16/JAN/06	17	A4A						
T412K5050	4	24/JAN/06	27/JAN/06	17	A4A						
T412K5051	2	30/JAN/06	31/JAN/06	17	A4A						
T412K5052	4	01/FEB/06	08/FEB/06	17	A4A						
<p>W-521 - Design Retrieval System Tank AN-107</p>											
Start Date						01/OCT/99 7AN0					
Finish Date						23/OCT/19					
Data Date						01/OCT/99					
Run Date						17/APR/00 15:02					
						© Primavera Systems, Inc.					
						RTP April 2000, Tank Farm Contractor, Critical Path to AN-107 (T415K30A))					
						Sheet 1 of 4					

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet		FY04	FY05	FY06	FY07	FY08	FY09
TM12K55054	5	07FEB06	13FEB06	17	A4A					Transport Slurry Distrib to Disposal		
TM12K55055	5	08DEC05	14DEC05	0	A4A					Ops Review and Release Package to Field		
TM12K55084	70	15DEC05	28MAR06	0	A4A					Prep CWP/JCS Work Package		
TM12K55108	25	29MAR06	02MAY06	0	A4A					Fabricated Nitrogen Racks		
TM12K55109	3	03MAY06	05MAY06	0	A4A					Form/Rebar/Pour Nitrogen Rack Pads		
TM12K55110	2	08MAY06	09MAY06	39	A4A					Nitrogen Rack Installation		
TM12K55111	2	10MAY06	11MAY06	39	A4A					Nitrogen Hose Installation		
TM12K55112	2	03MAY06	04MAY06	39	A4A					Fab Instrument Air/Purge Line		
TM12K55113	2	05MAY06	06MAY06	39	A4A					Test Instrument Air/Purge Line		
TM12K55114	1	09MAY06	09MAY06	39	A4A					Tie-In Instrument Air/Purge Line to Existing		
TM12K55115	2	10MAY06	11MAY06	39	A4A					Install Tubing Hangers To Instr. Air/Purge Line		
TM12K55116	25	09JUN06	14JUL06	0	A4A					Complete Backfill		
TM12K55117	5	17JUL06	21JUL06	0	A4A					Stabilization		
TM12K55118	1	24JUL06	24JUL06	0	A4A					De-Mobilization		
TM12K55185	5	09MAY06	12MAY06	0	A4A					Excavate Elec Cable Trenches		
TM12K55186	5	15MAY06	19MAY06	0	A4A					Run Elec Cables AZ-156 to Farm		
TM12K55187	4	22MAY06	25MAY06	0	A4A					Terminate Wires (In-Farm Equip/TBs)		
TM12K55188	5	26MAY06	02JUN06	0	A4A					Continuity Testing		
TM12K55189	4	05JUN06	08JUN06	0	A4A					Complete Backfill Elec Cable Trenches		
TM12K55226	20	14FEB06	14MAR06	17	A4A					In-Tank Equipment Install Training at CTF		
TM12K55227	70	15MAR06	21JUN06	17	A4A					Prep CWP/JCS Equip Install Work Pkgs		
TM12K55228	5	22JUN06	28JUN06	17	A4A					Ops Review and Release Pkg to Field		
TM12K55229	2	25JUL06	26JUL06	0	A4A					Install Flex Hose Connection		
TM12K55230	2	27JUL06	28JUL06	0	A4A					Connect Temp Winch Controls		
TM12K55231	1	25JUL06	25JUL06	3	A4A					Stage Two Cranes		
TM12K55232	2	31JUL06	01AUG06	0	A4A					Verify Winch & Install Transfer Pump		
TM12K55233	2	02AUG06	03AUG06	0	A4A					Make Elec Connections to Transfer Pump		
TM12K55234	2	04AUG06	07AUG06	0	A4A					Install Nitrogen Hose to Transfer Pump		
TM12K55273	2	08AUG06	09AUG06	0	A4A					Install Trunion Guid Assy/Support		
TM12K55274	2	10AUG06	11AUG06	0	A4A					Install Drain Hoist Assy/Pivot Arm		
TM12K55275	2	14AUG06	15AUG06	0	A4A					Install Jumper Assy AN07A-1(?)		
TM12K55276	2	16AUG06	17AUG06	0	A4A					Install Jumper Assy AN07A-2(?)		
TM12K55277	2	18AUG06	21AUG06	0	A4A					Install Jumper Assy AN07A-3(?)		
TM12K55278	2	22AUG06	23AUG06	0	A4A					Install Jumper Assy AN07A-4(?)		

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet		FY04	FY05	FY06	FY07	FY08	FY09
T412K55279	2	24AUG06	25AUG06	0	A4A					Install Jumper Assy AN07A-(57)		
T412K55280	2	26AUG06	29AUG06	0	A4A					Install Jumper Assy AN07A-(67)		
T412K55281	2	30AUG06	31AUG06	0	A4A					Install Jumper Assy AN07A-(77)		
T412K55282	2	01SEP06	05SEP06	0	A4A					Install Jumper Assy AN07A-(87)		
T412K55283	2	06SEP06	07SEP06	0	A4A					Install MOV Funnel Assys		
T412K55284	2	15SEP06	18SEP06	0	A4A					Install New Cover Blocks - Pit AN07B		
T412K55285	2	19SEP06	20SEP06	0	A4A					Paint Cover Block Flow Diagrams		
T412K55286	2	21SEP06	22SEP06	0	A4A					Install MOV Actuator WT-MOV-808 / Term Wires		
T412K55287	2	25SEP06	26SEP06	0	A4A					Install MOV Actuator WT-MOV-809 / Term Wires		
T412K55288	2	27SEP06	28SEP06	0	A4A					Install MOV Actuator WT-MOV-811 / Term Wires		
T412K55289	2	29SEP06	02OCT06	0	A4A					Install MOV Actuator WT-FCV-810 / Term Wires		
T412K55293	5	08SEP06	14SEP06	0	A4A					Install LDE		
T412K55300	40	03OCT06	29NOV06	0	A4A					ATP - AN-107		
T412K55301	40	25JAN07	28MAR07	9	A4A					Punchlist		
T412K55302	5	27MAR07	02APR07	9	A4A					Sign-off		
T412K55303	190	24MAY06	28FEB07	28	A4A					Burial		
T412K55304	405	22AUG06	02APR07	9	A4A					W521 - Construct Retrieval System Tank AN-107		
T412K55M02	0	22AUG06		0	A4A					Start Construction		
T412K55M03	0	03APR07	02APR07	9	A4A					Construction Complete		
120.K60 Startup and Test AN-107 Mixing/Ret. System												
T412K60A00	0		29NOV06	0	A4A					Construction Turnover to Operations		
T412K60A1	50	19SEP06	29NOV06	0	A4A					Prepare New Operating Procedure AN-107		
T412K60A2	42	29SEP06	29NOV06	0	A4A					Prepare New Maintenance Procedure AN-107		
T412K60A3	50	19SEP06	29NOV06	0	A4A					Prep Proc Chg Auth (PCA) Process for Op AN-107		
T412K60A4	42	29SEP06	29NOV06	0	A4A					Prep Proc Chg Auth (PCA) Process - Maint AN-107		
T412K60B1	42	13OCT06	13DEC06	21	A4A					Prep Startup Operational Training Matls AN-107		
T412K60B2	62	17JAN07	13APR07	0	A4A					Perf Startup Operational Training AN-107		
T412K60C	21	16MAR07	13APR07	0	A4A					Perform Drills AN-107		
T412K60D2	42	16JAN07	15MAR07	0	A4A					Perform Rqd Operational Tests for AN-107		
T412K60D3	21	16MAR07	13APR07	0	A4A					Prepare Operational Test Report for AN-107		
T412K60E	30	30NOV06	15JAN07	0	A4A					Perform PM Routines AN-107		
T412K60G	0		13APR07	0	A4A					Complete ABU Checklist AN-107		
120.K70 Perf Contractor Sig Startup Review for AN-107												
T412K70A	15	11JUL07	31JUL07	0	A4A					Perform Contr SSR for Tank AN-107		
T412K70B	10	11JUL07	24JUL07	0	A4A					Provide Tech/Admin SSR Suppl Tank AN-107		

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet		FY04	FY05	FY06	FY07	FY08	FY09
T412K70C	5	25JUL07	31JUL07	0	A4A						Closeout SSR Comments Tank AN-107	
T412K75A	15	01AUG07	21AUG07	0	A4A						Provide CD-4 Approval for Tank AN-107	
T412K83A	45	24OCT06*	29DEC06	3	A4A						Develop Startup Notification Report AN-107	
T412K83B	40	02JAN07	27FEB07	3	A4A						Develop Plan of Action (POA) AN-107	
T412K83D	30	28FEB07	10APR07	3	A4A						Develop Facility Plant Readiness Plan AN-107	
T412K83E	60	16APR07	10JUL07	0	A4A						Conduct Plant Readiness Mgmt Self Assmt AN-107	
A4B LAW Ph 1 Tank 4 - AN-107 Snt 2												
T410N47G51	10	03JUL07	17JUL07	29	A4B						Write Grab TSAP-AN-107	
T410N47G52	20	03JUL07*	31JUL07	19	A4B						Plan/Schedule/Mat'l for Grab-AN-107	
T410N47G53	9	28AUG07	10SEP07	0	A4B						Acquire 5 Litre Grab Sample-AN-107	
T410N47G54	86	11SEP07	15JAN08	0	A4B						Grab Sample Analysis-AN-107	
T410N47G55	26	15JAN08	21FEB08	0	A4B						Issue Grab Data Report-AN-107	
T415K05A	6	22AUG07	27AUG07	0	A4B						Perf Mixing Operation on AN-107 Feed In AN-107	
T415K25A	2	22FEB08	25FEB08	0	A4B						Grati Transmit Ltr Data to DOE-ORP for AN-107	
T415K25B	5	28FEB08	03MAR08	0	A4B						Obtain CHG Appr for Transmit Ltrs AN-107	
T415K30A	30	04MAR08	02APR08	0	A4B						Provide Approval to Xfr AN-107 Feed Batch	
Q1 WFD Project Definition												
T418B05B	123	01OCT03*	29MAR04	0	Q1						Revise W-521 Project Tech Baseline Document FY04	

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
350.015 Vitrify 1st LAW Feed Batch					
T435015A	731	01DEC06	30NOV08	1	A1B
350.020 Pretreat 2nd LAW Feed Batch					
T435020A	30	01NOV08	30NOV08	1	A1B
350.025 Vitrify 2nd LAW Feed Batch					
T435025A	274	01DEC08	31AUG09	1	A1B
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2					
150.L70 Decant 2nd Btch 2AM Feed 2AM to BNFL Facil					
T415L70A	5	16JUN08	22JUN08	43	A2B
T415L70B	11	21AUG09	31AUG09	1	A2B
150.L75 Clean Out AN-102 and Flush to AN-105					
T415L75B	3	01SEP09	03SEP09	1	A2B
T415L75C	9	04SEP09	12SEP09	1	A2B
350.030 Pretreat 3rd LAW Feed Batch					
T435030A	30	02AUG09	31AUG09	1	A2B
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2					
100.N49 Samp/Anlyz 5AN Samps per LAW Fd Cert DOQ 2AN					
T410N49G51	10	14OCT10	27OCT10	30	A5B
T410N49G52	20	14OCT10	10NOV10	20	A5B
T410N49G53	9	13DEC10	23DEC10	0	A5B
T410N49G54	86	28DEC10	28APR11	0	A5B
T410N49G55	26	29APR11	06JUN11	0	A5B
100.N50 Samp/Anlyz 5AN Samps per LAW Fd Cert DOQ 5AN					
T410N50G51	10	20OCT10	02NOV10	30	A5B
T410N50G52	20	20OCT10	16NOV10	20	A5B
T410N50G53	9	17DEC10	31DEC10	0	A5B
T410N50G54	86	04JAN11	04MAY11	0	A5B
T410N50G55	26	05MAY11	10JUN11	0	A5B
100.N53 Sample 5AN Feed in 5AN and Analyze for Sulfates					
T410N53G11	10	20AUG10	02SEP10	30	A5B
T410N53G12	20	20AUG10	17SEP10	20	A5B
T410N53G13	5	18OCT10	22OCT10	0	A5B

Start Date

Finish Date

Data Date

Run Date

01OCT99

23OCT19

01OCT99

17APR00 14:55

Sheet 1 of 4

RTP April 2000,
Tank Farm Contractor,
Critical Path to AN-105
(T415B30A/T415B65A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13
T412D82243	5	04DEC09	10DEC09	13	A5B				Ops Review and Release Pkg to Field			
T412D82244	5	04DEC09	10DEC09	14	A5B				Test Mixer Pump-2 at MASF			
T412D82245	2	05JAN10	08JAN10	0	A5B				Install Shield Ring & Temp. Hose			
T412D82246	1	04JAN10	04JAN10	0	A5B				Stage Two Cranes			
T412D82247	2	11JAN10	12JAN10	0	A5B				Install Mixer Pump-2 - Riser 008			
T412D82248	2	13JAN10	14JAN10	0	A5B				Make Elec Connections - Mixer Pump-2			
T412D82249	2	07JAN10	08JAN10	0	A5B				Run 1/2" SW 1line/Connect to MP-2			
T412D82250	2	15JAN10	18JAN10	0	A5B				Install MP-2 Heat Tracing			
T412D82251	5	25NOV09	03DEC09	0	A5B				Ops Review and Release Pkg to Field			
T412D82252	1	04DEC09	04DEC09	0	A5B				Remove 12" Shield Plug - Riser 013			
T412D82253	2	07DEC09	08DEC09	0	A5B				Install Temperature Probe Assembly			
T412D82254	2	08DEC09	10DEC09	0	A5B				Run Cables - Temp Probe to TMAC Panel			
T412D82255	2	11DEC09	14DEC09	0	A5B				Terminate Wires and Perform Functional Test			
T412D82300	40	11MAY10	07JUL10	0	A5B				ATP - AN-105			
T412D82301	40	09JUN10	04AUG10	18	A5B				Punchlist			
T412D82302	5	05AUG10	11AUG10	16	A5B				Sign-off			
T412D82M02	0	25SEP09		3	A5B				Start Construction			
T412D82M03	0	12AUG10	11AUG10	16	A5B				Construction Complete			
120.D84 StartUp/Test AN-105 Mixer Pump and Related Ops												
T412D84A00	0		07JUL10	0	A5B				Construction Turnover to Operations			
T412D84A2	42	07MAY10	07JUL10	0	A5B				Prepare New Maintenance Procedure AN-105 Mix			
T412D84A3	110	01FEB10	07JUL10	0	A5B				Prep Proc Chg Auth (PCA) Process Op AN-105 Mix			
T412D84A4	42	07MAY10	07JUL10	0	A5B				Prep Proc Chg Auth (PCA) Process - Maint AN-105			
T412D84B1	11	07JUL10	21JUL10	15	A5B				Prep Startup Op Training Matrix AN-105 Mixer			
T412D84B2	16	12AUG10	02SEP10	0	A5B				Perf Startup Operational Training AN-105 Mixer			
T412D84D2	7	19AUG10	27AUG10	0	A5B				Perform Rd'd Op Tests for AN-105 Mixer			
T412D84D3	4	30AUG10	02SEP10	0	A5B				Prepare Op Test Report for AN-105 Mixer			
T412D84E	30	08JUL10	18AUG10	0	A5B				Prepform PM Routines AN-105 Mixer			
T412D84G	0		02SEP10	0	A5B				Complete ABU Checklist			
130.B23 Xfr SAN Fd betwn 2AN/5AN til Sulfate Anlys Acpt												
T413B23B	30	03SEP10	15OCT10	0	A5B				Mix Waste in AN-105 and Settle Solids			
T413B23C	4	23AUG10*	26AUG10	60	A5B				Prep LLW Transfer Procedure for AN-105 to AN-102			
T413B23D	4	22NOV10	29NOV10	0	A5B				Transfer 300k Gallons Feed from AN-105 to AN-102			
T413B23E	5	30NOV10	06DEC10	0	A5B				Mix Waste in AN-102			
T413B23F	4	03SEP10*	09SEP10	60	A5B				Prep LLW Transfer Procedure for AN-102 to AN-105			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13
T413B23G	4	07DEC10	10DEC10	0	A5B					Transfer 300k Gallons Feed from AN-102 to AN-105		
130.B25 Degas SAN by Decant. 1st Btch SAN to AN-102												
T413B25A	5	11JUN09*	17JUN09	60	A5B							
T413B25B	9	14SEP09	24SEP09	0	A5B							
T413B25C	3	25SEP09	28SEP09	0	A5B							
150.B30 Provide Approval to Deliver LAW Feed Batch #9												
T415B30A	30	18JUN11	15JUL11	0	A5B							
150.B40 Prov AN-105 Feed Btch Info (AN-102) to DOE-ORP												
T415B40A	2	07JUN11	09JUN11	0	A5B							
T415B40B	5	08JUN11	15JUN11	0	A5B							
150.B48 Mix Remaining AN-105 Feed												
T415B48A	6	11DEC10	18DEC10	0	A5B							
150.B56 Prov AN-105 Feed Btch Info (AN-105) to DOE-ORP												
T415B56A	2	13JUN11	14JUN11	0	A5B							
T415B56B	5	15JUN11	21JUN11	0	A5B							
150.B65 Provide Approval to Deliver LAW Feed Batch #9												
T415B65A	30	22JUN11	21JUL11	0	A5B							

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07
A1A LAW Ph 1 Tank 1 - AP-101 Srt 1												
250.P15 Dsn W-314 Ph 2 AP TF Uprgs and Obtain CD-3												
SW5B0099	0	07MAY01		0	A1A							
SW5B1111	20	07MAY01	04JUN01	0	A1A							
SW5B1112	20	07MAY01	04JUN01	0	A1A							
SW5B1113	20	07MAY01	04JUN01	0	A1A							
SW5B1114	20	07MAY01	04JUN01	0	A1A							
SW5B1115	10	05JUN01	18JUN01	0	A1A							
SW5B1116	5	18JUN01	25JUN01	0	A1A							
SW5B1117	10	26JUN01	10JUL01	0	A1A							
SW5B1118	45	07MAY01	10JUL01	0	A1A							
SW5B1119	0		10JUL01	0	A1A							
SW5B1121	10	11JUL01	24JUL01	0	A1A							
SW5B1122	10	11JUL01	24JUL01	0	A1A							
SW5B1123	10	11JUL01	24JUL01	0	A1A							
SW5B1124	10	11JUL01	24JUL01	0	A1A							
SW5B1125	5	25JUL01	31JUL01	0	A1A							
SW5B1126	5	01AUG01	07AUG01	0	A1A							
SW5B1127	10	08AUG01	21AUG01	0	A1A							
SW5B1128	30	11JUL01	21AUG01	0	A1A							
SW5B1129	0		21AUG01	0	A1A							
SW5B1131	5	22AUG01	28AUG01	0	A1A							
SW5B1132	5	22AUG01	28AUG01	0	A1A							
SW5B1134	5	22AUG01	28AUG01	0	A1A							
SW5B1135	5	29AUG01	05SEP01	0	A1A							
SW5B1136	5	06SEP01	12SEP01	0	A1A							
SW5B1137	10	13SEP01	26SEP01	0	A1A							
SW5B1138	25	22AUG01	26SEP01	0	A1A							
SW5B1139	0		26SEP01	0	A1A							
SW5B1141	5	27SEP01	03OCT01	0	A1A							

Start AP Definitive Design
 Drawings
 Construction Specifications
 Procurement Specifications
 Calculations
 Checking/Interim Reviews
 Interdiscipline Reviews
 Client Reviews
 Support Activities for Engineering
 50% Design Review
 Drawings
 Construction Specifications
 Procurement Specifications
 Calculations
 Checking/Interim Reviews
 Interdiscipline Reviews
 Client Reviews
 Support Activities for Engineering
 50% Design Review
 Drawings
 Construction Specifications
 Calculations
 Checking/Interim Reviews
 Interdiscipline Reviews
 Client Reviews
 Support Activities for Engineering
 50% Design Review
 Drawings

Start Date Finish Date Data Date Run Date	01OCT99 23OCT19 01OCT99 18APR00 06:01	Sheet 1 of 3 RTP April 2000, Tank Farm Contractor, Critical Path to SY-101 Batch 1 (T415R30A)
--	--	---

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01FY02FY03FY04FY05FY06FY07						
						Support Activities for Engineering						
SW5B1142	5	27SEP01	03OCT01	0	A1A	AP Definitive Design - Engineering Support						
SW5B1201	105	07MAY01	03OCT01	0	A1A	Complete Definitive Design						
SW5B1202	0		03OCT01	0	A1A							
240 PMS Construct W-314 Ph 2 AP Tank Farm Upgrades						HVAC Procurement						
SW5B3B00	185	04OCT01	28JUN02	0	A1A	ATP for AP-01A CPP						
SW5B4A02F	2	23OCT02	24OCT02	54	A1A	Demobilization						
SW5B4A03G	2	25OCT02	28OCT02	54	A1A	Central Pump Pit Weather Delays						
SW5B4A03J	12	28OCT02	13NOV02	54	A1A	Contingency-CPP AP-01A						
SW5B4A02N	9	14NOV02	28NOV02	54	A1A	Mobilization & Setup						
SW5B4B091	6	27NOV02	06DEC02	54	A1A	Spray Fixative						
SW5B4B092	2	08DEC02	10DEC02	54	A1A	Remove Cover Block						
SW5B4B093	1	11DEC02	11DEC02	54	A1A	Demo Existing Instruments in Pits						
SW5B4B094	1	12DEC02	12DEC02	60	A1A	Clean Debris/Wash Down Pit						
SW5B4B095	2	13DEC02	16DEC02	60	A1A	SPC Coatings- Pit						
SW5B4B096	10	17DEC02	02JAN03	60	A1A	Core Drill Cover Block (1 Hole)						
SW5B4B097	2	12DEC02	13DEC02	54	A1A	Coatings for Cover Blocks						
SW5B4B098	8	18DEC02	31DEC02	54	A1A	Install LDE Sleeve						
SW5B4B099	2	02JAN03	03JAN03	54	A1A	Install Drain Plug						
SW5B4B09A	2	06JAN03	07JAN03	54	A1A	Replace Cover Block						
SW5B4B09B	1	08JAN03	08JAN03	54	A1A	Install LDE Probe Assembly						
SW5B4B09C	1	13JAN03	13JAN03	54	A1A	ATP						
SW5B4B09F	2	14JAN03	15JAN03	54	A1A	Shop Fab (Drain, LDE sleeve, & missile shield)						
SW5B4B09H	29	27NOV02	13JAN03	54	A1A	Pump Pit Weather Delays						
SW5B4B09J	12	20JAN03	04FEB03	54	A1A	Inspection & Closeout						
SW5B4B09M	1	08JAN03	08JAN03	54	A1A	Contingency-Pump Pit Mods AP-02D						
SW5B4B09N	9	05FEB03	18FEB03	54	A1A	Mobilization & Setup						
SW5B4C021	6	19FEB03	26FEB03	54	A1A	Spray Fixative						
SW5B4C022	2	27FEB03	28FEB03	54	A1A	Remove Cover Block						
SW5B4C023	1	03MAR03	03MAR03	54	A1A	Demo Existing Instruments in Pits						
SW5B4C024	1	04MAR03	04MAR03	57	A1A	Clean Debris/Wash Down Pit						
SW5B4C025	5	05MAR03	11MAR03	57	A1A	SPC Coatings- Pit						
SW5B4C026	10	12MAR03	25MAR03	57	A1A	Core Drill Cover Block (1 Hole)						
SW5B4C027	2	04MAR03	05MAR03	54	A1A	Coatings for Cover Blocks						
SW5B4C028	8	07MAR03	18MAR03	54	A1A

This page cannot be converted.
Please view the native document
for the original page.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07
T412B45DPW	2	18FEB03	19FEB03	12	A2A			AP02A-WST-TBX-101				
T412B45DPY	2	20FEB03	21FEB03	12	A2A			AP02A-EDS-TBX-100				
T412B45DQL	3	25FEB03	27FEB03	1	A2A			AP04A-EDS-TBX-101				
T412B45DQN	2	28FEB03	03MAR03	1	A2A			AP04A-WST-TBX-102				
T412B45DQQ	3	04MAR03	06MAR03	1	A2A			AP04A-EDS-TBX-112				
T412B45DQS	2	07MAR03	10MAR03	1	A2A			AP04A-EDS-DP-123				
T412B45DRJ	10	11MAR03	24MAR03	1	A2A			EA1-AP-271 Misc. Fabrications				
T412B45DRL	2	25MAR03	26MAR03	48	A2A			Anode Dist. Box				
T412B45DRN	4	30JAN03	04FEB03	12	A2A			Form/Rebar and Pour Concrete				
T412B45DRQ	2	05FEB03	06FEB03	12	A2A			Mount Elec. Cable Support Frame				
T412B45DRS	2	27MAR03	28MAR03	48	A2A			Mount Terminal Boxes & Misc. Equipment				
T412B45DRU	2	31MAR03	01APR03	48	A2A			Fab Scaffolding				
T412B45DRW	7	02APR03	10APR03	48	A2A			Terminate Conductors				
T412B45DRY	2	11APR03	14APR03	48	A2A			Continuity Testing				
T412B45DSA	4	14FEB03	20FEB03	1	A2A			Form/Rebar and Pour Concrete				
T412B45DSC	2	21FEB03	24FEB03	1	A2A			Mount Elec. Cable Support Frame				
T412B45DTG	5	25MAR03	31MAR03	1	A2A			Install TBX/Terminal Box Cabinets				
T412B45DTJ	14	01APR03	18APR03	1	A2A			Run Conduit				
T412B45DTL	10	21APR03	02MAY03	1	A2A			Install Cable Tray				
T412B45DTN	10	05MAY03	18MAY03	1	A2A			Pull Wire & Armored Cable				
T412B45DTQ	14	19MAY03	06JUN03	1	A2A			Terminations				
T412B45DTS	7	08JUN03	17JUN03	1	A2A			Testing				
T412B45EAN	20	25NOV02	26DEC02	1	A2A			In-Tank Equipment Installation Training				
T412B45EAQ	5	27DEC02	03JAN03	1	A2A			Test Mixer Pump at MASF				
T412B45EAS	3	07JAN03	09JAN03	16	A2A			Install Riser Extension/Spray Wash				
T412B45EAT	1	06JAN03	06JAN03	16	A2A			Stage Crane AP102				
T412B45EAU	3	20JAN03	22JAN03	12	A2A			Install Mounting Plate & Grout				
T412B45EAW	2	23JAN03	24JAN03	12	A2A			Install Shield Ring & Temp. Hose				
T412B45EAY	1	27JAN03	27JAN03	12	A2A			Stage Second Crane AP102				
T412B45EBA	2	28JAN03	28JAN03	12	A2A			Install Mixer Pump				
T412B45EBC	70	09AUG02	15NOV02	1	A2A			Prep CWP/JCS Equip. Installation Work Packages				
T412B45EBE	5	18NOV02	23NOV02	1	A2A			Ops Review and Release Package to Field				
T412B45EBG	2	27DEC02	30DEC02	4	A2A			Install Flex Hose Connection				
T412B45EBJ	2	31DEC02	02JAN03	4	A2A			Connect Temp Winch Controls				

				FY01	FY02	FY03	FY04	FY05	FY06	FY07
Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet					
T412B45EBL	1	03JAN03	03JAN03	4	AZA					
T412B45EBN	2	06JAN03	07JAN03	4	AZA					
T412B45ECJ	3	14JAN03	16JAN03	1	AZA					
T412B45ECL	5	06JAN03	10JAN03	1	AZA					
T412B45ECM	1	13JAN03	13JAN03	1	AZA					
T412B45ECN	3	04FEB03	06FEB03	1	AZA					
T412B45ECQ	2	07FEB03	10FEB03	1	AZA					
T412B45ECS	1	11FEB03	11FEB03	1	AZA					
T412B45ECU	2	12FEB03	13FEB03	1	AZA					
T412B45FAU	8	08JAN03	15JAN03	12	AZA					
T412B45FAY	2	16JAN03	17JAN03	12	AZA					
T412B45F8G	10	17JAN03	30JAN03	1	AZA					
T412B45F8L	2	31JAN03	03FEB03	1	AZA					
T412B45GAQ	40	19JUN03	14AUG03	0	AZA					
T412B45GAS	40	18JUN03	13AUG03	1	AZA					
T412B45GAU	40	01AUG03	26SEP03	18	AZA					
T412B45GAW	45	29SEP03	02DEC03	18	AZA					
T412B45GM	0		02DEC03	18	AZA					
120.B80 StartUp/Test AP-102 & AP-104 Mixing/Reit Syss										
T412B50A00	0		14AUG03	0	AZA					
T412B50A01	50	05JUN03	14AUG03	0	AZA					
T412B50A02	42	17JUN03	14AUG03	0	AZA					
T412B50A03	50	05JUN03	14AUG03	0	AZA					
T412B50A04	42	17JUN03	14AUG03	0	AZA					
T412B50B01	42	01JUL03	28AUG03	21	AZA					
T412B50B02	62	30SEP03	30DEC03	0	AZA					
T412B50C	21	26NOV03	30DEC03	0	AZA					
T412B50D02	42	29SEP03	26NOV03	0	AZA					
T412B50D03	21	26NOV03	30DEC03	0	AZA					
T412B50E	30	15AUG03	26SEP03	0	AZA					
T412B50G	0		30DEC03	0	AZA					
120.B80 Perf Cntr Std StartUp Review AP-102 & AP-104										
T412B60A	15	26MAR04	15APR04	0	AZA					
T412B60B	10	26MAR04	08APR04	0	AZA					
T412B60C	5	09APR04	15APR04	0	AZA					

Perform Contr Stand SU Review for AP-102/AP-104
 Provide Tech/Admin Review Support AP-102/AP-10
 Closeout Review Comments Tank AP-102/AP-104

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07
120.B85 Provide CD-4 Approval for AP-102 & AP-104	15	16APR04	06MAY04	0	A2A							
T412B65A												
120.B83 Mgmt Self-Assmt AP-102/AP-104 Mixing/Retr Sys	80	31DEC03	25MAR04	0	A2A							
T412B83E												
A6B LAW Ph 1 Tank 6 - SY-101 Sht 2												
100.P77 Samp/Anlyz SY-101 Samps per LAW DOQ AP-104	10	18MAR04	31MAR04	30	A6B							
T410P77G51												
T410P77G52	20	18MAR04*	14APR04	20	A6B							
T410P77G53	9	13MAY04	25MAY04	0	A6B							
T410P77G54	86	26MAY04	27SEP04	0	A6B							
T410P77G55	28	28SEP04	02NOV04	0	A6B							
150.R05 Mix 1st Batch of SY-101 Feed In AP-104	6	07MAY04	12MAY04	0	A6B							
T415R05A												
150.R25 Prov SY-101 Feed Btch Info (AP-104) to DOE-ORP	2	03NOV04	04NOV04	0	A6B							
T415R25A												
T415R25B	5	05NOV04	11NOV04	0	A6B							
150.R30 Provide Approval to Deliver LAW Feed Batch #10	30	12NOV04	11DEC04	0	A6B							
T415R30A												

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1B LAW PH Tank 1 - AP-101 Sht 2					
350.015 Vitriify 1st LAW Feed Batch					
T435015A	731	01DEC06*	30NOV08	1	A1B
350.020 Prefreat 2nd LAW Feed Batch					
T435020A	30	01NOV08	30NOV08	1	A1B
350.025 Vitriify 2nd LAW Feed Batch					
T435025A	274	01DEC08	31AUG09	1	A1B
350.030 Prefreat 3rd LAW Feed Batch					
T435030A	30	02AUG09	31AUG09	1	A2B
350.035 Vitriify 3rd LAW Feed Batch					
T435035A	212	01SEP09	31MAR10	1	A2B
350.040 Prefreat 4th LAW Feed Batch					
T435040A	30	02MAR10	31MAR10	1	A2B
350.045 Vitriify 4th LAW Feed Batch					
T435045A	183	01APR10	30SEP10	1	A2B
350.050 Prefreat 5th LAW Feed Batch					
T435050A	30	01SEP10	30SEP10	1	A3B
100.Y43 Samp/Anlyz SY-101 Samp per LAW DOO AN-101					
T410Y43G51	10	20AUG10	02SEP10	30	A6B
T410Y43G52	20	20AUG10*	17SEP10	20	A6B
T410Y43G53	9	18OCT10	28OCT10	0	A6B
T410Y43G54	86	29OCT10	07MAR11	0	A6B
T410Y43G55	26	08MAR11	12APR11	0	A6B
150.R35 X-Site Xtr 2nd Bch SY-101 Fd SY-102 to AN-101					
T413R35A	6	25JUL10*	02AUG10	43	A6B
T413R35B	10	01OCT10	10OCT10	1	A6B
150.R40 Mix 2nd Batch of SY-101 Feed in AN-101					
T415R40A	6	11OCT10	18OCT10	1	A6B

Start Date

Finish Date

Data Date

Rn Date

01OCT99 1SY2

23OCT19

01OCT99

18APR00 08:03

Sheet 1 of 2

RTP April 2000,
Tank Farm Contractor,
Critical Path to SY-101 Batch 2
(T415R65A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12
150.R80 Prov SY-101 Feed Btch Info (AK-181) to DOE-ORP											
T415R80A	2	13APR11	14APR11	0	A8B						
T415R80B	5	15APR11	21APR11	0	A8B						
150.R85 Provide Approval to Deliver LAW Feed Btch #11											
T415R85A	30	22APR11	21MAY11	0	A8B						
Draft Transmit Ltr Data to DOE-ORP for SY-101 Obtain CKG Appr for Transmit Ltrs SY-101 Provide Approval to Deliver SY-101 Feed Batch 2											

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
350.015 Vitrify 1st LAW Feed Batch					
T435015A	731	01DEC06*	30NOV08	1	A1B
350.020 Pretreat 2nd LAW Feed Batch					
T435020A	30	01NOV08	30NOV08	1	A1B
350.025 Vitrify 2nd LAW Feed Batch					
T435025A	274	01DEC08	31AUG09	1	A1B
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2					
150.L70 Decant 2nd Btch 2AN Feed 2AN to BNFL Facil					
T415L70A	5	16JUN08*	22JUN09	43	A2B
T415L70B	11	21AUG09	31AUG09	1	A2B
150.L75 Clean Out AN-102 and Flush to AN-108					
T415L75B	3	01SEP09	03SEP09	1	A2B
T415L75C	9	04SEP09	12SEP09	1	A2B
350.030 Pretreat 3rd LAW Feed Batch					
T435030A	30	02AUG09	31AUG09	1	A2B
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2					
100.N49 Samp/Anlyz 5AN Samps per LAW Fd Cert DCO 2AN					
T410N49G51	10	14OCT10	27OCT10	30	A5B
T410N49G52	20	14OCT10*	10NOV10	20	A5B
T410N49G53	9	13DEC10	23DEC10	0	A5B
T410N49G54	86	28DEC10	28APR11	52	A5B
T410N49G55	26	29APR11	06JUN11	52	A5B
100.N83 Sample 5AN Feed in 5AN and Analyze for Sulfates					
T410N83G11	10	20AUG10	02SEP10	30	A5B
T410N83G12	20	20AUG10*	17SEP10	20	A5B
T410N83G13	5	18OCT10	22OCT10	0	A5B
T410N83G14	20	25OCT10	19NOV10	0	A5B
105.N49 Provide AN-105 Samples from AN-102 to BNFL					
T410N49GHL	7	24DEC10	30DEC10	2	A5B
120.D82 Install AN-105 Mixer Pump & Related Systems					
T412D82022	20	30SEP08	27OCT09	0	A5B
T412D82028	70	24SEP09	07JAN10	22	A5B
T412D82027	5	13JAN10	25JAN10	0	A5B

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14
T412D82028	10	26JAN10	08FEB10	0	A5B				Perform Equipment Preventive Maint				
T412D82029	20	09FEB10	09MAR10	0	A5B				Training at CTF				
T412D82030	10	26JAN10	06FEB10	0	A5B				Modify CTF for Training				
T412D82056	5	29JAN10	04FEB10	22	A5B				Ops Review and Release Package to Field				
T412D82057	6	10MAR10	17MAR10	0	A5B				Install Removal Equipment - 6" Flex Rec				
T412D82058	1	18MAR10	18MAR10	0	A5B				Remove Thermocouple Tree with F/R				
T412D82059	5	31MAR10	06APR10	0	A5B				Remove Removal Equipment				
T412D82060	1	19MAR10	19MAR10	0	A5B				Install Shield Plug				
T412D82061	2	07APR10	08APR10	0	A5B				Transport TIC to Disposal				
T412D82062	2	22MAR10	23MAR10	0	A5B				Weld End Cap				
T412D82063	5	24MAR10	30MAR10	0	A5B				Grout Container				
T412D82064	5	08JAN10	14JAN10	22	A5B				Ops Review and Release Package to Field				
T412D82065	6	09APR10	16APR10	0	A5B				Install Removal Equipment - 8" Flex Rec				
T412D82066	1	19APR10	19APR10	0	A5B				Remove MIT with F/R				
T412D82067	5	30APR10	06MAY10	0	A5B				Remove Removal Equipment				
T412D82068	1	20APR10	20APR10	0	A5B				Install Flange Cover				
T412D82069	2	07MAY10	10MAY10	0	A5B				Transport MIT to Disposal				
T412D82070	2	21APR10	22APR10	0	A5B				Weld End Cap				
T412D82071	5	23APR10	29APR10	0	A5B				Grout Container				
T412D82226	20	28OCT09	24NOV09	0	A5B				Prep CWPI/JCS Equip Install Work Pkgs				
T412D82227	70	18AUG09	24NOV09	7	A5B				Prep Tank Equipment Install Training at CTF				
T412D82235	5	25NOV09	03DEC09	7	A5B				Ops Review and Release Pkg to Field				
T412D82236	5	25NOV09	03DEC09	8	A5B				Test Mixer Pump-1 at MASF				
T412D82237	2	16DEC09	17DEC09	0	A5B				Install Shield Ring & Temp. Hose				
T412D82238	1	15DEC09	15DEC09	0	A5B				Stage Two Cranes				
T412D82239	2	22DEC09	23DEC09	0	A5B				Install Mixer Pump-1 - Riser 007				
T412D82240	2	28DEC09	29DEC09	0	A5B				Make Elec Connections - Mixer Pump-1				
T412D82241	2	18DEC09	21DEC09	0	A5B				Run 1/2" SW line/Connect to MP-1				
T412D82242	2	30DEC09	31DEC09	0	A5B				Install MP-1 Heat Tracing				
T412D82243	5	04DEC09	10DEC09	13	A5B				Ops Review and Release Pkg to Field				
T412D82244	5	04DEC09	10DEC09	14	A5B				Test Mixer Pump-2 at MASF				
T412D82245	2	05JAN10	06JAN10	0	A5B				Install Shield Ring & Temp. Hose				
T412D82246	1	04JAN10	04JAN10	0	A5B				Stage Two Cranes				
T412D82247	2	11JAN10	12JAN10	0	A5B				Install Mixer Pump-2 - Riser 008				

Activity ID	Qty	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14
T412D82248	2	13JAN10	14JAN10	0	A5B					Make Elec Connections - Mixer Pump-2			
T412D82249	2	07JAN10	08JAN10	0	A5B				Run 12" SW line/Connect to MP-2				
T412D82250	2	15JAN10	18JAN10	0	A5B				Install MP-2 Heat Tracing				
T412D82251	5	25NOV09	03DEC09	0	A5B				Ops Review and Release Pkg to Field				
T412D82252	1	04DEC09	04DEC09	0	A5B				Remove 12" Shield Plug - Riser 013				
T412D82253	2	07DEC09	08DEC09	0	A5B				Install Temperature Probe Assembly				
T412D82254	2	09DEC09	10DEC09	0	A5B				Run Cables - Temp Probe to TMAC Panel				
T412D82255	2	11DEC09	14DEC09	0	A5B				Terminate Wires and Perform Functional Test				
T412D82300	40	11MAY10	07JUL10	0	A5B				ATP - AN-105				
T412D82301	40	09JUN10	04AUG10	16	A5B				Punchlist				
T412D82302	5	05AUG10	11AUG10	16	A5B				Sign-off				
T412D82M02	0	25SEP09		3	A5B				Start Construction				
T412D82M03	0	12AUG10	11AUG10	16	A5B				Construction Complete				
130.064 Startup/Test AN-105 Mixer Pump and Related Sys													
T412D84A00	0		07JUL10	0	A5B				Construction Turnover to Operations				
T412D84A2	42	07MAY10	07JUL10	0	A5B				Prepare New Maintenance Procedure AN-105 Mix				
T412D84A3	110	01FEB10	07JUL10	0	A5B				Prep Proc Chg Auth (PCA) Process Op AN-105 Mix				
T412D84A4	42	07MAY10	07JUL10	0	A5B				Prep Proc Chg Auth (PCA) Process - Maint AN-105				
T412D84B1	11	07JUL10	21JUL10	15	A5B				Prep Startup Op Training Matls AN-105 Mixer				
T412D84B2	16	12AUG10	02SEP10	0	A5B				Perf Startup Operational Training AN-105 Mixer				
T412D84D2	7	19AUG10	27AUG10	0	A5B				Perform Rqd Op Tests for AN-105 Mixer				
T412D84D3	4	30AUG10	02SEP10	0	A5B				Prepare Op Test Report for AN-105 Mixer				
T412D84E	30	08JUL10	18AUG10	0	A5B				Prepform PM Routines AN-105 Mixer				
T412D84G	0		02SEP10	0	A5B				Complete ABU Checklist				
130.B23 Xtr SAN Fd betwn 2AN/SAN til Sulfate Anlys Accept													
T413B23B	30	03SEP10	15OCT10	0	A5B				Mix Waste in AN-105 and Settle Solids				
T413B23C	4	23AUG10*	26AUG10	60	A5B				Prep LLW Transfer Procedure for AN-105 to AN-102				
T413B23D	4	22NOV10	29NOV10	0	A5B				Transfer 300k Gallons Feed from AN-105 to AN-102				
T413B23E	5	30NOV10	06DEC10	0	A5B				Mix Waste in AN-102				
T413B23F	4	03SEP10*	09SEP10	60	A5B				Prep LLW Transfer Procedure for AN-102 to AN-105				
T413B23G	4	07DEC10	10DEC10	0	A5B				Transfer 300k Gallons Feed from AN-102 to AN-105				
130.B25 Degass SAN by Decant 1st Blch SAN to AN-102													
T413B25A	5	11JUN09*	17JUN09	60	A5B				PCA: AN-105 to AN-102				
T413B25B	9	14SEP09	24SEP09	0	A5B				Water 300k Gallons Feed from AN-105 to AN-102				
T413B25C	3	25SEP09	29SEP09	0	A5B				Backfill AN-105 with 150k Gals of Dilution Water				

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14
150.840 Prov AN-103 Feed Bch Info (AN-102) to DOE-ORP													
T415B40A	2	07JUN11	08JUN11	52	A5B								
T415B40B	5	09JUN11	15JUN11	52	A5B								
150.844 Divr 1st Bch AN-105 Feed AN-102 to BNFL Feed													
T415B44A	5	22JUL11	28JUL11	43	A5B								
T415B44B	11	27SEP11	07OCT11	2	A5B								
150.848 Divr 2nd Bch AN-105 Feed AN-102 to BNFL Feed													
T415B48A	5	22JUL11	28JUL11	43	A5B								
T415B48B	11	27SEP11	07OCT11	2	A5B								
150.850 Divr 3rd Bch AN-105 Feed AN-102 to BNFL Feed													
T415B50A	5	22JUL11	28JUL11	43	A5B								
T415B50B	11	27SEP11	07OCT11	2	A5B								
150.852 Divr 4th Bch AN-105 Feed AN-102 to BNFL Feed													
T415B52A	5	22JUL11	28JUL11	43	A5B								
T415B52B	11	27SEP11	07OCT11	2	A5B								
150.854 Divr 5th Bch AN-105 Feed AN-102 to BNFL Feed													
T415B54A	5	22JUL11	28JUL11	43	A5B								
T415B54B	11	27SEP11	07OCT11	2	A5B								
150.856 Divr 6th Bch AN-105 Feed AN-102 to BNFL Feed													
T415B56A	5	22JUL11	28JUL11	43	A5B								
T415B56B	11	27SEP11	07OCT11	2	A5B								
150.858 Divr 7th Bch AN-105 Feed AN-102 to BNFL Feed													
T415B58A	5	22JUL11	28JUL11	43	A5B								
T415B58B	11	27SEP11	07OCT11	2	A5B								
150.860 Divr 8th Bch AN-105 Feed AN-102 to BNFL Feed													
T415B60A	5	22JUL11	28JUL11	43	A5B								
 								

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2														
350.015 Verify 1st LAW Feed Batch														
T435015A	731	01DEC08*	30NOV08	1	A1B	Verify 1st LAW Feed Batch (AP-101)								
350.020 Pretreat 2nd LAW Feed Batch														
T435020A	30	01NOV08	30NOV08	1	A1B	Pretreat 2nd LAW Feed Batch (Envelope B)								
350.025 Verify 2nd LAW Feed Batch														
T435025A	274	01DEC08	31AUG09	1	A1B	Verify 2nd LAW Feed Batch (Envelope B)								
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2														
150.L70 Decant 2nd Bch 2AN Feed 2AN to BNFL Facil														
T415L70A	5	16JUN08*	22JUN08	43	A2B	PCA LAW Transfer Procedure AN-102 to BNFL								
T415L70B														
T415L70B	11	21AUG09	31AUG09	1	A2B	Mix Wst: AN-102 Feed from AN-102 to BNFL								
150.L75 Clean Out AN-102 and Flush to AN-108														
T415L75B	3	01SEP09	03SEP09	1	A2B	Add Diluent to AN-102								
T415L75C														
T415L75C	9	04SEP09	12SEP09	1	A2B	Mix LLW 2AN to 6AN								
350.030 Pretreat 3rd LAW Feed Batch														
T435030A	30	02AUG09	31AUG09	1	A2B	Pretreat 3rd LAW Feed Batch (AN-102 1st)								
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2														
100.N49 Samp/Anlyz 5AN Samps per LAW Fd Cart DQO 2AN														
T410N49G51	10	14OCT10	27OCT10	30	A5B	Write Grab TSAP-AN-102 (AN-105)								
T410N49G52														
T410N49G52	20	14OCT10*	10NOV10	20	A5B	Plan/Schedule/Mat'l for Grab-AN-102 (AN-105)								
T410N49G53														
T410N49G53	9	13DEC10	23DEC10	0	A5B	Acquire 5 Litre Grab Sample-AN-102 (AN-105)								
T410N49G54														
T410N49G54	86	28DEC10	28APR11	52	A5B	Grab Sample Analysis-AN-102 (AN-105)								
T410N49G55														
T410N49G55	26	29APR11	08JUN11	52	A5B	Issue Grab Data Report-AN-102 (AN-105)								
100.N63 Sample 5AN Feed in 5AN and Analyze for Sulfates														
T410N63G11	10	20AUG10	02SEP10	30	A5B	Write Grab TSAP-AN-105								
T410N63G12														
T410N63G12	20	20AUG10*	17SEP10	20	A5B	Plan/Schedule/Mat'l for Grab-AN-105								
T410N63G13														
T410N63G13	5	18OCT10	22OCT10	0	A5B	Acquire 1 Litre Grab Sample-AN-105								
T410N63G14														
T410N63G14	20	25OCT10	19NOV10	0	A5B	Grab Sample Analysis-AN-105								
105.N48 Provide AN-105 Samples from AN-102 to BNFL														
T410N49GHL	7	24DEC10	30DEC10	2	A5B	Ship Hedgehog Liquid, Grab-AN-105								
120.D82 Install AN-105 Mixer Pump & Related Systems														
T412D82022	20	30SEP09	27OCT09	0	A5B	Mobilize								
T412D82026														
T412D82026	70	25SEP09	07JAN10	22	A5B	Prep CWPIJCS Equip. Removal Work Packages								
T412D82027														
T412D82027	5	19JAN10	25JAN10	0	A5B	Stage Equipment at Cold Test Facility								
RTP April 2000, Tank Farm Contractor, Critical Path to AN-103 Batch 2 (T415J65A)														
Start Date						01OCT99 3ANZ								
Finish Date						23OCT19								
Data Date						01OCT99								
Run Date						17APR00 14:22								
						Sheet 1 of 5								

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
T412D82028	10	26JAN10	08FEB10	0	A5B
T412D82029	20	09FEB10	09MAR10	0	A5B
T412D82030	10	26JAN10	08FEB10	0	A5B
T412D82056	5	29JAN10	04FEB10	22	A5B
T412D82057	6	10MAR10	17MAR10	0	A5B
T412D82058	1	18MAR10	19MAR10	0	A5B
T412D82059	5	31MAR10	06APR10	0	A5B
T412D82060	1	19MAR10	19MAR10	0	A5B
T412D82061	2	07APR10	08APR10	0	A5B
T412D82062	2	22MAR10	23MAR10	0	A5B
T412D82063	5	24MAR10	30MAR10	0	A5B
T412D82064	5	06JAN10	14JAN10	22	A5B
T412D82065	6	09APR10	16APR10	0	A5B
T412D82066	1	19APR10	19APR10	0	A5B
T412D82067	5	30APR10	08MAY10	0	A5B
T412D82068	1	20APR10	20APR10	0	A5B
T412D82069	2	07MAY10	10MAY10	0	A5B
T412D82070	2	21APR10	22APR10	0	A5B
T412D82071	5	23APR10	29APR10	0	A5B
T412D82226	20	28OCT09	24NOV09	0	A5B
T412D82227	70	18AUG09	24NOV09	7	A5B
T412D82235	5	25NOV09	03DEC09	7	A5B
T412D82236	5	25NOV09	03DEC09	8	A5B
T412D82237	2	16DEC09	17DEC09	0	A5B
T412D82238	1	15DEC09	15DEC09	0	A5B
T412D82239	2	22DEC09	23DEC09	0	A5B
T412D82240	2	28DEC09	29DEC09	0	A5B
T412D82241	2	18DEC09	21DEC09	0	A5B
T412D82242	2	30DEC09	31DEC09	0	A5B
T412D82243	5	04DEC09	10DEC09	13	A5B
T412D82244	5	04DEC09	10DEC09	14	A5B
T412D82245	2	05JAN10	06JAN10	0	A5B
T412D82246	1	04JAN10	04JAN10	0	A5B
T412D82247	2	11JAN10	12JAN10	0	A5B

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15
T412D82248	2	13JAN10	14JAN10	0	A5B				Make Elec Connections - Mixer Pump-2					
T412D82249	2	07JAN10	08JAN10	0	A5B				Run 1/2" SW line/Connect to MP-2					
T412D82250	2	15JAN10	16JAN10	0	A5B				Install MP-2 Heat Tracing					
T412D82251	5	25NOV09	03DEC09	0	A5B				Ops Review and Release Pkg to Field					
T412D82252	1	04DEC09	04DEC09	0	A5B				Remove 12" Shield Plug - Riser 013					
T412D82253	2	07DEC09	08DEC09	0	A5B				Install Temperature Probe Assembly					
T412D82254	2	09DEC09	10DEC09	0	A5B				Run Cables - Temp Probe to TMAC Panel					
T412D82255	2	11DEC09	14DEC09	0	A5B				Terminate Wires and Perform Functional Test					
T412D82300	40	11MAY10	07JUL10	0	A5B				Start Construction					
T412D82301	40	08JUN10	04AUG10	16	A5B				Construction Complete					
T412D82302	5	05AUG10	11AUG10	16	A5B				Construction Turnover to Operations					
T412D82M02	0	25SEP08		3	A5B				Prepare New Maintenance Procedure AN-105 Mix					
T412D82M03	0	12AUG10	11AUG10	16	A5B				Prep Proc Chg Auth (PCA) Process Op AN-105 Mix					
T412D84A00	0	07JUL10	07JUL10	0	A5B				Prep Proc Chg Auth (PCA) Process - Maint AN-105					
T412D84A2	42	07MAY10	07JUL10	0	A5B				Prep Startup Op Training Matls AN-105 Mixer					
T412D84A3	110	01FEB10	07JUL10	0	A5B				Perf Startup Operational Training AN-105 Mixer					
T412D84A4	42	07MAY10	07JUL10	0	A5B				Perform Rqd Op Tests for AN-105 Mixer					
T412D84B1	11	07JUL10	21JUL10	15	A5B				Prep Op Test Report for AN-105 Mixer					
T412D84B2	16	12AUG10	02SEP10	0	A5B				Prepform PM Routines AN-105 Mixer					
T412D84D2	7	19AUG10	27AUG10	0	A5B				Complete ABU Checklist					
T412D84D3	4	30AUG10	02SEP10	0	A5B				Mix Waste in AN-105 and Settle Solids					
T412D84E	30	08JUL10	18AUG10	0	A5B				Prep LLW Transfer Procedure for AN-105 to AN-102					
T412D84G	0		02SEP10	0	A5B				Transfer 300K Gallons Feed from AN-105 to AN-102					
T413B23B	30	03SEP10	15OCT10	0	A5B				Mix Waste in AN-102					
T413B23C	4	23AUG10	26AUG10	60	A5B				Prep LLW Transfer Procedure for AN-105 to AN-102					
T413B23D	4	22NOV10	29NOV10	0	A5B				Transfer 300K Gallons Feed from AN-105 to AN-102					
T413B23E	5	30NOV10	06DEC10	0	A5B				Mix Waste in AN-102					
T413B23F	4	03SEP10	09SEP10	60	A5B				Prep LLW Transfer Procedure for AN-102 to AN-105					
T413B23G	4	07DEC10	10DEC10	0	A5B				Transfer 300K Gallons Feed from AN-102 to AN-105					
T413B25A	5	11JUN09	17JUN09	60	A5B				PCA AN-105 to AN-102					
T413B25B	9	14SEP09	24SEP09	0	A5B				Transfer 300K Gallons Feed from AN-105 to AN-102					
T413B25C	3	26SEP09	29SEP09	0	A5B				Backfill AN-105 with 150K Gals of Dilution Water					

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
100.B40 Prov AN-105 Feed Bch Info (AN-102) to DOE-ORP					
T415B40A	2	07JUN11	08JUN11	52	A5B
T415B40B	5	09JUN11	15JUN11	52	A5B
100.B44 Divr 1st Bch AN-105 Feed AN-102 to BNFL Facil					
T415B44A	5	22JUL11*	28JUL11	43	A5B
T415B44B	11	27SEP11	07OCT11	2	A5B
100.N00 Sample/Anlye 3AM Samples per LAW Fd Cont DOO 3AM					
T410N56G51	10	14NOV12	23NOV12	13	A7B
T410N56G52	20	14NOV12*	13DEC12	3	A7B
T410N56G53	9	19DEC12	03JAN13	0	A7B
T410N56G54	86	04JAN13	08MAY13	0	A7B
T410N56G55	26	07MAY13	12JUN13	0	A7B
120.J00 Install AN-103 Mixer Pump & Related Systems					
T412J90022	20	21OCT11	17NOV11	50	A7B
T412J90027	5	02MAY12	08MAY12	0	A7B
T412J90028	10	09MAY12	22MAY12	0	A7B
T412J90029	20	23MAY12	20JUN12	0	A7B
T412J90030	10	09MAY12	22MAY12	0	A7B
T412J90056	5	21JUN12	27JUN12	0	A7B
T412J90057	6	28JUN12	08JUL12	0	A7B
T412J90058	1	09JUL12	09JUL12	0	A7B
T412J90059	5	20JUL12	28JUL12	0	A7B
T412J90060	1	10JUL12	10JUL12	0	A7B
T412J90061	2	27JUL12	30JUL12	0	A7B
T412J90062	2	11JUL12	12JUL12	0	A7B
T412J90063	5	13JUL12	19JUL12	0	A7B
T412J90064	5	28JUN12	05JUL12	17	A7B
T412J90065	6	31JUL12	07AUG12	0	A7B
T412J90066	1	08AUG12	08AUG12	0	A7B
T412J90067	5	21AUG12	27AUG12	0	A7B
T412J90068	1	09AUG12	09AUG12	0	A7B
T412J90069	2	28AUG12	29AUG12	0	A7B
T412J90070	2	10AUG12	13AUG12	0	A7B
T412J90071	5	14AUG12	20AUG12	0	A7B
T412J90026	20	03FEB12	02MAR12	0	A7B

Draft Transmit Ltr Data to DOE-ORP for AN-105

Obtain CHG Appr for Transmit Ltrs AN-105

PCA LAW Transfer Procedure AN-102 to BNFL

Write Wst AN105 Feed from AN102 to BNFL

Write Grab TSAP-AN-103

Plan/Schedule/Mat'l for Grab-AN-103

Acquire 5 Litre Grab Sample-AN-103

Grab Sample Analysis-AN-103

Issue Grab Data Report-AN-103

Mobilize

Stage Equipment at Cold Test Facility

Perform Equipment Preventive Maint

Training at CTF

Modify CTF for Training

Ops Review and Release Package to Field

Install Removal Equipment - 6" Flex Rec

Remove Thermocouple Tree with F/R

Remove Removal Equipment

Install Shield Plug

Transport TIC to Disposal

Weld End Cap

Grout Container

Ops Review and Release Package to Field

Install Removal Equipment - 6" Flex Rec

Remove MIT with F/R

Remove Removal Equipment

Install Flange Cover

Transport MIT to Disposal

Weld End Cap

Grout Container

Install Tank Equipment Install Training at CTF

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15
T412J90227	70	21OCT11	02FEB12	0	A7B						Prep CW/UCS Equip Install Work Pkgs			
T412J90235	5	10FEB12	18FEB12	30	A7B						Ops Review and Release Pkg to Field			
T412J90236	5	03FEB12	09FEB12	32	A7B						Test Mixer Pump-1 at MASF			
T412J90237	2	28MAR12	29MAR12	0	A7B						Install Shield Ring & Temp. Hose			
T412J90238	1	30MAR12	30MAR12	1	A7B						Stage Two Cranes			
T412J90239	4	03APR12	06APR12	0	A7B						Install Mixer Pump-1 - Riser (XXX)			
T412J90240	2	09APR12	10APR12	0	A7B						Make Elec Connections - Mixer Pump-1			
T412J90241	2	30MAR12	02APR12	0	A7B						Run 1/2" SW line/Connect to MP-1			
T412J90242	2	11APR12	12APR12	0	A7B						Install MP-1 Heat Tracing			
T412J90243	5	03FEB12	08FEB12	44	A7B						Ops Review and Release Pkg to Field			
T412J90244	5	10FEB12	18FEB12	40	A7B						Test Mixer Pump-2 at MASF			
T412J90245	2	16APR12	17APR12	0	A7B						Install Shield Ring & Temp. Hose			
T412J90246	1	13APR12	13APR12	0	A7B						Stage Two Cranes			
T412J90247	4	20APR12	25APR12	0	A7B						Install Mixer Pump-2 - Riser (XXZ)			
T412J90248	2	26APR12	27APR12	0	A7B						Make Elec Connections - Mixer Pump-2			
T412J90249	2	19APR12	19APR12	0	A7B						Run 1/2" SW line/Connect to MP-2			
T412J90250	2	30APR12	01MAY12	0	A7B						Install MP-2 Heat Tracing			
T412J90251	5	03FEB12	09FEB12	15	A7B						Ops Review and Release Pkg to Field			
T412J90252	1	05MAR12	05MAR12	0	A7B						Remove 12" Shield Plug - Riser (XXA)			
T412J90253	2	06MAR12	07MAR12	0	A7B						Install Temperature Probe Assembly			
T412J90254	2	08MAR12	09MAR12	0	A7B						Run Cables - Temp Probe to TMAC Panel			
T412J90255	2	12MAR12	13MAR12	0	A7B						Terminate Wires and Perform Functional Test			
T412J90301	40	30AUG12	25OCT12	0	A7B						Punchlist			
T412J90302	5	26OCT12	01NOV12	0	A7B						Sign-off			
T412J90402	0	21OCT11		0	A7B						Start Construction (Mixer Pump & Related Sys)			
T412J90M03	0	02NOV12	01NOV12	0	A7B						Construction Complete (Mixer Pump & Related Sys)			
120J92 Startup/Test AN-103 Mixer Pump and Related Sys														
T412J92B1	11	02NOV12	16NOV12	0	A7B						Prep Startup Op Training Matls AN-103 Mixer			
T412J92B2	16	19NOV12	12DEC12	0	A7B						Perf Startup Operational Training AN-103 Mixer			
T412J92D3	4	02NOV12	07NOV12	23	A7B						Prepare Op Test Report for AN-103 Mixer			
T412J92G	0		12DEC12	0	A7B						Complete ABU Checklist			
130J10 Degass AN-103 by Decant 1st Blch AN-103 to AN-102														
T413J10A	5	08JUL11	14JUL11	60	A7B						PCA: AN-103 to AN-102			
T413J10B	9	10OCT11	20OCT11	0	A7B						Wtr 300k Gallons Feed from AN-103 to AN-102			
T413J10C	3	21OCT11	25OCT11	0	A7B						Backfill AN-103 with 150k Gals of Dilution Water			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15
150.J40 Mix Remaining AN-103 Feed														
T415J40A	6	13DEC12	18DEC12	0	A7B									
150.J60 Prov AN-103 Feed Bch Info (AN-103) to DOE-ORP														
T415J60A	2	13JUN13	14JUN13	0	A7B									
T415J60B	5	17JUN13	21JUN13	0	A7B									
150.J65 Provide Approval to Deliver LAW Feed Batch #13														
T415J65A	30	22JUN13	21JUL13	0	A7B									

Perf Mixing Operation Remaining Feed AN-103

☐ Draft Transmit Ltr Data to DOE-ORG for AN-103
☐ Obtain CHG Appr for Transmit Ltrs AN-103

☐ Provide Approval to Xfer AN-103 Feed Batch 2

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14
100.W45 Samp/Anlyz 1AW Samples per LAW Feed Cart DOO SAN													
T410W45G51	10	15FEB12	01MAR12	30	A8B								
T410W45G52	20	16FEB12*	15MAR12	20	A8B								
T410W45G53	9	13APR12	25APR12	0	A8B								
T410W45G54	86	26APR12	27AUG12	0	A8B								
T410W45G55	26	28AUG12	03OCT12	0	A8B								
130.G10 Degass AW-101 by Decant 1st Btch AW-101 to SAN													
T413G10A	5	29DEC11*	05JAN12	60	A8B								
T413G10B	8	02APR12	12APR12	0	A8B								
150.G25 Prov AW-101 Feed Btch Info (AN-105) to DOE-ORP													
T415G25A	2	04OCT12	05OCT12	0	A8B								
T415G25B	5	08OCT12	12OCT12	0	A8B								
150.G30 Provide Approval to Deliver LAW Feed Batch #14													
T415G30A	30	13OCT12	11NOV12	0	A8B								
						<p>Write Grab TSAP-AN-105 (AW-101)</p> <p>Plan/Schedule/Mat'l for Grab-AN-105 (AW-101)</p> <p>Acquire 5 Litre Grab Sample-AN-105 (AW-101)</p> <p>Grab Sample Analysis-AN-105 (AW-101)</p> <p>Issue Grab Data Report-AN-105 (AW-101)</p> <p>PCA: AW-101 to AN-105</p> <p>Xfer 300K Gallons Feed from AW-101 to AN-105</p> <p>Grab Transmit Ltr Data to DOE-ORP for AW-101</p> <p>Obtain CHG Appr for Transmit Ltrs AW-101</p> <p>Provide Approval to Xfr AW-101 Feed</p>							

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14								
A1B LAW/Ph 1 Tank 1 - AP-101 Sht 2																					
350.015 Verify 1st LAW Feed Batch																					
T435015A	731	01DEC06	30NOV08	1	A1B	Verify 1st LAW Feed Batch (AP-101)															
350.020 Pretreat 2nd LAW Feed Batch																					
T435020A	30	01NOV08	30NOV08	1	A1B	Pretreat 2nd LAW Feed Batch (Envelope B)															
350.025 Verify 2nd LAW Feed Batch																					
T435025A	274	01DEC08	31AUG09	1	A1B	Verify 2nd LAW Feed Batch (Envelope B)															
A2B LAW/Ph 1 Tank 2 - AN-102 Sht 2																					
350.030 Pretreat 3rd LAW Feed Batch																					
T435030A	30	02AUG09	31AUG09	1	A2B	Pretreat 3rd LAW Feed Batch (AN-102 1st)															
350.035 Verify 3rd LAW Feed Batch																					
T435035A	212	01SEP09	31MAR10	1	A2B	Verify 3rd LAW Feed Batch (AN-102 1st)															
350.040 Pretreat 4th LAW Feed Batch																					
T435040A	30	02MAR10	31MAR10	1	A2B	Pretreat 4th LAW Feed Batch (AN-102 2nd)															
350.045 Verify 4th LAW Feed Batch																					
T435045A	183	01APR10	30SEP10	1	A2B	Verify 4th LAW Feed Batch (AN-102 2nd)															
A3B LAW/Ph 1 Tank 3 - AN-104 Sht 2																					
350.050 Pretreat 5th LAW Feed Batch																					
T435050A	30	01SEP10	30SEP10	1	A3B	Pretreat 5th LAW Feed Batch (AN-104 1st)															
350.055 Verify 5th LAW Feed Batch																					
T435055A	151	01OCT10	28FEB11	1	A3B	Verify 5th LAW Feed Batch (AN-104 1st)															
350.060 Pretreat 6th LAW Feed Batch																					
T435060A	30	30JAN11	28FEB11	1	A3B	Pretreat 6th LAW Feed Batch (AN-104 2nd)															
350.065 Verify 6th LAW Feed Batch																					
T435065A	122	01MAR11	30JUN11	1	A3B	Verify 6th LAW Feed Batch (AN-104 2nd)															
A4B LAW/Ph 1 Tank 4 - AN-107 Sht 2																					
350.070 Pretreat 7th LAW Feed Batch																					
T435070A	30	01JUN11	30JUN11	1	A4B	Pretreat 7th LAW Feed Batch (AN-107)															
350.075 Verify 7th LAW Feed Batch																					
T435075A	275	01JUL11	31MAR12	1	A4B	Verify 7th LAW Feed Batch (AN-107)															
A5B LAW/Ph 1 Tank 5 - AN-105 Sht 2																					
150.080 Decant 2nd Bch SAN Feed SAN to BNFL Feed																					
T415B800A	5	16JAN12	20JAN12	42	A5B	PCA LAW Transfer Procedure AN-105 to BNFL															
T415B800B																					
T415B800B	11	21MAR12	31MAR12	1	A5B	Air Wst: Rem Feed AN-105 from AN-105 to BNFL															
350.080 Pretreat 8th LAW Feed Batch																					
T435080A	30	02MAR12	31MAR12	1	A5B	Pretreat 8th LAW Feed Batch (AN-105 1st)															

Start Date

01OCT99

Finish Date

23OCT19

Data Date

01OCT99

Run Date

18APR00 08:09

Sheet 1 of 4

RTP April 2000,

Tank Farm Contractor,

Critical Path to AW-101 Batch 2

(T415G85A)

© Primavera Systems, Inc.

FY07						FY08		FY09		FY10		FY11		FY12		FY13		FY14		FY15		FY16		FY17		FY18	
Activity ID		Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet																					
A8B, LAW Ph 1 Tank 8 - AW-101 Sht 2																											
100,048 Samp/Anlyz 1AW Smp/Per LAW Feed Cert DOO 1AW																											
T410W46G53		9	23SEP13	03OCT13	0	A8B		Acquire 5 Litre Grab Sample-AW-101																			
T410W46G54		88	04OCT13	07FEB14	0	A8B		Grab Sample Analysis-AW-101																			
T410W46G55		28	10FEB14	18MAR14	0	A8B		Issue Grab Data Report-AW-101																			
120,080 Install AW-101 Mixer Pump & Related Systems																											
T412G80022		20	13APR12	10MAY12	50	A8B		Mobilize																			
T412G80028		70	02OCT12	14JAN13	0	A8B		Prep CWP/JCS Equip. Removal Work Packages																			
T412G80027		5	15JAN13	21JAN13	0	A8B		Stage Equipment at Cold Test Facility																			
T412G80028		10	22JAN13	04FEB13	0	A8B		Perform Equipment Preventive Maint																			
T412G80029		20	05FEB13	05MAR13	0	A8B		Training at CTF																			
T412G80030		10	22JAN13	04FEB13	0	A8B		Modify CTF for Training																			
T412G80056		5	15JAN13	21JAN13	30	A8B		Ops Review and Release Package to Field																			
T412G80057		6	08MAR13	13MAR13	0	A8B		Install Removal Equipment - 8" Flex Rec																			
T412G80058		1	14MAR13	14MAR13	0	A8B		Remove Thermocouple Tree with F/R																			
T412G80059		5	27MAR13	02APR13	0	A8B		Remove Removal Equipment																			
T412G80060		1	15MAR13	15MAR13	0	A8B		Install Shield Plug																			
T412G80061		2	03APR13	04APR13	0	A8B		Transport TC to Disposal																			
T412G80062		2	18MAR13	19MAR13	0	A8B		Weld End Cap																			
T412G80063		5	20MAR13	28MAR13	0	A8B		Grout Container																			
T412G80064		5	15JAN13	21JAN13	52	A8B		Ops Review and Release Package to Field																			
T412G80065		8	05APR13	12APR13	0	A8B		Install Removal Equipment - 8" Flex Rec																			
T412G80066		1	15APR13	15APR13	0	A8B		Remove MIT with F/R																			
T412G80067		5	28APR13	02MAY13	0	A8B		Remove Removal Equipment																			
T412G80068		1	18APR13	18APR13	0	A8B		Install Flange Cover																			
T412G80069		2	03MAY13	06MAY13	0	A8B		Transport MIT to Disposal																			
T412G80070		2	17APR13	18APR13	0	A8B		Weld End Cap																			
T412G80071		5	19APR13	25APR13	0	A8B		Grout Container																			
T412G80072		20	24JUL12	20AUG12	0	A8B		In-Tank Equipment Install Training at CTF																			
T412G80027		70	13APR12	23JUL12	0	A8B		Prep CWP/JCS Equip Install Work Pkgs																			
T412G80235		5	24JUL12	30JUL12	18	A8B		Ops Review and Release Pkg to Field																			
T412G80236		5	31JUL12	06AUG12	18	A8B		Test Mixer Pump-1 at MASF																			
T412G80237		2	31AUG12	04SEP12	0	A8B		Install Shield Ring & Temp. Hose																			
T412G80238		1	30AUG12	30AUG12	0	A8B		Stage Two Cranes																			
T412G80239		2	07SEP12	10SEP12	0	A8B		Install Mixer Pump-1 - Riser (XXX)																			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
T412G90240	2	11SEP12	12SEP12	0	A8B												
T412G90241	2	05SEP12	06SEP12	0	A8B												
T412G90242	2	13SEP12	14SEP12	0	A8B												
T412G90243	5	31JUL12	06AUG12	28	A8B												
T412G90244	5	07AUG12	13AUG12	24	A8B												
T412G90245	2	18SEP12	19SEP12	0	A8B												
T412G90246	1	17SEP12	17SEP12	0	A8B												
T412G90247	2	24SEP12	25SEP12	0	A8B												
T412G90248	2	26SEP12	27SEP12	0	A8B												
T412G90249	2	20SEP12	21SEP12	0	A8B												
T412G90250	2	28SEP12	01OCT12	0	A8B												
T412G90251	5	24JUL12	30JUL12	15	A8B												
T412G90252	1	21AUG12	21AUG12	0	A8B												
T412G90253	2	22AUG12	23AUG12	0	A8B												
T412G90254	2	24AUG12	27AUG12	0	A8B												
T412G90255	2	28AUG12	29AUG12	0	A8B												
T412G90300	40	07MAY13	02JUL13	0	A8B												
T412G90301	40	05JUN13	31JUL13	0	A8B												
T412G90302	5	01AUG13	07AUG13	0	A8B												
T412G90A	333*	13APR12	07AUG13	0	A8B												
T412G90M02	0	13APR12		0	A8B												
T412G90M03	0	08AUG13	07AUG13	0	A8B												
120.062 Startup/Test AW-101 Mixer Pump and Related Sys																	
T412G92A00	0		02JUL13	11	A8B												
T412G92A2	42	03MAY13	02JUL13	11	A8B												
T412G92A3	110	26JAN13	02JUL13	11	A8B												
T412G92A4	42	03MAY13	02JUL13	28	A8B												
T412G92B1	11	08AUG13	22AUG13	0	A8B												
T412G92B2	18	23AUG13	18SEP13	0	A8B												
T412G92D2	7	15AUG13	23AUG13	11	A8B												
T412G92D3	4	26AUG13	29AUG13	11	A8B												
T412G92E	30	03JUL13	14AUG13	11	A8B												
T412G92G	0		18SEP13	0	A8B												
130.610 Degass AW-101 by Decant 1st Bch AW-101 to 5AN																	
T413G70A	5	28DEC11*	05JAN12	60	A8B												
PCA AW-101 to AN-105																	

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
T413G10B	9	02APR12	12APR12	0	A8B												
T413G10C	3	13APR12	17APR12	0	A8B												
150.G40 Mix Remaining AW-101 Feed																	
T415G40A	8	17SEP13	23SEP13	0	A8B												
150.G60 Prov AW-101 Ed Info AW-101 to DOE-ORP																	
T415G60A	2	19MAR14	20MAR14	0	A8B												
T415G60B	5	21MAR14	27MAR14	0	A8B												
150.G65 Provide Approval to Deliver LAW Feed Batch #15																	
T415G65A	30	28MAR14	26APR14	0	A8B												

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
350.015 Verify 1st LAW Feed Batch					
T435015A	731	01DEC08	30NOV08	0	A1B
350.020 Pretreat 2nd LAW Feed Batch					
T435020A	30	01NOV08	30NOV08	0	A1B
350.025 Verify 2nd LAW Feed Batch					
T435025A	274	01DEC08	31AUG09	0	A1B
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2					
350.030 Pretreat 3rd LAW Feed Batch					
T435030A	30	02AUG09	31AUG09	0	A2B
350.035 Verify 3rd LAW Feed Batch					
T435035A	212	01SEP09	31MAR10	0	A2B
350.040 Pretreat 4th LAW Feed Batch					
T435040A	30	02MAR10	31MAR10	0	A2B
350.045 Verify 4th LAW Feed Batch					
T435045A	183	01APR10	30SEP10	0	A2B
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2					
350.050 Pretreat 5th LAW Feed Batch					
T435050A	30	01SEP10	30SEP10	0	A3B
350.055 Verify 5th LAW Feed Batch					
T435055A	151	01OCT10	28FEB11	0	A3B
350.060 Pretreat 6th LAW Feed Batch					
T435060A	30	30JAN11	28FEB11	0	A3B
350.065 Verify 6th LAW Feed Batch					
T435065A	122	01MAR11	30JUN11	0	A3B
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2					
350.070 Pretreat 7th LAW Feed Batch					
T435070A	30	01JUN11	30JUN11	0	A4B
350.075 Verify 7th LAW Feed Batch					
T435075A	275	01JUL11	31MAR12	0	A4B
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2					
350.080 Pretreat 8th LAW Feed Batch					
T435080A	30	02MAR12	31MAR12	0	A5B
350.085 Verify 8th LAW Feed Batch					
T435085A	153	01APR12	31AUG12	0	A5B

Activity ID: A1B

Orig Dur: 731

Early Start: 01DEC08

Early Finish: 30NOV08

Total Float: 0

Logic Sheet: A1B

Activity ID: A2B

Orig Dur: 274

Early Start: 01DEC08

Early Finish: 31AUG09

Total Float: 0

Logic Sheet: A1B

Activity ID: A3B

Orig Dur: 151

Early Start: 01OCT10

Early Finish: 28FEB11

Total Float: 0

Logic Sheet: A3B

Activity ID: A4B

Orig Dur: 275

Early Start: 01JUL11

Early Finish: 31MAR12

Total Float: 0

Logic Sheet: A4B

Activity ID: A5B

Orig Dur: 153

Early Start: 01APR12

Early Finish: 31AUG12

Total Float: 0

Logic Sheet: A5B

Start Date: 01OCT09

Finish Date: 23OCT19

Data Date: 01OCT09

Run Date: 17APR00 14:54

RTP April 2000,
Tank Farm Contractor,
Critical Path to AW-104 (LAW)
(T415W30A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logio Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15
350.090 Prefreat 8th LAW Feed Batch														
T415R350A	30	02AUG12	31AUG12	0	A5B									
A6B LAW Ph 1 Tank 6 - SY-101 Sht 2														
150.035 Divr 1st Btch SY-101 Feed AP-104 to BNFL Facil														
T415R35A	5	15JUN12	21JUN12	41	A6B									
T415R35B	11	21AUG12	31AUG12	0	A6B									
B1B LAW Ph 1 Ext Order Tk 1 - AW-104 Sht 2														
100.W49 Samp/Anlyz 4AW(LAW) Smpa per LAW Pd Crt DOO 4AP														
T410W49G51	10	24JUL12	06AUG12	30	B1B									
T410W49G52	20	24JUL12	20AUG12	20	B1B									
T410W49G53	9	19SEP12	01OCT12	0	B1B									
T410W49G54	96	02OCT12	06FEB13	0	B1B									
T410W49G55	29	06FEB13	14MAR13	0	B1B									
130.W30 Decant 4AW Waste/Recycle (LAW) Feed In AP-104														
T413W30B	9	01SEP12	09SEP12	0	B1B									
T413W30C	3	10SEP12	12SEP12	0	B1B									
150.W05 Mix AW-104 (LAW) Feed In AP-104														
T415W05A	6	13SEP12	18SEP12	0	B1B									
150.W25 Prov 4AW (LAW) Feed Btch Info (4AP) to DOE-ORP														
T415W25A	2	15MAR13	18MAR13	0	B1B									
T415W25B	5	19MAR13	25MAR13	0	B1B									
150.W30 Provide Approval to Deliver LAW Feed Batch #18														
T415W30A	30	26MAR13	24APR13	0	B1B									

Retreat 8th LAW Feed Batch (AN-105 2nd)

PCA LAW Xfr Procedure 1st Btch AP-104 to BNFL

Deliver 1st Btch SY-101 from AP-104 to BNFL

Write Grab TSAP-AP-104 (AW-104)

Plan/Schedule/Mat'l for Grab-AP-104 (AW-104)

Acquire 5 Litre Grab Sample-AP-104 (AW-104)

Grab Sample Analysis-AP-104 (AW-104)

Issue Grab Data Report-AP-104 (AW-104)

Transfer LAW from AW-104 to AP-104

Backfill AW-104 with Dilution Water

Perf Mixing Operation on AW-104 Feed in AP-104

Grat Transmit Ltr Data to DOE-ORP for AW-104

Obtain CHG Appr for Transmit Ltrs AW-104

Provide Approval to Xfr AW-104 Feed (18th Btch)

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2														
350.015 Verify 1st LAW Feed Batch														
T435015A	731	01DEC09	30NOV09	2	A1B	Verify 1st LAW Feed Batch (AP-101)								
350.020 Prefret 2nd LAW Feed Batch														
T435020A	30	01NOV09	30NOV09	2	A1B	Prefret 2nd LAW Feed Batch (Envelope B)								
350.025 Verify 2nd LAW Feed Batch														
T435025A	274	01DEC09	31AUG09	2	A1B	Verify 2nd LAW Feed Batch (Envelope B)								
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2														
350.030 Prefret 3rd LAW Feed Batch														
T435030A	30	02AUG09	31AUG09	2	A2B	Prefret 3rd LAW Feed Batch (AN-102 1st)								
350.035 Verify 3rd LAW Feed Batch														
T435035A	212	01SEP09	31MAR10	2	A2B	Verify 3rd LAW Feed Batch (AN-102 1st)								
350.040 Prefret 4th LAW Feed Batch														
T435040A	30	02MAR10	31MAR10	2	A2B	Prefret 4th LAW Feed Batch (AN-102 2nd)								
350.045 Verify 4th LAW Feed Batch														
T435045A	183	01APR10	30SEP10	2	A2B	Verify 4th LAW Feed Batch (AN-102 2nd)								
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2														
350.050 Prefret 5th LAW Feed Batch														
T435050A	30	01SEP10	30SEP10	2	A3B	Prefret 5th LAW Feed Batch (AN-104 1st)								
350.055 Verify 5th LAW Feed Batch														
T435055A	151	01OCT10	28FEB11	2	A3B	Verify 5th LAW Feed Batch (AN-104 1st)								
350.060 Prefret 6th LAW Feed Batch														
T435060A	30	30JAN11	28FEB11	2	A3B	Prefret 6th LAW Feed Batch (AN-104 2nd)								
350.065 Verify 6th LAW Feed Batch														
T435065A	122	01MAR11	30JUN11	2	A3B	Verify 6th LAW Feed Batch (AN-104 2nd)								
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2														
350.070 Prefret 7th LAW Feed Batch														
T435070A	30	01JUN11	30JUN11	2	A4B	Prefret 7th LAW Feed Batch (AN-107)								
350.075 Verify 7th LAW Feed Batch														
T435075A	275	01JUL11	31MAR12	2	A4B	Verify 7th LAW Feed Batch (AN-107)								
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2														
350.080 Prefret 8th LAW Feed Batch														
T435080A	30	02MAR12	31MAR12	2	A5B	Prefret 8th LAW Feed Batch (AN-105 1st)								
350.085 Verify 8th LAW Feed Batch														
T435085A	153	01APR12	31AUG12	2	A5B	Verify 8th LAW Feed Batch (AN-105 1st)								

Start Date
Finish Date
Data Date
Run Date

01OCT99
23OCT19
01OCT99
17APR00 14:41

48Y0

Sheet 1 of 2

RTP April 2000,
Tank Farm Contractor,
Critical Path to SY-103
(T415T30A)

© Primavera Systems, Inc.

Activity ID	Orig	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15
350.080 Pretreat 8th LAW Feed Batch														
T415T06A	30	02AUG12	31AUG12	2	A5B									
350.085 Vitrify Mth LAW Feed Batch														
T435085A	153	01SEP12	31JAN13	2	A5B									
A6B LAW Ph 1 Tank 6 - SY-101 Sht 2														
150.R70 Dthr 2nd Btch SY-101 Feed AN-101 to BNFL Faci														
T415R70A	5	15NOV12	21NOV12	38	A6B									
T415R70B	11	21JAN13	31JAN13	2	A6B									
350.100 Pretreat 10th LAW Feed Batch														
T435100A	30	02JAN13	31JAN13	2	A6B									
B2B LAW Ph 1 EX Order Tk 2 - SY-100 Sht 2														
100.Y45 Sample/Anlyz SY-103 Smp per LAW DDO AN-101														
T410Y45G51	10	18DEC12	04JAN13	30	B2B									
T410Y45G52	20	18DEC12	16JAN13	20	B2B									
T410Y45G53	9	18FEB13	01MAR13	0	B2B									
T410Y45G54	88	04MAR13	02JUL13	0	B2B									
T410Y45G55	28	03JUL13	09AUG13	0	B2B									
130.T35 Cross-Site Transfer SY-103 Feed to AN-101														
T413T35A	5	28NOV12	03DEC12	41	B2B									
T413T35B	10	01FEB13	10FEB13	2	B2B									
150.T05 Mix SY-103 Feed in AN-101														
T415T05A	6	11FEB13	18FEB13	2	B2B									
150.T25 Prov SY-103 Feed Btch Info (AN-101) to DOE-ORP														
T415T25A	2	09AUG13	12AUG13	0	B2B									
T415T25B	5	13AUG13	19AUG13	0	B2B									
150.T30 Provide Approval to Deliver LAW Feed Batch #17														
T415T30A	30	20AUG13	18SEP13	0	B2B									

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FX07	FX08	FX09	FX10	FX11	FX12	FX13	FX14	FX15	FX16										
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2																									
350.015 Verify 1st LAW Feed Batch																									
T435015A	731	01DEC08	30NOV08	0	A1B	Verify 1st LAW Feed Batch (AP-101)																			
350.020 Pretreat 2nd LAW Feed Batch																									
T435020A	30	01NOV08	30NOV08	0	A1B	Pretreat 2nd LAW Feed Batch (Envelope B)																			
350.025 Verify 2nd LAW Feed Batch																									
T435025A	274	01DEC08	31AUG09	0	A1B	Verify 2nd LAW Feed Batch (Envelope B)																			
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2																									
350.030 Pretreat 2nd LAW Feed Batch																									
T435030A	30	02AUG09	31AUG09	0	A2B	Pretreat 3rd LAW Feed Batch (AN-102 1st)																			
350.035 Verify 3rd LAW Feed Batch																									
T435035A	212	01SEP09	31MAR10	0	A2B	Verify 3rd LAW Feed Batch (AN-102 1st)																			
350.040 Pretreat 4th LAW Feed Batch																									
T435040A	30	02MAR10	31MAR10	0	A2B	Pretreat 4th LAW Feed Batch (AN-102 2nd)																			
350.045 Verify 4th LAW Feed Batch																									
T435045A	183	01APR10	30SEP10	0	A2B	Verify 4th LAW Feed Batch (AN-102 2nd)																			
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2																									
350.050 Pretreat 5th LAW Feed Batch																									
T435050A	30	01SEP10	30SEP10	0	A3B	Pretreat 5th LAW Feed Batch (AN-104 1st)																			
350.055 Verify 5th LAW Feed Batch																									
T435055A	151	01OCT10	28FEB11	0	A3B	Verify 5th LAW Feed Batch (AN-104 1st)																			
350.060 Pretreat 6th LAW Feed Batch																									
T435060A	30	30JAN11	28FEB11	0	A3B	Pretreat 6th LAW Feed Batch (AN-104 2nd)																			
350.065 Verify 6th LAW Feed Batch																									
T435065A	122	01MAR11	30JUN11	0	A3B	Verify 6th LAW Feed Batch (AN-104 2nd)																			
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2																									
350.070 Pretreat 7th LAW Feed Batch																									
T435070A	30	01JUN11	30JUN11	0	A4B	Pretreat 7th LAW Feed Batch (AN-107)																			
350.075 Verify 7th LAW Feed Batch																									
T435075A	275	01JUL11	31MAR12	0	A4B	Verify 7th LAW Feed Batch (AN-107)																			
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2																									
350.080 Pretreat 8th LAW Feed Batch																									
T435080A	30	02MAR12	31MAR12	0	A5B	Pretreat 8th LAW Feed Batch (AN-105 1st)																			
350.085 Verify 8th LAW Feed Batch																									
T435085A	153	01APR12	31AUG12	0	A5B	Verify 8th LAW Feed Batch (AN-105 1st)																			

01OCT99 0AP0

Sheet 1 of 4

23OCT19
01OCT99
17APR00 14:59

Start Date
Finish Date
Data Date
Run Date

RTP April 2000,
Tank Farm Contractor,
Critical Path to AP-106
(T415C30A/T415C65A)

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logio Sheet
350.000 Prefret 8th LAW Feed Batch	30	02AUG12	31AUG12	0	A5B
T435000A					
350.008 Vitrify 8th LAW Feed Batch	153	01SEP12	31JAN13	0	A5B
T435008A					
A6B LAW Ph 1 Tank 6 - SY-101 Sht 2					
150.070 Dhr 2nd Batch SY-101 Feed AN-101 to BNFL Feed	11	21JAN13	31JAN13	59	A6B
T415070B					
350.100 Prefret 10th LAW Feed Batch	30	02JAN13	31JAN13	0	A6B
T435100A					
350.108 Vitrify 10th LAW Feed Batch	89	01FEB13	30APR13	0	A6B
T435108A					
350.110 Prefret 11th LAW Feed Batch	30	01APR13	30APR13	0	A6B
T435110A					
A7B LAW Ph 1 Tank 7 - AN-103 Sht 2					
150.035 Dhr 1st Batch AN-103 Feed AN-102 to BNFL Faci	5	12FEB13	19FEB13	43	A7B
T415035A					
120.030 Design AP-108 Mixing & Retr Sys/Ord CD-3	353	03AUG08	28DEC10	39	B3A
T412030A					
120.035 Construct AP-108 Mixing and Retrieval System					
T412035001	35	28DEC10	18FEB11	39	B3A
T412035002	0	28DEC10		39	B3A
T412035003	370	28DEC10	14JUN12	37	B3A
T412035006	40	17FEB11	14APR11	39	B3A
T412035007	15	15APR11	09MAY11	39	B3A
T412035008	34	08MAY11	23JUN11	39	B3A
T412035009	17	24JUN11	18JUL11	39	B3A
T412035010	25	20JUL11	23AUG11	39	B3A
T412035011	50	24AUG11	02NOV11	39	B3A
T412035012	17	03NOV11	29NOV11	39	B3A
T412035013	69	30NOV11	09MAR12	39	B3A
T412035014	89	12MAR12	15JUN12	39	B3A
T412035015	0		15JUN12	39	B3A
T4120356A	371	28DEC10	15JUN12	39	B3A
120.036 Startup and Test AP-108 Mixing/Retr System					
T4120360A00	0		15JUN12	39	B3A
T4120360A1	50	06APR12	15JUN12	39	B3A
T4120360A2	42	18APR12	15JUN12	39	B3A

Design the AP-108 Mixing and Retrieval System an

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
T412C00A3	50	06APR12	15JUN12	36	B3A												
T412C00A4	42	18APR12	15JUN12	36	B3A												
T412C00B1	42	02MAY12	28JUN12	57	B3A												
T412C00B2	62	01AUG12	28OCT12	36	B3A												
T412C00C	21	28SEP12	28OCT12	36	B3A												
T412C00D2	42	31JUL12	27SEP12	36	B3A												
T412C00D3	21	28SEP12	28OCT12	36	B3A												
T412C00E	30	18JUN12	30JUL12	36	B3A												
T412C00G	0		28OCT12	36	B3A												
120.C70 Perf Contractor Std Startup Review for AP-106																	
T412C70A	15	26JAN13	19FEB13	36	B3A												
T412C70B	10	26JAN13	09FEB13	36	B3A												
T412C70C	5	11FEB13	15FEB13	36	B3A												
120.C73 Provide CD-4 Approval for AP-106																	
T412C76A	15	19FEB13	11MAR13	36	B3A												
120.C83 Perf Mgmt Self-Assmt for AP-106 Mixing/Retr Sys																	
T412C83E	60	28OCT12	25JAN13	36	B3A												
B3B LAW Ph 1 Ext Order Tk 3 - AP-106 Sht 2																	
100.N85 Sample/Anlyz AP-106 Sample per LAW Fd Card DOO 2AN																	
T410N85G51	10	21MAR13	03APR13	30	B3B												
T410N85G52	20	21MAR13	17APR13	20	B3B												
T410N85G53	9	16MAY13	29MAY13	0	B3B												
T410N85G54	86	30MAY13	30SEP13	0	B3B												
T410N85G55	28	01OCT13	05NOV13	0	B3B												
100.P03 Sample/Anlyz AP-106 Sample per LAW DOO AP-106																	
T410P03G51	10	21MAR13	03APR13	30	B3B												
T410P03G52	20	21MAR13	17APR13	20	B3B												
T410P03G53	9	16MAY13	29MAY13	0	B3B												
T410P03G54	86	30MAY13	30SEP13	0	B3B												
T410P03G55	28	01OCT13	05NOV13	0	B3B												
130.C30 Mob and Retr AP-106 Wet and Receive Feed In 2AN																	
T413C30B	9	01MAY13	09MAY13	0	B3B												
150.C05 Mix AP-106 Feed In AN-102																	
T415C05A	6	10MAY13	15MAY13	0	B3B												
150.C25 Prov AP-106 Feed Bch Info (AN-102) to DOE-ORP																	
T415C25A	2	06NOV13	07NOV13	0	B3B												
T415C25B	5	08NOV13	14NOV13	0	B3B												

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16
150.C30 Provide Approval to Deliver LAW Feed Batch #18	30	15NOV13	14DEC13	0	B3B										
T415C30A															
150.C40 Mix Remaining AP-106 Feed	6	10MAY13	15MAY13	0	B3B										
T415C40A															
150.C50 Prov AP-106 Feed Btch Info (AP-106) to DOE-QRP	2	08NOV13	07NOV13	0	B3B										
T415C50A															
150.C60 Prov AP-106 Feed Btch Info (AP-106) to DOE-QRP	5	08NOV13	14NOV13	0	B3B										
T415C60A															
150.C85 Provide Approval to Deliver LAW Feed Batch #18	30	15NOV13	14DEC13	0	B3B										
T415C85A															

Provide Approval to Xtr 1st Batch AP-106 Feed

Mix AP-106 Feed in AP-106

Draft Transmit Ltr Data to DOE-QRP for AP-106

Obtain CHG Appr for Transmit Ltr AP-106

Provide Approval to Xtr 2nd AP-106 Feed

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
350.015 Verify 1st LAW Feed Batch					
T435015A	731	01DEC08	30NOV08	0	A1B
350.020 Pretreat 2nd LAW Feed Batch					
T435020A	30	01NOV08	30NOV08	0	A1B
350.025 Verify 2nd LAW Feed Batch					
T435025A	274	01DEC08	31AUG08	0	A1B
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2					
350.030 Pretreat 3rd LAW Feed Batch					
T435030A	30	02AUG08	31AUG08	0	A2B
350.035 Verify 3rd LAW Feed Batch					
T435035A	212	01SEP08	31MAR10	0	A2B
350.040 Pretreat 4th LAW Feed Batch					
T435040A	30	02MAR10	31MAR10	0	A2B
350.045 Verify 4th LAW Feed Batch					
T435045A	183	01APR10	30SEP10	0	A2B
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2					
350.050 Pretreat 5th LAW Feed Batch					
T435050A	30	01SEP10	30SEP10	0	A3B
350.055 Verify 5th LAW Feed Batch					
T435055A	151	01OCT10	28FEB11	0	A3B
350.060 Pretreat 6th LAW Feed Batch					
T435060A	30	30JAN11	28FEB11	0	A3B
350.065 Verify 6th LAW Feed Batch					
T435065A	122	01MAR11	30JUN11	0	A3B
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2					
350.070 Pretreat 7th LAW Feed Batch					
T435070A	30	01JUN11	30JUN11	0	A4B
350.075 Verify 7th LAW Feed Batch					
T435075A	275	01JUL11	31MAR12	0	A4B
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2					
350.080 Pretreat 8th LAW Feed Batch					
T435080A	30	02MAR12	31MAR12	0	A5B
350.085 Verify 8th LAW Feed Batch					
T435085A	153	01APR12	31AUG12	0	A5B

Start Date

Finish Date

Date Date

Run Date

01OCT99 5102

23OCT19

01OCT99

17APR00 15:25

Sheet 1 of 3

RTP April 2000,
Tank Farm Contractor,
Critical Path to S-102
(T415Z30A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19
350.090 Prefretreat 8th LAW Feed Batch																		
T435090A	30	02AUG12	31AUG12	0	ASB													
350.095 Verify 8th LAW Feed Batch																		
T435095A	150	01SEP12	31JAN13	0	ASB													
A6B LAW Ph1 Tank 6 - SY-101 Sht 2																		
150.170 Divr 2nd Btch SY-101 Feed AN-101 to BNFL																		
T415R70A	5	19NOV12	21NOV12	37	ASB													
T415R70B	11	21JAN13	31JAN13	0	ASB													
350.100 Prefretreat 10th LAW Feed Batch																		
T435100A	30	02JAN13	31JAN13	0	ASB													
B2B LAW Ph1 Ext Order Trk 2 - SY-102 Sht 2																		
120.135 Cross-Site Transfer SY-103 Feed to AN-101																		
T413T35A	8	28NOV12	03DEC12	40	B2B													
T413T35B	10	01FEB13	10FEB13	0	B2B													
B4A LAW Ph1 Ext Order Trk 4 - S-102 Sht 1																		
300.220 Retrieve S-102 Into SY-103																		
T430Z29AA	35	11FEB13	01APR13	0	B4A													
T430Z29AAM	0	11FEB13		35	B4A													
T430Z29AB	15	02APR13	22APR13	0	B4A													
T430Z29AC	15	23APR13	13MAY13	0	B4A													
T430Z29AD	15	14MAY13	04JUN13	0	B4A													
T430Z29AE	15	05JUN13	25JUN13	0	B4A													
T430Z29AF	18	26JUN13	18JUL13	0	B4A													
T430Z29AG	15	18JUL13	08AUG13	0	B4A													
T430Z29AH	15	08AUG13	28AUG13	0	B4A													
T430Z29AJ	15	30AUG13	20SEP13	0	B4A													
T430Z29AK	15	23SEP13	11OCT13	0	B4A													
T430Z29AM	15	14OCT13	01NOV13	0	B4A													
T430Z29AN	15	04NOV13	22NOV13	0	B4A													
T430Z29AP	15	25NOV13	17DEC13	0	B4A													
T430Z29AQ	15	18DEC13	10JAN14	0	B4A													
T430Z29AR	15	13JAN14	31JAN14	0	B4A													
T430Z29AS	15	03FEB14	24FEB14	0	B4A													
B4B LAW Ph1 Ext Order Trk 4 - S-102 Sht 2																		
100.847 Sample/Anlyz S-102 Sample per LAW Fd Cert DOO 1AP																		
T410S47G53	8	28MAR14	07APR14	0	B4B													
T410S47G54	88	08APR14	07AUG14	0	B4B													
T410S47G55	28	08AUG14	15SEP14	0	B4B													

Acquire 5 Litre Grab Sample-AN-105 (S-102)
 Grab Sample Analysis-AN-105 (S-102)
 Issue Grab Data Report-AN-105 (S-102)

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
150.227 Transfer S-102 Feed from AN-104 to AP-101																	
T413Z27B	13	07MAR14	19MAR14	0	B4B												
150.235 Cross-Site Xfr S-102 Feed from SY-103 to AN-104																	
T413Z25B	10	23FEB14	06MAR14	0	B4B												
150.206 Mix S-102 Feed in AP-101																	
T413Z05A	8	20MAR14	25MAR14	0	B4B												
150.228 Prov S-102 Fd Btch Info (fm AP-101) to DOE-ORP																	
T413Z26A	2	18SEP14	17SEP14	0	B4B												
T413Z28B	5	18SEP14	24SEP14	0	B4B												
150.230 Provide Approval to Deliver LAW Feed Batch #20																	
T413Z30A	30	25SEP14	24OCT14	0	B4B												

Transfer Waste from AN-104 to AP-101

Perform Cross-Site Transfer for SY-103 to AN-104

Part Mixing Operation on S-102 Feed in AP-101

Draft Transmit Ltr Data to DOE-ORP for S-102

Obtain CHG Appr for Transmit Ltrs S-102

Provide Approval to Xfr S-102 Feed

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2																	
350.015 Vitrify 1st LAW Feed Batch																	
T435015A	731	01DEC06	30NOV08	0	A1B												
350.020 Pretreat 2nd LAW Feed Batch																	
T435020A	30	01NOV08	30NOV08	0	A1B												
350.025 Vitrify 2nd LAW Feed Batch																	
T435025A	274	01DEC08	31AUG09	0	A1B												
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2																	
350.030 Pretreat 3rd LAW Feed Batch																	
T435030A	30	02AUG09	31AUG09	0	A2B												
350.035 Vitrify 3rd LAW Feed Batch																	
T435035A	212	01SEP09	31MAR10	0	A2B												
350.040 Pretreat 4th LAW Feed Batch																	
T435040A	30	02MAR10	31MAR10	0	A2B												
350.045 Vitrify 4th LAW Feed Batch																	
T435045A	183	01APR10	30SEP10	0	A2B												
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2																	
350.050 Pretreat 5th LAW Feed Batch																	
T435050A	30	01SEP10	30SEP10	0	A3B												
350.055 Vitrify 5th LAW Feed Batch																	
T435055A	151	01OCT10	28FEB11	0	A3B												
350.060 Pretreat 6th LAW Feed Batch																	
T435060A	30	30JAN11	28FEB11	0	A3B												
350.065 Vitrify 6th LAW Feed Batch																	
T435065A	122	01MAR11	30JUN11	0	A3B												
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2																	
350.070 Pretreat 7th LAW Feed Batch																	
T435070A	30	01JUN11	30JUN11	0	A4B												
350.075 Vitrify 7th LAW Feed Batch																	
T435075A	275	01JUL11	31MAR12	0	A4B												
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2																	
350.080 Pretreat 8th LAW Feed Batch																	
T435080A	30	02MAR12	31MAR12	0	A5B												
350.085 Vitrify 8th LAW Feed Batch																	
T435085A	183	01APR12	31AUG12	0	A5B												

Sheet 1 of 4

01OCT99 5105

Start Date
Finish Date
Data Date
Run Date

RTP April 2000,
Tank Farm Contractor,
Critical Path to S-105
(T415130A))

23OCT19
01OCT99
17APR00 15:26

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
A6B LAW Ph 1 Tank 6 - SY-101 Sht 2																	
350.080 Pretreat 8th LAW Feed Batch	30	02AUG12	31AUG12	0	A5B												
350.085 Verify 8th LAW Feed Batch	153	01SEP12	31JAN13	0	A5B												
A6B LAW Ph 1 Tank 6 - SY-101 Sht 2																	
150.870 Dhr 2nd Btch SY-101 Feed AN-101 to BNFL	5	15NOV12	21NOV12	37	A6B												
T415R70A																	
T415R70B	11	21JAN13	31JAN13	0	A6B												
350.100 Pretreat 10th LAW Feed Batch																	
T435100A	30	02JAN13	31JAN13	0	A6B												
B2B LAW Ph 1 Ext Order Tk 2 - SY-103 Sht 2																	
130.735 Cross-Site Transfer SY-103 Feed to AN-101	6	28NOV12	03DEC12	40	B2B												
T413T35A																	
T413T35B	10	01FEB13	10FEB13	0	B2B												
B4A LAW Ph 1 Ext Order Tk 4 - S-102 Sht 1																	
300.228 Retrieve S-102 Into SY-103	35	11FEB13	01APR13	0	B4A												
T430Z28AA	0	11FEB13		35	B4A												
T430Z28AAM	15	02APR13	22APR13	0	B4A												
T430Z28AB	15	23APR13	13MAY13	0	B4A												
T430Z28AC	15	14MAY13	04JUN13	0	B4A												
T430Z28AD	15	05JUN13	25JUN13	0	B4A												
T430Z28AE	16	26JUN13	16JUL13	0	B4A												
T430Z28AF	15	08AUG13	28AUG13	0	B4A												
T430Z28AG	15	29SEP13	19OCT13	0	B4A												
T430Z28AH	15	19OCT13	08NOV13	0	B4A												
T430Z28AJ	15	30AUG13	20SEP13	0	B4A												
T430Z28AK	15	23SEP13	13OCT13	0	B4A												
T430Z28AM	15	14OCT13	01NOV13	0	B4A												
T430Z28AN	15	04NOV13	22NOV13	0	B4A												
T430Z28AP	15	25NOV13	17DEC13	0	B4A												
T430Z28AQ	15	18DEC13	10JAN14	0	B4A												
T430Z28AR	15	13JAN14	31JAN14	0	B4A												
T430Z28AS	15	03FEB14	24FEB14	0	B4A												
B4B LAW Ph 1 Ext Order Tk 4 - S-102 Sht 2																	
130.235 Cross-Site Xfr S-102 Feed from SY-103 to AN-104	10	25FEB14	06MAR14	0	B4B												
T413Z35B																	

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
B5A LAW Ph 1 Ext Order Tr 5 - S-105 Sht 1																	
130J29 Retrieve S-105 Into SY-103																	
T43029AA	35	07MAR14	24APR14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AB	15	25APR14	15MAY14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AC	15	16MAY14	06JUN14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AD	15	08JUN14	27JUN14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AE	15	30JUN14	21JUL14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AF	15	22JUL14	11AUG14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AG	15	12AUG14	02SEP14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AH	15	03SEP14	23SEP14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AJ	15	24SEP14	14OCT14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AK	15	15OCT14	04NOV14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AM	15	05NOV14	25NOV14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AN	15	26NOV14	16DEC14	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029AP	15	19DEC14	13JAN15	0	B5A												Perf PurerOps/Monit/Post Sluice Ops \$105-SY103
T43029BK	7	29OCT14	03NOV14	50	B5A												Perf Grab Sample/Perf Lab Analysis S-105
T43029BM	7	18NOV14	24NOV14	36	B5A												Perf Grab Sample/Perf Lab Analysis S-105
T43029BN	7	11DEC14	17DEC14	20	B5A												Perf Grab Sample/Perf Lab Analysis S-105
T43029BP	7	06JAN15	12JAN15	1	B5A												Perf Grab Sample/Perf Lab Analysis S-105
T43029CM	3	18NOV14	20NOV14	48	B5A												Perf Type IV Vapor Samp/Perf Lab Analysis S-105
T43029CN	3	11DEC14	13DEC14	28	B5A												Perf Type IV Vapor Samp/Perf Lab Analysis S-105
T43029CP	3	06JAN15	08JAN15	9	B5A												Perf Type IV Vapor Samp/Perf Lab Analysis S-105
B5B LAW Ph 1 Ext Order Tr 5 - S-105 Sht 2																	
100J48 Samp/Anlyz S-105 Sample per LAW Fd Cert DOO SAN																	
T41084G51	10	23DEC14	08JAN15	24	B5B												Write Grab TSAP-AW-101 (S-105)
T41084G52	20	23DEC14	22JAN15	14	B5B												Plan/Schedule/Mat'l for Grab-AW-101 (S-105)
T41084G53	9	12FEB15	25FEB15	0	B5B												Acquire 5 Litre Grab Sample-AW-101 (S-105)
T41084G54	88	26FEB15	28JUN15	0	B5B												Grab Sample Analysis-AW-101 (S-105)
T41084G55	26	28JUN15	04AUG15	0	B5B												Issue Grab Data Report-AW-101 (S-105)
130J27 Transfer S-105 Feed from AN-104 to AN-105																	
T41327B	13	24JAN15	09FEB15	0	B5B												Transfer S-105 Waste from AN-104 to AN-105
130J28 Cross-Site Xfr S-105 Feed from SY-103 to AN-105																	
T41328B	10	14JAN15	23JAN15	0	B5B												Perform Cross-Site Xfr for SY-103 to AN-104
150J05 Mix S-105 Feed In AN-105																	
T41505A	6	06FEB15	11FEB15	0	B5B												Mix S-105 Feed In AP-101
150J26 Prov S-105 Feed Brfo from AN-105 to DOE-ORP																	
T41525A	2	05AUG15	09AUG15	0	B5B												Drath Transmit Ltr Data to DOE-ORP for S-105

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19
T41523B	5	07AUG15	13AUG15	0	B5B													
150.00 Provide Approval to Deliver LAW Feed Batch #21						Obtain CHG Appr for Transmitt Ltrs S-105												
T41530A	30	14AUG15	12SEP15	0	B5B													
150.00 Provide Approval to Xtr S-105 Feed																		

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
350.015 Verify 1st LAW Feed Batch					
T435015A	731	01DEC00	30NOV00	21	A1B
350.020 Pretreat 2nd LAW Feed Batch					
T435020A	30	01NOV00	30NOV00	21	A1B
350.025 Verify 2nd LAW Feed Batch					
T435025A	274	01DEC00	31AUG00	21	A1B
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2					
350.030 Pretreat 3rd LAW Feed Batch					
T435030A	30	02AUG00	31AUG00	21	A2B
350.035 Verify 3rd LAW Feed Batch					
T435035A	212	01SEP00	31MAR10	21	A2B
350.040 Pretreat 4th LAW Feed Batch					
T435040A	30	02MAR10	31MAR10	21	A2B
350.045 Verify 4th LAW Feed Batch					
T435045A	163	01APR10	30SEP10	21	A2B
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2					
350.050 Pretreat 5th LAW Feed Batch					
T435050A	30	01SEP10	30SEP10	21	A3B
350.055 Verify 5th LAW Feed Batch					
T435055A	151	01OCT10	28FEB11	21	A3B
350.060 Pretreat 6th LAW Feed Batch					
T435060A	30	30JAN11	28FEB11	21	A3B
350.065 Verify 6th LAW Feed Batch					
T435065A	122	01MAR11	30JUN11	21	A3B
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2					
350.070 Pretreat 7th LAW Feed Batch					
T435070A	30	01JUN11	30JUN11	21	A4B
350.075 Verify 7th LAW Feed Batch					
T435075A	275	01JUL11	31MAR12	21	A4B
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2					
350.080 Pretreat 8th LAW Feed Batch					
T435080A	30	02MAR12	31MAR12	21	A5B
350.085 Verify 8th LAW Feed Batch					
T435085A	153	01APR12	31AUG12	21	A5B

Start Date

Finish Date

Data Date

Run Date

01OCT99

23OCT19

01OCT99

17APR00 14:58

Sheet 1 of 4

RTP April 2000,
Tank Farm Contractor,
Critical Path to AP-105
(T415N30A/T415N65A)

© Primavera Systems, Inc.

Activity ID	Orig	Dur	Early Start	Early Finish	Total Float	Logic Sheet
350.090 Prefret 9th LAW Feed Batch	30	02AUG12	31AUG12		21	A8B
350.096 Vitriify 9th LAW Feed Batch	153	01SEP12	31JAN13		21	A8B
A6B LAW Ph 1 Tank 6 - SY-101 Sht 2						
350.100 Prefret 10th LAW Feed Batch	30	02JAN13	31JAN13		21	A8B
350.106 Vitriify 10th LAW Feed Batch	89	01FEB13	30APR13		21	A8B
350.110 Prefret 11th LAW Feed Batch	30	01APR13	30APR13		21	A8B
350.115 Vitriify 11th LAW Feed Batch	153	01MAY13	30SEP13		21	A8B
A7B LAW Ph 1 Tank 7 - AW-103 Sht 2						
350.120 Prefret 12th LAW Feed Batch	30	01SEP13	30SEP13		21	A7B
350.125 Vitriify 12th LAW Feed Batch	182	01OCT13	31MAR14		21	A7B
350.130 Prefret 13th LAW Feed Batch	30	02MAR14	31MAR14		21	A7B
350.135 Vitriify 13th LAW Feed Batch	183	01APR14	30SEP14		21	A7B
A8B LAW Ph 1 Tank 8 - AW-101 Sht 2						
350.140 Prefret 14th LAW Feed Batch	30	01SEP14	30SEP14		21	A8B
350.145 Vitriify 14th LAW Feed Batch	151	01OCT14	28FEB15		21	A8B
350.150 Prefret 15th LAW Feed Batch	30	30JAN15	28FEB15		21	A8B
B1B LAW Ph 1 Ext Order Tk 1 - AW-104 Sht 2						
150.W35 Dhr AW-104 (LAW) Feed from AP-104 to BNFL	5	15DEC14	18DEC14		53	B1B
T412N535A	11	18FEB15	28FEB15		21	B1B
B6A LAW Ph 1 Ext Order Tk 6 - AP-105 Sht 1						
120.N99 Design AP-106 Mixing & Retr System CD-3	377	03OCT11	02APR13		1	B6A
120.N99 Construct AP-105 Mixing and Retrieval System	35	03APR13	21MAY13		1	B6A
T412N55001	0	03APR13			1	B6A
T412N55002	370	03APR13	18SEP14		2	B6A
T412N55006	40	22MAY13	18JUL13		1	B6A

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
T412N65007	15	18JUL13	08AUG13	1	B6A								AP-105 Remove Slurry Distributor				
T412N65008	34	09AUG13	28SEP13	1	B6A								AP-105 Jumpers in Pit				
T412N65009	17	27SEP13	21OCT13	1	B6A								AP-105 Install Transfer Pump				
T412N65010	25	22OCT13	25NOV13	1	B6A								AP-105 Install Mixer Pump A				
T412N65011	50	28NOV13	10FEB14	1	B6A								AP-105 Install Temp Probes				
T412N65012	17	11FEB14	06MAR14	1	B6A								AP-105 Install CCTV Camera				
T412N65013	69	07MAR14	12JUN14	1	B6A								AP-105 Install Field Instruments / Electrical				
T412N65014	69	13JUN14	19SEP14	1	B6A								AP-105 Construction Acceptance / Closeout				
T412N65015	0		18SEP14	1	B6A								Complete Construction - AP-105				
T412N65A	371*	03APR13	18SEP14	1	B6A								AP-105 Construct AP-105 Mixing & Retrieval System				
120.N60 Startup and Test AP-105 Mixing/Retr System																	
T412N60A00	0		18SEP14	1	B6A												
T412N60A1	50	11JUL14	19SEP14	1	B6A												
T412N60A2	42	23JUL14	19SEP14	1	B6A												
T412N60A3	50	11JUL14	19SEP14	1	B6A												
T412N60A4	42	23JUL14	19SEP14	1	B6A												
T412N60B1	42	06AUG14	03OCT14	22	B6A												
T412N60B2	62	04NOV14	04FEB15	1	B6A												
T412N60C	21	07JAN15	04FEB15	1	B6A												
T412N60D2	42	03NOV14	06JAN15	1	B6A												
T412N60D3	21	07JAN15	04FEB15	1	B6A												
T412N60E	30	22SEP14	31OCT14	1	B6A												
T412N60G	0		04FEB15	1	B6A												
120.N70 Part Contractor Std Startup Review for AP-105																	
T412N70A	15	05FEB15	28FEB15	1	B6A												
T412N70B	10	05FEB15	19FEB15	1	B6A												
T412N70C	5	20FEB15	28FEB15	1	B6A												
120.N75 Provide CD-4 Approval for AP-105																	
T412N75A	15	27FEB15	19MAR15	1	B6A												
120.N83 Part Mgmt Self-Assmt for AP-105 Mixing/Retr Sys																	
T412N83E	60	06NOV14	04FEB15	1	B6A												
B6B LAW/Ph1 Ext Order T412N65-AP-105 Sht 2																	
100.P67 Sample/Anlyz AP-105 Sample per LAW DOO AP-104																	
T410P67G51	10	06FEB15	20FEB15	30	B6B												
T410P67G52	20	06FEB15*	06MAR15	20	B6B												
T410P67G53	9	06APR15	16APR15	0	B6B												

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18
T410P67G54	86	17APR15	18AUG15	0	B6B												Grab Sample Analysis-AP-104 (AP-105)
T410P67G55	26	19AUG15	24SEP15	0	B6B												Issue Grab Data Report-AP-104 (AP-105)
100.P68 Samp/Anlyz AP-105 Samples per LAW DOQ AP-105																	
T410P68G51	10	08FEB15	20FEB15	30	B6B												Write Grab TSAP-AP-105
T410P68G52	20	08FEB15	08MAR15	20	B6B												Plan/Schedule/Mat'l for Grab-AP-105
T410P68G53	9	08APR15	16APR15	0	B6B												Acquire 5 Litre Grab Sample-AP-105
T410P68G54	86	17APR15	18AUG15	0	B6B												Grab Sample Analysis-AP-105
T410P68G55	26	19AUG15	24SEP15	0	B6B												Issue Grab Data Report-AP-105
130.N30 Mod/Ref Wt In AP-105 Rev Fd AP-104																	
T413N30B	9	20MAR15	28MAR15	2	B6B												Decant 1st Btch LAW from AP-105 to AP-104
150.N05 Mix AP-105 Feed In AP-104																	
T415N05A	6	29MAR15	03APR15	2	B6B												Perf Mixing Operation on AP-105 Feed In AP-104
150.N25 Prov AP-105 Fd Into AP-104 to DOE-ORP																	
T415N25A	2	25SEP15	28SEP15	0	B6B												Draft Transmit Ltr Data to DOE-ORP for AP-105
T415N25B	5	29SEP15	05OCT15	0	B6B												Obtain CHG Appr for Transmit Ltrs AP-105
150.N30 Provide Approval to Deliver LAW Feed Batch #22																	
T415N30A	30	06OCT15	04NOV15	0	B6B												Provide Approval to Xtr AP-105 Feed
160.N40 Mix AP-105 Feed In AP-105																	
T415N40A	6	29MAR15	03APR15	2	B6B												Perf Mixing Operation on AP-105 Feed In AP-105
160.N60 Prov AP-105 Fd Into AP-105 to DOE-ORP																	
T415N60A	2	25SEP15	28SEP15	0	B6B												Draft Transmit Ltr Data to DOE-ORP for AP-105
T415N60B	5	29SEP15	05OCT15	0	B6B												Obtain CHG Appr for Transmit Ltrs AP-105
150.N65 Provide Approval to Deliver LAW Feed Batch #23																	
T415N65A	30	06OCT15	04NOV15	0	B6B												Provide Approval to Xtr AP-105 Feed Batch 2
Q1 WED Project Definition																	
160.B15 Prep W-522 Proj Technical Baseline Document																	
T418B15D	123	01APR11	23SEP11	6	Q1												Revisa W-522 Proj Tech Baseline Document FY11

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
B7A LAW Ph 1 Ext Order Tk 7 - AP-108 Sht 1					
120.Y05 Construct AP-108 Mixing and Retrieval System					
T41ZV55A	493	03DEC12	13NOV14	0	B7A
120.Y00 Startup and Test AP-108 Mixing/Retr. System					
T41ZY60A00	0		13NOV14	0	B7A
T41ZY60A1	50	05SEP14	13NOV14	0	B7A
T41ZY60A2	42	17SEP14	13NOV14	0	B7A
T41ZY60A3	50	05SEP14	13NOV14	0	B7A
T41ZY60A4	42	17SEP14	13NOV14	0	B7A
T41ZY60B1	42	01OCT14	01DEC14	21	B7A
T41ZY60B2	62	05JAN15	01APR15	0	B7A
T41ZY60C	21	04MAR15	01APR15	0	B7A
T41ZY60D2	42	02JAN15	03MAR15	0	B7A
T41ZY60D3	21	04MAR15	01APR15	0	B7A
T41ZY60E	30	14NOV14	31DEC14	0	B7A
T41ZY60G	0		01APR15	0	B7A
120.Y70 Perf Contractor Std Startup Review for AP-108					
T41ZY70A	15	02APR15	22APR15	0	B7A
T41ZY70B	10	02APR15	15APR15	0	B7A
T41ZY70C	5	16APR15	22APR15	0	B7A
120.Y75 Provide CD-4 Approval for AP-108					
T41ZY75A	15	23APR15	13MAY15	0	B7A
120.Y83 Perf Mgmt Self-Assmt for AP-108 Mixing/Retr Sys					
T41ZY83E	60	07JAN15	01APR15	0	B7A
B7B LAW Ph 1 Ext Order Tk 7 - AP-108 Sht 2					
100.P05 Samp/Anlyz AP-108 Samples per LAW DOQ AP-108					
T410P05G53	9	20MAY15	02JUN15	0	B7B
T410P05G54	86	03JUN15	02OCT15	0	B7B
T410P05G55	26	05OCT15	09NOV15	0	B7B
150.Y05 Mix AP-108 Feed In AP-108					
T415Y05A	6	14MAY15	19MAY15	0	B7B
150.Y25 Prov AP-108 Feed Bch Info (AP-108) to DOE-ORP					
T415Y25A	2	10NOV15	11NOV15	0	B7B
Start Date Finish Date Data Date Run Date					
01OCT99 23OCT19 01OCT99 17APR00 15:06					
Sheet 1 of 2					
RTP April 2000, Tank Farm Contractor, Critical Path to AP-108 (T415Y30A)					
© Primavera Systems, Inc.					

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY13	FY14	FY15	FY16	FY17
T415Y25B	5	12NOV15	18NOV15	0	B7B					
150.Y30 Provide Approval to Deliver LAW Feed Batch #24						Obtain CHG Appr for Transmit Ltrs AP-108				
T415Y30A	30	19NOV15	19DEC15	0	B7B					
150.Y30 Provide Approval to Deliver LAW Feed Batch #24						Provide Approval to Xfr AP-108 Feed				

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1A LAW Ph I Tank 1 - AP-101 Sht 1					
120.V80 Startup and Test AP-101 Transfer Pump					
T412V80A1	17	13DEC02	08JAN03	49	A1A
T412V80B2	20	21JAN03	18FEB03	49	A1A
T412V80D2	14	20JAN03	06FEB03	49	A1A
T412V80D3	7	07FEB03	18FEB03	49	A1A
T412V80E	6	10JAN03	17JAN03	49	A1A
T412V80G	0		18FEB03	49	A1A
120.V85 Comp AP-101 Xfr Sys Prep and Integrated Testing					
T412V85A00	0		14APR03	10	A1A
T412V85A1	84	12DEC02	14APR03	10	A1A
T412V85A2	84	12DEC02	14APR03	10	A1A
T412V85A3	84	12DEC02	14APR03	10	A1A
T412V85A4	84	12DEC02	14APR03	10	A1A
T412V85B2	82	11JUL03	07OCT03	10	A1A
T412V85C	21	08SEP03	07OCT03	10	A1A
T412V85D2	42	10JUL03	08SEP03	10	A1A
T412V85D3	21	08SEP03	07OCT03	10	A1A
T412V85E	80	15APR03	08JUL03	10	A1A
T412V85G	0		07OCT03	10	A1A
120.V72 Perf Mgmt Self-Assessment for AP-101 Xfr Sys					
T412V72E	120	15JUL03	08JAN04	10	A1A
120.V78 Perf Cntr Independent ORR for AP-101 Xfr Sys					
T412V78A	15	07JAN04	27JAN04	10	A1A
T412V78B	10	07JAN04	20JAN04	10	A1A
T412V78C	5	21JAN04	27JAN04	10	A1A
120.V85 Perf DOE-ORR ORR/CD-4 AP-101 Xfr Sys					
T412V85A	25	28JAN04	03MAR04	10	A1A
T412V85B	15	28JAN04	18FEB04	10	A1A
T412V85C	10	19FEB04	03MAR04	10	A1A
T412V85D	15	04MAR04	24MAR04	10	A1A

Prepare New Operating Procedure AP-101

Perf Startup Operational Training AP-101

Perform Rqd Operational Tests for AP-101

Prepare Operational Test Report for AP-101

Perform PM Routines AP-101

Complete SU Checklist

SU Turnover to Ops Integrated Testing

Prepare New Operating Proced AP-101 & Intg Test

Prepare New Maintenance Procedure AP-101

Prep Proc Chg Auth (PCA) Process for Op AP-101

Prep Proc Chg Auth (PCA) Process - Maint AP-101

Perf Startup Operational Training AP-101

Perform Drills AP-101 & Intgr Test

Perform Rqd Operational Tests for AP-101

Prepare Operational Test Report for AP-101

Perform PM Routines AP-101 & Intgr Test

Complete SU Checklist

Conduct Plant Readiness Mgmt Self Assmt AP-101

Perform Independent Contr ORR for Tank AP-101

Provide Tech/Admin ORR Suppt Tank AP-101

Closeout ORR Comments Tank AP-101

Perform DOE ORR for Tank AP-101

Provide Tech/Admin DOE ORR Suppt Tnk AP-101

Closeout DOE ORR Comments Tank AP-101

Obtain DOE CD-4 Approval for Tank AP-101

Sheet 1 of 18

RTP April 2000,
Tank Farm Contractor,
Critical Path to AZ-101
(T416010B)

01OCT99 14Z
23OCT19
01OCT99
17APR00 14:01

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
SW25E05WAG	74	17APR00	31JUL00	48	A1A	PIPING 241-AW-B FABRICATION								
SW25E05WAI	52	21APR00	06JUL00	56	A1A	CIVIL COVER BLOCKS								
SW25E05WAI	43	21APR00	21JUN00	50	A1A	CIVIL DRAWINGS								
SW25E05WAP	60	05MAY00	31JUL00	44	A1A	PIPING MISCELLANEOUS								
SW25E05WAP	60	05MAY00	31JUL00	48	A1A	PIPING 241-AW-A FABRICATION								
SW25E05WAR	54	05MAY00	21JUL00	54	A1A	PIPING STRUCTURAL								
SW25E05WAW	20	19JUN00	17JUL00	58	A1A	CIVIL C-SPECS								
SW25E05WAW	34	19JUN00	04AUG00	44	A1A	PIPING C-SPECS								
SW25E05WAW	15	22JUN00	13JUL00	50	A1A	CIVIL PIT MODS ANALYSIS								
SW25E05WAZ	10	14JUL00	27JUL00	50	A1A	CIVIL MISCELLANEOUS CALCS								
SW25E05WB1	10	25JUL00	07AUG00	53	A1A	INSTRUMENTATION CHECKING								
SW25E05WB2	10	28JUL00	10AUG00	50	A1A	CIVIL CHECKING								
SW25E05WB3	10	07AUG00	18AUG00	44	A1A	PIPING CHECKING								
SW25E05WB4	15	21AUG00	11SEP00	44	A1A	INTERDISCIPLINE REVIEW								
SW25E05WB5	10	12SEP00	25SEP00	44	A1A	SCHEDULE CONTINGENCY								
SW25E05WB6	4	28SEP00	28SEP00	44	A1A	CLIENT REVIEW FY00								
SW25E05WBA	15	02OCT00	20OCT00	45	A1A	ENGINEERING SUPPORT FY01								
SW25E05WBB	6	02OCT00	08OCT00	44	A1A	CLIENT REVIEW FY01								
SW25E05WBC	15	02OCT00	20OCT00	45	A1A	DISCIPLINE SUPPORT FY01								
SW25E05WBD	10	10OCT00	23OCT00	44	A1A	COMMENT INCORPORATION								
SW25E05WBE	0		23OCT00	44	A1A	COMPLETE DEF DESIGN - AW WBS 4F								
240.E36 Startup/Test W-314 Master Pump Shutdown Upgrade														
SW25E35F	50	01AUG02	10OCT02	51	A1A	OT/PTP for MPS								
SW25E35G	61	31JUL02	24OCT02	51	A1A	Procedures/Training/ABU for MPS								
250.E50 Construct W-314 Ph 1 Waste Xfr Sys (WTS) Upgrs														
SW25E50MEC	5	26MAR02	01APR02	51	A1A	AP MPS ELECTRICAL / INSTRUMENTATION								
SW25E50MED	15	02APR02	22APR02	51	A1A	AP MPS TO AW MPS								
SW25E50MEH	5	23APR02	28APR02	51	A1A	AP MPS ELECTRICAL INSTRUMENTATION TESTING								
SW25E50MEI	5	30APR02	06MAY02	51	A1A	BUNCHLIST / WORK OFF ITEMS								
SW25E50MEP	20	07MAY02	04JUN02	51	A1A	INSTALL PLC'S/HMI's & IO's								
SW25E50MEQ	40	05JUN02	31JUL02	51	A1A	AP MPS ATP								
250.E60 Perform MSA for W-314 MSP Upgrades														
SW25E60A	45	01JUL02	03SEP02	18	A1A	Dev Startup Notification Rpt W-314 MPS/WTS Upg								
SW25E60B	40	04SEP02	28OCT02	18	A1A	Develop POA W-314 MPS/WTS Upg								
SW25E60D	30	30OCT02	12DEC02	18	A1A	Develop Facility PRP W-314 MPS/WTS Upg								

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
SW25E00E	80	13DEC02	12MAR03	18	A1A				Conduct MSA & Prep for SSR W-314 MPSWTS Upg					
250.E00 Perform RA for W-314 M95 Upgrades									Perf Contractor Standard Rvw W-314 MPSWTS Upg					
SW25E00A	15	13MAR03	02APR03	18	A1A									
SW25E00B	10	13MAR03	26MAR03	18	A1A									
SW25E00C	5	27MAR03	02APR03	18	A1A				Provide Tac/Admin SSR Spt W-314 MPSWTS Upg					
									Closeout SSR Comments W-314 MPSWTS Upg					
250.P15 Dan W-314 Ph 2 AP TF Upgrs and Obtain CD-3														
SW5B0069	0	07MAY01		26	A1A									
SW5B1111	20	07MAY01	04JUN01	26	A1A				Start AP Definitive Design					
SW5B1112	20	07MAY01	04JUN01	26	A1A				Drawings					
SW5B1113	20	07MAY01	04JUN01	26	A1A				Construction Specifications					
SW5B1114	20	07MAY01	04JUN01	26	A1A				Procurement Specifications					
SW5B1115	10	05JUN01	16JUN01	26	A1A				Calculations					
SW5B1116	5	18JUN01	25JUN01	26	A1A				Checking/Internal Reviews					
SW5B1117	10	26JUN01	10JUL01	26	A1A				Interdiscipline Reviews					
SW5B1118	45	07MAY01	10JUL01	26	A1A				Client Reviews					
SW5B1119	0		10JUL01	26	A1A				Support Activities for Engineering					
SW5B1120	10	11JUL01	24JUL01	26	A1A				50 % Design Review					
SW5B1121	10	11JUL01	24JUL01	26	A1A				Drawings					
SW5B1122	10	11JUL01	24JUL01	26	A1A				Construction Specifications					
SW5B1123	10	11JUL01	24JUL01	26	A1A				Procurement Specifications					
SW5B1124	10	11JUL01	24JUL01	26	A1A				Calculations					
SW5B1125	5	25JUL01	31JUL01	26	A1A				Checking/Internal Reviews					
SW5B1126	5	01AUG01	07AUG01	26	A1A				Interdiscipline Reviews					
SW5B1127	10	08AUG01	21AUG01	26	A1A				Client Reviews					
SW5B1128	30	11JUL01	21AUG01	26	A1A				Support Activities for Engineering					
SW5B1129	0		21AUG01	26	A1A				50% Design Review					
SW5B1130	5	22AUG01	28AUG01	26	A1A				Drawings					
SW5B1131	5	22AUG01	28AUG01	26	A1A				Construction Specifications					
SW5B1132	5	22AUG01	28AUG01	26	A1A				Calculations					
SW5B1133	5	22AUG01	28AUG01	26	A1A				Checking/Internal Reviews					
SW5B1134	5	28AUG01	05SEP01	26	A1A				Interdiscipline Reviews					
SW5B1135	5	06SEP01	12SEP01	26	A1A				Client Reviews					
SW5B1136	10	13SEP01	26SEP01	26	A1A				Support Activities for Engineering					
SW5B1137	25	22AUG01	26SEP01	26	A1A				50% Design Review					
SW5B1138	0		26SEP01	26	A1A				Drawings					
SW5B1139	5	27SEP01	03OCT01	26	A1A				Support Activities for Engineering					
SW5B1140	5	27SEP01	03OCT01	26	A1A									

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
SW5B1201	105	07MAY01	03OCT01	28	A1A		AP Definitive Design - Engineering Support	Complete Definitive Design						
SW5B1202	0		03OCT01	28	A1A			HVAC Procurement	Ventilation Exhaust Train Installation					
250.P45 Construct W-314 Ph 2 AP Tank Farm Upgrades														
SW5B3B00	185	04OCT01	28JUN02	28	A1A				Ventilation Exhaust Duct Installation					
SW5BAJ02	3	12SEP02	16SEP02	28	A1A				Seal Pot Drain Piping					
SW5BAJ05	51	01JUL02	11SEP02	26	A1A				Inlet Air Filter Stations					
SW5BAJ07	6	17SEP02	24SEP02	28	A1A				Ventilation Exhaust Tie-In					
SW5BAJ09	3	13SEP02	17SEP02	31	A1A				ATP for AP Ventilation					
SW5BAJ10	17	25SEP02	17OCT02	28	A1A				Penetrations					
SW5BAJ10A	30	18OCT02	02DEC02	28	A1A				Vapor Space Pressure Measurement					
SW5BAJ22C	8	01JUL02	11JUL02	31	A1A				Liquid High Level Probes					
SW5BAJ22E	6	20SEP02	27SEP02	57	A1A				ATP for AP I&C Upgrades					
SW5BAJ22F	2	18SEP02	18SEP02	57	A1A				Contingency					
SW5BAJ26M	3	18OCT02	22OCT02	43	A1A				Site Conduit Excavation					
SW5BAJ26N	10	23OCT02	05NOV02	43	A1A				Site Conduit Installation					
SW5BAJ27A	10	01JUL02	15JUL02	31	A1A				Site Conduit Bed/Bkfil					
SW5BAJ27B	2	18JUL02	17JUL02	31	A1A				Site Pull Wire & Terminate					
SW5BAJ27C	25	18JUL02	21AUG02	31	A1A									
SW5BAJ28	15	22AUG02	12SEP02	31	A1A									
250.P75 Startup and Test W-314 Phase 2 AP TF Upgrs														
SW3K5B3AA	40	03DEC02	30JAN03	28	A1A				OTPS for Vent					
250.P95 Perf Mgmt Self-Assmt for W-314 Ph 2 AP TF Upgrs														
SW25P95A	45	05JUN02	07AUG02	38	A1A				Develop Startup Notification Report AP Farm					
SW25P95B	40	08AUG02	03OCT02	38	A1A				Develop Plan of Action (POA) AP Farm					
SW25P95D	30	04OCT02	14NOV02	38	A1A				Develop Facility Plant Readiness Plan AP Farm					
SW25P95E	60	03DEC02	28FEB03	28	A1A				Conduct Plant Readiness MSA AP Ventilation					
250.P97 Perf Cntr Ready Assmt W-314 Ph 2 AP Farm Upgrs														
SW25P97A	15	03MAR03	21MAR03	28	A1A				Perform Contr RA for AP Farm Ventilation					
SW25P97B	10	03MAR03	14MAR03	28	A1A				Provide Tech/Admin RA Suppt AP Farm					
SW25P97C	5	17MAR03	21MAR03	28	A1A				Closeout RA Comments AP Farm					
A2A LAUV Ph 1 Tank 2 - AN-102 Sht 1														
120.B45 Construct AP-102 & AP-104 Mixing & Refr Sys														
T412B45AM	0	01OCT01		51	A2A				Start Construction					
T412B45JAA	120	01OCT01	25MAR02	51	A2A				AP-271 Building Annex - FP Contract					
C1A HLW Ph 1 Tank 1 - AE-101 Sht 1														
150.C01 Issue Criticality Sfty Eval Report for DST Retr														
T415C01A	30	02OCT01	12NOV01	49	C1A				Review DST Tech Baseline & Review Against TL-757					

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
T415C01B	40	13NOV01	14JAN02	49	C1A			Develop Plan of Action (POA) HLW						
T415C01C	80	15JAN02	08APR02	49	C1A			Develop Facility Plant Readiness Plan HLW						
T415C01D	120	10APR02	27SEP02	49	C1A			Conduct Plant Readiness Mgmt Self Assmt HLW						
180.A18 RPP Mgmt Assmt Overall Ready Supply HLW Fd - BNFL														
T416A18A	40	12NOV03*	13JAN04	30	C1A									
T416A18B	30	14JAN04	25FEB04	30	C1A									
T416A18C	120	08APR04	27SEP04	0	C1A									
180.A36 Construct AZ-101 Retrieval System														
T416A3600	40	30MAY03	25JUL03	0	C1A									
T416A36301	40	27JUN03	22AUG03	0	C1A									
T416A36302	5	25AUG03	29AUG03	0	C1A									
T416A36M03	0		29AUG03	0	C1A									
180.A38 Startup and Test AZ-101 Mixing Retr System														
T416A38A00	0		25JUL03	25	C1A									
T416A38A1	84	29MAR03	25JUL03	25	C1A									
T416A38A2	84	02MAY03	29AUG03	0	C1A									
T416A38A3	84	29MAR03	25JUL03	25	C1A									
T416A38A4	84	29MAR03	25JUL03	25	C1A									
T416A38B1	84	11APR03	08AUG03	46	C1A									
T416A38B2	62	15OCT03	15JAN04	0	C1A									
T416A38D2	42	14OCT03	12DEC03	0	C1A									
T416A38D3	21	18DEC03	15JAN04	0	C1A									
T416A38E	30	02SEP03	13OCT03	0	C1A									
T416A38G	0		15JAN04	0	C1A									
180.A40 Perf Contractor Independent ORR for AZ-101														
T416A40A	15	12JUL04	30JUL04	0	C1A									
T416A40B	10	12JUL04	23JUL04	0	C1A									
T416A40C	5	28JUL04	30JUL04	0	C1A									
180.A42 Perf DOE-ORP ORR/CD-4 AZ-101														
T416A42A	25	02AUG04	03SEP04	0	C1A									
T416A42B	15	02AUG04	20AUG04	0	C1A									
T416A42C	10	23AUG04	03SEP04	0	C1A									
T416A42D	15	07SEP04	27SEP04	0	C1A									
180.A43 Perf Conceptual Design for W-521 Retr Systems														
T416A43A	21	01OCT98*	28OCT98	11	C1A									
T416A43AC	102	01OCT98	28FEB00	56	C1A

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
T410Z11C3	20	04OCT04	28OCT04	0	C1B									
T410Z11C3B	20	04OCT04	28OCT04	0	C1B									
T410Z11C4	130	01NOV04	09MAY05	11	C1B									
T410Z11C4B	130	01NOV04	09MAY05	11	C1B									
T410Z11C5	20	10MAY05	07JUN05	11	C1B									
10S.211 Provide Separate AZ-101 Samples to BNFL														
T410Z11CPL	7	30OCT04	05NOV04	0	C1B									
160.010 Dhr 1st Btch HLW Feed From AZ-101 to BNFL Facil														
T416010B	8	03AUG05	10AUG05	0	C1B									
T416010BN	0	03AUG05		0	C1B									
160.A64 Mix AZ-101 Feed to Suspend Solids														
T416A64A	6	28SEP04	03OCT04	0	C1B									
160.A70 Provide Approval to Deliver AZ-101 Feed														
T416A70A	30	17JUN05	16JUL05	17	C1B									
160.A78 1AZ MT Susp Solids/Feed Comp 1AZ to DOE-ORP														
T416A78A	2	06JUN05	08JUN05	11	C1B									
T416A78B	5	10JUN05	16JUN05	11	C1B									
C2A HLW Ph 1 Tank 2 - AZ-102 Sht 1														
160.F50 Construct AZ-102 Mixing and Retrieval System														
T416F50022	20	04SEP01	01OCT01	43	C2A									
T416F50028	70	04SEP01	12DEC01	0	C2A									
T416F50027	5	11SEP01	17SEP01	43	C2A									
T416F50028	10	18SEP01	01OCT01	43	C2A									
T416F50029	20	02OCT01	28OCT01	43	C2A									
T416F50030	10	18SEP01	01OCT01	43	C2A									
T416F50031	2	13DEC01	14DEC01	13	C2A									
T416F50032	3	17DEC01	18DEC01	13	C2A									
T416F50033	2	20DEC01	21DEC01	13	C2A									
T416F50034	3	28DEC01	28DEC01	13	C2A									
T416F50035	2	31DEC01	02JAN02	13	C2A									
T416F50037	3	03JAN02	07JAN02	13	C2A									
T416F50042	3	06JAN02	10JAN02	13	C2A									
T416F50043	3	11JAN02	15JAN02	13	C2A									
T416F50048	8	16JAN02	25JAN02	13	C2A									
T416F50049	2	28JAN02	28JAN02	13	C2A									
T416F50058	44	13DEC01	15FEB02	0	C2A									
T416F50057	8	19FEB02	28FEB02	0	C2A									

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
T416F50058	1	01MAR02	01MAR02	0	C2A			Remove Thermocouple Tree #1 with FIR						
T416F50059	6	19MAR02	25MAR02	0	C2A			Remove Removal Equipment						
T416F50060	1	04MAR02	04MAR02	0	C2A			Install Shield Plug						
T416F50061	3	20MAR02	29MAR02	0	C2A			Transport T/C to Disposal						
T416F50062	3	05MAR02	07MAR02	0	C2A			Weld End Cap						
T416F50063	6	08MAR02	13MAR02	0	C2A			Grout Container						
T416F50064	70	19FEB02	28MAY02	41	C2A			Drop CMP/JCS Work Package						
T416F50067	5	12NOV02	18NOV02	15	C2A			Mobilize Excavation Equipment						
T416F50068	15	05DEC02	27DEC02	57	C2A			Exc for 12" SW-(####)						
T416F50069	5	30DEC02	06JAN03	57	C2A			Exc for 12" SW-(####)						
T416F50080	5	07JAN03	13JAN03	57	C2A			Exc for (2) 12" SW-(####)						
T416F50091	5	19NOV02	25NOV02	57	C2A			Exc for 3" PW-(####)						
T416F50092	5	26NOV02	04DEC02	57	C2A			Exc for 3" PW-(####)						
T416F50093	5	14JAN03	20JAN03	57	C2A			Electrical Excavation						
T416F50094	5	21JAN03	27JAN03	57	C2A			Armored Cable Excavation						
T416F50095	2	28JAN03	29JAN03	57	C2A			Sono Tube Excavations for Elec. Term. Boxes						
T416F50098	11	13SEP02	27SEP02	41	C2A			Fab Piping & Test 1/2" SW-(####)						
T416F50100	11	30SEP02	14OCT02	41	C2A			Fab Piping & Test 1/2" SW-(####)						
T416F50104	11	15OCT02	29OCT02	41	C2A			Fab Piping & Test 1/2" SW-(####)						
T416F50119	10	19NOV02	04DEC02	15	C2A			Pour New Pad for Air Control Station						
T416F50120	2	05DEC02	08DEC02	15	C2A			Rotate Air Control Station 90 Degrees						
T416F50121	2	09DEC02	10DEC02	15	C2A			Remove Old Air Control Station Pad						
T416F50122	40	29MAY02	24JUL02	41	C2A			Package Prep and Pre-Fabrication						
T416F50123	20	25JUL02	21AUG02	41	C2A			Fab 3" PW-(####)						
T416F50124	15	22AUG02	12SEP02	41	C2A			Fab 3" PW-(####)						
T416F50143	10	30OCT02	12NOV02	41	C2A			Fab New 42" Shield Plug - Riser-(XXX)						
T416F50144	8	11DEC02	20DEC02	15	C2A			Exc to Uncover Top of Riser-(XXX)						
T416F50145	1	23DEC02	23DEC02	15	C2A			Remove Exist 42" Shield Plug - Riser-(XXX)						
T416F50146	1	27DEC02	27DEC02	15	C2A			Install Depth Verification Tool - Riser-(XXX)						
T416F50147	5	31DEC02	07JAN03	15	C2A			Install Spray Wash Riser Ext - Riser-(XXX)						
T416F50148	10	13JAN03	24JAN03	15	C2A			Comm/Rebar Mixer Pump Fndn - Riser-(XXX)						
T416F50149	1	27JAN03	27JAN03	15	C2A			Pour Mixer Pump Fndn - Riser-(XXX)						
T416F50150	2	27FEB03	28FEB03	24	C2A			Install WP Mounting Plate - Riser-(XXX)						
T416F50151	1	28DEC02	28DEC02	15	C2A			Install 42" Depth Verif Shield Plug-(XXX)						

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY07	FY08
T418F50152	1	30DEC02	30DEC02	15	C2A					Remove Depth Verif Shield Plug-(XXX)			
T418F50153	3	06JAN03	10JAN03	15	C2A					Complete Backfill Riser Ext - Riser-(XXZ)			
T418F50154	21	28JAN03	28FEB03	24	C2A					Cure Time & Paint - Riser-(XXX)			
T418F50156	8	28JAN03	06FEB03	15	C2A					Exc to Uncover Top of Riser-(XXZ)			
T418F50157	1	07FEB03	07FEB03	15	C2A					Remove Exist 42" Shield Plug - Riser-(XXZ)			
T418F50158	1	11FEB03	11FEB03	15	C2A					Install Depth Verification Tool - Riser-(XXZ)			
T418F50159	5	13FEB03	20FEB03	15	C2A					Install Spray Wash Riser Ext - Riser-(XXZ)			
T418F50160	10	28FEB03	11MAR03	15	C2A					Form/Rebar Mixer Pump Fndn - Riser-(XXZ)			
T418F50161	1	12MAR03	12MAR03	15	C2A					Pour Mixer Pump Fndn - Riser-(XXZ)			
T418F50162	2	11APR03	14APR03	15	C2A					Install MP Mounting Plate - Riser-(XXZ)			
T418F50163	1	10FEB03	10FEB03	15	C2A					Install 42" Depth Verif Shield Plug-(XXZ)			
T418F50164	1	12FEB03	12FEB03	15	C2A					Remove Depth Verif Shield Plug-(XXZ)			
T418F50165	3	21FEB03	25FEB03	15	C2A					Complete Backfill Up to Five Feet			
T418F50166	21	13MAR03	10APR03	15	C2A					Cure Time & Paint - Riser-(XXZ)			
T418F50167	5	15APR03	21APR03	0	C2A					Form/Rebar/Pour Concrete - MP-1 Elec Frame			
T418F50168	5	15MAY03	21MAY03	0	C2A					Form/Rebar/Pour Concrete - MP-2 Elec Frame			
T418F50169	2	22APR03	23APR03	0	C2A					Mount Elec Cable Support Frame - MP-1			
T418F50170	2	22MAY03	23MAY03	0	C2A					Mount Elec Cable Support Frame - MP-2			
T418F50171	1	24APR03	24APR03	0	C2A					Install AZ102-(???) (Mini Power Center)			
T418F50172	1	25APR03	25APR03	0	C2A					Install AZ102-(???) (MP-1 Term Box)			
T418F50173	1	28APR03	28APR03	0	C2A					Install AZ102-(???) (MP-1 Switch)			
T418F50174	1	29APR03	29APR03	0	C2A					Install AZ102-(???) (MP-1 Trn Tab Switch)			
T418F50175	1	27MAY03	27MAY03	0	C2A					Install AZ102-(???) (MP-2 Term Box)			
T418F50176	1	28MAY03	28MAY03	0	C2A					Install AZ102-(???) (MP-2 Switch)			
T418F50177	1	29MAY03	29MAY03	0	C2A					Install AZ102-(???) (MP-2 Trn Tab Switch)			
T418F50178	1	30JAN03	30JAN03	57	C2A					Install AZ02A-(???) (TP-022 Term Box)			
T418F50179	1	31JAN03	31JAN03	57	C2A					Install AZ02A-(???) (TP-022 Term Box)			
T418F50180	1	03FEB03	03FEB03	57	C2A					Install AZ02A-(???) (TP-022 Switch)			
T418F50228	20	14NOV02	13DEC02	0	C2A					In-Tank Equipment Install Training at CTF			
T418F50227	70	18DEC02	27MAR03	0	C2A					Prep CWP/JCS Equip Install Work Pkgs			
T418F50235	5	28MAR03	03APR03	0	C2A					Ops Review and Release Pkg to Field			
T418F50237	2	07APR03	06APR03	0	C2A					Install Shield Ring & Temp. Hose			
T418F50238	1	04APR03	04APR03	0	C2A					Stage Two Cranes			
T418F50239	2	11APR03	14APR03	0	C2A					Install Mixer Pump-1 - Riser (XXX)			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
T418F50240	2	30APR03	01MAY03	0	C2A				Make Elec Connections - Mixer Pump (ZZ)					
T418F50241	2	09APR03	10APR03	0	C2A				Run 1/2" SW line/Connect to MP-1					
T418F50242	2	02MAY03	05MAY03	0	C2A				Install MP-1 Heat Tracing					
T418F50243	5	04APR03	10APR03	17	C2A				Ops Review and Release Pkg to Field					
T418F50245	2	07MAY03	08MAY03	0	C2A				Install Shield Ring & Temp. Hose					
T418F50246	1	06MAY03	08MAY03	0	C2A				Stage Two Cranes					
T418F50247	2	13MAY03	14MAY03	0	C2A				Install Mixer Pump-2 - Riser (XXZ)					
T418F50249	2	09MAY03	12MAY03	0	C2A				Run 1/2" SW (WWW)					
T418F50320	8	29MAR02	08APR02	0	C2A				Install Removal Equipment - 8" Flex Rec					
T418F50321	1	10APR02	10APR02	0	C2A				Remove Thermocouple Tree #2 with F/R					
T418F50322	1	11APR02	11APR02	0	C2A				Install Shield Plug					
T418F50323	3	12APR02	16APR02	0	C2A				Weld End Cap					
T418F50324	6	17APR02	24APR02	0	C2A				Grout Container					
T418F50325	6	25APR02	02MAY02	0	C2A				Remove Removal Equipment					
T418F50326	3	03MAY02	07MAY02	0	C2A				Transport T/C to Disposal					
T418F50330	8	08MAY02	17MAY02	0	C2A				Install Removal Equipment - 8" Flex Rec					
T418F50331	1	20MAY02	20MAY02	0	C2A				Remove Thermocouple Tree #3 with F/R					
T418F50332	1	21MAY02	21MAY02	0	C2A				Install Shield Plug					
T418F50333	3	22MAY02	24MAY02	0	C2A				Weld End Cap					
T418F50334	6	29MAY02	04JUN02	0	C2A				Grout Container					
T418F50335	6	05JUN02	12JUN02	0	C2A				Remove Removal Equipment					
T418F50336	3	13JUN02	17JUN02	0	C2A				Transport T/C to Disposal					
T418F50340	8	18JUN02	27JUN02	0	C2A				Install Removal Equipment - 8" Flex Rec					
T418F50341	1	28JUN02	28JUN02	0	C2A				Remove Thermocouple Tree #4 with F/R					
T418F50342	1	01JUL02	01JUL02	0	C2A				Install Shield Plug					
T418F50343	3	02JUL02	05JUL02	0	C2A				Weld End Cap					
T418F50344	6	08JUL02	15JUL02	0	C2A				Grout Container					
T418F50345	6	18JUL02	23JUL02	0	C2A				Remove Removal Equipment					
T418F50346	3	24JUL02	28JUL02	0	C2A				Transport T/C to Disposal					
T418F50350	8	28JUL02	07AUG02	0	C2A				Install Removal Equipment - 8" Flex Rec					
T418F50351	1	08AUG02	08AUG02	0	C2A				Remove Thermocouple Tree #5 with F/R					
T418F50352	1	09AUG02	09AUG02	0	C2A				Install Shield Plug					
T418F50353	3	12AUG02	14AUG02	0	C2A				Weld End Cap					
T418F50354	6	15AUG02	22AUG02	0	C2A				Grout Container

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY06	FY07	FY08
SW25W50C2	60	08FEB01	04MAY01	40	D2A			PROC BLANKS, CONN, VALVES					
SW25W50D	119	12APR01	28SEP01	24	D2A			AW TF Upgrades—Construction (FY01)					
SW25W50D01	215	21NOV00	28SEP01	40	D2A			TITLE ENGINEERING INSPECTION DURING CONST. FY02					
SW25W50D02	10	21NOV00	06DEC00	40	D2A			SUBSURFACE SCAN					
SW25W50D03	0	21NOV00		24	D2A			START CONSTRUCTION - AW FARM					
SW25W50D04	30	28DEC00	08FEB01	40	D2A			PREPARE/APPROVE FABRICATION CWP					
SW25W50D05	35	07DEC00	28JAN01	40	D2A			PREPARE/APPROVE FIELD JCS					
SW25W50D06	25	28DEC00	01FEB01	40	D2A			PREPARE/APPROVE FIELD CWP					
SW25W50D08	182	28DEC00	28SEP01	41	D2A			CF ADMINISTRATION FY01					
SW25W50D14	5	02FEB01	08FEB01	50	D2A			LOCK & TAG					
SW25W50D15	5	02FEB01	08FEB01	40	D2A			MOBILIZATION					
SW25W50D17	0	02FEB01		40	D2A			START CONSTRUCTION AW-A PIT UPGRADES					
SW25W50D18	167	02FEB01	28SEP01	41	D2A			CRAFT SUPPORT FY01					
SW25W50D19	10	08FEB01	23FEB01	40	D2A			ASSEMBLE GREENHOUSE					
SW25W50D20	1	08FEB01	08FEB01	57	D2A			MOB BURIAL BOXES					
SW25W50D23	3	28FEB01	28FEB01	40	D2A			PLACE GREENHOUSE					
SW25W50D24	1	01MAR01	01MAR01	44	D2A			MOB 110 TON CRANE					
SW25W50D25	2	01MAR01	02MAR01	40	D2A			PREPARE COVER BLOCKS FOR REMOVAL					
SW25W50D26	3	06MAR01	07MAR01	40	D2A			POWER WASH & SPRAY FIXATIVE					
SW25W50D28	2	06MAR01	06MAR01	40	D2A			PULL COVER BLOCKS					
SW25W50D29	10	26MAR01	06APR01	40	D2A			EAB NOZZLE SEALS					
SW25W50D30	2	12MAR01	13MAR01	40	D2A			WAP PIT (LMHC)					
SW25W50D31	1	12MAR01	12MAR01	44	D2A			DEMOB 110 TON CRANE					
SW25W50D35	3	14MAR01	16MAR01	40	D2A			MODIFY RWP AS REQUIRED (LMHC)					
SW25W50D36	15	19MAR01	06APR01	40	D2A			DEMO PIPING & REMOVE DEBRIS					
SW25W50D41	4	09APR01	12APR01	40	D2A			INSTALL NOZZLE SEALS					
SW25W50D43	15	13APR01	03MAY01	40	D2A			CLEAN & PREP PIT SURFACES					
SW25W50D54	30	04MAY01	15JUN01	40	D2A			WSP PIT A					
SW25W50D82	5	18JUN01	22JUN01	45	D2A			LOCK & TAG					
SW25W50D83	10	18JUN01	28JUN01	40	D2A			ASSEMBLE GREENHOUSE & SHIELD WALLS					
SW25W50D84	1	18JUN01	18JUN01	57	D2A			MOB BURIAL BOXES					
SW25W50D86	0	18JUN01		40	D2A			START CONSTRUCTION AW-B PIT UPGRADES					
SW25W50D72	3	02JUL01	05JUL01	40	D2A			PLACE GREENHOUSE					
SW25W50D74	1	06JUL01	06JUL01	44	D2A			MOB 110 TON CRANE					

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
SW25W50D75	2	06JUL01	09JUL01	40	D2A			PREP COVER BLOCKS FOR REMOVAL						
SW25W50D82	3	10JUL01	12JUL01	40	D2A			POWER WASH & SPRAY FIXATIVE						
SW25W50D84	2	13JUL01	16JUL01	40	D2A			PULL COVER BLOCKS						
SW25W50D86	2	17JUL01	18JUL01	40	D2A			MAP PIT (LMHC)						
SW25W50D87	1	17JUL01	17JUL01	44	D2A			DEMOB 110 TON CRANE						
SW25W50D85	3	19JUL01	23JUL01	40	D2A			MODIFY RWP AS REQUIRED (LMHC)						
SW25W50D88	15	24JUL01	13AUG01	40	D2A			DEMO PIPING & REMOVE DEBRIS						
SW25W50DA5	4	14AUG01	17AUG01	40	D2A			INSTALL NOZZLE SEALS						
SW25W50DA7	15	20AUG01	10SEP01	40	D2A			CLEAN & PREP PIT SURFACES						
SW25W50DA8	12	20AUG01	05SEP01	55	D2A			SET TARGETS & PERFORM PHOTOGRAMMETRY						
SW25W50DA9	30	22AUG01	03OCT01	56	D2A			EAS JUMPERS						
SW25W50DAF	5	06SEP01	12SEP01	55	D2A			ANALYZE PHOTOGRAMMETRY						
SW25W50DAH	9	18SEP01	28SEP01	40	D2A			SPC PIT B FY01						
SW25W50E	212	02NOV01	06SEP02	40	D2A			PAV TF Upgrades - Construction (FY02)						
SW25W50E01	154	01OCT01	10MAY02	40	D2A			TITLE B ENGINEERING INSPECTION DURING CONST. FY02						
SW25W50E04	18	01OCT01	24OCT01	40	D2A			SPC PIT B FY02						
SW25W50E05	79	01OCT01	24JAN02	41	D2A			CF ADMINISTRATION FY02						
SW25W50E06	79	01OCT01	24JAN02	41	D2A			CRAFT SUPPORT FY02						
SW25W50E09	2	25OCT01	26OCT01	40	D2A			INSTALL JUMPERS R1 & R2 TO C, D, E						
SW25W50E10	2	29OCT01	30OCT01	40	D2A			INSTALL JUMPER R17 & R18 TO E						
SW25W50E12	2	31OCT01	01NOV01	40	D2A			INSTALL JUMPER R15 & R16 TO D						
SW25W50E13	2	02NOV01	05NOV01	40	D2A			INSTALL JUMPER R13 & R14 TO C						
SW25W50E14	2	06NOV01	07NOV01	40	D2A			INSTALL JUMPER R3 & R4 TO A & B						
SW25W50E15	2	08NOV01	09NOV01	40	D2A			INSTALL JUMPER R7 & R8 TO B						
SW25W50E16	3	12NOV01	14NOV01	40	D2A			INSTALL DRAIN PLUG						
SW25W50E18	5	15NOV01	21NOV01	40	D2A			LEAK TEST PIT PIPING						
SW25W50E19	5	28NOV01	30NOV01	40	D2A			INSTALL DRAIN VALVE HANDLE						
SW25W50E20	2	03DEC01	04DEC01	40	D2A			INSTALL COVER BLOCKS						
SW25W50E21	2	05DEC01	06DEC01	47	D2A			REMOVE GREEN HOUSE						
SW25W50E22	2	05DEC01	06DEC01	56	D2A			GROUND COVER BLOCKS						
SW25W50E23	1	05DEC01	05DEC01	48	D2A			DEMOB 110 TON CRANE						
SW25W50E24	15	05DEC01	27DEC01	40	D2A			INSTALL VALVE ACTUATORSHANDLES						
SW25W50E25	2	06DEC01	06DEC01	40	D2A			INSTALL LEAK DETECTION						
SW25W50E26	1	06DEC01	06DEC01	48	D2A			HAUL BURIAL BOXES

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
C2A HLW/Ph 1 Tank 2 - AZ-102 Sht 1					
160.F50 Construct AZ-102 Mixing and Retrieval System					
T416F50022	20	04SEP01	01OCT01	43	C2A
T416F50026	70	04SEP01	12DEC01	0	C2A
T416F50027	5	11SEP01	17SEP01	43	C2A
T416F50028	10	18SEP01	01OCT01	43	C2A
T416F50029	20	02OCT01	28OCT01	43	C2A
T416F50030	10	18SEP01	01OCT01	43	C2A
T416F50031	2	13DEC01	14DEC01	13	C2A
T416F50032	3	17DEC01	18DEC01	13	C2A
T416F50033	2	20DEC01	21DEC01	13	C2A
T416F50034	3	28DEC01	28DEC01	13	C2A
T416F50035	2	31DEC01	02JAN02	13	C2A
T416F50037	3	03JAN02	07JAN02	13	C2A
T416F50042	3	08JAN02	10JAN02	13	C2A
T416F50043	3	11JAN02	15JAN02	13	C2A
T416F50048	8	15JAN02	25JAN02	13	C2A
T416F50049	2	28JAN02	28JAN02	13	C2A
T416F50058	44	13DEC01	15FEB02	0	C2A
T416F50057	8	19FEB02	28FEB02	0	C2A
T416F50059	1	01MAR02	01MAR02	0	C2A
T416F50058	6	18MAR02	25MAR02	0	C2A
T416F50080	1	04MAR02	04MAR02	0	C2A
T416F50061	3	26MAR02	28MAR02	0	C2A
T416F50062	3	05MAR02	07MAR02	0	C2A
T416F50063	6	08MAR02	15MAR02	0	C2A
T416F50064	70	19FEB02	28MAY02	51	C2A
T416F50087	5	12NOV02	18NOV02	25	C2A
T416F50086	11	13SEP02	27SEP02	51	C2A
T416F50100	11	30SEP02	14OCT02	51	C2A

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet		FY01	FY02	FY03	FY04	FY05	FY06	FY07
T418F50104	11	15OCT02	28OCT02	51	C2A		▲	▲	▲	▲	▲	▲	▲
T418F50119	10	19NOV02	04DEC02	25	C2A			▲	▲	▲	▲	▲	▲
T418F50120	2	05DEC02	06DEC02	25	C2A			▲	▲	▲	▲	▲	▲
T418F50121	2	06DEC02	10DEC02	25	C2A			▲	▲	▲	▲	▲	▲
T418F50122	40	28MAY02	24JUL02	51	C2A			▲	▲	▲	▲	▲	▲
T418F50123	20	25JUL02	21AUG02	51	C2A			▲	▲	▲	▲	▲	▲
T418F50124	15	22AUG02	12SEP02	51	C2A			▲	▲	▲	▲	▲	▲
T418F50143	10	30OCT02	12NOV02	51	C2A			▲	▲	▲	▲	▲	▲
T418F50144	8	11DEC02	20DEC02	25	C2A			▲	▲	▲	▲	▲	▲
T418F50145	1	23DEC02	23DEC02	25	C2A			▲	▲	▲	▲	▲	▲
T418F50146	1	27DEC02	27DEC02	25	C2A			▲	▲	▲	▲	▲	▲
T418F50147	5	31DEC02	07JAN03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50148	10	13JAN03	24JAN03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50149	1	27JAN03	27JAN03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50150	2	27FEB03	29FEB03	34	C2A			▲	▲	▲	▲	▲	▲
T418F50151	1	28DEC02	28DEC02	25	C2A			▲	▲	▲	▲	▲	▲
T418F50152	1	30DEC02	30DEC02	25	C2A			▲	▲	▲	▲	▲	▲
T418F50153	3	08JAN03	10JAN03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50154	21	26JAN03	26FEB03	34	C2A			▲	▲	▲	▲	▲	▲
T418F50158	8	28JAN03	06FEB03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50157	1	07FEB03	07FEB03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50158	1	11FEB03	11FEB03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50159	5	13FEB03	20FEB03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50180	10	26FEB03	11MAR03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50181	1	12MAR03	12MAR03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50182	2	11APR03	14APR03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50183	1	10FEB03	10FEB03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50184	1	12FEB03	12FEB03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50185	3	21FEB03	25FEB03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50186	21	13MAR03	10APR03	25	C2A			▲	▲	▲	▲	▲	▲
T418F50187	5	15APR03	21APR03	10	C2A			▲	▲	▲	▲	▲	▲
T418F50188	5	15MAY03	21MAY03	10	C2A			▲	▲	▲	▲	▲	▲
T418F50189	2	22APR03	23APR03	10	C2A			▲	▲	▲	▲	▲	▲
T418F50170	2	22MAY03	23MAY03	10	C2A			▲	▲	▲	▲	▲	▲

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet		FY01	FY02	FY03	FY04	FY05	FY06	FY07
T418F50171	1	24APR03	24APR03	10	C2A					Install AZ102-(???) (Mini Power Center)			
T418F50172	1	25APR03	25APR03	10	C2A					Install AZ102-(???) (MP-1 Term Box)			
T418F50173	1	28APR03	28APR03	10	C2A					Install AZ102-(???) (MP-1 Switch)			
T418F50174	1	29APR03	29APR03	10	C2A					Install AZ102-(???) (MP-1 TmTab Switch)			
T418F50175	1	27MAY03	27MAY03	10	C2A					Install AZ102-(???) (MP-2 Term Box)			
T418F50176	1	28MAY03	28MAY03	10	C2A					Install AZ102-(???) (MP-2 Switch)			
T418F50177	1	29MAY03	29MAY03	10	C2A					Install AZ102-(???) (MP-2 TmTab Switch)			
T418F50226	20	14NOV02	13DEC02	0	C2A					In-Tank Equipment Install Training at CTF			
T418F50227	70	16DEC02	27MAR03	0	C2A					Prep CHPLUGS Equip Install Work Pkgs			
T418F50228	5	11APR03	17APR03	0	C2A					Ops Review and Release Pkg to Field			
T418F50229	2	18APR03	21APR03	40	C2A					Install Flex Hose Connection			
T418F50230	2	22APR03	23APR03	40	C2A					Connect Temp Winch Controls			
T418F50231	1	06JUN03	06JUN03	10	C2A					Stage Two Cranes			
T418F50232	2	06JUN03	06JUN03	10	C2A					Verify Winch & Install Transfer Pump			
T418F50233	2	10JUN03	11JUN03	10	C2A					Make Elec Connections to Transfer Pump			
T418F50234	2	12JUN03	13JUN03	10	C2A					Install Nitrogen Hose to Transfer Pump			
T418F50235	5	29MAR03	03APR03	0	C2A					Ops Review and Release Pkg to Field			
T418F50237	2	07APR03	08APR03	10	C2A					Install Shield Ring & Temp. Hose			
T418F50238	1	04APR03	04APR03	10	C2A					Stage Two Cranes			
T418F50239	2	11APR03	14APR03	10	C2A					Install Mixer Pump-1 - Riser (XXX)			
T418F50240	2	30APR03	01MAY03	10	C2A					Make Elec Connections - Mixer Pump-(ZZZ)			
T418F50241	2	09APR03	10APR03	10	C2A					Run 1/2" SW line/Connect to MP-1			
T418F50242	2	02MAY03	06MAY03	10	C2A					Install MP-1 Heat Tracing			
T418F50243	5	04APR03	10APR03	0	C2A					Ops Review and Release Pkg to Field			
T418F50245	2	07MAY03	08MAY03	10	C2A					Install Shield Ring & Temp. Hose			
T418F50246	1	08MAY03	08MAY03	10	C2A					Stage Two Cranes			
T418F50247	2	13MAY03	14MAY03	10	C2A					Install Mixer Pump-2 - Riser (XXZ)			
T418F50248	2	30MAY03	02JUN03	10	C2A					Make Elec Connections - Mixer Pump-2			
T418F50249	2	09MAY03	12MAY03	10	C2A					Run 1/2" SW (####)			
T418F50250	2	03JUN03	04JUN03	10	C2A					Install MP-2 Heat Tracing			
T418F50251	5	18APR03	24APR03	0	C2A					Ops Review and Release Pkg to Field			
T418F50252	1	18JUN03	18JUN03	34	C2A					Remove 12" Shield Plug - Riser (XXB)			
T418F50253	2	17JUN03	18JUN03	34	C2A					Install Temperature Probe Assembly			
T418F50254	2	19JUN03	20JUN03	34	C2A					Run Cables - Temp Probe to TMAC Panel			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07
T418F50255	2	23JUN03	24JUN03	34	C2A				Terminate Wires and Perform Functional Test			
T418F50256	1	25APR03	25APR03	39	C2A				Remove Temp Shield Plug			
T418F50257	35	25APR03	13JUN03	0	C2A				Prep JCS/CWP Camera Installation Work Package			
T418F50258	5	16JUN03	20JUN03	0	C2A				Ops Review & release Package to Field			
T418F50259	5	23JUN03	27JUN03	0	C2A				Install CCTV Riser Ext/Shield Cover - Riser (XXA)			
T418F50273	3	30JUN03	02JUL03	0	C2A				Install Trurlion Guild Assy/Support			
T418F50274	3	03JUL03	08JUL03	0	C2A				Install Drain Hoist Assy/Pivot Arm			
T418F50275	3	08JUL03	11JUL03	0	C2A				Install Jumper Assy AZ02A-(17)			
T418F50276	3	14JUL03	18JUL03	0	C2A				Install Jumper Assy AZ02A-(27)			
T418F50277	3	17JUL03	21JUL03	0	C2A				Install Jumper Assy AZ02A-(37)			
T418F50278	3	22JUL03	24JUL03	0	C2A				Install Jumper Assy AZ02A-(47)			
T418F50279	3	25JUL03	28JUL03	0	C2A				Install Jumper Assy AZ02A-(57)			
T418F50280	3	30JUL03	01AUG03	0	C2A				Install Jumper Assy AZ02A-(67)			
T418F50281	3	04AUG03	06AUG03	0	C2A				Install Jumper Assy AZ02A-(77)			
T418F50282	3	07AUG03	11AUG03	0	C2A				Install Jumper Assy AZ02A-(87)			
T418F50283	3	12AUG03	14AUG03	0	C2A				Install MOV Funnel Assys			
T418F50284	2	15AUG03	18AUG03	0	C2A				Install New Cover Blocks - Pit AZ02A			
T418F50285	2	19AUG03	20AUG03	0	C2A				Paint Cover Block Flow Diagrams			
T418F50286	2	21AUG03	22AUG03	0	C2A				Install MOV Actuator WT-MOV-808 / Term Wires			
T418F50287	2	25AUG03	26AUG03	0	C2A				Install MOV Actuator WT-MOV-809 / Term Wires			
T418F50288	2	27AUG03	28AUG03	0	C2A				Install MOV Actuator WT-MOV-811 / Term Wires			
T418F50289	2	28AUG03	02SEP03	0	C2A				Install MOV Actuator WT-FCV-810 / Term Wires			
T418F50300	40	03SEP03	28OCT03	0	C2A				ATP - AZ-102			
T418F50320	8	29MAR02	09APR02	0	C2A							
T418F50321	1	10APR02	10APR02	0	C2A				Install Removal Equipment - 6" Flex Rec			
T418F50322	1	11APR02	11APR02	0	C2A				Remove Thermocouple Tree #2 with FIR			
T418F50323	3	12APR02	16APR02	0	C2A				Install Shield Plug			
T418F50324	6	17APR02	24APR02	0	C2A				Weld End Cap			
T418F50325	6	25APR02	02MAY02	0	C2A				Grout Container			
T418F50326	3	03MAY02	07MAY02	0	C2A				Remove Removal Equipment			
T418F50330	8	08MAY02	17MAY02	0	C2A				Transport T/C to Disposal			
T418F50331	1	20MAY02	20MAY02	0	C2A				Install Removal Equipment - 6" Flex Rec			
T418F50332	1	21MAY02	21MAY02	0	C2A				Remove Thermocouple Tree #3 with FIR			
T418F50333	3	22MAY02	24MAY02	0	C2A				Install Shield Plug			
									Weld End Cap			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet		FY01	FY02	FY03	FY04	FY05	FY06	FY07
T418F50334	8	28MAY02	04JUN02	0	C2A				Grout Container				
T418F50335	8	05JUN02	12JUN02	0	C2A				Remove Removal Equipment				
T418F50336	3	13JUN02	17JUN02	0	C2A				Transport T/C to Disposal				
T418F50340	8	18JUN02	27JUN02	0	C2A				Install Removal Equipment - 6" Flex Rec				
T418F50341	1	28JUN02	28JUN02	0	C2A				Remove Thermocouple Tree #4 with F/R				
T418F50342	1	01JUL02	01JUL02	0	C2A				Install Shield Plug				
T418F50343	3	02JUL02	05JUL02	0	C2A				Weld End Cap				
T418F50344	8	08JUL02	15JUL02	0	C2A				Grout Container				
T418F50345	8	16JUL02	23JUL02	0	C2A				Remove Removal Equipment				
T418F50346	3	24JUL02	26JUL02	0	C2A				Transport T/C to Disposal				
T418F50350	8	28JUL02	07AUG02	0	C2A				Install Removal Equipment - 6" Flex Rec				
T418F50351	1	08AUG02	08AUG02	0	C2A				Remove Thermocouple Tree #5 with F/R				
T418F50352	1	09AUG02	09AUG02	0	C2A				Install Shield Plug				
T418F50353	3	12AUG02	14AUG02	0	C2A				Weld End Cap				
T418F50354	8	15AUG02	22AUG02	0	C2A				Grout Container				
T418F50355	8	23AUG02	30AUG02	0	C2A				Remove Removal Equipment				
T418F50356	3	03SEP02	06SEP02	0	C2A				Transport T/C to Disposal				
T418F50360	8	08SEP02	17SEP02	0	C2A				Install Removal Equipment - 6" Flex Rec				
T418F50361	1	18SEP02	18SEP02	0	C2A				Remove Thermocouple Tree #6 with F/R				
T418F50362	1	19SEP02	19SEP02	0	C2A				Install Shield Plug				
T418F50363	3	20SEP02	24SEP02	0	C2A				Weld End Cap				
T418F50364	8	25SEP02	02OCT02	0	C2A				Grout Container				
T418F50365	8	03OCT02	10OCT02	0	C2A				Remove Removal Equipment				
T418F50366	2	11OCT02	14OCT02	0	C2A				Transport T/C to Disposal				
T418F50370	8	15OCT02	22OCT02	0	C2A				Install Removal Equipment - 6" Flex Rec				
T418F50371	1	23OCT02	23OCT02	0	C2A				Remove Thermocouple Tree #7 with F/R				
T418F50372	1	24OCT02	24OCT02	0	C2A				Install Shield Plug				
T418F50373	2	26OCT02	28OCT02	0	C2A				Weld End Cap				
T418F50374	5	29OCT02	04NOV02	0	C2A				Grout Container				
T418F50375	5	06NOV02	11NOV02	0	C2A				Remove Removal Equipment				
T418F50376	2	12NOV02	13NOV02	0	C2A				Transport T/C to Disposal				
T418F50412	1	25JUN03	25JUN03	34	C2A				Remove 12" Shield Plug - Riser 777				
T418F50413	2	26JUN03	27JUN03	34	C2A				Install Temperature Probe Assembly				
T418F50414	2	30JUN03	01JUL03	34	C2A				Run Cables - Temp Probe to TMAC Panel				

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07
T416F50415	2	02JUL03	03JUL03	34	C2A							
T416F50422	1	07JUL03	07JUL03	34	C2A							
T416F50423	2	06JUL03	08JUL03	34	C2A							
T416F50424	2	10JUL03	11JUL03	34	C2A							
T416F50425	2	14JUL03	15JUL03	34	C2A							
T416F50402	0	04SEP01*		0	C2A							
160.F80 Startup and Test AZ-102 Mixing/Refr System												
T416F60A00	0		28OCT03	0	C2A							
T416F60A1	50	19AUG03	28OCT03	0	C2A							
T416F60A2	42	29AUG03	28OCT03	0	C2A							
T416F60A3	50	19AUG03	28OCT03	0	C2A							
T416F60A4	42	29AUG03	28OCT03	0	C2A							
T416F60B1	42	15SEP03	11NOV03	21	C2A							
T416F60B2	62	19DEC03	15MAR04	0	C2A							
T416F60C	21	13FEB04	15MAR04	0	C2A							
T416F60D2	42	12DEC03	12FEB04	0	C2A							
T416F60D3	21	13FEB04	15MAR04	0	C2A							
T416F60E	30	29OCT03	11DEC03	0	C2A							
T416F60G	0		15MAR04	0	C2A							
160.F80 Perf Contractor Bid Startup Review for AZ-102												
T416F80A	15	16MAR04	05APR04	0	C2A							
T416F80B	10	16MAR04	28MAR04	0	C2A							
T416F80C	5	30MAR04	05APR04	0	C2A							
160.F83 Perf Mgmt Self-Assmt for AZ-102 Mixing/Refr Sys												
T416F83A	45	07AUG03*	09OCT03	36	C2A							
T416F83B	40	10OCT03	08DEC03	36	C2A							
T416F83D	30	08DEC03	22JAN04	36	C2A							
T416F83E	60	17DEC03	15MAR04	0	C2A							
160.F90 Provide CD-4 Approval for AZ-102												
T416F90A	15	06APR04	28APR04	0	C2A							
C2B HLW Ph 1 Tank 2 - AZ-102 Smt 2												
100.Z12 Smt/Anlyz AZ-102 Smt per HLW Feed Cert DQO												
T410212C0	5	23FEB04	27FEB04	45	C2B							
T410212C1	10	23FEB04	05MAR04	40	C2B							
T410212C2	30	23FEB04*	02APR04	20	C2B							
T410212C2B	30	23FEB04*	02APR04	20	C2B							

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01					FY02					FY03					FY04					FY05					FY06					FY07				
T410212C3	20	03MAY04	28MAY04	0	C2B																																			
T410212C3B	20	03MAY04	28MAY04	0	C2B																																			
T410212C4	130	01JUN04	03DEC04	0	C2B																																			
T410212C4B	130	01JUN04	03DEC04	0	C2B																																			
T410212C5	20	06DEC04	05JAN05	0	C2B																																			
180.F64 Mix AZ-102 Feed to Suspend Solids	6	27APR04	02MAY04	0	C2B																																			
180.F70 Provide Approval to Deliver AZ-102 Feed	30	15JAN05	13FEB05	0	C2B																																			
180.F78 2AZ MT Susp Solids/Orcl Comp AZ-102 to DOE-ORP	2	08JAN05	07JAN05	0	C2B																																			
T418F76A	2	08JAN05	07JAN05	0	C2B																																			
T418F76B	5	10JAN05	14JAN05	0	C2B																																			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY02	FY03	FY04	FY05	FY06	FY07	FY08
-------------	----------	-------------	--------------	-------------	-------------	------	------	------	------	------	------	------

C3A HLW Pit Tank 3-4-102 S												
160,000 Construct AY-102 Mixing and Retrieval System												
T416H50001	0	01OCT02		0	C3A							
T416H50021	20	01OCT02	28OCT02	50	C3A							
T416H50022	70	01OCT02	13JAN03	0	C3A							
T416H50023	5	08OCT02	14OCT02	50	C3A							
T416H50024	10	15OCT02	28OCT02	50	C3A							
T416H50025	10	15OCT02	28OCT02	50	C3A							
T416H50026	20	14JAN03	10FEB03	0	C3A							
T416H50030	15	14JAN03	03FEB03	5	C3A							
T416H50031	2	11FEB03	12FEB03	0	C3A							
T416H50032	3	13FEB03	18FEB03	0	C3A							
T416H50033	2	19FEB03	20FEB03	0	C3A							
T416H50034	3	21FEB03	25FEB03	0	C3A							
T416H50035	5	28FEB03	04MAR03	0	C3A							
T416H50037	3	05MAR03	07MAR03	0	C3A							
T416H50038	9	10MAR03	20MAR03	0	C3A							
T416H50039	5	21MAR03	27MAR03	0	C3A							
T416H50040	8	28MAR03	06APR03	0	C3A							
T416H50041	2	08APR03	10APR03	0	C3A							
T416H50042	5	08APR03	15APR03	5	C3A							
T416H50043	3	11APR03	15APR03	0	C3A							
T416H50044	3	18APR03	18APR03	0	C3A							
T416H50045	8	18APR03	25APR03	5	C3A							
T416H50046	2	21APR03	22APR03	0	C3A							
T416H50048	8	28APR03	07MAY03	5	C3A							
T416H50049	17	04FEB03	27FEB03	38	C3A							
T416H50050	1	23APR03	23APR03	0	C3A							
T416H50051	2	24APR03	25APR03	0	C3A							
T416H50052	2	28APR03	28APR03	0	C3A

Start Date	01OCT99	2AY0
Finish Date	23OCT19	
Data Date	01OCT99	
Run Date	17APR00 14:10	

Sheet 1 of 8

RTP April 2000,
Tank Farm Contractor,
Critical Path to AY-102
(T416H70A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY02	FY03	FY04	FY05	FY06	FY07	FY08
T416HS0053	3	30APR03	02MAY03	0	C3A				Remove Cover Blocks & Winch Assembly Pit 02E			
T416HS0054	5	05MAY03	09MAY03	0	C3A				Remove Jumpers and Prep for Storage			
T416HS0055	5	05MAY03	09MAY03	40	C3A				Wrap and Stage Cover Blocks for Burial			
T416HS0056	3	12MAY03	14MAY03	0	C3A				Install Vapor Seals			
T416HS0057	5	12MAY03	16MAY03	40	C3A				Remove Pit Chiller Assembly			
T416HS0058	9	19MAY03	28MAY03	0	C3A				Install Removal Equipment - 42" Flex Rec			
T416HS0059	5	28MAY03	04JUN03	0	C3A				Remove Immersible Pump & Booster Pump With F/R			
T416HS0060	8	05JUN03	16JUN03	0	C3A				Remove Removal Equipment			
T416HS0061	2	17JUN03	18JUN03	0	C3A				Install Depth Verification Plug			
T416HS0062	5	17JUN03	23JUN03	7	C3A				Weld Container End Cap			
T416HS0063	3	19JUN03	23JUN03	0	C3A				Depth Verification			
T416HS0064	3	24JUN03	26JUN03	0	C3A				Remove Depth Plug & Install Shield Plug			
T416HS0065	8	24JUN03	03JUL03	7	C3A				Grout Container			
T416HS0066	2	27JUN03	30JUN03	0	C3A				Install Temporary Cover Blocks			
T416HS0067	8	07JUL03	16JUL03	7	C3A				Transport Pump to Disposal			
T416HS0068	2	01JUL03	02JUL03	0	C3A				Stage Crane 02A Pit			
T416HS0070	3	03JUL03	06JUL03	0	C3A				Prep Cover Blocks for Removal			
T416HS0071	2	06JUL03	10JUL03	0	C3A				Shift Pit Prior to Cover Block Removal			
T416HS0072	3	11JUL03	15JUL03	0	C3A				Remove Cover Blocks Pit 02A			
T416HS0073	5	16JUL03	22JUL03	0	C3A				Remove Jumpers and Prep for Storage			
T416HS0074	5	18JUL03	22JUL03	44	C3A				Wrap and Stage Cover Blocks for Burial			
T416HS0075	3	23JUL03	25JUL03	0	C3A				Install Vapor Seals			
T416HS0076	5	23JUL03	29JUL03	44	C3A				Remove Chiller Coil Assembly			
T416HS0077	9	28JUL03	07AUG03	0	C3A				Install Removal Equipment - 42" Flex Rec			
T416HS0078	5	08AUG03	14AUG03	0	C3A				Remove Drop Leg Assembly With F/R			
T416HS0079	8	15AUG03	26AUG03	0	C3A				Remove Removal Equipment			
T416HS0080	2	27AUG03	28AUG03	0	C3A				Install Depth Verification Plug			
T416HS0081	5	27AUG03	03SEP03	11	C3A				Weld Container End Cap			
T416HS0082	3	29AUG03	03SEP03	0	C3A				Depth Verification			
T416HS0083	3	04SEP03	06SEP03	0	C3A				Remove Depth Plug & Install Shield Plug			
T416HS0084	8	04SEP03	15SEP03	11	C3A				Grout Container			
T416HS0085	1	06SEP03	06SEP03	0	C3A				Install Temporary Cover Blocks			
T416HS0086	5	16SEP03	23SEP03	11	C3A				Transport Pump to Disposal			
T416HS0088	6	10SEP03	17SEP03	0	C3A				Install Removal Equipment - 6" Flex Rec TC#1			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY02	FY03	FY04	FY05	FY06	FY07	FY08
T416H50089	1	18SEP03	18SEP03	0	C3A			Remove Thermocouple Tree with FIR TC#1				
T416H50090	1	19SEP03	19SEP03	0	C3A			Install Shield Plug TC#1				
T416H50091	2	22SEP03	23SEP03	0	C3A			Weld End Cap TC#1				
T416H50092	5	24SEP03	30SEP03	0	C3A			Grout Container TC#1				
T416H50093	5	01OCT03	07OCT03	0	C3A			Remove Removal Equipment TC#1				
T416H50094	2	09OCT03	09OCT03	0	C3A			Transport T/C to Disposal TC#1				
T416H50095	6	10OCT03	17OCT03	0	C3A			Install Removal Equipment - 8" Flex Rec TC#2				
T416H50096	1	20OCT03	20OCT03	0	C3A			Remove Thermocouple Tree with FIR TC#2				
T416H50097	1	21OCT03	21OCT03	0	C3A			Install Shield Plug TC#2				
T416H50098	2	22OCT03	23OCT03	0	C3A			Weld End Cap TC#2				
T416H50099	5	24OCT03	30OCT03	0	C3A			Grout Container TC#2				
T416H50100	5	31OCT03	06NOV03	0	C3A			Remove Removal Equipment TC#2				
T416H50101	2	07NOV03	10NOV03	0	C3A			Transport T/C to Disposal TC#2				
T416H50102	6	11NOV03	18NOV03	0	C3A			Install Removal Equipment - 8" Flex Rec TC#3				
T416H50103	1	19NOV03	19NOV03	0	C3A			Remove Thermocouple Tree with FIR TC#3				
T416H50104	1	20NOV03	20NOV03	0	C3A			Install Shield Plug TC#3				
T416H50105	2	21NOV03	24NOV03	0	C3A			Weld End Cap TC#3				
T416H50106	5	25NOV03	03DEC03	0	C3A			Grout Container TC#3				
T416H50107	5	04DEC03	10DEC03	0	C3A			Remove Removal Equipment TC#3				
T416H50108	2	11DEC03	12DEC03	0	C3A			Transport T/C to Disposal TC#3				
T416H50109	6	15DEC03	22DEC03	0	C3A			Install Removal Equipment - 8" Flex Rec TC#4				
T416H50110	1	23DEC03	23DEC03	0	C3A			Remove Thermocouple Tree with FIR TC#4				
T416H50111	1	24DEC03	24DEC03	0	C3A			Install Shield Plug TC#4				
T416H50112	2	29DEC03	30DEC03	0	C3A			Weld End Cap TC#4				
T416H50113	5	31DEC03	07JAN04	0	C3A			Grout Container TC#4				
T416H50114	5	08JAN04	14JAN04	0	C3A			Remove Removal Equipment TC#4				
T416H50115	2	15JAN04	16JAN04	0	C3A			Transport T/C to Disposal TC#4				
T416H50116	6	18JAN04	26JAN04	0	C3A			Install Removal Equipment - 8" Flex Rec TC#5				
T416H50117	1	27JAN04	27JAN04	0	C3A			Remove Thermocouple Tree with FIR TC#5				
T416H50118	1	28JAN04	28JAN04	0	C3A			Install Shield Plug TC#5				
T416H50119	2	29JAN04	30JAN04	0	C3A			Weld End Cap TC#5				
T416H50120	5	02FEB04	08FEB04	0	C3A			Grout Container TC#5				
T416H50121	5	09FEB04	13FEB04	0	C3A			Remove Removal Equipment TC#5				
T416H50122	2	17FEB04	18FEB04	0	C3A			Transport T/C to Disposal TC#5				

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY02	FY03	FY04	FY05	FY06	FY07	FY08
T418H50123	6	19FEB04	26FEB04	0	C3A			Install Removal Equipment - 8" Flex Rec TC#6				FY08
T418H50124	1	27FEB04	27FEB04	0	C3A			Remove Thermocouple Tree with F/R TC#6				
T418H50125	1	01MAR04	01MAR04	0	C3A			Install Shield Plug TC#6				
T418H50126	2	02MAR04	03MAR04	0	C3A			Weld End Cap TC#6				
T418H50127	5	04MAR04	10MAR04	0	C3A			Grout Container TC#6				
T418H50128	5	11MAR04	17MAR04	0	C3A			Remove Removal Equipment TC#6				
T418H50129	2	18MAR04	19MAR04	0	C3A			Transport T/C to Disposal TC#6				
T418H50130	6	22MAR04	28MAR04	0	C3A			Install Removal Equipment - 8" Flex Rec TC#7				
T418H50131	1	30MAR04	30MAR04	0	C3A			Remove Thermocouple Tree with F/R TC#7				
T418H50132	1	31MAR04	31MAR04	0	C3A			Install Shield Plug TC#7				
T418H50133	2	01APR04	02APR04	0	C3A			Weld End Cap TC#7				
T418H50134	5	05APR04	09APR04	0	C3A			Grout Container TC#7				
T418H50135	5	12APR04	16APR04	0	C3A			Remove Removal Equipment TC#7				
T418H50136	2	19APR04	20APR04	0	C3A			Transport T/C to Disposal TC#7				
T418H50138	1	21APR04	21APR04	0	C3A			Remove CCTV Camera & Store				
T418H50140	2	22APR04	23APR04	0	C3A			Remove Multi-Port Adapter from 42" Riser				
T418H50141	2	26APR04	27APR04	0	C3A			Install Temp Shield Plug				
T418H50216	5	11OCT04	15OCT04	0	C3A			Form/Rebar/Pour Concrete - MP-1 Elec Frame				
T418H50217	2	18OCT04	19OCT04	0	C3A			Mount Elec Cable Support Frame - MP-1				
T418H50218	1	20OCT04	20OCT04	0	C3A			Install AY-102-EDS-DP-123 (Mini Power Center)				
T418H50219	1	21OCT04	21OCT04	0	C3A			Install AY-102-EDS-TBX-107 (MP-1 Term Box)				
T418H50220	1	22OCT04	22OCT04	0	C3A			Install AY-102-WST-MTS-101 (MP-1 Switch)				
T418H50221	1	25OCT04	25OCT04	0	C3A			Install AY-102-WST-MTS-103 (MP-1 TrmTab Switch)				
T418H50222	5	19NOV04	29NOV04	0	C3A			Form/Rebar/Pour Concrete - MP-2 Elec Frame				
T418H50223	2	30NOV04	01DEC04	0	C3A			Mount Elec Cable Support Frame - MP-2				
T418H50224	1	02DEC04	02DEC04	0	C3A			Install AY-102-EDS-TBX-108 (MP-2 Term Box)				
T418H50225	1	03DEC04	03DEC04	0	C3A			Install AY-102-WST-MTS-102 (MP-2 Switch)				
T418H50226	1	06DEC04	06DEC04	0	C3A			Install AY-102-WST-MTS-104 (MP-2 TrmTab Switch)				
T418H50227	5	22DEC04	30DEC04	0	C3A			Form/Rebar/Pour Concrete - MP-3 Elec Frame				
T418H50228	2	31DEC04	04JAN05	0	C3A			Mount Elec Cable Support Frame - MP-3				
T418H50229	1	05JAN05	05JAN05	0	C3A			Install AY-102-EDS-TBX-108 (MP-3 Term Box)				
T418H50230	1	06JAN05	06JAN05	0	C3A			Install AY-102-WST-MTS-102 (MP-3 Switch)				
T418H50231	1	07JAN05	07JAN05	0	C3A			Install AY-102-WST-MTS-104 (MP-3 TrmTab Switch)				
T418H50232	5	25JAN05	31JAN05	0	C3A			Form/Rebar/Pour Concrete - MP-4 Elec Frame				

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY02	FY03	FY04	FY05	FY07	FY08
T416H50278	8	01NOV04	10NOV04	0	C3A				Stage Two Cranes		FY08
T416H50279	2	11NOV04	12NOV04	0	C3A				Install Shield Ring & Temp. Hose		
T416H50280	2	15NOV04	16NOV04	0	C3A				Run 1/2" SW line/Connect to MP-B		
T416H50281	2	17NOV04	18NOV04	0	C3A				Install Mixer Pump-B - Riser		
T416H50282	2	07DEC04	08DEC04	0	C3A				Make Elec Connections - Mixer Pump-B		
T416H50283	2	09DEC04	10DEC04	0	C3A				Install MP-B Heat Tracing		
T416H50286	5	20SEP04	24SEP04	40	C3A				Ops Review and Release Pkg to Field		
T416H50287	1	27SEP04	27SEP04	40	C3A				Remove Exist 42" Shield Plug		
T416H50288	1	28SEP04	28SEP04	40	C3A				Install 42" Depth Verif Shield Plug		
T416H50289	1	29SEP04	29SEP04	40	C3A				Install Depth Verification Tool		
T416H50290	1	30SEP04	30SEP04	40	C3A				Remove Depth Verif Shield Plug		
T416H50291	5	01OCT04	07OCT04	40	C3A				Install Spray Wash Riser Ext		
T416H50292	2	12OCT04	13OCT04	40	C3A				Install MP Mounting Plate		
T416H50293	1	13DEC04	13DEC04	0	C3A				Stage Two Cranes		
T416H50294	2	14DEC04	15DEC04	0	C3A				Install Shield Ring & Temp. Hose		
T416H50295	2	18DEC04	17DEC04	0	C3A				Run 1/2" SW line/Connect to MP-C		
T416H50296	2	20DEC04	21DEC04	0	C3A				Install Mixer Pump-C - Riser		
T416H50297	2	10JAN05	11JAN05	0	C3A				Make Elec Connections - Mixer Pump-C		
T416H50298	2	12JAN05	13JAN05	0	C3A				Install MP-C Heat Tracing		
T416H50301	5	27SEP04	01OCT04	56	C3A				Ops Review and Release Pkg to Field		
T416H50302	1	04OCT04	04OCT04	56	C3A				Remove Exist 42" Shield Plug		
T416H50303	1	05OCT04	05OCT04	56	C3A				Install 42" Depth Verif Shield Plug		
T416H50304	1	06OCT04	06OCT04	56	C3A				Install Depth Verification Tool		
T416H50305	1	07OCT04	07OCT04	56	C3A				Remove Depth Verif Shield Plug		
T416H50306	5	06OCT04	14OCT04	56	C3A				Install Spray Wash Riser Ext		
T416H50307	2	19OCT04	20OCT04	56	C3A				Install MP Mounting Plate		
T416H50308	1	14JAN05	14JAN05	0	C3A				Stage Two Cranes		
T416H50309	2	17JAN05	18JAN05	0	C3A				Install Shield Ring & Temp. Hose		
T416H50310	2	18JAN05	20JAN05	0	C3A				Run 1/2" SW line/Connect to MP-D		
T416H50311	2	21JAN05	24JAN05	0	C3A				Install Mixer Pump-D - Riser		
T416H50312	2	08FEB05	08FEB05	0	C3A				Make Elec Connections - Mixer Pump-D		
T416H50313	2	10FEB05	11FEB05	0	C3A				Install MP-D Heat Tracing		
T416H50314	70	15DEC04	28MAR05	22	C3A				Prep CWPIJCS Temp Probe Install Work Pkg		
T416H50316	1	24FEB05	24FEB05	54	C3A				Remove 12" Shield Plug - Riser TC#1		

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY02	FY03	FY04	FY05	FY06	FY07	FY08
T418H50317	2	25FEB05	28FEB05	54	C3A				Install Temperature Probe Assembly TC#1			
T418H50318	2	01MAR05	02MAR05	54	C3A				Run Cables - Temp Probe to TMAC Panel TC#1			
T418H50319	2	03MAR05	04MAR05	54	C3A				Terminate Wires TC#1			
T418H50320	1	07MAR05	07MAR05	54	C3A				Remove 12" Shield Plug - Riser TC#2			
T418H50321	2	08MAR05	09MAR05	54	C3A				Install Temperature Probe Assembly TC#2			
T418H50322	2	10MAR05	11MAR05	54	C3A				Run Cables - Temp Probe to TMAC Panel TC#2			
T418H50323	2	14MAR05	15MAR05	54	C3A				Terminate Wires TC#2			
T418H50324	1	16MAR05	16MAR05	54	C3A				Remove 12" Shield Plug - Riser TC#3			
T418H50325	2	17MAR05	18MAR05	54	C3A				Install Temperature Probe Assembly TC#3			
T418H50326	2	21MAR05	22MAR05	54	C3A				Run Cables - Temp Probe to TMAC Panel TC#3			
T418H50327	2	23MAR05	24MAR05	54	C3A				Terminate Wires TC#3			
T418H50344	3	24FEB05	28FEB05	0	C3A				Install Trunion Guild Assy/Support			
T418H50345	3	01MAR05	03MAR05	0	C3A				Install Drain Holst Assy/Pivot Arm			
T418H50346	3	04MAR05	06MAR05	0	C3A				Install Jumper Assy 1			
T418H50347	3	09MAR05	11MAR05	0	C3A				Install Jumper Assy 2			
T418H50348	3	14MAR05	16MAR05	0	C3A				Install Jumper Assy 3			
T418H50349	3	17MAR05	21MAR05	0	C3A				Install Jumper Assy 4			
T418H50350	3	22MAR05	24MAR05	0	C3A				Install Jumper Assy 5			
T418H50351	3	25MAR05	28MAR05	0	C3A				Install Jumper Assy 6			
T418H50352	3	30MAR05	01APR05	0	C3A				Install Jumper Assy 7			
T418H50353	3	04APR05	06APR05	0	C3A				Install Jumper Assy 8			
T418H50354	3	07APR05	11APR05	0	C3A				Install MOV Funnel Assys			
T418H50355	2	12APR05	13APR05	0	C3A				Install New Cover Blocks			
T418H50356	2	14APR05	15APR05	0	C3A				Paint Cover Block Flow Diagrams			
T418H50357	2	18APR05	19APR05	0	C3A				Install MOV Actuator 1 Term Wires			
T418H50358	2	20APR05	21APR05	0	C3A				Install MOV Actuator 2 Term Wires			
T418H50359	2	22APR05	25APR05	0	C3A				Install MOV Actuator 3 Term Wires			
T418H50360	2	26APR05	27APR05	0	C3A				Install MOV Actuator 4 Term Wires			
T418H50361	2	24SEP04	27SEP04	0	C3A				Install New Cover Blocks			
T418H50363	2	01OCT04	04OCT04	17	C3A				Install New Cover Blocks			
T418H50365	2	08OCT04	11OCT04	40	C3A				Install New Cover Blocks			
T418H50367	2	15OCT04	18OCT04	56	C3A				Install New Cover Blocks			
T418H50369	40	28APR05	23JUN05	0	C3A				ATP - AY-102			

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY02	FY03	FY04	FY05	FY06	FY07	FY08
160.H60 Startup and Test AY-102 Mixing/Ret System												
T416H60A00	0		23JUN05	0	C3A							
T416H60A1	50	14APR05	23JUN05	21	C3A							
T416H60A2	42	26APR05	23JUN05	21	C3A							
T416H60A3	50	14APR05	23JUN05	21	C3A							
T416H60A4	42	26APR05	23JUN05	0	C3A							
T416H60B1	42	11JUL05	07SEP05	0	C3A							
T416H60B2	62	08SEP05	04DEC05	0	C3A							
T416H60C	21	04NOV05	06DEC05	0	C3A							
T416H60D2	42	08AUG05	09OCT05	21	C3A							
T416H60D3	21	06OCT05	03NOV05	21	C3A							
T416H60E	30	24JUN05	05AUG05	21	C3A							
T416H60G	0		06DEC05	0	C3A							
160.H80 Perf Contractor Std Startup Review for AY-102												
T416H80A	15	07DEC05	29DEC05	0	C3A							
T416H80B	10	07DEC05	20DEC05	0	C3A							
T416H80C	5	21DEC05	29DEC05	0	C3A							
160.H83 Perf Mgmt Self-Assmt for AY-102 Mixing/Ret Sys												
T416H83E	80	12SEP05	04DEC05	0	C3A							
160.H90 Provide CD-4 Approval for AY-102												
T416H90A	15	30DEC05	20JAN06	0	C3A							
C3B HLW Ph 1 Tank 3 - AY-102 Slit 2												
100.Z13 Samp/Anlyz 2AY-108 Smp per HLW Feed Cert DOO												
T410Z13C0	5	11NOV05	17NOV05	45	C3B							
T410Z13C1	10	11NOV05	28NOV05	40	C3B							
T410Z13C2	30	11NOV05	28DEC05	20	C3B							
T410Z13C3	20	27JAN06	24FEB06	0	C3B							
T410Z13C4	130	27FEB06	28AUG06	0	C3B							
T410Z13C5	20	30AUG06	27SEP06	0	C3B							
160.H84 Mix AY-102/C-106 Feed to Suspend Solids												
T416H84A	6	21JAN06	26JAN06	0	C3B							
160.H70 Prov Approval to Divr AY-102/C-106 Feed AY-102												
T416H70A	30	07OCT06	05NOV06	0	C3B							
160.H78 2AY-108 MT Susp Solids/Ctrl Comp 1AY to DOE-ORP												
T416H78A	2	28SEP06	28SEP06	0	C3B							
T416H78B	5	02OCT06	06OCT06	0	C3B

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
C4A HLW Ph I Tank 4 - C-104 Spt 1					
160J56 Approve Project W-523 Mission Need (CD-1)					
T416J56A	15	05DEC00	27DEC00	24	C4A
290J25 Prep W-523 Proj Technical Baseline Document					
T429J25A	123	31JAN02	25JUL02	0	C4A
290J40 Design C-104 System and Obtain CD-3					
T429J40A	332	26JUL02	17NOV03	0	C4A
290J43 Perf Conc Design SST O&M Concept W-523 Retrieval					
T429J43A	21	01FEB01*	02MAR01	0	C4A
T429J43AB	106	28AUG01	30JAN02	0	C4A
T429J43AC	102	01FEB01	28JUN01	22	C4A
T429J43P	21	27JUN01	28JUL01	22	C4A
T429J43Q	41	01MAY01	27JUN01	0	C4A
T429J43R	125	01FEB01	30JUL01	20	C4A
T429J43S	41	01MAY01	27JUN01	42	C4A
T429J43T	21	01FEB01	02MAR01	41	C4A
T429J43U	63	01MAY01	30JUL01	20	C4A
T429J43V	83	01MAY01	27AUG01	0	C4A
T429J43X	124	05MAR01	27AUG01	0	C4A
T429J43Y	125	01FEB01	30JUL01	20	C4A
T429J43Z	21	01FEB01	02MAR01	0	C4A
290J50 Construct C-104 Retrieval System					
T429J50A	633	18NOV03	24MAY06	0	C4A
290J60 Startup and Test C-104 Retrieval System					
T429J60A00	0		24MAY06	0	C4A
T429J60A1	84	26JAN06	24MAY06	0	C4A
T429J60A2	84	26JAN06	24MAY06	0	C4A
T429J60A3	84	26JAN06	24MAY06	0	C4A
T429J60A4	84	26JAN06	24MAY06	0	C4A
T429J60B1	84	08FEB06	08JUN06	21	C4A
T429J60B2	82	11JUL06	05OCT06	0	C4A
T429J60C	21	07SEP06	05OCT06	0	C4A

Start Date 01OCT99 1AY0

Finish Date 23OCT19

Data Date 01OCT99

Run Date 17APR00 13:49

Sheet 1 of 3

RTP April 2000,
Tank Farm Contractor,
Critical Path to AY-101
(T416S70A))

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12
T423J60D2	42	10JUL06	06SEP06	0	C4A													
T423J60D3	21	07SEP06	05OCT06	0	C4A													
T423J60E	30	25MAY06	07JUL06	0	C4A													
T423J60G	0		05OCT06	0	C4A													
290J81 Prj Def, Tech Basis, Prj Def Criteria, Prj W-523																		
T423J61A	150	01MAR07	28SEP00	27	C4A													
T423J61C	41	05OCT07	04DEC00	24	C4A													
T423J61D	150	01MAR07	28SEP00	27	C4A													
290J80 Perf Contractor Independent ORR for C-104																		
T423J60A	15	05JAN07	25JAN07	0	C4A													
T423J60B	10	05JAN07	18JAN07	0	C4A													
T423J60C	5	19JAN07	25JAN07	0	C4A													
290J83 Perf Mgmt Self-Assessment for C-104 Refr Sys																		
T423J83E	120	13JUL06	04JAN07	0	C4A													
290J80 Perf DOE-ORP ORR/CD-4 C-104																		
T423J90A	25	26JAN07	02MAR07	0	C4A													
T423J90B	15	26JAN07	19FEB07	0	C4A													
T423J90C	10	16FEB07	02MAR07	0	C4A													
T423J90D	15	05MAR07	23MAR07	0	C4A													
306J29 Retrieve C-104 into AY-101																		
T430J29AA	35	28MAR07	11MAY07	0	C4A													
T430J29AB	15	14MAY07	04JUN07	0	C4A													
T430J29AC	15	05JUN07	25JUN07	0	C4A													
T430J29AD	15	26JUN07	17JUL07	0	C4A													
T430J29AE	15	18JUL07	07AUG07	0	C4A													
T430J29AF	15	08AUG07	28AUG07	0	C4A													
T430J29AG	15	28AUG07	19SEP07	0	C4A													
T430J29AH	15	20SEP07	10OCT07	0	C4A													
T430J29AJ	15	11OCT07	31OCT07	0	C4A													
CSB HLW Ph 1 Tank 5 - AY-101 Sh 2																		
100J216 Sample/Anlyz 1AY/C-104 Samples per HLW Feed Cart DQO																		
T410216C0	5	28AUG07	04SEP07	45	C5B													
T410216C1	10	28AUG07	11SEP07	40	C5B													
T410216C2	30	28AUG07	09OCT07	20	C5B													
T410216C2B	30	28AUG07	09OCT07	20	C5B													
T410216C3	20	07NOV07	06DEC07	0	C5B													
T410216C3B	20	07NOV07	06DEC07	0	C5B													

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12
T410216C4	130	07DEC07	12JUN08	0	C5B													
T410216C4B	130	07DEC07	12JUN08	0	C5B													
T410216C5	20	13JUN08	11JUL08	0	C5B													
160.584 Mix AY-101/C-104 Feed to Suspend Solids																		
T416564A	6	01NOV07	08NOV07	0	C5B													
180.570 Prov Approval to Divr AY-101/C-104 Feed AY-101																		
T416570A	30	23JUL08	21AUG08	0	C5B													
180.576 1AY/C MT Susp Solids/Ofcl Comp 1AY to DOE/ORP																		
T416576A	2	14JUL08	15JUL08	0	C5B													
T416576B	5	16JUL08	22JUL08	0	C5B													

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
350.015 Vitrify 1st LAW Feed Batch	731	01DEC08	30NOV08	0	A1B
T435015A					
350.020 Pretreat 2nd LAW Feed Batch	30	01NOV08	30NOV08	0	A1B
T435020A					
350.025 Vitrify 2nd LAW Feed Batch	274	01DEC08	31AUG09	0	A1B
T435025A					
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2					
350.030 Pretreat 3rd LAW Feed Batch	30	02AUG09	31AUG09	0	A2B
T435030A					
350.035 Vitrify 3rd LAW Feed Batch	212	01SEP09	31MAR10	0	A2B
T435035A					
350.040 Pretreat 4th LAW Feed Batch	30	02MAR10	31MAR10	0	A2B
T435040A					
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2					
150.E35 Divr 1st Btch AN-104 Feed AN-104 to BNFL Facil					
T419E35A	5	13JAN10	19JAN10	42	A3B
T419E35B	11	21MAR10	31MAR10	0	A3B
C6B HLW Ph 1 Tank 6 - SY-102 Sht 2					
100.Z17 Samp/Anlyz SY-102 5mp per HLW DQO in AZ-101	5	12FEB10	19FEB10	45	C6B
T410217C0					
T410217C1	10	12FEB10	28FEB10	40	C6B
T410217C2	30	12FEB10	28MAR10	20	C6B
T410217C3	30	12FEB10	28MAR10	20	C6B
T410217C4	20	28APR10	21MAY10	0	C6B
T410217C5	20	28APR10	21MAY10	0	C6B
T410217C6	130	24MAY10	24NOV10	0	C6B
T410217C7	130	24MAY10	24NOV10	0	C6B
T410217C8	20	29NOV10	28DEC10	0	C6B
180.P28 Mix as Ncsry Xfr SY-102 Slurry 4AN to AZ-101					
T418P28A	5	09FEB10	19FEB10	43	C6B
T418P28B	9	17APR10	25APR10	0	C6B
180.P70 Prov Approval to Deliver SY-102 Feed from AZ-101	30	08JAN11	06FEB11	0	C6B
T418P70A					

Start Date

Finish Date

Data Date

Run Date

01OCT99 2870

23OCT19

01OCT99

17APR00 14:15

Sheet 1 of 2

RTP April 2000,
Tank Farm Contractor,
Critical Path to SY-102
(T418P70A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
C1B HLW Ph 1 Tank 1 - AZ-101 Sht 2					
390.015 Vitrify HLW Feed Batches from AZ-101					
T438015A	487	01SEP08	31DEC09	1	C1B
T438015AM	0	01SEP08		1	C1B
T438015AN	0		31DEC09	1	C1B
C2B HLW Ph 1 Tank 2 - AZ-102 Sht 2					
390.075 Vitrify HLW Feed Batches from AZ-102					
T438075A	365	01JAN10	31DEC10	1	C2B
C3B HLW Ph 1 Tank 3 - AY-102 Sht 2					
190.140 Divr 2nd Bich 2AYC-108 HLW Fd 2AY to BNFL					
T418140B	8	24DEC10	31DEC10	58	C3B
190.150 Divr 3rd Bich 2AYC-108 HLW Fd 2AY to BNFL					
T418150B	8	21MAR11	28MAR11	58	C3B
190.160 Divr 4th Bich 2AYC-108 HLW Fd 2AY to BNFL					
T418160B	8	16JUN11	23JUN11	58	C3B
190.170 Divr 5th Bich 2AYC-108 HLW Fd 2AY to BNFL					
T418170B	8	11SEP11	18SEP11	58	C3B
190.180 Divr 6th Bich 2AYC-108 HLW Fd 2AY to BNFL					
T418180B	8	07DEC11	14DEC11	58	C3B
190.190 Divr 7th Bich 2AYC-108 HLW Fd 2AY to BNFL					
T418190B	8	03MAR12	10MAR12	1	C3B
390.130 Pretreat 1st Bich AY-102C-108 HLW Feed AY-102					
T438130A	30	02DEC10	31DEC10	1	C3B
390.135 Vr 1st Bich AY-102C-108 HLW Feed from AY-102					
T438135A	87	01JAN11	28MAR11	1	C3B
390.140 Pretreat 2nd Bich AY-102C-108 HLW Feed AY-102					
T438140A	30	27FEB11	28MAR11	1	C3B
390.145 Vr 2nd Bich AY-102C-108 HLW Feed from AY-102					
T438145A	87	29MAR11	23JUN11	1	C3B
390.150 Pretreat 3rd Bich AY-102C-108 HLW Feed AY-102					
T438150A	30	25MAY11	23JUN11	1	C3B
390.155 Vr 3rd Bich AY-102C-108 HLW Feed from AY-102					
T438155A	87	24JUN11	18SEP11	1	C3B
398.180 Pretreat 4th Bich AY-102C-108 HLW Feed AY-102					
T438180A	30	20AUG11	18SEP11	1	C3B

Vitrify HLW Feed from AZ-101
Start AZ-101 Vitrification

Complete AZ-101

Vitrify HLW Feed from AZ-102

Xfr West: 2nd Bich AY-102 to BNFL

Xfr West: 3rd Bich AY-102 to BNFL

Xfr West: 4th Bich AY-102 to BNFL

Xfr West: 5th Bich AY-102 to BNFL

Xfr West: 6th Bich AY-102 to BNFL

Xfr West: 7th Bich AY-102 to BNFL

Pretreat 1st Bich AY-102C-108 HLW fm AY-102

Vitrify 1st Bich AY-102C-108 HLW Feed fm AY-102

Pretreat 2nd Bich AY-102C-108 HLW fm AY-102

Vitrify 2nd Bich AY-102C-108 HLW Feed fm AY-102

Pretreat 3rd Bich AY-102C-108 HLW fm AY-102

Vitrify 3rd Bich AY-102C-108 HLW Feed fm AY-102

Pretreat 4th Bich AY-102C-108 HLW fm AY-102

01OCT99 C107

Sheet 1 of 2

Start Date

Finish Date

Data Date

Run Date

RTP April 2000,
Tank Farm Contractor,
Critical Path to C-107
(T418Q70A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FX9	FX10	FX11	FX12	FX13	FX14	FX15
DIA HLW Ph 1 Ext Order Trk 1 - C-107 Sht 1												
390.165 Vtr 4th Btch AY-102C-106 HLW Feed from AY-102	87	19SEP11	14DEC11	1	C3B							
T436165A												
390.170 Pretreat 6th Btch AY-102C-106 HLW Feed AY-102	30	15NOV11	14DEC11	1	C3B							
T436170A												
390.175 Vtr 6th Btch AY-102C-106 HLW Feed from AY-102	87	15DEC11	10MAR12	1	C3B							
T436175A												
390.180 Pretreat 6th Btch AY-102C-106 HLW Feed AY-102	30	10FEB12	10MAR12	1	C3B							
T436180A												
DIA HLW Ph 1 Ext Order Trk 1 - C-107 Sht 2												
390.Q29 Reviews C-107 into AY-102	35	12MAR12	27APR12	0	D1A							
T430Q29AA												
T430Q29AB	15	30APR12	18MAY12	0	D1A							
T430Q29AC	15	21MAY12	11JUN12	0	D1A							
T430Q29AD	15	12JUN12	02JUL12	0	D1A							
T430Q29AE	15	03JUL12	24JUL12	0	D1A							
T430Q29AF	15	25JUL12	14AUG12	0	D1A							
T430Q29AG	15	15AUG12	05SEP12	0	D1A							
T430Q29AH	15	06SEP12	26SEP12	0	D1A							
DIB HLW Ph 1 Ext Order Trk 1 - C-107 Sht 2												
100.ZAB Sample/Anlyz C-107/SAW Smp per HLW DOO 2AY	20	03OCT12	30OCT12	0	D1B							
T410ZABC3												
T410ZABC4	130	31OCT12	08MAY13	0	D1B							
T410ZABC5	20	09MAY13	06JUN13	0	D1B							
100.Q84 Mix C-107/AW-103 Feed in AY-102	6	27SEP12	02OCT12	0	D1B							
T419Q84A												
100.Q70 Prov Approval to Dntr C-107/AW-103 Feed AY-102	30	18JUN13	17JUL13	0	D1B							
T419Q70A												
100.Q76 7CSAW MT Smp Solid/Old Comp 2AY to DOE-ORP	2	07JUN13	10JUN13	0	D1B							
T419Q76A												
T419Q76B	5	11JUN13	17JUN13	0	D1B							

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
350.015 Vitrify 1st LAW Feed Batch					
T435015A	731	01DEC09	30NOV08	0	A1B
350.020 Pretreat 2nd LAW Feed Batch					
T435020A	30	01NOV08	30NOV08	0	A1B
350.025 Vitrify 2nd LAW Feed Batch					
T435025A	274	01DEC08	31AUG09	0	A1B
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2					
350.030 Pretreat 3rd LAW Feed Batch					
T435030A	30	02AUG09	31AUG09	0	A2B
350.035 Vitrify 3rd LAW Feed Batch					
T435035A	212	01SEP09	31MAR10	0	A2B
350.040 Pretreat 4th LAW Feed Batch					
T435040A	30	02MAR10	31MAR10	0	A2B
350.045 Vitrify 4th LAW Feed Batch					
T435045A	183	01APR10	30SEP10	0	A2B
A3B LAW Ph 1 Tank 3 - AW-104 Sht 2					
350.050 Pretreat 5th LAW Feed Batch					
T435050A	30	01SEP10	30SEP10	0	A3B
350.055 Vitrify 5th LAW Feed Batch					
T435055A	151	01OCT10	28FEB11	0	A3B
350.060 Pretreat 6th LAW Feed Batch					
T435060A	30	30JAN11	28FEB11	0	A3B
350.065 Vitrify 6th LAW Feed Batch					
T435065A	122	01MAR11	30JUN11	0	A3B
A4B LAW Ph 1 Tank 4 - AP-107 Sht 2					
350.070 Pretreat 7th LAW Feed Batch					
T435070A	30	01JUN11	30JUN11	0	A4B
350.075 Vitrify 7th LAW Feed Batch					
T435075A	275	01JUL11	31MAR12	0	A4B
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2					
350.080 Pretreat 8th LAW Feed Batch					
T435080A	30	02MAR12	31MAR12	0	A5B
350.085 Vitrify 8th LAW Feed Batch					
T435085A	153	01APR12	31AUG12	0	A5B

Start Date

Finish Date

Data Date

Run Date

01OCT99 14WH

23OCT19

01OCT99

17APR00 14:51

Sheet 1 of 2

RTP April 2000,
Tank Farm Contractor,
Critical Path to AW-104 (HLW)
(T416W70A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet
350.008 Pretreat 8th LAW Feed Batch					
T435080A	30	02AUG12	31AUG12	0	A5B
A6B LAW Ph1 Tank 6 - SY101 Sht 2					
150.R35 Dnvr 1st Btch 6Y-101 Feed AP-104 to BNFL Facil					
T415R35A	5	15JUN12	21JUN12	41	A6B
T415R35B	11	21AUG12	31AUG12	0	A6B
B1B LAW Ph1 Ext Order Tr 1 - 4AW-104 Sht 2					
150.W30 Decant 4AW Waste/Receive (LAW) Feed in AP-104					
T413W30B	8	01SEP12	08SEP12	0	B1B
T413W30C	3	10SEP12	12SEP12	0	B1B
D3B HLW Ph1 Ext Order Tr 3 - AW-104 HLW Sht					
100.W15 Sample/Anlyz 4AW/HLW/2AW Sample per HLW DQO 4AW					
T410W15G51	10	27JUL12	06AUG12	30	D3B
T410W15G52	20	27JUL12	23AUG12	20	D3B
T410W15G53	8	24SEP12	04OCT12	0	D3B
100.W15 Prov Separate 4AW/HLW/2AW-103 Sample to BNFL 4AW					
T410W15GHL	7	05OCT12	11OCT12	0	D3B
160.W20 Blend AW-104/AW-103 (HLW) Feed in AW-104					
T410W20A	5	19SEP12	23SEP12	0	D3B
160.W64 Mix AW-104 (HLW) Feed to Suspend Solids					
T410W64A	6	13SEP12	19SEP12	0	D3B
160.W70 Prov Approval to Dnvr 4AW/HLW/2AW-103 Feed 4AW					
T410W70A	30	16JUL13	14AUG13	0	D3B
160.W75 4AW/HLW/2AW MT Susp Solid/Ord Comp 4AW - DOE/OR					
T410W75B	5	09JUL13	15JUL13	0	D3B

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	
1 Infrastructure Phase 1																					
230.33X 242-A Evaporator Campaign Interface																					
Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet																
T832303AXA	0		30APR01*	0	11																
T832303AXB	0	24OCT01*		0	11																
330.030 Infrastructure Systems Definition																					
T833030A10	252	01OCT98*	28SEP00	17	11																
T833030A20	251	02OCT00	28SEP01	17	11																
T833030A30	252	01OCT01	30SEP02	17	11																
T833030A40	757	01OCT02	30SEP05	17	11																
330.050 Dsn/Construction/Startup Infra Electrical Sys																					
T833050C5Z	0		01AUG03*	17	11																
330.070 Dsn/Construction/Startup Infra Utility Sys																					
T833070D70	189	01OCT98*	30JUN00	37	11																
T833070D75	189	01OCT98*	30JUN00	37	11																
T833070F10	5	08AUG00	15AUG00	80	11																
T833070F20	37	09AUG00	28SEP00	80	11																
T833070F30	37	09AUG00	28SEP00	80	11																
T833070F3A	0		28SEP00	80	11																
T833070F40	31	28JUN00	08AUG00	80	11																
T833070F60	10	11SEP00	22SEP00	36	11																
T833070H30	71	08NOV99	22FEB00	48	11																
T833070L5Z	0	04AUG03*		17	11																
T833070S51	79	08NOV99	03MAR00	36	11																
T833070S5A	0		03MAR00	36	11																
T833070S80	211	08NOV99	08SEP00	36	11																
T833070S82	15	25SEP00	13OCT00	36	11																
T833070S85	15	16OCT00	03NOV00	36	11																
T833070S8B	0		03NOV00	36	11																
T833070S8C	0		01AUG03*	17	11																
T833070S8Z	0		30NOV00*	19	11																
T833070W30	28	01OCT99*	05NOV99	36	11																

Start Date

01OCT99

INFR

Finish Date

23OCT19

Data Date

01OCT99

Run Date

17APR00 15:24

Sheet 1 of 3

RTP April 2000,

Tank Farm Contractor,

Critical Path for Infrastructure

(T833100A1A)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14
T833070W35	57	08NOV99	01FEB00	60	11	Water PC Loop														
T833070W37	28	02FEB00	09MAR00	80	11	Water PC Loop & Backfill														
T833070W50	75	10MAR00	23JUN00	60	11	Potable Water 8th														
T833070W52	16	26JUN00	18JUL00	80	11	Water CCD Part IA														
T833070W60	37	26JUN00	16AUG00	80	11	Potable Water 275 EA														
T833070W62	15	17AUG00	07SEP00	60	11	Potable Water 275 EA CCD Part IA														
T833070W65	16	08SEP00	28SEP00	80	11	Potable Water 275 EA CCD Part IB														
T833070W7B	0		28SEP00	60	11	Water Utilities System Complete														
T833070W7Z	0		01DEC00*	17	11	Interface with ICD 1 and 2 Rev 3														
330.060 Provide Utilities for Construction																				
T833080A10	208	04DEC00*	28SEP01	17	11	Provide Water Utilities/Maintain Rds Const. (01)														
T833080A20	252	24OCT01	23OCT02	0	11	Provide Water Utilities/Maintain Rds Const. (02)														
T833080A25	211	24OCT02	26AUG03	0	11	Provide Water Utilities/Maintain Rds Const. (03)														
T833080B10	208	01DEC00	28SEP01	19	11	Provide Electrical Utilities Construction (01)														
T833080B20	252	01OCT01	30SEP02	19	11	Provide Electrical Utilities Construction (02)														
T833080B30	209	03OCT02	01AUG03	17	11	Provide Electrical Utilities Construction (03)														
330.090 Provide Utilities During Startup																				
T833090A10	546	27AUG03	25OCT05	0	11	Provide Water Util & Maintain Roads During S.U.														
T833090B10	546	04AUG03	30SEP05	17	11	Provide Electric Utilities During Startup														
330.100 Provide Utilities During Production																				
T833100A10	1,762	28OCT05	23OCT12	0	11	Provide Water Util & Maint Rds during Production														
T833100A1A	0	28OCT05		0	11	Commence Full Ops Suppt Sys Phse 1 Process Facit														
T833100B10	1,762	27OCT05	24OCT12	-1	11	Provide Electrical Utilities during Production														
330.105 Provide Solid Waste Disposal During Production																				
T833105A45	1,762	27OCT05	24OCT12	-1	11	Provide Solid Waste Disposal During Production														
330.120 Provide Vendor Training																				
T833120A10	252	01OCT04	30SEP05	17	11	Provide Vendor Personnel Training Costs														
330.210 Liquid Effluent Infrastructure Support																				
T833210A14	209	01OCT98*	31JUL00	17	11	Liquid Effluent Permitting (00A)														
T833210A18	43	01AUG00	28SEP00	17	11	Liquid Effluent Permitting (00B)														
T833210A25	251	02OCT00	28SEP01	17	11	Liquid Effluent Permitting Activities (01)														
T833210A35	252	01OCT01	30SEP02	17	11	Liquid Effluent Permitting Activities (02)														
T833210B10	252	01OCT98*	28SEP00	17	11	Liquid Effluent Infrastructure Support														
T833210B20	251	02OCT00	28SEP01	17	11	Liquid Effluent Infrastructure Support (01)														
T833210B30	252	01OCT01	30SEP02	17	11	Liquid Effluent Infrastructure Support (02)														
T833210B40	211	01OCT02	01AUG03	17	11	Liquid Effluent Infrastructure Support (03)														

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14
T833210B45	757	01OCT02	30SEP05	17	11		▲	▲			Liquid Effluent Infrastructure Support (03-05)									
T833210C1A	0		01AUG03	17	11						CD # 5 and 6									
330.A10 Replace 242-A Evaporator Condenser (EC-1)																				
T833A10A20	123	01MAY01	23OCT01	0	11						Replace 242A Evaporator Condenser (01)									
340.030 Phase I Infrastructure Interface to BNFL																				
T8X340301A	0	04DEC00		17	11						BNFL Maintain Const. Roads									

F2 Immobilized Waste LAW Phase 1						FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13
Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet													
460.005 ILAW Project Mgmt																		
T946005Z2	0	02OCT00		0	F2	Begin FY 2001 Workscope												
460.030 Prepare/Maint Technical Rights for Disposal																		
T946030A2	22	02OCT00	31OCT00	0	F2	Update Level 1 Specification for Disposal												
T946030E3	166	03OCT00	31MAY06	42	F2	Update ILAW Monitoring Plan												
460.200 ILAW Disposal Facility Conceptual Design																		
T946200A1	166	01NOV00	26JUN01	0	F2	Prepare W-520 Conceptual Design												
T946200A1A	0		26JUN01	0	F2	Complete W-520 Conceptual Design												
T946200A2	63	02JUL01	26SEP01	0	F2	W-520 Project Validation												
460.210 ILAW Disp Fac Advanced Conceptual Design/Validation																		
T946210A1	103	01OCT01	28FEB02	21	F2	W-520 Transportation Criteria Support												
T946210A2	103	01OCT01	28FEB02	21	F2	W-520 Project Execution												
T946210A3	103	01OCT01	28FEB02	21	F2	W-520 Prepare Quality Assurance Plan												
T946210A4	103	01OCT01	28FEB02	21	F2	W-520 Operations and Maintenance Plan												
T946210A5	252	01OCT01	30SEP02	0	F2	W-520 Advanced Conceptual Design												
T946210A6	124	01OCT01	28MAR02	0	F2	W-520 Standards/Requirements Id Doc (SRIDs)												
T946210A7	252	01OCT01	30SEP02	0	F2	W-520 Project Integration												
T946210A8	128	01APR02	30SEP02	0	F2	W-520 Project Revalidation												
T946210A9	128	01APR02	30SEP02	0	F2	W-520 Select A/E and Award Contract												
460.220 ILAW Disposal Facility Design																		
T946220A1A	0	01OCT02		0	F2	CD 2-Initiate W-520 Design												
T946220A2	188	01OCT02	30JUN03	22	F2	W-520 Preliminary Design Support												
T946220A3	231	01JUL03	28MAY04	22	F2	W-520 Detailed Design Support												
T946220A4	419	01OCT02	28MAY04	42	F2	W-520 Project Integration Support												
T946220A5	419	01OCT02	28MAY04	42	F2	W-520 Records Management Support												
T946220A6	188	01OCT02	30JUN03	0	F2	W-520 Preliminary Design-Capital												
T946220A7	253	01JUL03	30JUN04	0	F2	W-520 Detailed Design-Capital												
T946220A7A	0		30JUN04	0	F2	W-520 Title Engineering												
T946220A8	504	01JUL04	30JUN06	20	F2	W-520 Project Integration Support												
460.240 ILAW Disposal Facility Construction																		
T946240A1	504	01JUL04	30JUN06	20	F2	W-520 Project Integration Support												
460.260 ILAW Disposal Facility Construction																		
460.280 ILAW Disposal Facility Construction																		
460.300 ILAW Disposal Facility Construction																		
460.320 ILAW Disposal Facility Construction																		
460.340 ILAW Disposal Facility Construction																		
460.360 ILAW Disposal Facility Construction																		
460.380 ILAW Disposal Facility Construction																		
460.400 ILAW Disposal Facility Construction																		
460.420 ILAW Disposal Facility Construction																		
460.440 ILAW Disposal Facility Construction																		
460.460 ILAW Disposal Facility Construction																		
460.480 ILAW Disposal Facility Construction																		
460.500 ILAW Disposal Facility Construction																		
460.520 ILAW Disposal Facility Construction																		
460.540 ILAW Disposal Facility Construction																		
460.560 ILAW Disposal Facility Construction																		
460.580 ILAW Disposal Facility Construction																		
460.600 ILAW Disposal Facility Construction																		
460.620 ILAW Disposal Facility Construction																		
460.640 ILAW Disposal Facility Construction																		
460.660 ILAW Disposal Facility Construction																		
460.680 ILAW Disposal Facility Construction																		
460.700 ILAW Disposal Facility Construction																		
460.720 ILAW Disposal Facility Construction																		
460.740 ILAW Disposal Facility Construction																		
460.760 ILAW Disposal Facility Construction																		
460.780 ILAW Disposal Facility Construction																		
460.800 ILAW Disposal Facility Construction																		
460.820 ILAW Disposal Facility Construction																		
460.840 ILAW Disposal Facility Construction																		
460.860 ILAW Disposal Facility Construction																		
460.880 ILAW Disposal Facility Construction																		
460.900 ILAW Disposal Facility Construction																		
460.920 ILAW Disposal Facility Construction																		
460.940 ILAW Disposal Facility Construction																		
460.960 ILAW Disposal Facility Construction																		
460.980 ILAW Disposal Facility Construction																		
460.1000 ILAW Disposal Facility Construction																		

Sheet 1 of 2

Start Date

Finish Date

Data Date

Run Date

01OCT99

23OCT19

01OCT99

17APR00 15:18

RTP April 2000,
Tank Farm Contractor,
Critical Path for Imm. Waste (LAW)
(T947075A3)

© Primavera Systems, Inc.

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13
T946240A2	504	01JUL04	30JUN06	20	F2				W-520 Privatization Interface									
T946240A3	504	01JUL04	30JUN06	20	F2				W-520 Records Management Support									
T946240A4	504	01JUL04	30JUN06	20	F2				W-520 Quality Assurance Support									
T946240A5	504	01JUL04	30JUN06	20	F2				W-520 Construction Safety Support									
T946240A6	504	01JUL04	30JUN06	20	F2				W-520 Independent Safety Review									
T946240A9A	0	01JUL04		0	F2				W-520 CD 3-Initiate W-520 Construction									
T946240AA	504	01JUL04	30JUN06	20	F2				W-520 Project Interim-Capital									
T946240AB	524	01JUL04	31JUL06	0	F2				W-520 Construction-Capital									
T946240AC	0		31JUL06	0	F2				Complete W-520 Construction									
460.250 Obtain ILAW Disposal Facility Environmental Permits																		
T946250C1	252	01DEC00	30NOV01	37	F2				W-520 Part B Permit Application, Rev 0									
T946250C2	157	03DEC01	17JUL02	37	F2				W-520 Part B Ecology Review, Rev 0									
T946250C3	192	18JUL02	22APR03	37	F2				W-520 Part B Permit Application, Rev 0 Workshops									
T946250D1	284	23APR03	07MAY04	37	F2				W-520 Part B Permit Application, Rev 1									
470.075 ILAW Disposal Facility Operations																		
T947075A1A	0	08JUN07		0	F2													
T947075A2	122	08JUN07	30NOV07	0	F2													
T947075A2A	0		30NOV07	0	F2													
T947075A3	1,217	03DEC07	28SEP12	0	F2													
470.100 Startup and Test ILAW Disposal Facility																		
T947100A1A	0	01AUG08		0	F2													
T947100A3	85	01AUG08	30NOV08	0	F2													
470.110 Perf Mgmt Self Assmt for ILAW Disposal Facil																		
T947110A1	45	03JUL06*	05SEP08	50	F2													
T947110A2	40	06SEP08	31OCT08	50	F2													
T947110A3	30	01NOV08	14DEC08	50	F2													
T947110A4	120	06SEP08	28FEB07	0	F2													
470.120 Perf Cntr Independent ORR for ILAW Disp Facil																		
T947120A1	15	01MAR07	21MAR07	0	F2													
T947120A2	10	01MAR07	14MAR07	0	F2													
T947120A3	5	15MAR07	21MAR07	0	F2													
470.130 DOE-ORP Op Ready Rvw/CD-4 ILAW Disp Fac																		
T947130A1	25	22MAR07	25APR07	0	F2													
T947130A2	15	22MAR07	11APR07	0	F2													
T947130A3	10	12APR07	25APR07	0	F2													
T947130A4	30	26APR07	07JUN07	0	F2													

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13
T844100Q1	84	03APR00	31JUL00	48	F1	W-484 Supplemental Design Requirements Document													
T844100X1	102	01OCT96	28FEB00	48	F1	W-484 Wind/Stack Analysis and Thermal Analysis													
T844100Y1	107	01MAR00	31JUL00	48	F1	W-484 Structural Confirmatory Analysis													
440.080A ORP9.1.1(2) Comp ACD Studies for Project W-484						ORP9.1.1(2) Comp ACD Studies for Project W-484													
T844100Y1A	0		01SEP00	24	F1														
440.100 Design W-484 HLLW Storage Facility																			
T844100A1A	0	02JUL01		0	F1	Initiate W-484 Preliminary Design													
T844100A2	63	02JUL01	28SEP01	0	F1	W-484 Preliminary Design-Capital													
T844100A3	252	01OCT01	30SEP02	0	F1	W-484 Preliminary Design-Capital													
T844100A4	84	01OCT02	31JAN03	0	F1	W-484 Select A/E for Detailed Design													
T844100A6	378	03FEB03	30JUL04	0	F1	W-484 Detailed Design-Capital													
T844100A9	357	03FEB03	30JUN04	21	F1	W-484 Detailed Design Support - Capital													
T844100B2	357	03FEB03	30JUN04	21	F1	W-484 Detailed Design Support - Expense													
T844100B2A	0		30JUL04	0	F1	Complete W-484 Detailed Design													
440.100A CD 2-Initiate W-484 Detailed Design						CD 2-Initiate W-484 Detailed Design													
T844100A5A	0	03FEB03		0	F1														
440.140 Construct W-484 HLLW Storage Facility																			
T844140A1A	0	02AUG04		0	F1	CD 3 - Init Outfit Vaults 23 CSB-IHLW Part 1													
T844140A1B	0	02AUG04		0	F1	Interface from SNF-CSB Construct/Fuel Trans Comp													
T844140A2	105	02AUG04	31DEC04	0	F1	Bid and Award Contract													
T844140B1	190	04JAN05	30SEP05	0	F1	Outfit Vaults 23 CSB-IHLW Part 1 - Capital													
T844140B2	251	03OCT05	28SEP06	0	F1	Outfit Vaults 23 CSB-IHLW Part 1 - Capital													
T844140B3	124	02OCT06	30MAR07	0	F1	Outfit Vaults 23 CSB-IHLW Part 1 - Capital													
T844140C1	190	04JAN05	30SEP05	22	F1	W-484 Construction Support - Expense													
T844140C2	251	03OCT05	28SEP06	22	F1	W-484 Construction Support - Expense													
T844140C3	102	02OCT06	28FEB07	22	F1	W-484 Construction Support - Expense													
T844140D1	190	04JAN05	30SEP05	0	F1	W-484 Annex Construction/Weld Pit - Capital													
T844140D2	251	03OCT05	28SEP06	0	F1	W-484 Annex Construction/Weld Pit - Capital													
T844140D3	124	02OCT06	30MAR07	0	F1	W-484 Annex Construction/Weld Pit - Capital													
T844140D3A	0		30MAR07	0	F1	W-484 Annex Construction/Weld Pit - Capital													
T844140E1	190	04JAN05	30SEP05	22	F1	Comp Vault Retrofit-IHLW Part 1													
T844140E2	251	03OCT05	28SEP06	22	F1	W-484 Construction Support - Capital													
T844140E3	102	02OCT06	28FEB07	22	F1	W-484 Construction Support - Capital													
450.010 Startup and Test IHLW System																			
T845010A1A	0	02APR07		0	F1	Initiate Startup and Test for IHLW System													
T845010A3	127	02APR07	28SEP07	0	F1	OTPs/Tests for IHLW System													

Activity ID	Orig Dur	Early Start	Early Finish	Total Float	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13
459.615 Perf Mgmt Self Assessment on IHLW System																			
T945015A1	45	01MAY07	03JUL07	51	F1														
T945015A2	40	05JUL07	29AUG07	51	F1														
T945015A3	30	30AUG07	11OCT07	51	F1														
T945015A4	120	06JUL07	27DEC07	0	F1														
459.020 Perf Contractor Independent ORR on IHLW Sys																			
T945020A1	15	28DEC07	18JAN08	0	F1														
T945020A2	10	28DEC07	11JAN08	0	F1														
T945020A3	5	14JAN08	18JAN08	0	F1														
459.025 Perf DOE-ORP ORR/ORM CD-4 on IHLW Sys																			
T945025A1	25	21JAN08	25FEB08	0	F1														
T945025A2	15	21JAN08	08FEB08	0	F1														
T945025A3	10	11FEB08	25FEB08	0	F1														
T945025A4	72	26FEB08	05JUN08	0	F1														
459.026A M-90-11: Complete W-484 Startup																			
T945025A5A	0		05JUN08	0	F1														
459.030 Trans/Rein/Interim Storage IHLW (Part 1) in CSB																			
T945030A1A	0	06JUN08		0	F1														
T945030A2	312	06JUN08	31AUG08	0	F1														
T945030A2A	0		31AUG08	0	F1														
T945030A3	776	01SEP08	28SEP12	0	F1														
F2 Immobilized Waste LAV Phase 1																			
460.005 LAW Project Mgmt																			
T946005Z1	0	01OCT89		0	F2														
Begin FY 2000 Workscope																			

Project Master Baseline Schedule - Index

<u>Logic Sheet Code</u>	<u>Logic Sheet Title</u>	<u>Page #</u>
A1A	WFD LAW Phase 1 Source Tank #1 AP-101 - Sheet 1	1
A1B	- Sheet 2	3
A2A	WFD LAW Phase 1 Source Tank #2 AN-102 - Sheet 1	4
A2B	- Sheet 2	6
A3A	WFD LAW Phase 1 Source Tank #3 AN-104 - Sheet 1	7
A3B	- Sheet 2	9
A4A	WFD LAW Phase 1 Source Tank #4 AN-107 - Sheet 1	11
A4B	- Sheet 2	12
A5A	WFD LAW Phase 1 Source Tank #5 AN-105 - Sheet 1	13
A5B	- Sheet 2	14
A6A	WFD LAW Phase 1 Source Tank #6 SY-101 - Sheet 1	16
A6B	- Sheet 2	17
A7A	WFD LAW Phase 1 Source Tank #7 AN-103 - Sheet 1	18
A7B	- Sheet 2	19
A8A	WFD LAW Phase 1 Source Tank #8 AW-101 - Sheet 1	20
A8B	- Sheet 2	21
B1A	WFD LAW Phase 1 Extended Order Source Tank #1 AW-104 - Sheet 1	22
B1B	- Sheet 2	23
B2A	WFD LAW Phase 1 Extended Order Source Tank #2 SY-103 - Sheet 1	24
B2B	- Sheet 2	25
B3A	WFD LAW Phase 1 Extended Order Source Tank #3 AP-106 - Sheet 1	26
B3B	- Sheet 2	27
B4A	WFD LAW Phase 1 Extended Order Source Tank #4 S-102 - Sheet 1	28
B4B	- Sheet 2	29
B5A	WFD LAW Phase 1 Extended Order Source Tank #5 S-105 - Sheet 1	30
B5B	- Sheet 2	31
B6A	WFD LAW Phase 1 Extended Order Source Tank #6 AP-105 - Sheet 1	32
B6B	- Sheet 2	33
B7A	WFD LAW Phase 1 Extended Order Source Tank #7 AP-108 - Sheet 1	34
B7B	- Sheet 2	35
C1A	WFD HLW Phase 1 Source Tank #1 AZ-101 - Sheet 1	36
C1B	- Sheet 2	38
C2A	WFD HLW Phase 1 Source Tank #2 AZ-102 - Sheet 1	39
C2B	- Sheet 2	40
C3A	WFD HLW Phase 1 Source Tank #3 AY-102 - Sheet 1	41
C3B	- Sheet 2	43
C4A	WFD HLW Phase 1 Source Tank #4 C-104 - Sheet 1	45
C5A	WFD HLW Phase 1 Source Tank #5 AY-101 - Sheet 1	47
C5B	- Sheet 2	48
C6A	WFD HLW Phase 1 Source Tank #6 SY-102 - Sheet 1	51
C6B	- Sheet 2	53
D1A	WFD HLW Phase 1 Extended Order Source Tank #1 C-107 - Sheet 1	54
D1B	- Sheet 2	55
D2A	WFD HLW Phase 1 Extended Order Source Tank #2 AW-103 - Sheet 1	57
D2B	- Sheet 2	59
D3A	WFD HLW Phase 1 Extended Order Source Tank #3 AW-104 - Sheet 1	60
D3B	- Sheet 2	61
E1A	WFD Backup/Staging Tanks AP-102/AP-104 - Sheet 1	63
E1B	- Sheet 2	64
F1	Immobilized HLW Phase 1	65

Project Master Baseline Schedule - Index

F2	Immobilized LAW Phase 1	67
I1	Infrastructure Phase 1	69
M1	Management Assessment	71
P1	WFD Program Activities	72
Q1	WFD Project Definition	74
R1	WFD Retrieval Management	75
S1	SST Program	76

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic	Sheet
A1A LAW Ph 1 Tank 1 - AP-101 Sht 1						
TW01 Tank Waste Characterization						
+ 100.P71 Sample AP-101 per BNFL ORP/MTI, and RPP Rqmts	138	01OCT98	19APR00	168,544.04	A1A	
TW03 Tank Farm Operations						
+ 250.E05 Den W-314 Ph 1 Wst Xtr Sys (MTS) Upgr/O&M CD-3	288	01OCT98	20NOV00	3,389,034.38	A1A	
+ 250.E35 Startup/Test W-314 Master Pump Shutdown Upgrade	773	01OCT98	24OCT02	1,048,214.25	A1A	
+ 250.E50 Construct W-314 Ph 1 Waste Xtr Sys (MTS) Upgr	1,413	01OCT98	13AUG03	12,831,935.43	A1A	
+ 250.E60 Perform MSA for W-314 MSP Upgrades	175	01JUL02	12MAR03	407,537.03	A1A	
+ 250.E60 Perform RA for W-314 MSP Upgrades	15	13MAR03	02APR03	206,037.61	A1A	
+ 250.P16 Den W-314 Ph 2 AP TF Upgrs and Obtain CD-3	129	07MAY01	06NOV01	1,748,426.16	A1A	
+ 250.P45 Construct W-314 Ph 2 AP Tank Farm Upgrades	828	07MAY01	12AUG03	19,958,651.97	A1A	
+ 250.P75 Startup and Test W-314 Phase 2 AP TF Upgrs	334	15MAY02	10SEP03	2,097,182.81	A1A	
+ 250.P95 Perf Mgmt Self-Assem for W-314 Ph 2 AP TF Upgrs	185	05JUN02	28FEB03	407,537.03	A1A	
+ 250.P97 Perf Cntr Ready Assem W-314 Ph 2 AP Farm Upgrs	15	03MAR03	21MAR03	206,037.61	A1A	
TW04 Retrieval						
+ 120.V10 Est Dilution Rqmts Dissolution Behav for AP-101	189	02OCT00	02JUL01	191,880.23	A1A	
+ 120.V12 Anlyz AP-101 per BNFL/ORP/MTI/RPP Requirements	1	08NOV99	08NOV99	0.00	A1A	
+ 120.V45 Replace AP-101 Xtr Pump/Jumpers/Associated Eqp	454	02OCT00	22JUL02	3,553,391.85	A1A	
+ 120.V60 Startup and Test AP-101 Transfer Pump	514	02FEB01	18FEB03	489,874.32	A1A	
+ 120.V65 Comp AP-101 Xtr Sys Prep and Integrated Testing	482	07NOV01	07OCT03	2,417,159.98	A1A	

Sheet 1 of 77

T48B

Start Date 01OCT99
 Finish Date 23OCT19
 Data Date 01OCT99
 Run Date 17APR00 13:06

RTP April 2000,
 Tank Farm Contractor,
 Proposed Project Master Baseline Schedule,
 Privatization Phase 1

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 120.V75 Perf Mgmt Self-Assessment for AP-101 Xtr Sys	313	07OCT02	06JAN04	474,400.32	A1A																					
+ 120.V76 Perf Cntr Independent QRR for AP-101 Xtr Sys	15	07JAN04	27JAN04	374,482.12	A1A																					
+ 120.V85 Perf DOE-ORP ORR/On CD-4 AP-101 Xtr Sys	57	26JAN04	24MAR04	99,025.70	A1A																					
+ 120.V90 Dsn AP Farm Waste Feed Delivery Xtr System	252	02OCT00	01OCT01	4,025,310.00	A1A																					
+ 120.V92 Construct AP Farm Waste Feed Delivery Xtr System	386	01OCT01	14APR03	21,488,030.00	A1A																					
+ 130.B65 RPP Mgmt Assmt of Overall Readiness LAW Fd BNFL	192	19JUN03	24MAR04	451,210.05	A1A																					
+ 130.V25 Prepare Process Control Plan for AP-101	822	30SEP02	21MAR05	83,962.82	A1A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2					
TW01 Tank Waste Characterization					
+ 100.P08 Sample/Analyze AP-101 Samples per LAW DOO AP-101	250	09/JAN/04	14/SEP/04	1,803,446.85	A1B
+ 105.P08 Provide AP-101 Samples from AP-101 to BNFL	7	07/APR/04	13/APR/04	10,529.23	A1B
TW03 Tank Farm Operations					
+ 250.D18 Den 244-S DORT Compliance Upgrs and Obtain CD-3	105	24/JUL/00	20/DEC/00	1,381,274.99	A1B
+ 250.D48 Construct 244-S DORT Compliance Upgrades	632	24/JUL/00	27/JAN/03	9,187,346.96	A1B
+ 250.D78 Startup and Test 244-S DORT Compliance Upgrs	317	01/APR/02	01/JUL/03	1,743,116.79	A1B
+ 250.D98 Perf Maint Self Assmt for 244-S DORT Compl Upgrs	185	06/JAN/03	25/SEP/03	407,537.03	A1B
+ 250.D97 Perf Cntr Ready Assmt 244-S DORT Comp Upgrs	15	26/SEP/03	18/OCT/03	206,037.61	A1B
TW04 Retrieval					
+ 120.D16 Proj W-628 Tank Farm Upgrades	1,260	02/OCT/00	30/SEP/05	50,734,139.20	A1B
+ 150.V25 Prov AP-101 Feed Blch Info (AP-101) to DOE-ORP	9	15/SEP/04	23/SEP/04	1,128.88	A1B
+ 150.V30 Provide Approval to Deliver LAW Feed Batch #1	30	24/SEP/04	23/OCT/04	0.00	A1B
+ 150.V35 Deliver AP-101 Feed from AP-101 to BNFL Facility	108	08/OCT/04	21/JAN/05	44,618.32	A1B
TW06 Privatization Phase 1					
+ 350.010 Pretest 1st LAW Feed Batch	30	01/MAY/06	30/MAY/06	0.00	A1B
+ 350.015 Verify 1st LAW Feed Batch	731	01/DEC/06	30/NOV/08	0.00	A1B
+ 350.020 Pretest 2nd LAW Feed Batch	30	01/NOV/08	30/NOV/08	0.00	A1B
+ 350.025 Verify 2nd LAW Feed Batch	274	01/DEC/08	31/AUG/09	0.00	A1B

FY00 FY01 FY02 FY03 FY04 FY05 FY06 FY07 FY08 FY09 FY10 FY11 FY12 FY13 FY14 FY15 FY16 FY17 FY18 FY19 FY20

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
A2A LAW Ph 1 Tank 2 - AN-102 Sht 1					
TW01 Tank Waste Characterization					
+100.W08	Prev Post Perf B2 Smp 2AN per CD 23 to BNFL	200	21APR00	06FEB01	942,741.91 A2A
TW03 Tank Farm Operations					
+250.W60	Mgmt Self-Assmt WS14 Ph1 AN (AN-JAN-B Ph) Upg	20	01OCT99	28OCT99	48,805.89 A2A
TW04 Retrieval					
+120.B30	Retr Prog Direction to Prj W-211 2AP/ANP	5	01OCT99	07OCT99	2,989.34 A2A
+120.B37	Update Dsn for AP-102 & AP-104 Mixing & Retr Sys	149	01OCT99	04MAY00	424,031.87 A2A
+120.B40	Prep Tanks AP-102/AP-104 Turnover to Prj Constr	84	02OCT00	01FEB01	203,815.43 A2A
+120.B42	Procure Eqmt for AP-102/AP-104 Mixing & Retr Sys	211	01MAR01	31DEC01	1,394,232.00 A2A
+120.B45	Construct AP-102 & AP-104 Mixing & Retr Sys	793	01OCT01	02DEC03	19,015,232.28 A2A
+120.B60	Startup Test AP-102 & AP-104 Mixing/Retr Sys	919	05MAY00	30DEC03	1,798,241.05 A2A
+120.B60	Perf Cntr Std Startup Review AP-102 & AP-104	15	20MAR04	15APR04	206,037.61 A2A
+120.B65	Provide CD-4 Approval for AP-102 & AP-104	21	16APR04	08MAY04	0.00 A2A
+120.B83	Mgmt Self-Assmt AP-102/AP-104 Mixing/Retr Sys	255	24MAR03	23MAR04	200,807.52 A2A
+120.L10	Enr Division Rep'd Disposition Behavior for 2AN	189	02OCT00	02JUL01	191,869.23 A2A
+120.L41	Prev Retr Program Direction to Prj W-211 for 2AN	5	03JAN00	07JAN00	2,989.34 A2A
+120.L50	Design AN-102 Mixing & Retr Sys/CD-3	374	01JUN00	21NOV01	2,573,147.87 A2A
+120.L52	Procure Equipment for AN-102 Mixing & Retr Sys	376	01OCT02	30MAR04	2,883,283.39 A2A
+120.L55	Construct AN-102 Mixing and Retrieval System	515	01OCT03	14OCT05	9,453,994.74 A2A
+120.L60	Startup and Test AN-102 Mixing/Retr System	1,099	28NOV01	23NOV05	1,798,241.05 A2A
+120.L70	Perf Contractor Std Startup Review for AN-102	15	24FEB06	18MAR06	206,037.61 A2A
+120.L75	Provide CD-4 Approval for AN-102	21	17MAR06	08APR06	0.00 A2A

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 120.L83 Perf Mgmt Self-Assess for 2AM Mktg/Ratr Sys	255	18FEB05	23FEB06	200,807.52	A2A																					
+ 130.L20 Prepare Process Control Plan for AN-102	1,784	30SEP02	27OCT09	83,982.82	A2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 120.E65 Startup/Test 4AN Mez/Rear Sys less Mixer Pumps	866	02OCT00	23MAY03	1,078,802.35	A3A																					
+ 120.E78 Startup and Test AN-101 Mixing/Rear System	477	28MAR02	17JUL03	2,065,905.02	A3A																					
+ 120.E80 Perf Cntr Independent ORR Wet Feed Dnry Xfr Sys	15	09APR04	29APR04	374,482.12	A3A																					
+ 120.E85 Perf DOE ORR/ORI CD-4 Wet Feed Dnry Xfr Sys	57	30APR04	25JUN04	90,025.70	A3A																					
+ 120.E85 Transfer AN-101 to AN-106	80	04DEC01	21FEB02	44,618.32	A3A																					
+ 130.B20 Prow Auth to Add ORR/ORI to FG Watchlist DST	126	12JUL01	11JAN02	5,607.88	A3A																					
+ 130.E35 Prepare Process Control Plan for AN-104	2,057	30SEP02	29NOV10	159,706.82	A3A																					
+ 150.K04 Repair/Upgr Existing AN TF Sys Rapid for WFD Ph 1	502	21MAR01	18MAR03	1,491,850.00	A3A																					
+ 250.M45 Construct W-314 Phase 2 AN Farm Upgrades	0		28OCT02	0.00	A3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2																											
TW01 Tank Waste Characterization																											
+ 100.N63 Sample 4AN Samples per LAW Fe Cont DOO 4AN																											
	254	28JAN06	29JAN07	1,803,448.85	A3B																						
+ 100.N64 Sample 4AN Samples per LAW DOO AN-101																											
	148	03JUL06	02FEB07	1,803,448.85	A3B																						
+ 100.N61 Sample 4AN Feed in 4AN and Analyze for Sulfides																											
	586	27APR04	22AUG06	277,178.70	A3B																						
+ 100.N62 Sample 4AN Feed in AN-101 and Analyze for Sulfides																											
	503	03MAR04	01MAR06	147,756.11	A3B																						
+ 105.N63 Provide AN-104 Samples from AN-104 to BNFL																											
	7	17AUG06	23AUG06	10,529.23	A3B																						
+ 105.N64 Provide AN-104 Samples from AN-101 to BNFL																											
	7	23AUG06	29AUG06	10,529.23	A3B																						
TW04 Retrieval																											
+ 120.E90 Install AN-104 Mixer Pump & Related Systems																											
	291	27JUL04	20SEP05	906,653.86	A3B																						
+ 120.E92 Submit Test AN-104 Mixer Pump and Related Sys																											
	1,837	02OCT06	12OCT05	599,495.43	A3B																						
+ 130.E10 Decant AN-104 by Decant 1st Bich AN-104 to AN-101																											
	77	07APR04	26JUL04	40,955.02	A3B																						
+ 130.E20 Xtr 4AN Fe below 1AN/2AN UI Sulfide Anlys Accep																											
	569	03MAY04	03AUG06	357,025.70	A3B																						
+ 130.E40 Transfer AN-101 to AP-103																											
	80	20APR04	08JUL04	44,618.32	A3B																						
+ 150.E25 Prov AN-104 Fe Info AN-104 to DOE-ORP																											
	9	30JAN07	07FEB07	1,128.88	A3B																						
+ 150.E30 Provide Approval to Deliver LAW Feed Batch #5																											
	30	08FEB07	09MAR07	0.00	A3B																						
+ 150.E38 DRY 1st Bich AN-104 Feed AN-104 to BNFL Faci																											
	78	13JAN10	31MAR10	40,331.06	A3B																						
+ 150.E40 Mix AN-104 Feed in AN-101																											
	6	04AUG06	09AUG06	32,768.22	A3B																						
+ 150.E60 Prov AN-104 Feed Bich Info (AN-101) to DOE-ORP																											
	7	05FEB07	13FEB07	1,128.88	A3B																						
+ 150.E65 Provide Approval to Deliver LAW Feed Batch #6																											
	30	14FEB07	15MAR07	0.00	A3B																						
+ 150.E70 Decant 2nd Bich 4AN Feed AN-101 to BNFL Faci																											
	78	15JUL10	30SEP10	40,331.06	A3B																						
TW06 Privatization Phase 1																											
+ 350.060 Privat 6th LAW Feed Batch																											
	30	01SEP10	30SEP10	0.00	A3B																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 350.045 Vinty 8th LAW Feed Batch		151	01OCT10	28FEB11		0.00	A3B																			
+ 350.040 Pretreat 8th LAW Feed Batch		30	30JAN11	28FEB11		0.00	A3B																			
+ 350.045 Vinty 8th LAW Feed Batch		122	01MAR11	30JUN11		0.00	A3B																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
AAA LAW Ph 1 Tank 4 - AN-107 Sht 1																													
TW01 Tank Waste Characterization																													
+ 100.W09 Prov Post Part B2 Samp 74N per ICD 23 to BML																													
	200	16NOV00	04SEP01	984,882.71	AAA																								
TW04 Retrieval																													
+ 120.K10 Est Division Rqmts /Disassembly Behav for AN-107																													
	168	01OCT99	01JUN00	73,281.30	AAA																								
+ 120.K50 Design AN-107 Mixing & Refr Sys/ON CD-3																													
	353	30MAR04	19AUG05	2,724,000.00	AAA																								
+ 120.K52 Procure Equipment for AN-107 Mixing & Refr Sys																													
	378	28JUL04	27JAN06	2,339,600.00	AAA																								
+ 120.K55 Construct AN-107 Mixing and Retrieval System																													
	405	22AUG05	02APR07	12,546,300.00	AAA																								
+ 120.K60 Startup and Test AN-107 Mixing/Refr System																													
	414	22AUG05	13APR07	1,788,241.05	AAA																								
+ 120.K70 Perf Contractor Sld Startup Review for AN-107																													
	15	11JUL07	31JUL07	206,037.81	AAA																								
+ 120.K75 Provide CD-4 Approval for AN-107																													
	21	01AUG07	21AUG07	0.00	AAA																								
+ 120.K83 Perf Mgmt Self-Assmt for AN-107 Mixing/Refr Sys																													
	178	24OCT06	10JUL07	200,807.52	AAA																								
+ 130.K20 Prepare Process Control Plan for AN-107																													
	1,429	22AUG05	25APR11	83,982.82	AAA																								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2																											
TW01 Tank Waste Characterization																											
+ 100.1M7 Samp/Anlyz TAN Samples per LAW Fd Cert DQO TAN																											
	180	03JUL07	21FEB08	1,803,448.83	A4B																						
+ 100.1M7 Provide AN-107 Samples from AN-107 to BNFL																											
	7	11SEP07	17SEP07	10,529.23	A4B																						
TW04 Retrieval																											
+ 150.K05 Mix AN-107 Feed in AN-107																											
	6	22AUG07	27AUG07	32,788.22	A4B																						
+ 150.K25 Prov AN-107 Fd Into AN-107 to DOE-ORP																											
	11	22FEB08	03MAR08	1,128.88	A4B																						
+ 150.K30 Provide Approval to Deliver LAW Feed Batch #7																											
	30	04MAR08	02APR08	0.00	A4B																						
+ 150.K35 Decant AN-107 Feed from AN-107 to BNFL Facility																											
	77	14DEC10	28FEB11	40,331.00	A4B																						
TW06 Privatization Phase 1																											
+ 350.070 Pretreat 7th LAW Feed Batch																											
	30	01JUN11	30JUN11	0.00	A4B																						
+ 350.076 Verify 7th LAW Feed Batch																											
	275	01JUL11	31MAR12	0.00	A4B																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
ASA LAW Ph 1 Tank 5 - AN-105 Sht 1																													
TW01 Tank Waste Characterization																													
* 100.N11 Prov Post Part B2 Samp 6AN per ICD 23 to BNFL																													
	220	18NOV02	02OCT03	940,850.60	ASA																								
TW04 Retrieval																													
* 120.D00 Prov Rair Program Direction to Pjt W-211 for SAN																													
	5	01OCT01	05OCT01	2,974.36	ASA																								
* 120.D72 Procure Equipment for AN-105 Mixing & Rair Sys																													
	1,785	06MAR00	04APR07	4,274,022.36	ASA																								
* 120.D75 Construct AN-105 Mixing and Retrieval System																													
	2,113	18MAY00	06OCT08	13,644,785.19	ASA																								
* 120.D00 Startup/Test SAN Mix/Rair Sys less Mixer Pumps																													
	1,828	08OCT01	12JAN09	1,078,802.35	ASA																								
* 120.D03 Maint Self-Admin SAN Sys less Mixer Pumps																													
	285	03APR08	07APR08	200,897.52	ASA																								
* 120.D90 Part Contr SSR SAN Mix/Rair Sys less Mixer Pumps																													
	15	08APR09	28APR08	206,037.61	ASA																								
* 120.D05 Prov CD-4 Appl SAN Sys less Mixer Pumps																													
	15	28APR09	19MAY09	0.00	ASA																								
* 130.B05 Prepare Process Control Plan for AN-105																													
	2,433	30SEP02	29MAY12	159,706.82	ASA																								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
A5B LAW Ph 1 Tank 5 - AN-105 Sht 2																											
TW01 Tank Waste Characterization																											
+ 100.N49 Sample/Anlyz 6AN Samples per LAW Fd Cart DOO 2AN	161	14OCT10	06JUN11	1,803,446.85	ASB																						
+ 100.N50 Sample/Anlyz 6AN Samples per LAW Fd Cart DOO 6AN	161	20OCT10	10JUN11	1,803,446.85	ASB																						
+ 100.N63 Sample 6AN Feed In 6AN and Analyze for Sulfides	91	20AUG10	31DEC10	147,756.11	ASB																						
+ 100.N64 Sample 6AN Feed In 2AN and Analyze for Sulfides	91	06AUG09	15DEC09	147,756.11	ASB																						
+ 105.N49 Provide AN-105 Samples from AN-102 to BNFL	7	24DEC10	30DEC10	10,528.23	ASB																						
+ 105.N50 Provide AN-105 Samples from AN-105 to BNFL	7	01JAN11	07JAN11	10,528.23	ASB																						
TW04 Retrieval																											
+ 120.D62 Install AN-105 Mixer Pump & Related Systems	246	18AUG09	11AUG10	382,976.42	ASB																						
+ 120.D64 Startup/Test AN-105 Mixer Pump and Related Sys	3,252	08OCT10	02SEP10	599,495.43	ASB																						
+ 130.B23 Xlr 6AN Fd betwn 2AN&6AN in Righte Anlys Acpt	305	25SEP09	10DEC10	130,068.82	ASB																						
+ 130.B26 Degas 6AN by Decant 1st Btch 6AN to AN-102	77	11JUN09	29SEP09	40,955.02	ASB																						
+ 150.B30 Provide Approval to Deliver LAW Feed Batch #8	30	16JUN11	15JUL11	0.00	ASB																						
+ 150.B40 Prov AN-105 Feed Btch Info (AN-102) to DOE-ORP	7	07JUN11	15JUN11	1,128.88	ASB																						
+ 150.B44 Dvr 1st Btch AN-105 Feed AN-102 to BNFL Facil	78	22JUL11	07OCT11	40,331.06	ASB																						
+ 150.B48 Mix Remaining AN-105 Feed	6	11DEC10	18DEC10	32,786.22	ASB																						
+ 150.B56 Prov AN-105 Feed Btch Info (AN-105) to DOE-ORP	9	13JUN11	21JUN11	1,128.88	ASB																						
+ 150.B60 Decant 2nd Btch 6AN Feed 6AN to BNFL Facil	76	16JAN12	31MAR12	40,331.06	ASB																						
+ 150.B65 Provide Approval to Deliver LAW Feed Batch #9	30	22JUN11	21JUL11	0.00	ASB																						
TW06 Privatization Phase 1																											
+ 350.040 Pretreat 8th LAW Feed Batch	30	02MAR12	31MAR12	0.00	ASB																						
+ 350.048 Verify 8th LAW Feed Batch	153	01APR12	31AUG12	0.00	ASB																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 350.090 Pretest 9th LAW Feed Batch	30	02AUG12	31AUG12		0.00 ASB																					
+ 350.095 Vitrify 9th LAW Feed Batch	153	01SEP12	31JAN13		0.00 ASB																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
AGA LAW Ph 1 Tank 6 - SY-101 SM 1					
TW01 Tank Waste Characterization					
+ 100.SBA Prov FY 2002 Same of SY-101 per ICD 23 to BNFL	60	17DEC01	11APR02	844,734.80	AGA
TW04 Retrieval					
+ 120.R10 Est Dilution Rems / Dissolution Behav for SY-101	180	02OCT01	02JUL02	191,869.23	AGA
+ 120.R50 Design SY-101 Mixing/Refir System and Obtain CD-3	376	31MAR06	23SEP07	5,547,700.00	AGA
+ 120.R62 Procure Equipment for SY-101 Mixing & Refir Sys	376	31JUL06	30JAN08	6,776,500.00	AGA
+ 120.R65 Construct SY-101 Mixing and Retrieval System	501	26SEP07	21SEP09	17,698,800.00	AGA
+ 120.R60 Startup and Test SY-101 Mixing/Refir System	586	26SEP07	30DEC09	1,798,241.05	AGA
+ 120.R70 Part Contractor Sld Startup Review for SY-101	15	29MAR10	16APR10	206,037.61	AGA
+ 120.R76 Provide CD-4 Approval for SY-101	15	19APR10	07MAY10	0.00	AGA
+ 120.R83 Part Mgmt Self-Assess for SY-101 Mixing/Refir Sys	255	24MAR09	26MAR10	200,807.52	AGA
+ 130.R25 Prepare Process Control Plan for SY-101	1,284	28SEP07	29OCT12	159,706.82	AGA

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
A6B LAW Ph 1 Tank 6 - SY-101 Sht 2																											
TW01 Tank Waste Characterization																											
+ 100.P77 Sample/Analyze SY-101 Samples per LAW DQO AP-104																											
	161	18MAR04	02NOV04	1,576,482.97	A6B																						
+ 100.Y43 Sample/Analyze SY-101 Smp per LAW DQO AN-101																											
	161	20AUG10	12APR11	1,603,446.85	A6B																						
+ 105.P77 Provide SY-101 Samples from AP-104 to BNFL																											
	7	26MAY04	01JUN04	10,529.23	A6B																						
+ 105.Y43 Provide SY-101 Samples from AN-101 to BNFL																											
	7	29OCT10	04NOV10	10,529.23	A6B																						
TW04 Retrieval																											
+ 130.R28 Transfer 2nd Batch of SY-101 Feed to SY-102																											
	78	05FEB10	28MAY10	44,618.32	A6B																						
+ 130.R35 X-Site Mix 2nd Batch SY-101 Fe. SY-102 to AN-101																											
	77	26JUL10	10OCT10	254,953.78	A6B																						
+ 150.R05 Mix 1st Batch of SY-101 Feed in AP-104																											
	6	07MAY04	12MAY04	32,788.22	A6B																						
+ 160.R28 Prov SY-101 Feed Batch Info (AP-104) to DOE-ORP																											
	7	03NOV04	11NOV04	1,128.88	A6B																						
+ 150.R30 Provide Approval to Deliver LAW Feed Batch #10																											
	30	12NOV04	11DEC04	0.00	A6B																						
+ 160.R35 Dvr 1st Batch SY-101 Feed AP-104 to BNFL Facil																											
	78	15JUN12	31AUG12	40,331.06	A6B																						
+ 150.R40 Mix 2nd Batch of SY-101 Feed in AN-101																											
	6	11OCT10	18OCT10	32,788.22	A6B																						
+ 160.R60 Prov SY-101 Feed Batch Info (AN-101) to DOE-ORP																											
	9	13APR11	21APR11	1,128.88	A6B																						
+ 150.R85 Provide Approval to Deliver LAW Feed Batch #11																											
	30	22APR11	21MAY11	0.00	A6B																						
+ 160.R70 Dvr 2nd Batch SY-101 Feed AN-101 to BNFL Facil																											
	78	19NOV12	31JAN13	40,331.06	A6B																						
TW06 Privatization Phase 1																											
+ 350.100 Pretreat 10th LAW Feed Batch																											
	30	02JAN13	31JAN13	0.00	A6B																						
+ 350.105 Verify 10th LAW Feed Batch																											
	89	01FEB13	30APR13	0.00	A6B																						
+ 350.110 Pretreat 11th LAW Feed Batch																											
	30	01APR13	30APR13	0.00	A6B																						
+ 350.115 Verify 11th LAW Feed Batch																											
	153	01MAY13	30SEP13	0.00	A6B																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
ABA LAW Ph 1 Tank 8 - AW-101 Sht 1																										
TW01 Tank Waste Characterization																										
+ 100.W01 Prov FY 2002 Samp of LAW per ICD 23 to BNFL																										
	80	22MAR00	13JUL00	842,549.34	ABA																					
TW04 Retrieval																										
+ 120.G60 Design AW-101 Mixing/Retr System and Obtain CD-3																										
	376	30MAR07	26SEP08	3,005,800.00	ABA																					
+ 120.G52 Procure Equipment for AW-101 Mixing & Retr Sys																										
	378	30JUL07	28JAN09	6,397,800.00	ABA																					
+ 120.G55 Construct LAW Mixing & Retr Sys less Mixer Pumps																										
	385	29SEP08	09APR10	18,873,850.00	ABA																					
+ 120.G60 Startup/Test LAW Mix/Retr Sys less Mixer Pumps																										
	453	29SEP08	18JUL10	1,799,241.05	ABA																					
+ 120.G70 Perf Contr SSR LAW Mix/Retr Sys less Mixer Pumps																										
	15	12OCT10	01NOV10	206,037.81	ABA																					
+ 120.G75 Prov CD-4 Appl LAW Sys less Mixer Pumps																										
	15	02NOV10	22NOV10	0.00	ABA																					
+ 120.G83 Mgmt Self-Assmt LAW Sys less Mixer Pumps																										
	255	07OCT08	11OCT10	200,807.52	ABA																					
+ 130.G25 Prepare Process Control Plan for AW-101																										
	1,553	29SEP08	25NOV14	159,708.82	ABA																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
ASB LAW Ph 1 Tank 8 - AW-101 Sht 2																											
TW01 Tank Waste Characterization																											
+ 100.W45 Samp/Anlyz LAW Samps per LAW Feed Crt DQO SAN	161	16FEB12	03OCT12	1,603,446.85	ASB																						
+ 100.W46 Samp/Anlyz LAW Samps per LAW Feed Crt DQO LAW	237	09APR13	18MAR14	1,603,446.85	ASB																						
+ 10S.W45 Provide AW-101 Samples from AN-105 to BNFL	7	28APR12	02MAY12	10,529.23	ASB																						
+ 10S.W46 Provide AW-101 Samples from AW-101 to BNFL	7	04OCT13	10OCT13	10,529.23	ASB																						
TW04 Retrieval																											
+ 120.G90 Install AW-101 Mixer Pump & Related Systems	333	13APR12	07AUG13	432,150.00	ASB																						
+ 120.G92 Startup/Test AW-101 Mixer Pump and Related Syss	1,514	29SEP08	16SEP13	599,495.43	ASB																						
+ 130.G10 Degas AW-101 by Decant 1st Blich AW-101 to SAN	77	29DEC11	17APR12	40,955.02	ASB																						
+ 150.G25 Prov AW-101 Feed Blich Info (AN-105) to DOE-ORP	7	04OCT12	12OCT12	1,128.88	ASB																						
+ 150.G30 Provide Approval to Deliver LAW Feed Batch #14	30	13OCT12	11NOV12	0.00	ASB																						
+ 150.G35 Dhr 1st Blich AW-101 Feed AN-105 to BNFL Facil	77	14JAN14	31MAR14	40,331.06	ASB																						
+ 150.G40 Mx Remaining AW-101 Feed	6	17SEP13	22SEP13	32,786.22	ASB																						
+ 150.G60 Prov AW-101 Fd Info AW-101 to DOE-ORP	9	19MAR14	27MAR14	1,128.88	ASB																						
+ 150.G65 Provide Approval to Deliver LAW Feed Batch #15	30	28MAR14	28APR14	0.00	ASB																						
+ 150.G70 Decant 2nd Blich LAW Feed LAW to BNFL Facil	78	15JUL14	30SEP14	40,331.06	ASB																						
TW06 Privatization Phase 1																											
+ 350.146 Pretest 14th LAW Feed Batch	30	01SEP14	30SEP14	0.00	ASB																						
+ 360.148 Vitrify 14th LAW Feed Batch	151	01OCT14	28FEB15	0.00	ASB																						
+ 350.150 Pretest 15th LAW Feed Batch	30	30JAN15	28FEB15	0.00	ASB																						
+ 350.155 Vitrify 15th LAW Feed Batch	214	01MAR15	30SEP15	0.00	ASB																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
B1A LAW Ph 1 Ext Order Tk 1 - AW-104 Sht 1																													
TW04 Retrieval																													
+ 120.W10 Est Dilution Remediation/Disinfection Behavior for 4AW																													
	189	02MAR05	28NOV05	191,899.23	B1A																								
+ 120.W60 Design AW-104 Mixing & Retr System CD-3																													
	379	16JUL07	15JAN09	2,827,300.00	B1A																								
+ 120.W62 Procure Equipment for AW-104 Mixing & Retr Sys																													
	251	16JAN09	14JAN10	2,494,100.00	B1A																								
+ 120.W65 Construct AW-104 Mixing and Retrieval System																													
	502	16JAN09	13JAN11	13,170,300.00	B1A																								
+ 120.W69 Startup and Test AW-104 Mixing/Retr System																													
	595	16JAN09	25MAY11	1,788,241.05	B1A																								
+ 120.W70 Perf Contractor Sld Startup Review for AW-104																													
	15	22AUG11	12SEP11	206,037.81	B1A																								
+ 120.W75 Provide CD-4 Approval for AW-104																													
	15	13SEP11	03OCT11	0.00	B1A																								
+ 120.W83 Perf Mgmt Self-Assmt for 4AW Mixing/Retr Sys																													
	255	17AUG10	19AUG11	200,807.52	B1A																								
+ 130.W25 Prepare Process Control Plan for AW-104																													
	112	16JAN09	24JUN09	83,962.82	B1A																								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
B1B LAW Ph 1 Ext Order Tk 1 - AW-104 Sht 2																										
TW01 Tank Waste Characterization																										
+ 100.W48 Samp/Anlyz 4AW(LAW) Sops per LAW Fd Cert DCO 4AP																										
	161	24JUL12	14MAR13		1,003,446.85	B1B																				
+ 105.W49 Prov AW-104 (LAW) Samples from AP-104 to BNFL																										
	7	02OCT12	08OCT12		10,526.23	B1B																				
TW04 Retrieval																										
+ 130.W20 Decant 4AW Waste Residue (LAW) Feed In AP-104																										
	143	23APR12	12SEP12		40,955.02	B1B																				
+ 150.W05 Mix AW-104 (LAW) Feed In AP-104																										
	6	13SEP12	16SEP12		32,788.22	B1B																				
+ 150.W25 Prov 4AW (LAW) Feed Blch Info (4AP) to DOE ORP																										
	11	15MAR13	25MAR13		1,128.88	B1B																				
+ 150.W30 Provide Approval to Deliver LAW Feed Batch #16																										
	30	26MAR13	24APR13		0.00	B1B																				
+ 150.W35 Dvr AW-104 (LAW) Feed from AP-104 to BNFL Facil																										
	76	15DEC14	28FEB15		40,331.06	B1B																				
TW06 Privatization Phase 1																										
+ 350.160 Pretreat 16th LAW Feed Batch																										
	30	01SEP15	30SEP15		0.00	B1B																				
+ 350.165 Verify 16th LAW Feed Batch																										
	123	01OCT15	31JAN16		0.00	B1B																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B2A LAW Ph 1 Ext Order Tk 2 - SY-103 Sht 1																											
TW01 Tank Waste Characterization																											
+ 100.Y44 Sample SY-103																											
	220	18DEC99	27OCT00	2,638,959.80	B2A																						
TW04 Retrieval																											
+ 120.T10 Est Dilution Remits Dissolution Behr for SY-103																											
	189	02OCT01	02JUL02	191,885.23	B2A																						
+ 120.T60 Design SY-103 Mixing & Retr Sys/Out CD-3																											
	377	16JUL07	13JAN09	2,827,300.00	B2A																						
+ 120.T62 Procure Equipment for SY-103 Mixing & Retr Sys																											
	378	12NOV07	13MAY09	2,494,100.00	B2A																						
+ 120.T65 Construct SY-103 Mixing and Retrieval System																											
	447	14JAN09	19OCT10	13,170,300.00	B2A																						
+ 120.T60 Startup and Test SY-103 Mixing/Retr System																											
	515	14JAN09	28JAN11	1,798,241.05	B2A																						
+ 120.T70 Perf Contractor Std Startup Review for SY-103																											
	15	31JAN11	18FEB11	206,037.81	B2A																						
+ 120.T76 Provide CD-4 Approval for SY-103																											
	21	22FEB11	14MAR11	0.00	B2A																						
+ 120.T83 Perf Mgmt Self-Assmt for SY-103 Mixing/Retr Sys																											
	255	28JAN10	28JAN11	200,807.52	B2A																						
+ 130.T25 Prepare Process Control Plan for SY-103																											
	1,072	14JAN09	15APR13	159,706.82	B2A																						

Activity ID	Orig Durr	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B2B LAW Ph 1 Ext Order Tk 2 - SY-103 Sht 2																											
TW01 Tank Waste Characterization																											
+ 100.Y46 Sample/Anlyz SY-103 Smp per LAW DOO AN-101																											
	161	19DEC12	08AUG13	1,803,446.85	B2B																						
+ 105.Y48 Provide SY-103 Samples from AN-101 to BNFL																											
	7	02MAR13	08MAR13	10,526.23	B2B																						
TW04 Retrieval																											
+ 150.T35 Cross-Site Transfer SY-103 Feed to AN-101																											
	77	28NOV12	10FEB13	254,953.78	B2B																						
+ 150.T05 Mix SY-103 Feed in AN-101																											
	6	11FEB13	10FEB13	32,788.22	B2B																						
+ 150.T28 Prov SY-103 Feed Bch Info (AN-101) to DOE-ORP																											
	11	09AUG13	19AUG13	1,128.88	B2B																						
+ 150.T30 Provide Approval to Deliver LAW Feed Batch #17																											
	30	20AUG13	18SEP13	0.00	B2B																						
+ 150.T38 Deliver SY-103 Feed from AN-101 to BNFL Facility																											
	78	15JUL15	30SEP15	40,331.06	B2B																						
TW06 Privatization Phase 1																											
+ 350.170 Pretest 17th LAW Feed Batch																											
	30	02JAN16	31JAN16	0.00	B2B																						
+ 350.175 Verify 17th LAW Feed Batch																											
	90	01FEB16	30APR16	0.00	B2B																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B3A LAW Ph 1 Ext Order Tr 3 - AP-106 Sht 1																											
TW01 Tank Waste Characterization																											
+ 100.P02 Sample AP-106																											
	161	06AUG02	27MAR03	771,723.59	B3A																						
TW04 Retrieval																											
+ 120.C10 Est Dilution Repts Dissolution Behav for AP-106																											
	189	15OCT02	16JUL03	191,869.23	B3A																						
+ 120.C43 Perform Conceptual Dsn for W-522 Retrieval Sys																											
	251	17JUL06	13JUL07	4,009,376.80	B3A																						
+ 120.C50 Design AP-106 Mixing & Retn Sys/CD-3																											
	353	03AUG09	28DEC10	2,827,300.00	B3A																						
+ 120.C52 Procure Equipment for AP-106 Mixing & Retn Sys																											
	300	02DEC09	10FEB11	2,494,100.00	B3A																						
+ 120.C55 Construct AP-106 Mixing and Retrieval System																											
	371	29DEC10	15JUN12	13,170,300.00	B3A																						
+ 120.C56 Review and Approve PDC for W-522																											
	24	12JUN06	14JUL06	0.00	B3A																						
+ 120.C60 Startup and Test AP-106 Mixing/Retn System																											
	464	29DEC10	26OCT12	1,788,241.05	B3A																						
+ 120.C67 Provide Validation of W-522 Critical Decision 2																											
	10	16MAR07	29MAR07	0.00	B3A																						
+ 120.C70 Perf Contractor Snd Startup Review for AP-106																											
	15	28JAN13	15FEB13	206,037.61	B3A																						
+ 120.C75 Provide CD-4 Approval for AP-106																											
	21	19FEB13	11MAR13	0.00	B3A																						
+ 120.C83 Perf Mgmt Snd-Asmt for AP-106 Mixing/Retn Sys																											
	255	24JAN12	25JAN13	200,807.52	B3A																						
+ 130.C25 Prepare Process Control Plan for AP-106																											
	1,386	29DEC10	27JUN16	83,982.82	B3A																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B3B LAW Ph 1 Ext Order Tr 3 - AP-106 Sh1 2																											
TW01 Tank Waste Characterization																											
+ 100.N65 Samp/Anlyze AP-106 Samp per LAW Pd Carl DCO 24H	161	21MAR13	05NOV13	1,603,446.85	B3B																						
+ 100.P03 Samp/Anlyze AP-106 Samp per LAW DCO AP-106	161	21MAR13	05NOV13	1,474,890.59	B3B																						
+ 108.N65 Provide AP-106 Samples from AN-102 to BNFL	7	30MAY13	05JUN13	10,526.23	B3B																						
+ 108.P03 Provide AP-106 Samples from AP-106 to BNFL	7	30MAY13	05JUN13	10,526.23	B3B																						
TW04 Retrieval																											
+ 130.C30 Mob and Retr AP-106 Wst and Receive Feed in 24H	143	16DEC12	09MAY13	49,808.60	B3B																						
+ 150.C05 Mix AP-106 Feed in AN-102	6	10MAY13	15MAY13	32,788.22	B3B																						
+ 160.C25 Prov AP-106 Feed Blch Info (AN-102) to DOE-ORP	7	06NOV13	14NOV13	1,128.88	B3B																						
+ 160.C30 Provide Approval to Deliver LAW Feed Batch #18	30	15NOV13	14DEC13	0.00	B3B																						
+ 160.C35 Deliver AP-106 Feed from AN-102 to BNFL Facility	76	17NOV15	31JAN16	40,331.06	B3B																						
+ 160.C40 Mix Remaining AP-106 Feed	6	10MAY13	15MAY13	32,788.22	B3B																						
+ 160.C60 Prov AP-106 Feed Blch Info (AP-106) to DOE-ORP	9	06NOV13	14NOV13	1,128.88	B3B																						
+ 160.C65 Provide Approval to Deliver LAW Feed Batch #19	30	15NOV13	14DEC13	0.00	B3B																						
+ 160.C70 Deliver AP-106 Feed from AP-106 to BNFL Facility	79	12FEB16	30APR16	40,331.06	B3B																						
TW06 Privatization Phase 1																											
+ 350.160 Pretreat 18th LAW Feed Batch	30	01APR16	30APR16	0.00	B3B																						
+ 350.185 Verify 18th LAW Feed Batch	123	01MAY16	31AUG16	0.00	B3B																						
+ 350.190 Pretreat 19th LAW Feed Batch	30	02AUG16	31AUG16	0.00	B3B																						
+ 350.195 Verify 19th LAW Feed Batch	122	01SEP16	31DEC16	0.00	B3B																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
B4A LAW Ph 1 Ext Order Tk 4 - S-102 Sht 1					
TW01 Tank Waste Characterization					
+190.357 Sample S-102	130	01OCT01	08APR02	1,020,084.96	B4A
+190.359 Perform S-102 Post Retrieval Verification	157	27DEC13	06AUG14	157,876.87	B4A
TW04 Retrieval					
+120.210 Est Dilution Remedia/Shutdown Behavior for S-102	189	07JAN03	02OCT03	191,889.23	B4A
+290.A31 Verify S TF Systems and Components Functionality	375	01OCT04	30MAR06	510,802.31	B4A
+290.A32 Perform Acquisition Strategy for S Tank Farm	250	31MAR06	28MAR07	51,877.00	B4A
+290.A33 Perform S Tank Farm Trade Studies	115	31MAR06	12SEP06	198,974.19	B4A
+290.260 Design S-102 Retrieval System & Obtain CD-3	374	28MAR08	18SEP09	8,490,323.60	B4A
+290.252 Procure Equipment for S-102 Retrieval System	251	21SEP06	17SEP10	4,312,638.50	B4A
+290.254 Repair/Upgrade Existing S Tank Farm Systems	1,461	29MAR07	28MAR11	8,128,613.30	B4A
+290.255 Construct S-102 Retrieval System	505	21SEP06	21SEP11	39,431,763.80	B4A
+290.260 Startup and Test S-102 Retrieval System	972	28MAR08	06FEB12	1,798,241.05	B4A
+290.270 Perf Contractor Site Startup Review for S-102	15	07FEB12	28FEB12	206,037.61	B4A
+290.275 Provide CD-4 Approval for S-102	15	28FEB12	20MAR12	0.00	B4A
+290.283 Perf Night Shift Assessment for S-102 Retu Sys	255	02FEB11	06FEB12	200,807.52	B4A
+300.225 Prepare Process Control Plan for S-102	1,781	21SEP09	27OCT16	159,706.82	B4A
+300.229 Retrieve S-102 Into SY-103	379	11FEB13	24FEB14	10,939,033.92	B4A
+300.234 Perform S-102 Intrusion Prevention	181	13FEB14	01OCT14	96,800.13	B4A

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
B4B LAW Ph 1 Ext Order Tk 4 - S-102 Sht 2																													
TW01 Tank Waste Characterization																													
+ 100.947 Sample/Anlyz S-102 Samples per LAW Fd Cart DQO 1AP	448	05DEC12	15SEP14	1,603,448.85	B4B																								
+ 105.947 Provide S-102 Samples from AP-101 to BNFL	7	08APR14	14APR14	10,529.23	B4B																								
TW04 Retrieval																													
+ 130.227 Transfer S-102 Feed from AH-104 to AP-101	437	07JAN13	19MAR14	44,618.32	B4B																								
+ 130.235 Cross-Site Xtr S-102 Feed from SY-103 to AH-104	403	28JAN13	06MAR14	254,953.78	B4B																								
+ 150.205 Mix S-102 Feed in AP-101	6	20MAR14	25MAR14	32,788.22	B4B																								
+ 150.225 Prov S-102 Fd Blch Info from AP-101 to DOE-ORP	9	16SEP14	24SEP14	1,128.88	B4B																								
+ 150.230 Provide Approval to Deliver LAW Feed Batch #20	30	25SEP14	24OCT14	0.00	B4B																								
+ 150.235 Deliver S-102 Feed from AP-101 to BNFL Facility	78	15JUN16	31AUG16	40,331.06	B4B																								
TW06 Privatization Phase 1																													
+ 350.200 Pretreat 20th LAW Feed Batch	30	02DEC16	31DEC16	0.00	B4B																								
+ 350.205 Verify 20th LAW Feed Batch	120	01JAN17	30APR17	0.00	B4B																								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
B5A LAW Ph 1 Ext Order Tk 6 - S-105 Sht 1					
TW01 Tank Waste Characterization					
+ 100.344 Sample S-105					
253	01OCT01	01OCT02		1,798,348.63	B5A
+ 100.34Z Perform S-105 Post Retrieval Verification					
137	24JUN15	11JAN16		248,201.78	B5A
TW04 Retrieval					
+ 120.110 Est Dilution Required/Dissolution Behavior for S-105					
189	01NOV02	04AUG03		191,869.23	B5A
+ 250.150 Design S-105 Retrieval System & Obtain CD-3					
380	30OCT08	05MAY10		8,490,323.80	B5A
+ 250.152 Procure Equipment for S-105 Retrieval System					
250	06MAY10	03MAY11		4,312,636.50	B5A
+ 250.153 Construct S-105 Retrieval System					
500	06MAY10	30APR12		39,431,763.80	B5A
+ 250.160 Startup and Test S-105 Retrieval System					
593	06MAY10	11SEP12		1,798,241.05	B5A
+ 250.170 Perf Contractor Std Startup Review for S-105					
15	12SEP12	02OCT12		208,037.81	B5A
+ 250.175 Provide CD-4 Approval for S-105					
15	03OCT12	23OCT12		0.00	B5A
+ 250.183 Perf Mgmt Self-Assessment for S-105 Rat/Sys					
290	20JUL11	11SEP12		200,807.52	B5A
+ 300.126 Prepare Process Control Plan for S-105					
1,716	06MAY10	28FEB17		159,708.82	B5A
+ 300.129 Retrieve S-105 Into SY-103					
313	07MAR14	13JAN15		8,872,168.50	B5A
+ 300.134 Perform S-105 Intrusion Prevention					
215	27APR15	03MAR16		96,600.13	B5A

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic	Sheet
B5B LAW Ph 1 Ext Order Tk 5 - S-105 Sht 2						
TW01 Tank Waste Characterization						
+ 100.546	Sample/Analyze S-105 Samples per LAW Pd Cert DOO BAN	155	23DEC14	04AUG15	1,803,448.85	B5B
+ 105.546	Provide S-105 Samples from AN-105 to BNFL	7	26FEB15	04MAR15	10,529.23	B5B
TW04 Retrieval						
+ 130.127	Transfer S-105 Feed from AN-104 to AN-105	227	24JUN14	05FEB15	44,818.32	B5B
+ 130.135	Cross-Site Xtr S-105 Feed from S-105 to AN-105	313	17MAR14	23JAN15	254,953.78	B5B
+ 150.105	Max S-105 Feed in AN-105	6	06FEB15	11FEB15	32,768.22	B5B
+ 150.125	Prov S-105 Feed Blch Info from AN-105 to DOE-ORP	9	05AUG15	13AUG15	1,128.88	B5B
+ 150.130	Provides Approval to Deliver LAW Feed Batch #21	30	14AUG15	12SEP15	0.00	B5B
+ 160.135	Deliver S-105 Feed from AN-105 to BNFL Facility	76	17OCT16	31DEC16	40,331.06	B5B
TW06 Privatization Phase 1						
+ 350.210	Pretreat 21st LAW Feed Batch	30	01APR17	30APR17	0.00	B5B
+ 350.216	Verify 21st LAW Feed Batch	153	01MAY17	30SEP17	0.00	B5B

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B6A LAW Ph 1 Ext Order Tk 6 - AP-105 Sht 1																											
TW01 Tank Waste Characterization																											
+ 100.P02 Sample AP-105	161	06AUG02	27MAR03	738,637.92	B6A																						
TW04 Retrieval																											
+ 120.N10 Est Dilution Repts /Dissolution Behvr for AP-105	189	15OCT02	16JUL03	191,899.23	B6A																						
+ 120.N50 Design AP-105 Mixing & Retr Sys/Ost CD-3	377	03OCT11	02APR13	2,827,300.00	B6A																						
+ 120.N52 Procure Equipment for AP-105 Mixing & Retr Sys	300	03FEB12	11APR13	2,494,100.00	B6A																						
+ 120.N55 Construct AP-105 Mixing and Retrieval System	371	03APR13	19SEP14	13,170,300.00	B6A																						
+ 120.N60 Startup and Test AP-105 Mixing/Ret System	464	03APR13	04FEB15	1,798,241.05	B6A																						
+ 120.N70 Perf Contractor Sld Startup Review for AP-105	15	05FEB15	26FEB15	206,037.61	B6A																						
+ 120.N75 Provide GD-4 Approval for AP-105	21	27FEB15	19MAR15	0.00	B6A																						
+ 120.N83 Perf Monr Self-Assmt for AP-105 Mixing/Ret Sys	255	31JAN14	04FEB15	200,807.52	B6A																						
+ 130.N25 Prepare Process Control Plan for AP-105	1,067	03APR13	26JUN17	83,962.82	B6A																						

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
B6B LAW Ph 1 Ext Order Tk 6 - AP-105 Sht 2																									
TW01 Tank Waste Characterization																									
+ 100.P67 Samp/Anlyz AP-105 Samples per LAW DCO AP-104																									
	161	08FEB15	24SEP15	1,803,446.85	B6B																				
+ 100.P68 Samp/Anlyz AP-105 Samples per LAW DCO AP-105																									
	161	08FEB15	24SEP15	1,803,446.85	B6B																				
+ 103.P67 Provide AP-105 Samples from AP-104 to BNFL																									
	7	17APR15	23APR15	10,529.23	B6B																				
+ 103.P68 Provide AP-105 Samples from AP-105 to BNFL																									
	7	17APR15	23APR15	10,529.23	B6B																				
TW04 Retrieval																									
+ 150.N30 Mobilize Wt in AP-105 Rev Fd AP-104																									
	142	07NOV14	28MAR15	49,808.00	B6B																				
+ 150.N03 Mix AP-105 Feed in AP-104																									
	6	29MAR15	03APR15	32,786.22	B6B																				
+ 150.N25 Prov AP-105 Fd Info AP-104 to DOE-ORP																									
	7	25SEP15	05OCT15	1,128.88	B6B																				
+ 150.N30 Provide Approval to Deliver LAW Feed Batch #22																									
	30	06OCT15	04NOV15	0.00	B6B																				
+ 150.N35 Deliver AP-105 Feed from AP-104 to BNFL Facility																									
	76	14FEB17	30APR17	40,331.06	B6B																				
+ 150.N40 Mix AP-105 Feed in AP-105																									
	6	29MAR15	03APR15	32,786.22	B6B																				
+ 150.N60 Prov AP-105 Fd Info AP-105 to DOE-ORP																									
	11	25SEP15	05OCT15	1,128.88	B6B																				
+ 150.N65 Provide Approval to Deliver LAW Feed Batch #23																									
	30	06OCT15	04NOV15	0.00	B6B																				
+ 150.N70 Deliver AP-105 Feed from AP-105 to BNFL Facility																									
	76	17JUL17	30SEP17	40,331.06	B6B																				
TW06 Privatization Phase 1																									
+ 350.220 Pretreat 22nd LAW Feed Batch																									
	30	01SEP17	30SEP17	0.00	B6B																				
+ 350.225 Verify 22nd LAW Feed Batch																									
	151	01OCT17	28FEB18	0.00	B6B																				
+ 350.230 Pretreat 23rd LAW Feed Batch																									
	30	30JAN18	28FEB18	0.00	B6B																				
+ 350.235 Verify 23rd LAW Feed Batch																									
	153	01MAR18	31JUL18	0.00	B6B																				

Activity ID	Orig Our	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
B7A LAW Ph 1 Ext Order Tk 7 - AP-108 Sht 1																										
TW01 Tank Waste Characterization																										
+ 100.P04 Sample AP-108																										
	161	06AUG02	27MAR03	758,175.92	B7A																					
TW04 Retrieval																										
+ 120.Y10 Est Dilution Rents /Resolution Behrr for AP-108																										
	189	20FEB03	14NOV03	191,869.23	B7A																					
+ 120.Y80 Design AP-108 Mixing & Retir Sys/O&I CD-3																										
	353	01JUN10	21OCT11	2,827,300.08	B7A																					
+ 120.Y52 Procure Equipment for AP-108 Mixing & Retir Sys																										
	273	24OCT11	20NOV12	2,494,100.00	B7A																					
+ 120.Y68 Construct AP-108 Mixing and Retrieval System																										
	493	03DEC12	13NOV14	13,170,300.00	B7A																					
+ 120.Y60 Startup and Test AP-108 Mixing/Retir System																										
	805	24OCT11	01APR15	1,798,241.05	B7A																					
+ 120.Y70 Perf Contractor Std Startup Review for AP-108																										
	15	02APR15	22APR15	206,037.61	B7A																					
+ 120.Y76 Provide CD-4 Approval for AP-108																										
	21	23APR15	13MAY15	0.00	B7A																					
+ 120.Y83 Perf Mgmt Self-Assmt for AP-108 Mixing/Retir Sys																										
	534	10FEB13	01APR15	200,807.52	B7A																					
+ 130.Y25 Prepare Process Control Plan for AP-108																										
	1,838	24OCT11	25APR18	83,962.82	B7A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
B7B LAW Ph 1 Ext Order Tk 7 - AP-108 Sht 2																										
TW01 Tank Waste Characterization																										
+ 100.P03 Samp/Anlyz AP-108 Samps per LAW DDO AP-108	440	13FEB14	09NOV15	1,598,182.88	B7B																					
+ 103.P03 Provide AP-108 Samples from AP-108 to BNFL	7	03JUN15	06JUN15	10,529.23	B7B																					
TW04 Retrieval																										
+ 150.Y03 Mix AP-108 Feed In AP-108	6	14MAY15	19MAY15	32,768.22	B7B																					
+ 150.Y25 Prov AP-108 Feed Blch Into (AP-108) to DOE-ORP	9	10NOV15	18NOV15	1,128.88	B7B																					
+ 150.Y90 Provide Approval to Deliver LAW Feed Batch #24	30	19NOV15	18DEC15	0.00	B7B																					
+ 150.Y95 Deliver AP-108 Feed from AP-108 to BNFL Facility	78	13DEC17	28FEB18	40,331.08	B7B																					
TW06 Privatization Phase 1																										
+ 350.240 Pretreat 24th LAW Feed Batch	30	02JUL18	31JUL18	0.00	B7B																					
+ 350.245 Verify 24th LAW Feed Batch	243	01AUG18	31MAR19	0.00	B7B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
C1A HLW Ph 1 Tank 1 - AZ-101 Sht 1																											
TW01 Tank Waste Characterization																											
+ 100.Z04 Core Sample AZ-101																											
	191	01OCT99	05JUL00	2,532,138.79	C1A																						
+ 100.Z09 Sample AZ-101 per BNFL Remission Sample to BNFL																											
	200	15DEC00	01OCT01	985,021.59	C1A																						
+ 100.Z10 Post Part B2 Samp. AZ-101 per ICD 23 to BNFL																											
	200	21JUN02	09APR03	985,021.59	C1A																						
+ 100.Z30 Part AZ-101 Process Test Sampling and Analysis																											
	137	01OCT99	18APR00	461,011.40	C1A																						
TW03 Tank Farm Operations																											
+ 250.Z16 Dm W-314 Ph 2 AZ TF Upgrs and Obtain CD-3																											
	44	12NOV01	17JAN02	653,880.82	C1A																						
+ 250.Z35 Startup and Test W-314 Phase 1 AZ TF Upgrs																											
	1,265	01OCT99	18MAR03	402,390.30	C1A																						
+ 250.Z45 Construct W-314 Phase 2 AZ Farm Upgrades																											
	237	12NOV01	21OCT02	3,137,916.21	C1A																						
+ 250.Z60 Construct W-314 Phase 1 AZ Farm Upgrades																											
	541	01OCT99	21NOV01	11,826,591.55	C1A																						
+ 250.Z75 Startup and Test W-314 Phase 2 AZ Farm Upgrs																											
	182	15APR02	03JAN03	1,007,119.30	C1A																						
TW04 Retrieval																											
+ 110.045 Issue AZ-101 Process Test Plans and Procedures																											
	84	01OCT99	02FEB00	579,417.71	C1A																						
+ 110.050 Part Cntf Independent Ready Assent 1/AZ Process Test																											
	20	22MAY00	19JUN00	270,325.30	C1A																						
+ 110.055 Part Mgmt Self-Assent for AZ-101 Process Test																											
	160	01OCT99	19MAY00	450,330.26	C1A																						
+ 110.070 Perform AZ-101 Process Test																											
	72	20JUN00	29SEP00	697,069.81	C1A																						
+ 110.075 Perform AZ-101 Suspension and Settling Test																											
	251	19JUL00	17JUL01	69,613.17	C1A																						
+ 110.090 Prepare AZ-101 Process Test Report																											
	199	02OCT00	17JUL01	193,034.76	C1A																						
+ 110.095 Install and Test Monitoring Equipment in AZ-101																											
	252	01OCT99	29SEP00	1,760,786.08	C1A																						
+ 120.A03 Verify AZ TF Sys/Components Functionality																											
	50	01OCT99	13DEC99	367,520.08	C1A																						
+ 120.A04 Perform Acquisition Strategy for AZ Tank Farm																											
	250	22MAR00	19MAR01	51,870.10	C1A																						
+ 120.A05 Perform AZ Tank Farm Trade Studies																											
	115	02OCT00	19MAR01	198,974.19	C1A																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
* 150.B14 Devel and Est Technical Safety Reports (TSRs)	70	01OCT98	13JAN00	136,886.50	C1A																					
* 150.B16 Update or Amend Authorization Basis for DST	406	01DEC98	11JUL01	774,048.24	C1A																					
* 150.C01 Issue Criticality Sfty Eval Report for DST Refr	250	02OCT01	27SEP02	244,476.86	C1A																					
* 160.A18 RPP Mgmt Assmt Overall Resdy Supply HLW Rd - BNFL	220	12NOV03	27SEP04	451,218.05	C1A																					
* 160.A22 Prepare Process Control Plan for AZ-101	3,389	30SEP02	15MAR16	130,786.16	C1A																					
* 160.A32 Design AZ-101 Refr System and Obtain CD-3	354	02OCT00	28FEB02	3,145,200.00	C1A																					
* 160.A34 Procure Eght for AZ-101 Retrieval System	300	02FEB01	11APR02	2,912,000.00	C1A																					
* 160.A36 Construct AZ-101 Retrieval System	380	01MAR02	29AUG03	52,045,110.00	C1A																					
* 160.A38 Startup and Test AZ-101 Mixing/Retr System	473	01MAR02	15JAN04	2,065,905.02	C1A																					
* 160.A40 Perf Contractor Independent ORR for AZ-101	15	12JUL04	30JUL04	374,482.12	C1A																					
* 160.A42 Perf DOE-ORP ORR/ON CD-4 AZ-101	57	02AUG04	27SEP04	90,025.70	C1A																					
* 160.A43 Perf Conceptual Design for W-321 Retr Systems	232	01OCT98	29SEP00	4,004,118.01	C1A																					
* 160.A46 Perf and Doc AZ-101 Sump Anyel Rheology Testing	200	10NOV99	25AUG00	292,740.00	C1A																					
* 160.A54 Repair/Upgr Existing AZ Farm Sysa Rqd Ph1 WFD	502	20MAR01	17MAR03	1,636,672.50	C1A																					
* 160.A65 Comp AZ-101 Xtr Sys Prep and Integrated Testing	596	01MAR02	09JUL04	2,417,155.98	C1A																					
* 160.A67 Provide Validation of W-321 Critical Decision 2	10	09JUN00	22JUN00	0.00	C1A																					
* 160.A63 Perf Mgmt Sft-Assmt of AZ-101 Mixing/Retr Sys	315	11APR03	09JUL04	473,478.84	C1A																					

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
C1B HLW Ph 1 Tank 1 - AZ-101 Sht 2																										
TW01 Tank Waste Characterization																										
+ 100.211 Samp/Anlyz AZ-101 Smp per HLW Feed Cont DCO																										
	220	23JUL04	07JUN05	2,376,501.79	C1B																					
+ 100.233 Anlyz BNFL Smp 1st Btch HLW DCO AZ-101																										
	100	11AUG05	05JAN06	533,230.10	C1B																					
+ 105.211 Provide Separate AZ-101 Samples to BNFL																										
	7	30OCT04	05NOV04	66,451.13	C1B																					
TW04 Retrieval																										
+ 160.010 Dhr 1st Btch HLW Feed From AZ-101 to BNFL Facil																										
	141	23MAR05	10AUG05	34,273.02	C1B																					
+ 160.020 Dhr 2nd Btch HLW Feed From AZ-101 to BNFL Facil																										
	141	13JUL06	30NOV06	34,273.02	C1B																					
+ 160.030 Dhr 3rd Btch HLW Feed From AZ-101 to BNFL Facil																										
	139	14AUG06	30DEC06	34,273.02	C1B																					
+ 160.040 Dhr 4th Btch HLW Feed From AZ-101 to BNFL Facil																										
	140	12SEP06	29JAN07	34,273.02	C1B																					
+ 160.050 Dhr 5th Btch HLW Feed From AZ-101 to BNFL Facil																										
	141	11OCT06	28FEB07	34,273.02	C1B																					
+ 160.060 Dhr 6th Btch HLW Feed From AZ-101 to BNFL Facil																										
	74	16JAN07	30MAR07	34,273.02	C1B																					
+ 160.064 Mkr AZ-101 Feed to Suspend Solids																										
	6	28SEP04	03OCT04	32,788.22	C1B																					
+ 160.070 Provide Approval to Deliver AZ-101 Feed																										
	30	17JUN05	16JUL05	0.00	C1B																					
+ 160.076 1AZ HT Susp Solids/Chel Comp 1AZ to DOE-ORP																										
	9	08JUN05	16JUN05	1,128.88	C1B																					
TW06 Privatization Phase 1																										
+ 300.010 Pretreat 1st Batch of HLW Feed from AZ-101																										
	30	01NOV06	30NOV06	0.00	C1B																					
+ 300.015 Verify HLW Feed Batchings from AZ-101																										
	487	01SEP08	31DEC08	0.00	C1B																					
+ 300.020 Pretreat 2nd Batch of HLW Feed from AZ-101																										
	30	01DEC06	30DEC06	0.00	C1B																					
+ 300.030 Pretreat 3rd Batch of HLW Feed from AZ-101																										
	30	31DEC06	29JAN07	0.00	C1B																					
+ 300.040 Pretreat 4th Batch of HLW Feed from AZ-101																										
	30	30JAN07	28FEB07	0.00	C1B																					
+ 300.050 Pretreat 5th Batch of HLW Feed from AZ-101																										
	30	01MAR07	30MAR07	0.00	C1B																					
+ 300.060 Pretreat 6th Batch of HLW Feed from AZ-101																										
	30	31MAR07	29APR07	0.00	C1B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
C2A HLW Ph 1 Tank 2 - AZ-102 Sht 1																													
TW01 Tank Waste Characterization																													
+ 100.Z03 Obtain AZ-102 Core Samples/ Prep Sub-Samples/ Comp																													
	100	01OCT99	25FEB00	723,989.40	C2A																								
+ 100.Z05 Post Part B2 Samp. AZ-102 per CD 23 to BMFL																													
	200	19SEP02	07JUL03	957,581.17	C2A																								
TW04 Retrieval																													
+ 100.F10 Perf and Doc AZ-102 Samp Anhyd Rheology Testing																													
	200	01OCT99	18JUL00	292,740.00	C2A																								
+ 100.F20 Prepare Process Control Plan for AZ-102																													
	1,205	30SEP02	12JUL07	130,766.16	C2A																								
+ 100.F30 Prov Retr Prog Direction to Proj W-211 for AZ-102																													
	5	19JUL00	25JUL00	2,989.34	C2A																								
+ 100.F40 Design AZ-102 Mixing and Retrieval System																													
	252	01OCT99	28SEP00	999,998.87	C2A																								
+ 100.F50 Construct AZ-102 Mixing and Retrieval System																													
	898	01MAR01	04DEC03	11,437,578.23	C2A																								
+ 100.F52 Procure Eqpt for AZ-102 Mixing/Retr System																													
	503	02OCT00	30SEP02	4,096,358.18	C2A																								
+ 100.F60 Startup and Test AZ-102 Mixing/Retr System																													
	868	02OCT00	15MAR04	1,786,241.05	C2A																								
+ 100.F80 Perf Contractor Std Startup Review for AZ-102																													
	15	18MAR04	05APR04	206,037.81	C2A																								
+ 100.F83 Perf Mgmt Self-Assmt for AZ-102 Mixing/Retr Sys																													
	151	07AUG03	15MAR04	200,807.52	C2A																								
+ 100.F90 Provide CD-4 Approval for AZ-102																													
	21	06APR04	26APR04	0.00	C2A																								

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
C2B HLW Ph 1 Tank 2 - AZ-102 Sht 2																									
TW01 Tank Waste Characterization																									
+ 100.212 Samp/Anlyz AZ-102 Smp per HLW Feed Cert DOQ																									
	220	23FEB04	05JAN05	2,376,501.79	C2B																				
+ 100.234 Anlyz BNFL Smp 1st Btch HLW DOQ AZ-102																									
	100	30APR07	19SEP07	533,236.10	C2B																				
+ 100.212 Provide Separate AZ-102 Samples to BNFL																									
	7	29MAY04	04JUN04	66,451.13	C2B																				
TW04 Retrieval																									
+ 160.070 Dnr 1st Btch HLW Feed From AZ-102 to BNFL Faci																									
	139	12DEC06	29APR07	34,273.02	C2B																				
+ 160.090 Dnr 2nd Btch HLW Feed From AZ-102 to BNFL Faci																									
	141	09JAN07	29MAY07	34,273.02	C2B																				
+ 160.090 Dnr 3rd Btch HLW Feed From AZ-102 to BNFL Faci																									
	141	08FEB07	28JUN07	34,273.02	C2B																				
+ 160.100 Dnr 4th Btch HLW Feed From AZ-102 to BNFL Faci																									
	139	12MAR07	28JUL07	34,273.02	C2B																				
+ 160.110 Dnr 5th Btch HLW Feed From AZ-102 to BNFL Faci																									
	140	10APR07	27AUG07	34,273.02	C2B																				
+ 160.120 Dnr 6th Btch HLW Feed From AZ-102 to BNFL Faci																									
	141	09MAY07	24SEP07	34,273.02	C2B																				
+ 160.F64 Mix AZ-102 Feed to Suspend Solids																									
	6	27APR04	02MAY04	32,768.22	C2B																				
+ 160.F70 Provide Approval to Deliver AZ-102 Feed																									
	30	15JAN05	13FEB05	0.00	C2B																				
+ 160.F76 2AZ MT Sump Solids/Oxi Comp AZ-102 to DOE-ORP																									
	9	06JAN05	14JAN05	1,128.88	C2B																				
TW06 Privatization Phase 1																									
+ 360.070 Pretreat 1st Batch of HLW Feed from AZ-102																									
	30	30APR07	29MAY07	0.00	C2B																				
+ 360.075 Verify HLW Feed Batches from AZ-102																									
	365	01JAN10	31DEC10	0.00	C2B																				
+ 360.080 Pretreat 2nd Batch of HLW Feed from AZ-102																									
	30	30MAY07	28JUN07	0.00	C2B																				
+ 360.090 Pretreat 3rd Batch of HLW Feed from AZ-102																									
	30	29JUN07	28JUL07	0.00	C2B																				
+ 360.100 Pretreat 4th Batch of HLW Feed from AZ-102																									
	30	29JUL07	27AUG07	0.00	C2B																				
+ 360.110 Pretreat 5th Batch of HLW Feed from AZ-102																									
	30	28AUG07	26SEP07	0.00	C2B																				
+ 360.120 Pretreat 6th Batch of HLW Feed from AZ-102																									
	30	27SEP07	26OCT07	0.00	C2B																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
C3A HLW Ph 1 Tank 3 - AY-102 Sht 1																											
TW01 Tank Waste Characterization																											
+100.Z01	Obtain AY-102 Core Sample/Prep Sub-Samples/Comp	231	01OCT99	30AUG00	4,144,011.09	C3A																					
+100.Z07	Prov FY 2002 Samp 2AYC-108 per ICD 23 to BNFL	200	22AUG00	07JUN01	955,891.37	C3A																					
TW03 Tank Farm Operations																											
+250.Y15	Den W-314 Ph 2 AY Farm Upgrs and Obtain CD-3	44	01OCT01	03DEC01	648,898.63	C3A																					
+250.Y35	Startup and Test W-314 Phase 1 AY Farm Upgrs	628	01OCT99	01APR02	448,189.24	C3A																					
+250.Y45	Construct W-314 Phase 2 AY Farm Upgrades	276	01OCT01	01NOV02	3,040,432.99	C3A																					
+250.Y60	Construct W-314 Phase 1 AY Farm Upgrades	1,127	01OCT99	31OCT02	8,351,973.48	C3A																					
+250.Y75	Startup and Test W-314 Phase 2 AY Farm Upgrs	285	22APR02	31JAN03	630,980.37	C3A																					
TW04 Retrieval																											
+050.060	Shut C-108 to AY-102	123	01OCT99	31JAN00	687,141.05	C3A																					
+120.A07	Verify AY TF Sys/Components Functionality	50	23OCT00	05JAN01	379,859.10	C3A																					
+120.A08	Perform Acquisition Strategy for AY Tank Farm	250	22JUN01	19JUN02	51,877.00	C3A																					
+120.A09	Perform AY Tank Farm Trade Studies	115	08JAN02	19JUN02	198,974.19	C3A																					
+160.H10	Perf and Doc AY-102 Samp Analy/Rheology Testing	200	02OCT00	18JUL01	293,472.44	C3A																					
+160.H20	Prepare Process Control Plan for AY-102	2,418	30SEP02	04MAY12	130,768.16	C3A																					
+160.H50	Prov Retr Prog Direction to Proj W-211 for AY-102	5	01OCT99	07OCT99	2,889.34	C3A																					
+160.H60	Design AY-102 Mixing and Retrieval System	375	02JAN01	25JUN02	2,646,452.30	C3A																					
+160.H60	Construct AY-102 Mixing and Retrieval System	713	01OCT02	29JUL05	14,392,571.43	C3A																					
+160.H52	Procure Equip for AY-102 Mixing/Retr System	376	01OCT01	31MAR03	5,207,808.64	C3A																					
+160.H54	Repair/Upgr Existing AY TF Sys Req'd for WFD Ph 1	502	20JUN02	16JUN04	1,327,800.00	C3A																					
+160.H60	Startup and Test AY-102 Mixing/Retr System	869	26JUN02	06DEC05	1,788,241.05	C3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 160.1H80 Perf Contractor Std Startup Review for AY-102	15	07DEC05	29DEC05	206,037.81	C3A																					
+ 160.1H83 Perf Mgmt Selt-Assmt for AY-102 Mixing/Rttr Sys	255	02DEC04	08DEC05	200,807.52	C3A																					
+ 160.1H86 Provide CD-4 Approval for AY-182	22	30DEC05	20JAN06	0.00	C3A																					

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
C3B HLW Ph 1 Tank 3 - AY-102 Sht 2																									
TW01 Tank Waste Characterization																									
+ 100.215 Samp/Anlyz 2AYC-106 Smp per HLW Feed Cart DQO																									
	220	11NOV05	27SEP06	1,808,567.84	C3B																				
+ 100.245 Anlyz BNFL Smp 1st Bich 2AYC-106 HLW DQO 2AY																									
	100	29OCT07	24MAR08	533,230.10	C3B																				
+ 105.213 Prov Separate AY-102C-106 Samples to BNFL AY-102																									
	7	25FEB06	03MAR06	10,529.23	C3B																				
TW04 Retrieval																									
+ 160.130 Dvr 1st Bich 2AYC-106 HLW Fd 2AY to BNFL																									
	141	08JUN07	28OCT07	34,273.02	C3B																				
+ 160.140 Dvr 2nd Bich 2AYC-106 HLW Fd 2AY to BNFL																									
	141	13AUG10	31DEC10	34,273.02	C3B																				
+ 160.150 Dvr 3rd Bich 2AYC-106 HLW Fd 2AY to BNFL																									
	140	09NOV10	28MAR11	34,273.02	C3B																				
+ 160.160 Dvr 4th Bich 2AYC-106 HLW Fd 2AY to BNFL																									
	141	03FEB11	23JUN11	34,273.02	C3B																				
+ 160.170 Dvr 5th Bich 2AYC-106 HLW Fd 2AY to BNFL																									
	139	03MAY11	18SEP11	34,273.02	C3B																				
+ 160.180 Dvr 6th Bich 2AYC-106 HLW Fd 2AY to BNFL																									
	141	27JUL11	14DEC11	34,273.02	C3B																				
+ 160.190 Dvr 7th Bich 2AYC-106 HLW Fd 2AY to BNFL																									
	139	24OCT11	10MAR12	34,273.02	C3B																				
+ 160.164 Mlx AY-102C-106 Feed to Suspnd Solids																									
	6	21JAN05	26JAN06	32,788.22	C3B																				
+ 160.170 Prov Approval to Dvr AY-102C-106 Feed AY-102																									
	30	07OCT06	05NOV06	0.00	C3B																				
+ 160.176 2AYC-106 Susp Solids/Oxid Comp 1AY to DOE-ORP																									
	9	28SEP06	06OCT06	1,128.88	C3B																				
TW06 Privatization Phase 1																									
+ 360.150 Privat 1st Bich AY-102C-106 HLW Feed AY-102																									
	30	02DEC10	31DEC10	0.00	C3B																				
+ 360.135 Vrt 1st Bich AY-102C-106 HLW Feed from AY-102																									
	87	01JAN11	28MAR11	0.00	C3B																				
+ 360.140 Privat 2nd Bich AY-102C-106 HLW Feed AY-102																									
	30	27FEB11	28MAR11	0.00	C3B																				
+ 360.145 Vrt 2nd Bich AY-102C-106 HLW Feed from AY-102																									
	87	29MAR11	23JUN11	0.00	C3B																				
+ 360.160 Privat 3rd Bich AY-102C-106 HLW Feed AY-102																									
	30	25MAY11	23JUN11	0.00	C3B																				
+ 360.155 Vrt 3rd Bich AY-102C-106 HLW Feed from AY-102																									
	87	24JUN11	18SEP11	0.00	C3B																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 360.160 Pretrial 4th Bich AY-102C-106 HLW Feed AY-102	30	20AUG11	18SEP11	0.00	C3B																					
+ 360.165 Vtl 4th Bich AY-102C-106 HLW Feed from AY-102	87	19SEP11	14DEC11	0.00	C3B																					
+ 360.170 Pretrial 6th Bich AY-102C-106 HLW Feed AY-102	30	15NOV11	14DEC11	0.00	C3B																					
+ 360.175 Vtl 6th Bich AY-102C-106 HLW Feed from AY-102	87	15DEC11	10MAR12	0.00	C3B																					
+ 360.180 Pretrial 6th Bich AY-102C-106 HLW Feed AY-102	30	10FEB12	10MAR12	0.00	C3B																					
+ 360.185 Vtl 6th Bich AY-102C-106 HLW Feed from AY-102	87	11MAR12	05JUN12	0.00	C3B																					
+ 360.190 Pretrial 7th Bich AY-102C-106 HLW Feed AY-102	30	07MAY12	05JUN12	0.00	C3B																					
+ 360.195 Vtl 7th Bich AY-102C-106 HLW Feed from AY-102	87	06JUN12	31AUG12	0.00	C3B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
CAA HLW Ph 1 Tank 4 - C-104 Sht 1																											
TW01 Tank Waste Characterization																											
+ 100.C03 Upd'l Best Baseline Inventory/Tank Char Rpt C-104	20	01OCT99	28OCT99	28,412.81	CAA																						
+ 100.C77 Perform C-104 Post Retrieval Verification	157	08SEP07	21APR08	248,201.76	CAA																						
TW04 Retrieval																											
+ 160.J56 Approve Project W-523 Mission Mnd (CD-1)	15	05DEC00	27DEC00	0.00	CAA																						
+ 160.J58 Validate Project W-523 and Obtain CD-2	10	28SEP01	11OCT01	0.00	CAA																						
+ 270.C01 Issue Criticality Stry Eval Report for SST Refr	250	02OCT00	27SEP01	244,476.86	CAA																						
+ 270.C16 Update or Amend Authorization Basis for SST Refr	735	04OCT01	02SEP04	1,324,687.02	CAA																						
+ 290.A27 Verify C-104 System and Component Functionality	314	03JAN00	29MAR01	510,286.54	CAA																						
+ 290.A28 Perform Acquisition Strategy for C Tank Farm	250	30MAR01	27MAR02	51,877.00	CAA																						
+ 290.A29 Perform C Tank Farm Trade Studies	115	30MAR01	11SEP01	198,974.19	CAA																						
+ 290.B25 Prep W-523 Pj Technical Baseline Document	1,702	31JAN02	29OCT06	438,273.40	CAA																						
+ 290.J40 Design C-104 System and Obtain CD-3	332	26JUL02	17NOV03	8,480,323.60	CAA																						
+ 290.J43 Perf Conc Defless SST O&M Cntrl W-523 Retrieval	1,830	01FEB01	06MAY06	8,398,785.36	CAA																						
+ 290.J50 Construct C-104 Retrieval System	633	18NOV03	24MAY06	39,431,783.80	CAA																						
+ 290.J52 Procure Equipment for C-104 Retrieval System	376	18NOV03	17MAY05	4,312,636.50	CAA																						
+ 290.J54 Repair/Upgrade Existing C Tank Farm Systems	911	28MAR02	23SEP04	8,128,613.30	CAA																						
+ 290.J60 Startup and Test C-104 Retrieval System	726	18NOV03	05OCT06	2,417,158.96	CAA																						
+ 290.J61 Pj Def Tech Basis, Pj Def Criteria Pj W-523	1,811	01MAR00	07MAY07	3,025,520.16	CAA																						
+ 290.J60 Perf Contractor Independent ORR for C-104	15	05JAN07	25JAN07	374,482.12	CAA																						
+ 290.J63 Perf Mnd Self-Assessment for C-104 Refr Sys	315	03OCT05	04JAN07	473,478.64	CAA																						
+ 290.J60 Perf DOE ORP ORRION CD-4 C-104	40	26JAN07	23MAR07	90,025.70	CAA																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
+ 300.J28 Prepare Process Control Plan for C-104					
	836	03SEP04	02JAN08	151,250.55	C4A
+ 300.J29 Retire C-104 into AY-101					
	220	20MAR07	31OCT07	6,153,206.58	C4A
+ 300.J34 Perform C-104 Intrusion Prevention					
	77	26FEB08	12JUN08	96,800.13	C4A

FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
C5A HLW Ph 1 Tank 5 - AY-101 Sht 1																											
TW01 Tank Waste Characterization																											
+ 100.218	Obin AY-101 Core Sample/ Prep Sub-Sample/ Comp	240	18OCT99	28SEP00	2,485,830.08	C5A																					
+ 100.219	Sample AY-101 per BNFL Records/Dr Sample to BNFL	200	22AUG07	06JUN08	957,581.17	C5A																					
TW04 Retrieval																											
+ 100.810	Perf and Doc AY-101 Samp Anlys/ Rheology Testing	199	02OCT01	17JUL02	293,472.44	C5A																					
+ 100.820	Prepare Process Control Plan for AY-101	2,810	01OCT03	11FEB14	130,768.16	C5A																					
+ 100.840	Disin AY-101 Mixing/Retr Sys and Obin CD-3	504	01OCT01	30SEP03	3,367,000.00	C5A																					
+ 100.850	Construct AY-101 Mixing and Retrieval System	592	01OCT03	07FEB06	23,106,800.00	C5A																					
+ 100.852	Procure Expt for AY-101 Mixing/Retr System	300	24JUL02	30SEP03	5,628,500.00	C5A																					
+ 100.860	Startup and Test AY-101 Mixing/Retr System	601	01OCT03	21FEB06	1,788,241.05	C5A																					
+ 100.872	Mix AY-101 Feed to Suspend Solids	6	05APR06	10APR06	32,788.22	C5A																					
+ 100.880	Perf Contractor Bid Startup Review for AY-101	15	22FEB06	14MAR06	206,037.61	C5A																					
+ 100.893	Perf Mgmt Self-Assmt for AY-101 Mixing/Retr Sys	255	18FEB05	21FEB06	200,807.52	C5A																					
+ 100.890	Provide CD-4 Approval for AY-101	15	15MAR06	04APR06	0.00	C5A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 360.205 Vn 1st Blich AY-101IC-104 HLW Feed from AY-101	86	01SEP12	25NOV12	0.00	C5B																					
+ 360.210 Preatreat 2nd Blich AY-101IC-104 HLW Feed AY-101	30	27OCT12	25NOV12	0.00	C5B																					
+ 360.215 Vn 2nd Blich AY-101IC-104 HLW Feed from AY-101	86	26NOV12	18FEB13	0.00	C5B																					
+ 360.220 Preatreat 3rd Blich AY-101IC-104 HLW Feed AY-101	30	21JAN13	19FEB13	0.00	C5B																					
+ 360.225 Vn 3rd Blich AY-101IC-104 HLW Feed from AY-101	86	20FEB13	18MAY13	0.00	C5B																					
+ 360.230 Preatreat 4th Blich AY-101IC-104 HLW Feed AY-101	30	17APR13	18MAY13	0.00	C5B																					
+ 360.235 Vn 4th Blich AY-101IC-104 HLW Feed from AY-101	86	17MAY13	10AUG13	0.00	C5B																					
+ 360.240 Preatreat 5th Blich AY-101IC-104 HLW Feed AY-101	30	12JUL13	10AUG13	0.00	C5B																					
+ 360.245 Vn 5th Blich AY-101IC-104 HLW Feed from AY-101	86	11AUG13	04NOV13	0.00	C5B																					
+ 360.250 Preatreat 6th Blich AY-101IC-104 HLW Feed AY-101	30	08OCT13	04NOV13	0.00	C5B																					
+ 360.255 Vn 6th Blich AY-101IC-104 HLW Feed from AY-101	86	05NOV13	28JAN14	0.00	C5B																					
+ 360.260 Preatreat 7th Blich AY-101IC-104 HLW Feed AY-101	30	31DEC13	28JAN14	0.00	C5B																					
+ 360.265 Vn 7th Blich AY-101IC-104 HLW Feed from AY-101	86	30JAN14	25APR14	0.00	C5B																					
+ 360.270 Preatreat 8th Blich AY-101IC-104 HLW Feed AY-101	30	27MAR14	25APR14	0.00	C5B																					
+ 360.275 Vn 8th Blich AY-101IC-104 HLW Feed from AY-101	86	26APR14	20JUL14	0.00	C5B																					
+ 360.280 Preatreat 9th Blich AY-101IC-104 HLW Feed AY-101	30	21JUN14	20JUL14	0.00	C5B																					
+ 360.285 Vn 9th Blich AY-101IC-104 HLW Feed from AY-101	86	21JUL14	14OCT14	0.00	C5B																					
+ 360.290 Preatreat 10th Blich AY-101IC-104 HLW Feed AY-101	30	15SEP14	14OCT14	0.00	C5B																					
+ 360.295 Vn 10th Blich AY-101IC-104 HLW Feed from AY-101	86	15OCT14	08JAN15	0.00	C5B																					
+ 360.300 Preatreat 11th Blich AY-101IC-104 HLW Feed AY-101	30	10DEC14	08JAN15	0.00	C5B																					
+ 360.305 Vn 11th Blich AY-101IC-104 HLW Feed from AY-101	86	09JAN15	04APR15	0.00	C5B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
+ 360.310 Pretrial 12th Blich AY-101C-104 HLW Feed AY-101	30	06MAR15	04APR15	0.00	C5B
+ 360.316 Vtl 12th Blich AY-101C-104 HLW Feed from AY-101	87	05APR15	30JUN15	0.00	C5B

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
C6A HLW Ph 1 Tank 6 - SY-102 Sht 1																													
TW01 Tank Waste Characterization																													
+ 100.S34 Sample SY-102 per BNFL Remedial Sample to BNFL																													
	200	17OCT03	03AUG04	878,216.89	C6A																								
+ 100.Y08 Obin SY-102 Core Sample Prep Sub-Sample Comp																													
	220	17OCT00	30AUG01	2,641,876.77	C6A																								
TW03 Tank Farm Operations																													
+ 250.S16 Dan W-314 Ph 2 SY Farm Upgrade and Obtain CD-3																													
	105	01OCT02	04MAR03	1,995,356.89	C6A																								
+ 250.S46 Construct W-314 Phase 2 SY Farm Upgrades																													
	1,277	01OCT99	25OCT04	15,207,044.31	C6A																								
+ 250.S76 Startup and Test W-314 Phase 2 SY Farm Upgrade																													
	831	06MAR02	20JUN05	2,433,967.74	C6A																								
TW04 Retrieval																													
+ 120.A23 Verify SY TF Sys/Components Functionality																													
	50	23OCT01	07JAN02	379,859.10	C6A																								
+ 120.A24 Perform Acquisition Strategy for SY Tank Farm																													
	250	24JUN02	19JUN03	51,877.00	C6A																								
+ 120.A26 Perform SY Tank Farm Trade Studies																													
	115	08JAN03	19JUN03	198,974.19	C6A																								
+ 120.P12 Part Cnt Independent ORR for SY-102 Xtr Sys																													
	15	13MAY08	03JUN08	374,482.12	C6A																								
+ 120.P16 Part DOE-ORP ORR/ORR CD-4 SY-102 Xtr Sys																													
	40	04JUN08	30JUL08	90,025.70	C6A																								
+ 120.P32 Part Refl Prog Direction to P1 W-211 for SY-102																													
	5	01OCT03	07OCT03	2,974.36	C6A																								
+ 120.P58 Procure Ept for SY-102 Mixing/Ret System																													
	378	01OCT04	04APR06	4,930,620.14	C6A																								
+ 120.P60 Construct SY-102 Mixing and Retrieval System																													
	529	03OCT05	06NOV07	14,009,027.99	C6A																								
+ 120.P70 Startup and Test SY-102 Mixing/Ret System																													
	597	03OCT05	15FEB08	1,798,241.05	C6A																								
+ 120.P83 Part Mgmt Self-Assmt for SY-102 Mixing/Ret Sys																													
	315	13FEB07	12MAY08	473,478.84	C6A																								
+ 150.P64 Repair/Upgr Existing SY TF Sys Refd for WFD Ph 1																													
	728	01OCT04	28SEP06	17,628,475.00	C6A																								
+ 100.P10 Part and Doc SY-102 Bump Analy Rheology Testing																													
	200	02OCT02	18JUL03	293,472.44	C6A																								
+ 100.P25 Prepare Process Control Plan for SY-102																													
	1,883	08OCT03	14JUN10	130,766.16	C6A																								
+ 210.P60 Startup/Test Cross Shta Shury Transfer System																													
	261	30JUL03	10AUG04	2,417,158.98	C6A																								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 210.Y60 Complete Cross Site Slurry Transfer Line	40	01OCT03	25NOV03	39,360.83	CEA																					

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
C6B HLW Ph 1 Tank 6 - SY-102 Sht 2																										
TW01 Tank Waste Characterization																										
+ 100.217 Samp/Anlyz SY-102 Smp per HLW DQO in AZ-101	220	12FEB10	28DEC10	2,376,501.79	C6B																					
+ 100.240 Anlyz BNFL Smp 1st Bch SY-102 HLW DQO AZ-101	100	06APR15	25AUG15	533,230.10	C6B																					
+ 103.217 Prev Separate SY-102 Samples to BNFL from AZ-101	7	22MAY10	28MAY10	86,451.13	C6B																					
TW04 Retrieval																										
+ 160.320 Dnr 1st Bch SY-102 HLW Fd AZ-101 to BNFL Fedl	139	17NOV14	04APR15	34,273.02	C6B																					
+ 160.330 Dnr 2nd Bch SY-102 HLW Fd AZ-101 to BNFL Fedl	141	10FEB15	30JUN15	34,273.02	C6B																					
+ 160.340 Dnr 3rd Bch SY-102 HLW Fd AZ-101 to BNFL Fedl	140	28JUL15	14DEC15	34,273.02	C6B																					
+ 160.350 Dnr 4th Bch SY-102 HLW Fd AZ-101 to BNFL Fedl	140	12JAN16	30MAY16	34,273.02	C6B																					
+ 160.320 Mtr 68 Ncsy/ Ytr SY-102 Slurry 4AN to AZ-101	76	09FEB10	25APR10	40,724.52	C6B																					
+ 160.370 Prev Approval to Deliver SY-102 Feed from AZ-101	30	08JAN11	06FEB11	0.00	C6B																					
+ 160.372 Mtr 68 Ncsy/ Ytr 2SY-4AN via X-Sl Slurry Ytr Ln	134	04DEC09	18APR10	304,110.06	C6B																					
+ 160.376 SY-102 MT Susp Solids/Oxid Comp 1AZ to DOE-ORP	10	29DEC10	07JAN11	1,128.88	C6B																					
TW06 Privatization Phase 1																										
+ 360.320 Pretreat 1st Bch SY-102 HLW Feed from AZ-101	30	01JUN15	30JUN15	0.00	C6B																					
+ 360.325 Verify 1st Batch of SY-102 HLW Feed from AZ-101	167	01JUL15	14DEC15	0.00	C6B																					
+ 360.330 Pretreat 2nd Bch SY-102 HLW Feed from AZ-101	30	15NOV15	14DEC15	0.00	C6B																					
+ 360.335 Verify 2nd Batch of SY-102 HLW Feed from AZ-101	168	15DEC15	30MAY16	0.00	C6B																					
+ 360.340 Pretreat 3rd Bch SY-102 HLW Feed from AZ-101	30	01MAY16	30MAY16	0.00	C6B																					
+ 360.345 Verify 3rd Batch of SY-102 HLW Feed from AZ-101	167	31MAY16	13NOV16	0.00	C6B																					
+ 360.350 Pretreat 4th Bch SY-102 HLW Feed from AZ-101	30	15OCT16	13NOV16	0.00	C6B																					
+ 360.355 Verify 4th Batch of SY-102 HLW Feed from AZ-101	168	14NOV16	30APR17	0.00	C6B																					

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
D1A HLW Ph 1 Ext Order Tk 1 - C-107 SM 1																										
TW01 Tank Waste Characterization																										
+ 100.C19	Obtain C-107 Core Sample/Prep Sub-Samples & Composites	200	18JAN01	31OCT01	2,659,102.61	D1A																				
+ 100.C30	Perform C-107 Post Retrieval Verification	215	09MAY12	19MAR13	161,396.88	D1A																				
TW04 Retrieval																										
+ 100.Q10	Perf and Doc C-107 Samp Anal/Rheology Testing	200	21JAN02	31OCT02	293,472.44	D1A																				
+ 200.Q40	Design C-107 Retrieval System & Obtain CD-3	504	30OCT03	28OCT05	8,480,323.60	D1A																				
+ 200.Q50	Construct C-107 Retrieval System	504	31OCT05	30OCT07	39,431,763.80	D1A																				
+ 200.Q52	Procure Equipment for C-107 Retrieval System	250	31OCT05	26OCT06	4,312,636.50	D1A																				
+ 200.Q60	Startup and Test C-107 Retrieval System	649	31OCT05	29MAY08	1,798,241.05	D1A																				
+ 200.Q80	Perf Contractor S1d Startup Review for C-107	15	30MAY08	19JUN08	206,037.61	D1A																				
+ 200.Q83	Perf Mgmt Self-Assessment for C-107 Retr Sys	255	25MAY07	29MAY08	200,807.52	D1A																				
+ 200.Q90	Provide CD-4 Approval for C-107	15	20JUN08	11JUL08	0.00	D1A																				
+ 300.Q20	Prepare Process Control Plan for C-107	1,276	31OCT07	21NOV12	151,250.55	D1A																				
+ 300.Q29	Retrieve C-107 Into AT-102	199	12MAR12	26SEP12	5,469,516.96	D1A																				
+ 300.Q34	Perform C-107 Intrusion Prevention	77	19MAR13	05JUL13	96,600.13	D1A																				

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Our	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
D1B HLW Ph 1 Ext Order Tk 1 - C-107 Sht 2																										
TW01 Tank Waste Characterization																										
+ 100.287	Anlyz BNFL Samp 1st Bich C-107/SAW HLW DOO 2AY	100	14NOV16	10APR17	533,230.10	D1B																				
+ 100.2AB	Samp/Anlyz C-107/SAW Samp par HLW DOO 2AY	357	10JAN12	06JUN13	1,606,567.84	D1B																				
+ 103.2AB	Prov Separate C-107/AN-103 Samples to BNFL AY-102	7	31OCT12	08NOV12	66,451.13	D1B																				
TW04 Retrieval																										
+ 100.360	Dnr 1st Bich C-107/AN-103 HLW Fd 2AY to BNFL	139	28JUN16	13NOV16	34,273.02	D1B																				
+ 100.370	Dnr 2nd Bich C-107/AN-103 HLW Fd 2AY to BNFL	139	13DEC16	30APR17	34,273.02	D1B																				
+ 100.380	Dnr 3rd Bich C-107/AN-103 HLW Fd 2AY to BNFL	140	14FEB17	03JUL17	34,273.02	D1B																				
+ 100.390	Dnr 4th Bich C-107/SAW HLW Fd 2AY to BNFL	141	18APR17	05SEP17	34,273.02	D1B																				
+ 100.400	Dnr 5th Bich C-107/SAW HLW Fd 2AY to BNFL	141	22JUN17	09NOV17	34,273.02	D1B																				
+ 100.410	Dnr 6th Bich C-107/AN-103 HLW Fd 2AY to BNFL	141	25AUG17	12JAN18	34,273.02	D1B																				
+ 100.420	Dnr 7th Bich C-107/AN-103 HLW Fd 2AY to BNFL	139	30OCT17	17MAR18	34,273.02	D1B																				
+ 100.430	Dnr 8th Bich C-107/AN-103 HLW Fd 2AY to BNFL	140	02JAN18	21MAY18	34,273.02	D1B																				
+ 100.440	Dnr 9th Bich C-107/AN-103 HLW Fd 2AY to BNFL	141	06MAR18	24JUL18	34,273.02	D1B																				
+ 100.064	Mix C-107/AN-103 Feed in AY-102	6	27SEP12	02OCT12	32,788.22	D1B																				
+ 100.070	Prov Approval to Dnr C-107/AN-103 Feed AY-102	30	16JUN13	17JUL13	0.00	D1B																				
+ 100.076	7C3AW MT Sump Solids/Old Comp 2AY to DOE-ORP	11	07JUN13	17JUN13	1,128.88	D1B																				
TW06 Privatization Phase 1																										
+ 300.360	Pretrial 1st Bich C-107/AN-103 HLW Feed AY-102	30	01APR17	30APR17	0.00	D1B																				
+ 300.365	VH 1st Bich C-107/AN-103 HLW Feed from AY-102	64	01MAY17	03JUL17	0.00	D1B																				
+ 300.370	Pretrial 2nd Bich C-107/AN-103 HLW Feed AY-102	30	04JUN17	03JUL17	0.00	D1B																				
+ 300.376	VH 2nd Bich C-107/AN-103 HLW Feed from AY-102	64	04JUL17	05SEP17	0.00	D1B																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
+ 360.390 Pretreat 3rd Bldg C-107/AW-103 HLW Feed AY-102	30	07AUG17	05SEP17	0.00	D1B																						
+ 360.395 Vlt 3rd Bldg C-107/AW-103 HLW Feed from AY-102	65	06SEP17	09NOV17	0.00	D1B																						
+ 360.396 Pretreat 4th Bldg C-107/AW-103 HLW Feed AY-102	30	11OCT17	09NOV17	0.00	D1B																						
+ 360.395 Vlt 4th Bldg C-107/AW-103 HLW Feed from AY-102	64	10NOV17	12JAN18	0.00	D1B																						
+ 360.400 Pretreat 5th Bldg C-107/AW-103 HLW Feed AY-102	30	14DEC17	12JAN18	0.00	D1B																						
+ 360.405 Vlt 5th Bldg C-107/AW-103 HLW Feed from AY-102	64	13JAN18	17MAR18	0.00	D1B																						
+ 360.410 Pretreat 6th Bldg C-107/AW-103 HLW Feed AY-102	30	16FEB18	17MAR18	0.00	D1B																						
+ 360.415 Vlt 6th Bldg C-107/AW-103 HLW Feed from AY-102	65	16MAR18	21MAY18	0.00	D1B																						
+ 360.420 Pretreat 7th Bldg C-107/AW-103 HLW Feed AY-102	30	22APR18	21MAY18	0.00	D1B																						
+ 360.425 Vlt 7th Bldg C-107/AW-103 HLW Feed from AY-102	64	22MAY18	24JUL18	0.00	D1B																						
+ 360.430 Pretreat 8th Bldg C-107/AW-103 HLW Feed AY-102	30	25JUN18	24JUL18	0.00	D1B																						
+ 360.435 Vlt 8th Bldg C-107/AW-103 HLW Feed from AY-102	64	25JUL18	28SEP18	0.00	D1B																						
+ 360.440 Pretreat 9th Bldg C-107/AW-103 HLW Feed AY-102	30	28AUG18	28SEP18	0.00	D1B																						
+ 360.445 Vlt 9th Bldg C-107/AW-103 HLW Feed from AY-102	65	27SEP18	30NOV18	0.00	D1B																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
D2A HLW Ph 1 Ext Order Tk 2 - AW-103 Sht 1																											
TW01 Tank Waste Characterization																											
+ 100.W02	Obtain AW-103 Core Samples/ Prep Sub-Samples/ Comp	150	01OCT99	05MAY00	1,096,360.81	D2A																					
+ 100.W03	Sample AW-103 per BNFL Rights/Dhr Sample to BNFL	200	17OCT01	02AUG02	957,581.17	D2A																					
TW03 Tank Farm Operations																											
+ 250.W16	Den W-314 Ph 2 AW Farm Upgrs and Obtain CD-3	189	01OCT02	03JUN03	2,772,699.33	D2A																					
+ 250.W36	Startup/Test W-314 Ph1 AW (AW-A/AW-B Ph1 Upgr	770	06MAR00	25MAR03	438,626.49	D2A																					
+ 250.W46	Construct W-314 Phase 2 AW Farm Upgrades	637	01OCT02	14JAN05	20,628,959.63	D2A																					
+ 250.W50	Const W-314 Ph 1 AW Farm (AW-A/AW-B Ph1 Upgrs	1,044	20NOV00	14JAN05	9,700,251.31	D2A																					
+ 250.W76	Startup and Test W-314 Phase 2 AW Farm Upgrs	402	03OCT03	09MAY05	2,582,748.31	D2A																					
TW04 Retrieval																											
+ 120.A11	Verify AW TF Svc/Components Functionality	117	23OCT00	11APR01	379,859.10	D2A																					
+ 120.A12	Perform Acquisition Strategy for AW Tank Farm	250	12APR01	09APR02	51,877.00	D2A																					
+ 120.A13	Perform AW Tank Farm Trade Studies	115	01OCT01	18MAR02	198,974.19	D2A																					
+ 150.G34	Repair/Upgr Existing AW TF Svc Req'd for WFD Ph 1	502	15APR03	11APR05	1,491,850.00	D2A																					
+ 160.U10	Perf and Doc AW-103 Samp Anlys/ Rheology Testing	200	04APR01	18JAN02	851,503.94	D2A																					
+ 160.U26	Prepare Process Control Plan for AW-103	2,078	17JAN03	18APR11	130,766.16	D2A																					
+ 160.U40	Den AW-103 Mixing/Retr Sys and Obtain CD-3	578	02OCT00	16JAN03	2,784,000.00	D2A																					
+ 160.U50	Construct AW-103 Mixing and Retrieval System	513	12APR02	23APR04	18,016,990.00	D2A																					
+ 160.U52	Procure Eqpt for AW-103 Mixing/Retr System	628	02FEB01	28JUL03	15,289,890.00	D2A																					
+ 160.U60	Startup and Test AW-103 Mixing/Retr System	439	17JAN03	11OCT04	1,798,241.05	D2A																					
+ 160.U60	Perf Contractor Bid Startup Review for AW-103	15	04AUG05	24AUG05	206,037.61	D2A																					
+ 160.U83	Perf Mgmt Self-Assmt for AW-103 Mixing/Retr Sys	255	30JUL04	03AUG05	200,807.52	D2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
+ 160.090 Provide CD-4 Approval for AW-103																											
	22	25AUG05	15SEP05	0.00	D2A																						
+ 250.4E5 Prep AW TF for Construction Activities																											
	84	02OCT00	01FEB01	203,815.43	D2A																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
D2B HLW Ph 1 Ext Order Tk 2 - AW-103 Sht 2																													
TW01 Tank Waste Characterization																													
+ 100.W08 Samp/Anlyz 3AW Samps 3AW per HLW Feed Cert DCO																													
	161	16MAR10	29OCT10	1,603,446.85	D2B																								
+ 100.W08 Prov Separate AW-103 (HLW) Samps AW-103 to BNFL																													
	7	22MAY10	28MAY10	10,528.23	D2B																								
TW04 Retrieval																													
+ 100.U29 Transfer a portion of (35%) AW-103 to AY-102																													
	75	09NOV10	22JAN11	40,724.52	D2B																								
+ 100.U44 Mix AW-103 Wst to Susp Solids prior to 2AY Xtr																													
	6	06JAN11	13JAN11	32,768.22	D2B																								
+ 100.U72 Transfer a portion of (35%) AW-103 to AW-104																													
	76	07DEC10	20FEB11	40,724.52	D2B																								
+ 100.U76 3AW MT Susp Solids/Ofcl Comp AW-103 to DOE-ORP																													
	68	01NOV10	07JAN11	1,128.88	D2B																								
+ 100.U85 Mix AW-103 Wst Increment to Susp Sol prior 4AW Xtr																													
	146	15JUL10	11FEB11	155,650.90	D2B																								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
D3A HLW Ph 1 Ext Order Tk 3 - AW-104 (HLW) Sht 1																										
TW01 Tank Waste Characterization																										
* 100.W07 Obtn 4AW (HLW) Core Sample/ Prep Sub-Samples/Comp	200	16NOV04	01SEP05	3,015,947.85	D3A																					
TW04 Retrieval																										
* 100.W10 Perf and Doc 4AW Samp Anhyd Rheology Testing	287	02MAR05	13DEC05	293,472.44	D3A																					

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
D3B HLW Ph 1 Ext Order Tk 3 - AW-104 (HLW) Sht 2																										
TW01 Tank Waste Characterization																										
+ 100.W06	Anlyz BNFL Smp 1st Btch 4AWHLWJAW-103 Fd 4AW HLW DQO	100	27SEP18	21FEB19	533,230.10	D3B																				
+ 100.W15	Samp/Anlyz 4AWHLWJAW Samps per HLW DQO 4AW	161	27JUL12	19MAR13	1,603,446.85	D3B																				
+ 103.W15	Prov Separate 4AWHLWJAW-103 Samps to BNFL 4AW	7	05OCT12	11OCT12	10,528.23	D3B																				
TW04 Retrieval																										
+ 160.450	Dnr 1st Btch 4AWHLWJAW-103 Fd 4AW to BNFL	141	09MAY18	28SEP18	34,273.02	D3B																				
+ 160.460	Dnr 2nd Btch 4AWHLWJAW-103 Fd 4AW to BNFL	141	13JUL18	30NOV18	34,273.02	D3B																				
+ 160.470	Dnr 3rd Btch 4AWHLWJAW-103 Fd 4AW to BNFL	141	07AUG18	25DEC18	34,273.02	D3B																				
+ 160.480	Dnr 4th Btch 4AWHLWJAW Fd 4AW to BNFL	142	31AUG18	19JAN19	34,273.02	D3B																				
+ 160.490	Dnr 5th Btch 4AWHLWJAW Fd 4AW to BNFL	141	26SEP18	13FEB19	34,273.02	D3B																				
+ 160.600	Dnr 6th Btch 4AWHLWJAW-103 Fd 4AW to BNFL	139	23OCT18	10MAR19	34,273.02	D3B																				
+ 160.W20	Blend AW-104/AW-103 (HLW) Feed in AW-104	5	19SEP12	23SEP12	32,788.22	D3B																				
+ 160.W04	Mix AW-104 (HLW) Feed to Suspended Solids	6	13SEP12	18SEP12	32,788.22	D3B																				
+ 160.W70	Prov Approval to Dnr 4AWHLWJAW-103 Feed 4AW	30	16JUL13	14AUG13	0.00	D3B																				
+ 160.W76	4AWHLWJAW MT Susp Solid/Old Comp 4AW - DOE-ORP	116	20MAR13	15JUL13	1,128.88	D3B																				
TW08 Privatization Phase 1																										
+ 360.450	Pretreat 1st Btch 4AWHLWJAW-103 Feed 4AW	20	11NOV18	30NOV18	0.00	D3B																				
+ 360.455	Vit 1st Btch AW-104/HLWJAW-103 Feed from AW-104	25	01DEC18	25DEC18	0.00	D3B																				
+ 360.460	Pretreat 2nd Btch 4AWHLWJAW-103 Feed 4AW	20	08DEC18	25DEC18	0.00	D3B																				
+ 360.465	Vit 2nd Btch AW-104/HLWJAW-103 Feed from AW-104	25	28DEC18	19JAN19	0.00	D3B																				
+ 360.470	Pretreat 3rd Btch 4AWHLWJAW-103 Feed 4AW	20	31DEC18	19JAN19	0.00	D3B																				
+ 360.475	Vit 3rd Btch AW-104/HLWJAW-103 Feed from AW-104	25	20JAN19	13FEB19	0.00	D3B																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 360.480 Pretreat 4th Bich 4AW(HLW)AW-103 Feed 4AW	20	25JAN19	13FEB19	0.00	D3B																					
+ 360.485 Vrt 4th Bich AW-104(HLW)AW-103 Feed from AW-104	25	14FEB19	10MAR19	0.00	D3B																					
+ 360.490 Pretreat 8th Bich 4AW(HLW)AW-103 Feed 4AW	20	19FEB19	10MAR19	0.00	D3B																					
+ 360.495 Vrt 8th Bich AW-104(HLW)AW-103 Feed from AW-104	25	11MAR19	04APR19	0.00	D3B																					
+ 360.500 Pretreat 8th Bich 4AW(HLW)AW-103 Feed 4AW	20	16MAR19	04APR19	0.00	D3B																					
+ 360.505 Vrt 8th Bich AW-104(HLW)AW-103 Feed from AW-104	26	05APR19	30APR19	0.00	D3B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
E1A Backup/Staging Tanks AP-102/104 Sht 1																										
TW01 Tank Waste Characterization																										
+ 100.P43 Sample SY-101 Feed in AP-104																										
	161	04OCT00	24MAY01	736,637.92	E1A																					
TW04 Retrieval																										
+ 120.A10 Verify AP TF Sys/Components Functionality																										
	117	23OCT00	11APR01	379,959.10	E1A																					
+ 120.A20 Perform Acquisition Strategy for AP Tank Farm																										
	250	12APR01	09APR02	51,977.00	E1A																					
+ 120.A21 Perform AP Tank Farm Trade Studies																										
	115	12APR01	24SEP01	199,974.19	E1A																					
+ 120.B20 Est Dilution Regs / Dissolution Behvr for AP-104																										
	199	01OCT01	01JUL02	191,969.23	E1A																					
+ 130.B22 Prepare Process Control Plan for AP-102/AP-104																										
	4,029	30SEP02	26SEP16	83,962.82	E1A																					
+ 150.Y54 Repair/Upgr Existing AP TF Sys Rqd for WFD Ph 1																										
	400	10APR02	09NOV03	1,573,825.00	E1A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
E1B Backup/Staging Tanks AP-102/104 Sht 2																											
TW01 Tank Waste Characterization																											
+100.P01 Sample AP-102		233	04OCT00	24MAY01	752,502.52	E1B																					
+100.P65 Sample/Anlyz AP-102 Samples per LAW DCO AP-102		161	18MAR04	02NOV04	1,803,446.85	E1B																					
+103.P65 Provide AP-102 Samples from AP-102 to BNFL		7	26MAY04	01JUN04	10,529.23	E1B																					
TW04 Retrieval																											
+120.B28 Est Dilution Rates /Resolution Behvior for AP-102		190	01OCT02	02JUL03	191,869.23	E1B																					
+150.B05 Mix AP-102 Feed		6	07MAY04	12MAY04	32,788.22	E1B																					
+150.B25 Prov AP-102 Fd Into AP-102 to DOE-ORP		9	03NOV04	11NOV04	1,128.88	E1B																					
+150.B31 Provide Approval to Deliver Spare LAW Feed Batch		30	12NOV04	11DEC04	0.00	E1B																					
+150.B35 Deliver AP-102 Feed from AP-102 to BNFL Facility		78	15MAY18	31JUL18	40,331.06	E1B																					
TW06 Privatization Phase 1																											
+350.250 Pretreat Spare LAW Feed Batch		1	01APR19	01APR19	0.00	E1B																					
+350.255 Verify Spare LAW Feed Batch		1	02APR19	02APR19	0.00	E1B																					

This page cannot be converted.
Please view the native document
for the original page.

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+450.020 Part Contractor Independent ORR on IHLW Sys	15	28DEC07	18JAN08	374,482.12	F1																					
+450.025 Part DOE-ORR ORR/CD-4 on IHLW Sys	97	21JAN08	05JUN08	90,025.70	F1																					
+450.025A N-40-11: Complete W-464 Startup	0		05JUN08	0.00	F1																					
+450.030 Trans/Refueling Storage IHLW (Part 1) in CSB	3,767	08JUN08	28SEP18	28,014,619.27	F1																					
+450.050 Startup and Test Module 1 IHLW System	144	01AUG14	27FEB15	2,394,985.47	F1																					
+450.060 Part Mgmt Self Assessment on Module 1 IHLW Sys	182	01OCT14	22MAY15	472,429.86	F1																					
+450.070 Part Cntr Independent ORR on Module 1 IHLW Sys	15	26MAY15	15JUN15	374,482.12	F1																					
+450.080 Part DOE-ORR ORR/CD-4 on Module 1 IHLW Sys	40	16JUN15	11AUG15	90,025.70	F1																					
+760.010 Define P/Den Criteria for IHLW Module 1 W-XXX	3,521	01OCT04	24SEP18	935,847.65	F1																					
+760.020 IHLW Module 1 W-XXX Conceptual Design	717	03JAN08	31OCT08	13,216,803.70	F1																					
+760.050 IHLW Module 1 W-XXX Design	582	03NOV08	28FEB11	54,800,000.00	F1																					
+760.060 IHLW Module 1 W-XXX Construction	864	01MAR11	31JUL14	260,370,000.00	F1																					
+760.070 Obtain Permits for IHLW Module 1 W-XXX	2,163	03JAN08	31JUL14	699,738.60	F1																					
+760.080 IHLW Module 1 W-XXX Authorization Basis	1,744	03JAN08	30NOV12	1,768,922.44	F1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 460.230 ILAW Disposal Facility Equipment Procurement	1,158	30APR03	30JUN06	5,344,000.00	F2																					
+ 460.240 ILAW Disposal Facility Construction	524	01JUL04	31JUL06	31,308,281.68	F2																					
+ 460.250 Obtain ILAW Disposal Facility Environmental Permits	1,196	02OCT00	30JUN05	881,611.50	F2																					
+ 460.260A M-20-53 Submit ILAW Disp Part B Permit App to Ec	0		30AUG02	0.00	F2																					
+ 460.260 ILAW Disp Facil Auth Basis Development and Appl	1,362	01NOV00	31MAR06	1,762,268.12	F2																					
+ 470.035 Disposal of Failed Melters	2,923	20FEB07	24SEP18	12,348,069.20	F2																					
+ 470.076 ILAW Disposal Facility Operations	4,131	06JUN07	28SEP18	108,540,345.27	F2																					
+ 470.090 Close ILAW Disposal Facilities	2,189	01OCT12	28SEP18	3,008,634.46	F2																					
+ 470.100 Startup and Test ILAW Disposal Facility	356	05JUL05	30NOV06	2,384,985.47	F2																					
+ 470.110 Perf Mgmt Self Assmt for ILAW Disposal Facil	185	03JUL06	28FEB07	472,429.86	F2																					
+ 470.120 Perf Cntr Independent ORR for ILAW Disp Facil	15	01MAR07	21MAR07	374,482.12	F2																					
+ 470.130 DOE-ORP Op Ready RWHOR CD-1 ILAW Disp Fac	55	22MAR07	07JUN07	90,025.70	F2																					
+ 470.140 Comp StartupReady for Failed Melter Disposal	285	03JAN06	16FEB07	3,321,922.95	F2																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
11 Infrastructure Phase 1																											
TW08 Privatization Infrastructure																											
+ 230.XXX 242-A Evaporator Campaign Interface	945	01MAY01	31JAN05	0.00	11																						
+ 330.010 Infra Prog Administration/Regs/Engineering	5,037	01OCT99	30SEP19	7,644,371.75	11																						
+ 330.030 Infrastructure Systems Definition	1,512	01OCT99	30SEP05	2,721,603.20	11																						
+ 330.050 Dev/Construction/Startup Infra Electrical Sys	866	01OCT99	01AUG03	16,762,522.59	11																						
+ 330.070 Dev/Construction/Startup Infra Utility Sys	1,260	01OCT99	30SEP04	12,689,439.25	11																						
+ 330.080 Provide Utilities for Construction	689	01DEC99	20AUG03	12,918,143.83	11																						
+ 330.090 Provide Utilities During Startup	563	04AUG03	25OCT05	13,556,587.35	11																						
+ 330.100 Provide Utilities During Production	3,273	26OCT05	23OCT18	171,049,512.28	11																						
+ 330.106 Provide Solid Waste Disposal During Production	5,054	01OCT99	23OCT19	21,616,032.64	11																						
+ 330.110 Provide Utilities During Deactivation	252	24OCT18	23OCT19	5,955,782.80	11																						
+ 330.120 Provide Vendor Training	252	01OCT04	30SEP05	26,376,356.70	11																						
+ 330.210 Liquid Effluent Infrastructure Support	1,512	01OCT99	30SEP05	857,650.40	11																						
+ 330.A10 Replace 242-A Evaporator Condenser (EC-1)	520	01OCT99	23OCT01	908,614.90	11																						
+ 330.E20 Design 242-A Evaporator Life-Extension Upgrades	755	02OCT00	30SEP03	800,985.00	11																						
+ 330.E40 Construct 242-A Evaporator Life-Extension Upgrs	253	01OCT03	30SEP04	3,658,114.00	11																						
+ 330.E60 Startup/Test 242-A Evap Life-Extension Upgrs	21	01OCT04	29OCT04	123,822.00	11																						
+ 330.E80 WHM ORR 242-A Evap Life-Extension Upgrs	11	01NOV04	15NOV04	247,844.00	11																						
+ 330.E90 Part Contractor Independent ORR for 242-A Upgrs	25	16NOV04	22DEC04	400,159.49	11																						
+ 330.E95 Part DOE-ORP ORR 242-A Upgrs	25	23DEC04	31JAN05	92,216.95	11																						
+ 340.030 Phase I Infrastructure Interface to BNFL	156	04DEC00	17JUL01	0.00	11																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+ 730.100 Construct HLW & LAW Pretreatment/mob Facil	840	06MAR00	02JUL03	0.00	11																					
+ 730.200 Startup/Test HLW & LAW Pretreatment/mob Facil	870	04AUG03	31MAR06	0.00	11																					
+ 730.300 Operate HLW & LAW Pretreatment/mob Facil	3,149	03APR06	28SEP16	0.00	11																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
M1 Management Assessment																											
TW04 Retrieval																											
+ 120.B10 Define Rqmts/Dev/Instl Central Crtt Rm/Shift Cfc																											
	430	23MAY00	06FEB02	1,359,237.77	M1																						
+ 130.B05 Identify Rqd Spare Eqp't to Sppl LAW/HLW Ph 1 WFD																											
	142	27FEB01	17SEP01	409,782.76	M1																						
+ 130.B10 Procure Wst Feed Dvry Spare Eqp't per Rqr Spec																											
	871	29JUN00	12DEC03	10,340,104.43	M1																						
+ 130.B16 Prep to Maint Wst Feed Staging in Proctn Mode																											
	320	23JUN00	28SEP01	871,871.74	M1																						
+ 130.B76 Comp RAM/OSM Cncpt w/ Op Test Proc Results (LAW)																											
	21	08OCT03	05NOV03	19,690.50	M1																						
+ 130.B80 Assess 2nd Wst/Utlty/Samp Anlys Agnat Pins (LAW)																											
	10	01OCT01	12OCT01	5,356.80	M1																						
+ 130.B80 Prepare LAW Feed Certification DQO																											
	126	03APR00	28SEP00	58,892.51	M1																						
+ 150.700 Prep Test/Evaluation Plan WFD Sys Verification																											
	503	01OCT99	28SEP01	449,159.80	M1																						
+ 150.702 WFD Op Readiness Planning and Implementation																											
	755	01OCT99	30SEP02	586,243.14	M1																						
+ 160.A15 Assess 2nd Wst/Utlty/Samp Anlys Agnat Pins (HLW)																											
	10	01OCT01	12OCT01	5,356.80	M1																						
+ 160.A17 Comp RAM/OSM Cncpt w/ Op Test Proc Results (HLW)																											
	21	16JAN04	13FEB04	19,690.50	M1																						
+ 160.A30 Prepare HLW Feed Certification DQO																											
	126	03APR00	28SEP00	58,892.51	M1																						
+ 620.070 Develop and Maint WFD Environmental Baseline																											
	4,785	01OCT99	28SEP18	3,536,363.68	M1																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
* 710.705 Manage Tank Waste Refr and Disposal Operations	4,284	01OCT01	02OCT18	29,815,289.64	P1																					
* 710.711 Waste Feed Delivery Technology Insertion Support	4,785	01OCT99	28SEP18	1,540,932.09	P1																					
* 710.720 Waste Refr Prg Development and Implementation	503	01OCT99	28SEP01	1,059,070.40	P1																					
* 710.724 Waste Feed Delivery Program Analysis and Control	4,785	01OCT99	28SEP18	24,299,166.09	P1																					
* 710.726 Waste Feed Delivery Program Technical Analysis	4,785	01OCT99	28SEP18	12,450,963.98	P1																					
* 710.727 Waste Feed Delivery Sys Engineering Implementation	4,785	01OCT99	28SEP18	5,171,048.05	P1																					
* 710.730 TWR Program Engineering and Support	4,785	01OCT99	28SEP18	13,267,874.62	P1																					
* 710.770 Obtain Retrieval Crane & Rigging Equipment	124	01OCT01	29MAR02	2,516,588.76	P1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
Q1 WFD Project Definition																											
TW04 Retrieval																											
+ 120.005 Develop Double Shell Tank Sys Spec and ICDs																											
	80	24JAN00	15MAY00	109,230.51	Q1																						
+ 120.010 Updt DST Sys Specification and ICDs																											
	4,785	01OCT99	28SEP18	8,930,171.33	Q1																						
+ 120.016 Develop Double Shell Tank Component Specs																											
	267	01OCT99	20OCT00	1,380,873.18	Q1																						
+ 120.020 Updt Double Shell Tank Component Specification																											
	4,785	01OCT99	28SEP18	12,466,353.83	Q1																						
+ 120.025 Maintain WFD Technical Basis																											
	4,534	01OCT99	29SEP17	13,991,399.55	Q1																						
+ 120.031 Prep Prj Def, Technical Basis, PDC Prj W-522																											
	252	01OCT02	30SEP03	1,067,711.16	Q1																						
+ 120.034 Perform Waste Feed Delivery Trade Studies																											
	4,785	01OCT99	28SEP18	15,227,850.79	Q1																						
+ 120.038 Adjust WFD Acquisition Strategy for Ph 1 Tanks																											
	659	01OCT99	14MAY02	1,512,483.20	Q1																						
+ 160.005 Prep W-521 Prj Technical Baseline Document																											
	1,761	03APR00	29MAR07	438,449.50	Q1																						
+ 160.015 Prep W-522 Prj Technical Baseline Document																											
	1,458	14DEC05	23SEP11	438,273.40	Q1																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
R1 WFD Retrieval Mgmt																										
TW04 Retrieval																										
+ 130.020 Accomplish 222-S Lab Upgrades for Phase 1																										
		4,282	01OCT01	28SEP18	8,811,430.74	R1																				
+ 150.704 Manage Waste Feed Delivery Activities																										
		4,785	01OCT99	28SEP18	22,490,868.87	R1																				
+ 710.702 Manage RPP Waste Retrieval Division																										
		4,785	01OCT99	28SEP18	10,809,838.85	R1																				
+ 710.710 Perform Hanford Tanks Initiatives Activities																										
	96	01OCT99	18FEB00	23,354.20	R1																					
+ 710.716 Manage Retrieval SST Activities																										
		4,785	01OCT99	28SEP18	31,805,638.72	R1																				
+ 710.722 Waste Retrieval Division Business Mgmt																										
		4,785	01OCT99	28SEP18	9,166,244.77	R1																				
+ 710.740 TWR Program Integration																										
		8,938	01OCT99	28SEP18	28,339,607.06	R1																				
+ 710.760 TWR Quality Assurance Program																										
		4,785	01OCT99	28SEP18	3,393,078.38	R1																				
+ 710.760 TWR Program Improvement																										
		4,785	01OCT99	28SEP18	31,685,297.08	R1																				
+ 710.800 TWRD Risk Allowance																										
		503	01OCT04	29SEP06	29,000,000.00	R1																				
+ 710.900 RPP Disposal DOE-ORP Project Direction																										
		4,785	01OCT99	28SEP18	54,642,771.00	R1																				
TW05 Process Waste Support																										
+ 166.828 Manage Privatization Interface (TW-05)																										
		2,012	01OCT99	28SEP07	12,128,031.82	R1																				

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
S1 SST Program																											
TW04 Retrieval																											
+ 270.105 Prepare SST Retrieval Licensing Strategy																											
	180	02OCT00	19JUN01	118,011.32	S1																						
+ 270.110 Perform SST Retrieval USQ Process																											
	254	02OCT00	03OCT01	301,528.26	S1																						
+ 270.210 Prepare Initial SST Program Plan																											
	382	01MAR00	31AUG01	248,237.27	S1																						
+ 270.310 Prep SST Ret Program Test & Evaluation Plan																											
	252	01MAY00	30APR01	177,288.04	S1																						
+ 270.610 Evaluate Retrieval Technology Solutions																											
	583	17JAN00	07MAY02	586,900.00	S1																						
+ 270.611 C-100 Residual Assessments																											
	300	01MAR00	07MAY01	872,000.00	S1																						
+ 270.615 Assess SST Tank Farm Infrastructure System Needs																											
	150	02OCT01	07MAY02	328,908.80	S1																						
+ 270.620 Evaluate Leak Detection Solutions																											
	1,387	03JAN00	30SEP03	537,081.54	S1																						
+ 270.630 Assess Tank Conditions																											
	3,172	01MAR00	28SEP12	2,869,820.55	S1																						
+ 270.640 Define SST Retrieval Sequences																											
	4,784	01OCT98	27SEP18	2,933,721.78	S1																						
+ 270.650 Determine Retrieval Risks																											
	3,055	15AUG00	28SEP12	6,437,116.00	S1																						
+ 270.660 Determine Process Improvement Breakthroughs																											
	120	31MAY02	18NOV02	249,431.88	S1																						
+ 280.105 Perform Limits of Technology Demonstration																											
	947	03APR00	06JAN04	14,067,000.00	S1																						
+ 280.205 SST Test & Demonstration Specification																											
	386	02OCT00	16MAR02	410,182.72	S1																						
+ 280.210 Acquire Cold Test Capability																											
	761	02OCT00	08OCT03	1,618,030.38	S1																						
+ 280.215 Saltcake Dissolution Cold Tests																											
	165	01DEC00	27JUL01	1,143,660.00	S1																						
+ 280.220 Saltcake Dissolution Hot Test Spec/Deploy Decn																											
	160	11MAR02	23OCT02	389,274.48	S1																						
+ 280.305 Saltcake Dissolution Retrieval Demonstrations																											
	994	03APR00	12MAR04	9,264,312.50	S1																						
+ 280.605 Retrieval System Selection AGA																											
	1,777	04FEB02	23FEB09	583,691.92	S1																						
+ 280.607 Update SST Level 1 Specification																											
	3,485	30NOV98	27SEP13	7,220,828.65	S1																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
+200.010 Retrieval Integrated Risk Studies	245	24FEB09	11FEB10	697,116.00	S1																					
+200.015 Updt Prog Plan, Deployment Plan, & Risk Analysis	121	12FEB10	04AUG10	392,375.16	S1																					
+200.199 Project Mgmt for W-523	2,838	02FEB01	28SEP12	29,444,207.77	S1																					

**This document was too large to scan
as a single document. It has
been divided into smaller sections.**

Section 2 of 2

Document Information			
Document #	HNF-1946	Revision 2	
Title	PROGRAMMATIC BASELINE SUMMARY FOR PHASE 1 PRIVATIZATION FOR THE TANK FARM CONTRACTOR APPENDIX C. INTEGRATED RESOURCE LOAD SCHEDULE [VOL 2]		
Date	04/22/2000		
Originator	DIEDIKER JA	Originator Co.	CHG
Recipient		Recipient Co.	
References	ECN-660087		
Keywords	BASELINE SCHEDULES		
Projects	RPP,TFARM		
Other Information	SECTION 2 OF 2 CONTAINS DETAILED BASELINE SCHEDULES		

Detailed Baseline Schedule - Index

<u>Logic Sheet Code</u>	<u>Logic Sheet Title</u>	<u>Page #</u>
A1A	WFD LAW Phase 1 Source Tank #1 AP-101 - Sheet 1	1
A1B	- Sheet 2	35
A2A	WFD LAW Phase 1 Source Tank #2 AN-102 - Sheet 1	41
A2B	- Sheet 2	59
A3A	WFD LAW Phase 1 Source Tank #3 AN-104 - Sheet 1	60
A3B	- Sheet 2	88
A4A	WFD LAW Phase 1 Source Tank #4 AN-107 - Sheet 1	93
A4B	- Sheet 2	99
A5A	WFD LAW Phase 1 Source Tank #5 AN-105 - Sheet 1	100
A5B	- Sheet 2	110
A6A	WFD LAW Phase 1 Source Tank #6 SY-101 - Sheet 1	114
A6B	- Sheet 2	125
A7A	WFD LAW Phase 1 Source Tank #7 AN-103 - Sheet 1	127
A7B	- Sheet 2	136
A8A	WFD LAW Phase 1 Source Tank #8 AW-101 - Sheet 1	140
A8B	- Sheet 2	148
B1A	WFD LAW Phase 1 Extended Order Source Tank #1 AW-104 - Sheet 1	152
B1B	- Sheet 2	154
B2A	WFD LAW Phase 1 Extended Order Source Tank #2 SY-103 - Sheet 1	155
B2B	- Sheet 2	165
B3A	WFD LAW Phase 1 Extended Order Source Tank #3 AP-106 - Sheet 1	166
B3B	- Sheet 2	169
B4A	WFD LAW Phase 1 Extended Order Source Tank #4 S-102 - Sheet 1	171
B4B	- Sheet 2	175
B5A	WFD LAW Phase 1 Extended Order Source Tank #5 S-105 - Sheet 1	176
B5B	- Sheet 2	179
B6A	WFD LAW Phase 1 Extended Order Source Tank #6 AP-105 - Sheet 1	180
B6B	- Sheet 2	182
B7A	WFD LAW Phase 1 Extended Order Source Tank #7 AP-108 - Sheet 1	184
B7B	- Sheet 2	186
C1A	WFD HLW Phase 1 Source Tank #1 AZ-101 - Sheet 1	187
C1B	- Sheet 2	208
C2A	WFD HLW Phase 1 Source Tank #2 AZ-102 - Sheet 1	210
C2B	- Sheet 2	221
C3A	WFD HLW Phase 1 Source Tank #3 AY-102 - Sheet 1	223
C3B	- Sheet 2	249
C4A	WFD HLW Phase 1 Source Tank #4 C-104 - Sheet 1	251
C5A	WFD HLW Phase 1 Source Tank #5 AY-101 - Sheet 1	256
C5B	- Sheet 2	268
C6A	WFD HLW Phase 1 Source Tank #6 SY-102 - Sheet 1	271
C6B	- Sheet 2	290
D1A	WFD HLW Phase 1 Extended Order Source Tank #1 C-107 - Sheet 1	292
D1B	- Sheet 2	295
D2A	WFD HLW Phase 1 Extended Order Source Tank #2 AW-103 - Sheet 1	298
D2B	- Sheet 2	324
D3A	WFD HLW Phase 1 Extended Order Source Tank #3 AW-104 - Sheet 1	325
D3B	- Sheet 2	326
E1A	WFD Backup/Staging Tanks AP-102/AP-104 - Sheet 1	328
E1B	- Sheet 2	329
F1	Immobilized HLW Phase 1	330

Detailed Baseline Schedule - Index

F2	Immobilized LAW Phase I	341
I1	Infrastructure Phase I	355
M1	Management Assessment	362
P1	WFD Program Activities	365
Q1	WFD Project Definition	394
R1	WFD Retrieval Management	399
S1	SST Program	404

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
A1A LAW Ph 1 Tank 1 - AP-101 Sht 1					
TW01 Tank Waste Characterization					
100.PT1 Sample AP-101 per BNFL ORP/MT, and RPP Rmtg					
T410P71G21	10	01OCT99	14OCT99	5,833.78	A1A
T410P71G22	20	01OCT99	26OCT99	12,508.54	A1A
T410P71G23	6	29OCT99	05NOV99	85,798.99	A1A
T410P71G24	86	08NOV99	14MAR00	33,528.80	A1A
T410P71G25	26	15MAR00	19APR00	30,874.13	A1A
TW03 Tank Farm Operations					
250.E05 Den W-314 Ph 1 WHI Xtr Sys [WTS] Upgrade On CD-3					
SW25E05MD2	5	01OCT99	07OCT99	0.00	A1A
SW25E05MDA	227	01OCT99	24JUG00	1,023,012.31	A1A
SW25E05MB	0	25SEP00	22SEP00	0.00	A1A
SW25E05MD1	10	28OCT99	10NOV99	0.00	A1A
SW25E05MD2	0		15MAY00*	0.00	A1A
SW25E05MD3	26	21DEC99	28JAN00	0.00	A1A
SW25E05MD4	18	02JUN00	27JUN00	0.00	A1A
SW25E05MDA	0	01OCT99		0.00	A1A
SW25E05MDB	5	01OCT99	07OCT99	0.00	A1A
SW25E05MDE	1	01OCT99	01OCT99	0.00	A1A
SW25E05MDI	13	11OCT99	27OCT99	0.00	A1A
SW25E05MDJ	26	28OCT99	08DEC99	0.00	A1A
SW25E05MDK	10	04OCT99	15OCT99	0.00	A1A
SW25E05MDL	20	28OCT99	24NOV99	0.00	A1A
SW25E05MDM	16	28NOV99	20DEC99	0.00	A1A
SW25E05MDN	5	28JAN00	03FEB00	0.00	A1A
SW25E05MDO	8	18OCT99	27OCT99	0.00	A1A
SW25E05MDP	0		27OCT99	0.00	A1A
SW25E05MDR	5	21DEC99	28DEC99	0.00	A1A
SW25E05MDS	0		29DEC99	0.00	A1A
SW25E05MDT	10*	30DEC99	13JAN00	0.00	A1A

Start Date 01OCT99 T4BB

Finish Date 23OCT19

Data Date 01OCT99

Run Date 17APR00 12:06

Sheet 1 of 408

RTP April 2000,
Tank Farm Contractor,
Proposed Detailed Baseline Schedule,
Privatization Phase 1

© Primavera Systems, Inc.

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
SW25E05MDU	1	23JUN00	23JUN00	0.00	A1A	Deliver OT Documents/Trainer To LHMIC																		
SW25E05MDV	23	28OCT99	01DEC99	0.00	A1A	Prepare Procurement Specifications (P-Specs)																		
SW25E05MDW	26*	14JAN00	18FEB00	0.00	A1A	AZ Module (Hammock)																		
SW25E05MDX	42*	14JAN00	14MAR00	0.00	A1A	200W Module (Hammock)																		
SW25E05MDY	41*	14JAN00	13MAR00	0.00	A1A	AN Module (Hammock)																		
SW25E05MDZ	44*	14JAN00	16MAR00	0.00	A1A	AW Module (Hammock)																		
SW25E05MEA	54*	14JAN00	30MAR00	0.00	A1A	242-A Module (Hammock)																		
SW25E05MEB	10	14JAN00	27JAN00	0.00	A1A	Update PDS Equipment Database																		
SW25E05MEC	25*	14JAN00	17FEB00	0.00	A1A	AP Module (Hammock)																		
SW25E05MED	5	02DEC99	08DEC99	0.00	A1A	Client Review of P-Spec (Decision-4)																		
SW25E05MEE	0		08DEC99	0.00	A1A	P-Spec Approval Complete (Decision-4)																		
SW25E05MEF	5	09DEC99	15DEC99	0.00	A1A	Prepare Purchase Order																		
SW25E05MEG	46	01OCT99	07DEC99	0.00	A1A	Review Vendor Information																		
SW25E05MEH	8	22MAY00	01JUN00	0.00	A1A	Qualification Test Procedure Complete (QTP)																		
SW25E05MEI	5	22MAY00	26MAY00	0.00	A1A	Requirements Verification Report (RVR) Complete																		
SW25E05MEJ	4	22MAY00	25MAY00	0.00	A1A	Instrument List Complete																		
SW25E05MEK	70*	11FEB00	19MAY00	0.00	A1A	Cross-Site Module (Hammock)																		
SW25E05MEL	0		27JUN00	0.00	A1A	Evaluate Operator Trainer Prototype																		
SW25E05MEM	13	28JUN00	17JUL00	0.00	A1A	Prepare Software Documents																		
SW25E05MEN	5	28JUN00	05JUL00	0.00	A1A	Internal Discipline Review																		
SW25E05MEO	5	06JUL00	12JUL00	0.00	A1A	Internal Comment Incorporation/Issue to Client																		
SW25E05MEP	4	22AUG00	25AUG00	0.00	A1A	Client PA Package Preparation																		
SW25E05MEQ	10	18JUL00	31JUL00	0.00	A1A	Client Review																		
SW25E05MER	1	01AUG00	01AUG00	0.00	A1A	Meeting with Client																		
SW25E05MES	5	02AUG00	08AUG00	0.00	A1A	Incorporate Client Comments																		
SW25E05MET	1	09AUG00	09AUG00	0.00	A1A	Meeting with Client																		
SW25E05MEU	4	10AUG00	15AUG00	0.00	A1A	Issue MPS Design Pkg For Client Approval																		
SW25E05MEV	5	01OCT99	07OCT99	0.00	A1A	Update PDS/Equipment DBase																		
SW25E05MEW	4	16AUG00	21AUG00	0.00	A1A	Client Approval/Release MPS Design Media																		
SW25E05MF1	0		25AUG00	0.00	A1A	MPS Design Complete																		
SW25E05MF2	0		29SEP00*	0.00	A1A	PI-MPS Design Complete																		
SW25E05MFG	13	01OCT99	19OCT99	0.00	A1A	Develop Waste Transfer Annunciator Screens (WTS)																		
SW25E05MFH	13	01OCT99	19OCT99	0.00	A1A	Clone Create by Segment Screens (CBS)																		
SW25E05MFI	7	11OCT99	19OCT99	0.00	A1A	Clone Trainer Screens																		

			FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																		
SW25E05NA5	3	30DEC99	04JAN00	0.00	A1A	Generic Tank Farm ESD Pushbutton & Light																	
SW25E05NA6	4	10JAN00	13JAN00	0.00	A1A	Check Generic Media & Incomp. Comments																	
SW25E05NA7	6	14JAN00	21JAN00	0.00	A1A	Revise Node Interconnection Wiring Diagram PLC																	
SW25E05NA8	4	24JAN00	27JAN00	0.00	A1A	Prepare PLC Panel Revisions																	
SW25E05NA9	2	24JAN00	25JAN00	0.00	A1A	AZ LMSI TFLAN Media																	
SW25E05NAA	5	24JAN00	28JAN00	0.00	A1A	Enter PLC Logic																	
SW25E05NAB	5	24JAN00	28JAN00	0.00	A1A	Enter HMI Configuration																	
SW25E05NAC	5	31JAN00	04FEB00	0.00	A1A	Test & Debug PLC Logic																	
SW25E05NAD	5	31JAN00	04FEB00	0.00	A1A	Test & Debug HMI Configuration																	
SW25E05NAE	5	07FEB00	11FEB00	0.00	A1A	Prepare QTP																	
SW25E05NAF	5	14FEB00	18FEB00	0.00	A1A	Enter QTP Into Sincart																	
SW25E05NAG	4	28JAN00	02FEB00	0.00	A1A	Check AZ Module																	
SW25E05NAH	5	07FEB00	11FEB00	0.00	A1A	Prepare AZ RVR Module																	
SW25E05NAJ	0		18FEB00	0.00	A1A	Milestones: Complete AZ Module																	
SW25E05NAK	3	21JAN00	25JAN00	0.00	A1A	Complete SY Farm Plans & Details																	
SW25E05NAL	4	21JAN00	26JAN00	0.00	A1A	Prepare 252S Loop Diagrams																	
SW25E05NAM	6	21JAN00	28JAN00	0.00	A1A	Prepare 252S Node Interconnection Diagrams																	
SW25E05NAN	8	21JAN00	01FEB00	0.00	A1A	Prepare 252S Layout & Elevations																	
SW25E05NAO	5	21JAN00	27JAN00	0.00	A1A	Prepare 241-Sy-271 Layout & Details																	
SW25E05NAP	3	21JAN00	25JAN00	0.00	A1A	278-WA MMI Plans, Elevations & Details																	
SW25E05NAQ	6	21JAN00	28JAN00	0.00	A1A	Prepare 242S Interconnection Diagram																	
SW25E05NAR	4	21JAN00	26JAN00	0.00	A1A	Prepare 242S Building Plans & Details																	
SW25E05NAS	5	21JAN00	27JAN00	0.00	A1A	Prepare 242S Loop Diagrams																	
SW25E05NAS	3	21JAN00	25JAN00	0.00	A1A	244S DCRT Layout, Elevations & Details																	
SW25E05NAT	2	02FEB00	03FEB00	0.00	A1A	LMSI TFLAN Media 252S & 278-WA																	
SW25E05NAU	2	02FEB00	03FEB00	0.00	A1A	LMSI TFLAN Media 242S																	
SW25E05NAV	8	02FEB00	11FEB00	0.00	A1A	Prepare 3 Over 1 Calculations																	
SW25E05NAW	5	21JAN00	27JAN00	0.00	A1A	Enter PLC Logic																	
SW25E05NAX	5	21JAN00	27JAN00	0.00	A1A	Enter HMI Configuration																	
SW25E05NAY	5	02FEB00	08FEB00	0.00	A1A	Human Factor Calculations																	
SW25E05NAZ	6	02FEB00	09FEB00	0.00	A1A	Prepare Distribution Panel Layout																	
SW25E05NB1	5	14JAN00	20JAN00	0.00	A1A	Update Elementry Diagrams																	
SW25E05NB2	6	02FEB00	09FEB00	0.00	A1A	242S to 252S Conduit Bank																	
SW25E05NB3	5	21JAN00	27JAN00	0.00	A1A	Enter PLC Logic																	

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
SW25E05NB4	5	21/JAN00	27/JAN00	0.00	A1A	Enter HMI Configuration																		
SW25E05NB5	5	28/JAN00	03/FEB00	0.00	A1A	Test & Debug PLC Logic																		
SW25E05NB6	5	28/JAN00	03/FEB00	0.00	A1A	Test & Debug HMI Configuration																		
SW25E05NB7	3	09/FEB00	11/FEB00	0.00	A1A	Prepare 252S PLC Layout																		
SW25E05NB8	3	09/FEB00	11/FEB00	0.00	A1A	Prepare 242S PLC Layout																		
SW25E05NB9	5	10/FEB00	18/FEB00	0.00	A1A	Prepare Conduit Plans																		
SW25E05NBA	5	04/FEB00	10/FEB00	0.00	A1A	Prepare 252S QTP																		
SW25E05NBB	3	14/FEB00	18/FEB00	0.00	A1A	SSC CGI Calculations																		
SW25E05NBC	8	17/FEB00	29/FEB00	0.00	A1A	Prepare Wirerun Plan																		
SW25E05NBD	5	28/JAN00	03/FEB00	0.00	A1A	Test & Debug PLC Logic																		
SW25E05NBE	5	28/JAN00	03/FEB00	0.00	A1A	Test & Debug HMI Configuration																		
SW25E05NEF	5	11/FEB00	17/FEB00	0.00	A1A	Input QTP Into Sincart																		
SW25E05NEG	8	17/FEB00	29/FEB00	0.00	A1A	Prepare Instrument List																		
SW25E05NEH	5	01/MAR00	07/MAR00	0.00	A1A	Prepare Distribution Panel Calculation																		
SW25E05NEI	5	04/FEB00	10/FEB00	0.00	A1A	Prepare QTP																		
SW25E05NEJ	5	11/FEB00	17/FEB00	0.00	A1A	Enter QTP Into Sincart																		
SW25E05NEK	5	01/MAR00	07/MAR00	0.00	A1A	Prepare 200W RVR																		
SW25E05NEB	5	08/MAR00	14/MAR00	0.00	A1A	Check 200W Module																		
SW25E05NEIM	0		14/MAR00	0.00	A1A	Milestone: Complete 200W Module																		
SW25E05NEIN	4	14/JAN00	19/JAN00	0.00	A1A	Revise Elementry Diagram																		
SW25E05NEO	12	20/JAN00	04/FEB00	0.00	A1A	HPS Relay Input Loop Diagrams																		
SW25E05NEBQ	4	20/JAN00	25/JAN00	0.00	A1A	271 Bldg Instrument Layout																		
SW25E05NEBR	5	20/JAN00	26/JAN00	0.00	A1A	Revise Node Interconnection Wiring Diagram PLC																		
SW25E05NEBS	5	20/JAN00	26/JAN00	0.00	A1A	Prepare Power Distribution Schedule																		
SW25E05NEBT	6	20/JAN00	27/JAN00	0.00	A1A	Enter HMI Configuration																		
SW25E05NEBU	6	20/JAN00	27/JAN00	0.00	A1A	Enter PLC Logic																		
SW25E05NEBV	1	07/FEB00	07/FEB00	0.00	A1A	Implement LMSI TFLAN																		
SW25E05NEBW	4	07/FEB00	10/FEB00	0.00	A1A	AN-271Relay Cabinet Layout & Elevation																		
SW25E05NEBX	8	07/FEB00	16/FEB00	0.00	A1A	Prepare Conduit Plan																		
SW25E05NEBY	5	07/FEB00	11/FEB00	0.00	A1A	Update Instrument List																		
SW25E05NEBZ	6	28/JAN00	04/FEB00	0.00	A1A	Test HMI Configuration																		
SW25E05NEC1	6	28/JAN00	04/FEB00	0.00	A1A	Test PLC Logic																		
SW25E05NEC2	5	11/FEB00	17/FEB00	0.00	A1A	Update Human Fctors Checklist Calculation																		
SW25E05NEC3	3	17/FEB00	23/FEB00	0.00	A1A	Update TBX Interconnection Diagram																		

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
SW25E05NC4	6	07FEB00	14FEB00	0.00	A1A	Prepare QTP																		
SW25E05NC5	8	18FEB00	01MAR00	0.00	A1A	Prepare PLC Pannel Revisions																		
SW25E05NC6	6	23FEB00	01MAR00	0.00	A1A	Prepare Wire Run Plan																		
SW25E05NC7	6	15FEB00	23FEB00	0.00	A1A	Enter QTP Into Simcart																		
SW25E05NC8	3	02MAR00	06MAR00	0.00	A1A	SSC CGI Calculations																		
SW25E05NC9	5	07MAR00	13MAR00	0.00	A1A	Prepare AN Module RVR																		
SW25E05NCA	5	07MAR00	13MAR00	0.00	A1A	Check AN Module																		
SW25E05NCB	0		13MAR00	0.00	A1A	Milestone: Complete AN Module																		
SW25E05NCC	4	14JAN00	19JAN00	0.00	A1A	Revise Node Interconnection Wiring Diagram PLC																		
SW25E05NCD	3	20JAN00	24JAN00	0.00	A1A	Prepare PLC Panel Layout Revisions																		
SW25E05NCE	4	20JAN00	25JAN00	0.00	A1A	Complete 272 AW Layout																		
SW25E05NCF	10	20JAN00	02FEB00	0.00	A1A	AW to AP Conduit Bank																		
SW25E05NCG	10	20JAN00	02FEB00	0.00	A1A	Enter HMI Configuration																		
SW25E05NCH	10	20JAN00	02FEB00	0.00	A1A	Enter PLC Logic																		
SW25E05NCI	2	20JAN00	21JAN00	0.00	A1A	272 AW LMSI TFLAN Media																		
SW25E05NCJ	10	03FEB00	16FEB00	0.00	A1A	Test & Debug HMI Software																		
SW25E05NCK	10	03FEB00	16FEB00	0.00	A1A	Test & Debug PLC Logic																		
SW25E05NCL	2	24JAN00	25JAN00	0.00	A1A	271 AW LMSI TFLAN Media																		
SW25E05NCM	10	17FEB00	02MAR00	0.00	A1A	Prepare QTP																		
SW25E05NCN	5	03FEB00	09FEB00	0.00	A1A	Check AW Module																		
SW25E05NCO	10	17FEB00	02MAR00	0.00	A1A	Prepare AW Module RVR																		
SW25E05NCP	10	03MAR00	16MAR00	0.00	A1A	Enter QTP Into Simcart																		
SW25E05NCQ	0		16MAR00	0.00	A1A	Milestone: Complete AW Module																		
SW25E05NCR	3	14JAN00	18JAN00	0.00	A1A	Revise Elementry Diagram																		
SW25E05NCS	10	19JAN00	01FEB00	0.00	A1A	MP'S Relay Input Loop Diagram (2)																		
SW25E05NCT	10	19JAN00	01FEB00	0.00	A1A	Pump Interlock Loop Diagram (2)																		
SW25E05NCU	5	19JAN00	25JAN00	0.00	A1A	Revise Node Interconnection Wiring Diagram PLC																		
SW25E05NCV	10	19JAN00	01FEB00	0.00	A1A	Enter HMI Connection																		
SW25E05NCW	10	19JAN00	01FEB00	0.00	A1A	Enter PLC Logic																		
SW25E05NCX	2	02FEB00	03FEB00	0.00	A1A	Implement LMSI TFLAN																		
SW25E05NCY	5	02FEB00	08FEB00	0.00	A1A	Human Factors Checklist Calculation																		
SW25E05NCZ	13	02FEB00	18FEB00	0.00	A1A	Prepare Power & Control Plan (1)																		
SW25E05ND1	10	02FEB00	19FEB00	0.00	A1A	AW to 242A Conduit Bank																		
SW25E05ND2	10	02FEB00	15FEB00	0.00	A1A	Test & Debug HMI Software																		

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
SW25E05NEA	6	08MAR00	15MAR00	0.00	A1A	Prepare Cross Site MPS Layout Details																		
SW25E05NEB	3	08MAR00	10MAR00	0.00	A1A	Revise 244A DCRT Layout																		
SW25E05NEC	2	07MAR00	08MAR00	0.00	A1A	SSC CGI Calculations																		
SW25E05NED	10	10APR00	21APR00	0.00	A1A	Test & Debug Logic																		
SW25E05NEE	10	10APR00	21APR00	0.00	A1A	Test & Debug HIM Configuration																		
SW25E05NEF	6	13MAR00	20MAR00	0.00	A1A	Prepare Continuous LDE Details																		
SW25E05NEG	4	16MAR00	21MAR00	0.00	A1A	Missle Shields																		
SW25E05NEH	10	16MAR00	29MAR00	0.00	A1A	Power Control Plan																		
SW25E05NEI	10	24APR00	05MAY00	0.00	A1A	Prepare QTP																		
SW25E05NEJ	10	30MAR00	12APR00	0.00	A1A	Prepare Wirerun List																		
SW25E05NEK	10	08MAY00	19MAY00	0.00	A1A	Enter QTP Into Sincart																		
SW25E05NEL	6	13APR00	20APR00	0.00	A1A	Check Cross Site Module																		
SW25E05NEM	5	24APR00	28APR00	0.00	A1A	Prepare Cross Site Module RVR																		
SW25E05NEN	0		19MAY00	0.00	A1A	Milestone: Complete Cross Site Module																		
SW25E05T1	0		31MAR00*	0.00	A1A	Milestone: Critical Decision 3 - WTS TFI																		
SW25E05WA	147	06MAR00*	29SEP00	987,017.54	A1A	AW TF Upgrades--Definitive Design (FY00)																		
SW25E05WA0	0	06MAR00*		0.00	A1A	START DEFINITIVE DESIGN - AW WBS 4F																		
SW25E05WA1	40	06MAR00	28APR00	0.00	A1A	PIPING P&ID'S																		
SW25E05WA2	79	06MAR00	23JUN00	0.00	A1A	INSTRUMENTATION PLANS																		
SW25E05WA3	54	06MAR00	18MAY00	0.00	A1A	PIPING 241-AW-B-MANIFOLD																		
SW25E05WA4	15	06MAR00	24MAR00	0.00	A1A	CIVIL CALCS																		
SW25E05WA5	54	06MAR00	18MAY00	0.00	A1A	PIPING PIPE STRESS																		
SW25E05WA6	10	06MAR00	17MAR00	0.00	A1A	ELECTRICAL PANELBOARD																		
SW25E05WA7	20	06MAR00	31MAR00	0.00	A1A	INSTRUMENTATION CALCS																		
SW25E05WA8	14	06MAR00	23MAR00	0.00	A1A	ISB ANALYSIS																		
SW25E05WA9	147	06MAR00	29SEP00	0.00	A1A	ENGINEERING SUPPORT FY00																		
SW25E05WAA	147	06MAR00	29SEP00	0.00	A1A	DISCIPLINE SUPPORT FY00																		
SW25E05WAB	70	20MAR00	26JUN00	0.00	A1A	ELECTRICAL PANELBOARD																		
SW25E05WAC	40	24MAR00	18MAY00	0.00	A1A	PIPING 241-AW-A-MANIFOLD																		
SW25E05WAD	65	03APR00	03JUL00	0.00	A1A	ELECTRICAL LAYOUT DETAILS																		
SW25E05WAE	65	03APR00	03JUL00	0.00	A1A	ELECTRICAL CONDUIT LAYOUT																		
SW25E05WAF	69	17APR00	24JUL00	0.00	A1A	INSTRUMENTATION LOOP																		
SW25E05WAG	74	17APR00	31JUL00	0.00	A1A	PIPING 241-AW-B FABRICATION																		
SW25E05WAH	54	17APR00	30JUN00	0.00	A1A	INSTRUMENTATION C-SPECS																		

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
SW25E05WAI	52	21APR00	05JUL00	0.00	A1A	CIVIL COVER BLOCKS																			
SW25E05WAJ	43	21APR00	21JUN00	0.00	A1A	CIVIL DRAWINGS																			
SW25E05WAK	20	21APR00	18MAY00	0.00	A1A	PIPING THERMAL ANALYSIS																			
SW25E05WAL	40	28APR00	23JUN00	0.00	A1A	PIPING SHIELDING ANALYSIS																			
SW25E05WAM	46	01MAY00	05JUL00	0.00	A1A	INSTRUMENTATION																			
SW25E05WAN	48	01MAY00	07JUL00	0.00	A1A	ELECTRICAL WIRE RUN LIST																			
SW25E05WAO	40	01MAY00	26JUN00	0.00	A1A	ELECTRICAL C-SPECS																			
SW25E05WAP	60	05MAY00	31JUL00	0.00	A1A	PIPING MISCELLANEOUS																			
SW25E05WAQ	60	05MAY00	31JUL00	0.00	A1A	PIPING 241-AW-A FABRICATION																			
SW25E05WAR	54	05MAY00	21JUL00	0.00	A1A	PIPING STRUCTURAL																			
SW25E05WAS	25	05JUN00	10JUL00	0.00	A1A	PIPING JUMPER BALANCE ANALYSIS																			
SW25E05WAT	25	05JUN00	10JUL00	0.00	A1A	PIPING JUMPER CRITICAL DIMENSIONS CALC																			
SW25E05WAU	20	19JUN00	17JUL00	0.00	A1A	CIVIL C-SPECS																			
SW25E05WAV	34	19JUN00	04AUG00	0.00	A1A	PIPING C-SPECS																			
SW25E05WAW	15	22JUN00	13JUL00	0.00	A1A	CIVIL PIT MODS ANALYSIS																			
SW25E05WAX	48	06JUL00	12SEP00	0.00	A1A	SYSTEMS ENGINEERING PRODUCTS																			
SW25E05WAY	10	10JUL00	21JUL00	0.00	A1A	ELECTRICAL CHECKING																			
SW25E05WAZ	10	14JUL00	27JUL00	0.00	A1A	CIVIL MISCELLANEOUS CALCS																			
SW25E05WBA	16	02OCT00	23OCT00	74,003.13	A1A	AW TF Upgrades-Definitive Design (FY01)																			
SW25E05WB1	10	25JUL00	07AUG00	0.00	A1A	INSTRUMENTATION CHECKING																			
SW25E05WB2	10	28JUL00	10AUG00	0.00	A1A	CIVIL CHECKING																			
SW25E05WB3	10	07AUG00	18AUG00	0.00	A1A	PIPING CHECKING																			
SW25E05WB4	15	21AUG00	11SEP00	0.00	A1A	INTERDISCIPLINE REVIEW																			
SW25E05WB5	10	12SEP00	25SEP00	0.00	A1A	SCHEDULE CONTINGENCY																			
SW25E05WB6	4	28SEP00	28SEP00	0.00	A1A	CLIENT REVIEW FY00																			
SW25E05WBA	15	02OCT00	20OCT00	0.00	A1A	ENGINEERING SUPPORT FY01																			
SW25E05WBB	6	02OCT00	06OCT00	0.00	A1A	CLIENT REVIEW FY01																			
SW25E05WBC	15	02OCT00	20OCT00	0.00	A1A	DISCIPLINE SUPPORT FY01																			
SW25E05WBD	10	10OCT00	23OCT00	0.00	A1A	COMMENT INCORPORATION																			
SW25E05WBE	0		23OCT00	0.00	A1A	COMPLETE DEF DESIGN - AW WBS 4F																			
SW25E05WC	0	21NOV00	20NOV00	0.00	A1A	Milestones: Critical Decision 3 - AW TFU																			
SW25E05YA	109	01OCT99	09MAR00	616,985.93	A1A	FY Design Update (FY00)																			
SW25E05YA1	109	01OCT99	09MAR00	0.00	A1A	FY DESIGN TEAM RESOURCE SUMMARY FY00																			
SW25E05YAC	2	01OCT99	04OCT99	0.00	A1A	Complete Spec Markup																			

		FY00 FY01 FY02 FY03 FY04 FY05 FY06 FY07 FY08 FY09 FY10 FY11 FY12 FY13 FY14 FY15 FY16 FY17 FY18 FY19 FY20																		
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet															
SW25E05YAD	2	05OCT99	08OCT99	0.00	A1A	Complete Spec Update & Check														
SW25E05YAF	1	07OCT99	07OCT99	0.00	A1A	Prepare ECN 4G-010														
SW25E05YAG	2	08OCT99	11OCT99	0.00	A1A	Conduct Internal Review of ECN (Include Const.)														
SW25E05YAH	2	12OCT99	13OCT99	0.00	A1A	Issue ECN to Client For Review														
SW25E05YAI	4	01OCT99	06OCT99	0.00	A1A	Complete C3 Spec Markup (All Disciplines)														
SW25E05YAJ	2	07OCT99	08OCT99	0.00	A1A	Complete C3 Spec Update														
SW25E05YAK	2	11OCT99	12OCT99	0.00	A1A	C3 Internal Review of Spec (W/Const. & DA)														
SW25E05YAL	5	11OCT99	15OCT99	0.00	A1A	Prepare ECN 4G-006														
SW25E05YAM	2	13OCT99	14OCT99	0.00	A1A	Final Update of Spec.														
SW25E05YAN	1	15OCT99	15OCT99	0.00	A1A	C3 Prepare USQ														
SW25E05YAO	1	18OCT99	18OCT99	0.00	A1A	C3 Internal Sign-off of ECN's														
SW25E05YAP	2	19OCT99	20OCT99	0.00	A1A	C3 Issue ECN to Client For Review														
SW25E05YAQ	6	01OCT99	08OCT99	0.00	A1A	Complete Drawings														
SW25E05YAR	2	07OCT99	08OCT99	0.00	A1A	Internal Review (W/Const & DA)														
SW25E05YAS	2	07OCT99	08OCT99	0.00	A1A	Update Drawings and Plot														
SW25E05YAT	2	07OCT99	08OCT99	0.00	A1A	Produce ECN's 4G-005,007,008,013,014,016														
SW25E05YAU	1	11OCT99	11OCT99	0.00	A1A	Prepare USQ's														
SW25E05YAV	1	12OCT99	12OCT99	0.00	A1A	Internal Sign-off ECN's														
SW25E05YAW	1	13OCT99	13OCT99	0.00	A1A	Issue ECN's For Client Review														
SW25E05YAX	1	01OCT99	01OCT99	0.00	A1A	Complete Mark-Ups														
SW25E05YAY	5	04OCT99	08OCT99	0.00	A1A	Incorporate Comments														
SW25E05YAZ	2	11OCT99	12OCT99	0.00	A1A	Internal Check														
SW25E05YB	0		03APR00	0.00	A1A	Milestone: Critical Decision 3 - AY VPU														
SW25E05YB1	2	12OCT99	13OCT99	0.00	A1A	Comment Incorp.														
SW25E05YB2	1	13OCT99	13OCT99	0.00	A1A	IDR														
SW25E05YB3	1	13OCT99	13OCT99	0.00	A1A	Issue for Client Review														
SW25E05YB4	3	14OCT99	18OCT99	0.00	A1A	Client Review														
SW25E05YB5	1	18OCT99	18OCT99	0.00	A1A	Review Meeting With Client														
SW25E05YB6	1	19OCT99	19OCT99	0.00	A1A	Comment Incorp.														
SW25E05YB7	5	20OCT99	26OCT99	0.00	A1A	Client Confirmation														
SW25E05YB8	3	27OCT99	29OCT99	0.00	A1A	Issue RVR														
SW25E05YB9	13	01OCT99	19OCT99	0.00	A1A	Update 8430.1A Checklist														
SW25E05YBA	0	20OCT99	19OCT99	0.00	A1A	Complete/Submit to TDC (Document Control)														
SW25E05YC	0		29SEP00	0.00	A1A	MS: T03-00-321 Complete PI														

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20						
		S430.1A Checklist																										
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																							
SW25E05ZBA	13	01OCT99	19OCT99	0.00	A1A																							
SW25E05ZBB	36	01OCT99	19NOV99	0.00	A1A																							
SW25E05ZBC	8	22NOV99	03DEC99	0.00	A1A																							
SW25E05ZBD	2	06DEC99	07DEC99	0.00	A1A																							
SW25E05ZBE	3	08DEC99	10DEC99	0.00	A1A																							
SW25E05ZBF	2	13DEC99	14DEC99	0.00	A1A																							
SW25E05ZBG	1	15DEC99	15DEC99	0.00	A1A																							
SW25E05ZBH	5	16DEC99	22DEC99	0.00	A1A																							
SW25E05ZBJ	2	27DEC99	28DEC99	0.00	A1A																							
SW25E05ZBK	2	29DEC99	30DEC99	0.00	A1A																							
SW25E05ZBL	3	03JAN00	05JAN00	0.00	A1A																							
SW25E05ZBM	2	06JAN00	07JAN00	0.00	A1A																							
SW25E05ZBN	5	10JAN00	14JAN00	0.00	A1A																							
SW25E05ZBP	1	14JAN00	14JAN00	0.00	A1A																							
SW25E05ZBQ	2	17JAN00	18JAN00	0.00	A1A																							
SW25E05ZBR	3	19JAN00	21JAN00	0.00	A1A																							
SW25E05ZBS	4	24JAN00	27JAN00	0.00	A1A																							
SW25E05ZBT	12	17JAN00	01FEB00	0.00	A1A																							
SW25E05ZBU	12	17JAN00	01FEB00	0.00	A1A																							
SW25E05ZBV	2	28JAN00	31JAN00	0.00	A1A																							
SW25E05ZBW	1	01FEB00	01FEB00	0.00	A1A																							
SW25E05ZBX	2	02FEB00	03FEB00	0.00	A1A																							
SW25E05ZBY	5	04FEB00	10FEB00	0.00	A1A																							
SW25E05ZBZ	46	01OCT99	07DEC99	0.00	A1A																							
SW25E05ZCA	11	08DEC99	22DEC99	0.00	A1A																							
SW25E05ZCB	4	27DEC99	30DEC99	0.00	A1A																							
SW25E05ZCC	5	03JAN00	07JAN00	0.00	A1A																							
SW25E05ZCD	2	10JAN00	11JAN00	0.00	A1A																							
SW25E05ZCE	2	12JAN00	13JAN00	0.00	A1A																							
SW25E05ZCF	3	14JAN00	18JAN00	0.00	A1A																							
SW25E05ZCG	2	19JAN00	20JAN00	0.00	A1A																							
SW25E05ZCH	5	21JAN00	27JAN00	0.00	A1A																							
SW25E05ZCJ	1	27JAN00	27JAN00	0.00	A1A																							
SW25E05ZCK	2	28JAN00	31JAN00	0.00	A1A																							

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW25E05ZCL	3	01FEB00	03FEB00	0.00	A1A	Client Meeting																
SW25E05ZCM	4	04FEB00	09FEB00	0.00	A1A	Incorp Comments																
SW25E05ZCN	12	28JAN00	14FEB00	0.00	A1A	ECN Prep																
SW25E05ZCP	12	28JAN00	14FEB00	0.00	A1A	USQ																
SW25E05ZCQ	3	10FEB00	14FEB00	0.00	A1A	Plot DWG's																
SW25E05ZCR	2	15FEB00	18FEB00	0.00	A1A	Int. Signature																
SW25E05ZCS	5	17FEB00	24FEB00	0.00	A1A	Issue for Approval/Client Sig.																
SW25E05ZDA	1	01OCT99	01OCT99	0.00	A1A	Update to Reflect Latest PDS																
SW25E05ZDB	49	04OCT99	13DEC99	0.00	A1A	Discipline Mark-Up																
SW25E05ZDC	5	14DEC99	20DEC99	0.00	A1A	Incorporate Comments																
SW25E05ZDO	5	21DEC99	29DEC99	0.00	A1A	Internal Check																
SW25E05ZDE	5	30DEC99	06JAN00	0.00	A1A	Comments Incorp.																
SW25E05ZDF	5	07JAN00	13JAN00	0.00	A1A	Internal Discipline Review																
SW25E05ZDG	4	14JAN00	19JAN00	0.00	A1A	Comment Incorp.																
SW25E05ZDH	1	20JAN00	20JAN00	0.00	A1A	Issue to Client for Review																
SW25E05ZDJ	12	21JAN00	07FEB00	0.00	A1A	Client Review																
SW25E05ZDK	2	08FEB00	09FEB00	0.00	A1A	Receive RCR's																
SW25E05ZDL	5	10FEB00	18FEB00	0.00	A1A	Draft responses to RCR's																
SW25E05ZDM	2	17FEB00	18FEB00	0.00	A1A	Rev. Meeting with Client																
SW25E05ZDN	4	22FEB00	25FEB00	0.00	A1A	Comment Incorp																
SW25E05ZDP	5	28FEB00	03MAR00	0.00	A1A	Client Confirmation																
SW25E05ZDQ	1	06MAR00	08MAR00	0.00	A1A	Issue																
SW25E05ZE0	36	01OCT99	19NOV99	0.00	A1A	Spec Mark-Ups																
SW25E05ZE1	8	22NOV99	03DEC99	0.00	A1A	Complete Spec Update																
SW25E05ZE2	2	06DEC99	07DEC99	0.00	A1A	Print Spec (1)																
SW25E05ZE3	3	01OCT99	05OCT99	0.00	A1A	Internal Check																
SW25E05ZE4	2	06OCT99	07OCT99	0.00	A1A	Update Spec																
SW25E05ZE5	1	08OCT99	08OCT99	0.00	A1A	Print Spec (2)																
SW25E05ZE6	5	08DEC99	14DEC99	0.00	A1A	IDR Start (Include Client)																
SW25E05ZE7	2	15DEC99	18DEC99	0.00	A1A	Spec Mark-Up																
SW25E05ZE8	2	17DEC99	20DEC99	0.00	A1A	Discipline Review Meeting																
SW25E05ZE9	3	21DEC99	27DEC99	0.00	A1A	IDR Comment Incorp (Inc. Client)																
SW25E05ZEA	2	28DEC99	29DEC99	0.00	A1A	Assemble Client Package																
SW25E05ZEB	5	30DEC99	06JAN00	0.00	A1A	Issue for Client Review																

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW25E05ZEC	1	06JAN00	06JAN00	0.00	A1A	Receive RCR																
SW25E05ZED	2	07JAN00	10JAN00	0.00	A1A	Prepare Draft Responses to RCR																
SW25E05ZEE	3	11JAN00	13JAN00	0.00	A1A	Client Meeting to Rev RCR Resp																
SW25E05ZEF	4	14JAN00	19JAN00	0.00	A1A	Incorp Comments																
SW25E05ZEG	12	07JAN00	24JAN00	0.00	A1A	ECN Prep.																
SW25E05ZEH	12	07JAN00	24JAN00	0.00	A1A	USQ																
SW25E05ZEI	2	20JAN00	21JAN00	0.00	A1A	Rev Incorp/Update																
SW25E05ZEJ	1	24JAN00	24JAN00	0.00	A1A	Reprint Spec																
SW25E05ZEK	2	25JAN00	26JAN00	0.00	A1A	Int. Signature																
SW25E05ZEL	5	27JAN00	02FEB00	0.00	A1A	Issue for approval - Client Signature																
SW25S05ZS1	0	20OCT99	19OCT99	0.00	A1A	Complete/Submit to TDC (Document Control)																
SWZBC2	14	01OCT99	20OCT99	0.00	A1A	Complete Spec Update																
SWZBD2	2	21OCT99	22OCT99	0.00	A1A	Print Spec (1)																
SWZBE2	5	25OCT99	29OCT99	0.00	A1A	Internal Check (add 4 wks if P6 Panel Rev Req'd)																
SWZBF2	2	01NOV99	02NOV99	0.00	A1A	Update Spec																
SWZBG2	1	03NOV99	03NOV99	0.00	A1A	Print Spec (2)																
SWZBZ2	18	01OCT99	24OCT99	0.00	A1A	DWG Prep																
SWZCA2	7	27OCT99	04NOV99	0.00	A1A	Int. Check																
SWZCB2	4	05NOV99	10NOV99	0.00	A1A	Update DWG (Plot Full Size)																
SWZDB2	14	01OCT99	20OCT99	0.00	A1A	Discipline Mark-Up																
SWZDC2	5	21OCT99	27OCT99	0.00	A1A	Incorporate Comments																
SWZE12	14	01OCT99	20OCT99	0.00	A1A	Complete Spec Update																
SWZE22	2	21OCT99	22OCT99	0.00	A1A	Print Spec (1)																
SWZE32	8	25OCT99	03NOV99	0.00	A1A	Internal Check																
SWZE42	4	04NOV99	09NOV99	0.00	A1A	Update Spec																
SWZE52	1	10NOV99	10NOV99	0.00	A1A	Print Spec (2)																
250.E35 Start/Up/Test W-314 Master Pump Shutdown Upgrade																						
SW25E35A	251	02OCT00	28SEP01	19,311.27	A1A	200E WTS - Turnover Support (FY01)																
SW25E35B	156	01OCT01	14MAY02	46,808.72	A1A	200E WTS - Turnover Support (FY02)																
SW25E35C	227	01OCT99	24AUG00	16,195.95	A1A	MPS - Turnover Support - DD																
SW25E35D	251	02OCT00	28SEP01	28,488.80	A1A	MPS - Turnover Support (FY01)																
SW25E35E	252	01OCT01	30SEP02	70,630.28	A1A	MPS - Turnover Support (FY02)																
SW25E35F	50	01AUG02	10OCT02	119,382.88	A1A	QTP/FTP for MPS																
SW25E35G	61	31JUL02	24OCT02	1,347,396.35	A1A	Procedure/Training/ABU for MPS																

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
250.550. Continued W-314 Ph. 1 Waste Xtr Sys (MTS) Upgrs																										
SW25350WEJ	10	29NOV01	12DEC01	0.00	A1A																					
SW25550AM	0		18JUN01	0.00	A1A																					
SW25550MA	251	02OCT00	28SEP01	504,009.14	A1A																					
SW25550MB	212	01OCT01	02AUG02	350,075.26	A1A																					
SW25550MC	40	01OCT99	29NOV99	488,034.17	A1A																					
SW25550MD	251	02OCT00*	28SEP01	603,956.78	A1A																					
SW25550MDO	184	10JAN01	28SEP01	0.00	A1A																					
SW25550MD1	10	10JAN01	23JAN01	0.00	A1A																					
SW25550MD2	184	10JAN01	28SEP01	0.00	A1A																					
SW25550MD3	184	10JAN01	28SEP01	0.00	A1A																					
SW25550MD4	15	24JAN01	13FEB01	0.00	A1A																					
SW25550MD5	5	24JAN01	30JAN01	0.00	A1A																					
SW25550MD6	5	31JAN01	08FEB01	0.00	A1A																					
SW25550MD7	60	31JAN01	25APR01	0.00	A1A																					
SW25550MD8	5	14FEB01	21FEB01	0.00	A1A																					
SW25550MD9	15	14FEB01	07MAR01	0.00	A1A																					
SW25550MDA	10	22FEB01	07MAR01	0.00	A1A																					
SW25550MDB	5	09MAR01	14MAR01	0.00	A1A																					
SW25550MDC	5	08MAR01	14MAR01	0.00	A1A																					
SW25550MDD	15	08MAR01	28MAR01	0.00	A1A																					
SW25550MDE	5	15MAR01	21MAR01	0.00	A1A																					
SW25550MDF	20	15MAR01	11APR01	0.00	A1A																					
SW25550MDG	20	15MAR01	11APR01	0.00	A1A																					
SW25550MDH	2	22MAR01	23MAR01	0.00	A1A																					
SW25550MDI	5	28MAR01	30MAR01	0.00	A1A																					
SW25550MDJ	5	29MAR01	04APR01	0.00	A1A																					
SW25550MDK	10	05APR01	18APR01	0.00	A1A																					
SW25550MDL	5	12APR01	18APR01	0.00	A1A																					
SW25550MDM	5	19APR01	25APR01	0.00	A1A																					
SW25550MDN	5	19APR01	25APR01	0.00	A1A																					
SW25550MDO	2	26APR01	27APR01	0.00	A1A																					
SW25550MDP	5	30APR01	04MAY01	0.00	A1A																					
SW25550MDQ	5	26APR01	02MAY01	0.00	A1A																					
SW25550MDR	5	26APR01	02MAY01	0.00	A1A																					

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW25E50MDS	2	03MAY01	04MAY01	0.00	A1A	DEMOB																
SW25E50MDT	5	07MAY01	11MAY01	0.00	A1A	RECORDS TURNOVER																
SW25E50MDU	5	03MAY01	09MAY01	0.00	A1A	PUNCHLIST / WORK OFF ITEMS																
SW25E50MDV	2	10MAY01	11MAY01	0.00	A1A	DEMOB																
SW25E50MDW	5	14MAY01	18MAY01	0.00	A1A	RECORDS TURNOVER																
SW25E50MDX	15	20AUG01*	10SEP01	0.00	A1A	PREPARE CONSTRUCTION WORK PLAN																
SW25E50MDZ	0		30MAR01	0.00	A1A	Complete U-Farm Upgrades																
SW25E50ME	212	28NOV01	30SEP02	182,002.98	A1A	Master Pump Shutdown-Construction - FY02																
SW25E50ME0	239	01OCT01	11SEP02	0.00	A1A	TITLE III ENGINEERING/INSPECTION FY02																
SW25E50ME1	239	01OCT01	11SEP02	0.00	A1A	GENERAL CONDITIONS FY02																
SW25E50ME2	239	01OCT01	11SEP02	0.00	A1A	CONSTRUCTION SUPPORT FY02																
SW25E50ME3	15	05NOV01*	27NOV01	0.00	A1A	PREPARE CONSTRUCTION WORK PLAN																
SW25E50ME4	5	28NOV01	04DEC01	0.00	A1A	MOBILIZATION																
SW25E50ME5	20	05DEC01	04JAN02	0.00	A1A	242-A/AB BLDG MPS ELECTRICAL/INSTRUMENTATION																
SW25E50ME6	5	07JAN02	11JAN02	0.00	A1A	242-A/AB MPS ELECTRICAL/INSTRUMENTATION TESTING																
SW25E50ME7	5	14JAN02	18JAN02	0.00	A1A	PUNCHLIST/WORK OFF ITEMS																
SW25E50ME8	15	18JAN02*	05FEB02	0.00	A1A	PREPARE CONSTRUCTION WORK PLAN																
SW25E50ME9	5	18JAN02*	24JAN02	0.00	A1A	MOBILIZATION																
SW25E50ME A	2	21JAN02	22JAN02	0.00	A1A	DEMOB																
SW25E50MEB	5	23JAN02	29JAN02	0.00	A1A	RECORDS TURNOVER																
SW25E50MEC	5	26MAR02	01APR02	0.00	A1A	AP MPS ELECTRICAL / INSTRUMENTATION																
SW25E50MED	15	02APR02	22APR02	0.00	A1A	AP MPS TO AW MPS																
SW25E50MEE	5	08FEB02	12FEB02	0.00	A1A	MOBILIZATION																
SW25E50MEF	5	13FEB02	20FEB02	0.00	A1A	AW MPS ELECTRICAL / INSTRUMENTATION																
SW25E50MEG	15	21FEB02	13MAR02	0.00	A1A	AW MPS TO 242 A/AB BLDG.																
SW25E50MEH	5	23APR02	29APR02	0.00	A1A	AP MPS ELECTRICAL/INSTRUMENTATION TESTING																
SW25E50MEI	5	30APR02	09MAY02	0.00	A1A	PUNCHLIST / WORK OFF ITEMS																
SW25E50MEJ	2	07MAY02	08MAY02	0.00	A1A	DEMOB																
SW25E50MEK	5	09MAY02	15MAY02	0.00	A1A	RECORDS TURNOVER																
SW25E50MEL	5	14MAR02	20MAR02	0.00	A1A	AW MPS ELECTRICAL/INSTRUMENTATION TEST																
SW25E50ME M	5	21MAR02	27MAR02	0.00	A1A	PUNCHLIST / WORK OFF ITEMS																
SW25E50MEN	2	28MAR02	29MAR02	0.00	A1A	DEMOB																
SW25E50MEO	5	01APR02	05APR02	0.00	A1A	RECORDS TURNOVER																
SW25E50MEP	20	07MAY02	04JUN02	0.00	A1A	INSTALL PLC'S/HMI's & I/O's																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW2SE50MEQ	40	05JUN02	31JUL02	0.00	A1A																					
SW2SE50MER	10	01AUG02	14AUG02	0.00	A1A																					
SW2SE50MES	26	15AUG02	20SEP02	0.00	A1A																					
SW2SE50MET	12	23SEP02	08OCT02	0.00	A1A																					
SW2SE50MF	60	07JUL00	29SEP00	45,309.28	A1A																					
SW2SE50MG	251	02OCT00	28SEP01	367,305.29	A1A																					
SW2SE50MH	212	01OCT01	02AUG02	358,597.72	A1A																					
SW2SE50MJ	251	02OCT00	28SEP01	35,978.15	A1A																					
SW2SE50MK	212	01OCT01	02AUG02	25,042.82	A1A																					
SW2SE50MM	22	01OCT02	30OCT02	610,002.98	A1A																					
SW2SE50MM0	22	09OCT02	07NOV02	0.00	A1A																					
SW2SE50WA	251	02OCT00	28SEP01	688,407.25	A1A																					
SW2SE50WB	156	01OCT01	14MAY02	481,023.39	A1A																					
SW2SE50WC	125	01OCT99	31MAR00	264,002.95	A1A																					
SW2SE50WD	251	02OCT00	28SEP01	4,868,913.26	A1A																					
SW2SE50WD1	184	10JAN01	28SEP01	0.00	A1A																					
SW2SE50WD2	62	02OCT00*	02JAN01	0.00	A1A																					
SW2SE50WD3	20	02OCT00	27OCT00	0.00	A1A																					
SW2SE50WD4	0	10JAN01*		0.00	A1A																					
SW2SE50WD5	20	30OCT00	28NOV00	0.00	A1A																					
SW2SE50WD6	1	13NOV00	13NOV00	0.00	A1A																					
SW2SE50WD7	1	29NOV00	29NOV00	0.00	A1A																					
SW2SE50WD8	10	30NOV00	13DEC00	0.00	A1A																					
SW2SE50WD9	5	30NOV00	08DEC00	0.00	A1A																					
SW2SE50WDA	0		02JAN01	0.00	A1A																					
SW2SE50WDB	5	03JAN01	09JAN01	0.00	A1A																					
SW2SE50WDC	41	03JAN01	01MAR01	0.00	A1A																					
SW2SE50WDD	5	24JAN01	30JAN01	0.00	A1A																					
SW2SE50WDE	0		18JUN01	0.00	A1A																					
SW2SE50WDF	20	02OCT00*	27OCT00	0.00	A1A																					
SW2SE50WDG	25	30OCT00	05DEC00	0.00	A1A																					
SW2SE50WDH	10	30OCT00	10NOV00	0.00	A1A																					
SW2SE50WDI	30	14MAY01	25JUN01	0.00	A1A																					
SW2SE50WDJ	10	31JAN01	13FEB01	0.00	A1A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25E50WDK	15	31JAN01	21FEB01	0.00	A1A	REROUTE OVERHEAD POWER																				
SW25E50WDL	5	14FEB01	21FEB01	0.00	A1A	CLEAR & GRUB																				
SW25E50WDM	15	22FEB01	14MAR01	0.00	A1A	CULVERTSRIPRAP @ 7TH & BUFFALO & CANTON																				
SW25E50WDM	40	15MAR01	09MAY01	0.00	A1A	BERMING TO SUBGRADE																				
SW25E50WDO	30	31JAN01	14MAR01	0.00	A1A	FAB FLOR DRAIN SEAL ASMBLY & VALVE HNDLS																				
SW25E50WDP	20	29MAR01	25APR01	0.00	A1A	INSTALL NEW AZ VALVE PIT																				
SW25E50WDQ	3	29MAR01	02APR01	0.00	A1A	VALVE PIT BASE FORM																				
SW25E50WDR	2	03APR01	04APR01	0.00	A1A	INSTALL VALVE PIT FLOOR DRAIN SEAL ASMBLY																				
SW25E50WDS	3	05APR01	09APR01	0.00	A1A	VALVE PIT BASE REBAR/EMBEDS																				
SW25E50WDT	1	10APR01	10APR01	0.00	A1A	VALVE PIT BASE PLACE CONCRETE																				
SW25E50WDU	3	11APR01	13APR01	0.00	A1A	VALVE PIT BASE CURE																				
SW25E50WDV	3	16APR01	18APR01	0.00	A1A	VALVE PIT WALLS FORM																				
SW25E50WDW	10	19APR01	02MAY01	0.00	A1A	VALVE PIT WALLS, REBAR/EMBEDS																				
SW25E50WDY	3	04MAY01	09MAY01	0.00	A1A	VALVE PIT WALLS CURE CONCRETE																				
SW25E50WDZ	2	09MAY01	10MAY01	0.00	A1A	SET NOZZLES & SURVEY @ AZ PIT																				
SW25E50WE	156	01OCT01	14MAY02	840,146.75	A1A	200 East WTS --Construction (FY02)																				
SW25E50WE1	156	01OCT01	14MAY02	0.00	A1A	TITLE III ENG INSPECTION DURING CONST. FY02																				
SW25E50WE2	0		05DEC01	0.00	A1A	COMPLETE PIPELINE NEW AZ PIT TO AP FARM																				
SW25E50WE3	0		19DEC01	0.00	A1A	COMPLETE PIPELINE CROSSITE/AN FARM & NEW PIT																				
SW25E50WE4	0		21JAN02	0.00	A1A	COMPLETE TIE-IN TO CROSSITE																				
SW25E50WE5	30	22JAN02	05MAR02	0.00	A1A	PUNCHLIST & DEMOBILIZATION																				
SW25E50WE6	0		05MAR02	0.00	A1A	COMPLETE BULK CONST. - 200E WTS																				
SW25E50WE7	55	06MAR02	21MAY02	0.00	A1A	SCHEDULE CONTINGENCY																				
SW25E50WE8	0		21MAY02	0.00	A1A	CONST. COMPLETE - 200E WTS																				
SW25E50WE9	20	20DEC01	21JAN02	0.00	A1A	INTERSECTION BASE & LEVELING COURSE & PAVE																				
SW25E50WEA	10	20DEC01	07JAN02	0.00	A1A	STABILIZATION & MARKERS																				
SW25E50WEB	6	08OCT01	15OCT01	0.00	A1A	SL3150/60 ELECT./INSTRUMENTATION/TEST FY02																				
SW25E50WEC	15	16OCT01	05NOV01	0.00	A1A	SL3150/60 BACKFILL & BERM TO FINAL GRADE																				
SW25E50WED	25	06OCT01	12NOV01	0.00	A1A	SN636/637/634 ELECT./INSTRUMENTATION																				
SW25E50WEE	30	06NOV01	19DEC01	0.00	A1A	SN636/630 BACKFILL & BERM TO FINAL GRADE																				
SW25E50WEF	15	13NOV01	05DEC01	0.00	A1A	SN636/637/634 BACKFILL & BERM TO FINAL GRADE																				
SW25E50WEG	10	09OCT01	22OCT01	0.00	A1A	EXCAVATION																				
SW25E50WEH	10	23OCT01	05NOV01	0.00	A1A	WELD 3" & SENSITIVE LEAK TEST																				
SW25E50WEI	15	06NOV01	28NOV01	0.00	A1A	WELD 6" CLAMSHHELL & SENSITIVE LEAK TEST																				

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW25E50WEK	20	29NOV01	28DEC01	0.00	A1A	NEW PIT LIGHTING																
SW25E50WEL	10	13DEC01	28DEC01	0.00	A1A	BACKFILL																
SW25E50WEIM	15	31DEC01	21JAN02	0.00	A1A	FENCE RELOCATION																
SW25E50WEN	0		19DEC01	0.00	A1A	COMPL PIPELINE - AN FARM TO NEW AZ VALVE																
SW25E50WEP	0		21MAY02	0.00	A1A	COMPLETE 200 EAST AREA CONSTRUCTION																
SW25E50WF	251	02OCT00	24SEP01	490,178.53	A1A	Construction Support-200 East WTS (FY01) PH-1																
SW25E50WF0	184	10JAN01	24SEP01	0.00	A1A	CIVIL ADMINISTRATION FY01																
SW25E50WF1	236	23OCT00	24SEP01	0.00	A1A	CF GEN'L REQ'WTS & TECH SVCS FY01																
SW25E50WG	156	01OCT01	14MAY02	182,450.76	A1A	Construction Support-200 East WTS (FY02) PH-1																
SW25E50WGO	81	01OCT01	28JAN02	0.00	A1A	CIVIL ADMINISTRATION FY02																
SW25E50WG1	58	01OCT01	21DEC01	0.00	A1A	CF GEN'L REQ'WTS & TECH SVCS FY02																
SW25E50WH	251	02OCT00	24SEP01	16,446.70	A1A	200 East WTS -HPT Support (FY01)																
SW25E50WH1	184	10JAN01	24SEP01	0.00	A1A	HPT SUPPORT FY01																
SW25E50WJ	158	01OCT01	14MAY02	11,049.89	A1A	200 East WTS - HPT Support (FY02)																
SW25E50WJ1	81	01OCT01	28JAN02	0.00	A1A	HPT SUPPORT FY02																
SW25E50WM	125	02OCT00	02APR01	1,615,001.28	A1A	200 East WTS - Procurement - FY01																
SW25E50WM1	0	02OCT00*		0.00	A1A	START PROCUREMENT																
SW25E50WM2	34	02OCT00	16NOV00	0.00	A1A	BID & AWARD 3" SST																
SW25E50WM3	40	02OCT00	28NOV00	0.00	A1A	PROC. & DELIVER LEAK DETECT CABINETS																
SW25E50WM4	5	02OCT00	08OCT00	0.00	A1A	PROC. & DELIVER NOZZLES																
SW25E50WM5	15	02OCT00	20OCT00	0.00	A1A	PROC. & DELIVER PIPE AND VALVES																
SW25E50WM6	90	17NOV00	30MAR01	0.00	A1A	PROCUREMENT OF 3" SST BYPASS PIPING																
SW25E50WM7	0		30MAR01	0.00	A1A	COMPLETE PROCUREMENT																
SW25E50WM8	0		30MAR01	0.00	A1A	DELIVER 3" SS TO PERMA-PIPE FAB SHOP																
SW25W50WDX	1	03MAY01	03MAY01	0.00	A1A	VALVE PIT WALLS CONCRETE																
SW50WDXK	30	03MAY01	14JUN01	0.00	A1A	SN630637/634 PIPE SUPPORTS																
SW50WDX1	1	11MAY01	11MAY01	0.00	A1A	GROUT NOZZLES @ AZ PIT																
SW50WDX2	15	11MAY01	01JUN01	0.00	A1A	COVER BLOCKS FORM																
SW50WDX3	10	14MAY01	25MAY01	0.00	A1A	INSTALL SS LINER IN PIT																
SW50WDX4	5	04JUN01	08JUN01	0.00	A1A	COVER BLOCKS REBARREMBEDS																
SW50WDX5	3	11JUN01	13JUN01	0.00	A1A	COVER BLOCKS INSTRUMENTATION																
SW50WDX6	1	14JUN01	14JUN01	0.00	A1A	COVER BLOCKS PLACE CONCRETE																
SW50WDX7	5	15JUN01	21JUN01	0.00	A1A	COVER BLOCKS CURE CONCRETE																
SW50WDX8	20	22JUN01	20JUL01	0.00	A1A	SPC PARTIAL PIT & COVER BLOCKS																

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
					INSTALL JUMPERS IN NEW AZ VALVE PIT																				
					ELECTRICAL/PIT LEAK DETECTION																				
					SET COVER BLOCKS																				
					PAINT PIT COVER SYMBOLS																				
					SL3150/60 EXCAVATION																				
					SL3150/60 PIPE SUPPORTS																				
					SL3150/60 3" INSTALL, WELD, & TEST																				
					SL3150/60 6" CLAMSHELL, INSTALL WELD, & TEST																				
					SL3150/60 ELECT./INSTRUMENTATION/TEST FY01																				
					SN636/637/634 EXCAVATION																				
					SN636/630 PIPE SUPPORTS																				
					DRAIN LINE TO AZ FARM																				
					SN636/637/634 3" INSTALL, WELD & TEST																				
					SN632 LINE TO AZ FARM																				
					SN636/630 3" INSTALL, WELD, & TEST																				
					SN633 LINE TO AY FARM																				
					SN636/630 6" CLAMSHELL, INSTALL, WELD, & TEST																				
					SN636/637/634 6" CLAMSHELL, INSTALL, WELD & TEST																				
					SN636/630 ELECTRICAL/INSTRUMENTATION																				
					MOB, JCS, CWP ACTIVITIES																				
					Interface Point to TBR 190.P52																				
					Interface Point to TBR 360.Z40																				
					Dev Startup Notification Rpt W-314 MPS/WTS Upg																				
					Develop POA W-314 MPS/WTS Upg																				
					Develop Facility PRP W-314 MPS/WTS Upg																				
					Conduct MSA & Prep for SSR W-314 MPS/WTS Upg																				
					Perf Contractor Standard Rvw W-314 MPS/WTS Upg																				
					Provide Tec/Admin SSR Sppt W-314 MPS/WTS Upg																				
					Closeout SSR Comments W-314 MPS/WTS Upg																				
					AP - Definitive Design-Phase 2																				
					AP - Definitive Design-Phase 2																				
					Start AP Definitive Design																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
SWE50WDZ8	10	26JUN01	16JUL01	0.00	A1A
SWE50WDZA	15	11JUL01	31JUL01	0.00	A1A
SWE50WDZB	3	01AUG01	03AUG01	0.00	A1A
SWE50WDZC	2	06AUG01	07AUG01	0.00	A1A
SWE50WDZD	20	29MAR01	25APR01	0.00	A1A
SWE50WDZE	15	26APR01	16MAY01	0.00	A1A
SWE50WDZF	40	17MAY01	13JUL01	0.00	A1A
SWE50WDZG	40	16JUL01	10SEP01	0.00	A1A
SWE50WDZH	19	11SEP01	05OCT01	0.00	A1A
SWE50WDZJ	30	19APR01	31MAY01	0.00	A1A
SWE50WDZL	15	10MAY01	31MAY01	0.00	A1A
SWE50WDZM	10	07MAY01	18MAY01	0.00	A1A
SWE50WDZN	40	17MAY01	13JUL01	0.00	A1A
SWE50WDZO	10	21MAY01	04JUN01	0.00	A1A
SWE50WDZP	25	01JUN01	06JUL01	0.00	A1A
SWE50WDZQ	10	05JUN01	18JUN01	0.00	A1A
SWE50WDZR	35	09JUL01	24AUG01	0.00	A1A
SWE50WDZS	60	16JUL01	08OCT01	0.00	A1A
SWE50WDZT	25	27AUG01	01OCT01	0.00	A1A
SWE50WDZU	40	16JUL01	10SEP01	0.00	A1A
SWX19P52	1	13AUG03	13AUG03	0.00	A1A
SWX36Z40	1	31OCT02	31OCT02	0.00	A1A
250.E60 Perform MSA for W-314 MSP Upgrades					
SW25E60A	45	01JUL02	03SEP02	24,442.83	A1A
SW25E60B	40	04SEP02	29OCT02	8,773.30	A1A
SW25E60D	30	30OCT02	12DEC02	38,861.01	A1A
SW25E60E	60	13DEC02	12MAR03	335,359.89	A1A
250.E60 Perform RA for W-314 MSP Upgrades					
SW25E60A	15	13MAR03	02APR03	63,902.29	A1A
SW25E60B	10	13MAR03	26MAR03	105,890.20	A1A
SW25E60C	5	27MAR03	02APR03	36,245.12	A1A
250.P16 Ddn W-314 Ph.2 AP TF Upgrd and Obstin CD-3					
SW25P15166	102	07MAY01	28SEP01	551,521.03	A1A
SW25P15167	27	01OCT01	06NOV01	1,196,905.13	A1A
SW5B0089	0	07MAY01		0.00	A1A

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW5B1111	20	07MAY01	04JUN01	0.00	A1A	Drawings																
SW5B1112	20	07MAY01	04JUN01	0.00	A1A	Construction Specifications																
SW5B1113	20	07MAY01	04JUN01	0.00	A1A	Procurement Specifications																
SW5B1114	20	07MAY01	04JUN01	0.00	A1A	Calculations																
SW5B1115	10	05JUN01	18JUN01	0.00	A1A	Checking/Internal Reviews																
SW5B1116	5	19JUN01	25JUN01	0.00	A1A	Interdiscipline Reviews																
SW5B1117	10	28JUN01	10JUL01	0.00	A1A	Client Reviews																
SW5B1118	45	07MAY01	10JUL01	0.00	A1A	Support Activities for Engineering																
SW5B1119	0		10JUL01	0.00	A1A	30 % Design Review																
SW5B1121	10	11JUL01	24JUL01	0.00	A1A	Drawings																
SW5B1122	10	11JUL01	24JUL01	0.00	A1A	Construction Specifications																
SW5B1123	10	11JUL01	24JUL01	0.00	A1A	Procurement Specifications																
SW5B1124	10	11JUL01	24JUL01	0.00	A1A	Calculations																
SW5B1125	5	25JUL01	31JUL01	0.00	A1A	Checking/Internal Reviews																
SW5B1126	5	01AUG01	07AUG01	0.00	A1A	Interdiscipline Reviews																
SW5B1127	10	08AUG01	21AUG01	0.00	A1A	Client Reviews																
SW5B1128	30	11JUL01	21AUG01	0.00	A1A	Support Activities for Engineering																
SW5B1129	0		21AUG01	0.00	A1A	60% Design Review																
SW5B1131	5	22AUG01	28AUG01	0.00	A1A	Drawings																
SW5B1132	5	22AUG01	28AUG01	0.00	A1A	Construction Specifications																
SW5B1134	5	22AUG01	28AUG01	0.00	A1A	Calculations																
SW5B1135	5	28AUG01	05SEP01	0.00	A1A	Checking/Internal Reviews																
SW5B1136	5	06SEP01	12SEP01	0.00	A1A	Interdiscipline Reviews																
SW5B1137	10	13SEP01	26SEP01	0.00	A1A	Client Reviews																
SW5B1138	25	22AUG01	26SEP01	0.00	A1A	Support Activities for Engineering																
SW5B1139	0		26SEP01	0.00	A1A	90% Design Review																
SW5B1141	5	27SEP01	03OCT01	0.00	A1A	Drawings																
SW5B1142	5	27SEP01	03OCT01	0.00	A1A	Support Activities for Engineering																
SW5B1201	105	07MAY01	03OCT01	0.00	A1A	AP Definitive Design - Engineering Support																
SW5B1202	0		03OCT01	0.00	A1A	Complete Definitive Design																
260.P45 Construct W-314 Ph 2 AP Tank Farm Upgrades																						
SW25P4508A	14	21FEB02	12MAR02	45,400.97	A1A	AP - E&I During Construction-Phase 2																
SW25P45100	102	07MAY01	28SEP01	23,370.97	A1A	AP Design, Procure, Construction Support PH-2																
SW25P45101	252	01OCT01	30SEP02	321,254.18	A1A	AP Design, Procure, Construction Support PH-2																
SW25P45102	97	01OCT02	20FEB03	957,761.54	A1A	AP Design, Procure, Construction Support PH-2																

			FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
			AP Design, Procure, Construction Support PH-2																				
SW2SP45103	121	21FEB03	12AUG03																				
			AP - Procurement-Phase 2																				
SW2SP45106	185	13MAR02	03DEC02																				
			AP - Construction-Phase 2																				
SW2SP45108	157	25MAR02	01NOV02																				
			CD-3 Approval-Phase 2 AP																				
SW2SP45109	0		11JAN02																				
			AP - E&I During Construction-Phase 2																				
SW2SP4510A	185	13MAR02	01NOV02																				
			AP - HPT Support-Phase 2																				
SW2SP4510B	121	04NOV02	29APR03																				
			AP - HPT Support-Phase 2																				
SW2SP45116	157	25MAR02	01NOV02																				
			AP - HPT Support-Phase 2																				
SW2SP45117	121	04NOV02	29APR03																				
			AP - Construction-Phase 2																				
SW2SP451A2	121	04NOV02	29APR03																				
			Design - AP																				
SW3CSB1A	128	07MAY01	05NOV01																				
			Pre-Construction Planning - AP																				
SW3CSB2A	130	06NOV01	14MAY02																				
			Procurement - AP																				
SW3CSB3A	185	04OCT01	28JUN02																				
			During Construction - AP																				
SW3CSB4A	218	14MAY02	28MAR03																				
			Start Construction - AP Farm Phase 2																				
SW5B1203	0	14MAY02																					
			Complete Const / Accept - AP Farm Phase 2																				
SW5B1204	0		12AUG03																				
			ECN'S																				
SW5B2111	217	15MAY02	26MAR03																				
			USQ's																				
SW5B2112	217	15MAY02	26MAR03																				
			NCR Resolution																				
SW5B2113	217	15MAY02	26MAR03																				
			Meetings & Field Support																				
SW5B2114	239	15APR02	26MAR03																				
			Update RVR																				
SW5B2115	217	15MAY02	26MAR03																				
			Prepare ATP's																				
SW5B2116	239	15APR02	26MAR03																				
			ATP Test Director																				
SW5B2117	217	15MAY02	26MAR03																				
			CGI Evaluation																				
SW5B2118	239	15APR02	26MAR03																				
			As-Built Verification																				
SW5B2119	217	15MAY02	26MAR03																				
			AP Inspection - Title III																				
SW5B2121	239	15APR02	26MAR03																				
			AP Engineering Support - Title III																				
SW5B2131	239	15APR02	26MAR03																				
			HVAC Procurement																				
SW5B3B00	185	04OCT01	28JUN02																				
			Mobilization & Setup																				
SW5B4A021	6	15APR02	22APR02																				
			Spray Fixative																				
SW5B4A022	2	23APR02	24APR02																				
			Remove Cover Block																				
SW5B4A023	1	25APR02	25APR02																				
			Demo Existing Instruments in Pits																				
SW5B4A024	1	26APR02	26APR02																				
			Clean Debris/Wash Down Pit																				
SW5B4A025	5	29APR02	03MAY02																				
			SPC Coatings- Pit																				
SW5B4A026	10	06MAY02	17MAY02																				
			Core Drill Cover Block (1 Hole)																				
SW5B4A027	2	26APR02	29APR02																				

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW5B4A028	8	01MAY02	10MAY02	0.00	A1A	Coatings for Cover Blocks																
SW5B4A029	2	20MAY02	21MAY02	0.00	A1A	Install LDE Sleeve																
SW5B4A02A	2	23MAY02	24MAY02	0.00	A1A	Install Drain Plug																
SW5B4A02B	1	29MAY02	29MAY02	0.00	A1A	Replace Cover Block																
SW5B4A02C	1	31MAY02	31MAY02	0.00	A1A	Install LDE Probe Assembly																
SW5B4A02D	5	23APR02	29APR02	0.00	A1A	Site Instrumentation (Wiring & LDE Cabinet)																
SW5B4A02E	3	30APR02	02MAY02	0.00	A1A	Install Missile Shield																
SW5B4A02F	2	23OCT02	24OCT02	0.00	A1A	ATP for AP-01A CPP																
SW5B4A02G	2	25OCT02	28OCT02	0.00	A1A	Demobilization																
SW5B4A02H	29	15APR02	23MAY02	0.00	A1A	Shop Fab (Drain, LDE sleeve, & missile shield)																
SW5B4A02J	12	29OCT02	13NOV02	0.00	A1A	Central Pump Pit Weather Delays																
SW5B4A02M	1	28MAY02	28MAY02	0.00	A1A	Inspection & Closeout																
SW5B4A02N	9	14NOV02	28NOV02	0.00	A1A	Contingency-CPP AP-01A																
SW5B4A11	8	23APR02	30APR02	0.00	A1A	Valve Position Indicator Conduit & Wire - V-101																
SW5B4B091	8	27NOV02	08DEC02	0.00	A1A	Mobilization & Setup																
SW5B4B092	2	09DEC02	10DEC02	0.00	A1A	Spray Fixative																
SW5B4B093	1	11DEC02	11DEC02	0.00	A1A	Remove Cover Block																
SW5B4B094	1	12DEC02	12DEC02	0.00	A1A	Demo Existing Instruments in Pits																
SW5B4B095	2	13DEC02	18DEC02	0.00	A1A	Clean Debris/Wash Down Pit																
SW5B4B096	10	17DEC02	02JAN03	0.00	A1A	SPC Coatings- Pit																
SW5B4B097	2	12DEC02	13DEC02	0.00	A1A	Core Drill Cover Block (1 Hole)																
SW5B4B098	8	18DEC02	31DEC02	0.00	A1A	Coatings for Cover Blocks																
SW5B4B099	2	02JAN03	03JAN03	0.00	A1A	Install LDE Sleeve																
SW5B4B09A	2	06JAN03	07JAN03	0.00	A1A	Install Drain Plug																
SW5B4B09B	1	09JAN03	09JAN03	0.00	A1A	Replace Cover Block																
SW5B4B09C	1	13JAN03	13JAN03	0.00	A1A	Install LDE Probe Assembly																
SW5B4B09D	5	09DEC02	13DEC02	0.00	A1A	Site Instrumentation (Wiring & LDE Cabinet)																
SW5B4B09E	3	18DEC02	18DEC02	0.00	A1A	Install Missile Shield																
SW5B4B09F	2	14JAN03	15JAN03	0.00	A1A	ATP																
SW5B4B09H	29	27NOV02	13JAN03	0.00	A1A	Shop Fab (Drain, LDE sleeve, & missile shield)																
SW5B4B09J	12	20JAN03	04FEB03	0.00	A1A	Pump Pit Weather Delays																
SW5B4B09M	1	08JAN03	08JAN03	0.00	A1A	Inspection & Closeout																
SW5B4B09N	9	05FEB03	18FEB03	0.00	A1A	Contingency-Pump Pit Mods AP-02D																
SW5B4C021	6	19FEB03	26FEB03	0.00	A1A	Mobilization & Setup																

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW5B4C022	2	27FEB03	28FEB03	0.00	A1A	Spray Fixative																
SW5B4C023	1	03MAR03	03MAR03	0.00	A1A	Remove Cover Block																
SW5B4C024	1	04MAR03	04MAR03	0.00	A1A	Demo Existing Instruments in Pits																
SW5B4C025	5	05MAR03	11MAR03	0.00	A1A	Clean Debris/Wash Down Pit																
SW5B4C026	10	12MAR03	25MAR03	0.00	A1A	SPC Coatings- Pit																
SW5B4C027	2	04MAR03	05MAR03	0.00	A1A	Core Drill Cover Block (1 Hole)																
SW5B4C028	8	07MAR03	18MAR03	0.00	A1A	Coatings for Cover Blocks																
SW5B4C029	2	19MAR03	20MAR03	0.00	A1A	Install LDE Sleeve																
SW5B4C02A	2	24MAR03	25MAR03	0.00	A1A	Install Drain Plug																
SW5B4C02B	1	27MAR03	27MAR03	0.00	A1A	Replace Cover Block																
SW5B4C02C	1	31MAR03	31MAR03	0.00	A1A	Install LDE Probe Assembly																
SW5B4C02D	5	27FEB03	05MAR03	0.00	A1A	Site Instrumentation (Wiring & LDE Cabinet)																
SW5B4C02E	3	06MAR03	10MAR03	0.00	A1A	Install Missile Shield																
SW5B4C02F	2	01APR03	02APR03	0.00	A1A	ATP																
SW5B4C02G	2	03APR03	04APR03	0.00	A1A	Demobilization																
SW5B4C02H	29	19FEB03	31MAR03	0.00	A1A	Shop Fab (Drain, LDE sleeve, & missile shield)																
SW5B4C02J	12	07APR03	22APR03	0.00	A1A	Central Pump Pit Weather Delays																
SW5B4C02M	1	26MAR03	26MAR03	0.00	A1A	Inspection & Closeout																
SW5B4C02N	9	23APR03	05MAY03	0.00	A1A	Contingency-CPP AP-03A																
SW5B4C02P	0		05MAY03	0.00	A1A	Complete AP-103																
SW5B4C101	6	29JAN03	05FEB03	0.00	A1A	Mobilization & Setup																
SW5B4C102	2	08FEB03	07FEB03	0.00	A1A	Spray Fixative																
SW5B4C103	1	10FEB03	10FEB03	0.00	A1A	Remove Cover Block																
SW5B4C104	1	11FEB03	11FEB03	0.00	A1A	Demo Existing Instruments in Pits																
SW5B4C105	5	12FEB03	19FEB03	0.00	A1A	Clean Debris/Wash Down Pit																
SW5B4C106	10	20FEB03	05MAR03	0.00	A1A	SPC Coatings- Pit																
SW5B4C107	2	11FEB03	12FEB03	0.00	A1A	Core Drill Cover Block (1 Hole)																
SW5B4C108	8	14FEB03	28FEB03	0.00	A1A	Coatings for Cover Blocks																
SW5B4C109	2	27FEB03	28FEB03	0.00	A1A	Install LDE Sleeve																
SW5B4C10A	2	04MAR03	05MAR03	0.00	A1A	Install Drain Plug																
SW5B4C10B	1	07MAR03	07MAR03	0.00	A1A	Replace Cover Block																
SW5B4C10C	1	11MAR03	11MAR03	0.00	A1A	Install LDE Probe Assembly																
SW5B4C10D	5	06FEB03	12FEB03	0.00	A1A	Site Instrumentation (Wiring & LDE Cabinet)																
SW5B4C10E	3	13FEB03	18FEB03	0.00	A1A	Install Missile Shield																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5B4C10F	2	12MAR03	13MAR03		0.00 A1A								ATP													
SW5B4C10G	2	14MAR03	17MAR03		0.00 A1A								Demobilization													
SW5B4C10H	29	20JAN03	11MAR03		0.00 A1A								Shop Fab (Drain, LDE sleeve, & missile shield)													
SW5B4C10J	12	18MAR03	02APR03		0.00 A1A								Drain Pit Weather Delays													
SW5B4C10M	1	06MAR03	06MAR03		0.00 A1A								Inspection & Closeout													
SW5B4C10N	9	03APR03	15APR03		0.00 A1A								Contingency-Drain Pit Mods AP-03D													
SW5B4C11	6	27FEB03	06MAR03		0.00 A1A								Valve Position Indicator Conduit & Wire - V-103													
SW5B4D11	6	06FEB03	13FEB03		0.00 A1A								Valve Position Indicator Conduit & Wire - V-104													
SW5B4E021	6	15MAY02	22MAY02		0.00 A1A								Mobilization & Setup													
SW5B4E022	2	23MAY02	24MAY02		0.00 A1A								Spray Fixative													
SW5B4E023	1	28MAY02	28MAY02		0.00 A1A								Remove Cover Block													
SW5B4E024	1	29MAY02	29MAY02		0.00 A1A								Demo Existing Instruments in Pits													
SW5B4E025	5	30MAY02	05JUN02		0.00 A1A								Clean Debris/Wash Down Pit													
SW5B4E026	10	06JUN02	19JUN02		0.00 A1A								SPC Coatings- Pit													
SW5B4E027	2	29MAY02	30MAY02		0.00 A1A								Core Drill Cover Block (1 Hole)													
SW5B4E028	8	03JUN02	12JUN02		0.00 A1A								Coatings for Cover Blocks													
SW5B4E029	2	13JUN02	14JUN02		0.00 A1A								Install LDE Sleeve													
SW5B4E02A	2	17JUN02	18JUN02		0.00 A1A								Install Drain Plug													
SW5B4E02B	1	20JUN02	20JUN02		0.00 A1A								Replace Cover Block													
SW5B4E02C	1	25JUN02	25JUN02		0.00 A1A								Install LDE Probe Assembly													
SW5B4E02D	5	23MAY02	30MAY02		0.00 A1A								Site Instrumentation (Wiring & LDE Cabinet)													
SW5B4E02E	3	31MAY02	04JUN02		0.00 A1A								Install Missile Shield													
SW5B4E02F	2	23OCT02	24OCT02		0.00 A1A								ATP													
SW5B4E02G	2	25OCT02	28OCT02		0.00 A1A								Demobilization													
SW5B4E02H	29	15MAY02	25JUN02		0.00 A1A								Shop Fab (Drain, LDE sleeve, & missile shield)													
SW5B4E02J	12	29OCT02	13NOV02		0.00 A1A								Central Pump Pit Weather Delays													
SW5B4E02M	1	19JUN02	19JUN02		0.00 A1A								Inspection & Closeout													
SW5B4E02N	9	14NOV02	28NOV02		0.00 A1A								Contingency-CPP AP-05A													
SW5B4E11	6	23MAY02	31MAY02		0.00 A1A								Valve Position Indicator Conduit & Wire - V-105													
SW5B4F021	6	27NOV02	06DEC02		0.00 A1A								Mobilization & Setup													
SW5B4F022	2	09DEC02	10DEC02		0.00 A1A								Spray Fixative													
SW5B4F023	1	11DEC02	11DEC02		0.00 A1A								Remove Cover Block													
SW5B4F024	1	12DEC02	12DEC02		0.00 A1A								Demo Existing Instruments in Pits													
SW5B4F025	5	13DEC02	19DEC02		0.00 A1A								Clean Debris/Wash Down Pit													

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5B4F026	10	20DEC02	07JAN03	0.00	A1A																					
SW5B4F027	2	12DEC02	13DEC02	0.00	A1A																					
SW5B4F028	8	17DEC02	30DEC02	0.00	A1A																					
SW5B4F029	2	31DEC02	02JAN03	0.00	A1A																					
SW5B4F02A	2	03JAN03	06JAN03	0.00	A1A																					
SW5B4F02B	1	09JAN03	09JAN03	0.00	A1A																					
SW5B4F02C	1	13JAN03	13JAN03	0.00	A1A																					
SW5B4F02D	5	09DEC02	13DEC02	0.00	A1A																					
SW5B4F02E	3	18DEC02	18DEC02	0.00	A1A																					
SW5B4F02F	2	14JAN03	15JAN03	0.00	A1A																					
SW5B4F02G	2	16JAN03	17JAN03	0.00	A1A																					
SW5B4F02H	29	27NOV02	13JAN03	0.00	A1A																					
SW5B4F02J	12	20JAN03	04FEB03	0.00	A1A																					
SW5B4F02M	1	08JAN03	08JAN03	0.00	A1A																					
SW5B4F02N	9	05FEB03	18FEB03	0.00	A1A																					
SW5B4F08G	2	16JAN03	17JAN03	0.00	A1A																					
SW5B4F11	8	09DEC02	18DEC02	0.00	A1A																					
SW5B4G021	6	19FEB03	26FEB03	0.00	A1A																					
SW5B4G022	2	27FEB03	28FEB03	0.00	A1A																					
SW5B4G023	1	03MAR03	03MAR03	0.00	A1A																					
SW5B4G024	1	04MAR03	04MAR03	0.00	A1A																					
SW5B4G025	5	05MAR03	11MAR03	0.00	A1A																					
SW5B4G026	10	12MAR03	25MAR03	0.00	A1A																					
SW5B4G027	2	04MAR03	05MAR03	0.00	A1A																					
SW5B4G028	8	07MAR03	18MAR03	0.00	A1A																					
SW5B4G029	2	20MAR03	21MAR03	0.00	A1A																					
SW5B4G02A	2	25MAR03	28MAR03	0.00	A1A																					
SW5B4G02B	1	28MAR03	28MAR03	0.00	A1A																					
SW5B4G02C	1	31MAR03	31MAR03	0.00	A1A																					
SW5B4G02D	5	27FEB03	05MAR03	0.00	A1A																					
SW5B4G02E	3	06MAR03	10MAR03	0.00	A1A																					
SW5B4G02F	2	01APR03	02APR03	0.00	A1A																					
SW5B4G02G	2	03APR03	04APR03	0.00	A1A																					
SW5B4G02H	29	19FEB03	31MAR03	0.00	A1A																					
SPC Coatings- Pit																										
Core Drill Cover Block (1 Hole)																										
Coatings for Cover Blocks																										
Install LDE Sleeve																										
Install Drain Plug																										
Replace Cover Block																										
Install LDE Probe Assembly																										
Site Instrumentation (Wiring & LDE Cabinet)																										
Install Missile Shield																										
ATP																										
Demobilization																										
Shop Fab (Drain, LDE sleeve, & missile shield)																										
Central Pump Pit Weather Delays																										
Inspection & Closeout																										
Contingency-CPP AP-06A																										
Demobilization																										
Valve Position Indicator Conduit & Wire - V-106																										
Mobilization & Setup																										
Spray Fixative																										
Remove Cover Block																										
Demo Existing Instruments in Pits																										
Clean Debris/Wash Down Pit																										
SPC Coatings- Pit																										
Core Drill Cover Block (1 Hole)																										
Coatings for Cover Blocks																										
Install LDE Sleeve																										
Install Drain Plug																										
Replace Cover Block																										
Install LDE Probe Assembly																										
Site Instrumentation (Wiring & LDE Cabinet)																										
Install Missile Shield																										
ATP																										
Demobilization																										
Shop Fab (Drain, LDE sleeve, & missile shield)																										

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5B4G02J	12	07APR03	22APR03	0.00	A1A																					
SW5B4G02M	1	28MAR03	28MAR03	0.00	A1A																					
SW5B4G02N	9	23APR03	05MAY03	0.00	A1A																					
SW5B4G02NM	0		05MAY03	0.00	A1A																					
SW5B4G11	6	27FEB03	06MAR03	0.00	A1A																					
SW5B4H021	6	06MAY03	13MAY03	0.00	A1A																					
SW5B4H022	2	14MAY03	15MAY03	0.00	A1A																					
SW5B4H023	1	16MAY03	16MAY03	0.00	A1A																					
SW5B4H024	1	19MAY03	19MAY03	0.00	A1A																					
SW5B4H025	5	20MAY03	27MAY03	0.00	A1A																					
SW5B4H026	10	28MAY03	10JUN03	0.00	A1A																					
SW5B4H027	2	19MAY03	20MAY03	0.00	A1A																					
SW5B4H028	8	22MAY03	03JUN03	0.00	A1A																					
SW5B4H029	2	04JUN03	05JUN03	0.00	A1A																					
SW5B4H02A	2	09JUN03	10JUN03	0.00	A1A																					
SW5B4H02B	1	13JUN03	13JUN03	0.00	A1A																					
SW5B4H02C	1	16JUN03	16JUN03	0.00	A1A																					
SW5B4H02D	5	14MAY03	20MAY03	0.00	A1A																					
SW5B4H02E	3	21MAY03	23MAY03	0.00	A1A																					
SW5B4H02F	2	17JUN03	18JUN03	0.00	A1A																					
SW5B4H02G	2	19JUN03	20JUN03	0.00	A1A																					
SW5B4H02H	29	06MAY03	16JUN03	0.00	A1A																					
SW5B4H02J	12	23JUN03	09JUL03	0.00	A1A																					
SW5B4H02M	1	12JUN03	12JUN03	0.00	A1A																					
SW5B4H02N	10	30JUL03	12AUG03	0.00	A1A																					
SW5B4H11	6	14MAY03	21MAY03	0.00	A1A																					
SW5B4J02	3	12SEP02	18SEP02	0.00	A1A																					
SW5B4J05	51	01JUL02	11SEP02	0.00	A1A																					
SW5B4J07	6	17SEP02	24SEP02	0.00	A1A																					
SW5B4J09	3	13SEP02	17SEP02	0.00	A1A																					
SW5B4J10	17	26SEP02	17OCT02	0.00	A1A																					
SW5B4J10A	30	18OCT02	02DEC02	0.00	A1A																					
SW5B4J22A	5	01JUL02	08JUL02	0.00	A1A																					
SW5B4J22B	8	12JUL02	23JUL02	0.00	A1A																					

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
SW3K5B3AB	45	10JUN03	12AUG03	0.00	A1A	QTP's for Pills																			
SW3K5B3AC	40	16JUL03	10SEP03	0.00	A1A	Vent Startup																			
SW3K5B3AE	139	03DEC02	20JUN03	0.00	A1A	OP'S LOE Support																			
250.P95 Perf Mgmt Self-Assmt for W-314 Ph 2 AP TF Upgrs																									
SW2SP95A	45	05JUN02	07AUG02	24,442.83	A1A	Develop Startup Notification Report AP Farm																			
SW2SP95B	40	08AUG02	03OCT02	8,773.30	A1A	Develop Plan of Action (POA) AP Farm																			
SW2SP95D	30	04OCT02	14NOV02	38,981.01	A1A	Develop Facility Plant Readiness Plan AP Farm																			
SW2SP95E	60	03DEC02	28FEB03	335,359.89	A1A	Conduct Plant Readiness MSA AP Ventilation																			
250.P97 Perf Contr Ready Assmt W-314 Ph 2 AP Farm Upgrs																									
SW2SP97A	15	03MAR03	21MAR03	63,802.29	A1A	Perform Contr RA for AP Farm Ventilation																			
SW2SP97B	10	03MAR03	14MAR03	105,890.20	A1A	Provide Tech/Admin RA Suppt AP Farm																			
SW2SP97C	5	17MAR03	21MAR03	38,245.12	A1A	Closeout RA Comments AP Farm																			
TW04 Retrieval																									
120.V10 Est Dilution Rmtds Dissolution Behav for AP-101																									
T412V10A	21	02OCT00	30OCT00	7,213.40	A1A	Write Dilution and Dissolution Test Plan AP-101																			
T412V10C	126	31OCT00	02MAY01	37,314.40	A1A	Conduct 1-AP Dilution and Dissolution Test																			
T412V10D	116	14NOV00	02MAY01	124,007.00	A1A	Analyze Smpls from 1-AP Dilution/Dissolution Tests																			
T412V10E	42	03MAY01	02JUL01	23,334.43	A1A	Write/Rev/Approve/Issue 1-AP Dil/Dissn Test Rpt																			
120.V12 Analy AP-101 per BNFL/DOE/MT/DOE Requirements																									
T412V12A	1	08NOV99	08NOV99	0.00	A1A	PINL Analyze AP-101 Sample per BNFL/MT/DOE Rqmt																			
120.V45 Replace AP-101 Xtr Pump/Jumpers/Associated Eqpt																									
T412V45A	454	02OCT00	22JUL02	246,127.44	A1A	Proc Mgmt for AP-101 Transfer Pump Replacement																			
T412V45B	84	02OCT00	01FEB01	264,844.81	A1A	Provide Eng & Design for AP-101 Transf Pmp Repla																			
T412V45C	320	02FEB01	09MAY02	1,522,860.48	A1A	Procure Equip for AP-101 Transfer Pump Replacem																			
T412V45D1	21	02FEB01	05MAR01	183,839.88	A1A	Setup for Training, Mockup, and Walkdown																			
T412V45D2	10	08MAR01	19MAR01	218,099.83	A1A	Training for AP-101 Transfer Pump Replacement																			
T412V45E	199	02FEB01	13NOV01	15,657.60	A1A	Prepare "Simple" Notice of Constr for Pmp Repl																			
T412V45F	21	20MAR01	17APR01	112,808.46	A1A	Work Pkg Plan for Complex Pht Entry & Cleanup																			
T412V45G	21	20MAR01	17APR01	68,381.20	A1A	Work Pkg Plan for AP-101 Transfer Pmp Install.																			
T412V45H	10	10MAY02	23MAY02	28,883.20	A1A	Preinstallation Test of New Pump & Equipment																			
T412V45J1	10	24MAY02	07JUN02	202,083.70	A1A	Stage Equip and Remove Old AP-101 Pump																			
T412V45J2	10	10JUN02	21JUN02	282,739.83	A1A	Dispose of Old AP-101 Transfer Pump																			
T412V45J3	5	24JUN02	28JUN02	68,473.48	A1A	Demobilize and Decon the LLCE																			
T412V45K	5	10JUN02	14JUN02	93,183.23	A1A	Stage the New AP-101 Pump & Equip in the Field																			
T412V45L	10	17JUN02	28JUN02	112,824.10	A1A	Install the New AP-101 Transfer Pump & Equipment																			
T412V45M	5	01JUL02	08JUL02	95,657.28	A1A	Conduct the Acceptance Test Proceed for AP-101 Pmp																			

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
				AP-101 Pump Replacement Project Closeout																				
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
120.V80 Startup and Test AP-101 Transfer Pump																								
T412V60A0	0		01FEB01	0.00	A1A	Design Turnover to Startup																		
T412V60A00	0		08JUL02	0.00	A1A	Construction Turnover to Operations																		
T412V60A1	17	13DEC02	09JAN03	82,192.62	A1A	Prepare New Operating Procedure AP-101																		
T412V60A2	22	06JUN02	08JUL02	108,951.76	A1A	Prepare New Maintenance Procedure AP-101																		
T412V60A3	52	01MAY02	15JUL02	34,745.40	A1A	Prep Proc Chg Auth (PCA) Process for Op AP-101																		
T412V60A4	8	03JUL02	15JUL02	6,788.83	A1A	Prep Proc Chg Auth (PCA) Process - Maint AP-101																		
T412V60B2	20	21JAN03	18FEB03	25,622.05	A1A	Perf Startup Operational Training AP-101																		
T412V60D1	28	02FEB01	14MAR01	24,897.53	A1A	Prepare Operational Test Procedures AP-101																		
T412V60D2	14	20JAN03	06FEB03	71,661.90	A1A	Perform Rq'd Operational Tests for AP-101																		
T412V60D3	7	07FEB03	18FEB03	8,721.25	A1A	Prepare Operational Test Report for AP-101																		
T412V60E	6	10JAN03	17JAN03	126,393.18	A1A	Perform PM Routines AP-101																		
T412V60G	0		18FEB03	0.00	A1A	Complete SU Checklist																		
120.V85 Comp AP-101 Xir Sys Prep and Integrated Testing																								
T412V65A0	0		06NOV01	0.00	A1A	Design Turnover to Startup																		
T412V65A00	0		14APR03	0.00	A1A	SU Turnover to Ops Integrated Testing																		
T412V65A1	84	12DEC02	14APR03	410,963.10	A1A	Prepare New Operating Proced AP-101 & Intg Tst																		
T412V65A2	84	12DEC02	14APR03	340,474.25	A1A	Prepare New Maintenance Procedure AP-101																		
T412V65A3	84	12DEC02	14APR03	108,945.29	A1A	Prep Proc Chg Auth (PCA) Process for Op AP-101																		
T412V65A4	84	12DEC02	14APR03	58,472.70	A1A	Prep Proc Chg Auth (PCA) Process - Maint AP-101																		
T412V65B1	84	30DEC02	28APR03	182,586.60	A1A	Prep Startup Operational Training Mails AP-101																		
T412V65B2	62	11JUL03	07OCT03	246,319.38	A1A	Perf Startup Operational Training AP-101																		
T412V65C	21	09SEP03	07OCT03	60,975.97	A1A	Perform Drills AP-101 & Integr Test																		
T412V65D1	84	07NOV01	12MAR02	150,092.64	A1A	Prepare Operational Test Procedures AP-101																		
T412V65D2	42	10JUL03	08SEP03	399,480.65	A1A	Perform Rq'd Operational Tests for AP-101																		
T412V65D3	21	09SEP03	07OCT03	42,187.25	A1A	Prepare Operational Test Report for AP-101																		
T412V65E	60	15APR03	09JUL03	275,257.59	A1A	Prepform PM Routines AP-101 & Integr Test																		
T412V65F1	62	16JAN03	14APR03	70,947.42	A1A	Perf AB Environm'l Compl Hardware Matrix AP-101																		
T412V65F2	62	16JAN03	14APR03	70,466.14	A1A	Perf AB Environmental Compl Ops Matrix AP-101																		
T412V65G	0		07OCT03	0.00	A1A	Complete SU Checklist																		
120.V72 Perf Mgmt Self-Assessment for AP-101 Xir Sys																								
T412V72A	45	07OCT02	10DEC02	24,442.83	A1A	Develop Startup Notification Report AP-101																		
T412V72B	40	11DEC02	07FEB03	8,773.30	A1A	Develop Plan of Action (POA) AP-101																		
T412V72D	30	10FEB03	24MAR03	38,961.01	A1A	Develop Facility Plant Readiness Plan AP-101																		

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412P60403	5	21APR06	27APR06	0.00	C6A																					
T412P60404	5	21APR06	27APR06	0.00	C6A																					
T412P60405	3	28APR06	02MAY06	0.00	C6A																					
T412P60406	9	03MAY06	15MAY06	0.00	C6A																					
T412P60407	5	16MAY06	22MAY06	0.00	C6A																					
T412P60408	2	05JUN06	06JUN06	0.00	C6A																					
T412P60409	5	22JUN06	28JUN06	0.00	C6A																					
T412P60410	3	07JUN06	09JUN06	0.00	C6A																					
T412P60411	3	12JUN06	14JUN06	0.00	C6A																					
T412P60412	1	27JUN06	27JUN06	0.00	C6A																					
T412P60413	5	05JUN06	09JUN06	0.00	C6A																					
T412P60414	8	23JAN06	01FEB06	0.00	C6A																					
T412P60415	8	12JUN06	21JUN06	0.00	C6A																					
T412P60416	8	15JUN06	26JUN06	0.00	C6A																					
T412P60417	8	23MAY06	02JUN06	0.00	C6A																					
T412P60A20	529	03OCT05	08NOV07	2,254,855.74	C6A																					
T412P60A40	52	03OCT05*	15DEC05	2,611,517.77	C6A																					
T412P60A41	18	16DEC05	11JAN06	1,197,703.65	C6A																					
T412P60A42	18	15FEB06	09MAR06	874,712.08	C6A																					
T412P60A43	24	12JAN06	14FEB06	1,270,959.39	C6A																					
T412P60A44	61	10MAR06	05JUN06	1,162,985.27	C6A																					
T412P60A45	58	03OCT05	23DEC05	196,561.06	C6A																					
T412P60A46	51	27FEB07	08MAY07	385,959.08	C6A																					
T412P60A47	47	28MAR06	01JUN06	503,538.72	C6A																					
T412P60A48	45	09MAY07	12JUL07	236,192.67	C6A																					
T412P60A49	16	21NOV06	14DEC06	442,878.30	C6A																					
T412P60A49M	0		08NOV07	0.00	C6A																					
T412P60A50	16	15DEC06	10JAN07	545,530.81	C6A																					
T412P60A51	16	11JAN07	01FEB07	545,530.81	C6A																					
T412P60A52	16	27FEB07	20MAR07	209,712.88	C6A																					
T412P60A53	18	02FEB07	26FEB07	183,256.58	C6A																					
T412P60A54	18	06JUN06	27JUN06	188,118.05	C6A																					
T412P60A55	45	28JUN06	30AUG06	131,835.87	C6A																					
T412P60A56	52	06SEP06	20NOV06	136,215.32	C6A																					

			FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																		
T412V92023	30	16JAN02	27FEB02	0.00	A1A	Fab Floor Drain Seal Assembly & Valve Hnds																	
T412V92025	3	28FEB02	04MAR02	0.00	A1A	Valve Pit Base form																	
T412V92026	2	05MAR02	06MAR02	0.00	A1A	Install Valve Pit Floor Drain Seal Assembly																	
T412V92027	3	07MAR02	11MAR02	0.00	A1A	Valve Pit Base Rebar/Embeds																	
T412V92028	1	12MAR02	12MAR02	0.00	A1A	Valve Pit Base Place Concrete																	
T412V92029	5	13MAR02	19MAR02	0.00	A1A	Valve Pit Base Cure																	
T412V92030	3	20MAR02	22MAR02	0.00	A1A	Valve Pit Walls form																	
T412V92031	10	23MAR02	05APR02	0.00	A1A	Valve Pit Walls, Rebar/Embeds																	
T412V92032	3	09APR02	15APR02	0.00	A1A	Valve Pit Walls Cure Concrete																	
T412V92033	2	16APR02	18APR02	0.00	A1A	Set Nozzles & Survey @ AP Pit																	
T412V92034	1	19APR02	23APR02	0.00	A1A	Grout Nozzles @ New AP Pit																	
T412V92035	15	19APR02	09MAY02	0.00	A1A	Cover Blocks form																	
T412V92036	10	24APR02	07MAY02	0.00	A1A	Install SST Liner In Pit																	
T412V92037	5	10MAY02	16MAY02	0.00	A1A	Cover Blocks Rebar/Embeds																	
T412V92038	3	17MAY02	21MAY02	0.00	A1A	Cover Blocks Instrumentation																	
T412V92039	1	22MAY02	22MAY02	0.00	A1A	Cover Blocks Place Concrete																	
T412V92040	5	23MAY02	30MAY02	0.00	A1A	Cover Blocks Cure Concrete																	
T412V92041	20	31MAY02	27JUN02	0.00	A1A	Spc Partial Pit & Cover Blocks																	
T412V92042	10	14OCT02	25OCT02	0.00	A1A	Install Jumpers In New AP Valve Pit																	
T412V92043	10	28OCT02	08NOV02	0.00	A1A	Electrical/Pit Leak Detection																	
T412V92044	3	18NOV02	20NOV02	0.00	A1A	Set Cover Blocks																	
T412V92045	2	21NOV02	22NOV02	0.00	A1A	Paint Pit Cover Symbols																	
T412V92051	5	09APR02	15APR02	0.00	A1A	SN634/636/637 Excavation																	
T412V92052	5	11APR02	17APR02	0.00	A1A	SN634/636/637 Pipe Supports																	
T412V92053	15	12JUL02	01AUG02	0.00	A1A	SNXXXXXX Pipe Supports to Existing AP VLV Pit																	
T412V92054	15	08MAY02	24MAY02	0.00	A1A	Hand Excavate Drain Line to AP-101																	
T412V92055	5	13SEP02	19SEP02	0.00	A1A	SN636/637/634 3" Install, Weld & Test																	
T412V92056	5	15MAY02	21MAY02	0.00	A1A	Install Pipe Supports Drain Line to AP-101																	
T412V92057	15	02AUG02	22AUG02	0.00	A1A	SNXXXXXX 3" Install, Weld, & Test to AP VLV Pit																	
T412V92058	20	22MAY02	19JUN02	0.00	A1A	SN-XXX Drain Line 3" Instl, Weld, & Test AP-101																	
T412V92059	25	23AUG02	27SEP02	0.00	A1A	SNXXXXXX 6" Clamshell Instl, Weld, & Test AP VLV																	
T412V92060	5	20SEP02	26SEP02	0.00	A1A	SN636/637/634 6" Clamshell Instl, Weld & Test																	
T412V92061	25	30SEP02	01NOV02	0.00	A1A	SNXXXXXX Electrical/Instl to AP VLV Pit																	
T412V92062	20	16APR02	13MAY02	0.00	A1A	SNXXXXXX Exc to Pc Tie-In																	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412V92063	0		17OCT02	0.00	A1A	Complete Tie-In SN636/637																				
T412V92064	0		03DEC02	0.00	A1A	Complete Pipeline New AP Pit to AP VLV Pit																				
T412V92065	0		27SEP02	0.00	A1A	Complete Tie-In Lines from New AP VLV Pit																				
T412V92066	20	06JAN03	31JAN03	0.00	A1A	ATP and Demobilization																				
T412V92067	0		14FEB03	0.00	A1A	Complete Bulk Const. AP Valve Pit																				
T412V92068	40	18FEB03	14APR03	0.00	A1A	Schedule Contingency																				
T412V92069	0		14APR03	0.00	A1A	Const. Compl - New AP Valve Pits & Xtr Line																				
T412V92070	20	04DEC02	03JAN03	0.00	A1A	Intersection Base & Leveling Course & Pave																				
T412V92071	10	17DEC02	02JAN03	0.00	A1A	Stabilization & Markers																				
T412V92072	15	07MAY02	28MAY02	0.00	A1A	Install Pipe Supports SN-XXX to Pc Tie-In																				
T412V92073	30	29MAY02	16JUL02	0.00	A1A	Install 3", Weld & Test to Pc Tie-In																				
T412V92074	5	27SEP02	03OCT02	0.00	A1A	SN636/637/634 Elect Instrumentation																				
T412V92075	20	04NOV02	03DEC02	0.00	A1A	SNXXXXXXX Backfill & Berm to Final Grade																				
T412V92076	10	04OCT02	17OCT02	0.00	A1A	SN636/637/634 Backfill & Berm to Final Grade																				
T412V92077	45	11JUL02	12SEP02	0.00	A1A	Install 6"/Clamshell, Weld & Test to Pc Tie-In																				
T412V92078	40	13SEP02	07NOV02	0.00	A1A	Install Elec./Instr. SN-XXX to Pc Tie-In																				
T412V92079	25	08NOV02	18DEC02	0.00	A1A	Backfill & Berm to Final Grade SN-XXX to Pc Tie-In																				
T412V92080	15	11NOV02	03DEC02	0.00	A1A	New Pit Lighting																				
T412V92081	10	25NOV02	10DEC02	0.00	A1A	Complete Backfill																				
T412V92082	15	11DEC02	03JAN03	0.00	A1A	Fence Relocation																				
T412V92083	251	02OCT01	30SEP02	0.00	A1A	Cm Administration FY01																				
T412V92084	238	23OCT01	30SEP02	0.00	A1A	Ct Gen'L Req'Mts & Tech Svcs FY01																				
T412V92085	89	01OCT02	07FEB03	0.00	A1A	Cm Administration FY02																				
T412V92086	89	01OCT02	07FEB03	0.00	A1A	Ct Gen'L Req'Mts & Tech Svcs FY02																				
T412V92087	34	01OCT01	15NOV01	0.00	A1A	Bid & Award 3" Sst																				
T412V92088	40	01OCT01	27NOV01	0.00	A1A	Proc. & Deliver Leak Detect Cabinets																				
T412V92089	5	01OCT01	05OCT01	0.00	A1A	Proc. & Deliver Nozzles																				
T412V92090	15	01OCT01	19OCT01	0.00	A1A	Proc. & Deliver Pipe and Valves																				
T412V92091	90	18NOV01	29MAR02	0.00	A1A	Procurement Of 3" Sst Bypass Piping																				
T412V92092	0		29MAR02	0.00	A1A	Deliver 3" SS to Perma-Pipe Fab Shop																				
T412V92093	1	08APR02	08APR02	0.00	A1A	Valve Pit Walls Concrete																				
T412V92094	0	01OCT01*		0.00	A1A	Start Procurement AP VLV Pit																				
T412V92095	15	28OCT02	15NOV02	0.00	A1A	Ct Tie-In Drain to AP-101																				
T412V92096	15	27JAN03	14FEB03	0.00	A1A	Punchlist																				

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
	SN-XXX Drain Line 6" Clamshell,Instl, Weld, Test																				
	Interf to ICD#06 (Act ICD#6A) Connect Fac to WTS																				
	SNXXX & SNXXX Exc. to Existing AP VLV Pit																				
	Stage 110 ton Crane In AP Farm																				
	Shift AP VLV Pit & Remove Cover Blocks																				
	Core Drill AP VLV Pit Wall & Instl 2Ea Nozzles																				
	Asbulid Nozzles In AP VLV Pit																				
	Fab 2Ea Jumpers for AP VLV Pit																				
	Instali Jumpers and Leak Test AP VLV Pit																				
	Instali Leak Detection & Valve Position Ind.																				
	Instali Cover Blocks AP VLV Pit																				
	Demob 110 ton Crane from AP Farm																				
	Mob 110 Ton Crane In AP Farm																				
	Demob 110 ton Crane from AP Farm																				
	Coredrill Cover Blocks AP VLV Pit																				
	Spec Cover Blocks AP VLV Pit																				
	W-521 Construct the AP Farm Waste Delivery Sys																				
	Develop Plan of Action (POA) LAW																				
	Develop Facility Plant Readiness Plan LAW																				
	Conduct Plant Readiness Mgmt Self Assmt LAW																				
	Prepare Draft PCP AP-101																				
	Review/Comment/Incorp Comments/Issue PCP AP-101																				
	Prepare ECNs and Revise PCP AP-101																				
	Prep and Issue Process Evaluation Report AP-101																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
T412V92097	30	20JUN02	01AUG02	0.00	A1A
T412V920M9	0		22NOV02	0.00	A1A
T412V92101	15	20JUN02	11JUL02	0.00	A1A
T412V92102	2	20JUN02	21JUN02	0.00	A1A
T412V92103	5	24JUN02	28JUN02	0.00	A1A
T412V92104	15	12JUL02	01AUG02	0.00	A1A
T412V92105	5	02AUG02	08AUG02	0.00	A1A
T412V92106	15	09AUG02	29AUG02	0.00	A1A
T412V92107	10	30SEP02	11OCT02	0.00	A1A
T412V92108	20	14OCT02	08NOV02	0.00	A1A
T412V92109	5	11NOV02	15NOV02	0.00	A1A
T412V92110	1	01JUL02	01JUL02	0.00	A1A
T412V92111	2	04NOV02	05NOV02	0.00	A1A
T412V92112	1	18NOV02	18NOV02	0.00	A1A
T412V92113	10	09AUG02	22AUG02	0.00	A1A
T412V92114	15	23AUG02	13SEP02	0.00	A1A
T412V92A	388*	01OCT01	14APR03	21,488,030.00	A1A
130.985 RPP Mgmt Assmt of Overall Readiness LAW Fd BNFL					
T413B65A	40	19JUN03*	14AUG03	8,773.30	A1A
T413B65B	30	15AUG03	26SEP03	38,961.01	A1A
T413B65C	120	01OCT03	24MAR04	403,483.74	A1A
130.V25 Prepare Process Control Plan for AP-101					
T413V25A	30	30SEP02	08NOV02	26,807.97	A1A
T413V25B	22	11NOV02	12DEC02	33,949.69	A1A
T413V25D	20	13DEC02	14JAN03	5,489.18	A1A
T413V25E	40	24JAN05	21MAR05	17,716.00	A1A

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
A1B LAW Ph 1 Tank 1 - AP-101 Sht 2																									
TW01 Tank Waste Characterization																									
100.P69 Samp/Anly AP-101 Samples per LAW DCO AP-101																									
T410P69G51	10	08JAN04	22JAN04	5,828.25	A1B	Write Grab TSAP-AP-101																			
T410P69G52	20	09JAN04	05FEB04	15,992.85	A1B	Plan/Schedule/Mat'l for Grab-AP-101																			
T410P69G53	9	25MAR04	06APR04	150,682.06	A1B	Acquire 5 Litre Grab Sample-AP-101																			
T410P69G54	88	07APR04	06AUG04	1,400,039.03	A1B	Grab Sample Analysis-AP-101																			
T410P69G55	26	09AUG04	14SEP04	30,904.86	A1B	Issue Grab Data Report-AP-101																			
T410P69G5M	0	25MAR04		0.00	A1B	Start Certification																			
100.P69 Provide AP-101 Samples from AP-101 to BNFL					Ship Hedgehog Liquid, Grab-AP-101																				
T410P69GHL	7	07APR04	13APR04	10,529.23	A1B																				
TW03 Tank Farm Operations																									
260.D15 Dsn 244-S DCRT Compliance Updates and Obtain CD-3																									
SW2SD15186	55	03OCT00	20DEC00	893,203.97	A1B	244S-DCRT - Definitive Design-Phase 2																			
SW2SD15187	45	24JUL00	25SEP00	488,070.72	A1B	244S-DCRT - Definitive Design-Phase 2																			
SW5H0050	0	24JUL00		0.00	A1B	Start 244S-DCRT Definitive Design																			
SW5H1111	20	24JUL00	18AUG00	0.00	A1B	Drawings																			
SW5H1112	20	24JUL00	18AUG00	0.00	A1B	Construction Specifications																			
SW5H1113	20	24JUL00	18AUG00	0.00	A1B	Procurement Specifications																			
SW5H1114	20	24JUL00	18AUG00	0.00	A1B	Calculations																			
SW5H1115	10	21AUG00	01SEP00	0.00	A1B	Checking/Internal Reviews																			
SW5H1116	10	05SEP00	18SEP00	0.00	A1B	Interdiscipline Reviews																			
SW5H1117	10	18SEP00	02OCT00	0.00	A1B	Client Reviews																			
SW5H1118	45	24JUL00	25SEP00	0.00	A1B	Support Activities for Engineering																			
SW5H1119	0		02OCT00	0.00	A1B	30% Design Review																			
SW5H1121	10	03OCT00	18OCT00	0.00	A1B	Drawings																			
SW5H1122	10	03OCT00	18OCT00	0.00	A1B	Construction Specifications																			
SW5H1123	10	03OCT00	18OCT00	0.00	A1B	Procurement Specifications																			
SW5H1124	10	03OCT00	18OCT00	0.00	A1B	Calculations																			
SW5H1125	5	17OCT00	23OCT00	0.00	A1B	Checking/Internal Reviews																			
SW5H1126	5	24OCT00	30OCT00	0.00	A1B	Interdiscipline Reviews																			
SW5H1127	10	31OCT00	13NOV00	0.00	A1B	Client Reviews																			
SW5H1128	30	03OCT00	13NOV00	0.00	A1B	Support Activities for Engineering																			
SW5H1129	0		13NOV00	0.00	A1B	60% Design Review																			
SW5H1131	10	14NOV00	29NOV00	0.00	A1B	Drawings																			
SW5H1132	10	14NOV00	29NOV00	0.00	A1B	Construction Specifications																			

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SWSH1134	10	14NOV00	28NOV00	0.00	A1B	Calculations																
SWSH1135	3	30NOV00	04DEC00	0.00	A1B	Checking/Initial Reviews																
SWSH1136	3	05DEC00	07DEC00	0.00	A1B	Interdiscipline Reviews																
SWSH1137	5	08DEC00	14DEC00	0.00	A1B	Client Reviews																
SWSH1138	20	14NOV00	13DEC00	0.00	A1B	Support Activities for Engineering																
SWSH1139	0		14DEC00	0.00	A1B	90% Design Review																
SWSH1141	4	15DEC00	20DEC00	0.00	A1B	Drawings																
SWSH1142	4	15DEC00	20DEC00	0.00	A1B	Support Activities for Engineering																
SWSH1201	105	24JUL00	20DEC00	0.00	A1B	244 S DCRT Definitive Design - Engineering Suppo																
SWSH1202	0		20DEC00	0.00	A1B	Complete 244S-DCRT Definitive Design																
250.DM5 Construct 244-S DCRT Compliance Upgrades																						
SW25D45100	149	01OCT01	03MAY02	112,996.76	A1B	244-S DCRT Design, Procure, Constr Spt PH-2																
SW25D45101	167	06MAY02	03JAN03	839,168.80	A1B	244-S DCRT Design, Procure, Constr Spt PH-2																
SW25D45105	125	01OCT01	01APR02	975,543.58	A1B	244S-DCRT - Procurement-Phase 2																
SW25D45108	149	01MAR02	30SEP02	5,091,948.84	A1B	244S-DCRT - Construction-Phase 2																
SW25D45109	0	21DEC00		0.00	A1B	CD-3 Approval-Phase 2 244S DCRT																
SW25D45116	149	01MAR02	30SEP02	589,769.77	A1B	244S-DCRT - HPT Support-Phase 2																
SW25D45C00	64	01OCT02	03JAN03	139,076.27	A1B	244S-DCRT E&I During Construction-Phase 2																
SW25D45C01	149	01MAR02	30SEP02	394,671.36	A1B	244S-DCRT E&I During Construction-Phase 2																
SW25D45C04	85	01OCT02	06JAN03	158,918.68	A1B	244S-DCRT - HPT Support-Phase 2																
SW25D45C10	65	01OCT02	08JAN03	868,754.90	A1B	244S-DCRT - Construction-Phase 2																
SW3C5G1A	105	24JUL00	20DEC00	0.00	A1B	Design - 244S - DCRT																
SW3C5G2A	130	01MAR02	03SEP02	0.00	A1B	Prg-Construction Planning - 244S - DCRT																
SW3C5G3A	125	01OCT01	01APR02	0.00	A1B	Procurement - 244S - DCRT																
SW3C5G4A	83	04SEP02	03JAN03	0.00	A1B	During Construction - 244S - DCRT																
SW5H1203	0	04SEP02		0.00	A1B	Start Construction - 244S-DCRT Phase 2																
SW5H1204	0		06JAN03	0.00	A1B	Complete Const / Acceptance-244S-DCRT Phase 2																
SW5H2111	213	01MAR02	03JAN03	0.00	A1B	ECN'S																
SW5H2112	213	01MAR02	03JAN03	0.00	A1B	USQ's																
SW5H2113	213	01MAR02	03JAN03	0.00	A1B	NCR Resolution																
SW5H2114	213	01MAR02	03JAN03	0.00	A1B	Meetings & Field Support																
SW5H2115	213	01MAR02	03JAN03	0.00	A1B	Update RVR																
SW5H2116	213	01MAR02	03JAN03	0.00	A1B	Prepare ATP's																
SW5H2117	213	01MAR02	03JAN03	0.00	A1B	ATP Test Director																
SW5H2118	213	01MAR02	03JAN03	0.00	A1B	CGI Evaluation																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5H2119	231	27FEB02	27JAN03	0.00	A1B													
SW5H2121	213	01MAR02	03JAN03	0.00	A1B													
SW5H2131	213	01MAR02	03JAN03	0.00	A1B													
SW5H3B00	125	01OCT01	01APR02	0.00	A1B													
SW5H4B001	2	01OCT02	02OCT02	0.00	A1B													
SW5H4B002	2	03OCT02	04OCT02	0.00	A1B													
SW5H4B003	1	07OCT02	07OCT02	0.00	A1B													
SW5H4B004	1	08OCT02	08OCT02	0.00	A1B													
SW5H4B005	2	09OCT02	10OCT02	0.00	A1B													
SW5H4B006	10	11OCT02	24OCT02	0.00	A1B													
SW5H4B007	2	08OCT02	09OCT02	0.00	A1B													
SW5H4B008	8	19OCT02	21OCT02	0.00	A1B													
SW5H4B009	2	22OCT02	23OCT02	0.00	A1B													
SW5H4B00B	1	25OCT02	25OCT02	0.00	A1B													
SW5H4B00C	1	28OCT02	28OCT02	0.00	A1B													
SW5H4B00D	5	01OCT02	07OCT02	0.00	A1B													
SW5H4B00E	3	08OCT02	10OCT02	0.00	A1B													
SW5H4B00F	2	29OCT02	30OCT02	0.00	A1B													
SW5H4B00G	2	31OCT02	01NOV02	0.00	A1B													
SW5H4B00H	29	01OCT02	08NOV02	0.00	A1B													
SW5H4B00J	12	04NOV02	19NOV02	0.00	A1B													
SW5H4B00M	1	24OCT02	24OCT02	0.00	A1B													
SW5H4B00N	9	20NOV02	04DEC02	0.00	A1B													
SW5H4B02A	2	04SEP02	05SEP02	0.00	A1B													
SW5H4B02B	1	04SEP02	04SEP02	0.00	A1B													
SW5H4B03A	3	04SEP02	08SEP02	0.00	A1B													
SW5H4B03B	1	09SEP02	09SEP02	0.00	A1B													
SW5H4B05	3	14NOV02	19NOV02	0.00	A1B													
SW5H4B06	51	04SEP02	13NOV02	0.00	A1B													
SW5H4B07	6	04SEP02	11SEP02	0.00	A1B													
SW5H4B09	10	06SEP02	19SEP02	0.00	A1B													
SW5H4B10	17	19NOV02	13DEC02	0.00	A1B													
SW5H4B11	3	16DEC02	18DEC02	0.00	A1B													
SW5H4B11A	10	10SEP02	23SEP02	0.00	A1B													

Activity ID	Orig Dtr	Early Start	Early Finish	Budgeted Cost	Logic Sheet
SW5H4B11B	2	24SEP02	25SEP02	0.00	A1B
SW5H4B12	10	18DEC02	06JAN03	0.00	A1B
SW5H4B12A	3	26SEP02	30SEP02	0.00	A1B
SW5H4B12B	8	04SEP02	13SEP02	0.00	A1B
SW5H4B14A	2	01OCT02	02OCT02	0.00	A1B
SW5H4B14D	5	04SEP02	10SEP02	0.00	A1B
SW5H4B14E	2	11SEP02	12SEP02	0.00	A1B
SW5H4B14F	2	18SEP02	17SEP02	0.00	A1B
SW5H4B15A	10	22AUG02	05SEP02	0.00	A1B
SW5H4B15B	2	08SEP02	09SEP02	0.00	A1B
SW5H4B15C	15	10SEP02	30SEP02	0.00	A1B
SW5H4B16	2	20SEP02	23SEP02	0.00	A1B
SW5H4B35A	20	18SEP02	15OCT02	0.00	A1B
SW5H4B35B	20	18SEP02	15OCT02	0.00	A1B
SW5H4B35C	20	18SEP02	15OCT02	0.00	A1B
SW5H4N	213	01MAR02	03JAN03	0.00	A1B
SW5H4P	213	01MAR02	03JAN03	0.00	A1B
SW5H4T00	83	04SEP02	03JAN03	0.00	A1B
250.D76 Startup and Test 244-S DCRT Compliance Upgrs					
SW25D75110	128	01APR02	30SEP02	1,105,011.44	A1B
SW25D7511A	189	01OCT02	01JUL03	638,105.35	A1B
SW3K5G3A1	30	15APR02	24MAY02	0.00	A1B
SW3K5G3A2	30	01APR02	10MAY02	0.00	A1B
SW3K5G3A3	30	15APR02	24MAY02	0.00	A1B
SW3K5G3A4	30	01APR02	10MAY02	0.00	A1B
SW3K5G3A5	30	28MAY02	09JUL02	0.00	A1B
SW3K5G3A6	30	17JUN02	28JUL02	0.00	A1B
SW3K5G3A7	20	22APR02	17MAY02	0.00	A1B
SW3K5G3A8	20	20MAY02	17JUN02	0.00	A1B
SW3K5G3A9	39	20MAY02	15JUL02	0.00	A1B
SW3K5G3AA	40	28JAN03	25MAR03	0.00	A1B
SW3K5G3AB	45	07JAN03	11MAR03	0.00	A1B
SW3K5G3AC	40	26MAR03	20MAY03	0.00	A1B
SW3K5G3AE	95	07JAN03	20MAY03	0.00	A1B

Remove Existing Vapor Pressure Instruments

Contingency

Ventilation Skid Connections

PLC Equipment

Existing PNLBD "A" to Ventilation Skid

Ventilation Skid Ground Grid and Bonding

Freeze Protection For Ventilation

Electrical Ventilation Demolition

Site Conduit Excavation

Site Conduit Installation

Site Conduit Backfill

Site Pull Wire & Terminate

Encased Pipe Leak Detectors Assembly

Encased Pipe Leak Detectors Conduit & Wire

Encased LDE Assembly Removal

Construction Management

Construction Equipment

244S - DCRT HPT Support

Startup & Testing -244S-DCRT Support of DD

Startup & Testing -244S-DCRT Support of DD

Op's PRO'S for Vent

Op's PRO'S for Pit Work

Maint PRO'S for Vent

Maint PRO'S for Pits

Develop Training for Vent

Perform Training for Vent

Develop Training for Pits

Perform Training for Pits

Ops Drills for Vent

OTP'S for Vent

OTP'S for Pits

Vent Startup

Op'S LOE Support

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
250.D85 Part Mgmt Self Assmt for 244-S DCRT Comp Upgrs																											
SW25D95A	45	06JAN03*	10MAR03	24,442.83	A1B																						
SW25D95B	40	11MAR03	05MAY03	8,773.30	A1B																						
SW25D95D	30	06MAY03	17JUN03	38,981.01	A1B																						
SW25D95E	60	02JUL03	25SEP03	335,359.89	A1B																						
250.D97 Part Contr Ready Assmt 244-S DCRT Comp Upgrs																											
SW25D97125	15	26SEP03	16OCT03	0.00	A1B																						
SW25D97A	15	26SEP03	16OCT03	63,902.29	A1B																						
SW25D97B	10	26SEP03	09OCT03	105,880.20	A1B																						
SW25D97C	5	10OCT03	16OCT03	38,245.12	A1B																						
TW04 Retrieval																											
120.D16 Proj W-525 Tank Farm Upgrades																											
T412D15A	251	02OCT00*	28SEP01	334,139.20	A1B																						
T412D15B1	252	01OCT01	30SEP02	1,500,000.00	A1B																						
T412D15B2	252	01OCT02	30SEP03	6,000,000.00	A1B																						
T412D15B3	253	01OCT03	30SEP04	10,500,000.00	A1B																						
T412D15B4	252	01OCT04	30SEP05	6,000,000.00	A1B																						
T412D15C1	252	01OCT01	30SEP02	1,000,000.00	A1B																						
T412D15C2	252	01OCT02	30SEP03	1,000,000.00	A1B																						
T412D15C3	253	01OCT03	30SEP04	1,000,000.00	A1B																						
T412D15D1	252	01OCT01	30SEP02	2,323,000.00	A1B																						
T412D15D2	252	01OCT02	30SEP03	5,353,000.00	A1B																						
T412D15D3	253	01OCT03	30SEP04	11,089,000.00	A1B																						
T412D15D4	252	01OCT04	30SEP05	4,635,000.00	A1B																						
150.V25 Prov AP-101 Feed Bch Info (AP-101) to DOE-ORP																											
T415V25A	2	15SEP04	16SEP04	645.48	A1B																						
T415V25B	5	17SEP04	23SEP04	483.40	A1B																						
T415V25BM	0		23SEP04	0.00	A1B																						
150.V30 Provide Approval to Deliver LAW Feed Batch #1																											
T415V30A	30	24SEP04	23OCT04	0.00	A1B																						
160.V35 Deliver AP-101 Feed from AP-101 to BNFL Facility																											
T415V35A	5	06OCT04*	12OCT04	4,757.00	A1B																						
T415V35B	13	09JAN05	21JAN05	39,861.32	A1B																						
T415V35BM	0	09JAN05		0.00	A1B																						
T415V35BN	0	09JAN05		0.00	A1B																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
TW06 Privatization Phase 1																										
350.010 Pretreat 1st LAW Feed Batch																										
T435010A	30	01MAY06	30MAY06		0.00	A1B																				
T435010AM	0	01MAY06			0.00	A1B																				
350.015 Vitrify 1st LAW Feed Batch																										
T435015A	731	01DEC06	30NOV08		0.00	A1B																				
T435015AM	0	01DEC06			0.00	A1B																				
350.020 Pretreat 2nd LAW Feed Batch																										
T435020A	30	01NOV06	30NOV08		0.00	A1B																				
350.025 Vitrify 2nd LAW Feed Batch																										
T435025A	274	01DEC08	31AUG09		0.00	A1B																				
T435025AM	0		31AUG09		0.00	A1B																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
A2A LAW Ph 1 Tank 2 - AN-102 Sht 1																										
TW01 Tank Waste Characterization																										
100.N08 Prov Post Part B2 Samp 2AN per ICD 23 to BNFL																										
T410N08C0	5	21APR00	27APR00	2,874.76	A2A																					
T410N08C1	10	21APR00	04MAY00	6,712.86	A2A																					
T410N08C2	30	21APR00	02JUN00	249,295.22	A2A																					
T410N08C3	20	03JUL00	31JUL00	517,197.36	A2A																					
T410N08C4	130	01AUG00	04FEB01	140,192.57	A2A																					
T410N08CPS	10	15AUG00	28AUG00	66,469.14	A2A																					
TW03 Tank Farm Operations																										
230.N08 Mgmt Self-Assmt W314 Ph1 AN (AN-AN-B Ph) Upg																										
SW25N40A	20	01OCT99	28OCT99	37,051.73	A2A																					
SW25N40B	20	01OCT99	28OCT99	11,554.16	A2A																					
TW04 Retrieval																										
120.B39 Ret Prog Direction to P1 W-211 2AP/AP																										
T412B39A	5	01OCT99	07OCT99	2,999.34	A2A																					
120.B37 Update Den for AP-102 & AP-104 Mixing & Ret Sys																										
T412B37B2S	148	01OCT99	04MAY00	424,031.87	A2A																					
120.B40 Prep Tanks AP-102/AP-104 Turnover to P1 Contr																										
T412B40A	84	02OCT00	01FEB01	198,528.43	A2A																					
T412B40B	5	02OCT00	06OCT00	5,286.00	A2A																					
120.B42 Procure Eqmt for AP-102/AP-104 Mixing & Ret Sys																										
T412B42B30	148	01MAR01	28SEP01	929,488.00	A2A																					
T412B42B40	62	01OCT01	31DEC01	464,744.00	A2A																					
120.B45 Construct AP-102 & AP-104 Mixing & Ret Sys																										
T412B45AA	20	01OCT01	28OCT01	0.00	A2A																					
T412B45AC	403	28OCT01	05JUN03	0.00	A2A																					
T412B45AE	413	15OCT01	05JUN03	0.00	A2A																					
T412B45AG	423	01OCT01	05JUN03	0.00	A2A																					
T412B45AM	0	01OCT01		0.00	A2A																					
T412B45B20	252	01OCT01	30SEP02	1,249,402.14	A2A																					
T412B45B21	295	01OCT02	02DEC03	1,274,300.07	A2A																					
T412B45B40	18	01OCT01	24OCT01	1,025,325.59	A2A																					
T412B45B41	9	25OCT01	06NOV01	887,372.35	A2A																					
T412B45B42	9	07NOV01	19NOV01	668,128.14	A2A																					
T412B45B43	9	20NOV01	04DEC01	200,800.17	A2A																					
T412B45B44	9	05DEC01	17DEC01	157,939.32	A2A																					
T412B45B45	9	18DEC01	02JAN02	538,132.71	A2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412B45B46	9	03JAN02	15JAN02	172,805.57	A2A																					
T412B45B47	9	16JAN02	28JAN02	348,100.60	A2A																					
T412B45B48	9	29JAN02	08FEB02	157,951.06	A2A																					
T412B45B49	40	09APR02	04JUN02	2,255,537.82	A2A																					
T412B45B4M	0		02DEC03	0.00	A2A																					
T412B45B50	36	08JAN03	27FEB03	2,081,828.05	A2A																					
T412B45B51	36	01OCT01	19NOV01	373,382.63	A2A																					
T412B45B52	36	28FEB03	18APR03	672,962.39	A2A																					
T412B45B53	5	23SEP02	27SEP02	694,146.23	A2A																					
T412B45B54	9	04OCT02	16OCT02	346,737.93	A2A																					
T412B45B55	9	17OCT02	28OCT02	61,931.00	A2A																					
T412B45B56	9	30OCT02	11NOV02	208,374.21	A2A																					
T412B45B57	9	12NOV02	22NOV02	192,627.25	A2A																					
T412B45B58	9	25NOV02	09DEC02	223,076.07	A2A																					
T412B45B59	9	10DEC02	20DEC02	179,358.00	A2A																					
T412B45B60	9	23DEC02	07JAN03	106,776.37	A2A																					
T412B45B61	18	05JUN02	26JUN02	495,001.78	A2A																					
T412B45B62	18	01JUL02	25JUL02	637,323.30	A2A																					
T412B45B63	40	11FEB02	08APR02	953,213.67	A2A																					
T412B45B64	18	26JUL02	20AUG02	902,050.73	A2A																					
T412B45B65	22	21AUG02	20SEP02	432,107.87	A2A																					
T412B45B66	82	06AUG03	02DEC03	832,393.03	A2A																					
T412B45B73	4	30SEP02	03OCT02	694,146.23	A2A																					
T412B45BA	5	22OCT01	26OCT01	0.00	A2A																					
T412B45BC	10	08OCT01	19OCT01	0.00	A2A																					
T412B45BE	20	12NOV01	11DEC01	0.00	A2A																					
T412B45BJ	10	29OCT01	09NOV01	0.00	A2A																					
T412B45CA	70	01OCT01	11JAN02	0.00	A2A																					
T412B45CAC	5	21JAN02	25JAN02	0.00	A2A																					
T412B45CAE	1	26JAN02	28JAN02	0.00	A2A																					
T412B45CAG	3	28JAN02	30JAN02	0.00	A2A																					
T412B45CAJ	2	31JAN02	01FEB02	0.00	A2A																					
T412B45CAL	3	31JAN02	04FEB02	0.00	A2A																					
T412B45CAN	1	04FEB02	04FEB02	0.00	A2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412B45CAQ	4	05FEB02	08FEB02	0.00	A2A																					
T412B45CAS	3	11FEB02	13FEB02	0.00	A2A																					
T412B45CAU	1	14FEB02	14FEB02	0.00	A2A																					
T412B45CAW	5	26FEB02	04MAR02	0.00	A2A																					
T412B45CAY	2	19FEB02	19FEB02	0.00	A2A																					
T412B45CBA	1	20FEB02	20FEB02	0.00	A2A																					
T412B45CBC	2	14FEB02	15FEB02	0.00	A2A																					
T412B45CBE	5	14JAN02	18JAN02	0.00	A2A																					
T412B45CBG	5	19FEB02	25FEB02	0.00	A2A																					
T412B45CBJ	2	15MAR02	18MAR02	0.00	A2A																					
T412B45CBL	2	19MAR02	20MAR02	0.00	A2A																					
T412B45CBN	1	21MAR02	21MAR02	0.00	A2A																					
T412B45CBQ	2	21MAR02	22MAR02	0.00	A2A																					
T412B45CBS	3	25MAR02	27MAR02	0.00	A2A																					
T412B45CBW	2	28MAR02	29MAR02	0.00	A2A																					
T412B45CBI	4	01APR02	04APR02	0.00	A2A																					
T412B45CCA	3	05APR02	09APR02	0.00	A2A																					
T412B45CCE	5	19APR02	25APR02	0.00	A2A																					
T412B45CCJ	2	10APR02	11APR02	0.00	A2A																					
T412B45CCL	1	12APR02	12APR02	0.00	A2A																					
T412B45CCN	1	15APR02	15APR02	0.00	A2A																					
T412B45CCQ	2	10APR02	11APR02	0.00	A2A																					
T412B45CCS	5	08MAR02	14MAR02	0.00	A2A																					
T412B45CCU	5	12APR02	18APR02	0.00	A2A																					
T412B45CCY	5	14FEB02	21FEB02	0.00	A2A																					
T412B45CDA	3	22FEB02	28FEB02	0.00	A2A																					
T412B45CDC	1	27FEB02	27FEB02	0.00	A2A																					
T412B45CDE	5	28FEB02	06MAR02	0.00	A2A																					
T412B45CDG	1	07MAR02	07MAR02	0.00	A2A																					
T412B45CDJ	1	08MAR02	08MAR02	0.00	A2A																					
T412B45CDY	1	17APR02	17APR02	0.00	A2A																					
T412B45CEA	1	17APR02	17APR02	0.00	A2A																					
T412B45CEC	2	18APR02	19APR02	0.00	A2A																					
T412B45CEE	1	22APR02	22APR02	0.00	A2A																					

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
	Mob & Lock Out Systems to be Modified																				
	Demob																				
	Scan for Excavation permit																				
	Generate Excavation Permit																				
	Ops Review and Release Package to Field																				
	Prep CWP/JCS Work Package																				
	Survey Location for Excavation																				
	Op's Lock Out of Required Systems																				
	Mobilize Excavation Equipment																				
	Excavate North/South Transfer Line																				
	Electrical Excavation																				
	Armored Cable Excavation																				
	Sono Tube Excavations for Elec. Term. Boxes																				
	Complete Backfill																				
	Stabilization																				
	De-Mobilization																				
	Package Prep and Pre-Fabrication																				
	Fab Piping & Test 1/2" Service Water 0304-M9																				
	Perform Field Welds 1/2" Service Water 0304-M9																				
	Hydro Test 1/2" Service Water 0304-M9																				
	Insulate & Heal Trace 1/2" Service Water 0304-M9																				
	Fab Piping & Test 1/2" Service Water 0302-M9																				
	Perform Field Welds 1/2" Service Water 0302-M9																				
	Hydro Test 1/2" Service Water 0302-M9																				
	Insulate & Heal Trace 1/2" Service Water 0302-M9																				
	Fabricated Nitrogen Racks 2ea.																				
	Form/Rebar/Pour Nitrogen Rack Pads 2ea.																				
	Nitrogen Hose Installation																				
	Nitrogen Hose Installation																				
	Fab Instrument Air/Purge Line																				
	Test Instrument Air/Purge Line																				
	Tie-In Instrument Air/Purge Line to Existing																				
	Install Tubing Hangers To Instr. Air/Purge Line																				
	AP02A-EDS-0P-122																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
T412B45DAU	5	12SEP02	18SEP02	0.00	A2A
T412B45DAW	3	31OCT02	04NOV02	0.00	A2A
T412B45DCL	3	29OCT01	31OCT01	0.00	A2A
T412B45DCN	20	01NOV01	30NOV01	0.00	A2A
T412B45DCQ	5	15MAR02	21MAR02	0.00	A2A
T412B45DCS	70	03DEC01	14MAR02	0.00	A2A
T412B45DCU	3	22MAR02	28MAR02	0.00	A2A
T412B45DCW	4	22MAR02	27MAR02	0.00	A2A
T412B45DCY	5	28MAR02	03APR02	0.00	A2A
T412B45DDA	34	04APR02	21MAY02	0.00	A2A
T412B45DDN	5	22MAY02	29MAY02	0.00	A2A
T412B45DDQ	5	30MAY02	05JUN02	0.00	A2A
T412B45DDS	2	06JUN02	07JUN02	0.00	A2A
T412B45DDU	10	25JUL02	07AUG02	0.00	A2A
T412B45DDW	5	08AUG02	14AUG02	0.00	A2A
T412B45DDY	1	15AUG02	15AUG02	0.00	A2A
T412B45DEA	40	01OCT01	27NOV01	0.00	A2A
T412B45DME	11	10JUN02	24JUN02	0.00	A2A
T412B45DMG	3	25JUN02	27JUN02	0.00	A2A
T412B45DMJ	2	28JUN02	01JUL02	0.00	A2A
T412B45DML	2	02JUL02	03JUL02	0.00	A2A
T412B45DMN	7	05JUL02	15JUL02	0.00	A2A
T412B45DMQ	3	16JUL02	18JUL02	0.00	A2A
T412B45DMS	2	19JUL02	22JUL02	0.00	A2A
T412B45DMU	2	23JUL02	24JUL02	0.00	A2A
T412B45DMS	25	23JUL02	26AUG02	0.00	A2A
T412B45DMU	3	27AUG02	29AUG02	0.00	A2A
T412B45DMW	2	30AUG02	03SEP02	0.00	A2A
T412B45DMY	2	04SEP02	05SEP02	0.00	A2A
T412B45DPJ	1	06SEP02	08SEP02	0.00	A2A
T412B45DPL	1	09SEP02	09SEP02	0.00	A2A
T412B45DPN	1	10SEP02	10SEP02	0.00	A2A
T412B45DPQ	2	11SEP02	12SEP02	0.00	A2A
T412B45DPS	3	07FEB03	11FEB03	0.00	A2A

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412B4SDPU	3	12FEB03	14FEB03	0.00	A2A																					
T412B4SDPW	2	18FEB03	19FEB03	0.00	A2A																					
T412B4SDPY	2	20FEB03	21FEB03	0.00	A2A																					
T412B4SDQL	3	25FEB03	27FEB03	0.00	A2A																					
T412B4SDQN	2	28FEB03	03MAR03	0.00	A2A																					
T412B4SDQQ	3	04MAR03	06MAR03	0.00	A2A																					
T412B4SDQS	2	07MAR03	10MAR03	0.00	A2A																					
T412B4SDRJ	10	11MAR03	24MAR03	0.00	A2A																					
T412B4SDRL	2	25MAR03	26MAR03	0.00	A2A																					
T412B4SDRN	4	30JAN03	04FEB03	0.00	A2A																					
T412B4SDRQ	2	05FEB03	06FEB03	0.00	A2A																					
T412B4SDRS	2	27MAR03	28MAR03	0.00	A2A																					
T412B4SDRU	2	31MAR03	01APR03	0.00	A2A																					
T412B4SDRW	7	02APR03	10APR03	0.00	A2A																					
T412B4SDRY	2	11APR03	14APR03	0.00	A2A																					
T412B4SDSA	4	14FEB03	20FEB03	0.00	A2A																					
T412B4SDSC	2	21FEB03	24FEB03	0.00	A2A																					
T412B4SDSE	2	25FEB03	26FEB03	0.00	A2A																					
T412B4SDSG	2	27FEB03	28FEB03	0.00	A2A																					
T412B4SDSJ	7	03MAR03	11MAR03	0.00	A2A																					
T412B4SDSL	2	12MAR03	13MAR03	0.00	A2A																					
T412B4SDSN	2	29OCT01	30OCT01	0.00	A2A																					
T412B4SDSQ	3	31OCT01	02NOV01	0.00	A2A																					
T412B4SDSS	3	05NOV01	07NOV01	0.00	A2A																					
T412B4SDSU	3	08NOV01	12NOV01	0.00	A2A																					
T412B4SDSW	4	13NOV01	16NOV01	0.00	A2A																					
T412B4SDSY	1	19NOV01	19NOV01	0.00	A2A																					
T412B4SDTA	2	20NOV01	21NOV01	0.00	A2A																					
T412B4SDTC	1	26NOV01	26NOV01	0.00	A2A																					
T412B4SDTE	5	27NOV01	03DEC01	0.00	A2A																					
T412B4SDTG	5	25MAR03	31MAR03	0.00	A2A																					
T412B4SDTJ	14	01APR03	16APR03	0.00	A2A																					
T412B4SDTL	10	21APR03	02MAY03	0.00	A2A																					
T412B4SDTN	10	05MAY03	16MAY03	0.00	A2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412B45DTQ	14	19MAY03	06JUN03	0.00	A2A																					
T412B45DTS	7	09JUN03	17JUN03	0.00	A2A																					
T412B45DTU	6	05NOV02	12NOV02	0.00	A2A																					
T412B45DTW	3	13NOV02	15NOV02	0.00	A2A																					
T412B45DTY	24	18NOV02	23DEC02	0.00	A2A																					
T412B45DUA	2	28DEC02	27DEC02	0.00	A2A																					
T412B45DUC	3	30DEC02	02JAN03	0.00	A2A																					
T412B45DUE	1	03JAN03	03JAN03	0.00	A2A																					
T412B45DUG	10	06JAN03	17JAN03	0.00	A2A																					
T412B45DUJ	10	20JAN03	31JAN03	0.00	A2A																					
T412B45DUL	5	03FEB03	07FEB03	0.00	A2A																					
T412B45EAN	20	25NOV02	28DEC02	0.00	A2A																					
T412B45EAQ	5	27DEC02	03JAN03	0.00	A2A																					
T412B45EAS	3	07JAN03	09JAN03	0.00	A2A																					
T412B45EAT	1	06JAN03	06JAN03	0.00	A2A																					
T412B45EAU	3	20JAN03	22JAN03	0.00	A2A																					
T412B45EAW	2	23JAN03	24JAN03	0.00	A2A																					
T412B45EAY	1	27JAN03	27JAN03	0.00	A2A																					
T412B45EBA	2	26JAN03	29JAN03	0.00	A2A																					
T412B45EBC	70	09AUG02	15NOV02	0.00	A2A																					
T412B45EBE	5	18NOV02	22NOV02	0.00	A2A																					
T412B45EBG	2	27DEC02	30DEC02	0.00	A2A																					
T412B45EBJ	2	31DEC02	02JAN03	0.00	A2A																					
T412B45EBL	1	03JAN03	03JAN03	0.00	A2A																					
T412B45EBN	2	06JAN03	07JAN03	0.00	A2A																					
T412B45ECA	3	03FEB03	05FEB03	0.00	A2A																					
T412B45ECC	5	27JAN03	31JAN03	0.00	A2A																					
T412B45ECE	35	04DEC02	24JAN03	0.00	A2A																					
T412B45ECG	5	27JAN03	31JAN03	0.00	A2A																					
T412B45ECJ	3	14JAN03	18JAN03	0.00	A2A																					
T412B45ECL	5	06JAN03	10JAN03	0.00	A2A																					
T412B45ECM	1	13JAN03	13JAN03	0.00	A2A																					
T412B45ECN	3	04FEB03	08FEB03	0.00	A2A																					
T412B45ECQ	2	07FEB03	10FEB03	0.00	A2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412L52A15	85	01OCT02	03FEB03	0.00	A2A																					
T412L52A16	149	01OCT02	05MAY03	0.00	A2A																					
T412L52A17	0	01OCT02*		0.00	A2A																					
T412L52A23	200	01OCT02	17JUL03	0.00	A2A																					
T412L52I30	376	01OCT02*	09DEC03	2,883,283.39	A2A																					
120.L55 Construct AN-102 Hiding and Retrieval System																										
T412L55010	514	01OCT03	13OCT05	0.00	A2A																					
T412L55011	514	01OCT03	13OCT05	0.00	A2A																					
T412L55012	20	01OCT03	28OCT03	0.00	A2A																					
T412L55013	10	08OCT03	21OCT03	0.00	A2A																					
T412L55014	10	08OCT03	21OCT03	0.00	A2A																					
T412L55015	459	15OCT03	10AUG05	0.00	A2A																					
T412L55016	5	22OCT03	28OCT03	0.00	A2A																					
T412L55017	10	29OCT03	11NOV03	0.00	A2A																					
T412L55018	20	12NOV03	11DEC03	0.00	A2A																					
T412L55019	100	19MAR04	09AUG04	0.00	A2A																					
T412L5501A	0	01OCT03*		0.00	A2A																					
T412L5501M	0	17OCT05	14OCT05	0.00	A2A																					
T412L55020	100	19MAR04	09AUG04	0.00	A2A																					
T412L55021	70	01OCT03	13JAN04	0.00	A2A																					
T412L55022	5	14JAN04	20JAN04	0.00	A2A																					
T412L55023	1	21JAN04	21JAN04	0.00	A2A																					
T412L55024	1	21JAN04	21JAN04	0.00	A2A																					
T412L55025	3	22JAN04	26JAN04	0.00	A2A																					
T412L55026	1	27JAN04	27JAN04	0.00	A2A																					
T412L55027	1	28JAN04	28JAN04	0.00	A2A																					
T412L55028	3	29JAN04	02FEB04	0.00	A2A																					
T412L55029	4	03FEB04	08FEB04	0.00	A2A																					
T412L55030	3	09FEB04	11FEB04	0.00	A2A																					
T412L55031	3	12FEB04	17FEB04	0.00	A2A																					
T412L55032	4	18FEB04	23FEB04	0.00	A2A																					
T412L55033	1	24FEB04	24FEB04	0.00	A2A																					
T412L55034	6	24FEB04	02MAR04	0.00	A2A																					
T412L55035	3	25FEB04	27FEB04	0.00	A2A																					
T412L55036	5	01MAR04	05MAR04	0.00	A2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412L55037	5	21JAN04	27JAN04	0.00	A2A	Ops Review and Release Package to Field																				
T412L55038	1	17MAR04	17MAR04	0.00	A2A	Mob AN-102 Riser 011																				
T412L55039	1	18MAR04	18MAR04	0.00	A2A	Sniff Pit Prior to Manhole Cover Removal																				
T412L55040	1	18MAR04	18MAR04	0.00	A2A	Remove Manhole Cover																				
T412L55041	2	19MAR04	22MAR04	0.00	A2A	Rmv Pressure Sensor & Instl in Container																				
T412L55042	1	23MAR04	23MAR04	0.00	A2A	Install Depth Verification Plug																				
T412L55043	2	24MAR04	25MAR04	0.00	A2A	Depth Verification AN-102 Pit Riser 011																				
T412L55044	1	26MAR04	26MAR04	0.00	A2A	Demob Riser 011 tank AN-102																				
T412L55045	6	28JAN04	04FEB04	0.00	A2A	Ops Review and Release Package to Field																				
T412L55046	3	03MAR04	05MAR04	0.00	A2A	Install Ramd Equip (LLCE, FR, Misc)																				
T412L55047	4	08MAR04	11MAR04	0.00	A2A	Remove Transfer Prmp 01AWith flex Rec																				
T412L55048	3	12MAR04	16MAR04	0.00	A2A	Weld Container End Up																				
T412L55049	1	12MAR04	12MAR04	0.00	A2A	Install Shield Plug																				
T412L55050	1	15MAR04	15MAR04	0.00	A2A	Install Temporary Cover Blocks																				
T412L55051	6	17MAR04	24MAR04	0.00	A2A	Grout Container																				
T412L55052	1	18MAR04	18MAR04	0.00	A2A	Demob Tank AN-102 Pit 01A																				
T412L55053	3	25MAR04	29MAR04	0.00	A2A	Transport to Disposal Facility																				
T412L55054	3	29OCT03	31OCT03	0.00	A2A	Scan for Excavation permit																				
T412L55055	20	03NOV03	02DEC03	0.00	A2A	Generate Excavation Permit																				
T412L55056	70	03DEC03	15MAR04	0.00	A2A	Prep CWP/JCS Work Package																				
T412L55057	5	16MAR04	22MAR04	0.00	A2A	Ops Review and Release Package to Field																				
T412L55058	3	23MAR04	25MAR04	0.00	A2A	Survey Location for Excavation																				
T412L55059	4	23MAR04	26MAR04	0.00	A2A	Op's Lock Out of Required Systems																				
T412L55060	5	26MAR04	02APR04	0.00	A2A	Mobilize Excavation Equipment																				
T412L55061	34	05APR04	20MAY04	0.00	A2A	Excavate North/South Transfer Line																				
T412L55062	5	21MAY04	27MAY04	0.00	A2A	Excavate 3" SN-422-M9																				
T412L55063	5	28MAY04	04JUN04	0.00	A2A	Excavate 3" SN-423-M9 with Encasement																				
T412L55064	5	07JUN04	11JUN04	0.00	A2A	Excavate 3" PW-102/104-M9 with Encasement																				
T412L55065	13	14JUN04	30JUN04	0.00	A2A	Excavate 3" SN-425-M9																				
T412L55066	5	01JUL04	08JUL04	0.00	A2A	Electrical Excavation																				
T412L55067	5	09JUL04	15JUL04	0.00	A2A	Armored Cable Excavation																				
T412L55068	2	16JUL04	19JUL04	0.00	A2A	Sono Tube Excavations for Elec. Term. Boxes																				
T412L55069	1	20JUL04	20JUL04	0.00	A2A	Stage Equip. for Demo SN-422-M-9																				
T412L55070	11	20JUL04	03AUG04	0.00	A2A	Fab Piping & Test 1/2" Service Water 0304-M9																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412L55071	2	21JUL04	22JUL04	0.00	A2A																					
T412L55072	3	23JUL04	27JUL04	0.00	A2A																					
T412L55073	2	26JUL04	29JUL04	0.00	A2A																					
T412L55074	2	30JUL04	02AUG04	0.00	A2A																					
T412L55075	2	03AUG04	04AUG04	0.00	A2A																					
T412L55076	3	04AUG04	06AUG04	0.00	A2A																					
T412L55077	1	05AUG04	05AUG04	0.00	A2A																					
T412L55078	1	06AUG04	06AUG04	0.00	A2A																					
T412L55079	1	09AUG04	09AUG04	0.00	A2A																					
T412L55080	2	09AUG04	10AUG04	0.00	A2A																					
T412L55081	1	10AUG04	10AUG04	0.00	A2A																					
T412L55082	3	11AUG04	13AUG04	0.00	A2A																					
T412L55083	2	11AUG04	12AUG04	0.00	A2A																					
T412L55084	7	13AUG04	23AUG04	0.00	A2A																					
T412L55085	1	16AUG04	16AUG04	0.00	A2A																					
T412L55086	5	17AUG04	23AUG04	0.00	A2A																					
T412L55087	1	24AUG04	24AUG04	0.00	A2A																					
T412L55088	3	24AUG04	28AUG04	0.00	A2A																					
T412L55089	1	25AUG04	25AUG04	0.00	A2A																					
T412L55090	2	26AUG04	27AUG04	0.00	A2A																					
T412L55091	2	27AUG04	30AUG04	0.00	A2A																					
T412L55092	1	30AUG04	30AUG04	0.00	A2A																					
T412L55093	1	31AUG04	31AUG04	0.00	A2A																					
T412L55094	2	31AUG04	01SEP04	0.00	A2A																					
T412L55095	2	01SEP04	02SEP04	0.00	A2A																					
T412L55096	5	02SEP04	09SEP04	0.00	A2A																					
T412L55097	1	03SEP04	03SEP04	0.00	A2A																					
T412L55098	1	07SEP04	07SEP04	0.00	A2A																					
T412L55099	3	08SEP04	10SEP04	0.00	A2A																					
T412L55100	1	10SEP04	10SEP04	0.00	A2A																					
T412L55101	2	13SEP04	14SEP04	0.00	A2A																					
T412L55102	2	13SEP04	14SEP04	0.00	A2A																					
T412L55103	5	15SEP04	21SEP04	0.00	A2A																					
T412L55104	2	15SEP04	16SEP04	0.00	A2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412L55105	1	17SEP04	17SEP04	0.00	A2A	Stage 8" Annulus Pipe In Trench																				
T412L55106	2	20SEP04	21SEP04	0.00	A2A	Weld Out & Cathodic Protection 8" Annulus Exhst.																				
T412L55107	1	22SEP04	22SEP04	0.00	A2A	SN-624-M9 Attach Cathodic Protection																				
T412L55108	2	22SEP04	23SEP04	0.00	A2A	Testing 8" Annulus Exhaust																				
T412L55109	2	23SEP04	24SEP04	0.00	A2A	SN-624-M9 Pressure Test Encased Pipe																				
T412L55110	3	24SEP04	28SEP04	0.00	A2A	Perform Tie-In Welds 8" Annulus Exhaust																				
T412L55111	2	27SEP04	28SEP04	0.00	A2A	SN-624-M9 Apply Epoxy Coating to Weld Areas																				
T412L55112	1	29SEP04	29SEP04	0.00	A2A	SN-624-M9 Install Heat Trace																				
T412L55113	2	29SEP04	30SEP04	0.00	A2A	Anchor/Form & Pour Concrete 8" Annulus Exhst.																				
T412L55114	2	30SEP04	01OCT04	0.00	A2A	SN-624-M9 Survey Piping for Backfill																				
T412L55115	3	01OCT04	05OCT04	0.00	A2A	Instl. Insulation 8" Annulus Exhaust																				
T412L55116	3	04OCT04	08OCT04	0.00	A2A	SN-624-M9 Install Insulation																				
T412L55117	25	06OCT04	09NOV04	0.00	A2A	Fabricated Nitrogen Racks 2ea.																				
T412L55118	1	07OCT04	07OCT04	0.00	A2A	3" PW-102-M9 Place Timbers in Trench																				
T412L55119	2	08OCT04	11OCT04	0.00	A2A	3" PW-102-M9 Rig Pipe In Trench																				
T412L55120	3	12OCT04	14OCT04	0.00	A2A	3" PW-102-M9 Weld Out Primary Pipe																				
T412L55121	2	15OCT04	18OCT04	0.00	A2A	3" PW-102-M9 Pressure Test Primary Pipe																				
T412L55122	5	19OCT04	25OCT04	0.00	A2A	3" PW-102-M9 Weld Out Encased Pipe																				
T412L55123	1	26OCT04	26OCT04	0.00	A2A	3" PW-102-M9 Attach Cathodic Protection																				
T412L55124	2	27OCT04	28OCT04	0.00	A2A	3" PW-102-M9 Pressure Test Encased Pipe																				
T412L55125	2	29OCT04	01NOV04	0.00	A2A	3" PW-102-M9 Apply Epoxy Coating to Weld Areas																				
T412L55126	1	02NOV04	02NOV04	0.00	A2A	3" PW-102-M9 Install Heat Trace																				
T412L55127	2	03NOV04	04NOV04	0.00	A2A	3" PW-102-M9 Survey Pipe for Backfill																				
T412L55128	3	05NOV04	09NOV04	0.00	A2A	3" PW-102-M9 Install Insulation																				
T412L55129	3	10NOV04	12NOV04	0.00	A2A	Form/Rebar/Pour Nitrogen Rack Pads 2ea.																				
T412L55130	2	15NOV04	16NOV04	0.00	A2A	Nitrogen Hose Installation																				
T412L55131	2	17NOV04	18NOV04	0.00	A2A	Nitrogen Hose Installation																				
T412L55132	1	19NOV04	19NOV04	0.00	A2A	Fab 1" Raw Water Line M5 01F Pit																				
T412L55133	1	22NOV04	22NOV04	0.00	A2A	Perform Field Weld 1" Raw Water Line 02F Pit																				
T412L55134	1	23NOV04	23NOV04	0.00	A2A	Test 1" Raw Water Line 04D Pit																				
T412L55135	1	24NOV04	24NOV04	0.00	A2A	Apply Protective Coating 1" Raw Water 02F Pit																				
T412L55136	1	26NOV04	29NOV04	0.00	A2A	Fab Instrument Air/Purge Line																				
T412L55137	1	30NOV04	30NOV04	0.00	A2A	Test Instrument Air/Purge Line																				
T412L55138	1	01DEC04	01DEC04	0.00	A2A	Tie-In Instrument Air/Purge Line to Existing																				

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
T412L55139	2	02DEC04	03DEC04	0.00	A2A	Install Tubing Hangers To Instr. Air/ Purge Line																		
T412L55140	10	14DEC04	28DEC04	0.00	A2A	Complete Backfill																		
T412L55141	5	30DEC04	06JAN05	0.00	A2A	Stabilization																		
T412L55142	1	07JAN05	07JAN05	0.00	A2A	De-Mobilization																		
T412L55143	70	16MAR04	22JUN04	0.00	A2A	Prep CWP/JCS Work Package																		
T412L55144	5	23JUN04	29JUN04	0.00	A2A	Ops Review and Release Package to Field																		
T412L55145	2	30JUN04	01JUL04	0.00	A2A	Operators Walkdown / Lock & Tag																		
T412L55146	23	02JUL04	04AUG04	0.00	A2A	Electrical Demo																		
T412L55147	3	05AUG04	09AUG04	0.00	A2A	Dispose of Removed Equipment																		
T412L55148	3	29OCT03	31OCT03	0.00	A2A	AN02A-EDS-DP-122																		
T412L55149	3	03NOV03	05NOV03	0.00	A2A	AN02A-EDS-TBX-111																		
T412L55150	2	06NOV03	07NOV03	0.00	A2A	AN02A-WST-TBX-101																		
T412L55151	2	10NOV03	11NOV03	0.00	A2A	AN02A-EDS-TBX-100																		
T412L55152	2	12NOV03	13NOV03	0.00	A2A	AN02A-WT-TBX-101																		
T412L55153	2	14NOV03	17NOV03	0.00	A2A	AN02A-HT-TBX-100																		
T412L55154	4	18NOV03	21NOV03	0.00	A2A	AN02A-EDS-TBX-108																		
T412L55155	1	24NOV03	24NOV03	0.00	A2A	AN02A-WT-CP-116/AP02D-WT-CP-117																		
T412L55156	3	25NOV03	01DEC03	0.00	A2A	AN02A-EDS-TBX-102																		
T412L55157	3	02DEC03	04DEC03	0.00	A2A	AN02F-EDS-TBX-101																		
T412L55158	2	05DEC03	08DEC03	0.00	A2A	AN02F-WST-TBX-102																		
T412L55159	3	09DEC03	11DEC03	0.00	A2A	AN02F-EDS-TBX-112																		
T412L55160	2	12DEC03	15DEC03	0.00	A2A	AN02F-EDS-DP-123																		
T412L55161	2	16DEC03	17DEC03	0.00	A2A	AN02F-WT-TBX-102																		
T412L55162	2	18DEC03	19DEC03	0.00	A2A	AN02F-HT-TBX-101																		
T412L55163	5	22DEC03	30DEC03	0.00	A2A	AN02F-EDS-TBX-109																		
T412L55164	1	31DEC03	31DEC03	0.00	A2A	AN02F-WT-CP-118/119																		
T412L55165	3	02JAN04	06JAN04	0.00	A2A	AN02F-EDS-TBX-103																		
T412L55166	2	07JAN04	08JAN04	0.00	A2A	AN02F-HT-TBX-100 (Heat Trace)																		
T412L55167	2	09JAN04	12JAN04	0.00	A2A	AN02F-HT-TBX-101 (Heat Trace Cabinet)																		
T412L55168	4	07FEB05	10FEB05	0.00	A2A	Form/Rebar and Pour Concrete																		
T412L55169	2	11FEB05	14FEB05	0.00	A2A	Mount Elec. Cable Support Frame																		
T412L55170	2	15FEB05	18FEB05	0.00	A2A	Mount Terminal Boxes & Misc. Equipment																		
T412L55171	2	17FEB05	18FEB05	0.00	A2A	Fab Scaffolding																		
T412L55172	7	22FEB05	02MAR05	0.00	A2A	Terminate Conductors																		

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
		Termite Wires TCH1																					
		Test Mixer Pump at MASF																					
		Install Riser Extension / Spray Wash																					
		Install Mounting Plate & Grout																					
		Install Shield Ring & Temp. Hose																					
		Install Mixer Pump																					
		AN-102 Title III Engineering/Insp																					
		AN-102 MOB / Training / CWP																					
		AN-102 Remove Transfer Pump																					
		AN-102 Remove Slurry Distrib																					
		AN-102 Remove Thermocouple Tree																					
		AN-102 Install Field Instr/Elect																					
		AN-102 Install Transfer Pump																					
		AN-102 Install Mixer Pump A																					
		AN-102 Install Mixer Pump B																					
		AN-102 Install Temp Probe																					
		AN-102 Install CCTV Camera																					
		Complete Construction - AN-102																					
		AN-102 Jumpers in Pit AN-02A																					
		AN-102 Construction Closeout																					
		Design Turnover to Startup																					
		Construction Turnover to Operations																					
		Prepare New Operating Procedure AN-102																					
		Prepare New Maintenance Proc AN-102																					
		Prep Proc Chg Auth (PCA) Ops AN-102																					
		Prep Proc Chg Auth (PCA) - Maint AP-102/AP-104																					
		Prep Startup Op Training Mats AN-102																					
		Part Startup Operational Training AN-102																					
		Perform Drills AN-102																					
		Prep Operational Test Procedures AN-102																					
		Perform Rqd Operational Tests for AN-102																					
		Prep Operational Test Report for AN-102																					
		Perform PM Routines AN-102																					
		Prep AB Environment? Compl HW Mix AN-102																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412L60F2	50	04MAY05	14JUL05	60,862.26	A2A																					
T412L60G	0		23NOV05	0.00	A2A																					
120.L70 Perf Contr for Sig Startup Review for AN-102																										
T412L70A	15	24FEB06	16MAR06	63,802.29	A2A																					
T412L70B	10	24FEB06	09MAR06	105,890.20	A2A																					
T412L70C	5	10MAR06	16MAR06	36,245.12	A2A																					
120.L75 Provide CD-4 Approval for AN-102																										
T412L75A	15	17MAR06	08APR06	0.00	A2A																					
T412L75AM	0		08APR06	0.00	A2A																					
120.L83 Perf Mgmt Self-Assmt for 2AN Mixing/Rat Sys																										
T412L83A	45	16FEB05	22APR05	21,248.79	A2A																					
T412L83B	40	25APR05	20JUN05	10,864.64	A2A																					
T412L83D	30	21JUN05	02AUG05	38,981.01	A2A																					
T412L83E	60	28NOV05	23FEB06	129,733.08	A2A																					
130.L20 Prepare Process Control Plan for AN-102																										
T413L20A	30	30SEP02	08NOV02	26,807.97	A2A																					
T413L20B	22	11NOV02	12DEC02	33,949.69	A2A																					
T413L20D	20	13DEC02	14JAN03	5,489.16	A2A																					
T413L20E	40	01SEP08	27OCT09	17,716.00	A2A																					

Prep and Issue Process Evaluation Report AN-102

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
A2B LAW Ph 1 Tank 2 - AN-102 Sht 2																										
TW01 Tank Waste Characterization																										
100.N51 Samp/Anlyz 2AN Samps per LAW Fd Cert DOO 2AN																										
T410N51G51	10	15FEB06	01MAR06	5,828.25	A2B																					
T410N51G52	20	15FEB06*	15MAR06	15,992.85	A2B																					
T410N51G53	9	13APR06	25APR06	150,882.06	A2B																					
T410N51G54	86	26APR06	25AUG06	1,400,039.03	A2B																					
T410N51G55	26	28AUG06	03OCT06	30,904.66	A2B																					
103.N51 Provide AN-102 Samples from AN-102 to BNFL																										
T410N51GHL	7	26APR06	02MAY06	10,529.23	A2B																					
TW04 Retrieval																										
160.L05 Mix AN-102 Feed In AN-102																										
T415L05A	6	07APR06	12APR06	32,768.22	A2B																					
160.L26 Prov AN-102 Fd Into AN-102 to DOE-ORP																										
T415L25A	2	04OCT06	05OCT06	645.48	A2B																					
T415L25B	5	06OCT06	12OCT06	483.40	A2B																					
T415L25BM	0		12OCT06	0.00	A2B																					
160.L30 Prov Approval to Deliver LAW Feed Bch #3 and #4																										
T415L30A	30	13OCT06	11NOV06	0.00	A2B																					
160.L35 Decant 1st Bch 2AN Feed 2AN to BNFL Facil																										
T415L35A	5	10SEP06*	22SEP06	4,757.00	A2B																					
T415L35B	11	20NOV06	30NOV06	35,574.06	A2B																					
160.L70 Decant 2nd Bch 2AN Feed 2AN to BNFL Facil																										
T415L70A	5	16JUN09*	22JUN09	4,757.00	A2B																					
T415L70B	11	21AUG09	31AUG09	35,574.06	A2B																					
160.L75 Clean Out AN-102 and Flush to AN-106																										
T415L75A	5	01JUN09*	05JUN09	11,754.18	A2B																					
T415L75B	3	01SEP06	03SEP09	17,452.42	A2B																					
T415L75C	9	04SEP09	12SEP09	18,373.22	A2B																					
TW06 Privatization Phase 1																										
350.030 Prefret 3rd LAW Feed Batch																										
T435030A	30	02AUG09	31AUG09	0.00	A2B																					
350.035 Vitrify 3rd LAW Feed Batch																										
T435035A	212	01SEP09	31MAR10	0.00	A2B																					
350.040 Prefret 4th LAW Feed Batch																										
T435040A	30	02MAR10	31MAR10	0.00	A2B																					
350.045 Vitrify 4th LAW Feed Batch																										
T435045A	183	01APR10	30SEP10	0.00	A2B																					
T435045AM	0		30SEP10	0.00	A2B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
A3A LAW Ph 1 Tank 3 - AN-104 Sht 1																										
TW01 Tank Waste Characterization																										
100.N05 Prev Post B2 Samp 4AN per ICD 23 to BNFL																										
T410N05C0	5	22AUG02	28AUG02	2,880.92	A3A																					
T410N05C1	10	22AUG02	05SEP02	6,708.87	A3A																					
T410N05C2	30	22AUG02*	03OCT02	251,317.88	A3A																					
T410N05C3	20	01NOV02*	02DEC02	517,376.20	A3A																					
T410N05C4	130	03DEC02	09JUN03	140,127.91	A3A																					
T410N05CPS	10	17DEC02	02JAN03	66,451.13	A3A																					
TW03 Tank Farm Operations																										
250.H15 Dm W-314 Ph 2 AN Farm Upgrs and Obtain CD-3																										
SW25N15100	105	24FEB00*	21JUL00	1,499,668.50	A3A																					
SW3C5A1A	105	24FEB00	21JUL00	0.00	A3A																					
SW5A0001	0	24FEB00*		0.00	A3A																					
SW5A1111	20	24FEB00	22MAR00	0.00	A3A																					
SW5A1112	20	24FEB00	22MAR00	0.00	A3A																					
SW5A1113	20	24FEB00	22MAR00	0.00	A3A																					
SW5A1114	20	24FEB00	22MAR00	0.00	A3A																					
SW5A1115	10	23MAR00	05APR00	0.00	A3A																					
SW5A1116	10	06APR00	19APR00	0.00	A3A																					
SW5A1117	10	20APR00	03MAY00	0.00	A3A																					
SW5A1118	50	24FEB00	03MAY00	0.00	A3A																					
SW5A1119	0	04MAY00		0.00	A3A																					
SW5A1120	0	16JUN00		0.00	A3A																					
SW5A1121	10	04MAY00	17MAY00	0.00	A3A																					
SW5A1122	10	04MAY00	17MAY00	0.00	A3A																					
SW5A1123	10	04MAY00	17MAY00	0.00	A3A																					
SW5A1124	10	04MAY00	17MAY00	0.00	A3A																					
SW5A1125	5	18MAY00	24MAY00	0.00	A3A																					
SW5A1126	5	25MAY00	01JUN00	0.00	A3A																					
SW5A1127	10	02JUN00	15JUN00	0.00	A3A																					
SW5A1128	30	04MAY00	15JUN00	0.00	A3A																					
SW5A1130	0	17JUL00		0.00	A3A																					
SW5A1131	10	16JUN00	29JUN00	0.00	A3A																					
SW5A1132	10	16JUN00	29JUN00	0.00	A3A																					
SW5A1134	10	16JUN00	29JUN00	0.00	A3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5A1135	3	30JUN00	05JUL00	0.00	A3A	Checking/Initial Reviews																				
SW5A1136	2	06JUL00	07JUL00	0.00	A3A	Interdiscipline Reviews																				
SW5A1137	5	10JUL00	14JUL00	0.00	A3A	Client Reviews																				
SW5A1138	20	16JUN00	14JUL00	0.00	A3A	Support Activities for Engineering																				
SW5A1141	5	17JUL00	21JUL00	0.00	A3A	Drawings																				
SW5A1142	5	17JUL00	21JUL00	0.00	A3A	Support Activities for Engineering																				
SW5A1201	105	24FEB00	21JUL00	0.00	A3A	AN Definitive Design - Engineering Support																				
SW5A1202	0		21JUL00	0.00	A3A	Complete AN Definitive Design																				
250.N25 Start/Up Test W-314 PH1 AN (AN-101 & 4AN) Upgrs																										
SW25N25A	191	20DEC00	28SEP01	189,196.37	A3A	AN 101/4 Test/Turnover/Accept (FY01)																				
SW25N25B	175	12JUL02	24MAR03	169,400.13	A3A	AN 101/4 Test/Turnover/Accept (FY02)																				
250.N45 Construct W-314 Phase 2 AN Farm Upgrades																										
SW25N45102	174	24JAN01	28SEP01	65,070.22	A3A	AN - E&I During Construction-Phase 2																				
SW25N45103	251	01OCT01	27SEP02	282,901.40	A3A	AN - E&I During Construction-Phase 2																				
SW25N45104	44	30SEP02	02DEC02	282,901.40	A3A	AN - E&I During Construction-Phase 2																				
SW25N45105	174	24JAN01	28SEP01	1,850,293.24	A3A	AN - Procurement-Phase 2																				
SW25N45106	38	03DEC02	28JAN03	283,164.04	A3A	AN - E&I During Construction-Phase 2																				
SW25N45107	25	29JAN03	03MAR03	9,097.36	A3A	AN - E&I During Construction-Phase 2																				
SW25N45108	135	21MAR01*	28SEP01	890,222.70	A3A	AN - Construction-Phase 2																				
SW25N45109	252	01OCT01	30SEP02	6,133,386.21	A3A	AN - Construction-Phase 2																				
SW25N4510A	55	01OCT02	18DEC02	0.00	A3A	AN - Construction-Phase 2																				
SW25N4510B	67	19DEC02	27MAR03	1,220,726.79	A3A	AN - Construction-Phase 2																				
SW25N45111	0	21FEB01*		0.00	A3A	CD-3 Approval-Phase 2 AN																				
SW25N45116	135	21MAR01*	28SEP01	53,109.40	A3A	AN - HPT Support-Phase 2																				
SW25N45117	252	01OCT01	30SEP02	290,938.54	A3A	AN - HPT Support-Phase 2																				
SW25N45118	55	08APR02	24JUN02	290,938.54	A3A	AN - HPT Support-Phase 2																				
SW25N45119	67	23JUN02	27SEP02	285,154.48	A3A	AN - HPT Support-Phase 2																				
SW25N45420	122	01APR02*	20SEP02	0.00	A3A	Project W-521 Construction (Link to CPP AN-07A)																				
SW3CSA2A	130	22JAN01	25JUL01	0.00	A3A	Pre-Construction Planning (Vent, 3 Pits) - AN																				
SW3CSA3A	185	24JAN01*	15OCT01	0.00	A3A	Procurement (Vent, 3 Pits) - AN																				
SW3CSA4A	246	03APR02	25MAR03	0.00	A3A	During Construction (Vent, 3 Pits) - AN																				
SW3CSA5A	130	24JAN01*	27JUL01	0.00	A3A	Pre-Construction Planning ("P" Pits, VSPM) - AN																				
SW3CSA6A	170	30JUL01	02APR02	0.00	A3A	During Construction ("P" Pits, VSPM) - AN																				
SW5A1203	0	31JAN02*		0.00	A3A	Start Construction - AN Farm Phase 2																				
SW5A1205	0	30JUL01		0.00	A3A	Start Construction - Partial Pits - AN																				

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20						
		Complete Const / Acceptance - AN Farm Phase 2																										
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																							
SW5A1206	0		28MAR03	0.00	A3A																							
SW5A2111	292	31JAN02	28MAR03	0.00	A3A																							
SW5A2112	292	31JAN02	28MAR03	0.00	A3A																							
SW5A2113	292	31JAN02	28MAR03	0.00	A3A																							
SW5A2114	311	04JAN02	28MAR03	0.00	A3A																							
SW5A2115	292	31JAN02	28MAR03	0.00	A3A																							
SW5A2116	311	04JAN02	28MAR03	0.00	A3A																							
SW5A2117	292	31JAN02	28MAR03	0.00	A3A																							
SW5A2118	311	04JAN02	28MAR03	0.00	A3A																							
SW5A2119	292	31JAN02	28MAR03	0.00	A3A																							
SW5A2121	292	31JAN02	28MAR03	0.00	A3A																							
SW5A2131	311	04JAN02	28MAR03	0.00	A3A																							
SW5A3A00	185	02APR01*	21DEC01	0.00	A3A																							
SW5A4A08A	3	09OCT01	11OCT01	0.00	A3A																							
SW5A4A08B	6	01OCT01*	08OCT01	0.00	A3A																							
SW5A4A11	6	12OCT01	19OCT01	0.00	A3A																							
SW5A4B021	6	31JAN02	07FEB02	0.00	A3A																							
SW5A4B022	2	08FEB02	11FEB02	0.00	A3A																							
SW5A4B023	1	12FEB02	12FEB02	0.00	A3A																							
SW5A4B024	1	22FEB02	22FEB02	0.00	A3A																							
SW5A4B025	5	25FEB02	01MAR02	0.00	A3A																							
SW5A4B026	10	04MAR02	15MAR02	0.00	A3A																							
SW5A4B027	2	22FEB02	25FEB02	0.00	A3A																							
SW5A4B028	8	28FEB02	07MAR02	0.00	A3A																							
SW5A4B029	2	18MAR02	19MAR02	0.00	A3A																							
SW5A4B02A	2	20MAR02	21MAR02	0.00	A3A																							
SW5A4B02B	1	25MAR02	25MAR02	0.00	A3A																							
SW5A4B02C	1	27MAR02	27MAR02	0.00	A3A																							
SW5A4B02D	5	08FEB02	14FEB02	0.00	A3A																							
SW5A4B02E	3	19FEB02	21FEB02	0.00	A3A																							
SW5A4B02F	2	28MAR02	29MAR02	0.00	A3A																							
SW5A4B02G	2	01APR02	02APR02	0.00	A3A																							
SW5A4B02H	29	31JAN02	13MAR02	0.00	A3A																							
SW5A4B02J	12	03APR02	18APR02	0.00	A3A																							
		ECN'S																										
		USQ's																										
		NCR Resolution																										
		Meetings & Field Support																										
		Update RVR																										
		Prepare ATP's																										
		ATP Test Director																										
		CGI Evaluation																										
		As-Built Verification																										
		AN Inspection - Title III																										
		AN Engineering Support - Title III																										
		HVAC Procurement																										
		Vapor Space Pressure Measurement																										
		Remove Existing Vapor Pressure Instruments																										
		Valve Position Indicator Conduit & Wire - V-601																										
		Mobilization & Setup-CPP AN-02A																										
		Spray Fixative																										
		Remove Cover Block																										
		Demo Existing Instruments In Pits																										
		Clean Debris/Wash Down Pit																										
		SPC Coatings - Pit																										
		Core Drill Cover Block (1 Hole)																										
		Coatings for Cover Blocks																										
		Install LDE Sleeve																										
		Install Drain Plug																										
		Replace Cover Block																										
		Install LDE Probe Assembly																										
		Site Instrumentation (Wiring & LDE Cabinet)																										
		Install Missile Shield																										
		ATP																										
		Demobilization																										
		Shop Fab (Drain, LDE sleeve, & missile shield)																										
		Central Pump Pit Weather Delays																										

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5A4B02M	1	22MAR02	22MAR02	0.00	A3A				Inspection & Closeout																	
SW5A4B02N	9	19APR02	01MAY02	0.00	A3A				Contingency-CPP AN-02A																	
SW5A4B08A	3	19FEB02	21FEB02	0.00	A3A				Vapor Space Pressure Measurement																	
SW5A4B08B	6	08FEB02	15FEB02	0.00	A3A				Remove Existing Vapor Pressure Instruments																	
SW5A4B11	6	22FEB02	01MAR02	0.00	A3A				Valve Position Indicator Conduit & Wire - V-602																	
SW5A4C021	6	31JAN02	07FEB02	0.00	A3A				Mobilization & Setup																	
SW5A4C022	2	08FEB02	11FEB02	0.00	A3A				Spray Fixative																	
SW5A4C023	1	12FEB02	12FEB02	0.00	A3A				Remove Cover Block																	
SW5A4C024	1	13FEB02	13FEB02	0.00	A3A				Demo Existing Instruments in Pits																	
SW5A4C025	5	14FEB02	21FEB02	0.00	A3A				Clean Debris/Wash Down Pit																	
SW5A4C026	10	22FEB02	07MAR02	0.00	A3A				SPC Coatings- Pit																	
SW5A4C027	2	13FEB02	14FEB02	0.00	A3A				Core Drill Cover Block (1 Hole)																	
SW5A4C028	8	15FEB02	27FEB02	0.00	A3A				Coatings for Cover Blocks																	
SW5A4C029	2	28FEB02	01MAR02	0.00	A3A				Install LDE Sleeve																	
SW5A4C02A	2	08MAR02	11MAR02	0.00	A3A				Install Drain Plug																	
SW5A4C02B	1	13MAR02	13MAR02	0.00	A3A				Replace Cover Block																	
SW5A4C02C	1	14MAR02	14MAR02	0.00	A3A				Install LDE Probe Assembly																	
SW5A4C02D	5	08FEB02	14FEB02	0.00	A3A				Site Instrumentation (Wiring & LDE Cabinet)																	
SW5A4C02E	3	15FEB02	20FEB02	0.00	A3A				Install Missile Shield																	
SW5A4C02F	2	15MAR02	18MAR02	0.00	A3A				ATP																	
SW5A4C02G	2	19MAR02	20MAR02	0.00	A3A				Demobilization																	
SW5A4C02H	29	31JAN02	13MAR02	0.00	A3A				Shop Fab (Drain, LDE sleeve, & missile shield)																	
SW5A4C02J	12	21MAR02	05APR02	0.00	A3A				Central Pump Pit Weather Delays																	
SW5A4C02M	1	12MAR02	12MAR02	0.00	A3A				Inspection & Closeout																	
SW5A4C02N	9	05APR02	18APR02	0.00	A3A				Contingency-CPP AN-03A																	
SW5A4C08A	3	12MAR02	14MAR02	0.00	A3A				Vapor Space Pressure Measurement																	
SW5A4C08B	6	04MAR02	11MAR02	0.00	A3A				Remove Existing Vapor Pressure Instruments																	
SW5A4D08A	3	25MAR02	27MAR02	0.00	A3A				Vapor Space Pressure Measurement																	
SW5A4D08B	6	15MAR02	22MAR02	0.00	A3A				Remove Existing Vapor Pressure Instruments																	
SW5A4E021	6	02MAY02	09MAY02	0.00	A3A				Mobilization & Setup-CPP AN-05A																	
SW5A4E022	2	10MAY02	13MAY02	0.00	A3A				Spray Fixative																	
SW5A4E023	1	14MAY02	14MAY02	0.00	A3A				Remove Cover Block																	
SW5A4E024	1	15MAY02	15MAY02	0.00	A3A				Demo Existing Instruments in Pits																	
SW5A4E025	5	16MAY02	22MAY02	0.00	A3A				Clean Debris/Wash Down Pit																	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5A4F02J	12	30SEP02	15OCT02	0.00	A3A	Central Pump Pit Weather Delays																				
SW5A4F02M	1	16SEP02	16SEP02	0.00	A3A	Inspection & Closeout																				
SW5A4F02N	9	16OCT02	28OCT02	0.00	A3A	Contingency-CPP AN-06A																				
SW5A4F08A	3	26AUG02	28AUG02	0.00	A3A	Vapor Space Pressure Measurement																				
SW5A4F08B	6	16AUG02	23AUG02	0.00	A3A	Remove Existing Vapor Pressure Instruments																				
SW5A4G021	6	01JUL02	09JUL02	0.00	A3A	Mobilization & Setup-CPP AN-07A																				
SW5A4G022	2	10JUL02	11JUL02	0.00	A3A	Spray Fixative																				
SW5A4G023	2	12JUL02	15JUL02	0.00	A3A	Remove Cover Block																				
SW5A4G024	1	16JUL02	16JUL02	0.00	A3A	Demo Existing Instruments in Pits																				
SW5A4G025	5	17JUL02	23JUL02	0.00	A3A	Clean Debris/Wash Pit																				
SW5A4G026	10	24JUL02	06AUG02	0.00	A3A	SPC Coatings - Pit																				
SW5A4G027	2	16JUL02	17JUL02	0.00	A3A	Core Drill Cover Block (1 Hole)																				
SW5A4G028	8	18JUL02	26JUL02	0.00	A3A	Coatings for Cover Blocks																				
SW5A4G029	2	30JUL02	31JUL02	0.00	A3A	Install LDE Sleeve																				
SW5A4G02A	2	07AUG02	08AUG02	0.00	A3A	Install Drain Plug																				
SW5A4G02C	1	13AUG02	13AUG02	0.00	A3A	Install LDE Probe Assembly																				
SW5A4G02D	5	10JUL02	16JUL02	0.00	A3A	Site Instrumentation (Wiring & LDE Cabinet)																				
SW5A4G02E	3	17JUL02	19JUL02	0.00	A3A	Install Missile Shield																				
SW5A4G02F	2	14AUG02	15AUG02	0.00	A3A	ATP																				
SW5A4G02G	2	19AUG02	20AUG02	0.00	A3A	Demobilization																				
SW5A4G02H	29	01JUL02	09AUG02	0.00	A3A	Shop Fab (Drain, LDE sleeve, & missile shield)																				
SW5A4G02J	12	22AUG02	09SEP02	0.00	A3A	Central Pump Pit Weather Delays																				
SW5A4G02M	1	12AUG02	12AUG02	0.00	A3A	Inspection & Closeout																				
SW5A4G02N	9	18MAR03	28MAR03	0.00	A3A	Contingency-CPP AN-07A																				
SW5A4G08A	3	25JUL02	28JUL02	0.00	A3A	Vapor Space Pressure Measurement																				
SW5A4G08B	6	17JUL02	24JUL02	0.00	A3A	Remove Existing Vapor Pressure Instruments																				
SW5A4G11	6	30JUL02	06AUG02	0.00	A3A	Valve Position Indicator Conduit & Wire - V-407																				
SW5A4J02	3	11MAR02	13MAR02	0.00	A3A	Ventilation Exhaust Train Installation																				
SW5A4J05	51	26DEC01*	08MAR02	0.00	A3A	Ventilation Exhaust Duct Installation																				
SW5A4J07	6	14MAR02	21MAR02	0.00	A3A	Seal Pot Drain Piping																				
SW5A4J09	17	22MAR02	15APR02	0.00	A3A	Ventilation Exhaust Tie-in																				
SW5A4J10	17	16APR02	08MAY02	0.00	A3A	ATP for AN Ventilation																				
SW5A4J11	3	05FEB02	07FEB02	0.00	A3A	ATP for AN Farm I&C Upgrades																				
SW5A4J12	10	09MAY02	22MAY02	0.00	A3A	Contingency-Ventilation																				

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
SW5AAJ22A	5	14MAR02	20MAR02	0.00	A3A	Ventilation Exhaust Skid Connections																		
SW5AAJ22B	8	03JAN02	14JAN02	0.00	A3A	PLC Equipment																		
SW5AAJ22C	8	15JAN02	24JAN02	0.00	A3A	Panelarms																		
SW5AAJ22D	2	25JAN02	28JAN02	0.00	A3A	Ganewells																		
SW5AAJ22E	3	31JAN02	04FEB02	0.00	A3A	Liquid High Level Probes																		
SW5AAJ22F	5	20DEC01	02JAN02	0.00	A3A	Demo Existing Instruments in 271																		
SW5AAJ26A	5	20DEC01	02JAN02	0.00	A3A	Main Power Feed to Ventilation Skid																		
SW5AAJ26B	7	03JAN02	11JAN02	0.00	A3A	Spare Circuit Breaker for 241-AN-US, 1000 kva Lo																		
SW5AAJ26C	5	14JAN02	18JAN02	0.00	A3A	Ventilation Skid Ground Grid and Bonding																		
SW5AAJ28D	1	21JAN02	21JAN02	0.00	A3A	Freeze Protection for Ventilation Drain Lines																		
SW5AAJ28E	2	15APR02	18APR02	0.00	A3A	Electrical Ventilation Demolition																		
SW5AAJ27A	20	20DEC01	23JAN02	0.00	A3A	Site Conduit Excavation																		
SW5AAJ27B	5	24JAN02	30JAN02	0.00	A3A	Site Conduit Installation																		
SW5AAJ27C	25	31JAN02	07MAR02	0.00	A3A	Site Conduit Backfill																		
SW5AAJ28	15	25MAR02	12APR02	0.00	A3A	Site Pull Wire & Terminate																		
SW5AAJ35A	10	11MAR02	22MAR02	0.00	A3A	Encased Pipe Leak Detectors Assembly																		
SW5AAJ35B	10	11MAR02	22MAR02	0.00	A3A	Encased Pipe Leak Detectors Conduit & Wire																		
SW5AAJ35C	10	11MAR02	22MAR02	0.00	A3A	Encased LDE Assembly Removal																		
SW5A4N	292	31JAN02	28MAR03	0.00	A3A	Construction Management																		
SW5A4P	292	31JAN02	28MAR03	0.00	A3A	Construction Equipment																		
SW5A6100	48	31JAN02	05APR02	0.00	A3A	AN HPT Support																		
250,855 Constr W-314 Ph 1 AN Upgrs for AN-101 and 4AN						AN 101/4 Upgrades-E&I Support (FY01)																		
SW25N55A	191	29DEC00	28SEP01	450,492.21	A3A	AN 101/4 Upgrades-E&I Support (FY02)																		
SW25N55B	371	01OCT01	24MAR03	518,784.73	A3A	AN 101/4 Upgrades-Procurement (FY01)																		
SW25N55C	90	02OCT00	09FEB01	309,268.14	A3A	NOZZ/VALVE/CONN. PROCUREMENT																		
SW25N55C1	60	02OCT00*	28DEC00	0.00	A3A	NOZZLE/VALVE/CONN. PROCUREMENT																		
SW25N55C2	60	02OCT00*	28DEC00	0.00	A3A	VALVES/EXT- HANDLES/OPTRS/FLR PLUGS																		
SW25N55C3	90	02OCT00*	09FEB01	0.00	A3A	AN 101/4 Upgrades-Construction (FY01)																		
SW25N55D	191	29DEC00	28SEP01	7,005,931.51	A3A	COVER BLOCK COREDRILL & SLEEVES FY02																		
SW25N55D03	19	01OCT01	25OCT01	0.00	A3A	LIFT & ROTATE PUMP 180 DEG. FY02																		
SW25N55D04	38	27SEP01	19NOV01	0.00	A3A	TITLE III ENGINEERING DURING CONST. FY01																		
SW25N55D10	191	29DEC00	28SEP01	0.00	A3A	PREPARE JCS (01A PIT)																		
SW25N55D11	35	29DEC00*	10FEB01	0.00	A3A	PREPARE JCS (01A TFR PIPE)																		
SW25N55D12	30	29DEC00*	09FEB01	0.00	A3A	PREPARE JCS (04A PIT)																		
SW25N55D13	30	29DEC00*	09FEB01	0.00	A3A																			

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dsr	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
SW25N55D14	9	29DEC00	11JAN01	0.00	A3A	FAB VALVE HANDLES & ACTUATORS																			
SW25N55D15	32	29DEC00	13FEB01	0.00	A3A	FAB NOZZLE ASSEMBLIES WILDE RISER																			
SW25N55D16	34	29DEC00	15FEB01	0.00	A3A	FAB PUMP PIT 01A JUMPERS																			
SW25N55D17	15	29DEC00	19JAN01	0.00	A3A	FAB LEAK TEST VAC-BOX																			
SW25N55D18	15	29DEC00	19JAN01	0.00	A3A	FAB NOZ. SEALS, BLANK CONNECTORS																			
SW25N55D19	35	29DEC00	18FEB01	0.00	A3A	PREPARE JCS (04A PIT)																			
SW25N55D20	30	29DEC00	09FEB01	0.00	A3A	PREPARE JCS (04A TFR PIPE)																			
SW25N55D21	30	29DEC00	09FEB01	0.00	A3A	PREPARE JCS (04A ELEC)																			
SW25N55D22	9	29DEC00	11JAN01	0.00	A3A	FAB VA HANDLES & ACTUATORS																			
SW25N55D23	28	29DEC00	07FEB01	0.00	A3A	FAB NOZZLE ASSEMBLIES WILDE RISER																			
SW25N55D24	20	29DEC00	26JAN01	0.00	A3A	FAB PUMP PIT 04A JUMPERS																			
SW25N55D25	10	29DEC00	12JAN01	0.00	A3A	FAB LEAK TEST VAC - BOX																			
SW25N55D26	10	29DEC00	12JAN01	0.00	A3A	FAB NOZ. SEALS - CONNECTOR - BLANKS																			
SW25N55D27	149	29DEC00	31JUL01	0.00	A3A	NEW VALVE PIT GENERAL REQUIREMENTS																			
SW25N55D28	26	29DEC00	05FEB01	0.00	A3A	EXCAVATION/SHORING																			
SW25N55D29	30	29DEC00	09FEB01	0.00	A3A	PREPARE JCS (SITE ELEC)																			
SW25N55D30	191	29DEC00	28SEP01	0.00	A3A	AN - 01A, 04A, NEW PIT CONSTR. SUPPORT FY01																			
SW25N55D31	2	29JAN01	30JAN01	0.00	A3A	INSTALL JUMPER TO WALL SUPPORTS																			
SW25N55D32	35	08FEB01	27MAR01	0.00	A3A	CONCRETE WORK																			
SW25N55D33	40	12FEB01	09APR01	0.00	A3A	EXCAV-FILL & SUPPORT																			
SW25N55D34	6	12FEB01	20FEB01	0.00	A3A	FAB VALVE HANDLES																			
SW25N55D35	12	12FEB01	28FEB01	0.00	A3A	FAB VIBOX PENETRATION SPOOL																			
SW25N55D36	8	12FEB01	22FEB01	0.00	A3A	FAB PIT PIPING W/ TOP ENTRY VALVE																			
SW25N55D37	1	12FEB01	12FEB01	0.00	A3A	FAB DRAIN PLUG																			
SW25N55D38	5	12FEB01	18FEB01	0.00	A3A	FAB DRAIN JUMPER																			
SW25N55D39	2	20NOV01	21NOV01	0.00	A3A	INSTALL JUMPER TO WALL SUPPORTS																			
SW25N55D40	3	23FEB01	27FEB01	0.00	A3A	FAB DRAIN PIPING																			
SW25N55D41	35	28MAR01	15MAY01	0.00	A3A	FAB COVER BLOCKS																			
SW25N55D42	10	28MAR01	10APR01	0.00	A3A	REMOVE SHORING B/FILL & HAUL EXCESS																			
SW25N55D43	12	28MAR01	12APR01	0.00	A3A	INSTALL PENETRATION SPOOL																			
SW25N55D44	1	28MAR01	28MAR01	0.00	A3A	INSTALL DRAIN PLUG																			
SW25N55D45	20	10APR01	07MAY01	0.00	A3A	EXCAVATION AND SHORING																			
SW25N55D46	30	10APR01	21MAY01	0.00	A3A	FITUP, WELD & NDE 3" CARRIER PIPE																			
SW25N55D47	5	13APR01	19APR01	0.00	A3A	GROUT AT NOZ BLOCKOUT PENETRATION																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25N55D48	45	13APR01	15JUN01	0.00	A3A					CONNECT 3" TO 12" RISER #78																
SW25N55D49	15	20APR01	10MAY01	0.00	A3A					SST LINER																
SW25N55D50	5	20APR01	26APR01	0.00	A3A					ELECTRICAL EXCAV & BACKFILL																
SW25N55D51	10	27APR01	10MAY01	0.00	A3A					ELECTRICAL BOX INSTALLATION																
SW25N55D52	20	27APR01	24MAY01	0.00	A3A					ELECT EXCAV/BKFL AN - 01A & 04A SITE																
SW25N55D53	48	08MAY01	12JUL01	0.00	A3A					EXCAV/B-FILL & SUPPORT																
SW25N55D54	2	08MAY01	09MAY01	0.00	A3A					CONSTRUCT & INSTALL PIT DECKING																
SW25N55D55	15	08MAY01	29MAY01	0.00	A3A					SURVEY & COREDRILL																
SW25N55D56	10	10MAY01	23MAY01	0.00	A3A					PIT MOBILIZATION																
SW25N55D57	8	10MAY01	21MAY01	0.00	A3A					ASSEMBLE & INSTALL GREENHOUSE																
SW25N55D58	5	11MAY01	17MAY01	0.00	A3A					INTERIOR PIT GRAPHICS																
SW25N55D59	30	11MAY01	22JUN01	0.00	A3A					ELECTRICAL INSTALLATION																
SW25N55D60	2	22MAY01	23MAY01	0.00	A3A					MOBIDEMOB BURIAL BOXES - DRUMS																
SW25N55D61	1	22MAY01	22MAY01	0.00	A3A					PREP COVER BLOCKS																
SW25N55D62	8	22MAY01	01JUN01	0.00	A3A					HYDRO - CLEAN & BLOWDOWN 3" PIPE																
SW25N55D63	2	23MAY01	24MAY01	0.00	A3A					SPRAY FIXATIVE																
SW25N55D64	46	25MAY01	31JUL01	0.00	A3A					PUMP PIT 04A GENERAL REQUIREMENTS																
SW25N55D65	1	25MAY01	25MAY01	0.00	A3A					REMOVE COVER BLOCKS																
SW25N55D66	13	29MAY01	14JUN01	0.00	A3A					CLEAN PIT DEBRIS																
SW25N55D67	15	29MAY01	18JUN01	0.00	A3A					COREDRILL COVER BLOCKS																
SW25N55D68	5	25MAY01	01JUN01	0.00	A3A					AN - 01A & 04A ELECT BOX INSTALL																
SW25N55D69	16	30MAY01	20JUN01	0.00	A3A					INSTALL NOZZLE & LDE RISER																
SW25N55D70	32	04JUN01	18JUL01	0.00	A3A					FTUP, WELD & NDE 6" ENC PIPE																
SW25N55D71	10	04JUN01	15JUN01	0.00	A3A					ELECT/INSTR 241 - AN - 271 BLDG																
SW25N55D72	8	15JUN01	26JUN01	0.00	A3A					CLEAN, PREP & SPC COAT PIT SURFACE																
SW25N55D73	40	18JUN01	13AUG01	0.00	A3A					ELECTRICAL INSTALLATION																
SW25N55D74	15	19JUN01	10JUL01	0.00	A3A					PAIN ID ON COVER BLOCKS																
SW25N55D75	30	19JUN01	30JUL01	0.00	A3A					CONNECT 2" FLR DRAIN TO RISER 7B																
SW25N55D76	2	27JUN01	28JUN01	0.00	A3A					INSTALL SEALS - BLANKS - NOZZLES																
SW25N55D77	3	08OCT02	10OCT02	0.00	A3A					INSTALL JUMPERS AN-04A CPP																
SW25N55D78	20	13JUL01	09AUG01	0.00	A3A					EXCAVATION & SHORING																
SW25N55D79	36	13JUL01	31AUG01	0.00	A3A					FTUP, WELD & NDE 3" CARRIER PIPE																
SW25N55D80	10	13JUL01	26JUL01	0.00	A3A					ELECTRICAL EXCAV & BACKFILL																
SW25N55D81	8	19JUL01	30JUL01	0.00	A3A					HYDRO - CLEAN & BLOWDOWN 6" PIPE																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
SW25N55D82	40	27JUL01	21SEP01	0.00	A3A
SW25N55D83	1	11OCT02	11OCT02	0.00	A3A
SW25N55D84	2	14OCT02	15OCT02	0.00	A3A
SW25N55D85	2	18OCT02	17OCT02	0.00	A3A
SW25N55D86	16	18OCT02	08NOV02	0.00	A3A
SW25N55D87	2	10AUG01	13AUG01	0.00	A3A
SW25N55D88	15	10AUG01	30AUG01	0.00	A3A
SW25N55D89	2	31JUL01	01AUG01	0.00	A3A
SW25N55D90	10	14AUG01	27AUG01	0.00	A3A
SW25N55D91	8	14AUG01	23AUG01	0.00	A3A
SW25N55D92	2	02AUG01	03AUG01	0.00	A3A
SW25N55D93	15	08AUG01	24AUG01	0.00	A3A
SW25N55D94	2	24AUG01	27AUG01	0.00	A3A
SW25N55D95	1	24AUG01	24AUG01	0.00	A3A
SW25N55D96	2	27AUG01	28AUG01	0.00	A3A
SW25N55D97	22	29AUG01	28SEP01	0.00	A3A
SW25N55D98	1	29AUG01	29AUG01	0.00	A3A
SW25N55D99	13	30AUG01	18SEP01	0.00	A3A
SW25N55DA1	21	30AUG01	28SEP01	0.00	A3A
SW25N55DA2	8	04SEP01	13SEP01	0.00	A3A
SW25N55DA3	5	11SEP01	17SEP01	0.00	A3A
SW25N55DA4	16	31AUG01	24SEP01	0.00	A3A
SW25N55DA5	11	14SEP01	28SEP01	0.00	A3A
SW25N55DA6	6	19SEP01	28SEP01	0.00	A3A
SW25N55DA7	5	24SEP01	28SEP01	0.00	A3A
SW25N55E	371	01OCT01	24MAR03	2,848,429.07	A3A
SW25N55E01	120	01OCT01	25MAR02	0.00	A3A
SW25N55E02	38	01OCT01	21NOV01	0.00	A3A
SW25N55E05	28	01OCT01	08NOV01	0.00	A3A
SW25N55E06	5	01OCT01	05OCT01	0.00	A3A
SW25N55E07	47	01OCT01	08DEC01	0.00	A3A
SW25N55E08	4	25SEP01	28SEP01	0.00	A3A
SW25N55E09	13	01OCT01	17OCT01	0.00	A3A
SW25N55E10	8	18OCT01	28OCT01	0.00	A3A

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25N55E11	12	26OCT01	12NOV01	0.00	A3A	PAINT ID ON COVER BLOCKS																				
SW25N55E12	2	30OCT01	31OCT01	0.00	A3A	INSTALL NOZZLES SEALS - BLANKS - NOZZLES																				
SW25N55E13	8	09NOV01	20NOV01	0.00	A3A	HYDRO-CLEAN AND BLOWDOWN 6" PIPE																				
SW25N55E14	5	21NOV01	29NOV01	0.00	A3A	SENSITIVE LEAK TEST AN-101 Transfer Lines																				
SW25N55E15	5	30NOV01	08DEC01	0.00	A3A	INSTALL JUMPERS AN-01A CPP																				
SW25N55E16	1	07DEC01	07DEC01	0.00	A3A	RE-INSTALL COVER BLOCKS																				
SW25N55E17	2	10DEC01	11DEC01	0.00	A3A	REMOVE GREENHOUSE																				
SW25N55E18	2	12DEC01	13DEC01	0.00	A3A	REMOVE PIT DECKING																				
SW25N55E19	10	14DEC01	31DEC01	0.00	A3A	REMOVE SHORING & BACKFILL																				
SW25N55E1A	1	08FEB02	08FEB02	0.00	A3A	ATP for AN-101 Jumper Installation																				
SW25N55E20	0		08NOV02	0.00	A3A	COMPLETE BULK CONSTRUCTION																				
SW25N55E21	82	11NOV02	11FEB03	0.00	A3A	WEATHER DELAYS PIT 01A04A																				
SW25N55E22	28	12FEB03	24MAR03	0.00	A3A	SCHEDULE CONTINGENCY																				
SW25N55E23	0		24MAR03	0.00	A3A	COMPLETE CONSTRUCTION																				
SW25N55G	60	02OCT00*	28DEC00	45,003.40	A3A	Pre Construct Planning-AN 101/4																				
SW25N55H	191	29DEC00	28SEP01	279,991.37	A3A	Construction Support-AN 101/4 (FY01) PH-1																				
SW25N55J	371	01OCT01	24MAR03	235,987.48	A3A	Construction Support-AN 101/4 (FY02) PH-1																				
SW25N55K	191	29DEC00	28SEP01	562,964.83	A3A	AN 101/4 Upgrades-HPT Support (FY01)																				
SW25N55L	371	01OCT01	24MAR03	354,055.14	A3A	AN 101/4 Upgrades-HPT Support (FY02)																				
SWX12E50	1	25MAR03	25MAR03	0.00	A3A	Interface Point to TBR (120.E50 W-211)																				
SWX19N52	1	04NOV04	04NOV04	0.00	A3A	Interface Point to TBR # 190.N52																				
250.N78 Startup and Test W-314 Phase 2 AN Farm Upgrs																										
SW25N7510A	154	24FEB00	29SEP00	78,540.00	A3A	AN Construction Support																				
SW25N7510B	252	02OCT00	01OCT01	352,370.00	A3A	AN Construction Support																				
SW25N7510C	189	02OCT01	02JUL02	667,800.00	A3A	AN Construction Support																				
SW25N7510D	128	03JUL02	07JAN03	40,320.00	A3A	AN Construction Support																				
SW25N7510E	24	08JAN03	10FEB03	144,410.00	A3A	AN Construction Support																				
SW25N7511A	251	02OCT00	28SEP01	1,005,139.52	A3A	Startup & Testing -AN -Support of DD/Const																				
SW25N7511B	85	01OCT01	01FEB02	730,802.52	A3A	Startup & Testing -AN -Support of Const																				
SW25N7511C	164	04FEB02	25SEP02	1,033,040.17	A3A	Startup & Testing -AN -Support of Const																				
SW25N7511D	81	26SEP02	23JAN03	138,375.05	A3A	Startup & Testing -AN -Support of Const																				
SW25N7511E	52	24JAN03	08APR03	204,055.97	A3A	Startup & Testing -AN -Support of Const																				
SW3K5A3A1	30	30NOV00	15JAN01	0.00	A3A	Op's PRO'S for Vent																				
SW3K5A3A2	30	02OCT00*	10NOV00	0.00	A3A	Op's PRO'S for Pit Work																				
SW3K5A3A3	30	30NOV00	15JAN01	0.00	A3A	Maint PRO'S for Vent																				

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
					Maint PRO'S for Pits																				
					Develop Training for Vent																				
					Perform Training for Vent																				
					Develop Training for Pits																				
					Perform Training for Pits																				
					Ops Drills for Vent (																				
					QTP'S for Vent																				
					QTP'S For Pits																				
					Vent Startup																				
					Op'S LOE Support																				
					Op'S PRO'S for Pit Work ("P" Pits, VSPM)																				
					Maint PRO'S for Pits ("P" Pits, VSPM)																				
					Develop Training for Pits ("P" Pits, VSPM)																				
					Perform Training for Pits ("P" Pits, VSPM)																				
					QTP'S For Pits ("P" Pits, VSPM)																				
					Op'S LOE Support ("P" Pits, VSPM)																				
					Develop Startup Notification Report AN Farm																				
					Develop Plan of Action (POA) AN Farm																				
					Develop Facility Plant Readiness Plan AN Farm																				
					Conduct Plant Readiness MSA - AN (Vent, 3 Pits)																				
					Perform Contr RA for AN Farm																				
					Provide Tech/Admin RA Suppl AN Farm																				
					Closeout RA Comments AN Farm																				
					Verify AN Sys & Compnts Functionality - Near Term																				
					Prep Definition & Scope for Rev/New Proj AN Farm																				
					Perform AN Farm Trade Studies																				
					W-521 Procure AN-101 Mixing & Retrieval System																				
					Transfer Pump (1 ea)																				
					Mixer Pump (1 ea)																				
					Purge Panels for CCTV																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
SW3KSA3A4	30	02OCT00	10NOV00	0.00	A3A
SW3KSA3A5	30	16JAN01	27FEB01	0.00	A3A
SW3KSA3A6	40	27DEC01	22FEB02	0.00	A3A
SW3KSA3A7	30	13NOV00	28DEC00	0.00	A3A
SW3KSA3A8	30	29DEC00	09FEB01	0.00	A3A
SW3KSA3A9	30	25FEB02	05APR02	0.00	A3A
SW3KSA3AA	40	23MAY02	19JUL02	0.00	A3A
SW3KSA3AB	30	31MAR03	09MAY03	0.00	A3A
SW3KSA3AC	40	22JUL02	18SEP02	0.00	A3A
SW3KSA3AE	30	31MAR03	09MAY03	0.00	A3A
SW3KSA3AF	30	31JAN02	14MAR02	0.00	A3A
SW3KSA3AG	30	31JAN02	14MAR02	0.00	A3A
SW3KSA3AH	30	15MAR02	25APR02	0.00	A3A
SW3KSA3AJ	30	26APR02	07JUN02	0.00	A3A
SW3KSA3AK	30	01AUG02	12SEP02	0.00	A3A
SW3KSA3AL	35	01AUG02	19SEP02	0.00	A3A
250.005 Perf Maint Self-Assmt for W-314 Ph2 AN Farm Upgrs					
SW25N95A	45	23JAN02	27MAR02	24,442.83	A3A
SW25N95B	40	28MAR02	22MAY02	8,773.30	A3A
SW25N95D	30	23MAY02	05JUL02	38,961.01	A3A
SW25N95E	60	22JUL02	14OCT02	335,359.89	A3A
250.007 Perf Contr Ready Assmt W-314 Ph 2 AN Farm Upgrs					
SW25N97A	15	15OCT02	04NOV02	63,802.29	A3A
SW25N97B	10	15OCT02	28OCT02	105,890.20	A3A
SW25N97C	5	29OCT02	04NOV02	36,245.12	A3A
TW04 Retrieval					
120.A16 Verify AN TF SysComponents Functionality					
T412A15A	118	01OCT99	22MAR00	379,204.48	A3A
120.A18 Perform Acquisition Strategy for AN Tank Farm					
T412A18A1	250	23MAR00	20MAR01	51,870.16	A3A
120.A17 Perform AN Tank Farm Trade Studies					
T412A17A	115	02OCT00	19MAR01	198,974.19	A3A
120.E31 Procure Equipment for AN-101 Mixing/Ret System					
T412E31A	167	01OCT01	30MAY02	1,500,000.00	A3A
T412E31A01	300	01OCT01	09DEC02	0.00	A3A
T412E31A02	300	01OCT01	09DEC02	0.00	A3A
T412E31A04	199	01OCT01	16JUL02	0.00	A3A

			FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																		
T412E31A05	152	01OCT01	08MAY02	0.00	A3A	LLCE Burial Containers (2)																	
T412E31A06	149	01OCT01	03MAY02	0.00	A3A	I&C Enclosures (1 set)																	
T412E31A08	152	01OCT01	08MAY02	0.00	A3A	LLCE Removal Equip/Steel Frames																	
T412E31A09	152	01OCT01	08MAY02	0.00	A3A	Flex Rec Mods/Parts/Bags																	
T412E31A10	149	01OCT01	03MAY02	0.00	A3A	Mixer Pump Spray Rings & Riser Extensions																	
T412E31A12	149	01OCT01	03MAY02	0.00	A3A	Electric Cable Support Frames																	
T412E31A14	149	01OCT01	03MAY02	0.00	A3A	CCTV Riser Extension																	
T412E31A15	85	01OCT01	01FEB02	0.00	A3A	Pit Cover Blocks (2 sets)																	
T412E31A16	149	01OCT01	03MAY02	0.00	A3A	Temperature Probe (1)																	
T412E31A17	0	01OCT01*		0.00	A3A	Start Procurement																	
T412E31A23	200	01OCT01	17JUL02	0.00	A3A	CCTV Camera & Mast Assembly																	
T412E31B	133	31MAY02	08DEC02	2,500,000.00	A3A	W-521 Procure AN-101 Mixing & Retrieval System																	
120E33 Construct AN-101 Mixing and Retrieval System																							
T412E33010	320	28MAR02	02JUL03	0.00	A3A	Title III Engineering																	
T412E33011	320	28MAR02	02JUL03	0.00	A3A	Project Support																	
T412E33012	15	28MAR02	17APR02	0.00	A3A	Mobilize																	
T412E33013	8	04APR02	15APR02	0.00	A3A	Perform Equipment PM																	
T412E33014	10	04APR02	17APR02	0.00	A3A	Modify Road Access for Entry to CTF																	
T412E33015	270	11APR02	08MAY03	0.00	A3A	Gen Reg/Tech Serv/Stepoff Pad/New Hires/OT Allow																	
T412E33016	5	18APR02	24APR02	0.00	A3A	Stage Equipment at Cold Test Facility																	
T412E33017	7	25APR02	03MAY02	0.00	A3A	Modify CTF for Training																	
T412E33018	10	06MAY02	17MAY02	0.00	A3A	Training at CTF																	
T412E33019	100	02JUL02	20NOV02	0.00	A3A	Burial																	
T412E3301A	0	28MAR02		0.00	A3A	Start Construction																	
T412E3301M	0		02JUL03	0.00	A3A	Construction Complete																	
T412E33020	37	28MAR02	17MAY02	0.00	A3A	Prep CWP/JCS Equip. Removal Work Packages																	
T412E33021	5	20MAY02	24MAY02	0.00	A3A	Ops Review and Release Package to Field																	
T412E33022	1	28MAY02	28MAY02	0.00	A3A	Mobilize for AN-101 Slurry Distr Removal																	
T412E33023	1	28MAY02	28MAY02	0.00	A3A	Stage Crane AN101																	
T412E33024	2	29MAY02	30MAY02	0.00	A3A	Prep Cover Blocks for Removal																	
T412E33025	1	31MAY02	31MAY02	0.00	A3A	Power Wash and Spray Fixative																	
T412E33026	1	03JUN02	03JUN02	0.00	A3A	Sniff Pit Prior to Cover Block Removal																	
T412E33027	2	04JUN02	05JUN02	0.00	A3A	Remove Cover Blocks																	
T412E33028	3	06JUN02	10JUN02	0.00	A3A	Demo Pit and Remove Jumpers																	
T412E33029	2	11JUN02	12JUN02	0.00	A3A	Install Vapor Seals																	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412E33030	2	13JUN02	14JUN02	0.00	A3A																					
T412E33031	2	17JUN02	18JUN02	0.00	A3A																					
T412E33032	1	19JUN02	19JUN02	0.00	A3A																					
T412E33033	3	19JUN02	21JUN02	0.00	A3A																					
T412E33034	2	20JUN02	21JUN02	0.00	A3A																					
T412E33035	5	24JUN02	28JUN02	0.00	A3A																					
T412E33036	5	28MAY02	03JUN02	0.00	A3A																					
T412E33037	1	03JUL02	03JUL02	0.00	A3A																					
T412E33038	1	05JUL02	05JUL02	0.00	A3A																					
T412E33039	1	05JUL02	05JUL02	0.00	A3A																					
T412E33040	2	08JUL02	09JUL02	0.00	A3A																					
T412E33041	1	10JUL02	10JUL02	0.00	A3A																					
T412E33042	2	11JUL02	12JUL02	0.00	A3A																					
T412E33043	1	15JUL02	15JUL02	0.00	A3A																					
T412E33044	5	04JUN02	10JUN02	0.00	A3A																					
T412E33045	2	24JUN02	25JUN02	0.00	A3A																					
T412E33046	2	26JUN02	27JUN02	0.00	A3A																					
T412E33047	2	28JUN02	01JUL02	0.00	A3A																					
T412E33048	1	28JUN02	28JUN02	0.00	A3A																					
T412E33049	1	01JUL02	01JUL02	0.00	A3A																					
T412E33050	5	02JUL02	09JUL02	0.00	A3A																					
T412E33051	1	02JUL02	02JUL02	0.00	A3A																					
T412E33052	2	10JUL02	11JUL02	0.00	A3A																					
T412E33053	2	18APR02	18APR02	0.00	A3A																					
T412E33054	17	22APR02	14MAY02	0.00	A3A																					
T412E33055	30	15MAY02	26JUN02	0.00	A3A																					
T412E33056	5	27JUN02	03JUL02	0.00	A3A																					
T412E33057	3	05JUL02	09JUL02	0.00	A3A																					
T412E33058	4	05JUL02	10JUL02	0.00	A3A																					
T412E33059	5	11JUL02	17JUL02	0.00	A3A																					
T412E33060	25	18JUL02	21AUG02	0.00	A3A																					
T412E33061	5	22AUG02	28AUG02	0.00	A3A																					
T412E33062	5	29AUG02	05SEP02	0.00	A3A																					
T412E33063	5	06SEP02	12SEP02	0.00	A3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412E33166	2	23DEC02	26DEC02	0.00	A3A	AN01F-HT-TBX-101 (Heat Trace Cabinet)																				
T412E33167	4	07JAN03	10JAN03	0.00	A3A	Form/Rebar and Pour Concrete																				
T412E33168	2	13JAN03	14JAN03	0.00	A3A	Mount Elec. Cable Support Frame																				
T412E33169	2	15JAN03	16JAN03	0.00	A3A	Mount Terminal Boxes & Misc. Equipment																				
T412E33170	2	17JAN03	20JAN03	0.00	A3A	Fab Scaffolding																				
T412E33171	7	21JAN03	29JAN03	0.00	A3A	Terminate Conductors																				
T412E33172	2	30JAN03	31JAN03	0.00	A3A	Continuity Testing																				
T412E33173	6	26FEB03	05MAR03	0.00	A3A	Exc. & Pour Concrete/Terminal Boxes & Misc Elec.																				
T412E33174	3	06MAR03	10MAR03	0.00	A3A	Install Conduit																				
T412E33175	20	11MAR03	07APR03	0.00	A3A	Wire Pulls for Pumps																				
T412E33176	2	08APR03	09APR03	0.00	A3A	Set Enclosure #100 Outside Caustic Area																				
T412E33177	3	10APR03	14APR03	0.00	A3A	Lay Ground Wire & Yellow Jacket																				
T412E33178	1	15APR03	15APR03	0.00	A3A	Set Camera Light Enclosures																				
T412E33179	8	16APR03	25APR03	0.00	A3A	Run Armored Cable																				
T412E33180	8	26APR03	07MAY03	0.00	A3A	Perform Terminations																				
T412E33181	4	08MAY03	13MAY03	0.00	A3A	Continuity Testing																				
T412E33182	10	23JUL02	05AUG02	0.00	A3A	In-Tank Equipment Installation Training																				
T412E33183	20	23OCT02	19NOV02	0.00	A3A	Prep CWP/JCS Camera Installation Work Package																				
T412E33184	5	20NOV02	26NOV02	0.00	A3A	Test Camera Systems at 306 Bldg.																				
T412E33185	7	20NOV02	02DEC02	0.00	A3A	Ops Review & Release Package to Field																				
T412E33186	3	03DEC02	05DEC02	0.00	A3A	Install CCTV Camera - Riser XXX																				
T412E33187	30	04SEP02	15OCT02	0.00	A3A	Prep CWP/JCS Equip. Installation Work Packages																				
T412E33188	5	16OCT02	22OCT02	0.00	A3A	Ops Review and Release Package tofield																				
T412E33189	5	10DEC02	18DEC02	0.00	A3A	Test Mixer Pump at MASF																				
T412E33190	3	18DEC02	20DEC02	0.00	A3A	Install Riser Extension / Spray Wash																				
T412E33191	3	23DEC02	27DEC02	0.00	A3A	Install Mounting Plate & Grout																				
T412E33192	2	30DEC02	31DEC02	0.00	A3A	Install Shield Ring & Temp. Hose																				
T412E33193	1	02JAN03	02JAN03	0.00	A3A	Stage Second Crane AN101																				
T412E33194	2	03JAN03	06JAN03	0.00	A3A	Install Mixer Pump																				
T412E33195	2	07JAN03	08JAN03	0.00	A3A	Install Flex Hose Connection																				
T412E33196	2	09JAN03	10JAN03	0.00	A3A	Connect Temp Winch Controls																				
T412E33197	1	13JAN03	13JAN03	0.00	A3A	Stage Two Cranes																				
T412E33198	2	14JAN03	15JAN03	0.00	A3A	Install Transfer Pump																				
T412E33199	2	05JUL02	08JUL02	0.00	A3A	Scan Area for Excavation Permit																				

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
T412E33200	17	09JUL02	31JUL02	0.00	A3A	Excavation Permit Generation and Approval																
T412E33201	5	01AUG02	07AUG02	0.00	A3A	Ops Review and Release Package to Field																
T412E33202	3	15AUG02	19AUG02	0.00	A3A	Op's Lock Out of Required Systems																
T412E33216	15	01JUL02	22JUL02	0.00	A3A	Fab Jumpers Centr P.Pit 01A & 01F																
T412E33219	1	17DEC02	17DEC02	0.00	A3A	Stage Crane Pit 01A																
T412E33220	8	16JAN03	27JAN03	0.00	A3A	Install Jumpers - Pit 01A																
T412E33221	2	28JAN03	29JAN03	0.00	A3A	Install Cover Blocks - 01A																
T412E33224	30	10FEB03	24MAR03	0.00	A3A	ATP AN101																
T412E33225	40	28MAR03	20MAY03	0.00	A3A	Punchlist																
T412E33226	30	21MAY03	02JUL03	0.00	A3A	Sign-off																
T412E33227	5	11JUN02	17JUN02	0.00	A3A	Ops Review and Release Package to Field																
T412E33228	6	16JUL02	23JUL02	0.00	A3A	Install Removal Equipment - 6" Flex Rec TC#1																
T412E33229	1	24JUL02	24JUL02	0.00	A3A	Remove Thermocouple Tree with F/R TC#1																
T412E33230	1	25JUL02	25JUL02	0.00	A3A	Install Shield Plug TC#1																
T412E33231	2	26JUL02	29JUL02	0.00	A3A	Weld End Cap TC#1																
T412E33232	5	30JUL02	05AUG02	0.00	A3A	Grout Container TC#1																
T412E33233	5	06AUG02	12AUG02	0.00	A3A	Remove Removal Equipment TC#1																
T412E33234	2	13AUG02	14AUG02	0.00	A3A	Transport T/C to Disposal TC#1																
T412E33235	30	20NOV02	07JAN03	0.00	A3A	Prep CMP/JCS Temp Probe Install Work Pkg																
T412E33236	5	09JAN03	14JAN03	0.00	A3A	Ops Review and Release Pkg to Field																
T412E33237	1	30JAN03	30JAN03	0.00	A3A	Remove 12" Shield Plug - Riser TC#1																
T412E33238	2	31JAN03	03FEB03	0.00	A3A	Install Temperature Probe Assembly TC#1																
T412E33239	2	04FEB03	05FEB03	0.00	A3A	Run Cables - Temp Probe to TMAC Panel TC#1																
T412E33240	2	06FEB03	07FEB03	0.00	A3A	Terminate Wires TC#1																
T412E33A	320*	28MAR02	02JUL03	15,700,100.00	A3A	W-521 - Construct Retrieval System Tank AN-101																
120.E35 Design AN-101 Mixing & Rail Sys/Obi CD-3																						
T412E33A1	127	02APR01*	26SEP01	1,252,000.00	A3A	W-521 - Design Retrieval System Tank AN-101																
T412E33A2	122	01OCT01	27MAR02	1,505,400.00	A3A	W-521 - Design Retrieval System Tank AN-101																
120.E45 Comp AN-101 and 4AN Xtr Sys Prep/Integr Tstg																						
T412E45A0	0		27MAR02	0.00	A3A	Design Turnover to SU																
T412E45A00	0		17JUL03	0.00	A3A	Construction Turnover to Ops																
T412E45A1	84	20MAR03	17JUL03	410,945.10	A3A	Prepare New Op Proced 1AN/4AN Intlg Tst																
T412E45A2	84	20MAR03	17JUL03	340,474.25	A3A	Prepare New Maintenance Proced 1AN/4AN Intlg Test																
T412E45A3	84	20MAR03	17JUL03	106,945.29	A3A	Prep Proc Chg Auth (PCA) Proc for 1AN/4AN IntTst																
T412E45A4	84	20MAR03	17JUL03	58,472.70	A3A	Prep Proc Chg Auth (PCA) Process - Maint Intlg Ts																

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
T412E55022	20	02JUL01	30JUL01	0.00	A3A	Mobilize																				
T412E55023	414	31JUL01	24MAR03	0.00	A3A	Greenhouses Support																				
T412E55024	414	31JUL01	24MAR03	0.00	A3A	Gen Res/Tech Serv/Shipoff Pad/New Hires/OT Allow																				
T412E55025	439	02JUL01	31MAR03	0.00	A3A	Project Support																				
T412E55026	70	02JUL01	09OCT01	0.00	A3A	Prep CWP/UCS Equip. Removal Work Packages																				
T412E55027	5	31JUL01	06AUG01	0.00	A3A	Stage Equipment at Cold Test Facility																				
T412E55028	10	07AUG01	20AUG01	0.00	A3A	Perform Equipment Preventive Maint																				
T412E55029	20	21AUG01	18SEP01	0.00	A3A	Training at CTF																				
T412E55030	10	07AUG01	20AUG01	0.00	A3A	Modify CTF for Training																				
T412E55031	1	19SEP01	19SEP01	0.00	A3A	Stage Crane Pit 04A																				
T412E55032	2	20SEP01	21SEP01	0.00	A3A	Prep Cover Blocks for Removal																				
T412E55033	1	24SEP01	24SEP01	0.00	A3A	Sniff Pit Prior to Cover block Removal																				
T412E55034	3	24SEP01	27SEP01	0.00	A3A	Remove Cover Blocks Pit 04A																				
T412E55035	4	28SEP01	03OCT01	0.00	A3A	Remove Jumpers and Prep for Storage																				
T412E55036	4	28SEP01	03OCT01	0.00	A3A	Wrap and Stage Cover Blocks for Burial																				
T412E55037	3	04OCT01	08OCT01	0.00	A3A	Install Vapor Seals																				
T412E55038	8	09OCT01	18OCT01	0.00	A3A	Install Removal Equipment - 42" Flex Rec																				
T412E55039	4	19OCT01	24OCT01	0.00	A3A	Remove Transfer Pump With F/R																				
T412E55040	1	02NOV01	02NOV01	0.00	A3A	Install Depth Verification Plug																				
T412E55041	8	16NOV01	27NOV01	0.00	A3A	Transport Pump to Disposal																				
T412E55042	3	05NOV01	07NOV01	0.00	A3A	Depth Verification																				
T412E55043	3	08NOV01	12NOV01	0.00	A3A	Remove Depth Plug & Install Shield Plug																				
T412E55044	1	17DEC01	17DEC01	0.00	A3A	Install Temporary Cover Blocks																				
T412E55045	4	02NOV01	07NOV01	0.00	A3A	Weld Container End Cap																				
T412E55046	5	24JUL01	30JUL01	0.00	A3A	Ops Review and Release Package to Field																				
T412E55047	6	08NOV01	15NOV01	0.00	A3A	Grout Container																				
T412E55048	6	07DEC01	14DEC01	0.00	A3A	Asbuild Nozzle Configuration for Jumper Fab																				
T412E55049	6	25OCT01	01NOV01	0.00	A3A	Remove Removal Equipment																				
T412E55050	5	13NOV01	19NOV01	0.00	A3A	Remove Jumpers & Prep for Storage																				
T412E55051	3	20NOV01	28NOV01	0.00	A3A	Install Vapor Seals																				
T412E55052	5	27NOV01	03DEC01	0.00	A3A	Remove Slurry Distributor																				
T412E55053	3	04DEC01	06DEC01	0.00	A3A	Install Temp 42" Shield Plug																				
T412E55054	6	04DEC01	11DEC01	0.00	A3A	Transport Slurry Distrib to Disposal																				
T412E55055	6	31JUL01	07AUG01	0.00	A3A	Ops Review and Release Package to Field																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
T412E55113	2	14MAY02	15MAY02	0.00	A3A
T412E55114	1	16MAY02	16MAY02	0.00	A3A
T412E55115	2	17MAY02	20MAY02	0.00	A3A
T412E55116	25	14JUG02	18SEP02	0.00	A3A
T412E55117	5	19SEP02	23SEP02	0.00	A3A
T412E55118	1	26SEP02	26SEP02	0.00	A3A
T412E55119	10	19FEB02	04MAR02	0.00	A3A
T412E55120	2	05MAR02	06MAR02	0.00	A3A
T412E55121	2	07MAR02	08MAR02	0.00	A3A
T412E55143	10	05APR02	18APR02	0.00	A3A
T412E55144	8	11MAR02	20MAR02	0.00	A3A
T412E55145	1	19APR02	19APR02	0.00	A3A
T412E55146	1	23APR02	23APR02	0.00	A3A
T412E55147	5	25APR02	01MAY02	0.00	A3A
T412E55148	10	07MAY02	20MAY02	0.00	A3A
T412E55149	1	21MAY02	21MAY02	0.00	A3A
T412E55150	2	21JUN02	24JUN02	0.00	A3A
T412E55151	1	22APR02	22APR02	0.00	A3A
T412E55152	1	24APR02	24APR02	0.00	A3A
T412E55153	3	02MAY02	06MAY02	0.00	A3A
T412E55154	21	22MAY02	20JUN02	0.00	A3A
T412E55155	10	19APR02	02MAY02	0.00	A3A
T412E55156	8	22MAY02	03JUN02	0.00	A3A
T412E55157	1	04JUN02	04JUN02	0.00	A3A
T412E55158	1	06JUN02	06JUN02	0.00	A3A
T412E55159	5	10JUN02	14JUN02	0.00	A3A
T412E55160	10	20JUN02	03JUL02	0.00	A3A
T412E55161	1	05JUL02	05JUL02	0.00	A3A
T412E55162	2	06AUG02	07AUG02	0.00	A3A
T412E55163	1	05JUN02	05JUN02	0.00	A3A
T412E55164	1	07JUN02	07JUN02	0.00	A3A
T412E55165	3	17JUN02	19JUN02	0.00	A3A
T412E55166	21	06JUL02	05AUG02	0.00	A3A
T412E55167	5	08JUL02	12JUL02	0.00	A3A

**Tie-In Instrument Air/Purge Line to Existing
Install Tubing Hangers To Instr. Air/ Purge Line**

Complete Backfill
Stabilization
De-Mobilization

Pour New Pad for Air Control Station
 Rotate Air Control Station 90 Degrees
 Remove Old Air Control Station Pad
 Fab New 42" Shield Plug - Riser-(XXX)
 Exc to Uncover Top of Riser-4XXX1

Remove Exist 42" Shield Plug - Riser-(07)
Install Depth Verification Tool - Riser-(07)
Install Spray Wash Riser Ext - Riser-(07)
Form/Rebar Mixer Pump Fndn - Riser-(07)

Pour Mixer Pump Fndn - Riser (07)
Install MP Mounting Plate - Riser (07)
Install 42" Depth Verif Shield Plug (07)
Remove Depth Verif Shield Plug (07)

Complete Backfill Riser Ext - Riser-(XXXX)
Cure Time & Paint - Riser-(07)
Tab New 42" Shield Plug - Riser-(XXZ)
Exc to Uncover Top of Riser-(08)

Remove Exist 42" Shield Plug - Riser-(08)
Install Depth Verification Tool - Riser-(08)
Install Spray Wash Riser Ext - Riser-(08)
Form/Rabar Mixer Pump Fndn - Riser-(08)

1. Pour Mixer Pump Endn. - Riser-(08)

2. Install MP Mounting Plate - Riser-(08)

3. Install 42" Depth Verff Shield Plug-(08)

4. Remove Depth Verff Shield Plug-(08)

Complete Backfill Riser Ext - Riser-4(xxx)
Cure Time & Paint - Riser-08)
Form/Rebar/Pour Concrete - MP-1 Elec F

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412E55202	1	19JUL02	19JUL02	0.00	A3A																					
T412E55203	2	22JUL02	23JUL02	0.00	A3A																					
T412E55204	1	24JUL02	24JUL02	0.00	A3A																					
T412E55205	5	25JUL02	31JUL02	0.00	A3A																					
T412E55206	3	01AUG02	05AUG02	0.00	A3A																					
T412E55207	2	06AUG02	07AUG02	0.00	A3A																					
T412E55208	4	08AUG02	13AUG02	0.00	A3A																					
T412E55226	20	19DEC01	18JAN02	0.00	A3A																					
T412E55227	70	21JAN02	29APR02	0.00	A3A																					
T412E55228	5	30APR02	06MAY02	0.00	A3A																					
T412E55229	2	27SEP02	30SEP02	0.00	A3A																					
T412E55230	2	01OCT02	02OCT02	0.00	A3A																					
T412E55231	1	03OCT02	03OCT02	0.00	A3A																					
T412E55232	2	04OCT02	07OCT02	0.00	A3A																					
T412E55233	2	08OCT02	09OCT02	0.00	A3A																					
T412E55234	2	10OCT02	11OCT02	0.00	A3A																					
T412E55256	1	14OCT02	14OCT02	0.00	A3A																					
T412E55257	35	07MAY02	25JUN02	0.00	A3A																					
T412E55258	5	26JUN02	02JUL02	0.00	A3A																					
T412E55259	5	15OCT02	21OCT02	0.00	A3A																					
T412E55260	2	30DEC02	31DEC02	0.00	A3A																					
T412E55261	2	02JAN03	03JAN03	0.00	A3A																					
T412E55262	2	08JAN03	07JAN03	0.00	A3A																					
T412E55263	3	21MAR02	25MAR02	0.00	A3A																					
T412E55264	3	26MAR02	28MAR02	0.00	A3A																					
T412E55265	5	26MAR02	04APR02	0.00	A3A																					
T412E55266	5	05APR02	11APR02	0.00	A3A																					
T412E55267	5	12APR02	18APR02	0.00	A3A																					
T412E55268	5	19APR02	25APR02	0.00	A3A																					
T412E55269	5	26APR02	02MAY02	0.00	A3A																					
T412E55270	5	03MAY02	09MAY02	0.00	A3A																					
T412E55271	5	10MAY02	16MAY02	0.00	A3A																					
T412E55272	5	17MAY02	23MAY02	0.00	A3A																					
T412E55273	3	22OCT02	24OCT02	0.00	A3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412E55274	3	25OCT02	28OCT02	0.00	A3A																					
T412E55275	3	30OCT02	01NOV02	0.00	A3A																					
T412E55276	3	04NOV02	06NOV02	0.00	A3A																					
T412E55277	3	07NOV02	11NOV02	0.00	A3A																					
T412E55278	3	12NOV02	14NOV02	0.00	A3A																					
T412E55279	3	15NOV02	19NOV02	0.00	A3A																					
T412E55280	3	20NOV02	22NOV02	0.00	A3A																					
T412E55281	3	25NOV02	27NOV02	0.00	A3A																					
T412E55282	3	02DEC02	04DEC02	0.00	A3A																					
T412E55283	3	05DEC02	09DEC02	0.00	A3A																					
T412E55284	2	10DEC02	11DEC02	0.00	A3A																					
T412E55285	2	12DEC02	13DEC02	0.00	A3A																					
T412E55286	2	18DEC02	17DEC02	0.00	A3A																					
T412E55287	2	18DEC02	19DEC02	0.00	A3A																					
T412E55288	2	20DEC02	23DEC02	0.00	A3A																					
T412E55289	2	28DEC02	27DEC02	0.00	A3A																					
T412E55300	40	30DEC02	25FEB03	0.00	A3A																					
T412E55301	40	28JAN03	25MAR03	0.00	A3A																					
T412E55302	5	28MAR03	01APR03	0.00	A3A																					
T412E55303	180	04APR02	06JAN03	0.00	A3A																					
T412E55E20	63	02JUL01	28SEP01	361,501.19	A3A																					
T412E55E21	252	01OCT01	30SEP02	955,184.83	A3A																					
T412E55E22	125	01OCT02	01APR03	712,236.49	A3A																					
T412E55E40	48	02JUL01	07SEP01	987,655.01	A3A																					
T412E55E41	15	19SEP01	28SEP01	784,189.25	A3A																					
T412E55E42	24	11OCT01	13NOV01	621,200.57	A3A																					
T412E55E43	24	14NOV01	19DEC01	714,026.62	A3A																					
T412E55E44	24	20DEC01	25JAN02	714,026.62	A3A																					
T412E55E45	24	28JAN02	01MAR02	537,466.86	A3A																					
T412E55E46	115	23AUG02	07FEB03	1,304,520.03	A3A																					
T412E55E47	96	01OCT01	19FEB02	282,719.43	A3A																					
T412E55E48	24	09MAY02	12JUN02	321,444.67	A3A																					
T412E55E4M	0		01APR03	0.00	A3A																					
T412E55E51	26	13JUN02	19JUL02	318,520.74	A3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412E5E52	24	22JUL02	22AUG02	296,467.95	A3A																					
T412E5E53	48	04MAR02	08MAY02	1,151,430.45	A3A																					
T412E5E54	16	11MAR03	01APR03	1,158,687.44	A3A																					
T412E5E55	8	01OCT01	10OCT01	587,875.16	A3A																					
T412E5M02	0	02JUL01*		0.00	A3A																					
T412E5M03	0		01APR03	0.00	A3A																					
120.E60 Perf Mgmt Self-Assmt of Waste Feed Dirty Xtr Sys																										
T412E60A	45	10JAN03*	14MAR03	24,442.83	A3A																					
T412E60B	40	17MAR03	09MAY03	8,773.30	A3A																					
T412E60D	30	12MAY03	23JUN03	38,981.01	A3A																					
T412E60E	120	18OCT03	08APR04	402,231.18	A3A																					
120.E65 Startup/Trst 4AN Mix/Retr Sys less Mixer Pumps																										
T412E65A0	0		29SEP00	0.00	A3A																					
T412E65A00	0		29FEB03	0.00	A3A																					
T412E65A1	50	13DEC02	28FEB03	246,577.86	A3A																					
T412E65A2	42	26DEC02	25FEB03	177,046.61	A3A																					
T412E65A3	50	12DEC02	25FEB03	85,102.60	A3A																					
T412E65A4	42	26DEC02	25FEB03	29,236.35	A3A																					
T412E65B1	42	10JAN03	11MAR03	18,419.84	A3A																					
T412E65B2	45	24MAR03	23MAY03	180,222.28	A3A																					
T412E65D1	32	15AUG02*	30SEP02	74,892.59	A3A																					
T412E65D2	21	10APR03	08MAY03	214,985.70	A3A																					
T412E65D3	11	09MAY03	23MAY03	26,163.75	A3A																					
T412E65E	30	27FEB03	09APR03	46,354.77	A3A																					
T412E65G	0		23MAY03	0.00	A3A																					
120.E70 Startup and Test AN-101 Mixing/Retr System																										
T412E70A0	0		27MAR02	0.00	A3A																					
T412E70A00	0		24MAR03	0.00	A3A																					
T412E70A1	50	13JAN03	24MAR03	410,983.10	A3A																					
T412E70A2	42	23JAN03	24MAR03	340,474.25	A3A																					
T412E70A3	50	13JAN03	24MAR03	108,945.29	A3A																					
T412E70A4	42	23JAN03	24MAR03	58,472.70	A3A																					
T412E70B1	42	06FEB03	07APR03	182,586.60	A3A																					
T412E70B2	62	21APR03	17JUL03	246,318.36	A3A																					
T412E70D1	63	01OCT02*	02JAN03	150,092.64	A3A																					

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID		Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
FY00 FY01 FY02 FY03 FY04 FY05 FY06 FY07 FY08 FY09 FY10 FY11 FY12 FY13 FY14 FY15 FY16 FY17 FY18 FY19 FY20						
T412E7B02	30	06MAY03	17JUN03		399,490.65	A3A
Perform Rq'd Operational Tests for AN-101						
T412E7B03	21	18JUN03	17JUL03		42,167.25	A3A
Prepare Operational Test Report for AN-101						
T412E7B04	30	25MAR03	05MAY03		126,393.18	A3A
Perform PM Routines AN-101						
T412E7B05	0		17JUL03		0.00	A3A
Complete ABU Checklist						
T412E7B06	0		17JUL03		0.00	A3A
Complete AN-101						
120.E80 Perf Contr Intermed ORR Wst Feed Dmry Xtr Sys						
T412E80A	15	09APR04	29APR04		232,372.00	A3A
Perform Indepd Contr ORR for Waste Trans Sys						
T412E80B	10	09APR04	22APR04		105,860.20	A3A
Provide Tech/Admin ORR Suppt Waste Trans Sys						
T412E80C	5	23APR04	29APR04		38,219.92	A3A
Closeout ORR Comments Waste Trans Sys						
120.E85 Perf DOE ORR/CD-4 Wst Feed Dmry Xtr Sys						
T412E85A	25	30APR04	04JUN04		0.00	A3A
Perform DOE ORR for Waste Transfer Sys						
T412E85B	15	30APR04	20MAY04		78,987.88	A3A
Provide Tech/Admin DOE ORR Supt Waste Transfer Sys						
T412E85C	10	21MAY04	04JUN04		11,037.74	A3A
Closeout DOE ORR Comments Waste Transfer Sys						
T412E85D	15	07JUN04	25JUN04		0.00	A3A
Obtain DOE CD-4 Approval for Waste Transfer Sys						
T412E85DM	0		25JUN04		0.00	A3A
COMPLETE SITE SYSTEM UPGRADES						
120.E85 Transfer AN-101 to AN-106						
T412E85A	5	04DEC01	10DEC01		4,757.00	A3A
PCA LAW Xtr Procedure from AN-101 to AN-103						
T412E85B	13	09FEB02	21FEB02		39,881.32	A3A
Transfer Waste from AN-101 to AN-106						
130.B20 Prov Auth to Add Diluent/Wst to FG Watchlist DGT						
T413B20A	128	12JUL01	11JAN02		5,807.68	A3A
OM Author to Add Diluent & Wst to Flam Gas WL						
130.E35 Prepare Process Control Plan for AN-104						
T413E35A	30	30SEP02	08NOV02		45,387.14	A3A
Prepare Draft PCP AN-104						
T413E35B	22	11NOV02	12DEC02		67,899.38	A3A
Review/Comment/Incorp Comments/Issue PCP AN-104						
T413E35D	20	13DEC02	14JAN03		10,978.31	A3A
Prepare ECNs and Revise PCP AN-104						
T413E35E	40	01OCT10	29NOV10		35,431.99	A3A
Prep and Issue Process Evaluation Report AN-104						
160.K64 Repair/Upgr Existing AN TF Sys Rtd for WFD Ph 1						
T415K64A	502	21MAR01	18MAR03		1,491,850.00	A3A
Repair/Upgrade Existing AN TF Sys Req for Ph 1						
260.N45 Construct W-314 Phase 2 AN Farm Upgrades						
SW544F02NM	0		28OCT02		0.00	A3A
Complete AN-106						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
A3B LAW Ph 1 Tank 3 - AN-104 Sht 2					
TW01 Tank Waste Characterization					
100.N53 Samp/Anlyz 4AN Samps per LAW Fd Cat DQO 4AN					
T410N53G51	10	26JAN06	08FEB06	5,828.25	A3B
T410N53G52	20	26JAN06*	23FEB06	15,992.85	A3B
T410N53G53	9	04AUG06	16AUG06	150,882.06	A3B
T410N53G54	86	17AUG06	19DEC06	1,400,039.03	A3B
T410N53G55	26	20DEC06	29JAN07	30,904.86	A3B
100.N54 Samp/Anlyz 4AN Samps per LAW DQO AN-101					
T410N54G51	10	03JUL06	17JUL06	5,828.25	A3B
T410N54G52	20	03JUL06*	31JUL06	15,992.85	A3B
T410N54G53	9	10AUG06	22AUG06	150,882.06	A3B
T410N54G54	86	23AUG06	27DEC06	1,400,039.03	A3B
T410N54G55	26	28DEC06	02FEB07	30,904.86	A3B
100.N61 Sample 4AN Feed in 4AN and Analyze for Sulfates					
T410N61G11	10	27APR04	10MAY04	5,828.25	A3B
T410N61G12	20	27APR04*	24MAY04	12,507.27	A3B
T410N61G13	5	08DEC05	14DEC05	85,034.04	A3B
T410N61G14	20	15DEC05	16JAN06	33,481.89	A3B
T410N61G15	26	17JAN06	22FEB06	30,904.86	A3B
T410N61GA3	5	12JUN06	18JUN06	65,034.04	A3B
T410N61GA4	20	19JUN06	17JUL06	33,481.89	A3B
T410N61GA5	26	18JUL06	22AUG06	30,904.86	A3B
100.N62 Samp 4AN Feed in AN-101 and Analyze for Sulfates					
T410N62G11	10	03MAR04	16MAR04	5,828.25	A3B
T410N62G12	20	03MAR04*	30MAR04	12,507.27	A3B
T410N62G13	5	15DEC05	21DEC05	85,034.04	A3B
T410N62G14	20	22DEC05	23JAN06	33,481.89	A3B
T410N62G15	26	24JAN06	01MAR06	30,904.86	A3B
103.N53 Provide AN-104 Samples from AN-104 to BNFL					
T410N53GHL	7	17AUG06	23AUG06	10,529.23	A3B
103.N54 Provide AN-104 Samples from AN-101 to BNFL					
T410N54GHL	7	23AUG06	29AUG06	10,529.23	A3B
TW04 Retrieval					
120.E90 Install AN-104 Mixer Pump & Related Systems					
T412E90022	20	27JUL04	23AUG04	0.00	A3B
T412E90027	5	21JAN05	27JAN05	0.00	A3B
T412E90028	10	28JAN05	10FEB05	0.00	A3B

					FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet														
T412E90249	2	07JAN05	10JAN05	0.00	A3B	Run 12" SW line/Connect to MP-2													
T412E90250	2	19JAN05	20JAN05	0.00	A3B	Install MP-2 Heat Tracing													
T412E90251	5	03NOV04	09NOV04	0.00	A3B	Ops Review and Release Pkg to Field													
T412E90252	1	03DEC04	03DEC04	0.00	A3B	Remove 12" Shield Plug - Riser (13)													
T412E90253	2	08DEC04	07DEC04	0.00	A3B	Install Temperature Probe Assembly - Riser 13													
T412E90254	2	08DEC04	09DEC04	0.00	A3B	Run Cables - Temp Probe to TMAC Panel													
T412E90255	2	10DEC04	13DEC04	0.00	A3B	Terminate Wires and Perform Functional Test													
T412E90300	40	20JUN05	15AUG05	0.00	A3B	ATP and ATR for Mixer Pumps AN-104													
T412E90301	40	19JUL05	13SEP05	0.00	A3B	Punchlist													
T412E90302	5	14SEP05	20SEP05	0.00	A3B	Sign-off													
T412E90E48	291	27JUL04	20SEP05	453,326.93	A3B	AN-104 Install Mixer Pump A													
T412E90E50	291	27JUL04	20SEP05	453,326.93	A3B	AN-104 Install Mixer Pump B													
T412E90M02	0	27JUL04		0.00	A3B	Start Construction for Mixer Pump AN-104													
T412E90M03	0	21SEP05	20SEP05	0.00	A3B	Construction Complete													
120.E92 Start/Up/Test AN-104 Mixer Pump and Related Sys																			
T412E92A0	0		29SEP00	0.00	A3B	Design Turnover to Startup													
T412E92A00	0		15AUG05	0.00	A3B	Construction Turnover to Operations													
T412E92A2	42	16JUN05	15AUG05	177,046.61	A3B	Prepare New Maintenance Procedure AN-104 Mix													
T412E92A3	110	11MAR05	15AUG05	143,446.75	A3B	Prep Proc Chg Auth (PCA) Process Op AN-104 Mix													
T412E92A4	42	16JUN05	15AUG05	29,236.35	A3B	Prep Proc Chg Auth (PCA) Process - Maint AN-104													
T412E92B1	11	15AUG05	29AUG05	18,419.84	A3B	Prep Startup Op Training Malts AN-104 Mixer													
T412E92B2	16	21SEP05	12OCT05	61,579.85	A3B	Part Startup Operational Training AN-104 Mixer													
T412E92D1	10	04OCT04	15OCT04	24,897.53	A3B	Prepare Operational Test Proced AN-104 Mixer													
T412E92D2	7	28SEP05	08OCT05	71,861.90	A3B	Perform Rq'd Op Tests for AN-104 Mixer													
T412E92D3	4	07OCT05	12OCT05	8,721.25	A3B	Prepare Op Test Report for AN-104 Mixer													
T412E92E	30	16AUG05	27SEP05	64,485.35	A3B	Preform PM Routines AN-104 Mixer													
T412E92G	0		12OCT05	0.00	A3B	Complete ABU Checklist													
T412E92GM	0		12OCT05	0.00	A3B	Complete AN-104													
130.E10: Design AN-104 by Decant 1st Bldg AN-104 to AN-101																			
T413E10A	5	07APR04	13APR04	4,757.00	A3B	PCA: AN-104 to AN-101													
T413E10B	9	09JUL04	21JUL04	19,998.48	A3B	Xfer 300k Gallons Feed from AN-104 to AN-101													
T413E10C	3	22JUL04	26JUL04	16,201.54	A3B	Backfill AN-104 with 150k Gals of Dilution Water													
130.E20: Xfr 4AN Fd from 1AN/4AN III Sulfate Ashes Accep																			
T413E20A1	4	02AUG04	09AUG04	4,757.00	A3B	Prep LLW Transfer Procedure for AN-101 to AN-104													
T413E20A2	4	13OCT05	18OCT05	18,468.48	A3B	Transfer 300k Gallons Feed from AN-101 to AN-104													

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T413E20B	30	19OCT05	01DEC05	26,854.22	A3B																					
T413E20C1	4	20SEP04*	23SEP04	4,757.00	A3B																					
T413E20C2	4	02DEC05	07DEC05	18,488.48	A3B																					
T413E20D	5	08DEC05	14DEC05	26,854.22	A3B																					
T413E20E	6	24JAN06	02FEB06	14,693.54	A3B																					
T413E20F	9	17JAN06	27JAN06	18,488.48	A3B																					
T413E20G1	4	03FEB06	08FEB06	4,757.00	A3B																					
T413E20G2	4	09FEB06	14FEB06	18,488.48	A3B																					
T413E20H	30	15FEB06	29MAR06	26,854.22	A3B																					
T413E20J1	4	30MAR06	04APR06	4,757.00	A3B																					
T413E20J2	4	05APR06	10APR06	18,488.48	A3B																					
T413E20K	5	11APR06	17APR06	26,854.22	A3B																					
T413E20L1	4	18APR06	21APR06	4,757.00	A3B																					
T413E20L2	4	24APR06	27APR06	18,488.48	A3B																					
T413E20M	30	28APR06	09JUN06	26,854.22	A3B																					
T413E20N1	4	03MAY04*	06MAY04	4,757.00	A3B																					
T413E20N2	4	18JUL06	21JUL06	18,488.48	A3B																					
T413E20P	5	24JUL06	28JUL06	26,854.22	A3B																					
T413E20Q1	4	17MAY04*	20MAY04	4,757.00	A3B																					
T413E20Q2	4	31JUL06	03AUG06	18,488.48	A3B																					
130.E40 Transfer AN-101 to AP-103																										
T413E40A	5	20APR04*	26APR04	4,757.00	A3B																					
T413E40B	13	26JUN04	08JUL04	39,861.32	A3B																					
150.E25 Prov AN-104 Fe In AN-104 to DOE-ORP																										
T415E25A	2	30JAN07	31JAN07	645.48	A3B																					
T415E25B	5	01FEB07	07FEB07	483.40	A3B																					
T415E25BM	0		07FEB07	0.00	A3B																					
150.E30 Provide Approval to Deliver LAW Feed Batch #5																										
T415E30A	30	08FEB07	09MAR07	0.00	A3B																					
150.E35 Onr 1st Btch AN-104 Fe In AN-104 to BNFL Facil																										
T415E35A	5	13JAN10*	19JAN10	4,757.00	A3B																					
T415E35B	11	21MAR10	31MAR10	35,574.86	A3B																					
150.E40 Mix AN-104 Fe In AN-101																										
T415E40A	6	04AUG06	09AUG06	32,785.22	A3B																					
150.E60 Prov AN-104 Feed Btch Info (AN-101) to DOE-ORP																										
T415E60A	2	05FEB07	06FEB07	645.48	A3B																					
T415E60B	5	07FEB07	13FEB07	483.40	A3B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
150.E85 Provide Approval to Deliver LAW Feed Batch #0						Provide Approval to Xter AN-104 Feed Batch 2																					
T415E65A	30	14FEB07	15MAR07	0.00	A3B																						
150.E70 Decant 2nd Bich 4AN Feed AN-101 to BNFL Facil																											
T415E70A	5	15JUL10*	21JUL10	4,757.00	A3B	PCA LAW Transfer Procedure AN-101 to BNFL																					
T415E70B	11	20SEP10	30SEP10	35,574.06	A3B	Xtr Wst: AN-104 Feed from AN-101 to BNFL																					
TW06 Privatization Phase 1																											
350.050 Pretreat 6th LAW Feed Batch																											
T435050A	30	01SEP10	30SEP10	0.00	A3B	Pretreat 5th LAW Feed Batch (AN-104 1st)																					
350.055 Virity 6th LAW Feed Batch																											
T435055A	151	01OCT10	28FEB11	0.00	A3B	Virity 5th LAW Feed Batch (AN-104 1st)																					
350.060 Pretreat 6th LAW Feed Batch																											
T435060A	30	30JAN11	28FEB11	0.00	A3B	Pretreat 6th LAW Feed Batch (AN-104 2nd)																					
350.065 Virity 6th LAW Feed Batch																											
T435065A	122	01MAR11	30JUN11	0.00	A3B	Virity 6th LAW Feed Batch (AN-104 2nd)																					
T435065AM	0		30JUN11	0.00	A3B	Complete AN-104																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
AAA LAW Ph 1 Tank 4 - AN-107 Sht 1																										
TW01 Tank Waste Characterization																										
100.N09 Prov Post B2 Samp TAN per ICD 23 to BNFL																										
T410N09C0	5	18NOV00	22NOV00	2,880.92	AAA																					
T410N09C1	10	18NOV00	01DEC00	6,708.87	AAA																					
T410N09C2	30	18NOV00	03JAN01	251,317.68	AAA																					
T410N09C3	20	01FEB01	01MAR01	517,376.20	AAA																					
T410N09C4	130	02MAR01	04SEP01	140,127.91	AAA																					
T410N09CPS	10	18MAR01	29MAR01	96,451.13	AAA																					
TW04 Retrieval																										
120.K10 Est Dilution Rpts/Dissolution Behv for AN-107																										
T412K10C	126	01OCT99	03APR00	12,188.90	AAA																					
T412K10D	116	15OCT99	03APR00	49,872.06	AAA																					
T412K10E	42	04APR00	01JUN00	11,402.40	AAA																					
120.K50 Design AN-107 Mixing & Ret Sys/CD-3																										
T412K50A	353	30MAR04	19AUG05	2,724,000.00	AAA																					
120.K52 Procure Equipment for AN-107 Mixing & Ret Sys																										
T412K52001	378	28JUL04	27JAN06	0.00	AAA																					
T412K52009	152	28JUL04	07MAR05	0.00	AAA																					
T412K52010	149	28JUL04	02MAR05	0.00	AAA																					
T412K52012	152	28JUL04	07MAR05	0.00	AAA																					
T412K52013	152	28JUL04	07MAR05	0.00	AAA																					
T412K52015	149	28JUL04	02MAR05	0.00	AAA																					
T412K52019	149	28JUL04	02MAR05	0.00	AAA																					
T412K52019	85	28JUL04	24NOV04	0.00	AAA																					
T412K52028	149	28JUL04	02MAR05	0.00	AAA																					
T412K52A	378	28JUL04	27JAN06	2,339,600.00	AAA																					
T412K52M01	0	28JUL04		0.00	AAA																					
120.K55 Construct AN-107 Mixing and Retrieval System																										
T412K55021	380	22AUG05	28FEB07	0.00	AAA																					
T412K55022	20	22AUG05	19SEP05	0.00	AAA																					
T412K55023	380	20SEP05	26MAR07	0.00	AAA																					
T412K55024	380	20SEP05	26MAR07	0.00	AAA																					
T412K55025	380	22AUG05	28FEB07	0.00	AAA																					
T412K55026	70	22AUG05	30NOV05	0.00	AAA																					
T412K55027	5	29AUG05	02SEP05	0.00	AAA																					
T412K55028	10	06SEP05	19SEP05	0.00	AAA																					

Core Dome Loading-AN-107

Core Profile/TSAP-AN-107

Plan/Schedule material, Core-AN-107

Acquire Core Sample-AN-107

Core Sample Analysis-AN-107

Ship PAS Cask Solid, Core-AN-107

Conduct 7-AN Dilution and Dissolution Test

Analyze Smpls from 7-AN Dilution/Dissolution Tests

Write/Rev/Approve/Issue 7-AN Dlin/Dissn Tst Rpt

W-521 - Design Retrieval System Tank AN-107

Transfer Pump

LLCE Burtal Container (1)

I&C Enclosures (1 set)

LLCE Removal Equip/Steel Frames

Flex Rac Mods/Parts/Bags

Impact Limiters (1) - Verify use of Existing

CCTV Riser Extension

Pit Cover Blocks

CCTV Camera Equipment

W-521 - Procure Retrieval System Tank AN-107

Start Procurement

Title III Engineering

Mobilize

Greenhouses Support

Gen Rep/Tech Serv/Stepoff Pad/New Hires/OT Allow

Project Support

Prep CWP/JCS Equip. Removal Work Packages

Stage Equipment at Cold Test Facility

Perform Equipment Preventive Maint

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
T412K55029	20	20SEP05	17OCT05	0.00	A4A	Training at CTF																				
T412K55030	10	06SEP05	19SEP05	0.00	A4A	Modify CTF for Training																				
T412K55031	1	08DEC05	08DEC05	0.00	A4A	Stage Crane Pit 07A																				
T412K55032	2	09DEC05	12DEC05	0.00	A4A	Prep Cover Blocks for Removal																				
T412K55033	1	13DEC05	13DEC05	0.00	A4A	Shift Pit Prior to Cover block Removal																				
T412K55034	2	14DEC05	15DEC05	0.00	A4A	Remove Cover Blocks Pit 07A																				
T412K55035	3	16DEC05	20DEC05	0.00	A4A	Remove Jumpers and Prep for Storage																				
T412K55036	3	16DEC05	20DEC05	0.00	A4A	Wrap and Stage Cover Blocks for Burial																				
T412K55037	2	21DEC05	22DEC05	0.00	A4A	Install Vapor Seals																				
T412K55038	6	23DEC05	04JAN06	0.00	A4A	Install Removal Equipment - 42" Flex Rec																				
T412K55039	3	05JAN06	09JAN06	0.00	A4A	Remove Transfer Pump With F/R																				
T412K55040	1	17JAN06	17JAN06	0.00	A4A	Install Depth Verification Plug																				
T412K55041	5	27JAN06	02FEB06	0.00	A4A	Transport Pump to Disposal																				
T412K55042	2	18JAN06	19JAN06	0.00	A4A	Depth Verification																				
T412K55043	2	20JAN06	23JAN06	0.00	A4A	Remove Depth Plug & Install Shield Plug																				
T412K55044	1	09FEB06	09FEB06	0.00	A4A	Install Temporary Cover Blocks																				
T412K55045	3	17JAN06	19JAN06	0.00	A4A	Weld Container End Cap																				
T412K55046	5	01DEC05	07DEC05	0.00	A4A	Ops Review and Release Package to Field																				
T412K55047	5	20JAN06	26JAN06	0.00	A4A	Grout Container																				
T412K55048	5	09FEB06	15FEB06	0.00	A4A	Asbuild Nozzle Configuration for Jumper Fab																				
T412K55049	5	10JAN06	16JAN06	0.00	A4A	Remove Removal Equipment																				
T412K55050	4	24JAN06	27JAN06	0.00	A4A	Remove Jumpers & Prep for Storage																				
T412K55051	2	30JAN06	31JAN06	0.00	A4A	Install Vapor Seals																				
T412K55052	4	01FEB06	06FEB06	0.00	A4A	Remove Slurry Distributor																				
T412K55053	2	07FEB06	08FEB06	0.00	A4A	Install Temp 42" Shield Plug																				
T412K55054	5	07FEB06	13FEB06	0.00	A4A	Transport Slurry Distrib to Disposal																				
T412K55055	5	08DEC05	14DEC05	0.00	A4A	Ops Review and Release Package to Field																				
T412K55081	3	15DEC05	19DEC05	0.00	A4A	Scan for Excavation permit																				
T412K55082	20	20DEC05	19JAN06	0.00	A4A	Generate Excavation Permit																				
T412K55083	5	29MAR06	04APR06	0.00	A4A	Ops Review and Release Package to Field																				
T412K55084	70	15DEC05	28MAR06	0.00	A4A	Prep CWP/JCS Work Package																				
T412K55085	3	05APR06	07APR06	0.00	A4A	Survey Location for Excavation																				
T412K55086	4	10APR06	13APR06	0.00	A4A	Op's Lock Out of Required Systems																				
T412K55087	5	10APR06	14APR06	0.00	A4A	Mobilize Excavation Equipment																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412K55093	5	17APR06	21APR06	0.00	AAA	Electrical Excavation																				
T412K55094	5	24APR06	28APR06	0.00	AAA	Armored Cable Excavation																				
T412K55095	2	01MAY06	02MAY06	0.00	AAA	Sono Tube Excavations for Elec. Term. Boxes																				
T412K55108	25	29MAR06	02MAY06	0.00	AAA	Fabricated Nitrogen Racks																				
T412K55109	3	03MAY06	05MAY06	0.00	AAA	Form/Rebar/Pour Nitrogen Rack Pads																				
T412K55110	2	08MAY06	09MAY06	0.00	AAA	Nitrogen Rack Installation																				
T412K55111	2	10MAY06	11MAY06	0.00	AAA	Nitrogen Hose Installation																				
T412K55112	2	03MAY06	04MAY06	0.00	AAA	Fab Instrument Air/Purge Line																				
T412K55113	2	05MAY06	08MAY06	0.00	AAA	Test Instrument Air/Purge Line																				
T412K55114	1	09MAY06	09MAY06	0.00	AAA	Tie-In Instrument Air/Purge Line to Existing																				
T412K55115	2	10MAY06	11MAY06	0.00	AAA	Install Tubing Hangers To Instr. Air/Purge Line																				
T412K55116	25	09JUN06	14JUL06	0.00	AAA	Complete Backfill																				
T412K55117	5	17JUL06	21JUL06	0.00	AAA	Stabilization																				
T412K55118	1	24JUL06	24JUL06	0.00	AAA	De-Mobilization																				
T412K55178	1	03MAY06	03MAY06	0.00	AAA	Install AN07A-???? (TP-022 Term Box)																				
T412K55179	1	04MAY06	04MAY06	0.00	AAA	Install AN07A-???? (TP-022 Term Box)																				
T412K55180	1	05MAY06	05MAY06	0.00	AAA	Install AN07A-???? (TP-022 Switch)																				
T412K55181	1	08MAY06	08MAY06	0.00	AAA	Install AN07A-???? (Seal Gas Cntrl Panel)																				
T412K55182	1	09MAY06	09MAY06	0.00	AAA	Install AN07A-???? (TP Winch Cntrl Panel)																				
T412K55183	1	10MAY06	10MAY06	0.00	AAA	Install AN07A-???? (TP Winch Switch)																				
T412K55185	5	08MAY06	12MAY06	0.00	AAA	Excavate Elec Cable Trenches																				
T412K55186	5	15MAY06	19MAY06	0.00	AAA	Run Elec Cables AZ-156 to Farm																				
T412K55187	4	22MAY06	25MAY06	0.00	AAA	Terminate Wires (In-Farm Equip/TBs)																				
T412K55188	5	28MAY06	02JUN06	0.00	AAA	Continuity Testing																				
T412K55189	4	05JUN06	08JUN06	0.00	AAA	Complete Backfill Elec Cable Trenches																				
T412K55213	10	11MAY06	24MAY06	0.00	AAA	Pull Cables & Armored Cable																				
T412K55214	10	25MAY06	08JUN06	0.00	AAA	Terminate Wires																				
T412K55215	5	09JUN06	15JUN06	0.00	AAA	Continuity Testing																				
T412K55226	20	14FEB06	14MAR06	0.00	AAA	In-Tank Equipment Install Training at CTF																				
T412K55227	70	15MAR06	21JUN06	0.00	AAA	Prep CWP/JCS Equip Install Work Plgs																				
T412K55228	5	22JUN06	28JUN06	0.00	AAA	Ops Review and Release Plg to Field																				
T412K55229	2	25JUL06	26JUL06	0.00	AAA	Install Flex Hose Connection																				
T412K55230	2	27JUL06	28JUL06	0.00	AAA	Connect Temp Winch Controls																				
T412K55231	1	25JUL06	25JUL06	0.00	AAA	Stage Two Cranes																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412K55287	2	25SEP06	26SEP06	0.00	AAA																					
T412K55288	2	27SEP06	28SEP06	0.00	AAA																					
T412K55288	2	29SEP06	02OCT06	0.00	AAA																					
T412K55293	5	08SEP06	14SEP06	0.00	AAA																					
T412K55300	40	03OCT06	29NOV06	0.00	AAA																					
T412K55301	40	29JAN07	28MAR07	0.00	AAA																					
T412K55302	5	27MAR07	02APR07	0.00	AAA																					
T412K55303	190	24MAY06	26FEB07	0.00	AAA																					
T412K55A	405*	22AUG05	02APR07	12,548,300.00	AAA																					
T412K55M02	0	22AUG05*		0.00	AAA																					
T412K55M03	0	03APR07	02APR07	0.00	AAA																					
120.K60 Start-up and Test AN-107 Moving Retri System																										
T412K60A0	0		19AUG05	0.00	AAA																					
T412K60A00	0		29NOV06	0.00	AAA																					
T412K60A1	50	19SEP06	29NOV06	248,577.86	AAA																					
T412K60A2	42	29SEP06	29NOV06	177,048.61	AAA																					
T412K60A3	50	19SEP06	29NOV06	65,102.80	AAA																					
T412K60A4	42	29SEP06	29NOV06	29,238.35	AAA																					
T412K60B1	42	13OCT06	13DEC06	91,293.30	AAA																					
T412K60B2	62	17JAN07	13APR07	246,319.36	AAA																					
T412K60C	21	18MAR07	13APR07	60,875.97	AAA																					
T412K60D1	63	22AUG05	17NOV05	111,756.86	AAA																					
T412K60D2	42	16JAN07	15MAR07	398,490.85	AAA																					
T412K60D3	21	16MAR07	13APR07	42,167.25	AAA																					
T412K60E	30	30NOV06	15JAN07	210,654.25	AAA																					
T412K60F1	60	08SEP06	29NOV06	56,757.93	AAA																					
T412K60F2	50	19SEP06	29NOV06	60,862.28	AAA																					
T412K60G	0		13APR07	0.00	AAA																					
120.K70 Perf Contractor Sid Start-up Review for AN-107																										
T412K70A	15	11JUL07	31JUL07	63,802.28	AAA																					
T412K70B	10	11JUL07	24JUL07	105,890.20	AAA																					
T412K70C	5	25JUL07	31JUL07	36,245.12	AAA																					
120.K75 Provide CD-4 Approval for AN-107																										
T412K75A	15	01AUG07	21AUG07	0.00	AAA																					
T412K75AM	0		21AUG07	0.00	AAA																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
120.K83 Perf Mgmt Self-Assmt for AN-107 Mgmt Rpt Sys																											
T412K83A	45	24OCT06	29DEC08	21,248.79	A4A																						
T412K83B	40	02JAN07	27FEB07	10,864.64	A4A																						
T412K83D	30	28FEB07	10APR07	35,961.01	A4A																						
T412K83E	60	16APR07	10JUL07	129,733.06	A4A																						
130.K20 Prepare Process Control Plan for AN-107																											
T413K20A	30	22AUG05	03OCT05	26,807.97	A4A																						
T413K20B	22	04OCT05	02NOV05	33,948.69	A4A																						
T413K20D	20	03NOV05	02DEC05	5,489.16	A4A																						
T413K20E	40	01MAR11	25APR11	17,716.00	A4A																						
Develop Startup Notification Report AN-107 ☐																											
Develop Plan of Action (POA) AN-107 ☐																											
Develop Facility Plant Readiness Plan AN-107 ☐																											
Conduct Plant Readiness Mgmt Self Assmt AN-107 ☐																											
Prepare Draft PCP AN-107 ☐																											
Review/Comment/Incorp Comments/Issue PCP AN-107 ☐																											
Prepare ECNs and Revise PCP AN-107 ☐																											
Prep and Issue Process Evaluation Report AN-107 ☐																											

Develop Startup Notification Report AN-107
☐

Develop Plan of Action (POA) AN-107
☐

Develop Facility Plant Readiness Plan AN-107
☐

Conduct Plant Readiness Mgmt Self Assmt AN-107
☐

Prepare Draft PCP AN-107
☐

Review/Comment/Incorp Comments/Issue PCP AN-107
☐

Prepare ECNs and Revise PCP AN-107
☐

Prep and Issue Process Evaluation Report AN-107
☐

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
A4B LAW Ph 1 Tank 4 - AN-107 Sht 2																											
TW01 Tank Waste Characterization																											
100.N47 Samp/Anlyz TAN Samps per LAW Fd Cart DOO TAN																											
T410N47G51	10	03JUL07	17JUL07	5,828.25	A4B																						
T410N47G52	20	03JUL07	31JUL07	15,982.85	A4B																						
T410N47G53	9	28AUG07	10SEP07	150,882.06	A4B																						
T410N47G54	86	11SEP07	15JAN08	1,400,038.03	A4B																						
T410N47G55	26	16JAN08	21FEB08	30,904.86	A4B																						
105.N47 Provide AN-107 Samples from AN-107 to BNFL																											
T410N47GHL	7	11SEP07	17SEP07	10,529.23	A4B																						
TW04 Retrieval																											
150.K05 Mix AN-107 Feed in AN-107																											
T415K05A	6	22AUG07	27AUG07	32,788.22	A4B																						
150.K25 Prop AN-107 Fd into AN-107 to DOE-ORP																											
T415K25A	2	22FEB08	25FEB08	645.48	A4B																						
T415K25B	5	26FEB08	03MAR08	483.40	A4B																						
T415K25BM	0		03MAR08	0.00	A4B																						
150.K30 Provide Approval to Deliver LAW Feed Batch #7																											
T415K30A	30	04MAR08	02APR08	0.00	A4B																						
150.K35 Decant AN-107 Feed from AN-107 to BNFL Facility																											
T415K35A	5	14DEC10	20DEC10	4,757.00	A4B																						
T415K35B	11	18FEB11	28FEB11	35,574.06	A4B																						
TW06 Privatization Phase 1																											
350.070 Pretreat 7th LAW Feed Batch																											
T435070A	30	01JUN11	30JUN11	0.00	A4B																						
350.076 Vitrify 7th LAW Feed Batch																											
T435075A	275	01JUL11	31MAR12	0.00	A4B																						
T435075AM	0		31MAR12	0.00	A4B																						

																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Write Grab TSAP-AN-107

Plan/Schedule/Mat'l for Grab-AN-107

Acquire 5 Litre Grab Sample-AN-107

Grab Sample Analysis-AN-107

Issue Grab Data Report-AN-107

Ship Hedgehog Liquid, Grab-AN-107

Part Mixing Operation on AN-107 Feed in AN-107

Draft Transmit Ltr Data to DOE-ORP for AN-107

Obtain CHC Appr for Transmit Ltrs AN-107

Complete AN-107

Provide Approval to Xfr AN-107 Feed Batch

PCA LAW Transfer Procedure AN-107 to BNFL

Xfr Wst: AN-107 Feed from AN-107 to BNFL

Pretreat 7th LAW Feed Batch (AN-107)

Vitrify 7th LAW Feed Batch (AN-107)

Complete AN-107

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
AS5 LAW Ph 1 Tank 5 - AN-105 Sht 1																										
TW01 Tank Waste Characterization																										
100.N11 Prov Post Part B2 Samp. 6AN per ICD 23 to BNFL																										
T410N11C0	5	18NOV02	22NOV02	2,880.92	ASA																					
T410N11C1	10	18NOV02	03DEC02	6,708.87	ASA																					
T410N11C2	30	18NOV02*	03JAN03	251,317.88	ASA																					
T410N11C3	20	03FEB03*	03MAR03	517,376.20	ASA																					
T410N11C4	130	04MAR03	04SEP03	140,127.91	ASA																					
T410N11C5	20	05SEP03	02OCT03	28,438.02	ASA																					
TW04 Retrieval																										
120.D60 Prov Ret Program Direction to P/W-211 for 6AN																										
T412D60A	5	01OCT01*	05OCT01	2,874.36	ASA																					
120.D72 Procure Equipment for AN-105 Mixing & Ret Sys																										
T412D72001	378	03OCT05	04APR07	0.00	ASA																					
T412D72006	378	03OCT05	04APR07	0.00	ASA																					
T412D72007	378	02AUG00*	01FEB02	0.00	ASA																					
T412D72008	199	03OCT05	18JUL06	0.00	ASA																					
T412D72009	152	03OCT05	10MAY06	0.00	ASA																					
T412D72010	149	02AUG00	07MAR01	0.00	ASA																					
T412D72011	152	03OCT05	10MAY06	0.00	ASA																					
T412D72012	152	03OCT05	10MAY06	0.00	ASA																					
T412D72013	152	03OCT05	10MAY06	0.00	ASA																					
T412D72014	149	03OCT05	05MAY06	0.00	ASA																					
T412D72015	149	03OCT05	05MAY06	0.00	ASA																					
T412D72016	149	02AUG00	07MAR01	0.00	ASA																					
T412D72017	73	08MAR00*	15JUN00	0.00	ASA																					
T412D72018	149	03OCT05	05MAY06	0.00	ASA																					
T412D72019	85	03OCT05	03FEB06	0.00	ASA																					
T412D72020	149	03OCT05	05MAY06	0.00	ASA																					
T412D72030	378	03OCT05	02APR07	4,274,822.36	ASA																					
T412D72M01	0	03OCT05*		0.00	ASA																					
120.D76 Construct AN-105 Mixing and Retrieval System																										
T412D75021	480	02OCT06	26AUG08	0.00	ASA																					
T412D75022	20	02OCT06*	27OCT06	0.00	ASA																					
T412D75023	480	30OCT06	28AUG08	0.00	ASA																					
T412D75024	480	30OCT06	28AUG08	0.00	ASA																					

Core Dome Loading-AN-105
Core Profile/TSAP-AN-105
Plan/Schedule material, Core-AN-105
Acquire Core Sample-AN-105
Core Sample Analysis-AN-105
Core Data Report-AN-105

Provide Prog Direction to W-211 for AN-105

Transfer Pumps
Mixer Pumps
Purge Panels for CCTV
LLCE Burial Containers (3)
Retrieval Control Systems
LLCE Removal Equip/Steel Frames
Flex Rac Mods/Parts/Bags
Mixer Pump Spray Rings & Riser Extensions
Impact Limiters (1) - Verify use of Existing

Mixer Pump VFDs
I&C Enclosures (1 set)

Electric Cable Support Frames (2)
Service Water Enclosure

CCTV Riser Extension
Pit Cover Blocks
Temperature Probe
AN-105 Equipment Procurement
Start Procurement

Title III Engineering
Mobilize for In Farm Work
Greenhouses Support
Gen Res/Tech Serv/Support Pad/New Hires/OT Allow

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412D75025	480	30OCT06	24SEP08	0.00	ASA																					
T412D75026	70	02OCT06	12JAN07	0.00	ASA																					
T412D75027	5	09OCT06	13OCT06	0.00	ASA																					
T412D75028	10	16OCT06	27OCT06	0.00	ASA																					
T412D75029	20	30OCT06	28NOV06	0.00	ASA																					
T412D7502A	20	26FEB01*	23MAR01	0.00	ASA																					
T412D75030	10	16OCT06	27OCT06	0.00	ASA																					
T412D75031	1	29NOV06	29NOV06	0.00	ASA																					
T412D75032	3	30NOV06	04DEC06	0.00	ASA																					
T412D75033	1	05DEC06	05DEC06	0.00	ASA																					
T412D75034	3	06DEC06	08DEC06	0.00	ASA																					
T412D75035	4	11DEC06	14DEC06	0.00	ASA																					
T412D75036	4	11DEC06	14DEC06	0.00	ASA																					
T412D75037	3	15DEC06	19DEC06	0.00	ASA																					
T412D75038	8	20DEC06	03JAN07	0.00	ASA																					
T412D75039	4	04JAN07	09JAN07	0.00	ASA																					
T412D75040	1	16JAN07	16JAN07	0.00	ASA																					
T412D75041	6	01FEB07	08FEB07	0.00	ASA																					
T412D75042	3	19JAN07	23JAN07	0.00	ASA																					
T412D75043	3	24JAN07	26JAN07	0.00	ASA																					
T412D75044	1	01MAR07	01MAR07	0.00	ASA																					
T412D75045	4	18JAN07	23JAN07	0.00	ASA																					
T412D75046	6	23OCT06	30OCT06	0.00	ASA																					
T412D75047	6	24JAN07	31JAN07	0.00	ASA																					
T412D75048	6	21FEB07	28FEB07	0.00	ASA																					
T412D75049	6	10JAN07	17JAN07	0.00	ASA																					
T412D75050	5	28JAN07	02FEB07	0.00	ASA																					
T412D75051	3	05FEB07	07FEB07	0.00	ASA																					
T412D75052	5	08FEB07	14FEB07	0.00	ASA																					
T412D75053	3	15FEB07	20FEB07	0.00	ASA																					
T412D75054	6	15FEB07	23FEB07	0.00	ASA																					
T412D75055	6	30OCT06	06NOV06	0.00	ASA																					
T412D75072	5	15JAN07	18JAN07	0.00	ASA																					
T412D75073	2	23JAN07	24JAN07	0.00	ASA																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412D75074	1	22JAN07	22JAN07	0.00	A5A																					
T412D75075	2	25JAN07	26JAN07	0.00	A5A																					
T412D75076	70	22JAN07	30APR07	0.00	A5A																					
T412D75077	5	01MAY07	07MAY07	0.00	A5A																					
T412D75078	2	08MAY07	09MAY07	0.00	A5A																					
T412D75079	20	10MAY07	07JUN07	0.00	A5A																					
T412D75080	3	08JUN07	12JUN07	0.00	A5A																					
T412D75081	3	26FEB01	28FEB01	0.00	A5A																					
T412D75082	20	01MAR01	28MAR01	0.00	A5A																					
T412D75083	5	05JUN01	11JUN01	0.00	A5A																					
T412D75084	70	26FEB01	04JUN01	0.00	A5A																					
T412D75085	3	12JUN01	14JUN01	0.00	A5A																					
T412D75086	4	15JUN01	20JUN01	0.00	A5A																					
T412D75087	5	15JUN01	21JUN01	0.00	A5A																					
T412D75088	15	09JUL01	27JUL01	0.00	A5A																					
T412D75089	5	30JUL01	03AUG01	0.00	A5A																					
T412D75090	5	08AUG01	10AUG01	0.00	A5A																					
T412D75091	5	22JUN01	28JUN01	0.00	A5A																					
T412D75092	5	29JUN01	06JUL01	0.00	A5A																					
T412D75093	5	13AUG01	17AUG01	0.00	A5A																					
T412D75094	5	20AUG01	24AUG01	0.00	A5A																					
T412D75095	2	27AUG01	28AUG01	0.00	A5A																					
T412D75096	11	11JUL01	25JUL01	0.00	A5A																					
T412D75097	5	30JUL01	03AUG01	0.00	A5A																					
T412D75098	3	06AUG01	08AUG01	0.00	A5A																					
T412D75099	3	09AUG01	13AUG01	0.00	A5A																					
T412D75100	11	26JUL01	09AUG01	0.00	A5A																					
T412D75101	3	14AUG01	16AUG01	0.00	A5A																					
T412D75102	2	17AUG01	20AUG01	0.00	A5A																					
T412D75103	2	21AUG01	22AUG01	0.00	A5A																					
T412D75104	11	10AUG01	24AUG01	0.00	A5A																					
T412D75105	3	27AUG01	29AUG01	0.00	A5A																					
T412D75106	2	30AUG01	31AUG01	0.00	A5A																					
T412D75107	2	04SEP01	05SEP01	0.00	A5A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412D75108	25	08MAY07	12JUN07	0.00	ASA																					
T412D75109	3	13JUN07	15JUN07	0.00	ASA																					
T412D75110	2	18JUN07	19JUN07	0.00	ASA																					
T412D75111	2	20JUN07	21JUN07	0.00	ASA																					
T412D75112	2	13JUN07	14JUN07	0.00	ASA																					
T412D75113	2	15JUN07	18JUN07	0.00	ASA																					
T412D75114	1	19JUN07	19JUN07	0.00	ASA																					
T412D75115	2	20JUN07	21JUN07	0.00	ASA																					
T412D75116	25	24JUL01	27AUG01	0.00	ASA																					
T412D75117	5	28AUG01	04SEP01	0.00	ASA																					
T412D75118	1	05SEP01	05SEP01	0.00	ASA																					
T412D75119	10	08MAY07	21MAY07	0.00	ASA																					
T412D75120	2	22MAY07	23MAY07	0.00	ASA																					
T412D75121	2	24MAY07	25MAY07	0.00	ASA																					
T412D75122	40	26MAR01	18MAY01	0.00	ASA																					
T412D75123	20	21MAY01	18JUN01	0.00	ASA																					
T412D75124	15	19JUN01	10JUL01	0.00	ASA																					
T412D75125	1	20JUN01	28JUN01	0.00	ASA																					
T412D75126	2	02JUL01	03JUL01	0.00	ASA																					
T412D75127	5	05JUL01	11JUL01	0.00	ASA																					
T412D75128	2	12JUL01	13JUL01	0.00	ASA																					
T412D75129	1	16JUL01	16JUL01	0.00	ASA																					
T412D75130	2	17JUL01	18JUL01	0.00	ASA																					
T412D75131	1	19JUL01	19JUL01	0.00	ASA																					
T412D75132	2	25JUL01	26JUL01	0.00	ASA																					
T412D75133	3	20JUL01	24JUL01	0.00	ASA																					
T412D75134	1	25JUL01	25JUL01	0.00	ASA																					
T412D75135	2	26JUL01	27JUL01	0.00	ASA																					
T412D75136	5	30JUL01	03AUG01	0.00	ASA																					
T412D75137	2	06AUG01	07AUG01	0.00	ASA																					
T412D75138	1	08AUG01	08AUG01	0.00	ASA																					
T412D75139	2	09AUG01	10AUG01	0.00	ASA																					
T412D75140	1	13AUG01	13AUG01	0.00	ASA																					
T412D75141	2	17AUG01	20AUG01	0.00	ASA																					

FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
3" PW-402-409 Install Insulation																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Shift	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412D75175	1	08NOV06	08NOV06	0.00	A5A																					
T412D75176	1	31AUG01	31AUG01	0.00	A5A																					
T412D75177	1	04SEP01	04SEP01	0.00	A5A																					
T412D75178	1	09NOV06	09NOV06	0.00	A5A																					
T412D75179	1	10NOV06	10NOV06	0.00	A5A																					
T412D75180	1	29AUG01	29AUG01	0.00	A5A																					
T412D75181	1	30AUG01	30AUG01	0.00	A5A																					
T412D75182	1	31AUG01	31AUG01	0.00	A5A																					
T412D75183	1	04SEP01	04SEP01	0.00	A5A																					
T412D75184	1	05SEP01	05SEP01	0.00	A5A																					
T412D75185	5	06SEP01	12SEP01	0.00	A5A																					
T412D75186	5	13SEP01	19SEP01	0.00	A5A																					
T412D75187	4	20SEP01	25SEP01	0.00	A5A																					
T412D75188	5	28SEP01	02OCT01	0.00	A5A																					
T412D75189	4	03OCT01	08OCT01	0.00	A5A																					
T412D75209	15	07DEC00	29DEC00	0.00	A5A																					
T412D75211	10	04FEB02	15FEB02	0.00	A5A																					
T412D75212	10	19FEB02	04MAR02	0.00	A5A																					
T412D75213	10	05MAR02	18MAR02	0.00	A5A																					
T412D75214	10	19MAR02	01APR02	0.00	A5A																					
T412D75215	5	02APR02	08APR02	0.00	A5A																					
T412D75226	20	07MAR07	03APR07	0.00	A5A																					
T412D75227	70	04APR07	12JUL07	0.00	A5A																					
T412D75228	5	13JUL07	19JUL07	0.00	A5A																					
T412D75229	2	20JUL07	23JUL07	0.00	A5A																					
T412D75230	2	24JUL07	25JUL07	0.00	A5A																					
T412D75231	1	20JUL07	20JUL07	0.00	A5A																					
T412D75232	2	23JUL07	24JUL07	0.00	A5A																					
T412D75233	2	25JUL07	26JUL07	0.00	A5A																					
T412D75234	2	27JUL07	30JUL07	0.00	A5A																					
T412D75256	1	31JUL07	31JUL07	0.00	A5A																					
T412D75257	35	20JUL07	07SEP07	0.00	A5A																					
T412D75258	5	10SEP07	14SEP07	0.00	A5A																					
T412D75259	5	17SEP07	21SEP07	0.00	A5A																					

Install AN105-WST-MTS-102 (MP-2 Switch)

Install AN105-WST-MTS-104 (MP-2 TrnTab Switch)

Install AN05A-WT-TBX-101 (TP-022 Term Box)

Install AN05A-EDS-TBX-103 (TP-022 Term Box)

Install AN05A-WST-MTS-106 (TP-022 Switch)

Install AN05A-WT-CP-122 (Seal Gas Cntrl Panel)

Install AN05A-WT-CP-158 (TP Winch Cntrl Panel)

Install AN05A-WST-MTS-107 (TP Winch Switch)

Install ANVPA-WT-ENCL-102 (Press Switch Encl)

Excavate Elec Cable Trenches

Run Elec Cables AZ-156 to Farm

Terminate Wires (In-Farm Equip/TBs)

Continuity Testing

Complete Backfill Elec Cable Trenches

Fab/Furn J-Boxes/Term Boxes for AZ-156 Equip

Install Vendor Furnished Elect Equip (VFDs)

Run Conduits

Pull Cables & Armored Cable

Terminate Wires

Continuity Testing

In-Tank Equipment Install Training at CTF

Prep CHPI/JCS Equip Install Work Pkgs

Ops Review and Release Pkg to Field

Install Flex Hose Connection

Connect Temp Winch Controls

Stage Two Cranes

Verify Winch & Install Transfer Pump

Make Elec Connections to Transfer Pump

Install Nitrogen Hose to Transfer Pump

Remove Temp Shield Plug

Prep JCS/CWP Camera Installation Work Package

Ops Review & release Package to Field

Install CCTV Riser Ext/Shield Cover - Riser 012

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
	Install CCTV - Riser 012																					
	Connect CCTV Hoses/Cables/Lighting																					
	Test Camera System																					
	Fab/Furn Trunion Guid Assy/Support																					
	Fab/Furn Drain Hoist Assy/Pivot Arm																					
	Fab/Furn Jumper Assy AN05A-(S)-(6)																					
	Fab/Furn Jumper Assy AN05A-ENC DR																					
	Fab/Furn Jumper Assy AN05A-B-(9)-10																					
	Fab/Furn Jumper Assy AN05A-4-7-(8)																					
	Fab/Furn Jumper Assy AN05A-A-8																					
	Fab/Furn Jumper Assy AN05A-9-2-3																					
	Fab/Furn Jumper Assy AN05A-S-1-(4)																					
	Fab/Furn Jumper Assy AN05A-G-4																					
	Install Trunion Guid Assy/Support																					
	Install Drain Hoist Assy/Pivot Arm																					
	Install Jumper Assy AN05A-(S)-(6)																					
	Install Jumper Assy AN05A-ENC DR																					
	Install Jumper Assy AN05A-B-(9)-10																					
	Install Jumper Assy AN05A-4-7-(8)																					
	Install Jumper Assy AN05A-A-8																					
	Install Jumper Assy AN05A-9-2-3																					
	Install Jumper Assy AN05A-S-1-(4)																					
	Install Jumper Assy AN05A-G-4																					
	Install MOV Funnel Assys																					
	Install New Cover Blocks - Pti AN05A																					
	Paint Cover Block Flow Diagrams																					
	Install MOV Actuator WT-MOV-408 / Term Wires																					
	Install MOV Actuator WT-MOV-409 / Term Wires																					
	Install MOV Actuator WT-MOV-411 / Term Wires																					
	Install MOV Actuator WT-FCV-410 / Term Wires																					
	Fab/Furn Jumper Assy AN-A-A-D																					
	Fab/Furn Jumper Assy AN-A-L21-F-(D)																					
	Install Jumper Assy AN-A-A-D																					
	Install Jumper Assy AN-A-L21-F-(D)																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412D75294	3	08DEC07	10DEC07	0.00	ASA																					
T412D75295	2	11DEC07	12DEC07	0.00	ASA																					
T412D75296	2	13DEC07	14DEC07	0.00	ASA																					
T412D75297	2	17DEC07	18DEC07	0.00	ASA																					
T412D75298	2	19DEC07	20DEC07	0.00	ASA																					
T412D75299	2	21DEC07	28DEC07	0.00	ASA																					
T412D75300	40	01JUL08	26AUG08	0.00	ASA																					
T412D75301	40	30JUL08	24SEP08	0.00	ASA																					
T412D75302	5	25SEP08	01OCT08	0.00	ASA																					
T412D75303	180	18DEC08	17SEP07	0.00	ASA																					
T412D75305	120	18JUN00	08DEC00	0.00	ASA																					
T412D75402	10	09APR02	22APR02	64,789.21	ASA																					
T412D75A04	120	18JUN00	08DEC00	0.00	ASA																					
T412D75A10	10	02JAN01	15JAN01	0.00	ASA																					
T412D75A20	2	22JAN01	23JAN01	0.00	ASA																					
T412D75A21	1	24JAN01	24JAN01	0.00	ASA																					
T412D75A22	1	25JAN01	25JAN01	0.00	ASA																					
T412D75A23	2	26JAN01	29JAN01	0.00	ASA																					
T412D75A24	1	30JAN01	30JAN01	0.00	ASA																					
T412D75A25	5	31JAN01	08FEB01	0.00	ASA																					
T412D75A26	3	07FEB01	09FEB01	0.00	ASA																					
T412D75A27	2	12FEB01	13FEB01	0.00	ASA																					
T412D75A28	4	14FEB01	20FEB01	0.00	ASA																					
T412D75A29	2	21FEB01	22FEB01	0.00	ASA																					
T412D75A30	1	23FEB01	23FEB01	0.00	ASA																					
T412D75A31	1	28FEB01	28FEB01	0.00	ASA																					
T412D75A32	1	27FEB01	27FEB01	0.00	ASA																					
T412D75A33	2	28FEB01	01MAR01	0.00	ASA																					
T412D75A34	3	02MAR01	06MAR01	0.00	ASA																					
T412D75A35	2	07MAR01	08MAR01	0.00	ASA																					
T412D75A36	1	09MAR01	09MAR01	0.00	ASA																					
T412D75A37	1	12MAR01	12MAR01	0.00	ASA																					
T412D75A38	3	13MAR01	15MAR01	0.00	ASA																					
T412D75A90	4	07DEC00	12DEC00	0.00	ASA																					

Install MOV Funnel Assys
 Install New Cover Blocks - Valve Pll AN-A
 Paint Cover Block Flow Diagrams
 Install MOV Actuator WT-MOV-316 / Term Wires
 Install MOV Actuator WT-MOV-318 / Term Wires
 Install MOV Actuator WT-MOV-402 / Term Wires
 AN-105 Transfer System ATP
 Punchlist
 Sign-off
 Burial
 Cautistic System - FP Contract
 Field Testing and Turnover AN Farm Elec Infra
 AZ-156 Building Mods - FP Contract
 Install J-Boxes/Term Boxes in AZ-156
 Exc for Elec Conduit - HH#2 to AN-271
 Run (2)3" & (1)2" Conduits - HH#2 to AN-271
 Pull Cables - HH#2 to AN-271
 Complete Backfill Conduits - HH#2 to AN-271
 Term Wires - AN-271 Cabinets/Boxes
 Exc for Elec Conduit - HH#1 to AZ-271
 Run (3)3" Conduits - HH#1 to AZ-271
 Pull Cables - HH#1 to AZ-271
 Complete Backfill Conduits - HH#1 to AZ-271
 Exc for Elec Cables - AZ-156 to SW Encl
 Run Cables - AZ-156 to SW Encl
 Terminate Wires
 Continuity Testing
 Complete Backfill Cables - AZ-156 to SW Encl
 Exc for Elec Cables - AZ-156 to Cautistic Sys
 Run Cables - AZ-156 to Cautistic Sys
 Terminate Wires
 Continuity Testing
 Complete Backfill Cables - AZ-156 to Cautistic Sys
 Exc for Elec Conduit - AZ-156 to HH#1

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T412D80A2	42	27JUN08	26AUG08	177,048.61	ASA	<div>☐ Prepare New Maintenance Proc AN-105</div>																			
T412D80A3	50	17JUN08	26AUG08	65,102.80	ASA	<div>☐ Prep Proc Chg Auth (PCA) Ops AN-105</div>																			
T412D80A4	42	27JUN08	26AUG08	29,236.35	ASA	<div>☐ Prep Proc Chg Auth (PCA) - Maint AN-105</div>																			
T412D80B1	42	14JUL08	10SEP08	18,419.84	ASA	<div>☐ Prep Startup Op Training Mats AN-105</div>																			
T412D80B2	62	10OCT08	12JAN09	180,222.28	ASA	<div>☐ Perf Startup Operational Training AN-105</div>																			
T412D80C	21	10DEC08	12JAN09	0.00	ASA	<div>☐ Perform Drills AN-105</div>																			
T412D80D1	63	03OCT07*	04JAN08	74,692.59	ASA	<div>☐ Prep Operational Test Procedures AN-105</div>																			
T412D80D2	42	09OCT08	09DEC08	214,985.70	ASA	<div>☐ Perform Rq'd Operational Tests for AN-105</div>																			
T412D80D3	21	10DEC08	12JAN09	26,163.75	ASA	<div>☐ Prep Operational Test Report for AN-105</div>																			
T412D80E	30	27AUG08	08OCT08	46,354.77	ASA	<div>☐ Perform PM Routines AN-105</div>																			
T412D80F1	60	03JUN08	26AUG08	0.00	ASA	<div>☐ Prep AB Environm't Compl HW Mixtr AN-105</div>																			
T412D80F2	50	17JUN08	26AUG08	0.00	ASA	<div>☐ Prep AB Envir Compl Ops Matrix AN-105</div>																			
T412D80G	0		12JAN09	0.00	ASA	<div>☐ Complete ABU Checklist</div>																			
120.D83 Mgmt Self-Assmt 5AH Sys less Mixer Pumps																									
T412D83A	45	03APR08*	05JUN08	21,248.79	ASA	<div>☐ Develop Startup Notification Report AN-105</div>																			
T412D83B	40	06JUN08	01AUG08	10,864.64	ASA	<div>☐ Develop Plan of Action (POA) AN-105</div>																			
T412D83D	30	04AUG08	15SEP08	38,961.01	ASA	<div>☐ Develop Facility Plant Readiness Plan AN-105</div>																			
T412D83E	60	13JAN09	07APR09	129,733.08	ASA	<div>☐ Conduct Plant Readiness Mgmt Self Assmt AN-105</div>																			
120.D90 Perf Contr SSR 5AH Mgr/Retr Sys less Mixer Pumps																									
T412D90A	15	08APR09	28APR09	63,902.29	ASA	<div>☐ Perform Contr SSR for Tank AN-105</div>																			
T412D90B	10	08APR09	21APR09	105,890.20	ASA	<div>☐ Provide Tech/Admin SSR Suppl Tank AN-105</div>																			
T412D90C	5	22APR09	28APR09	36,245.12	ASA	<div>☐ Closeout SSR Comments Tank AN-105</div>																			
120.D96 Prov CD-4 Appl 5AH Sys less Mixer Pumps																									
T412D95A	15	29APR09	19MAY09	0.00	ASA	<div>☐ Provide CD-4 Approval AN-105 (Less Mixer Pmp)</div>																			
130.B55 Prepare Process Control Plan for AN-105																									
T413B55A	30	30SEP02	08NOV02	45,397.14	ASA	<div>☐ Prepare Draft PCP AN-105</div>																			
T413B55B	22	11NOV02	12DEC02	67,889.38	ASA	<div>☐ Review/Comment/incorp Comments/Issue PCP AN-105</div>																			
T413B55D	20	13DEC02	14JAN03	10,978.31	ASA	<div>☐ Prepare ECNs and Revise PCP AN-105</div>																			
T413B55E	40	02APR12	25MAY12	35,431.99	ASA	<div>☐ Prep and Issue Process Evaluation Report AN-105</div>																			

Prep and Issue Process Evaluation Report AN-105

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
ASB LAW Ph 1 Tank 5 - AN-105 Sht 2																									
TW01 Tank Waste Characterization																									
100.N49 Sample/Anlyz 6AN Samples per LAW Fd Cert DOQ 2AN																									
T410N49G51	10	14OCT10	27OCT10	5,828.25	ASB	Write Grab TSAP-AN-102 (AN-105) Plan/Schedule/Mat'l for Grab-AN-102 (AN-105) Acquire 5 Litre Grab Sample-AN-102 (AN-105) Grab Sample Analysis-AN-102 (AN-105) Issue Grab Data Report-AN-102 (AN-105)																			
T410N49G52	20	14OCT10*	10NOV10	15,992.85	ASB																				
T410N49G53	9	13DEC10	23DEC10	150,882.06	ASB																				
T410N49G54	86	28DEC10	28APR11	1,400,038.03	ASB																				
T410N49G55	26	29APR11	06JUN11	30,904.66	ASB																				
100.N50 Sample/Anlyz 6AN Samples per LAW Fd Cert DOQ 6AN																									
T410N50G51	10	20OCT10	02NOV10	5,828.25	ASB	Write Grab TSAP-AN-105 Plan/Schedule/Mat'l for Grab-AN-105 Acquire 5 Litre Grab Sample-AN-105 Grab Sample Analysis-AN-105 Issue Grab Data Report-AN-105																			
T410N50G52	20	20OCT10*	16NOV10	15,992.85	ASB																				
T410N50G53	9	17DEC10	31DEC10	150,882.06	ASB																				
T410N50G54	86	04JAN11	04MAY11	1,400,039.03	ASB																				
T410N50G55	26	05MAY11	10JUN11	30,904.66	ASB																				
100.N63 Sample 6AN Feed In 6AN and Analyze for Sulfates																									
T410N63G11	10	20AUG10	02SEP10	5,828.25	ASB	Write Grab TSAP-AN-105 Plan/Schedule/Mat'l for Grab-AN-105 Acquire 1 Litre Grab Sample-AN-105 Grab Sample Analysis-AN-105 Issue Grab Data Report-AN-105																			
T410N63G12	20	20AUG10*	17SEP10	12,507.27	ASB																				
T410N63G13	5	18OCT10	22OCT10	65,034.04	ASB																				
T410N63G14	20	25OCT10	19NOV10	33,481.89	ASB																				
T410N63G15	26	22NOV10	31DEC10	30,904.66	ASB																				
100.N64 Sample 6AN Feed In 2AN and Analyze for Sulfates																									
T410N64G11	10	06AUG09	19AUG09	5,828.25	ASB	Write Grab TSAP-AN-102 Plan/Schedule/Mat'l for Grab-AN-102 Acquire 1 Litre Grab Sample-AN-102 Grab Sample Analysis-AN-102 Issue Grab Data Report-AN-102																			
T410N64G12	20	06AUG09*	02SEP09	12,507.27	ASB																				
T410N64G13	5	02OCT09	08OCT09	65,034.04	ASB																				
T410N64G14	20	09OCT09	05NOV09	33,481.89	ASB																				
T410N64G15	26	08NOV09	15DEC09	30,904.66	ASB																				
10S.N49 Provide AN-105 Samples from AN-102 to BNFL																									
T410N49GHL	7	24DEC10	30DEC10	10,529.23	ASB	Ship Hedgehog Liquid, Grab-AN-105																			
10S.N50 Provide AN-105 Samples from AN-103 to BNFL																									
T410N50GHL	7	01JAN11	07JAN11	10,529.23	ASB	Ship Hedgehog Liquid, Grab-AN-105																			
TW04 Retrieval																									
120.D82 Install AN-108 Mixer Pump & Related Systems																									
T412D82022	20	30SEP09	27OCT09	0.00	ASB	Mobilize Prep CWP/JCS Equip. Removal Work Packages Stage Equipment at Cold Test Facility Perform Equipment Preventive Maint Training at CTF Modify CTF for Training																			
T412D82026	70	25SEP09	07JAN10	0.00	ASB																				
T412D82027	5	19JAN10	25JAN10	0.00	ASB																				
T412D82028	10	26JAN10	08FEB10	0.00	ASB																				
T412D82029	20	09FEB10	09MAR10	0.00	ASB																				
T412D82030	10	26JAN10	08FEB10	0.00	ASB																				

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T412D82251	5	25NOV09	03DEC09	0.00	A5B	Ops Review and Release Pkg to Field																			
T412D82252	1	04DEC09	04DEC09	0.00	A5B	Remove 12" Shield Plug - Riser 013																			
T412D82253	2	07DEC09	08DEC09	0.00	A5B	Install Temperature Probe Assembly																			
T412D82254	2	09DEC09	10DEC09	0.00	A5B	Run Cables - Temp Probe to TMAC Panel																			
T412D82255	2	11DEC09	14DEC09	0.00	A5B	Terminate Wires and Perform Functional Test																			
T412D82300	40	11MAY10	07JUL10	0.00	A5B	ATP - AN-105																			
T412D82301	40	09JUN10	04AUG10	0.00	A5B	Punchlist																			
T412D82302	5	05AUG10	11AUG10	0.00	A5B	Sign-off																			
T412D82D51	248	18AUG09	11AUG10	191,488.21	A5B	AN-105 Install Mixer Pump A																			
T412D82D52	248	18AUG09	11AUG10	191,488.21	A5B	AN-105 Install Mixer Pump B																			
T412D82M02	0	25SEP08		0.00	A5B	Start Construction																			
T412D82M03	0	12AUG10	11AUG10	0.00	A5B	Construction Complete																			
Design Turnover to Startup																									
Construction Turnover to Operations																									
Prepare New Maintenance Procedure AN-105 Mix																									
Prep Proc Chg Auth (PCA) Process Op AN-105 Mix																									
Prep Proc Chg Auth (PCA) Process - Maint AN-105																									
Prep Startup Op Training Mats AN-105 Mixer																									
Perf Startup Operational Training AN-105 Mixer																									
Prepare Operational Test Proced AN-105 Mixer																									
Perform Rq'd Op Tests for AN-105 Mixer																									
Prepare Op Test Report for AN-105 Mixer																									
Prepform PM Routines AN-105 Mixer																									
Complete ABU Checklist																									
Complete AN-105																									
Mix Waste In AN-102																									
Mix Waste In AN-105 and Settle Solids																									
Prep LLW Transfer Procedure for AN-105 to AN-102																									
Transfer 300k Gallons Feed from AN-105 to AN-102																									
Mix Waste In AN-102																									
Prep LLW Transfer Procedure for AN-102 to AN-105																									
Transfer 300k Gallons Feed from AN-102 to AN-105																									

120.D84 StartupTest AN-105 Mixer Pump and Related Sys	0	05OCT01		0.00	A5B
T412D84A0	0		07JUL10	0.00	A5B
T412D84A00	0		07JUL10	0.00	A5B
T412D84A2	42	07MAY10	07JUL10	177,046.61	A5B
T412D84A3	110	01FEB10	07JUL10	143,446.75	A5B
T412D84A4	42	07MAY10	07JUL10	29,236.35	A5B
T412D84B1	11	07JUL10	21JUL10	18,419.84	A5B
T412D84B2	16	12AUG10	02SEP10	61,579.85	A5B
T412D84D1	10	01OCT09*	14OCT09	24,897.53	A5B
T412D84D2	7	19AUG10	27AUG10	71,661.90	A5B
T412D84D3	4	30AUG10	02SEP10	8,721.25	A5B
T412D84E	30	08JUL10	18AUG10	64,485.35	A5B
T412D84G	0		02SEP10	0.00	A5B
T412D84GM	0		02SEP10	0.00	A5B
130.B23 Xfr 6AN Fd to 2AUG09 in Sulfate Anhyd Acct					
T413B23A	5	25SEP09	01OCT09	26,654.22	A5B
T413B23B	30	03SEP10	15OCT10	26,654.22	A5B
T413B23C	4	23AUG10*	26AUG10	4,757.00	A5B
T413B23D	4	22NOV10	29NOV10	19,996.48	A5B
T413B23E	5	30NOV10	06DEC10	26,654.22	A5B
T413B23F	4	03SEP10*	09SEP10	4,757.00	A5B
T413B23G	4	07DEC10	10DEC10	19,996.48	A5B

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
A6A LAW Ph 1 Tank 6 - SY-101 Sht 1																									
TW01 Tank Waste Characterization																									
100.SBA Prov FY 2002 Sump of SY-101 per ICD 23 to BNFL																									
T410SBAC0	5	17DEC01	21DEC01	2,880.92	A6A																				
T410SBAC1	10	17DEC01	02JAN02	6,708.87	A6A																				
T410SBAC2	30	17DEC01*	30JAN02	251,317.68	A6A																				
T410SBAC3	20	01MAR02*	28MAR02	517,378.20	A6A																				
T410SBACPS	10	29MAR02	11APR02	66,451.13	A6A																				
TW04 Retrieval																									
120.R10 Est Dilution Rqmts / Dissolution Behvr for SY-101																									
T412R10A	21	02OCT01*	30OCT01	7,213.40	A6A																				
T412R10C	126	31OCT01	02MAY02	37,314.40	A6A																				
T412R10D	116	14NOV01	02MAY02	124,007.00	A6A																				
T412R10E	42	03MAY02	02JUL02	23,334.43	A6A																				
120.R40 Design SY-101 Mixing/Retr System and Obtain CD-3																									
T412R50A	376	31MAR06	25SEP07	5,547,700.00	A6A																				
120.R52 Procure Equipment for SY-101 Mixing & Retr Sys																									
T412R52001	378	31JUL06	30JAN08	0.00	A6A																				
T412R52006	378	31JUL06	30JAN08	0.00	A6A																				
T412R52007	378	31JUL06	30JAN08	0.00	A6A																				
T412R52009	152	31JUL06	08MAR07	0.00	A6A																				
T412R52010	149	31JUL06	05MAR07	0.00	A6A																				
T412R52011	152	31JUL06	08MAR07	0.00	A6A																				
T412R52012	152	31JUL06	08MAR07	0.00	A6A																				
T412R52013	152	31JUL06	08MAR07	0.00	A6A																				
T412R52014	149	31JUL06	05MAR07	0.00	A6A																				
T412R52015	149	31JUL06	05MAR07	0.00	A6A																				
T412R52016	149	31JUL06	05MAR07	0.00	A6A																				
T412R52017	126	31JUL06	30JAN07	0.00	A6A																				
T412R52018	149	31JUL06	05MAR07	0.00	A6A																				
T412R52019	85	31JUL06	29NOV06	0.00	A6A																				
T412R52020	149	31JUL06	05MAR07	0.00	A6A																				
T412R52A	378*	31JUL06	30JAN08	8,776,500.00	A6A																				
T412R52M01	0	31JUL06	28JUL06	0.00	A6A																				
120.R55 Construct SY-101 Mixing and Retrieval System																									
T412R55021	376	26SEP07	25MAR09	0.00	A6A																				
T412R55022	20	26SEP07	23OCT07	0.00	A6A																				
W-521 - Design Retrieval System Tank SY-101																									
Transfer Pumps																									
Mixer Pumps																									
Mixer Pump VFDS																									
LLCE Burial Containers (3)																									
I&C Enclosures (1 set)																									
Retrieval Control Systems																									
LLCE Removal Equip/Steel Frames																									
Flex Rec Mods/Parts/Bags																									
Mixer Pump Spray Rings & Riser Extensions																									
Impact Limiters (1) - Verify use of Existing																									
Electric Cable Support Frames (2)																									
Service Water Enclosure																									
CCTV Riser Extension																									
Pit Cover Blocks																									
Temperature Probe																									
W-521 - Procure Retrieval System Tank SY-101																									
Start Procurement																									
Title III Engineering																									
Mobilize																									

Core Dome Loading- SY-101

Core Profile/TSAP- SY-101

Plan/Schedule material, Core-SY-101

Acquire Core Sample-SY-101

Ship PAS Cask Solid, Core-SY-101

Write Dilution and Dissolution Test Plan SY-101

Conduct 1-SY Dilution and Dissolution Test

Analyze Smpls from 1-SY Dilution/Dissolution Tests

Write/Rev/Approve/Issue 1-SY Dilution Test Rpt

W-521 - Design Retrieval System Tank SY-101

Transfer Pumps

Mixer Pumps

Mixer Pump VFDs

LLCE Burial Containers (3)

I&C Enclosures (1 set)

Retrieval Control Systems

LLCE Removal Equip/Steel Frames

Flex Rec Nodes/Parts/Bags

Mixer Pump Spray Rings & Riser Extensions

Impact Limiters (1) - Verify use of Existing

Electric Cable Support Frames (2)

Service Water Enclosure

CCTV Riser Extension

Pit Cover Blocks

Temperature Probe

W-521 - Procure Retrieval System Tank SY-101

Start Procurement

Title III Engineering

Mobilize

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412R55023	356	24OCT07	25MAR08	0.00	A6A																					
T412R55024	356	24OCT07	25MAR08	0.00	A6A																					
T412R55025	376	26SEP07	25MAR08	0.00	A6A																					
T412R55026	70	26SEP07	08JAN08	0.00	A6A																					
T412R55027	5	03OCT07	09OCT07	0.00	A6A																					
T412R55028	10	18OCT07	23OCT07	0.00	A6A																					
T412R55029	20	24OCT07	20NOV07	0.00	A6A																					
T412R55030	10	10OCT07	23OCT07	0.00	A6A																					
T412R55031	1	18JAN08	16JAN08	0.00	A6A																					
T412R55032	2	17JAN08	18JAN08	0.00	A6A																					
T412R55033	1	21JAN08	21JAN08	0.00	A6A																					
T412R55034	2	22JAN08	23JAN08	0.00	A6A																					
T412R55036	3	24JAN08	28JAN08	0.00	A6A																					
T412R55038	15	29JAN08	19FEB08	0.00	A6A																					
T412R55039	3	20FEB08	22FEB08	0.00	A6A																					
T412R55040	1	03MAR08	03MAR08	0.00	A6A																					
T412R55041	5	13MAR08	19MAR08	0.00	A6A																					
T412R55042	2	04MAR08	05MAR08	0.00	A6A																					
T412R55043	2	06MAR08	07MAR08	0.00	A6A																					
T412R55044	1	17MAR08	17MAR08	0.00	A6A																					
T412R55045	3	03MAR08	05MAR08	0.00	A6A																					
T412R55046	5	09JAN08	15JAN08	0.00	A6A																					
T412R55047	5	08MAR08	12MAR08	0.00	A6A																					
T412R55048	5	10MAR08	14MAR08	0.00	A6A																					
T412R55049	5	25FEB08	29FEB08	0.00	A6A																					
T412R55050	1	19MAR08	19MAR08	0.00	A6A																					
T412R55051	2	19MAR08	20MAR08	0.00	A6A																					
T412R55052	15	21MAR08	10APR08	0.00	A6A																					
T412R55053	3	11APR08	15APR08	0.00	A6A																					
T412R55054	5	16APR08	22APR08	0.00	A6A																					
T412R55055	5	16JAN08	22JAN08	0.00	A6A																					
T412R55056	5	23JAN08	29JAN08	0.00	A6A																					
T412R55057	6	15MAY08	22MAY08	0.00	A6A																					
T412R55058	1	23MAY08	23MAY08	0.00	A6A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412R55060	1	27MAY08	27MAY08	0.00	A6A																					
T412R55061	2	06JUN08	09JUN08	0.00	A6A																					
T412R55062	2	28MAY08	29MAY08	0.00	A6A																					
T412R55063	5	30MAY08	05JUN08	0.00	A6A																					
T412R55064	5	30JAN08	05FEB08	0.00	A6A																					
T412R55065	6	02JUL08	10JUL08	0.00	A6A																					
T412R55066	1	11JUL08	11JUL08	0.00	A6A																					
T412R55068	1	14JUL08	14JUL08	0.00	A6A																					
T412R55069	2	24JUL08	25JUL08	0.00	A6A																					
T412R55070	2	15JUL08	16JUL08	0.00	A6A																					
T412R55071	5	17JUL08	23JUL08	0.00	A6A																					
T412R55072	5	08FEB08	12FEB08	0.00	A6A																					
T412R55073	2	20AUG08	21AUG08	0.00	A6A																					
T412R55074	1	19AUG08	19AUG08	0.00	A6A																					
T412R55075	2	22AUG08	25AUG08	0.00	A6A																					
T412R55076	70	13FEB08	21MAY08	0.00	A6A																					
T412R55077	5	22MAY08	29MAY08	0.00	A6A																					
T412R55078	2	26AUG08	27AUG08	0.00	A6A																					
T412R55079	20	28AUG08	25SEP08	0.00	A6A																					
T412R55080	3	26SEP08	30SEP08	0.00	A6A																					
T412R55081	3	22MAY08	27MAY08	0.00	A6A																					
T412R55082	20	28MAY08	24JUN08	0.00	A6A																					
T412R55083	5	02SEP08	08SEP08	0.00	A6A																					
T412R55084	70	22MAY08	29AUG08	0.00	A6A																					
T412R55085	3	09SEP08	11SEP08	0.00	A6A																					
T412R55086	4	12SEP08	17SEP08	0.00	A6A																					
T412R55087	5	12SEP08	18SEP08	0.00	A6A																					
T412R55088	15	10OCT08	30OCT08	0.00	A6A																					
T412R55089	5	31OCT08	06NOV08	0.00	A6A																					
T412R55091	5	19SEP08	25SEP08	0.00	A6A																					
T412R55092	5	26SEP08	02OCT08	0.00	A6A																					
T412R55093	5	07NOV08	13NOV08	0.00	A6A																					
T412R55094	5	14NOV08	20NOV08	0.00	A6A																					
T412R55095	2	21NOV08	24NOV08	0.00	A6A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412R55008	11	13FEB08	28FEB08	0.00	A&A																					
T412R55007	5	13NOV08	19NOV08	0.00	A&A																					
T412R55008	3	26NOV08	24NOV08	0.00	A&A																					
T412R55009	3	25NOV08	01DEC08	0.00	A&A																					
T412R55100	11	29FEB08	14MAR08	0.00	A&A																					
T412R55101	3	02DEC08	04DEC08	0.00	A&A																					
T412R55102	2	05DEC08	08DEC08	0.00	A&A																					
T412R55103	2	09DEC08	10DEC08	0.00	A&A																					
T412R55105	3	11DEC08	15DEC08	0.00	A&A																					
T412R55106	2	18DEC08	17DEC08	0.00	A&A																					
T412R55107	2	18DEC08	19DEC08	0.00	A&A																					
T412R55109	3	22DEC08	24DEC08	0.00	A&A																					
T412R55110	2	06JAN09	07JAN09	0.00	A&A																					
T412R55111	2	08JAN09	09JAN09	0.00	A&A																					
T412R55115	25	25NOV08	05JAN09	0.00	A&A																					
T412R55118	25	18DEC08	22JAN09	0.00	A&A																					
T412R55117	5	23JAN09	29JAN09	0.00	A&A																					
T412R55118	1	30JAN09	30JAN09	0.00	A&A																					
T412R55119	10	19SEP08	02OCT08	0.00	A&A																					
T412R55120	2	03OCT08	08OCT08	0.00	A&A																					
T412R55121	2	07OCT08	08OCT08	0.00	A&A																					
T412R55122	40	24OCT07	20DEC07	0.00	A&A																					
T412R55123	20	21DEC07	22JAN08	0.00	A&A																					
T412R55124	15	23JAN08	12FEB08	0.00	A&A																					
T412R55125	1	26SEP08	26SEP08	0.00	A&A																					
T412R55126	2	29SEP08	30SEP08	0.00	A&A																					
T412R55127	5	01OCT08	07OCT08	0.00	A&A																					
T412R55128	2	08OCT08	08OCT08	0.00	A&A																					
T412R55129	1	10OCT08	10OCT08	0.00	A&A																					
T412R55130	2	13OCT08	14OCT08	0.00	A&A																					
T412R55131	1	15OCT08	15OCT08	0.00	A&A																					
T412R55132	2	21OCT08	22OCT08	0.00	A&A																					
T412R55133	3	16OCT08	20OCT08	0.00	A&A																					
T412R55134	1	21OCT08	21OCT08	0.00	A&A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412R55135	2	22OCT08	23OCT08	0.00	A6A																					
T412R55136	5	24OCT08	30OCT08	0.00	A6A																					
T412R55137	2	31OCT08	03NOV08	0.00	A6A																					
T412R55138	1	04NOV08	04NOV08	0.00	A6A																					
T412R55139	2	05NOV08	06NOV08	0.00	A6A																					
T412R55140	1	07NOV08	07NOV08	0.00	A6A																					
T412R55141	2	13NOV08	14NOV08	0.00	A6A																					
T412R55142	3	10NOV08	12NOV08	0.00	A6A																					
T412R55143	10	13MAR08	26MAR08	0.00	A6A																					
T412R55144	8	09OCT08	20OCT08	0.00	A6A																					
T412R55145	1	21OCT08	21OCT08	0.00	A6A																					
T412R55146	1	23OCT08	23OCT08	0.00	A6A																					
T412R55147	5	27OCT08	31OCT08	0.00	A6A																					
T412R55148	10	06NOV08	19NOV08	0.00	A6A																					
T412R55149	1	20NOV08	20NOV08	0.00	A6A																					
T412R55150	2	24DEC08	28DEC08	0.00	A6A																					
T412R55151	1	22OCT08	22OCT08	0.00	A6A																					
T412R55152	1	24OCT08	24OCT08	0.00	A6A																					
T412R55153	3	03NOV08	05NOV08	0.00	A6A																					
T412R55154	21	21NOV08	23DEC08	0.00	A6A																					
T412R55155	10	27MAR08	09APR08	0.00	A6A																					
T412R55156	8	21NOV08	04DEC08	0.00	A6A																					
T412R55157	1	05DEC08	05DEC08	0.00	A6A																					
T412R55158	1	09DEC08	09DEC08	0.00	A6A																					
T412R55159	5	11DEC08	17DEC08	0.00	A6A																					
T412R55160	10	23DEC08	08JAN09	0.00	A6A																					
T412R55161	1	09JAN09	09JAN09	0.00	A6A																					
T412R55162	2	10FEB09	11FEB09	0.00	A6A																					
T412R55163	1	08DEC08	08DEC08	0.00	A6A																					
T412R55164	1	10DEC08	10DEC08	0.00	A6A																					
T412R55165	3	18DEC08	22DEC08	0.00	A6A																					
T412R55166	21	12JAN09	09FEB09	0.00	A6A																					
T412R55167	5	23JAN09	29JAN09	0.00	A6A																					
T412R55168	5	25FEB09	03MAR09	0.00	A6A																					

Activity ID	Orig Qty	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412R55169	2	30JAN09	02FEB09	0.00	A6A																					
T412R55170	2	04MAR09	05MAR09	0.00	A6A																					
T412R55171	1	03FEB09	03FEB09	0.00	A6A																					
T412R55172	1	04FEB09	04FEB09	0.00	A6A																					
T412R55173	1	05FEB09	05FEB09	0.00	A6A																					
T412R55174	1	06FEB09	06FEB09	0.00	A6A																					
T412R55175	1	06MAR09	06MAR09	0.00	A6A																					
T412R55176	1	09MAR09	09MAR09	0.00	A6A																					
T412R55177	1	10MAR09	10MAR09	0.00	A6A																					
T412R55178	1	25NOV08	25NOV08	0.00	A6A																					
T412R55179	1	26NOV08	26NOV08	0.00	A6A																					
T412R55180	1	01DEC08	01DEC08	0.00	A6A																					
T412R55181	1	02DEC08	02DEC08	0.00	A6A																					
T412R55182	1	03DEC08	03DEC08	0.00	A6A																					
T412R55183	1	04DEC08	04DEC08	0.00	A6A																					
T412R55184	1	05DEC08	05DEC08	0.00	A6A																					
T412R55185	5	08DEC08	12DEC08	0.00	A6A																					
T412R55186	5	15DEC08	19DEC08	0.00	A6A																					
T412R55187	4	22DEC08	28DEC08	0.00	A6A																					
T412R55188	5	30DEC08	06JAN09	0.00	A6A																					
T412R55189	4	07JAN09	12JAN09	0.00	A6A																					
T412R55209	15	31JAN08	21FEB08	0.00	A6A																					
T412R55210	10	22FEB08	08MAR08	0.00	A6A																					
T412R55211	10	07MAR08	20MAR08	0.00	A6A																					
T412R55212	10	21MAR08	03APR08	0.00	A6A																					
T412R55213	10	04APR08	17APR08	0.00	A6A																					
T412R55214	10	18APR08	01MAY08	0.00	A6A																					
T412R55215	5	02MAY08	08MAY08	0.00	A6A																					
T412R55226	20	26AUG08	23SEP08	0.00	A6A																					
T412R55227	70	24SEP08	06JAN09	0.00	A6A																					
T412R55228	5	21JAN09	27JAN09	0.00	A6A																					
T412R55229	2	02FEB09	03FEB09	0.00	A6A																					
T412R55230	2	04FEB09	05FEB09	0.00	A6A																					
T412R55231	1	17MAR09	17MAR09	0.00	A6A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	EY00	EY01	EY02	EY03	EY04	EY05	EY06	EY07	EY08	EY09	EY10	EY11	EY12	EY13	EY14	EY16	EY17	EY18	EY19	EY20
T412R55232	2	19MAR09	19MAR09	0.00	A6A																				
T412R55233	2	20MAR09	23MAR09	0.00	A6A																				
T412R55234	2	24MAR09	25MAR09	0.00	A6A																				
T412R55235	5	07JAN09	13JAN09	0.00	A6A																				
T412R55236	5	31JAN08	08FEB08	0.00	A6A																				
T412R55237	2	15JAN09	16JAN09	0.00	A6A																				
T412R55238	1	14JAN09	14JAN09	0.00	A6A																				
T412R55239	2	21JAN09	22JAN09	0.00	A6A																				
T412R55240	2	09FEB09	10FEB09	0.00	A6A																				
T412R55241	2	19JAN09	20JAN09	0.00	A6A																				
T412R55242	2	11FEB09	12FEB09	0.00	A6A																				
T412R55243	5	14JAN09	20JAN09	0.00	A6A																				
T412R55244	5	07FEB08	13FEB08	0.00	A6A																				
T412R55245	2	17FEB08	18FEB09	0.00	A6A																				
T412R55246	1	13FEB09	13FEB09	0.00	A6A																				
T412R55247	2	23FEB09	24FEB09	0.00	A6A																				
T412R55248	2	11MAR09	12MAR09	0.00	A6A																				
T412R55249	2	19FEB09	20FEB09	0.00	A6A																				
T412R55250	2	13MAR09	16MAR09	0.00	A6A																				
T412R55251	5	26JAN09	03FEB09	0.00	A6A																				
T412R55252	1	26MAR09	26MAR09	0.00	A6A																				
T412R55253	2	27MAR09	30MAR09	0.00	A6A																				
T412R55254	2	31MAR09	01APR09	0.00	A6A																				
T412R55255	2	02APR09	03APR09	0.00	A6A																				
T412R55256	1	26MAR09	26MAR09	0.00	A6A																				
T412R55257	35	04FEB09	25MAR09	0.00	A6A																				
T412R55258	5	26MAR09	01APR09	0.00	A6A																				
T412R55259	5	02APR09	08APR09	0.00	A6A																				
T412R55260	2	28MAY09	29MAY09	0.00	A6A																				
T412R55261	2	01JUN09	02JUN09	0.00	A6A																				
T412R55262	2	03JUN09	04JUN09	0.00	A6A																				
T412R55263	3	17MAR08	19MAR08	0.00	A6A																				
T412R55264	3	20MAR08	24MAR08	0.00	A6A																				
T412R55265	5	25MAR08	31MAR08	0.00	A6A																				

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
T412R55266	5	01APR08	07APR08	0.00	A6A	Fab/Furn Jumper Assy SY01A-ENC DR																				
T412R55267	5	08APR08	14APR08	0.00	A6A	Fab/Furn Jumper Assy SY01A-B-(9)-10																				
T412R55268	5	15APR08	21APR08	0.00	A6A	Fab/Furn Jumper Assy SY01A-B-7-(8)																				
T412R55269	5	22APR08	28APR08	0.00	A6A	Fab/Furn Jumper Assy SY01A-A-8																				
T412R55270	5	29APR08	05MAY08	0.00	A6A	Fab/Furn Jumper Assy SY01A-B-2-3																				
T412R55271	5	06MAY08	12MAY08	0.00	A6A	Fab/Furn Jumper Assy SY01A-S-1-(4)																				
T412R55272	5	13MAY08	19MAY08	0.00	A6A	Fab/Furn Jumper Assy SY01A-G-4																				
T412R55273	2	09APR09	10APR09	0.00	A6A	Install Trunion Guid Assy/Support																				
T412R55274	2	13APR09	14APR09	0.00	A6A	Install Drain Holst Assy/Pivot Arm																				
T412R55275	2	15APR09	16APR09	0.00	A6A	Install Jumper Assy SY01A-(5)-(6)																				
T412R55276	2	17APR09	20APR09	0.00	A6A	Install Jumper Assy SY01A-ENC DR																				
T412R55277	2	21APR09	22APR09	0.00	A6A	Install Jumper Assy SY01A-B-(9)-10																				
T412R55278	2	23APR09	24APR09	0.00	A6A	Install Jumper Assy SY01A-B-7-(8)																				
T412R55279	2	27APR09	28APR09	0.00	A6A	Install Jumper Assy SY01A-A-8																				
T412R55280	2	29APR09	30APR09	0.00	A6A	Install Jumper Assy SY01A-9-2-3																				
T412R55281	2	01MAY09	04MAY09	0.00	A6A	Install Jumper Assy SY01A-S-1-(4)																				
T412R55282	2	05MAY09	06MAY09	0.00	A6A	Install Jumper Assy SY01A-G-4																				
T412R55283	2	07MAY09	08MAY09	0.00	A6A	Install MOV Funnel Assys																				
T412R55284	2	11MAY09	12MAY09	0.00	A6A	Install New Cover Blocks - Pit SY01A																				
T412R55285	2	13MAY09	14MAY09	0.00	A6A	Paint Cover Block Flow Diagrams																				
T412R55286	2	15MAY09	18MAY09	0.00	A6A	Install MOV Actuator 1 / Term Wires																				
T412R55287	2	19MAY09	20MAY09	0.00	A6A	Install MOV Actuator 2 / Term Wires																				
T412R55288	2	21MAY09	22MAY09	0.00	A6A	Install MOV Actuator 3 / Term Wires																				
T412R55289	2	26MAY09	27MAY09	0.00	A6A	Install MOV Actuator 4 / Term Wires																				
T412R55290	5	20MAY08	27MAY08	0.00	A6A	Fab/Furn Jumper Assy SY-A-A-D																				
T412R55291	5	28MAY08	03JUN08	0.00	A6A	Fab/Furn Jumper Assy SY-A-L21-F-(D)																				
T412R55292	2	28MAY09	29MAY09	0.00	A6A	Install Jumper Assy SY-A-A-D																				
T412R55293	2	01JUN09	02JUN09	0.00	A6A	Install Jumper Assy SY-A-L21-F-(D)																				
T412R55294	2	03JUN09	04JUN09	0.00	A6A	Install MOV Funnel Assys																				
T412R55295	2	05JUN09	08JUN09	0.00	A6A	Install New Cover Blocks - Valve Pit SY-A																				
T412R55296	2	08JUN09	10JUN09	0.00	A6A	Paint Cover Block Flow Diagrams																				
T412R55297	2	11JUN09	12JUN09	0.00	A6A	Install MOV Actuator WT-4MOV-316 / Term Wires																				
T412R55298	2	15JUN09	16JUN09	0.00	A6A	Install MOV Actuator WT-4MOV-318 / Term Wires																				
T412R55299	2	17JUN09	18JUN09	0.00	A6A	Install MOV Actuator WT-4MOV-802 / Term Wires																				

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
T412R55300	40	19JUN09	14AUG09	0.00	A6A																	
T412R55301	40	20JUL09	14SEP09	0.00	A6A																	
T412R55302	5	15SEP09	21SEP09	0.00	A6A																	
T412R55303	190	19AUG08	20MAY08	0.00	A6A																	
T412R55310	5	03OCT08	09OCT08	0.00	A6A																	
T412R55314	1	23APR08	23APR08	0.00	A6A																	
T412R55324	3	16APR08	16APR08	0.00	A6A																	
T412R55334	2	24APR08	25APR08	0.00	A6A																	
T412R55344	2	28APR08	28APR08	0.00	A6A																	
T412R55354	5	21APR08	25APR08	0.00	A6A																	
T412R55364	5	28APR08	02MAY08	0.00	A6A																	
T412R55374	10	30APR08	13MAY08	0.00	A6A																	
T412R55384	1	14MAY08	14MAY08	0.00	A6A																	
T412R55394	20	13FEB08	12MAR08	0.00	A6A																	
T412R55450	1	10JUN08	10JUN08	0.00	A6A																	
T412R55451	1	11JUN08	11JUN08	0.00	A6A																	
T412R55452	2	12JUN08	13JUN08	0.00	A6A																	
T412R55453	5	18JUN08	20JUN08	0.00	A6A																	
T412R55454	5	23JUN08	27JUN08	0.00	A6A																	
T412R55455	2	30JUN08	01JUL08	0.00	A6A																	
T412R55500	1	28JUL08	28JUL08	0.00	A6A																	
T412R55501	1	29JUL08	29JUL08	0.00	A6A																	
T412R55502	2	30JUL08	31JUL08	0.00	A6A																	
T412R55503	5	01AUG08	07AUG08	0.00	A6A																	
T412R55504	5	08AUG08	14AUG08	0.00	A6A																	
T412R55505	2	15AUG08	18AUG08	0.00	A6A																	
T412R55600	1	17NOV08	17NOV08	0.00	A6A																	
T412R55602	2	19NOV08	19NOV08	0.00	A6A																	
T412R55603	5	20NOV08	28NOV08	0.00	A6A																	
T412R55604	2	01DEC08	02DEC08	0.00	A6A																	
T412R55605	1	03DEC08	03DEC08	0.00	A6A																	
T412R55606	2	04DEC08	05DEC08	0.00	A6A																	
T412R55607	1	08DEC08	08DEC08	0.00	A6A																	
T412R55608	3	09DEC08	11DEC08	0.00	A6A																	

ATP - S-101

Punchlist

Sign-off

Burial

Exc for 3" PW Transfer Line 3

Install Depth Verification Plug

Weld Container End Cap

Depth Verification

Remove Depth Plug & Install Shield Plug

Grout Container

Transport Pump to Disposal

Remove Fabricated above ground Pump Pit

Install Blind Flange on Riser 7

Feb 3" Trans Line 3

Remove Thermocouple Tree 2 with FIR

Install Shield Plug

Weld End Cap

Grout Container

Remove Removal Equipment

Transport T/C to Disposal

Remove MIT 2 with FIR

Install Flange Cover

Weld End Cap

Grout Container

Remove Removal Equipment

Transport MIT to Disposal

3" PW Trans Line 3, Place Timbers in Trench

3" PW Trans Line 3, Rig Pipe in Trench

3" PW Trans Line 3, Weld Out Primary Pipe

3" PW Trans Line 3, Pressure Test Primary Pipe

3" PW Trans Line 3, Attach Cathodic Protection

3" PW Trans Line 3, Apply Epoxy Coating to Welds

3" PW Trans Line 3, Install Heat Trace

3" PW Trans Line 3, Install Insulation

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412R5509	2	12DEC08	15DEC08	0.00	A6A																					
T412R55A	501*	26SEP07	21SEP09	17,698,800.00	A6A																					
T412R55M02	0	26SEP07		0.00	A6A																					
T412R55M03	0	22SEP09	21SEP09	0.00	A6A																					
120.R60 Startup and Test SY-101 Mixing/Rat System																										
T412R60A0	0		25SEP07	0.00	A6A																					
T412R60A00	0		14AUG09	0.00	A6A																					
T412R60A1	50	05JUN09	14AUG09	246,577.66	A6A																					
T412R60A2	42	17JUN09	14AUG09	177,046.61	A6A																					
T412R60A3	50	05JUN09	14AUG09	65,102.60	A6A																					
T412R60A4	42	17JUN09	14AUG09	29,236.35	A6A																					
T412R60B1	42	01JUL08	28AUG09	91,293.30	A6A																					
T412R60B2	62	30SEP08	30DEC09	246,319.36	A6A																					
T412R60C	21	30NOV09	30DEC09	60,975.97	A6A																					
T412R60D1	63	01OCT08*	02JAN09	111,756.66	A6A																					
T412R60D2	42	29SEP08	25NOV09	399,490.65	A6A																					
T412R60D3	21	30NOV09	30DEC09	42,167.25	A6A																					
T412R60E	30	17AUG09	28SEP09	210,654.25	A6A																					
T412R60F1	60	21MAY09	14AUG09	56,757.93	A6A																					
T412R60F2	50	05JUN09	14AUG09	60,862.26	A6A																					
T412R60G	0		30DEC09	0.00	A6A																					
120.R70 Perf Contractor Std Startup Review for SY-101																										
T412R70A	15	29MAR10	16APR10	63,902.29	A6A																					
T412R70B	10	29MAR10	09APR10	105,890.20	A6A																					
T412R70C	5	12APR10	16APR10	36,245.12	A6A																					
120.R75 Provide CD-4 Approval for SY-101																										
T412R75A	15	19APR10	07MAY10	0.00	A6A																					
120.R83 Perf Mgmt Self-Assmt for SY-101 Mixing/Rat Sys																										
T412R83A	45	24MAR09*	26MAY09	21,248.79	A6A																					
T412R83B	40	27MAY09	22JUL09	10,864.64	A6A																					
T412R83D	30	23JUL08	02SEP08	38,961.01	A6A																					
T412R83E	60	31DEC09	26MAR10	129,733.08	A6A																					
130.R25 Prepare Process Control Plan for SY-101																										
T413R25A	30	26SEP07	06NOV07	45,397.14	A6A																					
T413R25B	22	07NOV07	10DEC07	67,899.38	A6A																					
T413R25D	20	11DEC07	10JAN08	10,978.31	A6A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T413R25E	40	04SEP12	29OCT12	35,431.99	AGA																					

Prep and Issue Process Evaluation Report SY-101

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
-------------	----------	-------------	--------------	---------------	-------------

A6B LAW Ph 1 Tank 6 - SY-101 Sht 2

TW01 Tank Waste Characterization

100.P77 Sample/Anlyt SY-101 Samples per LAW DQO AP-104				5,828.25	A6B
T410P77G51	10	18MAR04	31MAR04		
T410P77G52	20	13MAR04	14APR04	15,992.85	A6B
T410P77G53	9	13MAY04	25MAY04	150,682.06	A6B
T410P77G54	86	26MAY04	27SEP04	1,400,039.03	A6B
T410P77G55	26	26SEP04	02NOV04	3,940.78	A6B

100.Y43 Sample/Anlyt SY-101 Sample per LAW DQO AN-101				5,828.25	A6B
T410Y43G51	10	20AUG10	02SEP10		
T410Y43G52	20	20AUG10	17SEP10	15,992.85	A6B
T410Y43G53	9	18OCT10	28OCT10	150,682.06	A6B
T410Y43G54	86	28OCT10	07MAR11	1,400,039.03	A6B
T410Y43G55	26	08MAR11	12APR11	30,904.66	A6B

105.P77 Provide SY-101 Samples from AP-104 to BNFL				10,529.23	A6B
T410P77GHL	7	26MAY04	01JUN04		

105.Y43 Provide SY-101 Samples from AN-101 to BNFL				10,529.23	A6B
T410Y43GHL	7	29OCT10	04NOV10		

TW04 Retrieval

130.R28 Transfer 2nd Batch of SY-101 Feed to SY-102				4,757.00	A6B
T413R28A	5	05FEB10	11FEB10		
T413R28B	13	10MAY16	26MAY10	39,861.32	A6B

130.R35 X-Site Xtr 2nd Batch SY-101 Fd SY-102 to AN-101				15,638.98	A6B
T413R35A	6	26JUL10	02AUG10		
T413R35B	10	01OCT10	10OCT10	239,314.80	A6B
T413R35BM	0		10OCT10	0.00	A6B

150.R05 Mix 1st Batch of SY-101 Feed in AP-104				32,788.22	A6B
T415R05A	6	07MAY04	12MAY04		

150.R28 Prov SY-101 Feed Btch Info (AP-104) to DOE-ORP				645.48	A6B
T415R28A	2	03NOV04	04NOV04		
T415R28B	5	05NOV04	11NOV04	483.40	A6B

150.R30 Provide Approval to Deliver LAW Feed Batch #10				0.00	A6B
T415R30A	30	12NOV04	11DEC04		

150.R35 Delv 1st Btch SY-101 Feed AP-104 to BNFL				4,757.00	A6B
T415R35A	5	15JUN12	21JUN12		
T415R35B	11	21AUG12	31AUG12	35,574.06	A6B

150.R40 Mix 2nd Batch of SY-101 Feed in AN-101				32,788.22	A6B
T415R40A	6	11OCT10	16OCT10		

150.R80 Prov SY-101 Feed Btch Info (AN-101) to DOE-ORP				645.48	A6B
T415R80A	2	13APR11	14APR11		

Write Grab TSAP-AP-104 (SY-101)
Plan/Schedule/Man'l for Grab-AP-104 (SY-101)
Acquire 5 Litre Grab Sample-AP-104 (SY-101)
Grab Sample Analysis-AP-104 (SY-101)
Issue Grab Data Report-AP-104 (SY-101)

Write Grab TSAP-AN-101 (SY-101)
Plan/Schedule/Man'l for Grab-AN-101 (SY-101)
Acquire 5 Litre Grab Sample-AN-101 (SY-101)
Grab Sample Analysis-AN-101 (SY-101)
Issue Grab Data Report-AN-101 (SY-101)

Ship Hedgehog Liquid, Grab-AP-104 (SY-101)

Ship Hedgehog Liquid, Grab-AN-101 (SY-101)

PCA LAW Xtr Procedure from SY-101 to SY-102
Transfer 2nd Batch of SY-101 Feed to SY-102

Prep PCA for Cross-Site Xtr SY-102 to AN-101
Perform Cross-Site Xtr for SY-102 to AN-101
Complete SY-101

Perf Mixing 1st Btch of SY-101 Feed in AP-104

Draft Transmitt Ltr Data to DOE-ORG for SY-101
Obtain CHG Appr for Transmitt Ltrs SY-101

Provide Approval to Xtr SY-101 Feed Batch 1

PCA LAW Xtr Procedure 1st Btch AP-104 to BNFL
Deliver 1st Batch SY101 from AP-104 to BNFL

Perf Mixing 1st Btch of SY-101 Feed in AN-101

Draft Transmitt Ltr Data to DOE-ORP for SY-101

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic	Sheet
T415R60B	5	15APR11	21APR11	483.40	A6B	
T415R60BM	0		21APR11	0.00	A6B	
150.R65 Provide Approval to Deliver LAW Feed Batch #11						
T415R65A	30	22APR11	21MAY11	0.00	A6B	
150.R70 Dhr 2nd Bich SY-101 Feed AN-101 to BNFL Facil						
T415R70A	5	15NOV12*	21NOV12	4,757.00	A6B	
T415R70B	11	21JAN13	31JAN13	35,574.06	A6B	
TW06 Privatization Phase 1						
350.100 Pretreat 10th LAW Feed Batch						
T435100A	30	02JAN13	31JAN13	0.00	A6B	
350.105 Virify 10th LAW Feed Batch						
T435105A	09	01FEB13	30APR13	0.00	A6B	
350.110 Pretreat 11th LAW Feed Batch						
T435110A	30	01APR13	30APR13	0.00	A6B	
350.115 Virify 11th LAW Feed Batch						
T435115A	153	01MAY13	30SEP13	0.00	A6B	
T435115AM	0		30SEP13	0.00	A6B	

FY00 FY01 FY02 FY03 FY04 FY05 FY06 FY07 FY08 FY09 FY10 FY11 FY12 FY13 FY14 FY15 FY16 FY17 FY18 FY19 FY20

Obtain CHG Appr for Transmt Ltrs SY-101

Complete SY-101

Provide Approval to Deliver SY-101 Feed Batch 2

PCA LAW Xir Procedure 2nd Bich AN-101 to BNFL

Deliver 2nd Batch SY101 from AN-101 to BNFL

Pretreat 10th LAW Feed Batch (SY-101 1st)

Virify 10th LAW Feed Batch (SY-101 1st)

Pretreat 11th LAW Feed Batch (SY-101 2nd)

Virify 11th LAW Feed Batch (SY-101 2nd)

Complete SY-101

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
A7A LAW Ph 1 Tank 7 - AN-103 Sht 1																										
TW01 Tank Waste Characterization																										
100-M01 Prov Post Part 82 Samp 3AN per ICD 23 to BNEL																										
T410N01C0	5	21MAY02	28MAY02	2,890.92	A7A																					
T410N01C1	10	21MAY02	04JUN02	6,708.87	A7A																					
T410N01C2	30	21MAY02	02JUL02	251,317.68	A7A																					
T410N01C3	20	01AUG02	28AUG02	517,376.20	A7A																					
T410N01C4	130	29AUG02	07MAR03	128,487.14	A7A																					
T410N01CPS	10	13SEP02	26SEP02	86,451.13	A7A																					
TW04 Retrieval																										
120-J10 Est Dilution Rate/Dissolution Behavior for 3AN																										
T412J10A	21	01OCT99	29OCT99	7,143.60	A7A																					
T412J10C	126	01NOV99	02MAY00	36,958.00	A7A																					
T412J10D	118	15NOV99	02MAY00	124,180.00	A7A																					
T412J10E	42	03MAY00	30JUN00	23,108.86	A7A																					
120-J40 Prov Rat Program Direction to Proj W-211 for 3AN																										
T412J40A	5	03JUL00	10JUL00	2,989.34	A7A																					
120-J50 Design AN-103 Mixing and Retrieval System																										
T412J50H10	252	01OCT01	30SEP02	1,677,890.92	A7A																					
T412J50H11	63	01OCT02	02JAN03	718,289.22	A7A																					
T412J50H1M	0		02JAN03	0.00	A7A																					
120-J52 Procure Equipment for AN-103 Mixing & Rat Sys																										
T412J52001	300	01OCT07	08DEC08	0.00	A7A																					
T412J52006	376	01OCT07	30MAR09	0.00	A7A																					
T412J52007	300	01OCT07	08DEC08	0.00	A7A																					
T412J52008	199	01OCT07	15JUL08	0.00	A7A																					
T412J52009	152	01OCT07	07MAY08	0.00	A7A																					
T412J52010	149	01OCT07	02MAY08	0.00	A7A																					
T412J52011	152	01OCT07	07MAY08	0.00	A7A																					
T412J52012	152	01OCT07	07MAY08	0.00	A7A																					
T412J52013	152	01OCT07	07MAY08	0.00	A7A																					
T412J52014	149	01OCT07	02MAY08	0.00	A7A																					
T412J52015	149	01OCT07	02MAY08	0.00	A7A																					
T412J52016	149	01OCT07	02MAY08	0.00	A7A																					
T412J52017	126	01OCT07	01APR08	0.00	A7A																					
T412J52018	149	01OCT07	02MAY08	0.00	A7A																					
T412J52019	85	01OCT07	01FEB08	0.00	A7A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412J52020	149	01OCT07	02MAY08	0.00	A7A																					
T412J52H30	376	01OCT07	30MAR09	3,437,490.61	A7A																					
T412J52M01	0	01OCT07		0.00	A7A																					
120 J55 Cont/Unit AN-103 Mixing and Retrieval System																										
T412J55021	384	01FEB08	07AUG09	0.00	A7A																					
T412J55022	20	01FEB08	29FEB08	0.00	A7A																					
T412J55023	337	03MAR08	30JUN09	0.00	A7A																					
T412J55024	337	03MAR08	30JUN09	0.00	A7A																					
T412J55025	384	01FEB08	07AUG09	0.00	A7A																					
T412J55026	70	01FEB08	09MAY08	0.00	A7A																					
T412J55027	5	08FEB08	14FEB08	0.00	A7A																					
T412J55028	10	15FEB08	29FEB08	0.00	A7A																					
T412J55029	20	03MAR08	28MAR08	0.00	A7A																					
T412J55030	10	15FEB08	29FEB08	0.00	A7A																					
T412J55031	1	31MAR08	31MAR08	0.00	A7A																					
T412J55032	2	01APR08	02APR08	0.00	A7A																					
T412J55033	1	03APR08	03APR08	0.00	A7A																					
T412J55034	3	04APR08	08APR08	0.00	A7A																					
T412J55035	4	09APR08	14APR08	0.00	A7A																					
T412J55036	4	09APR08	14APR08	0.00	A7A																					
T412J55037	3	15APR08	17APR08	0.00	A7A																					
T412J55038	8	08MAY08	19MAY08	0.00	A7A																					
T412J55039	4	20MAY08	23MAY08	0.00	A7A																					
T412J55040	1	04JUN08	04JUN08	0.00	A7A																					
T412J55041	6	18JUN08	25JUN08	0.00	A7A																					
T412J55042	3	05JUN08	09JUN08	0.00	A7A																					
T412J55043	3	10JUN08	12JUN08	0.00	A7A																					
T412J55044	1	08JUL08	08JUL08	0.00	A7A																					
T412J55045	4	04JUN08	09JUN08	0.00	A7A																					
T412J55046	5	25FEB08	29FEB08	0.00	A7A																					
T412J55047	6	10JUN08	17JUN08	0.00	A7A																					
T412J55048	6	06JUL08	15JUL08	0.00	A7A																					
T412J55049	8	27MAY08	03JUN08	0.00	A7A																					
T412J55050	5	13JUN08	19JUN08	0.00	A7A																					
T412J55051	3	20JUN08	24JUN08	0.00	A7A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412J55052	5	25JUN08	01JUL08	0.00	A7A																					
T412J55053	3	02JUL08	07JUL08	0.00	A7A																					
T412J55054	6	02JUL08	10JUL08	0.00	A7A																					
T412J55055	6	03MAR08	10MAR08	0.00	A7A																					
T412J55072	5	12MAY08	16MAY08	0.00	A7A																					
T412J55073	2	14JUL08	15JUL08	0.00	A7A																					
T412J55074	1	11JUL08	11JUL08	0.00	A7A																					
T412J55075	2	16JUL08	17JUL08	0.00	A7A																					
T412J55081	3	19MAY08	21MAY08	0.00	A7A																					
T412J55082	20	22MAY08	19JUN08	0.00	A7A																					
T412J55083	5	27AUG08	03SEP08	0.00	A7A																					
T412J55084	70	19MAY08	26AUG08	0.00	A7A																					
T412J55085	3	04SEP08	08SEP08	0.00	A7A																					
T412J55086	4	09SEP08	12SEP08	0.00	A7A																					
T412J55087	5	09SEP08	15SEP08	0.00	A7A																					
T412J55088	15	01OCT08	21OCT08	0.00	A7A																					
T412J55089	5	22OCT08	28OCT08	0.00	A7A																					
T412J55090	5	29OCT08	04NOV08	0.00	A7A																					
T412J55093	5	03NOV08	11NOV08	0.00	A7A																					
T412J55094	5	12NOV08	18NOV08	0.00	A7A																					
T412J55095	2	19NOV08	20NOV08	0.00	A7A																					
T412J55096	11	16SEP08	30SEP08	0.00	A7A																					
T412J55097	5	22OCT08	28OCT08	0.00	A7A																					
T412J55098	3	29OCT08	31OCT08	0.00	A7A																					
T412J55099	3	03NOV08	05NOV08	0.00	A7A																					
T412J55100	11	01OCT08	15OCT08	0.00	A7A																					
T412J55101	3	08NOV08	10NOV08	0.00	A7A																					
T412J55102	2	11NOV08	12NOV08	0.00	A7A																					
T412J55103	2	13NOV08	14NOV08	0.00	A7A																					
T412J55104	11	18OCT08	30OCT08	0.00	A7A																					
T412J55105	3	17NOV08	19NOV08	0.00	A7A																					
T412J55106	2	20NOV08	21NOV08	0.00	A7A																					
T412J55107	2	24NOV08	25NOV08	0.00	A7A																					
T412J55108	25	31OCT08	08DEC08	0.00	A7A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412J55109	3	09DEC08	11DEC08	0.00	A7A																					
T412J55110	2	12DEC08	15DEC08	0.00	A7A																					
T412J55111	2	16DEC08	17DEC08	0.00	A7A																					
T412J55112	2	09DEC08	10DEC08	0.00	A7A																					
T412J55113	2	11DEC08	12DEC08	0.00	A7A																					
T412J55114	1	15DEC08	15DEC08	0.00	A7A																					
T412J55115	2	16DEC08	17DEC08	0.00	A7A																					
T412J55116	25	18NOV08	24DEC08	0.00	A7A																					
T412J55117	5	29DEC08	05JAN09	0.00	A7A																					
T412J55118	1	06JAN09	06JAN09	0.00	A7A																					
T412J55119	10	16SEP08	28SEP08	0.00	A7A																					
T412J55120	2	30SEP08	01OCT08	0.00	A7A																					
T412J55121	2	02OCT08	03OCT08	0.00	A7A																					
T412J55143	10	31OCT08	13NOV08	0.00	A7A																					
T412J55144	8	06OCT08	15OCT08	0.00	A7A																					
T412J55145	1	14NOV08	14NOV08	0.00	A7A																					
T412J55146	1	18NOV08	18NOV08	0.00	A7A																					
T412J55147	5	20NOV08	26NOV08	0.00	A7A																					
T412J55148	10	04DEC08	17DEC08	0.00	A7A																					
T412J55149	1	18DEC08	18DEC08	0.00	A7A																					
T412J55150	2	22JAN09	23JAN09	0.00	A7A																					
T412J55151	1	17NOV08	17NOV08	0.00	A7A																					
T412J55152	1	19NOV08	19NOV08	0.00	A7A																					
T412J55153	3	01DEC08	03DEC08	0.00	A7A																					
T412J55154	21	19DEC08	21JAN09	0.00	A7A																					
T412J55155	10	14NOV08	01DEC08	0.00	A7A																					
T412J55156	8	19DEC08	02JAN09	0.00	A7A																					
T412J55157	1	05JAN09	05JAN09	0.00	A7A																					
T412J55158	1	07JAN09	07JAN09	0.00	A7A																					
T412J55159	5	09JAN09	15JAN09	0.00	A7A																					
T412J55160	10	21JAN09	03FEB09	0.00	A7A																					
T412J55161	1	04FEB09	04FEB09	0.00	A7A																					
T412J55162	2	09MAR09	10MAR09	0.00	A7A																					
T412J55163	1	06JAN09	06JAN09	0.00	A7A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412J55164	1	08JAN09	08JAN09	0.00	A/A																					
T412J55165	3	16JAN09	20JAN09	0.00	A/A																					
T412J55166	21	05FEB09	08MAR09	0.00	A/A																					
T412J55167	5	03MAR08	07MAR08	0.00	A/A																					
T412J55168	5	10MAR08	14MAR08	0.00	A/A																					
T412J55169	2	10MAR08	11MAR08	0.00	A/A																					
T412J55170	2	17MAR08	18MAR08	0.00	A/A																					
T412J55171	1	12MAR08	12MAR08	0.00	A/A																					
T412J55172	1	13MAR08	13MAR08	0.00	A/A																					
T412J55173	1	14MAR08	14MAR08	0.00	A/A																					
T412J55174	1	17MAR08	17MAR08	0.00	A/A																					
T412J55175	1	19MAR08	19MAR08	0.00	A/A																					
T412J55176	1	20MAR08	20MAR08	0.00	A/A																					
T412J55177	1	21MAR08	21MAR08	0.00	A/A																					
T412J55178	1	21NOV08	21NOV08	0.00	A/A																					
T412J55179	1	24NOV08	24NOV08	0.00	A/A																					
T412J55180	1	25NOV08	25NOV08	0.00	A/A																					
T412J55181	1	28NOV08	28NOV08	0.00	A/A																					
T412J55182	1	01DEC08	01DEC08	0.00	A/A																					
T412J55183	1	02DEC08	02DEC08	0.00	A/A																					
T412J55184	1	03DEC08	03DEC08	0.00	A/A																					
T412J55185	5	04DEC08	10DEC08	0.00	A/A																					
T412J55186	5	11DEC08	17DEC08	0.00	A/A																					
T412J55187	4	18DEC08	23DEC08	0.00	A/A																					
T412J55188	5	24DEC08	02JAN09	0.00	A/A																					
T412J55189	4	05JAN09	08JAN09	0.00	A/A																					
T412J55190	4	05JAN09	08JAN09	0.00	A/A																					
T412J55191	2	09JAN09	12JAN09	0.00	A/A																					
T412J55192	2	13JAN09	14JAN09	0.00	A/A																					
T412J55193	2	15JAN09	16JAN09	0.00	A/A																					
T412J55194	3	18JAN09	21JAN09	0.00	A/A																					
T412J55195	5	22JAN09	28JAN09	0.00	A/A																					
T412J55196	2	29JAN09	30JAN09	0.00	A/A																					
T412J55197	3	02FEB09	04FEB09	0.00	A/A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412J55198	2	03FEB09	06FEB09	0.00	A7A												
T412J55199	4	09FEB09	12FEB09	0.00	A7A												
T412J55200	2	13FEB09	17FEB09	0.00	A7A												
T412J55201	1	18FEB09	18FEB09	0.00	A7A												
T412J55202	1	19FEB09	19FEB09	0.00	A7A												
T412J55203	2	20FEB09	23FEB09	0.00	A7A												
T412J55204	1	24FEB09	24FEB09	0.00	A7A												
T412J55205	5	25FEB09	03MAR09	0.00	A7A												
T412J55206	3	04MAR09	06MAR09	0.00	A7A												
T412J55207	2	09MAR09	10MAR09	0.00	A7A												
T412J55208	4	11MAR09	16MAR09	0.00	A7A												
T412J55226	20	18JUL08	14AUG08	0.00	A7A												
T412J55227	70	15AUG08	21NOV08	0.00	A7A												
T412J55228	5	24NOV08	02DEC08	0.00	A7A												
T412J55229	2	09JAN09	12JAN09	0.00	A7A												
T412J55230	2	13JAN09	14JAN09	0.00	A7A												
T412J55231	1	15JAN09	15JAN09	0.00	A7A												
T412J55232	2	16JAN09	18JAN09	0.00	A7A												
T412J55233	2	20JAN09	21JAN09	0.00	A7A												
T412J55234	2	22JAN09	23JAN09	0.00	A7A												
T412J55256	1	26JAN09	26JAN09	0.00	A7A												
T412J55257	35	03DEC08	23JAN09	0.00	A7A												
T412J55258	5	26JAN09	30JAN09	0.00	A7A												
T412J55259	5	02FEB09	06FEB09	0.00	A7A												
T412J55260	2	14APR09	15APR09	0.00	A7A												
T412J55261	2	16APR09	17APR09	0.00	A7A												
T412J55262	2	20APR09	21APR09	0.00	A7A												
T412J55263	3	16OCT08	20OCT08	0.00	A7A												
T412J55264	3	21OCT08	23OCT08	0.00	A7A												
T412J55265	5	24OCT08	30OCT08	0.00	A7A												
T412J55266	5	31OCT08	06NOV08	0.00	A7A												
T412J55267	5	07NOV08	13NOV08	0.00	A7A												
T412J55268	5	14NOV08	20NOV08	0.00	A7A												
T412J55269	5	21NOV08	01DEC08	0.00	A7A												

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412J55270	5	02DEC08	08DEC08	0.00	A7A																					
T412J55271	5	09DEC08	15DEC08	0.00	A7A																					
T412J55272	5	16DEC08	22DEC08	0.00	A7A																					
T412J55273	3	09FEB09	11FEB09	0.00	A7A																					
T412J55274	3	12FEB09	17FEB09	0.00	A7A																					
T412J55275	3	18FEB09	20FEB09	0.00	A7A																					
T412J55276	3	23FEB09	25FEB09	0.00	A7A																					
T412J55277	3	28FEB09	02MAR09	0.00	A7A																					
T412J55278	3	03MAR09	05MAR09	0.00	A7A																					
T412J55279	3	06MAR09	10MAR09	0.00	A7A																					
T412J55280	3	11MAR09	13MAR09	0.00	A7A																					
T412J55281	3	16MAR09	18MAR09	0.00	A7A																					
T412J55282	3	19MAR09	23MAR09	0.00	A7A																					
T412J55283	3	24MAR09	26MAR09	0.00	A7A																					
T412J55284	2	27MAR09	30MAR09	0.00	A7A																					
T412J55285	2	31MAR09	01APR09	0.00	A7A																					
T412J55286	2	02APR09	03APR09	0.00	A7A																					
T412J55287	2	06APR09	07APR09	0.00	A7A																					
T412J55288	2	09APR09	09APR09	0.00	A7A																					
T412J55289	2	10APR09	13APR09	0.00	A7A																					
T412J55300	40	14APR09	09JUN09	0.00	A7A																					
T412J55301	40	12MAY09	08JUL09	0.00	A7A																					
T412J55302	5	04AUG09	10AUG09	0.00	A7A																					
T412J55303	190	30OCT08	03AUG09	0.00	A7A																					
T412J55H20	384	01FEB08	07AUG09	2,260,837.38	A7A																					
T412J55H40	48	01FEB08	09APR08	1,011,293.07	A7A																					
T412J55H41	24	10APR08	13MAY08	1,020,781.17	A7A																					
T412J55H42	24	14MAY08	17JUN08	506,274.77	A7A																					
T412J55H43	20	16JUN08	16JUL08	581,228.42	A7A																					
T412J55H44	20	17JUL08	13AUG08	581,228.42	A7A																					
T412J55H45	20	14AUG08	11SEP08	437,533.00	A7A																					
T412J55H46	85	26JAN09	28MAY09	1,908,186.75	A7A																					
T412J55H47	20	10OCT08	08NOV08	518,356.01	A7A																					
T412J55H48	0		10AUG09	0.00	A7A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412J55H50	23	07NOV08	11DEC08	361,475.53	A7A																					
T412J55H51	28	12DEC08	23JAN09	289,494.97	A7A																					
T412J55H52	20	12SEP08	09OCT08	1,047,554.52	A7A																					
T412J55H53	53	27MAY09	10AUG09	944,418.39	A7A																					
T412J55M02	0	01FEB08		0.00	A7A																					
T412J55M03	0	11AUG09	10AUG09	0.00	A7A																					
120J85 Startup/Reli SAN Mix/Reli Sys less Mixer Pumps																										
T412J65A0	0		02JAN03	0.00	A7A																					
T412J65A00	0		09JUN09	0.00	A7A																					
T412J65A1	50	31MAR09	09JUN09	246,577.88	A7A																					
T412J65A2	42	10APR09	09JUN09	177,046.61	A7A																					
T412J65A3	50	31MAR09	09JUN09	65,102.60	A7A																					
T412J65A4	42	10APR09	09JUN09	29,238.35	A7A																					
T412J65B1	42	24APR09	23JUN09	18,419.84	A7A																					
T412J65B2	62	24JUN09	20OCT09	180,222.28	A7A																					
T412J65C	21	22SEP09	20OCT09	0.00	A7A																					
T412J65D1	63	19SEP08	18DEC08	74,692.59	A7A																					
T412J65D2	42	23JUL09	21SEP09	214,885.70	A7A																					
T412J65D3	21	22SEP09	20OCT09	26,163.75	A7A																					
T412J65E	30	10JUN09	22JUL09	46,354.77	A7A																					
T412J65F1	60	17MAR09	09JUN09	0.00	A7A																					
T412J65F2	50	31MAR09	09JUN09	0.00	A7A																					
T412J65G	0		20OCT09	0.00	A7A																					
120J70 Perf Contr SSR SAN Mix/Reli Sys less Mixer Pumps																										
T412J70A	15	20JAN10	09FEB10	63,902.29	A7A																					
T412J70B	10	20JAN10	02FEB10	105,890.20	A7A																					
T412J70C	5	03FEB10	09FEB10	36,245.12	A7A																					
120J75 Prov CD-4 Appr SAN Sys less Mixer Pumps																										
T412J75A	15	10FEB10	03MAR10	0.00	A7A																					
120J83 Mgmt Self-Assmt SAN Sys less Mixer Pumps																										
T412J83A	45	15JAN09	19MAR09	21,248.79	A7A																					
T412J83B	40	20MAR09	14MAY09	10,884.64	A7A																					
T412J83D	30	15MAY09	26JUN09	38,961.01	A7A																					
T412J83E	60	21OCT09	19JAN10	129,733.08	A7A																					
130J25 Prepare Process Control Plan for AN-103																										
T413J25A	30	03JAN03	13FEB03	45,397.14	A7A																					

Prepare Draft PCP AN-103

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16
T413J25B	22	14FEB03	18MAR03	67,899.38	A7A	Review/Comment/Incorp Comments/Issue PCP AN-103																
T413J25D	20	19MAR03	15APR03	10,978.31	A7A	Prepare ECNs and Revise PCP AN-103																
T413J25E	40	21OCT13	17DEC13	35,431.89	A7A	Prep and Issue Process Evaluation Report AN-103																

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
A7B LAW Ph 1 Tank 7 - AN-103 Sht 2																									
TW01 Tank Waste Characterization																									
100.N55 Samp/Anlyz 3AN Samples per LAW Fd Cert DQO 2AN																									
T410N55G51	10	25AUG11	08SEP11	5,828.25	A7B																				
T410N55G52	20	25AUG11*	22SEP11	15,992.85	A7B																				
T410N55G53	9	21OCT11	02NOV11	150,882.06	A7B																				
T410N55G54	86	03NOV11	09MAR12	1,400,039.03	A7B																				
T410N55G55	26	12MAR12	18APR12	30,904.66	A7B																				
100.N56 Samp/Anlyz 3AN Samples per LAW Fd Cert DQO 3AN																									
T410N56G51	10	14NOV12	29NOV12	5,828.25	A7B																				
T410N56G52	20	14NOV12*	13DEC12	15,992.85	A7B																				
T410N56G53	9	19DEC12	03JAN13	150,882.06	A7B																				
T410N56G54	86	04JAN13	08MAY13	1,400,039.03	A7B																				
T410N56G55	26	07MAY13	12JUN13	30,904.66	A7B																				
10S.N55 Provide AN-103 Samples from AN-102 to BNFL																									
T410N55GHL	7	03NOV11	09NOV11	10,529.23	A7B																				
10S.N56 Provide AN-103 Samples from AN-103 to BNFL																									
T410N56GHL	7	04JAN13	10JAN13	10,529.23	A7B																				
TW04 Retrieval																									
120.J80 Install AN-103 Mixer Pump & Related Systems																									
T412J80022	20	21OCT11	17NOV11	0.00	A7B																				
T412J80027	5	02MAY12	08MAY12	0.00	A7B																				
T412J80028	10	09MAY12	22MAY12	0.00	A7B																				
T412J80029	20	23MAY12	26JUN12	0.00	A7B																				
T412J80030	10	09MAY12	22MAY12	0.00	A7B																				
T412J80056	5	21JUN12	27JUN12	0.00	A7B																				
T412J80057	6	28JUN12	06JUL12	0.00	A7B																				
T412J80058	1	09JUL12	09JUL12	0.00	A7B																				
T412J80059	5	20JUL12	26JUL12	0.00	A7B																				
T412J80060	1	10JUL12	10JUL12	0.00	A7B																				
T412J80061	2	27JUL12	30JUL12	0.00	A7B																				
T412J80062	2	11JUL12	12JUL12	0.00	A7B																				
T412J80063	5	13JUL12	18JUL12	0.00	A7B																				
T412J80064	5	28JUN12	05JUL12	0.00	A7B																				
T412J80065	6	31JUL12	07AUG12	0.00	A7B																				
T412J80066	1	08AUG12	08AUG12	0.00	A7B																				
T412J80067	5	21AUG12	27AUG12	0.00	A7B																				
Write Grab TSAP-AN-102 (AN-103)																									
Plan/ScheduleMat'l for Grab-AN-102 (AN-103)																									
Acquire 5 Litre Grab Sample-AN-102 (AN-103)																									
Grab Sample Analysis-AN-102 (AN-103)																									
Issue Grab Data Report-AN-102 (AN-103)																									
Write Grab TSAP-AN-103																									
Plan/ScheduleMat'l for Grab-AN-103																									
Acquire 5 Litre Grab Sample-AN-103																									
Grab Sample Analysis-AN-103																									
Issue Grab Data Report-AN-103																									
Ship Hedgehog Liquid, Grab-AN-102 (AN-103)																									
Ship Hedgehog Liquid, Grab-AN-103																									
Mobilize																									
Stage Equipment at Cold Test Facility																									
Perform Equipment Preventive Maint																									
Training at CTF																									
Modify CTF for Training																									
Ops Review and Release Package to Field																									
Install Removal Equipment - 6" Flex Rec																									
Remove Thermocouple Tree with F/R																									
Remove Removal Equipment																									
Install Shield Plug																									
Transport T/C to Disposal																									
Weld End Cap																									
Grout Container																									
Ops Review and Release Package to Field																									
Install Removal Equipment - 6" Flex Rec																									
Remove MT with F/R																									
Remove Removal Equipment																									

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412J90066	1	09AUG12	09AUG12	0.00	A7B																					
T412J90069	2	28AUG12	29AUG12	0.00	A7B																					
T412J90070	2	10AUG12	13AUG12	0.00	A7B																					
T412J90071	5	14AUG12	20AUG12	0.00	A7B																					
T412J90226	20	03FEB12	02MAR12	0.00	A7B																					
T412J90227	70	21OCT11	02FEB12	0.00	A7B																					
T412J90235	5	10FEB12	16FEB12	0.00	A7B																					
T412J90236	5	03FEB12	08FEB12	0.00	A7B																					
T412J90237	2	28MAR12	29MAR12	0.00	A7B																					
T412J90238	1	30MAR12	30MAR12	0.00	A7B																					
T412J90239	4	03APR12	06APR12	0.00	A7B																					
T412J90240	2	09APR12	10APR12	0.00	A7B																					
T412J90241	2	30MAR12	02APR12	0.00	A7B																					
T412J90242	2	11APR12	12APR12	0.00	A7B																					
T412J90243	5	03FEB12	09FEB12	0.00	A7B																					
T412J90244	5	10FEB12	16FEB12	0.00	A7B																					
T412J90245	2	16APR12	17APR12	0.00	A7B																					
T412J90246	1	13APR12	13APR12	0.00	A7B																					
T412J90247	4	20APR12	25APR12	0.00	A7B																					
T412J90248	2	28APR12	27APR12	0.00	A7B																					
T412J90249	2	18APR12	19APR12	0.00	A7B																					
T412J90250	2	30APR12	01MAY12	0.00	A7B																					
T412J90251	5	03FEB12	08FEB12	0.00	A7B																					
T412J90252	1	05MAR12	05MAR12	0.00	A7B																					
T412J90253	2	06MAR12	07MAR12	0.00	A7B																					
T412J90254	2	08MAR12	09MAR12	0.00	A7B																					
T412J90255	2	12MAR12	13MAR12	0.00	A7B																					
T412J90300	40	02MAY12	27JUN12	0.00	A7B																					
T412J90301	40	30AUG12	25OCT12	0.00	A7B																					
T412J90302	5	26OCT12	01NOV12	0.00	A7B																					
T412J90H48	281	21OCT11	01NOV12	491,878.22	A7B																					
T412J90H49	281	21OCT11	01NOV12	491,878.22	A7B																					
T412J90M02	0	21OCT11		0.00	A7B																					
T412J90M03	0	02NOV12	01NOV12	0.00	A7B																					

Install Flange Cover

Transport MIT to Disposal

Weld End Cap

Grout Container

In-Tank Equipment Install Training at CTF

Prep CWP/JCS Equip Install Work Pkgs

Ops Review and Release Pkg to Field

Test Mixer Pump-1 at MASF

Install Shield Ring & Temp. Hose

Stage Two Cranes

Install Mixer Pump-1 - Riser (XXX)

Make Elec Connections - Mixer Pump-1

Run 1/2" SW line/Connect to MP-1

Install MP-1 Heat Tracing

Ops Review and Release Pkg to Field

Test Mixer Pump-2 at MASF

Install Shield Ring & Temp. Hose

Stage Two Cranes

Install Mixer Pump-2 - Riser (XXZ)

Make Elec Connections - Mixer Pump-2

Run 1/2" SW line/Connect to MP-2

Install MP-2 Heat Tracing

Ops Review and Release Pkg to Field

Remove 12" Shield Plug - Riser (XXA)

Install Temperature Probe Assembly

Run Cables - Temp Probe to TMAC Panel

Terminate Wires and Perform Functional Test

ATP - AN-103

Punchlist

Sign-off

AN-103 Install Mixer Pump A

AN-103 Install Mixer Pump B

Start Construction (Mixer Pump & Related Sys)

Construction Complete (Mixer Pump & Related Sys)

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Design Turnover to Startup																										
120.982 Startup/Feed AN-103 Mixer Pump and Related Sys	0		02JAN03	0.00	A7B																					
T412J92A0	0		27JUN12	0.00	A7B																					
T412J92A2	42	30APR12	27JUN12	177,046.61	A7B																					
T412J92A3	110	24JAN12	27JUN12	143,448.75	A7B																					
T412J92A4	42	30APR12	27JUN12	29,236.35	A7B																					
T412J92B1	11	02NOV12	16NOV12	18,419.84	A7B																					
T412J92B2	16	19NOV12	12DEC12	61,579.85	A7B																					
T412J92D1	10	05MAR12	16MAR12	24,897.53	A7B																					
T412J92D2	7	01AUG12	09AUG12	71,661.90	A7B																					
T412J92D3	4	02NOV12	07NOV12	8,721.25	A7B																					
T412J92E	30	28JUN12	09AUG12	64,465.35	A7B																					
T412J92G	0		12DEC12	0.00	A7B																					
T412J92GM	0		12DEC12	0.00	A7B																					
PCA: AN-103 to AN-102																										
130.910 Decant 1st Blich AN-103 to AN-102	5	08JUL11	14JUL11	4,757.00	A7B																					
T413J10A	5				A7B																					
T413J10B	9	10OCT11	20OCT11	19,996.48	A7B																					
T413J10C	3	21OCT11	25OCT11	16,201.54	A7B																					
150.925 Prov AN-103 Feed Blich Info (AN-102) to DOE-ORP																										
T415J25A	2	17APR12	18APR12	645.48	A7B																					
T415J25B	5	19APR12	25APR12	483.40	A7B																					
150.930 Provide Approval to Deliver LAW Feed Batch #12																										
T415J30A	30	26APR12	25MAY12	0.00	A7B																					
150.935 Dvr 1st Blich AN-103 Feed AN-102 to BNFL Facil																										
T415J35A	5	12FEB13	19FEB13	4,757.00	A7B																					
T415J35B	11	20APR13	30APR13	35,574.06	A7B																					
150.940 Mix Remaining AN-103 Feed																										
T415J40A	6	13DEC12	18DEC12	32,788.22	A7B																					
150.960 Prov AN-103 Feed Blich Info (AN-103) to DOE-ORP																										
T415J60A	2	13JUN13	14JUN13	645.48	A7B																					
T415J60B	5	17JUN13	21JUN13	483.40	A7B																					
T415J60BM	0		21JUN13	0.00	A7B																					
150.965 Provide Approval to Deliver LAW Feed Batch #13																										
T415J65A	30	22JUN13	21JUL13	0.00	A7B																					
150.970 Decant 2nd Blich SAN Feed SAN to BNFL Facil																										
T415J70A	5	27AUG13	03SEP13	4,757.00	A7B																					
T415J70B	11	08OCT13	18OCT13	35,574.06	A7B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
TW06 Privatization Phase 1																										
350.126 Pretreat 12th LAW Feed Batch																										
T435120A	30	01SEP13	30SEP13		0.00	A7B																				
350.126 Verify 12th LAW Feed Batch																										
T435125A	182	01OCT13	31MAR14		0.00	A7B																				
350.130 Pretreat 13th LAW Feed Batch																										
T435130A	30	02MAR14	31MAR14		0.00	A7B																				
350.135 Verify 13th LAW Feed Batch																										
T435135A	183	01APR14	30SEP14		0.00	A7B																				
T435135AM	0		30SEP14		0.00	A7B																				
Pretreat 12th LAW Feed Batch (AN-103 1st)																										
Verify 12th LAW Feed Batch (AN-103 1st)																										
Pretreat 13th LAW Feed Batch (AN-103 2nd)																										
Verify 13th LAW Feed Batch (AN-103 2nd)																										
Complete AN-103																										

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
A8A LAW Ph 1 Tank 8 - AW-101 Sht 1																										
TW01 Tank Waste Characterization																										
100.W01 Prov FY 2002 Samp of 1AW per ICD 23 to BNFL																										
T410W01C0	5	22MAR00	28MAR00	2,874.76	A8A	Core Dome Loading-AW-101																				
T410W01C1	10	22MAR00	04APR00	6,712.86	A8A	Core Profile/TSAP-AW-101																				
T410W01C2	30	22MAR00*	02MAY00	249,295.22	A8A	Plan/Schedule material, Core-AW-101																				
T410W01C3	20	01JUN00*	28JUN00	517,197.36	A8A	Acquire Core Sample-AW-101																				
T410W01CPS	10	28JUN00	13JUL00	66,462.14	A8A	Ship PAS Cast Solid, Core-AW-101																				
TW04 Retrieval																										
120.G50 Design AW-101 Mixing/Retr System and Obtain CD-3						W-521 - Design Retrieval System Tank AW-101																				
T412G50A	376	30MAR07	26SEP08	3,005,800.00	A8A																					
120.G52 Procure Equipment for AW-101 Mixing & Retr Sys																										
T412G52001	378	30JUL07	28JAN09	0.00	A8A	Transfer Pumps																				
T412G52006	378	30JUL07	28JAN09	0.00	A8A	Mixer Pumps																				
T412G52007	378	30JUL07	28JAN09	0.00	A8A	Mixer Pump VFDs																				
T412G52008	199	30JUL07	12MAY08	0.00	A8A	Purge Panels for CCTV																				
T412G52009	152	30JUL07	06MAR08	0.00	A8A	LLCE Burial Containers (3)																				
T412G52010	149	30JUL07	03MAR08	0.00	A8A	I&C Enclosures (1 set)																				
T412G52011	152	30JUL07	06MAR08	0.00	A8A	Retrieval Control System Modification																				
T412G52012	152	30JUL07	06MAR08	0.00	A8A	LLCE Removal Equip/Steel Frames																				
T412G52013	152	30JUL07	06MAR08	0.00	A8A	Flex Rec Mods/Parts/Bags																				
T412G52014	149	30JUL07	03MAR08	0.00	A8A	Mixer Pump Spray Rings & Riser Extensions																				
T412G52015	149	30JUL07	03MAR08	0.00	A8A	Impact Limiters (1) - Verify use of Existing																				
T412G52016	149	30JUL07	03MAR08	0.00	A8A	Electric Cable Support Frames (2)																				
T412G52017	128	30JUL07	29JAN08	0.00	A8A	Service Water Enclosure																				
T412G52018	149	30JUL07	03MAR08	0.00	A8A	CCTV Multipoint Adapter																				
T412G52019	85	30JUL07	28NOV07	0.00	A8A	Pit Cover Blocks																				
T412G52020	149	30JUL07	03MAR08	0.00	A8A	Temperature Probe																				
T412G52A	378*	30JUL07	28JAN09	6,397,600.00	A8A	W-521 - Procure Retrieval System Tank AW-101																				
T412G52M01	0	30JUL07		0.00	A8A	Start Procurement																				
120.G55 Construct 1AW Mixing & Retr Sys bas Mixer Pumps																										
T412G55021	376	29SEP08	29MAR10	0.00	A8A	Title III Engineering																				
T412G55022	20	29SEP08	24OCT08	0.00	A8A	Mobilize																				
T412G55023	356	27OCT08	29MAR10	0.00	A8A	Greenhouses Support																				
T412G55024	356	27OCT08	29MAR10	0.00	A8A	Gen Reg/Tech Serv/Stepoff Pad/New Hires/OT A																				
T412G55025	376	29SEP08	29MAR10	0.00	A8A	Project Support																				

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
	Prep CWPIJCS Equip. Removal Work Packages																				
	Stage Equipment at Cold Test Facility																				
	Perform Equipment Preventive Maint																				
	Training at CTF																				
	Modify CTF for Training																				
	Stage Crane Pit 04A																				
	Prep Cover Blocks for Removal																				
	Sniff Pit Prior to Cover block Removal																				
	Remove Cover Blocks Pit 01A																				
	Remove Jumpers and Prep for Storage																				
	Wrap and Stage Cover Blocks for Burial																				
	Install Vapor Seals																				
	Install Removal Equipment - 42" Flex Rec																				
	Remove Transfer Pump With F/R																				
	Install Depth Verification Plug																				
	Transport Pump to Disposal																				
	Depth Verification																				
	Remove Depth Plug & Install Shield Plug																				
	Install Temporary Cover Blocks																				
	Weld Container End Cap																				
	Ops Review and Release Package to Field																				
	Grout Container																				
	Asbuild Nozzle Configuration for Jumper Fab																				
	Remove Removal Equipment																				
	Remove Jumpers & Prep for Storage																				
	Install Vapor Seals																				
	Remove Slurry Distributor																				
	Install Temp 42" Shield Plug																				
	Transport Slurry Distrib to Disposal																				
	Ops Review and Release Package to Field																				
	Ops Review and Release Package to Field																				
	Remove Multi-Port Adapter from 42" Riser																				
	Remove CCTV Camera & Store																				
	Install Temp Shield Plug																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
T412G55026	70	28SEP08	09/JAN09	0.00	A&A
T412G55027	5	06OCT08	18OCT08	0.00	A&A
T412G55028	10	13OCT08	24OCT08	0.00	A&A
T412G55029	20	27OCT08	21NOV08	0.00	A&A
T412G55030	10	13OCT08	24OCT08	0.00	A&A
T412G55031	1	24NOV08	24NOV08	0.00	A&A
T412G55032	2	25NOV08	28NOV08	0.00	A&A
T412G55033	1	01DEC08	01DEC08	0.00	A&A
T412G55034	2	02DEC08	03DEC08	0.00	A&A
T412G55035	3	04DEC08	06DEC08	0.00	A&A
T412G55036	3	04DEC08	06DEC08	0.00	A&A
T412G55037	2	06DEC08	10DEC08	0.00	A&A
T412G55038	6	11DEC08	18DEC08	0.00	A&A
T412G55039	3	19DEC08	23DEC08	0.00	A&A
T412G55040	1	05JAN09	05JAN09	0.00	A&A
T412G55041	5	15JAN09	21JAN09	0.00	A&A
T412G55042	2	06JAN09	07JAN09	0.00	A&A
T412G55043	2	08JAN09	09JAN09	0.00	A&A
T412G55044	1	28JAN09	28JAN09	0.00	A&A
T412G55045	3	05JAN09	07JAN09	0.00	A&A
T412G55046	5	20OCT08	24OCT08	0.00	A&A
T412G55047	5	08JAN09	14JAN09	0.00	A&A
T412G55048	5	11SEP09	17SEP09	0.00	A&A
T412G55049	5	24DEC08	02JAN09	0.00	A&A
T412G55050	4	12JAN09	15JAN09	0.00	A&A
T412G55051	2	16JAN09	18JAN09	0.00	A&A
T412G55052	4	20JAN09	23JAN09	0.00	A&A
T412G55053	2	26JAN09	27JAN09	0.00	A&A
T412G55054	5	26JAN09	30JAN09	0.00	A&A
T412G55055	5	27OCT08	31OCT08	0.00	A&A
T412G55072	5	12JAN09	16JAN09	0.00	A&A
T412G55073	2	20JAN09	21JAN09	0.00	A&A
T412G55074	1	19JAN09	19JAN09	0.00	A&A
T412G55075	2	22JAN09	23JAN09	0.00	A&A

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412G55081	3	19JAN09	21JAN09	0.00	A8A																					
T412G55082	20	22JAN09	19FEB09	0.00	A8A																					
T412G55083	5	28APR09	04MAY09	0.00	A8A																					
T412G55084	70	19JAN09	27APR09	0.00	A8A																					
T412G55085	3	05MAY09	07MAY09	0.00	A8A																					
T412G55086	4	08MAY09	13MAY09	0.00	A8A																					
T412G55087	5	08MAY09	14MAY09	0.00	A8A																					
T412G55088	15	14MAY09	04JUN09	0.00	A8A																					
T412G55089	5	05JUN09	11JUN09	0.00	A8A																					
T412G55090	5	12JUN09	18JUN09	0.00	A8A																					
T412G55093	5	19JUN09	25JUN09	0.00	A8A																					
T412G55094	5	26JUN09	02JUL09	0.00	A8A																					
T412G55095	2	08JUL09	07JUL09	0.00	A8A																					
T412G55096	11	15MAY09	01JUN09	0.00	A8A																					
T412G55097	5	05JUN09	11JUN09	0.00	A8A																					
T412G55098	3	12JUN09	18JUN09	0.00	A8A																					
T412G55099	3	17JUN09	19JUN09	0.00	A8A																					
T412G55100	11	02JUN09	16JUN09	0.00	A8A																					
T412G55101	3	22JUN09	24JUN09	0.00	A8A																					
T412G55102	2	25JUN09	26JUN09	0.00	A8A																					
T412G55103	2	29JUN09	30JUN09	0.00	A8A																					
T412G55104	11	17JUN09	01JUL09	0.00	A8A																					
T412G55105	3	02JUL09	07JUL09	0.00	A8A																					
T412G55106	2	08JUL09	09JUL09	0.00	A8A																					
T412G55107	2	10JUL09	13JUL09	0.00	A8A																					
T412G55108	25	02JUL09	08AUG09	0.00	A8A																					
T412G55109	3	07AUG09	11AUG09	0.00	A8A																					
T412G55110	2	12AUG09	13AUG09	0.00	A8A																					
T412G55111	2	14AUG09	17AUG09	0.00	A8A																					
T412G55112	2	07AUG09	10AUG09	0.00	A8A																					
T412G55113	2	11AUG09	12AUG09	0.00	A8A																					
T412G55114	1	13AUG09	13AUG09	0.00	A8A																					
T412G55115	2	14AUG09	17AUG09	0.00	A8A																					
T412G55116	25	21JUL09	24AUG09	0.00	A8A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412G55117	5	25AUG09	31AUG09		0.00	ABA												Stabilization								
T412G55118	1	01SEP09	01SEP09		0.00	ABA												De-Mobilization								
T412G55119	10	15MAY09	29MAY09		0.00	ABA												Pour New Pad for Air Control Station								
T412G55120	2	01JUN09	02JUN09		0.00	ABA												Rotate Air Control Station 90 Degrees								
T412G55121	2	03JUN09	04JUN09		0.00	ABA												Remove Old Air Control Station Pad								
T412G55143	10	02JUL09	16JUL09		0.00	ABA												Fab New 42" Shield Plug - Riser-(XXX)								
T412G55144	8	05JUN09	16JUN09		0.00	ABA												Exc to Uncover Top of Riser-(XXX)								
T412G55145	1	17JUL09	17JUL09		0.00	ABA												Remove Exist 42" Shield Plug - Riser-(XXX)								
T412G55146	1	21JUL09	21JUL09		0.00	ABA												Install Depth Verification Tool - Riser-(XXX)								
T412G55147	5	23JUL09	28JUL09		0.00	ABA												Install Spray Wash Riser Ext - Riser-(XXX)								
T412G55148	10	04AUG09	17AUG09		0.00	ABA												Form/Rebar Mixer Pump Fndn - Riser-(XXX)								
T412G55149	1	18AUG09	18AUG09		0.00	ABA												Pour Mixer Pump Fndn - Riser-(XXX)								
T412G55150	2	18SEP09	21SEP09		0.00	ABA												Install MP Mounting Plate - Riser-(XXX)								
T412G55151	1	20JUL09	20JUL09		0.00	ABA												Install 42" Depth Verif Shield Plug-(XXX)								
T412G55152	1	22JUL09	22JUL09		0.00	ABA												Remove Depth Verif Shield Plug-(XXX)								
T412G55153	3	30JUL09	03AUG09		0.00	ABA												Complete Backfill Riser Ext - Riser-(XXX)								
T412G55154	21	19AUG09	17SEP09		0.00	ABA												Cure Time & Paint - Riser-(XXX)								
T412G55155	10	17JUL09	30JUL09		0.00	ABA												Fab New 42" Shield Plug - Riser-(XXX)								
T412G55156	8	19AUG09	28AUG09		0.00	ABA												Exc to Uncover Top of Riser-(XXX)								
T412G55157	1	31AUG09	31AUG09		0.00	ABA												Remove Exist 42" Shield Plug - Riser-(XXX)								
T412G55158	1	02SEP09	02SEP09		0.00	ABA												Install Depth Verification Tool - Riser-(XXX)								
T412G55159	5	04SEP09	11SEP09		0.00	ABA												Install Spray Wash Riser Ext - Riser-(XXX)								
T412G55160	10	17SEP09	30SEP09		0.00	ABA												Form/Rebar Mixer Pump Fndn - Riser-(XXX)								
T412G55161	1	01OCT09	01OCT09		0.00	ABA												Pour Mixer Pump Fndn - Riser-(XXX)								
T412G55162	2	02NOV09	03NOV09		0.00	ABA												Install MP Mounting Plate - Riser-(XXX)								
T412G55163	1	01SEP09	01SEP09		0.00	ABA												Install 42" Depth Verif Shield Plug-(XXX)								
T412G55164	1	03SEP09	03SEP09		0.00	ABA												Remove Depth Verif Shield Plug-(XXX)								
T412G55165	3	14SEP09	16SEP09		0.00	ABA												Complete Backfill Riser Ext - Riser-007								
T412G55166	21	02OCT09	30OCT09		0.00	ABA												Cure Time & Paint - Riser-(XXX)								
T412G55167	5	02OCT09	08OCT09		0.00	ABA												Form/Rebar/Pour Concrete - MP-1 Elec Frame								
T412G55168	5	09OCT09	15OCT09		0.00	ABA												Form/Rebar/Pour Concrete - MP-2 Elec Frame								
T412G55169	2	09OCT09	12OCT09		0.00	ABA												Mount Elec Cable Support Frame - MP-1								
T412G55170	2	16OCT09	19OCT09		0.00	ABA												Mount Elec Cable Support Frame - MP-2								
T412G55171	1	13OCT09	13OCT09		0.00	ABA												Install AN104-(???) (Mini Power Center)								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412G55172	1	14OCT09	14OCT09	0.00	A&A																					
T412G55173	1	15OCT09	15OCT09	0.00	A&A																					
T412G55174	1	16OCT09	16OCT09	0.00	A&A																					
T412G55175	1	20OCT09	20OCT09	0.00	A&A																					
T412G55176	1	21OCT09	21OCT09	0.00	A&A																					
T412G55177	1	22OCT09	22OCT09	0.00	A&A																					
T412G55178	1	08JUL09	08JUL09	0.00	A&A																					
T412G55179	1	09JUL09	09JUL09	0.00	A&A																					
T412G55180	1	10JUL09	10JUL09	0.00	A&A																					
T412G55181	1	13JUL09	13JUL09	0.00	A&A																					
T412G55182	1	14JUL09	14JUL09	0.00	A&A																					
T412G55183	1	15JUL09	15JUL09	0.00	A&A																					
T412G55184	1	16JUL09	16JUL09	0.00	A&A																					
T412G55185	5	17JUL09	23JUL09	0.00	A&A																					
T412G55186	5	24JUL09	30JUL09	0.00	A&A																					
T412G55187	4	31JUL09	05AUG09	0.00	A&A																					
T412G55188	5	08AUG09	12AUG09	0.00	A&A																					
T412G55189	4	13AUG09	18AUG09	0.00	A&A																					
T412G55190	4	13AUG09	18AUG09	0.00	A&A																					
T412G55191	2	19AUG09	20AUG09	0.00	A&A																					
T412G55192	2	21AUG09	24AUG09	0.00	A&A																					
T412G55193	2	25AUG09	26AUG09	0.00	A&A																					
T412G55194	3	27AUG09	31AUG09	0.00	A&A																					
T412G55195	5	01SEP09	08SEP09	0.00	A&A																					
T412G55196	2	09SEP09	10SEP09	0.00	A&A																					
T412G55197	3	11SEP09	15SEP09	0.00	A&A																					
T412G55198	2	16SEP09	17SEP09	0.00	A&A																					
T412G55199	4	18SEP09	23SEP09	0.00	A&A																					
T412G55200	2	24SEP09	25SEP09	0.00	A&A																					
T412G55201	1	26SEP09	26SEP09	0.00	A&A																					
T412G55202	1	29SEP09	29SEP09	0.00	A&A																					
T412G55203	2	30SEP09	01OCT09	0.00	A&A																					
T412G55204	1	02OCT09	02OCT09	0.00	A&A																					
T412G55205	5	05OCT09	09OCT09	0.00	A&A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412G55206	3	12OCT09	14OCT09	0.00	A&A	Run (3)3" Conduits - HH#1 to AZ-271												
T412G55207	2	19OCT09	19OCT09	0.00	A&A	Pull Cables - HH#1 to AZ-271												
T412G55208	4	19OCT09	22OCT09	0.00	A&A	Complete Backfill Conduits - HH#2 to AN-271												
T412G55209	15	23OCT09	12NOV09	0.00	A&A	Fab/Furn J-Boxes/Term Boxes for AZ-156 Equip												
T412G55210	10	13NOV09	30NOV09	0.00	A&A	Install J-Boxes/Term Boxes in AZ-156												
T412G55211	10	01DEC09	14DEC09	0.00	A&A	Install Vendor Furnished Elect Equip (VFDs)												
T412G55212	10	15DEC09	30DEC09	0.00	A&A	Run Conduits												
T412G55213	10	31DEC09	14JAN10	0.00	A&A	Pull Cables & Armored Cable												
T412G55214	10	15JAN10	28JAN10	0.00	A&A	Terminate Wires												
T412G55215	5	29JAN10	04FEB10	0.00	A&A	Continuity Testing												
T412G55226	20	26JAN09	23FEB09	0.00	A&A	In-Tank Equipment Install Training at CTF												
T412G55227	70	24FEB09	02JUN09	0.00	A&A	Prep CWP/JCS Equip Install Work Pkgs												
T412G55228	5	03JUN09	09JUN09	0.00	A&A	Ops Review and Release Pkg to Field												
T412G55229	2	02SEP09	03SEP09	0.00	A&A	Install Flex Hose Connection												
T412G55230	2	04SEP09	08SEP09	0.00	A&A	Connect Temp Winch Controls												
T412G55231	1	10JUN09	10JUN09	0.00	A&A	Stage Two Cranes												
T412G55232	2	09SEP09	10SEP09	0.00	A&A	Verify Winch & Install Transfer Pump												
T412G55233	2	11SEP09	14SEP09	0.00	A&A	Make Elec Connections to Transfer Pump												
T412G55234	2	15SEP09	18SEP09	0.00	A&A	Install Nitrogen Hose to Transfer Pump												
T412G55256	1	17SEP09	17SEP09	0.00	A&A	Remove Temp Shield Plug												
T412G55257	35	10JUN09	29JUL09	0.00	A&A	Prep JCS/CWP Camera Installation Work Packag												
T412G55258	5	30JUL09	05AUG09	0.00	A&A	Ops Review & release Package to Field												
T412G55259	5	18SEP09	24SEP09	0.00	A&A	Install CCTV Riser Ex/Shield Cover - Riser												
T412G55260	2	15JAN10	18JAN10	0.00	A&A	Install CCTV - Riser (XXA)												
T412G55261	2	19JAN10	20JAN10	0.00	A&A	Connect CCTV Hoses/Cables/Lighting												
T412G55262	2	21JAN10	22JAN10	0.00	A&A	Test Camera System												
T412G55263	3	18SEP09	22SEP09	0.00	A&A	Fab/Furn Trunton Guid Assy/Support												
T412G55264	3	23SEP09	25SEP09	0.00	A&A	Fab/Furn Drain Hold Assy/Pivot Arm												
T412G55265	5	24SEP09	02OCT09	0.00	A&A	Fab/Furn Jumper Assy AN04A-1(7)												
T412G55266	5	05OCT09	09OCT09	0.00	A&A	Fab/Furn Jumper Assy AN04A-2(7)												
T412G55267	5	12OCT09	16OCT09	0.00	A&A	Fab/Furn Jumper Assy AN04A-3(7)												
T412G55268	5	19OCT09	23OCT09	0.00	A&A	Fab/Furn Jumper Assy AN04A-4(7)												
T412G55269	5	26OCT09	30OCT09	0.00	A&A	Fab/Furn Jumper Assy AN04A-5(7)												
T412G55270	5	02NOV09	06NOV09	0.00	A&A	Fab/Furn Jumper Assy AN04A-6(7)												

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412G55271	5	09NOV09	13NOV09	0.00	ABA																					
T412G55272	5	18NOV09	20NOV09	0.00	ABA																					
T412G55273	2	23NOV09	24NOV09	0.00	ABA																					
T412G55274	2	28NOV09	30NOV09	0.00	ABA																					
T412G55275	2	01DEC09	02DEC09	0.00	ABA																					
T412G55276	2	03DEC09	04DEC09	0.00	ABA																					
T412G55277	2	07DEC09	08DEC09	0.00	ABA																					
T412G55278	2	09DEC09	10DEC09	0.00	ABA																					
T412G55279	2	11DEC09	14DEC09	0.00	ABA																					
T412G55280	2	15DEC09	18DEC09	0.00	ABA																					
T412G55281	2	17DEC09	18DEC09	0.00	ABA																					
T412G55282	2	21DEC09	22DEC09	0.00	ABA																					
T412G55283	2	23DEC09	28DEC09	0.00	ABA																					
T412G55284	2	29DEC09	30DEC09	0.00	ABA																					
T412G55285	2	31DEC09	04JAN10	0.00	ABA																					
T412G55286	2	05JAN10	08JAN10	0.00	ABA																					
T412G55287	2	07JAN10	08JAN10	0.00	ABA																					
T412G55288	2	11JAN10	12JAN10	0.00	ABA																					
T412G55289	2	13JAN10	14JAN10	0.00	ABA																					
T412G55300	40	08JAN10	05MAR10	0.00	ABA																					
T412G55301	40	05FEB10	02APR10	0.00	ABA																					
T412G55302	5	05APR10	09APR10	0.00	ABA																					
T412G55303	190	01JUL09	02APR10	0.00	ABA																					
T412G55A	385	29SEP08	09APR10	18,673,650.00	ABA																					
T412G55M02	0	29SEP08		0.00	ABA																					
T412G55M03	0	12APR10	09APR10	0.00	ABA																					
120,000 Startup Test 1 AW MuRad Sys Res Mixer Pumps																										
T412G60A0	0		28SEP08	0.00	ABA																					
T412G60A00	0		05MAR10	0.00	ABA																					
T412G60A1	50	22DEC09	05MAR10	248,577.86	ABA																					
T412G60A2	42	06JAN10	05MAR10	177,048.61	ABA																					
T412G60A3	50	22DEC09	05MAR10	65,102.80	ABA																					
T412G60A4	42	06JAN10	05MAR10	29,238.35	ABA																					
T412G60B1	42	20JAN10	19MAR10	91,293.30	ABA																					
T412G60B2	62	20APR10	16JUL10	246,319.36	ABA																					

- Design Turnover to Startup
- Construction Turnover to Operations
- Prepare New Operating Procedure AW-101
- Prepare New Maintenance Procedure AW-101
- Prep Proc Chg Auth (PCA) Process for Op AW-101
- Prep Proc Chg Auth (PCA) Process - Maint AW-101
- Prep Startup Operational Training Malls AW-101
- Perf Startup Operational Training AW-101

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412G60C	21	17JUN10	16JUL10	60,975.97	A&A																					
T412G60D1	63	29SEP08	30DEC08	111,756.86	A&A																					
T412G60D2	42	19APR10	16JUN10	399,490.65	A&A																					
T412G60D3	21	17JUN10	16JUL10	42,167.25	A&A																					
T412G60E	30	09MAR10	16APR10	210,654.25	A&A																					
T412G60F1	60	08DEC09	05MAR10	56,757.93	A&A																					
T412G60F2	50	22DEC09	05MAR10	60,862.26	A&A																					
T412G60G	0		16JUL10	0.00	A&A																					
120.G70 Perf Cntr SSR 1AW Mgr/Repr Sys less Mixer Pumps																										
T412G70A	15	12OCT10	01NOV10	63,902.29	A&A																					
T412G70B	10	12OCT10	25OCT10	105,890.20	A&A																					
T412G70C	5	26OCT10	01NOV10	36,245.12	A&A																					
120.G75 Prov CD-4 Apprd 1AW Sys less Mixer Pumps																										
T412G75A	15	02NOV10	22NOV10	0.00	A&A																					
120.G83 Mgmt Self-Assmnt 1AW Sys less Mixer Pumps																										
T412G83A	45	07OCT09	10DEC09	21,246.79	A&A																					
T412G83B	40	11DEC09	09FEB10	10,864.64	A&A																					
T412G83D	30	10FEB10	24MAR10	38,961.01	A&A																					
T412G83E	60	19JUL10	11OCT10	129,733.08	A&A																					
130.G28 Prepare Process Control Plan for AW-101																										
T413G28A	30	26SEP08	07NOV08	45,397.14	A&A																					
T413G28B	22	10NOV08	11DEC08	67,899.39	A&A																					
T413G28D	20	12DEC08	13JAN09	10,978.31	A&A																					
T413G28E	40	01OCT14	25NOV14	35,431.99	A&A																					

☐ Perform Drills AW-101
☐ Prepare Operational Test Procedures AW-101
☐ Perform Rqd Operational Tests for AW-101
☐ Prepare Operational Test Report for AW-101
☐ Perform PM Routines AW-101
☐ Prep AB Environm't Compl Hardware Matrix AW-101
☐ Prep AB Environmental Compl Ops Matrix AW-101
☐ Complete ABU Checklist AW-101
☐ Perform Contr SSR for Tank AW-101
☐ Provide Tech/Admin SSR Suppl Tank AW-101
☐ Closeout SSR Comments Tank AW-101
☐ Provide CD-4 Approval Tk AW-101 (Less Mixer Prep)
☐ Develop Startup Notification Report AW-101
☐ Develop Plan of Action (POA) AW-101
☐ Develop Facility Plant Readiness Plan AW-101
☐ Conduct Plant Readiness Mgmt Self Assmt AW-101
☐ Prepare Draft PCP AW-101
☐ Review/Comment/Incorp Comments/Issue PCP AW-101
☐ Prepare ECNs and Revise PCP AW-101
☐ Prep and Issue Process Evaluation Report AW-101

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
A8B LAW Ph 1 Tank 8 - AW-101 Sht 2																									
TW01 Tank Waste Characterization																									
100.W45 Sample/Anlyz 1AW Samps per LAW Feed Cart DOO SAN																									
T410W45G51	10	16FEB12	01MAR12	5,828.25	A8B																				
T410W45G52	20	16FEB12	15MAR12	15,992.85	A8B																				
T410W45G53	9	13APR12	25APR12	150,682.06	A8B																				
T410W45G54	86	26APR12	27AUG12	1,400,039.03	A8B																				
T410W45G55	26	28AUG12	03OCT12	30,904.66	A8B																				
100.W46 Sample/Anlyz 1AW Samps per LAW Feed Cart DOO 1AW																									
T410W46G51	10	09APR13	22APR13	5,828.25	A8B																				
T410W46G52	20	09APR13	06MAY13	15,992.85	A8B																				
T410W46G53	9	23SEP13	03OCT13	150,682.06	A8B																				
T410W46G54	86	04OCT13	07FEB14	1,400,039.03	A8B																				
T410W46G55	26	10FEB14	18MAR14	30,904.66	A8B																				
100.W46 Provide AW-101 Samples from AW-105 to BNFL																									
T410W46GHL	7	26APR12	02MAY12	10,529.23	A8B																				
100.W46 Provide AW-101 Samples from AW-101 to BNFL																									
T410W46GHL	7	04OCT13	10OCT13	10,529.23	A8B																				
TW04 Retrieval																									
120.G00 Install AW-101 Mixer Pump & Related Systems																									
T412G00022	20	13APR12	10MAY12	0.00	A8B																				
T412G00026	70	02OCT12	14JAN13	0.00	A8B																				
T412G00027	5	15JAN13	21JAN13	0.00	A8B																				
T412G00028	10	22JAN13	04FEB13	0.00	A8B																				
T412G00029	20	05FEB13	05MAR13	0.00	A8B																				
T412G00030	10	22JAN13	04FEB13	0.00	A8B																				
T412G00056	5	15JAN13	21JAN13	0.00	A8B																				
T412G00057	6	06MAR13	13MAR13	0.00	A8B																				
T412G00058	1	14MAR13	14MAR13	0.00	A8B																				
T412G00059	5	27MAR13	02APR13	0.00	A8B																				
T412G00060	1	15MAR13	15MAR13	0.00	A8B																				
T412G00061	2	03APR13	04APR13	0.00	A8B																				
T412G00062	2	18MAR13	19MAR13	0.00	A8B																				
T412G00063	5	20MAR13	26MAR13	0.00	A8B																				
T412G00064	5	15JAN13	21JAN13	0.00	A8B																				
T412G00065	6	05APR13	12APR13	0.00	A8B																				
T412G00066	1	15APR13	15APR13	0.00	A8B																				
Write Grab TSAP-AW-105 (AW-101)																									
Plan/Schedule/Mat'l for Grab-AN-105 (AW-101)																									
Acquire 5 Litre Grab Sample-AN-105 (AW-101)																									
Grab Sample Analysis-AN-105 (AW-101)																									
Issue Grab Data Report-AN-105 (AW-101)																									
Write Grab TSAP-AW-101																									
Plan/Schedule/Mat'l for Grab-AW-101																									
Acquire 5 Litre Grab Sample-AW-101																									
Grab Sample Analysis-AW-101																									
Issue Grab Data Report-AW-101																									
Ship Hedgehog Liquid, Grab-AN-105 (AW-101)																									
Ship Hedgehog Liquid, Grab-AW-101																									
Mobilize																									
Prep CWP/JCS Equip. Removal Work Packages																									
Stage Equipment at Cold Test Facility																									
Perform Equipment Preventive Maint																									
Training at CTF																									
Modify CTF for Training																									
Ops Review and Release Package to Field																									
Install Removal Equipment - 6" Flex Rec																									
Remove Thermocouple Tree with F/R																									
Remove Removal Equipment																									
Install Shield Plug																									
Transport T/C to Disposal																									
Weld End Cap																									
Grout Container																									
Ops Review and Release Package to Field																									
Install Removal Equipment - 6" Flex Rec																									
Remove MIT with F/R																									

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T412G90067	5	26APR13	02MAY13	0.00	A8B	Remove Removal Equipment																			
T412G90068	1	16APR13	16APR13	0.00	A8B	Install Flange Cover																			
T412G90069	2	03MAY13	08MAY13	0.00	A8B	Transport MIT to Disposal																			
T412G90070	2	17APR13	18APR13	0.00	A8B	Weld End Cap																			
T412G90071	5	19APR13	25APR13	0.00	A8B	Grout Container																			
T412G90226	20	24JUL12	20AUG12	0.00	A8B	In-Tank Equipment Install Training at CTF																			
T412G90227	70	13APR12	23JUL12	0.00	A8B	Prep CWP/JCS Equip Install Work Pkgs																			
T412G90235	5	24JUL12	30JUL12	0.00	A8B	Ops Review and Release Pkg to Field																			
T412G90236	5	31JUL12	06AUG12	0.00	A8B	Test Mixer Pump-1 at MASF																			
T412G90237	2	31AUG12	04SEP12	0.00	A8B	Install Shield Ring & Temp. Hose																			
T412G90238	1	30AUG12	30AUG12	0.00	A8B	Stage Two Cranes																			
T412G90239	2	07SEP12	10SEP12	0.00	A8B	Install Mixer Pump-1 - Riser (XXX)																			
T412G90240	2	11SEP12	12SEP12	0.00	A8B	Make Elec Connections - Mixer Pump-1																			
T412G90241	2	05SEP12	08SEP12	0.00	A8B	Run 1/2" SW line/Connect to MP-1																			
T412G90242	2	13SEP12	14SEP12	0.00	A8B	Install MP-1 Heat Tracing																			
T412G90243	5	31JUL12	06AUG12	0.00	A8B	Ops Review and Release Pkg to Field																			
T412G90244	5	07AUG12	13AUG12	0.00	A8B	Test Mixer Pump-2 at MASF																			
T412G90245	2	18SEP12	19SEP12	0.00	A8B	Install Shield Ring & Temp. Hose																			
T412G90246	1	17SEP12	17SEP12	0.00	A8B	Stage Two Cranes																			
T412G90247	2	24SEP12	25SEP12	0.00	A8B	Install Mixer Pump-2 - Riser (XXZ)																			
T412G90248	2	26SEP12	27SEP12	0.00	A8B	Make Elec Connections - Mixer Pump-2																			
T412G90249	2	20SEP12	21SEP12	0.00	A8B	Run 1/2" SW line/Connect to MP-2																			
T412G90250	2	28SEP12	01OCT12	0.00	A8B	Install MP-2 Heat Tracing																			
T412G90251	5	24JUL12	30JUL12	0.00	A8B	Ops Review and Release Pkg to Field																			
T412G90252	1	21AUG12	21AUG12	0.00	A8B	Remove 12" Shield Plug - Riser (XXA)																			
T412G90253	2	22AUG12	23AUG12	0.00	A8B	Install Temperature Probe Assembly																			
T412G90254	2	24AUG12	27AUG12	0.00	A8B	Run Cables - Temp Probe to TMAC Panel																			
T412G90255	2	28AUG12	29AUG12	0.00	A8B	Terminate Wires and Perform Functional Test																			
T412G90300	40	07MAY13	02JUL13	0.00	A8B	ATP - AW-101																			
T412G90301	40	05JUN13	31JUL13	0.00	A8B	Punchlist																			
T412G90302	5	01AUG13	07AUG13	0.00	A8B	Sign-off																			
T412G90A	333	13APR12	07AUG13	432,150.00	A8B	W-521 - Install Mixer Pump Tank AW-101																			
T412G90M02	0	13APR12		0.00	A8B	Start Construction																			
T412G90M03	0	08AUG13	07AUG13	0.00	A8B	Construction Complete																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
120.082 Startup/Test AW-101 Mixer Pump and Related Sys																											
T412G92A0	0		26SEP08	0.00	A8B																						
T412G92A00	0		02JUL13	0.00	A8B																						
T412G92A2	42	03MAY13	02JUL13	177,046.61	A8B																						
T412G92A3	110	28JAN13	02JUL13	143,446.75	A8B																						
T412G92A4	42	03MAY13	02JUL13	29,236.35	A8B																						
T412G92B1	11	08AUG13	22AUG13	18,419.84	A8B																						
T412G92B2	16	23AUG13	16SEP13	61,579.85	A8B																						
T412G92D1	10	16OCT12	01NOV12	24,897.53	A8B																						
T412G92D2	7	15AUG13	23AUG13	71,661.90	A8B																						
T412G92D3	4	26AUG13	29AUG13	8,721.25	A8B																						
T412G92E	30	03JUL13	14AUG13	64,485.35	A8B																						
T412G92G	0		16SEP13	0.00	A8B																						
T412G92GM	0		16SEP13	0.00	A8B																						
130.010 Digas AW-101 by Decant 1st Bich AW-101 to BAN																											
T413G10A	5	29DEC11	05JAN12	4,757.00	A8B																						
T413G10B	9	02APR12	12APR12	19,996.48	A8B																						
T413G10C	3	13APR12	17APR12	16,201.54	A8B																						
150.025 Prov AW-101 Feed Bich Info (AN-105) to DOE-ORP																											
T415G25A	2	04OCT12	05OCT12	645.48	A8B																						
T415G25B	5	08OCT12	12OCT12	483.40	A8B																						
150.030 Provide Approval to Deliver LAW Feed Batch #14																											
T415G30A	30	13OCT12	11NOV12	0.00	A8B																						
150.035 Dvr 1st Bich AW-101 Feed AN-105 to BNFL Fecl																											
T415G35A	5	14JAN14	20JAN14	4,757.00	A8B																						
T415G35B	11	21MAR14	31MAR14	35,574.06	A8B																						
150.040 Mix Remaining AW-101 Feed																											
T415G40A	6	17SEP13	22SEP13	32,786.22	A8B																						
150.046 Prov AW-101 Fd Info AN-101 to DOE-ORP																											
T415G60A	2	19MAR14	20MAR14	645.48	A8B																						
T415G60B	5	21MAR14	27MAR14	483.40	A8B																						
T415G60BM	0		27MAR14	0.00	A8B																						
150.085 Provide Approval to Deliver LAW Feed Batch #15																											
T415G65A	30	28MAR14	26APR14	0.00	A8B																						
150.076 Decant 2nd Bich 1AW Feed 1AW to BNFL Fecl																											
T415G70A	5	15JUL14	21JUL14	4,757.00	A8B																						
T415G70B	11	20SEP14	30SEP14	35,574.06	A8B																						

																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
TW06 Privatization Phase 1																										
350.140 Pretreat 14th LAW Feed Batch																										
T435140A	30	01SEP14	30SEP14	0.00	A8B																					
350.145 Vitrify 14th LAW Feed Batch																										
T435145A	151	01OCT14	28FEB15	0.00	A8B																					
350.150 Pretreat 15th LAW Feed Batch																										
T435150A	30	30JAN15	28FEB15	0.00	A8B																					
350.155 Vitrify 15th LAW Feed Batch																										
T435155A	214	01MAR15	30SEP15	0.00	A8B																					
T435155AM	0		30SEP15	0.00	A8B																					
Pretreat 14th LAW Feed Batch (AW-101 1st)																										
Vitrify 14th LAW Feed Batch (AW-101 1st)																										
Pretreat 15th LAW Feed Batch (AW-101 2nd)																										
Vitrify 15th LAW Feed Batch (AW-101 2nd)																										
Complete AW-101																										

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B1A LAW Ph 1 Ext Order Tk 1 - AW-104 Sht 1																											
TW04 Retrieval																											
120.W10 Est Dilution Repts/Dissolution Behavior for 4AW																											
T412W10A	21	02MAR05	30MAR05	7,213.40	B1A																						
T412W10C	126	31MAR05	27SEP05	37,314.40	B1A																						
T412W10D	116	14APR05	27SEP05	124,007.00	B1A																						
T412W10E	42	28SEP05	28NOV05	23,334.43	B1A																						
120.W50 Design AW-104 Mixing & Refr Sys CD-3																											
T412W50A	379	18JUL07	15JAN09	2,827,300.00	B1A																						
120.W52 Procure Equipment for AW-104 Mixing & Refr Sys																											
T412W52A	251	16JAN09	14JAN10	2,494,100.00	B1A																						
120.W55 Construct AW-104 Mixing and Retrieval System																											
T412W55A	502	16JAN09	13JAN11	13,170,300.00	B1A																						
120.W60 Startup and Test AW-104 Mixing/Refr System																											
T412W60A0	0		15JAN09	0.00	B1A																						
T412W60A00	0		13JAN11	0.00	B1A																						
T412W60A1	50	29OCT10	13JAN11	246,577.86	B1A																						
T412W60A2	42	10NOV10	13JAN11	177,046.61	B1A																						
T412W60A3	50	29OCT10	13JAN11	65,102.60	B1A																						
T412W60A4	42	10NOV10	13JAN11	29,238.35	B1A																						
T412W60B1	42	24NOV10	27JAN11	91,293.30	B1A																						
T412W60B2	62	01MAR11	25MAY11	246,319.36	B1A																						
T412W60C	21	27APR11	25MAY11	60,975.97	B1A																						
T412W60D1	63	16JAN09	15APR09	111,756.68	B1A																						
T412W60D2	42	28FEB11	26APR11	399,490.65	B1A																						
T412W60D3	21	27APR11	25MAY11	42,167.25	B1A																						
T412W60E	30	14JAN11	29FEB11	210,654.25	B1A																						
T412W60F1	60	15OCT10	13JAN11	56,757.93	B1A																						
T412W60F2	50	29OCT10	13JAN11	60,862.26	B1A																						
T412W60G	0		25MAY11	0.00	B1A																						
120.W70 Perf Contractor Std Startup Review for AW-104																											
T412W70A	15	22AUG11	12SEP11	63,902.29	B1A																						
T412W70B	10	22AUG11	02SEP11	105,890.20	B1A																						
T412W70C	5	06SEP11	12SEP11	36,245.12	B1A																						
120.W75 Provide CD-4 Approval for AW-104																											
T412W75A	15	13SEP11	03OCT11	0.00	B1A																						
120.W85 Perf Maint Self-Assmt for 4AW Mixing/Refr Sys																											
T412W85A	45	17AUG10	19OCT10	21,248.79	B1A																						

Write Dilution and Dissolution Test Plan AW-104	
Conduct 4-AW Dilution and Dissolution Test	
Analyze Smpls from 4-AW Dilution/Dissolution Tests	
Write Rev/Approve Issue 4-AW Dilution/Diss Test Rpt	
W-521 - Design Retrieval System Tank AW-104	
W-521 - Procure Retrieval System Tank AW-104	
W-521 - Construct Retrieval System Tank AW-104	
Design Turnover to Startup	
Construction Turnover to Operations	
Prepare New Operating Procedure AW-104 LAW	
Prepare New Maintenance Procedure AW-104 LAW	
Prep Proc Chg Auth (PCA) Prcs for Op AW-104 LAW	
Prep Proc Chg Auth (PCA) Prcs-Maint AW-104 LAW	
Prep Startup Operational Trng Mats AW-104 LAW	
Perf Startup Operational Training AW-104 LAW	
Perform Drills AW-104 LAW	
Prepare Operational Test Procedures AW-104 LAW	
Perform Rq'd Operational Tests for AW-104 LAW	
Prepare Operational Test Report for AW-104 LAW	
Perform PMI Routines AW-104 LAW	
Prep AB Environm't Compl HW Matrix AW-104 LAW	
Prep AB Environm't Compl Ops Matrix AW-104 LAW	
Complete ABU Checklist AW-104 LAW	
Perform Contr SSR for Tank AW-104	
Provide Tech/Admin SSR Suppl Tank AW-104	
Closeout SSR Comments Tank AW-104	
Provide CD-4 Approval for Tank AW-104	
Develop Startup Notification Report AW-104	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412W83B	40	20OCT10	18DEC10	10,864.64	B1A																					
T412W83D	30	17DEC10	01FEB11	38,961.01	B1A																					
T412W83E	60	26MAY11	19AUG11	128,733.08	B1A																					
130.W25 Prepare Process Control Plan for AW-104																										
T413W25A	30	16JAN09	27FEB09	26,807.97	B1A																					
T413W25B	22	02MAR09	31MAR09	33,949.89	B1A																					
T413W25D	20	01APR09	26APR09	5,489.16	B1A																					
T413W25E	40	29APR09	24JUN09	17,718.00	B1A																					

☐ Develop Plan of Action (POA) AW-104

☐ Develop Facility Plant Readiness Plan AW-104

☐ Conduct Plant Readiness Mgmt Self Assmt AW-104

☐ Prepare Draft PCP AW-104

☐ Review/Comment/Incorp Comments/Issue PCP AW-104

☐ Prepare ECNs and Revise PCP AW-104

☐ Prep and Issue Process Evaluation Report AW-104

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B1B LAW Ph 1 Ext Order Tk 1 - AW-104 Sht 2																											
TW01 Tank Waste Characterization																											
100.W49 Samp/Anlyz 4AW(LAW) Smps per LAW Fd Crt DQO 4AP																											
T410W49G51	10	24JUL12	06AUG12	5,828.25	B1B																						
T410W49G52	20	24JUL12	20AUG12	15,992.85	B1B																						
T410W49G53	9	19SEP12	01OCT12	150,682.06	B1B																						
T410W49G54	86	02OCT12	05FEB13	1,400,039.03	B1B																						
T410W49G55	26	08FEB13	14MAR13	30,964.66	B1B																						
105.W49 Prov AW-104 (LAW) Samples (from AP-104) to BNFL																											
T410W49GHL	7	02OCT12	08OCT12	10,529.23	B1B																						
TW04 Retrieval																											
130.W30 Decant 4AW Waste/Recharge (LAW) Feed In AP-104																											
T413W30A	5	23APR12	27APR12	4,757.00	B1B																						
T413W30B	9	01SEP12	09SEP12	19,996.48	B1B																						
T413W30C	3	10SEP12	12SEP12	16,201.54	B1B																						
150.W08 Mix AW-104 (LAW) Feed In AP-104																											
T415W05A	6	13SEP12	18SEP12	32,786.22	B1B																						
150.W28 Prov 4AW (LAW) Feed Blch Info (AP) to DOE-ORP																											
T415W25A	2	15MAR13	18MAR13	845.48	B1B																						
T415W25B	5	19MAR13	25MAR13	483.40	B1B																						
T415W25BM	0		25MAR13	0.00	B1B																						
150.W30 Provide Approval to Deliver LAW Feed Blch #18																											
T415W30A	30	28MAR13	24APR13	0.00	B1B																						
150.W35 Dthr AW-104 (LAW) Feed from AP-104 to BNFL Facil																											
T415W35A	5	15DEC14	19DEC14	4,757.00	B1B																						
T415W35B	11	18FEB15	28FEB15	35,574.06	B1B																						
TW06 Privatization Phase 1																											
350.160 Pretreat 16th LAW Feed Batch																											
T435160A	30	01SEP15	30SEP15	0.00	B1B																						
350.165 Verify 16th LAW Feed Batch																											
T435165A	123	01OCT15	31JAN16	0.00	B1B																						
T435165AM	0		31JAN16	0.00	B1B																						

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Write Grab TSAP-AP-104 (AW-104)

Plan/Schedule/Mat'l for Grab-AP-104 (AW-104)

Acquire 5 Litre Grab Sample-AP-104 (AW-104)

Grab Sample Analysis-AP-104 (AW-104)

Issue Grab Data Report-AP-104 (AW-104)

Ship Hedgehog Liquid, Grab-AP-104 (AW-104)

PCA LAW Transfer Procedure for AW-104 to AP-104

Transfer LAW from AW-104 to AP-104

Backfill AW-104 with Dilution Water

Perf Mixing Operation on AW-104 Feed In AP-104

Draft Transmitt Ltr Data to DOE-ORP for AW-104

Obtain CHG Appr for Transmitt Ltrs AW-104

Complete AW-104 (LAW)

Provide Approval to Xtr AW-104 Feed (18th Batch)

PCA LAW Transfer Procedure AP-104 to BNFL

Xtr Wst: AW-104 Feed from AP-104 to BNFL

Pretreat 18th LAW Feed Batch (AW-104 LAW)

Verify 16th LAW Feed Batch (AW-104 LAW)

Complete AW-104 (LAW)

	Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20		
B2A LAW Ph 1 Ext Order Tk 2 - 8Y-103 Sht 1	TW01 Tank Waste Characterization																												
	100.Y44 Sample SY-103																												
	T410Y44C0	5	16DEC99	22DEC99	2,874.76	B2A																							
	T410Y44C1	10	16DEC99	03JAN00	6,712.86	B2A																							
	T410Y44C2	30	16DEC99*	31JAN00	249,295.22	B2A																							
	T410Y44C2B	30	16DEC99*	31JAN00	249,295.22	B2A																							
	T410Y44C3	20	01MAR00*	28MAR00	517,197.36	B2A																							
	T410Y44C3B	20	01MAR00*	28MAR00	517,197.36	B2A																							
	T410Y44C4	130	29MAR00	29SEP00	533,974.00	B2A																							
	T410Y44C4B	130	29MAR00	29SEP00	533,974.00	B2A																							
	T410Y44C5	20	02OCT00	27OCT00	28,439.02	B2A																							
	TW04 Retrieval	120.T10 Ext Dilution Rpts / Dissolution Behvr for 8Y-103																											
		T412T10A	21	02OCT01*	30OCT01	7,213.40	B2A																						
		T412T10C	126	31OCT01	02MAY02	37,314.40	B2A																						
		T412T10D	116	14NOV01	02MAY02	124,007.00	B2A																						
		T412T10E	42	03MAY02	02JUL02	23,334.43	B2A																						
		120.T50 Design SY-103 Mixing & Retr Sys/Obj CD-3																											
		T412T50A	377	16JUL07	13JAN09	2,827,300.00	B2A																						
		120.T52 Procure Equipment for SY-103 Mixing & Retr Sys																											
		T412T52001	378	12NOV07	13MAY09	0.00	B2A																						
		T412T52006	378	12NOV07	13MAY09	0.00	B2A																						
	T412T52007	378	12NOV07	13MAY09	0.00	B2A																							
	T412T52008	199	12NOV07	26AUG08	0.00	B2A																							
	T412T52009	152	12NOV07	19JUN08	0.00	B2A																							
	T412T52010	149	12NOV07	16JUN08	0.00	B2A																							
T412T52011	152	12NOV07	19JUN08	0.00	B2A																								
T412T52012	152	12NOV07	19JUN08	0.00	B2A																								
T412T52013	152	12NOV07	19JUN08	0.00	B2A																								
T412T52014	149	12NOV07	16JUN08	0.00	B2A																								
T412T52015	149	12NOV07	16JUN08	0.00	B2A																								
T412T52016	149	12NOV07	16JUN08	0.00	B2A																								
T412T52017	126	12NOV07	13MAY08	0.00	B2A																								
T412T52018	149	12NOV07	16JUN08	0.00	B2A																								
T412T52019	85	12NOV07	17MAR08	0.00	B2A																								
							Core Dome Loading-SY-103																						
							Core Profile/TSAP-SY-103																						
							Plan/Schedule material, Core-SY-103																						
							Plan/Schedule material, Core-SY-103																						
							Acquire Core Sample-SY-103																						
							Acquire Core Sample-SY-103																						
							Core Sample Analysis-SY-103																						
							Core Sample Analysis-SY-103																						
							Core Data Report-SY-103																						
							Write Dilution and Dissolution Test Plan SY-103																						
							Conduct 3-SY Dilution and Dissolution Test																						
							Analyze Smpls from 3-SY Dilute/Dissolution Tests																						
							Write/Rev/Approve/Issue 3-SY Dilm/Dissn Tst Rpt																						
							W-521 - Design Retrieval System Tank SY-103																						
							Transfer Pumps																						
							Mixer Pumps																						
							Mixer Pumps VFDs																						
							Purge Panels for CCTV																						
							LLCE Burial Containers (3)																						
							I&C Enclosures (1 set)																						
							Retrieval Control System Modification																						
							LLCE Removal Equip/Steel Frames																						
							Flex Rac Mods/Parts/Bags																						
							Mixer Pump Spray Rings & Riser Extensions																						
							Impact Limiters (1) - Verify use of Existing																						
							Electric Cable Support Frames (2)																						
							Service Water Enclosure																						
							CCTV Multipoint Adapter																						
							Pit Cover Blocks																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412T52020	149	12NOV07	16JUN08	0.00	B2A																					
T412T52A	378	12NOV07	13MAY09	2,494,100.00	B2A																					
T412T52M01	0	12NOV07	09NOV07	0.00	B2A																					
120,755 Construct SY-103 Mixing and Retrieval System																										
T412T55021	376	14JAN09	09JUL10	0.00	B2A																					
T412T55022	20	14JAN09	10FEB09	0.00	B2A																					
T412T55023	356	11FEB09	08JUL10	0.00	B2A																					
T412T55024	356	11FEB09	09JUL10	0.00	B2A																					
T412T55025	376	14JAN09	09JUL10	0.00	B2A																					
T412T55026	70	14JAN09	22APR09	0.00	B2A																					
T412T55027	5	11FEB09	18FEB09	0.00	B2A																					
T412T55028	10	19FEB09	04MAR09	0.00	B2A																					
T412T55029	20	23APR09	20MAY09	0.00	B2A																					
T412T55030	10	19FEB09	04MAR09	0.00	B2A																					
T412T55031	1	21MAY09	21MAY09	0.00	B2A																					
T412T55032	2	22MAY09	26MAY09	0.00	B2A																					
T412T55033	1	27MAY09	27MAY09	0.00	B2A																					
T412T55034	2	28MAY09	29MAY09	0.00	B2A																					
T412T55035	3	01JUN09	03JUN09	0.00	B2A																					
T412T55036	3	01JUN09	03JUN09	0.00	B2A																					
T412T55037	2	04JUN09	05JUN09	0.00	B2A																					
T412T55038	6	08JUN09	15JUN09	0.00	B2A																					
T412T55039	3	16JUN09	18JUN09	0.00	B2A																					
T412T55040	1	26JUN09	26JUN09	0.00	B2A																					
T412T55041	5	09JUL09	15JUL09	0.00	B2A																					
T412T55042	2	29JUN09	30JUN09	0.00	B2A																					
T412T55043	2	01JUL09	02JUL09	0.00	B2A																					
T412T55044	1	29JUL09	29JUL09	0.00	B2A																					
T412T55045	3	26JUN09	30JUN09	0.00	B2A																					
T412T55046	5	23APR09	29APR09	0.00	B2A																					
T412T55047	5	01JUL09	08JUL09	0.00	B2A																					
T412T55048	5	22JUL09	28JUL09	0.00	B2A																					
T412T55049	5	19JUN09	25JUN09	0.00	B2A																					
T412T55050	4	06JUL09	09JUL09	0.00	B2A																					
T412T55051	2	10JUL09	13JUL09	0.00	B2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412T55052	4	14JUL09	17JUL09	0.00	B2A																					
T412T55053	2	20JUL09	21JUL09	0.00	B2A																					
T412T55054	5	20JUL09	24JUL09	0.00	B2A																					
T412T55055	5	30APR09	09MAY09	0.00	B2A																					
T412T55056	5	07MAY09	13MAY09	0.00	B2A																					
T412T55057	6	30JUL09	06AUG09	0.00	B2A																					
T412T55058	1	07AUG09	07AUG09	0.00	B2A																					
T412T55059	5	20AUG09	26AUG09	0.00	B2A																					
T412T55060	1	10AUG09	10AUG09	0.00	B2A																					
T412T55061	2	27AUG09	28AUG09	0.00	B2A																					
T412T55062	2	11AUG09	12AUG09	0.00	B2A																					
T412T55063	5	13AUG09	19AUG09	0.00	B2A																					
T412T55064	5	14MAY09	20MAY09	0.00	B2A																					
T412T55065	6	31AUG09	06SEP09	0.00	B2A																					
T412T55066	1	09SEP09	09SEP09	0.00	B2A																					
T412T55067	5	22SEP09	28SEP09	0.00	B2A																					
T412T55068	1	10SEP09	10SEP09	0.00	B2A																					
T412T55069	2	20SEP09	30SEP09	0.00	B2A																					
T412T55070	2	11SEP09	14SEP09	0.00	B2A																					
T412T55071	5	15SEP09	21SEP09	0.00	B2A																					
T412T55072	5	21MAY09	28MAY09	0.00	B2A																					
T412T55073	2	02OCT09	05OCT09	0.00	B2A																					
T412T55074	1	01OCT09	01OCT09	0.00	B2A																					
T412T55075	2	06OCT09	07OCT09	0.00	B2A																					
T412T55081	3	29MAY09	02JUN09	0.00	B2A																					
T412T55082	20	03JUN09	30JUN09	0.00	B2A																					
T412T55083	5	06SEP09	14SEP09	0.00	B2A																					
T412T55084	70	29MAY09	04SEP09	0.00	B2A																					
T412T55085	3	15SEP09	17SEP09	0.00	B2A																					
T412T55086	4	18SEP09	23SEP09	0.00	B2A																					
T412T55087	5	18SEP09	24SEP09	0.00	B2A																					
T412T55088	15	24SEP09	14OCT09	0.00	B2A																					
T412T55089	5	15OCT09	21OCT09	0.00	B2A																					
T412T55090	5	22OCT09	28OCT09	0.00	B2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412T55093	5	29OCT09	04NOV09	0.00	B2A																					
T412T55094	5	05NOV09	11NOV09	0.00	B2A																					
T412T55095	2	12NOV09	13NOV09	0.00	B2A																					
T412T55096	11	08SEP09	22SEP09	0.00	B2A																					
T412T55097	5	15OCT09	21OCT09	0.00	B2A																					
T412T55098	3	22OCT09	28OCT09	0.00	B2A																					
T412T55099	3	27OCT09	29OCT09	0.00	B2A																					
T412T55100	11	23SEP09	07OCT09	0.00	B2A																					
T412T55101	3	30OCT09	03NOV09	0.00	B2A																					
T412T55102	2	04NOV09	05NOV09	0.00	B2A																					
T412T55103	2	06NOV09	09NOV09	0.00	B2A																					
T412T55104	11	06OCT09	22OCT09	0.00	B2A																					
T412T55105	3	10NOV09	12NOV09	0.00	B2A																					
T412T55106	2	13NOV09	16NOV09	0.00	B2A																					
T412T55107	2	17NOV09	18NOV09	0.00	B2A																					
T412T55108	25	23OCT09	30NOV09	0.00	B2A																					
T412T55109	3	01DEC09	03DEC09	0.00	B2A																					
T412T55110	2	04DEC09	07DEC09	0.00	B2A																					
T412T55111	2	08DEC09	09DEC09	0.00	B2A																					
T412T55112	2	01DEC09	02DEC09	0.00	B2A																					
T412T55113	2	03DEC09	04DEC09	0.00	B2A																					
T412T55114	1	07DEC09	07DEC09	0.00	B2A																					
T412T55115	2	08DEC09	09DEC09	0.00	B2A																					
T412T55116	25	07DEC09	13JAN10	0.00	B2A																					
T412T55117	5	14JAN10	20JAN10	0.00	B2A																					
T412T55118	1	21JAN10	21JAN10	0.00	B2A																					
T412T55119	10	25SEP09	08OCT09	0.00	B2A																					
T412T55120	2	09OCT09	12OCT09	0.00	B2A																					
T412T55121	2	13OCT09	14OCT09	0.00	B2A																					
T412T55143	10	23OCT09	05NOV09	0.00	B2A																					
T412T55144	8	15OCT09	28OCT09	0.00	B2A																					
T412T55145	1	08NOV09	08NOV09	0.00	B2A																					
T412T55146	1	10NOV09	10NOV09	0.00	B2A																					
T412T55147	5	12NOV09	18NOV09	0.00	B2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY08	FY08	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412T55148	10	24NOV09	09DEC09	0.00	B2A																						
T412T55149	1	10DEC09	10DEC09	0.00	B2A																						
T412T55150	2	14JAN10	15JAN10	0.00	B2A																						
T412T55151	1	09NOV09	09NOV09	0.00	B2A																						
T412T55152	1	11NOV09	11NOV09	0.00	B2A																						
T412T55153	3	19NOV09	23NOV09	0.00	B2A																						
T412T55154	21	11DEC09	13JAN10	0.00	B2A																						
T412T55155	10	08NOV09	19NOV09	0.00	B2A																						
T412T55156	8	11DEC09	22DEC09	0.00	B2A																						
T412T55157	1	23DEC09	23DEC09	0.00	B2A																						
T412T55158	1	28DEC09	29DEC09	0.00	B2A																						
T412T55159	5	31DEC09	07JAN10	0.00	B2A																						
T412T55160	10	13JAN10	28JAN10	0.00	B2A																						
T412T55161	1	27JAN10	27JAN10	0.00	B2A																						
T412T55162	2	01MAR10	02MAR10	0.00	B2A																						
T412T55163	1	28DEC09	28DEC09	0.00	B2A																						
T412T55164	1	30DEC09	30DEC09	0.00	B2A																						
T412T55165	3	08JAN10	12JAN10	0.00	B2A																						
T412T55166	21	28JAN10	28FEB10	0.00	B2A																						
T412T55167	5	09MAR10	15MAR10	0.00	B2A																						
T412T55168	5	08APR10	14APR10	0.00	B2A																						
T412T55169	2	16MAR10	17MAR10	0.00	B2A																						
T412T55170	2	15APR10	16APR10	0.00	B2A																						
T412T55171	1	18MAR10	18MAR10	0.00	B2A																						
T412T55172	1	19MAR10	19MAR10	0.00	B2A																						
T412T55173	1	22MAR10	22MAR10	0.00	B2A																						
T412T55174	1	23MAR10	23MAR10	0.00	B2A																						
T412T55175	1	19APR10	19APR10	0.00	B2A																						
T412T55176	1	20APR10	20APR10	0.00	B2A																						
T412T55177	1	21APR10	21APR10	0.00	B2A																						
T412T55178	1	18NOV09	18NOV09	0.00	B2A																						
T412T55179	1	17NOV09	17NOV09	0.00	B2A																						
T412T55180	1	18NOV09	18NOV09	0.00	B2A																						
T412T55181	1	19NOV09	19NOV09	0.00	B2A																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412T55182	1	20NOV09	20NOV09	0.00	B2A																					
T412T55183	1	23NOV09	23NOV09	0.00	B2A																					
T412T55184	1	24NOV09	24NOV09	0.00	B2A																					
T412T55185	5	25NOV09	03DEC09	0.00	B2A																					
T412T55186	5	04DEC09	10DEC09	0.00	B2A																					
T412T55187	4	11DEC09	18DEC09	0.00	B2A																					
T412T55188	5	17DEC09	23DEC09	0.00	B2A																					
T412T55189	4	28DEC09	31DEC09	0.00	B2A																					
T412T55190	4	24SEP09	29SEP09	0.00	B2A																					
T412T55191	2	30SEP09	01OCT09	0.00	B2A																					
T412T55192	2	02OCT09	05OCT09	0.00	B2A																					
T412T55193	2	06OCT09	07OCT09	0.00	B2A																					
T412T55194	3	08OCT09	12OCT09	0.00	B2A																					
T412T55195	5	13OCT09	19OCT09	0.00	B2A																					
T412T55196	2	20OCT09	21OCT09	0.00	B2A																					
T412T55197	3	22OCT09	28OCT09	0.00	B2A																					
T412T55198	2	27OCT09	28OCT09	0.00	B2A																					
T412T55199	4	29OCT09	03NOV09	0.00	B2A																					
T412T55200	2	04NOV09	05NOV09	0.00	B2A																					
T412T55201	1	06NOV09	06NOV09	0.00	B2A																					
T412T55202	1	09NOV09	09NOV09	0.00	B2A																					
T412T55203	2	10NOV09	11NOV09	0.00	B2A																					
T412T55204	1	12NOV09	12NOV09	0.00	B2A																					
T412T55205	5	13NOV09	19NOV09	0.00	B2A																					
T412T55206	3	20NOV09	24NOV09	0.00	B2A																					
T412T55207	2	25NOV09	30NOV09	0.00	B2A																					
T412T55208	4	01DEC09	04DEC09	0.00	B2A																					
T412T55209	15	14MAY09	04JUN09	0.00	B2A																					
T412T55210	10	05JUN09	18JUN09	0.00	B2A																					
T412T55211	10	19JUN09	02JUL09	0.00	B2A																					
T412T55212	10	06JUL09	17JUL09	0.00	B2A																					
T412T55213	10	20JUL09	31JUL09	0.00	B2A																					
T412T55214	10	03AUG09	14AUG09	0.00	B2A																					
T412T55215	5	17AUG09	21AUG09	0.00	B2A																					
						Install SY03A(???) (TP Winch Cntrl Panel)																				
						Install SY03A(???) (TP Winch Switch)																				
						Install ANVPA-WT-ENCL-102 (Press Switch End)																				
						Excavate Elec Cable Trenches																				
						Run Elec Cables to Farm																				
						Terminate Wires (In-Farm Equip/TBs)																				
						Continuity Testing																				
						Complete Backfill Riser Ext - Riser-07																				
						Exc for Elec Conduit - SY-XXX to HH#1																				
						Install Handhole #1																				
						Run (3)3" & (2)2" Conduits - SY-XXX to HH#1																				
						Pull Cables - SY-XXX to HH#1																				
						Complete Backfill Conduits - HH#1 to AZ-271																				
						Exc for Elec Conduit - HH#1 to HH#2																				
						Install Handhole #2																				
						Run (4)3" Conduits - HH#1 to HH#2																				
						Pull Cables - HH#1 to HH#2																				
						Complete Backfill Conduit - SY-XXX to HH#1																				
						Exc for Elec Conduit - HH#2 to SY-XXX																				
						Run (2)3" & (1)2" Conduits - HH#2 to SY-XXX																				
						Pull Cables - HH#2 to SY-XXX																				
						Complete Backfill Elec Cable Trenches																				
						Term Wires - SY-XXX Cabinets/Boxes																				
						Exc for Elec Conduit - HH#1 to SY-XXX																				
						Run (3)3" Conduits - HH#1 to SY-XXX																				
						Pull Cables - HH#1 to SY-XXX																				
						Complete Backfill Conduits - HH#2 to AN-271																				
						Fab/Furn J-Boxes/Term Boxes for AZ-156 Equip																				
						Install J-Boxes/Term Boxes in AZ-156																				
						Install Vendor Furnished Elect Equip (VFDs)																				
						Run Conduits																				
						Pull Cables & Armored Cable																				
						Terminate Wires																				
						Continuity Testing																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412T55228	20	08OCT09	04NOV09	0.00	B2A																					
T412T55227	70	05NOV09	18FEB10		0.00	B2A																				
T412T55228	5	05MAR10	11MAR10		0.00	B2A																				
T412T55229	2	12MAR10	15MAR10		0.00	B2A																				
T412T55230	2	16MAR10	17MAR10		0.00	B2A																				
T412T55231	1	26APR10	26APR10		0.00	B2A																				
T412T55232	2	29APR10	30APR10		0.00	B2A																				
T412T55233	2	03MAY10	04MAY10		0.00	B2A																				
T412T55234	2	05MAY10	06MAY10		0.00	B2A																				
T412T55235	5	19FEB10	25FEB10		0.00	B2A																				
T412T55236	5	14MAY09	20MAY09		0.00	B2A																				
T412T55237	2	01MAR10	02MAR10		0.00	B2A																				
T412T55238	1	26FEB10	26FEB10		0.00	B2A																				
T412T55239	2	05MAR10	06MAR10		0.00	B2A																				
T412T55240	2	24MAR10	25MAR10		0.00	B2A																				
T412T55241	2	03MAR10	04MAR10		0.00	B2A																				
T412T55242	2	26MAR10	29MAR10		0.00	B2A																				
T412T55243	5	26FEB10	04MAR10		0.00	B2A																				
T412T55244	5	21MAY09	28MAY09		0.00	B2A																				
T412T55245	2	31MAR10	01APR10		0.00	B2A																				
T412T55246	1	30MAR10	30MAR10		0.00	B2A																				
T412T55247	2	06APR10	07APR10		0.00	B2A																				
T412T55248	2	22APR10	23APR10		0.00	B2A																				
T412T55249	2	02APR10	05APR10		0.00	B2A																				
T412T55250	2	26APR10	27APR10		0.00	B2A																				
T412T55251	5	12MAR10	16MAR10		0.00	B2A																				
T412T55252	1	07MAY10	07MAY10		0.00	B2A																				
T412T55253	2	10MAY10	11MAY10		0.00	B2A																				
T412T55254	2	12MAY10	13MAY10		0.00	B2A																				
T412T55255	2	14MAY10	17MAY10		0.00	B2A																				
T412T55256	1	07MAY10	07MAY10		0.00	B2A																				
T412T55257	35	19MAR10	06MAY10		0.00	B2A																				
T412T55258	5	07MAY10	13MAY10		0.00	B2A																				
T412T55259	5	14MAY10	20MAY10		0.00	B2A																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412T55260	2	12JUL10	13JUL10	0.00	B2A																					
T412T55261	2	14JUL10	15JUL10	0.00	B2A																					
T412T55262	2	16JUL10	19JUL10	0.00	B2A																					
T412T55263	3	08OCT09	12OCT09	0.00	B2A																					
T412T55264	3	13OCT09	15OCT09	0.00	B2A																					
T412T55265	5	16OCT09	22OCT09	0.00	B2A																					
T412T55266	5	23OCT09	29OCT09	0.00	B2A																					
T412T55267	5	30OCT09	05NOV09	0.00	B2A																					
T412T55268	5	06NOV09	12NOV09	0.00	B2A																					
T412T55269	5	13NOV09	19NOV09	0.00	B2A																					
T412T55270	5	20NOV09	30NOV09	0.00	B2A																					
T412T55271	5	01DEC09	07DEC09	0.00	B2A																					
T412T55272	5	08DEC09	14DEC09	0.00	B2A																					
T412T55273	2	21MAY10	24MAY10	0.00	B2A																					
T412T55274	2	25MAY10	26MAY10	0.00	B2A																					
T412T55275	2	27MAY10	28MAY10	0.00	B2A																					
T412T55276	2	01JUN10	02JUN10	0.00	B2A																					
T412T55277	2	03JUN10	04JUN10	0.00	B2A																					
T412T55278	2	07JUN10	08JUN10	0.00	B2A																					
T412T55279	2	09JUN10	10JUN10	0.00	B2A																					
T412T55280	2	11JUN10	14JUN10	0.00	B2A																					
T412T55281	2	15JUN10	16JUN10	0.00	B2A																					
T412T55282	2	17JUN10	18JUN10	0.00	B2A																					
T412T55283	2	21JUN10	22JUN10	0.00	B2A																					
T412T55284	2	23JUN10	24JUN10	0.00	B2A																					
T412T55285	2	25JUN10	28JUN10	0.00	B2A																					
T412T55286	2	29JUN10	30JUN10	0.00	B2A																					
T412T55287	2	01JUL10	02JUL10	0.00	B2A																					
T412T55288	2	06JUL10	07JUL10	0.00	B2A																					
T412T55289	2	08JUL10	09JUL10	0.00	B2A																					
T412T55300	40	20JUL10	14SEP10	0.00	B2A																					
T412T55301	40	17AUG10	12OCT10	0.00	B2A																					
T412T55302	5	13OCT10	18OCT10	0.00	B2A																					
T412T55303	190	04JUN09	09MAR10	0.00	B2A																					

Install CCTV - Riser (XXA)

Connect CCTV Hoses/Cables/Lighting

Test Camera System

Fab/Furn Trunion Guid Assy/Support

Fab/Furn Drain Holst Assy/Pivot Arm

Fab/Furn Jumper Assy SY03A-1(?)

Fab/Furn Jumper Assy SY03A-2(?)

Fab/Furn Jumper Assy SY03A-3(?)

Fab/Furn Jumper Assy SY03A-4(?)

Fab/Furn Jumper Assy SY03A-5(?)

Fab/Furn Jumper Assy SY03A-6(?)

Fab/Furn Jumper Assy SY03A-7(?)

Fab/Furn Jumper Assy SY03A-8(?)

Install Trunion Guid Assy/Support

Install Drain Holst Assy/Pivot Arm

Install Jumper Assy SY03A-1(?)

Install Jumper Assy SY03A-2(?)

Install Jumper Assy SY03A-3(?)

Install Jumper Assy SY03A-4(?)

Install Jumper Assy SY03A-5(?)

Install Jumper Assy SY03A-6(?)

Install Jumper Assy SY03A-7(?)

Install Jumper Assy SY03A-8(?)

Install MOV Funnel Assys

Install New Cover Blocks - Pilt SY03A

Paint Cover Block Flow Diagrams

Install MOV Actuator WT-4MOV-408 / Term Wires

Install MOV Actuator WT-4MOV-409 / Term Wires

Install MOV Actuator WT-4MOV-411 / Term Wires

Install MOV Actuator WT-FCV-410 / Term Wires

ATP - SY-103

Punchlist

Sign-off

Burial

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412T55A	447	14JAN09	19OCT10	13,170,300.00	B2A																					
T412T55M02	0	14JAN09		0.00	B2A																					
T412T55M03	0	20OCT10	19OCT10	0.00	B2A																					
120.760 Startup and Test SY-103 Mixing/Ret System																										
T412T60A0	0		13JAN09	0.00	B2A																					
T412T60A00	0		14SEP10	0.00	B2A																					
T412T60A1	50	06JUL10	14SEP10	246,577.86	B2A																					
T412T60A2	42	16JUL10	14SEP10	177,048.81	B2A																					
T412T60A3	50	06JUL10	14SEP10	65,102.60	B2A																					
T412T60A4	42	16JUL10	14SEP10	29,238.35	B2A																					
T412T60B1	42	30JUL10	28SEP10	91,293.30	B2A																					
T412T60B2	62	26OCT10	28JAN11	248,319.38	B2A																					
T412T60C	21	30DEC10	28JAN11	60,975.97	B2A																					
T412T60D1	63	14JAN09	13APR09	111,758.66	B2A																					
T412T60D2	42	27OCT10	29DEC10	399,490.45	B2A																					
T412T60D3	21	30DEC10	28JAN11	42,167.25	B2A																					
T412T60E	30	15SEP10	28OCT10	210,854.25	B2A																					
T412T60F1	60	21JUN10	14SEP10	56,757.93	B2A																					
T412T60F2	50	06JUL10	14SEP10	60,862.26	B2A																					
T412T60G	0		28JAN11	0.00	B2A																					
120.170 Perf Contractor Sig Startup Review for SY-103																										
T412T70A	15	31JAN11	18FEB11	63,902.29	B2A																					
T412T70B	10	31JAN11	11FEB11	105,890.20	B2A																					
T412T70C	5	14FEB11	18FEB11	36,245.12	B2A																					
120.176 Provide CD-4 Approval for SY-103																										
T412T75A	15	22FEB11	14MAR11	0.00	B2A																					
T412T75AM	0		14MAR11	0.00	B2A																					
120.183 Perf Mgmt Self-Assmt for SY-103 Mixing/Ret Sys																										
T412T83A	45	26JAN10	30MAR10	21,248.79	B2A																					
T412T83B	40	31MAR10	25MAY10	10,864.64	B2A																					
T412T83D	30	26MAY10	08JUL10	38,961.01	B2A																					
T412T83E	60	01NOV10	26JAN11	129,733.08	B2A																					
130.125 Prepare Process Control Plan for SY-103																										
T413T25A	30	14JAN09	25FEB09	45,387.14	B2A																					
T413T25B	22	26FEB09	27MAR09	87,899.38	B2A																					
T413T25D	20	30MAR09	24APR09	10,976.31	B2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T413T25E	40	19FEB13	15APR13	35,431.99	B2A																					
						Prep and Issue Process Evaluation Report SY-103																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
B2B LAW Ph 1 Ext Order Tk 2 - SY-103 Sht 2																										
TW01 Tank Waste Characterization																										
100.Y45 Samp/Anlyz SY-103 Smp per LAW DQO AN-101																										
T410Y4G551	10	19DEC12	04JAN13	5,828.25	B2B																					
T410Y4G552	20	19DEC12*	18JAN13	15,992.85	B2B																					
T410Y4G553	9	19FEB13	01MAR13	150,082.08	B2B																					
T410Y4G554	86	04MAR13	02JUL13	1,400,039.03	B2B																					
T410Y4G555	26	03JUL13	08AUG13	30,904.86	B2B																					
100.Y45 Provide SY-103 Samples from AN-101 to BNFL																										
T410Y4G5HL	7	02MAR13	08MAR13	10,529.23	B2B																					
TW04 Retrieval																										
130.T35 Cross-Site Transfer SY-103 Feed to AN-101																										
T413T35A	6	26NOV12*	03DEC12	15,638.98	B2B																					
T413T35B	10	01FEB13	10FEB13	239,314.80	B2B																					
150.T05 Mix SY-103 Feed In AN-101																										
T415T05A	6	11FEB13	18FEB13	32,788.22	B2B																					
150.T25 Prov SY-103 Feed Bich Info (AN-101) to DOE-ORP																										
T415T25A	2	09AUG13	12AUG13	645.48	B2B																					
T415T25B	5	13AUG13	19AUG13	483.40	B2B																					
T415T25BW	0		19AUG13	0.00	B2B																					
150.T30 Provide Approval to Deliver LAW Feed Batch #17																										
T415T30A	30	20AUG13	18SEP13	0.00	B2B																					
150.T35 Deliver SY-103 Feed from AN-101 to BNFL Facility																										
T415T35A	5	15JUL15*	21JUL15	4,757.00	B2B																					
T415T35B	11	20SEP15	30SEP15	35,574.06	B2B																					
TW06 Privatization Phase 1																										
350.170 Pretreat 17th LAW Feed Batch																										
T435170A	30	02JAN16	31JAN16	0.00	B2B																					
350.175 Verify 17th LAW Feed Batch																										
T435175A	90	01FEB16	30APR16	0.00	B2B																					
T435175AM	0		30APR16	0.00	B2B																					

Write Grab TSAP-AN-101 (SY-103)
 Plan/Schedule/Mat'l for Grab-AN-101 (SY-103)
 Acquire 5 Litre Grab Sample-AN-101 (SY-103)
 Grab Sample Analysis-AN-101 (SY-103)
 Issue Grab Data Report-AN-101 (SY-103)

Ship Hedgehog Liquid, Grab-AN-101 (SY-103)

Prep PCA for Cross-Site Xlr SY-103 to AN-101
 Perform Cross-Site Transfer for SY-103 to AN-101

Port Mixing Operation on SY-103 Feed in AN-101

Draft Transmt Ltr Data to DOE-ORP for SY-103
 Obtain CHG Appr for Transmt Ltr SY-103
 Complete SY-103

Provide Approval to Xlr SY-103 Feed

PCA LAW Transfer Procedure AN-101 to BNFL
 Xlr Wst: SY-103 Feed from AN-101 to BNFL

Pretreat 17th LAW Feed Batch (SY-103)

Verify 17th LAW Feed Batch (SY-103)
 Complete SY-103

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
B3A LAW Ph 1 Ext Order Tk 3 - AP-106 Sht 1																										
TW01 Tank Waste Characterization																										
100.P02 Sample AP-106																										
T410P02G51	10	06AUG02	19AUG02	5,828.25	B3A																					
T410P02G52	20	06AUG02	03SEP02	15,982.85	B3A																					
T410P02G53	9	02OCT02	14OCT02	150,882.06	B3A																					
T410P02G54	86	15OCT02	10FEB03	533,230.10	B3A																					
T410P02G55	28	20FEB03	27MAR03	30,904.86	B3A																					
T410P02GPL	10	29OCT02	11NOV02	35,085.87	B3A																					
TW04 Retrieval																										
120.C10 Est Dilution Rqmts / Dissolution Behv for AP-106																										
T412C10A	21	15OCT02	12NOV02	7,213.40	B3A																					
T412C10C	126	13NOV02	15MAY03	37,314.40	B3A																					
T412C10D	116	27NOV02	15MAY03	124,807.00	B3A																					
T412C10E	42	16MAY03	16JUL03	23,334.43	B3A																					
120.C43 Perform Conceptual Dsn for W-522 Retrieval Sys																										
T412C43A	21	17JUL08	14AUG08	39,980.00	B3A																					
T412C43AC	102	17JUL08	08DEC08	50,000.00	B3A																					
T412C43AD	108	13FEB07	13JUL07	918,774.01	B3A																					
T412C43C	145	17JUL08	12FEB07	1,799,100.00	B3A																					
T412C43D	10	17JUL08	28JUL06	35,000.00	B3A																					
T412C43E	20	31JUL08	25AUG08	65,000.00	B3A																					
T412C43K	22	13FEB07	15MAR07	50,000.00	B3A																					
T412C43KM	0		15MAR07	0.00	B3A																					
T412C43N	251	17JUL08	13JUL07	449,714.00	B3A																					
T412C43P	21	28AUG08	26SEP08	25,000.00	B3A																					
T412C43Q	41	12OCT08	11DEC08	10,000.00	B3A																					
T412C43R	125	17JUL08	15JAN07	98,287.08	B3A																					
T412C43S	41	31JUL08	26SEP08	30,000.00	B3A																					
T412C43U	63	31JUL08	26OCT08	195,684.44	B3A																					
T412C43V	83	31JUL08	27NOV08	71,477.75	B3A																					
T412C43W	251	17JUL08	13JUL07	91,795.00	B3A																					
T412C43X	124	15AUG08	12FEB07	48,564.52	B3A																					
T412C43Z	21	17JUL08	14AUG08	30,000.00	B3A																					
120.C50 Design AP-106 Mixing & Retr Sys/Obt CD-3																										
T412C50A	353	03AUG08	28DEC10	2,827,300.00	B3A																					

Design the AP-106 Mixing and Retrieval System an

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
120.052 Procure Equipment for AP-106 Mixing & Retr Sys																										
T412C52001	0	02DEC09			0.00	B3A																				
T412C52002	300	02DEC09	10FEB11		0.00	B3A																				
T412C52A	300*	02DEC09	10FEB11	2,494,100.00	B3A																					
120.055 Construct AP-106 Mixing and Retrieval System																										
T412C55001	35	29DEC10	10FEB11		0.00	B3A																				
T412C55002	0	29DEC10			0.00	B3A																				
T412C55003	370	29DEC10	14JUN12		0.00	B3A																				
T412C55008	40	17FEB11	14APR11		0.00	B3A																				
T412C55007	15	15APR11	05MAY11		0.00	B3A																				
T412C55008	34	06MAY11	23JUN11		0.00	B3A																				
T412C55009	17	24JUN11	19JUL11		0.00	B3A																				
T412C55010	25	20JUL11	23AUG11		0.00	B3A																				
T412C55011	50	24AUG11	02NOV11		0.00	B3A																				
T412C55012	17	03NOV11	29NOV11		0.00	B3A																				
T412C55013	69	30NOV11	09MAR12		0.00	B3A																				
T412C55014	69	12MAR12	15JUN12		0.00	B3A																				
T412C55015	0		15JUN12		0.00	B3A																				
T412C55A	371*	29DEC10	15JUN12	13,170,300.00	B3A																					
120.056 Review and Approve PDC for W-522																										
T412C56A	24	12JUN06	14JUL06		0.00	B3A																				
120.060 Startup and Test AP-106 Mixing/Retr System																										
T412C60A0	0		28DEC10		0.00	B3A																				
T412C60A00	0		15JUN12		0.00	B3A																				
T412C60A1	50	06APR12	15JUN12	246,577.86	B3A																					
T412C60A2	42	18APR12	15JUN12	177,046.61	B3A																					
T412C60A3	50	06APR12	15JUN12	65,102.80	B3A																					
T412C60A4	42	18APR12	15JUN12	29,236.35	B3A																					
T412C60B1	42	02MAY12	26JUN12	91,293.30	B3A																					
T412C60B2	62	01AUG12	26OCT12	246,319.36	B3A																					
T412C60C	21	28SEP12	26OCT12	60,875.97	B3A																					
T412C60D1	63	28DEC10	29MAR11	111,756.66	B3A																					
T412C60D2	42	31JUL12	27SEP12	399,490.65	B3A																					
T412C60D3	21	28SEP12	28OCT12	42,167.25	B3A																					
T412C60E	30	16JUN12	30JUL12	210,654.25	B3A																					
T412C60F1	60	23MAR12	15JUN12	56,757.83	B3A																					

Start Procurement AP-106

AP-106 Equipment Procurement

W-522 - Procure Retrieval System Tank AP-106

AP-106 MOB / Training / CWP

Start Construction AP-106

AP-106 Tiltle W Engineering

AP-106 Remove Thermocouple Trees

AP-106 Remove Slurry Distributor

AP-106 Jumpers In Pit

AP-106 Install Transfer Pump

AP-106 Install Mixer Pump A

AP-106 Install Temp Probes

AP-106 Install CCTV Camera

AP-106 Install Field Instruments / Electrical

AP-106 Construction Acceptance / Closeout

Complete Construction - AP-106

W-521 - Construct Retrieval System Tank AP-106

Provide CD-1 Approval for Project W-522

Design Turnover to Startup

Construction Turnover to Operations

Prepare New Operating Procedure AP-106

Prepare New Maintenance Procedure AP-106

Prep Proc Chg Auth (PCA) Process for Op AP-106

Prep Proc Chg Auth (PCA) Process - Maint AP-106

Prep Startup Operational Training Matrix AP-106

Perf Startup Operational Training AP-106

Perform Drills AP-106

Prepare Operational Test Procedures AP-106

Perform Rqd Operational Tests for AP-106

Prepare Operational Test Report for AP-106

Perform PM Routines AP-106

Prep AB Environm'l Compl Hardware Matrix AP-106

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Prep AB Environmental Compl Ops Matrix AP-106 ☐																					
Complete ABU Checklist AP-106 ◆																					
Provide CD-2 Approval for Project W-522 ☐																					
Perform Contr SSR for Tank AP-106 ☐																					
Provide Tech/Admin SSR Suppl Tank AP-106 ☐																					
Closeout SSR Comments Tank AP-106 ☐																					
Provide CD-4 Approval for AP-106 ☐																					
Complete AP-106 ◆																					
Develop Startup Notification Report AP-106 ☐																					
Develop Plan of Action (POA) AP-106 ☐																					
Develop Facility Plant Readiness Plan AP-106 ☐																					
Conduct Plant Readiness Mgmt Self Assmt AP-106 ☐																					
Prepare Draft PCP AP-106 ☐																					
Review/Comment/Incorp Comments/Issue PCP AP-106 ☐																					
Prepare ECNs and Revise PCP AP-106 ☐																					
Prep and Issue Process Evaluation Report AP-106 ☐																					

Prep and Issue Process Evaluation Report AP-106

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
150.C70 Deliver AP-106 Feed from AP-106 to BNFL Facility	5	12FEB16*	18FEB16	4,757.00	B3B																					
T415C70A																										
T415C70B	11	20APR16	30APR16	35,574.06	B3B																					
TW06 Privatization Phase 1																										
350.180 Pretreat 18th LAW Feed Batch	30	01APR16	30APR16	0.00	B3B																					
T435180A																										
350.185 Vitrify 18th LAW Feed Batch	123	01MAY16	31AUG16	0.00	B3B																					
T435185A																										
350.190 Pretreat 19th LAW Feed Batch	30	02AUG16	31AUG16	0.00	B3B																					
T435190A																										
350.195 Vitrify 19th LAW Feed Batch	122	01SEP16	31DEC16	0.00	B3B																					
T435195A																										
T435195AM	0		31DEC16	0.00	B3B																					
PCA LAW Transfer Procedure AP-106 to BNFL																										
Xlr Wst: AP-106 Feed from AP-106 to BNFL																										
Pretreat 18th LAW Feed Batch (AP-106 1st)																										
Vitrify 18th LAW Feed Batch (AP-106 1st)																										
Pretreat 19th LAW Feed Batch (AP-106 2nd)																										
Vitrify 19th LAW Feed Batch (AP-106 2nd)																										
Complete AP-106																										

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B4A LAW Ph 1 Ext Order Tk 4 - S-102 Sht 1																											
TW01 Tank Waste Characterization																											
100.357 Sample S-102																											
T410S57C4	130	01OCT01*	08APR02	953,813.83	B4A																						
T410S57CPS	10	01OCT01	12OCT01	96,451.13	B4A																						
100.358 Perform S-102 Post Retrieval Verification																											
T410S59G11	10	27DEC13	10JAN14	5,828.25	B4A																						
T410S59G12	20	27DEC13*	24JAN14	12,507.27	B4A																						
T410S59G13	5	25FEB14	03MAR14	65,034.04	B4A																						
T410S59G14	86	04MAR14	02JUL14	43,402.45	B4A																						
T410S59G15	26	03JUL14	08AUG14	30,904.66	B4A																						
TW04 Retrieval																											
120.210 Est Dilution Rights/Disposal Behavior for S-102																											
T412Z10A	21	07JAN03*	04FEB03	7,213.40	B4A																						
T412Z10C	126	05FEB03	04AUG03	37,314.40	B4A																						
T412Z10D	116	20FEB03	04AUG03	124,007.00	B4A																						
T412Z10E	42	05AUG03	02OCT03	23,334.43	B4A																						
290.A31 Verify S TF Systems and Components Functionality																											
T429A31AA	82	01OCT04*	31JAN05	104,538.22	B4A																						
T429A31AB	252	01FEB05	31JAN06	367,124.86	B4A																						
T429A31AC	41	01FEB06	30MAR06	39,139.21	B4A																						
290.A32 Perform Acquisition Strategy for S Tank Farm																											
T429A32A1	250	31MAR06	28MAR07	51,877.00	B4A																						
290.A33 Perform S Tank Farm Trade Studies																											
T429A33A	115	31MAR06	12SEP06	198,974.19	B4A																						
290.250 Design S-102 Retrieval System & Obtain CD-3																											
T429Z50A	374	28MAR06	18SEP09	8,490,323.80	B4A																						
290.252 Procure Equipment for S-102 Retrieval System																											
T429Z52A	251	21SEP09	17SEP10	4,312,638.50	B4A																						
290.254 Repair/Upgrade Existing S Tank Farm Systems																											
T429Z54A	1,007	29MAR07	28MAR11	599,110.00	B4A																						
T429Z54B	1,007	29MAR07	28MAR11	3,239,493.30	B4A																						
T429Z54C	1,007	29MAR07*	28MAR11	4,290,010.00	B4A																						
T429Z54CM	0		28MAR11	0.00	B4A																						
290.255 Construct S-102 Retrieval System																											
T429Z55A	505	21SEP09	21SEP11	39,431,763.80	B4A																						
290.260 Startup and Test S-102 Retrieval System																											
T429Z60A0	0		27MAR08	0.00	B4A																						
T429Z60A00	0		21SEP11	0.00	B4A																						

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T429Z80A1	50	13JUL11	21SEP11	246,577.86	B4A																					
T429Z80A2	42	25JUL11	21SEP11	177,046.61	B4A																					
T429Z80A3	50	13JUL11	21SEP11	85,102.60	B4A																					
T429Z80A4	42	25JUL11	21SEP11	29,236.35	B4A																					
T429Z80B1	42	08AUG11	05OCT11	91,293.30	B4A																					
T429Z80B2	62	04NOV11	06FEB12	246,319.36	B4A																					
T429Z80C	21	09JAN12	06FEB12	60,975.97	B4A																					
T429Z80D1	63	02JUN08*	28AUG08	111,756.66	B4A																					
T429Z80D2	42	03NOV11	06JAN12	399,490.65	B4A																					
T429Z80D3	21	09JAN12	06FEB12	42,167.25	B4A																					
T429Z80E	30	22SEP11	02NOV11	210,654.25	B4A																					
T429Z80F1	60	28JUN11	21SEP11	56,757.93	B4A																					
T429Z80F2	50	13JUL11	21SEP11	60,862.26	B4A																					
T429Z80G	0		06FEB12	0.00	B4A																					
290.270 Perf Contractor Sld Startup Review for S-102																										
T429Z70A	15	07FEB12	28FEB12	63,902.29	B4A																					
T429Z70B	10	07FEB12	21FEB12	105,890.20	B4A																					
T429Z70C	5	22FEB12	28FEB12	36,245.12	B4A																					
290.275 Provide CD-4 Approval for S-102																										
T429Z75A	15	28FEB12	20MAR12	0.00	B4A																					
290.283 Perf Mgmt Self-Assessment for S-102 Repr Sys																										
T429Z83A	45	02FEB11*	06APR11	21,248.79	B4A																					
T429Z83B	40	07APR11	02JUN11	10,864.64	B4A																					
T429Z83D	30	03JUN11	15JUL11	38,961.01	B4A																					
T429Z83E	60	08NOV11	08FEB12	129,733.05	B4A																					
300.225 Prepare Process Control Plan for S-102																										
T430Z25A	30	21SEP09	30OCT09	45,397.14	B4A																					
T430Z25B	22	02NOV09	03DEC09	67,899.36	B4A																					
T430Z25D	20	04DEC09	05JAN10	10,978.31	B4A																					
T430Z25E	40	01SEP16	27OCT16	35,431.99	B4A																					
300.229 Review S-102 Impl SY-103																										
T430Z29AA	35	11FEB13	01APR13	274,593.68	B4A																					
T430Z29AAM	0	11FEB13		0.00	B4A																					
T430Z29AB	15	02APR13	22APR13	274,593.68	B4A																					
T430Z29AC	15	23APR13	13MAY13	274,593.68	B4A																					
T430Z29AD	15	14MAY13	04JUN13	274,593.68	B4A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T430Z29AE	15	05JUN13	25JUN13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AF	16	26JUN13	18JUL13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AG	15	19JUL13	08AUG13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AH	15	09AUG13	29AUG13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AJ	15	30AUG13	20SEP13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AK	15	23SEP13	11OCT13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AM	15	14OCT13	01NOV13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AN	15	04NOV13	22NOV13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AP	15	25NOV13	17DEC13	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AQ	15	18DEC13	10JAN14	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AR	15	13JAN14	31JAN14	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29AS	15	03FEB14	24FEB14	274,593.68	B4A															Perf Purer/Ops/Monit/Post Sluice	Ops S102-SY103					
T430Z29BA	7	23MAR13	29MAR13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BB	7	13APR13	19APR13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BC	7	04MAY13	10MAY13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BD	7	25MAY13	31MAY13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BE	7	18JUN13	24JUN13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BF	7	10JUL13	16JUL13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BG	7	01AUG13	07AUG13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BH	7	22AUG13	28AUG13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BJ	7	13SEP13	19SEP13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BK	7	04OCT13	10OCT13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BM	7	25OCT13	31OCT13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BN	7	15NOV13	21NOV13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BP	7	10DEC13	16DEC13	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BQ	7	03JAN14	09JAN14	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BR	7	24JAN14	30JAN14	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29BS	7	14FEB14	20FEB14	248,849.16	B4A															Perf Grab Sample/Perf Lab Analysis S-102						
T430Z29CA	3	23MAR13	25MAR13	160,246.78	B4A															Perf Type IV Vapor Samp/Perf Lab Analysis S-102						
T430Z29CB	3	13APR13	15APR13	160,246.78	B4A															Perf Type IV Vapor Samp/Perf Lab Analysis S-102						
T430Z29CC	3	04MAY13	06MAY13	160,246.78	B4A															Perf Type IV Vapor Samp/Perf Lab Analysis S-102						
T430Z29CD	3	25MAY13	27MAY13	160,246.78	B4A															Perf Type IV Vapor Samp/Perf Lab Analysis S-102						
T430Z29CE	3	18JUN13	20JUN13	160,246.78	B4A															Perf Type IV Vapor Samp/Perf Lab Analysis S-102						
T430Z29CF	3	10JUL13	12JUL13	160,246.78	B4A															Perf Type IV Vapor Samp/Perf Lab Analysis S-102						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T430Z29CG	3	01AUG13	03AUG13	160,246.78	B4A																					
T430Z29CH	3	22AUG13	24AUG13	160,246.78	B4A																					
T430Z29CJ	3	13SEP13	15SEP13	160,246.78	B4A																					
T430Z29CK	3	04OCT13	08OCT13	160,246.78	B4A																					
T430Z29CM	3	25OCT13	27OCT13	160,246.78	B4A																					
T430Z29CN	3	15NOV13	17NOV13	160,246.78	B4A																					
T430Z29CP	3	10DEC13	12DEC13	160,246.78	B4A																					
T430Z29CQ	3	03JAN14	05JAN14	160,246.78	B4A																					
T430Z29CR	3	24JAN14	26JAN14	160,246.78	B4A																					
T430Z29CS	3	14FEB14	18FEB14	160,246.78	B4A																					
300.234 Perform S-102 Intrusion Prevention																										
T430Z34A	20	13FEB14	13MAR14	15,818.58	B4A																					
T430Z34B	20	14MAR14	10APR14	3,120.77	B4A																					
T430Z34C	2	11AUG14	12AUG14	7,322.48	B4A																					
T430Z34D	15	13AUG14	03SEP14	67,593.94	B4A																					
T430Z34E	20	04SEP14	01OCT14	2,944.36	B4A																					
Prepare Pump Pit Isolation Design ECN S-102 Prepare/Review/Release Work Package S-102 Stage Isolation Equipment in Tank Farm S-102 Perform Isolation Field Work S-102 Complete Pit Isolation Documentation S-102																										

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic	Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
B4B LAW Ph 1 Ext Order Tk 4 - S-102 Sht 2																											
TW01 Tank Waste Characterization																											
100.847 Samp/Anlyz S-102 Samples per LAW Fd Carl DQO 1AP																											
T410S47G51	10	05DEC12	18DEC12	5,828.25	B4B																						
T410S47G52	20	05DEC12	04JAN13	15,992.85	B4B																						
T410S47G53	9	20MAR14	07APR14	150,682.06	B4B																						
T410S47G54	86	08APR14	07AUG14	1,400,039.03	B4B																						
T410S47G55	28	08AUG14	15SEP14	30,904.66	B4B																						
100.847 Provide S-102 Samples from AP-101 to BNFL																											
T410S47GHL	7	08APR14	14APR14	10,529.23	B4B																						
TW04 Retrieval																											
130.227 Transfer S-102 Feed from AN-104 to AP-101																											
T41327A	5	07JAN13	11JAN13	4,757.00	B4B																						
T41327B	13	07MAR14	19MAR14	39,861.32	B4B																						
130.235 Gross-Site Xtr S-102 Feed from SY-103 to AN-104																											
T413235A	6	25JAN13	04FEB13	15,638.86	B4B																						
T413235B	10	25FEB14	06MAR14	239,314.80	B4B																						
150.205 Mix S-102 Feed In AP-101																											
T415205A	6	20MAR14	25MAR14	32,788.22	B4B																						
150.225 Prov S-102 Fd Btch Info (Imm AP-101) to DOE-ORP																											
T415225A	2	10SEP14	17SEP14	645.48	B4B																						
T415225B	5	18SEP14	24SEP14	483.40	B4B																						
T415225BM	0		24SEP14	0.00	B4B																						
150.230 Provide Approval to Deliver LAW Feed Batch #20																											
T415230A	30	25SEP14	24OCT14	0.00	B4B																						
150.235 Deliver S-102 Feed from AP-101 to BNFL Facility																											
T415235A	5	15JUN16	21JUN16	4,757.00	B4B																						
T415235B	11	21AUG16	31AUG16	35,574.06	B4B																						
TW06 Privatization Phase 1																											
350.260 Prefret 20th LAW Feed Batch																											
T435200A	30	02DEC16	31DEC16	0.00	B4B																						
350.265 Verify 20th LAW Feed Batch																											
T435205A	120	01JAN17	30APR17	0.00	B4B																						
T435205AM	0		30APR17	0.00	B4B																						

Write Grab TSAP-AN-105 (S-102)
 Plan/Schedule/Map for Grab-AN-105 (S-102)
 Acquire 5 Litre Grab Sample-AN-105 (S-102)
 Grab Sample Analysis-AN-105 (S-102)
 Issue Grab Data Report-AN-105 (S-102)

Ship Hedgehog Liquid, Grab-AN-105 (S-102)

PCA LAW Xtr Procedure from AN-104 to AP-101
 Transfer Waste from AN-104 to AP-101

Prep PCA for Cross-Site Xtr SY-103 to AN-104
 Perform Cross-Site Transfer for SY-103 to AN-104
 Perf Mixing Operation on S-102 Feed In AP-101

Draft Transmit Ltr Data to DOE-ORP for S-102
 Obtain CHG Appr for Transmit Ltrs S-102
 Complete S-102

Provide Approval to Xtr S-102 Feed

PCA LAW Transfer Procedure AP-101 to BNFL
 Xtr Wst: S-102 Feed from AP-101 to BNFL

Prefret 20th LAW Feed Batch (S-102)

Verify 20th LAW Feed Batch (S-102)
 Complete S-102

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
B5A LAW Ph 1 Ext Order Tk 5 - S-105 Sht 1					
TW01 Tank Waste Characterization					
100.856 Sample S-105					
T410S56C0	5	01OCT01	05OCT01	2,880.92	B5A
T410S56C1	10	01OCT01	12OCT01	6,708.87	B5A
T410S56C2	30	01OCT01	09NOV01	251,317.88	B5A
T410S56C3	20	01MAR02	28MAR02	517,378.20	B5A
T410S56C4	130	29MAR02	01OCT02	953,613.83	B5A
T410S56CPS	10	12APR02	25APR02	66,451.13	B5A
100.842 Perform S-105 Post Retrieval Verification					
T410SAZG11	10	24JUN15	08JUL15	5,828.25	B5A
T410SAZG12	20	24JUN15	22JUL15	12,507.27	B5A
T410SAZG13	5	23JUL15	29JUL15	65,034.04	B5A
T410SAZG14	86	30JUL15	01DEC15	133,927.56	B5A
T410SAZG15	26	02DEC15	11JAN16	30,904.86	B5A
TW04 Retrieval					
120.110 Ext Dilution Repro/Dissolution Behavior for S-105					
T41210A	21	01NOV02	03DEC02	7,213.40	B5A
T41210C	126	04DEC02	04JUN03	37,314.40	B5A
T41210D	116	18DEC02	04JUN03	124,007.00	B5A
T41210E	42	05JUN03	04AUG03	23,334.43	B5A
260.150 Design S-105 Retrieval System & Obtain CD-3					
T420150A	380	30OCT08	05MAY10	8,490,323.60	B5A
260.152 Procure Equipment for S-105 Retrieval System					
T420152A	250	06MAY10	03MAY11	4,312,838.50	B5A
260.155 Construct S-105 Retrieval System					
T420155A	500	06MAY10	30APR12	39,431,763.60	B5A
260.160 Startup and Test S-105 Retrieval System					
T420160A0	0		05MAY10	0.00	B5A
T420160A00	0		30APR12	0.00	B5A
T420160A1	50	21FEB12	30APR12	246,577.86	B5A
T420160A2	42	02MAR12	30APR12	177,046.61	B5A
T420160A3	50	21FEB12	30APR12	65,102.60	B5A
T420160A4	42	02MAR12	30APR12	28,236.35	B5A
T420160B1	42	18MAR12	14MAY12	91,293.30	B5A
T420160B2	62	14JUN12	11SEP12	246,319.30	B5A
T420160C	21	13AUG12	11SEP12	60,975.97	B5A
T420160D1	63	06MAY10	04AUG10	111,758.66	B5A

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T429I60D2	42	13JUN12	10AUG12	399,490.85	B5A																					
T429I60D3	21	13AUG12	11SEP12	42,167.25	B5A																					
T429I60E	30	01MAY12	12JUN12	210,854.25	B5A																					
T429I60F1	60	06FEB12	30APR12	56,757.93	B5A																					
T429I60F2	50	21FEB12	30APR12	60,862.26	B5A																					
T429I60G	0		11SEP12	0.00	B5A																					
290.170 Perf Contractor Bid Startup Review for S-105																										
T429I70A	15	12SEP12	02OCT12	63,902.29	B5A																					
T429I70B	10	12SEP12	25SEP12	105,890.20	B5A																					
T429I70C	5	26SEP12	02OCT12	36,245.12	B5A																					
290.176 Provide CD-4 Approval for S-105																										
T429I75A	15	03OCT12	23OCT12	0.00	B5A																					
290.183 Perf Mgmt Self-Assessment for S-105 Ref: Sys																										
T429I83A	45	20JUL11*	21SEP11	21,246.79	B5A																					
T429I83B	40	28NOV11*	25JAN12	10,864.84	B5A																					
T429I83D	30	23MAR12*	03MAY12	36,961.01	B5A																					
T429I83E	60	18JUN12	11SEP12	129,733.08	B5A																					
300.125 Prepare Process Control Plan for S-105																										
T430I25A	30	08MAY10	17JUN10	45,397.14	B5A																					
T430I25B	22	18JUN10	20JUL10	67,899.36	B5A																					
T430I25D	20	21JUL10	17AUG10	10,978.31	B5A																					
T430I25E	40	03JAN17	28FEB17	35,431.99	B5A																					
300.129 Refine S-105 Info SY-103																										
T430I29AA	35	07MAR14	24APR14	273,378.56	B5A																					
T430I29AB	15	25APR14	15MAY14	273,378.56	B5A																					
T430I29AC	15	16MAY14	06JUN14	273,378.56	B5A																					
T430I29AD	15	09JUN14	27JUN14	273,378.56	B5A																					
T430I29AE	15	30JUN14	21JUL14	273,378.56	B5A																					
T430I29AF	15	22JUL14	11AUG14	273,378.56	B5A																					
T430I29AG	15	12AUG14	02SEP14	273,378.56	B5A																					
T430I29AH	15	03SEP14	23SEP14	273,378.56	B5A																					
T430I29AJ	15	24SEP14	14OCT14	273,378.56	B5A																					
T430I29AK	15	15OCT14	04NOV14	273,378.56	B5A																					
T430I29AM	15	05NOV14	25NOV14	273,378.56	B5A																					
T430I29AN	15	28NOV14	18DEC14	273,378.56	B5A																					
T430I29AP	15	18DEC14	13JAN15	273,378.56	B5A																					

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
				</																	

Prepare Pump PII Isolation Design ECN S-105
 Prepare/Review/Release Work Package S-105
 Stage Isolation Equipment in Tank Farm S-105
 Perform Isolation Field Work S-105
 Complete PII Isolation Documentation S-105

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
B5B LAW Ph 1 Ext Order Tk 6 - S-105 Sht 2																										
TW01 Tank Waste Characterization																										
100 S48 Samp/Anlyz S-105 Samples per LAW Pd Card DQO 6AN																										
T410S46G51	10	23DEC14	08JAN15	5,828.25	B5B																					
T410S46G52	20	23DEC14*	22JAN15	15,992.85	B5B																					
T410S46G53	9	12FEB15	25FEB15	150,682.06	B5B																					
T410S46G54	86	26FEB15	26JUN15	1,400,039.03	B5B																					
T410S46G55	26	29JUN15	04AUG15	30,904.66	B5B																					
105 S48 Provide S-105 Samples from AN-105 to BNFL																										
T410S46GHL	7	26FEB15	04MAR15	10,528.23	B5B																					
TW04 Retrieval																										
130.127 Transfer S-105 Feed from AN-104 to AN-105																										
T41327A	5	24JUN14*	30JUN14	4,757.00	B5B																					
T41327B	13	24JAN15	05FEB15	39,861.32	B5B																					
130.135 Cross-Site Xtr S-105 Feed from SY-103 to AN-105																										
T41335A	6	17MAR14*	24MAR14	15,638.96	B5B																					
T41335B	10	14JAN15	23JAN15	239,314.80	B5B																					
150.105 Mix S-105 Feed In AN-105																										
T41505A	6	06FEB15	11FEB15	32,768.22	B5B																					
150.125 Prov S-105 Feed Btch Into from AN-105 to DOE-ORP																										
T41525A	2	05AUG15	06AUG15	645.48	B5B																					
T41525B	5	07AUG15	13AUG15	483.40	B5B																					
T41525BM	0		13AUG15	0.00	B5B																					
150.130 Provide Approval to Deliver LAW Feed Batch #21																										
T41530A	30	14AUG15	12SEP15	0.00	B5B																					
150.135 Deliver S-105 Feed from AN-105 to BNFL Facility																										
T41535A	5	17OCT16*	21OCT16	4,757.00	B5B																					
T41535B	11	21DEC16	31DEC16	35,574.06	B5B																					
TW06 Privatization Phase 1																										
350.210 Pretreat 21st LAW Feed Batch																										
T435210A	30	01APR17	30APR17	0.00	B5B																					
350.215 Verify 21st LAW Feed Batch																										
T435215A	153	01MAY17	30SEP17	0.00	B5B																					
T435215AM	0		30SEP17	0.00	B5B																					

Write Grab TSAP-AW-101 (S-105)

Plan/Schedule/Mat'l for Grab-AW-101 (S-105)

Acquire 5 Litre Grab Sample-AW-101 (S-105)

Grab Sample Analysis-AW-101 (S-105)

Issue Grab Data Report-AW-101 (S-105)

Ship Hedgehog Liquid, Grab-AW-101 (S-105)

PCA LAW Xtr Procedure from AN-104 to AN-105

Transfer S-105 Waste from AN-104 to AN-105

Prep PCA for Cross-Site Xtr SY-103 to AN-104

Perform Cross-Site Xtr for SY-103 to AN-104

Mix S-105 Feed In AP-101

Draft Transmil Ltr Data to DOE-ORP for S-105

Obtain CHG Appr for Transmil Ltrs S-105

Complete S-105

Provide Approval to Xtr S-105 Feed

PCA LAW Transfer Procedure AP-101 to BNFL

Xtr Wst: S-105 Feed from AP-101 to BNFL

Pretreat 21st LAW Feed Batch (S-105)

Verify 21st LAW Feed Batch (S-105)

Complete S-105

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
B6A LAW Ph 1 Ext Order Tk 6 - AP-105 Sht 1																									
TW01 Tank Waste Characterization																									
100.P62 Sample AP-105																									
T410P62G51	10	06AUG02	19AUG02	5,828.25	B6A																				
T410P62G52	20	06AUG02*	03SEP02	15,982.85	B6A																				
T410P62G53	9	02OCT02	14OCT02	150,662.06	B6A																				
T410P62G54	86	15OCT02	19FEB03	533,230.10	B6A																				
T410P62G55	26	20FEB03	27MAR03	30,904.66	B6A																				
TW04 Retrieval																									
120.H10 Est Dilution Rights / Dissolution Behav for AP-105																									
T412N10A	21	15OCT02	12NOV02	7,213.40	B6A																				
T412N10C	126	13NOV02	15MAY03	37,314.40	B6A																				
T412N10D	116	27NOV02	15MAY03	124,007.00	B6A																				
T412N10E	42	16MAY03	16JUL03	23,334.43	B6A																				
120.N50 Design AP-105 Mixing & Retr Sys/Obt CD-3																									
T412N50A	377	03OCT11*	02APR13	2,827,300.00	B6A																				
120.N52 Procure Equipment for AP-105 Mixing & Retr Sys																									
T412N52001	0	03FEB12		0.00	B6A																				
T412N52002	300	03FEB12	11APR13	0.00	B6A																				
T412N52A	300*	03FEB12	11APR13	2,494,100.00	B6A																				
120.N55 Construct AP-105 Mixing and Retrieval System																									
T412N55001	35	03APR13	21MAY13	0.00	B6A																				
T412N55002	0	03APR13		0.00	B6A																				
T412N55003	370	03APR13	18SEP14	0.00	B6A																				
T412N55006	40	22MAY13	16JUL13	0.00	B6A																				
T412N55007	15	19JUL13	06AUG13	0.00	B6A																				
T412N55008	34	06AUG13	26SEP13	0.00	B6A																				
T412N55009	17	27SEP13	21OCT13	0.00	B6A																				
T412N55010	25	22OCT13	25NOV13	0.00	B6A																				
T412N55011	50	26NOV13	10FEB14	0.00	B6A																				
T412N55012	17	11FEB14	06MAR14	0.00	B6A																				
T412N55013	69	07MAR14	12JUN14	0.00	B6A																				
T412N55014	69	13JUN14	19SEP14	0.00	B6A																				
T412N55015	0		19SEP14	0.00	B6A																				
T412N55A	371*	03APR13	19SEP14	13,170,300.00	B6A																				
120.M60 Startup and Test AP-105 Mixing/Retr System																									
T412N60A0	0		02APR13	0.00	B6A																				
B6A LAW Ph 1 Ext Order Tk 6 - AP-105 Sht 1																									
TW01 Tank Waste Characterization																									
100.P62 Sample AP-105																									
Write Grab TSAP-AP-105																									
Plan/Schedule/Mat'l for Grab-AP-105																									
Acquire 5 Litre Grab Sample-AP-105																									
Grab Sample Analysis-AP-105																									
Issue Grab Data Report-AP-105																									
TW04 Retrieval																									
120.H10 Est Dilution Rights / Dissolution Behav for AP-105																									
Write Dilution and Dissolution Test Plan AP-105																									
Conduct 5-AP Dilution and Dissolution Test																									
Analyze Snpls from 5-AP Dilun/Dissolution Tests																									
Write/Rev/Approve/Issue 5-AP Diln/Dissn Tst Rpt																									
120.N50 Design AP-105 Mixing & Retr Sys/Obt CD-3																									
W-522 - Design Retrieval System Tank AP-105																									
Start Procurement AP-105																									
AP-105 Equipment Procurement																									
W-522 Procure AP-105 Mixing & Retrieval System																									
AP-105 MOB / Training / CWP																									
Start Construction AP-105																									
AP-105 Title III Engineering																									
AP-105 Remove Thermocouple Trees																									
AP-105 Remove Slurry Distributor																									
AP-105 Jumpers in Pili																									
AP-105 Install Transfer Pump																									
AP-105 Install Mixer Pump A																									
AP-105 Install Temp Probes																									
AP-105 Install CCTV Camera																									
AP-105 Install Field Instruments / Electrical																									
AP-105 Construction Acceptance / Closeout																									
Complete Construction - AP-105																									
W-522 Construct AP-105 Mixing & Retrieval System																									
Design Turnover to Startup																									

Write Grab TSAP-AP-105

Plan/Schedule/Mat'l for Grab-AP-105

Acquire 5 Ltr Grab Sample-AP-105

Grab Sample Analysis-AP-105

Issue Grab Data Report-AP-105

Write Dilution and Dissolution Test Plan AP-105

Conduct 5-AP Dilution and Dissolution Test

Analyze Smpls from 5-AP Dilutn/Dissolution Tests

Write/Rev/Approve/Issue 5-AP Dilutn/Dissn Tst Rpt

W-522 - Design Retrieval System Tank AP-105

Start Procurement AP-105

AP-105 Equipment Procurement

W-522 Procure AP-105 Mixing & Retrieval System

AP-105 MOB / Training / CWP

Start Construction AP-105

AP-105 Title III Engineering

AP-105 Remove Thermocouple Trees

AP-105 Remove Slurry Distributor

AP-105 Jumpers in Pili

AP-105 Install Transfer Pump

AP-105 Install Mixer Pump A

AP-105 Install Temp Probes

AP-105 Install CCTV Camera

AP-105 Install Field Instruments / Electrical

AP-105 Construction Acceptance / Closeout

Complete Construction - AP-105

W-522 Construct AP-105 Mixing & Retrieval System

Design Turnover to Startup

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412N60A0	0		19SEP14	0.00	B6A																					
T412N60A1	50	11JUL14	19SEP14	246,577.86	B6A																					
T412N60A2	42	23JUL14	19SEP14	177,048.61	B6A																					
T412N60A3	50	11JUL14	19SEP14	55,102.60	B6A																					
T412N60A4	42	23JUL14	19SEP14	29,238.35	B6A																					
T412N60B1	42	06AUG14	03OCT14	91,293.30	B6A																					
T412N60B2	62	04NOV14	04FEB15	246,319.36	B6A																					
T412N60C	21	07JAN15	04FEB15	60,975.97	B6A																					
T412N60D1	63	03APR13	01JUL13	111,756.66	B6A																					
T412N60D2	42	03NOV14	06JAN15	399,490.65	B6A																					
T412N60D3	21	07JAN15	04FEB15	42,167.25	B6A																					
T412N60E	30	22SEP14	31OCT14	210,854.25	B6A																					
T412N60F1	60	26JUN14	19SEP14	58,757.93	B6A																					
T412N60F2	50	11JUL14	19SEP14	60,862.26	B6A																					
T412N60G	0		04FEB15	0.00	B6A																					
120.N70 Perf Contractor Std Startup Review for AP-105																										
T412N70A	15	09FEB15	26FEB15	63,902.29	B6A																					
T412N70B	10	05FEB15	19FEB15	105,890.20	B6A																					
T412N70C	5	20FEB15	26FEB15	36,245.12	B6A																					
120.N75 Provide CD-4 Approval for AP-105																										
T412N75A	15	27FEB15	19MAR15	0.00	B6A																					
T412N75AM	0		19MAR15	0.00	B6A																					
120.N83 Perf Mgmt Self-Assmt for AP-105 Meeting Refr Sys																										
T412N83A	45	31JAN14	04APR14	21,248.79	B6A																					
T412N83B	40	07APR14	02JUN14	10,864.64	B6A																					
T412N83D	30	03JUN14	15JUL14	38,961.01	B6A																					
T412N83E	60	08NOV14	04FEB15	129,733.08	B6A																					
130.N25 Prepare Process Control Plan for AP-105																										
T413N25A	30	03APR13	14MAY13	26,807.97	B6A																					
T413N25B	22	15MAY13	14JUN13	33,949.59	B6A																					
T413N25D	20	17JUN13	15JUL13	5,489.16	B6A																					
T413N25E	40	01MAY17	26JUN17	17,716.00	B6A																					

Prep and issue Process Evaluation Report AP-105

- ☐ Prepare Draft PCP AP-105
- ☐ Review/Comment/Incorp Comments/Issue PCP AP-105
- ☐ Prepare ECNs and Revise PCP AP-105

- ☐ Develop Startup Notification Report AP-105
- ☐ Develop Plan of Action (POA) AP-105
- ☐ Develop Facility Plant Readiness Plan AP-105
- ☐ Conduct Plant Readiness Mgmt Self Assmt AP-105

- ☐ Provide CD-4 Approval for Tank AP-105
- ☐ Complete AP-105

- ☐ Perform Contr SSR for Tank AP-105
- ☐ Provide Tech/Admin SSR Suppl Tank AP-105
- ☐ Closeout SSR Comments Tank AP-105
- ☐ Complete ABU Checklist AP-105

- ☐ Prepare Operational Test Report for AP-105
- ☐ Perform PM Routines AP-105
- ☐ Prep AB Environmt Compl Hardware Matrix AP-105
- ☐ Prep AB Environmental Compl Ops Matrix AP-105
- ☐ Complete ABU Checklist AP-105

- ☐ Prepare Operational Test Procedures AP-105
- ☐ Perform Rqd Operational Tests for AP-105
- ☐ Perform Startup Operational Training AP-105
- ☐ Perform Drills AP-105
- ☐ Prep Startup Operational Training Matrix AP-105
- ☐ Prep Proc Chg Auth (PCA) Process - Maint AP-105
- ☐ Prep Proc Chg Auth (PCA) Process for Op AP-105
- ☐ Prepare New Maintenance Procedure AP-105
- ☐ Prepare New Operating Procedure AP-105

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
150.170 Dairy AP-105 Feed from AP-105 to BNFL Facility																										
T415N70A	5	17JUL17	21JUL17	4,757.00	B6B																					
T415N70B	11	20SEP17	30SEP17	35,574.06	B6B																					
TW06 Privatization Phase 1																										
350.220 Pretreat 22nd LAW Feed Batch																										
T435220A	30	01SEP17	30SEP17	0.00	B6B																					
350.225 Vitrify 22nd LAW Feed Batch																										
T435225A	151	01OCT17	28FEB18	0.00	B6B																					
350.230 Pretreat 23rd LAW Feed Batch																										
T435230A	30	30JAN18	28FEB18	0.00	B6B																					
350.235 Vitrify 23rd LAW Feed Batch																										
T435235A	153	01MAR18	31JUL18	0.00	B6B																					
T435235AM	0		31JUL18	0.00	B6B																					
Complete AP-105																										

PCA LAW Transfer Procedure AP-105 to BNFL
Xtr Wst: AP-105 Feed from AP-105 to BNFL

Pretreat 22nd LAW Feed Batch (AP-105 1st)

Vitrify 22nd LAW Feed Batch (AP-105 1st)

Pretreat 23rd LAW Feed Batch (AP-105 2nd)

Vitrify 23rd LAW Feed Batch (AP-105 2nd)

Complete AP-105

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B7A LAW Ph 1 Ext Order Tk 7 - AP-108 Sht 1																											
TW01 Tank Waste Characterization																											
100.P04 Sample AP-108																											
T410P04G51	10	06AUG02	19AUG02	5,828.25	B7A																						
T410P04G52	20	06AUG02*	03SEP02	2,445.18	B7A																						
T410P04G53	9	02OCT02	14OCT02	150,882.06	B7A																						
T410P04G54	86	15OCT02	19FEB03	533,230.10	B7A																						
T410P04G55	26	20FEB03	27MAR03	30,904.86	B7A																						
T410P04G56	10	29OCT02	11NOV02	35,085.87	B7A																						
TW04 Retrieval																											
120.Y10 Ext Dilution Repts (Dissolution Behav for AP-108)																											
T412Y10A	21	20FEB03	20MAR03	7,213.40	B7A																						
T412Y10C	126	21MAR03	17SEP03	37,314.40	B7A																						
T412Y10D	116	04APR03	17SEP03	124,007.00	B7A																						
T412Y10E	42	18SEP03	14NOV03	23,334.43	B7A																						
120.Y60 Design AP-108 Mixing & Retr Sys/Obi CD-3																											
T412Y60A	353	01JUN10*	21OCT11	2,827,300.00	B7A																						
120.Y52 Procure Equipment for AP-108 Mixing & Retr Sys																											
T412Y52A	273	24OCT11	20NOV12	2,494,100.00	B7A																						
120.Y65 Construct AP-108 Mixing and Retrieval System																											
T412Y55A	493	03DEC12*	13NOV14	13,170,300.00	B7A																						
120.Y60 Startup and Test AP-108 Mixing/Retr System																											
T412Y60A0	0		21OCT11	0.00	B7A																						
T412Y60A00	0		13NOV14	0.00	B7A																						
T412Y60A1	50	05SEP14	13NOV14	246,577.86	B7A																						
T412Y60A2	42	17SEP14	13NOV14	177,048.61	B7A																						
T412Y60A3	50	05SEP14	13NOV14	65,102.60	B7A																						
T412Y60A4	42	17SEP14	13NOV14	29,238.35	B7A																						
T412Y60B1	42	01OCT14	01DEC14	91,283.30	B7A																						
T412Y60B2	62	05JAN15	01APR15	246,319.36	B7A																						
T412Y60C	21	04MAR15	01APR15	60,975.97	B7A																						
T412Y60D1	63	25OCT12*	28JAN13	111,758.66	B7A																						
T412Y60D2	42	02JAN15	03MAR15	399,490.85	B7A																						
T412Y60D3	21	04MAR15	01APR15	42,167.25	B7A																						
T412Y60E	30	14NOV14	31DEC14	210,854.25	B7A																						
T412Y60F1	60	21AUG14	13NOV14	56,757.93	B7A																						
T412Y60F2	50	05SEP14	13NOV14	60,862.26	B7A																						

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412Y60G	0		01APR15	0.00	B7A																					
120.Y70 Perf Contractor Sid Startup Review for AP-108																										
T412Y70A	15	02APR15	22APR15	63,802.28	B7A																					
T412Y70B	10	02APR15	15APR15	105,880.20	B7A																					
T412Y70C	5	16APR15	22APR15	36,245.12	B7A																					
120.Y75 Provide CD-4 Approval for AP-108																										
T412Y75A	15	23APR15	13MAY15	0.00	B7A																					
T412Y75AM	0		13MAY15	0.00	B7A																					
120.Y83 Perf Mgmt Self-Assmt for AP-108 Mixing Ratr Sys																										
T412Y83A	45	19FEB13	22APR13	21,248.79	B7A																					
T412Y83B	40	23APR13	18JUN13	10,864.64	B7A																					
T412Y83D	30	19JUN13	31JUL13	38,961.01	B7A																					
T412Y83E	60	07JAN15	01APR15	129,733.08	B7A																					
130.Y25 Prepare Process Control Plan for AP-108																										
T413Y25A	30	24OCT11	08DEC11	28,807.97	B7A																					
T413Y25B	22	07DEC11	10JAN12	33,948.69	B7A																					
T413Y25D	20	11JAN12	07FEB12	5,489.16	B7A																					
T413Y25E	40	01MAR18	25APR18	17,716.00	B7A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
B7B LAW Ph 1 Ext Order Tr 7 - AP-108 Sht 2																											
TW01 Tank Waste Characterization																											
100.P03 Samp/Anly AP-108 Samps per LAW DQO AP-108																											
T410P05G51	10	13FEB14	27FEB14	564.08	B7B																						
T410P05G52	20	13FEB14*	13MAR14	15,992.85	B7B																						
T410P05G53	9	20MAY15	02JUN15	150,882.06	B7B																						
T410P05G54	86	03JUN15	02OCT15	1,400,039.03	B7B																						
T410P05G55	26	05OCT15	08NOV15	30,904.66	B7B																						
108.P08 Provide AP-108 Samples from AP-108 to BNFL																											
T410P05GHL	7	03JUN15	09JUN15	10,529.23	B7B																						
TW04 Retrieval																											
150.Y05 Mix AP-108 Feed In AP-108																											
T415Y05A	6	14MAY15	19MAY15	32,786.22	B7B																						
150.Y25 Prov AP-108 Feed Bich Info (AP-108) to DOE-ORP																											
T415Y25A	2	10NOV15	11NOV15	645.48	B7B																						
T415Y25B	5	12NOV15	18NOV15	483.40	B7B																						
T415Y25BM	0		18NOV15	0.00	B7B																						
150.Y30 Provide Approval to Deliver LAW Feed Batch #24																											
T415Y30A	30	19NOV15	18DEC15	0.00	B7B																						
150.Y35 Deliver AP-108 Feed from AP-108 to BNFL Facility																											
T415Y35A	5	13DEC17*	19DEC17	4,757.00	B7B																						
T415Y35B	11	18FEB18	28FEB18	35,574.06	B7B																						
TW06 Privatization Phase 1																											
350.240 Pretreat 24th LAW Feed Batch																											
T435240A	30	02JUL18	31JUL18	0.00	B7B																						
350.245 Verify 24th LAW Feed Batch																											
T435245A	243	01AUG18	31MAR19	0.00	B7B																						
T435245AM	0		31MAR19	0.00	B7B																						

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Write Grab TSAP-AP-108

Plan/Schedule/Mat'l for Grab-AP-108

Acquire 5 Litre Grab Sample-AP-108

Grab Sample Analysis-AP-108

Issue Grab Data Report-AP-108

Ship Hedgehog Liquid, Grab-AP-108

Mix AP-108 Feed in AP-108

Draft Transmittal Data to DOE-ORP for AP-108

Obtain CHG Appr for Transmittal Ltrs AP-108

Complete AP-108

Provide Approval to Xtr AP-108 Feed

PCA LAW Transfer Procedure AP-108 to BNFL

Xtr Wst: AP-108 Feed from AP-108 to BNFL

Pretreat 24th LAW Feed Batch (AP-108)

Verify 24th LAW Feed Batch (AP-108)

Complete AP-108

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5E1113	10	12NOV01	27NOV01	0.00	C1A	Procurement Specifications																				
SW5E1114	10	12NOV01	27NOV01	0.00	C1A	Calculations																				
SW5E1115	3	28NOV01	30NOV01	0.00	C1A	Checking/Internal Reviews																				
SW5E1116	3	03DEC01	05DEC01	0.00	C1A	Interdiscipline Reviews																				
SW5E1117	4	08DEC01	11DEC01	0.00	C1A	Client Reviews																				
SW5E1118	20	12NOV01	11DEC01	0.00	C1A	Support Activities for Engineering																				
SW5E1119	0		11DEC01	0.00	C1A	30% Design Review																				
SW5E1121	5	12DEC01	18DEC01	0.00	C1A	Drawings																				
SW5E1122	5	12DEC01	18DEC01	0.00	C1A	Construction Specifications																				
SW5E1123	5	12DEC01	18DEC01	0.00	C1A	Procurement Specifications																				
SW5E1124	5	12DEC01	18DEC01	0.00	C1A	Calculations																				
SW5E1125	2	18DEC01	20DEC01	0.00	C1A	Checking/Internal Reviews																				
SW5E1126	1	21DEC01	21DEC01	0.00	C1A	Interdiscipline Reviews																				
SW5E1127	2	28DEC01	27DEC01	0.00	C1A	Client Reviews																				
SW5E1128	10	12DEC01	27DEC01	0.00	C1A	Support Activities for Engineering																				
SW5E1129	0		27DEC01	0.00	C1A	80% Design Review																				
SW5E1131	5	28DEC01	04JAN02	0.00	C1A	Drawings																				
SW5E1132	5	28DEC01	04JAN02	0.00	C1A	Construction Specifications																				
SW5E1134	5	28DEC01	04JAN02	0.00	C1A	Calculations																				
SW5E1135	2	28DEC01	31DEC01	0.00	C1A	Checking/Internal Reviews																				
SW5E1136	2	07JAN02	08JAN02	0.00	C1A	Interdiscipline Reviews																				
SW5E1137	3	08JAN02	11JAN02	0.00	C1A	Client Reviews																				
SW5E1138	10	28DEC01	11JAN02	0.00	C1A	Support Activities for Engineering																				
SW5E1139	0		11JAN02	0.00	C1A	90% Design Review																				
SW5E1141	4	14JAN02	17JAN02	0.00	C1A	Drawings																				
SW5E1142	4	14JAN02	17JAN02	0.00	C1A	Support Activities for Engineering																				
SW5E1201	44	12NOV01	17JAN02	0.00	C1A	AZ Definitive Design - Engineering Support																				
SW5E1202	0		17JAN02	0.00	C1A	Complete AZ Definitive Design																				
250,235 Startup and Test W-314 Phase 1 AZ TF Upgrade						AZ TF Upgrades - Test/Turnover/Accept - DD																				
SW25Z35A	120	01OCT98	24MAR00	41,224.77	C1A	AZ TF Upgrades Test/Turnover/Accept (FY00)																				
SW25Z35B	83	03JUL00	28SEP00	44,818.00	C1A	AZ TF Upgrades Test/Turnover/Accept (FY01)																				
SW25Z35C	251	02OCT00	28SEP01	190,782.82	C1A	AZ TF Upgrades Test/Turnover/Accept (FY02)																				
SW25Z35D	252	01OCT01	30SEP02	102,088.48	C1A	AZ TF Upgrades Test/Turnover/Accept (FY03)																				
SW25Z35E	115	01OCT02	18MAR03	23,676.45	C1A	Complete AZ Farm Upgrades																				
SW25Z35EM	0		18MAR03	0.00	C1A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
250.745 Construct W-314 Phase 2 AZ Farm Upgrades																										
SW2SZ45100	216	12NOV01*	20SEP02	667,581.17	C1A																					
SW2SZ45102	60	21JAN02	15APR02	91,910.85	C1A																					
SW2SZ45108	111	16APR02	20SEP02	1,827,119.13	C1A																					
SW2SZ45109	0	18JAN02		0.00	C1A																					
SW2SZ4510A	140	14MAR02	30SEP02	280,782.87	C1A																					
SW2SZ4510B	15	01OCT02	21OCT02	31,458.83	C1A																					
SW2SZ45116	111	16APR02	20SEP02	239,083.36	C1A																					
SW3C5E1A	44	12NOV01*	17JAN02	0.00	C1A																					
SW3C5E2A	60	18JAN02	12APR02	0.00	C1A																					
SW3C5E3A	60	18JAN02	12APR02	0.00	C1A																					
SW3C5E4A	112	15APR02	20SEP02	0.00	C1A																					
SW5E1203	0	15APR02		0.00	C1A																					
SW5E1204	0		21OCT02	0.00	C1A																					
SW5E2111	133	15APR02	21OCT02	0.00	C1A																					
SW5E2112	133	15APR02	21OCT02	0.00	C1A																					
SW5E2113	133	15APR02	21OCT02	0.00	C1A																					
SW5E2114	155	14MAR02	21OCT02	0.00	C1A																					
SW5E2115	133	15APR02	21OCT02	0.00	C1A																					
SW5E2116	134	14MAR02	20SEP02	0.00	C1A																					
SW5E2117	133	15APR02	21OCT02	0.00	C1A																					
SW5E2118	134	14MAR02	20SEP02	0.00	C1A																					
SW5E2119	133	15APR02	21OCT02	0.00	C1A																					
SW5E2121	133	15APR02	21OCT02	0.00	C1A																					
SW5E2131	155	14MAR02	21OCT02	0.00	C1A																					
SW5E3A00	60	21JAN02	15APR02	0.00	C1A																					
SW5E4A08A	3	23APR02	25APR02	0.00	C1A																					
SW5E4A08B	6	15APR02	22APR02	0.00	C1A																					
SW5E4B08A	3	08MAY02	08MAY02	0.00	C1A																					
SW5E4B08B	6	26APR02	03MAY02	0.00	C1A																					
SW5E4J22B	8	09MAY02	20MAY02	0.00	C1A																					
SW5E4J22C	8	21MAY02	31MAY02	0.00	C1A																					
SW5E4J22D	5	03JUN02	07JUN02	0.00	C1A																					
SW5E4J22E	2	11JUN02	12JUN02	0.00	C1A																					
SW5E4J22F	1	10JUN02	10JUN02	0.00	C1A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5E4J26A	5	11JUN02	17JUN02	0.00	C1A																					
SW5E4J26C	5	18JUN02	24JUN02	0.00	C1A																					
SW5E4J27A	10	25JUN02	06JUL02	0.00	C1A																					
SW5E4J27B	2	10JUL02	11JUL02	0.00	C1A																					
SW5E4J27C	25	12JUL02	15AUG02	0.00	C1A																					
SW5E4J28	15	16AUG02	04SEP02	0.00	C1A																					
SW5E4J29A	10	09SEP02	20SEP02	0.00	C1A																					
SW5E4J29B	10	09SEP02	20SEP02	0.00	C1A																					
SW5E4J29C	10	09SEP02	20SEP02	0.00	C1A																					
SW5E4N	112	15APR02	20SEP02	0.00	C1A																					
SW5E4P	112	15APR02	20SEP02	0.00	C1A																					
SW5E6100	112	15APR02	20SEP02	0.00	C1A																					
250.250 Construct W-314 Phase 1 AZ Farm Upgrades																										
SW25Z50A	63	03JUL00	29SEP00	175,139.01	C1A																					
SW25Z50B	251	02OCT00	28SEP01	384,811.80	C1A																					
SW25Z50C	38	01OCT01	21NOV01	470,199.30	C1A																					
SW25Z50D	60	24MAR00	16JUN00	289,076.85	C1A																					
SW25Z50D1	0	16MAR00		0.00	C1A																					
SW25Z50D3	0		22SEP00	0.00	C1A																					
SW25Z50E	63	03JUL00	29SEP00	689,851.73	C1A																					
SW25Z50E01	139	16MAR00	29SEP00	0.00	C1A																					
SW25Z50E02	0	03JUL00		0.00	C1A																					
SW25Z50E08	0	19JUL00		0.00	C1A																					
SW25Z50E09	63	03JUL00	29SEP00	0.00	C1A																					
SW25Z50E31	0	01AUG00		0.00	C1A																					
SW25Z50E33	43	01AUG00	29SEP00	0.00	C1A																					
SW25Z50F	251	02OCT00	28SEP01	3,470,134.83	C1A																					
SW25Z50F01	251	02OCT00	28SEP01	0.00	C1A																					
SW25Z50F08	251	02OCT00	28SEP01	0.00	C1A																					
SW25Z50F10	251	02OCT00	28SEP01	0.00	C1A																					
SW25Z50F11	251	02OCT00	28SEP01	0.00	C1A																					
SW25Z50F20	0	15AUG00		0.00	C1A																					
SW25Z50F89	0		27MAR01	0.00	C1A																					
SW25Z50F8C	0		03MAY01	0.00	C1A																					
SW25Z50F8M	0		10APR01	0.00	C1A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SWZ5Z50G	38	01OCT01	21NOV01	4,351,848.07	C1A																					
SWZ5Z50G01	38	01OCT01	21NOV01	0.00	C1A																					
SWZ5Z50G03	38	01OCT01	21NOV01	0.00	C1A																					
SWZ5Z50G05	38	01OCT01	21NOV01	0.00	C1A																					
SWZ5Z50G07	0		17MAY01	0.00	C1A																					
SWZ5Z50G08	64	18MAY01	17AUG01	0.00	C1A																					
SWZ5Z50G09	67	20AUG01	21NOV01	0.00	C1A																					
SWZ5Z50G10	0		21NOV01	0.00	C1A																					
SWZ5Z50H	60	03FEB00	27APR00	45,259.08	C1A																					
SWZ5Z50J	63	03JUL00	29SEP00	157,656.49	C1A																					
SWZ5Z50K	251	02OCT00	28SEP01	391,418.37	C1A																					
SWZ5Z50L	38	01OCT01	21NOV01	277,315.66	C1A																					
SWZ5Z50L1	63	03JUL00	29SEP00	0.00	C1A																					
SWZ5Z50L2	63	03JUL00	29SEP00	0.00	C1A																					
SWZ5Z50L3	63	03JUL00	29SEP00	0.00	C1A																					
SWZ5Z50L4	221	02OCT00	16AUG01	0.00	C1A																					
SWZ5Z50L5	221	02OCT00	18AUG01	0.00	C1A																					
SWZ5Z50L6	251	02OCT00	28SEP01	0.00	C1A																					
SWZ5Z50M	63	03JUL00	29SEP00	76,883.29	C1A																					
SWZ5Z50N	251	02OCT00	28SEP01	465,748.22	C1A																					
SWZ5Z50P	38	01OCT01	21NOV01	569,249.85	C1A																					
SWZ50073	5	16MAR00	22MAR00	0.00	C1A																					
SWZ50074	3	23MAR00	27MAR00	0.00	C1A																					
SWZ50075	13	26MAR00	13APR00	0.00	C1A																					
SWZ50076	7	14APR00	24APR00	0.00	C1A																					
SWZ50077	3	25APR00	27APR00	0.00	C1A																					
SWZ50078	10	26APR00	11MAY00	0.00	C1A																					
SWZ50079	3	19JUN00	21JUN00	0.00	C1A																					
SWZ50080	11	20JUN00	05JUL00	0.00	C1A																					
SWZ50081	2	08JUL00	07JUL00	0.00	C1A																					
SWZ50082	4	10JUL00	13JUL00	0.00	C1A																					
SWZ50083	5	14JUL00	20JUL00	0.00	C1A																					
SWZ50095	10	03JUL00	17JUL00	0.00	C1A																					
SWZ50096	10	18JUL00	31JUL00	0.00	C1A																					

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
SWZ50097	10	09AUG00	22AUG00	0.00	C1A	Fab Nozzle Seals (12)																				
SWZ50098	13	03JUL00	20JUL00	0.00	C1A	Procure Materials for Shop Fabrication																				
SWZ50099	16	18JUL00	08AUG00	0.00	C1A	FAB NOZZLE ASSEMBLIES U11U12																				
SWZ50100	16	18JUL00	08AUG00	0.00	C1A	FAB NOZZLE ASSEMBLIES U13																				
SWZ50101	16	01AUG00	22AUG00	0.00	C1A	Fab U12AU13A Drain Jumper & Handle																				
SWZ50102	10	08AUG00	21AUG00	0.00	C1A	FAB 02A VALVE STEM AND LD SLEEVES																				
SWZ50103	10	08AUG00	21AUG00	0.00	C1A	FAB 01A VALVE STEM AND LD SLEEVES																				
SWZ50104	10	22AUG00	05SEP00	0.00	C1A	Fab 02A Drain Guide, Seal, & Handle																				
SWZ50105	15	22AUG00	12SEP00	0.00	C1A	Fab 01A Drain Guide, Seal & Handle																				
SWZ50107	13	01SEP00	20SEP00	0.00	C1A	JCS-XX-XX-XXXXX 01A Pump Pit PrepPaint																				
SWZ50108	13	15AUG00	31AUG00	0.00	C1A	JCS-XX-XX-XXXXX 02A Pump Pit PrepPaint																				
SWZ50109	10	15AUG00	28AUG00	0.00	C1A	CWP-XX-XX-XX PH Painting																				
SWZ50110	1	17OCT00	17OCT00	0.00	C1A	INSPECT EXISTING 01A PIT COATING (LMHC)																				
SWZ50111	10	30OCT00	10NOV00	0.00	C1A	CLEAN AND PREP 01A PIT SURFACES																				
SWZ50112	10	21NOV00	08DEC00	0.00	C1A	CLEAN AND PREP 02A PIT SURFACES																				
SWZ50113	10	13NOV00	28NOV00	0.00	C1A	TOUCHUP PIT 01A COATING																				
SWZ50114	10	07DEC00	20DEC00	0.00	C1A	TOUCHUP 02A PIT COATING																				
SWZ50115	13	01AUG00	17AUG00	0.00	C1A	JCS XX-XX-XXXXX 01A PH Upgrades Mechanical																				
SWZ50115A	10	01AUG00	14AUG00	0.00	C1A	CWP XX-XX-XXX 01A Cover Block Mods																				
SWZ50116	6	10AUG00	17AUG00	0.00	C1A	JCS XX-XX-XXXXX PIT RAD SURVEY																				
SWZ50117	5	19SEP00	25SEP00	0.00	C1A	Setup Weather Enclosure For Cover Blocks																				
SWZ50118	10	26SEP00	09OCT00	0.00	C1A	JCS XX-XX-XXXXX Perform DOP Test on Blue Max																				
SWZ50119	7	18AUG00	28AUG00	0.00	C1A	Assemble Containment Tent																				
SWZ50120	1	19SEP00	19SEP00	0.00	C1A	MOB 110 TON CRANE																				
SWZ50121	1	19SEP00	19SEP00	0.00	C1A	MOB BURIAL BOXES																				
SWZ50122	1	18SEP00	14SEP00	0.00	C1A	Place Containment Tent Over Pit																				
SWZ50123	5	19SEP00	25SEP00	0.00	C1A	Construct Ante Room & Catwalks																				
SWZ50124	10	26SEP00	09OCT00	0.00	C1A	Assemble Shield Walls & Mirrors																				
SWZ50126	1	10OCT00	10OCT00	0.00	C1A	PREPARE COVER BLOCKS FOR REMOVAL																				
SWZ50127	2	11OCT00	12OCT00	0.00	C1A	POWER WASH & SPRAY FIXATIVE																				
SWZ50128	2	13OCT00	19OCT00	0.00	C1A	PULL COVER BLOCKS																				
SWZ50129	1	17OCT00	17OCT00	0.00	C1A	MAP PIT (HPT)																				
SWZ50130	3	17OCT00	19OCT00	0.00	C1A	DECON COVER BLOCKS																				
SWZ50131	2	20OCT00	23OCT00	0.00	C1A	SETUP COVER BLOCK CRIBBING																				

					EY00	EY01	EY02	EY03	EY04	EY05	EY06	EY07	EY08	EY09	EY10	EY11	EY12	EY13	EY14	EY15	EY16	EY17	EY18	EY19	EY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
SWZ50132	1	20OCT00	20OCT00	0.00	C1A	Scan Cover Blocks																			
SWZ50133	2	31OCT00	01NOV00	0.00	C1A	ENGINEERING EVALUATION OF CORES																			
SWZ50134	1	24OCT00	24OCT00	0.00	C1A	DEMOB 110 TON CRANE																			
SWZ50135	5	24OCT00	30OCT00	0.00	C1A	CORE DRILL COVER BLOCKS																			
SWZ50136	2	15AUG00	16AUG00	0.00	C1A	PREP STENCILS FOR GRAPHICS																			
SWZ50137	10	31OCT00	13NOV00	0.00	C1A	INSTALL PENETRATION SLEEVES																			
SWZ50138	5	14NOV00	20NOV00	0.00	C1A	COAT COVER BLOCKS																			
SWZ50139	2	21NOV00	22NOV00	0.00	C1A	PAINT ID ON COVER BLOCKS																			
SWZ50140	10	01AUG00	14AUG00	0.00	C1A	CWP-XX-XX 01A PH Mechanical																			
SWZ50142	15	18AUG00	08SEP00	0.00	C1A	EXCAVATE FOR CORE DRILLS																			
SWZ50143	5	11SEP00	15SEP00	0.00	C1A	CONSTRUCT PIT DECKING																			
SWZ50144	2	18OCT00	19OCT00	0.00	C1A	Install Nozzle Seats (6)																			
SWZ50145	12	30OCT00	14NOV00	0.00	C1A	CORE DRILLS FOR NEW NOZZLE PENETRATION																			
SWZ50146	4	15NOV00	20NOV00	0.00	C1A	INSTALL AND GROUT U11/U12 Nozzles																			
SWZ50147	2	27NOV00	28NOV00	0.00	C1A	INSTALL U12A DRAIN JUMPER																			
SWZ50148	2	21NOV00	22NOV00	0.00	C1A	Photogrammetry																			
SWZ50149	2	21NOV00	22NOV00	0.00	C1A	Nozzle Cathodic Bonding																			
SWZ50150	3	29NOV00	01DEC00	0.00	C1A	INSTALL DRAIN SEAL																			
SWZ50151	2	04DEC00	05DEC00	0.00	C1A	TEST DRAIN SEAL																			
SWZ50153	4	24JAN01	29JAN01	0.00	C1A	INSTALL COVER BLOCKS																			
SWZ50154	1	04DEC00	04DEC00	0.00	C1A	MOB 110 TON CRANE																			
SWZ50155	10	30JAN01	12FEB01	0.00	C1A	Remove Containment Tent																			
SWZ50156	3	13FEB01	15FEB01	0.00	C1A	REMOVE PIT DECKING																			
SWZ50157	7	16FEB01	27FEB01	0.00	C1A	BACKFILL EXCAVATIONS																			
SWZ50158	4	18JUL00	21JUL00	0.00	C1A	CWP-XX-XX SN-431 Pipeline & Nozzle Excavation																			
SWZ50159	6	18JUL00	25JUL00	0.00	C1A	OBTAIN EXCAVATION PERMIT																			
SWZ50160	111	27JUL00	05JAN01	0.00	C1A	PIPELINE GENERAL REQUIREMENTS																			
SWZ50160A	52	19JAN01	03APR01	0.00	C1A	PIPELINE GENERAL REQUIREMENTS FY01																			
SWZ50161	5	27JUL00	02AUG00	0.00	C1A	MOBILIZATION																			
SWZ50162	10	13JUL00	28JUL00	0.00	C1A	JCS XX-XX-XXXXX Decon of Risers (Downposting)																			
SWZ50163	5	03AUG00	09AUG00	0.00	C1A	LOCK & TAG																			
SWZ50164	6	18JUL00	28JUL00	0.00	C1A	JCS XX-XX-XXXXX Excavate for Install SN-431																			
SWZ50165	3	03AUG00	07AUG00	0.00	C1A	REMOVE AND STORE INTERFERING STRUCTURES																			
SWZ50166	30	10AUG00	21SEP00	0.00	C1A	EXC TO 10" BELOW PIPE C/L SHORE WHERE REQ																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SWZ50212	10	27OCT00	09NOV00	0.00	C1A	INSTALL MISSILE SHIELD AT LD PANELS																				
SWZ50213	7	13FEB01	22FEB01	0.00	C1A	INSTALL JUNCTION BOXES																				
SWZ50214	5	22FEB01	28FEB01	0.00	C1A	INSTALL ENCASEMENT LD																				
SWZ50215	17	01MAR01	23MAR01	0.00	C1A	PULL & TERMINATE 01A WIRE																				
SWZ50216	10	26MAR01	06APR01	0.00	C1A	ELECTRICAL/CONTINUITY TESTING 01A																				
SWZ50217	5	09APR01	13APR01	0.00	C1A	FUNCTIONAL TEST LD 309																				
SWZ50218	5	16APR01	20APR01	0.00	C1A	LEAK DETECTION ATP LD 309 01A																				
SWZ50220	10	20APR01	03MAY01	0.00	C1A	LEAK DETECTION ATP REWORK																				
SWZ50221	10	04MAY01	17MAY01	0.00	C1A	LEAK DETECTION OYP LD 309																				
SWZ50251	10	18AUG00	31AUG00	0.00	C1A	JCS XX-XX-XXXXX 02A Cover Block Mods																				
SWZ50252	10	15AUG00	28AUG00	0.00	C1A	CWP-XX-XX Cover Block Mods																				
SWZ50253	5	01SEP00	08SEP00	0.00	C1A	Setup Weather Enclosure For Cover Blocks																				
SWZ50256	8	29AUG00	08SEP00	0.00	C1A	Assemble Containment Tent																				
SWZ50257	1	25OCT00	25OCT00	0.00	C1A	MOB 110 TON CRANE																				
SWZ50258	5	29AUG00	05SEP00	0.00	C1A	PREP STENCILS FOR GRAPHICS																				
SWZ50259	1	12OCT00	12OCT00	0.00	C1A	MOB BURIAL BOXES																				
SWZ50260	3	09OCT00	11OCT00	0.00	C1A	Place Containment Tent Over Pit																				
SWZ50261	5	12OCT00	18OCT00	0.00	C1A	Construct Aris Room & Catwalks																				
SWZ50262	1	02NOV00	02NOV00	0.00	C1A	PREP COVER BLOCKS FOR REMOVAL																				
SWZ50263	3	03NOV00	07NOV00	0.00	C1A	POWER WASH & SPRAY FIXATIVE																				
SWZ50264	2	08NOV00	09NOV00	0.00	C1A	PULL COVER BLOCKS																				
SWZ50265	1	10NOV00	10NOV00	0.00	C1A	MAP PIT (HPT)																				
SWZ50266	3	10NOV00	14NOV00	0.00	C1A	DECON COVER BLOCKS																				
SWZ50267	2	15NOV00	18NOV00	0.00	C1A	SETUP COVER BLOCK CRIBBING																				
SWZ50268	1	15NOV00	15NOV00	0.00	C1A	Scan Cover Blocks																				
SWZ50269	1	17NOV00	17NOV00	0.00	C1A	DEMOB 110 TON CRANE																				
SWZ50270	6	17NOV00	28NOV00	0.00	C1A	CORE DRILL COVER BLOCKS																				
SWZ50271	5	29NOV00	09DEC00	0.00	C1A	ENGINEERING EVALUATION OF CORE DRILLS																				
SWZ50272	6	08DEC00	13DEC00	0.00	C1A	INSTALL PENETRATION SLEEVES																				
SWZ50273	5	14DEC00	20DEC00	0.00	C1A	COAT COVER BLOCKS																				
SWZ50274	2	21DEC00	22DEC00	0.00	C1A	PAINT ID ON COVER BLOCKS																				
SWZ50275	10	01SEP00	15SEP00	0.00	C1A	CWP-X-XX 02A Pit Mechanical																				
SWZ50276	13	01SEP00	20SEP00	0.00	C1A	JCS-XX-XX-XXXXX 02A Pit Mechanical																				
SWZ50277	15	11SEP00	26SEP00	0.00	C1A	EXCAVATE FOR CORE DRILLS																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SWZ50278	5	02OCT00	08OCT00	0.00	C1A	CONSTRUCT PIT DECKING																				
SWZ50279	3	08NOV00	10NOV00	0.00	C1A	Install Nozzle Seals (6)																				
SWZ50280	8	12DEC00	21DEC00	0.00	C1A	Core Drill for New Nozzle Penetrations																				
SWZ50281	10	22DEC00	09JAN01	0.00	C1A	INSTALL AND GROUT U13 NOZZLE																				
SWZ50282	3	21DEC00	27DEC00	0.00	C1A	INSTALL DRAIN SEAL																				
SWZ50283	2	28DEC00	28DEC00	0.00	C1A	TEST DRAIN SEAL																				
SWZ50284	1	28DEC00	28DEC00	0.00	C1A	MOB 110 TON CRANE																				
SWZ50285	2	10JAN01	11JAN01	0.00	C1A	Photogrammetry																				
SWZ50286	2	10JAN01	11JAN01	0.00	C1A	Nozzle Cathodic Bonding																				
SWZ50287	2	23FEB01	23FEB01	0.00	C1A	INSTALL COVER BLOCKS																				
SWZ50288	5	28FEB01	02MAR01	0.00	C1A	Remove Containment Tent																				
SWZ50290	3	05MAR01	07MAR01	0.00	C1A	REMOVE PIT DECKING																				
SWZ50291	12	08MAR01	23MAR01	0.00	C1A	BACKFILL NOZZLE EXCAVATIONS																				
SWZ50292	17	01SEP00	24SEP00	0.00	C1A	JCS XX-XX-XXXXX Leak Detection Panel Install																				
SWZ50293	15	28SEP00	18OCT00	0.00	C1A	EXCAVATE 02A CONDUIT																				
SWZ50294	5	19OCT00	26OCT00	0.00	C1A	SANDBED 02A CONDUIT																				
SWZ50295	20	26OCT00	22NOV00	0.00	C1A	INSTALL 02A CONDUIT																				
SWZ50296	5	18OCT00	24OCT00	0.00	C1A	Install LD Panel 307																				
SWZ50298	5	11OCT00	17OCT00	0.00	C1A	INSTALL LD PANEL 308																				
SWZ50299	20	11DEC00	10JAN01	0.00	C1A	PULL & TERMINATE 02A WIRE																				
SWZ50302	5	02MAR01	08MAR01	0.00	C1A	FUNCTIONAL TEST LD 306/307																				
SWZ50303	10	27NOV00	08DEC00	0.00	C1A	BACKFILL 02A CONDUIT																				
SWZ50304	5	28FEB01	02MAR01	0.00	C1A	INSTALL 02A PIT LD																				
SWZ50305	7	05MAR01	13MAR01	0.00	C1A	INSTALL JUNCTION BOXES																				
SWZ50306	5	14MAR01	20MAR01	0.00	C1A	LEAK DETECTION ATP LD 308																				
SWZ50307	5	21MAR01	27MAR01	0.00	C1A	LEAK DETECTION ATP REWORK																				
SWZ50308	10	28MAR01	10APR01	0.00	C1A	LEAK DETECTION OTP LD 306 02A																				
SWZ50309	2	11JAN01	12JAN01	0.00	C1A	Install RC-AZ-01 Relay Cabinet in 801-A Bldg.																				
SWZ50310	10	02FEB01	15FEB01	0.00	C1A	Field Run Conduit From RC-AZ-01																				
SWZ50311	7	16FEB01	27FEB01	0.00	C1A	Pull Wire Continuity Test & Terminate																				
SWZ50312	6	20OCT00	27OCT00	0.00	C1A	Remove 01A Pit Debris																				
SWZ50313	6	13NOV00	20NOV00	0.00	C1A	Remove 02A Pit Debris																				
SWZ50314	3	04DEC00	04DEC00	0.00	C1A	HAUL BURIAL BOX																				
SWZ50315	3	28DEC00	02JAN01	0.00	C1A	HAUL BURIAL BOX																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SWZ50352	6	06DEC00	13DEC00	0.00	C1A	Install Pipe Trench Supports																				
SWZ50353	2	08MAR01	08MAR01	0.00	C1A	PUMP CDF BEDDING UP TO PIPE CENTERLINE																				
SWZ50354	15	07MAR01	27MAR01	0.00	C1A	COMPLETE BACKFILL OF PIPING																				
SWZ50355	5	28MAR01	03APR01	0.00	C1A	Stabilize Trench Excavation																				
SWZ50356	0		03APR01	0.00	C1A	Complete SN-432 Transfer Line																				
SWZ50357	13	27SEP00	13OCT00	0.00	C1A	JCS XX-XX-XXXXXX SN-432 PIPELINE INSTALLATION																				
SWZ50358	10	27SEP00	10OCT00	0.00	C1A	CWP-XX-XX PIPELINE INSTALLATION																				
SWZ50359	10	14DEC00	29DEC00	0.00	C1A	POSITION SPOOLS ON PIPE SUPPORTS																				
SWZ50360	13	20DEC00	10JAN01	0.00	C1A	Fltup Weld & NDE 3" Pipe																				
SWZ50361	3	02JAN01	04JAN01	0.00	C1A	Install Encasement Test/D Riser																				
SWZ50362	4	11JAN01	16JAN01	0.00	C1A	Mechanically Clean 3" Pipe																				
SWZ50363	4	17JAN01	22JAN01	0.00	C1A	HYDROTEST 3" AND BLOWDOWN PIPE																				
SWZ50364	13	17JAN01	02FEB01	0.00	C1A	Fltup, Weld & NDE 6" Pipe																				
SWZ50365	6	02FEB01	09FEB01	0.00	C1A	Mechanically Clean 6" Pipe																				
SWZ50366	2	12FEB01	13FEB01	0.00	C1A	Pneumatic Test 6" Pipe																				
SWZ50367	2	14FEB01	15FEB01	0.00	C1A	SURVEY PIPE LOCATION FOR LINE & GRADE																				
SWZ50368	12	14FEB01	02MAR01	0.00	C1A	COAT 6" PIPE WELDMENT AREAS WITH SPC																				
SWZ50370	10	11OCT00	24OCT00	0.00	C1A	CWP-XX-XX 3" Drain Line Excavation																				
SWZ50371	6	18JUL00	25JUL00	0.00	C1A	OBTAIN EXCAVATION PERMIT																				
SWZ50372	15*	26JUL00	09MAR01	0.00	C1A	PIPELINE GENERAL REQUIREMENTS (Hammock)																				
SWZ50373	5	28JUL00	01AUG00	0.00	C1A	MOBILIZATION																				
SWZ50374	10	16OCT00	27OCT00	0.00	C1A	JCS XX-XX-XXXXXX Riser Decont/Downposting																				
SWZ50375	5	02AUG00	08AUG00	0.00	C1A	LOCK & TAG																				
SWZ50376	13	11OCT00	27OCT00	0.00	C1A	JCS XX-XX-XXXXXX 3" Drain Line Excavation																				
SWZ50377	3	30OCT00	01NOV00	0.00	C1A	REMOVE AND STORE INTERFERING STRUCTURES																				
SWZ50378	30	21SEP00	01NOV00	0.00	C1A	EXC TO 18" BELOW PIPE C/L SHORE WHERE REQ																				
SWZ50379	10	25OCT00	07NOV00	0.00	C1A	CWP-XX-XX BACKFILL 3" Drain Pipe																				
SWZ50380	10	03JUL00	17JUL00	0.00	C1A	Survey/Scan Pipe Line Route																				
SWZ50381	5	02NOV00	08NOV00	0.00	C1A	COMPACT PIPE TRENCH Bottom																				
SWZ50382	6	09NOV00	16NOV00	0.00	C1A	Install Pipe Trench Supports																				
SWZ50383	2	07FEB01	08FEB01	0.00	C1A	PUMP CDF BEDDING UP TO PIPE CENTERLINE																				
SWZ50384	15	08FEB01	02MAR01	0.00	C1A	COMPLETE BACKFILL OF PIPING																				
SWZ50385	5	05MAR01	09MAR01	0.00	C1A	Stabilize Trench Excavation																				
SWZ50386	0		09MAR01	0.00	C1A	Complete 3" Drain Pipe																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SWZ50387	13	25OCT00	10NOV00	0.00	C1A	JCS XX-XX-XXXX 3" Drain Pipe Installation																				
SWZ50388	10	25OCT00	07NOV00	0.00	C1A	CWP XX-XX-XX 3" Drain Pipe Installation																				
SWZ50389	10	17NOV00	04DEC00	0.00	C1A	POSITION SPOOLS ON PIPE SUPPORTS																				
SWZ50390	13	27NOV00	13DEC00	0.00	C1A	Fitup Weld & NDE 3" Pipe																				
SWZ50391	3	05DEC00	07DEC00	0.00	C1A	Install Encasement Test/LD Riser																				
SWZ50392	4	14DEC00	18DEC00	0.00	C1A	Mechanically Clean 3" Pipe																				
SWZ50393	4	20DEC00	27DEC00	0.00	C1A	HYDROTEST 3" AND BLOWDOWN PIPE																				
SWZ50394	13	20DEC00	10JAN01	0.00	C1A	Fitup, Weld & NDE 6" Pipe																				
SWZ50395	6	10JAN01	17JAN01	0.00	C1A	Mechanically Clean 6" Pipe																				
SWZ50396	2	18JAN01	19JAN01	0.00	C1A	Pneumatic Test 6" Pipe																				
SWZ50397	2	22JAN01	23JAN01	0.00	C1A	SURVEY PIPE LOCATION FOR LINE & GRADE																				
SWZ50398	12	22JAN01	08FEB01	0.00	C1A	COAT 6" PIPE WELDMENT AREAS WITH SPC																				
SWZ50410	10	29AUG00	12SEP00	0.00	C1A	Survey/Scan Conduit Excavation																				
SWZ50411	10	13SEP00	26SEP00	0.00	C1A	Obtain Excavation Permit																				
SWZ50412	3	27SEP00	29SEP00	0.00	C1A	INSTALL Jumper LDE-101-20																				
SWZ50413	10	19OCT00	01NOV00	0.00	C1A	Assemble Shield Walls & Mirrors																				
SWZ50414	2	12JAN01	15JAN01	0.00	C1A	Install U13A Drain Jumper																				
SWZ50415	5	14MAR01	20MAR01	0.00	C1A	LEAK DETECTION ATP LD 307																				
SWZ50416	10	28MAR01	10APR01	0.00	C1A	LEAK DETECTION OTP LD 307 02A																				
SWZ50417	2	28FEB01	01MAR01	0.00	C1A	Install Lock & Tag																				
SWZ50418	5	27SEP00	03OCT00	0.00	C1A	Install Jumper LDE-102-20																				
SWZ50419	10	01OCT99	14OCT99	0.00	C1A	Release ECM 4D-402 SN-247 Pipe Sleeve (ON HOLD)																				
SWZ50419A	20	03FEB00	02MAR00	0.00	C1A	Procure Parts																				
SWZ50420	10	27OCT99	09NOV99	0.00	C1A	JCS XX-XX-XXXX SN-247 Pipe Sleeve/Shoring Instl																				
SWZ50420A	10	13OCT99	26OCT99	0.00	C1A	JCS XX-XX-XXXX Pot Holing																				
SWZ50421	5	26OCT99	04NOV99	0.00	C1A	CWP XX-XXX Pipe Sleeve/Shoring Install																				
SWZ50421A	5	15OCT99	21OCT99	0.00	C1A	CWP XX-XXX Pot Holing																				
SWZ50422	16	11OCT99	01NOV99	0.00	C1A	Obtain Excavation Permit																				
SWZ50422A	4	01OCT99	06OCT99	0.00	C1A	Perform Scanning of Raw Water Line																				
SWZ50422B	2	07OCT99	08OCT99	0.00	C1A	Produce Composite Map																				
SWZ50422C	2	27OCT99	28OCT99	0.00	C1A	Perform Pot Holing																				
SWZ50422D	5	11OCT99	19OCT99	0.00	C1A	Obtain Excavation Permit (Pot Holing)																				
SWZ50423	5	10NOV99	18NOV99	0.00	C1A	Excavate 4" Raw Water Line																				
SWZ50423A	15	17MAR00	06APR00	0.00	C1A	Excavate SN-432/Drain Line																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SWZ50424	10	03MAR00	16MAR00	0.00	C1A	Install Engineered Shoring (3 Locations)																				
SWZ50425	3	07APR00	11APR00	0.00	C1A	Install Corrugated Pipe Sleeves																				
SWZ50426	10	12APR00	25APR00	0.00	C1A	Backfill Pipe Sleeves																				
SWZ50427	0		25APR00	0.00	C1A	Early Excavation for New AZ Pit Complete																				
SWZ50500	10	04AUG00	17AUG00	0.00	C1A	JCS XX-XX 01A Cover Block Modifications																				
SWZ50505	1	10NOV00	10NOV00	0.00	C1A	INSPECT EXISTING 02A PIT COATING (LMHC)																				
260.276 Startup and Test W-314 Phase 2 AZ Farm Upgrs																										
SWZ5275110	133	15APR02	21OCT02	972,396.83	C1A	Startup & Testing -AZ Farm-DD (TTA)																				
SWZ527511A	49	22OCT02	03JAN03	34,722.47	C1A	Startup & Testing -AZ Farm-DD (TTA)																				
SW3K5E3A2	30	15APR02	24MAY02	0.00	C1A	Op's PRO'S for Pit Work																				
SW3K5E3A4	30	15APR02	24MAY02	0.00	C1A	Maint PRO'S for Pits																				
SW3K5E3A7	30	28MAY02	09JUL02	0.00	C1A	Develop Training for Pits																				
SW3K5E3A8	30	10JUL02	20AUG02	0.00	C1A	Perform Training for Pits																				
SW3K5E3AE	182	15APR02	03JAN03	0.00	C1A	OP'S LOE Support																				
TW04 Retrieval																										
110.045 Issue AZ-101 Process Test Plans and Procedures																										
T411045A	62	01OCT99*	03JAN00	298,410.24	C1A	Revise & Approve 101-AZ Mixer Pump Test Plan																				
T411045B	84	01OCT99	02FEB00	281,007.47	C1A	Revise AZ-101 Oper Procedure																				
110.090 Perf Cnt Independent Ready Asmt 1AZ Process Test																										
T411050A	20	22MAY00*	19JUN00	128,448.10	C1A	Perform FDH RA for AZ-101 Process Test																				
T411050B	10	22MAY00	05JUN00	105,898.80	C1A	Provide Tech/Admin RA Suppl AZ-101 Process Test																				
T411050C	10	06JUN00	19JUN00	36,180.40	C1A	Closeout RA Comments AZ-101 Process Test																				
110.055 Perf Mgmt Self-Asmt for AZ-101 Process Test																										
T411055A	45	01OCT99*	06DEC99	23,539.80	C1A	Dev Sup Notific'n Rpt (SNR) AZ-101 Mix/Retr Sys																				
T411055B	40	01OCT99*	29NOV99	8,792.53	C1A	Develop Plan of Action AZ-101 Mixing & Retr Sys																				
T411055D	30	01OCT99*	11NOV99	38,959.13	C1A	Devel Facil Plant Readiness Plan AZ-101																				
T411055E	60	28FEB00	19MAY00	379,038.80	C1A	Conduct Plant Ready MSP in Prep for ORR AZ-101																				
110.070 Perform AZ-101 Process Test																										
T411070A	20	20JUN00	18JUL00	897,069.81	C1A	Perform Process Test AZ-101																				
T411070AM	0		29SEP00*	0.00	C1A	ORP 4.2.1 Complete AZ-101 Process Test																				
110.075 Perform AZ-101 Suspension and Settling Test																										
T411075A	52	19JUL00	29SEP00	18,564.48	C1A	Perform AZ-101 Settling & Suspension Test																				
T411075A1	199	02OCT00	17JUL01	71,048.69	C1A	Perform AZ-101 Settling & Suspension Test																				
110.090 Prepare AZ-101 Process Test Report																										
T411090A	11	02OCT00*	18OCT00	22,731.70	C1A	Prepare Preliminary Test Report AZ-101																				
T411090B	60	23APR01	17JUL01	170,303.06	C1A	Prepare Final Test Report AZ-101																				
110.095 Install and Test Monitoring Equipment in AZ-101																										
T411095A	28	22DEC99	02FEB00	10,828.16	C1A	Prep ECNs/Perf USQ Scrngs AZ-101 Monitoring Eqmt																				

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T411095B	37	01OCT99*	22NOV99	57,559.40	C1A	Perf Classroom Training AZ-101 Monitoring Eqpt																			
T411095C	43	22DEC99	24FEB00	81,970.66	C1A	Prep Work Pkgs for AZ-101 Monitoring Eqpt																			
T411095D	62	22DEC99	22MAR00	50,843.60	C1A	Proc Instruments/Spare Parts AZ-101 Monitg Eqpt																			
T411095E	130	01OCT99*	07APR00	208,889.22	C1A	Field Installation/Calibration/Testing AZ-101																			
T411095F	32	28FEB00	11APR00	59,174.10	C1A	Conduct OJT/Drill Trng AZ-101 Monitoring Eqpt																			
T411095G	252	01OCT99*	29SEP00	1,188,010.75	C1A	Perf Proj Mgmt and Sppt AZ-101 Monitoring Eqpt																			
T411095H	43	01OCT99*	02DEC99	70,678.95	C1A	Prep Acceptance Tst Procedures AZ-101 Monitg Eqpt																			
T411095J	132	01OCT99*	11APR00	35,231.22	C1A	Prep Acceptance Tst Reports AZ-101 Monitg Eqpt																			
120.A03 Verify AZ TF Sys/Components Functionality					Verify AZ Sys & Compts Functionality - Near Term																				
T412A03A	50	01OCT99*	13DEC99	387,520.08	C1A																				
120.A04 Perform Acquisition Strategy for AZ Tank Farm					Prep Definition & Scope for Rev/New Proj AZ Farm																				
T412A04A1	250	22MAR00*	19MAR01	51,870.10	C1A																				
120.A05 Perform AZ Tank Farm Trade Studies					Perform AZ Farm Trade Studies																				
T412A05A	115	02OCT00*	19MAR01	188,974.19	C1A																				
160.B14. Devel and Est Technical Safety Risks (TSRs)					Identification of Engineering Baseline																				
T415B14A	50	01OCT99*	13DEC99	19,300.00	C1A	Review and Evaluation of Existing TSRs																			
T415B14B	30	01OCT99*	11NOV99	55,959.75	C1A	Development and Revision of TSRs																			
T415B14C	40	12NOV99	13JAN00	61,628.75	C1A																				
160.B16. Update or Amend Authorization Basis for DST					Revise Hazards Anal to Include New DSTs																				
T415B16A	30	01DEC99*	14JAN00	48,505.96	C1A	Prepare Revision to FSAR & TSRs																			
T415B16B	90	17JAN00	22MAY00	106,104.80	C1A	Perform NS&L Qual & Tech Peer Review																			
T415B16C	30	23MAY00	05JUL00	38,177.28	C1A	Perform Tier 1 Review																			
T415B16D	50	06JUL00	14SEP00	97,648.40	C1A	Prepare Licensing Strategy																			
T415B16E	10	15SEP00	28SEP00	8,599.20	C1A	Perform Tier 2 Review and SER																			
T415B16F	165	02OCT00*	29MAY01	457,207.20	C1A	Revise & Issue FSAR & TSRs																			
T415B16H	30	30MAY01	11JUL01	15,868.00	C1A																				
160.C01 Issue Criticality Sfty Eval Report for DST Ref					Review DST Tech Baseline & Review Against T1-T57																				
T415C01A	30	02OCT01*	12NOV01	50,441.36	C1A	Id Criticality Accidents & Eval Mech & Phenomena																			
T415C01B	40	13NOV01	14JAN02	30,735.99	C1A	Perform Neutronics & Physics Evaluation																			
T415C01C	60	15JAN02	09APR02	57,112.44	C1A	Develop, Approve & Issue CSER & CPS																			
T415C01D	120	10APR02	27SEP02	106,167.47	C1A																				
160.A18 RPP Mgmt Asmt Overall Ready Supply HLW Fd - BNFL					Develop Plan of Action (POA) HLW																				
T416A18A	40	12NOV03*	13JAN04	8,773.30	C1A	Develop Facility Plant Readiness Plan HLW																			
T416A18B	30	14JAN04	25FEB04	38,961.01	C1A	Conduct Plant Readiness Mgmt Self Asmt HLW																			
T416A18C	120	08APR04	27SEP04	403,483.74	C1A																				
160.A22 Prepare Process Control Plan for AZ-101					Prepare Draft PCP AZ-101																				
T416A22A	30	30SEP02	08NOV02	29,942.84	C1A																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416A22B	22	11NOV02	12DEC02	45,503.22	C1A																					
T416A22D	20	13DEC02	14JAN03	32,077.94	C1A																					
T416A22E	40	19JAN16	15MAR16	23,242.16	C1A																					
160.A32 Design AZ-101 Retr System and Obtain CD-3																										
T416A32A	251	02OCT00	24SEP01	1,245,000.00	C1A																					
T416A32B	103	01OCT01	28FEB02	1,900,200.00	C1A																					
160.A34 Procure Equip for AZ-101 Retrieval System																										
T416A34001	300	02FEB01	11APR02	0.00	C1A																					
T416A34010	148	02FEB01	04SEP01	0.00	C1A																					
T416A34018	148	02FEB01	04SEP01	0.00	C1A																					
T416A34019	85	02FEB01	04JUN01	0.00	C1A																					
T416A34028	148	02FEB01	04SEP01	0.00	C1A																					
T416A34A	187	02FEB01	28SEP01	1,500,000.00	C1A																					
T416A34B	133	01OCT01	11APR02	1,412,000.00	C1A																					
T416A34M01	0	02FEB01		0.00	C1A																					
160.A36 Construct AZ-101 Retrieval System																										
T416A36021	100	01MAR02	22JUL02	0.00	C1A																					
T416A36022	20	01MAR02	28MAR02	0.00	C1A																					
T416A36023	100	29MAR02	19AUG02	0.00	C1A																					
T416A36024	100	29MAR02	19AUG02	0.00	C1A																					
T416A36025	100	01MAR02	22JUL02	0.00	C1A																					
T416A36027	5	08MAR02	14MAR02	0.00	C1A																					
T416A36028	10	15MAR02	28MAR02	0.00	C1A																					
T416A36029	20	29MAR02	25APR02	0.00	C1A																					
T416A36030	10	15MAR02	28MAR02	0.00	C1A																					
T416A36031	1	17JUN02	17JUN02	0.00	C1A																					
T416A36032	2	21JUN02	24JUN02	0.00	C1A																					
T416A36033	1	25JUN02	25JUN02	0.00	C1A																					
T416A36034	2	26JUN02	27JUN02	0.00	C1A																					
T416A36036	3	28JUN02	02JUL02	0.00	C1A																					
T416A36037	2	28JUN02	01JUL02	0.00	C1A																					
T416A36040	2	10JUL02	11JUL02	0.00	C1A																					
T416A36041	5	28APR02	02MAY02	0.00	C1A																					
T416A36042	2	12JUL02	15JUL02	0.00	C1A																					
T416A36043	2	16JUL02	17JUL02	0.00	C1A																					

Prop and Issue Process Evaluation Report AZ-101

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Smet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416A36285	2	13SEP02	16SEP02	0.00	C1A																					
T416A36286	2	13SEP02	16SEP02	0.00	C1A																					
T416A36287	2	17SEP02	18SEP02	0.00	C1A																					
T416A36288	2	19SEP02	20SEP02	0.00	C1A																					
T416A36289	2	23SEP02	24SEP02	0.00	C1A																					
T416A36293	5	12AUG02	16AUG02	0.00	C1A																					
T416A36300	40	30MAY03	25JUL03	0.00	C1A																					
T416A36301	40	27JUN03	22AUG03	0.00	C1A																					
T416A36302	5	25AUG03	29AUG03	0.00	C1A																					
T416A36303	90	03JUL02	07NOV02	0.00	C1A																					
T416A36A	360	01MAR02	29AUG03	52,045,110.00	C1A																					
T416A36M02	0	01MAR02		0.00	C1A																					
T416A36M03	0		29AUG03	0.00	C1A																					
160.A36 Startup and Test AZ-101 Main/RRF System																										
T416A36A0	0		28FEB02	0.00	C1A																					
T416A36A00	0		25JUL03	0.00	C1A																					
T416A36A1	84	28MAR03	25JUL03	410,863.10	C1A																					
T416A36A2	84	02MAY03	29AUG03	340,474.25	C1A																					
T416A36A3	84	28MAR03	25JUL03	108,845.29	C1A																					
T416A36A4	84	28MAR03	25JUL03	58,472.70	C1A																					
T416A36B1	84	11APR03	08AUG03	182,566.60	C1A																					
T416A36B2	62	15OCT03	15JAN04	246,319.36	C1A																					
T416A36D1	84	01MAR02	27JUN02	150,092.64	C1A																					
T416A36D2	42	14OCT03	12DEC03	399,490.65	C1A																					
T416A36D3	21	15OEC03	15JAN04	42,167.25	C1A																					
T416A36E	30	02SEP03	13OCT03	126,393.18	C1A																					
T416A36G	0		15JAN04	0.00	C1A																					
160.A40 Perf Contractor Independent ORR for AZ-101																										
T416A40A	15	12JUL04	30JUL04	232,372.00	C1A																					
T416A40B	10	12JUL04	23JUL04	105,890.20	C1A																					
T416A40C	5	26JUL04	30JUL04	36,219.92	C1A																					
160.A42 Perf DOE-ORR ORR/OM CD-4 AZ-101																										
T416A42A	25	02AUG04	03SEP04	0.00	C1A																					
T416A42B	15	02AUG04	20AUG04	78,987.96	C1A																					
T416A42C	10	23AUG04	03SEP04	11,037.74	C1A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416A42D	15	07SEP04	27SEP04	0.00	CIA																					
T416A42DM	0		27SEP04	0.00	CIA																					
160.A43 Perf Conceptual Design for W-521 Ref Systems																										
T416A43A	21	01OCT99*	29OCT99	39,980.00	CIA																					
T416A43AC	102	01OCT99	29FEB00	50,000.00	CIA																					
T416A43AD	105	03MAY00	29SEP00	918,193.55	CIA																					
T416A43C	145	01OCT99	28APR00	1,798,100.00	CIA																					
T416A43CM	0		30JUN00*	0.00	CIA																					
T416A43D	10	17DEC98*	04JAN00	35,000.00	CIA																					
T416A43E	20	01FEB00*	29FEB00	65,000.00	CIA																					
T416A43K	22	01MAY00	31MAY00	50,000.00	CIA																					
T416A43KM	0		08JUN00*	0.00	CIA																					
T416A43N	232	01OCT99*	28SEP00	448,885.50	CIA																					
T416A43P	21	01MAR00	29MAR00	25,800.00	CIA																					
T416A43Q	41	05JAN00	02MAR00	10,000.00	CIA																					
T416A43R	125	01OCT99*	31MAR00	97,847.32	CIA																					
T416A43S	41	05JAN00	02MAR00	30,000.00	CIA																					
T416A43U	63	05JAN00	03APR00	195,757.77	CIA																					
T416A43V	83	05JAN00	01MAY00	71,348.75	CIA																					
T416A43W	252	01OCT99	29SEP00	91,647.50	CIA																					
T416A43X	124	01NOV99	28APR00	48,558.82	CIA																					
T416A43Z	21	01OCT99	29OCT99	30,000.00	CIA																					
160.A48 Perf and Doc AZ-101 Salt Analy Rheology Testing																										
T416A48A	40	10NOV99*	11JAN00	33,387.84	CIA																					
T416A48C	85	12JAN00	12APR00	29,571.86	CIA																					
T416A48D	80	13APR00	07JUL00	198,687.06	CIA																					
T416A48E	35	10JUL00	25AUG00	24,753.84	CIA																					
T416A48F	15	10JUL00	28JUL00	6,328.60	CIA																					
160.A54 Repair/Upgr Existing AZ Farm Sys Rqd Ph1 WFD																										
T416A54A	502	20MAR01	17MAR03	1,838,872.50	CIA																					
160.A65 Comp AZ-101 Xr Sys Prep and Integrated Testing																										
T416A65A0	0		28FEB02	0.00	CIA																					
T416A65A00	0		15JAN04	0.00	CIA																					
T416A65A1	84	15SEP03	15JAN04	410,983.10	CIA																					
T416A65A2	84	15SEP03	15JAN04	340,474.25	CIA																					
T416A65A3	84	15SEP03	15JAN04	108,945.29	CIA																					

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
T416A05A4	84	15SEP03	15JAN04	58,472.70	C1A	Prep Proc Chg Auth (PCA) Process - Maint AZ-101																		
T416A05B1	84	28SEP03	29JAN04	182,586.60	C1A	Prep Startup Op Training Matls AZ-101 Integr Tst																		
T416A05B2	62	13APR04	09JUL04	246,319.36	C1A	Part Startup Op Training Matls AZ-101 Integr Tst																		
T416A05C	21	10JUN04	09JUL04	60,875.97	C1A	Perform Drills AZ-101 Integr Tst																		
T416A05D1	84	01MAR02	27JUN02	150,092.64	C1A	Prepare Op Test Procedures AZ-101 Integr Tst																		
T416A05D2	42	12APR04	09JUN04	399,490.85	C1A	Perform Rqd Op Tests for AZ-101 Integr Tst																		
T416A05D3	21	10JUN04	09JUL04	42,187.25	C1A	Prepare Op Test Report for AZ-101 Integr Tst																		
T416A05E	60	16JAN04	09APR04	275,257.59	C1A	Perform PM Routines AZ-101 Integr Tst																		
T416A05F1	82	15OCT03	15JAN04	70,947.42	C1A	Part AB Environ Compl Hardware Matx AZ-101 Int T																		
T416A05F2	62	15OCT03	15JAN04	70,488.14	C1A	Part AB Environ Compl Ops Matrix AZ-101 Intg Tst																		
T416A05G	0		09JUL04	0.00	C1A	Complete ABU Checklist AZ-101																		
160.A07	Provide Validation of W-523 Critical Decision 2					Provide CD-2 Approval for Project W-521																		
T416A07A	10	09JUN00	22JUN00	0.00	C1A																			
160.A03	Part Mgmt Self-Assmt of AZ-101 Mazing/Ratr Sys																							
T416A03A	45	11APR03	13JUN03	23,513.35	C1A	Develop Startup Notification Report AZ-101																		
T416A03B	40	16JUN03	11AUG03	8,773.30	C1A	Develop Plan of Action (POA) AZ-101																		
T416A03D	30	12AUG03	23SEP03	38,961.01	C1A	Develop Facility Plant Readiness Plan AZ-101																		
T416A03E	120	21JAN04	09JUL04	402,231.18	C1A	Conduct Plant Readiness Mgmt Self Assmt AZ-101																		

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
C1B HLW Ph 1 Tank 1 - AZ-101 Sht 2																										
TW01 Tank Waste Characterization																										
100.211 Samp/Anlyz AZ-101 Smp per HLW Feed Cert DQO																										
T410211C0	5	23JUL04	29JUL04	2,880.92	C1B																					
T410211C1	10	23JUL04	05AUG04	6,708.87	C1B																					
T410211C2	30	23JUL04*	02SEP04	251,317.68	C1B																					
T410211C2B	30	23JUL04*	02SEP04	251,317.68	C1B																					
T410211C3	20	04OCT04	29OCT04	517,376.20	C1B																					
T410211C3B	20	04OCT04	29OCT04	517,376.20	C1B																					
T410211C4	130	01NOV04	09MAY05	400,542.81	C1B																					
T410211C4B	130	01NOV04	09MAY05	400,542.81	C1B																					
T410211C5	20	10MAY05	07JUN05	28,439.02	C1B																					
100.233 Anlyz BNFL Samp 1st Bich HLW DQO AZ-101																										
T410233A4	100	11AUG05	05JAN06	533,230.10	C1B																					
100.211 Provide Separate AZ-101 Samples to BNFL																										
T410211CPL	7	30OCT04	05NOV04	66,451.13	C1B																					
TW04 Retrieval																										
100.010 Dhr 1st Bich HLW Feed From AZ-101 to BNFL Faci																										
T410010A	5	23MAR05*	29MAR05	4,757.00	C1B																					
T410010B	8	03AUG05	10AUG05	29,516.02	C1B																					
T410010BM	0	11AUG05		0.00	C1B																					
T410010BN	0	03AUG05		0.00	C1B																					
100.020 Dhr 2nd Bich HLW Feed From AZ-101 to BNFL Faci																										
T410020A	5	13JUL06*	19JUL06	4,757.00	C1B																					
T410020B	8	23NOV06	30NOV06	29,516.02	C1B																					
100.030 Dhr 3rd Bich HLW Feed From AZ-101 to BNFL Faci																										
T410030A	5	14AUG06*	18AUG06	4,757.00	C1B																					
T410030B	8	23DEC06	30DEC06	29,516.02	C1B																					
100.040 Dhr 4th Bich HLW Feed From AZ-101 to BNFL Faci																										
T410040A	5	12SEP06*	18SEP06	4,757.00	C1B																					
T410040B	8	23JAN07	29JAN07	29,516.02	C1B																					
100.050 Dhr 5th Bich HLW Feed From AZ-101 to BNFL Faci																										
T410050A	5	11OCT06*	17OCT06	4,757.00	C1B																					
T410050B	8	21FEB07	28FEB07	29,516.02	C1B																					
100.060 Dhr 6th Bich HLW Feed From AZ-101 to BNFL Faci																										
T410060A	5	16JAN07*	22JAN07	4,757.00	C1B																					
T410060B	8	23MAR07	30MAR07	29,516.02	C1B																					
100.064 Mix AZ-101 Feed to Suspend Solids																										
T410604A	6	28SEP04	03OCT04	32,788.22	C1B																					

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
160.A70 Provide Approval to Deliver AZ-101 Feed																										
T416A70A	30	17JUN05	16JUL05	0.00	C1B																					
160.A70 1AZ MT Susp Solids/Oxid Comp 1AZ to DOE-ORP																										
T416A76A	2	08JUN05	09JUN05	645.48	C1B																					
T416A76B	5	10JUN05	16JUN05	483.40	C1B																					
T416A76M	0		16JUN05	0.00	C1B																					
TW08 Privatization Phase 1																										
360.010 Pretreat 1st Batch of HLW Feed from AZ-101																										
T436010A	30	01NOV06*	30NOV06	0.00	C1B																					
T436010AM	0	01NOV06*		0.00	C1B																					
360.015 Verify HLW Feed Batches from AZ-101																										
T436015A	487	01SEP08*	31DEC08	0.00	C1B																					
T436015AM	0	01SEP08*		0.00	C1B																					
T436015AN	0		31AUG08	0.00	C1B																					
360.020 Pretreat 2nd Batch of HLW Feed from AZ-101																										
T436020A	30	01DEC06	30DEC06	0.00	C1B																					
360.030 Pretreat 3rd Batch of HLW Feed from AZ-101																										
T436030A	30	31DEC06	29JAN07	0.00	C1B																					
360.040 Pretreat 4th Batch of HLW Feed from AZ-101																										
T436040A	30	30JAN07	28FEB07	0.00	C1B																					
360.050 Pretreat 5th Batch of HLW Feed from AZ-101																										
T436050A	30	01MAR07	30MAR07	0.00	C1B																					
360.060 Pretreat 6th Batch of HLW Feed from AZ-101																										
T436060A	30	31MAR07	29APR07	0.00	C1B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416F50094	5	21JAN03	27JAN03	0.00	C2A																					
T416F50095	2	28JAN03	29JAN03	0.00	C2A																					
T416F50096	11	13SEP02	27SEP02	0.00	C2A																					
T416F50097	5	30DEC02	06JAN03	0.00	C2A																					
T416F50098	3	07JAN03	09JAN03	0.00	C2A																					
T416F50099	3	10JAN03	14JAN03	0.00	C2A																					
T416F50100	11	30SEP02	14OCT02	0.00	C2A																					
T416F50101	3	15JAN03	17JAN03	0.00	C2A																					
T416F50102	2	20JAN03	21JAN03	0.00	C2A																					
T416F50103	2	22JAN03	23JAN03	0.00	C2A																					
T416F50104	11	15OCT02	29OCT02	0.00	C2A																					
T416F50105	3	24JAN03	28JAN03	0.00	C2A																					
T416F50106	2	29JAN03	30JAN03	0.00	C2A																					
T416F50107	2	31JAN03	03FEB03	0.00	C2A																					
T416F50108	25	30OCT02	05DEC02	0.00	C2A																					
T416F50109	3	04FEB03	06FEB03	0.00	C2A																					
T416F50110	2	07FEB03	10FEB03	0.00	C2A																					
T416F50111	2	11FEB03	12FEB03	0.00	C2A																					
T416F50112	2	08DEC02	09DEC02	0.00	C2A																					
T416F50113	2	10DEC02	11DEC02	0.00	C2A																					
T416F50114	1	12DEC02	12DEC02	0.00	C2A																					
T416F50115	2	13DEC02	18DEC02	0.00	C2A																					
T416F50116	25	16JAN03	20FEB03	0.00	C2A																					
T416F50117	5	21FEB03	27FEB03	0.00	C2A																					
T416F50118	1	28FEB03	28FEB03	0.00	C2A																					
T416F50119	10	19NOV02	04DEC02	0.00	C2A																					
T416F50120	2	05DEC02	08DEC02	0.00	C2A																					
T416F50121	2	09DEC02	18DEC02	0.00	C2A																					
T416F50122	40	20MAY02	24JUL02	0.00	C2A																					
T416F50123	20	25JUL02	21AUG02	0.00	C2A																					
T416F50124	15	22AUG02	12SEP02	0.00	C2A																					
T416F50125	1	26NOV02	26NOV02	0.00	C2A																					
T416F50126	2	27NOV02	02DEC02	0.00	C2A																					
T416F50127	5	03DEC02	09DEC02	0.00	C2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416F50128	2	10DEC02	11DEC02	0.00	C2A				3" PW-(\$###) Pressure Test Primary Pipe																	
T416F50129	1	12DEC02	12DEC02	0.00	C2A				3" PW-(\$###) Attach Cathodic Protection																	
T416F50130	2	13DEC02	16DEC02	0.00	C2A				3" PW-(\$###) Apply Epoxy Coating to Weld Areas																	
T416F50131	1	17DEC02	17DEC02	0.00	C2A				3" PW-(\$###) Install Heat Trace																	
T416F50132	2	23DEC02	26DEC02	0.00	C2A				3" PW-(\$###) Survey Pipe for Backfill																	
T416F50133	3	18DEC02	20DEC02	0.00	C2A				3" PW-(\$###) Install Insulation																	
T416F50143	10	30OCT02	12NOV02	0.00	C2A				Fab New 42" Shield Plug - Riser-XXXX																	
T416F50144	8	11DEC02	20DEC02	0.00	C2A				Exc to Uncover Top of Riser-XXXX																	
T416F50145	1	23DEC02	23DEC02	0.00	C2A				Remove Exist 42" Shield Plug - Riser-XXXX																	
T416F50146	1	27DEC02	27DEC02	0.00	C2A				Install Depth Verification Tool - Riser-XXXX																	
T416F50147	5	31DEC02	07JAN03	0.00	C2A				Install Spray Wash Riser Ext - Riser-XXXX																	
T416F50148	10	13JAN03	24JAN03	0.00	C2A				Form/Rebar Mixer Pump Fndn - Riser-XXXX																	
T416F50149	1	27JAN03	27JAN03	0.00	C2A				Pour Mixer Pump Fndn - Riser-XXXX																	
T416F50150	2	27FEB03	28FEB03	0.00	C2A				Install MP Mounting Plate - Riser-XXXX																	
T416F50151	1	28DEC02	28DEC02	0.00	C2A				Install 42" Depth Verif Shield Plug-XXXX																	
T416F50152	1	30DEC02	30DEC02	0.00	C2A				Remove Depth Verif Shield Plug-XXXX																	
T416F50153	3	08JAN03	10JAN03	0.00	C2A				Complete Backfill Riser Ext - Riser-XXXX																	
T416F50154	21	28JAN03	28FEB03	0.00	C2A				Cure Time & Paint - Riser-XXXX																	
T416F50155	10	13NOV02	26NOV02	0.00	C2A				Fab New 42" Shield Plug - Riser-XXXX																	
T416F50156	8	28JAN03	08FEB03	0.00	C2A				Exc to Uncover Top of Riser-XXXX																	
T416F50157	1	07FEB03	07FEB03	0.00	C2A				Remove Exist 42" Shield Plug - Riser-XXXX																	
T416F50158	1	11FEB03	11FEB03	0.00	C2A				Install Depth Verification Tool - Riser-XXXX																	
T416F50159	5	13FEB03	20FEB03	0.00	C2A				Install Spray Wash Riser Ext - Riser-XXXX																	
T416F50160	10	28FEB03	11MAR03	0.00	C2A				Form/Rebar Mixer Pump Fndn - Riser-XXXX																	
T416F50161	1	12MAR03	12MAR03	0.00	C2A				Pour Mixer Pump Fndn - Riser-XXXX																	
T416F50162	2	11APR03	14APR03	0.00	C2A				Install MP Mounting Plate - Riser-XXXX																	
T416F50163	1	10FEB03	10FEB03	0.00	C2A				Install 42" Depth Verif Shield Plug-XXXX																	
T416F50164	1	12FEB03	12FEB03	0.00	C2A				Remove Depth Verif Shield Plug-XXXX																	
T416F50165	3	21FEB03	25FEB03	0.00	C2A				Complete Backfill Up to Five Feet																	
T416F50166	21	13MAR03	10APR03	0.00	C2A				Cure Time & Paint - Riser-XXXX																	
T416F50167	5	15APR03	21APR03	0.00	C2A				Form/Rebar/Pour Concrete - MP-1 Elec Frame																	
T416F50168	5	15MAY03	21MAY03	0.00	C2A				Form/Rebar/Pour Concrete - MP-2 Elec Frame																	
T416F50169	2	22APR03	23APR03	0.00	C2A				Mount Elec Cable Support Frame - MP-1																	
T416F50170	2	22MAY03	23MAY03	0.00	C2A				Mount Elec Cable Support Frame - MP-2																	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416F50171	1	24APR03	24APR03	0.00	C2A																					
T416F50172	1	25APR03	25APR03	0.00	C2A																					
T416F50173	1	28APR03	28APR03	0.00	C2A																					
T416F50174	1	29APR03	29APR03	0.00	C2A																					
T416F50175	1	27MAY03	27MAY03	0.00	C2A																					
T416F50176	1	28MAY03	28MAY03	0.00	C2A																					
T416F50177	1	29MAY03	29MAY03	0.00	C2A																					
T416F50178	1	30JAN03	30JAN03	0.00	C2A																					
T416F50179	1	31JAN03	31JAN03	0.00	C2A																					
T416F50180	1	03FEB03	03FEB03	0.00	C2A																					
T416F50181	1	04FEB03	04FEB03	0.00	C2A																					
T416F50182	1	05FEB03	05FEB03	0.00	C2A																					
T416F50183	1	06FEB03	06FEB03	0.00	C2A																					
T416F50184	1	07FEB03	07FEB03	0.00	C2A																					
T416F50185	5	10FEB03	14FEB03	0.00	C2A																					
T416F50186	5	18FEB03	24FEB03	0.00	C2A																					
T416F50187	4	25FEB03	28FEB03	0.00	C2A																					
T416F50188	5	03MAR03	07MAR03	0.00	C2A																					
T416F50189	4	10MAR03	13MAR03	0.00	C2A																					
T416F50209	15	07MAY01	25MAY01	0.00	C2A																					
T416F50210	10	29MAY01	11JUN01	0.00	C2A																					
T416F50211	10	04APR02	17APR02	0.00	C2A																					
T416F50212	10	18APR02	01MAY02	0.00	C2A																					
T416F50213	10	02MAY02	15MAY02	0.00	C2A																					
T416F50214	10	16MAY02	30MAY02	0.00	C2A																					
T416F50215	5	31MAY02	06JUN02	0.00	C2A																					
T416F50226	20	14NOV02	13DEC02	0.00	C2A																					
T416F50227	70	16DEC02	27MAR03	0.00	C2A																					
T416F50228	5	11APR03	17APR03	0.00	C2A																					
T416F50229	2	18APR03	21APR03	0.00	C2A																					
T416F50230	2	22APR03	23APR03	0.00	C2A																					
T416F50231	1	05JUN03	05JUN03	0.00	C2A																					
T416F50232	2	06JUN03	09JUN03	0.00	C2A																					
T416F50233	2	10JUN03	11JUN03	0.00	C2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416F50234	2	12JUN03	13JUN03	0.00	C2A																					
T416F50235	5	28MAR03	03APR03	0.00	C2A																					
T416F50236	5	18DEC02	20DEC02	0.00	C2A																					
T416F50237	2	07APR03	08APR03	0.00	C2A																					
T416F50238	1	04APR03	04APR03	0.00	C2A																					
T416F50239	2	11APR03	14APR03	0.00	C2A																					
T416F50240	2	30APR03	01MAY03	0.00	C2A																					
T416F50241	2	09APR03	10APR03	0.00	C2A																					
T416F50242	2	02MAY03	05MAY03	0.00	C2A																					
T416F50243	5	04APR03	10APR03	0.00	C2A																					
T416F50244	5	23DEC02	31DEC02	0.00	C2A																					
T416F50245	2	07MAY03	08MAY03	0.00	C2A																					
T416F50246	1	06MAY03	06MAY03	0.00	C2A																					
T416F50247	2	13MAY03	14MAY03	0.00	C2A																					
T416F50248	2	30MAY03	02JUN03	0.00	C2A																					
T416F50249	2	09MAY03	12MAY03	0.00	C2A																					
T416F50250	2	03JUN03	04JUN03	0.00	C2A																					
T416F50251	5	18APR03	24APR03	0.00	C2A																					
T416F50252	1	16JUN03	16JUN03	0.00	C2A																					
T416F50253	2	17JUN03	18JUN03	0.00	C2A																					
T416F50254	2	19JUN03	20JUN03	0.00	C2A																					
T416F50255	2	23JUN03	24JUN03	0.00	C2A																					
T416F50256	1	25APR03	25APR03	0.00	C2A																					
T416F50257	35	25APR03	13JUN03	0.00	C2A																					
T416F50258	5	16JUN03	20JUN03	0.00	C2A																					
T416F50259	5	23JUN03	27JUN03	0.00	C2A																					
T416F50260	2	30JUN03	01JUL03	0.00	C2A																					
T416F50261	2	02JUL03	03JUL03	0.00	C2A																					
T416F50262	2	07JUL03	08JUL03	0.00	C2A																					
T416F50263	3	15OCT02	17OCT02	0.00	C2A																					
T416F50264	3	18OCT02	22OCT02	0.00	C2A																					
T416F50265	5	23OCT02	29OCT02	0.00	C2A																					
T416F50266	5	30OCT02	05NOV02	0.00	C2A																					
T416F50267	5	06NOV02	12NOV02	0.00	C2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T410F50268	5	13NOV02	19NOV02	0.00	C2A																					
T410F50269	5	20NOV02	26NOV02	0.00	C2A																					
T410F50270	5	27NOV02	05DEC02	0.00	C2A																					
T410F50271	5	06DEC02	12DEC02	0.00	C2A																					
T410F50272	5	13DEC02	19DEC02	0.00	C2A																					
T410F50273	3	30JUN03	02JUL03	0.00	C2A																					
T410F50274	3	03JUL03	08JUL03	0.00	C2A																					
T410F50275	3	09JUL03	11JUL03	0.00	C2A																					
T410F50276	3	14JUL03	18JUL03	0.00	C2A																					
T410F50277	3	17JUL03	21JUL03	0.00	C2A																					
T410F50278	3	22JUL03	24JUL03	0.00	C2A																					
T410F50279	3	25JUL03	29JUL03	0.00	C2A																					
T410F50280	3	30JUL03	01AUG03	0.00	C2A																					
T410F50281	3	04AUG03	06AUG03	0.00	C2A																					
T410F50282	3	07AUG03	11AUG03	0.00	C2A																					
T410F50283	3	12AUG03	14AUG03	0.00	C2A																					
T410F50284	2	15AUG03	18AUG03	0.00	C2A																					
T410F50285	2	19AUG03	20AUG03	0.00	C2A																					
T410F50286	2	21AUG03	22AUG03	0.00	C2A																					
T410F50287	2	25AUG03	26AUG03	0.00	C2A																					
T410F50288	2	27AUG03	28AUG03	0.00	C2A																					
T410F50289	2	29AUG03	02SEP03	0.00	C2A																					
T410F50300	40	03SEP03	28OCT03	0.00	C2A																					
T410F50301	40	01OCT03	25NOV03	0.00	C2A																					
T410F50302	5	26NOV03	04DEC03	0.00	C2A																					
T410F50303	190	18FEB02	13NOV02	0.00	C2A																					
T410F50320	8	20MAR02	09APR02	0.00	C2A																					
T410F50321	1	10APR02	10APR02	0.00	C2A																					
T410F50322	1	11APR02	11APR02	0.00	C2A																					
T410F50323	3	12APR02	16APR02	0.00	C2A																					
T410F50324	6	17APR02	24APR02	0.00	C2A																					
T410F50325	6	25APR02	02MAY02	0.00	C2A																					
T410F50326	3	03MAY02	07MAY02	0.00	C2A																					
T410F50330	8	08MAY02	17MAY02	0.00	C2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416F50412	1	25JUN03	25JUN03	0.00	C2A																					
T416F50413	2	26JUN03	27JUN03	0.00	C2A																					
T416F50414	2	30JUN03	01JUL03	0.00	C2A																					
T416F50415	2	02JUL03	03JUL03	0.00	C2A																					
T416F50422	1	07JUL03	07JUL03	0.00	C2A																					
T416F50423	2	08JUL03	09JUL03	0.00	C2A																					
T416F50424	2	10JUL03	11JUL03	0.00	C2A																					
T416F50425	2	14JUL03	15JUL03	0.00	C2A																					
T416F50F20	280	01MAR01	12MAR02	551,258.85	C2A																					
T416F50F21	308	13MAR02	30MAY03	1,479,958.20	C2A																					
T416F50F40	34	01MAR01*	17APR01	595,883.31	C2A																					
T416F50F41	43	18APR01	18JUN01	924,984.22	C2A																					
T416F50F42	6	19JUN01	26JUN01	967,915.53	C2A																					
T416F50F43	90	08NOV02	19MAR03	2,398,446.48	C2A																					
T416F50F44	17	12APR02	06MAY02	241,112.86	C2A																					
T416F50F45	17	07MAY02	30MAY02	335,608.37	C2A																					
T416F50F46	17	31MAY02	24JUN02	335,608.37	C2A																					
T416F50F47	43	25JUN02	23AUG02	825,557.11	C2A																					
T416F50F48	34	26AUG02	11OCT02	347,454.75	C2A																					
T416F50F49	17	14OCT02	05NOV02	155,966.54	C2A																					
T416F50F4M	0		30MAY03	0.00	C2A																					
T416F50F50	69	12NOV01	22FEB02	118,178.53	C2A																					
T416F50F51	34	25FEB02	11APR02	618,358.84	C2A																					
T416F50F52	50	21MAR03	30MAY03	748,201.61	C2A																					
T416F50F53	30	01OCT01*	09NOV01	1,045,068.56	C2A																					
T416F50M02	0	04SEP01*		0.00	C2A																					
T416F50M03	0		04DEC03	0.00	C2A																					
160.F52 Procure Eqpt for AZ-102 Mixing/Retr System																										
T416F52001	378	03APR01*	30SEP02	0.00	C2A																					
T416F52006	378	03APR01	30SEP02	0.00	C2A																					
T416F52007	378	02OCT00	03APR02	0.00	C2A																					
T416F52008	199	03APR01	16JAN02	0.00	C2A																					
T416F52009	152	03APR01	05NOV01	0.00	C2A																					
T416F52010	149	02OCT00	04MAY01	0.00	C2A																					
T416F52011	152	02OCT00	09MAY01	0.00	C2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
T416F52012	152	03APR01	05NOV01	0.00	C2A
LLCE Removal Equip/Steel Frames					
T416F52013	152	03APR01	05NOV01	0.00	C2A
Flex Rac Mods/Parts/Bags					
T416F52014	149	03APR01	31OCT01	0.00	C2A
Mixer Pump Spray Rings & Riser Extensions					
T416F52016	149	03APR01	31OCT01	0.00	C2A
Electric Cable Support Frames (2)					
T416F52019	85	03APR01	01AUG01	0.00	C2A
Pig Cover Blocks					
T416F52020	149	03APR01	31OCT01	0.00	C2A
Temperature Probe					
T416F52F30	251	02OCT00	28SEP01	1,000,001.28	C2A
AZ-102 Equipment Procurement FY01					
T416F52F31	252	01OCT01	30SEP02	3,096,356.90	C2A
AZ-102 Equipment Procurement FY01					
T416F52M01	0	02OCT00		0.00	C2A
Start Procurement					
Design Turnover to Startup					
T416F60A0	0	29SEP00		0.00	C2A
Construction Turnover to Operations					
T416F60A00	0	28OCT03		0.00	C2A
Prepare New Operating Procedure AZ-102					
T416F60A1	50	19AUG03	28OCT03	246,577.86	C2A
Prepare New Maintenance Procedure AZ-102					
T416F60A2	42	29AUG03	28OCT03	177,046.61	C2A
Prep Proc Chg Auth (PCA) Process for Op AZ-102					
T416F60A3	50	19AUG03	28OCT03	65,102.60	C2A
Prep Proc Chg Auth (PCA) Process - Maint AZ-102					
T416F60A4	42	29AUG03	28OCT03	29,236.35	C2A
Prep Startup Operational Training Matrix AZ-102					
T416F60B1	42	15SEP03	11NOV03	91,293.30	C2A
Perf Startup Operational Training AZ-102					
T416F60B2	62	15DEC03	15MAR04	246,310.36	C2A
Perform Drills AZ-102					
T416F60C	21	13FEB04	15MAR04	60,875.97	C2A
Prepare Operational Test Procedures AZ-102					
T416F60D1	63	11FEB03	09MAY03	111,756.66	C2A
Perform Rq'd Operational Tests for AZ-102					
T416F60D2	42	12DEC03	12FEB04	399,480.65	C2A
Prepare Operational Test Report for AZ-102					
T416F60D3	21	13FEB04	15MAR04	42,167.25	C2A
Perform PM Routines AZ-102					
T416F60E	30	29OCT03	11DEC03	210,654.25	C2A
Prep AB Environmental Compl Hardware Matrix AZ-102					
T416F60F1	60	05AUG03	28OCT03	56,757.93	C2A
Prep AB Environmental Compl Ops Matrix AZ-102					
T416F60F2	50	19AUG03	28OCT03	60,862.29	C2A
Complete ABU Checklist for AZ-102					
T416F60G	0		15MAR04	0.00	C2A
Perform Contr SSR for Tank AZ-102					
Provide Tech/Admin SSR Suppl Tank AZ-102					
Closeout SSR Comments Tank AZ-102					
Develop Startup Notification Report AZ-102					
Develop Plan of Action (POA) AZ-102					
Develop Facility Plant Readiness Plan AZ-102					
Conduct Plant Readiness Mgmt Self Assmt AZ-102					
160.F83 Perf Mgmt Self-Assmt for AZ-102 Mding/Rair Sys					
T416F83A	45	07AUG03	09OCT03	21,246.79	C2A
T416F83B	40	10OCT03	08DEC03	10,864.64	C2A
T416F83D	30	09DEC03	22JAN04	38,961.01	C2A
T416F83E	60	17DEC03	15MAR04	129,733.08	C2A
160.F80 Perf Contractor Std Startup Review for AZ-102					
T416F80A	15	16MAR04	05APR04	63,902.29	C2A
T416F80B	10	16MAR04	29MAR04	105,890.20	C2A
T416F80C	5	30MAR04	05APR04	36,245.12	C2A

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																								
						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
160.F90 Provide CD-4 Approval for AZ-102																													
T416F90A	15	06APR04	26APR04	0.00	C2A	Provide CD-4 Approval for AZ-102 □																							
T416F90AM	0		26APR04	0.00	C2A	Complete AZ-102 ◆																							

Provide CD-4 Approval for AZ-102
 Complete AZ-102

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
C2B HLW Ph 1 Tank 2 - AZ-102 Sht 2																									
TW01 Tank Waste Characterization																									
100.212 Samp/Anlyz AZ-102 Smp per HLW Feed Cert DQO																									
T410212C0	5	23FEB04	27FEB04	2,880.92	C2B																				
T410212C1	10	23FEB04	05MAR04	6,708.87	C2B																				
T410212C2	30	23FEB04*	02APR04	251,317.68	C2B																				
T410212C2B	30	23FEB04*	02APR04	251,317.68	C2B																				
T410212C3	20	03MAY04	28MAY04	517,376.20	C2B																				
T410212C3B	20	03MAY04	28MAY04	517,376.20	C2B																				
T410212C4	130	01JUN04	03DEC04	400,542.81	C2B																				
T410212C4B	130	01JUN04	03DEC04	400,542.81	C2B																				
T410212C5	20	06DEC04	05JAN05	28,439.02	C2B																				
100.234 Anlyz BNFL Samp 1st Blich HLW DQO AZ-102																									
T410234AA	100	30APR07	19SEP07	533,230.10	C2B																				
100.212 Provide Separate AZ-102 Samples to BNFL																									
T410212CPL	7	29MAY04	04JUN04	66,451.13	C2B																				
TW04 Retrieval																									
100.070 Dvtr 1st Blich HLW Feed From AZ-102 to BNFL Facil																									
T416070A	5	12DEC08*	18DEC08	4,757.00	C2B																				
T416070B	8	22APR07	29APR07	29,516.02	C2B																				
100.080 Dvtr 2nd Blich HLW Feed From AZ-102 to BNFL Facil																									
T416080A	5	09JAN07*	15JAN07	4,757.00	C2B																				
T416080B	8	23MAY07	29MAY07	29,516.02	C2B																				
100.090 Dvtr 3rd Blich HLW Feed From AZ-102 to BNFL Facil																									
T416090A	5	08FEB07*	14FEB07	4,757.00	C2B																				
T416090B	8	21JUN07	28JUN07	29,516.02	C2B																				
100.100 Dvtr 4th Blich HLW Feed From AZ-102 to BNFL Facil																									
T416100A	5	12MAR07*	19MAR07	4,757.00	C2B																				
T416100B	8	21JUL07	28JUL07	29,516.02	C2B																				
100.110 Dvtr 5th Blich HLW Feed From AZ-102 to BNFL Facil																									
T416110A	5	10APR07*	16APR07	4,757.00	C2B																				
T416110B	8	20AUG07	27AUG07	29,516.02	C2B																				
100.120 Dvtr 6th Blich HLW Feed From AZ-102 to BNFL Facil																									
T416120A	5	09MAY07*	15MAY07	4,757.00	C2B																				
T416120B	8	19SEP07	26SEP07	29,516.02	C2B																				
100.F64 Mix AZ-102 Feed to Suspend Solids																									
T416F64A	6	27APR04	02MAY04	32,788.22	C2B																				
100.F70 Provide Approval to Deliver AZ-102 Feed																									
T416F70A	30	15JAN05	13FEB05	0.00	C2B																				
Core Dome Loading-AZ-102																									
Core Profile/TSAP-AZ-102																									
Plan/Schedule material, Core-AZ-102																									
Plan/Schedule material, Core-AZ-102																									
Acquire Core Sample-AZ-102																									
Acquire Core Sample-AZ-102																									
Core Sample Analysis-AZ-102																									
Core Sample Analysis-AZ-102																									
Core Data Report-AZ-102																									
Sample Analysis-AZ-102																									
Ship PAS Cask Liquid, Core-AZ-102																									
Prepare HLW Transfer PCA AZ-102 to BNFL																									
Xlr Wst: 1st Blich AZ-102 to BNFL																									
Prepare Transfer PCA AZ-102 to BNFL																									
Xlr Wst: 2nd Blich AZ-102 to BNFL																									
Prepare Transfer PCA AZ-102 to BNFL																									
Xlr Wst: 3rd Blich AZ-102 to BNFL																									
Prepare Transfer PCA AZ-102 to BNFL																									
Xlr Wst: 4th Blich AZ-102 to BNFL																									
Prepare Transfer PCA AZ-102 to BNFL																									
Xlr Wst: 5th Blich AZ-102 to BNFL																									
Prepare Transfer PCA AZ-102 to BNFL																									
Xlr Wst: 6th Blich AZ-102 to BNFL																									
Mix AZ-102 Waste to Suspend Solids																									
Provide Approval to Xlr AZ-102 Feed																									

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
190.076 2AZ MT Susp Solids/Offl Comp AZ-102 to DOE-ORP																													
T418F76A	2	06JAN05	07JAN05	845.48	C2B																								
T418F78B	5	10JAN05	14JAN05	483.40	C2B																								
T418F78BM	0		14JAN05	0.00	C2B																								
TW06 Privatization Phase 1																													
360.070 Pretreat 1st Batch of HLW Feed from AZ-102																													
T436070A	30	30APR07	29MAY07	0.00	C2B																								
360.075 Verify HLW Feed Batches from AZ-102																													
T436075A	365	01JAN10	31DEC10	0.00	C2B																								
360.080 Pretreat 2nd Batch of HLW Feed from AZ-102																													
T436080A	30	30MAY07	28JUN07	0.00	C2B																								
360.090 Pretreat 3rd Batch of HLW Feed from AZ-102																													
T436090A	30	29JUN07	28JUL07	0.00	C2B																								
360.100 Pretreat 4th Batch of HLW Feed from AZ-102																													
T436100A	30	29JUL07	27AUG07	0.00	C2B																								
360.110 Pretreat 5th Batch of HLW Feed from AZ-102																													
T436110A	30	28AUG07	26SEP07	0.00	C2B																								
360.120 Pretreat 6th Batch of HLW Feed from AZ-102																													
T436120A	30	27SEP07	26OCT07	0.00	C2B																								

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic	Sheet																		
C3A HLW Ph 1 Tank 3 - AY-102 Sht 1																								
TW01 Tank Waste Characterization																								
100.201 Obin AY-102 Core Sample/ Prep Sub-Sample/ Comp																								
T410Z01C0	5	18OCT99	22OCT99	2,874.76	C3A	Core Dome Loading-AY-102 (C-106)																		
T410Z01C1	10	18OCT99	29OCT99	6,712.86	C3A	Core Profile/TSAP-AY-102 (C-106)																		
T410Z01C2	30	01OCT99	11NOV99	249,295.22	C3A	Plan/Schedule material, Core-AY-102 (C-106)																		
T410Z01C2B	30	01OCT99	11NOV99	249,295.22	C3A	Plan/Schedule material, Core-AY-102 (C-106)																		
T410Z01C2C	30	18OCT99*	30NOV99	249,295.22	C3A	Plan/Schedule material, Core-AY-102 (C-106)																		
T410Z01C2D	30	18OCT99*	30NOV99	249,295.22	C3A	Plan/Schedule material, Core-AY-102 (C-106)																		
T410Z01C3	20	01DEC99*	30DEC99	517,197.36	C3A	Acquire Core Sample-AY-102 (C-106)																		
T410Z01C3B	20	01DEC99*	30DEC99	517,197.36	C3A	Acquire Core Sample-AY-102 (C-106)																		
T410Z01C3C	20	03JAN00*	28JAN00	517,197.36	C3A	Acquire Core Sample-AY-102 (C-106)																		
T410Z01C3D	20	03JAN00*	28JAN00	517,197.36	C3A	Acquire Core Sample-AY-102 (C-106)																		
T410Z01C4	130	03JAN00	05JUL00	243,392.80	C3A	Core Sample Analysis-AY-102 (C-106)																		
T410Z01C4B	130	03JAN00	05JUL00	243,392.80	C3A	Core Sample Analysis-AY-102 (C-106)																		
T410Z01C4C	130	31JAN00	02AUG00	243,392.80	C3A	Core Sample Analysis-AY-102 (C-106)																		
T410Z01C4D	130	31JAN00	02AUG00	243,392.80	C3A	Core Sample Analysis-AY-102 (C-106)																		
T410Z01C5	20	03AUG00	30AUG00	28,412.81	C3A	Core Data Report-AY-102 (C-106)																		
T410Z01CPL	10	17JAN00	28JAN00	66,469.14	C3A	Ship PAS Cask Liquid, Core-AY-102 (C-106)																		
100.207 Prov FY 2002 Samp 2AYC-106 per ICD 23 to BNFL																								
T410Z07C0	5	22AUG00	28AUG00	2,874.76	C3A	Core Dome Loading-AY-102 (C-106)																		
T410Z07C1	10	22AUG00	05SEP00	6,712.86	C3A	Core Profile/TSAP-AY-102 (C-106)																		
T410Z07C2	30	22AUG00*	03OCT00	249,430.05	C3A	Plan/Schedule material, Core-AY-102 (C-106)																		
T410Z07C3	20	01NOV00*	30NOV00	517,378.20	C3A	Acquire Core Sample-AY-102 (C-106)																		
T410Z07C4	130	01DEC00	07JUN01	112,848.37	C3A	Core Sample Analysis-AY-102 (C-106)																		
T410Z07CPL	10	15DEC00	02JAN01	66,451.13	C3A	Ship PAS Cask Liquid, Core-AY-102 (C-106)																		
TW03 Tank Farm Operations																								
250.Y16 Den W-314 Ph 2 AY Farm Upgrade and Obtain CD-3																								
SW25Y15166	44	01OCT01*	03DEC01	648,898.63	C3A	AY - Definitive Design-Phase 2																		
SW5D0050	0	01OCT01*		0.00	C3A	Start AY Definitive Design																		
SW5D1111	10	01OCT01	12OCT01	0.00	C3A	Drawings																		
SW5D1112	10	01OCT01	12OCT01	0.00	C3A	Construction Specifications																		
SW5D1113	10	01OCT01	12OCT01	0.00	C3A	Procurement Specifications																		
SW5D1114	10	01OCT01	12OCT01	0.00	C3A	Calculations																		
SW5D1115	3	15OCT01	17OCT01	0.00	C3A	Checking/Internal Reviews																		
SW5D1116	3	18OCT01	22OCT01	0.00	C3A	Interdiscipline Reviews																		

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5D1117	4	23OCT01	28OCT01	0.00	C3A																					
SW5D1118	20	01OCT01	28OCT01	0.00	C3A																					
SW5D1119	0		28OCT01	0.00	C3A																					
SW5D1121	5	29OCT01	02NOV01	0.00	C3A																					
SW5D1122	5	29OCT01	02NOV01	0.00	C3A																					
SW5D1123	5	29OCT01	02NOV01	0.00	C3A																					
SW5D1124	5	29OCT01	02NOV01	0.00	C3A																					
SW5D1125	2	05NOV01	08NOV01	0.00	C3A																					
SW5D1126	1	07NOV01	07NOV01	0.00	C3A																					
SW5D1127	2	08NOV01	09NOV01	0.00	C3A																					
SW5D1128	10	29OCT01	06NOV01	0.00	C3A																					
SW5D1129	0		09NOV01	0.00	C3A																					
SW5D1131	5	12NOV01	16NOV01	0.00	C3A																					
SW5D1132	5	12NOV01	16NOV01	0.00	C3A																					
SW5D1133	5	12NOV01	16NOV01	0.00	C3A																					
SW5D1134	5	12NOV01	16NOV01	0.00	C3A																					
SW5D1135	2	12NOV01	13NOV01	0.00	C3A																					
SW5D1136	2	19NOV01	20NOV01	0.00	C3A																					
SW5D1137	3	21NOV01	27NOV01	0.00	C3A																					
SW5D1138	10	12NOV01	27NOV01	0.00	C3A																					
SW5D1139	0		27NOV01	0.00	C3A																					
SW5D1141	4	28NOV01	03DEC01	0.00	C3A																					
SW5D1142	4	28NOV01	03DEC01	0.00	C3A																					
SW5D1201	44	01OCT01	03DEC01	0.00	C3A																					
SW5D1202	0		03DEC01	0.00	C3A																					
250.Y35 Startup and Test W-314 Phase 1 AY Farm Upgrades																										
SW25Y35A	109	01OCT99	09MAR00	69,538.89	C3A																					
SW25Y35B	252	01OCT99	28SEP00	167,870.19	C3A																					
SW25Y35C	251	02OCT00	28SEP01	178,265.54	C3A																					
SW25Y35D	125	01OCT01	01APR02	32,493.62	C3A																					
250.Y45 Construct W-314 Phase 2 AY Farm Upgrades																										
SW25Y45100	252	01OCT01	30SEP02	665,581.11	C3A																					
SW25Y45101	5	01OCT02	07OCT02	13,512.98	C3A																					
SW25Y45103	95	04DEC01	19APR02	52,343.28	C3A																					
SW25Y45104	133	25MAR02	30SEP02	261,334.90	C3A																					

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
SW25Y45108	113	22APR02	30SEP02	1,720,479.37	C3A	AY - Construction-Phase 2																				
SW25Y45109	0	04DEC01		0.00	C3A	CD-3 Approval-Phase 2 AY																				
SW25Y4510A	5	01OCT02	07OCT02	53,246.30	C3A	AY - E&I During Construction-Phase 2																				
SW25Y45116	113	22APR02	30SEP02	235,207.30	C3A	AY - HPT Support-Phase 2																				
SW25Y45117	5	01OCT02	07OCT02	6,241.58	C3A	AY - HPT Support-Phase 2																				
SW25Y45A09	5	01OCT02	07OCT02	32,488.17	C3A	AY - Construction-Phase 2																				
SW3C5D1A	44	01OCT01	03DEC01	0.00	C3A	Design - AY																				
SW3C5D2A	95	04DEC01	19APR02	0.00	C3A	Pre-Construction Planning - AY																				
SW3C5D3A	95	04DEC01	19APR02	0.00	C3A	Procurement - AY																				
SW3C5D4A	116	22APR02	03OCT02	0.00	C3A	During Construction - AY																				
SW5D1203	0	22APR02		0.00	C3A	Start Construction - AY Farm Phase 2																				
SW5D1204	0		01NOV02	0.00	C3A	Complete Const / Acceptance -AY Farm Phase 2																				
SW5D2111	118	22APR02	07OCT02	0.00	C3A	ECN'S																				
SW5D2112	118	22APR02	07OCT02	0.00	C3A	USO's																				
SW5D2113	118	22APR02	07OCT02	0.00	C3A	NCR Resolution																				
SW5D2114	138	25MAR02	07OCT02	0.00	C3A	Meetings & Field Support																				
SW5D2115	118	22APR02	07OCT02	0.00	C3A	Update RVR																				
SW5D2116	136	25MAR02	03OCT02	0.00	C3A	Prepare ATP's																				
SW5D2117	118	22APR02	07OCT02	0.00	C3A	ATP Test Director																				
SW5D2118	136	25MAR02	03OCT02	0.00	C3A	CGI Evaluation																				
SW5D2119	137	22APR02	01NOV02	0.00	C3A	As-Built Verification																				
SW5D2121	118	22APR02	07OCT02	0.00	C3A	AY Inspection - Title III																				
SW5D2131	138	25MAR02	07OCT02	0.00	C3A	AY Engineering Support - Title III																				
SW5D3A00	95	04DEC01	19APR02	0.00	C3A	Electrical Procurement																				
SW5D4A08A	3	30APR02	02MAY02	0.00	C3A	Vapor Space Pressure Measurement																				
SW5D4A08B	8	22APR02	29APR02	0.00	C3A	Remove Existing Vapor Pressure Instruments																				
SW5D4B06A	3	13MAY02	15MAY02	0.00	C3A	Vapor Space Pressure Measurement																				
SW5D4B08B	6	03MAY02	10MAY02	0.00	C3A	Remove Existing Vapor Pressure Instruments																				
SW5D4J22B	8	22APR02	01MAY02	0.00	C3A	PLC Equipment																				
SW5D4J22C	8	02MAY02	13MAY02	0.00	C3A	Panalarms																				
SW5D4J22D	5	14MAY02	20MAY02	0.00	C3A	242-A DCS																				
SW5D4J22E	2	22MAY02	23MAY02	0.00	C3A	Liquid High Level Probes																				
SW5D4J22F	1	21MAY02	21MAY02	0.00	C3A	Demo Existing Instruments in 271																				
SW5D4J28A	5	22MAY02	29MAY02	0.00	C3A	Motor Control Center - AY1																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5DAJ26C	5	30MAY02	05JUN02	0.00	C3A																					
SW5DAJ27A	10	08JUN02	18JUN02	0.00	C3A																					
SW5DAJ27B	2	20JUN02	21JUN02	0.00	C3A																					
SW5DAJ27C	50	24JUN02	03SEP02	0.00	C3A																					
SW5DAJ28	22	04SEP02	03OCT02	0.00	C3A																					
SW5DAJ29	2	04OCT02	07OCT02	0.00	C3A																					
SW5DAJ29A	10	31MAY02	13JUN02	0.00	C3A																					
SW5DAJ29B	10	14JUN02	27JUN02	0.00	C3A																					
SW5DAJ29C	10	16MAY02	30MAY02	0.00	C3A																					
SW5DAJ4	116	22APR02	03OCT02	0.00	C3A																					
SW5DAJ4P	116	22APR02	03OCT02	0.00	C3A																					
SW5DAJ400	116	22APR02	03OCT02	0.00	C3A																					
250,150 Construct W-314 Phase 1 AY Farm Upgrades																										
SW25Y50A	252	01OCT99	29SEP00	453,132.97	C3A																					
SW25Y50B	236	02OCT00	07SEP01	0.00	C3A																					
SW25Y50C	30	01OCT99	11NOV99	181,005.59	C3A																					
SW25Y50D	252	01OCT99	29SEP00	5,870,008.44	C3A																					
SW25Y50D01	4	14OCT99	19OCT99	0.00	C3A																					
SW25Y50D02	6	01OCT99	08OCT99	0.00	C3A																					
SW25Y50D03	6	01OCT99	08OCT99	0.00	C3A																					
SW25Y50D04	5	15OCT99	21OCT99	0.00	C3A																					
SW25Y50D05	188	01OCT99	30JUN00	0.00	C3A																					
SW25Y50D06	5	22OCT99	28OCT99	0.00	C3A																					
SW25Y50D07	5	21DEC99	29DEC99	0.00	C3A																					
SW25Y50D08	5	14DEC99	20DEC99	0.00	C3A																					
SW25Y50D09	10	01OCT99	14OCT99	0.00	C3A																					
SW25Y50D10	16	15OCT99	05NOV99	0.00	C3A																					
SW25Y50D11	10	22NOV99	07DEC99	0.00	C3A																					
SW25Y50D12	10	08NOV99	18NOV99	0.00	C3A																					
SW25Y50D14	16	15OCT99	05NOV99	0.00	C3A																					
SW25Y50D15	5	01OCT99	07OCT99	0.00	C3A																					
SW25Y50D16	15	22NOV99	14DEC99	0.00	C3A																					
SW25Y50D17	10	08NOV99	19NOV99	0.00	C3A																					
SW25Y50D18	16	15OCT99	05NOV99	0.00	C3A																					
SW25Y50D19	10	08NOV99	19NOV99	0.00	C3A																					

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20				
						JCS 2E-98-1836 01A Pit Upgrades Mechanical																								
						JCS 2E-98-01721 02A Cover Block Mods																								
						Assemble Containment Tent																								
						Place Containment Tent Over Pit																								
						PREP COVER BLOCKS FOR REMOVAL																								
						MOB 110 TON CRANE																								
						POWER WASH & SPRAY FIXATIVE																								
						PULL COVER BLOCKS																								
						MAP PIT (LMHC)																								
						DEMOB 110 TON CRANE																								
						Assemble Containment Tent																								
						Place Containment Tent Over Pit																								
						PREPARE COVER BLOCKS FOR REMOVAL																								
						MOB 110 TON CRANE																								
						MOB BURIAL BOXES																								
						POWER WASH & SPRAY FIXATIVE																								
						PULL COVER BLOCKS																								
						MAP PIT (LMHC)																								
						DEMOB 110 TON CRANE																								
						PREP STENCILS FOR GRAPHICS																								
						DECON COVER BLOCKS																								
						SETUP COVER BLOCK CRIBBING																								
						CORE DRILL COVER BLOCKS																								
						ENGINEERING EVALUATION OF CORE DRILLS																								
						INSTALL PENETRATION SLEEVES																								
						COAT COVER BLOCKS																								
						PREP STENCILS FOR GRAPHICS																								
						Setup Weather Enclosures For Cover Blocks																								
						DECON COVER BLOCKS																								
						SETUP COVER BLOCK CRIBBING																								
						CORE DRILL COVER BLOCKS (ECN 35)																								
						Engineering Evaluation Of Cover Blocks																								
						INSTALL PENETRATION SLEEVES																								
						COAT COVER BLOCKS																								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
SW25Y50D20	10	30NOV99	13DEC99	0.00	C3A
SW25Y50D22	10	01OCT99	14OCT99	0.00	C3A
SW25Y50D23	8	27DEC99	06JAN00	0.00	C3A
SW25Y50D24	3	31JAN00	02FEB00	0.00	C3A
SW25Y50D25	1	14FEB00	14FEB00	0.00	C3A
SW25Y50D26	1	03FEB00	03FEB00	0.00	C3A
SW25Y50D27	3	15FEB00	17FEB00	0.00	C3A
SW25Y50D28	2	18FEB00	22FEB00	0.00	C3A
SW25Y50D29	1	23FEB00	23FEB00	0.00	C3A
SW25Y50D30	1	01MAR00	01MAR00	0.00	C3A
SW25Y50D31	7	14DEC99	22DEC99	0.00	C3A
SW25Y50D32	1	28JAN00	28JAN00	0.00	C3A
SW25Y50D33	1	07FEB00	07FEB00	0.00	C3A
SW25Y50D34	1	31JAN00	31JAN00	0.00	C3A
SW25Y50D35	1	31JAN00	31JAN00	0.00	C3A
SW25Y50D36	1	08FEB00	08FEB00	0.00	C3A
SW25Y50D37	2	08FEB00	10FEB00	0.00	C3A
SW25Y50D38	1	11FEB00	11FEB00	0.00	C3A
SW25Y50D39	1	17FEB00	17FEB00	0.00	C3A
SW25Y50D40	5	15OCT99	21OCT99	0.00	C3A
SW25Y50D41	3	23FEB00	25FEB00	0.00	C3A
SW25Y50D42	2	28FEB00	29FEB00	0.00	C3A
SW25Y50D43	6	07MAR00	14MAR00	0.00	C3A
SW25Y50D44	5	29FEB00	08MAR00	0.00	C3A
SW25Y50D45	6	15MAR00	22MAR00	0.00	C3A
SW25Y50D46	5	23MAR00	29MAR00	0.00	C3A
SW25Y50D47	2	23NOV99	24NOV99	0.00	C3A
SW25Y50D48	5	31JAN00	04FEB00	0.00	C3A
SW25Y50D49	2	11FEB00	14FEB00	0.00	C3A
SW25Y50D50	2	15FEB00	18FEB00	0.00	C3A
SW25Y50D51	5	18FEB00	25FEB00	0.00	C3A
SW25Y50D52	2	18FEB00	17FEB00	0.00	C3A
SW25Y50D53	10	28FEB00	10MAR00	0.00	C3A
SW25Y50D54	5	13MAR00	17MAR00	0.00	C3A

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25Y50D55	2	20MAR00	21MAR00	0.00	C3A	PAINT ID ON COVER BLOCKS																				
SW25Y50D56	1	11FEB00	11FEB00	0.00	C3A	INSPECT EXISTING 01A PIT COATING (LMMHC)																				
SW25Y50D57	10	14MAR00	27MAR00	0.00	C3A	CLEAN, INSPECT AND PREP 02A PIT SURFACES																				
SW25Y50D58	10	28MAR00	10APR00	0.00	C3A	TOUCHUP 02A PIT COATING																				
SW25Y50D60	11	25FEB00	10MAR00	0.00	C3A	CLEANWASH/REP 01A PIT SURFACES (Initial)																				
SW25Y50D61	10	28MAR00	10APR00	0.00	C3A	Touchup Pit 01A Coating																				
SW25Y50D62	15	29OCT99	18NOV99	0.00	C3A	EXCAVATE FOR CORE DRILLS																				
SW25Y50D63	1	28JAN00	28JAN00	0.00	C3A	CONSTRUCT PIT DECKING																				
SW25Y50D64	8	02MAR00	13MAR00	0.00	C3A	Core Drill for New Nozzle Penetrations																				
SW25Y50D65	10	14MAR00	27MAR00	0.00	C3A	INSTALL AND GROUT NOZZLES U5/U12																				
SW25Y50D66	15	30DEC99	20JAN00	0.00	C3A	EXCAVATE FOR CORE DRILLS																				
SW25Y50D67	5	21JAN00	27JAN00	0.00	C3A	CONSTRUCT PIT DECKING																				
SW25Y50D68	3	18APR00	20APR00	0.00	C3A	INSTALL DRAIN SEAL																				
SW25Y50D69	2	14FEB00	15FEB00	0.00	C3A	Install Vapor Seals U3/U8/U9																				
SW25Y50D70	2	21APR00	24APR00	0.00	C3A	TEST DRAIN SEAL																				
SW25Y50D71	10	25FEB00	09MAR00	0.00	C3A	CORE DRILLS FOR NEW NOZZLE PENETRATION																				
SW25Y50D72	3	14JAN00	18JAN00	0.00	C3A	Install Encasement Test/ILD Riser																				
SW25Y50D73	4	10MAR00	15MAR00	0.00	C3A	INSTALL AND GROUT NOZZLE U13																				
SW25Y50D74	2	11APR00	12APR00	0.00	C3A	INSTALL DRAIN JUMPER																				
SW25Y50D75	3	13APR00	17APR00	0.00	C3A	Install Drain Seal Adapter Plate (ECN Needed)																				
SW25Y50D76	2	18APR00	19APR00	0.00	C3A	TEST DRAIN SEAL																				
SW25Y50D77	1	01MAY00	01MAY00	0.00	C3A	DEMOB 110 TON CRANE																				
SW25Y50D79	7	05MAY00	15MAY00	0.00	C3A	BACKFILL Nozzle EXCAVATIONS																				
SW25Y50D80	1	18APR00	18APR00	0.00	C3A	MOB 110 TON CRANE																				
SW25Y50D81	4	25APR00	28APR00	0.00	C3A	INSTALL COVER BLOCKS																				
SW25Y50D82	10	11APR00	24APR00	0.00	C3A	Remove Containment Tent																				
SW25Y50D83	3	02MAY00	04MAY00	0.00	C3A	REMOVE PIT DECKING																				
SW25Y50D88	6	23FEB00	01MAR00	0.00	C3A	Pre-Prep Pit 02A for Painting																				
SW25Y50D89	1	21APR00	21APR00	0.00	C3A	HAUL BURIAL BOX																				
SW25Y50D90	6	18FEB00	24FEB00	0.00	C3A	Pre-Prep Pit 01A for Painting																				
SW25Y50D91	1	18APR00	18APR00	0.00	C3A	HAUL BURIAL BOX																				
SW25Y50D92	78*	01OCT99	25JAN00	0.00	C3A	Erecture SN-433 Line (842 FT) (Hammock)																				
SW25Y50D95	6	01OCT99	08OCT99	0.00	C3A	CS 2E-99-01902 Excavate for Install SN-435																				
SW25Y50D98	3	11OCT99	13OCT99	0.00	C3A	REMOVE AND STORE INTERFERING STRUCTURES																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25Y50D07	30	15OCT99	29NOV99	0.00	C3A	EXC TO 10' BELOW PIPE CL/SHORE WHERE REQ																				
SW25Y50DA2	2	09MAY00	08MAY00	0.00	C3A	PUMP CDF BEDDING UP TO PIPE CENTERLINE																				
SW25Y50DA3	15	09MAY00	30MAY00	0.00	C3A	COMPLETE BACKFILL OF PIPING																				
SW25Y50DA4	5	31MAY00	06JUN00	0.00	C3A	STABILIZE EXCAVATION AROUND 01A PITS AND TRENCH																				
SW25Y50DA6	10	30NOV99	13DEC99	0.00	C3A	JCS 2E-09-01725 SN-435 PIPELINE INSTALLATION																				
SW25Y50DA7	10	14DEC99	29DEC99	0.00	C3A	CUT/CAP 6" PSW-S503-MS																				
SW25Y50DA9	10	14DEC99	29DEC99	0.00	C3A	CUT/CAP 6" PSW-S505-MS																				
SW25Y50DAA	10	30DEC99	13JAN00	0.00	C3A	POSITION SPOOLS ON GRADE SUPPORTS																				
SW25Y50DAB	30	12APR00	23MAY00	0.00	C3A	FITUP, WELD & NDE 3" SN-433																				
SW25Y50DAC	13	06JAN00	24JAN00	0.00	C3A	Fitup Weld & NDE 3" SN-435																				
SW25Y50DAO	4	25JAN00	28JAN00	0.00	C3A	Mechanically Clean 3" Pipe																				
SW25Y50DAE	4	22MAR00	27MAR00	0.00	C3A	HYDROTEST 3" AND BLOWDOWN PIPE																				
SW25Y50DAF	15	24MAY00	14JUN00	0.00	C3A	Mechanically Clean 3" Pipe																				
SW25Y50DAG	13	22MAR00	07APR00	0.00	C3A	Fitup, Weld & NDE 6" SN-435																				
SW25Y50DAH	65	18APR00	19JUL00	0.00	C3A	FITUP, WELD & NDE 6" SN-433																				
SW25Y50DAI	6	07APR00	14APR00	0.00	C3A	Mechanically Clean 6" Pipe																				
SW25Y50DAJ	2	17APR00	18APR00	0.00	C3A	Pneumatic Test 6" Pipe																				
SW25Y50DAK	2	19APR00	20APR00	0.00	C3A	SURVEY PIPE LOCATION FOR LINE & GRADE																				
SW25Y50DAL	12	19APR00	04MAY00	0.00	C3A	COAT 6" PIPE WELDMENT AREAS WITH SPC																				
SW25Y50DAM	10	10AUG00	23AUG00	0.00	C3A	Pneumatic Test 6" Pipe																				
SW25Y50DAH	252	01OCT99	28SEP00	0.00	C3A	ADMIN SUPPORT FY00																				
SW25Y50DAO	246	01OCT99	21SEP00	0.00	C3A	DRAFT SUPPORT FY00																				
SW25Y50DAP	246	01OCT99	21SEP00	0.00	C3A	GENERAL REQUIREMENTS FY00																				
SW25Y50DAQ	4	21APR00	26APR00	0.00	C3A	Install Pipe Anchor SN-435																				
SW25Y50DAS	252	01OCT99	28SEP00	0.00	C3A	TITLE III ENGINEERING INSPECTION DURING CONST. FY00																				
SW25Y50DAT	0	01OCT99		0.00	C3A	START CONSTRUCTION AY-02A PIT UPGRADES																				
SW25Y50DAU	0	01OCT99		0.00	C3A	START CONST. SN-435 LINE AY-01A TO AY-02A																				
SW25Y50DAY	5	01DEC00	07DEC00	0.00	C3A	STABILIZE EXCAVATION AROUND 02A PITS AND TRENCH																				
SW25Y50DAZ	0		06JUN00	0.00	C3A	Complete SN-63501A Pit Transfer Line																				
SW25Y50DB0	15	15JUN00	06JUL00	0.00	C3A	Hydro Test 3" & Blowdown Pipe SN-433																				
SW25Y50DB1	10	01OCT99	14OCT99	0.00	C3A	Initiate Material Request/PAR																				
SW25Y50DB2	5	15OCT99	21OCT99	0.00	C3A	Identify Suppliers/Issue Request for Quote (RFQ)																				
SW25Y50DB3	10	22OCT99	04NOV99	0.00	C3A	Prepare Bids																				
SW25Y50DB4	7	03NOV99	15NOV99	0.00	C3A	Review Bids/Quality Plan																				

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																
SW25Y50DB5	3	16NOV99	18NOV99	0.00	C3A	Issue Notice to Proceed (NTP)															
SW25Y50DB6	10	19NOV99	06DEC99	0.00	C3A	Order/Receive Materials															
SW25Y50DB7	3	19NOV99	23NOV99	0.00	C3A	Approve Spool Drawing															
SW25Y50DB8	11	07DEC99	21DEC99	0.00	C3A	Fabricate Spools															
SW25Y50DB9	2	14DEC99	15DEC99	0.00	C3A	Test Spools															
SW25Y50DBA	4	08OCT99	13OCT99	0.00	C3A	Review CMTRs, Test Data															
SW25Y50DBB	5	01OCT99	07OCT99	0.00	C3A	Ship Spools															
SW25Y50DBC	0		29SEP00*	0.00	C3A	PI-Complete Hydro Test of SN-433 Line															
SW25Y50DBD	0		01SEP00*	0.00	C3A	Complete Testing of SN-433 Line															
SW25Y50DC1	10	01OCT99	14OCT99	0.00	C3A	CWP-4G-03 SHOP FAB JUMPER															
SW25Y50DC2	10	15OCT99	28OCT99	0.00	C3A	CWP-4G-08 01A PH Mechanical															
SW25Y50DC3	10	29OCT99	11NOV99	0.00	C3A	CWP-4G-09 Cover Block Mods															
SW25Y50DC4	17	29OCT99	22NOV99	0.00	C3A	CWP-4G-05 PH Painting															
SW25Y50DC5	10	12NOV99	29NOV99	0.00	C3A	JCS-2E-99-020333 Pump Pit Prep/Paint Ins Drain 02A															
SW25Y50DC6	40	01OCT99	29NOV99	0.00	C3A	JCS-2E-99-020455 Pump Pit Prep/Paint Ins Drain 01A															
SW25Y50DC7	10	01OCT99	14OCT99	0.00	C3A	JCS-2E-99-02046 U13 & U13A Nozzle Install 01A															
SW25Y50DC8	10	23NOV99	08DEC99	0.00	C3A	CWP-4G-10 PIPELINE INSTALLATION															
SW25Y50DC9	10	01OCT99	14OCT99	0.00	C3A	JCS-2E-99-02089 01A Perform DOP Test on Blue Max															
SW25Y50DCA	10	01OCT99	14OCT99	0.00	C3A	JCS-2E-99-02091 Decon of Risers (Downpiping)															
SW25Y50DCB	10	20OCT99	02NOV99	0.00	C3A	CWP-4G-04 02A PH Mechanical															
SW25Y50DCC	10	15OCT99	28OCT99	0.00	C3A	JCS-2E-99-02032 U5 & U12 Nozzle Install 02A															
SW25Y50DCD	0		30SEP99	0.00	C3A	AX-B Flush & Apply Fixative (Plant Forces)															
SW25Y50DCF	0		30SEP99	0.00	C3A	AX-B Install Blanks to Support 314 (PF)															
SW25Y50DCG	10	01OCT99	14OCT99	0.00	C3A	JCS-2E-99-01744 POTHOLING SN-433															
SW25Y50DCH	13	20OCT99	05NOV99	0.00	C3A	CWP-4G-14 INSTALL SN-433															
SW25Y50DCI	10	20OCT99	02NOV99	0.00	C3A	CWP-4G-13 EXCAVATE SN-433															
SW25Y50DCJ	10	29OCT99	02NOV99	0.00	C3A	CWP-4G-11 BACKFILL SN-435															
SW25Y50DCK	10	25OCT99	05NOV99	0.00	C3A	JCS-2E-99-01724/M Excavate for SN-433 Install															
SW25Y50DCL	18	01OCT99	28OCT99	0.00	C3A	JCS-2E-99-02241 Install New SN-433 Transfer Line															
SW25Y50DCM	28	01OCT99	05NOV99	0.00	C3A	JCS-2E-99-02242 Inst Permanent Power AY-801 Bldg															
SW25Y50DCQ	7	01OCT99	11OCT99	0.00	C3A	Prepare NOC Revision for Line Cutting/Capping															
SW25Y50DD2	10	03NOV99	18NOV99	0.00	C3A	JCS-2E-99-01937 01A Leak Detect/Site Electrical															
SW25Y50DD3	10	29OCT99	11NOV99	0.00	C3A	CWP-4G-07 ELECTRICAL SITE WORK															
SW25Y50DD4	15	30DEC99	20JAN00	0.00	C3A	EXCAVATE 01A CONDUIT															

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25Y50DD5	5	23MAY00	30MAY00	0.00	C3A	SANDBED 01A CONDUIT																				
SW25Y50DD6	10	25JAN00	07FEB00	0.00	C3A	INSTALL 01A CONDUIT																				
SW25Y50DD7	3	01MAY00	03MAY00	0.00	C3A	INSTALL WT-TBX-101																				
SW25Y50DD8	7	25APR00	03MAY00	0.00	C3A	INSTALL JUNCTION BOXES																				
SW25Y50DD9	10	31MAY00	13JUN00	0.00	C3A	BACKFILL 01A CONDUIT																				
SW25Y50DDA	10	17NOV99	02DEC99	0.00	C3A	INSTALL BREAKERS IN AY-402																				
SW25Y50DDB	20	26OCT99	22NOV99	0.00	C3A	Buy LD Components (Awaiting CHG/IFS Decision)																				
SW25Y50DDC	5	20MAR00	24MAR00	0.00	C3A	INSTALL LD PANEL 301																				
SW25Y50DDD	5	19JAN00	25JAN00	0.00	C3A	INSTALL LD PANEL 310																				
SW25Y50DDE	5	19JAN00	25JAN00	0.00	C3A	INSTALL LD PANEL 311																				
SW25Y50DDF	5	01MAY00	05MAY00	0.00	C3A	INSTALL 01A PIT LD																				
SW25Y50DDG	5	16MAY00	22MAY00	0.00	C3A	INSTALL 02A PIT LD																				
SW25Y50DDH	5	19APR00	25APR00	0.00	C3A	INSTALL ENCASEMENT LD																				
SW25Y50DDI	13	08MAY00	24MAY00	0.00	C3A	PULL & TERMINATE 01A WIRE																				
SW25Y50DDJ	10	26JAN00	06FEB00	0.00	C3A	INSTALL MISSLE SHIELD AT LD PANELS																				
SW25Y50DDK	9	25MAY00	07JUN00	0.00	C3A	ELECTRICAL/CONTINUITY TESTING 01A																				
SW25Y50DDL	5	08JUN00	14JUN00	0.00	C3A	FUNCTIONAL TEST LD 310/311																				
SW25Y50DDM	5	23MAY00	30MAY00	0.00	C3A	LEAK DETECTION ATP LD 301																				
SW25Y50DDN	5	15JUN00	21JUN00	0.00	C3A	LEAK DETECTION ATP LD 310																				
SW25Y50DDO	5	15JUN00	21JUN00	0.00	C3A	LEAK DETECTION ATP LD 311																				
SW25Y50DDQ	10	22NOV00	07DEC00	0.00	C3A	Sand Bed Conduit to AZ Pit																				
SW25Y50DDR	15	08DEC00	02JAN01	0.00	C3A	Install Conduit to AZ Pit																				
SW25Y50DDS	20	03JAN01	30JAN01	0.00	C3A	Backfill Conduit to AZ Pit																				
SW25Y50DDT	15	01OCT99	21OCT99	0.00	C3A	SWP-4G-12 Field Install of Electrical Components																				
SW25Y50DDU	10	05JUL00	18JUL00	0.00	C3A	LEAK DETECTION OTP LD 310																				
SW25Y50DDV	10	05JUL00	18JUL00	0.00	C3A	LEAK DETECTION OTP LD 311																				
SW25Y50DDY	25	09DEC99	17JAN00	0.00	C3A	Fab Missle Shields 301/310 (																				
SW25Y50DDZ	7	19JAN00	18JAN00	0.00	C3A	Form & Pour Concrete Pads (2) (ECN 34 w/CHG)																				
SW25Y50DE1	10	20JUN00	03JUL00	0.00	C3A	LEAK DETECTION ATP REWORK																				
SW25Y50DE2	10	23NOV99	08DEC99	0.00	C3A	CGI LD Components																				
SW25Y50DE3	20	09DEC99	10JAN00	0.00	C3A	Fab LD Panels (3)																				
SW25Y50DE4	15	20JUL00	09AUG00	0.00	C3A	Mechanically Clean 6" Pipe																				
SW25Y50DF2	6	01OCT99	08OCT99	0.00	C3A	OBTAIN EXCAVATION PERMIT (Partial)																				
SW25Y50DF4	4	08NOV99	11NOV99	0.00	C3A	MOBILIZATION																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25Y50DH3	2	05MAY00	08MAY00	0.00	C3A	Install Lock & Tag																				
SW25Y50DH4	2	09MAY00	10MAY00	0.00	C3A	Run Conduit From MCC 601 to RC-AY-3																				
SW25Y50DH5	1	15FEB00	15FEB00	0.00	C3A	Scan Cover Blocks																				
SW25Y50DH6	10	15OCT99	28OCT99	0.00	C3A	Perform Pot Helling																				
SW25Y50DH7	1	28FEB00	28FEB00	0.00	C3A	Scan Cover Blocks																				
SW25Y50DH8	4	12OCT99	15OCT99	0.00	C3A	DOH Approve NOC Revision																				
SW25Y50DHA	13	01OCT99	19OCT99	0.00	C3A	Procure Materials for Shop Fabrication																				
SW25Y50DHA	15	01OCT99	21OCT99	0.00	C3A	Prep/Release CWP-17 Shop Fab LD's (ditto-)																				
SW25Y50DHB	13	01OCT99	19OCT99	0.00	C3A	PCS 2E-99-2599 Excavation																				
SW25Y50DHC	1	17FEB00	17FEB00	0.00	C3A	Schedule Perm Power Outage																				
SW25Y50DHD	30	01OCT99	11NOV99	0.00	C3A	CGI 402 Breakers																				
SW25Y50DHE	1	07MAR00	07MAR00	0.00	C3A	INSPECT EXISTING 02A PIT COATING (LMHC)																				
SW25Y50DHF	4	30AUG00	05SEP00	0.00	C3A	Install Pipe Anchors SN-433																				
SW25Y50DHG	5	19MAR00	22MAR00	0.00	C3A	CLEAN/INSPECT/REP 01A PIT SURFACES (Final)																				
SW25Y50DHH	5	13MAR00	17MAR00	0.00	C3A	Initial Engineering Evaluation/Draft Report																				
SW25Y50DHI	5	21MAR00	27MAR00	0.00	C3A	Final Evaluation/Issue Report/MAKE DECISION																				
SW25Y50DHJ	1	13MAR00	13MAR00	0.00	C3A	Photograph PH (Pre-Prep)																				
SW25Y50DHK	1	23MAR00	23MAR00	0.00	C3A	Photograph PH (Post-Prep)																				
SW25Y50DHL	15	01OCT99	21OCT99	0.00	C3A	Prepare/Review/Approve ECN 027																				
SW25Y50DHM	15	01OCT99	21OCT99	0.00	C3A	Prep/Review/Release ECN 25																				
SW25Y50DHN	10	01OCT99	14OCT99	0.00	C3A	Prep/Review/Approve ECN 28																				
SW25Y50DHP	7	14MAR00	22MAR00	0.00	C3A	Repair Pit Concrete & Cover Blocks (ECN 33)																				
SW25Y50DHQ	5	01OCT99	07OCT99	0.00	C3A	Ship Spools Back to Perma-Pipe																				
SW25Y50DHR	6	08OCT99	15OCT99	0.00	C3A	Perma-Pipe Repair of Spools																				
SW25Y50DHS	3	15OCT99	19OCT99	0.00	C3A	Perma-Pipe Ship Spools																				
SW25Y50DHT	2	19OCT99	20OCT99	0.00	C3A	Perform Receipt Inspection/Prep Spools																				
SW25Y50DHY	3	05OCT99	07OCT99	0.00	C3A	Perform Re-work																				
SW25Y50DHZ	2	01OCT99	04OCT99	0.00	C3A	Disposition NCR's																				
SW25Y50DH	3	11MAY00	15MAY00	6.00	C3A	Pull Wire, Continuity Test & Terminate																				
SW25Y50DZZ	0		29SEP00	0.00	C3A	W-314 "A" Complex																				
SW25Y50E	238	02OCT00	07SEP01	567,993.95	C3A	AY TF Upgrades-Construction (FY01)																				
SW25Y50E04	3	18APR00	20APR00	0.00	C3A	REMOVE PIT DECKING																				
SW25Y50E05	12	04MAY00	19MAY00	0.00	C3A	BACKFILL NOZZLE EXCAVATIONS																				
SW25Y50E06	1	21APR00	21APR00	0.00	C3A	MOB 110 TON CRANE																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25Y50E07	2	01MAY00	02MAY00	0.00	C3A	INSTALL COVER BLOCKS																				
SW25Y50E08	5	11APR00	17APR00	0.00	C3A	Remove Containment Tent																				
SW25Y50E09	1	03MAY00	03MAY00	0.00	C3A	DEMOB 110 TON CRANE																				
SW25Y50E16	64	02OCT00	04JAN01	0.00	C3A	ADMIN SUPPORT FY01																				
SW25Y50E17	64	22SEP00	22DEC00	0.00	C3A	CRAFT SUPPORT FY01																				
SW25Y50E18	64	22SEP00	22DEC00	0.00	C3A	GENERAL REQUIREMENTS FY01																				
SW25Y50E19	169	02OCT00	04JUN01	0.00	C3A	TITLE III ENGINEERING INSPECTION DURING CONST. FY01																				
SW25Y50E22	0	01OCT99		0.00	C3A	START CONSTRUCTION AY-01A PIT UPGRADES																				
SW25Y50E29	0		29SEP00	0.00	C3A	PI-COMplete CONST SN-635 LINE AY-01A TO AY-02A																				
SW25Y50E31	0		30JAN01	0.00	C3A	COMPLETE CONST AY-02A PIT UPGRADES																				
SW25Y50E32	0		08FEB01	0.00	C3A	COMPLETE BULK CONSTRUCTION 241-AY UPGRADES																				
SW25Y50E33	0		28JUL00	0.00	C3A	PI-COMplete CONST AY-01A PIT UPGRADES																				
SW25Y50E34	79	12FEB01	04JUN01	0.00	C3A	WEATHER DELAYS																				
SW25Y50E37	67	05JUN01	07SEP01	0.00	C3A	CONTINGENCY																				
SW25Y50E38	0		07SEP01	0.00	C3A	COMPLETE CONST - AY UPGRADES																				
SW25Y50E39	0		18JUL00	0.00	C3A	PI-COMplete CONST SN-635 LINE AY-01A TO AY-02A																				
SW25Y50E40	0		03JUL00	0.00	C3A	PI-COMplete CONST AY-01A PIT UPGRADES																				
SW25Y50F	236	01OCT99	07SEP00	0.00	C3A	AY TF Upgrades--Construction (FY01)																				
SW25Y50H	252	01OCT99	29SEP00	491,737.47	C3A	Construction Support--AY TF Upgrades (FY00) PH-1																				
SW25Y50J	236	02OCT00	07SEP01	172,071.61	C3A	Construction Support--AY TF Upgrades (FY01) PH-1																				
SW25Y50K	252	01OCT99	29SEP00	616,025.45	C3A	AY TF Upgrades--HPT Support (FY00)																				
SW25Y50L	236	02OCT00	07SEP01	0.00	C3A	AY TF Upgrades--HPT Support (FY01)																				
SW25Y50MC9	33	01OCT99	16NOV99	0.00	C3A	Route Selection/Scheduling																				
SW25Y50MGA	12	24NOV99	13DEC99	0.00	C3A	Verify PLC Per Steps																				
SW50D825	10	10NOV99	23NOV99	0.00	C3A	Order/Rec Materials (ON HOLD)																				
SWX19Z52	1	31OCT02	31OCT02	0.00	C3A	Interface Point to TBR 190.Z52																				
SWY50D820	5	01OCT99	07OCT99	0.00	C3A	Initiate Material Request/PR																				
SWY50D821	5	08OCT99	14OCT99	0.00	C3A	Identify Suppliers/Issue RFQ																				
SWY50D822	10	15OCT99	28OCT99	0.00	C3A	Prepare Bids																				
SWY50D823	7	29OCT99	08NOV99	0.00	C3A	Review Bids/Quality Plan																				
SWY50D824	1	09NOV99	09NOV99	0.00	C3A	Issue NTP																				
SWY50D826	3	24NOV99	30NOV99	0.00	C3A	Approve Spool Drawing																				
SWY50D827	20	01DEC99	30DEC99	0.00	C3A	Fabricate Spools																				
SWY50D828	2	03JAN00	04JAN00	0.00	C3A	Test Spools																				

FY00 FY01 FY02 FY03 FY04 FY05 FY06 FY07 FY08 FY09 FY10 FY11 FY12 FY13 FY14 FY15 FY16 FY17 FY18 FY19 FY20					
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
SWY50D929	5	05/JAN00	11/JAN00	0.00	C3A
SWY50D92A	10	12/JAN00	25/JAN00	0.00	C3A
250.175 Startup and Test W-314 Phase 2 AY Farm Upgrs					
SW25Y75110	113	22/APR02	30/SEP02	254,936.14	C3A
SW25Y75111	30	18/DEC02	31/JAN03	46,104.23	C3A
SW25Y7511A	113	22/APR02	30/SEP02	79,900.00	C3A
SW25Y7511B	30	18/DEC02	31/JAN03	250,020.00	C3A
SW25Y7511M	0		31/JAN03	0.00	C3A
SW3KSD3A2	30	22/APR02	03/JUN02	0.00	C3A
SW3KSD3A4	30	22/APR02	03/JUN02	0.00	C3A
SW3KSD3A7	30	04/JUN02	16/JUL02	0.00	C3A
SW3KSD3A8	30	04/NOV02	17/DEC02	0.00	C3A
SW3KSD3AE	197	22/APR02	31/JAN03	0.00	C3A
TW04 Retrieval					
050.000 Sluice C-106 to AY-102					
T405000A	82	01/OCT99	31/JAN00	108,058.20	C3A
T405000B	12	01/OCT99	18/OCT99	215,012.25	C3A
T405000C	7	07/OCT99	15/OCT99	195,177.80	C3A
T405000D	82	01/OCT99	31/JAN00	168,892.80	C3A
T405000E	0		31/DEC99	0.00	C3A
120.A07 Verify AY TF Sys/Components Functionality					
T412A07A	50	23/OCT00	05/JAN01	379,859.10	C3A
120.A08 Perform Acquisition Strategy for AY Tank Farm					
T412A08A1	250	22/JUN01	19/JUN02	51,877.00	C3A
120.A09 Perform AY Tank Farm Trade Studies					
T412A09A	115	08/JAN02	19/JUN02	198,974.19	C3A
160.H10 Perf and Doc AY-102 Samp Analyz/Rheology Testing					
T416H10A	40	02/OCT00	28/NOV00	33,703.32	C3A
T416H10C	65	29/NOV00	03/MAR01	29,848.02	C3A
T416H10D	60	06/MAR01	29/MAY01	198,548.20	C3A
T416H10E	35	30/MAY01	18/JUL01	24,981.90	C3A
T416H10F	15	30/MAY01	19/JUN01	6,390.80	C3A
160.H20 Prepare Process Control Plan for AY-102					
T416H20A	30	30/SEP02	08/NOV02	29,942.84	C3A
T416H20B	22	11/NOV02	12/DEC02	45,503.22	C3A
T416H20D	20	13/DEC02	14/JAN03	32,077.94	C3A
T416H20E	40	12/MAR12	04/MAY12	23,242.16	C3A

Ship Spoils	
Review CMTRs, Test Data	
Startup & Testing -AY Support of DO	
Startup & Testing -AY Support of Const	
Startup & Testing -AY Support	
Startup & Testing -AY Support	
Complete AY-Farm Upgrades	
Op's PRO'S for Pit Work	
Maint PRO'S for Pits	
Develop Training for Pits	
Perform Training for Pits	
Op's LOE Support	
Perf Ops Mgmt/Sched/Budget Rptg C-106 to AY-102	
Perform Sluicing (Demo-1) C-106 to AY-102	
Perf Grab Sampling/Perf Analysis C-106	
Provide Process Control/Closeout/Final Documents	
M-45-03B Comp Sluicing Rat of Tank 241-C-106 Slu	
Verify AY Sys & Compts Functionality - Near Term	
Prep Definition & Scope for Rev/New Proj AY Farm	
Perform AY Farm Trade Studies	
AY-102 Rheology Tst- Prepare Test Plan	
AY-102 Rheo -Install Test Equip/Perform Rhe Test	
AY-102 Rheology - Perform Wash Tests/Analyze	
AY-102 Rheology Tst- Prepare Test Report	
AY-102 Rheology Tst- Cleanup Hot Cell	
Prepare Draft PCP AY-102	
Review/Comment/Incorp Comments/Issue PCP AY-102	
Prepare ECNs and Revise PCP AY-102	

Prep and Issue Process Evaluation Report AY-102

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
					Provide Prog Direction to W-211 for AY-102																				
					AY-102 Design FY01																				
					AY-102 Design FY02																				
					Complete Design - AY-102																				
					Start Construction																				
					Construction Complete																				
					Title M Engineering																				
					Mobilize																				
					Prep CWP/JCS Equip. Removal Work Packages																				
					Stage Equipment at Cold Test Facility																				
					Perform Equipment Preventive Maint																				
					Modify CTF for Training																				
					Training at CTF																				
					Greenhouses Support																				
					Can Reg/Tech Serv/Support Pad/New Hires/OT Allow																				
					Protect Support																				
					Ops Review and Release Package to Field																				
					Stage Crane 02D Pit																				
					Prep Cover Blocks for Removal																				
					Sniff Pit Prior to Cover block Removal																				
					Remove Cover Blocks Pit																				
					Remove Jumpers and Prep for Storage																				
					Wrap and Stage Cover Blocks for Burial																				
					Install Vapor Seals																				
					Install Removal Equipment - 42" Flex Rec																				
					Remove Transfer Pump With F/R																				
					Remove Removal Equipment																				
					Install Depth Verification Plug																				
					Weld Container End Cap																				
					Depth Verification																				
					Remove Depth Plug & Install Shield Plug																				
					Grout Container																				

						FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet												
T416HS0046	2	21APR03	22APR03	0.00	C3A	Install Temporary Cover Blocks											
T416HS0047	8	21APR03	30APR03	0.00	C3A	Asbuild Nozzle Configuration for Jumper Fab											
T416HS0048	8	28APR03	07MAY03	0.00	C3A	Transport Pump to Disposal											
T416HS0049	17	04FEB03	27FEB03	0.00	C3A	Ops Review and Release Package to Field											
T416HS0050	1	23APR03	23APR03	0.00	C3A	Stage Crane 02E Pit											
T416HS0051	2	24APR03	25APR03	0.00	C3A	Prep Cover Blocks for Removal											
T416HS0052	2	28APR03	29APR03	0.00	C3A	Sniff Pit Prior to Cover Block Removal											
T416HS0053	3	30APR03	02MAY03	0.00	C3A	Remove Cover Blocks & Winch Assembly Pit 02E											
T416HS0054	5	05MAY03	09MAY03	0.00	C3A	Remove Jumpers and Prep for Storage											
T416HS0055	5	05MAY03	09MAY03	0.00	C3A	Wrap and Stage Cover Blocks for Burial											
T416HS0056	3	12MAY03	14MAY03	0.00	C3A	Install Vapor Seals											
T416HS0057	5	12MAY03	18MAY03	0.00	C3A	Remove Pit Chiller Assembly											
T416HS0058	9	15MAY03	28MAY03	0.00	C3A	Install Removal Equipment - 42" Flex Rec											
T416HS0059	5	29MAY03	04JUN03	0.00	C3A	Remove Immersible Pump & Booster Pump With FIR											
T416HS0060	8	05JUN03	16JUN03	0.00	C3A	Remove Removal Equipment											
T416HS0061	2	17JUN03	18JUN03	0.00	C3A	Install Depth Verification Plug											
T416HS0062	5	17JUN03	23JUN03	0.00	C3A	Weld Container End Cap											
T416HS0063	3	19JUN03	23JUN03	0.00	C3A	Depth Verification											
T416HS0064	3	24JUN03	26JUN03	0.00	C3A	Remove Depth Plug & Install Shield Plug											
T416HS0065	8	24JUN03	03JUL03	0.00	C3A	Grout Container											
T416HS0066	2	27JUN03	30JUN03	0.00	C3A	Install Temporary Cover Blocks											
T416HS0067	8	07JUL03	16JUL03	0.00	C3A	Transport Pump to Disposal											
T416HS0068	15	28FEB03	20MAR03	0.00	C3A	Ops Review and Release Package to Field											
T416HS0069	2	01JUL03	02JUL03	0.00	C3A	Stage Crane 02A Pit											
T416HS0070	3	03JUL03	08JUL03	0.00	C3A	Prep Cover Blocks for Removal											
T416HS0071	2	09JUL03	10JUL03	0.00	C3A	Sniff Pit Prior to Cover Block Removal											
T416HS0072	3	11JUL03	15JUL03	0.00	C3A	Remove Cover Blocks Pit 02A											
T416HS0073	5	16JUL03	22JUL03	0.00	C3A	Remove Jumpers and Prep for Storage											
T416HS0074	5	16JUL03	22JUL03	0.00	C3A	Wrap and Stage Cover Blocks for Burial											
T416HS0075	3	23JUL03	25JUL03	0.00	C3A	Install Vapor Seals											
T416HS0076	5	23JUL03	29JUL03	0.00	C3A	Remove Chiller Coil Assembly											
T416HS0077	9	28JUL03	07AUG03	0.00	C3A	Install Removal Equipment - 42" Flex Rec											
T416HS0078	5	08AUG03	14AUG03	0.00	C3A	Remove Drop Leg Assembly With FIR											
T416HS0079	8	15AUG03	28AUG03	0.00	C3A	Remove Removal Equipment											

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
T416HS0080	2	27AUG03	28AUG03	0.00	C3A	Install Depth Verification Plug																		
T416HS0081	5	27AUG03	03SEP03	0.00	C3A	Weld Container End Cap																		
T416HS0082	3	29AUG03	03SEP03	0.00	C3A	Depth Verification																		
T416HS0083	3	04SEP03	08SEP03	0.00	C3A	Remove Depth Plug & Install Shield Plug																		
T416HS0084	8	04SEP03	15SEP03	0.00	C3A	Grout Container																		
T416HS0085	1	09SEP03	09SEP03	0.00	C3A	Install Temporary Cover Blocks																		
T416HS0086	5	18SEP03	22SEP03	0.00	C3A	Transport Pump to Disposal																		
T416HS0087	5	28FEB03	04MAR03	0.00	C3A	Ops Review and Release Package to Field																		
T416HS0088	6	10SEP03	17SEP03	0.00	C3A	Install Removal Equipment - 6" Flex Rec TC#1																		
T416HS0089	1	18SEP03	18SEP03	0.00	C3A	Remove Thermocouple Tree with F/R TC#1																		
T416HS0090	1	19SEP03	19SEP03	0.00	C3A	Install Shield Plug TC#1																		
T416HS0091	2	22SEP03	23SEP03	0.00	C3A	Weld End Cap TC#1																		
T416HS0092	5	24SEP03	30SEP03	0.00	C3A	Grout Container TC#1																		
T416HS0093	5	01OCT03	07OCT03	0.00	C3A	Remove Removal Equipment TC#1																		
T416HS0094	2	08OCT03	09OCT03	0.00	C3A	Transport T/C to Disposal TC#1																		
T416HS0095	6	10OCT03	17OCT03	0.00	C3A	Install Removal Equipment - 6" Flex Rec TC#2																		
T416HS0096	1	20OCT03	20OCT03	0.00	C3A	Remove Thermocouple Tree with F/R TC#2																		
T416HS0097	1	21OCT03	21OCT03	0.00	C3A	Install Shield Plug TC#2																		
T416HS0098	2	22OCT03	23OCT03	0.00	C3A	Weld End Cap TC#2																		
T416HS0099	5	24OCT03	30OCT03	0.00	C3A	Grout Container TC#2																		
T416HS0100	5	31OCT03	06NOV03	0.00	C3A	Remove Removal Equipment TC#2																		
T416HS0101	2	07NOV03	10NOV03	0.00	C3A	Transport T/C to Disposal TC#2																		
T416HS0102	6	11NOV03	18NOV03	0.00	C3A	Install Removal Equipment - 6" Flex Rec TC#3																		
T416HS0103	1	19NOV03	19NOV03	0.00	C3A	Remove Thermocouple Tree with F/R TC#3																		
T416HS0104	1	20NOV03	20NOV03	0.00	C3A	Install Shield Plug TC#3																		
T416HS0105	2	21NOV03	24NOV03	0.00	C3A	Weld End Cap TC#3																		
T416HS0106	5	25NOV03	03DEC03	0.00	C3A	Grout Container TC#3																		
T416HS0107	5	04DEC03	10DEC03	0.00	C3A	Remove Removal Equipment TC#3																		
T416HS0108	2	11DEC03	12DEC03	0.00	C3A	Transport T/C to Disposal TC#3																		
T416HS0109	6	15DEC03	22DEC03	0.00	C3A	Install Removal Equipment - 6" Flex Rec TC#4																		
T416HS0110	1	23DEC03	23DEC03	0.00	C3A	Remove Thermocouple Tree with F/R TC#4																		
T416HS0111	1	24DEC03	24DEC03	0.00	C3A	Install Shield Plug TC#4																		
T416HS0112	2	29DEC03	30DEC03	0.00	C3A	Weld End Cap TC#4																		
T416HS0113	5	31DEC03	07JAN04	0.00	C3A	Grout Container TC#4																		

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
T416H50148	5	13AUG03	19AUG03	0.00	C3A	Mobilize Excavation Equipment																		
T416H50149	5	20AUG03	26AUG03	0.00	C3A	Exc for 3" PW-401-M9 Line																		
T416H50150	10	20AUG03	03SEP03	0.00	C3A	Pour New Pad for Air Control Station																		
T416H50151	5	27AUG03	03SEP03	0.00	C3A	Exc for 3" PW-402-M9 Line																		
T416H50152	11	19FEB03	05MAR03	0.00	C3A	Fab Piping & Test 1/2" SW-3052-M9																		
T416H50153	15	04SEP03	24SEP03	0.00	C3A	Exc for 1/2" SW-3052-M9 Line																		
T416H50154	2	04SEP03	05SEP03	0.00	C3A	Rotate Air Control Station 90 Degrees																		
T416H50155	2	06SEP03	06SEP03	0.00	C3A	Remove Old Air Control Station Pad																		
T416H50156	11	06MAR03	20MAR03	0.00	C3A	Fab Piping & Test 1/2" SW-3051-M9																		
T416H50157	5	25SEP03	01OCT03	0.00	C3A	Exc for 1/2" SW-3051-M9 Line																		
T416H50158	11	21MAR03	04APR03	0.00	C3A	Fab Piping & Test 1/2" SW-M9 Spare Lines																		
T416H50159	5	02OCT03	08OCT03	0.00	C3A	Exc for (2) 1/2" SW-M9 Spare Lines																		
T416H50160	5	09OCT03	15OCT03	0.00	C3A	Electrical Excavation																		
T416H50161	5	16OCT03	22OCT03	0.00	C3A	Armored Cable Excavation																		
T416H50162	25	07APR03	09MAY03	0.00	C3A	Fabricated Nitrogen Racks																		
T416H50163	5	15OCT03	21OCT03	0.00	C3A	Perform Field Welds 1/2" SW-3052-M9																		
T416H50164	2	23OCT03	24OCT03	0.00	C3A	Sono Tube Excavations for Elec. Term. Boxes																		
T416H50165	3	22OCT03	24OCT03	0.00	C3A	Hydro Test 1/2" SW-3052-M9																		
T416H50166	3	27OCT03	29OCT03	0.00	C3A	Insulate & Heat Trace 1/2" SW-3052-M9																		
T416H50167	3	30OCT03	03NOV03	0.00	C3A	Perform Field Welds 1/2" SW-3051-M9																		
T416H50168	25	31OCT03	08DEC03	0.00	C3A	Complete Backfill																		
T416H50169	2	04NOV03	05NOV03	0.00	C3A	Hydro Test 1/2" SW-3051-M9																		
T416H50170	2	06NOV03	07NOV03	0.00	C3A	Insulate & Heat Trace 1/2" SW-3051-M9																		
T416H50171	3	10NOV03	12NOV03	0.00	C3A	Perform Field Welds 1/2" SW-M9 Spare Lines																		
T416H50172	2	13NOV03	14NOV03	0.00	C3A	Hydro Test 1/2" SW-M9 Spare Lines																		
T416H50173	2	17NOV03	18NOV03	0.00	C3A	Insulate & Heat Trace 1/2" SW-M9 Spare Lines																		
T416H50174	2	10SEP03	11SEP03	0.00	C3A	Fab Instrument Air/Purge Line																		
T416H50175	3	19NOV03	21NOV03	0.00	C3A	Form/Rebar/Pour Nitrogen Rack Pads																		
T416H50176	2	12SEP03	15SEP03	0.00	C3A	Test Instrument Air/Purge Line																		
T416H50177	1	16SEP03	16SEP03	0.00	C3A	Tie-in Instrument Air/Purge Line to Existing																		
T416H50178	2	24NOV03	25NOV03	0.00	C3A	Nitrogen Rack Installation																		
T416H50179	2	17SEP03	18SEP03	0.00	C3A	Install Tubing Hangers To Instr. Air/Purge Line																		
T416H50180	2	26NOV03	01DEC03	0.00	C3A	Nitrogen Hose Installation																		
T416H50181	5	06DEC03	15DEC03	0.00	C3A	Stabilization																		

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
T418H50182	1	18DEC03	18DEC03	0.00	C3A	De-Mobilization																		
T418H50183	40	28OCT02	27DEC02	0.00	C3A	Package Prep and Pre-Fabrication																		
T418H50184	20	30DEC02	27JAN03	0.00	C3A	Fab 3" PW-401-489 Line																		
T418H50185	15	28JAN03	18FEB03	0.00	C3A	Fab 3" PW-402-489 Line																		
T418H50186	1	27AUG03	27AUG03	0.00	C3A	3" PW-401-489 Placa Timbers in Trench																		
T418H50187	2	28AUG03	29AUG03	0.00	C3A	3" PW-401-489 Rig Pipe in Trench																		
T418H50188	5	02SEP03	08SEP03	0.00	C3A	3" PW-401-489 Weld Out Primary Pipe																		
T418H50189	2	08SEP03	10SEP03	0.00	C3A	3" PW-401-489 Pressure Test Primary Pipe																		
T418H50190	1	11SEP03	11SEP03	0.00	C3A	3" PW-401-489 Attach Cathodic Protection																		
T418H50191	2	12SEP03	15SEP03	0.00	C3A	3" PW-401-489 Apply Epoxy Coating to Weld Areas																		
T418H50192	1	18SEP03	18SEP03	0.00	C3A	3" PW-401-489 Install Heat Trace																		
T418H50193	3	17SEP03	19SEP03	0.00	C3A	3" PW-401-489 Install Insulation																		
T418H50194	2	22SEP03	23SEP03	0.00	C3A	3" PW-401-489 Survey Pipe for Backfill																		
T418H50195	1	22SEP03	22SEP03	0.00	C3A	3" PW-402-489 Placa Timbers in Trench																		
T418H50196	2	23SEP03	24SEP03	0.00	C3A	3" PW-402-489 Rig Pipe in Trench																		
T418H50197	5	25SEP03	01OCT03	0.00	C3A	3" PW-402-489 Weld Out Primary Pipe																		
T418H50198	2	02OCT03	03OCT03	0.00	C3A	3" PW-402-489 Pressure Test Primary Pipe																		
T418H50199	1	08OCT03	08OCT03	0.00	C3A	3" PW-402-489 Attach Cathodic Protection																		
T418H50200	2	07OCT03	08OCT03	0.00	C3A	3" PW-402-489 Apply Epoxy Coating to Weld Areas																		
T418H50201	1	09OCT03	09OCT03	0.00	C3A	3" PW-402-489 Install Heat Trace																		
T418H50202	3	18OCT03	14OCT03	0.00	C3A	3" PW-402-489 Install Insulation																		
T418H50203	2	15OCT03	16OCT03	0.00	C3A	3" PW-402-489 Survey Pipe for Backfill																		
T418H50204	1	27OCT03	27OCT03	0.00	C3A	Install AY02A-WT-TBX-101 (TP-022 Term Box)																		
T418H50205	1	28OCT03	28OCT03	0.00	C3A	Install AY02A-EDS-TBX-103 (TP-022 Term Box)																		
T418H50206	1	29OCT03	29OCT03	0.00	C3A	Install AY02A-WST-MTS-106 (TP-022 Switch)																		
T418H50207	1	30OCT03	30OCT03	0.00	C3A	Install AY02A-WT-CP-122 (Seal Gas Cntrl Panel)																		
T418H50208	1	31OCT03	31OCT03	0.00	C3A	Install AY02A-WT-CP-156 (TP Winch Cntrl Panel)																		
T418H50209	1	03NOV03	03NOV03	0.00	C3A	Install AY02A-WST-MTS-107 (TP Winch Switch)																		
T418H50210	1	04NOV03	04NOV03	0.00	C3A	Install AY02VPA-WT-ENCL-102 (Press Switch Encl)																		
T418H50211	5	08NOV03	11NOV03	0.00	C3A	Excavate Elec Cable Trenches																		
T418H50212	5	12NOV03	18NOV03	0.00	C3A	Run Elec Cables to Farm																		
T418H50213	4	19NOV03	24NOV03	0.00	C3A	Terminate Wires (In-Farm Equip/TBs)																		
T418H50214	5	25NOV03	03DEC03	0.00	C3A	Continuity Testing																		
T418H50215	4	04DEC03	09DEC03	0.00	C3A	Complete Backfill Elec Cable Trenches																		

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T418H50216	5	11OCT04	15OCT04	0.00	C3A																					
T418H50217	2	18OCT04	19OCT04	0.00	C3A																					
T418H50218	1	20OCT04	20OCT04	0.00	C3A																					
T418H50219	1	21OCT04	21OCT04	0.00	C3A																					
T418H50220	1	22OCT04	22OCT04	0.00	C3A																					
T418H50221	1	25OCT04	25OCT04	0.00	C3A																					
T418H50222	5	19NOV04	29NOV04	0.00	C3A																					
T418H50223	2	30NOV04	01DEC04	0.00	C3A																					
T418H50224	1	02DEC04	02DEC04	0.00	C3A																					
T418H50225	1	03DEC04	03DEC04	0.00	C3A																					
T418H50226	1	06DEC04	06DEC04	0.00	C3A																					
T418H50227	5	22DEC04	30DEC04	0.00	C3A																					
T418H50228	2	31DEC04	04JAN05	0.00	C3A																					
T418H50229	1	05JAN05	05JAN05	0.00	C3A																					
T418H50230	1	06JAN05	06JAN05	0.00	C3A																					
T418H50231	1	07JAN05	07JAN05	0.00	C3A																					
T418H50232	5	25JAN05	31JAN05	0.00	C3A																					
T418H50233	2	01FEB05	02FEB05	0.00	C3A																					
T418H50234	1	03FEB05	03FEB05	0.00	C3A																					
T418H50235	1	04FEB05	04FEB05	0.00	C3A																					
T418H50236	1	07FEB05	07FEB05	0.00	C3A																					
T418H50237	15	10DEC03	02JAN04	0.00	C3A																					
T418H50238	10	05JAN04	16JAN04	0.00	C3A																					
T418H50239	10	19JAN04	30JAN04	0.00	C3A																					
T418H50240	10	02FEB04	13FEB04	0.00	C3A																					
T418H50241	10	17FEB04	01MAR04	0.00	C3A																					
T418H50242	10	02MAR04	15MAR04	0.00	C3A																					
T418H50243	5	19MAR04	22MAR04	0.00	C3A																					
T418H50244	20	28APR04	25MAY04	0.00	C3A																					
T418H50245	70	03SEP04	14DEC04	0.00	C3A																					
T418H50246	5	15DEC04	21DEC04	0.00	C3A																					
T418H50247	2	22DEC04	23DEC04	0.00	C3A																					
T418H50248	2	28DEC04	29DEC04	0.00	C3A																					
T418H50249	1	14FEB05	14FEB05	0.00	C3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416H50250	2	15FEB05	16FEB05	0.00	C3A																					
T416H50251	2	17FEB05	18FEB05	0.00	C3A																					
T416H50252	2	22FEB05	23FEB05	0.00	C3A																					
T416H50253	10	26MAY04	09JUN04	0.00	C3A																					
T416H50254	5	26MAY04	02JUN04	0.00	C3A																					
T416H50255	70	26MAY04	02SEP04	0.00	C3A																					
T416H50256	5	03SEP04	10SEP04	0.00	C3A																					
T416H50257	1	13SEP04	13SEP04	0.00	C3A																					
T416H50258	1	14SEP04	14SEP04	0.00	C3A																					
T416H50259	1	15SEP04	15SEP04	0.00	C3A																					
T416H50260	1	16SEP04	16SEP04	0.00	C3A																					
T416H50261	5	17SEP04	23SEP04	0.00	C3A																					
T416H50262	2	28SEP04	28SEP04	0.00	C3A																					
T416H50263	1	30SEP04	30SEP04	0.00	C3A																					
T416H50264	2	01OCT04	04OCT04	0.00	C3A																					
T416H50265	2	05OCT04	06OCT04	0.00	C3A																					
T416H50266	2	07OCT04	08OCT04	0.00	C3A																					
T416H50267	2	28OCT04	27OCT04	0.00	C3A																					
T416H50268	2	28OCT04	29OCT04	0.00	C3A																					
T416H50269	10	10JUN04	23JUN04	0.00	C3A																					
T416H50270	5	03JUN04	09JUN04	0.00	C3A																					
T416H50271	5	13SEP04	17SEP04	0.00	C3A																					
T416H50272	1	20SEP04	20SEP04	0.00	C3A																					
T416H50273	1	21SEP04	21SEP04	0.00	C3A																					
T416H50274	1	22SEP04	22SEP04	0.00	C3A																					
T416H50275	1	23SEP04	23SEP04	0.00	C3A																					
T416H50276	5	24SEP04	30SEP04	0.00	C3A																					
T416H50277	2	05OCT04	06OCT04	0.00	C3A																					
T416H50278	8	01NOV04	10NOV04	0.00	C3A																					
T416H50279	2	11NOV04	12NOV04	0.00	C3A																					
T416H50280	2	15NOV04	16NOV04	0.00	C3A																					
T416H50281	2	17NOV04	18NOV04	0.00	C3A																					
T416H50282	2	07DEC04	08DEC04	0.00	C3A																					
T416H50283	2	09DEC04	10DEC04	0.00	C3A																					

Verify Winch & Install Transfer Pump

Make Elec Connections to Transfer Pump

Install Nitrogen Hose to Transfer Pump

Fab New 42" Shield Plug

Test Mixer Pump-A at MASF

Prep CWP/JCS Mixer Pump Install Work Pkgs

Ops Review and Release Pkg to Field

Remove Exist 42" Shield Plug

Install 42" Depth Verif Shield Plug

Install Depth Verification Tool

Remove Depth Verif Shield Plug

Install Spray Wash Riser Ext

Install MP Mounting Plate

Stage Two Cranes

Install Shield Ring & Temp. Hose

Run 1/2" SW line/Connect to MP-A

Install Mixer Pump-A - Riser

Make Elec Connections - Mixer Pump-A

Install MP-A Heat Tracing

Fab New 42" Shield Plug

Test Mixer Pump-B at MASF

Ops Review and Release Pkg to Field

Remove Exist 42" Shield Plug

Install 42" Depth Verif Shield Plug

Install Depth Verification Tool

Remove Depth Verif Shield Plug

Install Spray Wash Riser Ext

Install MP Mounting Plate

Stage Two Cranes

Install Shield Ring & Temp. Hose

Run 1/2" SW line/Connect to MP-B

Install Mixer Pump-B - Riser

Make Elec Connections - Mixer Pump-B

Install MP-B Heat Tracing

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416H50284	10	28JUN04	12JUL04	0.00	C3A																					
T416H50285	5	10JUN04	16JUN04	0.00	C3A																					
T416H50286	5	20SEP04	24SEP04	0.00	C3A																					
T416H50287	1	27SEP04	27SEP04	0.00	C3A																					
T416H50288	1	28SEP04	28SEP04	0.00	C3A																					
T416H50289	1	29SEP04	29SEP04	0.00	C3A																					
T416H50290	1	30SEP04	30SEP04	0.00	C3A																					
T416H50291	5	01OCT04	07OCT04	0.00	C3A																					
T416H50292	2	12OCT04	13OCT04	0.00	C3A																					
T416H50293	1	13DEC04	13DEC04	0.00	C3A																					
T416H50294	2	14DEC04	15DEC04	0.00	C3A																					
T416H50295	2	16DEC04	17DEC04	0.00	C3A																					
T416H50296	2	20DEC04	21DEC04	0.00	C3A																					
T416H50297	2	10JAN05	11JAN05	0.00	C3A																					
T416H50298	2	12JAN05	13JAN05	0.00	C3A																					
T416H50299	10	13JUL04	26JUL04	0.00	C3A																					
T416H50300	5	17JUN04	23JUN04	0.00	C3A																					
T416H50301	5	27SEP04	01OCT04	0.00	C3A																					
T416H50302	1	04OCT04	04OCT04	0.00	C3A																					
T416H50303	1	05OCT04	05OCT04	0.00	C3A																					
T416H50304	1	06OCT04	06OCT04	0.00	C3A																					
T416H50305	1	07OCT04	07OCT04	0.00	C3A																					
T416H50306	5	08OCT04	14OCT04	0.00	C3A																					
T416H50307	2	19OCT04	20OCT04	0.00	C3A																					
T416H50308	1	14JAN05	14JAN05	0.00	C3A																					
T416H50309	2	17JAN05	18JAN05	0.00	C3A																					
T416H50310	2	19JAN05	20JAN05	0.00	C3A																					
T416H50311	2	21JAN05	24JAN05	0.00	C3A																					
T416H50312	2	08FEB05	09FEB05	0.00	C3A																					
T416H50313	2	10FEB05	11FEB05	0.00	C3A																					
T416H50314	70	15DEC04	28MAR05	0.00	C3A																					
T416H50315	5	22DEC04	30DEC04	0.00	C3A																					
T416H50316	1	24FEB05	24FEB05	0.00	C3A																					
T416H50317	2	25FEB05	28FEB05	0.00	C3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416H50318	2	01MAR05	02MAR05	0.00	C3A																					
T416H50319	2	03MAR05	04MAR05	0.00	C3A																					
T416H50320	1	07MAR05	07MAR05	0.00	C3A																					
T416H50321	2	08MAR05	09MAR05	0.00	C3A																					
T416H50322	2	10MAR05	11MAR05	0.00	C3A																					
T416H50323	2	14MAR05	15MAR05	0.00	C3A																					
T416H50324	1	16MAR05	16MAR05	0.00	C3A																					
T416H50325	2	17MAR05	18MAR05	0.00	C3A																					
T416H50326	2	21MAR05	22MAR05	0.00	C3A																					
T416H50327	2	23MAR05	24MAR05	0.00	C3A																					
T416H50328	5	31DEC04	07JAN05	0.00	C3A																					
T416H50329	1	24FEB05	24FEB05	0.00	C3A																					
T416H50330	5	29FEB05	03MAR05	0.00	C3A																					
T416H50331	2	04MAR05	07MAR05	0.00	C3A																					
T416H50332	2	08MAR05	09MAR05	0.00	C3A																					
T416H50333	2	10MAR05	11MAR05	0.00	C3A																					
T416H50334	3	01MAY03	05MAY03	0.00	C3A																					
T416H50335	3	06MAY03	08MAY03	0.00	C3A																					
T416H50336	5	09MAY03	15MAY03	0.00	C3A																					
T416H50337	5	16MAY03	22MAY03	0.00	C3A																					
T416H50338	5	23MAY03	30MAY03	0.00	C3A																					
T416H50339	5	02JUN03	04JUN03	0.00	C3A																					
T416H50340	5	09JUN03	13JUN03	0.00	C3A																					
T416H50341	5	16JUN03	20JUN03	0.00	C3A																					
T416H50342	5	23JUN03	27JUN03	0.00	C3A																					
T416H50343	5	30JUN03	07JUL03	0.00	C3A																					
T416H50344	3	24FEB05	28FEB05	0.00	C3A																					
T416H50345	3	01MAR05	03MAR05	0.00	C3A																					
T416H50346	3	04MAR05	06MAR05	0.00	C3A																					
T416H50347	3	09MAR05	11MAR05	0.00	C3A																					
T416H50348	3	14MAR05	16MAR05	0.00	C3A																					
T416H50349	3	17MAR05	21MAR05	0.00	C3A																					
T416H50350	3	22MAR05	24MAR05	0.00	C3A																					
T416H50351	3	25MAR05	29MAR05	0.00	C3A																					

Activity ID	Orig Our	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T410H50352	3	30MAR05	01APR05	0.00	C3A																					
T410H50353	3	04APR05	06APR05	0.00	C3A																					
T410H50354	3	07APR05	11APR05	0.00	C3A																					
T410H50355	2	12APR05	13APR05	0.00	C3A																					
T410H50356	2	14APR05	15APR05	0.00	C3A																					
T410H50357	2	18APR05	19APR05	0.00	C3A																					
T410H50358	2	20APR05	21APR05	0.00	C3A																					
T410H50359	2	22APR05	25APR05	0.00	C3A																					
T410H50360	2	26APR05	27APR05	0.00	C3A																					
T410H50361	2	24SEP04	27SEP04	0.00	C3A																					
T410H50362	2	28SEP04	29SEP04	0.00	C3A																					
T410H50363	2	01OCT04	04OCT04	0.00	C3A																					
T410H50364	2	05OCT04	08OCT04	0.00	C3A																					
T410H50365	2	08OCT04	11OCT04	0.00	C3A																					
T410H50366	2	12OCT04	13OCT04	0.00	C3A																					
T410H50367	2	15OCT04	18OCT04	0.00	C3A																					
T410H50368	2	19OCT04	20OCT04	0.00	C3A																					
T410H50369	40	28APR05	23JUN05	0.00	C3A																					
T410H50370	40	28MAY05	22JUL05	0.00	C3A																					
T410H50371	5	25JUL05	29JUL05	0.00	C3A																					
T410H50372	190	12MAY03	11FEB04	0.00	C3A																					
T410H50373	120	29OCT02	22APR03	0.00	C3A																					
T410H50J20	713	01OCT02	29JUL05	2,020,286.58	C3A																					
T410H50J40	34	01OCT02	15NOV02	743,935.27	C3A																					
T410H50J41	40	18NOV02	17JAN03	1,379,238.83	C3A																					
T410H50J42	70	20JAN03	28APR03	1,451,245.08	C3A																					
T410H50J43	50	29APR03	09JUL03	2,129,409.48	C3A																					
T410H50J44	120	17JUN04	07DEC04	2,556,327.08	C3A																					
T410H50J45	50	18APR03	27JUN03	135,052.79	C3A																					
T410H50J46	70	08DEC04	21MAR05	314,657.39	C3A																					
T410H50J47	17	05SEP03	29SEP03	213,764.11	C3A																					
T410H50J48	25	30SEP03	03NOV03	200,847.14	C3A																					
T410H50J49	25	04NOV03	10DEC03	200,847.14	C3A																					
T410H50J4M	0		29JUL05	0.00	C3A																					

Install Jumper Assy 7

Install Jumper Assy 8

Install MOV Funnel Assys

Install New Cover Blocks

Paint Cover Block Flow Diagrams

Install MOV Actuator 1 Term Wires

Install MOV Actuator 2 Term Wires

Install MOV Actuator 3 Term Wires

Install MOV Actuator 4 Term Wires

Install New Cover Blocks

Paint Cover Block Flow Diagrams

Install New Cover Blocks

Paint Cover Block Flow Diagrams

Install New Cover Blocks

Paint Cover Block Flow Diagrams

Install New Cover Blocks

Paint Cover Block Flow Diagrams

ATP - AY-102

Punchlist

Sign-off

Bucal

ICE Building - FP Contract

AY-102 Title III Engineering

AY-102 MOB / Training / CWP

AY-102 Remove Transfer Pump

AY-102 Remove 4 Thermocouple Trees

AY-102 Remove 3 Thermocouple Trees

AY-102 Install Field Instruments / Electrical

AY-102 Install RCS in Ice Bldg

AY-102 Utility Tie-ins

AY-102 Install Transfer Pump

AY-102 Install Mixer Pump A

AY-102 Install Mixer Pump B

Complete Construction - AY-102

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
T416H50J50	17	15DEC03	09JAN04	200,847.14	C3A	AY-102 Install Mixer Pump C																		
T416H50J51	17	12JAN04	03FEB04	200,847.14	C3A	AY-102 Install Mixer Pump D																		
T416H50J52	43	04FEB04	05APR04	213,294.40	C3A	AY-102 Install 4 Temp Probes																		
T416H50J53	34	08APR04	21MAY04	166,065.26	C3A	AY-102 Install 3 New Temp Probes																		
T416H50J54	17	24MAY04	18JUN04	24,413.07	C3A	AY-102 Install CCTV Camera																		
T416H50J55	40	10JUL03	04SEP03	971,344.40	C3A	AY-102 Jumpers in Pit AY-02A																		
T416H50J56	80	07APR05	29JUL05	692,807.56	C3A	AY-102 Construction Acceptance / Closeout																		
T416H50J57	103	18NOV02	17APR03	577,341.59	C3A	AY-102 Ice Building - F.P. Contract																		
160J52 Procure Equip for AY-102 Mixing/Rair System																								
T416H52001	0	01OCT01		0.00	C3A	Start Procurement																		
T416H52002	300	01OCT01	09DEC02	0.00	C3A	Transfer Pumps																		
T416H52003	376	01OCT01	31MAR03	0.00	C3A	Mixer Pumps (4 Ea.)																		
T416H52004	300	01OCT01	09DEC02	0.00	C3A	Mixer Pump VFDs																		
T416H52005	199	01OCT01	18JUL02	0.00	C3A	Purge Panels for CCTV																		
T416H52006	152	01OCT01	08MAY02	0.00	C3A	LLCE Burial Containers (10)																		
T416H52007	149	01OCT01	03MAY02	0.00	C3A	I&C Enclosures (1 set)																		
T416H52008	152	01OCT01	09MAY02	0.00	C3A	Retrieval Control Systems																		
T416H52009	152	01OCT01	08MAY02	0.00	C3A	LLCE Removal Equip/Steel Frames																		
T416H52010	152	01OCT01	08MAY02	0.00	C3A	Flex Rec Mods/Parts/Bags																		
T416H52011	149	01OCT01	03MAY02	0.00	C3A	Mixer Pump Spray Rings & Riser Extensions																		
T416H52012	149	01OCT01	03MAY02	0.00	C3A	Thermocouples																		
T416H52013	149	01OCT01	03MAY02	0.00	C3A	Electric Cable Support Frames																		
T416H52014	126	01OCT01	02APR02	0.00	C3A	Service Water Enclosure																		
T416H52015	149	01OCT01	03MAY02	0.00	C3A	CCTV Riser Extension																		
T416H52016	85	01OCT01	01FEB02	0.00	C3A	Pit Cover Blocks																		
T416H52017	149	01OCT01	03MAY02	0.00	C3A	Temperature Probe (3)																		
T416H52J30	252	01OCT01	30SEP02	2,297,229.59	C3A	AY-102 Equipment Procurement FY02																		
T416H52J31	124	01OCT02	31MAR03	2,910,680.05	C3A	AY-102 Equipment Procurement FY03																		
160J54 Repair/Upgr Existing AY TF Sys Reqrd for WFD Ph 1																								
T416H54A	502	20JUN02	18JUN04	1,327,800.00	C3A	Repair/Upgrade Existing AY TF Sys Req for Ph 1																		
160J60 Startup and Test AY-102 Mixing/Rair System																								
T416H60A0	0		25JUN02	0.00	C3A	Design Turnover to Startup																		
T416H60A00	0		23JUN05	0.00	C3A	Construction Turnover to Operations																		
T416H60A1	50	14APR05	23JUN05	246,577.86	C3A	Prepare New Operating Procedure AY-102																		
T416H60A2	42	26APR05	23JUN05	177,046.61	C3A	Prepare New Maintenance Procedure AY-102																		

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T410H60A3	50	14APR05	23JUN05	65,102.60	C3A																					
T410H60A4	42	26APR05	23JUN05	20,236.35	C3A																					
T410H60B1	42	11JUL05	07SEP05	91,293.30	C3A																					
T410H60B2	62	08SEP05	08DEC05	246,319.36	C3A																					
T410H60C	21	04NOV05	08DEC05	60,975.97	C3A																					
T410H60D1	63	01OCT04	04JAN05	111,756.66	C3A																					
T410H60D2	42	08AUG05	05OCT05	399,490.65	C3A																					
T410H60D3	21	06OCT05	03NOV05	42,167.25	C3A																					
T410H60E	30	24JUN05	05AUG05	210,654.25	C3A																					
T410H60F1	60	31MAR05	23JUN05	56,757.83	C3A																					
T410H60F2	50	14APR05	23JUN05	60,602.26	C3A																					
T410H60G	0		08DEC05	0.00	C3A																					
160.H60 Perf Contractor Bid Startup Review for AY-102																										
T410H80A	15	07DEC05	20DEC05	63,902.29	C3A																					
T410H80B	10	07DEC05	20DEC05	105,890.20	C3A																					
T410H80C	5	21DEC05	20DEC05	36,245.12	C3A																					
160.H83 Perf Mgmt Self-Assmt for AY-102 Mining/Retr Sys																										
T410H83A	45	02DEC04	07FEB05	21,248.79	C3A																					
T410H83B	40	08FEB05	05APR05	10,864.64	C3A																					
T410H83D	30	08APR05	17MAY05	38,961.01	C3A																					
T410H83E	60	12SEP05	08DEC05	129,733.08	C3A																					
160.H90 Provide CD-4 Approval for AY-102																										
T410H90A	15	30DEC05	20JAN06	0.00	C3A																					
T410H90AM	0		20JAN06	0.00	C3A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20			
C3B HLW Ph 1 Tank 3 - AY-102 Sht 2																													
TW01 Tank Waste Characterization																													
100.Z13 Samp/Anlyz ZAYC-106 Smp per HLW Feed Carl DQO																													
T410213C0	5	11NOV05	17NOV05	2,860.92	C3B																								
T410213C1	10	11NOV05	28NOV05	6,708.87	C3B																								
T410213C2	30	11NOV05	28DEC05	251,317.68	C3B																								
T410213C3	20	27JAN06	24FEB06	517,376.20	C3B																								
T410213C4	130	27FEB06	29AUG06	799,845.15	C3B																								
T410213C5	20	30AUG06	27SEP06	28,439.02	C3B																								
100.Z45 Anlyz BNFL Smp 1st Blich ZAYC-106 HLW DQO 2AY																													
T410245AA	100	29OCT07	24MAR08	533,230.10	C3B																								
108.Z13 Prov Separate AY-102/C-106 Samps to BNFL AY-102																													
T410213CHL	7	25FEB06	03MAR06	10,529.23	C3B																								
TW04 Retrieval																													
160.130 Dhr 1st Blich ZAYC-106 HLW Fd 2AY to BNFL																													
T416130A	5	06JUN07	14JUN07	4,757.00	C3B																								
T416130B	8	19OCT07	26OCT07	29,516.02	C3B																								
160.140 Dhr 2nd Blich ZAYC-106 HLW Fd 2AY to BNFL																													
T416140A	5	13AUG10	19AUG10	4,757.00	C3B																								
T416140B	8	24DEC10	31DEC10	29,516.02	C3B																								
160.150 Dhr 3rd Blich ZAYC-106 HLW Fd 2AY to BNFL																													
T416150A	5	09NOV10	15NOV10	4,757.00	C3B																								
T416150B	8	21MAR11	28MAR11	29,516.02	C3B																								
160.160 Dhr 4th Blich ZAYC-106 HLW Fd 2AY to BNFL																													
T416160A	5	03FEB11	09FEB11	4,757.00	C3B																								
T416160B	8	16JUN11	23JUN11	29,516.02	C3B																								
160.170 Dhr 5th Blich ZAYC-106 HLW Fd 2AY to BNFL																													
T416170A	5	03MAY11	09MAY11	4,757.00	C3B																								
T416170B	8	11SEP11	18SEP11	29,516.02	C3B																								
160.180 Dhr 6th Blich ZAYC-106 HLW Fd 2AY to BNFL																													
T416180A	5	27JUL11	02AUG11	4,757.00	C3B																								
T416180B	8	07DEC11	14DEC11	29,516.02	C3B																								
160.190 Dhr 7th Blich ZAYC-106 HLW Fd 2AY to BNFL																													
T416190A	5	24OCT11	28OCT11	4,757.00	C3B																								
T416190B	8	03MAR12	10MAR12	29,516.02	C3B																								
160.194 Mix AY-102/C-106 Feed to Suspend Solids																													
T416194A	6	21JAN06	26JAN06	32,788.22	C3B																								
160.170 Prov Approval to Dhr AY-102/C-106 Feed AY-102																													
T416170A	30	07OCT06	05NOV06	0.00	C3B																								

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
160.176 2AY76C MT Supp Sched/Ocl Comp 1AY to DOE-ORP																										
T416H76A	2	26SEP06	26SEP06	645.48	C3B																					
T416H76B	5	02OCT06	06OCT06	483.40	C3B																					
T416H76BM	0		06OCT06	0.00	C3B																					
TW06 Privatization Phase 1																										
360.130 Pretreat 1st Bitch AY-102/C-106 HLW Feed AY-102																										
T436130A	30	02DEC10	31DEC10	0.00	C3B																					
360.135 VR 1st Bitch AY-102/C-106 HLW Feed from AY-102																										
T436135A	87	01JAN11	28MAR11	0.00	C3B																					
360.140 Pretreat 2nd Bitch AY-102/C-106 HLW Feed AY-102																										
T436140A	30	27FEB11	28MAR11	0.00	C3B																					
360.145 VR 2nd Bitch AY-102/C-106 HLW Feed from AY-102																										
T436145A	87	29MAR11	23JUN11	0.00	C3B																					
360.150 Pretreat 3rd Bitch AY-102/C-106 HLW Feed AY-102																										
T436150A	30	25MAY11	23JUN11	0.00	C3B																					
360.155 VR 3rd Bitch AY-102/C-106 HLW Feed from AY-102																										
T436155A	87	24JUN11	16SEP11	0.00	C3B																					
360.160 Pretreat 4th Bitch AY-102/C-106 HLW Feed AY-102																										
T436160A	30	20AUG11	16SEP11	0.00	C3B																					
360.165 VR 4th Bitch AY-102/C-106 HLW Feed from AY-102																										
T436165A	87	16SEP11	14DEC11	0.00	C3B																					
360.170 Pretreat 5th Bitch AY-102/C-106 HLW Feed AY-102																										
T436170A	30	19NOV11	14DEC11	0.00	C3B																					
360.175 VR 6th Bitch AY-102/C-106 HLW Feed from AY-102																										
T436175A	87	15DEC11	10MAR12	0.00	C3B																					
360.180 Pretreat 6th Bitch AY-102/C-106 HLW Feed AY-102																										
T436180A	30	10FEB12	10MAR12	0.00	C3B																					
360.185 VR 6th Bitch AY-102/C-106 HLW Feed from AY-102																										
T436185A	87	11MAR12	05JUN12	0.00	C3B																					
360.190 Pretreat 7th Bitch AY-102/C-106 HLW Feed AY-102																										
T436190A	30	07MAY12	05JUN12	0.00	C3B																					
360.195 VR 7th Bitch AY-102/C-106 HLW Feed from AY-102																										
T436195A	87	06JUN12	31AUG12	0.00	C3B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
C4A HLW Ph 1 Tank 4 - C-104 Sht 1																											
TW01 Tank Waste Characterization																											
100.C03 Updt Bas Inventory/Tank Char Rpt C-104																											
T410C03C5	20	01OCT99	28OCT99	28,412.81	C4A																						
100.C71 Perform C-104 Post Retrieval Verification																											
T410C71G11	10	06SEP07	19SEP07	5,828.25	C4A																						
T410C71G12	20	06SEP07	03OCT07	12,507.27	C4A																						
T410C71G13	5	01NOV07	07NOV07	65,034.04	C4A																						
T410C71G14	86	08NOV07	14MAR08	133,927.56	C4A																						
T410C71G15	26	17MAR08	21APR08	30,904.66	C4A																						
TW04 Retrieval																											
160.J58 Approve Project W-523 Mission Need (CD-1)																											
T416J58A	15	05DEC00	27DEC00	0.00	C4A																						
160.J58 Validate Project W-523 and Obtain CD-2																											
T416J58A	10	28SEP01	11OCT01	0.00	C4A																						
270.C01 Issue Criticality Sfty Eval Report for SST Rtr																											
T427C01A	30	02OCT00	10NOV00	50,441.36	C4A																						
T427C01B	40	13NOV00	12JAN01	30,755.59	C4A																						
T427C01C	60	15JAN01	09APR01	57,112.44	C4A																						
T427C01D	120	10APR01	27SEP01	106,167.47	C4A																						
270.G16 Update or Amend Authorization Basis for SST Rtr																											
T427C16A	150	04OCT01	09MAY02	195,686.90	C4A																						
T427C16B	120	10MAY02	29OCT02	206,604.80	C4A																						
T427C16C	90	30OCT02	12MAR03	161,536.41	C4A																						
T427C16D	90	13MAR03	18JUL03	107,957.40	C4A																						
T427C16E	30	21JUL03	29AUG03	39,245.16	C4A																						
T427C16F	50	02SEP03	10NOV03	97,902.00	C4A																						
T427C16G	10	11NOV03	24NOV03	6,614.40	C4A																						
T427C16H	165	25NOV03	22JUL04	482,331.95	C4A																						
T427C16K	30	23JUL04	02SEP04	15,808.00	C4A																						
290.A27 Verify CTF Systems and Components Functionality																											
T429A27AA	62	03JAN00	29MAR00	104,352.86	C4A																						
T429A27AB	252	30MAR00	29MAR01	366,764.47	C4A																						
T429A27AC	41	31JAN01	29MAR01	39,139.21	C4A																						
290.A28 Perform Acquisition Strategy for C Tank Farm																											
T429A28A1	250	30MAR01	27MAR02	51,877.00	C4A																						
290.A29 Perform C Tank Farm Trade Studies																											
T429A29A	115	30MAR01	11SEP01	199,974.19	C4A																						

Core Data Report-C-104																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
290.825 Prep W-523 Proj Tech Baseline Document																											
T429B25A	123	31JAN02	25JUL02	124,081.60	C4A																						
T429B25B	123	07MAY03*	29OCT03	112,473.00	C4A																						
T429B25C	123	01OCT07*	27MAR08	100,854.40	C4A																						
T429B25D	123	07MAY08*	29OCT08	100,854.40	C4A																						
290.840 Design C-104 System and Obtain CD-3																											
T429J40A	332	26JUL02	17NOV03	8,490,323.60	C4A																						
290.843 Perf Conc Debris SST O&M Cncept W-523 Review																											
T429J43A	21	01FEB01*	02MAR01	34,480.00	C4A																						
T429J43AA	251	01FEB01	30JAN02	77,515.79	C4A																						
T429J43AB	106	28AUG01	30JAN02	1,000,000.00	C4A																						
T429J43AC	102	01FEB01	26JUN01	34,100.00	C4A																						
T429J43B1	252	07MAY02	06MAY03	800,900.00	C4A																						
T429J43B2	252	15SEP05	14SEP06	3,000,000.00	C4A																						
T429J43B3	252	08MAY07	06MAY08	600,000.00	C4A																						
T429J43BA	251	01FEB01	30JAN02	8,648.20	C4A																						
T429J43BB	86	12DEC01	19MAR02	68,097.31	C4A																						
T429J43BC	251	01FEB01	30JAN02	327,244.50	C4A																						
T429J43BD	251	01FEB01	30JAN02	601,163.97	C4A																						
T429J43BE	39	12DEC01	07FEB02	79,724.74	C4A																						
T429J43BF	39	08FEB02	04APR02	79,724.74	C4A																						
T429J43BG	18	05APR02	30APR02	10,032.17	C4A																						
T429J43C	145	01FEB01	27AUG01	85,220.00	C4A																						
T429J43D	10	01FEB01*	14FEB01	27,300.00	C4A																						
T429J43E	20	18JUN01*	16JUL01	40,890.00	C4A																						
T429J43F	20	31JUL01	27AUG01	112,330.00	C4A																						
T429J43G	11	28AUG01*	12SEP01	28,080.00	C4A																						
T429J43J	31	31JUL01*	12SEP01	140,420.00	C4A																						
T429J43K	22	28AUG01	27SEP01	56,170.00	C4A																						
T429J43KM	0		27SEP01	0.00	C4A																						
T429J43N	251	01FEB01	30JAN02	299,118.78	C4A																						
T429J43P	21	27JUN01	26JUL01	17,020.00	C4A																						
T429J43Q	41	01MAY01	27JUN01	6,800.00	C4A																						
T429J43R	125	01FEB01	30JUL01	81,337.13	C4A																						
T429J43S	41	01MAY01	27JUN01	34,100.00	C4A																						

Prepare W-523 Proj Tech Baseline Document C-104																											
Revise W-523 Project Tech Baseline Doc C-107																											
Revise W-523 Proj Tech Baseline Document S-102																											
Revise W-523 Proj Tech Baseline Document S-105																											
W-523 - Design Retrieval System Tank C-104																											
W-523 CDR Kick-Off																											
W-523 CDR - Privatization Interface																											
W-523 CDR - Advanced Conceptual Design C-104																											
W-523 CDR - O&M Concept																											
W-523 C-107 Perform Conceptual Design																											
W-523 S-102 Perform Conceptual Design																											
W-523 S-105 Perform Conceptual Design																											
Technical Integration & Management (Update O&M)																											
Prepare C-104, C-107, S-105, S-103 Flowsheets																											
Develop RAM Baseline																											
Prepare O&M Concept Document																											
Perform Initial Risk Assessment w/ Draft Input																											
Perform Final Risk Assessment w/ Release Input																											
Prepare & Issue Final Risk Assessment																											
W-523 CDR A/E Conduct Conceptual Design																											
W-523 CDR - Conduct 30% Design Reviews																											
W-523 CDR - Conduct 90% Design Reviews																											
W-523 CDR - Prepare Estimates																											
W-523 CDR - Conduct ICE Review																											
W-523 CDR - Prepare and Submit Package																											
W-523 - Prepare Presentation																											
W-523 - Validate Project																											
W-523 CDR - Project Integration																											
W-523 CDR - LCCA																											
W-523 CDR - Security Plan																											
W-523 CDR - Project Execution Plan																											
W-523 CDR - Training Plan																											

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
					W-523 CDR - Alignment																				
					W-523 CDR - Permitting Plan																				
					W-523 CDR - Safety Plan																				
					W-523 CDR - Systems Engineering																				
					W-523 CDR - Site Selection Report																				
					W-523 CDR - SRID																				
					W-523 CDR Site Condition Survey																				
					W-523 - Construct Retrieval System Tank C-104																				
					W-523 - Procure Retrieval System Tank C-104																				
					Repair/Upgrade Jumper Pits for C Farm Transfers																				
					Repair/Upgrade HAVOC for C Farm Transfers																				
					Repair/Upgrade Misc. Completion for C Farm Transfer																				
					Complete C-Farm Upgrades																				
					Design Turnover to Startup																				
					Construction Turnover to Operations																				
					Prepare New Operating Procedure C-104																				
					Prepare New Maintenance Procedure C-104																				
					Prep Proc Chg Auth (PCA) Process for Op C-104																				
					Prep Proc Chg Auth (PCA) Process - Maint C-104																				
					Prep Startup Operational Training Matrix C-104																				
					Perf Startup Operational Training C-104																				
					Perform Drills C-104																				
					Prepare Operational Test Procedures C-104																				
					Perform Req'd Operational Tests for C-104																				
					Prepare Operational Test Report for C-104																				
					Perform PM Routines C-104																				
					Prep AB Environmental Compl Hardware Matrix C-104																				
					Prep AB Environmental Compl Ops Matrix C-104																				
					Complete ABU Checklist C-104																				
					Prepare C-104 Pre-Conceptual Design																				
					Develop Functions & Requirements																				

	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
	W-523 DOE Comment/Incorp/Approval of PDC												
	Perform Special Studies												
	Perform C-107 Pre-Conceptual Update												
	Perform S-102 Pre-Conceptual Design												
	Perform S-105 Pre-Conceptual Update												
	Perform Contr Independent ORR for Tank C-104												
	Provide Tech/Admin ORR Support Tank C-104												
	Closeout ORR Comments Tank C-104												
	Develop Startup Notification Report C-104												
	Develop Plan of Action (POA) C-104												
	Develop Facility Plant Readiness Plan C-104												
	Conduct Plant Readiness Mgmt Self Assmt C-104												
	Perform DOE ORR for C-104												
	ProvideTech/Admin DOE ORR Supt C-104												
	Closeout DOE ORR Comments C-104												
	Obtain DOE CD-4 FROM HQ for C-104												
	Prepare Draft PCP C-104												
	Review/Comment/Incorp Comments/Issue PCP C-104												
	Prepare ECNs and Revise PCP C-104												
	Prep and Issue Process Evaluation Report C-104												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	RETRIEVE C-104 INTO AY-101												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	Perf Purer/Ops/Monit/Post Sluice Ops C104-AY102												
	C-104 RETRIEVED FOR CLOSURE												
	290-J80 Perf Mgmt Self-Assessment for C-104 Ret Sys												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												
	290-J80Y												
	290-J80Z												
	290-J80A												
	290-J80B												
	290-J80C												
	290-J80D												
	290-J80E												
	290-J80F												
	290-J80G												
	290-J80H												
	290-J80I												
	290-J80J												
	290-J80K												
	290-J80L												
	290-J80M												
	290-J80N												
	290-J80O												
	290-J80P												
	290-J80Q												
	290-J80R												
	290-J80S												
	290-J80T												
	290-J80U												
	290-J80V												
	290-J80W												
	290-J80X												

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T430J29AJN	0		31OCT07	0.00	C4A	COMPLETE C-104 RETRIEVAL INTO AY-101																				
T430J29BA	7	04MAY07	10MAY07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29BB	7	25MAY07	31MAY07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29BC	7	16JUN07	22JUN07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29BD	7	10JUL07	16JUL07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29BE	7	31JUL07	06AUG07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29BF	7	21AUG07	27AUG07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29BG	7	12SEP07	18SEP07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29BH	7	03OCT07	09OCT07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29BJ	7	24OCT07	30OCT07	248,849.16	C4A	Perf Grab Sample/Perf Lab Analysis C-104																				
T430J29CA	3	04MAY07	06MAY07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
T430J29CB	3	25MAY07	27MAY07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
T430J29CC	3	16JUN07	18JUN07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
T430J29CD	3	10JUL07	12JUL07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
T430J29CE	3	31JUL07	02AUG07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
T430J29CF	3	21AUG07	23AUG07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
T430J29CG	3	12SEP07	14SEP07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
T430J29CH	3	03OCT07	05OCT07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
T430J29CJ	3	24OCT07	26OCT07	160,246.78	C4A	Perf Type IV Vapor Samp/Perf Lab Analysis C-104																				
900.334 Perform C-104 Intrusion Prevention																										
T430J34A	20	26FEB08*	24MAR08	15,618.58	C4A	Prepare Pump PII Isolation Design ECN C-104																				
T430J34B	20	25MAR08	21APR08	3,120.77	C4A	Prepare/Review/Release Work Package C-104																				
T430J34C	2	22APR08	23APR08	7,322.48	C4A	Stage Isolation Equipment in Tank Farm C-104																				
T430J34D	15	24APR08	14MAY08	67,593.94	C4A	Perform Isolation Field Work C-104																				
T430J34E	20	15MAY08	12JUN08	2,944.36	C4A	Complete PII Isolation Documentation C-104																				

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20		
Activity ID	Logic Sheet	Budgeted Cost	Early Start	Early Finish																				
C5A HLW Ph 1 Tank 5 - AY-101 Sht 1																								
TW01 Tank Waste Characterization																								
100.Z18 Obin AY-101 Core Sample Prep Sub-Sample Comp																								
T410Z18C0	5	15NOV99	15NOV99	2,874.76	C5A	Core Dome Loading-AY-101																		
T410Z18C1	10	15NOV99	30NOV99	6,712.86	C5A	Core Profiler/TSP-AY-101																		
T410Z18C2	30	18OCT99	30NOV99	249,295.22	C5A	Plan/Schedule material, Core-AY-101																		
T410Z18C2B	30	15NOV99	30DEC99	96,191.69	C5A	Plan/Schedule material, Core-AY-101																		
T410Z18C3	20	03JAN00	28JAN00	517,197.36	C5A	Acquire Core Sample-AY-101																		
T410Z18C3B	20	31JAN00	28FEB00	517,197.36	C5A	Acquire Core Sample-AY-101																		
T410Z18C4	130	31JAN00	02AUG00	533,974.00	C5A	Core Sample Analysis-AY-101																		
T410Z18C4B	130	29FEB00	30AUG00	533,974.00	C5A	Core Sample Analysis-AY-101																		
T410Z18C5	20	31AUG00	28SEP00	28,412.81	C5A	Core Data Report-AY-101																		
100.Z19 Samp AY-101 per BHLF Remote Chn Samp to BHLF																								
T410Z19C0	5	22AUG07	28AUG07	2,680.92	C5A	Core Dome Loading-AY-101																		
T410Z19C1	10	22AUG07	05SEP07	6,708.87	C5A	Core Profiler/TSP-AY-101																		
T410Z19C2	30	22AUG07	03OCT07	251,317.66	C5A	Plan/Schedule material, Core-AY-101																		
T410Z19C3	20	01NOV07	30NOV07	517,376.20	C5A	Acquire Core Sample-AY-101																		
T410Z19C4	130	03DEC07	06JUN08	112,846.37	C5A	Core Sample Analysis-AY-101																		
T410Z19CPS	10	17DEC07	02JAN08	66,451.13	C5A	Ship PAS Cask Solid, Core-AY-101																		
TW04 Retrieval																								
100.S10 Part and Doc AY-101 Samp Anal/Rheology Testing																								
T410S10A	30	02OCT01	27NOV01	33,703.52	C5A	AY-101 Rheology Test- Prepare Test Plan																		
T410S10C	65	28NOV01	04MAR02	29,848.02	C5A	AY-101 Rheo-Install Test Equip/Perform Rhe Test																		
T410S10D	60	05MAR02	28MAY02	198,548.20	C5A	AY-101 Rheology - Perform Wash Tests/Analyze																		
T410S10E	35	29MAY02	17JUL02	24,981.90	C5A	AY-101 Rheology Test- Prepare Test Report																		
T410S10F	15	29MAY02	18JUN02	6,390.80	C5A	AY-101 Rheology Test- Cleanup Hot Cell																		
100.S20 Prepare Process Control Plan for AY-101																								
T410S20A	30	01OCT03	11NOV03	29,942.84	C5A	Prepare Draft PCP AY-101																		
T410S20B	22	12NOV03	15DEC03	45,503.22	C5A	Review/Comment/Incorp Comments/Issue PCP AY-101																		
T410S20D	20	18DEC03	15JAN04	32,077.84	C5A	Prepare ENC and Revise PCP AY-101																		
T410S20E	40	13DEC13	11FEB14	23,242.16	C5A																			
100.S40 Dtn AY-101 Mshy/Rtg Sys and Obin CD-3																								
T410S40A	252	01OCT01	30SEP02	1,167,000.00	C5A	W-521 - Design Retrieval System Tank AY-101																		
T410S40B	252	01OCT02	30SEP03	2,200,000.00	C5A	W-521 - Design Retrieval System Tank AY-101																		
100.S50 Construct AY-101 Mshy and Retrieval System																								
T410S50001	596	01OCT03	30JAN06	0.00	C5A	Title III Engineering																		
T410S50002	20	01OCT03	28OCT03	0.00	C5A	Mobilize																		
Prep and Issue Process Evaluation Report AY-101																								

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416S50003	566	29OCT03	30JAN06	0.00	C5A	Greenhouses Support																				
T416S50004	566	29OCT03	30JAN06	0.00	C5A	Gen Rag/Tech Serv/Stepoff Pad/New Hires/OT Allow																				
T416S50005	587	01OCT03	31JAN06	0.00	C5A	Project Support																				
T416S50006	40	01OCT03	25NOV03	0.00	C5A	Prep CWP/JCS Equip. Removal Work Packages																				
T416S50007	5	08OCT03	14OCT03	0.00	C5A	Stage Equipment at Cold Test Facility																				
T416S50008	10	15OCT03	28OCT03	0.00	C5A	Perform Equipment Preventive Maint																				
T416S50009	20	26NOV03	29DEC03	0.00	C5A	Training at CTF																				
T416S50010	10	15OCT03	28OCT03	0.00	C5A	Modify CTF for Training																				
T416S50011	1	30DEC03	30DEC03	0.00	C5A	Stage Crane																				
T416S50012	2	31DEC03	02JAN04	0.00	C5A	Prep Cover Blocks for Removal																				
T416S50013	1	05JAN04	05JAN04	0.00	C5A	Sniff Pit Prior to Cover block Removal																				
T416S50014	2	06JAN04	07JAN04	0.00	C5A	Remove Cover Blocks																				
T416S50015	3	08JAN04	12JAN04	0.00	C5A	Remove Jumpers and Prep for Storage																				
T416S50016	3	08JAN04	12JAN04	0.00	C5A	Wrap and Stage Cover Blocks for Burial																				
T416S50017	2	13JAN04	14JAN04	0.00	C5A	Install Vapor Seals																				
T416S50018	6	15JAN04	22JAN04	0.00	C5A	Install Removal Equipment - 42" Flex Rec																				
T416S50019	3	23JAN04	27JAN04	0.00	C5A	Remove Transfer Pump With F/R																				
T416S50020	1	04FEB04	04FEB04	0.00	C5A	Install Depth Verification Plug																				
T416S50021	5	17FEB04	23FEB04	0.00	C5A	Transport Pump to Disposal																				
T416S50022	2	05FEB04	06FEB04	0.00	C5A	Depth Verification																				
T416S50023	2	09FEB04	10FEB04	0.00	C5A	Remove Depth Plug & Install Shield Plug																				
T416S50024	1	11FEB04	11FEB04	0.00	C5A	Install Temporary Cover Blocks																				
T416S50025	3	04FEB04	04FEB04	0.00	C5A	Weld Container End Cap																				
T416S50026	5	26NOV03	04DEC03	0.00	C5A	Ops Review and Release Package to Field																				
T416S50027	5	09FEB04	13FEB04	0.00	C5A	Groul Container																				
T416S50028	5	11FEB04	18FEB04	0.00	C5A	Asbuild Nozzle Configuration for Jumper Fab																				
T416S50029	5	28JAN04	03FEB04	0.00	C5A	Remove Removal Equipment																				
T416S50030	5	26NOV03	04DEC03	0.00	C5A	Ops Review and Release Package to Field																				
T416S50031	6	24FEB04	02MAR04	0.00	C5A	Install Removal Equipment - 6" Flex Rec TC#1																				
T416S50032	1	03MAR04	03MAR04	0.00	C5A	Remove Thermocouple Tree with F/R TC#1																				
T416S50033	5	16MAR04	22MAR04	0.00	C5A	Remove Removal Equipment TC#1																				
T416S50034	1	04MAR04	04MAR04	0.00	C5A	Install Shield Plug TC#1																				
T416S50035	2	23MAR04	24MAR04	0.00	C5A	Transport T/C to Disposal TC#1																				
T416S50036	2	05MAR04	09MAR04	0.00	C5A	Weld End Cap TC#1																				

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T416S50037	5	09MAR04	15MAR04	0.00	C5A	Grout Container TC#1																			
T416S50038	6	25MAR04	01APR04	0.00	C5A	Install Removal Equipment - 6" Flex Rec TC#2																			
T416S50039	1	02APR04	02APR04	0.00	C5A	Remove Thermocouple Tree with F/R TC#2																			
T416S50040	1	05APR04	05APR04	0.00	C5A	Install Shield Plug TC#2																			
T416S50041	2	06APR04	07APR04	0.00	C5A	Weld End Cap TC#2																			
T416S50042	5	08APR04	14APR04	0.00	C5A	Grout Container TC#2																			
T416S50043	5	15APR04	21APR04	0.00	C5A	Remove Removal Equipment TC#2																			
T416S50044	2	22APR04	23APR04	0.00	C5A	Transport T/C to Disposal TC#2																			
T416S50045	6	26APR04	03MAY04	0.00	C5A	Install Removal Equipment - 6" Flex Rec TC#3																			
T416S50046	1	04MAY04	04MAY04	0.00	C5A	Remove Thermocouple Tree with F/R TC#3																			
T416S50047	1	05MAY04	05MAY04	0.00	C5A	Install Shield Plug TC#3																			
T416S50048	2	06MAY04	07MAY04	0.00	C5A	Weld End Cap TC#3																			
T416S50049	5	10MAY04	14MAY04	0.00	C5A	Grout Container TC#3																			
T416S50050	5	17MAY04	21MAY04	0.00	C5A	Remove Removal Equipment TC#3																			
T416S50051	2	24MAY04	25MAY04	0.00	C5A	Transport T/C to Disposal TC#3																			
T416S50052	6	26MAY04	03JUN04	0.00	C5A	Install Removal Equipment - 6" Flex Rec TC#4																			
T416S50053	1	04JUN04	04JUN04	0.00	C5A	Remove Thermocouple Tree with F/R TC#4																			
T416S50054	1	07JUN04	07JUN04	0.00	C5A	Install Shield Plug TC#4																			
T416S50055	2	08JUN04	09JUN04	0.00	C5A	Weld End Cap TC#4																			
T416S50056	5	10JUN04	16JUN04	0.00	C5A	Grout Container TC#4																			
T416S50057	5	17JUN04	23JUN04	0.00	C5A	Remove Removal Equipment TC#4																			
T416S50058	2	24JUN04	25JUN04	0.00	C5A	Transport T/C to Disposal TC#4																			
T416S50059	6	28JUN04	06JUL04	0.00	C5A	Install Removal Equipment - 6" Flex Rec TC#5																			
T416S50060	1	07JUL04	07JUL04	0.00	C5A	Remove Thermocouple Tree with F/R TC#5																			
T416S50061	1	08JUL04	08JUL04	0.00	C5A	Install Shield Plug TC#5																			
T416S50062	2	09JUL04	12JUL04	0.00	C5A	Weld End Cap TC#5																			
T416S50063	5	13JUL04	19JUL04	0.00	C5A	Grout Container TC#5																			
T416S50064	5	20JUL04	26JUL04	0.00	C5A	Remove Removal Equipment TC#5																			
T416S50065	2	27JUL04	28JUL04	0.00	C5A	Transport T/C to Disposal TC#5																			
T416S50066	6	29JUL04	05AUG04	0.00	C5A	Install Removal Equipment - 6" Flex Rec TC#6																			
T416S50067	1	06AUG04	06AUG04	0.00	C5A	Remove Thermocouple Tree with F/R TC#6																			
T416S50068	1	09AUG04	09AUG04	0.00	C5A	Install Shield Plug TC#6																			
T416S50069	2	10AUG04	11AUG04	0.00	C5A	Weld End Cap TC#6																			
T416S50070	5	12AUG04	18AUG04	0.00	C5A	Grout Container TC#6																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416S50109	3	17SEP04	21SEP04	0.00	C5A																					
T416S50110	2	22SEP04	23SEP04	0.00	C5A																					
T416S50111	2	24SEP04	27SEP04	0.00	C5A																					
T416S50112	11	22MAR04	05APR04	0.00	C5A																					
T416S50113	3	28SEP04	30SEP04	0.00	C5A																					
T416S50114	2	01OCT04	04OCT04	0.00	C5A																					
T416S50115	2	05OCT04	08OCT04	0.00	C5A																					
T416S50116	25	06APR04	10MAY04	0.00	C5A																					
T416S50117	3	07OCT04	11OCT04	0.00	C5A																					
T416S50118	2	12OCT04	13OCT04	0.00	C5A																					
T416S50119	2	14OCT04	15OCT04	0.00	C5A																					
T416S50120	2	28JUL04	29JUL04	0.00	C5A																					
T416S50121	2	30JUL04	02AUG04	0.00	C5A																					
T416S50122	1	03AUG04	03AUG04	0.00	C5A																					
T416S50123	2	04AUG04	05AUG04	0.00	C5A																					
T416S50124	25	20SEP04	22OCT04	0.00	C5A																					
T416S50125	5	25OCT04	29OCT04	0.00	C5A																					
T416S50126	1	01NOV04	01NOV04	0.00	C5A																					
T416S50127	10	08JUL04	21JUL04	0.00	C5A																					
T416S50128	2	22JUL04	23JUL04	0.00	C5A																					
T416S50129	2	26JUL04	27JUL04	0.00	C5A																					
T416S50130	40	29OCT03	29DEC03	0.00	C5A																					
T416S50131	20	30DEC03	27JAN04	0.00	C5A																					
T416S50132	15	28JAN04	18FEB04	0.00	C5A																					
T416S50133	1	15JUL04	15JUL04	0.00	C5A																					
T416S50134	2	16JUL04	19JUL04	0.00	C5A																					
T416S50135	5	20JUL04	26JUL04	0.00	C5A																					
T416S50136	2	27JUL04	28JUL04	0.00	C5A																					
T416S50137	1	29JUL04	29JUL04	0.00	C5A																					
T416S50138	2	30JUL04	02AUG04	0.00	C5A																					
T416S50139	1	03AUG04	03AUG04	0.00	C5A																					
T416S50140	2	09AUG04	10AUG04	0.00	C5A																					
T416S50141	3	04AUG04	08AUG04	0.00	C5A																					
T416S50142	1	09AUG04	09AUG04	0.00	C5A																					

FY00						FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T416S50143	2	10AUG04	11AUG04	0.00	C5A	3" PW-402-409 Rig Pipe in Trench																			
T416S50144	5	12AUG04	18AUG04	0.00	C5A	3" PW-402-409 Weld Out Primary Pipe																			
T416S50145	2	19AUG04	20AUG04	0.00	C5A	3" PW-402-409 Pressure Test Primary Pipe																			
T416S50146	1	23AUG04	23AUG04	0.00	C5A	3" PW-402-409 Attach Cathodic Protection																			
T416S50147	2	24AUG04	25AUG04	0.00	C5A	3" PW-402-409 Apply Epoxy Coating to Weld Areas																			
T416S50148	1	26AUG04	28AUG04	0.00	C5A	3" PW-402-409 Install Heat Trace																			
T416S50149	2	01SEP04	02SEP04	0.00	C5A	3" PW-402-409 Survey Pipe for Backfill																			
T416S50150	3	27AUG04	31AUG04	0.00	C5A	3" PW-402-409 Install Insulation																			
T416S50151	10	02NOV04	15NOV04	0.00	C5A	Fab New 42" Shield Plug - Riser-007																			
T416S50152	1	13JAN05	13JAN05	0.00	C5A	Remove Exist 42" Shield Plug																			
T416S50153	1	17JAN05	17JAN05	0.00	C5A	Install Depth Verification Tool																			
T416S50154	5	19JAN05	25JAN05	0.00	C5A	Install Spray Wash Riser Ext																			
T416S50155	2	28JAN05	31JAN05	0.00	C5A	Install MP Mounting Plate																			
T416S50156	1	14JAN05	14JAN05	0.00	C5A	Install 42" Depth Verif Shield Plug																			
T416S50157	1	18JAN05	18JAN05	0.00	C5A	Remove Depth Verif Shield Plug																			
T416S50158	10	16NOV04	01DEC04	0.00	C5A	Fab New 42" Shield Plug - Riser-008																			
T416S50159	1	20JAN05	20JAN05	0.00	C5A	Remove Exist 42" Shield Plug																			
T416S50160	1	24JAN05	24JAN05	0.00	C5A	Install Depth Verification Tool																			
T416S50161	5	26JAN05	01FEB05	0.00	C5A	Install Spray Wash Riser Ext																			
T416S50162	2	04FEB05	07FEB05	0.00	C5A	Install MP Mounting Plate																			
T416S50163	1	21JAN05	21JAN05	0.00	C5A	Install 42" Depth Verif Shield Plug																			
T416S50164	1	25JAN05	25JAN05	0.00	C5A	Remove Depth Verif Shield Plug																			
T416S50165	5	10FEB05	16FEB05	0.00	C5A	Form/Rebar/Pour Concrete - MP-1 Elec Frame																			
T416S50166	5	24MAR05	30MAR05	0.00	C5A	Form/Rebar/Pour Concrete - MP-2 Elec Frame																			
T416S50167	2	17FEB05	18FEB05	0.00	C5A	Mount Elec Cable Support Frame - MP-1																			
T416S50168	2	31MAR05	01APR05	0.00	C5A	Mount Elec Cable Support Frame - MP-2																			
T416S50169	1	22FEB05	22FEB05	0.00	C5A	Install AY101-EDS-OP-123 (Mini Power Center)																			
T416S50170	1	23FEB05	23FEB05	0.00	C5A	Install AY101-EDS-TBX-107 (MP-1 Term Box)																			
T416S50171	1	24FEB05	24FEB05	0.00	C5A	Install AY101-WST-MTS-101 (MP-1 Switch)																			
T416S50172	1	25FEB05	25FEB05	0.00	C5A	Install AY101-WST-MTS-103 (MP-1 TrnTab Switch)																			
T416S50173	1	04APR05	04APR05	0.00	C5A	Install AY101-EDS-TBX-108 (MP-2 Term Box)																			
T416S50174	1	05APR05	05APR05	0.00	C5A	Install AY101-WST-MTS-102 (MP-2 Switch)																			
T416S50175	1	06APR05	06APR05	0.00	C5A	Install AY101-WST-MTS-104 (MP-2 TrnTab Switch)																			
T416S50176	1	14SEP04	14SEP04	0.00	C5A	Install AY01A-WT-TBX-101 (TP-022 Term Box)																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416S50177	1	15SEP04	15SEP04	0.00	C5A																					
T416S50178	1	16SEP04	16SEP04	0.00	C5A																					
T416S50179	1	17SEP04	17SEP04	0.00	C5A																					
T416S50180	1	20SEP04	20SEP04	0.00	C5A																					
T416S50181	1	21SEP04	21SEP04	0.00	C5A																					
T416S50182	1	22SEP04	22SEP04	0.00	C5A																					
T416S50183	5	23SEP04	29SEP04	0.00	C5A																					
T416S50184	5	30SEP04	08OCT04	0.00	C5A																					
T416S50185	4	07OCT04	12OCT04	0.00	C5A																					
T416S50186	5	13OCT04	19OCT04	0.00	C5A																					
T416S50187	4	20OCT04	25OCT04	0.00	C5A																					
T416S50191	40	04NOV04	05JAN05	0.00	C5A																					
T416S50195	2	29APR05	02MAY05	0.00	C5A																					
T416S50196	1	03MAY05	03MAY05	0.00	C5A																					
T416S50197	1	04MAY05	04MAY05	0.00	C5A																					
T416S50198	1	05MAY05	05MAY05	0.00	C5A																					
T416S50199	5	22APR05	28APR05	0.00	C5A																					
T416S50200	2	31MAY05	01JUN05	0.00	C5A																					
T416S50201	1	02JUN05	02JUN05	0.00	C5A																					
T416S50202	1	03JUN05	03JUN05	0.00	C5A																					
T416S50203	1	06JUN05	06JUN05	0.00	C5A																					
T416S50204	5	23MAY05	27MAY05	0.00	C5A																					
T416S50205	20	07OCT04	03NOV04	0.00	C5A																					
T416S50206	50	06JAN05	17MAR05	0.00	C5A																					
T416S50207	5	18MAR05	24MAR05	0.00	C5A																					
T416S50208	2	25MAR05	28MAR05	0.00	C5A																					
T416S50209	2	29MAR05	30MAR05	0.00	C5A																					
T416S50210	1	13JUN05	13JUN05	0.00	C5A																					
T416S50211	2	14JUN05	15JUN05	0.00	C5A																					
T416S50212	2	16JUN05	17JUN05	0.00	C5A																					
T416S50213	2	20JUN05	21JUN05	0.00	C5A																					
T416S50214	5	06JAN05	12JAN05	0.00	C5A																					
T416S50215	5	01OCT03	07OCT03	0.00	C5A																					
T416S50216	2	02FEB05	03FEB05	0.00	C5A																					

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416S50251	5	09FEB05	15FEB05	0.00	C5A																					
T416S50252	5	27JAN05	02FEB05	0.00	C5A																					
T416S50253	2	18FEB05	22FEB05	0.00	C5A																					
T416S50254	1	12MAY05	12MAY05	0.00	C5A																					
T416S50255	2	13MAY05	18MAY05	0.00	C5A																					
T416S50256	2	17MAY05	18MAY05	0.00	C5A																					
T416S50257	2	19MAY05	20MAY05	0.00	C5A																					
T416S50258	2	07JUN05	08JUN05	0.00	C5A																					
T416S50259	2	08JUN05	10JUN05	0.00	C5A																					
T416S50260	5	27MAY05	03JUN05	0.00	C5A																					
T416S50261	1	22JUN05	22JUN05	0.00	C5A																					
T416S50262	2	23JUN05	24JUN05	0.00	C5A																					
T416S50263	2	27JUN05	28JUN05	0.00	C5A																					
T416S50264	2	29JUN05	30JUN05	0.00	C5A																					
T416S50265	1	01JUL05	01JUL05	0.00	C5A																					
T416S50266	2	05JUL05	06JUL05	0.00	C5A																					
T416S50267	2	07JUL05	08JUL05	0.00	C5A																					
T416S50268	2	11JUL05	12JUL05	0.00	C5A																					
T416S50269	1	13JUL05	13JUL05	0.00	C5A																					
T416S50270	2	14JUL05	15JUL05	0.00	C5A																					
T416S50271	2	18JUL05	19JUL05	0.00	C5A																					
T416S50272	2	20JUL05	21JUL05	0.00	C5A																					
T416S50273	1	22JUN05	22JUN05	0.00	C5A																					
T416S50275	5	08JUN05	10JUN05	0.00	C5A																					
T416S50276	5	23JUN05	28JUN05	0.00	C5A																					
T416S50277	2	30JUN05	01JUL05	0.00	C5A																					
T416S50278	2	05JUL05	06JUL05	0.00	C5A																					
T416S50279	2	07JUL05	08JUL05	0.00	C5A																					
T416S50280	3	22MAR04	24MAR04	0.00	C5A																					
T416S50281	3	25MAR04	29MAR04	0.00	C5A																					
T416S50282	5	30MAR04	05APR04	0.00	C5A																					
T416S50283	5	06APR04	12APR04	0.00	C5A																					
T416S50284	5	13APR04	19APR04	0.00	C5A																					
T416S50285	5	20APR04	26APR04	0.00	C5A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416S50286	5	27APR04	03MAY04	0.00	C5A																					
T416S50287	5	04MAY04	18MAY04	0.00	C5A																					
T416S50288	5	11MAY04	17MAY04	0.00	C5A																					
T416S50289	5	18MAY04	24MAY04	0.00	C5A																					
T416S50290	2	22JUN05	23JUN05	0.00	C5A																					
T416S50291	2	24JUN05	27JUN05	0.00	C5A																					
T416S50292	2	28JUN05	29JUN05	0.00	C5A																					
T416S50293	2	30JUN05	01JUL05	0.00	C5A																					
T416S50294	2	05JUL05	06JUL05	0.00	C5A																					
T416S50295	2	07JUL05	08JUL05	0.00	C5A																					
T416S50296	2	11JUL05	12JUL05	0.00	C5A																					
T416S50297	2	13JUL05	14JUL05	0.00	C5A																					
T416S50298	2	15JUL05	18JUL05	0.00	C5A																					
T416S50299	2	18JUL05	20JUL05	0.00	C5A																					
T416S50300	2	21JUL05	22JUL05	0.00	C5A																					
T416S50301	2	25JUL05	26JUL05	0.00	C5A																					
T416S50302	2	27JUL05	28JUL05	0.00	C5A																					
T416S50303	2	29JUL05	01AUG05	0.00	C5A																					
T416S50304	2	02AUG05	03AUG05	0.00	C5A																					
T416S50305	2	04AUG05	05AUG05	0.00	C5A																					
T416S50306	2	08AUG05	09AUG05	0.00	C5A																					
T416S50307	2	26JAN05	27JAN05	0.00	C5A																					
T416S50308	2	28JAN05	31JAN05	0.00	C5A																					
T416S50309	2	02FEB05	03FEB05	0.00	C5A																					
T416S50310	2	04FEB05	07FEB05	0.00	C5A																					
T416S50311	2	09FEB05	10FEB05	0.00	C5A																					
T416S50312	2	11FEB05	14FEB05	0.00	C5A																					
T416S50313	2	16FEB05	17FEB05	0.00	C5A																					
T416S50314	2	18FEB05	22FEB05	0.00	C5A																					
T416S50315	40	10AUG05	05OCT05	0.00	C5A																					
T416S50316	40	01DEC05	30JAN06	0.00	C5A																					
T416S50317	5	01FEB06	07FEB06	0.00	C5A																					
T416S50318	190	13JAN04	08OCT04	0.00	C5A																					
T416S50320	0	01OCT03		0.00	C5A																					

ATP - AY-101

Punchlist

Sign-off

Burial

Start Construction

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416S50321	0		07FEB06	0.00	C5A																					
T416S50330	50	18MAR03	28MAY05	0.00	C5A																					
T416S550A	592*	01OCT03	07FEB06	23,106,600.00	C5A																					
160.352 Procure Equip for AY-101 Mixing/Riser System																										
T416S52A	300*	24JUL02	30SEP03	5,628,500.00	C5A																					
T416S52A01	300	24JUL02	30SEP03	0.00	C5A																					
T416S52A02	300	24JUL02	30SEP03	0.00	C5A																					
T416S52A03	300	24JUL02	30SEP03	0.00	C5A																					
T416S52A04	199	24JUL02	07MAY03	0.00	C5A																					
T416S52A05	152	24JUL02	03MAR03	0.00	C5A																					
T416S52A06	149	24JUL02	26FEB03	0.00	C5A																					
T416S52A07	152	24JUL02	03MAR03	0.00	C5A																					
T416S52A08	152	24JUL02	03MAR03	0.00	C5A																					
T416S52A09	152	24JUL02	03MAR03	0.00	C5A																					
T416S52A10	149	24JUL02	26FEB03	0.00	C5A																					
T416S52A11	149	24JUL02	26FEB03	0.00	C5A																					
T416S52A12	149	24JUL02	26FEB03	0.00	C5A																					
T416S52A13	126	24JUL02	23JAN03	0.00	C5A																					
T416S52A14	149	24JUL02	26FEB03	0.00	C5A																					
T416S52A15	85	24JUL02	20NOV02	0.00	C5A																					
T416S52A16	149	24JUL02	26FEB03	0.00	C5A																					
T416S52A17	0	24JUL02		0.00	C5A																					
160.540 Startup and Test AY-101 Mixing/Riser System																										
T416S60A0	0		30SEP03	0.00	C5A																					
T416S60A00	0		05OCT05	0.00	C5A																					
T416S60A1	50	27JUL05	05OCT05	246,577.86	C5A																					
T416S60A2	42	08AUG05	05OCT05	177,046.61	C5A																					
T416S60A3	50	27JUL05	05OCT05	65,102.60	C5A																					
T416S60A4	42	08AUG05	05OCT05	29,236.35	C5A																					
T416S60B1	42	22AUG05	19OCT05	91,293.30	C5A																					
T416S60B2	62	18NOV05	21FEB06	246,319.38	C5A																					
T416S60C	21	23JAN06	21FEB06	60,975.97	C5A																					
T416S60D1	63	26JAN05*	27APR05	111,756.66	C5A																					
T416S60D2	42	17NOV05	20JAN06	399,490.65	C5A																					
T416S60D3	21	23JAN06	21FEB06	42,167.25	C5A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416S80E	30	08OCT05	18NOV05	210,854.25	C5A																					
T416S80F1	60	13JUL05	05OCT05	56,757.93	C5A																					
T416S80F2	50	27JUL05	05OCT05	80,862.26	C5A																					
T416S80G	0		21FEB06	0.00	C5A																					
160.372 Mix AY-101 Feed to Suspend Solids																										
T416S72A	6	05APR06	10APR06	32,768.22	C5A																					
T416S72AM	0		10APR06	0.00	C5A																					
160.580 Perf Contractor Sld Startup Review for AY-101																										
T416S80A	15	22FEB06	14MAR06	63,902.29	C5A																					
T416S80B	10	22FEB06	07MAR06	105,890.20	C5A																					
T416S80C	5	08MAR06	14MAR06	36,245.12	C5A																					
160.583 Perf Mgmt Self Assmt for AY-101 Mixing Rate Sys																										
T416S83A	45	16FEB05*	20APR05	21,248.79	C5A																					
T416S83B	40	21APR05	16JUN05	10,864.64	C5A																					
T416S83D	30	17JUN05	29JUL05	38,961.01	C5A																					
T416S83E	60	22NOV05	21FEB06	129,733.08	C5A																					
160.590 Provide CD-4 Approval for AY-101																										
T416S90A	15	15MAR06	04APR06	0.00	C5A																					

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic	Sheet
160.270 Dhr 8th Blich 1AY/C-104 HLW Fd 1AY to BNFL	5	11SEP13	17SEP13	4,757.00	C5B	
T416270A				4,757.00	C5B	
T416270B	8	22JAN14	29JAN14	32,739.60	C5B	
160.280 Dhr 9th Blich 1AY/C-104 HLW Fd 1AY to BNFL	5	06DEC13	12DEC13	4,757.00	C5B	
T416280A				4,757.00	C5B	
T416280B	8	18APR14	25APR14	32,739.60	C5B	
160.290 Dhr 10th Blich 1AY/C-104 HLW Fd 1AY to BNFL	5	04MAR14	10MAR14	4,757.00	C5B	
T416290A				4,757.00	C5B	
T416290B	8	13JUL14	20JUL14	32,739.60	C5B	
160.300 Dhr 11th Blich 1AY/C-104 HLW Fd 1AY to BNFL	5	21AUG14	27AUG14	4,757.00	C5B	
T416300A				4,757.00	C5B	
T416300B	8	07OCT14	14OCT14	32,739.60	C5B	
160.310 Dhr 12th Blich 1AY/C-104 HLW Fd 1AY to BNFL	5	21AUG14	27AUG14	4,757.00	C5B	
T416310A				4,757.00	C5B	
T416310B	8	01JAN15	08JAN15	32,739.60	C5B	
160.364 Mix AY-101/C-104 Feed to Suspend Solids	6	01NOV07	08NOV07	32,788.22	C5B	
T416364A				32,788.22	C5B	
160.370 Prior Approval to Dhr AY-101/C-104 Feed AY-101	30	23JUL08	21AUG08	0.00	C5B	
T416370A				0.00	C5B	
160.376 1AY/C MT Susp Solids/Old Comp 1AY to DOB-ORP	2	14JUL08	15JUL08	645.48	C5B	
T416376A				645.48	C5B	
T416376B	5	16JUL08	22JUL08	483.40	C5B	
T416376B1	0		22JUL08	0.00	C5B	
TW06 Privatization Phase 1						
360.200 Pretreat 1st Blich AY-101/C-104 HLW Feed AY-101	30	02AUG12	31AUG12	0.00	C5B	
T436200A				0.00	C5B	
360.205 Vln 1st Blich AY-101/C-104 HLW Feed from AY-101	86	01SEP12	25NOV12	0.00	C5B	
T436205A				0.00	C5B	
360.210 Pretreat 2nd Blich AY-101/C-104 HLW Feed AY-101	30	27OCT12	25NOV12	0.00	C5B	
T436210A				0.00	C5B	
360.215 Vln 2nd Blich AY-101/C-104 HLW Feed from AY-101	86	26NOV12	18FEB13	0.00	C5B	
T436215A				0.00	C5B	
360.220 Pretreat 3rd Blich AY-101/C-104 HLW Feed AY-101	30	21JAN13	19FEB13	0.00	C5B	
T436220A				0.00	C5B	
360.225 Vln 3rd Blich AY-101/C-104 HLW Feed from AY-101	86	20FEB13	16MAY13	0.00	C5B	
T436225A				0.00	C5B	
360.230 Pretreat 4th Blich AY-101/C-104 HLW Feed AY-101	30	17APR13	16MAY13	0.00	C5B	
T436230A				0.00	C5B	
360.235 Vln 4th Blich AY-101/C-104 HLW Feed from AY-101	86	17MAY13	10AUG13	0.00	C5B	
T436235A				0.00	C5B	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
360.240 Pretreat 5th Bich AY-101/C-104 HLW Feed from AY-101	30	12JUL13	10AUG13	0.00	C5B																					
360.245 Vtr 6th Bich AY-101/C-104 HLW Feed from AY-101	86	11AUG13	04NOV13	0.00	C5B																					
360.250 Pretreat 6th Bich AY-101/C-104 HLW Feed from AY-101	30	06OCT13	04NOV13	0.00	C5B																					
360.255 Vtr 6th Bich AY-101/C-104 HLW Feed from AY-101	86	05NOV13	29JAN14	0.00	C5B																					
360.260 Pretreat 7th Bich AY-101/C-104 HLW Feed from AY-101	30	31DEC13	29JAN14	0.00	C5B																					
360.265 Vtr 7th Bich AY-101/C-104 HLW Feed from AY-101	86	30JAN14	25APR14	0.00	C5B																					
360.270 Pretreat 8th Bich AY-101/C-104 HLW Feed from AY-101	30	27MAR14	25APR14	0.00	C5B																					
360.275 Vtr 8th Bich AY-101/C-104 HLW Feed from AY-101	86	26APR14	20JUL14	0.00	C5B																					
360.280 Pretreat 9th Bich AY-101/C-104 HLW Feed from AY-101	30	21JUN14	20JUL14	0.00	C5B																					
360.285 Vtr 9th Bich AY-101/C-104 HLW Feed from AY-101	86	21JUL14	14OCT14	0.00	C5B																					
360.290 Pretreat 10th Bich AY-101/C-104 HLW Feed from AY-101	30	15SEP14	14OCT14	0.00	C5B																					
360.295 Vtr 10th Bich AY-101/C-104 HLW Feed from AY-101	86	15OCT14	08JAN15	0.00	C5B																					
360.300 Pretreat 11th Bich AY-101/C-104 HLW Feed from AY-101	30	10DEC14	08JAN15	0.00	C5B																					
360.305 Vtr 11th Bich AY-101/C-104 HLW Feed from AY-101	86	09JAN15	04APR15	0.00	C5B																					
360.310 Pretreat 12th Bich AY-101/C-104 HLW Feed from AY-101	30	06MAR15	04APR15	0.00	C5B																					
360.315 Vtr 12th Bich AY-101/C-104 HLW Feed from AY-101	87	05APR15	30JUN15	0.00	C5B																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
C6A HLW Ph 1 Tank 6 - SY-102 Sht 1																										
TW01 Tank Waste Characterization																										
100.554 Sample SY-102 per BNFL Repts/Dhr Sample to BNFL																										
T410S54C0	5	17OCT03	23OCT03		2,880.92																					
T410S54C1	10	17OCT03	30OCT03		6,708.87																					
T410S54C2	30	17OCT03*	01DEC03		251,317.68																					
T410S54C3	20	02JAN04*	28JAN04		517,376.20																					
T410S54C4	130	30JAN04	03AUG04		33,481.89																					
T410S54CPS	10	13FEB04	27FEB04		64,451.13																					
100.705 Othin SY-102 Core Sample Prep Sub-Samples/Comp																										
T410Y05C0	5	17OCT00	23OCT00		2,880.92																					
T410Y05C1	10	17OCT00	30OCT00		6,708.87																					
T410Y05C2	30	17OCT00*	29NOV00		251,317.68																					
T410Y05C2B	30	17OCT00*	29NOV00		251,317.68																					
T410Y05C3	20	02JAN01*	28JAN01		517,376.20																					
T410Y05C3B	20	02JAN01	28JAN01		517,376.20																					
T410Y05C4	130	30JAN01	02AUG01		533,230.10																					
T410Y05C4B	130	30JAN01	02AUG01		533,230.10																					
T410Y05C5	20	03AUG01	30AUG01		28,438.02																					
TW03 Tank Farm Operations																										
250.816 Dan W-314 Ph 2 SY Farm Upgrs and Obtain CD-3																										
SW2S15186	105	01OCT02*	04MAR03		1,895,356.89																					
SW3Q1100	60	01OCT02	27DEC02		0.00																					
SW3Q11001	105*	01OCT02	04MAR03		0.00																					
SW5F0050	0	01OCT02*			0.00																					
SW5F1111	20	01OCT02	28OCT02		0.00																					
SW5F1112	20	01OCT02	28OCT02		0.00																					
SW5F1113	20	01OCT02	28OCT02		0.00																					
SW5F1114	20	01OCT02	28OCT02		0.00																					
SW5F1115	10	28OCT02	11NOV02		0.00																					
SW5F1116	10	12NOV02	25NOV02		0.00																					
SW5F1117	10	26NOV02	11DEC02		0.00																					
SW5F1118	50	01OCT02	11DEC02		0.00																					
SW5F1119	0		11DEC02		0.00																					
SW5F1121	10	12DEC02	27DEC02		0.00																					
SW5F1122	10	12DEC02	27DEC02		0.00																					

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
SW5F1123	10	12DEC02	27DEC02	0.00	C6A	Procurement Specifications																			
SW5F1124	10	12DEC02	27DEC02	0.00	C6A	Calculations																			
SW5F1125	5	30DEC02	06JAN03	0.00	C6A	Checking/Internal Reviews																			
SW5F1126	5	07JAN03	13JAN03	0.00	C6A	Interdiscipline Reviews																			
SW5F1127	10	14JAN03	27JAN03	0.00	C6A	Client Reviews																			
SW5F1128	30	12DEC02	27JAN03	0.00	C6A	Support Activities for Engineering																			
SW5F1129	0		27JAN03	0.00	C6A	60% Design Review																			
SW5F1131	10	28JAN03	10FEB03	0.00	C6A	Drawings																			
SW5F1132	10	28JAN03	10FEB03	0.00	C6A	Construction Specifications																			
SW5F1133	10	28JAN03	10FEB03	0.00	C6A	Procurement Specifications																			
SW5F1134	10	28JAN03	10FEB03	0.00	C6A	Calculations																			
SW5F1135	3	11FEB03	13FEB03	0.00	C6A	Checking/Internal Reviews																			
SW5F1136	2	14FEB03	16FEB03	0.00	C6A	Interdiscipline Reviews																			
SW5F1137	5	19FEB03	25FEB03	0.00	C6A	Client Reviews																			
SW5F1138	20	28JAN03	25FEB03	0.00	C6A	Support Activities for Engineering																			
SW5F1139	0		25FEB03	0.00	C6A	90% Design Review																			
SW5F1141	5	26FEB03	04MAR03	0.00	C6A	Drawings																			
SW5F1142	5	26FEB03	04MAR03	0.00	C6A	Support Activities for Engineering																			
SW5F1201	105	01OCT02	04MAR03	0.00	C6A	SY Definitive Design - Engineering Support																			
SW5F1202	0		04MAR03	0.00	C6A	Complete SY Definitive Design																			
260.945 Construct W-314 Phase 2 SY Farm Upgrades																									
SW25S45103	21	02SEP03	30SEP03	49,506.15	C6A	SY - E&I During Construction-Phase 2																			
SW25S45104	253	01OCT03	30SEP04	865,884.21	C6A	SY - E&I During Construction-Phase 2																			
SW25S45108	253	01OCT03	30SEP04	9,427,673.18	C6A	SY - Construction-Phase 2																			
SW25S45109	0	05MAR03		0.00	C6A	CD-3 Approval-Phase 2 SY Farm																			
SW25S45110	176	24JAN00*	29SEP00	376,834.08	C6A	SY - Design, Procure, Construct (Annulus Vent)																			
SW25S45111	252	01OCT02	30SEP03	233,583.15	C6A	SY - Design, Procure, Construct (Pits)																			
SW25S45112	253	01OCT03	30SEP04	749,831.88	C6A	SY - Design, Procure, Construct (Pits)																			
SW25S45113	16	01OCT04	22OCT04	47,417.41	C6A	SY - Design, Procure, Construct (Pits)																			
SW25S45116	253	01OCT03	30SEP04	1,529,391.04	C6A	SY - HPT Support-Phase 2																			
SW25S45117	16	01OCT04	22OCT04	96,719.55	C6A	SY - HPT Support-Phase 2																			
SW25S451A6	16	01OCT04	22OCT04	1,673,005.74	C6A	SY - Construction-Phase 2																			
SW25S45A00	16	01OCT04	22OCT04	127,387.91	C6A	SY - E&I During Construction-Phase 2																			
SW3C5F1A	80	01OCT99	29DEC99	0.00	C6A	Design (Annulus Vent) - SY																			
SW3C5F2A	130	01OCT99	07APR00	0.00	C6A	Pre-Construction Planning (Annulus Vent) - SY																			

			FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																		
SW3C5F3A	186	01OCT99	27JUN00	0.00	C6A	Procurement (Annulus Vent) - SY																	
SW3C5F4A	80	10APR00	03JUL00	0.00	C6A	During Construction (Annulus Vent) - SY																	
SW3C5F5A	105	01OCT02*	04MAR03	0.00	C6A	Design (Pits) - SY																	
SW3C5F6A	130	28MAR03	30SEP03	0.00	C6A	Pre-Construction Planning (Pits) - SY																	
SW3C5F7A	269	01OCT03	22OCT04	0.00	C6A	During Construction (Pits) - SY																	
SW3Q3B00	186	30MAY02	25FEB03	0.00	C6A	HVAC Procurement																	
SW3Q4000	60	28FEB03	20MAY03	0.00	C6A	SY Tank Farm Construction																	
SW3Q40001	10	21MAY03	04JUN03	0.00	C6A	Pre-OTP																	
SW3Q40002	2	05JUN03	06JUN03	0.00	C6A	Demobilization																	
SW3Q40003	12	01AUG03	18AUG03	0.00	C6A	HVAC Construction Weather Delays																	
SW3Q40004	9	19AUG03	29AUG03	0.00	C6A	Contingency-CPP SY-HVAC																	
SW3Q40005	20	05JUN03	02JUL03	0.00	C6A	Turnover																	
SW3Q40006	10	03JUL03	17JUL03	0.00	C6A	OTP																	
SW3Q40007	10	18JUL03	31JUL03	0.00	C6A	RA Checklist																	
SW3Q40008	0		29AUG03	0.00	C6A	Startup SY Annulus HVAC																	
SW5F1203	0	26FEB03*		0.00	C6A	Start Construction - SY Farm Phase 2																	
SW5F1204	0		22OCT04	0.00	C6A	Complete Const / Acceptance - SY Farm Phase 2																	
SW5F2111	269	01OCT03	22OCT04	0.00	C6A	EGN'S																	
SW5F2112	269	01OCT03	22OCT04	0.00	C6A	USQ's																	
SW5F2113	269	01OCT03	22OCT04	0.00	C6A	NCR Resolution																	
SW5F2114	290	02SEP03	22OCT04	0.00	C6A	Meetings & Field Support																	
SW5F2115	269	01OCT03	22OCT04	0.00	C6A	Update RVR																	
SW5F2116	290	02SEP03	22OCT04	0.00	C6A	Prepare ATP's																	
SW5F2117	269	01OCT03	22OCT04	0.00	C6A	ATP Test Director																	
SW5F2118	290	02SEP03	22OCT04	0.00	C6A	CGI Evaluation																	
SW5F2119	269	01OCT03	22OCT04	0.00	C6A	As-Built Verification																	
SW5F2121	269	01OCT03	22OCT04	0.00	C6A	SY Inspection - Title III																	
SW5F2131	290	02SEP03	22OCT04	0.00	C6A	SY Engineering Support - Title III																	
SW5F4A021	6	01OCT03	08OCT03	0.00	C6A	Mobilization & Setup																	
SW5F4A022	2	09OCT03	19OCT03	0.00	C6A	Spray Fixative																	
SW5F4A023	1	13OCT03	13OCT03	0.00	C6A	Remove Cover Block																	
SW5F4A024	1	14OCT03	14OCT03	0.00	C6A	Demo Existing Instruments in Pits																	
SW5F4A025	5	15OCT03	21OCT03	0.00	C6A	Clean Debris/Wash Down Pit																	
SW5F4A026	10	22OCT03	04NOV03	0.00	C6A	SPC Coatings- Pit																	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5F4A027	2	14OCT03	15OCT03	0.00	C6A																					
SW5F4A028	8	17OCT03	28OCT03	0.00	C6A																					
SW5F4A029	2	29OCT03	30OCT03	0.00	C6A																					
SW5F4A02A	2	31OCT03	03NOV03	0.00	C6A																					
SW5F4A02B	1	05NOV03	05NOV03	0.00	C6A																					
SW5F4A02C	1	10NOV03	10NOV03	0.00	C6A																					
SW5F4A02D	5	01OCT03	07OCT03	0.00	C6A																					
SW5F4A02E	3	08OCT03	10OCT03	0.00	C6A																					
SW5F4A02F	2	11NOV03	12NOV03	0.00	C6A																					
SW5F4A02G	2	13NOV03	14NOV03	0.00	C6A																					
SW5F4A02H	29	01OCT03	10NOV03	0.00	C6A																					
SW5F4A02J	12	17NOV03	04DEC03	0.00	C6A																					
SW5F4A02M	1	04NOV03	04NOV03	0.00	C6A																					
SW5F4A02N	9	05DEC03	17DEC03	0.00	C6A																					
SW5F4A07	6	27OCT03*	03NOV03	0.00	C6A																					
SW5F4A08A	6	17OCT03	24OCT03	0.00	C6A																					
SW5F4A08B	6	09OCT03	18OCT03	0.00	C6A																					
SW5F4B021	6	18DEC03	29DEC03	0.00	C6A																					
SW5F4B022	2	30DEC03	31DEC03	0.00	C6A																					
SW5F4B023	1	02JAN04	02JAN04	0.00	C6A																					
SW5F4B024	1	05JAN04	05JAN04	0.00	C6A																					
SW5F4B025	5	06JAN04	12JAN04	0.00	C6A																					
SW5F4B026	10	13JAN04	26JAN04	0.00	C6A																					
SW5F4B027	2	05JAN04	08JAN04	0.00	C6A																					
SW5F4B028	8	08JAN04	19JAN04	0.00	C6A																					
SW5F4B029	2	20JAN04	21JAN04	0.00	C6A																					
SW5F4B02A	2	23JAN04	23JAN04	0.00	C6A																					
SW5F4B02B	1	27JAN04	27JAN04	0.00	C6A																					
SW5F4B02C	1	30JAN04	30JAN04	0.00	C6A																					
SW5F4B02D	5	18DEC03	24DEC03	0.00	C6A																					
SW5F4B02E	3	29DEC03	31DEC03	0.00	C6A																					
SW5F4B02F	2	03FEB04	03FEB04	0.00	C6A																					
SW5F4B02G	2	04FEB04	05FEB04	0.00	C6A																					
SW5F4B02H	29	18DEC03	30JAN04	0.00	C6A																					

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SWSF4B02J	12	04FEB04	24FEB04	0.00	C6A	Central Pump Pit Weather Delays																
SWSF4B02M	1	26JAN04	26JAN04	0.00	C6A	Inspection & Closeout																
SWSF4B02N	9	25FEB04	08MAR04	0.00	C6A	Contingency-CPP SY-02A																
SWSF4B07	3	12JAN04	14JAN04	0.00	C6A	SY Tank 102 High Level Alarm - Riser																
SWSF4B06A	2	31DEC03	02JAN04	0.00	C6A	Vapor Space Pressure Measurement																
SWSF4B08B	2	29DEC03	30DEC03	0.00	C6A	Remove Existing Vapor Pressure Instruments																
SWSF4B11	5	05JAN04	09JAN04	0.00	C6A	Valve Position Indicator Conduit & Wire - V-103.																
SWSF4B141	6	09OCT03	18OCT03	0.00	C6A	Mobilization & Setup																
SWSF4B143	1	17OCT03	17OCT03	0.00	C6A	Remove Cover Block																
SWSF4B144	1	29OCT03	29OCT03	0.00	C6A	Demo Existing Instruments in Pits																
SWSF4B145	5	21OCT03	27OCT03	0.00	C6A	Clean Debris/Wash Down Pit																
SWSF4B146	10	29OCT03	10NOV03	0.00	C6A	SPC Coatings- Pit																
SWSF4B147	2	29OCT03	21OCT03	0.00	C6A	Core Drill Cover Block (1 Hole)																
SWSF4B148	8	22OCT03	31OCT03	0.00	C6A	Coatings for Cover Blocks																
SWSF4B149	2	11NOV03	12NOV03	0.00	C6A	Install LDE Sleeve																
SWSF4B14A	2	17NOV03	18NOV03	0.00	C6A	Install Drain Plug																
SWSF4B14B	1	20NOV03	20NOV03	0.00	C6A	Replace Cover Block																
SWSF4B14C	1	25NOV03	25NOV03	0.00	C6A	Install LDE Probe Assembly																
SWSF4B14D	5	09OCT03	15OCT03	0.00	C6A	Site Instrumentation (Wiring & LDE Cabinet)																
SWSF4B14E	3	18OCT03	20OCT03	0.00	C6A	Install Missile Shield																
SWSF4B14F	2	01DEC03	02DEC03	0.00	C6A	ATP																
SWSF4B14G	2	03DEC03	04DEC03	0.00	C6A	Demobilization																
SWSF4B14H	28	09OCT03	18NOV03	0.00	C6A	Shop Fab (Drain Plug, LDE sleeve, & missile shie																
SWSF4B14J	12	05DEC03	22DEC03	0.00	C6A	Drain Pit Weather Delays																
SWSF4B14M	1	19NOV03	19NOV03	0.00	C6A	Inspection & Closeout																
SWSF4B14N	9	23DEC03	07JAN04	0.00	C6A	Contingency-Flush Pit Mods SY-02E																
SWSF4B151	6	08JAN04	15JAN04	0.00	C6A	Mobilization & Setup																
SWSF4B152	2	16JAN04	19JAN04	0.00	C6A	Spray Fixative																
SWSF4B153	1	20JAN04	20JAN04	0.00	C6A	Remove Cover Block																
SWSF4B154	1	21JAN04	21JAN04	0.00	C6A	Demo Existing Instruments in Pits																
SWSF4B155	5	22JAN04	28JAN04	0.00	C6A	Clean Debris/Wash Down Pit																
SWSF4B156	10	29JAN04	11FEB04	0.00	C6A	SPC Coatings- Pit																
SWSF4B157	2	21JAN04	22JAN04	0.00	C6A	Core Drill Cover Block (1 Hole)																
SWSF4B158	8	23JAN04	03FEB04	0.00	C6A	Coatings for Cover Blocks																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5F4B159	2	05FEB04	08FEB04	0.00	C6A	Install LDE Sleeve														
SW5F4B15A	2	09FEB04	10FEB04	0.00	C6A	Install Drain Plug														
SW5F4B15B	1	12FEB04	12FEB04	0.00	C6A	Replace Cover Block														
SW5F4B15C	1	18FEB04	18FEB04	0.00	C6A	Install LDE Probe Assembly														
SW5F4B15D	5	06JAN04	14JAN04	0.00	C6A	Site Instrumentation (Wiring & LDE Cabinet)														
SW5F4B15E	3	15JAN04	19JAN04	0.00	C6A	Install Missile Shield														
SW5F4B15F	2	19FEB04	20FEB04	0.00	C6A	ATP														
SW5F4B15G	2	23FEB04	24FEB04	0.00	C6A	Demobilization														
SW5F4B15H	29	06JAN04	18FEB04	0.00	C6A	Shop Fab (Drain Plug, LDE sleeve, & missile shle														
SW5F4B15J	12	25FEB04	11MAR04	0.00	C6A	Drain Pit Weather Delays														
SW5F4B15M	1	11FEB04	11FEB04	0.00	C6A	Inspection & Closeout														
SW5F4B15N	9	12MAR04	24MAR04	0.00	C6A	Contingency-Drain Pit Mods SY-02D														
SW5F4C021	6	02JUN04	09JUN04	0.00	C6A	Mobilization & Setup														
SW5F4C022	2	10JUN04	11JUN04	0.00	C6A	Spray Fixative														
SW5F4C023	1	14JUN04	14JUN04	0.00	C6A	Remove Cover Block														
SW5F4C024	1	15JUN04	15JUN04	0.00	C6A	Demo Existing Instruments in Pits														
SW5F4C025	5	16JUN04	22JUN04	0.00	C6A	Clean Debris/Wash Down Pit														
SW5F4C026	10	23JUN04	07JUL04	0.00	C6A	SPC Coatings- Pit														
SW5F4C027	2	15JUN04	16JUN04	0.00	C6A	Core Drill Cover Block (1 Hole)														
SW5F4C028	8	17JUN04	28JUN04	0.00	C6A	Coatings for Cover Blocks														
SW5F4C029	2	30JUN04	01JUL04	0.00	C6A	Install LDE Sleeve														
SW5F4C02A	2	02JUL04	06JUL04	0.00	C6A	Install Drain Plug														
SW5F4C02B	1	08JUL04	08JUL04	0.00	C6A	Replace Cover Block														
SW5F4C02C	1	13JUL04	13JUL04	0.00	C6A	Install LDE Probe Assembly														
SW5F4C02D	5	02JUN04	08JUN04	0.00	C6A	Site Instrumentation (Wiring & LDE Cabinet)														
SW5F4C02E	3	09JUN04	11JUN04	0.00	C6A	Install Missile Shield														
SW5F4C02F	2	14JUL04	15JUL04	0.00	C6A	ATP														
SW5F4C02G	2	16JUL04	19JUL04	0.00	C6A	Demobilization														
SW5F4C02H	29	02JUN04	13JUL04	0.00	C6A	Shop Fab (Drain, LDE sleeve, & missile shield)														
SW5F4C02J	12	20JUL04	04AUG04	0.00	C6A	Central Pump Pit Weather Delays														
SW5F4C02M	1	07JUL04	07JUL04	0.00	C6A	Inspection & Closeout														
SW5F4C02N	9	05AUG04	17AUG04	0.00	C6A	Contingency-OPP SY-03A														
SW5F4C07	2	15JUN04	16JUN04	0.00	C6A	SY Tank 103 High Level Alarm - Riser														
SW5F4C08A	2	11JUN04	14JUN04	0.00	C6A	Vapor Space Pressure Measurement														

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
SW5FAC08B	1	10JUN04	10JUN04	0.00	C6A	Remove Existing Vapor Pressure Instruments																				
SW5FAJ22C	8	12JUL04	21JUL04	0.00	C6A	Panelarms																				
SW5FAJ22E	5	12JUL04	16JUL04	0.00	C6A	Demo Existing Instruments in 271																				
SW5FAJ27A	10	19JUL04	30JUL04	0.00	C6A	Site Conduit Excavation																				
SW5FAJ27B	2	02AUG04	03AUG04	0.00	C6A	Site Conduit Installation																				
SW5FAJ27C	25	04AUG04	08SEP04	0.00	C6A	Site Conduit Bed/Bkfl																				
SW5FAJ28	22	08SEP04	08OCT04	0.00	C6A	Site Pull Wire & Terminate																				
SW5FAJ35A	10	11OCT04	22OCT04	0.00	C6A	Encased Pipe Leak Detectors Assembly																				
SW5FAJ35B	10	11OCT04	22OCT04	0.00	C6A	Encased Pipe Leak Detectors Conduit & Wire																				
SW5FAJ35C	10	11OCT04	22OCT04	0.00	C6A	Encased LDE Assembly Removal																				
SW5FAK011	6	09OCT03	16OCT03	0.00	C6A	Mobilization & Setup																				
SW5FAK012	2	17OCT03	20OCT03	0.00	C6A	Spray Fixative																				
SW5FAK013	1	21OCT03	21OCT03	0.00	C6A	Remove Cover Block																				
SW5FAK014	1	22OCT03	22OCT03	0.00	C6A	Demo Existing Instruments in Pits																				
SW5FAK015	5	23OCT03	29OCT03	0.00	C6A	Clean Debris/Wash Down Pit																				
SW5FAK016	10	30OCT03	12NOV03	0.00	C6A	SPC Coatings- Pit																				
SW5FAK017	2	22OCT03	23OCT03	0.00	C6A	Core Drill Cover Block (1 Hole)																				
SW5FAK018	8	27OCT03	05NOV03	0.00	C6A	Coatings for Cover Blocks																				
SW5FAK019	2	08NOV03	07NOV03	0.00	C6A	Install LDE Sleeve																				
SW5FAK01A	2	10NOV03	11NOV03	0.00	C6A	Install Drain Plug																				
SW5FAK01B	1	13NOV03	13NOV03	0.00	C6A	Replace Cover Block																				
SW5FAK01C	1	18NOV03	18NOV03	0.00	C6A	Install LDE Probe Assembly																				
SW5FAK01D	5	17OCT03	23OCT03	0.00	C6A	Site Instrumentation (Wiring & LDE Cabinet)																				
SW5FAK01E	3	24OCT03	28OCT03	0.00	C6A	Install Missile Shield																				
SW5FAK01F	2	01DEC03	02DEC03	0.00	C6A	ATP																				
SW5FAK01G	2	03DEC03	04DEC03	0.00	C6A	Demobilization																				
SW5FAK01H	29	17OCT03	28NOV03	0.00	C6A	Shop Fab (Drain, LDE sleeve, & missile shield)																				
SW5FAK01J	12	05DEC03	22DEC03	0.00	C6A	Valve Pit Weather Delays																				
SW5FAK01M	1	12NOV03	12NOV03	0.00	C6A	Inspection & Closeout																				
SW5FAK01N	9	09JAN04	21JAN04	0.00	C6A	Contingency-Valve Pit A Mods																				
SW5FAK11	10	24OCT03	08NOV03	0.00	C6A	Valve Position Indicator Conduit & Wire																				
SW5FAL011	6	09OCT03	18OCT03	0.00	C6A	Mobilization & Setup																				
SW5FAL012	2	17OCT03	20OCT03	0.00	C6A	Spray Fixative																				
SW5FAL013	1	21OCT03	21OCT03	0.00	C6A	Remove Cover Block																				

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																		
SW5FAL014	1	22OCT03	22OCT03	0.00	C6A	Demo Existing Instruments in Pits																	
SW5FAL015	5	23OCT03	29OCT03	0.00	C6A	Clean Debris/Wash Down Pit																	
SW5FAL016	10	30OCT03	12NOV03	0.00	C6A	SPC Coatings- Pit																	
SW5FAL017	2	22OCT03	23OCT03	0.00	C6A	Core Drill Cover Block (1 Hole)																	
SW5FAL018	8	24OCT03	04NOV03	0.00	C6A	Coatings for Cover Blocks																	
SW5FAL019	2	05NOV03	06NOV03	0.00	C6A	Install LDE Sleeve																	
SW5FAL01A	2	10NOV03	11NOV03	0.00	C6A	Install Drain Plug																	
SW5FAL01B	1	13NOV03	13NOV03	0.00	C6A	Replace Cover Block																	
SW5FAL01C	1	18NOV03	18NOV03	0.00	C6A	Install LDE Probe Assembly																	
SW5FAL01D	5	09OCT03	15OCT03	0.00	C6A	Site Instrumentation (Wiring & LDE Cabinet)																	
SW5FAL01E	3	16OCT03	20OCT03	0.00	C6A	Install Missile Shield																	
SW5FAL01F	2	19NOV03	20NOV03	0.00	C6A	ATP																	
SW5FAL01G	2	21NOV03	24NOV03	0.00	C6A	Demobilization																	
SW5FAL01H	29	09OCT03	18NOV03	0.00	C6A	Shop Fab (Drain, LDE sleeve, & missile shield)																	
SW5FAL01J	12	25NOV03	12DEC03	0.00	C6A	Valve Pit Weather Delays																	
SW5FAL01M	1	12NOV03	12NOV03	0.00	C6A	Inspection & Closeout																	
SW5FAL01N	9	31DEC03	13JAN04	0.00	C6A	Contingency-Valve Pit B Mods																	
SW5FAL11	10	16OCT03	29OCT03	0.00	C6A	Valve Position Indicator Conduit & Wire - V-301,																	
SW5FAN	268	01OCT03	22OCT04	0.00	C6A	Construction Management																	
SW5FAP	268	01OCT03	22OCT04	0.00	C6A	Construction Equipment																	
SW5F8100	268	01OCT03	22OCT04	0.00	C6A	SY HPT Support																	
SWX18Y52	1	25OCT04	25OCT04	0.00	C6A	Interface Point to TBR 190.Y52																	
250.576 Startup and Test W-314 Phase 2 SY Farm Upgrade																							
SW25S75110	252	21APR04	20APR05	136,205.88	C6A	Startup & Testing -Support of DD -SY (Pits)																	
SW25S75111	126	02SEP03*	03MAR04	88,774.04	C6A	Startup & Testing -Support (Annulus Vent)																	
SW25S75112	34	04MAR04	20APR04	124,512.15	C6A	Startup & Testing -Support (Annulus Vent)																	
SW25S7511B	42	21APR05	20JUN05	2,084,475.57	C6A	Startup & Testing -Support of DD -SY (Pits)																	
SW3K5F3A1	30	06MAR02	16APR02	0.00	C6A	Op's PRO'S for Vent (Annulus Vent)																	
SW3K5F3A2	10	28MAR03	10APR03	0.00	C6A	Op's PRO'S for Pit Work																	
SW3K5F3A3	30	06MAR02	16APR02	0.00	C6A	Maint PRO'S for Vent (Annulus Vent)																	
SW3K5F3A4	10	28MAR03	10APR03	0.00	C6A	Maint PRO'S for Pits																	
SW3K5F3A5	30	17APR02	29MAY02	0.00	C6A	Develop Training for Vent (Annulus Vent)																	
SW3K5F3A6	30	30MAY02	11JUL02	0.00	C6A	Perform Training for Vent (Annulus Vent)																	
SW3K5F3A7	20	11APR03	08MAY03	0.00	C6A	Develop Training for Pits																	
SW3K5F3A8	20	08MAY03	06JUN03	0.00	C6A	Perform Training for Pits																	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
SW3K5F3AA	20	21MAY03	18JUN03	0.00	C6A																						
SW3K5F3AB	5	14JUN05	20JUN05	0.00	C6A																						
SW3K5F3AC	20	19JUN03	17JUL03	0.00	C6A																						
SW3K5F3AE	25	18MAY05	20JUN05	0.00	C6A																						
TW04 Retrieval																											
120.A33 Verify SY TF Sys Components Functionality																											
T412A23A	50	23OCT01	07JAN02	379,659.10	C6A																						
120.A34 Perform Acquisition Strategy for SY Tank Farm																											
T412A24A1	250	24JUN02	19JUN03	51,877.00	C6A																						
120.A35 Perform SY Tank Farm Trade Studies																											
T412A25A	115	08JAN03	19JUN03	198,974.19	C6A																						
120.P22 Perf Contr Independent ORR for SY-102 Xtr Sys																											
T412P22A	15	13MAY08	03JUN08	232,372.00	C6A																						
T412P22B	10	13MAY08	27MAY08	105,890.20	C6A																						
T412P22C	5	28MAY08	03JUN08	36,219.92	C6A																						
120.P25 Perf DOE-ORR ORRION CD-4 SY-102 Xtr Sys																											
T412P25A	25	04JUN08	09JUL08	0.00	C6A																						
T412P25B	15	04JUN08	24JUN08	78,987.96	C6A																						
T412P25C	10	25JUN08	09JUL08	11,037.74	C6A																						
T412P25D	15	10JUL08	30JUL08	0.00	C6A																						
120.P32 Prov Rat Prog Direction to Prj W-211 for SY-102																											
T412P32A	5	01OCT03	07OCT03	2,974.36	C6A																						
120.P56 Procedure Egtl for SY-102 Mixing/Rat System																											
T412P56001	378	01OCT04	04APR06	0.00	C6A																						
T412P56006	378	01OCT04	04APR06	0.00	C6A																						
T412P56007	378	01OCT04	04APR06	0.00	C6A																						
T412P56009	152	01OCT04	10MAY05	0.00	C6A																						
T412P56010	149	01OCT04	05MAY05	0.00	C6A																						
T412P56011	152	01OCT04	10MAY05	0.00	C6A																						
T412P56012	152	01OCT04	10MAY05	0.00	C6A																						
T412P56013	152	01OCT04	10MAY05	0.00	C6A																						
T412P56014	149	01OCT04	05MAY05	0.00	C6A																						
T412P56015	149	01OCT04	05MAY05	0.00	C6A																						
T412P56016	149	01OCT04	05MAY05	0.00	C6A																						
T412P56017	128	01OCT04	04APR05	0.00	C6A																						
T412P56018	149	01OCT04	05MAY05	0.00	C6A																						
T412P56019	85	01OCT04	03FEB05	0.00	C6A																						

																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412P6020	149	01OCT04	05MAY05	0.00	C6A																					
T412P6021	504	03OCT05	02OCT07	0.00	C6A																					
T412P6022	20	03OCT05	28OCT05	0.00	C6A																					
T412P6023	483	31OCT05	01OCT07	0.00	C6A																					
T412P6024	483	31OCT05	01OCT07	0.00	C6A																					
T412P6025	504	03OCT05	02OCT07	0.00	C6A																					
T412P6026	70	03OCT05	13JAN06	0.00	C6A																					
T412P6027	5	10OCT05	14OCT05	0.00	C6A																					
T412P6028	10	17OCT05	28OCT05	0.00	C6A																					
T412P6029	20	31OCT05	28NOV05	0.00	C6A																					
T412P6030	10	17OCT05	28OCT05	0.00	C6A																					
T412P6031	1	23JAN06	23JAN06	0.00	C6A																					
T412P6032	2	24JAN06	25JAN06	0.00	C6A																					
T412P6033	1	26JAN06	26JAN06	0.00	C6A																					
T412P6034	3	27JAN06	31JAN06	0.00	C6A																					
T412P6035	5	07FEB06	07FEB06	0.00	C6A																					
T412P6036	5	01FEB06	07FEB06	0.00	C6A																					
T412P6037	3	08FEB06	10FEB06	0.00	C6A																					
T412P6038	9	13FEB06	24FEB06	0.00	C6A																					
T412P6039	5	27FEB06	03MAR06	0.00	C6A																					
T412P6040	2	16MAR06	17MAR06	0.00	C6A																					
T412P6041	8	04APR06	13APR06	0.00	C6A																					
T412P6042	3	20MAR06	22MAR06	0.00	C6A																					
T412P6043	3	23MAR06	27MAR06	0.00	C6A																					
T412P6044	2	07APR06	10APR06	0.00	C6A																					
T412P6045	5	16MAR06	22MAR06	0.00	C6A																					
T412P6046	5	16JAN06	20JAN06	0.00	C6A																					
T412P6047	8	23MAR06	03APR06	0.00	C6A																					
T412P6048	8	28MAR06	06APR06	0.00	C6A																					
T412P6049	8	08MAR06	15MAR06	0.00	C6A																					
T412P6050	5	02FEB06	08FEB06	0.00	C6A																					
T412P6051	6	28JUN06	06JUL06	0.00	C6A																					

FY00						FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T412P60058	1	07JUL06	07JUL06	0.00	C6A	Remove Thermocouple Tree with FR																			
T412P60059	5	20JUL06	28JUL06	0.00	C6A	Remove Removal Equipment																			
T412P60060	1	10JUL06	10JUL06	0.00	C6A	Install Shield Plug																			
T412P60061	2	27JUL06	28JUL06	0.00	C6A	Transport TIC to Disposal																			
T412P60062	2	11JUL06	12JUL06	0.00	C6A	Weld End Cap																			
T412P60063	5	13JUL06	18JUL06	0.00	C6A	Grout Container																			
T412P60064	5	24JAN06	30JAN06	0.00	C6A	Ops Review and Release Package to Field																			
T412P60065	6	31JUL06	07AUG06	0.00	C6A	Install Removal Equipment - Flex Rec																			
T412P60066	1	08AUG06	08AUG06	0.00	C6A	Remove Drop Leg with FR																			
T412P60067	5	21AUG06	25AUG06	0.00	C6A	Remove Removal Equipment																			
T412P60068	1	09AUG06	09AUG06	0.00	C6A	Install Flange Cover																			
T412P60069	2	28AUG06	29AUG06	0.00	C6A	Transport Drop Leg to Disposal																			
T412P60070	2	10AUG06	11AUG06	0.00	C6A	Weld End Cap																			
T412P60071	5	14AUG06	18AUG06	0.00	C6A	Grout Container																			
T412P60081	3	09FEB06	13FEB06	0.00	C6A	Scan for Excavation permit																			
T412P60082	20	14FEB06	14MAR06	0.00	C6A	Generate Excavation Permit																			
T412P60083	5	25APR06	01MAY06	0.00	C6A	Ops Review and Release Package to Field																			
T412P60084	70	16JAN06	24APR06	0.00	C6A	Prep CWP/JCS Work Package																			
T412P60085	3	02MAY06	04MAY06	0.00	C6A	Survey Location for Excavation																			
T412P60086	4	05MAY06	10MAY06	0.00	C6A	Op's Lock Out of Required Systems																			
T412P60087	5	05MAY06	11MAY06	0.00	C6A	Mobilize Excavation Equipment																			
T412P60088	15	26MAY06	18JUN06	0.00	C6A	Exc for 1/2" SW-(####)																			
T412P60089	5	19JUN06	23JUN06	0.00	C6A	Exc for 1/2" SW-(####)																			
T412P60090	5	26JUN06	30JUN06	0.00	C6A	Exc for (2) 1/2" SW-(####)																			
T412P60091	5	12MAY06	18MAY06	0.00	C6A	Exc for 3" PW-(####)																			
T412P60092	5	19MAY06	25MAY06	0.00	C6A	Exc for 3" PW-(####)																			
T412P60093	5	03JUL06	10JUL06	0.00	C6A	Electrical Excavation																			
T412P60094	5	11JUL06	17JUL06	0.00	C6A	Armored Cable Excavation																			
T412P60095	2	18JUL06	19JUL06	0.00	C6A	Sono Tube Excavations for Elec. Term. Boxes																			
T412P60096	11	21FEB06	07MAR06	0.00	C6A	Fab Piping & Test 1/2" SW-(####)																			
T412P60097	5	19JUN06	23JUN06	0.00	C6A	Perform Field Welds 1/2" SW-(####)																			
T412P60098	3	26JUN06	29JUN06	0.00	C6A	Hydro Test 1/2" SW-(####)																			
T412P60099	3	29JUN06	03JUL06	0.00	C6A	Insulate & Heat Trace 1/2" SW-(####)																			
T412P60100	11	06MAR06	22MAR06	0.00	C6A	Fab Piping & Test 1/2" SW-(####)																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412P60144	8	02JUN06	13JUN06	0.00	C6A	Exc to Uncover Top of Riser-(XXX)																				
T412P60145	1	14JUN06	14JUN06	0.00	C6A	Remove Exist 42" Shield Plug - Riser-(XXX)																				
T412P60146	1	16JUN06	16JUN06	0.00	C6A	Install Depth Verification Tool - Riser-(XXX)																				
T412P60147	5	20JUN06	24JUN06	0.00	C6A	Install Spray Wash Riser Ext. - Riser-(XXX)																				
T412P60148	10	30JUN06	14JUL06	0.00	C6A	FormRebar Mixer Pump Fndn - Riser-(XXX)																				
T412P60149	1	17JUL06	17JUL06	0.00	C6A	Pour Mixer Pump Fndn - Riser-(XXX)																				
T412P60150	2	16AUG06	17AUG06	0.00	C6A	Install MP Mounting Plate - Riser-(XXX)																				
T412P60151	1	15JUN06	15JUN06	0.00	C6A	Install 42" Depth Verif Shield Plug-(XXX)																				
T412P60152	1	19JUN06	19JUN06	0.00	C6A	Remove Depth Verif Shield Plug-(XXX)																				
T412P60153	3	27JUN06	29JUN06	0.00	C6A	Complete Backfill Riser Ext. - Riser-(XXX)																				
T412P60154	21	18JUL06	15AUG06	0.00	C6A	Cure Time & Paint - Riser-(XXX)																				
T412P60155	10	21APR06	04MAY06	0.00	C6A	Fab New 42" Shield Plug - Riser-(XXX)																				
T412P60156	8	18JUL06	27JUL06	0.00	C6A	Exc to Uncover Top of Riser-(XXX)																				
T412P60157	1	28JUL06	28JUL06	0.00	C6A	Remove Exist 42" Shield Plug - Riser-(XXX)																				
T412P60158	1	01AUG06	01AUG06	0.00	C6A	Install Depth Verification Tool - Riser-(XXX)																				
T412P60159	5	03AUG06	09AUG06	0.00	C6A	Install Spray Wash Riser Ext. - Riser-(XXX)																				
T412P60160	10	15AUG06	28AUG06	0.00	C6A	FormRebar Mixer Pump Fndn - Riser-(XXX)																				
T412P60161	1	29AUG06	29AUG06	0.00	C6A	Pour Mixer Pump Fndn - Riser-(XXX)																				
T412P60162	2	29SEP06	02OCT06	0.00	C6A	Install MP Mounting Plate - Riser-(XXX)																				
T412P60163	1	31JUL06	31JUL06	0.00	C6A	Install 42" Depth Verif Shield Plug-(XXX)																				
T412P60164	1	02AUG06	02AUG06	0.00	C6A	Remove Depth Verif Shield Plug-(XXX)																				
T412P60165	3	10AUG06	14AUG06	0.00	C6A	Complete Backfill Riser Ext. - Riser-008																				
T412P60166	21	30AUG06	24SEP06	0.00	C6A	Cure Time & Paint - Riser-(XXX)																				
T412P60167	5	08FEB07	14FEB07	0.00	C6A	FormRebar/Pour Concrete - MP-1 Elec Frame																				
T412P60168	5	13MAR07	19MAR07	0.00	C6A	FormRebar/Pour Concrete - MP-2 Elec Frame																				
T412P60169	2	16FEB07	16FEB07	0.00	C6A	Mount Elec Cable Support Frame - MP-1																				
T412P60170	2	20MAR07	21MAR07	0.00	C6A	Mount Elec Cable Support Frame - MP-2																				
T412P60171	1	20FEB07	20FEB07	0.00	C6A	Install SY102-(???) (Mini Power Center)																				
T412P60172	1	21FEB07	21FEB07	0.00	C6A	Install SY102-(???) (MP-1 Term Box)																				
T412P60173	1	22FEB07	22FEB07	0.00	C6A	Install SY102-(???) (MP-1 Switch)																				
T412P60174	1	23FEB07	23FEB07	0.00	C6A	Install SY102-(???) (MP-1 TrnTab Switch)																				
T412P60175	1	22MAR07	22MAR07	0.00	C6A	Install SY102-(???) (MP-2 Term Box)																				
T412P60176	1	23MAR07	23MAR07	0.00	C6A	Install SY102-(???) (MP-2 Switch)																				
T412P60177	1	26MAR07	26MAR07	0.00	C6A	Install SY102-(???) (MP-2 TrnTab Switch)																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412P60178	1	20JUL06	20JUL06	0.00	C6A																					
T412P60179	1	21JUL06	21JUL06	0.00	C6A																					
T412P60180	1	24JUL06	24JUL06	0.00	C6A																					
T412P60181	1	25JUL06	25JUL06	0.00	C6A																					
T412P60182	1	26JUL06	26JUL06	0.00	C6A																					
T412P60183	1	27JUL06	27JUL06	0.00	C6A																					
T412P60184	1	28JUL06	28JUL06	0.00	C6A																					
T412P60185	5	31JUL06	04AUG06	0.00	C6A																					
T412P60186	5	07AUG06	11AUG06	0.00	C6A																					
T412P60187	4	14AUG06	17AUG06	0.00	C6A																					
T412P60188	5	18AUG06	24AUG06	0.00	C6A																					
T412P60189	4	25AUG06	30AUG06	0.00	C6A																					
T412P60209	15	05APR06	25APR06	0.00	C6A																					
T412P60210	10	26APR06	09MAY06	0.00	C6A																					
T412P60211	10	10MAY06	23MAY06	0.00	C6A																					
T412P60212	10	24MAY06	07JUN06	0.00	C6A																					
T412P60213	10	08JUN06	21JUN06	0.00	C6A																					
T412P60214	10	22JUN06	06JUL06	0.00	C6A																					
T412P60215	5	07JUL06	13JUL06	0.00	C6A																					
T412P60226	20	30AUG06	27SEP06	0.00	C6A																					
T412P60227	70	28SEP06	10JAN07	0.00	C6A																					
T412P60228	5	25JAN07	31JAN07	0.00	C6A																					
T412P60229	2	01FEB07	02FEB07	0.00	C6A																					
T412P60230	2	05FEB07	06FEB07	0.00	C6A																					
T412P60231	1	02APR07	02APR07	0.00	C6A																					
T412P60232	2	03APR07	04APR07	0.00	C6A																					
T412P60233	2	05APR07	06APR07	0.00	C6A																					
T412P60234	2	09APR07	10APR07	0.00	C6A																					
T412P60235	5	11JAN07	17JAN07	0.00	C6A																					
T412P60236	5	28SEP06	04OCT06	0.00	C6A																					
T412P60237	2	19JAN07	22JAN07	0.00	C6A																					
T412P60238	1	18JAN07	18JAN07	0.00	C6A																					
T412P60239	2	25JAN07	26JAN07	0.00	C6A																					
T412P60240	2	28FEB07	27FEB07	0.00	C6A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412P60241	2	23JAN07	24JAN07	0.00	C6A																					
T412P60242	2	28FEB07	01MAR07	0.00	C6A																					
T412P60243	5	18JAN07	24JAN07	0.00	C6A																					
T412P60244	5	05OCT06	11OCT06	0.00	C6A																					
T412P60245	2	05MAR07	06MAR07	0.00	C6A																					
T412P60246	1	02MAR07	02MAR07	0.00	C6A																					
T412P60247	2	09MAR07	12MAR07	0.00	C6A																					
T412P60248	2	27MAR07	28MAR07	0.00	C6A																					
T412P60249	2	07MAR07	08MAR07	0.00	C6A																					
T412P60250	2	29MAR07	30MAR07	0.00	C6A																					
T412P60251	5	01FEB07	07FEB07	0.00	C6A																					
T412P60252	1	11APR07	11APR07	0.00	C6A																					
T412P60253	2	12APR07	13APR07	0.00	C6A																					
T412P60254	2	16APR07	17APR07	0.00	C6A																					
T412P60255	2	18APR07	19APR07	0.00	C6A																					
T412P60256	1	11APR07	11APR07	0.00	C6A																					
T412P60257	35	08FEB07	29MAR07	0.00	C6A																					
T412P60258	5	30MAR07	05APR07	0.00	C6A																					
T412P60259	5	12APR07	18APR07	0.00	C6A																					
T412P60260	2	22JUN07	25JUN07	0.00	C6A																					
T412P60261	2	26JUN07	27JUN07	0.00	C6A																					
T412P60262	2	28JUN07	29JUN07	0.00	C6A																					
T412P60263	3	27JUN06	29JUN06	0.00	C6A																					
T412P60264	3	30JUN06	05JUL06	0.00	C6A																					
T412P60265	5	08JUL06	12JUL06	0.00	C6A																					
T412P60266	5	13JUL06	19JUL06	0.00	C6A																					
T412P60267	5	26JUL06	26JUL06	0.00	C6A																					
T412P60268	5	27JUL06	02AUG06	0.00	C6A																					
T412P60269	5	03AUG06	09AUG06	0.00	C6A																					
T412P60270	5	10AUG06	16AUG06	0.00	C6A																					
T412P60271	5	17AUG06	23AUG06	0.00	C6A																					
T412P60272	5	24AUG06	30AUG06	0.00	C6A																					
T412P60273	3	19APR07	23APR07	0.00	C6A																					
T412P60274	3	24APR07	28APR07	0.00	C6A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412P60275	3	27APR07	01MAY07	0.00	C6A																					
T412P60276	3	02MAY07	04MAY07	0.00	C6A																					
T412P60277	3	07MAY07	09MAY07	0.00	C6A																					
T412P60278	3	10MAY07	14MAY07	0.00	C6A																					
T412P60279	3	15MAY07	17MAY07	0.00	C6A																					
T412P60280	3	18MAY07	22MAY07	0.00	C6A																					
T412P60281	3	23MAY07	25MAY07	0.00	C6A																					
T412P60282	3	29MAY07	31MAY07	0.00	C6A																					
T412P60283	3	01JUN07	05JUN07	0.00	C6A																					
T412P60284	2	06JUN07	07JUN07	0.00	C6A																					
T412P60285	2	08JUN07	11JUN07	0.00	C6A																					
T412P60286	2	12JUN07	13JUN07	0.00	C6A																					
T412P60287	2	14JUN07	15JUN07	0.00	C6A																					
T412P60288	2	18JUN07	19JUN07	0.00	C6A																					
T412P60289	2	20JUN07	21JUN07	0.00	C6A																					
T412P60290	5	31AUG06	07SEP06	0.00	C6A																					
T412P60291	5	08SEP06	14SEP06	0.00	C6A																					
T412P60292	2	22JUN07	25JUN07	0.00	C6A																					
T412P60293	2	26JUN07	27JUN07	0.00	C6A																					
T412P60294	2	28JUN07	29JUN07	0.00	C6A																					
T412P60295	2	02JUL07	03JUL07	0.00	C6A																					
T412P60296	2	05JUL07	06JUL07	0.00	C6A																					
T412P60297	2	09JUL07	10JUL07	0.00	C6A																					
T412P60298	2	11JUL07	12JUL07	0.00	C6A																					
T412P60299	2	13JUL07	16JUL07	0.00	C6A																					
T412P60300	40	07AUG07	02OCT07	0.00	C6A																					
T412P60301	40	05SEP07	30OCT07	0.00	C6A																					
T412P60302	5	31OCT07	06NOV07	0.00	C6A																					
T412P60303	180	14APR06	16JAN07	0.00	C6A																					
T412P60304	120	03OCT05	27MAR06	0.00	C6A																					
T412P60305	120	03OCT05	27MAR06	0.00	C6A																					
T412P60400	3	11APR06	13APR06	0.00	C6A																					
T412P60401	2	14APR06	17APR06	0.00	C6A																					
T412P60402	3	18APR06	20APR06	0.00	C6A																					

Install Jumper Assy SY102A-17)

Install Jumper Assy SY102A-27)

Install Jumper Assy SY102A-37)

Install Jumper Assy SY102A-47)

Install Jumper Assy SY102A-57)

Install Jumper Assy SY102A-67)

Install Jumper Assy SY102A-77)

Install Jumper Assy SY102A-87)

Install MOV Funnel Assys

Install New Cover Blocks - Pit SY102A

Paint Cover Block Flow Diagrams

Install MOV Actuator WT-MOV-808 / Term Wires

Install MOV Actuator WT-MOV-809 / Term Wires

Install MOV Actuator WT-MOV-811 / Term Wires

Install MOV Actuator WT-FCV-810 / Term Wires

Fab/Furn Jumper Assy SY-A-A-D

Fab/Furn Jumper Assy SY-A-L21-F-1D)

Install Jumper Assy SY-A-A-D

Install Jumper Assy SY-A-L21-F-1D)

Install MOV Funnel Assys

Install New Cover Blocks - Valve Pit (ZZZ)

Paint Cover Block Flow Diagrams

Install MOV Actuator WT-MOV-316 / Term Wires

Install MOV Actuator WT-MOV-318 / Term Wires

Install MOV Actuator WT-MOV-802 / Term Wires

ATP - SY-102

Punchlist

Sign-off

Burial

SY-156 Building Mods - FP Contract

Caughtic System - FP Contract (SY)

Prep Cover Blocks for Removal

Sniff Pit Prior to Cover block Removal

Remove Cover Blocks Pit 02E

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
					SY-102 Construction Acceptance / Closeout																				
					SY-102 Ice Building - F.P. Contract																				
					Start Construction																				
					Construction Complete																				
					Design Turnover to Startup																				
					Construction Turnover to Operations																				
					Prepare New Operating Procedure SY-102																				
					Prepare New Maintenance Proc SY-102																				
					Prep Proc Chg Auth (PCA) Ops SY-102																				
					Prep Proc Chg Auth (PCA) - Maint SY-102																				
					Prep Startup Op Training Mats SY-102																				
					Perf Startup Operational Training SY-102																				
					Perform Drills SY-102																				
					Prep Operational Test Procedures SY-102																				
					Perform Rqd Operational Tests for SY-102																				
					Prep Operational Test Report for SY-102																				
					Perform PM Routines SY-102																				
					Prep AB Environmt Compl HW Mixtr SY-102																				
					Prep AB Envir Compl Ops Matrix SY-102																				
					Complete ABU Checklist																				
					Develop Startup Notification Report SY-102																				
					Develop Plan of Action (POA) SY-102																				
					Develop Facility Plant Readiness Plan SY-102																				
					Conduct Plant Readiness Mgmt Self Assmt SY-102																				
					Repair/Upgrade Existing SY TF Sys Req for Ph 1																				
					Complete SY-Farm Upgrades																				
					SY-102 Rheology Tst- Prepare Test Plan																				
					SY-102 Rheo-Install Test Equip/Perform Rhe Test																				
					SY-102 Rheology - Perform Wash Tests/Analyze																				
					SY-102 Rheology Tst- Prepare Test Report																				
					SY-102 Rheology Tst- Cleanup Hot Cell																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
T412P60A57	60	14AUG07	06NOV07	532,590.16	C6A
T412P60A58	84	03OCT05	02FEB06	608,976.42	C6A
T412P60M02	0	03OCT05*		0.00	C6A
T412P60M03	0		06NOV07	0.00	C6A
150.P70 Startup and Test SY-102 Mixing/Rtr System					
T412P70A0	0		30SEP05	0.00	C6A
T412P70A00	0		02OCT07	0.00	C6A
T412P70A1	50	24JUL07	02OCT07	246,577.86	C6A
T412P70A2	42	03AUG07	02OCT07	177,046.61	C6A
T412P70A3	50	24JUL07	02OCT07	65,102.60	C6A
T412P70A4	42	03AUG07	02OCT07	20,236.35	C6A
T412P70B1	42	17AUG07	16OCT07	91,293.30	C6A
T412P70B2	62	15NOV07	15FEB08	246,319.36	C6A
T412P70C	21	18JAN08	15FEB08	60,975.97	C6A
T412P70D1	63	02OCT08*	03JAN07	111,756.66	C6A
T412P70D2	42	14NOV07	17JAN08	309,490.85	C6A
T412P70D3	21	16JAN08	15FEB08	42,167.25	C6A
T412P70E	30	03OCT07	13NOV07	210,654.25	C6A
T412P70F1	60	10JUL07	02OCT07	56,757.93	C6A
T412P70F2	50	24JUL07	02OCT07	60,862.26	C6A
T412P70G	0		15FEB08	0.00	C6A
120.P85 Perf Mgmt Self-Assmt for SY-102 Mixing/Rtr Sys					
T412P83A	45	13FEB07*	17APR07	23,513.35	C6A
T412P83B	40	18APR07	13JUN07	8,773.30	C6A
T412P83D	30	14JUN07	26JUL07	38,981.01	C6A
T412P83E	120	19NOV07	12MAY08	402,231.18	C6A
150.P54 Repair/Upgr Existing SY TF Sys Rqd for WFD Ph 1					
T415P54A	502	01OCT04*	28SEP06	17,628,475.00	C6A
T415P54AM	0		28SEP06	0.00	C6A
160.P10 Perf and Doc SY-102 Samp Anlys Rheology Testing					
T416P10A	40	02OCT02*	26NOV02	33,703.52	C6A
T416P10C	65	27NOV02	05MAR03	29,848.02	C6A
T416P10D	60	06MAR03	29MAY03	198,548.20	C6A
T416P10E	35	30MAY03	18JUL03	24,981.90	C6A
T416P10F	15	30MAY03	19JUN03	6,390.80	C6A

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
180.P25 Prepare Process Control Plan for SY-102																									
T416P25A	30	08OCT03	18NOV03	29,942.84	C6A																				
T416P25B	22	19NOV03	22DEC03	45,503.22	C6A																				
T416P25D	20	23DEC03	22JAN04	32,077.94	C6A																				
T416P25E	40	19APR10	14JUN10	23,242.16	C6A																				
210.P40 Startup/Test Cross Site Slurry Transfer System																									
T421P60A0	0		30SEP03	0.00	C6A																				
T421P60A00	0		25NOV03	0.00	C6A																				
T421P60A1	84	26NOV03	30MAR04	410,963.10	C6A																				
T421P60A2	84	01OCT03	02FEB04	340,474.25	C6A																				
T421P60A3	84	30JUL03	25NOV03	108,945.29	C6A																				
T421P60A4	84	30JUL03	25NOV03	58,472.70	C6A																				
T421P60B1	84	13AUG03	11DEC03	182,586.60	C6A																				
T421P60B2	62	13MAY04	10AUG04	246,319.36	C6A																				
T421P60C	21	13JUL04	10AUG04	60,975.97	C6A																				
T421P60D1	84	01OCT03	02FEB04	150,092.84	C6A																				
T421P60D2	42	12MAY04	12JUL04	399,490.65	C6A																				
T421P60D3	21	13JUL04	10AUG04	42,167.25	C6A																				
T421P60E	30	31MAR04	11MAY04	275,257.59	C6A																				
T421P60F1	62	01OCT03	31DEC03	70,947.42	C6A																				
T421P60F2	62	01OCT03	31DEC03	70,466.14	C6A																				
T421P60G	0		10AUG04	0.00	C6A																				
210.Y60 Complete Cross Site Slurry Transfer Line																									
T421Y60C	30	01OCT03	11NOV03	22,782.87	C6A																				
T421Y60D	10	12NOV03	25NOV03	16,577.76	C6A																				

<div>Prepare Draft PCP SY-102</div> <div>Review/Comment/Incorp Comments/Issue PCP SY-102</div> <div>Prepare ECNs and Revise PCP SY-102</div>	<div>Design Turnover to Startup</div> <div>Construction Turnover to Operations</div> <div>Prepare New Operating Proceed Cross-site Slurry</div> <div>Prepare New Maintenance Proceed Cross-Site Slurry</div> <div>Prep Proc Chg Auth (PCA) Proc Op X-site Slurry</div> <div>Prep Proc Chg Auth (PCA) Process - Maint X-Site</div> <div>Prep Startup Op Training Matrix X-Site Slurry</div> <div>Perf Startup Op Training Cross-Site Slurry</div> <div>Perform Drills Cross-Site Slurry</div> <div>Prepare Operational Tst Proceed Cross-Site Slurry</div> <div>Perform Rqd Operational Tests for X-site Slurry</div> <div>Prepare Operational Tst Report for X-site Slurry</div> <div>Preperm PM Routines Cross-Site Slurry</div> <div>Perf AB Environ Compl Hdrwr Matrix X-site Slurry</div> <div>Perf AB Environ Compl Ops Matrix X-site Slurry</div> <div>Complete ABU Checklist AW-104 LAW</div>	<div>Work Pkg Plan Restore Bearings & Seals for Pmp</div> <div>Field Work to Retore Bearings/Seals Slurry Pump</div>
--	--	--

Prep and Issue Process Evaluation Report SY-102

Prepare Draft PCP SY-102

Review/Comment/Incorp Comments/Issue PCP SY-102

Prepare ECNs and Revise PCP SY-102

Prep and Issue Process Evaluation Report SY-102

Design Turnover to Startup

Construction Turnover to Operations

Prepare New Operating Proced Cross-site Slurry

Prepare New Maintenance Proced Cross-Site Slurry

Prep Proc Chg Auth (PCA) Proc Op X-site Slurry

Prep Proc Chg Auth (PCA) Process - Maint X-Site

Prep Startup Op Training Matrix X-Site Slurry

Part Startup Op Training Cross-Site Slurry

Perform Drills Cross-Site Slurry

Prepare Operational Tst Proced Cross-Site Slurry

Perform Rqd Operational Tests for X-site Slurry

Prepare Operational Tst Report for X-site Slurry

Prepform PM Routines Cross-Site Slurry

Perf AB Environ Compl Hrdwr Matrix X-site Slurry

Perf AB Environ Compl Ops Matrix X-site Slurry

Complete ABU Checklist AW-104 LAW

Work Pkg Plan Restore Bearings & Seals for Pmp

Field Work to Restore Bearings/Seals Slurry Pump

	Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic	Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20		
C6B HLW Ph 1 Tank 6 - SY-102 Sht 2	TW01 Tank Waste Characterization																													
	100.217 Samp/Anlyz SY-102 Smp per HLW DQO in AZ-101																													
	T410217C0	5	12FEB10	19FEB10		2,880.92	C6B																							
	T410217C1	10	12FEB10	28FEB10		6,708.87	C6B																							
	T410217C2	30	12FEB10*	28MAR10		251,317.68	C6B																							
	T410217C2B	30	12FEB10*	28MAR10		251,317.68	C6B																							
	T410217C3	20	26APR10	21MAY10		517,376.20	C6B																							
	T410217C3B	20	26APR10	21MAY10		517,376.20	C6B																							
	T410217C4	130	24MAY10	24NOV10		400,542.81	C6B																							
	T410217C4B	130	24MAY10	24NOV10		400,542.81	C6B																							
	T410217C5	20	28NOV10	28DEC10		28,439.02	C6B																							
	100.2AC Anlyz BNFL Samp 1st Btch SY-102 HLW DQO AZ-101																													
	T4102ACAA	100	06APR15	25AUG15		533,230.10	C6B																							
	105.217 Prov Separate SY-102 Samples to BNFL from AZ-101																													
	T410217CPL	7	22MAY10	28MAY10		66,451.13	C6B																							
	TW04 Retrieval	160.320 Dhr 1st Btch SY-102 HLW Fd AZ-101 to BNFL Fac																												
		T416320A	5	17NOV14*	21NOV14		4,757.00	C6B																						
		T416320B	8	28MAR15	04APR15		29,516.02	C6B																						
		160.330 Dhr 2nd Btch SY-102 HLW Fd AZ-101 to BNFL Fac																												
		T416330A	5	10FEB15*	17FEB15		4,757.00	C6B																						
		T416330B	8	23JUN15	30JUN15		29,516.02	C6B																						
		160.340 Dhr 3rd Btch SY-102 HLW Fd AZ-101 to BNFL Fac																												
		T416340A	5	28JUL15*	03AUG15		4,757.00	C6B																						
		T416340B	8	07DEC15	14DEC15		29,516.02	C6B																						
		160.350 Dhr 4th Btch SY-102 HLW Fd AZ-101 to BNFL Fac																												
T416350A		5	12JAN16*	18JAN16		4,757.00	C6B																							
T416350B		8	23MAY16	30MAY16		29,516.02	C6B																							
160.229 Mix as Ncsry/ Xfr SY-102 Slurry 4AN to AZ-101																														
T416P29A		5	09FEB10*	18FEB10		4,757.00	C6B																							
T416P29B		9	17APR10	25APR10		35,987.52	C6B																							
160.P70 Prov Approval to Deliver SY-102 Feed from AZ-101																														
T416P70A	30	08JAN11	08FEB11		0.00	C6B																								
160.P72 Mix as Ncsry/ Xfr 2SY-4AN via X-31 Slurry Xfr Ln																														
T416P72A	20	04DEC09*	05JAN10		10,782.98	C6B																								
T416P72B	12	01APR10	16APR10		293,327.08	C6B																								
T416P72BM	0		16APR10		0.00	C6B																								
Core Dome Loading-AZ-101 / SY-102																														
Core Profile/TSP-AZ-101 / SY-102																														
Plan/Schedule material, Core-AZ-101 / SY-102																														
Plan/Schedule material, Core-AZ-101 / SY-102																														
Acquire Core Sample-AZ-101 / SY-102																														
Acquire Core Sample-AZ-101 / SY-102																														
Core Sample Analysis-AZ-101 / SY-102																														
Core Sample Analysis-AZ-101 / SY-102																														
Core Data Report-AZ-101 / SY-102																														
Sample Analysis-AZ-101 (AY1C-104)																														
Ship PAS Cask Liquid, Core-AZ-101 / SY-102																														
Prepare HLW X-fer PCA SY-102(AZ-101) to BNFL																														
Xfr Wst: 1st Batch SY-102 from AZ-101 to BNFL																														
Prepare HLW X-fer PCA SY-102(AZ-101) to BNFL																														
Xfr Wst: 2nd Batch SY-102 from AZ-101 to BNFL																														
Prepare HLW X-fer PCA SY-102(AZ-101) to BNFL																														
Xfr Wst: 3rd Batch SY-102 from AZ-101 to BNFL																														
Prepare HLW X-fer PCA SY-102(AZ-101) to BNFL																														
Xfr Wst: 4th Batch SY-102 from AZ-101 to BNFL																														
Prep HLW Transfer PCA AN-104 to AZ-101																														
Mix and Xfr SY2 HLW Slurry from AN-104 to AZ-101																														
Provide Approval to Transfer SY-102 Feed to BNFL																														
Modify Procd Cross-Site X-fer SY-102 to AN-104																														
Perform Cross-Site X-fer SY-102 to AN-104																														
Complete SY-102																														

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
160.P76 SY-102 MT Susp Solids/Chl Comp 1A2 to DOE-ORP																						
T416P76A	2	29DEC10	30DEC10	645.48	C&B																	
T416P76B	5	31DEC10	07JAN11	483.40	C&B																	
T416P76BM	0		07JAN11	0.00	C&B																	
TW06 Privatization Phase 1																						
360.320 Pretreat 1st Bich SY-102 HLW Feed from AZ-101																						
T438320A	30	01JUN15	30JUN15	0.00	C&B	Pretreat 1st Batch SY-102 HLW Feed From AZ-101																
360.325 Vitrify 1st Batch of SY-102 HLW Feed from AZ-101																						
T438325A	167	01JUL15	14DEC15	0.00	C&B	Vitrify 1st Batch SY-102 HLW Feed From AZ-101																
360.330 Pretreat 2nd Bich SY-102 HLW Feed from AZ-101																						
T438330A	30	15NOV15	14DEC15	0.00	C&B	Pretreat 2nd Batch SY-102 HLW Feed From AZ-101																
360.335 Vitrify 2nd Batch of SY-102 HLW Feed from AZ-101																						
T438335A	168	15DEC15	30MAY16	0.00	C&B	Vitrify 2nd Batch SY-102 HLW Feed From AZ-101																
360.340 Pretreat 3rd Bich SY-102 HLW Feed from AZ-101																						
T438340A	30	01MAY16	30MAY16	0.00	C&B	Pretreat 3rd Batch SY-102 HLW Feed From AZ-101																
360.345 Vitrify 3rd Batch of SY-102 HLW Feed from AZ-101																						
T438345A	167	31MAY16	13NOV16	0.00	C&B	Vitrify 3rd Batch SY-102 HLW Feed From AZ-101																
360.350 Pretreat 4th Bich SY-102 HLW Feed from AZ-101																						
T438350A	30	15OCT16	13NOV16	0.00	C&B	Pretreat 4th Batch SY-102 HLW Feed From AZ-101																
360.355 Vitrify 4th Batch of SY-102 HLW Feed from AZ-101																						
T438355A	168	14NOV16	30APR17	0.00	C&B	Vitrify 4th Batch SY-102 HLW Feed From AZ-101																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
D1A HLW Ph 1 Ext Order Tk 1 - C-107 Sht 1																											
TW01 Tank Waste Characterization																											
100.C19 Obtn C-107 Core Smps/Prep Sub-Samps & Composites																											
T410C19C0	5	19JAN01	25JAN01	2,860.92	D1A																						
T410C19C1	10	19JAN01	01FEB01	6,706.87	D1A																						
T410C19C2	30	19JAN01*	02MAR01	251,317.68	D1A																						
T410C19C3	20	02APR01*	27APR01	1,030,034.22	D1A																						
T410C19C4	130	30APR01	31OCT01	1,333,075.25	D1A																						
T410C19CPS	10	14MAY01	25MAY01	35,085.67	D1A																						
100.C30 Perform C-107 Post Retrieval Verification																											
T410C30G11	10	09MAY12	22MAY12	5,828.25	D1A																						
T410C30G12	20	09MAY12*	06JUN12	12,507.27	D1A																						
T410C30G13	5	27SEP12	03OCT12	65,034.04	D1A																						
T410C30G14	86	04OCT12	07FEB13	47,122.66	D1A																						
T410C30G15	26	08FEB13	18MAR13	30,904.66	D1A																						
TW04 Retrieval																											
160.D16 Perf and Doe C-107 Samp Anal/Rheology Testing																											
T416Q10A	40	21JAN02*	18MAR02	33,703.52	D1A																						
T416Q10C	65	19MAR02	18JUN02	29,848.02	D1A																						
T416Q10D	60	19JUN02	12SEP02	198,548.20	D1A																						
T416Q10E	35	13SEP02	31OCT02	24,881.80	D1A																						
T416Q10F	15	13SEP02	03OCT02	6,390.80	D1A																						
200.Q40 Design C-107 Retrieval System & Obtain CD-3																											
T420Q40A	504	30OCT03	28OCT05	8,490,323.60	D1A																						
200.Q50 Construct C-107 Retrieval System																											
T420Q50A	504	31OCT05	30OCT07	39,431,783.60	D1A																						
200.Q52 Procure Equipment for C-107 Retrieval System																											
T420Q52A	250	31OCT05	28OCT06	4,312,636.50	D1A																						
200.Q60 Startup and Test C-107 Retrieval System																											
T420Q60A0	0		28OCT05	0.00	D1A																						
T420Q60A00	0		30OCT07	0.00	D1A																						
T420Q60A1	50	02NOV07	17JAN08	246,577.86	D1A																						
T420Q60A2	42	31AUG07	30OCT07	177,046.61	D1A																						
T420Q60A3	50	21AUG07	30OCT07	65,162.60	D1A																						
T420Q60A4	42	31AUG07	30OCT07	29,236.35	D1A																						
T420Q60B1	42	17SEP07	13NOV07	91,293.30	D1A																						
T420Q60B2	62	04MAR08	29MAY08	246,318.36	D1A																						
T420Q60C	21	30APR08	29MAY08	60,975.97	D1A																						
Core Dome Loading-C-107																											
Core Profile/TSAP-C-107																											
Plan/Schedule material, Core-C-107																											
Acquire Core Sample-C-107																											
Core Sample Analysis-C-107																											
Ship PAS Cask Solid, Core-C-107																											
Write Grab TSAP-C-107																											
Plan/Schedule/Mat'l for Grab-C-107																											
Acquire 1 Litre Grab Sample-C-107																											
Grab Sample Analysis-C-104																											
Issue Grab Data Report-C-107																											
C-107 Rheology Tst- Prepare Test Plan																											
C-107 Rheo -Install Test Equip/Perform Rho Tests																											
C-107 Rheology - Perform Wash Tests/Analyze																											
C-107 Rheology Tst- Prepare Test Report																											
C-107 Rheology Tst-Cleanup Hot Cell																											
W-523 - Design Retrieval System Tank C-107																											
W-523-Construct Retrieval System Tank C-107																											
W-523 - Procure Retrieval System Tank C-107																											
Design Turnover to Startup																											
Construction Turnover to Operations																											
Prepare New Operating Procedure C-107																											
Prepare New Maintenance Procedure C-107																											
Prep Proc Chg Auth (PCA) Process for Op C-107																											
Prep Proc Chg Auth (PCA) Process - Maint C-107																											
Prep Startup Operational Training Matls C-107																											
Perf Startup Operational Training C-107																											
Perform Drills C-107																											

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T430Q298E	7	17JUL12	23JUL12	248,848.16	D1A														Perf Grab Sample/Perf Lab Analysis C-107							
T430Q298F	7	07AUG12	13AUG12	248,848.16	D1A														Perf Grab Sample/Perf Lab Analysis C-107							
T430Q298G	7	28AUG12	03SEP12	248,848.16	D1A														Perf Grab Sample/Perf Lab Analysis C-107							
T430Q298H	7	19SEP12	25SEP12	248,848.16	D1A														Perf Grab Sample/Perf Lab Analysis C-107							
T430Q298A	3	20APR12	22APR12	160,246.78	D1A														Perf Type IV Vapor Samp/Perf Lab Analysis C-107							
T430Q298B	3	11MAY12	13MAY12	160,246.78	D1A														Perf Type IV Vapor Samp/Perf Lab Analysis C-107							
T430Q298C	3	02JUN12	04JUN12	160,246.78	D1A														Perf Type IV Vapor Samp/Perf Lab Analysis C-107							
T430Q298D	3	23JUN12	25JUN12	160,246.78	D1A														Perf Type IV Vapor Samp/Perf Lab Analysis C-107							
T430Q298E	3	17JUL12	19JUL12	160,246.78	D1A														Perf Type IV Vapor Samp/Perf Lab Analysis C-107							
T430Q298F	3	07AUG12	09AUG12	160,246.78	D1A														Perf Type IV Vapor Samp/Perf Lab Analysis C-107							
T430Q298G	3	28AUG12	30AUG12	160,246.78	D1A														Perf Type IV Vapor Samp/Perf Lab Analysis C-107							
T430Q298H	3	19SEP12	21SEP12	160,246.78	D1A														Perf Type IV Vapor Samp/Perf Lab Analysis C-107							
300.Q34 Perform C-107 Intrusion Prevention.																										
T430Q34A	20	19MAR13	15APR13	15,615.58	D1A														Prepare Pump Pit Isolation Design ECN C-107							
T430Q34B	20	16APR13	13MAY13	3,120.77	D1A														Prepare Review/Release Work Package C-107							
T430Q34C	2	14MAY13	15MAY13	7,322.48	D1A														Stage Isolation Equipment in Tank Farm C-107							
T430Q34D	15	16MAY13	06JUN13	67,593.94	D1A														Perform Isolation Field Work C-107							
T430Q34E	20	07JUN13	05JUL13	2,944.36	D1A														Complete Pit Isolation Documentation C-107							

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
D1B HLW Ph 1 Ext Order Tk 1 - C-107 Sht 2																										
TW01 Tank Waste Characterization																										
100.287 Anlyz BNFL Samp 1st Blich C-107/SAW HLW DDO 2AY																										
T410287AA	100	14NOV16	10APR17	533,230.10	D1B	Sample Analysis-AZ-101 (SY-102)																				
100.2AB Samp/Anlyz C-107/SAW Smp 1st HLW DDO 2AY																										
T4102ABCO	5	10JAN12	18JAN12	2,880.92	D1B																					
T4102ABCC1	10	10JAN12	23JAN12	6,708.87	D1B																					
T4102ABCC2	30	10JAN12*	21FEB12	251,317.68	D1B																					
T4102ABCC3	20	03OCT12	30OCT12	517,378.20	D1B	Core Dome Loading-AZ-101 (C-107/AW-105) Core Profile/TSAP-AZ-101 (C-107/AW-105) Plan/Schedule material, Core-AZ-101 (C-107/AW-105) Acquire Core Sample-AZ-101 (C-107/AW-105) Core Sample Analysis-AZ-101 (C-107/AW-105) Core Data Report-AZ-101 (C-107/AW-105)																				
T4102ABCC4	130	31OCT12	08MAY13	799,845.15	D1B																					
T4102ABCC5	20	09MAY13	06JUN13	28,439.02	D1B																					
100.2AB Proc Separate C-107/AW-103 Samples to BNFL AY-102																										
T4102ABCCPL	7	31OCT12	08NOV12	86,451.13	D1B																					
TW04 Retrieval																										
100.360 Dnr 1st Blich C-107/AW-103 HLW Fd 2AY to BNFL																										
T410360A	5	28JUN16*	05JUL16	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 1st Blich C-107/AW-103 To BNFL																				
T410360B	8	08NOV16	13NOV16	29,516.02	D1B																					
100.370 Dnr 2nd Blich C-107/AW-103 HLW Fd 2AY to BNFL																										
T410370A	5	13DEC16*	19DEC16	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 2nd Blich C-107/AW-103 To BNFL																				
T410370B	8	23APR17	30APR17	29,516.02	D1B																					
100.380 Dnr 3rd Blich C-107/AW-103 HLW Fd 2AY to BNFL																										
T410380A	5	14FEB17*	21FEB17	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 3rd Blich C-107/AW-103 To BNFL																				
T410380B	8	26JUN17	03JUL17	29,516.02	D1B																					
100.390 Dnr 4th Blich C-107/SAW HLW Fd 2AY to BNFL																										
T410390A	5	18APR17*	24APR17	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 4th Blich C-107/AW-103 To BNFL																				
T410390B	8	29AUG17	05SEP17	29,516.02	D1B																					
100.400 Dnr 5th Blich C-107/SAW HLW Fd 2AY to BNFL																										
T410400A	5	22JUN17*	28JUN17	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 5th Blich C-107/AW-103 To BNFL																				
T410400B	8	02NOV17	09NOV17	29,516.02	D1B																					
100.410 Dnr 6th Blich C-107/AW-103 HLW Fd 2AY to BNFL																										
T410410A	5	25AUG17*	31AUG17	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 6th Blich C-107/AW-103 To BNFL																				
T410410B	8	05JAN18	12JAN18	29,516.02	D1B																					
100.420 Dnr 7th Blich C-107/AW-103 HLW Fd 2AY to BNFL																										
T410420A	5	30OCT17*	03NOV17	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 7th Blich C-107/AW-103 To BNFL																				
T410420B	8	10MAR18	17MAR18	29,516.02	D1B																					
100.430 Dnr 8th Blich C-107/AW-103 HLW Fd 2AY to BNFL																										
T410430A	5	02JAN18*	08JAN18	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 8th Blich C-107/AW-103 To BNFL																				
T410430B	8	14MAY18	21MAY18	29,516.02	D1B																					
100.440 Dnr 9th Blich C-107/AW-103 HLW Fd 2AY to BNFL																										
T410440A	5	06MAR18*	12MAR18	4,757.00	D1B	Prep HLW X-fer PCA C-107/AW3(AY-102) to BNFL Xfr Wst: 9th Blich C-107/AW-103 To BNFL																				

Activity ID	Orig	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
T416440B	8	17JUL18	24JUL18	29,516.02	D1B																						
160.064 Mix C-107/AW-103 Feed in AY-102																											
T416064A	6	27SEP12	02OCT12	32,788.22	D1B																						
160.070 Prov Approval to Dhr C-107/AW-103 Feed AY-102																											
T416070A	30	18JUN13	17JUL13	0.00	D1B																						
160.076 7C3AW MT Supp Solidw/Org Comp 2AY to DOE-ORP																											
T416076A	2	07JUN13	10JUN13	645.48	D1B																						
T416076B	5	11JUN13	17JUN13	483.40	D1B																						
T416076BM	0		17JUN13	0.00	D1B																						
TW08 Privatization Phase 1																											
360.360 Pretreat 1st Bldg C-107/AW-103 HLW Feed AY-102																											
T436360A	30	01APR17	30APR17	0.00	D1B																						
360.365 Vtr 1st Bldg C-107/AW-103 HLW Feed from AY-102																											
T436365A	64	01MAY17	03JUL17	0.00	D1B																						
360.370 Pretreat 2nd Bldg C-107/AW-103 HLW Feed AY-102																											
T436370A	30	04JUN17	03JUL17	0.00	D1B																						
360.375 Vtr 2nd Bldg C-107/AW-103 HLW Feed from AY-102																											
T436375A	64	04JUL17	05SEP17	0.00	D1B																						
360.380 Pretreat 3rd Bldg C-107/AW-103 HLW Feed AY-102																											
T436380A	30	07AUG17	05SEP17	0.00	D1B																						
360.385 Vtr 3rd Bldg C-107/AW-103 HLW Feed from AY-102																											
T436385A	65	08SEP17	09NOV17	0.00	D1B																						
360.390 Pretreat 4th Bldg C-107/AW-103 HLW Feed AY-102																											
T436390A	30	11OCT17	09NOV17	0.00	D1B																						
360.395 Vtr 4th Bldg C-107/AW-103 HLW Feed from AY-102																											
T436395A	64	10NOV17	12JAN18	0.00	D1B																						
360.400 Pretreat 5th Bldg C-107/AW-103 HLW Feed AY-102																											
T436400A	30	14DEC17	12JAN18	0.00	D1B																						
360.405 Vtr 5th Bldg C-107/AW-103 HLW Feed from AY-102																											
T436405A	64	13JAN18	17MAR18	0.00	D1B																						
360.410 Pretreat 6th Bldg C-107/AW-103 HLW Feed AY-102																											
T436410A	30	16FEB18	17MAR18	0.00	D1B																						
360.415 Vtr 6th Bldg C-107/AW-103 HLW Feed from AY-102																											
T436415A	65	16MAR18	21MAY18	0.00	D1B																						
360.420 Pretreat 7th Bldg C-107/AW-103 HLW Feed AY-102																											
T436420A	30	22APR18	21MAY18	0.00	D1B																						
360.425 Vtr 7th Bldg C-107/AW-103 HLW Feed from AY-102																											
T436425A	64	22MAY18	24JUL18	0.00	D1B																						
360.430 Pretreat 8th Bldg C-107/AW-103 HLW Feed AY-102																											
T436430A	30	25JUN18	24JUL18	0.00	D1B																						
360.435 Vtr 8th Bldg C-107/AW-103 HLW Feed from AY-102																											
T436435A	64	25JUL18	26SEP18	0.00	D1B																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
380.440 Pretreat 9th Batch C-107/AW-103 HLW Feed AY-102																										
T438440A	30	28AUG18	28SEP18	0.00	D1B																					
380.445 Vtr 9th Batch C-107/AW-103 HLW Feed from AY-102																										
T438445A	65	27SEP18	30NOV18	0.00	D1B																					

Pretreat 9th Batch C-107/AW-103 HLW frm AY-102

Vtrify 9th Batch C-107/AW-103 HLW frm AY-102

Pretreat 9th Batch C-107/AW-103 HLW from AY-102

Vtrify 9th Batch C-107/AW-103 HLW from AY-102

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
D2A HLW Ph 1 Ext Order Tk 2 - AW-103 Sht 1																									
TW01 Tank Waste Characterization																									
100.W02 Obit AW-103 Core Sample Prep Sub-Samps Comp																									
T410W02C4	130	01OCT99	07APR00	1,067,846.00	D2A	Core Sample Analysis-AW-103																			
T410W02C5	20	10APR00	05MAY00	28,412.81	D2A	Core Data Report-AW-103																			
100.W03 Sample AW-103 per BNFL Rqmts/Dxr Sample to BNFL																									
T410W03C0	5	17OCT01	23OCT01	2,880.92	D2A	Core Dome Loading-AW-103																			
T410W03C1	10	17OCT01	30OCT01	6,708.87	D2A	Core Profile/TSAP-AW-103																			
T410W03C2	30	17OCT01*	29NOV01	251,317.68	D2A	Plan/Schedule material, Core-AW-103																			
T410W03C3	20	02JAN02*	28JAN02	517,376.20	D2A	Acquire Core Sample-AW-103																			
T410W03C4	130	30JAN02	02AUG02	112,846.37	D2A	Core Sample Analysis-AW-103																			
T410W03CPS	10	30JAN02	12FEB02	66,451.13	D2A	Ship PAS Cask Solid, Core-AW-103																			
TW03 Tank Farm Operations																									
260.W16 Dnt W-314 Ph 2 AW Firm Uprtg and Obtain CD-3																									
SW25W15100	64	05MAR03*	03JUN03	660,517.44	D2A	EW Xtar Line - Definitive Design-Phase 2																			
SW25W15186	105	01OCT02*	04MAR03	2,092,181.89	D2A	AW - Definitive Design-Phase 2																			
SW5C0050	0	01OCT02*		0.00	D2A	Start AW Definitive Design																			
SW5C1111	20	01OCT02	28OCT02	0.00	D2A	Drawings																			
SW5C1112	20	01OCT02	28OCT02	0.00	D2A	Construction Specifications																			
SW5C1113	20	01OCT02	28OCT02	0.00	D2A	Procurement Specifications																			
SW5C1114	20	01OCT02	28OCT02	0.00	D2A	Calculations																			
SW5C1115	10	28OCT02	11NOV02	0.00	D2A	Checking/Internal Reviews																			
SW5C1116	5	12NOV02	18NOV02	0.00	D2A	Interdiscipline Reviews																			
SW5C1117	10	19NOV02	04DEC02	0.00	D2A	Client Reviews																			
SW5C1118	45	01OCT02	04DEC02	0.00	D2A	Support Activities for Engineering																			
SW5C1119	0		04DEC02	0.00	D2A	30% Design Review																			
SW5C1121	10	05DEC02	18DEC02	0.00	D2A	Drawings																			
SW5C1122	10	05DEC02	18DEC02	0.00	D2A	Construction Specifications																			
SW5C1123	10	05DEC02	18DEC02	0.00	D2A	Procurement Specifications																			
SW5C1124	10	05DEC02	18DEC02	0.00	D2A	Calculations																			
SW5C1125	5	19DEC02	27DEC02	0.00	D2A	Checking/Internal Reviews																			
SW5C1126	5	30DEC02	08JAN03	0.00	D2A	Interdiscipline Reviews																			
SW5C1127	10	07JAN03	20JAN03	0.00	D2A	Client Reviews																			
SW5C1128	30	05DEC02	20JAN03	0.00	D2A	Support Activities for Engineering																			
SW5C1129	0		20JAN03	0.00	D2A	80% Design Review																			
SW5C1131	10	21JAN03	03FEB03	0.00	D2A	Drawings																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5C1132	10	21JAN03	03FEB03	0.00	D2A					Construction Specifications																
SW5C1134	10	21JAN03	03FEB03	0.00	D2A					Calculations																
SW5C1135	5	04FEB03	10FEB03	0.00	D2A					Checking/Internal Reviews																
SW5C1136	5	11FEB03	18FEB03	0.00	D2A					Interdiscipline Reviews																
SW5C1137	5	18FEB03	25FEB03	0.00	D2A					Client Reviews																
SW5C1138	25	21JAN03	25FEB03	0.00	D2A					Support Activities for Engineering																
SW5C1139	0		25FEB03	0.00	D2A					90% Design Review																
SW5C1141	5	28FEB03	04MAR03	0.00	D2A					Drawings																
SW5C1142	5	28FEB03	04MAR03	0.00	D2A					Support Activities for Engineering																
SW5C1201	105	01OCT02	04MAR03	0.00	D2A					AM Definitive Design - Engineering Support																
SW5C1202	0		04MAR03	0.00	D2A					Complete AM Definitive Design																
SW500050	0	05MAR03*		0.00	D2A					Start EW Line Definitive Design																
SW511111	10	05MAR03	18MAR03	0.00	D2A					Drawings																
SW511112	10	05MAR03	18MAR03	0.00	D2A					Construction Specifications																
SW511113	10	05MAR03	18MAR03	0.00	D2A					Procurement Specifications																
SW511114	10	05MAR03	18MAR03	0.00	D2A					Calculations																
SW511115	5	19MAR03	25MAR03	0.00	D2A					Checking/Internal Reviews																
SW511116	5	26MAR03	01APR03	0.00	D2A					Interdiscipline Reviews																
SW511117	5	02APR03	08APR03	0.00	D2A					Client Reviews																
SW511118	25	05MAR03	08APR03	0.00	D2A					Support Activities for Engineering																
SW511119	0		08APR03	0.00	D2A					30% Design Review																
SW511121	5	09APR03	15APR03	0.00	D2A					Drawings																
SW511122	5	09APR03	15APR03	0.00	D2A					Construction Specifications																
SW511123	5	09APR03	15APR03	0.00	D2A					Procurement Specifications																
SW511124	5	09APR03	15APR03	0.00	D2A					Calculations																
SW511125	2	16APR03	17APR03	0.00	D2A					Checking/Internal Reviews																
SW511126	2	18APR03	21APR03	0.00	D2A					Interdiscipline Reviews																
SW511127	10	22APR03	05MAY03	0.00	D2A					Client Reviews																
SW511128	19	09APR03	05MAY03	0.00	D2A					Support Activities for Engineering																
SW511129	0		05MAY03	0.00	D2A					60% Design Review																
SW511131	5	06MAY03	12MAY03	0.00	D2A					Drawings																
SW511132	5	06MAY03	12MAY03	0.00	D2A					Construction Specifications																
SW511134	5	06MAY03	12MAY03	0.00	D2A					Calculations																
SW511135	2	06MAY03	07MAY03	0.00	D2A					Checking/Internal Reviews																

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
SW51136	2	13MAY03	14MAY03	0.00	D2A	Interdiscipline Reviews																			
SW51137	10	15MAY03	26MAY03	0.00	D2A	Client Reviews																			
SW51138	17	06MAY03	28MAY03	0.00	D2A	Support Activities for Engineering																			
SW51139	0		29MAY03	0.00	D2A	90% Design Review																			
SW51141	3	30MAY03	03JUN03	0.00	D2A	Drawings																			
SW51142	3	30MAY03	03JUN03	0.00	D2A	Support Activities for Engineering																			
SW51201	64	05MAR03	03JUN03	0.00	D2A	200 E/W Bypass Definitive Design - Engineering S																			
SW51202	0		03JUN03	0.00	D2A	Complete E/W Line Definitive Design																			
250.W35 StartUpTest W-314 PH1 AW (AW-AW-AW-B PH) Upgr						AW TF Upgrades - TestTurn/Accept - DD (FY00)																			
SW25W35A	147	06MAR00	20SEP00	69,862.82	D2A	AW TF Upgrades - TestTurn/Accept - DD (FY01)																			
SW25W35B	131	02OCT00	10APR01	7,649.56	D2A	AW TF Upgrades TestTurnover/Accept (FY01)																			
SW25W35C	119	12APR01	28SEP01	149,716.58	D2A	AW TF Upgrades TestTurnover/Accept (FY02)																			
SW25W35D	252	01OCT01	30SEP02	202,558.50	D2A	AW TF Upgrades TestTurnover/Accept (FY03)																			
SW25W35E	120	01OCT02	25MAR03	8,839.03	D2A																				
250.W45 Construct W-314 Phase 2 AW Farm Upgrades						AW Design, Procure, Construction Spt PH-2																			
SW25W45100	252	01OCT02	30SEP03	294,574.39	D2A	AW Design, Procure, Construction Spt PH-2																			
SW25W45101	217	01OCT03	10AUG04	867,822.38	D2A	AW - Procurement-Phase 2																			
SW25W45105	83	04JUN03	30SEP03	1,980,079.82	D2A	AW - Procurement-Phase 2																			
SW25W45106	102	01OCT03	27FEB04	0.00	D2A	AW - Procurement-Phase 2																			
SW25W45108	213	26NOV03	30SEP04	10,474,278.06	D2A	AW - Construction-Phase 2																			
SW25W45109	0		04MAR03	0.00	D2A	CD-3 Approval-Phase 2 AW																			
SW25W45116	213	26NOV03	30SEP04	1,195,997.06	D2A	AW - HPT Support-Phase 2																			
SW25W45187	235	27OCT03	30SEP04	734,286.83	D2A	AW - E&I During Construction-Phase 2																			
SW25W45A00	83	04JUN03	30SEP03	0.00	D2A	E/W Xfer Line - E&I During Construction PH-2																			
SW25W45A01	214	01OCT03	05AUG04	245,842.52	D2A	E/W Xfer Line - E&I During Construction PH-2																			
SW25W45B00	83	04JUN03	30SEP03	0.00	D2A	E/W Xfer Line - Procurement PH-2																			
SW25W45B01	147	01OCT03	30APR04	114,005.72	D2A	E/W Xfer Line - Procurement PH-2																			
SW25W45C00	67	03MAY04	05AUG04	1,024,128.02	D2A	E/W Xfer Line - Construction PH-2																			
SW25W45C01	71	01OCT04	14JAN05	3,083,674.37	D2A	AW - Construction-Phase 2																			
SW25W45C02	71	01OCT04	14JAN05	398,669.02	D2A	AW - HPT Support-Phase 2																			
SW25W45C03	0		05AUG04	0.00	D2A	MS: Complete Construction E/W Xfer Line PH-2																			
SW25W45D00	67	03MAY04	05AUG04	117,200.71	D2A	E/W Xfer Line - HPT Support PH-2																			
SW25W45H01	71	01OCT04	14JAN05	296,320.93	D2A	AW - E&I During Construction-Phase 2																			
SW3C5C1A	124	01OCT02*	31MAR03	0.00	D2A	Design - AW																			
SW3C5C2A	130	01APR03	02OCT03	0.00	D2A	Pre-Construction Planning - AW																			

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW3C5C3A	185	01APR03	22DEC03	0.00	D2A	Procurement - AW																
SW3C5C4A	322	03OCT03	14JAN05	0.00	D2A	During Construction - AW																
SW5C1203	0	03OCT03		0.00	D2A	Start Construction - AW Farm Phase 2																
SW5C1204	0		14JAN05	0.00	D2A	Complete Const / Acceptance-AW Farm Phase 2																
SW5C2111	322	03OCT03	14JAN05	0.00	D2A	EORS																
SW5C2112	322	03OCT03	14JAN05	0.00	D2A	USQ's																
SW5C2113	322	03OCT03	14JAN05	0.00	D2A	NCR Resolution																
SW5C2114	344	03SEP03	14JAN05	0.00	D2A	Meetings & Field Support																
SW5C2115	322	03OCT03	14JAN05	0.00	D2A	Update RVR																
SW5C2116	314	03SEP03	30NOV04	0.00	D2A	Prepare ATP's																
SW5C2117	322	03OCT03	14JAN05	0.00	D2A	ATP Test Director																
SW5C2118	344	03SEP03	14JAN05	0.00	D2A	CGI Evaluation																
SW5C2119	322	03OCT03	14JAN05	0.00	D2A	As-Built Verification																
SW5C2121	322	03OCT03	14JAN05	0.00	D2A	AW Inspection - Title III																
SW5C2131	344	03SEP03	14JAN05	0.00	D2A	AW Engineering Support - Title III																
SW5C3B00	185	04JUN03	27FEB04	0.00	D2A	HVAC Procurement																
SW5CA021	6	31OCT03	07NOV03	0.00	D2A	Mobilization & Setup																
SW5CA022	2	10NOV03	11NOV03	0.00	D2A	Spray Fixative																
SW5CA023	1	12NOV03	12NOV03	0.00	D2A	Remove Cover Block																
SW5CA024	1	13NOV03	13NOV03	0.00	D2A	Demo Existing Instruments in Pits																
SW5CA025	5	14NOV03	20NOV03	0.00	D2A	Clean Debris/Wash Down Pit																
SW5CA026	10	21NOV03	08DEC03	0.00	D2A	SPC Coalings- Pit																
SW5CA027	2	13NOV03	14NOV03	0.00	D2A	Core Drill Cover Block (1 Hole)																
SW5CA028	6	17NOV03	28NOV03	0.00	D2A	Coatings for Cover Blocks																
SW5CA029	2	01DEC03	02DEC03	0.00	D2A	Install LDE Sleeve																
SW5CA02A	2	08DEC03	10DEC03	0.00	D2A	Install Drain Plug																
SW5CA02B	1	12DEC03	12DEC03	0.00	D2A	Replace Cover Block																
SW5CA02C	1	15DEC03	15DEC03	0.00	D2A	Install LDE Probe Assembly																
SW5CA02D	5	10NOV03	14NOV03	0.00	D2A	Site Instrumentation (Wiring & LDE Cabinet)																
SW5CA02E	3	17NOV03	19NOV03	0.00	D2A	Install Missile Shield																
SW5CA02F	2	16DEC03	17DEC03	0.00	D2A	ATP																
SW5CA02G	2	18DEC03	19DEC03	0.00	D2A	Demobilization																
SW5CA02H	29	31OCT03	12DEC03	0.00	D2A	Shop Fab (Drain, LDE sleeve, & missile shield)																
SW5CA02J	12	22DEC03	09JAN04	0.00	D2A	Central Pump Pit Weather Delays																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5CA02M	1	11DEC03	11DEC03	0.00	D2A																					
SW5CA02N	9	12JAN04	22JAN04	0.00	D2A																					
SW5CA08A	3	18NOV03	20NOV03	0.00	D2A																					
SW5CA08B	6	10NOV03	17NOV03	0.00	D2A																					
SW5CA021	6	23FEB04	01MAR04	0.00	D2A																					
SW5CA022	2	02MAR04	03MAR04	0.00	D2A																					
SW5CA023	1	04MAR04	04MAR04	0.00	D2A																					
SW5CA024	1	05MAR04	05MAR04	0.00	D2A																					
SW5CA025	5	08MAR04	12MAR04	0.00	D2A																					
SW5CA026	6	15MAR04	24MAR04	0.00	D2A																					
SW5CA027	2	05MAR04	08MAR04	0.00	D2A																					
SW5CA028	6	09MAR04	18MAR04	0.00	D2A																					
SW5CA029	2	19MAR04	22MAR04	0.00	D2A																					
SW5CA02A	2	25MAR04	26MAR04	0.00	D2A																					
SW5CA02B	1	31MAR04	31MAR04	0.00	D2A																					
SW5CA02C	1	02APR04	02APR04	0.00	D2A																					
SW5CA02D	5	02MAR04	09MAR04	0.00	D2A																					
SW5CA02E	3	09MAR04	11MAR04	0.00	D2A																					
SW5CA02F	2	05APR04	06APR04	0.00	D2A																					
SW5CA02G	2	07APR04	08APR04	0.00	D2A																					
SW5CA02H	29	23FEB04	01APR04	0.00	D2A																					
SW5CA02J	12	08APR04	26APR04	0.00	D2A																					
SW5CA02M	1	30MAR04	30MAR04	0.00	D2A																					
SW5CA02N	9	27APR04	07MAY04	0.00	D2A																					
SW5CA08A	3	10MAR04	12MAR04	0.00	D2A																					
SW5CA08B	6	02MAR04	09MAR04	0.00	D2A																					
SW5CA010	6	23JAN04	30JAN04	0.00	D2A																					
SW5CA0102	2	02FEB04	03FEB04	0.00	D2A																					
SW5CA0103	1	04FEB04	04FEB04	0.00	D2A																					
SW5CA0104	1	05FEB04	05FEB04	0.00	D2A																					
SW5CA0105	5	06FEB04	12FEB04	0.00	D2A																					
SW5CA0106	10	13FEB04	27FEB04	0.00	D2A																					
SW5CA0107	2	05FEB04	06FEB04	0.00	D2A																					
SW5CA0108	8	09FEB04	19FEB04	0.00	D2A																					

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
SW5CAB109	2	05MAR04	08MAR04	0.00	D2A	Install LDE Sleeve																			
SW5CAB10A	2	09MAR04	10MAR04	0.00	D2A	Install Drain Plug																			
SW5CAB10B	1	12MAR04	12MAR04	0.00	D2A	Replace Cover Block																			
SW5CAB10C	1	15MAR04	15MAR04	0.00	D2A	Install LDE Probe Assembly																			
SW5CAB10D	5	02FEB04	06FEB04	0.00	D2A	Site Instrumentation (Wiring & LDE Cabinet)																			
SW5CAB10E	3	05MAR04	09MAR04	0.00	D2A	Install Missile Shield																			
SW5CAB10F	2	16MAR04	17MAR04	0.00	D2A	ATP																			
SW5CAB10G	2	18MAR04	19MAR04	0.00	D2A	Demobilization																			
SW5CAB10H	29	23JAN04	04MAR04	0.00	D2A	Shop Fab (Drain, LDE sleeve, & missile shield)																			
SW5CAB10J	12	22MAR04	06APR04	0.00	D2A	Drain Pit Weather Delays																			
SW5CAB10M	1	11MAR04	11MAR04	0.00	D2A	Inspection & Closeout																			
SW5CAB10N	9	07APR04	19APR04	0.00	D2A	Contingency-Drain Pit Mods AW-02D																			
SW5CAB111	6	20APR04	27APR04	0.00	D2A	Mobilization & Setup																			
SW5CAB112	2	28APR04	29APR04	0.00	D2A	Spray Fixative																			
SW5CAB113	1	30APR04	30APR04	0.00	D2A	Remove Cover Block																			
SW5CAB114	1	03MAY04	03MAY04	0.00	D2A	Demo Existing Instruments in Pits																			
SW5CAB115	5	04MAY04	10MAY04	0.00	D2A	Clean Debris/Wash Down Pit																			
SW5CAB116	10	11MAY04	24MAY04	0.00	D2A	SPC Coatings- Pit																			
SW5CAB117	2	03MAY04	04MAY04	0.00	D2A	Core Drill Cover Block (1 Hole)																			
SW5CAB118	8	05MAY04	14MAY04	0.00	D2A	Coatings for Cover Blocks																			
SW5CAB119	2	17MAY04	18MAY04	0.00	D2A	Install LDE Sleeve																			
SW5CAB11A	2	25MAY04	26MAY04	0.00	D2A	Install Drain Plug																			
SW5CAB11B	1	28MAY04	28MAY04	0.00	D2A	Replace Cover Block																			
SW5CAB11C	1	01JUN04	01JUN04	0.00	D2A	Install LDE Probe Assembly																			
SW5CAB11D	5	28APR04	04MAY04	0.00	D2A	Site Instrumentation (Wiring & LDE Cabinet)																			
SW5CAB11E	3	05MAY04	07MAY04	0.00	D2A	Install Missile Shield																			
SW5CAB11F	2	02JUN04	03JUN04	0.00	D2A	ATP																			
SW5CAB11G	2	04JUN04	07JUN04	0.00	D2A	Demobilization																			
SW5CAB11H	29	20APR04	28MAY04	0.00	D2A	Shop Fab (Drain, LDE sleeve, & missile shield)																			
SW5CAB11J	12	08JUN04	23JUN04	0.00	D2A	Feed Pump Pit Weather Delays																			
SW5CAB11M	1	27MAY04	27MAY04	0.00	D2A	Inspection & Closeout																			
SW5CAB11N	9	24JUN04	07JUL04	0.00	D2A	Contingency-Feed Pump Pit AW-02E																			
SW5CAB11NM	0		07JUL04	0.00	D2A	Complete AW-102																			
SW5CAB12	6	15MAR04	22MAR04	0.00	D2A	Valve Position Indicator Conduit & Wire - V-105,																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5C4C021	6	08JUL04	15JUL04	0.00	D2A	Mobilization & Setup																				
SW5C4C022	2	18JUL04	19JUL04	0.00	D2A	Spray Fixative																				
SW5C4C023	1	20JUL04	20JUL04	0.00	D2A	Remove Cover Block																				
SW5C4C024	1	21JUL04	21JUL04	0.00	D2A	Demo Existing Instruments in Pits																				
SW5C4C025	5	22JUL04	28JUL04	0.00	D2A	Clean Debris/Wash Down Pit																				
SW5C4C026	10	29JUL04	11AUG04	0.00	D2A	SPC Coalings- Pit																				
SW5C4C027	2	21JUL04	22JUL04	0.00	D2A	Core Drill Cover Block (1 Hole)																				
SW5C4C028	8	23JUL04	03AUG04	0.00	D2A	Coatings for Cover Blocks																				
SW5C4C029	2	04AUG04	05AUG04	0.00	D2A	Install LDE Sleeve																				
SW5C4C02A	2	12AUG04	13AUG04	0.00	D2A	Install Drain Plug																				
SW5C4C02B	1	17AUG04	17AUG04	0.00	D2A	Replace Cover Block																				
SW5C4C02C	1	18AUG04	18AUG04	0.00	D2A	Install LDE Probe Assembly																				
SW5C4C02D	5	16JUL04	22JUL04	0.00	D2A	Site Instrumentation (Wiring & LDE Cabinet)																				
SW5C4C02E	3	23JUL04	27JUL04	0.00	D2A	Install Missile Shield																				
SW5C4C02F	2	19AUG04	20AUG04	0.00	D2A	ATP																				
SW5C4C02G	2	23AUG04	24AUG04	0.00	D2A	Demobilization																				
SW5C4C02H	28	08JUL04	17AUG04	0.00	D2A	Shop Fab (Drain, LDE sleeve, & missile shield)																				
SW5C4C02J	12	25AUG04	10SEP04	0.00	D2A	Central Pump Pit Weather Delays																				
SW5C4C02M	1	16AUG04	16AUG04	0.00	D2A	Inspection & Closeout																				
SW5C4C02N	9	13SEP04	23SEP04	0.00	D2A	Contingency-CPP AW-03A																				
SW5C4C08A	3	26JUL04	28JUL04	0.00	D2A	Vapor Space Pressure Measurement																				
SW5C4C08B	8	16JUL04	23JUL04	0.00	D2A	Remove Existing Vapor Pressure Instruments																				
SW5C4D021	6	03OCT03	10OCT03	0.00	D2A	Mobilization & Setup																				
SW5C4D022	2	13OCT03	14OCT03	0.00	D2A	Spray Fixative																				
SW5C4D023	1	15OCT03	15OCT03	0.00	D2A	Remove Cover Block																				
SW5C4D024	1	18OCT03	18OCT03	0.00	D2A	Demo Existing Instruments in Pits																				
SW5C4D025	5	17OCT03	23OCT03	0.00	D2A	Clean Debris/Wash Down Pit																				
SW5C4D026	10	24OCT03	08NOV03	0.00	D2A	SPC Coalings- Pit																				
SW5C4D027	2	18OCT03	17OCT03	0.00	D2A	Core Drill Cover Block (1 Hole)																				
SW5C4D028	8	20OCT03	29OCT03	0.00	D2A	Coatings for Cover Blocks																				
SW5C4D029	2	30OCT03	31OCT03	0.00	D2A	Install LDE Sleeve																				
SW5C4D02A	2	07NOV03	10NOV03	0.00	D2A	Install Drain Plug																				
SW5C4D02B	1	12NOV03	12NOV03	0.00	D2A	Replace Cover Block																				
SW5C4D02C	1	13NOV03	13NOV03	0.00	D2A	Install LDE Probe Assembly																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5CAE02D	5	03OCT03	09OCT03	0.00	D2A	Site Instrumentation (Wiring & LDE Cabinet)																				
SW5CAE02E	3	10OCT03	14OCT03	0.00	D2A	Install Missile Shield																				
SW5CAE02F	2	14NOV03	17NOV03	0.00	D2A	ATP																				
SW5CAE02G	2	18NOV03	19NOV03	0.00	D2A	Demobilization																				
SW5CAE02H	29	03OCT03	12NOV03	0.00	D2A	Shop Fab (Drain, LDE sleeve, & missile shield)																				
SW5CAE02J	12	20NOV03	09DEC03	0.00	D2A	Central Pump Pit Weather Delays																				
SW5CAE02M	1	11NOV03	11NOV03	0.00	D2A	Inspection & Closeout																				
SW5CAE02N	9	10DEC03	22DEC03	0.00	D2A	Contingency-CPP AW-04A																				
SW5CAE08A	3	20OCT03	22OCT03	0.00	D2A	Vapor Space Pressure Measurement																				
SW5CAE08B	6	10OCT03	17OCT03	0.00	D2A	Remove Existing Vapor Pressure Instruments																				
SW5CAE021	6	23OCT03	30OCT03	0.00	D2A	Valve Position Indicator Conduit & Wire - V-004																				
SW5CAE022	2	05JAN04	06JAN04	0.00	D2A	Mobilization & Setup																				
SW5CAE023	1	07JAN04	07JAN04	0.00	D2A	Spray Flammable																				
SW5CAE024	1	08JAN04	08JAN04	0.00	D2A	Remove Cover Block																				
SW5CAE025	5	09JAN04	15JAN04	0.00	D2A	Demo Existing Instruments in Pits																				
SW5CAE026	10	16JAN04	28JAN04	0.00	D2A	Clean Debris/Wash Down Pit																				
SW5CAE027	2	08JAN04	09JAN04	0.00	D2A	SPC Coatings- Pit																				
SW5CAE028	8	12JAN04	21JAN04	0.00	D2A	Core Drill Cover Block (1 Hole)																				
SW5CAE029	2	22JAN04	23JAN04	0.00	D2A	Coatings for Cover Blocks																				
SW5CAE02A	2	30JAN04	02FEB04	0.00	D2A	Install LDE Sleeve																				
SW5CAE02B	1	04FEB04	04FEB04	0.00	D2A	Install Drain Plug																				
SW5CAE02C	1	05FEB04	05FEB04	0.00	D2A	Replace Cover Block																				
SW5CAE02D	5	23DEC03	31DEC03	0.00	D2A	Install LDE Probe Assembly																				
SW5CAE02E	3	02JAN04	06JAN04	0.00	D2A	Site Instrumentation (Wiring & LDE Cabinet)																				
SW5CAE02F	2	06FEB04	09FEB04	0.00	D2A	Install Missile Shield																				
SW5CAE02G	2	10FEB04	11FEB04	0.00	D2A	ATP																				
SW5CAE02H	29	23DEC03	04FEB04	0.00	D2A	Demobilization																				
SW5CAE02J	12	12FEB04	01MAR04	0.00	D2A	Shop Fab (Drain, LDE sleeve, & missile shield)																				
SW5CAE02M	1	03FEB04	03FEB04	0.00	D2A	Central Pump Pit Weather Delays																				
SW5CAE02N	9	02MAR04	12MAR04	0.00	D2A	Inspection & Closeout																				
SW5CAE02NM	0		12MAR04	0.00	D2A	Contingency-CPP AW-05A																				
SW5CAE08A	3	05JAN04	07JAN04	0.00	D2A	Complete AW-105																				
SW5CAE08B	6	23DEC03	02JAN04	0.00	D2A	Vapor Space Pressure Measurement																				
						Remove Existing Vapor Pressure Instruments																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5CA4E11	6	06JAN04	15JAN04	0.00	D2A	Valve Position Indicator Conduit & Wire - V-405																				
SW5CA4F021	6	15MAR04	22MAR04	0.00	D2A	Mobilization & Setup																				
SW5CA4F022	2	23MAR04	24MAR04	0.00	D2A	Spray Fixative																				
SW5CA4F023	1	25MAR04	25MAR04	0.00	D2A	Remove Cover Block																				
SW5CA4F024	1	26MAR04	26MAR04	0.00	D2A	Demo Existing Instruments in Pits																				
SW5CA4F025	5	29MAR04	02APR04	0.00	D2A	Clean Debris/Wash Down Pit																				
SW5CA4F026	10	05APR04	16APR04	0.00	D2A	SPC Coatings- Pit																				
SW5CA4F027	2	26MAR04	29MAR04	0.00	D2A	Core Drill Cover Block (1 Hole)																				
SW5CA4F028	8	30MAR04	08APR04	0.00	D2A	Coatings for Cover Blocks																				
SW5CA4F029	2	09APR04	12APR04	0.00	D2A	Install LDE Sleeve																				
SW5CA4F02A	2	19APR04	20APR04	0.00	D2A	Install Drain Plug																				
SW5CA4F02B	1	22APR04	22APR04	0.00	D2A	Replace Cover Block																				
SW5CA4F02C	1	23APR04	23APR04	0.00	D2A	Install LDE Probe Assembly																				
SW5CA4F02D	5	15MAR04	19MAR04	0.00	D2A	Site Instrumentation (Wiring & LDE Cabinet)																				
SW5CA4F02E	3	22MAR04	24MAR04	0.00	D2A	Install Missile Shield																				
SW5CA4F02F	2	26APR04	27APR04	0.00	D2A	ATP																				
SW5CA4F02G	2	28APR04	29APR04	0.00	D2A	Demobilization																				
SW5CA4F02H	29	15MAR04	22APR04	0.00	D2A	Shop Fab (Drain, LDE sleeve, & missile shield)																				
SW5CA4F02J	12	30APR04	17MAY04	0.00	D2A	Central Pump Pit Weather Delays																				
SW5CA4F02M	1	21APR04	21APR04	0.00	D2A	Inspection & Closeout																				
SW5CA4F02N	9	16MAY04	28MAY04	0.00	D2A	Contingency-CPP AW-06A																				
SW5CA4F02NM	0		28MAY04	0.00	D2A	Complete AW-106																				
SW5CA4F08A	3	23MAR04	25MAR04	0.00	D2A	Vapor Space Pressure Measurement																				
SW5CA4F08B	6	15MAR04	22MAR04	0.00	D2A	Remove Existing Vapor Pressure Instruments																				
SW5CAJ02	3	02NOV04	04NOV04	0.00	D2A	Ventilation Exhaust Train Installation																				
SW5CAJ05	51	20AUG04	01NOV04	0.00	D2A	Ventilation Exhaust Duct Installation																				
SW5CAJ07	6	05NOV04	12NOV04	0.00	D2A	Seal Pot Drain Piping																				
SW5CAJ09	17	01DEC04	23DEC04	0.00	D2A	Ventilation Exhaust Tie-In																				
SW5CAJ22A	19	02NOV04	30NOV04	0.00	D2A	Ventilation Exhaust Skid Connections																				
SW5CAJ22B	8	02NOV04	11NOV04	0.00	D2A	PLC Equipment																				
SW5CAJ22C	8	10AUG04	19AUG04	0.00	D2A	Panalarms																				
SW5CAJ22D	3	10AUG04	12AUG04	0.00	D2A	Liquid High Level Probes																				
SW5CAJ22E	2	06AUG04	09AUG04	0.00	D2A	Demo Existing Instruments in 271																				
SW5CAJ26A	15	02NOV04	22NOV04	0.00	D2A	Main Power Feed to Ventilation Skid																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW5CAJ28B	2	23NOV04	24NOV04	0.00	D2A																					
SW5CAJ28C	7	29NOV04	07DEC04	0.00	D2A																					
SW5CAJ28D	5	08DEC04	14DEC04	0.00	D2A																					
SW5CAJ28E	2	15DEC04	18DEC04	0.00	D2A																					
SW5CAJ28F	2	17DEC04	20DEC04	0.00	D2A																					
SW5CAJ27A	10	06AUG04	19AUG04	0.00	D2A																					
SW5CAJ27B	2	20AUG04	23AUG04	0.00	D2A																					
SW5CAJ27C	50	24AUG04	02NOV04	0.00	D2A																					
SW5CAJ28	22	03NOV04	06DEC04	0.00	D2A																					
SW5CAJ35A	20	11AUG04	08SEP04	0.00	D2A																					
SW5CAJ35B	4	09SEP04	14SEP04	0.00	D2A																					
SW5CAJ35C	3	06AUG04	10AUG04	0.00	D2A																					
SW5CAJ43	3	20DEC04	30DEC04	0.00	D2A																					
SW5CAJ44	10	31DEC04	14JAN05	0.00	D2A																					
SW5CAN	322	03OCT03	14JAN05	0.00	D2A																					
SW5C4P	322	03OCT03	14JAN05	0.00	D2A																					
SW5C8100	322	03OCT03	14JAN05	0.00	D2A																					
SW5H198	0	03OCT03		0.00	D2A																					
SW5H203	0		03SEP04	0.00	D2A																					
SW5H211	88	03MAY04	03SEP04	0.00	D2A																					
SW5H212	88	03MAY04	03SEP04	0.00	D2A																					
SW5H213	88	03MAY04	03SEP04	0.00	D2A																					
SW5H214	109	02APR04	03SEP04	0.00	D2A																					
SW5H215	88	03MAY04	03SEP04	0.00	D2A																					
SW5H216	88	02APR04	05AUG04	0.00	D2A																					
SW5H217	88	03MAY04	03SEP04	0.00	D2A																					
SW5H218	88	02APR04	05AUG04	0.00	D2A																					
SW5H219	88	03MAY04	03SEP04	0.00	D2A																					
SW5H2121	88	03MAY04	03SEP04	0.00	D2A																					
SW5H2121M	0		03SEP04	0.00	D2A																					
SW5H2131	109	02APR04	03SEP04	0.00	D2A																					
SW5H4E01	15	03MAY04	21MAY04	0.00	D2A																					
SW5H4E02	12	03MAY04	10MAY04	0.00	D2A																					
SW5H4E03	16	24MAY04	15JUN04	0.00	D2A																					

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
SW54E04	11	16JUN04	30JUN04	0.00	D2A	Pipe Installation																			
SW54E05	4	12JUL04	15JUL04	0.00	D2A	Pipeline Hot Tie-In																			
SW54E06	6	01JUL04	09JUL04	0.00	D2A	Pipe Cathodic Protection																			
SW54E07	9	16JUL04	28JUL04	0.00	D2A	Pipeline Bed/Belt/Tape																			
SW54E08	6	29JUL04	05AUG04	0.00	D2A	ATP & Testing																			
SW54F01	2	21MAY04	24MAY04	0.00	D2A	242-A DCS																			
SW54F02	8	25MAY04	04JUN04	0.00	D2A	Panalarms																			
SW54F03	2	07JUN04	08JUN04	0.00	D2A	Gamewells																			
SW54F04	2	19MAY04	20MAY04	0.00	D2A	Site Alarm Demolition																			
SW54N	67	03MAY04	05AUG04	0.00	D2A	Construction Management																			
SW54P	67	03MAY04	05AUG04	0.00	D2A	Construction Equipment																			
SW58100	67	03OCT03	12JAN04	0.00	D2A	200 ENW Bypass HPT Support																			
260.W50 Const W-314 Ph 1 AW Farm (AW-AW-B Ph) Upgrs																									
SW25W50A	119	12APR01	28SEP01	412,983.71	D2A	AW TF Upgrades-E&I Support (FY01)																			
SW25W50B	236	01OCT01	08SEP02	464,040.43	D2A	AW TF Upgrades-E&I Support (FY02)																			
SW25W50C	79	15MAR01	05JUL01	264,849.87	D2A	AW TF Upgrades-Procurement (FY01)																			
SW25W50C1	0	09FEB01		0.00	D2A	START PROCUREMENT - AW UPGRADES																			
SW25W50C2	60	09FEB01	04MAY01	0.00	D2A	PROC. BLANKS, CONN. VALVES																			
SW25W50C3	0		04MAY01	0.00	D2A	COMPLETE PROCUREMENT - AW UPGRADES																			
SW25W50D	119	12APR01	28SEP01	5,686,983.73	D2A	AW TF Upgrades-Construction (FY01)																			
SW25W50D01	215	21NOV00	28SEP01	0.00	D2A	TITLE III ENGINEERING INSPECTION DURING CONST. FY02																			
SW25W50D02	10	21NOV00	08DEC00	0.00	D2A	SUBSURFACE SCAN																			
SW25W50D03	0	21NOV00*		0.00	D2A	START CONSTRUCTION - AW FARM																			
SW25W50D04	30	28DEC00	08FEB01	0.00	D2A	PREPARE/APPROVE FABRICATION CWP																			
SW25W50D05	35	07DEC00	29JAN01	0.00	D2A	PREPARE/APPROVE FIELD JCS																			
SW25W50D06	25	28DEC00	01FEB01	0.00	D2A	PREPARE/APPROVE FIELD CWP																			
SW25W50D07	10	07DEC00	20DEC00	0.00	D2A	SUBSURFACE SCAN																			
SW25W50D08	192	28DEC00	28SEP01	0.00	D2A	CF ADMINISTRATION FY01																			
SW25W50D09	35	21DEC00	12FEB01	0.00	D2A	PREPARE/APPROVE JCS																			
SW25W50D11	25	12JAN01	15FEB01	0.00	D2A	PREPARE/APPROVE CWP																			
SW25W50D12	15	09FEB01	02MAR01	0.00	D2A	PENETRATION SLEEVES																			
SW25W50D13	30	09FEB01	23MAR01	0.00	D2A	PREPARE/APPROVE FABRICATION CWP																			
SW25W50D14	5	02FEB01	08FEB01	0.00	D2A	LOCK & TAG																			
SW25W50D15	5	02FEB01	08FEB01	0.00	D2A	MOBILIZATION																			
SW25W50D16	20	02FEB01	02MAR01	0.00	D2A	FORM COVER BLOCKS																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25W50D17	0	02FEB01		0.00	D2A	START CONSTRUCTION AWA PIT UPGRADES																				
SW25W50D18	167	02FEB01	28SEP01	0.00	D2A	CRAFT SUPPORT FY01																				
SW25W50D19	10	09FEB01	23FEB01	0.00	D2A	ASSEMBLE GREENHOUSE																				
SW25W50D20	1	09FEB01	09FEB01	0.00	D2A	MOB BURIAL BOXES																				
SW25W50D21	15	05MAR01	23MAR01	0.00	D2A	FAB/INSTALL CONDUIT IN COVER BLOCKS																				
SW25W50D22	7	05MAR01	13MAR01	0.00	D2A	FAB AND INSTALL CABINET FRAMES																				
SW25W50D23	3	28FEB01	28FEB01	0.00	D2A	PLACE GREENHOUSE																				
SW25W50D24	1	01MAR01	01MAR01	0.00	D2A	MOB 110 TON CRANE																				
SW25W50D25	2	01MAR01	02MAR01	0.00	D2A	PREPARE COVER BLOCKS FOR REMOVAL																				
SW25W50D26	3	05MAR01	07MAR01	0.00	D2A	POWER WASH & SPRAY FIXATIVE																				
SW25W50D27	75	08MAR01	21JUN01	0.00	D2A	GENERAL REQUIREMENTS PIT 241-AW-A																				
SW25W50D28	2	08MAR01	09MAR01	0.00	D2A	PULL COVER BLOCKS																				
SW25W50D29	10	26MAR01	06APR01	0.00	D2A	FAB NOZZLE SEALS																				
SW25W50D30	2	12MAR01	13MAR01	0.00	D2A	MAP PIT (LMHC)																				
SW25W50D31	1	12MAR01	12MAR01	0.00	D2A	DEMOB 110 TON CRANE																				
SW25W50D32	3	26MAR01	28MAR01	0.00	D2A	POUR COVER BLOCKS																				
SW25W50D33	10	26MAR01	06APR01	0.00	D2A	FAB NOZZLE SEALS																				
SW25W50D34	15	26MAR01	13APR01	0.00	D2A	PENETRATION SLEEVES																				
SW25W50D35	3	14MAR01	16MAR01	0.00	D2A	MODIFY RWP AS REQUIRED (LMHC)																				
SW25W50D36	15	19MAR01	06APR01	0.00	D2A	DEMO PIPING & REMOVE DEBRIS																				
SW25W50D37	5	09APR01	13APR01	0.00	D2A	FAB DRAIN VALVE HANDLE																				
SW25W50D38	5	09APR01	13APR01	0.00	D2A	FAB DRAIN VALVE HANDLE																				
SW25W50D39	15	16APR01	04MAY01	0.00	D2A	FAB/INSTALL CONDUIT IN COVER BLOCKS																				
SW25W50D40	7	16APR01	24APR01	0.00	D2A	FAB AND INSTALL CABINET FRAMES																				
SW25W50D41	4	09APR01	12APR01	0.00	D2A	INSTALL NOZZLE SEALS																				
SW25W50D42	5	09APR01	13APR01	0.00	D2A	EXCAVATE CONDUIT TRENCHES																				
SW25W50D43	15	13APR01	03MAY01	0.00	D2A	CLEAN & PREP PIT SURFACES																				
SW25W50D44	12	13APR01	30APR01	0.00	D2A	SET TARGETS & PERFORM PHOTO GRAMMETRY																				
SW25W50D45	2	16APR01	17APR01	0.00	D2A	SAND BED CONDUIT																				
SW25W50D46	15	16APR01	09MAY01	0.00	D2A	RUN SITE CONDUIT TO PITS																				
SW25W50D47	29	07MAY01	15JUN01	0.00	D2A	FAB JUMPERS																				
SW25W50D48	3	07MAY01	09MAY01	0.00	D2A	FAB DRAIN PLUG																				
SW25W50D49	3	07MAY01	09MAY01	0.00	D2A	FAB DRAIN PLUG																				
SW25W50D50	10	09MAY01	21MAY01	0.00	D2A	SPC COVER BLOCKS																				

Activity ID	Orig Dtr	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25W50D51	20	10MAY01	07JUN01	0.00	D2A																					
SW25W50D52	20	10MAY01	07JUN01	0.00	D2A																					
SW25W50D53	5	01MAY01	07MAY01	0.00	D2A																					
SW25W50D54	30	04MAY01	15JUN01	0.00	D2A																					
SW25W50D55	5	22MAY01	29MAY01	0.00	D2A																					
SW25W50D56	8	09MAY01	18MAY01	0.00	D2A																					
SW25W50D57	10	30MAY01	12JUN01	0.00	D2A																					
SW25W50D58	2	21MAY01	22MAY01	0.00	D2A																					
SW25W50D59	10	21MAY01	04JUN01	0.00	D2A																					
SW25W50D60	2	13JUN01	14JUN01	0.00	D2A																					
SW25W50D61	2	16JUN01	19JUN01	0.00	D2A																					
SW25W50D62	5	18JUN01	22JUN01	0.00	D2A																					
SW25W50D63	10	18JUN01	29JUN01	0.00	D2A																					
SW25W50D64	1	18JUN01	18JUN01	0.00	D2A																					
SW25W50D65	20	18JUN01	16JUL01	0.00	D2A																					
SW25W50D66	0	18JUN01		0.00	D2A																					
SW25W50D67	2	20JUN01	21JUN01	0.00	D2A																					
SW25W50D68	2	22JUN01	25JUN01	0.00	D2A																					
SW25W50D69	2	26JUN01	27JUN01	0.00	D2A																					
SW25W50D70	2	28JUN01	29JUN01	0.00	D2A																					
SW25W50D71	2	02JUL01	03JUL01	0.00	D2A																					
SW25W50D72	3	02JUL01	05JUL01	0.00	D2A																					
SW25W50D73	3	05JUL01	09JUL01	0.00	D2A																					
SW25W50D74	1	06JUL01	08JUL01	0.00	D2A																					
SW25W50D75	2	06JUL01	09JUL01	0.00	D2A																					
SW25W50D80	5	10JUL01	16JUL01	0.00	D2A																					
SW25W50D81	5	10JUL01	16JUL01	0.00	D2A																					
SW25W50D82	3	10JUL01	12JUL01	0.00	D2A																					
SW25W50D83	55	13JUL01	28SEP01	0.00	D2A																					
SW25W50D84	2	13JUL01	16JUL01	0.00	D2A																					
SW25W50D85	2	17JUL01	18JUL01	0.00	D2A																					
SW25W50D86	2	17JUL01	18JUL01	0.00	D2A																					
SW25W50D87	1	17JUL01	17JUL01	0.00	D2A																					
SW25W50D88	3	17JUL01	19JUL01	0.00	D2A																					

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																	
SW25W50D88	2	19JUL01	20JUL01	0.00	D2A	REMOVE GREENHOUSE																
SW25W50D90	2	19JUL01	20JUL01	0.00	D2A	GROUND COVER BLOCKS																
SW25W50D91	1	19JUL01	19JUL01	0.00	D2A	DEMOB 110 TON CRANE																
SW25W50D92	15	19JUL01	08AUG01	0.00	D2A	INSTALL VALVE ACTUATORS/HANDLES																
SW25W50D93	2	19JUL01	20JUL01	0.00	D2A	INSTALL LEAK DETECTION																
SW25W50D94	1	19JUL01	19JUL01	0.00	D2A	HAUL BURIAL BOXES																
SW25W50D95	3	19JUL01	23JUL01	0.00	D2A	MODIFY RWP AS REQUIRED (LMHC)																
SW25W50D96	2	23JUL01	24JUL01	0.00	D2A	GRADE FOR SHIELD COLLAR																
SW25W50D97	5	23JUL01	27JUL01	0.00	D2A	INSTALL COVER BLOCK CORD SETS																
SW25W50D98	20	23JUL01	17AUG01	0.00	D2A	TEST LEAK DETECTION																
SW25W50D99	15	24JUL01	13AUG01	0.00	D2A	DEMO PIPING & REMOVE DEBRIS																
SW25W50DA1	4	25JUL01	30JUL01	0.00	D2A	SHIELD COLLAR REBAR																
SW25W50DA2	3	25JUL01	27JUL01	0.00	D2A	FORM SHIELD COLLAR																
SW25W50DA3	1	31JUL01	31JUL01	0.00	D2A	POUR SHIELD COLLAR																
SW25W50DA4	1	02AUG01	02AUG01	0.00	D2A	STRIP SHIELD COLLAR FORMS																
SW25W50DA5	4	14AUG01	17AUG01	0.00	D2A	INSTALL NOZZLE SEALS																
SW25W50DA6	4	17AUG01	22AUG01	0.00	D2A	SPC SHIELD COLLAR																
SW25W50DA7	15	20AUG01	10SEP01	0.00	D2A	CLEAN & PREP PIT SURFACES																
SW25W50DA8	12	20AUG01	05SEP01	0.00	D2A	SET TARGETS & PERFORM PHOTOGRAMMETRY																
SW25W50DA9	30	22AUG01	03OCT01	0.00	D2A	FAB JUMPERS																
SW25W50DAA	3	23AUG01	27AUG01	0.00	D2A	FINISH GRADING																
SW25W50DAB	5	23AUG01	29AUG01	0.00	D2A	TEST VALVE ACTUATORS																
SW25W50DAC	0		27AUG01	0.00	D2A	COMPLETE CONST AWA-A PIT UPGRADES																
SW25W50DAD	5	29AUG01	05SEP01	0.00	D2A	SPC COVER BLOCKS																
SW25W50DAE	5	06SEP01	12SEP01	0.00	D2A	PAINT ID ON COVER BLOCKS																
SW25W50DAF	5	06SEP01	12SEP01	0.00	D2A	ANALYZE PHOTOGRAMMETRY																
SW25W50DAG	15	13SEP01	03OCT01	0.00	D2A	WIRE COVER BLOCKS & INSTL. BOXES																
SW25W50DAH	9	18SEP01	28SEP01	0.00	D2A	SPC PIT B FY01																
SW25W50E	212	02NOV01	04SEP02	1,524,965.20	D2A	AWTF Upgrades--Construction (FY02)																
SW25W50E01	154	01OCT01	10MAY02	0.00	D2A	TITLE III ENGINEERING DURING CONST. FY02																
SW25W50E02	17	01OCT01	23OCT01	0.00	D2A	GENERAL REQUIREMENTS PIT 241-AZ-02A FY02																
SW25W50E03	10	04OCT01	17OCT01	0.00	D2A	TEST WIRE																
SW25W50E04	18	01OCT01	24OCT01	0.00	D2A	SPC PIT B FY02																
SW25W50E05	79	01OCT01	24JAN02	0.00	D2A	CE ADMINISTRATION FY02																

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	CRAFT SUPPORT FY02																			
SW25W50E06	79	01OCT01	24JAN02	0.00	D2A																				
SW25W50E07	5	18OCT01	24OCT01	0.00	D2A	INSTALL CONDUIT																			
SW25W50E08	5	25OCT01	31OCT01	0.00	D2A	PULL WIRE																			
SW25W50E09	2	25OCT01	28OCT01	0.00	D2A	INSTALL JUMPERS R1 & R2 TO C, D, E																			
SW25W50E10	2	29OCT01	30OCT01	0.00	D2A	INSTALL JUMPER R17 & R19 TO E																			
SW25W50E11	10	01NOV01	14NOV01	0.00	D2A	TERMINATE WIRE																			
SW25W50E12	2	31OCT01	01NOV01	0.00	D2A	INSTALL JUMPER R15 & R18 TO D																			
SW25W50E13	2	02NOV01	09NOV01	0.00	D2A	INSTALL JUMPER R13 & R14 TO C																			
SW25W50E14	2	08NOV01	07NOV01	0.00	D2A	INSTALL JUMPER R3 & R4 TO A & B																			
SW25W50E15	2	08NOV01	09NOV01	0.00	D2A	INSTALL JUMPER R7 & R9 TO B																			
SW25W50E16	3	12NOV01	14NOV01	0.00	D2A	INSTALL DRAIN PLUG																			
SW25W50E17	3	15NOV01	19NOV01	0.00	D2A	TEST WIRE																			
SW25W50E18	5	15NOV01	21NOV01	0.00	D2A	LEAK TEST PIT PIPING																			
SW25W50E19	5	28NOV01	30NOV01	0.00	D2A	INSTALL DRAIN VALVE HANDLE																			
SW25W50E20	2	03DEC01	04DEC01	0.00	D2A	INSTALL COVER BLOCKS																			
SW25W50E21	2	05DEC01	06DEC01	0.00	D2A	REMOVE GREEN HOUSE																			
SW25W50E22	2	05DEC01	06DEC01	0.00	D2A	GROUND COVER BLOCKS																			
SW25W50E23	1	05DEC01	05DEC01	0.00	D2A	DEMOB 110 TON CRANE																			
SW25W50E24	15	05DEC01	27DEC01	0.00	D2A	INSTALL VALVE ACTUATORS/HANDLES																			
SW25W50E25	2	05DEC01	06DEC01	0.00	D2A	INSTALL LEAK DETECTION																			
SW25W50E26	1	05DEC01	05DEC01	0.00	D2A	HAUL BURIAL BOXES																			
SW25W50E27	2	07DEC01	18DEC01	0.00	D2A	GRADE FOR SHIELD COLLAR																			
SW25W50E28	2	07DEC01	10DEC01	0.00	D2A	INSTALL COVER BLOCK CORD SETS																			
SW25W50E29	1	07DEC01	07DEC01	0.00	D2A	TEST LEAK DETECTION																			
SW25W50E30	8	07DEC01	18DEC01	0.00	D2A	PULL WIRE & TERMINATE																			
SW25W50E31	4	11DEC01	14DEC01	0.00	D2A	SHIELD COLLAR REBAR																			
SW25W50E32	3	11DEC01	13DEC01	0.00	D2A	FORM SHIELD COLLAR																			
SW25W50E33	1	17DEC01	17DEC01	0.00	D2A	POUR SHIELD COLLAR																			
SW25W50E34	1	19DEC01	19DEC01	0.00	D2A	STRIP SHIELD COLLAR FORMS																			
SW25W50E35	10	19DEC01	04JAN02	0.00	D2A	INSTALL MISSILE SHIELD ON LDK PANEL																			
SW25W50E36	5	28DEC01	04JAN02	0.00	D2A	TEST VALVE ACTUATORS																			
SW25W50E37	15	07JAN02	25JAN02	0.00	D2A	ACCEPTANCE TEST PROCEDURE																			
SW25W50E38	15	07JAN02	25JAN02	0.00	D2A	ACCEPTANCE TEST PROCEDURE																			
SW25W50E39	4	08JAN02	11JAN02	0.00	D2A	SPC SHIELD COLLAR																			

	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
	FINISH GRADING																					
	COMPLETE CONST AW-B PIT UPGRADES																					
	COMPLETE BULK CONSTRUCTION 241-AW UPGRADES																					
	WEATHER DELAY																					
	SCHEDULE CONTINGENCY																					
	COMPLETE CONST. 241-AW UPGRADES																					
	Pre Construct Planning-AW TF Upgrades																					
	Construction Support-AW TF Upgrades (FY01) PH-1																					
	Construction Support-AW TF Upgrades (FY02) PH-1																					
	AW TF Upgrades-HPT Support (FY01)																					
	AW TF Upgrades-HPT Support (FY02)																					
	Interface Point to TBR 190.W52																					
	Interface Point to TBR 250.4E5																					
	Startup & Testing -AW Farm-Support of DD																					
	Startup & Testing -AW Support of Construction																					
	Startup & Testing -AW Farm - Support																					
	Startup & Testing -AW Farm - Support																					
	Op's PRO'S for Vent																					
	Op's PRO'S for Pit Work																					
	Maint PRO'S for Vent																					
	Maint PRO'S for Pits																					
	Develop Training for Vent																					
	Perform Training for Vent																					
	Develop Training for Pits																					
	Perform Training for Pits																					
	Ops Drills for Vent																					
	OTP'S for Vent																					
	OTP's for Pits																					
	Vent Startup																					
	Op's LOE Support																					
	Verify AW Sys & Components Functionality - Near Term																					
	Prep Definition & Scope for Rev/New Proj AW Farm																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
SW25W50E40	3	14JAN02	16JAN02	0.00	D2A
SW25W50E41	0		16JAN02	0.00	D2A
SW25W50E42	0		25JAN02	0.00	D2A
SW25W50E43	74	26JAN02	10MAY02	0.00	D2A
SW25W50E44	82	13MAY02	06SEP02	0.00	D2A
SW25W50E45	0		06SEP02	0.00	D2A
SW25W50F	36	21NOV00	16JAN01	45,087.48	D2A
SW25W50G	119	12APR01	26SEP01	469,138.36	D2A
SW25W50H	236	01OCT01	06SEP02	184,153.95	D2A
SW25W50J	119	12APR01	26SEP01	453,039.40	D2A
SW25W50K	236	01OCT01	06SEP02	175,028.18	D2A
SWX1BW52	0	17JAN05	14JAN05	0.00	D2A
SWX254E5	1	20NOV00	20NOV00	0.00	D2A
240.W75 Startup and Test W-314 Phase 2 AW Farm Upgrades					
SW25W75110	213	28NOV03	30SEP04	1,806,141.31	D2A
SW25W7511B	151	01OCT04	09MAY05	646,887.00	D2A
SW25W7511C	213	28NOV03	30SEP04	79,900.00	D2A
SW25W7511D	151	01MAR04	30SEP04	250,020.00	D2A
SW3K5C3A1	30	03OCT03	13NOV03	0.00	D2A
SW3K5C3A2	30	14NOV03	31DEC03	0.00	D2A
SW3K5C3A3	30	03OCT03	13NOV03	0.00	D2A
SW3K5C3A4	30	14NOV03	31DEC03	0.00	D2A
SW3K5C3A5	30	14NOV03	31DEC03	0.00	D2A
SW3K5C3A6	30	02JAN04	12FEB04	0.00	D2A
SW3K5C3A7	30	02JAN04	12FEB04	0.00	D2A
SW3K5C3A8	30	13FEB04	26MAR04	0.00	D2A
SW3K5C3A9	30	13FEB04	26MAR04	0.00	D2A
SW2K5C3AA	40	17JAN05	14MAR05	0.00	D2A
SW3K5C3AB	45	01JUN04	03AUG04	0.00	D2A
SW3K5C3AC	40	15MAR05	09MAY05	0.00	D2A
SW3K5C3AE	80	17JAN05	09MAY05	0.00	D2A
TW04 Retrieval					
120.A11 Verify AW TF Sys/Components Functionality					
T412A11A	117	23OCT00	11APR01	379,859.10	D2A
120.A12 Perform Acquisition Strategy for AW Tank Farm					
T412A12A1	250	12APR01	09APR02	51,877.00	D2A

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
120.A13 Perform AW Tank Farm Trade Studies						Perform AW Farm Trade Studies																			
T412A13A	115	01OCT01*	18MAR02	198,974.19	D2A	Repair/Upgrade Existing AW TF Sys Req for Ph 1																			
150.G54 Repair/Upgrade Existing AW TF Sys Rqrd for WFD Ph 1																									
T415G54A	502	15APR03*	11APR05	1,491,850.00	D2A																				
160.U10 Perf and Doc AW-103 Sump Anyly/Rheology Testing						AW-103 Rheology Test- Prepare Test Plan																			
T416U10A	40	04APR01*	30MAY01	33,703.52	D2A	AW-103 Rheo -Install Test Equip/Perform Rhe Test																			
T416U10C	65	31MAY01	30AUG01	29,848.02	D2A	AW-103 Rheology - Perform Wash Tests/Analyze																			
T416U10D1	20	31AUG01	28SEP01	230,756.81	D2A	AW-103 Rheology - Perform Wash Tests/Analyze																			
T416U10D2	40	01OCT01	27NOV01	525,822.89	D2A	AW-103 Rheology Test- Prepare Test Report																			
T416U10E	35	28NOV01	18JAN02	24,981.90	D2A	AW-103 Rheology Test- Cleanup Hot Cell																			
T416U10F	15	28NOV01	18DEC01	6,390.80	D2A																				
160.U25 Prepare Process Control Plan for AW-103						Prepare Draft PCP AW-103																			
T416U25A	30	17JAN03	28FEB03	29,942.84	D2A	Review/Comment/Incorp Comments/Issue PCP AW-103																			
T416U25B	22	03MAR03	01APR03	45,503.22	D2A	Prepare ECNs and Revise PCP AW-103																			
T416U25D	20	02APR03	29APR03	32,077.94	D2A																				
T416U25E	40	22FEB11	18APR11	23,242.16	D2A																				
160.U40 Dgn AW-103 Mixing/Retr Sys and Obtain CD-3						W-521 - Design Retrieval System Tank AW-103																			
T416U40A	251	16JAN02*	16JAN03	2,444,000.00	D2A	W-521 - Dgnn AW/AP Caustic/Diluent Addition Sys																			
T416U40B	251	02OCT00*	28SEP01	350,000.00	D2A																				
160.U60 Construct AW-103 Mixing and Retrieval System						Title III Engineering																			
T416U50021	308	17JAN03	02APR04	0.00	D2A	Mobilize																			
T416U50022	20	17JAN03	13FEB03	0.00	D2A	Grasping/Lift Support																			
T416U50023	286	14FEB03	02APR04	0.00	D2A	Gen Rep/Tech Serv/Slapoff Pad/New Hires/OT Allow																			
T416U50024	286	14FEB03	02APR04	0.00	D2A	Project Support																			
T416U50025	311	17JAN03	09APR04	0.00	D2A	Prep CWP/UCS Work Packages																			
T416U50026	40	17JAN03	14MAR03	0.00	D2A	Slage Equipment at Cold Test Facility																			
T416U50027	5	24JAN03	30JAN03	0.00	D2A	Perform Equipment Preventive Maint																			
T416U50028	10	31JAN03	13FEB03	0.00	D2A	Training at CTF																			
T416U50029	20	14FEB03	14MAR03	0.00	D2A	Modify CTF for Training																			
T416U50030	10	31JAN03	13FEB03	0.00	D2A	Slage Crane Pit 03A																			
T416U50031	1	24MAR03	24MAR03	0.00	D2A	Prep Cover Blocks for Removal																			
T416U50032	2	25MAR03	26MAR03	0.00	D2A	Sniff Pit Prior to Cover block Removal																			
T416U50033	1	27MAR03	27MAR03	0.00	D2A	Remove Cover Blocks Pit 03A																			
T416U50034	2	28MAR03	31MAR03	0.00	D2A	Remove Jumpers and Prep for Storage																			
T416U50035	3	01APR03	03APR03	0.00	D2A	Wrap and Slage Cover Blocks for Bural																			
T416U50036	3	01APR03	03APR03	0.00	D2A	Install Vapor Seals																			
T416U50037	2	04APR03	07APR03	0.00	D2A																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T418U50038	6	08APR03	15APR03	0.00	D2A																					
T418U50039	3	16APR03	18APR03	0.00	D2A																					
T418U50040	1	28APR03	28APR03	0.00	D2A																					
T418U50041	5	08MAY03	14MAY03	0.00	D2A																					
T418U50042	2	29APR03	30APR03	0.00	D2A																					
T418U50043	2	01MAY03	02MAY03	0.00	D2A																					
T418U50044	1	29MAY03	29MAY03	0.00	D2A																					
T418U50045	3	28APR03	30APR03	0.00	D2A																					
T418U50046	5	17MAR03	21MAR03	0.00	D2A																					
T418U50047	5	01MAY03	07MAY03	0.00	D2A																					
T418U50048	5	21MAY03	28MAY03	0.00	D2A																					
T418U50049	5	21APR03	25APR03	0.00	D2A																					
T418U50050	4	05MAY03	08MAY03	0.00	D2A																					
T418U50051	2	09MAY03	12MAY03	0.00	D2A																					
T418U50052	4	13MAY03	16MAY03	0.00	D2A																					
T418U50053	2	19MAY03	20MAY03	0.00	D2A																					
T418U50054	5	19MAY03	23MAY03	0.00	D2A																					
T418U50055	5	24MAR03	28MAR03	0.00	D2A																					
T418U50056	5	31MAR03	04APR03	0.00	D2A																					
T418U50057	6	30MAY03	06JUN03	0.00	D2A																					
T418U50058	1	09JUN03	09JUN03	0.00	D2A																					
T418U50059	5	20JUN03	26JUN03	0.00	D2A																					
T418U50060	1	10JUN03	16JUN03	0.00	D2A																					
T418U50061	2	27JUN03	30JUN03	0.00	D2A																					
T418U50062	2	11JUN03	12JUN03	0.00	D2A																					
T418U50063	5	13JUN03	19JUN03	0.00	D2A																					
T418U50076	40	14FEB03	11APR03	0.00	D2A																					
T418U50077	5	13JUN02	19JUN02	0.00	D2A																					
T418U50078	2	20JUN02	21JUN02	0.00	D2A																					
T418U50079	20	24JUN02	22JUL02	0.00	D2A																					
T418U50080	3	23JUL02	25JUL02	0.00	D2A																					
T418U50081	3	10MAY02	14MAY02	0.00	D2A																					
T418U50082	20	15MAY02	12JUN02	0.00	D2A																					
T418U50083	5	13JUN02	19JUN02	0.00	D2A																					

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T416U50118	1	20JUN03	20JUN03	0.00	D2A	De-Mobilization																			
T416U50119	10	14FEB03	28FEB03	0.00	D2A	Pour New Pad for Air Control Station																			
T416U50120	2	03MAR03	04MAR03	0.00	D2A	Rotate Air Control Station 90 Degrees																			
T416U50121	2	05MAR03	06MAR03	0.00	D2A	Remove Old Air Control Station Pad																			
T416U50122	40	14FEB03	11APR03	0.00	D2A	Package Prep and Pre-Fabrication																			
T416U50123	20	14APR03	09MAY03	0.00	D2A	Fab 3" PW-(####)																			
T416U50125	1	10JUL02	10JUL02	0.00	D2A	3" PW-(####) Place Timbers in Trench																			
T416U50126	2	12MAY03	13MAY03	0.00	D2A	3" PW-(####) Rig Pipe in Trench																			
T416U50127	5	14MAY03	20MAY03	0.00	D2A	3" PW-(####) Weld Out Primary Pipe																			
T416U50128	2	21MAY03	22MAY03	0.00	D2A	3" PW-(####) Pressure Test Primary Pipe																			
T416U50129	1	23MAY03	23MAY03	0.00	D2A	3" PW-(####) Attach Cathodic Protection																			
T416U50130	2	27MAY03	28MAY03	0.00	D2A	3" PW-(####) Apply Epoxy Coating to Weld Areas																			
T416U50131	1	29MAY03	29MAY03	0.00	D2A	3" PW-(####) Install Heat Trace																			
T416U50133	3	30MAY03	03JUN03	0.00	D2A	3" PW-(####) Install Insulation																			
T416U50141	2	04JUN03	05JUN03	0.00	D2A	3" PW-(####) Survey Pipe for Backfill																			
T416U50143	10	23AUG02	06SEP02	0.00	D2A	Fab New 42" Shield Plug - Riser-(XXX)																			
T416U50144	8	07MAR03	18MAR03	0.00	D2A	Exc to Uncover Top of Riser-(XXX)																			
T416U50145	1	19MAR03	19MAR03	0.00	D2A	Remove Exist 42" Shield Plug - Riser-(XXX)																			
T416U50146	1	21MAR03	21MAR03	0.00	D2A	Install Depth Verification Tool - Riser-(XXX)																			
T416U50147	5	25MAR03	31MAR03	0.00	D2A	Install Spray Wash Riser Ext - Riser-(XXX)																			
T416U50148	10	04APR03	17APR03	0.00	D2A	Form/Rebar Mixer Pump Fndn - Riser-(XXX)																			
T416U50149	1	18APR03	18APR03	0.00	D2A	Pour Mixer Pump Fndn - Riser-(XXX)																			
T416U50150	2	20MAY03	21MAY03	0.00	D2A	Install MP Mounting Plate - Riser-(XXX)																			
T416U50151	1	20MAR03	20MAR03	0.00	D2A	Install 42" Depth Verif Shield Plug-(XXX)																			
T416U50152	1	24MAR03	24MAR03	0.00	D2A	Remove Depth Verif Shield Plug-(XXX)																			
T416U50153	3	01APR03	03APR03	0.00	D2A	Complete Backfill Riser Ext - Riser-(XXZ)																			
T416U50154	21	21APR03	19MAY03	0.00	D2A	Cure Time & Paint - Riser-(XXX)																			
T416U50155	10	09SEP02	20SEP02	0.00	D2A	Fab New 42" Shield Plug - Riser-(XXZ)																			
T416U50156	8	21APR03	30APR03	0.00	D2A	Exc to Uncover Top of Riser-(XXZ)																			
T416U50157	1	01MAY03	01MAY03	0.00	D2A	Remove Exist 42" Shield Plug - Riser-(XXZ)																			
T416U50158	1	05MAY03	05MAY03	0.00	D2A	Install Depth Verification Tool - Riser-(XXZ)																			
T416U50159	5	07MAY03	13MAY03	0.00	D2A	Install Spray Wash Riser Ext - Riser-(XXZ)																			
T416U50160	10	19MAY03	02JUN03	0.00	D2A	Form/Rebar Mixer Pump Fndn - Riser-(XXZ)																			
T416U50161	1	03JUN03	03JUN03	0.00	D2A	Pour Mixer Pump Fndn - Riser-(XXZ)																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T418U50214	10	07FEB03	21FEB03	0.00	D2A					Terminate Wires																
T418U50215	5	24FEB03	28FEB03	0.00	D2A					Continuity Testing																
T418U50216	2	29JAN03	30JAN03	0.00	D2A					Exc for Elec Cables - AW 271 to SW Encl																
T418U50217	1	31JAN03	31JAN03	0.00	D2A					Run Cables - AW 271 to SW Encl																
T418U50218	1	03FEB03	03FEB03	0.00	D2A					Terminate Wires																
T418U50219	1	04FEB03	04FEB03	0.00	D2A					Continuity Testing																
T418U50220	2	05FEB03	06FEB03	0.00	D2A					Complete Backfill Cables - AW 271 to SW Encl																
T418U50221	3	07FEB03	11FEB03	0.00	D2A					Exc for Elec Cables - AW 271 to CDA																
T418U50222	2	12FEB03	13FEB03	0.00	D2A					Run Elec Cables - AW-271 Annex to CDA																
T418U50223	1	14FEB03	14FEB03	0.00	D2A					Terminate Wires																
T418U50224	1	18FEB03	18FEB03	0.00	D2A					Continuity Testing																
T418U50225	3	19FEB03	21FEB03	0.00	D2A					Complete Backfill Cables - AW 271 to Caustic Sys																
T418U50226	20	01JUL03	29JUL03	0.00	D2A					In-Tank Equipment Install Training at CTF																
T418U50227	40	30JUL03	24SEP03	0.00	D2A					Prep CWP/JCS Equip Install Work Pkgs																
T418U50228	5	09OCT03	15OCT03	0.00	D2A					Ops Review and Release Pkg to Field																
T418U50229	2	18OCT03	17OCT03	0.00	D2A					Install Flex Hose Connection																
T418U5022A	20	12APR02	09MAY02	0.00	D2A					Mobilize for AW CDA in 271 Annex																
T418U50230	2	20OCT03	21OCT03	0.00	D2A					Connect Temp Winch Controls																
T418U50231	1	04DEC03	04DEC03	0.00	D2A					Stage Two Cranes																
T418U50232	2	05DEC03	08DEC03	0.00	D2A					Verify Winch & Install Transfer Pump																
T418U50233	2	08DEC03	10DEC03	0.00	D2A					Make Elec Connections to Transfer Pump																
T418U50234	2	11DEC03	12DEC03	0.00	D2A					Install Nitrogen Hose to Transfer Pump																
T418U50235	5	25SEP03	01OCT03	0.00	D2A					Ops Review and Release Pkg to Field																
T418U50236	5	28JUL03	01AUG03	0.00	D2A					Test Mixer Pump-1 at MASF																
T418U50237	2	03OCT03	06OCT03	0.00	D2A					Install Shield Ring & Temp. Hose																
T418U50238	1	02OCT03	02OCT03	0.00	D2A					Stage Two Cranes																
T418U50239	2	09OCT03	10OCT03	0.00	D2A					Install Mixer Pump-1 - Riser (XXX)																
T418U50240	2	28OCT03	29OCT03	0.00	D2A					Make Elec Connections - Mixer Pump-1																
T418U50241	2	07OCT03	08OCT03	0.00	D2A					Run 1/2" SW (###)																
T418U50242	2	30OCT03	31OCT03	0.00	D2A					Install MP-1 Heat Tracing																
T418U50243	5	02OCT03	09OCT03	0.00	D2A					Ops Review and Release Pkg to Field																
T418U50244	5	04AUG03	08AUG03	0.00	D2A					Test Mixer Pump-2 at MASF																
T418U50245	2	04NOV03	05NOV03	0.00	D2A					Install Shield Ring & Temp. Hose																
T418U50246	1	03NOV03	03NOV03	0.00	D2A					Stage Two Cranes																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T418U50247	2	10NOV03	11NOV03	0.00	D2A																					
T418U50248	2	26NOV03	01DEC03	0.00	D2A																					
T418U50249	2	06NOV03	07NOV03	0.00	D2A																					
T418U50250	2	02DEC03	03DEC03	0.00	D2A																					
T418U50251	5	16OCT03	22OCT03	0.00	D2A																					
T418U50252	1	15DEC03	15DEC03	0.00	D2A																					
T418U50253	2	18DEC03	17DEC03	0.00	D2A																					
T418U50254	2	18DEC03	19DEC03	0.00	D2A																					
T418U50255	2	22DEC03	23DEC03	0.00	D2A																					
T418U50256	1	15DEC03	15DEC03	0.00	D2A																					
T418U50257	30	23OCT03	05DEC03	0.00	D2A																					
T418U50258	5	08DEC03	12DEC03	0.00	D2A																					
T418U50259	5	18DEC03	22DEC03	0.00	D2A																					
T418U50260	2	12FEB04	13FEB04	0.00	D2A																					
T418U50261	2	17FEB04	18FEB04	0.00	D2A																					
T418U50262	2	18FEB04	20FEB04	0.00	D2A																					
T418U50263	3	29MAY03	02JUN03	0.00	D2A																					
T418U50264	3	03JUN03	05JUN03	0.00	D2A																					
T418U50265	5	06JUN03	12JUN03	0.00	D2A																					
T418U50266	5	13JUN03	19JUN03	0.00	D2A																					
T418U50267	5	20JUN03	26JUN03	0.00	D2A																					
T418U50268	5	27JUN03	03JUL03	0.00	D2A																					
T418U50269	5	07JUL03	11JUL03	0.00	D2A																					
T418U50270	5	14JUL03	18JUL03	0.00	D2A																					
T418U50271	5	21JUL03	25JUL03	0.00	D2A																					
T418U50272	5	28JUL03	01AUG03	0.00	D2A																					
T418U50273	2	23DEC03	24DEC03	0.00	D2A																					
T418U50274	2	29DEC03	30DEC03	0.00	D2A																					
T418U50275	2	31DEC03	02JAN04	0.00	D2A																					
T418U50276	2	05JAN04	06JAN04	0.00	D2A																					
T418U50277	2	07JAN04	08JAN04	0.00	D2A																					
T418U50278	2	09JAN04	12JAN04	0.00	D2A																					
T418U50279	2	13JAN04	14JAN04	0.00	D2A																					
T418U50280	2	15JAN04	16JAN04	0.00	D2A																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416U50281	2	19JAN04	20JAN04	0.00	D2A																					
T416U50282	2	21JAN04	22JAN04	0.00	D2A																					
T416U50283	2	23JAN04	26JAN04	0.00	D2A																					
T416U50284	2	27JAN04	28JAN04	0.00	D2A																					
T416U50285	2	29JAN04	30JAN04	0.00	D2A																					
T416U50286	2	02FEB04	03FEB04	0.00	D2A																					
T416U50287	2	04FEB04	05FEB04	0.00	D2A																					
T416U50288	2	08FEB04	09FEB04	0.00	D2A																					
T416U50289	2	10FEB04	11FEB04	0.00	D2A																					
T416U50290	5	04AUG03	08AUG03	0.00	D2A																					
T416U50291	5	11AUG03	15AUG03	0.00	D2A																					
T416U50292	2	12FEB04	13FEB04	0.00	D2A																					
T416U50293	2	17FEB04	18FEB04	0.00	D2A																					
T416U50294	2	19FEB04	20FEB04	0.00	D2A																					
T416U50295	2	23FEB04	24FEB04	0.00	D2A																					
T416U50296	2	25FEB04	28FEB04	0.00	D2A																					
T416U50297	2	27FEB04	01MAR04	0.00	D2A																					
T416U50298	2	03MAR04	03MAR04	0.00	D2A																					
T416U50299	2	04MAR04	05MAR04	0.00	D2A																					
T416U50300	40	23JAN04	19MAR04	0.00	D2A																					
T416U50301	40	23FEB04	16APR04	0.00	D2A																					
T416U50302	5	19APR04	23APR04	0.00	D2A																					
T416U50303	190	15MAY03	17FEB04	0.00	D2A																					
T416U50304	120	10MAY02	29OCT02	0.00	D2A																					
T416U50305	180	10MAY02	28JAN03	0.00	D2A																					
T416U50312	5	30JUN03	07JUL03	0.00	D2A																					
T416U50315	15	03MAR03	21MAR03	0.00	D2A																					
T416U50316	10	24MAR03	04APR03	0.00	D2A																					
T416U50322	10	08JUL03	21JUL03	0.00	D2A																					
T416U50332	20	22JUL03	18AUG03	0.00	D2A																					
T416U50342	1	27JUN03	27JUN03	0.00	D2A																					
T416U50352	35	07APR03	23MAY03	0.00	D2A																					
T416U50362	5	27MAY03	02JUN03	0.00	D2A																					
T416U50372	5	08JUL03	14JUL03	0.00	D2A																					

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T416U50332	5	22JUL03	28JUL03	0.00	D2A	Asbuild Nozzles for Jumper Fabrication																			
T416U50A	321*	17JAN03	23APR04	16,361,210.00	D2A	W-521 - Construct Retrieval System Tank AW-103																			
T416U50B	237*	12APR02	21MAR03	1,657,780.00	D2A	W-521 - Const AW/AP Caustic/Diluent Addition Sys																			
T416U50M02	0	17JAN03		0.00	D2A	Start Construction																			
T416U50M03	0		23APR04	0.00	D2A	Construction Complete																			
160.152 Procure Equip for AW-103 Mixing/Retr System																									
T416U52001	300	17MAY02	25JUL03	0.00	D2A	Transfer Pumps																			
T416U52002	300	02FEB01	11APR02	0.00	D2A	Steam Boiler & Fuel Oil Tank																			
T416U52003	263	02FEB01	19FEB02	0.00	D2A	Caustic Metering Pump & Skid																			
T416U52004	263	02FEB01	19FEB02	0.00	D2A	5000 Gall Caustic Tank																			
T416U52005	263	02FEB01	19FEB02	0.00	D2A	Diluent/Flush Pump																			
T416U52006	300	17MAY02	25JUL03	0.00	D2A	Mixer Pumps																			
T416U52007	300	17MAY02	25JUL03	0.00	D2A	Mixer Pump VFDs																			
T416U52008	199	17MAY02	04MAR03	0.00	D2A	Purge Panels for CCTV																			
T416U52009	152	17MAY02	23DEC02	0.00	D2A	LLCE Burial Containers (3)																			
T416U52010	149	17MAY02	18DEC02	0.00	D2A	I&C Enclosures (1 set)																			
T416U52011	152	17MAY02	23DEC02	0.00	D2A	Retrieval Control Systems																			
T416U52012	152	17MAY02	23DEC02	0.00	D2A	LLCE Removal Equip/Steel Frames																			
T416U52013	152	17MAY02	23DEC02	0.00	D2A	Flex Rec Mods/Parts/Bags																			
T416U52014	149	17MAY02	18DEC02	0.00	D2A	Mixer Pump Spray Rings & Riser Extensions																			
T416U52015	149	17MAY02	18DEC02	0.00	D2A	Impact Limiters (1) - Verify use of Existing																			
T416U52016	149	17MAY02	18DEC02	0.00	D2A	Electric Cable Support Frames (2)																			
T416U52017	128	02FEB01	01AUG01	0.00	D2A	Service Water Enclosure																			
T416U52018	149	17MAY02	18DEC02	0.00	D2A	CCTV Riser Extension																			
T416U52019	85	17MAY02	17SEP02	0.00	D2A	PH Cover Blocks																			
T416U52020	149	17MAY02	18DEC02	0.00	D2A	Temperature Probe																			
T416U52025	180	17MAY02	04FEB03	0.00	D2A	1000 KVA Transformer																			
T416U52A	252	17MAY02	16MAY03	12,082,000.00	D2A	W-521 - Procure Retrieval System Tank AW-103																			
T416U52B	49	19MAY03	28JUL03	2,301,780.00	D2A	W-521 - Procure Retrieval System Tank AW-103																			
T416U52C1	168	02FEB01	01OCT01	351,040.00	D2A	W-521 - Procure AW/AP Caustic/Diluent Add Sys																			
T416U52C2	132	02OCT01	11APR02	555,070.00	D2A	W-521 - Procure AW/AP Caustic/Diluent Add Sys																			
T416U52M01	0	17MAY02*		0.00	D2A	Start Procurement																			
160.160 Startup and Test AW-103 Mixing/Retr System																									
T416U60A0	0		16JAN03	0.00	D2A	Design Turnover to Startup																			
T416U60A00	0		19MAR04	0.00	D2A	Construction Turnover to Operations																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	EX09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T416U80A1	50	22MAR04	28MAY04	246,577.86	D2A	Prepare New Operating Procedure AW-103 ☐																				
T416U80A2	42	21JAN04	19MAR04	177,048.61	D2A	Prepare New Maintenance Procedure AW-103 ☐																				
T416U80A3	50	09JAN04	19MAR04	65,102.60	D2A	Prep Proc Chg Auth (PCA) Process for Op AW-103 ☐																				
T416U80A4	42	21JAN04	19MAR04	29,236.35	D2A	Prep Proc Chg Auth (PCA) Process - Maint AW-103 ☐																				
T416U80B1	42	04FEB04	02APR04	91,293.30	D2A	Prep Startup Operational Training Matrix AW-103 ☐																				
T416U80B2	62	15JUL04	11OCT04	246,319.38	D2A	Perf Startup Operational Training AW-103 ☐																				
T416U80C	21	13SEP04	11OCT04	60,975.97	D2A	Perform Drills AW-103 ☐																				
T416U80D1	63	17JAN03	16APR03	111,756.66	D2A	Prepare Operational Test Procedures AW-103 ☐																				
T416U80D2	42	14JUL04	10SEP04	399,490.65	D2A	Perform Rq'd Operational Tests for AW-103 ☐																				
T416U80D3	21	13SEP04	11OCT04	42,187.25	D2A	Prepare Operational Test Report for AW-103 ☐																				
T416U80E	30	01JUN04	13JUL04	210,854.25	D2A	Perform PM Routines AW-103 ☐																				
T416U80F1	60	23DEC03	19MAR04	56,757.93	D2A	Prep AB Environmt Compl Hardware Matrix AW-103 ☐																				
T416U80F2	50	09JAN04	18MAR04	60,862.26	D2A	Prep AB Environmental Compl Ops Matrix AW-103 ☐																				
T416U80G	0		11OCT04	0.00	D2A	Complete ABU Checklist ◆																				
160.180: Perf Contractor Site Startup Review for AW-103																										
T416U80A	15	04AUG05	24AUG05	63,902.28	D2A	Perform Contr SSR for Tank AW-103 ☐																				
T416U80B	10	04AUG05	17AUG05	105,890.20	D2A	Provide Tech/Admin SSR Suppl Tank AW-103 ☐																				
T416U80C	5	18AUG05	24AUG05	36,245.12	D2A	Closeout SSR Comments Tank AW-103 ☐																				
160.183: Perf Maint Self-Assmt for AW-103 Mixing/Refr Sys																										
T416U83A	45	30JUL04	01OCT04	21,248.79	D2A	Dev Startup Notification Report AW-103 ☐																				
T416U83B	40	04OCT04	30NOV04	19,864.64	D2A	Develop Plan of Action (POA) AW-103 ☐																				
T416U83D	30	01DEC04	14JAN05	36,961.01	D2A	Dev Facility Plant Readiness Plan AW-103 ☐																				
T416U83E	60	10MAY05	03AUG05	129,733.08	D2A	Cond Plant Ready Mgmt Self Assmt AW-103 ☐																				
160.190: Provide CD-4 Approval for AW-103																										
T416U90A	15	25AUG05	15SEP05	0.00	D2A	Provide CD-4 for Approval for Tank AW-103 ☐																				
T416U90AM	0		15SEP05	0.00	D2A	Complete AW-103 ◆																				
259.4E5: Prep AW 1F for Construction Activities																										
T4254E5A	84	02OCT00	01FEB01	198,528.43	D2A	Proc/Instl Double Wide Trailer AW Farm ☐																				
T4254E5B	5	02OCT00	06OCT00	5,286.00	D2A	Setup for Construction Access AW Farm ☐																				

Activity ID	Orig Durr	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
D2B HLW Ph 1 Ext Order Tk 2 - AW-103 SH 2																										
TW01 Tank Waste Characterization																										
100.W08. Smp/Anlyz 3AW Samps 3AW per HLW Feed Crt DOO																										
T410W08G51	10	16MAR10	26MAR10		5,028.25	D2B																				
T410W08G52	20	16MAR10	12APR10		15,992.85	D2B																				
T410W08G53	9	11MAY10	21MAY10		150,682.06	D2B																				
T410W08G54	86	24MAY10	23SEP10		1,400,039.03	D2B																				
T410W08G55	26	24SEP10	29OCT10		30,804.66	D2B																				
103.W09. Prov Separate AW-103 (HLW) Samps AW-103 to BNFL																										
T410W08GHL	7	22MAY10	26MAY10		10,526.23	D2B																				
TW04 Retrieval																										
160.U29. Transfer a portion of (35%) AW-103 to AY-102																										
T416U29A	5	09NOV10	15NOV10		4,757.00	D2B																				
T416U29B	9	14JAN11	22JAN11		35,967.52	D2B																				
160.U04. Mix AW-103 Wst to Susp Solids prior to 2AY Xtr																										
T416U04A	6	08JAN11	13JAN11		32,788.22	D2B																				
160.U72. Transfer a portion of (25%) AW-103 to AW-104																										
T416U72A	5	07DEC10	13DEC10		4,757.80	D2B																				
T416U72B	9	12FEB11	20FEB11		35,967.52	D2B																				
160.U78. 3AW MT Susp Solids/Oxld Comp AW-103 to DOE-ORP																										
T416U76A	2	01NOV10	02NOV10		645.46	D2B																				
T416U76B	5	31DEC10	07JAN11		483.40	D2B																				
T416U76BM	0		07JAN11		0.00	D2B																				
160.U85. Mix AW-103 Wst Increte to Susp Sol prior 4AW Xtr																										
T416U85A	5	15JUL10	21JUL10		77,329.15	D2B																				
T416U85B	10	22JUL10	04AUG10		16,886.76	D2B																				
T416U85C	10	24JAN11	04FEB11		34,580.77	D2B																				
T416U85D	5	07FEB11	11FEB11		26,854.22	D2B																				

Write Grab TSAP-AW-103
 Plan/Schedule/Mat'l for Grab-AW-103
 Acquire 5 Ltr Grab Sample-AW-103
 Grab Sample Analysis-AW-103
 Issue Grab Data Report-AW-103

Ship Hedgehog Liquid, Grab-AW-103

Prep HLW Xtr PCA AW-103 to AY-102 (35%)
 Mix & Xtr HLW 35% from AW-103 to AY-102

Perf Mixing Op AW-103 Wst to Suspend Solids

Prep HLW Xtr PCA AW-103 to AW-104 (25%)
 Xtr HLW (25%) from AW-103 to AW-104

Draft Transm'l Ltr for AW-103 Data to ORP
 Obt CHG App'l for Transm'l Ltr AW-104
 Complete AW-103

Prep ECN for Reposition of Mixer Pump in AW-103
 Prep Wk Pkgs for Reposition Mixer Pump AW-103
 Perf Field Wrk for Reposition Mixer Pump AW-103
 Perform Mixing Operation on AW-103

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
D3A HLW Ph 1 Ext Order Tk 3 - AW-104 (HLW) Sht 1																										
TW01 Tank Waste Characterization																										
100.W07 Obin 4AW (HLW) Core Sample Prep Sub-Sample/Comp																										
T410W07C0	5	16NOV04	22NOV04	2,880.92	D3A																					
T410W07C1	10	16NOV04	01DEC04	6,708.87	D3A																					
T410W07C2	30	16NOV04*	31DEC04	251,317.68	D3A																					
T410W07C2B	30	16NOV04*	31DEC04	251,317.68	D3A																					
T410W07C3	20	01FEB05	01MAR05	517,376.20	D3A																					
T410W07C3B	20	01FEB05*	01MAR05	517,376.20	D3A																					
T410W07C4	130	02MAR05	01SEP05	899,399.48	D3A																					
T410W07C4B	130	02MAR05	01SEP05	899,399.48	D3A																					
T410W07CPS	10	16MAR05	29MAR05	70,171.34	D3A																					
TW04 Retrieval																										
100.W10 Perf and Doc 4AW Sample Analy Rheology Testing																										
T416W10A	40	02MAR05	26APR05	33,703.52	D3A																					
T416W10C	65	27APR05	28JUL05	29,848.02	D3A																					
T416W10D	60	29JUL05	21OCT05	198,548.20	D3A																					
T416W10E	35	24OCT05	13DEC05	24,981.90	D3A																					
T416W10EM	0		13DEC05	0.00	D3A																					
T416W10F	15	24OCT05	11NOV05	6,390.80	D3A																					

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
						Sample Analysis-AW-102 (C-107/AW-103)																				
						Write Grab TSAP AW-104																				
						Plan/Schedule/Mat'l for Grab AW-104																				
						Acquire 5 Litre Grab Sample AW-104																				
						Grab Sample Analysis AW-104																				
						Issue Grab Data Report AW-104																				
						Ship Hedgehog Liquid, Grab-AP-104 (AW-104)																				
						Prep Xster PCA AW4/AW3 from AW-104 to BNFL																				
						Xfr Wst: 1st Blich AW3/AW4 from AW-104 to BNFL																				
						Prep Xster PCA AW4/AW3 from AW-104 to BNFL																				
						Xfr Wst: 2nd Blich AW3/AW4 from AW-104 to BNFL																				
						Prep Xster PCA AW4/AW3 from AW-104 to BNFL																				
						Xfr Wst: 3rd Blich AW3/AW4 from AW-104 to BNFL																				
						Prep Xster PCA AW4/AW3 from AW-104 to BNFL																				
						Xfr Wst: 4th Blich AW3/AW4 from AW-104 to BNFL																				
						Prep Xster PCA AW4/AW3 from AW-104 to BNFL																				
						Xfr Wst: 5th Blich AW3/AW4 from AW-104 to BNFL																				
						Prep Xster PCA AW4/AW3 from AW-104 to BNFL																				
						Xfr Wst: 6th Blich AW3/AW4 from AW-104 to BNFL																				
						Perf Blending Op AW-104/AW103 (HLW) Fd In AW-104																				
						Mix AW-104 (HLW) Feed to Suspend Solids																				
						Complete AW-104 (LAW)																				
						Provide Approval to Xfr AW-104/AW-103 Feed																				
						Draft Transm'l Ltr AW-104/C-104 Data to ORP																				

Activity ID	Orig Dsr	Early Start	Early Finish	Budgeted Cost	Logic Sheet
D3B HLW Ph 1 Ext Order Tk 3 - AW-104 (HLW) Sht 2					
TW01 Tank Waste Characterization					
100.W09 AWYZ BNFL Smp 1st Blich 4AWHLWJAW 4AW HLW DQO	T410W09AA	100	27SEP18	21FEB19	533,230.10 D3B
100.W15 Smp AWYZ 4AWHLWJAW Batches per HLW DQO 4AW	T410W15G51	10	27JUL12	09AUG12	5,828.25 D3B
T410W15G52	20	27JUL12	23AUG12		15,992.85 D3B
T410W15G53	9	24SEP12	04OCT12		150,882.06 D3B
T410W15G54	86	05OCT12	06FEB13		1,400,038.03 D3B
T410W15G55	26	11FEB13	19MAR13		30,904.66 D3B
103.W15 Prov Separate 4AWHLWJAW-103 Samps to BNFL 4AW	T410W15GHL	7	05OCT12	11OCT12	10,529.23 D3B
TW04 Retrieval					
100.450 Dnr 1st Blich 4AWHLWJAW-103 Fd 4AW to BNFL	T410450A	5	09MAY18	15MAY18	4,757.00 D3B
T410450B	8	19SEP18	26SEP18		29,516.02 D3B
100.460 Dnr 2nd Blich 4AWHLWJAW-103 Fd 4AW to BNFL	T410460A	5	13JUL18	19JUL18	4,757.00 D3B
T410460B	8	23NOV18	30NOV18		29,516.02 D3B
100.470 Dnr 3rd Blich 4AWHLWJAW-103 Fd 4AW to BNFL	T410470A	5	07AUG18	13AUG18	4,757.00 D3B
T410470B	8	18DEC18	25DEC18		29,516.02 D3B
100.480 Dnr 4th Blich 4AWHLWJAW Fd 4AW to BNFL	T410480A	5	31AUG18	07SEP18	4,757.00 D3B
T410480B	8	12JAN19	19JAN19		29,516.02 D3B
100.490 Dnr 5th Blich 4AWHLWJAW Fd 4AW to BNFL	T410490A	5	26SEP18	02OCT18	4,757.00 D3B
T410490B	8	08FEB19	13FEB19		29,516.02 D3B
100.500 Dnr 6th Blich 4AWHLWJAW-103 Fd 4AW to BNFL	T410500A	5	23OCT18	29OCT18	4,757.00 D3B
T410500B	8	03MAR19	10MAR19		29,516.02 D3B
100.W20 Blend AW-104/AW-103 (HLW) Feed In AW-104	T410W20A	5	19SEP12	23SEP12	32,786.22 D3B
100.W04 Mix AW-104 (HLW) Feed to Suspend Solids	T410W04A	6	13SEP12	18SEP12	32,786.22 D3B
T410W04AM	0		18SEP12		0.00 D3B
100.W70 Prov Approval to Dnr 4AWHLWJAW-103 Feed 4AW	T410W70A	30	16JUL13	14AUG13	0.00 D3B
100.W76 4AWHLWJAW MT Susp Solids Org Comp 4AW - DOE ORP	T410W76A	2	20MAR13	21MAR13	645.48 D3B

Sample Analysis: AW-102 (C-107/AW-103)

Write Grab TSAP AW-104

Plan/Schedule/Map for Grab AW-104

Acquire 5 Litre Grab Sample AW-104

Grab Sample Analysis AW-104

Issue Grab Data Report AW-104

Ship Hedgehog Liquid, Grab-AP-104 (AW-104)

Prep Xster PCA AW4/AW3 from AW-104 to BNFL

Xfr Wst: 1st Bich AW3/AW4 from AW-104 to BNFL

Prep Xster PCA AW4/AW3 from AW-104 to BNFL

Xfr Wst: 2nd Bich AW3/AW4 from AW-104 to BNFL

Prep Xster PCA AW4/AW3 from AW-104 to BNFL

Xfr Wst: 3rd Bich AW3/AW4 from AW-104 to BNFL

Prep Xster PCA AW4/AW3 from AW-104 to BNFL

Xfr Wst: 4th Bich AW3/AW4 from AW-104 to BNFL

Prep Xster PCA AW4/AW3 from AW-104 to BNFL

Xfr Wst: 5th Bich AW3/AW4 from AW-104 to BNFL

Prep Xster PCA AW4/AW3 from AW-104 to BNFL

Xfr Wst: 6th Bich AW3/AW4 from AW-104 to BNFL

Perf Blending Op AW-104/AW103 (HLW) Fd in AW-104

Mix AW-104 (HLW) Feed to Suspend Solids

Complete AW-104 (LAW)

Provide Approval to Xfr AW-104/AW-103 Feed

Draft Transm Ltr AW-104/C-104 Data to ORP

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
T419W76B	5	09JUL13	15JUL13	483.40	D3B																						
T419W76BM	0		15JUL13	0.00	D3B																						
TW06 Privatization Phase 1																											
360.450 Pretreat 1st Bich 4AWHLWYAW-103 Feed 4AW																											
T438450A	20	11NOV18	30NOV18	0.00	D3B																						
360.455 Vit 1st Bich AW-104HLWYAW-103 Feed from AW-104																											
T438455A	25	01DEC18	25DEC18	0.00	D3B																						
360.460 Pretreat 2nd Bich 4AWHLWYAW-103 Feed 4AW																											
T438460A	20	06DEC18	25DEC18	0.00	D3B																						
360.465 Vit 2nd Bich AW-104HLWYAW-103 Feed from AW-104																											
T438465A	25	26DEC18	19JAN19	0.00	D3B																						
360.470 Pretreat 3rd Bich 4AWHLWYAW-103 Feed 4AW																											
T438470A	20	31DEC18	19JAN19	0.00	D3B																						
360.475 Vit 3rd Bich AW-104HLWYAW-103 Feed from AW-104																											
T438475A	25	20JAN19	13FEB19	0.00	D3B																						
360.480 Pretreat 4th Bich 4AWHLWYAW-103 Feed 4AW																											
T438480A	20	25JAN19	13FEB19	0.00	D3B																						
360.485 Vit 4th Bich AW-104HLWYAW-103 Feed from AW-104																											
T438485A	25	14FEB19	10MAR19	0.00	D3B																						
360.490 Pretreat 5th Bich 4AWHLWYAW-103 Feed 4AW																											
T438490A	20	19FEB19	10MAR19	0.00	D3B																						
360.495 Vit 5th Bich AW-104HLWYAW-103 Feed from AW-104																											
T438495A	25	11MAR19	04APR19	0.00	D3B																						
360.500 Pretreat 6th Bich 4AWHLWYAW-103 Feed 4AW																											
T438500A	20	16MAR19	04APR19	0.00	D3B																						
360.505 Vit 6th Bich AW-104HLWYAW-103 Feed from AW-104																											
T438505A	26	05APR19	30APR19	0.00	D3B																						

Complete AW-104 (HLW)

Obi CHG Appl for Transmittal Ltr AW-104/C-104

Pretreat 1st Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 1st Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 2nd Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 2nd Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 3rd Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 3rd Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 4th Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 4th Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 5th Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 5th Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 6th Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 6th Bich (AW-104/AW-103) HLW fm AW-104

</

Obt CHG Appr'l for Transmittal Ltr AW-104C-104
 Complete AW-104 (HLW)

Pretreat 1st Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 1st Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 2nd Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 2nd Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 3rd Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 3rd Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 4th Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 4th Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 5th Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 5th Bich (AW-104/AW-103) HLW fm AW-104

Pretreat 6th Bich (AW-104/AW-103) HLW fm AW-104

Vitrify 6th Bich (AW-104/AW-103) HLW fm AW-104

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
E1A Backup/Staging Tanks AP-102/104 Sht 1																											
TW01 Tank Waste Characterization																											
100.P43 Sample 8Y-101 Feed In AP-104																											
T410P63G51	10	04OCT00	17OCT00	5,828.25	E1A																						
T410P63G52	20	04OCT00	31OCT00	15,992.85	E1A																						
T410P63G53	9	01DEC00	13DEC00	150,642.06	E1A																						
T410P63G54	86	14DEC00	18APR01	533,230.10	E1A																						
T410P63G55	26	19APR01	24MAY01	30,904.66	E1A																						
TW04 Retrieval																											
120.A18 Verify AP TF Sys/Components Functionality																											
T412A18A	117	23OCT00	11APR01	379,859.10	E1A																						
120.A20 Perform Acquisition Strategy for AP Tank Farm																											
T412A20A1	250	12APR01	09APR02	51,877.00	E1A																						
120.A21 Perform AP Tank Farm Trade Studies																											
T412A21A	115	12APR01	24SEP01	198,974.19	E1A																						
120.B20 Est Dilution Repts /Dissolution Behvior for AP-104																											
T412B20A	21	01OCT01	29OCT01	7,213.40	E1A																						
T412B20C	126	30OCT01	01MAY02	37,314.40	E1A																						
T412B20D	116	13NOV01	01MAY02	124,007.00	E1A																						
T412B20E	42	02MAY02	01JUL02	23,334.43	E1A																						
130.B22 Prepare Process Control Plan for AP-102/AP-104																											
T413B22A	30	30SEP02	08NOV02	26,807.97	E1A																						
T413B22B	22	11NOV02	12DEC02	33,949.69	E1A																						
T413B22D	20	13DEC02	14JAN03	5,489.16	E1A																						
T413B22E	40	01AUG18	24SEP18	17,716.00	E1A																						
150.Y54 Repair/Upgr Existing AP TF Sys Rpt for WFD Ph 1																											
T415Y54A	400	10APR02	08NOV03	1,573,825.00	E1A																						

Write Grab TSAP-AP-104	
Plan/Schedule/Ment for Grab-AP-104	
Acquire 5 Litre Grab Sample-AP-104	
Grab Sample Analysis-AP-104	
Issue Grab Data Report-AP-104	
Verify AP Sys & Compts Functionality - Near Term	
Prep Definition & Scope for Rev/New Proj AP Farm	
Perform AP Farm Trade Studies	
Write Dilution and Dissolution Test Plan AP-104	
Conduct 4-AP Dilution and Dissolution Test	
Analyze Smpls from 4-AP Diluti/Dissolution Tests	
Write/Rev/Approve/Issue 4-AP Dilitr/Dissan Tst Rpt	
Prepare Draft PCP AP-104/AP-102	
Review/Comment/Incorp Comments/Issue PCP AP2/4	
Prepare ECNs and Revise PCP AP-104/AP-102	
Repair/Upgrade Existing AP TF Sys Req for Ph 1	

Prep and Issue Process Evaluation Report AP2/4

Prep and Issue Process Evaluation Report AP2/4

Repair/Upgrade Existing AP TF Sys Req for Ph 1

Activity ID					Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	EX00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	EX08	EX09	EX10	EX11	FY12	FY13	EX14	FY15	EX16	FY17	EX18	FY19	EX20					
E1B Backup/Staging Tanks AP-102/104 Sht 2																																			
TW01 Tank Waste Characterization																																			
100.P01 Sample AP-102																																			
T410P01G51					10	04OCT00	17OCT00	5,828.25	E1B	Write Grab TSAP-AP-102																									
T410P01G52					20	04OCT00	31OCT00	15,992.85	E1B	Plan/Schedule/Mat'l for Grab-AP-102																									
T410P01G53					9	01DEC00	13DEC00	150,862.06	E1B	Acquire 5 Litre Grab Sample-AP-102																									
T410P01G54					86	14DEC00	18APR01	533,230.10	E1B	Grab Sample Analysis-AP-102																									
T410P01G55					26	19APR01	24MAY01	11,683.59	E1B	Issue Grab Data Report-AP-102																									
T410P01GPL					7	14DEC00	20DEC00	35,085.87	E1B	Ship PAS Cask Liquid, Grab-AP-102																									
100.P85 Sample/Anlyz AP-102 Samples per LAW DOO AP-102																																			
T410P65G51					10	18MAR04	31MAR04	5,828.25	E1B	Write Grab TSAP-AP-102																									
T410P65G52					20	18MAR04	14APR04	15,992.85	E1B	Plan/Schedule/Mat'l for Grab-AP-102																									
T410P65G53					9	13MAY04	25MAY04	150,862.06	E1B	Acquire 5 Litre Grab Sample-AP-102																									
T410P65G54					86	26MAY04	27SEP04	1,400,039.03	E1B	Grab Sample Analysis-AP-102																									
T410P65G55					26	26SEP04	02NOV04	30,904.66	E1B	Issue Grab Data Report-AP-102																									
100.P85 Provide AP-102 Samples from AP-102 to BNFL																																			
T410P65GHL					7	26MAY04	01JUN04	10,529.23	E1B	Ship Hedgehog Liquid, Grab-AP-102																									
TW04 Retrieval																																			
120.B29 Est Dilution Ratio/Dissolution Behav for AP-102																																			
T412B29A					21	01OCT02	28OCT02	7,213.40	E1B	Write Dilution and Dissolution Test Plan AP-102																									
T412B29C					126	30OCT02	01MAY03	37,314.40	E1B	Conduct ZAP Dilution and Dissolution Test																									
T412B29D					116	13NOV02	01MAY03	124,007.00	E1B	Analyze Smpls from ZAP Dilution/Dissolution Tests																									
T412B29E					43	02MAY03	02JUL03	23,334.43	E1B	Write/Rev/Approve/Issue ZAP Dln/Disln Tst Rpt																									
150.B05 Mix AP-102 Feed																																			
T415B05A					6	07MAY04	12MAY04	32,788.22	E1B	Mix AP-102 Feed																									
150.B25 Prov AP-102 Fe Into AP-102 to DOE-ORP																																			
T415B25A					2	03NOV04	04NOV04	845.48	E1B	Draft Transmt Ltr Data to DOE-ORP for AP-102																									
T415B25B					5	05NOV04	11NOV04	483.40	E1B	Obtain CHG Appr for Transmt Ltrs AP-102																									
T415B25BM					0		11NOV04	0.00	E1B	Complete AP-102																									
150.B31 Provide Approval to Deliver Spare LAW Feed Batch																																			
T415B31A					30	12NOV04	11DEC04	0.00	E1B	Provide Approval to Xfr AP-102 Feed																									
150.B35 Deliver AP-102 Feed from AP-102 to BNFL Facility																																			
T415B35A					5	15MAY18	21MAY18	4,757.00	E1B	PCA LAW Transfer Procedure AP-102 to BNFL																									
T415B35B					11	21JUL18	31JUL18	35,574.06	E1B	Xfr Wst: AP-102 Feed from AP-102 to BNFL																									
TW06 Privatization Phase 1																																			
350.250 Pretreat Spare LAW Feed Batch																																			
T435250A					1	01APR19	01APR19	0.00	E1B	Pretreat Spare LAW Feed Batch																									
350.255 Vitrify Spare LAW Feed Batch																																			
T435255A					1	02APR19	02APR19	0.00	E1B	Vitrify Spare LAW Feed Batch																									

Activity ID				Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
F1 Immobilized Waste HLW Phase 1																													
TW09 Immobilized Tank Waste Storage & Disposal																													
440.010 HLW Project Mgmt																													
T944010A1	82	01JUN00*	28SEP00				63,241.41	F1																					
T944010A2	82	01JUN01*	28SEP01				62,239.02	F1																					
T944010A3	82	03JUN02*	28SEP02				62,239.02	F1																					
T944010A4	2,352	02JUN03*	28SEP12				622,390.20	F1																					
T944010A5	1,339	03JUN13*	24SEP18				373,434.12	F1																					
T944010B1A	252	01OCT99	28SEP00				100,846.61	F1																					
T944010B1B	252	01OCT99	28SEP00				8,351.00	F1																					
T944010B1C	252	01OCT99	28SEP00				31,583.00	F1																					
T944010B2A	251	02OCT00	28SEP01				99,450.33	F1																					
T944010B2B	251	02OCT00	28SEP01				7,829.00	F1																					
T944010B2C	251	02OCT00	28SEP01				31,480.40	F1																					
T944010B3A	252	01OCT01	30SEP02				99,450.33	F1																					
T944010B3B	252	01OCT01	30SEP02				7,829.00	F1																					
T944010B3C	252	01OCT01	30SEP02				31,480.40	F1																					
T944010B4A	2,518	01OCT02	28SEP12				994,503.30	F1																					
T944010B4B	2,519	01OCT02	28SEP12				76,200.00	F1																					
T944010B4C	2,518	01OCT02	28SEP12				314,604.00	F1																					
T944010B5A	1,507	01OCT12	24SEP18				596,701.98	F1																					
T944010B5B	1,507	01OCT12	24SEP18				45,774.00	F1																					
T944010B5C	1,507	01OCT12	24SEP18				188,782.40	F1																					
T944010C1A	5	01FEB00*	07FEB00				1,377.80	F1																					
T944010C1B	15	08FEB00	29FEB00				11,909.45	F1																					
T944010C1C	30	01MAR00	11APR00				17,729.30	F1																					
T944010C1D	35	12APR00	31MAY00				5,124.85	F1																					
T944010C2A	5	01FEB01*	07FEB01				1,380.00	F1																					
T944010C2B	14	08FEB01	28FEB01				12,524.35	F1																					
T944010C2C	30	01MAR01	11APR01				18,167.70	F1																					
T944010C2D	35	12APR01	31MAY01				5,223.55	F1																					
T944010C3A	5	01FEB02*	07FEB02				1,380.00	F1																					
T944010C3B	14	08FEB02	28FEB02				12,524.35	F1																					
T944010C3C	30	01MAR02	11APR02				18,167.70	F1																					
T944010C3D	35	12APR02	31MAY02				5,223.55	F1																					

Prepare FY 2001 MYWP

Prepare FY 2002 MYWP

Prepare FY 2003 MYWP

Prepare MYWP

Prepare MYWP

Status and Maintenance of the Baseline Schedule

Prov Tech Computer Support for the Baseline Sch

HLW Risk Live/Enabling Assmptns/Plan Mitgtn

Status and Maintenance of the Baseline Schedule

Prov Tech Computer Support for the Baseline Sch

HLW Risk Live/Enabling Assmptns/Plan Mitgtn

Status and Maintenance of the Baseline Schedule

Prov Tech Computer Support for the Baseline Sch

HLW Risk Live/Enabling Assmptns/Plan Mitgtn

Status and Maintenance of the Baseline Schedule

Prov Tech Computer Support for the Baseline Sch

HLW Risk Live/Enabling Assmptns/Plan Mitgtn

Status and Maintenance of the Baseline Schedule

Prov Tech Computer Support for the Baseline Sch

Prepare Risk Live/Update Enabling Assumptions

Draft and Review White Paper (4X)

Determine Baseline Impact (4X)

Draft Change Request and Load P3 Schedule (4X)

Finalize and Approve Change Request Package (4X)

Draft and Review White Paper (4X)

Determine Baseline Impact (4X)

Draft Change Request and Load P3 Schedule (4X)

Finalize and Approve Change Request Package (4X)

Draft and Review White Paper (4X)

Determine Baseline Impact (4X)

Draft Change Request and Load P3 Schedule (4X)

Finalize and Approve Change Request Package (4X)

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T944010DSF	1,507	01OCT12	24SEP18	94,056.00	F1																					
T944010DSG	1,507	01OCT12	24SEP18	252,591.80	F1																					
T944010DSH	1,343	02JAN13	30APR18	22,517.40	F1																					
440.020 Maintain ICN, IPT Process, and SNF Interface																										
T944020A1	251	02OCT00	28SEP01	77,431.70	F1																					
T944020A1A	252	01OCT99	28SEP00	107,758.00	F1																					
T944020A1C	252	01OCT99	28SEP00	13,874.00	F1																					
T944020A1D	252	01OCT99	28SEP00	96,722.80	F1																					
T944020A1E	30	01OCT99	11NOV99	42,866.75	F1																					
T944020A2	252	01OCT01	30SEP02	77,431.70	F1																					
T944020A2B	252	01OCT99	28SEP00	48,993.51	F1																					
T944020A3	350	01OCT02	23FEB04	70,744.80	F1																					
T944020B1	251	02OCT00	28SEP01	15,080.00	F1																					
T944020B1A	252	01OCT99	28SEP00	66,178.00	F1																					
T944020B1B	252	01OCT99	28SEP00	56,272.80	F1																					
T944020B1C	0	31JAN00		0.00	F1																					
T944020B1D	0	31MAR00		0.00	F1																					
T944020B2	252	01OCT01	30SEP02	15,080.00	F1																					
T944020B2A	0	04JUN02		0.00	F1																					
T944020B3	350	01OCT02	23FEB04	30,160.00	F1																					
T944020C1	251	02OCT00	28SEP01	45,240.00	F1																					
T944020C2	252	01OCT01	30SEP02	45,240.00	F1																					
T944020C3	441	01OCT02	30JUN04	90,480.00	F1																					
T944020D1	251	02OCT00	28SEP01	60,003.80	F1																					
T944020D2	252	01OCT01	30SEP02	60,003.80	F1																					
T944020D3	350	01OCT02	23FEB04	120,007.80	F1																					
T944020E1	251	02OCT00	28SEP01	112,093.00	F1																					
T944020E2	252	01OCT01	30SEP02	112,093.00	F1																					
T944020E3	252	01OCT02	30SEP03	112,093.00	F1																					
T944020E4	253	01OCT03	30SEP04	112,093.00	F1																					
T944020E5	252	01OCT04	30SEP05	112,093.00	F1																					
T944020E6	251	03OCT05	28SEP06	112,093.00	F1																					
T944020E7	83	02OCT06	31JAN07	37,450.25	F1																					
440.040 Maintain Technical Requirements for IHLW																										
T944040A1	110	02APR01	05SEP01	54,014.40	F1																					

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID		Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																
T944040A1A		110	03APR00*	06SEP00	55,464.30	F1	IHLW Project Management Plan Update															
T944040A2		111	01APR02*	05SEP02	54,014.40	F1	Update IHLW Program Plan															
T944040A3		111	01APR04*	07SEP04	54,014.40	F1	Update IHLW Program Plan															
T944040A3A		0	30JUN00*		0.00	F1	Interface BNFL HVC14.008 Info for Stor Des/Perm															
T944040B1		252	01OCT99	29SEP00	46,800.18	F1	Prepare IHLW Level 1 Specification															
T944040B1M		0		29SEP00	0.00	F1	Issue W-464 IHLW Level 1 Specification															
T944040B1N		0		29SEP00	0.00	F1	Interface to Hanford Site Technical Database															
T944040B2		251	02OCT00	28SEP01	16,272.20	F1	Maintain IHLW Level 1 Specification															
T944040B3		252	01OCT01	30SEP02	16,272.20	F1	Maintain IHLW Level 1 Specification															
T944040B4		252	01OCT02	30SEP03	16,272.20	F1	Maintain IHLW Level 1 Specification															
T944040B5		253	01OCT03	30SEP04	16,272.20	F1	Maintain IHLW Level 1 Specification															
T944040B6		252	01OCT04	30SEP05	16,272.20	F1	Maintain IHLW Level 1 Specification															
T944040B7		82	03OCT05	31JAN06	5,449.20	F1	Maintain IHLW Level 1 Specification															
T944040C		252	01OCT99	29SEP00	213,202.20	F1	Evaluate FMEF for Future IHLW Storage (AGA)															
T944040CM		0		29SEP00	0.00	F1	Issue AGA and Decision Plan															
T944040D1		252	01OCT99	29SEP00	61,745.90	F1	W-464 Revise IHLW Documents															
T944040D2		251	02OCT00	28SEP01	65,843.20	F1	Revise IHLW Engineering Documents															
T944040D3		252	01OCT01	30SEP02	65,843.20	F1	Revise IHLW Engineering Documents															
T944040D4		350	01OCT02	23FEB04	65,843.20	F1	Revise IHLW Engineering Documents															
T944040E1		252	01OCT99	29SEP00	33,709.08	F1	Incorporate IPT Evaluation Results Into DRD															
T944040E2		251	02OCT00	28SEP01	35,394.39	F1	Maintain IPT Requirements															
T944040E3		252	01OCT01	30SEP02	35,394.39	F1	Maintain IPT Requirements															
T944040E4		1,081	01OCT02	31JAN07	35,394.39	F1	Maintain IPT Requirements															
440.040A ORP9.1.1(4) Submit DRD Revised IHLW Program Plan							ORP9.1.1(4) Submit DRD Revised IHLW Program Plan															
T944040A1B		0		29SEP00	0.00	F1																
440.045 Define Requirements for IHLW Sample Transport																						
T944045A1		251	02OCT00	28SEP01	69,082.20	F1	Prep IHLW Sample Level 1 Specification															
T944045A1A		64	03JAN00	31MAR00	44,213.00	F1	IHLW Sample Transport Functional Requirements															
T944045A1B		127	03APR00	29SEP00	132,198.20	F1	Prep IHLW Sample Transport AGA and Decision Plan															
T944045A1C		0		28SEP01	0.00	F1	Interface to Hanford Site Technical Database															
T944045A1E		61	01OCT99	30DEC99	50,551.50	F1	IHLW Sample Transport Strategy/Planning															
T944045A2		252	01OCT01	30SEP02	34,531.10	F1	Maintain IHLW Sample Level 1 Specification															
T944045A2A		0	31JAN01*		0.00	F1	Interface BNFL HVC14.020 Dev Smpl Trans/Disp															
T944045A3		252	01OCT02	30SEP03	34,531.10	F1	Maintain IHLW Sample Level 1 Specification															
T944045A4		253	01OCT03	30SEP04	34,531.10	F1	Maintain IHLW Sample Level 1 Specification															

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T944045AAA	0	04JAN00*		0.00	F1	Interface BNFL HVIC14.019 Dev Sample Protocol																			
440.045A ORP4.1.1(3) Strat/Plans-Trans/Disp of Mitrz/Smpls						ORP4.1.1(3) Strat/Plans-Trans/Disp of Mitrz/Smpls																			
T944045ABB	0		29SEP00	0.00	F1	Prepare IHLW Melters Functions and Requirements																			
440.046 Define Requirements for IHLW Melters Disposition						Prepare IHLW Melters AGA and Decision Plan																			
T944046A1	124	02OCT00	30MAR01	45,129.50	F1	Interface BNFL HVIC03.25 Proc Transport Melters																			
T944046A2	127	02APR01	28SEP01	91,650.60	F1	Prepare IHLW Melters Level 1 Specification																			
T944046A2A	0	02APR01*		0.00	F1	Interface to Hanford Site Technical Database																			
T944046A3	252	01OCT01	30SEP02	80,368.30	F1	Maintain IHLW Melters Level 1 Specification																			
T944046A3A	0		30SEP02	0.00	F1	Maintain IHLW Melters Level 1 Specification																			
T944046A4	252	01OCT02	30SEP03	40,194.15	F1	Maintain IHLW Melters Level 1 Specification																			
T944046A5	253	01OCT03	30SEP04	40,194.15	F1	Maintain IHLW Melters Level 1 Specification																			
T944046A6	252	01OCT04	30SEP05	40,194.15	F1	Maintain IHLW Melters Level 1 Specification																			
T944046A7	82	03OCT05	31JAN06	13,398.05	F1	Maintain IHLW Melters Level 1 Specification																			
T944046A8A1	125	01OCT09	31MAR00	36,877.50	F1	IHLW Melters Disposition Strategy/Planning																			
T944046A8A2	0	03APR00*		0.00	F1	Interface BNFL HVIC03.40 Dismantling IHLW MitrS																			
440.050 Design/Procure IHLW Sample Transport System						IHLW Sample Transport Das Criteria/QAPP/Schedule																			
T944050A1	252	01OCT01	30SEP02	131,496.37	F1	Identify/Revise Interface Ias IHLW Sample Transp																			
T944050A2	252	01OCT02	30SEP03	13,572.00	F1	IHLW Sample Transport Procurement Spec and SARP																			
T944050A3	253	01OCT03	30SEP04	257,832.92	F1	Procure/Fab IHLW Sample Transport System																			
T944050A4	252	01OCT04	30SEP05	663,366.88	F1	Acceptance Test IHLW Sample Transport																			
T944050A5	61	03OCT05	30DEC05	104,567.40	F1	Receive, Analyze, and Disposition IHLW Samples																			
T944050A6	776	01SEP09	28SEP12	50,796,368.35	F1	Receive, Analyze, and Disposition IHLW Samples																			
T944050A7	1,507	01OCT12	24SEP18	43,440,156.30	F1	Receive, Analyze, and Disposition IHLW Samples																			
440.055 Dm/Proc/Fab IHLW Failed Melt Transport Sys						IHLW Melters Transport System Program Support																			
T944055A1A	252	01OCT99	29SEP00	13,798.05	F1	IHLW Melters Identify/Revise Interface Issues																			
T944055A1B	252	01OCT99	29SEP00	6,848.30	F1	IHLW Melters Transport System Program Support																			
T944055A2	251	02OCT00	28SEP01	14,927.80	F1	IHLW Melters Transport System Program Support																			
T944055A3	252	01OCT01	30SEP02	14,927.80	F1	IHLW Melters Transport System Program Support																			
T944055A4	693	01OCT02	30JUN05	36,029.40	F1	IHLW Melters Identify/Revise Interface Issues																			
T944055B2	252	01OCT01	30SEP02	6,961.50	F1	IHLW Melters Transport Design Criteria/QAPP/Sch																			
T944055C1	252	01OCT02	30SEP03	120,833.44	F1	Prepare IHLW Melters Conceptual Design																			
T944055D1	83	01OCT03	30JAN04	296,811.06	F1	Prepare IHLW Melters Detailed Design																			
T944055E1	170	02FEB04	30SEP04	109,214.84	F1	Proc IHLW Melters Trans Proc Specification/SARP																			
T944055F1	82	01OCT04	31JAN05	257,832.92	F1	IHLW Melters Transport Procurement/Fabricate																			
T944055G1	252	01FEB05	31JAN06	767,491.00	F1	Acceptance Test IHLW Failed Melters																			
T944055H1	62	01FEB06	28APR06	349,719.86	F1																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
440.000 W-464 Advanced Conceptual Design/Revalidation																										
T944000A1	94	01DEC99*	14APR00	61,177.77	F1																					
T944000A2	92	01DEC00*	13APR01	77,028.07	F1																					
T944000A3	92	03DEC01*	15APR02	17,018.00	F1																					
T944000A4	93	02DEC02*	15APR03	17,018.00	F1																					
T944000A5	95	01DEC03*	15APR04	17,018.00	F1																					
T944000A6	94	01DEC04*	15APR05	17,018.00	F1																					
T944000A7	93	01DEC05*	14APR06	17,018.00	F1																					
T944000B1	62	05JUL00*	28SEP00	27,478.55	F1																					
T944000B2	63	02JUL01*	28SEP01	27,048.38	F1																					
T944000B3	64	01JUL02*	30SEP02	27,048.38	F1																					
T944000B4	64	01JUL03*	30SEP03	28,889.18	F1																					
T944000B5	64	01JUL04*	30SEP04	32,489.24	F1																					
T944000B6	64	01JUL05*	30SEP05	32,489.24	F1																					
T944000B7	63	03JUL06*	29SEP06	32,489.24	F1																					
T944000C1	183	02OCT00	22JUN01	137,388.12	F1																					
T944000C2	188	02OCT00	29JUN01	100,027.52	F1																					
T944000C3	183	02OCT00	22JUN01	137,982.00	F1																					
T944000C4	251	02OCT00	28SEP01	14,014.73	F1																					
T944000C5	251	02OCT00	28SEP01	10,011.26	F1																					
T944000C6	127	02JAN01*	29JUN01	150,001.26	F1																					
T944000D1	252	01OCT99	29SEP00	164,733.04	F1																					
T944000E1	252	01OCT99	29SEP00	30,557.93	F1																					
T944000F1	127	04JAN00*	30JUN00	34,722.60	F1																					
T944000G1	252	01OCT99	29SEP00	8,715.72	F1																					
T944000H1	252	01OCT99	29SEP00	24,969.42	F1																					
T944000I1	252	01OCT99	29SEP00	14,337.96	F1																					
T944000M1	252	01OCT99	29SEP00	10,098.83	F1																					
T944000N1	83	04JAN00*	28APR00	22,205.71	F1																					
T944000P1	232	01OCT99	31AUG00	36,703.88	F1																					
T944000Q1	84	03APR00*	31JUL00	60,147.82	F1																					
T944000R1	148	01DEC99*	30JUN00	54,884.79	F1																					
T944000S1	125	01OCT99	31MAR00	30,897.61	F1																					
T944000U1	105	04JAN00*	31MAY00	66,519.93	F1																					
T944000V1	124	01OCT99	30MAR00	43,381.60	F1																					

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
					W-464 Wind/Stack Analysis and Thermal Analysis																				
					W-464 Structural Confirmatory Analysis																				
					ORP9.1.1(2) Comp ACD Studies for Project W-464																				
					W-464 Procurement Support - Expense																				
					W-464 Procurement Support - Expense																				
					W-464 Procurement Support - Expense																				
					W-464 Procurement Support - Expense																				
					W-464 Procurement Support - Capital																				
					W-464 Procurement Support - Capital																				
					W-464 Procurement Support - Capital																				
					W-464 Procurement Support - Capital																				
					W-464 Transportation Cask and Trailer																				
					W-464 Transportation Cask and Trailer																				
					Interface BNFL HVIC14.08A 1 Ship Cask/Trlr Train																				
					W-464 Transportation Cask and Trailer																				
					W-464 Vault Storage Tubes																				
					W-464 Vault Storage Tubes																				
					W-464 Vault Storage Tubes																				
					W-464 Vault Storage Tubes																				
					W-464 Shielded Canister Transporter																				
					W-464 Shielded Canister Transporter																				
					W-464 Shielded Canister Transporter																				
					W-464 Shielded Canister Transporter																				
					W-464 Overpack Weld Station																				
					W-464 80 Ton Gantry Crane																				
					W-464 10 Ton Bridge Crane																				
					Initiate W-464 Preliminary Design																				
					W-464 Preliminary Design-Capital																				
					W-464 Preliminary Design-Capital																				
					Interface BNFL HVIC14.01A Develop Grapple Design																				
					W-464 Select A/E for Detailed Design																				
					W-464 Detailed Design-Capital																				
					W-464 Preliminary Design Support - Capital																				
					W-464 Preliminary Design Support - Capital																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
T944000X1	102	01OCT99	29FEB00	390,474.92	F1
T944000Y1	107	01MAR00	31JUL00	338,581.09	F1
440.000A ORP9.1.1(2) Comp ACD Studies for Project W-464					
T944000Y1A	0		01SEP00	0.00	F1
440.000 Procure Equipment W-464 HLW Storage Facility					
T944000A1	188	03FEB03	30SEP03	132,997.82	F1
T944000A2	253	01OCT03	30SEP04	596,129.91	F1
T944000A3	252	01OCT04	30SEP05	596,129.91	F1
T944000A4	82	03OCT05	31JAN06	67,003.85	F1
T944000B1	168	03FEB03	30SEP03	146,854.58	F1
T944000B2	253	01OCT03	30SEP04	199,889.92	F1
T944000B3	252	01OCT04	30SEP05	199,889.92	F1
T944000B4	82	03OCT05	31JAN06	73,333.16	F1
T944000C1	168	03FEB03	30SEP03	1,899,993.18	F1
T944000C2	253	01OCT03	30SEP04	3,141,865.07	F1
T944000C2B	0		30SEP04	0.00	F1
T944000C3	188	01OCT04	30JUN05	869,993.16	F1
T944000D1	170	02FEB04	30SEP04	7,069,800.00	F1
T944000D2	252	01OCT04	30SEP05	10,350,520.00	F1
T944000D3	82	03OCT05	31JAN06	3,815,960.00	F1
T944000F1	168	03FEB03	30SEP03	2,167,479.31	F1
T944000F2	253	01OCT03	30SEP04	2,114,977.70	F1
T944000F3	188	01OCT04	30JUN05	1,891,525.86	F1
T944000H1	377	02AUG04	31JAN06	2,443,021.76	F1
T944000J1	125	02AUG04	31JAN05	1,474,894.86	F1
T944000K1	168	02AUG04	29APR05	348,488.11	F1
440.100 Design W-464 HLW Storage Facility					
T944100A1A	0	02JUL01		0.00	F1
T944100A2	63	02JUL01	28SEP01	773,843.93	F1
T944100A3	252	01OCT01	30SEP02	1,858,879.49	F1
T944100A3B	0	30OCT02*		0.00	F1
T944100A4	84	01OCT02	31JAN03	144,122.25	F1
T944100A6	378	03FEB03	30JUL04	4,862,932.23	F1
T944100A7	63	02JUL01	28SEP01	137,189.96	F1
T944100A8	252	01OCT01	30SEP02	535,995.54	F1

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T944100A9	357	03FEB03	30JUN04	824,241.83	F1	W-464 Detailed Design Support - Capital																			
T944100B1	315	02JUL01	30SEP02	1,209,991.29	F1	W-464 Preliminary Design Support - Expense																			
T944100B2	357	03FEB03	30JUN04	1,431,986.78	F1	W-464 Detailed Design Support - Expense																			
T944100B2A	0		30JUL04	0.00	F1	Complete W-464 Detailed Design																			
T944100C1	106	01MAY03	30SEP03	665,294.41	F1	W-464 Eng During Construction (Title III)																			
T944100C2	253	01OCT03	30SEP04	1,330,588.82	F1	W-464 Eng During Construction (Title III)																			
T944100C3	252	01OCT04	30SEP05	1,330,588.82	F1	W-464 Eng During Construction (Title III)																			
T944100C4	251	03OCT05	29SEP06	1,330,588.82	F1	W-464 Eng During Construction (Title III)																			
T944100D1	168	03FEB03	30SEP03	190,700.00	F1	30W-464 Acceptance Inspection (C00HG)-Capital																			
T944100D2	188	03FEB03	30SEP03	59,995.66	F1	W-464 Acceptance Inspection (FDH)-Capital																			
T944100D3	253	01OCT03	30SEP04	228,000.00	F1	W-464 Acceptance Inspection (CHG)-Capital																			
T944100D4	253	01OCT03	30SEP04	149,998.35	F1	W-464 Acceptance Inspection (FDH)-Capital																			
T944100D5	252	01OCT04	30SEP05	228,000.00	F1	W-464 Acceptance Inspection (CHG)-Capital																			
T944100D6	252	01OCT04	30SEP05	149,998.35	F1	W-464 Acceptance Inspection (FDH)-Capital																			
T944100D7	144	03OCT05	28APR06	116,000.00	F1	W-464 Acceptance Inspection (CHG)-Capital																			
T944100D8	144	03OCT05	28APR06	125,316.70	F1	W-464 Acceptance Inspection (FDH)-Capital																			
440.100A CD 2-Initiate W-464 Detailed Design						CD 2-Initiate W-464 Detailed Design																			
T944100A5A	0	03FEB03		0.00	F1																				
440.115 Obtain W-464 Environmental Permits						W-464 Environmental Planning/Support																			
T944115A1	190	04JAN00*	29SEP00	18,981.27	F1	W-464 Environmental Planning/Support																			
T944115A2	251	02OCT00	28SEP01	19,013.94	F1	W-464 Environmental Planning/Support																			
T944115A3	252	01OCT01	30SEP02	19,013.94	F1	W-464 Environmental Planning/Support																			
T944115A4	252	01OCT02	30SEP03	19,013.94	F1	W-464 Environmental Planning/Support																			
T944115B1	252	01OCT02	30SEP03	8,405.31	F1	W-464 Air Permitting - Amend Existing NOC																			
T944115C1	252	01OCT99	29SEP00	88,578.96	F1	W-464 Part B Permit Application, Rev 0																			
T944115C2	251	02OCT00	28SEP01	157,778.34	F1	W-464 Part B Permit Application, Rev 0																			
T944115C2A	0		28SEP01	0.00	F1	Interface BNFL PCB-1-42A Sub Drift Delisting App																			
T944115C3	168	01OCT01	31MAY02	136,213.92	F1	W-464 Part B Permit Application, Rev 0																			
T944115C3A	0		31MAY02	0.00	F1	Interface BNFL PCB-1-43A Sub Fnl Delisting App																			
T944115C4	84	03JUN02	30SEP02	4,865.52	F1	W-464 Part B Ecology Review, Rev 0																			
T944115C5	210	01OCT02	31JUL03	128,375.64	F1	W-464 Part B Permit Application, Rev 0 Workshops																			
T944115C5A	0	30JUN03*		0.00	F1	Interface BNFL HVAC14.16A Delist HLW																			
T944115D1	209	01AUG03	28MAY04	68,014.97	F1	W-464 Part B Permit Application, Rev 1																			
T944115D1A	0		28MAY04	0.00	F1	Sub Permit Application Modification to Ecology																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
440.115A M-20-56 Sub CSB Part B Application to Ecology	0	31MAY02		0.00	F1																					
440.120 W-464 Authorization Basis Development and Approval	83	02JUL01	28SEP01	363,704.16	F1																					
T944120A1	188	01OCT01	28JUN02	1,127,643.30	F1																					
T944120A2	251	02AUG04	29JUL05	1,020,453.80	F1																					
T944120B1	251	01AUG05	28JUL06	730,012.70	F1																					
T944120B2	188	02OCT00	29JUN01	16,989.86	F1																					
T944120C1	251	02JUL01	28JUN02	233,692.39	F1																					
T944120C2	0	02AUG04		0.00	F1																					
T944140A1A	0	02AUG04		0.00	F1																					
T944140A1B	0	02AUG04		0.00	F1																					
T944140A2	105	02AUG04	31DEC04	0.00	F1																					
T944140B1	190	04JAN05	30SEP05	8,000,007.94	F1																					
T944140B2	251	03OCT05	29SEP06	5,738,657.49	F1																					
T944140B3	124	02OCT06	30MAR07	0.00	F1																					
T944140C1	190	04JAN05	30SEP05	1,291,356.46	F1																					
T944140C2	251	03OCT05	29SEP06	1,537,518.68	F1																					
T944140C3	102	02OCT06	28FEB07	831,113.08	F1																					
T944140D1	190	04JAN05	30SEP05	4,998,984.89	F1																					
T944140D2	251	03OCT05	29SEP06	2,158,695.77	F1																					
T944140D3	124	02OCT06	30MAR07	0.00	F1																					
T944140D3A	0	30MAR07		0.00	F1																					
T944140E1	190	04JAN05	30SEP05	640,000.64	F1																					
T944140E2	251	03OCT05	29SEP06	600,005.00	F1																					
T944140E3	102	02OCT06	28FEB07	309,995.54	F1																					
450.010 Startup and Test IHLW System	0	02APR07		0.00	F1																					
T945010A1A	336	01JUN06	28SEP07	1,206,404.00	F1																					
T945010A2	0	28SEP07		0.00	F1																					
T945010A3	127	02APR07	28SEP07	749,750.69	F1																					
450.015 Perf Mgmt Self Assessment on IHLW System	45	01MAY07	03JUL07	21,164.81	F1																					
T945015A1	40	05JUL07	29AUG07	8,773.30	F1																					
T945015A2	30	30AUG07	11OCT07	38,961.01	F1																					
T945015A3	120	06JUL07	27DEC07	403,550.54	F1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
450.020 Part Contractor Independent ORR on IHLW Sys																	
T945020A1	15	28DEC07	18JAN08	232,372.00	F1												
T945020A2	10	28DEC07	11JAN08	105,890.20	F1												
T945020A3	5	14JAN08	18JAN08	38,219.92	F1												
450.025 Part DOE-ORP ORR/CD-4 on IHLW Sys																	
T945025A1	25	21JAN08	25FEB08	0.00	F1												
T945025A2	15	21JAN08	08FEB08	78,987.96	F1												
T945025A3	10	11FEB08	25FEB08	11,037.74	F1												
T945025A4	72	26FEB08	05JUN08	0.00	F1												
450.025A M-90-11: Complete W-464 Startup																	
T945025A5A	0		05JUN08	0.00	F1												
450.030 Trans/Receiving/Storage IHLW (Part 1) in CSB																	
T945030A1A	0	06JUN08		0.00	F1												
T945030A1W	0	06JUN08		0.00	F1												
T945030A2	312	06JUN08	31AUG09	797,909.05	F1												
T945030A2A	0		31AUG09	0.00	F1												
T945030A3	778	01SEP09	28SEP12	15,876,888.75	F1												
T945030A4	1,511	01OCT12	28SEP18	11,341,011.47	F1												
T945030A4A	0		28SEP18	0.00	F1												
T945030M	0		30APR17	0.00	F1												
450.050 Startup and Test Module 1 IHLW System																	
T945050A1	144	01AUG14	27FEB15	918,780.00	F1												
T945050A2	144	01AUG14	27FEB15	1,488,205.47	F1												
450.060 Part Mgmt Self Assessment on Module 1 IHLW Sys																	
T945060A1	45	01OCT14*	04DEC14	21,164.81	F1												
T945060A2	40	05DEC14	03FEB15	9,773.30	F1												
T945060A3	30	04FEB15	18MAR15	38,961.81	F1												
T945060A4	120	02DEC14	22MAY15	403,530.54	F1												
450.070 Part Chtr Independent ORR on Module 1 IHLW Sys																	
T945070A1	15	28MAY15	15JUN15	232,372.00	F1												
T945070A2	10	28MAY15	08JUN15	105,890.20	F1												
T945070A3	5	08JUN15	15JUN15	38,219.92	F1												
450.080 Part DOE-ORP ORR/CD-4 on Module 1 IHLW Sys																	
T945080A1	25	16JUN15	21JUL15	0.00	F1												
T945080A2	15	16JUN15	07JUL15	78,987.96	F1												
T945080A3	10	08JUL15	21JUL15	11,037.74	F1												
T945080A4	15	22JUL15	11AUG15	0.00	F1												

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
F2 Immobilized Tank Waste LAW Phase 1																									
TW09 Immobilized Tank Waste Storage & Disposal																									
440,005 ILAW Project Mgmt																									
T946005A1	82	01JUN00	26SEP00	63,241.41	F2	Prepare FY 2001 MYWP																			
T946005A1A	0		26SEP00	0.00	F2	Submit FY 2001 MYWP to ORP																			
T946005A2	82	01JUN01	26SEP01	62,239.02	F2	Prepare FY 2002 MYWP																			
T946005A2A	0		26SEP01	0.00	F2	Submit FY 2002 MYWP to ORP																			
T946005A3	82	03JUN02	26SEP02	62,239.02	F2	Prepare FY 2003 MYWP																			
T946005A3A	0		26SEP02	0.00	F2	Submit FY 2003 MYWP to ORP																			
T946005A4	2,352	02JUN03	26SEP12	622,390.20	F2	Prepare MYWP																			
T946005A5	1,338	03JUN13	24SEP18	373,434.12	F2	Status and Maintenance of the Baseline Schedule																			
T946005B1A	252	01OCT99	26SEP00	100,666.61	F2	Prov Tech/Computer Support for the Baseline Sch																			
T946005B1B	252	01OCT99	26SEP00	8,351.00	F2	ILAW Risk List/Enbng Assmngs/Plan Mitgtn																			
T946005B1C	252	01OCT99	26SEP00	31,563.00	F2	Status and Maintenance of the Baseline Schedule																			
T946005B2A	251	02OCT00	26SEP01	99,450.33	F2	Prov Tech/Computer Support for the Baseline Sch																			
T946005B2B	251	02OCT00	26SEP01	7,629.00	F2	ILAW Risk List/Enbng Assmngs/Plan Mitgtn																			
T946005B2C	251	02OCT00	26SEP01	31,460.40	F2	Status and Maintenance of the Baseline Schedule																			
T946005B3A	252	01OCT01	30SEP02	99,450.33	F2	Prov Tech/Computer Support for the Baseline Sch																			
T946005B3B	252	01OCT01	30SEP02	7,629.00	F2	ILAW Risk List/Enbng Assmngs/Plan Mitgtn																			
T946005B3C	252	01OCT01	30SEP02	31,460.40	F2	Status and Maintenance of the Baseline Schedule																			
T946005B4A	2,519	01OCT02	28SEP12	994,503.30	F2	Prov Tech/Computer Support for the Baseline Sch																			
T946005B4B	2,519	01OCT02	28SEP12	76,290.00	F2	ILAW Risk List/Enbng Assmngs/Plan Mitgtn																			
T946005B4C	2,519	01OCT02	28SEP12	314,604.00	F2	Status and Maintenance of the Baseline Schedule																			
T946005B5A	1,507	01OCT12	24SEP18	596,701.98	F2	Prov Tech/Computer Support for the Baseline Sch																			
T946005B5B	1,507	01OCT12	24SEP18	45,774.00	F2	ILAW Risk List/Enbng Assmngs/Plan Mitgtn																			
T946005B5C	1,507	01OCT12	24SEP18	168,762.40	F2	Status and Maintenance of the Baseline Schedule																			
T946005C1A	5	01FEB00	07FEB00	1,377.60	F2	Draft and Review White Paper (2X)																			
T946005C1B	15	08FEB00	29FEB00	11,899.45	F2	Determine Baseline Impact (2X)																			
T946005C1C	30	01MAR00	11APR00	17,729.30	F2	Draft Change Request and Load P3 Schedule (2X)																			
T946005C1D	35	12APR00	31MAY00	5,124.85	F2	Finalize and Approve Change Request Package (2X)																			
T946005C2A	5	01FEB01	07FEB01	1,380.00	F2	Draft and Review White Paper (2X)																			
T946005C2B	14	08FEB01	28FEB01	12,524.35	F2	Determine Baseline Impact (2X)																			
T946005C2C	30	01MAR01	11APR01	18,167.70	F2	Draft Change Request and Load P3 Schedule (2X)																			
T946005C2D	35	12APR01	31MAY01	5,223.55	F2	Finalize and Approve Change Request Package (2X)																			
T946005C3A	5	01FEB02	07FEB02	1,380.00	F2	Draft and Review White Paper (2X)																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T946005C3B	14	08FEB02	28FEB02	12,524.35	F2																					
T946005C3C	30	01MAR02	11APR02	18,167.70	F2																					
T946005C3D	35	12APR02	31MAY02	5,223.55	F2																					
T946005C4	2,351	03FEB03	31MAY12	372,958.00	F2																					
T946005D1A	252	01OCT99	29SEP00	160,000.00	F2																					
T946005D1B	252	01OCT99	29SEP00	38,354.79	F2																					
T946005D1C	252	01OCT99	29SEP00	28,918.05	F2																					
T946005D1E	252	01OCT99	29SEP00	15,796.60	F2																					
T946005D1F	252	01OCT99	29SEP00	15,848.00	F2																					
T946005D1G	252	01OCT99	29SEP00	42,531.90	F2																					
T946005D1H	83	04JAN00	28APR00	3,746.25	F2																					
T946005D2A	251	02OCT00	28SEP01	156,891.07	F2																					
T946005D2B	251	02OCT00	28SEP01	38,564.02	F2																					
T946005D2C	251	02OCT00	28SEP01	30,048.16	F2																					
T946005D2E	251	02OCT00	28SEP01	15,382.25	F2																					
T946005D2F	251	02OCT00	28SEP01	15,876.00	F2																					
T946005D2G	251	02OCT00	28SEP01	42,098.80	F2																					
T946005D2H	84	02JAN01	30APR01	3,752.90	F2																					
T946005D3A	252	01OCT01	30SEP02	156,891.07	F2																					
T946005D3B	252	01OCT01	30SEP02	38,564.02	F2																					
T946005D3C	252	01OCT01	30SEP02	30,048.16	F2																					
T946005D3E	252	01OCT01	30SEP02	15,382.25	F2																					
T946005D3F	252	01OCT01	30SEP02	15,876.00	F2																					
T946005D3G	252	01OCT01	30SEP02	42,098.80	F2																					
T946005D3H	84	02JAN02	30APR02	3,752.90	F2																					
T946005D4A	2,519	01OCT02	28SEP12	1,569,910.61	F2																					
T946005D4B	2,519	01OCT02	28SEP12	385,126.29	F2																					
T946005D4C	2,519	01OCT02	28SEP12	304,408.69	F2																					
T946005D4E	2,519	01OCT02	28SEP12	153,822.50	F2																					
T946005D4F	2,519	01OCT02	28SEP12	156,760.00	F2																					
T946005D4G	2,519	01OCT02	28SEP12	420,988.00	F2																					
T946005D4H	2,351	02JAN03	30APR12	37,529.00	F2																					
T946005D5A	1,507	01OCT12	24SEP18	941,348.37	F2																					
T946005D5B	1,507	01OCT12	24SEP18	231,076.77	F2																					

ILAW Program Support

ILAW Program Auditing Support

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T946005D5C	1,507	01OCT12	24SEP18	192,599.44	F2																					
T946005D5E	1,507	01OCT12	24SEP18	92,293.50	F2																					
T946005D5F	1,507	01OCT12	24SEP18	94,056.00	F2																					
T946005D5G	1,507	01OCT12	24SEP18	252,591.60	F2																					
T946005D5H	1,343	02JAN13	30APR18	22,517.40	F2																					
T946005Z1	0	01OCT99*		0.00	F2																					
T946005Z2	0	02OCT00*		0.00	F2																					
T946005Z3	0	01OCT01*		0.00	F2																					
T946005Z7	0		26SEP18	0.00	F2																					
460,015 Maintain CD 16																										
T946015A1	252	01OCT99	29SEP00	61,987.65	F2																					
T946015A2	251	02OCT00	24SEP01	64,134.70	F2																					
T946015A3	252	01OCT01	30SEP02	64,134.70	F2																					
T946015A4	1,091	01OCT02	31JAN07	320,873.50	F2																					
T946015D1	125	01OCT99	31MAR00	53,169.58	F2																					
T946015D1M	0		31MAR00	0.00	F2																					
T946015E1	252	01OCT99	29SEP00	52,572.80	F2																					
T946015E1M	0		29SEP00	0.00	F2																					
T946015F0A	0	26JAN00*		0.00	F2																					
T946015F1	251	02OCT00	28SEP01	165,395.60	F2																					
T946015F1A	0	02JUL01*		0.00	F2																					
T946015F2	252	01OCT01	30SEP02	124,046.70	F2																					
T946015F2A	0		28SEP01	0.00	F2																					
T946015F2B	0	30JUN03*		0.00	F2																					
T946015F3	252	01OCT02	30SEP03	82,697.80	F2																					
T946015F4	253	01OCT03	30SEP04	41,348.90	F2																					
460,030 Prepare/Maint Technical Rpts for Disposal																										
T946030A1A	61	01OCT99	30DEC99	47,639.78	F2																					
T946030A1B	252	01OCT99	29SEP00	40,895.70	F2																					
T946030A1C	64	01MAY00*	31JUL00	42,361.80	F2																					
T946030A1D	0		31JUL00	0.00	F2																					
T946030A1E	191	03JAN00	29SEP00	47,567.07	F2																					
T946030A1F	0		30JUN00	0.00	F2																					
T946030A1G	198	01OCT99	14JUL00	82,226.20	F2																					
T946030A1H	0	01MAY00		0.00	F2																					

End of Part 1

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
				HSJD Baseline Update (Incorp HNF-1517 Changes)																				
				Rebaselining for Remote Trench																				
				Interface BNFL LVIC15.012 Dev Round Cont Dim																				
				Interface BNFL LVIC15.019 Det Pkg/Labeling																				
				Update Level 1 Specification for Disposal																				
				Maintain ILAW Disposal Closure Plan																				
				 																				
				Prepare Waste Acceptance Criteria Per 435.1																				
				Maintain Waste Acceptance Criteria Per 435.1																				
				Maintain Technical Requirements																				
				 																				
				Maint																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
480.000 Design/Permit/Prep Failed Melt Disposal Trench																										
T946000A1	210	01OCT02	31JUL03	436,260.17	F2																					
T946000B1	252	01OCT02	30SEP03	46,912.00	F2																					
T946000B2	253	01OCT03	30SEP04	46,912.00	F2																					
T946000B3	252	01OCT04	30SEP05	766,990.50	F2																					
T946000B4	144	03OCT05	28APR06	102,346.50	F2																					
T946000C1	84	01OCT02	31JAN03	342,085.78	F2																					
T946000D1	252	01OCT02	30SEP03	110,368.00	F2																					
T946000D2	253	01OCT03	30SEP04	137,960.00	F2																					
T946000E1	566	02FEB04	28APR06	12,802,538.00	F2																					
T946000F1	251	03FEB03	30JAN04	755,481.21	F2																					
480.145 Data Collection for 2001 Performance Assessment																										
T946145P6	20	01SEP00	29SEP00	45,412.24	F2																					
T946145G1	61	01OCT99	30DEC99	47,852.76	F2																					
T946145G2	209	01OCT99	31JUL00	332,797.35	F2																					
T946145H1	85	01JUN00*	29SEP00	25,200.00	F2																					
T946145H2	125	01OCT99	31MAR00	117,760.00	F2																					
T946145J3	61	01OCT99	30DEC99	23,926.38	F2																					
T946145J3A	0		30DEC99	0.00	F2																					
T946145K7	61	01OCT99	30DEC99	23,926.38	F2																					
T946145K7A	0		30DEC99	0.00	F2																					
T946145L5	61	01OCT99	30DEC99	22,771.84	F2																					
T946145L5A	0		30DEC99	0.00	F2																					
T946145M3	61	01OCT99	30DEC99	23,926.38	F2																					
T946145M3A	0		30DEC99	0.00	F2																					
T946145N5	61	01OCT99	30DEC99	11,280.08	F2																					
T946145N5A	0		30DEC99	0.00	F2																					
T946145N5B	40	01NOV99	30DEC99	5,600.00	F2																					
T946145N5C	231	01NOV99	29SEP00	20,000.00	F2																					
T946145O3	61	01OCT99	30DEC99	11,280.08	F2																					
T946145O3A	0		30DEC99	0.00	F2																					
T946145P2	61	01OCT99	30DEC99	13,683.10	F2																					
T946145P2A	0		30DEC99	0.00	F2																					
T946145P5	20	01SEP00	29SEP00	18,858.52	F2																					
T946145Q2	61	01OCT99	30DEC99	7,467.74	F2																					

Activity ID		Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T946145Q2A		0		30DEC99	0.00	F2	Reissue PPA Inventory Document																				
T946145R2		61	01OCT99	30DEC99	14,935.47	F2	Create Facility Data Package																				
T946145R2A		0		30DEC99	0.00	F2	Reissue Facility Data Package																				
T946145S2		61	01OCT99	30DEC99	9,108.74	F2	Document Dosimetry Data																				
T946145S2A		0		30DEC99	0.00	F2	Reissue Dosimetry Data Package																				
T946145T1		61	01OCT99	30DEC99	9,201.55	F2	Document Performance Objectives																				
T946145T1A		0		30DEC99	0.00	F2	Reissue Performance Objectives																				
T946145U1		61	01OCT99	30DEC99	18,778.78	F2	Document Scenarios																				
T946145U1A		0		30DEC99	0.00	F2	Reissue Scenarios																				
T946145V1		252	01OCT99	28SEP00	211,343.12	F2	Provide Administrative Support																				
T946145W2		53	03APR00	15JUN00	19,192.56	F2	Prepare SOWs																				
T946145W2C		0		15JUN00	0.00	F2	Issue SOW for FY 2001-FY 2008																				
T946145X3		252	01OCT99	28SEP00	38,277.53	F2	CA Interaction																				
T946145X4		251	02OCT00	28SEP01	38,085.77	F2	CA Interaction																				
T946145Y2		252	01OCT99	28SEP00	14,935.47	F2	Provide Support to WIT																				
T946145Y3		251	02OCT00	28SEP01	28,984.72	F2	Provide Support to WIT																				
T946145Z2		252	01OCT99	28SEP00	14,935.47	F2	Interface with VZ/GWCR Project																				
T946145Z3		251	02OCT00	28SEP01	28,984.72	F2	Interface with VZ/GWCR Project																				
480.145A. Issue Waste Form Data Package for 2001 PA							Issue Waste Form Data Package for 2001 PA																				
T946145G1A		0		31DEC99	0.00	F2	Issue Waste Form Data Package for 2001 PA																				
480.155. 2001 Performance Assessment							Create Data Packages for 2001 PA																				
T946155A0		21	03JAN00	31JAN00	22,771.84	F2	Issue Data Packages for 2001 PA																				
T946155A0B		0		31JAN00	0.00	F2	Estab 2001 PA Base Analy Case/Sensitivity Cases																				
T946155A1		63	01FEB00	28APR00	27,328.21	F2	Perform Calculations for 2001 Analysis																				
T946155B0		107	01MAY00	28SEP00	261,119.02	F2	Perform Calculations for 2001 Analysis																				
T946155B1		22	02OCT00	31OCT00	17,988.82	F2	Write 2001 Assessment																				
T946155C0		252	01OCT99	28SEP00	131,993.43	F2	Write 2001 Assessment																				
T946155C1		124	02OCT00	30MAR01	78,488.46	F2	Reissue 2001 PA for HQ Review																				
T946155C1A		0		30MAR01	0.00	F2	Interface to Prepare Final Phase 2 Immbictrn RFP																				
T946155C1B		0		30MAR01	0.00	F2	Interact with HQ on 2001 Performance Assessment																				
T946155D00		127	02APR01	28SEP01	9,734.70	F2	Interact with HQ on 2001 Performance Assessment																				
T946155D1		82	01OCT01	31DEC01	4,661.85	F2	Interact with HQ on 2001 Performance Assessment																				
480.160A. ORP9.1.1(1) Issue While Paper-LAW Perf Disp Sys							ORP9.1.1(1) Issue While Paper-LAW Perf Disp Sys																				
T946155C0A		0	28APR00		0.00	F2	Update Waste Form Simulation Code																				
480.160. Data Collection for Performance Assessment							Update Waste Form Simulation Code																				
T946160B1		252	01OCT99	28SEP00	171,548.26	F2	Update Waste Form Simulation Code																				

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T946160B2	251	02OCT00	28SEP01	104,764.92	F2	Update Waste Form Simulation Code																			
T946160C1	252	01OCT99	28SEP00	156,835.13	F2	Waste Form Simulations																			
T946160C2	167	02OCT00	31MAY01	168,000.57	F2	Waste Form Simulations																			
T946160D0	146	01OCT01	30APR02	75,311.77	F2	Natural Analogue Testing																			
T946160D2	252	01OCT02	30SEP03	265,701.37	F2	Natural Analogue Testing																			
T946160F2	252	01OCT99	28SEP00	534,145.59	F2	Waste Form Measurements - PINNL																			
T946160F3	252	01OCT99	28SEP00	250,000.00	F2	Waste Form Measurements - ANL																			
T946160F4	167	02OCT00	31MAY01	317,129.99	F2	Waste Form Measurements - PINNL																			
T946160F5	167	02OCT00	31MAY01	145,000.00	F2	Waste Form Measurements - ANL																			
T946160F7	20	01SEP00*	28SEP00	78,423.40	F2	Procure ICPAE Machine-CENRTC																			
T946160G0	84	01JUN01	28SEP01	33,333.76	F2	Prep Waste Form Data Package for 2003 PA																			
T946160G1	62	01OCT01	31DEC01	61,892.28	F2	Issue Waste Form Data for 2003 PA																			
T946160G1A	0		31DEC01	0.00	F2	EMSP Ion-Exchange Processes/Mech In Glasses																			
T946160G1B	0		31DEC01	0.00	F2	TFA Peer Review of Glass Performance Strategy																			
T946160G1C	0		31DEC01	0.00	F2	TFA Glass Comp Effects on Long-Term Performance																			
T946160H0	251	02OCT00	28SEP01	160,717.20	F2	Obtain Borehole #2 Samples																			
T946160H0B	0		28SEP01	0.00	F2	Issue Borehole #2 Summary Report																			
T946160H1	124	02OCT00	30MAR01	264,427.72	F2	Obtain Borehole #2 Samples - CENRTC (BHI)																			
T946160H1H	0		30MAR01	0.00	F2	Supply Samples - Borehole #2																			
T946160H2	252	01OCT01	30SEP02	153,787.07	F2	Obtain Borehole #3 Samples																			
T946160H2A	0		30SEP02	0.00	F2	Issue Borehole #3 Summary Report																			
T946160H3	124	01OCT01	29MAR02	252,379.23	F2	Obtain Borehole #3 Samples - CENRTC (BHI)																			
T946160H3G	0		29MAR02	0.00	F2	Supply Samples from Borehole #3																			
T946160J0	124	02OCT00	30MAR01	40,165.50	F2	Plan Natural Analogue and Background Work																			
T946160J1	252	01OCT01	30SEP02	266,458.49	F2	Gather Natural Analogue and Background Data																			
T946160J2	252	01OCT99	28SEP00	114,855.96	F2	Gather Geologic Data																			
T946160J3	251	02OCT00	28SEP01	114,280.55	F2	Gather and Document Geologic Data																			
T946160J4	62	01OCT01	31DEC01	61,903.90	F2	Document Geologic Data																			
T946160K0	127	02APR01	28SEP01	99,780.54	F2	Perform Tracer Measurements																			
T946160K2	188	01OCT01	28JUN02	257,131.24	F2	Perform Tracer Measurements																			
T946160K4	252	01OCT99	28SEP00	235,258.53	F2	Obtain Recharge Data																			
T946160K5	188	02OCT00	29JUN01	347,405.27	F2	Obtain Recharge Data																			
T946160K6	63	02JUL01	28SEP01	61,903.90	F2	Document Recharge Effort																			
T946160K7	62	01OCT01	31DEC01	14,290.88	F2	Document Recharge Effort																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T946160K7A	0		31DEC01	0.00	F2	Relieve Recharge Document for Final PA																				
T946160L1	252	01OCT99	20SEP00	163,790.77	F2	Gather Other Far-Field Hydraulic Data																				
T946160L2	167	02OCT00	31MAY01	103,453.19	F2	Gather Other Far-Field Hydraulic Data																				
T946160L3	127	02APR01	20SEP01	105,696.04	F2	Measure Borehole #2 and #3 Hydraulic Data																				
T946160L4	168	01OCT01	31MAY02	134,935.37	F2	Measure Borehole #2 and #3 Hydraulic Data																				
T946160L6	84	01JUN01	20SEP01	26,984.72	F2	Document Far-Field Hydraulic Data																				
T946160L7	62	01OCT01	31DEC01	22,487.27	F2	Document Far-Field Hydraulic Data																				
T946160L7A	0		31DEC01	0.00	F2	Issue Far-Field Hydraulic Data Package																				
T946160M1	252	01OCT99	20SEP00	215,652.68	F2	Gather Near-Field Hydraulic Data																				
T946160M2	167	02OCT00	31MAY01	127,607.08	F2	Gather Near-Field Hydraulic Data																				
T946160M4	252	01OCT99	20SEP00	284,076.09	F2	Measure Near-Field Hydraulic Properties																				
T946160M5	167	02OCT00	31MAY01	223,787.47	F2	Measure Near-Field Hydraulic Properties																				
T946160M6	84	01JUN01	20SEP01	47,613.02	F2	Document Near-Field Hydraulic Data																				
T946160M7	62	01OCT01	31DEC01	28,570.14	F2	Document Near-Field Hydraulic Data																				
T946160M7A	0		31DEC01	0.00	F2	Issue Near-Field Hydraulics Data Package																				
T946160N1	252	01OCT99	20SEP00	117,623.43	F2	Gather Other Far-Field Chemical Data																				
T946160N2	167	02OCT00	31MAY01	138,087.06	F2	Gather Other Far-Field Chemical Data																				
T946160N3	127	02APR01	20SEP01	59,870.65	F2	Measure Borehole #2 and #3 Chemical Data																				
T946160N4	168	01OCT01	31MAY02	104,764.92	F2	Measure Borehole #2 and #3 Chemical Data																				
T946160N6	84	01JUN01	20SEP01	47,613.02	F2	Document Far-Field Chemical Data																				
T946160N7	62	01OCT01	31DEC01	33,333.76	F2	Document Far-Field Chemical Data																				
T946160N7A	0		31DEC01	0.00	F2	Issue Far-Field Chemical Data Packages																				
T946160O1	252	01OCT01	30SEP02	85,710.41	F2	Gather Getter Chemical Data - PNNL																				
T946160O6	252	01OCT01	30SEP02	80,000.00	F2	Gather Getter Chemical Data - SANDIA																				
T946160O11	252	01OCT02	30SEP03	371,423.40	F2	Gather Getter Chemical Data - PNNL																				
T946160O16	252	01OCT02	30SEP03	330,000.00	F2	Gather Getter Chemical Data - SANDIA																				
T946160O4	252	01OCT99	20SEP00	205,785.53	F2	Other Near-Field Chemical Data																				
T946160O5	167	02OCT00	31MAY01	47,613.02	F2	Other Near-Field Chemical Data																				
T946160O6	84	01JUN01	20SEP01	28,570.14	F2	Document Near-Field Chemical Data																				
T946160O7	62	01OCT01	31DEC01	19,042.89	F2	Document Near-Field Chemical Data																				
T946160O7A	0		31DEC01	0.00	F2	Document Near-Field Chemical Data																				
T946160P0	191	03JAN00	20SEP00	45,555.57	F2	Vadose Zone Transport Code																				
T946160P1	251	02OCT00	20SEP01	80,965.92	F2	Vadose Zone Transport Code																				
T946160P2	62	01OCT01	31DEC01	22,487.27	F2	Vadose Zone Transport Code																				

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
T946160Q0	191	03JAN00*	28SEP00	27,326.21	F2	Create Inventory Data Package																			
T946160Q1	251	02OCT00	28SEP01	58,478.85	F2	Create Inventory Data Package																			
T946160Q2	62	01OCT01	31DEC01	17,989.82	F2	Create Inventory Data Package																			
T946160R0	252	01OCT99	28SEP00	18,217.47	F2	Create Disposal Facility Data Package																			
T946160R1	251	02OCT00	28SEP01	48,483.74	F2	Create Disposal Facility Data Package																			
T946160R2	62	01OCT01	31DEC01	17,989.82	F2	Create Disposal Facility Data Package																			
T946160S0	191	03JAN00*	28SEP00	13,663.10	F2	Document Dostimetry Data																			
T946160S1	251	02OCT00	28SEP01	17,989.82	F2	Document Dostimetry Data																			
T946160S2	62	01OCT01	31DEC01	17,989.82	F2	Document Dostimetry Data																			
T946160T0	191	03JAN00*	28SEP00	9,108.74	F2	Document Performance Objectives																			
T946160T1	251	02OCT00	28SEP01	11,895.73	F2	Document Performance Objectives																			
T946160T2	62	01OCT01	31DEC01	16,193.18	F2	Document Performance Objectives																			
T946160U0	191	03JAN00*	28SEP00	18,217.47	F2	Document Scenarios																			
T946160U1	251	02OCT00	28SEP01	11,893.99	F2	Document Scenarios																			
T946160U2	62	01OCT01	31DEC01	11,895.73	F2	Document Scenarios																			
T946160V1	251	02OCT00	28SEP01	182,530.71	F2	Provide Administrative Support																			
T946160V2	252	01OCT01	30SEP02	185,534.16	F2	Provide Administrative Support																			
T946160V3	252	01OCT02	30SEP03	185,534.16	F2	Provide Administrative Support																			
T946160X1	252	01OCT01	30SEP02	48,788.12	F2	PRP Interaction																			
T946160X2	252	01OCT02	30SEP03	48,984.02	F2	PRP Interaction																			
T946160X3	41	01OCT03	28NOV03	16,498.41	F2	PRP Interaction																			
T946160Y1	252	01OCT01	30SEP02	34,640.97	F2	Provide Support to WIT																			
T946160Y2	252	01OCT02	30SEP03	33,595.86	F2	Provide Support to WIT																			
T946160Y3	41	01OCT03	28NOV03	12,717.34	F2	Provide Support to WIT																			
T946160Z1	252	01OCT01	30SEP02	34,640.97	F2	Interface with VZ/GWICR Project																			
T946160Z2	252	01OCT02	30SEP03	34,770.13	F2	Interface with VZ/GWICR Project																			
T946160Z3	41	01OCT03	28NOV03	12,717.34	F2	Interface with VZ/GWICR Project																			
460,170 Maintain ILAW Part 1 Performance Assessment																									
T946170A0	22	02JAN02	31JAN02	22,487.27	F2	Create Data Packages for the 2003 PA																			
T946170A0A	0		31JAN02	0.00	F2	Issue Data Packages for the 2003 PA																			
T946170A1	40	01FEB02	29MAR02	26,984.72	F2	Estab 2003 PA Base Analy Case/Sensitivity Cases																			
T946170B1	128	01APR02	30SEP02	278,970.51	F2	Perform Calculations for 2003 PA																			
T946170C1	128	01APR02	30SEP02	65,618.21	F2	Prepare 2003 PA for HQ Review																			
T946170C2	84	01OCT02	31JAN03	42,320.69	F2	Prepare 2003 PA for HQ Review																			
T946170D1	209	03FEB03	28NOV03	10,791.54	F2	Interact with HQ on 2003 PA																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T946170D1A	0		26NOV03	0.00	F2																					
T946170J1	64	03JUN02	30SEP02	145,221.97	F2																					
T946170J2	1,259	01OCT02	28SEP07	2,193,595.07	F2																					
T946170K1	253	01OCT07	30SEP08	35,979.03	F2																					
T946170L1	1,260	01OCT07	28SEP12	1,529,228.34	F2																					
460.200 ILAW Disposal Facility Conceptual Design																										
T946200A1	166	01NOV00	26JUN01	945,016.00	F2																					
T946200A1A	0		28JUN01	0.00	F2																					
T946200A2	63	02JUL01	28SEP01	48,000.00	F2																					
460.210 ILAW Disposal Facility Advanced Conceptual Design/Validation																										
T946210A1	103	01OCT01	28FEB02	135,400.65	F2																					
T946210A2	103	01OCT01	28FEB02	100,000.81	F2																					
T946210A3	103	01OCT01	28FEB02	16,439.78	F2																					
T946210A4	103	01OCT01	28FEB02	100,067.40	F2																					
T946210A5	252	01OCT01	30SEP02	200,020.13	F2																					
T946210A6	124	01OCT01	28MAR02	151,486.50	F2																					
T946210A7	252	01OCT01	30SEP02	149,999.49	F2																					
T946210A8	128	01APR02	30SEP02	48,000.00	F2																					
T946210A9	128	01APR02	30SEP02	100,012.45	F2																					
T946210A9A	0		30SEP02	0.00	F2																					
460.220 ILAW Disposal Facility Design																										
T946220A1A	0	01OCT02		0.00	F2																					
T946220A2	188	01OCT02	30JUN03	60,147.77	F2																					
T946220A3	231	01JUL03	28MAY04	654,863.78	F2																					
T946220A4	419	01OCT02	28MAY04	354,310.72	F2																					
T946220A5	419	01OCT02	28MAY04	10,378.42	F2																					
T946220A6	188	01OCT02	30JUN03	1,477,000.00	F2																					
T946220A7	253	01JUL03	30JUN04	3,448,000.00	F2																					
T946220A7A	0		30JUN04	0.00	F2																					
T946220A8	504	01JUL04	30JUN06	2,690,000.00	F2																					
460.230 ILAW Disposal Facility Equipment Procurement																										
T946230A1	440	01JUL03	30MAR05	300,000.00	F2																					
T946230A2A	0	30APR03*		0.00	F2																					
T946230A3	440	01JUL03	30MAR05	5,084,000.00	F2																					
T946230A3A	0	01JUL05*		0.00	F2																					
T946240AAM	0		30JUN06	0.00	F2																					

Create Database for Maintenance PA #1

Create Database for Maintenance PA #1

Issue Maintenance PA #1

Create Database for Maintenance PA #2

Prepare W-520 Conceptual Design

Complete W-520 Conceptual Design

W-520 Project Validation

W-520 Transportation Criteria Support

W-520 Project Execution

W-520 Prepare Quality Assurance Plan

W-520 Operations and Maintenance Plan

W-520 Advanced Conceptual Design

W-520 Standards/Requirements Id Doc (SRIDs)

W-520 Project Integration

W-520 Project Revalidation

W-520 Select AE and Award Contract

Interface BNFL LVIC15.20A Dev Trans Protocols

CD 2-Initiate W-520 Design

W-520 Preliminary Design Support

W-520 Detailed Design Support

W-520 Project Integration Support

W-520 Records Management Support

W-520 Preliminary Design-Capital

W-520 Detailed Design-Capital

M-60-09-T01 Complete W-520 Detailed Design

W-520 Title III Engineering

W-520 Procurement Support-Expense

Interface BNFL LVIC15.07A Transportation Vehicle

W-520 Procurement Support-Fab/Deliver-Capital

Interface BNFL LVIC15.08A Prov 1 Shpping Csk/Trlr

W-520 PROCURE/TITLE III

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
460,240 LAW Disposal Facility Construction																										
T946240A1	504	01JUL04	30JUN06	210,005.61	F2																					
T946240A2	504	01JUL04	30JUN06	110,804.00	F2																					
T946240A3	504	01JUL04	30JUN06	215,868.50	F2																					
T946240A4	504	01JUL04	30JUN06	63,170.80	F2																					
T946240A5	504	01JUL04	30JUN06	291,360.00	F2																					
T946240A6	504	01JUL04	30JUN06	185,997.60	F2																					
T946240A7	62	01FEB06	28APR06	121,995.30	F2																					
T946240A8	252	01JUL04	30JUN05	618,100.52	F2																					
T946240A9	0	01JUL04		0.00	F2																					
T946240AA	504	01JUL04	30JUN06	2,610,250.35	F2																					
T946240AB	524	01JUL04	31JUL06	26,879,000.00	F2																					
T946240AC	0		31JUL06	0.00	F2																					
460,250 Obtain LAW Disposal Facility Environmental Permits																										
T946250A1	83	02OCT06	31JAN01	13,647.00	F2																					
T946250A2	106	01FEB01	02JUL01	0.00	F2																					
T946250A3	252	01JUN01	31MAY02	60,653.80	F2																					
T946250B1	77	15MAR01	02JUL01	5,627.40	F2																					
T946250C1	252	01DEC06	30NOV01	229,042.50	F2																					
T946250C2	157	03DEC01	17JUL02	4,865.52	F2																					
T946250C3	192	18JUL02	22APR03	128,375.84	F2																					
T946250D1	264	23APR03	07MAY04	41,015.76	F2																					
T946250E1	10	02OCT00	13OCT00	5,543.10	F2																					
T946250E2	92	16OCT00	28FEB01	41,826.54	F2																					
T946250E3	232	01OCT01	30AUG02	7,610.44	F2																					
T946250E4	64	03JUN02	30AUG02	25,928.10	F2																					
T946250E5	251	02OCT00	28SEP01	19,206.00	F2																					
T946250E6	252	01OCT01	30SEP02	19,206.00	F2																					
T946250E7	252	01OCT02	30SEP03	19,206.00	F2																					
T946250E7A	0	06JUN03*		0.00	F2																					
T946250F1	251	03JUN02	30MAY03	22,672.30	F2																					
T946250F2	252	02JUL03	30JUN04	22,672.30	F2																					
T946250F3	252	01JUL04	30JUN05	22,672.30	F2																					
T946250G1	251	03JUN02	30MAY03	67,213.60	F2																					
T946250G2	252	02JUL03	30JUN04	67,213.60	F2																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T94625003	252	01JUL04	30JUN05	67,213.60	F2																					
460.260A M-30-58 Submit ILAW Disp Part B Permit App to Eo																										
T94625002A	0		30AUG02*	0.00	F2																					
460.260 ILAW Disp Facil Auth Basis Development and Approval																										
T9462600A1	123	01NOV00	30APR01	109,682.52	F2																					
T9462600B1	23	01OCT02	31OCT02	40,032.51	F2																					
T9462600B2	165	01NOV02	30JUN03	163,613.16	F2																					
T9462600C1	251	03JUL03	30JUN04	504,177.18	F2																					
T9462600D1	64	01JUL04	30SEP04	33,247.11	F2																					
T9462600D2	124	01OCT04	31MAR05	450,000.12	F2																					
T9462600D3	64	01APR05	30JUN05	163,616.86	F2																					
T9462600D4	125	01JUL05	30DEC05	283,345.41	F2																					
T9462600D5	63	03JAN06	31MAR06	14,551.45	F2																					
470.075 Dispose of Failed Melter																										
T947035A1	83	20FEB07	15JUN07	603,612.00	F2																					
T947035B1	1,333	16JUN07	28SEP12	8,071,336.00	F2																					
T947035B2	1,507	01OCT12	24SEP18	651,894.00	F2																					
T947035C1	1,333	16JUN07	28SEP12	2,457,439.60	F2																					
T947035C2	1,507	01OCT12	24SEP18	563,787.60	F2																					
470.078 ILAW Disposal Facility Operations																										
T947075A1A	0	08JUN07		0.00	F2																					
T947075A2	122	08JUN07	30NOV07	739,855.75	F2																					
T947075A2A	0		30NOV07	0.00	F2																					
T947075A3	1,217	03DEC07	28SEP12	62,727,121.12	F2																					
T947075A4	1,511	01OCT12	28SEP18	44,805,030.40	F2																					
T947075A5	1,217	03DEC07	28SEP12	138,669.00	F2																					
T947075A6	1,511	01OCT12	28SEP18	138,669.00	F2																					
T947075M	0		30SEP15	0.00	F2																					
470.080 Close ILAW Disposal Facilities																										
T947080A	1,511	01OCT12	28SEP18	3,008,634.46	F2																					
T947080A1	0		28SEP18	0.00	F2																					
T947080A1M	0		28SEP18	0.00	F2																					
470.100 Startup and Test ILAW Disposal Facility																										
T947100A1A	0	01AUG06		0.00	F2																					
T947100A2	336	05JUL05	31OCT06	918,780.00	F2																					
T947100A3	85	01AUG06	30NOV06	1,466,285.47	F2																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
470.110 Perf Mgmt Self Asmt for ILAW Disposal Fac																										
T947110A1	45	03JUL06	05SEP06	21,164.81	F2																					
T947110A2	40	06SEP06	31OCT06	6,773.30	F2																					
T947110A3	30	01NOV06	14DEC06	39,881.01	F2																					
T947110A4	120	06SEP06	28FEB07	403,530.54	F2																					
470.120 Perf Cntr Independent ORR for ILAW Disposal Fac																										
T947120A1	15	01MAR07	21MAR07	232,372.00	F2																					
T947120A2	10	01MAR07	14MAR07	105,890.20	F2																					
T947120A3	5	15MAR07	21MAR07	36,219.92	F2																					
470.130 DOE-ORP Op Ready Rvw/Obt CD-4 ILAW Disposal Fac																										
T947130A1	25	22MAR07	25APR07	0.00	F2																					
T947130A2	15	22MAR07	11APR07	78,887.96	F2																					
T947130A3	10	12APR07	25APR07	11,037.74	F2																					
T947130A4	30	26APR07	07JUN07	0.00	F2																					
470.140 Comp Startup Ready for Filled Melter Disposal																										
T947140A1	83	03JAN06	28APR06	918,780.00	F2																					
T947140A2	87	01MAY06	31AUG06	1,466,205.47	F2																					
T947140B1	45	03APR06	05JUN06	21,164.81	F2																					
T947140B2	40	06JUN06	01AUG06	8,773.30	F2																					
T947140B3	30	02AUG06	13SEP06	39,881.01	F2																					
T947140B4	120	08JUN06	28NOV06	403,530.54	F2																					
T947140C1	15	29NOV06	19DEC06	232,372.00	F2																					
T947140C2	10	29NOV06	12DEC06	105,890.20	F2																					
T947140C3	5	13DEC06	19DEC06	36,219.92	F2																					
T947140D1	25	20DEC06	26JAN07	0.00	F2																					
T947140D2	15	20DEC06	12JAN07	78,887.96	F2																					
T947140D3	10	15JAN07	26JAN07	11,037.74	F2																					
T947140D4	15	29JAN07	19FEB07	0.00	F2																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
11 Infrastructure Phase 1																											
TW08 Privatization Infrastructure																											
230,000 242-A Evaporator Campaign Interface																											
T6X230AXA	0		30APR01	0.00	11																						
T6X230BXXB	0	24OCT01		0.00	11																						
T6X230CXXC	0		30SEP03	0.00	11																						
T6X230DXXD	0	01FEB05		0.00	11																						
330,010 Infra Prog Administration/Engineering																											
T633010A10	252	01OCT99	29SEP00	613,732.83	11																						
T633010A20	251	02OCT00	28SEP01	611,357.10	11																						
T633010A30	252	01OCT01	30SEP02	611,357.10	11																						
T633010A40	505	01OCT02	30SEP04	1,222,714.19	11																						
T633010A50	2,014	01OCT04	28SEP12	2,445,428.37	11																						
T633010A60	1,763	01OCT12	30SEP16	2,139,782.16	11																						
330,030 Infrastructure Systems Definition																											
T633030A10	252	01OCT99	29SEP00	453,569.71	11																						
T633030A20	251	02OCT00	28SEP01	453,608.12	11																						
T633030A30	252	01OCT01	30SEP02	453,608.12	11																						
T633030A40	757	01OCT02	30SEP05	1,360,817.25	11																						
330,050 Dam/Construction/Startup Infra Electrical Sys																											
T633050C18	81	01OCT99	28JAN00	663,900.00	11																						
T633050C1A	0		13DEC99	0.00	11																						
T633050C21	28	31JAN00	09MAR00	135,000.00	11																						
T633050C23	143	10MAR00	28SEP00	750,000.00	11																						
T633050C24	83	02OCT00	31JAN01	600,000.00	11																						
T633050C26	143	10MAR00	29SEP00	4,813,000.00	11																						
T633050C27	251	02OCT00	28SEP01	3,963,000.00	11																						
T633050C29	171	31JAN00	29SEP00	50,000.00	11																						
T633050C2B	0		09MAR00	0.00	11																						
T633050C2D	0	14DEC99		0.00	11																						
T633050C30	120	02OCT00	26MAR01	150,000.00	11																						
T633050C32	143	10MAR00	29SEP00	89,000.00	11																						
T633050C3B	0		28SEP01	0.00	11																						
T633050C3C	0		15JUN01	0.00	11																						
T633050C40	10	01OCT01	12OCT01	0.00	11																						
T633050C45	25	15OCT01	16NOV01	0.00	11																						

Complete 242A Evaporator Campaign 01-1																										
Start 242A Evaporator Campaign 01-2																										
Complete 242A Evaporator Campaign 03-2																										
Start 242A Evaporator Campaign 05-1																										
Program Administration (00)																										
Program Administration (01)																										
Program Administration (02)																										
Program Administration (03-04)																										
Program Administration FY05-12																										
Program Administration FY13-19																										
Infrastructure Systems Definition (00)																										
Infrastructure Systems Definition (01)																										
Infrastructure Systems Definition (02)																										
Infrastructure Systems Definition (03-05)																										
Elect Design 90%																										
Elec SubContract Design End Date																										
Elect Design Completion																										
Elect Major Procurement																										
Elect Major Procurement																										
Elect Construction																										
Elect Construction																										
Elect Communications																										
Electrical System Design Complete																										
Elec SubContract Const. Start Date																										
Elect Communications																										
Elect Waste Disposal																										
Compl Construct/Startup Electrical Sys Phase 1																										
Elec Subcontract End Date																										
CCD Part 1A																										
Complete Punch list																										

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T833050C47	10	19NOV01	04DEC01	0.00	11																					
T833050C48	32	05DEC01	22JAN02	0.00	11																					
T833050C49	18	23JAN02	15FEB02	0.00	11																					
T833050C52	0		01AUG03*	0.00	11																					
T833050E40	252	01OCT99*	29SEP00	18,320.90	11																					
T833050E50	251	02OCT00	28SEP01	18,416.20	11																					
T833050M20	252	01OCT99*	29SEP00	790,899.08	11																					
T833050M30	251	02OCT00	28SEP01	687,929.74	11																					
T833050M40	45	01OCT01	04DEC01	0.00	11																					
T833050N40	252	01OCT99*	29SEP00	261,055.10	11																					
T833050N50	251	02OCT00	28SEP01	236,977.52	11																					
T833050P20	252	01OCT99	29SEP00	394,950.25	11																					
T833050P30	251	02OCT00	28SEP01	295,809.40	11																					
T833050P35	43	01OCT01	30NOV01	0.00	11																					
T833050P45	121	03DEC01	24MAY02	0.00	11																					
T833050P4Z	0		24MAY02	0.00	11																					
T833050S10	208	02OCT00	31JUL01	68,738.56	11																					
T833050S20	208	02OCT00	31JUL01	6,124.36	11																					
T833050S30	107	01MAR01	31JUL01	23,728.18	11																					
T833050S40	54	01OCT01	17DEC01	30,310.73	11																					
T833050T40	252	01OCT99*	29SEP00	73,423.75	11																					
T833050T60	251	02OCT00	28SEP01	53,940.82	11																					
T833050X20	19	05SEP00*	29SEP00	2,340,000.00	11																					
T833050X30	19	04SEP01*	28SEP01	228,000.00	11																					
350,070 Dem/Construction/Startup Infra Utility Sys																										
T833070B25	252	01OCT99*	29SEP00	181,302.80	11																					
T833070D70	189	01OCT99*	30JUN00	125,000.00	11																					
T833070D75	189	01OCT99*	30JUN00	182,210.39	11																					
T833070D8A	0		30JUN00	0.00	11																					
T833070E40	252	01OCT99*	29SEP00	47,274.76	11																					
T833070E50	251	02OCT00	28SEP01	43,282.93	11																					
T833070F10	5	09AUG00	15AUG00	4,876.78	11																					
T833070F20	37	09AUG00	29SEP00	3,545.45	11																					
T833070F30	37	09AUG00	29SEP00	4,424.28	11																					
T833070F3A	0		29SEP00	0.00	11																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
330.E80 WMH ORR 242-A Evap Life Extension Upgrs	11	01NOV04	15NOV04	247,644.00	11	Perform WMH ORR for 242A Evap Life Ext Upgrades																				
T833E80A10																										
330.E90 Perf Contractor Independent ORR for 242-A Upgrs	25	16NOV04	22DEC04	248,514.01	11	Perform FDH ORR 242A Evaporator Upgrades																				
T833E90A																										
T833E90B	15	16NOV04	08DEC04	112,188.20	11	Provide Tech/Admin ORR Support																				
T833E90C	10	08DEC04	22DEC04	39,957.28	11	Closeout ORR Comments																				
330.E95 Perf DOE ORR 242-A Upgrs	25	23DEC04	31JAN05	0.00	11	Perform DOE ORR for 242A Evaporator Upgrades																				
T833E95A																										
T833E95B	15	23DEC04	17JAN05	84,114.76	11	Provide Tech/Admin DOE ORR Supt																				
T833E95C	10	16JAN05	31JAN05	8,102.19	11	Closeout DOE ORR Comments																				
340.090 Phases I Infrastructure Interface to BNFL	0	04DEC00		0.00	11	BNFL Maintain Constr. Roads																				
T8X340301A																										
T8X340302A	0		17JUL01	0.00	11	BNFL Connect Facility to Line Provided by W-519																				
730.100 Construct HLW & LAW Pretreatment/Remeds Facil	840	06MAR00	02JUL03	0.00	11	BNFL Construction																				
T8X7310A10																										
730.200 Startup/Test HLW & LAW Pretreatment/Remeds Facil	870	04AUG03	31MAR06	0.00	11	BNFL Startup																				
T8X7320A10																										
730.300 Operate HLW & LAW Pretreatment/Remeds Facil	3,149	03APR06	28SEP16	0.00	11	BNFL Production																				
T8X7330A10																										

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20		
M1 Management Assessment																												
TW04 Retrieval																												
120.810 Define Rqmts/Define Central Ctl Rm/SHK Ofc																												
T412B10A	90	23MAY00*	28SEP00	84,152.26	M1																							
T412B10B	21	02OCT01*	30OCT01	98,725.30	M1																							
T412B10C	66	31OCT01	04FEB02	1,176,360.21	M1																							
130.865 Identify Rqd Spare Eqp to Spt LAW/HLW Ph 1 WFD																												
T413B05A	21	27FEB01	27MAR01	57,653.98	M1																							
T413B05B	100	28MAR01	16AUG01	297,433.10	M1																							
T413B05C	21	17AUG01	17SEP01	54,475.68	M1																							
130.810 Procure Wld Feed Dvty Spare Eqp per Rqr 8pcc																												
T413B10A	62	26JUN00*	26SEP00	32,248.04	M1																							
T413B10B	62	18SEP01	14DEC01	32,356.16	M1																							
T413B10C	502	17DEC01	12DEC03	97,874.08	M1																							
T413B10E	128	08AUG01*	07FEB02	1,394,232.00	M1																							
T413B10F	502	18SEP01	15SEP03	8,783,394.15	M1																							
130.815 Prep to Maint Wld Feed Suptg in Procsn Mode																												
T413B15A	5	23JUN00*	29JUN00	45,831.70	M1																							
T413B15B	83	30JUN00	28SEP00	55,194.12	M1																							
T413B15D	251	02OCT00*	28SEP01	570,845.92	M1																							
130.875 Comp RAMO&M Concept wr Op Test Proc Results (LAW)																												
T413B75A	21	09OCT03	05NOV03	19,890.50	M1																							
130.880 Assess End Wld Wld Suptg Ahts Against Phs (LAW)																												
T413B80A	10	01OCT01	12OCT01	5,356.80	M1																							
130.890 Prepare LAW Feed Certification DQO																												
T413B90A	126	03APR00*	28SEP00	58,682.51	M1																							
150.790 Prep Test/Evaluation Plan WFD Sys Verification																												
T415700A	63	01OCT99*	04JAN00	165,008.96	M1																							
T415700B	251	02OCT00*	28SEP01	284,149.84	M1																							
150.762 WFD Op Readiness Planning and Implementation																												
T415702B	252	01OCT99*	29SEP00	96,743.97	M1																							
T415702C	252	01OCT99*	29SEP00	122,054.58	M1																							
T415702D1	252	01OCT99*	29SEP00	20,035.79	M1																							
T415702D2	251	02OCT00	28SEP01	183,322.00	M1																							
T415702E1	252	01OCT99*	29SEP00	7,778.80	M1																							
T415702E2	251	02OCT00	28SEP01	16,164.00	M1																							
T415702E3	252	01OCT01	30SEP02	32,368.00	M1																							
T415702F1	251	02OCT00	28SEP01	43,102.40	M1																							
						Prepare Engineering Requirement Specification Upgrade/Modify A2-271 Building Install Change Trailer Adjacent to A2-271 Gather Inventory Input from TF Ops, etc. Review/Analyze Current Inventory & WRD/TF Needs Develop & Issue WFD/TF Spares Inventory List Prelim Storage Rqmts Based on O&M Reissue WFD Spares Storage Requirements Pre/Issue Spare PM Procedures Constr/Mod Existing Facil for Storage Facility Prep Procurement and Procure Spare Parts Prepare Maintenance Engineering Study Perform Requirements Engineering Implement Waste Feed Delivery Maint Plan Compare RAMO&M Concept with OTP Results Assess Sec Waste, Util & Samp Anal Against Plans Prepare the HLW Feed Certification DQO Prepare/Issue a Testing and Eval Plan Revise Testing and Evaluation Plans Conduct Pre-Mgmt Self Assmt Dose Improvements Report ORR, RA and SSR Checklists Integrate Assessment Rqmts and Methods FY00 Integrate Assessment Rqmts and Methods FY01 Define and Plan Mgmt Assessment Activities FY00 Define and Plan Mgmt Assessment Activities FY01 Define and Plan Mgmt Assessment Activities FY02 Conduct Pre-Mgmt Self Assessments - HLW Feed																						

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T462070E5	1,511	01OCT12	28SEP18	478,151.00	M1																					
						Coordinating WFD Envision with TWRS Org FY13-18																				

Activity ID		Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
P1 WFD Program Activities																											
TW01 Tank Waste Characterization																											
100-200 Rev/Disposition BNFL Study Residue/Job Ctr Samps																											
T410200A1		157	18FEB00*	29SEP00	320,199.72	P1																					
T410200A1A		17	01DEC99*	27DEC99	20,811.33	P1																					
T410200A1C		18	28DEC99	21JAN00	52,132.07	P1																					
T410200A2A		17	18FEB00	14MAR00	20,811.33	P1																					
T410200A2C		18	15MAR00	07APR00	52,132.07	P1																					
T410200A3A		30	06MAR00	14APR00	20,811.33	P1																					
T410200A3C		18	17APR00	10MAY00	52,132.07	P1																					
T410200A4A		30	17APR00	26MAY00	20,811.33	P1																					
T410200A4C		18	30MAY00	22JUN00	52,132.07	P1																					
T410200A5A		30	30MAY00	11JUL00	20,811.33	P1																					
T410200A5C		18	12JUL00	04AUG00	52,132.07	P1																					
T410200A6A		30	12JUL00	22AUG00	20,811.33	P1																					
T410200A6C		18	23AUG00	18SEP00	52,132.07	P1																					
T410200AZ		40	02OCT00*	28NOV00	44,940.14	P1																					
T410200B01		252	02OCT00*	01OCT01	320,990.49	P1																					
T410200B02		251	02OCT01	30SEP02	320,990.49	P1																					
T410200B03		252	01OCT02	30SEP03	320,990.49	P1																					
T410200B04		252	01OCT03	29SEP04	320,990.49	P1																					
T410200B05		253	30SEP04	30SEP05	320,990.49	P1																					
T410200B06		251	03OCT05	29SEP06	320,990.49	P1																					
T410200B1A		30	02JUL01*	13AUG01	20,852.92	P1																					
T410200B1C		18	14AUG01	07SEP01	52,352.57	P1																					
T410200B2A		30	02OCT01	12NOV01	20,852.92	P1																					
T410200B2C		18	13NOV01	10DEC01	52,352.57	P1																					
T410200B3A		30	29NOV01	14JAN02	20,852.92	P1																					
T410200B3C		18	15JAN02	07FEB02	52,352.57	P1																					
T410200B4A		30	29JAN02	12MAR02	20,852.92	P1																					
T410200B4C		18	13MAR02	05APR02	52,352.57	P1																					
T410200B5A		30	27MAR02	07MAY02	20,852.92	P1																					
T410200B5C		18	08MAY02	03JUN02	52,352.57	P1																					
T410200B6A		30	22MAY02	03JUL02	20,852.92	P1																					
T410200B6C		18	05JUL02	30JUL02	52,352.57	P1																					
Project Mgt & Generator Services Support FY2000																											
Prep Docs, Prep SRTC Shipment & Auth Ship (00-2)																											
Receipt/Unpack/Proces BNFL Shipment, TPlant (00-2)																											
Prep Docs, Prep SRTC Shipment & Auth Ship (00-2)																											
Receipt/Unpack/Proces BNFL Shipment, TPlant (00-2)																											
Prep Docs, Prep SRTC Shipment & Auth Ship (00-3)																											
Receipt/Unpack/Proces BNFL Shipment, TPlant (00-3)																											
Prep Docs, Prep SRTC Shipment & Auth Ship (00-4)																											
Receipt/Unpack/Proces BNFL Shipment, TPlant (00-4)																											
Prep Docs, Prep SRTC Shipment & Auth Ship (00-5)																											
Receipt/Unpack/Proces BNFL Shipment, TPlant (00-5)																											
Prep Docs, Prep SRTC Shipment & Auth Ship (00-6)																											
Receipt/Unpack/Proces BNFL Shipment, TPlant (00-6)																											
Transfer Accumulated Sample Wst 204AR (00-1-6)																											
Project Mgt & Generator Services Support FY2001																											
Project Mgt & Generator Services Support FY2002																											
Project Mgt & Generator Services Support FY2003																											
Project Mgt & Generator Services Support FY2004																											
Project Mgt & Generator Services Support FY2005																											
Project Mgt & Generator Services Support FY2006																											
Prep Docs, Prep SRTC Shipment & Auth Ship: S-01																											
Receipt/Unpack/Proces BNFL Shipment, Tplant: S-01																											
Prep Docs, Prep SRTC Shipment & Auth Ship: S-02																											
Receipt/Unpack/Proces BNFL Shipment, Tplant: S-02																											
Prep Docs, Prep SRTC Shipment & Auth Ship: S-03																											
Receipt/Unpack/Proces BNFL Shipment, Tplant: S-03																											
Prep Docs, Prep SRTC Shipment & Auth Ship: S-04																											
Receipt/Unpack/Proces BNFL Shipment, Tplant: S-04																											
Prep Docs, Prep SRTC Shipment & Auth Ship: S-05																											
Receipt/Unpack/Proces BNFL Shipment, Tplant: S-05																											
Prep Docs, Prep SRTC Shipment & Auth Ship: S-06																											
Receipt/Unpack/Proces BNFL Shipment, Tplant: S-06																											

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T41020087A	30	19JUL02	28AUG02	20,852.92	P1																					
T41020087C	18	30AUG02	25SEP02	52,352.57	P1																					
T41020088A	30	01OCT02	11NOV02	20,852.92	P1																					
T41020088C	18	12NOV02	09DEC02	52,352.57	P1																					
T41020089A	30	28NOV02	13JAN03	20,852.92	P1																					
T41020089C	18	14JAN03	04FEB03	52,352.57	P1																					
T4102008AA	30	28JAN03	11MAR03	20,852.92	P1																					
T4102008AC	18	12MAR03	04APR03	52,352.57	P1																					
T4102008BA	30	26MAR03	06MAY03	20,852.92	P1																					
T4102008BC	18	07MAY03	02JUN03	52,352.57	P1																					
T4102008CA	30	21MAY03	02JUL03	20,852.92	P1																					
T4102008CC	18	03JUL03	26JUL03	52,352.57	P1																					
T4102008DA	30	18JUL03	28AUG03	20,852.92	P1																					
T4102008DC	18	29AUG03	24SEP03	52,352.57	P1																					
T4102008DZ	40	01OCT03*	25NOV03	44,840.14	P1																					
T4102008EA	30	01OCT03	11NOV03	20,852.92	P1																					
T4102008EC	18	12NOV03	09DEC03	52,352.57	P1																					
T4102008FA	30	28NOV03	13JAN04	20,852.92	P1																					
T4102008FC	18	14JAN04	04FEB04	52,352.57	P1																					
T4102008GA	30	28JAN04	10MAR04	20,852.92	P1																					
T4102008GC	18	11MAR04	05APR04	52,352.57	P1																					
T4102008HA	30	25MAR04	05MAY04	20,852.92	P1																					
T4102008HC	18	06MAY04	01JUN04	52,352.57	P1																					
T4102008JA	30	20MAY04	01JUL04	20,852.92	P1																					
T4102008JC	18	02JUL04	28JUL04	52,352.57	P1																					
T4102008KA	30	19JUL04	27AUG04	20,852.92	P1																					
T4102008KC	18	30AUG04	23SEP04	52,352.57	P1																					
T4102008LA	30	30SEP04	10NOV04	20,852.92	P1																					
T4102008LC	18	11NOV04	08DEC04	52,352.57	P1																					
T4102008MA	30	29NOV04	12JAN05	20,852.92	P1																					
T4102008MC	18	13JAN05	07FEB05	52,352.57	P1																					
T4102008NA	30	27JAN05	10MAR05	20,852.92	P1																					
T4102008NC	18	11MAR05	05APR05	52,352.57	P1																					
T4102008PA	30	25MAR05	05MAY05	20,852.92	P1																					

							FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet		Receipt/Unpack/Proces BNFL Shipment, Tplant: S-23																				Prep Docs, Prep SRTC Shipment & Auth Ship: S-24					Receipt/Unpack/Proces BNFL Shipment, Tplant: S-24					Prep Docs, Prep SRTC Shipment & Auth Ship: S-25					Receipt/Unpack/Proces BNFL Shipment, Tplant: S-25					Prep Docs, Prep SRTC Shipment & Auth Ship: S-26					Receipt/Unpack/Proces BNFL Shipment, Tplant: S-26					Prep Docs, Prep SRTC Shipment & Auth Ship: S-27					Receipt/Unpack/Proces BNFL Shipment, Tplant: S-27					Prep Docs, Prep SRTC Shipment & Auth Ship: S-28					Receipt/Unpack/Proces BNFL Shipment, Tplant: S-28					Transfer Accumulated Sample Wst 204AR (S14-28)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
TW03 Tank Farm Operations																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
250-100 Project Mgmt for W-314																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
SW1A0100	252	22DEC04*	21DEC05	0.00	P1	PM & Integration - FY 2003																				PM & Integration - FY 2004					PM & Integration - FY 2005					Escalation FY03					Escalation FY04					Escalation FY05					Contingency FY03					Contingency FY04					Contingency FY05					Project Engineering (Vent, 3 Pits) AN-DD					Project Engineering (Vent, 3 Pits) AN-Procureme					Project Engineering (Vent, 3 Pits) AN-Construct					Project Engineering (Vent, 3 Pits) AN-TTA					Project Engineering (Vent, 3 Pits) AN-MSA					Project Engineering ("P" Pits, VSPM) AN-Consiru					Project Engineering ("P" Pits, VSPM) AN-TTA					Project Engineering ("P" Pits, VSPM) AN-MSA					Project Engineering AP-DD					Project Engineering AP-Procurement					Project Engineering AP-Construction																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
SW1A0101	253	22DEC05	22DEC06	0.00	P1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW1B5B4A	95	16JUL03	28NOV03	0.00	P1																					
SW1B5B5A	30	01DEC03	14JAN04	0.00	P1																					
SW1B5C1A	124	01OCT02	31MAR03	0.00	P1																					
SW1B5C2A	185	04JUN03	27FEB04	0.00	P1																					
SW1B5C3A	284	03OCT03	18NOV04	0.00	P1																					
SW1B5C4A	75	01MAR04	14JUN04	0.00	P1																					
SW1B5C5A	30	15JUN04	27JUL04	0.00	P1																					
SW1B5D1A	44	01OCT01	03DEC01	0.00	P1																					
SW1B5D2A	95	04DEC01	19APR02	0.00	P1																					
SW1B5D3A	116	22APR02	03OCT02	0.00	P1																					
SW1B5D4A	40	04OCT02	02DEC02	0.00	P1																					
SW1B5D5A	30	03DEC02	16JAN03	0.00	P1																					
SW1B5E1A	44	12NOV01	17JAN02	0.00	P1																					
SW1B5E2A	60	16JAN02	12APR02	0.00	P1																					
SW1B5E3A	112	15APR02	20SEP02	0.00	P1																					
SW1B5E4A	40	23SEP02	15NOV02	0.00	P1																					
SW1B5E5A	30	18NOV02	03JAN03	0.00	P1																					
SW1B5F1A	60	01OCT02	27DEC02	0.00	P1																					
SW1B5F1A01	60	01OCT99	29DEC99	0.00	P1																					
SW1B5F1A02	10	30DEC99	13JAN00	0.00	P1																					
SW1B5F1A03	5	14JAN00	26JAN00	0.00	P1																					
SW1B5F1A04	2	21JAN00	24JAN00	0.00	P1																					
SW1B5F2A	125	30DEC02	25JUN03	0.00	P1																					
SW1B5F3A	60	26JUN03	19SEP03	0.00	P1																					
SW1B5F4A	40	22SEP03	14NOV03	0.00	P1																					
SW1B5F5A	20	17NOV03	18DEC03	0.00	P1																					
SW1B5F7A	105	01OCT02	04MAR03	0.00	P1																					
SW1B5F8A	269	01OCT03	22OCT04	0.00	P1																					
SW1B5F9A	5	25OCT04	29OCT04	0.00	P1																					
SW1B5FAA	5	01NOV04	05NOV04	0.00	P1																					
SW1B5G1A	105	24JUL00	20DEC00	0.00	P1																					
SW1B5G2A	125	01OCT01	01APR02	0.00	P1																					
SW1B5G3A	84	04SEP02*	06JAN03	0.00	P1																					
SW1B5G4A	50	28JAN03	09APR03	0.00	P1																					

			FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
			Project Engineering DCRT-MSA																				
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																		
SW1BSG5A	30	08APR03	20MAY03	0.00	P1																		
SW1CSA1A	105	24FEB00	21JUL00	0.00	P1	SE Management (Vent, 3 Pits) AN-DD																	
SW1CSA2A	185	02APR01	21DEC01	0.00	P1	SE Management (Vent, 3 Pits) AN- Procurement																	
SW1CSA3A	297	31JAN02	04APR03	0.00	P1	SE Management (Vent, 3 Pits) AN- Construction																	
SW1CSA4A	40	31MAR03	23MAY03	0.00	P1	SE Management (Vent, 3 Pits) AN- TTA																	
SW1CSA5A	55	27MAY03	12AUG03	0.00	P1	SE Management (Vent, 3 Pits) AN- MSA																	
SW1CSA6A	185	17JAN03	08OCT03	0.00	P1	SE Management ("P" Pits, VSPM) AN- Construction																	
SW1CSA8A	30	09OCT03	19NOV03	0.00	P1	SE Management ("P" Pits, VSPM) AN- TTA																	
SW1CSAAA	35	09OCT03	26NOV03	0.00	P1	SE Management ("P" Pits, VSPM) AN- MSA																	
SW1CSB1A	128	07MAY01	05NOV01	0.00	P1	SE Management AP-DD																	
SW1CSB2A	185	06NOV01	01AUG02	0.00	P1	SE Management AP- Procurement																	
SW1CSB3A	218	14MAY02	26MAR03	0.00	P1	SE Management AP- Construction																	
SW1CSB4A	95	16JUL03	28NOV03	0.00	P1	SE Management AP- TTA																	
SW1CSB5A	30	01DEC03	14JAN04	0.00	P1	SE Management AP- MSA																	
SW1CSC1A	124	01OCT02	31MAR03	0.00	P1	SE Management AW-DD																	
SW1CSC2A	185	04JUN03	27FEB04	0.00	P1	SE Management AW- Procurement																	
SW1CSC3A	284	03OCT03	18NOV04	0.00	P1	SE Management AW- Construction																	
SW1CSC4A	75	01MAR04	14JUN04	0.00	P1	SE Management AW- TTA																	
SW1CSC5A	30	15JUN04	27JUL04	0.00	P1	SE Management AW- MSA																	
SW1CSD1A	44	01OCT01	03DEC01	0.00	P1	SE Management AY-DD																	
SW1CSD2A	95	04DEC01	19APR02	0.00	P1	SE Management AY- Procurement																	
SW1CSD3A	116	22APR02	03OCT02	0.00	P1	SE Management AY- Construction																	
SW1CSD4A	40	04OCT02	02DEC02	0.00	P1	SE Management AY- TTA																	
SW1CSD5A	30	03DEC02	16JAN03	0.00	P1	SE Management AY- MSA																	
SW1CSE1A	44	12NOV01	17JAN02	0.00	P1	SE Management AZ-DD																	
SW1CSE2A	80	18JAN02	12APR02	0.00	P1	SE Management AZ- Procurement																	
SW1CSE3A	112	16APR02	23SEP02	0.00	P1	SE Management AZ- Construction																	
SW1CSE4A	40	24SEP02	18NOV02	0.00	P1	SE Management AZ- TTA																	
SW1CSE5A	30	19NOV02	06JAN03	0.00	P1	SE Management AZ- MSA																	
SW1CSF1A	60	01OCT02	27DEC02	0.00	P1	SE Management (Annulus Vent) SY-DD																	
SW1CSF1A01	10	30DEC02	13JAN03	0.00	P1	Internal Review of PDS																	
SW1CSF1A02	5	14JAN03	20JAN03	0.00	P1	Incorporate Comments on PDS																	
SW1CSF1A03	2	21JAN03	22JAN03	0.00	P1	Release PDS																	
SW1CSF2A	125	30DEC02	25JUN03	0.00	P1	SE Management (Annulus Vent) SY- Procurement																	

				FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
SW1CSF3A	60	24JUN03	19SEP03	0.00	P1	SE Management (Annulus Vent) SY- Construction																		
SW1CSF4A	40	22SEP03	14NOV03	0.00	P1	SE Management (Annulus Vent) SY- TTA																		
SW1CSF5A	20	17NOV03	16DEC03	0.00	P1	SE Management (Annulus Vent) SY- MSA																		
SW1CSF7A	105	01OCT02	04MAR03	0.00	P1	SE Management (Pits) SY-DD																		
SW1CSF8A	289	01OCT03	22OCT04	0.00	P1	SE Management (Pits) SY- Construction																		
SW1CSF9A	5	25OCT04	29OCT04	0.00	P1	SE Management (Pits) SY- TTA																		
SW1CSG1A	105	24JUL00	20DEC00	0.00	P1	SE Management (Pits) SY- MSA																		
SW1CSG2A	125	01OCT01	01APR02	0.00	P1	SE Management DCRT-DD																		
SW1CSG3A	84	04SEP02	06JAN03	0.00	P1	SE Management DCRT- Procurement																		
SW1CSG4A	50	26JAN03	08APR03	0.00	P1	SE Management DCRT- Construction																		
SW1CSG5A	30	09APR03	20MAY03	0.00	P1	SE Management DCRT- TTA																		
SW1CSK1A	137	23FEB00*	05SEP00	0.00	P1	SE Management DCRT- MSA																		
SW1CSK2A	251	06SEP00	04SEP01	0.00	P1	SE Risk Management FY 2000																		
SW1CSK3A	252	05SEP01	04SEP02	0.00	P1	SE Risk Management FY 2001																		
SW1CSK4A	252	05SEP02	04SEP03	0.00	P1	SE Risk Management FY 2002																		
SW1CSK5A	253	05SEP03	03SEP04	0.00	P1	SE Risk Management FY 2003																		
SW1CSK6B	178	07SEP04	18MAY05	0.00	P1	SE Risk Management FY 2004																		
SW1D5A1A	105	24FEB00	21JUL00	0.00	P1	SE Risk Management FY 2005																		
SW1D5A2A	185	02APR01	21DEC01	0.00	P1	Quality Assurance (Vent, 3 Pits) AN- Procurement																		
SW1D5A3A	297	31JAN02	04APR03	0.00	P1	Quality Assurance (Vent, 3 Pits) AN- Constructio																		
SW1D5A4A	40	31MAR03	23MAY03	0.00	P1	Quality Assurance (Vent, 3 Pits) AN - TTA																		
SW1D5A5A	55	27MAY03	12AUG03	0.00	P1	Quality Assurance (Vent, 3 Pits) AN - MSA																		
SW1D5A8A	185	17JAN03	08OCT03	0.00	P1	Quality Assurance ("P" Pits, VSPM) AN- Construct																		
SW1D5A9A	30	09OCT03	19NOV03	0.00	P1	Quality Assurance ("P" Pits, VSPM) AN - TTA																		
SW1D5AAA	35	09OCT03	29NOV03	0.00	P1	Quality Assurance ("P" Pits, VSPM) AN - MSA																		
SW1D5B1A	128	07MAY01	05NOV01	0.00	P1	Quality Assurance AP- DD																		
SW1D5B2A	185	08NOV01	01AUG02	0.00	P1	Quality Assurance AP- Procurement																		
SW1D5B3A	218	14MAY02	26MAR03	0.00	P1	Quality Assurance AP- Construction																		
SW1D5B4A	95	16JUL03	26NOV03	0.00	P1	Quality Assurance AP - TTA																		
SW1D5B5A	30	01DEC03	14JAN04	0.00	P1	Quality Assurance AP - MSA																		
SW1D5C1A	124	01OCT02	31MAR03	0.00	P1	Quality Assurance AW- DD																		
SW1D5C2A	185	04JUN03	27FEB04	0.00	P1	Quality Assurance AW- Procurement																		
SW1D5C3A	284	03OCT03	16NOV04	0.00	P1	Quality Assurance AW- Construction																		

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW1DSC4A	75	01MAR04	14JUN04	0.00	P1																					
SW1DSC5A	30	15JUN04	27JUL04	0.00	P1																					
SW1DSD1A	44	01OCT01	03DEC01	0.00	P1																					
SW1DSD2A	95	04DEC01	19APR02	0.00	P1																					
SW1DSD3A	116	22APR02	03OCT02	0.00	P1																					
SW1DSD4A	40	04OCT02	02DEC02	0.00	P1																					
SW1DSD5A	30	03DEC02	16JAN03	0.00	P1																					
SW1DSE1A	44	12NOV01	17JAN02	0.00	P1																					
SW1DSE2A	60	21JAN02	15APR02	0.00	P1																					
SW1DSE3A	112	16APR02	23SEP02	0.00	P1																					
SW1DSE4A	40	24SEP02	18NOV02	0.00	P1																					
SW1DSE5A	30	19NOV02	06JAN03	0.00	P1																					
SW1DSF1A	60	01OCT02	27DEC02	0.00	P1																					
SW1DSF2A	125	30DEC02	25JUN03	0.00	P1																					
SW1DSF3A	60	26JUN03	19SEP03	0.00	P1																					
SW1DSF4A	40	22SEP03	14NOV03	0.00	P1																					
SW1DSF5A	20	17NOV03	18DEC03	0.00	P1																					
SW1DSF7A	105	01OCT02	04MAR03	0.00	P1																					
SW1DSF8A	269	01OCT03	22OCT04	0.00	P1																					
SW1DSF9A	5	25OCT04	26OCT04	0.00	P1																					
SW1DSFAA	5	01NOV04	05NOV04	0.00	P1																					
SW1DSG1A	105	24JUL00	20DEC00	0.00	P1																					
SW1DSG2A	125	01OCT01	01APR02	0.00	P1																					
SW1DSG3A	84	04SEP02	06JAN03	0.00	P1																					
SW1DSG4A	50	26JAN03	08APR03	0.00	P1																					
SW1DSG5A	30	09APR03	20MAY03	0.00	P1																					
SW244.AOP	273	21DEC00	23JAN02	0.00	P1																					
SW244.NOC1	147	21DEC00	23JUL01	0.00	P1																					
SW244.NOC2	168	21DEC00	21AUG01	0.00	P1																					
SW2510012J	252	01OCT02	30SEP03	107,573.94	P1																					
SW2510012Y	250	01OCT03	27SEP04	109,682.05	P1																					
SW2510014A	252	01OCT02	30SEP03	2,082,635.38	P1																					
SW2510015B	154	24FEB00	28SEP00	71,608.47	P1																					
SW2510015C	154	24FEB00	29SEP00	29,484.95	P1																					

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
SW251001SD	154	24FEB00	29SEP00	31,831.42	P1	Quality Assurance-AN																				
SW251001SE	154	24FEB00	29SEP00	4,472.12	P1	Environmental Support of DD - AN																				
SW251001SF	154	24FEB00	29SEP00	27,728.46	P1	Safety Analysis-AN																				
SW251001SK	251	02OCT00	28SEP01	151,480.92	P1	Project Engineering-AN																				
SW251001SL	252	01OCT01	30SEP02	149,768.48	P1	Project Engineering-AN																				
SW251001SM	252	01OCT02	30SEP03	176,378.80	P1	Project Engineering-AN																				
SW251001SN	253	01OCT03	30SEP04	26,183.51	P1	Project Engineering-AN																				
SW251001SP	29	01OCT04	10NOV04	17,498.68	P1	Project Engineering-AN																				
SW251001SB	37	08AUG01	28SEP01	21,397.28	P1	Project Engineering-AP																				
SW251001SC	37	08AUG01	28SEP01	8,826.52	P1	Systems Engineering-AP																				
SW251001SD	37	08AUG01	28SEP01	9,529.60	P1	Quality Assurance-AP																				
SW251001SE	37	08AUG01	28SEP01	1,341.74	P1	Environmental Support of DD																				
SW251001SF	37	08AUG01	28SEP01	8,253.32	P1	Safety Analysis-AP																				
SW251001SA	170	24JAN00	21SEP00	59,772.30	P1	Safety Analysis-SY (Annulus Vent) DD, Proc. Cons																				
SW251001TA	251	02OCT00	28SEP01	62,398.10	P1	Systems Engineering-AN																				
SW251001TB	252	01OCT00	29SEP00	1,826,650.60	P1	Project Management -FY00																				
SW251001AB	15	11SEP00	29SEP00	1,799,000.00	P1	LI Contingency-FY00 PH-1																				
SW251001AC	251	02OCT00	28SEP01	1,826,642.14	P1	Project Management -FY01																				
SW251001AD	15	10SEP01	28SEP01	8,320,050.00	P1	LI Contingency-FY01 PH-1																				
SW251001AE	252	01OCT01	30SEP02	1,826,635.47	P1	Project Management -FY02																				
SW251001AF	15	10SEP02	30SEP02	3,740,000.00	P1	LI Contingency - FY02 PH-1																				
SW251001AG	61	01OCT02	30DEC02	394,987.99	P1	Project Management -FY03																				
SW251001AH	15	08DEC02	30DEC02	6,202,050.00	P1	LI Contingency - FY03 PH-1																				
SW251001AJ	0		25MAR03	0.00	P1	Milestone: W-314 Phase 1 Complete																				
SW251001AK	0		14JUN05	0.00	P1	Milestone: W-314 Complete (End)																				
SW251001AN	0	01OCT99		0.00	P1	MS: M-43-13 Start Construction in 2nd Farm																				
SW251001AP	0	03JUL00		0.00	P1	MS: M-43-14 Start Construction in 3rd Farm																				
SW251001AQ	0	12APR01		0.00	P1	MS: M-43-15 Start Construction in 4th Farm																				
SW251001AR	0	24APR02		0.00	P1	MS: M-43-16 Start Construction in 5th Farm																				
SW251001AS	0		16OCT03	0.00	P1	MS: M-43-00 Complete TF Upgrades																				
SW251001AT	0	03JUL00		0.00	P1	MS: M-43-14 Contractor Deliverable																				
SW251001B1	252	01OCT01	30SEP02	67,286.57	P1	Systems Engineering-AN																				
SW251001BA	227	01OCT99	24AUG00	7,556.26	P1	Project Engineering-MPS Design (FY00)																				
SW251001BB	251	02OCT00	28SEP01	212,057.29	P1	Project Engineering-MPS Construction FY01																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW251001BC	191	20DEC00	28SEP01	138,815.83	P1	Project Engineering - AN Construction - FY01																				
SW251001BD	63	03JUL00	28SEP00	38,568.90	P1	Project Engineering - AZ Construction FY00																				
SW251001BE	60	24MAR00	16JUN00	34,711.99	P1	Project Engineering - AZ Procurement FY00																				
SW251001BF	251	02OCT00	28SEP01	182,226.85	P1	Project Engr - 200 East WTS Construction FY00																				
SW251001BG	147	06MAR00	29SEP00	120,872.98	P1	Project Engineering-AW Design FY00																				
SW251001BH	119	12APR01	28SEP01	127,117.12	P1	Project Engineering-AW Construction FY01																				
SW251001BJ	252	01OCT99	29SEP00	148,891.43	P1	Project Engineering-AY Construction FY00																				
SW251001BK	30	01OCT99	11NOV99	17,067.70	P1	Project Engineering-AY Procurement FY00																				
SW251001BL	90	06NOV00*	19MAR01	130,455.54	P1	Project Engineering-AP Design FY01																				
SW251001BM	111	20MAR01	23AUG01	59,408.58	P1	Project Engineering-AP Construction FY01																				
SW251001BN	119	01OCT99	23MAR00	75,438.10	P1	Project Engineering-AZ DD FY00																				
SW251001BP	109	01OCT99	09MAR00	66,641.38	P1	Project Engineering-AY DD FY00																				
SW251001BQ	251	02OCT00	28SEP01	153,449.83	P1	Project Engineering - AZ Construction FY01																				
SW251001BR	38	01OCT01	21NOV01	86,197.41	P1	Project Engineering - AZ Construction FY02																				
SW251001BS	252	01OCT01	30SEP02	211,215.89	P1	Project Engineering-APS Construction FY02																				
SW251001BT	148	01OCT01	02MAY02	107,565.98	P1	Project Engineering - AN Construction -FY02																				
SW251001BU	155	01OCT01	13MAY02	100,823.76	P1	Project Engr - 200 East WTS Construction FY01																				
SW251001BV	236	01OCT01	06SEP02	139,530.05	P1	Project Engineering-AW Construction FY02																				
SW251001BW	236	02OCT00	07SEP01	141,804.18	P1	Project Engineering-AY Construction FY01																				
SW251001BX	149	01MAR02*	30SEP02	79,753.58	P1	Project Engineering-AP Construction FY02																				
SW251001BY	15	02OCT00	20OCT00	12,489.04	P1	Project Engineering-AW Design FY01																				
SW251001C1	252	01OCT02	30SEP03	85,170.03	P1	Systems Engineering-AN																				
SW251001CA	252	01OCT99	29SEP00	321,844.40	P1	Systems Engineering-FY00																				
SW251001CB	251	02OCT00	28SEP01	321,650.14	P1	Systems Engineering-FY01																				
SW251001CD	252	01OCT01	30SEP02	321,841.56	P1	Systems Engineering-FY02																				
SW251001CE	61	01OCT02	30DEC02	75,872.48	P1	Systems Engineering-FY03																				
SW251001D1	253	01OCT03	30SEP04	13,719.85	P1	Systems Engineering-AN																				
SW251001D2	29	01OCT04	10NOV04	15,770.87	P1	Systems Engineering-AN																				
SW251001DB	252	01OCT99	28SEP00	329,677.01	P1	QA Support - FY00																				
SW251001DC	251	02OCT00	28SEP01	329,661.44	P1	QA Support - FY01																				
SW251001DD	252	01OCT01	30SEP02	329,662.68	P1	QA Support - FY02																				
SW251001DE	61	01OCT02	30DEC02	80,035.69	P1	QA Support - FY03																				
SW251001E5	251	02OCT00	28SEP01	67,365.77	P1	Quality Assurance-AN																				
SW251001E6	252	01OCT01	30SEP02	75,200.85	P1	Quality Assurance-AN																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW251001E7	252	01OCT02	30SEP03	113,159.77	P1					Quality Assurance-AN																
SW251001E8	251	02OCT00	28SEP01	34,868.04	P1					Environmental Support of DD - AN																
SW251001E9	252	01OCT01	30SEP02	6,953.22	P1					Environmental Support of Construction- AN																
SW251001EA	252	01OCT02	30SEP03	1,793.30	P1					Environmental Support of Construction- AN																
SW251001EB	253	01OCT03	30SEP04	8,262.82	P1					Environmental Support of Construction- AN																
SW251001EC	24	01OCT04	03NOV04	1,887.21	P1					Environmental Support of Construction- AN																
SW251001ED	253	01OCT03	30SEP04	15,774.52	P1					Quality Assurance-AN																
SW251001EE	29	01OCT04	10NOV04	20,840.14	P1					Quality Assurance-AN																
SW251001EM	0		10NOV04	0.00	P1					Complete AN-Farm Upgrades																
SW251001F1	251	02OCT00	28SEP01	58,700.04	P1					Safety Analysis-AN																
SW251001F2	252	01OCT01	30SEP02	53,580.89	P1					Safety Analysis-AN																
SW251001F3	252	01OCT02	30SEP03	0.00	P1					Safety Analysis-AN																
SW251001F4	253	01OCT03	30SEP04	9,246.18	P1					Safety Analysis-AN																
SW251001XA	1	28SEP01	28SEP01	420,400.00	P1					Capital Escalation Adjustment -FY01																
SW251001XB	1	30SEP02	30SEP02	-2,306,800.00	P1					Capital Escalation Adjustment -FY02																
SW251001XC	1	30SEP03	30SEP03	-1,558,100.00	P1					Capital Escalation Adjustment -FY03																
SW251001XD	1	30SEP04	30SEP04	-2,459,700.00	P1					Capital Escalation Adjustment -FY04																
SW251001XE	1	14JUN05	14JUN05	-947,300.00	P1					Capital Escalation Adjustment -FY05																
SW2510020J	252	01OCT02	30SEP03	135,588.64	P1					Project Engineering-AW																
SW2510020K	252	01OCT02	30SEP03	55,928.28	P1					Systems Engineering-AW																
SW2510020L	252	01OCT02	30SEP03	80,374.05	P1					Quality Assurance-AW																
SW2510021B	73	01OCT02	16JAN03	30,804.25	P1					Project Engineering-AY																
SW2510021C	252	01OCT01	30SEP02	50,216.43	P1					Systems Engineering-AY																
SW2510021D	252	01OCT01	30SEP02	78,349.01	P1					Quality Assurance-AY																
SW2510021M	252	01OCT02	30SEP03	20,898.32	P1					Permits-AW																
SW2510021N	252	01OCT02	30SEP03	52,440.67	P1					Safety Analysis-AW																
SW2510022E	252	01OCT01	30SEP02	21,287.13	P1					Permits-AY																
SW2510022F	252	01OCT01	30SEP02	59,504.10	P1					Safety Analysis-AY																
SW2510024B	222	12NOV01	30SEP02	158,714.87	P1					Project Engineering-AZ																
SW2510024C	222	12NOV01	30SEP02	47,285.89	P1					Systems Engineering-AZ																
SW2510024D	222	12NOV01	30SEP02	72,128.86	P1					Quality Assurance-AZ																
SW2510024J	49	24JUL00	29SEP00	204,087.21	P1					Project Engineering-244S-DCRT																
SW2510024K	49	24JUL00	29SEP00	13,931.08	P1					Systems Engineering-244S-DCRT																
SW2510024L	49	24JUL00	29SEP00	15,026.84	P1					Quality Assurance-244S-DCRT																

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW2510028E	222	12NOV01	30SEP02	21,294.90	P1	Environmental Support of DD																				
SW2510025F	216	12NOV01	20SEP02	59,502.19	P1	Safety Analysis-AZ																				
SW2510025M	49	24JUL00	29SEP00	2,013.92	P1	Permits-24AS-DCRT																				
SW2510025N	49	24JUL00	29SEP00	13,050.59	P1	Safety Analysis-24AS-DCRT																				
SW25100270	54	02OCT00	18DEC00	33,106.47	P1	Project Engineering-SY (Annulus Vent)																				
SW2510027T	252	01OCT02	30SEP03	32,345.39	P1	Project Engineering-SY (Plis)																				
SW2510027U	252	01OCT02	30SEP03	13,351.20	P1	Quality Assurance-SY (Annulus Vent)																				
SW2510027V	176	24JAN00	29SEP00	74,437.54	P1	Systems Engineering-SY Farm (Plis)																				
SW2510027W	54	02OCT00	18DEC00	39,654.03	P1	Quality Assurance-SY (Annulus Vent)																				
SW2510027X	176	24JAN00	29SEP00	67,994.58	P1	Systems Engineering-SY Farm (Annulus Vent)																				
SW2510027Y	54	02OCT00	18DEC00	29,878.05	P1	Systems Engineering-SY Farm (Annulus Vent)																				
SW2510027Z	176	24JAN00	29SEP00	180,820.88	P1	Project Engineering-SY (Annulus Vent)																				
SW2510028A	176	24JAN00	29SEP00	28,898.37	P1	Environmental Support of DD (Annulus Vent)																				
SW2510028B	34	02OCT00	18NOV00	1,746.09	P1	Environmental Support of DD (Annulus Vent)																				
SW2510028A	252	01OCT99	29SEP00	89,315.28	P1	Permitting Support - FY00																				
SW2510028B	251	02OCT00	28SEP01	89,595.25	P1	Permitting Support - FY01																				
SW2510028C	252	01OCT01	30SEP02	73,872.12	P1	Permitting Support - FY02																				
SW2510028B	227	01OCT99	24JUG00	10,969.95	P1	Safety Analysis - NPS Design (FY00)																				
SW2510028D	191	29DEC00	28SEP01	14,340.51	P1	Safety Analysis - AN 101/4 Construction FY01																				
SW2510028E	63	03JUL00	28SEP00	6,158.31	P1	Safety Analysis - AZ Construction FY00																				
SW2510028F	251	02OCT00	28SEP01	29,418.86	P1	Safety Analysis -200 East WTS Construction FY01																				
SW2510028G	147	08MAR00	29SEP00	41,543.62	P1	Safety Analysis - AW Design FY00																				
SW2510028H	119	12APR01	28SEP01	21,998.88	P1	Safety Analysis - AW Construction FY01																				
SW2510028J	252	01OCT99	29SEP00	22,398.87	P1	Safety Analysis - AY Construction FY00																				
SW2510028K	90	08NOV00	18MAR01	46,154.52	P1	Safety Analysis - AP Design FY01																				
SW2510028L	111	20MAR01	23JUG01	19,691.82	P1	Safety Analysis - AP Construction FY01																				
SW2510028N	119	01OCT99	23MAR00	46,125.66	P1	Safety Analysis - AZ DD Update FY00																				
SW2510028P	169	01OCT99	09MAR00	46,075.88	P1	Safety Analysis - AY DD Update FY00																				
SW2510028Q	148	01OCT01	02MAY02	11,116.62	P1	Safety Analysis - AN 101/4 Construction FY02																				
SW2510028R	251	02OCT00	28SEP01	25,483.16	P1	Safety Analysis - AZ Construction FY01																				
SW2510028S	38	01OCT01	21NOV01	14,315.12	P1	Safety Analysis - AZ Construction FY02																				
SW2510028T	155	01OCT01	13MAY02	18,162.68	P1	Safety Analysis -200 East WTS Construction FY02																				
SW2510028U	131	02OCT00	10APR01	4,467.22	P1	Safety Analysis - AW Design FY01																				
SW2510028V	236	01OCT01	06SEP02	24,146.35	P1	Safety Analysis - AW Construction FY02																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SWZ51002BW	236	02OCT00	07SEP01	22,114.22	P1																					
SWZ51002BX	149	01MAR02*	30SEP02	28,439.38	P1																					
SWZ51002BY	251	02OCT00	28SEP01	22,991.15	P1																					
SWZ51002BZ	252	01OCT01	30SEP02	23,105.30	P1																					
SWZ51003CA	252	01OCT00	28SEP00	592,998.04	P1																					
SWZ51003CB	251	02OCT00	28SEP01	593,017.83	P1																					
SWZ51003CC	252	01OCT01	30SEP02	592,877.40	P1																					
SWZ51003CD	61	01OCT02	30DEC02	114,104.37	P1																					
SWZ51003CG	15	11SEP00	28SEP00	515,050.00	P1																					
SWZ51003CH	15	10SEP01	28SEP01	918,000.00	P1																					
SWZ51003CJ	20	03SEP02	30SEP02	469,800.00	P1																					
SWZ51003CK	20	27NOV02	30DEC02	28,800.00	P1																					
SWZ51003MA	15	11SEP00	28SEP00	123,998.61	P1																					
SWZ51003MB	15	10SEP01	28SEP01	123,355.39	P1																					
SWZ51003MC	15	10SEP02	30SEP02	123,539.67	P1																					
SWZ51003MD	15	06DEC02	30DEC02	51,249.52	P1																					
SWZ51003P5	252	01OCT00	28SEP00	1,940,991.53	P1																					
SWZ51003XA	1	28SEP01*	28SEP01	-118,500.00	P1																					
SWZ51003XB	1	30SEP02*	30SEP02	-457,900.00	P1																					
SWZ51003XC	1	30SEP03*	30SEP03	-457,900.00	P1																					
SWZ51003XD	1	30SEP04*	30SEP04	-334,980.00	P1																					
SWZ51003XE	1	14JUN05*	14JUN05	-296,700.00	P1																					
SWZ5100A50	253	01OCT03	30SEP04	2,683,884.88	P1																					
SWZ5100A51	178	01OCT04	14JUN05	2,302,864.58	P1																					
SWZ5100AQ	0	12APR01		0.00	P1																					
SWZ5100C01	64	01OCT02	03JAN03	25,810.42	P1																					
SWZ5100C10	64	01OCT02	03JAN03	23,110.17	P1																					
SWZ5100C15	64	01OCT02	03JAN03	30,888.25	P1																					
SWZ5100C20	34	01OCT02	15NOV02	3,417.39	P1																					
SWZ5100D04	252	01OCT01	30SEP02	175,952.13	P1																					
SWZ5100D06	253	01OCT03	30SEP04	170,931.08	P1																					
SWZ5100D07	178	01OCT04	14JUN05	203,907.60	P1																					
SWZ5100D15	73	01OCT02	14JAN03	26,482.34	P1																					
SWZ5100D23	73	01OCT02	16JAN03	35,354.25	P1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25100E15	43	01OCT02	02DEC02	3,413.55	P1				Permits-AW																	
SW25100F01	3	01OCT02	03OCT02	0.00	P1				Safety Analysis-AW																	
SW25100G01	251	02OCT00	28SEP01	234,651.08	P1				Project Engineering-244S-DCRT																	
SW25100G02	252	01OCT01	30SEP02	273,803.31	P1				Project Engineering-244S-DCRT																	
SW25100G03	36	01OCT02	19NOV02	25,362.89	P1				Project Engineering-244S-DCRT																	
SW25100G04	251	02OCT00	28SEP01	16,008.12	P1				Systems Engineering-244S-DCRT																	
SW25100G05	252	01OCT01	30SEP02	139,081.99	P1				Systems Engineering-244S-DCRT																	
SW25100G06	36	01OCT02	19NOV02	22,911.42	P1				Systems Engineering-244S-DCRT																	
SW25100G10	251	02OCT00	28SEP01	17,017.09	P1				Quality Assurance-244S-DCRT																	
SW25100G11	252	01OCT01	30SEP02	162,137.18	P1				Quality Assurance-244S-DCRT																	
SW25100G12	36	01OCT02	19NOV02	30,433.39	P1				Quality Assurance-244S-DCRT																	
SW25100G20	251	02OCT00	28SEP01	2,273.05	P1				Permits-244S-DCRT																	
SW25100G21	252	01OCT01	30SEP02	50,015.77	P1				Permits-244S-DCRT																	
SW25100G22	80	01OCT02	27JAN03	4,288.00	P1				Permits-244S-DCRT																	
SW25100G30	251	02OCT00	28SEP01	15,012.10	P1				Safety Analysis-244S-DCRT																	
SW25100G31	208	01OCT01	29JUL02	85,255.17	P1				Safety Analysis-244S-DCRT																	
SW25100H30	253	01OCT03	30SEP04	70,504.67	P1				Systems Engineering-AW																	
SW25100H31	176	01OCT04	14JUN05	168,161.85	P1				Systems Engineering-AW																	
SW25100H40	253	01OCT03	30SEP04	76,111.67	P1				Quality Assurance-AW																	
SW25100H41	176	01OCT04	14JUN05	220,014.80	P1				Quality Assurance-AW																	
SW25100H4M	0		14JUN05	0.00	P1				Complete AW-Farm Upgrades																	
SW25100H50	253	01OCT03	30SEP04	32,072.59	P1				Permits-AW																	
SW25100H51	146	01OCT04	02MAY05	8,618.35	P1				Permits-AW																	
SW25100H60	253	01OCT03	30SEP04	66,114.27	P1				Safety Analysis-AW																	
SW25100H61	71	01OCT04	14JAN05	12,550.46	P1				Safety Analysis-AW																	
SW25100M40	253	01OCT03	30SEP04	152,134.75	P1				Project Engineering-SY (Plits)																	
SW25100M41	26	01OCT04	05NOV04	113,153.17	P1				Project Engineering-SY (Plits)																	
SW25100M50	253	01OCT03	30SEP04	71,131.18	P1				Systems Engineering-SY Farm (Plits)																	
SW25100M51	26	01OCT04	05NOV04	97,924.28	P1				Systems Engineering-SY Farm (Plits)																	
SW25100M60	253	01OCT03	30SEP04	76,781.67	P1				Quality Assurance-SY (Plits)																	
SW25100M61	26	01OCT04	05NOV04	128,972.22	P1				Quality Assurance-SY (Plits)																	
SW25100M62	252	01OCT02	30SEP03	14,795.80	P1				Quality Assurance-SY (Plits)																	
SW25100M70	251	02OCT02	30SEP03	16,452.19	P1				Environmental Support of Construction (Plits)																	
SW25100M71	253	01OCT03	30SEP04	11,419.60	P1				Environmental Support of Construction (Plits)																	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW25100M72	21	01OCT04	29OCT04	2,528.83	P1																					
SW25100N01	105	01OCT02	04MAR03	12,510.16	P1																					
SW25100N02	253	01OCT03	30SEP04	86,882.26	P1																					
SW25100N03	16	01OCT04	22OCT04	4,220.16	P1																					
SW25100Q01	252	01OCT01	30SEP02	186,145.34	P1																					
SW25100Q02	252	01OCT02	30SEP03	194,176.51	P1																					
SW25100Q03	147	01OCT03	30APR04	184,244.87	P1																					
SW25100Q05	252	01OCT01	30SEP02	88,543.83	P1																					
SW25100Q06	253	01OCT02	01OCT03	80,374.11	P1																					
SW25100Q07	147	02OCT03	03MAY04	157,833.32	P1																					
SW25100R01	252	01OCT01	30SEP02	73,990.89	P1																					
SW25100R02	253	01OCT02	01OCT03	86,764.38	P1																					
SW25100R03	147	02OCT03	03MAY04	208,071.81	P1																					
SW25100R04	252	01OCT01	30SEP02	33,816.77	P1																					
SW25100R05	252	01OCT02	30SEP03	19,429.00	P1																					
SW25100R06	116	01OCT03	22MAR04	5,718.05	P1																					
SW25100R10	252	01OCT01	30SEP02	64,157.49	P1																					
SW25100R11	252	01OCT02	30SEP03	75,237.63	P1																					
SW25100R12	22	01OCT03	30OCT03	6,168.64	P1																					
SW25100S01	155	23FEB00*	29SEP00	9,282.03	P1																					
SW25100S02	251	02OCT00	24SEP01	8,818.59	P1																					
SW25100S03	252	01OCT01	30SEP02	16,851.34	P1																					
SW25100S04	252	01OCT02	30SEP03	10,771.34	P1																					
SW25100S05	253	01OCT03	30SEP04	9,078.05	P1																					
SW25100S06	89	01OCT04	09FEB05	3,464.47	P1																					
SW25100S10	155	23FEB00	29SEP00	111,877.03	P1																					
SW25100S11	251	02OCT00	24SEP01	111,871.94	P1																					
SW25100S12	252	01OCT01	30SEP02	111,871.83	P1																					
SW25100S13	252	01OCT02	30SEP03	111,871.83	P1																					
SW25100S14	253	01OCT03	30SEP04	111,871.71	P1																					
SW25100S15	176	01OCT04	14JUN05	111,868.30	P1																					
SW25100Y25	10	01SEP00*	15SEP00	958,000.00	P1																					
SW25A5A2A	105	24FEB00	21JUL00	0.00	P1																					
SW25A5A3A	165	02APR01	21DEC01	0.00	P1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SW2ASAAA	297	31JAN02	04APR03	0.00	P1																					
SW2ASABA	40	31MAR03	23MAY03	0.00	P1																					
SW2ASABA	105	24FEB00	21JUL00	0.00	P1																					
SW2ASABA	1	28DEC01	28DEC01	0.00	P1																					
SW2ASABA	185	17JAN03	08OCT03	0.00	P1																					
SW2ASABA	30	31DEC03	11FEB04	0.00	P1																					
SW2ASABA	128	07MAY01	05NOV01	0.00	P1																					
SW2ASABA	185	08NOV01	01AUG02	0.00	P1																					
SW2ASABA	287	14MAY02	04JUN03	0.00	P1																					
SW2ASABA	95	16JUL03	26NOV03	0.00	P1																					
SW2ASABA	124	01OCT02	31MAR03	0.00	P1																					
SW2ASABA	185	04JUN03	27FEB04	0.00	P1																					
SW2ASABA	284	03OCT03	18NOV04	0.00	P1																					
SW2ASABA	75	17NOV04	09MAR05	0.00	P1																					
SW2ASABA	44	10MAR05	10MAY05	0.00	P1																					
SW2ASABA	116	11MAY05	24OCT05	0.00	P1																					
SW2ASABA	40	25OCT05	21DEC05	0.00	P1																					
SW2ASABA	44	12NOV01	17JAN02	0.00	P1																					
SW2ASABA	112	15APR02	20SEP02	0.00	P1																					
SW2ASABA	40	24SEP02	18NOV02	0.00	P1																					
SW2ASABA	60	01OCT02	27DEC02	0.00	P1																					
SW2ASABA	125	30DEC02	25JUN03	0.00	P1																					
SW2ASABA	60	26JUN03	19SEP03	0.00	P1																					
SW2ASABA	40	22SEP03	14NOV03	0.00	P1																					
SW2ASABA	105	01OCT02	04MAR03	0.00	P1																					
SW2ASABA	185	05MAR03	21NOV03	0.00	P1																					
SW2ASABA	269	01OCT03	22OCT04	0.00	P1																					
SW2ASABA	5	25OCT04	29OCT04	0.00	P1																					
SW2ASABA	105	24JUL00	20DEC00	0.00	P1																					
SW2ASABA	125	01OCT01	01APR02	0.00	P1																					
SW2ASABA	84	04SEP02	06JAN03	0.00	P1																					
SW2ASABA	50	28JAN03	08APR03	0.00	P1																					
SW2ASABA	137	23FEB00	05SEP00	0.00	P1																					
SW2ASABA	251	06SEP00	04SEP01	0.00	P1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FX00	FX01	FX02	FX03	FX04	FX05	FX06	FX07	FX08	FX09	FX10	FX11	FX12	FX13	FX14	FX15	FX16	FX17	FX18	FX19	FX20
SW2A5K4A	252	05SEP01	04SEP02	0.00	P1																					
SW2A5K5A	252	05SEP02	04SEP03	0.00	P1																					
SW2A5K6A	253	05SEP03	03SEP04	0.00	P1																					
SW2A5K7A	101	07SEP04	01FEB05	0.00	P1																					
SW2B5A1A	105	24FEB00	21JUL00	0.00	P1																					
SW2B5A2A	185	02APR01	21DEC01	0.00	P1																					
SW2B5A3A	297	31JAN02	04APR03	0.00	P1																					
SW2B5A4A	185	07APR03	30DEC03	0.00	P1																					
SW2B5B1A	128	07MAY01	05NOV01	0.00	P1																					
SW2B5B2A	185	06NOV01	01AUG02	0.00	P1																					
SW2B5B3A	215	14MAY02	21MAR03	0.00	P1																					
SW2B5C1A	124	01OCT02	31MAR03	0.00	P1																					
SW2B5C2A	185	04JUN03	27FEB04	0.00	P1																					
SW2B5C3A	284	03OCT03	16NOV04	0.00	P1																					
SW2B5D1A	44	10MAR05	10MAY05	0.00	P1																					
SW2B5D2A	1	04DEC01	04DEC01	0.00	P1																					
SW2B5D3A	116	11MAY05	24OCT05	0.00	P1																					
SW2B5E1A	44	12NOV01	17JAN02	0.00	P1																					
SW2B5E2A	60	21JAN02	15APR02	0.00	P1																					
SW2B5E3A	112	15APR02	29SEP02	0.00	P1																					
SW2B5F1A	60	01OCT02	27DEC02	0.00	P1																					
SW2B5F2A	125	30DEC02	25JUN03	0.00	P1																					
SW2B5F3A	60	26JUN03	18SEP03	0.00	P1																					
SW2B5F7A	105	01OCT02	04MAR03	0.00	P1																					
SW2B5F8A	269	01OCT03	22OCT04	0.00	P1																					
SW2B5G1A	105	24JUL00	20DEC00	0.00	P1																					
SW2B5G2A	125	01OCT01	01APR02	0.00	P1																					
SW2B5G3A	84	04SEP02	06JAN03	0.00	P1																					
SW3M5F00	252	01OCT02	30SEP03	0.00	P1																					
SW3M5G00	250	01OCT03	27SEP04	0.00	P1																					
SW3P1000	0		05SEP07	0.00	P1																					
SW3P5001	97	01OCT99	22FEB00	0.00	P1																					
SWA001	11	01OCT99	15OCT99	0.00	P1																					
SWA005	20	18OCT99	12NOV99	0.00	P1																					

W314 Phase 2 Complete

Phase II Planning - FY 2000

DEVELOP & SUBMIT SOW/PROPOSAL

DEVELOP ARCHITECTURAL TREE

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
						CLIENT REVIEW ARCHITECTURAL TREE																				
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
SWA010	5	15NOV99	19NOV99	0.00	P1	INCORPORATE CLIENT COMMENTS																				
SWA015	5	22NOV99	30NOV99	0.00	P1	VALVE PIT MANIFOLD																				
SWAF005	10	22DEC99	07JAN00	0.00	P1	TRW INPUT																				
SWAF010	3	10JAN00	12JAN00	0.00	P1	CHECK																				
SWAF020	10	20JAN00	02FEB00	0.00	P1	CLIENT REVIEW																				
SWAF025	3	03FEB00	07FEB00	0.00	P1	FFS COMMENT REVIEWING COMMENTS																				
SWAF027	2	08FEB00	09FEB00	0.00	P1	RDD TRW INCORPORATE COMMENTS																				
SWAF030	5	10FEB00	18FEB00	0.00	P1	APPROVE																				
SWAF035	5	17FEB00	24FEB00	0.00	P1	RELEASE																				
SWAN AOP	272	24JUL00	20AUG01	0.00	P1	Air Operating Permit (AOP)																				
SWAN NOC1	147	24JUL00	17DEC00	0.00	P1	Rad-NOC																				
SWAN NOC2	168	24JUL00	07JAN01	0.00	P1	Non-Rad NOC																				
SWAP AOP	273	06NOV01	06DEC02	0.00	P1	Air Operating Permit (AOP)																				
SWAP NOC1	147	08NOV01	07JUN02	0.00	P1	Rad-NOC																				
SWAP NOC2	168	08NOV01	09JUL02	0.00	P1	Non-Rad NOC																				
SWAW AOP	273	01APR03	28APR04	0.00	P1	Air Operating Permit (AOP)																				
SWAW NOC1	147	01APR03	27OCT03	0.00	P1	Rad-NOC																				
SWAW NOC2	168	01APR03	25NOV03	0.00	P1	Non-Rad NOC																				
SWB005	10	18OCT99	29OCT99	0.00	P1	DRD REVIEW																				
SWB010	10	18OCT99	29OCT99	0.00	P1	O & M PHILOSOPHY REVIEW																				
SWB025	15	18OCT99	03NOV99	0.00	P1	M & CS POS SPEC TEMPLATE & FFBD																				
SWB030	10	01NOV99	12NOV99	0.00	P1	TRANSFER PIPING FFBD																				
SWB035	10	01NOV99	12NOV99	0.00	P1	HVAC FFBD																				
SWB040	10	01NOV99	12NOV99	0.00	P1	PIT LD FFBD																				
SWB045	10	01NOV99	12NOV99	0.00	P1	SPC FFBD																				
SWB050	10	01NOV99	12NOV99	0.00	P1	VALVE PIT MANIFOLD FFBD																				
SWBF005	10	22DEC99	07JAN00	0.00	P1	PIT LEAK DETECTION DEVELOPMENT																				
SWBF010	3	10JAN00	12JAN00	0.00	P1	TRW INPUT																				
SWBF015	5	13JAN00	19JAN00	0.00	P1	CHECK																				
SWBF020	10	20JAN00	02FEB00	0.00	P1	CLIENT REVIEW																				
SWBF025	3	03FEB00	07FEB00	0.00	P1	FFS COMMENT REVIEWING COMMENTS																				
SWBF027	2	08FEB00	09FEB00	0.00	P1	RDD TRW INCORPORATE COMMENTS																				
SWBF030	5	10FEB00	18FEB00	0.00	P1	APPROVE																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
SWDF035	5	17FEB00	24FEB00	0.00	P1	RELEASE																				
SWC005	10	01NOV99	12NOV99	0.00	P1	TRANSFER PIPING OPTIONS																				
SWC010	3	15NOV99	17NOV99	0.00	P1	TP CLERICAL INPUT																				
SWC015	2	18NOV99	19NOV99	0.00	P1	TP CHECK																				
SWC020	20	08NOV99	07DEC99	0.00	P1	M & CS REVISIONS																				
SWC025	5	08DEC99	14DEC99	0.00	P1	M & CS CLERICAL INPUT																				
SWC030	5	15DEC99	21DEC99	0.00	P1	M & CS CHECK																				
SWC035	20	01NOV99	30NOV99	0.00	P1	HVAC DEVELOPMENT																				
SWC040	5	01DEC99	07DEC99	0.00	P1	HVAC CLERICAL INPUT																				
SWC045	5	08DEC99	14DEC99	0.00	P1	HVAC CHECK																				
SWC050	10	15DEC99	30DEC99	0.00	P1	CLIENT REVIEW																				
SWC055	5	03JAN00	07JAN00	0.00	P1	INCORPORATE CLIENT COMMENTS																				
SWC060	5	10JAN00	14JAN00	0.00	P1	APPROVE PDC's																				
SWC065	5	17JAN00	21JAN00	0.00	P1	RELEASE PDC's																				
SWC070	39	24JAN00	17MAR00	0.00	P1	LEVEL M SPEC MATRIX																				
SWCF005	15	22DEC99	14JAN00	0.00	P1	M & CS DEVELOPMENT																				
SWCF010	15	17JAN00	04FEB00	0.00	P1	TRW INPUT																				
SWCF015	5	07FEB00	11FEB00	0.00	P1	CHECK																				
SWCF020	10	14FEB00	28FEB00	0.00	P1	CLIENT REVIEW																				
SWCF025	3	28FEB00	02MAR00	0.00	P1	FFS COMMENT REVIEW/INC COMMENTS																				
SWCF027	3	03MAR00	07MAR00	0.00	P1	ROD TRW INCORPORATE COMMENTS																				
SWCF030	5	08MAR00	14MAR00	0.00	P1	APPROVE																				
SWCF035	5	15MAR00	21MAR00	0.00	P1	RELEASE																				
SWCM099	0		21JAN00	0.00	P1	PDC DEVELOPMENT COMPLETE																				
SWD001	15	01NOV99	19NOV99	0.00	P1	PIPING																				
SWD005	10	01NOV99	12NOV99	0.00	P1	ELECTRICAL																				
SWD010	10	01NOV99	12NOV99	0.00	P1	CIVIL																				
SWD015	20	01NOV99	30NOV99	0.00	P1	HVAC																				
SWD020	20	01NOV99	30NOV99	0.00	P1	M & CS																				
SWD025	5	01DEC99	07DEC99	0.00	P1	CLERICAL INPUTS																				
SWD030	5	08DEC99	14DEC99	0.00	P1	CHECK																				
SWD035	5	15DEC99	21DEC99	0.00	P1	CLIENT REVIEW																				
SWD040	5	22DEC99	30DEC99	0.00	P1	INCORPORATE COMMENTS																				
SWD045	5	03JAN00	07JAN00	0.00	P1	APPROVE PICD																				

						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																					
SWDF000	5	10/JAN/00	14/JAN/00	0.00	P1	RELEASE PICD																				
SWDF005	10	22/DEC/99	07/JAN/00	0.00	P1	SPC DEVELOPMENT																				
SWDF010	2	10/JAN/00	11/JAN/00	0.00	P1	TRW INPUT																				
SWDF015	5	12/JAN/00	18/JAN/00	0.00	P1	CHECK																				
SWDF020	10	19/JAN/00	01/FEB/00	0.00	P1	CLIENT REVIEW																				
SWDF025	2	02/FEB/00	03/FEB/00	0.00	P1	FFS COMMENT REVIEW/INC COMMENTS																				
SWDF027	2	04/FEB/00	07/FEB/00	0.00	P1	RDO TRW INCORPORATE COMMENTS																				
SWDF030	5	08/FEB/00	14/FEB/00	0.00	P1	APPROVE																				
SWDF035	5	15/FEB/00	22/FEB/00	0.00	P1	RELEASE																				
SWEF005	25	22/DEC/99	28/JAN/00	0.00	P1	HVAC DEVELOPMENT																				
SWEF010	15	31/JAN/00	18/FEB/00	0.00	P1	TRW INPUT																				
SWEF015	5	22/FEB/00	28/FEB/00	0.00	P1	CHECK																				
SWEF020	10	29/FEB/00	13/MAR/00	0.00	P1	CLIENT REVIEW																				
SWEF025	5	14/MAR/00	20/MAR/00	0.00	P1	INCORPORATE COMMENTS																				
SWEF030	5	21/MAR/00	27/MAR/00	0.00	P1	APPROVE																				
SWEF035	5	28/MAR/00	03/APR/00	0.00	P1	RELEASE																				
SWF005	10	22/DEC/99	07/JAN/00	0.00	P1	TRANSFER PIPING DEVELOPMENT																				
SWF010	3	10/JAN/00	12/JAN/00	0.00	P1	TRW INPUT																				
SWF015	5	13/JAN/00	19/JAN/00	0.00	P1	CHECK																				
SWF020	10	20/JAN/00	02/FEB/00	0.00	P1	CLIENT REVIEW																				
SWF025	3	03/FEB/00	07/FEB/00	0.00	P1	FFS COMMENT REVIEW/INC COMMENTS																				
SWF027	2	08/FEB/00	09/FEB/00	0.00	P1	INCORPORATE COMMENTS																				
SWF030	5	10/FEB/00	16/FEB/00	0.00	P1	APPROVE																				
SWF035	5	17/FEB/00	24/FEB/00	0.00	P1	RELEASE																				
SWG005	10	22/DEC/99	07/JAN/00	0.00	P1	TRANSFER PIPING																				
SWG010	10	22/DEC/99	07/JAN/00	0.00	P1	VALVE PIT MANIFOLD																				
SWG015	10	22/DEC/99	07/JAN/00	0.00	P1	PIT LEAK DETECTION																				
SWG020	10	22/DEC/99	07/JAN/00	0.00	P1	M & CS																				
SWG025	10	22/DEC/99	07/JAN/00	0.00	P1	SPC																				
SWG030	10	22/DEC/99	07/JAN/00	0.00	P1	HVAC																				
SWG035	5	10/JAN/00	14/JAN/00	0.00	P1	PROVIDE TEXT TO TRW FOR INPUT																				
SWG040	5	17/JAN/00	21/JAN/00	0.00	P1	CHECK																				
SWH005	115	18/OCT/99	03/APR/00	0.00	P1	PROJECT SUPPORT																				
SWM009	0		03/APR/00	0.00	P1	COMPLETE PH.2 SE DOC UPDATE & DD PLANNING																				

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
TW04 Retrieval																									
110.010: Project Mgmt for AZ-101 Process Test																									
T411010A1	252	01OCT99*	29SEP00	825,680.84	P1																				
T411010A2	251	02OCT00	28SEP01	146,167.44	P1																				
120.000: Project Mgmt for W-211																									
T412A00112	252	01OCT98*	29SEP00	921,825.60	P1	W-211 Project Mgmt FY00																			
T412A00113	251	02OCT00	28SEP01	941,520.26	P1	W-211 Project Mgmt FY01																			
T412A00114	252	01OCT01	30SEP02	941,520.26	P1	W-211 Project Mgmt FY02																			
T412A0011P	2,137	01OCT02	28MAR11	7,099,581.24	P1	W-211 Project Mgmt FY03-11																			
T412A001D1	84	01OCT98*	16FEB00	14,886.90	P1	AN-105 Air Permit Package																			
T412A001D2	64	17FEB00	17MAY00	0.00	P1	AN-105 Air Permit Approval																			
T412A001E1	84	01OCT98*	02FEB00	14,886.90	P1	AN-104 Air Permit Package																			
T412A001E2	84	03FEB00	03MAY00	0.00	P1	AN-104 Air Permit Approval																			
T412A001F1	83	01OCT98*	01FEB00	0.00	P1	AZ-102 Air Permit Package																			
T412A001F2	84	02FEB00	02MAY00	0.00	P1	AZ-102 Air Permit Approval																			
T412A00233	145	01OCT98*	28APR00	340,899.93	P1	AB Amendment Package FY00																			
T412A00241	251	02OCT00*	28SEP01	299,073.86	P1	HPT Support to Construction FY01																			
T412A00242	252	01OCT01	30SEP02	498,456.00	P1	HPT Support to Construction FY02																			
T412A00243	1,867	01OCT02	30MAR10	3,433,288.26	P1	HPT Support to Construction FY03-FY10																			
T412A00323	252	01OCT98*	29SEP00	808,879.49	P1	W-211 Design & Construction Support FY00																			
T412A00324	251	02OCT00	28SEP01	851,871.98	P1	W-211 Design & Construction Support FY01																			
T412A00325	252	01OCT01	30SEP02	1,085,590.57	P1	W-211 Design & Construction Support FY02																			
T412A0032P	2,139	01OCT02	30MAR11	7,294,084.57	P1	W-211 Design & Construction Support FY03-11																			
T412A00E1E	1	04SEP01*	04SEP01	0.00	P1	FY 2001 Escalation - Expense																			
T412A00E2E	1	30AUG02	30AUG02	0.00	P1	FY 2002 Escalation - Expense																			
T412A00E3E	1	28AUG03	28AUG03	0.00	P1	FY 2003 Escalation - Expense																			
T412A00E4E	1	28AUG04	28AUG04	0.00	P1	FY 2004 Escalation - Expense																			
T412A00E5E	1	25AUG05	25AUG05	0.00	P1	FY 2005 Escalation - Expense																			
T412A00E6E	1	24AUG06	24AUG06	0.00	P1	FY 2006 Escalation - Expense																			
T412A00E7E	1	24AUG07	24AUG07	0.00	P1	FY 2007 Escalation - Expense																			
T412A00E8E	1	20AUG08	20AUG08	0.00	P1	FY 2008 Escalation - Expense																			
T412A00E9E	1	19AUG09	19AUG09	0.00	P1	FY 2009 Escalation - Expense																			
T412A00EAE	1	18AUG10	18AUG10	0.00	P1	FY 2010 Escalation - Expense																			
T412A00EBE	1	17MAR11	17MAR11	0.00	P1	FY 2011 Escalation - Expense																			
T412A00L1L	1	04SEP01*	04SEP01	-259,620.00	P1	FY 2001 Escalation - Capital																			

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412A00L2L	1	04SEP02	04SEP02	-1,524,250.00	P1																					
T412A00L3L	1	04SEP03	04SEP03	-1,884,800.00	P1																					
T412A00L4L	1	02SEP04	02SEP04	-1,037,160.00	P1																					
T412A00L5L	1	02SEP05	02SEP05	-1,412,170.00	P1																					
T412A00L6L	1	03SEP06	03SEP06	-2,243,410.00	P1																					
T412A00L7L	1	05SEP07	05SEP07	-2,468,190.00	P1																					
T412A00L8L	1	04SEP08	04SEP08	-2,937,840.00	P1																					
T412A00L9L	1	03SEP09	03SEP09	-1,586,640.00	P1																					
T412A00LAL	1	03SEP10	03SEP10	-305,740.00	P1																					
T412A00LBL	1	04SEP11	04SEP11	-97,840.00	P1																					
T412A00CL	1	05SEP12	05SEP12	-239,540.00	P1																					
T412A00DL	1	04OCT12	04OCT12	-26,420.00	P1																					
T412A0070L	1	01SEP00*	01SEP00	0.00	P1																					
T412A0071L	1	04SEP01	04SEP01	1,000,000.00	P1																					
T412A0072L	1	30AUG02	30AUG02	1,648,000.00	P1																					
T412A0073L	1	28AUG03	28AUG03	1,888,000.00	P1																					
T412A0074L	1	28AUG04	28AUG04	1,812,000.00	P1																					
T412A0075L	1	25AUG05	25AUG05	1,438,000.00	P1																					
T412A0076L	1	24AUG06	24AUG06	2,049,000.00	P1																					
T412A0077L	1	24AUG07	24AUG07	4,278,000.00	P1																					
T412A0078L	1	20AUG08	20AUG08	1,240,000.00	P1																					
T412A0079L	1	19AUG09	19AUG09	0.00	P1																					
T412A00ZAL	1	18AUG10	18AUG10	0.00	P1																					
120 W99 Project Mgmt for W-522																										
T412W99A1	252	01OCT04*	30SEP05	778,000.00	P1																					
T412W99A2	251	03OCT05	29SEP06	3,181,890.00	P1																					
T412W99A3	2,520	02OCT06	30SEP16	29,163,500.00	P1																					
T412W99B1	252	01OCT04	30SEP05	2,398,000.00	P1																					
T412W99B2	251	03OCT05	29SEP06	561,510.00	P1																					
T412W99B3	2,520	02OCT06	30SEP16	5,148,500.00	P1																					
130.028 Perform Special Cases and Studies																										
T413028A1	252	01OCT09*	29SEP00	233,445.30	P1																					
T413028A2	251	02OCT00	28SEP01	233,856.90	P1																					
T413028A3	252	01OCT01	30SEP02	233,856.90	P1																					
T413028A4	2,519	01OCT02	28SEP12	2,338,589.00	P1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T41302BA5	1,511	01OCT12	28SEP18	1,403,141.40	P1																					
130.033 Support DOE/BNFL Proposals and Studies						Support DOE/BNFL Proposals & Studies FY00																				
T413033A1	252	01OCT19*	29SEP00	184,282.59	P1																					
T413033A2	251	02OCT00	28SEP01	184,988.30	P1																					
T413033A3	252	01OCT01	30SEP02	184,988.30	P1																					
T413033A4	2,519	01OCT02	28SEP12	924,841.50	P1																					
T413033A5	1,511	01OCT12	28SEP18	555,315.84	P1																					
130.816 Maintain Waste Feed Delivery System Operable						Support DOE/BNFL Proposals & Studies FY13-18																				
T413B16A1	251	02OCT00*	28SEP01	299,471.39	P1																					
T413B16A2	252	01OCT01	30SEP02	299,471.39	P1																					
T413B16A3	252	01OCT02	30SEP03	299,471.39	P1																					
T413B16A4	253	01OCT03	30SEP04	1,412,444.07	P1																					
T413B16A5	252	01OCT04	30SEP05	2,415,918.08	P1																					
T413B16A6	251	03OCT05	29SEP06	3,435,842.16	P1																					
T413B16A7	1,511	02OCT06	28SEP12	26,784,103.54	P1																					
T413B16A71	1,511	01OCT12	28SEP18	26,784,103.54	P1																					
T413B16B1	251	02OCT00*	28SEP01	221,291.81	P1																					
T413B16B2	252	01OCT01	30SEP02	221,291.81	P1																					
T413B16B3	252	01OCT02	30SEP03	221,291.81	P1																					
T413B16B4	253	01OCT03	30SEP04	221,291.81	P1																					
T413B16B5	252	01OCT04	30SEP05	1,354,486.50	P1																					
T413B16B6	251	03OCT05	29SEP06	2,257,477.50	P1																					
T413B16B7	1,511	02OCT06	28SEP12	16,253,838.00	P1																					
T413B16B71	1,511	01OCT12	28SEP18	16,253,838.00	P1																					
T413B16C	10	01OCT99*	14OCT99	6,139.60	P1																					
T413B16D	21	15OCT99	12NOV99	7,852.82	P1																					
T413B16E	62	15OCT99	17JAN00	662,959.75	P1																					
T413B16H	252	01OCT99*	29SEP00	20,543.13	P1																					
T413B16J1	251	02OCT00	28SEP01	1,078,260.72	P1																					
T413B16J2	252	01OCT01	30SEP02	801,092.65	P1																					
T413B16J3	252	01OCT02	30SEP03	259,118.85	P1																					
T413B16J4	253	01OCT03	30SEP04	84,839.85	P1																					
T413B16J5	1,007	01OCT04	30SEP08	339,359.40	P1																					
T413B16K1	252	01OCT99*	29SEP00	86,101.60	P1																					
T413B16K2A	188	02OCT00	29JUN01	772,888.32	P1																					

																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T415B22G2	251	02OC100	28SEP01	826,985.14	P1	Maintain HTWOS Model FY01																				
T415B22G3	252	01OC101	30SEP02	847,297.89	P1	Maintain HTWOS Model FY02																				
T415B22G4	2,519	01OC102	28SEP12	9,812,387.36	P1	Maintain HTWOS Model FY03-12																				
T415B22G5	1,511	01OC112	28SEP18	5,885,488.52	P1	Supplement BBI Data for WFD FY02																				
T415B22H3	252	01OC101	30SEP02	156,632.00	P1	Support IPT Process FY00																				
T415B26A1	252	01OC100	28SEP00	35,484.88	P1	Support IPT Process FY01																				
T415B26A2	251	02OC100	28SEP01	35,527.32	P1	Support IPT Process FY02																				
T415B26A3	252	01OC101	30SEP02	35,527.32	P1	Support IPT Process FY03-08																				
T415B26A4	1,512	01OC102	30SEP08	213,163.92	P1	Update ICD's 19 & 20 FY00																				
T415B26B1	252	01OC100	28SEP00	126,859.42	P1	Update ICD's 19 & 20 FY01																				
T415B26B2	251	02OC100	28SEP01	156,908.32	P1	Update ICD's 19 & 20 FY02																				
T415B26B3	252	01OC101	30SEP02	156,908.32	P1	Update ICD's 19 & 20 FY03-08																				
T415B26B4	1,512	01OC102	30SEP08	758,880.72	P1	W-521 Project Management Capital FY01																				
T416A09A1	251	02OC100	28SEP01	776,000.00	P1	W-521 Project Management Capital FY02																				
T416A09A2	252	01OC101	30SEP02	3,191,890.00	P1	W-521 Project Management Capital FY03-12																				
T416A09A3	2,519	01OC102	28SEP12	29,163,500.00	P1	W-521 Project Management Expense FY01																				
T416A09B1	251	02OC100	28SEP01	2,396,000.00	P1	W-521 Project Management Expense FY02																				
T416A09B2	252	01OC101	30SEP02	561,510.00	P1	W-521 Project Management Expense FY03-12																				
T416A09B3	2,519	01OC102	28SEP12	5,146,500.00	P1	Environ Performance Monitoring & Asmt FY00																				
T482090A1	252	01OC100	28SEP00	47,874.44	P1	Environ Performance Monitoring & Asmt FY01																				
T482090A2	251	02OC100	28SEP01	47,828.10	P1	Environ Performance Monitoring & Asmt FY02																				
T482090A3	252	01OC101	30SEP02	47,828.10	P1	Environ Performance Monitoring & Asmt FY03-12																				
T482090A4	2,519	01OC102	28SEP12	478,281.04	P1	Environ Performance Monitoring & Asmt FY00																				
T482090A5	1,511	01OC112	28SEP18	286,968.62	P1	Environ Performance Monitoring & Asmt FY01																				
T482090B1	252	01OC100	28SEP00	68,079.32	P1	General Environ Support to TWRS Orgs FY00																				
T482090B2	251	02OC100	28SEP01	68,004.58	P1	General Environ Support to TWRS Orgs FY01																				
T482090B3	252	01OC101	30SEP02	68,004.59	P1	General Environ Support to TWRS Orgs FY02																				
T482090B4	2,519	01OC102	28SEP12	880,045.84	P1	General Environ Support to TWRS Orgs FY03-12																				
T482090B5	1,511	01OC112	28SEP18	489,465.88	P1	General Environ Support to TWRS Orgs FY00																				
T482090C1	252	01OC100	28SEP00	55,461.68	P1	General Environ Support to TWRS Orgs FY01																				
T482090C2	251	02OC100	28SEP01	27,754.14	P1	General Environ Support to TWRS Orgs FY02																				
T482090C3	252	01OC101	30SEP02	27,754.14	P1	General Environ Support to TWRS Orgs FY03-12																				

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
					Maintain Config Mgmt for Environ Info FY03-12																				
					Maintain Config Mgmt for Environ Info FY13-18																				
T462090C4	2,519	01OCT02	28SEP12	207,861.76	P1																				
T462090C5	1,511	01OCT12	28SEP18	124,835.53	P1																				
T462090D1	125	01OCT199*	31MAR00	15,575.36	P1																				
T462090D2	125	02OCT00*	02APR01	15,573.41	P1																				
T462090D3	124	01OCT01*	29MAR02	15,573.41	P1																				
T462090D4	503	01OCT02*	28SEP04	46,511.82	P1																				
T462090D6	2,014	01OCT04*	28SEP12	124,354.89	P1																				
T462090D7	1,511	01OCT12	28SEP18	140,909.06	P1																				
710.705 Manage Tank Waste Retr and Disposal Operations																									
T471705B	252	01OCT01*	30SEP02	3,113,004.51	P1																				
T471705C	252	01OCT02	30SEP03	3,113,004.51	P1																				
T471705D	2,267	01OCT03	28SEP12	14,153,548.37	P1																				
T471705E	1,513	01OCT12	02OCT18	9,435,712.25	P1																				
710.711 Waste Feed Delivery Technology Insertion Support																									
T471711A1	146	04JAN00*	28JUL00	5,184.00	P1																				
T471711A2	146	02JAN01*	27JUL01	5,234.40	P1																				
T471711A3	146	02JAN02*	29JUL02	5,234.40	P1																				
T471711BA1	29	18OCT99*	29NOV99	2,592.00	P1																				
T471711BA2	29	16OCT00*	27NOV00	2,617.20	P1																				
T471711BA3	29	15OCT01*	26NOV01	2,617.20	P1																				
T471711BB1	83	30JUN00*	28SEP00	2,592.00	P1																				
T471711BB2	63	02JUL01*	26SEP01	2,617.20	P1																				
T471711BB3	63	01JUL02*	27SEP02	2,617.20	P1																				
T471711C1	99	13MAR00*	31JUL00	17,750.58	P1																				
T471711C2	99	12MAR01*	30JUL01	17,851.53	P1																				
T471711C3	99	11MAR02*	29JUL02	17,851.53	P1																				
T471711D1	252	01OCT99*	28SEP00	16,556.40	P1																				
T471711D2	251	02OCT00*	28SEP01	16,585.56	P1																				
T471711D3	252	01OCT01*	30SEP02	16,585.56	P1																				
T471711E1	23	01MAR00*	31MAR00	3,925.80	P1																				
T471711E2	23	01MAR01*	02APR01	3,942.00	P1																				
T471711E3	23	01MAR02*	02APR02	3,942.00	P1																				
T471711F1	105	14FEB00*	12JUL00	6,216.93	P1																				
T471711F2	105	12FEB01*	11JUL01	6,227.88	P1																				
T471711F3	105	11FEB02*	10JUL02	6,227.88	P1																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T471711G1	252	01OCT99*	29SEP00	25,815.80	P1	Engage in Strategic Planning of RPP Tech																				
T471711G2	251	02OCT00	28SEP01	26,051.94	P1	Engage in Strategic Planning of RPP Tech																				
T471711G3	252	01OCT01	30SEP02	26,051.94	P1	Engage in Strategic Planning of RPP Tech																				
T471711H4	2,519	01OCT02	28SEP12	811,277.10	P1	WFD Technical Interim Point Support FY03-12																				
T471711H5	1,511	01OCT12	28SEP18	486,786.26	P1	WFD Technical Interim Point Support FY13-18																				
710.720 Waste Rat Proj Development and Implementation						Waste Rat Proj Identification & Development FY00																				
T471720A1	252	01OCT99*	29SEP00	532,830.80	P1	Waste Rat Proj Identification & Development FY00																				
T471720A2	251	02OCT00	28SEP01	523,239.80	P1	Waste Rat Proj Identification & Development FY00																				
710.724 Waste Feed Delivery Program Analysis and Control						Provide WFD Program Analysis and Control FY00																				
T471724A1	252	01OCT99*	29SEP00	1,304,995.13	P1	Provide WFD Program Analysis and Control FY00																				
T471724A2	251	02OCT00	28SEP01	1,302,326.40	P1	Provide WFD Program Analysis and Control FY01																				
T471724A3	252	01OCT01	30SEP02	1,302,326.40	P1	Provide WFD Program Analysis and Control FY02																				
T471724A4	2,519	01OCT02	28SEP12	12,782,683.92	P1	Provide WFD Program Analysis and Control FY03-12																				
T471724A5	1,511	01OCT12	28SEP18	7,596,836.24	P1	Provide WFD Program Analysis and Control FY13-18																				
710.725 Waste Feed Delivery Program Technical Analysis						Provide Waste Feed Delivery Tech Analysis FY 00																				
T471725A1	252	01OCT99*	29SEP00	657,482.17	P1	Provide Waste Feed Delivery Tech Analysis FY 00																				
T471725A2	251	02OCT00	28SEP01	655,193.43	P1	Provide Waste Feed Delivery Tech Analysis FY 01																				
T471725A3	252	01OCT01	30SEP02	655,193.43	P1	Provide Waste Feed Delivery Tech Analysis FY 02																				
T471725A4	2,519	01OCT02	28SEP12	6,551,934.34	P1	Provide Waste Feed Delivery Tech Analysis FY 03 - 12																				
T471725A5	1,511	01OCT12	28SEP18	3,931,160.81	P1	Provide Waste Feed Delivery Tech Analysis FY 13 - 18																				
710.727 Waste Feed Delivery Sys Engineering Implementation						System Engineering Support to WFD FY00																				
T471727A1	252	01OCT99*	29SEP00	62,014.24	P1	System Engineering Support to WFD FY00																				
T471727A2	251	02OCT00	28SEP01	62,129.80	P1	System Engineering Support to WFD FY01																				
T471727A3	252	01OCT01	30SEP02	62,129.80	P1	System Engineering Support to WFD FY02																				
T471727B1	35	12APR00	31MAY00	31,552.38	P1	Revise WFD Prog Sys Eng Implementation Plan FY00																				
T471727B2	35	12APR01	31MAY01	31,445.82	P1	Revise WFD Prog Sys Eng Implementation Plan FY01																				
T471727B3	35	12APR02	31MAY02	31,445.82	P1	Revise WFD Prog Sys Eng Implementation Plan FY02																				
T471727C1	40	15FEB00*	11APR00	21,011.20	P1	Conduct Maturity Assess of SE Application FY00																				
T471727C2	40	14FEB01*	11APR01	21,104.80	P1	Conduct Maturity Assess of SE Application FY01																				
T471727C3	40	14FEB02*	11APR02	21,104.80	P1	Conduct Maturity Assess of SE Application FY02																				
T471727D1	252	01OCT99*	29SEP00	65,138.22	P1	Revise/Status Tech Perform Measur Ass. Pln FY00																				
T471727D2	251	02OCT00	28SEP01	64,883.39	P1	Revise/Status Tech Perform Measur Ass. Pln FY01																				
T471727D3	252	01OCT01	30SEP02	64,883.39	P1	Revise/Status Tech Perform Measur Ass. Pln FY02																				
T471727E1	252	01OCT99*	29SEP00	95,285.13	P1	Revise/Status Program Test & Evaluation Pln FY00																				
T471727E2	251	02OCT00	28SEP01	103,394.11	P1	Revise/Status Program Test & Evaluation Pln FY01																				
T471727E3	252	01OCT01	30SEP02	103,394.11	P1	Revise/Status Program Test & Evaluation Pln FY02																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Look Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T471727F	2,519	01OCT02	28SEP12	2,896,065.64	P1																					
T471727G	1,511	01OCT12	28SEP18	1,833,925.80	P1																					
710.750 TWR Program Engineering and Support						WFD System Engineering Implementation FY03-12																				
T471730A1	252	01OCT99*	28SEP00	205,856.80	P1																					
T471730A2	251	02OCT00	28SEP01	162,065.69	P1																					
T471730A3	252	01OCT01	30SEP02	205,190.70	P1																					
T471730A4	2,519	01OCT02	28SEP12	1,965,464.72	P1																					
T471730A5	1,511	01OCT12	28SEP18	1,231,144.26	P1																					
T471730B1	252	01OCT99*	28SEP00	136,566.36	P1																					
T471730B2	251	02OCT00	28SEP01	137,697.60	P1																					
T471730B3	252	01OCT01*	30SEP02	137,697.60	P1																					
T471730B4	1,259	01OCT02	28SEP07	1,376,976.03	P1																					
T471730D1	252	01OCT99*	28SEP00	182,723.30	P1																					
T471730G1	252	01OCT99*	28SEP00	284,469.15	P1																					
T471730G2	251	02OCT00	28SEP01	256,214.05	P1																					
T471730G3	252	01OCT01	30SEP02	299,156.40	P1																					
T471730G4	1,511	01OCT02	28SEP08	1,791,452.74	P1																					
T471730G5	1,007	01OCT08*	28SEP12	1,241,891.63	P1																					
T471730H1	252	01OCT99*	28SEP00	301,401.26	P1																					
T471730H2	251	02OCT00	28SEP01	206,518.31	P1																					
T471730H3	252	01OCT01*	30SEP02	249,785.39	P1																					
T471730H4	2,519	01OCT02	28SEP12	2,895,562.80	P1																					
710.770 Obtain Retrieval Crane & Rigging Equipment						Obtain Retrieval Crane & Rigging Equipment																				
T471770A	124	01OCT01*	29MAR02	2,516,568.76	P1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412015D2	21	03MAR00	31MAR00	19,706.06	Q1	Assess/ID Impacts for Sampling Comp Spec																				
T412015D3	42	03APR00	31MAY00	170,574.60	Q1	Develop Sampling Component Spec																				
T412015D4	25	01JUN00	06JUL00	31,832.86	Q1	Review Sampling Comp Spec																				
T412015D5	15	07JUL00	27JUL00	17,825.16	Q1	Approve & Issue Sampling Comp Spec																				
T412015E1	42	01MAR00*	27APR00	51,321.27	Q1	Perform Eng Study for Maint & Recovery Comp Spec																				
T412015E2	21	28APR00	26MAY00	19,706.06	Q1	Assess/ID Impacts for Maint & Recovery Comp Spec																				
T412015E3	83	30MAY00	25AUG00	170,574.60	Q1	Develop Maint & Recovery Component Spec																				
T412015E4	23	28AUG00	28SEP00	31,832.86	Q1	Review Maint & Recovery Comp Spec																				
T412015E5	15	02OCT00*	20OCT00	17,932.23	Q1	Approve & Issue Maint & Recovery Comp Spec																				
120.020 Updt Double Shell Tank Component Specification						Perform Eng Studies Piping/Valving Spec																				
T412020A1	105	01OCT99*	03MAR00	321,960.13	Q1	Assess Impacts on Piping/Valving Specs																				
T412020A2	42	06MAR00	02MAY00	26,001.03	Q1	Update Piping/Valving Specs																				
T412020A3	83	03MAY00	01AUG00	49,003.83	Q1	Review & Comment on Piping/Valving Specs																				
T412020A4	41	02AUG00	28SEP00	28,532.83	Q1	Approve Update on Piping/Valving Specs																				
T412020A5	21	02OCT00*	30OCT00	6,762.56	Q1	Assess Impacts on Mixer Pmp & Transfer Specs																				
T412020B2	42	03APR00*	31MAY00	28,001.03	Q1	Update Mixer Pump & Transfer Specifications																				
T412020B3	83	01JUN00	29AUG00	49,003.83	Q1	Review & Comment on Mixer Pump & Transfer Spec																				
T412020B4	22	30AUG00	29SEP00	14,964.51	Q1	Approve Mixer Pump & Transfer Specs																				
T412020B41	20	02OCT00	27OCT00	13,573.12	Q1	Update Caustic & Vent Specifications																				
T412020B5	21	30OCT00	29NOV00	6,762.56	Q1	Review & Comment on Caustic & Vent Specs																				
T412020C3	83	01OCT99*	04JAN00	69,936.92	Q1	Approve Caustic & Vent Specs																				
T412020C4	42	05JAN00	03MAR00	85,222.56	Q1	Update DST Component Specs FY01																				
T412020C5	21	06MAR00	03APR00	10,075.57	Q1	Update DST Component Specs FY02																				
T412020E1	251	02OCT00*	28SEP01	1,011,528.12	Q1	Update DST Component Specs FY03-05																				
T412020E2	252	01OCT01	30SEP02	671,373.76	Q1	Update DST Component Specs FY06-12																				
T412020F	754	01OCT02	27SEP05	3,124,599.53	Q1	Update DST Component Specs FY13-16																				
T412020G	1,762	03OCT05*	28SEP12	4,884,818.37	Q1																					
T412020H	1,511	01OCT12*	28SEP18	2,062,232.93	Q1																					
120.025 Maintain WFD Technical Basis						Technical Integration & Management (Update O&M)																				
T412025A	252	01OCT99*	28SEP00	503,683.83	Q1	Update Flowsheets for Class 1 Tanks																				
T412025B1	43	15OCT99*	16DEC99	51,108.71	Q1	Update Flowsheets for Class 2 Tanks																				
T412025B2	27	01OCT99*	08NOV99	25,487.12	Q1	Update Flowsheets for Class 3 Tanks																				
T412025B3	25	09NOV99	15DEC99	32,256.70	Q1	Prepare Flowsheets for Class 4 Tanks																				
T412025B4	64	02DEC99*	06MAR00	53,113.99	Q1	Update System Description Phase 1B																				
T412025B9	132	15MAR00*	19SEP00	62,127.57	Q1																					

Activity ID		Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T412025C		156	01OCT99*	15MAY00	875,208.34	Q1	Update Tank Farm Evaluations																				
T412025D		252	01OCT99*	29SEP00	618,303.35	Q1	Update/Develop RAM Baseline for Phase 1B																				
T412025E		252	01OCT99*	29SEP00	715,970.44	Q1	Update O&M Concept Document for Phase 1B																				
T412025G1		251	02OCT00	24SEP01	306,228.25	Q1	Technical Integration & Management																				
T412025G2		209	02OCT00	31JUL01	161,919.49	Q1	Maintain Flowsheets for Phase 1B																				
T412025G3		149	01MAR01*	24SEP01	46,876.97	Q1	Maintain System Description for Phase 1B																				
T412025G4		190	01DEC00*	31AUG01	309,061.55	Q1	Update Tank Farm Evaluations																				
T412025G5		251	02OCT00	24SEP01	431,321.40	Q1	Maintain RAM Baseline for Phase 1B																				
T412025G6		251	02OCT00	24SEP01	579,038.99	Q1	Maintain O & M Concept Document for Phase 1B																				
T412025H1		252	01OCT01	30SEP02	1,450,048.32	Q1	Update WFD O&M Concept Doc & Risk Assess. FY02																				
T412025H2		252	01OCT02	30SEP03	1,440,843.22	Q1	Update WFD O&M Concept Doc & Risk Assess. FY03																				
T412025J1		2,267	01OCT03	24SEP12	3,861,500.83	Q1	Update WFD O&M Concept Doc & Risk Ass FY04-12																				
T412025J2		1,260	01OCT12	29SEP17	2,567,863.28	Q1	Update WFD O&M Concept Doc & Risk Ass FY13-18																				
120.C61 Prep Ptd Del, Technical Basis, PDC Pjt W-522																											
T412C61A		84	02JUN03	29SEP03	71,424.04	Q1	Prepare W-522 Mission Need																				
T412C61D		84	02JUN03	29SEP03	152,212.74	Q1	Produce Conceptual Design Plan, LOI & Cost Estim																				
T412C61E		84	02JUN03	29SEP03	30,260.76	Q1	W-522 - MYWP Planning																				
T412C61F		42	02MAY03*	01JUL03	30,260.76	Q1	W-522 Mid-Year Budget Re-Planning																				
T412C61G		252	01OCT02*	30SEP03	15,223.73	Q1	W-522 - Project Records Mgmt																				
T412C61H		123	01OCT02	28MAR03	237,935.61	Q1	W-522 Engineering Studies																				
T412C61J		252	01OCT02	30SEP03	98,072.00	Q1	W-522 Operations Support																				
T412C61K		252	01OCT02	30SEP03	34,015.42	Q1	W-522 Programmatic Interface																				
T412C61L		252	01OCT02	30SEP03	37,295.19	Q1	W-522 Schedule & Budget Status Control																				
T412C61M		127	02JAN03*	01JUL03	28,483.68	Q1	W-522 Systems Eng Implementation Plan																				
T412C61N		148	02JAN03	31JUL03	233,692.85	Q1	W-522 PDC																				
T412C61P		82	27NOV02	28MAR03	17,590.76	Q1	W-522 Preliminary Safety Analysis																				
T412C61Q		123	01NOV02*	30APR03	15,265.80	Q1	W-522 - Preliminary Permitting Plan																				
T412C61R		21	31MAR03	28APR03	16,552.45	Q1	W-522 Hazard Classification																				
T412C61S		41	04AUG03	30SEP03	30,348.88	Q1	W-522 DOE Comment/Incorp/Approval of PDC																				
T412C61T		187	01NOV02	31JUL03	13,008.53	Q1	W-522 Health & Safety Plan																				
T412C61U		126	01OCT02	02APR03	5,267.16	Q1	W-522 Prepare Preliminary Management Plan																				
120.D34 Perform Waste Feed Delivery Trade Studies																											
T412D34A1		251	02OCT00	28SEP01	970,968.90	Q1	Perform WFD Trade Studies FY01																				
T412D34A2		252	01OCT01	30SEP02	970,968.90	Q1	Perform WFD Trade Studies FY02																				
T412D34A3		252	01OCT02	30SEP03	970,968.90	Q1	Perform WFD Trade Studies FY03																				

		FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20		
		Perform Trade Studies FY04-12																						
		Perform Trade Studies FY13-18																						
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																			
T412D34A4	2,287	01OCT03	28SEP12	6,139,848.00	Q1																			
T412D34A5	1,511	01OCT12	28SEP18	2,500,314.00	Q1																			
T412D34BA	83	01OCT99*	01FEB00	89,765.73	Q1																			
T412D34BAM	0		01FEB00	0.00	Q1																			
T412D34BB	85	02FEB00	01JUN00	89,765.73	Q1																			
T412D34BBM	0		01JUN00	0.00	Q1																			
T412D34BC	83	02JUN00	28SEP00	89,765.73	Q1																			
T412D34BCM	0		28SEP00	0.00	Q1																			
T412D34CA	21	01OCT99*	29OCT99	3,371.40	Q1																			
T412D34CB	63	01NOV99	02FEB00	194,235.44	Q1																			
T412D34CC	10	03FEB00	16FEB00	8,138.00	Q1																			
T412D34CD	21	17FEB00	17MAR00	65,708.01	Q1																			
T412D34D1	251	02OCT00*	28SEP01	106,726.54	Q1																			
T412D34D2	252	01OCT01	30SEP02	106,726.54	Q1																			
T412D34D3	252	01OCT02	30SEP03	106,726.54	Q1																			
T412D34D4	2,287	01OCT03	28SEP12	960,538.86	Q1																			
T412D34D5	1,511	01OCT12	28SEP18	640,359.24	Q1																			
T412D34GA	21	04JAN00*	01FEB00	3,371.40	Q1																			
T412D34GB	63	02FEB00	01MAY00	194,235.44	Q1																			
T412D34HA	21	04JAN00*	01FEB00	3,371.40	Q1																			
T412D34HB	63	02FEB00	01MAY00	194,235.44	Q1																			
T412D34JA	21	01FEB00*	01MAR00	3,371.40	Q1																			
T412D34JB	63	02MAR00	30MAY00	194,235.44	Q1																			
T412D34KA	21	01FEB00*	01MAR00	3,371.40	Q1																			
T412D34KB	63	02MAR00	30MAY00	194,235.44	Q1																			
T412D34LA	21	01MAR00*	29MAR00	3,371.40	Q1																			
T412D34LB	63	30MAR00	27JUN00	194,235.44	Q1																			
T412D34MA	21	01MAR00*	29MAR00	3,371.40	Q1																			
T412D34MB	63	30MAR00	27JUN00	194,235.44	Q1																			
T412D34R	21	01OCT99*	29OCT99	27,521.29	Q1																			
120.038 Adjust WFD Acquisition Strategy for Ph 1 Tanks																								
T412G3810M	0		28SEP01*	0.00	Q1																			
T412G38A1	252	01OCT99*	29SEP00	733,784.85	Q1																			
T412G38A2	251	18MAY01*	14MAY02	778,668.35	Q1																			
TIP - Select Tech for DST Waste Mobiliz & Mixing																								
Prep Definition & Scope for RevNew Proj																								
Prep Definition & Scope for RevNew Proj																								

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
					Prepare W-521 Proj Tech Baseline Document FY00																				
					Revise W-521 Project Tech Baseline Document FY04																				
					Revise W-521 Proj Tech Baseline Document FY04																				
					Revise W-521 Proj Tech Baseline Document FY07																				
					Prepare W-522 Proj Tech Baseline Document FY05																				
					Revise W-522 Project Tech Baseline Document FY06																				
					Revise W-522 Proj Tech Baseline Document FY08																				
					Revise W-522 Proj Tech Baseline Document FY11																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet
160.B05 Prep W-521 Proj Technical Baseline Document					
T416B05A	123	03APR00*	25SEP00	124,267.70	Q1
T416B05B	123	01OCT03*	29MAR04	112,473.00	Q1
T416B05C	123	03OCT05*	30MAR06	100,854.40	Q1
T416B05D	123	02OCT06*	29MAR07	100,854.40	Q1
160.B15 Prep W-522 Proj Technical Baseline Document					
T416B15A	123	14DEC05	09JUN06	124,091.60	Q1
T416B15B	123	12JUN06*	05DEC06	112,473.00	Q1
T416B15C	123	01APR08*	23SEP09	100,854.40	Q1
T416B15D	123	01APR11*	23SEP11	100,854.40	Q1

					FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet																				
R1 WFD Retrieval Mgmt																									
TW04 Retrieval																									
130.020 Accomplish 222-S Lab Upgrades for Phase 1																									
T413020B	252	01OCT01*	30SEP02	2,351,584.25	R1																				
T413020C	252	01OCT02	30SEP03	1,121,455.93	R1																				
T413020D	253	01OCT03	30SEP04	925,237.80	R1																				
T413020E	3,525	01OCT04	28SEP18	4,413,182.76	R1																				
160.704 Manage Waste Feed Delivery Activities																									
T415704A1	252	01OCT09*	29SEP00	1,201,154.39	R1																				
T415704A2	251	02OCT00	28SEP01	1,198,418.89	R1																				
T415704A3	252	01OCT01	30SEP02	1,198,418.89	R1																				
T415704A4	2,519	01OCT02	28SEP12	11,809,048.44	R1																				
T415704A5	1,511	01OCT12	28SEP18	7,084,829.08	R1																				
710.702 Manage RPP TWR Retrieval/Disposal Division																									
T471702A1	252	01OCT09*	29SEP00	543,813.53	R1																				
T471702A3	252	01OCT01*	30SEP02	603,896.35	R1																				
T471702A4	2,519	01OCT02	28SEP12	6,038,951.87	R1																				
T471702A5	1,511	01OCT12	28SEP18	3,623,378.10	R1																				
710.710 Perform Hanford Tanks Initiatives Activities																									
T471710A1	96	01OCT09*	18FEB00	23,354.20	R1																				
710.716 Manage Retrieval SST Activities																									
T471716A1	252	01OCT09*	29SEP00	723,968.13	R1																				
T471716A2	251	02OCT00	28SEP01	1,271,255.52	R1																				
T471716A3	252	01OCT01	30SEP02	1,695,671.35	R1																				
T471716A4	2,519	01OCT02	28SEP12	16,956,713.58	R1																				
T471716A5	1,511	01OCT12	28SEP18	10,174,028.14	R1																				
T471716B1	20	01SEP00*	29SEP00	984,000.00	R1																				
710.722 Waste Retrieval Division Business Mgmt																									
T471722A1	252	01OCT09*	29SEP00	21,819.87	R1																				
T471722A2	251	02OCT00	28SEP01	21,818.50	R1																				
T471722A3	252	01OCT01	30SEP02	21,818.50	R1																				
T471722A4	2,519	01OCT02	28SEP12	218,185.00	R1																				
T471722A5	1,511	01OCT12	28SEP18	130,911.00	R1																				
T471722B1	252	01OCT09*	29SEP00	77,855.90	R1																				
T471722B2	251	02OCT00	28SEP01	77,913.88	R1																				
T471722B3	252	01OCT01	30SEP02	77,913.88	R1																				
T471722B4	2,518	01OCT02	28SEP12	779,136.80	R1																				

Accomplish 222-S Lab Upgrades for Phase 1 FY02	
Accomplish 222-S Lab Upgrades for Phase 1 FY03	
Accomplish 222-S Lab Upgrades for Phase 1 FY04	
Accomplish 222-S Lab Upgrades Phase 1 FY05-18	
Perform Waste Feed Delivery Program Mgmt FY 00	
Perform Waste Feed Delivery Program Mgmt FY 01	
Perform Waste Feed Delivery Program Mgmt FY 02	
Perform Waste Feed Delivery Program Mgmt FY 03-12	
Perform Waste Feed Delivery Program Mgmt FY 13-18	
Manage RPP TWR Retrieval/Disposal Div FY00	
Manage RPP TWR Retrieval/Disposal Div FY02	
Manage RPP TWR Retrieval/Disposal Div FY03-12	
Manage RPP TWR Retrieval/Disposal Div FY13-18	
Manage HTI Activities	
Manage Retrieval SST Activities	
Manage Retrieval SST Activities	
Manage Retrieval SST Activities	
Manage Retrieval SST Activities	
Manage Retrieval SST Activities	
SST Super Stretch	
Provide TWR Baseline Change Control FY 00	
Provide TWR Baseline Change Control FY 01	
Provide TWR Baseline Change Control FY 02	
Provide TWR Baseline Change Control FY 03-12	
Provide TWR Baseline Change Control FY 13-18	
MTWPP Development and Support FY 00	
MTWPP Development and Support FY 01	
MTWPP Development and Support FY 02	
MTWPP Development and Support FY 03-12	

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
1471722B5	1,511	01OCT12	24SEP18	467,482.06	R1																					
1471722C1	252	01OCT99*	29SEP00	106,175.80	R1																					
1471722C2	251	02OCT00	24SEP01	108,128.46	R1																					
1471722C3	252	01OCT01	30SEP02	108,128.46	R1																					
1471722C4	2,519	01OCT02	24SEP12	767,582.40	R1																					
1471722C5	1,511	01OCT12	24SEP18	648,770.76	R1																					
1471722D1	252	01OCT99*	29SEP00	267,894.94	R1																					
1471722D2	251	02OCT00	24SEP01	261,272.73	R1																					
1471722D3	252	01OCT01	30SEP02	261,272.73	R1																					
1471722D4	2,519	01OCT02	24SEP12	2,912,727.30	R1																					
1471722D5	1,511	01OCT12	24SEP18	1,747,838.38	R1																					
710,740 TWR Program Integration																										
1471740A1	85	01OCT99*	03FEB00	768,215.62	R1																					
1471740A2	85	01OCT01*	01FEB02	598,069.42	R1																					
1471740A3	85	01OCT03*	03FEB04	598,069.42	R1																					
1471740A4	85	03OCT05*	03FEB06	598,069.42	R1																					
1471740B1	92	15OCT99*	29FEB00	223,439.31	R1																					
1471740C1	44	04FEB00	06APR00	726,218.85	R1																					
1471740C2	44	04FEB02	05APR02	726,067.97	R1																					
1471740C5	44	04FEB04	06APR04	726,067.97	R1																					
1471740C6	44	06FEB06	07APR06	726,067.97	R1																					
1471740D1	44	04FEB00	06APR00	210,569.31	R1																					
1471740D2	44	04FEB02	05APR02	209,810.96	R1																					
1471740D5	44	04FEB04	06APR04	209,810.96	R1																					
1471740D6	44	06FEB06	07APR06	209,810.96	R1																					
1471740E1	44	04FEB00	06APR00	113,893.80	R1																					
1471740E2	44	04FEB02	05APR02	113,893.80	R1																					
1471740E3	44	04FEB04	06APR04	113,893.80	R1																					
1471740E4	44	06FEB06	07APR06	113,893.80	R1																					
1471740F1	44	04FEB00	06APR00	70,515.66	R1																					
1471740F2	44	04FEB02	05APR02	70,505.21	R1																					
1471740F3	44	04FEB04	06APR04	70,505.21	R1																					
1471740F4	44	06FEB06	07APR06	70,505.21	R1																					
1471740G1	40	07APR00	02JUN00	38,701.64	R1																					
1471740G2	40	08APR02	03JUN02	38,600.49	R1																					

Activity ID	Orig Dtr	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T471740G3	40	07APR04	02JUN04	38,900.49	R1																					
T471740G4	40	10APR08	05JUN08	38,900.49	R1																					
T471740H1	45	05JUN00	07AUG00	257,256.02	R1																					
T471740H2	45	04JUN02	08AUG02	256,900.41	R1																					
T471740H3	45	03JUN04	05AUG04	256,900.41	R1																					
T471740H4	45	06JUN06	08AUG06	256,900.41	R1																					
T471740J1	45	05JUN00	07AUG00	13,156.99	R1																					
T471740J2	45	04JUN02	08AUG02	13,164.31	R1																					
T471740J3	45	03JUN04	05AUG04	13,164.31	R1																					
T471740J4	45	06JUN06	08AUG06	13,164.31	R1																					
T471740K1	252	01OCT99*	28SEP00	182,523.26	R1																					
T471740K2	251	02OCT00	28SEP01	182,153.68	R1																					
T471740K3	252	01OCT01	30SEP02	182,153.68	R1																					
T471740K4	2,519	01OCT02	28SEP12	1,821,006.80	R1																					
T471740K5	1,511	01OCT12	28SEP18	1,092,804.08	R1																					
T471740M1	252	01OCT99*	28SEP00	137,871.82	R1																					
T471740N3	252	01OCT01*	30SEP02	137,815.76	R1																					
T471740N4	2,519	01OCT02	28SEP12	1,378,157.80	R1																					
T471740N5	1,511	01OCT12	28SEP18	827,494.56	R1																					
T471740P1	252	01OCT99*	28SEP00	132,758.64	R1																					
T471740P2	251	02OCT00	28SEP01	148,387.20	R1																					
T471740P3	252	01OCT01	30SEP02	148,387.20	R1																					
T471740P4	2,519	01OCT02	28SEP12	1,544,192.00	R1																					
T471740P5	1,511	01OCT12	28SEP18	925,610.40	R1																					
T471740Q1	252	01OCT99*	28SEP00	429,472.11	R1																					
T471740Q2	251	02OCT00	28SEP01	543,854.92	R1																					
T471740Q3	252	01OCT01	30SEP02	588,362.76	R1																					
T471740Q4	2,519	01OCT02	28SEP12	5,883,827.60	R1																					
T471740Q5	1,511	01OCT12	28SEP18	3,530,176.56	R1																					
T471740Q6	0		24SEP00*	0.00	R1																					
T471740Q7	0		15JUN00*	0.00	R1																					
T471740Q8	0		24SEP00*	0.00	R1																					
T16766 TWR Quality Assurance Program																										
T471750A1	252	01OCT99*	28SEP00	129,946.50	R1																					
T471750A2	251	02OCT00	28SEP01	181,285.16	R1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T471750A3	252	01OCT01	30SEP02	181,285.16	R1	TWRD QA Support FY 02																				
T471750A4	2,519	01OCT02	28SEP12	1,812,851.00	R1	TWRD QA Support FY 03 - 12																				
T471750A5	1,511	01OCT12	28SEP18	1,087,710.96	R1	TWRD QA Support FY 13 - 18																				
710,780 TWRD Program Improvement						Perform TWRD Program Improvement Activities																				
T471760A1	252	01OCT08*	28SEP00	1,404,380.89	R1	Perform TWRD Program Improvement Activities																				
T471760A2	251	02OCT00	28SEP01	1,399,970.84	R1	Perform TWRD Program Improvement Activities																				
T471760A3	252	01OCT01	30SEP02	1,399,970.84	R1	Perform TWRD Program Improvement Activities																				
T471760A4	2,519	01OCT02	28SEP12	17,175,514.48	R1	Perform TWRD Program Improvement Activities																				
T471760A5	1,511	01OCT12	28SEP18	10,305,480.03	R1	Perform TWRD Program Improvement Activities																				
710,800 TWRD Risk Allowance						Perform TWRD Program Improvement Activities																				
T471800A	252	01OCT04*	30SEP05	17,000,000.00	R1	River Protection Prj (RPP) Risk \$s FY05																				
T471800B	251	03OCT05	29SEP06	12,000,000.00	R1	River Protection Prj (RPP) Risk \$s FY06																				
710,900 RPP Disposal DOE-ORP Project Direction						River Protection Prj (RPP) Disposal Sppt FY00																				
T471900A1	252	01OCT08*	29SEP00	116,771.00	R1	River Protection Prj (RPP) Disposal Sppt FY01																				
T471900A2	251	02OCT00	28SEP01	506,000.00	R1	River Protection Prj (RPP) Disposal Sppt FY02																				
T471900A3	252	01OCT01	30SEP02	1,747,000.00	R1	River Protection Prj (RPP) Disposal Sppt FY03-12																				
T471900A4	2,519	01OCT02	28SEP12	32,155,000.00	R1	River Protection Prj (RPP) Disposal Sppt FY13-18																				
T471900A5	1,511	01OCT12	28SEP18	20,118,000.00	R1	River Protection Prj (RPP) Disposal Sppt FY13-18																				
TW05 Process Waste Support						Map ICD Technical Requirements																				
T515B28B1A	21	01OCT99*	29OCT99	94,584.51	R1	Revise Mapping for Constrained Case																				
T515B28B1C	21	01OCT99	29OCT99	54,055.47	R1	Document Findings for Unconstrained Case																				
T515B28B1G	20	01OCT99	28OCT99	14,440.98	R1	Update ICD Issues for ATP Case																				
T515B28B2A	42	02OCT00*	30NOV00	161,500.95	R1	Revise Mapping for ATP Case																				
T515B28B2B	22	01DEC00	04JAN01	129,981.42	R1	Update ICD Issues for FY03 MYWP Input																				
T515B28B3A	39	02JAN02*	28FEB02	124,817.90	R1	Revise Mapping for FY03 MYWP Input																				
T515B28B3B	21	27FEB02	27MAR02	93,580.04	R1	Revise Analysis for ATP Case																				
T515B28B3C	22	28MAR02	26APR02	94,678.14	R1	Revise Document for FY03 MYWP Input																				
T515B28B3D	22	28APR02	29MAY02	28,700.04	R1	Update Interface Implementation Analysis																				
T515B28B4	1,257	01OCT02*	26SEP07	1,343,487.06	R1	Maintain Contract & Requirements Analysis FY02																				
T515B28C3	250	01OCT01*	26SEP02	243,531.20	R1	Issue Contract/Reqs Analysis Report																				
T515B28C3M	0		26FEB02*	0.00	R1	Maintain Contract & Requirements Analysis FY03-07																				
T515B28C4	1,255	27SEP02	20SEP07	1,217,658.00	R1	Coordinate Interface Process Team FY00																				
T515B28D1	251	01OCT99	26SEP00	484,864.96	R1	Coordinate Interface Process Team FY01																				
T515B28D2	251	26SEP00	27SEP01	484,524.50	R1	Coordinate Interface Process Team FY02																				
T515B28D3	250	28SEP01	25SEP02	621,787.26	R1	Coordinate Interface Process Team FY02																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T515B29D4	1,255	26SEP02	19SEP07	3,159,566.30	R1	Coordinate Interface Process Team FY03-07																				
T515B29E1	251	01OCT99	26SEP00	190,932.10	R1	Negotiate Interfaces for ICD's FY00																				
T515B29E2	251	26SEP00	27SEP01	98,398.03	R1	Negotiate Interfaces for ICD's FY01																				
T515B29E3	250	26SEP01	25SEP02	98,399.30	R1	Negotiate Interfaces for ICD's FY02																				
T515B29E4	1,255	26SEP02	19SEP07	481,998.50	R1	Negotiate Interfaces for ICD's FY03-07																				
T515B29F1	251	01OCT99	26SEP00	34,814.00	R1	Perform Action Tracking FY00																				
T515B29F2	251	26SEP00	27SEP01	47,115.46	R1	Perform Action Tracking FY01																				
T515B29F3	250	26SEP01	25SEP02	47,115.10	R1	Perform Action Tracking FY02																				
T515B29F4	1,255	26SEP02	19SEP07	235,575.50	R1	Perform Action Tracking FY03-07																				
T515B29G1	251	01OCT99	26SEP00	300,088.99	R1	Interface Project Management FY00																				
T515B29G2	251	26SEP00	27SEP01	299,940.01	R1	Interface Project Management FY01																				
T515B29G3	250	26SEP01	25SEP02	299,939.40	R1	Interface Project Management FY02																				
T515B29G4	1,255	26SEP02	19SEP07	1,261,935.86	R1	Interface Project Management FY03-07																				
T515B29H1	251	01OCT99	26SEP00	41,109.10	R1	Review BNFL Deliverables FY00																				
T515B29H2	251	26SEP00	27SEP01	54,070.05	R1	Review BNFL Deliverables FY01																				
T515B29H3	250	26SEP01	25SEP02	54,070.36	R1	Review BNFL Deliverables FY02																				
T515B29H4	1,255	26SEP02	19SEP07	220,835.56	R1	Review BNFL Deliverables FY03-07																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20	
S1 SST Program																											
TW04 Retrieval																											
270.105 Prepare SST Retrieval Licensing Strategy																											
T427105A	120	02OCT00*	26MAR01	95,947.60	S1																						
T427105B	60	27MAR01	19JUN01	22,063.72	S1																						
270.110 Perform SST Retrieval USQ Process																											
T427110A	254	02OCT00	03OCT01	301,528.26	S1																						
270.210 Prepare Initial SST Program Plan																											
T427210A	148	01MAR00*	27SEP00	176,148.95	S1																						
T427210B	232	02OCT00*	31AUG01	72,088.32	S1																						
270.310 Prep SST Retrieval Program Test & Evaluation Plan																											
T427310A	80	01MAY00*	22AUG00	44,812.88	S1																						
T427310B	65	28JAN01	30APR01	132,478.18	S1																						
T427310BM	0		30APR01	0.00	S1																						
T427310BN	0		30APR01*	0.00	S1																						
270.610 Evaluate Retrieval Technology Solutions																											
T427610A	63	03JUL00*	29SEP00	51,800.00	S1																						
T427610B	128	01FEB00*	01AUG00	90,200.00	S1																						
T427610C	60	17JAN00*	10APR00	35,400.00	S1																						
T427610CM	0		29SEP00	0.00	S1																						
T427610D	150	02OCT01*	07MAY02	247,000.00	S1																						
T427610E	127	03APR00*	29SEP00	82,500.00	S1																						
T427610F	124	02OCT00*	30MAR01	100,000.00	S1																						
270.611 G-106 Residual Assessments																											
T427611A	150	01MAR00*	29SEP00	400,000.00	S1																						
T427611B	88	01MAR00*	03JUL00	50,000.00	S1																						
T427611C	62	02OCT00*	02JAN01	272,000.00	S1																						
T427611D	88	03JAN01*	07MAY01	150,000.00	S1																						
270.615 Assess SST Tank Farm Infrastructure System Needs																											
T427615A	75	02OCT01*	21JAN02	183,454.40	S1																						
T427615B	75	22JAN02	07MAY02	183,454.40	S1																						
T427615BM	0		07MAY02	0.00	S1																						
270.620 Evaluate Leak Detection Solutions																											
T427620A	191	03JAN00*	29SEP00	363,233.20	S1																						
T427620B	20	21AUG00	18SEP00	11,399.54	S1																						
T427620C	120	02OCT00*	26MAR01	182,448.80	S1																						
T427620DM	0		30SEP00*	0.00	S1																						
T427620DN	0		30SEP01*	0.00	S1																						

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T427620DP	0		30SEP02*	0.00	S1	M-45-09G: Submit Annual LDMH Progress Reports																				
T427620DR	0		30SEP03*	0.00	S1	M-45-09H LDMH Progress Report Complete																				
270.650 Assess Tank Conditions						Perform Assessment of Tank Conditions C104																				
T427630B	141	14MAR00*	29SEP00	54,708.51	S1	Tank S-103 Conditions Prelim Eng																				
T427630B2	127	02OCT00*	04APR01	55,070.00	S1	Prepare/Issue Long Term Storage Program Plan																				
T427630C	140	01MAR00*	15SEP00	146,834.00	S1	Assess S-102 Tank Conditions																				
T427630D	250	03OCT00*	28SEP01	53,203.04	S1	Assess Tank S-105 Tank Conditions																				
T427630E	250	03OCT01*	30SEP02	55,000.00	S1	Assess Tank C-107 Conditions																				
T427630F	250	02OCT02*	29SEP03	55,000.00	S1	Assess SST Backfill Tank Conditions																				
T427630G	2,246	02OCT03*	28SEP12	2,250,000.00	S1	Determine SST Retrieval Sequence FY00																				
270.640 Define SST Retrieval Sequences						Determine SST Retrieval Sequence FY 01																				
T427640A1	252	01OCT99	29SEP00	41,016.58	S1	Determine SST Retrieval Sequence FY 02																				
T427640A2	251	02OCT00	28SEP01	52,484.92	S1	Determine SST Retrieval Sequence FY 03 - 12																				
T427640A3	252	01OCT01	30SEP02	167,071.78	S1	Collect SST Retrieval Risks Data																				
T427640A4	2,518	01OCT02	27SEP12	1,870,717.81	S1	Collect SST Retrieval Risks Data																				
T427640A5	1,511	28SEP12	27SEP18	1,002,430.69	S1	Evaluate SST Risk Data																				
270.650 Determine Retrieval Risks						Prepare/Issue Report on SST Retrieval Risks																				
T427650A	33	15AUG00	29SEP00	124,000.00	S1	Research SST Retrieval Process Improvements																				
T427650A1	28	02OCT00	09NOV00	116,000.00	S1	Prep SST Retrieval Process Improvements Report																				
T427650B	127	10NOV00	15MAY01	464,744.00	S1	Retrieval Management																				
T427650C	82	16MAY01	13AUG01	232,372.00	S1	Retrieval Management																				
T427650D	2,771	01OCT01*	28SEP12	5,500,000.00	S1	Retrieval Management																				
270.660 Determine Process Improvement Breakthroughs						Procurement / Contract Negotiations																				
T427660A	85	31MAY02*	30SEP02	107,348.73	S1	Technical Support																				
T427660B	35	01OCT02	18NOV02	142,082.15	S1	Technical Support																				
280.105 Perform Limits of Technology Demonstration						Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105A1	85	02OCT00	02FEB01	100,000.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105A2	251	05FEB01	01FEB02	491,500.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105A3	227	04FEB02	27DEC02	875,000.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105A4	252	30DEC02	28DEC03	902,000.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105A5	127	03APR00*	29SEP00	67,000.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105B1	85	02OCT00	02FEB01	100,000.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105B2	251	05FEB01	01FEB02	491,500.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105B3	226	05FEB02	27DEC02	875,000.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105TA	85	02OCT00	02FEB01	850,000.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				
T428105TA1	251	05FEB01	01FEB02	3,000,000.00	S1	Perform Vendor Design/ Fab/ QTest/ Ship																				

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T428105TA2	227	04FEB02	27DEC02	5,275,000.00	S1																					
T428105TB	86	30DEC02*	30APR03	100,000.00	S1																					
T428105TC	141	01MAY03	18NOV03	850,000.00	S1																					
T428105TD	30	19NOV03	06JAN04	90,000.00	S1																					
280.305 SST Test & Demonstration Specification																										
T428205A	55	01OCT01*	18DEC01	92,997.04	S1																					
T428205B	60	19DEC01	18MAR02	87,175.68	S1																					
T428205BM	0		18MAR02	0.00	S1																					
T428205C	251	02OCT00*	26SEP01	230,010.00	S1																					
280.210 Acquire Cold Test Capability																										
T428210A	84	02OCT00*	01FEB01	34,023.60	S1																					
T428210B	375	19MAR02*	10SEP03	1,241,864.00	S1																					
T428210C	20	11SEP03	08OCT03	22,531.28	S1																					
T428210D	120	02OCT00*	26MAR01	319,511.50	S1																					
280.215 Saltcake Dissolution Cold Tests																										
T428215M	185	01DEC00*	27JUL01	1,143,680.00	S1																					
280.220 Saltcake Dissolution Hot Test Spec/Deploy Decn																										
T428220A	15	11MAR02*	29MAR02	35,736.24	S1																					
T428220B	30	01APR02	10MAY02	71,472.48	S1																					
T428220C	10	13MAY02	24MAY02	23,824.16	S1																					
T428220D	20	28MAY02	24JUN02	47,648.32	S1																					
T428220E	30	25JUN02	06AUG02	71,472.48	S1																					
T428220F	5	07AUG02	13AUG02	11,912.98	S1																					
T428220G	30	14AUG02	25SEP02	59,560.40	S1																					
T428220H	5	26SEP02	02OCT02	11,912.98	S1																					
T428220J	15	03OCT02	23OCT02	35,736.24	S1																					
280.305 Saltcake Dissolution Retrieval Demonstrations																										
T428305BA	252	03APR00*	02APR01	735,000.00	S1																					
T428305BB	252	03APR01	02APR02	1,000,000.00	S1																					
T428305CA	253	28JUN02	30JUN03	7,000,000.00	S1																					
T428305CB	77	01JUL03	17OCT03	500,000.00	S1																					
T428305DA	61	03APR02	27JUN02	15,657.60	S1																					
T428305KB	99	20OCT03	12MAR04	15,654.90	S1																					
280.005 Retrieval System Selection AGA																										
T429005B	100	13MAR04	03AUG04	142,944.96	S1																					
T429005C	100	29SEP08	23FEB09	287,802.00	S1																					
T429005CM	0		23FEB09*	0.00	S1																					

Perform SST S-102 Retrieval System Selection AGA

Perform SST Final Retrieval Selection AGA

TIP - Decis on Tech Appr for Select Ret Solution

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T429005D	87	04FEB02	06JUN02	142,944.99	S1																					
290.002 Update SST Level 1 Specification						Perform SST C-107 Retrieval System Selection AGA																				
T429007A3	40	01OCT01*	27NOV01	22,539.15	S1																					
T429007C1	126	30NOV00*	30MAY00	48,708.40	S1																					
T429007C3	125	28NOV01	28MAY02	156,499.37	S1																					
T429007D3	42	29MAY02	26JUL02	29,468.54	S1																					
T429007E3	20	29JUL02	23AUG02	22,305.52	S1																					
T429007F	753	01OCT03*	26SEP06	2,062,284.61	S1																					
T429007G	1,762	02OCT06*	27SEP13	4,870,023.06	S1																					
290.010 Retrieval Integrated Risk Studies						Perform Retrieval Integrated Risk Studies																				
T429010AA	60	24FEB00	18MAY09	174,278.00	S1																					
T429010AB	125	19MAY09	12NOV09	348,558.00	S1																					
T429010AC	60	13NOV09	11FEB10	174,278.00	S1																					
290.015 Upd Prog Plan, Deployment Plan, & Risk Analysis						Collect/Evaluate Data Prep Final Draft/Issue Deployment Plan Update Risk Analysis																				
T429015AA	41	12FEB10	12APR10	127,839.30	S1																					
T429015AC	40	13APR10	08JUN10	185,431.00	S1																					
T429015AD	40	08JUN10	04AUG10	79,004.86	S1																					
290.090 Project Mgmt for W-523						W-523 Project Management FY01 W-523 Project Management FY02 W-523 Project Management FY03 W-523 Value Engineering FY03 W-523 Value Engineering FY02 W-523 CAA Permits FY02 W-523 CAA Permits FY03 W-523 Permitting NEPARCRA FY02 W-523 Permitting NEPARCRA FY03 W-523 Safety Assessment FY02 W-523 Safety Assessment FY03 W-523 Drawing Configuration FY02 W-523 Drawing Configuration FY03 W-523 HPT Support FY03 W-523 Design/Const Support FY02 W-523 Design/Const Support FY03 W-523 Safety Evaluation FY02 W-523 Safety Evaluation FY03																				
T429J99A1	167	02FEB01*	28SEP01	614,000.00	S1																					
T429J99A2	252	01OCT01*	30SEP02	350,000.00	S1																					
T429J99A3	252	01OCT02	30SEP03	360,380.00	S1																					
T429J99B1	252	01OCT01	30SEP02	40,740.00	S1																					
T429J99B2	252	01OCT02	30SEP03	40,740.00	S1																					
T429J99C1	252	01OCT01*	30SEP02	74,800.00	S1																					
T429J99C2	252	01OCT02	30SEP03	68,010.00	S1																					
T429J99D1	252	01OCT01	30SEP02	47,460.00	S1																					
T429J99D2	252	01OCT02	30SEP03	35,000.00	S1																					
T429J99E1	252	01OCT01	30SEP02	109,340.00	S1																					
T429J99E2	252	01OCT02	30SEP03	127,037.77	S1																					
T429J99F1	252	01OCT01	30SEP02	1,230.00	S1																					
T429J99F2	252	01OCT02	30SEP03	950.00	S1																					
T429J99G2	252	01OCT02	30SEP03	275,980.00	S1																					
T429J99H1	252	01OCT01	30SEP02	540,860.00	S1																					
T429J99H2	252	01OCT02	30SEP03	404,010.00	S1																					
T429J99J1	252	01OCT01	30SEP02	70,000.00	S1																					
T429J99J2	252	01OCT02	30SEP03	9,800.00	S1																					

Activity ID	Orig Dur	Early Start	Early Finish	Budgeted Cost	Logic Sheet	W-523 Permitting Plan FY02																				
						FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	FY18	FY19	FY20
T428J99K1	252	01OCT01	30SEP02	20,600.00	S1																					
T428J99L1	252	01OCT01	30SEP02	4,270.00	S1																					
T428J99M	2,287	01OCT03	28SEP12	26,237,000.00	S1																					
						W-523 Project Management FY04-16																				