FEB 28 2000
STA 4 (5)

ENGINEERING DATA TRANSMITTAL

5

Page 1 of 1
1. EDT 618011

2. To: (Receiving Organization) DISTRIBUTION		3. From: (Originating Organization) F. M. Maiden		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: Interim Stabilization		6. Design Authority/Design Agent/Cog. Engr.: W. F. Zuroff/J. Lamphere		7. Purchase Order No.: N/A	
8. Originator Remarks: Transmitted for release of the Operational Test Report (OTR) for U-105 with attached Operational Test Procedure (OTP), (Ladder Diagram printout for U-105 attached to OTP).				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: Single Shell Tank Farm	
				12. Major Assem. Dwg. No.: N/A	
11. Receiver Remarks:		11A. Design Baseline Document? ☒ Yes ☐ No		13. Permit/Permit Application No.: N/A	
				14. Required Response Date: N/A	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-5838	ALL	0	Tank Farm U-105	N/A	1	1	1
				Operational Test Report				
				(OTR) with Attached				
				OTP & Ladder Diagram				

16. KEY		
Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D OR N/A (See WHC-CM-3-5, Sec. 12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
2	1	Design Authority W. F. Zuroff	<i>[Signature]</i>	2-10-00							
2	1	Design Agent F. M. Maiden	<i>[Signature]</i>	2-11-00							
2	1	Cog. Eng. J. E. Lamphere	<i>[Signature]</i>	2-23-00							
2	1	Cog. Mgr. M. R. Koch	<i>[Signature]</i>	2/23/00							
		QA									
		Safety									
		Env.									

18. <i>[Signature]</i> FM Maiden Signature of EDT Originator 2/11/00 Date		19. <i>[Signature]</i> MR Koch Authorized Representative for Receiving Organization 2/23/00 Date		20. <i>[Signature]</i> MR Koch Design Authority/Cognizant Manager 2/23/00 Date		21. DOE APPROVAL (if required) Ctrl No. _____ ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
---	--	--	--	--	--	---	--

[illegible]

OPERATIONAL TEST REPORT (OTR) FOR U-105 PUMPING, INSTRUMENTATION AND CONTROL (PIC) SKID

Mike Koch

Prepared by CH2MHILL Hanford Group, Inc.

Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-99RL14047

EDT/ECN: 618010

UC: 500

Cost Center: 47D00

Charge Code: L00850

B&R Code: EW3120071

Total Pages: 211

Key Words: U-105, OTR, OTP, LADDER DIAGRAM

Abstract: Attached is the completed Operation Test Procedure (OTP-200-004, Rev. A-18). OTP includes a print out of the Programmable Logic Controller (PLC) Ladder Diagram. Ladder Diagram was designed for installation in the PLC used to monitor and control pumping activity for Tank Farm 241-U-105. The completed OTP and OTR are referenced in the IS PIC Skid Configuration Drawing (H-2-829998).

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approval Date

Release Stamp

Approved For Public Release

OPERATIONAL TEST REPORT (OTR) FOR U-105 PUMPING, INSTRUMENTATION AND CONTROL (PIC) SKID

1. PURPOSE

The purpose of this test report is to document the operational test results and conclusions from the completed Operational Test Procedure (OTP-200-004 Rev. A-18) that was performed on PIC Skid U-105. IS PIC Skid Configuration Drawing H-2-829998 provides traceability for U-105 PIC skid hardware, software, and test documentation

2. SCOPE

The scope of this operational test included testing of system parameters and functions. The systems checked are listed in Section 2.1 of the OTP and include process instrumentation, System electrical, process air, water drip and more. The attachment to this test report is a copy of the actual test that was performed. The test was conducted by Interim Stabilization and witnessed by the Cognizant Engineer.

3. TEST RESULTS

The test was completed and signed off on December 12, 1999. There were three test exceptions noted during the performance of the test. The first exception documented that Instrument SALW-CONV-6001 label does not correspond with field label and SALW-PI-6011 and SALW-PI-6012 are not on the table. Resolution involved modifying instrument label to correspond to field and engineering DWG which is SALW-LI-6001 and adding SALW-PI-6011 and SALW-PI-6012 to the Instrument list. Both changes will be made via PCA upon completion of OTP.

The second exception (OTP sections 5.8.21 and 5.8.23) require adjusting the flow rate to 7.0 +/- .35 gpm using DOV and/or JP-2. Pump will not pump greater than 6.5 gpm, rotometer will not read > 6.0 gpm. Resolution – set flow rate to 5.2 gpm. Pump run in test verified the maximum pump output was 6.5. at 5.3 gpm the rotometer was fluctuating slightly (+/- .1 gpm) so the values obtained are acceptable. Flowmeter calibrated using M& JE equipment with no exceptions. Requirement was 5.2 and all data pts. Within .52 gpm – all readings within .56 (acceptable because rotometer was fluctuating +/- .1 gpm).

The third exception (OTP section 5.11.16) documented that interlocks 5-8 were not verified. Resolution – These interlocks were verified during FSAR Functional Test verified these interlocks per JF-FT-309-001 (WS-99-0696W and WS-99-1385W) the interlocks functioned properly.

4. CONCLUSION

The test demonstrated the proper operation of U-103 PIC Skid. All test exceptions were resolved and documented in the OTP exceptions records attached to the OTP.

5. ATTACHMENT

Attached to this report as Appendix A is a copy of the completed and signed OTP. Appendix B is a copy of the software printout.

OPERATIONAL TEST PROCEDURE FOR 6000 SERIES PUMPING AND INSTRUMENTATION CONTROL SKIDS

Last Full Revision: A-0

Release Date: 5/29/97

USQ Screening Number:

Approval Designator: SQ

Current Modification: A-18

USQ Screening Number: TF-98-0836, Re

Approval Designator: S

PCA Incorporated: WTF-99-0474

POSITION/ORG	DELEGATE	DATE
NCO/IS	B. D. Foreman	10/27/99
SAFETY	F. A. Zak	10/27/99
STAB. MGR	D. J. Saueregg	10/27/99
SR ENG/ISE	B. R. Jones	10/27/99
Acceptance Review	S. E. Bevans	10/27/99
Approval Authority	D. J. Saueregg	10/27/99

Justification: Engineering Request based on Operations Feedback

Summary of Changes:

Expand flowmeter range and delete outdated shutdown circuit check

See Change Summary and Signature Sheet

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	1 of 110

TABLE OF CONTENTS

PAGE

1.0 PURPOSE	3
2.0 INFORMATION	3
2.1 SCOPE	3
2.2 TERMS AND DEFINITIONS	4
2.3 RESPONSIBILITIES	4
2.4 REFERENCES	5
2.5 SAFETY	6
2.6 RADIATION AND CONTAMINATION CONTROL	6
2.7 QUALITY ASSURANCE	7
2.8 GENERAL INFORMATION	7
2.9 LIMITS AND PRECAUTIONS	8
3.0 RECORDS	9
4.0 PREREQUISITES	9
5.0 PROCEDURE	15
5.1 PUMPING AND INSTRUMENTATION CONTROL SKID ELECTRICAL AND PROCESS AIR POWER-UP	15
5.2 PUMPING AND INSTRUMENTATION CONTROL SKID WATER DRIP SYSTEM	22
5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION ANALOG INPUT SIGNALS	24
5.4 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION DISCRETE SIGNAL INPUTS	35
5.5 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION MONITOR/ALARM FUNCTIONS	43
5.6 REMOTE SETPOINT CHANGE USING THE OPERATOR CONTROL STATION	45
5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION	47
5.8 JET PUMP FLOWMETER OPERATION	55
5.9 JET PUMP VALVING INTERLOCK FOR THE JET PUMP	64
5.10 OPERATOR CONTROL STATION JET PUMP SHUTDOWN TEST	67
5.11 LEAK DETECTION INTERLOCK CHECK	68
5.12 SHUTDOWN CIRCUITRY CHECK	77
5.13 SOFTWARE DOCUMENTATION	89
OPERATIONAL TEST PROCEDURE EXCEPTION LOG	90
OPERATIONAL TEST PROCEDURE EXCEPTION RECORD	91
OPERATIONAL TEST PROCEDURE ACCEPTANCE RECORD	92
PROCEDURE HISTORY SIGNATURE SHEET	93

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	2 of 110

1.0 PURPOSE

This Operational Test Procedure (OTP) will test and verify that the equipment required for Saltwell pumping of specified tank meets the specified Functional Requirements, Safety Requirements, Radiological Requirements, Operations Requirements, and provides a record of the functional test results. The systems/functions that will be tested are listed in the Scope section that follows.

2.0 INFORMATION

2.1 SCOPE

The following systems will be tested by this Operational Test Procedure:

- Process Instrumentation and Control System Electrical and Process Air System
- Process Instrumentation and Control System Water Drip System
- Weight Factor and Specific Gravity System
- Diaphragm Operated Valve Automatic and Manual Operation
- Jet pump Flowmeter Operation
- Water Tank Level Transmitter
- Jet pump Heat Trace
- Leak Detection Interlock
- Jet Pump Valving Interlock
- ~~Safe Shutdown Circuit~~
- Flammable Gas Monitor Interface
- Exhauster Interface
- Receiver Tank Interlocks

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	3 of 110

2.2 TERMS AND DEFINITIONS

- 2.2.1 LCV - Level Control Valve
- 2.2.2 GPM - Gallons Per Minute
- 2.2.3 IA - Instrument Air
- 2.2.4 LDE - Leak Detection Element
- 2.2.5 OCS - Operator Control Station
- 2.2.6 PRV - Pressure Relief Valve
- 2.2.7 SGI - Specific Gravity Indicator
- 2.2.8 WFIE - Weight Factor Instrument Enclosure

2.3 RESPONSIBILITIES

- 2.3.1 Quality Control is responsible for:
 - Witnessing and signing steps as identified in Operational Test Procedure.
 - Verifying that the procedure sections were performed correctly.
- 2.3.2 Test Director is responsible for:
 - Providing the equipment found in step 4.1 of this procedure.
 - Recording equipment status and data per this procedure.
 - Conducting pre-job planning meeting as necessary.
 - Conducting pre-job system walkdown.
 - Scheduling/rescheduling of the test as required.
 - Recording data, exceptions and other notes as required.
- 2.3.3 Engineering personnel are responsible for:
 - Providing technical support during testing.
 - Providing programming support during testing.
 - Forcing data in Programmable Logic Controller program during testing.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	4 of 110

2.3 RESPONSIBILITIES (Cont.)

2.3.4 Maintenance personnel are responsible for:

- Providing assistance during testing.

2.3.5 Operations personnel are responsible for:

- Performing valving manipulations on Pumping and Instrumentation Control Skid Systems and Test equipment.
- Starting, stopping, and controlling equipment related to Saltwell operations.
- Controlling and monitoring parameters from the Data Table Access Module, or Operator Control Station.

2.3.6 Health Physics personnel are responsible for:

- Ensuring RWP requirements are met during field portion of testing.
- Surveying tools and equipment out of the Farm.
- Providing guidance to craft personnel in maintaining good health physics practices.

2.4 REFERENCES

2.4.1 The following documents were used to write or are referenced in this procedure:

- HNF-PRO-079, "PRE-JOB SAFETY PLANNING"
- WHC-IP-1026 APPX L, "ENGINEERING PRACTICES GUIDELINES"
- H-14-100538 Rev 0, SALTWELL JET PUMP
- H-14-100542 Rev 0, SALTWELL JUMPER ASSEMBLY
- H-2-85621 Rev 0, INSTRUMENT AIR AND WATER SYSTEM DETAILS
- H-2-85625 Rev 0, INSTRUMENTATION WEIGHT FACTOR ENCLOSURE ARRANGEMENT
- H-2-85626 Rev 0, PUMPING AND INSTRUMENTATION CONTROL SKID
- H-14-023960 Rev 0, SALTWELL CONTROL EQUIPMENT (SALW) O&M SYSTEM P&ID
- JOHNSON YOKOGAWA ADMAG AM SERIES VENDOR INFORMATION
- FOXBORO 823 DP SERIES ELECTRONIC DIFFERENTIAL PRESSURE CELL VENDOR INFORMATION
- TO-060-085, OPERATE THE PORTABLE 500 CFM EXHAUSTER FOR TANK 241-A-101 SALTWELL PUMPING
- Controlotron System 990 Uniflow Universal Clamp-On NEMA Flowmeter Vendor Field Manual

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	5 of 110

2.5 SAFETY

- Warning - 120 VAC energized circuits and leads will be encountered during test if access to Programmable Logic Controller input/output terminals or serial communication port is required at any time. Observe appropriate electrical precautions as directed by HNF-PRO-088, Electrical Work Safety.
- Warning - Circuit boards are energized. Terminal strips in the Instrument Enclosure have 120 VAC exposed leads. Use appropriate electrical precautions as directed by HNF-PRO-088, Electrical Work Safety.
- Warning - Energized circuits and leads are contained inside the cabinet. Observe appropriate electrical precautions. Comply with HNF-PRO-088, Electrical Work Safety.

2.5.1 Work will be performed in this Operational Test Procedure on energized circuits.

2.5.2 The following administrative procedures control work performed in this procedure:

- Building Emergency Plan, WHC-IP-0263-TF
- Industrial Hygiene Manual, WHC-CM-4-40
- HNF-PRO-074, Safety Responsibilities
- Tank Farm Health and Safety Plan (HASP), WHC-SD-WM-HSP-002

2.6 RADIATION AND CONTAMINATION CONTROL

2.6.1 Health Physics Technician assistance is required in accordance with Radiation Work Permit.

2.6.2 The following administrative procedures control work performed in this procedure:

- Hanford Site Radiological Control Manual (HSRCM)

2.6.3 The test shall be STOPPED and the Shift Manager immediately notified, if radiation levels significantly increase as determined by a radiation monitor.

2.6.4 Work in Radiological Areas will be performed using a Radiation Work Permit, following review by Radiological Control per the ALARA program (HNF-IP-0842, Vol 7, Section 1.1).

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	6 of 110

2.7 QUALITY ASSURANCE

Ensure that the test(s) are performed per the procedure. The Quality Control Inspector shall sign and date each procedure section verifying the data obtained, and verifying that the procedure section has been performed correctly.

2.8 GENERAL INFORMATION

- 2.8.1 After completion of Sections 5.1 and 5.2, subsequent sections may be performed out of order, as directed by the Test Director.
- 2.8.2 All entries recorded in this procedure shall be made in black ink.
- 2.8.3 Editorial changes required to this Operational Test Procedure may be made per the Procedure Change Authorization method by the Test Director and Cognizant Engineer as long as they do not impact personnel safety, or operational facility safety function or performance; and will not compromise or influence the test data.
- 2.8.4 Any non-conformance of the instrumentation or unexpected results during testing shall be logged in the Operational Test Procedure EXCEPTION LOG and thoroughly documented on a Operational Test Procedure EXCEPTION RECORD.
- 2.8.5 Do not perform any part of this procedure on faulty equipment. If faulty equipment is discovered, STOP the execution of that section of this procedure and resolve the problem and/or continue with a different section.
- 2.8.6 If the performance of this procedure is suspended for any reason, ensure the equipment is left in a safe and de-energized state as necessary.
- 2.8.7 This procedure DOES NOT contain any separate data/verification sheets. Verification of procedural steps and validity of the data is incorporated into the specific section.
- 2.8.8 If performance of this procedure is suspended for any reason and if necessary, ensure the requirements of the Lock and Tag system are met before leaving the test site.
- 2.8.9 A Job Hazard Analysis form will be used in conjunction with the pre-job safety meeting form when any unusual hazards are identified. The PRE-JOB MEETING FORM will be used to document all attendees.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	7 of 110

2.8 GENERAL INFORMATION (Cont.)

- 2.8.10 Tests interrupted due to work breaks, personnel support, faulty equipment or other reasons may require performing equipment manipulations such as valving, power down or alarm acknowledgement in order to leave the equipment in a safe condition. The Test Director may deviate from test steps in order to assure safe equipment configuration. Configuration shall be noted so the equipment may be restored at the resumption of testing. Shift Management shall be kept apprised of test status and equipment condition.
- 2.8.11 Acknowledge applicable alarms per Test Director.
- 2.8.12 Sections 5.1 through 5.9 of this procedure are generally performed in the shop prior to equipment placement in the field. Daily release requirements through the Shift office must be met for field portions of testing.
- ~~2.8.13 Section 5.12 is only performed for Facility Group 2 tank 241 A 101 installation only. All other Facility Group 2 and 3 tanks undergoing saltwell operational testing will omit this section.~~
- 2.8.14 In some instances, such as Emergency Pumping Skid testing, the Operator Control Station will be untested or not required. Test sections 5.6 and 5.10 will not be performed. Blanks representing OCS data shall be completed with an "NA" in other test sections.

2.9 LIMITS AND PRECAUTIONS

DO NOT perform any tank intrusive work without the express authorization of the Shift Manager.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	8 of 110

3.0 RECORDS

- 3.1 The completed Working Copy of this procedure, including all exception logs and exception records generated by this procedure, will be kept as permanent records.
- 3.2 This procedure is designed to be re-usable for many skid installations. Each skid will replace the asterisk (*) in device names used throughout this procedure.

3.3 RECORD the following information for this procedure:

Tank Number: 241-U-105

Skid Designator: "L"

3.4 RECORD the following information or "NA" if an Operator Control Station is not tested.

Operator Control Station Location (building number): 271-U

4.0 PREREQUISITES

NOTE - Equipment shall be available before the step associated with that piece of equipment.

4.1 The following supplies shall be available at the work place:

- Volt/ohm meter (VOM): Portable. 0-600 volts ac. $\pm$ 2% accuracy.
Calibration No. 819-45-08-020 Expiration Date 11/7/99 QC KW 11/5/99
- Transmation current (milliamp) simulator or equivalent
Calibration No. 651-13-20-001 Expiration Date 4-7-00 QC DL
- Manometer - minimum range 0-500" water gauge. Must have a read out of variable test pressure.
Calibration No. 820-35-40-003 Expiration Date 7-8-00 QC DL
- Manometer - minimum range 0-50" water gauge. Must have a read out of variable test pressure.
Calibration No. 817-35-42-051 Expiration Date 9-16-00 QC DL

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	9 of 110

4.0 PREREQUISITES (Cont.)

- Jumper Test Assembly PI-2 (suction) pressure gauge (Required for shop run-ins only - NA lines for field only OTPs)

Calibration No. 817-35-40-058 Expiration Date 9-30-00 QC 20

- Jumper Test Assembly PI-1 (discharge) pressure gauge (Required for shop run-ins only - NA lines for field only OTPs)

Calibration No. 817-35-40-037 Expiration Date 9-29-00 QC 20

- Flowmeter Calibrator (Required for Brooks flowmeters only - NA lines for skids with Yokogawa flowmeters)

Calibration No. NA Expiration Date NA QC

- Saltwell Jet pump Jumper (see H-14-100725 Sheet 18)
- Rotameter or Flowmeter
- Jumper Test Assembly
- 2 way radios for communication between Tank Farm and local control room
- 480V 3 Phase Power Source
- Controlotron 995T Control and Display Unit

NOTE - Test sections may commence prior to assembly of all test equipment. Test Director is responsible to assure all equipment necessary for a given section is available.

4.2 The following conditions must be met before this test may commence:

4.2.1 The Jet Pump Jumper and Jumper assembly have been placed on the pump recirculation apparatus.

4.2.2 The Pumping and Instrumentation Control Skid water tank and run-in tank have been adequately filled for testing.

4.2.3 The Jet Pump Jumper AND Jumper Assembly have been electrically AND pneumatically connected to the Pumping and Instrumentation Control Skid.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	10 of 110

4.0 PREREQUISITES (Cont.)

- 4.2.4 A pre-job safety meeting has been held before performing this procedure in accordance with WHC-IP-0842, Vol V Section 4.1. PRE-JOB SAFETY MEETING FORM.
- 4.2.5 The Pumping and Instrumentation Control Skid has been grounded in preparation for shop testing.
- 4.2.6 Test gauges AND rotameter have been installed in correct locations as indicated by the Test Director.
- 4.2.7 Ensure the following Pumping and Instrumentation Control Skid Valves are OPEN prior to starting this OTP.
- WJD SALW-V-6035* (equalizing) WJD SALW-V-6036* (equaling)
- 4.2.8 ENSURE the following Pumping and Instrumentation Control Skid valves are CLOSED prior to starting this Operational Test Procedure:

☒ SALW-V-6034*	☒ SALW-V-6026*	☒ SALW-V-6001*
☒ SALW-V-6004*	☒ SALW-V-6002*	☒ SALW-V-6003*
☒ SALW-V-6021*	☒ SALW-V-6020*	☒ SALW-V-6036* (hi)
☒ SALW-V-6036* (low)	☒ SALW-V-6035* (hi)	☒ SALW-V-6025*
☒ SALW-V-6035* (low)	☒ SALW-V-6019*	☒ SALW-V-6029*
☒ SALW-V-6027*	☒ SALW-V-6028*	☒ SALW-V-6032*
☒ SALW-V-6031*	☒ SALW-V-6030*	☒ SALW-V-6016*
☒ SALW-V-6018*	☒ SALW-V-6017*	☒ SALW-V-6013*
☒ SALW-V-6015*	☒ SALW-V-6014*	☒ SALW-V-6012*
☒ SALW-V-6008*	☒ SALW-V-6011*	☒ SALW-V-6005*
☒ SALW-V-6006*	☒ SALW-V-6007*	☒ SALW-V-6037*
☒ SALW-V-6044*	☒ SALW-V-6046*	☒ SALW-V-6047*
☒ SALW-V-6048*	☒ SALW-V-6049*	
☒ SALW-V-6043*

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	11 of 110

4.0 PREREQUISITES (Cont.)

- 4.2.9 ENSURE the following Pumping and Instrumentation Control Skid circuit disconnects and breakers are OPEN (OFF) prior to starting this Operational Test Procedure. Refer to H-2-85327, Sheet 7 for circuit breakers.

☒ SALW-DS-6002* ☒ SALW-DS-6003* ☒ SALW-DS-6004*
☒ SALW-DS-6005*

NOTE - The following breakers are located in SALW-DP-6001*.

☒ Breaker "MAIN"	☒ Breaker 2
☒ Breaker 1	☒ Breaker 4
☒ Breaker 3	☒ Breaker 6
☒ Breaker 5	☒ Breaker 8
☒ Breaker 7	☒ Breaker 10
☒ Breaker 9	☒ Breaker 12
☒ Breaker 11	☒ Breaker 14
☒ Breaker 13

- 4.2.10 A printed copy of Ladder Logic and Alarm Table for the Pump Instrumentation and Control Skid is available at the work site. Copies may be kept outside of Radiological areas until necessary.

- 4.2.11 All personnel initialling or signing this procedure must also enter signature/initials on the PROCEDURE SIGNATURE SHEET maintained at the Shift Office.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	12 of 110

4.0 PREREQUISITES (Cont.)

NOTE - Verification of instrument calibration must be performed before the step associated with that instrument.

4.3 Verify the current calibration. Record the calibration date and calibration due date on the table below.

INSTRUMENT	CALIBR/FUNCT CHECK DATE	NEXT DUE DATE
SALW-PS-6004*	11/1/99	11/1/00
SALW-WFT-6002*	10/18/99	10/18/00
SALW-LT-6003*	10/18/99	10/18/00
SALW-SGT-6001*	10/18/99	10/18/00
<i>Option #1 *</i> SALW- ^{LY} CONV-6001*	10/19/99	10/19/00
SALW-FQIT-6001*	10/19/99	10/19/00
SALW-PI-6006*	10/13/99	10/13/00
SALW-PI-6001*	10/13/99	10/13/00
SALW-PI-6005*	10/13/99	10/13/00
SALW-FI-6001*	10/13/99	10/13/00
SALW-PI-6002*	10/13/99	10/13/00
SALW-PI-6003*	10/13/99	10/13/00
SALW-PI-6004*	10/13/99	10/13/00
SALW-PI-6007*	10/13/99	10/13/00
SALW-PI-6008*	10/13/99	10/13/00

*Option #1 ** SALW-PI-6011*

10/19/99

10/19/00

*Option #1 ** SALW-PI-6012*

10/19/99

10/19/00

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	13 of 110

4.0 PREREQUISITES (Cont.)

4.4 Test Director VERIFY that section 4.0 has been completed by SIGNING below.

Test Director Signature

11-12-99
Date

4.5 Quality Control Inspector VERIFY that section 4.0 has been completed by SIGNING below.

Quality Control Inspector Signature

11/12/99
Date

* SEE EXCEPTION #1

KW

11/12/99

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	14 of 110

5.0 PROCEDURE

NOTE - This Operational Test Procedure will be used for more than one skid. An asterisk (*) is used to identify the skid LETTER.

NOTE - All personnel performing this procedure, who will be initialing and signing the procedure, shall enter their printed name, signature and initials on the PROCEDURE SIGNATURE SHEET maintained at the Shift Office.

5.1 PUMPING AND INSTRUMENTATION CONTROL SKID ELECTRICAL AND PROCESS AIR POWER-UP

5.1.1 ENERGIZE the Pumping and Instrumentation Control Skid by CLOSING the following DISCONNECT SWITCHES in the order found below:

DISCONNECT SWITCH	ENERGIZED (✓)
SALW-DS-6002*	✓
SALW-DS-6003*	✓
SALW-DS-6004*	✓
SALW-DS-6005*	✓

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	15 of 110

**5.1 PUMPING AND INSTRUMENTATION CONTROL SKID ELECTRICAL AND
PROCESS AIR POWER-UP (CONT.)**

NOTE - The following circuit breakers are located in SALW-DP-6001* "SALW
SKID DIST PNL".

5.1.2 ENERGIZE the Pumping and Instrumentation Control Skid by CLOSING the
following Circuit Breakers in the order found below:

DISCONNECT SWITCH	ENERGIZED (✓)
"MAIN"	✓
7. (WEIGHT FACTOR INSTRUMENT ENCLOSURE)	✓
3. (LEAK DETECTION/HEAT TRACE)	✓
8. (WATER TANK HEATER)	✓
5. (INSTRUMENT ENCLOSURE [PLC])	✓
4. (AIR COMPRESSOR CABINET HEATER & [1] RECEPTACLE)	✓
9. (RECEPTACLE)	✓
11. (FGM PUMP AND HEATER)(PIT)	✓
6. (INTRINSICALLY SAFE PANEL)	✓
10. (HEAT TRACE FOR DIPTUBES AND IA LINE, HEAT TRACE SAMPLE/RETURN)	✓
1. (FGM PUMP AND HEATER)(DOME)	✓
2. (HEAT TRACE SAMPLE/RETURN)(DOME)	✓
12. (INSTR CABINET AC AND HEATER RCPT.)	✓
13. (FGM HEATER TRACE) (DOME)	✓
14. (FGM HEATER TRACE) (PIT)	✓

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	16 of 110

5.1 PUMPING AND INSTRUMENTATION CONTROL SKID ELECTRICAL AND PROCESS AIR POWER-UP (CONT.)

5.1.3 ACKNOWLEDGE any initial skid or FGM alarms.

mwD

5.1.4 OPEN valve SALW-V-6034* (located in the Air COMP Cabinet).

mwD

5.1.5 START air compressor SALW-CMP-6001* "SALW SKID IA COMP" by POSITIONING switch on the SALW-DS-6004* to the HAND or ON position.

mwD

5.1.6 VERIFY that Air Compressor starts and builds up pressure AND shuts off at 86 to 94 psig, as indicated by pressure gauge SALW-PI-6006* (AIR DRYER INLET PRESS).

Test Director Signature

11-5-99
Date

5.1.7 VALVE in air to the Pumping and Instrumentation Control Skid Water Tank by SLOWLY PERFORMING the following (Refer to H-14-023960 Sheet 1):

5.1.7.1 SLOWLY OPEN valve SALW-V-6025* (located in the air compressor cabinet).

mwD

5.1.7.2 SLOWLY OPEN valve SALW-V-6027* (located near the water tank).

mwD

5.1.7.3 SLOWLY OPEN valve SALW-V-6028* (located near the water tank).

mwD

5.1.7.4 ADJUST Pressure Regulator Valve SALW-PCV-6006* to 30 psi (± 3 psig) as indicated by pressure gauge SALW-PI-6008* (WTR TK. PRESS).

mwD

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	17 of 110

**5.1 PUMPING AND INSTRUMENTATION CONTROL SKID ELECTRICAL AND
PROCESS AIR POWER-UP (CONT.)**

5.1.8 VALVE IN air to SALW-PNL-6002* (WFIE Cabinet) by PERFORMING the following (Refer to H-14-023960 Sheet 1):

5.1.8.1 SLOWLY OPEN valve SALW-V-6026* (located in the Air Compressor Cabinet).

5.1.8.2 SLOWLY OPEN valve SALW-V-6001*, located in the bottom of SALW-PNL-6002* (WFIE Cabinet).

5.1.8.3 ADJUST pressure control valve SALW-PCV-6001* in SALW-PNL-6002* (WFIE Cabinet) to 20 psi (± 2.5 psi) as indicated by the pressure gauge located on the face of the valve.

5.1.8.4 SLOWLY OPEN valve SALW-V-6004*, located in the middle of SALW-PNL-6002* (WFIE Cabinet).

5.1.8.5 SLOWLY OPEN valve SALW-V-6003*, located in the middle of SALW-PNL-6002* (WFIE Cabinet).

5.1.8.6 SLOWLY OPEN valve SALW-V-6005*, located in the bottom left of SALW-PNL-6002* (WFIE Cabinet).

5.1.8.7 SLOWLY OPEN valve SALW-V-6006*, located in the bottom left of SALW-PNL-6002* (WFIE Cabinet).

5.1.8.8 SLOWLY OPEN valve SALW-V-6007*, located in the bottom left of SALW-PNL-6002* (WFIE Cabinet).

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	18 of 110

**5.1 PUMPING AND INSTRUMENTATION CONTROL SKID ELECTRICAL AND
PROCESS AIR POWER-UP (CONT.)**

5.1.8.9 SLOWLY OPEN valve SALW-V-6002*, located in the bottom left of
SALW-PNL-6002* (WFIE Cabinet).

5.1.8.10 SLOWLY OPEN valve SALW-V-6020*, located in the middle left of
SALW-PNL-6002* (WFIE Cabinet).

5.1.8.11 SLOWLY OPEN valve SALW-V-6021*, located in the middle left of
SALW-PNL-6002* (WFIE Cabinet).

5.1.8.12 SLOWLY OPEN valve SALW-V-6019*, located in the middle left of
SALW-PNL-6002* (WFIE Cabinet).

5.1.9 ADJUST the air flow through the diptubes by PERFORMING the following:

5.1.9.1 ADJUST flow to dip tubes to 1.5 CFH (± 0.5 CFH) as indicated by
SALW-FIV-6002*.

Test Director Signature11-5-99
Date

5.1.9.2 ADJUST flow to dip tubes to 1.5 CFH (± 0.5 CFH) as indicated by
SALW-FIV-6003*.

Test Director Signature11-5-99
Date

5.1.9.3 ADJUST flow to dip tubes to 1.5 CFH (± 0.5 CFH) as indicated by
SALW-FIV-6004*.

Test Director Signature11-5-99
Date

5.1.9.4 ENSURE flows obtained in steps are all within 0.25 cfh of each
other.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	19 of 110

**5.1 PUMPING AND INSTRUMENTATION CONTROL SKID ELECTRICAL AND
PROCESS AIR POWER UP (CONT.)**

5.1.10 VALVE IN SALW-WFT-6002* AND SALW-SGT-6001* by PERFORMING the
following:

5.1.10.1 ENSURE the LOW side AND HIGH side isolation valves, located on
SALW-V-6036* in cabinet SALW-PNL-6002* (WFIE Cabinet) are OPEN.

5.1.10.2 ENSURE SALW-WFT-6002* EQUALIZING valve on valve manifold SALW-V-
6036* in cabinet SALW-PNL-6002* (WFIE Cabinet) is CLOSED.

5.1.10.3 ENSURE the LOW side AND the HIGH side isolation valves, located
on SALW-V-6035* in cabinet SALW-PNL-6002* (WFIE Cabinet) are
OPEN.

5.1.10.4 ENSURE SALW-SGT-6001* equalizing valve on valve manifold SALW-V-
6035* in cabinet SALW-PNL-6002* (WFIE Cabinet) is CLOSED.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	20 of 110

**5.1 PUMPING AND INSTRUMENTATION CONTROL SKID ELECTRICAL AND
PROCESS AIR POWER UP (CONT.)**

5.1.11 CONFIRM that a signal is present between SALW-PNL-6002* (WFIE Cabinet) Instruments and the Programmable Logic Controller by PERFORMING the following:

5.1.11.1 VERIFY Weight Factor is approximately 0.0" (± 0.5 ") Water Gauge as indicated by Data Table Access Module. If DTAM displays "<<<<" indicating less than zero, verify continuity between the transmitter and the Programmable Logic Controller and proceed with the test.

Test Director Signature

11-5-99
Date

5.1.11.2 VERIFY Specific Gravity is approximately 0.0" (± 0.5 ") Water Gauge as indicated by Data Table Access Module. If DTAM displays "<<<<" indicating less than zero, verify continuity between the transmitter and the Programmable Logic Controller and proceed with the test.

Test Director Signature

11-5-99
Date

5.1.11.3 VERIFY Flow rate is approximately 0.0 (± 0.5 gpm) Gallons Per Minute as indicated by Data Table Access Module. If DTAM displays "<<<<" indicating less than zero, verify continuity between the transmitter and the Programmable Logic Controller and proceed with the test.

Test Director Signature

11-5-99
Date

5.1.12 Test Director VERIFY that section 5.1 is complete by SIGNING below.

Test Director Signature

11-5-99
Date

5.1.13 Quality Control Inspector VERIFY that section 5.1 is complete by signing below.

Quality Control Inspector Signature

11/5/99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	21 of 110

5.2 PUMPING AND INSTRUMENTATION CONTROL SKID WATER DRIP SYSTEM

NOTE - If Diptubes are not installed in test area, process air and drip water will be expelled from the side of SALW-PNL-6002* (WFIE Cabinet).

5.2.1 If necessary, ATTACH temporary portable hose from diptube outlet to high and medium diptubes from the bottom of the weight factor enclosure, (from valves SALW-V-6005* and SALW-V-6007*).

- ROUTE the flexible hose to a suitable drain AND SECURE.

5.2.2 ACTUATE the Dip Tube Drip system by SLOWLY OPENING the following valves:

VALVES	OPEN (✓)
SALW-V-6018* located in the bottom right of SALW-PNL-6002* (WFIE Cabinet)	✓
SALW-V-6016* located in the middle of SALW-PNL-6002* (WFIE Cabinet)	✓
SALW-V-6013* located in the middle of SALW-PNL-6002* (WFIE Cabinet)	✓
SALW-V-6008* located in the middle of SALW-PNL-6002* (WFIE Cabinet)	✓

CAUTION

Relief valve (SALW-PRV-6001*) will actuate and relieve pressure at 25 psig.

5.2.3 CAREFULLY ADJUST Pressure Regulator SALW-PCV-6005*, located in the bottom of SALW-PNL-6002* (WFIE Cabinet) to 20 psig (± 2 psig) as indicated by SALW-PI-6001* in the middle of SALW-PNL-6002* (WFIE Cabinet).

5.2.4 ADJUST valve SALW-V-6014* to allow APPROXIMATELY 2 drops/second as indicated by sight glass SALW-FG-6001* (± 1 drop/second).

5.2.5 ADJUST valve SALW-V-6015* to allow APPROXIMATELY 2 drops/second as indicated by sight glass SALW-FG-6002* (± 1 drop/second).

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	22 of 110

5.2 PUMPING AND INSTRUMENTATION CONTROL SKID WATER DRIP SYSTEM (Cont.)

NOTE - Instrument air to the Diaphragm Operated Valve will remain valved in for testing in subsequent steps.

5.2.6 VALVE OUT the dip tube drip water by SLOWLY CLOSING the following:

VALVE	CLOSED (✓)
SALW-V-6015* located in the middle of SALW-PNL-6002* (WFIE Cabinet)	✓
SALW-V-6014* located in the middle of SALW-PNL-6002* (WFIE Cabinet)	✓
SALW-V-6008* located in the middle of SALW-PNL-6002* (WFIE Cabinet)	✓
SALW-V-6013* located in the middle of SALW-PNL-6002* (WFIE Cabinet)	✓

5.2.7 Test Director **VERIFY** that section 5.2 is complete by **SIGNING** below.

Test Director Signature

11-5-99
Date

5.2.8 Quality Control Inspector **VERIFY** that section 5.2 is complete by signing below.

Quality Control Inspector Signature

11/5/99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	23 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS**

WATER TANK LEVEL

5.3.1 PREPARE the Water Tank Level Transmitter SALW-LT-6003* for test signals by PERFORMING the following:

5.3.1.1 ENSURE valve SALW-V-6029*, located in the bottom of SALW-PNL-6003* (WATER TANK ENCL), is CLOSED.

5.3.1.2 ENSURE valve SALW-V-6031*, located in the bottom of SALW-PNL-6003* (WATER TANK ENCL), is CLOSED.

5.3.2 CONNECT 0-50" test Manometer pressure source to the HIGH PRESSURE vent/test port of the level transmitter SALW-LT-6003*.

5.3.3 VERIFY the LOW PRESSURE vent/test port of the level transmitter SALW-LT-6003* is OPEN to atmosphere.

5.3.4 ADJUST the test Manometer on the SALW-LT-6003* to a pressure of 31" Water Gauge (± 1 ").

5.3.5 RECORD the following:

OPERATOR CONTROL STATION WATER TANK LEVEL (RANGE: 28.5 TO 33.5 Inches)	DATA TABLE ACCESS MODULE WATER TANK LEVEL (RANGE: 28.5 TO 33.5 Inches)
31.6	ms 11.11.99 30.9 31.6

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	24 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**

NOTE - Alarm should annunciate between 11.7" and 12.7" Water Gauge.

5.3.6 VERY SLOWLY DECREASE the Level Transmitter test Manometer pressure UNTIL the Data Table Access Module "PIC WATER LEVEL LOW" alarm (alarm 9) annunciates.

WV

5.3.7 VERIFY that the Water Tank Low Level alarm is displayed at the Operator Control Station.

WV

5.3.8 ACKNOWLEDGE the Water Tank Low Level alarm at the Operator Control Station and at the Data Table Access Module.

WV

5.3.9 OBSERVE the Operator Control Station and Data Table Access Module AND RECORD the water tank level readings below:

OPERATOR CONTROL STATION WATER TANK LEVEL (RANGE 11.7 to 12.7 inches Water Gauge)	DATA TABLE ACCESS MODULE WATER TANK LEVEL (RANGE 11.7 to 12.7 inches Water Gauge)
12.3	12.3

5.3.10 SLOWLY INCREASE the Level Transmitter test Manometer pressure to 15.5" Water Gauge.

WV

5.3.11 OBSERVE the Operator Control Station and Data Table Access Module AND RECORD the water tank level readings below:

OPERATOR CONTROL STATION WATER TANK LEVEL (RANGE: 14.5 to 16.5 inches)	DATA TABLE ACCESS MODULE WATER TANK LEVEL (RANGE 14.5 to 16.5 inches)
15.5	15.5

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	25 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**

5.3.12 VERIFY that the Water Tank Low Level alarm **CLEARs** at the Operator Control Station.

5.3.13 REMOVE the test manometer from the SALW-LT-6003* high pressure vent/test port, AND RE-INSTALL vent plugs.

5.3.14 RESTORE the Water Tank Level Transmitter SALW-LT-6003* by PERFORMING the following:

5.3.14.1 OPEN valve SALW-V-6029*, located in the bottom of SALW-PNL-6003* (WATER TANK ENCL).

5.3.14.2 OPEN valve SALW-V-6031*, located in the bottom of SALW-PNL-6003* (WATER TANK ENCL).

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	26 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)****WEIGHT FACTOR TEST**

5.3.15 VERIFY that NO Programmable Logic Controller input signals are FORCED and that the forcing function is DISABLED.

5.3.16 CONNECT the 0-500" Water Gauge test Manometer pressure source to the HIGH PRESSURE dip tube on the side of the "WFIE Cabinet".

5.3.17 ENSURE SALW-V-6001* is CLOSED.

5.3.18 ENSURE SALW-V-6005* is OPEN.

5.3.19 ENSURE SALW-V-6006* is OPEN.

5.3.20 ENSURE adjustment valves on SALW-FIV-6002*, SALW-FIV-6003*, SALW-FIV-6004* are CLOSED.

5.3.21 ENSURE SALW-WFT-6002* EQUALIZING valve located on SALW-V-6036* 3-Valve Manifold in cabinet SALW-PNL-6002* (WFIE Cabinet) is CLOSED.

5.3.22 ENSURE the LOW side and HIGH side isolation valves, located on SALW-V-6036* 3-Valve Manifold in cabinet SALW-PNL-6002* (WFIE Cabinet) are OPEN.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	27 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**

5.3.23 SET the test Manometer to 125" Water Gauge.

5.3.24 OBSERVE Operator Control Station and Data Table Access Module AND RECORD the Weight Factor on the table below.

OPERATOR CONTROL STATION WEIGHT FACTOR READING (RANGE 120 to 130 inches)	DATA TABLE ACCESS MODULE WEIGHT FACTOR READING (RANGE 120 to 130 inches)
125.0	124.9

5.3.25 BLEED off pressure from the manometer.

5.3.26 DISCONNECT the 0-500" test Manometer pressure source.

5.3.27 CLOSE SALW-V-6006*.

5.3.28 OPEN SALW-WFT-6002* equalizing valve, located on SALW-V-6036* 3-Valve Manifold in cabinet SALW-PNL-6002* (WFIE Cabinet).

5.3.29 CLOSE the LOW side and HIGH side isolation valves, located on SALW-V-6036* 3-Valve Manifold in cabinet SALW-PNL-6002* (WFIE Cabinet).

5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION ANALOG INPUT SIGNALS (CONT.)

SPECIFIC GRAVITY TEST

NOTE - A mock signal to the specific gravity transmitter is required to keep a low saltwell level alarm from preventing testing of other instrumentation.

5.3.30 CONNECT the 0-50" Water Gauge test Manometer pressure source to the HIGH PRESSURE dip tube.

5.3.31 ENSURE SALW-V-6007* is OPEN.

5.3.32 ENSURE SALW-V-6005* is OPEN.

5.3.33 ENSURE the LOW side and the HIGH side isolation valves, located on SALW-V-6035* in cabinet SALW-PNL-6002* (WFIE Cabinet) are OPEN.

5.3.34 CLOSE the Specific Gravity Transmitter equalizing valve located on SALW-V-6035* in cabinet SALW-PNL-6002* (WFIE Cabinet).

5.3.35 SET the test Manometer to 5" Water Gauge (± 0.3 ").

5.3.36 OBSERVE Operator Control Station and Data Table Access Module AND RECORD the Specific Gravity reading on the table below.

OPERATOR CONTROL STATION SPECIFIC GRAVITY READING (RANGE 4.6 to 5.4 inches)	DATA TABLE ACCESS MODULE SPECIFIC GRAVITY READING (RANGE 4.65 to 5.35 inches)
5.1	5.29 ¹¹⁻¹¹⁻⁹⁹ 5.12

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	29 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**

FLOW METER TEST

5.3.37 IF necessary to configure the flowmeter, UNPLUG the power cord to the SALW-FQIT-6001* (SUPERNATANT FLOW XMIT), located in cabinet SALW-PNL-6002* (WFIE Cabinet). ☒

5.3.38 IF a Brooks flowmeter is used, CONFIGURE SALW-FQIT-6001*, located in cabinet SALW-PNL-6002* (WFIE Cabinet), to receive signals from a hand held calibrator. ☒

5.3.39 ENSURE SALW-FQIT-6001* is powered and configured for simulated flow signals. ☒

5.3.40 SIMULATE a flow signal of 2.0 gpm (50% span) with the hand held calibrator, or from flowmeter face plate. ☒

5.3.41 VERIFY the SALW-FQIT-6001* transmitter is operating properly by RECORDING the following:

OPERATOR CONTROL STATION SUPERNATANT FLOW (RANGE: 1.8 to 2.2 GPM)	DATA TABLE ACCESS MODULE SUPERNATANT FLOW (RANGE: 1.8 TO 2.2 GPM)	SUPERNATANT FLOW XMIT SUPERNATANT FLOW (RANGE: 1.8 TO 2.2 GPM)
2.00	2.999	2.000

3. 4.00

(50) 3.999

4.000

4.8 5.3.42

RESTORE the SALW-FQIT-6001* (SUPERNATANT FLOW TRANSMITTER) to its original configuration.

6.40 6.00

(75) 5.999

6.000

8.0 8.00

(100) 7.999

8.000

Witnessed this Page
Mike Winfield G.C.
11/14/99

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	30 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**

NOTE - This test section only performed when jet pump jumper and pump are physically mated in the shop on the run-in stand or in the field when run in-stand is available.

DISCHARGE PRESSURE TEST

5.3.43 ENSURE Pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump jumper.

5.3.44 PLACE JR-1 valve in the PROCESS position.

5.3.45 At the discretion of the Test Director, INSTALL temporary interlock jumpers, OR INITIATE a software force on pump permissive interlocks for equipment not installed or out of service.

5.3.46 USING the Data Table Access Module, START the Jet Pump.

5.3.47 RECORD the following pressures on the table below:

SALW-PI-6012* JET PUMP SUCTION PRESSURE	TEST GAUGE PI-1	DTAM DISCHARGE PRESSURE	SALW-PI-6011* JET PUMP DISCHARGE PRESSURE	TEST GAUGE PI-2
56.3	92.0	92	93.0	56.0

5.3.48 Using the Data Table Access Module, STOP the Jet Pump.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	31 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**

PIT FLAMMABLE GAS MONITOR TEST

- 5.3.49 CONNECT a current source to model 4.0 FGM TB2 terminals 15(+) and 16(-) or model 4.46 FGM wires 501(+) and 502(-) at PLC-A0, located in the pit flammable gas monitor electrical cabinet or in the PICS Instrument Enclosure, PLC MODULE 1, IN 0(+) and IN 0(-).
- 5.3.50 SET current source to 4 mA (± 0.25 mA).
- 5.3.51 RECORD the Data Table Access Module Flammable Gas DISPLAY on the "Pit FGM Input/Output Table" below.
- 5.3.52 SET current source to 10 mA (± 0.25 mA).
- 5.3.53 RECORD the Data Table Access Module Flammable Gas display on the "Pit FGM Input/Output Table" below.
- 5.3.54 SET current source to 20 mA (± 0.25 mA).
- 5.3.55 RECORD the Data Table Access Module Flammable Gas display on the "Pit FGM Input/Output Table" below.

Pit FGM Input/Output Table	
Input (mA)	Output (as displayed on Data Table Access Module)
4	0%
10	11.3%
20	30%

- 5.3.56 DISCONNECT the current source, AND if necessary
RESTORE loop intercepted in step 5.3.49 (located in pit FGM).

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	32 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**

NOTE - This test section only performed if a dome space FGM is installed.

DOMESTIC SPACE FLAMMABLE GAS MONITOR TEST *Dome SPACE Not installed*

5.3.57 CONNECT a current source to model 4.0 FGM TB2 terminals 15(+) and 16(-) or model 4.46 FGM wires 501(+) and 502(-) at PLC-A0, located in the dome space flammable gas monitor electrical cabinet or in the PICS Instrument Enclosure, PLC MODULE 6, IN 0(+) and IN 0(-). NA

5.3.58 SET current source to 4 mA (± 0.25 mA). NA

5.3.59 RECORD the Data Table Access Module Flammable Gas DISPLAY on the "Dome Space FGM Input/Output Table" below. NA

5.3.60 SET current source to 10 mA (± 0.25 mA). NA

5.3.61 RECORD the Data Table Access Module Flammable Gas display on the "Dome Space FGM Input/Output Table" below. NA

5.3.62 SET current source to 20 mA (± 0.25 mA). NA

5.3.63 RECORD the Data Table Access Module Flammable Gas display on the "Dome Space FGM Input/Output Table" below. NA

Dome Space FGM Input/Output Table	
Input (mA)	Output (as displayed on Data Table Access Module)
4	NA
10	NA
20	NA

5.3.64 DISCONNECT the current source. AND if necessary
RESTORE loop intercepted in step 5.3.57 (located in dome space FGM). NA

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	33 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**
THERMOCOUPLE TEST

5.3.65 WARM thermocouple SALW-TE-6004*, located in the Instrument Enclosure.

 5.3.66 VERIFY Data Table Access Module and Operator Control Station display a changed temperature (Operator Control Station and Data Table Access Module should match $\pm 2^{\circ}$ F).

Test Director Signature

 11-11-99
Date

5.3.67 ALLOW SALW-TE-6004* to return to ambient temperature.

5.3.68 WARM thermocouple SALW-TE-6001*, located in SALW-PNL-6001* INSTRUMENT AIR ENCLOSURE.

 5.3.69 VERIFY Data Table Access Module and Operator Control Station DISPLAY a changed temperature (Operator Control Station and Data Table Access Module should match $\pm 2^{\circ}$ F).

Test Director Signature

 11-11-99
Date

5.3.70 ALLOW SALW-TE-6001* to return to ambient temperature.

5.3.71 WARM thermocouple SALW-TE-6002*, located on the Jet Pump.

 5.3.72 VERIFY Data Table Access Module and Operator Control Station DISPLAY a changed temperature (Operator Control Station and Data Table Access Module should match $\pm 2^{\circ}$ F).

Test Director Signature

 11-11-99
Date

5.3.73 ALLOW SALW-TE-6002* to return to ambient temperature.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	34 of 110

**5.3 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
ANALOG INPUT SIGNALS (CONT.)**

5.3.74 WARM thermocouple SALW-TE-6003* (Jet Pump over temperature thermocouple located on the saltwell Jet Pump jumper).

5.3.75 VERIFY Data Table Access Module and Operator Control Station DISPLAY a changed temperature (Operator Control Station and Data Table Access Module should match $\pm 2^{\circ}\text{F}$).

[Signature]
Test Director Signature

11-11-99
Date

5.3.76 ALLOW SALW-TE-6003* to return to ambient temperature.

5.3.77 REMOVE any jumpers or forces NOT required for the next test section.

5.3.78 Test Director VERIFY that section 5.3 is complete by SIGNING below.

[Signature]
Test Director Signature

11/14/99
Date

5.3.79 Quality Control Inspector VERIFY that section 5.3 is complete by signing below.

[Signature]
Quality Control Inspector Signature

11-15-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	35 of 110

**5.4 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DISCRETE SIGNAL INPUTS****VALVE POSITION TEST**

- 5.4.1 ENSURE the JR-1 valve is in the PROCESS position. ☒
- 5.4.2 VERIFY the JR-1 valve indicates "norm" at the Data Table Access Module AND "PROCESS" position at the Operator Control Station. ☒
- 5.4.3 PLACE the JR-1 valve in the FLUSH position. ☒
- 5.4.4 VERIFY the JR-1 valve indicates "NON-PROCESS" at the Data Table Access Module AND "FLUSH" position at the Operator Control Station. ☒
- 5.4.5 PLACE the JR-1 valve in the PRIME position. ☒
- 5.4.6 VERIFY the JR-1 valve indicates "NON-PROCESS" at the Data Table Access Module AND "PRIME" position at the Operator Control Station. ☒

FLUSH LINE PRESSURE TEST

- 5.4.7 PLACE the JR-1 valve in the PROCESS position. ☒
- 5.4.8 VERIFY a water supply is connected to the jumper flush hose. ☒
- 5.4.9 ENSURE Pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump jumper. ☒

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	36 of 110

5.4 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION DISCRETE SIGNAL INPUTS (Cont.)

- 5.4.10 At the discretion of the Test Director, ENSURE temporary interlock jumpers, OR software forces have been installed on pump permissive interlocks for equipment not installed or out of service. [Z]
- 5.4.11 USING the Data Table Access Module, START the Jet Pump. [Z]
- 5.4.12 VERIFY the Jet Pump OPERATION at the Operator Control Station. [Z]
- 5.4.13 ACTUATE pressure transducer SALW-PT-6014* (old name "PS-2") by PRESSURIZING the flush line with water. [Z]
- 5.4.14 VERIFY the Jet Pump IMMEDIATELY shuts down at the Data Table Access Module and Operator Control Station. [Z]
- 5.4.15 VERIFY flush line high pressure alarm *3, "FLUSH PRESSURE HI" annunciates at the Data Table Access Module and Operator Control Station. [Z]
- 5.4.16 SHUT OFF the water supply to the flush line. [Z]
- 5.4.17 CYCLE the JR-1 valve to CLEAR the flush line high pressure alarm. [Z]

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	37 of 110

5.4 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION DISCRETE SIGNAL INPUTS (Cont.)
LOW PRESSURE INTERLOCK

- 5.4.18 PLACE the JR-1 valve in the PROCESS position. ☒
- 5.4.19 ENSURE ALL alarms have been acknowledged at Data Table Access Module and Operator Control Station. ☒
- 5.4.20 ENSURE the pump is NOT primed. ☒
- 5.4.21 ENSURE the Diaphragm Operated Valve is CLOSED. ☒
- 5.4.22 USING the Data Table Access Module, START the Jet Pump. ☒
- 5.4.23 VERIFY the Jet Pump shuts down in approximately thirty (30) seconds (± 5 seconds). ☒
- 5.4.24 VERIFY transfer line low pressure alarm #1 "XFR Pressure LOW" ^{PSI Low Pressure GCS} annunciates at the Data Table Access Module and Operator Control Station. ☒
- 5.4.25 ACKNOWLEDGE alarms at Data Table Access Module and Operator Control Station. ☒

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	38 of 110

5.4 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION DISCRETE SIGNAL INPUTS (Cont.)

NOTE - This test section only performed when jet pump jumper and pump are physically mated in the shop on the run-in stand or in the field when run in-stand is available.

HIGH PRESSURE INTERLOCK

5.4.26 PLACE the JR-1 valve in the PRIME position. ☒

5.4.27 IF a water ram will be used, using skill of the craft CONNECT a water ram to the jet pump jumper AND SLOWLY PRESSURIZE the pump and jumper to 140 psi using water. ☒ N/A

5.4.28 IF pump will develop 140 psi, START jet pump with JR-2, BYPASS valve and DOV closed. ☒

5.4.29 VERIFY that the "XFR Pressure HIGH" alarms at Data Table Access Module (Alarm *2) and Operator Control Station when pressure reaches 140 psi (± 10 psi). *141.53* *KW 11-18-99* ☒
143.6

5.4.30 ACKNOWLEDGE alarms at Data Table Access Module and Operator Control Station. ☒

RECIRCULATION FLOWMETER TEST

5.4.31 PLACE the JR-1 valve in the PROCESS position. ☒

5.4.32 ENSURE Pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump jumper. ☒

5.4.33 CONFIGURE SALW-FI-6001* (PMP RECIRC FLOW) to receive signals from a control and display unit. ☒

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	39 of 110

5.4 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION DISCRETE SIGNAL INPUTS (Cont.)

- 5.4.34 CONFIGURE the control and display unit to simulate flow signals using the Installation, Diagnostics, Test/Control Mode, AN CAL function. ☒
- 5.4.35 SIMULATE a flow signal of 0.6 gpm with the control and display unit. ☒
- 5.4.36 At the discretion of the Test Director, ENSURE temporary interlock jumpers OR software forces have been installed on pump permissive interlocks for equipment not installed or out of service. ☒
- 5.4.37 USING the Data Table Access Module. START the Jet Pump. ☒
- 5.4.38 VERIFY the Jet Pump OPERATION at the Operator Control Station. ☒
- 5.4.39 SIMULATE a flow signal of 0.4 gpm with the control and display unit. ☒
- 5.4.40 VERIFY the Jet Pump shuts down (after 30 ± 5 sec.) at the Data Table Access Module and Operator Control Station. ☒
- 5.4.41 VERIFY Jet Pump recirculation line low flow alarm *21, "RECIRCULATION FAILURE" annunciates at the Data Table Access Module and Operator Control Station. ☒
- 5.4.42 RESTORE SALW-FI-6001* to its original configuration. ☒
- 5.4.43 CYCLE the JR-1 valve to CLEAR the Jet Pump recirculation line low flow alarm. ☒

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	40 of 110

**5.4 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DISCRETE SIGNAL INPUTS (Cont.)**
RECIRCULATION FLUSH LINE PRESSURE TEST

- 5.4.44 PLACE the JR-1 valve in the PROCESS position. ☒
- 5.4.45 VERIFY a water supply is connected to the recirculation flush line. ☒
- 5.4.46 ENSURE Pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump jumper. ☒
- 5.4.47 At the discretion of the Test Director, ENSURE temporary interlock jumpers OR software forces have been installed on pump permissive interlocks for equipment not installed or out of service. ☒
uses
- 5.4.48 USING the Data Table Access Module, START the Jet Pump. ☒
- 5.4.49 VERIFY the Jet Pump OPERATION at the Operator Control Station. ☒
- 5.4.50 ACTUATE pressure transducer SALW-PT-6013* (RECIRC FLUSH PRESS) by PRESSURIZING the recirculation flush line with water. ☒
- 5.4.51 VERIFY the Jet Pump IMMEDIATELY shuts down at the Data Table Access Module and Operator Control Station. ☒
- 5.4.52 VERIFY recirculation flush line high pressure alarm *39. "RECIRC FLUSH PRSS HI" annunciates at the Data Table Access Module and Operator Control Station. ☒
- 5.4.53 SHUT OFF the water supply to the recirculation flush line. ☒
- 5.4.54 CYCLE the JR-1 valve to CLEAR the recirculation flush line high pressure alarm. ☒

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	41 of 110

**5.4 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DISCRETE SIGNAL INPUTS (Cont.)**

5.4.55 REMOVE any jumpers or forces NOT required for the next test section.

2

5.4.56 Test Director VERIFY that section 5.4 is complete by SIGNING below.

[Signature]
Test Director Signature

11/12/99
Date

5.4.57 Quality Control Inspector VERIFY that section 5.4 is complete by signing below.

[Signature]
Quality Control Inspector Signature

11-12-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	42 of 110

5.5 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION MONITOR/ALARM FUNCTIONS

5.5.1 At the discretion of the Test Director, ENSURE temporary interlock jumpers, OR software forces are in place for uninstalled equipment.

☒ Z Z

5.5.2 SET the test manometer on the specific gravity transmitter to 13" Water Gauge.

☒ Z Z

5.5.3 ENSURE the following valves are OPEN:

Valve Number	
SALW-V-6034*	✓
SALW-V-6026*	✓
SALW-V-6001*	✓
SALW-V-6004*	✓
SALW-V-6002*	✓

5.5.4 ENSURE Pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump.

☒ Z Z

5.5.5 START the Jet Pump using the Data Table Access Module, AND PLACE the system in automatic.

☒ Z Z

5.5.6 VERIFY the DIAPHRAGM OPERATED VALVE moves OPEN.

☒ Z

5.5.7 OBSERVE the Operator Control Station and Data Table Access Module AND RECORD the specific gravity readings below:

OPERATOR CONTROL STATION SPECIFIC GRAVITY READING (RANGE 12.6 to 13.4 inches)	DATA TABLE ACCESS MODULE SPECIFIC GRAVITY READING (RANGE 12.65 to 13.35 inches)
13.1	13.15

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	43 of 110

5.5 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION MONITOR/ALARM FUNCTIONS (CONT.)

5.5.8 VERY SLOWLY DECREASE the test manometer pressure until the Data Table Access Module "SGT LOW" alarm (alarm *13) annunciates. [A]

NOTE - SALW-PI-6005* pressure is to be read IMMEDIATELY when the "SGT LOW" alarm occurs.

5.5.9 VERIFY AND ACKNOWLEDGE the Specific Gravity Low Alarm (Saltwell LOW Level) at the Data Table Access Module and Operator Control Station. [Z]

5.5.10 RECORD the following:

PARAMETER	READING
OPERATOR CONTROL STATION SPECIFIC GRAVITY (RANGE 3 to 4)	3.4
DATA TABLE ACCESS MODULE SPECIFIC GRAVITY (RANGE 3 to 4)	3.37
SPECIFIC GRAVITY MANOMETER READING (RANGE 3 to 4 inches Water Gauge)	3.3
DOV POSITION (% OPEN) [RANGE - FULLY CLOSED]	Fully Closed
SALW-PI-6005* PRESSURE (RANGE 2 to 4 psig)	3.3

5.5.11 VERY SLOWLY INCREASE the test manometer pressure to 10 inches Water Gauge. [6]

5.5.12 OBSERVE the Operator Control Station and Data Table Access Module AND RECORD the specific gravity readings below:

OPERATOR CONTROL STATION SPECIFIC GRAVITY READING (RANGE 9 to 11 inches)	DATA TABLE ACCESS MODULE SPECIFIC GRAVITY READING (RANGE 9 to 11 inches)
10.2	10.2

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	44 of 110

**5.5 VERIFY DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
MONITOR/ALARM FUNCTIONS (CONT.)**

5.5.13 VERIFY that the Specific Gravity Low Alarm **CLEARs** at the Operator Control Station and at the Data Table Access Module.

☒

5.5.14 VERIFY the Diaphragm Operated Valve moves OPEN.

☒

5.5.15 REMOVE any jumpers or forces NOT required for the next test section.

☒

5.5.16 SHUT OFF the jet pump using the Data Table Access Module.

☒

5.5.17 Test Director VERIFY that section 5.5 is complete by **SIGNING** below.

H. J. Smith
Test Director Signature

11/12/99
Date

5.5.18 Quality Control Inspector VERIFY that section 5.5 is complete by signing below.

[Signature]
Quality Control Inspector Signature

11-12-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	45 of 110

5.6 REMOTE SETPOINT CHANGE USING THE OPERATOR CONTROL STATION

5.6.1 PLACE the saltwell jumper JR-1 valve in the PROCESS position. ☒

5.6.2 ENSURE pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump. ☒

5.6.3 START the Jet Pump using the Data Table Access Module. ☒

5.6.4 SET the "DOV" Specific Gravity setpoint to 8 inches at the Operator Control Station. ☒

5.6.5 VERIFY that the "DOV" Specific Gravity setpoint is 8 inches at the Data Table Access Module AND the Operator Control Station.

[Signature] 11/12/99
Test Director Signature Date

5.6.6 SET the "DOV" Specific Gravity setpoint to 6 inches at the Data Table Access Module. ☒

5.6.7 VERIFY that the "DOV" Specific Gravity setpoint is 6 inches at the Operator Control Station.

[Signature] 11/12/99
Test Director Signature Date

5.6.8 USING Data Table Access Module, STOP the Jet Pump. ☒

5.6.9 Test Director VERIFY that section 5.6 is complete by SIGNING below.

[Signature] 11/12/99
Test Director Signature Date

5.6.10 Quality Control Inspector VERIFY that section 5.6 is complete by signing below.

[Signature] 11-12-99
Quality Control Inspector Signature Date

*GFA / HAE
Alarm at
005*

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	46 of 110

**5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION**

NOTE - This system is a Proportional Integral Derivative controller for controlling the liquid level in the saltwell screen. The Specific Gravity Transmitter reads unadjusted liquid level once the middle diptube leg is uncovered by declining liquid levels.

The system uses the signal from the Specific Gravity Transmitter as the Process Variable. The controller compares the process variable to the setpoint and adjusts the Diaphragm Operated Valve position accordingly (manipulated variable).

The purpose of this test section is to verify that the Diaphragm Operated Valve trend is toward achieving the setpoint while different process variables are simulated.

DATA TABLE ACCESS MODULE (AUTOMATIC)

5.7.1 ENSURE the Saltwell Pump and Jumper Assembly, AND the Pumping and Instrumentation Control Skid are configured for AUTOMATIC Diaphragm Operated Valve level control by PERFORMING the following:

5.7.1.1 SET the test manometer on the Specific Gravity Transmitter to a pressure of 0" Water Gauge.

5.7.1.2 ENSURE the following valves are OPEN:

Valve Number	
SALW-V-6034*	✓
SALW-V-6026*	✓
SALW-V-6001*	✓
SALW-V-6004*	✓
SALW-V-6002*	✓

5.7.1.3 PLACE the saltwell jumper JR-1 valve in the PROCESS position.

5.7.1.4 At the discretion of the Test Director, ENSURE temporary interlock jumpers, OR software forces have been installed on pump permissive interlocks for equipment not installed or out of service.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	47 of 110

**5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION (Cont.)**

- 5.7.1.5 ENSURE that only alarms "JET PUMP SHUTDOWN" (Alarm 12) and "SGT LOW" (Alarm 13) on the Data Table Access Module are displayed. ☒
- 5.7.1.6 ENSURE pump recirculation apparatus is filled with water AND CONFIGURED to circulate water through the saltwell Jet Pump. ☒
- 5.7.1.7 START the Jet Pump using the Data Table Access Module. ☒
- 5.7.1.8 SET DIAPHRAGM OPERATED VALVE Specific Gravity Controller to AUTO with setpoint of seven (7) inches USING the Data Table Access Module. ☒
- 5.7.1.9 SET the test manometer to a pressure of 14" Water Gauge. ☒
- 5.7.1.10 VERIFY that the Diaphragm Operated Valve moves to a more OPEN position. ☒
- 5.7.1.11 SET the test manometer to a pressure of 6" Water Gauge. ☒
- 5.7.1.12 VERIFY that the Diaphragm Operated Valve moves to a more CLOSED position. ☒

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	48 of 110

**5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION (Cont.)**

DATA TABLE ACCESS MODULE (MANUAL)

5.7.2 VERIFY that the MANUAL CONTROL of the Diaphragm Operated Valve is operational by PERFORMING the following steps:

5.7.2.1 SET the test manometer on the Specific Gravity Transmitter to a pressure of 15" (± 1 ") Water Gauge. ☒

5.7.2.2 SET "DOV" Specific Gravity Controller to MANUAL CONTROL USING the Data Table Access Module. ☒

5.7.3 SET the Diaphragm Operated Valve to 0% Open USING the manual control on the Data Table Access Module. ☒

NOTE - DIAPHRAGM OPERATED VALVE position is read from a metal pointer mounted on the valve stem. Indication is approximate valve position only, and is NOT intended to be readable to a high degree of precision.

5.7.4 RECORD the following:

DIAPHRAGM OPERATED VALVE POSITION (% OPEN) [RANGE - FULLY CLOSED (0 - 10% on needle graduations)]	SALW-PI-6005* PRESSURE (RANGE 2 to 4 psig)
0%	3.4

5.7.5 SET the Diaphragm Operated Valve to 25% OPEN USING the manual control on the Data Table Access Module. ☒

5.7.6 RECORD the following:

DIAPHRAGM OPERATED VALVE POSITION (% OPEN) [RANGE: 15% to 35%]	SALW-PI-6005* PRESSURE (RANGE: 5 to 7 psig)
25%	5.6

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	49 of 110

**5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION (Cont.)**

5.7.7 SET the Diaphragm Operated Valve to 75% OPEN USING the manual control on the Data Table Access Module. ☑

5.7.8 RECORD the following:

DIAPHRAGM OPERATED VALVE POSITION (% OPEN) [RANGE: 65% to 85%]	SALW-PI-6005* PRESSURE (RANGE: 11 to 13 psig)
70%	11.6

5.7.9 SET the Diaphragm Operated Valve to 100% OPEN using the manual control on the Data Table Access Module. ☑

5.7.10 RECORD the following:

DIAPHRAGM OPERATED VALVE POSITION (% OPEN) [RANGE: 90% to 110%]	SALW-PI-6005* PRESSURE RANGE: 14 to 16 psig
100%	14.9

5.7.11 VERY SLOWLY DECREASE the test manometer pressure while OBSERVING the Diaphragm Operated Valve. ☑

5.7.12 VERIFY that the Diaphragm Operated Valve remains FULLY OPEN while the test manometer is DECREASED until the "SGT LOW" alarm (Data Table Access Module alarm *13) annunciates. ☑

5.7.13 VERIFY that the Diaphragm Operated Valve IMMEDIATELY CLOSES when the "SGT LOW" alarm (Data Table Access Module alarm *13) annunciates. ☑

5.7.14 SHUT DOWN the Jet Pump with the DTAM AND
ACKNOWLEDGE the shutdown alarms. ☑

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	50 of 110

5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION (Cont.)

OPERATOR CONTROL STATION (AUTO)

5.7.15 ENSURE the Saltwell Pump and Jumper Assembly AND Pumping and Instrumentation Control Skid are CONFIGURED for AUTOMATIC Diaphragm Operated Valve level control by PERFORMING the following:

5.7.15.1 SET the test manometer to a pressure of 0" Water Gauge.

5.7.15.2 ENSURE the following valves are OPEN:

Valve Number	✓
SALW-V-6034*	✓
SALW-V-6026*	✓
SALW-V-6001*	✓
SALW-V-6004*	✓
SALW-V-6002*	✓

5.7.15.3 ENSURE the saltwell jumper JR-1 valve is in the PROCESS position.

5.7.15.4 At the discretion of the Test Director, ENSURE temporary interlock jumpers, OR software forces have been installed on pump permissive interlocks for equipment not installed or out of service.

5.7.15.5 ENSURE that only alarms "SHUTDOWN" and "SGT LOW" are displayed on the Operator Control Station.

5.7.15.6 ENSURE pump recirculation apparatus is filled with water AND CONFIGURED to circulate water through the saltwell Jet Pump.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	51 of 110

**5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION (Cont.)**

5.7.15.7 START the Jet Pump USING the Data Table Access Module.

5.7.15.8 SET the Specific Gravity Controller to AUTO with setpoint of 7.0 inches USING the Operator Control Station.

5.7.15.9 SET the test manometer to a pressure of 14" Water Gauge ($\pm 1"$).

5.7.15.10 VERIFY that the Diaphragm Operated Valve moves to a more OPEN position.

5.7.15.11 SET the test manometer to a pressure of 6" Water Gauge.

5.7.15.12 VERIFY that the Diaphragm Operated Valve moves to a more CLOSED position.

5.7.16 VERIFY that the MANUAL CONTROL of the Diaphragm Operated Valve is operational by PERFORMING the following steps:

5.7.16.1 SET the test manometer to a pressure of 15" Water Gauge ($\pm 1"$).

5.7.16.2 SET the "DOV" Specific Gravity Controller to MANUAL CONTROL USING the Operator Control Station.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	52 of 110

**5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION (Cont.)**

5.7.17 SET the Diaphragm Operated Valve to 0% Open USING the manual control on the Operator Control Station. ☑

5.7.18 RECORD the following:

DIAPHRAGM OPERATED VALVE POSITION (% OPEN) [RANGE - FULLY CLOSED (0-10% OPEN)]	SALW-PI-6005* PRESSURE (RANGE 2 to 4 psig)
0	3.2

5.7.19 SET the Diaphragm Operated Valve to 30% OPEN using the manual control on the Operator Control Station. ☑

5.7.20 RECORD the following:

DIAPHRAGM OPERATED VALVE POSITION (% OPEN) [RANGE: 15% to 35%]	SALW-PI-6005* PRESSURE (RANGE: 5 to 7 psig)
25 %	6.5

5.7.21 SET the Diaphragm Operated Valve to 80% OPEN using the manual control on the Operator Control Station. ☑

5.7.22 RECORD the following:

DIAPHRAGM OPERATED VALVE POSITION (% OPEN) [RANGE: 65% to 85%]	SALW-PI-6005* PRESSURE (RANGE: 11 to 13 psig)
75 %	12.6

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	53 of 110

**5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION (Cont.)**

5.7.23 SET the Diaphragm Operated Valve to 100% OPEN using the manual control on the Operator Control Station.

5.7.24 RECORD the following:

DIAPHRAGM OPERATED VALVE POSITION (% OPEN) [RANGE: 90% to 110%]	SALW-PI-6005* PRESSURE RANGE: 14 to 16 psig
100.70	15

5.7.25 VERY SLOWLY DECREASE the test manometer pressure while OBSERVING the Diaphragm Operated Valve.

5.7.26 VERIFY that the Diaphragm Operated Valve remains FULLY OPEN while the test manometer is DECREASED UNTIL the Operator Control Station "SGT LOW" annunciates.

5.7.27 VERIFY that the Diaphragm Operated Valve IMMEDIATELY CLOSES when the Operator Control Station "SGT LOW" annunciates.

5.7.28 SHUTDOWN the Jet Pump with the Operator Control Station.

5.7.29 VERIFY the Jet Pump SHUT DOWN at the Operator Control Station.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	54 of 110

**5.7 DATA TABLE ACCESS MODULE AND OPERATOR CONTROL STATION
DIAPHRAGM OPERATED VALVE AUTOMATIC/MANUAL OPERATION (Cont.)**

5.7.30 REMOVE any jumpers or forces NOT required for the next test section. ☒

5.7.31 Test Director **VERIFY** that section 5.7 is complete by **SIGNING** below.

Test Director Signature

11/12/99
Date

5.7.32 Quality Control Inspector **VERIFY** that section 5.7 is complete by signing below.

Quality Control Inspector Signature

11-12-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	55 of 110

5.8 JET PUMP FLOWMETER OPERATION

5.8.1 ENSURE that the Saltwell Jumper Flow Element is communicating properly with the FQIT SALW-FQIT-6001* (SUPERNATANT FLOW XMIT) and Data Table Access Module by PERFORMING the following:

5.8.1.1 PLACE the saltwell jumper JR-1 valve in the PROCESS position.

5.8.1.2 ENSURE Pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump.

5.8.1.3 ENSURE the 0 - 50 inch test manometer is still attached to the high pressure dip tube AND set to 15" Water Gauge (± 1 ").

5.8.1.4 ENSURE a rotameter has been installed in series with the jumper flow element.

5.8.1.5 ENSURE that both the Data Table Access Module and Operator Control Station are configured for MANUAL CONTROL.

5.8.1.6 At the discretion of the Test Director, ENSURE temporary interlock jumpers, OR software forces are in place for uninstalled equipment.

5.8.1.7 SET the Diaphragm Operated Valve to 0% OPEN using the manual control on the Data Table Access Module.

5.8.1.8 ADJUST Jet Pump Jumper Valve JR-2 as directed by the Test Director to achieve the required flow rates in the following steps.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	56 of 110

5.8 JET PUMP FLOWMETER OPERATION (Cont.)

5.8.1.9 START the Jet Pump using the Data Table Access Module.

MD

5.8.1.10 VERIFY the start of the Jet Pump at the Operator Control Station.

MD

5.8.2 RECORD initial readings, and the time reading were taken.

DATA TABLE ACCESS MODULE TOTALIZER (Gallons)	FQIT TOTALIZER GALLONS	TIME
9370	22815	10:42am

5.8.3 SET the Diaphragm Operated Valve Controller to MANUAL AND ADJUST Controller at the Data Table Access Module to obtain a flowrate of APPROXIMATELY 1.0 GPM (± 0.05 gpm) through the jumper.

MD

5.8.4 RECORD the following:

DTAM MANUAL CONTROL DOV POSITION (%)	OCS MANUAL CONTROL DOV POSITION (%)	DOV POSITION (% OPEN)	TEST ROTAMETER FLOWRATE (GPM)	(INSTR) FQIT FLOWRATE (GPM)	DTAM FLOWRATE (GPM)	OCS FLOWRATE (GPM)	DTAM TOTALIZER (GALLONS)	FQIT TOTALIZER (GALLONS)
60	60	60	1.0	.903	.90	.91	9372	22818

5.8.5 VERIFY that Test Rotameter flowrate, FQIT SALW-FQIT-6001* flowrate, Data Table Access Module flowrate, AND Operator Control Station flowrate are within ± 0.1 gpm.

[Signature]
Test Director Signature

11-18-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	57 of 110

5.8 JET PUMP FLOWMETER OPERATION (Cont.)

- 5.8.6 SUBTRACT totalizer INITIAL reading for Data Table Access Module from the current totalizer reading for Data Table Access Module.

RECORD result: 2 gallons

- 5.8.7 SUBTRACT INITIAL totalizer reading for FQIT from the current totalizer reading for the FQIT.

RECORD result: 3 gallons

- 5.8.8 VERIFY results from the above two steps are within ± 5.0 gallons.

- 5.8.9 ADJUST the Diaphragm Operated Valve Controller to obtain a flowrate of APPROXIMATELY 2.5 GPM (± 0.125 gpm) through the jumper.

- 5.8.10 RECORD the following:

DTAM MANUAL CONTROL DOV POSITION (%)	OCS MANUAL CONTROL DOV POSITION (%)	DOV POSITION (% OPEN)	TEST ROTAMETER FLOWRATE (GPM)	(INSTR) FQIT FLOWRATE (GPM)	DTAM FLOWRATE (GPM)	OCS FLOWRATE (GPM)	DTAM TOTALIZER (GALLONS)	FQIT TOTALIZER (GALLONS)
87	87	90	2.5	2.332	2.32	2.33	9317	22823

- 5.8.11 VERIFY that Test Rotameter flowrate, FQIT SALW-FQIT-6001* flowrate, Data Table Access Module flowrate, AND Operator Control Station flowrate are within ± 0.25 gpm.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	58 of 110

5.8 JET PUMP FLOWMETER OPERATION (Cont.)

5.8.12 SUBTRACT totalizer INITIAL reading for Data Table Access Module from the current totalizer reading for Data Table Access Module.

RECORD result: 7 gallons

5.8.13 SUBTRACT INITIAL totalizer reading for FQIT from the current totalizer reading for the FQIT.

RECORD result: 8 gallons

5.8.14 VERIFY results from the above two steps are within ± 5.0 gallons.

5.8.15 ADJUST the Diaphragm Operated Valve Controller to obtain a flowrate of APPROXIMATELY 3.0 GPM (± 0.15 gpm) through the jumper.

5.8.16 RECORD the following:

DTAM MANUAL CONTROL DOV POSITION (%)	OCS MANUAL CONTROL DOV POSITION (%)	DOV POSITION (% OPEN)	TEST ROTAMETER FLOWRATE (GPM)	(INSTR) FQIT FLOWRATE (GPM)	DTAM FLOWRATE (GPM)	OCS FLOWRATE (GPM)	DTAM TOTALIZER (GALLONS)	FQIT TOTALIZER (GALLONS)
93	93	95	3.0	2.774	2.77	2.77	9385	22832

5.8.17 VERIFY that Test Rotameter flowrate, FQIT SALW-FQIT-6001* flowrate, Data Table Access Module flowrate, AND Operator Control Station flowrate are within ± 0.3 gpm.

Test Director Signature

11-8-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	59 of 110

5.8 JET PUMP FLOWMETER OPERATION (Cont.)

5.8.18 SUBTRACT totalizer INITIAL reading for Data Table Access Module from the current totalizer reading for Data Table Access Module.

RECORD result: 15 gallons

hnd

5.8.19 SUBTRACT INITIAL totalizer reading for FQIT from the current totalizer reading for the FQIT.

RECORD result: 17 gallons

hnd

5.8.20 VERIFY results from the above two steps are within ± 5.0 gallons.

hnd

5.8.21 ADJUST the Diaphragm Operated Valve Controller to obtain a flowrate of APPROXIMATELY 7.0 GPM (± 0.35 gpm) through the jumper.

5.2 GPM (Rotameter Fluctuating Approximately ± 1.9 gpm)

hnd

*Test Exception
#2*

5.8.22 RECORD the following:

DTAM MANUAL CONTROL DOV POSITION (%)	OCS MANUAL CONTROL DOV POSITION (%)	DOV POSITION (% OPEN)	TEST ROTAMETER FLOWRATE (GPM)	(INSTR) FQIT FLOWRATE (GPM)	DTAM FLOWRATE (GPM)	OCS FLOWRATE (GPM)	DTAM TOTALIZER (GALLONS)	FQIT TOTALIZER (GALLONS)
93	93	95	5.2	4.67	4.66	4.64	9410	22859

5.8.23 VERIFY that Test Rotameter flowrate, FQIT SALW-FQIT-6001* flowrate, Data Table Access Module flowrate, AND Operator Control Station flowrate are within ± 0.7 gpm.

[Signature]
Test Director Signature

11-18-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	60 of 110

5.8 JET PUMP FLOWMETER OPERATION (Cont.)

5.8.24 SUBTRACT totalizer INITIAL reading for Data Table Access Module from the current totalizer reading for Data Table Access Module.

RECORD result: 40 gallons

mw

5.8.25 SUBTRACT INITIAL totalizer reading for FQIT from the current totalizer reading for the FQIT.

RECORD result: 44 gallons

mw

5.8.26 VERIFY results from the above two steps are within ± 5.0 gallons.

mw

5.8.27 CLOSE the Diaphragm Operated Valve (to 0%) using the manual Diaphragm Operated Valve control.

mw

5.8.28 VERIFY JR-2 is CLOSED.

mw

5.8.29 RECORD the following:

DTAM MANUAL CONTROL DOV POSITION (%)	OCS MANUAL CONTROL DOV POSITION (%)	DOV POSITION (% OPEN)	TEST ROTAMETER FLOWRATE (GPM)	(INSTR) FQIT FLOWRATE (GPM)	DTAM FLOWRATE (GPM)	OCS FLOWRATE (GPM)	DTAM TOTALIZER (GALLONS)	FQIT TOTALIZER (GALLONS)
0	0	5	0	.098	.10	.09	9429	22871

5.8.30 VERIFY that Test Rotameter flowrate, FQIT SALW-FQIT-6001* flowrate, Data Table Access Module flowrate, AND Operator Control Station flowrate all indicate 0.0 gpm (± 0.1 gpm).

[Signature]
Test Director Signature

11-18-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	61 of 110

5.8 JET PUMP FLOWMETER OPERATION (Cont.)

5.8.31 SUBTRACT totalizer INITIAL reading for Data Table Access Module from the current totalizer reading for Data Table Access Module.

RECORD result: 57 gallons

5.8.32 SUBTRACT INITIAL totalizer reading for FQIT from the current totalizer reading for the FQIT.

RECORD result: 56 gallons

5.8.33 VERIFY results from the above two steps are within ± 5.0 gallons.

5.8.34 USING the Data Table Access Module, STOP the Jet Pump.

5.8.35 REMOVE the test manometer.

5.8.36 ISOLATE the Specific Gravity Transmitter from the system.

NOTE - All three valves are located on the Specific Gravity Transmitter three valve manifold SALW-V-6035*.

5.8.36.1 OPEN the equalization valve for the Specific Gravity Transmitter.

5.8.36.2 CLOSE the two (2) isolation valves.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	62 of 110

5.8 JET PUMP FLOWMETER OPERATION (Cont.)

5.8.37 REMOVE any jumpers or forces NOT required for the next test section.

[Handwritten mark]

5.8.38 Test Director ~~VERIFY~~ that section 5.8 is complete by SIGNING below.

[Handwritten Signature]
Test Director Signature

11-18-99
Date

5.8.39 Quality Control Inspector ~~VERIFY~~ that section 5.8 is complete by signing below.

* *[Handwritten Signature]*
Quality Control Inspector Signature

11/18/99
Date

* SEE EXCEPTION # 2

KW 11/18/99

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	63 of 110

5.9 JET PUMP VALVING INTERLOCK FOR THE JET PUMP

5.9.1 ENSURE Pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump.

5.9.2 ENSURE all alarms have been acknowledged at the Data Table Access Module and Operator Control Station.

5.9.3 At the discretion of the Test Director, ENSURE temporary interlock jumpers, OR software forces have been installed on pump permissive interlocks for equipment not installed or out of service.

5.9.4 USING the Data Table Access Module, START the Jet Pump.

5.9.5 VERIFY Jet Pump operation at the Operator Control Station.

5.9.6 PLACE the JR-1 Valve, on the Jet Pump jumper, in the FLUSH position.

5.9.7 VERIFY the following:

- Jet Pump IMMEDIATELY shuts down.

- "JR-1 NON-PROCESS" is displayed at Data Table Access Module AND "FLUSH" is displayed operator control Station.

- "Jet Pump SHUTDOWN" is displayed at Data Table Access Module and "SHUTDOWN" at Operator Control Station.

NOTE - "Flush Pressure HI" may be received.

5.9.8 VERIFY the Jet Pump can not be re-started with the JR-1 valve in the FLUSH position.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	64 of 110

5.9 JET PUMP VALVING INTERLOCK FOR THE JET PUMP (Cont.)

5.9.9 PLACE the JR-1 Valve in the PROCESS position.

5.9.10 ENSURE all alarms have been acknowledged at the Data Table Access Module and Operator Control Station.

5.9.11 RESTART the Jet Pump using the Data Table Access Module.

5.9.12 VERIFY Jet Pump operation at the Operator Control Station.

5.9.13 PLACE the JR-1 Valve in the PRIME position.

5.9.14 VERIFY the following:

- Jet Pump IMMEDIATELY shuts down.

- "JR-1 NON-PROCESS" is displayed at Data Table Access Module (ALARM *5) AND "PRIME" at Operator Control Station.

- "Jet Pump SHUTDOWN" is displayed at Data Table Access Module (ALARM *12) AND "SHUTDOWN" at Operator Control Station.

NOTE - "FLUSH Pressure HI" may be received.

5.9.15 VERIFY the Jet Pump can not be re-started with the JR-1 valve in the PRIME position.

5.9.16 ENSURE all alarms have been acknowledged at the Data Table Access Module and Operator Control Station.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	65 of 110

5.9 JET PUMP VALVING INTERLOCK FOR THE JET PUMP (Cont.)

5.9.17 REMOVE any jumpers or forces NOT required for the next test section. ☒

5.9.18 Test Director VERIFY that section 5.9 is complete by SIGNING below.

Test Director Signature

11/12/99
Date

5.9.19 Quality Control Inspector VERIFY that section 5.9 is complete by signing below.

Quality Control Inspector Signature

11-12-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	66 of 110

5.10 OPERATOR CONTROL STATION JET PUMP SHUTDOWN TEST

5.10.1 PLACE the Jet Pump JR-1 valve in the PROCESS position.

5.10.2 ENSURE Pump recirculation apparatus is filled with water AND configured to circulate water through the saltwell Jet Pump.

5.10.3 ENSURE no interlocks are present that will prevent pump operation.

- At the discretion of the Test Director, jumper or force interlocks if necessary.

5.10.4 Using the Data Table Access Module. START the Jet Pump.

5.10.5 VERIFY Jet Pump operation at the Operator Control Station.

5.10.6 Using the Operator Control Station. SHUT DOWN the Jet Pump.

5.10.7 VERIFY the SHUTDOWN alarm at the Operator Control Station.

5.10.8 Test Director VERIFY that section 5.10 is complete by SIGNING below.

Test Director Signature

11/12/99
Date

5.10.9 Quality Control Inspector VERIFY that section 5.10 is complete by signing below.

Quality Control Inspector Signature

11-13-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	67 of 110

5.11 LEAK DETECTION INTERLOCK CHECK

5.11.1 Cognizant Engineer shall **LIST** all relevant leak detectors in pump pit, valve pits, clean out boxes, and encasements along transfer route in the table below. Any unused lines in the table shall be marked with an "N/A".

NOTE - Leak Detector Interlock checks can be performed in any sequence.

- Operator Control Station wording of alarms may be different than Data Table Access Module, but must have the same general meaning.

- Pump operation will be simulated during the remainder of the OTP.

5.11.2 **VERIFY** current functional check, **AND RECORD** the due date on the table below.

NOTE - Leak detectors not associated with the skid being tested shall be marked as "N/A".

INSTRUMENT	FUNCTIONAL CHECK DATE	NEXT DUE DATE
1) SALW-LDE-COAK U-103 pump pit	11-17-99	2-17-99
2) SALW-LDE-CO2K COB 34	11-17-99	2-17-99
3) SALW-LDE-U-B U-B valve pit	11-17-99	2-17-99
4) SALW-LDE-COB-U-33 COB 33	11-17-99	2-17-99
5) SALW-LDE-U-D U-D valve pit	11-17-99	2-17-99
6) SALW-LDE-COB-U-30 COB 30	11-17-99	2-17-99
7) LDE-02A-1 SY-02A pump pit	11-17-99	2-17-99
8) LDE-VA-SY-B SY-B valve pit	11-17-99	2-17-99
9) SALW-LDE-6001L U-105 pump pit	11-17-99	2-17-99
10) SALW-LDE-U-A U-A valve pit	11-17-99	2-17-99
11)		
12)		
13)		
14)		
15)		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	68 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)

NOTE - 242-A Evaporator Operator only needs to be notified for East Area transfers.

5.11.3 IF required, NOTIFY the Tank Monitoring and Control System Operator, 242-A Evaporator Operator and Shift Manager that this section is about to commence.

5.11.4 REQUEST Test Director to VERIFY that field installation of the Saltwell equipment per applicable work package is completed for testing.

NOTE - For EMERGENCY PUMPING SKID, or testing of skid prior to field installation, Test Director shall "NA" the work package number line and sign and date where requested.

Enter work package number

WS-99-147

Test Director Signature

11-17-99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	69 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)

5.11.5 CHECK the leak detector interlocks corresponding to the leak detectors entered in the previous Table by the Cognizant Engineer by PERFORMING step 5.11.5.1 through step 5.11.5.11 AND CHECKING the appropriate space when complete:

LEAK DETECTOR	CHECK COMPLETE (✓)
1) SALW-LDE-6001K U-103 Pump pit	✓
2) SALW-LDE-6002K COB #34	✓
3) SALW-LDE-U-B U-B valve pit	✓
4) SALW-LDE-COB-U-33 COB 33	✓
5) SALW-LDE-U-D U-D valve pit	✓
6) SALW-LDE-COB-U-30 COB 30	✓
7) LDE-02A-1 SY-02A-Pump pit	✓
8) LDE-VP-SY-B SY-B Valve pit	✓
9) SALW-LDE-6001L U-105 Pump pit	✓
10) SALW-LDE-U-A U-A valve pit	✓
11) SALW-LDE-6001A ^{Rev 3 11-14-99}	
12)	
13)	
14)	
15)	

5.11.5.1 IF REQUIRED, ENSURE the Pump Instrument and Control Skid is configured and ready to receive leak detector signal.

5.11.5.2 MONITOR the status of the Pump Starter to VERIFY pump status.

5.11.5.3 IF test is to be performed after pump installation, ENSURE Jet Pump motor leads have been determined from the load side of the starter while performing this section.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	70 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)

5.11.5.4 **ENSURE** no interlocks are present that will prevent pump operation.

- At the discretion of the Test Director, force or jumper unused interlocks.

5.11.5.5 Using Data Table Access Module, **START** the Jet Pump.

NOTE - Programmer may need to force limit switches and pressure switches to simulate recirculate flow.

5.11.5.6 **VERIFY** Jet Pump start at Operator Control Station.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	71 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)**WARNING**

Energized circuits and leads are contained inside the cabinet. Observe appropriate electrical. Comply with WHC-CM-1-10, WKS-15, ELECTRICAL WORK SAFETY to avoid personnel electrical shock hazards.

5.11.5.7 TEST leak detector using Leak Detector Test Circuit OR jumper, or by emerging probe, as required. VERIFY and ACKNOWLEDGE the following:

- IMMEDIATE Jet Pump shutdown.
- "JET PUMP SHUTDOWN" is annunciating at the Data Table Access Module (ALARM #12).
- A Leak Detection Alarm is annunciating at the Data Table Access Module AND at the Operator Control Station.

5.11.5.8 ACKNOWLEDGE the Leak Detector Alarm at the Operator Control Station.

5.11.5.9 ACKNOWLEDGE the Leak Detector Alarm at the Data Table Access Module.

5.11.5.10 VERIFY that the Jet Pump CAN NOT be re-started at the Data Table Access Module when the alarm is ACTIVE.

5.11.5.11 RETURN the leak detector to a condition of operation by PERFORMING the following:

- IF a jumper was installed in step 5.11.5.7. REMOVE jumper.
- VERIFY the Leak Detection Alarm at the Data Table Access Module and Operator Control Station resets.
- RESET the remote Master Pump Shutdown if required.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	72 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)

NOTE - Steps 5.11.6 through 5.11.15 only need to be performed if remote Master Pump Shutdown exists.

5.11.6 RESTART the Jet Pump using Data Table Access Module.

5.11.7 SHUTDOWN the Jet Pump using the manual Master Pump Shutdown.

5.11.8 VERIFY that the Jet Pump stops AND the Leak Detection Alarm appears.

5.11.9 ACKNOWLEDGE alarms at the Data Table Access Module and Operator Control Station.

5.11.10 RESET the Master Pump Shutdown.

5.11.11 RESTART the Jet Pump using the Data Table Access Module.

5.11.12 SHUTDOWN the Jet Pump using the manual Master Pump Shutdown at a second location (if it exists).

5.11.13 VERIFY that the Jet Pump stops AND Leak Detection Alarm appears.

5.11.14 RESET the Master Pump Shutdown.

5.11.15 ACKNOWLEDGE alarms at the Data Table Access Module and Operator Control Station.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	73 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)
INTERLOCK TEST

NOTE - It is the intent of this section to test all transfer system and FGM interlocks not previously tested in the leak detector section. Included would be DCRT high level alarms, dilution tank low level alarms, FGM alarms, and leak detection not previously tested. Also included would be encasement and receiver tank pressurization alarms.

The Cognizant Engineer is responsible for reviewing the installation design and identifying all appropriate interlocks to be tested.

5.11.16 Cognizant Engineer shall ENTER all interlocks (by relay or device designation) not tested by a separate section in the Table below.

RELAY/DEVICE DESIGNATION	JET PUMP SHUTDOWN (✓)	ALARM MESSAGE RECEIVED
1) JR-1 interlock - 30 min timer when another tank on a common header is off in the Process position with pump shutdown	Verify U-103 Shutdown	DTAM #24 Alarm Shutdown Timer Activated. OCS Safety shutdown
2) FGM interlock - ensure pump will shutdown.	105-U shutdown	DTAM Flammable gas high (Alarm #22) OCS FGM High
3) JR-1 interlock - Ensure 105-U will shutdown when 103-U JR-1 is placed to the Flush position.	105-U shutdown 103-U shutdown	DTAM Alarm 5 JR-1 position non-process OCS Flush position U-FGM
4) Same as #1	Verify U-105 Shutdown	DTAM #24 Alarm Shutdown Timer Activated OCS Safety shutdown
5) U103 flush press activated while Prime U105/D after TD	see B10 Functional test TF-FT-309-001	DTAM OCS completed on 11/13/99 (WP WS-99-0696 w)
6) U105 flush press activated while in prime U103/D after TD	see B10 Functional Test TF-FT-309-001	DTAM OCS completed on 11/13/99 (WS-99-1385 w)
7) U103 recirc flush press activated while in prime U105/D after TD	see B10 Functional Test TF-FT-309-001	DTAM completed on 11/13/99 (WP WS-99-0696 w) OCS
8) U105 recirc flush press activated while in prime U103/D after TD	see B10 Functional Test TF-FT-309-001	completed on 11/13/99 (WS-99-1385 w)

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	74 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)

INTERLOCK TEST

NOTE - It is the intent of this section to test all transfer system and FGM interlocks not previously tested in the leak detector section. Included would be DCRT high level alarms, dilution tank low level alarms, FGM alarms, and leak detection not previously tested. Also included would be encasement and receiver tank pressurization alarms.

The Cognizant Engineer is responsible for reviewing the installation design and identifying all appropriate interlocks to be tested.

5.11.16 Cognizant Engineer shall ENTER all interlocks (by relay or device designation) not tested by a separate section in the Table below.

RELAY/DEVICE DESIGNATION	JET PUMP SHUTDOWN (✓)	ALARM MESSAGE RECEIVED
179 FLUSH Pressure Loss of Signal U-103	✓	DTAM ^{summar} Pump Shutdown U-103 FLUSH signal loss OCS Pump Shutdown U-103 FLUSH signal loss
21 FLUSH Pressure Loss of Signal U-105	✓	DTAM Pump shutdown U-105 FLUSH signal loss OCS Pump shutdown U-105 FLUSH signal loss
31 RECIRC Pressure Loss of Signal U-103	✓	DTAM Pump shutdown U-103 RECIRC Flush signal loss OCS Pump shutdown U-103 RECIRC Flush signal loss
41 RECIRC Pressure Loss of Signal U-105	✓	DTAM Pump shutdown U-105 RECIRC Flush signal loss OCS Pump shutdown U-105 RECIRC Flush signal loss
51 LEAK DETECTOR STATION Loss of Power	✓	DTAM Pump shutdown PLC communication failure OCS Pump shutdown Data Highway failure
61		DTAM
14		OCS
71		DTAM
15		OCS

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	74 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)**WARNING**

Energized circuits and leads are contained inside the cabinet.
Observe appropriate electrical. Comply with WHC-CM-1-10, WKS-15.
ELECTRICAL WORK SAFETY to avoid personnel electrical shock hazards.

- 5.11.17 NOTIFY Tank Monitoring and Control System Operator, 242-A Evaporator Operator (if transfer is in east Area), and Shift Manager that this section is about to begin.

- 5.11.18 For each relay listed in the Table above, PERFORM the following:

- 5.11.18.1 Using the Data Table Access Module, START the Jet Pump. AND OBSERVE that the pump run light is ON.

- 5.11.18.2 DEACTIVATE the relay to simulate an alarm condition.

NOTE - Craft will determine a safe method of deactivating each device. Test pushbuttons, mock input signals, shorting across secondary of induction relay coils, lifting coil leads, or pulling device from socket may be used.

- 5.11.18.3 VERIFY Data Table Access Module and Operator Control Station display "JET PUMP SHUTDOWN" AND an interlock message.

- 5.11.18.4 RECORD a check mark in the Table if Jet Pump shutdown occurs.

- 5.11.18.5 RECORD the interlock alarm messages received at Data Table Access Module and Operator Control Station in the Table.

- 5.11.18.6 VERIFY that the Jet Pump CAN NOT be re-started at the Data Table Access Module when the alarm is ACTIVE.

- 5.11.18.7 RESTORE the circuit (remove simulated alarm condition).

- 5.11.18.8 ACKNOWLEDGE the alarms at Data Table Access Module and Operator Control Station.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	75 of 110

5.11 LEAK DETECTION INTERLOCK CHECK (Cont.)

5.11.19 NOTIFY Tank Monitoring and Control System Operator, 242-A Evaporator Operator (if transfer is in east Area), and Shift Manager that this section is complete.

5.11.20 REMOVE any jumpers or forces NOT required for the next test section.

5.11.21 Test Director VERIFY that section 5.11 is complete by SIGNING below.

Test Director Signature 11-18-99
Date

5.11.22 Quality Control Inspector VERIFY that section 5.11 is complete by signing below.

*

Quality Control Inspector Signature 11/18/99
Date

* SEE EXCEPTION # 3

KW 11/18/99

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	76 of 110

5.12 SHUTDOWN CIRCUITRY CHECK

~~NOTE This section will only be performed at Tanks requiring a shutdown circuit.~~

~~5.12.1 At the discretion of the Test Director, ENSURE temporary interlock jumpers, OR software forces are in place for uninstalled equipment.~~

☐

~~5.12.2 PRESS the SEISMIC RESET PB 1 push button (located on the SAFETY CLASS CONTROL CABINET (B)).~~

☐

~~5.12.3 ENSURE the POWER AVAIL BLUE indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is illuminated.~~

☐

~~5.12.4 IF FGM, Exhauster or Dome Pressure transmitters are NOT in service, PLACE jumpers across FGM1 1 and VENT 2 on TB 1 of SAFETY CLASS CONTROL CABINET (A) AND across terminal 7 and 9 of dome pressure alarm module.~~

☐

~~5.12.5 PRESS the PANEL RESET PB 2 push button (located on the SAFETY CLASS CONTROL CABINET (A)).~~

☐

~~5.12.6 ENSURE the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is illuminated.~~

☐**SEISMIC SWITCH TEST**

~~5.12.7 SIMULATE an earthquake alarm condition at the panel containing SAFETY CLASS CONTROL CABINET (A) and SAFETY CLASS CONTROL CABINET (B) per Test Director instructions.~~

☐

~~5.12.8 VERIFY that the HT 1 1 contactor (located in cabinet "SAFETY CLASS HEAT TRACE CONTACTOR HT 1") is OPEN.~~

☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	77 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

~~5.12.9 VERIFY that the PMP 1-1 contactor (located in cabinet "SAFETY CLASS PUMP CONTACTOR PMP 1") is OPEN.~~

☐

~~5.12.10 VERIFY that the HT 2-1 contactor (located in cabinet "SAFETY CLASS HEAT TRACE CONTACTOR HT 2") is OPEN.~~

☐

~~5.12.11 VERIFY that the PMP 2-1 contactor (located in cabinet "SAFETY CLASS PUMP CONTACTOR PMP 2") is OPEN.~~

☐

~~5.12.12 VERIFY that the "SEISMIC SWITCH" alarm is activated on the Data Table Access Module (ALARM #27)~~

☐

~~5.12.13 PRESS the SEISMIC RESET PB-1 push button (located on the SAFETY CLASS CONTROL CABINET (B)).~~

☐

~~5.12.14 PRESS the PANEL RESET PB-2 push button (located on the SAFETY CLASS CONTROL CABINET (A)).~~

☐

~~5.12.15 VERIFY the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is illuminated.~~

☐**DOME PRESSURE TEST**

~~NOTE This section will only be performed at Tanks requiring a dome pressure transmitter.~~

~~5.12.16 NOTIFY Shift Manager that Tank Pressure Transmitter will be out of service.~~

☐

~~5.12.17 REMOVE jumper across terminal 7 and 9 of Dome Pressure Alarm Module of SAFETY CLASS CONTROL CABINET A.~~

☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	78 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

5.12.18 ~~PRESS the PANEL RESET PB 2 push button (located on the SAFETY CLASS CONTROL CABINET (A)).~~

☐

5.12.19 ~~ENSURE the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is illuminated.~~

☐

5.12.20 ~~VERIFY WST PT 6001 Dome Pressure Transmitter is energized.~~

☐

5.12.21 ~~VALVE OUT WST PT 6001 and ISOLATE from tank space.~~

☐

5.12.22 ~~CONNECT a manometer to the WST PT 6001 Dome Pressure transmitter.~~

☐

5.12.23 ~~SLOWLY RAISE manometer pressure from 0" Water Gauge to 2" Water Gauge.~~

☐

5.12.24 ~~RECORD the manometer reading when the shutdown circuit TRIPS.~~

MANOMETER READING (Inches Water Gauge)	
---	--

5.12.25 ~~VERIFY the shutdown circuit trips within a range of 1.4 to 1.6 inches Water Gauge.~~

☐

5.12.26 ~~VERIFY that from the time that SALW PSHL 821* trips, to the time that PMP 1-1 and PMP 2-1 OPEN, is LESS THAN 10 seconds.~~

☐

5.12.27 ~~VERIFY the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is NOT illuminated.~~

☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	79 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

~~5.12.28 VERIFY that the HT 1-1 contactor (located in cabinet "SAFETY CLASS
HEAT TRACE CONTACTOR HT 1") is OPEN.~~

☐

~~5.12.29 VERIFY that the PMP 1-1 contactor (located in cabinet "SAFETY CLASS
PUMP CONTACTOR PMP 1") is OPEN.~~

☐

~~5.12.30 VERIFY that the HT 2-1 contactor (located in cabinet "SAFETY CLASS
HEAT TRACE CONTACTOR HT 2") is OPEN.~~

☐

~~5.12.31 VERIFY that the PMP 2-1 contactor (located in cabinet "SAFETY CLASS
PUMP CONTACTOR PMP 2") is OPEN.~~

☐

~~5.12.32 VERIFY that the Data Table Access Module displays "DOME PRESSURE
HIGH" (ALARM #28).~~

☐

~~5.12.33 VERIFY that the Operator Control Station displays "DOME PRESSURE
HIGH".~~

☐

~~5.12.34 ACKNOWLEDGE the Operator Control Station and Data Table Access Module
alarm condition.~~

☐

~~5.12.35 VERIFY that the Jet Pump is not able to be re-started.~~

☐

~~5.12.36 SET WST PT 6001 Dome Pressure manometer to 0 inches Water Gauge.~~

☐

~~5.12.37 PRESS the PANEL RESET PB 2 push button (located on the SAFETY CLASS
CONTROL CABINET (A)).~~

☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	80 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

~~5.12.38 VERIFY the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is illuminated.~~

☐

~~5.12.39 VERIFY that the Jet Pump heat trace contactors (located at the Safety Shutdown Circuit) are CLOSED.~~

☐

~~5.12.40 RE-START the Jet Pump at the Data Table Access Module.~~

☐

~~5.12.41 SET WST PT 6001 Dome Pressure manometer to 3.5 inches Water Gauge.~~

☐

~~5.12.42 VERIFY the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is illuminated.~~

☐

~~5.12.43 VERIFY that the Jet Pump heat trace contactors (located at the Safety Shutdown Circuit) are CLOSED.~~

☐

~~5.12.44 VERIFY that the Jet Pump run light is ON.~~

☐

~~5.12.45 VERIFY that the Data Table Access Module displays "DOME PRESSURE LOW" (ALARM #29).~~

☐

~~5.12.46 VERIFY that the Operator Control Station displays "DOME PRESSURE LOW".~~

☐

~~5.12.47 ACKNOWLEDGE the Operator Control Station and Data Table Access Module alarm condition.~~

☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	81 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

- ~~5.12.48 SET WST PT 6001 Dome Pressure manometer to 0 inches Water Gauge.~~ ☐
- ~~5.12.49 DISCONNECT the manometer from the WST PT 6001 Dome Pressure transmitter.~~ ☐
- ~~5.12.50 VALVE WST PT 6001 back to service.~~ ☐
- ~~5.12.51 DE-ENERGIZE the WST PT 6001* Dome Pressure transmitter.~~ ☐
- ~~5.12.52 VERIFY the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is NOT illuminated.~~ ☐
- ~~5.12.53 VERIFY that the HT 1-1 contactor (located in cabinet "SAFETY CLASS HEAT TRACE CONTACTOR HT 1") is OPEN.~~ ☐
- ~~5.12.54 VERIFY that the PMP 1-1 contactor (located in cabinet "SAFETY CLASS PUMP CONTACTOR PMP 1") is OPEN.~~ ☐
- ~~5.12.55 VERIFY that the HT 2-1 contactor (located in cabinet "SAFETY CLASS HEAT TRACE CONTACTOR HT 2") is OPEN.~~ ☐
- ~~5.12.56 VERIFY that the PMP 2-1 contactor (located in cabinet "SAFETY CLASS PUMP CONTACTOR PMP 2") is OPEN.~~ ☐
- ~~5.12.57 VERIFY that the Data Table Access Module displays "DOME PRESSURE FAIL" (Alarm #24).~~ ☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	82 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

5.12.58 ~~VERIFY~~ that the Operator Control Station displays "DOME PRESSURE FAIL".

☐

5.12.59 ~~ACKNOWLEDGE~~ the Operator Control Station and Data Table Access Module alarm condition.

☐

5.12.60 ~~VERIFY~~ that the Jet Pump can NOT be re-started at the Data Table Access Module.

☐

5.12.61 ~~ENERGIZE~~ the WST PT 6001 Dome Pressure transmitter.

☐

5.12.62 ~~VERIFY~~ no Data Table Access Module alarms are present with the EXCEPTION of alarms 12 and 13 condition.

☐

5.12.63 ~~IF~~ they were installed, ~~REMOVE~~ jumpers across FGM 1 and VENT 2 on TB 1 of SAFETY CLASS CONTROL CABINET (A).

☐**EXHAUSTER INTERFACE**

5.12.64 ~~REQUEST~~ Test Director to ~~VERIFY~~ exhauster interface to the Safe Shutdown Circuit has been installed and that the exhauster Operational Test Procedure has verified this circuit is Operable.

Test Director Signature _____ Date _____

5.12.65 ~~NOTIFY~~ the Tank Monitoring and Control System Operator that the section is about to commence.

☐

5.12.66 ~~IF~~ required, ~~PLACE JUMPER~~ across FGM 2 and FGM 1 on TB 1 of SAFETY CLASS CONTROL CABINET (A).

☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	83 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

- 5.12.67 ~~PLACE~~ jumper across terminal 7 and 9 of Dome Pressure Alarm Module. ☐
- 5.12.68 ~~At the discretion of the Test Director, ENSURE~~ temporary interlock jumpers. ~~OR software forces are in place for uninstalled equipment.~~ ☐
- 5.12.69 ~~VERIFY~~ the Safe Shutdown Circuit is reset and ready for normal operation. ☐
- 5.12.70 ~~ENSURE~~ exhauster is running per procedure TO 060 085. ☐
- 5.12.71 ~~START~~ the Jet Pump using the Data Table Access Module. ☐
- 5.12.72 ~~TRIP~~ the Exhauster. ☐
- 5.12.73 ~~VERIFY~~ the Jet Pump shuts down within 10 seconds after tripping the exhauster. ☐
- 5.12.74 ~~NOTIFY~~ Tank Monitoring and Control System Operator of exhauster shutdown. ☐
- 5.12.75 ~~VERIFY~~ the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is NOT illuminated. ☐
- 5.12.76 ~~VERIFY~~ that the HT 1-1 contactor (located in cabinet "SAFETY CLASS HEAT TRACE CONTACTOR HT 1") is OPEN. ☐
- 5.12.77 ~~VERIFY~~ that the PMP 1-1 contactor (located in cabinet "SAFETY CLASS PUMP CONTACTOR PMP 1") is OPEN. ☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	84 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

- 5.12.78 ~~VERIFY that the HT 2-1 contactor (located in cabinet "SAFETY CLASS HEAT TRACE CONTACTOR HT 2") is OPEN.~~ ☐
- 5.12.79 ~~VERIFY that the PMP 2-1 contactor (located in cabinet "SAFETY CLASS PUMP CONTACTOR PMP 2") is OPEN.~~ ☐
- 5.12.80 ~~VERIFY that the Data Table Access Module displays "SSC TRIP" (Alarm #18).~~ ☐
- 5.12.81 ~~VERIFY that the Operator Control Station displays "EXHAUSTER SHUTDOWN" AND "SSC TRIP".~~ ☐
- 5.12.82 ~~ACKNOWLEDGE the Operator Control Station and Data Table Access Module alarm condition.~~ ☐
- 5.12.83 ~~VERIFY that the Jet Pump can NOT be re-started at the Data Table Access Module.~~ ☐
- 5.12.84 ~~NOTIFY Tank Monitoring and Control System Operator of exhauster restart.~~ ☐
- 5.12.85 ~~RESTART the Exhauster per procedure TO 060 085.~~ ☐
- 5.12.86 ~~PRESS the PANEL RESET PB 2 push button (located on the SAFETY CLASS CONTROL CABINET (A)).~~ ☐
- 5.12.87 ~~VERIFY the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is illuminated.~~ ☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	85 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

5.12.88 REMOVE jumper across FGM1 1 and FGM1 2 on TB 1.

☐

5.12.89 REMOVE jumper across terminal 7 and 9 of Dome Pressure Alarm Module in SAFETY CLASS CONTROL CABINET (A).

☐**FLAMMABLE GAS MONITOR**

5.12.90 REQUEST Test Director to VERIFY Flammable Gas Monitor interface to the Safe Shutdown Circuit has been installed and that the Flammable Gas Monitor Operational Test Procedure has verified this circuit is Operable.

Test Director Signature _____ Date _____

5.12.91 PLACE JUMPER across VENT 1 and VENT 2 on TB 1 of SAFETY CLASS CONTROL CABINET (A).

☐

5.12.92 IF required, PLACE jumper across terminal 7 and 9 of Dome Pressure Alarm Module.

☐

5.12.93 ENSURE the Safety Shutdown Circuit is reset and ready for normal operation.

☐

5.12.94 RESTART the Jet Pump using the Data Table Access Module.

☐

5.12.95 INITIATE a Flammable Gas trip in the Flammable Gas Monitor Per Test Director.

☐

5.12.96 VERIFY the Jet Pump shuts down within 10 seconds after tripping the flammable gas.

☐

5.12.97 VERIFY the TRIP CKT FUNCTIONAL GREEN indicating light (located on the SAFETY CLASS CONTROL CABINET (B)) is NOT illuminated.

☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	86 of 110

5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)

~~5.12.98 VERIFY that the HT 1-1 contactor (located in cabinet "SAFETY CLASS HEAT TRACE CONTACTOR HT 1") is OPEN.~~

☐

~~5.12.99 VERIFY that the PMP 1-1 contactor (located in cabinet "SAFETY CLASS PUMP CONTACTOR PMP 1") is OPEN.~~

☐

~~5.12.100 VERIFY that the HT 2-1 contactor (located in cabinet "SAFETY CLASS HEAT TRACE CONTACTOR HT 2") is OPEN.~~

☐

~~5.12.101 VERIFY that the PMP 2-1 contactor (located in cabinet "SAFETY CLASS PUMP CONTACTOR PMP 2") is OPEN.~~

☐

~~5.12.102 VERIFY that the Data Table Access Module displays "SSC TRIP".~~

☐

~~5.12.103 VERIFY that the Operator Control Station displays "FLAMMABLE GAS MONITOR TRIP" AND "SSC TRIP".~~

☐

~~5.12.104 VERIFY Jet Pump is shutdown.~~

☐

~~5.12.105 REMOVE jumper across VENT 1 and VENT 2 on TB 1 of SAFETY CLASS CONTROL CABINET (A).~~

☐

~~5.12.106 REMOVE JUMPER across terminal 7 and 9 of Dome Pressure Module, if previously installed.~~

☐

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	87 of 110

~~5.12 SHUTDOWN CIRCUITRY CHECK (Cont.)~~~~5.12.107 REMOVE any jumpers or forces NOT required for the next test section.~~ ~~5.12.108 Test Director VERIFY that section 5.12 is complete by SIGNING below.~~~~_____
Test Director Signature Date~~~~5.12.109 Quality Control Inspector VERIFY that section 5.12 is complete by signing below.~~~~_____
Quality Control Inspector Signature Date~~

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	88 of 110

5.13 SOFTWARE DOCUMENTATION

- 5.13.1 REQUEST Engineering to PRINT out a Ladder Logic and Alarm Table for the Pump Instrumentation and Control Skid AND ATTACH it to this procedure.

- 5.13.2 Test Director VERIFY that section 5.13 is complete by SIGNING below.

Test Director Signature12-9-99
Date

- 5.13.3 Quality Control Inspector VERIFY that section 5.13 is complete by signing below.

Quality Control Inspector Signature12/10/99
Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	89 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION LOG

This page may be reproduced as necessary

PAGE 1 of 1

OPERATIONAL TEST PROCEDURE EXCEPTION LOG		
Number	Date	Description
1	11/11/99	Step 4.3 Labeling on Instrument wrong and 2 PIs not included in instrument call list
2	11/18/99	Step 5.8.21, 5.8.23 - Adjust flow rate to approximately 7.0 gpm - Pump will not pump > 6.5 gpm
3	11/18/99	Step - 5.11.16(5-8) Recirc flush in ^{press} interlock with time delay for u105 and u103; flush line press interlock with time delay

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	90 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE ACCEPTANCE RECORD

This Operational Test Procedure has been completed and the results, including red-line changes, exceptions, and exception resolutions, have been reviewed for compliance with the intent of the Purpose (Section 1.0). The test results are accepted by the undersigned:

M. R. KOCH	12/10/99
Cognizant Engineer (Signature)	(Print Name)	Date
M. R. KOCH	12/10/99
Engineering Manager (Signature)	(Print Name)	Date
Mark Johnson	12-9-99
Tank Farm Operations (Signature)	(Print Name)	Date
Per Telecom Fred Zak	Mark Johnson	12-10-99
Safety (Signature)	(Print Name)	Date
KW 12/10/99 T. VOLKMAN PER TEL CON		12/10/99
Quality Assurance (Signature)	(Print Name)	Date
Mark Johnson	12-10-99
Test Director (Signature)	(Print Name)	Date

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	92 of 110

PROCEDURE HISTORY SIGNATURE SHEET

PCA Incorporated: WTF-97-113		<u>MOD</u>	<u>Q</u>
Procedure Signatures for OTP-200-004. R1		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number TF-96-0390			
POSITION/ORG	DELEGATE	DATE	
NPO	<u>R.L. Sharp</u>	<u>6/25/97</u>	
Shift Manager	<u>R. Malhan</u>	<u>6/13/97</u>	
QA Engineer	<u>M.C. Tipps</u>	<u>6/25/97</u>	
Shift Manager	<u>M.S. Garrett</u>	<u>6/25/97</u>	
Cog Engineer	<u>M.R. Koch</u>	<u>6/13/97</u>	
Acceptance Review	<u>D.C. Ashworth</u>	<u>6/26/97</u>	
Approval Authority	<u>D.J. Sauressi</u>	<u>6/26/97</u>	

Pages Affected	Reason for Change	Summary of Change
Step 2.8.1	Revert liberal interpretation of procedure steps.	Reword to specify sections which may be performed out of order.
Various steps	Consistency with procedure standards.	Add Test Director signature and Date line.
Step 5.11.5	Re-pagination of procedure caused reference to be incorrect.	Correct step number reference.
Step 2.8.14	Clarify use for Faac. Group 2 Tanks.	Explain when section 5.12 is performed.
Steps 4.2.7 and 4.2.8	Procedure writer's guide compliance	List specific value and breaker numbers.
Various steps	Clarity	Add tolerance
Step 5.11.4	Traceability for all uses of procedure	Add step to record JCS package number
Page 82	Engineering verification	Add COG Manager signature

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	93 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

PCA Incorporated:		<u>NEW</u>	<u>SQ</u>
Procedure Signatures for OTP-200-004. R0		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number			
POSITION/ORG	DELEGATE	DATE	
NPO	<u>D. Dudley</u>	<u>4/8/97</u>	
Shift Manager	<u>D.J. Sauressig</u>	<u>4/7/97</u>	
QA Engineer	<u>T.J. Volkman</u>	<u>5/22/97</u>	
Safety Engineer	<u>L.S. Krogsrud</u>	<u>5/20/97</u>	
Rad. Control Eng.	<u>J. Pieper</u>	<u>5/29/97</u>	
Cog Engineer	<u>M.R. Koch</u>	<u>4/7/97</u>	
Acceptance Review	<u>D.C. Ashworth</u>	<u>5/29/97</u>	
Approval Authority	<u>D.J. Sauressig</u>	<u>5/28/97</u>	
Pages Affected	Reason for Change	Summary of Change	
All	Engineering Request	New Procedure	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	94 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

PCA Incorporated: WTF-97-178		<u>MOD</u>	<u>N/A</u>
Procedure Signatures for OTP-200-004. A-2		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number TF-96-0390			
POSITION/ORG	DELEGATE	DATE	
NPO	<u>S.A. Ham-Huebner</u>	<u>9/10/97</u>	
Eng/Stab	<u>M.R. Koch</u>	<u>9/10/97</u>	
Acceptance Review	<u>K.W. Johnson</u>	<u>9/11/97</u>	
Approval Authority	<u>D.J. Sauressig</u>	<u>9/11/97</u>	
Pages Affected	Reason for Change	Summary of Change	
62	Allow for specific package number entry.	Added work package entry line.	

PCA Incorporated: WTF-97-184		<u>MOD</u>	<u>Q</u>
Procedure Signatures for OTP-200-004. A-2		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number TF-96-583			
POSITION/ORG	DELEGATE	DATE	
NPO	<u>B.D. Foreman</u>	<u>9/11/97</u>	
QE/WTFQA	<u>M.C. Tipps</u>	<u>9/11/97</u>	
Mgr/Stab	<u>D.J. Saueressig</u>	<u>9/11/97</u>	
Eng/Stab	<u>M.R. Koch</u>	<u>9/11/97</u>	
Acceptance Review	<u>K.W. Johnson</u>	<u>9/11/97</u>	
Approval Authority	<u>D.J. Sauressig</u>	<u>9/11/97</u>	
Pages Affected	Reason for Change	Summary of Change	
10 12,14 13,61 15 28 29,36 30 31 34,38,42,44,45,48,57,58, 61,64,65	Clarify for field use. Issuance of Standing Order controls. Some instruments require functional check only Clear alarms received on power up. Equipment improvement. Repeat of test in field not necessary or practicable. Tests entire loop. Intrinsic safety changes prompted wiring changes. Reviewed OTP against final software alarm messages. Corrected to match.	Specified when test equipment is shop only. Added FGM and intrinsic safety circuit power. Changed "CALIBR" to "CAL/FUNCTIONAL CHECK" Added alarm acknowledgement on power up. Allowed for use of new flowmeters. Qualify section as shop work only. Specify FGM test signal at beginning of loop. Correct thermocouple labels. Correct wording, punctuation, and spelling of alarm windows, and ordering of alarms.	

Type REFERENCE	Document No. OTP-200-004	Rev/Mod A-18	Release Date 10/27/99	Page 95 of 110
--------------------------	------------------------------------	------------------------	---------------------------------	--------------------------

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

PCA Incorporated: WTF-97-186		<u>MOD</u>	<u>N/A</u>
Procedure Signatures for OTP-200-004. A-3		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number TF-96-583			
POSITION/ORG	DELEGATE	DATE	
NPO/Stab	<u>B. Foreman</u>	<u>9/15/97</u>	
SOM/WTF0	<u>Del Scott</u>	<u>9/16/97</u>	
Eng/Stab	<u>T.H. Nguyen</u>	<u>9/15/97</u>	
Eng/Stab	<u>M.R. Koch</u>	<u>9/15/97</u>	
Acceptance Review	<u>K.W. Johnson</u>	<u>9/17/97</u>	
Approval Authority	<u>D.J. Sauressig</u>	<u>9/15/97</u>	
Pages Affected	Reason for Change	Summary of Change	
12 (4.2.7) 18 (5.1.10.1) 20 (5.2.3-5.2.5) 30 (5.3.49)	Ensure closed configuration at start of OTP. Correct to match field. Regulator fluctuates with flow and may need to be readjusted. Changed to match field.	Added valves to checklist. Change LT to WFT. Changed order of steps. Allow regulator to be readjusted after flows established. Corrected terminal numbers	

PCA Incorporated: WTF-97-188		<u>MOD</u>	<u>N/A</u>
Procedure Signatures for OTP-200-004. A-3		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number TF-96-583			
POSITION/ORG	DELEGATE	DATE	
NPO/Stab	<u>B. Foreman</u>	<u>9/16/97</u>	
Eng/Stab	<u>T.H. Nguyen</u>	<u>9/16/97</u>	
Eng/Stab	<u>M.R. Koch</u>	<u>9/16/97</u>	
Acceptance Review	<u>K.W. Johnson</u>	<u>9/17/97</u>	
Approval Authority	<u>D.J. Sauressig</u>	<u>9/16/97</u>	
Pages Affected	Reason for Change	Summary of Change	
25 (5.3.21-22) 27 (5.3.33-34) 30 (5.3.49)	Allows for field configuration conditions. Allows for field configuration conditions. Clarified step.	Added ENSURE valve positions for instrument transmitters. Added ENSURE valve positions for instrument transmitters. Added remove FGM leads.	

Type REFERENCE	Document No. OTP-200-004	Rev/Mod A-18	Release Date 10/27/99	Page 96 of 110
--------------------------	------------------------------------	------------------------	---------------------------------	--------------------------

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

PCA Incorporated: WTF-97-189		<u>MOD</u>	<u>N/A</u>
Procedure Signatures for OTP-200-004. A-4		TYPE OF CHANGE	REVIEW DESIGNATOR
USQ Screening Number TF-96-0583			
POSITION/ORG	DELEGATE	DATE	
NPD/Stab	<u>B.A. Foreman</u>	<u>9/17/97</u>	
Eng/Stab	<u>T.H. Nguyen</u>	<u>9/17/97</u>	
SOM/WTF	<u>M. Garret</u>	<u>9/17/97</u>	
Acceptance Review	<u>K.W. Johnson</u>	<u>9/19/97</u>	
Approval Authority	<u>D.J. Sauressig</u>	<u>9/18/97</u>	
Pages Affected	Reason for Change	Summary of Change	
41, 45	Setpoint must be passed to witness change on DOV.	Change 6" to 7".	
43	Allowed to exit section correctly.	Added step to shut off pump.	
46	Added clarity.	Added tolerance.	
54	Generic procedure; correct for use on all skids.	Remove "A"	
60	Consistency with LD tests.	Change calibration to functional check.	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	97 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Current Modification: A-5

USQ Screening Number: TF-96-583

Approval Designator: SQ

PCA Incorporated: WTF-98-0123

POSITION/ORG	DELEGATE	DATE
NPO/STAB	<u>B.D. Foreman</u>	<u>4/17/98</u>
QAE/SST	<u>M.C. Tipps</u>	<u>4/20/98</u>
Safety/SST	<u>L.S. Krogsrud</u>	<u>4/20/98</u>
SOM/WTF	<u>D.W. Strasser</u>	<u>4/20/98</u>
Cognizant Engineer	<u>M.R. Koch</u>	<u>4/20/98</u>
Acceptance Review	<u>K.W. Johnson</u>	<u>4/22/98</u>
Approval Authority	<u>D. Scott</u>	<u>4/21/98</u>

Justification: Updated requirements and references. Made clarifications and corrected omissions.

Summary of Changes:

Corrected canceled references (2.4, 2.5); deleted allowance to perform sections out of order (2.8.2); added step explaining OCS steps during shop OTPs and field installation prerequisites, and relief from notifying CASS and control room for shop tests (2.8.15, 3.4, 5.11); removed thermocouple voltage source (4.1); added previously omitted valves to lineup (4.2.7); deleted leak detector functional sticker check (4.3); clarified switch position (5.1.5); added ENSURE to steps (5.1.10, 5.3, 5.7); added tolerances (5.3, 5.7, 5.8); specified analog signal interface (5.3.49, 5.3.56); allow use of pump to achieve high pressure (5.4, 5.5.15).

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	98 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: R0		
Release Date: 5/29/97		
USQ Screening Number:		
Approval Designator: SQ		
Current Modification: A-6		
USQ Screening Number: TF-96-583 Rev 3		
Approval Designator: SQ		
PCA Incorporated: WTF-98-0125		
POSITION/ORG	DELEGATE	DATE
NPO	<u>S. Ham-Huebner</u>	<u>4/24/98</u>
QAE/SST	<u>M.C. Tipps</u>	<u>4/24/98</u>
Safety	<u>D. Abramson</u>	<u>4/24/98</u>
Team Lead/Stab	<u>M. Johnson</u>	<u>4/23/98</u>
Cognizant Engineer	<u>M.R. Koch</u>	<u>4/23/98</u>
	<u>T. Nguyen</u>	<u>4/23/98</u>
Acceptance Review	<u>K.W. Johnson</u>	<u>4/27/98</u>
Approval Authority	<u>K.J. Freeman</u>	<u>4/24/98</u>
Justification: Corrections for typographical errors and equipment modifications.		
Summary of Changes: Changed "filed" to "field" (paragraph 2.8.12); added valves to lineup (step 4.2.7); added pressure indicator to calibration verification table (4.3); corrected valve number (5.1.10.3)		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	99 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: R0 Release Date: 5/29/97 USQ Screening Number: Approval Designator: SQ		
Current Modification: A-7 USQ Screening Number: TF-98-0836 Approval Designator: SQ PCA Incorporated: WTF-98-0207		
POSITION/ORG	DELEGATE	DATE
NPO	<u>B.D. Foreman</u>	<u>8/20/98</u>
QAE/SST	<u>M.C. Tipps</u>	<u>8/20/98</u>
Safety	<u>L.S. Krogsrud</u>	<u>8/20/98</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>8/20/98</u>
Cognizant Engineer	<u>W.F. Zuroff</u>	<u>8/20/98</u>
Acceptance Review	<u>M.F. Wahl</u>	<u>8/22/98</u>
Approval Authority	<u>D.J. Saueressig</u>	<u>8/20/98</u>
Justification: Engineering and Operations request.		
Summary of Changes: Step 2.8.13 - Clarified that Section 5.12 is only applicable to A-101. Step 4.2.3 - Added "Jumper" to jet pump. Page 11 - added new step for verification that valves SALW-V-6035* and -6036* are open. Step 4.3 - added three pressure indicators to the table to ensure the indicators are calibrated prior to performing the OTP. 5.1.10.1 and 5.1.10.2 - reversed order of steps. 5.1.10.3 and 5.1.10.4 - reversed the order of steps. 5.3.9 - changed "range" to 9.5 to 10.5. 5.3.33 and 5.3.34 - reversed the order of steps.		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	100 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A0 Release Date: 5/29/97 USQ Screening Number: Approval Designator: SQ		
Current Modification: A-8 USQ Screening Number: TF-98-0836, Rev. 1 Approval Designator: N/A PCA Incorporated: WTF-98-0222		
POSITION/ORG	DELEGATE	DATE
NPO	<u>T.E. Brighton</u>	<u>9/14/98</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>9/14/98</u>
Cognizant Engineer	<u>M.R. Koch</u>	<u>9/14/98</u>
Acceptance Review	<u>S.L. Lindberg</u>	<u>9/15/98</u>
Approval Authority	<u>D.J. Saueressig</u>	<u>9/14/98</u>
Justification: Change ensures the pump assembly is filled with water and primed before starting the pump. The pump was deprimed in the previous procedure section.		
Summary of Changes: pg. 37: Added new step 5.5.4 to include instructions to ensure the pump is primed prior to starting.		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	101 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0 Release Date: 5/29/97 USQ Screening Number: Approval Designator: SQ		
Current Modification: A-9 USQ Screening Number: TF-98-0836, Rev. 2 Approval Designator: Q PCA Incorporated: WTF-98-0274		
POSITION/ORG	DELEGATE	DATE
NPO/ISO	<u>B.D. Foreman</u>	<u>12/28/98</u>
QA	<u>T.J. Volkman</u>	<u>1/20/99</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>1/20/99</u>
Cognizant Engineer	<u>W.F. Zuroff</u>	<u>1/4/99</u>
Acceptance Review	<u>B.E. Raymond</u>	<u>1/21/99</u>
Approval Authority	<u>D.J. Saueressig</u>	<u>1/21/99</u>
Justification: ISO operations update info.		
Summary of Changes: Page 3, Add PROCEDURE PERFORMER SIGNATURE SHEET and re-number. Step 2.4.1, Add recirculation flowmeter manual. Step 2.5.2, Delete Environmental Compliance Manual. Step 2.8.1, Change director to "Test Director." Step 2.8.5, Edit to continue different section. Step 2.8.8, Add "if necessary." Step 4.1, Add Control and Display Unit. Step 4.2.11, Add PROCEDURE PERFORMER SIGNATURE SHEET Note 5.0, Add PROCEDURE PERFORMER SIGNATURE SHEET Step 5.1.11.1, Add continuity check. Step 5.1.11.2, Add continuity check. Step 5.1.11.3, Add continuity check. Step 5.3.47, Add DTAM column to table. Step 5.3.63, Edit for thermocouple identifier. Step 5.3.65, Edit for thermocouple identifier. Step 5.4.13, Correct pressurizing typo. Step 5.4.31 - 5.4.43, Add recirculation flowmeter steps. Step 5.4.44 - 5.4.54, Add recirculation flush pressure transmitter steps. Step 5.8.6, 5.8.7, 5.8.12, 5.8.13, 5.8.18, 5.8.19, 5.8.25, 5.8.26, Capitalize and bold INITIAL. Step 5.11.6, Include FGM and dilution tank level. Add PROCEDURE PERFORMER SIGNATURE SHEET.		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	102 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0 Release Date: 5/29/97 USQ Screening Number: Approval Designator: SQ		
Current Modification: A-10 USQ Screening Number: TF-96-0390 Approval Designator: N/A PCA Incorporated: WTF-99-108		
POSITION/ORG	DELEGATE	DATE
NPO	<u>S.R. Davis</u>	<u>2/26/96</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>2/26/99</u>
Cognizant Engineer	<u>M.R. Koch</u>	<u>2/26/99</u>
Acceptance Review	<u>B.E. Raymond</u>	<u>3/1/99</u>
Approval Authority	<u>D.J. Saueressig</u>	<u>2/26/99</u>
Justification: Clarification		
Summary of Changes: Note prior to step 5.4.26 and 5.3.43. Added ability to perform test in field.		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	103 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0

Release Date: 5/29/97

USQ Screening Number:

Approval Designator: SQ

Current Modification: A-11

USQ Screening Number: TF-98-0207, Rev 0

Approval Designator: Q

PCA Incorporated: WTF-99-128

POSITION/ORG	DELEGATE	DATE
NCO	<u>S.R. Davis</u>	<u>3/11/99</u>
QA	<u>T. Volkman</u>	<u>3/11/99</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>3/11/99</u>
Cog Engineer	<u>W.F. Zuroff</u>	<u>3/11/99</u>
Acceptance Review	<u>B.E. Raymond</u>	<u>3/12/99</u>
Approval Authority	<u>Q. Ravencraft</u>	<u>3/11/99</u>

Justification: Engineering Request

Summary of Changes:

Page 38, step 5.4.40, added a 30 second time delay for the required action to occur.

Page 42, step 5.5.8, Added note addressing when gage SALW-PI-6005* is to be read.

Page 45, step 5.5.9, Added DTAM to the action statement.

Page 72, step 5.11.18.6, New step for verification.

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	104 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0		
Release Date: 5/29/97		
USQ Screening Number:		
Approval Designator: SQ		
Current Modification: A-12		
USQ Screening Number: TF-96-0390, Rev 0		
Approval Designator: NA		
PCA Incorporated: WTF-99-138		
POSITION/ORG	DELEGATE	DATE
NCO	<u>D Garza</u>	<u>3/16/99</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>3/16/99</u>
Mgr/ISE	<u>MR Koch</u>	<u>3/16/99</u>
Acceptance Review	<u>PF Johnston</u>	<u>3/22/99</u>
Approval Authority	<u>DJ Saueressig</u>	<u>3/16/99</u>
Justification: CASS system removed from service		
Summary of Changes: pages - 66,72,73,80,81,82 - Delete CASS and replace with TMACS		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	105 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0 Release Date: 5/29/97 USQ Screening Number: Approval Designator: SQ		
Current Modification: A-13 USQ Screening Number: TF-98-0836, Rev 3 Approval Designator: SQ PCA Incorporated: WTF-99-198		
POSITION/ORG	DELEGATE	DATE
NCO/IS	<u>T.E. Brighton</u>	<u>4/20/99</u>
QA	<u>T.J. Volkman</u>	<u>4/20/99</u>
ENGR/II/SAFETY	<u>M. Omar Jaka</u>	<u>4/20/99</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>4/21/99</u>
CogEng/ISE	<u>W.F. Zuroff</u>	<u>4/21/99</u>
Acceptance Review	<u>S.E. Bevans</u>	<u>4/21/99</u>
Approval Authority	<u>DJ Saueressig</u>	<u>4/21/99</u>
Justification: Update for model 4.46 FGMs and dome space FGMs.		
Summary of Changes: page 31 - Edit title and steps to include model 4.46 and clarify pit FGMs page 32 - Add new page for dome space installed FGMs, steps 5.3.57 through 5.3.64		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	106 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0		
Release Date: 5/29/97		
USQ Screening Number:		
Approval Designator: SQ		
Current Modification: A-14		
USQ Screening Number: TF-98-1201, Rev 1		
Approval Designator: NA		
PCA Incorporated: WTF-99-0218		
POSITION/ORG	DELEGATE	DATE
NCO/IS	<u>T.E. Brighton</u>	<u>05/07/99</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>05/07/99</u>
CogEng/ISE	<u>W.F. Zuroff</u>	<u>05/07/99</u>
Acceptance Review	<u>S.E. Bevans</u>	<u>05/07/99</u>
Approval Authority	<u>DJ Saueressig</u>	<u>05/07/99</u>
Justification: Engineering request, incorporate PS-2 change.		
Summary of Changes: Page 36 - 5.4.13 Add "or SALW-PI-6014" - 5.4.15 Capitalize alarm and spell out hi(gh), "FLUSH PRESSURE HIGH"		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	107 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0		
Release Date: 5/29/97		
USQ Screening Number:		
Approval Designator: SQ		
Current Modification: A-15		
USQ Screening Number: TF-98-1201, Rev 1		
Approval Designator: NA		
PCA Incorporated: WTF-99-0230		
POSITION/ORG	DELEGATE	DATE
NCO	<u>Greg Seidel</u>	<u>5/13/99</u>
Stab. Mgr	<u>D.J. Saueressig</u>	<u>5/13/99</u>
SR Eng/I.S.	<u>B.R. Johns</u>	<u>5/13/99</u>
Acceptance Review	<u>L. Ross</u>	<u>5/18/99</u>
Approval Authority	<u>DJ Saueressig</u>	<u>5/13/99</u>
Justification: Correct breaker list and add missing breakers.		
Summary of Changes:		
Page 12: Added breaker 11 and corrected order of list.		
Page 15, step 5.1.2: Corrected order of breaker list. Added breakers 6, 1, 2 and 12 to list. Edited breaker descriptions.		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	108 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0		
Release Date: 5/29/97		
USQ Screening Number:		
Approval Designator: SQ		
Current Modification: A-16		
USQ Screening Number: TF-98-1201, Rev 1		
Approval Designator: NA		
PCA Incorporated: WTF-99-0384		
POSITION/ORG	DELEGATE	DATE
NCO/IS	<u>D. O. Dudley</u>	<u>8/23/99</u>
STAB. MGR	<u>D. J. Saueressig</u>	<u>8/23/99</u>
SR ENG/IS	<u>B. R. Johns</u>	<u>8/23/99</u>
Acceptance Review	<u>S. E. Bevans</u>	<u>8/23/99</u>
Approval Authority	<u>D. J. Saueressig</u>	<u>8/23/99</u>
Justification: Engineering Request based on Operations Feedback		
Summary of Changes: Add missed valves, and breakers, Change terminology and ranges to match current field conditions See Change Summary and Signature Sheet		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	109 of 110

PROCEDURE HISTORY SIGNATURE SHEET (Cont.)

Last Full Revision: A-0		
Release Date: 5/29/97		
USQ Screening Number:		
Approval Designator: SQ		
Current Modification: A-17		
USQ Screening Number: TF-98-0836, Rev 4		
Approval Designator: NA		
PCA Incorporated: WTF-99-0457		
POSITION/ORG	DELEGATE	DATE
NCO/IS	<u>D. O. Dudley</u>	<u>10/11/99</u>
STAB. MGR	<u>D. J. Saueressig</u>	<u>10/11/99</u>
SR ENG/ISE	<u>B. R. Johns</u>	<u>10/11/99</u>
Acceptance Review	<u>S. E. Bevans</u>	<u>10/11/99</u>
Approval Authority	<u>D. J. Saueressig</u>	<u>10/11/99</u>
Justification: Engineering Request based on Operations Feedback		
Summary of Changes: Update for 241-U-105		
See Change Summary and Signature Sheet		

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	110 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number: 4.3	OTP Exception Log Number /
Description of Exception: Instrument SALW-CONV-6001 Label does not correspond with field label and SALW-PI- 600 6011 and SALW-PI-6012 Are not on the table	
Resolution of Exception: * Note: OTP-200-004 R/A-19 ^{verified} ON PROC INFO ^{KN 12-10-99}	
① Add SALW-PI-6011* and BALW-PI- 6012 ^{6012 KN 12/10/99} to the Instrument list via PCA upon completion of OTP. Actual performance steps do call out these PI's.	
② Modify Instrument label to correspond to field and Engineering data which is SALW-LF-6001 & use PCA upon completion of OTP	
Date of Resolution: 11/11/99	
Test Director signature:	11-11-99
Cognizant Engineer signature:	11/11/99
* Quality Assurance signature:	11/11/99
Tank Farm Operations signature:	11-11-99

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number: 5.8.21, 5.8.23	OTP Exception Log Number #2
Description of Exception: <i>steps require Adjusting the flow rate to 7.0 ± .35 gpm using Dev and Set PZ. Pump will not pump greater than 6.5 gpm, Rotometer will not read > 6.0 gpm. Set flow rate to 5.2 gpm and take readings.</i>	
Resolution of Exception: <i>Set flow rate to 5.2 gpm. Pump run in test verified the maximum pump output was 6.5 gpm. At 5.2 gpm the rotometer shows fluctuating slightly (± .1 gpm) so the values obtained are acceptable. Flow meter calibrated using NIST equipment with exceptions. Requirement was 5.2 ± .5 gpm and all data pts within .52 gpm - all readings within .56. Acceptable because rotometer was fluctuating ± .1 gpm.</i>	
Date of Resolution: 11/18/99	
Test Director signature:	<i>[Signature]</i>
Cognizant Engineer signature:	<i>[Signature]</i>
Quality Assurance signature:	<i>[Signature]</i>
Tank Farm Operations signature:	<i>[Signature]</i>

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number: 5.11.16	OTP Exception Log Number 3
Description of Exception: 5.11.16 (interlock 5-8) were not Verified	
Resolution of Exception: These interlocks were verified during FSAR Functional Test verified these interlocks per IF-FT-309-001 (WS-99-0696.W and WS-99-1385.W) The inter locks functioned properly.	
Date of Resolution: 11/18/95	
Test Director signature:
Cognizant Engineer signature:
Quality Assurance signature:
Tank Farm Operations signature:

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

Procedure Signature Sheet			
Position	Name	Signature	Initials
QA QC	KEN WILLOUGHBY	K. Willoughby	KW 11/5/99
Ops	Dave Klug	Dave Klug	DK
OPS	Mark Johnson	Mark Johnson	MJD
QA QC	RON COWGILL	R. Cowgill	RC 11/1/99
QA QC	RON ARUDT	R. Arudt	RA 11/12/99
ISE	W.F. ZUROFF	W.F. Zuroff	WFZ

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number:
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

OTP step number:	OTP Exception Log Number
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Assurance signature:	
Tank Farm Operations signature:	

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	91 of 110

OPERATIONAL TEST PROCEDURE EXCEPTION LOG

This page may be reproduced as necessary

PAGE _____ of _____

OPERATIONAL TEST PROCEDURE EXCEPTION LOG		
Number	Date	Description

Type	Document No.	Rev/Mod	Release Date	Page
REFERENCE	OTP-200-004	A-18	10/27/99	90 of 110

0017

<END>

LAD 3 - --- Total Rungs in File = 16

0012

MOV
Move
Source N15:10
37<
Dest N7:5
37<

MOV
Move
Source N15:10
37<
Dest N7:25
37<

MOV
Move
Source N15:10
37<
Dest N7:45
37<

MOV
Move
Source N15:10
37<
Dest N7:65
37<

MOV
Move
Source N15:10
37<
Dest N7:85
37<

MOV
Move
Source N15:10
37<
Dest N7:105
37<

MOV
Move
Source N15:10
37<
Dest N7:125
37<

COPY FILE TO DOV ADDRESS

0013

COP
Copy File
Source #N14:0
Dest #N60:4
Length 15

U105NEWIR1.RSS

LAD 3 - --- Total Rungs in File = 16

LAD 4 - --- Total Rungs in File = 10

0003

GET INPUTS FROM MODULE 8

MVM
Masked Move
Source I:8:0
0<
Mask 003Fh
63<
Dest N17:0
0<

MUL
Multiply
Source A N17:0
0<
Source B 64
64<
Dest N17:1
0<

MVM
Masked Move
Source N17:1
0<
Mask 0FC0h
4032<
Dest N60:28
0<

0004

GET INPUTS FROM MODULE 9

MVM
Masked Move
Source I:9:0
43<
Mask 003Fh
63<
Dest N17:2
43<

MUL
Multiply
Source A N17:2
43<
Source B 64
64<
Dest N17:3
2752<

MVM
Masked Move
Source N17:3
2752<
Mask 0FC0h
4032<
Dest N60:29
2752<

0005

GET INPUTS FROM MODULE 10

MVM
Masked Move
Source I:10.0
21<
Mask 003Fh
63<
Dest N17:4
21<

MUL
Multiply
Source A N17:4
21<
Source B 64
64<
Dest N17:5
1344<

MVM
Masked Move
Source N17:5
1344<
Mask 0FC0h
4032<
Dest N60:30
1344<

0006

GET INPUTS FROM MODULE 11

MVM
Masked Move
Source #I:11.0
0<
Mask 003Fh
63<
Dest N17:6
0<

MUL
Multiply
Source A N17:6
0<
Source B 64
64<
Dest N17:7
0<

MVM
Masked Move
Source N17:7
0<
Mask 0FC0h
4032<
Dest N60:31
34<

LAD 5 - --- Total Rungs in File = 105

LAD 5 - --- Total Rungs in File = 105

0034

ANY OTHER U-FARM LEAK DET. (LEAK OR TROUBLE) ALARM

U-102 LEAK

N20:34

3

COB U32 LEAK

N20:34

4

EMERG LEAK

N20:35

3

EMERG DET1 LEAK

N20:35

4

U-103 LEAK

N20:36

3

COB U34 LEAK

N20:36

4

U-106 LEAK

N20:38

3

COB U35 LEAK

N20:38

4

U-107 LEAK

N20:39

3

U-107 DET 1 LEAK

N20:39

4

U-108 LEAK

N20:40

3

U-108 DET 1 LEAK

N20:40

4

U-109 LEAK

N20:41

3

TON

Timer On Delay

Timer

T4:17

Time Base

1.0

Preset

3<

Accum

0<

<EN>

<DN>

LAD 5 - --- Total Rungs in File = 105

LAD 5 - --- Total Rungs in File = 105

LAD 5 - --- Total Rungs in File = 105

LAD 5 - --- Total Rungs in File = 105

LAD 5 - --- Total Rungs in File = 105

LAD 6 - --- Total Rungs in File = 6

LAD 7 - --- Total Rungs in File = 22

LAD 9 - --- Total Rungs in File = 6

LAD 12 - --- Total Rungs in File = 10

0000

SBR
Subroutine

SUB
Subtract
Source A N60:15
3269<
Source B 3277.0
3277.0<
Dest F8:0
83.0<

DIV
Divide
Source A F8:0
83.0<
Source B 60.0
60.0<
Dest F8:1
1.383333<

ADD
Add
Source A F8:1
1.383333<
Source B F8:2
238.7316<
Dest F8:2
238.7316<

0001

GRT
Greater Than (A>B)
Source A F8:2
238.7316<
Source B 1638.37
1638.37<

SUB
Subtract
Source A F8:2
238.7316<
Source B 1638.37
1638.37<
Dest F8:2
238.7316<

C5:1
CU

CTU
Count Up
Counter
Preset 10000<
Accum 9431<

CU
DN

LAD 14 - --- Total Rungs in File = 11

LAD 14 - --- Total Rungs in File = 11

LAD 14 - --- Total Rungs in File = 11

0015

<END>

LAD 16 - --- Total Rungs in File = 6

LAD 17 - --- Total Rungs in File = 65