Nevada
Environmental
Restoration
Project

Streamlined Approach For
Environmental Restoration Plan for
Corrective Action Unit 116: Area 25
Test Cell C Facility, Nevada Test
Site, Nevada

Controlled Copy No.: _____

Revision: 1

December 2008

Environmental Restoration
Division

U.S. Department of Energy
National Nuclear Security Administration
Nevada Site Office

DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof.

This report has been reproduced directly from the best available copy.

Available for sale to the public from:

U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161-0002
Telephone: (800) 553-6847
Fax: (703) 605-6900
Email: orders@ntis.gov
Online ordering: <http://www.ntis.gov/ordering.htm>

Available electronically at <http://www.osti.gov/bridge>.

Available for a processing fee to the U.S. Department of Energy and its contractors, in paper, from:

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
Telephone: (865) 576-8401
Fax: (865) 576-5728
E-mail: reports@adonis.osti.gov

**STREAMLINED APPROACH FOR
ENVIRONMENTAL RESTORATION PLAN
FOR CORRECTIVE ACTION UNIT 116:
AREA 25 TEST CELL C FACILITY
NEVADA TEST SITE, NEVADA**

**U.S. Department of Energy
National Nuclear Security Administration
Nevada Site Office
Las Vegas, Nevada**

**Controlled Copy No.: _____
Revision: 1
December 2008**

THIS PAGE INTENTIONALLY LEFT BLANK

**STREAMLINED APPROACH FOR
ENVIRONMENTAL RESTORATION PLAN
FOR CORRECTIVE ACTION UNIT 116:
AREA 25 TEST CELL C FACILITY
NEVADA TEST SITE, NEVADA**

Approved By: /s/ K. Cabbie
Kevin J. Cabbie,
Federal Sub-Project Director
Industrial Sites Sub-Project

Date: 12-22-08

Approved By: /s/ R. Boehlecke
Robert F. Boehlecke
Federal Project Director
Environmental Restoration Project

Date: 12-22-08

THIS PAGE INTENTIONALLY LEFT BLANK

TABLE OF CONTENTS

ACRONYMS AND ABBREVIATIONS	ix
EXECUTIVE SUMMARY	xiii
1.0 INTRODUCTION	1
1.1 STREAMLINED APPROACH FOR ENVIRONMENTAL RESTORATION PROCESS	1
1.2 SUMMARY OF PROPOSED CORRECTIVE ACTIONS	3
1.3 HOLD POINTS	4
1.4 SAFER PLAN CONTENTS	6
2.0 UNIT DESCRIPTION	7
2.1 HISTORY	7
2.2 SITE LOCATION	8
2.3 PROCESS KNOWLEDGE	10
2.3.1 Radioactive Contamination	10
2.3.2 Hazardous and Regulated Materials	10
2.3.3 Asbestos-Containing Material	11
2.3.4 Recyclable Materials	14
2.4 CLOSURE STANDARDS	14
2.4.1 Concrete Foundation	15
2.4.2 Below-Grade Piping	17
3.0 DATA QUALITY OBJECTIVES	19
3.1 SUMMARY OF DATA QUALITY OBJECTIVES ANALYSIS	19
3.1.1 State the Problem (Step 1)	19
3.1.2 Identify the Decisions (Step 2)	20
3.1.3 Identify the Inputs to the Decisions (Step 3)	21
3.1.4 Define the Study Boundaries (Step 4)	22
3.1.5 Develop a Decision Rule (Step 5)	23
3.1.6 Specify Tolerable Limits on Decision Errors (Step 6)	24
3.1.7 Optimize the Design (Step 7)	25
3.2 RESULTS OF THE DATA QUALITY OBJECTIVES ANALYSIS	26
3.2.1 Action Level Determination and Basis	26
3.2.2 Hypothesis Test	26
3.2.3 Statistical Model	27
3.2.4 Design Description/Option	27
3.2.5 Conceptual Site Model	27
4.0 FIELD ACTIVITIES AND CLOSURE OBJECTIVES	29
4.1 CONTAMINANTS OF POTENTIAL CONCERN	29
4.1.1 Asbestos-Containing Material	30
4.1.2 Polychlorinated Biphenyls	30
4.1.3 Radionuclides	31
4.1.4 Resource Conservation and Recovery Act Metals	31
4.1.5 Other Hazardous Constituents	32

TABLE OF CONTENTS (continued)

4.2	REMEDIATION	32
4.2.1	Mitigate Safety Hazards.....	33
4.2.2	Hazardous and Regulated Waste Removal	33
4.2.3	Draining Lubricants/Fluids from Equipment.....	35
4.2.4	Removal of Radiologically Impacted Items or Materials	35
4.2.5	Initial Characterization Surveys.....	36
4.2.6	Survey Methods	36
4.2.7	Building Demolition	37
4.2.8	Post-Demolition Surveys	38
4.2.9	Decontamination of Radiologically Impacted Surfaces	38
4.2.10	Posting.....	39
4.3	VERIFICATION.....	39
4.4	CLOSURE.....	39
4.5	DURATION	40
5.0	REPORTS AND RECORDS AVAILABILITY	43
5.1	FIELD MANAGEMENT PLAN	43
5.2	NATIONAL ENVIRONMENTAL POLICY ACT CHECKLIST.....	43
5.3	DAILY FIELD REPORTS.....	43
5.4	RADIOLOGICAL SURVEY REPORTS	43
5.5	CLOSURE REPORT	44
6.0	INVESTIGATION/REMEDIATION WASTE MANAGEMENT	45
6.1	WASTE MINIMIZATION	45
6.2	POTENTIAL WASTE STREAMS	45
6.2.1	Hazardous Waste	46
6.2.2	Asbestos-Containing Material	46
6.2.3	Asbestiform Low-Level Waste	46
6.2.4	Mixed Waste	47
6.2.5	Low-Level Radioactive Waste.....	47
6.2.6	Polychlorinated Biphenyl Bulk Product Waste	48
6.2.7	Reusable or Recyclable Materials.....	48
7.0	QUALITY ASSURANCE/QUALITY CONTROL	51
7.1	SAMPLE COLLECTION ACTIVITIES.....	51
7.2	APPLICABLE LABORATORY/ANALYTICAL DATA QUALITY INDICATORS.....	51
7.2.1	Precision.....	52
7.2.2	Accuracy/Bias.....	52
7.2.3	Representativeness.....	52
7.2.4	Comparability	52
7.2.5	Completeness	53
7.2.6	Sensitivity	53
8.0	REFERENCES	55

TABLE OF CONTENTS (continued)

LIBRARY DISTRIBUTION LIST

FIGURES

FIGURE 1. LOCATION OF CAU 116: AREA 25 TEST CELL C FACILITY	2
FIGURE 2. PROJECT FLOW DIAGRAM AND HOLD POINTS	5
FIGURE 3. TEST CELL C FACILITY AND ASSOCIATED STRUCTURES	9
FIGURE 4. ASBESTOS-WRAPPED ELECTRIC CORD	12
FIGURE 5. ASBESTOS-WRAPPED ELECTRICAL CABLE	12
FIGURE 6. ASBESTOS-WRAPPED PIPING (ROOF).....	13
FIGURE 7. ASBESTOS FLOOR TILES	13
FIGURE 8. ASBESTOS TRANSITE PANELS	14
FIGURE 9. LEAD BRICKS	15
FIGURE 10. REACTOR CONCRETE PAD	15
FIGURE 11. BELOW-GROUND PIPING AND FLOOR DRAINS	17
FIGURE 12. REPRESENTATIVE MERCURY CONTAINING ITEM	32

TABLES

TABLE 1. SURFACE CONTAMINATION VALUES IN DISINTEGRATIONS PER MINUTE PER 100 cm ² ..	16
TABLE 2. SUMMARY OF CONCEPTUAL SITE MODEL FOR CAU 116	20
TABLE 3. SAMPLE ANALYSIS REQUIREMENTS	26
TABLE 4. CONTAMINANTS OF CONCERN	30
TABLE 5. PROJECT SCHEDULE.....	41
TABLE 6. LABORATORY/ANALYTICAL DATA QUALITY INDICATORS	53

APPENDICES

APPENDIX A. PROJECT ORGANIZATION

APPENDIX B. RADIOLOGICAL SURVEY DATA

APPENDIX C. NEVADA DIVISION OF ENVIRONMENTAL PROTECTION COMMENT RESPONSE FORM

THIS PAGE INTENTIONALLY LEFT BLANK

ACRONYMS AND ABBREVIATIONS

Ac	actinium
ACM	asbestos-containing material
BMP	best management practice
CAS	Corrective Action Site
CAU	Corrective Action Unit
CD	Company Directive
CFR	Code of Federal Regulations
cm ²	square centimeter(s)
Co	cobalt
COC	contaminants of concern
COPC	contaminants of potential concern
CR	Closure Report
Cs	cesium
CSM	conceptual site model
D&D	Decontamination and Decommissioning
DOE	U.S. Department of Energy
DQI	data quality indicator(s)
DQO	data quality objective(s)
E-MAD	Engine Maintenance, Assembly, and Disassembly
EPA	U.S. Environmental Protection Agency
ER	Environmental Restoration
ES&H	Environment, Safety, and Health
Eu	europium
FFACO	<i>Federal Facility Agreement and Consent Order</i>
FMP	Field Management Plan
ft	foot (feet)
ft ²	square foot (feet)
HP	Health Physicist
HW	hazardous waste
I	iodine
ISOCS	In-Situ Object Counting System
LLW	low-level waste

ACRONYMS AND ABBREVIATIONS (continued)

m	meter(s)
m ²	square meter(s)
M&O	Management and Operations
mrem	milliroentgen equivalent man millirem
MW	mixed waste
NCRP	National Council on Radiation Protection
NDEP	Nevada Division of Environmental Protection
NNSA/NSO	U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office
NNSA/NV	U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office
NRDS	Nuclear Rocket Development Station
NTS	Nevada Test Site
NV/YMP	Nevada/Yucca Mountain Project
Pa	protactinium
PCBs	Polychlorinated Biphenyls
Pu	plutonium
QA	quality assurance
QAPP	Quality Assurance Project Plan
QC	quality control
RadCon	Radiological Control
Ra	radium
RCRA	<i>Resource Conservation and Recovery Act</i>
RCT	Radiological Control Technician
R-MAD	Rocket Maintenance, Assembly, and Disassembly
SAFER	Streamlined Approach for Environmental Restoration
SAP	Sampling and Analysis Plan
Sr	strontium
SSHASP	Site-Specific Health and Safety Plan
TCA	Test Cell A
TCC	Test Cell C
Th	thorium
TCLP	Toxicity Characteristic Leaching Procedure

ACRONYMS AND ABBREVIATIONS (continued)

TSCA	<i>Toxic Substances Control Act</i>
U	uranium
WMP	Waste Management Plan
yr	year(s)

THIS PAGE INTENTIONALLY LEFT BLANK

EXECUTIVE SUMMARY

Corrective Action Unit (CAU) 116: Area 25 Test Cell C Facility is listed in Appendix III of the *Federal Facility Agreement and Consent Order* (FFACO) of 1996 (as amended February 2008). CAU 116 is located at the Test Cell C (TCC) Facility northwest of the intersection of F and J Roads in Area 25 of the Nevada Test Site (NTS). CAU 116 includes the following Corrective Action Sites (CASs):

- CAS 25-23-20, Nuclear Furnace Piping
- CAS 25-41-05, Test Cell C Facility

Although CAS 25-41-05 is described in the FFACO as the TCC Facility, it only consists of Building 3210 and the attached concrete shield wall. CAU 116 will be closed by demolishing Building 3210, the shield wall, and the Nuclear Furnace Piping. In addition, as a best management practice (BMP), Building 3211 (moveable shed) will be demolished due to its close proximity to Building 3210. This will aid in demolition and disposal operations.

Numerous nuclear reactor experiments were conducted at TCC, including tests related to the Kiwi, Phoebus, Nuclear Rocket Experimental, Peewee, and Nuclear Furnace series nuclear rockets developed under the Nuclear Rocket Development Station (NRDS), which was jointly administered by the Atomic Energy Commission and the National Aeronautics and Space Administration Space Nuclear Propulsion Office. These experiments were conducted between 1963 and 1969. In 1969, the reactor development, engine testing, and nuclear rocket development activities were concluded at the NRDS. Building 3210 was constructed in 1961 as part of the TCC Facility and was in operation until 1973 when it was placed into long-term mothball status. In 1978 the facility, excluding the roof, was radiologically decontaminated to the standards of the time and released for reuse in 1981. Since January 1997, TCC has been maintained under the NTS decontamination and decommissioning surveillance and maintenance program.

The closure of CAU 116 will be accomplished by completing the following closure activities:

- Perform initial characterization surveys.
- Remove all identified hazardous materials and regulated materials within the boundaries of the two CASs and the boiler area formally associated with CAU 127. This excludes asbestos-containing floor tiles and transite panels in the basement of Building 3210.
- Fill trenches immediately north of the reactor pad with grout or similar material.
- Demolish Building 3210 (to grade), the concrete shield wall, and the nuclear furnace piping and place as much demolition debris as space allows in the remaining basement structure. Other buildings and structures within the TCC Facility fence, including the dewars and associated piping; Buildings 3203, 3207, 3208, 3220, 3230, 3231, and 3232; and the NRDS #4 Substation, are not part of the FFACO and are therefore not part of the U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office (NNSA/NSO) Environmental Management (EM) Program. Therefore, EM does not have the responsibility or authority to remove these buildings and structures. The NNSA/NSO Office of the Assistant Manager for Safety and Operations maintains responsibility for these buildings and structures. Information pertaining to the radiological nature of the existing

structures, buildings, and grounds within the TCC Facility fence is included in Appendix B of this report.

- As a BMP, demolish Building 3211 (moveable shed) because its location will interfere with demolition activities at Building 3210.
- Mound or cap the basement structure after filling with debris.
- Following demolition, use non-aggressive methods (e.g., high-efficiency particulate air vacuums) to decontaminate/remove any remaining transferable radioactive contamination released during demolition activities from the concrete slabs within the immediate vicinity of two CASs.
- Perform final release and confirmatory surveys to establish proper controls (postings) for the concrete slabs within the immediate vicinity of the two CASs.
- Install radiological and use restriction postings, as necessary.

1.0 INTRODUCTION

This Streamlined Approach for Environmental Restoration (SAFER) Plan identifies the activities required for the closure of Corrective Action Unit (CAU) 116, Area 25 Test Cell C Facility. The Test Cell C (TCC) Facility is located in Area 25 of the Nevada Test Site (NTS) approximately 25 miles northwest of Mercury, Nevada (Figure 1). CAU 116 is currently listed in Appendix III of the *Federal Facility Agreement and Consent Order* (FFACO) of 1996 (as amended February 2008) and consists of two Corrective Action Sites (CASs):

- CAS 25-23-20, Nuclear Furnace Piping
- CAS 25-41-05, Test Cell C Facility

CAS 25-41-05 is described in the FFACO as the TCC Facility but actually includes Building 3210 and attached concrete shield wall only.

CAU 116 will be closed by demolishing Building 3210, the attached concrete shield wall, and the nuclear furnace piping. In addition, as a best management practice (BMP), Building 3211 (moveable shed) will be demolished due to its close proximity to Building 3210. This will aid in demolition and disposal operations. Radiological surveys will be performed on the demolition debris to determine the proper disposal pathway. As much of the demolition debris as space allows will be placed into the Building 3210 basement structure. After filling to capacity with demolition debris, the basement structure will be mounded or capped and closed with administrative controls.

Prior to beginning demolition activities and according to an approved Sampling and Analysis Plan (SAP), representative sampling of surface areas that are known, suspected, or have the potential to contain hazardous constituents such as lead or polychlorinated biphenyls (PCBs) will be performed throughout all buildings and structures. Sections 2.3.2, 4.2.2.2, 4.2.2.3, 4.3, and 6.2.6.1 address the methodologies employed that assure the solid debris placed in the basement structure will not contain contaminants of concern (COCs) above hazardous waste levels. The anticipated post-closure-posting requirements for the mounded/capped basement structure, as well as for the entire CAU, are addressed in Section 4.2.10.

The site contains radiologically impacted surfaces and hazardous materials. Based on review of the historical information for CAU 116 and recent site inspections, there is sufficient process knowledge to close CAU 116 using the SAFER process.

1.1 STREAMLINED APPROACH FOR ENVIRONMENTAL RESTORATION PROCESS

CAUs that may be closed using the SAFER process have conceptual corrective actions that are clearly identified. Consequently, corrective action alternatives can be chosen prior to completing a corrective action investigation, given anticipated investigation results.

The SAFER process combines elements of the data quality objective (DQO) process and the observational approach to plan and conduct closure activities. The DQOs are used to identify the problem and define the type and quality of data needed to complete the investigation phase of the

FIGURE 1
LOCATION OF CAU 116: AREA 25 TEST CELL C FACILITY

SAFER process. The purpose of the investigation phase is to verify the adequacy of existing information used to determine the chosen corrective action. The observational approach provides a framework for managing uncertainty during the planning and decision-making phases of the project.

The SAFER process allows for technical decisions to be made based on information gathered during site visits, interviews, meetings, research, and a consensus of opinion by the decontamination and decommissioning (D&D) team members. Any uncertainties are addressed by documented assumptions that are verified by sampling and analysis, data evaluation, onsite observations, and contingency plans, as necessary.

Closure activities may proceed simultaneously with site characterization as sufficient data are gathered to confirm or disprove the assumptions made during selection of the corrective action. If, at any time during the closure process, new information is discovered that indicates that closure activities should be revised, closure activities will be reevaluated as appropriate.

Based on a detailed review of historical documentation, there is sufficient process knowledge to close CAU 116 using the SAFER process. The COC have been determined and are discussed in Section 4.1.

1.2 SUMMARY OF PROPOSED CORRECTIVE ACTIONS

Closure of CAU 116 will be accomplished by completing the following activities:

- Perform initial characterization surveys.
- Remove all identified hazardous materials and regulated materials within the boundaries of the two CASs and the boiler area formally associated with CAU 127. This excludes asbestos-containing floor tiles and transite panels in the basement of Building 3210.
- Fill trenches immediately north of the reactor pad with grout or similar material.
- Demolish Building 3210 (to grade), the concrete shield wall, and the nuclear furnace piping; place as much demolition debris as space permits into the remaining basement structure.
- As a BMP, demolish Building 3211 (moveable shed) and dispose in an appropriate onsite landfill.
- Mound or cap the basement structure after filling with debris.
- Following demolition, remove transferable radioactive contamination, preferably using non-aggressive methods (e.g., high-efficiency particulate air vacuums, Masslinn wipes, wet wipes, scrub brushes with soapy water or bio-degradable cleaning solutions/solvents, or strippable paint), from concrete surfaces within the immediate vicinity of the two CASs. If non-aggressive decontamination methods are unsuccessful in reducing the contamination to acceptable levels, the Environmental Restoration (ER) Task Manager and ER Health Physicist (HP) will determine if more aggressive decontamination methods will be employed. Aggressive methods include but are not limited to the use of needle guns, scabblers, chippers, grit blasters, or jackhammers.
- Perform final release and confirmatory surveys to establish proper controls (postings) for the concrete slabs within the immediate vicinity of the two CASs.

- Install use restriction and appropriate radiological warning signs.

The final end state of the facility is “Demolished to Slab-on-Grade.” Demolished to Slab-on-Grade includes demolition of both structures within the two CAS boundaries to their respective grade-level foundations. The closure strategy outlined in this SAFER Plan (1) improves facility condition to provide safe working conditions, (2) removes Environment, Safety, and Health (ES&H) hazards from within the CAU boundary (3) reduces facility liability, (4) potentially downgrades the site’s radiological controls, and (5) reduces long-term surveillance and maintenance costs.

Building 3210 and its attached shield wall, Building 3211, and the nuclear furnace will be demolished. As much demolition debris as space permits from Building 3210, Building 3211, the concrete shield wall, and the nuclear furnace piping will be placed into the Building 3210 remaining basement structure, where it will be mounded or capped and closed in place with administrative controls. Any debris that does not fit into the basement structure will be managed appropriately and disposed according to the waste management plan written for the project. It is anticipated that the remainder of the debris that does not fit into the basement will be disposed as low-level waste (LLW). This will be determined by radiological surveys.

Based on final radiological survey data, Radiological Control (RadCon) will determine what radiological postings are required for any areas within the TCC Facility boundary.

1.3 HOLD POINTS

During closure activities, certain conditions affecting the project schedule and budget may require decisions to be made prior to continuing work.

The D&D project team will anticipate and minimize the necessary hold points by establishing specific alternative actions. Key D&D activities have been analyzed and potential hold points include:

- Mitigation of ES&H hazards
- Verification of hazardous materials removal

Figure 2 shows the anticipated project flow with key decisions and hold points. Some activities may be performed concurrently or in time frames other than specified.

If at any time during the course of closure activities a hold point is reached, the U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office (NNSA/NSO) will obtain consensus from the Nevada Division of Environmental Protection (NDEP) prior to beginning the next phase of closure activities.

In addition to the above expected hold points, work may be temporarily suspended until the issue is satisfactorily resolved if any of the following unexpected conditions occur:

- Conditions outside the scope are encountered.
- Radiological screening yields results that require an upgrade in radiological controls to continue work in specific areas.
- Elevated levels of COCs are discovered that were not originally identified as being present at the sites.
- Unexpected conditions including waste and/or contamination are encountered.
- Out-of-scope work activities are required, due to the detection of other COCs not previously identified.
- Unsafe conditions or work practices posing a threat to personnel, equipment, or the environment not originally documented in the Site-Specific Health and Safety Plan (SSHASP) are encountered.
- Other administrative or technical issues are encountered that require the preparation of a “Record of Technical Change” to the approved SAFER Plan.

1.4 SAFER PLAN CONTENTS

This SAFER Plan has been developed to support the closure of CAU 116 as required by the FFACO, DQO (Section 3.0), Project Organization (Appendix A), and Industrial Sites Quality Assurance Project Plan (QAPP) (U.S. Department of Energy, National Nuclear Security Administration, Nevada Operations Office [NNSA/NV], 2002), and includes the following sections:

- Section 1.0 – Introduction
- Section 2.0 – Unit Description
- Section 3.0 – Data Quality Objectives
- Section 4.0 – Field Activities and Closure Objectives
- Section 5.0 – Reports and Records Availability
- Section 6.0 – Investigation/Remediation Waste Management
- Section 7.0 – Quality Assurance/Quality Control
- Section 8.0 – References
- Appendix A – Project Organization
- Appendix B – Radiological Survey Data
- Appendix C – Nevada Division of Environmental Protection Comment Response Form
- Library Distribution List

2.0 UNIT DESCRIPTION

CAU 116 consists of CAS 25-41-05, Test Cell C Facility (consisting of Building 3210 and an attached concrete shield wall), and CAS 25-23-20, Nuclear Furnace Piping. CAU 116 is contained within the current TCC Facility fence line with buildings on a large concrete pad. The reactor pad is north of the shield wall and has a below-grade pit equipped with an instrumentation umbilical plug that mated with the test railcar.

Building 3210, constructed in 1962 of steel reinforced concrete, is approximately 1,058 square meters (m^2) (11,390 square feet [ft^2]) in area. The roof (penthouse) consists of the Detector Room and the Neutronics Room. The ground floor consists of the Flow Control Room, High Pressure Room, Experimental Room, and Hookup Room. The basement is a footprint of the ground floor and consists of the Electronics Room, Mechanical Equipment Room, Forward Control Room, and Control Transfer Room.

Building 3211 (movable shed), which will be removed as a BMP, is located on the reactor concrete pad on rails extending from the north side of Building 3210. The purpose of this building was to provide shelter for the test reactors, workers, and test equipment. Building 3210, constructed of steel I-beams and corrugated metal panels, is approximately 100 m^2 (1,080 ft^2).

2.1 HISTORY

The TCC Facility was part of the Nuclear Rocket Development Station (NRDS), which was jointly administered by the Atomic Energy Commission and the National Aeronautics and Space Administration Space Nuclear Propulsion Office. From 1963 to 1966, the Kiwi, Nerva, and Phoebus reactors were tested at the TCC Facility. The reactors operated by the fissioning of highly enriched uranium (U). Heat created by the fission process converted liquid hydrogen, which was pumped through the reactor, to hydrogen gas. This gas was then exhausted through a converging-diverging nozzle producing thrust. The reactors were mounted on railcars and fired upward with test runs ranging from several seconds to about 1 hour.

The reactors were assembled in the Reactor Maintenance, Assembly, and Disassembly (R-MAD) Facility or the Engine Maintenance, Assembly, and Disassembly (E-MAD) Facility and moved to the test cell via rail system. After firing, the test car was brought back to the disassembly bay of R-MAD or E-MAD, where the reactor was removed from the test car and disassembled.

A maze-like configuration of chemical process piping exists in Building 3210. This process piping was designed to handle the numerous gases and liquids that were used for the reactor experiments. Many of the experiments at TCC were part of the Kiwi, Phoebus, Nuclear Rocket Experimental, Peewee, and Nuclear Furnace series. The Transient Nuclear Test took place at TCC on January 12, 1965, on a concrete trestle northwest of the TCC reactor pad. A reactor accident occurred during the final test of Phoebus IA on June 25, 1965. During the shutting-down phase of the test, momentary coolant stoppage occurred. At that moment, structural damage to the reactor core resulted in the ejection of numerous pieces of damaged fuel as well as fuel particles up to 180 meters (m) (600 feet [ft]) from the reactor. This unforeseen event contaminated a large portion of the facility including Building 3210.

Reactor testing resulted in the facility being contaminated with fission products, fuel particles, and activation products. Most contamination consisted of isotopes with short half-lives and has since decayed away. The remaining isotopes of primary concern include cobalt (Co)-60, cesium (Cs)-137, and strontium (Sr)-90. Additional isotopes that may be present in lesser abundance include U-234, U-235, U-236, U-238, plutonium (Pu)-239, and Pu-240.

Between July and August of 1965, the reactor concrete pad was scrubbed repeatedly using various chemical solutions in an attempt to remove surface contamination. The porosity of unsealed concrete can inhibit effective decontamination, as was the case at Test Cell A (TCA). No one decontamination agent was universally effective; none reduced contamination levels to acceptable values on the reactor concrete pad. In order to prevent contamination of personnel, it was necessary to paint about half an acre of concrete surface. Appendix E of the *Nevada Test Site (NTS) Area 25 Radiological Survey and Cleanup Project 1974-1983* presents the results of a 1978 radiological survey of various rooms within Building 3210 that, to date, have been neither validated nor interpreted. Appendix L of the same report contains radiological survey data of selected locations within TCC after decontamination activities were concluded. Although many elements in concrete can become activated by neutrons, the most prominent and longest lived of these (Co-60, europium [Eu]-152, and Eu-154) may yet be found in portions of the concrete shield wall and reactor concrete pad due to neutron activation produced during reactor testing.

In 1969, the reactor development, engine testing, and nuclear rocket development activities were concluded at the NRDS. The TCC Facility was released for re-use in 1981. TCC was also the site in “post-Three Mile Island” studies by the Electrical Power Research Institute.

The TCC Facility has been declared excess and is in an abandoned, partially deactivated state. The facility is currently in the surveillance and maintenance program and is inspected annually according to the requirements of the *Facility Decontamination and Decommissioning Program Surveillance and Maintenance Plan* (NNSA/NSO, 2004a). Current conditions of the facility are documented at least annually or during facility inspections, and are provided to the surveillance and maintenance Task Manager. Figure 3 identifies the TCC Facility and the associated structures.

2.2 SITE LOCATION

CAU 116, Area 25 TCC Facility, is one of the eight NTS sites included in the U.S. Department of Energy (DOE) D&D Program. CAU 116 includes the following two CASs:

- CAS 25-23-20, Nuclear Furnace Piping
- CAS 25-41-05, Test Cell C Facility

Although identified as the TCC Facility, CAS 25-41-05 includes only Building 3210 and the attached concrete shield wall. CAU 116 is within the current TCC Facility fence line located northwest of the intersection of F and J Roads in Area 25 of the NTS. The site is approximately 40 kilometers (25 miles) northwest of Mercury, Nevada and approximately 140 kilometers (87 miles) northwest of Las Vegas, Nevada.

FIGURE 3. TEST CELL C FACILITY AND ASSOCIATED STRUCTURES

2.3 PROCESS KNOWLEDGE

The NRDS program is well documented. Extensive reports and documentation have been reviewed in preparation for developing this SAFER Plan. In addition to reviewing historical documents, a number of former employees were interviewed regarding standard operation activities performed at the facility. This information was evaluated and used to develop a conceptual site model (CSM) (see Section 3.1.1.1) for the types and locations of radiological and hazardous contamination within the facility. This process knowledge is further supported by:

- Site inspections
- Facility photographs
- Interviews
- Review of engineering drawings
- Analytical sample results

In addition, a former project engineer for the NRDS program worked closely with the project team providing first-hand knowledge and expertise of the facility operations systems and processes.

2.3.1 Radioactive Contamination

Previously identified radiologically impacted areas of the facility include the reactor concrete pad, Building 3210, Building 3211, the nuclear furnace piping, and the concrete shield wall.

Limited sections of piping and electrical conduit are embedded within the concrete walls and floors of Building 3210.

Preliminary surveys of a limited portion of the heating, ventilation, and air conditioning systems in Building 3210 detected no radiological contamination. Initial characterization surveys will verify the CSM and process knowledge, as well as provide adequate documentation for administration of radiological controls.

Surface radiological contamination exists in soil within the TCC Facility fence line. Soil remediation will not be performed as part of site closure activities.

2.3.2 Hazardous and Regulated Materials

Based on historical documentation, process knowledge, and interviews with personnel, contaminants of potential concern (COPC) are associated with the TCC Facility. The following hazardous and regulated materials are identified as, or suspected of, existing at the TCC Facility:

- Asbestos
- Lead
- Mercury
- PCBs
- Cadmium foil

- Freon/ethylene glycol (antifreeze)

All hazardous materials will be removed from the CAU boundaries as described in Section 6.2.1. Previous field screening results using an X-ray fluorescence instrument indicate that lead is present in the wall paint. In addition, sample results from paint at Test Cell A indicate that PCBs are present in the paint. Samples of paint will be collected prior to demolition to determine a waste disposal pathway and to establish appropriate worker health and safety controls. Rolled lead is present in five shield doors. Lead wool/bricks may be present in building penetrations and other locations throughout the facility. Lead acid batteries are present in emergency lighting units.

Samples collected from silver-colored metallic foil around some asbestos-containing material (ACM) insulation at TCA facility indicated hazardous levels of cadmium. Samples of similar foil material at TCC will be collected and analyzed to verify the presence of cadmium.

Freon and ethylene glycol (antifreeze) may be present in the chiller unit in Building 3210, as well as in pumps in Building 3220.

Mercury, lead, and other hazardous materials may be present in electrical components, circuit boards, batteries, switches, and instrumentation.

All items or equipment within the CAU boundary, with the potential to contain mercury, lead, or other hazardous/regulated substances will be radiologically surveyed, drained of fluids, removed from the facility prior to or after demolition, and managed according to the waste management plan written for the project. This excludes asbestos-containing floor tiles and transite panels in the basement of Building 3210.

PCBs may be present in hydraulic/lubricating fluids. These fluids will be sampled and analyzed for the presence of PCBs. For management of PCB fluids, see Section 4.2.2.4. PCBs and/or lead may be found in the interior or exterior wall paints. Samples of these paints will be collected prior to demolition to identify if these COCs are present, and if so, are leachable at hazardous levels.

2.3.3 Asbestos-Containing Material

ACM is present as pipe/electrical cable insulation in and on buildings and structures at the TCC Facility. The presence of ACM was confirmed by laboratory analysis. Non-friable ACM is present in the mastic sealant located around penetrations on Building 3210, and transite boards are present throughout the TCC Facility. Friable ACM is present as pipe and electric cord/cable insulation, floor tiles, wall panels, and transite box panels. A minimal amount of asbestos insulation on electrical cables is covered with metal foil that potentially contains cadmium. Disposal of this material is discussed in Section 6.2.1. Figures 4 through 8 are examples of ACM found at TCC.

Figure 4. Asbestos-Wrapped Electric Cord

Figure 5. Asbestos-Wrapped Electrical Cable

Figure 6. Asbestos-Wrapped Piping (Roof)

Figure 7. Asbestos Floor Tiles

Figure 8. Asbestos Transit Panels

2.3.4 Recyclable Materials

Previous site inspections have confirmed the presence of solid lead throughout the facility. Potentially recyclable lead is present as rolled lead shields, bricks, and plate. Preliminary radiological surveys confirmed that the majority of lead surveyed is not radiologically impacted; however, further radiological surveys will be conducted. Rolled lead shields are encased in steel plate and make up the five shield doors in Building 3210. Lead bricks were used as shielding in building penetrations. A pallet of lead bricks, as shown in Figure 9, is located southwest of the facility and will be radiologically surveyed and removed as a BMP. Lead wool and lead shot (if present) do not qualify for recycling and will be disposed of as hazardous waste (HW) or mixed waste (MW). Used oils that meet requirements described in Section 6.2.7.2 may be recycled on site.

2.4 CLOSURE STANDARDS

The current radiological protection requirements as surface contamination limits are found in Table 2-2 of the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b) and are also displayed in Table 1 of this document. Radiological closure standards apply to all areas within the CAU 116 boundary.

Figure 9. Lead Bricks

2.4.1 Concrete Foundation

Prior to demolishing the facility, all trenches and large cracks between the shield wall and Building 3211 on the reactor concrete pad will be grouted or filled with concrete to assist with hazardous materials removal from the shield wall and demolition of Building 3210. After demolition activities are complete, the concrete pad (Figure 10) and foundations within the two CAS boundaries will be radiologically surveyed. Post-demolition surveys and decontamination, if necessary, of these areas will be performed as described in Section 4.2.9.

Figure 10. Reactor Concrete Pad

Table 1. Surface Contamination Values in Disintegrations Per Minute Per 100 cm²

NUCLIDE (Note 1)	REMOVABLE (Notes 2 & 4)	TOTAL (FIXED + REMOVABLE) (Notes 2 & 3)	MAXIMUM ALLOWABLE (FIXED + REMOVABLE)
U-natural, ²³⁵ U, ²³⁸ U, and associated decay products	1,000 α	5,000 α	15,000 α
Transuranics, ²²⁶ Ra, ²²⁸ Ra, ²²⁸ Th, ²³⁰ Th, ²³¹ Pa, ²²⁷ Ac, ¹²⁵ I, ¹²⁹ I	20	500	1,500
Th-natural, ²³² Th, ⁹⁰ Sr, ²²³ Ra, ²²⁴ Ra, ²³² U, ¹²⁶ I, ¹³¹ I, ¹³³ I	200	1,000	3,000
$\beta + \gamma$ emitters (isotopes with decay modes other than α -emission or spontaneous fission) except ⁹⁰ Sr and others noted above (Note 5)	1,000 $\beta + \gamma$	5,000 $\beta + \gamma$	15,000 $\beta + \gamma$
Tritium and tritiated compounds (Note 6)	10,000	N/A	N/A

Source: Table 2-2, NV/YMP Radiological Control Manual (NNSA/NSO, 2004b)

Ac = actinium

I = iodine

Pa = protactinium

Ra = radium

Th = thorium

Notes (Table 1):

- The values in this table, with the exception noted in Note 5, apply to radioactive contamination deposited on, but not incorporated into, the interior or matrix of, the contaminated item. Where surface contamination by both alpha and beta/gamma-emitting nuclides exists, the limits established for alpha and beta/gamma-emitting nuclides apply independently.
- As used in this table, disintegrations per minute means the rate of emission by radioactive material as determined by correcting the counts per minute observed by an appropriate detector for background, efficiency, and geometric factors associated with the instrumentation.
- Levels may be averaged over 1 m² provided the maximum surface activity in any area of 100 square centimeters (cm²) is less than three times the value specified in Column 3 (these values are included in Column 4). For purposes of averaging, any square meter of surface shall be considered to be above the surface contamination value if:
 - From measurements of a representative number of sections it is determined that the average contamination level exceeds the applicable value; or
 - It is determined that the sum of the activity of all isolated spots or particles in any 100 cm² area exceeds three times the applicable value from Column 3.
- The amount of removable radioactive material per 100 cm² of surface area should be determined by swiping the area with dry filter or soft absorbent paper, applying moderate pressure, and then assessing the amount of radioactive material on the swipe with an appropriate instrument of known efficiency.

(Note: The use of dry material may not be appropriate for tritium.)

When removable contamination is determined on objects of surface areas less than 100 cm², the activity per unit area shall be based on the actual area, and the entire surface shall be swiped. It is not necessary to use swiping techniques to measure removable contamination levels if direct scan surveys indicate that the total surface contamination levels are within the limits for removable contamination.

- This category of radionuclides includes mixed fission products, including the Sr-90 which is present in them. It does not apply to Sr-90 which has been separated from the other fission products or mixtures where the Sr-90 has been enriched.
- Tritium contamination may diffuse into the volume or matrix of materials. Evaluation of surface contamination shall consider the extent to which such contamination may migrate to the surface, in order to ensure the surface contamination value provided in this table is not exceeded. Once this contamination migrates to the surface, it may be removable, not fixed; therefore, a "Total" value does not apply.

2.4.2 Below-Grade Piping

Below-grade piping under the foundations of buildings or the concrete reactor pad or beyond the TCC Facility fence will not be addressed in the closure of CAU 116. The piping will be cut flush at the surface and grouted. RadCon will determine if piping internal surveys are possible or if, due to access limitations preventing proper radiological surveys, RadCon will assume below-grade/underground piping to be internally radiologically contaminated. RadCon will determine what, if any, radiological posting is required. An example of a drain is shown in Figures 11.

Figure 11. Below-Ground Piping and Floor Drains

Guidelines for the maximum residual radioactivity permitted to remain in the below-grade piping are derived from a fraction of the 100 milliroentgen equivalent man millirem (mrem)/year (yr) basic exposure limit. The fraction of the basic exposure limit is set at 25 mrem/yr. At a minimum, the basic dose limit of 100 mrem/yr will not be exceeded under the “worst case” or “plausible-use” scenarios, consistent with the procedures and guidance provided in DOE/CH8901 (DOE, 1989).

THIS PAGE INTENTIONALLY LEFT BLANK

3.0 DATA QUALITY OBJECTIVES

The DQO process is a seven-step strategic, systematic planning method based on the scientific method that was used to plan data collection and field investigation activities for CAU 116, Area 25 TCC. The seven steps of the DQO process presented in this report were developed in accordance with the U.S. Environmental Protection Agency (EPA) Guidance for the Data Quality Objectives Process (EPA, 2006). DQO are designed to ensure that the data collected will provide sufficient and reliable information to support the potential closure alternatives for CAU 116. Although sufficient information is available about the nature and extent of contamination at CAU 116 to suggest a closure activity, additional data is needed to verify the existing information, confirm the existence of contamination and/or waste, and affirm the closure decision.

During DQO discussions for CAU 116, data needed to resolve problem statements and decision statements were identified. Criteria for data collection and analysis were defined and agreed upon and the appropriate quality assurance (QA)/quality control (QC) required for particular data collection activities were assigned. The analytical methods and reporting limits prescribed through the DQO process and the data quality indicators (DQIs) for laboratory analysis, such as precision and accuracy requirements, are provided in more detail in Section 7.0 of this SAFER Plan.

3.1 SUMMARY OF DATA QUALITY OBJECTIVES ANALYSIS

3.1.1 State the Problem (Step 1)

Step 1 of the DQO process describes the problem to be studied and develops a CSM to gain a sufficient understanding to define the problem.

The problem statement for CAU 116 is: “Additional information is required to verify existing information, confirm the existence of contamination and/or waste, and affirm the closure decision.”

3.1.1.1 Conceptual Site Model

The CSM is used to organize and communicate information about site characteristics. It reflects the best interpretation of available information at any point in time. The CSM is based on historical documentation, personnel interviews, site process knowledge, site walk-downs, photographs, engineering drawings, field screening, and analytical results. The CSM describes the most probable scenario for current conditions at the site and defines the assumptions that are the basis for identifying an appropriate sampling strategy and data collection methods.

The CSM for CAU 116 is a contaminated facility that contains waste and contaminated materials. Waste includes equipment and materials from the nuclear rocket development era that contain hazardous constituents. CAU 116 includes all waste and contamination within the CAU boundary. Table 2 summarizes the anticipated site conditions and potential contaminants that define the CSM for CAU 116.

If additional CSM elements are identified during remediation that is outside the scope of the CSM, the situation will be reviewed and a recommendation will be made on how to proceed. In

such cases, the NDEP and the NNSA/NSO will be notified and given the opportunity to comment on, or concur with, the recommendation.

Table 2. Summary of Conceptual Site Model for CAU 116

ANTICIPATED CONTAMINANTS	PROBABLE LOCATION
Radionuclides	<ul style="list-style-type: none"> • Nuclear furnace piping • Building 3210 (roof, walls, floors, ducts, equipment) • Reactor pad • Shield wall • Possibly existing in, on, and around other buildings and structures within the TCC Facility boundary
PCBs	<ul style="list-style-type: none"> • Paint • Fluorescent light bulbs and ballasts • Hydraulic oil in equipment
Cadmium	<ul style="list-style-type: none"> • Foil around electrical cables
Mercury	<ul style="list-style-type: none"> • Electrical components • Circuit boards • Switches
Lead	<ul style="list-style-type: none"> • Circuit boards • Paint • Lead bricks • Lead wool • Shield doors
Asbestos	<ul style="list-style-type: none"> • Floor and ceiling tile • Piping insulation • Transite wallboard and boxes • Penetration filler (mastic) • Fire hoses
Freon/Glycol	<ul style="list-style-type: none"> • Chiller unit in Building 3210 • In pumps for the cooling towers in Building 3220

3.1.2 Identify the Decisions (Step 2)

Step 2 of the DQO process identifies the questions the study will attempt to resolve and what actions may result. The most probable closure decisions are identified below.

The *Decision I* statement is: “Is waste present and/or is contamination present above action levels?”

The *Decision II* statement is: “After removal of hazardous/regulated waste, demolition of the buildings, and removal of transferable radioactive contamination, does the risk to personnel and the environment justify the removal of the remaining radiological contamination?”

3.1.3 Identify the Inputs to the Decisions (Step 3)

Step 3 of the DQO process identifies the information needed, the sources of information, and sampling and analysis methods that can meet the data requirements.

3.1.3.1 Information Needs

In order to confirm the CSM and the nature and extent of contamination, data must be collected and analyzed using the following criteria:

- Data will be collected from locations most likely to contain contamination (judgmental sampling approach).
- The analytical suite selected will be adequate to detect contaminants present in the samples.

3.1.3.2 Sources of Information

Information needed to satisfy the decisions will be generated by collecting samples and conducting radiological surveys. Information generated will be in the following form:

Quantitative Data

Quantitative data measure the quantity or amount of a characteristic or component. These data require the highest level of QA/QC in collection and measurement systems because the intended use of the data is to resolve primary decisions and/or verify closure standards have been met. Laboratory analytical data are generally considered quantitative.

A judgmental (biased) sampling approach will be used. Samples will be collected from locations likely to be contaminated, using appropriate sampling methods. The locations likely to be contaminated are summarized in Table 2. Samples will be submitted to analytical laboratories meeting the quality criteria stipulated in the Industrial Sites QAPP (NNSA/NV, 2002). Only validated data from analytical laboratories will be used to support DQO decisions. Sample collection and handling activities will follow standard procedures.

Semiquantitative Data

Semiquantitative data indirectly measure the quantity or amount of a characteristic or component. Inferences are drawn about the quantity or amount of a characteristic or component, because a correlation has been shown to exist between the indirect measurement and the results from a quantitative measurement. The QA/QC requirements on semiquantitative collection and measurement systems are high, but may not be as rigorous as for a quantitative measurement system. Semiquantitative data contribute to decision-making but are not used alone to resolve primary decisions. Field-screening data are generally considered semiquantitative. The data are often used to guide investigations toward quantitative data collection.

Field screening activities will be conducted for alpha and beta/gamma radiation/contamination. A handheld radiological survey instrument or other method will be used, based on the possibility that portions of buildings, the reactor pad, piping, and equipment are radiologically contaminated. These field screening techniques will provide semiquantitative data that can be used to guide verification sampling and waste management activities. Core samples of materials

may then be collected for In-Situ Object Counting System (ISOCS) analysis based on these results.

Qualitative Data

Qualitative data identify or describe the characteristics or components of the site. The QA/QC requirements are the least rigorous on data collection methods and measurement systems. The intended use of the data is for information purposes, to refine CSMs, and to guide investigations rather than resolve primary decisions. This measurement of quality is typically assigned to historical information and data where QA/QC may be highly variable or not known. Professional judgment is often used to generate qualitative data.

3.1.4 Define the Study Boundaries (Step 4)

Step 4 of the DQO process defines the target population of interest, specifies the spatial boundaries and time constraints of that population pertinent for decision-making, and determines practical constraints on data collection.

3.1.4.1 Population of Interest

The population of interest to resolve the decisions includes the materials that are impacted by a contaminant above the action level.

3.1.4.2 Spatial Boundaries

The spatial boundaries include Building 3210 and the nuclear furnace.

3.1.4.3 Time Constraints

The study data should be relevant with the length of time allowed for by the SAFER process under the FFACO agreement (FFACO, 1996; as amended February 2008). Data will be collected at times that meet the security and safety constraints of the NTS and at times when weather conditions allow adequate site access and safe working conditions. The final SAFER Plan will be submitted by September 2006. Closure activities are currently scheduled to begin in fiscal year 2007.

3.1.4.4 Practical Constraints

Other constraints that may affect the ability to collect data include the following:

- Approval of SAFER Plan and DQO
- Equipment access and availability at the NTS
- Issue/award of demolition subcontract
- Acceptance of waste disposal pathways
- Other unsafe working conditions

3.1.5 Develop a Decision Rule (Step 5)

Step 5 of the DQO process develops a decision rule (“If..., then...” statement that defines the conditions under which possible alternative actions will be chosen. In this step, the statistical parameters that characterize the population of interest are specified, the action levels are specified, and the measurement and analysis limits are confirmed capable of detecting action levels.

3.1.5.1 Population Parameters

Each sample result within the population of interest defined in Step 4 will be compared to the action levels to determine the appropriate resolution to the decisions.

3.1.5.2 Decision Rules

The decision rules for Decision I and Decision II are as follows:

Decision I

- If waste or contamination above action levels is present, then the practicality of its removal will be determined.
- If no waste or contamination above action levels is present, then the material in question will be considered sanitary waste.

Decision II

- All hazardous/regulated waste and transferable radiological contamination will be removed and disposed.
- Any radiological contamination that is not practical to remove based on the risk assessment (e.g., activated concrete) will be closed in place or posted per the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b).

3.1.5.3 Action Levels

Action levels for chemical contaminants are defined as the EPA Region 9 risk-based preliminary remediation goals for chemical constituents in industrial soils (EPA, 2004). Action levels for radiological contaminants are based on the National Council on Radiation Protection (NCRP) Report No. 129, recommended screening limits for construction, commercial, industrial land-use scenarios (NCRP, 1999) scaled to 25 mrem/yr dose constraint (Murphy, 2004), and the generic guidelines for residual concentration of radionuclides in DOE Order 5400.5 (DOE, 1993). The radiological action level for solid media will be defined as the unrestricted-release criteria defined in the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b) Table 4-2.

Remaining radiological contamination, per Decision II of the decision rules, will be posted per the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b).

3.1.5.4 Measurement and Analysis Sensitivity

The measurement and analysis methods listed in the Industrial Sites QAPP (NNSA/NV, 2002) are capable of measuring analyte concentrations at or below the corresponding action levels for each constituent.

3.1.6 Specify Tolerable Limits on Decision Errors (Step 6)

Step 6 of the DQO process specifies performance criteria for the decision rules. Setting tolerable limits on decision errors requires the planning team to weigh the relative effects of threat to human health and the environment, expenditure of resources, and the consequences of an incorrect decision. This section provides an assessment of the possible outcomes of DQO decisions and the impact of those outcomes if the decisions are in error.

EPA's DQO guidelines state that if a judgmental sampling approach is used, quantitative statements about data quality will be limited to measurement error (EPA, 2006). Measurement error is influenced by imperfections in the measurement and analysis system. Random and systematic measurement errors are introduced in the measurement process during physical sample collection, sample handling, sample preparation, sample analysis, and data reduction. If measurement errors are not controlled, they may lead to errors in making the DQO decisions.

In general, confidence in DQO decisions based on judgmental sampling results will be established qualitatively by:

- Developing CSMs.
- Testing the validity of the CSMs based on investigation results.
- Evaluating the quality of the data based on DQI parameters.

3.1.6.1 Decision Errors

The baseline condition (i.e., null hypothesis) and alternative condition for Decision I are:

- Baseline condition: Waste or contamination above action levels is present.
- Alternative condition: Waste or contamination is not present.

The baseline condition (i.e., null hypothesis) and alternative condition for Decision II are:

- Baseline condition: It is practical to remove all waste and/or contamination.
- Alternative condition: It is not practical to remove all waste and/or contamination.

False Negative

A false negative decision error would mean deciding contamination is not present when it actually is (Decision I), or deciding it is not feasible to remove waste or contamination when it actually is feasible to do so (Decision II). In both cases the potential consequence is an increased risk to human health and environment. The false negative decision error is controlled by meeting these criteria:

- Having a high degree of confidence that the sample locations selected will identify contamination if present anywhere within the CAS. To satisfy this criterion, samples will be

collected in areas most likely to be contaminated. This was considered during development of the CSM. Table 2 summarizes these locations. Systematic radiological surveys will be conducted of the facility. In addition, the sample size determination for COC containing paint will be made using statistics based on EPA guidance for lead and PCBs.

- Having a high degree of confidence that the analyses conducted will be sufficient to detect any contamination present in the samples. To satisfy this criterion, the DQI of sensitivity will be assessed for all analytical results, to ensure that all sample analyses had detection limits that were less than or equal to the corresponding action level.
- Having a high degree of confidence that the dataset is of sufficient quality. To satisfy this criterion, the data will be assessed against the DQIs of precision, accuracy, comparability, and completeness. The appropriate QC samples will be collected as defined in the Industrial Sites QAPP (NNSA/NV, 2002).

False Positive

The false positive decision error would mean deciding contamination is present when it actually is not (Decision I) or deciding it is practical to remove waste or contamination when it actually is not practical (Decision II). In both cases the result would be increased costs. False positive errors for Decision I are typically attributed to laboratory and/or sampling errors that could cause cross-contamination. To control against cross-contamination, decontamination of sampling equipment will be conducted according to established and approved procedures. Only clean sample containers will be used. False positive errors for Decision II will be avoided by presenting and reviewing plans for removal of waste with the NNSA/NSO and the NDEP to help mitigate impractical remediation activities.

3.1.7 Optimize the Design (Step 7)

Step 7 of the DQO process provides the general approach for obtaining the information necessary to resolve the decisions. A judgmental sampling scheme will be implemented to select sample locations and evaluate analytical results. EPA's DQO guidelines state that a judgmental sampling approach can be used when there is sufficient information on the contamination sources and history to develop a valid CSM and to select specific sampling locations (EPA, 2006). This design is used to confirm the existence of contamination at specific locations and provide information about specific areas of the site. Sample locations for judgmental sampling will be determined based on process knowledge and previously acquired data. Table 3 summarizes the locations where samples will be collected and the analyses to be performed. Although additional areas of probable hazardous/regulated waste are identified in Table 2, samples will not be collected from these areas. Instead, the existence of waste will be verified by visual observations, and the materials will be disposed appropriately. In addition, radiological contamination will be identified by extensive, systematic, radiological surveys and ISOCS analysis of core samples.

Table 3. Sample Analysis Requirements

PARAMETER	ANALYTICAL METHOD	LOCATION
PCBs	8082 ^a	Hydraulic oil in equipment
TCLP PCBs	1311/8082	Paint
TCLP Lead	1311/6010B ^a	Paint
TCLP Cadmium	1311/6010B ^a	Foil around piping and conduit
Radionuclides	Field Screening and ISOCS analysis of core samples	<ul style="list-style-type: none"> • Nuclear furnace piping • Building 3210 (roof, walls, floors, ducts, equipment) • Building 3211 (movable shed) • Reactor pad • Shield wall

^aTest Methods for Evaluating Solid Waste, 3rd Edition, Parts 1-4, SW-846 (EPA, 1996)

PCB = polychlorinated biphenyls

TCLP = Toxicity Characteristic Leaching Procedure

3.2 RESULTS OF THE DATA QUALITY OBJECTIVES ANALYSIS

3.2.1 Action Level Determination and Basis

Action levels for chemicals are defined as the EPA Region 9 risk-based preliminary remediation goals for chemical constituents in industrial soils (EPA, 2004). Action levels for radiological contaminants are based on the NCRP Report No. 129-recommended screening limits for construction, commercial, industrial land-use scenarios (NCRP, 1999) scaled to 25 mrem/yr dose constraint (Murphy, 2004), and the generic guidelines for residual concentration of radionuclides in DOE Order 5400.5 (DOE, 1993). The radiological action level for solid media will be defined as the unrestricted release criteria defined in the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b) Table 4-2. Remaining radiological contamination, per Decision II of the decision rules, will be posted per the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b).

3.2.2 Hypothesis Test

Only valid data from radiological surveys and laboratory analytical results will be used to determine if contamination is present. The null hypothesis for Decision I is that waste and/or contamination above action levels is present. The two types of decision errors are false negative and false positive. A false negative decision error would occur if contamination is determined not to be present above the action levels when it actually is, increasing risk to human health and the environment. A false positive decision error would occur if contamination is determined to be present above the action levels when it actually is not, resulting in increased costs for unneeded remediation.

3.2.3 Statistical Model

The sample size determination for COC containing paint will be made using statistics based on EPA guidance for lead and PCBs (EPA, 2004). For all other sampling, individual sample results, rather than an average concentration, will be used to compare to action levels. Statistical models will not apply.

3.2.4 Design Description/Option

Biased (judgmental) samples will be collected as summarized in Table 3. These locations were chosen based on process knowledge of the site. Systematic radiological surveys will be conducted to identify radiological contamination.

3.2.5 Conceptual Site Model

The CSM is presented in Section 3.1.1.1 and summarized in Table 2.

THIS PAGE INTENTIONALLY LEFT BLANK

4.0 FIELD ACTIVITIES AND CLOSURE OBJECTIVES

This section provides the framework and rationale for characterization, removal, closure verification, waste disposal, and site restoration. The SAFER Plan process is discussed in detail in the following subsections.

Prior to beginning the corrective action investigation and site closure fieldwork, the following activities will be (or have been) completed:

- Collect aerial photographs of the facility.
- Review historical information and process knowledge.
- Obtain additional data as needed to support project planning.
- Prepare a “National Environmental Policy Act Checklist.”
- Prepare a SSHASP.
- Prepare an NNSA/NSO Real Estate/Operations Permit.
- Prepare a SAP.

Closure of CAU 116 will be accomplished by completing the following activities:

- Mitigate ES&H hazards.
- Perform initial characterization surveys.
- Remove all hazardous and/or regulated materials from within the two CAS boundaries. This excludes asbestos-containing floor tiles and transite panels in the basement of Building 3210.
- Fill trenches immediately north of the reactor pad with grout or similar material.
- Demolish Building 3210 (to grade), the concrete shield wall, and the nuclear furnace piping and place as much demolition debris as space allows in the remaining basement structure.
- As a BMP, demolish Building 3211 (moveable shed) and dispose in an appropriate onsite landfill.
- Mound or cap the basement structure.
- Remove transferable contamination from concrete surfaces within the two CAS boundaries.
- Perform final radiological surveys to determine the radiological controls required for areas within the TCC Facility boundary.
- Install radiological and use restriction postings, as necessary.

4.1 CONTAMINANTS OF POTENTIAL CONCERN

Based on analytical results and process knowledge, the following COCs (Table 4) are likely to be present:

- ACM
- PCBs

- Radionuclides
- *Resource Conservation and Recovery Act* (RCRA) metals (e.g., lead, mercury, and cadmium)

Table 4. Contaminants of Concern

CAS #	CAS DESCRIPTION	CONTAMINANTS OF CONCERN						IMPACTED/ NON-IMPACTED DEMOLITION DEBRIS	CONTAMINANT/ WASTE DESCRIPTION
		ACM	LEAD	PCBs	Cadmium	MERCURY	RAD		
25-41-05	Building 3210 (including the attached concrete shield wall)	Yes	Yes	Yes	Yes	Yes	Yes	Yes	The facility contains asbestos as insulation/tiles/ fire hoses/wall panels/ roofing sealant; solid lead, and lead in batteries and circuit board solder; PCB-containing lubricants and paint, light ballasts, mercury vapor bulbs and switches, cadmium foil, and radiologically impacted concrete.
25-23-20	Nuclear Furnace Piping	Yes	No	No	No	No	Yes	Yes	Nuclear furnace piping.

Rad = Radiological

4.1.1 Asbestos-Containing Material

Sampling at TCC has been conducted on suspected ACM. Potential friable asbestos in the form of wall panels (in Building 3230), insulation on piping, conduit, electrical cords/cables, and an unspecified volume of non-friable ACM in the form of mastic roofing sealant were included in this sampling.

The majority of piping at TCC does not contain ACM insulation. ACM insulation is found primarily on electrical cables, conduit, and some pipe elbows. Some ACM-insulated electrical cables are also found to be covered with silver-colored metal foil. Sampling of similar foil at TCA showed it contained hazardous levels of cadmium. Samples of this foil at TCC will be collected to verify the presence of cadmium.

Mastic roofing sealant is located around roof and wall penetrations and cracks on Building 3210. Similar material was previously analyzed at TCA, where it was determined to contain non-friable ACM at greater than 1 percent, as well as being radiologically impacted. Sampling and analysis of this material at TCC will be performed prior to demolition activities to verify this material is radiologically impacted ACM (asbestiform LLW). All ACM materials will be removed by certified asbestos workers, according to the Management and Operations (M&O) contractor, DOE, state, and federal regulations.

4.1.2 Polychlorinated Biphenyls

Samples will be collected at TCC to determine the extent of PCBs in paint covering the walls and/or floors of buildings. Samples of lubricating/hydraulic fluids will also be collected to

determine if PCBs are present. Drained fluids will be containerized in preparation for selection of a disposal pathway. If PCBs are present, the PCB articles, objects, piping, and/or containers that contained the drained fluid will be treated as discussed in Section 4.2.2.4.

4.1.3 Radionuclides

The types and quantities of radiological contamination, generated by reactor testing conducted at TCC, have been well documented. A considerable amount of information on the operation of the facility is presented in published literature and historical records. Available information includes the types of reactors, type of fuel used, power levels, run times, effluent, and results of past decontamination efforts and radiological surveys. Interviews with former workers combined with information gathered during recent site inspections with a former NRDS project engineer, have provided information on how facility operations were conducted and the known, or suspected, COPCs existing at the TCC Facility.

ISOCS surveys conducted at TCA, where similar reactor testing took place, identified the following radiological radioactive COCs: Co-60, Cs-137, Eu-152, Eu-154, and niobium-94 at quantities greater than the minimum detectable activity. Detailed ISOCS analysis of the TCC shield wall and reactor pad will be conducted to verify the presence of the isotopes and their concentrations.

Radiological COCs of primary concern at TCC are Sr-90, Co-60, Cs-137, Eu-152, Eu-154, U-234, U-235, and Pu-239. Co-60 contamination is the result of the neutron activation, produced during reactor testing, of the stainless steel and concrete structures. Pu-239 is produced by the neutron activation of the relatively small fraction of U-238 contained in the reactor fuel. Based upon its relative contribution to the total activity, Pu-239 is not expected to impact waste classifications or work processes. U-234 and U-235, from ejected fuel/fallout, contribute approximately 99 percent of the total alpha activity.

4.1.4 Resource Conservation and Recovery Act Metals

Unrecyclable lead, mercury, and cadmium are known or suspected to be present within the TCC facility. These metals fall under RCRA regulations (Code of Federal Regulations [CFR], 2001).

4.1.4.1 Recyclable Lead

Solid lead removed from TCC may be reused or recycled within the DOE complex depending on the current demand for regulated lead.

Lead was used as shielding material throughout the facility. Lead bricks were installed in the shield wall penetrations of Building 3210 and known to exist in minimal quantities in other buildings and various locations (flair stack area, rubble piles, etc.) throughout the TCC fenced area. Five shield doors present in Building 3210 contain rolled lead. In addition, non-radiologically impacted lead-acid batteries are present throughout the facility in non-operational emergency lighting units. All hazardous and recyclable lead will be radiologically surveyed, removed, managed, recycled, re-used, or disposed of as described in Section 4.2.2.2. Lead that is outside the CAS boundaries will be removed as a BMP.

4.1.4.2 Mercury

Mercury is present in fluorescent light bulbs. All fluorescent light bulbs will be removed prior to demolition and managed as universal waste per Title 40 CFR 273.13 (CFR, 2003a) and the CAU 116 Waste Management Plan (WMP). For details regarding the management of this waste stream, refer to Section 6.2.7.4. Possible mercury containing items (e.g., mercury switches, thermostats, circuit boards, and instrumentation) as shown in Figure 13 will be identified, removed, and disposed of according to the WMP. For details regarding the management of this waste stream, refer to Section 6.2.1. No other mercury-containing items have been observed in the TCC Facility. All possible mercury-containing items will be removed prior to demolition and managed appropriately.

Figure 12. Representative Mercury Containing Item

4.1.5 Other Hazardous Constituents

All HW or items containing hazardous materials will be removed, managed, and disposed of according to the WMP. If additional hazardous materials are encountered that have not been previously identified, they will be removed, managed, and disposed of appropriately.

4.2 REMEDIATION

The following remediation activities will be completed within the two CASs to close CAU 116:

- Provide ES&H analysis to determine appropriate personal protective equipment.
- Install hazard postings as appropriate.
- Verify all power lines are de-energized and disconnected.
- Install portable lighting units as appropriate.
- Identify and clean rodent infestation areas (Hantavirus hazard).
- Alert all personnel of biological hazards (e.g., bats, snakes) located in Building 3210.
- Alert all personnel of owls nesting in Building 3211 (safe displacement).
- Perform initial characterization radiological surveys.

- Remove hazardous and regulated materials:
 - ACM (e.g., piping and conduit insulation, wall panels, transite boxes)
 - Cadmium foil
 - Lead (e.g., rolled lead shields, bricks, wool)
 - Electrical components containing hazardous materials
 - Radiologically impacted material that does not fit in the basement of Building 3210
 - PCB liquids and PCB articles (if present)
 - Freon and/or ethylene glycol (antifreeze) potentially in the chiller unit in Building 3210
 - Mercury (electrical components, fluorescent light bulbs)
- Drain fluids and gases from system piping and equipment.
- Fill trenches immediately north of the reactor pad with grout or similar material.
- Remove large pieces of equipment as necessary to facilitate demolition activities and ship to an approved NTS disposal site.
- Demolish Building 3210 (to grade), the concrete shield wall, and the nuclear furnace piping; place as much of this demolition debris as space allows into the remaining basement structure.
- As a BMP, demolish Building 3211 (moveable shed).
- Place as much demolition debris as space allows into the Building 3210 basement structure.
- Remove transferable contamination from concrete surfaces within the two CAS boundaries, if necessary.
- Perform final release and confirmatory surveys to establish proper controls (postings) for the concrete slabs within the immediate vicinity of the two CASs.

The activities required to close CAU 116 are detailed in the following sections.

4.2.1 Mitigate Safety Hazards

Initial activities will mitigate existing hazardous conditions to provide a safe and efficient work environment at the facility. As a corrective action in providing safe illumination, portable lighting will be installed at building entrances and locations throughout the buildings. Rodent droppings (Hantavirus potential) will be cleaned and bagged according to the appropriate regulatory requirements. Access control and personnel monitoring policies will be developed and administered during all D&D activities. The absence of voltage in power lines entering and throughout the building will be verified prior to the start of demolition activities.

4.2.2 Hazardous and Regulated Waste Removal

4.2.2.1 Asbestos-Containing Material Abatement

Site inspections and laboratory analysis have confirmed that ACM is present in the form of wall panels, pipe and electrical cord/cable insulation, mastic sealant, ceiling and floor tiles, and transite boxes. Throughout the facility, pipes were insulated with ACM. In addition, asbestos insulation exists on electrical cables wrapped with silver-colored metallic foil. ACM pipe

insulation is also located in limited amounts throughout the surrounding buildings. Mastic sealant is present around penetrations on the roof and some walls of Building 3210.

As noted in Section 2.1, the reactor incident that occurred during the final test of Phoebus IA on June 25, 1965, resulted in contamination of a large portion of the facility. The event dispersed fuel particles onto the roof of Building 3210, where contamination attached to the mastic roofing sealant. This contamination, which was not addressed during previous decontamination activities, may also be present on/within asbestos insulation on piping and conduit, and under roof paint. Initial characterization surveys will include the mastic roofing material and ACM pipe insulation.

All ACM within the two CAS boundaries, excluding ACM floor tiles and transite paneling within the basement of Building 3210, will be removed and packaged for disposal by appropriately trained and qualified asbestos workers. This work will be accomplished according to the M&O Company Directives (CDs), site procedures, local, state, and federal regulations. Management and disposal of ACM is located in Section 6.2.2 through Section 6.2.4.

4.2.2.2 Lead

Lead used as shielding material is present throughout the TCC Facility. The five shield doors are filled with rolled lead. Potentially recyclable lead bricks and non-recyclable lead wool may be present in wall penetrations. All practical attempts shall be made to remove solid lead prior to demolition.

If lead cannot be removed prior to demolition (i.e., embedded or too heavy to remove due to equipment access limits), the lead and its immediate surrounding area shall be marked with high visibility paint. During or after demolition, the sections containing the lead will be segregated from the building debris, be removed, and managed according to the WMP. Approval from the ER Task Manager and RadCon will be required in this event.

Lead is present as solder on numerous circuit boards of electrical equipment located in all of the buildings. Circuit boards will be removed prior to demolition and be managed and disposed of according to the WMP.

Lead wool and/or shot will be placed into drums after removal and managed as MW or HW, depending on location. Lead wool and/or shot may be assumed to be radiologically impacted due to the inability to gather proper radiological surveys on these materials. For management of this waste stream, see Section 6.2.7.1.

Field screening results indicate that the TCC Facility contains lead-based paint. Prior to demolition activities, paint samples will be collected according to an approved SAP to verify lead leachability is below hazardous levels. If lead is above hazardous levels, the waste will be appropriately managed and disposed.

4.2.2.3 Polychlorinated Biphenyls

Analytical results confirm that PCB-based paint is present on the walls and floors of the facility. There are no plans to remove paint from floors and walls prior to demolition. The PCB-based

paint is classified as “Applied Dried Paints” per 40 CFR 761.62 (b)(i) (CFR, 2003e). Samples will be collected according to the SAP to identify PCB concentrations. For details regarding the management of this waste stream, refer to Section 6.2.6.

Fluorescent light ballasts that contain PCBs will be removed and disposed as non-leaking PCB ballasts per 40 CFR 761.60 (b)(2)(ii) (CFR, 2003d). For details regarding the management of this waste stream, refer to Section 6.2.6.

Samples of the hydraulic fluids will be collected and analyzed for PCBs. If determined to contain PCBs, hydraulic fluid from systems will be drained, drummed, and managed as *Toxic Substances Control Act* (TSCA)-regulated PCB liquid. If PCBs are not present, the fluids may be recycled.

4.2.2.4 PCB Articles (i.e., PCB-impacted Equipment)

Hydraulic systems that contain liquids (e.g., piping, distribution lines, articles, and reservoirs) will have the contents drained or pumped into appropriate containers, sampled, and analyzed for any regulated substances. If sample analysis confirms PCBs are present, all impacted equipment, reservoirs, piping, etc., will be decontaminated using approved methods specified in 40 CFR 761.79(c) (CFR, 2003f). These methods include rinsing with, or soaking in, a performance-based organic decontamination fluid, such as diesel fuel or other approved performance-based organic decontamination fluids referenced in 40 CFR 761.79(c) (CFR, 2003f). Once the impacted materials meet the decontamination standard referenced in 40 CFR 761.79(b)(3)(i)(A) (CFR, 2003f), the piping/equipment may be disposed of as sanitary waste.

Performance-based organic decontamination fluids will be sampled after use and disposed of according to 40 CFR 761.79(g), (CFR, 2003f). If stained on concrete, the PCB concrete surface will be aggressively removed and samples of concrete collected, to verify cleanup is complete. PCB concrete decontamination waste is classified as “Non-liquid building demolition debris” and may be disposed of as “PCB remediation waste.”

4.2.3 Draining Lubricants/Fluids from Equipment

All equipment and piping will be drained of lubricants/fluids prior to disposal or cutting. All lubricants/fluids will be sampled according to the SAP for hazardous/radiological constituents. Sample analytical results will determine if the lubricants/fluids will be reused, recycled, or managed, and disposed of according to the WMP.

4.2.4 Removal of Radiologically Impacted Items or Materials

Preliminary radiological surveys indicate that minimal contaminated surfaces or equipment remain in the interior of the facility. The majority of equipment that will be removed from the building interior is expected to be released for disposal as sanitary waste. Some items, due to size and/or weight, may require removal after demolition activities begin when freer access of demolition equipment to these items is gained. Approval from the ER Task Manager and RadCon will be required in this event. The potential for cross-contamination (i.e., the spread of contamination to uncontaminated items or debris) will be addressed by RadCon prior to demolition activities.

Some items (e.g., pipe internals or equipment) may have inaccessible surfaces preventing proper radiological surveys. The ER HP will determine the feasibility of characterizing this material by its liquid content radiological analysis or by the use of ISOCS.

4.2.5 Initial Characterization Surveys

Initial characterization surveys will be performed by Radiological Control Technicians (RCTs) to identify radiologically impacted areas or items/materials that require removal or decontamination prior to demolition. Initial characterization surveys will identify both transferable and fixed surface contamination, areas that are activated, as well as areas or items with elevated (greater than background) beta and/or gamma dose rates. Section 4.2.6.1 and Section 4.2.6.2 provide the survey methodology.

Previous radiological surveys identified the following areas as radiologically impacted: ACM roofing sealant, the concrete shield wall, the stainless steel pipes on the roofs and exterior of Building 3210, a limited amount of pipe insulation, the reactor concrete pad, and the concrete foundation supporting the ACM-insulated pipes on the northeast side of Building 3210. Based on radiological survey data at the TCA facility where similar reactor testing took place, it is anticipated that portions of the Building 3210 concrete (in addition to the shield wall) will be activated. Initial characterization surveys will identify the presence and extent of building surfaces that are radiologically impacted. Core samples of the reactor pad, the concrete shield wall, and any other locations required by the SAP will be collected and analyzed by ISOCS to determine the concentrations and ratios of isotopes present. All radiological surveys and analytical data will be appropriately documented.

After demolition activities are complete, characterization survey data will be used to calculate a total radiological activity and concentration remaining in the filled basement structure.

4.2.6 Survey Methods

All radiological surveys will be completed according to the survey plan written for the project and appropriately documented according to the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b) and M&O procedures.

4.2.6.1 Surface Contamination

Surface contamination is contamination deposited on, but not incorporated into the interior or matrix of the contaminated item.

Areas and materials will be classified as “surface contaminated” or “not surface contaminated,” based on the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b), Table 2-2, “Surface Contamination Values,” (Table 1 in this document). Sanitary waste will meet the Area 9 U10c Landfill requirements for surface contamination. Releasing solid items or materials to uncontrolled areas will meet the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b), Table 4-2, “Allowable Total Residual Surface Contamination Values.” Items that have inaccessible surfaces preventing proper radiological surveys that are, have been, or may have been, in a contamination area, high contamination area, or airborne radioactivity area will be

evaluated by RadCon to allow release, to be controlled, or to be disposed of as radioactive material.

For large area wipes and fixed contamination surveys, the NE Technology Electra portable count rate meter combined with the DP series Dual Scintillation probe or equivalent survey instrument will be used. The Electra, when used with the DP series probe, allows for the simultaneous survey of alpha and beta contamination displaying activity results in counts per minute. The instrument can be set to display alpha-only activity, beta-only activity, or to read and display both combined alpha-beta activities. For large area direct contamination monitoring, RadCon may dictate the use of other appropriate instrumentation.

For transferable contamination surveys, swipe samples will be collected. Swipe samples will be counted using instrumentation deemed appropriate by RadCon. Contamination survey results will be appropriately documented.

All radiological survey instruments will be used according to M&O operating procedures. Surveys will be performed according to survey plans written for the project or in accordance with approved procedures.

4.2.6.2 Volumetric Contamination

Volumetric contamination is contamination incorporated into the interior or matrix of the material. Concentration is typically reported as activity per unit volume (e.g., $\mu\text{Ci/cc}$). Volumetric materials (e.g., soil, wood, or activated concrete) require sampling and laboratory analysis or use of the ISOCS or equivalent system for determining isotopic concentrations.

For the purpose of verifying compliance with the Area 9 U10c Industrial Landfill Permit radioactive concentration limits, the ISOCS may be used.

All analytical data (e.g., ISOCS analysis and core sample analysis results) will be presented in the Closure Report (CR).

4.2.7 Building Demolition

Previous radiological surveys indicated the majority of the facility is not radiologically impacted with transferable contamination above the levels specified in Table 1. However, a radiological airborne hazard may be created during the destructive demolition (concrete being rubblized) of structures containing activated concrete or surfaces with fixed radiological contamination. RadCon will assess the extent of this potential at TCC and determine the necessary controls.

After removing equipment and hazardous materials within the two CAS boundaries, Building 3210 and Building 3211 will be demolished to grade level. The nuclear furnace will also be demolished or disassembled and removed from the site. A combination of traditional demolition and controlled explosive demolition techniques will be used. Controlled explosive demolition may be employed in areas where traditional demolition methods are not feasible or efficient, or where Project Management deems appropriate.

The debris from Building 3210 will be used to fill the remaining basement structure. Space permitting, as much demolition debris as possible from Building 3211, the concrete shield wall, and the nuclear furnace piping will also be placed into the basement structure. (Some of this piping may qualify for disposal as sanitary waste.) Other non-hazardous items, equipment, or debris may also be placed in the basement structure, if space allows. After filling, the basement structure will be mounded or capped to control rain runoff. Items (e.g., equipment and large piping) that are determined not to fit in the basement structure due to size or lack of space will be managed appropriately and disposed of according to the WMP at an approved NTS disposal site. All other building and structure demolition debris, whether sanitary or LLW, not placed in the basement structure will be managed appropriately and disposed of according to the WMP at an approved NTS disposal site.

4.2.8 Post-Demolition Surveys

After demolition activities are complete (e.g., removal of demolition debris), the capped basement structure and the remaining concrete foundations within the two CAS boundaries will be radiologically surveyed. Surveys will be completed using survey instruments and methods described in Section 4.2.6.1 and Section 4.2.6.2.

Any open pipes or drains will be sealed to contain and immobilize any internal contamination. Contaminated drains will be appropriately posted to communicate known or potential radiological hazards. Drain systems or below-ground pipes that cannot be properly surveyed and for which there is no process knowledge regarding their use will be assumed to be internally contaminated and be posted accordingly.

RCTs will perform radiological surveys according to the radiological survey plan written for the project, following applicable RadCon and M&O procedures. Review of radiological survey data is the responsibility of M&O RadCon supervision.

4.2.9 Decontamination of Radiologically Impacted Surfaces

Following demolition, transferable radioactive contamination exceeding the limits specified in Table 1 will be removed, preferably using non-aggressive methods (e.g., high-efficiency particulate air vacuums, Masslinn wipes, wet wipes, scrub brushes with soapy water or biodegradable cleaning solutions/solvents, or strippable paint), from concrete surfaces within the immediate vicinity of the two CASs. Verification surveys will be completed to confirm that transferable contamination does not exceed Table 1 limits. If non-aggressive decontamination efforts are unsuccessful in removing transferable contamination levels to below Table 1 limits, the ER Task Manager and ER HP will determine the appropriate, more aggressive decontamination method required to reduce the transferable contamination to acceptable levels. Aggressive decontamination methods may include the use of the following but is not limited to needle guns, scabblers, chippers, grit blasters, or jackhammers.

Fixed contamination and activated concrete may become transferable contamination through the use of aggressive decontamination methods; therefore, this potential shall be assessed prior to aggressive decontamination methods being employed for the removal of transferable contamination. It is anticipated that areas containing only fixed contamination and activated concrete will be left in place and, if required, posted appropriately by RadCon.

4.2.10 Posting

It is planned that the current TCC Facility fence will be left in place to control site access. No additional fencing will be required. The site will be radiologically posted per the *NV/YMP Radiological Control Manual* (NNSA/NSO, 2004b).

NV/YMP Radiological Control Manual (NNSA/NSO, 2004b) Chapter 2, Part 3, Sub-Part 231, Paragraph 11(b)(3) states:

“Areas may be excepted from the Radioactive Materials Area (RMA) posting requirements of 10 CFR 835.603(g) when: The radioactive material of concern consists solely of structures or installed components that have been activated (i.e., such as being exposed to neutron radiation or particles produced in an accelerator).”

Note: This posting exception does not apply to areas containing fixed radiological contamination.

Therefore, no additional radiological postings will be required for concrete or structures that are activated. The basement structure, containing the encapsulated debris, will be posted to communicate radiological content and bulk product PCBs found within. Post-closure monitoring and posting requirements will be defined in the CR.

4.3 VERIFICATION

Radiological surveys for total and transferable contamination are required to verify the effectiveness of decontamination activities on the concrete surfaces within the two CAS boundaries. No additional analytical data or analysis is required to verify that the remaining concrete surfaces have been decontaminated to acceptable levels to achieve closure. (See Section 4.2.9.)

Initial site inspections indicate that chemical COCs have not impacted the building foundations and pads that will remain after closure of the TCC Facility. The Building 3210 basement foundation is the only exception to this due to small stained areas of concrete beneath equipment that will be removed prior to demolition. The basement and the demolition debris will be considered low-level PCB bulk product waste. Therefore, the small stained areas present on the foundation will be considered the same type of waste and will not be remediated, and verification samples will not be required. If during site closure additional areas of suspected chemical COCs are discovered, additional remediation activities will be proposed to NNSA/NSO and NDEP.

4.4 CLOSURE

Specific activities required to close CAU 116 are described in Section 4.2. Hold points and special conditions that may be outside the initial project assumptions of this SAFER Plan may impact the requirements for closure. General closure activities for the two CASs include:

- Site setup and field preparation activities (including mitigation of safety hazards).
- Initial characterization surveys.
- Pre-demolition activities including removal of hazardous/regulated and/or radiologically impacted substances or materials.

- Fill trenches immediately north of the reactor pad with grout or similar material.
- Demolition of Building 3210, the concrete shield wall, the nuclear furnace piping, and placement of as much of this demolition debris as space allows in the remaining basement structure.
- As a BMP, demolish Building 3211 (moveable shed).
- Placement of as much demolition debris as space permits into the Building 3210 basement structure.
- Mound or cap the basement structure after filling with debris.
- Remove transferable radioactive contamination, preferably using non-aggressive methods (e.g., high-efficiency particulate air vacuums, Masslinn wipes, wet wipes, scrub brushes with soapy water or bio-degradable cleaning solutions/solvents, or strippable paint), from concrete surfaces within the two CAS boundaries.
- Post-demolition radiological surveys.
- Installing final site postings and use restrictions, as necessary.
- Project closeout including preparation and submittal of a CR to the NNSA and NDEP for approval.

Upon approval of the CR from NDEP, the NNSA/NSO will request that CAU 116 be promoted to Appendix IV of the FFACO, “Closed Corrective Action Units.”

4.5 DURATION

Closure activities at the TCC facility are scheduled to be completed during fiscal year 2007. The fieldwork portion of the project will require approximately 1 year to complete. The schedule will require modifications if conditions exist that are outside the assumptions on which this SAFER Plan was developed. All attempts will be made to conduct work in a manner that maximizes safety and efficiencies (i.e., some activities will occur concurrently) and minimizes the amount of personnel required to complete closure activities. Table 5 presents the proposed project schedule.

Table 5. Project Schedule

PROJECT PHASES	APPROXIMATE DURATION	ACTIVITIES
Planning	78 weeks	SAFER Plan, demolition plan, training, readiness review, work package development, radiological surveys.
Site Setup	2 weeks	Trailers, temporary lighting, equipment setup, postings.
Liquid and Gas Removal	5 weeks	Drain all pipe fluids and gasses, drain equipment reservoirs and lubricating fluids.
Hazardous and Regulated Material/ Equipment Removal	24 weeks	Asbestos abatement, RCRA metals, PCBs, freon/ethylene glycol (antifreeze) and large equipment removal, cut and treat PCB articles
Demolition	7 weeks	Demolition of Building 3210, concrete shield wall, Building 3211, Nuclear Furnace Piping; place debris in basement structure.
LLW Shipping/Disposal	1 week	All LLW not placed in the basement will be loaded and transported to an appropriate NTS LLW landfill.
Final Decontamination	2 weeks	Remove transferable contamination from concrete within the two CAS boundaries.
Final Radiological Surveys	1 week	Document radiation and contamination levels, install postings.
Close-out	12 weeks	Final radiological surveys, project files, and project close-out.
SAFER CR	36 weeks	CR preparation and approval.

THIS PAGE INTENTIONALLY LEFT BLANK

5.0 REPORTS AND RECORDS AVAILABILITY

Prior to beginning closure activities, several work control processes must be implemented. This document is available in the DOE Public Reading Rooms located in Las Vegas, Nevada, and Carson City, Nevada, or by contacting the appropriate DOE Project Manager. The NDEP maintains the official Administrative Record for all activities conducted under the auspices of the FFACO. These documents will be onsite and referred to as necessary to perform work in a safe and orderly manner.

5.1 FIELD MANAGEMENT PLAN

A Field Management Plan (FMP) will be prepared prior to beginning closure activities. The FMP will outline the schedule for the project, and will indicate how safety will be integrated into the work management and how the field activities will be accomplished. In addition, the FMP will identify the responsible parties for each aspect of the project and will indicate how decisions will be made. Copies of the FMP will be available at the work site and will be on file in the M&O ER offices in Mercury, Nevada.

5.2 NATIONAL ENVIRONMENTAL POLICY ACT CHECKLIST

A “National Environmental Policy Act Checklist” and any subsequent documentation will be completed prior to beginning closure activities. In 2000, a cultural resource evaluation was completed by the Desert Research Institute documenting the historical significance of the TCC Facility. In the event that closure activities impact areas and wildlife adjacent to the TCC Facility, follow-up surveys will be performed. Copies of the checklist and support documentation will be kept on file at the site and in the M&O ER offices in Mercury, Nevada.

5.3 DAILY FIELD REPORTS

A detailed Daily Field Report will be compiled to document activities that have been completed, identify any issues, and report how each issue was, or is being, resolved. This report will be provided to the ER Task Manager who will communicate the progress of the field activities to the NNSA/NSO Task Manager.

The NNSA/NSO Task Manager will act as a liaison to the NDEP oversight staff member and provide any requested additional field information. Copies of the reports and support documentation will be filed in the M&O ER offices in Mercury, Nevada.

5.4 RADIOLOGICAL SURVEY REPORTS

Radiological Survey Reports, log entries, or other documentation deemed appropriate by RadCon, will be completed for radiological surveys performed during closure of the TCC Facility. A few examples and reasons for performing radiological surveys include:

- Material being removed from contamination areas or waste containers being shipped offsite
- Equipment used inside contamination areas
- Characterization surveys (i.e., waste, contaminated surfaces)
- Verification surveys

- Free release of items or equipment
- Periodic surveys of personnel:
 - When a potential exposure to hot particles (fuel fragments) exists
 - While workers are in, and upon exiting, a contamination area or high-contamination area
- Final surveys (post-demolition)

Radiological surveys will be appropriately conducted and documented by RCTs. Typical survey information includes fixed and transferable contamination levels, exposure rates, and any other information deemed appropriate by the survey generator. All radiological survey data will be reviewed by M&O RadCon Supervision. Copies of the Radiological Survey Reports and support documentation will be filed in the M&O ER offices in Mercury, Nevada. Final verification surveys will be included in the CR.

5.5 CLOSURE REPORT

Upon completion of the approved closure activities, a CR will be prepared and submitted to NDEP for approval. The CR will include all the sections required by the approved FFACO outline for the CR. In general, the CR will include the following sections:

- Introduction (purpose and scope)
- Closure activities (description of corrective action activities, deviation from the SAFER Plan as approved, corrective action schedule as completed, and site plan/survey plan)
- Waste disposition
- Closure verification results (data quality assessment and use restrictions)
- Conclusions and recommendations
- References
- Supporting documentation (sample analytical results, summary of radiological survey data, waste disposition documentation, and modifications to the SAFER Plan)

The final CR will be submitted to NNSA/NSO and NDEP for review and approval. This SAFER Plan and the subsequent CR will be available in the NNSA/NSO Public Reading facilities in Las Vegas, Nevada, and Carson City, Nevada, or by contacting the NNSA/NSO Project Manager.

6.0 INVESTIGATION/REMEDIATION WASTE MANAGEMENT

All waste will be stored, sampled, analyzed, and disposed of according to all applicable state and federal regulations, the RCRA Part B Permit (NDEP, 1995), DOE Orders, and applicable M&O procedures. The management of waste containers and each waste stream identified in this section will be discussed in greater detail in the CAU 116 WMP.

Title 40 CFR 265, Subpart I (CFR, 2003c), requires that all HW container storage areas have a containment system. However, if the containers hold only wastes that do not contain free liquids and the containers are elevated or are otherwise protected from contact with accumulated liquid, the storage area need not have a containment system (40 CFR 264.175 [c][2]) (CFR, 2003b). Drums containing liquid wastes will be stored on spill containment pallets. Drums containing solid wastes may be stored on wood, metal, or spill containment pallets. Empty drums are not required to be staged on pallets.

All waste containers will be appropriately marked and/or labeled with the following information:

- Waste type
- Date of generation
- Appropriate warning labels (e.g., “Hazardous Waste” or “Caution, Contains Asbestos”)

6.1 WASTE MINIMIZATION

Substantial reduction in the volume of LLW requiring disposal in the NTS LLW landfills will result from using the remaining basement structure of Building 3210 to contain the debris generated from the demolition of Building 3210 and, space permitting, as much demolition debris as possible. However, items from this debris found to be radiologically impacted above the surface and mass concentration limits for the Area 9 U10c Industrial Landfill will be managed appropriately and disposed of as LLW, according to the WMP. Items that contain significant economic value (e.g., cryogenic pumps, lead shielding, and/or electrical components) will be radiologically surveyed, decontaminated (if necessary and possible), and may be reused or recycled. Oils and other equipment fluids not containing hazardous/regulated or radiological constituents will be recycled. Re-use or recycling of equipment, material, and/or fluids will support a reduction of waste requiring disposal.

6.2 POTENTIAL WASTE STREAMS

The waste streams to be generated during closure of CAU 116 are discussed in the following sections.

Waste that will be generated during the closure of CAU 116 will be characterized by laboratory analysis and/or process knowledge. Wastes will be sampled according to an approved SAP. The waste streams that will be generated during closure will be sufficiently characterized to facilitate proper disposal.

6.2.1 Hazardous Waste

Materials identified during a 2003 inspection include lubricating oil, metallic lead (some of which may qualify for recycling), mercury switches, circuit boards, and metal foil. A more recent inspection conducted on February 28, 2006, by personnel (including a former NRDS project engineer) identified freon and ethylene glycol (antifreeze) as potentially being present as HW. HW will be properly characterized and transferred to the M&O HW Organization for disposition according to the WMP.

Disposition pathways exist that permit solid lead removed from TCC to be reused or recycled within the DOE complex. With a significant quantity of solid lead to be removed from TCC, this option may create a substantial reduction in the total volume of HW or MW requiring disposal. ER and the responsible waste management group determine whether to recycle the lead or dispose of the lead as HW or MW, based on quantity, contamination levels, and current demand for lead in the DOE recycling program. This re-use/recycle option does not include lead wool, shot, or lead solder.

All waste shipment and transportation documentation will be maintained in the project files. If final waste disposition occurs prior to the final CR being submitted, this evidence will be included in the CR. If shipment occurs after the CR is submitted, then the evidence will be maintained in the project files.

6.2.2 Asbestos-Containing Material

ACM is defined as material containing more than 1 percent asbestos by weight. Samples of all suspected ACM were collected and analyzed in April 2006. Analytical results confirmed that ACM is present as insulation on electrical cables and pipes, as floor/ceiling tiles, wall panels, transite box panels, and in mastic roofing sealant. The ACM insulation is located on the exterior and the interiors of the buildings. Some asbestos-insulated electrical cables are wrapped with a silver-colored metallic foil. Similar foil at the TCA facility was sampled and determined to contain hazardous levels of cadmium. Samples of this foil at TCC will be collected to determine if it also contains hazardous levels of cadmium. Non-radiologically impacted cadmium-containing foil, removed from the insulation, may be managed separately and disposed as HW. If radiologically impacted, this foil may also be managed as MW per Section 6.2.4.

All ACM will be removed by trained asbestos workers. ACM will be managed according to an approved asbestos management plan and M&O CDs. After removal, ACM insulation will be double-bagged and containerized in 208-liter (55-gallon) steel drums or other acceptable waste containers. ACM insulation that is not radiologically impacted above the surface and mass concentration for the Area 9 U10c Industrial Landfill Permit and not wrapped in foil that has been determined to be hazardous will be disposed of onsite in the Area 23 Sanitary Landfill. Verification of disposal shall be presented in the CR. Area 23 Sanitary Landfill will only be used for non-radiological/non-hazardous asbestos waste. ACM wrapped in foil that is hazardous, but not radiologically impacted, will be managed according to the WMP and disposed of as HW.

6.2.3 Asbestiform Low-Level Waste

Based on previous surveys conducted at TCA where similar reactor testing took place, it is anticipated that a certain amount of ACM pipe insulation and mastic roofing sealant throughout

TCC will be radiologically impacted. Due to the porous nature of the material, the waste will be characterized using ISOCS or by sampling. All ACM insulation determined to be radiologically impacted above the surface and mass concentration limits for the Area 23 Sanitary Landfill Permit and not wrapped with hazardous material (foil) will be managed as asbestiform LLW. All asbestiform LLW will be managed according to the WMP and DOE Guidance Document L-E10.302.LRM, *Management Plan for the Disposal of Low-Level Waste with Regulated Asbestos Waste* (DOE, 1999). The waste will be disposed of at an approved NTS LLW disposal site, according to NTS Waste Acceptance Criteria requirements (NNSA/NSO, 2006). Verification of disposal shall be presented in the CR.

6.2.4 Mixed Waste

MW is waste containing both RCRA hazardous and low-level radioactive waste. Foil-covered asbestos has the potential for being an MW if the foil is determined to be hazardous and the foil or insulation is radiologically impacted, and the foil is not segregated from the radiologically impacted material. All hazardous/regulated radiologically impacted materials will be considered an MW. RCRA standards, Radiological Safe Work Practices, and Asbestos Handling procedures apply when handling waste generated at TCC. When staged onsite, MW will be stored in an approved 90-day waste accumulation area or a satellite accumulation area as described in the WMP.

Lead, mercury, or cadmium that are proven through sampling and/or surveys to be radiologically impacted and unable to be decontaminated or recycled will be managed appropriately, considered to be MW, and be disposed of according to the WMP.

6.2.5 Low-Level Radioactive Waste

Non-hazardous solid waste that exceeds the permissible radiological surface and mass concentration for the Area 9 U10c Industrial Landfill Permit will be managed as LLW. LLW generated at TCC will primarily consist of concrete, piping, and other miscellaneous building materials. Upon approval from NDEP, the remaining basement structure of Building 3210 will be filled with a considerable volume of LLW primarily from Building 3210. Once the basement structure is filled, it will be mounded or capped, and closed in place with administrative controls. All demolition debris not placed in the basement structure will be managed and disposed of according to the WMP.

It is anticipated that the use of the Building 3210 basement structure for placement of LLW demolition debris will provide a significant reduction in the volume of LLW requiring disposal at an approved NTS LLW disposal site. The radiological activity of all LLW packages will be quantified using methods and procedures approved by Waste Generator Services.

Quantification of radiological activity is further discussed in the WMP. All LLW being disposed of at an NTS LLW disposal site will meet the NTS Waste Acceptance Criteria (NNSA/NSO, 2006). Verification of disposal shall be presented in the CR.

6.2.6 Polychlorinated Biphenyl Bulk Product Waste

6.2.6.1 Non-Radiologically Impacted Polychlorinated Biphenyl Bulk Product Waste

Due to the prevalent use of PCB-containing paint on interior surfaces, and with no plans to remove paint prior to demolition, waste generated from demolition of the TCC Facility may be managed as non-hazardous PCB bulk product waste per 40 CFR 761.62(b)(i), “Applied Dried Paints,” (CFR, 2003e) or per Section 6.2.6.2. This debris will primarily consist of rubblized concrete, steel I-beams, electrical conduit, and stainless steel piping. Prior to demolition, the M&O will request approval from NDEP to generate and entomb this debris in the basement structure. This approval will be obtained through approval of this CAU 116 SAFER Plan.

Fluorescent light ballasts contain PCBs. These items shall be removed and transferred to the M&O HW Organization for offsite disposal as non-leaking PCB ballasts per 40 CFR 761.60(b)(2)(ii) (CFR, 2003d). No other PCB-containing items will be placed in packages containing PCB ballasts. Verification of disposal shall be presented in the CR.

6.2.6.2 Radiologically Impacted Polychlorinated Biphenyl Bulk Product Waste

PCB bulk product waste that exceeds the permissible radiological surface and mass concentration for the Area 9 U10c Industrial Landfill Permit will be managed as LLW. The majority of the debris that will be placed in the basement structure will be classified as radiologically impacted PCB bulk product waste. This waste will be managed according to the “Radioactive Waste Tracking, Handling, and Management at the NTS” operating procedure. Approval from NDEP will be required allowing the M&O to fill the TCC basement with this debris. This approval will be obtained through approval of this CAU 116 SAFER Plan. Additional permits, if required, will be completed per NDEP direction. The approval and any additional permits will be included in the CAU 116 CR.

6.2.6.3 Polychlorinated Biphenyl Fluids

PCB-impacted fluids will be drummed, managed, and disposed of as TSCA-regulated PCB liquids. Storage and disposal requirements will be detailed in the WMP. Treatment of PCB-impacted articles is addressed in Section 4.2.2.4. PCB liquids found to be radiologically impacted will be managed and disposed of according to the WMP.

6.2.7 Reusable or Recyclable Materials

6.2.7.1 Metallic Lead

Lead items or materials will be removed from CAU 116 during closure activities. Items that contain solid lead include the steel-encapsulated lead shield doors, lead bricks, and lead plate. Solid lead will be removed, surveyed, and reused or recycled through the DOE Materials Recovery Program based in Oak Ridge, Tennessee, or be disposed as HW or MW. Whether to recycle the lead or dispose of it as HW or MW will be determined by ER and the responsible waste management group, based on quantity, contamination levels, and current demand for lead in the DOE recycling program. The re-use/recycle option does not include lead wool, shot, or solder. These forms of lead will be disposed of as HW or MW according to the WMP.

6.2.7.2 Used Oil

Various pumps and associated delivery systems are located at the TCC Facility. These pumps and systems may contain lubricating fluids. Fluids need to be sampled and analyzed for PCBs, radiological constituents, and RCRA metals. If no COCs are detected above hazardous levels, the fluids will be removed and field screened for total halogenated solvents, using industry standard screening kits for chlorinated solvents. If field screenings indicate the material does not contain total halogenated solvents greater than 1,000 parts per million, the fluids will be managed as used oil and transferred to M&O Fleet for recycling. If field screenings indicate the material contains greater than 1,000 parts per million of total halogenated solvents, the fluids will be managed as HW, and the waste will be transferred to the M&O HW Organization for offsite treatment and disposal. Verification of disposal or recycling shall be presented in the CR.

6.2.7.3 Freon/Ethylene Glycol

A recent site inspection conducted on February 28, 2006, by personnel including a former project engineer for the NRDS program identified freon and/or ethylene glycol (antifreeze) as potentially being present in a chiller unit in Building 3210 and in pumps in Building 3220.

All fluids will be drained, containerized, sampled, managed, and recycled or disposed of according to the WMP.

6.2.7.4 Universal Waste

Fluorescent light bulbs containing mercury are known to be present at the TCC Facility. Per 40 CFR 273.13(d) (CFR, 2003a), the bulbs will be managed as universal waste, and transferred to an offsite treatment, storage, and disposal facility. Verification of disposal shall be presented in the CR.

All universal waste will be managed according to applicable state and federal regulations and the WMP.

6.2.7.5 Sanitary Waste

Non-hazardous, solid waste items (e.g., equipment, piping, and/or scrap metal) that have been surveyed by RadCon and determined not to be radiologically impacted above the surface and mass concentrations for the Area 9 U10c Industrial Landfill may qualify for disposal as sanitary waste. All sanitary waste will be managed according to the WMP and disposed of at an approved NTS disposal site. Verification of disposal shall be presented in the CR.

THIS PAGE INTENTIONALLY LEFT BLANK

7.0 QUALITY ASSURANCE/QUALITY CONTROL

The overall objective of the closure activities described in this SAFER Plan is to collect accurate and defensible data to support the closure activities for CAU 116. Data shall be collected in the form of radiological surveys. Proper characterization and management of the waste streams produced during closure of CAU 116 will be verified by laboratory analysis.

The ISOCS will be used as a secondary tool to quantify radiological activity of waste containers or items. This tool is a portable gamma spectroscopy that uses a high-purity germanium crystal to quantify radiological activity of gamma-emitting nuclides. Use of this tool will follow stringent QC and data validation protocol. All supporting QC and data validation will be presented in the CR, along with the analytical results for each waste item that is characterized.

7.1 SAMPLE COLLECTION ACTIVITIES

All waste requiring additional characterization will be sampled and analyzed according to the SAP for CAU 116. At a minimum, the SAP will address the following:

- Sampling plan objectives
- DQO
 - Confidence levels
 - Precision
 - Accuracy
 - Representativeness
 - Comparability
 - Completeness
- Number and location of regular and QC samples
- Sampling technique
- Sampling equipment

All field observations and notes will be appropriately documented. All documented entries will be made with indelible ink. Field observations to be documented include:

- Time and date
- Sampler(s)
- Waste type and physical characteristics
- Sample locations cross-referenced to sample numbers
- Any deviations from the SAP

7.2 APPLICABLE LABORATORY/ANALYTICAL DATA QUALITY INDICATORS

Confirmation of achieving site closure objectives shall be provided by radiological surveys, as discussed in Section 4.2.8; however, laboratory analysis will be required for waste characterization samples. Analytical results from waste characterization samples will be verified and validated according to established procedures and with the requirements specified in this

SAFER Plan. All laboratory data from waste characterization samples will be evaluated for data quality according to EPA Functional Guidelines, DQOs, and the SAP. The data will be reviewed to ensure that all critical samples were appropriately collected and analyzed and that the results passed data validation criteria.

DQIs are qualitative and quantitative statements that specify the data requirements of a project. The DQIs for CAU 116 include precision, accuracy/bias, representativeness, comparability, completeness, and sensitivity. These DQIs are discussed in the following sections, summarized in Table 6, and will be addressed in the SAP for CAU 116.

7.2.1 Precision

Precision measures the reproducibility of data under a given set of conditions. It is a quantitative measurement of the variability of a population of measurements compared to their average value. Precision applies to parameters sampled and analyzed in duplicate.

Precision will be assessed by collecting one duplicate sample for every 20 regular samples. Duplicate samples will be collected and analyzed for each media and analyte. Analytical precision will be monitored through analysis and evaluation of laboratory duplicates.

7.2.2 Accuracy/Bias

Accuracy measures the degree of difference between measured or calculated values of a parameter and the true value of that parameter. The closer the measurement is to the true value, the more accurate the measurement.

Accuracy can be affected by sampling uncertainty and measurement uncertainty. Implementation of the CAU 116 SAP will maximize accuracy by identifying standardized procedures to collect samples. The SAP will also incorporate QCs, sample tracking, and standard analysis to increase accuracy by decreasing overall uncertainty.

7.2.3 Representativeness

Representativeness is a qualitative measure of the degree to which the sample data accurately and precisely represent a characteristic of a sample population or environmental condition.

Representativeness will be attained by ensuring that the sample locations, analytical parameters, analytical methods, sampling protocols, and sample handling all meet the project-specific objective.

7.2.4 Comparability

Comparability is a qualitative measure that expresses the confidence that one data set can be compared to another. It will be achieved by adhering to the standardized field sampling procedures. The same analytical laboratory will perform the same analyses for all samples. All samples will be collected using M&O standard methods of sample collection. Sample results will be reported in standard units to allow for comparison of the data.

7.2.5 Completeness

Completeness is a quantitative measure of data quality expressed as the percentage of valid data obtained that satisfies the project-specific requirements. Since a limited number of samples will be collected to characterize the waste, 100 percent of the data collected must be of acceptable quality to allow for proper characterization of the waste streams.

Table 6. Laboratory/Analytical Data Quality Indicators

DATA QUALITY INDICATOR	PERFORMANCE CRITERIA	IMPACT ON DECISION IF PERFORMANCE CRITERIA NOT MET
Precision	Variations between duplicates (field and lab) and original sample should not exceed analytical method-specific criteria.	Estimated data within sample delivery group will be evaluated for their usability. If data are determined to be unusable, data will not be used in decision and completeness criteria will be assessed.
Accuracy/bias	Laboratory control sample results and matrix spike results should be within analytical method-specific criteria.	Estimated data within sample delivery group will be evaluated for its usability. If estimated data are biased high or conservative, the data may be used in decision. If estimated data are biased low and below the decision threshold, the data may not be used in decision and completeness criteria will be assessed.
Representativeness	Correct analytical method performed for appropriate COC: valid data reflects appropriate target population.	Cannot identify COC or estimate concentration of COC; therefore, cannot make decision(s) on target population.
Comparability	Equivalent samples analyzed using same analytical methods, same units of measurement, and detection limits must be used for like analyses.	Inability to use data collected.
Completeness	100% of samples submitted to laboratory 100% of requested analyses performed 100% of critical analytes to be valid ^a 80% of non-critical analytes to be valid	1. Decision of whether extent of contamination has been bounded cannot be determined. Impacts to decisions will be assessed. 2. Decision of whether COC above action levels remain in soil cannot be determined. Impacts to decisions will be assessed.
Sensitivity	Detection limits of laboratory instruments must be less than action level for COC.	Cannot determine if COC are present at levels of concern, thereby investigation objectives cannot be met

Source: Industrial Sites Quality Assurance Project Plan (NNSA/NV, 2002)

^a Critical analytes are those analytes most likely present in the target population at COC, which have been identified through process knowledge of similar sites and historical documentation.

7.2.6 Sensitivity

Sensitivity is the capability of a method or instrument to discriminate between measurement responses representing different levels of a variable of interest. This indicator is determined from the value of the standard deviation at the concentration level of interest. It represents the minimum difference of concentration that can be distinguished between two samples with a high degree of confidence. Sensitivity must be sufficient to detect contaminants at or below decision levels. Sensitivity will be achieved by analyzing all samples using the appropriate analytical laboratories, methods, and instruments.

THIS PAGE INTENTIONALLY LEFT BLANK

8.0 REFERENCES

CFR, see Code of Federal Regulations.

Code of Federal Regulations. 2001. Title 40, Part 261.24, “Toxicity Characteristic.” Washington, D.C.

Code of Federal Regulations. 2003a. Title 40, Part 273.13, “Waste Management.” Washington, D.C.

Code of Federal Regulations. 2003b. Title 40, Part 264.175, “Containment.” Washington, D.C.

Code of Federal Regulations. 2003c. Title 40, Part 265, “Interim Status Standards for Owners and Operators of Hazardous Waste Treatment, Storage, and Disposal Facilities.” Washington, D.C.

Code of Federal Regulations. 2003d. Title 40, Part 761.60, “Disposal Requirements.” Washington, D.C.

Code of Federal Regulations. 2003e. Title 40, Part 761.62, “Disposal of PCB Bulk Product Waste.” Washington, D.C.

Code of Federal Regulations. 2003f. Title 40, Part 761.79, “Decontamination Standards and Procedures.” Washington, D.C.

DOE, see U.S. Department of Energy.

EPA, see U.S. Environmental Protection Agency.

FFACO, see Federal Facility Agreement and Consent Order.

Federal Facility Agreement and Consent Order. 1996 (as amended February 2008). Agreed to by the State of Nevada, U.S. Department of Energy, and U.S. Department of Defense.

Murphy, T., Nevada Division of Environmental Protection. 2004. Letter to R. M. Bangerter, Jr. (NNSA/NSO) entitled, “Review of Industrial Sites Project Document ‘Guidance for Calculating Industrial Sites Project Remediation Goals for Radionuclides in Soil Using the Residual Radiation (RESRAD) Computer Code,’” 19 November. Las Vegas, NV.

NDEP, see Nevada Division of Environmental Protection.

NCRP, see National Council on Radiation Protection and Measurements.

NNSA/NSO, see U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office

National Council on Radiation Protection and Measurements. 1999. *Recommended Screening Limits for Contaminated Surface Soil and Review of Factors Relevant to Site-Specific Studies*, Report No. 129. Bethesda, MD.

Nevada Division of Environmental Protection. 1995. “Permit for a Hazardous Waste Management Facility Number NEV HW009.” U.S. Department of Energy Nevada Operations Office, Nevada Test Site.

U.S. Department of Energy. 1989. *A Manual for Implementing Residual Radioactive Material Guidelines*, DOE/CH-8901. Washington, D.C.

8.0 REFERENCES (continued)

- U.S. Department of Energy. 1993. *Radiation Protection of the Public and the Environment*, Rev. 2. DOE Order 5400.5. Washington, D.C.
- U.S. Department of Energy. 1999. *Management Plan for the Disposal of Low-Level Waste with Regulated Asbestos Waste*, L-E10.302.LRM. Washington, D.C.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office. 2002. *Industrial Sites Quality Assurance Project Plan*, Rev. 3, DOE/NV--372. Las Vegas, NV
- U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office. 2004a. *Facility Decontamination and Decommissioning Program Surveillance and Maintenance Plan*, Rev. 1. DOE/NV/11718--221. Las Vegas, NV.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office. 2004b. *NV/YMP Radiological Control Manual*, Rev. 5. DOE/NV/11718--079. Las Vegas, NV.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office. 2006. *Nevada Test Site Waste Acceptance Criteria*, Rev. 6-02, DOE/NV--325. Las Vegas, NV.
- U.S. Environmental Protection Agency. 1996. *Test Methods for Evaluating Solid Waste Physical /Chemical Methods*, SW-846, 3rd Edition. Washington, D.C.
- U.S. Environmental Protection Agency. 2006. *Guidance on Systematic Planning Using the Data Quality Objectives Process*. EPA QA/G-4. Washington, D.C.
- U.S. Environmental Protection Agency. 2004. *Region 9 Preliminary Remediation Goals (PRGs)*. Available at <http://www.epa.gov/region09/waste/sfund/prg/index.htm> [Accessed March 30, 2006]. Prepared by S. J. Smucker. San Francisco, CA.

APPENDIX A. PROJECT ORGANIZATION

THIS PAGE INTENTIONALLY LEFT BLANK

PROJECT ORGANIZATION

The U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office (NNSA/NSO) Federal Sub-Project Director is Kevin Cabbie, and his telephone number is (702) 295-5000.

The identification of the project Health and Safety Officer and the Quality Assurance Officer can be found in both the Field Management Plan and the Site-Specific Health and Safety Plan. However, personnel are subject to change, and it is suggested that the appropriate NNSA/NSO Federal Sub-Project Director be contacted for further information. The Task Manager will be identified in the *Federal Facility Agreement and Consent Order* Monthly Activity Report prior to the start of field activities.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX B. RADIOLOGICAL SURVEY DATA

THIS PAGE INTENTIONALLY LEFT BLANK

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 05-SMS-A25-020

Location: TEST CELL C		Purpose: ROOF SURVEY for Demo		Comments: None		Date/Time: 5/20/05 0842	
Instrument	Serial #	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	Work Package #
LUD. 2929	152270	8/29/05	35.9 / 47.0	1119	7.5 / 60.7	N/A	ESH-113
ELECTRA	4418	02/15/06	14.0 / 25.0	36 / 12244	80 / 1500		
		A	1 / 1	1	1		
			1 / 1	1	1		
			1 / 1	1	1		

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1	TOP (ROOF) BUILDING # 3229	<MDA	<MDA	<MDA	<MDA			
2								
3								
4								
5				107	<MDA			
6								
7								
8								
9				157	<MDA			
10								
11								
12				114	<MDA			
13								
14				171	<MDA			
15				150	<MDA			
16								

Signature:	Date:
R. Watson	5/20/05

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 15-SMS-A25-020

Page # 2 of 4

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma nrem/hr	Neutron nrem/hr	Total nrem/hr
		Alpha	Beta	Alpha	Beta			
17	Roof of Bldg. # 3229	<MDA	<MDA	114	<MDA			
18				100				
19				100				
20				114				
21				<MDA				
22				121				
23				<MDA				
24				86				
25				143				
26				<MDA				
27				↓				
28				136				
29				<MDA				
30				93				
31				<MDA				
32				100				
33				<MDA				
34				↓				
35				↓				
36				186				
37				<MDA				
38				↓				
39				150				
40				↓				

A
2

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 05-SMS-A25-0220

Page # 3 of 4

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
41	Roof of Bldg. # 3229	<MDA	<MDA	<MDA	<MDA			
42	Roof of Bldg. # 3220							
43								
44								
45								
46								
47								
48								
49								
50								
51								
52								
53								
54								
55								
56								
57								
58								
59								
60								
61								
62								
63								
64								

Description/Map/Drawing/Picture/Comments

Location: A25, Bldg 3220, Roof		Purpose: Survey and Removal of Suspected Radioactive Material from Roof			Comments: Sample was Bagged, Tagged and Returned for Analysis. Area Inside Controlled Area, Radioactive Material Tag was Placed on Roof.			Date/Time: 09/23/05 0940		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta		RWP #	05-0023-01 Rev C		
Electra	4817	05/03/06	14.8/24.5	12.2/1905	80/500		Work Package #	ESH-113		
Electra	1125	09/13/06	14.3/24.2	25.2/1957	80/500		RCT Name:	Alan Daniell		
3030E	217606	12/21/05	37.3/50.5	0.0/156.8	7.3/66.7		RCT Name:	Sherry Daniell		
Bicron	422	08/10/06	N/A	0.01mRem/hr	N/A		RCT Name:	N/A		
RO20	2096	08/15/06	N/A	0.1mR/hr	N/A		RCT Name:	N/A		
Survey Point	Description/Comments			Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Beta mrad/hr	Total mrem/hr
1	Roof Deck Between Pipes			Alpha	Beta	Alpha	Beta	N/A	N/A	N/A
2	Roof Deck Between Pipes			<MDA	<MDA	<MDA	8439	N/A	N/A	N/A
3	Roof Deck Between Pipes at Unistrut (Sample Location)			<MDA	<MDA	<MDA	11,700	N/A	N/A	N/A
4	Roof Deck @ Pipe Support			<MDA	<MDA	<MDA	19,700	N/A	N/A	N/A
5	Roof Deck @ Pull Box			<MDA	<MDA	<MDA	7508	N/A	N/A	N/A
6	Roof Deck Outside Pipes			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
7	Ventilator			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
8	Roof Deck Outside Pipes			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
9	Collected Sample Material Surveyed Through Bag			<MDA	<MDA	<MDA	13,400	0.01	0.4	0.41
10	Sampling Tools			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A
Reviewed By (Print):		Signature: <i>R. Watson</i>			Signature: <i>/s/ R Watson</i>		Date: <i>9-24-05</i>			

Description/Map/Drawing/Picture/Comments

Area 25, Building 3220, Roof

Sample Location
 $\frac{* < \text{MDA } \alpha}{19,700 \beta}$
 $\frac{* < \text{MDA } \alpha}{< \text{MDA } \beta}$

Piping

$\frac{* < \text{MDA } \alpha}{7508 \beta}$

$\frac{* < \text{MDA } \alpha}{11,700 \beta}$

$\frac{* < \text{MDA } \alpha}{8439 \beta}$

$\frac{* < \text{MDA } \alpha}{< \text{MDA } \beta}$

$\frac{* < \text{MDA } \alpha}{< \text{MDA } \beta}$

Sampling
Tools

9 10

LEGEND
O = Swipe

* / — = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

Description/Map/Drawing/Picture/Comments

Room 3220

LEGEND
O = Swipe

* / = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-178

Page 1 of 7

Location: Area 25, Building 3220		Purpose: Survey Building for Demolition & Destruction			Comments: Area Posted: Controlled Area & Radioactive Material All swipes were field checked. RO-20 background was 0.1 mR/hr. See survey 07-ER-A25-179 for direct probes on missing exterior walls.		Date/Time: 05-18-07 10:20				
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	N/A				
TENNELEC	70147	03-18-08	27.04 / 40.62	0.74 / 4.92	15.71 / 18.67	Work Package # ER-FY06-RCT-010					
NE ELECTRA	1282	03-20-08	14.7 / 23.6	19.0 / 1903	80 / 500	RCT Name: Sherry A. Daniell	Signature: see original				
NE ELECTRA	4816	03-20-08	14.0 / 23.9	17.1 / 1977	80 / 500	RCT Name: Paul Perez	Signature: see original				
RO-20	121	05-07-08	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A				
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A				
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
					Alpha	Beta	Alpha	Beta			
1 - 40	Building 3220	Exterior on East Wall			See Attached	See Attached	< MDA	< MDA	0.1	N/A	N/A
41 - 60	Building 3220	Exterior on South Wall			See Attached	See Attached	< MDA	< MDA	0.1	N/A	N/A
61 - 100	Building 3220	Exterior on West Wall			See Attached	See Attached	< MDA	< MDA	0.1	N/A	N/A
101 - 140	Building 3220	Exterior on North Wall			See Attached	See Attached	N/A	N/A	0.1	N/A	N/A
141 - 160	Building 3220	High Bay Exterior on West Wall			See Attached	See Attached	N/A	N/A	0.1	N/A	N/A
161 - 200	Building 3220	High Bay Exterior on South Wall			See Attached	See Attached	N/A	N/A	0.1	N/A	N/A
201	Tweezers & Smear Preparation Area				See Attached	See Attached	< MDA	< MDA	N/A	N/A	N/A
N/A	NOTE:				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	The area surveyed today was from zero foot to 7 foot above grade.				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A	N/A
Reviewed By (Print) <i>D. G. H. H.</i>			Signature: see original			Date: 5/29/07					

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-167

Page 1 of 13

Location:		Purpose:		Comments:		Date/Time:		
Area 25, Building 3220		Continue Surveying the Building for Demolition & Destruction		Area Posted : Controlled Area & Radioactive Material All smears were field checked. RO-20 background was 0.1 mR/hr.		05-12-07 08:15		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	N/A	
TENNELEC	70147	03-13-08	27.04 / 40.62	0.74 / 4.92	15.71 / 18.67	Work Package #	ERFY06-RCT-010	
NE ELECTRA	5292	07-18-07	15.2 / 24.0	13.2 / 2119	80 / 500	RCT Name:	Sherry A. Daniell	
NE ELECTRA	1694	12-05-07	12.5 / 22.7	27.2 / 2073	80 / 500	RCT Name:	Paul Perez	
RO - 20	3376	05-01-08	N/A	N/A	N/A	RCT Name:	N/A	
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name:	N/A	
Survey Point	Description/Comments			Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr
				Alpha	Beta	Alpha	Beta	
1 - 5	Building 3220 Control Room	Floor		See Attached	See Attached	< MDA	< MDA	0.1
6 - 10	Building 3220 Control Room	Floor		See Attached	See Attached	< MDA	< MDA	0.1
11 - 35	Building 3220 HVAC Room	Walls & Floor		See Attached	See Attached	< MDA	< MDA	0.1
36 - 60	Building 3220 Electrical Room	Walls & Floor		See Attached	See Attached	< MDA	< MDA	0.1
61 - 85	Building 3220 Pump Room A	Walls & Floor		See Attached	See Attached	< MDA	< MDA	0.1
86 - 110	Building 3220 Pump Room B	Walls & Floor		See Attached	See Attached	< MDA	< MDA	0.1
111 - 135	Building 3220 Pump Room C	Walls & Floor		See Attached	See Attached	< MDA	< MDA	0.1
136 - 160	Building 3220 Pump Room D	Walls & Floor		See Attached	See Attached	< MDA	< MDA	0.1
161	Building 3220 Laboratory	North Wall inside Sink		See Attached	See Attached	< MDA	1323	0.1
162 - 165	Building 3220 Laboratory	North Wall		See Attached	See Attached	< MDA	< MDA	0.1
166	Building 3220 Laboratory	East Wall inside Sink		See Attached	See Attached	< MDA	850	0.1
167 - 170	Building 3220 Laboratory	East Wall		See Attached	See Attached	< MDA	< MDA	0.1
171 - 185	Building 3220 Laboratory	South & West Walls & Floor		See Attached	See Attached	< MDA	< MDA	N/A
186	Tweezer's & Smear Preparation Area			See Attached	See Attached	< MDA	< MDA	N/A
N/A	NOTE :			N/A	N/A	N/A	N/A	N/A
N/A	The area surveyed today was the floor and walls up to about 6 foot high.			N/A	N/A	N/A	N/A	N/A
Reviewed By (Print):				Signature:		Date:		
D. Garrett						5/17/07		

RADIOLOGICAL SURVEY REPORT - DATA

NSTec

SURVEY # 07-ER-A25-165

Page 1 of 6

Location: Area 25, Building 3220		Purpose: Survey Building for Demolition & Destruction		Comments: Area Posted : Controlled Area & Radioactive Material All smears were field checked. RO-20 background was 0.1 mR/hr.		Date/Time: 05-11-07 09:00			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	N / A		
TENNELEC	70147	03-13-08	27.04 / 40.62	0.74 / 4.92	15.71 / 18.67	Work Package #	ERFY06-RCT-010		
NE ELECTRA	1810	02-15-08	15.2 / 23.7	10.1 / 1433	80 / 500	RCT Name:	Sherry A. Daniell		
NE ELECTRA	4420	01-24-08	14.5 / 23.9	11.4 / 1771	80 / 500	RCT Name:	Paul Perez		
RO - 20	6318	03-08-08	N / A	N / A	N / A	RCT Name:	N / A		
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name:	N / A		
Survey Point	Description/Comments		Removable dpm/100cm ² Alpha Beta		Fixed + Removable dpm/100cm ² Alpha Beta		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
1	Building 3220 High Bay	North Wall (Wall Penetration)	See Attached	See Attached	213	186,000	N / A	N / A	N / A
2 - 5	Building 3220 High Bay	North Wall	See Attached	See Attached	< MDA	< MDA	0.1	N / A	N / A
6	Building 3220 High Bay	East Wall (Base of I-Beam)	See Attached	See Attached	< MDA	20,900	0.1	N / A	N / A
7 - 10	Building 3220 High Bay	East Wall	See Attached	See Attached	< MDA	< MDA	0.1	N / A	N / A
11 - 15	Building 3220 High Bay	South Wall	See Attached	See Attached	< MDA	< MDA	0.1	N / A	N / A
16 - 20	Building 3220 High Bay	West Wall	See Attached	See Attached	< MDA	< MDA	0.1	N / A	N / A
21 - 25	Building 3220 High Bay	Floor	See Attached	See Attached	< MDA	< MDA	0.1	N / A	N / A
26 - 50	Building 3220 Control Room	North, East, South & West Walls & Floor	See Attached	See Attached	< MDA	< MDA	0.1	N / A	N / A
51 - 65	Building 3220 Break Room Off Control Room North, East, South & West Walls & Floor		See Attached	See Attached	< MDA	< MDA	0.1	N / A	N / A
66	Tweezer's & Smear Preparation Area		See Attached	See Attached	< MDA	< MDA	N / A	N / A	N / A
N / A	NOTE:		N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	The wall penetration & the base of the I-Beam were labeled with a		N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	Radioactive Material sticker. HP- was also notified.		N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	The area surveyed today was the floor & walls up to about 6 foot high.		N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	The smears were counted on 05-12-07.		N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A		N / A	N / A	N / A	N / A	N / A	N / A	N / A
Reviewed By (Print):			Signature: see original		Date: 5/17/07				

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-180

Page 1 of 4

Location: Area 25 Test Cell C (Building 3220 Upper side & Roof)		Purpose: Release Survey of Building 3220 for D&D project.		Comments: BKDG: 0.1mR/hr. Area posted as RMA. See Attached for survey map locations.		Date/Time: 5-19-07 0800			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A			
2929	155576	9-26-07	35.9 / 31.0	0.6 / 188.7	11.9 / 94.1	Work Package # ERFY06-RCT-010			
3030	210757	7-27-07	34.0 / 30.9	0.6 / 158.9	12.5 / 87.2	RCT Name: Carl Newman Signature: see original			
Electra	4846	4-04-08	14.6 / 22.7	7.6 / 1973	80 / 500	RCT Name: Dominic Cotroneo Signature: see original			
Electra	1686	12-06-07	14.5 / 25.4	20.6 / 2206	80 / 500	RCT Name: N/A Signature: N/A			
RO20	6318	3-08-08	N/A	N/A	N/A	RCT Name: N/A Signature: N/A			
Survey Point	Description/Comments			Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²	Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
	Alpha	Beta	Alpha	Beta	Alpha	Beta			
1-50	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
51-98	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
99	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
100	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
101-110	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
111	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
112	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
113	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
114	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
115	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
116	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
117-150	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
151	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
152-187	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
188	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
189	<MDA	<MDA	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
Reviewed By (Print): <i>D. K. Smith</i>				Signature: see original		Date: 5/29/07			

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-179

Location:		Purpose:		Comments:		Area Posted:		Date/Time:			
Area 25, Building 3220		Continue to Survey Building for Demolition & Destruction		Controlled Area & Radioactive Material		Controlled Area & Radioactive Material		05-19-07 09:30			
Instrument:	Serial #:	Cal Due:	Eff in %:	BKG in dpm:	MDA in dpm:	RWP #	Work Package #	RCT Name:	Signature:		
Ludlum 3030E	217626	11-01-07	Alpha / Beta 37.7 / 31.8	Alpha / Beta 0.78 / 193.75	Alpha / Beta 12.2 / 94.5	N / A	ER-FY06-RCT-010	Sherry A. Daniell	see original		
NE ELECTRA	1694	12-05-07	12.5 / 22.7	28.8 / 1375	80 / 500						
NE ELECTRA	4984	01-16-08	15.6 / 24.2	14.1 / 1361	80 / 500			Paul Perez	see original		
N / A	N / A	N / A	N / A	N / A	N / A			N / A	N / A		
N / A	N / A	N / A	N / A	N / A	N / A			N / A	N / A		
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
	Alpha	Beta	Alpha	Beta	Alpha	Beta	Alpha	Beta			
N / A	Building 3220 Exterior on North Wall				N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
N / A	Building 3220 High Bay Exterior on East Wall				N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
N / A	Building 3220 High Bay Exterior on South Wall				N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
1	Building 3220 High Bay Exterior on North Wall @ Concrete Pad				< MDA	< MDA	83.2	38,100	N / A	N / A	N / A
2	Building 3220 High Bay Exterior on North Wall @ Concrete Pad				< MDA	< MDA	123	74,800	N / A	N / A	N / A
3	Building 3220 High Bay Exterior on North Wall @ Concrete Pad				< MDA	< MDA	< MDA	69,100	N / A	N / A	N / A
4	Building 3220 High Bay Exterior on North Wall @ Concrete Pad				< MDA	< MDA	< MDA	21,000	N / A	N / A	N / A
5	Building 3220 High Bay Exterior on North Wall @ Concrete Pad				< MDA	< MDA	< MDA	49,120	N / A	N / A	N / A
6	Building 3220 High Bay Exterior on North Wall @ Concrete Pad				< MDA	< MDA	< MDA	24,849	N / A	N / A	N / A
7	Building 3220 High Bay Exterior on North Wall @ Concrete Pad				< MDA	< MDA	< MDA	38,000	N / A	N / A	N / A
8	Building 3220 High Bay Exterior on North Wall @ Concrete Pad				< MDA	< MDA	< MDA	18,000	N / A	N / A	N / A
9	Tweezers & Smear Preparation Area				< MDA	< MDA	< MDA	< MDA	N / A	N / A	N / A
N / A	NOTE:				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	The area surveyed today was from zero foot to 7 foot above grade.				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	A direct probe survey only was done on the Exterior of North Wall and the High				N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	Bay exterior on East & South Walls. See page 2 of 2 for location of concrete pad.				N / A	N / A	N / A	N / A	N / A	N / A	N / A

Reviewed By (Print):

Signature:

see original

Date:

5/19/07

RADIOLOGICAL SURVEY REPORT - MAP

SURVEY # 05-SMS-A25-021

Page 1 of 5

Location: Area 25
Test Cell 'C'

Purpose:

Survey Roof tops
of building #3229 & 3220

Comments: Roof tops are made
of concrete and tar.

Date:

6-3-05

Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta
Tennelec	7842744	7-11-05	30.4 / 40.6	0.7 / 2.5	14 / 15
Electra	3908	3-7-06	14.3 / 24.3	8.4 / 2380	80 / 500

RWP #

W/A

Work Package #

ESH-113

RCT Name:

Michael Dragonovich

Signature:

see original

RCT Name:

Signature:

Signature

RCT Name:

Signature:

RCT Name:

Signature:

Description/Map/Drawing/Picture/Comments

Survey of the roof tops, refer
to survey # 05-SMS-A25-020 for
additional information of roof
top surveys.

COPY

LEGEND
O = Swipe

* / = Contact / 30cm γ = gamma β = beta n = neutron $x-x-x-x$ = Boundary Δ = LAW

Reviewed By (Print):

L K Galloway

Signature:

see original

Date:

6/7/05

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
35	Roof tops	<MDA	<MDA	<MDA	<MDA			
36				117				
37				103				
38				138				
39				103				
40				<MDA				
41				89.5				
42				159				
43				110				
44				89.5				
45			17.24					
46			<MDA					
47								
48								
49								
50								

Description/Map/Drawing/Picture/Comments

LEGEND

O = Swipe

* / — = Contact / 30cm

γ = gamma

β = beta n = neutron

x-x-x-x = Boundary Δ = LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-166

Page 1 of 7

Location: Area 25 Test Cell C (Outside Bldg) 3230 2/s		Purpose: Release survey of buildings for D&D project.		Comments: RO20 Bldg 0.1mR/hr. See Attached for survey results & map.		Date/Time: 5-12-07 0800	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	
Tennelec	77570-2	7-24-07	25.6 / 40.9	0 / 2	10.37 / 14.83	N/A	
Tennelec	7842720	9-05-07	26.8 / 41.5	0.4 / 3	14.27 / 16.60	Work Package # ERFY06-RCT-010	Signature: see original
Electra	1555	3-19-08	14.6 / 23.8	13 / 1449	80 / 500	RCT Name: Dominic Cotroneo	Signature: see original
Electra	4846	4-04-08	14.6 / 22.7	13.7 / 1863	80 / 500	RCT Name: Carl Newman	Signature: see original
RO20	6318	3-08-08	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr
		Alpha	Beta	Alpha	Beta		
1-40	North Side Ceiling	<MDA	<MDA	<MDA	<MDA	N/A	N/A
41-80	South Side Ceiling	<MDA	<MDA	<MDA	<MDA	N/A	N/A
81-83	Air Vent # 1	<MDA	<MDA	<MDA	<MDA	N/A	N/A
84-86	Air Vent # 2	<MDA	<MDA	<MDA	<MDA	N/A	N/A
87-89	Air Vent # 3	<MDA	<MDA	<MDA	<MDA	N/A	N/A
90-92	Air Vent # 4	<MDA	<MDA	<MDA	<MDA	N/A	N/A
93-95	Air Vent # 5	<MDA	<MDA	<MDA	<MDA	N/A	N/A
96-98	Air Vent # 6	<MDA	<MDA	<MDA	<MDA	N/A	N/A
99-107	O/S Vent Line Pipe	<MDA	<MDA	<MDA	<MDA	N/A	N/A
108-110	I/S Vent Line Pipe	<MDA	<MDA	<MDA	<MDA	N/A	N/A
111-120	Main Air Vent North Side Ceiling	<MDA	<MDA	<MDA	<MDA	N/A	N/A
121-160	North Wall	<MDA	<MDA	<MDA	<MDA	N/A	N/A
161-200	South Wall	<MDA	<MDA	<MDA	<MDA	N/A	N/A
201-220	West Wall	<MDA	<MDA	<MDA	<MDA	N/A	N/A
221-240	East Wall	<MDA	<MDA	<MDA	<MDA	N/A	N/A
241	Sample Prep. Area	<MDA	<MDA	<MDA	<MDA	N/A	N/A
Reviewed By (Print): <i>D. Smutla</i>		Signature: see original		Date: 5/29/07			

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-164

Page 1 of 6

Location: Area 25 Test Cell C (Inside BLDG 3230)		Purpose: Release Survey of BLDGS for D&D project.		Comments: RO20 Bldg 0.1mR/hr. See Attached for survey results & map.		Date/Time: 5-11-07 0800		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #		
Tennelec	70147	3-13-08	27.04 / 40.62	0.37 / 5.42	14.04 / 19.26	N/A	Work Package # ERFY06-RCT-010	
Electra	1694	12-5-07	12.5 / 22.7	20.8 / 1603	80 / 500		RCT Name: Paul Perez	
Electra	4846	4-4-08	14.6 / 23.7	9.6 / 1751	80 / 500		RCT Name: Sherry Daniell	
Electra	1099	2-12-08	10.7 / 23.1	13.5 / 1266	80 / 500		RCT Name: Dominic Cotroneo	
RO20	6318	3-8-08	N/A	N/A	N/A		RCT Name: Carl Newman	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1-19	Upper West Wall	See Attached	See Attached	<MDA	<MDA	N/A	N/A	N/A
20-39	Upper North Wall	See Attached	See Attached	<MDA	<MDA	N/A	N/A	N/A
40-59	Upper East Wall	See Attached	See Attached	<MDA	<MDA	N/A	N/A	N/A
60-79	Upper South Wall	See Attached	See Attached	<MDA	<MDA	N/A	N/A	N/A
80-120	North Side Ceiling	See Attached	See Attached	<MDA	<MDA	N/A	N/A	N/A
121-160	South Side Ceiling	See Attached	See Attached	<MDA	<MDA	N/A	N/A	N/A
161	Sample Prep. Area	See Attached	See Attached	<MDA	<MDA	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Reviewed By (Print): <i>Sumette</i>		Signature: see original				Date: 5/17/07		

FRM-0108A7/

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-172

Page 1 of 2

Location: Area 25 Building 3232		Purpose: Recount of swipe for Down posting Building 3232		Comments: Highest reading recorded. Area has been down posted to RMA. No direct reading was taken.		Date/Time: 5-14-07 1000		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #		
3030E	70147	3-13-08	27.04 / 40.62	0.74 / 4.92	15.71 / 18.67	N/A	Work Package # N/A	
N/A	N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: Carl Newman	
N/A	N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	
N/A	N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	
N/A	N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	
Signature: see original								
Signature: N/A								
Signature: N/A								
Signature: N/A								
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1	Recount of Swipe off Bldg 3232	<MDA	797.56	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Reviewed By (Print): <i>D. Genneth</i>		Signature: see original				Date: 5/17/07		

[illegible]

Description/Map/Drawing/Picture/Comments

CAU 116 Metal Shed – Interior 36 inch Diameter Pipe section

LEGEND
O = Swipe
* / — = Contact / 30cm
 γ = gamma
 β = beta
n = neutron
x-x-x-x = Boundary
 Δ = LAW

Description/Map/Drawing/Picture/Comments

Metal Shed interior - East Wall

300,000 dpm/100cm² beta

Swipes (11) - (50)

Metal Shed interior - West Wall

500,000 dpm/100cm² beta

Swipes (51) - (70)

LEGEND
O = Swipe

* / — = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 08-ER-A25-061

Page 1 of 5

Location: Area 25 Test Cell C CAU 116		Purpose: Metal Shed Characterization		Comments: Highest reading recorded. RO-20 bkgd 0.2 mrem/hr.		Date/Time: 02/27/08 0900-1600	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	
Tennelec	72306-2	6/25/08	27.73/40.54	0.72/2.47	15.32/15.19	08-0023-07	
Electra	4848	6/12/08	13.7/24.3	10/3900	80/500	Work Package # ERDY-08-RCT-003	
RO-20	124	5/03/08	N/A	N/A	N/A	RCT Name: Paul Perez	Signature: see original
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A
Survey Point	Description/Comments		Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Total mrem/hr
			Alpha	Beta	Alpha	Beta	
1-2	Metal Shed Exterior - 36 inch pipe inside surface		71	6591	<MDA	40,000	0.2
3-4	Metal Shed Exterior - 36 inch pipe Flange		<MDA	205	<MDA	12,000	0.2
5-6	Metal Shed Exterior - Muffler inside		<MDA	17	<MDA	2,000	0.2
7	Metal Shed Exterior - Muffler Flange		<MDA	1,088	<MDA	6,000	0.2
8-9	Metal Shed Exterior - Muffler outside		<MDA	298	<MDA	2,000	0.2
10	Swipe Prep Area		<MDA		<MDA		0.2
1-10	Metal Shed interior - South Wall		<MDA		<MDA		N/A
N/A	(Contact 27 mRad/hr Beta dose)		<MDA	30	<MDA	1,000,000	0.2
11-18	Metal Shed interior - North Wall		N/A	N/A	N/A	N/A	N/A
19-24	Metal Shed interior - Ceiling		<MDA		<MDA		0.2
25-26	Metal Shed interior - Gantry		<MDA	42	<MDA	1,000	0.2
27	Swipe Prep Area		<MDA		<MDA		0.2
N/A	N/A		N/A	N/A	N/A	N/A	N/A
N/A	N/A		N/A	N/A	N/A	N/A	N/A
N/A	N/A		N/A	N/A	N/A	N/A	N/A
N/A	N/A		N/A	N/A	N/A	N/A	N/A
Reviewed By (Print):			Signature:		Date:		

Karen Patton

/s/ K Patton

5 Nov 08

Description/Map/Drawing/Picture/Comments

Metal Shed Exterior - 36 inch pipe & muffler

LEGEND
 O = Swipe
 * / _ = Contact / 30cm
 γ = gamma
 β = beta
 n = neutron
 x-x-x-x = Boundary
 Δ = LAW

Description/Map/Drawing/Picture/Comments

Metal Shed interior - South Wall

Metal Shed interior - North Wall

LEGEND
O = Swipe

* / _ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

Comments: Swipes & directs taken at 10ft 10ft areas except for Roof edge. Highest reading recorded. RO-20 bkgd 0.2 mr/hr.

Date/Time: 02/28/08 0900-1600

[illegible]

Description/Map/Drawing/Picture/Comments

Metal Shed Exterior - North Wall & Platform

Swipes 1-18
Max Direct 1,200
Dpm/100cm2 beta

LEGEND
O = Swipe

* ___/___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # 08-ER-A25-066

Page # 3 of 5

Description/Map/Drawing/Picture/Comments

Metal Shed Exterior

LEGEND

O = Swipe
 * / = Contact / 30cm
 γ = gamma
 β = beta
 n = neutron
 x-x-x-x = Boundary
 Δ = LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-186

[illegible]

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-182

[illegible]

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-171

Page 1 of 1

Location:		Purpose:		Comments:		Date/Time:					
Area 25, Test Cell C, Building 3210 CAU-116		Verification for the absence of residual gases, fluids & pressure.		All swipes were field checked. RO-20 background was 0.1 mR/hr.		05-15-07 10:40					
Instrument:	Serial #:	Cal Due:	Eff in %:	BKG in dpm:	MDA in dpm:	RWP #					
			Alpha / Beta	Alpha / Beta	Alpha / Beta	N / A					
Ludlum 3030E	217626	11-01-07	36.9 / 32.0	0.27 / 230.95	10.3 / 101.8						
NE ELECTRA	1504	09-20-07	13.8 / 23.0	8.3 / 1620	80 / 500	Work Package # ENV-07-CAU116-0003					
RO-20	121	05-07-08	N / A	N / A	N / A	RCT Name: Sherry A. Daniell	Signature: see original				
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N / A	Signature: N / A				
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name: N / A	Signature: N / A				
Survey Point	Description/Comments			Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
				Alpha	Beta	Alpha	Beta				
1 - 10	Inside Building 3210	various gas & fluid lines			< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
11 - 15	Inside Building 3210 (1 st floor mezzanine @ East Wall)	various gas & fluid lines			< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
16	Inside Building 3210 (1 st floor mezzanine @ East Wall)	various gas & fluid lines			< MDA	< MDA	< MDA	3645	0.1	N / A	N / A
17	Inside Building 3210 (1 st floor mezzanine @ East Wall)	Pipe			< MDA	< MDA	81	1,458,000	0.1	1.6 mrad/hr Beta	N / A
18	Inside Building 3210 (1 st floor mezzanine @ East Wall)	various gas & fluid lines			< MDA	< MDA	< MDA	6629	0.1	N / A	N / A
N / A	2 - Pipe fitters Work Gloves & Work Boots				N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
19	Outside Building 3210 South Wall	Pipe Penetration			< MDA	< MDA	8003	4,673,000	2.2	23.2 mrad/hr Beta	N / A
20 - 31	Outside Building 3210 South Wall	various gas & fluid lines			< MDA	< MDA	< MDA	< MDA	0.2	N / A	N / A
32 - 40	Inside Building 3210 (1 st floor mezzanine)	various gas & fluid lines			< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
41	ITX Chemical Monitor Probe				< MDA	< MDA	< MDA	< MDA	N / A	N / A	N / A
N / A	2 - Pipe fitters Work Gloves & Work Boots				N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
42	Tweezers' & Smear Preparation Area				< MDA	< MDA	< MDA	< MDA	N / A	N / A	N / A
N / A	NOTE :							N / A	N / A	N / A	
N / A	The pipe was labeled with a Radioactive Material label. The pipe							N / A	N / A	N / A	
N / A	penetration was also labeled as Radioactive Material.							N / A	N / A	N / A	
N / A	HP-Doug Frenette was notified of the levels.							N / A	N / A	N / A	
Reviewed By (Print): see original				Signature:		Date: 5/17/07					

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 07-ER-A25-173

Page 1 of 1

Location: Area 25, Test Cell C, Building 3210 CAU-116		Purpose: Verification for the absence of residual gases, fluids & pressure.		Comments: All swipes were field checked. RO-20 background was 0.1 mR/hr.		Date/Time: 05-16-07 09:15		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	N / A	
Ludlum 3030E	217626	11-01-07	36.7 / 32.3	1.08 / 228.47	13.3 / 100.38	Work Package #	ENV-07-CAU116-0003	
NE ELECTRA	5292	07-18-07	15.2 / 24.0	13.2 / 2075	80 / 500	RCT Name:	Sherry A. Daniell	
RO-20	121	05-07-08	N / A	N / A	N / A	RCT Name:	Signature: 0 N / A	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name:	Signature: N / A	
N / A	N / A	N / A	N / A	N / A	N / A	RCT Name:	Signature: N / A	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma nrem/hr	Neutron nrem/hr	Total nrem/hr
		Alpha	Beta	Alpha	Beta			
1 - 5	Inside Building 3210	< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
6 - 15	Outside Building 3210 Roof	< MDA	< MDA	< MDA	2500 to 5000	0.2	N / A	N / A
N / A	2 - Pipe Fitters Work Gloves & Work Boots	N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
16 - 25	Outside Building 3210 Roof	< MDA	< MDA	< MDA	2200 to 40,000	0.2	N / A	N / A
26 - 33	Outside Building 3210 Mezzanine	< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
34 - 40	Outside Building 3210	< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
41 - 47	Outside Building 3210	< MDA	< MDA	< MDA	1268 to 4829	0.1	N / A	N / A
48	ITX Chemical Monitor Probe	< MDA	< MDA	< MDA	< MDA	N / A	N / A	N / A
N / A	2 - Pipe Fitters Work Gloves & Work Boots	N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
49	Tweezers & Smear Preparation Area	< MDA	< MDA	< MDA	< MDA	N / A	N / A	N / A
N / A	N / A	N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A	N / A
Reviewed By (Print) see original		Signature: see original		Date: 5/17/07		FRM-0108A2 (C)		

RADIOLOGICAL SURVEY REPORT - DATA

Location:	Purpose:	Comments:				Date/Time:				
Area 25 , Test Cell C, Building 3210 CAU-116	Verification for the absence of residual gases, fluids & pressure.	All swipes were field checked. RO-20 background was 0.1 mR/hr.				05-17-07 10:55				
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	Work Package # ENV-07-CAU116-0003			
Ludlum 2929	155576	09-26-07	35.4 / 30.8	0.0 / 266.24	7.6 / 111.3	N / A				
NE ELECTRA	4420	01-24-08	14.5 / 23.9	6.9 / 1749	80 / 500		RCT Name: Sherry A. Daniell Signature: see original			
RO-20	2099	04-10-08	N / A	N / A	N / A		RCT Name: N / A Signature: N / A			
N / A	N / A	N / A	N / A	N / A	N / A		RCT Name: N / A Signature: N / A			
N / A	N / A	N / A	N / A	N / A	N / A		RCT Name: N / A Signature: N / A			
Survey Point	Description/Comments			Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
1 - 6	Outside Building 3210			Alpha	Beta	Alpha	Beta	0.1	N / A	N / A
7 - 11	Inside Building 3210 (Under Grating)			< MDA	< MDA	< MDA	850 to 3590	0.1	N / A	N / A
N / A	2 - Pipe Fitters Work Gloves & Work Boots			N / A	N / A	< MDA	< MDA	N / A	N / A	N / A
12 - 17	Outside Building 3210			< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
18 - 26	Outside Building 3210			< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
N / A	2 - Pipe Fitters Work Gloves & Work Boots			N / A	N / A	< MDA	< MDA	0.1	N / A	N / A
27	ITX Chemical Monitor Probe			< MDA	< MDA	< MDA	< MDA	0.1	N / A	N / A
28	Tweezers & Smear Preparation Area			< MDA	< MDA	< MDA	< MDA	N / A	N / A	N / A
N / A	NOTE :			N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	A fixed contamination survey was done on the bottom			N / A	N / A	101	2580	N / A	N / A	N / A
N / A	of the 2 Dewers. This was requested by Mike Kruzic.			N / A	N / A	152	10,800	N / A	N / A	N / A
N / A	N / A			N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A			N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A			N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A			N / A	N / A	N / A	N / A	N / A	N / A	N / A
N / A	N / A			N / A	N / A	N / A	N / A	N / A	N / A	N / A
Reviewed By (Print):				Signature:		Date:		5/29/07		
see original				see original						

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 05-ER-A25-1000

Page 7 of 12

Location: Test cell C Bldg. 3210

Purpose:

Routine Annual Survey

Comments: Highest Readings Denoted / Dose Rts are General H
See Attached Map for Survey Locations

Date/Time: 9-22-05

Instrument:	Serial #:	Cal Due:	Eff. in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	Signature:
Electra	1504	8-30-06	12.1 / 23.4	9.9 / 25.06	80 / 500	N/A	see original
Electra	4847	4-28-06	13.2 / 23.8	28.4 / 118.59	80 / 1500	N/A	see original
Boron w/cm	853	12-27-05	N/A	10.0	N/A	N/A	see original
Tennekeel	7842737	8-30-06	27.8 / 41.2	0.0 / 1.30	9.8 / 16	N/A	see original
NA							
Survey Point	Description/Comments	Removable dpm/100cm ² Alpha / Beta	Fixed + Removable dpm/100cm ² Alpha / Beta	Gamma mrem/hr	Neutron mrem/hr	Total mrem	Signature:
1-16	Ground Floor	<MDA	24	0.01	N/A	0.0	N/A
17-26	Basement Floor	<MDA	12	0.01		0.0	
27	Reactor Pad	<MDA	196	0.07		0.0	
28	Reactor Pad	<MDA	145	0.14		0.14	
29	Reactor Pad	<MDA	104	0.05		0.05	
30	Reactor Pad	<MDA	63	0.07		0.07	
31	Reactor Pad	<MDA	42	0.07		0.07	
32	Reactor Pad	<MDA	24	0.03		0.03	
33	Reactor Pad	<MDA	108	0.03		0.03	
34	Reactor Pad	<MDA	33	0.02		0.02	
35-38	Contamination Area boundary Near Reactor Pad	<MDA	12	0.01		0.01	
39-45	Penthouse / Roof	<MDA	16	0.01		0.01	
NA					N/A	0.01	

Reviewed By (Print): R. W. Watson Signature: /s/ R Watson

Reviewed By (Print).

King Watson

Signature: /s/ R Watson

Date: _____

9-22-02

Retention Code: ADM 131/34

BN 010813

Description/Map/Drawing/Picture/Comments

→ N

Ground Floor

Penthouse / Roof

LEGEND
O = Swipe

* — / — = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

LEGEND
O = Swipe

* / ____ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

BN-0108C (03)

RADIOLOGICAL SURVEY REPORT - FULL MAP

Survey # DS-ER-A25-1000 Page # 6 of 6

Description/Map/Drawing/Picture/Comments

LEGEND
O = Swipe

* / = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

RADIOLOGICAL SURVEY
REPORT - DATA

COPY

SURVEY # 06-ER-A25-044

Page 1 of 5

Location: Area 25, Test Cell "C"		Purpose: Characterization Survey of the LP-Gas Vaporizer pad area (SW Corner of Site)				Comments: Bicon Background .01mR/hr Entire Area posted as a Controlled Area, Radioactive Material				Date/Time: 04/06/06 0944	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A		Signature: see original			
Electra	1099	03/13/07	12.1 / 23.6	12.4 / 2230	80 / 500			Signature: see original			
Bicon MicroR	646	03/08/07	N/A	N/A	N/A			Signature: N/A			
Tennelec	72306-2	12/21/06	27.95/40.95	0.36/2.20	13.58/14.60			Signature: N/A			
N/A	N/A	N/A	N/A	N/A	N/A			Signature: N/A			
N/A	N/A	N/A	N/A	N/A	N/A			Signature: N/A			

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr	
		Alpha	Beta	Alpha	Beta				
1	Top of Concrete Slab (3' X 6' X 10")	<MDA	<MDA	160	<MDA	0.01	N/A	0.01	
2	Top of Concrete Slab (3' X 1')	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01	
3	Top of Concrete Slab (3' X 1')	<MDA	<MDA	84.1	<MDA	0.01	N/A	0.01	
4	Top of Concrete Slab (3' X 6' X 18")	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01	
5	Top of Concrete Slab (3' X 6' X 18")	<MDA	<MDA	132	<MDA	0.01	N/A	0.01	
6	24" X 24" Terra Cotta Drain	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01	
7	3" pipe, 6" high	<MDA	<MDA	<MDA	782	0.01	N/A	0.01	
8	2" pipe ground level	<MDA	<MDA	<MDA	563	0.01	N/A	0.01	
9	2" pipe, 12" high	<MDA	<MDA	<MDA	715	0.01	N/A	0.01	
10	Top of Concrete Slab (3' X 6' X 10")	<MDA	<MDA	<MDA	1137	0.01	N/A	0.01	
11	Pipe hanger and pad	<MDA	<MDA	146	<MDA	0.01	N/A	0.01	
12	Fill pipe with cap	<MDA	<MDA	105	<MDA	0.01	N/A	0.01	
13	Pump and Motor Pad	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01	
14	Pipes between pump and vaporizer	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01	
15	LP-Gas Vaporizer	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01	
16	Vaporizer pad	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01	
Reviewed By (Print):		Signature: WJBair		Date: 4/11/06		Retention Code: ADM 1.21.3.d		BN-0108A2 (05/04)	

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-044

Page # 2 of 5

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
17	Vaporizer discharge pipe	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
18	Propane Pump switch box	<MDA	<MDA	215	<MDA	0.01	N/A	0.01
19	55 gallon drum lid	<MDA	<MDA	<MDA	660	0.01	N/A	0.01
20	2" pipe, 5' high	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
21	Stomp and Tromp outside posts	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
22	Stomp and Tromp outside posts	<MDA	<MDA	<MDA	1888	0.01	N/A	0.01
23	Stomp and Tromp outside posts	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
24	Stomp and Tromp outside posts	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
25	Stomp and Tromp inside posts @ (3' X 6' X 18") slab	<MDA	<MDA	<MDA	2215	0.01	N/A	0.01
26	Stomp and Tromp inside posts @ (3' X 6' X 18") slab	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
27	Stomp and Tromp inside posts @ (3' X 6' X 18") slab	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
28	Stomp and Tromp inside posts @ (3' X 6' X 18") slab	<MDA	<MDA	<MDA	1905	0.01	N/A	0.01
29	Stomp and Tromp inside posts @ 24" X 24" Terra Cotta Drain	<MDA	<MDA	<MDA	2111	0.01	N/A	0.01
30	Stomp and Tromp inside posts @ Vaporizer pad	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
31	Stomp and Tromp inside posts @ Pump and Motor Pad	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
32	Stomp and Tromp inside posts @ Pipe Hanger Pad	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
33	Stomp and Tromp inside posts @ (3' X 6' X 10") slab	<MDA	<MDA	<MDA	1757	0.01	N/A	0.01
34	Stomp and Tromp inside posts @ (3' X 6' X 10") slab	<MDA	<MDA	<MDA	2010	0.01	N/A	0.01
35	Stomp and Tromp inside posts @ (3' X 6' X 10") slab	<MDA	<MDA	<MDA	1738	0.01	N/A	0.01
36	Stomp and Tromp inside posts @ (3' X 6' X 10") slab	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
37	Stomp and Tromp inside posts SW side	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
38	Stomp and Tromp inside posts SE side	<MDA	<MDA	<MDA	2086	0.01	N/A	0.01
39	Stomp and Tromp inside posts NW side	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01
40	Stomp and Tromp inside posts NE side	<MDA	<MDA	N/A	N/A	0.01	N/A	0.01

Description/Map/Drawing/Picture/Comments

map represents LP-GNs
vaporizer pad area.

LEGEND

O = Swipe * / _ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 05-SMS-A25-027

[illegible]

Signature: /s/ R Watson

Retention Code: ~~ADM-1-2~~ ✓ 12.d

BN-0108A2 (05.

Location: Area 25, Test Cell "C", Photo Bunker		Purpose: Excavation and Demo of Photo Bunker		Comments: Walkover of bunker berms and debris pile <MDA using Electra 2203 with background taken on soil.		Date/Time: 06/24/05 0830	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A	
Electra	2125	06/14/06	13.9/24.3	2.9/1901	80/500	Work Package # N/A	Signature: see original
Electra	2203	03/21/06	14.7/23.7	40.8/4334	80/500	RCT Name: Alan Daniell	Signature: N/A
2929	157344	09/10/05	36.9/46.9	0.1/71.9	10.3/57.7	RCT Name: N/A	Signature: N/A
RSO 50E	463	04/28/06	N/A	<0.1mR/hr	N/A	RCT Name: N/A	Signature: N/A
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A
Survey Point	Description/Comments			Removable dpm/100cm ² Alpha Beta		Fixed + Removable dpm/100cm ² Alpha Beta	
1	Loader Tire Left Front			<MDA <MDA		<MDA <MDA	
2	Loader Tire Left Rear			<MDA <MDA		<MDA <MDA	
3	Loader Tire Right Rear			<MDA <MDA		<MDA <MDA	
4	Loader Tire Right Front			<MDA <MDA		<MDA <MDA	
5	Loader Bucket			<MDA <MDA		<MDA <MDA	
6	Loader Bucket			<MDA <MDA		<MDA <MDA	
7	Dozier Left Track			<MDA <MDA		<MDA <MDA	
8	Dozier Right Track			<MDA <MDA		<MDA <MDA	
9	Dozier Blade			<MDA <MDA		<MDA <MDA	
10	Dozier Blade			<MDA <MDA		<MDA <MDA	
11	Roof Debris			<MDA <MDA		<MDA <MDA	
12	Roof Debris			<MDA <MDA		<MDA <MDA	
13	Roof Debris			<MDA <MDA		<MDA <MDA	
14	Lead Sheet (2)			<MDA <MDA		<MDA <MDA	
15	Lead Sheet (2)			<MDA <MDA		<MDA <MDA	
16	Lead Brick			<MDA <MDA		<MDA <MDA	
Reviewed By (Print): <i>Roy Watson</i>				Signature: /s/ R Watson		Date: 6-25-05	

Location: A25, Test Cell "C", Photo Bunker		Purpose: Survey of concrete bunker before and after demolition operations		Comments: Direct Probe survey of concrete bunker using Electra 2092 with background taken on concrete. All readings were <MDA. A second survey was performed on debris and equipment at end of day. All readings were <MDA.		Date/Time: 06/25/05 0830		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A		
Electra	2092	06/06/06	14.4/23.1	25.0/4250	80/500	Work Package # N/A		
Electra	1124	09/15/05	14.1/23.3	32.6/1611	80/500	RCT Name: Alan Daniell		
2929	157344	09/10/05	37.3/45.5	0.1/69.6	7.3/62	RCT Name: N/A		
RSO 50E	592	05/18/06	N/A	<0.1 mR/hr	N/A	RCT Name: N/A		
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A		
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1	Hoe Ram	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
2	Hoe Ram Tracks Left	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
3	Hoe Ram Tracks Right	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
4	Concrete Sheer	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
5	Concrete Sheer Tracks Left	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
6	Concrete Sheer Tracks Right	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
7	Dozier Tracks Left	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
8	Dozier Tracks Right	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
9	Blade	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
10	Debris Pile (Concrete)	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
11	Debris Pile (Concrete)	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
12	Debris Pile (Concrete)	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Reviewed By (Print):

Signature:

see original

Date:

6-25-05

Retention Code: ADM 1.21.3.4

BN-0108A2 (05/01)

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 05-SMS-A25-032

Page 1 of 1

Location: Area 25, Test Cell "C", Photo Bunker		Purpose: Demo of Photo Bunker		Comments: Direct Probe Survey of Debris Pile and Bunker was <MDA using 2092 with a soil background.		Date/Time: 06/27/05 1300	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A	
Electra	2125	06/14/06	13.9/24.3	14/1728	80/500	Work Package # N/A	
Electra	2092	06/06/06	14.4/23.1	18.1/4203	80/500	RCT Name: Alan Daniell	Signature: see original
3030	217609	11/24/05	38.0/49.8	0/36.6	9.9/55.3	RCT Name: N/A	Signature: N/A
RSO 50E	599	12/29/05	N/A	<0.1mR/hr	N/A	RCT Name: N/A	Signature: N/A
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1	Dozier Track Left	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
2	Dozier Track Right	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
3	Dozier Blade	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
4	Sheer	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
5	Sheer Tracks Left	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
6	Sheer Tracks Right	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
7	Bunker Left	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
8	Bunker Right	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
9	Bunker End	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
10	Debris Pile	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
11	Debris Pile	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
12	Debris Pile	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Reviewed By (Print):	Signature: <i>Reg Watson</i>	see original	Date: 6-28-05
----------------------	------------------------------	--------------	---------------

RADIOLOGICAL SURVEY
REPORT - DATA

SURVEY # 06-ER-A25-291

Page 1 of 7

Location: Area 25 Test Cell C (Bldg: 3210)		Purpose: Survey I/S Bldg: 3210 for demo.		Comments: Posted as a Controlled Area. M-3 BKDG: 0.02 mR/hr. A-Pad survey points 1-4. B-Wall survey points 5-76. C-Wall survey points 77-106. A-Pad Grid # 1 debris direct reading 5495 dpm Beta & <MDA dpm Alpha. See attached Tennelec sheets for removable contamination survey results.		Date/Time: 7/21/06 0800		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #		
Tennelec	7842720	3-30-07	26.69 / 41.19	0.37 / 2.67	14.23 / 15.36	N/A		
Tennelec	77570-2	12-27-06	26.66 / 41.16	0.00 / 2.19	10.15 / 14.53	N/A		
Electra	1197	1-19-07	15.5 / 23.9	20.7 / 1879	80 / 500	N/A	Signature: see original	
Electra	4385	3-13-07	14.6 / 25.4	35.7 / 2333	80 / 500	N/A	Signature: see original	
Model - 3	203907	5-8-07	N/A	N/A	N/A	N/A	Signature: see original	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
1-2	Grid # 1	Alpha	Beta	Alpha	Beta			
3-4	Grid # 2	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
5-6	Grid # 20	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
7-8	Grid # 21	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
9-10	Grid # 22	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
11-12	Grid # 23	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
13-14	Grid # 24	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
15-16	Grid # 25	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
17-18	Grid # 26 /	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
19-20	Grid # 27	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
21-22	Grid # 28	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
23-24	Grid # 28a	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
25-26	Grid # 29	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
27-28	Grid # 29a	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
29-30	Grid # 30	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
31-32	Grid # 31	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
Reviewed By (Print): WJ Bair		Signature: /s/ W Bair		Date: 7/24/06

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-SMS-A25-291

Page 2 of 7

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma nrem/hr	Neutron nrem/hr	Total nrem/hr
		Alpha	Beta	Alpha	Beta			
33-34	Grid # 32	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
35-36	Grid # 33	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
37-38	Grid # 34	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
39-40	Grid # 35	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
41-42	Grid # 36	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
43-44	Grid # 37	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
45-46	Grid # 38	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
47-48	Grid # 38a	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
49-50	Grid # 39	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
51-52	Grid # 39a	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
53-54	Grid # 40	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
55-56	Grid # 41	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
57-58	Grid # 42	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
59-60	Grid # 43	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
61-62	Grid # 44	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
63-64	Grid # 45	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
65-66	Grid # 46	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
67-68	Grid # 47	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
69-70	Grid # 48	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
71-72	Grid # 48a	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
73-74	Grid # 49	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
75-76	Grid # 49a	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
77-78	Grid # 11	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
79-80	Grid # 12	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A

N/A

Description/Map/Drawing/Picture/Comments

BLDG: 3210

B - WALL

49a	49	48a	48	47	46	45	44	43	42	41	40
39a	39	38a	38	37	36	35	34	33	32	31	30
29a	29	28a	28	27	26	25	24	23	22	21	20

C - WALL

25	24	23	22	21
20	19	18	17	16
15	14	13	12	11

A - PAD

1	2
---	---

LEGEND

O = Swipe
 * / — = Contact / 30cm
 γ = gamma
 β = beta
 n = neutron
 x-x-x-x = Boundary
 Δ = LAW

COPY

RADIOLOGICAL SURVEY
REPORT - DATA

SURVEY # 06-ER-A25-266

Page 1 of 16

Location: Area 25 Test Cell C (1/S Building 3210 Pump Room walls and floor)		Purpose: Determine location of elevated readings of the walls and floor for demo.			Comments: Gamma Bkgd <0.1mR/hr. See Attached for survey results & map. Additional cover sheet lists more instruments used and additional RCT names. Grid G = Floor. Grids are 5ft x 5 ft. <i>7/14/06</i> #70147 prep Area 25 pg 11a A-61 & MDA		Date/Time: 07/14/06 0800			
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #				
Tennelec	7842720	3-30-07	26.7 / 41.8	0.4 / 2.0	14.3 / 14.0	N/A				
Tennelec	77570-2	12-27-06	26.1 / 41.5	0.4 / 2.0	14.3 / 15.0	Work Package # N/A				
Tennelec	70147	10/11/06	27.8 / 36.9	0.0 / 3.0	9.9 / 16.0	RCT Name: AI Kjos	Signature: <i>[initials]</i> see original			
Electra	1667	6/20/07	14.5 / 24.4	13.9 / 2293	80 / 500	RCT Name: Pam Salvato	Signature: <i>[initials]</i> see original			
Electra	1652	8/30/06	13.2 / 23.6	7.6 / 1803	80 / 500	RCT Name: Kirsi Dragoslivich	Signature: <i>[initials]</i> see original			
						RCT Name: Shirley Kennedy	Signature: <i>[initials]</i> see original			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²	Gamma mrem/hr	Beta mRad/hr	Total mrem/hr
1-2	Grid # 1A				Alpha	Beta	Alpha	Beta		
3-4	Grid # 2A				See attached	See attached	<MDA	<MDA	N/A	N/A
5-6	Grid # 3A				See attached	See attached	<MDA	<MDA	N/A	N/A
7-8	Grid # 4A				See attached	See attached	<MDA	<MDA	N/A	N/A
9-10	Grid # 1B				See attached	See attached	<MDA	<MDA	N/A	N/A
11-12	Grid # 2B				See attached	See attached	<MDA	<MDA	N/A	N/A
13-14	Grid # 3B				See attached	See attached	<MDA	<MDA	N/A	N/A
15-16	Grid # 4B				See attached	See attached	<MDA	<MDA	N/A	N/A
17-18	Grid # 5B				See attached	See attached	<MDA	<MDA	N/A	N/A
19-20	Grid # 6B				See attached	See attached	<MDA	<MDA	N/A	N/A
21-22	Grid # 7B				See attached	See attached	<MDA	<MDA	N/A	N/A
23-24	Grid # 8B				See attached	See attached	<MDA	<MDA	N/A	N/A
25-26	Grid # 9B				See attached	See attached	<MDA	<MDA	N/A	N/A
27-28	Grid # 10B				See attached	See attached	<MDA	<MDA	N/A	N/A
29-30	Grid # 11B				See attached	See attached	<MDA	<MDA	N/A	N/A
31-32	Grid # 12B				See attached	See attached	<MDA	<MDA	N/A	N/A
Reviewed By (Print): <i>WS Bair</i>					Signature: <i>[initials]</i> /s/ W Bair		Date: <i>7/17/06</i>			

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 06-ER-A25-266

Page 2 of 16

Location: Area 25 Test Cell C (1/S Building 3210 Pump Room walls and floor)		Purpose: Determine location of elevated readings of the walls and floor for demo.		Comments: RO-20 Gamma background = < 0.1mR/hr. See Attached for survey results & map. This sheet lists additional instruments used and RCT.		Date/Time: 07/14/06 0800	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	
Electra	3984	10/18/06	14.5 / 24.4	11.4 / 2003	80 / 500	N/A	
Electra	4846	3/22/07	14.7 / 23.5	8.0 / 1949	80 / 500	N/A	
RO-20	4131	5/3/07	N/A	N/A	N/A	N/A	RCT Name: Sherry Daniell
N/A	N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: Rica Salcedo
N/A	N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A
							RCT Name: N/A
Survey Point	Description/Comments			Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²	
				Alpha	Beta	Alpha	Beta
33-34	Grid # 13B	See attached	See attached	<MDA	<MDA	<MDA	<MDA
35-36	Grid # 14B	See attached	See attached	<MDA	<MDA	<MDA	<MDA
37-38	Grid # 15B	See attached	See attached	<MDA	<MDA	<MDA	<MDA
39-40	Grid # 16B	See attached	See attached	<MDA	<MDA	<MDA	<MDA
41-42	Grid # 17B	See attached	See attached	<MDA	<MDA	<MDA	<MDA
43-44	Grid # 18B	See attached	See attached	<MDA	<MDA	<MDA	<MDA
45-46	Grid # 1C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
47-48	Grid # 2C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
49-50	Grid # 3C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
51-52	Grid # 4C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
53-54	Grid # 5C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
55-56	Grid # 6C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
57-58	Grid # 7C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
59-60	Grid # 8C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
61-62	Grid # 9C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
63-64	Grid # 10C	See attached	See attached	<MDA	<MDA	<MDA	<MDA
Reviewed By (Print):		Signature:		Date:			

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-266

Page 3 of 16

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma nrem/hr	Beta mRad/hr	Total nrem
		Alpha	Beta	Alpha	Beta			
65-66	Grid # 1D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
67-68	Grid #2D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
69-70	Grid # 3D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
71-72	Grid # 4D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
73-74	Grid # 5D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
75-76	Grid # 6D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
77-78	Grid # 7D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
79-80	Grid # 8D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
81-82	Grid # 9D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
83-84	Grid # 10D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
85-86	Grid # 11D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
87-88	Grid # 12D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
89-90	Grid # 13D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
91-92	Grid # 14D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
93-94	Grid # 15D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
95-96	Grid # 16D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
97-98	Grid # 17D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
99-100	Grid # 18D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
101-102	Grid # 19D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
103-104	Grid # 20D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
105-106	Grid # 21D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
107-108	Grid # 22D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
109-110	Grid # 23D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
111-112	Grid # 24D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
113-114	Grid # 25D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
115-116	Grid # 26D	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-266

Page 4 of 16

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma nrem/hr	Neutron nrem/hr	Total nrem
		Alpha	Beta	Alpha	Beta			
117-118	Grid # 1E	See attached	See attached	<MDA	1889	N/A	N/A	N/A
119-120	Grid # 2E	See attached	See attached	<MDA	1011	N/A	N/A	N/A
121-122	Grid # 3E	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
123-124	Grid # 4E	See attached	See attached	<MDA	2830	N/A	N/A	N/A
125-126	Grid # 5E	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
127-128	Grid # 6E	See attached	See attached	<MDA	1221	N/A	N/A	N/A
129-130	Grid # 1F	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
131-132	Grid # 2F	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
133-134	Grid # 1G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
135-136	Grid # 2G	See attached	See attached	<MDA	650	N/A	N/A	N/A
137-138	Grid # 3G	See attached	See attached	<MDA	887	N/A	N/A	N/A
139-140	Grid # 4G	See attached	See attached	<MDA	840	N/A	N/A	N/A
141-142	Grid # 5G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
143-144	Grid # 6G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
145-146	Grid # 7G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
147-148	Grid # 8G	See attached	See attached	<MDA	895	N/A	N/A	N/A
149-150	Grid # 9G	See attached	See attached	<MDA	648	N/A	N/A	N/A
151-152	Grid # 10G	See attached	See attached	<MDA	601	N/A	N/A	N/A
153-154	Grid # 11G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
155-156	Grid # 12G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
157-158	Grid # 13G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
159-160	Grid # 14G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
161-162	Grid # 15G	See attached	See attached	<MDA	1244	N/A	N/A	N/A
163-164	Grid # 16G	See attached	See attached	<MDA	3367	N/A	N/A	N/A
		See attached	See attached	<MDA	3389	N/A	N/A	N/A

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-266

Page 5 of 16

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem
		Alpha	Beta	Alpha	Beta			
165-166	Grid # 17G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
167-168	Grid # 18G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
169-170	Grid # 19G	See attached	See attached	<MDA	3900	N/A	N/A	N/A
171-172	Grid # 20G	See attached	See attached	<MDA	5000	N/A	N/A	N/A
173-174	Grid # 21G	See attached	See attached	<MDA	11,400	N/A	N/A	N/A
175-176	Grid # 22G	See attached	See attached	<MDA	8500	N/A	N/A	N/A
177-178	Grid # 23G	See attached	See attached	<MDA	955	N/A	N/A	N/A
179-180	Grid # 24G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
181-182	Grid # 25G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
183-184	Grid # 26G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
185-186	Grid # 27G	See attached	See attached	<MDA	10700	N/A	N/A	N/A
187-188	Grid # 28G	See attached	See attached	<MDA	9500	N/A	N/A	N/A
189-190	Grid # 29G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
191-192	Grid # 30G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
193-194	Grid # 31G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
195-196	Grid # 32G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
197-198	Grid # 33G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
199-200	Grid # 34G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
201-202	Grid # 35G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
203-204	Grid # 36G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
205-206	Grid # 37G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
207-208	Grid # 38G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
209-210	Grid # 39G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
211-212	Grid # 40G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
213-214	Grid # 41G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-266

Page 6 of 16

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem
		Alpha	Beta	Alpha	Beta			
215-216	Grid # 42G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
217-218	Grid # 43G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
219-220	Grid # 44G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
221-222	Grid # 45G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
223-224	Grid # 46G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
225-226	Grid # 47G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
227-228	Grid # 48G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
229-230	Grid # 49G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
231-232	Grid # 50G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
233-234	Grid # 51G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
235-236	Grid # 52G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
237-238	Grid # 53G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
239-240	Grid # 54G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
241-242	Grid # 55G	See attached	See attached	<MDA	3800	N/A	N/A	N/A
243-244	Grid # 56G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
245-246	Grid # 57G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
247-248	Grid # 58G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
249-250	Grid # 59G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
251-252	Grid # 60G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
253-254	Grid # 61G	See attached	See attached	<MDA	1710	N/A	N/A	N/A
255-256	Grid # 62G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
257-258	Grid # 63G	See attached	See attached	<MDA	1811	N/A	N/A	N/A
259-260	Grid # 64G	See attached	See attached	<MDA	<MDA	N/A	N/A	N/A
261-262	Grid # 65G	See attached	See attached	<MDA	12,300	N/A	N/A	N/A

[illegible]

Description/Map/Drawing/Picture/Comments

FLOOR MAP

LEGEND

O = Swipe

* / _ = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ = LAW

Description/Map/Drawing/Picture/Comments

WALL "A"

4	3
2	1A

WALL "B"

18	17	16	15	14	13	12	11	10
9	8	7	6	5	4	3	2	1B

WALL "C"

10	9	8	7	6
5	4	3	2	1C

WALL "E"

6	5	4
3	2	1E

WALL "F"

2
1F

WALL "D"

26	25	34	23	22	21	20	19	18	17	16	15	14
13	12	11	10	9	8	7	6	5	4	3	2	1D

LEGEND

O = Swipe

* / = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x-x = Boundary

Δ = LAW

RADIOLOGICAL SURVEY
REPORT - DATA

SURVEY # 06-ER-AAS-269

Page 1 of 6

COPY

Location:		Purpose:		Comments:		Date/Time:		
Instrument:	Serial #:	Cal Due:	Eff in %:	BKG in dpm:	MDA in dpm:	RWP #		
Area 25		Bldg. 3210		Survey for Demo		All areas were not accessible for surveying.		
Tennelec		77570-2		12-27-06		07-15-06 0740		
NE Electric		3575		05-08-07		07-15-06 0740		
NE Electric		4845		05-03-07		07-15-06 0740		
R0-20		5104		06-21-07		07-15-06 0740		
Tennelec		7842720		03-30-07		07-15-06 0740		
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1	Wall A Field 1A	See Attached	See Attached	See Attached	See Attached	0.1	NA	NA
2	Wall A Field 2A					0.1	NA	NA
3	Wall A Field 3A					0.1	NA	NA
4	Wall B Field 1B Electrical Panel Box L-119 CI-EATS					0.1	NA	NA
5	Wall B Field 4B Electrical Box					0.1	NA	NA
6	Wall B Field 5B Electrical Box & Conduit					0.1	NA	NA
7	Wall B Field 6B Component Metal plate attached to component H7458					0.1	NA	NA
8	Wall B Field 7B Component H7458					0.1	NA	NA
9	Wall A Field 7B Piping & H7458 & H7457					0.1	NA	NA
10	Wall B Field 8B Piping					0.1	NA	NA
11	Wall C Field 4C Piping & Electrical Box CI-E104					0.1	NA	NA
12	Wall C Field 5C Ladder					0.1	NA	NA
13	Wall D Field 1D Stairs					0.1	NA	NA
14	Wall D Field 4D Electrical Box CI-B052					0.1	NA	NA
15	Wall D Field 11D Relay Box CI-E263					0.1	NA	NA
16	Wall D Field 12D Component Lines					0.1	NA	NA

Reviewed By (Print): /s/ W Bair

Signature:

WJ Bair

Date:

7/17/06

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-267 Page # 2 of 6

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
17	Wall 0 Grid 13D Component Lines	see attached		see attached		0.1	NA	NA
18	Wall 0 15D Piping	see attached		see attached		0.1	NA	NA
19	Wall 0 16D Combustible Gas Alarm	see attached		see attached		0.1	NA	NA
20	Wall 0 19D Electrical Box	see attached		see attached		0.1	NA	NA
21	Wall 0 21D Cylinder	see attached		see attached		0.1	NA	NA
22	Wall 0 23D Speaker	see attached		see attached		0.1	NA	NA
23	Wall 0 26D Conduit	see attached		see attached		0.1	NA	NA
24	Wall E Grid 1E Conduit	see attached		see attached		0.1	NA	NA
25	Wall E 4E Combustible Gas Alarm	see attached		see attached		0.1	NA	NA
26	Wall E 5E Combustible Gas Alarm	see attached		see attached		0.1	NA	NA
27	Wall F Grid 1F Sample Component TE-6007	see attached		see attached		0.1	NA	NA
28	Floor A Grid 1A Ladder	see attached		see attached		0.1	NA	NA
29	Floor A 1A Piping	see attached		see attached		0.1	NA	NA
30	Floor A 4A Piping	see attached		see attached		0.1	NA	NA
31	Floor A 5A Piping	see attached		see attached		0.1	NA	NA
32	Floor A 13A Piping	see attached		see attached		0.1	NA	NA
33	Floor A 18A Piping	see attached		see attached		0.1	NA	NA
34	Floor A 19A Metal Utility Sink	see attached		see attached		0.1	NA	NA
35	Floor A 23A Piping	see attached		see attached		0.1	NA	NA
36	Floor A 28A Piping	see attached		see attached		0.1	NA	NA
37	Floor A 43A Piping	see attached		see attached		0.1	NA	NA
38	Floor A 44A Associated Piping TS1 i TS2	see attached		see attached		0.1	NA	NA
39	Floor A 45A Associated Piping TS3 i TS4	see attached		see attached		0.1	NA	NA
40	Floor A 46A Control Box CI-R202	see attached		see attached		0.1	NA	NA

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-269

Page # 3 of 6

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma nrem/hr	Neutron nrem/hr	Total nrem/hr
		Alpha	Beta	Alpha	Beta			
41	Floor G VAND 465 I/S Control Box	See Attached 5/8 Attached		2.000	2.000	0.1	NA	NA
42	Floor G 465 O/S Control Box							
43	Floor G 485 Conduit							
44	Floor G 495 Piping							
45	Floor G 515 Piping							
46	Floor G 525 Piping							
47	Floor G 585 Conduit							
48	Floor G 595 Electrical Box C1-E090							
49	Floor G 595 Piping							
50	Floor G 595 Piping							
51	Floor G 605 Component							
52	Floor G 605 Piping							
53	Floor G 605 Penetration & Piping							
54	Floor G 605 Piping							
55	Floor G 605 Piping							
56	Floor G 605 Control Panel							
57	Floor G 605 Check Valve							
58	Floor G 605 Piping							
59	Floor G 605 Component							
60	Floor G 605 Component							
61	Floor G 615 Piping							
62	Floor G 615 Panel A							
63	Floor G 615 Piping							
64	Floor G 615 Piping							

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-267 Page # 4 of 6

Survey Point	Description/Comments	Removable dpm/100cm ²		Beta	Fixed + Removable dpm/100cm ²		Gamma nrem/hr	Neutron nrem/hr	Total nrem/hr
		Alpha	Beta		Alpha	Beta			
65	Floor F Grid 62F Electrical Box Piping (Loose Debris)	sealed	sealed		<MOA	13,400	0.3	NA	NA
66	Floor F 62F Piping					<MOA	0.1		
67	Floor F 63F Piping						0.1		
68	Floor F 63F Ladder						0.1		
69	Floor F 63F Conduit						0.1		
70	Floor F 63F Piping						0.1		
71	Floor F 63F Piping						0.1		
72	Floor F 63G Piping						0.1		
73	Floor F 64G Piping						0.1		
74	Floor F 64G Ladder						0.1		
75	Floor F 65F Piping						0.1		
76	Floor F 65G Piping						0.1		
77	Floor F 66G Panel A						0.1		
78	Floor F 66G Panel B						0.1		
79	Floor F 67F Piping						0.1		
80	Floor F 67F Conduit						0.1		
81	Floor F 68F Piping						0.1		
82	Floor F 68F Piping						0.1		
83	Smear Preparation Area	<MOA	<MOA	<MOA	<MOA	<MOA	N/A		
84	Smear Preparation Area	<MOA	<MOA	<MOA	<MOA	<MOA	N/A		
A	Note: SEE SURVEY 06-ER-A25-266 for A copy of grid locations and A copy of the map.	NA	NA	NA	NA	NA			

RADIOLOGICAL SURVEY
REPORT - DATA

SURVEY # 06-ER-A25-394

Page 1 of 10

COPY

Location: A25 Test Cell C Building 3210 Basement		Purpose: Facility Characterization		Comments: Background 0.01 mR/hr Highest data reported for each grid See attached pages for survey results and map Area Posted: Controlled Area, Radioactive Materials Area Grid Areas are 5'X 5'		Date/Time: 8-12-06/0930		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm: Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A		
Tennelec	7842720	3-30-07	27.3/41.1	0/3	10.2/17	Work Package # N/A		
Tennelec	77570-2	7-24-07	25.2/41.0	0/2	10.37/13.48	RCT Name: T. Hartwell	Signature: see original	
Electra	3984	10-18-06	14.5/24.4	6.9/1500	80/500	RCT Name: R. Parke	Signature: see original	
Electra	2114	7-20-07	14.3/22.9	8.4/1509	80/500	RCT Name: A. Allshouse	Signature: see original	
Bicron	761	11-3-06	N/A	N/A	N/A	RCT Name: S. Munns	Signature: see original	
Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
1-2	Basement Equipment Room Floor Grids 1	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
3	Basement Equipment Room Floor Grids 2	<MDA	20	<MDA	<MDA	0.01	N/A	0.01
4-6	Basement Equipment Room Floor Grids 2-3	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
7	Basement Equipment Room Floor Grids 4	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01
8-22	Basement Equipment Room Floor Grids 5-11	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
23	Basement Equipment Room Floor Grids 12	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01
24-51	Basement Equipment Room Floor Grids 13-25	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
52	Basement Equipment Room Floor Grids 26	<MDA	20	<MDA	<MDA	0.01	N/A	0.01
53-59	Basement Equipment Room Floor Grids 27-29	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
60	Basement Equipment Room Floor Grids 30	<MDA	17.59	<MDA	<MDA	0.01	N/A	0.01
61	Basement Equipment Room Floor Grids 30	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
62	Basement Equipment Room Floor Grids 31	11.49	<MDA	<MDA	<MDA	0.01	N/A	0.01
63-70	Basement Equipment Room Floor Grids 36	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
71	Basement Equipment Room Floor Grids 37	<MDA	92.28	<MDA	<MDA	0.01	N/A	0.01
72-73	Basement Equipment Room Floor Grids 38	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
74	Basement Equipment Room Floor Grids 39-41	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01

Reviewed By (Print):

C. H. Newman

Signature:

/s/ C Newman

Date:

8/12/06

RADIOLOGICAL SURVEY REPORT – DATA (CONTINUATION)

SURVEY # 06-ER-A25-394

Page # 2 of 10

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
75-82	Basement Equipment Room Floor Grids 39-41	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
83	Basement Equipment Room Floor Grids 42	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
84-90	Basement Equipment Room Floor Grids 43-45	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
91	Basement Equipment Room Floor Grids 46	<MDA	15.18	<MDA	0.01	N/A	0.01	0.01
92	Basement Equipment Room Floor Grids 46	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
93	Basement Equipment Room Floor Grids 47	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01
94	Basement Equipment Room Floor Grids 47	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
95	Basement Equipment Room Floor Grids 48	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01
96-104	Basement Equipment Room Floor Grids 49-52	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
105	Basement Equipment Room Floor Grids 53	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01
106-113	Basement Equipment Room Floor Grids 54-56	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
114	Basement Equipment Room Floor Grids 57	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01
115-127	Basement Equipment Room Floor Grids 58-63	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
128	Basement Equipment Room Floor Grids 64	<MDA	17.59	<MDA	<MDA	0.01	N/A	0.01
129-141	Basement Equipment Room Floor Grids 65-69	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
142	Basement Equipment Room Floor Grids 70	<MDA	17.59	<MDA	<MDA	0.01	N/A	0.01
143	Basement Equipment Room Floor Grids 71	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
144	Basement Equipment Room Floor Grids 72	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01
145-148	Basement Equipment Room Floor Grids 73-74	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
149	Basement Equipment Room Floor Grids 75	<MDA	15.18	<MDA	<MDA	0.01	N/A	0.01
150	Basement Equipment Room Floor Grids 75	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
151-155	Basement Equipment Room Floor Grids 76-77	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01
156	Basement Equipment Room Floor Grids 78	<MDA	18.45	<MDA	<MDA	0.01	N/A	0.01
157-181	Basement Equipment Room Floor Grids 79-90	<MDA	<MDA	<MDA	<MDA	0.01	N/A	0.01

[illegible]

Description/Map/Drawing/Picture/Comments

Belly Plug Room Floor Grid

10	9	8	7	6
5	4	3	2	1

Numatic Control Room
Floor Grid

4
3
2
1

Basement Equipment Room Floor Grid

62	61	60	59	58	57	56	55	54	53	52	51	50	49	48	47
46	45	44	43	42	41	40	39	38	37	36	35	34	33	32	31
	30	29	28	27	26	25	24	23	22	21	20	19	18	17	16
	15	14	13	12	11	10	9	8	7	6	5	4	3	2	1

West Wall Grid

15	14	13	12	11	10	9	8	7	6	5	4	3	2	1
30	29	28	27	26	25	24	23	22	21	20	19	18	17	16

LEGEND
O = Swipe

* / = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

Location: Area 25 Test Cell C (I/S Building 3210 Flow Control Room; 3 walls and floor, High Pressure Room, and Hook-up Room)		Purpose: Determine location of elevated readings of the walls and floor for demo.			Comments: Bicon micromer bkgd: 0.01 mRem/hr. See attached pages for survey results & map. Page 2 of 15 lists additional instruments used. Area posted: Controlled Area, Radioactive Material Grids are 5 ft x 5 ft. I/S = inside		Date/Time: 08/11/06 0800				
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A					
Tennelec	7842720	3-30-07	26.69 / 41.19	0.37 / 1.94	14.23 / 14.06	Work Package # N/A					
Tennelec	77570-2	07/24/07	26.10 / 41.50	0.38 / 2.41	14.55 / 14.83	RCT Name: Allen Allhouse					
Tennelec	70147	10/11/06	27.31 / 40.48	0.73 / 2.96	15.56 / 16.02	RCT Name: Todd Hartwell					
Electra	1122	5/10/07	14.1 / 23.2	5.7 / 22.69	80 / 500	RCT Name: Rica V. Salcedo					
Electra	2114	7/20/07	14.3 / 22.9	11.2 / 2804	80 / 500	RCT Name: Steve Munns					
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr contact/30cm	Neutron mrem/hr	Total mrem/hr contact/30cm
1-30	Hook Up Room Floor				Alpha	Beta	Alpha	Beta	N/A	N/A	N/A
31-42	Hook Up Room Wall A				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
43-62	Hook Up Room Wall B				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
63-74	Hook Up Room Wall C				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
75-94	Hook Up Room Wall D				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
95-100	Random Swipes of Piping I/S Hook Up Room				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
101-102	High Pressure Room Floor Grid #1				<MDA	<MDA	<MDA	<MDA	0.1/0.03	N/A	0.1/0.03
103-104	High Pressure Room Floor Grid #2				<MDA	<MDA	<MDA	<MDA	0.01/0.01	N/A	0.01/0.01
105-172	High Pressure Room Floor Grid #3 - #36				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
173-174	High Pressure Room Floor Grid #37				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
175-194	High Pressure Room Floor Grid #38 - #47				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
195-196	High Pressure Room Floor Grid #48				<MDA	<MDA	<MDA	<MDA	0.01/0.01	N/A	0.01/0.01
197-220	High Pressure Room Floor Grid #49 - #60				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
221-280	High Pressure Room Wall A				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
281-296	High Pressure Room Wall B				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
297-356	High Pressure Room Wall C				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
Reviewed By (Print):		Signature:		/s/ C Newman		Date:		8/11/06			

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 06-ER-A25-393

Page 2 of 15

Location: Area 25 Test Cell C (I/S Building 3210 Piping Room 2 walls and floor)		Purpose: Determine location of elevated readings of the walls and floor for demo.			Comments: Bicon micromerem bkgd: 0.01 mRem/hr. See attached pages for survey results & map. This sheet lists additional instruments used. Area posted: Controlled Area, Radioactive Material. I/S = inside			Date/Time: 08/11/06 0800		
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A				
Electra	3887	11/1/06	13.9 / 24.6	7.2 / 2474	80 / 500	Work Package # N/A				
Electra	3575	5/8/07	14.1 / 24.7	2.8 / 2362	80 / 500	RCT Name: N/A	Signature: N/A	Gamma mrem/hr contact/30cm	Total mrem/hr contact/30cm	
RO-20	5099	3/21/07	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A			
Bicon	761	11/3/06	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A			
N/A	N/A	N/A	N/A	N/A	N/A	RCT Name: N/A	Signature: N/A			
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Neutron mrem/hr	Total mrem/hr contact/30cm
357-372	High Pressure Room Wall D				Alpha	Beta	Alpha	Beta		
373-380	Random Swipes of Equipment and Piping I/S High Pressure Room				<MDA	<MDA	<MDA	<MDA	N/A	N/A
381-440	Flow Control Room Wall C				<MDA	<MDA	<MDA	<MDA	N/A	N/A
441-452	Flow Control Room Wall D				<MDA	<MDA	<MDA	<MDA	N/A	N/A
453-464	Flow Control Room Wall E				<MDA	<MDA	<MDA	<MDA	N/A	N/A
465-484	Flow Control Room Wall F				<MDA	<MDA	<MDA	<MDA	N/A	N/A
485-500	Random Swipes of Equipment and Piping I/S Flow Control Room				<MDA	<MDA	<MDA	<MDA	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A				N/A	N/A	N/A	N/A	N/A	N/A
Reviewed By (Print):					Signature:					Date:

Description/Map/Drawing/Picture/Comments

HOOK UP ROOM FLOOR MAP

FLOOR

WALL A

WALL B

WALL C

WALL D

Wall A

3	2	1
6	5	4
9	8	7
12	11	10
15	14	13

Wall D

6	5	4
3	2	1

10	9	8	7	6
5	4	3	2	1

6	5	4
3	2	1

10	9	8	7	6
5	4	3	2	1

Wall B

Wall C

LEGEND

O = Swipe

* ___/___ = Contact / 30cm

γ = gamma

β = beta

n = neutron

x-x-x = Boundary

Δ = LAW

Description/Map/Drawing/Picture/Comments

HIGH PRESSURE ROOM FLOOR MAP

FLOOR

WALL A

30	29	28	27	26	25	24	23	22	21	20	19	18	17	16
15	14	13	12	11	10	9	8	7	6	5	4	3	2	1

WALL B

8	7	6	5
4	3	2	1

WALL C

30	29	28	27	26	25	24	23	22	21	20	19	18	17	16
15	14	13	12	11	10	9	8	7	6	5	4	3	2	1

WALL D

8	7	6	5
4	3	2	1

LEGEND

O = Swipe * / _ = Contact / 30cm γ = gamma β = beta n = neutron $x-x-x$ = Boundary Δ = LAW

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 06-ER-A25-292

Page 1 of 7

Location: Area 25 Test Cell C (Bldg: 3210) Upper D & E Walls		Purpose: Survey I/S Bldg: 3210 upper walls for demo.		Comments: RO 20 BKDG: 0.2 mR/hr. D-wall survey points 1-76. E-Wall survey points 77-104. Grid #42 has a hot spot of 2.3M dpm Beta / 88 mRad Beta. D-wall Grid # 39 non existent. E-wall Grid # 19 inaccessible. See attached Tennelec sheets for removable contamination survey results.		Date/Time: 7/22/06 0800				
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm Alpha / Beta	MDA in dpm: Alpha / Beta	RWP # N/A				
Tennelec	7842720	3-30-07	26.69 / 41.19	0.00 / 2.67	10.14 / 15.36	Work Package # N/A				
Tennelec	77570-2	12-27-06	26.66 / 41.16	0.00 / 292	10.15 / 15.76	RCT Name: Kirsi Dragoslivich				
Electra	4846	3-22-07	14.7 / 23.5	6.8 / 2217	80 / 500	RCT Name: Shirley Kennedy				
Electra	1201	2-9-07	13.1 / 24.5	15.3 / 1718	80 / 500	RCT Name: Mike Dragoslivich				
RO 20	4131	5-3-07	N/A	N/A	N/A	RCT Name: N/A				
Survey Point	Description/Comments			Removable dpm/100cm ² Alpha Beta		Fixed + Removable dpm/100cm ² Alpha Beta		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
1-2	Grid # 27 (Beginning of D-wall)			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
3-4	Grid # 28			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
5-6	Grid # 29			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
7-8	Grid # 30			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
9-10	Grid # 31			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
11-12	Grid # 32			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
13-14	Grid # 33			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
15-16	Grid # 34			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
17-18	Grid # 35			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
19-20	Grid # 36			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
21-22	Grid # 37			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
23-24	Grid # 38			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
N/A	Grid # 39			N/A	N/A	N/A	N/A	N/A	N/A	N/A
25-26	Grid # 40			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
27-28	Grid # 41			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
29-30	Grid # 42			<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
Reviewed By (Print): WJ Bair				Signature: /s/ W Bair				Date: 7/24/06		

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-SMS-A25-292

Page 2 of 7

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr	Neutron mrem/hr	Total mrem/hr
		Alpha	Beta	Alpha	Beta			
31-32	Grid #43	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
33-34	Grid #44	<MDA	<MDA	<MDA	3,400	N/A	N/A	N/A
35-36	Grid #45	<MDA	<MDA	<MDA	7,300	N/A	N/A	N/A
37-38	Grid #46	<MDA	<MDA	<MDA	58,300	N/A	N/A	N/A
39-40	Grid #47	<MDA	<MDA	<MDA	35,000	N/A	N/A	N/A
41-42	Grid #48	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
43-44	Grid #49	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
45-46	Grid #50	<MDA	<MDA	<MDA	1,500	N/A	N/A	N/A
47-48	Grid #51	<MDA	<MDA	<MDA	4,200	N/A	N/A	N/A
49-50	Grid #52	<MDA	<MDA	<MDA	3,000	N/A	N/A	N/A
51-52	Grid #53	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
53-54	Grid #54	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
55-56	Grid #55	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
57-58	Grid #56	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
59-60	Grid #57	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
61-62	Grid #58	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
63-64	Grid #59	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
65-66	Grid #60	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
67-68	Grid #61	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
69-70	Grid #62	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
71-72	Grid #63	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
73-74	Grid #64	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
75-76	Grid #65 (End of D-wall)	<MDA	<MDA	<MDA	2,200	N/A	N/A	N/A
77-78	Grid #7 (Beginning of E- wall)	<MDA	<MDA	<MDA	4,100	N/A	N/A	N/A
		<MDA	<MDA	<MDA	2,000	N/A	N/A	N/A

SURVEY # 06-ER-A25-292

[illegible]

Description/Map/Drawing/Picture/Comments

BLDG: 3210

D - WALL

65	64	63	62	61	60	59	58	57	56	55	54	53
52	51	50	49	48	47	46	45	44	43	42	41	40
38	37	36	35	34	33	32	31	30	29	28	27	

E - WALL

21	20	19 - Inaccessible	18	17
16	15	14	13	12
11	10	9	8	7

LEGEND
O = Swipe

* ___ / ___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary Δ = LAW

Location: Area 25 Test Cell C (I/S Building 3210 Piping Room 2 walls and floor)		Purpose: Determine location of elevated readings of the walls and floor for demo.		Comments: Bicon microrem bkgd: 0.01 mRem/hr. See attached pages for survey results & map. Page 2 of 8 lists additional instruments used. Area posted: Controlled Area, Radioactive Material Grids are 5 ft x 5 ft. Floor Grids 48 & 61 have elevated fixed + removable beta readings above MDA (source of elevated readings seem to come from what appears to be rat nests).		Date/Time: 08/04/06 0830	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm Alpha / Beta	MDA in dpm: Alpha / Beta	RWP #	
Tennelec	7842720	3-30-07	26.69 / 41.19	0.0 / 2.91	10.14 / 15.75	N/A	
Tennelec	77570-2	12-27-06	26.1 / 41.5	0.38 / 0.72	14.55 / 11.07	Work Package # N/A	Signature: see original
Tennelec	70147	10/11/06	27.31 / 40.48	0.37 / 3.71	13.9 / 17.12	RCT Name: Allen Allishouse	Signature: see original
Electra	4981	7/12/07	14.7 / 24.0	9.5 / 2250	80 / 500	RCT Name: Todd Hartwell	Signature: see original
Electra	1667	6/20/07	14.4 / 22.5	29.2 / 2290	80 / 500	RCT Name: Rica V. Salcedo RCT Name N/A	Signature: N/A

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr contact/30cm	Neutron mrem/hr	Total mrem/hr contact/3
		Alpha	Beta	Alpha	Beta			
1-2	Floor Grid # 1	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
3-4	Floor Grid # 2	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
5-6	Floor Grid # 3	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
7-8	Floor Grid # 4	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
9-10	Floor Grid # 5	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
11-12	Floor Grid # 6	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
13-14	Floor Grid # 7	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
15-16	Floor Grid # 8	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
17-18	Floor Grid # 9	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
19-20	Floor Grid # 10	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
21-22	Floor Grid # 11	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
23-24	Floor Grid # 12	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
25-26	Floor Grid # 13	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
27-28	Floor Grid # 14	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
29-30	Floor Grid # 15	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
31-32	Floor Grid # 16	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A

Reviewed By (Print): W Bair
 Signature: /s/ W Bair
 Date: 8/7/06

Retention Code: ADM / 21

RADIOLOGICAL SURVEY REPORT - DATA

SURVEY # 06-ER-A25-371

Page 2 of 15

Location: Area 25 Test Cell C (I/S Building 3210 Piping Room 2 walls and floor)				Purpose: Determine location of elevated readings of the walls and floor for demo.				Comments: Bicon microrem bkgd: 0.01 mRem/hr. See attached pages for survey results & map. This sheet lists additional instruments used. Area posted: Controlled Area, Radioactive Material Floor Grids 48 & 61 have elevated fixed + removable beta readings above MDA (source of elevated readings seem to come from what appears to be rat nests).				Date/Time: 08/04/06 0830	
Instrument:	Serial #:	Cal Due:	Eff in %: Alpha / Beta	BKG in dpm Alpha / Beta	MDA in dpm: Alpha / Beta		RWP #						
Electra	4847	5/3/07	13.5 / 23.5	22.2 2306	80 / 500		Work Package # N/A						
Bicon	4846	3/22/07	14.7 / 23.5	8.0 / 1949	80 / 500		RCT Name: N/A	Signature: N/A					
RO-20	4131	5/3/07	N/A	N/A	N/A		RCT Name: N/A	Signature: N/A					
N/A	N/A	N/A	N/A	N/A	N/A		RCT Name: N/A	Signature: N/A					
N/A	N/A	N/A	N/A	N/A	N/A		RCT Name: N/A	Signature: N/A					
Survey Point	Description/Comments				Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr contact/30cm	Neutron mrem/hr	Total mrem/h contact/30		
					Alpha	Beta	Alpha	Beta					
33-34	Floor Grid # 17				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
35-36	Floor Grid # 18				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
37-38	Floor Grid # 19				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
39-40	Floor Grid # 20				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
41-42	Floor Grid # 21				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
43-44	Floor Grid # 22				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
45-46	Floor Grid # 23				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
47-48	Floor Grid # 24				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
49-50	Floor Grid # 25				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
51-52	Floor Grid # 26				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
53-54	Floor Grid # 27				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
55-56	Floor Grid # 28				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
57-58	Floor Grid # 29				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
59-60	Floor Grid # 30				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
61-62	Floor Grid # 31				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
63-64	Floor Grid # 32				<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A		
Reviewed By (Print):				Signature:				Date:					

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-371

Page 3 of 15

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr contact/30cm	Neutron mrem/hr	Total mrem/hr contact/30cm
		Alpha	Beta	Alpha	Beta			
65-66	Floor Grid # 33	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
67-68	Floor Grid # 34	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
69-70	Floor Grid # 35	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
71-72	Floor Grid # 36	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
73-74	Floor Grid # 37	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
75-76	Floor Grid # 38	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
77-78	Floor Grid # 39	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
79-80	Floor Grid # 40	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
81-82	Floor Grid # 41	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
83-84	Floor Grid # 42	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
85-86	Floor Grid # 43	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
87-88	Floor Grid # 44	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
89-90	Floor Grid # 45	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
91-92	Floor Grid # 46	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
93-94	Floor Grid # 47	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
95-96	Floor Grid # 48	<MDA	<MDA	<MDA	<MDA	0.04 / 0.01	N/A	0.04 / 0.01
97-98	Floor Grid # 49	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
99-100	Floor Grid # 50	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
101-102	Floor Grid # 51	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
103-104	Floor Grid # 52	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
105-106	Floor Grid # 53	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
107-108	Floor Grid # 54	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
109-110	Floor Grid # 55	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
111-112	Floor Grid # 56	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
113-114	Floor Grid # 57	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
115-116	Floor Grid # 58	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A

RADIOLOGICAL SURVEY REPORT – DATA (CONTINUATION)

SURVEY # 06-ER-A25-371

Page 4 of 15

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma mrem/hr contact/30cm	Neutron mrem/hr	Total mrem/hr contact/30cm
		Alpha	Beta	Alpha	Beta			
117-118	Floor Grid # 59	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
119-120	Floor Grid # 60	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
121-122	Floor Grid # 61	<MDA	<MDA	<MDA	13,000	0.05 / 0.02	N/A	0.05 / 0.02
123-124	Floor Grid # 62	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
125-126	Floor Grid # 63	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
127-128	Floor Grid # 64	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
129-130	Floor Grid # 65	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
131-132	Floor Grid # 66	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
133-134	Floor Grid # 67	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
135-136	Floor Grid # 68	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
137-138	Floor Grid # 69	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
139-140	Floor Grid # 70	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
141-142	Floor Grid # 71	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
143-144	Floor Grid # 72	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
145-146	Floor Grid # 73	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
147-148	Floor Grid # 74	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
149-150	Floor Grid # 75	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
151-152	Floor Grid # 76	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
153-154	Floor Grid # 77	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
155-156	Floor Grid # 78	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
157-158	Floor Grid # 79	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
159-160	Floor Grid # 80	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
161-162	Floor Grid # 81	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
163-164	Floor Grid # 82	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A

RADIOLOGICAL SURVEY REPORT - DATA (CONTINUATION)

SURVEY # 06-ER-A25-371

Page 5 of 15

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma nrem/hr contact/30cm	Neutron nrem/hr	Total nrem/hr contact/30cm
		Alpha	Beta	Alpha	Beta			
165-166	Floor Grid # 83	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
167-168	Floor Grid # 84	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
169-170	Floor Grid # 85	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
171-172	Floor Grid # 86	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
173-174	Floor Grid # 87	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
175-176	Floor Grid # 88	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
177-178	Floor Grid # 89	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
179-180	Floor Grid # 90	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
181-182	Floor Grid # 91	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
183-184	Floor Grid # 92	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
185-186	Floor Grid # 93	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
187-188	Floor Grid # 94	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
189-190	Floor Grid # 95	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
191-192	Floor Grid # 96	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
193-194	Floor Grid # 97	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
195-196	Floor Grid # 98	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
197-198	Floor Grid # 99	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
199-200	Floor Grid # 100	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
201-202	Floor Grid # 101	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
203-204	Floor Grid # 102	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
205-206	Floor Grid # 103	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
207-208	Floor Grid # 104	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
209-210	Floor Grid # 105	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
211-212	Wall A Grid # 1	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
213-214	Wall A Grid # 2	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A

RADIOLOGICAL SURVEY REPORT – DATA (CONTINUATION)

SURVEY # 06-ER-A25-371

Page 6 of 15

Survey Point	Description/Comments	Removable dpm/100cm ²		Fixed + Removable dpm/100cm ²		Gamma nrem/hr contact/30cm	Neutron nrem/hr	Total nrem/hr contact/30cm
		Alpha	Beta	Alpha	Beta			
215-216	Wall A Grid # 3	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
217-218	Wall A Grid # 4	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
219-220	Wall A Grid # 5	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
221-222	Wall A Grid # 6	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
223-224	Wall A Grid # 7	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
225-226	Wall A Grid # 8	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
227-228	Wall A Grid # 9	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
229-230	Wall A Grid # 10	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
231-232	Wall A Grid # 11	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
233-234	Wall A Grid # 12	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
235-236	Wall A Grid # 13	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
237-238	Wall A Grid # 14	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
239-240	Wall A Grid # 15	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
241-242	Wall A Grid # 16	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
243-244	Wall A Grid # 17	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
245-246	Wall A Grid # 18	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
247-248	Wall A Grid # 19	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
249-250	Wall A Grid # 20	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
251-252	Wall A Grid # 21	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
253-254	Wall A Grid # 22	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
255-256	Wall A Grid # 23	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
257-258	Wall A Grid # 24	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
259-260	Wall B Grid # 1	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A
261-262	Wall B Grid # 2	<MDA	<MDA	<MDA	<MDA	N/A	N/A	N/A

[illegible]

Description/Map/Drawing/Picture/Comments

WALL "B"

PIPING ROOM FLOOR MAP

91	92	93	94	95	96	97	98	99	100	101	102	103	104	105
76	77	78	79	80	81	82	83	84	85	86	87	88	89	90
61	62	63	64	65	66	67	68	69	70	71	72	73	74	75
			49	50	51	52	53	54	55	56	57	58	59	60
			37	38	39	40	41	42	43	44	45	46	47	48
			25	26	27	28	29	30	31	32	33	34	35	36
			13	14	15	16	17	18	19	20	21	22	23	24
			1	2	3	4	5	6	7	8	9	10	11	12

WALL "A"

LEGEND

O = Swipe * / _ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary = LAWA

Description/Map/Drawing/Picture/Comments

WALL "A"

24	23	22	21	20	19	18	17	16	15	14	13
12	11	10	9	8	7	6	5	4	3	2	1

WALL "B"

16	15	14	13	12	11	10	9
8	7	6	5	4	3	2	1

LEGEND
 O = Swipe
 * ___ / ___ = Contact / 30cm γ = gamma β = beta n = neutron x-x-x-x = Boundary = LA WA

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX C. NEVADA DIVISION OF ENVIRONMENTAL PROTECTION COMMENT RESPONSE FORM

THIS PAGE INTENTIONALLY LEFT BLANK

NEVADA ENVIRONMENTAL RESTORATION PROJECT DOCUMENT REVIEW SHEET

Document Title/Number: Streamlined Approach for Environmental Restoration Plan for Corrective Action Unit 116: Area 25 Test Cell C Facility, Nevada Test Site, Nevada

Document Date: March 2008
Author/Organization: NSTec

Revision Number: 1

Date Comments Due: April 19, 2008

Responsible NNSA/NSO ERP Federal Sub-Project Director: Kevin Cabbie

Reviewer/Organization/Phone: Jeff MacDougall/NDEP/486-2850 ext 233

Review Criteria: Full

Comment Number/Location	Type^a	Comment	Comment Response
1. General	M	As contained in the previously approved SAFER Plan (July 2006), "...all other buildings and structures within the TCC Facility fence will be demolished ... including dewars and associated piping, Buildings 3203, 3207, 3208, 3211, 3220, 3230, 3232, and the NRDS #4 Substation ...". In the revised SAFER Plan, NSO is now proposing to demolish only Building 3211. Provide technical justification and rationale for deviating from the closure activities previously specified and approved in August 2006. Justification and rationale should consist of all data and information that supports any assertions made pertaining to the radiological nature of the existing structures, buildings and grounds. If applicable, include in the revised SAFER Plan a comprehensive discussion which supports any strategy that involves leaving any of these structures in place. The revised SAFER Plan must include a discussion pertaining to all existing structures (within the fenced area at Test Cell C) as they relate to the SAFER Plan activities proposed for CAU 116.	The following statement has been added under the fourth paragraph of the Executive Summary as bullet item 5 to address the rationale for the removal of only Building 3211 as a BMP: "As a BMP, demolish Building 3211 (moveable shed) because its location will interfere with demolition activities at Building 3210." See Comment Response for Comment #2 for justification and rationale for leaving other buildings and structures in place. See Comment Response for Comment #3 for data and information pertaining to the radiological nature of the existing structures, buildings and grounds.

^a Comment Types: M = Mandatory, S = Suggested

Comment Number/ Location	Type ^a	Comment	Comment Response
2. General	M	The description of activities identified in the Executive Summary (bullet item 5) are not consistent with proposed activities described in Sections 1.0, 1.2 and 4.0. Modify all sections to appropriately reflect the intended, applicable SAFER activities for CAU 116. Provide adequate justification and rationale to support the inclusion or exclusion of activities identified in the previously approved SAFER Plan and the original scope of work for CAU 116.	<p>Bullet item 5 under the fourth paragraph of the Executive Summary was inadvertently left in the document. The following has been added as the first sentence of bullet item 4 under the fourth paragraph of the Executive Summary: "Demolish Building 3210 (to grade), the concrete shield wall, and the nuclear furnace piping and place as much demolition debris as space allows in the remaining basement structure."</p> <p>The following statement has been added after the first sentence of bullet item 4 under the fourth paragraph of the Executive Summary to provide justification and rationale for leaving buildings in place:</p> <p>"Other buildings and structures within the TCC Facility fence, including the dewars and associated piping; Buildings 3203, 3207, 3208, 3220, 3230, 3231, and 3232; and the NRDS #4 Substation, are not part of the FFACO and are therefore not part of the U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office (NNSA/NSO) Environmental Management (EM) Program. Therefore, EM does not have the responsibility or authority to remove these buildings and structures. The NNSA/NSO Office of the Assistant Manager for Safety and Operations maintains responsibility for these buildings and structures."</p> <p>Additional justification and rationale was provided in a letter dated May 23, 2008, to NDEP and in a letter dated September 18, 2008, to NDEP. The paper attached to the September 18, 2008, letter includes additional information to support the decision to limit the structures being addressed in the CAU 116 SAFER Plan to only those specifically identified in the FFACO (i.e., Building 3210 and the Nuclear Furnace Piping).</p>
3. Section 2.3.1	M	Describe the level and extent of radiological contamination within the fenced area (all buildings and grounds) of Test Cell C and provide all information and survey data to support the determination.	<p>The following statement has been added as the last sentence of bullet item 4 under the fourth paragraph of the Executive Summary:</p> <p>"Information pertaining to the radiological nature of the existing structures, buildings, and grounds within the TCC Facility fence is included in Appendix B of this report."</p> <p>Appendix B has been added to the report and consists of the available radiological survey results for the buildings, structures, and grounds of Test Cell C.</p>

^a Comment Types: M = Mandatory, S = Suggested

Comment Number/ Location	Type ^a	Comment	Comment Response
4. Section 4.0	M	<p>Closure activities presented in this section are not consistent with those presented in Executive Summary; also, provide information pertaining to the nature (i.e., friable vs. non-friable) and quantity of asbestos-containing floor tiles and transite panels in the basement of Building 3210 and present rationale as to why this waste is exempt from proper packaging and disposal requirements.</p>	<p>See changes made to the Executive Summary in the Comment Response for Comment #2, which result in consistency between Section 4.0 and the Executive Summary.</p> <p>In a letter dated September 18, 2008, to NDEP, information was provided regarding the disposition of asbestos-containing material (ACM). The ACM consists of asbestos-containing floor tiles and transite panels in the basement of Building 3210. In order to remove the ACM, a significant amount of equipment would have to be moved at a substantial cost and risk to workers. NNSA/NSO plans to instead leave the ACM in place. When Building 3210 is collapsed into the basement during demolition, the ACM will be entombed in place. The surface will then be grouted and will be posted as appropriate. In a letter dated October 1, 2008, NDEP concurred with the proposed plan to entomb in place the ACM that is present in the basement of Building 3210. Concurrence with this activity is based on the conditions that the surface above the basement of Building 3210 is both grouted and appropriately posted from a radiological standpoint. As a result of this correspondence, no change to the document has been made.</p>

^a Comment Types: M = Mandatory, S = Suggested

THIS PAGE INTENTIONALLY LEFT BLANK

LIBRARY DISTRIBUTION LIST

THIS PAGE INTENTIONALLY LEFT BLANK

LIBRARY DISTRIBUTION LIST

U.S. Department of Energy
National Nuclear Security Administration
Nevada Site Office
Technical Library
P.O. Box 98518, M/S 505
Las Vegas, NV 89193-8518

1 (Uncontrolled, electronic copy)

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062

1 (Uncontrolled, electronic copy)

Southern Nevada Public Reading Facility
c/o Nuclear Testing Archive
P.O. Box 98521, M/S 400
Las Vegas, NV 89193-8521

2 (Uncontrolled, electronic copies)

Manager, Northern Nevada FFACO
Public Reading Facility
c/o Nevada State Library & Archives
Carson City, NV 89701-4285

1 (Uncontrolled, electronic copy)

THIS PAGE INTENTIONALLY LEFT BLANK