2

MARTIN MARIETTA

ORNL/ER-25

**ENVIRONMENTAL
RESTORATION
PROGRAM**

**Task Plan for TARA-II Compaction
and Grouting Demonstration**

B. P. Spalding

MANAGED BY
MARTIN MARIETTA ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

UCN-17560 (6 7-91)

ENERGY SYSTEMS

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from 615-576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

ORNL/ER--25

DE92 012591

Environmental Restoration Division
ORNL Environmental Restoration Program

Task Plan for TARA-II Compaction and Grouting Demonstration

B. P. Spalding

Manuscript Completed—June 1990
Date Issued—November 1991

Prepared by
Environmental Sciences Division
Oak Ridge National Laboratory
ESD Publication 3808

Prepared for
U.S. Department of Energy
Office of Environmental Restoration and Waste Management
under budget and reporting code EW 20

OAK RIDGE NATIONAL LABORATORY
Oak Ridge, Tennessee 37831-6285
managed by
MARTIN MARIETTA ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF ENERGY
under contract DE-AC05-84OR21400

MASTER

Author Affiliations

B. P. Spalding is a member of the Environmental Sciences Division, Oak Ridge National Laboratory, Martin Marietta Energy Systems, Inc.

CONTENTS

EXECUTIVE SUMMARY	iv
OBJECTIVES	1
BACKGROUND	2
DESCRIPTION OF WORK	4
REFERENCES	11

EXECUTIVE SUMMARY

This task directly supports the corrective measures evaluation for the closure of Solid Waste Storage Area (SWSA) 6 but also supports technology development for the closure of other Oak Ridge National Laboratory (ORNL) SWSAs and waste management units. Previous demonstrations have established the effectiveness of dynamic compaction and in situ grouting in stabilizing burial trenches against subsidence, which would otherwise compromise the support of infiltration barrier structures designed to protect buried waste from leaching. In situ grouting with polyacrylamide has also been demonstrated to improve the hydrologic isolation of buried waste. Both of these stabilization techniques have been demonstrated on burial trenches that are situated well above the water table and, hence, are in a chronic unsaturated moisture regime. Further demonstrations of these shallow-land burial trench stabilization techniques are necessary to establish their effectiveness and safety when applied to burial trenches that are chronically inundated with groundwater.

Dynamic compaction will be performed on two trenches in SWSA 6 that are chronically inundated with groundwater. Trench dewatering will be demonstrated on these trenches prior to and during their dynamic compaction. This will be accomplished by repeatedly dropping a 4-ton cylinder from heights of 25 ft. During the dynamic compaction of these two trenches, a buried-container rupture will be simulated in each trench by placing a fixed quantity of sodium bromide or nitrate tracer into the trench. Dewatering techniques to recover the tracer will be tested as well as a quantitative assessment of its release to surrounding groundwater. Based on the two demonstrations, an assessment of the safety of dynamic compaction for protection of groundwater from contamination will be made to support the SWSA 6 closure.

One trench will be grouted in situ with polyacrylamide as a demonstration of grouting effectiveness and environmental safety in application to inundated burial trenches. The demonstration trench will be dewatered and its leachate used to make up the grout solutions. The grout will be tested for compatibility with the acrylamide set process in preliminary work. Grout will be injected into the demonstration trench. Pregrout and postgrout hydraulic conductivity will be measured at many points within the trench as the primary means of evaluating effectiveness. Perimeter groundwater will be monitored for evaluation of the ability to prevent contamination of surrounding groundwater.

OBJECTIVES

The primary objectives of this task are (1) to evaluate the effectiveness of dynamic compaction in stabilizing chronically inundated Oak Ridge National Laboratory (ORNL) burial trenches against subsidence, (2) to evaluate the ability to control and mitigate potential groundwater contamination by substances that might be released from buried containers ruptured during dynamic compaction, and (3) to evaluate the effectiveness and environmental safety of in situ grouting with polyacrylamide of burial trenches situated within the water table.

Several more specific objectives support these three broad primary goals. Before an inundated burial trench can be dynamically compacted, interstitial fluids must be removed. The ability and techniques to dewater a burial trench and sustain its dewatering during dynamic compaction need to be demonstrated before remedial measures are planned. Although the effectiveness of dynamic compaction in stabilizing unsaturated burial trenches has been demonstrated (Spalding, Jacobs, and Davis 1989), the degree of effectiveness within a recently dewatered trench containing soil backfill near field saturation has not been established. In addition, a compacted trench should have a considerably lower hydraulic conductivity than it had prior to compaction so that recharge to a compacted trench might be expected to be quite slow. Thus, a quantification of postcompaction leachate volumes is an important parameter in estimating source term releases from compacted burial trenches prior to covering them with an infiltration barrier. Similarly, residual postcompaction hydraulic conductivities will determine the applicability of in situ grouting to compacted inundated burial trenches.

To evaluate the environmental safety of possible contaminant release during dynamic compaction, a simulated container rupture will be carried out during dynamic compaction. By monitoring trench perimeter groundwater before, during, and after the release of 55 gal of sodium bromide or nitrate solution into the trench during dynamic compaction, the fractional discharge to groundwater can be determined. Continuous trench leachate collection during dynamic compaction will establish the fractional recovery of a contaminant during such a release. Thus, both the degree of groundwater contaminant release and the ability to collect released substances will be quantified during the demonstration. Additional capability to protect groundwater will be demonstrated from the in situ grouting of one dewatered but uncompacted burial trench through perimeter groundwater monitoring. The various trench dewatering demonstrations in themselves should provide adequate information on leachate yields from inundated burial trenches so that collection techniques can be effectively planned, regardless of what technology is finally selected for trench stabilization.

BACKGROUND

The ORNL Remedial Action Program is addressing the problems of corrective actions for the many sites contaminated by radioactivity and hazardous substances. Although the program has initiated the interim covering of about 10 acres of Solid Waste Storage Area (SWSA) 6 with a surface infiltration barrier, the final closure techniques for SWSA 6 and other contaminated sites have not been finalized. The final closure of SWSA 6 awaits the completion of its remedial investigation into the nature and extent of contamination and the development of effective and safe techniques to stabilize the burial trenches and auger holes against land subsidence. Several technology development tasks are under way for land stabilization, including drainage modification, in situ grouting, dynamic compaction, and in situ vitrification. However, many of these techniques have been demonstrated only under limited field conditions, and significant questions remain about their applicability to or extrapolation from other conditions.

Dynamic compaction is shown to be quite effective in improving the stability of SWSA 6 burial trenches that are above the water table (Spalding, Jacobs, and Davis 1989). However, many, perhaps more than half, of the burial trenches in SWSA 6 are either seasonally or chronically inundated with groundwater (Solomon et al. 1988). For dynamic compaction to be applied to these trenches, interstitial water must be removed prior to compaction. The ability to carry out trench dewatering must be demonstrated before remedial actions are planned. Trench dewatering will also be necessary prior to in situ grouting, whether with polyacrylamide or cement-based materials. In addition, the effectiveness of dynamic compaction in stabilizing a dewatered trench is somewhat uncertain because its soil backfill and waste will remain near field moisture saturation, well above a moisture content for optimal densification.

A continuing concern for groundwater protection from contaminant releases following dynamic compaction remains unquantified. The low-level solid waste in SWSA 6 contains incidental but unquantified amounts of contained liquids, some of which may be hazardous. Although the amounts and the integrity of such containment, either at the time of disposal or at present after many years of interment in the trenches, is unknown, the long-term integrity must be assumed to be nonexistent. Dynamic compaction will very likely destroy most ambient containment of liquid or solid waste in the burial trenches. The concern with the application of dynamic compaction to SWSA 6 trenches centers on the risk of groundwater contamination weighed against the benefit of long-term land stabilization.

One argument in favor of dynamic compaction is that a significant liquid or contaminant release during its application could be mitigated by groundwater or leachate collection during and after completion of the compaction. This could be accomplished by trench leachate collection from uncompacted regions of the trench as its compaction proceeds. In inundated burial trenches, continuous dewatering would maintain the trench at a lower hydraulic head than the surrounding water table. Thus, groundwater contamination would not be expected as flow would be maintained into the trench. Ruptured containers would release contaminant into the trench and be collected with the leachate and diluted by incoming groundwater.

Rather than rely on such assumptions of effectiveness, the present task proposes to demonstrate them in a quantifiable manner in a field situation. Release of a known amount of contaminant into a dewatered trench during its compaction will provide a known source term, in both amount and time, from which collection efficiency and fractional groundwater

releases can be determined. These determinations should demonstrate the ability to perform dynamic compaction with minimal environmental consequences.

It could also be argued that dynamic compaction with leachate collection is a superior groundwater-protection strategy to an effort to maintain ambient hazardous liquid containment in buried waste. In the latter alternative, uncontrolled liquid releases will occur when containers disintegrate sometime in the future. When such releases occur under a closed capped area, they are not detected until contaminants reach perimeter groundwater monitoring wells. Corrective actions at this stage of contaminant dispersal are significantly larger in scope and cost than those for leachate collection at the time of closure when contamination is restricted to the proximate trench environment. Thus, closure strategies that heavily weigh the protection of ambient liquid containment in buried waste run a significant risk of large future costs. Dynamic compaction with leachate collection would be a potential strategy to avoid future groundwater treatment costs as well as provide assurance of the geotechnical support of an infiltration barrier.

DESCRIPTION OF WORK

This task is an extension of the stabilization and closure demonstrations initiated at the Test Area for Remedial Actions (TARA) in SWSA 6 (Spalding, Jacobs, and Davis 1989). It will expand the dynamic compaction and in situ grouting demonstrations to include burial trenches that are chronically inundated with groundwater. Solomon et al. (1988) categorized various subareas of SWSA 6 according to the degree of water impact. Types of regimes identified included seasonally and chronically bathtubting trenches, where perched water occurs within burial trenches above the region's water table; seasonally and chronically inundated trenches, where water levels in trenches are maintained to a level equivalent to the surrounding water table; and unsaturated trenches, where no standing water within trenches has been observed. The demonstrations of dynamic compaction and in situ grouting at TARA Site I fall into the latter category, although occasional and ephemeral amounts of perched water have been observed in a few trenches. An area within SWSA 6, which is not covered by interim surface plastic (Lockwood Greene Engineers, Inc. 1988), is a region classified as containing inundated burial trenches (Fig. 1). In its summary of SWSA 6 characteristics, Bechtel National Inc. (1988) reported that this area contained biological trenches, such as animal carcasses, tissue, microbiological media, and, presumably, scintillation counting vials. The characterization of these trenches as biological does not raise any unique health and safety issues because all trenches in SWSA 6 have uncertainties in their waste contents and, hence, require the same protection procedures for remedial actions.

The area's trench sizes (Fig. 2) tend to be much smaller than those of the nonbiological burial trenches, presumably because of the necessity of covering animal carcasses on a daily basis. Nonetheless, these trenches appear to be chronically inundated with groundwater because wells installed in three trenches in August 1989 all contained significant levels of standing water, although this is generally a time of year when the water table approaches its seasonal low point. Thus, trenches in this area represent excellent candidates for testing the effectiveness of such stabilization techniques as in situ grouting and dynamic compaction on inundated trenches.

Three of the 41 burial trenches in this area, herein designated TARA-II, have been tentatively selected for demonstrations of either dynamic compaction or in situ grouting with polyacrylamide. Trenches 13, 279, and 288 were chosen because they are each surrounded by other trenches that could function as groundwater collection drains should a significant release of contaminant result from the planned demonstrations. Proximity to groundwater monitoring wells was not considered in trench selection because new monitoring wells will be inserted into the soil surrounding each trench as part of the trench characterization prior to initiating the demonstrations and the fact that the water table is situated above the level of the trench bottoms. There are no other areas of chronically inundated trenches in SWSA 6 that are not presently covered with the surface plastic.

The physical dimensions of these three trenches are listed in Table 1 along with an estimate of the volumes of leachate that must be pumped from each before attempting either their compaction or grouting. The total trench volume was calculated as the product of length, width, and depth as determined from the penetration sounding when sampling wells were installed on August 8, 1989. The fraction of the total trench volume in voids was

Fig. 1. Hydrologic conditions of burial trench group areas in SWSA 6 showing the inundated area selected for TARA-II.

Fig. 2. Burial trenches in ORNL SWSA 6 TARA-II area, where demonstration test trenches 13, 279, and 288 are located.

Table 1. Characteristics of three burial trenches proposed for stabilization demonstrations in 1990

Trench	Width (ft)	Length (ft)	Total depth (ft)	Total volume (ft ³)	Water- filled voids (gal)	Voids (gal)
13	5.3	33	12	2118	3169	1616
279	6.8	50	13	4420	6658	2930
288	3.8	46	15	2594	3881	1746

assumed to be 20% of the total; the value of 20% was the average void volume measured in five burial trenches at TARA-I (Spalding, Jacobs, and Davis 1989). The dewatering capacity was calculated as the fraction of well depth containing water multiplied by the trench void volume.

Samples were taken from these three wells on August 11, 1989, for analyses of radionuclides, volatile and semivolatile organics, inductively coupled plasma elements, and gross chemical characteristics; analyses completed to date are presented in Table 2. Total organic carbon concentrations in these three samples are all elevated as might be expected for biological waste under anoxic conditions. All leachates exhibited significant concentrations of specific organic contaminants; the xylene and toluene can be interpreted as indicative of scintillation fluids. Solomon et al. (1988) reported similar levels of toluene in samples from another well in trench 288.

Trenches 13 and 288 will be dynamically compacted by repeatedly dropping a 4-ton weight from heights as high as 25 ft, a procedure identical to the one used at TARA-I (Spalding, Jacobs, and Davis 1989). Compaction would be initiated at the up-slope end of the trench to facilitate leachate collected at the down-slope end. Prior to compaction, trench stability will be determined using the nonstandard penetration tests as at TARA-I. Postcompaction evaluation will be identical to that performed on the five TARA-I burial trenches. Trench void volumes will be determined from the volume of leachate that can be withdrawn just prior to compaction. Five wells will be installed into each trench using the penetration test holes. Because of the relatively shallow depth of water (<2 m) in these trenches, self-priming centrifugal pumps can be used to dewater the trench. All leachate will be collected in temporary storage tanks, with secondary containment, of sufficient capacity to hold the estimated leachate volumes. Water levels within the other (nonpumping) wells within the trench will be monitored for fluid level during dewatering. Such a water elevation time series will be used to calculate intratrench hydraulic conductivity prior to compaction. Total removed leachate volume will be an estimate of trench void volume; extrapolation of trench voids above the level of ambient water in the trench will be added to the actual leachate volume to estimate total trench voids. A series of six shallow groundwater monitoring wells will be installed around each trench to observe the water table response to trench dewatering as well as to provide groundwater quality sampling points around each trench (Fig. 3). All collected leachate from these two trenches will be chemically analyzed for hazardous and radioactive contaminants and disposed through an appropriate ORNL liquid waste system.

**Table 2. Water quality characteristics of leachate from burial trenches
for stabilization testing in 1990**

Characteristic	Units	Trench 13	Trench 279	Trench 288
Total organic carbons	mg/L	166	182	41
Chlorine	mg/L	47	9.3	1.6
NO ₃	mg/L	0.13	0.2	0.1
SO ₄	mg/L	0.91	8.0	2.2
Acetone	mg/L	0.140	<0.01	<0.004
Benzene	mg/L	0.240	0.140	<0.002
Toluene	mg/L	4.300	3.400	0.180
Ethylbenzene	mg/L	6.000	0.280	<0.005
Xylene (total)	mg/L	32.000	0.820	0.480
4-Methylphenol	mg/L	1.400	0.120	0.025
Phenol	mg/L	0.360	0.038	<0.002
2,4-Dimethyl phenol	mg/L	0.320	0.027	0.017
Benzoic acid	mg/L	0.300	0.110	<0.010
³ H	Bq/L	11000	950	250
¹⁴ C	Bq/L	38	19	8
⁶⁰ Co	Bq/L	<0.04	<0.02	<0.17
¹³⁷ Cs	Bq/L	2.7	36	1.5
⁹⁰ Sr	Bq/L	5.5	35	14
Gross alpha	Bq/L	0.55	1.0	0.56
Gross beta	Bq/L	55	91	26

Trench 13 will be dynamically compacted with a release of 55 gal of a sodium bromide or nitrate solution when compaction is initiated into the access well most proximate to the point of initial compaction. Dewatering of the trench will be continued from the other four access wells; switching wells as they are sequentially destroyed by dynamic compaction throughout the course of the day, which is the estimated time for completion. When the compaction is done, new driven wells will be installed into the trench and dewatering continued the next day. Dewatering will go on until concentrations of the bromide or nitrate tracer can no longer be measured in the leachate.

Fig. 3. Conceptual orientation of perimeter and intratrench groundwater and leachate observation wells for TARA-II trenches.

Samples of the collected leachate will be analyzed for bromide and nitrate so that a mass balance of its inventory can be tabulated. Daily sampling of the six perimeter groundwater wells in addition to wells in neighboring trenches will be performed to observe any migration of the tracer out of the compacted trench. An estimate of the fraction of tracer recovered will be calculated from the various volumes and concentrations. Additional analyses for volatile and semivolatile organics will be performed on samples to determine if any detectable contaminant release occurs during dynamic compaction.

Trench 288 will be dynamically compacted and monitored identically to the procedures described above for trench 13. However, the release of 55 gal of sodium bromide or nitrate solution will be delayed until about half the trench has been compacted. This scenario will simulate a contaminant release during dynamic compaction when less time and uncompacted trench volume remains through which leachate collection can be continued. More important, it will also function as a second experience for leachate collection, treatment, and contaminant recovery. The replication of the demonstration on a second trench is essential to establishing confidence in the generality of the dynamic compaction, leachate collection, and contaminant recovery techniques.

Trench 279 will be used for a demonstration of in situ grouting with polyacrylamide for a burial trench inundated with groundwater. Trench 279 will not be dynamically compacted because initial results from the TARA-I in situ grouting demonstration indicate that a dynamically compacted burial trench would not accept any significant volume of grout even with pressurized (<10 psi) injection. Compatibility of the acrylamide grout with trench 279 leachate and bottom soil will be tested as previously (Spalding, Jacobs, and Davis 1989); both grout set times and degree of acrylamide polymerization will be measured in the presence of excess trench leachate and bottom soil. The trench will be tested for penetration resistance as described above and fitted with five intratrench observation/injection wells and six perimeter shallow groundwater monitoring wells (Fig. 3). Trench dewatering will be used to estimate voids and permeability as above. Assuming a favorable compatibility of the trench leachate with acrylamide grout set, the trench leachate collected will be used as makeup water for the grout; if additional water is required to fill the trench with grout, then clean imported water will be employed.

Considering the relatively small estimated voids in trench 279 (6658 gal, Table 1), the in situ grouting will be carried out in a single batch so that the trench can be completely filled with grout in one day. The one-batch technique (as opposed to the multibatch technique used on much larger TARA-I trenches) will avoid the necessity for dewatering between batches as groundwater seeps into the trench. Following grouting, penetration tests will be repeated for stability analyses and to provide access for intratrench observation wells. In situ permeameter measurements will be performed on the grouted trench identical to the evaluation procedures at TARA-I. Groundwater in the six perimeter monitoring wells will be sampled before, 1 week after, and quarterly for 1 year after grouting. Analyses will include acrylamide along with volatile and semivolatile organics. Other grouting evaluation procedures will be identical to those used for the TARA-I in situ grouting demonstrations (Spalding 1989).

REFERENCES

- Solomon, D. K., et al. 1988. *Sampling and Analysis of SWSA 6 Trench Leachates and Groundwaters*, ORNL/TM-10813, Martin Marietta Energy Systems, Inc., Oak Ridge National Laboratory, Oak Ridge, Tenn.
- Spalding, B. P., G. K. Jacobs, and E. C. Davis. 1989. *Demonstrations of Technology for Remediation and Closure of Oak Ridge National Laboratory Waste Disposal Sites*, ORNL/TM-11286, Martin Marietta Energy Systems, Inc., Oak Ridge National Laboratory, Oak Ridge, Tenn.

DISTRIBUTION

1. L. V. Asplund/N. W. Durfee
2. L. D. Bates
3. K. W. Cook
4. J. H. Cushman
5. M. P. Farrell
6. D. E. Fowler
7. S. B. Garland II
8. C. W. Gehrs
9. C. D. Goins
10. J. A. Greene
11. S. G. Hildebrand
12. L. D. Hyde
- 13-14. P. T. Owen
15. D. E. Reichle
16. G. E. Rymer
17. P. A. Schrandt
18. D. S. Shriner
- 19-23. B. P. Spalding
24. S. H. Stow
25. D. W. Swindle
26. R. I. Van Hook
- 27-31. ER Document Management Center
32. Central Research Library
- 33-37. ESD Library
38. ORNL Y-12 Technical Library
39. Laboratory Records Dept.
40. Laboratory Records, ORNL-RC
41. ORNL Patent Section
42. Office of Assistant Manager for Energy Research and Development, DOE Field Office, Oak Ridge, P.O. Box 2001, Oak Ridge, TN 37831-8600
43. P. H. Edmonds, Radian Corporation, 120 South Jefferson Circle, Oak Ridge, TN 37830
44. J. F. Franklin, Bloedel Professor of Ecosystem Analysis, College of Forest Resources, University of Washington, Anderson Hall (AR-10), Seattle, WA 98195
45. G. M. Hornberger, Professor, Department of Environmental Sciences, University of Virginia, Charlottesville, VA 22903
46. G. Y. Jordy, Director, Office of Program Analysis, Office of Energy Research, ER-30, G-226, U.S. Department of Energy, Washington, DC 20545
- 47-50. W. E. Murphie, Department of Energy, Office of Environmental Restoration, Eastern Area D&D Branch, EM-423 (GTN), Washington, DC 20545
51. R. H. Olsen, Vice President for Research, University of Michigan, 6643 Medical Science Building II, Ann Arbor, MI 48109-0620
52. A. Patrinos, Acting Director, Environmental Sciences Division, Office of Health and Environmental Research, ER-74, U.S. Department of Energy, Washington, DC 20585
- 53-54. S. S. Perkins, DOE Field Office, Oak Ridge, Information Resource Center, 105 Broadway, Oak Ridge, TN 37830
- 55-56. S. P. Riddle, DOE Field Office, Oak Ridge, P.O. Box 2001, Oak Ridge, TN 37831-8541
- 57-58. R. C. Sleeman, DOE Field Office, Oak Ridge, P.O. Box 2001, Oak Ridge, TN 37831-8541
59. F. J. Wobber, Environmental Sciences Division, Office of Health and Environmental Research, Office of Energy Research, ER-74, U.S. Department of Energy, Washington, DC 20584
- 60-61. Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831

END

**DATE
FILMED**
6/03/92