INNOVATIVE CLEAN COAL TECHNOLOGY (ICCT)
DEMONSTRATION OF SELECTIVE CATALYTIC REDUCTION (SCR)
TECHNOLOGY FOR THE CONTROL OF NITROGEN OXIDE (NO_x)
EMISSIONS FROM HIGH-SULFUR COAL-FIRED BOILERS

DOE Contract
DE-FC22-90PC89652

SCS Contract
C-91-000026

Quarterly Report No. 6
For the Period
October-December, 1991

February 1992

Prepared by:

Southern Company Services, Inc.
800 Shades Creek Parkway
Birmingham, Alabama 35209

Patents Cleared by Chicago on Feb. 20, 1992

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

LEGAL NOTICE

This report was prepared by Southern Company Services, Inc. pursuant to a cooperative agreement partially funded by the U.S. Department of Energy and neither Southern Company Services, Inc. nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (a) Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (b) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinion of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

Section 1

SUMMARY

The objective of this project is to demonstrate and evaluate commercially available Selective Catalytic Reduction (SCR) catalysts from U. S., Japanese and European catalyst suppliers on a high-sulfur U. S. coal-fired boiler. SCR is a post-combustion nitrogen oxide (NO_x) control technology that involves injecting ammonia into the flue gas generated from coal combustion in an electric utility boiler. The flue gas containing ammonia is then passed through a reactor that contains a specialized catalyst. In the presence of the catalyst, the ammonia reacts with NO_x to convert it to nitrogen and water vapor.

Although SCR is widely practiced in Japan and Europe, there are numerous technical uncertainties associated with applying SCR to U. S. coals. These uncertainties include:

- (1) potential catalyst deactivation due to poisoning by trace metal species present in U.S. coals that are not present in other fuels.
- (2) performance of the technology and effects on the balance-of-plant equipment in the presence of high amounts of SO₂ and SO₃.
- (3) performance of a wide variety of SCR catalyst compositions, geometries and methods of manufacture under typical high-sulfur coal-fired utility operating conditions.

These uncertainties will be explored by constructing a series of small-scale SCR reactors and simultaneously exposing different SCR catalysts to flue gas derived from the combustion of high sulfur U. S. coal.

The demonstration will be performed at Gulf Power Company's Plant Crist Unit No. 5 (75 MW capacity) near Pensacola, Florida. The project will be funded by the U. S. Department of Energy (DOE), Southern Company Services, Inc. (SCS on behalf of the entire Southern electric system), and the Electric Power Research Institute (EPRI). SCS is the participant responsible for managing all aspects of this project.

The project is being conducted in the following three phases:

Phase I - Permitting, Environmental Monitoring Plan and Preliminary Engineering

Phase II - Detailed Design Engineering and Construction

Phase III - Operation, Testing, Disposition and Final Report

During this reporting period, the detailed design engineering phase continued. Evaluation of vendor bids and technical responses on the specifications for the flue gas and air electric heaters was completed and the contract awarded. Specifications were developed, inquiries issued for bids, bid evaluations completed, and contracts awarded for the following: service/cooling water pump, gas and oxygen sampling and analyses systems. Specifications were completed and released for bids for the plant air compressor, bulk ammonia system, dampers/actuators, reactor sootblowers, and structural steel/grating. Bids were received and evaluations were begun for the air compressor, ammonia storage, dampers/actuators, and reactor sootblowers.

Design work also continued with specification preparation commencing for concrete/pilings, reactor vessels, control room, ductwork and reactor transition ductwork, fly ash handling, and personnel and catalyst hoist. Instrumentation and control design continued and included locating connections associated with reactors, piping, and ductwork; rack drawings; logic diagrams; and erection specifications.

Based on required changes to reactor design and ductwork routing, additional work was requested of DynaGen, the flow modeling subcontractor. This extra work included the following areas: effects of revised ductwork routing on large reactor takeoffs; review of venturi location changes; options for mixing bypass gas and main extraction gas; small reactor takeoff design comments; small reactor inlet design geometry. DynaGen's recommendations on the above tasks were subsequently incorporated into the design. Additional work was defined for DynaGen, including the following: use graphical techniques to recommend improved injection mixing geometry for economizer bypass sparger design; review revised layout drawings; review modified small reactor takeoff and elbow design; design small reactor inlet and ammonia injection specifications.

SCS reviewed comments from the catalyst suppliers on proposed common laboratory test methods and conditions and issued a revised testing protocol for further catalyst vendor review. Some of the catalyst suppliers also provided comments on the reactor design and catalyst module design with respect to loading/unloading and reactor support of the modules. SCS also corresponded with some of the catalyst vendors regarding catalyst coupon holders.

One of the seven catalyst suppliers notified SCS that they would not be able to continue participation in this project. SCS began the selection process for replacing this catalyst supplier.

Vendor bid responses to the Request for Proposal for the testing services subcontractor were received and the evaluation completed. Southern Research Institute was selected the lowest evaluated bidder and negotiations of the contract and final scope of work will commence in early 1992.

DOE and SCS personnel visited the Japanese catalyst suppliers during the first half of October to discuss SCR, this project, and to see laboratory, pilot-scale, and commercial SCR facilities. Trip reports for the European trip during the previous quarter, and this Japanese trip were drafted. A project review meeting was held between SCS and Gulf Power on November 20.

Section 2

INTRODUCTION

The Innovative Clean Coal Technology (ICCT) Program is designed to demonstrate clean coal technologies that are capable of retrofitting or repowering existing facilities to achieve significant reduction in sulfur dioxide (SO_2) and/or nitrogen oxides (NO_x) emissions. The technologies selected for demonstration are capable of being commercialized in the 1990s and are expected to be more cost effective than current technologies.

This ICCT project is jointly funded by the U.S. Department of Energy, the Electric Power Research Institute (EPRI), and by Southern Company Services (SCS) on behalf of the entire Southern electric system. The project's objective is to demonstrate the selective catalytic reduction (SCR) process that removes nitrogen oxides (NO_x) from the flue gas of boilers that burn U.S. high-sulfur coal. The SCR technology involves the catalytic reduction of NH_3 , which is injected into the flue gas to react with NO_x contained in the flue gas to produce molecular nitrogen (N_2) and water vapor.

A simplified SCR process flow diagram with major equipment is shown in Figure 1. Specifically, hot flue gas leaving the economizer section of the boiler is ducted to the SCR reactor. Prior to entering the reactor, NH_3 is injected into the flue gas at a sufficient distance upstream of the reactor to provide for complete mixing of the NH_3 and flue gas. The quantity of NH_3 can be adjusted and it reacts with the NO_x from the flue gas. The flue gas leaving the catalytic reactor enters the air preheater where it transfers heat to the incoming combustion air. Provisions are made for ash removal from the bottom of the reactor since some fallout of fly ash is expected. Duct work is also provided to bypass some flue gas around the economizer during periods when the boiler is operating at reduced load. This is done to maintain the temperature of the flue gas entering the catalytic reactor at the proper reaction temperature of about 700°F. The flue gas leaving the air preheater goes to the electrostatic precipitator (ESP) where fly ash is removed. The ESP is part of the existing plant and is generally unaffected by the SCR system except as higher SO_2 content affects the electrical resistivity of the fly ash or if NH_4HSO_4 co-precipitates with the fly ash.

The SCR technology is in commercial use in Japan and western Europe on gas,

FIGURE 1. BLOCK FLOW DIAGRAM OF SCR INSTALLATION.

oil, and on low-sulfur, coal-fired power plants. The first utility applications of SCR catalyst technology started in Japan in 1977 for oil- and gas-fired boilers and subsequently in 1979 for coal-fired boilers. As of 1986, ninety utility boilers in Japan had been equipped with SCR catalyst technology including twenty-two coal-fired boilers. These coal-fired boilers represent a combined capacity in excess of 6500 MWe and are typically fired with a low-ash, low-sulfur coal.

In addition to Japanese experience, several countries in western Europe (most notably West Germany and Austria) have passed stringent NO_x emission regulations that have all but mandated the installation of SCR. Prior to commercial SCR installations in West Germany, utility companies demonstrated several types of SCR facilities in prototype demonstration programs similar to this ICCT project. Over 50 SCR pilot plants were built and operated in western Europe. These pilot plants ranged from 19 to 6200 SCFM and provided the data base that led to commercialization of the SCR technology in western Europe.

Previously completed U.S. work with the SCR process on utility boilers consists of three projects which were carried out in the late 1970s and early 1980s. One of these was carried out on a natural gas fired boiler by Southern California Edison. Another project consisted of a pilot test conducted for the EPA at Georgia Power's Plant Mitchell. This pilot plant treated a 1000 ACFM (0.5 MWe) slip stream of flue gas resulting from the combustion of low- to medium-sulfur coal. A third pilot-scale project, carried out at the Public Service Company of Colorado's Arapaho Station treated a 5000 ACFM (2.5 MWe) slip stream of flue gas resulting from the combustion of U.S. low-sulfur coal.

Although SCR is widely practiced in Japan and Europe, there are numerous technical uncertainties associated with applying SCR to U.S. coals. These uncertainties include:

- (1) potential catalyst deactivation due to poisoning by trace metal species present in U.S. coals that are not present in other fuels.
 - (2) performance of the technology and effects on the balance-of-plant equipment in the presence of high amounts of SO₂ and SO₃.
-

- (3) performance of a wide variety of SCR catalyst compositions, geometries and methods of manufacture under typical high-sulfur coal-fired utility operating conditions.

These uncertainties will be explored by constructing a series of small-scale SCR reactors and simultaneously exposing different SCR catalysts to flue gas derived from the combustion of high sulfur U.S. coal.

The first uncertainty above will be handled by evaluating SCR catalyst performance for two years under realistic operating conditions found in U.S. pulverized coal utility boilers. The deactivation rates for the catalysts exposed to flue gas from high sulfur U.S. coal will be documented to determine accurate catalyst life, and thus, accurate process economics.

The second uncertainty above will be explored by performing parametric testing and through the installation/operation of air preheaters downstream of the larger reactors. During parametric testing, operating conditions will be adjusted above and below design values to observe deNO_x performance and ammonia slip as functions of the change in operating conditions. Air preheater performance will be observed to evaluate effects from SCR operation upon heat transfer, and therefore, upon boiler efficiency.

The third uncertainty is being handled by using honeycomb- and plate-type SCR catalysts from U.S., Japan and Europe of various commercial composition. Results from the tests with these catalysts will expand our knowledge of performance on a variety of SCR catalysts under U.S. utility operating conditions with high-sulfur coal.

The intent of this project is to demonstrate commercial catalyst performance, proper operating conditions, and catalyst life for the SCR process. This project will also demonstrate the technical and economic viability of SCR while reducing NO_x emissions by at least 80%.

The project will be conducted at Gulf Power Company's Plant Crist Unit 5, a commercially operating 75 MW unit, located in Pensacola, Florida, on U. S. coals with a sulfur content near 3.0%. Unit 5 is a tangentially-fired, dry bottom boiler, with a hot and cold side ESPs for particulate control. The SCR process to be used in this demonstration will be designed to treat a slip-

stream of flue gas and will feature multiple reactors installed in parallel. With all reactors in operation, the maximum amount of combustion flue gas that can be treated is 17,400 standard cubic feet per minute (scfm) which is roughly equivalent to 8.7 MWe.

The proposed SCS facility is a slip-stream SCR test facility consisting of three 2.5 MWe (5000SCFM) SCR reactors and six 0.20 MWe (400SCFM) reactors that will operate in parallel for side-by-side comparisons of commercially available SCR catalyst technologies obtained from vendors throughout the world. Figure 2 presents a simplified process flow diagram for the proposed facility. The large (2.5 MWe) SCR reactors will contain commercially available SCR catalysts as offered by SCR catalyst suppliers. These reactors will be coupled with small-scale air preheaters to evaluate the long-term effects of SCR reaction chemistry on air preheater deposit formation and the deposits' effects on air preheater. The small reactors will be used to test additional commercially available catalysts. This demonstration facility size will be adequate to develop performance data to evaluate SCR capabilities and costs that are applicable to boilers using high-sulfur U.S. coals.

The demonstration project is organized into three phases: (1) Phase I - Permitting, Environmental Monitoring Plan and Preliminary Engineering; (2) Phase II - Detail Design Engineering and Construction; and (3) Phase III - Operation, Testing, Disposition, and Final Report. The cooperative agreement was signed June 14, 1990, and the project completion date is now projected to be in the second quarter of 1995. The total estimated project costs are \$15,574,355. The co-funders are SCS (\$6,049,017), DOE (\$7,525,338), and EPRI (\$2,000,000).

Section 3

PROJECT DESCRIPTION

Within the three phases of the project, the following tasks will be conducted to effectively demonstrate the SCR process:

Phase I - Permitting, Environmental Monitoring Plan and Preliminary Engineering

Task 1.1.1 - Prototype Plant Permitting Activities

Task 1.1.2 - Develop Environmental Monitoring Program

Task 1.1.3 - Preliminary Engineering

Task 1.1.4 - Engineering and Construction Contracts Scope Development

Task 1.1.5 - Project Management and Reporting

Phase II - Detail Design Engineering and Construction

Task 1.2.1 - Detailed Design Engineering

Task 1.2.2 - Construction

Task 1.2.3 - Operation Staff Training

Task 1.2.4 - Planning for Detailed Testing

Task 1.2.5 - Start-Up/Shakedown

Task 1.2.6 - Project Management and Reporting

Phase III - Operations, Testing, Disposition and Final Report

Task 1.3.1 - SCR Demonstration Facility Operations and Maintenance

Task 1.3.2 - Process Evaluation

Task 1.3.3 - Environmental Data Management and Reporting

Task 1.3.4 - Economic Evaluation

Task 1.3.5 - Dismantling/Disposition

Task 1.3.6 - Project Management and Reporting

Section 4 PROJECT STATUS

Progress during October-December, 1991, is summarized below for each of the on-going tasks in the Scope of Work.

PHASE I - PERMITTING, ENVIRONMENTAL MONITORING PLAN AND PRELIMINARY ENGINEERING

Task 1.1.2 - Develop Environmental Monitoring Program

Radian has drafted information responding to issues previously raised by DOE's comments on the Environmental Monitoring Plan (EMP) and SCS is reviewing this data.

Task 1.1.4 - Engineering and Construction Contracts Scope Development

Based on the results of previous meetings to discuss the division of the base-line capital budget responsibilities between Gulf Power and SCS Engineering, the budget responsibilities were sorted by both (a) work packages for Gulf Power and (b) project tasks for SCS Engineering. These were reviewed in a meeting with Gulf Power on November 20 and approved. Contract amendments were initiated to reflect the changes in Gulf Power's scope of work. Gulf's responsibility increased by about \$3.4 million.

PHASE II - DETAIL DESIGN ENGINEERING AND CONSTRUCTION

Task 1.2.1 - Detailed Design Engineering

The detailed design engineering phase continued during this reporting period. Evaluation of vendor bids and technical responses on the specifications for the flue gas and air electric heaters was completed and the contract awarded. Specifications were developed, inquiries issued for bids, bid evaluations completed, and contracts awarded on the following items: service/cooling water pump, gas analyzer system, and the oxygen analyzer system. Specifications were completed and released for bids on the plant air compressor, bulk ammonia system, dampers/actuators, reactor sootblowers, and structural steel/grating. Bids were received and evaluations were underway at

the end of December for the plant air compressor, bulk ammonia system, dampers/actuators, and reactor sootblowers. The list of major equipment contracts awarded during this reporting period and the selected vendors are as follows:

Service/Cooling Water Pump	Peabody Flowaway/Hydromatics
Gas Analyzer System	Lear Siegler
Oxygen Analyzer System	Lear Siegler
Flue Gas/Air Electric Heaters	Watlow Process Systems

Appendices A, B, C, and D, contain specification summaries for the service water pump, gas analyzers, oxygen analyzers, and electric heaters, respectively.

Design work continued and specifications were being prepared for the concrete/pilings, reactor vessels, control room, ductwork and reactor transition ductwork, fly ash handling, and personnel and catalyst hoist.

Design work also continued on the instrumentation and controls, regarding locating instrument connections associated with the reactors, piping, and ductwork; rack drawings; functional logic drawings; and erection specifications.

Vendor drawings have been approved for fabrication of all air heaters, the flyash cyclones, and flue gas and air fans.

In view of required ductwork routing changes and reactor design revisions, additional work was requested of DynaGen, the flow modeling subcontractor. The areas in which we requested review by DynaGen included the following:

- 1) Effects of revised ductwork routing on the large reactor takeoff, with respect to obtaining representative gas sample and sufficient pipe diameters downstream of last elbow outlet.
- 2) Review of venturi relocation to vertical run of ductwork and influences of other piping arrangements.
- 3) Comment on options for mixing economizer bypass gas and gas from main extraction scoop and comment on distance between this mixing point and the first takeoff to the small reactors.

- 4) Comment on small reactor takeoff design and effects on representative gas sample.
- 5) Comment on small reactor inlet design geometry, including resistance piping (ammonia injection grid) and vane requirements.

DynaGen responded to each of these comments and SCS facility design was modified to incorporate the recommendations. Correspondence describing the details of the above is shown in Appendix E.

After the above work, further scope of work was defined for DynaGen, and the additional items requested are described as follows: (1) Using graphical techniques, recommend an improved injection mixing geometry for the design of the economizer bypass sparger into the main extraction gas stream. (2) Review and make suggestions on the small reactor takeoff and elbow design. (3) Design small reactor inlet and develop ammonia injection pipe size specifications and nozzle location, including nozzle sizing for both small and large reactors. (4) Brief review of revised layout drawings. (5) Create and store large reactor inlet model of selected pilot plant geometry. The above work was authorized to begin in late December 1991 and should be completed (except for duration of model storage through December 1992) in the first quarter of 1992.

The catalyst vendors commented on the proposed common laboratory test methods and conditions for SCR catalyst evaluation, which had been compiled by SCS based on earlier communications with the catalyst vendors, for all the catalyst suppliers to use for measuring results in this project. SCS reviewed comments and issued a revised proposed common laboratory testing protocol for catalyst vendor review and approval. In the revision, SCS clarified details on the minimum laboratory tests expected and in differences in sampling frequency between catalysts loaded in the small versus large reactors. Some of the catalyst suppliers also provided comments on the reactor design and catalyst module design with respect to loading/unloading of the catalysts in the reactor and reactor support of the catalyst modules. SCS also corresponded with two of the vendors supplying catalyst to small reactors for details on catalyst coupon holders, to assist SCS in final design details for the reactors.

One of the seven catalyst suppliers notified SCS that they would not be able

to continue participation in this project. SCS began the selection process for replacing the catalyst supplier. Potential catalyst suppliers were contacted for interest in participation, and a letter outlining the information needs was released to those interested parties. Responses were requested by the end of January 1992.

Vendor bid responses to the Request for Proposal for the testing services subcontractor were received. The evaluation was completed using the following major criteria: technical approach and understanding; cost and corporate resources; personnel qualifications; organization and management plan; corporate experience and past performance; acceptance of contractor terms and conditions. Southern Research Institute was selected the lowest evaluated bidder and negotiations of the contract and final scope of work will commence in early 1992.

Task 1.2.6 - Project Management and Reporting

Weekly coordination meetings were held with Design Engineering. The MIS, developed for tracking overall budget and schedule information, was used to monitor budget and schedule and to help fulfill DOE reporting requirements. Monthly progress reports were submitted to DOE.

DOE and SCS personnel visited the Japanese catalyst suppliers during the first half of October to discuss SCR, this project, and to see laboratory, pilot-scale, and commercial SCR facilities. Trip reports for the European trip during the previous quarter, and this Japanese trip were drafted. A project review meeting was held between SCS and Gulf Power on November 20.

Section 5
PLANNED ACTIVITIES

During the January - March, 1992 quarter, the following activities are planned:

- o Complete the following portions of Phase II, detailed engineering design:
 - 1. Complete evaluations of vendor bid responses and award contracts for the plant air compressor, bulk ammonia system, dampers/actuators, and reactor sootblowers.
 - 2. Receive vendor bids, complete evaluation and award contract for structural steel/grating.
 - 3. Finish developing specifications, issue inquiries for vendor bids, complete evaluations of vendor bid packages, and award contract for the concrete/piling erection package; and begin similar process for the steel erection package and have the evaluation underway.
 - 4. Complete specifications, issue for bids, and begin bid evaluation for control room building, mechanical erection package (including reactor vessel and transition ductwork), personnel and catalyst hoist, and instrumentation and control system erection package.
- o Begin pilot plant construction.
- o Complete most of negotiations on final scope of work for testing and analytical services.
- o Issue laboratory testing procedures based on final catalyst supplier review.
- o Select replacement catalyst supplier.
- o Complete additional scope of work with DynaGen.

APPENDIX A

Summary Specifications for Service/Cooling Water Pump

Type Pump

Speed - RPM

Capacity, GPM

Pumping Needs:

Internal Pump Losses - Feet

Total Net Pumping Head - Feet

Pump Efficiency - percent at design point

Brake horsepower required at

design point

Maximum break horsepower required

Recommended motor horsepower

Impeller

Maximum Diameter, Inches

Minimum Diameter, Inches

Diameter at Design Point

Method for Balancing Impeller

NPSH Required

At design point

Maximum critical value

Minimum flow required

Continuous

Intermittent (max. time allowed)

Maximum Pump Design,

Pressure, PSIG

Maximum Pump Design,

Temperature, Degree F

Diameter and Rating of Pump

Suction - Inches

Diameter and Rating of Pump

Discharge - Inches

Materials: (Common Names, ASTM Designation

Bowl(s)

Common Name/ASTM designation

Shaft

Common Name/ASTM designation

Impeller

Common Name/ASTM designation

Shaft Sleeves

Common Name/ASTM designation

Impeller Wearing Rings

Common Name/ASTM designation

Bowl Wearing Ring(s)

Common Name/ASTM designation

Column Pipe & Flanges

Common Name/ASTM designation

Base Plate

Common Name/ASTM designation

Motor Supported Pedestal

Common Name/ASTM designation

Shaft

Diameter at impeller-inches

Diameter at intermediate bearings

- inches

Vertical Turbine

1800

2120

1.5' losses, 3.5' lift

275'

83.0%

179

180

200

9.250

7.500

8.868

Dynamic Balanced

19'

30'

500

Continuous

199 PSA @ Design

208 PSI @ Shutoff

124 Degrees F

13" Open suction bell

10"-250# FLG w/ 125# Drilling

Bronze/B148-952 Bronze

316SS/A276-316 S.S.

Bronze/B148-958 Bronze

304SS/A269-304 S.S.

Bronze/B505-943 Bronze

Bronze/B148-953 Bronze

Carbon Steel/
A53 GRB Pipe & A36 Flgs.

Steel Sole Plate/A36

Cast Iron Discharge Head/
A48 CL30 Cast Iron

1 15/16"

1 1/2"

Stuffing Boxes:

Depth (in.)	4 5/8"
Outside diameter (in.)	2 1/4"
Packing material	John Crane 11-M Metallic

Water required for cooling, GPM	No outside source required
---------------------------------	----------------------------

Bearings:

Type bowl bearings	Rubber/bronze sleeve
Type of line shaft bearings	Rubber sleeve
Type of thrust bearings	Spherical roller in motor

Lubricating System:

Product Lube-pump
Grease Lube-motor
8100#, Thrust Bearings
Minimal
8100#

Maximum Calculated Bearing Loads

Radial
Axial (lbs.)

Couplings

Manufacturer	Flexibox
Type	Flanged adjustable coupling
Size	2125

Pump Starting Data

WR^2 - pounds ft^2	11.8
Starting torque - ft. lbs.	588.2

Weights: (Per Pump)

Pump	2250
Motor	2100
Total Shipping Weight	4350

Pump Dimensions:

Pump Setting	11'-4"
Minimum distance from floor	2"

Motor Data

HP Rating	200
Service Factor	1.15
Syn. Speed	1800
F.L. Speed	1785
Voltage (NP)	460
Temp. Rise by Res.	80C @ 1.0, 90C @ 1.15
Frame Size	L455VP
Class insulation	F
Ins. Trade Name	VPI Polyester
F.L. Current, Aps	216.0
L.R. Current, %F.L.	Code G 1450
Full Load P.F.	90.0
Efficiency 100% Load	94.5
Efficiency 75% Load	95.7
Efficiency 50% Load	95.5
Torque (F.L.) ft. lbs.	588.2
L.R. Torque - % of F.L.	200%
P.U. Torque - % of F.L.	110%
B.D. Torque - % of F.L.	200%
Net Motor Weight	2100 Lbs.
Type Bearing	Angular Contact
Average Life of Bearing	25 Yrs.
Type Guide Bearing	Ball
Enclosure Type	TEFC
Rotor Construction	Cast Aluminum

APPENDIX B

Gas Analyzer Specifications

The following is a description of the Gas Analyzer System for the Selective Catalytic Reduction Pilot Plant to be located at Crist Steam Plant Unit #5, Gulf Power Company, Pensacola, Florida. This will be a part of the Innovative Clean Coal Technologies Demonstration (ICCT) Project to evaluate commercially available selective catalytic reduction (SCR) catalyst on flue gas from a high sulfur U.S. coal. The accompanying flow sheet describes the various sample points to be measured. Note, the Oxygen Analyzers are included in a separate specification.

2.0 PROCESS DESCRIPTION

The purpose of the project is to test various catalysts for long term effectiveness in removal of NOx from the flue gas in a coal fired boiler. A pilot plant is being installed at Gulf Power Company's Crist Steam Plant, Unit #5., consisting of 9 selective catalytic reduction reactors. Approximately 10% of the flue gas from the Unit #5 boiler will be diverted at the boiler economizer outlet to the pilot plant. Anhydrous Ammonia (NH₃) will be injected ahead of the catalyst. The ammonia will react with NOx to form nitrogen and water. The flue gas will be heavily laden with flyash. The moisture content of the flue gas is expected to be 9-10%. The SO₃ concentration is expected to be 10-15ppm entering the SCR reactor and 35-50ppm at the outlet of the reactor. The gas phase NH₃ concentration at the outlet of the reactor is expected to be normally less than 5ppm but it can reach 40-50ppm during parametric testing. The NOx concentration can be as low as 2.5ppm. The process temperature will be controlled at 620-750 deg. F. The normal operating temperature will be maintained at 700 deg. F +/- 2 deg. F.

This is a general description of the SCR Gas Analyzer (SCRGA) system. Specifications will follow in the equipment specifications (Section 4.0). The accompanying drawing gives an overall view of the layout.

The SCRGA system consists of four analyzer banks as follows:

Bank AB-801 will monitor SO_2 , CO_2 , and NO_x continuously from one probe and CO from a second probe.

Bank AB-802 will monitor 9 points of NO_x on a time-share basis. It will consist of 2 NO_x analyzers, one time-sharing 3 points and one time-sharing 6 points.

Bank AB-803 will continuously monitor 1 point of NO_x from 18 possible points.

Bank AB-804 will monitor 9 points of NO_x on a time-share basis. It will consist of 2 NO_x analyzers, one time-sharing 3 points and one time-sharing 6 points.

The system will use the dilution extractive probes for retrieving the sample gases. Since this will require the use of clean, dry compressed air for the operation of 21 sample probes, one common air drying and conditioning system will be supplied by the Vendor for the air supply to all probes instead of individual dryers and conditioners for each probe. Compressed air will be supplied by the Purchaser from the existing pilot plant compressed air system.

The SCRGA systems will be housed in the Purchaser's building, a controlled environment. The enclosures for housing the system's analyzers shall be NEMA 1 enclosures. Any equipment mounted outside the Purchaser's building shall be NEMA 4X. The cabinets shall include standard 19" rack mounts and easily removable front and rear doors and side panels.

4.1 DILUTION PROBES

The probes will be of the dilution extractive type using an in-situ critical orifice for control of sample flow. The dilution medium will be clean dry compressed air (dewpoint -100 deg. F., particulate less than .5 microns, oil free). The probe will contain a coarse and a fine filter prior to the sample entering the critical orifice. This filter material cannot be sintered stainless steel because of the possible catalytic reaction with the process gases. Ceramic material would be the most desirable probe filter. The probe will be equipped to allow calibration gas to be injected at the critical orifice. The surface exposed to the process gases will be of a material to withstand the corrosive and abrasive abuse that it will be subjected to. Since many of these probes will be monitoring the gas flowing in a 6 inch diameter round duct, it is of utmost importance that the portion of the probe that is required to be in the process stream be of minimum diameter and length. The required length of each probe is covered in Probe Dimensions (Section 12.0).

Each probe will require a 19" panel mount control unit to be located in the cabinet that will house the analyzers. This control unit will contain the necessary gages, flow meters, pressure regulators, etc., required for the proper operation and monitoring of the probe. The dilution pressure regulators must be of the highest quality available.

AB-801

This system will measure the inlet gas to the pilot plant using two dilution probes. One probe will input to the CO analyzer which requires a much lower dilution ratio than does the other measurements. The other probe will input simultaneously to the SO₂, CO₂, and NO_x analyzers. These four gas components will each be a continuous readout. The NO_x measurement will be utilized by the DCS system for control of the NH₃ injection. The other measurements will be used as background information for boiler condition. The duct pressure will range from -4" to -7" WC.

AB-802

This system will measure the inlet of each reactor on a time share basis. It will require nine dilution probes, all having the same dilution ratios. These probes will input to two NO_x analyzers, one accepting three inputs time shared, and one accepting six inputs time shared. The three probe system will be measuring the three large reactors while the six probe system will be measuring the six smaller reactors. It is expected that the sample time per point will be approximately 2-5 minutes. The duct pressure will range from -4" to -7" WC.

AB-803

This system will be used to measure various points between catalyst layers. It is a single probe continuous measurement of NO_x. The probe will be manually moved from point to point during parametric testing of the reactors at a frequency of probably once per day or more. Special attention must be given to the design of the sample system of this measurement as the content of NH₃ within the process gas is expected to be as high as 300ppm. An ammonia trap at the probe is one suggested method of ammonia removal. The duct pressure will range from -4" to -7"WC.

This system will measure the outlet of each reactor on a time share basis. It will require nine dilution probes, all having the same dilution ratios. These probes will input to two NO_x analyzers, one accepting three inputs time shared, and one accepting six inputs time shared. The three probe system will be measuring the three large reactors while the six probe system will be measuring the six smaller reactors. It is expected that the sample time per point will be approximately 2-5 minutes. The duct pressure will range from -8" to -13" WC.

SO₂

Analyzer Bank AB-801 is the only requirement for the measurement of SO₂ within the system. This analyzer will be within the following specifications:

- > Measurement method to be either UV Fluorescence or selective single-beam Infrared
- > Microprocessor based control with built-in self diagnostics
- > Eliminate water vapor and hydrocarbon Interferents
- > Resistant to external vibrations
- > Adaptable for mounting in standard 19" rack
- > Built-in fine dust filter, flowmeter, digital readout, and gas sample pump
- > Automatic zero compensation
- > 0-5VDC analog output linear with concentration
- > Range = 10ppm (overall measurement range is 0-2500ppm using a 250:1 dilution ratio)
- > Noise at zero - less than .5ppb
- > Zero drift - less than 1ppb/24hrs.
- > Span drift - less than .5%/week
- > Lag time - less than 10 seconds
- > Rise time - less than 90 seconds (0-95%)
- > Fall time - less than 90 seconds (100-5%)
- > Resolution - 1ppb
- > Linearity - +/- 1% of full scale
- > Repeatability - less than +/-1% of reading
- > Sample flow rate - less than 1 liter/min.
- > Temperature range - 50-100 deg. F, max. 2% of reading change with 10 deg. C ambient temperature change
- > Power requirements - 115 VAC +/- 10%, 60 Hz., 350 watts

Analyzer Bank AB-801 is the only requirement for the measurement of CO₂ within the system. This analyzer will be within the following specifications:

- > Measurement method to be selective single-beam infrared or nondispersive infrared
- > Microprocessor based control with built-in self diagnostics
- > Eliminate water vapor and hydrocarbon interferents
- > Resistant to external vibrations
- > Adaptable for mounting in standard 19" rack
- > Built-in fine dust filter, flowmeter, digital readout, and gas sample pump
- > Automatic zero compensation
- > 0-5VDC analog output linear with concentration
- > Range = 800ppm (overall measurement range is 0-20% using a 250:1 dilution ratio)
- > Noise - less than 1% of range
- > Zero drift - less than .2% of range/week
- > Span drift - less than .2% of range/week
- > Lag time - 1.5 seconds
- > Rise time - less than 10 seconds (0-90%)
- > Fall time - less than 10 seconds (100-10%)
- > Resolution - .2% of range
- > Linearity - +/- .5% of full scale
- > Repeatability - less than +/- 1% of reading
- > Sample flow rate - less than 3 liters/min.
- > Temperature range - 50-100 deg. F, max. 2% of reading change with 10 deg. C ambient temperature change
- > Power requirements - 115 VAC +/- 10%, 60 Hz., 100 watts

Analyzer Bank AB-801 is the only requirement for the measurement of CO within the system. This analyzer will be within the following specifications:

- > Measurement method to be gas filter correlation technique or nondispersive Infrared
- > Microprocessor based control with built-in self diagnostics
- > Automatic temperature compensation
- > Resistant to external vibrations
- > Adaptable for mounting in standard 19" rack
- > Built-in fine dust filter, flowmeter, digital readout, and gas sample pump
- > Automatic zero compensation, if available
- > 0-5VDC analog output linear with concentration
- > Range = 25ppm (overall measurement range is 0-500ppm using a 20:1 dilution ratio)
- > Noise - less than .1% of range
- > Zero drift - less than .4% of range/24 hrs.
- > Span drift - less than 1% of range/week.
- > Lag time - less than 1.5 seconds
- > Rise time - less than 7 seconds (0-90%)
- > Fall time - less than 7 seconds (100-10%)
- > Resolution - .1ppm
- > Linearity - +/- .5% of full scale
- > Repeatability - less than +/- .5% of full scale
- > Sample flow rate - less than 1 liter/min.
- > Temperature range - 50-100 deg. F
- > Power requirements - 115 VAC +/- 10%, 60 Hz., 200 watts

Analyzer Bank AB-801, AB-802, AB-803, and AB-804 will all require the measurement of NO_x. These analyzers will be within the following specifications:

- > Measurement method to be single chamber chemiluminescence
- > Microprocessor based control with built-in self diagnostics
- > Temperature, pressure, and flow compensation
- > Permapure ozone dryer
- > Display of operating mode and status
- > Resistant to external vibrations
- > Adaptable for mounting in standard 19" rack
- > Built-in fine dust filter, flowmeter, and digital readout
- > Automatic zero compensation
- > 0-5VDC analog output linear with concentration
- > Range - AB-801 - 2.5ppm (overall measurement range is 0-625ppm using a 250:1 dilution ratio), AB-802 - 2.5ppm (overall measurement range is 0-625ppm using a 250:1 dilution ratio), AB-803 - 1ppm (overall measurement range is 0-350ppm using a 350:1 dilution ratio), AB-804(Dual Range) - .5/1ppm (overall measurement range is 100/200ppm using a 200:1 dilution ratio)
- > Noise - less than .2ppb at zero
- > Lower detectable limit - .5ppb
- > Zero drift - less than 1ppb/24 hrs.
- > Span drift - less than .5%/24 hrs.
- > Lag time - less than 20 seconds
- > Rise time - less than 30 seconds (0-95%)
- > Fall time - less than 30 seconds (100-5%)
- > Resolution - 1ppb
- > Linearity - +/- 1% of full scale
- > Repeatability - less than +/- .5% of full scale
- > Sample flow rate - less than .5 liters/min.
- > Temperature range - 50-100 deg. F, max. 1% of reading change with 10 deg. C ambient temperature change
- > Power requirements - 115 VAC +/- 10%, 60 Hz., 150 watts

APPENDIX C

Oxygen Analyzer Specifications

The following is a description of the Oxygen Analyzer System requirements for the Selective Catalytic Reduction Pilot Plant to be located at Crist Steam Plant Unit #5, Gulf Power Company, Pensacola, Florida. This will be a part of the Innovative Clean Coal Technologies Demonstration (ICCT) Project to evaluate commercially available selective catalytic reduction (SCR) catalysts on flue gas from a high sulfur U.S. coal. The accompanying flow sheet describes the overall plan including the various sample points to be measured.

2.0 PROCESS DESCRIPTION

The purpose of the project is to test various catalysts for long term effectiveness in removal of NO_x from the flue gas in a coal fired boiler. A pilot plant is being installed at Gulf Power Company's Crist Steam Plant, Unit #5., consisting of 9 selective catalytic reduction reactors. Approximately 10% of the flue gas from the Unit #5 boiler will be diverted at the boiler economizer outlet to the pilot plant. Anhydrous Ammonia (NH₃) will be injected ahead of the catalyst. The ammonia will react with NO_x to form nitrogen and water. The flue gas will be heavily laden with flyash. The moisture content of the flue gas is expected to be 9-10%. The SO₃ concentration is expected to be 10-15ppm entering the SCR reactor and 35-50ppm at the outlet of the reactor. The gas phase NH₃ concentration at the outlet of the reactor is expected to be normally less than 5ppm but it can reach 40-50ppm during parametric testing. The NO_x concentration can be as low as 2.5ppm. The process temperature will be controlled at 620-750 deg. F. The normal operating temperature will be maintained at 700 deg. F +/- 2 deg.F.

3.0 EQUIPMENT SPECIFICATIONS

REV. 0

3.1. O₂ PROBES

The system will consist of twenty four (24) O₂ probes sampling various locations throughout the pilot plant. The probes shall be of the zirconium oxide in-situ type. The maximum expected flue gas temperature will be 750 degrees F. The probe filter, if used, will be made of ceramic material. Sintered stainless steel cannot be used due to the possible chemical reaction in the process. The probes will mount to ANSI 4" 150LB flat face flanges which will be supplied by the purchaser. Since many of these probes will be monitoring the gas flowing in a 6 inch diameter round duct, it is of utmost importance that the portion of the probe that is required to be in the process stream be of minimum diameter and length. The probes' exterior will be of a material that will withstand the corrosive gases and abrasive wear of the flue gas components in a coal fired boiler exit.

Section 11 is a listing of the required probe lengths per mark number.

3.2. CONTROLLER/ELECTRONICS

The system will require 3 eight input controllers. These controllers shall be housed in a standard 19" free standing enclosure with easily removable front and rear doors and removable side panels.

The controllers will be of the digital electronics type. These controllers will have the following capabilities and features:

- 1-Convert the signal from each zirconium oxide sensor to a digital readout.

- 2-Produce a continuous 1-5VDC(0-10%) output signal for each input - these outputs will be linear with O₂ concentration.

- 3-Be capable of performing a calibration on any particular probe initiated by:

- A-Operator or technician (remote/manual)

- B-DCS system (remote/auto)

C-Controller logic (fully automatic)

REV. 0

4-Include self diagnostics.

5-Modularized (8 inputs/19" rack mount controller).

6-Individual detector status indicators.

7-Display sensor millivolts and temperature as well as O₂ concentration.

8-Display will be 4 digits indicating 0-10% O₂.

9-Analog output will be maintained at its last valid measurement during calibration. A digital output indicating this hold status should be available to the DCS for each measurement.

10-A digital output should be available indicating O₂ system malfunction.

3.3. OVERALL SPECIFICATIONS

The system will include the necessary hardware, including solenoid valves, regulators, etc., for automatic 2 point calibration of each probe. This hardware will be housed in NEMA 4X enclosures.

Ambient conditions at the:

Controller = 32-120 deg. F, Probe = 20-160 deg. F

Maximum distance between controller and probe - 300'

Power supply - 115 VAC +/-10%, 60 Hz.

Normal power consumption - 2000 VA (System total)

Maximum power consumption (start-up) - 5500 VA (System total)

Performance specifications:

Accuracy	+/-2% of reading or .1% whichever is greater
----------	--

Resolution	.01% O ₂
------------	---------------------

Response time(90%)	less than 5 seconds
--------------------	---------------------

Sufficient calibration gas for start-up checks plus 30 days supply including permanent OSHA approved cylinder racks will be included as part of the system. Cable, tubing, etc., required to complete the circuit from the probes to the controllers/electronics should be included in this proposal but shown as a separate item when pricing. The assumed lengths for this material will be 100' per probe. Any other special hook-up requirements will be included as a part of this proposal.

APPENDIX D

Electric Heater Specifications

Large Reactor Heaters

Large Reactor Heaters

Number of stages per large reactor heater	3
kW rating of each stage (kW)	125
Arrangement of heater elements(horz/vert)	Vertical
Number of tubular heating elements	336 Total-Includes 5% Spare Elements
Length of heating elements (in.)	22" Hairpin Inside the Duct
Heating element sheath material	Incoloy 800
Heating element tube wall thickness (in.)	.049" Wall
Heating element O.D. (in.)	.430"
Heating element wire material	80-20 NiCr
Heating element max surface temperature (deg. F)	1218 Deg. F.
Heating element min surface temperature (deg. F)	980 Deg. F
Heating element watt density (watts/sq. in)	20 WSI
Flange to flange dimension of heater (ft)	9'-0"
Calculated flue gas velocity through heater:	
@ Maximum flow (ft/sec)	92.2 Ft./Sec.
@ Design flow (ft/sec)	61.1 Ft./Sec.
@ Minimum flow (ft/sec)	38.2 Ft./Sec.
Calculated flue gas pressure drop through heater:	
@ Maximum flow (inches W.G.)	1.8" W.G.
@ Design flow (inches W.G.)	1.4" W.G.
@ Minimum flow (inches W.G.)	.8" W.G.
Weight of heater (lbs)	655 Lbs. (Est)
Heater flange gasket material	Garlock HTC9800
Number of thermocouples provided	6 Total; 2 on Each
Type of thermocouples provided	Type K
Maximum heater current (amps)	445 (1.39 AMPS/Element)
Number of 48 amp circuits per heater	12 total - 4/htr
Recommended silicon control rectifier size	600 Amps

Small Reactor Heaters

Small Reactor Heaters

Number of stages per small reactor heater	1
KW rating of each stage (kW)	35
Arrangement of heater elements(Horz/vert)	Vertical
Number of tubular heating elements	54
Length of heating elements (in.)	12"
Heating element sheath material	Incoloy 800
Heating element tube wall thickness (in.)	.049
Heating element O.D. (in.)	.430
Heating element wire material	80-20 NiCr
Heating element max surface temperature (deg. F)	1310 Deg. F.
Heating element min surface temperature (deg. F.)	1015 Deg. F.
Heating element watt density (watts/sq. in)	20 WSI
Flange to flange dimension of heater (ft)	4'0"
Calculated flue gas velocity through heater:	
@ Maximum flow (ft/sec)	95 Ft./Sec.
@ Design flow (ft/sec)	64 Ft./Sec.
@ Minimum flow (ft/sec)	48 Ft./Sec.
Calculated flue gas pressure drop through heater:	
@ Maximum flow (inches W.G.)	1.9" W.G.
@ Design flow (inches W.G.)	1.5" W.G.
@ Minimum flow (inches W.G.)	.9" W.G.
Weight of heater (lbs)	140 Lbs. (Est)
Heater flange gasket material	Garlock HTC 9800
Number of thermocouples provided	2/Htr - 12 Total
Type of thermocouples provided	Type K
Maximum heater current (amps)	42 (.78 AMPS/Element)
Number of 48 amp circuits per heater	1
Recommended silicon control rectifier size	50 AMPS

Ammonia Dilution Air Heater

Amonia Dilution Air Heater

Number of stages	1
kW rating of each stage (kW)	30 KW
Arrangement of heater elements (horz/vert)	Vertical
Number of tubular heating elements	54
Length of heating elements (in.)	10"
Heating element sheath material	Incoloy 800
Heating element tube wall thickness (in.)	.049"
Heating element O.D. (in.)	.430"
Heating element wire material	80-20 NiCr
Heating element max surface temperature (deg. F)	1300 Deg. F
Heating element min surface temperature (deg. F.)	900 Deg. F.
Heating element watt density (watts/sq.in)	18 WSI
Flange to flange dimension of heater (ft)	4'0"
Calculated flue gas velocity through heater:	70 Ft./Sec.
Calculated flue gas pressure drop through heater:	1.2" W.C.
Weight of heater (lbs)	140 Lbs. (Est)
Heater flange gasket material	Garlock HTC 9800
Number of thermocouples provided	2
Type of thermocouples provided	Type K
Maximum heater current (amps)	36 Amps
Number of 48 amp circuits per heater	1
Recommended silicon control rectifier size	50 AMPS

APPENDIX E

**Correspondence with DynaGen on Large Reactor Takeoffs,
Small Reactor Takeoffs, Small Reactor Inlet Geometry, etc.**

September 25, 1991

Mr. Louis Moroti
DynaGen, Inc.
99 Erie Street
Cambridge, MA 02139

Dear Mr. Moroti,

As we discussed last week on the telephone, I have attached some sketches which reflects our new ductwork routing and reactor design. As you can see from the sketches, the new ductwork routing is very close coupled. In addition, we have attempted to scale down the small reactor design based on the large reactor modeling which was completed by DynaGen.

As a result of progressing through this additional design work, SCS has formulated several questions which we would like your input regarding the final design of the pilot plant ductwork and reactors.

1. Sketch 1 - The revised ductwork routing includes a 90° turn from vertical flow to horizontal flow to the east and a flat 90° turn heading north. There are approximately 5 duct diameters between the flat 90° turn and the first large reactor takeoff. We are concerned that the large reactor takeoff may be affected by the combination of (1) insufficient straight run after the elbow and (2) flow bias between the three large reactor takeoff sections. Please comment on any items which may improve the probability of obtaining representative samples in all large reactor takeoffs. Will vanes be required in the elbows? Is there sufficient distance downstream of the elbow before the large reactor takeoffs?
2. Sketch 1 - Please note that the electric heaters are located in a horizontal section of duct after each large reactor takeoff point. (Note the takeoff point lateral angle is 30°) The ductwork turns 90° to the vertical where the venturi flow meters have been installed. Per the Vendor's recommendation, the venturi flowmeters have 10 duct diameters upstream of the venturi and approximately 1 duct diameter downstream of the venturi (shown on sketch 3). The Vendor has stated that the vertical elbows upstream and

downstream will not appreciably effect the accuracy of the venturis. Do you have any comments? Will vaned elbows be required?

3. Sketch 2 - Shows a section view looking North. The extraction scoop in the main power plant duct will be per DynaGen's previous flow model. The extraction duct exits the main boiler duct heading west and turns vertically 90°. The scoop and the elbow will be well vaned per DynaGen's flow model. After turning vertical, there is a rectangular flow control damper followed by a rectangular to round ductwork transition piece. A 14" diameter economizer bypass line is shown entering the side of the transition piece. (Although we have flexibility to arrange the economizer bypass line anywhere in the extraction scoop area) There are approximately 5 feet before the small reactor takeoffs which are on the center line of the 42" main pilot plant duct.

Recall that the economizer bypass line was installed to blend a hotter gas (800° F to 850° F) from the superheater section of the boiler with the flue gas extracted from the duct which varies between 590° and 680° depending on boiler load. Our minimum required temperature to the pilot plant is 620° F which means the economizer bypass line will only be opened at lower boiler loads when the flue gas temperature exiting the boiler falls below 620° F. The calculated worst case from a thermal mixing standpoint is when the boiler is operating at low load with an exit gas temperature of 590° F. Referring to the process flow diagram, we calculate the flows to be 72,423 lb/hr @ 590° F from the main extraction scoop (Stream 1) and 11,808 lb/hr @ 800° F in the economizer bypass (Stream 97). After blending, the flue gas to the pilot plant is 84231 lb/hr @ 620° F (Stream 1A). We are concerned that there may be insufficient distance between the economizer bypass duct and the small reactor takeoffs to provide adequate thermal mixing. Also, will hot gas coming in at the side as shown create a flow maldistribution to the small reactor takeoffs? Please provide any comments you may have to improve the design.

4. Sketch 2 - We have determined that it would be desirable for the small reactor takeoffs to span the duct cross section as shown rather than coming off the side of the main duct with a lateral configuration as previously shown on our general arrangement drawings. We have tried to keep the takeoff in the vertical section per your previous recommendation. Each small reactor extraction line is independent of the others. Would it be beneficial to keep the main duct square rather than round? Would you expect flow distribution problems being located at the elbow inlet? What can be done to better insure representative gas samples in the small reactor takeoffs?

5. Reactor drawing EC1203 - This drawing (which is 4 of 4 included in this correspondence) shows the reactor inlet sections for the large and small reactors. The large reactor follows Reactor Inlet Model Design 1 using test 17 geometry with the inclusion of a 5 vaned diffuser spaces and 5 two inch horizontal resistance pipes to be used for the ammonia injection grid (i.e. a 25 x 25 ammonia injection grid). However, it is difficult to directly scale down the small reactor inlet based on the large reactor results to due to physical constraints of fabricating the component. Will resistance pipes be required on the small reactors similar to the large reactor? If so, how many and what size? We would like you to comment on how to achieve uniform ammonia injection and whether it should be multiple point (using the resistance pipes) or single point. What is the proper vane and/or baffle requirements for the small reactor inlet?

We would appreciate all comments you may have regarding our revised design. For your information, I have enclosed an updated copy of the process flow diagram and material balance for the steady state design case. SCS would appreciate the opportunity to discuss your ideas by teleconference or in person. I understand that Gerald Gilbert will return to the office September 30, 1991 and would be available after that time. We would tentatively like to have your review completed by October 11, 1991 if possible. Please call me (205) 868-5212 if you have any questions or require any further information.

Very Truly Yours

Edward C. Healy
Senior Engineer

DYNAGEN2.doc
ech

cc: H. R. Bailey
J. A. Blanco
R. E. Horsley
W. Z. Looney
G. A. Mann
J. D. Maxwell
R. L. Shanlever
T. J. Slatsky
S. W. Woodfield

REFERENCES:-
 RECORD - CIVIL WORKS NOTES AND DRAWING INDEX
 UNIT 3 - HIGH DUST EXTRACTION
 DUCT TO REACTORS

SCS DOE ICCI SCR PROJECT
SELECTIVE CATALYTIC REDUCTION
PILOT PLANT
PIPING - HIGH DUST EXTRACTION AND
ECONOMIZER DRYING IN REACTIONS
PLAN AND SECTIONS

9-11-91

VIEW LOOKING NORTH

PRELIMINARY

EC1203

LARGE EXPANSION JOINT DETAIL
(3 REQUIRED)

TURNING VANE DETAIL
SCALE NOM

SMALL EXPANSION JOINT DETAIL
SCALE 1/4\"/>

EXPANSION JOINT SCHEDULE									
MATERIAL		FRAME DIMENSIONS		BELLOWS MATERIAL		LOCATION / DESIGN DRAWING		REQUISITION NUMBER	
QTY	DESCRIPTION	QTY	DESCRIPTION	QTY	DESCRIPTION	QTY	DESCRIPTION	QTY	DESCRIPTION
3	EXP. JOINT	1	EXP. JOINT	1	EXP. JOINT	1	EXP. JOINT	1	EXP. JOINT
6	EXP. JOINT	2	EXP. JOINT	2	EXP. JOINT	2	EXP. JOINT	2	EXP. JOINT

EXPANSION JOINT DETAIL SECTION

EXP. JOINT

BELLOW MATERIAL: 304L SS
EXPANSION JOINT MATERIAL: 304L SS, CARBON STEEL, INSULATION
INSULATION: 2\"/>

DynaGen, Inc.

October 10, 1991
Project No.: SCS-2
SCR Pilot Plant
SCS Contract No.: C90-0003000

Mr. Edward C. Healy
Senior Engineer
Southern Company Services
P.O. Box 2625
Birmingham, AL 35202

Dear Mr. Healy:

I have reviewed your letter of September 25, 1991, and will make my comments and recommendations below in the same order as your questions using your numbering sequence.

Comments on Your Questions

1. The five diameters of straight run between the last elbow outlet and the take off to the first large reactor should be sufficient to achieve representative gas samples in each of the three large reactors. The flow rate to each will be measured and controlled. The gas composition will be well-mixed. Particulate distribution is the only quantity that may be affected slightly, but not significantly. Since long radius elbows are used, vanes are not recommended. However, since there are two close coupled long radius 90° elbows in perpendicular planes, a slight swirl can result at the outlet of the second elbow. To prevent this swirl, a flow straightener formed by two perpendicular plates in the form of a cross could be installed either between the elbows or downstream of the second elbow. The plates should be 4 to 6 feet long in the direction of flow.
2. The vendor statements on the venturi installation and accuracy appear to be consistent with ASME standards. I submitted copies of ASME power test code information for orifice, flow nozzle, and venturi installations in DynaGen report 2486 on this project dated September 18, 1990. This

information shows that 10 diameters upstream is more than sufficient for most piping arrangements. The one diameter pipe downstream is satisfactory for Venturi meters. However, you should check this information for your venturi diameter ratio because large diameter ratios need longer lengths. Also, the 10 pipe diameters you say you have allowed must be from the elbow outlet to the inlet flange on the venturi meter. When scaling from your sketch 3, I only calculate 6 diameters.

To be extra safe on eliminating the influence of the upstream pipe installation on the venturi, a flow straightening device can be installed 2 diameters downstream of the elbow. The ASME power test code information mentioned above includes two suggested designs.

3. The control damper should be an apposed blade lower damper.

You are correct that there is insufficient distance between the hot air injection point and the small reactor take-offs to provide adequate thermal mixing. There are two basic approaches to improve this: make the mixing occur in a shorter space and/or move the small reactor inlets.

The thermal mixing can be improved by using a 3 or 4 point wall injection or by using a sparger flow distributor inside the duct. If a sparger is used, the reactor take-offs could be left where they are. If a 3 or 4 point wall injection were used, the small reactor take-offs should be moved to the horizontal pipe between the first and second elbows. If the take-offs are moved they should be arrayed in a horizontal plane to intercept the elbow discharge flow in a more uniform location. My preference would be to use a sparger design and leave the small reactor take-offs where they are located now.

If you need assistance to design one or the other of these improved mixing options, please let me know.

4. Putting the five small reactor take-off ducts in a line across the diameter causes a cross-section blockage of about 20%, increased velocities of 20% (to about 83.7 fps) and increased velocities heads of 44%. If you want to eliminate these increases, a 42 inch square duct could be used from the expansion joint to the first elbow outlet and a square to round transition could be installed in the horizontal run between elbows. This contracting area transition will also help to even out any velocity profile non-uniformities caused by the small reactor take-offs and first 90 bend.

Combining the preferred conservative suggestions from answers 2, 3 and 4, the duct would include the following elements starting at the damper:

- (1) A transition duct to a 42" x 42" square duct.
 - (2) A sparger type bypass flow injection mixing device in the transition duct.
 - (3) A 42" square main duct through the first elbow.
 - (4) An inline 5 small reactor take-off set as currently located.
 - (5) A 42" square to a 42" round accelerating flow transition in the horizontal run between elbows.
 - (6) A flow straightening device downstream of the second elbow to eliminate any potential flow swirl.
5. There are four options for design of the small reactor inlet:
- (a) Scale the large reactor inlet geometry;
 - (b) Model the desired small reactor geometry;
 - (c) Estimate the required restriction and vane design geometry for a selected small reactor inlet duct geometry; and
 - (d) Do (c) but do a field velocity traverse on one unit to check and optimize the design.

Option (a) is the quickest and most reliable method to reach a uniform profile at the reactor core inlet. Slight modifications could be made in the geometry scaling such that the geometry would be the following:

- A transition duct from a 6" inlet pipe to a 6.8" square with a length of about 8" (Area Ratio 1.64).
- A 4" long straight section with a scaled pipe resistance from the large reactor tests with pipes perpendicular to diffuser baffles.

I will select the number and size of the pipes, if you wish.

- A three cell (2 baffle) flat diffuser 6.8" x 6.8" to 6.8" by 13" and length equal to 19" (Area Ratio 1.91).
- A 4" straight section.

- An expanding elbow from 6.8" x 13" to 13" x 13" with a 2" inner radius (Area Ratio 1.91).
- Five equally spaced elbow vanes with 1/2" leading edge, 2" radius, and 2.5" trailing edge.

If you need to stay with the single diffuser design of area ratio 5.99 (option 2), then I would recommend model tests in full-scale to develop the required internals to achieve a uniform reactor core inlet flow. Additional money would be needed to do this. I will give you an estimate, if you want it.

If you want me to guess at a design (option 3), I will, but it will include several high resistance elements in the diffuser using pipes, channels or perforated plates. If you select this approach, it should be tested and optimized on one small field reactor (option 4).

Concerning ammonia injection location and number of nozzles, I recommend the following:

- (a) If the injection is done at the pipe resistance furthest upstream, a set of 12 nozzles should be used.
- (b) If injection can be done at the heater discharge, a set of 3 nozzles should be used in the 6" diameter pipe. It is possible that one nozzle would be satisfactory at the heater outlet.

Questions for SCS

- (1) Where is the bypass connection in each large reactor inlet?
- (2) Where is the inlet damper in each large reactor inlet and will it be a control damper or an on-off damper?

Discussion of My Comments to Your Questions

This would best be done in person, but there are no funds for another visit to Birmingham. If you wish to authorize a one-day trip, the cost would be approximately \$2,200. If you wish, you could visit here or we could try to do it over the telephone.

Please contact me when you return and have had a chance to review my comments.

Yours truly,

A handwritten signature in black ink, appearing to read "Gerald B. Gilbert", with a long horizontal stroke extending to the right.

Gerald B. Gilbert
Project Manager
Fluid Systems Division

GBG/rh

cc.: Mr. Doug Maxwell, Southern Company Services

DynaGen, Inc.

December 12, 1991
Project SCS-2
SCR Pilot Plant
SCS Contract No. C90-0003000
PFS-991

Mr. Doug Maxwell
Technology Assessment Department
Southern Company Services
Post Office Box 2625
Birmingham, AL 35202

Dear Mr. Maxwell:

This letter includes the workscope descriptions and cost estimates for the items we discussed on the telephone.

Workscope and Costs

Item 1--Recommend the Design for an Improved Mixing Device

There are two approaches that I can take to developing a jet injection mixing geometry from the wall or from a sparger.

Option 1 uses a graphical technique that is based on experimental data for jet injection mixing into a cross flow. From this technique will come a recommended design and an estimated maximum temperature spread.

Option 2 uses the option 1 technique to select a preliminary geometry which is then optimized by use of our purchased fluid flow computer program (Pheonics). From this technique will come a recommended design and a calculated temperature profile at the elevation of the take-off scoops to the small reactors. The temperature profile results will be calculated for about 5 geometries and the final geometry will be checked at one additional flow condition. The funding of option 2 will achieve a better optimized design with documentation of calculated temperature profiles. We recommended the option 2 approach.

Option 1 will cost about \$4,000 and can be completed in 2 to 3 weeks.

Option 2 will cost about \$12,000 and can be completed in 3 to 4 weeks.

To carry out this evaluation, I need to know the process flow diagram information at locations 1, 1a, and 97 including pressures at these points and upstream of the control valve ahead of point 97 for the worst case design point and one other typical flow condition with economizer bypass.

Item 2--Review and Make Suggestions on the Small Reactor Take-Off and Elbow Design

The basic take-off design appears to be good but I will spend a few hours to review it and suggest van designs and a center take-off core extension along the flow direction.

\$600

Item 3--Small Reactor Inlet Design and Specification of NH₃ Pipe Size and Nozzle Location

The small reactor inlet design geometry will be scaled from the large reactor design that was previously model tested. The geometry selection will be done approximately as described in option (a) of my October 10, 1991 letter to Ed Healy with some possible changes.

The size and location of the NH₃ supply pipes and the nozzle locations will be specified for the small reactor inlet geometry selected in the first paragraph above. Four pipes with NH₃ nozzles will be needed with a total of 12 or 16 nozzles.

The estimated cost will be \$800.

\$800

Item 4--Brief Review of Drawings Recently Sent to Me

I will briefly review and comment on any items in the duct layout that warrant comment. I will confine my comments to the inlet piping and bypass since the outlet piping probably could not be changed at this time.

\$600

Item 5--Cost Estimates to Crate, Store, and Ship the Models

Separate estimated costs are provided for crating, storage and shipment of two separate models.

	<u>Large Reactor Inlet Model of Selected Pilot Plant Geometry</u>	<u>Power Plant Duct and Take-Off Model</u>
Crate	\$1,250 4' x 4' x 6'	\$1,250 4' x 4' x 6'
Store	\$60/Month	\$60/Month
Ship	\$ 800	\$ 500

At the time you authorize the crating and storage for one or both models described above, please give us written authorization to dispose of the other large reactor model parts not included in the pilot plant design and the power plant duct and take-off model parts if they are not to be stored.

Schedule and Contract Extension Date

Items 2, 3, and 4 can be completed in one to two weeks.

Item 1 can be completed in 2 to 4 weeks depending on which option is selected.

Item 5 may not take place until after January 1, 1992 and storage costs, if selected, could continue throughout 1992.

I would suggest that the contract date be extended until February 29, 1992 if models are to be shipped and extended to December 31, 1992 if models are to be stored. Storage costs will be billed on a quarterly basis at the start of the quarter.

If you have any questions or need further information, please contact me.

Yours truly,

Gerald B. Gilbert
Manager,
Fluid Systems Division

GBG/rh

Southern Company Services

the southern electric system

December 23, 1991

Mr. Gerald B. Gilbert
Manager, Fluid Systems Division
DynaGen, Inc.
99 Erie Street
Cambridge, MA 02139

Dear Mr. Gilbert:

Per your letter of December 12 with work scope descriptions and cost estimates for items we discussed in previous telephone conversations, please perform the task items as outlined below per the assigned priorities:

<u>PRIORITY, ITEM # AND DESCRIPTION</u>	<u>COST, \$</u>
1. Item 3--Small reactor inlet design & specification of NH3 pipe size and nozzle location <u>(plus nozzle sizing for small and large reactors)</u>	1600
2. Item 2--Review and make suggestions on the small reactor take-off and elbow design	600
3. Item 1--Recommend the design for an improved mixing device-Option 1 graphical method <u>only for now</u>	4000
4. Item 4--Brief review of drawings	600
5. Item 5--Crate and store model	crate- 1250 store- <u>720</u>
TOTAL	8770

For item 5, please crate and store the large reactor inlet model of selected pilot plant geometry. The cost shown above for storage is based on \$60/month for 12 months, January through December 1992. Please dispose of the other large reactor model parts not included in the pilot plant design and the power plant duct and take-off model parts.

For item 3, please note that we have added to the scope of work the NH3 injection nozzle sizing for both the small and large reactors. The associated cost increase has been reflected (\$800 for nozzle sizing and \$800 for all other item 3 tasks).

Mr. Gerald B. Gilbert
Page 2
December 23, 1991

Our contract will be modified to reflect the work scope addition with its associated cost increase (\$8770) and to extend the contract date to December 31, 1992. Although it will probably be early next year before the actual contract revisions are completed, please consider this written authorization to proceed immediately with the above approved work scope.

I appreciate the quality work DynaGen has been providing to our project and I hope you have a very happy holiday season.

Sincerely,

J. D. Maxwell
SCR Project Manager
Principal Research Engineer

cc: Southern Co. Services
H. R. Bailey
K. W. Bowers
G. S. Ranhotra
R. G. Williams

**DATE
FILMED**

07 / 8 / 92