DOE/PC/91257--T9

DOE/PC/91257--T9

DE92 008182

TECHNICAL PROGRESS REPORT

MOLTEN-CAUSTIC-LEACHING SYSTEM INTEGRATION PROJECT TRW APPLIED TECHNOLOGY DIVISION

SPONSORED BY: U.S. DEPT. OF ENERGY
PITTSBURGH ENERGY TECHNOLOGY CENTER

CONTRACT NO: DE-AC22-86-PC91257

REPORTING PERIOD - QUARTER ENDING DECEMBER 27, 1991

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TECHNICAL PROGRESS REPORT

The overall strategy for the project Tasks 1 through 6 is to allow for the earliest startup of the Task 6 integrated operations with a minimum of up front costs attributed to plant modifications. The plan is to implement only those modifications that are required in order that the plant can be operated in an integrated continuous manner and defer other modifications that will improve plant operation until needed. The necessary modifications are those affecting the operation of the vacuum filters and the evaporator that are critical to integrated operation. Those modifications have been completed and, after a series of off-line tests were performed to verify the operation of the vacuum filters and the evaporator, a week of continuous around-the-clock shakedown test operations was conducted starting on June 3, 1991.

Problems with filtration during the June test run (high level of coal fines) indicated that there was evidence that the Pittsburgh coal in our inventory might be weathered. Coal sample analysis showed an increase in sulfate sulfur and a decrease in heating value, also indicative of weathering.

Although TRW has more than enough coal in inventory to complete the planned test matrix, TRW is proceeding with obtaining fresh coal to avoiding the problems associated with weathering. TRW has contacted several companies regarding disposal of our raw coal inventory.

TRW is also making plans to dispose of the remaining liquids and coal/caustic solids from the previous program.

TASK 3 MCL CIRCUIT COMPONENT TESTINGCoal Sample Procurement

In June CONSOL delivered ten tons of mine-cleaned coal to Tra-Det. The CONSOL coal was free to the MCL program. However, the Tra-Det purchase requisition for crushing, drying, and shipping the ten tons of coal (about \$20,000) was put on hold at the request of the DOE while TRW assessed the amount of coal in its own inventory. Since TRW had more than enough coal in inventory to complete the planned test matrix, TRW initiated discussions with Tra-Det for the cost of the proper disposal of all of the CONSOL coal.

Since then, problems with filtration during the June test run indicated that there was evidence that the Pittsburgh coal in our inventory might be weathered. Coal samples were analyzed for comparison to the original analysis provided by Tra-Det when the coal was purchased in June 1988. The analysis indicate weathering as noted by the increase in sulfate sulfur and the decrease in heating value. It is believed that the weathering of the coal is responsible for the high level of coal fines (up to 85% minus 100 mesh) seen in the kiln discharge material and for the high losses of coal fines seen at the vacuum filters (~25% of the feed material) during the June test run. Based on this information, TRW concluded that it was risky to attempt further integrated tests using the coal feedstocks now in inventory since control of fines losses and fines content of the feed slurries to the dewatering equipment is critical to successful operation of the plant.

TRW asked Tra-Det to submit a quote for the cost of crushing, drying, and shipping five tons of CONSOL coal. Tra-Det submitted a revised proposal to TRW in July for: 1) disposing of all of the CONSOL coal (includes costs incurred to date), and 2) shipping five tons of crushed, dry coal to TRW and disposing of the remaining coal.

When Tra-Det was told about the problems we experienced due to the weathering of the coal in our inventory (which had been stored in sealed 55-gallon drums for the past three years), they raised the concern of the potential weathering of the CONSOL coal in their possession. That coal was delivered to Tra-Det in June and has been stored outside under a tarp ever since. TRW asked Tra-Det to take samples of the coal from various location of the coal pile and analyze for sulfur forms (Tra-Det has their own laboratory) for comparison against the original CONSOL analysis. Such a comparison would provide a measure of weathering.

In September, Tra-Det divided the coal pile into four quadrants and took a sample from each quadrant at various depths. A fifth sample was taken from the center of the pile. The results were reported in the July-September Technical Progress Report. The sulfate analysis indicated a small amount of weathering. That is, the sulfate increased slightly, with the larger increases near the surface of the pile (0.17%), and the smaller increases near the bottom of the pile (0.06%). The sulfate value for freshly mined coal is 0.05%, based on data provided by CONSOL late in 1990 for their BV2 mine.

Since the sulfate analysis indicated some weathering, Tra-Det next analyzed for Btu content for additional comparisons against the CONSOL analysis. The Btu analysis showed a slight decrease in Btu content from the bottom of the pile to the surface, confirming the sulfate analysis that a small amount of weathering has occurred.

Tra-Det feels that one of the reasons the coal had not shown much weathering between May and September (when the coal was sampled) was the fact that it had been a dry summer. Tra-Det pointed out that now that fall/winter has arrived and the weather is becoming more wet, the coal pile is being subjected to more moisture and possibly accelerated aging. Since several months had passed since the coal pile was sampled, TRW and Tra-Det decided in late November that the then seven-month old coal was probably too weathered to be of use to the MCL program, and TRW told Tra-Det to dispose of the coal pile.

In early December, TRW requested Tra-Det to crush, dry, and ship to TRW five tons of fresh coal for testing. Tra-Det agreed to arrange with CONSOL for the delivery to Tra-Det of five tons of fresh, mine-cleaned coal from CONSOL's BV2 mine. The specification for crushing, drying, and shipping coal was revised and sent to Tra-Det (see Attachment 1). The revised specification now reads 5 tons instead of 10 tons of coal and has a coal delivery date of February 15, 1992.

Tra-Det submitted an invoice in mid-December for \$2738 which included all costs to date. These costs include: 1) \$1437 for coal handling (off-loading, storage, and disposal of 10 tons of coal), 2) \$359 for coal sampling and analysis, and 3) \$942 for 55-gallon drums, tarps, etc. A

purchase order for \$2738 was prepared and submitted to TRW's purchasing organization for processing. TRW is still awaiting Tra-Det's revised quote for processing five tons of fresh coal.

TASK 7 COAL PRODUCT HANDLING/WASTE DISPOSAL

Liquid Waste Disposal

Rollins had hauled off approximately 4420 gallons of liquid wastes in July. The current Rollins price for liquid waste disposal is \$0.75/gallon. TRW had been talking with the Orange County Sanitation District (OCSD) about OCSD hauling away our liquid wastes at a much lower price than Rollins. We have approximately 4000 gallons (maximum) of additional liquid wastes to be hauled away. However, tests indicated that our remaining liquid wastes were not suitable for the OCSD. In fact, the OCSD usually does not accept industrial wastes. TRW has since contacted two other liquid waste handlers for quotes. We have received one quote for \$0.66/gallon (which is less than the Rollins price of \$0.75/gallon) and are currently awaiting the second quote.

Coal Inventory Disposal

Conversations with outside vendors continued on how best to dispose of all coal in inventory. Currently TRW has 166 drums of Pittsburgh No. 8 coal and Kentucky No. 9 coal on-site. The current coal inventory has been shown to be weathered and aged to the extent that it is no longer useful for MCL testing. We have four options for removal of the coal from the test site, including three that involve an end user for the coal (such as a utility) rather than landfilling. These four options have been described in the July-September Technical Progress Report: 1) landfilling by Rollins, 2) having Tra-Det arrange with a mine operator in their area to take the coal, 3) having a coal-fired power plant in Nipton, CA burn the coal, and 4) having a utility found by Chem Sources burn to coal. We are still awaiting firm costs for Options 2 and 3 above. The Rollins cost is \$150 per 55-gallon drum plus \$1000 for transportation for a total of \$25,900. The Chem Sources cost is \$0.28 per pound of coal (this cost includes transportation). Assuming 315 pounds of coal per drum, the total cost for Chem Sources disposing of the 166 drums in inventory is \$14,640.

However, the two options we are still awaiting quotes for may be the two lowest cost options. The Tra-Det option may involve no costs other than the cost of shipping the coal to Tra-Det in West Virginia plus a small handling charge to Tra-Det to arrange for a mine operator to take the coal. The coal-fired power plant in Nipton, CA option involves donating the coal to the power plant. TRW may be required to pay for a portion of the shipping cost. However, the power plant is required to modify their permits to burn this coal. The two options for which we have quotes can both be exercised almost immediately. We are pursuing all four options to obtain the lowest cost method of coal removal. We should have firm plans for disposal by the end of January 1992.

MCL Solid Waste Disposal

In addition to the weathered coal, TRW has been making plans to dispose of all MCL solid waste material at the test site. Rollins is TRW's site

contractor for waste disposal. We have 68 drums of material (mostly coal/caustic kiln discharge plus drummed filter bags, sample bottles, and gypsum) from MCL plant operations in 1989. In addition, we have 16 drums of material from the week of around-the-clock testing in June 1991 for a total of 84 drums of material. Cost estimates based on Rollins' assessment of the coal/caustic mixtures now stored in drums is that the material can be sent to landfill after stabilization (neutralization) and encapsulation at a cost of about \$400/drum. Since the current program calls for some off-line testing requiring coal/caustic feed material, TRW has chosen 24 of the drums for this off-line testing, leaving 60 drums of waste material that can be hauled away by Rollins. The contents of these 24 drums represent various caustic-to-coal ratios, kiln operating conditions (temperature, residence time), and caustic type (NaOH and/or KOH). The cost for disposal of the remaining 60 drums is about \$25,000, including shipping. Rollins has been contacted and has said that all the necessary paperwork as far as material specifications are concerned have been filled out to their satisfaction. A Rollins representative visited the test site and took two samples for analysis. A purchase order was written and placed with Rollins in December. Rollins will be on-site in early January to pickup the drums.

The total estimated cost for all disposal charges (coal, liquids, waste solids) is presently within the project budget of \$150K, including the cost for disposal of material generated during future planned tests.

TASK 9 PROJECT MANAGEMENT AND CONTROL

Based on the results of the one-week shakedown testing in June, the Management Plan, Project Work Plan, budgets, schedules, and manpower plan are being revised. The plans will reflect the approach to complete the project with a minimum of equipment replacements and with a maximum of operating time at integrated steady-state conditions. We expect to perform additional off-line plant testing before we again operate in a continuous 24-hour mode. A project extension will be requested to September 30, 1992.

ATTACHMENT 1

REVISED SPECIFICATION FOR CRUSHING, DRYING AND SHIPPING COAL

TRW Inc.
Electronics &
Defense Sector

One Space Park
Redondo Beach, CA 90278

FSCM NO. 11982

TITLE

SPECIFICATION FOR
CRUSHING, DRYING AND
SHIPPING COAL

MOLTEN CAUSTIC LEACHING PROJECT

DATE ~~29 MAY 1991~~
9 Dec 1991

NO. K319.2.91-043
REV. A B

SUPERSEDING: 29 May 1991
22 March 1991

PREPARED BY: J.L. Anastasi 5/29/91
J.L. Anastasi

APPROVAL SIGNATURES:

W. Battaile 5/31/91 DATE
W. Battaile, Work Package
Manager

L.C. McClanathan 5/29/91 DATE
L.C. McClanathan, Assistant
Program Manager

DATE

DATE

DATE

DATE

SPECIFICATION
FOR
CRUSHING, DRYING
AND SHIPPING COAL

MOLTEN CAUSTIC LEACHING PROJECT

1. SCOPE

A supply of specifically designated coals is required by TRW to carry out the U.S. Department of Energy sponsored Molten Caustic Leaching Project. It is necessary that these coals be crushed, dried, packaged and shipped to TRW's Capistrano Chemical Facility in San Clemente, California. The contractor will provide for the above activities as purchased services. (The coals will be delivered to the contractor.) The specific details are listed in the section below titled "REQUIREMENTS".

2. REQUIREMENTS

2.1 Coal Designation:

One sample of bituminous coal is required:

- BV2 (Pittsburgh No. 8 seam) from CONSOL of Library, PA (contact Dr. Anthony G. Fonseca, 412-854-6600). The coal will be delivered to the contractor by CONSOL.

2.2 Quantity

- BV2 (Pittsburgh No. 8 seam): ⁵/~~10~~ tons *

* Net weight, crushed and dried, delivered to TRW

2.3 Coal Delivered to Contractor

The coal shall be delivered direct from the coal preparation plant to the contractor's crushing and drying facility, as prearranged with CONSOL, and shall not be treated with any chemicals, antifreezes, additives, etc. by CONSOL or the contractor. The coal is intended to be representative of mine-cleaned coal, not run-of-mine coal. It is anticipated that the coal delivered will be in the range of 2 inch by 0. To allow for weight loss on crushing and drying, ⁵/~~10~~ tons or more of BV2 will be delivered to the contractor. The contractor shall coordinate with Dr. Fonseca of CONSOL concerning the amount of coal to be delivered and the date of delivery.

2.4 Coal Crushing

The coal shall be crushed to 14-mesh by 0 top size. The quantity of fines shall be minimized. It is suggested that the first crushing be screened at 14-mesh and that the plus 14-mesh be recrushed. Crushers/grinders which tend to make considerable fines should not be used. At some point in the processing, metals and foreign materials shall be removed from the coal.

2.5 Delivered Moisture Content

The coal shall be delivered dry to TRW at a nominal $2\% \pm 1\%$ total moisture content. The maximum total moisture content acceptable is 3%. Total moisture shall be measured in a manner similar to ASTM D 2961, except that the size shall be the 14-mesh by 0 delivery size, and the laboratory sample weight may be 25 grams or greater. If the coal is dried in batches, each batch shall be tested and reported individually.

2.6 Packaging

The crushed and dried coal shall be packaged in 55-gallon steel drums which have either a phenolic and/or epoxy interior coating, and which have a full-opening, air-tight, gasketed lid. Each drum shall meet the following description:

55-gallon, DOT-17H steel, removable head (no bungs) with rubber gasket installed in lid, bolt-type closing ring, pigmented epoxy-phenolic baked-on liner, black painted exterior. The outside diameter of the lip of the open drum must be 22.75 inches minimum, 23.375 inches maximum. Reconditioned drums meeting this description are permitted.

Suggested sources of supply for these drums are:

Youngstown Barrel and Drum Co., Youngstown, OH

Columbus Steel Drum Co., Blacklick, OH

Allied Drum Services, Louisville, KY

Superior Drum Co., South Gate, CA

The quantity of coal in each drum shall be 285 ± 10 pounds. No drum liners or plastic bags shall be used in packaging since the end use requires free-flow dumping from the drum open end through a 4-inch diameter funnel port. A gaseous nitrogen purge of each filled drum just prior to sealing the lid is desired, but is not a requirement. Each drum shall be clean and free from moisture at the time of filling. Lids shall be securely seated by rapping the closure band with a soft-faced mallet while tightening the closure bolt.

2.7 Drum Marking

Each drum of coal shall be marked on the side with the type of coal inside (e.g., BV2 and mesh size) using a contrasting color of paint and a stencil. Also, "TRW/MCL, San Clemente, CA" shall be stenciled below the coal type. Paper labels shall not be used except for shipping instructions on the drum lid.

2.8 Shipping to TRW

The coal delivered to the contractor's crushing and drying facility shall be protected from dirt, foreign materials, and weather. The crushed, dried, and

packaged coal shall be delivered to TRW in a single shipment. Shipping shall be by "dedicated" truck or rail/truck to prevent delays in shipping en route. Other arrangements for final shipment will be considered only if substantial time and/or budget reductions are involved.

2.9 Schedule

The contractor shall arrange to complete the required work described above so that the coals will arrive at TRW, San Clemente, CA ~~on or before July 31, 1991.~~ *around February 15, 1992.*

2.10 Reporting

The contractor shall report (informally) within 2 days by telephone, and within 10 working days in writing:

- The date, quantity and top size of the coal delivered from CONSOL's cleaning plant,
- The size distribution of each batch of coal following crushing,
- The total moisture content of each batch of dried coal (as measured by the procedure described in Section 2.5 above),
- The total net weight and number of drums of each crushed and dried coal to be shipped.

3. ALTERNATIVES

The contractor is encouraged to comply with the basic intent and performance requirements of this specification. Reasonable alternatives will be considered.

4. GENERAL INFORMATION

Technical Information:

Bill Battaile, TRW Test Manager, PO Box 10, San Clemente, CA 92672, 714-361-7225

Loren McClanathan, Assistant Project Manager, TRW, One Space Park, Bldg 01, Room 2251, Redondo Beach, CA 90278, ~~213~~³¹⁰-813-9378

Shipping Address:

TRW/S&TG - CTS
33000 Ave. Pico
San Clemente, CA 92672

END

**DATE
FILMED**

3 / 24 / 92