DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DOE/R/79796--T31

ENHANCING THE USE OF COALS BY
GAS REBURNING-SORBENT INJECTION

DOE/PC/79796--T31

DE93 009696

DE-FC22-87PC79796

Quarterly Report No. 21
For the Period
October 1 through December 31, 1992

Prepared for
U.S. Department of Energy
Gas Research Institute
State of Illinois Department of
Energy and Natural Resources

Prepared by
Energy and Environmental Research Corporation
18 Mason
Irvine, California 92718

RECEIVED
MAR 24 1993
OSTI

January 22, 1993

U.S. DOE PATENT CLEARANCE IS NOT REQUIRED
PRIOR TO THE PUBLICATION OF THIS DOCUMENT

MASTER

TABLE OF CONTENTS

LEGAL NOTICE	ii
1.0 SUMMARY	1-1
2.0 INTRODUCTION	2-1
3.0 PROJECT DESCRIPTION	3-1
4.0 PROJECT STATUS	4-1
4.1 Task 1 - Project Management	4-1
4.2 Task 2 - Technology Demonstration	4-1
4.3 Task 3 - Evaluation of Results	4-4
4.4 Task 4 - Restoration	4-4
4.5 Task 5 - Technology Transfer	4-5
5.0 PLANNED ACTIVITIES	5-1
6.0 REPORT DISTRIBUTION LIST	6-1

LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), and the State of Illinois Department of Energy and Natural Resources (ENR). Neither, GRI, DOE, ENR, nor members of GRI, DOE, ENR, nor any person acting on their behalf;

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or
- b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

The objective of this project is to evaluate and demonstrate a cost effective emission control technology for acid rain precursors, oxides of nitrogen (NO_x) and sulfur (SO_x), on two coal fired utility boilers in Illinois. The units selected are representative of pre-NSPS design practices: tangential and cyclone fired. Work on a third unit, wall fired, has been stopped because of funding limitations. The specific objectives are to demonstrate reductions of 60 percent in NO_x and 50 percent in SO_x emissions, by a combination of two developed technologies, gas reburning (GR) and sorbent injection (SI).

With GR, about 80-85 percent of the coal fuel is fired in the primary combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO_x is converted to N_2 . The combustion process is completed by overfire air addition. SO_x emissions are reduced by injecting dry sorbents (usually calcium based) into the upper furnace. The sorbents trap SO_x as solid sulfates that are collected in the particulate control device.

This project is conducted in three phases at each site: (1) Design and Permitting, (2) Construction and Startup, and (3) Operation, Data Collection, Reporting and Disposition: Technology transfer to industry is accomplished through the formation of an industry panel. Phase I of the project commenced on June 5, 1987. Phases I and II have been completed and Phase III is now in progress at both sites.

In phase AIII at Hennepin - Testing, Data Collection, Reporting and Disposition - Gas Reburning runs were made that indicate as high as 77% reduction in NO_x emission using about 18% gas. Gas Reburning - Sorbent Injection test results indicated as high as 62% reduction in SO_2 . These results are significantly higher than the project emission reduction goals of 60% NO_x and 50% SO_2 and provide a wide safety margin for maintaining the 60% and 50% emission reductions during long term routine testing. A year of long term testing was completed in October, 1992.

Phase CIII at Lakeside, Task 1 - Project Management: Project management activities continued throughout the quarter.

Phase CIII at Lakeside, Task 2 - Technology Demonstration: The Unit 7 fall outage was followed by a critical operating period during which emergency repairs were made to other CWLP units preventing the use of Unit 7 for GR/SI startup and testing.

Key Words

SO _x	Ash	Emission
SO ₂	Coal	Control
NO _x	Gas	Boiler
NO	Sorbent	Precipitator (ESP)
Pond	Construction	Flue Gas
Startup	Instrumentation	Contracts
CEMS	Industry Panel	Ducts
Reburning	Injection	
Humidification	BPMS	

The specific goal of this project is to demonstrate NO_x and SO_x emission reductions of 60 percent and 50 percent, respectively, on two coal fired utility boilers having the design characteristics mentioned above. Host Site Agreements have been signed by EER and utility companies in the State of Illinois: Illinois Power Company (Test Site A, Hennepin Unit 1, 71 MW_{net} tangentially fired boiler in Hennepin), and City Water Light and Power (Test Site C, Lakeside Unit 7, 33 MW_{net} cyclone fired boiler in Springfield).

To achieve the objectives of the project, it is being conducted in the following three phases at each host site.

Phase I: Design and Permitting

Phase II: Construction and Startup

Phase III: Operation, Data Collection, Reporting and Disposition

Phase I is complete

Phase II is complete

Phase III: Phase AIII GR/SI Long Term Testing was completed at Hennepin, and Alternate Sorbents tests begun. Phase CIII test preparations have begun and testing will begin in early 1993.

During the past quarter the principal objectives of the work performed were as follows:

A. Hennepin Unit 1

1. Continue standard project management activities of preparation of deliverables, coordination of the project team's activities, and reporting events and issues to the project sponsors on a timely basis.
2. Completion of the 12 months of "Long Term" testing with emphasis on extended operating hours at as high a load as the IP system demands will permit.
3. Perform complete boiler inspection including extensive UT measurements, and removal of tube samples for metallurgical examination in order to assess the impacts of GR/Si operations since the previous base data were taken in 1990 before demonstration testing began.
4. During the outage, perform repairs and maintenance on process equipment and monitoring systems as necessary.
5. Following the outage, test two alternate "promoted" sorbents which have been developed and manufactured by EER at its California Test Facility.

B. Lakeside Unit 7

1. Continue project management activities.
2. Complete construction activities (mid-October).
3. Begin parametric test activities (mid-December).

3.0 PROJECT DESCRIPTION

Within the final phase of the project, the following tasks will be performed to demonstrate the cost effective control of NO_x and SO_x emissions from pre-NSPS coal fired utility boilers:

Phase III: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

Task 1 - Project Management

- Continuation of Phases 1 and 2 project management activities.
- Conducting final project review at conclusion of project.

Task 2 - Technology Demonstration

Subtask 2.1 - Optimization Testing

- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

Subtask 2.2 - Evaluation of Alternative Coals and Sorbents

- Evaluation of performance of alternative sorbents:
 - Selection of sorbents from modified high surface area hydrated limes.

Subtask 2.3 - Long-Term Testing

- Operation of GR-SI equipment under optimized conditions for approximately one-year duration at each host site.
- Measurement of emission control system performance.
- Determination of boiler impacts.

Task 3 - Evaluation of Demonstration Results

- Analysis of test data.

- Preparation of guideline manuals for application of GR-SI technology, including design recommendations, cost projection and comparisons with competing technologies.

Task 4 - Restoration

- Disposition of GR-SI equipment installation:
 - To be retained by host site or removal and restoration work.

Task 5 - Technology Transfer

- Continuation of technology transfer activities from Phases I and II.
- Meeting with Industry Panel at one host site to review results obtained there and plans for other two host sites.
- Meeting with Industry Panel at completion of project.

4.0 PROJECT STATUS

4.1 Task 1 - Project Management

Monthly and other reporting activities were fulfilled according to the reporting requirements of the Cooperative Agreement.

Work Progress was monitored continuously. Coordination with IP took place at monthly meetings in Hennepin and by telephone. The project co-funders were apprised of progress and development through telephone conferences and meetings.

A Participants Committee Meeting was held in Springfield on November 5 - 6, 1992 to review the status of the CWLP and IP projects and discuss the current funding support.

4.2 Task 2 - Technology Demonstration

Hennepin - Prior to the October 23 shutdown for a three week planned outage, the following extended runs were completed :

- 1) A 55 hour GR/SI run with variable load (45 - 62 MW_e);
- 2) A 56 hour run with variable load (45 - 70 MW_e): this run was comprised of 28 hours of Gas Reburning only and 28 hours of GR/SI;
- 3) A 32 hour run with GR/SI at FULL LOAD (70 MW_e).

These extended runs demonstrated that GR/SI is a viable NO_x/SO₂ control technology for a Utility Boiler of this type.

During the October/November outage, approximately 4000 points were checked with UT analyzers to compare current boiler tube wall thicknesses with those measured in 1990 prior to GR/SI operations. There were also eight (8) tube samples removed from the reburn and sorbent injection areas for comparison with the earlier samples taken in 1990. The UT reports from B&W will be received after the Year End Holidays and will be reviewed at present. Preliminary evaluations have indicated relatively insignificant changes during the two years of demonstration

testing. EER plans to make a detailed comparison of the 1988, 1990, and 1992 data to determine whether GR/SI operation causes increased wear rates over that experienced with normal coal fired operation at Hennepin.

Inspection of the boiler backpasses showed only modest accumulation of solids on the heat transfer surfaces with the only exception being in the primary superheater (PSH); the top bundle had an estimated 50% of its cross-sectional area plugged. This area had some accumulation noted in the May 1992 inspection but had worsened, probably due to continuing SI operations coupled with less than optimal sootblower coverage in this particular zone. About 90% of the material was removed mechanically and sucked out of the boiler by a vacuum service company. While heat transfer measurements had not indicated major effects in this zone, continued operation could have led to increased scouring of tubes due to the increased gas velocity resulting from the reduction in open area in this bundle. The two lower bundles of the PSH had some material accumulated but not enough to require cleaning.

Test operations resumed in Mid-November in order to verify proper post-outage performance of the system and work off the small amount of Linwood lime remaining in the silo.

The two alternate promoted sorbents (Promisorb A and B) were tested from December 2 - 18. Due to the Holiday shutdown, detailed data analysis and correlations are still in process. However at a Ca/S ratio of 1.6, the following data indicate relative performance of the new materials compared with standard Linwood material:

	Linwood Lime	Promisorb A	Promisorb B
SO ₂ Capture (%)	41.8	52.9	63.0
Ca Utilization (%)	26.1	33.1	39.4

It should be noted that Promisorb A improved NO_x reduction by about 20%.

Lakeside - Pre-startup activities were scheduled during the month of November to be followed by startup in December. However, EER was unable to use the boiler during the reporting period due to turbine problems experienced on the Dallman Units 31 and 32. This impacted both the startup and a significant number of pre-startup items. While the Dallman units were down for repair, EER was prohibited from conducting any operations that could potentially trip the Lakeside Unit. The Dallman units are expected to return to service by mid-January, 1993. The GR/SI startup/testing program scheduled to begin in December coinciding with the resumption of high load dispatch.

Lakeside still requires an outage previously scheduled for November, 1992. There is a high probability that the re-scheduled outage will result in an additional impact on the GR/SI testing schedule.

4.2.1 Contracts

Hennepin - A contract was let to B&W Power Generation Group to do ultrasonic tube thickness testing and related support activities during the October outage.

Lakeside - A contract was let to B&W Construction Co. to perform construction modifications in September and October.

4.2.2 Construction Drawings

Lakeside - No activity was required on drawings this quarter.

4.2.3 Equipment Purchasing

Hennepin - Purchase orders for materials and services were placed during this quarter. The purchases were largely intended to provide replacement parts for "wear" items and consumables such as calibration gas, lime, and CO₂.

Lakeside - Purchase orders placed during the quarter were largely in support of the testing program. The largest expenditure involved purchase of a containment work room to isolate the test technician from sulfur dioxide leaking from the pressurized furnace.

4.2.4 Miscellaneous

Hennepin - Meetings between Illinois Power and EER were held at Hennepin on an as needed basis during the past quarter. In addition, EER, IP, and DOE met with the Illinois State Geologic Survey to conduct a hazard evaluation of the Survey's High Surface Area Hydrated Lime promoted sorbent. Process and product controls were developed to ensure that the residual alcohol content of the sorbent was sufficiently below levels which might lead to vapor space concentrations exceeding the lower explosive limit.

Lakeside - The construction modifications to the GR/SI system equipment were completed. Work included installation of the gas nozzles, silo air compressor, platform at the sorbent injection nozzles, pH monitoring system in the ash conveying line, natural gas only nozzle cooling system, and sorbent line pinch valve. The FGR dampers were also replaced with new tight shutoff dampers to prevent leakage of flue gas into the boiler house.

4.3 Task 3 - Evaluation of Results

Hennepin - Data evaluation activities continued throughout the quarter. This included Long Term testing and initial Alternate Sorbent Testing data.

Lakeside - None.

4.4 Task 4 - Restoration

No activity took place at either site during this quarter.

A paper was presented on the GR/SI project by T. Sommer and D. Engelhardt at the International Power Generation conference in Atlanta in October. The paper was titled "Gas Reburning - Sorbent Injection for Acid Rain Precursor Emission Control, Addressing Retrofit Considerations."

During the next quarter (January through March, 1993) the following work is planned.

A. Hennepin Unit 1

1. The only testing remaining to be completed at Hennepin is a brief evaluation of the High Surface Area Hydrated Lime developed by the State of Illinois geological Survey. The material is scheduled to arrive in early January and will be tested for only about three days due to their difficulty in manufacturing the material in quantity. Following that work, the Hennepin Test Team will move down to Lakeside to begin preparations for the testing at that site.
2. Illinois Power has not yet decided on the full list of equipment and material they wish to retain after completion of the Hennepin Demonstration Program. EER is developing answers on a detailed listing of questions which IP management feels that they need to make their decision. It is expected that one or more meetings will be held with IP in January and February in order to determine the scope of the restoration required (if any) in order to set up work scopes and schedules for the contractors to be employed.
3. Data evaluation and preparation of the Long Term Testing Report and the Alternate Sorbents Testing Report will continue.

B. Lakeside Unit 7

1. Continue project management activities.
2. Complete pre-startup activities.
3. Complete Sorbent Injection startup.
4. Begin Gas Reburning startup.
5. Re-calibrate transmitters and validate flow measurements.
6. Complete minor equipment modifications.

6.0 REPORT DISTRIBUTION LIST

The number in parentheses () indicates the total number of copies submitted.

6.1 Funding Organization Distribution

6.1.1 U.S. Department of Energy

Mr. Harry J. Ritz (2)
PETC Technical Project Manager
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. John Augustine (1)
Contracting Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. Douglas Uthus (1)
HQ Program Manager
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, DC 20545

Office of Patent Counsel (1)
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Department of Energy (3)
Office of Technology Transfer
Mail Stop 58-105
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. S.N. Roger Rao (1)
Burns and Roe Technical Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Mr. Charles Drummond (1)
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
Associate Deputy for Clean Coal
Office of Clean Coal Technology
FE-24, C-178
U.S. Department of Energy
Washington, DC 20545

6.1.2 Gas Research Institute

Mr. John Pratapas (2)
Gas Research Institute
8600 West Bryn Mawr Avenue
Chicago, IL 60631

6.1.3 Illinois Department of Energy and Natural Resources

Mrs. Carol Rowe (2)
Illinois Department of Energy and Natural Resources
325 West Adams Street
Springfield, IL 62706

6.2 Host Utility Distribution

6.2.1 City Water Light and Power

Mr. James Rechner (1)
Electric Division Manager
City Water Light and Power
Municipal Building
Springfield, IL 62757

6.2.2 Illinois Power Company

Mr. T. J. May (6)
Illinois Power Company
500 South 27th Street
Decatur, IL 62521

6.2.3 Central Illinois Light Company

Mr. James F. Wittmer (1)
Central Illinois Light Company
300 Liberty Street
Peoria, IL 61602

END

**DATE
FILMED**

4 / 19 / 93