RA

MAR 23 1993

RECEIVED
USCE/ETC

QUARTERLY TECHNICAL PROGRESS REPORT
FOR THE DEVELOPMENT
OF "A COAL-FIRED COMBUSTION SYSTEM FOR
INDUSTRIAL PROCESS HEATING APPLICATIONS

MAR -9 AM 11:05
DOE/PC/91161--T4

CONTRACT DE-AC22-91PC91161

DOE/PC/91161--T4

DE93 012458

OCTOBER 1992 - DECEMBER 1992

PREPARED FOR

U.S. DEPARTMENT OF ENERGY
PITTSBURGH ENERGY TECHNOLOGY CENTER

PREPARED BY

VORTEC CORPORATION
3770 RIDGE PIKE
COLLEGEVILLE, PA 19426

JANUARY 29, 1993

MASTER

no longer
BD

TABLE OF CONTENTS

SECTION	TITLE	PAGE
1.0	EXECUTIVE SUMMARY.....	3
2.0	INTRODUCTION/BACKGROUND	4
2.1	Introduction.....	4
2.2	Background.....	4
2.3	Objectives	9
3.0	PROJECT DESCRIPTION	11
3.1	Program Description.....	11
3.2	Background Patents and Proprietary Data.....	12
4.0	PROJECT STATUS	13
4.1	Design, Fabrication, Component Integration	13
4.2	Test Operations.....	20
4.3	Commercialization Planning	25
4.4	Project Management	25
5.0	PLANNED ACTIVITIES	26
5.1	Task 1 - Design, Fabricate, and Integrate Components	26
5.2	Task 2 - Perform Preliminary System Tests	26
5.3	Task 4 - Evaluate Economics/Commercialization Plan	27
6.0	SUMMARY	27

LIST OF FIGURES

FIGURE NO.	TITLE	PAGE
2.2-1	Artist Rendering of Basic CMS	6
2.2-2	Vortec Ash Vitrification and Recycling System	8
3.1-1	Phase III Program Schedule.....	11
4.1-1	Flue Gas Exhaust System.....	15
4.1-2	Wet ESP Recirculation System P & ID	16
4.1-3	Wet ESP Recirculation System Layout.....	17
4.1-4	Flue Gas Exhaust System.....	18
4.1-5	Spray Channel Modification.....	19
4.1-6	Evaporative Cooler Design	21
4.1-7	Evaporative Cooler Layout Elevation Drawing.....	22
4.1-8	Evaporative Cooler Layout	23
4.1-9	Evaporative Cooler Spray Water Piping	24

LIST OF TABLES

TABLE NO.	TITLE	PAGE
3.1-1	Phase III Work Breakdown Structure.....	12

1.0 EXECUTIVE SUMMARY

PETC has implemented a number of advanced combustion research projects that will lead to the establishment of a broad, commercially acceptable engineering data base for the advancement of coal as the fuel of choice for boilers, furnaces, and process heaters. Vortec Corporation's Phase III development contract DE-AC22-91PC91161 for a "Coal-Fired Combustion System for Industrial Process Heating Applications" is project funded under the DOE/PETC advanced combustion program.

This advanced combustion system research program is for the development of innovative coal-fired process heaters which can be used for high temperature melting, smelting and waste vitrification processes. The process heater concepts to be developed are based on advanced glass melting and ore smelting furnaces developed and patented by Vortec Corporation. The process heater systems to be developed have multiple use applications; however, the Phase III research effort is being focused on the development of a process heater system to be used for producing value added vitrified glass products from boiler/incinerator ashes and industrial wastes. The primary objective of the Phase III project is to develop and integrate all the system components, from fuel through total system controls, and then test the complete system in order to evaluate its potential marketability.

During the current reporting period, a majority of the effort was spent relining the separator/reservoir and the cyclone melter. The relinings were completed, the cyclone melter was reinstalled, and the test system was returned to operational status.

The wet ESP was delivered and placed on its foundation. The focus during the upcoming months will be completing the integration of the wet ESP and conducting the first industrial proof-of-concept test.

The other system modifications are well underway with the designs of the recuperator installation and the batch/coal feed system progressing smoothly. The program is still slightly behind the original schedule but it is anticipated that it will be back on schedule by the end of the year.

The commercialization planning is continuing with the identification of seven potential near-term commercial demonstration opportunities.

2.0 INTRODUCTION/BACKGROUND

2.1 Introduction

The Pittsburgh Energy Technology Center (PETC) of the U.S. Department of Energy awarded Vortec Corporation this Phase III contract (No. DE-AC22-91PC91161) for the development of "A Coal-Fired Combustion System for Industrial Process Heating Applications". The effective contract start date was September 3, 1991. The contract period of performance is 36 months. The program established by this contract is described below.

2.2 Background

PETC has implemented a number of advanced combustion research projects that will lead to the establishment of a broad, commercially acceptable engineering data base for the advancement of coal as the fuel of choice for boilers, furnaces, and process heaters. This includes new installations and those existing installations that were originally designed for oil or gas firing. The data generated by these projects must be sufficient for private-sector decisions on the feasibility of using coal as the fuel of choice. This work should also provide incentives for the private sector to continue and expand the development, demonstration, and application of these combustion systems. Vortec Corporation's Coal-Fired Combustion System for Industrial Process Heating Applications is being developed under contract DE-AC22-91PC91161 as part of this DOE development program. The current contract represents the third phase of a three phase development program. Phase I of the program addressed the technical and economic feasibility of the process, and was initiated in 1987 and completed 1989. Phase II was initiated in 1989 and completed in 1990. During Phase II of the development, design improvements were made to critical components and the test program addressed the performance of the process using several different feedstocks. Phase III of the program was initiated September 1991 and is scheduled for completion in 1994. The Phase III research effort is being focused on the development of a process heater system to be used for producing value added vitrified glass products from boiler/incinerator ashes and selected industrial wastes.

This coal-fired process heater system is unique in several important aspects. The important advantages of the technology are as follows:

1. Significantly lower capital cost as compared to conventional gas/oil-fired and electric furnaces.
2. Substantially higher thermal efficiency as compared to conventional gas/oil-fired melting furnaces.
3. Satisfaction of projected future emission requirements for NO_x, SO_x and particulates.
4. The process heater system has a degree of operational flexibility unmatched by conventional fossil fuel fired glass melting or mineral wool systems. Several of the unique operational capabilities of this innovative technology include: multi-fuel use capability (including coal, coal slurry, petro-coke, oil and gas), rapid product changeover, and rapid startup/shutdown.

The primary components of the CMS are a counter-rotating suspension preheater and a cyclone melter. An artist rendering of the basic CMS concept is shown in Figure 2.2-1.

Coal combustion and in-flight suspension preheating of the batch ingredients take place in a counter-rotating vortex (CRV) combustion preheater. The ash and other feedstock materials are introduced into the CRV preheater through an injector assembly and are rapidly heated in the flame zone. Any unburned carbonaceous materials are rapidly volatilized and incinerated. The inert materials are heated to nominally 2200°F to 2900°F, depending on the feedstocks utilized, prior to entering the cyclone melter. Combustion air preheated to nominally 1000°F to 1400°F is used in the process. Therefore, high local flame temperatures (>4000°F) are achieved in the CRV preheater. However, NO_x emissions have been demonstrated in the pilot scale CMS to be low; typically less than 200 ppm.

Rapid temperature quenching of the combustion products by the inert waste glass particles and staged combustion provide an effective means of limiting NO_x emissions. The system also has the capability of utilizing natural gas reburning for additional NO_x control. The rapid temperature quenching and the staged combustion which occurs within the CMS are perceived to be the primary controlling mechanisms for reduced NO_x emissions. Experimental data obtained during the course of feasibility experiments with the pilot-scale CMS indicate NO_x emissions are lower than the California emission standards (4.5 lbs per ton of glass produced) for glass melting furnaces. In this regard, it should be noted that the

Figure 2.2-1. Artist Rendering of Basic CMS

California glass melting emission standards for NO_x are currently the most stringent in the United States.

The use of low sulfur or beneficiated coals is the initial approach for the control of SO_x emissions. However, since sodium containing compounds and limestone are ingredients used as fluxes for melting the incinerator ash, there are demonstrated reductions of SO_x emissions from the combustion of medium or high sulfur coals in the recycling system by sodium or limestone injection. The sulfates formed can be effectively removed by an electrostatic precipitator, bag house, or flue gas scrubber. Residual SO₂ or HCl emissions can be reduced using commercially available downstream acid gas scrubbers.

The preheated solid materials from the CRV preheater enter the cyclone melter where they are distributed to the chamber walls by cyclone action to form a molten glass layer. The glass produced and the exhaust products exit the cyclone melter through a tangential exit channel and enter the separator/reservoir. The separator/reservoir separates the combustion products from the melted glass and provides a reservoir of hot glass for proper interfacing with product forming equipment. The hot exhaust products exit through an exhaust port which ties into a conventional radiation type recuperator with a nominal 1000°F to 1400°F delivered air preheat capability.

The particulate removal/stack assembly quenches the flue gas temperature exiting the radiation recuperator to 700-750°F by use of a water quench or air dilution system. Commercially available particulate control devices are incorporated into the design as dictated by local environmental regulations. The uncontrolled particulate emission levels of the CMS are about the same as conventional gas-fired glass melting furnaces. Therefore, the use of commercially available particulate control devices will be incorporated into the design as dictated by local flue gas emission regulations. Pilot plant testing to date indicates that a venturi scrubber will be suitable for some applications; however, wet or dry electrostatic precipitators may be necessary to achieve higher levels of particulate emissions control.

A process diagram of a Vortec CMS based commercial ash vitrification and recycling system is shown in Figure 2.2-2. The basic elements of a commercial ash vitrification and recycling system include:

1. The Vortec multi-fuel capable Combustion and Melting System (CMS), consisting of a counter-rotating vortex (CRV) combustor and a cyclone melter;
2. an upstream storage and feeding subsystem;
3. a separator/reservoir assembly;
4. a cullet handling and delivery subsystem;
5. a heat recovery subsystem;
6. a flue gas conditioning/distribution assembly; and
7. a particulate removal/stack assembly.

FV103

Figure 2.2-2. Vortec Ash Vitrification And Recycling System

Except for the CMS and the separator/reservoir, all other subsystems or assemblies are commercially available or modified versions of commercially available equipment. The basic CMS can be modified to accommodate the use of a variety of fuels, including pulverized coal, coal slurry fuels, natural gas, and oil. In some coal-fired applications, pulverized coal can be injected and burned directly in the counter-rotating vortex (CRV) preheater. In other coal-fired applications, the use of a pulverized coal precombustor is advantageous.

Boiler or incinerator ash is delivered to storage bins located within the processing facility. Additives required to produce a suitable product are stored in separate storage bins. The ash and additives are mixed on a batch basis and stored in a feedstock storage bin. The feedstock is then delivered via pneumatic transport or other means to the CMS. Pulverized coal, when used as the primary fuel, is delivered to the process facility in pneumatic transport vehicles and stored in a storage bin. The coal is then delivered via pneumatic transport to the CMS.

2.3 Objectives

This contract is the third phase of a three phase R&D program which was initiated during March 1987. The objective of the program is to develop an advanced industrial process heater capable of using pulverized coal or coal derived fuels as the primary fuel.

The objective of Phase I of the program was to verify the technical feasibility and economic benefits of Vortec's advanced Combustion and Melting System (CMS) technology using coal as the fuel of choice. Phase I consisted of two segments, Phase I-A and Phase I-B. During Phase I-A, detailed designs of a proof-of-concept scale coal-fired CMS and the supporting test facilities were completed. It also included tradeoff studies and techno-economic studies to cost optimize the advanced process heater and to evaluate the technical and economic feasibility of the process heater system. In Phase I-B of the program, critical components were tested to validate the feasibility of the Vortec process heater for glass melting with coal as the primary fuel. This phase involved the fabrication, installation and operation of a $3 \text{ to } 5 \times 10^6$ Btu/hr coal-fired CMS test loop at Vortec's high temperature process test facility in Harmarville, PA. Glass melting with 100% coal firing was effectively demonstrated with minimal contamination effects. Glass cullet was the primary process feedstock during the Phase I test program. A conceptual design of a commercial scale CMS glass melter was also developed and techno-economic studies were continued.

The primary objective of the Phase II effort was to improve the performance of the primary components and demonstrate the effective operation of a subscale process heater system integrated with a glass separator/reservoir. The impact of coal ash on glass production quality was assessed and the melting of more complex glasses was evaluated during this phase. Additionally, due to Vortec's commitment to commercialize the process heater technology it is developing with DOE's support, we have analyzed several different markets, particularly in the areas of waste material recycling, in which the Vortec process heater system will offer unique technical and cost advantages. Some preliminary testing was performed using Vortec's pilot scale test system to demonstrate the feasibility of application of the Vortec process heater to these markets with encouraging results.

The primary objective of the Phase III project is to develop and integrate all the system components, from fuel through total system controls, and then test the complete system in order to evaluate its potential marketability. Vortec's primary target market for Phase III is boiler/incinerator ash vitrification. A secondary market application is the oxidation/vitrification of waste glass materials into glass frits which can be recycled into existing glass furnace operations. Potential end uses of the glass products include: mineral fiber manufacturing, glass frits, and aggregates. The glass frits produced can be used as filler for road base asphalt, granules for asphalt shingles and filler for bricks and concrete blocks. Aggregates can also be produced for landscaping and backfill applications.

3.0 PROJECT DESCRIPTION

3.1 Program Description

To accomplish objectives outlined in Section 2.3, Vortec will supply all the necessary personnel, facilities, materials, and services to execute the tasks in the contract Statement of Work. The program is divided into six (6) technical tasks and a program management task distributed over 36 months as shown in Figure 3.1-1. The tasks in the contract's Statement of Work are provided below in Table 3.1-1.

U.S. DEPARTMENT OF ENERGY
DOE F 1332.3 (11 84) MILESTONE SCHEDULE ☐ PLAN ☒ STATUS REPORT FORM APPROVED OMB NO 1901-1400

1. TITLE		A Coal-Fired Combustion System For Industrial Heating Application		2. REPORTING PERIOD		10/1/92 - 12/31/92		3. IDENTIFICATION NUMBER		DE-AC22-91PC91161																	
4. PARTICIPANT NAME AND ADDRESS		VORTEC CORPORATION 3770 RIDGE PIKE COLLEGEVILLE, PA 19426		5. START DATE		9/3/91		6. COMPLETION DATE		9/3/94																	
7. ELEMENT CODE	8. REPORTING ELEMENT	9. DURATION												10. PERCENT COMPLETE													
		FY 93												FY 94				FY 95									
		O	N	D	J	F	M	A	M	J	J	A	S	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4					plan	actual
1.0	Design, Fab. & Integ. Compon.	[Bar chart showing duration from Oct 1992 to Sep 1993]																									
1.1	Component Design	[Bar chart showing duration from Oct 1992 to Apr 1993]																									
1.2	Component Fabrication	[Bar chart showing duration from May 1993 to Sep 1993]																									
1.3	Component Integration	[Bar chart showing duration from Oct 1992 to Jun 1993]																									
2.0	Prelim. System Tests																										
2.1	Test Plan																										
2.2	System Tests																										
3.0	Proof-of-Concept Tests	[Bar chart showing duration from Jun 1993 to Sep 1993]																									
4.0	Economic/Comm. Plan	[Bar chart showing duration from Oct 1992 to Sep 1993]																									
4.1	Economic Evaluation	[Bar chart showing duration from Oct 1992 to Nov 1992]																									
4.2	Commercialization Plan	[Bar chart showing duration from Oct 1992 to Sep 1993]																									
5.0	Conduct Site Demonstration																										
5.1	Demonstration Plan																										
5.2	Site Demonstration																										
6.0	Decommission Facility																										
7.0	Program Manag. & Reporting	[Bar chart showing duration from Oct 1992 to Sep 1993]																									
11. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE																											

Figure 3.1-1. Phase III Program Schedule

Table 3.1-1. Phase III Work Breakdown Structure

- Task 1 - Design, Fabricate, and Integrate Components
 - Subtask 1.1 - Component Design
 - Subtask 1.2 - Component Fabrication
 - Subtask 1.3 - Component Integration
- Task 2 - Perform Preliminary System Tests
- Task 3 - Perform Proof-of-Concept System Tests
- Task 4 - Evaluate Economics/Prepare Commercialization Plan
 - Subtask 4.1 - Economic Evaluation
 - Subtask 4.2 - Commercialization Plan
- Task 5 - Conduct Site Demonstration
 - Subtask 5.1 - Demonstration Plan
 - Subtask 5.2 - Site Demonstration
- Task 6 - Decommission Test Facility
- Task 7 - Program Management and Reporting

3.2 Background Patents and Proprietary Data

The basic elements of the proposed coal-fired Vortec Process heater are embodied in U. S. Patent 4,544,394 dated Oct. 1, 1985 and U.S. Patent 4,553,997 dated Nov. 19, 1985. Patent No. 4,957,527, dated September 18, 1990 was filed in accordance with OMB Circ. A-127 Trans. Memo No. 1, patent rights small business firms or non-profit organizations (April 1984). Vortec Corporation has elected to retain title licensing and royalty rights to this patent as per provisions under Contract No. DE-AC22-87PC79651, dated March 11, 1987. Vortec Corporation is in the process of filing additional patents for its process heaters, and will use proprietary information in the execution of this program. Procedures for protecting this proprietary information have been implemented with our subcontractors and consultants via non-disclosure/patent agreements.

4.0 PROJECT STATUS

During the past quarter (the fifth quarter of the contract performance period), effort has been concentrated on melter and separator/reservoir refractory replacement, ESP integration design, ESP installation, design of recuperator installation, developing preliminary designs and cost estimates for commercial scale systems, and continuation of commercialization planning. A summary of the activities performed during this reporting period is presented below.

4.1 Design, Fabrication, Component Integration

CMS Refractory Relining

The majority of the effort during this reporting period centered on the relining of the separator/reservoir and the cyclone melter. The cyclone melter was removed from the test stand and the refractory was removed from the melter's steel shell. The replacement melter liner consisted of a pre-fired bonded refractory shape.

After the cyclone melter refractory installation was completed, the melter was reinstalled into the test structure and the cooling water loops were reinstalled.

The top of the separator/reservoir was removed and all of the refractory was removed from the steel shell. The Emhart and Bloom burners and burner blocks were also removed. Some minor steel modifications and repairs were completed and the installation of the new refractory was completed. New Emhart burners were also installed and connected to the gas supply piping.

Air Pollution Control

Demolition of existing equipment and structures in the area where the wet ESP was installed was completed.

The fabrication of the wet ESP was completed by NAPCO and underwent final electrical check-out at their facility.

The design for the ESP interconnecting ductwork was completed and is shown in Figure 4.1-1. The flue gas exits the test facility along the north wall and travels down to the ESP. The flue gas then exits the top of the ESP and is ducted back down to the ID fan where it is then blown up the exhaust stack. Bids have been received from outside contractors for the ductwork installation. A contractor for the ductwork installation will be selected in early January based on price and delivery schedule.

The wet ESP was delivered and placed on its foundation. The steel for the access platform still needs to be installed as well as the interconnecting piping, ductwork and electrical connection. Bids were received from qualified electrical contractors for the electrical installation, and a contractor was selected.

The water recirculation loop for the wet ESP was designed. As can be seen in Figure 4.1-2 the recirculation loop consists of parallel pumps, piping, and settling tanks. This provides a backup system if one system component malfunctions or requires on-line cleaning. Figure 4.1-3 shows the physical layout of the recirculation loops. The settling tanks are located in a building adjacent to the test facility near the ESP. This provides weather protection for the recirculation pumps, valves and tanks. Bids were received for the recirculation pump, strainer, and piping. These items will be purchased in early January. Bids were also received for the recirculation system settling tanks, a vendor was selected, and the tanks are currently being fabricated.

The design for the integration of the ESP with the existing test system was also completed. Figure 4.1-4 shows the spray channel exiting the separator/reservoir, the existing ductwork leading to the wet venturi scrubber and stack. This figure also shows and the new ductwork attached to the top of the spray channel and traveling up and out to the new ESP. It has been decided to modify the existing spray channel so that the wet venturi scrubber could still be used as a backup if required. The spray channel modifications are detailed in Figure 4.1-5.

A new induced draft (ID) fan was sized and purchased for use with the new ESP. The supports for the new ID fan were also designed and installed.

Figure 4.1-2 Wet ESP Recirculation System P & ID

Figure 4.1-3 Wet ESP Recirculation System Layout

Figure 4.1-4 Flue Gas Exhaust System

Heat Recovery Subsystem

An evaporative cooler has been designed which will cool the gasses exiting the recuperator to below 400°F. The evaporative cooler, shown in Figure 4.1-6, is a stainless steel vessel approximately 8 feet in length and 4.5 feet in diameter. It has four stainless steel spray nozzles mounted at four different levels near the base of the vessel. These nozzles are positioned in the center of the vessel and spray water upward in a conical spray pattern. Three installation "schemes" have been developed so that the recuperator and evaporative cooler do not interfere with the operation of the overhead crane and the loading of the batch tank. An elevation drawing showing the evaporative cooler installation is presented in Figure 4.1-7, and a plan view of the installation is shown in Figure 4.1-8. As can be seen in the drawings, the ductwork from the evaporative cooler will run under the top floor of the test tower or will run along the top floor away from the batch loading area

The spray water loops for the evaporative cooler are shown in Figure 4.1-9

Control System

A chart recorder was installed in the instrument and control system to log critical thermocouple outputs. This provides real-time temperature histories which greatly facilitate system operation. Also, independent loop controllers were installed so the the system will continue to operate and be controlled in the event of computer failure.

4.2 Test Operations

The preliminary testing has been completed and the data analysis and evaluation is continuing. The objectives and goals of the preliminary testing task have been satisfied. Under the preliminary test program, we successfully completed nine major tests. The preliminary testing has validated the operation of the basic process components and has assisted in identifying significant potential markets for the technology. It has also allowed us to present the technology to potential industrial partners, and has resulted in the formation of teaming arrangements with three cost sharing partners.

Figure 4.1-6 Evaporative Cooler Design

COMPARISON OF EVAPORATIVE COOLER TO WET ESP DUCT RUNS		
SCHEME	STRAIGHT LGTH OF DUCT	90° x 1.5° RAD ELBOWS
A	61'	6
B	55'	5
C	69'	4

Figure 4.1-7 Evaporative Cooler Layout Elevation Drawing

Figure 4.1-8 Evaporative Cooler Layout

Figure 4.1-9 Evaporative Cooler Spray Water Piping

Because of the relining of the separator/reservoir and cyclone melter, and the preparations for the ESP installation, no pilot-scale tests were conducted during this reporting period. The pilot-sale testing is scheduled to restart after the installation of the wet ESP in January.

The proof-of-concept test plan has been completed and approved by DOE-PETC. The focus of the proof-of-concept testing will be on boiler and incinerator ashes and selected industrial wastes.

Crucible melts of an anthracite based industrial waste will be performed to establish the loss on ignition (L.O.I) and the melting characteristics of the ash with various glass forming additives. Glass samples will be sent out for laboratory analysis to determine the feasibility of forming a glass from this waste. This waste has been identified as a potential near term application of the CMS, and the waste producer is funding this feasibility analysis as well as follow-on pilot-scale tests.

4.3 Commercialization Planning

Commercial planning is continuing and seven commercial demonstration opportunities have been identified. Preliminary pro-formas for selected opportunities are being developed. Based on the preliminary analysis conducted to date, the internal rate of return appear to be attractive.

4.4 Project Management

A program review meeting was held at PETC on December 1st to review the system modifications designs and program direction.

Market studies on hazardous waste vitrification and waste recycling were obtained and are being reviewed. Discussions with potential sources of support for preparation of a business plan were initiated. A strategy for securing capital support for commercialization of the CMS technology is being developed.

5.0 PLANNED ACTIVITIES

5.1 Task - 1 Design, Fabricate, and Integrate Components

Final integration of the complete flue gas clean-up system is expected to be completed during the first quarter of CY 93. Shakedown testing of the new ESP is expected to commence in March.

The primary design emphasis will now shift to the batch/coal feed system modifications. Vortec is currently developing a detailed design specification for the procurement of additional coal feed tank(s) to allow continuous coal-fired operation of the test facility. The specification will be completed by February and a purchase order will be issued in March. The installation/modification of the batch/cool feeding system will occur during May and June of CY 93. Most of this work can occur independent of the test rig; therefore, these modifications will not affect the initial proof-of-concept testing.

5.2 Task 3 - Perform Proof-of-Concept System Tests

Initial coal-fired proof-of-concept testing will begin in February. The first test will melt industrial boiler flyash mixed with a metal grinding waste. The purpose of the test is to determine if an acceptable black aggregate can be produced which meets the quality control standards for use on roofing shingles. The addition of the metal grinding waste is to increase the iron content of the glass product to meet the infra-red transmissibility quality control requirements of the roofing industry.

Vortec is working closely with the flyash generator and a major roofing manufacturer to develop the CMS technology for this application. If this application proves to be successful, it will provide an early commercialization opportunity for the coal-fired CMS technology.

Other tests planned for the next quarter include a coal-fired utility flyash test which will investigate the melting characteristics flyash. These tests are critical for determining the correct process operating temperatures for the future mineral wool production tests. Glass samples will also be tested to determine the temperature-viscosity characteristics of the product. This will determine the quantity and types of glass forming additives required to produce a quality mineral wool product from flyash.

5.3 Task 4 - Evaluate Economics/Prepare Commercialization Plan

Evaluation on potential new markets for the CMS technology will continue. Additionally, the commercial system designs will be refined leading to more accurate cost estimates. These data will be integrated into the commercialization plan as they become available.

6.0 SUMMARY

The separator/reservoir and melter relinings were completed on schedule. The installation and integration of the wet ESP has begun. The completion of the integration is scheduled for March. Some initial shakedown testing of the new air pollution control system is scheduled for late March and early April.

The fabrication and installation of the additional batch/coal feeding equipment is expected to occur during the second quarter of CY 93. The installation of the recuperator is scheduled for the third quarter of CY 93.

Initial proof-of-concept testing will begin in January using utility and industrial boiler flyash as the feedstock. Initially the tests will be 8-10 hours in duration. However, when the new coal feeding equipment is installed, longer duration tests are planned. The first long duration tests are scheduled for July.

The program is currently on schedule for completion of test system modifications and of proof-of-concept testing by December 1993

END

DATE
FILMED

5 / 20 / 93