DOE/PC/89659--T11

DOE/PC/89659--T11

DE93 007557

Coal Reburning for Cyclone
Boiler NO_x Control Demonstration

Quarterly Report No. 10
July, August, and September, 1992

DOE Agreement No.: DE-FC22-90PC89659

B&W CRD Agreement No.: CRD-1229

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Prepared by:

Babcock & Wilcox
a McDermott Company

Table of Contents

- I. Executive Summary
- II. Introduction
- III. Project Description
- IV. Project Status
- V. Planned Activities (for next quarter)
- VI. Summary
- VII. Report Distribution List

DISCLAIMER

This report was prepared by Babcock & Wilcox pursuant to a cooperative agreement partially funded by the U.S. Department of Energy and neither Babcock & Wilcox nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (a) Makes any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (b) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinions of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

1.0 EXECUTIVE SUMMARY

The Coal Reburning for Cyclone Boiler NO_x Control Demonstration project (DOE Agreement No. DE-FC22-90PC89659) progress for July, August, and September 1992 is identified in this tenth quarterly report and pertains to the on-going activities of Phase III - Operation and Disposition. The project involves retrofitting/testing the reburning technology at Wisconsin Power & Light's 100 MWe Nelson Dewey Unit #2 in Cassville, Wisconsin to determine the commercial applicability of this technology to reduce NO_x emission levels.

Phase III - Operation and Disposition activities emphasized continuation of long-term testing. WP&L is operating the reburn system in full automatic in a load following mode, using Lamar coal, which is an Indiana bituminous medium sulfur content fuel. Reductions in NO_x emissions continue at the 50%+ level with no apparent significant adverse impacts to boiler operation. As of the end of September, a second set of performance tests were initiated to determine if any performance impacts as a result of long-term operation have occurred.

Data evaluation continued in an effort to design a testing sequence to more precisely evaluate reburn impact on unburned carbon. These tests will be carried out during the second set of performance tests in early October.

Performance and mathematical modeling are being carried out to understand the cause of the reduction in furnace exit gas temperature observed during reburn testing on Lamar coal and to predict whether the same phenomenon will occur on future units where reburn technology is being considered.

2.0 INTRODUCTION

As per the Cooperative Agreement No. DE-FC22-90PC89659 dated April 2, 1990, the following quarterly report has been prepared for the Coal Reburning for Cyclone Boiler NO_x Control Demonstration Project. The period covered by this quarterly report is July through September 1992. This report represents the tenth three-month period of the project.

The subject of this report identifies progress during the quarter for Phase III - Operation and Disposition.

Under Phase III - Operation and Disposition, long-term performance testing continued. Data analysis continued to better understand the impacts of the technology and for preparation of the final report as discussed in this quarterly report.

3.0 PROJECT DESCRIPTION

3.1 PROJECT OVERVIEW

The current energy policy of the United States includes the expanded use of coal in utility and industrial applications. However, the increased use of coal must not conflict with environmental goals and thus requires development of cost-effective technology to control the pollutants resulting from coal combustion. Of major concern is the problem of oxides of nitrogen in the Northeastern United States and portions of Canada.

The reduction of NO_x and SO_2 emissions from fossil fired boilers has been a major objective of the DOE, the EPA, and all of the major boiler and burner manufacturers for many years. This is demonstrated by a number of concurrent efforts that have been and are being conducted to develop lower NO_x burners for pulverized coal applications. Reduction of NO_x emissions via combustion modifications presents many options for most coal-fired utility boilers, but not for the 26,000 MWe of cyclone boiler generating capacity. The operating characteristics of a cyclone boiler do not lend themselves to delayed mixing or staged combustion which are the two major low- NO_x alternatives for coal-fired boilers. The reburning process is the best known technically and economically feasible low- NO_x alternative via combustion modification for cyclone boilers. Back-end NO_x removal systems, such as Selective Catalytic Reduction (SCR) technology offers promise of NO_x control for cyclones but at high capital and operating costs.

B&W engineering studies followed by pilot-scale testing has developed/confirmed the potential of utilizing gas, oil or coal reburning as a viable NO_x reduction technology. To date, two U.S. sponsored programs promote natural gas/oil as a reburning fuel because it was believed that gas/oil will provide significantly higher combustion efficiency than using coal at the reburn zone. Although B&W has shown that gas/oil reburning will play a role in reducing NO_x emissions from cyclone boilers, B&W coal reburning research has also shown that coal as a reburning fuel performs nearly as well as gas/oil without deleterious effects on combustion efficiency. This means that boilers using reburning for NO_x control can maintain 100% coal usage instead of switching to 20% gas/oil for reburning. As a result of the B&W performed coal reburning research, the technology has advanced to the point which it is now ready for demonstration on a commercial scale.

The coal reburning equipment is to be installed in the furnace of the boiler, downstream of the cyclone burners. The equipment consists of coal reburning burners and overfire air ports and associated control systems. Outside of the boiler, a coal pulverizer will be installed as well as coal piping to the reburn burners. The reburn system will inject 20% to 30% of the coal feed

directly into the boiler, bypassing the cyclones and reducing cyclone load to 80% to 70% of normal. An increase in ash particulate, which is substantially removed in the cyclones will occur within the boiler, increasing ash collection requirements at the precipitator. The majority of plant's precipitators should be capable of handling the increased ash loading.

The coal reburning for cyclone boiler NO_x control system consists of commercially available equipment, such as a pulverizer, burners, a pneumatic coal transfer system, overfire air ports and a control system, all of which are well proven, reliable equipment that can be readily installed. Extensive power plant modification is not required to implement the reburn technology which will increase the potential for commercialization.

The coal reburning technology will be a desirable alternative for cyclone boiler NO_x control by offering:

- A technically and economically feasible low-NO_x alternative for cyclone boilers to achieve a 50% to 60% NO_x reduction where one currently does not exist.
- Significant reductions in emission-levels of oxides of nitrogen achieved at a low capital cost and very low operating costs (compared to the SCR technology).
- No need for a supplemental fuel. Reburn will be carried out using the present boiler fuel which is coal.
- A system that will maintain boiler reliability, operability, and steam production performance after retrofit.

The coal reburning for cyclone boiler NO_x control demonstration project will be carried out at the Nelson Dewey Station Unit No. 2 of Wisconsin Power and Light in Cassville, Wisconsin. Unit No. 2 is small enough (100 MWe) to limit project costs, but large enough to assure that the reburning technology can be successfully applied to the cyclone-fired utility boiler population. As part of the project, B&W's 6 million Btu/hr SBS pilot facility will be utilized to duplicate the operating practices of WP&L's Nelson Dewey Unit #2. The coal which is fired at Nelson Dewey will be fired in the SBS cyclone and will also be utilized as the reburn fuel. During the field test phase at Nelson Dewey Station, emission and performance data will be acquired and analyzed before and after the coal reburn conversion to determine the NO_x reduction and impact on boiler performance. Combining these combustion test results with physical and numerical flow modeling of the technology as applied to Dewey Unit #2, will provide a comprehensive test program not only for successful application of WP&L's Unit, but for the cyclone population as a whole.

3.2 OBJECTIVES

It is the objective of the Coal Reburning for Cyclone Boiler NO_x Control Project to fully establish that the coal reburning clean coal technology offers cost-effective alternatives to cyclone operating electric utilities for overall oxides of nitrogen control. The project will evaluate the applicability of the reburning technology for reducing NO_x emissions in full scale cyclone-fired boilers which use coal as a primary fuel. The performance goals while burning coal are:

- Greater than 50 percent reduction in NO_x emissions, as referenced to the uncontrolled (baseline) conditions at full load.
- No serious impact on cyclone combustor operation, boiler efficiency or boiler fireside performance (corrosion and deposition), or boiler ash removal system performance.

3.3 BACKGROUND

Boilers equipped with cyclone furnaces have many important advantages over conventional pulverized-coal-fired boilers, such as the capability to burn a range of low-grade fuels and simpler, more economical coal preparation and feeding system. However, cyclone units utilize extremely fast mixing between the coal and combustion air and, therefore, inherently promote well mixed combustion and elevated NO_x emissions. It is estimated that 21% of the total NO_x emissions from coal fired power stations in the U.S. come from cyclone fired boilers. The majority of the existing 26,000 MW of cyclone boiler generating capacity will probably continue to operate for the next 20 years. Thus, cyclone boilers are prime candidates for mandated reduction in the emissions of oxides of nitrogen. Currently there is no proven retrofit low NO_x combustion control technology for cyclone boilers. The previous attempts to apply staged combustion have not been successful due to operational problems (cyclone corrosion).

The use of Selected Catalytic Reduction (SCR) technology offers promise of controlling NO_x from these units, but at high capital and operating cost. Reburning is therefore a promising alternative NO_x reduction approach for cyclone equipped units at a more reasonable operating cost.

Reburning is a process by which NO_x produced in the cyclone is reduced (decomposed to molecular nitrogen) in the main furnace by injection of a secondary fuel. The secondary (or reburning) fuel creates an oxygen deficient (reducing) region which accomplishes decomposition of the NO_x. Since reburning can be applied while the cyclone operates under its normal oxidizing condition, it effects

on cyclone performance can be minimized. Sometime ago, B&W performed a feasibility analysis for applying reburn technology to utility cyclone-fired boilers, and the results were very encouraging. Based on the results of the feasibility analysis, pilot scale evaluation of cyclone reburn was undertaken. B&W's 6 million Btu/hr Small Boiler Simulator (SBS) was utilized to perform the pilot-scale cyclone reburning tests. Three different reburning fuels, natural gas, #6 oil, and pulverized coal were utilized. The results indicate that 50 to 80% NO_x reduction from baseline conditions can be achieved while utilizing 15 to 25% reburning fuel. Additionally, the tests revealed that the potential side effects of the technology (e.g., changes in combustion efficiency, deposition, and corrosion) would not adversely affect boiler performance.

3.4 HOST SITE BOILER

The host site is Wisconsin Power and Light's Nelson Dewey Unit No. 2. The following is a summary of pertinent information.

- UTILITY: Wisconsin Power & Light
- UNIT ID: Nelson Dewey Unit No. 2
- LOCATION: County Trunk VV, Cassville, Grant County, Wisconsin 53806
- NAME PLATE RATE: 100 MWe
- TYPE: Steam Turbine
- PRIMARY FUEL: Bituminous Coal
- OPERATION DATE: October 1962 - Unit No. 2
- BOILER ID: B&W RB-369
- BOILER CAPACITY: Nominal 110 MWe
- BOILER GENERAL CONDITION: Good
- BOILER MANUFACTURER: Babcock & Wilcox
- BOILER TYPE: Cyclone Fired RB Boiler
- REBURNING DEMONSTRATION FUEL: Indiana (Lamar) Bituminous Coal, Medium Sulfur (1.87%)
- BURNERS: Three B&W Vortex-Type Burners, Single-wall fired
- PARTICULATE CONTROL: Research Cottrell ESP
- BOILER AVAILABILITY: 90% Availability

3.5 PROJECT TEAM

The Coal Reburning Project organization consists of the U.S. Department of Energy, The Babcock & Wilcox Company, Wisconsin Power & Light and the Electric Power Research Institute (EPRI). Team members from B&W represent the Research and Development Division (R&DD), the Fossil Power Division (FPD), The Energy Service Division (ESD) and the Contract Research Division (CRD).

Major subcontractors are Acurex and Sargent & Lundy. Acurex has been designated to perform continuous emissions monitoring activities as well as various analytical requirements during the testing program. Sargent & Lundy will perform those activities pertaining to the coal handling system supplying coal to the coal pulverizer in addition to various structural steel and electrical design specification activities.

A summary of the overall project organization is as follows:

Project Organization

- Department of Energy - 50% funding co-sponsor
- Babcock & Wilcox - Prime contractor and project manager
- Wisconsin Power & Light - Host site utility and funding co-sponsor
- EPRI - Technical advisor and funding co-sponsor
- State of Illinois - funding co-sponsor
- Utility funding co-sponsors
- Acurex Corporation - testing subcontractor
- Sargent & Lundy - architect engineer subcontractor

3.6 PROJECT PHASES

The coal reburn project, which is a \$10.65 million project, consists of four separate phases which are planned to occur over a 43 month period. These are:

- Phase I - Design and Permitting

During this phase, collection of baseline emissions and performance data, along with performance of general boiler system assessment, will be completed at WP&L's Nelson Dewey Unit #2 prior to the coal reburning retrofit. The coal reburn

system will be designed based upon B&W's pilot-scale combustion tests, physical and numerical flow modeling tests, and experience/knowledge of full-scale burner/OFA port/control system retrofits.

- Phase IIA - Long Lead-Time Item Procurement

In order to meet the construction schedule, long lead-time equipment will be ordered during the design and permitting phase. To facilitate the funding of this procurement activity, Phase II is divided into two parts, Phase IIA and Phase IIB.

- Phase IIB - Construction and Start-up

The coal reburn system will be fabricated and installed at Nelson Dewey No. 2 and started up to provide a fully operational system prior to testing.

- Phase III - Operation and Disposition

Parametric/optimization and performance tests will assess the potential of the technology from both the resulting emission reductions and boiler performance capability aspects. Both full load and reduced load operations will be evaluated for the cyclone reburn technology. Finally, readiness for commercialization will be determined from both a technical and economic viewpoint.

4.0 PROJECT STATUS

The time period covered by this Quarterly Report No. 10 is July, August, and September 1992. Progress will be discussed on a task basis for Phase III activities.

4.1 PHASE I - DESIGN AND PERMITTING

All major activities in Phase I are complete.

4.2 PHASE IIA - LONG LEAD-TIME ITEM PROCUREMENT

The long lead-time item procurement process is complete.

4.3 PHASE IIB - FABRICATION, INSTALLATION, START-UP AND SHAKEDOWN

All major activities of Phase IIB are complete.

4.4 PHASE III: OPERATION AND DISPOSITION

Activities in Phase III include Management and Reporting Parametric Optimization Testing, Long-Term Performance Testing, Performance, Economic and Application Studies, the Final Report and Disposition. A description of activities expected in each task is provided followed by reported activity.

4.4.1 Task 1 - Project Management and Report

The purpose of this task is to account for the management and reporting activities and cost monitoring that apply to all tasks collectively in Phase III.

This task provides for overall project coordination, reporting, and supervision for Phase III of the Coal Reburning project. Additionally, this task includes a single point contact within B&W for DOE on the Coal Reburning project for reporting and resolution of technical and cost issues.

Monthly reports for the period of July, August, and September 1992 were completed and issued to DOE/PETC.

The Status of the coal reburning project was presented at the 9th World Clean Air Congress in Montreal, August 30 through September 4, 1992, the Twelfth Cyclone Users Association Meeting in Kansas City, September 8 through 11, 1992 and at the First Annual Clean Coal Technology Conference in Cleveland, Ohio, September 22 through 24, 1992.

DOE supports environmental monitoring as an important aspect of the development and commercialization of each Clean Coal Technology Project. EPRI is also developing a more complete data base for the

emissions of hazardous air pollutants from utility boilers as part of its Power Plant Integrated Systems: Chemical Emissions Study (PISCES) project. Accordingly, B&W was asked to consider Hazardous Air Pollutant (HAP) testing as an addition to the current reburn testing program. In response, a request for proposal document was developed in August with EPRI's help. Subsequent responses to the request provided information on required funding. Acurex, was low bidder and was awarded the work which will occur in the early November 1992 time frame.

4.4.2 Task 2 - Parametric Optimization Tests of the Reburn System

Activities of this task emphasized exploration of the capabilities of the coal reburning system. Various operating parameters were explored to determine impact on operation. The optimized conditions developed in this task are being utilized in Task 3 Long Term Performance Testing.

Parametric optimization testing is complete. A summary of preliminary results was reported in Quarterly Report No. 9 for April, May, and June, 1992.

4.4.3 Task 3 - Long Term Performance Testing

During this task the boiler is being operated in a load demand following mode with reburn in operation as would be the normal practice at Nelson Dewey. The reburn system is set up based on the optimized parameters determined in Task 2 and under automatic control. The objectives of this task are to determine long-term reburn system operability and impact on boiler operation in a load varying mode.

This activity has been ongoing since May 21, 1992 with Lamar coal as the fuel. Wisconsin Power & Light is currently operating the system in the full automatic mode in a load following manner. The Acurex Continuous Emissions Monitoring System provides emissions data during long-term operation. Reductions in NO_x emissions continue at the 50%+ level with no apparent significant adverse impacts to boiler operation.

Performance testing was again initiated on September 27, 1992 to evaluate reburn operation after a significant period of load following operation. Performance testing was previously carried out in early May 1992 once the automatic control system was tuned using performance data developed in parametric optimization testing. This effort will consist of a series of nine tests, three different loads in triplicate and will be completed by mid October 1992. In addition, more baseline testing will be performed at conditions where cyclone operation is held constant (same input as during reburn operation and boiler load reduced by the previous

reburn contribution to heat input) to clarify impact of reburn operation on unburned carbon.

As an extension of long-term testing, it is planned to evaluate the performance of the reburn technology on a western sub-bituminous coal. Wisconsin Power & Light is required to switch to the western coal as of January 1, 1993 when the state of Wisconsin reduces allowable SO₂ emissions to 1.2 lb/million Btu. Accordingly, the western coal will be the fuel of choice for subsequent Nelson Dewey Unit No. 2 operation with reburn.

4.4.4 Task 4 - Performance, Economic, and Application Studies

Data reduction and analysis continued. B&W Alliance Research Center as well as the Technology Department in Barberton are working to understand the furnace exit gas temperature depression phenomenon observed during Lamar reburn testing. Analysis via performance modeling in Barberton and mathematic modeling in Alliance are being used to identify the cause of the reduction in temperature and to allow temperature prediction on future units where reburn technology will be considered.

4.4.5 Task 5 - Final Report

A detailed outline of the final report was developed. Data analysis and reduction continues as information for the report is assembled.

4.4.6 Task 6 - Disposition

No activity is scheduled to occur as yet.

5.0 PLANNED ACTIVITIES

Planned activities for the next quarter, October, November, and December 1992 will focus on completion of the long-term testing to verify reburn performance in the full-automatic mode. The final series of performance tests will be carried out, completing Lamar coal testing. WP&L has scheduled a two week outage for Unit No. 2 in mid-October. Ultrasonic thickness testing of the furnace tubes will be performed to determine if any corrosion has occurred to date.

At the request of both the U.S. Department of Energy and EPRI, hazardous air pollutant (HAP) testing will be carried out in early November 1992 on Lamar coal.

Since WP&L will be required to switch to western coal for sulfur emissions control in January of 1993, reburn testing on the western fuel will occur after HAP testing. The intent is to evaluate reburn performance on a second coal and to tune the reburn control system for automatic operation on the new fuel.

6.0 SUMMARY

The coal reburning for cyclone boiler NO_x control demonstration project's tenth Quarterly Report covering the time period of July, August, and September 1992 involves the work performed in Phase III -Operation and Disposition.

Phase III activities consisted of long-term testing on Lamar coal with WP&L operating the reburn system on automatic control in a load following manner. Reductions in NO_x continue at the 50%+ level with no apparent significant adverse impacts to boiler operation. As of the end of September, a second set of performance tests were initiated to determine if any performance impacts as a result of long-term operation have occurred.

Evaluation of data continued in an effort to design a testing sequence to more precisely evaluate reburn impact on unburned carbon. These tests will be carried out during the second set of performance tests in early October.

B&W Alliance Research Center as well as the Technology Department in Barberton are working to understand the furnace exit gas temperature depression phenomenon observed during Lamar reburn testing. Both performance modeling and mathematic modeling are being used to identify the cause of the reduction in temperature and to make possible predictions on future units where reburn technology will be considered.

7.0 REPORT DISTRIBUTION LIST

- (1) Mr. Ronald W. Corbett
PETC Technical Project Manager
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236
- (2) Mr. David L. Hunter
Contracting Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236
- (3) Dr. C. Lowell Miller
Associate Deputy Assistant
Secretary for Clean Coal Technology
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, DC 20585
- (4) Office of Patent Counsel
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439
- (5) Department of Energy (1)
Office of Technology Transfer
Mail Stop 58-MEZZ
Pittsburgh Energy Technology Center
P.O. Box 10940
Pittsburgh, PA 15236
- (6) Dr. S. N. Roger Rao
Burns and Roe Technical Group
Manager
P.O.Box 18288
Pittsburgh, PA 15236
- (7) Mr. George Lynch
HQ DOE Program Manager
SE-221, 3E-042, Forrestal
U.S. Department of Energy
Washington, DC 20585

END

**DATE
FILMED**

3 / 16 / 93