DOE/PC/79796--T32

APR 26 1993

DOE/PC/79796--T32

DE93 013066

ENHANCING THE USE OF COALS BY
GAS REBURNING-SORBENT INJECTION

DE-FC22-87PC79796

Quarterly Report No. 22
For the Period
January 1 through March 31, 1993

Prepared for
U.S. Department of Energy
Gas Research Institute
State of Illinois Department of
Energy and Natural Resources

Prepared by
Energy and Environmental Research Corporation
18 Mason
Irvine, California 92718

April 15, 1993

U.S. DOE PATENT CLEARANCE IS NOT REQUIRED
PRIOR TO THE PUBLICATION OF THIS DOCUMENT

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

TABLE OF CONTENTS

LEGAL NOTICE	ii
1.0 SUMMARY	1-1
2.0 INTRODUCTION	2-1
3.0 PROJECT DESCRIPTION	3-1
4.0 PROJECT STATUS	4-1
4.1 Task 1 - Project Management	4-1
4.2 Task 2 - Technology Demonstration	4-1
4.3 Task 3 - Evaluation of Results	4-2
4.4 Task 4 - Restoration	4-2
4.5 Task 5 - Technology Transfer	4-3
5.0 PLANNED ACTIVITIES	5-1
6.0 REPORT DISTRIBUTION LIST	6-1

LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), and the State of Illinois Department of Energy and Natural Resources (ENR). Neither, GRI, DOE, ENR, nor members of GRI, DOE, ENR, nor any person acting on their behalf;

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or
- b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

The objective of this project is to evaluate and demonstrate a cost effective emission control technology for acid rain precursors, oxides of nitrogen (NO_x) and sulfur (SO_x), on two coal fired utility boilers in Illinois. The units selected are representative of pre-NSPS design practices: tangential and cyclone fired. Work on a third unit, wall fired, has been stopped because of funding limitations. The specific objectives are to demonstrate reductions of 60 percent in NO_x and 50 percent in SO_x emissions, by a combination of two developed technologies, gas reburning (GR) and sorbent injection (SI).

With GR, about 80-85 percent of the coal fuel is fired in the primary combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO_x is converted to N_2 . The combustion process is completed by overfire air addition. SO_x emissions are reduced by injecting dry sorbents (usually calcium based) into the upper furnace. The sorbents trap SO_x as solid sulfates that are collected in the particulate control device.

This project is conducted in three phases at each site: (1) Design and Permitting, (2) Construction and Startup, and (3) Operation, Data Collection, Reporting and Disposition. Technology transfer to industry is accomplished through the formation of an industry panel. Phase I of the project commenced on June 5, 1987. Phases I and II have been completed and Phase III is now in progress at both sites.

In phase AIII at Hennepin - Testing, Data Collection, Reporting and Disposition - Gas Reburning runs were made that indicate as high as 77% reduction in NO_x emission using about 18% gas. Gas Reburning - Sorbent Injection test results indicated as high as 62% reduction in SO_2 . These results are significantly higher than the project emission reduction goals of 60% NO_x and 50% SO_2 and provide a wide safety margin for maintaining the 60% and 50% emission reductions during long term routine testing. A year of long term testing was completed in October, 1992. During late October and November of 1992, Hennepin Unit 1 was down for a scheduled outage. Ultrasonic tube thickness measurements were made to determine wear rates

in the various areas of the boiler. In December 1992, and January 1993, a series of parametric tests was conducted on three promoted sorbents with significantly improved SO₂ capture and calcium utilization.

Phase CIII at Lakeside, Task 1 - Project Management: Project management activities continued throughout the quarter.

Phase CIII at Lakeside, Task 2 - Technology Demonstration: Unit 7 was prepared for startup and parametric testing. Phase discrimination probes and the CEM system were readied. However, the unit's generator incurred damage (unrelated to the GR/SI demonstration) and GR/SI operations have been delayed into the second quarter.

Key Words

SO _x	Ash	Emission
SO ₂	Coal	Control
NO _x	Gas	Boiler
NO	Sorbent	Precipitator (ESP)
Pond	Construction	Flue Gas
Startup	Instrumentation	Contracts
CEMS	Industry Panel	Ducts
Reburning	Injection	FromiSORB™
Humidification	BPMS	

2.0 INTRODUCTION

The specific goal of this project is to demonstrate NO_x and SO_x emission reductions of 60 percent and 50 percent, respectively, on two coal fired utility boilers having the design characteristics mentioned above. Host Site Agreements have been signed by EER and utility companies in the State of Illinois: Illinois Power Company (Test Site A, Hennepin Unit 1, 71 MW_{net} tangentially fired boiler in Hennepin), and City Water Light and Power (Test Site C, Lakeside Unit 7, 33 MW_{net} cyclone fired boiler in Springfield).

To achieve the objectives of the project, it is being conducted in the following three phases at each host site.

Phase I: Design and Permitting

Phase II: Construction and Startup

Phase III: Operation, Data Collection, Reporting and Disposition

Phase I is complete

Phase II is complete

Phase III: Phase AIII GR/SI Long Term Testing was completed at Hennepin, and Alternate Sorbents tests begun. Phase CIII test preparations have been completed, but testing has been delayed into the second quarter due to Unit 7's damaged generator.

During the past quarter the principal objectives of the work performed were as follows:

A. Hennepin Unit 1

1. Conduct test/evaluate the High Surface Area Hydrated Lime developed by the State of Illinois Geological Survey.
2. Develop answers on a detailed listing of questions needed by IP management to decide on the full list of equipment and material they wish to retain after completion of the Hennepin Demonstration Program.
3. Data evaluation and preparation of the Long Term Testing Report and the Alternate Sorbents Testing Report will continue.

B. Lakeside Unit 7

1. Continue project management activities.
2. Complete pre-startup activities.
3. Complete Sorbent Injection startup.
4. Begin Gas Reburning startup.
5. Re-calibrate transmitters and validate flow measurements.
6. Complete minor equipment modifications.

3.0 PROJECT DESCRIPTION

Within the final phase of the project, the following tasks will be performed to demonstrate the cost effective control of NO_x and SO_x emissions from pre-NSPS coal fired utility boilers:

Phase III: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

Task 1 - Project Management

- Continuation of Phases 1 and 2 project management activities.
- Conducting final project review at conclusion of project.

Task 2 - Technology Demonstration

Subtask 2.1 - Optimization Testing

- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

Subtask 2.2 - Evaluation of Alternative Coals and Sorbents

- Evaluation of performance of alternative sorbents:
 - Selection of sorbents from modified high surface area hydrated limes.

Subtask 2.3 - Long-Term Testing

- Operation of GR-SI equipment under optimized conditions for approximately one-year duration at each host site.
- Measurement of emission control system performance.
- Determination of boiler impacts.

Task 3 - Evaluation of Demonstration Results

- Analysis of test data.
- Preparation of guideline manuals for application of GR-SI technology, including design recommendations, cost projection and comparisons with competing technologies.

Task 4 - Restoration

- Disposition of GR-SI equipment installation:
 - To be retained by host site or removal and restoration work.

Task 5 - Technology Transfer

- Continuation of technology transfer activities from Phases I and II.
- Meeting with Industry Panel at one host site to review results obtained there and plans for other two host sites.
- Meeting with Industry Panel at completion of project.

4.0 PROJECT STATUS

4.1 Task 1 - Project Management

Monthly and other reporting activities were fulfilled according to the reporting requirements of the Cooperative Agreement.

Work Progress was monitored continuously. Coordination with IP took place at monthly meetings in Hennepin and by telephone. The project co-funders were apprised of progress and developments through telephone conferences and meetings.

A Participants Committee Meeting was held in Chicago on February 17, 1993 to review the status of the CWLP and IP projects.

4.2 Task 2 - Technology Demonstration

Hennepin - In early January, the final Technology Demonstration Testing occurred. Parametric tests were run on a high surface area hydrated lime provided by the Illinois State Geological Survey (ISGS HSAHL). Preliminary comparisons with other sorbents rank the HSAHL between the two PromiSORB™ sorbents with respect to SO₂ capture (between 53% and 63%) and Calcium utilization (between 33% and 39%) at the 1.6 Ca/S ratio as presented in the last quarterly report.

The data analysis and preparation of the final report for the GR/SI demonstration at Hennepin will continue through the next quarter. In the interim, a report has been prepared which focuses on the performance, economics and boiler impacts of GR/SI which are needed by the Host Utility for decisions on the retention or removal of the GR/SI equipment. Delivery of this information to the Host Utility is expected by the first half of April, 1993.

Lakeside - The instrumentation and equipment checkout activities have been completed including installation of the CEMS equipment to sample gases from the boiler, retagging equipment, calibration of instrumentation, and controls checkout.

The electrostatic precipitator (ESP) was inspected to verify that it is in good electrical and mechanical condition prior to sorbent injection operation. The ESP was found to be in excellent condition.

The initiation of startup activities was scheduled for March 1, 1993. However, due to severe overheating damage recently discovered in the Lakeside Unit #7 generator, the unit will be down for an extended period of time, thus delaying the startup. Normal repair will require 6-8 weeks. The participants opted to fund overtime repair which will shorten the repair span to 3-4 weeks (any savings in purchased power will be credited by CWLP to the project). The accelerated repair will permit startup operations to begin in April rather than June. This will make it possible to identify and repair or rectify any potential problems during a time of low dispatch. June is normally a period of high dispatch. Costs to demobilize and re-mobilize the EER test personnel will also be avoided. Therefore, the initiation of startup is now scheduled for the last week in April.

4.2.1 Contracts

Hennepin - Contract activity has been completed pending possible GR/SI restoration.

Lakeside - A contract was let to Johnson Controls to perform final calibration of instruments and to complete minor systems modifications as needed.

4.2.2 Construction Drawings

Lakeside - No activity was required on drawings this quarter.

4.2.3 Equipment Purchasing

Hennepin - No activity was required during this quarter.

Lakeside - Purchase orders placed during the quarter were largely in support of the testing program.

4.2.4 Miscellaneous

Hennepin - Meetings between Illinois Power and EER were held at Hennepin on an as needed basis during January.

Lakeside - A significant amount of rain water leakage was discovered in the sorbent silo which had the potential of delaying the sorbent injection startup. Following a thorough inspection of the silo, repairs were performed.

4.3 Task 3 - Evaluation of Results

Hennepin - Data evaluation activities continued throughout the quarter. This included Long Term testing, Alternate Sorbent Testing data, boiler degradation evaluation (UT results), and commercial GR/SI economics.

Lakeside - None.

4.4 Task 4 - Restoration

Hennepin - In preparation for a restoration decision by IP regarding GR/SI equipment retention or removal and unit restoration, emission control performance economics were developed for Gas Reburning/Sorbent Injection with natural gas and standard/promoted sorbent alternatives.

Lakeside - No activity took place during this quarter.

4.5 Task 5 - Technology Transfer

No papers were presented during the first quarter of 1993.

GR/SI papers are being prepared for presentation at various conferences that will take place during the next quarter.

5.0 PLANNED ACTIVITIES

During the next quarter (April through June, 1993) the following work is planned.

A. Hennepin Unit 1

1. Continue project management activities.
2. Review IP's GR/SI restoration requirements.
3. Remove injection nozzles and plug ports as required.
4. Develop plans, specification and obtain bids for restoration.
5. Continue data evaluation and preparation of the Long Term and Alternate Sorbents testing reports.

B. Lakeside Unit 7

1. Continue project management activities.
2. Stand by for generator expedited repairs.
3. Complete Sorbent Injection startup.
4. Complete Gas Reburning startup.
5. Begin parametric/optimization demonstration testing.

6.0 REPORT DISTRIBUTION LIST

The number in parentheses () indicates the total number of copies submitted.

6.1 Funding Organization Distribution

6.1.1 U.S. Department of Energy

Mr. Harry J. Ritz (2)
PETC Technical Project Manager
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. John Augustine (1)
Contracting Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. Douglas Uthus (1)
HQ Program Manager
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, DC 20545

Office of Patent Counsel (1)
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Department of Energy (3)
Office of Technology Transfer
Mail Stop 58-105
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. S.N. Roger Rao (1)
Burns and Roe Technical Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Mr. Charles Drummond (1)
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
Associate Deputy for Clean Coal
Office of Clean Coal Technology
FE-24, C-178
U.S. Department of Energy
Washington, DC 20545

6.1.2 Gas Research Institute

Mr. John Pratapas (2)
Gas Research Institute
8600 West Bryn Mawr Avenue
Chicago, IL 60631

6.1.3 Illinois Department of Energy and Natural Resources

Mrs. Carol Rowe (2)
Illinois Department of Energy and Natural Resources
325 West Adams Street
Springfield, IL 62706

6.2 Host Utility Distribution

6.2.1 City Water Light and Power

Mr. James Rechner (1)
Electric Division Manager
City Water Light and Power
Municipal Building
Springfield, IL 62757

6.2.2 Illinois Power Company

Mr. T. J. May (6)
Illinois Power Company
500 South 27th Street
Decatur, IL 62521

6.2.3 Central Illinois Light Company

Mr. James F. Wittmer (1)
Central Illinois Light Company
300 Liberty Street
Peoria, IL 61602

END

DATE
FILMED

6 / 4 / 93