7

QUARTERLY TECHNICAL PROGRESS REPORT

Project Title: SECONDARY OIL RECOVERY FROM SELECTED CARTER
SANDSTONE OILFIELDS — BLACK WARRIOR BASIN, ALABAMA

Cooperative
Agreement No.: DE-FC22-93BC14952

Recipient: Anderman/Smith Operating Co. (A/SOC)
1776 Lincoln Street, Suite 500
Denver, CO 80203

Report Date: April 15, 1993

Award Date: October 21, 1992

Completion
Date: January 5, 1996

Government
Award: \$369,600

Program
Manager: Keith R. Miles - PETC
P. O. Box 10940
Pittsburgh, PA 15236-0940

Principal
Investigator: James C. Anderson (A/SOC)

Technical
Project Officer: Gene Pauling - MSO
900 Commerce Road East
New Orleans, LA 70123

Reporting
Period: December 1, 1992 - February 28, 1993

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

"US/DOE Patent Clearance is *not* required prior to the publication of this document."

Objective

Anderman/Smith Operating Co. is operating a secondary oil recovery project involving the Carter sandstone in northwest Alabama. The project objectives are:

- 1) To increase the ultimate economic recovery of oil from the Carter reservoirs, thereby increasing domestic reserves and lessening U.S. dependence on foreign oil;
- 2) To extensively model, test, and monitor the reservoirs so their management is optimized; and
- 3) To assimilate and transfer the information and results gathered to other U.S. oil companies to encourage them to attempt similar projects.

Summary of Technical Progress

a. Central Bluff

Activity at Central Bluff consisted of Phase 2 tasks (see Substitute DOE F 1332.3, attached). In December 1992 power lines and an electrical panel were installed. Public notice was resubmitted in the Fayette, AL newspaper.

In January 1993 the water well (source well for injection water which was drilled in November 1992) was cleaned out. A mechanical integrity test was run on this well and witnessed by a member of the Alabama State Oil and Gas Board. During this period, a transformer on the REA power line was repaired.

Start-up water injection began on 01/12/93. Pumps, flow lines and other facilities were checked after injection began. Daily operations began on 01/13/93 and are continuing. These operations include monitoring wellhead pressures at the injector and two producers, and injection water treatment. Water injection was running 200-300 bbl/day at the end of February. Once the unit is pressured-up well testing will be performed. Unitization was approved on 03/01/93.

b. North Fairview

The North Fairview Field was discovered in July 1982 with the drilling of the Michigan Oil Company Perkins 33-11 #1 located in NESW Section 33 T13S R14W. Production is from the Carter sand with an initial reservoir pressure of 1,000 psi. As of December 1992, this field has cumulative production of 103,560 STBO from three producing wells. Current production is 5 BOPD from two wells.

No cores were taken from the wells in North Fairview Field. Correlations and log analyses were used to determine the fluid and rock properties. A summary of these

properties is included in Table 1.

The results of the log analysis were used to construct the hydrocarbon pore volume map shown on Figure 1. The map was planimetered to determine original oil-in-place (OOIP) values and the hydrocarbon pore volume by tract. The OOIP summed over all tracts by this method is 824.7 Mbbl (Figure 2). Original oil-in-place was also calculated directly: two such independent calculations gave 829.4 Mbbl (Table 1) and 835.6 Mbbl (Table 2). Thus, the three estimates of OOIP are within one percent. The approximately 88% of OOIP remaining provides an attractive target for secondary recovery.

The physical properties of the crude oil and gas (Table 1) are observed data. The crude has a gravity of 31° API and the gas gravity is 0.76. The formation volume factor was calculated to be 1.10 based on an initial GOR of 400:1 and a bottomhole temperature of 100°F.

Injection start-up is planned for mid-June. We have identified the J.E. Boman 33-5 #1 as re-entry candidate for the initial injection well. It is anticipated that injection into the Boman 33-5 #1 will stabilize between 250-500 BWIPD. Initially we will inject at the lower rate of 150 BWIPD. As the injection pressure stabilizes, Anderman/Smith will perform the necessary step rate and injection profile tests and increase the rate accordingly. The estimated injection schedule (Table 1) will allow fill-up to be reached in about ten months. To achieve the best efficiency it is recommended that at least one additional well will be needed for injection. This well will be chosen based on the observed results.

During the report period, unitization (land and title) work was started and is continuing. Unitization is expected to be approved in April.

c. South Bluff

No activity was conducted for South Bluff during the period. Geologic analysis work is planned to start in April.

RECEIVED
JUN 07 1993
OSTI

TABLE 1 NORTH FAIRVIEW CARTER OIL UNIT WATERFLOOD DATA	
Reservoir Size	168 Ac
Original Fluid-in-Place	1,037,000 STBE
Original Oil-in-Place	829,400 STBO
Average Water Saturation	20 %
Reservoir Temperature	100°F
Initial Reservoir Pressure	1,100 psi
Cumulative Production to 12-1-92	103,560 STBO
Percent of OOIP Recovered	12.5
Residual Oil Saturation	20 %
Formation Volume Factor	1.10 RB/STB
Initial GOR	400:1
Average Pay Thickness	7.4 ft
Average Porosity	13 %
Gas Gravity	.76
Oil Gravity	31° API

Produced Oil/FVF = RB $103,560/1.10 = 94,145$ RB = Fillup

Est. Injection Rate Schedule: 150 BWPD for 90 days = 13,500 BW
 250 BWPD for 90 days = 22,500 BW
 500 BWPD for 115 days = 57,500 BW

Total: 295 days = 93,500 BW

Est. fillup time: 10 months

R 14 W

SCALE : 1 inch = 1000 feet

NORTH FAIRVIEW CARTER OIL UNIT

LAMAR COUNTY, ALABAMA

NET OIL PORE VOLUME MAP

($S_0 = 80\%$)

ANDERMAN/SMITH OPERATING COMPANY

1776 LINCOLN STREET SUITE 500 DENVER, COLORADO 80203

EXHIBIT #

DOCKET #

ALABAMA OIL AND GAS BOARD

MARCH 1993

R.L.B.

Title: N.FAIRVIEW CARTER OIL FLOOD
 File: C:\PLAN\FLOOD\NFRVIEW.PLN

Date: 01-15-1993

Map Scale ft/in: 1000

1 in = 1813 ft

Lease: TR8;TR1;TR2;TR3;TR4;TR5;TR6;TR7;TR9;

CONTOUR DATA:

h, ft	Area, ft2	Area, acres
1.5	354,152.3	8.1302
1	1.5427E+06	35.4
.5	3.9978E+06	91.8
0	7.2961E+06	167.5

Delta thickness of top layer: .25

VOLUMETRICS:

Method	Vol, ft3	Vol, ac-ft
Trapezoid	4.7270E+06	108.5
Pyramid	4.5886E+06	105.3
Trap/Pyra	4.6296E+06	106.3
Quadratic	4.9850E+06	114.4
Simpson	4.6568E+06	106.9
Ratio	4.4610E+06	102.4
Step	2.9473E+06	67.7
3/8 Rule	4.5082E+06	103.5

Vol = 106.3 ac-ft
 Por = 1.0000 frac
 So = 1.0000 frac
 Bo = 1.0000 rb/STB
 RF = 1.0000 frac

OOIP = 824,714.9 bbl
 RES = 824,714.9 bbl

N. FAIRVIEW CARTER UNIT

FIGURE 2

(C) Copyright 1990
by Douglas M. Boone
All Rights Reserved

TABLE 2
CALCULATION OF OIL-IN-PLACE

Well Name: North Fairview

Oil Gravity	31 API	Gas GS	0.7232
Gas-Oil Ratio	400 cu ft/bbl	PBP	1,999
Gas Gravity	0.76	Bobp	1.2066
Temp-res.	100°F	CO	0.0000
Temp-sep.	65°F	RSb	175.79
Pres-sep.	45 psia	Bo	1.1014
Press-res.	1,000 psia		
Porosity	12%		
Water sat.	20%		
Drainage Area	167 acres		
Net Pay	7.4 feet		
Original Oil-in-Place	835,682 BO		
Recovery (est.)	106,000 BO		
Percent Recovery	12.68		

1. IDENTIFICATION NUMBER DE-FC22-93BC14952		2. PROGRAM/PROJECT TITLE Secondary Oil Recovery		3. REPORTING PERIOD 09/01/92 - 02/28/93										
4. PARTICIPANT NAME AND ADDRESS Anderman/Smith Operating Co. 1776 Lincoln St., Suite 500 Denver, CO 80203				5. START DATE: 10/21/92										
				6. COMPLETION DATE 01/05/96										
7 FY 93	8 MONTHS 13	S	O	N	D	J	F	M	A	M	J	J	A	S
9 COST STATUS		CEILING (BUDGET PERIOD 1 10/21/92 - 09/30/93)*												
a. \$ Expressed in: 1,000														
b. Budget and Reporting No.														
c. Cost Plan Date 10/21/92														
d. Actual Costs Prior Years 0														
e. Planned Costs Prior Years 0														
f. Total Estimated Cost for Contract														
g. Total Contract Value \$901,400*														
h. Estimated Subsequent Reporting Period \$117,000														
g. Planned		0	75.0	75.0	75.0	75.0	75.0	75.0	75.0	75.0	75.0	75.0	75.0	75.0
Accrued Costs	h. Actual	36.0	35.2	8.3	23.6	9.7	4.2							
	i. Variance	(36.0)	39.8	66.7	51.4	65.3	70.8							
	j. Cumulative Variance	(36.0)	3.8	70.5	121.9	187.2	258.0							
10. LABOR STATUS		CEILING (BUDGET PERIOD 1 10/21/92 - 09/30/93)*												
a. Labor Expressed in: \$1,000														
b. Labor Plan Date: 10/21/92														
c. Planned Labor Prior Fiscal Years 0														
d. Actual Labor Prior Fiscal Years 0														
e. Total Estimated Labor for Contract 99,000*														
f. Total Contract Labor 99,900*														
LEGEND Planned: - - - - - Actual: _____ Projected:														
Labor	g. Planned	0	8.3	8.3	8.3	8.3	8.3	8.3	8.3	8.3	8.3	8.3	8.3	8.3
	h. Actual	6.3	4.1	1.1	2.9	1.4	3.8							
	i. Variance	(6.3)	4.2	7.2	5.4	6.9	4.5							
	j. Cumulative Variance	(6.3)	(2.1)	5.1	10.5	17.4	21.9							
11. MILESTONES		STATUS												
a. See DOE														
b. F1332.3 attached														
c.														
d.														
e.														
f.														
g.														
12. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE		James Anderman 4/15/93												

Substitute

DOE F1332.3

U.S. DEPARTMENT OF ENERGY
MILESTONE SCHEDULE STATUS REPORT

1. TITLE Secondary Oil Recovery from Selected Carter Sandstone Oil Fields — Black Warrior Basin, Alabama		2. REPORTING PERIOD 12/01/92 - 02/28/93												3. IDENTIFICATION NUMBER DE-FC22-93BC14952									
4. PARTICIPANT NAME AND ADDRESS Anderman/Smith Operating Company 1777 Lincoln Street Denver, CO 80203		4.5. FIELD SITE Central Bluff												5. START DATE 10/21/92									
														6. COMPLETION DATE 01/05/96									

7. Element Code	8. Reporting Element	9. DURATION												10. Percent Complete													
		1992						1993						1994						a. Plan	b. Actual						
		A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J		
1.1	Geologic Analysis	————▲																								100	100
1.2	Engineering Feasibility	————▲																								100	100
1.3	Unitization	————▲																								100	100
1.4	Environmental	Waived																								—	—
2.1	Facilities Design	——▲																								100	100
2.2	Construction	————▲																								100	100
2.3	Drill Req'd Wells	——▲																								100	100
2.4	Injection Start-up	——▲																								100	100
2.5	Well Testing	————▲																								0	0
2.6	Daily Operations	——— JJ																								5	5
2.7	Data Coll./ Analysis	——— JJ																								5	5
3.1	Local Workshop																										
3.2	Quarterly Reports																										
3.3	Tech Transfer																										
3.4	Prototype P./ Reservoirs																										

11. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE	
James Chaudhry	4/15/93

Substitute

DOE F1332.3

U.S. DEPARTMENT OF ENERGY
MILESTONE SCHEDULE STATUS REPORT

1. TITLE Secondary Oil Recovery from Selected Carter Sandstone Oil Fields — Black Warrior Basin, Alabama		2. REPORTING PERIOD 12/01/92 - 02/28/93		3. IDENTIFICATION NUMBER DE-FC22-93BC14952	
4. PARTICIPANT NAME AND ADDRESS Anderman/Smith Operating Company 1777 Lincoln Street Denver, CO 80203		4.5. FIELD SITE North Fairview		5. START DATE 10/21/92	
				6. COMPLETION DATE 01/05/96	

7. Element Code	8. Reporting Element	9. DURATION												10. Percent Complete													
		1992						1993						1994						a. Plan	b. Actual						
		A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J		
1.1	Geologic Analysis																									100	100
1.2	Engineering Feasibility																									100	100
1.3	Unitization																									90	90
1.4	Environmental																										
2.1	Facilities Design																									20	20
2.2	Construction																									0	0
2.3	Drill Req'd Wells																									0	0
2.4	Injection Start-up																									0	0
2.5	Well Testing																									0	0
2.6	Daily Operations																										
2.7	Data Coll./Analysis																										
3.1	Local Workshop																										
3.2	Quarterly Reports																										
3.3	Tech Transfer																										
3.4	Prototype P./Reservoirs																										

11. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE	
James C. Anderson	4/15/93

U.S. DEPARTMENT OF ENERGY
MILESTONE SCHEDULE STATUS REPORT

Substitute
DOE F1332.3

1. TITLE Secondary Oil Recovery from Selected Carter Sandstone Oil Fields — Black Warrior Basin, Alabama		2. REPORTING PERIOD 12/01/92 - 02/28/93												3. IDENTIFICATION NUMBER DE-FC22-93BC14952													
4. PARTICIPANT NAME AND ADDRESS Anderman/Smith Operating Company 1777 Lincoln Street Denver, CO 80203		4.5. FIELD SITE South Bluff												5. START DATE 10/21/92													
														6. COMPLETION DATE 01/05/96													
7. Element Code	8. Reporting Element	9. DURATION												10. Percent Complete													
		1992												1993													
		A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	a. Plan	b. Actual
1.1	Geologic Analysis																									0	0
1.2	Engineering Feasibility																										
1.3	Unitization																										
1.4	Environmental																										
2.1	Facilities Design																										
2.2	Construction																										
2.3	Drill Req'd Wells																										
2.4	Injection Start-up																										
2.5	Well Testing																										
2.6	Daily Operations																										
2.7	Data Coll./Analysis																										
3.1	Local Workshop																										
3.2	Quarterly Reports																										
3.3	Tech Transfer																										
3.4	Prototype P./Reservoirs																										
11. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE																											
James C. Anderson																								4/15/93			

END

DATE
FILMED

6 / 23 / 93