AIM

Association for Information and Image Management

1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202

Centimeter

Inches

MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.

1 of 2

**MOLTEN-CAUSTIC-LEACHING (GRAVIMELT)
SYSTEM INTEGRATION PROJECT
PHASE II**

**TOPICAL REPORT FOR TEST CIRCUIT
MAINTENANCE, REFURBISHMENT, MODIFICATION,
AND OFF-LINE OPERATION**

CONTRACT NUMBER DE-AC22-86-PC91257

MARCH 1993

**PREPARED BY APPLIED TECHNOLOGY DIVISION
TRW SPACE AND ELECTRONICS GROUP
ONE SPACE PARK
REDONDO BEACH, CA 90278**

**PREPARED FOR
U.S. DEPARTMENT OF ENERGY
PITTSBURGH ENERGY TECHNOLOGY CENTER
P.O. BOX 10940
PITTSBURGH, PA 15236**

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States nor any agency thereof, nor any of their employees, makes any warranty, expressed or implied, or assumes any legal liability or responsibility for any third party's use or the results of such use of any information, apparatus, product, or process disclosed in this report or represents that its use by such third party would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government of any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

TABLE OF CONTENTS

	<u>Page</u>
Abstract	xiii
1. INTRODUCTION AND SUMMARY	1-1
1.1 PROCESS DESCRIPTION	1-2
1.2 CIRCUIT COMPONENT TEST RESULTS.	1-6
1.2.1 Vacuum Filters	1-7
1.2.2 Evaporation System	1-8
1.3 REPORT OUTLINE.	1-9
2. BACKGROUND AND TEST CIRCUIT DESCRIPTION.	2-1
2.1 BACKGROUND.	2-1
2.2 ROTARY KILN REACTOR SYSTEM (SECTION 100).	2-5
2.3 WATER WASHING SYSTEM (SECTION 200).	2-20
2.4 ACID WASHING SYSTEM (SECTION 300)	2-28
2.5 CAUSTIC REGENERATION SYSTEM (SECTION 400)	2-30
2.6 CAUSTIC CONCENTRATION SYSTEM (SECTION 500).	2-34
2.7 WASTE WATER TREATMENT SYSTEM (SECTION 600).	2-41
2.8 DATA ACQUISITION AND CONTROL SYSTEM	2-45
3. MAINTENANCE AND REFURBISHMENT OF THE MCL EQUIPMENT (TASK 1).	3-1
3.1 ASSESSMENT AND DOCUMENTATION OF REPAIRS/REFURBISHMENT REQUIRED	3-1
3.2 PROCUREMENT AND INSTALLATION OF REPLACEMENT PARTS AND REFURBISHMENT OF TEST CIRCUIT	3-1
3.2.1 Reactor Section Repairs and Refurbishment.	3-1
3.2.2 Wash Systems Repairs and Refurbishment	3-3
3.2.3 Regeneration System Repairs and Refurbishment.	3-4
3.2.4 Evaporation System Repairs and Refurbishment	3-4
4. DESIGN MODIFICATIONS FOR INTEGRATED TEST CIRCUITS OPERATIONS (TASK 2)	4-1
4.1 DESIGN AND ASSESSMENT OF MODIFICATIONS FOR INTEGRATED OPERATIONS.	4-1
4.2 PROCUREMENT OF MATERIAL/EQUIPMENT FOR DESIGN MODIFICATIONS. .	4-2

TABLE OF CONTENTS (CONTINUED)

	<u>Page</u>
4.2.1 Reactor Section Critical Modifications	4-2
4.2.2 Washing Sections Critical Modifications.	4-5
4.2.3 Regeneration and Evaporation Sections Critical Modifications.	4-10
4.3 CRITICAL SPARE PARTS IDENTIFICATION AND INVENTORY	4-13
4.4 INSTALLATION AND CHECKOUT OF UPGRADE MODIFICATIONS.	4-13
4.5 DEFERRED MODIFICATIONS.	4-15
4.5.1 Reactor Section Deferred Modifications	4-15
4.5.2 Washing Sections Deferred Modifications.	4-15
4.5.3 Regeneration and Evaporation Sections Deferred Modifications.	4-15
5. MCL CIRCUIT COMPONENT TESTING (TASK 3)	5-1
5.1 COAL PROCUREMENT (SUBTASK 3.1).	5-2
5.1.1 Coal Selection	5-2
5.1.2 Coal Procurement	5-6
5.2 PREPARATION OF TASK 3 TEST PLANS (SUBTASK 3.2).	5-11
5.3 OFF-LINE TESTING OF THE MODIFIED PLANT (SUBTASK 3.3).	5-12
6. VACUUM FILTER OFF-LINE TESTING	6-1
6.1 VACUUM FILTER TEST NO. 1.	6-6
6.1.1 Test Conditions.	6-7
6.1.2 Test Description	6-8
6.1.3 Test Results	6-8
6.2 VACUUM FILTER TEST NO. 2.	6-9
6.2.1 Test Conditions.	6-9
6.2.2 Test Description	6-11
6.2.3 Test Results	6-12
6.3 VACUUM FILTER TEST NO. 3.	6-13
6.3.1 Preparations for Test No. 3.	6-14
6.3.2 Test Conditions.	6-16
6.3.3 Test Description	6-16
6.3.4 Test Results	6-17

TABLE OF CONTENTS (CONTINUED)

	<u>Page</u>
6.4 VACUUM FILTER TEST NO. 4.	6-20
6.4.1 Test Conditions.	6-20
6.4.2 Test Description	6-21
6.4.3 Test Results	6-22
6.5 VACUUM FILTER FEED/FILTRATE LEVEL BALANCE LOGIC	6-25
6.6 VACUUM FILTER TEST NO. 5.	6-28
6.6.1 Test Conditions.	6-29
6.6.2 Test Results	6-29
6.7 VACUUM FILTER TEST NO. 6.	6-30
6.7.1 Test Conditions.	6-31
6.7.2 Test Results	6-32
6.7.3 Conclusions.	6-33
6.8 VACUUM FILTER TEST NO. 7.	6-33
6.8.1 Test Conditions.	6-34
6.8.2 Test Description	6-35
6.8.3 Test Results	6-36
6.8.4 Recommendations.	6-37
7. EVAPORATOR OFF-LINE TESTING.	7-1
7.1 REVIEW OF PHASE I EVAPORATOR PERFORMANCE.	7-1
7.2 SCALE	7-5
7.2.1 Visual Examination	7-5
7.2.2 Analysis of Scale.	7-5
7.2.2.1 Results	7-6
7.2.2.2 Conclusions	7-7
7.3 EVAPORATOR TEST NO. 1	7-7
7.3.1 Test Conditions.	7-7
7.3.2 Test Preparations.	7-8
7.3.3 Test Results	7-9
7.4 EVAPORATOR TEST NO. 2	7-13
7.4.1 Preparations for Evaporator Test No. 2	7-13
7.4.2 Test Description	7-14
7.4.3 Conclusions.	7-15

TABLE OF CONTENTS (CONTINUED)

	<u>Page</u>
7.5 EVAPORATOR TEST NO. 3	7-15
7.5.1 Test Conditions.	7-16
7.5.2 Test Results	7-17
7.5.3 Conclusions.	7-21
APPENDIX A. COAL ANALYSES	A-1

LIST OF FIGURES

	<u>Page</u>
Figure 1-1. Block Diagram of the MCL Process.	1-4
Figure 1-2. Schematic of the MCL Process.	1-5
Figure 2-1. Block Diagram of the MCL Process.	2-4
Figure 2-2. Rotary Kiln Reaction System	2-12
Figure 2-3. Pneumatic Feed System	2-14
Figure 2-4. Feed Bag House Filter Above Kiln.	2-15
Figure 2-5. Feed End of Rotary Kiln	2-16
Figure 2-6. Discharge End of Rotary Kiln.	2-18
Figure 2-7. Kiln Control Panel and Power Supply	2-19
Figure 2-8. Dissolver/Quench Tank in Trench Below Kiln.	2-21
Figure 2-9. Water Washing System.	2-22
Figure 2-10. Water and Acid Washing Process Equipment	2-24
Figure 2-11. Vacuum Filter on Stand	2-25
Figure 2-12. Water Washing Centrifuge on Stand.	2-26
Figure 2-13. Acid Washing System.	2-29
Figure 2-14. Caustic Regeneration System.	2-31
Figure 2-15. Caustic Regeneration System Equipment.	2-32
Figure 2-16. Caustic Concentration System	2-35
Figure 2-17. Evaporator	2-37
Figure 2-18. Evaporator Control Panel	2-38
Figure 2-19. Flaker	2-40
Figure 2-20. Water Treatment System	2-42
Figure 2-21. Water Treatment System Equipment	2-44
Figure 2-22. Data Acquisition System During Installation.	2-46

LIST OF FIGURES

	<u>Page</u>
Figure 4-1. Program Logic Diagram	4-3
Figure 4-2. First Stage Rotary Drum Vacuum Filter Piping and Control System.	4-8
Figure 5-1. Effect of Method of Caustic Contact with BV2 Coal (at 1:1) on Sulfur Removal.	5-7
Figure 5-2. Effect of Gravimelt Processing Time @390°C on Sulfur Removal.	5-9
Figure 6-1. First Stage Rotary Drum Vacuum Filter Piping and Control System.	6-4
Figure 6-2. Vacuum Filtration System Piping and Control Schematic .	6-26
Figure 7-1. Caustic Concentration System.	7-2

LIST OF TABLES

	<u>Page</u>
Table 2-1. MCL Design Material Balance.	2-6
Table 2-2. Major Equipment.	2-9
Table 4-1. Critical Spare Parts - Items Purchased	4-14
Table 5-1. CONSOL's Candidate Pittsburgh Seam Coals	5-3
Table 5-2. Gravimelt Laboratory Evaluation of CONSOL Coals.	5-4
Table 5-3. Test Matrix and Test Results of Gravimelt Laboratory Evaluation of BV2 Coal	5-5
Table 5-4. Effect of Caustic Type and Concentration on Sulfur Reduction.	5-8
Table 5-5. Comparison of Analyses for Pittsburgh No. 8 Coal	5-10
Table 6-1. Analytical Results - Vacuum Filter Test No. 1.	6-10
Table 6-2. Rotary Drum Vacuum Filter Test No. 3 - Subtest Description.	6-15
Table 6-3. Analytical Results - Vacuum Filter Test No. 3.	6-18
Table 6-4. Analytical Results - Vacuum Filter Test No. 4.	6-23
Table 7-1. Evaporator Test No. 1 - Deionized Water Boil Test Cases 1 and 2.	7-10
Table 7-2. Evaporator Test No. 1 - Deionized Water Boil Test Cases 3 and 4.	7-11
Table 7-3. Evaporator Test No. 3 - Deionized Water Boil Tests	7-19
Table 7-4. Evaporator Test No. 3 - Caustic Evaporation Tests. . . .	7-20

ABSTRACT

The objectives of the tasks covered in this document were to assess, repair, refurbish, maintain, modify and operate in an off-line nonintegrated fashion the equipment in the existing MCL test circuit to determine the optimal unit operating parameters. The repair and refurbishment of equipment was necessary following the test operations on the previous program (referred to in this document as the Phase I program). In addition, some of the plant unit operations were modified, without the expenditure of additional capital, to upgrade to the original intended use of the equipment. The most critical modifications were those affecting the operation of the vacuum filters and the evaporator that were necessary for integrated operation. After modification, the vacuum filters and the evaporator were operated separately in an off-line mode to demonstrate their ability to operate as designed and to obtain engineering data critical to the development of this technology as a feasible means of producing premium clean burning fuels. The overall strategy was to allow for the earliest startup of integrated operations with a minimum of up front costs attributed to plant modifications. The two vacuum filters were successfully operated in series for short test periods with automatic computer control and with acceptable fines losses, flow rates and caustic concentrations. The evaporator was successfully tested, producing a flaked caustic product with low moisture content.

1. INTRODUCTION AND SUMMARY

This is a report of the maintenance, refurbishment, modifications, and off-line circuit component testing of the integrated test circuit of the Molten-Caustic-Leaching (MCL or Gravimelt) process for the desulfurization and demineralization of coal. The project is sponsored by the Pittsburgh Energy Technology Center of the U.S. Department of Energy under Contract No. DE-AC22-86-PC91257.

The test circuit was constructed and operated under the previous program (referred to in this document as the Phase I program). The added scope to this program is referred to in this document as the Phase II program. The overall objectives of the Phase II program are to refurbish, repair and modify the existing MCL test circuit to enable off-line unit operation testing followed by continuous long term testing of the integrated test circuit to generate the engineering and operational information necessary to assess the technical performance of the circuit. Specific objectives are:

1. To repair, refurbish, and modify existing test circuit systems to allow for off-line and continuous integrated test operations.
2. To determine the optimal operating parameters for each of the unit operations in the test circuit and to demonstrate those optimal conditions within the limitations of the test circuit.
3. To obtain the necessary engineering and operational data to assess the technical and economic viability of the process in consideration of scaleup to a production unit.
4. To obtain large quantities of MCL treated coals in order to conduct fuel characterization and utilization testing for determining the utility and value of the product coal.

This report covers the work performed on Tasks 1 through 3 of the Phase II program. The objectives of these tasks are as follows:

Task 1 To assess the condition of the MCL equipment and to repair, refurbish, and maintain the equipment to a condition that would support the original intended use of the equipment.

- Task 2 To design, engineer, procure and install the necessary modifications to the original plant to allow for the earliest startup of the Task 6 integrated operations with a minimum of up front costs attributed to plant modifications.
- Task 3 To assess the performance of the modified plant with regards to the specific changes, upgrades, and modifications made in Tasks 1 and 2. This task was accomplished by the operation of the plant in an off-line nonintegrated fashion concentrating on the optimization of individual unit operations rather than the plant as a whole. The individual unit operations were operated using design parameters similar to those required for integrated operation.

Tasks 1 and 2 were completed without the addition of major capital equipment but rather with the replacement of parts and materials and with modification of the existing equipment to upgrade to original performance levels. The overall strategy for the project was to allow for the earliest startup of the Task 6 integrated operations with a minimum of up front costs attributed to plant modifications. The plan was to implement only those modifications that were required in order that the plant can be operated in an integrated continuous manner and defer other modifications that will improve plant operation until needed. The most critical modifications were those affecting the operation of the vacuum filters and the evaporator that were necessary for integrated operation.

1.1 PROCESS DESCRIPTION

The MCL process utilizes a melt of sodium hydroxide or mixtures of sodium and potassium hydroxides at reaction temperatures of 325 to 415°C to remove (at the high end of this temperature range) virtually all of the sulfur and mineral matter from coal. The process is a potential replacement for the costly flue gas desulfurization systems contemplated for smaller utilities and industrial boilers. The product coal might also displace oil in some turbine and diesel engines and may be used in the retrofit of oil-fired boilers to coal-fired boilers. Product MCL coal may also have application as an inexpensive pre-activated or activated carbon for extraction of pollutants from waste water or to cleanup and concentrate radioactive or toxic waste.

The test circuit consists of six unit operations (Figure 1-1) which together provide a continuous system for leaching coal with caustic and then regenerating the caustic. These units are:

- A kiln for reacting molten caustic with coal (Section 100)
- A seven-stage water washing section for recovering caustic from the coal (Section 200)
- A three-stage acid washing section for removing residual metals and alkali and providing an ultra-pure coal product (Section 300)
- A regeneration section to provide purified aqueous caustic (Section 400)
- An evaporator section to provide molten or flaked caustic for recycle to the kiln reactor (Section 500)
- A water treatment section to provide either dischargeable or recyclable water (Section 600).

The integrated test circuit facility that was constructed at the TRW San Juan Capistrano test site in California contains about 150 pieces of commercial equipment including filters, centrifuges, tanks, reactors, feeders, a kiln, and a rising film evaporator. It occupies 3700 square feet and is fitted with more than 6000 feet of piping, 425 valves, 80 instruments and controls as well as a computer control room and a data acquisition and reduction system.

A schematic of the MCL process is shown in Figure 1-2. Feed coal is premixed with anhydrous sodium hydroxide, or mixed sodium and potassium hydroxides, and then fed to a rotary kiln reactor (Section 100) where the mixture is heated to reaction temperatures of 325 to 415°C causing the caustic to: 1) melt and become sorbed in the coal matrix, 2) react with the coal sulfur and mineral matter, and 3) dissolve the reaction products containing sulfur and inorganic components.

The reaction mixture is cooled in the cooling section of the kiln such that the mixture exits the rotary kiln in the form of pellets that are then washed with water in a seven-stage countercurrent separation system consisting of two filters and five centrifuges (Section 200). As an example,

Figure 1-1. Block Diagram of the MCL Process

four weights of wash water per weight of coal may be used resulting in a 50% aqueous reacted caustic solution exiting the first stage of filtration. A large part of the coal-derived iron and a small amount of the sodium and/or potassium remain with the coal cake exiting this countercurrent washing system.

The coal cake is next washed to remove the residual iron and caustic in a countercurrent three-stage centrifuge system (Section 300). Sulfuric acid is added to the first stage to produce a pH of about 2 in order to dissolve the residual alkali and iron hydroxide. As an example, three weights of wash water per weight of coal may be used resulting in an acid extract leaving the first stage containing 5,900 ppm of mixed sodium and potassium sulfates and 12,500 ppm of iron sulfate. The product coal exiting this acid washing system contains about one weight of sorbed water.

All of the iron sulfate and a major portion of the alkali sulfates can be removed from the acid extract water by a sequence of heating and lime treatment (Section 600) to form insoluble minerals such as gypsum. This water can then be recycled to the water wash train. Under some (very carefully controlled) conditions, the precipitate formed can be a jarosite-like double salt which can be easily disposed of or land-filled.

The aqueous caustic recovered from the first countercurrent washing circuit is limed to remove the coal-derived mineral matter, sulfur compounds, and carbonates (Section 400). The mixture is provided with sufficient residence time to permit precipitation of the impurities before being centrifuged. The purified liquid is preheated and sent to a caustic evaporator (Section 500) where the water is recovered for recycle to the first wash train, while producing anhydrous caustic (as either a molten liquid or as flakes) for reuse in the initial leaching of the coal in Section 100.

1.2 CIRCUIT COMPONENTS TEST RESULTS

When the Tasks 1 and 2 modifications were completed, a series of off-line tests were performed (Task 3) to verify the operation of the vacuum filters and the evaporation unit.

1.2.1 Vacuum Filters

The inability to operate the vacuum filters in a continuous and reliable mode during the Phase I test operations due to intermittent flows to and from the filters resulted in the vacuum filters being bypassed and in the use of excess wash water in order to bring the caustic concentration down to a level (<15% caustic) that would allow for separations in the downstream centrifuges. One of the highest priority modifications of the Phase II program was to modify the vacuum filter system to perform as designed, so that the two vacuum filter separations could be made at higher caustic concentrations (30 to 50% caustic) using less wash water.

The vacuum filter system was extensively modified during the Phase II program. The system was replumbed so that the flow rates to the filters were greatly increased (spillback lines to the dissolver/feed tanks were provided along with filtrate recycle). Line sizes were increased and the feed pumps to the filters were replaced with higher capacity pumps. Level switches in the filtrate tanks were replaced with bubbler level indicators. The level indicators in the filtrate and dissolver/feed tanks are fed to the computer which automatically adjusts four newly installed control valves such that the levels in the tanks are maintained at preset levels by recycling some filtrate back to the dissolver/feed tanks.

Off-line filter tests were then performed to evaluate how filter performance is affected by: 1) coal filtration requirements (up to plant design rate of 20 lbs/hr coal), 2) filter feed stream solids loadings, 3) filtrate caustic concentration, 4) drum speed, and 5) cloth mesh size (to minimize loss of fines to the filtrate). After successful off-line filter tests using manual control, the filter system was tested in the automatic control mode.

The two vacuum filters were successfully operated in series with automatic computer control. The filters passed an acceptable percentage (5 to 10%) of coal feed as fines to the filtrate, were capable of processing 40 lbs/hr of 1:1 caustic:coal kiln solids (20 lbs/hr coal) or 45 lbs/hr of 2:1 caustic:coal (15 lbs/hr coal), and produced filtrates with caustic concentrations of up to ~34%.

1.2.2 Evaporation System

The evaporation system was not operated during most of the Phase I test operations because the vacuum filters were bypassed and the caustic solutions produced were too dilute for the evaporator. However, off-line evaporator tests during Phase I experienced limited throughput, low overall heat transfer coefficients, and periodic surges or upsets. Fouling/plugging of the evaporator tubes was suspected.

The overhead vent system on the evaporator was modified to reduce the back pressure and prevent flow surges and uneven evaporation rates. The line sizes on the evaporator vent were increased from 1 inch to 2 inches. A preheater was installed on the evaporator feed to remove the sensible heating requirement from the evaporator. Thus the evaporator will be used strictly for boiling and its overall heat transfer coefficient should show a substantial increase. Hot oil jacketing and improved thermal insulation were installed on the molten caustic line from the evaporator to the flaker in order to allow for operation with NaOH only rather than the lower melting point NaOH/KOH mixture used during the Phase I program.

Analysis of scale from an evaporator tube indicated mainly nickel hydroxide and nickel oxide, the base metal of the Inconel tube. A evaporator test using DI water indicated that the tubes were clean and that the limited throughputs and the low overall heat transfer coefficients observed during Phase I testing were probably not due to scaling but to the large heat transfer surface area required for preheating the caustic to its initial boiling point. (Water soluble scale may be present during a run and then removed when the evaporator is flushed with water after each run.) When the new evaporator preheater was put on-line, heat transfer coefficients for boiling were calculated to be in excess of $250 \text{ Btu/hr-ft}^2\text{-}^{\circ}\text{F}$. The evaporator performed well with a fresh 50% NaOH feed and produced a flaked caustic product with a moisture content of 5 to 6 percent. With regenerated caustic, however, the evaporator continued to experience periodic upsets.

Based on the results obtained from the vacuum filtration and caustic evaporation off-line tests, TRW recommended to the DOE project office that the program go forward with Task 6 continuous integrated operation.

1.3 REPORT OUTLINE

The following sections of this report contain background information, a description of the modified test circuit, a description of the Task 1 maintenance and refurbishment activities, a description of the Task 2 design modifications, coal procurement activities, vacuum filter off-line testing, and evaporator off-line testing.

2. BACKGROUND AND TEST CIRCUIT DESCRIPTION

2.1 BACKGROUND

TRW's Applied Technology Division had operated the Molten Caustic Leaching process under continuous and integrated conditions in the preceding phase (Phase I) of this program under sponsorship of the U.S. Department of Energy, Pittsburgh Energy Technology Center. One of the objectives of the previous phase of the program was to construct a continuous integrated test circuit that would produce up to 20 pounds per hour of premium coal product incorporating much of the existing DOE-owned modular test circuit installed under earlier programs (DOE Contract No. DE-AC22-83-PC63032). Major unit operations installed were a coal/caustic feed system for the rotary kiln reactor, coal washing and dewatering systems, caustic evaporation unit, and waste water treating systems. Following construction, the major objectives of the previous phase (Phase I) were to operate the integrated plant on a long term steady state basis in order to: 1) demonstrate the production of coals meeting New Source Performance Standards (NSPS), 2) demonstrate process economic assumptions, 3) test an array of process conditions aimed at lowering processing costs, 4) obtain scaleup data, and 5) deliver product coal to DOE for subsequent combustion testing.

The test circuit was operated on a continuous basis for 100 hours of shakedown operation in December 1988 and for nine operating weeks from January to June 1989 resulting in 750 additional hours of matrix testing. The program objectives were met in part as a result of this operation and the data produced during operation was assessed in detail. A summary of Phase I operations is as follows:

- 1) A 54-test main parameter operational matrix was performed with variation in many critical test parameters including temperatures, residence time, caustic/coal ratios, caustic type, coal type, particle size, gas flow in kiln, wash water/coal ratios, and kiln operating adjustments.
- 2) Test data show that coal can be produced with virtually no loss of heat content, minimal volatiles loss, and minimum carbonate formation with low water retention upon washing with either acid or water.

- 3) 3,000 pounds (dry basis) of product coal were produced with sulfur content reduced to levels ranging from 0.4% to 1.9%, ash from 0.1% to 2.4% and Btu levels from 12,600 to 14,250 Btu/lb.
- 4) Removal of organic sulfur ranged from 57% to over 90%.
- 5) Sulfur levels in both of the test coals were reduced to levels meeting NSPS.
- 6) Continuous production of coal meeting NSPS was demonstrated over an entire week of testing.

Several important conclusions can be drawn from the Phase I operations:

- 1) The combination of continuous operation, exclusion of air from the system, and mild reactor conditions allowed the production of MCL coal with low carbonate production, low volatiles loss, and low retention of moisture in washing operations.
- 2) Using mild reactor operating conditions, MCL coal can be water washed to very low residual caustic concentrations with the current number of wash stages. It may be possible to reduce the number of countercurrent wash stages required and thus lower the operating and capital costs.
- 3) The use of NaOH only as the caustic media produced coal product meeting NSPS, thus eliminating the need for the addition of the more expensive KOH.

Although most of the program objectives were met and demonstrated during the Phase I operations, there were often equipment problems and failures that prevented operation in an integrated manner where all units were operating at optimum processing conditions. Many of the equipment problems were breakdowns that would be expected in a startup mode of operation for any chemical process. In many cases, budget constraints did not allow for the replacement or repair of equipment. Instead operation continued at less than optimal conditions. In other cases, the problems were more serious requiring the continued operation of a whole unit at reduced capacity or performance levels until design or configuration changes could be implemented. Some of the operational problems resulted from the scale of the test circuit in general. Examples of this were line plugging in slurry piping systems due to low flow velocities or small piping diameters.

In order to overcome the deficiencies of the existing test circuit and operate the plant in an integrated manner at optimal conditions, several repairs and modifications to the configuration and procedures were required. This is the primary purpose of the current phase (Phase II) of the program.

There existed several specific problem areas that needed to be addressed in the current Phase II program to enable integrated operation using the basic, existing equipment layout. In the rotary kiln, a breaker bar was needed to prevent large agglomerates from hanging up and blocking the flow of solids from the kiln. Also, an acid scrubber was needed on the kiln vent to eliminate noxious odors from exiting the stack. In the water washing/dewatering section, the reliability of the vacuum filter operation needed to be improved in order to allow for a lower use of wash water in the system. Using less wash water reduces the evaporator load by increasing the caustic concentration in the regeneration section and evaporator feed. The band heaters and insulation in the wash section required improvement in order to maintain higher operating temperatures in the system. This would improve separation, filtration rates and washing efficiency. The mixer impellers in the slurry tanks were too small to provide efficient suspension of solids. Several centrifuges exhibited bearing noise indicative of wear. A more reliable and less labor intensive system for injection of anti-foaming agent into the system was required. Foaming caused plugging of level indicators which led to upsets in the control system.

Improvements in the feed system and overhead vent system on the evaporator were required to prevent flow surges and unsteady evaporation rates. The improvements required included increasing the line sizes on the evaporator vent from 1 inch to 2 inches and installing a preheater on the evaporator feed to provide for more effective use of evaporator surface area (for evaporation rather than sensible heating). Improvements in the heat tracing, oil jacketing, and thermal insulation were required on the evaporation system in order to allow for operation with NaOH only rather than the lower melting point NaOH/KOH mixture used during the Phase I program.

The following six unit operations make up the MCL plant installed during Phase I of the program and modified for the current program (Figure 2-1):

Figure 2-1. Block Diagram of the MCL Process

- Rotary Kiln Reactor System (Section 100)
- Water Washing System (Section 200)
- Acid Washing System (Section 300)
- Caustic Regeneration System (Section 400)
- Caustic Concentration System (Section 500)
- Water Treatment System (Section 600)

All systems in the integrated test circuit were designed to operate continuously to support the production of 20 pounds of MCL coal per hour. The material balance used to design the integrated test circuit is present in Table 2-1 along with design assumptions. The design was based on TRW's knowledge and experience acquired from the previous Gravimelt program, as well as information provided by equipment vendors.

The final integrated test circuit, as built, contained about 150 major pieces of equipment including filters, centrifuges, tanks, reactors, feeders, a kiln, and a rising film evaporator. The major items of equipment are listed in Table 2-2. The materials of construction included stainless steel, nickel, Inconel, Alloy 20, carbon steel, polypropylene, and fiberglass. The test circuit occupies 3700 square feet and is fitted with more than 6000 feet of piping, 425 valves, 80 instruments and controls as well as a computer control room with a data acquisition and reduction system. The six unit operations are described in detail in the following sections.

2.2 ROTARY KILN REACTOR SYSTEM (SECTION 100)

The rotary kiln reactor system is used for the reaction of the coal/caustic mixture at a temperature of 325 to 415°C and a residence time of 1 to 2 hours. The kiln reactor unit accommodates a coal feed rate of 20 lb/hr and a caustic (sodium hydroxide or a potassium/sodium hydroxide mixture) feed rate of 20-50 lbs/hr (caustic to coal ratios of 1 to 2 1/2 parts caustic to 1 part coal). The entire reactor system is operated at a slightly positive pressure and is swept with nitrogen to prevent oxidation of coal or contamination of the caustic by contact with the water vapor and CO₂ present in ambient air. The nitrogen sweep also assures that the combustible gases evolved from the coal do not form a potentially explosive mixture. A schematic of the reactor system is shown in Figure 2-2.

TABLE 2-1. MCL DESIGN MATERIAL BALANCE

INPUT PARAMETERS FOR 20 POUND/HR COAL PRODUCT RATE (BASE CASE)			
POUNDS/HR OF FEED COAL	20		
FEED COAL ANALYSIS, %			
MAF	87	FRACTION OF COAL AS FINES IN STREAM 202	0
S	3	IONICALLY BOUND CAUSTIC, LB/HR, STREAM 6	0.2
ASH	10	LIQUID/FILTERED COAL, LB/LB, STREAM 6	2
MAF	99	FINAL WASH WATER/COAL, LB/LB, STREAM 17	3
S	0.5	LIQUID/FILTERED PRODUCT COAL, LB/LB, STREAM 15	1
ASH	0.5	LIQUID/CENTRIFUGED SOLIDS, LB/LB, STREAM 12	0.5
CAUSTIC/COAL IN REACTOR EFFLUENT, LB/LB	2	K ₂ S, NA ₂ S REMOVED WITH MINERAL MATTER PER PASS, %	75
DISSOLVED MINERAL MATTER, %		MINERAL MATTER REMOVED PER PASS, %	80
SI02	60	EXCESS CAO, CAUSTIC REGENERATION, %, STREAM 9	25
AL2O3	25	EXCESS CAO, WASTE WATER TREATMENT, %, STREAM 19	33
FE2O3	15	LIQUID/FILTERED SOLIDS, LB/LB, STREAM 22	5
H ₂ IN VENT, PERCENT OF COAL, STREAM 5	1.61	PERCENT WATER IN CAUSTIC RECYCLE, STREAM 4	7.5
CO ₃ /COAL FROM REACTOR, LB/LB, STREAM 2	0.42	K ₂ CO ₃ , NA ₂ CO ₃ /KOH, NAOH IN MAKEUP CAUSTIC, STREAM 3	5.92/86.58
HUMIC ACID & PHENOLICS, % OF COAL, STREAM 2	4	pH OF STREAM 18	2
K, NA ₂ CO ₃ /K, NAOH FROM CENTRIFUGE, STREAM 11	0.05		
WASH WATER/COAL, LB/LB, STREAM 7	4		
CALCULATED VALUES			
FE ₂ (SO ₄) ₃ , K ₂ SO ₄ , NA ₂ SO ₄ IN PRODUCT COAL, % OF COAL, STREAM 15			0.141
RESIDUAL CAUSTIC AFTER WASH, LB/HR, STREAM 6, DISSOLVED			0.097
BOUND			0.200
TOTAL			0.297

TABLE 2-1. MCL DESIGN MATERIAL BALANCE (CONTINUED)

STREAM	1	2	3	4	5	6	7	8	9	10	11
DRY FEED	REACTOR	MAKEUP	CAUSTIC	REACTOR	WASHED	WASH	CAUSTIC	CAO	LIMING	LIMING	
COAL	EFFLUENT	CAUSTIC	RECYCLE	VENT	COAL	WATER	FILTRATE		REACTOR	CENTRATE	
					CAKE				EFFLUENT		
LB/HR											
COAL, MAF	24.890	19.800			19.800						
S	0.858	0.100			0.100						
ASH	2.861	0.100			0.100						
TOTAL	28.610	20.000			20.000		0.000				
NAOH, KOH	40.000	7.436	53.513		0.297		39.703		51.112	46.077	
NA2S, K2S	2.967		0.740		0.007		2.960		2.960	0.740	
H2O		7.945	4.674	7.068	39.646	80.000	40.354		38.215	34.450	
NA2CO3, K2CO3	17.091	0.508	2.812		0.041		17.050		2.556	2.304	
AL2O3	0.862		0.172		0.002		0.860		0.860	0.172	
SiO2	2.069		0.413		0.005		2.064		2.064	0.413	
CACO3									11.881		
FE2O3											
FE(OH)3	0.554				0.554		0.000				
H2				0.322							
H2SO4								8.321	1.664		
CAO											
HUMIC ACID/ PHENOLICS	0.800		0.798		0.002		0.798		0.798	0.798	
TOTAL, NON-COAL	0.000	64.344	15.889	63.122	7.390	40.554	103.790	8.321	112.111	84.953	
TOTAL	28.610	84.344	15.889	63.122	7.390	60.554	103.790	8.321	112.111	84.953	

TABLE 2-1. MCL DESIGN MATERIAL BALANCE (CONTINUED)

STREAM	12	13	14	15	16	17	18	19	20	21	22
	MINERAL	RECYCLE	WATER	PRODUCT	SULFURIC	WASH	WEAK	CAO	LIMING	EFFLUENT	GYPSUM
	MATTER,	TO	FROM	COAL	ACID	WATER	SULFATE		REACTOR	WATER	AND
	SULFIDES	EVAP.	EVAP.				SOLUTION		EFFLUENT		FE(OH)3
LB/HR											
COAL, MAF				19.800							
S				0.100							
ASH				0.100							
TOTAL				20.000							
NAOH, KOH	5.036	53.513					0.007		0.007	0.006	0.001
NA2S, K2S	2.220	0.740		0.000			80.067		79.937	71.048	8.889
H2O	3.765	42.395	37.720	19.970		60.000	0.041		0.041	0.036	0.005
NA2CO3, K2CO3	0.252	2.812		0.001			0.002		0.002	0.002	0.000
AL2O3	0.688	0.172		0.000			0.005		0.005	0.004	0.001
SiO2	1.652	0.413		0.000							
CAC03	11.881										
FE2O3									0.544		0.544
FE(OH)3							0.040				
H2SO4				0.001	1.107			0.602	0.150		0.150
CAO	1.664										
HUMIC ACID/ PHENOLICS		0.798		0.000			0.002		0.002	0.002	0.000
NA2SO4, K2SO4				0.009			0.479		0.479	0.426	0.053
FE2(SO4)3				0.019			1.018				
CASO4									1.095		1.095
TOTAL, NON-COAL	27.158	100.843	37.720	20.000	1.107	60.000	81.661	0.602	82.263	71.524	10.738
TOTAL	27.158	100.843	37.720	40.000	1.107	60.000	81.661	0.602	82.263	71.524	10.738

TABLE 2-2. MAJOR EQUIPMENT

ITEM	NAME
=====	
BL-101	PNEUMATIC CONVEYING SYSTEM BLOWER
BN-101	COAL FEED BINS
BN-102	CAUSTIC FLAKE FEED BINS
CV-101	PNEUMATIC COAL/CAUSTIC FEED SYSTEM
C-201	WATER WASHING SOLID BOWL CENTRIFUGE
C-202	WATER WASHING SOLID BOWL CENTRIFUGE
C-203	WATER WASHING SOLID BOWL CENTRIFUGE
C-204	WATER WASHING SOLID BOWL CENTRIFUGE
C-205	WATER WASHING SOLID BOWL CENTRIFUGE
C-301	ACID WASHING SOLID BOWL CENTRIFUGE
C-302	ACID WASHING SOLID BOWL CENTRIFUGE
C-303	ACID WASHING SOLID BOWL CENTRIFUGE
C-401	MINERAL MATTER CENTRIFUGE
CD-105	ACTIVATED CHARCOAL CANISTER
D-401	MINERAL MATTER RECEIVER
E-101	SLURRY COOLER
E-102	SCRUBBER WATER COOLER
E-501	OVERHEAD CONDENSER
E-502	COLD TRAP EXCHANGER
E-503	WATER COOLER
E-504	CAUSTIC PREHEATER
EV-501	CAUSTIC EVAPORATION SYSTEM
FD-401	LIME FEEDER/HOPPER
FD-601	CAUSTIC FEEDER/HOPPER
FD-602	LIME FEEDER/HOPPER
F-101	DUST FILTER
F-201	FIRST ROTARY DRUM VACUUM FILTER
F-202	SECOND ROTARY DRUM VACUUM FILTER
F-203AB	BAG FILTERS (2)
F-204AB	BAG FILTERS (2)
F-401,2	BAG FILTERS (2)
F-403,4	BAG FILTERS (2)
F-601AB	BAG FILTERS (2)
F-602AB	BAG FILTERS (2)
GR-101	KILN PRODUCT GRINDER
H-101	PIPE HEATER (BAND)
H-202	SLURRY TANK HEATER (BAND)
H-203	SLURRY TANK HEATER (BAND)
H-204	SLURRY TANK HEATER (BAND)
H-205	SLURRY TANK HEATER (BAND)
H-206	SLURRY TANK HEATER (BAND)
H-207	SLURRY TANK HEATER (BAND)
H-301	SLURRY TANK HEATER (BAND)
H-302	SLURRY TANK HEATER (BAND)
H-303	SLURRY TANK HEATER (BAND)
H-401	PRECIPITATION TANK HEATER (BAND)
H-402	PRECIPITATION TANK HEATER (BAND)
H-403	TANK HEATER (BAND)
H-404	TANK HEATER (BAND)

TABLE 2-2. MAJOR EQUIPMENT (CONTINUED)

ITEM	NAME
=====	
H-601	TANK HEATER (IMMERSION)
H-602	TANK HEATER (IMMERSION)
H-XXX	CONTROL PANEL, CONTACTORS, ETC.
KN-101	ROTARY KILN SYSTEM
MX-101	DISSOLVE TANK MIXER
MX-202	SLURRY TANK MIXER
MX-203	SLURRY TANK MIXER
MX-204	SLURRY TANK MIXER
MX-205	SLURRY TANK MIXER
MX-206	SLURRY TANK MIXER
MX-207	SLURRY TANK MIXER
MX-208	COAL FINES MIXER
MX-301	ACID CONTACTOR MIXER
MX-302	SLURRY TANK MIXER
MX-303	SLURRY TANK MIXER
MX-401	PRECIPITATION TANK MIXER
MX-402	PRECIPITATION TANK MIXER
MX-403	TANK MIXER
MX-404	TANK MIXER
MX-601	TANK MIXER
MX-602	TANK MIXER
P-101	CIRCULATING PUMP (CENTRIFUGAL)
P-102	CAUSTIC/COAL SLURRY PUMP (PROG CAV)
P-102A	CAUSTIC/COAL SLURRY PUMP (PROG CAV)
P-103	SCRUBBER CIRCULATING PUMP (CENTRIFUGAL)
P-104	ACID SCRUBBER CIRCULATING PUMP
P-202	FILTRATE PUMP (CENTRIFUGAL)
P-203	VAC FILTER FEED SLURRY PUMP (PROG CAV)
P-204	FILTRATE PUMP (CENTRIFUGAL)
P-205	WASH FILTRATE PUMP (CENTRIFUGAL)
P-206	VACUUM PUMP
P-207	CENTRIFUGE FEED SLURRY PUMP (PROG CAV)
P-208	CENTRATE PUMP (DIAPHRAGM)
P-209	CENTRIFUGE FEED SLURRY PUMP (PROG CAV)
P-210	CENTRATE PUMP (DIAPHRAGM)
P-211	CENTRIFUGE FEED SLURRY PUMP (PROG CAV)
P-212	CENTRATE PUMP (DIAPHRAGM)
P-213	CENTRIFUGE FEED SLURRY PUMP (PROG CAV)
P-214	CENTRATE PUMP (DIAPHRAGM)
P-215	CENTRIFUGE FEED SLURRY PUMP (PROG CAV)
P-216	CENTRATE PUMP (DIAPHRAGM)
P-217	COAL FINES PUMP (PROG CAV)
P-218	VACUUM PUMP
P-219	FILTRATE TRANSFER PUMP (DIAPHRAGM)
P-302	CENTRIFUGE FEED SLURRY PUMP (PROG CAV)
P-303	CENTRATE PUMP (DIAPHRAGM)
P-304	CENTRIFUGE FEED SLURRY PUMP (PROG CAV)
P-305	CENTRATE PUMP (DIAPHRAGM)
P-306	CENTRIFUGE FEED SLURRY PUMP (PROG CAV)

TABLE 2-2. MAJOR EQUIPMENT (CONTINUED)

ITEM	NAME
P-307	CENTRATE PUMP (DIAPHRAGM)
P-401	CAUSTIC TRANSFER PUMP (PROG CAV)
P-402	CAUSTIC TRANSFER PUMP (PROG CAV)
P-403	FILTER FEED PUMP (PROG CAV)
P-404	EVAPORATOR FEED PUMP (PROG CAV)
P-405	CAUSTIC METERING PUMP (FLEX-LINER)
P-406	CAUSTIC DRUM PUMP
P-407	CAUSTIC DRUM PUMP
P-501	ANHYDROUS CAUSTIC METERING PUMP
P-502	EVAPORATOR CONDENSATE PUMP (FLEX-LINER)
P-601	SLURRY TRANSFER PUMP (PROG CAV)
P-602	SLURRY TRANSFER PUMP (PROG CAV)
P-XXX	SPARE PUMP
T-101	KILN PRODUCT DISSOLVE TANK
T-102	QUENCH WATER TANK
T-103	KNOCK-OUT DRUM
T-104	ACID SCRUBBER TANK
T-202	FILTRATE TANK
T-203	SLURRY TANK
T-204	FILTRATE RECEIVER
T-205	WASH FILTRATE RECEIVER
T-206	SLURRY TANK
T-207	SEPARATOR/ SILENCER
T-208	SLURRY TANK
T-209	SLURRY TANK
T-210	SLURRY TANK
T-211	SLURRY TANK
T-212	COAL FINES SLURRY TANK
T-213	SEPARATOR/ SILENCER
T-301	ACID CONTACTOR TANK
T-302	SLURRY TANK
T-303	SLURRY TANK
T-304	PRODUCT COAL RECEIVER (200 DRUMS)
T-401	REGENERATION REACTOR
T-402	REGENERATION REACTOR
T-403	SOLIDS WASH TANK
T-404	CENTRATE RECEIVER
T-405	REGENERATED CAUSTIC STORAGE TANK
T-406	CAUSTIC MIXING TANK
T-601	RECYCLE WATER TANK
T-602	LIME CONTACTOR
V-101	VENTURI SCRUBBER, SEPARATOR
V-501	CONDENSATE DRUM
V-502	CONDENSATE DRUM
W-101	WEIGH SCALE
W-102	WEIGH SCALE
W-301	WEIGH SCALE
W-501	WEIGH SCALE

The pneumatic feed system for the kiln is depicted in Figure 2-3. Shown in the middle of this photo are the two feed bins BN-101 and BN-102. When fifty-five gallon drums containing a mixture of coal and caustic are attached to the top of these bins, the feed materials flow by gravity (assisted by compressed air vibration of the bins) into these bins. Shown at the bottom of this photo is the pneumatic nitrogen line. The feed mixture is pneumatically conveyed by nitrogen from the feed bins to a bag house filter, F-101. The bag house filter is shown in Figure 2-4. The filter is located on a mezzanine above the feed end of the kiln. The kiln feed hopper can be seen in the lower left of this photo. The solids are periodically shaken off the filter bags and discharged into the coal/caustic feed hopper/screw feeder of the kiln. The screw feeder to the kiln has a variable speed driver which allows for varying the feed rate from 30 lb/hr to 120 lb/hr.

The rotary kiln, supplied by C.E. Raymond, consists of a feed section, a 12 foot long furnace section, a 3 foot long cooling section and a discharge area. The overall length of the kiln is about 32 feet. The feed end of the rotary kiln is shown in Figure 2-5. The bag house filter can be seen in the upper right of this photo.

The kiln has the capability of operating with either an all solid feed stream consisting of coal and caustic flake or with separate feed streams consisting of coal and recycled molten caustic. The coal or coal/caustic flake pneumatic solids feed system is described above. The heat traced molten caustic recycle line (described in Section 2.6) was not used during Phase I testing or during the current program.

The main part of the kiln contains a 14-inch diameter tube which is 26 feet long. The tube is constructed of Inconel 601 which has high corrosion resistance to caustic at elevated temperatures. Part of the tube is enclosed in a 12 foot long furnace section which is electrically heated in four separate zones. The wall temperature of each zone is measured and controlled separately. The kiln was normally operated in the temperature range of 325⁰ to 415⁰C. The twelve-foot heated reaction section surrounded by a four-zone electric furnace can be seen in the foreground of Figure 2-5.

Figure 2-3. Pneumatic Feed System

Figure 2-4. Feed Bag House Filter Above Kiln

Figure 2.5 Feed End of Rotary Kiln

The solids are transported from the feeding zone into the furnace section and then into the cooling zone. The 3-foot cooling zone consists of the Inconel tube enclosed in a cooling jacket where cooling water is sprayed directly onto the hot kiln tube. The jacket has the capability of cooling the coal-caustic mixture to 100°F.

The use of a variable kiln slope, kiln rotational speeds, and the rotation settings of the wall scraper provide for different volume loadings and retention times in the kiln.

The exit end of the kiln is shown in Figure 2-6. The operator in the figure is looking into a window where he can see solids dropping out of the end of the kiln tube. The solids exit the kiln tube through a bellows seal breaching arrangement. The bellows seal is capable of maintaining pressures up to ± 2 inches W.G. in the kiln tube without leakage. The solids leaving the kiln are broken up by the newly installed rotating breaker bar which is located in the conical discharge chute exiting the kiln (see Figure 2-6). The breaker bar was installed to prevent large agglomerates from hanging up and blocking the flow of solids from the kiln. The reacted solids from kiln then drop through a flexible connection into a crusher/delumper for further size reduction. The crusher/delumper (with its motor) can be seen just above the floor grating in Figure 2-6.

From the crusher/delumper, the solids flow through a series of two slide gate valves which provide an airlock and which are operated sequentially by a timer, such that one of the valves is always closed. This "lock hopping" protects the kiln from any in-leakage of steam from the downstream quench subsystem. The slide valves are hidden from view in Figure 2-6 by the floor grating. The kiln control panel can be seen in Figure 2-7.

Nitrogen is fed to the kiln to maintain a slightly positive pressure on the system to prevent in-leakage of air and to sweep away the small amount of hydrogen gas and phenolic-type vapors produced as a by-product. The gas exhaust is swept through a caustic venturi scrubber, a newly installed acid scrubber, and an activated carbon bed prior to venting (Figure 2-2).

Figure 2-6. Discharge End of Rotary Kiln

Figure 2-7. Kiln Control Panel and Power Supply

The 40 to 70 pounds per hour of solids exiting the second gate valve drop into a stirred 12 gallon Inconel tank, T-101, where the caustic (as well as sulfur compounds and ash leached from the coal) dissolves in an aqueous caustic filtrate solution that flows into this tank from the second vacuum filter in the coal washing system. The dissolver/quench tank, which is located in a trench at the outlet of the kiln, is shown in the bottom part of Figure 2-8. The trench was dug during the Phase I program in order that the solids discharged from the kiln can fall by gravity into the quench tank. The outlet of the kiln can be seen in the upper part of the photo behind the guard railing. The crusher/delumper and slide valves are hidden from view behind the platform on which the man is standing.

The temperature of the resulting slurry is controlled at the desired value (180°F maximum) by adding or removing heat using an electric slurry heater, H-101, or a water cooled slurry cooler, E-101, located in a pump-around loop external to the dissolver/quench tank (Figure 2-2). The caustic solution produced in T-101 is pumped to the first vacuum filter in the water washing system.

2.3 WATER WASHING SYSTEM (SECTION 200)

In the water washing (or coal-caustic separation) system, the coal/caustic slurry from the reactor product dissolver/quench tank is water washed to remove the caustic, sulfur forms, and dissolved silica and alumina mineral matter. A block flow diagram of the multistage countercurrent water washing system is depicted in Figure 2-9. The coal/caustic slurry is sequentially washed and dewatered in two vacuum filters, F-201 and F-202, five centrifuges, C-201 through C-205, and six interstage slurry tanks, T-203, T-206, and T-208 through T-211, in a countercurrent manner producing a washed coal virtually free of dissolved caustic (stream 6) and a concentrated aqueous caustic filtrate stream requiring regeneration (stream 8). As the wash water streams move in a countercurrent direction with respect to the solids flow, they become more concentrated in caustic and salts while the residual liquid on the solids becomes more dilute in caustic and salts.

Figure 2-8. Dissolver/Quench Tank in Trench Below Kiln

The water washing system is depicted in Figure 2-10. The water washing train of five centrifuges is shown on the left side of this photo and the acid washing train of three centrifuges is shown on the right side of the photo. One of the two vacuum filters can be seen in Figure 2-11. The filter is elevated above its 12-gallon reslurry tank which is shown on the right. To the left are the two filtrate receiving tanks. A centrifuge is depicted in Figure 2-12 with its 12-gallon reslurry tank with mixer to the right and a diaphragm pump and a progressive cavity pump on the ground underneath.

The system was designed with two vacuum filtration stages prior to the five centrifuge stages because at caustic concentrations of greater than 20%, the aqueous caustic solution has a greater specific gravity than the coal cake and thus the liquor cannot be separated from the cake using centrifuges. Only after two vacuum filtration stages is the liquor dilute enough for separation from the cake using centrifuges. There were a number of advantages in using centrifuges wherever possible in place of filters in the integrated 20 lb/hr plant including low cake moisture levels and the relative simplicity of operation and control in a multistage system.

The filtrate from the first vacuum filter, F-201, contains most of the dissolved sulfur compounds and silica and alumina mineral matter leached from the coal. This filtrate stream is filtered in bag filter F-203 to remove any coal fines before being sent to the caustic regeneration system (stream 8). Iron hydroxide does not dissolve in the aqueous caustic but remains on the coal cake until acid washing where it is dissolved as iron sulfate upon addition of acid and washed from the coal.

However, due to problems with the vacuum filters, the vacuum filters were bypassed during Phase I testing and the caustic stream sent to caustic regeneration was the centrate from the first centrifuge, C-201, which was very dilute (containing only about 15% caustic) instead of the design 50% caustic from the first filter.

The vacuum filter system was extensively modified during the current program. The system was replumbed so that the flow rates to the filters were greatly increased (spillback lines to the dissolver/feed tanks were provided

Figure 2-10. Water and Acid Washing Process Equipment

Figure 2-11. Vacuum Filter on Stand

Figure 2-12. Water Washing Centrifuge on Stand

along with filtrate recycle). Line sizes were increased and the feed pumps to the filters were replaced with higher capacity pumps. Level switches in the filtrate tanks were replaced with bubbler level indicators. The level indicators in the filtrate and dissolver/feed tanks are fed to the computer which automatically adjusts four newly installed control valves such that the levels in the tanks are maintained at preset levels by recycling some filtrate back to the dissolver/feed tanks. For more information on vacuum filter problems and the modifications made during the current program see Section 4.2.2.

The coal solids are dewatered and reslurried in a series of five centrifuges (C-201 through C-205) and interstage slurry tanks to remove the caustic, sulfur forms, and dissolved silica and alumina mineral matter. The slurry tanks for all filters and centrifuges are located next to and slightly below the filters and centrifuges in order that the cake can drop by gravity directly into the repulping tanks, eliminating the need for manually or mechanically transferring the cakes to the tanks.

All tanks in the water washing section are provided with mixers to aid the repulping operations. The mixer propellers on all slurry tanks were replaced with impellers during the current program for improved mixing to prevent solids buildup. The electric band heaters and insulation on all tanks were also replaced in order to maintain high wash train temperatures (up to 180°F) to facilitate the liquid-solids separation in the filters and centrifuges. A pumped anti-foam injection system with manifolding to tanks T-101, T-202, T-205, T-209, and T-211 was installed since foaming in tanks caused problems with the level sensors in the Phase I program.

The coal cake from the final centrifuge, C-205 (stream 6), is further washed with acid and water in the acid washing system to remove the dissolved and ionically bound caustic along with the iron-containing mineral matter remaining on the coal cake.

The entire water washing system (filters, centrifuges, and tanks) is blanketed with nitrogen in order to prevent air (carbon dioxide) from entering the system.

2.4 ACID WASHING SYSTEM (SECTION 300)

In the acid washing system, the coal cake from the final water washing centrifuge is treated with sulfuric acid to neutralize and remove the iron hydroxides and the residual bound and dissolved caustic, forming sulfate salts. The resulting slurry is then centrifuged and washed to remove the sulfate salts and excess acid, producing the final coal product. A block flow diagram of the acid washing system is depicted in Figure 2-13. The acid washing train of three centrifuges is shown on the right side of Figure 2-10. The centrifuges, C-301 through C-303, along with interstage slurry tanks are used to remove the sulfate salts and excess acid, producing the final coal product (stream 15). The coal product is low in sulfur and ash. The centrate from the first centrifuge, C-301, (stream 18) containing the excess acid and the sulfate salts is sent to the waste water treatment system. This centrate stream has a pH of about two. This countercurrent washing system is very similar to that used in the water washing system.

The coal cake is treated with sulfuric acid in acid contacting vessel, T-301. The acid contactor and the two slurry tanks are provided with mixers and with electric band heaters. The mixer propellers on all tanks were replaced with impellers during the current program for improved mixing to prevent solids buildup. The electric band heaters and insulation on all tanks were also replaced in order to maintain high wash train temperatures (up to 180°F) to facilitate the liquid-solids separation in the centrifuges.

The relatively sulfur and ash-free coal product from centrifuge C-303 is collected in 55 gallon drums, T-304. The centrate stream from the first centrifuge, C-301 (stream 18) containing the excess acid and most of the sodium sulfate and ferric sulfate salts formed by the neutralization reactions is sent to the waste water treatment system.

The entire acid washing system (centrifuges and tanks) is blanketed with nitrogen in order to prevent air (carbon dioxide) from entering the system.

Figure 2-13. Acid Washing System

2.5 CAUSTIC REGENERATION SYSTEM (SECTION 400)

The caustic regeneration system was designed to remove the dissolved coal mineral matter and sulfur compounds from the caustic before the caustic is sent to the evaporator and recycled to the kiln. Caustic is recovered and recycled for economic and environmental reasons: caustic is expensive and difficult to dispose of. The feed to the caustic regeneration section is the filtrate from the first vacuum filter in the water washing section (stream 8, Figure 2-1). The design filtrate consisted of approximately 50% caustic (sodium hydroxide and potassium hydroxide) and 50% water, with associated dissolved mineral matter and sulfur compounds. However, due to problems with the vacuum filters, the feed to the caustic regeneration system during Phase I testing (during which the vacuum filters were not in use) was very dilute, containing only about 15% caustic.

The dissolved materials, together with water, must be removed in order to recover pure anhydrous caustic for recycle. The dissolved mineral matter and sulfur compounds are removed in the caustic regeneration system by the addition of lime and by providing sufficient residence time to permit precipitation. The precipitated solids are then mechanically separated from the caustic in a centrifuge and bag filters (Figure 2-14). The water is later removed from the mineral matter-free and sulfur-free caustic in the caustic concentration system (Section 500).

Figure 2-15 shows the regeneration system. In the middle of the photo is the centrifuge with a small solids collection drum underneath. In the top of the photo can be seen the bottoms of the regeneration tanks T-401, T-402, and T-405 which are located on a mezzanine. The tops of two of the tanks can be seen on the right in Figure 2-4.

The feed to the caustic regeneration system is continuously pumped to an insulated 100 gallon precipitation tank, T-401, which provides a residence time range of four to eight hours (1/4 to 3/4 full).

Lime, CaO (stream 9), is added to tank T-401. The lime forms insoluble complexes with the mineral matter and also causes the precipitation of the carbonates and sulfur compounds present. A second screw feeder (FD-601) was

Figure 2-15 Caustic Regeneration System Equipment

added to tank T-401 during the modifications of the current program and calibrated with caustic. Since the caustic concentration from the newly modified vacuum filter system will probably be in the range of 30 to 50%, the caustic concentration to the evaporator will be increased (if necessary) to 50% by metering anhydrous fresh caustic flake/beads into reactor, T-401, to precipitate carbonate (and thus prevent precipitation of carbonate in the evaporator tubes). The equilibrium solubility of sodium carbonate in sodium hydroxide drops to a very low value (<1%) at 50% caustic concentration.

The caustic solution with the precipitated solids and excess lime is continuously transferred to a second heated 100 gallon precipitation tank, T-402, which can provide up to an additional eight hours of residence time to facilitate the further precipitation of mineral matter, carbonates, and sulfur-containing solids if needed. Such relatively long residence times were provided since the precipitation reactions involve potentially slow crystallizations. Tank T-402 may be bypassed.

The caustic along with the precipitated solids and excess lime is next transferred to centrifuge C-401 where most of the precipitated solids and excess lime are removed from the caustic. The remaining solids are removed downstream in bag filters F-401 through F-404.

The centrifuge cake (stream 12) is collected in a small collection drum underneath the centrifuge and transferred to 55 gallon drums (D-401). These cake solids are wet with caustic solution and can be reslurried (washed with water in tank T-403) and recentrifuged off-line (Figure 2-14) at a later time to make the solids more environmentally suitable for disposal.

The mixer propellers on all tanks were replaced with impellers during the current program for improved mixing. Tanks T-401, T-402 and T-405 are provided with both electrical band heaters and immersion heaters to maintain the caustic solutions at temperatures up to 200°F to facilitate the precipitation reactions and the liquid-solids separation in the centrifuge and bag filters. A new hot oil-heated caustic preheater was fabricated and installed downstream of bag filters F-403 and F-404 and upstream of the evaporator.

The entire caustic regeneration system (bag filters, centrifuge, and tanks) is blanketed with nitrogen in order to prevent air (carbon dioxide) from entering the system.

2.6 CAUSTIC CONCENTRATION SYSTEM (SECTION 500)

The feed to the caustic concentration or evaporation system is the mineral matter and sulfur-free caustic solution from the caustic regeneration system (Figure 2-1). The caustic concentration system contains a preheater, a rising film evaporator, a caustic flaking unit, and an overhead steam condensing system (Figure 2-16).

The aqueous caustic evaporator feed is stored and kept at about 200°F in a 100 gallon storage tank, T-405, in the caustic regeneration system. The hot caustic is pumped through bag filters and through a preheater into the evaporation unit.

A new hot oil-heated caustic preheater, E-504, was fabricated and installed at the evaporator inlet. It appeared that a significant fraction of the evaporator tube heat transfer surface was utilized during Phase I testing to preheat the incoming caustic solution to its initial boiling point, resulting in very low overall heat transfer coefficients for the evaporator system. The hot oil-heated, double pipe caustic preheat exchanger installed upstream of the evaporator will heat the caustic feed to the evaporator to its initial boiling point. The normal boiling point of 50 percent sodium hydroxide is 145°C (293°F). The double pipe exchanger and the short line from it to the evaporator have been insulated.

The evaporation unit consists of a shell and tube exchanger in which hot oil circulates through the shell and the caustic flows through the tubes. The exchanger is vertical and the caustic is carried up the walls as a thin film by the evaporated steam. The hot oil and caustic flows are cocurrent. The exchanger has a total heat transfer surface of 11.65 ft² (provided by three 15 feet long, one inch Inconel tubes).

Heat input to the evaporation unit is provided by electric resistance heaters in two 60 kW hot oil units (120 kW total). Syltherm 800 is heated in this unit and circulated through the shell of the evaporating exchanger, the jacket on the molten caustic line from the evaporator to the flaker, the jacket of the flaker pan, and the jacket of the preheater. The oil exiting this equipment passes through an expansion tank, to allow for any necessary degassing, before returning to the heating unit. Syltherm 800 is a silicone type oil which is extremely stable even at temperatures as high as 750°F. All Syltherm containing lines are insulated.

The caustic evaporator module is located on a specially constructed cement pad and equipped with electrical supply and cooling water utilities. The evaporator is shown in Figure 2-17. The 15 foot high rising film exchanger can be seen in the middle of the photo. The vapor-liquid separator can be seen at the very top of the photo, extending above the roof. The horizontal Syltherm expansion tank which is also located at the top of the evaporator is hidden from view by the roof. The evaporator control panel is depicted in Figure 2-18. The evaporator can be seen in the top part of this figure rising through the roof.

The evaporator unit was designed to process 180 lbs/hr of 30 percent aqueous caustic (50:50 NaOH:KOH) or 130 lbs/hr of 50 percent caustic (50:50 NaOH:KOH) and dry these feeds to give a caustic product containing about eight percent moisture. The overhead product temperature from the evaporator at this product moisture level is about 600°F. Several tests were conducted in the caustic evaporation/flaking system during Phase I program. Due to the problems with the vacuum filters which resulted in solutions of only 15% caustic being sent to the regeneration system, aqueous caustic evaporator feed solutions of 50% were specially prepared for these evaporator tests. Some of the flaked caustic produced was mixed with coal and recycled to the kiln. The simultaneous operation of vacuum filters and the evaporator using high caustic concentrations was not attempted during Phase I testing.

The vapor-liquid stream exiting the top of the heat exchanger tubes consists of steam and molten caustic. The steam is separated from the molten caustic in a vapor-liquid separating vessel. The steam flowing out the top

Figure 2-17. Evaporator

Figure 2-18. Evaporator Control Panel

of this vessel is desuperheated with a small stream of injected water and then condensed in a shell and tube water cooled condenser, E-501 (Figure 2-16). The resulting condensate is collected in a separation drum, V-501, downstream of the condenser. The uncondensed vapor is vented to the atmosphere.

The original caustic evaporation unit steam condensing system was undersized. Also, the condensate recycle pump was not adequate for the task. The intermittent and surging feed flow observed in the evaporator during Phase I testing was probably due in part to back pressure in the evaporator created by an undersized vapor line to the condenser. The size of the steam lines was increased from 1-inch to 2-inch tubing during the current program to reduce the back pressure on the evaporator. A second condenser and a second condensate drum were disconnected from the system to further reduce the back pressure. The condensate pump was replaced to allow recycle of the condensate to the wash train.

The molten caustic product leaving the evaporator separator vessel drains by gravity into a heated holding tank, T-501, located directly below the vapor-liquid separator. The molten caustic can then be directed to either a metering pump for injection into the rotary kiln reactor as a liquid or to the pan of a caustic flaking unit for solidification. In the latter case, the caustic is fed to the kiln as a solid with the feed coal. Hot oil jacketing and insulation were installed during the current program on the molten caustic lines from the vapor-line separator to the holding tank and from the holding tank to the flaker, replacing inadequate electrical tracing. The holding tank was already hot oil jacketed.

The flaker consists of a six-inch diameter rotating drum (nine inches long) cooled internally with a water spray. The flaker is shown in Figure 2-19. The drum rotates through the pan collecting a thin film of molten caustic. Molten caustic picked up by the drum solidifies as it is cooled on the drum surface. The solid caustic is scraped off the drum as a thin flake by a knife and collected in 55 gallon drums. These 55 gallon drums are manually transferred to the rotary kiln reactor feed system where the recycled flaked caustic is mixed with fresh makeup caustic and feed coal.

Figure 2-19. Flaker

In an alternative mode of operation, hot molten caustic from the evaporator can be fed directly into the kiln reactor, bypassing the flaking system entirely. When operated in this mode, holding tank T-501 acts as a molten caustic feed tank. Molten caustic is transferred from tank T-501 through a heated traced insulated line to a specially designed kiln feed inlet. The molten caustic is transferred by diaphragm pump P-501, which has remotely mounted nickel diaphragms. The heat traced molten caustic recycle line was not used during the Phase I program or during the current program.

The caustic concentration system including the molten caustic holding tank and the hot oil expansion tank is blanketed with nitrogen to prevent air from entering the system.

2.7 WASTE WATER TREATMENT SYSTEM (SECTION 600)

The waste treatment system was designed to treat the acid containing centrate stream from the acid washing system (stream 18, Figure 2-1) to make this stream suitable for disposal as waste water. This centrate stream contains the potassium sulfate, sodium sulfate, and ferric sulfate salts formed by the neutralization reactions between iron hydroxide, the residual caustic, and sulfuric acid.

The water treatment system contains two fiberglass 300 gallon tanks and a bag filter system to remove the precipitated solids. A flow diagram of the water treatment section is depicted in Figure 2-20. The tanks were sized to provide about 24 hours residence time each. Such relatively long residence times may be required as the reactions involve potentially slow crystallizations. The tanks were provided with immersion heaters, mixers, and screw feeders.

The system was originally designed to add ferric sulfate, $\text{Fe}_2(\text{SO}_4)_3$, to the first tank, T-601, in order to adjust the sodium to iron ratio to 1:3 to facilitate formation of complex, insoluble double salts of sodium and iron. However, the water washing system (Section 200) produced much drier coal cakes than was expected (0.25 to 0.5 weights of water per weight of coal versus the design one to two weights of water per weight of coal), resulting

Figure 2-20. Water Treatment System

in less caustic remaining on the coal sent to acid washing and a high iron to sodium ratio in the acid waste stream. As a result, there is no need to add iron sulfate to adjust the iron to sodium ratio in the waste treatment system. Thus tank T-601 was bypassed during the Phase I testing and the acid concentrate was sent directly to T-602 for lime addition. In this configuration, the iron complex minerals are precipitated in tank T-602 in the same step as the gypsum (CaSO_4) and other calcium salts and removed along with these solids from the waste water in bag filter F-602. Tank T-601 was converted for use as a wash water feed tank during the current program.

The resulting sludge (stream 22) is removed in bag filter F-602 before the waste water (stream 21) is sent for further treatment in the site waste treatment facility before being hauled away by a disposal company. If the sodium/potassium levels in the treated waste water are low enough, the treated waste water can be recycled as wash water to the water washing system (Section 200).

The wash water feed system to the water and acid wash sections was modified to maintain the wash water temperature at levels up to 180°F . Tank T-601, which has an immersion heater, was modified for use as a wash water feed tank. The system was replumbed so that makeup DI water and recycled condensate from the evaporator are pumped to tank T-601. This tank is now used to preheat the wash water. A pump-around loop external to this tank was installed to circulate the water in the tank to maintain uniform temperature. A tank level switch was installed.

The two 300-gallon tanks, T-601 and T-602, are shown in Figure 2-21. Mixers and screw feeders with feed hoppers are shown above the tanks, and two bag filters (F-602) are between the tanks. The immersion heaters are inserted through the flanges on the sides of the tanks. The tanks are lined fiberglass vessels.

The waste water treatment system (tanks and bag filters) is not blanketed with nitrogen as were the other systems of the MCL plant since there was no need to prevent air from entering this system.

Figure 2-21. Water Treatment System Equipment

2.8 DATA ACQUISITION AND CONTROL SYSTEM

The operation of the integrated MCL test circuit results in the generation of an extensive data base. Included in this data base are pressure (psig), vacuum (inches H₂O or inches Hg), differential pressure (inches H₂O), liquid flow (gpm), air or nitrogen flow (SCFM), temperature (°F), and tank level (percent). This information, being voluminous, is easily handled by a data acquisition and control system which collects and stores the process measurements in real time and utilizes a portion of it for feedback control.

The microprocessor based data acquisition and control system installed at the test site consists of modular components as much as possible including process interface equipment, process control units and operator's display stations. The two operator's display stations incorporate CRT's displaying loop and alarm status and real time plant graphics. Keyboards allow configuration and control function adjustments to be entered into the system. The system was designed so that the failure of any single component will not disable the entire system. The data acquisition and control system is shown during installation in Figure 2-22. One of the control monitors is shown at the left. There are approximately 80 instruments and controls in the integrated MCL plant.

Figure 2-22. Data Acquisition System During Installation

3. MAINTENANCE AND REFURBISHMENT OF THE MCL CIRCUIT EQUIPMENT (TASK 1)

The objectives of Task 1 were to assess the condition of the MCL equipment and repair, refurbish, and maintain the equipment to a condition that would support the original intended use of the equipment. The intention was to complete this task without the addition of major capital equipment items but rather with the replacement of parts and materials to upgrade equipment to original performance levels.

3.1 ASSESSMENT AND DOCUMENTATION OF REPAIRS/REFURBISHMENT REQUIRED

Equipment items were identified during the Phase I test operations that required maintenance, repairs, or refurbishment. In addition, other equipment items were shown to need repair during the routine maintenance and equipment checks conducted during the subsequent year of shutdown. The test circuit underwent a complete checkout to identify the necessary repairs and refurbishment to bring the plant up to an operational level. The extent of damages was documented along with recommendations for repair. The replacement parts and materials for these repairs were identified. Multiple vendor quotes were obtained. A work schedule was established to accomplish the repairs and refurbishment for the reactor, coal washing, caustic regeneration, and evaporation sections. A list of required repairs and refurbishment work along with required procurements was submitted to and approved by the DOE COR in December 1990.

3.2 PROCUREMENT AND INSTALLATION OF REPLACEMENT PARTS AND REFURBISHMENT OF TEST CIRCUIT

Following the DOE COR approval, TRW proceeded with the procurement and installation of the replacement parts and refurbished the test system to meet the original design specifications. Equipment that was repaired and refurbished is described in the following sections.

3.2.1 Reactor Section Repairs and Refurbishment

1. Pneumatic Transfer System: Inspected and cleaned out. Repaired inlet valves, replaced outlet valves, welded pin holes, removed rust, painted.

2. Pneumatic Blower: Cleaned filter, changed oil, checked drive belts.
3. BN-101 & BN-102 Feed Funnels: Removed rust and painted. Replaced valves. Replaced bad vibrators.
4. F-101 Pneumatic Transfer Filter: Installed and checkout out new bottom discharge knife gate valve in filter hopper. Welded pin holes. Installed new filter tube elements in filter hopper.
5. Platform Scale Battery: Replaced batteries since existing batteries would not hold charge. Also, one platform scale was repaired.
6. Drum Rotator: Replaced drum rotator used for premixing of coal and caustic flake feed materials. Old rotator was worn out.
7. Kiln Feed Screw Control: Rebuilt since belt sheaves would not return after speed change.
8. Kiln Cleaning: Cleaned out feed screw controller and 4-inch vent line. Cleaned pressure control valve.
9. Piping, Fittings, and Valves: Replaced cracked piping, fittings, and valves.
10. Vacuum Cleaner: Replaced existing GN_2 -powered vacuum cleaner which had become corroded from coal/caustic. The vacuum cleaner is used for cleaning out the kiln feed breach and feed hopper.
11. Knife Gate Valves: Replaced kiln discharge lock hopper valves due to worn slide gates and air cylinders.
12. Main GN_2 Line: Leaks in the main GN_2 line for the plant were repaired.
13. Kiln Vent Gas Scrubber Pump: Replaced caustic scrubber pump with larger pump to meet flow rate conditions.
14. Activated Carbon Scrubber: Relocated and replumbed activated carbon scrubber to make room for new acid scrubber.
15. Activated Carbon Canisters: Replaced canisters. Canisters will be replaced as the carbon becomes saturated with impurities during operations.
16. Slurry Tank Heater: Installed new band heaters.
17. Slurry Tank Level Blowout Valve: Installed slurry tank level 3-way blowout remote valve. This is a remotely operated valve for automatic GN_2 purging of the high pressure leg of the slurry tank bubbler level control. The GN_2 purge will prevent the solids buildup in the high pressure leg.
18. Slurry Tank Process Thermocouple: Replaced thermocouple since the existing thermocouple was broken.

19. Slurry Tank Insulation: Replaced since existing insulation had become damaged from coal/caustic spills.
20. Cooling Water System: The cooling water system was inspected, flushed out and made operational.

3.2.2 Wash Systems Repairs and Refurbishment

1. Mixer Impellers: Replaced all slurry tank mixer propellers with impellers for improved mixing and pumping action toward the bottom of the tanks to help prevent solids buildup.
2. Mixer Speed Controls: Repaired units which have burned out.
3. Slurry Tanks Process Thermocouples: Replaced broken or shorted thermocouples.
4. Slurry Tanks Level Blowout Valves: Installed slurry tank level 3-way blowout remote valves. These are remotely operated valves for automatic GN₂ purging of the high pressure leg of the slurry tank bubbler level controls. The GN₂ purge will prevent the solids buildup in the high pressure legs.
5. Pump Stators: Replaced worn EPDM stators on progressive cavity slurry pumps. The new stator material is EPDM peroxide-cured. This is a different curing process and should provide for longer stator life.
6. Pump Rotors: Replaced worn rotors on progressive cavity slurry pumps.
7. Mobilgear 628: Changed progressive cavity pumps speed reducing gear box oil.
8. Pump Speed Control: Repaired and installed speed controller on one pump.
9. Centrate Pumps: Changed pump oil, installed discharge gauges.
10. Pump Lubricant: Changed lubricant on all pumps.
11. Pipe Fittings: Repaired/replaced several piping fittings for leaks.
12. Pressure Gauge: Replaced broken 0-60 psi pressure gauge on centrate pump discharge.
13. Centrifuge Repair: Two Bird representatives visited CTS to instruct TRW employees on disassembly and refurbishment of the centrifuges. TRW replaced noisy main bearings on four centrifuges. Fixed oil leaks. Unplugged seal flush ports. Replaced main shaft seal on two centrifuges.
14. Acid Protective Coating: Coated impeller and shaft as a unit for sulfuric acid protection in the Section 300 tanks.

15. Acid Pumps: Replaced worn Alloy 20 rotors and internal parts. The pumps were rebuilt and recalibrated.
16. Cooling Water Pump: Replaced cooling water pump to meet capacity.

3.2.3 Regeneration System Repairs and Refurbishment

1. Cartridge Filter Elements: Replaced cartridge filter elements on the line to the evaporator.
2. Ball Valves: Replaced several failed ball valves.
3. Pump Stators: Replaced worn EPDM stators on progressive cavity pumps. The new stator material is EPDM peroxide-cured. This is a different curing process and should provide for longer stator life.
4. Pump Rotors: Replaced worn rotors on progressive cavity pumps.
5. Mixer Impellers: Replaced all slurry tank mixer propellers with impellers for improved mixing and pumping action toward the bottom of the tanks to help prevent solids buildup.
6. Slurry Tanks Process Thermocouples: Replaced broken or shorted thermocouples.
7. Caustic Feeder: Feed hopper FD-601 was relocated to tank T-401. A larger auger was installed and calibrated with caustic.
8. Insulation: Installed insulation from the new caustic preheater to the caustic evaporator.

3.2.4 Evaporation System Repairs and Refurbishment

1. Nickel Seal: Installed evaporator flange seals.
2. Evaporator Heating: Replaced band and trace heaters with hot oil jackets on molten caustic line from evaporator to flaker.
3. Evaporator Insulation: Replaced insulation.
4. Thermocouples: Replaced type J thermocouples with type K thermocouples.

Priority repairs and refurbishment were in the areas of the vacuum filters and the evaporator in order that early off-line tests could be performed. Following installation of the above repairs and refurbishments, the system was checked out in preparation for off-line and continuous test operations. The newly installed/refurbished equipment was operated with simulated fluids to set controls and measure equipment performance.

4. DESIGN MODIFICATIONS FOR INTEGRATED TEST CIRCUITS OPERATIONS (TASK 2)

The objectives of Task 2 were to design, engineer, procure and install the necessary modifications to the original plant to allow for the earliest startup of the Task 6 integrated operations with a minimum of up front costs attributed to plant modifications by deferring some modifications until necessary such as during planned downtime during operations. It was not the intention to meet the objectives of this task with the addition of major capital equipment but rather with the modification of the existing equipment and by the repair and the replacement of subsystems.

It was decided at a review meeting with DOE held in December 1990, to implement only those modifications that were required in order that the plant can be operated in an integrated continuous manner and defer other modifications that would improve plant operation. The priority design modifications were those affecting the operation of the vacuum filters and the evaporator that were critical to integrated operation. When completed, this task along with the work in Task 1 upgraded the test circuit to a level that would allow for reliable, continuous integrated operation to meet the test requirements of later tasks. When these modifications were completed, a series of off-line tests were performed (Task 3) to verify the operation of the vacuum filters and the evaporation unit. Based on the results obtained from the vacuum filtration and caustic evaporation off-line tests, TRW recommended to the DOE project office that the program go forward with Task 6 continuous integrated operation.

4.1 DESIGN AND ASSESSMENT OF MODIFICATIONS FOR INTEGRATED OPERATIONS

There were several systems of the MCL test circuit that were identified during Phase I test operations as being inadequate in performance, capacity, and reliability. A list of proposed modifications was prepared along with priorities for each modification with respect to the importance for attaining integrated operations. At the December 1990 review meeting with DOE it was agreed that TRW would postpone the implementation of lower priority modifications and that the higher priority modifications be implemented as

soon as possible in order that off-line tests and one week of integrated testing could be made.

The modifications deemed most important were those required to bring the vacuum filters on-line (including kiln modifications) and those that would allow the evaporator to operate at design rates using NaOH only rather than KOH/NaOH mixtures.

A logic diagram showing the approach to solving the operational problems with the vacuum filters and the evaporator is given in Figure 4-1. Using this approach, costly hardware modifications were avoided by changes in operating procedures, piping configurations, and instrumentation. These changes were tested in short duration off-line qualification tests to confirm operability to be followed by one week of integrated test operations.

4.2 PROCUREMENT OF MATERIAL/EQUIPMENT FOR DESIGN MODIFICATIONS

Following DOE review and approval of the critical design modifications, procurement of the materials and equipment to implement the design modifications commenced. Detailed engineering drawings were made where necessary to implement the modifications and to purchase the required materials and equipment.

Following is a discussion of the critical modifications made to the plant in order that off-line tests followed by integrated tests could be performed. The operating problem, the modification made, and the expected benefits are included in the following discussion. Deferred modifications are discussed Section 4-5.

4.2.1 Reactor Section Critical Modifications

1. Modify the kiln scraper system to more efficiently keep the kiln wall clean, improve mixing, heat transfer, and flow of solids from kiln.

During Phase I operation, the kiln scraper auger rotated in a forward and backward motion based on a limit switch and timer mechanism linked to the drive motor. The auger was not completely effective as a wall scraper, and the motion of the auger acted as a coal conveyor, upsetting the kiln

Figure 4-1. Program Logic Diagram

residence time and allowing for some material to short circuit the reactor. In order to eliminate periodic buildup of material on the kiln walls, the intermittent flow of solids from the kiln, and the subsequent plant upsets, an approach was investigated with the kiln manufacturer that would reverse the direction of kiln rotation such that the scraper would not be situated in the quadrant where the bulk of the material piles upon rotation but rather opposite that quadrant where it would act solely as a scraper and not as a conveyer. This modification should help steady the flow of coal/caustic into the dissolver tank. This kiln rotation change modification was made. The kiln was operated in the reverse direction with a raw coal feed. The spiral flights originally installed at the feed end of the kiln tube caused coal feed to spill into the feed breech when the kiln was operated in the reverse direction. Since major modifications to the kiln tube would be required to overcome this problem, the kiln was reconfigured (with the concurrence of the DOE COR) to the original rotation for Task 6 integrated tests.

2. Modify the kiln gas scrubbing system to eliminate a visible plume and noxious odors from exiting the stack.

During Phase I test operations, the kiln vent gas scrubbing system emitted a visible plume and noxious odors. In order to prevent this and to have a healthier working environment, the existing system was re-engineered. An aqueous sulfuric acid packed column scrubber system (fan, acid holding tank, packed column, acid circulation pump, instrumentation) was designed and installed downstream of the existing aqueous caustic venturi scrubber system but ahead of the activated carbon bed. The acid scrubber will remove hydrocarbon compounds not soluble in caustic solution. The activated carbon scrubber was relocated to make room for new acid scrubber. In addition, the kiln vent stack was relocated from its existing location to a down wind position on the roof of the kiln building, away from the working environment. A new mount bracket was fabricated for the stack.

3. Modify the coal effluent from the kiln into the quench slurry tank of the wash system to eliminate large lumps and intermittent flow of coal from entering the wash section.

During previous operations, some of the larger lumps of coal/caustic mixture exiting the kiln caused bridging and plugging above the jaws of the

delumper. This caused intermittent surges of coal/caustic into the dissolver tank, upsetting the flow to the wash section filters. A kiln discharge rotating breaker bar was designed, fabricated, and installed above the crusher/delumper to prevent large particles from hanging up and blocking the flow of coal into the delumper. This modification will help steady the flow of coal/caustic from the kiln into the dissolver tank. The breaker bar worked well during the week of integrated testing in June 1991. This work was conducted in concert with modifications to the wash system's filter feed/quench tank equipment (see Section 4.2.2) to allow continuous operation of the rotary drum vacuum filters.

4. Upgrade heater H-101 for dissolver tank T-101.

The band heater on the pump-around loop external to the dissolver tank was replaced with bands featuring greater contact surface area and spring loaded clamps to assure better band-pipe heat transfer. The new band heater was reinsulated with improved insulation material.

5. Replacement of knife valves at the discharge from the coal/caustic feed bins with those of a more open design.

The discharge valves from the coal/caustic feed bins in the kiln pneumatic transfer system tended to plug and disrupt operations during Phase I testing. These knife valves were replaced with valves of a more open design in order to avoid lost time during solids transfer operations and to be able to keep up with kiln feed requirements at high coal/caustic feed rates.

4.2.2 Washing Sections Critical Modifications

1. Modify the wash water supply to the water and acid wash systems to allow for higher temperatures in the system.

The wash water feed system to the water and acid wash sections was modified (addition of a heated tank (T-601), tubing, a circulation pump, insulation, level switch) to maintain the wash water temperature at levels up to 180°F. The system was replumbed so that makeup DI water and recycled condensate from the evaporator will be pumped to tank T-601 which has an immersion heater in it. This tank will now used to preheat the wash water.

A pump-around loop external to this tank was installed to circulate the water in the tank to maintain uniform temperature.

2. Replace the existing band heaters and insulation on the wash train repulping tanks.

The band heaters on each of the reslurry tanks in the wash system were upgraded. The previous band heaters and insulation on the wash train repulping tanks were not effective in maintaining high wash train temperatures (up to 180°F). The band heaters were replaced with bands featuring greater contact surface area and spring loaded clamps to assure better band-tank heat transfer. The tanks were reinsulated with improved insulation material. This modification to improve the performance of the wash trains worked well during the week of integrated testing in June 1991.

3. Modify the dissolver tank feed and discharge system to provide for steady state levelized feed to the first vacuum filter.

The first vacuum filter is fed from the kiln product dissolver tank. During Phase I testing, this flow was quite small and intermittent in nature. The flow of coal into the dissolver tank from the kiln tended to be intermittent in nature, causing start-stop action of the filter feed pump that was controlled by the dissolver tank level. This resulted in surges of flow from the tank to the filter. Although the filters are the smallest rotary drum units commercially available, they are still oversized for this plant. Many of the problems associated with the filters were a result of the oversized filters. The coal/caustic feed slurry had too much residence time in the filter pan because of low flow rates allowing for settling of coal in the pan. The result was that coal could not be kept in suspension in the filter feed pan which caused plugging and frequent disruptions in filter operation. As a consequence, filter tests during the Phase I program were of short duration (the filters were bypassed during most of the testing).

In order to bring the filters on-line, a constant high flow feed system for the vacuum filters was designed which more closely matched the capacity of the filters. By replumbing the system, the flow rates to the filters were greatly increased (a spillback to the dissolver tank was provided along with filtrate recycle). This increased the velocities in the feed and recycle

lines to prevent plugging in the lines and the filter feed pan. Figure 4-2 shows the modified piping system for the first vacuum filter F-201. The excess material not drawn away by the filter is now recycled back to the dissolver tank via a spillback line. The slurry drawn onto the filter is separated and dewatered, with the coal proceeding to the next stage as designed and the filtrate collected in the filtrate tank. Any excess liquid drawn through the filter cloth is recycled back to the dissolver tank to maintain steady tank levels and a high feed flow rate. Similar plumbing modifications were made to the second vacuum filter, F-202. By exercising better control over the feed and effluent of both coal and liquid from the filter system, adjustments on the filters such as vacuum levels, drum speed and pool depth can be used for fine tuning filter operations.

The modifications to the filter feed system were made in conjunction with modifications to the kiln discharge and dissolver tank systems. A kiln discharge breaker bar was installed over the crusher/delumper in the kiln discharge to prevent large particles from hanging up and blocking the flow of coal into the delumper. This modification was made to steady the flow of coal/caustic from the kiln into the dissolver tank. Erratic effluent flow of coal from the kiln into the dissolver tank had caused pumping problems. In the modified plant, the excess flow exiting the filter pan at the filter overflow is returned to the dissolver tank. The filter feed pump as a consequence will now be operated at much higher but steady flow rates to create turbulence in the filter feed pan to prevent coal settling. The existing first vacuum filter feed pump, P-102, was swapped with P-602 and the new pump was rebuilt to provide a maximum 5 GPM discharge. The feed tubing was increased from 1/2" to 3/4", and the spillback line was increased from 3/4" to 1-1/4". Moyno pump P-401 was rebuilt to increase its capacity to 5 GPM and installed to feed the second vacuum filter. A Roper pump was installed where pump P-401 used to be. Plumbing and electrical hookups were made for the relocated pumps. Larger impellers were installed on both filtrate pumps to increase the discharge pressure and flow.

Control valves were installed on the net filtrate from the system (CV-204) and on the filtrate recycle (CV-205) to the dissolver tank to control the levels in the dissolver and filtrate tanks and the flow of

Figure 4-2. First Stage Rotary Drum Vacuum Filter Piping and Control System

CONTRACT NO. DE-AC22-86-PC91257
U.S. DEPARTMENT OF ENERGY
PITTSBURGH ENERGY TECHNOLOGY CENTER

DRAWN	JLA	9/92	<p>FIRST STAGE ROTARY DRUM VACUUM FILTER PIPING AND CONTROL SYSTEM</p>
CHECKED			
ENGINEER			
APPROVAL			

SCALE

REV 1

SHEET 1 OF

recycled filtrate (see Figure 4-2). Control valve CV-205 controls the amount of filtrate recycled back to dissolver tank T-101, and CV-204 controls the amount of filtrate sent to caustic regeneration. A similar set of control valves (CV-206 and CV-207) was installed for the second vacuum filter. The level switches in filtrate tanks T-202 and T-204 were replaced with bubbler level indicators.

Two PID control loops were programmed into the Yokogawa computer control system for each vacuum filter to maintain constant levels in the feed and filtrate tanks for each filter. The level indicators in the filtrate and dissolver/feed tanks are fed to the computer which adjusts the newly installed control valves such that the levels in the tanks are maintained at preset levels by recycling some filtrate back to the dissolver/feed tanks. A more detailed description of the vacuum filter feed/filtrate tank level balance logic is present in Section 6.5.

Off-line testing of the vacuum filter system (see Section 6) was performed to test these modifications to the system and to determine optimum filtration conditions (filter cloth mesh, drum speed, vacuum level) required for cake formation/discharge and regulation of solids and liquid flows. Results from these tests indicated that the piping/control modifications will allow for integrated filter operations, producing a 30 to 50% caustic stream for regeneration/evaporation.

4. Modify the filtration system to reduce the loss of fine coal in the wash system.

During Phase I testing, extensive fines losses occurred since the filters were not properly operated which caused an overload of fines into the downstream bag filter system. In order to improve the operation of the vacuum filters, the feed to the filters was redesigned to provide an increased (and constant) flow to the filters (see above discussion). In the modified system, excess filtrate drawn through the cloth is returned to the dissolver tank in order to maintain steady state operation. The amount of filtrate returned to the dissolver tank is dependent on filter conditions (i.e. whether the filter cloth is blinding, etc). A judicious selection of filter parameters is needed to prevent excessive fines loss to the filtrate from the vacuum filters. Off-line testing of the vacuum filter system was

performed to test the modifications to the system and to determine optimum filtration conditions (cloth mesh, vacuum level, and drum speed) required to reduce fines loss. Three filter cloths were used (30 mesh, 40 mesh, 100 mesh).

5. Modify the anti-foam injection system.

The previous method (gravity drip) for injection of anti-foam into the water wash section was not reliable. Foaming in the dissolver and feed tanks and the filtrate tanks caused problems with the level sensors which lead to plugging in the bubbler sensors and false readings. Since level measurements in these tanks are now the key to the control of the filtration system, a continuous injection of anti-foam agent was needed. Anti-foam is also used in other stages of the water wash system. To eliminate plant upsets due to foaming caused by erratic injection of anti-foam solution, a pumped anti-foam injection system with manifolding was connected to dissolver T-101, filtrate tanks T-202 and T-205, and reslurry tanks T-209 and T-211. Flow is controlled to each stage by using manually set drip valves

6. Replacement of rupture discs with over-pressure sensing switches to shut off pump motors.

The rupture discs used for over-pressure protection of the progressive cavity pumps burst frequently, particularly during flush out operations. In order to prevent interruptions of plant operation for replacement of burst rupture discs, the rupture discs were replaced with over-pressure sensing switches to shut off pump motors. The expected savings in cost/labor to replace ruptured discs will pay for the purchase/installation of the over-pressure switches. Also, a large inventory of rupture discs (some of which have a long lead time) will not need to be kept.

4.2.3 Regeneration and Evaporation Sections Critical Modifications

1. Upgrade the caustic feed system to the evaporator to allow for steady continuous flow with caustic concentrations of 30 to 50%.

When the vacuum filters are put on-line, higher concentrations (30 to 50%) of caustic will be fed to the evaporator. Previously, without the filters on-line, the caustic concentrations sent to the evaporator were about

15 to 20%. The evaporation unit had provided disappointing results including surging feed flow and much lower than expected heat transfer coefficients. The operation of the evaporator at high feed concentrations was reviewed by a representative of Swenson who has provided TRW with evaporator equipment on other DOE programs. Based on the Swenson recommendations, a new oil-heated caustic preheater was fabricated and installed upstream of the evaporator. It appears that a significant fraction of the evaporator tube heat transfer surface was being utilized to preheat the incoming caustic solution to its initial boiling point. While the caustic feed was being preheated to its initial boiling point (before any steam is driven from solution), the liquid velocity in the tubes was extremely low (<0.05 ft/sec) resulting in very low overall heat transfer coefficients (~ 30 Btu/hr-ft²-°F) for the evaporator system. During Phase I testing, the caustic feed was heated to 150 to 200°F in the regeneration section by an immersion coil and band heaters. The normal boiling point of 50 percent sodium hydroxide is 145°C (293°F). The hot oil heated, double pipe caustic preheat exchanger installed upstream of the evaporator will heat the caustic feed to the evaporator to its boiling point. The double pipe exchanger and the short line from it to the evaporation have been insulated. Results of off-line testing of the caustic evaporator with the feed preheat exchanger in place have indicated a marked improvement in heat transfer coefficients.

2. Upgrade the caustic evaporator to operate with NaOH only as the caustic feed material.

The evaporator was originally designed for feed containing both KOH and NaOH rather than pure NaOH. The mixture has a lower melting point than pure NaOH. Thus, pure NaOH requires improvements in the heating and thermal insulation to reduce heat losses in the evaporator body and molten caustic piping to prevent freezing and plugging. The existing electric tracing and insulation were barely adequate for the mixed caustic feed during the previous Phase I program. Hot oil jacketing and insulation were installed on the molten caustic line (including the flanges and a valve) from the evaporator to the flaker, replacing electrical tracing. Without this change, the plant would not be able to process pure NaOH without freezing in the molten caustic line. NaOH offers process economies in comparison to a NaOH/KOH mixture.

3. Modification of the caustic evaporation unit steam condensing system.

The original caustic evaporation unit steam condensing system was undersized. Also, the condensate recycle pump was not adequate for the task. The intermittent and surging feed flow observed in the evaporator was probably due in part to back pressure in the evaporator created by an undersized vapor line to the condenser. The size of the steam lines was increased from 1" to 2" tubing, thus reducing the back pressure on the evaporator and possibly reducing the surging observed in the evaporator. The second condenser, E-502, and the second condensate drum, V-502, were disconnected from the system to reduce the back pressure. The condensate pump was replaced to allow recycle of the condensate to the wash train. The condensate will be pumped to tank T-601 which has an immersion heater in it. This tank will be used to preheat recycled condensate and makeup DI water to the wash system. Thus, the makeup water requirements for the plant should be reduced.

In the process of changing out the evaporator overhead condensing tubing, the DI desuperheating water spray nozzle (in the new 1 1/2 inch tee) was reoriented such that the water spray is counter to the direction of steam flow. This should result in more efficient desuperheating.

4. Reduction of Evaporator Scaling Potential.

The evaporator tubes were inspected internally with a borescope. Evidence of scaling was observed, particularly in the lower third of the tubes. Tube scaling was suspected as a cause of the evaporator's performance degradation (decreased flow rates) during Phase I testing. The evaporator's limited throughput capacity would bottleneck integrated plant operation. A sample of the scale deposits from one of the three evaporator tubes was taken and submitted for analysis. Analytical results of the scale concluded that the composition was mainly nickel hydroxide and nickel oxide, the base metal of the tube (see Section 7.2). Although, no detectable amounts of carbonate were found, it is likely that sodium carbonate (Na_2CO_3) may have precipitated in the evaporator tubes. In order to reduce the carbonate content of the evaporator feed, the evaporator will be operated with up to 50% caustic feed in the future. The equilibrium solubility of sodium carbonate in sodium hydroxide drops to a very low value (<1%) at 50% caustic

concentration. Since the caustic concentration from the newly modified vacuum filter system will probably be in the range of 30 to 50%, the caustic concentration to the evaporator will be increased (if necessary) to 50% by metering anhydrous fresh caustic flake/beads into the first regeneration reactor, T-401, to precipitate the carbonate which will be removed from the regeneration reactor effluent (evaporator feed) by an existing centrifuge. The screw feeder from tank T-601 was moved to regeneration reactor T-401 and calibrated with caustic. A new, larger feed screw was installed in the feed hopper to allow the feeding of flaked caustic.

An evaporation performance evaluation test using DI water was completed to establish baseline heat transfer coefficients and to determine if the evaporator tubes required chemical or mechanical descaling to return them to a "clean" condition. With the newly installed evaporator preheater on-line, heat transfer coefficients for boiling were calculated to be in excess of 250 Btu/hr-ft²-°F, which led to the conclusion that the evaporator tubes were in a relatively clean condition and would not need to be chemically or mechanically descaled. An off-line evaporator test was then conducted with fresh 50% NaOH feed. The evaporator performed well and produced a flaked caustic product with a moisture content of 5 to 6 percent.

4.3 CRITICAL SPARE PARTS IDENTIFICATION AND INVENTORY

A list of spare parts, equipment and material in inventory required for further work was generated by assessing the maintenance history of the plant operations and vendor recommendations. The list of spares required with a cost estimate was submitted to the DOE COR for approval. Following approval the spares were procured and stored on-site for use during plant operations during Tasks 3 and 6. Table 4-1 presents a detailed list of spare parts ordered. The spares in stock were monitored periodically to track the use of spares and the requirements for replacement during operations.

4.4 INSTALLATION AND CHECKOUT OF UPGRADE MODIFICATIONS

Upon receipt of parts, materials, and equipment the fabrication and installation of the design modifications described above commenced. Fabrication drawings were modified to allow for the installation of new equipment and piping systems. The installation work on this task was

TABLE 4-1. CRITICAL SPARE PARTS - ITEMS PURCHASED

PURCH. NUMBER	ITEM DESCRIPTION	SUPPLIER	TOTAL COST	JN NUMBER
FK2376	Battery, Replacement for Scales	Colt Industries	281.62	2299-28
FK2382	Heater, Band 12 " Dia.	Omega Engineering	180.00	2299-28
FK2391	Scrubber, Charcoal canister	Carbitol Corp.	695.00	2299-28
FK2399	Knives, Evap. flaker	Blaw-Knox	276.00	2299-28
FK2394	Stator, EPDM, 316ss Rotor, Roper	Power Pumps	879.00	2299-28
GB9420	Parts, pumps 316 & alloy 20	Power Pumps	206.27	2299-28
GB9403	Transmitter, DP 0-28"	RM Controls	1810.00	2299-28
GB9409	Bag, Plastic 24x30x4 mil	Dynamo Dist	362.20	2299-28
GB9434	Bearing, Seal for centrifuge	Bird	1317.00	2299-28
FY6638	Motor, Kiln feed screw	King Bearing	435.93	2299-28
GB2612	Flowmeter, .6-5 gph	Dwyer	71.70	2299-28
GB2614	Heater, Band 2 3/8" dia H-101	ASA Sales	403.80	2299-28
FY6650	Bearings, gasket, seal	Duriron Co	288.00	2299-28
GB2616	Bag, Filter 50 and 100 micron	Wasser Filtration	423.00	2299-28
GB2628	Packing, shaft Durco	LA liquid	1152.00	2299-28
GB2627	Pump, Wilden, parts	Fluid Handling	1356.80	2299-28
GB2636	Rotor, Stator, A20-Viton	Power Pumps	3132.00	2299-28
TOTAL CRITICAL PARTS			-----	
			13270.32	

integrated with the maintenance work performed on Task 1. The system modifications were thoroughly checked out following installation. The systems were inspected for proper installation and mechanical equipment was operated to assure proper rotation. The instrumentation/control system was modified to accommodate the changes in operational mode and equipment configuration. Instrumentation connections were reprogrammed where necessary into the control system computer and the control/hardware interfaces were checked for proper control action. Where possible the modified systems were operated with water to check overall performance. The operating procedures and the P&ID drawings were revised to incorporate the modifications.

4.5 DEFERRED MODIFICATIONS

In addition to the specific design modifications discussed above which were necessary in order that the plant could be operated in an integrated continuous manner, there are other deferred design modifications that could be installed during Task 5 (final circuit modification). Recommendations for these additional modifications to improve plant reliability and assure continuous integrated operation have been documented along with cost trade-offs and submitted to the DOE COR. Following is a list of the deferred modifications.

4.5.1 Reactor Section Deferred Modifications

1. Placement of a temperature measuring device in each of the four heated zones of the kiln to record and monitor temperature profiles in the reactor.
2. Design a gas collection system that would allow for the sampling and analysis of gases evolved by the kiln.

4.5.2 Washing Sections Deferred Modifications

1. Modify the acid waste water treatment circuit (add centrifuge, demineralizer) to maximize the use of recycle water as wash water.
2. Install a more reliable separation system (centrifuge) in the acid waste water treatment system.

4.5.3 Regeneration and Evaporation Sections Deferred Modifications

1. Modify the molten caustic feed system (hot oil jacketing and improved insulation) to allow for continuous feed of molten caustic directly from the evaporator to the kiln. These modifications were not made since they were not critical to integrated operation.

5. MCL CIRCUIT COMPONENT TESTING (TASK 3)

The objective of this task was to assess the performance of the modified plant with regards to the specific changes, upgrades, and modifications made in Tasks 1 and 2. This task was accomplished by the operation of the plant in an off-line nonintegrated fashion concentrating on the optimization of individual unit operations rather than the plant as a whole. The individual unit operations were operated using design parameters similar to those required for integrated operation.

Where possible, off-line tests were conducted with several units operating simultaneously such as in the wash train. Unit operation tests were usually conducted on an 8-hour day basis over several days to allow enough on-stream time to complete specific test goals. Engineering data was collected, samples of appropriate streams were taken, and analyses performed to establish a data base for each unit operation. The test results were used to determine whether the units were ready for Task 6 integrated operations or whether additional equipment adjustments or minor circuit changes should be made as part of Task 5 (final circuit modifications).

Several off-line tests were conducted on the kiln, the water wash/vacuum filtration section, and the regeneration/evaporation sections in order to:

- 1) checkout and shakedown the Tasks 1 and 2 modifications and repairs,
- 2) obtain needed engineering data and operational experience,
- 3) operate filters and centrifuges in the wash system to obtain lower water to coal ratios, and
- 4) operate the evaporator to optimize throughput versus dryness of recovered caustic.

The tests were conducted in an orderly sequence concentrating on solving the problem areas identified in the Phase I testing. The goal was to minimize off-line testing in order to begin Task 6 integrated testing as soon as possible.

An additional Task 3 objective was to select and procure a feed coal that would be used for test operations.

5.1 COAL PROCUREMENT (SUBTASK 3.1)

5.1.1 Coal Selection

Consolidation Coal Company (CONSOL) agreed to provide the program with up to 10 tons of a physically cleaned coal for the MCL integrated test operations. CONSOL sent TRW 5-gallon samples of two possible candidate Pittsburgh seam coals, Loveridge and Blacksville No. 2 (BV2). (Most of the Phase I program testing was conducted with Pittsburgh No. 8 coal.) Table 5-1 gives CONSOL's approximate analyses for these two coals. Sulfur forms and ash elemental analyses are also presented in Table 5-1 for the two coals.

Laboratory studies were conducted to assess the efficacy of MCL processing on the two candidate coals. Experiments with each coal were conducted using 2.5 parts pure NaOH to 1 part coal at temperatures of 370°C and 390°C for 90 minutes. The results of these experiments are shown in Table 5-2. Based on these results, BV2 was selected as the primary candidate coal for plant processing.

Next, tests using BV2 coal and lower caustic-to-coal ratios were performed. Essentially, the experiments covered three areas of interest to determine the effect on sulfur/ash removal: 1) coal/caustic ratio, 2) method of caustic contact with coal (either KOH/NaOH mixture or pure NaOH), and 3) effect of pretreatment (devolatilization). Coal/caustic mixtures of 0.5 to 1.5 parts caustic per part coal were used. All of the experiments were conducted at 390°C for 90 minutes, since previous experimentation (Table 5-2) had shown that excellent sulfur and ash reduction can be achieved at these conditions. This work was intended to primarily scope a range of conditions and to better define areas in which data of specific engineering interest was lacking.

Table 5-3 summarizes the test matrix and test results for three starting BV2 coals: 1) 14 mesh, 2) devolatilized 14 mesh, and 3) 100 mesh top size. The data in Table 5-3 reveals the following:

- Method of caustic/coal initial interaction appears to have a pronounced effect on sulfur removal. An intimate mix of finely ground caustic and 14 mesh coal (1:1 caustic:coal) provides satisfactory sulfur removal. A comparison of the various initial

TABLE 5-1. CONSOL'S CANDIDATE PITTSBURGH SEAM COALS

<u>Approximate Analysis (Dry)</u>	<u>BV2</u>	<u>LOVERIDGE</u>
Total Sulfur, weight percent	2.5	2.4
Pyritic	1.22	0.91
Organic	1.23	1.48
Sulfate	0.05	0.01
Ash, weight percent	7.9	7.8
Volatiles, weight percent	38.5	38.3
Heat Content, BTU/lb	13,350	14,000
<u>Ash Elemental Analysis, weight percent</u>		
SiO ₂	41.2	42.3
Al ₂ O ₃	21.2	22.3
TiO ₂	0.92	0.91
Fe ₂ O ₃	21.5	19.3
CaO	5.4	5.3
MgO	0.97	1.1
Na ₂ O	0.94	1.1
K ₂ O	1.4	1.1
P ₂ O ₅	0.4	0.27
SO ₃	4.5	4.9

TABLE 5-2. GRAVIMELT LABORATORY EVALUATION OF CONSOL COALS

DESIGNATION	SULFUR (WT% DRY)				ASH WT% DRY	HEAT CONTENT	
	TOTAL	PYRITE	SULFATE	ORGANIC		BTU/LB	BTU/LB (MAF)
BV2 Control (1)	2.50	1.22	0.05	1.23	7.90	13,350	
BV2 Control (2)	2.19	0.72	0.03	1.44	8.73	13,785	15,103
BV2 390°C (3)	0.45				0.45	13,967	14,031
BV2 370°C (3)	0.61				0.78	14,293	14,406
LOVERIDGE Control (1)	2.40	0.91	0.01	1.48	7.80	14,000	
LOVERIDGE Control (2)	2.97	0.84	0.02	2.11	7.26	14,069	15,170
LOVERIDGE 390°C (3)	0.54				0.64	13,846	13,936
LOVERIDGE 370°C (3)	1.16				1.67	14,301	14,544

(1) Analysis provided by CONSOL

(2) Analysis provided by Warner

(3) Coal reacted at 2.5 parts NaOH to 1 part coal; 90 minutes

TABLE 5-3. TEST MATRIX AND TEST RESULTS OF GRAVIMELT LABORATORY EVALUATION OF BV2 COAL
BV2 COAL AT 390°C FOR 90 MINUTES

SAMPLE NO.	SAMPLE ID	CAUSTIC TYPE*	COAL PARTS	CAUSTIC PARTS	SULFUR %	ASH %	VOL %	FIXED CARBON, %
BV-2-390-90	K	MIX-G	1	1	0.42	0.91	25.24	73.85
BV-2-390-90	M	MIX-G	1	1	0.54	2.56	22.90	74.54
BV-2-390-90	L	MIX-G	1	0.75	0.82	3.11	23.55	73.34
BV-2-390-90	R	MIX-G	1	0.75	0.96	2.08		
BV-2-390-90	P	MIX-G	1	0.75	1.03	--		
BV-2-390-90	G	MIX-G	1	0.5	1.2	3.04	27.45	69.51
BV-2-390-90	H	MIX-G	1	0.5	1.37	2.88	26.91	70.21
BV-2-390-90	J	MIX-G	1	0.5	1.61	3.4	26.74	69.86
BV-2-390-90	E	MIX-L	1	1	0.71	1.02	24.03	74.95
BV-2-390-90	A	MIX-L	1	0.5	1.15	5.11		
BV-2-390-90	D	MIX-L	1	0.5	1.41	4.40	23.69	72.17
BV-2-390-90	Q	NaOH-G	1	1	0.81	--		
BV-2-390-90	F	NaOH-G	1	0.5	1.59	2.56	24.28	73.15
BV-2-390-90	C	NaOH-L	1	1.5	0.46	0.81	26.36	72.83
BV-2-390-90(30)	N	NaOH-L	1	1.5	1.07	1.24	31.27	67.39
BV-2-390-90(60)	N	NaOH-L	1	1.5	0.59	0.67	26.63	72.70
BV-2-390-90	N	NaOH-L	1	1.5	0.49	0.56	25.4	74.04
BV-2-390-90	S	NaOH-L	1	1.5	0.69	0.75		
BV-2-390-90	B	NaOH-L	1	1	1.17	1.26	24.06	74.68

* MIX-G - 1:1 mixture of KOH:NaOH, finely ground and intimately mixed with coal before processing.
MIX-L - 1:1 mixture of KOH:NaOH, liquefied in the reactor before coal is added for processing.
NaOH-G - NaOH finely ground and intimately mixed with coal before processing.
NaOH-L - NaOH liquefied in the reactor before coal is added for processing.

caustic/coal contact methods on sulfur removal is shown in Figure 5-1.

- In order to achieve reasonable sulfur reduction, the minimum caustic/coal ratio is in the range 0.75 and 1.0 parts caustic per part coal (Table 5-4).
- Complete reaction with respect to sulfur appears to occur within 60 minutes using 1.5 parts caustic per part coal (Figure 5-2).
- Devolatilized coal may be more resistant to ash removal.
- Finely ground coal (minus 100 mesh) does not appear to be an advantage for sulfur or ash removal (Compare experiments G and H, Table 5-3).

5.1.2 Coal Procurement

Tra-Det was selected to dry, grind, drum and ship CONSOL's BV2 seam coal to TRW. However, Tra-Det's activities were put on hold at the request of the DOE while TRW assessed the amount of coal in its inventory.

The inventory of existing feed coals in drums at CTS indicated the following quantities:

- 12.8 tons of Pittsburgh No. 8 coal (14 mesh x 0),
- 2.6 tons of Pittsburgh No. 8 coal (6 mesh x 0),
- 6.1 tons of Kentucky No. 9 coal (14 mesh x 0), and
- 1.5 tons of Illinois No. 6 and Kentucky No. 11 coals.

Since TRW had more than enough coal in inventory to complete the planned test matrix, it was decided to use coal from inventory for testing. However, problems with filtration during the June 1991 integrated test run indicated that there was evidence that the Pittsburgh coal in inventory at TRW might be weathered. Coal samples were analyzed for comparison to the original analysis provided when the coal was purchased in June 1988. The analysis indicated weathering as noted by the increase in sulfate sulfur and the decrease in heating value (Table 5-5). It is believed that the weathering of the coal was responsible for the high level of coal fines (up to 85% minus 100 mesh) seen in the kiln discharge material and for the high losses of coal fines seen at the vacuum filters (~25% of the feed material) during the June

Figure 5-1. Effect of Method of Caustic Contact with BV2 Coal (at 1:1) on Sulfur Removal

TABLE 5-4. EFFECT OF CAUSTIC TYPE AND CONCENTRATION ON SULFUR REDUCTION
390°C; 90 MINUTES

PARTS BV2 COAL	PARTS CAUSTIC	SULFUR (%)			
		MIX-G*	MIX-L*	NaOH-G*	NaOH-L*
1.0	0.5	1.37	1.30	1.59	--
1.0	0.75	0.96	--	--	--
1.0	1.0	0.42	0.71	0.81	1.17
1.0	1.5	--	--	--	0.46

* See Table 5-3 for explanation of nomenclature.

Figure 5-2. Effect of Gravimelt Processing Time @390°C on Sulfur Removal

TABLE 5-5. COMPARISON OF ANALYSES FOR PITTSBURGH NO. 8 COAL

LOT NO.	10		4		6		7	
	JUNE 88	JUNE 91	JUNE 88	JULY 91	JUNE 88	JULY 91	JUNE 88	JULY 91
DATE*								
SULFUR FORMS, wt% (dry)								
PYRITIC	1.87	0.95	1.79	1.52	1.89	1.74	1.77	0.26
SULFATE	0.03	0.66	0.02	0.60	0.02	0.28	0.04	0.58
ORGANIC	2.36	2.59	2.46	2.30	2.30	2.46	2.54	3.62
TOTAL	4.26	4.20	4.27	4.42	4.21	4.48	4.35	4.46
HHV, Btu/lb (dry)	13,219	12,785	13,114	12,665	13,065	12,870	13,094	12,646
MOISTURE, wt%	2.84	2.75	2.39	2.07	2.74	2.16	2.80	2.08

* June 88 analyses by Tra-Det
June 91 and July 91 analyses by Warner Labs

KILN DISCHARGE PARTICLE SIZE ANALYSIS (JUNE 1991 TEST)

MESH SIZE	WT %
40	0.21
40-60	1.67
60-80	6.26
80-100	7.10
100-200	37.37
200-PAN	48.23

1991 integrated test. Based on this information, it was concluded that it was risky to attempt further integrated tests using the coal feedstocks in inventory since control of fines losses and fines content of the feed slurries to the dewatering equipment was critical to successful operation of the plant.

TRW asked Tra-Det to dispose of a seven-month old weathered pile of BV2 coal they had, to obtain five tons of fresh BV2 coal from CONSOL, and to crush, dry, and ship the coal to TRW. In February 1992, CONSOL delivered five tons of fresh, mine-cleaned coal from their BV2 mine to Tra-Det.

Tra-Det shipped 4.2 tons (29 drums) of crushed, dried, mine-cleaned BV2 coal to TRW's Capistrano Test Site which arrived on April 9, 1992. Tra-Det had divided the coal into four lots. Each processed lot was sampled and analyzed by Tra-Det as to short prox (moisture, Btu, ash, sulfur) and sulfur forms. Each individual drum was identified with the lot number and a drum sequence number. Tra-Det's analysis is included in Appendix A. TRW sampled each lot received and TRW's analysis and those of an outside laboratory (Standard Labs) are also included in Appendix A.

Matrix testing of the fresh coal received from Tra-Det was performed in the laboratory to determine the optimal kiln operating conditions for the Task 6 continuous integrated operations. The test matrix consisted of three temperatures (370°C, 390°C and 410°C) and three residence times (60, 90, and 120 minutes). The 390°C temperature at 120 minutes was chosen as the initial kiln operating condition for the continuous integrated test operations.

*

5.2 PREPARATION OF TASK 3 TEST PLANS (SUBTASK 3.2)

Test plans (or test directives) were written prior to each Task 3 off-line test. The test directives identified the goals and objectives of the upcoming test and defined the test conditions and parameters, the sampling and analysis requirements, the data recording requirements, and the data assessment requirements for the test. The test directives incorporated the experience and findings from the preceding off-line tests.

AIM

Association for Information and Image Management

1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202

Centimeter

Inches

MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.

2 of 2

In preparing the test directives, attention was given to shakedown of new equipment and circuit modifications, to systematic testing of each unit operation to obtain needed engineering data and operational experience, and to identification of problems that would inhibit effective operation of the MCL integrated circuit in Task 6.

The test sequences were organized in a manner that would maximize the collection of needed engineering data while minimizing the use of manpower, expendable chemicals, and the time required to obtain the necessary data. Operation of several units simultaneously such as in the wash train was performed where possible to evaluate the ability to operate in an integrated manner.

Test directives used for off-line testing through May 1991 were included in the off-line testing package submitted to the DOE COR on May 23, 1991.

5.3 OFF-LINE TESTING OF THE MODIFIED PLANT (SUBTASK 3.3)

Several off-line tests were conducted on the kiln, the water wash/vacuum filtration section, and the regeneration/evaporation sections. The kiln off-line test is discussed in Section 4.2.1, Item 1. The vacuum filtration off-line tests are discussed in Section 6 and the evaporator off-line tests are discussed in Section 7.

6. VACUUM FILTER OFF-LINE TESTING

One of the planned plant modifications having the highest priority was to upgrade the vacuum filtration system to allow for operation with caustic concentrations up to 50% in the coal washing system. The inability to operate the filters in a continuous and reliable mode during the Phase I test operations in 1989 resulted in the vacuum filters being bypassed and in the use of excess wash water in order to bring the caustic concentration down to a level (<15% caustic) that would allow for separations in the downstream centrifuges. When doing this, the evaporation system became overloaded with respect to the amount of water that had to be evaporated in order to recover and recycle anhydrous caustic. One of the purposes of the current Phase II program was to modify the vacuum filter system to perform as designed, so that the two vacuum filter separations could be made at higher caustic concentrations using less wash water. The aqueous caustic leaving the wash system and feeding the regeneration system would then range from 40 to 50% caustic as designed. The evaporator then would be able to process the caustic to anhydrous and allow for recycle, completing the integration of all the plant unit operations.

A review meeting with TRW and DOE was held in December 1990 to discuss the design approach and implementation of the modifications required to improve plant performance and reliability that will allow for Task 6 integrated operations during 1991. A list of proposed modifications was prepared. The inability to successfully operate the two rotary vacuum drum filters during the previous Phase I operations in 1989 was considered a key problem to be solved prior to 1991 operation startup. Following the meeting with DOE, TRW personnel held a working meeting to review past performance including leaf filter tests, tests on a rental filter unit, and tests during Phase I integrated plant operations. Building on this background, modifications were made to the vacuum filtration system. Short preliminary off-line filter tests were performed to finalize the filter configuration before continuous integrated operation was attempted. The off-line filter tests are the subject of this section of this topical report.

Several problems were identified with the filter operation during the Phase I tests. Although the filters are the smallest rotary drum units commercially available, they were still oversized for this plant. Many of the problems associated with the filters were a result of the oversized filters. The coal/caustic feed slurry had too much residence time in the filter pan because of low flow rates, resulting in settling of coal in the pan and plugging of the pan and spill-back lines. The filters were also capable of drawing the filtrate away from the feed pan at a rate much higher than the feed rate causing coal to be left in the pan. The slurry tank, T-101, that feeds the first filter, F-201, also caused problems since the flow of coal into the slurry tank from the kiln tended to be intermittent in nature causing surges of flow from the slurry tank to the filter. In addition, the filtrate pump, P-202, on the filter was oversized, causing surges in flow from the filter system through the bag filters to regeneration. In combination, all of the above contributed to intermittent flow of feed to and effluent from the filters that never allowed for a steady state operation during Phase I testing.

The major problems during Phase I filter operations can be summarized as follows:

1. Intermittent flow of kiln solids to the dissolver tank (T-101).
2. Intermittent flow of coal/caustic slurry from the dissolver tank to the filter because of feed pump (P-102) off-on cycling due to intermittent flow of kiln solids and to irregular filtrate feed to the dissolver tank from the next separation stage.
3. Insufficient filter feed liquid velocity resulting in solids drop-out in the filter feed pan.
4. Plugging of filter feed liquid spill-back line resulting from intermittent feed pump operation.
5. Disproportionate removal of filtrate from the filter feed pan.
6. Over filling and erratic removal of liquid from filtrate tank (T-202).
7. Foaming in filtrate tank and dissolver tank.

The above problems are interrelated and interdependent. The substitution of a larger feed pump (P-102), the addition of automatic control valves to operate the level control system for the dissolver and filtrate tanks, the change of a few plumbing lines, the replacement of tank level controls, and the change of the liquid level control logic were made in order to obtain smooth filter operation (level out the flow of slurry to the filters and the flow of filtrate from the filters) and to reduce the number of variables affecting filter performance to the three or four classic variables: drum speed, vacuum level, pool depth, and media size. Drum speed and vacuum level control the cake thickness and dryness, pool depth in the feed pan controls surface area and filtration rate, and filter media controls filtration rate and fines retention. It is preferable to operate the filters by controlling only a few variables to minimize the complexity of operation.

For a more detailed description of kiln discharge, dissolver/quench tank, and vacuum filtration problems see Sections 4-1 through 4-3 of the Topical Report for Test Circuit Operations for Phase I of the Molten Caustic Leaching System Integration Project. A detailed description of the operational configuration and controls changes along with an itemized list of changes made is presented in Sections 3.2 and 4.2.2 of this report. A brief description of the changes made is as follows:

1. Kiln Discharge: To improve intermittent flow of coal/caustic solids from the kiln, a breaker bar was installed over the coal crusher/delumper to prevent large particles from hanging up and blocking the flow of coal. The replumbing and revised flow path for the filter system will also tend to reduce the impact of irregular solids delivery.
2. Feed Pump: Pump P-602 (Moyno 0 to 5 GPM) was swapped for P-102 (current Moyno feed pump, 0 to 1 GPM) in order to increase the filter feed rate and to create turbulence in the filter feed pan to prevent coal settling and plugging in the pan and in the feed and overflow lines. The excess flow will exit the pan at the filter overflow and return to the dissolver tank via the spill-back line.
3. Plugging of spill-back line: Use of the pump described in item 2 above plus plumbing changes (i.e. larger line sizes) shown in Figure 6-1 should prevent plugging in the feed and spill-back lines by increasing filter feed liquid velocity and eliminating feed pump cycling.
4. Disproportionate removal of filtrate from the feed stream: Filtrate was removed from the pan at a rate higher than the steady state feed

to the filter. If allowed, this quickly drains the dissolver tank and shuts down the feed system to the filter since the filter can operate at rates higher than the feed to the dissolver and downstream wash stages. Some of the excess filtrate drawn through the cloth will be returned to the dissolver in order to maintain steady state operation. This was accomplished by replacing the level switches in the filtrate tank with a bubbler level controller to maintain a steady level in that tank. The level controller on the filtrate tank was also tied into the level controller on the dissolver tank such that the level in both tanks will be maintained by allowing some filtrate to go back to the dissolver while some filtrate goes on to regeneration (see Figure 6-1).

5. Foaming in filtrate tank and dissolver tank: Foaming in both tanks caused problems with the level sensors which could lead to plugging in the bubbler sensors or false readings. Since level measurement is now key to the control of the operation, the system was modified to add antifoam using a single small injection pump and a manifold system to all stages of the wash system. Flow will be controlled to each stage by using manually set drip valves.

The revised overall control system is presented in Figure 6-1 for filter F-201. It was tested using manual control in the initial off-line tests and by automatic computer control in the latter off-line tests.

The dissolver tank, T-101, provides the coal-caustic slurry feed to vacuum filter, F-201. Tank T-202 is the caustic filtrate receiver from F-201. In essence, level control control for both T-101 and T-202 are interrelated. Referring to Figure 6-1, filtrate from the second vacuum filter is delivered to dissolver tank T-101. Filtrate from the first vacuum filter is delivered to T-202. If the liquid level in T-101 is too high and the level in T-202 is low enough, valve VC (CV-205) will throttle allowing the level in T-202 to increase. Conversely, if the level in T-202 is too high and the level in T-101 is low enough, valve VC (CV-205) opens to allow flow into T-101. The liquid level in the filter feed pan is controlled by an adjustable weir where the liquid spills back to the feed tank.

If the levels in both T-101 and T-202 are too high, then valve VB (CV-204) increases the flow of filtrate to regeneration. If the levels in both tanks are too low, valve VB (CV-204) closes to allow the filtrate tank to fill up. A similar control configuration was installed around filter F-202.

A series of off-line tests (only the filtration system was in operation) were conducted using rotary drum vacuum filters F-201 and F-202 to confirm whether these modifications had solved the filtration system's operational problems. Coal/caustic solids (kiln discharge solids from the previous Phase I program) were manually fed to the dissolver tank, T-101, through the kiln discharge grinder, GR-101, to simulate kiln operation. "Filtrates/centrates" of compositions expected from the second stage rotary drum vacuum filter, F-202, and from downstream centrifuges were prepared from fresh caustic and metered into the dissolver and other tanks to simulate the operation of the downstream coal washing equipment.

The off-line tests were performed to evaluate how filter performance is effected by: 1) coal filtration requirements (up to plant design rate of 20 lbs/hr coal), 2) filter feed stream solids loadings, and 3) filtrate caustic concentration (30 to 50% caustic is the required design range for the MCL caustic evaporator). A number of filter cloths were evaluated during these tests to determine the cloth mesh size which gives the desired filtration rates without an excessive loss of fines to the filtrate. After successful off-line filter tests using manual control, the filter system was modified to provide automatic computer control of the levels in the dissolver and filtrate tanks and tested in the automatic control mode.

6.1 VACUUM FILTER TEST NO. 1

The inability to successfully operate the rotary drum vacuum filters during the Phase I test program was considered to be mainly due to the low flow rates and non-continuous nature of the feed to the bottom feeding filters. An off-line test of the first MCL rotary drum vacuum filter, F-201, was conducted on February 20, 1991 to ascertain whether the modifications made to the filter system were effective in alleviating the filtration problems experienced in the Phase I test program. Figure 6-1 shows the modified filter system for F-201.

A continuous, high feed rate to the filter feed pan was provided during this test. To achieve this, the progressive cavity pump (P-102) feeding the filter was operated at a constant, high speed near its maximum value. (Pump calibration tests have demonstrated a maximum flow of 1.2 GPM of water from

this pump.) Excess filter feed (above filtration capabilities) that overflowed the filter feed pan (over a weir) was recycled by gravity to the dissolver tank via a spill-back line. Excess filtrate (beyond the quantity expected to be sent to regeneration) that was drawn through the filter and collected in the filtrate tank, T-202, was pumped back to the dissolver tank, T-101. The levels in the dissolver and filtrate tanks were maintained at the desired levels by manual adjustment of a number of valves (VA, VB and VC in Figure 6-1).

6.1.1 Test Conditions

The test was conducted under the following conditions:

- Solids hand fed to the dissolver tank, T-101 (via grinder GR-101) consisted of kiln discharge material collected during Run 4C [2:1 caustic (NaOH):coal (Pittsburgh No. 8, 14 mesh)] in the previous Phase I test program.
- Initial solids feed rate to the filtration system was 40 lbs/hr (13 lbs/hr of coal), increasing to 60 lbs/hr (20 lbs/hr of coal) as the test progressed.
- Liquid feed to the dissolver tank, T-101 (simulating second stage vacuum filter filtrate) consisted of a dilute (9%) caustic (NaOH) solution. The flow of this solution was metered into T-101 to give a 30% caustic solution when combined with the solids feed.
- A 30% caustic solution was initially added to the filter system and circulation established prior to the addition of solid feed to the dissolver tank.
- The filter feed pump, P-102, was run at a constant speed to maintain ~1 GPM flow to the filter feed pan.
- The cloth on the filter drum was the original shop installed ~30 mesh cloth.
- The filter feed was heated to ~140°F (60°C).
- Drum speed was initially set at 3 (on a scale of 1 to 10) and later in the run decreased to 2. The speed range for drum rotation is 0.5 to 5 RPM.
- Levels were to be maintained in dissolver tank T-101 (40% full) and filtrate tank T-202 (20% full) by manual manipulation of valve VB (to remove T-202 filtrate from the system) and/or valve VC (to recycle T-202 filtrate to dissolver tank T-101 via the filter spill-back line). Valve VA (for recycle of T-202 filtrate directly back to dissolver tank T-101) was kept closed for the entire run.

- Caustic solutions prepared:
 - 30% caustic (NaOH) for the initial filling of the F-201 filter system (T-101, T-202, etc.).
 - 9% caustic (NaOH) for metering into T-101 during filter test (to simulate second stage vacuum filter filtrate).

6.1.2 Test Description

The filter test lasted approximately 65 minutes. For the first 45 minutes of the test, solids were added (at frequent intervals - less than one minute between additions) to the dissolver tank at the rate of 40 lbs/hr (13 lbs/hr coal). The filter developed a vacuum of 17 to 18 inches of mercury and held steady at this level for the duration of the test. Levels of ~60% in T-202 and ~70% in T-101 were maintained by manual adjustment of valves VB and VC.

The solids feed rate to the dissolver tank was increased to 60 lbs/hr (20 lbs/hr coal) at 45 minutes into the run. The metering rate of fresh dilute caustic into the dissolver tank was also increased proportionally at this time to maintain a 30% caustic concentration in the tank.

The test was terminated when we unexpectedly ran out of fresh caustic solution. It was discovered that caustic solution had siphoned from the solution mix tank through the metering pump into the dissolver tank (which was located in the pit several feet below the solution mix tank). The average rate of fresh caustic addition to the dissolver tank was ~0.61 GPM (40 gallons in 65 minutes) versus the 0.16 GPM and 0.24 GPM rates required at the 40 lbs/hr and 60 lbs/hr solids feed rates, respectively. Therefore the filtration test was not conducted with a 30% caustic feed to the filter as planned but more likely with 15 to 20% caustic feeds.

6.1.3 Test Results

This first filter test was encouraging but inconclusive. On the positive side: 1) the filter unit ran for over an hour without any indications of the plugging of the filter feed pan and spill-back line experienced in the previous Phase I program, and 2) continuous cake formation on the filter

cloth was achieved and thus constant vacuum was maintained. This was not the case during Phase I testing when there was intermittent feed to the filter. On the negative side, the test was not conducted under the conditions anticipated; in particular, dilute caustic solution was added to the system at a much higher rate than intended. Thus, filtration of coal from a 15 to 20% caustic solution rather than a 30% caustic solution was tested.

A number of samples were taken during this filter test. A select number of these samples were analyzed with the results summarized in Table 6-1. The filter cake moisture:dry solids weight ratio ranged from 2.3 to 2.76. A filtrate sample was analyzed for fines content. This filtrate sample (at 16.7% caustic) contained 0.25% solids.

Filter test No. 1 should be repeated with particular attention to maintaining the desired tank levels (40% full in T-101 and 20% full in T-202) and to metering fresh caustic into the system at the specified rate. A check valve with a 7 psi cracking pressure has been installed in the line connecting the fresh caustic metering pump to the dissolver tank to prevent a repetition of the siphoning action in the first filter test. The repeat filter test run should be sufficiently long in duration for establishment of a steady state condition and for performing a material balance with a reasonable closure.

6.2 VACUUM FILTER TEST NO. 2

An off-line test (Test No. 2) of the first rotary drum vacuum filter, F-201, was conducted on March 4, 1991. This test was a repetition of vacuum filter test No. 1. Test No. 1 had been marred by an inability to control the flow of the fresh, dilute makeup caustic solution to the dissolver tank, T-101, and thus the test condition of operating with a 30% caustic filter feed was not achieved. A filtrate sample taken during test No. 1 analyzed at 16.7% caustic.

6.2.1 Test Conditions

Test No. 2 was conducted under the following conditions:

TABLE 6-1. ANALYTICAL RESULTS
VACUUM FILTER TEST NO. 1

SAMPLE TIME	SAMPLE TYPE	% CAUSTIC	% DRY SOLIDS	FILTER CAKE MOISTURE: DRY SOLIDS
14:15	FILTER CAKE	-	26.6	2.76:1
14:30	FILTER CAKE	-	30.3	2.30:1
15:00	FILTER CAKE	-	30.0	2.33:1
N/A	FILTRATE	16.7	0.25	N/A

- Solids feed to the dissolver tank, T-101 (via grinder GR-101) consisted of kiln discharge material collected during Run 4C [2:1 caustic (NaOH):coal] in the previous Phase I program. This is the same feed material used in filter test No. 1.
- The solids feed rate to the dissolver tank, T-101, was 60 lbs/hr (20 lbs/hr of coal).
- Liquid feed to the dissolver tank, T-101, (simulating second stage vacuum filter filtrate) consisted of a dilute (9%) caustic (NaOH) solution. The flow of this solution was metered into T-101 to give a 30% caustic solution when combined with the solids feed.
- The filter feed pump, P-102, was run at a constant speed to maintain ~1 GPM flow to the filter feed pan.
- The cloth on the filter drum was the original shop installed ~30 mesh cloth.
- The filter feed was heated to ~140°F (60°C)
- Drum speed was initially set at 2, then reduced to 1, then increased to 8 late in the run.
- Levels were to be maintained in dissolver tank, T-101 (35% full per LI-101) and filtrate tank, T-202 (35% full per bubbler on tank) by manual manipulation of valve VB and/or valve VC.
- Caustic solutions prepared:
 - 30% caustic (NaOH) for the initial filling of the F-201 filter system (T-101, T-202, etc.).
 - 9% caustic (NaOH) for metering into T-101 during filter test (to simulate second stage vacuum filter filtrate).

6.2.2 Test Description

Quite early in the run, it was found that it was necessary to eliminate filtrate recycle (close valve VC) to the dissolver tank to keep the level in the dissolver from rising. As the run progressed, the rotary filter drum speed was increased from a setting of 1 (on a scale of 1 to 10) on the Reeves drive to a setting of 8 late in the run. Increasing the drum speed was necessary to keep the level in the dissolver tank from rising.

Vacuum was developed in the filtrate tank, T-202, once a cake formed on the drum's filter cloth. The vacuum level held steady between 15 to 17 inches Hg vacuum (or 15 to 13 inches Hg absolute pressure). Accumulated

filtrate was periodically removed from the filtrate tank, T-202, and weighed. Filter cake was collected in plastic bags.

The test was terminated when the suction lines for the dissolver tank circulating pump and the filter feed pump became plugged with solids.

6.2.3 Test Results

Material Balance

An overall material balance for the filter during the last 75 minutes of the test was performed. A material balance closure (out/in x 100%) of >98% was calculated. Furthermore, a coal material balance for this same period of time was performed based on the following assumptions (based on filter test No. 1 analytical results):

- The moisture:dry coal ratio in the filter cake is 2.3:1.
- The coal content of the filtrate is 0.25 weight percent.

The coal material balance showed that for the period of the material balance, only ~40% of the coal added to the dissolver tank, T-101, had been removed from the filter system with the filter cake. By difference, the ~60% of coal added, but not removed as filter cake, reports as increased coal inventory in the filter system. Therefore, it was calculated that the slurry inventory accumulated 12 weight percent coal during the period of the material balance. The total weight percent coal in the slurry was 16% at the end of the test.

In fact, the "effective" (for transport purposes) weight percent coal (solids) in the slurry was probably much higher than 16 weight percent. Kiln-treated coal has been shown to have a very large internal pore volume and is capable of absorbing a large amount of liquid into its particle structure, such as with the filter cake produced during filter test No. 1. This cake had the appearance of being dry and yet had a moisture:dry coal ratio of 2.3 to 2.76:1 (Table 6-1). If it is assumed that 1 part of moisture per part of dry coal is absorbed out of the liquid medium of the slurry into the internal pore volume of the coal, the "effective" weight percent coal in

the slurry increases from 16% to 32%. This is a heavily loaded slurry and may indeed have been the cause of the plugging in the lines at the end of the filter test.

Conclusions

The filter, dressed with the original shop installed ~30 mesh cloth, appeared to be capable of removing only the required amount of filtrate from the filter feed. For most of the test run, no excess filtrate was removed and filtrate recycle valve VC was closed.

The filter (with an ~30 mesh) cloth does not appear to be capable of removing 20 lbs/hr of coal from the filter feed. (Approximately 10 lbs/hr of coal was being removed as filter cake at the end of the test.) This bottleneck may have been one of the causes that led to an excess buildup of coal in the slurry and the resulting plugging of the lines.

Filter test No. 2 should be repeated but with a more open cloth (a new 30 mesh square weave) on the filter drum. Coal fines losses to the filtrate with the current ~30 mesh cloth on the drum have been estimated at approximately 5%. It may be necessary to trade off the higher (but still acceptable) fines losses with the more open cloth for hopefully an increased solids filtration rate.

Also, the possibility of developing more vacuum should be investigated. At 140°F, with a 30% caustic solution, maximum theoretical vacuum is ~27 inches Hg vs. the ~17 inches Hg achieved during this test. Increasing the flow of cooling water to the vacuum pump should improve the filter vacuum.

The operation of the blowback system should also be investigated. It is suspected that not all the filter cake was being blown off the drum.

6.3 VACUUM FILTER TEST NO. 3

An off-line test (Test No. 3) of the first MCL rotary drum vacuum filter, F-201, was conducted on March 28, 1991. The filter as operated during filter test No. 2 was not capable of removing more than ~10 lbs/hr of coal from the filter feed slurry. The purpose of filter test No. 3 was to attempt to

increase the filtration rate and to determine if the factors limiting the filtration capability of filter F-201 were due to: 1) mechanical deficiencies in F-201 (relating to vacuum, blowback, etc.), or 2) the propensity of the "live" solutions formed in the dissolver to precipitate mineral matter (which has poor filtration characteristics). To separate out these factors, a series of consecutive subtests were performed. The sequence of subtests for Test No. 3 is given in Table 6-2.

The dissolver feeds presented in Table 6-2 for the various subtests were calculated to simulate use of a 3:1 caustic:coal kiln product (the likely candidate for future integrated tests) and also to give a 30% caustic filter feed.

Subtest 3A For subtest 3A untreated Pittsburgh No. 8 (14 mesh) coal was simply mixed with 30% caustic solution in the dissolver. The test started at 10 lbs/hr coal feed (subtest 3A1) and was increased to 20 lbs/hr coal feed (subtest 3A3) when the filter demonstrated the capacity for processing 10 lbs/hr coal feed (removing about as much coal in the filter cake as was being fed to the dissolver). Subtests 3A1 and 3A3 were designed to highlight the mechanical limitations of the filter when the feed system was not required to dissolve solid caustic and did have to contend with "live" solutions.

Subtest 3C Subtest 3C was a continuation of subtest 3A3 but with the unprocessed coal replaced with 1:1 caustic:coal kiln solids (20 lbs/hr kiln solids, 10 lbs/hr coal) generated from Pittsburgh No. 8 (14 mesh) coal during Run 6C1 of the Phase I program. A 23.6% caustic solution replaced the 30% caustic solution feed to the dissolver. This subtest tested the effect of processing "live" solutions on the filtration system.

6.3.1 Preparations for Test No. 3

As a result of off-line test No. 2 of vacuum filter F-201, the feed tubing was increased from 1/2 inch to 3/4 inch, and the spill-back line was increased from 3/4 inch to 1-1/4 inches. Feed pump, P-102, was rebuilt to provide a maximum 5 GPM discharge. The existing filter cloth was replaced with a new 30 mesh cloth with the hope of reaching the 20 lb/hr rate.

TABLE 6-2. ROTARY DRUM VACUUM FILTER TEST NO. 3
SUBTEST DESCRIPTION

DISSOLVER, T-101, FEEDS

SUBTEST NO.	SOLIDS FEED MATERIAL	SOLIDS FEED RATE	LIQUID FEED RATE
3A1	Unprocessed Pittsburgh #8 coal, 14 mesh	10 lbs/hr (76 gms/min)	0.18 GPM 30% NaOH solution
3A3	Unprocessed Pittsburgh #8 coal, 14 mesh	20 lbs/hr (152 gms/min)	0.36 GPM 30% NaOH solution
3C	1:1 caustic:coal kiln product	20 lbs/hr (152 gms/min)	0.175 GPM 23.6% NaOH solution

6.3.2 Test Conditions

Test No. 3 was conducted under the following conditions:

Subtest 3A1:

1. Solids feed to the dissolver tank, T-101 (via grinder GR-101) consisted of untreated Pittsburgh No. 8 (14 mesh) coal. The coal feed rate was 10 lbs/hr.
2. Liquid feed rate to the dissolver tank, T-101 (simulating second stage vacuum filter filtrate) consisted of 0.18 GPM of 30% caustic (NaOH) solution.
3. The filter feed pump, P-102, was run at a constant speed to maintain ~3 GPM flow to the filter feed pan.
4. The cloth on the filter drum has a mesh opening of 590 microns (30 mesh).
5. The filter feed was heated to ~120°F (50°C).
6. Levels were to be maintained in dissolver tank, T-101 (35% full per LI-101) and filtrate tank, T-202 (35% full per bubbler in tank) by manual manipulation of valve VB and/or valve VC.

Subtest 3A3:

1. Identical to Subtest 3A1 except that the solid and liquid feed rates to the dissolver tank, T-101, were doubled to 20 lbs/hr and 0.36 GPM respectively.

Subtest 3C:

1. Solids feed to the dissolver tank, T-101, consisted of 20 lbs/hr of 1:1 caustic (NaOH):coal kiln product (from Run 6C1 of the previous Phase I program). This corresponds to a coal feed rate of 10 lbs/hr.
2. Liquid feed rate to the dissolver tank consisted of 0.175 GPM of 23.6% caustic solution. This solution when mixed with the solids feed to the dissolver gave a 30% NaOH feed to the filter.
3. Other conditions (items 3 through 6 discussed above) were identical to those established for the Subtest 3A runs.

6.3.3 Test Description

Solid (untreated coal at 10 lbs/hr) and liquid feeds were started to the dissolver tank, T-101 (Subtest 3A1). The solid (untreated coal) feed and liquid feed rates to the dissolver tank later were doubled (Subtest 3A3). By this time filter cake was being produced. Subtest 3A3 was terminated when sufficient data had been collected on the filtration of untreated coal.

A 1:1 caustic:coal kiln discharge solid feed at 20 lbs/hr (10 lbs/hr coal) and 0.175 GPM of 23.6% caustic solution (Subtest 3C) was then started to the dissolver tank. The filter cake produced during Subtest 3C appeared to be quite dry. Toward the end of Subtest 3C, the filter drum speed had been increased from a setting of 3 to 6 to promote more rapid solids removal from the filter feed. Vacuum levels during Subtest 3C were quite constant at ~20 inches of Hg. It appeared that steady-state was reached well before the run was terminated.

6.3.4 Test Results

Vacuum filter F-201 was operated for a sustained period of time at a 10 lb/hr coal throughput. A high fines loss, however, was taken through the new 30 mesh filter cloth.

A number of samples were taken during the filter tests. A select number of these samples were analyzed with the results summarized in Table 6-3. The filter cake moisture:dry solids ratio ranged from 2.0 to 2.3 during Subtest 3C when feeding kiln-processed solids. This is the same level of cake dryness observed in filter test No. 1 (see Table 6-1). The filter cake moisture:dry solids ratio when processing untreated coal during Subtest 3A3 was approximately 0.5:1. This very low cake moisture content relative to that observed when operating with kiln-processed solids is related to the internal surface area of the solids. The untreated coal has a relatively low internal surface area. The moisture on the filter cake in this instance is mainly surface moisture. On the other hand, processing the coal through the kiln with caustic at high temperature creates a large amount of internal surface in the coal product. The high moisture:dry solids ratio in the kiln-processed solids filter cake reflects (in addition to the expected external surface moisture) the large amount of moisture that is absorbed into the internal surface of the coal. This moisture is not easily displaced during filtration.

The filtrate analysis showed that coal fines built from an initial value of 0.7 wt percent early in Subtest 3C to 2.9 wt percent by the end of the run. This increasing fines content in the filtrate was probably the reason

TABLE 6-3. ANALYTICAL RESULTS
VACUUM FILTER TEST NO. 3

SAMPLE NO.	SAMPLE TIME	SUBTEST NO.	SAMPLE TYPE	% CAUSTIC	% DRY SOLIDS	FILTER CAKE MOISTURE: DRY SOLIDS
4	12:45	3A3	FILTRATE	30.1	1.22	N/A
10	14:55	3C	FILTRATE	26.7	0.70	N/A
18	16:30	3C	FILTRATE	34.1	2.90	N/A
6	13:10	3A3	FILTER CAKE	-	65.5	0.53:1
16	16:15	3C	FILTER CAKE	-	33.0	2.03:1
17	16:30	3C	FILTER CAKE	-	32.9	2.04:1
20	16:00	3C	FILTER CAKE	-	30.6	2.27:1
12	15:10	3C	FILTER FEED	-	4.3	N/A
19	16:30	3C	FILTER FEED	-	3.0	N/A
			KILN SOLIDS FEED TO DISSOLVER TANK DURING RUN 3C	-	36.5	N/A

there was difficulty discharging filtrate from the system at the end of the run.

Samples were taken of the filter feed during Subtest 3C. The dry solids content of the feed was 3 to 4 wt percent. If it is assumed that the dry solids absorb 2 parts of moisture unto their internal surface, this gives a filter feed slurry "effective" solids content of ~10 wt percent. This is an easily pumpable slurry. No difficulty was experienced during Subtest 3C in either pumping slurry to the filter (at 3 GPM) or returning filter feed pan overflow to the dissolver tank via the spill-back line.

The kiln solids feed to the dissolver tank was analyzed and a coal content of 36.5% was determined (Table 6-3).

Material Balance

An overall material balance for the filter during Subtest 3C during a ~2.5 hour period was performed. An overall material balance closure within 1% was obtained. A coal material balance for this same period of time was also performed based on the following assumptions (based on the analytical results given in Table 6-3):

- The "average" moisture:dry coal ratio in the filter cake was 2.1:1.
- The average coal fines content of the filtrate was 1.0%.
- The coal content of the kiln solids feed to the dissolver tank was 36.5%.

A coal material balance closure within 1% was obtained. Based on data collected in the last hour of operation in Subtest 3C, it was determined that the system had reached steady-state and that 75 to 80% of the coal being fed to the system was being removed in the filter cake, with the balance of the coal feed exiting the system as fines in the filtrate.

Conclusions

- The filter passed too high a percentage (20 to 25%) of coal feed as fines when dressed with a 30 mesh cloth.

- The filter appeared to be capable of processing more than 20 lbs/hr of 1:1 caustic:coal (10 lbs/hr coal) kiln solids. At the end of Subtest 3C, a steady state condition had been established with the filter drum speed setting at 6 (out of a maximum of 10) on the Reeves drive. It was observed that increasing the drum speed will generally increase the filtration rate. Also, at the end of the run, the "effective" solids content of the filter feed slurry had only increased to ~10%.
- Subtest 3C should be repeated but with a more closed cloth (40 mesh) on the filter drum.
- Whether the filter can perform satisfactorily at MCL coal feed rates of greater than 10 lbs/hr (the filtration rate demonstrated in Subtest 3C) should be determined in a future off-line test.

6.4 VACUUM FILTER TEST NO. 4

An off-line test (Test No. 4) of the first MCL rotary drum vacuum filter, F-201, was conducted on April 9, 1991. Test No. 4 was a repeat of test No. 3C with the following exceptions:

- 1) The 30 mesh cloth on the filter drum was replaced with a 40 mesh cloth.
- 2) The solids feed to the dissolver tank was increased from an initial rate of 20 lbs/hr (10 lbs/hr coal) to 40 lbs/hr (20 lbs/hr coal) by the end of test No. 4.

6.4.1 Test Conditions

Test No. 4 was conducted under the following conditions:

Subtest 4A1

- Solids feed to the dissolver tank, T-101 (via grinder GR-101) consisted of kiln solids from Run 6C1 from the previous Phase I program [1:1 caustic (NaOH):coal (Pittsburgh No. 8, 14 mesh)]. The solids feed rate was 20 lbs/hr (10 lbs/hr coal). These are the same solids and feed rate as test No. 3C.
- Liquid feed rate to the dissolver tank, T-101, consisted of 0.174 GPM of 23.6% NaOH solution. (This solution when mixed with the solids feed to the dissolver gave a 30% NaOH feed to the filter.)
- The filter feed pump, P-102, was run at a constant speed to maintain ~3 GPM flow to the filter feed pan.
- The cloth on the filter drum had a mesh opening of 420 microns (40 mesh). (The 30 mesh filter cloth used in test No. 3 had resulted in excessive fines loss to the filtrate.)

- The filter feed was heated to -120°F (50°C)
- Levels were to be maintained in dissolver tank, T-101 (35% full per LI-101) and filtrate tank, T-202 (35% full per bubbler in tank) by manual manipulation of valve VB and/or valve VC.

Subtest 4A2

- Same conditions as Subtest 4A1 except that the solids feed rate to the dissolver tank was increased to 30 lbs/hr (15 lbs/hr coal) and the liquid feed to the dissolver was increased to 0.26 GPM.

Subtest 4A3

- Same conditions as Subtest 4A1 except that the solids feed rate to the dissolver tank was increased to 40 lbs/hr (20 lbs/hr coal) and the liquid feed to the dissolver tank was increased to 0.348 GPM.

Caustic solutions prepared

- 30% caustic (NaOH) for the initial filling of the F-201 filter system (T-101, T-202, etc.).
- 23.6% caustic (NaOH) for metering into T-101 during filter test.

6.4.2 Test Description

Twenty lbs/hr of kiln solids (10 lbs/hr coal) and 0.174 GPM of liquid feed were started to the dissolver tank, T-101 (Subtest 4A1). Feeding at these rates continued for approximately three (3) hours. The filter drum speed was increased in increments over this time span from an initial seating of 1 on the Reeves drive to a final setting of 6. The increase in drum speed was required to maintain level control in T-101 and T-202. Having concluded (by rough calculation) that steady-state had been achieved, the kiln solids feed to T-101 was increased to 30 lbs/hr (15 lbs/hr coal) and the liquid feed to T-101 was increased to 0.26 GPM (Subtest 4A2).

Subtest 4A2 continued for approximately seventy five (75) minutes. The filter drum speed was increased from a setting of 6 on the Reeves drive at the beginning of Subtest 4A2 to a final setting of 8. Having concluded (by rough calculation) that steady-state had been achieved, the kiln solids feed to T-101 was increased to 40 lbs/hr (20 lbs/hr coal) and the liquid feed to T-101 was increased to 0.348 GPM (Subtest 4A3).

Subtest 4A3 continued for approximately two (2) hours. The filter feed drum speed was increased from a setting of 8 on the Reeves drive at the beginning of Subtest 4A3 to a final setting of 9-1/2 (maximum setting). Having concluded (by rough calculation) that steady-state had been achieved and also having run out of caustic solution to feed to the dissolver tank, the test was terminated.

The filter cake that was produced for all the subtests appeared to be quite dry. The vacuum level developed on the filtrate side of the drum was quite steady ranging from -17 inches of mercury absolute during subtest 4A1 to -20 inches of mercury absolute by the end of Subtest 4A3.

6.4.3 Test Results

A number of samples were taken during this filter test. A select number of these samples were analyzed with the results summarized in Table 6-4. The filter cake moisture:dry solids ratio ranged from 2.0 to 2.37:1 during this filter test. This is the same level of cake dryness observed in earlier tests.

The filtrate analysis showed a constant coal fines content of 0.5 to 0.7% during this test. Thus, the 40 mesh cloth reduced fines losses to the filtrate significantly from that allowed by the 30 mesh filter cloth used in filter test No. 3 (the fines content of the filtrate in filter test No. 3 increased to ~3% by the end of that test).

It was discovered during this test that the fresh caustic feed to the dissolver tank was actually 29.5% caustic versus the 23.6% caustic specified for the test. This was a result of the caustic having been made up using 50% caustic solution instead of 40% caustic solution. The use of the more concentrated caustic feed is reflected in the ~34% (vs. expected 30%) caustic levels of the filtrate samples (Table 6-4). This fortuitous error moved operations closer to the design filter feed concentration of 50% caustic.

Samples were taken of the filter feed during Subtest 4A3. The dry solids content of the feed was ~10% at about the time the rotary drum speed was increased from 8 to 9-1/2 on the Reeves drive. The solids content of the

TABLE 6-4. ANALYTICAL RESULTS
VACUUM FILTER TEST NO. 4

SAMPLE TIME	SUBTEST NO.	SAMPLE TYPE	% CAUSTIC	% DRY SOLIDS	FILTER CAKE MOISTURE: DRY SOLIDS
13:15	4A1	FILTRATE	33.4	0.5	N/A
14:00	4A2	FILTRATE	33.7	0.7	N/A
15:00	4A3	FILTRATE	34.4	0.6	N/A
16:10	4A3	FILTRATE	32.3	0.7	N/A
12:30	4A1	FILTER CAKE	-	30.9	2.24:1
13:15	4A1	FILTER CAKE	-	33.3	2.00:1
14:00	4A2	FILTER CAKE	-	30.7	2.26:1
14:45	4A2	FILTER CAKE	-	29.7	2.37:1
16:00	4A3	FILTER CAKE	-	30.4	2.29:1
16:30	4A3	FILTER CAKE	-	30.8	2.25:1
15:40	4A3	FILTER FEED	-	9.8	N/A
16:15	4A3	FILTER FEED	-	7.9	N/A

filter feed dropped to ~8% about an hour after the drum speed was increased. If it is assumed that the dry solids absorb twice their weight of moisture into their internal surfaces, 8 to 10% dry coal in the filter feed gives a filter feed slurry with an "effective" solids content of 24 to 30%. This is a thick but still pumpable slurry. There was no difficulty during filter test No. 4 with either pumping slurry to the filter (at 3 GPM) or returning filter feed pan overflow to the dissolver tank via the spill-back line.

Material Balance

An overall material balance was performed for the filter for subtest 4A3 for about a two hour period at the end of the test. A material balance closure within 4% was obtained. A coal material balance for this same period of time was also performed based on the following assumptions (based on the the analytical results given in Table 6-4):

- The "average" moisture:dry coal ratio in the filter cake was 2.3:1.
- The average coal fines content of the filtrate was 0.7%.
- The coal content of the kiln solids feed to the dissolver tank was 36.5% (based on analysis performed on kiln solids after filter test No. 3, see Table 6-3).

A coal material balance closure to within 4% was obtained. Coal fines losses to the filtrate were ~10% of the coal fed to the dissolver tank.

Conclusions

- The filter passed an acceptable percentage (~10%) of coal feed as fines to the filtrate when dressed with a 40 mesh cloth. (Coal fines up to 10% of the coal feed can be reslurried in tank T-212 for reintroduction to the wash train with the feed to the first centrifuge C-201, see Figure 2-9.)
- The filter appeared to be capable of processing 40 lbs/hr of 1:1 caustic:coal kiln solids (~20 lbs/hr of coal feed to kiln). However, this may be close to the maximum filtration rate for the unit. To achieve this filtration rate, the drum speed had to be increased to its maximum value. Also the filter feed slurry had an "effective" solids loading of 24 to 30% at this filtration rate. This is a rather thick slurry and it probably could not increase much more in solids loading without causing some pumping problems.

- Filtration unit valves VB (CV-204) and VC (CV-205) should be automated and Subtest No. 4A3 should be repeated to check out operation of the filter in the automatic control mode.

6.5 VACUUM FILTER FEED/FILTRATE LEVEL BALANCE LOGIC

Following filter test No. 4, the two hand operated valves (VB and VC) were replaced with automatic level control valves CV-204 and CV-205, respectively. Figure 6-2 is a schematic of the automated filtration system. CV-204 controls removal of filtrate from the system and CV-205 controls recycle of filtrate to the dissolver tank. The existing MCL Yokogawa data acquisition and control computer system was programmed to perform control calculations on input signals received from the filter system tank level transmitters. The computer system generates the appropriate output signals for positioning of the tank level control valves. A representative of Yokogawa was at the plant on May 1 and 2, 1991 to assist in the programming of the computer to perform the control functions and to provide additional training to site (and Space Park) personnel. Rotary drum vacuum filter, F-202, was also automated at this time.

In the previous Phase I testing it was determined that a combination of several uncontrolled variables resulted in intermittent flows of feed/effluent to/from the vacuum filters making it impossible to achieve a steady-state operation. Phase I testing also indicated that the vacuum filters were oversized and, thus, provided filtration rates much greater than the feed rate. This resulted in premature draining of feed tank T-101 and subsequent feed system shutdown.

Off-line filter tests No. 1 through 4 have demonstrated that steady-state operation can be achieved by controlling the disproportionate removal of filtrate from the filter system. During these off-line tests some excess filtrate from filtrate tank T-202 was recycled to feed tank T-101 via the 1 1/4 inch spill-back line (Figure 6-2). This was accomplished by manually adjusting two valves to maintain equal levels of liquid in T-101 and T-202, such that both tanks had steady effluents.

The elements of the new automated control loops are as follows:

Figure 6-2. Vacuum Filtration System Piping and Control Schematic

- 1) CV-205, which controls the amount of filtrate recycled back to T-101,
- 2) CV-204, which controls the amount of filtrate sent to caustic regeneration,
- 3) LIC-202, a bubbler-type level indicator and controller for T-202,
- 4) LI-101, a bubbler-type level indicator for T-101.

All controller functions were programmed to be performed by the existing Yokogawa computer.

There are two PID control loops associated with each vacuum filter. For filter F-201, the first loop maintains equal levels in T-101 and T-202 by adjusting the position of control valve CV-205. The input (control variable) to this loop is DLC-201, which is the calculated difference in the levels (indicated by the bubblers) of T-202 and T-101:

$$\text{DLC-201 Input} = (\text{LIC-202}) - (\text{LI-101})$$

The setpoint for this loop is 0 (zero), i.e., the level in both tanks should be equal.

The position of CV-205 is determined by applying the PID control equation to the deviation of the tank level difference from the loop setpoint (zero). When this deviation (DLC-201 minus setpoint) is positive, the level in T-202 is greater than the level in T-101 and CV-205 is opened to allow recycle to T-101. The amount the valve opens is proportional to how different the two tank levels are: the larger the difference, the more open is the valve, and vice-versa. On the other hand, when this deviation (DLC-201 minus setpoint) is negative, the level in T-101 is greater than the level in T-202 and CV-205 is closed. This stops recycle to T-101 and allows T-202 to fill up.

The second control loop for filter F-201 maintains a fixed liquid level in the filtrate tank, T-202, by adjusting the position of control valve CV-204. The input to this control loop is LIC-202, the bubbler which indicates the level in tank T-202. The setpoint for this tank is the desired liquid level in the tank as a percent of total calibrated volume, e.g., 35%.

The position of CV-204 is determined by applying the PID control equation to the deviation of the level in T-202 (LIC-202) from the loop setpoint (i.e. 35%). When this deviation is positive, the level in T-202 is high and CV-204 is opened to discharge filtrate to the caustic regeneration system. The amount the valve opens is proportional to how much the tank level is above the setpoint: the larger the deviation, the more open is the valve, and vice-versa. When the deviation from the setpoint is negative, the level in T-202 is less than the setpoint, and CV-204 is closed to allow the filtrate tank to fill up.

In addition to the above control actions, the Yokogawa computer's sequence table has been programmed to provide an annunciated, on-screen message to the operator when the levels in T-101 and T-202 both exceed 80% and when both levels fall below 10%, at which point the operator can put the valves into manual override and take the appropriate action.

The foregoing logic also applies to the second filter, F-202, with the following substitutions (Figure 6-2):

T-101 ---> T-203
T-202 ---> T-204
CV-205 ---> CV-207
CV-204 ---> CV-206

6.6 VACUUM FILTER TEST NO. 5

An off-line test (Test No. 5) of the first MCL rotary drum vacuum filter, F-201, was conducted on May 17, 1991. Test No. 5 was conducted at the same conditions as test No. 4 but with the levels in the filter feed tank, T-101 (dissolver tank) and the filtrate tank, T-202, controlled automatically by the Yokogawa data acquisition and control system instead of manually as in test No. 4.

It was decided for test No. 5 to operate filter F-201 as a single unit but with automated control of tank levels. It was considered to be too risky to progress from the tests conducted to date (single filter in manual mode of tank level control) to a test with the two filters in series and also with both filters in an automatic mode of tank level control. It would be much

simpler diagnosing any problems which may arise that are associated with the switch to automatic operation (control valve plugging, etc.) if the operators were dealing with a single filter unit. Therefore, test No. 5 was a repeat the test conditions of 4A3, the last successful test with a feed rate of 40 lbs/hr of kiln product (~20 lbs/hr of coal).

6.6.1 Test Conditions

Test No. 5 was conducted under the following conditions:

- Solids feed to the dissolver tank, T-101 (via grinder GR-101) consisted of kiln solids from Run 6C1 from the previous Phase I program [1:1 caustic (NaOH):coal (Pittsburgh No. 8, 14 mesh)]. The solids feed rate was 40 lbs/hr (20 lbs/hr of coal). These are the same solids and flow rate as test No. 4A3.
- Liquid feed rate to the dissolver tank, T-101 (simulating second stage vacuum filter filtrate) consisted of 0.348 GPM of 29.5% NaOH solution. (This solution when mixed with the solids feed to the dissolver gave an ~35% NaOH feed to the filter).
- Filter feed rate ~3 GPM flow to the filter feed pan.
- Retain 40 mesh filter cloth (used in test No. 4).
- Tank levels:
 - T-101: Set point level controller = 35% full
 - T-202: Set point level controller = 35% full
- Dissolver tank, T-101, temperature ~125°F.
- Valve VA closed during run.
- Drum speed was initially set at 8.
- Caustic solutions prepared:
 - 35% caustic (NaOH) for the initial filling of the F-201 filter system (T-101, T-202, etc.).
 - 29.5% caustic (NaOH) for metering into T-101 during filter test (to simulate second stage vacuum filter filtrate).

6.6.2 Test Results

The filter system worked well in the automatic control mode at a feed rate of 40 lbs/hr solids (~20 lbs/hr coal). Some valve PID tuning was performed during the test to improved the ability of the computer system to

control the tank levels at the desired set points and to limit the valve movements.

Material Balance

A good coal material balance was obtained based on values achieved in test No. 4 (Table 6-4) for filter cake moisture (2.25 pounds moisture per pound of dry cake), and fines losses to the filtrate (0.7% coal fines in the filtrate). Tests No. 4 and 5 were conducted under identical operating conditions.

Conclusions

The rotary drum vacuum filter, F-201, operated well with the automatic controls at a solids feed rate of 40 lbs/hr (~20 lbs/hr coal). The desired levels in the dissolver and filtrate tanks can be automatically maintained by computer control of valves CV-204 (for removal of filtrate from the system) and CV-205 (for recycle of filtrate to the dissolver tank).

Another filter test should be performed with both vacuum filters in series and both filters operating in the automatic control mode.

6.7 VACUUM FILTER TEST NO. 6

An off-line test (Test No. 6) of the MCL rotary drum vacuum filtration system was conducted on May 21, 1991. The test marked the first time both filters, F-201 and F-202, were operated in series. During this test, levels in the feed and filtrate tanks for both filters were automatically controlled by the Yokogawa computer control system. Test No. 5 had demonstrated that the first rotary drum vacuum filter, F-201, can be successfully operated with automatic controls.

In filter test No. 6, TRW was able to operate in the automatic control mode with the two rotary drum vacuum filters in series and at the initial conditions expected (2:1 caustic:coal feed to the kiln, 45 lbs/hr solids [15 lbs/hr coal] to kiln, 35% caustic filtrate to regeneration) for the week of Task 6 integrated test operations scheduled for June 1991. Figure 6-2

shows the equipment that was utilized during filter test No. 6 and should be referred to in the following discussions.

Kiln discharge solids were fed manually to the dissolver tank, T-101, during test No. 6. A dilute caustic solution, prepared before the test in a mix tank, was metered into filter cake reslurry tank, T-203 (F-202 feed tank) to simulate the centrate flow expected from centrifuge, C-201 (not operated during this test). Filter cake discharged from F-202 was collected in plastic bags for material balance purposes.

Since the filtration system operated well at 15 lbs/hr coal feed (45 lbs/hr kiln solids) and a steady state condition had been established, the kiln solids feed rate to the dissolver tank, T-101, was increased to 60 lbs/hr (20 lbs/hr coal) for the latter part of test No. 6.

6.7.1 Test Conditions

Test No. 6 was conducted to simulate the initial operating conditions expected for the week of Task 6 continuous integrated test operations scheduled for June 1991. The test conditions were as follows:

- Solids feed to the dissolver tank, T-101 (via grinder GR-101) consisted initially of kiln solids from Run 4C from the previous Phase I program [2:1 caustic (NaOH):coal (Pittsburgh No. 8, 14 mesh)] and later in the test of kiln solids from Run 3B [2:1 caustic (50:50 NaOH:KOH):coal (Pittsburgh No. 8, 14 mesh)].
- The initial kiln solids feed rate to the filtration system was 45 lbs/hr (15 lbs/hr coal). The rate was later increased to 60 lbs/hr (20 lbs/hr coal).
- The caustic feed rate to reslurry tank, T-203, (simulating centrate from centrifuge C-201) was initially 0.17 GPM of 5% NaOH solution. This rate was later increased to 0.23 GPM when the kiln solids feed rate was increased to 60 lbs/hr.
- Both F-201 and F-202 were dressed with a 40 mesh filter cloth.
- The cake on the drum of filter, F-202, was not washed.
- The feed rates to F-201 and F-202 were set at ~3 GPM.
- F-201 feed caustic concentration = 35%
F-202 feed caustic concentration = 13%.

- Tank levels:
 - T-101: Set point level controller = 45% full
 - T-202: Set point level controller = 45% full
 - T-203: Set point level controller = 45% full
 - T-204: Set point level controller = 45% full
- Dissolver tank temperature ~125°F
- Reslurry tank, T-203, temperature ~120°F
- Drum speeds were initially set at 8 on the Reeves drives for both F-201 and F-202.
- Caustic solutions:
 - 35% caustic (NaOH) for the initial filling of the F-201 filter system (T-101, T-202, etc.).
 - 13% caustic (NaOH) for the initial filling of the F-202 filter system (T-203, T-204, etc.).
 - 5% caustic (NaOH) for metering into T-203 during filter test (to simulate centrate from centrifuge, C-201).

6.7.2 Test Results

The initial feed rate of kiln solids to the dissolver tank, T-101, was 45 lbs/hr (15 lbs/hr coal). Feeding at this rate continued for four hours. At that time it was determined by material balance that an approximate steady-state had been reached (coal into filter system at dissolver tank T-101 equaled coal out of filter system in filter cake from F-202 plus fines in filtrate from F-201). Therefore, the kiln solids feed rate to the dissolver tank was increased to 60 lbs/hr (20 lbs/hr coal). The filter system had operated very well at 15 lbs/hr coal feed, but increasing difficulties were experienced in removing solids from the system at the higher solids feed rate.

It should be noted that the kiln material that was fed to the filtration system, although all 2:1 caustic:coal in composition, came from two kiln runs conducted at two significantly different temperatures. The kiln solids feed to the filter system for the first two hours (from Run 4C) had been treated in the kiln @ 410-421°C (wall temperature). At that time TRW ran out of this material and started feeding kiln solids (from Run 3B) which had been treated @ 438°C (wall temperature in the kiln). The increased severity of

treatment of this second feed material may have been an important factor in the development of filtration problems in the latter part of the test. Also, the Run 4C coal had been treated with pure NaOH, whereas, the Run 3B coal had been treated with 50:50 KOH:NaOH.

6.7.3 Conclusions

The filtration system (two filters in series) worked very well at a coal feed rate of 15 lbs/hr. The filtration problems developed later in the run may have been related more to the severity (temperature) at which the coal had been processed in the kiln than to the increased coal feed rate (20 lbs/hr) to the filtration system. Lightly treated coal (kiln wall temperature = 380°C) will initially be processed in the filter system during the week of integrated test operations scheduled for June 1991. Very likely under these conditions the filtration problems experienced in the latter part of filter test No. 6 will not be encountered.

6.8 VACUUM FILTER TEST NO. 7

One week of Task 6 continuous, around-the-clock operations of the refurbished/modified MCL integrated test facility took place during the week of June 3 through June 7, 1991. During this week, TRW logged, for the first time, a substantial number of hours of on-stream time for the two vacuum filters operating in series with the rest of the water washing train. The design modifications made to the filters, which had resulted in good off-line test results, also lived up to expectations in this longer duration test. Problems were experienced, however, with filter cloth blinding during this week of testing that did not become apparent until several hours of operation had elapsed. This problem did not surface during the six off-line tests to date which generally lasted less than four hours. It was found, however, that the blinding of the filter cloth could be alleviated by improving the gas blowback used for cake removal from the drum.

MCL plant operations were subsequently suspended for nearly a year. In the spring of 1992 cleanup and maintenance tasks in the MCL plant were started in preparation for additional off-line testing to be followed by a second week of continuous, around-the-clock operations. A separate cooling

water system was installed for the seal water to the vacuum pumps to keep coal fines out of the primary cooling water system.

An off-line test (Test No. 7) of the MCL rotary drum vacuum filtration system was conducted on May 1, 1992. The goals of this test were: 1) to run the filtration unit at process conditions similar to those planned for the upcoming Task 6 long duration test scheduled for later in May 1992, 2) to check out the filtration unit which had recently been refurbished after sitting idle for nearly a year, 3) to reacquaint the MCL crew with filtration unit operating procedures, 4) to evaluate recent modifications to the filtration unit - such as the replacement of the 40-mesh cloth on the first filter drum with a 100-mesh cloth, and 5) to collect data which will be used to obtain the appropriate tuning constants for the filtration unit's control valves.

The design basis for the test can be summarized as follows:

- 2.5:1 caustic:coal in kiln feed
- 10 lbs/hr of coal fed to kiln (35 lbs/hr total solids)
- 25% caustic filtrate to regeneration

6.8.1 Test Conditions

Filter test No. 7 was conducted to simulate the operating conditions expected during the week of Task 6 continuous integrated operations scheduled for later in May 1992. The test conditions were as follows:

- Solids feed to the dissolver tank, T-101 (via grinder GR-101) consisted of kiln solids from Run 7A in the previous Phase I program [2.5:1 caustic (50:50 NaOH:KOH):coal (Kentucky No. 9, 14 mesh)].
- Kiln solids feed rate to the filtration system was 35 lbs/hr (10 lbs/hr coal).
- The caustic feed rate to reslurry tank, T-203 (simulating centrate from centrifuge C-201) was 0.18 GPM of a 1.05% caustic (50:50 NaOH:KOH) solution. This gave a filtrate from the first filter (stream to regeneration) that was 25% caustic.
- The feed rates to both F-201 and F-202 were set at ~3 GPM.

- F-201 was fitted with a 100 mesh cloth
F-202 was fitted with a 40 mesh cloth
- Tank levels:
 - T-101: set point level controller = 45% full
 - T-202: set point level controller = 45% full
 - T-203: set point level controller = 45% full
 - T-204: set point level controller = 45% full
 - T-206: set point level controller = 50% full
- Dissolver tank, T-101, temperature $\sim 125^{\circ}\text{F}$.
- Reslurry tank, T-203, temperature $\sim 125^{\circ}\text{F}$.
- Drum speeds were set at 5 on the Reeves drives for both F-201 and F-202.
- Vacuum level - enough air was bled into filtrate tanks T-202 and T-204 to control the vacuum levels in both F-201 and F-202 at ~ 15 inches Hg vacuum.
- Caustic solutions prepared:
 - 25% caustic (50:50 NaOH:KOH) for the initial filling of the F-201 filter system (T-101, T-202, etc.).
 - 5.3% caustic (50:50 NaOH:KOH) for the initial filling of the F-202 filter system (T-203, T-204, etc.).
 - 1.05% caustic (50:50 NaOH:KOH) for metering into T-203 during filter test (to simulate centrate from centrifuge, C-201).

6.8.2 Test Description

A successful filter test was performed on May 1, 1992. During this test, levels in the feed and filtrate tanks were automatically controlled by the Yokogawa computer control system. This system performed well for the entire test.

Dilute caustic (1.05% caustic) was feed to the the feed tank, T-203, of the second filter (see Figure 6-2). The dilute caustic solution was stored in a ~ 50 gallon tank and metered into T-203 using a diaphragm pump. Filtrate from T-202 was pumped through bag filters F-203A,B and then into regeneration reactor, T-401. (The filtered liquid from F-203A,B was collected in a bucket and weighed before being transferred to T-401.) The filter cake from the second filter, F-202, was collected and weighed.

6.8.3 Test Results

Material Balance

A two hour time period at the end of test was selected for the material balance the system. The total input to the filter system during this time period was 460 pounds. Filter system output for the period was calculated as follows:

$$\begin{aligned}\text{Filter system output} &= \text{filtrate collected} + \text{coal slurry collected} \\ &= 88 \text{ lbs/hr} \times 2 \text{ hrs} + 141 \text{ lbs/hr} \times 2 \text{ hrs} \\ &= 176 + 282 \text{ lbs} \\ &= 458 \text{ lbs vs. 460 lbs input}\end{aligned}$$

Average filtrate and coal slurry collection rates for this time period were used in the above output calculation.

It was assumed since the levels in the filter system tanks were held approximately constant by the computer system, that the filter system internal inventory remained constant during the two hour time period and thus did not need to be considered in the material balance calculation.

As can be seen, filter system input versus output during the material balance period agree to within ~1%. A rough check of the caustic contents of the filtrates from both filters was made by weighing known volumes of filtrate samples. Samples taken had the following specific gravities:

F-201 filtrate, specific gravity = 1.28

F-202 filtrate, specific gravity = 1.06

These specific gravities are in line with the caustic contents expected or F-201 filtrate (25 wt % caustic) and F-202 filtrate (~5 wt % caustic).

Fines Removal

Filter test No. 7 was conducted with a 100 mesh filter cloth on the rotary drum of F-201 and with a 40 mesh cloth on the drum of F-202. (Previously, both filters were dressed with 40 mesh cloths.) Apparently, the fines capture by the 100 mesh cloth was fairly complete. The filtrate from

F-201 was passed through a ~25 micron bag filter (F-203) before it was collected and weighed. The filter bag was weighed and found to contain 11 lbs of wet coal. It was conservatively estimated that the parts of moisture per part of dry coal in the used filter bag was at a minimum 3:1. Therefore, the coal fines removed from the filter bag was 2 to 3 pounds in ~5 hours of run time. During that time ~50 lbs of coal were processed through the filtration system. Thus, fines loss to the filtrate of the first filter was ~5% of the coal fed to the filtration system.

Conclusions

The system performed well at process conditions intended to simulate the long duration integrated test operations scheduled for later in May 1992. The first rotary drum filter, F-201, was dressed with a 100 mesh cloth. This cloth size reduced the fines losses from the system (in the exiting filtrate to regeneration) to ~5% of the incoming coal. This filter had previously experienced larger fines losses when dressed with a 40 mesh cloth.

6.8.4 Recommendations

The first vacuum filter operated well with a 100 mesh cloth on the rotary drum. The 40 mesh cloth on the second filter should also be replaced with a 100 mesh cloth. This would ensure that the fines in the feed to the filtration system get carried into the first centrifuge of the wash train. It is likely that once the fines reach this point, they will be retained with the centrifuge cakes and will exit the system with the washed coal product.

7. EVAPORATOR OFF-LINE TESTING

The two planned plant modifications having the highest priority were the vacuum filter modifications and the evaporator modifications. This section discusses the evaporator modifications and off-line tests. The goal of the evaporator modifications was to upgrade the evaporator to allow for reliable operation with caustic concentrations up to 50% in the evaporator feed during the planned Task 6 long term integrated test operations. During the Phase I test operations in 1989, the vacuum filters were bypassed and excess wash water was used in order to bring the caustic concentration down to a level (<15% caustic) that would allow for coal-caustic separations in the downstream centrifuges. The evaporation system as a consequence became overloaded with respect to the amount of water that had to be evaporated in order to recover and recycle anhydrous caustic. For this reason, the evaporator unit was not operated during most of the Phase I test operations. One of the purposes of the current Phase II program was to modify both the vacuum filter system and the evaporator unit to perform as designed with 40 to 50% caustic concentrations, including pure NaOH as the caustic media. The evaporator would then be able to process the caustic to anhydrous and allow for recycle, completing the integration of all the plant unit operations.

7.1 REVIEW OF PHASE I EVAPORATOR PERFORMANCE

The performance of the caustic evaporator during the previous MCL test program was reviewed to assess the process or equipment modifications that needed to be made to the evaporator unit so that the unit would operate reliably and at the rates required in future integrated plant tests.

Several off-line tests were conducted in the caustic evaporation/flaking system (Figure 7-1) during Phase I system operation. Due to the problems with the vacuum filters, aqueous caustic evaporator feed solutions were specially prepared for those tests. The results of the tests and can be summarized as follows:

- Flaked product with a moisture content of 5 to 10% was produced from 30 to 50% mixed caustic (50:50 NaOH:KOH) feed solutions. However, this was accomplished at feed rates lower than the design values for

Figure 7-1. Caustic Concentration System

the evaporation unit. (The unit was designed to process 180 lbs/hr of 30% aqueous caustic (50:50 NaOH:KOH) or 130 lbs/hr of 50% aqueous caustic (50:50 NaOH:KOH) and dry these feeds to about 8% moisture.)

- After additional hot oil heating capacity had been installed, a 50% aqueous fresh mixed caustic (50:50 NaOH:KOH) solution was fed to the unit at 130 pounds per hour and produced flaked caustic product of 5 to 6 percent moisture content. The overall heat transfer coefficient for this test was 38 Btu/hr-ft²-°F.
- Next, a 50 percent mixed caustic (50:50 NaOH:KOH) prepared from fresh and regenerated caustic (in the ratio 85:15 respectively) was used. A degradation in unit performance was noted. The maximum feed rate obtainable when producing a caustic flake of 6% moisture content was 88 lbs/hr. This represents a 33% decrease in throughput compared to the unit's capacity with fresh caustic only. The overall heat transfer coefficient for this test was 27 Btu/hr-ft²-°F.
- When feeding a regenerated 37% mixed caustic (50:50 NaOH:KOH) solution (containing in excess of 3% carbonates) to the evaporator, an even larger degradation of performance was observed. The maximum feed rate obtainable when producing a caustic flake of 8 to 10% moisture content was 43 pounds per hour (or 15 lbs/hr per each of the evaporator's three tubes). This represents a 67% decrease in throughput compared to the unit's capacity with fresh caustic only. The overall heat transfer coefficient for this test run was only 14 Btu/hr-ft²-°F.
- None of the Phase I testing with 50% feed solutions had been able to duplicate the relatively high throughput (70 lbs/hr per tube) and the overall heat transfer coefficient (about 100 Btu/hr-sf-°F) obtained when a similar solution was tested in a single tube evaporator at Blaw Knox's facility in Buffalo in 1986. (Blaw Knox is the manufacturer of the evaporator.)
- The evaporator experienced periodic surges or upsets which were believed to be partially due to back pressure caused by undersized lines in the condensing system.
- The limited throughput obtained and the low overall heat transfer coefficients calculated for the tests strongly indicated fouling/plugging of the evaporator tubes.

For a more detailed description of evaporator and flaker problems see Section 4.6 of the Topical Report for Test Circuit Operations for Phase I of the Molten Caustic Leaching System Integration Project. A detailed description of the operational configuration and controls changes made is presented in Section 4.2.3 of this report, and an itemized list of changes made is presented in Section 3.2.4 of this report.

The modifications to improve the reliability and performance of the unit fall into the following categories: 1) reduction of the scaling potential of the evaporator feed, 2) obtaining more efficient utilization of the tube heat transfer surface, 3) installation of a new overhead condensing system to reduce back pressure, and 4) upgrading the heating and insulation of the unit for operation with pure NaOH feed. A brief description of the changes made to improve the evaporator performance is as follows:

- The evaporator tubes were visually inspected and a sample of scale was removed and analyzed to determine a method of descaling.
- The evaporator's undersized overhead condensing system and the condensate recycle system were redesigned to reduce the back pressure on the evaporator. Line sizes were increased from 1-inch to 2-inch.
- Electric trace heaters were removed on the molten caustic line from the evaporator to the flaker and replaced with hot oil jackets (in order to process NaOH only feed). Also, the insulation on this line was replaced to eliminate any cold spots which could result in caustic freezing.
- A hot oil heated caustic preheater was fabricated and installed upstream of the evaporator.
- Insulation on all evaporator outlet piping was replaced.
- Type J thermocouples were replaced with type K thermocouples.

A series of off-line tests were performed (after the evaporator modifications had been made but prior to the start of Task 6 integrated plant operations) to check out the modifications, to determine the current condition of the evaporator tube heat transfer surfaces (as indicated by U_o , the overall heat transfer coefficient), and to determine a method of chemical or mechanical descaling of the tubes.

The first off-line tests were conducted with a deionized (DI) water feed to the evaporator to collect baseline heat transfer data with water for future reference and to determine the current state of the tubes. Subsequent off-line tests were performed with caustic feed to establish baseline heat transfer coefficient data for caustic evaporation with clean tubes and to improve the utilization of heat transfer surfaces to assure that the evaporator doesn't bottleneck the integrated test operations. However,

before any off-line evaporation tests were performed, the tubes were inspected and a sample of scale was removed and analyzed.

7.2 SCALE

The limited throughputs obtained during the Phase I testing and the low overall heat transfer coefficients calculated strongly indicated fouling/plugging of the evaporator tubes. (It should be noted that the evaporator tubes were thoroughly flushed with water after each Phase I test.) If the caustic evaporator was fouled/plugged as a result of Phase I testing, there would definitely be a problem at the expected 50 lbs/hr coal-caustic kiln feed rate for the upcoming Task 6 integrated tests.

7.2.1 Visual Examination

Visual inspection of the three evaporator tubes after the end of Phase I testing showed no plugging in any of the tubes. However, it was not possible to see thin film fouling if it was present.

As part of the current program, the interior walls of the evaporator's three (3), 15 foot long, vertical, 1 inch outside diameter, Inconel tubes were examined with a borescope. A video tape with sound commentary was made of the scoping session. Visual evidence of scaling was observed, particularly in the lower third of the tubes. An experienced evaporator designer from Swenson (with whom TRW is working on another program) was consulted to review the Phase I evaporator data, inspect the unit, and observe the boroscope video tape. With this information the designer was able to offer a number of helpful suggestions for improving the units performance, such as the types off-line evaporation tests that should be performed, the use of a 5% acetic acid aqueous solution to clean the evaporator tubes, and the use of a caustic feed preheater to remove the sensible heating requirement from the evaporator.

7.2.2 Analysis of Scale

Scale was scrapped from the interior of one of the Inconel tubes of the evaporator. The scale was submitted for chemical analyses for identification and determination of a suitable method for scale removal from the Inconel

evaporator tubing. Inconel is a nickel, chromium and iron containing alloy. It had been suggested that the residue might be hard water deposits.

The following methods were used to identify the constituents of the scale: 1) scanning electron microscopy/energy dispersive x-ray spectrometry (SEM/EDX), 2) x-ray diffraction, 3) Fourier transform infrared spectroscopy (FTIR), 4) ion chromatography, and 5) thermal analyses.

7.2.2.1 Results

The SEM/EDX spectra indicated that the sample contained percentage amounts of oxygen, nickel, silicon, chromium, and iron. Carbon (carbonate) was not detected in the spectra.

A computerized library search on the x-ray diffraction data indicated that the scale consisted of nickel hydroxide, nickel oxide, and a chromium-iron-nickel alloy.

The FTIR spectrum displayed a characteristic peak at 3631 cm^{-1} which is indicative of nickel hydroxide.

Ion chromatography detected less than 1 ppm of chloride, nitrate and sulfate in the 10 ml of deionized water in which 20 milligrams of the sample were shaken. The majority of the sample was not soluble in the water. Since the ion chromatograph for this sample used a buffered carbonate solution as the eluent, it could not be used to detect hydroxide and carbonate.

The thermogravimetric (TGA) thermogram indicated that a mass loss was beginning to occur at approximately 230°C . The differential scanning calorimetric (DSC) thermogram indicated that an endothermic reaction was occurring at approximately the same temperature. Nickel hydroxide decomposes at 230°C . The endothermic decomposition is as follows:

The loss of water is associated with a 19.4% weight loss. The TGA indicated that the sample weight loss between 230°C and 300°C was

approximately 10%. If this weight loss was due solely to the decomposition of nickel hydroxide, this implies that the sample consisted of approximately 50% nickel hydroxide.

7.2.2.2 Conclusions

The submitted sample consisted mainly of nickel hydroxide and lesser amounts of nickel oxide and Inconel metal. The presence of the nickel hydroxide is supported by SEM/EDX, x-ray diffraction, FTIR, and thermal analyses. The sample also contained silicon, evident in the SEM/EDX.

The components of hard water deposits were not found in the residue. A detection limit for carbonate of less than 5% can be deduced from the 1% detection limit for carbon by SEM/EDX. Carbon (carbonate) was not found to be present. SEM/EDX also found no detectable amounts (less than 1%) of calcium and magnesium.

The identified constituents of the scale are most likely corrosion products of the Inconel. Since the nickel oxide content of the scale should partially protect the Inconel from further corrosion, it was decided not to remove the scale for the first off-line tests with DI water. (Nickel hydroxide is slightly soluble in cold water, but insoluble in hot water.)

7.3 EVAPORATOR TEST NO. 1

On February 5, 1991 tests were conducted in the MCL caustic evaporator using deionized (DI) water as a feed material. The objectives of the tests were: 1) to establish baseline heat transfer coefficients for future reference, and 2) to determine if the three (3) rising film evaporator tubes required chemical or mechanical descaling to return them to a "clean" condition.

7.3.1 Test Conditions

The DI water tests were carried out at the following conditions suggested by Swenson after their review of the past performance of the evaporator:

Test 1A

- Hot oil at 240⁰ to 260⁰F was circulated through the shell of the evaporator.
- DI water was heated to 190⁰F and fed to the evaporator at 1.0 GPM (DI water flow was calibrated with a bucket and timer prior to beginning hot oil circulation).
- The following were measured/recorded:
 - DI water flow to evaporator
 - DI water temperature into evaporator
 - Evaporator effluent temperature
 - Hot oil temperature into evaporator
 - Hot oil temperature out of evaporator
 - Collection rate of condensate in V-501
 - Collection rate of unvaporized DI water in 55-gallon drum

Test 1B

Test No. 1B was conducted as a qualitative heat transfer comparison (simulating caustic operation to date) at the following conditions:

- Hot oil at 240⁰ to 260⁰F was circulated through the shell of the evaporator.
- DI water at ambient temperature was fed to the evaporator at 0.25 and 0.35 GPM.
- The information as described for Test No. 1A was measured/recorded.

7.3.2 Test Preparations

The evaporator's overhead steam condensing system, disconnected during the last program, was put back together for these off-line tests. All 1-inch steam lines in the condensing system were replaced with 2-inch tubing.

The off-line tests with DI water required collecting both steam condensate and water (that has not been vaporized in passage through the evaporator) in vessels that can be readily measured. The steam condensate was collected in a condensate drum, V-501, which was provided with a level recorder. An open bucket was placed under the vertical branch of the 1-inch diameter downcomer from the molten caustic holding tank, T-501 (in caustic operation used for feeding the molten caustic metering pump) to collect the

water not vaporized in passage through the evaporator tubes. This bucket was placed on a scale.

7.3.3 Test Results

A total of four (4) test cases were completed within a period of three hours. The four cases can be summarized as follows:

<u>CASE NO.</u>	<u>DI WATER FEED</u>	<u>DI WATER TEMP</u>	<u>HOT OIL TEMP</u>
1	1.0 gpm	190°F	245°F
2	1.0 gpm	190°F	260°F
3	0.25 gpm	90°F	260°F
4	0.35 gpm	90°F	260°F

Steam and unvaporized water issuing from the evaporator tubes were separated in an 8-inch diameter vapor-liquid separator. The steam was condensed by cooling water in a shell and tube condenser, E-501, and collected in condensate drum, V-501 (see Figure 7-1). The weighed amounts of accumulated condensed steam and unevaporated water were tracked separately and recorded. The flow rates of condensed steam and unvaporized water were calculated based on the accumulations of these streams. Table 7-1 gives the calculated flow rates of these streams for cases (1) and (2). Table 7-2 gives the calculated flow rates of these streams for cases (3) and (4).

Calculations

Heat transfer calculations were performed for the four cases. The heat transfer was divided into two regimes: 1) preheating of the water to its boiling point and 2) vaporization of the water from a thin film of liquid carried up the tube walls by steam. The heat transfer coefficients for the water preheating were calculated using the Sieder-Tate correlation for liquid flow in a tube. Once the preheat duty and the heat transfer coefficient for preheat were determined, a heat transfer area required for this service was calculated (based on the log mean temperature difference between the hot oil and water). The calculated heat transfer area requirement for preheating was

TABLE 7-1. EVAPORATOR TEST NO. 1 - DEIONIZED WATER BOIL TEST - CASES 1 AND 2

DEIONIZED WATER FLOW = 1.0 GPM
HOT OIL TEMPERATURE IN ~243°F
DEIONIZED WATER FEED TEMPERATURE ~200°F

TIME (2/5/91)	ACCUMULATED CONDENSED STEAM, LBS	STEAM RATE LBS/HR	ACCUMULATE UNVAPORIZED WATER, LBS	UNVAPORIZED H2O RATE LBS/HR	Σ COLLECTED STREAMS, LBS/HR
1345	0	0	0		312.9
1350	--	6.9	--	306	483.1
1355	1.15	39.1	51	444	436.8
1400	4.41	52.8	88	384	452.9
1405	8.81	44.9	120	408	438.4
1410	12.55	42.4	154	396	433.0
1415	16.08	37.0	187	396	436.3
1420	19.16	40.3	220	396	447.6
1425	22.52	39.6	253	408	
1430	25.82		287		
Note: Changed leaking condensed steam bucket					
1435	6.50	78.0	320	396	474.0
1440*	11.56	60.7	353	396	456.7
1445	16.50	59.3	383	360	419.3
Note: Changed unvaporized H2O bucket - increased hot oil temperature in to ~258°F					
1450	23.57	84.8	29.6	355	439.8
1455	28.90	63.6	55.0	306	368.6
Note: Changed condensed steam bucket					
1500	7.97	95.6	86.5	378	473.6
1505	15.42	89.4	115.5	348	437.4
1510**	23.35	95.2	148.0	390	485.2
1515	31.01	91.9	175.8	334	425.9

vs.
500 lbs/hr
feed

* Basis for case 1 U_o calculation
** Basis for case 2 U_o calculation

TABLE 7-2. EVAPORATOR TEST NO. 1 - DEIONIZED WATER BOIL TEST - CASES 3 AND 4

DEIONIZED WATER FLOW = 0.25 GPM
HOT OIL TEMPERATURE IN ~260°F
DEIONIZED WATER FEED TEMPERATURE ~90°F

TIME (2/5/91)	ACCUMULATED STEAM, LBS	STEAM RATE LBS/HR	ACCUMULATE UNVAPORIZED WATER, LBS	UNVAPORIZED H2O RATE LBS/HR	Σ COLLECTED STREAMS, LBS/HR
1515	* { 0 Not Recorded		* { 0 Not Recorded		
1520					
1525					
1530	15.48	101.5	7.8	12	113.5
1535	23.94	101.8	8.8	12	113.8
1540	32.42		9.8		
1542	Increased DI H2O flow to 0.35 GPM. Emptied condensed steam bucket.				
1545	8.19	102.6	11.6	67.2	169.8
1550	16.74	104.9	17.2	52.8	157.7
1555	25.48	102.8	21.6	60.0	162.8
1600**	34.05		26.6		

vs.
~125 lbs/hr
feed

vs.
~175 lbs/hr
feed

* Tank containing ambient temperature DI water was dirty. Discovered this before DI water got into evaporator. Purged feed piping with clean DI water. Added DI water to T-405 (initially ~10% full with ~185°F water) to ~50% full. (T-405 mixed DI water ~90°F). Ran above tests from T-405.

** Flow off. Drained 4.47 lbs of DI water from evaporator shell after DI water feed was shut off (drained through TCV-504).

then subtracted from the total known heat transfer area available (11.65 ft²) to give the heat transfer area available for boiling. Once the area for boiling is known, the heat transfer coefficient for boiling can be calculated based on the calculated boiling duty and the log mean temperature difference between the boiling water and the hot oil. The results for the four cases are summarized as follows:

CASE NO.	CALCULATED U _o , PREHEAT BTU/HR-FT ² ·F	CALCULATED U _o , BOILING BTU/HR-FT ² ·F	CALCULATED U _o , OVERALL BTU/HR-FT ² ·F
1	72	295	150
2	72	250	166
3	24	425	106
4	25	600	111

Conclusions

- The high heat transfer coefficients (in excess of 250 Btu/hr-ft²·°F) calculated for the boiling of water using hot oil as the heat transfer medium are in the range expected for this service for clean, non-scaled tubes. Thus, the tubes will not need to be chemically or mechanically descaled.
- The relatively low heat transfer coefficients calculated for feed preheating (and consequently the large area used for preheating) led to the conclusion that more throughput could be achieved for the evaporator if the feed could be brought into the rising film evaporator as hot as possible.
- The limited throughputs and the low overall heat transfer coefficients observed during Phase I testing were probably not due to scaling but to the large heat transfer surface area used for preheating.
- A caustic preheater should be installed upstream of the caustic evaporator to preheat the evaporator feed.
- The tubes do not need to be chemically or mechanically cleaned as the tubes are already in a relatively clean condition.
- The test should be repeated but with caustic.

7.4 EVAPORATOR TEST NO. 2

An off-line test of the MCL caustic evaporator was conducted on May 30, 1991. The feed material utilized was fresh (purchased) 50% NaOH solution. A new caustic preheater had been fabricated and installed upstream of the evaporator. Evaporator test No. 2 was performed in preparation for the week of Task 6 continuous integrated test operations scheduled for June 1991. The objectives of this test were: 1) to operate the evaporator with caustic, and 2) to establish the baseline heat transfer coefficients for caustic evaporation with clean tubes. Evaporator test No. 1 with deionized water had verified that the evaporator tubes were currently in a clean condition, and thus the tubes were neither chemically or mechanically descaled.

7.4.1 Preparations for Evaporator Test No. 2

The circulating oil was brought up to a temperature of 700°F before caustic feed was started to the evaporation unit. Approximately 75 gallons of fresh, 50% NaOH feed solution were added to evaporator feed tank, T-405. This solution was preheated to 200°F in T-405 prior to the start of the test. The caustic feed was pumped through bag filters, F-403/F-404, and the oil jacketed caustic preheater, E-504, before entering the rising film evaporator. The set point on the temperature controller for the preheated caustic feed to the rising film evaporator was adjusted to 260°F.

The measured evaporator overhead temperature (TR-528) is a good indicator of the moisture content of the caustic product. The following temperature/moisture correlation for a NaOH product was prepared as a guide to operations:

<u>Caustic Product Percent Moisture</u>	<u>TR-528, Overhead Temperature, °F</u>	<u>Caustic Product Freezing Point, °F</u>
10%	~535°F	~475°F
8%	~570°F	~505°F
6%	~610°F	~530°F
4%	~660°F	~555°F
2%	~750°F	~580°F

The initial target overhead product temperature was 595°F. The caustic feed rate to the evaporator unit was manually adjusted to obtain this overhead temperature.

7.4.2 Test Description

The evaporator was initially fed at a rate of 120 lbs/hr of fresh 50% NaOH solution. This is the feed rate required to satisfy the MCL plant material balance for the initial set of operating conditions planned for the week of integrated test operations scheduled for June 1991. The feed was preheated to ~260°F (from a storage temperature of ~200°F) in the recently installed oil heated double pipe exchanger, E-504. The overhead process temperature of the steam/molten caustic exiting the rising film evaporator tubes reached a steady state temperature of ~595°F. Oil (Syltherm 800) flowing co-current to the process fluids in the evaporator entered the evaporator shell at ~700°F and exited at ~685°F. In the Phase I program, it was found that the overhead temperature of the evaporator correlated well with the measured moisture content of the caustic if it is assumed that the recorded temperature is the molten caustic product's boiling point. Therefore, the molten caustic product is expected to contain ~7% moisture at a ~595°F evaporator overhead temperature.

Towards the end of the run, the evaporator feed rate was increased to 160 lbs/hr without changing the oil temperature (700°F) to the evaporator. In fact, the overhead process temperature of the evaporator actually increased from ~595°F to ~615°F. This may be due to the fact that at higher flow rates (approaching the design values for the unit), the fluid velocity increases and the nature of the flow in the tubes changes, appreciably enhancing the heat transfer. The evaporator consultant from Swenson had alluded to this and stressed that rising film evaporators do not turn down efficiently.

The evaporator was operated for about four hours. At that time, the supply of caustic feed was depleted, the feed pump was shut down and the power supply to the oil heaters was shut off. The oil circulation was allowed to continue to cool the unit. When the unit had cooled sufficiently, the evaporator was thoroughly flushed with water.

7.4.3 Conclusions

The caustic evaporator performed well with a fresh 50% NaOH feed at a feed rate of up to ~160 pounds/hour (this is in excess of the 130 pounds/hour design rate for a 50% caustic feed) and produced a flaked caustic product with a moisture content of ~7 percent. Operation at such feed rates is required to support the Task 6 integrated test operations scheduled for June 1991. The recently installed design modifications to the evaporator (the oil heated feed preheat exchanger and the hot oil jacketed molten caustic product lines) performed well.

The performance of the evaporator during the scheduled week of integrated test operations (in which caustic will be recycled) should be monitored closely to determine the effect of contaminant buildup in the caustic feed.

7.5 EVAPORATOR TEST NO. 3

One week of Task 6 continuous, around-the-clock operations of the refurbished/modified MCL integrated test facility took place during the week of June 3 through June 7, 1991. The caustic evaporation unit was put on-stream at the end of the week and operated in conjunction with the regeneration unit. It performed well when processing regenerated solution and produced flake of low moisture content (5 to 7 percent). The evaporator unit, however, continued to experience the periodic upsets (though at a reduced frequency) that were noticed in earlier tests (and which were believed to be due to back pressure). It was discovered that increasing the feed preheat temperature (in the recently installed oil-heated feed preheater) reduced the frequency of these upsets. This was particularly true as the feed temperature was raised above its boiling point.

MCL plant operations were subsequently suspended for nearly a year. In the spring of 1992 cleanup and maintenance tasks in the MCL plant were started in preparation for additional off-line testing to be followed by a second week of continuous, around-the-clock operations.

An off-line test (Test No. 7) of the MCL rotary drum vacuum filtration system was conducted on May 1, 1992. Filtrate from this vacuum filtration

test was collected in 55 gallon drums and was later used as feed for evaporator test No. 3 after separation of the precipitated solids.

Evaporator test No. 3, which consisted of a series of off-line evaporator tests, was conducted between May 4 and May 8, 1992. The goals of this test series were: 1) to determine the present condition of the heat transfer tubes, 2) to determine the current operating range of the unit with different feed solutions, and 3) to anticipate the performance of the unit at the steady-state operating conditions planned for the upcoming Task 6 long duration integrated test scheduled for later in May. This evaporation test series was performed first with deionized water, then with fresh 40% NaOH solution, and finally with regenerated 40% caustic solution.

7.5.1 Test Conditions

Evaporator test No. 3 was conducted under the following conditions:

Test 3A:

The purpose of Test 3A was to determine the condition of the heat transfer tubes by boiling DI water. Similar tests were performed in February of 1991 (evaporator tests No. 1A and 1B). Heat transfer coefficients calculated for Test 3A were compared with those obtained a year ago when the tube surface was clean. In order to perform heat and material balances, the amount of condensed steam was measured as well as the unvaporized water leaving the unit. The hot oil circulating through the pipe jackets on the molten caustic line was shut off so as not to vaporize additional water and skew the test results.

Test 3B:

The purpose of Test 3B was to determine the current condition of the heat transfer tubes when the unit was fed fresh 40% NaOH solution. The caustic solution was pumped hot (~200°F) from T-405 through the hot oil jacketed preheater into the evaporator. The feed solution was raised, at a minimum, to its initial boiling point temperature (265°F) in the preheater. The initial feed rate to the unit was ~87 lbs/hr, the rate expected at steady-state for the upcoming Task 6 integrated test operations. Operation with higher feed rates were then performed to determine the operating range

for the unit. Heat transfer coefficients were calculated for each feed rate tested. The unit was thoroughly flushed with DI water following this test.

Test 3C:

The purpose of Test 3C was to determine the current condition of the heat transfer tubes when the unit was fed a regenerated 40% caustic solution. The unit was operated with regenerated caustic at the same feed rate and operating conditions as described above for Test 3B. Heat transfer coefficients were computed for each condition tested and compared with those obtained when the unit was tested with a fresh 40% caustic feed (Test 3B). The unit was thoroughly flushed with DI water following this test.

The feed to the evaporator during Test 3C was regenerated filtrate from vacuum filter off-line test No. 7. The specific gravity of this filtrate was determined by measuring the weight of a fixed volume of liquid. The caustic content of the filtrate was then estimated (33 wt%) from the measured specific gravity. This filtrate was stored in 55-gallon drums for several days (from May 1 to May 6), during which the dissolved ash, sulfur and carbonate was given time to precipitate from solution. On May 6, the first day of evaporator Test 3C, the filtrate was transferred to regeneration tank T-401, and fresh NaOH bead was added to the filtrate to increase its caustic content from 33% to 40%. No lime was added to tank T-401. The contents of T-401 were then pumped through centrifuge C-401 for removal of the precipitated solids and into evaporator feed tank T-405 for Test 3C.

7.5.2 Test Results

A water boil test (Test 3A) was conducted on May 4 to determine the present condition of the heat transfer tubes. Deionized water was fed to the evaporator at 104°F and 0.37 GPM. The oil inlet temperature was 263°F. The overall heat transfer coefficient was 89 Btu/hr-ft²-°F, which is 20% less than the baseline value of 111 Btu/hr-ft²-°F obtained in Test No. 1B with deionized water at the same feed conditions (see Table 7-3). Indeed, the steam rate had dropped from 103 lbs/hr to 72 lbs/hr (Table 7-3), which indicates that last year's evaporator caustic operations had caused some fouling of the heat transfer tubes.

An attempt was then made on May 4 to descale the tubes by circulating a warm 5% aqueous acetic acid solution through the tubes. A subsequent water boil test on May 8 (Test 3D), however, showed no increase in steam rate (Table 7-3).

Caustic evaporation tests (Tests 3B and 3C) were next conducted with the tubes in the current (slightly fouled) condition to determine if the evaporator would perform satisfactorily at the process conditions expected for the upcoming long duration test. These conditions are: 87 lbs/hr of 40% caustic feed at 265°F (its initial boiling point) and an expected flake production of 40 lbs/hr. The hot oil temperature to the evaporator was controlled at 700°F.

The results of the caustic evaporation tests (Tests 3B and 3C) are given in Table 7-4. The periodic upsets (observed during evaporator operations at the end of the long duration test of the MCL plant in June 1991) were observed during those tests conducted with a regenerated caustic feed (Test 3C), but not when feeding fresh caustic (Test 3B). This effect induced fluctuations in the feed to the evaporation unit which resulted in variable flake production rates and flake moisture content from the unit. Thus, the flake rates presented in Table 7-4 are average values, and the feed rates are "back calculated" from the average flake rate assuming 10% moisture in the flake and 40% NaOH in the feed.

On May 5 and 6, 76 to 79 lbs/hr of 40% fresh caustic solution feed (Test 3B) resulted in 34 to 35 lbs/hr of flake production with overall heat transfer coefficients of 24 to 30 Btu/hr-ft²-°F.

On May 7, 84 lbs/hr of 40% regenerated caustic solution feed (33% regenerated solution augmented to 40% with fresh caustic bead) produced 37 lbs/hr of flake. The heat transfer coefficient at this condition was approximately 34 Btu/hr-ft²-°F.

To determine the operating range of the unit, evaporator feed rates were increased by 7% (to 93 lbs/hr) and by 12% (to 97 lbs/hr) over the expected steady-state feed rate of 87 lbs/hr. Flake production increased from 37

TABLE 7-3. EVAPORATOR TEST NO. 3 - DEIONIZED WATER BOIL TESTS

TEST NO.	DATE	FEED RATE (gpm)	FEED TEMP. (deg F)	OIL TEMP. (deg F)	U overall (Btu/hr-ft ² -°F)	STEAM RATE (lb/hr)
1B Case 4	02/05/91	0.35	90	260	111	103
3A	05/04/92	0.37	104	263	89	72
3D	05/08/92	0.32	73	261	80	70

TABLE 7-4. EVAPORATOR TEST NO. 3 - CAUSTIC EVAPORATION TESTS

TEST NO.	DATE	FEED RATE (lb/hr)	FEED TEMP. (deg F)	OIL TEMP. (deg F)	U overall (Btu/hr-ft ² -°F)	FLAKE RATE (lb/hr)
3B	05/05/92	76 40% fresh	366	704	24	34
3B	05/06/92	79 40% fresh	354	703	30	35
3B	05/06/92	97 40% fresh	300	702	36	43
3C	05/06/92	93 40% regen.	262	703	31	41
3C	05/07/92	84 40% regen.	291	696	34	37
3C	05/07/92	97 40% regen.	337	695	39	43
3C	05/07/92	93 40% regen.	284	697	38	41

Assumptions

- Feed rate based on measured flake rate
- Approximately 10% moisture in flake

lbs/hr to 41 lbs/hr and then to 43 lbs/hr, respectively, as the feed rate was progressively increased. Overall heat transfer coefficients with regenerated caustic increased from 34 to almost 40 Btu/hr-ft²-°F at the higher feed rates (Table 7-4).

On May 8, another water boil test was performed (Test 3D). As seen in Table 7-3, no significant increase in fouling of the heat transfer tubes occurred (based on heat transfer coefficients) as a result of Tests 3B and 3C testing.

7.5.3 Conclusions

The evaporator tubes have become slightly fouled as a result of last year's operations. However, the evaporator should perform adequately at the process conditions required for the upcoming long duration test.

APPENDIX A

COAL ANALYSES

TRA-DET INC.

P.O. BOX 2019
WHEELING, WV 26003
(304) 547-9094
FAX (304) 547-9097

AS-SHIPPED SPECIFICATIONS
MOLTEN CAUSTIC LEACHING PROJECT

SHIPPING ADDRESS
BATTLE RUN ROAD
RD 2, BOX 227A
TRIADELPHIA, WV 26059

TRW, INC.

DESCRIPTION		
Lot No.:	1	
Coal Identification:	Pittsburgh No. 8	
Coal Source:	Consol - Blacksville No. 2, Clean Coal	
No. of Drums:	6	
As-Shipped Net Wt.:	1758.75 lbs.	
ANALYTICAL		
	As-Received	Dry Basis
% Moisture	1.57	7.88
% Ash	7.76	2.00
% Sulfur	1.96	13,989
BTU/lb.	13,770	15,186
MAFBTU		0.80
% Pyritic Sulfur		<0.01
% Sulfate Sulfur		1.20
% Organic Sulfur		
SIZE DISTRIBUTION		
Plus 14 Mesh	0.16	
14 x 28 Mesh	35.02	
28 x 100 Mesh	41.09	
100 x 200 Mesh	9.87	
200 x 325 Mesh	3.90	
Minus 325 Mesh	9.96	
Cumulative	100.00

Richard P. Whitt

TRA-DET INC.

P.O. BOX 2019
WHEELING, WV 26003
(304) 547-9094
FAX (304) 547-9097

AS-SHIPPED SPECIFICATIONS
MOLTEN CAUSTIC LEACHING PROJECT

SHIPPING ADDRESS
BATTLE RUN ROAD
RD 2, BOX 227A
TRIADDELPHIA, WV 26059

TRW, INC.

DESCRIPTION		
Lot No.:	2	
Coal Identification:	Pittsburgh No. 8	
Coal Source:	Consol - Blacksville No. 2, Clean Coal	
No. of Drums:	7	
As-Shipped Net Wt.:	2056.25 lbs.	
ANALYTICAL		
	As-Received	Dry Basis
% Moisture	1.68	7.40
% Ash	7.28	1.86
% Sulfur	1.83	14,042
BTU/lb.	13,806	15,165
MAFBTU		0.65
% Pyritic Sulfur		0.01
% Sulfate Sulfur		1.20
% Organic Sulfur		
SIZE DISTRIBUTION		
Plus 14 Mesh	1.72	
14 x 28 Mesh	35.01	
28 x 100 Mesh	41.69	
100 x 200 Mesh	9.63	
200 x 325 Mesh	2.96	
Minus 325 Mesh	8.99	
Cumulative	100.00	

Richard P. Whitt

TRA-DET INC.

P.O. BOX 2019
WHEELING, WV 26003
(304) 547-9094
FAX (304) 547-9097

AS-SHIPPED SPECIFICATIONS
MOLTEN CAUSTIC LEACHING PROJECT

SHIPPING ADDRESS
BATTLE RUN ROAD
RD 2, BOX 227A
TRIADDELPHIA, WV 26059

TRW, INC.

DESCRIPTION		
Lot No.:	3	
Coal Identification:	Pittsburgh No. 8	
Coal Source:	Consol - Blacksville No. 2, Clean Coal	
No. of Drums:	7	
As-Shipped Net Wt.:	2065.5 lbs.	
ANALYTICAL		
	As-Received	Dry Basis
% Moisture	1.79	7.57
% Ash	7.43	1.94
% Sulfur	1.91	13,962
BTU/lb.	13,712	15,106
MAFBTU		0.54
% Pyritic Sulfur		<0.01
% Sulfate Sulfur		1.40
% Organic Sulfur		
SIZE DISTRIBUTION		
Plus 14 Mesh	1.54	
14 x 28 Mesh	35.08	
28 x 100 Mesh	40.73	
100 x 200 Mesh	9.69	
200 x 325 Mesh	3.28	
Minus 325 Mesh	9.68	
Cumulative	100.00

Richard P. Whitt

TRA-DET INC.

P.O. BOX 2019
WHEELING, WV 26003
(304) 547-9094
FAX (304) 547-9097

AS-SHIPPED SPECIFICATIONS
MOLTEN CAUSTIC LEACHING PROJECT

SHIPPING ADDRESS
BATTLE RUN ROAD
RD 2, BOX 227A
TRIADELPHIA, WV 26059

TRW, INC.

DESCRIPTION		
Lot No.:	4	
Coal Identification:	Pittsburgh No. 8	
Coal Source:	Consol - Blacksville No. 2, Clean Coal	
No. of Drums:	9	
As-Shipped Net Wt.:	2561.50 lbs.	
ANALYTICAL		
	As-Received	Dry Basis
% Moisture	1.75	7.51
% Ash	7.38	1.93
% Sulfur	1.90	14,032
BTU/lb.	13,787	15,172
MAFBTU		0.51
% Pyritic Sulfur		0.01
% Sulfate Sulfur		1.41
% Organic Sulfur		
SIZE DISTRIBUTION		
Plus 14 Mesh	2.70	
14 x 28 Mesh	35.28	
28 x 100 Mesh	38.95	
100 x 200 Mesh	9.75	
200 x 325 Mesh	3.04	
Minus 325 Mesh	10.28	
Cumulative	100.00

Richard P. Whitt

TRA-DET INC.

P.O. BOX 2019
WHEELING, WV 26003
(304) 547-9094
FAX (304) 547-9097

SHIPPING ADDRESS
BATTLE RUN ROAD
RD 2, BOX 227A
TRIADELPHIA, WV 26059

SIZE DISTRIBUTION
PITTSBURGH NO. 8 COAL
CONSOL - BLACKSVILLE NO. 2

	Lot 1	Lot 2	Lot 3	Lot 4
	Percent by Weight			
Plus 9 Mesh	0.03	0.06	0.02	0.01
9 Mesh x 10 Mesh	0.04	0.12	0.09	0.18
10 Mesh x 14 Mesh	0.09	1.54	1.43	2.51
14 Mesh x 28 Mesh	35.02	35.01	35.08	35.28
28 Mesh x 100 Mesh	41.09	41.69	40.73	38.95
100 Mesh x 200 mesh	9.87	9.63	9.69	9.75
200 Mesh x 325 Mesh	3.90	2.96	3.28	3.04
Minus 325 Mesh	9.96	8.99	9.68	10.28
Cumulative	100.00	100.00	100.00	100.00

Richard P. Whitt

5/5/92

000 000-0000
 TRW SYSTEMS
 P. O. BOX 10 BLDG. 44A
 SAN CLEMENTE, CALIF.

SAMPLE ID: PITT 8 BV2 LOTS 1-4

OPERATING CO.:
 SAMPLED BY: CUSTOMER PROVIDED
 MINE:
 LOCATION:

DATE RECEIVED: 4/20/92

DATE SAMPLED:
 WEATHER:
 GROSS WEIGHT:

OTHER ID:

CERTIFICATE OF ANALYSIS

	ASTM METHOD	AS RECEIVED	DRY BASIS
MOISTURE	D2961 D3302 D3173	1.70%	XXX
ASH	D3174	7.12%	7.24%
SULFUR	D4239 METHOD 3.3	1.82%	1.85%
BTU/LB	D2015 D1989	13752	13990 15082
MAF BTU/LB			2.64
LBS OF SO2 PER MILLION BTU			1.322
LBS OF SULFUR PER MILLION BTU			

ASH MINERAL COMPOSITION
 D2795 D3682

SILICON DIOXIDE
 ALUMINIUM OXIDE
 FERRIC OXIDE
 TITANIUM DIOXIDE
 PHOSPHORUS PENTOXIDE
 CALCIUM OXIDE
 MAGNESIUM OXIDE
 SODIUM OXIDE
 POTASSIUM OXIDE
 SULFUR TRIOXIDE

47.18
 24.91
 15.98
 1.18
 0.00
 5.34
 .92
 .52
 1.48
 2.99

APPROVED BY P. K. L.
 APPROVED BY John F. H.

AS RECEIVED COAL ANALYSES FOR BLACKSVILLE No. 2 COAL (BV-2)
(PITTSBURGH NO. 8)

Standard Laboratories

9 APRIL 1992

LOT NO.	1		2		3		4	
	AS REC'D	DRY	AS REC'D	DRY	AS REC'D	DRY	AS REC'D	DRY
% MOISTURE	1.57		1.68		1.79		1.75	
% ASH	7.76	7.88	7.28	7.40	7.43	7.57	7.38	7.51
% SULFUR	1.96	2.00	1.83	1.86	1.91	1.94	1.90	1.93
% ORGANIC		1.20		1.20		1.40		1.41
BTU/lb	13776	13989	13806	14042	13712	13962	13787	14032
MAFBTU		15186		15165		15106		15172
% PYRITIC		0.8		0.65		0.54		0.51
% SULFATE		<0.01		0.01		<0.01		0.01

DRUMLOTS

ANALYSES OF BLACKSVILLE NO. 2 COAL

4-17-92

In-house Analysis

FOUR LOTS

IDENTIFICATION	% ASH	% SULFUR	% VOLATILES	% FIXED CARBON
LOT 1, DRUM 1	7.80	2.02	35.21	56.99
LOT 1, DRUM 4	4.10	1.86	37.50	58.40
LOT 2, DRUM 1	6.92	1.75	35.47	57.61
LOT 2, DRUM 5	7.34	2.27	35.52	57.14
LOT 3, DRUM 1	7.68	1.98	35.93	56.39
LOT 3, DRUM 5	7.54	2.02	34.78	57.68
LOT 4, DRUM 1	7.45	1.86	34.82	57.73
LOT 4, DRUM 5	8.40	2.04	34.84	56.76
	7.15	1.98	35.51	57.34
ANALYSIS OF MIXED LABORATORY	7.04	2.07	36.63	56.33

SAMPLES TAKEN WITH A THIEF TO INCLUDE
2/3 OF THE DRUM DEPTH

**DATE
FILMED**

8 / 6 / 93

END