MONTHLY REPORT
HANFORD ATOMIC PRODUCTS OPERATION

JULY 1955

GENERAL SUMMARY

PRODUCTION OPERATION

The canned slug inventory was reduced to 1-1/2 weeks' supply due to heavy reactor discharges and low canning yields. Bare slug inventory remained at a 2-1/2 weeks' supply.

The total and plutonium input productions were 115.4 and 115.5 percent of the official forecast respectively. The forecast was exceeded due to higher than forecast levels and efficiency.

The Redox production of low and high ngs product was 199 and 100 percent of the official forecast respectively. The T Plant production was 115 percent of the official forecast.

Thorough flush of both cycles in the TBP Plant followed by start-up on feed material 2.5 years of age resulted in improved decontamination efficiency in contrast to high gamma product which characterized operations from mid-June to mid-July.

ENGINEERING TECHNOLOGY

Total design for Project CG-558, Reactor Plant Modifications for Increased Production, advanced to 88% complete. All phases of the project design are well advanced.

A preliminary project proposal was prepared for Redox Capacity Increase, Phase III. This proposed project was given priority status because of the early beneficial use date request--July 1, 1956.

Gamma radiation from cobalt-60 specially produced by burning uranium-235 would be competitive with by-product gamma radiation from reactor fuel elements in many potential markets.

Study has been given to potential assistance which Hanford might render the Division of Reactor Development, and a brochure which outlines the special resources available at Hanford for this type of activity has been prepared.

PERSONNEL & SERVICES

Collective bargaining agreements covering each of the four bargaining units have been opened for negotiation by both the Company and the respective unions.

A revised normal uranium scrap price schedule was received from the Hanford Operations Office during the month. The revised prices were placed into effect as of July 1.

DECLASSIFIED

DECLASSIFIED

HW 38375

DEL

HW-38375-De1

RECEIVED

WITH DELETIONS

Copy No.	
Pages	
362	

700 AREA
CLASSIFIED FILES

MONTHLY REPORT

HANFORD ATOMIC PRODUCTS OPERATION

FOR

JULY 1955

60082

AUG 24 1992

DECLASSIFIED

WITH DELETIONS

By Authority of

PR 24

Compiled By
DEPARTMENT MANAGERS

August 26, 1955

RICHLAND, WASHINGTON

Operated for the Atomic Energy Commission
by the
General Electric Company
under
Contract # W-31-109-eng-52

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Route To

DECLASSIFIED

WITH DELETIONS

MASTER

DISTRIBUTION RESTRICTED TO U.S. ONLY

MONTHLY REPORT
HANFORD ATOMIC PRODUCTS OPERATION

JULY 1955

GENERAL SUMMARY

PRODUCTION OPERATION

The canned slug inventory was reduced to 1-1/2 weeks' supply due to heavy reactor discharges and low canning yields. Bare slug inventory remained at a 2-1/2 weeks' supply.

The total and plutonium input productions were 115.4 and 115.5 percent of the official forecast respectively. The forecast was exceeded due to higher than forecast levels and efficiency.

The Redox production of low and high ngs product was 199 and 100 percent of the official forecast respectively. The T Plant production was 115 percent of the official forecast.

Thorough flush of both cycles in the TBP Plant followed by start-up on feed material 2.5 years of age resulted in improved decontamination efficiency in contrast to high gamma product which characterized operations from mid-June to mid-July.

ENGINEERING TECHNOLOGY

Total design for Project CG-558, Reactor Plant Modifications for Increased Production, advanced to 88% complete. All phases of the project design are well advanced.

A preliminary project proposal was prepared for Redox Capacity Increase, Phase III. This proposed project was given priority status because of the early beneficial use date request--July 1, 1956.

Gamma radiation from cobalt-60 specially produced by burning uranium-235 would be competitive with by-product gamma radiation from reactor fuel elements in many potential markets.

Study has been given to potential assistance which Hanford might render the Division of Reactor Development, and a brochure which outlines the special resources available at Hanford for this type of activity has been prepared.

PERSONNEL & SERVICES

Collective bargaining agreements covering each of the four bargaining units have been opened for negotiation by both the Company and the respective unions.

A revised normal uranium scrap price schedule was received from the Hanford Operations Office during the month. The revised prices were placed into effect as of July 1.

DECLASSIFIED

COPY NUMBER

DISTRIBUTION

1	F. K. McCune - Yellow Copy
2	K. R. Van Tassel
3	W. E. Johnson
4	W. K. MacCready
5	A. B. Greninger
6 - 7	Atomic Energy Commission Hanford Operations Office Attention: J. E. Travis, Manager
8	Atomic Energy Commission Hanford Operations Office Attention: V. B. Lewis
9	Atomic Energy Commission For: B. M. Fry, AEC, Washington
10	700 File
11	300 File

DECLASSIFIED

DECLASSIFIED

HW 38375 DEL

TABLE OF CONTENTS

General Summary	A-1
Staff	B-1
Number of Employees	C-1
Personnel Distribution	D-1
<u>Manufacturing Department</u>	E-1 through E-5
Monthly Operating Report	Ea-1 through Ea-8
Metal Preparation Section	Eb-1 through Eb-8
Reactor Section	Ec-1 through Ec-12
Separations Section	Ed-1 through Ed-15
Electrical Utilities Section	Ee-1 through Ee-6
Purchasing and Stores Section	Ef-1 through Ef-6
Transportation Section	Eg-1 through Eg-6
<u>Engineering Department</u>	F-1 through F-3
Engineering Administration	Fa-1
Pile Technology	Fb-1 through Fb-54
Separations Technology	Fc-3 through Fc-38
Design	Ff-2 through Ff-13
Project	Fg-2 through Fg-15
Advance Engineering	Fh-1
<u>Employee and Public Relations Department</u>	G-1 through G-4
Personnel Practices	Ga-1 through Ga-10
Employee Communications and Public Relations	Gb-1 through Gb-9
Union Relations	Gc-1 through Gc-3
Salary Administration	Gd-1 and Gd-2
Education and Training	Ge-1 through Ge-7
Health and Safety	Gf-1 through Gf-15
<u>Community Section</u>	Gg-1
Maintenance Renovation Unit	Gga-1 through Gga-6
Police Unit	Ggb-1 through Ggb-8
Commercial and Residential Property Unit	Ggc-1 through Ggc-7
Fire Unit	Ggd-1 through Ggd-3
<u>Community Operations Sub-Section</u>	
Electrical Unit	Ggf-1 through Ggf-5
Engineering Unit	Ggg-1 through Ggg-3
Public Works and Recreation Unit	Ggh-1 through Ggh-4
Water and Sewerage Utilities Unit	Ggi-1 and Ggi-2
Richland Public Library	Ggj-1
Auxiliary Operations and Plant Protection Section	Sh-1 through Sh-28
<u>Radiological Sciences Department</u>	H-1 through H-8
<u>Financial Department</u>	I-1 through I-35
Procedures and Computing Section	Ia-1 through Ia-5
<u>Operations Research Study</u>	J-1 and J-2

[REDACTED]

MONTHLY REPORT
HANFORD ATOMIC PRODUCTS OPERATION

JULY 1955

GENERAL SUMMARY

PRODUCTION OPERATION

The canned slug inventory was reduced to 1-1/2 weeks' supply due to heavy reactor discharges and low canning yields. Bare slug inventory remained at a 2-1/2 weeks' supply.

The total and plutonium input productions were 115.4 and 115.5 percent of the official forecast respectively. The forecast was exceeded due to higher than forecast levels and efficiency.

The Redox production of low and high ngs product was 199 and 100 percent of the official forecast respectively. The T Plant production was 115 percent of the official forecast.

Thorough flush of both cycles in the TBP Plant followed by start-up on feed material 2.5 years of age resulted in improved decontamination efficiency in contrast to high gamma product which characterized operations from mid-June to mid-July.

ENGINEERING TECHNOLOGY

Total design for Project CG-558, Reactor Plant Modifications for Increased Production, advanced to 88% complete. All phases of the project design are well advanced.

A preliminary project proposal was prepared for Redox Capacity Increase, Phase III. This proposed project was given priority status because of the early beneficial use date request--July 1, 1956.

Gamma radiation from cobalt-60 specially produced by burning uranium-235 would be competitive with by-product gamma radiation from reactor fuel elements in many potential markets.

Study has been given to potential assistance which Hanford might render the Division of Reactor Development, and a brochure which outlines the special resources available at Hanford for this type of activity has been prepared.

PERSONNEL & SERVICES

Collective bargaining agreements covering each of the four bargaining units have been opened for negotiation by both the Company and the respective unions.

A revised normal uranium scrap price schedule was received from the Hanford Operations Office during the month. The revised prices were placed into effect as of July 1.

DECLASSIFIED

DECLASSIFIED

HW 38375

DEL

STAFF

General Manager, Atomic Products Division F. K. McCune

General Manager, Hanford Atomic Products Operation W. E. Johnson

Counsel G. C. Butler

Manager, Finance D. H. Johnson

Manager, Employee and Public Relations L. L. German

Director, Radiological Sciences H. M. Parker

Manager, Engineering A. B. Greninger

Manager, Manufacturing W. K. MacCready

Operations Research Study B. E. Butler

HANFORD ATOMIC PRODUCTS OPERATION
NUMBER OF EMPLOYEES
JULY 31, 1955

<u>DEPARTMENT</u>	<u>EXEMPT</u>		<u>OTHER</u>		<u>TOTAL</u>	
	<u>7-31-55</u>	<u>6-30-55</u>	<u>7-31-55</u>	<u>6-30-55</u>	<u>7-31-55</u>	<u>6-30-55</u>
<u>Counsel</u>	3	3	2	1	5	4
<u>Operations Research Study</u>	6	6	1	1	7	7
<u>Employee & Public Relations Department</u>						
General	9	9	8	8	17	17
Salary & Wage Administration	11	11	11	11	22	22
Personnel Practices	15	15	41	41	56	56
Education & Training	6	6	69	66	75	72
Emp. Comm. & Pub. Rel.	11	10	38	40	49	50
Union Relations	5	5	1	1	6	6
Aux. Oper. & Plant Prot.	115	115	816	815	931	930
Community	79	82	332	346	411	428
Health & Safety	49	52	172	176	221	228
<u>Engineering Department</u>						
Engineering Administration	31	38	82	83	113	121
Advance Engineering	8	9	1	1	9	10
Design	179	182	120	120	299	302
Project	176	176	171	166	347	342
Pile Technology	243	235	153	152	396	387
Separations Technology	173	171	95	92	268	263
<u>Manufacturing Department</u>						
General	21	22	9	9	30	31
Reactor	319	316	1 384	1 379	1 703	1 695
Separations	305	302	1 606	1 617	1 911	1 919
Metal Preparation	108	109	567	562	675	671
Transportation	44	44	446	448	490	492
Purchasing & Stores	61	60	220	221	281	281
Electrical Utility	16	16	74	75	90	91
<u>Financial Department</u>						
General	9	9	10	6	19	15
Budgets & Measurements	7	6	4	4	11	10
Contract Cost	24	24	101	94	125	118
General Accounting	9	9	58	58	67	67
Property Accounting	16	16	47	47	63	63
Auditing	14	13	2	2	16	15
SS Accountability	10	10	34	35	44	45
Personnel Accounting	9	9	53	55	62	64
Procedures & Computing	30	30	51	55	81	85
<u>Radiological Sciences Department</u>						
General	6	5	-	-	6	5
Records & Standards	31	29	170	166	201	195
Biophysics	53	53	70	71	123	124
Biology	31	31	43	42	74	73
Engineering	6	6	1	1	7	7
Adm. & Comm.	2	3	5	5	7	8
GRAND TOTAL	<u>2 250</u>	<u>2 247</u>	<u>7 068</u>	<u>7 072</u>	<u>9 318</u>	<u>9 319</u>

AREA PERSONNEL DISTRIBUTION
JULY, 1955

		100-B 100-D 100-F 100-H 100-K 101		200-E 200-W 300		700-1100-3000	Total
		Area	Area	Area	Area	Area and Plant General	
<u>ENGINEERING DEPARTMENT</u>							
Exempt	22	51	-	3	53	303	810
Other	11	25	3	85	16	215	622
Total	33	76	3	88	69	518	1 432
<u>MANUFACTURING DEPARTMENT</u>							
Exempt	63	55	79	66	88	126	874
Other	266	306	310	265	404	691	4 306
Total	329	361	389	331	492	817	5 180
<u>FINANCIAL DEPARTMENT</u>							
Exempt	-	-	-	2	-	115	128
Other	-	-	-	6	-	324	360
Total	-	-	-	8	-	439	488
<u>EMPLOYEE & PUBLIC RELATIONS DEPARTMENT</u>							
Exempt	22	6	7	9	7	220	300
Other	70	49	45	58	43	894	1 488
Total	92	55	52	67	50	1 114	1 788
<u>RADIOLOGICAL SCIENCES DEPARTMENT</u>							
Exempt	1	-	33	-	4	7	129
Other	2	-	48	3	22	21	289
Total	3	-	81	3	26	28	418
<u>GENERAL</u>							
Exempt	-	-	-	-	-	9	9
Other	-	-	-	-	-	3	3
Total	-	-	-	-	-	12	12
Total Exempt	108	112	118	78	152	780	2 250
Total Other	340	380	446	401	485	2 148	7 068
GRAND TOTAL	457	492	564	479	637	2 928	9 318

DECLASSIFIED

HW-38375

DEL

MANUFACTURING DEPARTMENT

JULY, 1955

METAL PREPARATION SECTION

The net production of acceptable slugs was 85 percent of the official forecast and consisted of 289 and 54 tons of solid and cored material respectively. The composite canning yield was 65 percent which is a drop of 8 percent and 17 percent from the June and May yields. Inclusions, poor bonds and marred surfaces continued to be the major causes for rejection. Inclusions continued to be the largest single reject category and increased from four to seven percent during the month. Investigation of the inclusion problem, focused principally on such items as cleaning of autoclaves, slug etching and sleeve honing to remove foreign materials, was continuing at month end.

The canned slug inventory was reduced to 1-1/2 weeks supply due to heavy reactor discharges and low canning yields. Bare slug inventory remained at a 2-1/2 weeks supply.

There were no autoclave failures during the month.

A total of 1146 thorium slugs with a yield of 78 percent were canned during the month.

REACTOR SECTION

The total and plutonium input productions were 115.4 and 115.5 percent of the official forecast respectively. The forecast was exceeded due to higher than forecast levels and efficiency.

The reactor time operated efficiency was 70.8 percent which was 7 percent below that of June. The significant factors which contributed to the low efficiency were the completion of the horizontal rod replacement outage at D Reactor, the horizontal rod replacement outage at B Reactor, an outage at D Reactor for the removal of cushion chamber obstructions and process tube leak testing at DR and F Reactors.

The established maximum reactor operating levels, excluding enrichment burnout, were increased a total of five megawatts at KW Reactor as the result of a flattening adjustment. The rising of the temperature of the river water precluded further achievement of new high levels at other reactors.

The plutonium megawatt day output production was 101 percent of the official forecast. High ngs production concentration was temporarily increased about 50 megawatt days per ton as a metal conservation measure. The discharge tonnages, which represent a new record for total metal discharged in any one month, were 448 and 38 of low and high concentration respectively.

A total of 16 slug failures occurred during July. C Reactor experienced a total of seven failures including five regular uranium and two production test slugs. F and D Reactors had three and two regular uranium slug failures respectively, and DR had one regular uranium slug failure in addition to three failures of the J type enrichment slug. The outage time required for ruptured slug removal was 260 hours.

Twelve reactor scrams occurred, five of which were caused by normal Panellit system variables. One scram at DR Reactor resulted from a sudden increase in tube pressure; however, discharge of the tube failed to show any abnormal condition. Two C Reactor scrams resulted from 190-C pump outages, one caused by a circuit breaker opening, and the other by a pump shaft failure. One scram at KE Reactor resulted from a high pressure trip in the cross-tie system due to a valving error at Building 165-KW. Two scrams occurred at KW Reactor, one when a vertical safety rod holding coil burned out dropping 3X system balls into one channel, and one when the trip point on the octant monitor drifted down scale. One C Reactor trip was caused by an unexplained Beckman surge. Total outage time attributed to these scrams was 9.6 hours.

The D Reactor horizontal rod replacement outage, which began June 26, continued through July 10. Work accomplished during this outage included replacement of seven horizontal rods (two had been replaced previously), removal of all discharge area catwalks, replacement of essentially all crossheader screens with new wide mesh screens, complete rewiring of the discharge elevator, installation of discharge area poison column control piping, and miscellaneous clean-up, repair and inspection activities. Shortly after the start-up following the horizontal rod replacement outage, D Reactor was shut down due to an obstruction in the effluent system. Investigation showed that cushion chamber timbers had lodged at several points in the line. These timbers, together with the remaining side and ceiling timbers from the cushion chamber, were removed during an outage involving approximately 163 hours.

The B Reactor was shut down from July 8 through month end for a horizontal rod replacement outage. Actual replacement of eight rods (one had been replaced previously) was completed on July 28. Other work accomplished during this outage included replacement of liners and mattress plates in the discharge chutes, installation of a relief downcomer to permit reactor effluent to be diverted to the storage basin during repairs of the main effluent system, removal and replacement of five experimental hole thimbles, and extensive inspection, cleaning and repair of Building 163-B basins, flumes and south clearwell.

DECLASSIFIED

DECLASSIFIED

HW-38375-11

Process tube leak testing programs were conducted at DR and F Reactors, both as the result of abnormal water collection rates. At DR Reactor, 720 tubes were tested, with one tube and one Van Stone leak found. At F Reactor, the lower half of the reactor (approximately 1000 tubes) was tested, with seven tube leaks being found. Subsequently, when collection rates remained high, the upper half of the reactor was tested, with eight tube and two Van Stone leaks being found. At month end, collection rates at both reactors had returned essentially to normal. Approximately 75 outage hours were devoted to process tube testing.

The U-233 input production was 108.6 percent of forecast and was high principally because of a rescheduling of shipments which permitted longer irradiation times. Production charged to thorium irradiation at C and H Reactors was 3.1 and 2.6 percent respectively.

The shipment of irradiated J material continued at scheduled rates with a total of 3920 pieces being sent off-site.

SEPARATIONS SECTION

The Redox production of low and high ngs product was 199 and 100 percent of the official forecast respectively. The T Plant production was 115 percent of the official forecast.

The Redox facility operated at an 8 ton per day average rate until July 8. A shutdown for equipment flushes in conjunction with the changeover from high to low concentration feed material was in effect until July 11. By July 13 a 9 ton rate had been attained and this rate continued until July 16, when plugging of the silver reactors caused a rate curtailment to 6 tons per day until July 20 when a complete shutdown of the extraction columns was caused by a plugging in the partition cycle column organic outlet line. Following a flushing program the extraction batteries were started up on July 22. The operating rate was raised to 9 tons on July 24 and this rate continued until July 26 when the plugging recurred in the same line. A more extensive flushing was made and on July 30 the building resumed operations at a 6 ton rate.

The T Plant operation was essentially normal throughout the month.

The TBP Plant production was adversely affected throughout the month by processing and equipment difficulties. High gamma radiation values in the final product continued throughout the first half of the month. However, a thorough flush of both cycles, followed by a start-up on feed material 2.5 years of age, resulted in much improved decontamination efficiency. On July 24 the 1.8 year old feed material was re-introduced (25% blend) and decontamination of product continued to be satisfactory. The facility operated almost continuously at rates varying from three to six tons for the last 14 days of the month. Total outage time for the two cycles was 299 and 239 hours respectively.

The UO₃ Plant operated normally but production was limited by the availability of in-specification feed. By month-end all of the high gamma TBP material had been processed and normal production had been resumed.

At the metal fabrication facility operations were directed toward recovery of scrap metal and cleaning of the RMA line equipment for processing low MWD product. The production schedule for metal fabrication was exceeded with a new production record being established. No difficulty was experienced in meeting the forecast at the Isolation Building. The processing of plutonium runs was initiated in the Recuplex facility on July 11, with the first sample can loadout made on July 29.

The West evaporator was shut down on July 27 upon completion of the reconcentration of the evaporator bottoms. This facility will be converted to an in-farm scavenging facility for treatment of (TBP) wastes stored in the West Area.

Waste metal removal operation experienced no difficulties during the month and maintained adequate feed material quantities for the TBP Plant.

GENERAL

Personnel

On Roll July 1, 1955	5180
Increase or Decrease	0
Total on Roll July 31, 1955	5180

W. K. Mac Cready
W. K. MAC CREADY, MANAGER
MANUFACTURING DEPARTMENT

DECLASSIFIED

DECLASSIFIED

HW-38375

DEL

MANUFACTURING DEPARTMENT

PATENT REPORT SUMMARY
FOR
MONTH OF JULY, 1955

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

INVENTOR

Reed Overson - Separations
Section

TITLE

Remote pipe connector for hot
cell and other radiation zone
service.

W. K. Mac Cready
W. K. MAC CREADY, MANAGER
MANUFACTURING DEPARTMENT

DECLASSIFIED
WITH DELETIONS

HW-38375

DEL

DECLASSIFIED
WITH DELETIONS
DECLASSIFIED

Ea-1

DECLASSIFIED
WITH DELETIONS

HW-38375

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

HW-38375

DEL

DECLASSIFIED
WITH DELETIONS

Ea-3

[REDACTED]

DEL

HW-38375

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

[REDACTED]

DECLASSIFIED
WITH DELETIONS

HW-38375

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

HW-38375

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

HW-38375

DEL

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

HW-38375

DECLASSIFIED
WITH DELETIONS

Ea-0

DECLASSIFIED

August 5, 1955

MANUFACTURING DEPARTMENT
METAL PREPARATION SECTION
July, 1955

I. RESPONSIBILITY

There was no change in responsibility during this period.

II. ACHIEVEMENTA. Operating Experience1. Statistics

	<u>July</u>	<u>June</u>	<u>Year to date</u>
Total Acceptable Slugs Canned (Tons)	343	376	2710
Composite Canning Yield (%)	63	73	76
Efficiency (%) (Canning Throughput)	92	93	94
Forecast Achievement (Current Commitment)	85	103	103
Net Acceptable Solid Slugs (Tons)	289	358	2540
Slugs Returned from Reactor (Tons)	6.3	8.03	36.87
Canning Yield (%)	63	73	76
Net Acceptable Cored Slugs (Tons)	54	18	170
Slugs Returned from Reactor (Tons)	.07	.27	.83
Canning Yield (%)	63	71	72
Autoclave Failure - Solid (No./M)	.00	.00	.001
Autoclave Failure - Cored (No./M)	.00	.00	.00
Acceptable C-4 Slugs Canned (Pieces)	0	864	5898
Acceptable Pb-Cd Slugs Canned (Pieces)	0	431	8863
Acceptable 10-66 Slugs Canned (Pieces)	1416	300	2113
Average Steam Generated (M lbs/hr)	22.5	23.2	
Maximum Steam Generated (M lbs/hr)	36.0	33.0	
Total Steam Generated (M lbs)	16,757	16,750	
Coal Consumed (Tons)	1,128	1,155	
Sanitary Water from 3000 Area (Million Gals.)	71.0	60.4	
Average Rate (GPM)	1,591	1,397	

2. Activities

Net production of 343 tons of acceptable finished slugs achieved in 21 working days, including one overtime day, was essentially 85 percent of forecast. Fifty-four tons of this total were cored slugs. Six canning line shifts per day were operated throughout the month and line relief was provided for two of the canning lines during the last half of the month.

Conversion of the canning operation to a 45-second cycle continued during the month. Both the 45-second cycle and the 50-second cycle were used on a production basis for control and comparison purposes. A new production record for a single day's operation of 7480 slugs canned was achieved during the month.

A composite yield of 63 percent for solid and cored slugs was experienced in July. This is a drop of ten percent from the June yield of seventy-three percent and a nineteen percent drop from the eighty-two percent May yield. Inclusions, poor bonds, and marred surfaces continued to be the major causes for rejection.

Inclusions, the largest single reject category, increased from approximately four percent to approximately seven percent during the month. Several autoclave liners were etched with hydrochloric acid and others cleaned with Oakite to remove oxides and other foreign materials which could contribute to the inclusion experience. Tests have indicated that scrupulous cleaning of equipment and adequate etching of slugs should reduce rejects. All but one bank of the autoclaves were converted from hot water to steam as the steam autoclaves appear to produce better yields. The remaining bank of water autoclaves will be used for further tests. Investigation of the inclusion problem is continuing at month-end.

The combined Metal Preparation and Reactor canned slug inventory was reduced to approximately a one and one-half week's supply at month end, due to heavy reactor discharges and low production yields experienced in Metal Preparation. Close liaison was maintained throughout the month between the Metal Preparation and Reactor Sections to assure that canned slugs were delivered to individual reactor areas as needed for production continuity. Bare slug inventory in Metal Preparation remained at approximately a two and one-half week supply.

The first material has been received on evaluation orders from two new vendors of caps and cans.

No autoclave failures occurred during the month.

On June 29, an SF material discrepancy of one slug was discovered within the canning operation. Thorough investigation failed to resolve the discrepancy and it is assumed that the slug was lost in process or was the result of a clerical error. A formal report to this effect was prepared.

The Physical Constants Test Reactor in 305-B Building is complete. Start-up is now scheduled for August 15 due to a delay in obtaining fuel elements.

The high pressure loop installed in 3706 Building to test the reaction of uranium and water at elevated temperatures and pressure is complete. Satisfactory operation has been attained at 1700 psi but without using the uranium sample.

DECLASSIFIED

DECLASSIFIED

DECL

2. Activities - continued

The salt bath heat treating equipment in 313 Building was reactivated for outgassing hydrogen from the dingot uranium.

Work is underway in modifying the 3717 Building for use as the Mechanical Maintenance Unit metalworking shop. It is scheduled for completion by August 31 when modification of building 3722 for the Production Area Maintenance Shop will begin.

3. Special Operations

A total of 1146 thorium slugs was canned by the "C" process with a yield of approximately 78 percent. The development of better bare core inspection techniques brought nearly 22% improvement in the canning yield over last month's experience.

4. Schedule Variance

Acceptable canned slug production was essentially 85 percent of forecast. Production commitments were not met due to unusually low canning yield experience.

B. Equipment Experience**1. Operating Continuity**

The canning line efficiency was approximately 92 percent during July, a drop of one percent from the June efficiency, attributed mostly to difficulty with component part preparation.

The slug recovery operation was interrupted for nine days during the month due to difficulties experienced with new equipment. The addition of steam heating coils to the treater caustic tanks to provide additional heat and caustic agitation seemed to alleviate the operating difficulties at month-end. A substantial backlog of reject canned slugs was accumulated during this period due to the combination of high reject rates and low recovery rates.

The 305 Test Pile facility was shut down from July 1 through July 17. Operating personnel were temporarily assigned to other operations to assist with vacation relief while considerable routine inspection and maintenance work was performed on the 305 facility.

2. Inspection, Maintenance and Replacement

A fourth automatic quench machine was installed during the month. Five canning lines can be serviced by these machines.

Two new 30-ton capacity replacement vans for slug delivery have been received. In addition to the increased capacity, these vans make possible more efficient loading procedures.

A three-horsepower motor was installed in the fume exhaust system of the old sleeve preparation facility to assure adequate removal of caustic vapors.

DECLASSIFIED

2. Inspection, Maintenance and Replacement - continued

The #1 Acme-Gridley cut-off machine was overhauled during the month and all three of the cut-off machines were relocated to provide more space between the quench tanks and the lathes.

Project Engineering was revising the #1 slug pickle machine to reduce fume emission and acid consumption at month-end.

C. Improvement Experience

1. Production Tests

PT-313-47MT "Cored Slugs from Extruded Blanks and Rolled Rods" HW-33189

A total of 54 tons of finished eight-inch cored slugs was produced with a yield of 63%. During this period the yield was adversely affected by high incidence of bad weld, poor bond and inclusion rejects, which also affected the yield for solid slugs.

Approximately 2900 cored slugs were processed with crimped uranium plugs for in-pile evaluation. The rejects are currently being recovered and will be re-processed using the same type of end plug.

Supplement D to the Production Test was issued authorizing a substitution of pressed aluminum plugs for welded uranium plugs in regular cored slug production. It is anticipated that the use of aluminum plugs will improve both the quality and performance of this type of fuel element. The procurement and fabrication of components are being expedited to assure an early conversion.

PT-313-56MT "Canning of Four Tons of Dingot Uranium for Pile Irradiation" HW-37695

A production test was issued to process approximately four tons of dingot uranium slugs fabricated from special rod stock. The percent reduction of the dingots was varied during forging and part of the dingots were beta heat-treated prior to finishing as rods by either extrusion or rolling.

Since the hydrogen content of the slugs is in the range of 3-5 ppm, outgassing in a salt bath is required. Facilities for this purpose have been reinstalled in 313 Building and processing will be initiated next period.

Supplement "A" to this production test was issued for an extended evaluation of dingot uranium slugs on a production basis. Approximately 8 tons of slugs have been received and future monthly receipts will be increased to about 16 tons in September and 33 tons in January, 1956.

PT-313-58MT "Fabrication of Double Length C Slugs" HW-37412

This test was issued to prepare double-length enriched aluminum alloy slugs by a fillerarc welding process. The test provides for welding 750 pairs of unbonded and 750 pairs of hot-press Truline slugs end to end. An in-pile comparison will be made of the performance of these slugs and 1500 standard length hot-press Truline slugs.

Because of difficulty with welding equipment provided by Fuel Technology, work on this test is being deferred until next period.

2. Process Tests and Revisions

Replacement of Fiberglas packing in 313 Building air filters has been estimated to save nearly \$1100.00 annually over replacement of the entire filter.

3. Inventions and Discoveries

Personnel in the Metal Preparation Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report.

D. Events Influencing Costs

1. Labor Variance

Labor costs are expected to increase about .005 as a result of the 7-1/2% decrease in yields.

2. Material Variance

Material costs are expected to increase .01 per unit over the previous month as a result of a 7-1/2% decrease in yields.

3. Other Costs

An increase of .02 per unit is expected for other costs as a result of a decrease in production of 9% under the previous month.

E. Plant Development and Expansion

1. Project Status

Project CA-514 "Expansion of 300 Area Production Facilities" - Structural demolition work is completed with only equipment removal remaining. Flood light installation at the inspection stations has not been completed. Production continuity was maintained on the slug pickle machines. Tests on the fume problem have been completed and a proposal of recommended corrective measures is being prepared. The sleeve cleaning machines have been accepted. Operation of the machines was interrupted to evaluate the effect on can inclusions. Normal operation is expected to resume immediately.

Modifications of cap and can cleaning equipment will be necessary in order to meet Underwriter's codes. Steps to be taken are being discussed with Design and Safety personnel. The can basket design revision has been completed. The cap basket prototype has been fabricated for testing.

The slug recovery equipment is in operation and necessary modifications are being completed. The baskets are still in the testing stage. Steam heating coils were installed in the holding tank to facilitate treating and will be installed in other tanks. The neutralizing cycle is satisfactory.

Overhead protective screening is being installed under the canning area conveyor system. The modification of the basket carrier is being completed by the vendor. The canning line ventilation system has been installed on four lines. In addition, a vane-axial booster fan has been installed on this system.

DECLASSIFIED**1. Project Status - continued**

The fifth automatic canning quench machine has been installed. Work has been completed on connecting the air supply to the slug stamping machines. One machine is operating at present. Foot valves are being modified in order to operate properly.

Experimental work on the collet liners for the Acme-Gridley cut-off machines has been completed and collets of phenolic tubing are being fabricated. An evaluation of a short-sleeve type of collet is being made.

General scope drawings and specifications are essentially complete and a project proposal will be issued for reducing the noise level in the 313 Building. Improved acoustical properties have been accomplished by the installation of a suspended Fiberglas ceiling and partial completion of wall insulation in one office. Noise level has been reduced through the use of a temporary and experimental shield on two of the machines. The prototype sound enclosure was being shipped by the vendor at month-end.

The installation of the ventilating system for the welding booths is continuing. The exhaust system was completed on one line. Air flow tests were completed and recommendations made for increased exhaust, increased inlet and modified diffuser design.

The ductwork for the penetration etch machine on the east finishing line has been completed. Due to difficulty in obtaining electrical heating elements, tests are being conducted to determine if heating can be accomplished by using existing steam coils.

Expediting contacts have been made with the vendor to determine if necessary modifications can be completed soon on the machine trays for the first radiograph machine.

The Boltaron piping for the tank farm was replaced with stainless steel. It has been impossible to pump methanol from the storage tank due to excessive head between the tank and pump. Temporary modifications are being made to expedite testing of the process equipment.

Project CG-610 - "Replacement of Existing 313 Building Roof" - Project authorized funds total \$55,000. The work is 16% ahead of schedule at 40% completion. Roof replacement over the temporary cap and can cleaning area cannot be completed until the ventilation equipment for the area is removed.

Project CG-614 - "Hanford 4X Program - 300 Area" - Total authorized funds are \$340,000. Work orders have been issued to Plant Forces to do all installation work in the metal recovery area and to relocate the two braze width units and three Acme cut-off machines. Four additional welding units are to be shipped August 15, 1955. Installation of the recovery furnace in the canning area was started.

Project CA-627 - "Replacement of 300 Area Fence" - Total authorized funds are \$26,000. A notice of award was issued to the successful bidder. A recommendation was made to the AEC that the relocation of the 303 Area exclusion fence east of the 306 Building be included in the contract.

1. Project Status - continued

IR-194 - "Centralized Quality Reporting System" - Total authorized funds are \$15,000. Materials are now on order.

Project CA-590 - "Fly Ash Collection Equipment - 384 Building" - Estimated Cost - \$40,000. The total project cost estimate was increased from \$38,000 to \$40,000, reflecting price increases since the previous estimate of last year. The proposal is being circulated for approval signatures.

F. Significant Reports Issued1. Routine

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
HW-35707	Operations Sub-Section Monthly Report June 1955	W. Windsheimer	7-8-55
HW-37963	Production Report, Metal Preparation Section	H. E. Berg	7-11-55
HW-37661	Uranium Quality Control Analytical Results	W. G. Hudson	6-29-55
HW-37737	Monthly Report, New Fuel Element Production Program, June, 1955	W. A. Blanton	7-1-55
HW-37738	Monthly Report, Process Sub-Section Metal Preparation Section, June 1955	E. W. O'Rourke	7-1-55
HW-38055	Statistical Quality Report 300 Area, January through June, 1955	G. X. Beard	7-22-55
None	Project Status Report	F. K. Peck	7-21-55
HW-38253-RD	Monthly Cost Report	H. S. Krider	7-28-55
HW-38252-RD	Quarterly Savings Report	H. S. Krider	7-29-55

2. Non-Routine

HW-38335	Uranium Receipts	H. F. Berg	7-27-55
HW-38446	Lot Discrepancy	L. T. Hagie	7-29-55
HW-37943	Effect of Increased Slug Core Diameter Upon Canned Slug Reactivity	S. M. Gill	7-8-55
HW-38220	Standard Slugs for Accountability of Enriched Uranium-Aluminum Alloy Fuel Elements	R. E. Olson	7-20-55
None	300 Area Fire & Defense Procedure- Operations Sub-Section	J. P. Fichten	7-27-55
None	Classification & Reporting of Employee Meetings	W. G. Hudson	7-29-55

DECLASSIFIED

III. PERSONNELA. Organization

Effective July 1, 1955 the Projects and Personnel Development Unit was changed to Sub-Section status with F. K. Peck as Superintendent. A Contact Engineering Unit was established within the Sub-Section and J. W. Nageley was appointed Head of the new Unit. The positions of Planner, Personnel Development and Analyst, Procedures were added as a result of the reorganization.

B. Force Summary

	<u>Start of Month</u>		<u>End of Month</u>		<u>Net Change</u>	
	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Exempt</u>	<u>Non-Exempt</u>	<u>E.</u>	<u>N. E.</u>
Section General	1	1	1	1	0	0
Operations	25	164	21	169	-4	+5
Power & Maintenance	36	322	35	324	-1	+2
Process	37	69	37	69	0	0
Projects & Personnel Dev.	11	3	15	3	+4	0
Section Total	110	559 (669)	109	566 (675)	-1	+7

C. Safety Experience

There were no major, sub-major or near-serious incidents during July.

D. Radiation Experience

No exposures in excess of 300 mrad were reported during the month. Two exposures in excess of 200 mrad and 41 exposures in excess of 100 mrad occurred in July.

An air sampling survey is being made in 3706 Building to determine the effect of shutting down the hood exhaust fans on air contamination. The hood exhaust fans will be shut off and the heads sealed. Subsequent samples will be taken to determine if there is a significant build-up of air contamination.

E. Personnel Activities1. Visits and Visitors

J. W. Nageley attended the Western Plant Maintenance & Engineering Show in Los Angeles. He also consulted with vendor representatives from the Hauserman Company and the Corning Glass Company on noise control equipment and material.

2. Meetings

Forty safety and security meetings were held during the month. Forty-four round table and information meetings were held for Section personnel. Training and education movies were shown to 83 exempt and 6 non-exempt members of the Section. A Cost Training Program was attended by eight exempt people and three exempt members attended training courses at W-10. Two non-exempt employees attended the Welding School in July.

Appointments to the Plant Defense Program Committee have been completed. The Committee will meet during August to correlate and recognize the responsibilities of individual Sections during an emergency evacuation.

DECLASSIFIED

DECLASSIFIED

HW-38375 **DEL**

Richland, Washington
August 5, 1955

MANUFACTURING DEPARTMENT
REACTOR SECTION
MONTHLY REPORT
JULY, 1955

I. RESPONSIBILITY

Assigned responsibilities of the Reactor Section were not changed during July.

II. ACHIEVEMENT

A. Operating Experience

Reactor time operated efficiency was 70.8 per cent, approximately seven per cent below that of the previous month. The primary factors which contributed to this low efficiency included completion of the horizontal rod replacement outage at D Reactor, the horizontal rod replacement outage at B Reactor, a lengthy outage at D Reactor for the removal of cushion chamber obstructions, and leak testing programs at DR and F Reactors.

Total and plutonium input productions were 115.4 and 115.5 per cent of forecast, respectively, with forecast exceeded as the result of higher than anticipated levels and efficiency.

Thorium input production was 108.6 per cent of forecast due to continuing the program longer than originally planned. Production charged to thorium irradiation at C and H Reactors was 3.1 and 2.6 per cent, respectively.

Plutonium megawatt day output production was 101.0 per cent of forecast primarily as the result of discharge schedule variations.

DEL

A. Operating Experience (Continued)

Concentrations for the low and D Reactor pilot programs remained unchanged. Production concentration was temporarily increased approximately 50 megawatt days per ton as a metal conservation measure. Tons discharged at the low and production concentrations were 448 and 38, respectively.

Established maximum reactor operating levels, excluding enrichment burnout, were increased a total of five megawatts at KW Reactor as the result of a flattening adjustment. Rising river water temperatures primarily precluded attainment of new high levels at other reactors.

Slug failure experience improved significantly in July, with a total of 16 failures as compared to 28 in June and 35 in May.

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>KE</u>	<u>KW</u>	<u>Total</u>
Eight-Inch Regular		5	2	1	3				11
Production Test		2*							2
"J" Material				3					3
	0	7	2	4	3	0	0	0	16

* One each from Production Tests:

PT-105-519-E, "Raising Permissible Outlet Water Temperature."
PT-105-588-A, "Irradiation of Extruded Cored Slugs."

Reactor outage time required for the removal of these ruptures was approximately 260 hours.

1. Statistics

Operating statistics are summarized in the table on Page 3.

2. Activities

The D Reactor horizontal rod replacement outage, which began June 26, continued through July 10. Work accomplished during this outage included replacement of seven horizontal rods (two had been replaced previously), removal of all discharge area catwalks, replacement of essentially all crossheader screens with new wide mesh screens, complete rewiring of the discharge elevator, installation of discharge area poison column control piping, and miscellaneous clean-up, repair and inspection activities.

B Reactor was shut down from July 8, through month end for a horizontal rod replacement outage. Actual replacement of eight rods (one had been replaced previously) was completed

DECLASSIFIED

DECLASSIFIED

1. Statistics

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>KE</u>	<u>KW</u>	Total or Average
Reactor Time Operated	25.6	74.2	41.6	82.7	67.1	92.2	99.6	83.0	70.8
Efficiency (%)									
Reactor Outage Time (Hrs)	417.9	159.0	434.8	127.9	244.7	57.8	2.7	126.4	1571.2
Plutonium Production	136.0	32.6	-	1.0	-	-	-	-	169.6
Special Irradiations	553.9	191.6	434.8	128.9	244.7	57.8	2.7	126.4	1740.8
and Tests	-	191.6	199.6	75.1	149.2	-	2.7	5.4	623.6
Total Outage Time	-	93.7	27.9	63.1	8.9	122.4	-	169.5	485
Reactor Unscheduled									
Outage Time (Hrs)									
Metal Discharged (Tons)									
Water Quality (ppm Turbidity)									
Raw Water - Average	13	13	13	12	13	11	12	13	
Raw Water - Maximum	38	41	36	30	40	29	40	39	
Process Water - Average	.005	.004	.004	.004	.005	.005	.003	.005	
Process Water - Maximum	.006	.006	.007	.006	.005	.007	.005	.007	
Water Pumped (MM Gals)									
Bldg. 190 to reactor	1036	3156	1277	1937	1589	2237	5727	5062	22021
Bldg. 182 to 200 Areas	517	-	-	-	-	-	-	-	517
Bldg. 181	5418	4004	4004	4004	1935	2604	6084	5456	25501
Steam Generated (MM Gals)									
Coal Consumed (Tons)	78	186	186	186	109	118	23	20	534
Oil Consumed (M Gals)	4865	11700	11700	11700	7618	6899	236	173	31082
									409

EC-3

DECLASSIFIED

A. Operating Experience (Continued)

on July 28. Other work accomplished during this outage included replacement of liners and mattress plates in the discharge chutes, installation of a relief downcomer to permit reactor effluent to be diverted to the storage basin during repairs of the main effluent system, removal and replacement of five experimental hole thimbles, and extensive inspection, cleaning and repair of Building 183-B basins, flumes and south clearwell.

During the rod replacement outages, 10 process tubes at B Reactor and five at D Reactor were removed for Engineering Department examination and evaluation of tube conditions. At D Reactor, tube removal was difficult, with splitting required in two cases.

There were no charge-discharge activities associated with the J-Q irradiation program. The month end balance of J-Q tubes at C and H Reactors remained 62 and 51, respectively.

The shipment of "J" material from DR Reactor to Arco, Idaho, continued at scheduled rates, with 28 casks containing 3,920 pieces shipped

A gradual decline of 6.2 feet in the level of the Columbia River during the month was accompanied by a marked improvement in raw water quality which permitted reduction of coagulant feeds at all 100 Areas, and discontinuance of activated silica as a coagulant aid at Buildings 183-DR and 183-H.

The following table indicates activities during July associated with special irradiations other than the Mint program noted above:

	<u>Tubes Charged</u>	<u>Tubes Discharged</u>	<u>Casks Shipped</u>
Production Tests	3	9	3
Rala		1	
Mint (flattening)	16	12	
Chemical 10-66	1	1	4
"B" Material	8	6	4
Total	<u>28</u>	<u>29</u>	<u>11</u>

B. Equipment Experience

Twelve reactor scrams occurred, five of which were caused by normal Panellit system variables. One scram at DR Reactor resulted from a sudden increase in tube pressure. However, discharge of the tube failed to show any abnormal condition. Two C Reactor scrams resulted from Building 190-C pumps - one when a pump motor dropped out due to a circuit breaker opening,

B. Equipment Experience (Continued)

and one when a pump shaft failed. One scram at KE Reactor resulted from a high pressure trip in the cross-tie system due to a valving error at Building 165-KW. Two scrams occurred at KW Reactor, one when a vertical safety rod holding coil burned out dropping 3X system balls into one channel, and one when the trip point on the octant monitor drifted down scale. One C Reactor trip was caused by an unexplained Beckman surge. Total outage time attributed to these scrams was 9.6 hours.

Shortly after the start-up following the horizontal rod replacement outage, D Reactor was shut down due to an obstruction in the effluent system. Investigation showed that cushion chamber timbers had lodged at several points in the line. These timbers, together with the remaining side and ceiling timbers from the cushion chamber, were removed during an outage involving approximately 163 hours.

Process tube leak testing programs were conducted at DR and F Reactors, both on the basis of abnormal water collection rates. At DR Reactor, 720 tubes were tested, with one tube and one Van Stone leak found. At F Reactor, the lower half of the reactor (approximately 1000 tubes) was tested, with seven tube leaks found. Subsequently, when collection rates remained high, the upper half of the reactor was tested, with eight tube and two Van Stone leaks found. At month end, collection rates at both reactors had returned essentially to normal. Approximately 75 outage hours were devoted to process tube testing. Minor, but persistent indications of a water leak at KW Reactor during the latter half of the month resulted in plans to leak test process tubes early in August.

All KW Reactor pigtails were inspected with no evidence of extrusion found.

A total of 58 temperature monitor elements were replaced at KW Reactor for a total of 167 to date. An absence of outages at KE Reactor prevented replacement of failed elements, and the total replaced to date remains 118.

Separation of mercury in the K Reactor type Panellit gage switches continues to present a problem. Current studies indicate that the cause of the separation is abnormal electrical resistance through the switch, causing vaporization and subsequent condensation of the mercury.

DECLASSIFIED

CONFIDENTIAL

B. Equipment Experience (Continued)

Panellit gage reliability checks at five reactors revealed nine faulty trips:

<u>Reactor</u>	<u>High Trips</u>	<u>Low Trips</u>	<u>Total</u>
B	2	2	4
C	0	0	0
D	0	0	0
DR	1	1	2
F	3	0	3
Totals	6	3	9

This represents improved gage performance for these five reactors as compared with June when there were 16 faulty trips.

Two additional 30-inch backwash valves at 100-K Area failed. Broken valve parts from a previous failure were returned to the vendor for inspection. Travel limit stops are being installed in the power cylinders of other valves to prevent additional breakage due to excessive valve travel.

Process water pump experience included failure of the No. 3 pump unit motor at Building 190-D during a routine start, and failure of the No. 4 process pump unit at Building 190-C due to failure of the pump shaft between the first and second stage impellers. The motor failure was due to a burned out winding. Cause of the pump shaft failure is under investigation.

C. Improvement Experience

The most significant Production and Process Tests are reported below, together with other items of "Improvement" significance.

PT-105-579-A (Quantity Irradiation of J-Q Columns)
There was no activity with regard to this test during July. The month end balance of tubes under irradiation remained 62 at C Reactor and 51 at H Reactor.

PT-105-7-MR (Irradiation of High Quality Production Uranium Slugs)
The nine remaining tubes at H Reactor charged on a run to rupture basis continued without incident and averaged 1250 megawatt days per ton. Copper tubing was installed on one additional tube (total of seven) to permit individual effluent water sampling for rupture detection.

C. Improvement Experience (Continued)

- PT-105-354-E (KAPL-120 Recirculation Loop)
Work continued at H Reactor on the installation of the new loop. Final testing of the loop is scheduled during the horizontal rod outage early in August.
- PT-105-555-E (Exposure of Aluminum Canned Slugs in a Zircaloy Process Tube)
A zirconium alloy process tube, fitted with a pre-rolled Van Stone flange on the front and a pressure closure fitting on the rear, was installed at D Reactor to test the feasibility of using zircaloy tubes in combination with aluminum canned slugs.
- PT-105-600-A (Periodic Measurement of the Graphite Coefficient of the KE Reactor)
Tests to determine the graphite coefficient of KE Reactor graphite were completed. Production losses of approximately 240 megawatt days resulted from power level cuts necessary to remain within desired tube power limits.
- PT-MR-105-24 (High Rate Water Treatment Test at Post CG-558 Flows)
This test was terminated on schedule July 1, and the final report is being written. The test ran through the period of difficult water treatment with no significant problems encountered.

Ten new or revised Process Standards - Reactor were approved and issued. These were Standards titled: "Maintenance of Process Water System," "Pressure and Flow During Reactor Shutdown," "Panellit System Control," "Thermal and Biological Shield Cooling Water," "Ruptured Slug Discharge," "Make-Up of Uranium and Uranium Alloy Tube Charges," "Charge-Discharge Operations," "Properties of Process Tubes," "Distortion of Graphite Moderator, Process Tubes, and Reactor Shields," and "Panellit Maintenance." The most significant changes accomplished by these new and revised Standards involved specification of precautionary procedures to be observed during maintenance work on process water piping, including the use of blanks, reduction of flow and cutting and welding of process piping.

Seven cobalt samples have been irradiated and mounted in jigs for use in calibrating health monitor chambers. The sources provide a higher level than the previously used 0.1 mg radium source, and allow a more efficient check of the chambers.

Ec-**DECLASSIFIED**

C. Improvement Experience (Continued)

Plastic truckers' aprons with sleeves are being tested as improved protective clothing for radiation zone work, particularly front and rear face work on the reactor. The waterproof nature of the garment, combined with an open back, appears to provide the protection and wearer comfort desirable in protective clothing.

Personnel in the Reactor Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report.

D. Events Influencing Costs

Reactor Section costs are anticipated to be slightly lower in July than in June. Factors adversely affecting costs in July included the leak testing programs at DR and F Reactors, the extended outages at D and B Reactors for rod replacement, and the outage at D Reactor for the removal of effluent line obstructions.

Beneficially affecting Reactor Section costs were a significant decrease in the number of slug failures as compared to the two previous months, and a 13.5 per cent decrease in total applied material costs in the Power Sub-Section. This latter item included a decrease of approximately \$29,000 in chemical costs as the result of improved raw water quality, and a decrease of approximately \$39,000 in fuel costs resulting from the lower coal prices which became effective July 1.

Although Reactor Section costs decreased in July, production decreased a corresponding amount, and as a result, preliminary estimates indicate that both plutonium and total irradiation unit costs will be essentially the same as in June.

E. Plant Development and Expansion

1. Project Status

The most significant Reactor Section project activity is reported below. Further details concerning projects may be found in the report, "Status of Reactor Section Projects, Informal Requests and Budget Items," F. A. R. Stainken to W. K. MacCready, dated July 20, 1955.

CA-431 (100-C Area)

All new rods for C Reactor are now on the plant. Scheduling of the installation of these rods continues under study by the Expansion Liaison Unit.

~~DECLASSIFIED~~

HW-38375

SECRET

E. Plant Development and Expansion

1. Project Status (Continued)

CA-512 (100-K Plant)

No additional (to the one reported last month) failures of the interim bulb for effluent water temperature monitoring have been reported. Examination of the single monitoring element that did fail showed that the bulb itself was good, and that failure occurred at some other point in the element. The adequacy of the interim bulbs is being evaluated, since they do not comply with the degree of accuracy and response time originally specified for the temperature monitor system. The vendor of the flexible replacement front face connectors has provided shipping dates for two shipments of 3500 each not later than September 2, and September 16. On the basis of this information, installation of the connectors by Minor Construction forces is tentatively planned to begin September 12. The Reactor Section, with Radiological Sciences Department concurrence, has accepted the interim trench crib as a permanent waste disposal facility.

CG-558

(Reactor Plant Modification for Increased Production)

The replacement of horizontal rods at D Reactor, completed July 9, and at B Reactor, completed July 28, are described in the "Activities" section. Replacement of rods at H Reactors is scheduled to begin August 1. The use of re-designed rod bearings and seals has eliminated the rod scratching problem mentioned last month. Approximately 2300 replacement Panellit gages have been received from the vendor. Checking of the gages for conformance with process standards has resulted in a high rejection rate of "as received" gages due to minor troubles which are easily corrected.

CG-609

(Charge-Discharge While Operating - Test Facility - 105-C)

A Construction Completion and Cost Closing Statement, listing final costs, was issued completing this project which provided five process tubes with facilities to test the feasibility of charge-discharge during operation.

E. Plant Development and Expansion

2. Plant Engineering

A number of engineering and development studies were active in the Section during July. The studies are, in general, aimed at decreasing costs and/or increasing production. Details are given in document HW-38435. Several items of interest are reported below.

Equipment was installed at F Reactor to permit the purging of a single crossheader with chromic acid. The feasibility of using chromic acid to reduce rear face radiation levels by removing contamination within the crossheaders will be determined under a recently issued Production Test.

Charge-discharge of uranium during reactor operation has been evaluated at a minimum of \$10,000,000 per year for all reactors at anticipated post Project CG-558, "Reactor Modifications for Increased Production," reactor power levels. The calculations, based upon B Reactor shutdown history, are presented in detail in document HW-37957.

F. Significant Reports

1. Routine

Monthly operating reports issued for June were:

HW-37658-A	Reactor Section	W. K. MacCready	7/8/55
HW-38023	Operations Sub-Section	J. H. Warren	7/1/55
HW-37778	Process Sub-Section	O. C. Schroeder	7/1/55
HW-37751	Projects and Personnel Development	F. A. R. Stainken	7/1/55
HW-37776	Radiation Monitoring Sub-Section	P. C. Jerman	7/6/55
-	Maintenance Sub-Section	E. E. Weyerts	7/6/55
HW-37990	Power Sub-Section	J. C. McLaughlin	7/7/55

Other routine reports issued during July included:

HW-38266	"Monthly Progress Report, Reactor Section Expansion, July, 1955"	J. P. Langan	7/22/55
-	"Status of Reactor Section Projects, Informal Requests, and Budget Items"	F. A. R. Stainken	7/20/55
HW-37932-RD	"Reactor Section Savings and Improvement Report, April to June, 1955"	W. K. MacCready	7/14/55
HW-37764	"Reactivity Balance and Associated Data - Period June, 1955"	A. P. Vinther	7/1/55

2. Non-Routine

HW-37957	"The Economic Effect of Reactor Operational Charge-Discharge on Projected HAPO Operation"	J. E. Robb G. E. Turner	7/14/55
----------	---	----------------------------	---------

DECLASSIFIED

DECLASSIFIED

HW-3837¹/₂

DEL

E. Significant Reports

2. Non-Routine (Continued)

HW-36458	"D Reactor Orificing Analysis"	W. E. Cawley	3/2/55
HW-36021	"Production Test 105-12-MR, Crossheader Purge with Chromic Acid"	A. K. Hardin	7/5/55
HW-37139	"Production Test 105-13-MR-Routine Measurement of the Sensitivities of Reactor Neutron Flux Monitors"	S. R. Stamp	6/8/55

III. PERSONNEL

A. Organization

There were no appointments in the Reactor Section during July.

B. Force Summary

	<u>Beginning Of Month</u>	<u>End Of Month</u>	<u>Net Change</u>
Section General	2	2	0
Operations	372	379	+ 7
Maintenance	631	630	- 1
Projects & Personnel Devel- opment	46	49	+ 3
Power	483	483	-
Process	76	75	- 1
Radiation Monitoring	86	91	+ 5
Section Total	1696	1709	+13

Changes during July included 31 transfers into the Section, 12 transfers out of the Section, five new hires, 10 terminations, one reactivation, and two deactivations.

C. Safety Experience

There were no Major or Sub-Major Injuries during the month.

Plans were completed by a committee appointed for this purpose to present a Section-wide safety program beginning August 1, and continuing through the end of September. Called the First Annual Reactor Section Safety "Booster," this program involves four contests (area display, safety slogan, safety meeting and proper use of safety equipment) which will provide both inter-area competition and individual recognition. Appropriate awards for the winning area and individuals are planned.

D. Radiation Experience

There were no Class I or Class II Radiation Incidents during the month. This is the first month since September, 1954, in which no Radiation Incidents occurred in the Reactor Section. This improvement is the result of a Section-wide program carried out in July to reemphasize the importance of radiation consciousness at all levels of the Section.

E. Personnel Activities

At month end, 15 employees are receiving on-the-job training for engineering or supervisory assignments in the Section; 12 of these are on assignment under the rotational training program.

F. A. R. Stainken, Projects and Personnel Development Sub-Section Superintendent, represented the Technical Recruitment Unit in interviewing applicants for HAPC engineering positions in San Francisco, California, and Seattle, Washington, on July 22 and 23, respectively.

E. E. Weyerts and R. M. Scott, Maintenance Sub-Section, attended the Western Plant Maintenance and Engineering Show in Los Angeles, California, on July 12 to 14.

P. R. McMurray, Operations Sub-Section, presented a talk "Some Items of Interest About Hanford Atomic Products Operation" to the Kiwanis Club of the Dalles, Oregon on July 14.

Eight showings of the film "Inner Man Steps Out" supplemented by an introductory talk and an audience participation problem discussion were presented as part of the Reactor Section Manpower Development Program. In addition, 29 Unit Heads attended the "Responsibilities of a Supervisor" course conducted by the Education and Training Section.

Five Atomic Energy Commission health physics graduate students from the University of Washington, at HAPC for the summer to complete their curriculum, were assigned to the Radiation Monitoring Sub-Section for three weeks beginning July 26, to orient them with reactor health protection activities.

DECLASSIFIED

DECLASSIFIED

Richland, Washington
August 4, 1955

MANUFACTURING DEPARTMENT
SEPARATIONS SECTION
JULY, 1955

I RESPONSIBILITY

Responsibilities of the Separations Section were unchanged during the month of July, 1955.

II ACHIEVEMENT

A. Operating Experience

1. Statistics

a. Bismuth Phosphate Operations

	<u>July</u>		<u>June</u>	
	<u>Normal</u>	<u>Acid Wash</u>	<u>Normal</u>	<u>Acid Wash</u>
Charges started in Canyon Bldgs.	81	4	108	2
Charges completed in Conc. Bldgs.	84	2	108	2
Special charges - Conc. Bldgs.		11		3
Charges completed-Isolation Bldg.		91		85
Average Waste Losses, %		3.6		3.6
Special charges - Isolation Bldg.		7		3
Material balance, %		100.3		99.1
Yield through Process, %		96.7		95.5
Average cooling time (days)		108		112
Minimum cooling time (days)		97		101

DECLASSIFIED
WITH DELETIONS

Separations Section

b. Redox Operations

	<u>July</u>	<u>June</u>
Equivalent charges started	152.0	311.1
Charges completed	197.6	307.7
Tons Uranium delivered to storage	159.2	146.9
Average Production Rate per operating day, Tons	7.5	8.4
Average Daily Operating Rate for the month, Tons	5.1	4.9
Average yield, %		
Uranium	98.7	99.4
Plutonium	104.5	97.2
Total Waste Loss, %		
Uranium	0.96	0.99
Plutonium	0.62	0.96
Average cooling time, days	102	100
Minimum cooling time, days	89	86
Percent down time	31.3	41.7

c. 231

	<u>July</u>	<u>June</u>
Batches started	118	114
Batches completed	113	118
Batches awaiting processing	5	8

d. 234-5 Operations

	<u>July</u>	<u>June</u>
Batches completed through Task I	133	236
Batches completed through Task II	130	234
Runs completed through Task III	71	121

Waste Disposal (Units)	0.3	10.4
------------------------	-----	------

e. UO₃ Operations

	<u>July</u>	<u>June</u>	<u>To Date</u>
Uranium drummed, Tons	262.57	281.47	10,273.76
Uranium shipped, Tons	254.31	339.08	10,227.06
Average cooling time, days (Redox)	102	100	
Minimum cooling time, days (Redox)	89	86	
Waste loss, %	0.02 est.	0.02 est.	

DECLASSIFIED
WITH DELETIONS

f. TBP Operations

	<u>July</u>	<u>June</u>	<u>To Date</u>
Tons received from Metal Removal	104.36	133.65	5,654.99
Tons shipped to UO ₃ Plant	97.10	134.86	5,462.02
Average Production Rate per operating day, Tons	4.62	4.89	
Average Daily Operating Rate for the month, Tons	3.13	4.50	
Average yield, %	97.31	95.00	
Total Waste Loss, %	3.83	3.85	
Ratio Actual Waste Volume returned to Theoretical Volume	0.70	0.60	
Percent Down Time	32.25	8.0	

g. Power

	<u>200 East</u>	<u>200 West</u>
Raw water pumped, gpm	3 510	8 059
Filtered water pumped, gpm	617	1 188
Steam generated, lbs/hr	44 437	137 670
Maximum steam generated, lbs/hr	172 000	200 000
Total steam generated, M lbs.	33 061	102 426
Coal consumed, tons (est.)	2 149	6 401

h. Waste Storage

	<u>Equivalent Tons U</u>	
	<u>July</u>	<u>June</u>
Metal Waste reserve storage capacity-T Plant	273	190
1st Cycle reserve storage capacity-T Plant	219	315
Metal Waste reserve storage capacity-B Plant	685	685
1st Cycle reserve storage capacity-B Plant	74	74
Redox Waste reserve storage capacity	407	546

2. Activities

a. Redox Processing

The extraction batteries operated until July 8 at a rate of 8 tons of uranium per day, except for two short periods when rates were reduced to 5 tons per day. The two rate reductions were caused by difficulty experienced with plugging of the head end centrifuge feed jets and by the longer dissolver time cycles necessitated by heel removal in preparation for change over to low MWD production. The plant was down for equipment flushes in conjunction with the change over until July 11. During this period several canyon equipment repairs were also made. The

DECLASSIFIED**a. Redox Processing (Continued)**

startup on July 11 was affected by the sticking open of the 3rd uranium extraction column (3D) letdown valve which caused a crash shutdown and five hour delay while repairs were made. Subsequent to this, an effort was made to bring the 1S column on the line to give a combined first cycle feed rate of 9 tons uranium per day. However, it became apparent that a leak had opened in the 1S column feed system necessitating discontinuing use of this column. With the use of the 1A column only, rates were brought to a maximum of 9 tons per day by July 13 where they were sustained until July 16. At this time plugging of both the C cell and B cell silver reactors caused considerable downtime in the dissolvers and led to rate curtailments (rates varied from 6 to 8 tons per day) until July 20 when a plug occurred in the 1B column organic overflow line to the 1C column forcing a shutdown of the extraction batteries. The building was down until July 22 while blanks were placed on the 1C column and this line back flushed by filling 1C with water. The extraction batteries started up on July 22 and operated at a reduced rate of 6 tons uranium per day, except for a two hour crash shutdown caused by water entering the 1A column instrument air lines on July 23, until July 24 while rework of high waste from the 1B column upset were processed. Rates were raised to 9 tons per day on July 24 where they were held until early on July 26 when again the 1B column overflow line plugged. The building was shut down and remained down until July 30. During this time the 1B column, the 1C column, and the 1B overflow line were given extensive chemical flushes which appear to have corrected this tendency to plug. During the flushes, both the 1B and 1C column letdown valve jumpers were damaged by external contact with hot nitric acid to the point that they had to be replaced. In addition, repairs were made to the leaks in the 1S column feed system. Startup was effected on July 30 and continued until month's end at 6 tons uranium per day while rework material from the 1B column upset was being processed through head end.

b. Metal Recovery**1) TBP Processing**

The process troubles encountered in June involving the break through of fission products, notably Zirconium, Niobium and Ruthenium, continued into July. Feed material was composed of only TX Tank Farm uranium (2 1/2 years age); however, gamma values approached normal about mid month, only after caustic flushes were made to both the first and second cycle equipment and clean-up of all organic in the system was completed. At month end, a 25% blend of U Tank Farm uranium (18 months age) was being processed at no appreciable higher product gamma values than the TX feed material gave.

2) UO₃ Processing

Production was limited to the availability of in-specification feed material. The high TBP feed material was sent to Redox for treatment in the silica gel facility. By month end all high gamma material had been processed and normal production resumed.

3) Waste Metal Removal

Adequate TBP Plant feeds were maintained all month. Until late in the month, feed was only TX farm material (min. age 2 1/2 years), however blends of 25% UR material (min. age 18 months) were being shipped.

c. T Plant Processing

With the current reduction in the T Plant schedule, the production goal was equalled in runs started and exceeded by approximately 3% in runs shipped. Unit production was 115% of the production forecast.

Sporadic I¹³¹ emissions continued as a significant problem even though all metal dissolved during the period was cooled more than 97 days. The average cooling time for the metal dissolved during the period June 21 through July 26 was 113 days, and the average I¹³¹ emission during the same period was 0.80 curies per day. No major activity was conducted to further define the problem pending the installation and satisfactory operation of the in-line gamma scintillation monitor.

d. Isolation and Metal Fabrication

Fifteen runs of low MWD plutonium from the Redox facility were processed through the Isolation Building in addition to the normal T Plant material. Preparations were initiated during the month for cleaning RMA Line equipment as necessary for processing low MWD/T plutonium. Low MWD/T feed material from Redox has been stored in transfer containers as an aid to providing more time for completing fabrication of high MWD/T inventory.

3. Special Operations

a. Waste Evaporators

The 242-T evaporator was shut down this month upon completion of the evaporator bottoms re-concentration program. This facility will be converted to an in-farm scavenging facility for treatment of West Area Stored wastes.

For a total feed of 137,000 gallons, a reduction of 13.9% was achieved.

DECLASSIFIED

b. Pu Recovery, Metal Fabrication

Although during the first half of July recovery of scrap metal was carried on at a record rate this activity was curtailed during the latter portion of the month as the result of the changing over to low MWD/T material on the RMA Line.

Processing of plutonium runs was initiated in the Recuplex equipment on July 11. Although several problems such as more complete removal of iodine from crucible and slag material remain to be perfected the process appears to be developing satisfactorily. The first loadout of recovery plutonium from the Recuplex facility to a sample can was made on July 29.

4. Schedule Variance

Redox production was 0.5% less than forecast due to unforeseen difficulties encountered with plugging of the 1B column overflow line, however the commitment was exceeded by approximately 18%.

In the Metal Recovery Plant, production was 3% less than commitment in TBP due to process and mechanical problems. UO_3 production exceeded commitment by 14%. Seven carloads of UO_3 were shipped this month.

T Plant production exceeded forecast by 3%.

In Z Plant, no difficulty was experienced in meeting the commitment for offsite shipment of nitrate from the Isolation Building. The production schedules for metal fabrication were exceeded, with a new production record being established. This is the third month in which new production records have been successively established.

B. Equipment Experience

1. Operating Continuity

Down time in Redox amounted to approximately 232 hours due to a planned outage for change over from high to low MWD metal processing and to two emergency shutdowns caused by plugging of the 1B column organic overflow line to the 1C column.

Down time of 299 hours was experienced on first cycle TBP this month and second cycle lost 239 hours due to equipment difficulties and flushing operations.

Down time in T Plant amounted to approximately 37 hours due to miscellaneous minor equipment failures and repairs and two days for a major overhaul of the 75 ton crane.

In the Z Plant there were no equipment failures which interfered with the continuity of operations during the month.

2. Inspection, Maintenance and Replacement

a. Cell Equipment Replacement - Redox

In addition to unplugging the LB column overflow line the following in-cell work was completed during the month. Six jumpers were replaced in H cell. The LBP let down jumper was replaced because of erratic valve operation over a period of time, which limited LB column capacity. The F-8 pump was found to have a small leak in the pump head. A leak was also found in the rotameter section of the discharge jumper. Both the pump and rotameter section of the jumper were replaced on July 29. The C-3 reactor became plugged as evidenced by high differential pressure and low pot vacuum and a new reactor was installed. Toward month end the B-3 reactor plugged and replacement with a new reactor was necessary.

b. 60 Ton Crane - Redox

During the month considerable maintenance work was required on the 60 ton crane. Work included replacement of the optic heads and left hand optic reelite, replacement of the left cell wrench, repairs to both wrenches, and repairs to the 60 ton hoist cable. The latter work placed the crane out of service for 20 hours.

c. Task IV Furnaces - Metal Fabrication

Task IV continued to be a main source of maintenance in the RMA Line. Thermocouple wells were replaced in three of the furnace bases.

d. Pulse Generator Equipment - Metal Recovery

Extensive trouble was experienced with the pulse generator equipment, and an investigation is underway to determine causes. Two replacements were necessary before the pulse generator unit operated satisfactorily.

C. Improvement Experience

1. Process Tests and Revisions

a. Iodine Emission

Redox

Emissions in excess of one curie per day occurred on two occasions during the month, and in each case the emission was associated with coating removal in C-2 dissolver. An increase in the average emission following the change to low MWD metal was observed. However, it is felt that a more reasonable

a. Iodine EmissionRedox (Continued)**DECLASSIFIED**

explanation for the rise would be the decreased reactor efficiency, the processing of metal from piles operated at higher power levels, and the occurrence of sporadic emissions associated with coating removal in C-2.

Two reactors were regenerated during the month. Also, two reactors were replaced after they became plugged and the restrictions could not be removed.

T Plant

I^{131} emission at T Plant continued to be a problem this month. During the period June 21 through July 26, the average I^{131} emission decreased from an average of 1.13 curies in June to 0.80 curies per day in July with all metal dissolved being cooled more than 97 days, the arithmetic average being 113 days. To further define the problem a single channel gamma scintillation iodine monitor was installed in a by-pass loop of the 3-5R dissolver off-gas line at the 292-T ventilation stack pit on 7-12-55. This instrument is expected to have many advantages over the ionization chambers and the caustic scrubber devices now being used in that there will be a minimum time lag for results and no chemical handling or analytical problems. However, preliminary determinations have been complicated by the presence of a high gamma background, probably ruthenium, in the by-pass loop. Apparently the polyethylene liner is absorbing gamma activity thus allowing too high a background for the monitor to pick up the proper I^{131} dosage. To reduce the absorption of gamma activity and thus also reduce the high gamma background, a section of highly polished stainless steel pipe is to be installed in the by-pass loop. Work on this installation was started on 7-26-55.

b. Waste Scavenging - Metal Recovery

The most recent information concerning TBP in-process scavenging was unfavorable. The 11th tank to fill with TBP scavenged waste was not suitable for ground disposal due to break-through of radiostrontium and radiocesium in soil column tests. This material will be temporarily stored until it can be re-scavenged at the C Farm facility.

Information was received from Radiological Engineering that the second tank of T Plant first cycle scavenged waste was suitable for ground disposal. It is planned to initiate pumping of supernatant to the TY #1 crib as soon as possible. This is a definite improvement in the first cycle scavenged waste program because the initial tank of T Plant scavenged first cycle waste could not be cribbed.

2. Inventions and Discoveries

Papers have been submitted in accordance with the "Patent and Invention" procedure for a potentially patentable item submitted by R. Overson, M-1832. This invention concerns a remote pipe connector for "hot" cell and other radiation zone service.

D. Events Influencing Costs

Separations Section expenditures for July are expected to be approximately two percent below the June level. This decrease in costs is primarily due to the reduced essential material requirements associated with the lower production rate at T Plant and TBP.

E. Plant Development and Expansion

1. Project Status

a. CA-513-A - Purex

Construction status at month end was 99.9 percent complete. Minor Construction has completed 65 of the 123 design changes scheduled to date. During the month 21 new design changes were requested. The revision to the project proposal, requesting three million dollars, has been submitted to the AEC. Major items in the revised project proposal are increase capacity to a 2.75 factor, provide one additional canyon crane, and numerous other items to maintain continuity of operation at increased rates. Startup time table is on schedule. During August ventilation balancing will be performed, followed by a water flush and final inspection of cell equipment.

Vessel calibration work has been concluded except for the M-1 and M-2 tanks in the decontamination and storage cell. Line flushing of spare headers in the hot pipe trench and piping through diversion boxes to 241-A tank farm was essentially completed.

Operability testing was completed on July 10, with acceptance of equipment in cells K, L, and R being carried out during the ten day period. Minor Construction forces were given full control of the canyon from July 11 through July 22 in order to complete jobs that were either left over by Blaw-Knox or which came up during the operability testing. Major items in this category were: reaming of connector head gaskets in steam service; modification of jumper bails; cell off-gas system equipment alterations; installation of some of the new jumpers required to attain the 2.75 capacity factor, and replacement of 1-BX column cartridge.

DECLASSIFIED

DECLASSIFIEDa. CA-513-A - Purex (Continued)

Testing of the remote samplers has indicated no major difficulties. Initial tests of the condenser and vessel vent systems indicate that capacity of the vent jets is well above design requirements.

Extensive crane demonstration has revealed that certain pieces of cell equipment are inaccessible due to poor visibility. Initial evaluation of the problem reveals that an additional crane optical device will be required to supplement the installed optical system.

An acid flush of all canyon equipment was initiated on July 24 and completed on July 29. The process system was purged with approximately 30,000 gallons of 40 percent nitric acid. In addition to flushing equipment and process routings, acid was boiled up in the dissolvers and concentrators. No difficulties were encountered, other than numerous small leaks which were remedied by impacting of connectors. The acid was recovered in the fractionator as 50 percent nitric acid.

b. CG-598 - Purex

The contract for equipment fabrication has been submitted to the Lummus Company for approval but has not been returned to date. Construction of the acid fractionator building addition to the 202-A Building is progressing satisfactorily. The site has been excavated and footings and retaining walls have been poured. Minor Construction's portion of the work is approximately 12 percent complete.

c. CG-613 - UO₃ Expansion

Minor Construction completed the relocation of existing lines, erection of a security fence and other site preparation on 7-15-55, and a lump sum contract has been issued for equipment foundations, footings and building pad. A lump sum contract for building, supply ventilation and partitions will be issued about August 12, 1955.

d. CG-536 - Redox

Higher priority maintenance work delayed completion of the 205-S Silica Gel Facility. Present plans indicate ready for use date of August 8.

e. CG-603 - 4X Program

Rehabilitation of B Plant is progressing satisfactorily with the Phase I portion of the project approximately 75% complete. Acceptance test procedures for 221-B, 271-B and 224-B are being completed. Actual testing is expected to be started during the second week of August.

2. Plant Engineering

a. Standards

A revised essential material standard for the Redox Plant was developed from the new chemical flowsheet and a steam standard for the 224-U Building was calculated. The labor requirements for the 234-5 Operations Unit are being developed for FY 1956 production goals.

b. Work Simplification

Revision of the Work Simplification course is 25 percent complete. The first conference will consist of a preview of all of the Work Simplification tools; in succeeding sessions, each technique will be discussed and applied by the conferees. The conferences will be scheduled so that ABCD shift workers may participate.

c. Preventive Maintenance

A preventive maintenance plan was developed for installation in the Redox plant, and the basic outline presented to Section management. It is planned that the records will be maintained in Kardex files, and that information will flow to the file via daily time records made out by craftsmen. Preventive operations will be initiated by inspection cards taken from the Kardex. Cards and forms for the system have been designed, and equipment lists are being drawn up to establish the file. A job description for the individual who will operate the file system has been forwarded to Wage Rates for classification.

d. Engineering Assistance

1) Cask Car Study

The Reactor and Separations RM Sub-Sections have agreed upon identical car release limits. Initial steps were taken by Reactor supervision to install drip pans and well and cask flushing facilities at the 100 Area basins. One well car will receive the hinged lid modification in August and will be placed in test service.

2) Design and Drafting

Progress continued on the over-all as-built drafting program. Items completed this month are the U Plant cell and trench piping diagrams, jet reference data for all buildings, Redox modifications to ventilation and off-gas facilities, and perspective single line diagrams of the 234-5 CO₂ and helium piping systems.

DECLASSIFIED3) Pulse Generators - U Plant

An investigation of the causes for pulse generator failure in the U Plant is underway. A study of the possibility of converting Purex #2 pulsers to U Plant service proved impractical.

F. Reports Issued1. Routine

<u>Number</u>	<u>Subject</u>	<u>Author</u>
HW-38417	Separations Section Redox Plant Sub-Section Monthly Report - July 1955	R.T. Jessen
HW-38470	Separations Section Metal Recovery Sub-Section Monthly Report - July 1955	T. Prudich
HW-38485	Separations Section T Plant Sub-Section Monthly Report - July 1955	C.T. Groswith
HW-38464	Separations Section Z Plant Sub-Section Monthly Report - July 1955	W.N. Mobley
HW-38388	Separations Section Analytical Control Sub-Section Monthly Report - July 1955	L.M. Knights
HW-38471	Separations Section Radiation Monitoring Sub-Section Monthly Report - July 1955	A.R. Keene
HW-38378	Separations Section Projects & Personnel Development Sub-Section Monthly Report July 1955	O.V. Smiset
Official Use Only	Separations Section Power & Maintenance Sub-Section Monthly Report - July 1955	C.P. Cabell
HW-38405	Separations Section Purex Sub-Section Monthly Report - July 1955	V.R. Chapman
None	Status of Projects, Informal Requests, and Budget Items, July 1955	R.M. Shervem
HW-37991	Essential Materials Consumption for T Plant June 1955	M.A. Thress
HW-37992	Essential Materials Consumption for TBP Plant - June 1955	M.A. Thress
HW-37993	Essential Materials Consumption for Redox Plant - June 1955	M.A. Thress
HW-37994	Essential Materials ordered July 1 - July 31, 1955	D.E. Peterson
HW-37995	Essential Materials Area Report to Cost and Purchasing, June 1 through June 30, 1955	M.A. Thress
HW-38000	Separations Section Waste Status Summary, June 1955	D.E. Peterson
HW-38256	Essential Material Flow Sheet of Precipitation Separations Process	C.T. Groswith
HW-38053	Separations Section Process Council	O.F. Beaulieu
HW-38452	U235 Content in Natural Uranium	L.M. Knights by P.J. Richardson
HW-37685	Analytical Control Quality Report	D.T. Crawley, Jr.

2. Non-Routine

<u>Number</u>	<u>Subject</u>	<u>Author</u>
HW-38065 RD	Separations Section Quarterly Savings and Improvement Report	R.S. Bell
HW-38009	Radiation Incident, Class I, No. 480-R	D.R. Koberg
HW-38306	Radiation Incident, Class I, No. 488-C	W.G. Westover
HW-38312	Radiation Incident, Class I, No. 490-R	G.E. Backman
HW-37693 RD	Essential Material Standard for the TBP Series Operation	R.H. Silletto
HW-37808 RD	Essential Material Standard for the Redox Plant	R.H. Silletto
HW-38288	Additional Waste Storage Tanks	D.E. Peterson
HW-37941 RD	Official Forecast - Separations Section Fiscal Year 1956	B.F. Campbell

III PERSONNEL

A. Force Summary

	<u>Start of Month</u>	<u>End of Month</u>	<u>Net Change</u>
Section General	1	1	0
Redox Plant Sub-Section	213	219	+ 6
Metal Recovery Plant Sub-Section	266	263	- 3
Z Plant Sub-Section	182	182	0
T Plant Sub-Section	217	216	- 1
Purex Plant Sub-Section	286	281	- 5
Power & Maintenance Sub-Section	316	319	+ 3
Projects & Personnel Development	60	59	- 1
Analytical Control Sub-Section	209	205	- 4
Radiation Monitoring Sub-Section	169	166	- 3
Section Total	1919	1911	- 8

B. Safety Experience

There were no major or sub-major injuries in the Separations Section in July. At the close of the month, both 200 Areas had operated 641 days without a lost time injury, an outstanding achievement since it involves approximately 8,200,000 exposure man hours.

C. Radiation Experience

Three Class I radiation incidents occurred and involved: (1) A process blowback occurred in the H-4C chemical addition line, south pipe gallery, 202-S Building, with radiation levels up to 500 r/hr at 6" from the line a dose rate of 1 r/hr at the radiation zone boundary. Twenty-one employees received some exposure, but less than the daily control limit (No. 480-R); (2) an organic decant sample was obtained in the 276-U area without adequate monitoring and resulted in

DECLASSIFIED

DECLASSIFIED

C. Radiation Experience (Continued)

uncontrolled personnel exposure within the daily control limit (No. 488-C);
(3) batch size control limits for the transport of plutonium sample cans
in a vehicle were exceeded by 78% (No. 490-R).

D. Personnel Activities

1. Personnel Programs and Training

During the month the training program activities were as follows:

<u>Program</u>	<u>Attendance</u>
For Exempt Roll:	
First Level Supv. Information Meeting	23
Accident Prevention	17
For Non-Exempt Roll:	
GE Selection Program	11 (4-P&M, 3-Anal., 4 Operations)
New Employee Orientation	3
Nine Week Instrument Training	10

2. Visitation

On July 6, R. A. Kennedy visited the Metal Sales Plant at Kirkland, Washington, to inspect a tube bundle being fabricated for the acid fractionator at UO₃ Plant.

R. A. Kennedy attended the Western Plant Maintenance Conference which was held at Los Angeles on July 12, 13 and 14. After completion of the conference, he visited plants of Johnston and Peerles Pump Companies to review work in progress for HAPO and to discuss design and maintenance problems on pumps and agitators.

During the month of July the following offsite personnel visited the 234-5 Building for inspection of the plant and for discussions of process and operating problems and conditions.

J. W. Pringle and D. G. Heberlein of the Dow Chemical Company, Rocky Flats.

D. A. Orth and F. W. Tober of the Savannah River Development Lab, Wilmington, Delaware.

F. J. Arrotta, B. Corso, W. J. Lagarde, W. J. Findsey, G. F. Quinn and T. M. Yakinchick of A.E.C. Production, Washington, D.C.

2. Visitation (Continued)

During the week of July 25 through July 29, Mr. E. G. Pierick, Head, Process Engineering, for the Z Plant Sub-Section, visited the Dow Chemical Company, Rocky Flats, and the Los Alamos Scientific Laboratory of the University of California.

[REDACTED]
ED-15
DECLASSIFIED

DECLASSIFIED

HW-38375 **DEL**

August 5, 1955

ELECTRICAL UTILITY SECTION

MONTHLY REPORT

July, 1955

I. RESPONSIBILITY

Management responsibility of the White Bluffs area electrical distribution system, consisting of approximately five miles of 7200 volt lines and 1968 KVA transformer capacity was assumed by this Section on July 1, 1955, the date of formal transfer to Operations.

II. ACHIEVEMENT

A. Operating Experience

Power Statistics (See last page for details)

Plant Contract

Probable time of July Peak . . . 12:30 - 1:00 a.m., July 4, 1955	
Telemetered Peak demand for July	168,000 KW
Probable energy consumption for July	107,638 MWH
Billing demand for July.	176,671 KW
Actual BPA Metered demand for June	172,944 KW
Average Monthly energy consumption FY '55.	82,495 MWH
Actual Cost of purchased electricity for June. . .	\$294,139
Actual Cost of purchased electricity for 12 months of Fiscal Year '55.	\$2,608,713

* * * * *

At 8:58 a.m., July 15, relay action tripped out a 13.8 KV breaker supplying power to a 190-C Building pump causing 105-C to scram. The breaker was immediately reclosed and it again tripped out at 9:16 a.m. Investigation established that a slight, freak vibration from an electric concrete saw being used in the substation could advance the relay to closed position. The sawing operation which was for the installation of channeling to level new CG-558 equipment was discontinued in favor of an alternate method.

* * * * *

[REDACTED]

HW-38375

At 2:50 p.m., July 15, the 2.3 KV fence light circuit breaker at 184-E tripped out on an over current relay. The breaker was successfully reclosed. A subsequent line patrol found that a pole had evidently been struck by a heavy vehicle causing the phases to swing together.

* * * *

On Saturday, July 16, at 3:20 p.m., wind blew and bounced a 440 volt circuit into a guy wire and a fuse was blown at the 1717-B shop power bank. Service was restored at 3:40 p.m. Repair to the guy wire and replacement of damaged conductor was made during the following week.

* * * *

At 4:12 p.m., Saturday, July 16, electrical lines serving the Hot Semi Works and the "B" Plant were blown together, tripping the circuit breakers. These were reclosed and power restored to the buildings at 4:40 p.m. and 4:51 p.m., respectively. All phases of the two circuits were burned and pitted to various degrees and mousing repairs were made on July 22 to the more severely damaged sections.

* * * *

Eight power surges occurred during July 15 and 16 on the BPA system due to lightning on the Bonneville and Coulee lines. There were no adverse effects to the Hanford operations.

* * * *

Our line fuse on the 200-E Army Camp 13.8 KV line blew at approximately 1:30 p.m., July 21, when the Army personnel sagged a portion of their line into one of their secondary lines. The hot fuse dropped to the ground and was undoubtedly the cause of a grass fire along the 200-E south fence line. The fire was extinguished shortly after 4:00 p.m. with no reported damage.

* * * *

Power to one of the 13.8 KV double circuit lines serving 200-W was lost for approximately one minute at 12:20 a.m., July 24, when lightning caused circuit breakers at 251 substation to open.

Crews replaced approximately 140 area street and fence lights burned out by lightning during the month.

* * * *

DECLASSIFIED

HW-38375

Around 10:00 a.m., July 27, a heavily loaded Minor Construction dump truck struck a 100-D Area power pole supporting two 13.8 KV circuits supplying normal power to the 182-183-184-D Buildings. Although the pole was severely damaged, there was no loss of power as the pole was well-guyed and the lines tightly strung. Replacement of the pole is necessary and the cost is estimated at \$600.00.

* * * *

Power to the White Bluffs area was interrupted for twenty minutes at 2:44 p.m., July 28, when a telephone serviceman inadvertently activated the Hanford 66 KV circuit breaker remote tripping circuit while investigating telephone circuit trouble at the 251 Substation.

* * * *

B. Equipment Experience

During the extended 100-B Area shut-down, inspection and overhaul scheduled for three of five 100-B-C 230 KV oil circuit breakers was completed.

Routine tests last fall had indicated an abnormally high contact resistance on two of the breakers (A-323, A-325) and correspondence from the manufacturer pointed out the possibility of oxidation during shipment when the contacts were in open position.

A brown oxidation film was found upon inspection and a thorough sanding of all contacts reduced the resistance to normal.

Badly deteriorated neoprene buffer rings for the moving contact unit in one of the breakers were also discovered and rings in all breakers were replaced with an improved fiber type supplied at no cost by the manufacturer. Break-up of the rings could have conceivably fouled the operation of the contact assembly.

* * * *

C. Improvement Experience

Since the recent initiation of 13.8 KV hot-line maintenance work, concurred with by the Safety Unit, fourteen double circuit distribution poles were changed out without electrical service interruption to Plant facilities. Through continued application of this work practice, necessary maintenance to insure power continuity can be accomplished without deferment for permissible Plant outages.

D. Events Influencing Costs

Overtime hours expended were approximately 4.6% of the total regular hours worked. Attendance for the month was 98.57%.

Section costs incurred in delivering customer power during FY-1955 over-ran the goal forecast by \$3,877, or .6 of 1%. Purchased electricity costs under-ran the goal forecast by \$99,511 or 3.7% because of the delayed start-up of the "K" reactors and the reduction in planned operating levels.

As a result of the under-run of electricity requirements, Section "unit cost" was 38¢ per kilowatt month, or 2¢ over the goal of 36¢. Had the plant electricity requirements equaled that planned, the unit cost would have been 36¢, essentially meeting the goal.

Approximately \$327,000 plant electricity costs were avoided during the year through timely revisions to the BPA Power Contract as it became apparent that actual plant demands would not reach contracted amounts. Had this not been accomplished, the average cost per kilowatt used would have been approximately 15¢ higher.

E. Plant Development and Expansion

Preparatory work was begun in the 151-B substation for the installation of new CG-558 switchgear which arrived on July 20.

* * * *

Section forces installed cooling radiators on a 230 KV transformer at 100-D. These radiators and the subsequent fan installation will raise the transformer capacity from 20,000 KVA to 31,000 KVA to meet CG-558 load additions.

* * * *

Following the completion of Minor Construction's installation of a double door and concrete ramps, maintenance personnel, equipment, and material now in the 2713-E and 274-E Buildings will be moved to the 2101-M Building. The move is planned for early August.

* * * *

F. Significant Reports

1. "FY-56 Performance Goals," July 1, 1955, O. Mageehon to J. E. Maider.
2. "Progress Report on Special Assignments," July 13, 1955, O. Mageehon to J. E. Maider.
3. "Five Year Electrical Power Forecast - Process Load" - HW-37933, July 8, 1955, by O. Mageehon.

III. ORGANIZATION AND PERSONNEL**DECLASSIFIED**A. Organization

No changes in structure or nomenclature.

B. Force Summary

	Beginning	Ending	Net Change
Exempt Personnel	17	17	0
Dispatchers	5	5	0
Electricians	12	11	-1
Linemen	22	22	0
Substation Operators	31	31	0
Secretary	1	1	0
Stenographer	1	1	0
Clerk	1	1	0
Storekeeper	1	1	0
Draftsman	<u>1</u>	<u>1</u>	<u>0</u>
	92	91	-1

One electrician terminated during the month.

C. Safety Experience

Four minor injuries were reported.

D. Radiation Experience

No incidents were reported during the month.

E. Personnel Activities

A. A. Maxwell, Supervisor, Substation Maintenance and Operation, attended the Western Plant Maintenance and Engineering Show at Los Angeles on July 12, 13, and 14.

The revised Electrical Utility Section Defense and Evacuation Procedure was reviewed and discussed at the monthly informative meeting of the Section.

O Mageehon:nga

O. Mageehon
ELECTRICAL UTILITY SECTION

HW-38375

DEL

POWER STATISTICS
ELECTRICAL UTILITY SECTION
FOR MONTH ENDING JULY 31, 1955

	ENERGY - MW HRS.		MAXIMUM DEMAND-KW		LOAD FACTOR-%	
	Last Month	This Month	Last Month	This Month	Last Month	This Month
230 KV System						
A-2 Out (100-B)	26650	26160	46100	47400	80.3	74.2
A-4 Out (100-D)	15680	12940	27300	25700	79.7	67.7
A-5 Out (100-H)	8900	10080	14700	14700	84.1	92.1
A-6 Out (100-F)	6150	7600	13400	13300	63.7	76.8
A-7 Out (100-KW)	19392	19344	33000	45000	81.6	57.8
A-8 Out (200 Area)	5950	6010	10500	10500	78.7	76.9
A-9 Out (100-KE)	21072	21600	32500	31000	90.0	93.6
TOTAL OUT	103794	103734	177500*	187600*	--	--
MIDWAY IN	105265	105148	169600	164000	86.2	86.2
115 KV System (300 Area)						
BB3-S4 Out	2288	2352	4336	4280	73.3	73.9
115-66 KV System						
B9-S11 Out (100-K)	12	--	80	--	20.8	--
B7-S10 Out (W. Bluffs)	144	135	540	540	37.0	33.6
Hanford Out (7200 V.)	29	26	--	--	--	--
Hanford In	182	138	800	700	31.6	26.5
Project Total In	107735	107638	174736*	168980*	--	--

* Denotes Non-Coincidental Demand

Average Power Factor - 230 KV System 86.3

MANUFACTURING DEPARTMENT
PURCHASING AND STORES SECTION
MONTHLY REPORT JULY, 1955

I Responsibility - No change

II Achievement

As shown below 362 emergency requisitions were received in July compared with 459 in June. Although this was a reduction of 97 or 21% in total emergencies received, the average number received per day was only 13% less. The largest share of this reduction was in requisitions received from Construction which numbered 238 in June and 166 in July for a decrease of 72 or 30%.

STATISTICS

	<u>May</u>	<u>June</u>	<u>July</u>	<u>FY 1955 Average</u>
<u>Purchasing Sub-Section</u>				
<u>Emergency requisitions received*</u>				
Employee & Public Relations	1	8	5	3
Engineering	22	32	32	24
Manufacturing	56	76	45	59
Medical	10	6	4	6
Minor Construction	247	238	166	166
Radiological Sciences	7	7	6	4
Stores	86	92	104	104
Total	<u>429</u>	<u>459</u>	<u>362</u>	<u>366</u>
Average per day	20.4	20.9	18.1	17.4

*Data available for 6 months only in FY 1955

<u>Total requisitions **</u>				
On hand start of month	956	1,039	1,094	902
Received	3,021	3,173	2,797	2,591
Placed	2,938	3,118	2,335	2,590
On hand end of month	1,039	1,094	1,056	903

**Do not include those assigned to

AEC, Viz:	531	596	313	493
-----------	-----	-----	-----	-----

<u>Number of purchase orders placed</u>				
General Supplies Unit	1,932	1,950	1,738	breakdown
Process Equipment Unit	530	615	525	Not
Essential Material Unit	27	35	20	Available
Local Purchase	64	76	53	
Total	<u>2,553</u>	<u>2,676</u>	<u>2,394</u>	<u>2,299</u>

II Achievement - (Cont.)

	May	June	July	FY 1955 Average
<u>Purchasing Sub-Section (Cont.)</u>				
Value of purchase orders placed				
General Supplies Unit	\$ 559,146	\$ 592,101	\$ 496,497	Breakdown
Process Equipment Unit	392,954	813,211	901,936	Not
Essential Material Unit	648,358	783,669	605,501	available
Local Purchase	501	473	423	
Total	\$2,100,959	\$2,189,454	\$2,004,407	\$2,019,385
<u>Purchase Order Alterations</u>				
Number	254	186	201	151
Gross value	\$ 82,508	\$ 100,837	\$ 98,495	\$ 93,771
<u>Expediting*</u>				
Orders on hand start of month	2,562	2,547	2,803	2,379
Orders received	2,234	2,365	2,396	2,305
Orders completed	2,249	2,609	2,353	2,246
Orders on hand end of month	2,547	2,803	2,846	2,438
*Data available for 8 months only in FY 1955				
<u>Stores Sub-Section</u>				
<u>General Supplies</u>				
Store orders processed	29,428	29,719	27,058	28,734
Value of issues	\$ 306,149	\$ 330,939	\$ 284,945	\$ 313,641
Line items in account	29,326	30,057	30,041	29,734
Back orders on hand	383	380	303	388
Out of stock items	223	217	154	204
Percent of line items out of stock	.7	.7	.5	.7
<u>Spare Parts</u>				
Store orders processed	1,603	2,116	1,211	1,472
Value of issues	\$ 104,393	\$ 150,942	\$ 62,319	\$ 101,233
Line items in account	23,362	29,332	29,530	25,975
Back orders on hand	345	239	219	294
Out of stock items	298	224	332	251
Percent of line items out of stock	1.0	.8	1.1	1.0
<u>Receiving</u>				
Shipments received	6,889	7,167	5,319	6,457
Receiving reports issued	5,967	6,963	5,075	5,977

II Achievement - (Cont.)

	<u>May</u>	<u>June</u>	<u>July</u>	<u>FY 1955 Average</u>
<u>Stores Sub-Section</u>				
<u>Excess Material & Equipment</u>				
Received	\$ 45,928	\$ 104,060	\$ 128,643	\$ 146,722
Issues to Project	7,008	4,785	56,298	36,282
Shipped off-Project	53,725	225,037	109,829	356,009
Revenue from scrap and surplus sales	\$ 5,290	\$ 38,237	4,765	\$ 21,090
Requisitions screened	2,875	3,023	2,470	2,831
Items screened	8,089	8,122	7,132	8,554
Items furnished	841	934	935	424

Traffic

Savings

Rate reductions	\$ 2,092	\$ 2,985	\$ 3,659	\$ 3,184
Freight bill audit	1,769	4,184	3,380	1,836

Savings - September 1, 1946 to date \$ 1,959,208

Money recovered - Claims

Loss, damage & overcharge	\$ 333	\$ 158	\$ 1,863	\$ 494
Ticket refunds	617	203	321	603

Money recovered - September 1, 1946 to date \$ 211,521

Work Volume

Travel requests	152	116	94	141
Reservations made	500	249	251	424
Expense accounts checked	210	244	183	202
Shipments traced	103	161	83	71
Quotations furnished				
rates and routes	637	653	508	531
Freight bills approved	1,644	1,722	1,160	1,522
Amount*	\$ 337,941	\$ 383,509	\$ 187,268	\$ 323,155
Carload shipments received	1,089	1,090	505	950

*Data available for 7 months only in FY 1955

Further progress in the program to centralize warehousing of spare parts has been realized. During July materials in Captions L, K and 91 were moved to the 2101 Building from Central Stores and the 1713-H Warehouse.

Five spare parts captions have been reviewed to segregate Continuity of Operation Spares from Special Process Spares. The value of Special Process Spares will be booked in a new General Ledger account when it is established.

II Achievement (Cont.)

Shown below is a summary reflecting the activities of the Excess Warehousing and Shipping Unit for the past three months.

	<u>May</u>	<u>June</u>	<u>July</u>
Declarations of Excess processed	46	47	93
Line items received	524	443	766
Shipping documents completed	67	108	69

Thirty-seven Property Disposal Requests with a total of 204 line items were processed during July.

Two surplus and scrap sales and three negotiated sales were completed during the month.

On July 28, 1955 the Commission awarded Surplus Sale No. 107 to the successful bidder. This sale consisted of four lots of pipe, pumps, valves, transformers and about 131,000 feet of transmission line, located across the river from Hanford.

Effective July 25, 1955, Stores General Supplies caption 3 was converted to the standard stock numbering system, Class 45-Plumbing Supplies, and catalogues distributed.

Service Metal Fabricator Company wrote us July 28, 1955 requesting a meeting, with an A.E.C. representative participating, to discuss their claim for additional money on order HWC 6665 for an In-line Alpha Monitor. Such a meeting is presently being arranged.

Status of Contracts

Nitric Acid - Requirements Contract No. RO-17 with I. E. duPont de Nemours & Company, Inc., for 10,000 tons of Nitric Acid for the period May 1, 1955 through April 30, 1956, has been extended for an additional two months.

Sulfamic Acid - Requirements Contract No. RO-18 with Van Waters & Rogers, Inc., for 800,000 lbs. of Sulfamic Acid, for the period October 1, 1955 through September 30, 1956, is completed and is in force.

Caustic Soda - Supplemental Contract No. 1 to Requirements Contract No. RO-10, issued to establish an additional delivery point, has been completed and is in force with Pennsylvania Salt Manufacturing Co. of Washington.

Liquid Aluminum Sulphate - Supplemental Contract No. 1 to Requirements Contract No. RO-11, issued to extend the term and to establish additional delivery point and security and indemnity provisions, has been completed and is in force with General Chemical Division.

Ferrous Ammonium Sulphate - the bids that were received have been cancelled. As there is enough of this material on hand to last from October 1, 1955 to September 30, 1956 no contract will be let for this period.

A work order was issued during the month to Project Engineering to prepare specifications and an informal request covering the necessary work to improve the condition of the roof of Building 1166 (Central Stores) and the parking area east of the building.

II Achievement - (Cont.)

As a result of regular monthly safety and housekeeping inspections and several instruction letters on these subjects, Stores has experienced a general improvement throughout the office and warehouse. The employees are more conscious of safety and housekeeping than they have been at any time in the past and our efforts in this activity are beginning to show results.

One Stockkeeper "B" and one General Clerk "D" were transferred from the Excess Unit to Records and Surplus Sales Unit. As no replacements were required this reduces the Unit's operating force of non-exempt employees to nine.

The Reactor Section is still testing the sample aluminum dummies fabricated from plate stock on which a possible savings of \$0.20 each would be realized.

The survey to design and determine the cost of installing a monorail and hoist system at 2101 Building has been completed by the Design Section. Prints and details were developed and have been submitted to us for our consideration. The cost and installation of the unit is estimated at \$25,000. As yet, no final decision has been reached.

III Organization and Personnel

Force Summary

Component	6-30-55			7-31-55			Change		
	Ex.	N.Ex.	T	Ex.	N.Ex.	T	Ex.	N.Ex.	T
General	3	3	6	3	4	7	-	1	1
Traffic	3	6	9	3	6	9	-	-	-
Purchasing Sub-Section	42	52	94	43	54	97	1	2	3
Stores Sub-Section	12	159	171	12	157	169	-	(2)	(2)
Total	60	220	280	61	221	282	1	1	2

Safety Experience

The safety performance record of employees in the Excess Warehousing and Shipping Unit is still unbroken. As of July 29, 1955, 12,907 exposure hours had been worked without an injury.

To eliminate any misunderstandings among Stores personnel as to their actions and responsibilities in the event of a fire in Central Stores, a complete review was made of the written fire alarm procedure. As a result of this review, a modified procedure was prepared and approved by the area fire representatives. At a safety meeting held on July 28, 1955, a copy of the procedure was furnished to each employee and discussed in detail.

There was one minor injury reported for the month.

Six safety meetings were held with a total of 232 employees attending.

Three training programs were presented to Stores personnel during the month by representatives of the Education and Training Section. The programs were as follows:

III Organization and Personnel (Cont.)

"Customer Relations" was presented on four different dates for the benefit of all Stores personnel. The total attendance was 142.

"Job Relations Development" and "Supervisory Responsibilities" were presented to all exempt Stores employees and group leaders, and 11 exempt Purchasing employees. In all the total attendance was 25.

DECLASSIFIED

TRANSPORTATION SECTION
MONTHLY REPORT
July 1955

Transportation Section personnel forces decreased from 491 to 489 by six transfers in, one reactivation - personal illness, two terminations, five transfers out, and two deactivations - personal illness. These changes included the transfer of J. D. Floyd - Supervisor, Buses - to the Reactor Section. Mr. Floyd was replaced by the upgrade of L. M. Warren - Bus Driver.

Expenditures for the Transportation Section during FY 1955 totaled \$4,062,815 and were \$7,101 or 0.175% above FY 1954. The following indicates comparative costs by major service functions:

<u>Function</u>	<u>FY 1955</u>	<u>FY 1954</u>	<u>% of Change from FY 1954</u>
Railroad	\$ 753,968	\$ 737,282	+ 2.26 %
Plant Bus	1,360,827	1,362,399	- 0.12 %
Heavy Equipment Maintenance	581,821	586,833	- 0.85 %
Light Equipment Maintenance	665,468	767,206	- 13.26 %
Road Maintenance	103,314	125,310	- 17.55 %

Unit cost bogeys for FY 1955 were attained except for the handling cost per railroad car where volume estimates proved to be 31.4% above actual cars. The FY 1954 performance was surpassed in all other instances as is indicated by the following comparisons:

	<u>FY 1955 Bogey</u>	<u>FY 1955 Actual</u>	<u>FY 1954 Actual</u>
<u>Railroad</u>			
Cost per car handled, monthly maintenance cost	\$ 43.51	\$ 52.97	\$ 46.92
Per Mile of Track	243.00	224.90	226.00
<u>Bus</u>			
Cost per Mile - Operations	.4386	.4043	.4311
Cost per Mile - Maintenance	.1340	.1268	.1277
Total	.5726	.5311	.5588
<u>Light Equipment</u>			
Maintenance Cost per Mile	.0711	.0614	.0690

Total costs for the Transportation Section during FY 1955 were under the budget by \$131,883 or 3.14% (salaries -\$130,074, materials -\$41,260, other costs +\$39,451.) Listed below is a comparison of actual costs with the budget and the per cent of variance for each organizational unit:

<u>Unit</u>	<u>Actual Cost</u>	<u>Budget</u>	<u>Variance</u>
General	\$ 50,686	\$ 52,819	- 4.04 %
Rail Operations	753,968	800,509	- 5.81 %
Bus Operations	1,485,796	1,505,694	- 1.32 %
Heavy Equipment Maintenance	1,032,448	1,003,187	+ 2.92 %
Light Equipment Maintenance	971,768	1,035,009	- 6.11 %
Track Maintenance	384,142	392,309	- 2.08 %
Road Maintenance	836,642	879,608	- 4.88 %
Records and Equipment Control	86,974	88,329	- 1.53 %

DECLASSIFIED

DECLASSIFIED

Transportation Section

Developed FY 1956 performance goals in detail and presented them in the form of estimates on personnel, total costs, and unit costs. The personnel estimates are ten below the budgeted peak and twelve under the fiscal year average. Total cost estimates are \$173,800 or 3.89% below the FY 1956 Budget. These estimates represent definite objectives and their attainment will require improved operating efficiency and a high realization of the assumptions upon which they are predicated.

Effective with July the LME rate for the Light Equipment Maintenance Unit was increased from 70% to 80% and rates for the Heavy Equipment Maintenance and Road Maintenance Units were decreased from 75% to 70%. These changes were made to more effectively liquidate expected costs for FY 1956.

Revised rental rates for light equipment averaging about 6.2% less were developed and placed into effect for July. This follows an earlier reduction of 8% in February. FY 1955 costs were substantially over liquidated due to economies from newer equipment, restrictive maintenance on fleets scheduled to be replaced, and improved maintenance practices. The new rates take into consideration an estimated reduction of 1,275,000 miles by assigned vehicles due to the reduced travel to and from the 100 and 200 Areas.

Effective with July the handling charge on railroad process cars was increased from \$210 to \$235 per car. This rate increase of 11.9% compares with the 20% increase in the volume of material per car starting in January 1955.

The heavy loading program coupled with the change to three-well cars has resulted in a progressive increase in volume of 170% per car since early 1954.

Effective with July the liquidation rate on road maintenance expenditures was reduced an average of 18% per person because of an over liquidation during FY 1955 plus the anticipation of a higher average number of area employees during FY 1956.

Completed the annual physical inventory of Railroad Track Materials (0420-934) on July 26 and 27 as scheduled. Reconciliations are still in progress.

Furnished information to the Traffic and Manufacturing Cost Units on the Plant Railroad System in connection with a study of rail vs. truck freight rates.

Attended a data processing meeting on July 1 which featured a demonstration of the new 702 Machine. Met with a representative of the Operations Research Study Group on July 6 to discuss and formulate a program for the Transportation Section. Ideas have been submitted for an improved IBM report to serve property management and maintenance programs on HO equipment.

Met with representatives of the Measurements and Budgets Section and the Manufacturing Cost Unit on July 18 to review present measurements and standards and to discuss plans for possible improvements in terms of comparative data and more suitable indices.

Met with representatives of the Manufacturing Cost Unit, Engineering Cost Unit, and the Project Engineering Sub-Section on July 15 to finalize financial routines and the transmission of cost data on the major overhaul of construction equipment to be performed by the Transportation Section. Estimates have been prepared on eight units and actual repairs are expected to start in August.

[REDACTED]

Transportation Section

Received a request from the Commission to change the identification marking on helium cars from USNX to MHAX due to a change in ownership from the Navy Department to the Bureau of Mines. All such cars received so far were already changed.

Upholstery repairs for Minor Construction equipment are now being performed on work order C-81524.

Arrangements have been completed whereby the Transportation Section will assume full responsibility for the 269-W Building and Grounds where decontamination work is being performed. This should result in improved housekeeping and better control over the storage of contaminated equipment.

Roof repairs to the 1170 and 1171 Buildings were not begun by the contractor until July 21 although the work had been scheduled for June 27. Exposed areas were damaged by rain during the delay.

Following a meeting on July 14 with all parties concerned, the Commission agreed to complete payment for the furnace in the 1171 Building. Extraordinary maintenance and repair costs of approximately \$20,000 will be borne by the landlord and passed on to tenants.

The practice of using assigned vehicles for transportation between the 1170 Parking Lot and the outer areas was discontinued on July 11 as scheduled. Compliance has been generally satisfactory and should improve further as the number of exceptions is expected to gradually decline with continued checking and reporting. Bus passengers have increased between 250 and 300 from this change. Most of the increase has been absorbed through a higher load factor on existing buses although some additional overtime has been required.

New authorization lists for withdrawing motor pool vehicles are being developed to be effective August 1.

Commercial rail traffic during July decreased 35.1% over June as coal receipts were extremely low due to the coal miner's annual holiday. The following recapitulation indicates the distribution of commercial cars handled:

<u>Carload Movements</u>	<u>-</u>	<u>Loads In</u>	<u>Empties In</u>	<u>Loads Out</u>	<u>Empties Out</u>
General Electric Company		656	7	5	680
Atomic Energy Commission		2	0	0	0
L. H. Hoffman Co.		2	0	0	2
Kaiser Engineers		5	0	0	5
Sound Construction Company		1	0	0	1
The Bay Company		1	0	0	0
U. S. Army		<u>27</u>	<u>0</u>	<u>0</u>	<u>21</u>
Total		694	7	5	709

Railroad process service during July continued below normal and decreased 12.4% over June due to production difficulties.

Railroad car movements including process service totaled 1,631 in July compared to 2,673 in June, 2,843 in May, 2,463 in April, 2,106 in March, 2,354 in February, and 2,288 in January.

DECLASSIFIED

Transportation Section

Locomotive 39-3733 acquired by upgrade in May is proving highly satisfactory for heavy tonnage and has handled 2,899 tons up grade-without difficulty. The annual inspection of all cask cars has been completed and wheels found defective were replaced.

Routine maintenance of Plant railroad trackage during July required 5,958 man-hours. An additional 327 man-hours were expended in the removal and restoration of trackage to enable construction forces to install pipe lines under tracks serving the 105-C and 202-A Buildings.

The Plant Bus System transported 10.3% fewer passengers in July due to the peak vacation season and one less day in the reporting period. The following statistics indicate the magnitude of service rendered:

Passenger Volume	142,578
Revenue - Bus Fares	\$ 7,128.91
Earnings - Transit Advertising (June)	\$ 85.09
Bus Trips	7,220
Bus Miles - Passenger Carrying	195,542
Passenger Miles	4,768,636

Express "to home" shuttle bus service on the day shift has been extended to the 100-F Area. This arrangement has been very favorably received in the 300, 200-East and 200-West Areas.

The Richland Bus System transported 22.7% fewer passengers in July than in June and the reduction has been greater than in former years. The following statistics indicate the volume of service rendered:

Total Passengers Including Transfers	5,211
Revenue - Bus Fares	\$ 386.66
Earnings - Transit Advertising (June)	\$ 3.87
Bus Trips	984
Bus Miles - Passenger Carrying	5,215
Passenger Miles	14,760

Off Plant chauffeured automobile trips (Company business and/or official visitors) totaled 175 which were rendered to the following locations:

AEC Airport	2
Benton City, Washington	18
Enterprise, Washington	2
Grandview, Washington	1
Hinkle, Oregon	2
Kennewick, Washington	49
Pasco, Washington	40
Pendleton, Oregon	12
Prosser, Washington	11
Spokane, Washington	1
Sunnyside, Washington	15
Walla Walla, Washington	2
West Richland, Washington	14
Yakima, Washington	6

~~CONFIDENTIAL~~

Transportation Section

The following tabulation indicates in gallons the volume of fuel distribution during July:

	<u>Gasoline</u>	<u>Diesel Fuel</u>	<u>50 Cetane</u>	<u>Kerosene</u>	<u>White Gas</u>
Stock at Start of Month	77,254	17,030	7,400	4,085	190
Received During Month	79,850	6,100	39,158	0	212
Disbursed During Month	84,599	8,415	35,358	1,105	111
Stock at End of Month	72,505	14,715	11,200	2,980	291

The following tabulation indicates the volume of equipment maintenance activities during July by types of service and number of jobs:

Motor Overhauls	53
Class A Inspections and Repairs	63
Class B Inspections and Lubrications	1019
Weekly Inspections - Fuel Trucks and Off Plant Vehicles	31
Semimonthly Inspections - Buses	157
Monthly Inspections - Railroad Rolling Stock	5
Visualiner Inspections	100
Routine Maintenance Repairs and Service Calls	1579
Accident Repairs and Paint Jobs	39
Tire Repairs	569
Wash Jobs	<u>430</u>
	4,045

Twenty-eight units of contaminated HO equipment were cleaned during the month.

The following tabulation indicates the number of HO mileage vehicles in service during June and the utilization of each type:

<u>Code</u>	<u>Type</u>	<u>No. of Units</u>	<u>Total Mileage</u>
1A	Sedans	393	617,210
1B	Buses	92	258,011
1C	Pickup Trucks	462	272,442
1D	Panel, Carryall, Sta. Wagon	162	144,827
1G	Jeeps	3	1,170
1H	Power Wagons	50	26,567
68 Series	Trucks	<u>230</u>	<u>103,365</u>
		1,392	1,423,592

Devised a means for improving the front wheel braking action on the 62 older GMC buses. The conversion has been made on 16 units to date with all units scheduled to be completed by August 15. This modification makes the braking system comparable to the 22 newer coaches.

Transportation Section

DECLASSIFIED

Developed statistical information on repair parts for GMC buses. This study indicated an inventory of 1155 line items with a total value of \$18,533.94 for an average stock of \$220.64 per unit. This compares with \$267 per unit for another bus operation which was indicated as being outstanding in a national trade magazine.

Covering of the Redox railroad cut embankment to control contamination is approximately 50% complete as 8,000 cubic yards of ballast were hauled and placed during the month.

Expended 341 man-hours in assisting in shutdown repairs in the 100 Areas.

The annual seal coating program was begun on July 19, and 12 of the 35 miles scheduled for treatment have been completed requiring 42,000 gallons of MC asphalt and 1,600 cubic yards of 5/8" - 1/4" mineral aggregate.

Maintenance of Plant roads and the production of road aggregate materials required 573 man-hours.

The following tabulation indicates on tons the volume of asphaltic material handled during July for road maintenance:

	<u>MC 3</u>	<u>MC 5</u>
Stock at Start of Month	49.66	24.20
Received During Month	36.09	264.87
Used During Month	53.42	6.
Stock at End of Month	32.33	283.07

The following tabulation indicates the volume of mineral aggregate and pre-mix material handled in July for road maintenance:

	<u>3/4" to 0</u> <u>Pre-mix</u> <u>Tons</u>	<u>1/2" to 0</u> <u>Pre-mix</u> <u>Tons</u>	<u>5/8"</u> <u>Chips</u> <u>Cu.Yd.</u>	<u>1/4"</u> <u>Crushed</u> <u>Rock</u> <u>Cu.Yd.</u>	<u>3/4"</u> <u>Crushed</u> <u>Rock</u> <u>Cu.Yd.</u>
Stock at Start of Month	465	643	5,135	506	3,776
Made During Month	762	141	0	0	0
Used During Month	605	224	73	84	602
Stock at End of Month	622	560	5,062	422	3,174

ENGINEERING DEPARTMENTJULY 1955PILE TECHNOLOGY SECTION

Areas of large columnar grains have been noted in the uranium of slugs heated into the beta phase in-pile. In order to study this grain growth out of the pile, bare slugs were heated with a longitudinal temperature gradient such that one end of the slugs entered into the gamma phase (above 760 C) while the other end of the slug remained in the alpha phase (below 660 C). That portion of the uranium which was heated above 660 C for as little as one minute contained large columnar grains oriented parallel to the path of heat flow. Considerable preferred orientation had developed in the transverse direction following the heating and cooling procedure. These data indicate if a slug in-pile were heated into the beta phase by a transient power increase, the slug may be dimensionally unstable when it returned to alpha phase operation.

Several special aluminum alloys, including 18S, 32S, and 2S Al-1% Ni have shown no evidence of intergranular corrosion when tested in deionized water at temperatures up to 350 C; whereas 2S and 3S aluminums start corroding (intergranularly) at 230 C. In pile water, the 1% nickel alloy did not corrode intergranularly at temperatures up to 120 C; but the group of alloys prepared by adding small amounts of V, Ti, Cr, Be, Mg, Si, or Mn to aluminum started corroding (intergranularly) at temperatures between 90 and 120 C.

A new and improved method for calculating the properties of homogeneous water moderated reactors was worked out for application to plutonium solutions. This work is significant and will be submitted for publication.

Virgin graphite burnout samples exposed to 95 percent CO₂ - 5 percent CO in bare channel 1982-H showed a maximum weight loss rate of 3 percent per 1000 days at six feet from the front edge of the graphite stack. Those samples from 10.5 to 22 feet from the front edge showed a constant rate of 0.9 percent per 1000 days. Previously irradiated samples showed 30 percent to 50 percent higher weight loss rates.

Correlation of outlet water temperatures with pile process tube examination data from recently removed D Pile tubes and tubes previously removed from all reactors has resulted in a better definition of the tube corrosion rates. From the best data available it appears that the process tube corrosion rates at the region of maximum attack are about twice as high as had been previously determined. The effect of this higher corrosion rate on the planned retubing program is to advance the starting date about one year.

A preliminary study of aluminum intergranular corrosion under laboratory conditions shows that under heat transfer conditions this type of attack may occur at water temperatures as low as 100 C. Work hardening the aluminum will apparently stop intergranular attack.

Process tube leaks have been troublesome during July, with two shutdowns and seventeen tube replacements required at F Pile, one tube replacement at DR Pile, and KW Pile operating with a 20 gallons per day water collection rate.

DECLASSIFIED

DECLASSIFIED

Engineering Department

HW-38375 [DEL]

SEPARATIONS TECHNOLOGY SECTION

Considerable production was lost during the early part of the month in the Metal Recovery plant because of filterable solids in the product streams. A thorough flush of the solvent extraction equipment has alleviated the situation. Losses in the RC column remain high (1 - 4%) and are without explanation at this time.

The processing of plutonium was started in the Recuplex installation during the period. In general process and operating performance was good.

Laboratory studies have continued to confirm that traces of TBP solvent in the Purex acid distillation step will inhibit the volatilization of ruthenium. Studies with precipitated silver iodide on silica gel have indicated that AgNO_3 when passed over the bed at 200-300° C will form AgNO_2 and I_2 in proportion to the NO_2 concentration. It is concluded that removal of this constituent from dissolver off-gas will aid in the overall iodine removal problem.

The AEC was advised of the completion of a flowsheet study which adapted the Redox Plant to U-233 recovery from irradiated thorium. This study concluded the recent HAPO review of various thorium processing methods.

DESIGN SECTION

Total design for Project CG-558, Reactor Plant Modifications for Increased Production, advanced to 88% complete. All phases of the project design are well advanced.

The AEC Program detailed design is essentially complete with the exception of the Metal Conversion Plant Expansion. Design for this phase, which received priority attention during July, advanced to 86% complete.

Design for B-Cell Oxidation Facilities, Phase I, reached 100% complete. Authorization was received from HCO-AEC during July for design of the balance of Project CG-621, Redox Contamination Control Facilities including venting, wash down facilities, precycle jumpers, improvements to the vessel vent system, disposal of contaminated equipment, C-6 pre-oxidation, and Phase II in-cell oxidation facilities.

A preliminary project proposal was prepared for Redox Capacity Increase Phase III. This proposed project was given priority status because of the early beneficial use date requested - July 1, 1956.

Scope designs are being developed for silica gel facilities and for base on iodine removal facilities as a part of the Purex Plant Modification Program.

Work was started on scope designs for facilities to transport WFF Plant uranium solution to the Redox Plant for processing through the B-Cell and A-Cell and other and other contractors.

DEL

PROJECT SECTION

At the end of the month major construction completion status was as follows:

<u>Project No.</u>	<u>Title</u>	<u>Completion</u>	
		<u>Scheduled</u>	<u>Actual</u>
CA-512	100-K Area Facilities	100%	100%*
	1706 KER Recirculation Facilities	**	9%
CA-513-A	Purex Facilities, Part "A"	100%	100%***
CA-539	Additional Waste Storage Facilities, Redox	86%	87%
CA-546	Fuel Element Pilot Plant	67%	67%
CA-558	Reactor Plant Modifications	17%	16%
CA-603	Hanford 4X, Bismuth Phosphate Plants (Phase I)	52%	80%
CA-613	Hanford 4X, Metal Conversion Plant	**	1%

* Complete except for clean-up and start-up items.

** Schedule is being prepared.

*** Complete except for start-up and design changes.

A major injury occurred on July 19 when a roofer was burned while carrying hot tar. As of that date, Minor Construction forces had accumulated 357,500 accident-free hours.

Average manpower for the labor service contractor was about 1,140.

ADVANCE ENGINEERING SECTION

Gamma radiation from cobalt-60 specially produced by burning uranium-235 would be competitive with by-product gamma radiation from reactor fuel elements in many potential markets.

Study has been given to potential assistance which Hanford might render the Division of Reactor Development, and a brochure which outlines the special resources available at Hanford for this type of activity has been prepared.

ORGANIZATION & PERSONNEL

Total on Roll, July 1, 1955	1,423
Net Change	14
Total on Roll, July 31, 1955	1,437

OK. Greager
 J. A. B. GREENINGER, MANAGER
 ADVANCE ENGINEERING DEPARTMENT
 DECLASSIFIED
 F-3

ENGINEERING ADMINISTRATION SECTIONJULY 1955

HW-36713 REV 1, "Interpretation of Atomic Weapon Data Definition Given in GM-172" was issued during the month. AEC approval of the definition was obtained.

During the month the following major contract activities were handled:

1. Special Agreement No. G-67 between General Electric and the Tri-City Herald providing for advertising space in the Tri-City Herald was executed by the parties on July 15.
2. Lease Agreement L-3 between General Electric and Richland Softball Association covering the use of the softball field at George Washington Way and Falley Street for the 1955 softball season was executed by the Lessee on July 18.
3. Modification No. 1 to Special Agreement G-29 between General Electric and Travelers Indemnity Company covering inspection of boilers, pressure vessels and elevators for a 90-day period and month-to-month thereafter, during which formal proposals for this service are being invited, was executed by the Contractor on July 22.
4. Special Agreement No. G-64 between General Electric and Recordak Corporation providing for the microfilming of records was executed by the Contractor on July 22.
5. Modification No. 3 to Consultant Agreement No. 100 between General Electric and Dr. Zay Jeffries which provides for an extension of the agreement and eliminates the daily fee while the Consultant is traveling was executed by the Consultant on July 21.

Starting in July, the basis of operation of the Statistics Unit was modified to facilitate a more significant contribution to be made to plant operations by the Unit. Prior to the start of FY 1956, programs of statistical effort were established with departments, and the priority and magnitude of effort agreed upon, with budgetary transfer of funds made at the start of the year to provide operating funds for the Unit. Statisticians were given assignments concurrently, covering the plant activities according to major operating processes.

R. J. Schier

R. J. SCHIER, MANAGER
ENGINEERING ADMINISTRATION
SECTION

DECLASSIFIED

SECRET

Fa-1

~~DECLASSIFIED~~

HW-38375

DEL

PILE TECHNOLOGY SECTION

MONTHLY REPORT

JULY, 1955

VISITORS & TRIPS

D. P. Bray, Monsanto Chemical, St. Louis, Mo. visited HAPO regarding corrosion of aluminum, July 28.

D. K. Deardorff and E. T. Hayes, Bureau of Mines, Albany, Oregon, spent July 15 at HAPO discussing billets for zirconium tubes.

J. P. Frankel, consultant, Northwestern University, Evanston, Ill. spent July 11-15 at HAPO.

B. R. Shepard, GEL, Schenectady, spent July 15 at HAPO reviewing non-destructive testing procedures.

C. S. Slenning, Minneapolis-Honeywell, visited HAPO on July 21 regarding service and repair equipment.

G. C. Westfall, KAPL, spent July 13-15 at HAPO discussing KAPL-120.

J. J. Cadwell visited KAPL and Research Laboratory at Schenectady, July 18-21, and ANL at Lemont, Ill. on July 22 for fuel element and metallurgical consultations.

T. L. Deobald spent July 21 and 22 at Shell Development Company, San Francisco, for technical discussions of Shell Development's Probalog instrument in connection with Hanford applications.

D. E. Johnson visited Bridgeport Brass, Adrian, Mich. on July 1 to witness zirconium extrusion.

E. A. Smith attended a meeting on corrosion resistant alloys at Nuclear Metals, Boston, on July 18; visited Sylvania Electric, Bayside, N. Y., regarding problems of mutual interest including powder metallurgy, July 19 and 20; and spent July 22 at Iowa State College, Ames, Iowa, discussing mechanical properties of uranium.

W. R. Smith inspected fabrication of pigtails at Resistoflex Corporation, Belleville, N. J. and Moore Drop Forge Company, Springfield, Mass., July 5-7.

G. W. Stuart spent July 1 at Brookhaven National Laboratory, Upton, L.I., N.Y. discussing reactor theory.

L. D. Turner attended AEC Hot Laboratory Information Meeting at Washington, D.C. July 11 and 12, and observed equipment design applicable to HAPO at KAPL and ANL, July 13-14.

ORGANIZATION & PERSONNEL

Personnel totals are as follow:

	<u>June 30</u>	<u>July 31</u>
Administrative	2	2
Pile Engineering	92	94
Pile Materials	62	60
Fuel Technology	116	117
Physics Research	39	42
Metallurgy Research	74	76
Contact Engineering	4	3
Technical Administration	-	9
Totals	389	403

Pile Engineering: R. C. Lovington, Head - Mechanical Equipment Development, was granted a leave of absence for work with Washington AEC; W. F. Hendrickson, L. L. Hylen and M. F. Gillis, summer Tech Grads, were added to rolls on July 25, 21, and 19, respectively.

Pile Materials: J. M. McConkey, Steno-typist, transferred in from Office Auxiliary Sub-Section on July 25; L. G. Moffet, Engineering Assistant, removed from rolls on July 11; J. M. Lutton, Engineer I, transferred to Financial Department on July 18; G. E. Wilbur, Engineering Assistant, transferred to Separations Technology Section on July 5; E. M. Woodruff promoted to Junior Engineer on July 1.

Fuel Technology: C. P. Teter, Steno-typist, transferred in from Project Section on July 18; A. C. Timmerman, Secretary C, transferred in from Technical Administration on July 18; R. M. Fryar transferred in from Advance Engineering Section as Head - Fuel Evaluation, July 1; H. A. Johnson, Engineer II, terminated on

DECLASSIFIED

DECLASSIFIED

(12)

July 27; F. B. Quinlan, Engineer I, transferred to Metallurgy Research Sub-Section on July 1.

Metallurgy Research: F. B. Quinlan, Engineer I, transferred in from Fuel Technology Sub-Section on July 1; J. E. Spasoff, Engineering Assistant, transferred in from Manufacturing Department on July 11; G. T. Geering was promoted from weekly to exempt as Engineer II on July 1.

Physics Research: R. E. Trumble, Senior Scientist, and J. T. Russell, Engineer I, were hired on July 1 and 18, respectively; J. J. Regimbal, Engineering Assistant, was hired on July 26 for summer program.

Contact Engineering: W. C. A. Woods, Engineer I, was granted a leave of absence for work with Washington AEC.

Technical Administration: This Unit and its functions were transferred from Engineering Administration Section to Pile Technology Section on July 1. Those involved in the transfer were J. W. Hall, E. L. Beardsley, M. P. Kindley, J. V. McMaster, H. A. Paulsen, H. E. Ralph, W. O. Switzer and C. V. Fink. J. M. Dye, Steno-typist, transferred in on July 18.

PILE ENGINEERING SUB-SECTIONPROCESS TECHNOLOGYPower Level Limitations

The maximum operating power level during July, 1955 was limited by 105 C outlet water temperatures at B, D, DR, and F Piles, and 100 C outlet at C and H Piles. At KE and KW Piles the power is limited to 500 KW/tube to prevent extensive damage in the case of a sudden and complete loss of water to the tube. The maximum outlet temperatures at D Pile were reduced from approximately 110 C to 105 C upon the completion of PT 105-596-E, "Effect of Helium on D Pile Distortion," primarily to preserve process tube life.

Process Specification Changes

Specification 12.00, "Properties of Process Tubes," was revised to allow the use of 63 S, T38 temper, aluminum alloy process tubes.

Pile Operation

During the month operation of the piles has been essentially normal with the exception of a large number of process tube leaks, especially at F Pile. Seven leaking tubes were removed from F Pile after shutting down to pressure test the bottom half of the pile on 7-6-55. After water collection rates failed to return to normal, the pile was shut down on 7-21-55 to pressure test the top half. Ten leaking tubes were removed during this outage. The average water collection rate for the sixteen operating days to 7-21-55 was 134 gallons per day.

DR Pile removed one leaking process tube after operating with high water collection rates for several days. KW Pile operated for approximately two weeks with a water collection rate of about 20 gallons per day.

The number of slug ruptures continued high, but showed an improvement over last month. Low exposure slug ruptures are still occurring with no solution to the problem as yet.

Substitution of E Metal for "C" Metal

The rough draft document proposing the substitution of E metal columns for the "C" metal enrichment columns has been circulating for comments. Steps are being initiated to prepare a production test and to obtain E metal for a test loading.

Ruptured Slugs

Fourteen slug failures occurred during the month. These consisted of eleven failures of regular production metal, one failure of a hot-press canned piece being irradiated under a production test, one failure of a cored piece, and one failure of an Al-U²³⁵ alloy "J" piece. The rupture experience for the month of July is summarized in Table I. Included in this tabulation are data for two failures which were discharged as suspected ruptures at D Pile on 6-26-55, and one failure which occurred at C Pile on 6-27-55. These three failures were not included in the June monthly report.

DECLASSIFIED

DECLASSIFIED

TABLE I

SLUG RUPTURE EXPERIENCE - JULY 1955

<u>Type of Metal</u>	<u>Tube No.</u>	<u>Failure Date</u>	<u>Exposure, MWD/T</u>	<u>Failure Type</u>
8" Normal U - "L" lot	2477-D	6-26-55	709	Side
8" Normal U - "L" lot	3381-D	6-26-55	725	Side
8" Normal U - Control for PT 105-578-A	2579-C	6-27-55	919	Split
8" U - Hot-Press Canned	2276-C	7-1-55	407	Side
8" Normal U - Recanned, "Z" lot	3880-C	7-7-55	284	Side
8" Normal U - "A" lot	2868-F	7-11-55	617	Unclassified
8" Normal U - "A" lot	3480-DR	7-13-55	819	Unclassified
Al-U ²³⁵ Alloy - "J" Slug	4282-DR	7-13-55	135MWD/ tube	Side
8" Normal U - "A" lot	2978-F	7-15-55	678	Unclassified
8" Normal U - "M" lot	2488-C	7-15-55	178	Side
8" Normal U	3676-C	7-18-55	262	Side
8" Drilled, Cored U - "D" lot	3765-C	7-19-55	505	Split
8" Normal U - "M" lot	3089-C	7-19-55	174	Side
8" Normal U	0963-C	7-24-55	218	Unexamined
8" Normal U - "K" lot	3480-D	7-25-55	859	Side
8" Normal U - "K" lot	3675-D	7-25-55	824	Side
8" Normal U - "A" lot	2972-F	7-27-55	673	Compound-cap

Five of the regular metal failures occurred at exposures below 300 MWD/T. These failures all occurred at C Pile. The four which have been examined were side failures similar in appearance to the other "low exposure side failures" which have occurred during the past few months, with evidence of jacket overheating in the region of the penetration. Extensive studies of the manufacturing histories of the metal lots which have produced failures, and of the operating conditions to which this metal was subjected have produced no explanation of the failure "outbreak". Studies of this problem are continuing.

By the end of June, eleven slug ruptures had occurred out of 255 tubes charged at D Pile on 12-12-54. Studies of canning variables and pile operating conditions produced no explanation of the high failure rate for this charge. Two of the ruptured pieces exhibited gross charging damage which appeared to have been responsible for the failures. However, other ruptured pieces showed no evidence of charging damage. The high failure rate for the 12-12-54 charge indicated that more failures, and considerable production loss, would be incurred if this metal continued under irradiation to the scheduled goal exposures. Therefore, the remaining tubes were discharged early in July at exposures in the range of 600 - 800 MWD/T.

DECLASSIFIED

HW-38375

DEL

Production Tests

Test No.	Type Metal	Number of Tubes	Pile	Goal Exposure	Present Exposure	Remarks
105-570-A	Cored-Lead Dip	4	2-C	2 ruptures	Discharged	Ruptured at 1158 and 1173 MWD/T
	Control	4	2-F	"	1370 - 1420	
			2-C	"	1 discharged at 1046	1 ruptured at 1128 MWD/T
			2-F	"	1275 - 1300	
105-576-A	Powder Metallurgy	5	C	2 ruptures	Discharged	Rupt. at 813 and 922 MWD/T
		8	F	750-840	"	Control tubes
		37	F	750-840	"	Supplementary Tubes
105-583-A	IQS-7	4	H	900	Discharged 6-28	Ingots differ slightly from regular production ingots.
105-581-A	IQS-8	6	H	900	890-920 MWD/T	
105-582-A	IQS-9	6	H	3-900, 3-600	930-960 MWD/T	3 discharged at 612-628 MWD/T
105-586-A	U-S1 Ingots	1	B	900	Discharged at 1007 MWD/T	
	U-S1 Dingots	4		2 ruptures		not yet charged
	U-S1 Cored	3		900		not yet charged
	Control	4		2 ruptures		not yet charged
105-587-A	Internally and Externally Cooled	7	C	600	1 tube discharged at 135 MWD/T. Others not yet loaded.	Water temperature in core of discharged slugs was higher than predicted, indicating need for further testing.
105-588-A	Develop. Test of Extruded and Drilled Cored Slugs	3 tubes per mo.	1-C	900	Discharged	Rupt. at 797 MWD/T.
			3-C	1100	340-370	
			3-D	900	440-460	Charged 3-7-55. 1 rupt. at 174 MWD/T.
			5-D	900	320-340	Charged 3-30-55
			3-D	900	30-50	Charged 7-10-55
105-590-A	Extruded Cored	4	C	Ruptures	not yet charged	Compares performance of extruded and drilled cored slugs.

DECLASSIFIED

HW-38375

105-591-A	Cored	Approx. 300 KE 163 18 171	KE D C F	Authorizes irradiation of production quantities of cored slug. One tube ruptured at 505 MWD/T at C Pile
105-593-A	Cored-Al. end plugs	4	C	Charged 6-20 Charged 6-20 Charged 6-20
105-596-A	Dingot Slugs	9	F	Slugs charged alternately with control slugs from rod- transformed and slug trans- formed metal.
105-597-A	Mg.-U Matrix	1	B or D	300-400
	4" slugs	1	B or D	not yet loaded
105-601-A- 53-MT	Solid	12		not yet loaded
105-602-A	Cored Solid	5 5	C C	2 matrix slugs + 31 reg. slugs. 10 enriched matrix and 12 normal matrix slugs Delay of 30,43,50 and 80 seconds between salt bath and water quench. Tubes discharged because desired power was not being attained.
105-603-A- 47-MT	Cored-Crimped uranium end plugs	4		Approved Discharged Approved
105-607-A- 57-MT	Cored-Enriched Welded Uranium and Aluminum End plugs 3/8" and 5/8" core dia.	6	C	Approved Circulating for approval
105-608-A- 56-MT	Dingot Slugs	16		Approved Circulating for approval

Compares performance of
welded uranium and aluminum
end plugs and a larger core
diameter.
Compares various mechanical
properties of Dingot uranium

HEAT TRANSFER

Program to Increase Allowable Tube Outlet Temperatures

Preliminary analysis has been completed of the high tube power, BDF geometry steady state boiling curve data secured in June. For normal tube flow rates near 31 gpm, and at high tube powers, local boiling in the downstream active zone apparently occurs when flow is reduced to the vicinity of instability. The local boiling distorts the boiling curve and a condition results where cone screen plugging can cause substantial flow reduction with little change in Panellit pressure. For normal tube flow rates near 31 gpm and tube outlet temperatures below 120 C, boiling curve distortion in the vicinity of the instability point is not sufficient to inactivate the low pressure Panellit trip. At normal outlet temperatures significantly above 120 C and for 31 gpm normal flow, distortion of the boiling curve is sufficiently severe that slow cone screen plugging could cause transition to unstable flow without a low pressure Panellit trip. This aspect of the instability limit to tube power depends on normal outlet temperature as well as on normal flow rates, consequently higher tube powers can be achieved without waiving the low trip requirement, providing such increased tube powers are accompanied by higher flow rates, as in the case of Project CG-558, rather than by higher outlet temperatures. In addition, rear header pressurization tends to diminish the distortion of high power boiling curves.

Twenty-seven transient tests were performed on the full scale mockup using BDF geometry. These represent the first in a series of experiments to determine whether relaxation of the low pressure Panellit trip requirement is desirable. The tests performed this month were for determining the capability of the apparatus and the upper limit of tube power where a prompt scram following a steam power failure would result in continuous and stable cooling flow. While analysis of data is still incomplete, it appears that for tube powers below 800 KW no permanent unstable flow results from a step change in header pressure from 380 psi to 200 psi followed by a prompt scram. At tube powers of 900 KW, sudden reduction in header pressure from 380 psi to below 230 psi, causes unstable flow to persist. All tests were run with a heater tube of heat capacity approximating that of slugs and with more heat generated during the scram transient than would occur in a pile. From pump characteristics it appears that sudden failure of steam supply would cause header pressure to drop to about 250 psi. Consequently, it has been tentatively concluded that no unstable flow condition would result in a 900 KW BDF tube with a normal flow of 30 gpm or greater in the event of a sudden steam supply failure.

Further analysis and experimentation is planned to establish the steady state and transient response characteristics at high tube powers in the BDF geometry before documentation of the study. Detailed knowledge of transient Panellit pressure response to cone screen plugging and power surges will be of particular importance.

Cooling-by-Boiling Equipment Development

Installation of new equipment by Minor Construction will be completed on August 12, with a few key components not installed due to procurement delays. Installation of these, erection of safety shielding and calibration piping, and shake-down tests are expected to require about 60 days.

DECLASSIFIED

Development of special test section apparatus continued on schedule with the completion of the electrical and hydraulic heads and one 1900 psi process tube. Three 900 KW heater tubes are in various stages of fabrication, one being 95 per cent complete.

Hydraulic Studies

The hydraulic characteristics of I & E slugs with internal hole diameters of 3/8, 7/16, and 1/2 inch were determined preliminary to irradiation of these under PT-105-587-A, Supplement A. Results were in accord with previous calibration of 3/8 inch diameter inner hole slugs.

Assistance was rendered to Design Section personnel in flow calibration of Project CG-558 hydraulic apparatus and in devising test apparatus for flow monitor development.

Other Studies

Operating conditions and instability limits were determined for the three trains of I & E slugs to be irradiated under PT 105-587-A, Supplement A.

Water shut-off curves were prepared for single crossheader cases at KE and KW Piles. A draft was prepared of a paper on slug core temperatures to be presented at the Nuclear Engineering Congress in Cleveland.

Expected temperature effects were computed for a tensile strength sample of uranium to be irradiated in the MTR, a hot-press bonded specimen to be irradiated at HAP0, and for partial unbonding of C slug jackets under present irradiation conditions.

PILE PHYSICS

Graphite Temperature Coefficient Measurements - PT 105-600-A

The third measurement of the graphite temperature coefficient of reactivity of the KE Pile as a function of exposure was carried out July 21 and 22. An earlier attempt at the third measurement on 7-12-55 was unsuccessful due to temperature cycling difficulties initiated by rod movement. Tests have now been run at pile exposures of approximately 40, 110 and 160 MWD/T.

Data from 14 representative central graphite thermocouples indicate that the coefficient in terms of $\text{inh}/^\circ\text{C}$ has been getting larger with each successive test; this is contrary to the observation made in last month's report based on readings from graphite thermocouple stringers #1 and 6 which indicated equivalent values for the first two tests. Front-to-rear as well as radial flux distribution weightings will have to be applied in establishing the results on an absolute basis, however. Depression of the central flux due to the larger amount of rod in the pile with each successive test would tend toward a larger $\text{inh}/^\circ\text{C}$ value with each successive test if appropriate corrections were not applied.

The first shutdown for determining total coefficient contribution and for calibrating the particular rod configurations used during the first three measurements

DECLASSIFIED

is tentatively planned for early in August with the effective pile exposure at approximately 200 MWD/t. Poison pattern adjustments will be made following the rod calibrations.

Pile Safety Studies

The calculation of the buckling required to make an enriched reactor critical with the safety rods inserted has been formulated using the variational approach. A document outlining the procedure and giving the results of a sample problem obtained with a desk calculator was published as HW-38205, "Variational Control Calculations," by J.H. Brown. Results of the sample two-dimension calculation compared favorably with a one-dimension one-group multi-region calculation of the same problem performed by C.L. Miller. The possibilities of using the IBM 702 computer to solve three-dimensional flux distribution and control problems by the variational method are being investigated.

PT 105-606-A, "The Effect of Moderator Temperature on Control Rod Strengths," HW-37345, permitting rod drop safety system calibrations in both the hot and cold DR Pile, has been approved.

Work has continued on the problem of generalizing the treatment of power transients to be expected following loss of water from a Hanford pile.

Product Yield and Quality

Recommendations were prepared for specifying the low exposure goal for K Pile uranium. The goal exposure in units of MWD/T is calculated to be approximately three per cent less in the K Piles than low exposure plutonium with a given Pu-240 content produced in the older piles. Because of the greater conversion ratio in the K Pile 7-1/2" lattice, however, the plutonium yield per ton should be greater in the K Piles in spite of the reduced exposure goal.

The 1100 MWD/T material slated for Hot Semi Works separation under PT 105-598-A will probably not be processed before September.

Pile Pressurization Studies

The operational physics aspects of going to pile power levels significantly in excess of those to be achieved by CG-558 project completion were reviewed during the month. The shielding reactivity transient, enrichment, and temperature distribution problems would be expected to be more severe at the higher levels but not radically different from post CG-558 conditions. The same is true in the case of total control capacity under the assumption of a zero dry temperature coefficient; the existence of a large positive dry graphite coefficient would make operation at higher levels less safe, especially so in the case of a power excursion at time of water loss.

Isotope Production Studies

A survey of potential Hanford irradiation capacity for cobalt slugs and calculation of expected yields were performed and results forwarded in support of a Special Irradiations Unit study.

SECRET

Fb-10

DECLASSIFIED

DECLASSIFIED**DEL**

HW-38073, "Irradiation of Thorium at Hanford," by R.O. Brugge, was prepared as a summary paper of Hanford experience with thorium production to be presented at a meeting in Wilmington, August 3.

Pile Data Studies

HW-37917, "A Reactivity Accounting Method," by R.O. Brugge, was issued as a guide to reactivity accounting using tube-by-tube weighting methods. Plans have been made to compute reactivity values on the IBM 702 computer on a test basis for H Pile starting in September.

A need and feasibility study for Pile Technology use of pile data processed by the IBM 702 computer on a routine basis has been initiated.

Attenuation Measurements Through Heated Concretes

The gamma intensity escaping through the magnetite-limonite conventionally placed slabs previously baked at 175 C was obtained during the month. A six per cent reduction in concrete density due to water burnout resulted in a 13 per cent reduction in the measured absorption coefficient and a factor of five increase in emergent gamma activity. These results indicate that the distribution of neutron absorptions within the shield plays an important role in determining the total gamma leakage. The iron limonite conventionally placed slabs have been heated to 325 C for three weeks and are now at the DR Pile awaiting further attenuation measurements.

PHYSICS DEVELOPMENT

Prototype Physical Constants Test Reactor

The installation of the mechanical and instrumentation components required for the loading to critical was completed during the month. Engineering performance tests are being conducted on the mechanical systems by Mechanical Equipment Development personnel and have revealed a need for minor modification to the vertical safety and horizontal control systems; these modifications have been made. The electronic instrumentation appears to perform adequately as installed. Electrical and safety circuit wiring is nearing completion.

Metals and Controls Corporation have not delivered the lead-UO₂ matrix fuel elements as promised; approximately 50 of the 500 required for criticality have been shipped. Fabrication difficulties may delay receipt of the remaining elements until the middle of next month although substantial effort has been made to expedite delivery.

Slug Rupture Detection

The gamma ray spectrometer slug rupture detection system will be installed at H Pile early in August. Document HW-38191, "Manual for the Effluent Water Gamma Monitor," M.C. Greene, R.S. Paul and M.R. Wood, has been prepared discussing operating principles and technology and general maintenance guides for use by Reactor Section personnel. The prototype gamma monitor has been moved to C Pile where it will be used to monitor special tubes and cross headers and to study ion exchange

SECRET

resins as authorized in HW-38071, Development Test 105-609-A, "Test of Prototype Gamma Monitor Slug Rupture Detection Equipment at 105-C," R.S. Paul and M. C. Greene.

The delayed neutron slug rupture detection for the KAPL 120 loop is being installed prior to operation next month. Design effort has continued on the KER loop delayed neutron detection system with testing of some components completed.

Reactor Safety - Nuclear Instrumentation

The modified mechanical components for the sub-critical neutron multiplication detector have been designed by Mechanical Equipment Development Unit and some components are being fabricated. Although recommendations were made to Manufacturing to expedite the installation of a sub-critical monitoring system at all areas, this system is very important to reactor operating safety, such project action has not yet been initiated.

Ionization chambers for the octant monitoring systems at B, D and F Piles are currently being fabricated and are expected to be available by the end of August.

Reactor Safety - Tube Outlet Temperature Monitoring

Document HW-37746, "Cell Type Pile Temperature Monitor," R.S. Paul, was issued, discussing the basis and tentative operating procedures for a cell type temperature monitor in support of increased safety of operation. It is again concluded that, on the basis of present data, a system composed of about 124 points continuously active in the safety circuit will provide an adequate system at minimum cost and installation time; it is recognized that non-technical factors may lead to a desire for more points by Manufacturing and schemes for providing 160, 182 and 206 points per reactor are discussed to facilitate further design. However, there appears to be no justification for compromising the quality of the components to achieve a higher density of points monitored.

Several proposals have been received by Design from vendors which range from \$150-\$440 per point for instrumentation, including a data display feature. Informal estimates have placed the installation costs at \$260 per point monitored. It appears that early installation must be accomplished through miscellaneous project funds and \$500,000 appears to be a practical limit on a project of this type.

Lattice Neutron Economy

The lattice constants determined in the KW Pile 7.5 inch graphite lattice with a natural uranium loading are summarized as follows:

DECLASSIFIED

DECLASSIFIED

<u>Parameter</u>	<u>Pile Condition</u>	<u>Detectors</u>	<u>Value</u>
Slug disadvantage factor (thermal)	dry (150 C)	U-235	1.241 ± 0.011
	wet and cold	U-235	1.276 ± 0.013
(fast effect)	dry (150 C)	Nat. U and U-235	1.032 ± 0.002
	wet and cold	Nat. U and U-235	1.035 ± 0.002
(thermal utilization)	dry (cold)	Copper	0.921 ± 0.006
	dry (150 C)	Copper	0.922 ± 0.006
	wet and cold	Copper	0.880 ± 0.008
(resonance escape)	dry (150 C)	U-235 and U-238	0.815 ± 0.003
	wet and cold	U-235 and U-238	0.846 ± 0.003
Initial conversion ratio	dry (150 C)	U-235 and U-238	0.966 ± 0.019
	wet and cold	U-235 and U-238	0.886 ± 0.017

The agreement between experiment and theory is now being determined; it appears that there is good general agreement except in the parameters involving resonance escape probability (ρ). The experimental results are about 3.5 per cent lower than values for KW Pile calculated by the Exponential Physics group; these calculations were based on a diffusion theory formulation involving resonance utilization which requires disadvantage factors for resonance neutrons. The disadvantage factor calculated by classical methods is only 40 per cent of the experimentally determined value. Since the thermal utilizations and fast effect calculations appear quite reliable for this case a lower value of ρ will require a higher value of η - neutrons produced per thermal neutron absorbed in uranium - than that previously thought to describe the results of exponential experiments; a higher value of η is also in better agreement with theoretical calculations of this parameter.

The phase of the analysis of KW lattice parameters involving special loadings (J-Q, J-N, E-Q and E-N) is continuing.

Document HW-37766, "Resonance Capture of Neutrons by Uranium Cylinders," M.V. Davis, has been completed, discussing the relationship between (1) the effective resonance integral and surface to mass ratio of uranium cylinders, and (2) the effective resonance integral and uranium temperature. The geometry dependence of the effective resonance integral is in good agreement with predictions by Wigner which do not show a linear dependence with surface to mass ratio. A linear dependence can be approximated at any point by a tangent to the true curve but such a relationship can not be extrapolated over a wide range of fuel geometries.

The metal temperature coefficient of reactivity for E metal (uranium containing 1.75 weight per cent U-235) was measured to be $\frac{1}{P} \frac{dP}{dT} = -(2.0 \pm 0.2) \times 10^{-5}$ per $^{\circ}\text{C}$ where the natural uranium value yields $-(2.23 \pm 0.16) \times 10^{-5}$ per $^{\circ}\text{C}$. From this one concludes that the metal temperature coefficient for U-235 is very small if present. The metal temperature coefficient for thorium is measured to be $\frac{1}{P} \frac{dP}{dT} = -(1.80 \pm 0.18) \times 10^{-5}$ per $^{\circ}\text{C}$.

Test Pile - Special Considerations

An analysis has been made of the sensitivity and cost of using the Test Pile as a prime tool in U-235 accountability measurement. It appears that the precision and cost are well below other alternative methods if chemical methods are employed or as supplementary control on wide variations in impurity content.

A review was made of the feasibility of employing a moderated artificial neutron source as a method of differentiating between slugs of various enrichments, i.e., depleted, natural and E metal, through the variable number of fast neutrons produced per thermal absorption. The basic sensitivity appears very low and interfering effects from partially moderated source neutrons compound to make this method appear unfeasible.

Test Pile - Routine Tests

The Test Pile was shut down two weeks during the month. The testing of uranium slugs proceeded routinely during the time the pile was operating.

There were 22 Fernald billet egg lots tested with TDS values ranging from 12 to 17. There were 10 Mallinckrodt billet egg lots tested with TDS values ranging from 10 to 14.

MECHANICAL EQUIPMENT DEVELOPMENT

Charging and Discharging Studies

Development effort on this program has been restricted due to the press of other work.

Horizontal Rod Studies

The final report for the C Pile horizontal rod molded ribbed sphincter seal development test 105-571-A, document HW-36102, was issued.

Vertical Rod Studies

The document HW-30944, "Air Accelerated Vertical Safety Rods for Hanford Piles," was issued. Work will continue to further improve the insertion times of the VSR's.

Supplemental Control

Development efforts on equipment for disposal of irradiated poison splines has been restricted due to higher priority work.

A document entitled "Review and Recommendations - Disaster Control Systems" is still circulating for comment.

DECLASSIFIED

DECLASSIFIED
WITH DELETIONS

Process Tube Assembly and Piping

Work was completed on stainless steel connector tests and document HW-37811, "Final Report of Stainless Steel Connector Evaluation," was issued.

Report on the failure of the Resistoflex connector installed on the rear face at C Pile was issued as HW-37960, "Functional Testing of Teflon Flexible Connector, 105-C Type."

Document HW-37253, "Irradiated Teflon and Fluoroflex Teflon Compound," was issued.

Design testing of new process tube removal equipment prototype will begin when equipment is delivered, probably this Fall.

The high temperature-high pressure loop in 189-D laboratory has completed several short preliminary break-in runs.

Portable flanging equipment for Zircaloy-2 process tubing is being converted to produce a flare. Tubing cracked when flanged with this tool. The tube installed in D Pile was flanged on one end in a lathe. The other end is sealed by a compression fitting.

Physical Constants Test Reactor

Assembly of the Physical Constants Test Reactor has continued this month. The vertical safety disc system has been assembled and all testing has been completed. The movable face, control rods and flux leveling rings have been assembled with test work about 50 per cent complete. Fabrication of the last component, the source drive mechanism, is underway.

Other Engineering Development Work

A preliminary undocumented report concerning effects of forces applied to materials in process channels in the different piles was distributed to interested parties.

Development of a new mechanism for positioning the sub-critical monitor chamber is nearing completion.

SPECIAL IRRADIATIONS

Testing has been performed in the 305 Test Pile with a prototype assembly to determine neutron flux perturbations and reactivity effects when fuel assemblies are irradiated in the loop.

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED

Two specimens of the old in-pile tube have been obtained for metallurgical examination. One will be examined by HAPC metallurgists and the other will be sent to KAPL for additional examination.

In-Pile Irradiations

Control instrumentation in support of the irradiation of graphite under controlled temperature conditions (HAPC 124) has been assembled and is being tested. Charging of the experiment into the pile will be contingent upon the sponsor's schedule for the preparation of samples.

Testing of equipment designed to compare in-pile damage to graphite to that exposed to identical conditions but with the absence of pile radiations (HAPC 158) is complete. The heater which is being supplied by the sponsor continues to give difficulties, resulting in extended delays of this project.

I & E slug monitoring assemblies (HAPC 159) are being tested to insure integrity of coolant temperature values to be obtained with them. Following satisfactory test performance of these units, they will be charged in C Pile with the I & E slugs.

Annular uranium slugs for use with the NAA safety fuse assemblies are still in the process of fabrication. Instrumentation for the irradiation of these assemblies has been designed and is being assembled.

Irradiations to provide calibrations for standard Co-Al monitor foils are in progress. Calibration of these foils with known 305 Test Pile fluxes is being made by way of gold monitors which are being employed to bridge the gap between the low exposures obtainable in the 305 Test Pile and the large exposures necessary to activate the Co-Al foils.

Irradiation of Cobalt

A study has been made of the amount of Co^{60} that could be produced if only this material were used for flattening and fringe tube poisoning in all the piles. This information, requested by BNL, will be used by them to determine the possibility of producing mega-curie gamma sources with cobalt for food preservation experiments. It is preferred that all cobalt used in such sources have a specific activity exceeding 2 curies/gram.

This study, based upon pile operating history during the past year and excluding the K Piles, shows that approximately 5,000,000 curies may be produced with an average specific activity of 5.5 curies per gram. Aside from the BNL interests, it is pertinent to HAPC that the market value of such cobalt may be as high as two dollars per curie.

Gamma Sources

The current demand for gamma irradiations has resulted in an investigation of ways to increase the 5×10^5 r/hr average dosage rate currently available in the gamma facilities at F Area. The following methods of dosage rate increase are being considered:

1. Use of pile irradiated C-metal slugs as source material. Dosage rates of approximately 2×10^6 r/hr could be obtained.
2. Use of cobalt as a source material. Dosage rates of approximately 1×10^6 r/hr could be obtained from cobalt having a 400 MWD/AT pile exposure. It may be possible to use cobalt slugs for pile flattening, thus plutonium production would not be sacrificed. Cobalt, with its long half life, eliminates the need for frequent reloading of source material as is necessary with fuel slugs. Initial radiation dosage rate measurements are all that need be made since the half life of cobalt is accurately known. Cobalt has the added advantage over a fission product source of emitting a simple and constant gamma energy spectrum.
3. Improvement of facility geometry to better utilize the source material. Little improvement is expected over the geometry now incorporated in the facilities at F Area.

Facilities

At the request of HOO, a table form survey of irradiation spaces and supporting facilities available at HAP0 was completed. The information was published as HW-37945. The information will be of value to potential irradiation customers both on and off site.

The design of discharge equipment for the Snout facilities in KW pile has been completed and drawings have been sent out for bids.

Fabrication of a short model traverse head has been completed and is being readied for testing. This new addition to the traversing equipment will provide data which will be more representative of tube contours, particularly for region of small radius of curvature.

DECLASSIFIED

DECLASSIFIED

HW-38375

PILE MATERIALS SUB-SECTION

PILE COOLANT STUDIES

Production Tests

A zircaloy-2 tube was installed at D Pile during the month. This tube, which is authorized under PT 105-555-E, will be exposed under normal operating conditions. Weighed, normal production, aluminum canned slugs were charged into the tube (3586-D) and will be discharged and examined after exposure to 600 MWD/T.

The far side of F reactor began operation with 7.0 pH process water on June 28, 1955, as authorized under PT 105-554-E. Operation of the far side of F reactor with 7.0 process water is scheduled to continue for one year.

An interim report in PT 105-542-E, "Reduction of the Amount of Dichromate Added to Pile Cooling Water," is being prepared. The far side of D reactor is still operating with 0.5 ppm sodium dichromate in the process water.

During the month 72S clad 63S process tubes have been installed under PT 105-543-E in channels 0769-H, 4182-H, 1282-D, and 2779-D.

Development Tests

Document HW-37031, "Development Test 105-557-E, In-Pile Test of 63S Aluminum Process Tubes," has been approved and distributed. Twelve unclad 63S process tubes are available in the 105-B Work Area and will be installed in B reactor at the earliest convenience of Manufacturing Department.

Document HW-37694, "Development Test 105-558-E, Evaluation of High Na₂O Neutralization in Activated Silica Preparation," has been approved and distributed. This test started at 183-C on July 20, 1955, with preparation and storage of more than 10,000 gallons of activated silica solution. This solution appears to be of high quality and is keeping well. Feeding of this solution to the pile process water and preparation of further activated silica will begin before August 1, 1955.

Tube Corrosion

A breakdown of the temperature histories for each tube in the B, C, D, DR, F, and H reactors has been obtained from the Procedures and Computing Section. Using these individual tube temperatures and applying appropriate correction factors for the first 100 months of reactor operation, it was possible to derive a correlation of outlet water temperature with process tube corrosion.

When the correlation of temperatures with corrosion was being derived it became evident that the original estimate as to 2S aluminum corrosion rates was too low. Using the corrected corrosion rates, the starting date for the planned retubing program is advanced approximately one year.

Thirteen process tubes were examined during the month. Two of these tubes were leakers and three had contained ruptured slugs. The remaining eight tubes were removed for monitoring purposes.

One of the leakers, 3163-DR, was found to contain an internal pit which had resulted in a hole at the downstream end of the charge. The pitted area was covered with film and appeared to be the result of earlier attack.

Tube 1561-F was found to be heavily corroded on the outside just upstream of the rear gunbarrel. The rear gunbarrel on this tube was stuck in the reactor.

Five tubes were examined from D reactor, three from the far side and two from the near side. These tubes were examined to determine the effect of low dichromate concentrations (0.5 ppm) on tube corrosion. No appreciable difference in the tube corrosion rates on the near (2 ppm sodium dichromate) and far (0.5 ppm sodium dichromate) side could be found. Tube 3569 had a minimum tube wall thickness, as indicated by micrometer measurements, of .026 inch. Prior to its removal, a probolog traverse of this tube was made that indicated an averaged minimum tube wall thickness of .035 inch. The minimum tube wall thicknesses of the other tubes were approximately .035 inch.

Laboratory Corrosion Tests - 1706-KE Operation

All seven in-pile tubes being supplied water from the 1706-KE facility operated normally during the month. These tubes are being supplied filtered water containing 2 ppm sodium dichromate at pH 7.0, 6.5 and 6.0.

Plans were firmed and necessary material procured to accomplish the following items at the 105-KE pigtail outage.

1. Replace rear pigtails and move temperature elements from side of unit to pigtails.
2. Replace process water check valves on four tubes and install process water meters on two tubes.
3. Install double panellits in 105-KE control panel and place 1706-KE cross-header low trips in the scram circuit.
4. Installation of four B, D, F type process tubes in the 1706-KE in-pile channels.

The installation in-pile of 63S, B, D, F type tubes will be made when sufficient data are available to establish the instability limit for these tubes.

The first portion of the test to determine the corrosion rate of hot press slugs which had received various types of surface treatment was concluded. These slugs were exposed for 45 days in process water of pH 7.65 and 2 ppm dichromate. The slugs were returned to the Fuel Assembly Unit for examination.

Two of the three minitube systems installed in the 1706-KE Semi-Works were put into operation this month. The two systems are using process water containing 2 ppm dichromate at pH values of 6.5 and 7.0. Into these minitubes solid aluminum minitube slugs were charged for determination of aluminum corrosion rates as a function of time and temperatures. The exposure times will range up to 90 days at water temperatures from 115 C to 175 C.

RECEIVED
FEB 11 1964

DECLASSIFIEDLaboratory Corrosion Tests - 189-D Building

Holders have been fabricated to test the corrosion rate of steel samples in various quality waters at the same time dummy slugs are being tested. These eliminate the need of any extra equipment.

A preliminary study of intergranular corrosion under laboratory conditions shows that under heat transfer conditions this type of attack may occur at water temperatures as low as 100 C. Work hardening the aluminum will apparently stop intergranular corrosion. A report will be issued next month.

Zirconium Tube Procurement

Contracts were let to two vendors for fabrication of zirconium tubes. Allegheny Ludlum Steel Corporation received the bid for six unribbed zirconium tubes (B, D, F type O.D. and I.D.). Trent Tube Company received bids for six zirconium and six zircaloy-2 ribbed tubes (B, D, F type O.D. with C annulus). Delivery on both contracts is approximately January 1, 1956.

Raw Water Program

Document HW-38012, "Raw Water Test Program," has been issued. No further progress was made on this program during the month.

RECIRCULATION TECHNOLOGYRecirculation Studies

Operation of the H Loop at 200 C continued during the month. Water pH was maintained in the range 5.0 - 5.2. A total of 52 days' exposure was accumulated on the aluminum jacketed slugs at month's end. Build-up of chloride in the loop necessitated converting the cation regenerant from hydrochloric acid to the less efficient nitric acid. This change should prove beneficial to corrosion effects on both aluminum and stainless steel components in the system. To aid in the study of transport corrosion products, or "crud", a sampling probe was developed for collecting particles on a fine mesh screen. The screens can then be examined with the electron microscope. A water softener was placed on stream ahead of the make-up deionizer to aid in the removal of colloidal and dissolved iron.

A study was initiated to determine the costs of increasing system pressures in large scale recirculation loops. Further study was made of the economic savings to be made and the necessary conditions for application of aluminum as fuel element cladding in high temperature piles.

The ELMO-4 slug rupture test loop was down for repairs. Failure of the conventional seal pump necessitated replacement with a fluid piston pump. Procurement of additional test loops continued. The ELMO-5 carbon steel loop was completed and will be installed in 1706-KE in August.

The electrolytic slug cleaner was returned to service and work was begun to clean up a backlog of slugs from previous tests.

Installation continued to provide service facilities, including power, cooling water and demineralized water, to the loop room. Installation of the ELMO-2 loop was continued.

KER Recirculation Test Facility

Installation of KER piping and equipment proceeded. Most of the major equipment items for the purification and make-up room are in place and tunnel piping installation is well underway. A requisition for six ribless zircaloy-2 tubes was approved and submitted for bids. An investigation was initiated in cooperation with Pile Engineering physicists to determine the suitability of stainless steel tubes for KER in the event that zirconium tubes are not available.

The study of the adequacy of a KER loop for extended boiling tests was continued. Most of the month was spent in obtaining a background of information on general boiling problems and pile safety requirements.

Semi-Works Operation

One of the pilot scale filtration systems was started up to filter water which is coagulated and settled in the plant water treatment equipment. Effluent from the filter is pumped to two mock-up tubes operated at 110 C for corrosion evaluation of hot pressed fuel elements.

Process Water pH Evaluation

The final report of the low pH production test was approved and submitted to Technical Publications for issuance. The final report of water quality tests in the 105-D Flow Laboratory was completed. This report presents in-pile aluminum corrosion data in process water at pH's of 7.3, 7.0, 6.6, and 6.2 and raw water at pH's of 7.5 and 7.0.

PILE GRAPHITE STUDIES

Graphite Condition of Channels 0661-F and 2374-F

Graphite channels 0661-F and 2374-F were borescoped on July 9, 1955, following the removal of the process tubes.

Inspection of 0661-F indicated three block separations ranging in width from one-fourth of an inch to one inch and one longitudinal crack one inch long in the third tube block from the front.

Channel 2374-F appeared to be in excellent condition with the exception of a one-fourth inch block separation between the first and second tube blocks.

The borescoping observations are reported in detail in HW-38193, "Graphite Condition in Channels 0661-F and 2374-F," by C. N. Spalaris.

CONFIDENTIAL

DECLASSIFIEDWater Saturated CO₂ - Graphite Reaction

The presence of water in the graphite stack has been experienced several times in the past and in greater quantities at the present especially in the older piles. In addition to process tube corrosion and reactivity loss problems, water vapor in the pile atmosphere causes graphite gasification in the high temperature regions of the pile.

A laboratory experiment to determine the rate of gasification between graphite and water saturated carbon dioxide at 625 C was conducted. The rate for CSF graphite at 625 C was 0.195 per cent oxidation per hour or 4,680 per cent per 1000 days and 0.253 per cent per hour or 6,050 per cent per 1000 days for CS-GBF graphite. These rates are for samples of 3/4 inch square cross section and four inches long. Efforts are being made to correlate these rates with the rates of gasification of full size bars.

Radiation Damage Annealing in Uncooled Process Channels

Core samples from channel 1467-F which were irradiated in the empty channel from which they were originally removed showed 0.14 per cent annealing in physical length and little change in Co spacing with a six weeks' exposure. The preliminary data indicate that letting channels run hot and dry is not an effective method of annealing pile distortion. The samples will be irradiated for an additional six weeks period to obtain data on nuclear annealing effects.

Graphite Burnout Monitoring, PT 105-532-E

Weighed graphite samples exposed in D Pile from February 3 to July 8 during the period of high helium concentrations, about 60 per cent, exhibited average burnout rates of 0.42 per cent per 1000 days in the central region and 0.08 per cent per 1000 days and 0.07 per cent per 1000 days in the front and rear fringe regions respectively. The graphite samples were exposed in graphite carriers in bare process tube channel 3478-D at the ambient pile temperature.

Surface area measurements on core samples removed from channel 3478-D indicate the oxidation of the tube blocks in this channel to be approximately 0.25 per cent. This channel has run at ambient pile temperatures and gas composition since February, 1947.

Effect of J-Q Pairs on Radiation Damage to Pile Graphite, PT 105-537-E

Cores were removed from channel 1688-F on 6/19/55 to monitor the annealing that has been accomplished as a result of the J-Q loading. 1688-F is the central tube in a thirteen tube diamond array loaded with three J-Q pairs at the front fringe of each tube. Results indicate that annealing took place at the tube bore varying from 14 per cent at 10 feet to 75 per cent at 13 feet. From 14 to 32 per cent annealing was observed at the center of the cores but no appreciable annealing occurred at the filler block end of the cores. The test is continuing and final results will be available in September.

GRAPHITE AND MATERIALS DEVELOPMENTAlternate Pile Atmosphere Study - PT 105-535-E, Supplement B

On February 26, 1955, weighed samples of virgin and irradiated graphite were charged into two empty process tubes in the H Pile to determine the extent of graphite burn-out which results from the use of CO₂-CO atmospheres. In process tube 1982-H, an atmosphere of 95 per cent CO₂-5 per cent CO was passed over the samples at a rate of about 40 cm³/min., while in process tube 0776-H, an atmosphere of 75 per cent CO₂-25 per cent CO was employed. Both facilities remained at the ambient pile temperature. On June 29, the majority of samples were discharged from the tubes, but, because of unforeseen difficulties, only one third of the samples could be removed from 0776-H at that time. The remaining samples will be removed early in August.

The data from 1982-H show a maximum burnout rate of 3 per cent per 1000 operating days for virgin graphite positioned about 5 feet 10 inches from the front edge of the graphite stack. The rate then decreases and, between 10 feet six inches and 22 feet 2 inches from the front edge of the stack, is essentially constant at about 0.9 per cent per 1000 days. Previously irradiated graphite exhibits a maximum rate of 4.5 per cent per 1000 days at the same point where the maximum rate for virgin graphite occurred. It also shows the constancy of rate between 10 feet six inches and 22 feet 2 inches, however the rate in this case is about 1.2 per cent per 1000 days. The data from 0776-H show rates which are lower by a factor of 3 to 4 than rates occurring in 1982-H.

Except for the high burnout rates at the maximum point, the rates are comparable to current rates obtained in the pile gas atmosphere. In other words, the addition of 5 per cent CO to CO₂ has about the same effect as the dilution of CO₂ with 30 to 40 per cent helium.

The existence of the maxima cannot be readily explained. A depression of the neutron flux by the #11 horizontal control rod may partially account for the lower rates in the central region, but this control rod is generally positioned about six lattice units from the experimental tube during operation. Previous data have exhibited a similarly displaced maximum and it appears that the maxima may result either from an increase in the CO concentration to a critical point where decomposition occurs or from an increase in the concentration of a monomeric carbon suboxide to a point where polymerization occurs. An explanation of the data will be facilitated by the discharge of samples remaining in 0776-H.

High Temperature Irradiation Facility

Work on the irradiation assembly for the L-42 position was started in the shops. A prototype assembly for thermal testing was completed and tests will be made during the coming month. The equipment for the instrumentation of the facility is being fabricated into racks.

Stored Energy

Calibration of the stored energy apparatus is essentially complete and several stored energy runs have been made on samples exposed in a cold test hole to 556 MWD/CT exposure. These samples were used to test the apparatus before using core samples.

SEARCHED
SERIALIZED
INDEXED
FILED
JUL 1 1955
FBI - PITTSBURGH

DECLASSIFIED

One run extended to 1000 C and shows a part of the stored energy spectrum at previously unattainable temperatures. Because of instrumental difficulties, the run is not quantitatively accurate, however, interesting trends were observed. The spectrum in the low temperature range is as usual. It goes to zero in the range 650-750 C, then climbs to a peak rapidly at about 950 C and then drops again to zero at 1000 C. The 950 C peak is estimated at approximately 0.2 cal/gm/°C. More accurate runs will be made and also thought is being given to constructing an all platinum calorimeter to extend the range to the melting point of platinum. Runs over 1000 C are not possible with the present apparatus due to the melting of gold at 1063 C.

Thermal Conductivity Apparatus

The high speed thermal conductivity device is now working satisfactorily because of the success of a deaerating device. The deaerator works on the principal that the water is heated in an open container, liberating the dissolved air and then cooled in an air free surrounding. This water then does not liberate air when it goes through the flow calorimeter. With the elimination of the bubbles on the differential thermocouple leads, the variable systematic error is eliminated.

Graphite Thermocouple Stringer Piece

A graphite thermocouple stringer piece has been designed and fabricated which should prove more reliable at present and future operating temperatures than those in use at the present time.

In the new design the thermocouple is imbedded in graphite with a graphite plug thus eliminating the present system of crimping an aluminum or nickel fitting over the couple and imbedding this in the graphite. Assembly of the stringer is greatly simplified in that the need to thread the couple through a small hole in center of a stringer piece from the inside has been eliminated. The diameter of the central channel has been enlarged to provide for the use of more couples or larger wire.

An experiment is planned in which the new stringer piece will be heated to 700 C and the temperature of the couple in the stringer will be compared with furnace temperature as monitored by both thermocouple and optical pyrometer.

Effect of Density on Graphite Radiation Damage

The effect of low temperature radiation damage on graphite of different densities is being measured on two series of samples. Both series have attained new high exposures, and physical length changes have been determined this month. In the series produced by National Carbon Company, density variations from 1.52 to 1.53 g/cc were achieved by addition of carbon black to a Texas coke-standard pitch blend prior to extrusion. These samples were discharged at an exposure of 2280 MD/CT. Physical expansion was observed as follows:

SECRET

TABLE I
PHYSICAL EXPANSION OF NATIONAL CARBON COMPANY GRAPHITE SAMPLES

<u>Density (g/cc)</u>	<u>% Δ L at 1700 MD/CT</u>	<u>% Δ L at 2880 MD/CT</u>
1.52	0.83	1.13
1.69	1.17	1.81
1.72	1.27	2.06
1.77	1.13	1.77
1.83	0.99	1.65

In the series produced by Battelle Memorial Institute, density variations from 1.31 to 1.83 g/cc were achieved by varying the molding pressure during graphitization of a Texas coke-standard pitch blend. The two highest density samples were also impregnated. These samples were discharged this month at an exposure of 1700 MD/CT. Physical expansion was observed as follows:

TABLE II
PHYSICAL EXPANSION OF BATTELLE MEMORIAL INSTITUTE GRAPHITE SAMPLES

<u>Density (g/cc)</u>	<u>% Δ L at 1700 MD/CT</u>
1.31	0.59
1.40	0.53
1.50	0.57
1.54	0.68
1.67	1.09
1.83	1.40

A comparison of the same density from each series indicates an effect on the radiation damage rate from factors other than apparent density. An analysis of these data will be presented in a forthcoming report.

Graphite Contraction Problem

Contraction of the graphite moderator in central portions of the piles may be a serious problem in the future. A program is started to better understand the behavior of graphite at present pile temperatures. Recently some graphites exposed in uncooled process tubes were found to show a greater Co expansion, while physically contracting, than other samples which had physically expanded. It is hoped that a study of changes in crystallite size in the Ao and Co directions with hot test hole exposure will show whether crystallite growth is related to physical contraction.

Determinations of crystallite size in the Co direction have been made routinely in the past. A method of determining crystallite size in the Ao direction is being established at the present time. These measurements have been made on a series of samples which will be sent to Battelle Memorial Institute for a determination of crystallite properties. These results will be compared with those made here.

DECLASSIFIED
DATE 11-25-2011

~~DECLASSIFIED~~

HW-38375

DEL

FUEL TECHNOLOGY SUB-SECTION

FUEL ELEMENT DEVELOPMENT

Evaluation of Dingot Uranium (PT 313-56-MT)

Dingot slugs produced by several variations in fabrication have been received for canning and irradiation under PT 56-MT⁽¹⁾ and PT 608-A-56-MT⁽²⁾. These tests include material from forged and non-forged, beta-heat treated and non-heat treated billets which were either rolled or extruded. Standard production slugs produced from ingots will be used as control.

Specimens of each lot of material have been examined for grain size, tested for sonic orientation, density, reactivity, and specimens have been submitted to determine the mechanical properties and chemical composition (including hydrogen). Macro-and micro-examination of the grain structure indicate that the dingot material has a very non-uniform and irregular grain structure, with average grain size on a macro basis estimated to be as large or slightly larger than regular production uranium.

Results of sonic orientation tests indicate that, in general, the dingot material has the type of orientation typical of uranium which has been beta heat treated in rod form and water quenched.

Whole slug density determinations conducted on specimens from each lot averaged 19.02 with a range of 18.99 to 19.03. These results, though slightly lower than those reported for the material evaluated under PT 313-51-MT^(3, 4), are still consistently higher than the average rolled uranium slug produced from ingot uranium.

A 305 pile reactivity test was run on a stringer from each lot. The results of this test show an average dih value of + .108 (16.5 in hrs/old pile) with a range from + .074 (11.3 in hrs/old pile) to + .129 dih (19.7 in hrs/old pile).

Cursory examination of preliminary tensile test results indicates that the mechanical properties of the dingot metal closely parallel those reported for the metal evaluated under PT 313-51-MT^(3, 4).

- (1) Riches, J. W., "PT 313-56-MT, Canning of 4 Tons of Dingot Uranium for Pile Irradiation," HW-37695, June 30, 1955, Secret.
- (2) Van Wormer, F. W., "PT 105-608-A-56-MT, Irradiation of Dingot Uranium," HW-37720, July 15, 1955, Secret.
- (3) Johnson, H. A., "PT 313-51-MT, Canning of Slugs from Unalloyed Dingot Uranium for Pile Irradiation," HW-34511, 2-7-55, Secret.
- (4) Johnson, H. A., "Preliminary Evaluation of Slugs Produced from Dingots by a Duplex Process (Forging & Rolling) to Rods," HW-35798, 3-16-55, Secret.

Hydrogen analyses tests show an average hydrogen content of 5.83 ppm with a range from 4.99 to 6.56 ppm. In view of the high hydrogen content, outgassing in a salt bath prior to canning will be necessary.

Vertically Heat Treated Uranium Rods

Approximately 1500 slugs from vertically heat treated rods are enroute from FMPC. These slugs will be canned for irradiation under PT 305-60-MT, HW-38092.

Induction Heating Studies

Several heat treating experiments have been made, in which heating rate, peak temperature, and cooling rate have been varied. The closest approach to completely random orientation so far obtained was in a rod cooled by air blast immediately on leaving the work coil and quenched about 20 seconds later. A spray ring has been made (but not yet tried) to jet tiny streams of water on the rod immediately after leaving the coil, whereby, it is hoped that the beta to alpha transformation can be completed rapidly without cooling the rod below the high alpha temperature.

Reticulate Structure Studies

Resistivity measurements taken on 1/8" diameter rods cut longitudinally from the cylindrical wall of uranium slugs exhibiting marked reticulate structure were not significantly different from measurements of similar samples taken from non-reticulate slugs. Thus it appears that electrical test devices which depend upon variations in resistivity of the test sample for their measurements would not be applicable for the determination of reticulate structure (hence localized hydrogen concentration) in uranium rods or slugs.

Testing of Uranium

Several destructive tests have been considered for development to their maximum usefulness to determine whether they will: (a) adequately describe the properties of uranium prior to pile charging, (b) predict changes in slug properties that will enable the fabrication of stable fuel elements, and (c) predict pile performance. These tests are: (1) woodsplinter test, (2) burst test, (3) tensile test, (4) notch bend test, (5) strain cycling, (6) x-ray orientation test.

Currently the following three non-destructive tests have been developed at HAPO by the Testing Methods Unit: (1) sonic orientation determination, (2) ultrasonic determination of grain size, and (3) sub-surface metal quality test (MIZ-2).

At the present time the MIZ-2 test has been scheduled for further development work by the Testing Methods Unit. The ultrasonic equipment for determination of grain size has been applied to uranium by the Fuel Element Development Unit; it was determined that further development of the test was necessary. The sonic orientation test is currently being investigated in a cooperative program between Fuel Element Development, Metallurgy Research and Testing Methods as outlined in

UNCLASSIFIED
FO-2

DECLASSIFIED

HW-36652. When the scheduled development work is completed on these tests they will be applied to uranium slugs and the test results evaluated to determine their overall worth to the program.

The Grain Size of Uranium

Due to the difficulties associated with sub-graining phenomenon in uranium, the Metallography Sub-Committee of the Metal Quality Working Committee was requested to develop a technique for the determination of grain size in beta transformed uranium. The extent of HAPO's participation in this program involves the following areas of investigation which are to be completed by October 1, 1955 (also see GEH-22,560).

- (1) Establish a rating system for beta transformed uranium grain structures.
- (2) Determine the relationship between beta quenched grain size and recrystallized grain size.
 - (a) Using micro techniques and polarized light illumination at 100X.
 - (b) Using macro techniques and bright field illumination.
- (3) Determine the relationship between the macro and micro grain sizes of beta quenched recrystallized uranium.
- (4) Determine the relationship between the macro and micro grain size of beta quenched uranium.
- (5) If a relationship can be established between the beta quenched grain size and the beta quenched recrystallized grain size, a grain size chart will be prepared for beta quenched recrystallized uranium showing both macro and micro grain size and the relationship between them.

The initial approach to this problem has involved the establishment of a grain size chart for estimating the macro grain size of beta quenched uranium and beta quenched recrystallized uranium at 20X under bright field illumination. It has been determined that a bench microscope attachment with a sequence of internal grain sizes (such as the Bausch and Lomb micrometer eyepiece) is necessary to the successful development of a technique for estimating the grain size of beta quenched uranium. This attachment will be obtained possibly by construction at HAPO.

Metallography Laboratory

During the past month about 150 photomacro-and micrographs were taken. The existing equipment is being used to full capacity almost every day, and it is planned to purchase additional equipment to provide adequate working facilities, especially in the polishing room. X-ray equipment specifications have been written and a project proposal for purchase of an x-ray unit will be submitted through regular channels for consideration.

Special Alloy Cans

An order had been placed for 500 caps and 500 cans of an aluminum alloy containing 1 per cent Ni. This alloy was requested by R. L. Dillon because of its excellent corrosion resistance to water at 350 C. Scheduled delivery is presently set for August 22, 1955.

The remainder of a billet of a special 63S alloy (M-349) has been ordered from Alcoa in the form of caps and cans to investigate why a previous shipment of cans corroded severely in the autoclave after canning but not before canning. Plant-site delivery expected August 22, 1955, or shortly thereafter.

Process Tubes

Ten process tubes of APMP (M-257) are being ordered. Bids have been received, but the contract has not yet been awarded. APMP (M-257) is a sintered aluminum powder containing 7.8 per cent aluminum oxide, and is useful for high temperature applications because of its improved creep resistance and mechanical properties.

Wafer Slugs

Core and jacket components and canning equipment are being procured for use in hot-dip canning compartmented, I & E wafer slugs.

Uranium wafers for preliminary experiments have been cut from cored slugs; additional wafers are to be prepared by stamping from rolled uranium sheet which is being obtained from Fernald by the Manufacturing Department. The aluminum wafers which are to be placed between the uranium wafers to provide compartmentation will be stamped from anodized or Al-Si clad aluminum sheet.

Aluminum jackets of two types, designed and fabricated in cooperation with the Fuel Assembly Unit, will be used for hot dip canning one-piece I & E slugs. Additional cans are being ordered from off-site by the Manufacturing Department.

Canning tongs of two types have been designed. The first type will hold the wafers from the outside surface during fuel element assembly, the second type will support them by expanding against the inner surface.

Cast Al-1 w/o Ni Slug Jackets

Two attempts have been made to date at casting the aluminum 1 per cent nickel alloy jacket around slugs electroplated with 0.001 inches of nickel. The first of these did not meet with success because the slug was not preheated and no diffusion between the melt and the nickel plate occurred. In the second attempt the plated slug was preheated in air to 500 C, and the as-cast bond obtained was partially satisfactory. About 80 per cent of the nickel electroplate remained at bonded areas.

DECLASSIFIED

DECLASSIFIED

To further promote wetting of the slug by the molten Al-Ni jacket material, it is planned to pre-wet the plated pieces in an aluminum bath. Since the Al-Ni bath is poured at 850 C around the slug, it is hoped that the thin aluminum wetting layer will dissolve as the jacket material envelops the slug which will be pre-heated to about 450 C. When suitably uniform bonds are obtained the pieces will be autoclave tested.

Slugs for Use in Ribless Process Tubes

Because of difficulties encountered in fabricating zircaloy-2 process tubes of uniform wall section with the usual ribs, it has been suggested⁽¹⁾ that the ribs be included as part of the fuel element jacket. This would permit the use of ribless process tubes, which reportedly can be produced more easily⁽²⁾.

Slug designs being explored are of two general types; (1) slugs with three small (0.090" high x 0.125" wide x 0.250" long) projections spaced 120 degrees apart around the can periphery at each end and (2), slugs having three full-length ribs with the same cross section as the small end projections on the other slug types. These two types of self-supporting fuel elements are being prepared to permit comparison of their corrosion patterns in flowing water.

When these pieces are finished, they will be used in obtaining corrosion data in tubes of appropriate inside diameter. Particular attention will be accorded the cavitation type of corrosion. If possible, glass tubes will be used in part of the work and typical water flow patterns will be photographed.

Direct-Cast, Zirconium-Clad Fuel Elements

Present work on the direct casting of molten uranium alloy core materials into zircaloy-2 cans concerns the effects of the jacket composition and tensile properties on the bond obtained in the finished fuel element. To determine the important variables, a group of 22 zircaloy-2 jackets possessing various metallographic, tensile and chemical properties have been prepared. The metallurgical histories of these cans are tabulated below:

<u>No. of Cans</u>	<u>Treatment</u>
3	As deep drawn.
3	As deep drawn and reduced 50 per cent by uniskanning.
4	Drawn, uniskanned, salt bath annealed, 45 sec. at 730 C, water quenched.
4	Drawn, uniskanned, vacuum annealed 10 min. at 650 C, furnace cooled.
4	Drawn, uniskanned, vacuum annealed 30 min. at 750 C, furnace cooled.
4	Drawn, uniskanned, vacuum annealed 120 min. at 800 C, furnace cooled.

(1) Letter to E. A. Eschbach from M. D. Lewis.

(2) Verbal communication, H. W. Cooper (Superior Tube Company) to Fuel Technology in a meeting at EAPC, June, 1955.

While the samples from these cans are being tested to determine pre-casting data, the remaining portions of the cans are being readied for direct casting operations. It is anticipated that this casting work will be completed during the month of August, and that it will then be possible to more adequately specify the nature of jackets to be used in preparing direct cast fuel elements.

Billets for Co-Extrusion of Uranium and Stainless Steel Jacketing Material

One completed jacket, made of 347 stainless steel, is on hand. The unalloyed U billet to be cold canned in this jacket has been cast and now awaits machining to finished size. Three other stainless steel jackets (Type 304L) are being held in semi-finished form until the results of the first billet extrusion become available.

Slugs for Water Recirculation and Slug Rupture Studies in the ELMO-4 Apparatus

Several slugs of the following type are now being prepared for autoclave tests to demonstrate their suitability for ELMO-4 use. A uranium slug with a simulated split (.063" wide, 1" deep) along its length is cold canned, and a welded closure is made on the cap. A small hole is drilled through the cap to the vacant space provided by the milled slot in the slug. This hole is subsequently closed by soldering a tin plug in place. This is to prevent water entry to the split uranium until such a time as the ELMO loop reaches equilibrium conditions.

Zirconium Development - KER Tubes

To determine the suitability of extrusion and tube reducing tools, Bridgeport Brass Company extruded two short brass billets, two brass canned zircaloy-2 billets and one bare zircaloy-2 billet. The extruded lengths varied from 10 to 12 feet. It is planned to tube reduce these extrusions on August 11 and 12. If this operation yields good tubes, the extrusion and tube reducing of full length KER tubes will be planned for near future.

H-Pile Tubes

Extrusion of 14 billets is planned for August 2, 3, 4.

Zircaloy-3

A plate (25 lbs.) of zircaloy-3 has been received. Experimental work on this material has been suspended temporarily, due to pressure of other work.

314 Melt Plant Modification

Project CG-620 for the revision of "A" furnace in the 314 Melt Plant was re-examined and some tests have been conducted to determine what vacuum is obtainable in "A" furnace.

DECLASSIFIED

Data and information on the melt plant equipment and a summary of the estimated vacuum requirements for experimental tests were submitted to Fuel Assembly Unit. A study will be made to determine what modifications to existing equipment and/or what additional equipment is needed to satisfy the experimental test requirements and to determine if these requirements will be satisfied under the present project proposal.

306 Building Fabrication Equipment

Heat treating equipment which has been accepted and is ready for use in the 306 Building includes two muffle furnaces, one 10" salt bath furnace, one 6" salt bath furnace and one 10" portable salt bath furnace.

Experimental Aluminum Alloys

Two experimental aluminum alloy melts were made in the 306 vacuum induction furnace at the request of R. L. Dillon of the Coatings and Corrosion Unit. The compositions of the two alloys were 2S aluminum with 1 w/o nickel added and 2S aluminum with 1 w/o palladium added. The ingots will be forged and rolled to provide mechanical test specimens and corrosion test specimens.

Thorium Alloy Forging and Rolling

An attempt was made to forge and roll 12 thorium alloy samples. The best results were obtained when the specimens were heated to a relatively high temperature of about 820 C prior to forging or rolling.

FUEL ASSEMBLY

Surface Defects in Autoclaved Slugs

The reject rate for surface defects in slugs processed in water autoclaves (18 in operation) increased to a high of 23 per cent during the first of the month and then decreased gradually to between 4 and 8 per cent during the latter part of the month. The rejection rate for surface defects in steam autoclaved (10 in operation) slugs averaged about 6 per cent.

The decrease in surface defects during the latter part of the month was coincidental with changing from the new automatic sleeve cleaning line to the old sleeve cleaning line and a revision from a 20 per cent nitric acid concentration in the penetration etch machine to the 40 per cent nitric acid previously used.

One water autoclave was revised by (1) replacing bronze parts with stainless steel, (2) thorough cleaning of steam traps, outlet valves, and outlet lines; (3) replacement of neoprene gasket with a Teflon gasket; and (4) interior autoclave cleaning. The results of these changes has not been determined to date.

Forty selected slugs with various types of surface defects were tested in a laboratory flow tube for 767 hours in process water at a maximum of 120 C. This

test gave no indication of preferential corrosion at the surface defect locations. The suspected relationship between surface defects in the canned slugs and the incidence of low exposure ruptures was not confirmed.

PT 313-58-MT, Fabrication of Double Length "C" Slugs

Production Test 313-58-MT, Fabrication of Double Length "C" Slugs, has been delayed until about August 1 as a result of malfunctioning welding equipment which produced unsatisfactory welds. The double length "C" slugs are to be fabricated by joining together two slugs end to end with Fillerarc (inert-consumable arc) welding. Practice welds made on empty aluminum cans prior to test start up were not satisfactory. The circumferential welds contained small regions of high weld build up and spatter near the weld completion area. The extremely short duration of the welding cycle (2 seconds) and the high speed of the filler wire (600"/min) makes visual observation of the welding arc difficult. High speed motion picture photographs, employed to determine wire feed and arc behavior, have established (1) the wire is bent to the side as it hits the can, and (2) the arc strikes several times before it finally comes to a steady state condition.

Cored Slugs with Aluminum End Plugs

Sixty-four tubes of cored slugs with aluminum end plugs PT 313-47-MT, Supplement B, were charged in D pile July 10. Four control tubes charged in C pile have reached an exposure of about 200 MWD/T.

Cored Slugs with Crimped-in Uranium End Plugs

About 1850 acceptable cored slugs were canned with crimped-in uranium end plugs. (PT 313-47-MT) No end seal leaks were detected by the gamma ray attenuation equipment. All slugs for the production test control tubes were checked for can wall penetration using the MIZ-1 equipment (there was an unusually high incidence of thin can walls, less than 20 mils, in production slugs at this time). First run rejects will be recovered and re-canned.

As-Received Can Quality Investigation

In cooperation with the Fuel Element Development Unit, as-received cans are being inspected for defects using an electronic device, (MIZ-1 set for extreme sensitivity). The purpose of this investigation is to determine the nature and extent of defects, and to determine if the detector is suitable for production inspection of as-received cans.

Preliminary data indicate no correlation between shape, magnitude or position of the oscilligraph pips caused by the defects and the nature, shape or magnitude of the defect.

The cans used in the investigation were taken from a group of 200 cans sampled from as-received lots over a period of time. Of 87 defects detected in 29 cans, 75 per cent were located by the detector and 25 per cent by subsequent examination under a microscope. These latter defects appeared to be of the same type

DECLASSIFIED

DECLASSIFIED

and magnitude as those located electronically. Approximately 90 per cent of all defects located were apparently surface defects, readily detectable by eye or under a low power-microscope.

The cans are now being examined metallographically.

Hot Press Canning

Hot press internally and externally cooled fuel elements with three hole sizes ($3/8$, $7/16$, and $1/2$ inch) have been prepared for in-pile cooling water temperature tests to establish the dimensions for an I & E fuel element which will give approximately equal hole and annulus outlet water temperatures. Examination of autoclave pieces showed evidence of overdiffusion of the nickel bonding layer compromising to some extent the jacket corrosion resistance. In place of the 600 MWD/T exposure intended for the optimum hole size tube, a short exposure (about two weeks duration) has been recommended. The overdiffusion resulted from inadequate knowledge of the temperature distribution in the pressing die. Early temperature distribution tests indicated that aluminum and uranium thermocouple slugs gave similar temperature distribution results, hence for simplicity the former were always used. However, more recent evidence indicates an aluminum core thermocouple slug conducts heat away from hot spots, while the uranium core does not. With a control temperature of 620 C, hot spots in the die may have reached 640 C (the Al-Ni eutectic melting point) causing overdiffusion. To correct the temperature distribution in the single unit presses, a thick brass collar will surround the die, extending beyond each end of the die. Tests have shown that the brass collar distributes the heat more uniformly.

A hot pressed solid core fuel element charged under PT 105-519-E (PT 313-48-MT, Irradiation of Large Grain Aluminum Jackets) failed at approximately the goal exposure of 400 MWD/T. The objective of the test was to evaluate the corrosion effects, during irradiation, of pile coolant on aluminum jackets with various grain sizes. The fuel elements in the rupture tube were divided into three categories: grain sizes less than $1/64$ inch, up to $1/4$ inch, and up to 2 inches. The failure, which occurred in a medium grain size piece (up to $1/4$ inch) was classified as a jacket penetration. Examination of the ruptured piece showed rather severe grooves in the jacket. During irradiation this tube became pile limiting due to "trip before instability" (permissible outlet water temperature in this PT was 115 C) so that it was necessary to displace the charge downstream about 40 inches. The grooves noted on the ruptured piece could have been caused at that time. Weight loss data and visual observation of pitting attack at grain boundaries will be used to establish any difference in corrosion attack with grain size.

Hot pressed fuel elements were exposed in a flow tube to 110 C process water for 45 days in an attempt to duplicate the jacket damage and attack noted on the pieces irradiated under PT 105-577-A, Irradiation of Solid and Cored Hot Pressed Fuel Elements. Examination of 22 of the flow tube pieces (including several dip canned pieces) showed rib marks on the hot pressed pieces which were considerably deeper than those on the dip canned pieces. Hardness measurements on the two types of material showed the dip canned material (R_H30) to be harder than hot pressed material (R_H23). (as-received cans average R_H72). The softer metal in the hot pressed material may account for the greater mechanical damage. In

the rib marks of three of the hot pressed pieces, the corrosion pattern (at 80X) indicated that intergranular attack may have occurred. The pieces are being sectioned to confirm this observation.

The effect of surface finish upon Al-Al bonding (cap-can) in the hot press process was investigated by preparing weld specimens with controlled surface finishes. It can be concluded from the tests that the strongest welds are produced between rough surfaces. Apparently the rougher finishes facilitate disruption of the oxide layer present on the aluminum surface, permitting the aluminum components to weld.

Dip Canned I & E Fuel Elements

Recent irradiation performance of lead dip process fuel elements has indicated that fuel elements fabricated by this process when coupled with the theoretical advantages of internal and external cooling, should be capable of satisfactory performance at higher power levels. Consequently, development work on a lead dip process I & E fuel element has been initiated with the immediate goal of producing sufficient high quality slugs for a four tube, two tubes to rupture, pile test as soon as possible. The controlling factor in the time required to complete this program is the three month minimum delivery time on the cans. Orders for two types of cans, the design of which is based on previous I & E dip canning experiments, have been initiated. It is believed that the process variables and tooling will be developed sufficiently by the time the cans are received that the canning of a pile test can proceed. The development of the process will be accomplished experimentally using components fabricated on site.

PT 313-57-MT, Cored Ike Material

Sixty dip-canned, four inch, enriched (1.75 wt. per cent U-235) slugs are being prepared for pile testing to compare the differences in pile performance at higher power levels between cored slugs having 3/8 inch diameter cores with welded uranium end plugs, 3/8 inch diameter cores with pressed aluminum end plugs, and 5/8 inch diameter cores with pressed aluminum end plugs. The slugs were canned July 26 by operating personnel in Building 313. The overall yield was 13 slugs from a total of 60. The major areas of rejections were in the uranium plug welding, loss of the 5/8 inch diameter cored pieces from the agitator in the duplex bath, and 53 per cent rejection at final welding due to inclusions in the braze line. All sixty slugs will be recovered and re-canned after running sufficient four inch normal uranium pieces to insure that the difficulties previously encountered have been surmounted. This will delay the shipment of this PT to the pile from the original August 15 to about September 6.

Fuel Element Pilot Plant

A lump sum contract was awarded July 29 for concrete and structural steel work in the plating, anodizing and chemical cleaning room of the 306 Building. The 4-unit gang press for hot press canning was installed in the 306 Building.

DECLASSIFIED

FUEL EVALUATION**DECLASSIFIED**105-C Metal Examination Facility

Basin II acceptance tests have been delayed while deficiencies in the balance and slug cleaner are being corrected.

Fabrication of the ultrasonic test equipment is 90 per cent completed, with shop testing scheduled for early August.

Underground permanent waste storage tanks for the slug dejecter are in place, and piping is being installed.

A project to provide a saw and electrolytic etching equipment has been requested. Operating underwater, this apparatus is to section slugs either transversely or longitudinally, and to macroetch the exposed uranium surface. The primary purpose will be to prepare the irradiated uranium for macroscopic examination of internal and external crack structures.

Slug Warp and Breaking Data

Vacuum outgassing of rod heat treated uranium slugs considerably reduces slug warping in the piles. Data were compiled on three tubes of slugs vacuum (7 microns of mercury) annealed for 5-6 hours at 600 C. These slugs had an average exposure of 900 MWD/T and operated at an average tube power of 775 KW. The maximum warp measured was 34 mils compared to a maximum of 61 mils in tubes of unannealed slugs exposed to similar pile conditions. On the basis of these warp data, the probability of slugs warping 80 mils under these pile conditions is decreased by a factor of 10^4 with the annealed material.

Breaking data for two tubes of annealed material and one tube of the unannealed material have been collected; however, more data are needed to clarify the effect of power and exposure on the relative breaking properties.

Available warp data from lead dip slugs has been analyzed by approximating the distribution function formed by all measurements from a given tube to a Weibull distribution. This treatment allows the prediction of the per cent of slugs that will warp 80 mils (the necessary condition for a stuck charge at B, D, F, DR, and H piles) at a given tube exposure and tube power. An effect of tube power is indicated such that an increase from 500 KW to 1000 KW will increase by at least a factor of 2, the number of slugs that will warp 80 mils with a tube exposure of 900 MWD/T.

A document, HW-35758, "The Influence of Irradiation on Slug Distortion," 6/27/55, by P. A. Carlson has been published. This document includes the effect of irradiation on rod transformed and slug transformed, lead-dip canned material and triple-dip canned material at tube powers of 450 to 500 KW.

Irradiation Status of Regular Production Slugs

Irradiation experience to date with solid slugs fabricated from 7 inch diameter ingots indicates satisfactory performance. About 1500 tubes of this material have been irradiated to over 600 MWD/T, including 500 tubes to 800-1000 MWD/T. In these tubes there have been eight failures, excluding those at low exposures in 105-C and 105-H, and those charged 12/12/54 at 105-D, which appear to be due to charging machine damage. A rough estimate of the failure ratio indicates it may be lower than for A-lot and B-lot slugs (triple dip and lead dip canned, respectively, with uranium cores fabricated from 5 inch diameter ingots).

TESTING METHODSUranium Quality Test

This equipment which was readied for use in the 313 Building has not yet been placed in service pending availability of space and decisions on procedures. During the waiting period the coil was damaged in experiments with the equipment; consequently, a new coil had to be wound. Present plans are to use this test within the next month to sort into 5 per cent and 95 per cent lots as much virgin material as possible, separately identifying the 5 per cent (low quality) and randomly mixing these slugs back in their original lots of production. This will permit an evaluation of the test by subsequent identification of the split type ruptures.

Sonic Orientation Test

Breadboarding of the electronic components for the Sonic Orientation Test is about 80 per cent complete and most of the components appear to be operating satisfactorily. The mechanical assembly for this test is still in the design stage, about 80 per cent complete.

Ultrasonic Bond Test

After a thorough check-out in the laboratory, the new prototype model of the ultrasonic bond test has been placed in service in the 313 Building on an experimental basis. Performance of the equipment has been considerably improved, but a completely ideal bond test has by no means been achieved. It still reflects more than the frost test, however, the frost test does not always see reliable unbonded areas. To improve the evaluation of this type of test a lathe-mounted manipulator coupled to a Helix Recorder has been placed in working order so that maps can be made in which a mark appears on the recording paper for each unbond echo received and these marks are distributed in the same geometric way on the paper as on the slug.

Internal Friction

Work on the Internal Friction equipment continued this month in an effort to eliminate equipment difficulties which were leading to erroneous conclusions

SECRET

FH-3

DECLASSIFIED

DECLASSIFIED

regarding the internal friction of the uranium. The sonic internal friction instrument was revised to eliminate saturation effects at large signal amplitudes which were resulting in spurious internal friction values. After this revision, the variation of internal friction with amplitude (which had been suspected in uranium at room temperature) was confirmed. The internal friction now appears to vary approximately linearly with strain amplitude.

Design is complete and a work order has been placed in the shop for construction of a vacuum system and induction coil arrangement for conducting the internal friction test at high temperature in vacuo. Room temperature experiments are being planned involving studies of the effect of mechanical working.

Mechanical Components

A work order has been placed in the shop for construction of an automatically loaded and unloaded skewed roll conveyor of advanced design.

Pulsed Eddy Currents

Work is continuing in the development of the eddy current testing method using pulses rather than a single exciting frequency. Some wire models of the three-dimensional curves involved have been made to aid in visualizing the expected performance. In the laboratory, experiments are continuing to increase the sensitivity and stability of existing breadboards. It has been shown possible to detect the presence of cracks in metal blocks and wide variations in conductivity with the breadboard device.

Process Assistance Activities

According to previous plans the original model of the Al-Si penetration test together with an appropriate conveyor was taken to the 313 Building for use by the Manufacturing Department so that there might be two complete units available with the capability of handling a very substantial fraction of the total output. This is the same equipment that was formerly used on the tests for cans described in previous monthly reports and its release was permitted since a sufficient backlog of tested cans had been provided for metallurgical evaluation.

At the request of the Manufacturing Department an automatic wheel type conveyor which was originally purchased for the ultrasonic bond test has been modified and put in working condition.

COATINGS AND CORROSION

New Aluminum Alloys

The alloy of 1 per cent nickel in 2S aluminum was tested in process water in the autoclave at 100 D. After 34 days at 120 C, the sample was removed and weighed. The corrosion rate was approximately the same as for 2S or any of the other common aluminum alloys.

A sample of the 1 per cent nickel alloy was nickel-plated, and the nickel plate was deliberately removed in one area to test the effects of breaks in the film. The nickel plate protected the alloy very well, but caused accelerated corrosion at the area where nickel was absent. For this reason nickel plating is not recommended.

Some wrought and cast alloys (see Table I for composition) were tested for corrosion-resistance. The wrought alloys showed better corrosion-resistance.

TABLE I
COMPOSITION OF WROUGHT AND CAST ALUMINUM ALLOYS

	<u>Cu</u> <u>%</u>	<u>Mg</u> <u>%</u>	<u>Ni</u> <u>%</u>	<u>Si</u> <u>%</u>
18S Wrought	4.0	0.6	2.0	
142 As Cast	4.0	1.5	2.0	
32S Wrought	0.9	1.1	0.9	12.2
Al32 As Cast	0.8	1.2	2.5	12.0
M388 Wrought			1.0	12.0
333 As Cast	3.8			9.0

Anodizing

The 1 per cent Ni alloy was anodized; a satisfactory anodic film was obtained without difficulty. Slugs were anodized for charging into "C" Pile for testing the corrosion and abrasion resistance of the anodic film at temperatures up to 120 C. The previous test had been discharged prematurely because the tube was pile-limiting.

Some additional slugs were anodized for out-of-pile charging tests.

Autoclave Installation

The plans for moving the autoclaves to 314 Building are being completed. As soon as the space is ready, all autoclaves and loops in 326 and 3732 Buildings will be located in the East end of 314 Building. A flow diagram for a high temperature loop has been completed and suitable units of equipment for this installation have been chosen.

The induction generator loop is operating intermittently. So far it has been possible to operate only at a reduced power level corresponding to 30 KW/foot pile operation. The circuit breakers keep tripping and local heating occurs in the cabinet. A new tank coil has been obtained and will be installed next month.

DECLASSIFIED

Film Studies

The study of the character of the oxide film on aluminum is continuing. An improved method for determining the amount and composition of the film has been developed. The film is stripped and analyzed for aluminum by a combination of ion exchange and colorimetric techniques. A flow trough operating at 90 ± 1 C is being used to study the characteristics of the film and how these films change with time of contact. Samples are withdrawn after various exposure times and analyzed either chemically or using the thermal balance. These studies will aid in verifying the proposed equation for corrosion of aluminum.⁽¹⁾

Metallographic examination of samples from 200 E Flow Cup Laboratory have shown that intergranular corrosion occurred on 14 of 38 samples submitted. The alloys are listed in Table II in approximate order of depth of the non-uniform penetration. The order is not too significant, (as may be seen from the same material appearing in both sixth and twelfth positions in the table) because there are actually two different types of corrosion represented here. The high purity aluminum alloys plus additions (1, 2, 3, 4, 6, 7, 8, 9, 11, 12) were cold rolled; they show no extremely elongated grains, but do show tapered pits entering between the grain. The other alloys, 5, 10, 13, 14, show the classical intergranular corrosion. The grains are of roughly the same size in each dimension, and grain boundaries are removed to a depth of two or three grains.

TABLE II

INTERGRANULAR CORROSION OF ALUMINUM ALLOYS

(Nominal Composition)

1) H.P. Al + 0.2% Vanadium	- tested at 120 C
2) H.P. Al + 0.05% Ti	- tested at 90 C
3) H.P. Al + 0.25% Zr	- tested at 90 C
4) H.P. Al + 0.2% Cr	- tested at 120 C
5) 99.95% Al	- tested at 90 C
6) H.P. Al + 0.5% Mg	- tested at 90 C
7) H.P. Al + 0.1% Be	- tested at 90 C
8) H.P. Al + 0.5% Mg	- tested at 120 C
9) H.P. Al + Mn	- tested at 120 C
10) 99.95% Al	- tested at 90 C
11) H.P. Al + 0.2% Si	- tested at 120 C
12) H.P. Al + 0.5% Mg	- tested at 90 C
13) Lurium 10	- tested at 120 C
14) Lurium 5	- tested at 120 C

(1) G. E. McCullough and Staff, "Technical Activities Report - April 1954," HW-31447, page 75.

Uranium Pickling

A study to determine the oxidation rates of uranium after pickling under different conditions has been completed. A relationship has been found in which the amount of metal removed corresponds with the time after pickling until extensive oxidation occurs. With the spray etch (Metalwash), the nitric acid removes about 200 mg/dm² after which the uranium remains bright only 1 - 1 1/2 hours. If 300 mg/dm² are removed, the uranium remains bright for 3 hours. If 800 mg/dm² are removed, the uranium remains bright 4 hours. For routine canning operations in the 313 Building, it is desirable that the uranium remain bright for 3 or 4 hours after the pickle. The studies indicate that at least 300 mg/dm² of uranium should be removed in the etch. Evidently the present spray etch is unsatisfactory and either a more efficient spray or a dip tank will be required. Another disadvantage of the spray etch is the contamination of the air by the nitric acid. This represents a hazard in operation and a loss of nitric acid.

Autoclave Performance

Recently the rejection rate during inspection after autoclaving has been abnormally high, sometimes as high as 30 per cent. A brief inspection showed that it could be caused by one or more of the following:

1. The poor quality water. Ordinary tap water is used to fill the autoclaves. This water is extremely corrosive as is shown by the flow tube studies in 314 Building.
2. Foreign material in the water. This can be caused by impurities in the air, dirty baskets or autoclave, or impurities in the water.
3. Unsatisfactory materials of construction. Inspection has shown that copper and bronze valves and other parts are used in the construction of the autoclave. This would not be too serious if clean deionized water were used as the autoclaving medium; but when tap water is used, corrosion can occur readily.

Flow Tube Experiments

The flow tube in 314 Building has been operating routinely. The 300 Area water is about four times as corrosive as the regular pile water. Thus these tubes give an accelerated corrosion test. On some slugs, cavitation or erosion occurred, removing all the aluminum down to the secondary corrosion barrier. On out-of-pile tests, both nickel and AlSi act as satisfactory corrosion barriers and prevent ruptures from occurring.

Corrosion-Resistant Electroplates

Various methods of improving the corrosion-resistance of electroplates are being studied. It was found that a Ni-Sn-Ni plate after heat treating was moderately corrosion-resistant. The Ni-Cu-Ni was of little value. Chromating the iron electroplate did not increase the corrosion-resistance.

DECLASSIFIED

DECLASSIFIEDElectroplating Pilot Plant

A total of 77 pieces were plated for the Fuel Assembly Unit for their development work, and for the fuel elements being tested for North American Aviation (34 large internal diameter I & E fuel elements). Ten 4 inch hollow cores were plated for canning by aluminum casting.

The fuel elements for PT-105-37-MT-B are being processed; to date 44 have been anodized with oxalic acid and 14 with sulfuric. The anodizing for this test will continue next month. During the month, the nickel plating bath became contaminated with uranium and nitric acid. This was ascertained by Hull Cell observations and confirmed by chemical analysis. The contaminants were successfully removed by electrolytic purification.

Evaluation of Zn, Zn-Al, and Cu-Mg Coatings

Eighteen hot-dip coated slugs from Ames are being evaluated in cooperation with the Fuel Assembly Unit. The status of this work is summarized below:

Slug No.	Coating	Autoclaving 170 C; Hrs. to Failure	Boiling Water; Coating Appearance After 90 Hours	Hot Press Canning; Min/tsi/°C	Ultra- sonic Bond Test	Chisel Bond Test
1	Zn	9				
2	Zn	9				
3	Zn		Several small pinholes, particularly at ends			
4	Zn		" " "			
5	Zn			10-18-350	Poor Bond	Good Bond
6	Zn			10-18-350		
7	Zn-5% Al	7				
8	Zn-5% Al	7				
9	Zn-5% Al		" " "			
10	Zn-5% Al		Many small pinholes, particularly at ends			
11	Zn-5% Al			10-18-350	Poor Bond	Poor Bond
12	Zn-5% Al			10-18-350		
13	Cu-Mg	4				
14	Cu-Mg	4				
15	Cu-Mg		Many pinholes, particularly at ends			
16	Cu-Mg		Many large pinholes, particularly at ends			
17	Cu-Mg			10-18-350	Good Bond	Essentially No Bonding
18	Cu-Mg			10-18-350		

The suitability of these coatings for Hanford use will be discussed when more complete test results are available.

PHYSICS RESEARCH SUB-SECTION

REACTOR PHYSICS

Experimental Reactors

Assembly of the Lattice Testing Reactor is largely completed. Testing of various components has begun. Analysis of the diffusion length measurements made on the LTR core presents a result of 55.6 ± 0.7 cm. This is in good agreement with an independent determination using the Test Pile which yielded 54.9 ± 0.5 cm.

Considerable progress was made in the design of an oven for the core of the Lattice Testing Reactor for the temperature coefficient measurements. Temperature of about 300°C was reached and the vacuum insulation appears to be satisfactory.

Work was started on an experiment to measure the neutron temperature shift accompanying loss of water from a process tube. As envisaged, a water-cooled process tube would be placed in a hot region in the thermal column of the Thermal Test Reactor. The ratio of Pu-239 to U-235 fissions would be measured with and without water in the tube. This would give a sensitive indication of temperature shift.

Reactor Measurements

Measurements of neutron streaming through channels in a graphite stack are being conducted. The results, to date, present an anomaly which cannot, as yet, be explained theoretically.

The exponential pile program is continuing, several J slugs and 1.175 inch fuel rod lattices being measured during the month.

Reactor Calculations

An improved formalism for calculating homogeneous, water-moderated and reflected reactors has been devised. This will be applied to calculating separation plant fissile material limits from basic foundations (nuclear cross sections and geometry). The method makes several significant technical advances over the previously existing techniques in this field.

NUCLEAR PHYSICS

Two new gamma rays in the decay of Np-239 were found at the time the cross section of this isotope was measured. A paper, reporting this discovery, is being submitted to the Physical Review.

Specifications for a new three-axis crystal spectrometer were written and turned over to the Instrument Development Unit for preliminary design of this facility. The spectrometer will be installed at K-E Pile.

PLANT ASSISTANCE

A letter has been written advising that the permissible quantities of plutonium nitrate shipped in the AEC facility may be doubled.

DECLASSIFIED

HW-38375 101

Physics Research Sub-Section

Preliminary drawings and estimates for proposed facilities to conduct critical experiments with plutonium solutions have been made. These have been submitted to the Design Section for use in budget preparation.

IRRADIATION PHYSICS

The screening factor in the screened coulomb potential has been accurately determined through modification of a method of Fermi's. The rate of energy loss of a charged particle (fission fragment) in matter is very sensitive to the screening factor. This work is being submitted for publication in the Physical Review.

METALLURGY RESEARCH SUB-SECTION

Fundamental Studies

A theoretical investigation of x-ray diffraction techniques for measuring the effects of radiation damage has been completed. A manual describing the application of Warren and Averbach's method of diffraction intensity analysis for the study of radiation damage has been written.

Areas of large columnar grains have been noted in the uranium of slugs heated into the beta phase in-pile. In order to study this grain growth ex-pile, bare slugs were heated with a longitudinal temperature gradient such that one end of the slug entered into the gamma phase (above 760 C) while the other end of the slug remained in the alpha phase (below 660 C). That portion of the uranium which was heated above 660 C for as little as one minute contained large columnar grains oriented parallel to the path of heat flow. Dilatometer specimens cut from one of these slugs showed the following results:

	Coefficient of Thermal Expansion 25-500 C (in/in/°C x 10 ⁻⁶)	
	<u>Longitudinal</u>	<u>Transverse</u>
Columnar grain structure	18.3	12.0
Normal grain structure	18.4	19.4

These data show that a considerable preferred orientation had developed in the transverse direction following the heating and cooling procedure. These data indicate if a slug in-pile were heated into the beta phase by a transient power increase, the slug may be dimensionally unstable when it returned to alpha phase operation.

A study of fission product concentrations and species has been in progress for several months to assist in understanding observed in-pile effects on fissionable materials. The calculations of the quantities of fission product species present are being rechecked and appropriate ways of presenting the results are being sought. Only one transient situation in the fission product concentrations has been found that may be of interest from the point of view of fuel element problems. Virtually all of the fission product atoms which ultimately become xenon or krypton atoms undergo a more or less brief existence as iodine or bromine atoms. The half-lives of the iodine isotopes which are stable xenon precursors range from one hour to eight days. If iodine can diffuse much more readily than xenon, there are two consequences which should be recognized. First, an alternative mechanism for agglomeration of xenon (as iodine prior to decay to xenon) exists which does not require diffusion of xenon. Secondly, since this phenomenon would be a transient thing which would cease shortly after irradiation of the uranium was discontinued, the effect could not be easily studied in the laboratory. The possibility of such a process being operative should be recognized in the planning of experiments bearing upon the problem of the effects of the inert gas fission products on the properties of uranium.

DECLASSIFIED

DECLASSIFIED

Dilatometry as a criterion of the amount of epsilon phase (U_3Si) present in a 3.7 weight percent silicon-uranium alloy is almost valueless. It was reported previously that no significant differences were detected in thermal expansion coefficients for two alloy specimens, one of which was reasonably pure epsilon phase and the other which had been heat treated to decompose the epsilon phase. Metallographic examination has shown that almost no epsilon phase remained in the latter specimen, indicating that dilatometry is insensitive to reaction.

Mechanical and Physical Properties of Fissionable Material

Four Zircaloy-2 capsules containing uranium tensile specimens canned in NaK, which had been irradiated two MTR cycles (GEH-3-5), were opened in the Radiometallurgy Laboratory. The samples were exposed in a lower flux position than that requested, resulting in an exposure of approximately 550 MWD/T with the gage section of the specimen at about 125-150 C. Three of the specimens were warped and were only visually examined. One specimen was tested at room temperature. The properties obtained are compared in the table below with values for specimens of the same material canned in NaK and autoclaved for the same period of time as the irradiated specimens and with values obtained for material exposed at HAP0 to 620 MWD/T at approximately the same temperature.

	Unirradiated Control	MTR 550 MWD/T	HAP0 620 MWD/T
Ultimate Strength	97100 $\pm$ 700*	93500	76000 $\pm$ 1500*
0.2% Yield Strength	37800	80000	---
0.1% Yield Strength	32400	59000	71500 $\pm$ 4500*
Elongation, % in 1- inch gage	19 $\pm$ 1*	0.6	0.36*

*Average of two specimens.

These values compare favorably with the previous results indicating the same drastic decrease in ductility, decrease in ultimate strength, and increased yield stress. The difference in exposure may well account for the difference in degree of damage, and burn-up measurements are planned for both materials to fix the exposure more accurately. Four Zircaloy-2 capsules containing uranium tensile specimens canned in NaK were discharged from the MTR after one cycle (GEH-3-11). The flux requested for these capsules results in an estimated exposure of 800 MWD/T with the gage section of the specimens at 300-400 C. These capsules are awaiting shipment to the Radiometallurgy Laboratory.

Reactor Structural Materials

Tensile testing has established an approximate 10% difference in the ultimate strength and elongation of Zircaloy-2 rolled sheet when compared to Zircaloy-2 rod at elevated 300 C (572 F) temperatures. However, other properties such as yield strength, proportional limit, and modulus of elasticity are not affected by the rod versus sheet comparison. Also, it was noted that rolling direction had no apparent effect on the properties of the sheet material during the tension testing. Creep testing of the bar material is nearly complete for the short term and stress rupture tests at the 300 C (574 F) temperature.

Portions of a 0.250 inch thick hot rolled sheet of Zircaloy-3 received from WAPD were cold rolled to 0.060 inch thick sheets and fabricated into standard gas-reaction and bend test specimens for in-pile and ex-pile testing. In the limited number of trials that were made, 30 percent reduction appeared to be the maximum amount of cold rolling possible in the Zircaloy-3 without damage. It, therefore, required two anneals to reduce the material to 0.060 inch thickness. Zircaloy-3 rolled perpendicular to the hot rolling direction and reduced 22.5 percent after the last anneal fractured in notch-bend at 18 degrees bend and 14-inch pound moment. The same material reduced 30 percent parallel to the hot rolling direction fractured at 20.5 degrees of bend and at 68-inch pound moment. Twenty-five percent cold rolled Zircaloy-2 tested under similar conditions fractured at a 17-degree angle and 76-inch pound moment. In spite of the poor surface appearance of the rolled and etched Zircaloy-3, the notch-bend test results reflect the improved ductility that is expected from the lower alloy content of Zircaloy-3. Both the rolling and bend testing of the Zircaloy-3 reveals a sparsity of active slip and/or twinning planes in a direction perpendicular to the hot rolling direction.

Zircaloy-2 specimens exposed to dry air at 300 and 400 C (570 and 750 F) for over 2600 hours continue to show weight gains which closely approximate those predicted by extrapolation from measurements at higher temperatures. In another experiment a Zircaloy-2 specimen has been weighed in situ in the furnace at 500 C (930 F), thus avoiding the thermal cycling which all other specimens have received. The observed weight gains have been nearly identical with those obtained by removing specimens from the furnace for weighing. These results serve as experimental verification of extrapolation to lower temperatures and demonstrate that thermal cycling is not a significant variable in the weight measurements and confirm data previously reported on this work. Experimental testing of zirconium and Zircaloy-2 in dry air is now concluded.

Four specimens of Zircaloy-3 (nominally one-half percent tin) heated in dry air at 700 C (1290 F) gained weight at a rate intermediate between those observed for zirconium and Zircaloy-2, e.g., after ten hours' exposure at 700 C, Zircaloy-2 gains 9 mg/cm², Zircaloy-3 gains 4 mg/cm², and zirconium gains 2 mg/cm².

Fuel Materials

Work has continued on the problem of demonstrating the role of CaO in preventing coalescence of uranium metal. It was shown previously that the presence of solid, undissolved CaO will prevent the coalescence of uranium metal even when oxide fluxes such as BaCl₂ or CaCl₂ are present. A further effect of importance is the reaction between CaO and uranium. This reaction $2 \text{CaO} + \text{U} = \text{UO}_2 + 2\text{Ca}$ will proceed between solid or dissolved CaO and uranium whenever the calcium metal can volatilize and condense away from the reaction site. Even though there is a large positive free energy change for the reaction, predicting very small pressures of calcium, the reaction is important as shown by the following experiments. Four weighed uranium pellets with smooth rounded contours were heated to 1350 C in a flux of 10 wt % CaO in BaCl₂ under argon for 15 minutes, ordinarily sufficient to allow coalescence in the absence of CaO. After the experiment, each pellet, formerly clean and bright, was coated with brown UO₂. Some fine powdered uranium was also formed by the reaction $\text{UO}_2 + 2\text{Ca} (\text{dissolved}) = \text{U} + 2\text{CaO}$.

DECLASSIFIED

~~SECRET~~ **CLASSIFIED**

HW-38375 [REDACTED]

In the second experiment one large piece of uranium weighing 4.445 grams at the start was melted under a flux of 15.4 wt % CaO in BaCl_2 all under argon. The piece, originally bright and clean, was now heavily oxide coated and weighed 5.000 grams. The heating took place for one hour. The same reaction could occur in "soaked" sealed bombs if a cold region existed where calcium metal could collect. In view of the importance of this reaction, open pot reductions have been stopped. The loss of metal reductant and reversal of the reduction reaction prevent adequate yields. Understanding the role of CaO in preventing coalescence permits an hypothesis into the mechanism of pellet formation during oxide reductions in the presence of a CaCl flux in sealed bombs. During a bomb reaction nearly adiabatic conditions prevail in the very center of even the small charges. Maximum temperatures to be attained are in the neighborhood of 2200 C without diluent CaCl_2 present. As CaCl_2 is added to dissolve the resultant CaO, the maximum temperature is lowered. At the bomb walls the temperature is probably very much lower, perhaps even less than the melting point of uranium and perhaps below the melting point of the CaO-CaCl₂ slag. Hence, powders are formed on the fringes, and chunks of metal are formed in the center. In the annular ring between these two areas the time-temperature function is optimum for pellet production. It should be the aim of bomb reductions performed for pellet production to maintain identical time-temperature function over the diameter of the bomb. This must be achieved by lowering the center temperature and raising the wall temperature. Lowering the center temperature can be achieved by adding more diluent and/or substituting UO_2 for UO_3 . Raising the wall temperature is more difficult. Several experiments have been tried using an annular ring of barium peroxide and calcium as a booster. This reaction: $\text{BaO}_2 + \text{Ca} = \text{BaO} + \text{CaO}$, has a calculated maximum temperature of 3800 C. In the experiments to date the peroxide booster appears promising, but the mechanics of bomb firing and loading have prevented any real results. In the few cases where results were observable, a rather uniform pellet size was evident. Experiments on these "flat flux" or "hot wall" bombs will continue. Theoretically, if the hypothesis is correct, it should be possible to achieve almost 100% yield of pellets of optimum size. Several experiments using Mg as a reductant have also been performed, but it is felt that these are doomed to fail because the reaction, $2\text{Mg} + \text{UO}_2 = \text{U} + \text{MgO}$, has a positive free energy above about 1400 C. Bomb temperatures above this value are achieved, leading to Mg metal reformation by the reverse reaction. As the bomb cools, the forward reaction occurs; however, the slag does not remain molten, and only fine metal powders result.

An UO_2 slug is being prepared for irradiation in the MTR Fuel Element Testing Facility. The uranium oxide piece, sintered to 84 percent of theoretical density, is 1.285" diameter and 4.00" long, and is canned in Zircaloy-2 of 0.075" minimum wall thickness. Barring unforeseen circumstances, the test piece will be inserted in the facility during August and irradiated in a flux sufficient to produce an average power generation of about 20 kw/ft. At this power level the maximum core temperature is expected to be slightly above the melting point of UO_2 .

The irradiation of two capsules of a uranium-magnesium matrix material is continuing at the MTR. Present exposure of the test pieces is approximately 17,500 MWD/T. The specimens are scheduled for irradiation to a 20,000 MWD/T exposure level. Larger fuel elements (1.1" in diameter) of the matrix material are also undergoing irradiation in the MTR and have accumulated approximately 1500 MWD/T exposure to date.

An approximately four-foot section of an extruded 0.387" diameter rod of thorium - 2.1 w/o U-235 has been received from Nuclear Metals. Chemistry samples taken from the rod shows the composition to be uniform. Metallographic samples taken from the rod show what appears to be "extrusion bursts" in the center of the rod and other small extrusion defects such as pipes or tubes. An in-pile auto-radiograph of this fuel material indicates an homogeneous distribution of the U-235 in the rod cross-section and an apparent complete solution of the uranium in the thorium. Six test capsules will be prepared for MTR exposure from the best portion of this four-foot rod.

Fuel Element Evaluation

Two cored insulated slugs are being irradiated at the MTR, one having the cored uranium plugged with welded uranium end plugs and one having a uniform core without end plugs. Each slug contains zirconium disks at each end of the uranium, and in the case of the open uranium cylinder the zirconium disks served to prevent flow of aluminum into the core during the cold canning process. The slugs are operating at 63 kw/ft, with a calculated uranium surface temperature of 375 C and maximum temperature of 800 C. The slugs will have accumulated about 460 MWD/T exposure at the end of the month and have survived about 20 cycles from full power to shutdown. The slugs increased in diameter and length about one percent during the first 90 MWD/T exposure but suffered no further dimensional change up to 250 MWD/T. The initial increase is attributed to thermal expansion of the uranium rather than to dimensional instability during irradiation. The slugs will be measured again after 650 MWD/T exposure and will be discharged at a goal exposure of about 800 MWD/T.

Unbonded slugs, canned by the room temperature point closure technique, have been irradiated to determine their rupture resistance and to check the hypothesis that an unbonded fuel element should give improved performance under Hanford conditions. Four of the slugs which were irradiated to 1015 MWD/T at 42 kw/ft in H-Pile are being examined by Radiometallurgy. Length and diameter measurements of the canned slugs before and after irradiation showed that the slugs increased 0.025 to 0.032 inch in diameter -- one inch from the cap end and 0.025 to 0.043 inch in diameter -- one inch from the base end. The canned slug length did not change appreciably. These slugs will be sectioned to determine the magnitude of gap that has developed between the uranium and the cap and base of the aluminum cap.

Three prototype cluster fuel element assemblies have been fabricated. Each assembly consists of a cluster of four fuel-bearing rods joined by a spider for spacing and support. It is believed that the principal advantages afforded by this fuel element arrangement would be the increased heat transfer area and the reduced likelihood of flow stoppage in event of rupture. One of the fabricated assemblies is scheduled for testing in the ELMO-4 high temperature loop in the near future to determine the extent of flow stoppage caused by a failure of one of the rods in the cluster arrangement.

A design for a combination insulated and cored fuel has been suggested. The fuel material will be divided into two hollow cylinders separated by an insulating layer. The outer cylinder would be designed to operate at low stress levels in the elastic range. The insulation layer around the inner cylinder will raise the temperature of the inner cylinder into the range where the beneficial effects of recovery will occur. The ease of initiating plastic yielding of the hot core should reduce the

DECLASSIFIED

DECLASSIFIED

pressure exerted by the expanded inner cylinder on the cool outer cylinder. Equations have been developed which predict the elastic stresses obtained in the outer cylinder and the pressure necessary to plastically collapse the inner cylinder. Numerical results obtained from these equations will be used to predict the relative sizes of the inner and outer cylinders.

Radiometallurgy Examination

Examination was started on low exposure production failure No. 471 from 0969-C. This was a side failure on which only slight rupture damage had occurred. Penetration of the can appeared to have resulted from excessive corrosion in two spots on one side of the slug within an area affected by some disruption of cooling water flow. The slug damage was similar to that observed in a low exposure failure from 100-H, previously examined in detail. In the 100-H piece intergranular corrosion of the jacket had resulted in water entry to the uranium. A detailed study of the can wall to determine the nature of the corrosive attack on failure No. 471 is being made. An interim report on the examination of two slugs from 100-H associated with the low exposure failure problem was prepared and issued as HW-38030.

The examination was begun on four, unruptured, unbonded-point closure slugs discharged from Tube 1073-H (PT-105-580A) after a tube exposure of 720 MWD/T. There were no serious corrosive attack or mechanical defects observed on the jackets or ends of any of these slugs. There was, however, a noticeable swelling at the base end of each slug. Diameter measurements showed a maximum swelling at the base of 0.044", whereas the cap ends showed a maximum increase of 0.029". Length measurements showed a maximum increase in length of 0.010".

Examination of the two unruptured, unbonded-point closure slugs from Tube 2061-C (PT-105-584A) continued. Both slugs showed outside diameter increases of 0.016 to 0.025 inch over the measured pre-exposure diameters. The uranium core diameter of one slug (No. 1294) was found to have increased a maximum of 0.021 inch, while that of the second slug (No. 1295) increased a maximum of 0.024 inch. Length measurements of the uranium cores indicated no significant change from the pre-exposure lengths. Both slugs were sectioned transversely at the center. Two small macro cracks were observed in slug No. 1294. Slug No. 1295 exhibited several large macro cracks in the center of the uranium core. In mechanically stripping the jacket from slug No. 1297, it was found that the jacket was quite tightly bonded to the core. The surface of the uranium was covered with numerous small spots which appeared to be particles of aluminum which had been torn from the inside of the jacket. Whether or not this bonding is the result of U-Al diffusion has not been determined. Examination of the inside surface of the jacket revealed traces of the "wrinkles" previously observed on the outside surface of the jacket.

An anodized slug irradiated to an exposure of 558 MWD/T under PT-313-105-37M has been checked for evidences of beta phase heating which may have resulted from insulation provided by the anodic coating. A wafer was cut from the center of the slug for metallographic studies and hardness measurements. Neither the macro-structure nor hardness tests gave indications of beta phase heating. Hardness values ranged from 89 to 98 Rockwell G, which is normal for slugs irradiated to this exposure. Microscopic examinations revealed large numbers of micro cracks and an unusually large number of inclusions.

DECLASSIFIED
WITH DELETIONSMetallurgical Laboratory Examination

The stress corrosion failure of two prototype Resistoflex connectors on the rear face of "C" Pile indicated the necessity for evaluation of the braided metal sheath on the connectors. Preliminary investigations using the boiling magnesium chloride test indicate that the type 304 wire used to fabricate the connector sheath is highly susceptible to stress corrosion. More complete investigations are currently being conducted in an attempt to determine the course of this stress corrosion.

DECLASSIFIED
WITH DELETIONS**DECLASSIFIED**

DECLASSIFIED
WITH [REDACTED]

Ductile continuous chips similar in appearance to those obtained in machining lead were produced at the cutting tip. These immediately became brittle upon cooling. This indicates that the temperature at the cutting edge was at least above the alpha-beta transition temperature at which plutonium becomes usefully ductile.

A vacuum soldering apparatus was constructed, and the pieces were sealed in a vacuum of about fifteen microns with this device. This will make the shell conform tightly to all the plutonium surfaces and will also prevent the plutonium from oxidizing. The sealing apparatus consists of a vacuum bell jar and a stand which supports the piece. The piece is rotated, and a heated copper shoe presses against the surface to be soldered. This method worked very satisfactorily, and clean, sound joints were obtained.

One side of a massive piece of uranium has been coated with a film of gold about one-half mil thick by vacuum evaporation. The film was quite tenacious, as have been the other coats deposited subsequent to cathodic vacuum etching. Attempts to deposit a thicker film have not been successful because of the inability of the tungsten wire filament to hold the amount of gold required.

Two sets of graphite molds were made to cast a low plutonium-aluminum alloy into thin slabs. These slabs will be rolled into foils of several thicknesses. Small discs will be cut from these foils for monitoring purposes.

Production hoods and equipment for fabricating the 300 PCTR fuel elements have been delivered, and their installation is about 35 percent complete.

For the electrodeposition of plutonium, ethylene diamine has been selected as solvent for plutonium halide. While waiting for receipt of this solvent, the solubility in various solvents is being determined to better evaluate solvent behavior and possibly provide alternates. The following solubilities of PuCl_3 have been determined: bromobenzene 10.5 mg/l, pyridine 13.1 mg/l, and ethanol 168 mg/l.

DECLASSIFIED
WITH [REDACTED]

DECLASSIFIED

HW-38375

DEL

CONTACT ENGINEERING UNIT

PROJECT ACTIVITIES

Project CG-558

One Project Representatives' Meeting was held during July. Several minor modifications to the scope of the project were approved. These included a filtered water sampling system for B, D, and DR, retention of check valves at the base of the front face risers at H Area, and addition of motor operators on the by-pass valves at 183-B, D, and F.

Construction of the project is proceeding on schedule. Horizontal rod replacements have been completed at F, DR, D and B, and are scheduled for H Area the first of August.

Project CG-558 (Gamma Monitoring)

The first pile installation will be at H Area concurrent with the Horizontal Rod Program starting the first of August. Pre-shutdown work at the other areas is largely completed.

Project CG-600

The revised project proposal has finally been approved by G.E. Management but has not yet gone to the AEC.

Zone Temperature Monitoring

There were no official meetings of the project representatives during July. It is understood that preliminary proposals from several vendors have been received and these are scheduled for review by the representatives on August 1. The criteria will also be presented for approval at that time.

Process and Special Studies

Assistance was given the Pile Coolant Effects Unit in compiling statistics and making computations to aid in clarification of the tube leak problem.

The relationship between the allowable exposure of the hottest tube and that of the pile as a whole has been under study. It is anticipated that this study will show how discharging each tube at corrosion specification limits or optimum limits, whichever is lower, affects the needed improvement in corrosion rates before pressurization becomes economically attractive.

PILE TECHNOLOGY SECTION

INVENTIONS

All Pile Technology Section personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during July, 1955, except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

<u>Inventors</u>	<u>Title</u>
J. P. Cooke	Method of Improving the Physical Properties of Polytetrafluorethylene (Teflon) Compounds through Irradiation Dosage
A. G. Dunbar	Constant Current Generator
D. E. Davenport E. D. Clayton	"Fail-Safe" Reactor Design
H. W. Lefevre W. P. Stinson R. E. Peterson	Transistorized Pulse Amplifier and Count Rate Meter for Photomultiplier Pulses
W. E. Roake	Preparation of Spherical Uranium Particles - HW-38453
W. E. Roake	Method of Increasing Sintering Rates of UO ₂ Bodies - HW-38454

O. H. Greager
 Manager - Pile Technology
 ENGINEERING DEPARTMENT

RECEIVED
 JUL 11 1955

DECLASSIFIED

VISITORS AND BUSINESS TRIPS

H. Lowenberg of the Vitro Corporation of America, New York, New York, visited Hanford on 7-15 thru 7-19-55 for discussions on Reactor Handbook.

D. A. Orth and F. W. Tover, E.I. duPont de Nemours, Savannah River, Aiken, So. Carolina visited Hanford on 7-18 thru 7-20-55 to discuss Purex uranium coupling and plutonium chemistry.

A. A. Johnson and H. W. Bellas, E.I. duPont de Nemours, Savannah River, Aiken, So. Carolina visited Hanford on 7-20-55 to discuss product neutron emission.

J. W. Pringle and D. G. Heberlein, Dow Chemical Corporation, Rocky Flats Plant, Boulder, Colorado visited Hanford on 7-18 thru 7-20-55 to discuss 234-5 plant problems.

E. W. Rebol, G. E. Company, ANP Department, Cincinnati, Ohio visited Hanford on 7-15-55 to discuss ANP analytical requirements.

A. M. Platt and R. L. Moore of Hanford visited Oak Ridge National Laboratory on 7-11 thru 7-13-55 to attend Power Reactor Fuel Processing Symposium and also discussed chemical processing of irradiated fuel elements.

M. J. Szulinski of Hanford visited KAPL on 7-21 and 7-22-55 to discuss separations processes.

E. E. Voiland of Hanford visited Gordon Research, Meriden, New Hampshire on 7-11 thru 7-15-55 to attend conference on Chemistry and Physics of Isotopes.

R. J. Anicetti of Hanford visited the Norton Company, Worcester, Massachusetts on 6-30 and 7-1-55 to discuss magnesia refractories and specifications.

O. F. Hill, of Hanford visited the AEC, Washington, D. C. on 7-8-55 to attend meeting on "Chemical Aspects of Product Specifications".

H. H. Hopkins, Jr. of Hanford visited the Dow Chemical Company, Rocky Flats Plant, Boulder, Colorado on 7-25-55 and the Los Alamos Scientific Laboratory, Los Alamos, New Mexico on 7-26 thru 7-28-55 to discuss processing plutonium and weapons fabrication.

ORGANIZATION AND PERSONNEL

	<u>June</u>	<u>July</u>
Separations Technology General	2	2
Plant Processes Sub-Section	57	60
Chemical Development Sub-Section	78	82
Chemical Research Sub-Section	61	62
Contact Engineering Unit	6	6
Analytical Laboratory Unit	34	34
Technical Shops Unit	30	30
	<u>268</u>	<u>276</u>

Plant Processes Sub-Section: P. E. Hayes, Steno-Typist transferred from Office Auxiliaries Sub-Section on 7-11-55. G. E. Wilbur, Engineering Assistant transferred from Pile Materials on 7-4-55. D. R. Doman, Tech-Grad-Rot transferred to the Sub-Section 7-8-55.

Chemical Development Sub-Section: D. L. Condotta, Engineer I was hired on 7-12-55. M. D. Alford, Engineer II transferred from Analytical Laboratory on 7-15-55.

Chemical Research Sub-Section: G. A. Skillingberg, Secretary C, was hired 7-5-55.

Analytical Laboratories Unit: Maxcine S. Harbison, Lab. Asst. A, was rehired on 7-12-55. M. D. Alford, Engineer II transferred to Chemical Development on 7-15-55.

DECLASSIFIED

DECLASSIFIEDPLANT PROCESSES SUB-SECTIONREDOX PROCESS TECHNOLOGYSummary

On July 9, the processing of high (average 860) MWD/T metal was completed, including the attendant recycle and flush solutions, and approximately 48 hours later on July 11, the processing of low MWD/T (ca. 260) metal was started.

During the last two weeks of processing high MWD/T metal, the dissolver charges were increased to six tons (from the normal five) with apparently complete success, and an estimated one ton per day capacity increase has resulted. Following conversion to processing of low MWD/T metal, several seven ton charges were successfully handled, indicating that this may be possible on a routine basis with an additional increase in ultimate dissolver capacity.

Chemical flowsheet HW No. 5, in rough draft form at the end of this period, is being readied for issue to establish the basis for a sustained production capacity approximately 50 per cent higher than the Phase II sustained rate. It incorporates, among other items, the co-decontamination (pre-cycle) flowsheet, two stage salt waste backcycle, and both ozone and silica gel treatment of the final uranium product.

After the reversion to low exposure metal, the average exposure was 254 (205 to 264) MWD/T, its average cooling time was 103 (94 to 131) days, and the over-all plutonium and uranium recoveries were 99.62 and 99.45 per cent, respectively.

Process performance was very erratic, and plant capacity was adversely affected by a combination of several circumstances, the two major items of which were (1) silver reactor and heat difficulties in all three cells, and (2) serious flow restriction in the IB Column overflow line. The first of these resulted in erratic feed solution inventories and consequent wide fluctuations in processing rates. The second item resulted in two complete shutdowns, one for 48 hours (after nine days of operation on low MWD/T metal and the second following four days later, coming at report time.

An emission of iodine (approximately five curies) believed to have coincided with the start of coating removals, was reported following the start of low MWD/T metal processing. This would seem to parallel the experience at T Plant but, due to almost continuous troubles with one or all of the reactors and heaters in Redox since the first of the month, firm conclusions appear unwarranted at this time.

Feed Preparation

The final charge of high MWD/T metal was made on July 2, and on July 5 the removal of all heels from the dissolvers was completed. Low MWD/T metal was charged to all dissolvers and dissolving was under way within 24 hours, on seven ton charges. The successful coating removals on five charges of this size may indicate that

this is feasible on a routine basis. This is worth further study for its possible contribution to increased capacity.

Feed preparations was seriously crippled by troubles involving all three silver reactors and/or heaters. These difficulties included the partial or nearly complete plugging of two of the reactors which culminated in the removal and replacement of both. This again points up the need for increased understanding of silver reactor technology as well as for improved methods of diagnosis and cure of reactor ills in the plant.

Feed preparation also suffered more or less continuously from partial plugging of the centrifuge feed jets. This appears to be due to a deposit of solids in the feed tank (G-5) since the jets will not perform satisfactorily while the agitator is running and may mean that both a thorough cleanout and additional study of the technology of feed preparation will be needed. The permanganate Head-End oxidation process is still in use without scavenging.

Solvent Extraction

The final days of processing high MWD/T metal were characterized by uranium and plutonium losses ranging as high as 2.4 and 1.7 per cent, respectively. These are believed to have resulted from leaks, process errors, and shutdowns and startups, and as such are not indicative of flowsheet or chemical abnormalities.

Following the low MWD/T startup, solvent extraction performance was smooth until the IB Column overflow became plugged on July 20. This plug and subsequent attempts to free it resulted in the accumulation of 300 pounds of uranium and 60 grams of plutonium in the waste cell. These losses were later recovered by waste rework. Aside from this trouble, waste losses were good, averaging about 0.5 per cent for uranium and 0.4 per cent for plutonium.

Decontamination

The low MWD/T material was satisfactorily decontaminated (until July 25), with the average (typical) dF's across three uranium and three plutonium cycles being 7.3 for uranium and 7.5 for plutonium, respectively, during the last week of the report period. An overflow of approximately 15 gallons from the IA Column interface to the IB Column on July 23 resulted in a series of four or five plutonium product batches 48 to 72 hours later which were up to three-fold above gamma specifications. These were returned for rework at report time. None of the uranium batches exceeded specifications.

Flowsheets

Essentially the same flowsheet was employed for the low MWD/T processing as for the high, the only significant change being the reduction of the nitric acid in the IBS (hexone) stream to half its previous value, i.e., from 0.15 molar to 0.075 molar. This required a slight increase in the IBF acid butt, but no apparent effect on the 2AW plutonium losses has resulted.

RECEIVED
DEC 6 1964
FC-6

~~DECLASSIFIED~~

DEL

An increased capacity chemical flowsheet has been prepared, incorporating the co-decontamination cycle, two stage waste backcycle, Tail-End ozone and silica gel treatment for uranium, and eliminating the permanganate Head-End treatment. It will be issued next month as Redox HW No. 5 Flowsheet. It has been devised to provide a basis for attaining instantaneous processing rates above 14 tons per day, excluding the dissolving step.

Iodine-131 Emission Problem

From the start of the current report period on June 26 to the end of high MWD/T metal dissolving on July 5, a comparison of the amounts of iodine-131 reaching the stack with the calculated amounts charged to the dissolvers indicated an average efficiency for the silver reactors of 99.9+ per cent. On the same basis, from the start of low MWD/T processing to July 21, the indicated efficiency dropped to 99.4+ per cent. The possibility that this is in some way associated with the MWD/T level exists (and is to some extent supported by T Plant experience) but is currently obscured by the difficulties encountered in recent weeks in all three Redox dissolver cells.

On July 21, an emission of about five curies was reported. This coincided with the start of a coating removal in C dissolver. The C-3 reactor was new, having been installed on July 19, but the significance (if any) of this fact is not known at present. On July 26, an emission of about 1.3 curies was reported. Just prior to the start of a coating removal in C cell, the continuous iodine stack monitor started to rise, and the temperature of the influent gas to the silver reactor was deliberately reduced to 350 F from its normal 375 F. The incipient emission appeared to be rapidly throttled, and the chart pattern after remaining fairly level for approximately an hour, returned slowly to its normal background level.

In line with this observed phenomenon, plus earlier information of a similar nature supplied by members of Chemical Research Sub-Section, plant tests of effects of higher and lower reactor gas temperatures during both coating removal and dissolving have been proposed.

Waste Storage

A production test is to be prepared to detail the general outline of the Engineering Department's recommendations for storage of Redox self-concentrating wastes, as presented in HW-37207, "Storage of High Activity Wastes", by R. E. Tomlinson, July 8, 1955. The purpose of the test program will be to collect the data necessary to specify future storage of radioactive wastes under conditions which provide maximum economy consistent with absolute safety.

PUREX PROCESS TECHNOLOGY

The Purex Plant Operating Procedures were issued during the month. In addition, the Estimated Purex Analytical Requirements for Plant Startup were issued for use in planning. Rough draft copies of the following documents have been prepared: Purex Plant Instrument Balancing and Calibration Run Plan; Considerations in Recovery of Acid in the Purex Plant; and Critical Mass Control Specifications.

The operability and capacity testing program (including initial instrument calibration) for process equipment has been essentially completed. In addition, a complete acid flush of the plant is in final stages of completion.

Following the special calibrations of the dissolver off-gas flow systems and Fiberglass filter pressure drops reported last month, an inspection of the A-1 and B-1 filters was made. The B-1 filter was found to have several holes through the AA Fiberglass layer (their presence potentially indicated by pressure drop data), and it was therefore replaced with the spare unit.

BISMUTH PHOSPHATE PROCESS TECHNOLOGY

Iodine Evolution

The over-all efficiency of iodine retention for July is 98.3 per cent as compared to 96.1 per cent for June and 98.2 per cent for May.

A single channel gamma ray spectrometer to be used as a radioiodine monitor was installed on the 3-5R off-gas line at the stack pit. The mechanical features of the system (opening and closing of bypass valve, purging of counting chamber with air, etc.) has worked satisfactorily. However, a high background of ruthenium in the counting chamber overshadowed any iodine present. The automatic air purge did not reduce the ruthenium background, but a five per cent caustic flush did result in decontamination. In anticipation of further ruthenium interference, a cancellation circuit was built into the monitor. Adsorption of iodine on the counting chamber which defies purging by either air or chemical methods has been another problem. The polythene lined stainless steel counting chamber is to be replaced with a chamber of stainless steel which has a very high degree of polish.

URANIUM RECOVERY PROCESS TECHNOLOGY

Summary

Plant production was severely curtailed by the poor decontamination performance of the second cycle. Because of "filterable" high activity solids in the product, neither recycled high gamma REU nor virgin RDF could be satisfactorily decontaminated until a thorough caustic-water-acid flush of the system was made.

RCW losses averaged 1.7 per cent of the feed uranium. Since REW losses remained consistently low and no abnormalities were found in the first cycle organic stream, the cause of these high losses is not known.

Two tanks of waste scavenged with both nickel ferrocyanide and calcium were not cribbable because of poor soil retention of strontium in the low phosphate supernatant. In the laboratory, the replacement of calcium with non-radioactive strontium has resulted in five to ten-fold improvement in strontium decontamination. A plant test is planned for evaluation of this method.

DECLASSIFIED

DECLASSIFIED

Metal Removal

A summary of the source, age, and irradiation history of the metal removed from the three operating tank farms is given below:

<u>Tank</u>	<u>Fraction</u>	<u>Age</u> ^(a)	<u>Average MWD/T</u> ^(b)
109-112-BY	0.01	39	500
105-108-TX	0.99	28	506
101-U	None	16	444

- (a) Estimated minimum age since pile discharge, in months.
 (b) The average MWD/T represents the weighted average pile exposure for the metal in the cascade.

Metal removal operations were limited by the ability of the 221-U Building to successfully decontaminate the feed. During the 221-U processing difficulties, receipt of sixteen-month minimum aged uranium from U Farm was discontinued. At the end of the report period, the decontamination difficulties have been corrected, and it is planned to resume processing sixteen-month minimum age U Farm feed. At BXR, cleanout operations continued and final cleanout of tank 112-BY was completed.

Solvent Extraction

Solvent extraction operations were carried out under essentially HW No. 6 TBP Flowsheet conditions, using tank farm feed of about flowsheet composition. However, production was severely curtailed because of time lost in unsuccessful attempts to rework high gamma product and in flushing the system.

RCW losses were consistently high, ranging up to ten per cent and averaging 1.7 per cent of the feed. These high losses persisted in spite of the fact that the RCX flow was increased from a "normal" 60 to 65 per cent to 80 per cent of the flowsheet rate. Laboratory tests of first cycle solvent, second cycle solvent (REW losses averaged 0.1 per cent), and fresh laboratory prepared RAX, show no differences that would account for losses of this magnitude. RCX and REX are prepared in a common system using both demineralizer units packed with the old type "Zeocarb" cation exchange resin. Therefore, while the reason for the high losses is not known, it appears that the difficulty is physical (e.g., loss or distortion of pulse, intermittent overflow of the RAU stand-pipe vent into the RCW) rather than chemical.

The RDW loss was generally less than 0.1 per cent. However, during a three day period when oxalic acid was used in the scrub to replace ferrous ammonium sulfate, RDW losses rose to about two per cent of the feed uranium.

Gamma decontamination in the first cycle was generally satisfactory; the average RCU gamma activity was twenty times that of aged natural uranium, and the logarithmic decontamination factor was 3.5. This is comparable to plant performance before the introduction of the short-aged U Farm feed material.

Second cycle decontamination was poor and generally unsatisfactory (product containing "filterable", high activity solids) until the system was given three flushes (five per cent caustic, water, and ten per cent nitric acid). After these flushes, dF's of about 1.5 per cent achieved, and the product activity averaged about 100 per cent that of aged natural uranium. Previously, while processing either recycled high gamma REU or virgin RDF, dF's and product activities averaged about 0.5 and 500 per cent aged natural uranium.

Filtration of the high gamma REU in the laboratory gave arithmetic decontamination factors from five to ten. Therefore, several equipment changes and tests will be made to alleviate the solids problem. Methods of organic phase deentrainment are included since organic phase decomposition may be the source of the solids. Steps being taken to prevent solids formation or introduction into the system are:

- (1) A deentrainment jumper will be installed to prevent RAU carry-over from the RD Column to the RDF tank through the connecting vent line.
- (2) An organic phase decanter will be installed on the intercycle RCU holdup tank (TK 4-1) to prevent the transfer of gross amounts of organic phase to the stripper.
- (3) A study of agitation in the RDF tanks will be made. It is desired to provide agitation violent enough to keep any organic phase entering these tanks suspended in the aqueous phase and, therefore, continuously purged out of the tank.
- (4) An RDIS filter will be installed. Sintered stainless steel will be evaluated as the filter medium.
- (5) Test filters will be placed in the RAS (demineralized water) and RILOS (three per cent sodium carbonate) to determine whether filterable solids are present in these streams.
- (6) Studies to permit specifications of "hot" REU and organic phase filters will be continued.

Intercycle Concentration and Stripping

Uranium losses based on grab samples of the intercycle stripper tower (T-8-4) overheads averaged 0.2 per cent of the feed uranium during July, compared to approximately 0.5 per cent for June. The pooled condensate (from feed evaporator, waste evaporator, 224-U evaporator, and intercycle evaporator) averaged 0.4 per cent of the feed uranium, compared to 0.6 per cent in June. Again, the intercycle stripper appears to be the major source of the over-all plant condensate loss. Introduction of the stripper feed on the eighth rather than the tenth plate (giving four, rather than two, dry deentrainment plates above the feed point) has been recommended as a method of reducing this loss.

DECLASSIFIED

Waste Handling

Approximately 10,100 gallons of concentrated scavenged waste (both nickel ferrocyanide and calcium scavenged) per ton of uranium at an average pH of 9.1 were returned to storage for settling in Tanks 110-BY and 107-BY. The average compositions of the supernatants were:

<u>Tank No.</u>	<u>Sr⁹⁰, μc/ml</u>	<u>Cs¹³⁷, μc/ml</u>	<u>PO₄⁼, M</u>	<u>Disposition of Supernatant</u>
11-106-BY	0.52	0.37	0.086	To Storage
12-110-BY	0.36	0.12	0.055	To Storage

Soil column studies on both supernatants indicated poor soil retention of strontium with breakthrough of strontium in the initial column effluent. The poor soil retention of strontium is probably caused by the low phosphate concentration in the waste since at least 0.1 M PO₄⁼ is required to give satisfactory strontium soil retention. A sample of 11-106-BY was spiked with 0.08 M PO₄⁼, and soil column tests with the spiked sample indicated satisfactory strontium soil retention, but cesium was present in the initial column effluent. The effluents from the soil column tests from 10-108-BY and 12-110-BY were not analyzed for cesium. Recommendations have been made to add phosphate to the wastes to give final concentrations in excess of 0.1 M PO₄⁼.

Analyses of the supernatant scavenged with both nickel ferrocyanide and calcium show that the added calcium scavenging continues to give a four to five-fold improvement in strontium decontamination over that obtained using only nickel ferrocyanide. Recent Process Chemistry laboratory studies show that the replacement of calcium with non-radioactive strontium gives an additional five to ten-fold improvement in strontium decontamination, above that obtained while using calcium. It is planned to evaluate the use of strontium to replace calcium in the UR Plant in the near future.

Pulse Generator Failures

The RA Column pulse generator failed on May 23, when a plugged lubricating oil line caused excessive wear of the main bearing. The replacement unit failed on July 6, for reasons as yet unknown. Because of these relatively frequent (and costly) failures, a test stand has been set up in the canyon so that renovated pulse generators may be tested under simulated operating conditions.

URANIUM CONVERSION PROCESS TECHNOLOGY

Summary

Total metallic impurities, fission product gamma activity, and plutonium in the product UO₃ averaged 182 parts per million parts of uranium, 111 per cent of aged natural uranium gamma, and four parts per billion parts of uranium, respectively. The average reactivity was 1.08, using nominal 0.05 weight per cent sulfamic acid as an additive.

SECRET

Testing

One calcination pot "blowback" occurred during July. As one phase of the investigation to determine the cause of these eruptions, a series of samples of the 60 per cent UNH from C-1 tank has been initiated to study the efficiency of the TB-4 steam stripper.

The run plan for a simulated continuous UO_3 calcination test in an electric pot is ready to be issued, and most of the special equipment has been fabricated.

The Ohmart specific gravity gauge was calibrated in the 300 Area and is now being installed on the ED-2 (100 per cent UNH concentrator) downcomer. As soon as installation is complete, the gauge will be calibrated and evaluated as an evaporator control.

Process

Production during the report period was limited by the supply of adequately decontaminated feed. About 38 tons of high gamma activity REU (from 221-U Building) were concentrated to 60 per cent UNH in the 224-U Building and transferred to 202-S Building for silica gel treatment. After silica gel treatment, the UNH was blended with low gamma activity Redox production (3EU) to give a gamma ratio of three or less, and then returned to 224-U Building for final concentration and calcination. An average arithmetic decontamination factor of 2.5 was obtained across the silica gel bed, and the average product gamma ratio was 3.6 before blending.

Results of nitric acid and water analyses on ten carload composite samples were reviewed. These data indicate that 0.05 per cent nitric acid and 1.0 per cent water content should be retained as goals, but not be made specifications for UO_3 powder. The high UO_3 purity specifications already limits these constituents.

Per cent nitric acid and water were established as routine analyses on any UO_3 lot which has less than specification UO_3 purity.

Equipment

Decontamination of primary evaporator (EB-1) with the standard caustic-permanganate flush solutions reduced the exposure rates at the top and bottom tube sheets to 200 and 125 mrad per hour, respectively.

Automatic temperature control similar to that on Pot 19 has been installed on Luckey Pot 20.

Z PLANT (ISOLATION, PURIFICATION, AND FABRICATION) PROCESS TECHNOLOGY

Plutonium(IV) Oxalate Precipitation (Task I)

Redox product solution was processed routinely through Task I to mid-month with a slight reduction in average loss to recycle (from five to four per cent). A series

of runs through Reactor 2 gave an average loss to recycle of only one per cent, indicating that malfunctioning of equipment is responsible for the much higher losses in the other reactors.

Safeguards against criticality hazards in Task I are under review. A system of interlocking vent valves has been installed in the transfer lines from the four supernatant catch tanks to the common supernatant head tank, to prevent transfer of more than one supernatant at a time. Procedure changes are being considered to give insured safety of operation.

Hydrofluorination (Task II)

The refluorination rate averaged 30 per cent in July, as compared with 20 per cent in June. Of the ten filter boats currently in use, only two have been lip-soldered (the outer edges of the liner are gold-soldered to the shell of the boat). Re-fluorination rates for the lip-soldered boats have averaged 15 per cent for the last two months, as compared with 28 per cent for non-soldered boats for the same period. -

During June and July, six powder batches were either partly or completely dumped on the floor of the Task II hood (hood 9), as a result of sudden pressurization of a furnace, with rapid ejection of the furnace door. Five of the six incidents occurred during the fluorination part of the cycle, the sixth happening during the drying period. Instrumentation and equipment changes are to be installed as part of a program to evaluate causes.

Cleanout of hood 9 gave ca. 13 kilograms of floor sweepings. The plutonium content of this material is unknown but has been estimated at about three kilograms.

Reduction (Task III)

The average reduction yield for the month was 98.1 per cent (using a powder weight factor of 0.7654). Charges reduced with an iodine booster (0.05 to 0.10 mole iodine per mole plutonium) gave an average 99.0 per cent yield, as compared to 98.0 per cent for those reduced without a booster. All charges were heated five minutes after firing, to reduce crucible sticking; results are inconclusive.

DECLASSIFIED

Crucible Shop

Coated graphite molds (for use by Product Metallurgy) were prepared by brushing or spraying onto the graphite a water slurry of minus 200 mesh magnesia containing two to three per cent sodium silicate, drying, and placing in a furnace at 500-600 C for about three minutes. These coated graphite molds have proven superior to either graphite molds coated with the AL-7 formula ($96\text{Al}_2\text{O}_3$ -4 clay) or MgO -4 CaF_2 molds.

RECUPLEX DEVELOPMENT

Startup

The series of uranium stand-in runs, including a run simulating flowsheet C-12 (waste recovery and 3BP feed; 80 g/l product), was completed, and the equipment was flushed. Approximately a week of flushing was required to completely remove uranium from the system.

The processing of plutonium in Recuplex was begun on July 11, with the reception of supernatants from Task I. Solvent extraction operations were started on July 14. As of July 22, 4850 liters of virgin feed (supernatants and slag and crucible filtrate), containing 1550 grams of plutonium, had been fed into the solvent extraction system, with the following results:

- (1) Feed concentrations ranged from 0.02 g/l plutonium (recycled waste) to 0.54 g/l plutonium, an average of 0.32 g/l.
- (2) The product concentration was raised, by operation under total reflux for as long as 62 hours, to 15 to 20 g/l plutonium.
- (3) Waste losses averaged 3.6 per cent of the feed plutonium (ranging from 0.001 to 0.025 g/l plutonium, and from 0.31 to 5.9 per cent). The high waste losses occurred at times of apparent pinching in the extraction column, and were quickly reduced by increasing the solvent flow rates.
- (4) The plutonium is being at least partly reduced to the trivalent state in the stripping column. Analysis of the product solution has given values ranging from 30 per cent plutonium(IV), 70 per cent plutonium(III) to 70 per cent plutonium(IV), 30 per cent plutonium(III). The cause for this behavior is not yet understood, since the stripping solution itself has no reducing action. On the other hand, this behavior does not give any cause for concern for process performance, since the product in this stream, when recycled to the extraction column, is reoxidized to plutonium(IV) and, thus, is readily re-extracted.

Three batches of slag and crucible, from iodine boosted reductions in the old Task III, were dissolved without difficulty. Material balances of 206, 127, and 96 per

DECLASSIFIED

DECLASSIFIED

DEL

cent were obtained. The procedure currently in use is not achieving complete removal of the iodine and will have to be altered. Iodine left in the slag and crucible solution extracts into the organic phase, coloring it and preventing operation of the photometric organic waste monitor.

Highlights of the work performed by the maintenance forces during the month have been (1) installation of capacitance probe interface controls in the two extraction columns; (2) replacement of the Blue African asbestos gaskets in the process lines with teflon gaskets, and (3) repair of one of the Roth turbine pumps, which failed because the pin holding the impellor to the shaft dissolved in the 0.2 M HNO_3 which it was pumping.

The tank used for transporting and storing 50 per cent caustic solution was badly corroded and will be replaced.

234-5 DEVELOPMENT

Pickling Reduction Buttons in Hot Water

Hot water pickling of buttons has been suggested as an aid in removing slag and crucible from the button surface. Four RM Line buttons (reduced without iodine) were placed in water at ca. 90 C for 20 to 30 minutes. Most of the crucible and bonded slag fell off or was loosened so it could be readily pried off. That crucible which did stick to the polar surface in two cases could not be removed by a subsequent nitric acid treatment.

Use of the hot water pickle should reduce hand exposures gotten while hammering off adherent crucible fragments. Waste losses to the pickling solution are low; the soluble loss is ca. 0.001 g/l. Possible difficulties with this procedure are (1) the formation of hydrogen, and (2) the adherence of some calcium hydroxide to the button.

Recuplex Process Chemistry

Hydrogen formation from the reaction between nitric acid and calcium has been studied to evaluate a possible explosion hazard in the Recuplex dissolvers. From 16 M HNO_3 , five liters of hydrogen are produced per mole of calcium, and the volume increases with decreasing nitrate concentration to a value of 23 liters for water. Magnesium results in about one-tenth as much hydrogen as calcium when reacting with nitric acid.

Thus, in Recuplex dissolving, four crucibles with three moles excess calcium in each would result in a maximum formation of 60 liters of hydrogen in a volume of 436 liters when using a four liter heel. Actual measurement of the off-gas hydrogen content while purging with inert gas are under way.

CHEMICAL DEVELOPMENT SUB-SECTIONPUREX DEVELOPMENTProcess Planning

A process study of equipment available in the Purex Plant indicates that a reverse-strike MnO_2 head-end scavenging step for the removal of zirconium-niobium could be conducted, if desired. Minor equipment changes would be required, after which centrifugation capacity would limit the head-end step processing rate to approximately 1.5 to 2 times the Purex Plant design rate.

Process Chemistry

Hot Semiworks Assistance. Good decontamination performance for a Purex IA Column was exhibited in a miniature pulse column run conducted in the laboratory employing Hot Semiworks feed solution (IAF) and solvent, and simulating IA Column conditions. Decontamination factors (log values) of 2.38, 2.92 and 2.56, respectively, were obtained for gross gamma, Zr-Nb, and Ru.

Batch contacts were also made, simulating the IA Column extraction section, in order to measure fission-product distribution ratios applicable at the Purex IA feed point. IAW prepared from Hot Semiworks IAF was contacted with reagent grade IAX. The organic from this contact was then contacted with two successive batches of Purex IAFS prepared from Hot Semiworks IAF (activity 89% Zr, 11% Ru). Gross gamma E_a^0 values for these three contacts were 0.0086, 0.0074 and 0.0048, respectively. Gross gamma and Zr-Nb decontamination factors at the feed point (TBP 85% saturated with uranium) were 135 and 112, respectively.

The above data should be considered tentative in nature. Further tests will be run to determine whether there is any chemical effect on decontamination attributable to the used solvent.

Chemical Engineering Development

Pulse Column Studies. During the month, 47 runs were made in the Demonstration Unit in support of the Hot Semiworks and Purex Plant startup. The objectives of the runs were to test Soltrol-170 as a diluent for TBP, and to develop a more efficient cartridge for the Hot Semiworks (A-type column) scrub sections. Highlights of the runs are:

DECLASSIFIED

DECLASSIFIED

DEL

Soltrol-170, used as the diluent for TBP in place of Shell Spray Base, had no effect on HA Column performance as measured by flooding capacity and extraction efficiency. The maximum capacity of the HC Column using fluorothene plates (3/16-in.-diameter holes, 23% free area, 4-in. spacing) was unchanged, but the flooding frequency at lower throughput rates appeared to have been decreased by 10 to 30% as shown below:

Diluent	Maximum Capacity Tons/Day ⁽¹⁾	Flooding Frequency ⁽²⁾	
		10 Tons/Day	20 Tons/Day
Shell Spray Base	28	>110	60
Soltrol-170	28	80	55

- Notes: (1) Equivalent Purex Plant rate, HW #3 Flowsheet, cold feeds.
(2) Pulse amplitude = 0.5 in. Further testing is planned to determine if these deviations will affect plant performance.

A-Column Scrub Sections. The criteria used in developing an improved cartridge for the Hot Semiworks A-type columns were:

- (1) Maximum capacity in excess of 25 tons of uranium per day (relative to Purex Plant columns).
- (2) Flooding frequency of scrub section to match that of extraction section at low processing rates more closely than that of the "standard" cartridge presently employed.
- (3) Demonstration of improved scrubbing efficiency.

On the basis of the flooding and efficiency data, a cartridge having 0.08-in. diameter holes, 23% free area and 1-in. plate spacing was recommended for installation in the Hot Semiworks IA Column scrub section.

Zirconium Tracer Studies. The decontamination efficiency of an HA Column using the 0.08-in.-diameter hole scrub section cartridge recommended for the Hot Semiworks was tested using tracer radioactive zirconium. The tracer was prepared by dissolving irradiated zirconium metal in hot H_2SO_4 , followed by neutralizing, and dissolving the zirconium hydroxide precipitate in HNO_3 . Preliminary data from the first run employing zirconium tracer show a zirconium D.F. of 11 (arithmetic) at a 10 ton/day equivalent plant operating rate. Further column studies and laboratory work are in progress to evaluate this technique.

HOT SEMIWORKS PUREX STUDIES

During the month Hot Semiworks Run PX-5 was made in three separate parts at equivalent plant processing rates of 5, 8.3, and 11.7 tons of uranium per day to determine the effect of mass velocity through the column scrub sections on fission product decontamination. Flowsheet conditions were also modified in a direction to favor decontamination of zirconium-niobium by doubling the HA and IA Column scrub flows (relative to the uranium feed rate), and reducing the acidity of these scrub streams to 0.75 M HNO_3 . Decontamination results were disappointing, falling short of flowsheet values by approximately 3-fold in the HA Column and 25-fold (accumulative) in the IA Column. There were no highly significant differences attributable to the studies at different throughput rates.

Since the evidence to date points to insufficient scrub section cartridge heights in the Hot Semiworks columns (scrub cartridge heights = 8 ft. 8 in.), following Run PX-5 the IA Column scrub section was rebuilt, lengthening it by five feet and changing from a "standard" cartridge to 0.080-in. holes, 23% free area, and 1-in. plate spacing. Studies in the 321 Building cold semiworks (see elsewhere in this report) have verified satisfactory capacity characteristics for this new scrub cartridge and predict a 50 to 100 per cent increase in scrubbing effectiveness. The teflon bellows in four of the pulse generators (Columns HC, IA, 2B, and IC) were also replaced due to failures, necessitating decontamination of B Cell during the month. Also a new 12-ft. IBS Column was installed (4 ft. longer than the original column) with plates having 1/8-in. diameter holes, 23% free area and spaced 2 in. apart.

The above bellows failures represent the second HC Column and first IA and 2B Column bellows failures in the Hot Semiworks. The rate of failure exceeds that experienced during cold testing and at present is not explainable. The HC Column pulse generator was completely inspected and found to be in good alignment. Radiation does not appear as a strong factor since the bellows receiving the greatest radiation operated the most cycles (5×10^6) and accumulated the most service hours (1425 hours) before failure.

DECLASSIFIED

DECLASSIFIED

REDOX DEVELOPMENT

Process Chemistry

Iodine Emission. The small silver reactor previously used to study the stability of Interlox and Beryl saddles has been modified to allow loading the packing with radioactive iodine. Preliminary studies showed that at 220°C. equal volume mixtures of air-NH₃ and air-NO₂ mixture both carried solids (as yet unidentified) into the reactor effluent lines. No iodine was detected in the solid carried by the air-NO₂ mixture but traces of iodine were found in that carried by air-NH₃. The equipment will be used to study removal of iodine from a silver reactor as a function of the atmosphere present and of temperature.

URANIUM RECOVERY DEVELOPMENT

Process Chemistry

Decontamination in the 221-U Building. A caustic flush of the TBP Plant intercycle concentrator and second cycle equipment has reduced the amount of filterable radioactive material present in the uranium stream and adequate decontamination is now being achieved. Laboratory studies point to the ferrous ammonium sulfate as a possible source of the filterable material, and provision for filtering the RDIS is being installed in the plant.

Decontamination of ROO. Seasorb 53 (activated MgO) is somewhat less effective in removing diluent nitration products from solvent than Pittsburgh Activated Carbon (based on optical density measurements); however, fission product decontamination obtained in contacting the solvent with the adsorbents was appreciably better for the Seasorb than for the Carbon. Seasorb will be investigated further for use in decontaminating organic product streams such as RAU and Purex HAP.

MISCELLANEOUS SEPARATIONS PROCESS DEVELOPMENT

Process Planning

In connection with the Design Section study of a simplified Purex separations plant, a number of items are being envisioned which will require research and development by Separations Technology. Included are: improved contactors (particularly for scrubbing and partitioning), continuous dissolvers, in-line pumps, liquid-liquid and gas-liquid deentrainment equipment, concatenated pulse columns, the plutonium reflux flowsheet, and continuous plutonium analyzers.

Process Chemistry

Waste Treatment. Studies made this month to firm up the procedure for the use of strontium nitrate instead of calcium nitrate to improve strontium removal in the current Uranium Recovery Process Waste scavenging procedure continue promising.

Plant waste scavenged with nickel ferrocyanide and strontium phosphate was reported by the Earth Sciences Unit to have satisfactory soil adsorption characteristics. Plans have been completed for a plant test of the procedure, and it is expected that the test will be made as soon as sufficient strontium nitrate can be obtained.

In-Line Chemical Instrumentation

Iodine Monitor. An experimental iodine monitor (gamma scintillation type) was placed in operation in a "T" Plant dissolver off-gas line during the month. Results to date have been poor because of unexpectedly high background counting rates caused by the adsorption of radioruthenium and radioiodine on the polyethylene liner of the pipe spool piece used as a counting chamber. Performance of the electronic and mechanical portions of the instrument were satisfactory after the initial shake-down period. A new counting chamber is being fabricated in an attempt to reduce the high background level.

Submerged Combustion. The submerged combustion test unit was modified by equipping it with a vertical stainless steel burner pipe located at the center of the tank, whereas, the original unit employed a vertical Karbate burner pipe (located at the outer edge of the tank) and connected to a horizontal Karbate distributor pipe on the bottom of the tank. Initial operation of the converted unit was satisfactory, and demonstrated an 80 per cent conversion of the available heat in the fuel to useful evaporation duty. This compares with 34 per cent fuel efficiency for the unit before installation of the stainless steel burner pipe.

Mechanical Dejacketing. Preliminary investigations indicate that a rolling operation would be feasible for removing the jackets from irradiated slugs. The technique was demonstrated on unirradiated slugs several years ago (HW-3-1676, "Stripping of 4-in. Slugs"). Scoping has been started for a test installation to dejacket irradiated slugs by rolling to procure data which would be required for the design of a plant scale unit.

DECLASSIFIED

DECLASSIFIEDCHEMICAL RESEARCH SUB-SECTIONPUREXRuthenium Behavior in Acid Recovery

The effect of an excess of solvent (30% TBP-Soltrol) on ruthenium evolution during Purex nitric acid recovery was tested in an equilibrium still experiment, pending availability of a suitable continuous still. From 7.4 to 8.1 M HNO_3 - 0.09 M NaNO_3 solution containing 0.5 g/l $\text{K}_4\text{Ru}(\text{NO}_2)_6$ and a dissolver solution spike, the volatilization of ruthenium was effectively prevented by the presence of solvent. Ruthenium decontamination factors ranged from 2×10^4 to 20×10^4 during the 23 hours of operation of the equilibrium still, always being nearly the same as the entrainment factor as indicated by cerium decontamination.

Solvent Purification by Steam Distillation

Two steam distillations were performed to determine the effect of temperature on the purity of the distillate. The feed for these runs was prepared by diluting Uranium Recovery plant tank 386 solvent with an equal volume of 20% TBP in Shell Spray Base. This feed had a "C" contact E_a^0 (U) value of 0.06 (exactly half that of the tank 386 solvent). One run was made at 158 C, the other at 178 C. The rate of distillation was maintained the same in both runs. The colors of the products obtained in the two runs were identical within experimental error. "C" contact E_a^0 (U) values obtained for the product of the run at 158 C were 0.0062, 0.0078, and 0.0072 at 77, 88, and 91 percent recovery, respectively. Values for the product of the run at 178 C were 0.0046, 0.0056, and 0.0057 at 80, 89, and 91 percent recovery. It should be noted that, though the values at 178 C are consistently lower than those at 158 C the margin of difference is not great compared with the experimental error (ca. 30 percent) in this determination. The products from both runs are well within the process specification ("C" contact value of 0.015).

The effectiveness of steam distillation at 178 C as a means of purifying TBP-hydrocarbon solvents was tested with three varieties of poor-quality solvent, as follows:

1. Solvent from tank 386 of the Uranium Recovery plant. This material (20% TBP) had a "C" contact E_a^0 (U) value of 0.12 and an optical density of 2.2 at 400 mu.
2. A composite of several samples of 30% TBP-hydrocarbon solvents which had been subjected to chemical degradation by contact with nitric and nitrous acids at elevated temperature. This material had a "C" contact E_a^0 (U) value of 0.06 and an optical density of 1.06 at 400 mu.
3. A 30% TBP in Shell Spray Base solvent which was prepared from TBP which had received a radiation dose of 10^8 R. This material had a "C" contact E_a^0 (U) value of 0.16.

DECLASSIFIED

HW-38375

DEL

The "C" contact E_a^0 (U) values and optical densities of the products obtained from these distillations were as follows:

<u>Solvent</u>	<u>TBP Recovered (percent)</u>	<u>Distillate</u>	
		<u>Optical Density (at 400 mμ)</u>	<u>"C" Contact E_a^0 (U)</u>
(1)	81	0.045	0.0037
	90	0.068	0.0053
(2)	85	0.35	0.011
	91	0.44	0.020
	93	0.48	0.020
(3)	84	(colorless)	0.0026
	91	"	0.0028
	94	"	0.0030

It will be noted that significant improvements in quality were effected by distillation of solvents (1) and (3) but that a substantial fraction of the undesirable impurities in solvent (2) (presumably diluent degradation products) distilled with the TBP.

THOREX

U-233 Processing in Redox

Considerable effort has been expended in scouting for means of improving fission product decontamination in thorium extraction cycles employing hexone as the solvent. The poor extractability of thorium into hexone requires the use of high concentrations of aluminum nitrate salting agent in the aqueous phase and acidified hexone as the extractant. These conditions would be expected to result in poor decontamination from both ruthenium and zirconium and such is found to be the case.

The magnitude of the decontamination problem associated with this operation has been assessed in a full-level batch countercurrent run, employing as feed 3200 g/T metal cooled ca. 300 days. The flowsheet employed for this run was as follows:

Feed: 1.76 M Th, 0.34 M HNO_3 , 0.67 M ANN; Relative Flow: 100
 Scrub: 2.5 M ANN; Relative Flow: 400
 Extractant: Hexone, 0.3 M HNO_3 ; Relative Flow: 1060

With four extraction and four scrub stages, decontamination factors obtained were as follows:

	<u>Decontamination Factor</u>	<u>Percent of Gamma Activity in Product</u>
Total gamma	3.9	
Total beta	11	
Ru-Rh	25	95
Zr-Nb	4.9	5
Pa	46*	--

*Based on gamma scan detection limit of 5% of total gamma.

Losses in this run were 0.004 percent for U-233 and 0.26 percent for thorium.

A number of scouting experiments were performed in a search for a feed pre-treatment method which would render ruthenium less extractable under the conditions necessary to extract thorium into hexone. Methods tested in a preliminary survey included digestion of the feed with chloride, phosphate, sulfite, ferrous (using urea as a nitrite repressant), hypophosphite, nitrite, hydrazine, and the "Thiosulfate Feed Treatment Process" developed in the Process Chemistry Unit for application in Redox (1). Of these, only the chloride, hydrazine, and the thiosulfate treatments showed enough promise to merit further consideration. The fact that digestion in the presence of chloride ion rendered ruthenium considerably less extractable out of thorex feeds is of interest since it implies that the bulk of the ruthenium in these solutions is amenable to complex formations; however, the corrosive nature of chloride ion removes it from consideration for use in the Redox plant.

The thiosulfate and hydrazine treatments were studied further in 10 percent level experiments in which ruthenium extraction behavior was followed in batch extraction-scrub studies simulating a thorium extraction column. Results were as follows:

<u>Feed Pretreatment</u>	<u>Total Ruthenium Decontamination Factor through Batch Extraction, Two Scrubs, Strip</u>
(a) Solution made -0.2 M HNO_3 , 0.05 M $\text{Na}_2\text{S}_2\text{O}_3$, heated one hour at 70 C. Solution then made 0.2 M $\text{Na}_2\text{Cr}_2\text{O}_7$, heated one hour at 80 C.	410
(b) Solution made -0.2 M HNO_3 , 0.05 M $\text{Na}_2\text{S}_2\text{O}_3$, 0.2 M $\text{Na}_2\text{Cr}_2\text{O}_7$, heated one hour at 80 C.	63

- (1) Burns, R.E., "A Thiosulfate Feed Treatment Process for the Redox Process-- Preliminary Laboratory Studies," HW-35706 (Secret), March 9, 1955.

DECLASSIFIED

(c) Solution made -0.2 M HNO_3 , $0.05 \text{ M Na}_2\text{S}_2\text{O}_3$,
heated one hour at 70°C .	1900
(d) Solution made $0.6 \text{ M N}_2\text{H}_4 \cdot \text{HNO}_3$, heated
two hours at 100°C .	107
(e) Solution made $0.06 \text{ M N}_2\text{H}_4 \cdot \text{HNO}_3$, heated
two hours at 100°C .	12
(f) Solution made $0.6 \text{ M N}_2\text{H}_4 \cdot \text{HNO}_3$, heated
one hour at 80°C .	58

With no pretreatment, the ruthenium decontamination in such an experiment is ca. 5 to 6.

The thiosulfate-dichromate treatment was applied to the feed for a second full-level batch countercurrent run. In this run phosphate was added with the aqueous scrub since earlier batch studies had shown this to be beneficial for decontamination from zirconium and protactinium. The flowsheet used in this run was as follows:

Feed: 1.44 M Th , 0.34 M HNO_3 , 0.55 M ANN (pretreated as in (a));
Relative Flow: 100
Scrub: 2.5 M ANN , $0.05 \text{ M H}_3\text{PO}_4$
Extractant: Hexone, 0.3 M HNO_3

Decontamination factors obtained were as follows:

	Decontamination Factor	Percent of Gamma Activity in Product
Total beta	340	
Total gamma	120	
Ru-Rh	200	56
Zr-Nb	1,900	8
Pa	260	35

The U-233 loss was again acceptably low (0.017 percent), but the thorium loss was high (4.5 percent) presumably because of the complexing effect of the phosphate added in the scrub.

The effect of sulfamic acid on the carrying of protactinium and fission products by co-formed manganese dioxide was studied in a full-level experiment employing as feed 1330 MWD/AT metal cooled 142 days. A solution of composition 1 M Th , 0.75 M HNO_3 , 0.02 M HF , and $0.25 \text{ M NH}_2\text{SO}_3\text{H}$ was scavenged with 0.05 M MnO_2 , and decontamination factors measured as a function of time. Results obtained were as follows:

Time After MnO ₂ Pptn. (hrs)	Decontamination Factors (Feed/Supernate)		
	Pa	Ru-Rh	Zr-Nb
0	20	1.0	3.4
3.5	77	1.0	1.8
24.5	240	1.3	2.3
51.5	200	1.3	2.3
76.0	170	1.3	2.1

These results compare favorably with results obtained in earlier studies using 200-day-cooled material. Unfortunately, there was not sufficient feed available to permit a control run with the 142-day-cooled material used in the experiment employing sulfamic acid. Thus, no conclusion can be drawn as to the possible beneficial effect of sulfamic acid in inhibiting radiation-induced decomposition of manganese dioxide.

Stannic oxide, formed by digestion of solid stannous oxide with Thorex feed solution, continues to show promise as a head-end agent for removal of protactinium and zirconium-niobium. A feed of composition 1 M HNO₃, 0.71 M Th, 0.017 M HF prepared from 1330 MWD/AT metal cooled ca. 150 days was digested with 0.1 M SnO for two hours at ca. 90 C. Decontamination factors measured as a function of time of contact of the solid with the feed solution were as follows:

Time After Digestion with SnO, hrs.	Decontamination Factors (Feed/Supernate)			
	Ru-Rh	Ce-Pr	Zr-Nb	Pa
0	2.0	2.4	86	345
22.5	1.8	2.5	81	588
48	1.4	2.1	31	26
72	1.6	2.2	27	24

Further experiments will study the effect of this treatment on the extraction behavior of the contaminants left in the supernatant solution.

A cold batch countercurrent run was made to test the partition of U-233 from thorium in a simulated UA column (in which U-233 is preferentially extracted out of an acid-deficient aqueous feed). The flowsheet employed was as follows:

Feed: 1.55 M Th, 0.02 M HF, pH = 1; Relative Flow: 100
 Scrub: 1.1 M ANN, pH = 2.1; Relative Flow: 25
 Extractant: Hexone; Relative Flow: 125

With five extraction and five scrub stages, the thorium decontamination factor from the aqueous feed to the U-233 (organic) product was 2.6×10^4 . Distribution coefficients (organic/aqueous) for uranium in the extraction section were 4.9 to 7.4, which should be adequate to assure recovery of U-233 in the present Redox 2A column.

DECLASSIFIED
 FC-23

DECLASSIFIEDU-233 Precipitation Process

Two further runs were made at tracer (1 percent) level employing a spike of activity from a new non-head-ended dissolver solution prepared from short-cooled (ca. 100 days) 1200 MWD/T metal. These experiments differed from earlier experiments in that two hydroxide cycles (each cycle consisting of a product and by-product precipitation) were employed in the hope that sufficient decontamination would result to permit transfer from the canyon to the 224 Building prior to the lanthanum fluoride isolation cycle. In the first of these runs (No. 3) carbonate complexing was substituted for hydroxylamine in the by-product steps, since "cold" experiments had shown that this would result in lower uranium losses. Decontamination through the hydroxide cycles was surprisingly poor with gross beta and gamma decontamination factors of only 100 and 12, respectively. Additional decontamination across the fluoride cycle raised both of these to ca. 6×10^3 , which is still poor compared to previous results. Hydroxylamine complexing was accordingly employed in the next run (again using two hydroxide cycles). Beta and gamma decontamination factors of 8×10^3 and 2.3×10^3 were obtained through the hydroxide cycles for over-all values of 1×10^5 and 5×10^5 . (These results imply that carbonate also complexed protactinium and fission product activities and held these back with the uranium in the hydroxide by-product steps.) However, the decontamination through two hydroxide cycles in Run No. 4 is still inadequate to permit transfer to 224. It is also problematical whether addition of head-end would give sufficient additional decontamination to permit this.

Uranium losses for each step were determined by U-233 assay. In both runs the uranium loss in the oxalate extraction steps was undetectable ($< 0.5\%$). Losses in the hydroxide product (concentration) steps averaged 2 percent per precipitation (range 0.9 to 3.3 percent) in both runs. With carbonate complexing, by-product losses were only 0.4 percent but with hydroxylamine the values ranged from 2.6 to 12 percent. While these losses could probably be reduced by proper control of the variables, it would appear that rework or recycle of most of the waste streams would be required.

SILVER REACTOR

Further experiments to determine the reaction between silver nitrate and iodine included another measurement in vacuo at a higher temperature and a run in which nitrogen was used as the carrier gas for iodine in a flowing system. When silver nitrate and iodine are held at 150 C in a vacuum, the reaction product has an iodide to iodate ratio of 1.9, as compared to the 2.2 previously found at 105 C. This decrease in ratio with temperature is opposite to that predicted on the basis of thermodynamic data. As in previous experiments, no evidence for gaseous products other than nitrogen dioxide was discernible. On substitution of nitrogen for air as the iodine-carrying gas in a flowing system, results similar to those with vacuum were thought possible due to the elimination of oxygen. However, the iodide to iodate ratios resulting were 4.4 at

SECRET

95 $\pm$ 5 C and 2.3 at 180 $\pm$ 10 C, intermediate between those obtained in "static vacuum" and flowing air. Experiments are in progress using oxygen and air-NO₂ as carrier gases in order to further elucidate the effects of gas composition and other factors on the silver reactor reaction(s) during the iodine loading process.

In a study of possible iodine "unloading" reactions, silver iodide adsorbed on silica gel was exposed to air-NO₂ at 200 and 300 C. At both temperatures iodine was removed leaving a soluble silver compound, presumably silver nitrate. The reaction was definitely accelerated by increasing the NO₂ concentration, consistent with the equation

Thus, reduction of the NO₂ partial pressure in the gas stream to the silver reactor as achieved with downdraft dissolving should improve iodine removal.

A brief survey has been made in search of a possible substitute for the silver reactor for iodine removal. Since the system must be operable in the presence of air and oxides of nitrogen, the potential reagent must form an iodide or other iodine compound more stable than the oxide or nitrate. This is true whether the reagent is to be used as an absorbent through a chemical reaction or employed for isotopic dilution. A first screening eliminated all the elements except those of groups 1 and 2 in the periodic table on the basis of having high stability oxides, volatile or low stability iodides or excessive cost. Rough thermodynamic calculations were made on these and on nickel and lead. Nickel can be eliminated because of the high stability of its oxide; lead might possibly work, but only at very high temperatures (> 400 C).

Silver is far superior in the stability of the iodide with respect to the nitrate and oxide. In the absence of oxides of nitrogen, strontium, barium, sodium and potassium are also excellent. Within a periodic group, the stability of the iodide with respect to the oxide increases with atomic number; however, the stability of the nitrate increases in a parallel fashion. Since copper is closely related to silver, cupric oxide was investigated as a possible iodine absorber. Highly efficient iodine removal (> 99.95%) was obtained when air saturated with iodine vapor (at 30 C) was passed over a hot bed of CuO at 200 or 300 C. Unfortunately, even very dilute NO₂ removes the iodine from this reactor, presumably due to formation of the very stable nitrate.

The high stability of iodates was also considered. Copper and silver are representative of elements which form iodates of much higher stability than the iodides at ordinary temperatures. However, no evidence for iodate formation was obtained in the laboratory experiments with iodine and copper nitrate or copper oxide. Possibly this reaction is not kinetically feasible.

DECLASSIFIED

DECLASSIFIED

HW-38375 11 1

Another type of reaction being considered for radioiodine removal would depend on isotopic exchange. This reactor would consist of a bed of some fairly stable iodine compound capable of fast exchange with molecular iodine or hydriodic acid vapor. If the stage height of the exchange reaction is small and the reactor made large enough to hold up I-131 for a sufficient number of half-lives, the reactor would not only remove radioiodine efficiently but also would not require frequent recharging. Thus far the iodine compound found to be most stable to air, water vapor, NO_2 and ammonia at 200 C is cupric iodate. Its exchange with iodine is to be studied in the near future.

WASTE TREATMENT

The problem of poor strontium removal from Uranium Recovery RAW scavenged with nickel ferrocyanide appears to have been solved by the Process Chemistry Unit through the addition of inactive strontium prior to scavenging. There remains some question as to the effect of high radiation intensity on such strontium removal in the event of processing fresh RAW. Facilities for investigating this point have been assembled, and the study will be conducted shortly along the same lines as those previously applied to cesium removal.

Silicotungstic acid is being studied as a possible alternate to nickel ferrocyanide as a radiocesium scavenging agent. The low solubility cesium salt, $4 \text{ Cs}_2\text{O} \cdot \text{SiO}_2 \cdot 12 \text{ WO}_3 \cdot \text{X H}_2\text{O}$, was precipitated at a concentration of 0.005 M from a simulated unneutralized RAW spiked with Cs-137. Decontamination factors increased with contact time, but rose only to the value of 9.3 in 90 hours. This study will be extended to determine the effect of other variables, notably pH.

Plans are being made to sample the Redox waste tanks. The aluminum concentration in the stored waste supernate is of particular interest for tailoring a decontamination or other permanent waste storage volume reduction operation.

RUTHENIUM CHEMISTRY

In an attempt to improve ruthenium decontamination in the second uranium cycle of Redox, tracer-spiked feed was pretreated by digesting with various reagents for 3 to 5 hours at 85 to 95 C. Reagents thus far tried are: urea, sulfamic acid, and 2,2'-dipyridyl. Little effect on the ruthenium solvent extraction decontamination was obtained in the cases of the urea and sulfamic acid. The ruthenium complexing agent, 2,2'-dipyridyl, was apparently able to complex the ruthenium under the conditions of the pretreatment; however, the complex formed was solvent extractable and strippable with a resulting over-all decrease in ruthenium decontamination by a factor of 28. For comparison, nitric oxide pretreatment of the same tracer-spiked feed increased the ruthenium decontamination by a factor of about two relative to untreated controls. It is planned to try other reagents, with emphasis on reducing agents and ruthenium complexing agents, both organic and inorganic.

SECRET

FC-28

Preliminary experiments were conducted on the separation of ruthenium from solution by precipitation as the sulfide with the homogeneous sulfide precipitant, Sulfid-down or stabilized thioacetamide; hereafter referred to as S-D. The effect of chemical composition was tested in a factorial designed experiment, varying concentrations as follows:

NaNO_3 , 1 M and 5 M; S-D, 0.01 M and 0.05 M; and Carrier, 0.01 M and 0.05 M $\text{Bi}(\text{NO}_3)_3$ or $\text{Cu}(\text{NO}_3)_2$

Conditions of ruthenium activity, acidity, time and temperature were fixed at 85,000 Ru $\mu\text{c/m/ml}$, 0.63 M HNO_3 , 5 minutes and boiling, respectively. Only two experiments: (1) 5 M NaNO_3 , 0.05 M S-D, 0.05 M $\text{Bi}(\text{NO}_3)_3$ and (2) 1 M NaNO_3 , 0.05 M S-D, 0.01 M $\text{Cu}(\text{NO}_3)_2$ showed high ruthenium decontamination factors, viz., ca. 10^4 . The other eighteen experiments gave decontamination factors of 20 or less. The lack of reasonable correlation between decontamination and the variables in this series of experiments and the observed redissolving of the sulfide precipitate in some instances suggests that further attention to the temperature-time variable be given in future experiments.

URANIUM PROCESSING

Flurex

Metal buttons prepared from the Flurex product of Run No. 20 (reported in the June progress report) were analyzed spectroscopically for metallic contaminants. Iron was the principal contaminant (1000 ppm) and probably originated from corrosion of the steel stirrer employed in the apparatus. Other contaminants were: aluminum, 100 ppm; silica, 50 ppm; and all others, less than 10 ppm.

Another run, No. 21, was made under similar conditions to Run No. 20. The primary object of this run was to test a stirrer of new design consisting of a circular perforated plate which was pulsed vertically, immediately above the cathode pool. The anticipated increase in current density, however, was not observed. The sodium content of the catholyte was slightly higher than in Run No. 20 and resulted in a decrease in the percentage of uranium in the product, an increase in the product bulk density and somewhat poorer metal reduction characteristics. This experiment further confirms the interrelation between sodium content, bulk density and reduction characteristics and implies the desirability of still lower catholyte concentrations of sodium ion than have yet been tried.

The relationship between the voltage and current was investigated further. It was demonstrated that a higher sodium content was responsible for a "break" in the voltage-current curve, and that this "break" corresponded to hydrogen evolution. The reduction in the sodium content produced continuous voltage-current curves, but it is unknown at the present time whether there is any effect upon the point of hydrogen evolution.

DECLASSIFIED

DECLASSIFIEDChemical Reduction of Uranium

A program was initiated to determine the feasibility of producing uranium(IV) by chemical reduction of uranyl nitrate. The use of sulphur dioxide in the presence of uranium complexing agents was attempted. The complexing agents initially tried were: ethylenediaminetetraacetic acid (EDTA) and hydroxy-ethylethylenediaminetriacetic acid (HEDTA). Under the conditions tested, no reduction occurred. Further attempts were made to reduce the uranyl ion with ferrous chloride in the presence of these same two complexing agents. Under the conditions used, partial reduction was observed.

It has been demonstrated that uranium tetrafluoride can be prepared from UNH by the reduction of the uranyl ion with ferrous ion in the presence of excess fluoride. A drawback to this process is the contamination of the uranium metal, derived from the tetrafluoride, by considerable quantities of iron. Experiments have been initiated to remove the iron by washing with various solutions. No analytical data are available at this time.

ISOTOPE SEPARATION

The ion exchange program for isotope separation is being expanded in the direction of the "sharp band" technique which has been successfully demonstrated by Spedding. An experiment has been initiated to verify the conditions necessary for achieving a "sharp band" of plutonium on Dowex 50 resin. The system will use versene at pH 8 as the elutriant for plutonium which has been placed as a band on the copper form of the resin. The preliminary conditions being studied are essentially those for "sharp band" elution of samarium, whose chemistry should be quite similar to that of plutonium(III).

Experiments are under way to determine the effect of the temperature difference on the separation factor in the thermal diffusion process. One experiment in which the hot and cold temperatures were respectively 109 C and 65 C showed essentially no separation of uranium isotopes after 5.6 days of operation. For comparison, the experiment with a temperature difference of 92 C (March monthly report) produced a U-235 concentration of 0.7160 percent. The inference is that the temperature coefficient of separation is probably much greater than originally believed. Further efforts will be made to extend the range beyond 92 C.

The thermal diffusion experiments with uranium tributylphosphate complex in an electrically heated column having a 0.30 mm annulus yielded a product containing 0.7133 percent U-235 after 8.2 days' operation. Both the rate of enrichment and the indicated steady state value were lower than when the same material was run in the 0.25 mm column.

An experiment conducted by Haeffner, reported in Nature, October 24, 1953, shows promise of a practical isotope separation process. In his experiment,

a partial separation of mercury isotopes was observed to occur when direct current of high-current density was passed through a capillary containing metallic mercury at room temperature. Nothing is known of the process mechanism as, for example, the dependence of the operation upon temperature, current density or other variables. An experiment in duplication of Haeffner's work is now in progress.

The "isoelectromigration" experiment using a gel as packing and glycolic acid as the uranyl complexing agent resulted in a borderline enrichment in the cathode region which is in substantial agreement with the results of three of the four earlier runs. The occurrence of unexplained precipitates after extended periods of operation has depreciated the value of glycolic acid as a complexing agent. Information available from the literature has suggested that sulfosalicylic acid may be a better material for this use. A run in a U-tube apparatus packed with asbestos fiber is now in progress.

ANALYTICAL DEVELOPMENT

A program for the development of more precise and higher sensitivity spectrographic methods for plutonium metal has been initiated, primarily directed toward the analytical support of Whitney Project research under way in the Metallurgy Sub-Section. Gloved box installations have been designed, and essentially all of the necessary equipment has been procured. A tentative standard calibration plate has been prepared using uranium stand-in with the carrier concentration method. The TTA method, previously developed in this sub-section on a semi-quantitative basis, will also be studied.

The spectrographic method of water analysis was compared with the conventional boil-down (concentration by evaporation) colorimetric method using standard samples and some high purity process water samples. The colorimetric method yielded significantly higher results than the spectrographic method on the process water samples; on standard samples the colorimetric method gave high iron and chromium values but a low nickel value. The spectrographic method yielded low and erratic results when tried with samples prepared by evaporation as contrasted to those concentrated by ion exchange techniques. The level of impurity concentration involved was 5 parts per billion. Further studies will establish the accuracy of the methods and resolve the discrepancies.

A new method for determining nitrite in Purex process dissolver solutions was studied, and the method is sufficiently attractive to be submitted to the Analytical Control Sub-Section for field trials. The method, which involves the same basic chemistry as the present method, avoids the separation of the nitrite from uranium but sacrifices precision. Results for nitrite to within ± 0.01 M nitrite ion at the 0.02 M level and a lower limit of 0.01 M are probably obtainable.

DECLASSIFIED

DECLASSIFIED

The burner fusion method for uranium fluorimetric analysis has been used routinely more than a month in the Analytical Laboratories. The results bear out the research experience in that the sensitivity of this method is found to be about twice that of the previous method. Further, a better control of blanks is obtained. A report has been issued as Document HW-36831.

Considerable progress was made in revising and reissuing 200 Area analytical methods to bring the master 200 Area analytical manual up to date. This is a joint effort with the Analytical Control Sub-Section, Separations Section.

A standard sample simulating essential material sodium silicate was submitted to the water control laboratory, 100-H Area, for referee purposes. Average results for sodium and silicon by two analysts were within 0.1 percent (absolute) of make-up. A standard, nitrate-free uranium standard was prepared for the Analytical Laboratories Unit for standardization purposes.

Aid was given other research and development units by assisting in the development of procedures for oxygen in zirconium alloys, in the calibration of the infrared spectrometer for very low levels of TBP in uranium, and in the recording of x-ray diffraction patterns of several uranium oxide samples. The study of the U-plant demineralizer resins was concluded and the complete data, observations, and recommendations were supplied to Plant Processes personnel. Special equipment was assembled and spectrographic analysis of the radiation from a welding arc was obtained for Industrial Hygiene personnel to assist in locating the cause of a radiation burn problem.

Other activities included the design and fabrication of a mercury drop rate recorder to assist in polarographic studies, and the checking of the three-point safety monitor for the cobalt-60 source unit after shop fabrication was completed.

IN-LINE ANALYSIS

No new operating data on the Hot Semi-Works instruments were obtained this month because of the plant shutdown for alterations. During this period, the gamma monitor circuitry was changed to provide automatic background readings on all units and to reduce the sample hold-time in the cells to three minutes in order to reduce cell contamination rates. These changes were necessary to help cope with the cell background problem. Five new gamma cells were installed for test purposes including the modified aluminum cells mentioned last month, two fluorothene cells, and a glass cell coated internally with a silicone oil film which appears to be quite adherent. By means of frequent cell cleanup or replacement, the monitor backgrounds are kept tolerable, and the accuracy of the gamma monitor data has been well substantiated by laboratory checks. Spectrometer scans for fission product identification have been generally practical only immediately following cell replacement. A new uranium polarograph sensing unit which was installed on the HAW monitor has been so designed

as to reduce the possibility of solution suckbacks into the sparge line. In addition, miscellaneous valve repairs, console servicing and alterations to reduce maintenance, and miscellaneous repairs of sample systems were accomplished.

Operating experience with the uranium photometer units was reviewed, and the following general conclusions were drawn. The aqueous stream sensing units have performed without breakdown since their design was changed (two runs). Two of the organic stream sensing units have been in service since the start of the Hot Semi-Works operation, and the other two units have been in use about three months. The organic stream turbidity and organic color monitors have performed according to design with turbidity corrections up to about two percent and color corrections up to 12 percent of the uranium value. The organic color has steadily risen since hot start-up from zero to the present value. The organic stream turbidity monitors have shown increased aqueous entrainment during some periods of high organic flow rate, but have recorded very high values only when column flooding has occurred. Correlation of monitors with laboratory uranium values has been out of line only on one run, during which the standardizations may have been in error.

The organic stream standard solutions for the uranium photometers have occasionally developed a turbidity upon aging. The solid material appears, from x-ray diffraction data, to be a hydrous oxide of uranium. Experiments under way are expected to eliminate the problem.

Experiments were conducted in cooperation with Chemical Development personnel with a prototype iodine-131 monitor for the dissolver off-gases. A gamma monitor circuit was designed and built which could monitor iodine in the presence of a large amount of radoruthenium. The main problem under attention at present is a severe monitor background due to adsorption and build-up of the radioactive species on the cell walls.

A study of ion chamber design for the thulium-source gamma absorptometer was continued with experiments involving variations in chamber volume, liner material, and type of ion collection (positive or negative). Slight increases in current response are obtained by an increase in chamber volume and by using negative ion collection, while lead was shown to be quite superior to brass or aluminum as a chamber liner. The ion chamber temperature coefficient was found to be -0.1 percent per degree C. Additional studies included a few experiments with a liquid-filled ionization chamber and the fabrication of a new absorptometer cell for studies of precision at low concentrations of uranium and plutonium.

A study of uranium polarography by means of electrocapillarity and oscillographic polarography techniques was begun with the objective of explaining the interferences of organic material and other effects frequently encountered in in-line uranium polarography. The electrocapillarity measurements, which

DECLASSIFIED

DECLASSIFIED

involve the variations of the mercury drop rate from a capillary with applied potential, showed that a TBP-Shell Spray Base emulsion changed the capillary zero of mercury to -0.15 volts from a normal value of -0.6 volts in a 2 M nitric acid medium. DBP in solution also had a significant effect. It was also determined that the TBP-diluent in the emulsion is a positively charged colloid. It is expected that this study will lead to methods for eliminating interferences in uranium polarography.

Other studies related to the in-line analysis program included the fabrication of breadboard testing units for evaluating new uranium photometer sensing units, the continuation of experimental work with solid electrodes for polarography, and the completion of several sections of the Hot Semi-Works in-line instrument operating and maintenance manual.

LABORATORY SERVICES

Activities of Laboratory Services for July are summarized as follows:

One million five hundred thousand (1,500,000) gallons of "retention" level waste was processed to ground in the 300 Area.

Eighty thousand (80,000) gallons of "cribbing" level waste was transported to 200 West for discharge to 200 SL Cribs.

All other decontamination, laundry and building service functions were accomplished in a routine manner.

DECLASSIFIED

ANALYTICAL LABORATORIES UNIT

General Chemical Laboratory

Studies aimed at improving the fluorimetric uranium analysis continued during the month. A prototype Burner Fusion Apparatus resembling the Oak Ridge model is being tested under routine operating conditions to determine the advisability of replacing the induction furnace for carrying out the fusion steps in the analysis. Preliminary results indicate the following advantages over the present procedure:

- (1) The melts are clean, evenly distributed and easily removed at the time of dish cleaning.
- (2) The dishes retain their original shape, thus facilitating further operations and adding to the life of the dishes.
- (3) There is no evidence of dish attack, therefore, no quenching of the sample due to solution of the platinum.

Testing of a colorimetric method for ruthenium estimation was completed during the month. Previously, the method involved distillation, precipitation, scavaging, re-resolution and visual comparison. The adapted method required only distillation and optical density measurement of the distillate. With some standardization of conditions, a reproducibility of ± 10 to 20 per cent was obtained in the range of 50 to 180 micrograms of ruthenium. The detection limit was six micrograms of ruthenium.

The chromous sulfate reagent employed in the chromous sulfate uranium procedure is normally standardized against uranium standards. From time to time in the past, errors have been detected in the uranium standards employed. An electrolytic iron solution is now being used as a secondary standard to verify the uranium standards.

Radiochemical Laboratory

The Gamma Spectrometer is being used to measure tracer levels of Zr-Nb in Semi Works plant streams. A four-volt slit is placed exactly on the Zr-Nb peak. Some interference results from UX-2, 0.8 Mev gamma energy. Corrections were obtained based upon similar stream samples in the absence of the tracer. For example, an average organic product stream without tracer was found to exhibit some four (4) c/m/ml under the conditions used for counting the Zr-Nb; therefore, the sensitivity of the current method is some two (2) Zr-Nb c/m/ml, subject to a 100 per cent error. The counts are obtained with about one-fourth of the Gamma Scintillation Counter efficiency for Zr-Nb.

Preparations are being made to move the fission counting operation from the present location, adjacent to the counting room, across the hall. This move is being made to eliminate interference during normal Gamma Scintillation Counter counting due to the high background exhibited when the induced fission source is being used. It is anticipated that the down-time of the fission counter will not exceed six (6) weeks.

Hydrogen was successfully determined by vacuum outgasing in Zr samples with exposures of 100 mr/hr at two inches.

Spectrochemical Laboratory

The enclosed and shielded source to be used for radioactive samples is now essentially complete and ready for use on a limited basis. The sample holder and transfer box, and a means to vacuum clean the source remain to be installed; however, these additions will not hold up the analyses of emergency samples.

In conjunction with Chemical Research personnel, procurement and fabrication of equipment and facilities for spectrochemical assay of plutonium samples was initiated.

Mass Spectrometry Laboratory

The large Consolidated isotope-ratio mass spectrometer was out of service for a week during the month with intermittent electronic trouble in the power supply and a dirty source. The instrument has been operated continuously without major difficulties since the beginning of the current year. It was satisfactorily placed back in service at months end.

A manifold for preparation of standard gas mixtures was constructed and placed in operation during the month.

To comply with a request to analyze mercury samples for isotopic enrichment, a small glass trap was constructed and installed in the General Electric analytical mass spectrometer for the purpose of introducing small amounts of mercury vapor directly into the analyzer tube. Testing of the system is now underway.

Vacuum fusion as an analytical method for gases in metal progressed. Non-porous graphite heat shields were found to be unsatisfactory. Molybdenum as a heat shield failed due to arcing. An entirely new crucible and heat shield were prepared from pile graphite which outgassed smoothly and rapidly. No damage to either the crucible nor the heat shield has resulted in tests thus far.

Water Quality Laboratory

In addition to the normal water laboratory activities, analyzed water samples were submitted to Chemical Research personnel to aid in developing a spectrochemical assay method for water samples.

Work volume statistics for the Analytical Laboratories Unit are as follows:

	JUNE		JULY	
	No. of Samples	No. of Determinations	No. of Samples	No. of Determinations
<u>Research and Development</u>				
Pile Technology				
Metallurgy Research	76	821	101	302
Pile Materials	220	1680	197	1135
Fuel Technology	43	89	47	633
Physics Research	0	0	1	46
Separations Technology				
Chemical Research	690	1406	711	1332
Chemical Development	250	1483	585	1145
Plant Processes	18	27	41	65
<u>Process Technology</u>	113	391	90	651
<u>Other Customers</u>	92	438	76	228
Total	1502	6335	1849	5537

TECHNICAL SHOPS UNIT

DECLASSIFIED

Mechanical Shops

A large percentage of the work backlog in the shops is connected with high priority projects such as the Purex facility start-up, wafer type fuel elements, equipment to be used in irradiating test fuels and materials at the M.T.R. in Arco and the start-up of the P.C.T.R. facility in 300 Area. To meet the required completion dates the shops worked 1236 hours of overtime during the month.

Release of the financial report for FY-1955 shows that of a total expenditure of \$657,407.00 in the Mechanical Shops, 61% originated in the Research and Development Programs, 4.3% in Process Technology, and 34.7% for equipment work in progress and customers outside of the Technology Sections.

Buildings and Grounds

A review of Laboratory Area Projects which are intended to be included in the FY-1956 and 1957 Plant and Equipment Budgets was completed during the month.

The design work for Project CG-576 General Improvements to Laboratory Area Buildings was 85% complete with construction work 2% behind schedule. A contract to fabricate a tensile machine shielding cell in 327 Building was awarded to the National Steel and Shipbuilding Corporation for \$14,527.82.

Pertinent information was submitted to the Pile Technology Section to assist in arriving at a decision as to the magnitude of the proposed Technical Shops graphite machining facility.

Drafting and Design

Total productive man-hours for the month were 2315 with no overtime work necessary. The backlog of work continues to remain high but the percentage of high priority work is somewhat below normal. To assist in reducing the backlog to a normal level arrangements were made with other HAPO groups to furnish personnel to the group on a loan basis.

Glass Shop

Total productive man-hours for the month were 929 with a small backlog existing at all times. A survey was conducted to determine the amount of glass work which the shop can reasonably expect in FY-1956. The results of this survey showed the number of personnel currently employed will be adequate to handle the work load.

Photo Laboratory

Total funds expended by the Technology groups for photo service during the month totaled \$4107.00. All requests for service were honored within a reasonable length of time and the quality of the work continued high.

66

CONTACT ENGINEERING UNIT

The nozzle plates supplied by the Hendrick Manufacturing Company for the Purex IO and HC Column internals were examined. These nozzle plates were procured for capacity reasons and failed to meet the minimum nozzle protrusion specification to the extent that the desired capacity gains were doubtful of achievement. A memorandum was issued to the Project Section giving the basis for the recommendation that these plates not be installed in the aforementioned columns.

The AEC was advised by letter of the completion of a flowsheet study which adapted the Redox Plant to U-233 recovery from irradiated thorium. This study concluded the recent HAPO review of various thorium processing methods.

A memorandum was transmitted to the Project Section recommending that procurement be started for materials to replace the large A-Type Purex column scrub section cartridges. This recommendation was made to avoid possible procurement delays in the event that current Hot Semi-works studies show such action to be necessary.

INVENTIONS

All Separations Technology Section personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during July, 1955 except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

None

R.B. Richards

Manager, Separations Technology
ENGINEERING DEPARTMENT

RB Richards:khs

DECLASSIFIED

DECLASSIFIEDMONTHLY REPORT
DESIGN SECTIONVISITORS AND BUSINESS TRIPS

D. E. Stephens of the Fischer & Porter Company, Hatboro, Pennsylvania visited Hanford July 1st through 15th to provide engineering assistance for the temperature monitor type-out system.

E. D. Pettler of the CEC Instrument Company, Seattle, Washington visited Hanford July 8, 1955 for consultation on data handling requirements.

J. E. Evans of the E. I. du Pont de Nemours Company, Incorporated, Augusta, Georgia visited Hanford July 12, 1955 to discuss underground storage facilities for radioactive wastes.

L. R. Gibbs of Radio Corporation of America, Portland, Oregon visited Hanford July 14th and 15th to adjust television equipment to be installed in 105-B.

W. A. Krupp and L. A. Bancroft of the E. I. du Pont de Nemours Company, Incorporated, Augusta, Georgia visited Hanford July 19, 1955 to discuss in-line monitor development and application for separations plants.

C. W. Spindler of the Fischer & Porter Company, Hatboro, Pennsylvania visited Hanford July 21st through 23rd to inspect balancing motors for Purex.

D. Jacobsen of the Pacific Oerlikon Company, Tacoma, Washington visited Hanford July 21, 1955 to discuss reactor tube removal equipment.

B. R. Elder visited the Resistoflex Corporation, Belleville, New Jersey June 5th through 7th to inspect Teflon hose connectors.

M. H. Russ visited the Byron Jackson Company, Los Angeles, California to discuss design specifications for 190-C pumps.

W. P. Ingalls visited the Carbide and Carbon Chemical Corporation, Oak Ridge, Tennessee for consultation on UO₃ shipping containers.

L. T. Pedersen visited the Killebrew Engineering Corporation, St. Louis, Missouri July 13th and 14th; and the Pfaudler Company, Rochester, New York July 16, 1955 to discuss approval of vendor drawings.

H. S. Davis visited the Carbide and Carbon Chemicals Corporation, Oak Ridge, Tennessee July 13th through 15th; Argonne National Laboratory, Chicago, Illinois July 19, 1955; and the Portland Cement Association, Skokie, Illinois July 18, 1955 to discuss high temperature effects on concrete and the use of high density concrete.

C. D. Swanson attended a conference on systems engineering at Purdue University, Lafayette, Indiana; Panellit, Incorporated, Skokie, Illinois; and the Swartwout Company, Cleveland, Ohio to discuss detail design requirements for 1706-KER on July 23rd through 31st.

G. R. Wilde visited the Pacific Scientific Company, Portland, Oregon July 28, 1955 to inspect deep freeze units for Project CG-583.

Design Section

HW-38375 DELORGANIZATION AND PERSONNELPersonnel Statistics:

	June 30			July 31		
	Exempt	Non-Exempt	Total	Exempt	Non-Exempt	Total
Design Management	2	1	3	2	1	3
Process Engineering Sub-Section	72	13	85	71	13	84
Design Planning Unit	17	14	31	17	14	31
Design Engineering Sub-Section	84	10	94	82	10	92
Design Drafting Unit	8	82	90	8	82	90
Total Section Personnel	183	120	303	180	120	300
Technical Graduates (Rotational)	-	5	5	-	5	5
Total	183	125	308	180	125	305
Accessions -	3					
Separations -	6					

GENERAL

Design Section engineering and drafting manpower distribution for July remained substantially the same as for June. Distribution was approximately as follows:

	Engineering Man Months Expended	Drafting Man Months Expended	% of Section Effort
Design Development Programs	79.8	16.2	39.1
4-X Program	19.5	16.8	14.1
Reactor Plant Modification for Increased Production	15.8	13.5	11.4
Purex Plant Modifications	6.9	6.1	5.1
Other Design Projects	26.6	18.1	17.6
Customer Work & Miscellaneous	16.8	15.9	12.7
	165.4*	86.6*	100.0

*Equivalent man months expended included 176 hours of engineering and 120 hours of drafting overtime, which represents 0.6% of the Section based on the total available hours for a normal 40 hour week. Major six-day work involved priority design phases of the Metal Conversion Plant expansion.

The Design Drafting Unit production for July was 256 new drawings and 384 drawing revisions for an equivalent of 5.4 man days per drawing.

DESIGN DEVELOPMENTStatistics:

The total number of engineering and drafting man months applied to design development activities during July were as follows:

	Engineering		Drafting	
	Man Months	% of Total	Man Months	% of Total
Metallurgical Design Development	5.0	6.3	0.6	3.7
Reactor Design Development	41.9	52.5	7.8	48.2
Separations Design Development	29.0	36.3	7.3	45.0
Chemical Processing & Reduction Design Development	1.3	1.6	0.1	0.6
234-5 Development	2.6	3.3	0.4	2.5
	79.8	100.0	16.2	100.0

DECLASSIFIED

Metallurgical Design Development

Work continued on the problem of excessive noise level associated with the Fuel Element Plant semi-automatic cut-off machine. Some noise level reduction was achieved by means of the test enclosure lined with acoustical fiberglass. Attempts will be made to further reduce the machine noise level by relocating and modifying the air jet used to cool the cutting tool.

A study was completed for methods of reducing nitrous oxide fumes and nitric acid consumption of the 300 Area slug pickling machine. Recommendations were forwarded to the Project Section.

Reactor Design Development

Study was continued on the basic design criteria for a new reactor plant to provide supplementary plutonium production at H.A.P.O. The design is based on current reactor technology without significant extrapolation of any data in order to permit near term design and construction. The completed study will provide a basis for economic comparison of new plant construction with other proposals for increasing irradiation capacity such as pressurization and recirculation for existing reactors.

The extended program for testing high density concrete and mortars is in progress at the Corps of Engineers North Pacific Division Laboratory, Troutdale, Oregon. All heavy aggregates have been received and processed to specified sizes. The first series of mortar specimens have been cast.

Work progressed on the study of the engineering and economic feasibilities of power generation from reactor effluent water at proposed outlet water temperature of 248°F. Several alternate systems were reviewed. Preliminary calculations indicate that a design which incorporates one large steam turbine-generator unit may be feasible. Further work will be done on the question of estimated capital cost, annual fixed costs, and selling price of produced power.

Preliminary scope design for the 100-C continuous charge-discharge facilities was modified. Work is proceeding on the basis of procurement and testing of component parts off-pile, detailed plans and specifications for 100 tube demonstration installation and ultimate design modifications for full reactor installation.

The evaluation of continuous charge-discharge facilities for the 100-K reactors continued.

Preparation of preliminary design scope for a zone temperature monitor system for existing reactor application is in progress. A draft issue of the design criteria was prepared and issued for comment. Proposals have been received from four vendors for prototype equipment.

The program for evaluation of resistance thermal detectors in the 100-K temperature monitoring system continued. Vendor proposals for prototype detectors are expected during August. A study was started to determine the effects on the functional operation of the temperature monitoring systems by increasing the time constant of the resistance thermometers.

Work was initiated on a design development program for process tube flow monitoring. Meetings were held with representatives from Pile Technology Section and Manufacturing Department to discuss requirements and desirable features for a flow monitoring system.

A study was completed for 100-K reactor transient water requirements. This study was a re-evaluation of the adequacy of the process pump flywheels to supply sufficient water following an electrical outage. The original calculations neglected the heat capacity of the fuel elements; however, the study indicates that a faster drop time and increased control strength of the vertical rods more than compensate the effects of fuel heat capacity.

Mechanical development items active during July included prototype process tube removal equipment, alternate facilities for 100 Area dummy decontamination, slug dimensioner for 105-C, and vibration measurement of 100-K effluent lines.

Separations Design Development

Work continued on preliminary scope studies for new integrated plutonium separations facilities. Engineering flow diagrams are being prepared for a plant having a separations capacity of 15 tons of uranium per day (instantaneous rate). Engineering arrangement sketches are in progress.

The preliminary engineering study for a continuous dissolving facility to supplant the present Redox Plant dissolvers was completed. The new dissolver facility would increase the dissolving capacity of the Redox Area to 450 tons of uranium per month, would cost approximately \$14,000,000 and would be on-stream approximately 35 - 41 months after start of design scope.

The program for the development of facilities to promote circulation of liquid wastes in the underground waste storage tanks continued. Prototype circulators were tested during the month using steam as the motivating agent. Scope designs will be firmed up after tests are completed and results evaluated.

Preliminary scope studies for a Redox Plant Phase III capacity increase are in progress. These studies are pointed toward a capacity goal of $1\frac{1}{2}$ times the Phase II design rate.

Further investigations of methods for improving the Redox ventilation system are in progress. Alternates being evaluated include (1) increased flow for specific cells by providing holes in the cell walls, (2) portable ventilation filters and fans to be placed over cell openings, and (3) a canyon aisle ventilation duct.

The development program for improved iodine removal and nitric acid recovery facilities at the Redox Plant continued. Five alternate scope designs were reviewed and evaluated during July. As a result a decision was made to prepare design scope for an outside caustic scrubber installation coupled with a nitric acid recovery system.

Scope designs were started on facilities for transporting TBP Plant uranium solution to the Redox Plant and for processing this material through the 202-S silica gel adsorber and ozone contactor.

A preliminary flow diagram and equipment layout sketches were prepared for a Purex outside iodine removal facility to back-up the three dissolver off-gas silver reactor systems. Several alternates are being studied for "in-cell" installation of Purex Plant back-up iodine facilities.

Scope designs are approximately 75% complete for a silica gel facility to improve the radiochemical and ionic purity of the Purex solvent extraction uranium product. Equipment being scoped includes a silica gel adsorption column, a regeneration solution make-up tank, a neutralizer tank, feed tankage and associated piping.

DECLASSIFIED

Mechanical development studies in progress include in-line alpha monitor, UO_3 specific gravity recording equipment, column interface monitor, centrifuge wobble meter and improved agitators.

Chemical Processing and Reduction Design Development

Favorable comments were received from the vendor on the fabrication drawings for the spiral feeder-type continuous fluorination furnace with recommendations for a suitable vibrator to feed powder through the spiral.

A study was made of the Task II mixed gas heaters to determine methods for increasing unit life and efficiency and for providing easier replacement of heating elements. Recommendations were forwarded to the Manufacturing Department.

A Task III pressure vessel slide adapter was designed, fabricated, and delivered to the Manufacturing Department for testing. This adapter was developed to decrease galling and the coefficient of friction between the bottom of the pressure vessel and the station platform.

234-5 Design Development

Preliminary scope drawings and specifications for a remotely operated final shape machining lathe were forwarded to vendors in order to determine their comments on the feasibility of the basic design.

Studies are in progress to adapt a commercial lapping machine to the mating facilities in Room 242 of the 234-5 Building. Tests are being conducted with a readily adaptable machine and coated dummy pieces. Results to date have been excellent.

Preliminary studies are in progress on the application of ultrasonics to the cleaning and stripping processes of the metal fabrication line.

Engineering Standards and Materials Development

The status of progress on standards during July is as follows:

- a. The following standards were completed:
 - D-7-106 Transformer Structure Type "G"
 - DI-D-7-106 Design Instructions for the use of D-7-106
 - D-3-2 Cathodic Protection Anode
 - DG-300-W Design Guide for the "Welding of Miscellaneous Metals and Alloys"
- b. The preparation of a standard specification for seamless and welded austenitic stainless steel pipe advanced to 95% complete.
- c. The preparation of a standard specification for stainless steel tubing was started.
- d. Work is progressing on standard drawings for Five-Fold Hand and Foot Counters. This work, which includes the preparation of 24 drawings, is 60% complete.
- e. Work has started on a proposed standard specification for austenitic stainless steel welding electrodes and filler material. This specification is 70% complete.

DESIGN PROJECTSStatistics

Engineering and drafting effort of the Section on project activity for the month of July was as follows:

	<u>Engineering</u>		<u>Drafting</u>	
	<u>Man</u>	<u>Months % of Total</u>	<u>Man</u>	<u>Months % of Total</u>
4-X Program	19.5	22.8	16.8	23.8
Reactor Plant Modification for Increased Production	15.8	18.5	13.5	19.2
100-K Reactor Plants	13.0	15.1	3.3	4.7
Purex Modifications	6.9	8.1	6.1	8.7
Other Design Projects	13.6	15.9	14.8	21.0
Customer Work and Miscellaneous	16.8	19.6	15.9	22.6
	<u>85.6</u>	<u>100.0</u>	<u>70.4</u>	<u>100.0</u>

CA-512 - 100-K Area Facilities

Design activity for July included the preparation of construction as-built drawings and the processing of minor design revisions. Designs were started for the installation of 105-KW and KE riser vent instrumentation. All requisitions have been issued for the reactor connector replacement program.

Design effort was continued on cleaning up the remaining items from the 1706-KE Water Studies Semiworks exception lists.

Detailed design for the 1706-KER Facility was completed during June. Work was started during July for review and modification of existing drawings to provide for lump sum construction of certain equipment, piping and electrical installation work.

CA-513 - Purex Separations Facility

A project proposal for Purex Modifications, Phase I was completed and transmitted to HCO-AEC. This proposal requested authorization of funds to provide for a design capacity of approximately 480 tons of uranium per month average (2.75 times original Purex design capacity). The proposed work will include the following items:

- New process equipment and facilities.
- Waste storage tank circulation facilities.
- Improved automatic control of process concentrators.
- Continuous sampling facilities.
- Iodine monitoring facilities.
- Back-up iodine removal facilities.
- Second remote crane.
- Silica-gel facilities
- Other minor equipment and auxiliaries.

Design assistance was furnished to the field in preparation of pre-start-up activities. Detailed design of the 216-A-10 condensate crib was completed during the month.

A study was completed for the shortening of cask cars for Purex. Results of this study indicate that reworking the existing cars plus installation of wheel stops in the transfe areas would save approximately \$25,000 over the purchase of two new cars.

DECLASSIFIED

~~SECRET~~CA-514 - 300 Area Expansion

Design was completed during July for the installation and modification of an existing filter press in the slug recovery area.

CA-539 - Additional Waste Storage Facilities - Redox

Design for the emergency water facility advanced to 100% complete. This completes detailed design for Project Proposal Revision No. 5 and 6.

CA-546 - Fuel Element Pilot Plant

Total design completion status for the project is 92%. This represents an increase of 18% during July. Detailed design for the development equipment for the Fuel Element Pilot Plant and design for the equipment installation are essentially complete. Specifications for lump sum construction work on development equipment installation were issued for approval.

CG-558 - Reactor Plant Modifications for Increased Production

Total design advanced on schedule to 88%, an increase of 3% during July. Design scope is complete and detailed design 86% complete. All phases of the project design are well advanced. Fifty-two drawings were approved during the month. Major design items completed during July included the 151-D and H Sub-Station additions. The 105-B and D Buildings design was completed with the exception of solids feed pump foundation which is held up pending receipt of vendor information. Considerable effort was expended on the review and approval of vendor drawings.

CG-578 - Effluent Water Monitoring Improvements, 100-B, D, DR, F & H Areas

Detailed design for this project was completed during June. Design effort during July included the review of vendor drawings and design field liaison in support of equipment installation.

CG-579 - Effluent Water Monitoring Improvements, 100-C Area

Detailed design advanced to 100% complete during the month. Remaining design work involves design field liaison in support of equipment installation.

CG-586 - First Capacity Increase - 230 KV System

Detailed design advanced to 68% complete, an increase of 3% during July. Design is substantially behind schedule and progress was extremely limited due to delay in the receipt of approved vendor drawings.

CG-598 - Purex Vacuum Fractionator

General Electric design for the project advanced to 99% complete. Remaining design items include the completion of instrument drawings and the requisitioning of engineered equipment.

CG-600 - Hanford 4-X Program, 100 Areas

Design completion status is 94%, an increase of 1% during July. Design progress was limited due to delay in receipt of vendor information.

~~SECRET~~
Fi-8

DEL

CG-603 - Hanford 4-X Program - Bismuth Phosphate Plants

Detailed design is 98% complete. Design items remaining to be completed include the F-10 facilities and the 244-CR continuous pH sampler.

CA-612 - Alterations of 713 Building for Electronic Data Processing Machine

Design activity was limited to assistance furnished in support of equipment installation and testing.

CG-613 - Hanford 4-X Program - Metal Conversion Plant

Detailed design for the UO₃ Plant Expansion advanced to 86% complete, an increase of 13% during July. Designs were completed for 224-UA (new annex) Phase II, consisting of the specifications for lump sum work on the building shell, ventilation and miscellaneous work. Design is well advanced for the lump sum package for Phase III, which includes the placing of equipment.

CG-614 - Hanford 4-X Program - 300 Area

Detail design was essentially completed during July. The drawing for the ventilation system for the recovery furnace was issued for comment. Design was started on modifications of the welding booth ventilation system.

CG-616 - Installation of Acid Feed Equipment, 100-B, C, D, DR, F and H Areas

Detailed design was started during July upon receipt of the directive from HOO-AEC authorizing total design. Design progress status at month's end was 3%.

CG-621 - Redox Contamination Control Facilities

Design for E-Cell Ozonization Facilities, Phase I reached 100% complete. Authorization was received from HOO-AEC during July for design of the balance of the project facilities including canyon-washdown, pre-cycle jumpers, improvements to the vessel vent system, disposal of contaminated equipment, J-6 pre-condenser, and Phase II in-cell ozonization facilities.

CG-624 - Redox Railroad Tunnel Ventilation Barrier

Detailed design advanced 28% during the month to 33% complete. Design was completed for procurement of the horizontal sliding door between the Redox Plant railroad tunnel and canyon.

CG-625 - Additional Waste Disposal Facilities - 200 Areas

Design for Phase I, which includes an eight tank farm addition to the existing 241-SX Tank Farm, advanced to 98% complete. Final approval of plans and specifications has been withheld pending possible scope revisions to the project.

CG-626 - Alterations to Redox Inert Gas System

Detailed design reached 45% complete, an increase of 39% during July. Two drawings were approved and six drawings issued for comment. A total of 32 drawings are required for design.

DECLASSIFIEDCG-631 - Crib Replacement Facilities - 241-T Tank Farm

The preparation of plans and specifications was started during the month, however, at the request of the Manufacturing Department design was halted pending a decision of the necessity for the facility.

D. O. 100757 - "As-Built" Area Maps

Some work was done during the month incorporating information from the field. At the end of July, 340 drawings had been started out of a total of 375 scheduled.

D. O. 101063 - Alum-Activated Silica Water Treatment Facility - Phase II

At the end of the month the project proposal had been completed and was being routed for G. E. Management approvals.

D. O. 101218 - General Improvements to Laboratory Area Buildings (CG-576)

Detailed design advanced during the month to 97% complete.

D. O. 101249 - Gage for MEF Slug Breaker, 105-C

Design work has been completed for the installation of a stress-strain gage on the 105-C MEF slug breaker. Fabrication was in progress during July, and is expected to be completed in August. Installation, testing and calibration remain to be done upon completion of fabrication of the gage.

D. O. 101283 - Building 327 - Cell for Tensile Testing Machine (CG-576)

Vendor drawings for viewing windows were reviewed during July. Total design on this project remains at 90% complete.

D. O. 101287 - Redox Stack Particulate Sampler - Project Proposal (CG-635)

A project proposal requesting \$50,000 for design and installation of an improved particulate sampler for the Redox ventilation stack was approved by the General Electric Company during the month.

D. O. 101289 - Project Proposal - Crib Replacement - 200 West Area (CG-634)

A project proposal requesting \$95,000 for design and construction of a replacement crib for Redox 216 S-1 and 2 crib was transmitted to HOO-AEC for approval during July.

D. O. 101331 - Additional Service Facilities - Redox Plant - Project Proposal

During July, a project proposal covering additional service facilities for the Redox Plant was transmitted to the Financial Department for final approvals.

D. O. 101357 - Zone Temperature Monitoring, 105-B, C, D, DR, F and H - Project Proposal

During the month, the preliminary design scope was completed, and a project proposal started for providing continuous temperature monitoring systems in the 105-B, C, D, DR, F and H Areas.

D. O. 101367 - Relocation of Grove Valve Impulse Lines - 100 Areas

Preliminary scope investigations continued during July in advance of preparation of scope drawings for relocation of Grove valve impulse lines and control valves at 105-B, C, DR, F and H Areas.

D. O. 101378 - TBP Plant - Augmented Intercycle Stripping - Project Proposal

During July, a project proposal requesting \$203,000 for the conversion of Section 9, 221-U to an intercycle concentration section was completed and routed for approval by G. E. Management.

D. O. 101380 - Shielded Personnel Monitoring Station - Project Proposal

Work continued during July on a project proposal for the provision of a shielded personnel monitoring station for the Radiological Sciences Department.

D. O. 101398 - Feasibility Study - Dummy Decontamination - 100 Areas

Study continued during the month of the feasibility and economics of alternate methods for decontamination of aluminum dummies used in the 105 Buildings.

D. O. 101399 - Modifications to Industrial Medical Facilities - Kadlec Hospital

Project proposal preparation continued during July covering modifications to Industrial Medical facilities at Kadlec Hospital.

D. O. 100400 - Intercommunication System for 189-D Building

The design for two intercommunication systems to serve three heat transfer laboratories in the 189-D Building advanced to 80% complete during July.

D. O. 101410 - Redox Plant Iodine Monitors - Detailed Design

During the month, detailed design of iodine monitors for the Redox Plant advanced to 60% complete.

D. O. A-00200 - Additional Cooling Water Crib Facilities for Redox - Project Proposal

Design scope was completed and project proposal preparation was started during July for the design and construction of an additional crib for the disposal of Redox cooling water.

D. O. A-00201 - Redox Capacity Increase - Phase III - Project Proposal

During July a preliminary project proposal requesting \$500,000 for initiation of design, critical procurement, and limited on-site fabrication for Redox Capacity Increase - Phase III was completed and routed to G. E. Management for approval.

D. O. A-00202 - TBP Plant Tail-End Treatment - Project Proposal (CG-637)

During the month a preliminary project proposal requesting \$60,000 for design and initiation of critical procurement to provide additional facilities for tail-end treatment at TBP Plant was completed and routed to G. E. Management for approvals.

DECLASSIFIED

D. O. B-99316 - Charge-Discharge Equipment - 1C5-C - Project Proposal

Work was started during the month on a project proposal to request \$200,000 for design of full-scale continuous charge-discharge equipment for C Reactor, and for design of a demonstration unit of about 100 tubes.

Design Work Completed During July

D. O. 101229	234-5 Building - As-Built Drawings
D. O. 101254	Redox Plant - Equipment As-Built Drawings
D. O. 101309	Estimate for Monorail Installation - 2101-E Building
D. O. 101384	Redox Plant - Modification for Filter Piping
D. O. 101411	Redox Plant - Back-Cycle Jumpers (CG-187-D-II)
D. O. 101418	Redox Plant - Jumper Design

INVENTIONS

All persons in the Design Section engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report, except as listed below:

InventorSubject

R. A. Wilson

Tongue-and-groove brick or block
for home and building construction.

JR Carrell/D Marinos

Flush type charging machine for
continuous charge-discharge. Manager - Design
ENGINEERING DEPARTMENT

RH Beaton:HDT:md

DECLASSIFIED

DECLASSIFIED

DESIGN SECTION WORK STATUS

ENGINEERING MONTHS

PROCESS ENGINEERING SUB-SECTION

Description	Work Time		Backlog Start of Mo.	Sched. Dur. Mo.	Spent % of Total Effort Mo.	Backlog End of Month	MONTHS					Bal. of FY 1956 & Later	Total
	Mo.	Mo.					Aug.	Sep.	Oct.	Nov.	Dec.	Jan.	
Purex Modifications	-	25.0	2.2	3.0	22.8		5	5	4	3	2	1	22.8
CG-558 & CG-600	18.4		2.3	3.2	16.1		2	2	2	2	2	2	16.1
4-X Program	21.6		2.3	3.2	19.3		2	2	2	2	2	1	19.3
Reactor Design Dev.	312.0		34.1	45.7	277.9		32	30	28	26	25	25	277.9
Separations Design Dev.	240.0		22.2	30.4	217.8		20	20	19	19	19	19	217.8
Metallurgy Design Dev.	30.0		2.9	4.0	27.1		2	2	2	2	2	2	27.1
234-5 Design Dev.	18.0		0.4	.5	17.6		1	1	1	1	1	1	17.6
Weapons Design Dev.	12.0		0.8	1.1	11.2		1	1	1	1	1	1	11.2
Other Proj. & Misc.*	32.1		5.8	7.9	26.3		6	6	6	6	6	6	30.0***
Ant. Future Work							2	2	4	6	8	10	76.0
Totals	709.1		73.0		636.1		73	71	69	68	68	68	783.8

DESIGN ENGINEERING SUB-SECTION

Description	Work Time		Backlog Start of Mo.	Sched. Dur. Mo.	Spent % of Total Effort Mo.	Backlog End of Month	MONTHS					Bal. of FY 1956 & Later	Total
	Mo.	Mo.					Aug.	Sep.	Oct.	Nov.	Dec.	Jan.	
Purex Modifications	8.2	66.0	4.2	5.4	70.0		5	5	6	6	5	5	70.0
CG-558 & CG-600	164.5		11.8	15.3	152.7		12	11	11	11	10	9	152.7
CG-586	11.7		2.0	2.6	9.7		3	2	1	1	1		9.7
CG-598	10.8		1.2	1.6	9.6		1	1	1	1			9.6
CG-616	19.9		1.8	2.3	18.1		2	3	3	2	1	1	18.1
CG-621	11.1	24.0	1.7	2.2	33.4		3	4	4	4	4	4	33.4
CG-624	1.9		.2	.3	1.7		1	1	1				1.7
CG-625	39.6		1.7	2.2	37.9		3	3	3	3	3	3	37.9
CG-626	4.4		.7	.9	3.7		2	1	1				3.7
4-X Program	57.0		15.1	19.5	41.9		13	11	8	5	3	2	41.9
Design Development Pgm.	168.0		13.9	18.0	154.1		13	14	14	14	14	14	154.1
Other Maj. Minor, Misc.*	129.0	28.0	23.0	29.7	134.0		18	17	17	15	14	13	134.0
Ant. Future Work							2	3	6	14	20	24	259.0
Totals	626.1		77.3	100.0	666.8		78	76	75	75	75	75	925.8

Present total backlog is distributed over the five engineering branches in terms of man months as follows:

Authorized Work	Anticipated Future	
	FY 1956	FY 1956
Arch. & Civil	136	39
Mechanical	227	74
Electrical	102	62
Instrument	146	67
Standards	56	17
Totals	667**	259***

*Includes 1706-KER, 512, 514

**Includes Design Development

***Does not include all FY 1956 Customer & Miscellaneous Work

****Includes Minor & Miscellaneous work budgeted for FY 1956

I. SUMMARY

A. Organization and Personnel

Following is a summary of personnel changes in Project Section during the month:

	<u>June 30, 1955</u>	<u>July 31, 1955</u>	<u>Net Change</u>
Employees on payroll	343	348	45
Technical Graduates, Rotational	2	3	1

The end-of-month status involved these changes:

	<u>Project Section</u>	<u>Technical Graduates Rotational</u>
Payroll additions	8	0
Payroll removals	3	0
Transfers into Section	3	1
Transfers from Section	3	0
Transfers within Section	1	0

The current manpower budget for Project Section was increased to 360, principally to allow addition of inspection personnel.

B. Scope of Activities

At the end of the month major construction completion status was as follows:

<u>Project No.</u>	<u>Title</u>	<u>Completion</u>	
		<u>Scheduled</u>	<u>Actual</u>
CA-512	100-K Area Facilities	100%	100%*
	1706 KER Recirculation Facilities	**	9%
CA-513-A	Purex Facilities, Part "A"	100%	100%***
CA-539	Additional Waste Storage Facilities, Redox	86%	87%
CA-546	Fuel Element Pilot Plant	67%	67%
CG-558	Reactor Plant Modifications	17%	16%
CG-603	Hanford 4X, Bismuth Phosphate Plants	52%****	80%****
CA-613	Hanford 4X, Metal Conversion Plant	**	1%

C. Craft Labor

A jurisdictional dispute between laborers and millwrights arose during the week of July 18-22 when both crafts claimed the work of cleaning graphite from the horizontal rod openings at 105-B. Although the work was completed without actual stoppage, the same problem is expected when similar work is to be done at 105-H during August 1955.

- * Complete except for clean-up and start-up items.
- ** Schedule is being prepared.
- *** Complete except for start-up and design changes.
- **** Completion status for Phase I work only.

DECLASSIFIED

HW-38375 **DEL**

D. Safety and Security

Eight regular meetings for discussions of safety, security, and health topics were attended by about 190 Project Section employees. Four Monday-morning tool box and four mass safety meetings were conducted in the field for service contractor personnel. Two Special Hazards orientations were given to a total of 97 new and rehired employees. A major injury occurred on July 19 when a contractor's roofer was burned by tar. As of that date, Minor Construction forces had accumulated 357,500 accident-free hours. Project Section has completed six consecutive months without a security violation.

E. Highlights

Project Auxiliaries Sub-Section

Placement of exempt personnel available from the construction program was completed except for two men who have a few months of work to complete. Property evaluation work was concentrated on the 300 Area Expansion Program. Reproduction output dropped slightly to an average daily rate of 14,600 square feet, compared with an average of 15,800 square feet during June. Engineering Files distributed 141,000 prints, and has initiated a review of files to eliminate inactive drawings. Preliminary results have indicated substantial savings in drawer space and clerical effort. Estimating completed 29 estimates, including ten to be used with project proposals. Field Surveys continued its assigned field work, and with assistance on the re-survey of Richland, Washington.

Inspection Sub-Section

The workload of orders requiring inspection increased about 10% in July, following an increase of 11% during June 1955. Of the 608 orders requiring inspection, 549 have been assigned to inspectors. These assigned orders represent about \$9,700,000. A corresponding increase was reflected in the Corrosion Testing Program which included almost 300 tests, examinations, and analyses during the month. New orders were placed in Texas, Missouri, and Ohio. The more active orders for major programs were calciners, teflon connectors, aluminum nozzles, process water pumps, and venturis. An on-site inspection staff was organized into a unit which is coordinating its functions with those of Purchasing and Stores Section. A revised manual for off-site inspection has been completed to standardize procedures and improve communications.

Minor Construction Sub-Section

The Minor Construction workload consisted of about 100 items which represent total authorized funds of about \$13,900,000. Newly-assigned work consisted of 28 work orders and two projects, and the Sub-Section completed 25 work orders and some preliminary work for Redox Contamination control. Average manpower for the labor service contractor was about 1,140. A representative of Purchasing and Stores has been assigned to White Bluffs to assist with the heavy workload at Receiving. Major work in the field was being done on the Reactor Modification Program, Bismuth Phosphate Plants, Tank Farm projects, completion of work in 300 Area, the KAPL loop, and relocation of equipment for the Fuel Element Pilot Plant.

Project Engineering Sub-Section

Work was done on 38 projects, three informal requests, and miscellaneous engineering requests. Two fixed-price contracts were awarded during the month, one for construction of raw water lines in 100-B and D Areas, and the other for Phase I construction of Building 224-JA in 200-W Area. Addition of these contracts makes five now being administered by the Company upon assigned responsibility from AEC. The Sub-Section completed assigned work on Hanford 3X - Irradiation, Installation of Car Pullers - 100 Areas, Facility for Testing Fuel Elements, and three engineering requests. Work was accepted for CG-631, Crib Replacement Facilities - 241-T Tank Farm. Important projects now in progress include 100-K Area Facilities, Redox Waste Storage, Fuel Element Pilot Plant, Reactor Plant Modifications, Effluent Water Monitoring, and the Hanford 4X Program.

Separations Projects Sub-Section

The revised project proposal for the 2.75 factor capacity increase of Purex Facilities was forwarded to AEC on July 13. The final placing of cell cover blocks was completed July 29, and the canyon process equipment was transferred to Manufacturing Department. All canyon work was completed except ventilation balancing, crane rework, and for the 2.75 factor capacity increase. Operability testing of 202-A Building was essentially completed, and the Canyon Punch List was completed. Installation of a new Recycle Hood and Tank in the Sample Gallery was 98% complete. Contract work on the 241-A Contact Condenser was completed on July 18, with some exceptions and modifications to be completed by Minor Construction forces. Progress on the Purex Vacuum Acid Fractionator consisted of relocating the evaporative cooler, piping in "F" Cell and Acid Vault, and placement of concrete footings for the new building.

F. Montly Report of Inventions and Discoveries

All persons in Project Section engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

None.

for
J. S. McMahon, Manager, Projects

DECLASSIFIED

DECLASSIFIED

HW-38375

II. STATISTICAL AND GENERAL

A. Significant Assignments

1. Initial Reporting

CG-631 - Crib Replacement Facilities - 241-T Tank Farm

Scoping and design are being managed by Design Section. AEC Directive HW-357, dated June 17, 1955, authorized design and construction of these facilities at a cost of \$146,000. The directive completion date was February 29, 1956.

2. Final Reporting

CG-574 - Irradiation

Construction progressed 1% to completion. The approved print on the "N" metal yoke is expected to be ready for field work to start during early August 1955. Work on completion of the 105-H air mask system was scheduled to start during early August 1955. Information for the physical completion notice has been issued.

CA-595 - Car Pullers - 184 Building Coal Yard - 100-B, D, F, and H Areas

With both design and construction complete, the project is being closed out with exceptions to be performed by plant forces. The physical completion notice is being prepared.

IR-184 - Expansion of Facility for Testing Fuel Elements by Induction Heating - 341 Building

Construction progressed 1% to completion. The information for the physical completion notice has been issued.

ER 761 - Decontamination Facilities - First Aid Station - 100-H and 200-W Areas

The engineering request has been closed out as of July 22, 1955. The Industrial Medical Sub-Section has decided to submit a project proposal for providing decontamination facilities in the 300, 200-W, and 100-H Areas.

ER 1224 - Westinghouse Atomic Power Division - Feasibility Study

The feasibility study was completed, and the report was issued. Since no additional work by Project Engineering Sub-Section is contemplated, the engineering request is being closed out.

ER 2762 - Multi-purpose Wind Tunnel

At the request of the Radiological Sciences Department, the engineering request is being cancelled.

3. Current Projects

CA-512 - 100-K Reactor Facilities

Both design and construction have been completed with exceptions of clean-up and start-up items. Revision No. 4 to the project proposal is being circulated for General Electric approvals. This revision requests \$2,000,000 additional funds to complete 25 engineering improvements and changes. Clearance of exceptions continued, particularly for ventilation systems in 1704, 1706, and 1720 Buildings. Some design work was involved. Additional work was done on process water pumps in 181 Buildings and 190 Buildings.

A fixed-price contract was awarded for paving in the 100-K Area, and work was expected to begin during early August 1955. Miscellaneous work was performed on walks, stairs, and similar items in the areas and buildings.

All material has been ordered for replacement of the front face connectors. It now appears that installation can be performed during September 1955.

CA-512 - 1706 KER Recirculation Facilities

It has been decided to change the method of work performance. A cut-off date of August 12, 1955, was established, after which work is to be performed by a fixed-price contractor, except for incidental work to be completed by Minor Construction forces. Current work consisted of service water lines in the south corridor and installation of stainless loop piping in the north tunnel. Service wiring and light fixtures are being installed before painting begins. Shop fabrication of the supply and exhaust ducts and filter boxes was started. The installation of heating and ventilating equipment was scheduled to start August 1, 1955.

CA-513-A - Purex Facility

The revised project proposal requesting \$3,100,000 was forwarded to AEC on July 13, 1955. This proposal provides for modifications and additions to the Purex plant for the 2.75 factor capacity increase. The following items are included in the work requested: (1) revised equipment to accommodate additional through-put, (2) replacement of condensate crib, (3) waste storage tank agitator to provide better circulation of underground wastes, (4) relocating the industrial burial garden to allow easy expansion for future requirements, (5) improved automatic control of process concentrators, (6) continuous sampling facilities, (7) iodine monitoring facilities, (8) provide a second remote crane, and (9) design only of back-up iodine removal facilities and silica gel facilities.

The final placing of cell cover blocks was completed on July 29, and the final preparations were made for acid flushing of the cell equipment. Air flow testing and balancing of systems were essentially completed in the Service Area, Laboratory, and Sample Gallery. Preliminary testing of the Purex Canyon exhaust system was started on July 25, and balancing of the ventilation system was started on July 30. The canyon punch list was cleared during the month.

Installation of a new Recycle Hood and Tank in the Sample Gallery was 98% complete. Work on the slave crane was continued during swing shift so that the equipment could

be returned to Manufacturing during regular days. Essentially all of the major process equipment has been transferred to Manufacturing Department. Responsibility for operation and maintenance of all facilities in 202-A Area was transferred to Manufacturing on July 25, with nine specified exceptions.

Contract work for the 241-A Contact Condenser was completed on July 18, 1955. Certain exceptions and modification work are to be completed by Minor Construction. Contract work is being performed on the Waste Crib 216-A-8, the Asphaltic Paving, and the Disposal Facility for Failed Equipment. Excavation for the latter project was about 40% complete, and demolition of the tunnel end wall was about 65% complete.

CA-539 - Additional Waste Storage Facilities for Redox

Design had been completed previously; construction progressed 9% to a total of 87%. Revision No. 7 to the project proposal is being prepared to request authorization of new work, including recirculators, new liquid level, and temperature instrumentation. Work proceeded on the piping in the condenser house and the eight-inch raw water line from 202-S Area to 241-SX Tank Farm. Items completed during the month were safety water seal, vapor manifold, and the eight-inch cooling water drain line.

CA-546 - Fuel Element Pilot Plant

Design progressed 10% to a total of 78%; construction progressed 12% to a total of 67%. Design work was performed for the second floor offices and for development equipment. Bids for some fixed-price contracts are being combined with other projects concerned with the building and area facilities. Minor Construction proceeded with relocation of the 60 KW furnace and controls, one box and two pot furnaces of the Tocco unit, and the Ajax furnace controls. Bids for architectural and structural work in the plating room area were opened July 25.

CG-558 - Reactor Plant Modification for Increased Production

Design progressed 4% to a total of 86%; construction progressed 5% to a total of 11%. During July, design was completed for Buildings 151-D, 151-H, 105-B, and 105-D, with the exception of design for the solids feed pump foundation. The contract was awarded for construction of the raw water lines from the 181 to the 183 Buildings in 100-B and D Areas.

Replacement of horizontal control rods was completed in both 105-D and 105-D reactors. Equipment and crews were moved to 105-H in preparation for the shutdown on August 1, 1955. A problem of scratched rods was solved by replacing graphitar bearings with pile graphite bearings.

Progress on the first unit on the process water pumps was approximately on the schedule. Machining was over 90% complete on the first unit, and it was 20-30% complete on the second and third units. At the end of July, five sets of castings had been delivered to the vendor, and four sets were being repaired at the foundry.

Other work was continued as rapidly as possible at all areas. In 100-B, electrical systems, switch gear, and piping are being installed. Concrete is being placed for walls, pump bases, and tunnels in 190 Building Annex. The new effluent system was

DECLASSIFIED

HW-38375 - 1

tied in. The 300-HP pump has been delivered to 183-B Building, and the first 700-HP pump has been shipped. In 100-D, pumps Nos. 3, 4, and 5 were replaced in 181-D Building. Suction header piping was installed through the wall into 190 Building Annex, and miscellaneous concrete placements were made. Excavations were continued for piping, electrical services, and outside utilities. Work in 100-DR included preparation for filter bed replacement, installation of suction heater piping, excavation, and form work.

In 105-H, Panellit gauges are being adjusted in preparation for installation.

For the Phase II work in 100-F and H Areas, advance procurement was begun at the suggestion of AEC. Bids have been requested for concrete sewer piping and some electrical piping; however, no orders are being placed.

CG-603 - Hanford 4X Program - Bismuth Phosphate Plants

Design progressed 1% to a total of 98%; construction of Phase I work progressed 10% to a total of 80%. Design was completed except for detailed drawings for the F-10 Facility and the 224-CR pH Sampler. Progress on Phase I work depends upon critical material deliveries; however, AEC has stipulated that no premium payments are to be authorized to save time only.

Repair work was continued on piping, valves, gaskets, and cell equipment for 221-B and 224-B. The checking, run-in, and repair of cell and building equipment were continued. The crane periscope is being installed.

Phase I work by Minor Construction and plant forces in 200-W has been accepted with exceptions. In 200-E the cribs have been installed and partially backfilled. The siphon tank was complete, and installation of the cross-country line was about 50% complete. Work was continued on 241-C Farm first cycle waste scavenging and TBP scavenging. In 241-BY Farm, the new pumps have been placed and are being connected.

CG-613 - Hanford 4X Program - Metal Conversion Plant

Design progressed 13% to a total of 86%; construction began and progressed to 1% complete. The contractor has begun excavation for foundations and pier footings in 224-UA.

All requisitions are expected to be out for bids by August 15, 1955. Substantially all of the stainless steel has passed corrosion tests and has been shipped to the vendor. Final shop drawings for the calciners have been received for approval, and the vendor has begun shop work. Material for the revised Luckey pots is to be corrosion-tested on August 8, 1955, and the acceptable material is to be shipped to the vendor immediately after testing.

B. Other Assignments

CA-548 - Reactivated Project Proposal for New VSR Test Tower

The project proposal is being routed for General Electric approvals.

DECLASSIFIED
FG-0

CA-555 - Graphite Hot Shop and Storage Building

Completion status remained at design 100%, construction 2%. Bids for the fixed-price contract were opened on July 25, 1955, and the apparent low bid was \$39,319,000 compared with the fair cost estimate of \$38,000. Minor Construction forces are to prepare the construction site for the contractor.

CG-572 - Particle Problem Animal Exposure Equipment

Design had been completed previously; construction progressed 18% to a total of 50%. Demolition work was essentially completed. Architectural and structural modifications to the 141-F Building are about 50% complete. Fabrication of duct work was essentially completed, and electrical work is being performed.

CG-576 - General Improvements to Laboratory Area - 300 Area

Design progressed 5% to a total of 85%; construction progressed 10% to a total of 72%. Plant forces are engaged in installation of the following: emergency lights in 325 Building, bell exhaust indicators in 327 Building, fire alarm system extensions in 329 Building, and also painting shop equipment in 328 Building. Minor Construction forces are installing building services and building components. The fixed-price contractor is paving around the 329 Building.

CG-578 - Effluent Water Monitoring Improvements - 100-B, D, F, DR, and H Areas

Design had been completed previously; construction progressed 8% to a total of 22%. Work was completed at 105-H in preparation for installation of the gamma monitoring system, and this work was commenced on July 27, 1955. Shop fabrication of the 105-B rotameter racks was started. The five spectrometers for 105-DR were tested and accepted in the vendor's shop.

CG-579 - Effluent Water Monitoring Improvements - 100-C Area

Detailed design and design services in the field are being managed by Design Section. Work on this project was delayed during the performance of similar work in the other reactor areas.

CA-586 - First Capacity Increase - 230-KV System

Design progressed 3% to a total of 68%. A progress schedule was prepared for Minor Construction and plant forces work. A work release was issued to Minor Construction for equipment storage and for installation of about 2,000 feet of cable tray in the 165-KE-KW tunnel. Bids for the transmission line hardware and conductor were opened on July 27, 1955, and the bids are being evaluated by the AEC.

CG-587 - TBP Waste Scavenging

Design had been completed previously; construction progressed 2% to completion; however, a revised construction schedule is being prepared. Authorization was received to install facilities for addition of a third chemical to the scavenging process. The drawing for the tank was approved and issued to plant forces for an estimate. Work on the tank is expected to begin about September 1, 1955.

~~SECRET~~

HW-38375

CSE

CG-589 - Dejacketing and Ultrasonic Equipment - 105-C Building

Design had been completed previously; construction progressed 32% to a total of 50%. The ultrasonic equipment is being tested in the shops before delivery to 105-C for installation. Minor Construction forces installed the underground storage tanks and the gaseous waste line.

CA-590 - Fly Ash Collection Equipment - Building 384

With preliminary design completed, the revised project proposal is being routed for General Electric approvals.

CA-596 - Central Mask Washing Station - Building 2723-W

Construction progressed 8% to a total of 58%. Minor Construction forces completed on-site preparation work and the tie-in of the washing machine trench drain to the contamination drain.

CG-598 - Purex Acid Fractionator

Design progressed 2% to a total of 99%; overall construction progressed to about 5%. Work on Phase I consisted of piping work in "F" Cell and in the Acid Vault. The evaporative cooler has been relocated with a few minor exceptions. The new construction for Phase II was started and is about 5% complete. Footing walls were completed to the basement floor slab level, and drain lines have been placed in preparation for the slab. Piping is being installed in the Pipe and Operating Gallery and the Aqueous Make-up. Requisitioning of engineered items was about 60% complete.

CG-599 - Hanford 4X Program - 100 Areas

Scoping and design are being managed by Design Section. Preparation of a project proposal was delayed by higher priority work within Design Section.

CG-600 - 100-C Alterations

Design work was 94% complete; and construction remained at 3% complete. Construction work is expected to be resumed in November 1955.

CA-601 - 300 Area General Improvement Program

Preliminary design progressed 15% to completion. The project proposal is still awaiting authorization by AEC.

CG-608 - Redox Crane Viewing Room

Design had been completed previously; construction progressed 15% to a total of 90%. Duct work for the new fan was completed in the Minor Construction shops. The fan and duct work are to be installed as crane operations permit.

~~SECRET~~
FG-10

CG-610 - Replacement of 313 Building Roof

Design had been completed previously; construction progressed 23% to a total of 43%. Work was continued on removal of old roofing. Installation of the new roof, with exceptions, is expected to be complete during late August 1955.

CG-611 - Mobile Laboratory

With preliminary design completed, the project proposal is in custody of the Radiological Sciences Department.

CA-612 - Alterations of 713 Building for Electronic Data Processing Machine

Work authority for Revision No. 2 of the project proposal was received on July 7, 1955. Work orders for minor items of non-construction work are to be issued to plant forces. Mechanical difficulties with the Trane liquid chillers are being solved. The control system on the chillers is to be altered so as to eliminate the continuous cycling of the refrigeration compressors.

CG-614 - Hanford 4X Program - 300 Area

Scoping and design are being managed by Design Section. The work authority authorizing total funds of \$340,000 was received on July 18, 1955. Two work orders have been issued to plant forces, one for the work in the metal recovery area and the other for moving the cut-off machines.

CA-615 - Mechanical Maintenance Shop Centralization - 100 Areas

With the preliminary design completed, the project proposal was returned to AEC on July 18, 1955, for authorization.

CG-616 - Installation of Acid Feed Equipment - 100-B, C, D, DR, F, and H Areas
The project proposal, now being prepared by Design Section, is being revised to reflect the change of work to a fixed-price contract.

CG-617 - Additional Air-drying Facilities - Building 234-5

Design is being managed by Design Section. A work release for \$7,500 was issued for Minor Construction for performance of procurement, fabrication, and installation services on certain phases of the work.

CA-619 - Alterations to 186-D Building

The unapproved project proposal is being reviewed in preparation for a revision as requested by Pile Technology Section.

CG-620 - Melt Plant Modifications - 314 Building

Detailed design progressed 10% to a total of 70%. The proposed modifications are being reviewed by Pile Technology Section to determine if the present outage requirements will be met.

~~DECLASSIFIED~~

HW-38375 DEL

CG-621 - Redox Contamination Control Facilities

Design progressed 4% to completion; construction progressed 21% to a total of 23%. The only construction work in progress is on the In-cell Ozonization phase. Jumper fabrication and vessel mock-up are being completed for installation during a shutdown scheduled for about August 1. Another shutdown is scheduled for late August 1955 during which cold side piping and instrumentation are to be connected to canyon facilities. The delivery of control valves is being expedited to meet this requirement.

CG-624 - Redox Railroad Tunnel Ventilation Barrier

Scoping and design are being managed by Design Section. The requisition and specifications for the barrier door are being prepared for submittal to bidders about August 5, 1955.

CA-625 - Additional Waste Disposal Facilities - 200 Area

Design was completed July 15, 1955, on the basis of the original scope. The Manufacturing Department, Separations Section, has tentatively established February 1957 as the ready-for-use date for Phase I. The overall design work was about 46% complete.

CG-626 - Alterations to Redox Inert Gas Vent System

Design has proceeded to the point that construction work is expected to begin during early August 1955. Two drawings have been completed which will permit the start of revisions to the nitrogen bleed piping.

CA-627 - Replacement of 300 Area Fence

Design had been completed previously; construction began and progressed to 1% complete. Further work is dependent upon arrival of materials and necessary personnel clearances.

CG-630 - Minor Construction Fabrication Shops Modifications

With preliminary design completed, the project proposal was transmitted to AEC on July 25, 1955, for authorization.

CA-633 - Remodeling of Facilities - Kadlec Hospital

The project proposal was transmitted to AEC on July 7, 1955, for authorization.

IR-183 - Classified Scrap Disposal - 300 Area

With design completed, construction work was started on July 1, 1955. Demolition and removal of the existing incinerator were completed, and the scrap disposal machine is being installed. Overall completion of construction was about 83%. The contractor started earthwork and paving for the access roadway on July 19, 1955.

~~DECLASSIFIED~~
13-12

IR-191 - 321 Building Fire Protection and Staging Study

With scoping completed, the revised informal request was transmitted to the AEC on July 1, 1955, for authorization.

IR-196 - Surfacing Roads and Parking Areas - Minor Construction - White Bluffs

With preliminary design completed, the contractor has proceeded with spreading the leveling course. Paving is expected to start during early August 1955, after completion of paving work in 100 and 200 Areas.

* * * * *

The following studies and Engineering Requests, involving preparatory work and scoping of future projects, were active during the month:

ER 765 - Painting Water Plant Structures - 100-DR Area

The project proposal is being routed for General Electric approvals.

ER 1219 - 105-KW Laboratory

The final draft of the project proposal is being written.

ER 1221 - Modifications to 105 Transfer Areas

The final decision awaits the AEC reply to a request for two replacement cask cars of the proper length. No additional work was done during July 1955.

ER 1225 - Continuous Charge-discharge Facility at 105-C

The project proposal is being prepared by Design Section.

ER 1227 - Provide Additional Storage and Shop Space in the 105-B, D, and F Buildings

An initial draft of the project proposal, exclusive of justification, was prepared and forwarded to Manufacturing Department for review.

ER 1229 - Installation of Raw Water Cross-tie - 105-C

Work on preparation of a project proposal was resumed during late July 1955. The Manufacturing Department has issued a rough draft of the justification.

ER 2756 - FY-1955 Water Tank Replacements - 100-200 Areas

The Manufacturing Department, Separations Section, is reviewing the need for tank replacement.

ER 2763 - Redox Service Facilities Expansion

A project proposal is being prepared by Design Section.

DECLASSIFIED

DECLASSIFIED

HW-38375

ER 2764 - 2101 Building Conversion

A rough draft of a project proposal is being routed for comments.

ER 2765 - Redox Stack Particulate Sampler

The project proposal is being prepared by Design Section.

ER 2766 - 221-U Section 9 Conversion to Intercycle Concentration

The project proposal is being prepared by Design Section.

ER 3122 - Replacement of Steam Plant Deserator - 384 Building

The project proposal was returned to the Project Section for addition of justification. A cost estimate has been requested for installation of a parallel unit.

C. Related Functions

The workload increase of about 10% has necessitated an increase of inspection personnel both to accomplish volume and to allow for widely-dispersed vendors. There has been continued emphasis on orders for calciners, teflon connectors, aluminum nozzles, process water pumps, and venturis. A corresponding increase of the Corrosion Testing Program has raised the totals of tests to: 145 Huey, 30 oxalic, 91 macro examinations, three micro examinations, and 24 chemical analyses.

An On-site Inspection Unit has begun to function, and orders are being assigned for inspection. About 6% of the extant orders have been transferred to the on-site staff.

Following is a resume of inspection activities during the month:

<u>Items</u>	<u>Number</u>	<u>Value</u>
New orders received during the month	152	
Total orders for items requiring inspection	608	
Cumulative orders assigned to inspectors	549	\$ 9,714,127
Orders assigned to inspectors this month	184	593,151
Orders completed during the month	93	311,491

Reproduction output was 278,701 square feet, an average of 14,668 square feet per working day. Engineering Files Unit distributed 141,058 prints during July, including about 2,200 classified items. The largest single order was 9,238 prints for the Reactor Plants Modification Program.

Estimating completed 29 estimates comprised of the following: project proposal, 10; study, 12; fair cost, four; and construction, three.

Project control activities included the following: project proposals transmitted to Financial Department, six; and to AEC, five; work authorities issued, six; and completion notices issued, six. Property evaluation work was concentrated on the 300 Area Expansion Program.

DECLASSIFIED

Field Surveys provided routine survey and alignment services to industrial areas, and continued with assistance to the re-survey of Richland, Washington.

D. Craft Labor

See Summary above.

III. REPORT OF VISITORS

A. To Hanford July 1955

None.

B. To Other Installations, July 1955

C. P. Lawson visited the following locations between July 6-15 to confer with vendor inspectors and coordinate inspection activities: Newark, New Jersey; Pittsburgh, Pennsylvania; Chicago, Illinois; Seattle, Washington; Los Angeles, California; and San Francisco, California.

R. M. Griffith visited Fruit Packers Supply, Yakima, Washington, on July 1 and July 21 to confer on equipment procurement.

DECLASSIFIED

DECLASSIFIED

HW-38375

ADVANCE ENGINEERING SECTION

MONTHLY REPORT

JULY 1955

Gamma radiation from cobalt-60 specially produced by burning uranium-235 would be competitive with by-product gamma radiation from reactor fuel elements in many potential markets.

Study has been given to potential assistance which Hanford might render the Division of Reactor Development, and a brochure which outlines the special resources available at Hanford for this type of activity has been prepared.

W.K. Woods

Manager, Advance Engineering
ENGINEERING DEPARTMENT

WK Woods:pk

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

MONTHLY REPORT SUMMARY - JULY, 1955

PERSONNEL PRACTICES SECTION

The depth interview phase of the current management appraisal program was begun by Booz, Allen and Hamilton on July 22. Interviews with 66 selected people will be completed August 10.

Confirmation of sound procedures and practices for screening and processing employee insurance claim adjustments was achieved through review and appraisal by a Metropolitan Insurance Company representative and an Employee Benefits Procedures representative. The two AEC representatives who participated in the review expressed satisfaction with the findings.

A proposal to provide vending machines throughout the plant was sent to the AEC requesting their endorsement.

The number of applicants interviewed in July was 1395 as compared with 1571 for June. In addition, 78 new applicants applied by mail. Open, non-exempt, non-technical requisitions increased from 144 at the beginning of the month to 194 at month end. One hundred and four employees were added to the roll and 108 removed during the month. The separation rate for fiscal month of July was .98% and for fiscal month of June 1.19%. These rates when converted to annual rates are 12.78% and 12.41% respectively. During July 60 new requests for transfer to other type work were received by Employment and 13 transfers were effected. Attendance recognition awards were distributed to 253 employees in July, including 27 who qualified for five-year awards.

Six employees died during the month of July. One hundred and one visits were made to employees confined to Kadlec Hospital, and 15 checks were delivered to employees confined at the hospital or at home. At month end, participation in the Pension Plan was 98.5%, in the Insurance Plan 99.4%, and the Employee Savings and Stock Bonus Plan 52.%. At month end there were 603 non-veterans registered under Selective Service and 684 military reservists were on the roll. Since August 1, 1950, 416 employees have terminated to enter military service, of which 160 have returned, 43 have not claimed re-employment rights, leaving 225 still in military-leave status.

Ninety-six adopted suggestions were approved for awards in July resulting in cash awards totaling \$2,100 with a total net savings of \$15,679.99.

Two hundred and three offers have been extended to BS/MS graduates for the R.T.P. and there have been 67 offers accepted to date and 126 rejections. Acceptances have been received from 15 experienced candidates yet to report; there are 6 open offers and 7 other candidates are under active consideration. A total of 15 PhD candidates have accepted offers since October 1, 1954 and 128 candidates have accepted invitations to visit HAPO during the current season.

DECLASSIFIED

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS SECTION

The News Bureau issued 34 releases during the month, 13 of which were especially planned for national publicity purposes and were sent to the Schenectady News Bureau. Three manuscripts were approved for publication, and four technical papers received all required approvals. Arrangements were made for three speeches to be delivered before public groups. The Community Newsletter was written and distributed to community leaders in Pasco, Kennewick and Richland. Three Management NEWS Bulletins were produced and distributed to all exempt personnel during the month.

News releases based on ten of the papers to be presented orally at the Geneva Conference in August have been forwarded to the AEC.

A representative of NATIONAL GEOGRAPHIC magazine visited Richland to discuss a possible story for his magazine.

GE Employees Savings and Stock Bonus Plan enrollment promotion, conducted during July at the request of Employee Benefits, brought participation to an all time high of 52%. July enrollments of 483 new participants was the highest monthly enrollment since the Plan's adoption in 1948.

A request was received from the Assistant Editor of NUCLEONICS for more information on the flexowriter. Our answer gave detailed information about its operation. Photos were also provided.

A total of 296 photographic assignments were covered for the month of July, and 12,107 prints were produced.

SALARY & WAGE ADMINISTRATION SECTION

A report on first-line supervisory salary differentials over those supervised was completed for the Employee and Public Relations Department.

The Performance Appraisal Form for exempt employees is undergoing revision based on the experience gained from the use of the form to date.

Preliminary drafts of generic position descriptions for training positions were prepared and submitted to management for comment. These descriptions were prepared for the section and sub-section levels and also for the unit level of selected HAPO components.

Talks were prepared and delivered to supervisory training program participants on salary administration and on wage rate administration.

A status report on the wage rate study for non-exempt employees was presented to members of the local AEC office.

UNION RELATIONS SECTION

The Hanford Atomic Metal Trades Council has appealed the National Labor Relations Board's decision refusing to issue a complaint against the Company in connection with the closing of the Prosser barricade.

UNION RELATIONS SECTION (Continued)

Collective bargaining agreements covering each of the four bargaining units have been opened for negotiation by both the Company and the respective unions.

Outside counsel has been retained in the suit brought by the HAMTC against the Company regarding a "working agreement" originating in the 300 Area, and it appears that discussions between counsel and union representatives may resolve the dispute short of court action.

New York representatives from Union Relations Services and Wage Administration Services were in Richland on July 13 and 14 to assist with planning for coming negotiations.

Meetings were held during the month with Laboratory Assistants in the Manufacturing Department whose petition for union representation was dismissed by the NLRB in June.

EDUCATION & TRAINING SECTION

Plans for the fall semester, School of Nuclear Engineering, are progressing well, including a number of new courses directly applicable to work of HAPO. Typical recommendations of graduate study have been outlined in the principal fields of science and engineering to enable our graduate students to plan their study programs more effectively. A proposal has been made for extending our system for technical education.

In the Rotational Training Program the need for technical graduates among the customer departments is being resurveyed. In the Technician Training Program every consideration is being given to present employees, and the balance is being made up through new hires, looking toward September as the date to initiate this program.

The Personal Development Programs are gaining much wider response among the customer departments and sections. Short, specific programs, tailored to the needs of individual groups, and conducted largely at work locations, represent a more efficient and acceptable service.

HEALTH & SAFETY SECTION

A consultant contract with Dr. H. G. Gough, Psychologist of the University of California, has been completed and material received for assistance in identifying tendencies of social behavior in new applicants.

	Operations		Community	
	<u>July</u>	<u>Year to Date</u>	<u>July</u>	<u>Year to Date</u>
Major Injuries	0	3	0	0
Sub-Majors	1	12	0	0
Near Serious	4	37	0	2
Total Injuries	385	3002	25	189
Frequency		0.30		0
Severity		29		0

HEALTH & SAFETY SECTION (Continued)

A recently installed sprinkler and fire alarm system in the minor construction prefabrication shop at White Bluffs limited to \$45, a potential fire loss of \$150,000.

The average daily adult census decreased from 49.1 to 47.1 as compared with 70.1 a year ago, but economy measures kept net expense within the budget for the month.

A meeting of Kadlec Board of Governors on July 22 was attended by W. E. Johnson and J. E. Travis with L. L. German, W. D. Norwood, M.D., and P. E. Carrico acting in an advisory capacity.

Transfer of Public Health Activities to the Bi-County public health unit appeared imminent until passage of enabling legislation by Congress. Now the Bi-County Public Health is reviewing the proposed contract with the AEC in light of this new legislation.

AUXILIARY OPERATIONS & PLANT PROTECTION SECTION

There were twelve HAPO fire calls and one for the U. S. Army during July with losses of \$110. Seven were false alarms.

A study concerning the economics and advisability of having a commercial telephone company operate and maintain the plant telephone system was submitted to the AEC.

Unaccounted for documents were reduced from 220 to 207 through the declassification procedure. Security violations increased from 15 in June to 20 during July.

COMMUNITY SECTION

The status of Wherry Act housing at month end was as follows:

	<u>Bauer-Day</u>	<u>Spokane Housing</u>
Units Occupied	289	500
Units Vacant	211	0
Notice of Cancellation	36	34

The number of units vacant decreased by ten during the month.

1733 possible fire hazards have been reported through the Fire Department's home inspection program. To date 3532 residences have been inspected.

Employee and Public Relations

PERSONNEL PRACTICES

General

The depth interview phase of the current management appraisal program was commenced by Booz, Allen and Hamilton on July 22. Interviews with 66 selected people will be completed August 10.

Confirmation of sound procedures and practices for screening and processing employee insurance claim adjustments was achieved through review and appraisal by a Metropolitan and an Employee Benefits Procedures representative. The two AEC representatives who participated in the review expressed satisfaction with the findings.

A proposal to provide vending machines throughout the plant was sent to the Commission requesting their endorsement.

<u>Employment</u>	<u>June, 1955</u>	<u>July, 1955</u>
Applicants interviewed	1,571	1,395

294 of the applicants interviewed during July were individuals who applied for employment with the Company for the first time. In addition, 78 applications were received through the mail.

	<u>June, 1955</u>	<u>July, 1955</u>
Open Requisitions		
Exempt	2	3
Nonexempt	144	194

Of the 144 open, nonexempt, nontechnical requisitions at the beginning of the month, 92 were covered by interim commitments. Of the 194 open, nonexempt, nontechnical requisitions at month end, 145 were covered by interim commitments. During July, 92 new requisitions were received requesting the employment of 132 nonexempt, nontechnical employees.

	<u>June, 1955</u>	<u>July, 1955</u>
Employees added to the rolls	219	104
Employees removed from the rolls	<u>99</u>	<u>108</u>
NET GAIN OR LOSS	✓ 120	- 4
Separation Rate:	Fiscal Month June, 1955 <u>Male</u> <u>Female</u>	Fiscal Month July, 1955 <u>Male</u> <u>Female</u>
	.67% 3.63%	.67% 2.42%

Employee and Public Relations

PERSONNEL PRACTICES

	Fiscal Month <u>June, 1955</u>	Fiscal Month <u>July, 1955</u>
Over-all Separation Rate:	1.19%	.98%

During July, 21 employees left voluntarily to accept other employment, 1 left for business for self, and 4 left to enter military service.

Transfer Data

Accumulative total of requests for transfer received since 1-1-55	511
Number of requests for transfer received during July	60
Number interviewed in July, including promotional transfers	47
Transfers effected in July, including promotional transfers	13
Transfers effected since 1-1-55, including promotional transfers	281
Transfers effected in July for employees being laid off	1
Number of stenographers transferred out of steno pool in July	16
Transfer requests active at month end	302

ADDITIONS TO THE ROLLS

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Community Firemen</u>	<u>Total</u>
New Hires	10	77	--	87
Re-engaged	--	--	--	--
Reactivates	1	14	--	15
Transfers	<u>2</u>	<u>--</u>	<u>--</u>	<u>2</u>
TOTAL ADDITIONS	13	91	--	104

TERMINATIONS FROM THE ROLLS

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Community Firemen</u>	<u>Total</u>
Actual Terminations	11	58	1	70
Removals from rolls(deactivates)	2	31	--	33
Transfers	<u>4</u>	<u>1</u>	<u>--</u>	<u>5</u>
TOTAL TERMINATIONS	17	90	1	108

GENERAL

	<u>6-1955</u>	<u>7-1955</u>
Photographs taken	294	163
Fingerprint impressions	107	138

Employee and Public Relations

PERSONNEL PRACTICES

PERSONNEL SECURITY QUESTIONNAIRES PROCESSED

	<u>6-1955</u>	<u>7-1955</u>
General Electric Cases	114	125
Facility Cases	<u>18</u>	<u>12</u>
Total	132	137

The Administrative Area Maintenance Sub-Section used the Supervisory Selection Program for the first time this month.

Personnel Records and Investigations

<u>INVESTIGATION STATISTICS</u>	<u>6-1955</u>	<u>7-1955</u>
Cases received during the month	158	140
Cases closed	314	207
Cases found satisfactory for employment	144	130
Cases found unsatisfactory for employment	45	24
Cases closed before investigation completed	16	18
Special investigation conducted	9	6

PERFECT ATTENDANCE RECOGNITION AWARDS

Total one-year awards to date since January 1, 1950	5284
One-year awards made in July for those qualifying in June	67
Total two-year awards to date since January 1, 1950	2994
Two-year awards made in July for those qualifying in June	65
Total three-year awards to date	1718
Three-year awards made in July for those qualifying in June	47
Total four-year awards to date	810
Four-year awards made in July for those qualifying in June	47
Total five-year awards to date	231
Five-year awards made in July for those qualifying in June	27

SERVICE RECOGNITION

Total Service Recognition Pins presented to date	5271
Five-year Service Recognition Pins presented during July	
to Exempt personnel	46
Five-year Service Recognition Pins presented during July	
to Nonexempt personnel	21

During July, 9 people whose continuity of service was broken while in an inactive status were so informed by letter.

Employee and Public Relations

PERSONNEL PRACTICES

Employee Services

The following contacts were made with employees during the month:

Employee contacts made at Kadlec Hospital	101
Salary checks delivered to employees at Kadlec Hospital	15
Salary checks delivered to employees at home	1

At the end of the month, participation in the Benefit Plans was as follows as compared with last month's participation:

	<u>JUNE</u>	<u>JULY</u>
Pension Plan	98.5%	98.5%
Insurance Plan	99.4%	99.4%
Savings and Stock Bonus Plan	47.9%	52. %

Six employees expired during the month of July, namely:

Lloyd G. Moffet	W 18428	7/8/55	Engineering
Frank M. Daughenbaugh	W 20084	7/9/55	Employee & Public Relations
Louis M. Ginther	W 11669	7/13/55	Manufacturing
James R. Griffith	M 13099	7/18/55	Engineering
Clarence M. Friend, Jr.	M 4752	7/28/55	Manufacturing
Ruth S. Carlson	W 6828	7/28/55	Financial

All necessary arrangements have been made to settle all matters of business in connection with the named deceased employees at an early date.

30 letters were written concerning deceased employees and their families during July regarding payment of monies from the Company, and general information.

A total of 98 new employees attended Orientation Programs given by members of this group during the month of July. Of this number, 3 were for summer employment only, therefore the percentage of participation in the Benefit Plans excludes the summer hires. 97% have signed up to participate in the Pension Plan, 100% have signed up to participate in the Insurance Plan, and 83% have signed up to participate in the Good Neighbor Fund Program.

Employee and Public Relations

PERSONNEL PRACTICES

Military Reserve and Selective Service

Total number of non-veteran employees subject to military service training through Selective Service System.

603

Number Classified	1A	129
Number Classified	1D	52
Number Classified	2A	103
Number Classified	2S	2
Number Classified	3A	231
Number Classified	4A	4
Number Classified	4F	82
		<u>603</u>

Number of Technically Trained & Engineering Personnel for whom deferments are currently being requested.

*123

Number of Non-Technically Trained & Engineering Personnel for whom deferments are being requested.

* 12

Total *135

Accumulated total of deferments requested

1530

Accumulated total of deferments granted

1219

Current number of deferment requests pending

37

Current number of deferment requests denied

12

Current number of deferment requests granted

16

During Month of July

Number of deferment requests pending at Local Board Level

12

Number of deferment requests pending at Appeal Board Level

17

Number of deferment requests pending at Presidential Appeal Level

1

Total 37

Number of deferment requests denied by Local Boards

11

Number of deferment requests denied by State Appeal Boards

1

Number of deferment requests denied by Presidential Appeal Board

0

Total 12

Number of deferments granted by Local Boards

16

Number of deferments granted by State Appeal Boards

0

Number of deferments granted by Presidential Appeal Board

0

Total 16

Employee and Public Relations

PERSONNEL PRACTICES

Military Reserve and Selective Services

Number of Technically Trained & Engineering Personnel denied, or requesting no further appeal, now pending induction *12

Number of Technical Graduates with over two years of deferments 79

Number of Selective Service vulnerable Technical Graduates Enlisted 0

Number of Selective Service vulnerable Technical Graduates Drafted 2

Number of Technical Graduates called to active duty under R.O.T.C. 1
Total 3

Reservists Data - Total Number of Reservists on Roll

Number of Active Reservists 165

Number of Inactive Reservists 501

Number of employees in the National Guard 18
Total 684

Reservists and National Guard members subject to drills, tours of duty, Cruises, Summer Camp and/or Weekly or Monthly meetings 254

Military Service Leaves of Absence - August 1, 1950 through July 31, 1955

Reservists 128

Selective Service System 281

Female Employees Enlisted 7
416

Total number returned to roll 160

Reservists 71

Sel.Serv.System 89

Known number not claiming reemployment rights 43

Number of employees still on military leaves 225

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

<u>Suggestion Plan</u>	<u>June</u>	<u>July</u>	<u>Total Since 7-15-47</u>
Suggestions Received	209	193	17313
Acknowledgements to Suggesters	222	205	
Suggestions Pending Acknowledgement	33	21	
Suggestions Referred to Depts. For Investigation	314	255	
Suggestions Pending Referral to Departments	50	30	
Investigations Completed and Suggestions Closed	325	265	
Suggestions Adopted - No Award	0	1	
Adopted Suggestions Approved by Board for Award	106	96	
Total Net Cash Savings	\$12,383.07	\$15,679.99	
Total Cash Awards	\$1,705.00	\$2,100.00	
 Total Number Suggestions Outstanding to Departments	 571	 547	

R. C. Reed, Consultant, Employee Benefit Services, Schenectady, suggested that the promotional program, Operation 4-S, be entered in the National Association of Suggestion Systems for the best promotional campaign of the year, August 1954 through August 1955. Following cost analysis it has been determined to enter an exhibit in this contest with the cooperation of the Employee Communications Unit.

For the benefit of board members, department and section managers, a cumulative report was issued for the first time for the period ended June 30, 1955. This report covered Suggestion Plan activities by department and section for the first six months of 1955, however, thereafter it will be issued quarterly.

Life Insurance

Eighty-nine requests for code information were received from insurance companies and investigation agencies and furnished during the month of July, 1955. The code information is supplied in accordance with a prearranged plan whereby employees of this project may be insured on the same basis as those working elsewhere.

Insurance Statistics

Claims reported to	<u>June, 1955</u>	
Department of Labor	<u>Long Forms</u> 60	<u>Short Forms</u> 565
	<u>July, 1955</u>	
	<u>Long Forms</u> 61	<u>Short Forms</u> 613
Total Since September, 1946 - 27,752		
Claims reported to	<u>June, 1955</u>	
Travelers	8	<u>July, 1955</u> 5

Of the claims reported to Travelers Insurance Company during the month of July four were property damage and one was a bodily injury claim.

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

Workmen's Compensation

- a. Woodrow W. Montgomery, 8001879 -- Date of Injury: 6-4-54; Employer: General Electric Company; Nature of Injury: Contusion of Neck

Mr. Montgomery appealed to the Board of Industrial Insurance Appeals from an order issued by the Department of Labor and Industries terminating his status of temporary total disability. A conference on the matter was held in Richland on July 21. At that time the Board examiner expressed his opinion that the order appealed from was not a final order and thus not an appealable order. As a result the claimant moved that his appeal be dismissed. The claim will be remanded to the Department of Labor and Industries for further action as indicated.

- b. I. M. Conner, 8000161 -- Date of Injury: 4-10-47; Employer: General Electric Company; Nature of Injury: Low Back Injury

After prolonged treatment and surgery Mr. Conner's claim was closed with a permanent partial disability award of 50% of the maximum allowable for an unspecified disability. He appealed to the Board of Industrial Insurance Appeals contending a greater amount of disability. Hearings were held in Richland and Seattle and in July the Board entered its "Decision and Order" sustaining the Department's closure of the claim with the 50% disability award as paid.

- c. Albert F. Baxter, 8002005 -- Date of Injury: 8-24-54; Employer: General Electric Company; Nature of Injury: Hearing Loss

Mr. Baxter submitted a claim to the Department of Labor and Industries for loss of hearing allegedly resulting from exposure to noise from a new lathe which was being tested. His claim was rejected by the Department and in July he appealed to the Board of Industrial Insurance Appeals. We have since been informed that the appeal has been granted.

Liability Insurance

- a. Homer Snyder vs. General Electric Company, B-6835621

At the Superior Court level a verdict of \$2,412.50 for special damages and \$39,944.00 for general damages was reached. The trial court subsequently reduced the general damages to \$19,500.00 and Mr. Snyder appealed to the Supreme Court for the State of Washington seeking to reinstate the verdict. The case was argued in January, 1955 and in July, 1955 the Supreme Court reversed the lower court's reduction of the verdict and the matter was remanded with instructions to enter judgement on the verdict in the sum of \$39,944.00 for general damages. Total judgement then is \$42,356.50.

Employee and Public Relations
PERSONNEL PRACTICES

Technical Recruitment

Status of the recruiting for the Rotational Training Program may be summarized as follows:

<u>Field</u>	<u>Offers Extended</u>	<u>Offers Accepted</u>	<u>Offers Rejected</u>	<u>On the Roll</u>	<u>Estimated Requirements</u>
Engineering:					
Chemical	60	17	41	13	27
Mechanical	44	14	28	11	28
Electrical	31	11	19	9	17
Science:					
Chemistry	27	13	13	12	36
Physics	22	6	15	4	21
Metallurgy	12	3	6	3	15
Other:	<u>7</u>	<u>3</u>	<u>4</u>	<u>3</u>	<u>-</u>
Totals	203	67	126	55	144

Thirty-one offers have been extended to business graduates. To date sixteen acceptances and twelve rejections have been received with three offers still outstanding. Requirements remain at twenty.

Experienced recruiting results for the year may be summarized as follows:

<u>Field</u>	<u>Open Invitations</u>	<u>To Visit</u>	<u>Open Offers</u>	<u>Acceptances not OTR</u>	<u>Offers to be Extended</u>	<u>On the Roll</u>
Engineering:						
Electrical	1	2		2	1	2
Mechanical	2	1	2		1	2
Chemical	1		2	1	1	2
Industrial			1	1		2
Metallurgical						1
Civil						1
Geological				1		
Science:						
Chemistry	2	1		5	1	3
Physics	1	1		1	2	2
Biophysics						1
Physiology						1
Indus. Hygiene						1
Other:	<u>1</u>	<u>1</u>	<u>1</u>	<u>4</u>	<u>1</u>	<u>12</u>
Totals	8	6	6	15	7	30

Employee and Public Relations
PERSONNEL PRACTICES

Twenty-four prospects, developed through recent advertising efforts, were interviewed at San Francisco and Seattle during the month. Of these, two will receive offers for the Rotational Training Program, four have been invited to visit Richland, seven are being considered for possible invitations to visit, two cases are being held for future development, and nine were of no interest. Approximately fifteen of the remaining eighty responses to advertising appear to be of sufficient interest to warrant further consideration.

A total of twenty drop-in visitors were interviewed in the Technical Recruitment offices in addition to those who visited in response to the official invitations.

PhD Recruiting

The 1954-55 recruiting activities to date are summarized in the following table:

	<u>Cases</u> <u>Considered</u>	<u>Invitations</u> <u>Invited</u>	<u>Open</u>	<u>Accepted</u>	<u>Visited</u> <u>to date</u>	<u>Offers</u> <u>Made</u>	<u>Open</u>	<u>Accepted</u>	<u>On the</u> <u>Roll</u>
New PhD's	524	221	11	128	105	41	2	15	7
Experienced	<u>68</u>	<u>18</u>	<u>4</u>	<u>9</u>	<u>9</u>	<u>7</u>	<u>0</u>	<u>6</u>	<u>5</u>
Totals	592	239	15	137	114	48	2	21	12

During July 13 additional visit invitations were extended and 9 candidates visited Hanford. Two additional offers were made and three offer acceptances were received. Two experienced PhD's were placed on the rolls during the month.

Terminations

During July there were 17 terminations of technical or major exempt employees; 3 entered military service, 4 transferred to other GE sites, 4 entered other employment, 2 deceased, 1 returned to school, 3 for personal reasons.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

During the month of July, the News Bureau issued 34 releases. The breakdown by category, distribution and content was as follows:

<u>Subject</u>		<u>Distribution</u>	
Pay and Benefits	2	Hanford Area	14
Employment Services	7	West Coast Area	7
Good Will	1	National	13
Technology and Research	14		
Utilities and Public Works	1	<u>Content</u>	
Safety and Fire	1	Information	3
Administration and Legal	1	Pictures	1
Recreation	1	Short	30
Richland - Hanford Protection	1		
Organization Changes	3		
Police and Fire	1		
Richland	1		

Effective August 1, the present News Bureau component will be retitled "Press Relations." This change is being made to more accurately describe the work of the group and in line with similar changes being made throughout the Company.

News releases based on ten of the papers to be presented orally at the Geneva Conference in August have been forwarded to the AEC. (This brought the total to 11).

A representative of NATIONAL GEOGRAPHIC magazine visited Richland to discuss a possible story for his magazine.

A request was received from the Assistant Editor of NUCLEONICS for more information on the flexowriter. Our answer gave detailed information about its operation. Photos were also provided.

LIFE magazine is planning an essay on industrial uses of atomic energy. They requested and were given a list of the companies from which GE buys protective clothing at Hanford.

A release with pictures was sent to Mrs. Helen Bessert, Editor of the GE KRAY NEWS, Milwaukee, Wisconsin to answer her request for information about Gene Conley's family. A story of Gene's early sports activities and his family was developed from a personal interview between a News Bureau representative and Gene's father and brother who work at the Hanford plant.

The Manager of Operations Research was given assistance with information requested through Schenectady by FORTUNE magazine. FORTUNE is planning an article on Operations Research and they will consider photos and information sent from Hanford.

A story was forwarded to both the local and the science-engineering lists regarding appointment of four of GE's Hanford people to the Commonwealth Edison Project staff.

A story and photos forwarded to both the local and the science-engineering lists names five GE scientists that will attend the International Conference on Atomic Energy at Geneva, Switzerland.

Employee and Public Relations

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

TRI-CITY HERALD informed us that at an AF of L convention at Bellingham it was stated that security at Hanford is used to hide unsafe practices, an example was careless use of carbon tetrachloride. A statement by F. J. McKinnon was released. This was picked up by AP along with an AEC statement and has been seen in several papers including the Seattle TIMES, the Seattle PI and the Portland OREGONIAN.

A story to the local and daily list concerned contract negotiations between General Electric and the four labor groups represented at Hanford.

A story forwarded to the local and business list concerned the appointment of Robert S. Bell to Manager of the Reactor Section and J. Hugh Warren to Manager of the Separations Section.

Ten pictures of modern-day Richland were sent to the Portland OREGONIAN to be used in a Sunday feature based on the changes in the atomic city over the past ten years.

W. E. Johnson's testimony at the Congressional hearing concerning disposal of government-owned property at Richland was released to the two local papers and the local SPOKESMAN REVIEW reporter prior to the hearings.

The following stories were forwarded to the local list: a story concerning the appointment of A. R. Maguire to replace J. H. Warren as Superintendent of the Reactor Operations sub-section; a release covering issuance of permits for private boat moorage facilities on the Columbia River Richland waterfront; a story pointing out potential fire hazards in Richland homes; and facts about Richland's water and sewer utility systems.

An outline, "Analog Computers Can Be Simple," by R. D. Gilbert was sent to Schenectady for submission to a trade publication.

An article by W. E. Cawley, " BF_3 Control Rods," has been accepted for publication by NUCLEONICS.

"Radiation Shielding Windows," by L. T. Pedersen, was submitted to NUCLEONICS for possible publication.

Approvals were obtained to submit "Separation of Measurement and Sampling Variation from Product Variation for Establishing Statistical Tolerance Limits on the Product," by D. W. Gaylor to a mathematical journal.

Approvals were obtained on additional material written for inclusion in an article, "A Wide Beam Fluorescent X-Ray Source," by W. C. Roesch, submitted to NUCLEONICS magazine.

The following articles received all required approvals during the month:

"Separation of Measurement and Sampling Variation from Product Variation for Establishing Statistical Tolerance Limits on the Product," by D. W. Gaylor for publication in ANNALS OF MATHEMATICAL STATISTICS.

"The Calculation of Maximum Permissible Concentration for Long Lived Radioisotopes," by J.W. Healy for publication in RADIATION RESEARCH.

Employee and Public Relations

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

"A Filtration Precipitation Separation of Ba¹⁴⁰ from La¹⁴⁰," by R. W. Perkins for publication in Analytical Chemistry.

The following papers received all required approvals during the month:

"A Dual Function Gamma Monitor," by R. E. Connally, for presentation at the Second Annual meeting of the Institute of Radio Engineers at Oak Ridge, September 14-16, 1955.

"Waste Disposal in AEC installations," by J. W. Healy, for inclusion in the printed proceedings of the Health Physics Conference.

"The Uptake of Iodine by Higher Plants," by A. A. Selders, for distribution as a formal report.

"Limiting Flow Capacity in Solvent Extraction Pulse Columns. Part 1: The Effect of Pulse and Cartridge Geometry Variables," by W. H. Swift, for presentation as a thesis at the University of Idaho.

At the request of the Junior Chamber of Commerce, we furnished several counters, protective clothing, radiation signs and other atomic energy items to be used as props for photographing Atomic Frontier Days queen candidates.

A Community Newsletter was written and distributed to community leaders in Kennewick, Pasco and Richland. Copies of the Employee Relations Newsletter "Getting and Keeping Good Employers" were enclosed.

At the request of the Junior Chamber of Commerce, a float will be entered by GE and AEC in the Atomic Frontier Days parade August 13. The approved float plan with sketches has been turned over to 700 Area Maintenance for actual construction.

A trophy was ordered which GE will present to the Junior Chamber of Commerce to be used as a perpetual trophy for the AFD float that best carries out the theme of the parade.

A copy of I. M. A. Garcia's manuscript, "Making Atomic Piles Behave," was forwarded to an instructor at West Point who had requested information on Hanford reactors to be used in classroom instruction.

The AEC requested GE's recommendations on Hanford facilities behind the barricade that can be shown to the press on a tour that is being considered. The News Bureau added to suggestions received from Manufacturing, Engineering and Radiological Sciences departments and narrative descriptions of 22 suggested buildings was presented to AEC with photographs of most of the recommendations. It was suggested that GE cooperate with AEC in planning the tour, inviting the press, and staging the tour.

A suggested series of five community relations ads were prepared for possible publication in the TRI-CITY HERALD, the COLUMBIA BASIN NEWS and the GE NEWS.

Four weekly reports of significant Hanford developments were sent to J. R. L. Holdsworth at Schenectady for transmittal to F. K. McCune and C. W. LaPierre.

Employee and Public Relations

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

GE Employees Savings and Stock Bonus Plan enrollment promotion, conducted during July at the request of Employee Benefits, brought participation to an all time high of 52%. July enrollments of 483 new participants was the highest monthly enrollment since the Plan's adoption in 1948.

Five issues of the GE NEWS were published during the month under the direction of H. B. Lindberg whose appointment as GE NEWS editor became effective on July 1. Good layout and balance of material was displayed in each issue.

Announcement of opening of union contracts for negotiations was carried in the GE NEWS, with a statement by the Manager-Union Relations. The statement pointed out the Company's obligation to serve the balanced best interests of the five groups which Hanford management serves. Initiated by the GE NEWS, the story appeared in local newspapers.

To help allay employee fears of imminent plant shutdown, a statement by AEC Chairman Lewis Strauss, which refuted prediction of the Plant's closing by a radio and newspaper columnist, was distributed to all exempt employees in the July 29 Management NEWS Bulletin. Publishing of the statement in August 5 GE NEWS is planned.

A report of employee meetings held during the second quarter of calendar year 1955 was requested from all departments via a letter developed for the signature of the Manager-E & P R. In addition to the number of round table and information meetings, departments were requested to report the number of staff meetings in each section, and the percentage of nonexempt employees and exempt non-supervisory employees who had attended from none through six or more meetings during the quarter.

A HAPO suggestion system entry in the 1955 NASS Conference Award program was planned at the request of the HAPO suggestion system secretary. "Operation 4-S", developed and conducted during 1954 by Employee Communications, will be the HAPO entry.

At the request of Separations Radiation Monitoring sub-section, a radiation information bulletin concerning the proper completion of exposure estimate cards was written and placed in production.

Information sheet concerning the community of Richland, to be given by Employment to new hires, was revised to bring the copy up to date, and placed in production.

Three Management NEWS Bulletins were produced and distributed to all exempt personnel.

Special GE NEWS features during the month included: work of Analytical Control Laboratory employees, operation of the IBM 702 Computer, success of the Hanford standards program, functioning of the HAPO Welding Improvement Program, and several features on products and activities of other parts of the Company.

Layout and/or final artwork for the following were developed by the Employee Communications commercial artist during July: one safety topic, two health bulletins, two full-page GE NEWS photo layouts, six community relations newspaper advertisements, two radiation bulletins, plus other miscellaneous artwork.

Pay envelope stuffers to be inserted in pre-vacation pay check envelopes, reminding employees of the importance of safety while on vacation, were placed in production.

Employee and Public Relations

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

Two local broadcasts of INSIDE HANFORD were written, produced, and aired over station KWIE. This series has been temporarily discontinued for the summer.

Four broadcasts of INSIDE HANFORD were aired over Spokane Station KHQ. These are shortened versions of some of the best programs broadcast previously over Kennewick Station KWIE.

The HANFORD SCIENCE FORUM was broadcast four times during the month of July over KWIE.

BUILDING A CHEMICAL SEPARATIONS FACILITY is the title of the latest feature-length motion picture produced by HAPO's Audio-Visual Communications Unit for the Atomic Energy Commission. This new black and white sound-film graphically portrays the construction of one of Hanford's newest production buildings from ground-breaking to operations. Acceptance of the film by the Acting Manager of the Hanford Operations Office, Atomic Energy Commission was made on July 29.

HERE'S HANFORD, the HAPO-produced color motion picture on life in Richland and work at Hanford's plants will be telecast as the first feature over Richland's new television outlet, RTVC, on Wednesday, August 10. The station requested this film for the key opening of their programming because of its authentic portrayal of GE and Richland people at work and play...the audience which the program will subsequently serve.

HANDS ACROSS THE ATOM, a 400 foot motion picture film produced by HAPO's Audio-Visual Communications Unit on the radio-metallurgy activities, was completely re-written with technical inversions for presentation at the Fourth Symposium on Hot Laboratories and Equipment in Washington, D.C. on September 29 and 30 by L. D. Turner.

REACTOR VIEWING WINDOW is the title given to a 350 foot film produced by HAPO's Audio-Visual Communications Unit, together with script for presentation by L. T. Pedersen at the Fourth Symposium on Hot Laboratories and Equipment in Washington D.C. on September 29 and 30. This film was reviewed and cleared for this presentation by AEC and GE Security officials.

General Electric's new television program, THIS WEEK AT HANFORD, will make its debut on Richland's newest television outlet, RTVC, with live telecast on Saturday, August 13. This interest-provoking program will become a regular bi-weekly feature on the Richland TV cable system.

Graphics July assignments were distributed as follows:

	Percent	
General Administrative (Including Operations Research)	0	
Employee and Public Relations	12	
Engineering	43	
Manufacturing	17	
Financial	12	
Radiological Sciences	14	
Atomic Energy Commission	2	
	June	July
Total assignments completed	55	51
Total assignments backlog	49	46

Employee and Public Relations

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

Twenty-six illustrations in color and twenty-nine charts, graphs and tables in black and white were prepared for use in slide form at the Geneva Convention. The slides will be used in presentation of the following papers - (1) "Irradiation Damage to Artificial Graphites," (2) "Graphite Power Reactors," (3) "Radiation Exposure Experience in a Major Atomic Energy Facility," (4) "Absorption of Fission Product by Plants," (5) "Radioactivity in Terrestrial Animals Near an Atomic Energy Site," (6) "Disposal of Liquid Wastes to Ground," and (7) "The Accumulation of Radioactive Substance in Aquatic Forms."

Illustration work for Advance Engineering on a "Graphite Superheater Reactor" was completed this month. This assignment included development of a perspective cut-a-way of the structure design, reactor unit, turbines and piping; a steam flow diagram; drawings of the gas and emergency steam system; shim rod details; process tube arrangement and tube and gas zone layout.

A representative of Advance Engineering submitted a request for illustrative material on a rush basis. The drawings are to be used in a report titled "Research and Development Resources of Hanford Engineering Department." Thirteen plates were completed and submitted to Printing on August 1, 1955.

Additional graphics work completed this month for technical publications included preparation of seven figures for document HW-37698 on effluent activity and corrosion rates; eleven graphs for document HW-33296 titled "The Path of UX_1 in the Purex Process;" five charts for document HW-37216 on maintaining primary loop quality; twenty-four miscellaneous plates for documents HW-37363, HW-37256, HW-37207, HW-36692 and HW-36831; and four graphs for document HW-38073 on "Thorium Exposure and Irradiation of Thorium."

Miscellaneous items completed this month for the Engineering Department included preparation of twelve slide plates for the Manager of Separations Section to use in a lecture; preparation of a three color plate on Design Section Manpower and Expenditures; preparation of three visual aids (1) Typical Plant Plot Plan Layout, (2) Process Piping Perspective, (3) Typical Process Tube and Shielding Section; one chart titled "Target Schedule Shutdowns-Project CG-558; and one chart titled "Project CG-613 Target Schedule."

Four color master plates were prepared for a flow chart titled "Responsibility Relations Between Departments and Measurements Project." The plates were submitted to Printing July 22, 1955 and the printed product should be ready for distribution August 2, 1955.

An illustration of a coal car shaker and scales together with a flow diagram of the coal handling system from unloading to burning was completed for the Power and Maintenance Section, Manufacturing Department.

A total of 296 photographic assignments were covered for the month of July, 1955, 12,107 prints were produced of which 3,997 were "A" and "B" photographs; 8,110 were area and news. 1,186 negatives were exposed.

See attached statistical report for Photography Unit.

PHOTOGRAPHY UNIT	2"	2"	4"	5"	8"	11"	16"	N	35mm	35mm	3 1/4" X 1 1/4"	3 1/4" X 1 1/4"	16mm
MONTHLY REPORT	X	X	X	X	X	X	X	E	Color	B&W	Color	B&W	M.P.
JULY, 1955	2"	4"	5"	7"	10"	11"	20"	G.	Slides	Slides	Slides	Slides	Film

EMPLOYEE & PUBLIC

RELATIONS

PERSONNEL PRACTICES

Employee Services 2

EDUCATION & TRAIN

Train. & Develop 1

EMP. COMM. &

PUBL. RELATIONS

Public Comm. 26

Audio-Visual 3

Empl. Comm. 49

Graphics 1

AUXILIARY OPER. &

PLANT PROTECT.

Plant Protect. 1 1713 2284

Services

Security Audit 1

& Inves.

COMMUNITY

Fire 4

Police 8

HEALTH & SAFETY

Hospital Admin. 1

ENGINEERING

ADVANCE ENGR.

6

DESIGN

Process Engr. 2

Design Engr. 10

PROJECT

Project Aux. 1

Project Engr. 4

Mirror Construct. 1

4

28

3

36

125

13

44

4

2

3

9

3

24

9

9

10

4

6

66

61

10

20

10

42

25

106

131

74

5

10

2

4

6

3

9

3

24

PHOTOGRAPHY UNIT
MONTHLY REPORT
JULY, 1955 (Cont.)

	2"	2"	2"	4"	5"	8"	8 1/2"	11"	11"	16"	N	35mm Color Slides	35mm B&W Slides	3 1/4" X 4" Color Slides	3 1/4" X 4" B&W Slides	16mm M.P. Film
PILE TECH.	2					12	18				8					
Metal. Res.	10			20		5	3355				68					
Pile Materials	9					2	67				38				34	
Pile Engr.	10			68			195				67		16		7	
Fuel Tech.	29			9		60	1818	9			146		45		13	
SEPARATIONS																
TECHNOLOGY																
Chem. Devel.	9					1	218				22				3	
Plant Processes	2						27				6					
Chem. Research	4			20			115				7					
MANUFACTURING																
PLANT ENGR.	1					32					6					
REACTOR																
Process	1					26						10				
Power	1						40				12					
Maintenance	2						68				17					
SEPARATIONS	7					9	61				24				17	
Rad. Mon.	4					8	20				22				11	
METAL PREP.	19			240		38	152	1			190					500 ft.
TRANSPORTATION	1					8										
PURCHASING & STORES	2				4	23					10					
FINANCIAL	8	18														200 ft.
RADIOLOGICAL SCIENCES																
RADIOLOGICAL RECORDS & STANDARDS	4					13	2					11			11	
BIOPHYSICS	7				88		4	6			18				2	
BIOLOGY	12			6	6	6	6				36	10	38			38

Gr

PROPERTY REPORT
JULY, 1966 (Contd.)

PHOTOGRAPHY UNIT	3"	2"	1 1/2"	1"	5"	8"	8 1/2"	11"	16"	N	35mm	3 1/2" X 4"	3 1/4" X 4 1/4"	16mm
PROPERTY REPORT	X	X	X	X	X	X	X	X	X	E	Color	Color	B&W	M.P.
JULY, 1965 (Cont.)	2	2	1 1/2	1 1/2	7	10	11	11 1/2	20	G.	Slides	Slides	Slides	Film

A.E.C. SAFETY	1	33	17
A.E.C. SECURITY	1		

A.E.C. SECURITY	1	1
TOTALS	286 174.1	2519 527 175 758 6371 16 0 1186 73 85 147 176 700

TOTALS	286	1741	2519	527	175	758	6371	16	0	1186	73	85	147	176	700																																																																																																																																																																																																				
<table><tr><td colspan="2">TOTAL ASSIGNMENTS</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2">JUNE</td><td colspan="2">JULY</td></tr><tr><td colspan="2">NEGATIVES</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>296</div></td></tr><tr><td colspan="2">TOTAL PRINTS</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>1,186</div></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>12,107</div></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>1,279</div></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>14,196</div></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>300</div></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>307</div></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>1,349</div></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"><div>14,942</div></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr></table>																TOTAL ASSIGNMENTS												JUNE		JULY		NEGATIVES																<div>296</div>		TOTAL PRINTS																<div>1,186</div>																		<div>12,107</div>																		<div>1,279</div>																		<div>14,196</div>																		<div>300</div>																		<div>307</div>																		<div>1,349</div>																		<div>14,942</div>																			
TOTAL ASSIGNMENTS												JUNE		JULY																																																																																																																																																																																																					
NEGATIVES																<div>296</div>																																																																																																																																																																																																			
TOTAL PRINTS																<div>1,186</div>																																																																																																																																																																																																			
																<div>12,107</div>																																																																																																																																																																																																			
																<div>1,279</div>																																																																																																																																																																																																			
																<div>14,196</div>																																																																																																																																																																																																			
																<div>300</div>																																																																																																																																																																																																			
																<div>307</div>																																																																																																																																																																																																			
																<div>1,349</div>																																																																																																																																																																																																			
																<div>14,942</div>																																																																																																																																																																																																			

TOTAL ASSIGNMENTS	MAY	JUNE	JULY
NEGATIVES	307	300	296
TOTAL PRINTS	1,349	1,279	1,186
	14,942	14,196	12,107

Employee and Public Relations

UNION RELATIONS

Union Relations - Operations Personnel

By letter of June 27 the National Labor Relations Board refused to issue a complaint against the Company in connection with the unfair labor practice charge brought by the Council regarding the closing of the Prosser barricade. The Council has appealed that decision and it is currently being reviewed by the Board in Washington, D. C.

Collective bargaining agreements covering each of the four bargaining units have been opened for negotiation by both the Company and the respective unions. Notices have likewise been received which open employee Pension and Insurance Agreements. To date no exchange of proposals or negotiations have taken place.

The Hanford Atomic Metal Trades Council brought suit against the Company in June in which they charged that the Company unilaterally decided to disregard and supersede a "working agreement" which originated in 300 Area and which was signed by supervision and a group of Chemical Worker stewards in May 1953. Outside counsel has been retained and it appears that discussions between counsel and union representatives may develop a basis for settlement of this dispute short of court action.

New York representatives from Union Relations Services and Wage Administration Services were in Richland on July 13 and 14 to assist with planning for coming negotiations.

In June the National Labor Relations Board dismissed an HAMTC petition to represent Laboratory Assistants in the Manufacturing Department. Following that order a series of meetings have been held with these employees, each of which was attended by a Union Relations' representative. Results of these meetings have been very satisfactory.

The issue covering double-time pay for work in excess of 16 hours in a work day as it is influenced by time spent traveling to and from the work site has remained dormant during the month. The matter will undoubtedly be clarified in contract negotiations.

Grievance Statistics:

A total of thirty-five (35) grievances were received and three (3) Step II grievance meetings were held during the month. A breakdown of the grievances received and processed follows:

ALL DEPARTMENTS

	<u>HAMTC</u>	<u>HGU</u>	<u>BSEIU</u>	<u>Total Unit</u>	<u>Total Nonunit</u>
Received this month	30	0	1	31	4
Received this year	303	3	1	307	15

Employee and Public Relations

UNION RELATIONS

ALL DEPARTMENTS (Cont'd.)

	<u>HAMTC</u>	<u>HGU</u>	<u>BSEIU</u>	<u>Total Unit</u>	<u>Total Nonunit</u>
Step I					
Pending June 30	0	0	0	0	1
Settled this month*	18	0	0	18	2
Settled this year	198	2	0	200	4
Pending July 31	0	0	0	0	0
Step II					
Pending June 30	59	0	0	59	0
Settled this month**	10	1	0	11	2
Settled this year	86	2	0	88	9
Pending July 31	57	0	1	58	1
Arbitration					
Pending June 30	0	0	0	0	
Settled this month	0	0	0	0	
Settled this year	0	1	0	1	
Pending July 31	0	0	0	0	
Total Settled this Month	28	1	0	29	4
Total Settled this Year	284	5	0	289	13

BY DEPARTMENTS

	<u>Received</u>		<u>Settled Step I*</u>		<u>Settled Step II**</u>	
	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>
Manufacturing						
Reactor - Unit	19	137	10	89	2	39
Separations - Unit	3	84	4	72	1	16
- Nonunit	3	8	1	3	2	5
Metal Preparation - Unit	3	33	1	15	3	12
- Nonunit	1	1	0	0	0	0
Transportation - Unit	3	18	0	10	0	7
Electrical Utilities	0	4	0	2	0	2
Stores - Unit	0	5	0	2	0	2
Employee and Public Relations						
Community - Unit	2	7	0	1	0	2
Aux. Ops. & Pl. Pro. - Unit	1	16	2	10	5	8
Radiological Sciences - Unit	0	3	1	2	0	0
- Nonunit	0	1	1	1	0	0
Engineering - Nonunit	0	3	0	0	0	1
Financial - Nonunit	0	2	0	1	0	1

*Grievances brought to Step II prior to May 1, 1955, but never processed by the union are, for the purpose of this report, considered settled at Step I.

**Grievances which the union formally indicated their intention to submit to arbitration but have taken no further action since May 1, 1955 are, for the purpose of this report, considered settled at Step II.

Employee and Public Relations

UNION RELATIONS

BY SUBJECTS

Unit	<u>Manufacturing</u>		<u>Emp. & Pub.</u>		<u>Radiological</u>		<u>Engineering</u>		<u>Financial</u>	
	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>
	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>
Recognition	0	1	0	0	0	0				
Discrimination	0	3	0	0	0	0				
Jurisdiction	12	113	0	11	0	0				
Health-Safety-Sanitation	1	11	0	3	0	1				
Hours of Work	0	15	1	1	0	0				
Overtime Rates	4	37	2	3	0	1				
Vacations	0	1	0	0	0	0				
Seniority	3	21	0	0	0	0				
Wage Rates	1	19	0	1	0	0				
Miscellaneous	5	58	0	1	0	0				
Sick Leave	0	1	0	0	0	0				
Grievance Procedure	2	2	0	0	0	0				
<u>Nonunit</u>										
Continuity of Service	0	1	0	0	0	0	0	0	0	0
Overtime Rates	0	0	0	0	0	0	0	0	0	1
Wage Rates	4	6	0	0	0	0	0	0	0	0
Miscellaneous	0	0	0	0	0	1	0	1	0	0
Working Conditions	0	1	0	0	0	0	0	0	0	0
Work Assignment	0	0	0	0	0	0	0	1	0	1
Holidays	0	1	0	0	0	0	0	0	0	0

Employee and Public Relations

SALARY AND WAGE ADMINISTRATION

In addition to the normal flow of routine work in Salary and Wage Administration, the following work was conducted during July:

1. The quarterly report on the second quarter of operation under the Company salary plan was completed and submitted to management and to the AEC.
2. A report on first-line supervisory salary differentials over those supervised was completed for the Employee and Public Relations Department.
3. An audit of selected positions in the Separations Section resulted in a number of new position descriptions and a re-evaluation of these positions.
4. A review of position titles in all departments which have been vacant for six months or more resulted in a number of positions being dropped from the roster.
5. Work was continued with the IBM procedures group on the conversion of salary records to the new 702 facility.
6. The Performance Appraisal Form for exempt employees is undergoing revision based on the experience gained from the use of the form to date.
7. Preliminary drafts of generic position descriptions for training positions were prepared and submitted to management for comment. These descriptions were prepared for the section and sub-section levels and also for the unit level of selected HAPO components.
8. A list of position titles was prepared for the use of Payroll in submitting data for the Los Alamos survey.
9. A recommendation on the application of general Company adjustments to the salaries of exempt personnel at HAPO was submitted to management.
10. Talks were prepared and delivered to supervisory training program participants on salary administration and on wage rate administration.
11. Work in connection with the wage rate study for non-exempt employees was continued. A wage structure patterned on the Company's standard wage curve is being studied, and HAPO bargaining unit jobs which have been ranked by the paired comparison method were priced on the curve for purposes of analysis. The ranking results were reviewed with members of the Union Relations Section and the Company Negotiating Committee. Data pertaining to the wage rate study were discussed with HAPO management and with representatives of the Wage Administration Services and Union Relations Services Departments. A status report on the study was also presented to members of the local AEC operations office.

12. Representatives of the Wage Rates Unit participated in discussions with the Plant Guards who have requested a higher rate for HAPO patrolmen.
13. Work was begun on the accumulation of job descriptions for use in the study of stenographic and secretarial jobs at HAPO.
14. All data required for the July 1 revision of the organization directory were submitted to the Printing group.
15. Organization changes processed during the month included the following:
 - a. The Technical Administration Unit in the Engineering Department was transferred from the Engineering Administration Section to the Pile Technology Section, effective July 1.
 - b. In the Radiation Monitoring Sub-Section of the Separations Section, Manufacturing Department, the T and Z Plant Radiation Monitoring Units were combined into a single unit with some concurrent adjustments in functional relations throughout the Sub-Section.
 - c. In the Procedures and Computing Section, Financial Department, a general redefinition of functions and consolidation of computing operations into a single unit occurred, largely attributable to the installation of the 702 Electronic Data Processing equipment.
 - d. In the Project Section of the Engineering Department a new On-Site Inspection Unit was established.
16. The Quarterly Summary of Organization Changes was issued.

Employee and Public Relations

EDUCATION AND TRAINING

The report of the Education and Training Section is submitted as follows:

ROTATIONAL TRAINING PROGRAM

Present Assignments

The technical graduates on the Rotational Training Program are assigned to departments as follows:

<u>Department</u>	<u>Last Month</u>	<u>This Month</u>
<u>Engineering</u>		
Pile Technology	6	11
Separations Technology	5*	5
Design	5	6
Project	2	4
<u>Manufacturing</u>		
Metal Preparation	1	3
Separations	4	6
Reactor	6	11
Transportation	1	0
<u>Radiological Sciences</u>		
Biology	0	0
Records and Standards	0	0
Bio-Physics	4	4
<u>Financial</u>		
Procedures and Computing	2	2
<u>Employee & Public Relations</u>		
Aux. Operations & Plant Protection	0	2
Employee Comm. & Public Relations	1	0
Education and Training	<u>14</u>	<u>1</u>
Totals	51*	55 (as of 7-22)

* In the June report, these figures were listed as 4 and 50 respectively, due to an error.

Permanent Placements

There were no placements off the Program during the report period. One placement was anticipated, but this did not materialize. This does not represent any slackening of demands, but is due to a number of trainees being in the middle of thirteen-week assignments. It is anticipated that approximately nine trainees will be placed in August. A new survey of needs is being conducted with the principal customers.

During the month our Program suffered the tragic loss of one of the new graduates, Frank M. Daughenbaugh, who was fatally injured in a private automobile collision.

Employee and Public Relations Department
EDUCATION AND TRAINING SECTION

Additions

There were six new trainees reporting in July and five additional are expected in August.

All new trainees reporting in June and July have now been placed on assignments, although three do not have security clearances.

Selective Service

There was only one loss to Selective Service during the report period, bringing the total to 67 men lost to Selective Service in the 23 months since the first man was drafted. The losses have been as follows:

Former Program Members	57
Direct Hires	8
Program Members	<u>2</u>
Total	67

One Program Member was lost to the Armed Forces in July due to ROTC training commitments in college, making a total of 46 lost to the Armed Forces in five and one-half years operation of this Program.

Technician Training Program

Approximately fifty transfer requests from present employees have been reviewed for consideration for transfer to the newly established Technician Training Program. A careful review of the folders, transcripts and supervisor's ratings indicates that approximately twelve of this number will have the necessary qualifications for transfer to the Program.

Offers were extended by Personnel Practices Section to eighteen recent high school graduates and sixteen acceptances have now been obtained. They plan to increase the offers to bring the acceptances up to eighteen, which is the original number requisitioned for this Program.

With the estimated addition of twelve trainees by internal transfers, it may be necessary to start the Program with a few less than the 36 originally planned for this Program. A favorable contact was established during the month with the Seattle public schools, which should be beneficial for future employment of highly qualified graduates for the Technician Program.

Summer Programs

Arrangements have been made for plant tours for the members of the three summer programs, namely: college professors, graduates, and juniors. Luncheons are being held at appropriate times with members of plant management to further acquaint the summer program personnel with our activities. It is planned to conduct a guided tour through McNary Dam for the college professors as an additional means of acquainting them with the potentialities of this area.

Employee and Public Relations Department
EDUCATION AND TRAINING SECTION

SCHOOL OF NUCLEAR ENGINEERING

New graduate courses planned for the Fall 1955 term are:

Numerical Analysis and Digital Computers
Process Instrumentation and Control
Structure of Solids
Radiation Engineering

A plan to extend and liberalize the HAPO system of technical education has been presented to HAPO management.

121 graduate students were active in their affiliation with the cooperating schools (registered courses during either the fall or spring term of 1954-55)

<u>Field</u>	<u>U. of Idaho</u>	<u>OSC</u>	<u>WSC</u>	<u>U. of Wash.</u>	<u>Total</u>
Chemical Engineering	25	6		2	33
Chemistry	20	5	2	3	30
Electrical Engineering	12			2	14
Mechanical Engineering	10	2	2		14
Physics	8	2			10
Metallurgy	5		3	1	9
Mathematics	1	2	2		5
Meteorology				2	2
Nuclear Engineering		2			2
Biology			1		1
Soil Physics			1		1
	<u>81</u>	<u>19</u>	<u>11</u>	<u>10</u>	<u>121</u>

Student Counseling

Prospective graduate students in the fall term will be aided materially by the School of Nuclear Engineering in developing a graduate study program. The School has developed typical M.S. programs of study indicating courses in the major and supporting fields that students majoring in any one of eight different fields of study can use as a guide in their own study. Nearly all of these courses from the following fields are offered in the present curriculum of the School:

Chemical Engineering
Chemistry
Electrical Engineering
Mathematics
Mechanical Engineering
Metallurgy
Nuclear Engineering
Physics

Recent discussions with authorities of the Pasco Junior College indicate that it is not timely to consider transferring any college-level courses from the School of Nuclear Engineering.

Employee and Public Relations Department
EDUCATION AND TRAINING SECTION

PERSONAL DEVELOPMENT

Summary - Trend

Participation in training programs has shown a marked increase, and participation during January-July 1955 has already exceeded the total for 1954. This has been attained despite the traditional drop during vacation period, and with fewer training representatives. The increased participation and interest may be attributed to several factors:

1. The effect of the Island Presentation on making higher and middle management more training-conscious, and a resultant appreciation for individual development.
2. The correspondent relationship which centers responsibility for training and puts more "salesmen" in the field.
3. "Tailoring" programs for individual groups in regard to content, time consumed, and location of presentation.
4. New programs which take care of wider range of needs, and which can be presented in short preview form.

Report Writing was presented to 14 exempt personnel of the Financial Department, Auditing Section on Tuesday, June 28. This was presented at the request of the correspondent for Financial Department and was especially adapted to be specific for auditing report writers. The entire program was completed in one day.

Effective Human Relations Conference No. 3 was completed on Thursday, June 30 with 14 supervisors attending. A new group was started on Thursday, July 7 with 21 supervisors present, and on Friday, July 29 a special session was conducted for 15 supervisors of the Technical Information Unit, 300 Area. This is a 12-hour program which is conducted in three 4-hour sessions, and is intended for supervisors with considerable experience. It provides actual practice in arriving at solutions to real human relations problems.

Your Stake In American Industry (an economics program) was presented to 23 exempt personnel of the Financial Department on Thursday morning, June 30, and again on Friday afternoon, July 22 for 28 exempt personnel of Separations Technical Unit in the 300 Area. This program provides a new approach to the subject of economics and brings out the importance of the individual in the American economic system and how he shares in its success or failure. It is hoped that this program eventually may be presented to all employees at Hanford. The sessions now being conducted are for exempt people only, and to date the program has met with wide acceptance.

Employee and Public Relations Department
EDUCATION AND TRAINING SECTION

The Customer Relations program was presented six times during the period from June 30 to July 14 with a total of 154 employees attending:

June 30 - Stores Unit, 200 E.	16	exempt and non-exempt
July 5 - 200-W Separations Section.	6	exempt and non-exempt
July 8 - Stores Unit, 1100 Area.	38	exempt and non-exempt
July 11 - Stores Unit, 1100 Area.	44	exempt and non-exempt
July 12 - Separations, 200-W.	6	exempt and non-exempt
July 14 - Stores Unit, 1100 Area	44	exempt and non-exempt

This program is intended for all people who have contact with our "customers" or who have dealings with other departments, sections, or units. It stresses courtesy, attitude, loyalty, and telephone technique. This program has wide application and acceptance.

Job Relations Development was presented eight times during July with a total of 84 exempt employees in attendance:

July 6 - Purchasing and Stores Section. . . .	25
July 8 - Plant Auxiliary Operations Section .	14
July 12 - Transportation Section	7
July 21 - Community Operations Unit.	7
July 22 - Patrol and Fire Unit (White Bluffs).	16 (two sessions)
July 29 - Patrol and Fire Unit (White Bluffs).	15 (two sessions)

This presentation is given in approximately 40 minutes and is a summary of the regular full-length program. Although the program itself is intended for new or relatively inexperienced supervisors, these short presentations are being given to older supervisors as a refresher and as a preview so these supervisors may enroll subordinate supervisors if they desire..

Responsibilities of a Supervisor was presented twelve times during July with a total of 157 exempt and supervisory personnel in attendance:

July 6 - Purchasing and Stores Section . . .	25
July 8 - Auxiliary Operations Section . . .	14
July 12 - Transportation Section	7
July 15 - Pile Tech. Unit, 300 Area	25
July 20 - Reactor Section, 100-H	31
July 21 - Community Operations Unit.	7
July 22 - Patrol and Fire Unit (White Bluffs).	16 (two sessions)
July 26 - Transportation Section.	5
July 28 - Purex Unit (200-W)	12
July 29 - Patrol and Fire Unit (White Bluffs).	15 (two sessions)

This program is presented in approximately 40 minutes and emphasizes the always present gap in performance between what we expect from our employees and what we get. It points out that much can be done to close this gap by the judicious application and attention to knowledge, attitude, skills and habits of our people. The program meshes nicely with our appraisal system and points up the importance of all the supervisory responsibilities rather than centering attention on the one or two which obviously gives the most trouble. This program also stresses the importance of the individual and responsibility for individual development.

Employee and Public Relations Department
EDUCATION AND TRAINING SECTION

Principles and Methods of Supervision was conducted on the mornings of July 11 through July 20 with 21 supervisory and exempt personnel attending. This was Group No. 81, which indicates that roughly 1600 of Hanford exempt and supervisory personnel have now completed this program. Enrollments in PMS remain high and already the limit has been reached for enrollment in the September session.

Supervisors Accident Prevention program was presented Wednesday afternoon, July 13, in the 200-W Area, with an attendance of ten supervisors. This program is presented jointly by a training representative and a safety engineer and is given on request.

The film "The Inner Man Steps Out" (a human relations story) was presented nine times during July with a total attendance of 108 exempt personnel of the Reactor Section:

July 11 - Manager, Reactor Section and staff	- 11 exempt and supervisory personnel
July 19 - 100-B	- 7
July 19 - 100-K	- 11
July 20 - 100-F	- 7
July 20 - 100-D	- 19
July 26 - 100-B	- 13
July 26 - 100-K	- 10
July 27 - 100-D	- 7
July 27 - 100-H	- 23

Heretofore this film has been used in connection with the Effective Human Relations program, however management of the Reactor Section requested that this film be shown to all of their exempt personnel. This was agreed upon with the provision that we could include a short introduction to the film and conclude it with a discussion of some of the points brought out. This has been done, and the entire program runs for approximately 1½ hours. Reaction to the film has been excellent and participation in discussion has been good. The over-all result of this presentation, in our opinion, has been very good and can be expected to result in improved attitudes and handling of personnel.

Conference Leading was conducted on Thursday, July 21 with a participation of 11 exempt personnel. This was our regularly scheduled program, which continues to be very popular and well attended. Participation in these meetings is limited to a workable group ranging from 8 to 16 people.

New Exempt and Supervisory Orientation (24-Hour program) was conducted on Monday, Tuesday and Wednesday, July 25, 26, 27. There were 20 new exempt and supervisory personnel attending. A luncheon to welcome these people to the management team is a feature of this program and W. M. Mathis, Manager, Metal Preparations Section, was the guest at the luncheon. This program is intended to provide the new exempt or supervisory person with some of the tools, techniques and methods which he will need to become a more effective supervisor in a shorter period of time.

Employee and Public Relations Department
EDUCATION AND TRAINING SECTION

There was a total of 126 training program attendance records requested and prepared during July.

An orientation program was held for the new group of tech grads on the mornings of July 27, 28 and 29 with a training representative acting as master of ceremonies. There was also an evening social meeting on Thursday, June 30 at the Desert Inn which was also directed by a training representative.

V. J. Byron presented a talk on "Safety Consciousness" to 42 employees of the Personnel Practices Section on Thursday afternoon, July 7.

EMPLOYEE & PUBLIC RELATIONS DEPARTMENT
HEALTH & SAFETY SECTION
JULY 1955

General

Personnel Changes

Five additions and twelve deletions resulted in a decrease to 221.

Employee Relations

Employee attendance at 37 meetings was 174.

Visits

The following district representatives of the Methodist Church visited Kadlec on July 6: Dr. Horace Turner, Rev. A. Graves, Rev. R. H. Ortmeier, Rev. Johnson, Rev. Stanton. Mr. Fred Knautz of the Lutheran Church visited Kadlec on the same day.

Miss C. Vavra and Miss M. Eastabrooks, public health nursing supervisors from Seattle, visited the Public Health Unit in connection with our summer instruction of Richland school teachers.

Industrial Medicine

Dispensary visits decreased from 5736 to 5214, while medical examinations decreased from 1206 to 957 due to a shortage of physicians.

Sickness absenteeism was 1.17% vs. 1.23% for June while total absenteeism was 1.91% vs. 2.17% for June. The year to date total absenteeism of 2.30% compares with 2.52% for 1954.

A consultant contract with Dr. H. G. Gough, Psychologist of the University of California, has been completed and material received for assistance in identifying tendencies toward asocial behavior in new applicants.

Safety & Fire Prevention

	<u>Operations</u>		<u>Community</u>	
	<u>July</u>	<u>Year to Date</u>	<u>July</u>	<u>Year to Date</u>
Major Injuries	0	3	0	0
Sub-Major Injuries	1	12	0	0
Near Serious	4	37	0	2
Total Injuries	385	3002	25	189
Frequency		0.30		0
Severity		29		0

For the first six months of 1955 approximately 57,000 employees attended some 4000 safety meetings. While the total injury trend for July was better than for June, investigation of near serious incidents indicated in some cases a need for greater supervisory effort.

A recently installed sprinkler and fire alarm system in the minor construction prefabrication shop at White Bluffs limited to \$45, a potential fire loss of \$150,000.

Kadlec Hospital

The average daily adult census decreased from 49.1 to 47.1 as compared with 70.1 a year ago, but economy measures kept net expense within the budget for the month.

HEALTH & SAFETY SECTION

JULY 1955

General (Continued)

Kadlec Hospital (Continued)

Visits to the hospital were made by district representatives of the Methodist and the Lutheran Churches because of their interest in the possibility of taking over operation of the hospital from General Electric.

A meeting of Kadlec Board of Governors on July 22 was attended by W. E. Johnson and J. E. Travis with L. L. German, W. D. Norwood, M.D. and P. E. Carrico acting in an advisory capacity. Subjects given attention were as follows:

1. Physicians' views of General Electric-Metropolitan Accident and Health Insurance program.
2. Low hospital census - cause and attention given.
3. Hospital Bylaws - revision in progress.
4. Hospital renovation.
5. Consideration for eliminating present admission restrictions and opening hospital for staff membership by doctors outside of Richland.
6. Radiology and pathology practices and proposed decrease in x-ray charges.

Public Health

Transfer of Public Health activities to the Bi-County Public Health unit appeared imminent until passage of enabling legislation by Congress. Now the Bi-County Public Health is reviewing the proposed contract with the AEC in light of this new legislation.

Costs-June

	May	June	June Budget
Industrial Medicine	\$46,344	\$46,059	\$47,977
Public Health (Oper.)	8,495	8,064	10,122
Kadlec Hospital (Net)	16,290	27,879	29,648
Hospital Expense Credits	1,718	1,615	2,000
Safety & Fire Prevention	<u>12,513</u>	<u>29,676</u>	<u>13,892</u>
Total-Health & Safety	\$85,360	\$113,293	\$103,639

The net cost of operating the Health and Safety Section for June before charges were assessed to various departments, was \$103,639, about \$28,000 more than for May and \$10,000 above the June budget. Accrual of about \$18,000 for safety prizes purchased in June accounted for much of the difference. Kadlec loss was under the budget but high due to decrease in patient census and increased booking costs at year's end.

The net cost of operation of the Health and Safety Section for the fiscal year was \$1,019,194, which was 3.3% under the budget. For Kadlec there was a \$22,000 overrun of the budget for the fiscal year, due to unexpected drop in patient load starting in March and continuing to date.

HEALTH & SAFETY SECTION

JULY 1955

Industrial Medical Services

The total number of dispensary visits decreased from 5736 to 5214. The 1954 July total was 4362. The July, 1955 decrease was general throughout all areas. The total number of physical examinations also decreased from 1206 to 957, due primarily to short physician staff. General Electric employees sustained no major injuries. There was one sub-major injury. Contractor employees sustained one major injury but no sub-major injuries. There were 29 nurses and one nurse aid on the non-exempt roll. The total physician staff was down to four.

Dr. J. F. Riordan was retired on July 29. He began his employment on March 17, 1948.

A consultation contract with Dr. Gough of the University of California has been completed and materials received for identification of asocial behavior of new applicants. The procedures will permit further examination of selected groups of employees.

Revised organization and policy guides for the detailed operation of the Industrial Medical sub-section are in progress.

Plans for the expansion of examination facilities were completed. Costs for preliminary scoping, design and project proposal preparation in the sum of \$1200 and detail design and specifications for use in obtaining a lump sum contract in the sum of \$7800 were put in the construction budget for the fiscal year 1957.

The Health Activities Committee met on July 21 and the subject on "Snoring" was presented. Material on this subject was prepared for distribution throughout the plant. Sickness absenteeism for June was 1.23%. The year to date total figure ending June 30 was 2.36%. The comparative 1954 total figure was 2.52%.

Net costs for the month of June decreased slightly (\$721) from the May level. This resulted from a slight decrease in salary expense and continued high expense credits for services rendered to construction contractors. Other costs continued at approximately the levels of the previous month.

Costs-Operations

	<u>June</u>	<u>May</u>	<u>Increase (Decrease)</u>
Salaries	\$34,118	\$34,530	\$ (412)
Continuity of Service	2,559	2,591	(32)
Laundry	163	167	(4)
Utilities, Transportation, Maintenance	4,697	4,699	(2)
Supplies and Other	5,426	5,362	64
Total Gross Costs	46,963	47,349	(386)
Less: Revenue	904	1,005	(101)
Expense Credits	12,991	12,555	436
Net Cost of Operation	\$33,068	\$36,799	\$ (721)

HEALTH & SAFETY SECTION

JULY 1955

Industrial Medical Services (Continued)

The net cost of operation for FY 1955 amounted to \$422,000 as compared to the budget of \$459,000, an underrun of 8%. Two items contributed to the major portion of this overrun: (1) Salaries were \$16,000 below anticipated levels and (2) Expense credits \$19,000 over the budgeted figure.

HEALTH & SAFETY SECTION

JULY 1955

<u>Industrial Medical Services (Continued)</u>	<u>June</u>	<u>July</u>	<u>Year to Date</u>
<u>Physical Examinations</u>			
<u>Operations</u>			
Pre-employment	168	89	906
Rehire	21	9	117
Annual	353	256	1372
Interim	21	14	331
A.E.C.	36	20	178
Re-examination and recheck	142	140	1033
Termination	108	95	583
Sub-total	849	623	4520
<u>Contractors</u>			
Annual	1	3	36
Pre-employment	193	125	1157
Recheck	34	57	343
Re-examinations	0	0	1
Termination and Transfer	46	90	339
Interim	83	59	217
Sub-total	357	334	2143
Total Physical Examinations	1206	957	6663
<u>Laboratory Examinations-Clinical</u>			
<u>Operations</u>			
Government	147	89	898
Pre-employment, Termination, Transfer	3384	1133	17772
Annual	1845	1135	7530
Recheck (Area)	129	77	1781
First Aid	13	19	97
Sub-total	5518	2750	27981
<u>Contractors</u>			
Pre-employment, Termination, Transfer		1181	1181
Total Clinical Laboratory Examinations	5518	2750	27981
<u>X-Ray</u>			
<u>Operations</u>			
Government	16	7	7
Pre-employment, Termination, Transfer	526	217	2170
Annual	420	311	1431
First Aid	38	17	161
Sub-total	1050	494	3111
<u>Contractors</u>			
Pre-employment, Termination, Transfer		204	204
First Aid		11	11
Sub-total		215	215
Total X-Ray	1050	710	3111
Electrocardiographs	140	111	700
Physical Therapy Cases Referred	191	117	117

HEALTH & SAFETY SECTION

JULY 1955

<u>Industrial Medical Services (Continued)</u>	<u>June</u>	<u>July</u>	<u>Year to Date</u>
<u>First Aid Treatments</u>			
<u>Operations</u>			
New Occupational Cases	655	508	3675
Occupational Case Retreatments	2145	1949	12418
Non-occupational Treatments	2836	2702	19859
Sub-total	5636	5159	35952
 <u>Construction</u>			
New Occupational Cases	24	8	607
Occupational Case Retreatments	55	44	1946
Non-occupational Treatments	21	3	766
Sub-total	100	55	3319
 Total First Aid Treatments	5736	5214	39271
 <u>Major Injuries</u>			
General Electric	1	0	3
Contractors	0	1	3
Total	1	1	6
 <u>Sub-Major Injuries</u>			
General Electric	1	1	12
Contractors	1	0	2
Total	2	1	14
 <u>Nurses Visits</u>			
Calls made	3	1	15
Employee Personal Illness	3	1	12
No. absent due to illness in family	0	0	1
No. not at home when call was made	0	0	1

HEALTH & SAFETY SECTION

JULY 1955

Kadlec Hospital

The average daily adult census decreased from 49.1 to 47.1 as compared to 70.1 a year ago. This represents an occupancy percentage of 43.2 broken down as follows: Mixed Service (Medical, Surgical and Pediatrics) 42.4; Obstetrical Service 48.1. A further breakdown of the Mixed Service shows an occupancy percentage of 27.0 on Medical, 65.9 on Surgical and 33.2 for Pediatrics.

The minimum and maximum daily census ranged as follows:

	<u>Minimum</u>	<u>Maximum</u>
Mixed Service	20	58
Obstetrical Service	6	15
Total Adult	29	69

The average daily newborn census decreased from 13.9 to 10.5 as compared with 13.4 a year ago.

Nursing hours per patient per day:

Medical, Surgical, Pediatrics	4.52
Obstetrical	5.45
Newborn	3.42

For the first seven months of this calendar year the above nursing hours have averaged 3.86, 4.85, and 3.23 respectively.

The ratio of inpatient hospital employees to patients (excluding newborn) for the month of June was 2.61. When newborn infants are included the ratio is 2.04.

The net expense for the operation of Kadlec Hospital for June was \$27,379 as compared with \$16,290 for May. Summary is as follows:

Kadlec Hospital net expense \$27,379
This is an increase of \$11,589 over the month of May. It is due largely to a decrease in patient census which accounts for a \$7,177 loss in revenue. At the same time, with increased booking of costs over the year end, gross costs went up \$4,309. Expense credits decreased \$103.

For the entire FY 1955 a budget overrun of \$22,000 was experienced. This resulted from an unpredictable and drastic downward turn in the census which occurred without warning in early March. The overrun was less than originally expected, however, since by reducing personnel and other costs it was possible to bring costs for May and June back within budgeted limitations and reduce the overrun by approximately \$5,000.

HEALTH & SAFETY SECTION

JULY 1955

Kadlec Hospital (Continued)

Representatives from the Interboard Council of the Pacific Northwest Annual Conference of the Methodist Church visited Kadlec Hospital on July 6 and toured its facilities. This group has expressed interest in the possibility of acquiring and operating the hospital. A luncheon at the hospital was arranged where General Electric and AEC management representatives met with this group and with hospital personnel to discuss such a possibility.

A representative from the Lutheran Hospital and Homes organization also visited Kadlec on the same day and for the same purpose.

Following is a summary of employee relations meetings held in the Health and Safety Section during the month of July:

	<u>Meetings</u>	<u>Attendance</u>
Hospital	28	109
Industrial Medicine	2	18
Public Health	5	31
Safety & Fire Prevention	1	10
General	<u>1</u>	<u>6</u>
Total	37	174

HEALTH & SAFETY SECTION

JULY 1955

<u>Hospital Unit (Continued)</u>	<u>June</u>	<u>July</u>	<u>Year to Date</u>
<u>Kadlec Hospital</u>			
Average Daily Adult Census	49.1	47.1	59.8
Medical	14.2	10.0	16.1
Surgical	16.6	21.1	22.4
Pediatrics	4.4	6.3	10.4
Mixed	35.2	37.3	48.9
Obstetrical	13.9	10.1	10.9
Average Daily Newborn Census	13.9	10.5	11.1
Maximum Daily Census:			
Mixed Services	47	58	83
Obstetrical	18	15	19
Total Adult Census	63	69	95
Minimum Daily Census:			
Mixed Services	24	20	20
Obstetrical Service	8	6	3
Total Adult Census	36	29	29
Admissions: Adult	390	397	3260
Discharges: Adult	394	400	3268
Medical	100	63	754
Surgical	144	199	1409
Pediatrics	53	59	540
Mixed	297	321	2703
Obstetrical	97	79	565
Newborn	94	72	520
Patient Days: Adult	1475	1460	12683
Medical	425	309	3421
Surgical	499	654	4740
Pediatrics	133	194	2206
Mixed	1057	1157	10367
Obstetrical	418	303	2316
Newborn	418	326	2353
Average Length of Stay: Adults	3.7	3.7	3.9
Medical	4.3	4.9	4.5
Surgical	3.5	3.3	4.1
Pediatrics	2.5	3.3	4.1
Mixed	3.6	3.6	3.3
Obstetrical	4.3	3.3	4.1
Newborn	4.4	4.5	4.5
Occupancy Percentage: Adults	45.0	43.2	54.9
Medical	38.4	27.0	43.5
Surgical	51.9	65.9	70.0
Pediatrics	23.2	33.2	54.7
Mixed	40.0	42.4	55.6
Obstetrical	66.2	48.1	51.9
Newborn	53.5	40.4	42.7
(Occupancy Percentage based on 109 adult beds and 26 bassinets.)			

HEALTH & SAFETY SECTION

JULY 1955

<u>Hospital Unit</u> (Continued)	<u>June</u>	<u>July</u>	<u>Year to Date</u>
<u>Kadlec Hospital</u> (Continued)			
Avg. Nursing Hours per Patient Day:			
Medical, Surgical, Pediatrics	4.60	4.52	
Obstetrics	3.01	5.45	
Newborn	2.58	3.42	
Avg. No. Employees per Patient (excluding newborn)	2.61		
Operations: Major	51	73	461
Minor	49	69	504
E.E.N.T.	45	49	402
Dental	2	0	5
Births: Live	95	64	510
Still	2	1	10
Deaths	1	4	25
Hospital Net Death Rate	0	.64%	.29%
Net Autopsy Rate	100.0	0	28.0
Discharged Against Advice	1	1	5
One Day Cases	116	57	1018
Admission Sources:			
Richland	84.1	83.4	31.8
North Richland	1.0	.3	5.1
Other	14.9	16.4	13.1
Admissions by Employment:			
General Electric	80.3	74.3	74.8
Government	3.1	4.1	3.0
Facility	4.8	6.5	6.0
Contractors	3.1	5.0	7.1
Schools	1.3	.5	1.2
Others	7.4	9.6	7.9
Hospital Outpatients:			
First Aid	500	434	3341
Clinical Laboratory	145	98	1050
Bacteriological Laboratory	30	30	332
X-Ray	176	176	1143
Physical Therapy	262	223	2109
<u>Physical Therapy Treatments</u>			
Outpatient Treatments	300	260	2246
Hospital	92	45	572
Total	392	305	2818
<u>Pharmacy</u>			
No. of Prescriptions Filled	2104	2084	17190
No. of Store Orders Filled	493	402	3412

HEALTH & SAFETY SECTION

JULY 1955

<u>Hospital Unit (Continued)</u>	<u>June</u>	<u>July</u>	<u>Year to Date</u>
<u>Kadlec Hospital (Continued)</u>			
<u>Clinical Laboratory Examinations</u>			
Outpatient Examinations	320	275	2712
Hospital	3022	2919	24088
Public Health	0	0	1
Total	3342	3194	26801
<u>X-Ray Examinations</u>			
Outpatient Examinations	184	124	1162
Hospital	159	155	1422
Public Health	2	12	70
Total	345	291	2654
<u>Electrocardiographs</u>			
Outpatient Examinations	1	2	13
Hospital	20	8	172
Total	21	10	185
<u>Bacteriological Laboratory</u>			
Treated Water Samples	210	225	1411
Milk Samples (Inc. Cream & Ice Cream)	32	47	247
Other Bacteriological Tests	323	292	3186
Total	565	564	4844
<u>Patient Meals</u>			
Regulars	2735	2243	19515
Children under 8	271	419	4740
Specials	461	578	1390
Softs	397	519	3974
Tonsil and Adenoid	68	69	580
Liquids	142	124	931
Surgical Liquids	67	83	568
Total	4141	4035	31208
<u>Cafeteria Meals</u>			
Noon	1282	1307	10795
Night	243	228	1403
Total	1525	1535	12758

HEALTH & SAFETY SECTION

JULY 1955

Public Health Unit

The incidence of communicable diseases curiously increased during the month. Actually this was due to an epidemic of Strep Throat in an Army battalion in a forward area which was controlled by the Army. No cases of poliomyelitis occurred in relation to the administration of Salk vaccine! Field visits more than doubled during the month, the chief increase taking place in infant and preschool visits. This was probably due to the routine nature of these visits combined with the busy clinic period of the previous month when such calls could not be made. Other areas accounting for sizeable increases in field visits are maternal and orthopedic. Followup on tuberculosis suspects reported from the chest x-ray survey is continuing. All suspects have been contacted. However, reports from the doctors are incomplete.

During the month the Staff was engaged in a teaching program for three Richland school teachers. This was part of a joint program of the State Department of Public Instruction and the University of Washington represented by Miss Catherine Vavra and Miss Marjorie Eastabrooks. Miss Vavra and Miss Eastabrooks visited the department in connection with the evaluation of the teachers' program. They expressed the opinion that the teachers had done excellent work and hoped for an increase in this type of activity among health departments throughout the state.

A Crippled Children's Clinic was held with Dr. C. Don Platner as consulting orthopedist. Twenty-four youngsters were examined at the clinic.

Of the 208 contacts made by social service counselors this month, 154 were directly concerned with family relationships; 63 related to marital conflict, 66 to difficulties between parents and their children, 24 with children's behavior problems and one with unmarried parenthood.

In 19 instances, adolescents were helped with personal problems. Adult personality problems were the focus of 30 interviews.

Three interviews were devoted to arranging care for children outside their own home and two interviews were concerned with medical and financial problems.

Routine inspection of food handling establishments were made and one establishment was degraded to a "B" for violations of the restaurant ordinance. Plans are being made for a new food service worker's permit which is being adopted throughout the state. An examination based on food sanitation must be passed before a permit will be issued. There will be an examination applicable to restaurant, tavern, meat market, bakery and dairy workers.

The 67 Grade A dairy farms which this department had previously inspected in Yakima County are being turned over to the Yakima County Health Department for inspection. Bacteria counts on all pasteurized milk which is delivered to Richland will be continued on a monthly basis. Three inspections were made of a pasteurization plant where high bacteria counts were obtained. Recent samples have shown great deal of improvement and samples meet Public Health requirements.

HEALTH & SAFETY SECTION

JULY 1955

Public Health Unit (Continued)

Bait was applied in the 300-Area for rodents. Poor housekeeping practices in one of the buildings was the major contributing factor.

Bacteriological results of water samples were satisfactory.

HEALTH & SAFETY SECTION

JULY 1955

Public Health (Continued)	June	July	Year to Date
<u>Education</u>			
Pamphlets distributed	11,988	9,990	83,970
News Releases	6	10	67
Staff Meetings	1	1	6
Classes	5	1	79
Attendance	50	5	1,093
Lectures & Talks	1	3	53
Attendance	40	57	2,527
Films Shown	12	0	122
Attendance	100	0	4,519
Community Conferences & Meetings	14	16	96
Radio Broadcasts	9	8	50
<u>Immunizations</u>			
Diphtheria	9	0	235
Diphtheria Booster	265	1	915
Diptussis	0	0	15
Tetanus	0	0	1
Tetanus Booster	264	2	276
Pertussis	0	0	1
Pertussis Booster	261	1	272
Schick Test	0	1	1
Smallpox	265	1	1,645
Tuberculin Test	0	6	39
Immune Globulin	19	13	93
Other	0	0	1
First Polio Series	795	0	795
Second Polio Series	374	102	476
<u>Social Service</u>			
Cases carried over	73	70	630
Cases admitted	15	11	97
Cases closed	18	33	111
Remaining case load	70	48	369
Activities:			
Home Visits	0	1	1
Office Interviews	241	207	2,042
Conferences	57	37	365
Meetings	13	7	89
<u>Sanitation</u>			
Inspections made	111	81	783
Conferences held	17	32	179

HEALTH & SAFETY SECTION

JULY 1955

<u>Public Health (Continued)</u>	<u>June</u>	<u>July</u>	<u>Year to Date</u>
<u>Communicable Diseases</u>			
Chickenpox	22	21	217
Erysipelas	1	0	1
German Measles	7	6	62
Impetigo	0	0	6
Influenza (U.R.I.)	0	0	4
Infectious Mononucleosis	0	0	9
Infectious Hepatitis	3	4	17
Measles	0	6	25
Meningitis	0	0	2
Mumps	33	4	423
Pinkeye	0	0	7
Pneumonia	0	0	1
Polio-myelitis	0	1	1
Rheumatic Fever	0	0	1
Ringworm	0	1	12
Roseola	3	1	18
Scarlet Fever	2	1	119
Strep. Infection (Throat)	0	28	29
Tuberculosis	1	0	6
Whooping Cough	0	7	16
Total	72	80	976
 Total No. Nursing Field Visits	 153	 376	 2,966
Total No. Nursing Office Visits	23	24	298

COMMUNITY SECTION

JULY 1955

ORGANIZATION AND PERSONNEL:

	<u>BEGINNING OF MONTH</u>		<u>END OF MONTH</u>	
	<u>Exempt</u>	<u>Nonexempt</u>	<u>Exempt</u>	<u>Nonexempt</u>
Community Administration	1	1	1	1
Maintenance & Renovation Unit	9	146	9	146
Police Unit	16	29	16	25
Commercial & Residential Property Unit	7	24	7	24
Fire Unit	62	0	51	0
Transfer Study	1	0	1	0
Community Operations Administration	1	1	1	1
Electrical Unit	5	15	5	14
Engineering Unit	7	4	7	4
Water & Sewerage Utilities Unit	5	22	5	21
Library Unit	3	10*	3	10*
Public Works & Recreation Unit	<u>7</u>	<u>54</u>	<u>7</u>	<u>54</u>
	124	306	113	300

	<u>Exempt</u>	<u>Nonexempt</u>
Additions to Payroll	0	2
Transfers In	0	7
Removals from Payroll	4	6
Transfers Out	7	9

Net decrease 17

*Includes two half-time employees.

MAINTENANCE AND RENOVATION UNIT

July, 1955

	<u>Exempt</u>	<u>Nonexempt</u>
Employees - Beginning of month	9	146
Terminated	0	1
Leave of absence - illness	0	1
Reactivate from illness	0	1
Transfer in	0	1
Employees - End of month	9	146

Gga-1

INTERIOR PAINT REPORT - FY 1956

July, 1955

FOREMEN: R. A. CHAMBLISS, D. W. LUKINS, M. E. TAPPAN

TYPE UNIT	NO. UNITS SCHEDULED	COMPLETED THIS MONTH	COMPLETED TO DATE	BALANCE TO BE PAINTED
A	400	5	5	395
B	344	2	2	342
C	160	0	0	160
D	2	0	0	2
E	23	0	0	23
F	64	0	0	64
G	4	0	0	4
H	67	0	0	67
K	57	0	0	57
L	37	0	0	37
M	7	0	0	7
Q	27	0	0	27
R	21	0	0	21
S	5	0	0	5
T	0			
U	77	0	0	77
V	182	0	0	182
Y	11	0	0	11
Z	2	0	0	2
1BP	4	1	1	3
2BP	19	3	3	16
3BP	6	0	0	6
Tract	19	1	1	18
1BR Apt.	26	0	0	26
2BR Apt.	69	0	0	69
W-13 Apt.	0			
Dormitories	5	0	0	5
<hr/>				
TOTAL	1638	12	12	1626

Est. MH B. F.	0	Actual MH B. F.	0
Est. MH This Month	<u>583</u>	Actual MH This Month	<u>661$\frac{1}{2}$</u>
Total Est. MH	583	Total Actual MH	661 $\frac{1}{2}$

EXTERIOR PAINT REPORT - FY 1956

July, 1955

FOREMAN: R. A. CHAMBLISS, D. W. LUKINS, M. E. TAPPAN

TYPE UNIT	NO. UNITS SCHEDULED	COMPLETED THIS MONTH	COMPLETED TO DATE	BALANCE TO BE PAINTED
A	109	32	32	77
B	169	45	45	124
C	85	0	0	85
D	1	0	0	1
E	13	0	0	13
F	73	3	3	70
H	56	8	8	48
K	60	0	0	60
L	2	2	2	0
1BP	97	0	0	97
2BP	599	0	0	599
3BP	494	0	0	494
Tract	7	1	1	6
2BR Apt.	9	0	0	9
W-13 Apt.	1	0	0	1
Dormitories	19	0	0	19
TOTAL	1794	91	91	1703

Est. MH B. F.	0	Actual MH B. F.	0
Est. MH This Month	<u>4800</u>	Actual MH This Month	<u>3375</u>
Total Est. MH	4800	Total Actual MH	3375

Spray time to date: 392 Manhours.

PLUMBING SHOP

July, 1955

FOREMAN: F. L. ELSENSOHN

Electric water heaters replaced	25
Laundry trays replaced	14
Miscellaneous plumbing work orders completed	23
Cleared major sewer stoppages caused by tree roots	57
Cleared major stoppages in main sewers for Public Works	6
Plumbing for floor and sink linoleum replacement	78
Worked on plumbing service orders	63.6 hours
Worked on service orders - hauling topsoil	16 hours
Hauled away tree limbs cut down by tenants	13 orders
Steam work orders completed, 12 on relief valves	17
Repaired blacktop walks	3
Replaced street steps	4
Loaned one plumber to Public Works	8 hours

Made routine steam inspection once each week in Government owned commercial facilities, dormitories and apartments.

Excavated with backhoe machine and handwork for the cleaning out of roots in sewer lines, and to repair all leaking and broken underground piping, and backfilled.

Landscaped where sewers and other lines were dug out and trees were removed, and seeded excavated portions.

SERVICE ORDER CREW

FOREMAN: L. F. CARPENTER

A. Service orders on hand at beginning of month	688
B. Received during the month	1734
C. Completed during the month	1772
D. On hand at the end of the month	650

E. A total of 114.5 hours were spent on work orders.

F. Backlog of incomplete service orders by craft:

Electrical	427	Fire inspections
	57	service orders (routine)
Plumbing	120	
Carpentry	<u>46</u>	
Total	650	

RENOVATION AND LABOR CREW

July, 1955

FOREMAN: B. C. BAIN

Houses renovated	49
Trash pickups	34
Minor carpenter repairs to houses	38
Minor carpenter repairs to dormitories	8
Dormitory rooms redecorated	1
Renovation minor paint jobs	30
Redecorated following a fire	2
Houses sprayed for insect control	4
Dormitories sprayed	1
Floors cleaned and sealed in renovation houses	18
Provided weekly service of delivering linens and janitorial supplies to occupied dormitories.	

Provided weekly pickup and delivery of laundry from various General Electric Company units to Richland Laundry and Dry Cleaners.

MECHANICAL SHOP

FOREMAN: Z. H. MAYBERRY

A. Millwright Crew:

Heat and vent service orders	53
Routine furnace inspections	450

Routine inspection, repair, and lubrication was completed on all precut house furnaces.

Routine work on Ranch house furnaces is 50% complete.

Service boxes were changed on 7 pickup trucks, transferring them from old to new trucks.

B. Sheetmetal Crew:

Shower stalls installed	14
Smoke pipes replaced	21
Replaced gutters	7
Installed coal hatch flashings	12
Traffic signs covered with metal	7
Street stencils made	7

New metal duct work was made and installed at Electrical Distribution Building

C. Service Crew:

Tree removal orders	88
Tree stump removal orders	56
Topsoil orders	6

LINOLEUM AND CARPENTER SHOP

July, 1955

FOREMAN: R. M. MARTIN

Replaced bath wall tile	9
Repaired bath wall tile	2
Replaced bath floor linoleum	7
Replaced bedroom floor linoleum	2
Replaced utility floor linoleum	1
Replaced living room linoleum	3
Replaced dining room linoleum	3
Replaced kitchen floor linoleum	26
Repaired kitchen floor linoleum	1
Replaced hall linoleum	1
Replaced steps linoleum	19
Replaced landing linoleum - fire damaged	1
Replaced sink top linoleum	76
Repaired sink top linoleum	1
Replaced cupboard linoleum	2
Replaced work bench linoleum	5
Repaired porches	115
Jack and shim	12
Raised slabs	1
Repaired roofs	51
Repaired doors - exterior	1
Replaced sinks	9
Chempoints	97
Paint touch ups	85
Interior house repairs	1
Replaced floor boards	8
Ranch house screens	70
Ranch house ladders	39
Street steps	4

COMMUNITY SECTION
RICHLAND POLICE DEPARTMENT
MONTHLY REPORT
JULY 1955

ORGANIZATION

	EXEMPT	NON-EXEMPT
EMPLOYEES - BEGINNING OF MONTH	16	29
TRANSFERS IN	0	0
TRANSFERS OUT	0	4
NEW HIRES	0	0
TERMINATIONS	<u>0</u>	<u>0</u>
TOTAL - END OF MONTH	16	25

GENERAL

A 1954 CHEVROLET SEDAN WAS RECEIVED THIS MONTH AS A REPLACEMENT FOR AN OLDER VEHICLE WHICH WAS RETURNED TO TRANSPORTATION.

THE ANNUAL STREET STRIPING PROGRAM WAS COMPLETED THIS MONTH WITH THE EXCEPTION OF THE STRIPING OF CROSSWALKS IN THE VICINITY OF THE SCHOOLS WHICH IS TO BE COMPLETED JUST PRIOR TO THE OPENING OF SCHOOL.

ONE GROUP OF BOYS AND GIRLS WERE ESCORTED ON A TOUR OF POLICE HEAD-QUARTERS DURING THE MONTH OF JULY.

THE ARMORED VEHICLE WHICH HAS BEEN ASSIGNED TO THE POLICE DEPARTMENT FOR A NUMBER OF YEARS, AND WHICH HAS BEEN USED TO ESCORT MONEY FROM PASCO TO THE NORTH RICHLAND BANK, WAS RETURNED TO THE CUSTODY OF THE TRANSPORTATION SECTION ON THURSDAY, 7-28-55. THE CONTRACT WHICH EXISTED BETWEEN THE COMPANY AND THE BANK HAS BEEN DISCONTINUED.

TRAFFIC

RICHLAND	1955		1954		1955	1954
	JUNE	JULY	JUNE	JULY	TOTAL TO DATE	TOTAL SAME PERIOD
REPORTABLE ACCIDENTS	22	10	11	12	129	134
PROPERTY DAMAGE ACCIDENTS	19	6	10	10	111	116
INJURY ACCIDENTS	3	4	1	2	18	18
TOTAL PERSONS INJURED	3	5	1	2	22	18
FATAL ACCIDENTS	0	0	0	0	0	0
ACCIDENTS-DAYLIGHT HOURS	19	7	11	11	94	95
DARKNESS "	3	3	0	1	35	39
ACCIDENTS-BUSINESS DISTRICT	10	4	3	5	36	38
RESIDENTIAL "	7	5	7	6	68	77
OTHER "	5	1	1	1	25	19
ACCIDENTS INVESTIGATED	15	8	9	8	87	80
CRIMINAL COMPLAINTS FILED	8	4	9	6	45	58
VIOLATIONS CONTRIBUTING TO ACCIDENTS:						
NEGLIGENT DRIVING	1	4	2	1	17	24
FAIL. TO YIELD RIGHT OF WAY	11	4	7	8	39	41
FOLLOWING TOO CLOSELY	5	5	1	2	17	25
DRUNK DRIVING	0	0	0	0	2	2
PEDESTRIAN VIOLATION	0	1	0	0	4	3
INATTENTION TO DRIVING	0	0	0	0	2	0
RECKLESS DRIVING	0	0	0	0	1	3
SPEEDING	0	0	0	0	1	1
UNSAFE SPEED	0	0	0	0	18	20
IMPROPER BACKING	1	0	1	0	6	7
DISREGARDING STOP SIGN	0	0	0	0	4	0
HIT AND RUN	0	0	0	0	2	0
IMPROPER PASSING	0	1	0	1	4	1
IMPROPER TURN	0	0	0	0	3	1
FAILURE TO SIGNAL	0	0	0	0	1	1
WIDE RIGHT TURN	0	0	0	0	0	1
BICYCLE VIOLATION	3	0	0	0	3	2
DEFECTIVE EQUIPMENT	0	0	0	0	2	0
WRONG SIDE OF ROAD	0	0	0	0	1	0
ANIMAL IN ROAD	1	0	0	0	2	0

RICHLAND	1955		AVE. PER ACCIDENT 1955		AVE. PER ACCIDENT 1954	
	JUNE	JULY	JUNE	JULY	JUNE	JULY
ACCIDENT PROPERTY DAMAGE	\$4,271.00	\$2,775.00	\$194.14	\$277.50	\$190.19	\$323.50

TRAINING

ADVANCE TRAINING FOR RICHLAND POLICE MEMBERS AT THE SMALL ARMS RANGE FOR THE PERIOD IN FIELD INSTRUCTION WAS AS FOLLOWS:

.38 CALIBER REVOLVER	$\frac{1}{2}$ HOUR
TOTAL NUMBER OF MEN REPORTING AT THE RANGE	5
NUMBER OF MEN FIRED OVER THE ARMY-L COURSE	5

QUALIFICATIONS ON THE ARMY-L COURSE AS FOLLOWS:

EXPERT	3	60%	SHARPSHOOTER	2	40%
MARKSMAN	0	0%	UNQUALIFIED	0	0%

ACTIVITIES	JUNE	JULY
BANK ESCORTS AND-DETAILS	4	4
BICYCLES IMPOUNDED	3	2
BICYCLE VIOLATIONS, OTHER	3	0
BICYCLES REGISTERED	62	25
CHILDREN LOST OR FOUND	15	15
COMPLAINTS INVESTIGATED	83	84
DEATHS REPORTED	2	1
DOG, CAT, LOOSE STOCK COMPLAINTS	13	10
DOGS, CATS, REPORTED LOST OR FOUND	13	11
DOORS, WINDOWS, FOUND OPEN IN FACILITIES	52	69
EMERGENCY MESSAGES DELIVERED	18	15
FIRES INVESTIGATED	12	6
GUNS REGISTERED	2	2
LAW ENFORCEMENT AGENCIES ASSISTED	2	8
LETTERS ON INQUIRY	156	143
MISCELLANEOUS ESCORTS	17	5
PERSONS INJURED BY DOGS	3	1
PLANT DEPARTMENTS ASSISTED	20	33
PRISONERS PROCESSED THROUGH JAIL	12	9
PRIVATE INDIVIDUALS ASSISTED	55	47
PROPERTY LOST OR FOUND	28	16
RECORDS INQUIRIES	48	39
REPORTS PROCESSED THROUGH RECORDS	173	147
STREET LIGHTS OUT REPORTED TO ELECTRICAL	103	106
TRAFFIC SAFETY MEETINGS (JULY ATTENDANCE 151)	2	4
TOTALS	901	802

MONTHLY REPORT
 RICHLAND POLICE DEPARTMENT
 JULY 1955

OFFENSES	KNOWN	UNFOUNDED	CLEARED OTHER*	CLEARED	ARREST
PART I					
1. Criminal Homicide					
a. Murder & Non. Neg. Mans.					
b. Mans. by Negligence					
2. Rape					
3. Robbery					
4. Aggravated Assault					
5. Burg.-Break. & Entry	1	-	1	-	-
6. Larceny Over \$50.00	3	1	-	-	-
Under \$50.00	8	-	1	1	1
7. Auto Theft	-	-	-	-	-
TOTAL PART I CASES	12	1	2		1
PART II					
8. Other Assaults	1	-	-	-	1
9. Forgery & Counterfeit	2	-	-	-	-
10. Embezzlement & Fraud	2	-	-	-	1
11. Stolen Prop:Buy:Receive	-	-	-	-	-
12. Weapons:Carry:Possessing	-	-	-	-	-
13. Prostitution	-	-	-	-	-
14. Sex Offenses	-	-	-	-	-
15. Offenses Ag. Fam. & Child	1	-	1	-	-
16. Narcotics	-	-	-	-	-
17. Liquor Laws	-	-	-	-	-
18. Drunkenness	6	-	-	-	6
19. Disorderly Conduct	-	-	-	-	-
20. Vagrancy	-	-	-	-	-
21. Gambling	-	-	-	-	-
22. Drunk Driving	2	-	-	-	2
23. Viol. Road & Driving Laws:					
Failure to Stop & Identify	-	-	-	-	-
Speeding	20	-	11	9	9
Stop Sign	23	-	13	10	10
Reckless Driving	1	-	-	-	1

<u>OFFENSES</u>		<u>KNOWN</u>	<u>UNFOUNDED</u>	<u>CLEARED OTHER*</u>	<u>CLEARED ARREST</u>
Right of Way		3	-	2	1
Negligent Driving		9	-	-	9
Defective Equipment		11	-	8	2
Illegal Passing		2	-	-	2
Parking		10	-	10	-
24. All Other Traffic Violations		17	-	9	8
25. All Other Offenses					
26. Vandalism		5	-	2	-
Obscene Phone Calls		1	-	-	-
Illegal Shooting		2	-	2	-
Public Nuisance		3	-	2	-
Viol. of Fireworks Ordinance		1	-	-	1
Family Disturbance		4	-	4	1
Property Damage		1	-	-	-
Bike Violations		2	-	2	-
Indecent Exposure		2	-	-	-
Neighborhood Disturbance		4	-	4	-
Molesting		1	-	-	-
27. Suspicion		2	-	-	-
TOTAL PART II CASES		138	-	70	55
<u>PART III</u>					
28. Missing Persons		2	-	2	-
Lost Persons		15	-	15	-
Lost Animals		5	-	1	-
Lost Property		18	-	62	-
29. Found Persons		-	-	-	-
Found Property		39	-	43	-
Found Animals		1	-	-	-
TOTAL PART III CASES		80	-	123	-

<u>OFFENSES</u>		<u>KNOWN</u>	<u>UNFOUNDED</u>	<u>CLEARED OTHER*</u>	<u>CLEARED ARREST</u>
PART IV					
30. Fat.M.V.Traff. Accid.		-	-	-	-
31. Pers. Inj. M.V. Traff. Accid.		4	-	-	-
32. Prop. Dam. M.V. Accid.		6	-	-	-
33. Other Traffic Accid.		-	-	-	-
34. Public Accidents)					
35. Home Accidents)					
36. Occupational Accidents)					
37. Firearms Accidents		No Accurate Statistics Kept			
38. Dog Bites		-	-	-	-
39. Suicides		1	-	-	-
40. Suicide Attempts		-	-	-	-
41. Sud. Death & Bod. Found		1	-	-	-
42. Sick Cared For		-	-	-	-
43. Mental Cases		-	-	-	-
TOTAL PART IV CASES		12	-	-	-
COMPOSITE TOTALS					
PART I, II, III, IV CASES		242	1	197	56

Cases listed under "Cleared Other" are those cleared by various means other than arrest, such as: orders from prosecutor, juvenile probation officer or other situations in which a mutual agreement is obtained. They are definitely "cleared" cases and differ from the arrest column only in that there was no arrest.

Property reported stolen	Richland	\$1,785.39
Property recovered	Richland	\$2,675.00

MONTHLY REPORT
 RICHLAND POLICE DEPARTMENT
 JULY 1955

OFFENSES	NO. CASES	JUVENILES	SEX	11	12	13	14	15	16	17
Vandalism	2	4	M	1	2	-	-	1	-	-
Burglary	1	3	M	-	-	-	-	-	1	2
Larceny	2	2	M	1	-	-	1	-	-	-
Disturbance	2	4	M	-	-	1	1	-	-	2
Illegal Shooting	2	3	M	-	-	-	1	1	-	1
TOTALS	9	16		2	2	1	3	2	1	5

666 17

JULY, 1955

A vertical strip of 15 small, square images showing various stages of a plant's growth, from a seedling to a mature plant.

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT
COMMUNITY SECTION
July, 1955

PERSONNEL - COMMERCIAL & RESIDENTIAL PROPERTY UNIT:

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees - beginning of month	7	24
Transfers In	0	1
Transfers Out	0	1
New Hires	0	0
Terminations	0	0
Employees - end of month	<u>7</u>	<u>24</u>

PERSONNEL - COMMERCIAL AND NONCOMMERCIAL FACILITIES:

	<u>Commercial</u>	<u>Noncommercial</u>	<u>Total</u>
June	1,623	117	1,740
July	<u>1,636</u>	<u>114</u>	<u>1,750</u>
Net Change	13	-3	10

SUMMARY OF ROUTINE ITEMS PROCESSED:

	<u>Commercial</u>	<u>Noncommercial</u>	<u>Total</u>
Work Orders	23	2	25
Back Charges	3	0	3
FY Work Orders	23	2	25
FY Back Charges	3	0	3

CONTRACTS AND NEGOTIATIONS:

A. Commercial:

1. Leases:

- a. Richland Printers - to provide for the operation of a printing and retail stationery business in Government-owned Building 89-X located at 89 Lee Boulevard.
- b. Dr. E. J. Powers - for office space in the Medical Dental Building.

2. Assignment:

R. J. Philips and Glenn C. Lee have sold their building and assigned their lease on the Tri-City Herald Building to Walton-Hills Investment Co., Inc.

3. Supplemental Agreement:

Amusement Enterprises, Inc. - to provide for new rent, separate payments for utilities and services, and incorporation of additional required lease articles in accordance with the lease renegotiation.

4. Business Development:

- a. On bid was received, opened, and read in connection with leasing a plot of land on Wellsian Way in the Heavy Industrial Area.
- b. Invitations to bid were mailed to 47 prospects in connection with leasing a plot of land on George Washington Way between Knight Street and Lee Boulevard. Proposals received will be opened and read August 17, 1955.

GENERAL:

A. Commercial:

1. The Style-Rite Painting and Decorating Co. started construction near the intersection of Duane Avenue and Gillespie Street.
2. C. D. Friswold terminated his sublease with Richland Motors and re-opened an insurance office in the W. D. Gray Building.
3. Patricia Cochrane, d/b/a Mill Ends, terminated her sublease in the Richland Investment Building.
4. Ed Bishop d/b/a Red Top Cab, terminated his sublease in the Richland Development Co. Building.
5. The Independent Order of Foresters terminated its sublease in the Automatic Laundry Co. Building.
6. Colin Bleiler opened for business a service station at the intersection of Lee Boulevard and Wellsian Way.
7. Esko Rentola terminated his sublease in the Maillard Building.
8. Henry Hollander terminated his sublease with Medical Dental Properties, Inc.

B. Non-Commercial:

1. The deed for the land formerly leased to the South Side United Protestant Church was turned to the church July 14, 1955.
2. The deed to a plot of land on Thayer Drive was turned to the Christian Science Society July 28, 1955.
3. American Legion Richland Post 71 Lease was canceled.
4. Four Pasture Permits were transferred to others, and two permits were cancelled.

COMMERCIAL PROSPECTS:

Inquiries were received during the month concerning the establishment of the following types of enterprises in Richland.

Golf Driving Range

Service Station

Drive-in Restaurant

SUMMARY OF OCCUPANCY AND EXPANSION STATUS:

	<u>JUNE</u>	<u>JULY</u>
A. Commercial		
1. Number of Government-owned Buildings	42	42
a. Number of Prime Lessee Businesses	38	38
b. Number of Sublessees Businesses	<u>17</u>	<u>18</u>
c. Total Businesses in Government-owned Buildings	55	56
2. Doctors and Dentists in Private Practice	33	33
3. Number of Privately-owned Buildings	79	80
a. Number of Prime Lessee Businesses	47	48
b. Number of Businesses operated by Sublessees	<u>116</u>	<u>111</u>
c. Total Businesses in Privately-owned Buildings	163	159
4. Privately-owned Buildings under Construction	10	11
5. Total Number of Businesses in Operation	218	215
B. Noncommercial:		
1. Government-owned Buildings		
a. Churches	1	1
b. Clubs and Organizations	5	5
c. Government Agencies	<u>2</u>	<u>2</u>
Total	8	8
2. Privately-owned Buildings		
a. Completed and in Use	13	13
b. Under Construction	5	5
3. Church Plots and Buildings in Private Ownership	4	6
4. Pasture Land Permits	101	99

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT

TENANT RELATIONS

PROGRESS REPORT

	Orders incomplete as of June 30, 1955	Orders issued 6-30 to 7-31	Total orders Incomplete as of July 31, 1955
Service orders	793	1791	782
Work orders	993	340	958
Service charges		213	

Principal work order loads

	Incomplete as of June 30, 1955	Incomplete as of July 31, 1955
Laundry tub replacement	16	14
Tileboard bathroom	32	21
Kitchen floor linoleum	112	96
Kitchen cabinet linoleum	170	137
Shower stall	13	6

154 alteration permits were issued as compared to 221 issued in June.

Install automatic washer	26	Install automatic dryer	21
Install dishwasher	2	Install fence	21
Install TV antenna	24	Install air conditioner	17
Change hot water heater	1	Install back door	3
Install patio	12	Install clothes poles	1
Install fireplace	2	Install additional wiring	1
Install basement partition	2	Convert to oil	3
Change kitchen cupboards	1	Install water softener	3
Remove partition in coal bin	1	Install stoker	1
Install floor tile in basement	1	Install garbage disposal	1
Install electrical heat	3	Basement excavation	3
Line closet with cedar	1	Install tool shed	3

846 inspections were made, as compared to 983 in June.

Alteration permits	97	Basement	2
Bathroom	2	Doors	1
Floors	6	Laundry trays	8
Linoleum	39	Lot lines	89
Range & refer recall	11	Steps & walks	19
Sink	2	Shower stall	2
Toilet seat	9	Trees	21
Walls	5	Windows	2
Yard	7	Renovation rechecks	49
Dormitories	159	Miscellaneous	11
Cancellations	114	Renovations	108
Shows (new tenants)	83		

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT

TENANT RELATIONS

TENANT STORES

<u>Merchandise Issued</u>	<u>Total Amount</u>
Shades	423
Reflectors	20
Drip trays	15
Ice cube trays	27
Dessert trays	2
Door stops	4
Hydrator glass	6
Meat tender	3
Range parts	5
Refer parts	5
Grass seed	11
Furnace parts	1
Furniture delivery	29
Furniture recall	49

RECALL AND DELIVERY OF RANGES AND REFRIGERATORS -- MONTH OF JULY

	DELIVERY		RECALLED	
	REFERS	RANGES	REFERS	RANGES
2Br.	3 TA		1 TA	
3Br.	2 TA	3 SC		
A	3 TA	3 SC	4 TA	3 SC
B	5 TA	7 SC	5 TA	2 SC
E			2 TA	1 GE
F			1 TA	1 SC
H			1 TA	
L		1 GE		
Q		1 GE		1 GE
R		1 GE		
S			1 GM	1 GE
V	1 GE	1 GE	1 GE	
Y		2 GE	1 TA 2 GM	4 GE
TOTAL	14	19	19	13

PROPERTY TRANSFER: 1 AB range, 3 burner to Richland Electrical Unit, H. R. Homme.
7-26-55.

IN WAREHOUSE:

SC ranges ----46
 GE ranges ---- 8
 TA refers 7'--30
 GM refers 8'-- 4
 GM refers 6' --1
 Apt. range 4 burner --1

COMMERCIAL & RESIDENTIAL PROPERTY UNIT
RESIDENTIAL LEASES

JULY 1955

DORMITORY REPORT

Dormitories:

	<u>Beds Available</u>	<u>Vacant Beds</u>	<u>Occupied Beds</u>
Men	477	70	407
Women	381*	123**	258
Total	858*	193**	665

*This includes 2 beds used for Dormitory offices.

**This includes 32 beds vacant in Dormitory M-13.

Waiting Lists

	Single Rooms	Double Rooms
Men	0	0
Women	0	0

The following Dormitories are in stand-by condition:

W-16 50 Beds
M-15 50 Beds
M- 7 39 Beds

Total beds 139

Released for temporary office use:

W-21 50 beds
M-17 50 beds

Total beds 100

RESIDENTIAL LEASING

<u>CANCELLATIONS</u>		<u>ALLOCATIONS</u>	
Voluntary Terminations	14	Houses allocated to new tenants	54
R. O. F.	4	Exchanged houses	12
Discharge	0	Moves (within Richland)	36
Transfers	14	Turnovers (divorce, death, schools)	7
Retirement	3	Wherry house move to GE Houses	1
Move off project	16	Total leases signed	110
Divorce	2	Total cancellations	107
Death	1	Houses assigned "As Is"	37
Move to W. H.	0	Houses sent to "Renovation"	51
Military Service	1	Applications pending	695
Marriage	0		
	55		

RICHLAND HOUSING

HOUSING UTILIZATION AS OF MONTH ENDING HOUSES OCCUPIED BY FAMILY GROUPS

	Conven.	A&J	T	Pre Cut	Ranch	Pre Fab	Dorm Apt.	A&J Apt.	2BR Apt.	4th Hsg.	Tract	Total
G. E. Employees	2213	265	10	399	871	1119	8	56	61	207	36	5245
Comm. Fac.	96	18		25	55	51		5	4	8	2	264
AEC	64	28		17	42	24	2	3	4	9	2	195
Other Gov't.	11	2			4	3						20
Post Office	8				2	8					2	20
Schools	66			6	11	43			1	1		128
Comm. Activities	9			2	6	5						22
Med. Facilities	4	16			2	3				3		28
Kaiser Eng.												
J. A. Jones	3	3			2							8
Blaw Knox					1							1
Minor Const.						1					1	2
Not Certified	1				2	4					1	8
Total	2475	332	10	449	998	1261	10	64	70	228	44	5941
Ready to Rent	3				1	3						7
In Renovation	22	1		1	1	12				2		39
Boarded Up											2	2
Total	2500	333	10	450	1000	1276	10	64	70	230	46	5989

	Begin Month	Moved In	Moved Out	End of Month	Difference
Conventional Type	2479	+40	-44	2475	-4
A&J Type	331	+ 8	-7	332	+1
"T" Type	10			10	
Precut Type	449	+ 5	-5	449	
Ranch Type	1000	+11	-13	998	-2
Prefab Type	1256	+31	-26	1261	+5
Dorm Apts.	10			10	
A&J Apts.	63	+ 4	-3	64	+1
2BR Apts.	69	+ 4	-3	70	+1
Fourth Housing	229	+ 4	-5	228	-1
Tracts	44	+ 2	-2	44	
Total	5940	+109	-108	5941	+1

COMMUNITY SECTION
RICHLAND FIRE DEPARTMENT
MONTHLY REPORT

July 1955

Organization and Personnel

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees - Beginning of Month	62	0
Transfers In	0	0
Transfers Out	7	0
Terminations (ROF)	4	0
New Hires	0	0
End of Month	51	0

Fire Protection

Fire Loss (Estimated): Government	\$ 290.50
Personal	2,094.83
July Total	<u>\$2,385.33</u>
Year's Total	\$6,369.20

Response to Fire Alarms	23
Investigation of Minor Fires and Incidents	1
Ambulance Responses	26
Inside Schools or Drills	12
Outside Drills	15
Safety Meetings	8
Security Meetings	4
Fire Alarm Boxes Tested	215

On July 1, the date fire protection in North Richland became a responsibility of the U. S. Army, the North Richland Fire Station and apparatus was taken over by civilian employees of the Army. Reduction of 15 men was necessary. Fourteen men were therefore transferred to other departments or terminated. The fifteenth is retiring, effective August 1. The transfer of responsibility in North Richland had been planned in advance, permitting a smooth transition.

A total of 910 residential fire inspections were completed in July, making a total of 3732, to date. Inspections during the early part of the month were delayed due to a stepped up drill program that followed re-organization of Richland Engine Company personnel after the North Richland transition. One fireman on limited duty was detailed to make recalls for the "not at homes," permitting full engine companies to make more extensive coverage hereafter.

Engineers from the Washington Surveying and Rating Bureau spent several days, late in the month, checking data obtained in 1951 on the Fire Department and a formal report of Richland's insurance grading is expected within the next few months, compiled from this data.

One Boy Scout was examined July 21, for his Firemanship Merit Badge.

At Police Department request, an Engine Company was detailed on July 21, to attempt flushing away an oil spill creating a traffic hazard at Duane and Gillespie.

Thirty youngsters and six adults from the N. W. United Protestant Church were conducted through the Central Fire Station on July 26.

One fireman was detailed to give artificial respiration instructions at the Richland Swimming Pool July 28.

One request of Administrative Area Maintenance personnel was detailed July 29, to pressurize a 1171 Building Sprinkler System

Fire Marshal's Monthly Report

A total of 286 buildings were inspected, resulting in 53 hazard reports being submitted. A total of 353 fire extinguishers were inspected and serviced, 5 installed, 4 removed, 2 relocated and 8 weighed. Also, 15 fire hose stand-pipes were inspected and serviced.

An acceptance test of the Catholic School and Convent fire alarm system was supervised by the Fire Marshal in presence of architect and contractor.

Operator of Tim's Restaurant requested to discontinue open burning of trash and garbage until he can procure an approved incinerator or can make other disposal arrangements.

Prepared news releases on Home inspections and special reports on home hazards encountered during month.

Sent a letter to a Liquidfied Petroleum Gas Company advising them of the code violations of some of their installations in Richland and requesting immediate corrections of the violations.

Submitted letter to the J. C. Penny Co., requesting installation of a Sprinkler System in their basement warehouse to conform with Fire and Building Code requirements.

As a result of our reports recommending improved fire protection for the Kadlec Hospital, a meeting of representatives of the Hospital, GE Safety and Engineering, AEC Budget, AEC Safety and Engineering and Fire Marshal's staff was called to discuss project proposals. Prospects for prompt approval look favorable.

Because of the extreme hot weather, took temperature readings in plant operation's buildings equipped with sprinkler systems to determine whether or not they might erupt.

Viewed two new films in AEC Public Relations Office on Fire Safety Education and Peacetime Atomic Energy.

Fire Marshal's Monthly Report - continued

Caused school maintenance to attempt to clear a grounded condition in Jason-Lee School fire alarm system. Efforts to dry out the underground conduit failed and it appears that new wiring will have to be installed to correct the condition.

Conducted trip tests of projection booth fire shutters in all local theaters. One system failed to trip due to being stuck by a coat of paint.

Desert Inn Hotel Manager requested to repair broken damper on laundry chute and provide regulation cabinets for storage of paints.

Assisted Washington Surveying and Rating Bureau Engineer with a study of all fire prevention activities of the Fire Marshal's office.

Assisted with training of firemen in Home Inspection work while conducting actual inspections.

COMMUNITY OPERATIONS SUB-SECTION
 RICHLAND ELECTRICAL UNIT
 MONTHLY REPORT
 JULY 1955

<u>ORGANIZATION AND PERSONNEL</u>	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	<u>5</u>	<u>15</u>
Transfers In	<u> </u>	<u>1</u>
Transfers Out	<u> </u>	<u> </u>
Terminations	<u> </u>	<u>2</u>
Total End of Month	<u>5</u>	<u>14</u>

SYSTEM MAINTENANCE AND OPERATION

Outside Lines

Poles set and transferred	<u>20</u>
Anchors set and guys installed	<u>5</u>
Street lights repaired and steel mast arms installed	<u>4</u>
Street lights relamped - mercury vapor	<u>3</u>
Street lights relamped - 6000L and 4000L, 1100 Area	<u>118</u>
Street lights relamped - 6000L and 4000L, 700 Area	<u>6</u>
Flood lights relamped, 1100 Area	<u>18</u>
Flood lights relamped, 700 Area	<u>0</u>
Stack lights relamped, 700 Area	<u>0</u>
Primary line footage added	<u>100ft</u>
Primary line footage removed	<u>0</u>
Transformer KVA added	<u>642.5</u>
Transformer KVA removed	<u>430</u>
Net transformer KVA installed	<u>212.5</u>
New services installed - residential	<u>0</u>
New services installed - commercial	<u>3</u>
Temporary services installed and removed	<u>1</u>
Scheduled outages - primary	<u>6</u>
Scheduled outages - secondary	<u>1</u>
Unscheduled outages - primary	<u>0</u>
Unscheduled outages - secondary	<u>4</u>
Standby and escort	<u>1</u>
High voltage tree trimming	<u>40</u>
Low voltage tree trimming	<u>19</u>

TRAFFIC SIGNALS

Relamping	<u>3</u>
Operational Failures	<u>7</u>
Installations	<u>0</u>
Removals	<u>0</u>

RICHLAND ELECTRICAL UNIT

Routine maintenance checks	<u>49</u>
Routine check R. R. signal at Van Giesen	<u>5</u>
Total signals in operation - automatic	<u>19</u>
Total signals in operation - manual	<u>5</u>
Total signals in operation - flasher	<u>3</u>

PUBLIC WORKS ELECTRICAL MAINTENANCE

Electrical motors checked and serviced - irrigation	<u>15</u>
Electrical motors checked and serviced - water	<u>48</u>
Electrical motors checked and serviced - sewage	<u>46</u>

FIRE DEPARTMENT TEST AND MAINTENANCE

Inside circuit and equipment checks	<u>6</u>
Outside circuit checks	<u>10</u>
Inside faults repaired	<u>0</u>
Outside faults repaired	<u>10</u>
New circuits placed in operation	<u>0</u>
New boxes placed in operation	<u>0</u>

SUBSTATIONS

Main feeder and tie breaker checks - BBLS1	<u>5</u>
Main feeder and tie breaker checks - BBLS2	<u>5</u>
Secondary and pad located stations - checked jumpers, cutouts, grounds and general condition	<u>26</u>

METERING - OPERATION, MAINTENANCE, CONSUMPTION AND REVENUE

Voltage and load checks	<u>4</u>
Meters tested - customer's requests	<u>6</u>
New meters shop tested	<u>0</u>
Faulty meters replaced	<u>5</u>
Damaged meters and covers	<u>1</u>
Residential read-ins	<u>202</u>
Residential read-outs	<u>194</u>
Residential disconnects	<u>19</u>
Residential reconnects	<u>19</u>
Meters resealed	<u>2</u>
Radio interference checks	<u>0</u>
Overloaded meters changed out	<u>0</u>
Routine meter tests	<u>22</u>

Consumption and Revenue:

	<u>No. of Meters</u>	<u>KWH</u>	<u>Revenue</u>
Residential - Schedule 1	6983	5,603,286	\$57,511.87
Commercial - Schedule 2	<u>409</u>	<u>3,733,963</u>	<u>\$27,935.41</u>
Total	7392	9,337,249	\$85,447.28

RICHLAND ELECTRICAL UNIT

COMMENTS

STREET LIGHTING:

Repaired extensive damage to lighting system at C via Play Field due to juvenile vandalism. Three persons were apprehended by police, but were unable to assess much of the damage. Wire screens are being studied for this area to cut damage possibilities. The usual routine relamping and control maintenance was performed during the month including fuse and photocell replacement to #500 series station, and high voltage fuse replacement to Yakima Bridge lighting system on George Washington Way.

TRAFFIC SIGNAL SYSTEM:

Adjusted traffic controller at Thayer and Williams to rectify flasher operation.
Reset timing on traffic signals along Goethals Drive between Swift & Lee.
Corrected ground condition to vehicle operated pad to signals approaching Central Transportation Area caused by rain, not draining properly.
Routine checks were made to R.R. signal at Van Giesen & By-pass.
Street work being performed at Van Giesen & George Washington Way resulted in vehicle contactor pad being damaged by bulldozer operated by L. W. Vail. He was billed for damages.
Connected 2 additional traffic signals with attendant wiring to protect entrances to Central Transportation from north bound side of Stevens Drive.
Repaired defective traffic controller at Goethals and Lee.
Replaced all elements in R.R. Signal Battery banks.
Installed new flasher unit in signal at Knight & George Washington Way.
Reset time on light at George Washington Way & By-pass.
Performed weekly routine checks on all traffic and R. R. signals during the month.

FIRE PROTECTION SYSTEM:

Repaired ground connection to fire alarm box 113. Connected and tested new box # 214 on circuit #4. Checked, cleaned and tested all Central Station batteries. Installed three spans of fire alarm circuit and made necessary cuts to separate Excess Yard from Army System and connect in circuit # 8. Made routine tests on auxiliary fire alarm circuit to W-Dorms. Connected relay interlocks to fire alarm system at M-Dorms. Located and repaired defective connections to fire alarm circuit # 3, presently engaged in trimming trees from circuit #3 to remove ground condition.

WATER SYSTEM:

Repaired defective electrical equipment to Ditch tenders shack at Horn Rapids Dam.
Repaired blown fuse at 3000 K well caused by loose connection left by contractor.
Made routine inspection of all well field installations and 100 area Domestic wells.
Replaced defective bearing to well motor at 3000 "B" well.

RICHLAND ELECTRICAL UNIT

WATER SYSTEM: (Continued)

Repaired motor starter to #1 motor to pump house # 3.
Disconnected 3000 area well "E" for pump maintenance.

SEWAGE TREATMENT AND DISPOSAL SYSTEM:

Inspected sewage lift stations and pump motors.
Relamped main sewage plant and made routine checks of all electrical equipment.

GENERAL COMMUNITY ELECTRICAL MAINTENANCE:

Disconnected Community Paint bus from 400 Adams and reconnected it at Van Giesen and Stevens.
Replaced electric stove for Community Ditch Tender at Horn Rapids Dam.
Performed routine electrical maintenance to Community Administration Bldg - W-20 including wiring for outlets and receptacles.
Connected paint bus at 1415 Johnston. Serviced electric buffer at Library. Continued relamping and repair to Columbia Play Field lights due to vandalism.

OUTSIDE LINES AND STATIONS:

Made 19 customer disconnects and 19 reconnects during month.
Installed 100 amp primary fuses to switches 14X83 and X234 to carry tie in loads.
Extended permanent service and installed meter to Bleilers service station at Wellsian Way & Lee. Removed temporary meter and service.
Disconnected and reconnected service to 205-207 Armistead to permit contractor to install larger wiring.
Connected temporary service to new Market site on Lee north of Richland Laundry.
Disconnected and reconnected service to 1120 Marshall to permit tenant to install larger wiring for heating load.
Installed new service to customer at 710 Parkway.
Re-installed service drop insulator to 1429 Farrell Lane and 93 Waldron.
Repaired service drop in Bauer-Day housing unit, due to loose aluminum connector corroding apart - this is the third one in this area, denoting careless work by contractor forces.
Replaced defective 7200 volt terminal head to underground service to Central Stores, where indications showed the contractor failed to properly seal the high voltage connection against water entering and ruining insulation. The fitting was completely destroyed by explosion of current. Installed new transformer to serve tire and auto machine bldgs. separately in Light Industrial Area, to eliminate excessive voltage drop due to overloads and long lines in area.
New poles were set along Fries street and outage to lines was used to transfer lines to new poles.
New poles were set and two lateral lines feeding from Fries Street were rebuilt and transferred to the new poles. This is a part of general rebuild in this area and will continue.

RICHLAND ELECTRICAL UNIT

OUTSIDE LINES AND STATIONS: (Continued)

Voltage was raised to provide high voltage to Transportation Headquarters - to better operate motor driven machinery in bldg.

Relocated main line pole at Wellsian Way and Lee to clear drive to new station at owners expense.

Nine distribution transformers were routed through the Unit repair shop for maintenance checks and oil filtering.

PLANNED OUTAGES:

Four were scheduled in connection with transferring to new poles set for system rebuild in vicinity of Fries St.

One was scheduled to Anderson Motors supply to lower station voltage following re-arrangement to lines in Light Industrial Area.

UNSCHEDULED OUTAGES:

Transformer fuse blown by lightning supplying Columbia Club.

Blown fuse to #500 Street light Regulator Station - lightning.

Blown fuse to line supplying CAP Airport - lightning.

Blown fuse to Yakima Bridge Lighting and also damaged photocell controlling circuit.

Five men were called out to restore unscheduled outages.

COMMUNITY OPERATIONS SUB-SECTION
ENGINEERING UNIT
MONTHLY REPORT
JULY 1955

<u>PERSONNEL:</u>	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>
Employees Beginning of Month	7	4	11
Transfers Out	0	0	0
Transfers In	0	0	0
Terminations	0	0	0
Total End of Month	7	4	11

BUILDING PERMITS ISSUED IN JULY

1. F. F. Fitzgerald - 1215 Sanford - Frame Storage Building
2. Carl Burgess - 1401 Cottonwood - Patio
3. F. M. Purvis - 515 Winslow - Wood Frame Covered Patio
4. 1 sign permit

NEW MUNICIPAL CONSTRUCTION STARTED IN JULY

NONE

NEW PRIVATE CONSTRUCTION STARTED IN JULY

F. F. Fitzgerald - 1215 Sanford - Frame Storage Building
 Carl Burgess - 1401 Cottonwood - Patio
 F. M. Purvis - 515 Winslow - Wood Frame Covered Patio

PRIVATE CONSTRUCTION COMPLETED IN JULY, OR ON WHICH FINAL INSPECTION MADE

Thorsness Drive In - 285 Williams Blvd.
 Thorsness Service Station - 295 Williams Blvd.

ENGINEERING JOBS COMPLETED IN JULY

C-11462 - Richland Post Office (Plat and legal description)
 C-5389 - Grace Bacon Rollerena ("As Built Plans")
 G-61016 - Water Service to Property at Lee Blvd. & Wellsian Way

STATUS OF ENGINEERING UNIT PROJECTS

G-61009 - Knight Street Improvement - Construction 50% complete.
 G-61010 - Extension Torbett West of Perkins Avenue - Construction 20% complete.
 G-61012 - Boise Street Extension - Construction 20% complete.
 G-61015 - Water Service to Commercial Users (7 locations) - Construction 50% complete. One service to be completed.

STATUS OF ENGINEERING UNIT PROJECTS (Cont.)

- G-01018 - Relocation of 20" Meter at 3000-F Well - Contract award made 6-28-55. Notice to proceed has been delayed.
- G-01019 - Water Meter & Check Valve - No. Richland - Design delayed for further study of conditions.
- G-02171 - Automatic Bar Screens Sewage Lift Station - Construction to start upon receipt of equipment. Estimated to be Sept. 1, 1955.
- G-02176 - Comfort Station, Sewage Lift Station - Chlorination Station, Riverside Park - Construction 85% complete.
- G-02193 - Development Riverside Park - North of Lee Boulevard - Construction work in progress. Job 50% complete.
- G-03628 - Van Giesen Street Improvements (G.W.W. to Hunt Ave.) - Construction 40% complete.
- G-03629 - Replacement of Thin Wall Steel Water Lines (FY 1955) - Contract award made 6-28-55. Notice to proceed received by contractor in last week of July.

STATUS OF ACTIVE ENGINEERING WORK ORDERS

- C-0568 - Relocation of Meter at 3000-F Well & Installation of Water Meters in 300 Area - Contract awarded. Notice to proceed given last week in July.
- C-0572 - Study of Drainage Ditch from Swift Blvd. to Origin on Wellsian Way - 90% complete.
- C-0577 - Locate Section and Quarter Section Corners - Cancelled by A.E.C.
- C-0578 - Water and Sewer Line to Property on Gillespie - 90% complete.
- C-11160 - Plat and Legal Description Christian Science Society - 75% complete.
- C-11161 - Revise Legal Description of 11 Churches - 80% complete.
- C-81020 - "As Builts" - Phase III - 69% complete.
- C- 1384 - Plot Lot Lines on Utility Drawings from Plats of Richland - 56% complete.
- C-01578 - Basin Located West of No. Richland Recharge Basin - Preliminary design started. 12% complete.
- C-95450 - Replace L & Line Corner Stakes - an open active file.
- C- 1001 - Extending Sewer to Vacant Lot, "Rose Garden" - 95% complete.
- C-01120 - Plat and Legal Description, Vacant Lot So. of Morgan's Warehouse - 50% complete.
- I-00914 - Utility Lines, Legal Descriptions and Diagrams for Churches - 90% complete.

STATUS OF ACTIVE ENGINEERING WORK ORDERS (Cont.)

I-91014 - Retirement of Separate Irrigation System - Design progressing on separate phases of work, with estimated completion in October, 1955.

BUILDINGS UNDER CONSTRUCTION

Assembly of God Church - Construction 99% complete. No progress this month.

First Baptist Church (Richmond and Raleigh Sts.) - Construction 92% complete. No progress this month.

Television Antennae - an open active file. No permits being issued.

Plans, Specs., Inspections, Church of Nazarene Addition - Construction 98% complete. Work progressing slowly. Building now occupied.

Plans, Specs., Inspections, Christ of King Parish (Catholic) - Construction materially complete and building partially occupied.

Addition to Uptown Thrifty Drug Store - Materially complete. Final inspection to be made.

Plans, Specs., Inspections, Uptown Thrifty Drug Store Rehabilitation - Final inspection to be made.

Plans, Specs., Inspections, Tide Water Associated Oil - Construction 99% complete. Final inspection to be made.

Plans, Specs., Inspections, Colin Bleiler Service Station - Construction 98% complete. Final inspection to be made.

Plans, Specs., Inspections, Continental Oil Company - Construction 40% complete. Progressing according to schedule.

Plans, Specs., Inspections, Tim's Drive-In - Construction 99% complete. Final inspection to be made. Open for business.

Plans, Specs., Inspections, L. G. Cook Building - Construction 45% complete. Work progressing slowly.

Plans, Specs., Inspections, Desert Inn Swimming Pool - Final inspection to be made. Facility now in use.

Plans, Specs., Inspections, Johnny's Drive-In Farmers Market - Construction 25% complete. Facility now in use.

Plans, Specs., Inspections, Shell Oil Company Service Station - Construction 99% complete. Final inspection to be made.

Plans, Specs., Inspections, Style-Rite Painting and Decorating - Construction 25% complete. Work progressing according to schedule.

COMMUNITY OPERATIONS SUB-SECTION
PUBLIC WORKS AND RECREATION UNIT
MONTHLY REPORT
JULY 1955

<u>ORGANIZATION AND PERSONNEL</u>	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	7	54
Transfers Out	0	5
Transfers In	0	6
New Employees	0	0
Terminations	0	1
Total End of Month	7	54

ROADS AND STREETS

Approximately 60 lineal feet of concrete curb and gutter and 40 lineal feet of valley gutter were installed on Knight Street at the service drive from W-8 and W-11, and 28 tons of paving were laid in the service drive. This work was done to close the throat of the service drive to standard width and eliminate a drainage problem in this area.

A site was prepared for placement of organization signs on the east side of George Washington Way just north of the Yakima River bridge, and on the south side of Van Giesen Street just east of the By-Pass Highway.

Preparation of an area for parking of Public Works equipment and storage of bituminous materials and aggregates west of the 722 Hangar is 80 per cent complete. The stock-piling of materials at this new site close by the crew headquarters will allow for considerable labor saving over the former storage site east of George Washington Way.

Four excavations, back-fill and re-pavings were completed in connection with utilities installations.

With the concurrence of the Maintenance and Renovations Unit, the street patch crews are patching out service drives to inner block parking lots, where necessary, at the same time that the crew is working on streets in the vicinity. This arrangement eliminates doubling back to patch service drives on an individual basis as requested.

Status of the 1955 Street Improvement Project is as follows:

1. Van Giesen, George Washington Way to Hunt - curb and gutter is complete and base course has been placed.

PUBLIC WORKS AND RECREATION UNIT

ROADS AND STREETS (contd.)

2. Torbett Street, extension west of Perkins - excavation and base course is complete.
3. Boise Street, extension to Sanford - excavation complete and base material is in.
4. Knight Street, additional lane from building 770 to Goethals - curb and gutter, base and leveling courses are complete.

Routine seasonal maintenance was continued on streets, parking lots, drainage systems, and street marker and traffic control signs.

SANITATION

Total weight of garbage and trash collected and disposed of during the month was 1077 tons. Collections were completed according to schedule, with July 4 observed as a holiday and routes normally due on this day were made upon the following day.

PARKS AND PUBLIC GROUNDS

Construction work was started on development of approximately six acres of ground north of Lee Boulevard as an extension of Riverside Park. Approximately 80 per cent of grading and irrigation installation which represents 50 per cent of the over-all project is now complete.

Completion of the new Comfort Station at Riverside Park has been deferred until late August due to material procurement difficulties.

Routine maintenance was continued on parks grounds and buildings, shelter-belts and public areas, and lawn grass areas assigned to the care of this group.

MOSQUITO CONTROL

A heavy flight of mosquitoes from uncontrolled areas outside local jurisdiction appeared in late June and early July, and an intensive fogging campaign was successful in bringing the influx under control by mid July. The number of complaints from the public on presence of mosquitoes, which is the best indication of results, has dropped to a minimum.

Larvaciding is being continued on a scheduled basis through use of truck and boat mounted equipment, adulticiding will be continued as necessary and dependant on wind conditions.

PUBLIC WORKS AND RECREATION UNIT

MOSQUITO CONTROL (contd.)

Assistance in mosquito control at the 100 areas was given personnel from that location through furnishing of fog formulation and advice on methods.

The following materials were used during July:

1125 gallons Diesel Oil
300 pounds DDT
25 gallons Lethane
75 gallons Xylene

RECREATION

Summer community band concerts were held at Riverside Park on July 14 and July 28.

A Pet Parade and Show was held at Riverside Park on Wednesday, July 13 at 2:00 p.m. Prizes and certificates were awarded to the winners in each of six categories by the Richland Youth Council.

A Jump Rope Contest, third in a series of special playground events was held at Riverside Park on Wednesday July 27 at 2:00 p.m. Certificate awards were given to the winners in each of four events.

Arts and Crafts classes cosponsored by this unit and the Richland Youth Council started at the Community House on Monday, July 18 at 1:00 p.m.. Classes will be held each Monday and Wednesday through August 24.

A representative of this unit participated in a discussion on "Summer Vacation Safety" which was broadcast over station KWIE on July 18, 1955.

ATTENDANCE STATISTICS - July 1955

	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
A. <u>Community House</u>				
Arts and Crafts Class	4	109	4	113
Boy Scouts	3	14	14	28
Boys of Woodcraft	2	24	7	31
Campfire Girls	2	40	30	70
Citizen's League	1		24	24
City Council	2		21	21
Games Room	25	1071	206	1277

PUBLIC WORKS AND RECREATION UNIT

Attendance Statistics - July 1955 (contd.)

	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
<u>A. Community House (contd.)</u>				
Girl Scouts and Leaders	1	80	10	90
Hi-Spot	6	2036	12	2048
National Little League	2		23	23
Pony League	3	75	95	170
Rec-A-Teers	4		405	405
Richland Rod and Gun Club	1	10	100	110
Richland Youth Council	1		10	10
Social Security	2		64	64
Stamp Clubs	1	18	10	28
Umpires' Association	1		10	10
Youth Party	1	45	5	50
Y.W.C.A. Bridge Club	2		20	20
Total Community House	64	3 522	1 070	4 592
<u>B. Parks and Playgrounds</u>				
Columbia Hardball Field	32	1 500	400	1 900
Triple-O-League	4	60	240	300
Play-For-Fun-League	14	1 190	350	1 540
Wellsian Lake	30	1 800	250	2 050
All Playgrounds	360	10 800	500	11 300
Memorial Softball Field	22	1 100	2 400	3 500
Jefferson Little League	15	700	1 500	2 200
Jefferson Tournaments	4	1 600	3 000	4 600
Scheduled Picnics	40	800	1 200	2 000
Pet Parade and Show	1	40	50	90
Jump Rope Contest	1	22	7	29
Practice Field Bookings	120	1 900	500	2 400
Riverside Park	20	6 670	3 005	9 675
Columbia (Playfield Lights)	20	1 886	3 135	5 021
Total Parks and Playgrounds	683	30 068	16 537	46 605
<u>C. Summary</u>				
Community House and Parks and Playgrounds total for July 1955	<u>747</u>	<u>33 590</u>	<u>17 607</u>	<u>51 197</u>
Calendar Year to Date				<u>201 370</u>

COMMUNITY OPERATIONS SUB-SECTION
WATER AND SEWERAGE UTILITIES UNIT
MONTHLY REPORT
JULY 1955

ORGANIZATION AND PERSONNEL

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	5	22
Transfers Out	0	0
Transfers In	0	0
New Employees	0	0
Terminations	0	1
Total End of Month	5	21

DOMESTIC WATER

Normal operations were continued and all water producing facilities have been maintained in service throughout the month. We have been able to meet the water consumption demand and maintain adequate system pressures.

On July 22, the 3000-E well pump was lifted to determine the cause of water leakage around the pump base and it was found that the discharge column flange had not been made tight when installed. This was corrected and the pump was returned to service the same day.

We have again received several complaints from tenants because of sand in the water system. We have continued flushing lines in the areas affected.

Water to the south half of 3000 Area well field was shut off July 28 to allow the area to dry for cleaning.

Water meters were installed at the following locations during the month:

Johnny's Drive-in Farmers Market	1107 Lee Blvd.
K. J. Miller Property	1330 Gillespie
Davis Furniture Company	1341 George Washington Way

WATER AND SEWERAGE UTILITIES UNIT

DOMESTIC WATER DATA

	<u>Well Production</u>	<u>Av. Da. Prod.</u>	<u>Total Consumpt.</u>	<u>Av. Da. Cons.</u>
Richland	152,410,000	4,900,000	625,886,000	20,190,000
North Richland	491,810,000	15,800,000	43,430,000	1,400,000
Columbia Field	94,077,000	3,035,000		
300 Area			71,029,000	2,300,000
Total	738,297,000	23,735,000	740,345,000	23,890,000

Maximum daily production 31,588,400 gallons on July 14.

Maximum daily consumption 31,588,400 gallons on July 14.

SEWERAGE SYSTEM

Normal operations and routine maintenance were continued. Both gas fired heating boilers were overhauled and cleaned during the month. The sand trap installation on the chlorinator water supply line was completed on July 11.

Two sewer main stoppages were cleared during July.

SEWAGE DATA

Plant No. 1 Total Flow	40,900,000	Average Daily Flow	1,319,000
Plant No. 2 Total Flow	91,660,000	Average Daily Flow	2,956,700
Total Flow	132,560,000		4,275,700

IRRIGATION SYSTEM

Normal operations and routine maintenance were continued. One ton cylinder of chlorine was fed into the canal below the fish screens for aquatic weed control.

COMMUNITY OPERATIONS SUB-SECTION
 RICHLAND PUBLIC LIBRARY
 MONTHLY REPORT
 JULY 1955

<u>ORGANIZATION AND PERSONNEL</u>	<u>EXEMPT</u>	<u>NON-EXEMPT</u>
Employees Beginning of Month	3	9
Transfers In	0	0
Transfers Out	0	0
New Hires	0	0
Terminations	0	0
End of Month	3	9

GENERAL

Circulation

Books	17,273
Magazines	483
Pamphlets	56
Records	1,340
Inter-Library Loans	18
Grand Total	19,170

Current Book Stock

Books added this month	208
Books withdrawn this month	2
Grand Total	35,219
Phonograph records added	60
Phonograph records withdrawn	0

Registration

Adult	116
Juvenile	52
Grand Total	168
Total Registered Borrowers	19,745
Meetings in North Hall	4

The final registration for the children's summer reading club was 400. Of this number, 132 children have reported on one to four books, 73 have reported on five to nine books, and 46 have completed the required ten books to become winners in this year's summer reading club. It is hoped that approximately 200 children will have finished their required reading by the deadline of September 3.

The librarian attended the annual conference of the American Library Association held in Philadelphia, Pennsylvania, July 3 through July 8, 1955.

The Allied Arts Association sponsored an exhibit of works of Washington Women Painters this month in North Hall.

AUXILIARY OPERATIONS AND PLANT PROTECTION SECTION
MONTHLY REPORT - JULY 1955

ORGANIZATION AND PERSONNEL

Number of employees on payroll:

	<u>Beginning of Month</u>	<u>End of Month</u>	<u>Increase</u>	<u>Decrease</u>
Staff	2	2		
Administration Area Maintenance	103	105	2 (a)	
Security and Patrol	475	473		2 (b)
Fire Protection	135	134		1 (c)
Office Auxiliaries	131	124		7 (d)
Telephone	84	84		
	<u> </u>	<u> </u>	<u> </u>	<u> </u>
TOTALS	930	922	2	10

NET DECREASE: 8

(a) - Administration Area Maintenance

- 1 - New Hire
- 1 - Reactivated

(b) - Security and Patrol

- 4 - Transferred in
- 2 - Transferred out
- 1 - Deactivated
- 3 - Terminations

(c) - Fire Protection

- 1 - Termination

(d) - Office Auxiliaries

- 19 - New Hires
- 23 - Transferred out
- 1 - Deactivated
- 2 - Terminations

FIRE PROTECTION UNIT

Fire Responses

HAPO	11	Loss	\$ 45.00
			50.00 (Private Clothes)
Outer Area	1	Loss	10.00
U. S. Army	1	Loss	---
	<hr/> 13		<hr/> \$ 105.00

Drills Held During July

Outside Drills held	116
Inside Drills held	133

31,650 feet of fire hose and 1,491 feet of ladders were used for drill purposes during July.

Fire Protection Unit officers held three classes on fire extinguishers with a total attendance of thirty-five 222-S personnel.

Fire Extinguishers

Inspected	1,706
Installed	13
Tested	790
Delivered to new locations	6
Seals broken	57
Serviced	685
Weighed	692

Gas Masks

Inspected	47
Serviced	10

OFFICE AUXILIARIES SUB-SECTION

Plant Mail Unit

Interoffice mail dropped in volume during the past period. Postal mail increased, both outgoing and incoming. Total postage used was less, due to the new "certified mail", which reflected an approximate savings of \$150 for the past month. Special assignments decreased, as did teletype activity and store orders.

Special assignments included assembling and stapling fourteen separate distributions, forty-seven Organization and Policy Guides, and eighteen routine distributions.

Addressograph work remained normal. One new file was requested by Records Operations Unit.

<u>Types and Pieces of Mail Handled</u>	<u>June</u>	<u>July</u>
Internal	4,879,232	4,445,923
Postal	92,516	79,892
Special	2,238	2,020
Registered	10,165	7,662
	<hr/>	<hr/>
	4,984,151	4,535,497
Total postage used	\$3,335.75	\$2,911.14
Total teletypes handled	3,354	3,082
Total store orders handled	580	498

<u>Addressograph</u>	<u>June</u>		<u>July</u>	
	<u>Number of Runs</u>	<u>Total Copies</u>	<u>Number of Runs</u>	<u>Total Copies</u>
Plate name list	118	178,769	121	158,006
Housing List	18	46,231	14	46,261
Payroll List	11	20,118	7	19,122
Total new plates		4,860		4,167
Total corrected plates		2,845		5,943
		<hr/>		<hr/>
		7,705		10,110

Printing Unit

The number of printing orders for formal documents this month was 35, which is considerably higher than normal, and the majority were requested on a priority basis. Six orders were received for printing on IBM cards totaling 42,000 machine impressions. One top secret order of 36 originals was printed and one large order requiring 100,000 copies of AEC form 103-A Purchase Order Terms, was printed and delivered on schedule.

A type storage cabinet was received along with some new type faces. The addition of the new type faces to those now on hand, will provide greater selectivity for specific job requirements to the plant.

The Semi-Annual Production Report and Annual Inventory Report covering the Class "B" Printing Plant was completed during July and forwarded to the Atomic Energy Commission.

<u>Work Completed</u>	<u>June</u>	<u>July</u>
Orders Received	364	407
Orders Completed	389	387
Average Orders on Hand	57.4	53.4
Copies Printed	1,450,675	1,361,156
Negatives masked	512	422
Negatives processed	470	522
Photo Copy Prepared	195	202
Litho Plates Processed	594	594

Stenographic Unit

Thirteen Stenographer-Typists and three Stenographers were assigned to the Unit during the month. Twenty-three transfers were effected to other plant units, and fifty-one temporary loan assignments were made to other offices.

Work assignments, both in the Unit office and on loan requests, were consistently heavy throughout the month; productive work totaling 4057.5 hours, the highest on record. It was not possible to fill all loan requests; however, assignments sent to the Unit office were all handled and all work is now current. Training work was also heavy during the month, in order to effect the above number of transfers.

	<u>June</u>	<u>July</u>
Total Production Hours	2,610.5	4,057.5
Training Hours	290	681.5
Unassigned Hours	175.5	171.5
Holiday Hours	64	80
Meeting Hours	4	37.5
Absentee Hours	0	16
	<hr/>	<hr/>
	3,144.0	5,044.0

Duplicating Unit

One additional Model 1250 duplicator was installed in Central Duplicating, 703 Building. The machine replaced a Model 80 duplicator which was returned to Office Equipment Unit for reassignment. It is believed that the additional Model 1250 press will materially assist in handling peak workloads which develop during the period when Financial Department cost reports are being reproduced.

Ejector Wheel Streak Eliminators were installed on Model 1250 offset presses this month. These mechanisms eliminate printing streaks caused by ejector wheels running over printed areas. Their use should effect savings in running time and in addition, reduce paper waste.

Priority jobs handled this month included the transcript of the Local Hearing on Disposal Legislation, and the Unitization Report on Kaiser Engineers work completed in 100-K Area. Both jobs were handled on an overtime basis in Central Duplicating, 703 Building.

	<u>June</u>	<u>July</u>
Orders Received	3,600	3,269
Orders Completed	3,707	3,199
Orders on Hand	157	170
Offset Plates	17,610	13,798
Offset Copies	1,128,898	995,868
Verifax Masters	2,436	4,949
Verifax Copies	6,991	13,127
Ditto Masters	318	457
Ditto Copies	6,282	9,793
Zerox Plates	2,202	1,301
Ozalid Masters	6	41
Ozalid Copies	67	300
Embosograph Orders	7	35
Embosograph Copies	91	315
Number of copies duplicated	1,142,329	1,019,403

Office Equipment Unit

Office Furniture

The expendable office furniture inventory account 93 was valued at \$8,184.00 on June 30, or an average of 1.6 months supply on hand. Withdrawals for the month were \$4,540.00 with \$1,840.00 received into the account.

The inventory valuation is approximately 50% lower than what is considered an average value of material required for stock. This reduction in valuation is caused from the bulk of material now on hand being received from surplus construction material at a no charge cost to operations. This program has been completed and future replacements will be at current market values.

The following is a detail of pieces of furniture handled during the month.

<u>Item</u>	<u>Issued</u>	<u>Received</u>	<u>Salvage</u>
Blackboard	6	1	0
Bookcase	1	7	1
Cabinets	48	314	19
Card File	2	20	10
Costumer	11	36	4
Chair	132	274	30
Desk	37	48	15
Table	45	45	10
Miscellaneous	93	218	5
	<hr/>	<hr/>	<hr/>
	375	973	84

A total of 78 service orders were issued to cover the cost of minor repairs of office furniture and locks during the month.

One service order was issued to weld a plate on all Harder steno chairs in service. Several chairs have collapsed with employee because of a weak base plate which is breaking at the cross section.

A total of 649 debit and credit store orders were processed during the month or an average of 32 orders per day.

Sixteen ten-drawer metal tracing file cabinets have been rehabilitated and issued to Engineering Blue Print Vault to replace wooden five-drawer map file cabinets.

Requirement for additional office furniture for the increase in personnel at HAPO has been filled from existing stocks transferred from construction sources.

Office Machines

The total number of machines in service and stock as of the 20th of July was 4,298 or a net reduction of 147 machines over previous month. A total of 171 machines were excessed, ten miscellaneous machines were added and 15 new electric typewriters were received.

ADMINISTRATION AREA MAINTENANCE SUB-SECTION (Contin)

An order has been issued to Transportation to install blacktop walkway connecting 760, new Plant Telephone Exchange and 702 Building.

Minor revisions were made to 717-A Building, to improve working conditions.

Employee and Public Relations Cost Unit was relocated in 722-A. Vacated space in 703 Building was remodeled and assigned to Budgets and Measurements Section.

Office enclosures in 704 Building were relocated to provide improved working conditions.

Fifth wing space in 703 Building assigned to Purchasing was rearranged to improve utilization and working conditions.

Space assigned to Engineering in 703 Building is being revised, to provide one additional office.

General Maintenance

Two large air coolers were installed on Transportation Bus Dispatch Office and one on Gas Station.

Mid-summer replacement of desert cooler pads was completed in July.

Temperature control in OB Ward of hospital was improved as a result of revision of air conditioning system.

Duct work in 723 Building was extended to distribute air to mock-up room and to space occupied by USGS.

Farr-Air rotor attachments were exchanged on two 703 Building coolers, and ducts were altered to improve air distribution in fourth wing.

New adjustable-type air conditioner louvers were installed in fifth wing offices of 703 Building.

Sand traps and blow-off were installed in water line serving 761-62 Buildings, in an effort to prevent fouling of cooler and restroom equipment valves from sand in domestic water lines.

Electric glass washer was installed in Kadlec Hospital kitchen.

Repair of No. 4 boiler at 784 Steam Plant is approximately 40% complete.

Thirty safety valves were repaired and tested for Community Real Estate.

Office equipment items located in first two wings of 703 and in 760-61-62 Buildings were lubricated at request of Office Equipment Unit.

Approximately 155 lineal feet of movable office partition were relocated and installed during the month.

Rubber tile was installed in first floor north entrance to fourth wing of 703 Building, to match corridor floors.

General Maintenance

New truck bed was installed on low-boy and another set of side boards were fabricated, painted and installed for Transportation Section.

Approximately 160 man hours were expended during the month in Excess and Receiving shipping activities.

Temporary fence surrounding 702-B Building construction site was removed and stored for future use.

Acoustical tile was installed on ceiling of six offices in fifth wing of 703 Building.

Road striping and cross walk repainting for Community was completed, with exception of a few cross walks which are to be repainted immediately prior to the opening of school.

Outer area road striping for Transportation Section has been delayed until current road resurfacing work is complete.

Cycle interior repainting work included eight offices in 703 Building, 704 Building, and restrooms in 760 and 762 Buildings.

A number of cabinets were fabricated, and furniture items were spray-painted for various "customer" groups.

Remodeling work at 722-P Hutment was completed for AEC Security occupancy.

Seven exhaust fans were installed, five of which replace defective equipment.

Electrical work during the month consisted primarily of repairs to circuits, motors, buzzers, miscellaneous electrical equipment, printing machines, electric trucks, batteries, etc.

Work connected with relocation of steam line serving IBM refrigeration equipment to outside of 713 Building was completed.

Men's upstairs restroom in 770 Building was reconverted for use of female personnel, leaving downstairs ladies restroom for use of women visitors to police station and court room.

Building Services

Administration Building exteriors were sprayed to prevent accumulation of spider webs.

Efforts are being continued to improve quality and efficiency of janitor service.

Steam Operation

No. 2 boiler was in service for the entire month, with Nos. 1 and 3 in reserve, and No. 4 undergoing biennial major overhaul.

The quantity of steam generated at 784 Plant was 5.1% less than for the same period of the previous year.

It was necessary to supply heating steam to the two-bedroom Guthrie-Gribble-Gilmore apartments from July 6 to July 12.

Steam Operation (Contin)

On July 1, the 6" Chapman check valve which admits water from the storage tank to the boiler feed suction header was replaced.

No. 2 turbine was overhauled, with new bearings, carbon rings, and felt seals being installed.

Coal Consumed:	485.20 net tons.
Steam generated:	7,025.4 M. lbs.
Steam leaving plant:	5,959.5 M. lbs.
Steam delivered:	3,727.5 M. lbs.
Total water softened:	1,176,800 gallons
Total soft water sent to Kadlec Hospital:	112,990 gallons
Total soft water sent to 784 Heating Plant:	1,063,810 gallons

TELEPHONE SUB-SECTION

General

Dismantled the 4-position manual switchboard and related auxiliary equipment used in the 100K area during construction and delivered all items to the Stores Sub-Section at the 2101 Building in the 200E area to be held as standby construction equipment.

Completed an economic study of Plant telephone facilities which was begun in June.

A total of 330 telephone instruments formerly installed in North Richland were transferred to the A.E.C. for release to the Army at Camp Hanford.

Richland residential subscribers served on a temporary basis from the North Richland exchange were reduced from 89 to 70 during the period June 21 to July 20, the cut-off date for statistical information for the month of July; however, between July 20 and July 31, all but 24 of the 70 were transferred to the Richland exchange. The transfer will be completed by the time the next edition of the Richland directory is distributed, about August 20.

During the month of July, several additional operational faults were discovered in the new 700 Area Plant exchange equipment recently installed by the Stromberg-Carlson Company.

Galley proofs for the August 1955 edition of the Richland telephone directory were proof-read and returned to the printer.

A one-week study was made of (1) toll calls originated at Plant telephones, and (2) traffic between Plant and Community telephones.

Plant Telephone Operations

During the month of July, equipment testing and cut-over clean-up work was continued in the new 700 area Plant exchange. One engineer and 2 exchange maintenance men were assigned to a special evening shift for 6 days to test equipment during off-peak hours. Approximately 60 items involving improper equipment operation and incorrect wiring were noted and listed for correction by the Stromberg-Carlson Company. All operators' busy test circuits and all cord circuits in the attendant's switchboard were modified to eliminate a very troublesome operational difficulty.

A new shift was established to provide one maintenance man on duty in the new 700 area exchange until 8:30 PM each day, Monday through Friday.

The work of removing cable half-taps installed in various manholes in connection with placing the new 700 area exchange in service was continued during the month.

A 5-trunk, 12-station cordless PBX was installed in Building W-21 for use by the J. A. Jones Construction Company.

Removed all Blaw-Knox and Kaiser Engineers telephones from North Richland buildings 10 and 87.

Installed a new telephone answering turret in the 300 area Security Patrol radio room. The new turret modernizes the telephone arrangement and provides control for newly installed crash alarm equipment.

Located and repaired a T-5 trunk cable sheath defect at Pole No. 62.

Removed cable half-taps in the 100B area that were made in connection with the transfer of 100B and C areas telephones to the new 100KBC exchange.

In the 100K area at the location of the temporary manual switchboard, 3 Kaiser-installed temporary cables were disconnected and made available for excessing.

Located and cleared a moisture fault in the T-1 trunk cable.

Commercial Telephone Operations

Engineered 5 jobs for minor outside plant expansion and improvement.

Installed a "Type 50" key telephone system in the Tri-City Herald's new offices on Biddle Street.

Installed 4 additional long-line adapter circuits in the Richland exchange.

Located and repaired a sheath break in Cable No. 6.

Removed Richland-North Richland trunks Numbers 25 to 39 from service since they are no longer needed because of diminished traffic between the 2 exchanges.

Assembled and installed toll adapters for the ten "2-1111" trunks in the Richland exchange accessible to toll operators in order to improve supervision and release on long distance calls.

Radio System Operations

Installed an antenna and tower on the roof of the 329 building in the 300 area and an antenna on an existing tower north of the 300 area for the use of the Biophysics Section in experimental radio telemetering activities.

Replaced antenna and deteriorated wooden pole at the 100B area Patrol Headquarters with a new antenna and metal supporting tower.

Modified a new amplifier for the Audio-Visual Unit to make it conform with the microphone and speaker connections used on existing equipment.

Fabricated a radio tube pre-heater for use in the Radio Maintenance shop.

Received and installed a new frequency and modulation measuring set in the Radio Maintenance shop.

Recorded Science Forum programs on July 6, 13, 20 and 27.

Field-serviced 83 mobile transmitter-receiver sets, 5 fixed-station transmitter-receivers and 5 intercommunication systems.

Shop-serviced 36 mobile receivers, 37 mobile transmitters, 6 fixed-station transmitters, 6 fixed-station receivers, 4 pack-type transmitter-receivers and 4 radio remote control units.

Installed 4 and removed 4 mobile type transmitter-receiver sets.

Routine checked 8 fixed-station transmitter-receiver sets.

Radio Station KKE624, No. 4 (White Bluffs Fire Unit) was out of service on July 10 from 10:10 AM to 11:15 AM due to tube failure. The same station was out of service again on July 22 from 5:45 PM to 7:25 PM due to a defective fuse.

Radio Station KGB513 (Richland Police and Richland Electrical Maintenance) was out of service 3 times due to telephone equipment trouble -- first outage, July 29 from 9:55 AM to 12:15 PM; second outage, July 29 from 8:40 PM to 9:10 PM; third outage, July 30 from 12:10 PM to 1:30 PM.

Statistical Data

	At 20th of July	Change From Previous Month	Change From Year Ago
Residential Subscribers	5706	- 51	-357
Business Subscribers	459	- 10	- 25
Paystation Telephones	65	- 1	- 3
Official Subscribers:			
Richland Exchange	244	No Change	-755
700 Area Exchange	867	- 16	-867
North Richland Exchange	19	- 23	-243
Process Areas Exchanges	1609	No Change	-219
		- 69	-735

New Service Requests Received During the Month:

For Residential Service	90
For Business Service	3
TOTAL	93

Gh-11

Statistical Data

Backlog of Service Requests:

For new residential Telephones	261
For new business telephones	1
For residential outside moves	31
For business outside moves	1

TOTAL	294
-------	-----

Service Orders Processed:

In connection with business and residential service	396
In connection with plant service:	396

TOTAL	792
-------	-----

Telephone Facilities - Installed, In Service and Available:

	<u>Installed</u>	<u>Exchange Lines In Service</u>	<u>Available</u>	<u>Party Lines Available</u>
Richland Community	4,006	3,368	638	594
700-1100 Areas	1,230	820	410	
North Richland	600	80	520	24
Process Areas	1,950	1,601	349	
	<u>7,786</u>	<u>5,869</u>	<u>1,917</u>	<u>618</u>

Radio Stations - In Service:

	<u>At 20th of July</u>	<u>Change From Previous Month</u>	<u>Change From Year Ago</u>
Fixed Stations	34	0	- 1
Mobile Stations	153	- 3	4
	<u>187</u>	<u>- 3</u>	<u>3</u>

SECURITY AND PATROL

Document Report

Number of classified documents and prints unaccounted for as of July 1: 324
(104 of the above 324 documents are chargeable to du Pont Company)

Number of classified documents or prints reported as unaccounted for during July: 0

Number of classified documents or prints either recovered or downgraded in classification during July: 8
(These eight documents were downgraded in security classification. None of the eight were chargeable to E. I. du Pont Company)

Document Report (Contin)

Transfer of Responsibility: Five documents have been deleted from the General Electric Company's accountability list and charged to E. I. du Pont de Nemours and Company's accountability list.

Number of classified documents and prints remaining unaccounted for as of August 1, 1955: 316

(109 of the above 316 documents are chargeable to E. I. du Pont de Nemours & Co.)

The Non-Technical Document Review Board held one meeting during the month and reviewed a total of 45 documents. Of this number -

- 17 had their classification retained,
- 1 was downgraded to "Confidential-Undocumented,"
- 14 were downgraded to "Official Use Only,"
- 11 had been declassified, and
- 2 were not within the scope of the Board.

Security Education

Eight security items appeared in the GE NEWS during the month.

353 security meetings were held and attended by 4,764 HAPO personnel. A representative of the Plant Protection Services Unit showed one of the security films at some of these meetings as indicated below:

<u>Film Title</u>	<u>Number of Meetings</u>	<u>Average Attendance per meeting</u>	<u>Total</u>
Badge of Honor	10	28	280
Turn Left Across the Bridge	4	24	96
The Calculated Risk	2	21	42
Words Are Weapons	1	36	36
Signal 99	1	18	18
Only the River	2	17	34

One-hundred copies of the security poster with the slogan "Security Can Not Be Taken for Granted", which were furnished by the Department of Defense, Washington, D. C., were posted in the plant areas.

1,100 copies of the leaflet with the same slogan as the posters were distributed to employees.

On July 25, 1955, the Hanford Operations Office approved our final recommendations on the upgrading of certain Hanford Atomic Products Operation positions from class "L" to class "Q" security clearance. This approval establishes 407 positions in the "L" category, and a majority of these are assigned to the 700 and 1100 Areas.

131 employees of the General Electric Company received a "Q" security orientation talk from either a representative of the Plant Protection Services Unit or a Patrol Supervisor, and 21 employees received the "L" security orientation lecture during the same period.

Statistical Report of Patrol Activities

	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	<u>100-H</u>	<u>100-K</u>	<u>200-E</u>	<u>200-W</u>	<u>300</u>
Pat Searches	90	87	58	87	90	0	0	2
Escorts	5	41	7	64	33	6	25	10
Ambulance Runs	2	3	3	2	1	1	3	6
Passes Issued:								
One day temporary	19	15	8	4	14	11	46	61
Travel	0	0	0	0	0	0	0	144
Red Tag	213	93	39	27	28	139	379	95
Telephonic	0	0	0	0	0	0	0	6
Supervisor's Post Contacts	413	155	163	87	389	341	451	246

Other Patrol Activities (Computed by Hours):

File Check	161	197	211.5	407	307	276	276	2,220
Building Check	297	69.1	294.7	1,113	307	276	276	720

Arrest Report

<u>Violations</u>	<u>Number of Violations</u>	<u>Cont. Cases from June</u>	<u>Cases Cleared</u>	<u>Pending</u>	<u>Fined</u>
Illegal Parking	1	2	1	2	1
No Driver's License	0	1	0	1	0
Speeding	0	1	0	1	0
	—	—	—	—	—
TOTAL	1	4	1	4	1

Citation Tickets issued: 1
Warning Tickets issued: 54
Verbal Warnings: 0

Patrol Training Activities

369 Patrolmen received classroom instruction during the reporting period.

158 Patrolmen attended Firearms Training during the same period.

General

On July 1, 1955, the Richland Police Department relinquished jurisdiction in the North Richland Area. On this date, Security Patrol assumed responsibility for traffic control from the Richland Barricade to Spengler Road by way of George Washington Way and Stevens Drive.

Commencing July 22, 1955, and continuing through August 12, 1955, Security Patrol and Fire supervisory personnel are attending a combined "Human Relations and Job Relations Development" course being conducted at White Bluffs.

1,352 audits and inspections of General Electric employees, who are custodians of classified documents and prints, have been conducted since September 1, 1954, through July 31, 1955.

Security Administration

Daily badge log entries	2,269	
"Q" clearances	131	
"L" clearances	21	
Formal "P" clearances issued	33	
"P" approval clearances issued	41	
Category Access granted	35	
Category access withdrawn	38	
Category access revised	56	
Number of photos for "A" badges	638	
Number of photos for "B" badges	2,980	
Number of persons rephotographed	15	
Total photo identification passes laminated and issued:		479
Total "A" badges assembled and distributed to the areas:		611
Total "A" badges received from the areas:		296
Total "A" badges received from the areas for repair:		75

Top Secret Clearances

Clearances were cancelled for 59 employees during July.
Clearances were granted to 26 employees.
Clearance was requested for 34 employees.

HANFORD ATOMIC PRODUCTS OPERATION
General Electric Company
Richland, Washington

REPORT OF VISITORS FOR PERIOD ENDING JULY 31, 1955

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data Class.</u>	<u>Unclass.</u>	<u>Areas</u>
EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT							
I. Visits to this Works							
Mr. [redacted] Oak Ridge National Lab. Oak Ridge, Tennessee	Re-employment inter- view	T. G. Marshall	7-1-55	7-5-55		X	
Mr. [redacted] Oak Ridge National Lab. Oak Ridge, Tennessee	Re-employment inter- view	T. G. Marshall	7-21-55	7-22-55		X	
Mr. [redacted] Oak Ridge National Lab. Oak Ridge, Tennessee	Re-employment wage and employment problems	T. G. Marshall	7-13-55	7-17-55		X	
Mr. [redacted] United States Air Force Hollywood, California	Discussion employment pro- cedure and obtain information for future recruitment activities	T. G. Marshall F. Claggett W. A. Barnes	7-12-55	7-13-55	X		100-H XXX 100-K 105-KE, KW 202-ACR 200-W Redox 300 363; 700
II. Visits to other Installations							
Mr. [redacted] to: Lookout Mountain Lab. United States Air Force Hollywood, California	Consultation concerning production of motion picture film, processing, editing, etc.	Commanding Officer	7-13-55	7-15-55	X		
Mr. [redacted] to: Lookout Mountain Lab. United States Air Force Hollywood, California	Consultation concerning production of motion picture film, processing, editing, etc.	Commanding Officer	7-13-55	7-15-55	X		

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data Class.</u>	<u>Unclass.</u>	<u>Areas</u>
----------------------------	-------------------------	-------------------------	----------------	------------------	-------------------------------	-----------------	--------------

ENGINEERING DEPARTMENT - DESIGN SECTION

I. Visitors to this Works

V. D. Nixon Knolls Atomic Power Lab. Schenectady, New York	Review new reactor design and development work, including heat transfer test data	R. H. Beaton	7-18-55	7-19-55	X		700
K. T. Perkins Atomic Power Study General Electric Company Schenectady, New York	Discuss transfers of personnel	H. P. Shaw	7-11-55	7-13-55	X		700

J. R. Wolcott Atomic Power Study General Electric Company Schenectady, New York	Discuss transfers of personnel	H. P. Shaw	7-11-55	7-13-55	X		700
--	--------------------------------	------------	---------	---------	---	--	-----

II. Visits to other Installations

H. S. Davis to: Oak Ridge National Lab. Oak Ridge, Tennessee	Discuss high temperature effects on concrete and use of high density concrete for radiation shielding	E. G. Tirpak H. M. Glen E. P. Blizzard	7-13-55	7-15-55	X		
--	---	--	---------	---------	---	--	--

H. S. Davis to: Argonne National Lab. Lemont, Illinois	Discuss high temperature effects on concrete and use of high density concrete for radiation shielding	J. H. Monaweck	7-19-55	7-19-55	X		
--	---	----------------	---------	---------	---	--	--

W. P. Ingalls to: U. S. Atomic Energy Comm. Oak Ridge, Tennessee	Consultation regarding product shipping container design	R. Armstrong L. Emlet	7-11-55	7-13-55	X		
--	--	--------------------------	---------	---------	---	--	--

ENGINEERING DEPARTMENT - PILE TECHNOLOGY AND SEPARATIONS TECHNOLOGY SECTIONS

I. Visitors to this Works

DECLASSIFIED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
W. C. Bright Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Consultation on specifications for 234-5 plant materials and weapons data	O. F. Hill V. R. Cooper L. M. Meeker J. A. Merrill	7-13-55	7-15-55	X	100-K 105-KE 200-W 234, 235 202-ACR
D. K. Deardorff Bureau of Mines Albany, Oregon	Discussion on zirconium	J. J. Cadwell W. P. Wallace S. H. Bush	7-15-55	7-15-55	X	300-L 303
J. P. Frankel Northwestern University Evanston, Illinois	Consultant agreement	V. R. Cooper	7-11-55	7-15-55	X	300-L 303 700
E. T. Hayes Bureau of Mines Albany, Oregon	Discussion on zirconium	J. J. Cadwell W. P. Wallace S. H. Bush	7-15-55	7-15-55	X	300-L 303
D. G. Heberlein Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Technical discussion regarding 234-5	O. F. Hill	7-18-55	7-22-55	X	200-W 234, 235 202-ACR 300-L XXX
H. Lowenberg Vitro Corporation New York, New York	Discussion on Reactor Handbook	R. B. Richards	7-15-55	7-19-55	X	300-L XXX 700
R. H. Miller Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Consultation on specifications for 234-5 plant materials and weapons data	O. F. Hill V. R. Cooper L. M. Meeker J. A. Merrill	7-13-55	7-15-55	X	100-K 105-KE 200-W 234, 235 202-ACR
J. W. Pringle Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Technical discussion regarding 234-5	O. F. Hill	7-18-55	7-22-55	X	200-W 234, 235 202-ACR 300-L XXX
E. W. Rebol General Electric Company Lockland, Ohio	Discuss GE-ANP radio chemical problems and radio metallurgical problems	E. T. Galbraith	7-15-55	7-18-55	X	300-L XXX

DECLASSIFIED

DECLASSIFIED

- 4 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
B. R. Shepard General Engineering Lab. Schenectady, New York	Review non-destructive testing procedures	E. C. Wood	7-15-55	7-15-55	X	300-L 303 700
F. J. Wall Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Consultation on specifications for 234-5 plant materials and weapons data	O. F. Hill V. R. Cooper L. M. Meeker J. A. Merrill	7-13-55	7-15-55	X	100-K 105-K 200-W 234, 235 202-ACR
G. C. Westfall Knolls Atomic Power Lab. Schenectady, New York	Discussions on KAPL-120 loop	G. E. Wade	7-13-55	7-15-55	X	100-K XXX 100-H 105 300-L XXX; 700
D. M. Wilsey All States Employee Schenectady, New York	Instrumentation work on KAPL-in-pile water loop modification	G. E. Wade	5-1-55	10-1-55	X	100-B 105-B, 105- 100-D XXX 100-H 105 100-F XXX 100-K 105-K 300-L 303
II. Visits to other Installations						
J. J. Cadwell to: Knolls Atomic Power Lab. Schenectady, New York	Fuel element discussion	C. E. Weber	7-18-55	7-21-55	X	
J. J. Cadwell to: Argonne National Lab. Lemont, Illinois	Metallurgical consultation	F. Foote	7-22-55	7-22-55	X	
O. F. Hill to: U. S. Atomic Energy Commission. Washington, D. C.	Attend meeting on "Chemical aspects of Product Specifications"	K. Davis	7-8-55	7-8-55	X	
H. H. Hopkins to: Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Discussion on processing plutonium and weapons fabrication	R. E. Miller I. B. Venable B. Wiedenbaum	7-25-55	7-25-55	X	

Gr-19

DECLASSIFIED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass.
H. H. Honkins, Jr. to: Los Alamos Scientific Lab. Los Alamos, New Mexico	Discussion on chemistry of plutonium and weapons fabrication	R. D. Baker	7-26-55	7-28-55	X	
R. L. Moore to: Oak Ridge National Lab. Oak Ridge, Tennessee	Attend meeting on chemical processing of irradiated fuel elements	F. L. Culler	7-12-55	7-13-55	X	
R. L. Moore to: Oak Ridge National Lab. Oak Ridge, Tennessee	Discuss "Project Hope" and new separations processing techniques	F. R. Bruce	7-14-55	7-15-55	X	
W. J. Ozeroff to: Aircraft Nuclear Propulsion Lockland, Ohio	Discuss ANP Project - all phases of physics program	R. Shoults M. C. Leverett	6-23-55	6-24-55	X	
A. M. Platt to: Oak Ridge National Lab. Oak Ridge, Tennessee	Attend meeting on chemical processing of irradiated fuel elements and process discussions	F. L. Culler	7-11-55	7-15-55	X	
A. M. Platt to: E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Consultation on Purex & Co. flowsheet problems	L. Peery J. Hood	7-14-55	7-15-55	X	
W. E. Ray to: Iowa State College Ames, Iowa	Consultation on vacuum melting techniques and fabrication process data as applied to fuel element development work	H. A. Wilhelm	6-6-55	6-7-55	X	
W. E. Ray to: Argonne National Lab. Lemont, Illinois	Consultation on vacuum melting techniques and fabrication process data as applied to fuel element development work	J. F. Schumar	6-7-55	6-8-55	X	

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass.
W. E. Ray to: Battelle Memorial Inst. Columbus, Ohio	Consultation on vacuum melting techniques and fabrication process data as applied to fuel element development work	H. A. Sailer	6-9-55	6-9-55	X	
W. E. Ray to: Knolls Atomic Power Lab. Schenectady, New York	Consultation on vacuum melting techniques and fabrication process data as applied to fuel element development work	D. W. White	6-10-55	6-10-55	X	
R. B. Richards to: Reactor Testing Grounds Arco, Idaho	Discussions on Reactor Handbook preparation	J. R. Huffman D. G. Reid C. M. Slansky	7-14-55	7-15-55	X	
J. W. Riches to: National Lead Company Fernald, Ohio	Consultation on uranium fabrication	C. E. Polson	6-15-55	6-17-55	X	
J. J. Shefcik, Jr. to: Aircraft Nuclear Propulsion Lockland, Ohio	Discussion on reactor materials	A. E. Focke D. P. Calkins W. J. Kelly	6-6-55	6-8-55	X	
E. A. Smith to: Nuclear Metals Inst. Boston, Massachusetts	Attend meeting on corrosion resistant alloys	A. R. Kaufman P. Louewenstein	7-18-55	7-18-55	X	
E. A. Smith to: Sylvia Electric Company Bayside, New York	Problems on powder metallurgy and surveying equipment for work	S. Roboff B. J. Higgins	7-19-55	7-20-55	X	
E. A. Smith to: Iowa State College Ames, Iowa	Determine mechanical properties of uranium	F. H. Spedding H. A. Wilhelm	7-22-55	7-22-55	X	
M. J. Szulinski to: Knolls Atomic Power Lab. Schenectady, New York	Discussion on professional openings at KAPL	R. G. O'Brien	7-21-55	7-21-55	X	

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass.
L. D. Turner to: U. S. Atomic Energy Comm. Information meeting Washington, D. C.	Attend Hot Laboratory	E. J. Brunenkant	7-11-55	7-12-55	X	
L. D. Turner to: Knolls Atomic Power Lab. Schenectady, New York	Observe particular equipment design achievement on Hot Laboratory equipment	T. J. E. Glasson	7-13-55	7-13-55	X	
L. D. Turner to: Argonne National Lab. Lemont, Illinois	Observe particular equipment design achievement on Hot Laboratory equipment	R. C. Goertz	7-14-55	7-14-55	X	
P. D. Wright to: Iowa State College Ames, Iowa	Consultation on vacuum melting techniques and fabrication process data as applied to fuel element development work	H. A. Wilhelm	6-6-55	6-7-55	X	
F. D. Wright to: Argonne National Lab. Lemont, Illinois	Consultation on vacuum melting techniques and fabrication process data as applied to fuel element development work	J. F. Schumar	6-7-55	6-8-55	X	
F. D. Wright to: Battelle Memorial Inst. Columbus, Ohio	Consultation on vacuum melting techniques and fabrication process data as applied to fuel element development work	H. A. Saller	6-9-55	6-9-55	X	
F. D. Wright to: Knolls Atomic Power Lab. Schenectady, New York	Consultation on vacuum melting techniques and fabrication process data as applied to fuel element development work	D. W. White	6-10-55	6-10-55	X	

I. Visitors to this Works (cont'd)

H. W. Bellas						
E. I. du Pont de Nemours & Co.	Discuss product quality	O. F. Hill				
Savannah River plant	and product neutron emission	A. E. Smith				
Augusta, Georgia		Harmon	7-20-55	7-20-55	X	200-W 2704-Z

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
D. P. Pray Monsanto Chemical Company St. Louis, Missouri	Consultation on corrosion of aluminum	J. A. Ayres J. T. Stringer	7-28-55	7-28-55	X	300-L XXX
A. A. Johnson E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss product quality and product neutron emission	O. F. Hill A. E. Smith K. M. Harmon	7-20-55	7-20-55	X	200-W 2704-Z
D. A. Orth E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss Purex uranium coupling and plutonium chemistry	W. H. Reas E. E. Voiland G. E. Benedict	7-18-55	7-20-55	X	300-L 325
F. W. Tober E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss Purex uranium coupling and plutonium chemistry	W. H. Reas E. E. Voiland G. E. Benedict	7-18-55	7-20-55	X	300-L 325
FINANCIAL DEPARTMENT - SS ACCOUNTABILITY SECTION						
I. Visits to other Installations						
C. J. Shortess, Jr. to: U. S. Atomic Energy Comm. and Statistical Washington, D. C.	SS Accountability Meeting	D. M. Musser	6-17-55	6-21-55	X	
MANUFACTURING DEPARTMENT						
I. Visitors to this Works						
L. M. Arnett E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss Project "Bluenose"	C. A. Priode	7-18-55	7-20-55	X	100-K 105-KE, KW 100-B 105-C 100-D 105 700- 703
L. C. Bancroft E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Instrumentation on slug failure detection, non-destructive testing, and 200 Area counting instruments	C. A. Priode J. E. Kaveckis	7-18-55	7-20-55	X	100-K 105-KE, KW Purex 200-W Redox 300-L 303; 700

DECLASSIFIED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
H. W. Bellas E. I. du Pont de Nemours & Co. pumps, and shipping Savannah River Plant Augusta, Georgia	Discuss fuel elements, pumps, and shipping problems	C. A. Priode J. M. Fox E. W. O'Rorke	7-18-55	7-20-55	X	100-B 105-C 100-D 105 100-H 105 100-K 105-KE, KW 200-W XXX 300-L 303; 700
J. E. Evans E.I. du Pont de Nemours & Co. waste tanks Savannah River Plant Augusta, Georgia	Discuss and inspect waste tanks	C. A. Priode	7-11-55	7-13-55	X	202-ACR 200-W Redox
C. J. Grunewald E. I. du Pont de Nemours & Co. repair techniques, discuss underwater fuel handling and equipment; large equipment burial	Check swimming pool	C. A. Priode O. H. Pilkey E. P. Johnson C. P. Cabell	7-18-55	7-22-55	X	100-B 105-C 100-K 105-KW 202-ACR 200-E XXX 200-W 221-T, Redox 700-703
D. G. Heberlein Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Technical discussion regarding 234-5	W. N. Mobley	7-18-55	7-22-55	X	200-W 234-5 202-ACR
A. A. Johnson E. I. du Pont de Nemours & Co. pump cavitation, "Q" Savannah River Plant Augusta, Georgia	Discuss ruptured slugs, pump cavitation, "Q" casks, and reactor components	C. A. Priode J. M. Fox E. W. O'Rorke	7-18-55	7-20-55	X	100-B 105-C 100-D 105 100-H 105 100-K 105-KW 200-W XXX 300-L 303; 700
W. A. Kropp E. I. du Pont de Nemours & Co. instruments, non-destructive testing Savannah River Plant Augusta, Georgia	Slug failure detection	C. A. Priode J. E. Kaveckis	7-18-55	7-20-55	X	100-H 105 100-K 105-KE, KW 202-ACR 200-W Redox 300-L 303; 700
P. M. Murphy Atomic Power Study General Electric Company Schenectady, New York	Discuss personnel transfers and latest Hanford designs	J. E. Maider	7-20-55	7-22-55	X	700 Area

G. I. N.

RESTRICTED
OFFICIAL USE ONLY

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
V. D. Nixon Knolls Atomic Power Lab. Schenectady, New York	Review new reactor design and development work including heat transfer test data	J. E. Maider	7-18-55	7-19-55	X	700
D. A. Orth E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss operating developments and processes, production quantities, and operating conditions	C. A. Priode W. N. Mobley E. G. Pierick	7-18-55	7-20-55	X	202-ACR 200-W Redox, 234, 235 300-L XXX; 700
K. T. Perkins Atomic Power Study General Electric Company Schenectady, New York	Discuss transfers of personnel	J. E. Maider	7-11-55	7-13-55	X	700
B. R. Prentice Atomic Power Study General Electric Company Schenectady, New York	Discuss new access agreement between GE and AEC and relation of Hanford under new agreement	J. E. Maider	7-20-55	7-21-55	X	700
J. W. Pringle Dow Chemical Company Rocky Flats Laboratory Schenectady, New York	Technical discussion regarding 234-5	W. N. Mobley	7-18-55	7-22-55	X	200-W 234-5 202-ACR
J. L. Rector E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Canning equipment for slugs	E. W. O'Rourke W. W. Porter	7-18-55	7-20-55	X	100-B XXX 100-F XXX 300-L 303; 700
F. W. Tober E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss operating developments and processes	C. A. Priode W. N. Mobley E. G. Pierick	7-18-55	7-20-55	X	202-ACR 200-W Redox, 234, 235 300-L XXX; 700
J. R. Wolcott Atomic Power Study General Electric Company Schenectady, New York	Discuss transfers of personnel	J. E. Maider	7-11-55	7-13-55	X	700

DECLASSIFIED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
II. Visits to other Installations						
R. O. Mehnann to: Atomic Power Study General Electric Company Schenectady, New York	Discussion on Common-wealth Edison Project	B. R. Prentice	7-29-55	8-5-55	X	
R. E. Olson to: Oak Ridge National Lab. Oak Ridge, Tennessee	Discuss new shipping container design	R. C. Armstrong	7-11-55	7-14-55	X	
E. G. Pierick to: Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Consultation of process equipment and product	I. B. Venable E. J. Walko	7-25-55	7-25-55	X	
E. G. Pierick to: Los Alamos Scientific Lab. Los Alamos, New Mexico	Consultation of process equipment and product	R. D. Baker G. H. Tenney W. W. Carter	7-26-55	7-28-55	X	
I. Visitors to this Works (cont'd)						
B. B. Boecker University of Washington Seattle, Washington	Part of Fellowship (AEC) Program	P. C. Jerman M. M. Cox L. V. Barker J. G. Myers R. B. Hall	7-25-55	7-31-55	X	100-B 105-B, 105-C 100-D 105 100-F 105 100-H 105 100-K 105-KE, KW
R. G. Page University of Washington Seattle, Washington	Part of AEC Fellowship Program	P. C. Jerman M. M. Cox L. V. Barker J. G. Myers R. B. Hall	7-25-55	7-31-55	X	100-B 105-B, 105-C 100-D 105 100-F 105 100-H 105 100-K 105-KE, KW
S. J. Rafferty University of Washington Seattle, Washington	Part of AEC Fellowship Program	P. C. Jerman M. M. Cox L. V. Barker J. G. Myers R. B. Hall	7-25-55	7-31-55	X	100-B 105-B, 105-C 100-D 105 100-F 105 100-H 105 100-K 105-KE, KW

DECLASSIFIED

OFFICIAL USE ONLY

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
J. B. Romero University of Washington Seattle, Washington	Part of AEC Fellowship Program	P. C. Jerman M. M. Cox L. V. Barker J. G. Myers R. B. Hall	7-25-55	7-31-55	X	100-B 105-B, 105-C 100-D 105 100-F 105 100-H 105 100-K 105-KE, KW
T. L. Smith University of Washington Seattle, Washington	Part of AEC Fellowship Program	P. C. Jerman M. M. Cox L. V. Barker J. G. Myers R. B. Hall	7-25-55	7-31-55	X	100-B 105-B, 105-C 100-D 105 100-F 105 100-H 105 100-K 105-KE, KW

OPERATIONS RESEARCH STUDY SECTION

I. Visitors to this Works

L. M. Arnett E. I. du Pont de Nemours & Co. on Project Bluenose Savannah River Plant Augusta, Georgia	Technical discussion	C. A. Bennett	7-18-55	7-20-55	X	70C
H. R. J. Grosch Aircraft Gas Turbine Div. General Electric Company Evandale, Ohio	Discuss computer problems and observe automatic transcription of reactor data at the point of origin	H. Tellier	7-7-55	7-8-55	X	100-K 105-KE 700

II. Visits to other Installations

C. A. Bennett to: U. S. Atomic Energy Comm. Bluenose Washington, D. C.	Consultation on Project Bluenose	S. G. English S. G. English	7-25-55 8-5-55	7-27-55 8-6-55	X X	
C. A. Bennett to: Atomic Energy Harwell, England	Consultation on Project Bluenose	Representatives	7-28-55	8-4-55	X	

RADIOLOGICAL SCIENCES DEPARTMENT

I. Visitors to this Works

OFFICIAL USE ONLY

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
N. R. French U. S. Atomic Energy Commission Idaho Falls, Idaho	Study biological monitoring program and regional survey	W. P. Hansen F. P. Hungate	7-28-55	7-29-55	X	100-F 108-F 200-W XXX 300-L XXX; 700
II. Visits to other Installations						
H. A. Kornberg to: Atomic Energy Establishment Harwell, England	Attend conference on radiobiology	J. F. Loutit	7-18-55	7-25-55	X	
H. A. Kornberg to: French Atomic Energy facilities Paris, France	Discuss current problems in radiobiology	F. Perrin	7-27-55	7-30-55	X	
D. L. Reid to: E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Obtain information on radiochemical analysis and monitoring equipment and methods in plant waste effluents	E. L. Albenesius	6-6-55	6-7-55	X	
D. L. Reid to: Oak Ridge National Lab. Oak Ridge, Tennessee	Obtain information on radiochemical analysis and monitoring equipment and methods in plant waste effluents	S. A. Reynolds	6-8-55	6-10-55	X	

RADIOLOGICAL SCIENCES DEPARTMENT

JULY 1955

SUMMARY

Twenty-four informal and fourteen Class I incidents were recorded. There was no Class II incident. Included in the Class I total were four cases of failure to wear personnel meters.

The ^{131}I contamination situation remained essentially the same as reported in June with no area outside project boundaries having deposits in excess of the maximum permissible concentration.

Tabulations were made of accumulated whole body exposures for the first six months of this year. The trend toward higher accumulated exposure to operations personnel appears to be continuing. In contrast there is a marked downward trend in exposure to Minor Construction personnel.

Proposed river flow manipulations at the Priest Rapids dam during a critical water year is of major concern because of probable insufficient dilution of effluent at downstream reactor influent points. The averaging effect of the McNary pool will eliminate the flow cycling factor as a problem at usage points further downstream.

Further biological work on the retention of ruthenium in various tissues supports our earlier findings that bone, rather than kidney, is the critical organ. Our Manual of Radiation Protection Standards limit for ruthenium in potable water has been provisionally adjusted on this basis to a figure lower by a factor of 100 than that quoted in "official sources."

There was no new case of internal plutonium deposition detected. The two cases of apparent significant deposition reported last month have now been essentially confirmed.

RECEIVED

DECLASSIFIED

HW-38375

RADIOLOGICAL SCIENCES DEPARTMENT

JULY 1955

The month-end force of 420 included 37 supervisors, 93 engineers and scientists, 23 clerical and 267 other personnel.

Number of Employees on Payroll

Beginning of Month	410
End of Month	420
Net Increase	10

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

Name

Title of Invention

None

None

There were 38 radiation incidents, including 14 Class I incidents but no Class II incident. Several of the Class I incidents had high potential for serious internal contamination of employees. In one instance, an unreported spread of plutonium contamination was first detected by the Monitoring people on a routine air sample 48 hours after the incident. It is typically this type of situation that leads to the troublesome findings of last month. In order to compute the body burden of plutonium with reasonable accuracy it is necessary to know the date on which the intake occurred. It would be fortunate coincidence where a routine bioassay sample is taken immediately, or even within a few days, after an unreported exposure. Positive bioassay findings in these cases may thus be sufficiently after the fact as to preclude reconstructing from memory the situation that caused the exposure, or the date of its occurrence. We have in the past used the formal incident reporting mechanism as a communications media for education on the subject. The inability to tie the two depositions of plutonium in the range of 90% to 100% of the maximum permissible body burden reported last month to any known exposure situation and the additional incident of this month indicate the need for a broader and more active communications program on the topic.

The two high deposition cases previously mentioned were essentially confirmed through additional bioassay in July. There is still some uncertainty in the numbers because of inability to establish the intake date but there is reason to believe that the error may be as little as $\pm 10\%$.

Scope design of the facility to permit whole body monitoring for internal deposits of plutonium and other internal emitters progressed to the point where project estimates can be made. It is expected that the project proposal will be ready for submission in August.

Radiological Sciences Department

Improvements that have been made in the exposure records system now permit rapid tabulation of individual exposure histories for any period of interest. Not only is this of importance in providing individual exposure histories on short notice, generally in response to inquiries in connection with radiation damage claims, but it also permits tabulations to measure the effectiveness of the program or to detect any significant personnel exposure trends. Thus an up-to-date compilation for the first half of calendar year 1955 indicates a continuing trend toward higher accumulated whole body exposures to an increasing number of General Electric employees at HAP0. For example the six month period ending June 30 showed the number of people with an accumulated exposure to gamma radiation of more than one roentgen to be 16% above that for the corresponding period in 1954. This is not of concern insofar as exposure to any single individual is concerned but it does forecast increased problems in radiation work management to stay within our annual bogey of 3 roentgens (or equivalent). In contrast to this trend in the general operations and auxiliary work, there is a marked downward trend in exposure to Minor Construction personnel. Though this may in part be due to a reduction in work involving potential for high exposure in the comparable period this year, it does not appear solely explainable on this basis and one must conclude that there has been substantial improvement in the management of Minor Construction work in radiation zones.

Emission of radioiodine from the separations stacks averaged about 8 curies per week (1.2 curies per day) with a maximum daily emission of 6.2 curies. This is a continuation of the overall downward trend observed in May and June, although 16 curies of the 36 curie total were emitted during one seven-day period. Minor depositions were detected on vegetation but no area outside the project boundaries had deposits in excess of the maximum permissible concentration.

Field development tests continued on laundry decontamination procedures in cooperation with the Plant Laundry group. Several tests showing promise of additional economies in the operation were in interim stages. Design of an improved laboratory coat features a left breast pocket that will promote the wearing of personnel meters at all times in areas where these garments are standard protective apparel.

Calculations on the effect of proposed river flow manipulations during a critical water year at the future Priest Rapids dam were made. At expected reactor operating levels in 1957, restriction of the river flow to the minimum proposed would result in probable insufficient dilution of the effluent at downstream reactor influent points. At 100-D Area contamination in the drinking water could produce exposure up to 7% of the weekly permissible limit and 10% to 13% of the annual limit during a normal low river flow period.

If maintained at this level, the situation would probably be acceptable. However, the calculations are based on optimistic decontamination factors in the water treatment process and on the assumption that 1/3 of the weekly water intake of any individual is obtained while at work. Thus it is conceivable that exposures may be higher by a factor of 2 or 3, in which case the situation would be an unacceptable one.

DECLASSIFIED
H-3

Radiological Sciences Department

Other river problems would be similarly intensified. Chromium in drinking water may be slightly above USPHS standards at K, H, and F Areas, and may be 4 times the standard at D Area. There would be an increased possibility of exceeding the upper river temperature limit for successful salmon spawning and the chromium concentration in the river during low flow may exceed by a factor of 5 the limit at which our recent experiments show fish growth is retarded. In consideration of these and related operational problems, there is good incentive to reappraise the possibility of alternate flow paths for the effluent to by-pass downstream reactors. A system that diverts the effluent to a point below all reactors would also minimize future downstream contamination problems by permitting additional decay time, natural cooling, and possible decontamination of long-lived radioisotopes.

Further progress was made in the development of methods by which the radioisotope content of wastes disposed to the river or to the ground can be determined with the required precision. The total beta monitor at the 100-KE and 100-KW effluent lines continued to operate satisfactorily. This is a substantial improvement over the old method of taking periodic samples manually and running them through a laboratory analysis procedure.

In related river problem studies, the previously reported test on chromium toxicity is being repeated with young rainbow trout to confirm and extend the earlier findings. Adverse effects are now evident at chronic concentrations of 0.2 ppm and will probably be manifested at lower concentrations as the exposure period lengthens. Acute toxicity studies with Chinook salmon indicated that these fish can withstand for a 48-hour period over a thousand times the concentration of dichromate which is harmful at the chronic level. This rather surprising finding suggests the possibility that intermittent dichromate treatment of process water may be advantageous. This observation however will require further investigation to test its validity.

Further biological work on ruthenium retention in various tissues of the rat supports our earlier findings that bone should be considered the critical organ in calculating the permissible drinking water concentration rather than kidney. As reported earlier, the difference is not great so that the permissible concentration for water in either case is in the range $1-4 \times 10^{-3}$ $\mu\text{c}/\text{ml}$. The value presently specified in HAPD Radiation Protection Standards is 1×10^{-3} $\mu\text{c}/\text{ml}$; whereas the "official" limit is 0.1 $\mu\text{c}/\text{ml}$.

Comments were prepared on the Commission's proposed Standards for Protection Against Radiation at their request. These regulations when adopted will have the force of law and will be applicable to all AEC licensees.

The budget performance of the department was generally outlined in last month's report. The analysis was based on incomplete returns for the year. It is of interest to note that reference was made to the lack of close budget control and to the fact that "a contributing factor is the slowness in feeding back corrective action." This observation was quite apropos as the final year-end report received a week later revealed an 0.4% overrun in Biology and Medicine research programs rather than

~~SECRET~~
DECLASSIFIED

HW-38375 MEL

Radiological Sciences Department

the expected 1.6% underrun. A large portion of the abnormal increase in the June costs over previous months was the result of earlier work orders and requisitions that were completed just prior to the fiscal year-end. Because of the apparent firm trend established in preceding months, a detailed analysis of outstanding expense commitments did not appear justified. It is now obvious that a suitable mechanism must be set up to give this information on a more current basis.

M. D. Mickelson

RADIOLOGICAL SCIENCES DEPARTMENT

ML Mickelson:kss

~~SECRET~~
H-5

Radiological Sciences DepartmentAPPENDIX1. Condensed Exposure Records

Type	Number of Readings	Potential High Results	Confirmed High Results
Pocket chambers - gamma	265,176	66	0
Pocket chambers - slow neutron	2,792	1	0
Film badges - beta-gamma	47,660	65	0
Film badges - neutron	719	0	0
Pu bioassay	1,187	62	0
F. P. bioassay	1,290	2	0
U bioassay	359	0	0
Alpha hand counts	44,191	0	0
Beta hand counts	61,213	0	0

DECLASSIFIED

DECLASSIFIED

HW-38375-NE L

Radiological Sciences Department

2. Regional Monitoring Records

<u>Sample Type and Location</u>	<u>Activity Type</u>	<u>Average Activity Density</u> <u>/uc/ml</u>	<u>Trend*</u> <u>Factor</u>
<u>Drinking Water and Related Materials</u>			
Benton City Water Company Well	alpha	1.3×10^{-8}	--
Richland, N. Richland, Benton City Wells	alpha	$(0.6 \text{ to } 1.3) \times 10^{-8}$	--
100 Areas	beta	$(0.5 \text{ to } 4.1) \times 10^{-7}$	--
200 Areas	beta	$(0.5 \text{ to } 2.4) \times 10^{-7}$	--
Pasco, Kennewick, McNary Dam	beta	$(0.5 \text{ to } 2.8) \times 10^{-7}$	--
Backwash Solids - Pasco Filter Plant	beta	$6.2 \times 10^{-3} \text{ /uc/gm}$	--
Backwash Liquids - Pasco Filter Plant	beta	1.3×10^{-7}	-4
Sand Filter - Pasco Filter Plant	beta	$1.8 \times 10^{-5} \text{ /uc/gm}$	-3
Anthracite Filter - Pasco Filter Plant	beta	$3.8 \times 10^{-5} \text{ /uc/gm}$	-3
<u>Other Waters and Related Materials</u>			
300 Area Wells #1, 2, 3	alpha	$(3.1 \text{ to } 8.5) \times 10^{-8}$	--
300 Area Well #4	alpha	1.1×10^{-7}	--
Well #4 measured as Uranium	U	1.2×10^{-7}	--
Other Wells on the Reservation**	beta	$(0.05 \text{ to } 43) \times 10^{-6}$	+7
Columbia River - Hanford Ferry	beta	5.5×10^{-6}	--
Columbia River - Below Reactors	beta	5.1×10^{-6}	--
Columbia River - Paterson to McNary	beta	3.2×10^{-7}	--
Columbia River - Shore mud	beta	$(2.0 \text{ to } 8.8) \times 10^{-5} \text{ /uc/gm}$	--
Raw Water - Operating Areas	beta	$(0.5 \text{ to } 8.6) \times 10^{-7}$	--
Reactor Effluent Retention Basins to River	beta	5,100 to 28,000 /uc/sec/reactor $(0.63 \text{ to } 9.0) \times 10^{-3}$	--
Reactor Effluent Retention Basins to River	alpha	$<0.04 \text{ /uc/sec/reactor}$ $<5 \times 10^{-9}$	--
I-131 in Farm Wastes to River	I-131	54 /uc/day 1.2×10^{-6}	--
I-131 in Columbia River - Hanford	I-131	$<7 \times 10^{-8}$	+7
300 Area Pond Inlet	alpha	8.1×10^{-7}	--

Radiological Sciences Department

<u>Sample Type and Location</u>	<u>Activity Type</u>	<u>Average Activity Density</u> /uc/ml	<u>Trend*</u> Factor
<u>Atmospheric Pollution</u>			
Gross Alpha Emitters	alpha	$(\leq 4.0 \text{ to } 6.0) \times 10^{-15}$	--
Gross Dose Rate - Separations Areas	beta - gamma	0.55 to 2.0 mrad/day	--
Gross Dose Rate - Residential Areas	beta - gamma	0.35 to 1.0 mrad/day	--
Active Particles - Separations Areas	beta	$(0.36 \text{ to } 1.8) \times 10^{-12}$	--
I-131 Separations Areas	I-131	$(0.8 \text{ to } 7.7) \times 10^{-13}$	-2
I-131 Separations Stacks	I-131	1.2 curies/day	--
Ruthenium - Separations Stacks	Ru ¹⁰³⁻¹⁰⁶	≤ 0.01 curie/day	--
Active Particles - Wash., Idaho, Oregon, Mont.	-	0.009 to 0.048 ptle/m ³	-9
Active Particles - HAPO	-	0.002 to 0.22 ptle/m ³	+2
Tritium (as oxides) - Reactor Stacks	T	0.09 curie/day	--
<u>Vegetation</u>			
Environs of Separations Areas	I-131	$(\leq 3 \text{ to } 7) \times 10^{-6}$ /uc/gm	-3
Residential Areas	I-131	$\leq 3.0 \times 10^{-6}$ /uc/gm	--
Eastern Washington and Oregon	I-131	$\leq 3.0 \times 10^{-6}$ /uc/gm	--
Non-volatile Beta Emitters- Wash. and Oregon	beta	$(2.2 \text{ to } 4.2) \times 10^{-5}$ /uc/gm	--
Alpha Emitters - Separations Areas	alpha	$(\leq 0.5 \text{ to } 2.1) \times 10^{-7}$ /uc/gm	--
Alpha Emitters - 300 Area	alpha	6×10^{-8} /uc/gm	-2

* The trend factor shows the n-fold increase (+) or decrease (-) from last month, where values of n less than 2 will not be noted.

**Test well with maximum value located near 107 effluent emergency basins in 100-F Area.

DECLASSIFIED

FINANCIAL DEPARTMENT MONTHLY REPORT
JULY, 1955

Approval of the Hanford Operations Office of the Atomic Energy Commission of the accounting made by General Electric for SS materials from the inception of operations to the close of the fiscal year 1954 was received in a statement signed by Mr. J. E. Travis, Acting Manager. This letter referred to reports submitted by G.E., and included an acknowledgement "that the General Electric Company has satisfactorily accounted for the source and special nuclear materials entrusted to their care during the period covered by the reports."

The substitution of D-38 material, which is essentially gaseous diffusion process waste, fabricated by the National Lead Company of Ohio, for 60 tons of normal uranium in the start-up of the Purex plant, has been proposed by the SS Accountability Section as a means of reducing the cost of start-up and conserving essential materials. The proposal has been accepted by the Manufacturing Department. The minimum which will be saved is estimated at \$100,000.

An instrumental non-destructive method of testing the weight of enriched uranium slugs received at HAPO has been developed, in accordance with a directive from the AEC, and with the assumption by the Commission of the responsibility for application of the method, the Pile Technology Section has withdrawn previous objections. AEC regulations require that the receiving plant make an independent measurement of receipts, rather than using the shipper's weights, but a method satisfactory to the Pile Technology Section had not been found. Reactivity tests previously used were not considered as sufficiently accurate.

Reimbursement Authorization No. 223, covering the General Electric Insurance Plan, was issued by the Atomic Energy Commission on July 1.

In connection with reimbursement of the Insurance Plan by the Commission, a study of claims procedures was made by S. M. Tatro of Employee Benefits Service, Schenectady, and E. H. Wilkes of the Metropolitan Insurance Company. Messrs. F. H. Bacon and P. E. Carrico, representatives of the Hanford Operations Office, AEC, participated in the study. A joint conference of representatives of G.E., AEC, and Metropolitan was held on July 8 to discuss the findings of the study. A written report of the findings will be submitted by Messrs. Tatro and Wilkes.

Tentative schedules are being set up for information meetings with management to discuss the provisions of the supplement to Contract W-31-109-Eng-52. These meetings are to be held as soon as the document is signed, and considerable analytical and interpretive data has been assembled for use in connection with them.

Charges from HAPO to the Overhead Allowance in July were \$1,897, consisting of: non-reimbursable transfer expense, \$1,215; advertising expense, \$277; travel and living expense variation, \$248; and conference expense, \$157.

DECLASSIFIED

A revised normal uranium scrap price schedule was received from the Hanford Operations Office during the month. The revised prices were placed into effect as of July 1.

Top Secret Document XX-1468, "Product Unit Cost - Current Basis - Fiscal Years 1947 Through 1955," was issued. This document contains: (a) unit costs including conversion, depreciation, and material, (b) nitrate production, (c) uranium prices, (d) UO_3 prices, (e) average MWD concentrations of metal dissolved, (f) start-up and stand-by dates for the major facilities.

Additional information relative to Research and Development activities for FY 1955 Actual and FY 1956 Revised Budget was submitted to HOO-AEC per their request for further breakdown of the major Research and Development Programs. Dollar amounts and personnel categorized by "scientific" and "other" were submitted along with a narrative functional description for each segment of the breakdown.

Testing of the weekly payroll, which is being converted to the 702 electronic data processing machine by the Computing and Procedures Section, has progressed to the point of running large-scale "parallel" runs that duplicate a punched-card, machine-produced payroll. However, the date for the conversion has not been established as yet.

Calculations on an extension of the Xenon tables for the standard reactors were recently completed by the Procedures and Computing Section. These tables are used by reactor operating personnel for predicting reactivity during start-ups. The calculations were made on the 702 EDPM, using the floating-decimal representation. Some 2500 entries to the table, each requiring the evaluation of several exponential functions, were calculated and written on magnetic tape in 18 minutes. A similar calculation on the card-programmed calculator required ten hours' completion time.

Under the sponsorship of the Procedural Analysis Unit, work simplification courses are being given to approximately 140 plant employees in four groups: Classified Files supervisors, procedural analysts, Financial Department supervisors, and Engineering Department engineers. These courses are being conducted by Prof. W. F. Engesser of Oregon State College, employed at HAPO during the summer.

A contract with the Recordak Company for microfilming vital records, the preservation of which are essential in case of catastrophe, was signed by the Commission on July 15, and work will begin in August.

The Unitization Report for CA-512, 100-K Area Facilities, was assigned to General Electric July 18 for completion. To complete the accounting portion of this report, 107 man-days were expended in July and 21 through August 3. Twenty-five copies of the report, consisting of 1,288 pages each, were distributed to the AEC August 4. Due to the pressure of year-end closing, the only other unitization report issued during the month was for project CA-570, Replace Raw Water Line #5 Well to Lee Boulevard.

An inventory was taken of the communications, the electrical, the water, and the sewage systems at White Bluffs. The reconciliation of the North Richland Fire Station inventory taken in June was completed and transfer to the AEC effected.

A Property Management Evaluation Guide has been prepared and furnished to field management.

AEC-Washington is making a study of stainless steel inventories held by the Commission and its various contractors. The problem is how to make best use of these rather extensive stocks throughout AEC. Comments and data have been supplied to HOO-AEC.

Final results on the third annual physical inventory of excess materials and equipment and railroad track materials were established. Arrangements were made and ledger accounts established for the segregation of process spares from the Spare Parts Account.

Detailed reports for the Financial Department appear on succeeding pages, as follows:

Summary of Cash Disbursements, Receipts and Advances	I - 4
Auditing Section	I - 5
Budgets and Measurements Section	I - 6
Contract Cost Section	I - 7 through I - 10
General Accounting Section	I - 11 through I - 17
Personnel Accounting Section	I - 18 through I - 20
Procedures and Computing Section	I - 21 through I - 23
Property Accounting Section	I - 24 through I - 28
SS Accountability Section	I - 29 through I - 33
Personnel and Organization Statistics	I - 34 through I - 35

SUMMARY OF CASH DISBURSEMENTS,
RECEIPTS AND ADVANCES

A summary of cash disbursements and receipts (excluding advances of \$7,950,000 and \$6,200,000, respectively, by the Atomic Energy Commission) for the months of July and June, 1955, is shown below:

<u>Disbursements</u>	<u>July</u>	<u>June</u>
Payrolls (net)	\$3 637 247	\$3 054 200
Materials and Freight	1 607 686	1 678 165
Payroll Taxes	1 011 758	714 265
Payments to Subcontractors	538 259	555 857
United States Savings Bonds	246 979	206 323
Group Insurance Premium	146 768	261 293
Pension Plan - Employees' Portion	99 943	93 623
Travel Advances to Employees	68 254	75 665
Income from Invested Funds	-0-	39 534
All Other	221 245	120 260
Total	<u>7 578 139</u>	<u>6 799 185</u>
<u>Receipts</u>		
Rent	101 325	124 145
Electricity	62 474	70 346
Telephone	52 055	52 930
Hospital	43 352	61 238
Sales to AEC Cost-type Contractors	14 685	26 010
Sundry Accounts Receivable	9 636	14 365
Bus Fares	7 870	8 188
Refund of Travel Advances to Employees	6 039	14 246
Refunds from Vendors	1 358	3 234
Refund on Group Insurance Premium		
Year 1954	-0-	503 633
Income from Invested Funds	-0-	39 534
Other	5 158	6 550
Total	<u>303 952</u>	<u>924 412</u>
Net Disbursements	<u>\$7 274 187</u>	<u>\$5 874 786</u>

Outstanding advances as of July 31, and June 30, 1955 were as follows:

	<u>July</u>	<u>June</u>
Cash in Bank - Contract Accounts	\$2 403 550	\$1 732 738
Cash in Bank - Salary Accounts	20 000	15 000
Total	<u>\$2 423 550</u>	<u>\$1 747 738</u>

AUDITING SECTION
MONTHLY REPORT - JUNE, 1955

Reports were issued for the following completed audits listed below:

- Construction Work in Progress
- Deposits, and Income from Investments
- Travel, Living and Entertaining Expenses
- General Electric Suggestion Plan

At month-end, reports were being prepared for audits of:

- Bank Account Reconciliations and Cash Controls
- Work Orders

Field work was continued on the following audit:

- Plant Libraries

The following audits were started during the month:

- Taxes
- Shipping Activities

Follow-ups were made to determine the extent of compliance with recommendations made in reports of the following audits:

- Office Supplies
- Excess, Salvage and Scrap
- Accounts Receivable - Telephone
- General Electric Insurance Plan
- General Electric Pension Plan
- Plant Accounting Records for Motor Pool Equipment

Four employee information meetings were held during the month. Safety subjects were discussed in two meetings and security was covered in one.

BUDGETS AND MEASUREMENTS SECTION
MONTHLY REPORT - JULY, 1955

General

Four additional business graduates reported during July. Ten of a possible sixteen have reported at this time. One of these has already been called to military service and left July 7, with two others being reclassified into 1-A since their arrival.

At the regular meeting of the Suggestion Board, two awards were approved for Financial Department personnel. Both were based on savings in clerical time and material, and neither was large enough to require further AEC approval.

Budgets

Bogey estimates were completed which combined the regular six month projection with the Annual Bogey for FY 1956.

The Control Budget for 1956 was further revised and reviewed by D. M. Johnson with W. E. Johnson. Manpower ceilings were agreed upon with letters of advice from the General Manager sent to Department Managers on July 21 providing limitations at quarter-ending dates during FY 1956. The funds portion of the Control Budget is currently being segregated into details by operating function and will be used to measure future performance by departments. Probably a quarterly report of actual costs compared with the Control Budget adjusted for production variations will be used.

Information on legislation by the Congress relative to FY 1956 budget has been reviewed as received. A preliminary Financial Plan advising of reductions in Biology and Medicine and Hospital subprograms has been received. At this time it is doubtful if we will officially protest the cuts that were taken. In general, it appears that funds for the Operations portion of HAPO responsibilities will be very restricted this year. However, an appeal for restoration of a portion of the reduction by Congress has been prepared by the Commission in Washington and may provide some relief.

Measurements

Mr. J. M. Lutton was added to the staff, effective July 18. This completes the staff except for the secretary and four clerks that are still badly needed.

Meetings were held with H. M. Parker and his staff, with R. J. Candy and with M. F. Rice to discuss measurements responsibilities.

A chart has been developed which we feel will more clearly define measurements responsibilities at HAPO. Two hundred copies will be distributed to unit and section managers with the hope of stimulating this work.

Our semi-annual study of the costs of supervision was completed and a letter of analysis was prepared.

CONTRACT COST SECTION
MONTHLY REPORT - JULY 1955

Several discussions were held by Manufacturing Cost with five members of the Savannah River Operations Office and a representative from the Comptrollers Office, AEC, Washington. The topics of discussion included our Product Cost Accounting Program, Reactor power cost, Redox operation, Uranium canning operations, and other phases of HAPO production cost activities.

FY 1955 year-end closing dates were met with a minimum amount of overtime. Cost reports for the fiscal year were issued in all cases where it was felt they would be of benefit. Detailed landlord reports were issued by Manufacturing Cost to assist section landlords in the preparation of their yearly reports.

Considerable emphasis was placed on establishing firm commitment figures on Equipment Work in Progress at the end of FY 1955 in accordance with revised AEC requirements made effective for June 30, 1955.

The number of routine work orders for providing chauffeur service is being reduced from 100 to approximately 25 by limiting cost accumulation at the section level. This will eliminate a multitude of orders established at all levels which has presented a problem for Transportation of locating proper work orders to charge.

During the month of June, expenditures for Construction Work in Progress totaled \$2.7 million, the largest expenditure in any one month during FY 1955.

A new Manufacturing Department Operating Report form has been prepared which will standardize the Operating Report for all Sections, presenting the most pertinent information on the front side of the page and reducing the clerical load in preparing consolidated operating reports. Budgets have been recast to conform to the new report style.

Technology Cost is also formulating a new type of cost report which will highlight the periods activities emphasized by graphic presentations. A savings in report preparation and duplicating time is anticipated.

Employee and Public Relations Cost Unit

During the month, adjustments were made to the FY 1956 operating budget to consolidate Tool Crib operations with the 700 Area Maintenance Group and to eliminate the Steam Plant operation from Community Utilities Cost.

For comparative purposes, cost information on "Attitude Surveys" conducted in 1952, 1953, and 1955 was prepared and a detailed schedule was furnished to all interested parties.

The rates charged for fire protection of buildings located outside the city limits are being reviewed at the present time. Indications are that the rates will remain at their present level but due to the Richland Fire Unit now having the responsibility of protecting additional warehouses belonging to Salvage and Excess (formerly covered by North Richland Fire Unit) our charge to Stores will be increased. We also propose to charge the AEC for protection of the Airport buildings for which no charge has previously been made.

Work is now in progress to determine the overall costs of several functions of the Health and Safety Sections, such as X-ray, Clinical Laboratory, Physical Therapy and Housekeeping, which are presently reported as both Industrial and Hospital operations. Overhead costs are being factored in to determine the gross costs of each operation, rather than only direct costs as shown on the cost report. It is hoped that in this manner suitable unit costs may be established so that charges for Industrial Medical work can be made on a fee basis. If the results are acceptable, it may be possible to use this method in the Midyear Budget Review.

Force reductions at Kadlec Hospital have proceeded according to plan and eighteen people have been eliminated from the rolls during the past few months. The adult patient-day census continues at a very low level. During the month of July the census averaged approximately forty-seven, whereas the budget for July was predicated on a census of approximately fifty-three. However, due to the operating economies effected and a normally lower level of costs in July it is expected that costs for the month will be within budget.

The Accountant, Employee and Public Relations Cost and the Supervisor, Community Cost attended Congressional Hearings on Disposal Legislation held in Richland on July 5, 1955. The Supervisor, Community Cost has been assigned responsibility for developing information necessary to enable us to establish accounts and procedures which will be required in an independent community. The full extent of our participation in this work has not been definitely established; however, we are proceeding on the assumption that the AEC has a moral obligation to the community to assist them to get running properly in a fiscal sense and that they may turn to us for considerable assistance when the time comes.

Engineering Cost Unit

Following is a summary of the activity in "Construction Work in Progress" during FY 1955:

(Dollar Amounts in Thousands)	G.E. Managed Projects	AEC Managed Projects AEM - GE	Total
General Ledger Balance - 6/30/54	\$ 4 555	\$26 623	\$31 178
FY 1955 Expenditures	12 877	7 854	20 731
Total	\$17 432	\$34 477	\$51 909
Less Costs Transferred to:			
Plant and Equipment in Service	\$ 8 283	2 150	\$ 4 433
Atomic Energy Commission	230	31 731	31 961
Operating Cost	121		121
Other	210	81	291
General Ledger Balance - 6/30/55	\$ 8 588	\$ 2 515	\$11 103

The \$11,103,000 balance on the General Ledgers at June 30, 1955 represents Department percentages as follows: Engineering - 96.7%; Manufacturing - 2.5%; Employee and Public Relations and Radiological Sciences - .8%, of which .3% represents Community projects.

Comments regarding HOO-AEC treatment of Plant and Equipment projects budgeted by General Electric were received from Department Managers and on July 13, 1955, Document HW-38018, containing our formal reply, was transmitted to HOO-AEC. In addition, a revised budget data sheet, Document HW-37971, for Item 2-23X-6008, "Special Reactor Equipment - Conversion of Six Reactors From Batch to Continuous Operation," was submitted to support increase in official estimate from \$5,600,000 to \$10,800,000. Informal information from HOO-AEC now indicates that this item will be further increased to \$17,000,000 by including the two additional 100-K Reactors which were previously budgeted as B-57127 under 2-23X-2061-C, "Two X Reactors," in the amount of \$5,500,000.

The first eight pieces of major equipment have been released by Minor Construction for major overhaul by Central Transportation. Meetings were held between representatives of Project Section, Transportation Section, Manufacturing Cost and Project Cost to clarify flow of charges, authorizations and completion notices.

Effective July 4, 1955, the standard rate for liquidating Design engineering salaries and related overhead costs was increased to \$50 per man-day. The increase was caused primarily by the salary escalation included in the Revised FY 1956 Budget. The standard rate for Drafting will remain at \$34 due to the over-liquidation of costs incurred in prior fiscal years.

A study was prepared, at the request of the Project Section, comparing the composition of the actual cost of an engineering man-day between the Design Section and Project Engineering Sub-Section. This study disclosed that the actual cost of an engineering man-day in Project Engineering was \$5.55 greater than the Design Section. This difference consisted of \$2.05 exempt salaries, \$2.30 non-exempt salaries and \$1.20 Department and Section General. Study also disclosed a higher relationship of non-exempt to exempt personnel in Project Engineering than in Design Section.

General and Consolidations Cost Unit

At the request of AEC a study was made of Radiological Sciences portion of the 2000 Program's actual costs for FY 1955 and budget for FY 1956. Included was a breakdown of personnel by scientific and other, and also a narrative justification for cost increases in the FY 1956 budget.

Twenty pages of the uniform cost code book were revised during July, most of which were due to changes in the new fiscal year accounts and codes.

Manufacturing Cost Unit

Inventory reserves were brought up to authorized levels at year-end through transfer of funds from the fiscal year-end closing account. A summary was prepared which indicated where additional amounts were required over and above the amount in the respective reserves prior to the fiscal year closing.

A schedule of essential material unit prices for use during the first quarter of FY 1956 was prepared. Prices were established as close as possible to current market costs.

A meeting was held in the 2101 Building with representatives from Stores, Plant Accounting, and the Manufacturing Cost Unit, regarding Spare Equipment. Existing

procedures are being revised to provide more flexible use of this equipment as well as better budget control. Each piece of equipment will be numbered and catalogued, Plant Accounting will price withdrawals, equipment will be installed on work orders only, not on expense codes, equipment in inventory for specific processes will be segregated from general purpose equipment, new transfer forms are being prepared and inter-departmental transfer of budget funds will follow equipment transfers.

The Metal Preparation Section Financial Representative held three meetings with Procedures and Computing personnel on 702 machine programming. The intent of these meetings was to explore all possible uses of the 702 machine in Metal Preparation Section activities.

With the aim of creating greater interest and enlisting the whole-hearted cooperation of Reactor Section supervision in meeting cost goals, detailed goal information was submitted to all Sub-Sections and Operations and Power Units.

Separations Section landlord codes were revised to eliminate what was felt to be duplication of codes. The revised listing will be issued early in August and it is estimated that it will eliminate approximately 30% of the clerical work associated with the accumulation of Landlord costs.

The eighth in a series of discussions with first line supervisors was given during the month. These discussions are designed to cover the cost picture of the Separations Section to give supervisors an idea of the fields of cost on which they may be able to exert control and assist in the overall cost reduction program of the Section.

GENERAL ACCOUNTING SECTION
MONTHLY REPORT—JULY, 1955

ACCOUNTS PAYABLE UNIT

There were 3,778 vouchers amounting to \$3,266,164 processed during July as compared with 5046 vouchers amounting to \$4,089,357 in June. This does not indicate a drop in work load, since at fiscal year closing every effort was made to record invoices applicable to FY-1955 which results in an abnormally high volume in June. The two month average was 4412 vouchers amounting to \$3,677,761 which is in line with volume experienced in April and May.

Active contracts handled by Accounts Payable, excluding requirements contracts numbered 40 and contract commitments at end of July amounted to \$599,050 with payments aggregating \$54,495 during the period.

Requirements contract orders placed during July numbered 12 totaling \$447,811 and payments amounted to \$482,659. Open commitments at month end were \$874,481.

Statistics for the Unit for the month are summarized as follows:

Accounts Payable:

	<u>July</u>	<u>June</u>
Balance at beginning of month	\$1 202 692	\$ 648 753
Vouchers entered	3 266 164	4 089 357
Cash receipts	<u>1 356</u>	<u>3 249</u>
	<u>4 470 212</u>	<u>4 741 359</u>
Less:		
Vouchers Paid	<u>3 693 913</u>	<u>3 538 667</u>
Balance at end of month	<u>\$ 776 299</u>	<u>\$1 202 692</u>
Number of vouchers recorded	3 778	5 046
Number of checks issued	2 980	2 739
Number of freight bills paid	1 252	1 595
Amount of freight bills paid	\$210 801	\$362 483
Number of purchase orders received	2 190	2 845
Amount of purchase orders received	\$2 163 824	\$2 264 934
Amount of cash discount earned	\$8 520	\$7 995

ACCOUNTS RECEIVABLE UNIT

A quarterly accounts receivable report was issued in July, showing a balance at June 30, 1955, of \$259,586. This balance reflects a decrease of \$44,734, or 15% from the balance of \$304,320 at March 31, 1955. The balance at June 30, 1955 represents the lowest accounts receivable balance since consolidation of receivables at December 1, 1951. Charges to accounts receivable during the quarter ended June 30, 1955, aggregated \$1,902,303, and collections during the quarter amounted to \$1,947,917.

ACCOUNTS RECEIVABLE UNIT (Continued)

The age of all accounts at June 30, 1955, the percentage of such accounts to total receivable balance and comparisons to like figures at June 30, 1954, and December 31, 1954, may be summarized as follows:

	<u>Total Balance</u>	<u>Current</u>	<u>30 to 90 Days</u>	<u>Over 90 Days</u>	<u>Agency Accounts</u>
June 30, 1955	(\$259 586 (100%	\$176 858 68.1%	\$36 652 14.1%	\$31 549 12.2%	\$14 527 5.6%
December 31, 1954	(\$290 054 (100%	\$194 096 66.9%	\$33 971 11.7%	\$43 646 15.1%	\$18 341 6.3%
June 30, 1954	(\$314 019 (100%	\$198 742 63.3%	\$53 876 17.2%	\$44 754 14.2%	\$16 647 5.3%

Disconnect notices were mailed to 224 telephone subscribers during the month, and the service of 23 subscribers was suspended due to non-payment of bills. During the month 539 delinquent notices and 76 final notices were mailed to electricity customers. The service of 13 electricity customers was suspended due to non-payment of bills.

Other statistics pertaining to accounts receivable are summarized below:

<u>Account</u>	<u>Balance 6-30-55</u>	<u>Net Charges</u>	<u>Collec- tions</u>	<u>Balance 7-31-55</u>	<u>Bills Issued in July</u>
Kadlec Hospital:					
Active	\$ 80 295	\$ 50 566	\$ 48 322	\$ 82 539	1 219
Collection Agencies (76 Accounts)	7 641		262	7 379	
Electricity	37 923	57 849	63 459	32 313	3 869
Telephone	34 234	53 082	53 491	33 825	6 806
Sundry:					
Active	31 169	12 722	9 720	34 171	350
Collection Agencies (141 Accounts-a)	6 886	858	51	7 693	
AEC Cost-type Contractors	18 993	18 286	14 685	22 594	20
Rents	19 234	395 850	373 164	41 920	6 824
Equipment Sales to Facilities (1 Account)	21 289		349	20 940	
Safety Shoes	1 571	2 483	2 539	1 515	
Loans to Employees (2 Accounts)	<u>351</u>		<u>6</u>	<u>345</u>	<u>313</u>
Sub-total	259 586	<u>\$591 696</u>	<u>\$566 048</u>	285 234	<u>19 401</u>
Reserve for Bad Debts	<u>33 021cr</u>			<u>33 657cr</u>	
General Ledger Balance	<u>\$226 565</u>			<u>\$251 577</u>	

(a- Includes all utility and rental accounts.

ADMINISTRATIVE PLANNING

A total of 44 new or revised Organization and Policy Guides were distributed during July. Of these 37 were Organization guides and seven were Instruction or Policy guides. These seven Instruction or Policy Guides were:

- 05.1 "Plant and Equipment Appropriations"
This rather basic Instruction was revised to incorporate a number of changes including new provisions for the handling of phototype and experimental and test facilities.
- 05.3.6 "Authorization for Work Performed by Puget Sound Naval Shipyard"
This guide was revised to make necessary nomenclature changes.
- 10.3 "Forms Control"
This Instruction was rewritten to make nomenclature changes and to amplify the forms control procedure.
- 13.20 "General Electric Educational Assistance Program"
This Instruction was revised to reflect changes in the Company's educational assistance program.
- 13.23 "Placement of Employees Disabled by Personal Illness or Off-The-Job Accidents"
This Policy guide was revised to make nomenclature changes.
- 18.14.1 "Employment of Women and Minors"
This Guide was rewritten to eliminate the prohibition against women working more than six days a week.
- 22.3 "Plant Mail Service"
This Instruction was revised to include the plant-wide mail lists maintained by Addressograph.

In order to ascertain the number of copies of OPG's each OPG recipient requires, a form letter was mailed to all those receiving two or more copies. Returns to date indicate that many of those need only one copy and arrangements to revise distribution are being made accordingly.

A monthly summary of Organization and Policy Guides issued during June was sent to all section and department managers.

A report was made summarizing AEC transmittals received within HAPO during June, 1955.

Two Company announcements were prepared concerning the appointment of R. S. Bell as Manager - Reactor, and J. Hugh Warren as Manager - Separations.

One Office Letter, concerning the G.E. Insurance Plan was processed.

Three complete OPG books were distributed plus an additional 713 extra copies.

ADMINISTRATIVE PLANNING (Continued)

The following Organization and Policy Guides are currently being revised and reviewed for possible revision:

- 04.1.3 "Research and Development"
- 04.2 "Engineering Standards"
- 04.4 "Assignment of Landlord Responsibilities"
- 04.5 "Property Management"
- 08.1 "Long Distance Telephone Service"
- 13.2 "Membership in Trade & Professional Societies or Associations"
- 13.5 "Rating Plan - Other than Exempt Employees"
- 13.15 "Disciplinary Action"
- 17.1 "Travel, Living, Moving & Entertaining Expenses"
- 18.2 "Absences and Tardiness"
- 18.14.4 "Induction of New Employees"
- 18.14.5 "Employee Transfer and Payroll Status Change"
- 19.2 "Grievance Procedure"
- 21.8 "Shipping, Receiving & Acceptance Procedures"

CONTRACT REIMBURSEMENTS

Twelve letters were written in July in accordance with OPG 05.4 ("Work or Expenditures Which Require AEC Reimbursement Authorization or Letter Approval"), and approvals requested were received from the Commission. Subjects were as follows:

Contribution of \$175 to the University of Oregon for medical library service for 1954.

Revision of Kadlec Hospital's schedule of fees for physical therapy treatments.

Attendance of a HAPO employee at a two-weeks' course in noise reduction at Massachusetts Institute of Technology.

Expenditure of \$50 as prizes in slogan contest sponsored by the Radiological Sciences Department.

Scope of Research and Development Program for FY 1956 as included in budget proposals.

Participation of HAPO employee in six-weeks' Company-sponsored Motion Time Survey course.

Payment of \$66.33 for a transcript of NLRB proceedings in connection with a petition of the HAMTC to act as representative for laboratory assistants in the Manufacturing Department.

Attendance of HAPO employees at Congressional hearings in Richland on July 5 without disqualifying them for holiday pay.

Payment to vendor of \$141.75 to cover loss of loaned office equipment. (This item was later located and returned.)

CONTRACT REIMBURSEMENTS (Continued)

Attendance of five HAPO employees at Geneva Conference on Atomic Energy.

Attendance of Dr. C. A. Bennett at conference in Harwell, England.

Expenditure of \$75 for awards in a safety slogan contest sponsored by the Reactor Section, Manufacturing Department.

The June "Summary of Disbursements," transmitted to the Commission through the Chief of its Finance Division, covered disbursements of \$5,874,766, summarized as follows:

Payrolls and Payroll Deductions Disbursed	\$4 096 690
Materials (including payments on requirements contracts) and Freight	2 174 443
Subcontracts and Agreements	59 579
Advances for Traveling and Living Expenses	75 665
Miscellaneous	<u>392 800</u>
Gross Disbursements	6 799 185
Less: Revenue	<u>924 419</u>
Net Disbursements	<u><u>\$5 874,766</u></u>

In preparing this report, a review was made of each of 252 items which comprised "Miscellaneous" to establish their propriety, while all other expenditures were analyzed, classified and summarized to disclose the nature of all disbursements made by HAPO during the month.

Charges from HAPO against the Overhead Allowance in July were \$1,897, consisting of: non-reimbursable transfer expense, \$1,215; advertising expense (Tri-City Herald's special edition of June 19), \$277; travel and living expense variation, \$248; and conference expense, \$157.

Work continued on the preparation of material for management information meetings to be held at such time as a new prime contract is signed.

GENERAL BOOKS UNIT

FY 1956 budgets for travel and living expense variation and conference expenses were established and approved by the General Manager during July. Amounts allocated for these expenses are \$12,000 and \$23,000 respectively.

The attendance at meetings of Professional and Trade Societies Budget for FY 1956 has been prepared after receiving needed information from other Departments and will be submitted in the immediate future to the General Manager for his approval.

GENERAL BOOKS UNIT (Continued)

Considerable time was spent during the month summarizing information and preparing the Commission statement, "Voucher for Net Expenditures Accrued," for both fiscal years 1954 and 1955.

The trial balance for June 30, 1955 was issued July 18, 1955. In connection with year end closings a clearing account was established and over and under liquidations were transferred to the account totaling \$1,340,000 detailed as follows:

Continuity of Service Expense Accrued	\$ 978 000	
Adjustment of Liability Claims Accrued	219 000	
Liquidations of Purchasing & Stores Variance	133 000	
Procedures & Computing Variance	8 000	
Employee & Public Relations Variance	6 000	
All Other Adjustments	<u>4 000</u>	Dr
Total	<u>\$1 340 000</u>	Cr

Transfers totaling \$916,000 were made to various reserve accounts with the balance credited to costs as shown below:

Spare Parts Inventory Reserve	\$ 314 000	
Excess Material Inventory Reserve	260 000	
Essential Materials Inventory Reserve	200 000	
General Supplies Inventory Reserve	126 000	
Reserve for Bad Debts	11 000	
Stand-by Inventory Reserve	5 000	
Costs - Current Fiscal Year - General	<u>424 000</u>	
Total	<u>\$1 340 000</u>	

All year-end closing activity was completely documented for the record and audit purposes.

Salary account No. 1 was increased from a balance of \$5,000 to a balance of \$10,000 in July. This increase was necessary to establish adequate funds in the bank to cover checks issued during the week to terminated employees, and for other reasons, prior to the disbursement of the regular weekly payroll.

A review of the Special Requests and Back Charges procedure was initiated during July to clarify responsibility and modify the procedure pertaining to specific types of charges recorded in this account.

Activity in General Ledger the first three weeks of the month was unusually heavy due to year-end closing activity. Journal entries issued totaled 236 as compared to the normal monthly total of 150. This increased postings to ledger accounts considerably, increased distribution of voucher copies, and required closer liaison between accounting units to facilitate and expedite year-end closing.

GENERAL BOOKS UNIT (Continued)

OPG 16.6, "Use of Privately Owned Automobiles for Off-Plant Trips," is being revised which has required some assistance from General Books in further clarification of the OPG and strengthening of controls in connection with the use of privately owned automobiles in conducting Company business.

	<u>July</u>	<u>June</u>
Advances from AEC		
Balance at beginning of month	\$1 747 738	\$1 422 504
Advances received from AEC	7 950 000	6 200 000
Other cash receipts	303 952	924 419
	<u>10 001 690</u>	<u>8 546 923</u>
Less disbursements	<u>7 578 139</u>	<u>6 799 185</u>
Balance at end of month	<u>\$2 423 551</u>	<u>\$1 747 738</u>
Advances requested for subsequent month	<u>\$6 000 000</u>	<u>\$7 950 000</u>
Travel and Living Expenses		
Travel Advances to employees		
Balance at beginning of month	\$ 12 619	\$ 74 018
Advanced to employees	68 636	75 665
	<u>81 255</u>	<u>149 683</u>
Less:		
Travel, living, and conference expenses reported by employees	21 141	122 818
Cash refunded by employees	6 039	14 246
	<u>27 180</u>	<u>137 064</u>
Balance at end of month	<u>\$ 54 075</u>	<u>\$ 12 619</u>
Outstanding Travel Advances to Employees		
Current	52 069	650
Outstanding over 30 days	2 006	11 969
	<u>54 075</u>	<u>12 619</u>
Total	<u>\$ 54 075</u>	<u>\$ 12 619</u>
Number of expense reports submitted by employees	97	555
Works Cashier's Office		
Number of Receipts Issued	<u>11 005</u>	<u>11 152</u>
Bus System Operations		
Cash collections: Village	\$ 378	\$ 434
Area	\$7 092	\$7 354
Tickets: Value of tickets sold	\$ 400	\$ 400
Number of tickets sold	8 000	8 000
Number of tickets collected	8 568	9 253
Cash Overages and (Shortages)		
Number	6	3
Amount	\$ -0-	\$.14

PERSONNEL ACCOUNTING SECTION
MONTHLY REPORT - JULY, 1955

Reimbursement Authorization No. 223 covering the General Electric Insurance Plan was issued by the Atomic Energy Commission on July 1, 1955.

In connection with reimbursement of the Insurance Plan by the Commission, a study of claims procedures was made by S. M. Tatro of Employee Benefits Service, Schenectady, and E. H. Wilkes of the Metropolitan Insurance Company. Messrs. F. H. Bacon and P. E. Carrico, representatives of the Hanford Operations Office, AEC, participated in the study. A joint conference of representatives of GE, AEC, and Metropolitan was held on July 8 to discuss the findings of the study. A written report of the findings will be submitted by Messrs. Tatro and Wilkes.

During July, procedures were established for the recording of Insurance Plan claims statistics in IBM punched cards. Claims statistics will be recorded beginning with the month of July, 1955. This will facilitate analysis of the cost of the Insurance Plan and will enable us to readily obtain cost statistics for comparison purposes.

There was an increase of 474 participants in the Employees Savings and Stock Bonus Plan during the month of July. This represents an increase in participation from 47.8% to 52%.

On September 1, 1946, 4,174 employees transferred from the du Pont Company to General Electric at Hanford. At June 30, 1955, there were 2,423 of these employees still on the GE payroll at Hanford and 39 on GE payrolls at other locations.

Annuity certificates have been issued by Connecticut General Life Insurance Company to 125 former du Pont employees as of July 31, 1955.

There were 186 non-exempt employees who had an absence frequency of 4 during the fiscal quarter ended July 3, 1955. Section Managers were given individual reports on each of these employees in July. The reports indicated the number of absences and the number of days absent segregated between absences for personal illness and absences for other personal reasons.

Federal and state payroll tax reports for the second quarter of 1955 were prepared and forwarded to the federal government, 12 state governments and 3 municipalities.

Non-exempt salary rates used in Payroll for payment purposes were verified with salary rates maintained in Wage Rates Unit. No errors were discovered. This verification will be performed semi-annually in the future rather than quarterly.

Mr. Gossard of the Civil Defense Office discussed evacuation procedures at a Safety-Security meeting held on Tuesday, July 12, for employees of Personnel Accounting Section.

The film entitled "Direct Line to Decision" was viewed by employees of Personnel Accounting Section in July. The film explains the operation and philosophy of data processing equipment.

STATISTICS

Personnel Accounting Section

<u>Number of HAPO Employees</u>	<u>Total</u>	<u>Monthly Payroll</u>	<u>Weekly Payroll</u>
<u>Changes during month</u>			
Employees on payroll at beginning of month	9 319	2 286	7 033
Additions and transfers in	104	12	92
Removals and transfers out	(105)	(19)	(86)
Transfers from weekly to monthly payroll	-	13	(12)
Transfers from monthly to weekly payroll	-	(9)	9
Employees on Payroll at end of month	<u>9 318</u>	<u>2 283</u>	<u>7 035</u>

	<u>July</u>			<u>June</u>	
<u>Overtime Payments During Month</u>	<u>Number</u>	<u>Amount</u>		<u>Number</u>	<u>Amount</u>
Weekly Paid Employees	8 446	\$180 122 -a)		6 187	\$102 883 -b)
Monthly Paid Employees	375	24 361		312	20 964
Total	<u>8 821</u>	<u>\$204 483</u>		<u>6 499</u>	<u>\$123 847</u>

	<u>July</u>			<u>June</u>	
<u>Gross Payroll Paid During Month</u>					
Engineering	\$ 821 637			\$ 762 700	
Manufacturing	2 982 294			2 479 560	
Other	1 332 053			1 133 243	
Total	<u>\$5 135 984 -a)</u>			<u>\$4 375 503 -b)</u>	

- (a- Payments to weekly paid employees are for five week periods.
(b- Payments to weekly paid employees are for four week periods.

<u>Employee Benefit Plans</u>	<u>Number Participating</u>		<u>Percent Participation</u>	
<u>Participation in Benefit Plans at Month End</u>	<u>July</u>	<u>June</u>	<u>July</u>	<u>June</u>
Pension Plan	8 131	8 058	98.5%	98.5%
Insurance Plan				
Personal coverage	9 263	9 264	99.4	99.4
Dependent coverage	6 566	6 545	-	-
U. S. Savings Bonds				
Stock Bonus Plan	4 846	4 466	53.0	47.9
Savings Plan	1 093	1 083	11.7	11.6
Both Plans	5 377	5 002	58.7	53.7

	<u>July</u>	<u>June</u>
<u>Pension Plan</u>		
Number retired	1	6
Number who became eligible for participation	100	111
Number who applied for participation	98	105
Number who elected not to participate	0	6
Replies not received	2	0
 <u>Insurance Plan - Number of Claim Payments</u>		
Employee Life Insurance	6	2
Employee accident and health insurance	419	366
Dependent accident and health insurance	<u>441</u>	<u>517</u>
Total	<u>866</u>	<u>885</u>
 <u>Good Neighbor Fund</u>		
Number participating	6 567	6 564
Percent of participation	70.5%	70.4%
 <u>Suggestion Awards</u>		
Number of awards	97	92
Total amount of awards	\$2 025	\$2 105
 <u>Preferential Rates</u>		
Number (eliminated) or added	(3)	(10)
Number currently in effect	539	542
 <u>Number of Military Allowance Payments</u>	4	3

PROCEDURES AND COMPUTING SECTION
MONTHLY REPORT - JULY 1955

GENERAL

Testing of the Weekly Payroll has progressed to the point of running large-scale "parallel" runs that duplicate a punched-card machine-produced payroll. A firm date for the conversion to EDPM has not been established, as yet.

Calculations were recently completed on an extension of the Xenon tables for the standard reactors. These tables are used by reactor operating personnel for predicting reactivity during startups. The calculations were made on the 702 EDPM, using the floating-decimal representation. Some 2500 entries to the table, each requiring the evaluation of several exponential functions, were calculated and written on magnetic tape in 18 minutes. A similar calculation on the card-programmed-calculator required ten hours completion time. The output tape from the 702 was subsequently processed to produce the required number of copies of the table. In addition to the saving in running time, a considerable saving in programming time was realized.

PROCEDURAL ANALYSIS

Forms control reviewed 370 orders during July covering 825,760 forms; 16 orders, amounting to 4,995 forms, were rejected; 91 new forms were designed.

A Bambino Ozalid machine has been put into service by the 300 Area SS Accountability group to replace the spirit duplicator previously used. Various forms were re-designed to take advantage of the capabilities of this machine. In addition to speeding up the operation and reducing costs, more desirable and durable documents are being issued.

Assistance is being given to Purex operations in the design and coordination of forms. The graphic recording of certain instrument readings rather than the recording of numbers is being developed. This method of recording will not only be faster, but will be easier to interpret into actual operation conditions and simplify report preparation.

In cooperation with representatives from Separations Section, Reactor Section, and Radiological Standards Unit, the Radiation Survey Sheet has been redesigned to eliminate approximately 50% of the hand-entered information. The revised form will be printed on a $7\frac{1}{2}$ " x $6\frac{1}{2}$ " Keysort card. The Keysort method will be used to expedite compiling of statistical data and reports from these records. The semi-mechanical method of sorting will be particularly valuable in searching a large file for data pertinent to specific categories.

A new personnel history record is being designed for Salary Administration. This form is to be used in connection with a Flexowriter, (tape-preparing typewriter). As entries are made on the history record, a punched paper tape will be prepared. This paper tape will then be used to prepare punched-cards for up-dating the master file used for preparation of machine-prepared reports.

PROCEDURAL ANALYSIS (continued)

PROCEDURES & COMPUTING SECTION

Discussions were held with Plant Accounting and Property Management regarding problems and objectives in connection with the proposed new unit history record. Instructions were given Plant Accounting personnel on preparation of these records with the IBM tape-preparing typewriter, Model 884. The tape, prepared as the records are typed, will be used to establish a punched-card record of property.

Several meetings were held with Classified Files supervision in connection with conversion to an EDPM system. Decisions were made on reconciliations to be prepared by the 702 and the type of special reports needed at the time of the cut-over. The route form has been redesigned to meet current needs and will be ordered the first part of August.

A micromotion analysis of the key punch operation has been made showing the time taken for various operations. This basic data will be discussed with supervision so that they may establish their own time standards.

Work simplification courses are currently being given to approximately 140 plant employees in four groups: Classified Files supervision, Procedural Analysts, Financial Department supervisors, and Engineering Department Engineers. These courses cover the principles and applications of work simplification, as they pertain to the special interests of each group.

The Trane compressors which furnish refrigeration to control the temperature of the 702 Room were repaired during the period July 25 to August 1. On the July 30-31 weekend, a redesigned system of refrigerated water piping was installed. The combination of the repair and design change should provide adequate control of temperature in the future.

RECORDS OPERATIONS

Quantity of Records received, processed and stored:

Employee and Public Relations Department	11	Standard Storage Cartons
Engineering Department	9	" " "
Financial Department	157	" " "
Manufacturing Department	107	" " "
Radiological Sciences Department	34	" " "
	<u>318</u>	

Records Retention and Disposal Schedules Number 207, "Commercial Facilities Records", consisting of nineteen individual records; Number 215, "Administration Area Land-lord Administrative and Services Records", consisting of thirty-three individual records; and Number 216, "Industrial Fire Unit Records", consisting of fifteen individual records were submitted to the Atomic Energy Commission for approval.

The contract for microfilming vital records, awarded Recordak Company on May 31, 1955, was signed by the Atomic Energy Commission on July 15, 1955. Notice to Proceed was issued on July 28 and this work will begin in August.

NUMERICAL ANALYSISPROCEDURES & COMPUTING SECTION

Report is included in Secret Document HW-38375-W.

COMPUTING OPERATIONS

During the month of July the following non-routine assignments were completed for customers:

Engineering	10
Financial	17
Manufacturing	5
Operations Research	4
	<u>36</u>

Service charges for the month amounted to \$38 621.66. Services, by customer, were as follows:

Atomic Energy Commission	\$ 1 237.79	03%
Employee & Public Relations	762.79	02
Engineering	8 418.61	22
Financial	25 105.85	65
Manufacturing	1 173.41	03
Operations Research	1 028.26	03
Radiological Sciences	894.95	02
	<u>\$38 621.66</u>	<u>100%</u>

PROPERTY ACCOUNTING SECTION
MONTHLY REPORT - JULY 1955

PLANT ACCOUNTING UNIT

The Unitization Report for CA-512, 100-K Area Facilities, was assigned to General Electric July 18, 1955, for completion. To complete the accounting portion of the report, 107 man-days were expended in July and 21 through August 3, 1955. Twenty-five copies of the report, consisting of 1,288 pages each, were distributed to the AEC August 4, 1955.

Unitization Report for CA-513-A, Expansion of 200 Area Facilities - Purex Facilities, was assigned to General Electric July 18, 1955, for completion. The former IBM Equipment Supervisor for Kaiser was assigned to finish the IBM run on the report. His work was essentially completed July 29, 1955.

The report is being reviewed prior to duplicating. This is the first Unitization Report prepared from IBM punched cards. Distribution is anticipated by August 31, 1955.

Due to the pressure of year-ending closing, the only other Unitization Report issued during the month was for project CA-570, Replace Raw Water Line #5 Well to Lee Boulevard.

An inventory was taken of the communications, electrical, water, and sewage systems at White Bluffs. This inventory was divided into two categories: (1) the portion to be disposed of by public sale, and (2) the portion to be retained for Minor Construction. The reconciliation of the inventory is 50 per cent complete.

Reconciliation of the Office Equipment inventory taken by the Office Equipment Unit was started this month.

Reconciliation of the North Richland Fire Station inventory which was taken in June was completed and transfer to AEC effected.

An inventory of the 200 Area buildings was taken in conjunction with the S O Area Landlord. The reconciliation of this inventory was completed, and a list of eighteen buildings was submitted to Plant Engineers for appraisal and comments for the purpose of adding the buildings to our records.

The Plant-wide Inventory of Light and Heavy Equipment began last month. Plant Accounting and the Transportation Section is approximating 50 per cent complete.

Requests for information from the Field included: expenditures incurred during FY 1955 for buildings in the custody of the Hanford Plant; a list of buildings and contents valuation of Buildings 3713, 3712, 3717-A, 3715, and 3714 for life insurance survey purposes, and square feet of floor space in the 200 Area buildings.

Eighty-seven hours, of which seventeen were overtime, were expended in Augusting Construction Equipment held by AEC request.

The hospital equipment account was adjusted to include items previously unrecorded and other equipment was reclassified from Unclassified to Cataloged.

PLANT ACCOUNTING UNIT (Continued)

During the month, commodity code classification of laboratory equipment was continued. The classification is being done by the use of vendors' catalogs and is necessarily slow. Classification of Portable Health instruments was completed. Other health instruments were recorded on 3 x 5 cards and are now waiting approval from the field. The balance of the shop equipment not having been classed as Machine Tools has been classified and placed in its primary classes.

The balance held in Unclassified Property (\$13,737,700) was distributed to classified accounts by use of a Work Sheet Entry so that reports would indicate a zero balance in the unclassified property account.

All FY 1955 reports required by AEC were completed and transmitted to the local AEC Office in accordance with previously arranged schedules. Other reports required by General Electric were slightly behind schedule but apparently created very little delay in other units requiring information furnished by Plant Accounting.

A new subsidiary plant accounting coding structure was completed during the month to provide additional segregation of fixed assets according to primary functions, systems, and processes. The system will be incorporated with new acquisitions effective with September business, and record plan cover is estimated for completion December, 1955.

Plant Accounting personnel increased by four employees during July. One transfer from SF Accountability Section and three transfers from Office Auxiliaries Sub-Section increased the total personnel to 46--7 exempt and 39 non-exempt.

INVENTORY ACCOUNTING UNIT

Final results of the third annual physical inventory of excess materials and equipment which are in the custody of the Stores Sub-Section, Manufacturing Department, reflected a net shortage of \$53,357 or 0.12 per cent under the book value of \$504,729. Disbursements of \$4,539,539 were made from the account during the intervening period between physical inventories of 1961. A shortage disbursement percentage of 1.17. Of the total shortage (\$53,357) 86 per cent was a result of an incorrect unit price included in the inventory document.

Final results of a third annual physical inventory of the Department of Transportation's Transportation Section, Bureau of Transportation Statistics, showed a decrease of \$2,125 or 0.01 per cent over the previous year's inventory. The surprise was a decrease of \$.11 per cent in July, 1954. The decrease was due to a number of factors which appeared to be a random error.

[illegible][illegible]

 

INVENTORY ACCOUNTING UNIT (Continued)

Preliminary meetings were held with Community personnel this month to formulate procedures, time schedules, and manpower requirements for taking the physical inventory of those supplies in their custody. This inventory is scheduled to be taken on August 30, 1955.

Meetings were also held with a large percentage of the custodians of Special Materials to determine the location of materials, manpower requirements, and to formulate a procedure for the forthcoming physical inventory which is to be conducted during the week beginning August 22, 1955.

A meeting was held with Stores Sub-Section personnel to discuss the feasibility of recording the physical count of General Supplies on stores catalogs instead of the standard inventory tag. No decision was reached as a result of this meeting. It was agreed that the question would be presented to a higher level of supervision.

No personnel changes were required during the month.

PROPERTY MANAGEMENT UNIT

Work has gone forward on the evaluation of the Plant's property management practices. A Property Management Evaluation Guide has been prepared and furnished to field management. The guide has been well received and considerable interest displayed in the program.

AEC-Washington is making a study of the stainless steel inventories held by the Commission and its various contractors. The problem is how to make the best use of these rather extensive stocks throughout AEC. Comments and data have been supplied to AEC-HOO.

The situation in regard to the large quantity of equipment and material held by the Pile Technology Group in the 100-D Area has been reviewed with the Section Manager. Steps have been initiated to appoint a central coordinator.

Thirteen Appropriation Requests totaling \$36,703 were investigated, processed, and approved during the month.

Eighty-seven requests for the disposition of property were investigated and disposal instructions issued during the month.

The question of retaining project-removed equipment by operating forces and the responsibility of Project Section personnel in accounting for removed property was reviewed with field forces. Some dispositions were:

Building 29X, the old Photographic Laboratory, will be sold.

A carload lot of stainless steel material received in connection with the cancellation of a contract with Solar Aircraft Company was processed. The material included sheet stock, templates, and miscellaneous partially fabricated components. All usable stock was turned in as excess. The templates and fabricated components were placed in salvage.

Assistance was given in the cleanup and disposition of an accumulation of no longer required equipment and materials held in the 100-D Area by Pile Technology.

PROPERTY MANAGEMENT UNIT (Continued)

Parts of the inactive 6.9 KV line in the Hanford area were dismantled and disposed of.

APPROPRIATIONS UNIT

A study was made of all available Congressional reports, hearings, and drafts of the authorizing legislation covering plant and equipment appropriations for fiscal year 1956. The new legislation will introduce a practice of more stringent controls by Congress over the Commission's expenditures for plants and equipment. The main points of difference found in the new legislation are: appropriations are specific in nature rather than general as was the practice in the past; limitations on overruns are tighter, being reduced from 35 per cent to 25 per cent for plant projects and 10 per cent for community projects; limitations are placed upon the use of the one general appropriation approved, "General Plant Projects." These limitations require that no single project in excess of \$500,000 may be financed from this item and that the cost of any building included in such a project shall not exceed \$100,000. Expenditures for community facilities are similarly limited to \$100,000 and \$10,000 respectively. The Commission is authorized to use any funds currently available to accomplish advanced planning, construction design, and architectural services in connection with projects which are not yet authorized by law. The impact of the foregoing changes on present budgeting, engineering planning, and administrative practices has been investigated and preliminary discussions have been held with representatives of the Commission and interested departments relative to the appropriate changes in the procedure which may be required.

Project proposals and informal requests approved by Department Managers and the General Manager for transmission to the AEC during the month amounted to \$5,560,900.

APPROPRIATIONS UNIT

The following Plant and Equipment projects were processed through the Appropriations Unit during July. GE and AEC approval action was as indicated below:

Project Number	Title	Amount of This Request	Total*	Date to AEC	Disposition
CA-513 PRP 9	Expansion of 200 Area Facilities - Purex Modifications, Phase I	\$3,100,000	\$3,100,000**	7-13-55	To be considered by AEC Board 8-4-55
CA-518 Rev. 1	New VSR Tower	125,000	125,000	7-25-55	To be considered by AEC Board 8-4-55
CG-558 Phase II	Reactor Plant Modifications for Increased Production - 100-F and H Areas	11,200,000	11,200,000	6-27-55	Forwarded AEC, Washington, for approval 7-15-55
CG-587 Rev. 3	TBP Waste Scavenging	-	245,000	7- 1-55	Approved 7-12-55
CA-601 Rev. 1	General Grounds Improvements - 300 Area	96,000 GE	96,000 22,500	2- 7-55	Approved by AEC, Washington, 5-26-55. To be authorized from 1956 funds
CG-604 Rev. 1	Removal of Catwalks from Discharge Areas - 100-B, D, and F Areas	-	32,500	6-20-55	Approved 7-12-55
CA-615	Mechanical Maintenance Shop Centraliza- tion - 100 Areas	92,000	92,000	7-18-55	To be considered by AEC Board 8-4-55
CG-616 Rev. 1	Installation of Acid Feed Equipment, 100-B, D, DR, F, and H	485,000	500,000	5-23-55	HW-349, Mod. 1, dated 6-20-55 authorized GE \$185,000
CG-630	Alterations to Minor Construction Shops - White Bluffs	93,000	93,000	7-25-55	To be considered by AEC Board 8-4-55
CG-633	Kadlec Hospital Alterations	29,400	29,400	7- 7-55	Approved by AEC Board 7-21-55. To be authorized from 1956 funds
CG-634	Replacement of Redox 216-S-1 and 2 Crib	95,000	95,000	7- 6-55	Approved by AEC Board 7-21-55 subject to AEC management. To be authorized from 1956 funds
IR-191	Building 321 - Fire Detection	19,000	19,000	7- 1-55	Approved by AEC Board 7-21-55. To be authorized from 1956 funds
IR-	Redox Stack Spray Piping Modification	15,500	15,500	7-25-55	To be considered by . Board 8-4-55

SS ACCOUNTABILITY SECTION
MONTHLY REPORT - JULY, 1955

In the June report we directed attention to the liquidation activities associated with inactive status materials arising primarily from changes in process. These have been successfully liquidated prior to July 1, 1955. During July an opportunity developed to introduce competition for reclaimed tin-Normal Uranium contaminated and for used bronze. As a result, we are in receipt of shipping instructions to the National Lead Co., of Ohio for the balance of material on hand. Essential materials and SS content value is estimated at \$10,000. Price quotations were provided by C. E. Reed.

It is of more than passing note that prior offers to National Lead and to du Pont were rejected. Not until both parties were convinced that other contractors were interested, were we able to generate interest. Both NLO and du Pont reversed their position and requested the material. Final decision was made by the A.E.C. Actual shipment is scheduled for late August.

Metal Preparation Area-SS Accountability Unit

It is estimated that within 6 weeks the Metal Preparation Section will go into production using aluminum in lieu of uranium inserts on the cored slug program. The present drilled cored slug will be modified by grooving to allow penetration by the aluminum insert. This new type slug is expected on site momentarily and, of course, will require establishment of new bare, canned, and solution loss factors.

The Slug Pickling process has been changed by use of a spray method in lieu of the dip method. As a result, revised per slug loss factors and actual solution loss determinations are necessitated. The spray method advantages at this writing are dubious since performance is not meeting expectations.

On alloyed low enriched metal has been received, samples of which are currently being analyzed by emission spectrometer for independent receiver determination of 25 content. This material has been ordered for the purpose of testing for possible use in pile enrichment in lieu of currently used highly enriched uranium aluminum alloy slugs.

The "Assembly" Balance Area in the Cored Slug Program is being liquidated. This area handled the welding of inserts after Pickling. This operation is now being performed by a crimping method and is done in the Pickling Balance Area.

In order to assist the Reactor Area with tube problems associated with loadings of enriched uranium aluminum alloy pile enrichment slugs the Metal Preparation Section will weld a number of these slugs as follows:

Hot Press Canned - Cap to bottom

Cold Canned - Bottom to bottom.

The accountability problems associated with the handling and movement of these double length welded slugs has been mutually agreed upon between Operations and the SS Accountability Section.

Effective 7-1-55 the product conversion factors for Thorium accountability are being changed based on Document HW-36341, "Nuclide Yields From The Irradiation Of Thorium", L. R. Blue. The factors will now be derived on a sliding scale based mainly on exposure, rate of exposure, decay and assuming a 90 day cooling period prior to separation.

Reactor Area-SS Accountability Unit

Responsibility for accountability records for depleted uranium, U-235 and plutonium in the 100 Areas was, at July 1, 1955, transferred to Reactor Area-SS Accountability Unit. Also, plans are being formulated for transferring from Metal Preparation Area-SS Accountability Unit, the responsibility for accountability records for normal uranium in cold storage in the 100 Areas; this transfer of responsibility will be effected as of September 1, 1955.

A subsidiary ledger was established by Reactor Area-SS Accountability Unit to account for basin inventories of depleted uranium, U-235 and plutonium. The ledger will be utilized

SS Accountability Section
Monthly Report-July, 1955

in maintaining perpetual inventory balances, in calculating the metal content of shipments to Separations, and in accounting for such extraordinary items as pieces of metal lodged in basin liners. With respect to calculating metal content of shipments to Separations, a procedure has been developed by which factors will be furnished Separations Area-SS Accountability Unit for use in calculating metal content of shipments received.

A training program is being developed and executed by which accountability clerks in Reactor Area-SS Accountability Unit will be afforded an opportunity to review and to further develop their understanding of the accounting principles involved in their work. This training program at the present consists of informal discussions of such broad subjects as double-entry accounting; at later dates, after general principles have been reviewed, group discussions will be held on more specific topics.

A new statistical table is being prepared by Statistics Unit for use in calculating total uranium burnout, in addition to U-235 burnout and plutonium build-up. This table will make it possible for Reactor Area-SS Accountability Unit to account for total fission loss prior to transfer of metal to Separations.

D. L. Haynie was appointed to a committee to study the feasibility of processing reactor data on the model 702 electronic data processing machine now being readied for use by Procedures and Computing Section. The committee will consist, in addition to Mr. Haynie, of representatives of Procedures and Computing, Production Planning and Scheduling and Pile Technology.

Separations Area-SS Accountability Unit

Redox: The plant changed to low MWD material during the month. Late in the month, there was a shutdown for installation of process improvements.

TBP: Substantial quantities of TBP product have been cycled through the Redox silica gel system for removal of gamma emitters.

Recuplex: This facility is now processing high MWD Task I supernatant and fragments.

Flow Sheets: A process flow sheet for the Purex process is in rough draft form for review.

Office Routines: The adaption of working papers to the Redox accounts has shown good results. The procedure changes inaugurated July 1 (per June Hi-Lite Report) have reduced the workload by a substantial amount.

Source data problems at Bldgs. 234-5 and 231 continue to offer concern. Operations have not been able to provide a definite date for initiation of the newly designed data system as proposed by the custodian.

Recuplex accounts are being set up as the various flows are initiated.

Accounts: Purex accountability proposals are progressing satisfactorily.

MUF: MUF as noted for the June month-end at Redox and Task I appears, to some extent, to have been an inventory understatement.

In late July, a material discrepancy occurred at Bldg. 234-5. Currently, this is still being studied. On a temporary basis, increased control over SS material is being initiated by the custodian while longer range controls are studied. Appropriate "package" controls may be a joint arrangement including the custodian and our numbers group.

SS Accounting Unit

A summary of the improvements effected in the Material Balance Report since its issuance under the responsibility of the SS Accounting Unit was furnished by letter dated July 1. Announcement of a survey verification of Plutonium inventories as of the end of July was received from HOO-AEC. Arrangements have been completed to coordinate the activities of HOO-AEC, SS Accountability Section personnel and material custodians for this portion of HOO-AEC Survey 12.

SS Accountability Section
Monthly Report - July, 1955

S Accounting Unit - cont'd.

A meeting was held with the Supervisor, Separations Area-SS Accountability Unit reviewing the preliminary report of the Redox Review (audit) completed by this Unit.

A system of SS material accounts for use during Purex start-up tests with Normal Uranium was forwarded to the Supervisor, Separations Area-SS Accountability Unit by letter dated July 14.

On July 22, D. A. Peterson of this Unit explained our consolidation procedures at a meeting in the 200-W Area of the personnel of the Separations Area-SS Accountability Unit and the SS Measurements Unit.

At the instigation of the SS Accounting Unit a meeting was held on July 28 with personnel of the Manufacturing Department-Separations Section regarding basic routines for the Purex process. These basic procedures are necessary in order to set up an adequate double-entry accounting system for Purex.

As a result of W. S. Beachner's letter announcing an audit of SS Accountability records and procedures, an information and exploratory meeting was held on July 28 with J. E. Roberts and R. Thomas of the Auditing Section Staff.

SS Measurements Unit

Technical survey and reliability data associated with SS Measurements' activities covered a wide variety of problems all of which have direct bearing on the reliability of the source data used as the basis of original entry to the SS Accounting records. Among the factors covered were:

The problem of excessive M.U.F. in Task I 234-5 Bldg. operations. The two factors considered to have bearing on this problem are: (a) cell hold-up and (b) L-6 charges for Redox transfers to Task I. The current clean out of high MWD/T material from the Task I cells is expected to provide prompt data on the cell hold-up problem. Sample errors at L-6 have already been corrected. No immediate solution is indicated in that the corrections lack a valid basis for retroactive application.

There appears to be no single explanation for the overages across metal recovery in recent months. Probably low bias at the skull factor and the high bias in the metal recovery solution determinations have been responsible. A recommendation for a new skull factor will be issued unless most recent analytical recoveries can account for the overage.

Redox M.U.F. across the internal material balance area H-7 through L-6 has been determined to have been due to several factors with 25% due to process hold-up. Other factors are now under quantitative determination review.

Comparisons between Redox dissolver heel measurement and H-7 heel at the recent clean out showed an overstatement of the heels which more than half occurred in the uncalibrated dissolver A-2. The shortage which occurred in B-2 and C-2 is due to one or more of four factors.

- a. Error in initial calibration.
- b. Sludge build-up.
- c. Error in taking the measurement.
- d. Uncompleted removal of the heel.

The last possibility can be checked only by neutron count data on the initial low MWD/T material following the clean out. This data will be available in July. New calibrations were made on all the dissolvers and zero points were obtained on A-2 and B-2 which increased an amount about equivalent to the shortages. The new calibration on C-2 however is far out of line with expectations and probably was in error.

SS Accountability Section
Monthly Report - July, 1955

SS Measurements Unit - cont'd.

Review of the basic methods used for U-235 and Total Uranium accounts across the UO_3 operation have been made and found adequate from a measurements viewpoint. An inconsistency between the M.U.F. for U-235 to Total Uranium has, however, been observed and is due to the basic differences in charges and credits. Charges are on a calculated basis whereas credits are by assay. Minor revisions in procedure have been proposed and are to be applied.

Our shipments of Buttons has created a problem due to the unexplained variance in purity factor as disclosed by Shipper-Receiver records. As the result of investigations, initiated by SS Measurements, the technical data supporting our Shipping claims has been reviewed and materially improved. Application of the latest findings are to be made within the month.

Measurement control charts for FY 1956 have been completed and a resume of significant occurrences for FY 1955 have been prepared. While the controls have numerous applications, one of the most important factors is in the observation of trends at a much earlier date. We now have a yardstick or measurement control that will materially reduce error in source data.

Preparation of Purex procedures have now progressed to the point where UNH transfers to UO_3 plant will be measured by Purex personnel. Measurement will consist in sampling from the pump out line and volume determination by metering. Both of these factors present problems of performance reliability to be determined under actual operating conditions.

A report has been prepared on the source of sampling error at L-6 tank, including the proposed action for solution.

Reviewed inventory procedures with Redox personnel. Application of our inventory Manual, HW-34110, was discussed. The conclusions and actions decided upon were as follows:

- a. Redox Operation will use our inventory Manual HW-34110 as a standard of procedures.
- b. During the month of August, SS Measurements Unit will collaborate in developing inventory source data forms that will be comprehensive and yet simple to use.

Several meetings and discussions were held with the Recuplex Development group and with Operations to reach a mutual agreement on inventory procedures. A review of the meetings is being written.

SS Material control recommendations have been submitted for preventing a recurrence of the Skull Z15-6-11 incident.

The Bismuth Phosphate Measurement Inventory Verification Manual HW-36218 was published and distributed in July.

Reviewed receiving weights for thorium slugs as reported for current shipments. The receipts covered by the available data indicated a break in the average weights, the last months shipments being approximately 0.04 pounds per slug higher than earlier shipments. In view of this relatively large variation in time trend and due to the limited data on hand, the factor weight now in use (average weight of last month's shipments) is the best available figure. No report has been written, pending further review.

Arranged with Process Control, Metal Preparation, for gross weighing of canned slugs. The procedure agreed to, consists of gross weighing 20 pallets of canned M slugs, involving ten lots and a corresponding number of Z slugs. The quantities selected were recommended by Statistics the number necessary to give reliability to the nearest 0.01 pounds. An attempt to develop reliability can weight figure will be made.

Status of 234-5 Manual. No change from previous period. Manual is completed except for minor revisions.

SS Accountability Section
Monthly Report - July, 1955

SS Measurements Unit - cont'd.

Status of 321 Building waste tank material. The complete lack of activity on this situation has entered a stage of regression. Technical has taken the position that entry of this waste material to the process stream at TBP would further complicate the problems presently being encountered by that operation and could conceivably reduce the total thru-put.

Receiving weight verifications for "C" and "J" slugs, HW-38220, will start immediately and requirements are that five (5) standards be submitted with or in advance of material receipt.

GENERAL

1. The USAEC-Hanford Operations Office, through J. E. Travis, forwarded a signed copy of our proposed draft including the following significant entry, "that the General Electric Company has satisfactorily accounted for the Source and Special Nuclear Materials entrusted to their care during the period covered by the reports".

The period referred to includes all reports up to and including FY 1954.

2. The second major improvement relates to the independent measurement of enriched fuel slugs. We are now making such measurements under A.E.C. directive in which the non-destructive methods used are subject to technological limitations. The assumption of responsibility, by the A.E.C., for the procedures has resulted in the withdrawal of Technical Section objections. From a strict SS Accountability viewpoint the revised procedure will give us adequate protection from gross error by shipper and in the event shippers can be prevailed upon to supply representative samples the potential liability will be further reduced to a very moderate risk factor.
3. Our third major improvement in proper utilization of materials relates to the abandonment of 60 tons of Normal Uranium for Purex Start-up and the substitution of D-38 material now being fabricated by National Lead of Ohio. D-38 material is essentially Gaseous Diffusion Process waste and will reduce the cost of SS materials for Purex start-up by at least \$100,000 as a minimum estimate.

FINANCIAL DEPARTMENT PERSONNEL AND ORGANIZATION

JULY, 1955

	<u>Current Month</u>	<u>Prior Month</u>
<u>Personnel Changes During Month</u>		
Employees at beginning of month	482	470
Additions and transfers in	23	21
Removals and transfers out	(17)	(9)
Employees at end of month	<u>488</u>	<u>482</u>
 <u>Personnel by Components at Month-End</u>		
<u>General</u>	<u>10</u>	<u>10</u>
<u>Auditing Section</u>	<u>16</u>	<u>15</u>
<u>Budgets and Measurements Section</u>	<u>11</u>	<u>10</u>
<u>Contract Cost Section</u>		
General and Consolidations Cost Unit	12	11
Engineering Cost Unit		
General	5	5
Design Cost	7	7
Project Cost	18	18
Technology Cost	11	10
Employee and Public Relations Cost Unit		
General	2	2
Plant Activities Cost	10	10
Community Cost	5	4
Medical Cost	3	3
Manufacturing Cost Unit		
General	2	2
Financial Representatives	12	13
Budgets and Control	18	14
Reports and Records	16	15
Product Costs	<u>4</u>	<u>4</u>
	<u>125</u>	<u>118</u>
<u>General Accounting Section</u>		
Accounts Payable Unit	21	23
Accounts Receivable Unit	21	21
General Books Unit	17	15
Administrative Planning	3	3
Contract Reimbursements	<u>5</u>	<u>5</u>
	<u>7</u>	<u>7</u>

	<u>Current Month</u>	<u>Prior Month</u>
<u>Personnel Accounting Section</u>		
Payroll Planning and Analysis Unit	7	7
Weekly Payroll Unit	16	18
Monthly Payroll Unit	11	11
Benefit Plans Accounting Unit	13	13
Payroll Reports Unit	7	7
Weekly Payroll Records Unit	8	8
	<u>62</u>	<u>64</u>
<u>Procedures and Computing Section</u>		
Computing Operations Unit	21	22
Numerical Analysis Unit	10	10
Procedural Analysis Unit	22	22
Scheduling Unit	20	23
Records Operations Unit	8	8
	<u>81</u>	<u>85</u>
<u>Property Accounting Section</u>		
Appropriations Unit	5	5
Inventory Accounting Unit	11	12
Plant Accounting Unit	43	42
Property Management	4	4
	<u>63</u>	<u>63</u>
<u>SS Accountability Section</u>		
Reactor Area - SS Accountability Unit	5	5
Separations Area - SS Accountability Unit	15	16
Metal Preparation Area - SS Accountability Unit	8	8
SS Accounting Unit	6	6
SS Measurements Unit	10	10
	<u>44</u>	<u>45</u>
<u>Rotational Trainees</u>		
	<u>9</u>	<u>5</u>
	<u>488</u>	<u>482</u>

DECLASSIFIED

HW-38375 W JEL

PROCEDURES AND COMPUTING SECTION
MONTHLY REPORT - JULY 1955

GENERAL

Testing of the Weekly Payroll has progressed to the point of running large-scale "parallel" runs that duplicate a punched-card machine-produced payroll. A firm date for the conversion to EDPM has not been established, as yet.

Calculations were recently completed on an extension of the Xenon tables for the standard reactors. These tables are used by reactor operating personnel for predicting reactivity during startups. The calculations were made on the 702 EDPM, using the floating-decimal representation. Some 2500 entries to the table, each requiring the evaluation of several exponential functions, were calculated and written on magnetic tape in 18 minutes. A similar calculation on the card-programmed-calculator required ten hours completion time. The output tape from the 702 was subsequently processed to produce the required number of copies of the table. In addition to the saving in running time, a considerable saving in programming time was realized.

PROCEDURAL ANALYSIS

Forms control reviewed 370 orders during July covering 825,760 forms; 16 orders, amounting to 4,995 forms, were rejected; 91 new forms were designed.

A Banbino Ozalid machine has been put into service by the 300 Area SS Accountability group to replace the spirit duplicator previously used. Various forms were re-designed to take advantage of the capabilities of this machine. In addition to speeding up the operation and reducing costs, more desirable and durable documents are being issued.

Assistance is being given to Purex operations in the design and coordination of forms. The graphic recording of certain instrument readings rather than the recording of numbers is being developed. This method of recording will not only be faster, but will be easier to interpret into actual operation conditions and simplify report preparation.

In cooperation with representatives from Separations Section, Reactor Section, and Radiological Standards Unit, the Radiation Survey Sheet has been redesigned to eliminate approximately 50% of the hand-entered information. The revised form will be printed on a $7\frac{1}{2}$ " x $6\frac{1}{2}$ " Keysort card. The Keysort method will be used to expedite compiling of statistical data and reports from these records. The semi-mechanical method of sorting will be particularly valuable in searching a large file for data pertinent to specific categories.

A new personnel history record is being designed for Salary Administration. This form is to be used in connection with a Flexowriter, (tape-preparing typewriter). As entries are made on the history record, a punched paper tape will be prepared. This paper tape will then be used to prepare punched-cards for up-dating the master file used for preparation of machine-prepared reports.

PROCEDURES & COMPUTING SECTION

HW-38375 W DFL

PROCEDURAL ANALYSIS (continued)

Discussions were held with Plant Accounting and Property Management regarding problems and objectives in connection with the proposed new unit history record. Instructions were given Plant Accounting personnel on preparation of these records with the IBM tape-preparing typewriter, Model 884. The tape, prepared as the records are typed, will be used to establish a punched-card record of property.

Several meetings were held with Classified Files supervision in connection with conversion to an EDPM system. Decisions were made on reconciliations to be prepared by the 702 and the type of special reports needed at the time of the cut-over. The route form has been redesigned to meet current needs and will be ordered the first part of August.

A micromotion analysis of the key punch operation has been made showing the time taken for various operations. This basic data will be discussed with supervision so that they may establish their own time standards.

Work simplification courses are currently being given to approximately 140 plant employees in four groups: Classified Files supervision, Procedural Analysts, Financial Department supervisors, and Engineering Department Engineers. These courses cover the principles and applications of work simplification, as they pertain to the special interests of each group.

The Trane compressors which furnish refrigeration to control the temperature of the 702 Room were repaired during the period July 25 to August 1. On the July 30-31 weekend, a redesigned system of refrigerated water piping was installed. The combination of the repair and design change should provide adequate control of temperature in the future.

RECORDS OPERATIONS

Quantity of Records received, processed and stored:

Employee and Public Relations Department	11	Standard Storage Cartons
Engineering Department	9	" " "
Financial Department	157	" " "
Manufacturing Department	107	" " "
Radiological Sciences Department	34	" " "
	<u>318</u>	

Records Retention and Disposal Schedules Number 207, "Commercial Facilities Records", consisting of nineteen individual records; Number 215, "Administration Area Landlord Administrative and Services Records", consisting of thirty-three individual records; and Number 216, "Industrial Fire Unit Records", consisting of fifteen individual records were submitted to the Atomic Energy Commission for approval.

The contract for microfilming vital records, awarded Recordak Company on May 31, 1955, was signed by the Atomic Energy Commission on July 15, 1955. Notice to Proceed was issued on July 28 and this work will begin in August.

DECLASSIFIED

PROCEDURES & COMPUTING SECTION

HW-38375 W -REL

NUMERICAL ANALYSIS

Preliminary planning for reactivity accounting calculations on the 702 EDPM has begun. Present plans call for limiting this type calculation to H Reactor to determine the feasibility of the method and usefulness of results. Individual tube flow data will be obtained from the 702 program for TBI limits. Temperature maps on Flexowriter tape and special information will be furnished approximately twice monthly, and reports issued showing the nominal and effective reactivity of poison and enriched columns. The procedure for accomplishing this will be complicated somewhat by the calculation of tube "powers" for non-power producing tubes, where the average power of four surrounding tubes must be obtained. EDPM flow charting for the calculation has been started. The reports resulting from this program should prove highly useful in assisting operating personnel in making reactivity accounting calculations during transient reactor operation. If successful, the method will probably be incorporated into an integrated reactor data processing system.

A request was received to calculate bulk outlet temperatures on all but the K Reactors. Bulk outlet temperatures are computed as the average of individual tube outlet temperatures weighted by the corresponding tube flows. Data for a three month period were taken from the file of Power and Exposure Study data and analyzed to determine the difference in bulk outlet temperatures between downcomers. The problem is part of a study to assess the potential limiting property of bulk outlet temperatures.

An emergency request for tube factors for KW Reactor was received and filled. Data in the form of a pre-punched pile deck and a temperature tape were supplied by the Production Scheduling group at the start of swing shift to Computing Operations and calculations were completed by ten o'clock the next morning. Considerable difficulty was encountered in processing the pre-punched deck, and it was necessary to use the KE Reactor master deck on file in Computing Operations to recover missing and erroneous data in the pre-punched deck. The results of the calculation were used in planning an unscheduled outage at KW Reactor.

A Total of 54 temperature maps from KE Reactor have been received and processed in connection with the KE experiment. On this basis, the experiment is 40% complete. An additional request was received to compute factor-weighted average exposures for all temperature maps submitted. This has been done for 32 maps. The remainder on hand will be processed in the near future.

Miscellaneous calculations for the reactor areas consisted of a frequency distribution of KE Reactor tube flows using data produced in the KE Experiment and tube flows for C Reactor. The latter requires the calculation of certain factors which will be carried out on the 702.

Processing of 300 Area metal quality data has been initiated. Data accumulated since January 1955 is presently being key punched. Present plans call for listings of these data, with totals taken on certain variables to assist in a statistical evaluation of fuel quality.

A study of dispersion of fog in the atmosphere has been undertaken again. Data covering a sixteen month period have been accumulated and consist of wind direction and speed at two altitudes and measurements on the position and direction of a fog plume at various time intervals. An analysis will be made to yield frequency distributions and tabulations by various categories. The work will be done on the 702.

NUMERICAL ANALYSIS

Testing of programs for the Production Scheduling problem being sponsored by the Operations Research Study is continuing. The solution of a fifth order and a seventeenth order system have been obtained. An assembly program for assembling raw data into a form suitable as input to the main program has been written and checked. A system of order 100 will be assembled and solved in the near future. The primary purpose of this run will be to determine the effect of round-off error as systems of higher order are attempted.

Calculations were completed on the corrections to neutron flux measurements in an exponential pile. The actual calculation required slightly over one hour of 702 time. Floating-decimal sub-operations were used extensively throughout the code to simplify programming, and the code was made sufficiently general to accommodate a large number of similar type problems.

The calculation of saturated activities of foils placed in pile shields is being re-programmed for the 702. It is expected that the speed of calculation will be limited by the speed with which data cards may be read into the 702. On this basis, the calculation will be approximately 60 times as fast as on the card-programmed-calculator. Reports will be written to tape and printed as an auxiliary operation. This problem is part of a program to test the effectiveness of pile shielding.

The calculation of the effective multiplication constant of a hollow slug cell has been completed. Some 100 different combinations of cell radius, slug diameters, and cell wetness were treated. The calculating, including preparation of final report, required less than five minutes of 702 time.

Calculations were completed on an extension of the Xenon tables for the old reactors. These tables are used by pile operating personnel for predicting reactivity during startups. An extension to the tables was required because of the increased power levels at which the reactors are presently being operated. Table entries, one for each value of time and power level considered, were calculated on the 702 and written to tape in form suitable for printing. The total calculating time for some 2500 entries were less than 20 minutes; the equivalent amount of work done on the card-programmed-calculator (CPC) to prepare Xenon tables for the K Reactors required 10 hours. Fifteen copies of the table were prepared by tape-to-printer auxiliary operation and are presently being appended to the original Xenon table document, HW-25565-P.1. Unlike the original tables, the present extension has been prepared for one value of flattening only. This is in accordance with the technique used in the preparation of the K Reactor Xenon tables for converting from an actual power level to an effective power level before using the table.

In an effort to assess the potential hazard of tube corrosion, a study was made of the corrosion loss of all Hanford tubes over the period May 1954 to May 1955. Monthly tube outlet temperatures for the standard reactors for this period were obtained from Power and Exposure Studies punched-card data and converted to magnetic tape. Using this tape as input, the corrosion loss of each tube was calculated on the 702 and the results sorted in descending order on corrosion loss. The final report was prepared on auxiliary tape-to-printer operation. Some 140,000 outlet temperatures were analyzed to yield corrosion loss on 12,000 tubes. Due to the emergency nature of the request for this work, the programming and debugging were completed in less than two days. The calculation required approximately three hours of 702 time, approximately two of which were spent in sorting the computer results for output.

DECLASSIFIED

PROCEDURES & COMPUTING SECTION

HW-38375 W

NUMERICAL ANALYSIS (continued)

Conversion of a number of routine technical data processing problems is continuing. Aquatic Biology calculations have been programmed for the 702 and the programming is presently being debugged. Preliminary discussions have been held with representatives of the meteorology group to outline a program for processing meteorological data on a scale hitherto unattempted. Instrumental in this program will be the use of a punch-tape preparing typewriter for recording raw data. Such a typewriter is now in operation in the meteorology group. A program has been written for calculating end-of-month in-pile inventory for SS Accountability, and it is likely that July's data will be processed on the 702.

The development of general-purpose mathematical routines for the 702 is proceeding. A program for computing chi-squared tables for six variables has been written and tested. A program for fitting a curve to empirical data by the method of least squares is 75% complete. A numerical integration scheme has been programmed. The program can be used separately, or incorporated into a larger program requiring numerical integration as one of the steps to solution. Finally, programming has been completed on a technique for solving systems of linear algebraic equations of order up to 33. The latter program will be used in filling frequent miscellaneous requests for systems solution.

During the running of a recent problem on the 702, which required an extensive sort, it became apparent that a more efficient sorting routine than that presently available would be required to fully utilize the speed and capacity of the 702. With this in mind, the development of an improved sorting routine has been undertaken. Features of this routine include the use of six tape units instead of the present four, for increased speed, and the ability of the programmer to specify record groupings on tape both before and after the sort. Record grouping is necessary to insure that reading and writing information on tape will not slow the 702 down, and this fact is being recognized in the development of the sorting routine.

COMPUTING OPERATIONS

During the month of July the following non-routine assignments were completed for customers:

Engineering	10
Financial	17
Manufacturing	5
Operations Research	4
	<hr/>
	36

Service charges for the month amounted to \$ 38 621.66. Services, by customer, were as follows:

Atomic Energy Commission	\$ 1 237.79	03%
Employee & Public Relations	762.79	02
Engineering	8 418.61	22
Financial	25 105.85	65
Manufacturing	1 173.41	03
Operations Research	1 028.26	03
Radiological Sciences	894.95	02
	<hr/>	
	\$38 621.66	100%

OPERATIONS RESEARCH STUDY

MONTHLY REPORT

JULY 1955

The following is the month end summary of personnel:

	<u>As of 6-30-55</u>			<u>As of 7-31-55</u>			<u>Net Change</u>		
	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>
General	1	1	2	1	1	2	0	0	0
Operations Research Analysts	5	0	5	5	0	5	0	0	0
TOTAL	6	1	7	6	1	7	0	0	0

Mr. P. M. Thompson's visit last month to the RAND Corporation of Santa Monica, California on the use of the RAND Corporation large scale computing equipment and for discussions relative to the influence of recent computer developments on linear programming computation formulation continued through July 6.

Mr. B. F. Butler consulted with Management Consultation Services Division of the General Electric Company with regard to operations research while in the east during the month. Mr. Butler also visited Dr. C. C. Hurd of the International Business Machines Corporation to discuss data processing and linear programming relative to Hanford applications.

Production Planning

Production planning operations research was pursued on four fronts. These included the study of uranium hold-up in reactors and separations plants, the development of linear programming algorithms for the Hanford 702 computer, an investigation of von Neumann's game theory algorithm as a means of production planning, and mathematical development of continuous dynamic programming techniques.

The parametric programming relative to uranium hold-up in reactors and separation plants continued to show significant reductions in uranium inventory. The model has not yet reached the estimated minimum inventory point. Computations at RAND Corporation are continuing. A significant change in mode of plant operation has been synthesized in this study. From a computing point of view, this is the longest series of parametric iterations to be run in a post-optimal linear programming study.

Encouraging progress is being made on the development of linear programming and parametric programming techniques for the Hanford 702 computer. A 100 order linear programming run will be made within the next week or two.

Programming of an alternate algorithm for the solution of linear programming problems has been started. This algorithm has been proposed by John von Neumann, but

has never been fully tested to determine its relative advantages. In essence the linear programming is re-stated as a two-person zero-sum game. This algorithm is simpler to compute than the method we are now using, but it requires a larger matrix. Very little is known about its rate of convergence compared to the present simplex method for systems like our production planning model. It is expected that the relative merits of the two methods for our purposes will be investigated within the next few weeks.

Progress is continuing at a satisfactory rate on the development of new mathematics relative to continuous dynamic programming. We believe that this approach offers considerable potential for increasing the power of mathematical programming techniques.

Data Processing

Work on data processing operations research is progressing nicely. Numerous interviews with various organizational components at all supervisory levels have brought to light important operating problems that can be alleviated by means of the new Hanford 702 computer. Field reaction to the new computer as an aid to operations has been extremely favorable.

END

**DATE
FILMED**

9 / 30 / 92