5

SEP 14 1994

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT

608067

2. To: (Receiving Organization) Core Sampling		3. From: (Originating Organization) Characterization Equipment		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: Core Sampling Aux. Equipment		6. Cog. Engr.: J.L. Smalley		7. Purchase Order No.: 404883	
8. Originator Remarks: ETN-94-0023-G This Acceptance Test Procedure is transmitted for approval. The procedure was prepared by the Seller and will be performed at the Sellers location. It will show compliance with specification WHC-S-0251 Rev.0.				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: 200 General	
11. Receiver Remarks:				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: 9/9/94	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-WM-ATP-104	N/A	0	Breathing Air Trailer Acceptance Test Procedure	SQ	1	1	1

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval	4. Review	1. Approved	4. Reviewed no/comment
		2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment
		3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged

(G)	(H)	17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)								(G)	(H)
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
/	/	Cog. Eng. J.L. Smalley	<i>J.L. Smalley</i>	9/13/94	RI-17	O.S.T.I (2)		28-07			
/	/	Cog. Mgr. R.J. Blanchard	<i>R.J. Blanchard</i>	9/13/94	RI-17						
/	/	QA J.J. Verderber	<i>J.J. Verderber</i>	9/14/94	SI-57						
/	/	Safety O.M. Jaka	<i>M.E. Jaka</i>	9-14-94							
		Env. N/A									
/	/	Core Sampling Cog. A.P. Mousel	<i>A.P. Mousel</i>	9/14/94							
		Centra/ Files			LS-04						

18. Signature of EDT Originator <i>AJ Kostelnik</i> Date 9-6-94		19. Authorized Representative for Receiving Organization <i>A.P. Mousel</i> Date 9/14/94		20. Cognizant Manager <i>R.J. Blanchard</i> Date 9/14/94		21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
---	--	--	--	--	--	---	--

BD-7400-172-2 (04/94) GEF097

MASTER

DISTRIBUTION

SEP 30 1994

OSTI

BD-7400-172-1 (07/91)

RELEASE AUTHORIZATION

Document Number: WHC-SD-WM-ATP-104, REVISION 0

Document Title: Breathing Air Trailer Acceptance Test Procedure

Release Date: 09/14/94

* * * * *

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

* * * * *

WHC Information Release Administration Specialist:

Kara Broz
(Signature)

09/14/94
(Date)

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

SUPPORTING DOCUMENT		1. Total Pages 11
2. Title Breathing Air Trailer Acceptance Test Procedure		3. Number WHC-SD-WM-ATP-104
4. Rev No. 0		
5. Key Words ETN-94-0023-G, Core Sampling, Breathing Air, Specification WHC-S-0251, Trailer, American Bristol, Air Compressor, Purchase Order 404883, Core Sampling Auxiliary Equipment, Portable Breathing Air Supply <i>RMB</i>		6. Author Name: Alois J Kostelnik <i>Alois J Kostelnik</i> Signature Organization/Charge Code 7EA40/N457D
7. Abstract <i>2/14/94</i> APPROVED FOR PUBLIC RELEASE This Acceptance Test Procedure (ATP) will document compliance with the requirements of WHC-S-0251 Rev.0 and ECNs 613530 and 606113. The equipment being tested is a Breathing Air Supply Trailer purchased as a Design and Fabrication procurement activity. The ATP was written by the Seller and will be performed by the Seller with representatives of the Westinghouse Hanford Company witnessing the test at the Seller's location.		
<p>8. PURPOSE AND USE OF DOCUMENT - This document was prepared for use within the U.S. Department of Energy and its contractors. It is to be used only to perform, direct, or integrate work under U.S. Department of Energy contracts. This document is not approved for public release until reviewed.</p> <p>PATENT STATUS - This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance of work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise disseminated or used for purposes other than specified above before patent approval for such release or use has been secured, upon request, from the Patent Counsel, U.S. Department of Energy Field Office, Richland, WA.</p> <p>DISCLAIMER - This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.</p>		<p>10. RELEASE STAMP</p> <div style="border: 1px solid black; padding: 10px; text-align: center;"> <p>OFFICIAL RELEASE 5</p> <p>BY WHC</p> <p>DATE SEP 14 1994</p> <p><i>Sta. 4</i></p> </div>
9. Impact Level SQ		

RECEIVED

SEP 30 1994

OSTI

TABLE OF CONTENTS

TITLE PAGE	Page 3
1.0 SCOPE	Page 4
2.0 SEQUENCE	Page 4
3.0 VISUAL INSPECTION	Page 4
4.0 OPERATIONAL INSPECTIONS	Page 4
5.0 POST OPERATIONAL CHECKOUTS	Page 6
ACCEPTANCE TEST PROCEDURE WORK SHEETS	Page 8
TEST EXCEPTIONS	Page 11

ACCEPTANCE TEST PROCEDURE
MOBILE BREATHING AIR TRAILER
MODEL 5014-0001

WRITTEN BY *Bob Jacobson* DATE 8/23/94
BOB JACOBSON
PRODUCT ENGINEER

APPROVED BY *Charles Lamoreaux* DATE 8/23/94
CHARLES LAMOREAUX
PRESIDENT

1.0 SCOPE

This test procedure is to verify that the American Bristol Industries, Inc., Model 5014-0001 low pressure Mobile Breathing Air Trailer, meets or exceeds the requirements of the Westinghouse Hanford specification. (WHC-S-0251)

2.0 SEQUENCE

ABI will complete the following tests in the order deemed best by ABI personnel.

3.0 VISUAL INSPECTION

Visually inspect the unit to verify that it complies with the requirements of the purchase specification. Record the pertinent data on the data sheets provided.

3.1 Visually inspect the unit for:

- 3.1.1 Damage.
- 3.1.2 Cleanliness; no weld spatter; no foreign materials.
- 3.1.3 Uniformity of finish: no bubbles, chips, scratches.
- 3.1.4 All wiring and plumbing secured in place.
- 3.1.5 All wiring undamaged, connections tight.
- 3.1.6 All wires tagged.
- 3.1.7 All major components tagged with manufacturers' nameplates.
- 3.1.8 ABI nameplate stamped & installed.
- 3.1.9 VIN number stamped on unit.
- 3.1.10 All ground wires properly connected.
- 3.1.11 Verify that lunette eye ID is 2.75 inches minimum.

4.0 OPERATIONAL INSPECTIONS

4.1 Break-in Inspections

- 4.1.1 Verify incoming power at the magnetic starter.
- 4.1.2 Verify proper compressor rotation before starting break-in procedures.

- 4.1.3 Operate each unit in accordance with the break-in schedule table on the data sheets. Record the start up current and the running current.
- 4.1.4 During break-in, carefully observe the unit for any evidence of excessive vibration, excessive heat, strange noises, odors, etc., loose components, interferences between components and leakages. Correct as required.

4.2 Leak Test

- 4.2.1 Upon completion of the break-in test, shut the system down with the rated pressure trapped in the system. Bubble test all fittings, joints, valve stems, burst discs, etc. for any evidence of leakage. Correct as required. (Working pressure 80-125 psig)
- 4.2.2 Attach hose and manifold to system and pressurize to working pressure. Bubble test all joints for any evidence of leakage. Correct as required.

4.3 Relief Valve Test

- 4.3.1 With the unit running, activate all relief valves to verify each valve will flow.
- 4.3.2 Verify each relief valve reseats and does not leak.

4.4 Condensate Drain Test

- 4.4.1 With the unit running, verify that there are no leaks in the automatic condensate drain system by immersing the drain tube in water and observe any leakage. Correct as required.
- 4.4.2 Record the time between dump cycles and the duration of the dump.
- 4.4.3 Allow the system to shut off automatically. Verify that the dump valves open and that the compressor continues to run in its cool down mode. Record the time of the cool down run.
- 4.4.4 Close the interstage and filter manual drain valves. Bring the system up to pressure and shut off. Observe for leakage by immersing the drain tube in water.

4.5 Compressor Operational Test

- 4.5.1 Measure compressor output per standard practice sheet or by use of a pressure gauge and a flow meter. Record the data.

- 4.5.2 Record the rotational speed of the compressor.
- 4.5.3 Record the temperature of the air receiver at its discharge while flowing air at rated pressure and flow.
- 4.5.4 Take an air sample in accordance with the sampling company's procedures and ship the sample for analysis.
- 4.5.5 Shut down the system and allow it to cool to room temperature. After it has cooled down, run it again for 5 minutes with the intercooler drains open to remove any additional condensation.

4.6 Monitor / Controller Operational Test

- 4.6.1 Verify that the Automatic start/stop function operates.
- 4.6.2 Verify that the Manual start/stop function operates.
- 4.6.3 Verify that the high temperature stop operates properly.
- 4.6.4 Verify that the low oil stop operates properly.
- 4.6.5 Verify that the high CO portion of the monitor operates in accordance with its manual. (Set at 10ppm and 25ppm)
- 4.6.6 Verify that the high dew point portion of the monitor operates in accordance with its manual.
- 4.6.7 Verify the low pressure sensor actuates the reserve air supply. (and there is adequate supply for 5 minutes.)
- 4.6.8 Verify that the audio/visual alarms function whenever any of the above safety features are actuated.

4.7 Filters, Dryer, and Chiller Operation

- 4.7.1 Verify that the filters have the correct elements installed.
- 4.7.2 Verify that the swing dryer has the correct chemicals installed and that it functions in accordance with its operating manual.
- 4.7.3 Verify that the chiller functions in accordance with its operating manual.

5.0 POST OPERATIONAL CHECKOUTS

- 5.1 Verify all tires are at recommended inflation pressure
- 5.2 Set the parking brake. Verify that the parking brakes hold by pushing / pulling the unit. The wheels should skid instead of rolling. Adjust as required.

- 5.3 Verify the surge brakes actuate by towing the unit and applying the brakes. The unit should not push the tow vehicle nor fish tail. Adjust as required.
- 5.4 Verify that the compressor oil level is full.
- 5.5 Verify that the surge brake system is full of brake fluid.
- 5.6 Record final hour meter reading.
- 5.7 Verify that all components are securely mounted.
- 5.8 Verify that the cable reel fully extends and retracts.
- 5.9 Verify that the main landing jack and leveling jacks extend and retract and that the leveling jacks pivot and lock out of the way.
- 5.10 Verify that all DOT lights are functional.
- 5.11 Verify that the brake lights, back up lights and turn signals are functional.

ACCEPTANCE TEST PROCEDURE WORK SHEET

Order # CUSTOMER:
Model # Serial #
Configuration:
OPERATOR: INSPECTOR:

NO.	TEST DESCRIPTION	INITIALS																																																																															
	COMPRESSOR Make: <u> </u> Model: <u> </u> S/N: <u> </u> CFM: <u> </u> PSI: <u> </u>																																																																																
	MOTOR Make: <u> </u> Model: <u> </u> S/N: <u> </u> HP <u> </u> RPM: <u> </u> Volts: <u> </u> Phase <u> </u> Hz: <u> </u>																																																																																
	ENGINE Make: <u> </u> Model: <u> </u> S/N: <u> </u> HP <u> </u> RPM: <u> </u>																																																																																
	DRYER Make: <u> </u> Model: <u> </u> S/N: <u> </u> CFM: <u> </u> PSI: <u> </u>																																																																																
	CHILLER Make: <u> </u> Model: <u> </u> S/N: <u> </u> CFM: <u> </u> PSI: <u> </u> Volts: <u> </u> Phase <u> </u> Hz: <u> </u>																																																																																
	Make: <u> </u> Model: <u> </u> S/N: <u> </u> CFM: <u> </u> PSI: <u> </u>																																																																																
	DRIVE SYSTEM All belts tight? Yes ☐ (1/64" per inch of span) <u> </u> All pulleys aligned? Yes ☐																																																																																
	FILTER SYSTEM Model No <u> </u> CFM: <u> </u> PSI: <u> </u>																																																																																
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Chamber No</th> <th style="width: 15%;">1</th> <th style="width: 15%;">2</th> <th style="width: 15%;">3</th> <th style="width: 15%;">4</th> <th style="width: 15%;">5</th> </tr> </thead> <tbody> <tr> <td>S/N:</td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> </tr> <tr> <td>Logged?</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> </tr> <tr> <td>Element p/n:</td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> </tr> <tr> <td>Element type:</td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> </tr> <tr> <td>Element sealed:</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> </tr> <tr> <td>Element installed:</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> </tr> <tr> <td>Chamber backed off:</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> </tr> <tr> <td>Burst disk PSI:</td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> </tr> <tr> <td>Drain Valve Ops</td> <td>OK ☐</td> <td>OK ☐</td> <td>OK ☐</td> <td>OK ☐</td> <td>OK ☐</td> </tr> <tr> <td>ID Tag typed & on:</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> <td>Yes ☐</td> </tr> <tr> <td>Relief Valve Installed:</td> <td>Yes ☐</td> <td colspan="2">Psi Setting: <u> </u></td> <td>Wired:</td> <td>Yes ☐</td> </tr> <tr> <td>Check Valve Installed:</td> <td>Yes ☐</td> <td colspan="4"></td> </tr> </tbody> </table>		Chamber No	1	2	3	4	5	S/N:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	Logged?	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Element p/n:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	Element type:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	Element sealed:	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Element installed:	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Chamber backed off:	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Burst disk PSI:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	Drain Valve Ops	OK ☐	OK ☐	OK ☐	OK ☐	OK ☐	ID Tag typed & on:	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Relief Valve Installed:	Yes ☐	Psi Setting: <u> </u>		Wired:	Yes ☐	Check Valve Installed:	Yes ☐					
Chamber No	1		2	3	4	5																																																																											
S/N:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>																																																																												
Logged?	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐																																																																												
Element p/n:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>																																																																												
Element type:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>																																																																												
Element sealed:	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐																																																																												
Element installed:	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐																																																																												
Chamber backed off:	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐																																																																												
Burst disk PSI:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>																																																																												
Drain Valve Ops	OK ☐	OK ☐	OK ☐	OK ☐	OK ☐																																																																												
ID Tag typed & on:	Yes ☐	Yes ☐	Yes ☐	Yes ☐	Yes ☐																																																																												
Relief Valve Installed:	Yes ☐	Psi Setting: <u> </u>		Wired:	Yes ☐																																																																												
Check Valve Installed:	Yes ☐																																																																																
	INLET FILTER Installed: Yes ☐ Element Installed Yes ☐																																																																																
	STORAGE SYSTEM P/n <u> </u> ASME ☐ DOT ☐ Qty <u> </u> Psi <u> </u> Size <u> </u>																																																																																
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">S/N's:</th> <th style="width: 15%;">#1</th> <th style="width: 15%;">#2</th> <th style="width: 15%;">#3</th> <th style="width: 15%;">#4</th> </tr> </thead> <tbody> <tr> <td></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> <td><u> </u></td> </tr> </tbody> </table>		S/N's:	#1	#2	#3	#4		<u> </u>	<u> </u>	<u> </u>	<u> </u>																																																																					
S/N's:	#1	#2	#3	#4																																																																													
	<u> </u>	<u> </u>	<u> </u>	<u> </u>																																																																													
	Relief Valve Installed: Yes ☐ Psi Setting: <u> </u> Qty <u> </u> Psi Setting: <u> </u> Wired: Yes ☐																																																																																
	Drain Valve Installed: Yes ☐ Qty <u> </u>																																																																																

ACCEPTANCE TEST PROCEDURE WORK SHEET

Order # _____ CUSTOMER: _____

Model # _____ Serial # _____

Configuration: _____

OPERATOR: _____ INSPECTOR: _____

NO.	TEST DESCRIPTION	INITIALS																																										
3.0.	VISUAL EXAMINATION																																											
3.1.1	No damage:																																											
3.1.2	Clean, no weld spatter, foreign material:																																											
3.1.3	Finish : Uniform, no bubbles, chips nor scratches																																											
3.1.4	Wiring & plumbing secured:																																											
3.1.5	No damage to wires, All connections tight & in place:																																											
3.1.6	All wires tagged																																											
3.1.7	All major components tagged with mfg'r's nameplates:																																											
3.1.8	ABI nameplate stamped & installed:																																											
3.1.9	VIN number stamped on unit No: _____																																											
3.1.10	All wires grounded:																																											
3.1.11	Lunette eye ID > 2.75 inches _____																																											
4.0.	OPERATIONAL INSPECTIONS AND TESTS																																											
4.1	Break In Inspections																																											
4.1.1	Voltage: *460(230)VAC _____ Current: _____																																											
4.1.2	Proper Rotation: (CCW)																																											
4.1.3	Operate each unit according to the following table and record start up and running current																																											
	<table border="1"> <thead> <tr> <th></th> <th>Motor</th> <th>Engine</th> <th>Speed</th> <th>Load</th> <th>Start Up Current</th> <th>Running Current</th> </tr> </thead> <tbody> <tr> <td></td> <td>30 Min</td> <td></td> <td>Rated</td> <td>Low</td> <td></td> <td></td> </tr> <tr> <td></td> <td>3-4 Hrs.</td> <td></td> <td>Rated</td> <td>Rated</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>15-30 Min</td> <td>Fast Idle</td> <td>Min</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>1 Hr</td> <td>Rated</td> <td>Light-Med</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>2-3 Hrs</td> <td>Rated</td> <td>Rated</td> <td></td> <td></td> </tr> </tbody> </table>		Motor	Engine	Speed	Load	Start Up Current	Running Current		30 Min		Rated	Low				3-4 Hrs.		Rated	Rated					15-30 Min	Fast Idle	Min					1 Hr	Rated	Light-Med					2-3 Hrs	Rated	Rated			
	Motor	Engine	Speed	Load	Start Up Current	Running Current																																						
	30 Min		Rated	Low																																								
	3-4 Hrs.		Rated	Rated																																								
		15-30 Min	Fast Idle	Min																																								
		1 Hr	Rated	Light-Med																																								
		2-3 Hrs	Rated	Rated																																								
4.1.4	Observe unit for:																																											
	Excessive heat	_____																																										
	Strange noises	_____																																										
	Strange odors	_____																																										
	Other	_____																																										
	Vibration	_____																																										
4.2	Leak Test																																											
4.2.1	No leaks in system																																											
4.2.2	No leaks in hoses																																											
4.3	Relief Valve Test																																											
4.3.1	Activate all relief valves	<table border="1"> <thead> <tr> <th>1</th> <th>2</th> <th>3</th> <th>4</th> <th>5</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	1	2	3	4	5																																					
1	2	3	4	5																																								
4.3.2	All relief valves reseal																																											
4.4	Condensate Drain Test																																											
4.4.1	Does not leak during operation																																											
4.4.2	Time between dump cycles _____ Duration of dump _____																																											
4.4.3	Verify dumps open during Cool Down & Purge _____ Time _____																																											
4.4.4	Does not leak after shut off _____																																											

ACCEPTANCE TEST PROCEDURE WORK SHEET

Order # _____ CUSTOMER: _____

Model # _____ Serial # _____

Configuration: _____

OPERATOR: _____ INSPECTOR: _____

NO.	TEST DESCRIPTION	INITIALS
4.5	Compressor Operational Test	
4.5.1	Measure Output _____ minutes to fill a _____ cubic feet vessel to _____ psi FAD = _____ SCFM @ _____ PSI	
4.5.2	Compressor _____ RPM	
4.5.3	Temperature _____ F	
4.5.4	Take Air Sample _____ Results _____	
4.5.5	After cool down to room temp run for 5 minutes with drains open	
4.6	Monitor / Controller Operational Test	
4.6.1	Auto start / stop	
4.6.2	Manual start / stop	
4.6.3	High temperature stop	
4.6.4	Low oil stop	
4.6.5	Hi CO operation 10ppm _____ 25ppm _____	
4.6.6	Hi dew point operation	
4.6.7	Low air pressure sensor operation and 5 minutes reserve air available.	
4.6.8	Audio / Visual alarm functions with all of the above	
4.7	Filters, Dryer and Chiller Operation	
4.7.1	Correct filter elements installed	
4.7.2	Chemical installed in swing dryer _____ Operates properly	
4.7.3	Chiller operates properly	
5.0.	POST OPERATIONAL CHECKOUTS	
5.1	Tire pressure _____	
5.2	Parking brake functions properly	
5.3	Surge brake functions properly	
5.4	Compressor oil level FULL _____	
5.5	Surge brake system oil level FULL _____	
5.6	Hour Meter Reading _____	
5.7	All components securely mounted. No loose bolts, nuts, pins, etc..	
5.8	Cable reel pays out and picks up cable	
5.9	Main landing jack extends & retracts Leveling jacks extend, retract & pivot & lock out of the way	
5.10.	DOT lights are functional	
5.11	Brake lights, turn signals, & backup lights are functional	

I hereby certify that the above data is true and correct.

QC Inspector _____
Date _____

[illegible]

TEST COMPLETED BY:			
PRINT NAME	COMPANY	SIGNATURE	DATE